

| Activity ID | Activity Name | Critical Activity | Original Duration | Start | Finish | Total Float | Critical Start | Critical Finish | Calendar | 2026 | | | | | | | | | | | | 2027 | | | | | | | | | | | | 2028 | | | | | | | | | | | | 2029 | | | | | | | | | | | | 2030 | | | | | | | | | | | | 2031 | | | | | | | | | | | | 2032 | | | | | | | | | | | |
|---|--|-------------------|-------------------|------------|-----------|-------------|----------------|-----------------|-----------------|---|---|---|---|---|---|---|---|---|---|---|---|--|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|------|---|---|---|---|---|---|---|---|---|---|---|
| | | | | | | | | | | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D | J | F | M | A | M | J | J | A | S | O | N | D |
| Phase 1 Priority Works | | | | | | | | | | | 10-Jul-27, Phase 1 Priority Works | | | | | | | | | | | 10-Jul-27, Sub-Project 2C WWL (Priority Works) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sub-Project 2C WWL (Priority Works) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2500 | TMP Preparation and Approval | | 40 | 05-Jan-26 | 27-Feb-26 | 1130 | 08-Aug-30 | 04-Oct-30 | AUS 5d+H | ■ TMP Preparation and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2510 | Traffic Control and worksite controls setup | | 5 | 30-Apr-27 | 06-May-27 | 884 | 12-Oct-30 | 17-Oct-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2520 | 8in Sewer line within Clyde Littlefield (900LF) | | 20 | 08-May-27 | 05-Jun-27 | 884 | 18-Oct-30 | 13-Nov-30 | AUS 6d+HW | ■ 8in Sewer line within Clyde Littlefield (900LF) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2530 | Clyde Littlefield Surface Restoration | | 5 | 08-Jun-27 | 12-Jun-27 | 904 | 17-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Clyde Littlefield Surface Restoration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2540 | Sewer line installation on UT's Material Transfer Center property including preparation and restoration | | 15 | 08-Jun-27 | 26-Jun-27 | 884 | 14-Nov-30 | 10-Dec-30 | AUS 6d+HW | ■ Sewer line installation on UT's Material Transfer Center property including preparation and restoration | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2550 | Testing and commissioning | | 5 | 28-Jun-27 | 02-Jul-27 | 884 | 11-Dec-30 | 16-Dec-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2560 | Complete Restoration and Remove controls | | 10 | 28-Jun-27 | 10-Jul-27 | 884 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 2 | | | | | | | | | | | 09-Nov-27, Phase 2 | | | | | | | | | | | 09-Nov-27, Sub-Project 2AWL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sub-Project 2AWL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2630 | Frank Denius Fields work (assume summer work only) | | 25 | 05-Jan-26 | 07-Feb-26 | 1245 | 14-Nov-30 | 21-Dec-30 | AUS 6d+HW | ■ Frank Denius Fields work (assume summer work only) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2590 | TMP Preparation and Approval | | 40 | 01-Apr-27 | 26-May-27 | 763 | 09-May-30 | 09-Jul-30 | AUS 5d+H | ■ TMP Preparation and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2600 | Traffic Control and worksite controls setup | | 5 | 27-May-27 | 04-Jun-27 | 795 | 10-Jul-30 | 15-Jul-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2610 | 16in Waterline install on Clyde Littlefield, Red River to Dean Keeton (2,150 LF) including trenchless street crossings | | 50 | 05-Jun-27 | 11-Aug-27 | 795 | 16-Jul-30 | 20-Sep-30 | AUS 6d+HW | ■ 16in Waterline install on Clyde Littlefield, Red River to Dean Keeton (2,150 LF) including trenchless street crossings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2620 | 16in Waterline install from on Cole Street E30th and Red River to E 31st Street (2,000 LF) including trenchless street | | 35 | 12-Aug-27 | 27-Sep-27 | 795 | 21-Sep-30 | 07-Nov-30 | AUS 6d+HW | ■ 16in Waterline install from on Cole Street E30th and Red River to E 31st Street (2,000 LF) including trenchless street | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2640 | Hydrant and service connections | | 10 | 28-Sep-27 | 12-Oct-27 | 795 | 08-Nov-30 | 21-Nov-30 | AUS 6d+HW | ■ Hydrant and service connections | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2650 | Testing and commissioning | | 10 | 13-Oct-27 | 25-Oct-27 | 795 | 22-Nov-30 | 10-Dec-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2660 | Complete Restoration and Remove controls | | 10 | 26-Oct-27 | 09-Nov-27 | 795 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sub-Project 2B WL | | | | | | | | | | | 09-Nov-27, Sub-Project 2B WL | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2680 | TMP Preparation and Approval | | 40 | 05-Apr-27 | 01-Jun-27 | 793 | 26-Jun-30 | 22-Aug-30 | AUS 5d+H | ■ TMP Preparation and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2690 | Traffic Control and worksite controls setup | | 1 | 02-Jun-27 | 02-Jun-27 | 826 | 23-Aug-30 | 23-Aug-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2700 | 16in Waterline Manor Road and Lafayette Ave and (1,800 LF) including trenchless street crossings | | 30 | 04-Jun-27 | 14-Jul-27 | 826 | 24-Aug-30 | 04-Oct-30 | AUS 6d+HW | ■ 16in Waterline Manor Road and Lafayette Ave and (1,800 LF) including trenchless street crossings | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2710 | 16in Waterline install on Dean Keeton Street (1,200 LF) including trenchless street crossing | | 25 | 15-Jul-27 | 16-Aug-27 | 826 | 05-Oct-30 | 07-Nov-30 | AUS 6d+HW | ■ 16in Waterline install on Dean Keeton Street (1,200 LF) including trenchless street crossing | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2730 | Hydrant and service connections on Manor | | 10 | 15-Jul-27 | 28-Jul-27 | 871 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Hydrant and service connections on Manor | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2720 | Property connections for UT Maintenance facility and Calvary Cemetery | | 10 | 17-Aug-27 | 27-Aug-27 | 826 | 08-Nov-30 | 21-Nov-30 | AUS 6d+HW | ■ Property connections for UT Maintenance facility and Calvary Cemetery | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2740 | Testing and commissioning | | 10 | 28-Aug-27 | 11-Sep-27 | 826 | 22-Nov-30 | 10-Dec-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2750 | Complete Restoration and Remove controls | | 10 | 13-Sep-27 | 25-Sep-27 | 826 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2760 | SP2 Complete | | 0 | 09-Nov-27 | 09-Nov-27 | 795 | 21-Dec-30 | 21-Dec-30 | AUS 6d+HW | ◆ SP2 Complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Downtown Area | | | | | | | | | | | 29-May-29, Sub-Project 3 | | | | | | | | | | | 27-Jun-31, Downtown Area | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sub-Project 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Constraints and Prerequisites | | | | | | | | | | | 01-Jul-28, Constraints and Prerequisites | | | | | | | | | | | 01-Jul-28, Other project access constraints | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other project access constraints | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2900 | E 3rd Street access requirements for Palm Park and Convention Center end | | 0 | 31-Mar-27* | | 726 | 02-Feb-30 | | AUS 6d+HW | ◆ E 3rd Street access requirements for Palm Park and Convention Center end | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2920 | Utility Conflicts cleared in 3rd Street | | 0 | 30-Apr-27* | | 814 | 10-Jul-30 | | AUS 6d+HW | ◆ Utility Conflicts cleared in 3rd Street | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2910 | DTAC 437 - 66" Works in 3rd Street complete (437 Act ID W 1-07-10) | | 0 | | 01-Jul-28 | 467 | | 01-Feb-30 | AUS 6d+H (Time) | ◆ DTAC 437 - 66" Works in 3rd Street complete (437 Act ID W 1-07-10); ▼ 15-Jan-28, Operating Valve Exercising by Austin Water ◆ SP3 Valve Exercising complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Operating Valve Exercising by Austin Water | | | | | | | | | | | 22-Sep-28, Phase 1 - E3rd WL 401.4 (700LF) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2940 | SP3 Valve Exercising complete | | 0 | 15-Jan-28 | 15-Jan-28 | 752 | 21-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ SP3 Valve Exercising complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 1 - E3rd WL 401.4 (700LF) | | | | | | | | | | | 02-Mar-29, Phase 3 - E11th to E10th WL 401.2 (1,600LF) | | | | | | | | | | | 02-Mar-29, Phase 3 - E11th to E10th WL 401.2 (1,600LF) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2950 | TMP Preparation and Approval | | 40 | 29-Mar-27 | 21-May-27 | 654 | 19-Nov-29 | 25-Jan-30 | AUS 5d+H | ■ TMP Preparation and Approval | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2970 | Traffic Control and worksite controls setup | | 5 | 05-Jul-28 | 11-Jul-28 | 402 | 02-Feb-30 | 07-Feb-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2980 | Waller Creek Crossing (Trenchless) | | 30 | 12-Jul-28 | 18-Aug-28 | 402 | 08-Feb-30 | 20-Mar-30 | AUS 6d+HW | ■ Waller Creek Crossing (Trenchless) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A2990 | 16in Waterline installation | | 30 | 26-Jul-28 | 31-Aug-28 | 402 | 22-Feb-30 | 03-Apr-30 | AUS 6d+HW | ■ 16in Waterline installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3000 | Testing and commissioning | | 5 | 02-Sep-28 | 09-Sep-28 | 402 | 05-Apr-30 | 11-Apr-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3010 | Complete Restoration and Remove controls | | 10 | 12-Sep-28 | 22-Sep-28 | 572 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 2 - E5th WL 401.3 (600LF) | | | | | | | | | | | 25-Nov-28, Phase 2 - E5th WL 401.3 (600LF) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3030 | Traffic Control and worksite controls setup | | 5 | 12-Sep-28 | 16-Sep-28 | 402 | 12-Apr-30 | 17-Apr-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3040 | Waller Creek Crossing (Trenchless) | | 30 | 18-Sep-28 | 27-Oct-28 | 402 | 18-Apr-30 | 01-Jun-30 | AUS 6d+HW | ■ Waller Creek Crossing (Trenchless) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3050 | 16in Waterline installation | | 25 | 30-Sep-28 | 02-Nov-28 | 402 | 03-May-30 | 08-Jun-30 | AUS 6d+HW | ■ 16in Waterline installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3060 | Testing and commissioning | | 5 | 04-Nov-28 | 10-Nov-28 | 402 | 11-Jun-30 | 15-Jun-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3070 | Complete Restoration and Remove controls | | 10 | 11-Nov-28 | 25-Nov-28 | 527 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 3 - E11th to E10th WL 401.2 (1,600LF) | | | | | | | | | | | 29-May-29, Phase 4 - E15th to E 12th WL 401.1 (1,700LF) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3090 | Traffic Control and worksite controls setup | | 5 | 11-Nov-28 | 16-Nov-28 | 402 | 17-Jun-30 | 21-Jun-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3100 | Waller Creek Crossings (Trenchless) | | 35 | 17-Nov-28 | 12-Jan-29 | 402 | 22-Jun-30 | 10-Aug-30 | AUS 6d+HW | ■ Waller Creek Crossings (Trenchless) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3110 | 16in Waterline installation | | 40 | 04-Dec-28 | 02-Feb-29 | 402 | 10-Jul-30 | 29-Aug-30 | AUS 6d+HW | ■ 16in Waterline installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3120 | Testing and commissioning | | 10 | 03-Feb-29 | 17-Feb-29 | 402 | 31-Aug-30 | 13-Sep-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3130 | Complete Restoration and Remove controls | | 10 | 19-Feb-29 | 02-Mar-29 | 462 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Phase 4 - E15th to E 12th WL 401.1 (1,700LF) | | | | | | | | | | | 27-Jun-31, Sub-Project 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3150 | Traffic Control and worksite controls setup | | 5 | 19-Feb-29 | 23-Feb-29 | 402 | 14-Sep-30 | 20-Sep-30 | AUS 6d+HW | ■ Traffic Control and worksite controls setup | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3160 | 16in Waterline installation | | 45 | 24-Feb-29 | 28-Apr-29 | 402 | 21-Sep-30 | 21-Nov-30 | AUS 6d+HW | ■ 16in Waterline installation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3170 | Testing and commissioning | | 10 | 30-Apr-29 | 11-May-29 | 402 | 22-Nov-30 | 10-Dec-30 | AUS 6d+HW | ■ Testing and commissioning | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3180 | Complete Restoration and Remove controls | | 10 | 12-May-29 | 29-May-29 | 402 | 11-Dec-30 | 21-Dec-30 | AUS 6d+HW | ■ Complete Restoration and Remove controls | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| A3190 | SP3 Complete | | 0 | | 29-May-29 | 402 | | 21-Dec-30 | AUS 6d+HW | ◆ SP3 Complete | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sub-Project 4 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

■ Remaining Level of Effort
 ■ Remaining Work
 ◆ Milestone
 ◆ Critical Remaining Work
 Summary

