



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **06/08/26**

CONTRACT ID: **000101062**  
 PROJECT: **STP 2021(621)HES**  
 CONTRACT: **06213011**  
 AWARD AMOUNT: **\$5,350,903.14**  
 PROJECTED AMOUNT: **\$5,455,903.14**  
 ADJ. PROJECTED AMOUNT: **\$5,771,045.71**  
 CONTRACTOR: **TRI STATE ELECTRIC, LTD.**

HIGHWAY: **SH 20**  
 DISTRICT NAME: **EL PASO**  
 COUNTY: **EL PASO**  
 AREA ENGINEER: **Jonathan J. Concha, P.E.**  
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0053**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/28/2026** to **05/27/2026**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **93.27**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/03/2021**  
 AWARD DATE: **06/30/2021**  
 NOTICE TO PROCEED DATE: **09/29/2021**  
 WORK BEGIN DATE: **10/23/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$5,822,500.64	\$5,742,038.32	\$80,462.32
PARTICIPATING	\$5,240,250.88	\$5,167,834.79	\$72,416.09
NON-PARTICIPATING	\$582,249.76	\$574,203.53	\$8,046.23
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<hr/> <hr/>	<hr/> <hr/>	<b>\$80,462.32</b>
<b>PAID TO CONTRACTOR</b>	<b>\$5,822,500.64</b>	<b>\$5,742,038.32</b>	

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/23/2023  
TIME CHARGES BEGIN: 00/00/0000  
BID DAYS: 340  
C. O. ADJUSTED DAYS: 61  
CURRENT DAYS: 401  
DAYS CHARGED TO DATE: 374  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$1,125.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,125.00  
TOTAL: \$0.00

DAILY BREAKDOWN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/28/2026		1	AWAITING AE ACCEPTANCE
04/29/2026		1	AWAITING AE ACCEPTANCE
04/30/2026		1	AWAITING AE ACCEPTANCE
05/01/2026		1	AWAITING AE ACCEPTANCE
05/02/2026		1	SATURDAY
05/03/2026		1	SUNDAY
05/04/2026		1	AWAITING AE ACCEPTANCE
05/05/2026		1	AWAITING AE ACCEPTANCE
05/06/2026		1	AWAITING AE ACCEPTANCE
05/07/2026		1	AWAITING AE ACCEPTANCE
05/08/2026		1	AWAITING AE ACCEPTANCE
05/09/2026		1	SATURDAY
05/10/2026		1	SUNDAY
05/11/2026		1	AWAITING AE ACCEPTANCE
05/12/2026		1	AWAITING AE ACCEPTANCE
05/13/2026		1	AWAITING AE ACCEPTANCE
05/14/2026		1	AWAITING AE ACCEPTANCE
05/15/2026		1	AWAITING AE ACCEPTANCE
05/16/2026		1	SATURDAY
05/17/2026		1	SUNDAY
05/18/2026		1	AWAITING AE ACCEPTANCE
05/19/2026		1	AWAITING AE ACCEPTANCE
05/20/2026		1	AWAITING AE ACCEPTANCE
05/21/2026		1	AWAITING AE ACCEPTANCE
05/22/2026		1	AWAITING AE ACCEPTANCE
05/23/2026		1	SATURDAY
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY
05/26/2026		1	AWAITING AE ACCEPTANCE
05/27/2026		1	AWAITING AE ACCEPTANCE

Date or Days	Days Charged	Days Credited
30	0	30
AWAITING AE ACCEPTA		21
HOLIDAY		1
SATURDAY		4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT STP 2021(621)HES CONTROL 000101062  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0139	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	\$24,000.00	2.00	2.00
			SUPP DESCR Added by CO 011 Days added due to missing items and utility						
0235	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	197.000	\$3,077.14	417.00	614.00
0240	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	432.000	\$13,236.48	1,492.00	1,924.00
121	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	450.000	20.000	\$9,000.00	20.00	20.00
			SUPP DESCR Added by CO 13 - ITS Pole Relocation Drill Shaft						

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0802	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	4,330.280	\$4,330.28	25,000.00	43,653.71

PROJECT STP 2021(621)HES CONTROL 016702069  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6180	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	4,500.690	1.000	\$4,500.69	1.00	1.00
			SUPP DESCR Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling						

PROJECT STP 2021(621)HES CONTROL 104601038  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7606	01046015		REMOVING CONC (SIDEWALKS)	SY	26.250	31.000	\$813.75	31.00	31.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7611	01046029		REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	58.000	\$447.76	58.00	58.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7616	01046032		REMOVING CONC (WHEELCHAIR RAMP)	SY	28.350	23.000	\$652.05	23.00	23.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7671	05296008		CONC CURB & GUTTER (TY II)	LF	23.760	223.000	\$5,298.48	223.00	223.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7676	05316001		CONC SIDEWALKS (4")	SY	64.290	50.000	\$3,214.50	50.00	50.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7681	05316005		CURB RAMPS (TY 2)	EA	1,861.810	1.000	\$1,861.81	1.00	1.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7686	05316010		CURB RAMPS (TY 7)	EA	1,091.960	5.000	\$5,459.80	5.00	5.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7687	05316036		CURB RAMPS (TY 2)(MOD)	EA	2,195.450	2.000	\$4,390.90	2.00	2.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7796	06666047		REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	8.180	12.000	\$98.16	12.00	12.00
			SUPP DESCR Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7841	06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	12.000	\$48.00	12.00	12.00
		SUPP DESCR	Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
7941	06786008		PAV SURF PREP FOR MRK (24")	LF	2.710	12.000	\$32.52	12.00	12.00
		SUPP DESCR	Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner						
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$80,462.32</b>		

CONTRACT LINE ITEMS

PROJECT STP 2021(621)HES CONTROL 000101062  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	82.000	0.000	82.00	2,050.00
0065	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	75.000	0.000	75.00	1,200.00
0070	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	554.000	0.000	554.00	4,276.88
0075	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	70.000	0.000	70.00	1,640.80
0080	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	20.000	0.000	20.00	380.00
0085	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	85.300	85.000	0.000	85.00	7,250.50
0105	04006007	000	CUT & RESTORE CONC PAVING	SY	153.000	70.000	0.000	70.00	10,710.00
0115	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	11.00	4,125.00
0120	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	36.00	14,220.00
0125	05006001	000	MOBILIZATION	LS	400,000.000	0.060	0.000	0.06	24,000.00
0130	50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	4.000	0.000	4.00	3,700.00
0135	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	0.000	2.00	24,000.00
0139	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	0.000	2.000	2.00	24,000.00
Added by CO 011 Days added due to missing items and utility									
0140	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	50.00	250.00
0145	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	50.00	100.00
0150	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	245.000	0.000	273.00	3,761.94
0155	05316001	000	CONC SIDEWALKS (4")	SY	57.130	120.000	0.000	120.00	6,855.60
0160	05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	1.000	0.000	1.00	1,725.00
0165	05316010	000	CURB RAMPS (TY 7)	EA	955.000	2.000	0.000	2.00	1,910.00
0170	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	2.00	2,602.00
0175	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	2.000	0.000	2.00	4,376.00
0180	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	1.000	0.000	1.00	1,206.00
0185	05316054	000	CURB RAMPS (TY 21) (MOD)	EA	1,522.000	1.000	0.000	1.00	1,522.00
0190	05366002	000	CONC MEDIAN	SY	61.000	106.000	0.000	106.00	6,466.00
0195	05366004	000	CONC DIRECTIONAL ISLAND	SY	69.440	98.000	0.000	98.00	6,805.12
0200	05366005	000	CONCRETE MEDIAN (NOSE)	SY	69.620	5.000	0.000	5.00	348.10
0210	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	40.000	0.000	40.00	5,000.00
0215	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	125.000	0.000	134.00	1,608.00
0220	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
0225	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	1,100.000	1.000	0.000	1.00	1,100.00
0230	61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,250.000	1.000	0.000	1.00	1,250.00
0235	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	220.000	197.000	614.00	9,590.68
0240	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	1,060.000	432.000	1,924.00	58,951.36
0250	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	60.000	0.000	52.00	1,820.00
0260	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	135.000	0.000	126.00	5,292.00
0265	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	101.00	17,675.00
0275	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,426.000	0.000	2,610.00	7,699.50
0280	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	7.000	0.000	7.00	10,850.00
0285	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	1.00	7,985.00
0290	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
0295	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
0300	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0305	63066007	000	VIVDS CABLING	LF	3.000	888.000	0.000	907.00	2,721.00
0310	63236001	000	SYSTEM INTEGRATION	LS	125,000.000	1.000	0.000	1.00	125,000.00
0315	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	8.000	0.000	8.00	5,480.00
0325	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	574.000	0.000	590.00	1,038.40
0330	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	205.000	0.000	35.00	109.20
0335	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	600.000	0.000	665.00	4,169.55
0340	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	9.000	0.000	9.00	1,237.50
0345	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	6.000	0.000	6.00	960.00
0350	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	5.000	0.000	5.00	687.50
0355	06666092	007	REFL PAV MRK TY I (W)(RR XING)(090MIL)	EA	2.420	4.000	0.000	4.00	9.68
0380	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	574.000	0.000	590.00	554.60
0385	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.040	205.000	0.000	35.00	71.40
0390	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	600.000	0.000	665.00	2,560.25
0395	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	9.000	0.000	9.00	643.50
0400	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	6.000	0.000	6.00	627.00
0405	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	5.000	0.000	5.00	357.50
0410	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	181.500	4.000	0.000	4.00	726.00
0440	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	31.000	0.000	15.00	99.00
0445	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	40.000	0.000	32.00	211.20
0450	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	7.000	0.000	25.00	165.00
0455	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	2,653.000	0.000	584.00	385.44
0460	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	907.000	0.000	186.00	174.84
0470	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	149.000	0.000	400.00	1,540.00
0475	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	8.00	748.00
0480	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	4.00	418.00
0485	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	4.000	0.000	2.00	143.00
0495	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	574.000	0.000	452.00	67.80
0500	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	205.000	0.000	35.00	19.25
0505	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	600.000	0.000	665.00	731.50
0510	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	9.000	0.000	9.00	108.90
0515	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	6.000	0.000	6.00	105.60
0520	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	5.000	0.000	5.00	60.50
0525	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	38.500	4.000	0.000	4.00	154.00
0536	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
0537	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
			Added by CO 1 - Furnish and Install OSP Card						
0540	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	2.00	9,000.00
0545	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	9.000	0.000	9.00	4,050.00
0550	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	5.00	2,500.00
0555	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	9.000	0.000	9.00	3,195.00
0560	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	6.00	1,800.00
0565	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	9.000	0.000	9.00	3,105.00
0570	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00
0575	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	8.000	0.000	8.00	5,800.00
0580	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	3.000	0.000	3.00	360.00
0585	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	10.000	0.000	10.00	1,120.00
0590	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,324.000	0.000	1,293.00	2,586.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0595	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,565.000	0.000	1,514.00	3,709.30
0600	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,381.000	0.000	1,250.00	6,250.00
0605	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	735.000	0.000	754.00	3,958.50
0610	06866006	000	INS TRF SIG PL AM (S)STR(TY A)	EA	4,400.000	1.000	0.000	1.00	4,400.00
0615	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	7,900.000	1.000	0.000	1.00	7,900.00
0620	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	1.000	0.000	1.00	8,000.00
0625	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	1.000	0.000	1.00	9,000.00
0630	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	1.00	9,100.00
0635	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	5.000	0.000	3.00	6,900.00
0640	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	7.000	0.000	7.00	6,440.00
0645	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00
0650	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,417.820	0.000	1.000	1.00	5,417.82
Added by CO #7 - Material Price Adjustment due to RR and ROW									
121	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	450.000	0.000	20.000	20.00	9,000.00
Added by CO 13 - ITS Pole Relocation Drill Shaft									
<b>Category Subtotal</b>									<b>\$618,501.14</b>

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0800	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	65,000.000	0.000	17,886.75	17,886.75
<b>Category Subtotal</b>									<b>\$17,886.75</b>

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0802	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	43,653.71	43,653.71
<b>Category Subtotal</b>									<b>\$43,653.71</b>

PROJECT STP 2021(621)HES CONTROL 000102063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0970	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	7.000	0.000	13.00	325.00
0975	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	152.000	0.000	148.80	2,380.80
0980	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	220.000	0.000	216.00	1,667.52
0985	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	30.000	0.000	30.00	703.20
0990	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	45.000	0.000	45.00	198.90
0995	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	10.000	0.000	10.00	190.00
1000	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	15.000	0.000	15.00	465.00
1005	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	25.000	0.000	25.00	3,750.00
1010	03406272	003	TACK COAT	GAL	13.200	15.000	0.000	15.00	198.00
1015	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	13.000	0.000	13.00	5,135.00
1020	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	66.000	0.000	66.00	29,700.00
1025	05006001	000	MOBILIZATION	LS	400,000.000	0.070	0.000	0.07	28,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1030	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
1035	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	10.00	50.00
1040	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	10.00	20.00
1045	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	221.000	0.000	383.50	7,646.99
1050	05316001	000	CONC SIDEWALKS (4")	SY	57.130	55.000	0.000	70.25	4,013.38
1055	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	1.00	1,301.00
1060	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	6.000	0.000	6.00	7,236.00
1065	05366002	000	CONC MEDIAN	SY	61.000	49.000	0.000	47.50	2,897.50
1070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	39.00	4,875.00
1075	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	115.000	0.000	115.00	1,380.00
1080	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
1085	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	315.000	0.000	448.00	6,997.76
1090	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	490.000	0.000	564.00	17,280.96
1094	06186029		CONDT (PVC) (SCH 40) (3")	LF	20.000	0.000	45.000	45.00	900.00
			ADDED BY CO 5 - ADDITION OF 3" PVC SCH 40						
1095	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	285.000	0.000	264.00	9,240.00
1100	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	20.000	0.000	34.00	697.00
1105	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	120.000	0.000	300.00	12,600.00
1110	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	169.00	29,575.00
1111	61856002		TMA (STATIONARY)	DAY	175.000	0.000	9.000	9.00	1,575.00
			Added by CO 8 -Traffic signal adjustments and additions						
1115	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	15.000	0.000	15.00	22.50
1120	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,455.000	0.000	1,398.00	4,124.10
1125	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	8.000	0.000	8.00	12,400.00
1130	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	1.000	0.000	1.00	6,296.00
1135	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
1140	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
1145	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
1150	63066007	000	VIVDS CABLING	LF	3.000	887.000	0.000	1,008.00	3,024.00
1160	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	30.000	0.000	230.00	823.40
1165	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	2,183.000	0.000	890.00	1,566.40
1170	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	940.000	0.000	397.00	2,489.19
1175	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	25.000	0.000	11.00	1,512.50
1180	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	25.000	0.000	11.00	1,512.50
1200	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	1.380	30.000	0.000	30.00	41.40
1205	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	2,183.000	0.000	888.00	834.72
1210	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	940.000	0.000	397.00	1,528.45
1215	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	25.000	0.000	11.00	786.50
1220	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	25.000	0.000	11.00	786.50
1245	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	105.000	0.000	51.00	336.60
1250	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	11.000	0.000	6.00	39.60
1255	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	284.000	0.000	454.00	299.64
1260	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	3,281.000	0.000	888.00	834.72
1265	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	1,135.000	0.000	395.00	1,520.75
1270	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	30.000	0.000	13.00	1,215.50
1275	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	15.000	0.000	7.00	500.50
1285	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	2,213.000	0.000	918.00	137.70
1290	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	940.000	0.000	397.00	436.70

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1295	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	25.000	0.000	11.00	133.10
1300	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	25.000	0.000	11.00	133.10
1306	06806003		INSTALL HWY TRF SIG (SYSTEM) CO#1 - Upgrade Traffic Signal Controller	EA	38,189.354	0.000	1.000	1.00	38,189.35
1310	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
1311	06806011		INSTALL HWY TRF SIG (UPGRADE) Added by CO 1 - Furnish and Install OSP Card	EA	3,098.580	0.000	1.000	1.00	3,098.58
1315	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	11.000	0.000	11.00	4,950.00
1316	06826001		VEH SIG SEC (12")LED(GRN) Added by CO 8 -Traffic signal adjustments and additions	EA	450.000	0.000	3.000	3.00	1,350.00
1320	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	11.000	0.000	11.00	5,500.00
1321	06826002		VEH SIG SEC (12")LED(GRN ARW) Added by CO 8 -Traffic signal adjustments and additions	EA	500.000	0.000	3.000	3.00	1,500.00
1325	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	11.000	0.000	11.00	3,905.00
1326	06826003		VEH SIG SEC (12")LED(YEL) Added by CO 8 -Traffic signal adjustments and additions	EA	355.000	0.000	3.000	3.00	1,065.00
1330	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	14.000	0.000	14.00	4,200.00
1331	06826004		VEH SIG SEC (12")LED(YEL ARW) Added by CO 8 -Traffic signal adjustments and additions	EA	300.000	0.000	3.000	3.00	900.00
1335	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	11.000	0.000	11.00	3,795.00
1336	06826005		VEH SIG SEC (12")LED(RED) Added by CO 8 -Traffic signal adjustments and additions	EA	345.000	0.000	3.000	3.00	1,035.00
1340	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	11.000	0.000	11.00	3,575.00
1345	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	2.000	0.000	2.00	1,450.00
1350	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	3.000	0.000	3.00	360.00
1351	06826050		BACKPLATE W/REFL BRDR(5 SEC) Added by CO 8 -Traffic signal adjustments and additions	EA	110.000	0.000	3.000	3.00	330.00
1355	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	19.000	0.000	19.00	2,128.00
1360	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,042.000	0.000	2,336.00	4,672.00
1365	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,745.000	0.000	3,101.00	7,597.45
1370	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	2,349.000	0.000	2,075.00	10,375.00
1375	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	705.000	0.000	826.00	4,336.50
1380	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	1.00	12,205.00
1385	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	23,706.000	2.000	0.000	2.00	47,412.00
1390	06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	26,557.000	1.000	0.000	1.00	26,557.00
1395	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	1.000	0.000	1.00	2,300.00
1400	06876004	000	RELOCATE PED PUSH BUTTON POST ASSEM	EA	1,100.000	6.000	0.000	6.00	6,600.00
1405	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	1.000	0.000	1.00	920.00
1410	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00
1411	06906024		REMOVAL OF SIGNAL HEAD ASSM Added by CO 8 -Traffic signal adjustments and additions	EA	892.380	0.000	3.000	3.00	2,677.14
1412	05026026		BARR, SIGNS, TRAFFIC HANDLING (LOC 1) Added by CO 8 -Traffic signal adjustments and additions	EA	7,810.000	0.000	1.000	1.00	7,810.00
1413	96086002		UNIQUE CHANGE ORDER ITEM 2 Added by CO #7 - Material Price Adjustment due to RR and ROW	DOL	2,466.070	0.000	1.000	1.00	2,466.07

PROJECT STP 2021(621)HES CONTROL 000102064  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1570	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	37.000	0.000	37.00	925.00
1575	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	66.000	0.000	60.20	963.20
1580	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	449.000	0.000	445.00	3,435.40
1585	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	10.000	0.000	10.00	234.40
1590	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	680.000	0.000	680.00	3,005.60
1595	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	64.000	0.000	64.00	1,216.00
1600	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	45.000	0.000	45.00	1,395.00
1605	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	76.000	0.000	76.00	11,400.00
1610	03406272	003	TACK COAT	GAL	13.200	45.000	0.000	45.00	594.00
1615	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	26.00	10,270.00
1620	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	0.000	22.00	9,900.00
1625	04796001	000	ADJUSTING MANHOLES	EA	398.120	1.000	0.000	1.00	398.12
1630	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	500.000	1.000	0.000	2.00	1,000.00
1635	05006001	000	MOBILIZATION	LS	400,000.000	0.040	0.000	0.04	16,000.00
1640	50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	2.000	0.000	2.00	1,850.00
1645	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
1650	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	25.00	125.00
1655	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	25.00	50.00
1660	50846001	000	FIXED BOLLARD	EA	1,000.000	3.000	0.000	3.00	3,000.00
1665	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	41.000	0.000	95.00	1,309.10
1670	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	29.000	0.000	61.00	1,216.34
1675	05316001	000	CONC SIDEWALKS (4")	SY	57.130	45.000	0.000	50.93	2,909.63
1680	05316010	000	CURB RAMPS (TY 7)	EA	955.000	1.000	0.000	1.00	955.00
1685	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	1.00	1,301.00
1690	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	1.000	0.000	1.00	1,206.00
1695	05366002	000	CONC MEDIAN	SY	61.000	430.000	0.000	404.10	24,650.10
1700	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	27.00	3,375.00
1705	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	65.000	0.000	442.00	5,304.00
1710	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
1715	61166001	000	RELOCATE EXISTING ITS EQUIPMENT	EA	25,000.000	1.000	0.000	1.00	25,000.00
1720	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	575.000	0.000	541.00	8,450.42
1725	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	455.000	0.000	703.00	21,539.92
1730	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	140.000	0.000	280.00	9,800.00
1735	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	10.000	0.000	88.00	1,804.00
1740	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	64.00	11,200.00
1741	61856002		TMA (STATIONARY)	DAY	175.000	0.000	1.000	1.00	175.00
Added by CO 8 -Traffic signal adjustments and additions									
1745	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,425.000	0.000	1,518.00	4,478.10
1755	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	6.000	0.000	5.00	7,750.00
1760	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	1.00	1,250.00
1765	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	1.000	0.000	1.00	6,296.00
1770	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
1775	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	3.000	0.000	3.00	5,163.00
1780	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
1785	63066007	000	VIVDS CABLING	LF	3.000	474.000	0.000	488.00	1,464.00
1790	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	9.000	0.000	9.00	6,165.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1795	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	335.000	0.000	90.00	158.40
1800	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	360.000	0.000	83.00	520.41
1805	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	4.000	0.000	4.00	550.00
1810	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	2.000	0.000	2.00	275.00
1825	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	335.000	0.000	90.00	84.60
1830	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	360.000	0.000	83.00	319.55
1835	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	4.000	0.000	4.00	286.00
1840	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	2.000	0.000	2.00	143.00
1865	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	25.000	0.000	10.00	66.00
1875	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	240.000	0.000	300.00	198.00
1885	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	440.000	0.000	70.00	269.50
1895	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	335.000	0.000	90.00	13.50
1900	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	360.000	0.000	83.00	91.30
1905	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	4.000	0.000	4.00	48.40
1910	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	2.000	0.000	2.00	24.20
1916	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
1920	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
1921	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
			Added by CO 1 - Furnish and Install OSP Card						
1925	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	8.00	3,600.00
1926	06826010		VEH SIG SEC (12")LED(GRN)(LENS ONLY)	EA	290.420	0.000	1.000	1.00	290.42
			Added by CO 8 -Traffic signal adjustments and additions						
1930	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	2.000	0.000	2.00	1,000.00
1935	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	8.000	0.000	8.00	2,840.00
1936	06826012		VEH SIG SEC (12")LED(YEL)(LENS ONLY)	EA	290.420	0.000	1.000	1.00	290.42
			Added by CO 8 -Traffic signal adjustments and additions						
1940	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
1945	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	8.000	0.000	8.00	2,760.00
1946	06826012		VEH SIG SEC (12")LED(YEL)(LENS ONLY)	EA	290.420	0.000	1.000	1.00	290.42
			Added by CO 8 -Traffic signal adjustments and additions						
1950	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	3.000	0.000	3.00	975.00
1955	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	3.000	0.000	3.00	2,175.00
1960	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	11.000	0.000	11.00	1,232.00
1965	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,130.000	0.000	978.00	1,956.00
1970	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	875.000	0.000	834.00	2,043.30
1975	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	716.000	0.000	1,276.00	6,380.00
1980	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	345.000	0.000	359.00	1,884.75
1985	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	1.000	0.000	1.00	9,000.00
1990	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	1.00	9,100.00
1995	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	19,907.000	1.000	0.000	1.00	19,907.00
2000	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	2.000	0.000	2.00	4,600.00
2005	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	2.000	0.000	2.00	1,840.00
2010	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00
2011	06906027		REMOVAL OF SIGNAL RELATED SIGNS	EA	448.500	0.000	1.000	1.00	448.50
			Added by CO 8 -Traffic signal adjustments and additions						

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2013	96086003		UNIQUE CHANGE ORDER ITEM 3 Added by CO #7 - Material Price Adjustment due to RR and ROW	DOL	5,016.640	0.000	1.000	1.00	5,016.64

Category Subtotal \$373,238.57

PROJECT STP 2021(621)HES CONTROL 016701123

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2170	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	71.000	0.000	71.00	1,775.00
2175	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	23.000	0.000	23.00	368.00
2180	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	157.000	0.000	157.00	1,212.04
2185	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	24.000	0.000	24.00	562.56
2190	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	22.00	8,250.00
2195	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	39.000	0.000	39.00	15,405.00
2200	05006001	000	MOBILIZATION	LS	400,000.000	0.060	0.000	0.06	24,000.00
2205	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
2210	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	25.00	125.00
2215	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	25.00	50.00
2220	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	30.000	0.000	51.50	709.67
2225	05316001	000	CONC SIDEWALKS (4")	SY	57.130	44.000	0.000	48.06	2,745.44
2230	05316004	000	CURB RAMPS (TY 1)	EA	870.000	1.000	0.000	1.00	870.00
2235	05316010	000	CURB RAMPS (TY 7)	EA	955.000	2.000	0.000	2.00	1,910.00
2240	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	1.00	1,301.00
2245	05366002	000	CONC MEDIAN	SY	61.000	67.000	0.000	68.85	4,199.79
2250	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	1.00	125.00
2255	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	15.000	0.000	428.00	5,136.00
2260	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
2265	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	525.000	0.000	620.00	9,684.40
2270	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	485.000	0.000	534.00	16,361.76
2275	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	350.000	0.000	361.00	7,220.00
2280	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	405.000	0.000	422.00	14,770.00
2285	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	20.000	0.000	20.00	410.00
2290	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	42.00	7,350.00
2295	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	15.000	0.000	15.00	22.50
2300	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,235.000	0.000	2,336.00	6,891.20
2305	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	590.000	0.000	604.00	1,208.00
2310	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	6.000	0.000	7.00	10,850.00
2315	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	3.000	0.000	3.00	5,700.00
2320	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	1.00	1,250.00
2325	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	1.00	4,965.00
2330	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
2335	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	5.000	0.000	5.00	8,605.00
2340	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
2345	63066007	000	VIVDS CABLING	LF	3.000	2,090.000	0.000	2,243.00	6,729.00
2355	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	1,060.000	0.000	1,050.00	1,848.00
2365	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	170.000	0.000	338.00	2,119.26

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2370	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	8.000	0.000	8.00	1,100.00
2375	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	4.00	640.00
2380	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	10.000	0.000	3.00	480.00
2385	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	9.000	0.000	10.00	1,375.00
2390	06666146	007	REFL PAV MRK TY I (Y)24"(SLD)(090MIL)	LF	7.540	80.000	0.000	80.00	603.20
2395	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	40.000	0.000	26.00	400.40
2415	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	29.000	0.000	49.00	323.40
2420	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	24.000	0.000	48.00	316.80
2425	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	69.000	0.000	42.00	277.20
2430	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,775.000	0.000	1,454.00	959.64
2435	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	1,060.000	0.000	2,435.00	2,288.90
2445	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	250.000	0.000	166.00	639.10
2450	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	8.000	0.000	8.00	748.00
2455	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	2.00	209.00
2460	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	9.000	0.000	5.00	357.50
2475	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	1,060.000	0.000	1,050.00	157.50
2485	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	250.000	0.000	338.00	371.80
2490	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	8.000	0.000	8.00	96.80
2495	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	4.00	70.40
2500	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	10.000	0.000	3.00	52.80
2505	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	9.000	0.000	10.00	121.00
2510	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	40.000	0.000	26.00	84.50
2516	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
CO#1 - Upgrade Traffic Signal Controller									
2520	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
2525	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	10.000	0.000	10.00	4,500.00
2530	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	5.00	2,500.00
2535	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	10.00	3,550.00
2540	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	5.000	0.000	5.00	1,500.00
2545	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	11.000	0.000	11.00	3,795.00
2550	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	3.000	0.000	3.00	975.00
2555	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	2.000	0.000	2.00	1,450.00
2560	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	3.000	0.000	3.00	360.00
2565	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	10.000	0.000	10.00	1,120.00
2570	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	570.000	0.000	637.00	1,274.00
2575	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	590.000	0.000	653.00	1,599.85
2580	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,800.000	0.000	1,733.00	8,665.00
2585	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	1,025.000	0.000	1,019.00	5,349.75
2590	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	7,400.000	1.000	0.000	1.00	7,400.00
2595	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	1.000	0.000	1.00	8,000.00
2600	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	11,505.000	1.000	0.000	1.00	11,505.00
2605	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,500.000	1.000	0.000	1.00	12,500.00
2610	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	1.000	0.000	1.00	12,800.00
2615	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	2.000	0.000	2.00	4,600.00
2620	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	2.000	0.000	2.00	1,840.00
2623	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1,198.760	0.000	1.000	1.00	1,198.76

Added by CO #7 - Material Price Adjustment due to RR and ROW

Category Subtotal \$349,023.27

PROJECT STP 2021(621)HES CONTROL 016701124  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2780	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	141.000	0.000	183.40	4,585.00
2785	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	431.000	0.000	423.00	3,265.56
2790	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	33.000	0.000	54.00	1,265.76
2795	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	11.000	0.000	11.00	4,125.00
2800	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	65.000	0.000	65.00	25,675.00
2805	05006001	000	MOBILIZATION	LS	400,000.000	0.120	0.000	0.12	48,000.00
2810	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
2815	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	30.00	150.00
2820	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	30.00	60.00
2825	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	311.000	0.000	308.00	4,244.24
2830	05316001	000	CONC SIDEWALKS (4")	SY	57.130	2.000	0.000	57.20	3,267.84
2835	05316004	000	CURB RAMPS (TY 1)	EA	870.000	7.000	0.000	7.00	6,090.00
2840	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	2.00	2,602.00
2845	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	2.000	0.000	2.00	4,376.00
2850	05366002	000	CONC MEDIAN	SY	61.000	153.000	0.000	160.84	9,811.24
2855	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	20.00	2,500.00
2860	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	580.000	0.000	677.00	10,574.74
2865	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	500.000	0.000	617.00	18,904.88
2870	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	75.000	0.000	108.00	2,160.00
2875	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	305.000	0.000	319.00	11,165.00
2880	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	310.000	0.000	282.00	5,781.00
2885	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	130.000	0.000	134.00	5,628.00
2890	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	100.00	17,500.00
2895	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,480.000	0.000	2,677.00	7,897.15
2900	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	745.000	0.000	790.00	1,580.00
2905	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	12.000	0.000	13.00	20,150.00
2910	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	1.000	0.000	1.00	1,900.00
2915	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	1.00	1,250.00
2920	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	1.00	4,965.00
2925	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
2930	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	6.000	0.000	6.00	10,326.00
2935	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
2940	63066007	000	VIVDS CABLING	LF	3.000	2,615.000	0.000	2,416.00	7,248.00
2945	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	1.000	0.000	1.00	59.00
2950	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	2.000	0.000	2.00	1,700.00
2955	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	2.000	0.000	2.00	270.00
2965	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	1,760.000	0.000	1,490.00	2,622.40
2975	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	225.000	0.000	779.00	4,884.33
2980	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	10.000	0.000	10.00	1,375.00
2985	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	4.00	640.00
2990	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	4.000	0.000	4.00	640.00
2995	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	12.000	0.000	14.00	1,925.00
3000	06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	1.000	0.000	12.00	2,310.00
3025	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	32.000	0.000	39.00	257.40
3030	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	28.000	0.000	28.00	184.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3035	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	108.000	0.000	84.00	554.40
3040	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,350.000	0.000	1,111.00	733.26
3045	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	1,760.000	0.000	1,578.00	1,483.32
3050	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	1,010.000	0.000	395.00	766.30
3055	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	225.000	0.000	214.00	823.90
3060	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	11.00	1,028.50
3065	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	4.00	418.00
3070	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	12.000	0.000	8.00	572.00
3075	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	4.000	0.000	3.00	280.50
3085	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	1,760.000	0.000	1,470.00	220.50
3095	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	225.000	0.000	779.00	856.90
3100	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	10.000	0.000	10.00	121.00
3105	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	4.00	70.40
3110	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	4.000	0.000	4.00	70.40
3115	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	12.000	0.000	14.00	169.40
3126	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
CO#1 - Upgrade Traffic Signal Controller									
3130	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
3135	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	13.000	0.000	13.00	5,850.00
3140	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	6.000	0.000	6.00	3,000.00
3145	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	13.000	0.000	13.00	4,615.00
3150	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	6.00	1,800.00
3155	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	13.000	0.000	13.00	4,485.00
3160	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00
3165	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	17.000	0.000	17.00	12,325.00
3170	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	4.000	0.000	4.00	480.00
3175	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	13.00	1,456.00
3180	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	4,880.000	0.000	4,785.00	9,570.00
3185	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	5,015.000	0.000	4,927.00	12,071.15
3190	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	2,395.000	0.000	2,205.00	11,025.00
3195	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	1,690.000	0.000	1,669.00	8,762.25
3200	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	1.000	0.000	1.00	8,000.00
3205	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	1.00	9,100.00
3210	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	2.000	0.000	2.00	24,410.00
3215	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,500.000	2.000	0.000	2.00	25,000.00
3220	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	4.000	0.000	5.00	11,500.00
3225	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	14.000	0.000	14.00	12,880.00
3228	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	2,307.800	0.000	1.000	1.00	2,307.80

Added by CO #7 - Material Price Adjustment due to RR and ROW

Category Subtotal \$506,210.67

PROJECT STP 2021(621)HES CONTROL 016702068

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3385	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	135.000	0.000	135.00	2,160.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3390	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	240.000	0.000	240.00	1,852.80
3395	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	45.000	0.000	45.00	1,054.80
3400	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	46.000	0.000	46.00	203.32
3405	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	14.000	0.000	14.00	434.00
3410	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	24.000	0.000	24.00	3,600.00
3415	03406272	003	TACK COAT	GAL	13.200	14.000	0.000	14.00	184.80
3420	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	11.000	0.000	11.00	4,125.00
3425	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	39.000	0.000	39.00	15,405.00
3430	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	500.000	1.000	0.000	1.00	500.00
3435	05006001	000	MOBILIZATION	LS	400,000.000	0.060	0.000	0.06	24,000.00
3440	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
3455	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	182.000	0.000	256.00	5,104.64
3460	05316001	000	CONC SIDEWALKS (4")	SY	57.130	28.000	0.000	28.40	1,622.50
3465	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	4.000	0.000	4.00	4,824.00
3470	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,973.000	1.000	0.000	1.00	1,973.00
3475	05316038	000	CURB RAMPS (TY 10) (MOD)	EA	1,800.000	3.000	0.000	3.00	5,400.00
3480	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	20.00	2,500.00
3485	60046054	000	ITS COM CBL (UNDRGRND)(19 AWG/12 PR)	LF	25.000	55.000	0.000	55.00	1,375.00
3490	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
3495	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	440.000	0.000	665.00	10,387.30
3500	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	875.000	0.000	903.00	27,667.92
3505	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	35.000	0.000	44.00	880.00
3510	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	70.000	0.000	99.00	3,465.00
3515	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	5.000	0.000	6.00	123.00
3520	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	125.000	0.000	50.00	2,100.00
3525	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	71.00	12,425.00
3530	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,811.000	0.000	3,069.00	9,053.55
3535	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	9.000	0.000	10.00	15,500.00
3540	06286146	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(U)	EA	5,399.000	1.000	0.000	1.00	5,399.00
3545	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
3550	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
3555	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
3560	63066007	000	VIVDS CABLING	LF	3.000	739.000	0.000	732.00	2,196.00
3565	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	428.000	0.000	420.00	739.20
3570	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	560.000	0.000	554.00	3,473.58
3575	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	8.000	0.000	8.00	1,100.00
3580	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	5.000	0.000	5.00	687.50
3595	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	428.000	0.000	420.00	394.80
3600	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	560.000	0.000	554.00	2,132.90
3605	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	8.000	0.000	8.00	572.00
3610	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	5.000	0.000	5.00	357.50
3635	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	22.000	0.000	17.00	112.20
3640	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	4.000	0.000	25.00	165.00
3645	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	520.000	0.000	430.00	283.80
3650	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	830.000	0.000	820.00	770.80
3655	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	598.000	0.000	564.00	1,094.16
3660	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	154.000	0.000	154.00	592.90
3665	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	6.000	0.000	6.00	561.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3670	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	3.000	0.000	3.00	214.50
3680	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	428.000	0.000	420.00	63.00
3685	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	560.000	0.000	554.00	609.40
3690	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	8.000	0.000	8.00	96.80
3695	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	5.000	0.000	5.00	60.50
3701	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
CO#1 - Upgrade Traffic Signal Controller									
3705	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
3706	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
Added by CO 1 - Furnish and Install OSP Card									
3710	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	8.00	3,600.00
3715	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	10.00	3,550.00
3720	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	8.00	2,400.00
3725	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	9.000	0.000	9.00	3,105.00
3730	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00
3735	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	12.00	8,700.00
3740	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	13.00	1,456.00
3745	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,625.000	0.000	1,678.00	3,356.00
3750	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,135.000	0.000	2,113.00	5,176.85
3755	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,601.000	0.000	1,576.00	7,880.00
3760	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	295.000	0.000	299.00	1,569.75
3765	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	7,900.000	1.000	0.000	1.00	7,900.00
3770	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	1.000	0.000	1.00	9,000.00
3775	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	1.00	12,205.00
3780	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	1.000	0.000	1.00	12,800.00
3785	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	10.000	0.000	6.00	13,800.00
3790	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	10.00	9,200.00
3795	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00
3798	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	1,826.720	0.000	1.000	1.00	1,826.72

Added by CO #7 - Material Price Adjustment due to RR and ROW

Category Subtotal \$368,144.42

PROJECT STP 2021(621)HES CONTROL 016702069

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3955	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	5.000	0.000	5.00	80.00
3960	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	6.000	0.000	6.00	140.64
3965	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	26.00	10,270.00
3970	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	44.000	0.000	44.00	19,800.00
3975	05006001	000	MOBILIZATION	LS	400,000.000	0.090	0.000	0.09	36,000.00
3980	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
3985	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	10.00	50.00
3990	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	10.00	20.00
3995	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	11.000	0.000	11.00	151.58
4000	05316001	000	CONC SIDEWALKS (4")	SY	57.130	20.000	0.000	53.00	3,027.89

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4005	05316004	000	CURB RAMPS (TY 1)	EA	870.000	3.000	0.000	3.00	2,610.00
4010	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	56.00	7,000.00
4015	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	10.000	0.000	10.00	120.00
4020	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
4025	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	200.000	0.000	286.00	4,467.32
4030	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	405.000	0.000	564.00	17,280.96
4035	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	50.000	0.000	50.00	1,000.00
4040	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	530.000	0.000	590.00	20,650.00
4045	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	45.000	0.000	40.00	820.00
4050	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	75.00	13,125.00
4055	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	10.000	0.000	10.00	15.00
4060	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,240.000	0.000	1,701.00	5,017.95
4065	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	360.000	0.000	423.00	846.00
4070	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	4.000	0.000	6.00	9,300.00
4080	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	1.00	1,250.00
4085	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	1.00	4,965.00
4090	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
4095	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
4100	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
4105	63066007	000	VIVDS CABLING	LF	3.000	965.000	0.000	958.00	2,874.00
4110	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	630.000	0.000	608.00	1,070.08
4115	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	1,178.000	0.000	586.00	3,674.22
4120	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	6.000	0.000	6.00	825.00
4125	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	6.000	0.000	6.00	825.00
4130	06666104	007	REFL PAV MRK TY I (W)(BIKE ARW)(090MIL)	EA	275.000	2.000	0.000	2.00	550.00
4135	06666110	007	REFL PAV MRK TY I(W)(BIKE SYML)(090MIL)	EA	300.000	2.000	0.000	2.00	600.00
4155	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	17.000	0.000	21.00	138.60
4160	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	24.000	0.000	24.00	158.40
4165	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	43.000	0.000	42.00	277.20
4170	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	2,275.000	0.000	1,128.00	744.48
4175	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	630.000	0.000	2,394.00	2,250.36
4180	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	1,178.000	0.000	126.00	485.10
4185	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	6.000	0.000	2.00	187.00
4190	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	6.000	0.000	1.00	71.50
4195	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	82.500	2.000	0.000	1.00	82.50
4200	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	82.500	2.000	0.000	1.00	82.50
4241	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
4245	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
4246	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
			Added by CO 1 - Furnish and Install OSP Card						
4250	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	10.000	0.000	10.00	4,500.00
4255	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	4.000	0.000	4.00	2,000.00
4260	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	10.00	3,550.00
4265	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
4270	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	10.000	0.000	10.00	3,450.00
4275	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00
4280	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	12.00	8,700.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4285	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	2.00	240.00
4290	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	12.000	0.000	12.00	1,344.00
4295	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,035.000	0.000	2,051.00	4,102.00
4300	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,140.000	0.000	2,161.00	5,294.45
4305	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,475.000	0.000	1,425.00	7,125.00
4310	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	645.000	0.000	672.00	3,528.00
4315	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	2.000	0.000	2.00	27,290.00
4320	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	2.000	0.000	2.00	47,802.00
4325	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	5.000	0.000	5.00	11,500.00
4330	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	10.00	9,200.00
4333	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	315.540	0.000	1.000	1.00	315.54
Added by CO #7 - Material Price Adjustment due to RR and ROW									
6180	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	4,500.690	0.000	1.000	1.00	4,500.69
Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling									

Category Subtotal \$395,966.89

PROJECT STP 2021(621)HES CONTROL 016702070  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4490	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	147.000	0.000	226.00	5,650.00
4495	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	27.000	0.000	194.00	3,104.00
4500	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	656.000	0.000	653.00	5,041.16
4505	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	28.000	0.000	29.00	679.76
4510	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	157.000	0.000	91.00	402.22
4515	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	5.000	0.000	5.00	95.00
4520	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	62.000	0.000	133.00	4,123.00
4525	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	133.000	0.000	133.00	19,950.00
4530	03406272	003	TACK COAT	GAL	13.200	62.000	0.000	62.00	818.40
4535	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	52.000	0.000	65.00	25,675.00
4540	05006001	000	MOBILIZATION	LS	400,000.000	0.080	0.000	0.08	32,000.00
4545	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
4550	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	35.00	175.00
4555	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	35.00	70.00
4560	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	165.000	0.000	166.00	3,310.04
4565	05316001	000	CONC SIDEWALKS (4")	SY	57.130	105.000	0.000	109.00	6,227.17
4570	05316004	000	CURB RAMPS (TY 1)	EA	870.000	7.000	0.000	7.00	6,090.00
4575	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	1.00	1,301.00
4580	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	1.000	0.000	1.00	2,188.00
4585	05366002	000	CONC MEDIAN	SY	61.000	90.000	0.000	122.05	7,445.05
4595	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	10.000	0.000	10.00	120.00
4600	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
4605	60276010	000	GROUND BOX W/ APRON (ADJUST)	EA	775.000	1.000	0.000	1.00	775.00
4610	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	240.000	0.000	530.00	8,278.60
4615	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	585.000	0.000	128.00	3,921.92
4620	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	90.000	0.000	530.00	10,600.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4625	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	585.000	0.000	46.00	1,610.00
4635	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	75.00	13,125.00
4640	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	10.000	0.000	10.00	15.00
4645	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,435.000	0.000	2,104.00	6,206.80
4650	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	605.000	0.000	538.00	1,076.00
4655	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	2.000	0.000	5.00	7,750.00
4660	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	4.000	0.000	1.00	1,900.00
4665	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	1.00	1,250.00
4670	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,520.000	1.000	0.000	1.00	7,520.00
4675	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
4680	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
4685	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
4690	63066007	000	VIVDS CABLING	LF	3.000	1,025.000	0.000	941.00	2,823.00
4695	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	1.000	0.000	1.00	850.00
4700	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	1.000	0.000	1.00	135.00
4710	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	990.000	0.000	1,016.00	1,788.16
4715	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	935.000	0.000	25.00	78.00
4720	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	321.000	0.000	786.00	4,928.22
4725	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	10.000	0.000	10.00	1,375.00
4730	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	4.00	640.00
4735	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	6.000	0.000	8.00	1,100.00
4765	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	50.000	0.000	85.00	561.00
4770	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,855.000	0.000	1,485.00	980.10
4775	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	990.000	0.000	1,051.00	987.94
4780	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	935.000	0.000	388.00	752.72
4785	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	321.000	0.000	314.00	1,208.90
4790	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	2.00	187.00
4795	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	2.00	209.00
4800	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	8.000	0.000	2.00	143.00
4805	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	22.000	5.000	0.000	5.00	110.00
4851	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
4855	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
4856	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
			Added by CO 1 - Furnish and Install OSP Card						
4860	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	11.000	0.000	11.00	4,950.00
4865	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	5.00	2,500.00
4870	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	11.000	0.000	11.00	3,905.00
4875	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	3.000	0.000	3.00	900.00
4880	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	11.000	0.000	11.00	3,795.00
4885	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	3.000	0.000	3.00	975.00
4890	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	12.00	8,700.00
4895	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	2.00	240.00
4900	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	12.000	0.000	12.00	1,344.00
4905	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,865.000	0.000	2,137.00	4,274.00
4910	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,970.000	0.000	2,217.00	5,431.65
4915	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,425.000	0.000	652.00	3,260.00
4920	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	750.000	0.000	693.00	3,638.25

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4925	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,500.000	1.000	0.000	1.00	9,500.00
4930	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	1.00	12,205.00
4935	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	1.000	0.000	1.00	12,800.00
4940	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	1.000	0.000	1.00	13,645.00
4945	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	7.000	0.000	6.00	13,800.00
4950	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	10.00	9,200.00
4955	06906127	000	REMOVE LUMINAIRE POLE	EA	800.000	1.000	0.000	1.00	800.00
4958	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	3,385.830	0.000	1.000	1.00	3,385.83

Added by CO #7 - Material Price Adjustment due to RR and ROW

Category Subtotal \$402,720.82

PROJECT STP 2021(621)HES CONTROL 016702071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5115	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	73.000	0.000	72.33	1,157.28
5120	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	130.000	0.000	130.00	1,003.60
5125	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	25.000	0.000	25.00	586.00
5130	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	42.000	0.000	42.00	185.64
5135	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	2.000	0.000	2.00	38.00
5140	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	11.000	0.000	11.00	341.00
5145	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	18.000	0.000	18.00	2,700.00
5150	03406272	003	TACK COAT	GAL	13.200	11.000	0.000	15.00	198.00
5155	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	22.00	8,250.00
5160	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	26.00	10,270.00
5165	05006001	000	MOBILIZATION	LS	400,000.000	0.080	0.000	0.07	28,000.00
5170	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
5175	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	35.00	175.00
5180	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	35.00	70.00
5185	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	143.000	0.000	135.00	2,691.90
5190	05316001	000	CONC SIDEWALKS (4")	SY	57.130	27.000	0.000	35.52	2,029.26
5195	05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	2.000	0.000	3.00	5,175.00
5200	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	1.00	1,301.00
5205	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,973.000	2.000	0.000	2.00	3,946.00
5210	05366002	000	CONC MEDIAN	SY	61.000	6.000	0.000	19.00	1,159.00
5220	60046054	000	ITS COM CBL (UNDRGRND)(19 AWG/12 PR)	LF	25.000	135.000	0.000	135.00	3,375.00
5225	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
5230	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	290.000	0.000	375.00	5,857.50
5235	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	635.000	0.000	867.00	26,564.88
5240	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	60.000	0.000	2.00	40.00
5245	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	105.000	0.000	190.00	6,650.00
5250	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	85.000	0.000	85.00	3,570.00
5255	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	32.00	5,600.00
5256	61856002		TMA (STATIONARY)	DAY	175.000	0.000	3.000	3.00	525.00

Added by CO 8 -Traffic signal adjustments and additions

5260	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,370.000	0.000	1,459.00	4,304.05
------	----------	-----	-----------------------------	----	-------	-----------	-------	----------	----------

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5265	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	7.000	0.000	10.00	15,500.00
5270	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	1.000	0.000	1.00	6,296.00
5275	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
5280	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
5285	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
5290	63066007	000	VIVDS CABLING	LF	3.000	1,009.000	0.000	1,264.00	3,792.00
5295	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	505.000	1.000	0.000	1.00	505.00
5305	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	175.000	0.000	179.00	315.04
5315	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	85.000	0.000	316.00	1,981.32
5320	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	2.000	0.000	2.00	275.00
5325	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	1.000	0.000	1.00	137.50
5345	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	175.000	0.000	165.00	155.10
5355	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	85.000	0.000	316.00	1,216.60
5360	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	2.000	0.000	2.00	143.00
5365	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	1.000	0.000	1.00	71.50
5395	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	8.000	0.000	25.00	165.00
5400	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	160.000	0.000	120.00	79.20
5405	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	408.000	0.000	481.00	452.14
5410	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	298.000	0.000	264.00	512.16
5415	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	85.000	0.000	76.00	292.60
5425	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	175.000	0.000	179.00	26.85
5435	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	85.000	0.000	316.00	347.60
5440	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	2.000	0.000	2.00	24.20
5445	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	1.000	0.000	1.00	12.10
5451	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
5455	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
5456	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
			Added by CO 1 - Furnish and Install OSP Card						
5460	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	9.000	0.000	9.00	4,050.00
5461	06826010		VEH SIG SEC (12")LED(GRN)(LENS ONLY)	EA	291.400	0.000	2.000	2.00	582.80
			Added by CO 8 -Traffic signal adjustments and additions						
5465	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	2.000	0.000	2.00	1,000.00
5466	06826011		VEH SIG SEC(12")LED(GRN ARW)(LENS ONLY)	EA	291.400	0.000	1.000	1.00	291.40
			Added by CO 8 -Traffic signal adjustments and additions						
5470	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	9.000	0.000	9.00	3,195.00
5471	06826012		VEH SIG SEC (12")LED(YEL)(LENS ONLY)	EA	291.400	0.000	2.000	2.00	582.80
			Added by CO 8 -Traffic signal adjustments and additions						
5475	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	6.00	1,800.00
5480	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	9.000	0.000	9.00	3,105.00
5481	06826014		VEH SIG SEC (12")LED(RED)(LENS ONLY)	EA	291.400	0.000	2.000	2.00	582.80
			Added by CO 8 -Traffic signal adjustments and additions						
5485	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	5.000	0.000	5.00	1,625.00
5490	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	10.000	0.000	10.00	7,250.00
5495	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	110.000	1.000	0.000	1.00	110.00
5500	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	13.00	1,456.00
5505	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,671.000	0.000	1,595.00	3,190.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5510	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,365.000	0.000	2,296.00	5,625.20
5515	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,557.000	0.000	1,505.00	7,525.00
5520	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	555.000	0.000	533.00	2,798.25
5521	06846017		TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	0.000	255.000	255.00	1,338.75
Added by CO 8 -Traffic signal adjustments and additions									
5525	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	2.000	0.000	2.00	16,000.00
5530	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	2.000	0.000	2.00	24,410.00
5535	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	7.000	0.000	4.00	9,200.00
5540	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	8.000	0.000	8.00	7,360.00
5545	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00
5546	06906072		INS OF TRF SIG PL FND (36" DRIL SHFT)	LF	448.500	0.000	3.000	3.00	1,345.50
Added by CO 8 -Traffic signal adjustments and additions									
5547	06906029		INSTALL OF SIGNAL RELATED SIGNS	EA	663.880	0.000	2.000	2.00	1,327.76
Added by CO 8 -Traffic signal adjustments and additions									
5548	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	1,286.420	0.000	1.000	1.00	1,286.42
Added by CO #7 - Material Price Adjustment due to RR and ROW									

Category Subtotal \$344,822.63

PROJECT STP 2021(621)HES CONTROL 016702072  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5705	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	116.000	0.000	116.00	2,900.00
5710	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	10.000	0.000	10.00	160.00
5715	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	538.000	0.000	498.00	3,844.56
5720	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	52.000	0.000	52.00	1,218.88
5725	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	74.000	0.000	74.00	327.08
5730	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	15.000	0.000	15.00	465.00
5735	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	30.000	0.000	30.00	4,500.00
5740	03406272	003	TACK COAT	GAL	13.200	15.000	0.000	15.00	198.00
5745	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	52.000	0.000	52.00	20,540.00
5750	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	44.000	0.000	44.00	19,800.00
5760	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	0.000	2.00	24,000.00
5775	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	28.000	0.000	72.00	992.16
5780	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	191.000	0.000	217.00	4,326.98
5785	05316004	000	CURB RAMPS (TY 1)	EA	870.000	11.000	0.000	11.00	9,570.00
5790	05316013	000	CURB RAMPS (TY 10)	EA	943.000	2.000	0.000	2.00	1,886.00
5795	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	2.000	0.000	2.00	2,602.00
5800	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	1.000	0.000	1.00	2,188.00
5805	05366002	000	CONC MEDIAN	SY	61.000	145.000	0.000	100.00	6,100.00
5815	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	15.000	0.000	15.00	180.00
5820	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
5825	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	545.000	0.000	534.00	8,341.08
5830	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	755.000	0.000	825.00	25,278.00
5835	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	95.000	0.000	158.00	3,160.00
5840	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	395.000	0.000	573.00	20,055.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5845	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	170.000	0.000	139.00	2,849.50
5850	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	230.000	0.000	234.00	9,828.00
5855	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	67.00	11,725.00
5860	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	15.000	0.000	15.00	22.50
5865	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,260.000	0.000	2,464.00	7,268.80
5870	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	600.000	0.000	558.00	1,116.00
5875	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	8.000	0.000	9.00	13,950.00
5880	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	4.000	0.000	2.00	3,800.00
5885	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	1.00	1,250.00
5890	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	1.00	4,965.00
5895	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
5900	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	6.000	0.000	6.00	10,326.00
5905	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
5910	63066007	000	VIVDS CABLING	LF	3.000	2,395.000	0.000	2,381.00	7,143.00
5915	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	4.000	0.000	4.00	3,400.00
5920	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,125.000	1.000	0.000	1.00	1,125.00
5925	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	5.000	0.000	5.00	675.00
5935	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	2,200.000	0.000	1,436.00	2,527.36
5945	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	790.000	0.000	1,139.00	7,141.53
5950	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	7.000	0.000	7.00	962.50
5955	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	4.00	640.00
5960	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	2.000	0.000	2.00	320.00
5965	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	9.000	0.000	9.00	1,237.50
5995	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,290.000	0.000	1,153.00	760.98
6000	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	2,200.000	0.000	797.00	749.18
6005	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	890.000	0.000	709.00	1,375.46
6010	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	790.000	0.000	228.00	877.80
6015	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	7.000	0.000	6.00	561.00
6020	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	4.00	418.00
6025	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	9.000	0.000	5.00	357.50
6030	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	2.000	0.000	2.00	187.00
6040	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	2,200.000	0.000	1,436.00	215.40
6050	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	790.000	0.000	1,139.00	1,252.90
6055	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	7.000	0.000	7.00	84.70
6060	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	4.00	70.40
6065	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	2.000	0.000	2.00	35.20
6070	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	9.000	0.000	9.00	108.90
6081	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
6085	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
6086	06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.000	1.000	1.00	3,098.58
			Added by CO 1 - Furnish and Install OSP Card						
6090	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	18.000	0.000	18.00	8,100.00
6095	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	6.000	0.000	6.00	3,000.00
6100	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	18.000	0.000	18.00	6,390.00
6105	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	5.000	0.000	5.00	1,500.00
6110	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	18.000	0.000	18.00	6,210.00
6115	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6120	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	16.000	0.000	16.00	11,600.00
6125	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	4.000	0.000	4.00	480.00
6130	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	18.000	0.000	18.00	2,016.00
6135	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	5,290.000	0.000	5,216.00	10,432.00
6140	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	5,315.000	0.000	5,032.00	12,328.40
6145	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	2,420.000	0.000	2,307.00	11,535.00
6150	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	1,925.000	0.000	1,959.00	10,284.75
6155	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	3.000	0.000	3.00	38,400.00
6160	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	1.000	0.000	1.00	13,645.00
6165	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	2.000	0.000	2.00	47,802.00
6170	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	11.000	0.000	10.00	23,000.00
6175	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	14.000	0.000	14.00	12,880.00
6178	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	3,155.460	0.000	1.000	1.00	3,155.46

Added by CO #7 - Material Price Adjustment due to RR and ROW

Category Subtotal \$543,256.39

PROJECT STP 2021(621)HES CONTROL 037402114

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6335	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	57.000	0.000	109.86	1,757.76
6340	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	384.000	0.000	384.00	2,964.48
6345	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	35.000	0.000	35.00	820.40
6350	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	33.000	0.000	33.00	145.86
6355	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	9.000	0.000	9.00	279.00
6360	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	18.000	0.000	18.00	2,700.00
6365	03406272	003	TACK COAT	GAL	13.200	11.000	0.000	11.00	145.20
6370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	26.00	10,270.00
6375	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	44.000	0.000	44.00	19,800.00
6380	05006001	000	MOBILIZATION	LS	400,000.000	0.090	0.000	0.09	36,000.00
6385	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	0.000	2.00	24,000.00
6390	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	12.00	60.00
6395	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	12.00	24.00
6400	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	220.000	0.000	268.00	3,693.04
6405	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	164.000	0.000	178.00	3,549.32
6410	05316001	000	CONC SIDEWALKS (4")	SY	57.130	56.000	0.000	92.17	5,265.67
6415	05316004	000	CURB RAMPS (TY 1)	EA	870.000	2.000	0.000	2.00	1,740.00
6420	05316010	000	CURB RAMPS (TY 7)	EA	955.000	4.000	0.000	4.00	3,820.00
6425	05316015	000	CURB RAMPS (TY 20)	EA	2,287.000	5.000	0.000	5.00	11,435.00
6430	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	40.000	0.000	31.00	3,875.00
6435	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	27.000	0.000	25.00	300.00
6440	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
6445	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	510.000	0.000	339.00	5,295.18
6450	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	142.000	0.000	178.00	5,453.92
6455	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	69.000	0.000	62.00	1,240.00
6460	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	515.000	0.000	504.00	17,640.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6465	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	79.000	0.000	108.00	2,214.00
6470	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	599.000	0.000	568.00	23,856.00
6475	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	83.00	14,525.00
6480	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	27.000	0.000	27.00	40.50
6485	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,316.000	0.000	2,254.00	6,649.30
6490	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	978.000	0.000	1,478.00	2,956.00
6495	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	9.000	0.000	9.00	17,100.00
6500	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	1.00	7,985.00
6505	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
6510	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
6515	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
6520	63066007	000	VIVDS CABLING	LF	3.000	972.000	0.000	1,016.00	3,048.00
6525	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	43.000	0.000	43.00	2,537.00
6530	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	3.000	0.000	3.00	2,055.00
6535	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	875.000	1.000	0.000	1.00	875.00
6540	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,125.000	1.000	0.000	1.00	1,125.00
6545	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	1.000	0.000	1.00	135.00
6550	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	46.000	0.000	40.00	143.20
6555	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	1,633.000	0.000	1,254.00	2,207.04
6565	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	10.000	0.000	6.00	825.00
6570	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	2.000	0.000	2.00	320.00
6575	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	10.000	0.000	6.00	825.00
6585	06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	3.000	0.000	3.00	577.50
6600	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	1,633.000	0.000	1,254.00	1,178.76
6610	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	10.000	0.000	6.00	429.00
6615	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	2.000	0.000	2.00	209.00
6620	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	10.000	0.000	6.00	429.00
6630	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	39.600	3.000	0.000	3.00	118.80
6650	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	45.000	0.000	38.00	250.80
6655	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	2.000	0.000	12.00	79.20
6665	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	892.000	0.000	61.00	40.26
6670	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	1,679.000	0.000	440.00	413.60
6685	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	3.00	280.50
6690	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	2.000	0.000	2.00	209.00
6695	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	10.000	0.000	5.00	357.50
6710	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	1,679.000	0.000	1,294.00	194.10
6720	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	10.000	0.000	6.00	72.60
6725	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	2.000	0.000	2.00	35.20
6730	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	10.000	0.000	6.00	72.60
6735	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	33.000	3.000	0.000	3.00	99.00
6741	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
6745	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
6750	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	10.000	0.000	10.00	4,500.00
6755	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	5.00	2,500.00
6760	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	10.00	3,550.00
6765	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
6770	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	10.000	0.000	10.00	3,450.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6775	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00
6780	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	12.00	8,700.00
6785	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	1.000	0.000	8.00	960.00
6790	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	13.00	1,456.00
6795	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,044.000	0.000	2,060.00	4,120.00
6800	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,564.000	0.000	2,591.00	6,347.95
6805	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,449.000	0.000	1,453.00	7,265.00
6810	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	756.000	0.000	768.00	4,032.00
6815	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	2.000	0.000	2.00	27,290.00
6820	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	24,992.000	1.000	0.000	1.00	24,992.00
6825	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	22,103.000	1.000	0.000	1.00	22,103.00
6830	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	8.000	0.000	8.00	18,400.00
6835	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	10.00	9,200.00
6840	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	2.000	0.000	2.00	7,200.00
6843	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	2,093.220	0.000	1.000	1.00	2,093.22

Added by CO #7 - Material Price Adjustment due to RR and ROW

Category Subtotal \$478,423.81

PROJECT STP 2021(621)HES CONTROL 104601036  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7000	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	114.000	0.000	114.00	1,824.00
7005	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	237.000	0.000	236.00	1,821.92
7010	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	40.000	0.000	40.00	937.60
7015	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	47.000	0.000	47.00	207.74
7020	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	13.000	0.000	12.00	372.00
7025	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	26.000	0.000	26.00	3,900.00
7030	03406272	003	TACK COAT	GAL	13.200	15.000	0.000	15.00	198.00
7035	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	39.000	0.000	26.00	10,270.00
7045	05006001	000	MOBILIZATION	LS	400,000.000	0.070	0.000	0.07	28,000.00
7050	50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	1.000	0.000	1.00	925.00
7055	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
7070	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	237.000	0.000	220.00	4,386.80
7075	05316001	000	CONC SIDEWALKS (4")	SY	57.130	80.000	0.000	80.00	4,570.40
7080	05316010	000	CURB RAMPS (TY 7)	EA	955.000	8.000	0.000	8.00	7,640.00
7090	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	48.000	0.000	48.00	576.00
7095	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
7100	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	373.000	0.000	184.00	2,874.08
7105	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	347.000	0.000	243.00	7,445.52
7110	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	121.000	0.000	68.00	1,360.00
7115	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	174.000	0.000	54.00	1,107.00
7120	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	693.000	0.000	486.00	20,412.00
7125	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	90.00	15,750.00
7130	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	48.000	0.000	48.00	72.00
7135	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,701.000	0.000	1,826.00	5,386.70

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7140	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	600.000	0.000	209.00	418.00
7145	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	9.000	0.000	8.00	15,200.00
7150	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	1.00	7,985.00
7155	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00
7160	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00
7165	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00
7170	63066007	000	VIVDS CABLING	LF	3.000	1,018.000	0.000	8,151.00	24,453.00
7180	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	549.000	0.000	549.00	966.24
7185	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	430.000	0.000	615.00	3,856.05
7190	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	4.000	0.000	4.00	550.00
7195	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	4.000	0.000	4.00	550.00
7200	06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	2.000	0.000	2.00	385.00
7215	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	549.000	0.000	549.00	516.06
7220	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	430.000	0.000	615.00	2,367.75
7225	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	4.000	0.000	4.00	286.00
7230	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	4.000	0.000	4.00	286.00
7240	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	39.600	2.000	0.000	2.00	79.20
7270	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	6.000	0.000	51.00	336.60
7275	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,768.000	0.000	867.00	572.22
7280	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	549.000	0.000	315.00	296.10
7290	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	166.000	0.000	615.00	2,367.75
7295	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	4.000	0.000	2.00	187.00
7300	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	2.000	0.000	2.00	143.00
7315	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	549.000	0.000	549.00	82.35
7320	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	430.000	0.000	615.00	676.50
7325	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	4.000	0.000	4.00	48.40
7330	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	4.000	0.000	4.00	48.40
7335	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	33.000	2.000	0.000	2.00	66.00
7341	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35
			CO#1 - Upgrade Traffic Signal Controller						
7345	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00
7350	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	8.00	3,600.00
7355	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	4.000	0.000	4.00	2,000.00
7360	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	8.000	0.000	8.00	2,840.00
7365	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	6.00	1,800.00
7370	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	8.000	0.000	8.00	2,760.00
7375	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	4.00	1,300.00
7380	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	8.000	0.000	9.00	6,525.00
7385	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	2.00	240.00
7390	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	10.000	0.000	10.00	1,120.00
7395	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,605.000	0.000	2,103.00	4,206.00
7400	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,669.000	0.000	1,702.00	4,169.90
7405	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	991.000	0.000	938.00	4,690.00
7410	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	804.000	0.000	767.00	4,026.75
7415	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	1.00	9,100.00
7420	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	11,505.000	1.000	0.000	1.00	11,505.00
7425	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	1.00	12,205.00
7430	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	22,103.000	1.000	0.000	1.00	22,103.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7435	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	7.000	0.000	7.00	16,100.00
7440	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	8.000	0.000	8.00	7,360.00
7445	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00
7448	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	2,232.010	0.000	1.000	1.00	2,232.01
Added by CO #7 - Material Price Adjustment due to RR and ROW									
								<b>Category Subtotal</b>	<b>\$379,265.39</b>

PROJECT STP 2021(621)HES CONTROL 104601038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7605	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	96.000	0.000	97.00	1,552.00
7606	01046015		REMOVING CONC (SIDEWALKS)	SY	26.250	0.000	31.000	31.00	813.75
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7610	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	218.000	0.000	118.00	910.96
7611	01046029		REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	0.000	58.000	58.00	447.76
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7615	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	40.000	0.000	40.00	937.60
7616	01046032		REMOVING CONC (WHEELCHAIR RAMP)	SY	28.350	0.000	23.000	23.00	652.05
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7640	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	22.00	8,250.00
7645	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	26.00	10,270.00
7650	05006001	000	MOBILIZATION	LS	400,000.000	0.070	0.000	0.07	28,000.00
7655	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
7670	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	218.000	0.000	230.00	4,586.20
7671	05296008		CONC CURB & GUTTER (TY II)	LF	23.760	0.000	223.000	223.00	5,298.48
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7675	05316001	000	CONC SIDEWALKS (4")	SY	57.130	79.000	0.000	89.81	5,130.73
7676	05316001		CONC SIDEWALKS (4")	SY	64.290	0.000	50.000	50.00	3,214.50
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7680	05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	2.000	0.000	2.00	3,450.00
7681	05316005		CURB RAMPS (TY 2)	EA	1,861.810	0.000	1.000	1.00	1,861.81
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7685	05316010	000	CURB RAMPS (TY 7)	EA	955.000	6.000	0.000	6.00	5,730.00
7686	05316010		CURB RAMPS (TY 7)	EA	1,091.960	0.000	5.000	5.00	5,459.80
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7687	05316036		CURB RAMPS (TY 2)(MOD)	EA	2,195.450	0.000	2.000	2.00	4,390.90
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner									
7690	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	2.00	250.00
7695	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	32.000	0.000	342.00	4,104.00
7700	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	1.00	1,950.00
7705	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	268.000	0.000	352.00	5,498.24
7710	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	252.000	0.000	277.00	8,487.28
7715	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	42.000	0.000	82.00	1,640.00
7720	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	84.000	0.000	80.00	2,800.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7725	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	95.000	0.000	104.00	2,132.00	
7730	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	168.000	0.000	190.00	7,980.00	
7735	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	78.00	13,650.00	
7740	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	32.000	0.000	32.00	48.00	
7745	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	927.000	0.000	1,143.00	3,371.85	
7750	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	500.000	0.000	600.00	1,200.00	
7755	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	7.000	0.000	7.00	13,300.00	
7760	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	1.00	7,985.00	
7765	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	1.00	9,000.00	
7770	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	4.00	6,884.00	
7775	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	1.00	500.00	
7780	63066007	000	VIVDS CABLING	LF	3.000	706.000	0.000	808.00	2,424.00	
7785	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	38.000	0.000	36.00	128.88	
7790	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	482.000	0.000	467.00	821.92	
7795	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	311.000	0.000	384.00	2,407.68	
7796	06666047		REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	8.180	0.000	12.000	12.00	98.16	
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner										
7800	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	4.000	0.000	4.00	550.00	
7805	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	2.000	0.000	2.00	320.00	
7835	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	482.000	0.000	467.00	438.98	
7840	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	311.000	0.000	399.00	1,536.15	
7841	06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	0.000	12.000	12.00	48.00	
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner										
7845	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	4.000	0.000	4.00	286.00	
7850	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	2.000	0.000	2.00	209.00	
7860	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	4.000	0.000	4.00	286.00	
7865	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	1,160.000	0.000	11.00	4.84	
7885	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	25.000	0.000	11.00	72.60	
7890	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	14.000	0.000	12.00	79.20	
7895	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	5.000	0.000	24.00	158.40	
7900	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,318.000	0.000	1,026.00	677.16	
7905	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	777.000	0.000	467.00	438.98	
7915	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	111.000	0.000	263.00	1,012.55	
7920	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	4.000	0.000	4.00	374.00	
7925	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	4.000	0.000	4.00	286.00	
7935	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	520.000	0.000	503.00	75.45	
7940	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	311.000	0.000	384.00	422.40	
7941	06786008		PAV SURF PREP FOR MRK (24")	LF	2.710	0.000	12.000	12.00	32.52	
Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner										
7945	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	4.000	0.000	4.00	48.40	
7950	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	2.000	0.000	2.00	35.20	
7960	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	4.000	0.000	4.00	48.40	
7966	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	1.00	38,189.35	
CO#1 - Upgrade Traffic Signal Controller										
7970	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	1.00	4,500.00	
7975	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	8.00	3,600.00	
7980	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	2.000	0.000	2.00	1,000.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7985	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	8.000	0.000	8.00	2,840.00
7990	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	4.00	1,200.00
7995	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	8.000	0.000	8.00	2,760.00
8000	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	2.000	0.000	2.00	650.00
8005	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	8.000	0.000	9.00	6,525.00
8010	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	2.00	240.00
8015	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	8.000	0.000	8.00	896.00
8020	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,259.000	0.000	1,411.00	2,822.00
8025	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,323.000	0.000	1,475.00	3,613.75
8030	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	618.000	0.000	677.00	3,385.00
8035	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	546.000	0.000	648.00	3,402.00
8040	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	7,400.000	1.000	0.000	1.00	7,400.00
8045	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	8,600.000	1.000	0.000	1.00	8,600.00
8050	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,500.000	1.000	0.000	1.00	9,500.00
8055	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	1.00	12,205.00
8060	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	8.000	0.000	9.00	20,700.00
8065	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	8.000	0.000	9.00	8,280.00
8070	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	1.00	3,600.00

Category Subtotal \$352,965.88

PROJECT STP 2021(621)HES CONTROL 104603007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8073	96086013		UNIQUE CHANGE ORDER ITEM 13 Added by CO #7 - Material Price Adjustment due to RR and ROW	DOL	2,145.920	0.000	1.000	1.00	2,145.92
8230	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	0.000	22.00	9,900.00
8231	04326045		RIPRAP (MOW STRIP)(4 IN) Added by CO 3 - Safety Improvement - MBGF	CY	793.420	0.000	11.000	11.00	8,727.62
8235	05006001	000	MOBILIZATION	LS	400,000.000	0.020	0.000	0.02	8,000.00
8240	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
8241	05026026		BARR, SIGNS, TRAFFIC HANDLING (LOC 1) Added by CO 3 - Safety Improvement - MBGF	EA	3,843.000	0.000	1.000	1.00	3,843.00
8245	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	12.00	60.00
8250	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	12.00	24.00
8251	05406002		MTL W-BEAM GD FEN (STEEL POST) Added by CO 3 - Safety Improvement - MBGF	LF	68.648	0.000	100.000	100.00	6,864.80
8252	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION Added by CO 3 - Safety Improvement - MBGF	EA	3,903.210	0.000	1.000	1.00	3,903.21
8253	05446001		GUARDRAIL END TREATMENT (INSTALL) Added by CO 3 - Safety Improvement - MBGF	EA	5,234.160	0.000	1.000	1.00	5,234.16
8255	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	12.00	1,500.00
8260	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	4.000	240.000	0.000	240.00	960.00
8265	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	2,373.000	0.000	2,237.00	34,941.94
8270	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	252.000	0.000	225.00	6,894.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8271	06586062		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI) Added by CO 3 - Safety Improvement - MBGF	EA	35.980	0.000	5.000	5.00	179.90
8275	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	4.000	32.00	5,600.00
8280	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,625.000	0.000	2,555.00	7,537.25
8285	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	10.000	0.000	10.00	19,000.00
8290	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	5.000	0.000	5.00	1,775.00
8295	06846005	000	TRF SIG CBL (TY A)(10 AWG)(7 CONDR)	LF	2.250	2,827.000	0.000	2,757.00	6,203.25
8300	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	1.000	0.000	1.00	23,901.00
8301	06906043		INSTALL OF CONTROL CABINET(POLE MNT) Added by CO#4 - Flasher Control Cabinet	EA	3,197.080	0.000	1.000	1.00	3,197.08

Category Subtotal \$172,392.13

PROJECT STP 2021(621)HES CONTROL 000101062

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0086	03406234		D-GR HMA(SQ) TY-B PG76-22 Adjusted by CO#7 - Price Adjustment	TON	88.020	0.000	0.000	0.000	0.00
0110	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	287.000	6.000	0.000	0.000	0.00
0136	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0137	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0138	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0205	05456018	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	8,000.000	1.000	0.000	0.000	0.00
0245	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	10.000	0.000	0.000	0.00
0255	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	10.000	0.000	0.000	0.00
0270	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	25.000	0.000	0.000	0.00
0320	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	38.000	0.000	0.000	0.00
0321	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL) Added by CO9 - Updated Pavement Markings Standard 4" to 6"	LF	1.180	0.000	0.000	0.000	0.00
0360	06666101	007	REF PAV MRK TY I(W)36"(YLD TRI)(090MIL)	EA	24.200	21.000	0.000	0.000	0.00
0365	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	220.000	0.000	0.000	0.00
0366	06666171		REFL PAV MRK TY II (W) 6" (BRK) Added by CO9 - Updated Pavement Markings Standard 4" to 6"	LF	0.370	0.000	0.000	0.000	0.00
0370	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	38.000	0.000	0.000	0.00
0371	06666172		REFL PAV MRK TY II (W) 6" (DOT) Added by CO9 - Updated Pavement Markings Standard 4" to 6"	LF	0.860	0.000	0.000	0.000	0.00
0375	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	753.000	0.000	0.000	0.00
0376	06666174		REFL PAV MRK TY II (W) 6" (SLD) Added by CO9 - Updated Pavement Markings Standard 4" to 6"	LF	0.340	0.000	0.000	0.000	0.00
0415	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	21.000	0.000	0.000	0.00
0420	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	2,206.000	0.000	0.000	0.00
0421	06666210		REFL PAV MRK TY II (Y) 6" (SLD) Added by CO9 - Updated Pavement Markings Standard 4" to 6"	LF	0.330	0.000	0.000	0.000	0.00
0425	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	220.000	0.000	0.000	0.00
0430	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	753.000	0.000	0.000	0.00

0435	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	2,206.000	0.000	0.000	0.00
0436	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						
0465	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	564.000	0.000	0.000	0.00
0490	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	3,217.000	0.000	0.000	0.00
0491	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						
0530	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	21.000	0.000	0.000	0.00
0535	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
8305	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	4.620	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						
8308	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	257.250	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						
8310	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	425.250	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						
8312	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	3.413	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						
8315	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	2.153	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standard 4" to 6"						

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0801	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	15,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 000102063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1155	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	204.000	0.000	0.000	0.00
1156	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.180	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1185	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	220.000	0.000	0.000	0.00
1186	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1190	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	204.000	0.000	0.000	0.00
1191	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	0.860	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1195	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	729.000	0.000	0.000	0.00
1225	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	441.000	0.000	0.000	0.00
1226	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1230	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	220.000	0.000	0.000	0.00
1235	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	729.000	0.000	0.000	0.00
1240	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	441.000	0.000	0.000	0.00
1280	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,594.000	0.000	0.000	0.00

1281	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1305	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
2013	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,787.640	0.000	0.000	0.000	0.00
			Added by CO#7 - Price Adjustment						

**Category Subtotal** 0.00

**PROJECT** STP 2021(621)HES **CONTROL** 000102064

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1750	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,200.000	2.000	0.000	0.000	0.00
1815	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	240.000	0.000	0.000	0.00
1820	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	231.000	0.000	0.000	0.00
1845	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	1,724.000	0.000	0.000	0.00
1846	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1850	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	240.000	0.000	0.000	0.00
1855	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	231.000	0.000	0.000	0.00
1860	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	1,724.000	0.000	0.000	0.00
1861	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1870	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	8.000	0.000	0.000	0.00
1880	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	653.000	0.000	0.000	0.00
1890	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	2,195.000	0.000	0.000	0.00
1891	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
1915	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00

**Category Subtotal** 0.00

**PROJECT** STP 2021(621)HES **CONTROL** 016701123

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2350	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	85.000	0.000	0.000	0.00
2351	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.180	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2360	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	200.000	0.000	0.000	0.00
2397	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2400	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	430.000	0.000	0.000	0.00
2401	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2405	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	240.000	0.000	0.000	0.00
2406	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2410	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	1,020.000	0.000	0.000	0.00

2411	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2440	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	200.000	0.000	0.000	0.00
2465	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	10.000	0.000	0.000	0.00
2470	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,775.000	0.000	0.000	0.00
2471	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2480	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	200.000	0.000	0.000	0.00
2515	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
2625	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2630	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	0.860	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						

**Category Subtotal** 0.00

**PROJECT** STP 2021(621)HES **CONTROL** 016701124

**CATEGORY** 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2960	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	190.000	0.000	0.000	0.00
2961	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.180	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
2970	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	1,010.000	0.000	0.000	0.00
3005	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	24.000	0.000	0.000	0.00
3010	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	360.000	0.000	0.000	0.00
3011	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3015	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	280.000	0.000	0.000	0.00
3016	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3020	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	520.000	0.000	0.000	0.00
3021	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3080	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,350.000	0.000	0.000	0.00
3081	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3090	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	1,010.000	0.000	0.000	0.00
3120	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	24.000	0.000	0.000	0.00
3125	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
3230	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3235	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	0.860	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3240	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						

**Category Subtotal** 0.00

**PROJECT** STP 2021(621)HES **CONTROL** 016702068

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3445	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
3450	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
3585	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	160.000	0.000	0.000	0.00
3586	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3590	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	447.000	0.000	0.000	0.00
3615	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	648.000	0.000	0.000	0.00
3616	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3620	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	160.000	0.000	0.000	0.00
3621	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3625	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	447.000	0.000	0.000	0.00
3626	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3630	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	648.000	0.000	0.000	0.00
3631	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3675	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,255.000	0.000	0.000	0.00
3676	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
3700	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2021(621)HES CONTROL 016702069

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4075	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	2.000	0.000	0.000	0.00
4140	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	410.000	0.000	0.000	0.00
4141	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4145	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	1,065.000	0.000	0.000	0.00
4146	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4150	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	800.000	0.000	0.000	0.00
4151	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4205	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	2,275.000	0.000	0.000	0.00
4206	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4210	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	630.000	0.000	0.000	0.00
4215	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	1,178.000	0.000	0.000	0.00
4220	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	6.000	0.000	0.000	0.00
4225	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	6.000	0.000	0.000	0.00

4230	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	33.000	2.000	0.000	0.000	0.00
4235	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	33.000	2.000	0.000	0.000	0.00
4240	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
4335	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4340	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.340	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4345	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 016702070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4590	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
4630	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	35.000	0.000	0.000	0.00
4705	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	365.000	0.000	0.000	0.00
4706	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.180	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4740	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	18.000	0.000	0.000	0.00
4745	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	650.000	0.000	0.000	0.00
4746	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4750	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	240.000	0.000	0.000	0.00
4755	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	600.000	0.000	0.000	0.00
4756	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
			Added by CO9 - Updated Pavement Markings Standards						
4760	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	36.000	0.000	0.000	0.00
4810	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,855.000	0.000	0.000	0.00
4815	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	990.000	0.000	0.000	0.00
4820	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	935.000	0.000	0.000	0.00
4825	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	321.000	0.000	0.000	0.00
4830	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	10.000	0.000	0.000	0.00
4835	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	0.000	0.00
4840	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	8.000	0.000	0.000	0.00
4845	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	18.000	0.000	0.000	0.00
4850	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 016702071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5215	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
5300	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	40.000	0.000	0.000	0.00
5301	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.180	0.000	0.000	0.000	0.00

Added by CO9 - Updated Pavement Markings Standards									
5310	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	310.000	0.000	0.000	0.00
5330	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	120.000	0.000	0.000	0.00
5335	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	40.000	0.000	0.000	0.00
5336	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	0.860	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
5340	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	336.000	0.000	0.000	0.00
5350	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.040	310.000	0.000	0.000	0.00
5370	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	423.000	0.000	0.000	0.00
5375	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	120.000	0.000	0.000	0.00
5376	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
5380	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	336.000	0.000	0.000	0.00
5385	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	423.000	0.000	0.000	0.00
5386	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
5390	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	9.000	0.000	0.000	0.00
5420	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	919.000	0.000	0.000	0.00
5421	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
5430	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	310.000	0.000	0.000	0.00
5450	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2021(621)HES CONTROL 016702072  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5755	05006001	000	MOBILIZATION	LS	400,000.000	0.090	0.000	0.000	0.00
5765	05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.000	10.000	0.000	0.000	0.00
5770	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
5810	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	40.000	0.000	0.000	0.00
5856	61856002		TMA (STATIONARY)	DAY	375.000	0.000	4.000	0.000	0.00
Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling									
5857	61856005		TMA (MOBILE OPERATION)	DAY	350.000	0.000	8.000	0.000	0.00
Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling									
5921	06446064		IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,968.000	0.000	2.000	0.000	0.00
Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling									
5930	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	325.000	0.000	0.000	0.00
5931	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.180	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
5940	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	890.000	0.000	0.000	0.00
5970	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	16.000	0.000	0.000	0.00
5975	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	480.000	0.000	0.000	0.00
5980	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	485.000	0.000	0.000	0.00
5985	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	8.000	0.000	0.000	0.00
5990	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	66.000	0.000	0.000	0.00
6035	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,290.000	0.000	0.000	0.00
6036	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00

Added by CO9 - Updated Pavement Markings Standards									
6045	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	890.000	0.000	0.000	0.00
6075	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	16.000	0.000	0.000	0.00
6080	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
6176	06906027		REMOVAL OF SIGNAL RELATED SIGNS	EA	1,256.800	0.000	2.000	0.000	0.00
Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling									
6401	05296005		CONC CURB (MONO) (TY II)	LF	13.820	0.000	0.000	0.000	0.00
Adjusted by CO#7 - Price Adjustment									
6405	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
6410	06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	0.860	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
<b>Category Subtotal</b>									<b>0.00</b>

PROJECT STP 2021(621)HES CONTROL 037402114  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6560	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	508.000	0.000	0.000	0.00
6580	06666098	007	REF PAV MRK TY I(W)18"(YLD TRI)(090MIL)	EA	14.800	15.000	0.000	0.000	0.00
6590	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	180.000	0.000	0.000	0.00
6595	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	512.000	0.000	0.000	0.00
6605	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	508.000	0.000	0.000	0.00
6625	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	200.000	0.000	0.000	0.00
6626	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
6635	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	180.000	0.000	0.000	0.00
6640	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	512.000	0.000	0.000	0.00
6645	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	200.000	0.000	0.000	0.00
6646	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
6660	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	6.000	0.000	0.000	0.00
6675	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	532.000	0.000	0.000	0.00
6680	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	508.000	0.000	0.000	0.00
6700	06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	214.500	3.000	0.000	0.000	0.00
6705	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	892.000	0.000	0.000	0.00
6706	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
6715	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	508.000	0.000	0.000	0.00
6740	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

PROJECT STP 2021(621)HES CONTROL 104601036  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7040	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	0.000	0.000	0.00

7060	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
7065	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
7085	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
7175	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	5.000	0.000	0.000	0.00
7205	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	170.000	0.000	0.000	0.00
7206	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7210	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	968.000	0.000	0.000	0.00
7211	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.340	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7235	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	630.000	0.000	0.000	0.00
7245	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	170.000	0.000	0.000	0.00
7246	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7250	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	968.000	0.000	0.000	0.00
7251	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7255	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	630.000	0.000	0.000	0.00
7260	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	28.000	0.000	0.000	0.00
7265	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	6.000	0.000	0.000	0.00
7285	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	637.000	0.000	0.000	0.00
7305	06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	214.500	2.000	0.000	0.000	0.00
7310	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,768.000	0.000	0.000	0.00
7311	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7340	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT STP 2021(621)HES CONTROL 104601038  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7620	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	41.000	0.000	0.000	0.00
7625	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	12.000	0.000	0.000	0.00
7630	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	23.000	0.000	0.000	0.00
7635	03406272	003	TACK COAT	GAL	13.200	13.000	0.000	0.000	0.00
7660	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
7665	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
7810	06666059	007	REFL PAV MRK TY I(W)(TPL ARRW)(090MIL)	EA	231.000	1.000	0.000	0.000	0.00
7815	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	4.000	0.000	0.000	0.00
7820	06666122	007	REFL PAV MRK TY I (Y)4"(DOT)(090MIL)	LF	4.120	24.000	0.000	0.000	0.00
7821	06666131		REFL PAV MRK TY I (Y)6"(DOT)(090MIL)	LF	9.800	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7825	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	130.000	0.000	0.000	0.00
7826	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.370	0.000	0.000	0.000	0.00
Added by CO9 - Updated Pavement Markings Standards									
7830	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	190.000	0.000	0.000	0.00
7855	06666186	007	REFL PAV MRK TY II (W) (TPL ARROW)	EA	104.500	1.000	0.000	0.000	0.00
7866	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.330	0.000	0.000	0.000	0.00

Added by CO9 - Updated Pavement Markings Standards										
7870	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	130.000	0.000	0.000	0.00	
7871	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.330	0.000	0.000	0.000	0.00	
Added by CO9 - Updated Pavement Markings Standards										
7875	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	190.000	0.000	0.000	0.00	
7880	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	1,160.000	0.000	0.000	0.00	
7881	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	1.230	0.000	0.000	0.000	0.00	
Added by CO9 - Updated Pavement Markings Standards										
7910	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	270.000	0.000	0.000	0.00	
7930	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,504.000	0.000	0.000	0.00	
7931	06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.000	0.000	0.000	0.00	
Added by CO9 - Updated Pavement Markings Standards										
7955	06786011	000	PAV SURF PREP FOR MRK (TPL ARROW)	EA	38.500	1.000	0.000	0.000	0.00	
7965	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00	
									0.00	
									<b>Category Subtotal</b>	

**TOTAL ITEM EARNINGS THIS CONTRACT** \$5,822,500.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	601.00	728.400	18,210.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	833.00	1,044.190	16,707.04
01046015		REMOVING CONC (SIDEWALKS)	SY	26.250	833.00	31.000	813.75
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	4,214.00	4,112.000	31,744.64
01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	438.00	460.000	10,782.40
01046032		REMOVING CONC (WHEELCHAIR RAMP)	SY	28.350	438.00	23.000	652.05
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	1,124.00	1,058.000	4,676.36
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	101.00	101.000	1,919.00
03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	184.00	254.000	7,874.00
03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	350.00	350.000	52,500.00
03406272	003	TACK COAT	GAL	13.200	188.00	192.000	2,534.40
03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	85.300	85.00	85.000	7,250.50
04006007	000	CUT & RESTORE CONC PAVING	SY	153.000	70.00	70.000	10,710.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	110.00	99.000	37,125.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	455.00	465.000	183,675.00
04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	450.000	455.00	20.000	9,000.00
		Added by CO 13 - ITS Pole Relocation Drill Shaft					
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	242.00	242.000	108,900.00
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	793.420	0.00	11.000	8,727.62
		Added by CO 3 - Safety Improvement - MBGF					
04796001	000	ADJUSTING MANHOLES	EA	398.120	1.00	1.000	398.12
04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	500.000	2.00	3.000	1,500.00
05006001	000	MOBILIZATION	LS	400,000.000	0.91	0.900	360,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	17.00	19.000	228,000.00
05026026		BARR, SIGNS, TRAFFIC HANDLING (LOC 1)	EA	3,843.000	0.00	1.000	3,843.00
		Added by CO 3 - Safety Improvement - MBGF					
05026026		BARR, SIGNS, TRAFFIC HANDLING (LOC 1)	EA	7,810.000	0.00	1.000	7,810.00
		Added by CO 8 -Traffic signal adjustments and additions					
05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	100.00	244.000	1,220.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	100.00	244.000	488.00
05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	886.00	1,078.500	14,861.73
05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	1,550.00	1,846.500	36,819.21
05296008		CONC CURB & GUTTER (TY II)	LF	23.760	1,550.00	223.000	5,298.48
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
05316001	000	CONC SIDEWALKS (4")	SY	57.130	661.00	834.334	47,665.51
05316001		CONC SIDEWALKS (4")	SY	64.290	661.00	50.000	3,214.50
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
05316004	000	CURB RAMPS (TY 1)	EA	870.000	31.00	31.000	26,970.00
05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	5.00	6.000	10,350.00
05316005		CURB RAMPS (TY 2)	EA	1,861.810	5.00	1.000	1,861.81
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
05316010	000	CURB RAMPS (TY 7)	EA	955.000	23.00	23.000	21,965.00

05316010		CURB RAMPS (TY 7)	EA	1,091.960	23.00	5.000	5,459.80
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
05316013	000	CURB RAMPS (TY 10)	EA	943.000	2.00	2.000	1,886.00
05316015	000	CURB RAMPS (TY 20)	EA	2,287.000	5.00	5.000	11,435.00
05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	9.00	11.000	14,311.00
05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	6.00	6.000	13,128.00
05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	12.00	12.000	14,472.00
05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,973.000	3.00	3.000	5,919.00
05316036		CURB RAMPS (TY 2)(MOD)	EA	2,195.450	3.00	2.000	4,390.90
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
05316038	000	CURB RAMPS (TY 10) (MOD)	EA	1,800.000	3.00	3.000	5,400.00
05316054	000	CURB RAMPS (TY 21) (MOD)	EA	1,522.000	1.00	1.000	1,522.00
05366002	000	CONC MEDIAN	SY	61.000	1,046.00	1,028.339	62,728.68
05366004	000	CONC DIRECTIONAL ISLAND	SY	69.440	98.00	98.000	6,805.12
05366005	000	CONCRETE MEDIAN (NOSE)	SY	69.620	5.00	5.000	348.10
05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	68.650	0.00	100.000	6,864.80
		Added by CO 3 - Safety Improvement - MBGF					
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	3,903.210	0.00	1.000	3,903.21
		Added by CO 3 - Safety Improvement - MBGF					
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	5,234.160	0.00	1.000	5,234.16
		Added by CO 3 - Safety Improvement - MBGF					
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	7,454.00	8,402.000	131,239.24
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	7,238.00	8,552.000	262,033.28
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	987.00	1,510.000	30,200.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	3,479.00	3,419.000	119,665.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	928.00	875.000	17,937.50
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	2,285.00	2,173.000	91,266.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	172.00	172.000	258.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	26,706.00	29,114.000	85,886.30
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	4,978.00	5,200.000	10,400.00
06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	69.00	80.000	124,000.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	47.00	41.000	77,900.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	6.00	6.000	7,500.00
06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	4.00	4.000	19,860.00
06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,520.000	1.00	1.000	7,520.00
06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	4.00	4.000	31,940.00
06286146	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(U)	EA	5,399.000	1.00	1.000	5,399.00
06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	3.00	3.000	18,888.00
06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	44.00	44.000	2,596.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	20.00	20.000	13,700.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	7.00	7.000	5,950.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	875.000	1.00	1.000	875.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,125.000	2.00	2.000	2,250.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	505.000	1.00	1.000	505.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	9.00	9.000	1,215.00
06586062		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	35.980	0.00	5.000	179.90
		Added by CO 3 - Safety Improvement - MBGF					
06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	114.00	306.000	1,095.48
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	12,999.00	10,039.000	17,668.64

06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	1,140.00	60.000	187.20
06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	5,970.00	6,642.000	41,645.34
06666047		REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	8.180	5,970.00	12.000	98.16
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	107.00	89.000	12,237.50
06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	26.00	26.000	4,160.00
06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	16.00	9.000	1,440.00
06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	94.00	81.000	11,137.50
06666092	007	REFL PAV MRK TY I (W)(RR XING)(090MIL)	EA	2.420	4.00	4.000	9.68
06666104	007	REFL PAV MRK TY I (W)(BIKE ARW)(090MIL)	EA	275.000	2.00	2.000	550.00
06666110	007	REFL PAV MRK TY I(W)(BIKE SYML)(090MIL)	EA	300.000	2.00	2.000	600.00
06666146	007	REFL PAV MRK TY I (Y)24"(SLD)(090MIL)	LF	7.540	80.00	80.000	603.20
06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	6.00	17.000	3,272.50
06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	1.380	30.00	30.000	41.40
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	6,359.00	4,423.000	4,157.62
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.040	205.00	35.000	71.40
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	3,286.00	3,029.000	11,661.65
06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	4.000	3,286.00	12.000	48.00
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	66.00	48.000	3,432.00
06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	10.00	10.000	1,045.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	56.00	38.000	2,717.00
06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	181.500	4.00	4.000	726.00
06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	40.00	26.000	400.40
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	1,160.00	11.000	4.84
06666233	007	PAVEMENT SEALER (MED NOSE)	EA	39.600	5.00	5.000	198.00
06726007	000	REFL PAV MRKR TY I-C	EA	6.600	331.00	251.000	1,656.60
06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	132.00	156.000	1,029.60
06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	311.00	409.000	2,699.40
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	16,380.00	10,173.000	6,714.18
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	15,071.00	11,852.000	11,140.88
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	3,731.00	2,320.000	4,500.80
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	5,004.00	3,021.000	11,630.85
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	105.00	65.000	6,077.50
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	22.00	18.000	1,881.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	82.00	44.000	3,146.00
06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	22.000	5.00	5.000	110.00
06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	82.500	2.00	1.000	82.50
06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	82.500	2.00	1.000	82.50
06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	6.00	5.000	467.50
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	11,493.00	8,361.000	1,254.15
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	205.00	35.000	19.25
06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	4,551.00	5,270.000	5,797.00
06786008		PAV SURF PREP FOR MRK (24")	LF	2.710	4,551.00	12.000	32.52
		Added by C.O. #12 Zaragoza Rd and Escobar Dr N/W Corner					
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	91.00	73.000	883.30
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	22.00	22.000	387.20
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	16.00	9.000	158.40
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	86.00	71.000	859.10

06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	38.500	4.00	4.000	154.00
06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	40.00	26.000	84.50
06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	33.000	5.00	5.000	165.00
06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.350	0.00	13.000	496,461.55
		CO#1 - Upgrade Traffic Signal Controller					
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	13.00	14.000	63,000.00
06806011		INSTALL HWY TRF SIG (UPGRADE)	EA	3,098.580	0.00	8.000	24,788.64
		Added by CO 1 - Furnish and Install OSP Card					
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	133.00	136.000	61,200.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	57.00	60.000	30,000.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	140.00	143.000	50,765.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	75.00	78.000	23,400.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	135.00	138.000	47,610.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	55.00	55.000	17,875.00
06826010		VEH SIG SEC (12")LED(GRN)(LENS ONLY)	EA	290.420	0.00	1.000	290.42
		Added by CO 8 -Traffic signal adjustments and additions					
06826010		VEH SIG SEC (12")LED(GRN)(LENS ONLY)	EA	291.400	0.00	2.000	582.80
		Added by CO 8 -Traffic signal adjustments and additions					
06826011		VEH SIG SEC(12")LED(GRN ARW)(LENS ONLY)	EA	291.400	0.00	1.000	291.40
		Added by CO 8 -Traffic signal adjustments and additions					
06826012		VEH SIG SEC (12")LED(YEL)(LENS ONLY)	EA	290.420	0.00	2.000	580.84
		Added by CO 8 -Traffic signal adjustments and additions					
06826012		VEH SIG SEC (12")LED(YEL)(LENS ONLY)	EA	291.400	0.00	2.000	582.80
		Added by CO 8 -Traffic signal adjustments and additions					
06826014		VEH SIG SEC (12")LED(RED)(LENS ONLY)	EA	291.400	0.00	2.000	582.80
		Added by CO 8 -Traffic signal adjustments and additions					
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	122.00	124.000	89,900.00
06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	26.00	33.000	3,960.00
06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	110.000	1.00	4.000	440.00
06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	162.00	162.000	18,144.00
06846005	000	TRF SIG CBL (TY A)(10 AWG)(7 CONDR)	LF	2.250	2,827.00	2,757.000	6,203.25
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	27,340.00	28,280.000	56,560.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	30,271.00	30,616.000	75,009.20
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	20,177.00	19,072.000	95,360.00
06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	10,776.00	11,221.000	58,910.25
06866006	000	INS TRF SIG PL AM (S)STR(TY A)	EA	4,400.000	1.00	1.000	4,400.00
06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	7,900.000	2.00	2.000	15,800.00
06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	7,400.000	2.00	2.000	14,800.00
06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	8,600.000	1.00	1.000	8,600.00
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	5.00	5.000	40,000.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	3.00	3.000	27,000.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,500.000	2.00	2.000	19,000.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	4.00	4.000	36,400.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	11,505.000	2.00	2.000	23,010.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	9.00	9.000	109,845.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,500.000	3.00	3.000	37,500.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	6.00	6.000	76,800.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	6.00	6.000	81,870.00
06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	19,907.000	1.00	1.000	19,907.00

CONTRACT ID	000101062	ESTIMATE	0053	CONTRACTOR'S ESTIMATE PACKAGE			Page 46 of 47
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	24,992.000	1.00	1.000	24,992.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	5.00	5.000	119,505.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	22,103.000	2.00	2.000	44,206.00
06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	23,706.000	2.00	2.000	47,412.00
06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	26,557.000	1.00	1.000	26,557.00
06876001	000	PED POLE ASSEMBLY	EA	2,300.000	77.00	68.000	156,400.00
06876004	000	RELOCATE PED PUSH BUTTON POST ASSEM	EA	1,100.000	6.00	6.000	6,600.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	104.00	105.000	96,600.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	9.00	9.000	32,400.00
06906024		REMOVAL OF SIGNAL HEAD ASSM	EA	892.380	0.00	3.000	2,677.14
		Added by CO 8 -Traffic signal adjustments and additions					
06906027		REMOVAL OF SIGNAL RELATED SIGNS	EA	448.500	0.00	1.000	448.50
		Added by CO 8 -Traffic signal adjustments and additions					
06906029		INSTALL OF SIGNAL RELATED SIGNS	EA	663.880	0.00	2.000	1,327.76
		Added by CO 8 -Traffic signal adjustments and additions					
06906043		INSTALL OF CONTROL CABINET(POLE MNT)	EA	3,197.080	0.00	1.000	3,197.08
		Added by CO#4 - Flasher Control Cabinet					
06906072		INS OF TRF SIG PL FND (36" DRIL SHFT)	LF	448.500	0.00	3.000	1,345.50
		Added by CO 8 -Traffic signal adjustments and additions					
06906127	000	REMOVE LUMINAIRE POLE	EA	800.000	1.00	1.000	800.00
50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	7.00	7.000	6,475.00
50846001	000	FIXED BOLLARD	EA	1,000.000	3.00	3.000	3,000.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	240.00	248.000	31,000.00
60046054	000	ITS COM CBL (UNDRGRND)(19 AWG/12 PR)	LF	25.000	190.00	190.000	4,750.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	462.00	1,569.000	18,828.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	12.00	12.000	23,400.00
60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	1,100.000	1.00	1.000	1,100.00
60276010	000	GROUND BOX W/ APRON (ADJUST)	EA	775.000	1.00	1.000	775.00
60566001	000	REFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	4.000	240.00	240.000	960.00
61166001	000	RELOCATE EXISTING ITS EQUIPMENT	EA	25,000.000	1.00	1.000	25,000.00
61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,250.000	1.00	1.000	1,250.00
61856002		TMA (STATIONARY)	DAY	175.000	28.00	1,092.000	191,100.00
		Added by CO 8 -Traffic signal adjustments and additions					
63066001	000	VIVDS PROSR SYS	EA	9,000.000	13.00	13.000	117,000.00
63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	56.00	56.000	96,376.00
63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	13.00	13.000	6,500.00
63066007	000	VIVDS CABLING	LF	3.000	15,783.00	23,313.000	69,939.00
63236001	000	SYSTEM INTEGRATION	LS	125,000.000	1.00	1.000	125,000.00
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	65,000.00	17,886.750	17,886.75
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.00	43,653.710	43,653.71
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,417.820	0.00	1.000	5,417.82
		Added by CO #7 - Material Price Adjustment due to RR and ROW					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,466.070	0.00	1.000	2,466.07
		Added by CO #7 - Material Price Adjustment due to RR and ROW					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	5,016.640	0.00	1.000	5,016.64
		Added by CO #7 - Material Price Adjustment due to RR and ROW					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1,198.760	0.00	1.000	1,198.76
		Added by CO #7 - Material Price Adjustment due to RR and ROW					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	2,307.800	0.00	1.000	2,307.80

	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1,826.720	0.00	1.000	1,826.72	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	315.540	0.00	1.000	315.54	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	3,385.830	0.00	1.000	3,385.83	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	1,286.420	0.00	1.000	1,286.42	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	3,155.460	0.00	1.000	3,155.46	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	2,093.220	0.00	1.000	2,093.22	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	2,232.010	0.00	1.000	2,232.01	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	2,145.920	0.00	1.000	2,145.92	
	Added by CO #7 - Material Price Adjustment due to RR and ROW						
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	4,500.690	0.00	1.000	4,500.69	
	Added by CO #10 Relocation of Bridge Sign & CCTV re-cabling						

**TOTAL ITEM EARNINGS TO DATE** \$5,822,500.64