



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **000101062**
 PROJECT: **STP 2021(621)HES**
 CONTRACT: **06213011**
 AWARD AMOUNT: **\$5,350,903.14**
 PROJECTED AMOUNT: **\$5,455,903.14**
 ADJ. PROJECTED AMOUNT: **\$5,562,663.74**
 CONTRACTOR: **TRI STATE ELECTRIC, LTD.**

HIGHWAY: **SH 20**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Jonathan J. Concha, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0023**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/28/2023** to **11/27/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **28.04**
 % TIME USED: **5.88**
 % RETAINAGE: **0.00**

LETTING DATE: **06/03/2021**
 AWARD DATE: **06/30/2021**
 NOTICE TO PROCEED DATE: **09/29/2021**
 WORK BEGIN DATE: **10/23/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,559,549.82	\$1,188,136.00	\$371,413.82
PARTICIPATING	\$1,403,594.84	\$1,069,322.40	\$334,272.44
NON-PARTICIPATING	\$155,954.98	\$118,813.60	\$37,141.38
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,559,549.82	\$1,188,136.00	\$371,413.82

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/23/2023
TIME CHARGES BEGIN: 01/27/2022
BID DAYS: 340
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 340
DAYS CHARGED TO DATE: 20
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,125.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$1,125.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
10/28/2023		1 SATURDAY
10/29/2023		1 SUNDAY
10/30/2023	1	
10/31/2023	1	
11/01/2023	1	
11/02/2023	1	
11/03/2023	1	
11/04/2023		1 SATURDAY
11/05/2023		1 SUNDAY
11/06/2023	1	
11/07/2023	1	
11/08/2023	1	
11/09/2023	1	
11/10/2023		1 RAIN
11/11/2023		1 SATURDAY
11/12/2023		1 SUNDAY
11/13/2023	1	
11/14/2023	1	
11/15/2023	1	
11/16/2023	1	
11/17/2023	1	
11/18/2023		1 SATURDAY
11/19/2023		1 SUNDAY
11/20/2023		1 TIME SUSPENDED
11/21/2023		1 TIME SUSPENDED
11/22/2023		1 TIME SUSPENDED
11/23/2023		1 TIME SUSPENDED
11/24/2023		1 TIME SUSPENDED
11/25/2023		1 SATURDAY
11/26/2023		1 SUNDAY
11/27/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	15	16
RAIN		1
SATURDAY		5
SUNDAY		5
TIME SUSPENDED		5

WORK PERFORMED THIS PERIOD

PROJECT STP 2021(621)HES CONTROL 000101062

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0125	05006001	000	MOBILIZATION	LS	400,000.000	0.060	\$24,000.00	0.06	0.06

PROJECT STP 2021(621)HES CONTROL 000102063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0970	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	13.000	\$325.00	7.00	13.00
0975	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	97.800	\$1,564.80	152.00	97.80
0980	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	216.000	\$1,667.52	220.00	216.00
0985	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	30.000	\$703.20	30.00	30.00
1025	05006001	000	MOBILIZATION	LS	400,000.000	0.070	\$28,000.00	0.07	0.07
1090	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	60.000	\$1,838.40	490.00	60.00
1105	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	60.000	\$2,520.00	120.00	60.00
1110	61856002	002	TMA (STATIONARY)	DAY	175.000	22.000	\$3,850.00	2.00	23.00

PROJECT STP 2021(621)HES CONTROL 000102064

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1635	05006001	000	MOBILIZATION	LS	400,000.000	0.040	\$16,000.00	0.04	0.04

PROJECT STP 2021(621)HES CONTROL 016701123

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2200	05006001	000	MOBILIZATION	LS	400,000.000	0.060	\$24,000.00	0.06	0.06

PROJECT STP 2021(621)HES CONTROL 016702069

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3970	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	\$9,900.00	44.00	22.00
3975	05006001	000	MOBILIZATION	LS	400,000.000	0.090	\$36,000.00	0.09	0.09

PROJECT STP 2021(621)HES CONTROL 037402114

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
----------	-----------	--------	-------------	------	------------	-------------------	---------------------------	--------------------	------------------

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6335	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	95.700	\$1,531.20	57.00	95.70
6340	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	384.000	\$2,964.48	384.00	384.00
6345	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	35.000	\$820.40	35.00	35.00
6370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	\$10,270.00	26.00	26.00
6375	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	\$9,900.00	44.00	22.00
6380	05006001	000	MOBILIZATION	LS	400,000.000	0.090	\$36,000.00	0.09	0.09
6385	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	\$12,000.00	2.00	1.00
6430	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	16.000	\$2,000.00	40.00	20.00
6445	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	10.000	\$156.20	510.00	10.00
6450	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	112.000	\$3,431.68	142.00	112.00
6455	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	20.000	\$400.00	69.00	20.00
6460	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	284.000	\$9,940.00	515.00	284.00
6470	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	360.000	\$15,120.00	599.00	360.00
6475	61856002	002	TMA (STATIONARY)	DAY	175.000	31.000	\$5,425.00	2.00	32.00
6495	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	1.000	\$1,900.00	9.00	1.00

PROJECT STP 2021(621)HES CONTROL 104601038

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7650	05006001	000	MOBILIZATION	LS	400,000.000	0.070	\$28,000.00	0.07	0.07

PROJECT STP 2021(621)HES CONTROL 104603007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8230	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	\$9,900.00	22.00	22.00
8235	05006001	000	MOBILIZATION	LS	400,000.000	0.020	\$8,000.00	0.02	0.02
8265	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	2,237.000	\$34,941.94	2,373.00	2,237.00
8270	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	225.000	\$6,894.00	252.00	225.00
8275	61856002	002	TMA (STATIONARY)	DAY	175.000	14.000	\$2,450.00	2.00	19.00
8285	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	10.000	\$19,000.00	10.00	10.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$371,413.82

CONTRACT LINE ITEMS

PROJECT STP 2021(621)HES CONTROL 000101062
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0125	05006001	000	MOBILIZATION	LS	400,000.000	0.060	0.000	0.06	24,000.00
0136	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	1,172,291.00	1,172,291.00
Category Subtotal									\$1,196,291.00

PROJECT STP 2021(621)HES CONTROL 000102063
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0970	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	7.000	0.000	13.00	325.00
0975	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	152.000	0.000	97.80	1,564.80
0980	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	220.000	0.000	216.00	1,667.52
0985	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	30.000	0.000	30.00	703.20
1025	05006001	000	MOBILIZATION	LS	400,000.000	0.070	0.000	0.07	28,000.00
1070	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	4.00	500.00
1090	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	490.000	0.000	60.00	1,838.40
1105	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	120.000	0.000	60.00	2,520.00
1110	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	23.00	4,025.00
Category Subtotal									\$41,143.92

PROJECT STP 2021(621)HES CONTROL 000102064
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1635	05006001	000	MOBILIZATION	LS	400,000.000	0.040	0.000	0.04	16,000.00
Category Subtotal									\$16,000.00

PROJECT STP 2021(621)HES CONTROL 016701123
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2200	05006001	000	MOBILIZATION	LS	400,000.000	0.060	0.000	0.06	24,000.00
Category Subtotal									\$24,000.00

PROJECT STP 2021(621)HES CONTROL 016702069
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3970	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	44.000	0.000	22.00	9,900.00
3975	05006001	000	MOBILIZATION	LS	400,000.000	0.090	0.000	0.09	36,000.00

Category Subtotal \$45,900.00

PROJECT STP 2021(621)HES CONTROL 037402114
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6335	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	57.000	0.000	95.70	1,531.20
6340	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	384.000	0.000	384.00	2,964.48
6345	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	35.000	0.000	35.00	820.40
6370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	26.00	10,270.00
6375	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	44.000	0.000	22.00	9,900.00
6380	05006001	000	MOBILIZATION	LS	400,000.000	0.090	0.000	0.09	36,000.00
6385	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	0.000	1.00	12,000.00
6390	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	12.00	60.00
6430	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	40.000	0.000	20.00	2,500.00
6445	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	510.000	0.000	10.00	156.20
6450	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	142.000	0.000	112.00	3,431.68
6455	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	69.000	0.000	20.00	400.00
6460	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	515.000	0.000	284.00	9,940.00
6470	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	599.000	0.000	360.00	15,120.00
6475	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	32.00	5,600.00
6495	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	9.000	0.000	1.00	1,900.00

Category Subtotal \$112,593.96

PROJECT STP 2021(621)HES CONTROL 104601038
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7650	05006001	000	MOBILIZATION	LS	400,000.000	0.070	0.000	0.07	28,000.00

Category Subtotal \$28,000.00

PROJECT STP 2021(621)HES CONTROL 104603007
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8230	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	0.000	22.00	9,900.00
8235	05006001	000	MOBILIZATION	LS	400,000.000	0.020	0.000	0.02	8,000.00
8240	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	1.00	12,000.00
8245	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	12.00	60.00
8255	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	12.00	1,500.00
8265	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	2,373.000	0.000	2,237.00	34,941.94
8270	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	252.000	0.000	225.00	6,894.00
8275	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	19.00	3,325.00
8285	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	10.000	0.000	10.00	19,000.00

Category Subtotal \$95,620.94

PROJECT STP 2021(621)HES CONTROL 000101062

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	82.000	0.000	0.000	0.00
0065	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	75.000	0.000	0.000	0.00
0070	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	554.000	0.000	0.000	0.00
0075	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	70.000	0.000	0.000	0.00
0080	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	20.000	0.000	0.000	0.00
0085	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	85.300	85.000	0.000	0.000	0.00
0105	04006007	000	CUT & RESTORE CONC PAVING	SY	153.000	70.000	0.000	0.000	0.00
0110	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	287.000	6.000	0.000	0.000	0.00
0115	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	0.000	0.00
0120	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	0.000	0.00
0130	50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	4.000	0.000	0.000	0.00
0135	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	0.000	0.000	0.00
0137	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0138	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0140	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
0145	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
0150	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	245.000	0.000	0.000	0.00
0155	05316001	000	CONC SIDEWALKS (4")	SY	57.130	120.000	0.000	0.000	0.00
0160	05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	1.000	0.000	0.000	0.00
0165	05316010	000	CURB RAMPS (TY 7)	EA	955.000	2.000	0.000	0.000	0.00
0170	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
0175	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	2.000	0.000	0.000	0.00
0180	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	1.000	0.000	0.000	0.00
0185	05316054	000	CURB RAMPS (TY 21) (MOD)	EA	1,522.000	1.000	0.000	0.000	0.00
0190	05366002	000	CONC MEDIAN	SY	61.000	106.000	0.000	0.000	0.00
0195	05366004	000	CONC DIRECTIONAL ISLAND	SY	69.440	98.000	0.000	0.000	0.00
0200	05366005	000	CONCRETE MEDIAN (NOSE)	SY	69.620	5.000	0.000	0.000	0.00
0205	05456018	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	8,000.000	1.000	0.000	0.000	0.00
0210	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	40.000	0.000	0.000	0.00
0215	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	125.000	0.000	0.000	0.00
0220	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
0225	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	1,100.000	1.000	0.000	0.000	0.00
0230	61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,250.000	1.000	0.000	0.000	0.00
0235	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	220.000	0.000	0.000	0.00
0240	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	1,060.000	0.000	0.000	0.00
0245	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	10.000	0.000	0.000	0.00
0250	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	60.000	0.000	0.000	0.00
0255	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	10.000	0.000	0.000	0.00
0260	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	135.000	0.000	0.000	0.00
0265	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
0270	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	25.000	0.000	0.000	0.00
0275	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,426.000	0.000	0.000	0.00
0280	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	7.000	0.000	0.000	0.00
0285	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	0.000	0.00
0290	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
0295	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
0300	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00

CONTRACT ID	000101062	ESTIMATE	0023	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 33	
0305	63066007	000	VIVDS CABLING	LF	3.000	888.000	0.000	0.000	0.00
0310	63236001	000	SYSTEM INTEGRATION	LS	125,000.000	1.000	0.000	0.000	0.00
0315	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	8.000	0.000	0.000	0.00
0320	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	38.000	0.000	0.000	0.00
0325	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	574.000	0.000	0.000	0.00
0330	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	205.000	0.000	0.000	0.00
0335	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	600.000	0.000	0.000	0.00
0340	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	9.000	0.000	0.000	0.00
0345	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	6.000	0.000	0.000	0.00
0350	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	5.000	0.000	0.000	0.00
0355	06666092	007	REFL PAV MRK TY I (W)(RR XING)(090MIL)	EA	2.420	4.000	0.000	0.000	0.00
0360	06666101	007	REF PAV MRK TY I(W)36"(YLD TRI)(090MIL)	EA	24.200	21.000	0.000	0.000	0.00
0365	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	220.000	0.000	0.000	0.00
0370	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	38.000	0.000	0.000	0.00
0375	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	753.000	0.000	0.000	0.00
0380	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	574.000	0.000	0.000	0.00
0385	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.040	205.000	0.000	0.000	0.00
0390	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	600.000	0.000	0.000	0.00
0395	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	9.000	0.000	0.000	0.00
0400	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	6.000	0.000	0.000	0.00
0405	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	5.000	0.000	0.000	0.00
0410	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	181.500	4.000	0.000	0.000	0.00
0415	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	21.000	0.000	0.000	0.00
0420	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	2,206.000	0.000	0.000	0.00
0425	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	220.000	0.000	0.000	0.00
0430	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	753.000	0.000	0.000	0.00
0435	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	2,206.000	0.000	0.000	0.00
0440	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	31.000	0.000	0.000	0.00
0445	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	40.000	0.000	0.000	0.00
0450	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	7.000	0.000	0.000	0.00
0455	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	2,653.000	0.000	0.000	0.00
0460	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	907.000	0.000	0.000	0.00
0465	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	564.000	0.000	0.000	0.00
0470	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	149.000	0.000	0.000	0.00
0475	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	0.000	0.00
0480	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	0.000	0.00
0485	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	4.000	0.000	0.000	0.00
0490	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	3,217.000	0.000	0.000	0.00
0495	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	574.000	0.000	0.000	0.00
0500	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	205.000	0.000	0.000	0.00
0505	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	600.000	0.000	0.000	0.00
0510	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	9.000	0.000	0.000	0.00
0515	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	6.000	0.000	0.000	0.00
0520	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	5.000	0.000	0.000	0.00
0525	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	38.500	4.000	0.000	0.000	0.00
0530	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	21.000	0.000	0.000	0.00
0535	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
0536	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
0540	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
0545	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	9.000	0.000	0.000	0.00
0550	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	0.000	0.00

0555	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	9.000	0.000	0.000	0.00
0560	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	0.000	0.00
0565	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	9.000	0.000	0.000	0.00
0570	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00
0575	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	8.000	0.000	0.000	0.00
0580	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	3.000	0.000	0.000	0.00
0585	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	10.000	0.000	0.000	0.00
0590	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,324.000	0.000	0.000	0.00
0595	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,565.000	0.000	0.000	0.00
0600	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,381.000	0.000	0.000	0.00
0605	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	735.000	0.000	0.000	0.00
0610	06866006	000	INS TRF SIG PL AM (S)STR(TY A)	EA	4,400.000	1.000	0.000	0.000	0.00
0615	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	7,900.000	1.000	0.000	0.000	0.00
0620	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	1.000	0.000	0.000	0.00
0625	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	1.000	0.000	0.000	0.00
0630	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	0.000	0.00
0635	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	5.000	0.000	0.000	0.00
0640	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	7.000	0.000	0.000	0.00
0645	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0800	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	65,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0801	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	15,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0802	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	25,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 000102063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0990	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	45.000	0.000	0.000	0.00
0995	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	10.000	0.000	0.000	0.00

1000	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	15.000	0.000	0.000	0.00
1005	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	25.000	0.000	0.000	0.00
1010	03406272	003	TACK COAT	GAL	13.200	15.000	0.000	0.000	0.00
1015	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	13.000	0.000	0.000	0.00
1020	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	66.000	0.000	0.000	0.00
1030	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
1035	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
1040	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
1045	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	221.000	0.000	0.000	0.00
1050	05316001	000	CONC SIDEWALKS (4")	SY	57.130	55.000	0.000	0.000	0.00
1055	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
1060	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	6.000	0.000	0.000	0.00
1065	05366002	000	CONC MEDIAN	SY	61.000	49.000	0.000	0.000	0.00
1075	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	115.000	0.000	0.000	0.00
1080	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
1085	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	315.000	0.000	0.000	0.00
1095	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	285.000	0.000	0.000	0.00
1100	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	20.000	0.000	0.000	0.00
1115	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	15.000	0.000	0.000	0.00
1120	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,455.000	0.000	0.000	0.00
1125	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	8.000	0.000	0.000	0.00
1130	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	1.000	0.000	0.000	0.00
1135	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
1140	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
1145	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
1150	63066007	000	VIVDS CABLING	LF	3.000	887.000	0.000	0.000	0.00
1155	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	204.000	0.000	0.000	0.00
1160	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	30.000	0.000	0.000	0.00
1165	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	2,183.000	0.000	0.000	0.00
1170	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	940.000	0.000	0.000	0.00
1175	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	25.000	0.000	0.000	0.00
1180	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	25.000	0.000	0.000	0.00
1185	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	220.000	0.000	0.000	0.00
1190	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	204.000	0.000	0.000	0.00
1195	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	729.000	0.000	0.000	0.00
1200	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	1.380	30.000	0.000	0.000	0.00
1205	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	2,183.000	0.000	0.000	0.00
1210	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	940.000	0.000	0.000	0.00
1215	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	25.000	0.000	0.000	0.00
1220	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	25.000	0.000	0.000	0.00
1225	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	441.000	0.000	0.000	0.00
1230	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	220.000	0.000	0.000	0.00
1235	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	729.000	0.000	0.000	0.00
1240	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	441.000	0.000	0.000	0.00
1245	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	105.000	0.000	0.000	0.00
1250	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	11.000	0.000	0.000	0.00
1255	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	284.000	0.000	0.000	0.00
1260	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	3,281.000	0.000	0.000	0.00
1265	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	1,135.000	0.000	0.000	0.00
1270	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	30.000	0.000	0.000	0.00
1275	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	15.000	0.000	0.000	0.00
1280	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,594.000	0.000	0.000	0.00

1285	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	2,213.000	0.000	0.000	0.00
1290	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	940.000	0.000	0.000	0.00
1295	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	25.000	0.000	0.000	0.00
1300	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	25.000	0.000	0.000	0.00
1305	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
1306	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
CO#1 - Upgrade Traffic Signal Controller									
1310	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
1315	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	11.000	0.000	0.000	0.00
1320	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	11.000	0.000	0.000	0.00
1325	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	11.000	0.000	0.000	0.00
1330	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	14.000	0.000	0.000	0.00
1335	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	11.000	0.000	0.000	0.00
1340	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	11.000	0.000	0.000	0.00
1345	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	2.000	0.000	0.000	0.00
1350	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	3.000	0.000	0.000	0.00
1355	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	19.000	0.000	0.000	0.00
1360	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,042.000	0.000	0.000	0.00
1365	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,745.000	0.000	0.000	0.00
1370	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	2,349.000	0.000	0.000	0.00
1375	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	705.000	0.000	0.000	0.00
1380	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	0.000	0.00
1385	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	23,706.000	2.000	0.000	0.000	0.00
1390	06866065	000	INS TRF SIG PL AM(S)1 ARM(65')	EA	26,557.000	1.000	0.000	0.000	0.00
1395	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	1.000	0.000	0.000	0.00
1400	06876004	000	RELOCATE PED PUSH BUTTON POST ASSEM	EA	1,100.000	6.000	0.000	0.000	0.00
1405	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	1.000	0.000	0.000	0.00
1410	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 000102064
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1570	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	37.000	0.000	0.000	0.00
1575	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	66.000	0.000	0.000	0.00
1580	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	449.000	0.000	0.000	0.00
1585	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	10.000	0.000	0.000	0.00
1590	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	680.000	0.000	0.000	0.00
1595	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	64.000	0.000	0.000	0.00
1600	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	45.000	0.000	0.000	0.00
1605	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	76.000	0.000	0.000	0.00
1610	03406272	003	TACK COAT	GAL	13.200	45.000	0.000	0.000	0.00
1615	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	0.000	0.00
1620	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	0.000	0.000	0.00
1625	04796001	000	ADJUSTING MANHOLES	EA	398.120	1.000	0.000	0.000	0.00
1630	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	500.000	1.000	0.000	0.000	0.00
1640	50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	2.000	0.000	0.000	0.00
1645	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00

1650	05066040	005	BIODEG EROSN CONT LOGS (INSL) (8")	LF	5.000	10.000	0.000	0.000	0.00
1655	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
1660	50846001	000	FIXED BOLLARD	EA	1,000.000	3.000	0.000	0.000	0.00
1665	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	41.000	0.000	0.000	0.00
1670	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	29.000	0.000	0.000	0.00
1675	05316001	000	CONC SIDEWALKS (4")	SY	57.130	45.000	0.000	0.000	0.00
1680	05316010	000	CURB RAMPS (TY 7)	EA	955.000	1.000	0.000	0.000	0.00
1685	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
1690	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	1.000	0.000	0.000	0.00
1695	05366002	000	CONC MEDIAN	SY	61.000	430.000	0.000	0.000	0.00
1700	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
1705	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	65.000	0.000	0.000	0.00
1710	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
1715	61166001	000	RELOCATE EXISTING ITS EQUIPMENT	EA	25,000.000	1.000	0.000	0.000	0.00
1720	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	575.000	0.000	0.000	0.00
1725	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	455.000	0.000	0.000	0.00
1730	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	140.000	0.000	0.000	0.00
1735	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	10.000	0.000	0.000	0.00
1740	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
1745	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,425.000	0.000	0.000	0.00
1750	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,200.000	2.000	0.000	0.000	0.00
1755	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	6.000	0.000	0.000	0.00
1760	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	0.000	0.00
1765	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	1.000	0.000	0.000	0.00
1770	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
1775	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	3.000	0.000	0.000	0.00
1780	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
1785	63066007	000	VIVDS CABLING	LF	3.000	474.000	0.000	0.000	0.00
1790	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	9.000	0.000	0.000	0.00
1795	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	335.000	0.000	0.000	0.00
1800	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	360.000	0.000	0.000	0.00
1805	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	4.000	0.000	0.000	0.00
1810	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	2.000	0.000	0.000	0.00
1815	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	240.000	0.000	0.000	0.00
1820	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	231.000	0.000	0.000	0.00
1825	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	335.000	0.000	0.000	0.00
1830	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	360.000	0.000	0.000	0.00
1835	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	4.000	0.000	0.000	0.00
1840	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	2.000	0.000	0.000	0.00
1845	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	1,724.000	0.000	0.000	0.00
1850	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	240.000	0.000	0.000	0.00
1855	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	231.000	0.000	0.000	0.00
1860	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	1,724.000	0.000	0.000	0.00
1865	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	25.000	0.000	0.000	0.00
1870	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	8.000	0.000	0.000	0.00
1875	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	240.000	0.000	0.000	0.00
1880	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	653.000	0.000	0.000	0.00
1885	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	440.000	0.000	0.000	0.00
1890	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	2,195.000	0.000	0.000	0.00
1895	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	335.000	0.000	0.000	0.00
1900	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	360.000	0.000	0.000	0.00
1905	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	4.000	0.000	0.000	0.00

1910	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	2.000	0.000	0.000	0.00	
1915	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00	
1916	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00	
			CO#1 - Upgrade Traffic Signal Controller							
1920	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00	
1925	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	0.000	0.00	
1930	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	2.000	0.000	0.000	0.00	
1935	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	8.000	0.000	0.000	0.00	
1940	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	0.000	0.00	
1945	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	8.000	0.000	0.000	0.00	
1950	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	3.000	0.000	0.000	0.00	
1955	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	3.000	0.000	0.000	0.00	
1960	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	11.000	0.000	0.000	0.00	
1965	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,130.000	0.000	0.000	0.00	
1970	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	875.000	0.000	0.000	0.00	
1975	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	716.000	0.000	0.000	0.00	
1980	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	345.000	0.000	0.000	0.00	
1985	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	1.000	0.000	0.000	0.00	
1990	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	0.000	0.00	
1995	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	19,907.000	1.000	0.000	0.000	0.00	
2000	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	2.000	0.000	0.000	0.00	
2005	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	2.000	0.000	0.000	0.00	
2010	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00	

Category Subtotal 0.00

PROJECT STP 2021(621)HES **CONTROL** 016701123

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2170	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	71.000	0.000	0.000	0.00
2175	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	23.000	0.000	0.000	0.00
2180	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	157.000	0.000	0.000	0.00
2185	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	24.000	0.000	0.000	0.00
2190	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	0.000	0.00
2195	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	39.000	0.000	0.000	0.00
2205	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
2210	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
2215	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
2220	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	30.000	0.000	0.000	0.00
2225	05316001	000	CONC SIDEWALKS (4")	SY	57.130	44.000	0.000	0.000	0.00
2230	05316004	000	CURB RAMPS (TY 1)	EA	870.000	1.000	0.000	0.000	0.00
2235	05316010	000	CURB RAMPS (TY 7)	EA	955.000	2.000	0.000	0.000	0.00
2240	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
2245	05366002	000	CONC MEDIAN	SY	61.000	67.000	0.000	0.000	0.00
2250	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
2255	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	15.000	0.000	0.000	0.00
2260	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
2265	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	525.000	0.000	0.000	0.00
2270	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	485.000	0.000	0.000	0.00

2275	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	350.000	0.000	0.000	0.00
2280	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	405.000	0.000	0.000	0.00
2285	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	20.000	0.000	0.000	0.00
2290	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
2295	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	15.000	0.000	0.000	0.00
2300	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,235.000	0.000	0.000	0.00
2305	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	590.000	0.000	0.000	0.00
2310	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	6.000	0.000	0.000	0.00
2315	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	3.000	0.000	0.000	0.00
2320	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	0.000	0.00
2325	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	0.000	0.00
2330	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
2335	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	5.000	0.000	0.000	0.00
2340	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
2345	63066007	000	VIVDS CABLING	LF	3.000	2,090.000	0.000	0.000	0.00
2350	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	85.000	0.000	0.000	0.00
2355	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	1,060.000	0.000	0.000	0.00
2360	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	200.000	0.000	0.000	0.00
2365	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	170.000	0.000	0.000	0.00
2370	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	8.000	0.000	0.000	0.00
2375	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	0.000	0.00
2380	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	10.000	0.000	0.000	0.00
2385	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	9.000	0.000	0.000	0.00
2390	06666146	007	REFL PAV MRK TY I (Y)24"(SLD)(090MIL)	LF	7.540	80.000	0.000	0.000	0.00
2395	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	40.000	0.000	0.000	0.00
2400	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	430.000	0.000	0.000	0.00
2405	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	240.000	0.000	0.000	0.00
2410	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	1,020.000	0.000	0.000	0.00
2415	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	29.000	0.000	0.000	0.00
2420	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	24.000	0.000	0.000	0.00
2425	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	69.000	0.000	0.000	0.00
2430	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,775.000	0.000	0.000	0.00
2435	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	1,060.000	0.000	0.000	0.00
2440	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	200.000	0.000	0.000	0.00
2445	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	250.000	0.000	0.000	0.00
2450	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	8.000	0.000	0.000	0.00
2455	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	0.000	0.00
2460	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	9.000	0.000	0.000	0.00
2465	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	10.000	0.000	0.000	0.00
2470	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,775.000	0.000	0.000	0.00
2475	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	1,060.000	0.000	0.000	0.00
2480	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	200.000	0.000	0.000	0.00
2485	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	250.000	0.000	0.000	0.00
2490	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	8.000	0.000	0.000	0.00
2495	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	0.000	0.00
2500	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	10.000	0.000	0.000	0.00
2505	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	9.000	0.000	0.000	0.00
2510	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	40.000	0.000	0.000	0.00
2515	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
2516	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
2520	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00

2525	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	10.000	0.000	0.000	0.00
2530	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	0.000	0.00
2535	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	0.000	0.00
2540	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	5.000	0.000	0.000	0.00
2545	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	11.000	0.000	0.000	0.00
2550	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	3.000	0.000	0.000	0.00
2555	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	2.000	0.000	0.000	0.00
2560	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	3.000	0.000	0.000	0.00
2565	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	10.000	0.000	0.000	0.00
2570	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	570.000	0.000	0.000	0.00
2575	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	590.000	0.000	0.000	0.00
2580	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,800.000	0.000	0.000	0.00
2585	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	1,025.000	0.000	0.000	0.00
2590	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	7,400.000	1.000	0.000	0.000	0.00
2595	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	1.000	0.000	0.000	0.00
2600	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	11,505.000	1.000	0.000	0.000	0.00
2605	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,500.000	1.000	0.000	0.000	0.00
2610	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	1.000	0.000	0.000	0.00
2615	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	2.000	0.000	0.000	0.00
2620	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES **CONTROL** 016701124

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2780	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	141.000	0.000	0.000	0.00
2785	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	431.000	0.000	0.000	0.00
2790	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	33.000	0.000	0.000	0.00
2795	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	11.000	0.000	0.000	0.00
2800	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	65.000	0.000	0.000	0.00
2805	05006001	000	MOBILIZATION	LS	400,000.000	0.120	0.000	0.000	0.00
2810	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
2815	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
2820	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
2825	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	311.000	0.000	0.000	0.00
2830	05316001	000	CONC SIDEWALKS (4")	SY	57.130	2.000	0.000	0.000	0.00
2835	05316004	000	CURB RAMPS (TY 1)	EA	870.000	7.000	0.000	0.000	0.00
2840	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
2845	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	2.000	0.000	0.000	0.00
2850	05366002	000	CONC MEDIATE	SY	61.000	153.000	0.000	0.000	0.00
2855	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
2860	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	580.000	0.000	0.000	0.00
2865	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	500.000	0.000	0.000	0.00
2870	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	75.000	0.000	0.000	0.00
2875	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	305.000	0.000	0.000	0.00
2880	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	310.000	0.000	0.000	0.00
2885	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	130.000	0.000	0.000	0.00
2890	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00

2895	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,480.000	0.000	0.000	0.00
2900	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	745.000	0.000	0.000	0.00
2905	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	12.000	0.000	0.000	0.00
2910	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	1.000	0.000	0.000	0.00
2915	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	0.000	0.00
2920	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	0.000	0.00
2925	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
2930	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	6.000	0.000	0.000	0.00
2935	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
2940	63066007	000	VIVDS CABLING	LF	3.000	2,615.000	0.000	0.000	0.00
2945	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	1.000	0.000	0.000	0.00
2950	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	2.000	0.000	0.000	0.00
2955	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	2.000	0.000	0.000	0.00
2960	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	190.000	0.000	0.000	0.00
2965	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	1,760.000	0.000	0.000	0.00
2970	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	1,010.000	0.000	0.000	0.00
2975	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	225.000	0.000	0.000	0.00
2980	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	10.000	0.000	0.000	0.00
2985	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	0.000	0.00
2990	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	4.000	0.000	0.000	0.00
2995	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	12.000	0.000	0.000	0.00
3000	06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	1.000	0.000	0.000	0.00
3005	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	24.000	0.000	0.000	0.00
3010	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	360.000	0.000	0.000	0.00
3015	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	280.000	0.000	0.000	0.00
3020	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	520.000	0.000	0.000	0.00
3025	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	32.000	0.000	0.000	0.00
3030	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	28.000	0.000	0.000	0.00
3035	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	108.000	0.000	0.000	0.00
3040	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,350.000	0.000	0.000	0.00
3045	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	1,760.000	0.000	0.000	0.00
3050	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	1,010.000	0.000	0.000	0.00
3055	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	225.000	0.000	0.000	0.00
3060	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	0.000	0.00
3065	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	0.000	0.00
3070	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	12.000	0.000	0.000	0.00
3075	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	4.000	0.000	0.000	0.00
3080	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,350.000	0.000	0.000	0.00
3085	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	1,760.000	0.000	0.000	0.00
3090	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	1,010.000	0.000	0.000	0.00
3095	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	225.000	0.000	0.000	0.00
3100	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	10.000	0.000	0.000	0.00
3105	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	0.000	0.00
3110	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	4.000	0.000	0.000	0.00
3115	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	12.000	0.000	0.000	0.00
3120	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	24.000	0.000	0.000	0.00
3125	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
3126	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
3130	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
3135	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	13.000	0.000	0.000	0.00
3140	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	6.000	0.000	0.000	0.00

3145	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	13.000	0.000	0.000	0.00
3150	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	0.000	0.00
3155	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	13.000	0.000	0.000	0.00
3160	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00
3165	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	17.000	0.000	0.000	0.00
3170	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	4.000	0.000	0.000	0.00
3175	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	0.000	0.00
3180	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	4,880.000	0.000	0.000	0.00
3185	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	5,015.000	0.000	0.000	0.00
3190	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	2,395.000	0.000	0.000	0.00
3195	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	1,690.000	0.000	0.000	0.00
3200	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	1.000	0.000	0.000	0.00
3205	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	0.000	0.00
3210	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	2.000	0.000	0.000	0.00
3215	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	12,500.000	2.000	0.000	0.000	0.00
3220	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	4.000	0.000	0.000	0.00
3225	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	14.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES **CONTROL** 016702068

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3385	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	135.000	0.000	0.000	0.00
3390	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	240.000	0.000	0.000	0.00
3395	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	45.000	0.000	0.000	0.00
3400	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	46.000	0.000	0.000	0.00
3405	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	14.000	0.000	0.000	0.00
3410	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	24.000	0.000	0.000	0.00
3415	03406272	003	TACK COAT	GAL	13.200	14.000	0.000	0.000	0.00
3420	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	11.000	0.000	0.000	0.00
3425	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	39.000	0.000	0.000	0.00
3430	04796005	000	ADJUSTING MANHOLES (WATER VALVE BOX)	EA	500.000	1.000	0.000	0.000	0.00
3435	05006001	000	MOBILIZATION	LS	400,000.000	0.060	0.000	0.000	0.00
3440	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
3445	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
3450	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
3455	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	182.000	0.000	0.000	0.00
3460	05316001	000	CONC SIDEWALKS (4")	SY	57.130	28.000	0.000	0.000	0.00
3465	05316034	000	CURB RAMPS (TY 7)(MOD)	EA	1,206.000	4.000	0.000	0.000	0.00
3470	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,973.000	1.000	0.000	0.000	0.00
3475	05316038	000	CURB RAMPS (TY 10) (MOD)	EA	1,800.000	3.000	0.000	0.000	0.00
3480	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
3485	60046054	000	ITS COM CBL (UNDRGRND)(19 AWG/12 PR)	LF	25.000	55.000	0.000	0.000	0.00
3490	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
3495	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	440.000	0.000	0.000	0.00
3500	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	875.000	0.000	0.000	0.00
3505	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	35.000	0.000	0.000	0.00
3510	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	70.000	0.000	0.000	0.00

3515	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	5.000	0.000	0.000	0.00
3520	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	125.000	0.000	0.000	0.00
3525	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
3530	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,811.000	0.000	0.000	0.00
3535	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	9.000	0.000	0.000	0.00
3540	06286146	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(U)	EA	5,399.000	1.000	0.000	0.000	0.00
3545	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
3550	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
3555	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
3560	63066007	000	VIVDS CABLING	LF	3.000	739.000	0.000	0.000	0.00
3565	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	428.000	0.000	0.000	0.00
3570	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	560.000	0.000	0.000	0.00
3575	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	8.000	0.000	0.000	0.00
3580	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	5.000	0.000	0.000	0.00
3585	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	160.000	0.000	0.000	0.00
3590	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	447.000	0.000	0.000	0.00
3595	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	428.000	0.000	0.000	0.00
3600	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	560.000	0.000	0.000	0.00
3605	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	8.000	0.000	0.000	0.00
3610	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	5.000	0.000	0.000	0.00
3615	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	648.000	0.000	0.000	0.00
3620	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	160.000	0.000	0.000	0.00
3625	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	447.000	0.000	0.000	0.00
3630	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	648.000	0.000	0.000	0.00
3635	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	22.000	0.000	0.000	0.00
3640	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	4.000	0.000	0.000	0.00
3645	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	520.000	0.000	0.000	0.00
3650	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	830.000	0.000	0.000	0.00
3655	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	598.000	0.000	0.000	0.00
3660	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	154.000	0.000	0.000	0.00
3665	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	6.000	0.000	0.000	0.00
3670	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	3.000	0.000	0.000	0.00
3675	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,255.000	0.000	0.000	0.00
3680	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	428.000	0.000	0.000	0.00
3685	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	560.000	0.000	0.000	0.00
3690	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	8.000	0.000	0.000	0.00
3695	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	5.000	0.000	0.000	0.00
3700	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
3701	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
3705	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
3710	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	0.000	0.00
3715	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	0.000	0.00
3720	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	8.000	0.000	0.000	0.00
3725	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	9.000	0.000	0.000	0.00
3730	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00
3735	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	0.000	0.00
3740	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	0.000	0.00
3745	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,625.000	0.000	0.000	0.00
3750	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,135.000	0.000	0.000	0.00
3755	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,601.000	0.000	0.000	0.00
3760	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	295.000	0.000	0.000	0.00

3765	06866027	000	INS TRF SIG PL AM(S)1 ARM(24')LUM	EA	7,900.000	1.000	0.000	0.000	0.00
3770	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	9,000.000	1.000	0.000	0.000	0.00
3775	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	0.000	0.00
3780	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	1.000	0.000	0.000	0.00
3785	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	10.000	0.000	0.000	0.00
3790	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	0.000	0.00
3795	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES **CONTROL** 016702069

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3955	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	5.000	0.000	0.000	0.00
3960	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	6.000	0.000	0.000	0.00
3965	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	0.000	0.00
3980	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
3985	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
3990	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
3995	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	11.000	0.000	0.000	0.00
4000	05316001	000	CONC SIDEWALKS (4")	SY	57.130	20.000	0.000	0.000	0.00
4005	05316004	000	CURB RAMPS (TY 1)	EA	870.000	3.000	0.000	0.000	0.00
4010	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
4015	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	10.000	0.000	0.000	0.00
4020	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
4025	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	200.000	0.000	0.000	0.00
4030	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	405.000	0.000	0.000	0.00
4035	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	50.000	0.000	0.000	0.00
4040	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	530.000	0.000	0.000	0.00
4045	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	45.000	0.000	0.000	0.00
4050	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
4055	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	10.000	0.000	0.000	0.00
4060	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,240.000	0.000	0.000	0.00
4065	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	360.000	0.000	0.000	0.00
4070	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	4.000	0.000	0.000	0.00
4075	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	2.000	0.000	0.000	0.00
4080	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	0.000	0.00
4085	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	0.000	0.00
4090	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
4095	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
4100	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
4105	63066007	000	VIVDS CABLING	LF	3.000	965.000	0.000	0.000	0.00
4110	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	630.000	0.000	0.000	0.00
4115	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	1,178.000	0.000	0.000	0.00
4120	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	6.000	0.000	0.000	0.00
4125	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	6.000	0.000	0.000	0.00
4130	06666104	007	REFL PAV MRK TY I (W)(BIKE ARW)(090MIL)	EA	275.000	2.000	0.000	0.000	0.00
4135	06666110	007	REFL PAV MRK TY I(W)(BIKE SYML)(090MIL)	EA	300.000	2.000	0.000	0.000	0.00
4140	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	410.000	0.000	0.000	0.00

4145	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	1,065.000	0.000	0.000	0.00
4150	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	800.000	0.000	0.000	0.00
4155	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	17.000	0.000	0.000	0.00
4160	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	24.000	0.000	0.000	0.00
4165	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	43.000	0.000	0.000	0.00
4170	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	2,275.000	0.000	0.000	0.00
4175	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	630.000	0.000	0.000	0.00
4180	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	1,178.000	0.000	0.000	0.00
4185	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	6.000	0.000	0.000	0.00
4190	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	6.000	0.000	0.000	0.00
4195	06776023	000	ELIM EXT PAV MRK & MARKS (BIKE ARROW)	EA	82.500	2.000	0.000	0.000	0.00
4200	06776025	000	ELIM EXT PAV MRK & MARKS (BIKE SYMBOL)	EA	82.500	2.000	0.000	0.000	0.00
4205	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	2,275.000	0.000	0.000	0.00
4210	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	630.000	0.000	0.000	0.00
4215	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	1,178.000	0.000	0.000	0.00
4220	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	6.000	0.000	0.000	0.00
4225	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	6.000	0.000	0.000	0.00
4230	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	33.000	2.000	0.000	0.000	0.00
4235	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	33.000	2.000	0.000	0.000	0.00
4240	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
4241	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
4245	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
4250	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	10.000	0.000	0.000	0.00
4255	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	4.000	0.000	0.000	0.00
4260	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	0.000	0.00
4265	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	0.000	0.00
4270	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	10.000	0.000	0.000	0.00
4275	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00
4280	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	0.000	0.00
4285	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	0.000	0.00
4290	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	12.000	0.000	0.000	0.00
4295	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,035.000	0.000	0.000	0.00
4300	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,140.000	0.000	0.000	0.00
4305	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,475.000	0.000	0.000	0.00
4310	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	645.000	0.000	0.000	0.00
4315	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	2.000	0.000	0.000	0.00
4320	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	2.000	0.000	0.000	0.00
4325	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	5.000	0.000	0.000	0.00
4330	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 016702070
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4490	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	147.000	0.000	0.000	0.00
4495	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	27.000	0.000	0.000	0.00
4500	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	656.000	0.000	0.000	0.00

4505	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	28.000	0.000	0.000	0.00
4510	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	157.000	0.000	0.000	0.00
4515	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	5.000	0.000	0.000	0.00
4520	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	62.000	0.000	0.000	0.00
4525	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	133.000	0.000	0.000	0.00
4530	03406272	003	TACK COAT	GAL	13.200	62.000	0.000	0.000	0.00
4535	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	52.000	0.000	0.000	0.00
4540	05006001	000	MOBILIZATION	LS	400,000.000	0.080	0.000	0.000	0.00
4545	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
4550	05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.000	10.000	0.000	0.000	0.00
4555	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
4560	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	165.000	0.000	0.000	0.00
4565	05316001	000	CONC SIDEWALKS (4")	SY	57.130	105.000	0.000	0.000	0.00
4570	05316004	000	CURB RAMPS (TY 1)	EA	870.000	7.000	0.000	0.000	0.00
4575	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
4580	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	1.000	0.000	0.000	0.00
4585	05366002	000	CONC MEDIAN	SY	61.000	90.000	0.000	0.000	0.00
4590	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
4595	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	10.000	0.000	0.000	0.00
4600	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
4605	60276010	000	GROUND BOX W/ APRON (ADJUST)	EA	775.000	1.000	0.000	0.000	0.00
4610	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	240.000	0.000	0.000	0.00
4615	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	585.000	0.000	0.000	0.00
4620	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	90.000	0.000	0.000	0.00
4625	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	585.000	0.000	0.000	0.00
4630	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	35.000	0.000	0.000	0.00
4635	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
4640	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	10.000	0.000	0.000	0.00
4645	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,435.000	0.000	0.000	0.00
4650	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	605.000	0.000	0.000	0.00
4655	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	2.000	0.000	0.000	0.00
4660	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	4.000	0.000	0.000	0.00
4665	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	0.000	0.00
4670	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,520.000	1.000	0.000	0.000	0.00
4675	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
4680	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
4685	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
4690	63066007	000	VIVDS CABLING	LF	3.000	1,025.000	0.000	0.000	0.00
4695	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	1.000	0.000	0.000	0.00
4700	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	1.000	0.000	0.000	0.00
4705	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	365.000	0.000	0.000	0.00
4710	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	990.000	0.000	0.000	0.00
4715	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	935.000	0.000	0.000	0.00
4720	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	321.000	0.000	0.000	0.00
4725	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	10.000	0.000	0.000	0.00
4730	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	0.000	0.00
4735	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	6.000	0.000	0.000	0.00
4740	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	18.000	0.000	0.000	0.00
4745	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	650.000	0.000	0.000	0.00
4750	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	240.000	0.000	0.000	0.00
4755	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	600.000	0.000	0.000	0.00
4760	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	36.000	0.000	0.000	0.00

4765	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	50.000	0.000	0.000	0.00
4770	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,855.000	0.000	0.000	0.00
4775	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	990.000	0.000	0.000	0.00
4780	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	935.000	0.000	0.000	0.00
4785	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	321.000	0.000	0.000	0.00
4790	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	0.000	0.00
4795	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	0.000	0.00
4800	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	8.000	0.000	0.000	0.00
4805	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	22.000	5.000	0.000	0.000	0.00
4810	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,855.000	0.000	0.000	0.00
4815	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	990.000	0.000	0.000	0.00
4820	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	935.000	0.000	0.000	0.00
4825	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	321.000	0.000	0.000	0.00
4830	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	10.000	0.000	0.000	0.00
4835	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	0.000	0.00
4840	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	8.000	0.000	0.000	0.00
4845	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	18.000	0.000	0.000	0.00
4850	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
4851	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
CO#1 - Upgrade Traffic Signal Controller									
4855	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
4860	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	11.000	0.000	0.000	0.00
4865	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	0.000	0.00
4870	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	11.000	0.000	0.000	0.00
4875	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	3.000	0.000	0.000	0.00
4880	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	11.000	0.000	0.000	0.00
4885	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	3.000	0.000	0.000	0.00
4890	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	0.000	0.00
4895	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	0.000	0.00
4900	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	12.000	0.000	0.000	0.00
4905	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,865.000	0.000	0.000	0.00
4910	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,970.000	0.000	0.000	0.00
4915	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,425.000	0.000	0.000	0.00
4920	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	750.000	0.000	0.000	0.00
4925	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,500.000	1.000	0.000	0.000	0.00
4930	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	0.000	0.00
4935	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	1.000	0.000	0.000	0.00
4940	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	1.000	0.000	0.000	0.00
4945	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	7.000	0.000	0.000	0.00
4950	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	0.000	0.00
4955	06906127	000	REMOVE LUMINAIRE POLE	EA	800.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 016702071
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5115	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	73.000	0.000	0.000	0.00
5120	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	130.000	0.000	0.000	0.00

5125	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	25.000	0.000	0.000	0.00
5130	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	42.000	0.000	0.000	0.00
5135	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	19.000	2.000	0.000	0.000	0.00
5140	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	11.000	0.000	0.000	0.00
5145	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	18.000	0.000	0.000	0.00
5150	03406272	003	TACK COAT	GAL	13.200	11.000	0.000	0.000	0.00
5155	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	0.000	0.00
5160	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	0.000	0.00
5165	05006001	000	MOBILIZATION	LS	400,000.000	0.080	0.000	0.000	0.00
5170	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
5175	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
5180	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
5185	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	143.000	0.000	0.000	0.00
5190	05316001	000	CONC SIDEWALKS (4")	SY	57.130	27.000	0.000	0.000	0.00
5195	05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	2.000	0.000	0.000	0.00
5200	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	1.000	0.000	0.000	0.00
5205	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	1,973.000	2.000	0.000	0.000	0.00
5210	05366002	000	CONC MEDIAN	SY	61.000	6.000	0.000	0.000	0.00
5215	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
5220	60046054	000	ITS COM CBL (UNDRGRND)(19 AWG/12 PR)	LF	25.000	135.000	0.000	0.000	0.00
5225	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
5230	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	290.000	0.000	0.000	0.00
5235	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	635.000	0.000	0.000	0.00
5240	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	60.000	0.000	0.000	0.00
5245	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	105.000	0.000	0.000	0.00
5250	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	85.000	0.000	0.000	0.00
5255	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
5260	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,370.000	0.000	0.000	0.00
5265	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	7.000	0.000	0.000	0.00
5270	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,296.000	1.000	0.000	0.000	0.00
5275	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
5280	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
5285	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
5290	63066007	000	VIVDS CABLING	LF	3.000	1,009.000	0.000	0.000	0.00
5295	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	505.000	1.000	0.000	0.000	0.00
5300	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	40.000	0.000	0.000	0.00
5305	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	175.000	0.000	0.000	0.00
5310	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	310.000	0.000	0.000	0.00
5315	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	85.000	0.000	0.000	0.00
5320	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	2.000	0.000	0.000	0.00
5325	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	1.000	0.000	0.000	0.00
5330	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	120.000	0.000	0.000	0.00
5335	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	40.000	0.000	0.000	0.00
5340	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	336.000	0.000	0.000	0.00
5345	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	175.000	0.000	0.000	0.00
5350	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.040	310.000	0.000	0.000	0.00
5355	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	85.000	0.000	0.000	0.00
5360	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	2.000	0.000	0.000	0.00
5365	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	1.000	0.000	0.000	0.00
5370	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	423.000	0.000	0.000	0.00
5375	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	120.000	0.000	0.000	0.00
5380	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	336.000	0.000	0.000	0.00

5385	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	423.000	0.000	0.000	0.00
5390	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	9.000	0.000	0.000	0.00
5395	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	8.000	0.000	0.000	0.00
5400	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	160.000	0.000	0.000	0.00
5405	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	408.000	0.000	0.000	0.00
5410	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	298.000	0.000	0.000	0.00
5415	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	85.000	0.000	0.000	0.00
5420	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	919.000	0.000	0.000	0.00
5425	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	175.000	0.000	0.000	0.00
5430	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	310.000	0.000	0.000	0.00
5435	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	85.000	0.000	0.000	0.00
5440	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	2.000	0.000	0.000	0.00
5445	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	1.000	0.000	0.000	0.00
5450	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
5451	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
CO#1 - Upgrade Traffic Signal Controller									
5455	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
5460	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	9.000	0.000	0.000	0.00
5465	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	2.000	0.000	0.000	0.00
5470	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	9.000	0.000	0.000	0.00
5475	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	0.000	0.00
5480	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	9.000	0.000	0.000	0.00
5485	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	5.000	0.000	0.000	0.00
5490	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	10.000	0.000	0.000	0.00
5495	06826050	000	BACKPLATE W/REFL BRDR(5 SEC)	EA	110.000	1.000	0.000	0.000	0.00
5500	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	0.000	0.00
5505	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,671.000	0.000	0.000	0.00
5510	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,365.000	0.000	0.000	0.00
5515	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,557.000	0.000	0.000	0.00
5520	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	555.000	0.000	0.000	0.00
5525	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	8,000.000	2.000	0.000	0.000	0.00
5530	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	2.000	0.000	0.000	0.00
5535	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	7.000	0.000	0.000	0.00
5540	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	8.000	0.000	0.000	0.00
5545	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES **CONTROL** 016702072
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5705	01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	116.000	0.000	0.000	0.00
5710	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	10.000	0.000	0.000	0.00
5715	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	538.000	0.000	0.000	0.00
5720	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	52.000	0.000	0.000	0.00
5725	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	74.000	0.000	0.000	0.00
5730	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	15.000	0.000	0.000	0.00
5735	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	30.000	0.000	0.000	0.00
5740	03406272	003	TACK COAT	GAL	13.200	15.000	0.000	0.000	0.00

5745	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	52.000	0.000	0.000	0.00
5750	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	44.000	0.000	0.000	0.00
5755	05006001	000	MOBILIZATION	LS	400,000.000	0.090	0.000	0.000	0.00
5760	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	2.000	0.000	0.000	0.00
5765	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
5770	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
5775	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	28.000	0.000	0.000	0.00
5780	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	191.000	0.000	0.000	0.00
5785	05316004	000	CURB RAMPS (TY 1)	EA	870.000	11.000	0.000	0.000	0.00
5790	05316013	000	CURB RAMPS (TY 10)	EA	943.000	2.000	0.000	0.000	0.00
5795	05316016	000	CURB RAMPS (TY 21)	EA	1,301.000	2.000	0.000	0.000	0.00
5800	05316017	000	CURB RAMPS (TY 22)	EA	2,188.000	1.000	0.000	0.000	0.00
5805	05366002	000	CONC MEDIAN	SY	61.000	145.000	0.000	0.000	0.00
5810	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	40.000	0.000	0.000	0.00
5815	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	15.000	0.000	0.000	0.00
5820	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
5825	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	545.000	0.000	0.000	0.00
5830	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	755.000	0.000	0.000	0.00
5835	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	95.000	0.000	0.000	0.00
5840	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	395.000	0.000	0.000	0.00
5845	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	170.000	0.000	0.000	0.00
5850	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	230.000	0.000	0.000	0.00
5855	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
5860	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	15.000	0.000	0.000	0.00
5865	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,260.000	0.000	0.000	0.00
5870	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	600.000	0.000	0.000	0.00
5875	06246009	000	GROUND BOX TY D (162922)	EA	1,550.000	8.000	0.000	0.000	0.00
5880	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	4.000	0.000	0.000	0.00
5885	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	1.000	0.000	0.000	0.00
5890	06286126	000	ELC SRV TY D 120/240 060(NS)GS(N)EX(O)	EA	4,965.000	1.000	0.000	0.000	0.00
5895	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
5900	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	6.000	0.000	0.000	0.00
5905	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
5910	63066007	000	VIVDS CABLING	LF	3.000	2,395.000	0.000	0.000	0.00
5915	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	850.000	4.000	0.000	0.000	0.00
5920	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,125.000	1.000	0.000	0.000	0.00
5925	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	5.000	0.000	0.000	0.00
5930	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.880	325.000	0.000	0.000	0.00
5935	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	2,200.000	0.000	0.000	0.00
5940	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.120	890.000	0.000	0.000	0.00
5945	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	790.000	0.000	0.000	0.00
5950	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	7.000	0.000	0.000	0.00
5955	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	4.000	0.000	0.000	0.00
5960	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	160.000	2.000	0.000	0.000	0.00
5965	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	9.000	0.000	0.000	0.00
5970	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	15.400	16.000	0.000	0.000	0.00
5975	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	480.000	0.000	0.000	0.00
5980	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	485.000	0.000	0.000	0.00
5985	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	8.000	0.000	0.000	0.00
5990	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	66.000	0.000	0.000	0.00
5995	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,290.000	0.000	0.000	0.00
6000	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	2,200.000	0.000	0.000	0.00

6005	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	890.000	0.000	0.000	0.00
6010	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	790.000	0.000	0.000	0.00
6015	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	7.000	0.000	0.000	0.00
6020	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	4.000	0.000	0.000	0.00
6025	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	9.000	0.000	0.000	0.00
6030	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	93.500	2.000	0.000	0.000	0.00
6035	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,290.000	0.000	0.000	0.00
6040	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	2,200.000	0.000	0.000	0.00
6045	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.550	890.000	0.000	0.000	0.00
6050	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	790.000	0.000	0.000	0.00
6055	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	7.000	0.000	0.000	0.00
6060	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	4.000	0.000	0.000	0.00
6065	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	17.600	2.000	0.000	0.000	0.00
6070	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	9.000	0.000	0.000	0.00
6075	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	3.250	16.000	0.000	0.000	0.00
6080	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
6081	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
6085	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
6090	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	18.000	0.000	0.000	0.00
6095	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	6.000	0.000	0.000	0.00
6100	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	18.000	0.000	0.000	0.00
6105	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	5.000	0.000	0.000	0.00
6110	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	18.000	0.000	0.000	0.00
6115	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00
6120	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	16.000	0.000	0.000	0.00
6125	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	4.000	0.000	0.000	0.00
6130	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	18.000	0.000	0.000	0.00
6135	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	5,290.000	0.000	0.000	0.00
6140	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	5,315.000	0.000	0.000	0.00
6145	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	2,420.000	0.000	0.000	0.00
6150	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	1,925.000	0.000	0.000	0.00
6155	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	12,800.000	3.000	0.000	0.000	0.00
6160	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	1.000	0.000	0.000	0.00
6165	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	2.000	0.000	0.000	0.00
6170	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	11.000	0.000	0.000	0.00
6175	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	14.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES **CONTROL** 037402114
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6350	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	33.000	0.000	0.000	0.00
6355	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	9.000	0.000	0.000	0.00
6360	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	18.000	0.000	0.000	0.00
6365	03406272	003	TACK COAT	GAL	13.200	11.000	0.000	0.000	0.00
6395	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
6400	05296005	000	CONC CURB (MONO) (TY II)	LF	13.780	220.000	0.000	0.000	0.00

6405	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	164.000	0.000	0.000	0.00
6410	05316001	000	CONC SIDEWALKS (4")	SY	57.130	56.000	0.000	0.000	0.00
6415	05316004	000	CURB RAMPS (TY 1)	EA	870.000	2.000	0.000	0.000	0.00
6420	05316010	000	CURB RAMPS (TY 7)	EA	955.000	4.000	0.000	0.000	0.00
6425	05316015	000	CURB RAMPS (TY 20)	EA	2,287.000	5.000	0.000	0.000	0.00
6435	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	27.000	0.000	0.000	0.00
6440	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
6465	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	79.000	0.000	0.000	0.00
6480	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	27.000	0.000	0.000	0.00
6485	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,316.000	0.000	0.000	0.00
6490	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	978.000	0.000	0.000	0.00
6500	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	0.000	0.00
6505	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
6510	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
6515	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
6520	63066007	000	VIVDS CABLING	LF	3.000	972.000	0.000	0.000	0.00
6525	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	43.000	0.000	0.000	0.00
6530	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.000	3.000	0.000	0.000	0.00
6535	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	875.000	1.000	0.000	0.000	0.00
6540	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,125.000	1.000	0.000	0.000	0.00
6545	06446076	000	REMOVE SM RD SN SUP&AM	EA	135.000	1.000	0.000	0.000	0.00
6550	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	46.000	0.000	0.000	0.00
6555	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	1,633.000	0.000	0.000	0.00
6560	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	508.000	0.000	0.000	0.00
6565	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	10.000	0.000	0.000	0.00
6570	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	2.000	0.000	0.000	0.00
6575	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	10.000	0.000	0.000	0.00
6580	06666098	007	REF PAV MRK TY I(W)18"(YLD TRI)(090MIL)	EA	14.800	15.000	0.000	0.000	0.00
6585	06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	3.000	0.000	0.000	0.00
6590	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	180.000	0.000	0.000	0.00
6595	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	512.000	0.000	0.000	0.00
6600	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	1,633.000	0.000	0.000	0.00
6605	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	508.000	0.000	0.000	0.00
6610	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	10.000	0.000	0.000	0.00
6615	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	2.000	0.000	0.000	0.00
6620	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	10.000	0.000	0.000	0.00
6625	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	200.000	0.000	0.000	0.00
6630	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	39.600	3.000	0.000	0.000	0.00
6635	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	180.000	0.000	0.000	0.00
6640	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	512.000	0.000	0.000	0.00
6645	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	200.000	0.000	0.000	0.00
6650	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	45.000	0.000	0.000	0.00
6655	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	2.000	0.000	0.000	0.00
6660	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	6.000	0.000	0.000	0.00
6665	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	892.000	0.000	0.000	0.00
6670	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	1,679.000	0.000	0.000	0.00
6675	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	532.000	0.000	0.000	0.00
6680	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	508.000	0.000	0.000	0.00
6685	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	10.000	0.000	0.000	0.00
6690	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	104.500	2.000	0.000	0.000	0.00
6695	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	10.000	0.000	0.000	0.00
6700	06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	214.500	3.000	0.000	0.000	0.00

6705	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	892.000	0.000	0.000	0.00
6710	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	1,679.000	0.000	0.000	0.00
6715	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	508.000	0.000	0.000	0.00
6720	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	10.000	0.000	0.000	0.00
6725	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	2.000	0.000	0.000	0.00
6730	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	10.000	0.000	0.000	0.00
6735	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	33.000	3.000	0.000	0.000	0.00
6740	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
6741	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
CO#1 - Upgrade Traffic Signal Controller									
6745	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
6750	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	10.000	0.000	0.000	0.00
6755	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	5.000	0.000	0.000	0.00
6760	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	10.000	0.000	0.000	0.00
6765	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	0.000	0.00
6770	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	10.000	0.000	0.000	0.00
6775	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00
6780	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	12.000	0.000	0.000	0.00
6785	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	1.000	0.000	0.000	0.00
6790	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	13.000	0.000	0.000	0.00
6795	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,044.000	0.000	0.000	0.00
6800	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	2,564.000	0.000	0.000	0.00
6805	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	1,449.000	0.000	0.000	0.00
6810	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	756.000	0.000	0.000	0.00
6815	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	13,645.000	2.000	0.000	0.000	0.00
6820	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	24,992.000	1.000	0.000	0.000	0.00
6825	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	22,103.000	1.000	0.000	0.000	0.00
6830	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	8.000	0.000	0.000	0.00
6835	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	10.000	0.000	0.000	0.00
6840	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(621)HES CONTROL 104601036

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7000	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	114.000	0.000	0.000	0.00
7005	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	237.000	0.000	0.000	0.00
7010	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	40.000	0.000	0.000	0.00
7015	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	47.000	0.000	0.000	0.00
7020	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	13.000	0.000	0.000	0.00
7025	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	26.000	0.000	0.000	0.00
7030	03406272	003	TACK COAT	GAL	13.200	15.000	0.000	0.000	0.00
7035	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	39.000	0.000	0.000	0.00
7040	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	22.000	0.000	0.000	0.00
7045	05006001	000	MOBILIZATION	LS	400,000.000	0.070	0.000	0.000	0.00
7050	50036005	000	RETROFIT DET WARN SURF(CAST IN PLACE)	EA	925.000	1.000	0.000	0.000	0.00
7055	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
7060	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00

7065	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
7070	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	237.000	0.000	0.000	0.00
7075	05316001	000	CONC SIDEWALKS (4")	SY	57.130	80.000	0.000	0.000	0.00
7080	05316010	000	CURB RAMPS (TY 7)	EA	955.000	8.000	0.000	0.000	0.00
7085	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
7090	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	48.000	0.000	0.000	0.00
7095	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
7100	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	373.000	0.000	0.000	0.00
7105	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	347.000	0.000	0.000	0.00
7110	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	121.000	0.000	0.000	0.00
7115	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	174.000	0.000	0.000	0.00
7120	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	693.000	0.000	0.000	0.00
7125	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
7130	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	48.000	0.000	0.000	0.00
7135	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	1,701.000	0.000	0.000	0.00
7140	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	600.000	0.000	0.000	0.00
7145	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	9.000	0.000	0.000	0.00
7150	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	0.000	0.00
7155	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
7160	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
7165	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
7170	63066007	000	VIVDS CABLING	LF	3.000	1,018.000	0.000	0.000	0.00
7175	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	59.000	5.000	0.000	0.000	0.00
7180	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	549.000	0.000	0.000	0.00
7185	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	430.000	0.000	0.000	0.00
7190	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	4.000	0.000	0.000	0.00
7195	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	4.000	0.000	0.000	0.00
7200	06666155	007	REFL PAV MRK TY I(Y)(MED NOSE)(090MIL)	EA	192.500	2.000	0.000	0.000	0.00
7205	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	170.000	0.000	0.000	0.00
7210	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	968.000	0.000	0.000	0.00
7215	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	549.000	0.000	0.000	0.00
7220	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	430.000	0.000	0.000	0.00
7225	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	4.000	0.000	0.000	0.00
7230	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	4.000	0.000	0.000	0.00
7235	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	630.000	0.000	0.000	0.00
7240	06666233	007	PAVEMENT SEALER (MED NOSE)	EA	39.600	2.000	0.000	0.000	0.00
7245	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	170.000	0.000	0.000	0.00
7250	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	968.000	0.000	0.000	0.00
7255	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	630.000	0.000	0.000	0.00
7260	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	28.000	0.000	0.000	0.00
7265	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	6.000	0.000	0.000	0.00
7270	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	6.000	0.000	0.000	0.00
7275	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,768.000	0.000	0.000	0.00
7280	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	549.000	0.000	0.000	0.00
7285	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	637.000	0.000	0.000	0.00
7290	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	166.000	0.000	0.000	0.00
7295	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	4.000	0.000	0.000	0.00
7300	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	2.000	0.000	0.000	0.00
7305	06776020	000	ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	214.500	2.000	0.000	0.000	0.00
7310	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,768.000	0.000	0.000	0.00
7315	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	549.000	0.000	0.000	0.00
7320	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	430.000	0.000	0.000	0.00

7325	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	4.000	0.000	0.000	0.00	
7330	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	4.000	0.000	0.000	0.00	
7335	06786024	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	33.000	2.000	0.000	0.000	0.00	
7340	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00	
7341	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00	
			CO#1 - Upgrade Traffic Signal Controller							
7345	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00	
7350	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	0.000	0.00	
7355	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	4.000	0.000	0.000	0.00	
7360	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	8.000	0.000	0.000	0.00	
7365	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	6.000	0.000	0.000	0.00	
7370	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	8.000	0.000	0.000	0.00	
7375	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	4.000	0.000	0.000	0.00	
7380	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	8.000	0.000	0.000	0.00	
7385	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	0.000	0.00	
7390	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	10.000	0.000	0.000	0.00	
7395	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,605.000	0.000	0.000	0.00	
7400	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,669.000	0.000	0.000	0.00	
7405	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	991.000	0.000	0.000	0.00	
7410	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	804.000	0.000	0.000	0.00	
7415	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,100.000	1.000	0.000	0.000	0.00	
7420	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	11,505.000	1.000	0.000	0.000	0.00	
7425	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	0.000	0.00	
7430	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	22,103.000	1.000	0.000	0.000	0.00	
7435	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	7.000	0.000	0.000	0.00	
7440	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	8.000	0.000	0.000	0.00	
7445	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00	
								Category Subtotal	0.00	

PROJECT STP 2021(621)HES CONTROL 104601038
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7605	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	96.000	0.000	0.000	0.00
7610	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	218.000	0.000	0.000	0.00
7615	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	40.000	0.000	0.000	0.00
7620	01056070	000	REMOVING STAB BASE & ASPH PAV (6" - 8")	SY	4.420	41.000	0.000	0.000	0.00
7625	03146005	001	EMULS ASPH (BS OR SUBGR TRT)(CSS-1H)	GAL	31.000	12.000	0.000	0.000	0.00
7630	03406234	003	D-GR HMA(SQ) TY-B PG76-22	TON	150.000	23.000	0.000	0.000	0.00
7635	03406272	003	TACK COAT	GAL	13.200	13.000	0.000	0.000	0.00
7640	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	375.000	22.000	0.000	0.000	0.00
7645	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.000	0.000	0.000	0.00
7655	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	1.000	0.000	0.000	0.00
7660	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.000	10.000	0.000	0.000	0.00
7665	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
7670	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.940	218.000	0.000	0.000	0.00
7675	05316001	000	CONC SIDEWALKS (4")	SY	57.130	79.000	0.000	0.000	0.00
7680	05316005	000	CURB RAMPS (TY 2)	EA	1,725.000	2.000	0.000	0.000	0.00
7685	05316010	000	CURB RAMPS (TY 7)	EA	955.000	6.000	0.000	0.000	0.00

7690	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	20.000	0.000	0.000	0.00
7695	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	12.000	32.000	0.000	0.000	0.00
7700	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,950.000	1.000	0.000	0.000	0.00
7705	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	268.000	0.000	0.000	0.00
7710	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	252.000	0.000	0.000	0.00
7715	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	42.000	0.000	0.000	0.00
7720	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	84.000	0.000	0.000	0.00
7725	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.500	95.000	0.000	0.000	0.00
7730	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	168.000	0.000	0.000	0.00
7735	61856002	002	TMA (STATIONARY)	DAY	175.000	2.000	0.000	0.000	0.00
7740	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.500	32.000	0.000	0.000	0.00
7745	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	927.000	0.000	0.000	0.00
7750	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.000	500.000	0.000	0.000	0.00
7755	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	7.000	0.000	0.000	0.00
7760	06286142	000	ELC SRV TY D 120/240 060(NS)SS(E)GC(O)	EA	7,985.000	1.000	0.000	0.000	0.00
7765	63066001	000	VIVDS PROSR SYS	EA	9,000.000	1.000	0.000	0.000	0.00
7770	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,721.000	4.000	0.000	0.000	0.00
7775	63066005	000	VIVDS CNTRL SOFTWARE	EA	500.000	1.000	0.000	0.000	0.00
7780	63066007	000	VIVDS CABLING	LF	3.000	706.000	0.000	0.000	0.00
7785	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	3.580	38.000	0.000	0.000	0.00
7790	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.760	482.000	0.000	0.000	0.00
7795	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.270	311.000	0.000	0.000	0.00
7800	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	137.500	4.000	0.000	0.000	0.00
7805	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	160.000	2.000	0.000	0.000	0.00
7810	06666059	007	REFL PAV MRK TY I(W)(TPL ARRW)(090MIL)	EA	231.000	1.000	0.000	0.000	0.00
7815	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	137.500	4.000	0.000	0.000	0.00
7820	06666122	007	REFL PAV MRK TY I (Y)4"(DOT)(090MIL)	LF	4.120	24.000	0.000	0.000	0.00
7825	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.310	130.000	0.000	0.000	0.00
7830	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.310	190.000	0.000	0.000	0.00
7835	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.940	482.000	0.000	0.000	0.00
7840	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.850	311.000	0.000	0.000	0.00
7845	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	71.500	4.000	0.000	0.000	0.00
7850	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	104.500	2.000	0.000	0.000	0.00
7855	06666186	007	REFL PAV MRK TY II (W) (TPL ARROW)	EA	104.500	1.000	0.000	0.000	0.00
7860	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	71.500	4.000	0.000	0.000	0.00
7865	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.440	1,160.000	0.000	0.000	0.00
7870	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.880	130.000	0.000	0.000	0.00
7875	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.880	190.000	0.000	0.000	0.00
7880	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.880	1,160.000	0.000	0.000	0.00
7885	06726007	000	REFL PAV MRKR TY I-C	EA	6.600	25.000	0.000	0.000	0.00
7890	06726009	000	REFL PAV MRKR TY II-A-A	EA	6.600	14.000	0.000	0.000	0.00
7895	06726010	000	REFL PAV MRKR TY II-C-R	EA	6.600	5.000	0.000	0.000	0.00
7900	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.660	1,318.000	0.000	0.000	0.00
7905	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.940	777.000	0.000	0.000	0.00
7910	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.940	270.000	0.000	0.000	0.00
7915	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.850	111.000	0.000	0.000	0.00
7920	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	93.500	4.000	0.000	0.000	0.00
7925	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	71.500	4.000	0.000	0.000	0.00
7930	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	1,504.000	0.000	0.000	0.00
7935	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.150	520.000	0.000	0.000	0.00
7940	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.100	311.000	0.000	0.000	0.00
7945	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.100	4.000	0.000	0.000	0.00

7950	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	17.600	2.000	0.000	0.000	0.00
7955	06786011	000	PAV SURF PREP FOR MRK (TPL ARROW)	EA	38.500	1.000	0.000	0.000	0.00
7960	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	12.100	4.000	0.000	0.000	0.00
7965	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	29,977.000	1.000	-1.000	0.000	0.00
7966	06806003		INSTALL HWY TRF SIG (SYSTEM)	EA	38,189.354	0.000	1.000	0.000	0.00
			CO#1 - Upgrade Traffic Signal Controller						
7970	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,500.000	1.000	0.000	0.000	0.00
7975	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	8.000	0.000	0.000	0.00
7980	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	500.000	2.000	0.000	0.000	0.00
7985	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	8.000	0.000	0.000	0.00
7990	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	300.000	4.000	0.000	0.000	0.00
7995	06826005	000	VEH SIG SEC (12")LED(RED)	EA	345.000	8.000	0.000	0.000	0.00
8000	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	325.000	2.000	0.000	0.000	0.00
8005	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	725.000	8.000	0.000	0.000	0.00
8010	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	120.000	2.000	0.000	0.000	0.00
8015	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	112.000	8.000	0.000	0.000	0.00
8020	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	1,259.000	0.000	0.000	0.00
8025	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.450	1,323.000	0.000	0.000	0.00
8030	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.000	618.000	0.000	0.000	0.00
8035	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	5.250	546.000	0.000	0.000	0.00
8040	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	7,400.000	1.000	0.000	0.000	0.00
8045	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	8,600.000	1.000	0.000	0.000	0.00
8050	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	9,500.000	1.000	0.000	0.000	0.00
8055	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	12,205.000	1.000	0.000	0.000	0.00
8060	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	8.000	0.000	0.000	0.00
8065	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	920.000	8.000	0.000	0.000	0.00
8070	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,600.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

PROJECT STP 2021(621)HES CONTROL 104603007
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8250	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	10.000	0.000	0.000	0.00
8260	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	4.000	240.000	0.000	0.000	0.00
8280	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.950	2,625.000	0.000	0.000	0.00
8290	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	355.000	5.000	0.000	0.000	0.00
8295	06846005	000	TRF SIG CBL (TY A)(10 AWG)(7 CONDR)	LF	2.250	2,827.000	0.000	0.000	0.00
8300	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	23,901.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$1,559,549.82**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046011	000	REMOVING CONC (MEDIANS)	SY	25.000	7.00	13.000	325.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	209.00	193.500	3,096.00
01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	7.720	604.00	600.000	4,632.00
01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	23.440	65.00	65.000	1,523.60
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	395.000	26.00	26.000	10,270.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	450.000	110.00	66.000	29,700.00
05006001	000	MOBILIZATION	LS	400,000.000	0.50	0.500	200,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	12,000.000	3.00	2.000	24,000.00
05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.000	20.00	24.000	120.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.620	2,883.00	2,247.000	35,098.14
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.640	884.00	397.000	12,164.08
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	20.000	69.00	20.000	400.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	515.00	284.000	9,940.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	42.000	719.00	420.000	17,640.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,900.000	19.00	11.000	20,900.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	125.000	80.00	36.000	4,500.00
61856002	002	TMA (STATIONARY)	DAY	175.000	6.00	74.000	12,950.00
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	1,172,291.000	1,172,291.00
TOTAL ITEM EARNINGS TO DATE							\$1,559,549.82