



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **000506121**  
 PROJECT: **F 2023(789)**  
 CONTRACT: **05233014**  
 AWARD AMOUNT: **\$8,336,656.83**  
 PROJECTED AMOUNT: **\$8,885,959.16**  
 ADJ. PROJECTED AMOUNT: **\$8,885,959.16**  
 CONTRACTOR: **RK HALL, LLC**

HIGHWAY: **IH 20**  
 DISTRICT NAME: **ABILENE**  
 COUNTY: **HOWARD**  
 AREA ENGINEER: **Ryan Sayles, P.E.**  
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0003**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **47.59**  
 % TIME USED: **14.15**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/04/2023**  
 AWARD DATE: **05/25/2023**  
 NOTICE TO PROCEED DATE: **06/28/2023**  
 WORK BEGIN DATE: **10/04/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$4,229,007.81	\$0.00	\$4,229,007.81
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$4,229,007.81	\$0.00	\$4,229,007.81
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$4,229,007.81</b>	<b>\$0.00</b>	<b>\$4,229,007.81</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 10/04/2023  
TIME CHARGES BEGIN: 07/28/2023  
BID DAYS: 106  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 106  
DAYS CHARGED TO DATE: 15  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$1,317.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,317.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/26/2023		1	TIME SUSPENDED
09/27/2023		1	TIME SUSPENDED
09/28/2023		1	TIME SUSPENDED
09/29/2023		1	TIME SUSPENDED
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023		1	TIME SUSPENDED
10/03/2023		1	TIME SUSPENDED
10/04/2023	1		
10/05/2023	1		
10/06/2023	1		
10/07/2023	1		
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023	1		
10/12/2023	1		
10/13/2023	1		
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023	1		
10/22/2023		1	SUNDAY
10/23/2023		1	RAIN
10/24/2023		1	TOO WET
10/25/2023		1	RAIN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	15	15
RAIN		2
SATURDAY		2
SUNDAY		4
TIME SUSPENDED		6
TOO WET		1

WORK PERFORMED THIS PERIOD

PROJECT F 2023(789) CONTROL 000506121  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.230	224,934.000	\$501,602.82	364,312.00	224,934.00
0075	05006001	000	MOBILIZATION	LS	592,271.360	0.900	\$533,044.22	1.00	0.90
0080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,125.720	1.000	\$34,125.72	6.00	1.00
0165	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	4.930	1,556.000	\$7,671.08	2,349.00	1,556.00
0235	30806007	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	194.290	14,727.550	\$2,861,415.69	21,976.00	14,727.55
0240	30806029	000	TACK COAT	GAL	5.170	14,900.000	\$77,033.00	26,162.00	14,900.00
0250	61856002	002	TMA (STATIONARY)	DAY	428.170	18.000	\$7,707.06	110.00	18.00
0255	61856005	002	TMA (MOBILE OPERATION)	DAY	1,082.500	24.000	\$25,980.00	39.00	24.00
0570	30806023		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	82,391.360	\$82,391.36	213,485.85	82,391.36
0580	30806024		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	98,036.860	\$98,036.86	213,485.85	98,036.86
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$4,229,007.81</b>		

CONTRACT LINE ITEMS

PROJECT F 2023(789) CONTROL 000506121  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.230	364,312.000	0.000	224,934.00	501,602.82
0075	05006001	000	MOBILIZATION	LS	592,271.360	1.000	0.000	0.90	533,044.22
0080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,125.720	6.000	0.000	1.00	34,125.72
0165	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	4.930	2,349.000	0.000	1,556.00	7,671.08
0235	30806007	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	194.290	21,976.000	0.000	14,727.55	2,861,415.69
0240	30806029	000	TACK COAT	GAL	5.170	26,162.000	0.000	14,900.00	77,033.00
0250	61856002	002	TMA (STATIONARY)	DAY	428.170	110.000	0.000	18.00	7,707.06
0255	61856005	002	TMA (MOBILE OPERATION)	DAY	1,082.500	39.000	0.000	24.00	25,980.00
0570	30806023		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	213,485.850	0.000	82,391.36	82,391.36
0580	30806024		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	213,485.850	0.000	98,036.86	98,036.86

Category Subtotal \$4,229,007.81

PROJECT F 2023(789) CONTROL 000506121  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	5.500	3,246.000	0.000	0.000	0.00
0065	03156004	001	FOG SEAL (CSS-1H)	GAL	24.360	1,015.000	0.000	0.000	0.00
0085	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.210	150,012.000	0.000	0.000	0.00
0090	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.400	10,542.000	0.000	0.000	0.00
0095	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	4,293.610	9.000	0.000	0.000	0.00
0100	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,375.000	8.000	0.000	0.000	0.00
0105	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,100.000	4.000	0.000	0.000	0.00
0110	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.380	10,425.000	0.000	0.000	0.00
0115	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	220.000	8.000	0.000	0.000	0.00
0120	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	220.000	9.000	0.000	0.000	0.00
0125	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	5,748.720	13.000	0.000	0.000	0.00
0130	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	220.000	13.000	0.000	0.000	0.00
0135	06586010	000	INSTL DEL ASSM (D-SW)SZ 2(WC)GND	EA	66.380	106.000	0.000	0.000	0.00
0140	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	72.420	19.000	0.000	0.000	0.00
0145	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	72.420	15.000	0.000	0.000	0.00
0150	06586040	000	INSTL DEL ASSM (D-DW)SZ 2(WC)GND	EA	66.380	156.000	0.000	0.000	0.00
0155	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	33.000	90.000	0.000	0.000	0.00
0160	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	33.000	18.000	0.000	0.000	0.00
0170	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.540	2,678.000	0.000	0.000	0.00
0175	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.210	4,621.000	0.000	0.000	0.00
0180	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	4,232.000	0.000	0.000	0.00
0185	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.770	20,840.000	0.000	0.000	0.00
0190	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.770	83,132.000	0.000	0.000	0.00
0195	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.770	83,340.000	0.000	0.000	0.00
0200	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	3.030	763.000	0.000	0.000	0.00

0205	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	385.000	6.000	0.000	0.000	0.00
0210	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	440.000	11.000	0.000	0.000	0.00
0215	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	467.500	6.000	0.000	0.000	0.00
0220	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.950	2,750.000	0.000	0.000	0.00
0225	30776053	000	SP MIXES SP-D SAC-B PG70-22	TON	158.740	8,663.000	0.000	0.000	0.00
0230	30776075	000	TACK COAT	GAL	5.410	10,520.000	0.000	0.000	0.00
0245	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	25,637.150	1.000	0.000	0.000	0.00
0565	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	68,758.230	0.000	0.000	0.00
0575	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	6,875.230	0.000	0.000	0.00
0585	05856014		RIDE PAYMENT ADJUSTMENT (ITEM 3080)	DOL	1.000	42,697.170	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 081150000506043 [IH 20 @ MISSOURI PACIFIC RR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0305	04546008	000	HEADER TYPE EXPANSION JOINT	CF	759.000	28.000	0.000	0.000	0.00
0310	04546009	000	JOINT SEALANT	LF	26.400	160.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 081150000506071 [IH 20 WB @ FM 820]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0360	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	52.800	80.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 081150000506078 [IH 20 WB @ FM 821]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0410	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	52.800	80.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 081150000506084 [IH 20 WB @ MOSS LAKE RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0460	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	52.800	80.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 081150000506086 [IH 20 WB @ SAND SPRINGS RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0510	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	52.800	80.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 081150000506088 [IH 20 WB @ SALEM RD]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0560	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	52.800	80.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0590	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0595	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0600	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	0.000	0.00
0605	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

**TOTAL ITEM EARNINGS THIS CONTRACT** \$4,229,007.81

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03546041	000	PLANE ASPH CONC PAV (1.5")	SY	2.230	364,312.00	224,934.000	501,602.82
05006001	000	MOBILIZATION	LS	592,271.360	1.00	0.900	533,044.22
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,125.720	6.00	1.000	34,125.72
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	4.930	2,349.00	1,556.000	7,671.08
30806007	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	194.290	21,976.00	14,727.550	2,861,415.69
30806023		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	213,485.85	82,391.360	82,391.36
30806024		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	213,485.85	98,036.860	98,036.86
30806029	000	TACK COAT	GAL	5.170	26,162.00	14,900.000	77,033.00
61856002	002	TMA (STATIONARY)	DAY	428.170	110.00	18.000	7,707.06
61856005	002	TMA (MOBILE OPERATION)	DAY	1,082.500	39.00	24.000	25,980.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$4,229,007.81</b>