



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/26**

CONTRACT ID: **000911254**
 PROJECT: **F 2025(365)**
 CONTRACT: **02253201**
 AWARD AMOUNT: **\$888,696,937.15**
 PROJECTED AMOUNT: **\$894,318,137.15**
 ADJ. PROJECTED AMOUNT: **\$897,535,972.39**
 CONTRACTOR: **BALFOUR BEATTY INFRASTRUCTURE, INC.**

HIGHWAY: **IH 30**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DALLAS**
 AREA ENGINEER: **Nathan Petter, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2026** to **04/26/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **13.76**
 % TIME USED: **6.07**
 % RETAINAGE: **0.00**

LETTING DATE: **02/07/2025**
 AWARD DATE: **02/27/2025**
 NOTICE TO PROCEED DATE: **03/31/2025**
 WORK BEGIN DATE: **01/05/2026**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$123,469,227.33	\$86,525,923.66	\$36,943,303.67
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$123,469,227.33	\$86,525,923.66	\$36,943,303.67
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$123,469,227.33	\$86,525,923.66	\$36,943,303.67

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 01/05/2026
TIME CHARGES BEGIN: 07/30/2025
BID DAYS: 1,697
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,697
DAYS CHARGED TO DATE: 103
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$5,093.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$5,093.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/26/2026	1		
03/27/2026	1		
03/28/2026	1		
03/29/2026	1		
03/30/2026	1		
03/31/2026	1		
04/01/2026	1		
04/02/2026	1		
04/03/2026		1	TIME SUSPENDED
04/04/2026		1	TIME SUSPENDED
04/05/2026		1	TIME SUSPENDED
04/06/2026	1		
04/07/2026	1		
04/08/2026	1		
04/09/2026	1		
04/10/2026	1		
04/11/2026	1		
04/12/2026	1		
04/13/2026	1		
04/14/2026	1		
04/15/2026	1		
04/16/2026	1		
04/17/2026	1		
04/18/2026	1		
04/19/2026	1		
04/20/2026	1		
04/21/2026	1		
04/22/2026	1		
04/23/2026	1		
04/24/2026	1		
04/25/2026	1		
04/26/2026	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
32	29	3
TIME SUSPENDED		3

WORK PERFORMED THIS PERIOD

PROJECT F 2025(365) CONTROL 000911254
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	572,858.370	16.750	\$9,595,377.70	151.87	40.75
0065	01046001	000	REMOVING CONC (PAV)	SY	10.000	272.330	\$2,723.30	243,507.00	13,467.90
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	9.000	366.750	\$3,300.75	14,136.00	3,506.28
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	9.000	18.670	\$168.03	10,505.00	40.11
0090	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	90.000	438.830	\$39,494.70	20,870.00	461.05
0100	01046037	000	REMOVE CONC (RAIL)	LF	16.500	2,227.910	\$36,760.52	55,228.00	2,625.91
0110	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	6.710	1,605.640	\$10,773.84	53,935.00	5,496.98
0120	01056039	000	REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	15.370	646.880	\$9,942.55	18,175.00	658.88
0125	01106001	000	EXCAVATION (ROADWAY)	CY	12.800	16,336.000	\$209,100.80	1,046,879.00	30,140.50
0160	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.370	17,582.920	\$6,505.68	96,115.00	17,582.92
0165	01686001	000	VEGETATIVE WATERING	MG	25.000	162.200	\$4,055.00	28,596.00	162.20
0230	04036001	000	TEMPORARY SPL SHORING	SF	28.400	4,256.920	\$120,896.53	968,839.00	4,256.92
0250	04166006	000	DRILL SHAFT (48 IN)	LF	752.020	1,006.000	\$756,532.12	7,296.00	1,206.00
0300	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	1,032.680	25.000	\$25,817.00	102.00	25.00
0320	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,274.310	31.000	\$39,503.61	242.00	86.00
0940	04966002	000	REMOV STR (INLET)	EA	961.350	5.000	\$4,806.75	358.00	11.00
0960	04966007	000	REMOV STR (PIPE)	LF	56.520	227.000	\$12,830.04	35,291.00	427.00
0990	05006001	000	MOBILIZATION	LS	88,900,000.000	0.250	\$22,225,000.00	0.93	0.68
0995	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	500,000.000	1.000	\$500,000.00	60.00	4.00
1010	05066020	000	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	75.000	216.640	\$16,248.00	111.00	1,490.94
1030	05066038	000	TEMP SEDMT CONT FENCE (INSTALL)	LF	7.000	1,383.000	\$9,681.00	15,826.00	13,013.50
1035	05066039	000	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.500	903.000	\$2,257.50	15,826.00	903.00
1040	05066041	000	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.500	10.000	\$75.00	9,564.00	322.00
1045	05066043	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.500	140.000	\$350.00	9,564.00	140.00
1060	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	32.000	6,750.000	\$216,000.00	46,080.00	12,224.00
1205	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.890	700.000	\$2,023.00	7,412.50	2,412.50
1210	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	309.910	1.000	\$309.91	34.00	9.00
1220	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	309.910	1.000	\$309.91	39.00	5.00
1230	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	309.910	2.000	\$619.82	33.00	8.00
1240	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	1.000	\$600.00	45.00	1.00
1255	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	12.000	\$120,000.00	37.00	21.00
1355	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	69,493.290	1.000	\$69,493.29	1.00	1.00
1365	06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	35,718.390	1.000	\$35,718.39	1.00	1.00
1390	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	44.700	235.000	\$10,504.50	62,276.00	1,359.00
1430	06186070	000	CONDT (RM) (2")	LF	83.620	60.000	\$5,017.20	10,363.00	965.00
1450	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	4.200	840.000	\$3,528.00	108,132.00	840.00
1455	06206009	000	ELEC CONDR (NO.6) BARE	LF	5.880	210.000	\$1,234.80	20,831.00	210.00
1460	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.460	840.000	\$3,746.40	26,577.00	840.00
1495	06246001	000	GROUND BOX TY A (122311)	EA	2,689.390	1.000	\$2,689.39	34.00	1.00
1500	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	3,682.150	1.000	\$3,682.15	93.00	3.00
1525	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	22.320	6,634.000	\$148,070.88	7,285.00	6,634.00
1530	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	5,337.800	3.000	\$16,013.40	29.00	35.00
1570	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	16,693.100	1.000	\$16,693.10	5.00	1.00
1585	06366001	000	ALUMINUM SIGNS (TY A)	SF	43.390	182.000	\$7,896.98	2,819.00	182.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1815	06506204	000	REMOVE OVERHD SIGN SUP	EA	13,039.310	1.000	\$13,039.31	67.00	6.00
1840	06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.630	1,200.000	\$756.00	49,480.00	8,410.00
1850	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.530	10,913.000	\$5,783.89	224,793.00	29,614.00
1855	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.050	679.000	\$712.95	36,107.00	3,650.00
1865	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.530	6,453.000	\$3,420.09	170,368.00	15,997.00
2055	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.090	60.000	\$425.40	2,379.00	538.00
2060	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.580	13,839.000	\$8,026.62	128,986.00	32,665.00
2065	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	1,389.000	\$1,319.55	14,850.00	2,763.00
2350	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,500.000	2.500	\$8,750.00	120.00	4.50
2355	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,500.000	3.000	\$10,500.00	120.00	5.00
2360	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,500.000	3.000	\$10,500.00	120.00	5.00
2365	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	7,000.000	2.000	\$14,000.00	60.00	2.00
2370	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	7,000.000	2.000	\$14,000.00	60.00	2.00
2375	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	7,000.000	2.000	\$14,000.00	60.00	2.00
2380	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	7,000.000	2.000	\$14,000.00	60.00	2.00
3510	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	2,219.790	3.000	\$6,659.37	12.00	3.00
3525	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	3,582.350	3.000	\$10,747.05	8.00	3.00
3530	60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	6,219.210	2.000	\$12,438.42	2.00	2.00
3535	60076094	000	FIBER OPTIC FUSION SPLICE	EA	128.950	444.000	\$57,253.80	624.00	444.00
3540	60076097	000	FIBER OPTIC PATCH PANEL (24 POSITION)	EA	3,547.680	3.000	\$10,643.04	6.00	3.00
3550	60106004	000	CCTV MOUNT (POLE)	EA	672.350	1.000	\$672.35	25.00	1.00
3555	60106005	000	CCTV MOUNT (POST)	EA	1,971.870	4.000	\$7,887.48	4.00	4.00
3570	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	5,147.650	6.000	\$30,885.90	32.00	6.00
3575	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	10,589.450	2.000	\$21,178.90	7.00	4.00
3600	60276008	000	GROUND BOX (PREPARE)	EA	871.950	1.000	\$871.95	10.00	1.00
3640	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	12,839.710	21.000	\$269,633.91	35.00	23.00
3670	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	9,123.950	2.000	\$18,247.90	7.00	2.00
3675	60646086	000	ITS POLE MNT CAB (TY 2)(CONF 2)(REL)	EA	7,070.140	4.000	\$28,280.56	10.00	6.00
3700	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	3,676.890	9.000	\$33,092.01	23.00	9.00
3705	61856002	000	TMA (STATIONARY)	DAY	450.000	68.000	\$30,600.00	7,200.00	231.00
3710	61856005	000	TMA (MOBILE OPERATION)	DAY	950.000	12.000	\$11,400.00	650.00	45.00
3745	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	27,251.030	2.000	\$54,502.06	8.00	2.00
3750	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	17,181.600	2.000	\$34,363.20	6.00	2.00
3760	63206003	000	INSTALLATION OF TERMINAL SERVER	EA	2,400.490	4.000	\$9,601.96	10.00	4.00
3785	65416001	000	TEMP OHE (#4 ACSR)(TRIPLEX)	LF	18.860	243.000	\$4,582.98	2,801.00	2,311.00
7002	96016001		MATERIAL ON HAND	DOL	1.000	4,372.880	\$4,372.88	100,000.00	12,081,469.94
		SUPP DESCR	Material Received						
7003	96016001		MATERIAL ON HAND	DOL	-1.000	133,106.940	-\$133,106.94	100,000.00	341,182.94
		SUPP DESCR	Material Used						
7008	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	1.000	\$200.00	101.00	1.00
		SUPP DESCR	PAID BY EACH BENT/ABUT						

CATEGORY 016 DESCRIPTION BRIDGE: 180570000911578 [BRIDGE 13 IH 30 EB UNDERPASS A`

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5470	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	552.000	\$270,474.48	1,364.00	552.00

CATEGORY 022			DESCRIPTION	FORCE ACCOUNT				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
7010	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	179,551.920	\$179,551.92	2,000,000.00	190,650.05
		SUPP DESCR	PAID BY INVOICE						
7014	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	21,977.850	\$21,977.85	500,000.00	21,977.85
		SUPP DESCR	Participating _ DO NOT HAVE Police Report Paid by Invoice						

PROJECT F 2021(500) CONTROL 000911258

CATEGORY 002			DESCRIPTION	WATER & SEWER: U00012526 [CITY OF DALLAS TEXAS]				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
6325	73666001	000	6" DUCTILE IRON PIPE	EA	1,260.650	22.000	\$27,734.30	110.00	32.00
6335	73666003	000	12" DUCTILE IRON PIPE	EA	1,155.600	83.000	\$95,914.80	1,114.00	482.70
6420	73666020	000	CAST IRON FITTINGS	TON	15,758.110	1.308	\$20,611.61	11.50	4.06
6425	73666021	000	WATER SERVICE	EA	15,758.120	1.000	\$15,758.12	14.00	1.00
6430	73666022	000	INSTALL FIRE HYDRANT	EA	12,606.490	1.000	\$12,606.49	12.00	3.00
6445	73666025	000	6" GATE VALVE	EA	3,676.890	1.000	\$3,676.89	14.00	3.00
6505	73666037	000	36" WATER MAIN (BOTO)	LF	3,151.620	399.000	\$1,257,496.38	1,484.00	1,038.00
6515	73666039	000	CUT AND PLUG WATER MAIN FOR TEST	EA	15,758.110	1.000	\$15,758.11	30.00	5.00
6535	73666044	000	6" STANDARD WATER MAIN LOWERING	EA	26,263.520	1.000	\$26,263.52	1.00	1.00
6545	73666046	000	12" STANDARD WATER MAIN LOWERING	EA	42,021.640	1.000	\$42,021.64	1.00	1.00
6590	73666055	000	TRENCH EXCAVATION SAFETY & SUPPORT	LF	38.870	105.000	\$4,081.35	7,809.00	1,042.70
6605	73666060	000	TEMP PAVING (HOT/HIGH PERFORMANCE MIX)	TON	500.000	10.630	\$5,315.00	478.00	10.63
6620	73666067	000	SURVEYING & STAKING (WATER & WW MAINS)	LF	15.760	162.000	\$2,553.12	7,808.00	1,099.70
6725	73666088	000	CRUSHED ROCK FOR TEMPORARY PAVING BASE	CY	157.580	5.800	\$913.96	320.00	45.79

TOTAL ITEM EARNINGS THIS ESTIMATE

\$36,943,303.67

CONTRACT LINE ITEMS

PROJECT F 2025(365) CONTROL 000911254
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	572,858.370	151.870	0.000	40.75	23,343,978.59
0065	01046001	000	REMOVING CONC (PAV)	SY	10.000	243,507.000	0.000	13,467.90	134,679.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	9.000	14,136.000	0.000	3,506.28	31,556.52
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	9.000	10,505.000	0.000	40.11	360.99
0085	01046021	000	REMOVING CONC (CURB)	LF	0.100	100,584.000	0.000	1,403.00	140.30
0090	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	90.000	20,870.000	0.000	461.05	41,494.50
0095	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	10.000	490.000	0.000	14.00	140.00
0100	01046037	000	REMOVE CONC (RAIL)	LF	16.500	55,228.000	0.000	2,625.91	43,327.52
0110	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	6.710	53,935.000	0.000	5,496.98	36,884.73
0115	01056035	000	REMOVING STAB BASE & ASPH PAV (0-2")	SY	4.000	4,450.000	0.000	2,602.14	10,408.56
0120	01056039	000	REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	15.370	18,175.000	0.000	658.88	10,126.99
0125	01106001	000	EXCAVATION (ROADWAY)	CY	12.800	1,046,879.000	0.000	30,140.50	385,798.40
0160	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.370	96,115.000	0.000	17,582.92	6,505.68
0165	01686001	000	VEGETATIVE WATERING	MG	25.000	28,596.000	0.000	162.20	4,055.00
0230	04036001	000	TEMPORARY SPL SHORING	SF	28.400	968,839.000	0.000	4,256.92	120,896.53
0250	04166006	000	DRILL SHAFT (48 IN)	LF	752.020	7,296.000	0.000	1,206.00	906,936.12
0300	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	1,032.680	102.000	0.000	25.00	25,817.00
0320	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,274.310	242.000	0.000	86.00	109,590.66
0810	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	10,508.720	143.000	0.000	3.00	31,526.16
0940	04966002	000	REMOV STR (INLET)	EA	961.350	358.000	0.000	11.00	10,574.85
0960	04966007	000	REMOV STR (PIPE)	LF	56.520	35,291.000	0.000	427.00	24,134.04
0975	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	437,949.010	26.000	1.000	14.50	6,350,260.65
0980	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	1,042,144.760	2.000	0.000	2.00	2,084,289.52
0990	05006001	000	MOBILIZATION	LS	88,900,000.000	0.925	0.000	0.68	60,007,500.00
0995	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	500,000.000	60.000	0.000	4.00	2,000,000.00
1010	05066020	000	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	75.000	111.000	0.000	1,490.94	111,820.50
1030	05066038	000	TEMP SEDMT CONT FENCE (INSTALL)	LF	7.000	15,826.000	0.000	13,013.50	91,094.50
1035	05066039	000	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.500	15,826.000	0.000	903.00	2,257.50
1040	05066041	000	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.500	9,564.000	0.000	322.00	2,415.00
1045	05066043	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.500	9,564.000	0.000	140.00	350.00
1050	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	191.240	62,633.000	0.000	1,141.33	218,268.33
1055	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	207.190	9,834.000	0.000	47.60	9,862.24
1060	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	32.000	46,080.000	0.000	12,224.00	391,168.00
1065	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	33.000	3,960.000	0.000	383.00	12,639.00
1070	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	34.500	340.000	0.000	80.00	2,760.00
1075	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	13.640	160,380.000	0.000	1,560.00	21,278.40
1205	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.890	7,412.500	0.000	2,412.50	6,972.13
1210	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	309.910	34.000	0.000	9.00	2,789.19
1220	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	309.910	39.000	0.000	5.00	1,549.55
1230	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	309.910	33.000	0.000	8.00	2,479.28
1235	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	110.000	0.000	5.00	10,000.00
1240	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	45.000	0.000	1.00	600.00
1255	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	37.000	0.000	21.00	210,000.00
1270	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	884.560	75.000	0.000	7.00	6,191.92

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1350	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	61,624.730	8.000	0.000	1.00	61,624.73	
1355	06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	69,493.290	1.000	0.000	1.00	69,493.29	
1365	06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	35,718.390	1.000	0.000	1.00	35,718.39	
1390	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	44.700	62,276.000	0.000	1,359.00	60,747.30	
1395	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	103.530	9,004.000	0.000	282.00	29,195.46	
1400	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	50.010	14,949.000	0.000	2,245.00	112,272.45	
1405	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	72.750	8,505.000	0.000	796.00	57,909.00	
1430	06186070	000	CONDT (RM) (2")	LF	83.620	10,363.000	0.000	965.00	80,693.30	
1450	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	4.200	108,132.000	0.000	840.00	3,528.00	
1455	06206009	000	ELEC CONDR (NO.6) BARE	LF	5.880	20,831.000	0.000	210.00	1,234.80	
1460	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.460	26,577.000	0.000	840.00	3,746.40	
1490	06206018	000	ELEC CONDR (NO.1) INSULATED	LF	9.930	440.000	0.000	475.00	4,716.75	
1495	06246001	000	GROUND BOX TY A (122311)	EA	2,689.390	34.000	0.000	1.00	2,689.39	
1500	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	3,682.150	93.000	0.000	3.00	11,046.45	
1525	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	22.320	7,285.000	0.000	6,634.00	148,070.88	
1530	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	5,337.800	29.000	0.000	35.00	186,823.00	
1535	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	6,009.090	5.000	0.000	1.00	6,009.09	
1540	06276007	000	TIMBER POLE (CL 2) 70 FT	EA	12,674.780	16.000	0.000	8.00	101,398.24	
1545	06286002	000	REMOVE ELECTRICAL SERVICES	EA	887.710	16.000	0.000	1.00	887.71	
1570	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	16,693.100	5.000	0.000	1.00	16,693.10	
1585	06366001	000	ALUMINUM SIGNS (TY A)	SF	43.390	2,819.000	0.000	182.00	7,896.98	
1720	06446076	000	REMOVE SM RD SN SUP&AM	EA	94.550	322.000	0.000	40.00	3,782.00	
1725	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	1,050.540	15.000	0.000	1.00	1,050.54	
1815	06506204	000	REMOVE OVERHD SIGN SUP	EA	13,039.310	67.000	0.000	6.00	78,235.86	
1840	06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.630	49,480.000	0.000	8,410.00	5,298.30	
1845	06626006	000	WK ZN PAV MRK NON-REMOV (W)6"(DOT)	LF	1.940	3,640.000	0.000	322.00	624.68	
1850	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.530	224,793.000	0.000	29,614.00	15,695.42	
1855	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.050	36,107.000	0.000	3,650.00	3,832.50	
1865	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.530	170,368.000	0.000	15,997.00	8,478.41	
2055	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.090	2,379.000	0.000	538.00	3,814.42	
2060	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.580	128,986.000	0.000	32,665.00	18,945.70	
2065	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	14,850.000	0.000	2,763.00	2,624.85	
2135	06806004	000	REMOVING TRAFFIC SIGNALS	EA	9,806.800	13.000	0.000	1.00	9,806.80	
2230	06856003	000	REMOVE RDS FLASH BEACON ASSEMBLY	EA	1,113.570	6.000	0.000	2.00	2,227.14	
2350	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,500.000	120.000	0.000	4.50	15,750.00	
2355	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,500.000	120.000	0.000	5.00	17,500.00	
2360	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,500.000	120.000	0.000	5.00	17,500.00	
2365	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	7,000.000	60.000	0.000	2.00	14,000.00	
2370	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	7,000.000	60.000	0.000	2.00	14,000.00	
2375	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	7,000.000	60.000	0.000	2.00	14,000.00	
2380	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	7,000.000	60.000	0.000	2.00	14,000.00	
2975	51956004	000	EXCAVATION	CY	22.000	117,315.000	0.000	4,184.00	92,048.00	
3475	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	5,500.000	25.000	0.000	16.00	88,000.00	
3505	60076015	000	FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	4.310	21,098.000	0.000	1,664.00	7,171.84	
3510	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	2,219.790	12.000	0.000	3.00	6,659.37	
3520	60076064	000	FO CBL (72 SMF)(AERIAL)	LF	20.820	8,155.000	0.000	8,055.00	167,705.10	
3525	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	3,582.350	8.000	0.000	3.00	10,747.05	
3530	60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	6,219.210	2.000	0.000	2.00	12,438.42	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	60076094	000	FIBER OPTIC FUSION SPLICE	EA	128.950	624.000	0.000	444.00	57,253.80
3540	60076097	000	FIBER OPTIC PATCH PANEL (24 POSITION)	EA	3,547.680	6.000	0.000	3.00	10,643.04
3545	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	35,907.490	4.000	0.000	2.00	71,814.98
3550	60106004	000	CCTV MOUNT (POLE)	EA	672.350	25.000	0.000	1.00	672.35
3555	60106005	000	CCTV MOUNT (POST)	EA	1,971.870	4.000	0.000	4.00	7,887.48
3570	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	5,147.650	32.000	0.000	6.00	30,885.90
3575	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	10,589.450	7.000	0.000	4.00	42,357.80
3580	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	4,097.110	12.000	0.000	4.00	16,388.44
3585	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	60.670	6,180.000	0.000	1,114.00	67,586.38
3590	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	87.190	3,385.000	0.000	398.00	34,701.62
3600	60276008	000	GROUND BOX (PREPARE)	EA	871.950	10.000	0.000	1.00	871.95
3615	60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	8,976.870	46.000	0.000	2.00	17,953.74
3625	60536002	000	REMOVE OVERHEAD SIGN PANELS	EA	2,368.970	73.000	0.000	21.00	49,748.37
3640	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	12,839.710	35.000	0.000	23.00	295,313.33
3670	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	9,123.950	7.000	0.000	2.00	18,247.90
3675	60646086	000	ITS POLE MNT CAB (TY 2)(CONF 2)(REL)	EA	7,070.140	10.000	0.000	6.00	42,420.84
3700	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	3,676.890	23.000	0.000	9.00	33,092.01
3705	61856002	000	TMA (STATIONARY)	DAY	450.000	7,200.000	0.000	231.00	103,950.00
3710	61856005	000	TMA (MOBILE OPERATION)	DAY	950.000	650.000	0.000	45.00	42,750.00
3720	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	8,483.120	19.000	0.000	1.00	8,483.12
3725	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	9,664.980	9.000	0.000	4.50	43,492.41
3745	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	27,251.030	8.000	0.000	2.00	54,502.06
3750	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	17,181.600	6.000	0.000	2.00	34,363.20
3760	63206003	000	INSTALLATION OF TERMINAL SERVER	EA	2,400.490	10.000	0.000	4.00	9,601.96
3775	65396001	000	HIGH MAST ASSEMBLY FOR ITS	EA	42,468.120	1.000	0.000	1.00	42,468.12
3785	65416001	000	TEMP OHE (#4 ACSR)(TRIPLEX)	LF	18.860	2,801.000	0.000	2,311.00	43,585.46
7002	96016001		MATERIAL ON HAND Material Received	DOL	1.000	100,000.000	0.000	12,081,469.94	12,081,469.94
7003	96016001		MATERIAL ON HAND Material Used	DOL	-1.000	100,000.000	0.000	341,182.94	-341,182.94
7008	96026603		DRILL SHAFT CORE HOLE PAYMENT PAID BY EACH BENT/ABUT	DOL	200.000	101.000	0.000	1.00	200.00
Category Subtotal									\$111,395,332.22

CATEGORY 016 DESCRIPTION BRIDGE: 180570000911578 [BRIDGE 13 IH 30 EB UNDEF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5470	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	1,364.000	0.000	552.00	270,474.48
Category Subtotal									\$270,474.48

CATEGORY 022 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7010	96066053		LAW ENFORCEMENT PERSONNEL PAID BY INVOICE	DOL	1.000	2,000,000.000	0.000	190,650.05	190,650.05

CATEGORY 022 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7014	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 Participating _ DO NOT HAVE Police Report Paid by Invoice	DOL	1.000	500,000.000	0.000	21,977.85	21,977.85
Category Subtotal									\$212,627.90

PROJECT F 2021(500) CONTROL 000911258
 CATEGORY 002 DESCRIPTION WATER & SEWER: U00012526 [CITY OF DALLAS TEXAS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6325	73666001	000	6" DUCTILE IRON PIPE	EA	1,260.650	110.000	0.000	32.00	40,340.80
6330	73666002	000	8" DUCTILE IRON PIPE	EA	945.490	347.000	0.000	178.00	168,297.22
6335	73666003	000	12" DUCTILE IRON PIPE	EA	1,155.600	1,114.000	0.000	482.70	557,808.12
6355	73666007	000	6" PVC WATER PIPE	LF	892.960	192.000	0.000	7.00	6,250.72
6395	73666015	000	12" PVC PRESSURE RATED WASTEWATER PIPE	LF	472.740	820.000	0.000	50.00	23,637.00
6405	73666017	000	18" PVC PRESSURE RATED WASTEWATER PIPE	LF	808.920	739.000	0.000	266.00	215,172.72
6415	73666019	000	CONNECTION TO EXISTING MANHOLE	EA	21,010.820	7.000	0.000	2.00	42,021.64
6420	73666020	000	CAST IRON FITTINGS	TON	15,758.110	11.500	0.000	4.06	63,914.90
6425	73666021	000	WATER SERVICE	EA	15,758.120	14.000	0.000	1.00	15,758.12
6430	73666022	000	INSTALL FIRE HYDRANT	EA	12,606.490	12.000	0.000	3.00	37,819.47
6440	73666024	000	DELIVER FIRE HYDRANT	EA	262.640	11.000	0.000	1.00	262.64
6445	73666025	000	6" GATE VALVE	EA	3,676.890	14.000	0.000	3.00	11,030.67
6450	73666026	000	8" GATE VALVE	EA	4,202.160	8.000	0.000	1.00	4,202.16
6455	73666027	000	12" GATE VALVE	EA	14,707.570	11.000	0.000	1.00	14,707.57
6505	73666037	000	36" WATER MAIN (BOTOC)	LF	3,151.620	1,484.000	0.000	1,038.00	3,271,381.56
6515	73666039	000	CUT AND PLUG WATER MAIN FOR TEST	EA	15,758.110	30.000	0.000	5.00	78,790.55
6535	73666044	000	6" STANDARD WATER MAIN LOWERING	EA	26,263.520	1.000	0.000	1.00	26,263.52
6545	73666046	000	12" STANDARD WATER MAIN LOWERING	EA	42,021.640	1.000	0.000	1.00	42,021.64
6555	73666048	000	WASTEWATER LATERAL	EA	26,263.530	2.000	0.000	2.00	52,527.06
6570	73666051	000	48" DROP CONNECTION MANHOLE	EA	42,021.640	2.000	0.000	1.00	42,021.64
6575	73666052	000	48" WASTEWATER MANHOLE	EA	44,122.720	25.000	0.000	3.00	132,368.16
6590	73666055	000	TRENCH EXCAVATION SAFETY & SUPPORT	LF	38.870	7,809.000	0.000	1,042.70	40,529.75
6605	73666060	000	TEMP PAVING (HOT/HIGH PERFORMANCE MIX)	TON	500.000	478.000	0.000	10.63	5,315.00
6620	73666067	000	SURVEYING & STAKING (WATER & WW MAINS)	LF	15.760	7,808.000	0.000	1,099.70	17,331.27
6645	73666072	000	INVESTIGATION	EA	6,303.250	1.000	0.000	1.00	6,303.25
6725	73666088	000	CRUSHED ROCK FOR TEMPORARY PAVING BASE	CY	157.580	320.000	0.000	45.79	7,215.58
Category Subtotal									\$4,923,292.73

PROJECT CC 918-47-464 CONTROL 091847464
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6880	05006001	000	MOBILIZATION	LS	88,900,000.000	0.075	0.000	0.08	6,667,500.00
Category Subtotal									\$6,667,500.00

PROJECT F 2025(365) CONTROL 000911254

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	2,542.000	0.000	0.000	0.00
0105	01046065	000	REMOVE CONC RAIL(PARAPET&METAL EL)	LF	20.000	499.000	0.000	0.000	0.00
0130	01106002	000	EXCAVATION (CHANNEL)	CY	35.000	13,083.000	0.000	0.000	0.00
0135	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	20.000	8,717.000	0.000	0.000	0.00
0140	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	12.000	433,854.000	0.000	0.000	0.00
0145	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	23.000	79,072.000	0.000	0.000	0.00
0150	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	96,115.000	0.000	0.000	0.00
0155	01626002	000	BLOCK SODDING	SY	4.730	96,115.000	0.000	0.000	0.00
0170	02476055	000	FL BS (CMP IN PLC)(TY D GR 3)(FNAL POS)	CY	85.000	4,200.000	0.000	0.000	0.00
0175	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	341.000	2,992.000	0.000	0.000	0.00
0180	02606027	000	LIME TRT (EXST MATL)(8")	SY	4.450	297,243.000	0.000	0.000	0.00
0185	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	21.410	289,353.000	0.000	0.000	0.00
0190	03606002	000	CONC PVMT (CONT REINF - CRCP) (8")	SY	97.150	40,560.000	0.000	0.000	0.00
0195	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	110.500	230,777.000	0.000	0.000	0.00
0200	03606014	000	CONC PVMT (CONT REINF - CRCP) (11.5")	SY	104.300	49,156.000	0.000	0.000	0.00
0205	03606046	000	CONC PVMT (CONT REINF-CRCP) (HES) (8")	SY	117.100	5,000.000	0.000	0.000	0.00
0210	04006005	000	CEM STABIL BKFL	CY	103.800	3,175.000	0.000	0.000	0.00
0215	04006006	000	CUT & RESTORING PAV	SY	750.000	60.000	0.000	0.000	0.00
0220	04016001	000	FLOWABLE BACKFILL	CY	300.000	4,623.000	0.000	0.000	0.00
0225	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.500	71,740.000	0.000	0.000	0.00
0235	04106001	000	SOIL NAIL ANCHORS	LF	37.000	132,275.000	0.000	0.000	0.00
0240	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	1,140.000	0.000	0.000	0.00
0245	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	560.000	0.000	0.000	0.00
0255	04166007	000	DRILL SHAFT (54 IN)	LF	756.910	15,671.000	0.000	0.000	0.00
0260	04166008	000	DRILL SHAFT (60 IN)	LF	1,082.540	2,410.000	0.000	0.000	0.00
0265	04166009	000	DRILL SHAFT (66 IN)	LF	1,124.800	6,895.000	0.000	0.000	0.00
0270	04166010	000	DRILL SHAFT (72 IN)	LF	1,507.240	7,025.000	0.000	0.000	0.00
0275	04166012	000	DRILL SHAFT (84 IN)	LF	1,658.160	23,225.000	0.000	0.000	0.00
0280	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	276.290	12.000	0.000	0.000	0.00
0285	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	526.320	66.000	0.000	0.000	0.00
0290	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	834.130	137.000	0.000	0.000	0.00
0295	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	835.180	200.000	0.000	0.000	0.00
0305	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	1,103.070	299.000	0.000	0.000	0.00
0310	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	1,128.280	660.000	0.000	0.000	0.00
0315	04166025	000	DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	1,108.320	50.000	0.000	0.000	0.00
0325	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	603.010	448.000	0.000	0.000	0.00
0330	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	1,093.610	60.000	0.000	0.000	0.00
0335	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	1,202.870	244.000	0.000	0.000	0.00
0340	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	2,206.140	375.000	0.000	0.000	0.00
0345	04166047	000	DRILL SHAFT (96 IN)	LF	2,530.600	130.000	0.000	0.000	0.00
0350	04166051	000	DRILL SHAFT (120 IN)	LF	3,392.900	120.000	0.000	0.000	0.00
0355	04166095	000	DRILL SHAFT (HIGH MAST POLE) (48")	LF	1,055.790	22.000	0.000	0.000	0.00
0360	04206007	000	CL A CONC (FLUME)	CY	1,100.000	692.000	0.000	0.000	0.00
0365	04206010	000	CL A CONC (PLUG)	EA	900.000	5.000	0.000	0.000	0.00
0370	04206012	000	CL B CONC (MISC)	CY	850.000	16.000	0.000	0.000	0.00
0375	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	2,218.000	0.000	0.000	0.00
0380	04206062	000	CL C CONC (RETAINING WALL)	CY	1,350.000	112.000	0.000	0.000	0.00

0385	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	600.000	95.000	0.000	0.000	0.00
0390	04206074	000	CL C CONC (MISC)	CY	1,650.000	1,611.000	0.000	0.000	0.00
0395	04206128	000	CL K CONC (MISC)	CY	2,500.000	220.000	0.000	0.000	0.00
0400	04226016	000	APPROACH SLAB (HPC)	CY	716.600	6,908.000	0.000	0.000	0.00
0405	04236001	000	RETAINING WALL (MSE)	SF	129.790	173,685.000	0.000	0.000	0.00
0410	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	123.430	236,800.000	0.000	0.000	0.00
0415	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	231.730	5,355.000	0.000	0.000	0.00
0420	04236015	000	RETAINING WALL (SPECIAL)	SF	56.460	8,678.000	0.000	0.000	0.00
0425	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	99.280	54,810.000	0.000	0.000	0.00
0430	04326001	000	RIPRAP (CONC)(4 IN)	CY	670.000	3,134.060	0.000	0.000	0.00
0435	04326002	000	RIPRAP (CONC)(5 IN)	CY	700.000	9.000	0.000	0.000	0.00
0440	04326003	000	RIPRAP (CONC)(6 IN)	CY	575.000	905.000	0.000	0.000	0.00
0445	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	840.000	260.000	0.000	0.000	0.00
0450	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	145.000	22.000	0.000	0.000	0.00
0455	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	850.000	122.000	0.000	0.000	0.00
0460	04506023	000	RAIL (TY SSTR)	LF	67.120	87,212.000	0.000	0.000	0.00
0465	04506027	000	RAIL (TY T80SS)	LF	139.320	533.000	0.000	0.000	0.00
0470	04506030	000	RAIL (TY C221)	LF	144.120	8,446.000	0.000	0.000	0.00
0475	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	86.010	1,459.000	0.000	0.000	0.00
0480	04506103	000	RAIL (TY PR11)	LF	137.900	1,102.000	0.000	0.000	0.00
0485	04506122	000	RAIL (TY T80PP)	LF	164.220	2,221.000	0.000	0.000	0.00
0490	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	915.000	0.000	0.000	0.00
0495	04606001	000	CMP (GAL STL 12 IN)	LF	102.010	48.000	0.000	0.000	0.00
0500	04606005	000	CMP (GAL STL 36 IN)	LF	163.780	140.000	0.000	0.000	0.00
0505	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	583.190	1,227.000	0.000	0.000	0.00
0510	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	678.090	415.000	0.000	0.000	0.00
0515	04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	732.200	427.000	0.000	0.000	0.00
0520	04626013	000	CONC BOX CULV (6 FT X 6 FT)	LF	1,296.370	5,609.000	0.000	0.000	0.00
0525	04626018	000	CONC BOX CULV (7 FT X 7 FT)	LF	1,536.840	4,632.000	0.000	0.000	0.00
0530	04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	1,491.710	756.000	0.000	0.000	0.00
0535	04626025	000	CONC BOX CULV (9 FT X 6 FT)	LF	1,861.590	858.000	0.000	0.000	0.00
0540	04626030	000	CONC BOX CULV (10 FT X 6 FT)	LF	1,773.520	5,118.000	0.000	0.000	0.00
0545	04626031	000	CONC BOX CULV (10 FT X 7 FT)	LF	2,089.370	1,149.000	0.000	0.000	0.00
0550	04626041	000	CONC BOX CULV (12 FT X 6 FT)	LF	4,955.900	5,986.000	0.000	0.000	0.00
0555	04626204	000	CONC BOX CULV(4 FT X 6 FT)(MOD)	LF	2,174.970	19.000	0.000	0.000	0.00
0560	04626205	000	CONCRETE BOX CULVERT (12 FT X 7 FT)	LF	6,006.860	1,272.000	0.000	0.000	0.00
0565	04626219	000	CONC BOX CULV (14 FT X 6 FT)	LF	3,947.080	2,115.000	0.000	0.000	0.00
0570	04646001	000	RC PIPE (CL III)(12 IN)	LF	171.250	254.000	0.000	0.000	0.00
0575	04646003	000	RC PIPE (CL III)(18 IN)	LF	202.640	343.000	0.000	0.000	0.00
0580	04646005	000	RC PIPE (CL III)(24 IN)	LF	234.820	25,969.000	0.000	0.000	0.00
0585	04646007	000	RC PIPE (CL III)(30 IN)	LF	276.030	1,843.000	0.000	0.000	0.00
0590	04646008	000	RC PIPE (CL III)(36 IN)	LF	397.680	2,165.000	0.000	0.000	0.00
0595	04646009	000	RC PIPE (CL III)(42 IN)	LF	416.080	323.000	0.000	0.000	0.00
0600	04646010	000	RC PIPE (CL III)(48 IN)	LF	617.940	290.000	0.000	0.000	0.00
0605	04646011	000	RC PIPE (CL III)(54 IN)	LF	556.120	405.000	0.000	0.000	0.00
0610	04646012	000	RC PIPE (CL III)(60 IN)	LF	553.890	13.000	0.000	0.000	0.00
0615	04646018	000	RC PIPE (CL IV)(24 IN)	LF	401.400	1,148.000	0.000	0.000	0.00
0620	04646019	000	RC PIPE (CL IV)(30 IN)	LF	427.840	167.000	0.000	0.000	0.00
0625	04646021	000	RC PIPE (CL IV)(42 IN)	LF	447.530	182.000	0.000	0.000	0.00
0630	04646022	000	RC PIPE (CL IV)(48 IN)	LF	545.850	90.000	0.000	0.000	0.00
0635	04646026	000	RC PIPE (CL V)(24 IN)	LF	259.130	7,569.000	0.000	0.000	0.00
0640	04646027	000	RC PIPE (CL V)(36 IN)	LF	391.100	362.000	0.000	0.000	0.00

0645	04646029	000	RC PIPE (CL V)(48 IN)	LF	547.600	420.000	0.000	0.000	0.00
0650	04646089	000	RC PIPE (CL V)(72 IN)	LF	1,288.700	790.000	0.000	0.000	0.00
0655	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	9,232.160	7.000	0.000	0.000	0.00
0660	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	10,563.780	19.000	0.000	0.000	0.00
0665	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	12,429.540	12.000	0.000	0.000	0.00
0670	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,368.160	6.000	0.000	0.000	0.00
0675	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	7,154.500	46.000	0.000	0.000	0.00
0680	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,554.820	11.000	0.000	0.000	0.00
0685	04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	10,396.690	5.000	0.000	0.000	0.00
0690	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	45,077.840	6.000	0.000	0.000	0.00
0695	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	9,753.880	7.000	0.000	0.000	0.00
0700	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	11,527.750	7.000	0.000	0.000	0.00
0705	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	12,075.200	14.000	0.000	0.000	0.00
0710	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	11,787.020	29.000	0.000	0.000	0.00
0715	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	12,735.190	8.000	0.000	0.000	0.00
0720	04656021	000	INLET (COMPL)(PCO)(5FT)(NONE)	EA	13,470.410	1.000	0.000	0.000	0.00
0725	04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	17,862.120	3.000	0.000	0.000	0.00
0730	04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	16,094.710	2.000	0.000	0.000	0.00
0735	04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	8,653.050	1.000	0.000	0.000	0.00
0740	04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	10,514.440	9.000	0.000	0.000	0.00
0745	04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	10,098.950	8.000	0.000	0.000	0.00
0750	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	11,774.300	17.000	0.000	0.000	0.00
0755	04656034	000	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	11,609.970	2.000	0.000	0.000	0.00
0760	04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	11,453.920	8.000	0.000	0.000	0.00
0765	04656040	000	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	12,991.010	3.000	0.000	0.000	0.00
0770	04656044	000	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	16,541.630	1.000	0.000	0.000	0.00
0775	04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	8,557.580	1.000	0.000	0.000	0.00
0780	04656050	000	INLET (COMPL)(POD)(FG)(3FTX5FT)	EA	8,511.180	44.000	0.000	0.000	0.00
0785	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	22,611.320	14.000	0.000	0.000	0.00
0790	04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	16,445.830	1.000	0.000	0.000	0.00
0795	04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	18,013.480	2.000	0.000	0.000	0.00
0800	04656077	000	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	23,933.260	2.000	0.000	0.000	0.00
0805	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	8,524.440	10.000	0.000	0.000	0.00
0815	04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	10,895.510	267.000	0.000	0.000	0.00
0820	04656133	000	INLET (COMPL)(PSL)(FG)(4FTX5FT-3FTX5FT)	EA	12,139.190	2.000	0.000	0.000	0.00
0825	04656136	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	14,568.230	16.000	0.000	0.000	0.00
0830	04656150	000	INLET (COMPL)(PAZD)(SL)(4FTX4FT)	EA	7,353.840	2.000	0.000	0.000	0.00
0835	04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	11,588.120	6.000	0.000	0.000	0.00
0840	04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	9,733.820	21.000	0.000	0.000	0.00
0845	04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	9,081.720	13.000	0.000	0.000	0.00
0850	04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	10,462.510	5.000	0.000	0.000	0.00
0855	04656165	000	INLET (COMPL)(TY C)(3 GRATE)	EA	7,636.580	2.000	0.000	0.000	0.00
0860	04656178	000	INLET (COMPL)(TY MSE1)	EA	10,450.030	9.000	0.000	0.000	0.00
0865	04656179	000	INLET (COMPL)(TY MSE2)	EA	12,109.920	16.000	0.000	0.000	0.00
0870	04676014	000	SET (TY I) (36 IN) (3: 1) (C)	EA	3,216.440	3.000	0.000	0.000	0.00
0875	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,300.000	63.000	0.000	0.000	0.00
0880	04746021	000	CAST-IN-PLACE TRENCH DRAIN	LF	650.000	666.000	0.000	0.000	0.00
0885	04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	2,500.000	315.000	0.000	0.000	0.00
0890	04766055	000	JACK BOR OR TUN PIPE(72 IN)(RC)(CL V)	LF	6,500.000	163.000	0.000	0.000	0.00
0895	04766061	000	JACK BOR TUN BOX CULV (10 FT X 6 FT)	LF	11,000.000	71.000	0.000	0.000	0.00
0900	04766116	000	JACK BOR OR TUN PIPE (60IN)(STL CASING)	LF	3,800.000	346.000	0.000	0.000	0.00
0905	04796002	000	ADJUSTING INLETS	EA	3,000.000	2.000	0.000	0.000	0.00

0910	04796006	000	ADJUSTING INLET (CAP)	EA	3,000.000	12.000	0.000	0.000	0.00
0915	04796007	000	ADJUSTING MANHOLES(CAP)	EA	3,000.000	1.000	0.000	0.000	0.00
0920	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	48.000	0.000	0.000	0.00
0925	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	107.910	2,282.000	0.000	0.000	0.00
0930	04816015	000	PIPE (PVC) (SCH 40) (10 IN)	LF	126.240	1,302.000	0.000	0.000	0.00
0935	04816035	000	PIPE (MISC) (10 IN)	LF	102.910	459.000	0.000	0.000	0.00
0945	04966003	000	REMOV STR (MANHOLE)	EA	1,033.340	120.000	0.000	0.000	0.00
0950	04966004	000	REMOV STR (SET)	EA	510.300	1.000	0.000	0.000	0.00
0955	04966005	000	REMOV STR (WINGWALL)	EA	5,102.720	1.000	0.000	0.000	0.00
0965	04966008	000	REMOV STR (BOX CULVERT)	LF	231.050	6,002.000	0.000	0.000	0.00
0970	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	216,291.350	7.000	0.000	0.000	0.00
0985	04966014	000	REMOV STR (RAILROAD CROSSING)	EA	6,454.160	2.000	0.000	0.000	0.00
1000	05066002	000	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	100.000	272.000	0.000	0.000	0.00
1005	05066011	000	ROCK FILTER DAMS (REMOVE)	LF	15.000	272.000	0.000	0.000	0.00
1015	05066021	000	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	77.000	579.000	0.000	0.000	0.00
1020	05066024	000	CONSTRUCTION EXITS (REMOVE)	SY	50.000	690.000	0.000	0.000	0.00
1025	05066034	000	CONSTRUCTION PERIMETER FENCE	LF	10.000	333.000	0.000	0.000	0.00
1080	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	13.130	6,600.000	0.000	0.000	0.00
1085	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	14.200	440.000	0.000	0.000	0.00
1090	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	9.380	46,080.000	0.000	0.000	0.00
1095	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	9.770	3,960.000	0.000	0.000	0.00
1100	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	9.770	340.000	0.000	0.000	0.00
1105	05126089	000	PTB(FRN&INSTL)(SSCB OR CSB)(TY1)OR(STL)	LF	80.000	2,631.000	0.000	0.000	0.00
1110	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	82.000	566.000	0.000	0.000	0.00
1115	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	365.000	20.000	0.000	0.000	0.00
1120	05296004	000	CONC CURB (MONO) (TY I)	LF	21.000	752.000	0.000	0.000	0.00
1125	05296005	000	CONC CURB (MONO) (TY II)	LF	16.000	18,403.000	0.000	0.000	0.00
1130	05306004	000	DRIVEWAYS (CONC)	SY	192.690	1,414.000	0.000	0.000	0.00
1135	05306017	000	DRIVEWAYS (CONC) (HES)	SY	194.920	1,000.000	0.000	0.000	0.00
1140	05316003	000	CONC SIDEWALKS (6")	SY	87.000	15,112.000	0.000	0.000	0.00
1145	05316004	000	CURB RAMPS (TY 1)	EA	3,333.000	66.000	0.000	0.000	0.00
1150	05316005	000	CURB RAMPS (TY 2)	EA	3,400.000	3.000	0.000	0.000	0.00
1155	05316008	000	CURB RAMPS (TY 5)	EA	4,000.000	4.000	0.000	0.000	0.00
1160	05316010	000	CURB RAMPS (TY 7)	EA	3,300.000	17.000	0.000	0.000	0.00
1165	05316013	000	CURB RAMPS (TY 10)	EA	3,300.000	29.000	0.000	0.000	0.00
1170	05316017	000	CURB RAMPS (TY 22)	EA	3,800.000	2.000	0.000	0.000	0.00
1175	05366002	000	CONC MEDIAN	SY	140.000	2,434.000	0.000	0.000	0.00
1180	05366004	000	CONC DIRECTIONAL ISLAND	SY	140.000	360.000	0.000	0.000	0.00
1185	05366005	000	CONCRETE MEDIAN (NOSE)	SY	150.000	52.000	0.000	0.000	0.00
1190	05386001	000	RIGHT OF WAY MARKERS	EA	500.000	41.000	0.000	0.000	0.00
1195	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	30.730	307.000	0.000	0.000	0.00
1200	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,488.730	8.000	0.000	0.000	0.00
1215	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	309.910	4.000	0.000	0.000	0.00
1225	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,204.150	3.000	0.000	0.000	0.00
1245	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	23,000.000	25.000	0.000	0.000	0.00
1250	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	34,500.000	1.000	0.000	0.000	0.00
1260	05506001	000	CHAIN LINK FENCE (INSTALL) (6")	LF	50.000	627.000	0.000	0.000	0.00
1265	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	32.000	9,964.000	0.000	0.000	0.00
1275	06106010	000	REMOVE RD IL ASM (U/P)	EA	884.560	217.000	0.000	0.000	0.00
1280	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	2,750.320	73.000	0.000	0.000	0.00
1285	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	2,858.520	90.000	0.000	0.000	0.00
1290	06106124	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	4,338.730	10.000	0.000	0.000	0.00

1295	06106161	000	IN RD IL (TY SA) 30T-4-4 (250W EQ) LED	EA	5,862.020	1.000	0.000	0.000	0.00
1300	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	4,538.340	5.000	0.000	0.000	0.00
1305	06106190	000	IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	4,979.560	3.000	0.000	0.000	0.00
1310	06106191	000	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	6,397.790	3.000	0.000	0.000	0.00
1315	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	4,706.420	8.000	0.000	0.000	0.00
1320	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	5,084.620	34.000	0.000	0.000	0.00
1325	06106215	000	IN RD IL (TY SA) 40T-8-8 (250W EQ) LED	EA	6,571.130	1.000	0.000	0.000	0.00
1330	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	5,105.630	1.000	0.000	0.000	0.00
1335	06106218	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	5,137.150	4.000	0.000	0.000	0.00
1340	06136001	000	HI MST IL POLE (100 FT)(80 MPH)	EA	36,873.990	1.000	0.000	0.000	0.00
1345	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	46,959.180	2.000	0.000	0.000	0.00
1360	06146006	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	35,718.390	1.000	0.000	0.000	0.00
1370	06146012	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	54,102.860	1.000	0.000	0.000	0.00
1375	06146016	000	LED HI MST IL AM(6 FIXT)ASYM(TY C)SHLD	EA	35,534.550	9.000	0.000	0.000	0.00
1380	06176001	000	TEMP RD IL (RD IL ASM)	EA	11,734.540	21.000	0.000	0.000	0.00
1385	06186019	000	CONDT (PVC) (SCH 40) (1 1/4")	LF	21.540	5,455.000	0.000	0.000	0.00
1410	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	62.820	990.000	0.000	0.000	0.00
1415	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	119.600	4,405.000	0.000	0.000	0.00
1420	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	55.680	130.000	0.000	0.000	0.00
1425	06186064	000	CONDT (RM) (1")	LF	76.370	8,130.000	0.000	0.000	0.00
1435	06186074	000	CONDT (RM) (3")	LF	145.710	831.000	0.000	0.000	0.00
1440	06186078	000	CONDT (RM) (4")	LF	112.410	2,800.000	0.000	0.000	0.00
1445	06206007	000	ELEC CONDR (NO.8) BARE	LF	3.620	32,233.000	0.000	0.000	0.00
1465	06206011	000	ELEC CONDR (NO.4) BARE	LF	4.360	4,078.000	0.000	0.000	0.00
1470	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.780	9,850.000	0.000	0.000	0.00
1475	06206015	000	ELEC CONDR (NO.2) BARE	LF	6.720	3,027.000	0.000	0.000	0.00
1480	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	7.300	11,618.000	0.000	0.000	0.00
1485	06206017	000	ELEC CONDR (NO.1) BARE	LF	9.660	220.000	0.000	0.000	0.00
1505	06246007	000	GROUND BOX TY C (162911)	EA	3,393.250	22.000	0.000	0.000	0.00
1510	06246009	000	GROUND BOX TY D (162922)	EA	3,193.640	20.000	0.000	0.000	0.00
1515	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	4,322.980	107.000	0.000	0.000	0.00
1520	06246028	000	REMOVE GROUND BOX	EA	884.560	64.000	0.000	0.000	0.00
1550	06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	17,186.850	13.000	0.000	0.000	0.00
1555	06286013	000	ELC SRV TY A 120/240 060(SS)SS(E)GC(O)	EA	16,419.960	11.000	0.000	0.000	0.00
1560	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	16,498.750	6.000	0.000	0.000	0.00
1565	06286082	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(O)	EA	17,144.830	1.000	0.000	0.000	0.00
1575	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	17,738.380	1.000	0.000	0.000	0.00
1580	06286342	000	ELEC SRV TY D 120/240 125(NS)SS(N)PS(U)	EA	18,909.740	1.000	0.000	0.000	0.00
1590	06366003	000	ALUMINUM SIGNS (TY O)	SF	66.390	20,094.000	0.000	0.000	0.00
1595	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	677.600	42.000	0.000	0.000	0.00
1600	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	887.710	52.000	0.000	0.000	0.00
1605	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	745.880	29.000	0.000	0.000	0.00
1610	06446010	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P-BM)	EA	787.910	2.000	0.000	0.000	0.00
1615	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	929.730	23.000	0.000	0.000	0.00
1620	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	2,048.550	1.000	0.000	0.000	0.00
1625	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	882.450	13.000	0.000	0.000	0.00
1630	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	998.010	5.000	0.000	0.000	0.00
1635	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	1,071.550	2.000	0.000	0.000	0.00
1640	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,176.610	2.000	0.000	0.000	0.00
1645	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,349.950	4.000	0.000	0.000	0.00
1650	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	1,355.200	18.000	0.000	0.000	0.00
1655	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,234.390	4.000	0.000	0.000	0.00

1660	06446039	000	IN SM RD SN SUP&AM TYS80(1)SB(P)	EA	987.510	14.000	0.000	0.000	0.00
1665	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,013.770	1.000	0.000	0.000	0.00
1670	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,213.370	1.000	0.000	0.000	0.00
1675	06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	1,328.930	1.000	0.000	0.000	0.00
1680	06446046	000	IN SM RD SN SUP&AM TYS80(1)SB(U-2EXT)	EA	1,439.240	4.000	0.000	0.000	0.00
1685	06446047	000	IN SM RD SN SUP&AM TYS80(1)SB(U-BM)	EA	1,286.910	1.000	0.000	0.000	0.00
1690	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,447.760	4.000	0.000	0.000	0.00
1695	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	2,615.850	3.000	0.000	0.000	0.00
1700	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,111.590	41.000	0.000	0.000	0.00
1705	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,164.110	23.000	0.000	0.000	0.00
1710	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,493.050	24.000	0.000	0.000	0.00
1715	06446067	000	IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	887.710	20.000	0.000	0.000	0.00
1730	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	10.980	3,758.000	0.000	0.000	0.00
1735	06476003	000	REMOVE LRSA	EA	1,770.160	16.000	0.000	0.000	0.00
1740	06476004	000	RELOCATE LRSS (SIGN ONLY)	EA	4,296.710	8.000	0.000	0.000	0.00
1745	06506018	000	INS OH SN SUP(20 FT CANT)	EA	39,952.070	3.000	0.000	0.000	0.00
1750	06506025	000	INS OH SN SUP(25 FT CANT)	EA	46,980.190	3.000	0.000	0.000	0.00
1755	06506032	000	INS OH SN SUP(30 FT CANT)	EA	62,995.690	10.000	0.000	0.000	0.00
1760	06506035	000	INS OH SN SUP(35 FT BAL TEE)	EA	86,385.990	2.000	0.000	0.000	0.00
1765	06506038	000	INS OH SN SUP(35 FT CANT)	EA	63,704.800	15.000	0.000	0.000	0.00
1770	06506045	000	INS OH SN SUP(40 FT CANT)	EA	79,410.390	26.000	0.000	0.000	0.00
1775	06506054	000	INS OH SN SUP(45 FT BRDG)	EA	72,151.160	2.000	0.000	0.000	0.00
1780	06506064	000	INS OH SN SUP(55 FT BRDG)	EA	78,785.320	1.000	0.000	0.000	0.00
1785	06506119	000	INS OH SN SUP(110 FT BRDG)	EA	144,785.560	1.000	0.000	0.000	0.00
1790	06506124	000	INS OH SN SUP(115 FT BRDG)	EA	146,970.680	1.000	0.000	0.000	0.00
1795	06506134	000	INS OH SN SUP(125 FT BRDG)	EA	163,064.970	2.000	0.000	0.000	0.00
1800	06506139	000	INS OH SN SUP(130 FT BRDG)	EA	187,878.750	1.000	0.000	0.000	0.00
1805	06506149	000	INS OH SN SUP(140 FT BRDG)	EA	222,420.540	1.000	0.000	0.000	0.00
1810	06506203	000	RELOCATE EXISTING OVERHD SIGN SUP	EA	86,990.050	2.000	0.000	0.000	0.00
1820	06546006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	677.600	92.000	0.000	0.000	0.00
1825	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	23.110	441.000	0.000	0.000	0.00
1830	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	23.110	459.000	0.000	0.000	0.00
1835	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	45.170	8.000	0.000	0.000	0.00
1860	06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	2.100	238.000	0.000	0.000	0.00
1870	06666018	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.420	455.000	0.000	0.000	0.00
1875	06666030	000	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	3.150	751.000	0.000	0.000	0.00
1880	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.420	24,029.000	0.000	0.000	0.00
1885	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.940	1,247.000	0.000	0.000	0.00
1890	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	4.730	6,760.000	0.000	0.000	0.00
1895	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	10.510	8,146.000	0.000	0.000	0.00
1900	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	199.600	70.000	0.000	0.000	0.00
1905	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	299.400	30.000	0.000	0.000	0.00
1910	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	315.160	62.000	0.000	0.000	0.00
1915	06666093	000	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	940.230	9.000	0.000	0.000	0.00
1920	06666096	000	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	288.900	10.000	0.000	0.000	0.00
1925	06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	89.300	32.000	0.000	0.000	0.00
1930	06666105	000	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	173.340	24.000	0.000	0.000	0.00
1935	06666108	000	RFL PAV MRK TY I(W)BIKE RR XING(100MIL)	EA	304.660	1.000	0.000	0.000	0.00
1940	06666111	000	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	204.860	24.000	0.000	0.000	0.00
1945	06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	1.420	610.000	0.000	0.000	0.00
1950	06666141	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	4.730	50.000	0.000	0.000	0.00
1955	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	10.510	620.000	0.000	0.000	0.00

1960	06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	1.050	18,270.000	0.000	0.000	0.00
1965	06666225	000	PAVEMENT SEALER 6"	LF	0.290	88,688.000	0.000	0.000	0.00
1970	06666226	000	PAVEMENT SEALER 8"	LF	0.450	25,390.000	0.000	0.000	0.00
1975	06666228	000	PAVEMENT SEALER 12"	LF	1.260	8,057.000	0.000	0.000	0.00
1980	06666230	000	PAVEMENT SEALER 24"	LF	2.360	8,766.000	0.000	0.000	0.00
1985	06666231	000	PAVEMENT SEALER (ARROW)	EA	52.530	70.000	0.000	0.000	0.00
1990	06666232	000	PAVEMENT SEALER (WORD)	EA	63.030	62.000	0.000	0.000	0.00
1995	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	105.050	30.000	0.000	0.000	0.00
2000	06666241	000	PAVEMENT SEALER (SYMBOL)	EA	210.110	10.000	0.000	0.000	0.00
2005	06666242	000	PAVEMENT SEALER (RR XING)	EA	120.810	9.000	0.000	0.000	0.00
2010	06666243	000	PAVEMENT SEALER (YLD TRI)	EA	31.520	32.000	0.000	0.000	0.00
2015	06666244	000	PAVEMENT SEALER (BIKE ARROW)	EA	42.020	24.000	0.000	0.000	0.00
2020	06666245	000	PAVEMENT SEALER (BIKE SYMBOL)	EA	47.270	24.000	0.000	0.000	0.00
2025	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.050	27,261.000	0.000	0.000	0.00
2030	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.890	95,954.000	0.000	0.000	0.00
2035	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.890	78,592.000	0.000	0.000	0.00
2040	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	3,440.520	15.000	0.000	0.000	0.00
2045	06726008	000	REFL PAV MRKR TY I-R	EA	36.770	84.000	0.000	0.000	0.00
2050	06726009	000	REFL PAV MRKR TY II-A-A	EA	7.090	705.000	0.000	0.000	0.00
2070	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.260	88,688.000	0.000	0.000	0.00
2075	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.420	25,390.000	0.000	0.000	0.00
2080	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.050	8,057.000	0.000	0.000	0.00
2085	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.100	8,766.000	0.000	0.000	0.00
2090	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	47.270	70.000	0.000	0.000	0.00
2095	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	89.300	30.000	0.000	0.000	0.00
2100	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	57.780	62.000	0.000	0.000	0.00
2105	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	105.050	9.000	0.000	0.000	0.00
2110	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	105.050	10.000	0.000	0.000	0.00
2115	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	26.260	32.000	0.000	0.000	0.00
2120	06786025	000	PAV SURF PREP FOR MRKS (SHIELD)	EA	157.580	15.000	0.000	0.000	0.00
2125	06786026	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	36.770	24.000	0.000	0.000	0.00
2130	06786028	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	42.020	24.000	0.000	0.000	0.00
2140	06806005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,846.180	14.000	0.000	0.000	0.00
2145	06816001	000	TEMP TRAF SIGNALS	EA	173,024.100	5.000	0.000	0.000	0.00
2150	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	1,172.400	135.000	0.000	0.000	0.00
2155	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	1,172.400	70.000	0.000	0.000	0.00
2160	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	1,172.400	158.000	0.000	0.000	0.00
2165	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	1,172.400	75.000	0.000	0.000	0.00
2170	06826005	000	VEH SIG SEC (12")LED(RED)	EA	1,172.400	172.000	0.000	0.000	0.00
2175	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	1,172.400	51.000	0.000	0.000	0.00
2180	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	2,283.880	86.000	0.000	0.000	0.00
2185	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	526.320	34.000	0.000	0.000	0.00
2190	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	193.300	169.000	0.000	0.000	0.00
2195	06826052	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	217.460	15.000	0.000	0.000	0.00
2200	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	247.930	22.000	0.000	0.000	0.00
2205	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	7.250	8,902.000	0.000	0.000	0.00
2210	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	10.870	17,925.000	0.000	0.000	0.00
2215	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	14.500	9,295.000	0.000	0.000	0.00
2220	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.830	18,664.000	0.000	0.000	0.00
2225	06856001	000	INSTALL RDS FLASH BEACON ASSEMBLY	EA	22,061.360	2.000	0.000	0.000	0.00
2235	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	46,050.460	1.000	0.000	0.000	0.00
2240	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	48,598.030	2.000	0.000	0.000	0.00

2245	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	49,554.020	3.000	0.000	0.000	0.00
2250	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	53,036.560	1.000	0.000	0.000	0.00
2255	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	50,751.630	1.000	0.000	0.000	0.00
2260	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	55,831.000	8.000	0.000	0.000	0.00
2265	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	56,991.850	6.000	0.000	0.000	0.00
2270	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	59,581.430	2.000	0.000	0.000	0.00
2275	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	85,072.810	2.000	0.000	0.000	0.00
2280	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	85,808.190	5.000	0.000	0.000	0.00
2285	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	86,401.740	4.000	0.000	0.000	0.00
2290	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	87,480.650	4.000	0.000	0.000	0.00
2295	06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	66,704.100	1.000	0.000	0.000	0.00
2300	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	68,633.940	3.000	0.000	0.000	0.00
2305	06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	89,905.300	1.000	0.000	0.000	0.00
2310	06866205	000	INS TRF SIG PL AM(S)2 ARM(55-28')	EA	89,159.410	1.000	0.000	0.000	0.00
2315	06866275	000	INS TRF SIG PL AM(S)2 ARM(65-40')LUM	EA	90,882.300	1.000	0.000	0.000	0.00
2320	06866279	000	INS TRF SIG PL AM(S)2 ARM(65-44')LUM	EA	91,880.310	1.000	0.000	0.000	0.00
2325	06876001	000	PED POLE ASSEMBLY	EA	11,737.690	80.000	0.000	0.000	0.00
2330	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	3,525.620	94.000	0.000	0.000	0.00
2335	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	17,034.520	15.000	0.000	0.000	0.00
2340	06906021	000	REMOVAL OF TIMBER POLES	EA	945.490	6.000	0.000	0.000	0.00
2345	06906023	000	INSTALL OF TIMBER POLES	EA	1,523.290	2.000	0.000	0.000	0.00
2385	30776001	000	SP MIXES SP-B PG64-22	TON	218.360	13,079.000	0.000	0.000	0.00
2390	30776041	000	SP MIXES SP-D PG64-22	TON	271.210	16,566.000	0.000	0.000	0.00
2395	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	3.000	0.000	0.000	0.00
2400	51936001	000	DEMOLITION	LS	25.800	536.000	0.000	0.000	0.00
2405	51936003	000	GRADING, EXCAVATING AND BACKFILLING	CY	32.340	4,260.000	0.000	0.000	0.00
2410	51936004	000	SOIL STABILIZATION	SY	3.640	4,529.000	0.000	0.000	0.00
2415	51936006	000	SUB-BALLAST	LS	60,000.000	1.000	0.000	0.000	0.00
2420	51936007	000	BALLASTED TRACK CONSTRUCTION	TF	325.670	1,786.000	0.000	0.000	0.00
2425	51936008	000	DIRECT FIXATION TRACK CONSTRUCTION	TF	323.570	614.000	0.000	0.000	0.00
2430	51936009	000	TRACK DEMO-TRACK REMOVED	LS	155,444.350	1.000	0.000	0.000	0.00
2435	51936011	000	HWY GRADE XINGS-CIVIL WORK-CONC HEADERS	TF	500.000	337.000	0.000	0.000	0.00
2440	51936012	000	GRADE CROSSING PANELS- 10'	TF	948.640	337.000	0.000	0.000	0.00
2445	51936013	000	STORM SEWER SYSTEMS-PIPE UDS	LF	74.390	2,281.000	0.000	0.000	0.00
2450	51936026	000	DEMOLITION - WALL REMOVED	LF	2,400.990	138.000	0.000	0.000	0.00
2455	51936027	000	DEMOLITION - PAVED SLOPE & FENCE REM	LF	14.330	264.000	0.000	0.000	0.00
2460	51936028	000	DEMOLITION - ASPHALT REMOVED	SY	5.360	3,193.000	0.000	0.000	0.00
2465	51936029	000	DEMO - RUBBER GRADE XING & HEADERS REM	TF	55.680	203.000	0.000	0.000	0.00
2470	51936030	000	TRACK BALLAST	CY	116.610	2,799.000	0.000	0.000	0.00
2475	51936031	000	BONDED INSULATED JOINTS	EA	8,787.780	16.000	0.000	0.000	0.00
2480	51936032	000	BALLASTED TRACK CONSTR-TRACK SHIFT	TF	288.900	152.000	0.000	0.000	0.00
2485	51936033	000	BALLASTED TRACK CONSTR-SURF & LINE TRK	TF	31.520	514.000	0.000	0.000	0.00
2490	51936034	000	DIRECT FIXATION RAIL AND OTM REMOVED	TF	23.110	551.000	0.000	0.000	0.00
2495	51936035	000	INSTALL & REMOVAL PHASING EQUIPMENT	EA	177,541.430	8.000	0.000	0.000	0.00
2500	51936036	000	INSULATED BOND STRAND	LF	5.250	200.000	0.000	0.000	0.00
2505	51936037	000	CABLE, 3C #2 WITH #6 GND.	LF	29.420	400.000	0.000	0.000	0.00
2510	51936038	000	CABLE, 2C #6 TW.	LF	7.350	1,000.000	0.000	0.000	0.00
2515	51936039	000	CABLE, 5C#14	LF	15.760	1,000.000	0.000	0.000	0.00
2520	51936040	000	CABLE, 7C#6	LF	30.470	1,000.000	0.000	0.000	0.00
2525	51936041	000	CABLE, 19C #14	LF	27.310	3,000.000	0.000	0.000	0.00
2530	51936042	000	TILT DOWN PTC,DATA TOWER,FOUNDATION	EA	0.010	2.000	0.000	0.000	0.00
2535	51936043	000	10X12 SIGNAL HOUSE	EA	1,133,471.730	2.000	0.000	0.000	0.00

2540	51936044	000	AC METER SERVICE	EA	31,190.560	2.000	0.000	0.000	0.00
2545	51936045	000	PED GATE	EA	31,944.850	4.000	0.000	0.000	0.00
2550	51936046	000	MAIN GATE MAST COMPLETE	EA	40,115.960	8.000	0.000	0.000	0.00
2555	51936047	000	POWER DISTRIBUTION	EA	2,603.240	2.000	0.000	0.000	0.00
2560	51936048	000	NARROW BAND SHUNT	EA	0.010	12.000	0.000	0.000	0.00
2565	51936049	000	EQUIPMENT REMOVAL	EA	28,614.640	40.000	0.000	0.000	0.00
2570	51936050	000	FIELD WIRING	EA	274.190	200.000	0.000	0.000	0.00
2575	51936051	000	CONDUIT 4 INCH, PVC	LF	60.930	350.000	0.000	0.000	0.00
2580	51936052	000	FACTORY OR FIELD WIRING - EQUIP RACKS	LF	18.910	15,000.000	0.000	0.000	0.00
2585	51936053	000	EQUIPMENT RACKS	EA	6,984.000	4.000	0.000	0.000	0.00
2590	51936054	000	ENTRANCE PANEL	EA	27,935.990	2.000	0.000	0.000	0.00
2595	51936055	000	CROSSING PREDICTOR 8 SLOT	EA	65,074.710	2.000	0.000	0.000	0.00
2600	51936057	000	RECTIFIERS	EA	4,071.900	6.000	0.000	0.000	0.00
2605	51936058	000	RELAYS VITAL	EA	16,436.760	50.000	0.000	0.000	0.00
2610	51936059	000	RELAYS NON-VITAL	EA	89.300	30.000	0.000	0.000	0.00
2615	51936060	000	SOFTWARE PACKAGE	EA	29,313.250	2.000	0.000	0.000	0.00
2620	51936061	000	BATTERIES 160 AH	EA	1,073.650	24.000	0.000	0.000	0.00
2625	51936062	000	BATTERIES 240 AH	EA	1,073.650	12.000	0.000	0.000	0.00
2630	51936063	000	TEMPORARY CIRCUITS	EA	1,312.130	60.000	0.000	0.000	0.00
2635	51936064	000	FACTORY TESTING	EA	43,434.620	2.000	0.000	0.000	0.00
2640	51936065	000	SOFTWARE SUPPORT	EA	2,379.480	2.000	0.000	0.000	0.00
2645	51936066	000	FIELD SUPPORT (INCLUDES PHASING)	EA	212,721.940	2.000	0.000	0.000	0.00
2650	51936067	000	FOUNDATION FA-1X19	EA	23,511.110	1.000	0.000	0.000	0.00
2655	51936068	000	FOUNDATION FA-1X20	EA	23,983.850	1.000	0.000	0.000	0.00
2660	51936069	000	FOUNDATION FA-1X21	EA	24,456.590	1.000	0.000	0.000	0.00
2665	51936070	000	FOUNDATION FA-1X22	EA	24,929.340	2.000	0.000	0.000	0.00
2670	51936071	000	FOUNDATION FA-1X23	EA	25,402.080	1.000	0.000	0.000	0.00
2675	51936072	000	FOUNDATION FA-3X20	EA	28,831.050	1.000	0.000	0.000	0.00
2680	51936073	000	FOUNDATION FA-3X21	EA	29,303.790	1.000	0.000	0.000	0.00
2685	51936074	000	FOUNDATION FA-3X22	EA	29,776.530	1.000	0.000	0.000	0.00
2690	51936075	000	FOUNDATION FA-3X23	EA	30,249.280	1.000	0.000	0.000	0.00
2695	51936076	000	FOUNDATION FA-3X24	EA	30,722.020	1.000	0.000	0.000	0.00
2700	51936077	000	FOUNDATION FA-3X25	EA	31,194.760	1.000	0.000	0.000	0.00
2705	51936078	000	FOUNDATION FA-3X26	EA	32,507.940	1.000	0.000	0.000	0.00
2710	51936079	000	FOUNDATION FA-3X27	EA	33,873.640	1.000	0.000	0.000	0.00
2715	51936080	000	FOUNDATION FA-5X20	EA	37,695.510	1.000	0.000	0.000	0.00
2720	51936081	000	FOUNDATION FA-5X21	EA	59,063.510	1.000	0.000	0.000	0.00
2725	51936082	000	FOUNDATION FA-5X22	EA	38,903.640	2.000	0.000	0.000	0.00
2730	51936083	000	FOUNDATION FA-5X23	EA	39,536.060	1.000	0.000	0.000	0.00
2735	51936084	000	FOUNDATION AB-3	EA	5,287.370	3.000	0.000	0.000	0.00
2740	51936085	000	REINFORCED WIDE FLANGE POLE - W12X65X22	EA	22,433.250	1.000	0.000	0.000	0.00
2745	51936086	000	REINFORCED WIDE FLANGE POLE - W14X90X24	EA	28,418.190	2.000	0.000	0.000	0.00
2750	51936087	000	WIDE FLANGE POLE W14X90X24	EA	12,835.510	5.000	0.000	0.000	0.00
2755	51936088	000	WIDE FLANGE POLE W12X53X24	EA	16,590.140	10.000	0.000	0.000	0.00
2760	51936089	000	REINFORCED WIDE FLANGE POLE - W12X53X24	EA	20,005.450	1.000	0.000	0.000	0.00
2765	51936090	000	CATENARY ASSEMBLY CA-02	EA	8,858.160	5.000	0.000	0.000	0.00
2770	51936091	000	CATENARY ASSEMBLY CA-03	EA	11,737.690	9.000	0.000	0.000	0.00
2775	51936092	000	CATENARY ASSEMBLY CA-04M(MOD)	EA	9,283.630	1.000	0.000	0.000	0.00
2780	51936093	000	CATENARY ASSEMBLY CA-06	EA	13,192.690	9.000	0.000	0.000	0.00
2785	51936094	000	CATENARY ASSEMBLY CA-05	EA	10,312.110	4.000	0.000	0.000	0.00
2790	51936095	000	CATENARY ASSEMBLY PO-1	EA	18,729.040	1.000	0.000	0.000	0.00
2795	51936096	000	CATENARY ASSEMBLY CA-10M	EA	9,777.390	2.000	0.000	0.000	0.00

2800	51936097	000	CATENARY ASSEMBLY CA-08	EA	9,296.240	2.000	0.000	0.000	0.00
2805	51936098	000	CATENARY ASSEMBLY CA-07	EA	9,296.240	2.000	0.000	0.000	0.00
2810	51936099	000	CATENARY ASSEMBLY CA-11M	EA	8,858.160	2.000	0.000	0.000	0.00
2815	51936100	000	SECTION INSULATOR SI-201	EA	36,210.050	4.000	0.000	0.000	0.00
2820	51936101	000	COUNTERWEIGHT CT-100	EA	68,463.760	4.000	0.000	0.000	0.00
2825	51936102	000	DOWN GUY GD-100	EA	6,583.740	7.000	0.000	0.000	0.00
2830	51936103	000	MID-POINT ANCHOR GM-101	EA	11,112.620	1.000	0.000	0.000	0.00
2835	51936104	000	CONTACT WIRE 350 KCMIL SOLID GROOVED	LF	56.730	7,700.000	0.000	0.000	0.00
2840	51936105	000	MESSENGER WIRE 500 KCMIL 19 STRAND	LF	48.320	7,700.000	0.000	0.000	0.00
2845	51936106	000	HANGER HA-100	EA	1,389.870	1.000	0.000	0.000	0.00
2850	51936107	000	HANGER HA-300	EA	1,327.880	1.000	0.000	0.000	0.00
2855	51936108	000	JUMPER JC-200	EA	1,587.370	8.000	0.000	0.000	0.00
2860	51936109	000	JUMPER JE-100	EA	1,177.660	57.000	0.000	0.000	0.00
2865	51936110	000	CONTACT BRIDGE ASSEMBLY CB-100	EA	4,985.870	5.000	0.000	0.000	0.00
2870	51936111	000	SCAT COUNTERWEIGHT ANCHOR	EA	10,277.440	4.000	0.000	0.000	0.00
2875	51936112	000	SCFT FIXED ANCHOR TERMINATION TD-200	EA	15,929.360	2.000	0.000	0.000	0.00
2880	51936113	000	SM144 FIBER(12-1X12)CORNING ALTOS ARMOR	LF	29.420	5,040.000	0.000	0.000	0.00
2885	51936114	000	FOC INNERDUCT MAXCELL EDGE DET (3", 3C)	LF	31.520	5,000.000	0.000	0.000	0.00
2890	51936115	000	EXTERNAL TRENCH AND COVER FOR BRIDGE	LF	333.020	310.000	0.000	0.000	0.00
2895	51936116	000	9 WAY PC DUCT BANK (RED-E-DUCT 3 X 3)	LF	1,453.950	425.000	0.000	0.000	0.00
2900	51936117	000	3 WAY PC DUCT BANK (RED-E-DUCT 2 X 2)	LF	891.910	60.000	0.000	0.000	0.00
2905	51936118	000	2-4" CONDUIT CONNECTIONS(3W DB TO AHCW)	LF	192.250	40.000	0.000	0.000	0.00
2910	51936119	000	MANHOLE (4X2X4)	EA	15,700.000	4.000	0.000	0.000	0.00
2915	51936120	000	TRENCHING AND BACKFILL MATERIAL	LF	184.900	20.000	0.000	0.000	0.00
2920	51936121	000	FIBER DISTR PANEL CORNING CCH-04U	EA	2,761.870	2.000	0.000	0.000	0.00
2925	51936122	000	FBR PIGTAIL CORNING CCH-CS24-A9-P00RE	EA	3,740.980	2.000	0.000	0.000	0.00
2930	51936123	000	FDP PATCH CONNECTIONS TO OTN SWITCH	EA	695.460	4.000	0.000	0.000	0.00
2935	51936124	000	DEMOLITION CATENARY STRUCT (POLE REM)	EA	4,072.950	15.000	0.000	0.000	0.00
2940	51936125	000	DEMOLITION OF FOUNDATION	EA	2,048.560	14.000	0.000	0.000	0.00
2945	51936126	000	DEMOLITION OF DOWN GUY-WIRE AND FND	EA	1,017.980	4.000	0.000	0.000	0.00
2950	51936127	000	DEMOLITION OF CATENARY WIRE	LF	15.760	6,500.000	0.000	0.000	0.00
2955	51936128	000	CORR CON TEST STN & CATHODIC PRO SYS	LS	189,097.380	1.000	0.000	0.000	0.00
2960	51946001	000	METAL BUILDING	EA	500,000.000	1.000	0.000	0.000	0.00
2965	51956002	000	REMOVE EXISTING TRACK	TF	45.170	16,299.000	0.000	0.000	0.00
2970	51956003	000	REMOVE EXISTING HAYES DERAIL	EA	1,665.110	3.000	0.000	0.000	0.00
2980	51956005	000	SUBGRADE PREPARATION	SY	2.750	112,461.000	0.000	0.000	0.00
2985	51956006	000	EMBANKMENT	CY	7.000	13,491.000	0.000	0.000	0.00
2990	51956007	000	12" COMPACTED SUBBALLAST	CY	75.000	64,440.000	0.000	0.000	0.00
2995	51956008	000	FURN&CONST 136# ISHH CWR, WOOD TIES	TF	344.580	24,806.000	0.000	0.000	0.00
3000	51956009	000	FURN&INST#9 RH HTOO 136# WD,SW STD IN	EA	162,728.800	3.000	0.000	0.000	0.00
3005	51956010	000	FURN&INST#9 RH HTOO 136# WD,SW STD OUT	EA	162,728.800	5.000	0.000	0.000	0.00
3010	51956011	000	FURN&INST#9 LH HTOO 136# WD,SW STD OUT	EA	162,728.800	2.000	0.000	0.000	0.00
3015	51956012	000	FURN&INST#9 LH HTOO 136# WD,SW STD IN	EA	162,728.800	1.000	0.000	0.000	0.00
3020	51956013	000	FURN&INST#15 RH POTO 136# WD,SW STD IN	EA	288,793.720	2.000	0.000	0.000	0.00
3025	51956014	000	FURN&INST#15 RH POTO 136# WD,SW STD OUT	EA	288,793.710	1.000	0.000	0.000	0.00
3030	51956015	000	FURN&INST#15 LH POTO 136# WD,SW STD IN	EA	288,793.720	2.000	0.000	0.000	0.00
3035	51956016	000	FURN&INST#15 LH POTO 136# WD,SW STD OUT	EA	288,793.710	1.000	0.000	0.000	0.00
3040	51956017	000	FURN&INST RH PO DBL SW POINT DERAIL	EA	63,084.990	1.000	0.000	0.000	0.00
3045	51956018	000	FURN&INST LH PO DBL SW POINT DERAIL	EA	66,236.610	1.000	0.000	0.000	0.00
3050	51956019	000	FURN&INST SLIDING DERAIL	EA	15,442.950	7.000	0.000	0.000	0.00
3055	51956020	000	16" VICTOR PLATE	EA	40.970	1,194.000	0.000	0.000	0.00
3060	51956021	000	CURVE BLOCK PLATE	EA	45.170	1,270.000	0.000	0.000	0.00

3065	51956022	000	16" DOUBLE SHOULDER PLATE	EA	30.470	9,042.000	0.000	0.000	0.00
3070	51956023	000	FURN&INST DBL INNER GUARDRAIL	TF	99.800	153.000	0.000	0.000	0.00
3075	51956025	000	PREMIUM FILL (TYPE C3)	CY	30.000	82,488.000	0.000	0.000	0.00
3080	51956026	000	GEOGRID	SY	22.500	71,645.000	0.000	0.000	0.00
3085	51956027	000	EMBANKMENT CONCRETE RIPRAP	CY	700.000	1,946.000	0.000	0.000	0.00
3090	51956028	000	12" RIPRAP STONE PROTECTION	CY	140.000	300.000	0.000	0.000	0.00
3095	51956029	000	TYPE 2 FILTER FABRIC	SY	22.540	18,216.000	0.000	0.000	0.00
3100	51956030	000	REMOVE EXISTING FENCE	LF	6.480	2,062.000	0.000	0.000	0.00
3105	51956031	000	FURNISH AND INSTALL 24" CMP PIPE	LF	111.760	442.000	0.000	0.000	0.00
3110	51956032	000	FURNISH AND INSTALL 18" CMP PIPE	LF	95.550	95.000	0.000	0.000	0.00
3115	51956033	000	FURNISH AND INSTALL 10" GAL PIPE	LF	72.050	432.000	0.000	0.000	0.00
3120	51956034	000	FURNISH AND INSTALL 18" RCP TY IV PIPE	LF	140.030	44.000	0.000	0.000	0.00
3125	51956035	000	FURNISH AND INSTALL 8" HDPE UNDERDRAIN	LF	65.640	889.000	0.000	0.000	0.00
3130	51956036	000	FURNISH AND INSTALL TYPE C INLET	EA	4,868.570	4.000	0.000	0.000	0.00
3135	51956037	000	FURN&INST POD-FG (PB3X3-3X3) INLET	EA	6,905.410	2.000	0.000	0.000	0.00
3140	51956038	000	FURNISH AND INSTALL PCO INLET	EA	5,372.100	1.000	0.000	0.000	0.00
3145	51956039	000	FURNISH AND INSTALL MANHOLE	EA	5,758.810	4.000	0.000	0.000	0.00
3150	51956040	000	REMOVE EXISTING CONCRETE STRUCTURES	EA	759.210	81.000	0.000	0.000	0.00
3155	51956041	000	FURNISH AND INSTALL 36" SSP PIPE	LF	1,432.820	195.000	0.000	0.000	0.00
3160	51956042	000	FURNISH AND INSTALL 6" GAL PIPE	LF	80.150	316.000	0.000	0.000	0.00
3165	51956043	000	FURN&INST PSL-FG (PB4X4-3X3) INLET	EA	5,427.700	2.000	0.000	0.000	0.00
3170	51956045	000	GEOGRID BASE REINFORCEMENT (TYPE 1)	SY	43.640	229.000	0.000	0.000	0.00
3175	51956046	000	STL H-PILING (HP 12X84)	LF	116.970	1,935.000	0.000	0.000	0.00
3180	51956047	000	DRILL SHAFT (24 IN)	LF	63.900	1,144.000	0.000	0.000	0.00
3185	51956048	000	CL C CONC (COLUMN)(HPC)	CY	1.060	135.000	0.000	0.000	0.00
3190	51956049	000	RETAINING WALL (SOLDIER PILE)(FASCIA)	SF	66.210	3,650.000	0.000	0.000	0.00
3195	51956050	000	RIPRAP (CONC)(4 IN)	CY	700.000	398.000	0.000	0.000	0.00
3200	51956051	000	RIPRAP (CONC)(5 IN)	CY	700.000	55.000	0.000	0.000	0.00
3205	51956052	000	RIPRAP (CONC)(FLUME)	CY	700.000	48.000	0.000	0.000	0.00
3210	51956053	000	RAIL (HANDRAIL)(TY F)	LF	165.000	490.000	0.000	0.000	0.00
3215	51956054	000	REMOV STR (MANHOLE)	EA	800.000	3.000	0.000	0.000	0.00
3220	51956055	000	PIPE UNDERDRAINS (TY 1) (6")	LF	28.000	490.000	0.000	0.000	0.00
3225	51956056	000	REMOVE EXISTING NO. 11 TURNOUT	EA	13,231.570	2.000	0.000	0.000	0.00
3230	51956057	000	REMOVE EXISTING NO. 9 TURNOUT	EA	12,343.860	5.000	0.000	0.000	0.00
3235	51956058	000	REMOVE EXISTING SIGNAL FOUNDATION	EA	682.850	44.000	0.000	0.000	0.00
3240	51956059	000	INSTALL HIGH SECURITY FENCE	LF	42.020	2,695.000	0.000	0.000	0.00
3245	51956060	000	FURN&CONST 136# ISHH CWR, CONC TIES	TF	492.700	901.000	0.000	0.000	0.00
3250	51956061	000	FURN&INST#11 LH HTOO 136# WD,SW STD OUT	EA	188,939.790	1.000	0.000	0.000	0.00
3255	51956062	000	FURN&INST#11 LH HTOO 136# WD,SW STD IN	EA	188,939.790	1.000	0.000	0.000	0.00
3260	51956063	000	FURN&CONST136#ISHH CWR-CON-WD TIE TRANS	TF	478.000	33.000	0.000	0.000	0.00
3265	51956064	000	7"X9"X10'-0" SWITCH TIES	EA	538.930	10.000	0.000	0.000	0.00
3270	51956065	000	7"X9"X8'-6" TIES	EA	178.590	10.000	0.000	0.000	0.00
3275	51956066	000	GEOWEB BRIDGE TRANSITION	SY	19.000	2,027.000	0.000	0.000	0.00
3280	51956067	000	FURNISH AND INSTALL RW-RI INLET	EA	6,800.000	2.000	0.000	0.000	0.00
3285	51956068	000	TEMPORARY 10' TIES	EA	211.160	36.000	0.000	0.000	0.00
3290	51956069	000	#4 BALLAST FOR OVERBALLAST	CY	116.610	666.000	0.000	0.000	0.00
3295	51956070	000	REMOVE EXISTING NO. 15 TURNOUT	TF	19,802.700	8.000	0.000	0.000	0.00
3300	51956071	000	GRADING & SITE RESTORATION	LS	260,000.000	1.000	0.000	0.000	0.00
3305	51956072	000	12' GATES W/PLUNGER ROD&PAD LCK LTCH	EA	8,929.600	4.000	0.000	0.000	0.00
3310	51956074	000	REMOVE EXISTING PIPE AND UNDERDRAIN	LF	20.000	762.000	0.000	0.000	0.00
3315	51956075	000	REMOVE EXISTING CATCH BASIN	EA	800.000	8.000	0.000	0.000	0.00
3320	51956076	000	REMOVE EXISTING MANHOLE	EA	925.000	4.000	0.000	0.000	0.00

3325	51956077	000	136#ISHH CWR-WD TIES(OTM)(MAT)	TF	229.020	2,732.000	0.000	0.000	0.00
3330	51956078	000	#11 RH POTO 136# WD, SW STD IN (MAT)	EA	217,041.770	2.000	0.000	0.000	0.00
3335	51956079	000	#15 LH POTO 136# WD, SW STD IN (MAT)	EA	283,357.170	2.000	0.000	0.000	0.00
3340	51956080	000	TRANSITION RAILS (136#-133#)(MAT)	EA	3,261.930	11.000	0.000	0.000	0.00
3345	51956081	000	TRANSITION RAILS (136#-136# WORN)(MAT)	EA	2,867.980	7.000	0.000	0.000	0.00
3350	51956082	000	SURFACE&LINE TRACK (30% TIE RNWL)(MAT)	TF	37.820	981.000	0.000	0.000	0.00
3355	51956083	000	39TF PANEL 136# ISHH, WD TIES(MAT)	EA	17,071.290	1.000	0.000	0.000	0.00
3360	51956084	000	65TF PANEL 136# ISHH(MAT)	EA	26,421.110	1.000	0.000	0.000	0.00
3365	51956085	000	7"X9"X10'-0" SWITCH TIES(MAT)	EA	223.770	40.000	0.000	0.000	0.00
3370	51956086	000	16" VICTOR PLATE(MAT)	EA	42.020	604.000	0.000	0.000	0.00
3375	51956087	000	16" DOUBLE SHOULDER PLATE(MAT)	EA	31.520	590.000	0.000	0.000	0.00
3380	51956088	000	CURVE BLOCK PLATE(MAT)	EA	47.270	136.000	0.000	0.000	0.00
3385	51956089	000	TRANSITION RAILS (136#-112#)(MAT)	EA	2,148.360	6.000	0.000	0.000	0.00
3390	51956090	000	SURFACE&LINE TRACK (50% TIE RNWL)(MAT)	TF	61.980	496.000	0.000	0.000	0.00
3395	51956091	000	136#ISHH CWR-CON TIES(OTM)(MAT)	TF	414.960	1,068.000	0.000	0.000	0.00
3400	51956092	000	TRANSITION RAILS (136#-115#)(MAT)	EA	2,095.830	3.000	0.000	0.000	0.00
3405	51956093	000	SHIFT TRACK (30% TIE RNWL)(MAT)	TF	37.820	97.000	0.000	0.000	0.00
3410	51956094	000	SHIFT&RAISE TRACK (30% TIE RNWL)(MAT)	TF	37.820	594.000	0.000	0.000	0.00
3415	51956095	000	136# ISHH CWR-CON-WD TIE TRANS(MAT)	TF	425.470	98.000	0.000	0.000	0.00
3420	51956096	000	7"X9"X10'-0" SW TIES-CON-WD TRANS(MAT)	EA	569.390	30.000	0.000	0.000	0.00
3425	51956097	000	7"X9"X8'-6" TIES-CON-WD TRANS(MAT)	EA	481.150	30.000	0.000	0.000	0.00
3430	51956098	000	#9 RH HHTO 136# WD, SW STD OUT(MAT)	EA	157,843.780	1.000	0.000	0.000	0.00
3435	51956100	000	SHIFT & RAISE TRACK(MAT)	TF	101.900	813.000	0.000	0.000	0.00
3440	51956101	000	SURFACE & LINE TRACK(MAT)	TF	10.510	161.000	0.000	0.000	0.00
3445	51956102	000	#15 LH POTO 136# WD, SW STD OUT(MAT)	EA	283,357.170	3.000	0.000	0.000	0.00
3450	51956103	000	#11 RH POTO 136# WD, SW STD OUT(MAT)	EA	217,041.770	1.000	0.000	0.000	0.00
3455	51956104	000	#15 RH POTO 136# WD, SW STD IN(MAT)	EA	283,357.170	1.000	0.000	0.000	0.00
3460	51956105	000	SHIFT TRACK(MAT)	TF	42.020	175.000	0.000	0.000	0.00
3465	51956106	000	#15 RH POTO 136# WD, SW STD OUT(MAT)	EA	283,357.170	1.000	0.000	0.000	0.00
3470	60006098	000	INSTALL CIRCUIT BREAKER	EA	1,197.620	5.000	0.000	0.000	0.00
3480	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	361,648.730	1.000	0.000	0.000	0.00
3485	60046031	000	ITS COM CBL (ETHERNET)	LF	14.230	2,838.000	0.000	0.000	0.00
3490	60046032	000	ITS COM CBL (SERIAL)	LF	18.230	4,644.000	0.000	0.000	0.00
3495	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	5.880	16,613.000	0.000	0.000	0.00
3500	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	6.360	1,796.000	0.000	0.000	0.00
3515	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,426.750	3.000	0.000	0.000	0.00
3560	60106006	000	CCTV MOUNT (WALL)	EA	2,976.180	4.000	0.000	0.000	0.00
3565	60106009	000	CCTV MOUNT (MAST)	EA	4,145.430	1.000	0.000	0.000	0.00
3595	60276003	000	CONDUIT (PREPARE)	LF	4.830	750.000	0.000	0.000	0.00
3605	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	94,727.280	5.000	0.000	0.000	0.00
3610	60326002	000	ITS SYSTEM INTEGRATION	LS	155,821.490	1.000	0.000	0.000	0.00
3620	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	3,536.120	3.000	0.000	0.000	0.00
3630	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	5.970	224.000	0.000	0.000	0.00
3635	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	19,616.750	4.000	0.000	0.000	0.00
3645	60626042	000	RELOCATE ITS RADIO	EA	9,307.790	6.000	0.000	0.000	0.00
3650	60626043	000	REMOVE ITS RADIO	EA	4,023.570	26.000	0.000	0.000	0.00
3655	60646027	000	ITS POLE (40 FT)(REM)	EA	1,770.160	8.000	0.000	0.000	0.00
3660	60646055	000	ITS POLE (60 FT)(90 MPH)	EA	26,195.240	6.000	0.000	0.000	0.00
3665	60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	9,780.540	1.000	0.000	0.000	0.00
3680	60646087	000	ITS POLE MNT CAB (TY 2)(CONF 2)(REM)	EA	1,328.930	10.000	0.000	0.000	0.00
3685	60666001	000	LED BLANK-OUT SIGN ASSEMBLY	EA	55,925.550	2.000	0.000	0.000	0.00
3690	60936009	000	REMOVE EXIST FIBER HUB	EA	12,858.620	2.000	0.000	0.000	0.00

3695	60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)	EA	19,855.230	2.000	0.000	0.000	0.00
3715	61866005	000	ITS GND BOX(PCAST) TY 1 (243660)	EA	6,980.850	4.000	0.000	0.000	0.00
3730	62276001	000	SOLAR POWERED LED WARNING SIGN	EA	13,410.160	3.000	0.000	0.000	0.00
3735	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	3,167.380	55.000	0.000	0.000	0.00
3740	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	3,167.380	3.000	0.000	0.000	0.00
3755	63046008	000	ITS RVSD (DC & WWA) (REMOVE)	EA	4,375.500	6.000	0.000	0.000	0.00
3765	64766001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	14,208.570	13.000	0.000	0.000	0.00
3770	65386001	000	VAB (FURNISH AND INSTALL)	EA	1,200,000.000	1.000	0.000	0.000	0.00
3780	65406001	000	THREE-PHASE ELECTRICAL SERVICE	EA	36,663.880	1.000	0.000	0.000	0.00
3790	73686001	000	ABG ASSEMBLY (HORZ) (TY A)	EA	86,701.150	14.000	0.000	0.000	0.00
3795	73686002	000	ABG ASSEMBLY (HORZ) (TY B)	EA	51,618.330	8.000	0.000	0.000	0.00
3800	73686003	000	ABG ASSEMBLY (SOLAR) (HORZ) (TY A)	EA	48,361.650	3.000	0.000	0.000	0.00
3805	73686004	000	ABG (COMMAND UNIT)	EA	41,706.480	2.000	0.000	0.000	0.00
3810	73696001	000	ACS SOFTWARE AND FIRMWARE	LS	258,858.550	1.000	0.000	0.000	0.00
3815	73706001	000	ABG ASSEMBLY (VERT) (TY V)	EA	117,319.170	2.000	0.000	0.000	0.00
7000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	100,000.000	0.000	0.000	0.00
7001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	100,000.000	0.000	0.000	0.00
7004	96106001		ON THE JOB TRAINING	DOL	0.800	125.000	0.000	0.000	0.00
			PAID BY THE HOUR						
7005	96096002		DBE GOAL SHORTFALL	DOL	-1.000	100.000	0.000	0.000	0.00
7006	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	500.000	0.000	0.000	0.00
7007	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	500.000	0.000	0.000	0.00
7009	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	10,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 180570000911564 [BRIDGE 16 IH 30 UNDERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3865	04166001	000	DRILL SHAFT (18 IN)	LF	311.010	89.000	0.000	0.000	0.00
3870	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	1,158.000	0.000	0.000	0.00
3875	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	712.000	0.000	0.000	0.00
3880	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	145.100	0.000	0.000	0.00
3885	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	208.800	0.000	0.000	0.00
3890	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	143.500	0.000	0.000	0.00
3895	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	50,390.000	0.000	0.000	0.00
3900	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	9,877.000	0.000	0.000	0.00
3905	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	4,601.870	0.000	0.000	0.00
3910	04256041	000	PRESTR CONC GIRDER (TX70)	LF	265.000	3,090.720	0.000	0.000	0.00
3915	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	924.000	0.000	0.000	0.00
3920	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	937.100	0.000	0.000	0.00
3925	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	937.100	0.000	0.000	0.00
3930	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	410.000	0.000	0.000	0.00
3935	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	121.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 180570000911565 [BRIDGE 1 IH 30 UNDERPASS AT I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3985	04166001	000	DRILL SHAFT (18 IN)	LF	311.010	40.000	0.000	0.000	0.00

3990	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	336.000	0.000	0.000	0.00
3995	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	380.000	0.000	0.000	0.00
4000	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	152.400	0.000	0.000	0.00
4005	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	165.900	0.000	0.000	0.00
4010	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	1,100.000	269.700	0.000	0.000	0.00
4015	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	116.500	0.000	0.000	0.00
4020	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	1,100.000	160.500	0.000	0.000	0.00
4025	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	38,753.000	0.000	0.000	0.00
4030	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	90.000	11,897.000	0.000	0.000	0.00
4035	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	9,972.000	0.000	0.000	0.00
4040	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	4,481.190	0.000	0.000	0.00
4045	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	924.000	0.000	0.000	0.00
4050	04426008	000	STR STEEL (MISCELLANEOUS BRIDGE)	LB	2.250	95,018.000	0.000	0.000	0.00
4055	04496001	000	ANCHOR BOLTS	EA	300.000	1,420.000	0.000	0.000	0.00
4060	04506059	000	RAIL (HANDRAIL)(RR BRIDGE)	LF	134.530	237.000	0.000	0.000	0.00
4065	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	881.500	0.000	0.000	0.00
4070	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	953.800	0.000	0.000	0.00
4075	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	206.000	0.000	0.000	0.00
4080	04586001	000	WATERPROOFING (TY 1)	SY	40.000	2,434.000	0.000	0.000	0.00
4085	04816034	000	PIPE (MISC) (8 IN)	LF	122.700	753.000	0.000	0.000	0.00
4090	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 180570000911566 [BRIDGE 3 IH 30 UNDERPASS BO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4140	04166001	000	DRILL SHAFT (18 IN)	LF	311.010	94.000	0.000	0.000	0.00
4145	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	468.000	0.000	0.000	0.00
4150	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	160.300	0.000	0.000	0.00
4155	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	140.200	0.000	0.000	0.00
4160	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	108.900	0.000	0.000	0.00
4165	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	36,559.000	0.000	0.000	0.00
4170	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	8,032.000	0.000	0.000	0.00
4175	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	4,851.570	0.000	0.000	0.00
4180	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	729.000	0.000	0.000	0.00
4185	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	769.300	0.000	0.000	0.00
4190	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	769.300	0.000	0.000	0.00
4195	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	262.000	0.000	0.000	0.00
4200	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	81.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 180570000911567 [BRIDGE 4 IH 30 UNDERPASS AT I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4250	04166006	000	DRILL SHAFT (48 IN)	LF	752.020	268.000	0.000	0.000	0.00
4255	04166010	000	DRILL SHAFT (72 IN)	LF	1,507.240	76.000	0.000	0.000	0.00
4260	04206085	000	CL F CONC (CAP)(HPC)(MASS)	CY	850.000	100.500	0.000	0.000	0.00
4265	04206093	000	CL F CONC (COLUMN)(HPC)(MASS)	CY	1,475.000	62.400	0.000	0.000	0.00
4270	04206168	000	CL F CONC (ABUT) (HPC)	CY	1,000.000	74.300	0.000	0.000	0.00

4275	04206171	000	CL F CONC (MISC) (HPC)	CY	2,800.000	95.800	0.000	0.000	0.00
4280	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	9,951.000	0.000	0.000	0.00
4285	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	1,399.360	0.000	0.000	0.00
4290	04426008	000	STR STEEL (MISCELLANEOUS BRIDGE)	LB	2.250	4,600.000	0.000	0.000	0.00
4295	04426009	000	STR STEEL (DIAPHRAGM & STIFFENER)	LB	2.250	7,650.000	0.000	0.000	0.00
4300	04506059	000	RAIL (HANDRAIL)(RR BRIDGE)	LF	134.530	600.100	0.000	0.000	0.00
4305	60006001	000	INSTALL ABOVE-GROUND CONDUIT	LF	206.960	605.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 180570000911568 [BRIDGE 5 IH 30 UNDERPASS AT (

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4355	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	973.000	0.000	0.000	0.00
4360	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	385.000	0.000	0.000	0.00
4365	04166012	000	DRILL SHAFT (84 IN)	LF	1,658.160	605.000	0.000	0.000	0.00
4370	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	451.200	0.000	0.000	0.00
4375	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	222.900	0.000	0.000	0.00
4380	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	223.700	0.000	0.000	0.00
4385	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	52,879.000	0.000	0.000	0.00
4390	04226012	000	BRIDGE MEDIAN (HPC)	SF	15.250	1,643.000	0.000	0.000	0.00
4395	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	6,381.000	0.000	0.000	0.00
4400	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	7,533.780	0.000	0.000	0.00
4405	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	364.000	0.000	0.000	0.00
4410	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	754.400	0.000	0.000	0.00
4415	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	754.400	0.000	0.000	0.00
4420	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	743.000	0.000	0.000	0.00
4425	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	163.000	0.000	0.000	0.00
4430	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 180570000911569 [BRIDGE 6 IH 30 WB BRAIDED RA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4480	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	483.000	0.000	0.000	0.00
4485	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	69.300	0.000	0.000	0.00
4490	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	4,598.000	0.000	0.000	0.00
4495	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	633.680	0.000	0.000	0.00
4500	04506024	000	RAIL (TY SSTR)(HPC)	LF	66.520	255.500	0.000	0.000	0.00
4505	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	205.000	136.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 180570000911570 [BRIDGE 7 CADIZ ST BRIDGE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4555	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	639.000	0.000	0.000	0.00
4560	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	253.000	0.000	0.000	0.00
4565	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	254.700	0.000	0.000	0.00

4570	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	188.500	0.000	0.000	0.00
4575	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	17,339.000	0.000	0.000	0.00
4580	04226012	000	BRIDGE MEDIAN (HPC)	SF	15.250	1,265.000	0.000	0.000	0.00
4585	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	4,124.000	0.000	0.000	0.00
4590	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	2,682.180	0.000	0.000	0.00
4595	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	1,088.000	0.000	0.000	0.00
4600	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	368.400	0.000	0.000	0.00
4605	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	368.400	0.000	0.000	0.00
4610	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	211.000	0.000	0.000	0.00
4615	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	99.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 180570000911571 [BRIDGE 8 CADIZ ST BRIDGE OVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4665	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	63.000	0.000	0.000	0.00
4670	04166008	000	DRILL SHAFT (60 IN)	LF	1,082.540	144.000	0.000	0.000	0.00
4675	04166010	000	DRILL SHAFT (72 IN)	LF	1,507.240	132.000	0.000	0.000	0.00
4680	04166047	000	DRILL SHAFT (96 IN)	LF	2,530.600	48.000	0.000	0.000	0.00
4685	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	296.700	0.000	0.000	0.00
4690	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	201.200	0.000	0.000	0.00
4695	04206083	000	CL F CONC (CAP)(HPC)	CY	1,300.000	297.000	0.000	0.000	0.00
4700	04206091	000	CL F CONC (COLUMN)(HPC)	CY	1,275.000	70.300	0.000	0.000	0.00
4705	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	35,677.000	0.000	0.000	0.00
4710	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	9,187.000	0.000	0.000	0.00
4715	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	4,126.000	0.000	0.000	0.00
4720	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	855.000	0.000	0.000	0.00
4725	04426012	000	STR STEEL (RAILS / POSTS / PLATES)	LB	2.250	2,026.000	0.000	0.000	0.00
4730	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	801.700	0.000	0.000	0.00
4735	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	801.700	0.000	0.000	0.00
4740	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	203.000	0.000	0.000	0.00
4745	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	73.000	0.000	0.000	0.00
4750	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 180570000911572 [BRIDGE 9A IH 30 UNDERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4800	04166001	000	DRILL SHAFT (18 IN)	LF	311.010	31.000	0.000	0.000	0.00
4805	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	1,007.000	0.000	0.000	0.00
4810	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	221.900	0.000	0.000	0.00
4815	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	388.300	0.000	0.000	0.00
4820	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	311.000	0.000	0.000	0.00
4825	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	54,412.000	0.000	0.000	0.00
4830	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	11,199.000	0.000	0.000	0.00
4835	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	8,033.700	0.000	0.000	0.00
4840	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	2,436.000	0.000	0.000	0.00
4845	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	919.400	0.000	0.000	0.00
4850	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	919.400	0.000	0.000	0.00

4855	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	409.000	0.000	0.000	0.00
4860	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	367.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: 180570000911573 [BRIDGE 9B IH 30 UNDERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4910	04166001	000	DRILL SHAFT (18 IN)	LF	311.010	52.000	0.000	0.000	0.00
4915	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	629.000	0.000	0.000	0.00
4920	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	298.200	0.000	0.000	0.00
4925	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	159.700	0.000	0.000	0.00
4930	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	169.400	0.000	0.000	0.00
4935	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	46,801.000	0.000	0.000	0.00
4940	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	9,622.000	0.000	0.000	0.00
4945	04256041	000	PRESTR CONC GIRDER (TX70)	LF	265.000	7,266.100	0.000	0.000	0.00
4950	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	1,708.000	0.000	0.000	0.00
4955	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	843.300	0.000	0.000	0.00
4960	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	843.300	0.000	0.000	0.00
4965	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	624.000	0.000	0.000	0.00
4970	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	231.000	0.000	0.000	0.00
4975	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	225.000	92.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE: 180570000911574 [BRIDGE 9C PARKWAY CANTILEV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5025	04166012	000	DRILL SHAFT (84 IN)	LF	1,658.160	1,040.000	0.000	0.000	0.00
5030	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	356.200	0.000	0.000	0.00
5035	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	2,410.000	0.000	0.000	0.00
5040	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	1,758.000	0.000	0.000	0.00
5045	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	287.000	0.000	0.000	0.00
5050	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	165.800	0.000	0.000	0.00
5055	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	165.800	0.000	0.000	0.00
5060	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	40.000	0.000	0.000	0.00
5065	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: 180570000911575 [BRIDGE 10 IH 30 UNDERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5115	04166001	000	DRILL SHAFT (18 IN)	LF	311.010	56.000	0.000	0.000	0.00
5120	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	232.000	0.000	0.000	0.00
5125	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	200.000	0.000	0.000	0.00
5130	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	69.400	0.000	0.000	0.00
5135	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	48.500	0.000	0.000	0.00
5140	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	27,204.000	0.000	0.000	0.00
5145	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	7,897.000	0.000	0.000	0.00

5150	04256041	000	PRESTR CONC GIRDER (TX70)	LF	265.000	4,371.370	0.000	0.000	0.00
5155	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	880.000	0.000	0.000	0.00
5160	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	609.200	0.000	0.000	0.00
5165	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	609.200	0.000	0.000	0.00
5170	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	166.000	0.000	0.000	0.00
5175	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	51.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: 180570000911576 [BRIDGE 11 IH 30 UNDERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5225	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	616.000	0.000	0.000	0.00
5230	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	420.000	0.000	0.000	0.00
5235	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	86.500	0.000	0.000	0.00
5240	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	185.400	0.000	0.000	0.00
5245	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	173.200	0.000	0.000	0.00
5250	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	34,830.000	0.000	0.000	0.00
5255	04226012	000	BRIDGE MEDIAN (HPC)	SF	15.250	2,822.000	0.000	0.000	0.00
5260	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	9,890.000	0.000	0.000	0.00
5265	04256037	000	PRESTR CONC GIRDER (TX40)	LF	250.000	1,271.240	0.000	0.000	0.00
5270	04256041	000	PRESTR CONC GIRDER (TX70)	LF	265.000	3,492.060	0.000	0.000	0.00
5275	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	1,177.000	0.000	0.000	0.00
5280	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	871.200	0.000	0.000	0.00
5285	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	871.200	0.000	0.000	0.00
5290	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	257.000	0.000	0.000	0.00
5295	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	83.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE: 180570000911577 [BRIDGE 12 IH 30 WB UNDERPAS:

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5345	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	1,164.000	0.000	0.000	0.00
5350	04166006	000	DRILL SHAFT (48 IN)	LF	752.020	133.000	0.000	0.000	0.00
5355	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	153.300	0.000	0.000	0.00
5360	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	47.500	0.000	0.000	0.00
5365	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	34.900	0.000	0.000	0.00
5370	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	21,981.000	0.000	0.000	0.00
5375	04226012	000	BRIDGE MEDIAN (HPC)	SF	15.250	1,102.000	0.000	0.000	0.00
5380	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	2,242.000	0.000	0.000	0.00
5385	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	2,266.580	0.000	0.000	0.00
5390	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	154.000	0.000	0.000	0.00
5395	04506024	000	RAIL (TY SSTR)(HPC)	LF	66.520	191.500	0.000	0.000	0.00
5400	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	204.800	0.000	0.000	0.00
5405	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	75.780	10.000	0.000	0.000	0.00
5410	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	204.800	0.000	0.000	0.00
5415	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	252.000	0.000	0.000	0.00
5420	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	73.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: 180570000911578 [BRIDGE 13 IH 30 EB UNDERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5475	04166006	000	DRILL SHAFT (48 IN)	LF	752.020	92.000	0.000	0.000	0.00
5480	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	136.200	0.000	0.000	0.00
5485	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	47.500	0.000	0.000	0.00
5490	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	29.400	0.000	0.000	0.00
5495	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	18,381.000	0.000	0.000	0.00
5500	04226012	000	BRIDGE MEDIAN (HPC)	SF	15.250	1,082.000	0.000	0.000	0.00
5505	04226014	000	BRIDGE SIDEWALK (HPC)	SF	9.700	1,753.000	0.000	0.000	0.00
5510	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	1,804.550	0.000	0.000	0.00
5515	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	3.500	154.000	0.000	0.000	0.00
5520	04506024	000	RAIL (TY SSTR)(HPC)	LF	66.520	171.600	0.000	0.000	0.00
5525	04506087	000	RAIL (TY C221) (HPC) (MOD)	LF	67.100	155.500	0.000	0.000	0.00
5530	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	75.780	10.000	0.000	0.000	0.00
5535	04506128	000	RAIL (ORNAMENTAL FENCE)	LF	210.000	155.500	0.000	0.000	0.00
5540	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	242.000	0.000	0.000	0.00
5545	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	42.140	72.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: 180570000911579 [BRIDGE 14 IH 30 WB BRAIDED R

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5595	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	219.000	0.000	0.000	0.00
5600	04166010	000	DRILL SHAFT (72 IN)	LF	1,507.240	84.000	0.000	0.000	0.00
5605	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	33.100	0.000	0.000	0.00
5610	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	17.600	0.000	0.000	0.00
5615	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	70.700	0.000	0.000	0.00
5620	04206085	000	CL F CONC (CAP)(HPC)(MASS)	CY	850.000	141.600	0.000	0.000	0.00
5625	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	10,092.000	0.000	0.000	0.00
5630	04256040	000	PRESTR CONC GIRDER (TX62)	LF	260.000	1,817.270	0.000	0.000	0.00
5635	04506024	000	RAIL (TY SSTR)(HPC)	LF	66.520	775.800	0.000	0.000	0.00
5640	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	205.000	83.000	0.000	0.000	0.00
5645	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: 180570000911580 [BRIDGE 15 IH 30 EB BRAIDED R

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5695	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	399.000	0.000	0.000	0.00
5700	04166010	000	DRILL SHAFT (72 IN)	LF	1,507.240	115.000	0.000	0.000	0.00
5705	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	45.200	0.000	0.000	0.00
5710	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	18.100	0.000	0.000	0.00
5715	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	55.100	0.000	0.000	0.00
5720	04206083	000	CL F CONC (CAP)(HPC)	CY	1,300.000	109.100	0.000	0.000	0.00
5725	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	8,601.000	0.000	0.000	0.00
5730	04256039	000	PRESTR CONC GIRDER (TX54)	LF	255.000	1,303.400	0.000	0.000	0.00

5735	04506024	000	RAIL (TY SSTR)(HPC)	LF	66.520	615.300	0.000	0.000	0.00
5740	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	205.000	138.000	0.000	0.000	0.00
5745	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE: 180570000911583 [BRIDGE 21 IH 30 CADIZ RAMP BF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5795	04166004	000	DRILL SHAFT (36 IN)	LF	489.990	795.000	0.000	0.000	0.00
5800	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	327.000	0.000	0.000	0.00
5805	04166007	000	DRILL SHAFT (54 IN)	LF	756.910	576.000	0.000	0.000	0.00
5810	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	45.700	0.000	0.000	0.00
5815	04206030	000	CL C CONC (CAP)(HPC)	CY	1,500.000	117.200	0.000	0.000	0.00
5820	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,600.000	24.700	0.000	0.000	0.00
5825	04226002	000	REINF CONC SLAB (HPC)	SF	25.500	14,950.000	0.000	0.000	0.00
5830	04256037	000	PRESTR CONC GIRDER (TX40)	LF	250.000	1,894.990	0.000	0.000	0.00
5835	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	75.780	896.300	0.000	0.000	0.00
5840	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	157.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE: 180570000911592 [BRIDGE 2 IH 30 UNDERPASS AT I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5890	04036004	000	TEMPORARY SPL SHORING (RAILR TIE BACK)	SF	160.000	6,410.000	0.000	0.000	0.00
5895	04166006	000	DRILL SHAFT (48 IN)	LF	752.020	1,426.000	0.000	0.000	0.00
5900	04166010	000	DRILL SHAFT (72 IN)	LF	1,507.240	1,440.000	0.000	0.000	0.00
5905	04206083	000	CL F CONC (CAP)(HPC)	CY	1,300.000	102.500	0.000	0.000	0.00
5910	04206085	000	CL F CONC (CAP)(HPC)(MASS)	CY	850.000	2,650.400	0.000	0.000	0.00
5915	04206093	000	CL F CONC (COLUMN)(HPC)(MASS)	CY	1,475.000	575.300	0.000	0.000	0.00
5920	04206100	000	CL F CONC (FOOTING)(MASS)	CY	2,000.000	1,014.000	0.000	0.000	0.00
5925	04206151	000	CL S CONC(APPR SLAB)(MOD)	CY	700.000	153.000	0.000	0.000	0.00
5930	04346048	000	HLMR BEARING (F - 600)	EA	4,000.000	77.000	0.000	0.000	0.00
5935	04346069	000	HLMR BEARING (E - 600)	EA	4,000.000	420.000	0.000	0.000	0.00
5940	04346090	000	HLMR BEARING (GE - 600)	EA	4,800.000	77.000	0.000	0.000	0.00
5942	96086001		UNIQUE CHANGE ORDER ITEM 1 COUNTERSUNK BOLTS (UOM:LS)	DOL	79,886.230	0.000	1.000	0.000	0.00
5945	04426005	000	STR STEEL (RAILROAD DECK - GIRDER)	LB	2.750	13,733,600.000	0.000	0.000	0.00
5950	04426008	000	STR STEEL (MISCELLANEOUS BRIDGE)	LB	2.250	276,990.000	0.000	0.000	0.00
5955	04426009	000	STR STEEL (DIAPHRAGM & STIFFENER)	LB	2.250	1,134,420.000	0.000	0.000	0.00
5960	04426011	000	STR STEEL (PEDESTAL)	LB	2.250	67,450.000	0.000	0.000	0.00
5965	04496001	000	ANCHOR BOLTS	EA	300.000	2,450.000	0.000	0.000	0.00
5970	04506059	000	RAIL (HANDRAIL)(RR BRIDGE)	LF	134.530	826.000	0.000	0.000	0.00
5975	04586001	000	WATERPROOFING (TY 1)	SY	40.000	7,855.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: 180570000911595 [BRIDGE 22 UPRR TEMP SHOEFL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6025	04036003	000	TEMPORARY SPL SHORING (RAILR ANCHORED)	SF	170.000	2,318.000	0.000	0.000	0.00
6030	04036004	000	TEMPORARY SPL SHORING (RAILR TIE BACK)	SF	160.000	4,662.000	0.000	0.000	0.00
6035	04166005	000	DRILL SHAFT (42 IN)	LF	593.600	868.000	0.000	0.000	0.00
6040	04206083	000	CL F CONC (CAP)(HPC)	CY	1,300.000	54.800	0.000	0.000	0.00
6045	04206085	000	CL F CONC (CAP)(HPC)(MASS)	CY	850.000	842.900	0.000	0.000	0.00
6050	04206100	000	CL F CONC (FOOTING)(MASS)	CY	2,000.000	541.000	0.000	0.000	0.00
6055	04346001	000	ELASTOMERIC BEARING (PLAIN)	EA	5,500.000	24.000	0.000	0.000	0.00
6060	04426005	000	STR STEEL (RAILROAD DECK - GIRDER)	LB	2.750	665,800.000	0.000	0.000	0.00
6065	04426008	000	STR STEEL (MISCELLANEOUS BRIDGE)	LB	2.250	44,391.000	0.000	0.000	0.00
6070	04426009	000	STR STEEL (DIAPHRAGM & STIFFENER)	LB	2.250	119,500.000	0.000	0.000	0.00
6075	04426011	000	STR STEEL (PEDESTAL)	LB	2.250	12,500.000	0.000	0.000	0.00
6080	04496001	000	ANCHOR BOLTS	EA	300.000	92.000	0.000	0.000	0.00
6085	04506059	000	RAIL (HANDRAIL)(RR BRIDGE)	LF	134.530	106.000	0.000	0.000	0.00
6090	04586001	000	WATERPROOFING (TY 1)	SY	40.000	548.200	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 022 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7011	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE PAID BY INVOICE	DOL	1.000	500,000.000	0.000	0.000	0.00
7012	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	3,000,000.000	0.000	0.000	0.00
7013	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS RR Flagging Paid by Invoice - CO # 3	DOL	1.000	0.000	2,700,000.000	0.000	0.00
7015	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2 NO-Participating - HAVE Police Report Paid - by Invoice	DOL	1.000	500,000.000	0.000	0.000	0.00
7016	95016003		RUC DAMAGE ONLY FAILURE TO SUBSTANTIAL COMPLETE ON TIME	DOL	-75,000.000	1.000	0.000	0.000	0.00
7017	96056008		ROAD USER COST - DISINCENTIVE ADDITIONAL FULL WEEKEND DIRECTIONAL CLOSURE	DOL	-300,000.000	1.000	0.000	0.000	0.00
7018	96056008		ROAD USER COST - DISINCENTIVE ADDITIONAL PARTIAL WEEKEND-FULL DIRECTIONAL CLOSURE	DOL	-175,000.000	1.000	0.000	0.000	0.00
7019	95016003		RUC DAMAGE ONLY 1 LANE CLOSURE FEE	DOL	-50,000.000	1.000	0.000	0.000	0.00
7020	95016003		RUC DAMAGE ONLY 2 LANE CLOSURE FEE	DOL	-60,000.000	1.000	0.000	0.000	0.00
7021	95016003		RUC DAMAGE ONLY 3 LANE CLOSURE FEE	DOL	-70,000.000	1.000	0.000	0.000	0.00
7022	95016003		RUC DAMAGE ONLY 4 LANE CLOSURE FEE	DOL	-80,000.000	1.000	0.000	0.000	0.00
7023	95016003		RUC DAMAGE ONLY 5 PLUS LANE CLOSURE FEE	DOL	-100,000.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2021(500) CONTROL 000911258
 CATEGORY 001 DESCRIPTION TELECOMMUNICATIONS: U00011808 [FIBERLIGHT, LLC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6275	73666064	000	HOT MIX ASPHALT CONCRETE PAVING	CY	2,500.000	65.050	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION WATER & SEWER: U00012526 [CITY OF DALLAS TEXAS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6340	73666004	000	16" DUCTILE IRON PIPE	EA	1,680.870	116.000	0.000	0.000	0.00
6345	73666005	000	16" STEEL WATER PIPE	LF	8,929.600	173.000	0.000	0.000	0.00
6350	73666006	000	36" STEEL WATER PIPE	LF	13,657.030	108.000	0.000	0.000	0.00
6360	73666008	000	8" PVC WATER PIPE	LF	315.160	221.000	0.000	0.000	0.00
6365	73666009	000	12" PVC WATER PIPE	LF	1,050.540	40.000	0.000	0.000	0.00
6370	73666010	000	16" PVC WATER PIPE	LF	1,155.600	782.000	0.000	0.000	0.00
6375	73666011	000	36" BAR WRAPPED CONCRETE CYLINDER PIPE	LF	1,365.700	1,680.000	0.000	0.000	0.00
6380	73666012	000	60" PRESTRESSED CONCRETE CYLINDER PIPE	LF	6,513.350	365.000	0.000	0.000	0.00
6385	73666013	000	8" PVC PRESSURE RATED WASTEWATER PIPE	LF	472.740	918.000	0.000	0.000	0.00
6390	73666014	000	10" PVC PRESSURE RATED WASTEWATER PIPE	LF	525.270	7.000	0.000	0.000	0.00
6400	73666016	000	15" PVC PRESSURE RATED WASTEWATER PIPE	LF	525.270	59.000	0.000	0.000	0.00
6410	73666018	000	20" PVC PRESSURE RATED WASTEWATER PIPE	LF	787.910	440.000	0.000	0.000	0.00
6435	73666023	000	REMOVE EXISTING FIRE HYDRANT	EA	1,050.540	11.000	0.000	0.000	0.00
6460	73666028	000	16" GATE VALVE	EA	3,992.060	3.000	0.000	0.000	0.00
6465	73666029	000	36" GATE VALVE	EA	189,097.380	3.000	0.000	0.000	0.00
6470	73666030	000	36"X12" TAPPING SLEEVE	EA	157,581.150	1.000	0.000	0.000	0.00
6475	73666031	000	REMOVE, SALVAGE & DELIVER 6" VALVE	EA	892.960	3.000	0.000	0.000	0.00
6480	73666032	000	REMOVE, SALVAGE & DELIVER 8" VALVE	EA	892.960	1.000	0.000	0.000	0.00
6485	73666033	000	72" DIAMETER MANHOLE	EA	89,295.980	17.000	0.000	0.000	0.00
6490	73666034	000	60" BUTTERFLY VALVE	LF	315,162.290	1.000	0.000	0.000	0.00
6495	73666035	000	12" WATER MAIN (BOTOC)	LF	6,303.250	81.000	0.000	0.000	0.00
6500	73666036	000	16" WATER MAIN (BOTOC)	LF	8,404.330	415.000	0.000	0.000	0.00
6510	73666038	000	HWY CROSSING 60" WATER MAIN (OPEN CUT)	LF	10,505.410	75.000	0.000	0.000	0.00
6520	73666041	000	6" TYPE 2 AIR VALVE INSTALLATION	EA	126,064.920	6.000	0.000	0.000	0.00
6525	73666042	000	8" TYPE 2 AIR VALVE INSTALLATION	EA	157,581.150	5.000	0.000	0.000	0.00
6530	73666043	000	18" TYPE 2 AIR VALVE INSTALLATION	EA	367,689.340	1.000	0.000	0.000	0.00
6540	73666045	000	8" STANDARD WATER MAIN LOWERING	EA	31,516.230	2.000	0.000	0.000	0.00
6550	73666047	000	16" STANDARD WATER MAIN LOWERING	EA	63,032.460	1.000	0.000	0.000	0.00
6560	73666049	000	STANDARD WASTEWATER MAINLINE CLEANOUT	EA	10,505.410	1.000	0.000	0.000	0.00
6565	73666050	000	WASTEWATER ACCESS DEVICE	EA	26,263.530	2.000	0.000	0.000	0.00
6580	73666053	000	VACUUM TEST FOR WASTEWATER MANHOLE	EA	4,202.160	25.000	0.000	0.000	0.00
6585	73666054	000	TELEVISION INSPECTION (2X)	LF	15.760	5,910.000	0.000	0.000	0.00
6595	73666056	000	ROCK FOUNDATION	CY	178.590	145.000	0.000	0.000	0.00
6600	73666058	000	SAND BACKFILL	CY	105.050	938.000	0.000	0.000	0.00
6610	73666065	000	DISPOSAL CHLORINATED MAIN FLUSH WATER	LS	52,527.050	1.000	0.000	0.000	0.00
6615	73666066	000	ADJ WTR VALVE RISER & LID PRE RESURF.	EA	105.050	21.000	0.000	0.000	0.00
6625	73666068	000	ADJUSTMENT OF LATERAL CLEANOUT	EA	105.050	1.000	0.000	0.000	0.00
6630	73666069	000	ADJUST. WASTEWATER MAINLINE CLEANOUT	EA	105.050	3.000	0.000	0.000	0.00

6635	73666070	000	ADJUSTMENT OF WASTEWATER MANHOLES	EA	2,101.080	11.000	0.000	0.000	0.00
6640	73666071	000	ADJUST WATER MANHOLE	EA	3,151.620	6.000	0.000	0.000	0.00
6650	73666073	000	REPLACE EX. FIRE HYDRANT TO FINAL GRADE	EA	15,758.120	4.000	0.000	0.000	0.00
6655	73666074	000	18" DUCTILE IRON PIPE	LF	3,151.620	473.000	-473.000	0.000	0.00
6656	96086002		UNIQUE CHANGE ORDER ITEM 2 ADDED BY CO#4 (UOM:LF)	DOL	2,651.950	0.000	638.000	0.000	0.00
6660	73666075	000	36" DISHED HEAD PLUG	EA	3,676.890	4.000	0.000	0.000	0.00
6665	73666076	000	60" DISHED HEAD PLUG	EA	6,303.250	4.000	0.000	0.000	0.00
6670	73666077	000	36" CLOSURE SECTIONS	EA	126,064.920	2.000	0.000	0.000	0.00
6675	73666078	000	60" CLOSURE SECTIONS	EA	136,570.330	2.000	0.000	0.000	0.00
6680	73666079	000	36" TEST FITTINGS	EA	6,828.520	2.000	0.000	0.000	0.00
6685	73666080	000	60" TEST FITTINGS	EA	12,606.490	2.000	0.000	0.000	0.00
6690	73666081	000	36" NIGHT CAP PLUGS	EA	2,101.080	2.000	0.000	0.000	0.00
6695	73666082	000	60" NIGHT CAP PLUGS	EA	3,676.900	2.000	0.000	0.000	0.00
6700	73666083	000	60" EXTRA DEPTH WATER PIPE (+20')	LF	2,626.350	346.000	0.000	0.000	0.00
6705	73666084	000	RR CROSSING 12" WATER MAIN (BOTOC)	LF	6,303.250	81.000	0.000	0.000	0.00
6710	73666085	000	2" FLUSH POINT	EA	36,768.930	1.000	0.000	0.000	0.00
6715	73666086	000	ABANDON EXISTING MANHOLE	EA	10,505.410	8.000	0.000	0.000	0.00
6720	73666087	000	GROUT FOR PIPELINE ABANDONMENT	CY	945.490	563.000	0.000	0.000	0.00
6730	73666089	000	ADJUST./ RELOCATION OF WATER METER BOX	EA	525.270	7.000	0.000	0.000	0.00
6735	73666090	000	ADJUST. WATER VALVE COVERS, VALVE STACKS	EA	105.050	17.000	0.000	0.000	0.00
6740	73666091	000	ADJUSTMENT OF WASTEWATER ACCESS DEVICE	EA	1,050.540	3.000	0.000	0.000	0.00
6745	73666092	000	18" GATE VALVE	EA	105,054.100	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT CC 918-47-464 CONTROL 091847464
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6845	04016001	000	FLOWABLE BACKFILL	CY	300.000	10.000	0.000	0.000	0.00
6850	04166012	000	DRILL SHAFT (84 IN)	LF	1,658.160	3,060.000	0.000	0.000	0.00
6855	04206014	000	CL C CONC (ABUT)(HPC)	CY	1,400.000	621.000	0.000	0.000	0.00
6860	04206062	000	CL C CONC (RETAINING WALL)	CY	1,350.000	75.000	0.000	0.000	0.00
6865	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	123.430	11,300.000	0.000	0.000	0.00
6870	04506103	000	RAIL (TY PR11)	LF	137.900	489.000	0.000	0.000	0.00
6875	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	150.000	505.000	0.000	0.000	0.00
6885	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,100.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$123,469,227.33

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	572,858.370	151.87	40.750	23,343,978.59
01046001	000	REMOVING CONC (PAV)	SY	10.000	243,507.00	13,467.900	134,679.00
01046009	000	REMOVING CONC (RIPRAP)	SY	9.000	14,136.00	3,506.280	31,556.52
01046015	000	REMOVING CONC (SIDEWALKS)	SY	9.000	10,505.00	40.110	360.99
01046021	000	REMOVING CONC (CURB)	LF	0.100	100,584.00	1,403.000	140.30
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	90.000	20,870.00	461.050	41,494.50
01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	10.000	490.00	14.000	140.00
01046037	000	REMOVE CONC (RAIL)	LF	16.500	55,228.00	2,625.910	43,327.52
01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	6.710	53,935.00	5,496.980	36,884.73
01056035	000	REMOVING STAB BASE & ASPH PAV (0-2")	SY	4.000	4,450.00	2,602.140	10,408.56
01056039	000	REMOVE STAB BASE AND ASPH PAV (6"-20")	SY	15.370	18,175.00	658.880	10,126.99
01106001	000	EXCAVATION (ROADWAY)	CY	12.800	1,046,879.00	30,140.500	385,798.40
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.370	96,115.00	17,582.920	6,505.68
01686001	000	VEGETATIVE WATERING	MG	25.000	28,596.00	162.200	4,055.00
04036001	000	TEMPORARY SPL SHORING	SF	28.400	968,839.00	4,256.920	120,896.53
04166004	000	DRILL SHAFT (36 IN)	LF	489.990	1,364.00	552.000	270,474.48
04166006	000	DRILL SHAFT (48 IN)	LF	752.020	7,296.00	1,206.000	906,936.12
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	1,032.680	102.00	25.000	25,817.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,274.310	242.00	86.000	109,590.66
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	10,508.720	143.00	3.000	31,526.16
04966002	000	REMOV STR (INLET)	EA	961.350	358.00	11.000	10,574.85
04966007	000	REMOV STR (PIPE)	LF	56.520	35,291.00	427.000	24,134.04
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	437,949.010	26.00	14.500	6,350,260.65
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	1,042,144.760	2.00	2.000	2,084,289.52
05006001	000	MOBILIZATION	LS	88,900,000.000	1.00	0.750	66,675,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	500,000.000	60.00	4.000	2,000,000.00
05066020	000	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	75.000	111.00	1,490.940	111,820.50
05066038	000	TEMP SEDMT CONT FENCE (INSTALL)	LF	7.000	15,826.00	13,013.500	91,094.50
05066039	000	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.500	15,826.00	903.000	2,257.50
05066041	000	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.500	9,564.00	322.000	2,415.00
05066043	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.500	9,564.00	140.000	350.00
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	191.240	62,633.00	1,141.332	218,268.33
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	207.190	9,834.00	47.600	9,862.24
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	32.000	46,080.00	12,224.000	391,168.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	33.000	3,960.00	383.000	12,639.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	34.500	340.00	80.000	2,760.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	13.640	160,380.00	1,560.000	21,278.40
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.890	7,412.50	2,412.500	6,972.13
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	309.910	34.00	9.000	2,789.19
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	309.910	39.00	5.000	1,549.55
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	309.910	33.00	8.000	2,479.28
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	110.00	5.000	10,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	600.000	45.00	1.000	600.00

CONTRACT ID	000911254	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE			
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,000.000	37.00	21.000	210,000.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	884.560	75.00	7.000	6,191.92
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	61,624.730	8.00	1.000	61,624.73
06136007	000	HI MST IL POLE (175 FT)(80 MPH)	EA	69,493.290	1.00	1.000	69,493.29
06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	35,718.390	1.00	1.000	35,718.39
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	44.700	62,276.00	1,359.000	60,747.30
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	103.530	9,004.00	282.000	29,195.46
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	50.010	14,949.00	2,245.000	112,272.45
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	72.750	8,505.00	796.000	57,909.00
06186070	000	CONDT (RM) (2")	LF	83.620	10,363.00	965.000	80,693.30
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	4.200	108,132.00	840.000	3,528.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	5.880	20,831.00	210.000	1,234.80
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.460	26,577.00	840.000	3,746.40
06206018	000	ELEC CONDR (NO.1) INSULATED	LF	9.930	440.00	475.000	4,716.75
06246001	000	GROUND BOX TY A (122311)	EA	2,689.390	34.00	1.000	2,689.39
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	3,682.150	93.00	3.000	11,046.45
06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	22.320	7,285.00	6,634.000	148,070.88
06276002	000	TIMBER POLE (CL 2) 40 FT	EA	5,337.800	29.00	35.000	186,823.00
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	6,009.090	5.00	1.000	6,009.09
06276007	000	TIMBER POLE (CL 2) 70 FT	EA	12,674.780	16.00	8.000	101,398.24
06286002	000	REMOVE ELECTRICAL SERVICES	EA	887.710	16.00	1.000	887.71
06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	16,693.100	5.00	1.000	16,693.10
06366001	000	ALUMINUM SIGNS (TY A)	SF	43.390	2,819.00	182.000	7,896.98
06446076	000	REMOVE SM RD SN SUP&AM	EA	94.550	322.00	40.000	3,782.00
06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	1,050.540	15.00	1.000	1,050.54
06506204	000	REMOVE OVERHD SIGN SUP	EA	13,039.310	67.00	6.000	78,235.86
06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.630	49,480.00	8,410.000	5,298.30
06626006	000	WK ZN PAV MRK NON-REMOV (W)6"(DOT)	LF	1.940	3,640.00	322.000	624.68
06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.530	224,793.00	29,614.000	15,695.42
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.050	36,107.00	3,650.000	3,832.50
06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.530	170,368.00	15,997.000	8,478.41
06726010	000	REFL PAV MRKR TY II-C-R	EA	7.090	2,379.00	538.000	3,814.42
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.580	128,986.00	32,665.000	18,945.70
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.950	14,850.00	2,763.000	2,624.85
06806004	000	REMOVING TRAFFIC SIGNALS	EA	9,806.800	13.00	1.000	9,806.80
06856003	000	REMOVE RDS FLASH BEACON ASSEMBLY	EA	1,113.570	6.00	2.000	2,227.14
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,500.000	120.00	4.500	15,750.00
07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	3,500.000	120.00	5.000	17,500.00
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	3,500.000	120.00	5.000	17,500.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	7,000.000	60.00	2.000	14,000.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	7,000.000	60.00	2.000	14,000.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	7,000.000	60.00	2.000	14,000.00
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	7,000.000	60.00	2.000	14,000.00
51956004	000	EXCAVATION	CY	22.000	117,315.00	4,184.000	92,048.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	5,500.000	25.00	16.000	88,000.00
60076015	000	FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	4.310	21,098.00	1,664.000	7,171.84
60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	2,219.790	12.00	3.000	6,659.37
60076064	000	FO CBL (72 SMF)(AERIAL)	LF	20.820	8,155.00	8,055.000	167,705.10
60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	3,582.350	8.00	3.000	10,747.05

CONTRACT ID	000911254	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE			
60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	6,219.210	2.00	2.000	12,438.42
60076094	000	FIBER OPTIC FUSION SPLICE	EA	128.950	624.00	444.000	57,253.80
60076097	000	FIBER OPTIC PATCH PANEL (24 POSITION)	EA	3,547.680	6.00	3.000	10,643.04
60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	35,907.490	4.00	2.000	71,814.98
60106004	000	CCTV MOUNT (POLE)	EA	672.350	25.00	1.000	672.35
60106005	000	CCTV MOUNT (POST)	EA	1,971.870	4.00	4.000	7,887.48
60106011	000	CCTV FIELD EQUIP (DIGITAL) (IN STL ONLY)	EA	5,147.650	32.00	6.000	30,885.90
60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	10,589.450	7.00	4.000	42,357.80
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	4,097.110	12.00	4.000	16,388.44
60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	60.670	6,180.00	1,114.000	67,586.38
60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	87.190	3,385.00	398.000	34,701.62
60276008	000	GROUND BOX (PREPARE)	EA	871.950	10.00	1.000	871.95
60396001	000	RELOCATE EXISTING OVERHEAD SIGNS	EA	8,976.870	46.00	2.000	17,953.74
60536002	000	REMOVE OVERHEAD SIGN PANELS	EA	2,368.970	73.00	21.000	49,748.37
60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	12,839.710	35.00	23.000	295,313.33
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	9,123.950	7.00	2.000	18,247.90
60646086	000	ITS POLE MNT CAB (TY 2)(CONF 2)(REL)	EA	7,070.140	10.00	6.000	42,420.84
61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	3,676.890	23.00	9.000	33,092.01
61856002	000	TMA (STATIONARY)	DAY	450.000	7,200.00	231.000	103,950.00
61856005	000	TMA (MOBILE OPERATION)	DAY	950.000	650.00	45.000	42,750.00
61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	8,483.120	19.00	1.000	8,483.12
61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	9,664.980	9.00	4.500	43,492.41
63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	27,251.030	8.00	2.000	54,502.06
63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	17,181.600	6.00	2.000	34,363.20
63206003	000	INSTALLATION OF TERMINAL SERVER	EA	2,400.490	10.00	4.000	9,601.96
65396001	000	HIGH MAST ASSEMBLY FOR ITS	EA	42,468.120	1.00	1.000	42,468.12
65416001	000	TEMP OHE (#4 ACSR)(TRIPLEX)	LF	18.860	2,801.00	2,311.000	43,585.46
73666001	000	6" DUCTILE IRON PIPE	EA	1,260.650	110.00	32.000	40,340.80
73666002	000	8" DUCTILE IRON PIPE	EA	945.490	347.00	178.000	168,297.22
73666003	000	12" DUCTILE IRON PIPE	EA	1,155.600	1,114.00	482.700	557,808.12
73666007	000	6" PVC WATER PIPE	LF	892.960	192.00	7.000	6,250.72
73666015	000	12" PVC PRESSURE RATED WASTEWATER PIPE	LF	472.740	820.00	50.000	23,637.00
73666017	000	18" PVC PRESSURE RATED WASTEWATER PIPE	LF	808.920	739.00	266.000	215,172.72
73666019	000	CONNECTION TO EXISTING MANHOLE	EA	21,010.820	7.00	2.000	42,021.64
73666020	000	CAST IRON FITTINGS	TON	15,758.110	11.50	4.056	63,914.90
73666021	000	WATER SERVICE	EA	15,758.120	14.00	1.000	15,758.12
73666022	000	INSTALL FIRE HYDRANT	EA	12,606.490	12.00	3.000	37,819.47
73666024	000	DELIVER FIRE HYDRANT	EA	262.640	11.00	1.000	262.64
73666025	000	6" GATE VALVE	EA	3,676.890	14.00	3.000	11,030.67
73666026	000	8" GATE VALVE	EA	4,202.160	8.00	1.000	4,202.16
73666027	000	12" GATE VALVE	EA	14,707.570	11.00	1.000	14,707.57
73666037	000	36" WATER MAIN (BOTOC)	LF	3,151.620	1,484.00	1,038.000	3,271,381.56
73666039	000	CUT AND PLUG WATER MAIN FOR TEST	EA	15,758.110	30.00	5.000	78,790.55
73666044	000	6" STANDARD WATER MAIN LOWERING	EA	26,263.520	1.00	1.000	26,263.52
73666046	000	12" STANDARD WATER MAIN LOWERING	EA	42,021.640	1.00	1.000	42,021.64
73666048	000	WASTEWATER LATERAL	EA	26,263.530	2.00	2.000	52,527.06
73666051	000	48" DROP CONNECTION MANHOLE	EA	42,021.640	2.00	1.000	42,021.64
73666052	000	48" WASTEWATER MANHOLE	EA	44,122.720	25.00	3.000	132,368.16
73666055	000	TRENCH EXCAVATION SAFETY & SUPPORT	LF	38.870	7,809.00	1,042.700	40,529.75

73666060	000	TEMP PAVING (HOT/HIGH PERFORMANCE MIX)	TON	500.000	478.00	10.630	5,315.00
73666067	000	SURVEYING & STAKING (WATER & WW MAINS)	LF	15.760	7,808.00	1,099.700	17,331.27
73666072	000	INVESTIGATION	EA	6,303.250	1.00	1.000	6,303.25
73666088	000	CRUSHED ROCK FOR TEMPORARY PAVING BASE	CY	157.580	320.00	45.790	7,215.58
96016001		MATERIAL ON HAND	DOL	-1.000	200,000.00	341,182.940	-341,182.94
		Material Used					
96016001		MATERIAL ON HAND	DOL	1.000	200,000.00	12,081,469.940	12,081,469.94
		Material Received					
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	101.00	1.000	200.00
		PAID BY EACH BENT/ABUT					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	2,000,000.00	190,650.050	190,650.05
		PAID BY INVOICE					
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	500,000.00	21,977.850	21,977.85
		Participating _ DO NOT HAVE Police Report Paid by Invoice					

TOTAL ITEM EARNINGS TO DATE \$123,469,227.33