



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/24**

CONTRACT ID: **000912219**
 PROJECT: **F 2023(166)**
 CONTRACT: **06233601**
 AWARD AMOUNT: **\$342,870,406.89**
 PROJECTED AMOUNT: **\$345,667,607.23**
 ADJ. PROJECTED AMOUNT: **\$345,667,607.23**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 30**
 DISTRICT NAME: **DALLAS**
 COUNTY: **ROCKWALL**
 AREA ENGINEER: **LANE SELMAN, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2024** to **04/25/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **21.71**
 % TIME USED: **15.45**
 % RETAINAGE: **0.00**

LETTING DATE: **06/28/2023**
 AWARD DATE: **07/11/2023**
 NOTICE TO PROCEED DATE: **07/19/2023**
 WORK BEGIN DATE: **09/22/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$75,048,546.82	\$69,676,870.55	\$5,371,676.27
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$75,048,546.82	\$69,676,870.55	\$5,371,676.27
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$75,048,546.82	\$69,676,870.55	\$5,371,676.27

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 09/22/2023
TIME CHARGES BEGIN: 09/22/2023
BID DAYS: 1,120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,120
DAYS CHARGED TO DATE: 173
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/26/2024	1		
03/27/2024	1		
03/28/2024	1		
03/29/2024		1	HOLIDAY TRAFFIC
03/30/2024		1	HOLIDAY TRAFFIC
03/31/2024		1	SUNDAY
04/01/2024	1		
04/02/2024	1		
04/03/2024	1		
04/04/2024	1		
04/05/2024	1		
04/06/2024	1		
04/07/2024		1	SUNDAY
04/08/2024		1	TIME SUSPENDED
04/09/2024		1	TIME SUSPENDED
04/10/2024	1		
04/11/2024	1		
04/12/2024	1		
04/13/2024	1		
04/14/2024		1	SUNDAY
04/15/2024	1		
04/16/2024	1		
04/17/2024	1		
04/18/2024	1		
04/19/2024	1		
04/20/2024	1		
04/21/2024		1	SUNDAY
04/22/2024	1		
04/23/2024	1		
04/24/2024	1		
04/25/2024	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	23	8
		<hr/>
HOLIDAY TRAFFIC		2
SUNDAY		4
TIME SUSPENDED		2

WORK PERFORMED THIS PERIOD

PROJECT F 2023(166) CONTROL 000912219
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	62,600.000	43.886	\$2,747,263.60	548.57	537.60
0085	01046023	000	REMOVING CONC (CTB)	LF	6.000	1,650.000	\$9,900.00	33,632.00	1,650.00
0105	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	4.000	11,682.667	\$46,730.67	115,235.00	14,299.33
0130	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	16.000	14,732.470	\$235,719.52	576,190.00	39,153.81
0240	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	431.000	\$439.62	64,056.00	1,586.00
0250	04166006	000	DRILL SHAFT (48 IN)	LF	450.000	25.000	\$11,250.00	15,841.00	25.00
0280	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	650.000	22.000	\$14,300.00	496.00	22.00
0435	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	407.935	511.000	\$208,454.79	1,137.00	511.00
0445	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	448.729	80.000	\$35,898.32	3,503.00	220.00
0450	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	515.018	116.000	\$59,742.09	415.00	256.00
0510	04646009	001	RC PIPE (CL III)(42 IN)	LF	224.364	625.000	\$140,227.50	2,586.00	625.00
0560	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	11,218.213	0.500	\$5,609.11	11.00	0.50
0625	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	12,238.050	0.500	\$6,119.03	29.00	1.50
0630	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	12,238.050	0.500	\$6,119.03	30.00	1.00
0635	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	15,297.563	0.500	\$7,648.78	9.00	1.00
0645	04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	17,337.238	1.500	\$26,005.86	14.00	1.50
0775	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	40,793.501	0.500	\$20,396.75	3.00	0.50
0880	04966005	000	REMOV STR (WINGWALL)	EA	2,549.594	2.000	\$5,099.19	24.00	4.00
0885	04966006	000	REMOV STR (HEADWALL)	EA	2,549.594	4.000	\$10,198.38	141.00	7.00
0890	04966007	000	REMOV STR (PIPE)	LF	40.794	41.000	\$1,672.55	14,646.00	83.00
0895	04966008	000	REMOV STR (BOX CULVERT)	LF	66.289	126.000	\$8,352.41	5,348.00	165.00
0920	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	1.000	\$30,000.00	48.00	7.00
0935	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	70.000	79.000	\$5,530.00	1,910.00	685.00
0980	05086001	000	CONSTRUCTING DETOURS	SY	130.000	4,225.169	\$549,271.97	137,995.00	4,225.17
0985	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	15.000	21,330.000	\$319,950.00	111,270.00	32,310.00
1000	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.000	2,550.000	\$12,750.00	417,464.00	2,550.00
1195	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,485.000	11.000	\$82,335.00	36.00	20.00
1585	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	280.000	\$98.00	243,346.00	280.00
1590	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	3,689.000	\$1,291.15	650,250.00	5,237.00
1595	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	4,069.000	\$1,424.15	622,202.00	11,126.00
1705	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.670	56,328.000	\$37,739.76	73,327.00	56,328.00
1710	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.670	147,743.000	\$98,987.81	227,663.00	147,743.00
1715	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.670	144,630.000	\$96,902.10	226,704.00	144,630.00
1730	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.650	1,767.000	\$6,449.55	7,361.00	1,767.00
1735	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.390	5,742.000	\$2,239.38	1,520,119.00	12,077.00
1745	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.670	2,756.000	\$1,846.52	1,000.00	2,995.00
1750	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.670	75.000	\$50.25	1,000.00	75.00
2170	61856002	002	TMA (STATIONARY)	DAY	225.000	15.000	\$3,375.00	1,000.00	17.00
2175	61856005	002	TMA (MOBILE OPERATION)	DAY	616.000	36.000	\$22,176.00	360.00	58.00
3752	96016001		MATERIAL ON HAND	DOL	1.000	520,889.630	\$520,889.63	100,000.00	2,442,284.20
	SUPP DESCR		Received						
3753	96016001		MATERIAL ON HAND	DOL	-1.000	169,850.000	-\$169,850.00	100,000.00	456,142.37
	SUPP DESCR		Used						

CATEGORY 012

DESCRIPTION BRIDGE: 181990000912534 [BRIDGE 13 - EBFR SABINE CREEK |

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3140	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	15.290	\$1,529.00
3145	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	31.870	\$7,967.50

Total Bid Quantity	QTY Paid To Date
420.00	210.00
893.00	695.94

CATEGORY 015

DESCRIPTION BRIDGE: 181990000912538 [BRIDGE 16 - EBFR SABINE CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3460	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	11.610	\$1,161.00
3465	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	49.430	\$12,357.50

Total Bid Quantity	QTY Paid To Date
206.00	103.00
875.00	683.80

CATEGORY 019

DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	
3761	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	14,597.400	\$14,597.40	
		SUPP DESCR	Paid by Invoice					
3762	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	2,033.220	\$2,033.22	
		SUPP DESCR	Paid by Invoice					
3766	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	70,818.660	\$70,818.66	
		SUPP DESCR	Participating - Do not have police report					
3767	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2	DOL	1.000	30,608.520	\$30,608.52	
		SUPP DESCR	Non-Participating - Have police report					

Total Bid Quantity	QTY Paid To Date
250,000.00	14,597.40
500,000.00	14,121.45
250,000.00	101,543.73
250,000.00	45,702.49

TOTAL ITEM EARNINGS THIS ESTIMATE

\$5,371,676.27

CONTRACT LINE ITEMS

PROJECT F 2023(166) CONTROL 000912219
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	62,600.000	548.570	0.000	537.60	33,653,697.40
0065	01046001	000	REMOVING CONC (PAV)	SY	10.000	427,301.000	0.000	4,595.56	45,955.56
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	19,901.000	0.000	1,411.90	8,471.37
0085	01046023	000	REMOVING CONC (CTB)	LF	6.000	33,632.000	0.000	1,650.00	9,900.00
0105	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	4.000	115,235.000	0.000	14,299.33	57,197.33
0110	01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	14.000	417,057.000	0.000	17,686.89	247,616.45
0120	01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	16.000	15,866.000	0.000	19,129.78	306,076.43
0130	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	16.000	576,190.000	0.000	39,153.81	626,460.96
0240	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	64,056.000	0.000	1,586.00	1,617.72
0245	04036001	000	TEMPORARY SPL SHORING	SF	30.000	267,810.000	0.000	1,613.82	48,414.54
0250	04166006	000	DRILL SHAFT (48 IN)	LF	450.000	15,816.000	25.000	25.00	11,250.00
0280	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	650.000	474.000	22.000	22.00	14,300.00
0435	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	407.935	1,137.000	0.000	511.00	208,454.79
0445	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	448.729	3,503.000	0.000	220.00	98,720.38
0450	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	515.018	415.000	0.000	256.00	131,844.61
0490	04646005	001	RC PIPE (CL III)(24 IN)	LF	117.281	45,977.000	0.000	687.82	80,668.22
0500	04646007	001	RC PIPE (CL III)(30 IN)	LF	142.777	7,785.000	0.000	235.00	33,552.60
0505	04646008	001	RC PIPE (CL III)(36 IN)	LF	173.372	6,468.000	0.000	375.84	65,160.13
0510	04646009	001	RC PIPE (CL III)(42 IN)	LF	224.364	2,586.000	0.000	625.00	140,227.50
0525	04646026	001	RC PIPE (CL V)(24 IN)	LF	132.579	4,223.000	0.000	229.24	30,392.41
0560	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	11,218.213	11.000	0.000	0.50	5,609.11
0600	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	8,158.700	40.000	0.000	0.50	4,079.35
0610	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	10,198.375	60.000	0.000	1.00	10,198.38
0615	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	11,218.213	30.000	0.000	1.50	16,827.32
0625	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	12,238.050	29.000	0.000	1.50	18,357.09
0630	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	12,238.050	30.000	0.000	1.00	12,238.06
0635	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	15,297.563	9.000	0.000	1.00	15,297.56
0645	04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	17,337.238	14.000	0.000	1.50	26,005.86
0685	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	9,178.538	214.000	0.000	0.50	4,589.27
0775	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	40,793.501	3.000	0.000	0.50	20,396.75
0880	04966005	000	REMOV STR (WINGWALL)	EA	2,549.594	24.000	0.000	4.00	10,198.38
0885	04966006	000	REMOV STR (HEADWALL)	EA	2,549.594	141.000	0.000	7.00	17,847.16
0890	04966007	000	REMOV STR (PIPE)	LF	40.794	14,646.000	0.000	83.00	3,385.90
0895	04966008	000	REMOV STR (BOX CULVERT)	LF	66.289	5,348.000	0.000	165.00	10,937.68
0915	05006001	000	MOBILIZATION	LS	37,790,000.000	1.000	0.000	0.90	34,011,000.00
0920	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	48.000	0.000	7.00	210,000.00
0930	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	2,520.000	0.000	436.00	16,568.00
0935	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	70.000	1,910.000	0.000	685.00	47,950.00
0940	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	12.000	4,925.000	0.000	15.00	180.00
0945	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	33.000	9,500.000	0.000	287.22	9,478.33
0955	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	36,310.000	0.000	10,407.00	41,628.00
0960	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	36,310.000	0.000	180.00	360.00
0965	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	7.000	11,245.000	0.000	50.00	350.00
0980	05086001	000	CONSTRUCTING DETOURS	SY	130.000	137,995.000	0.000	4,225.17	549,271.97

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0985	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	15.000	111,270.000	0.000	32,310.00	484,650.00
0990	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	45.000	109,300.000	0.000	5,620.00	252,900.00
0995	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	45.000	3,380.000	0.000	200.00	9,000.00
1000	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.000	417,464.000	0.000	2,550.00	12,750.00
1150	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	18,996.000	0.000	1,385.00	6,232.50
1155	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	263.000	32.000	0.000	8.00	2,104.00
1180	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	505.000	61.000	0.000	2.00	1,010.00
1195	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,485.000	36.000	0.000	20.00	149,700.00
1585	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	243,346.000	0.000	280.00	98.00
1590	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	650,250.000	0.000	5,237.00	1,832.95
1595	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	622,202.000	0.000	11,126.00	3,894.10
1705	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.670	73,327.000	0.000	56,328.00	37,739.76
1710	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.670	227,663.000	0.000	147,743.00	98,987.81
1715	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.670	226,704.000	0.000	144,630.00	96,902.10
1730	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.650	7,361.000	0.000	1,767.00	6,449.55
1735	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.390	1,520,119.000	0.000	12,077.00	4,710.03
1740	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.450	323,910.000	0.000	744.00	334.80
1745	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.670	1,000.000	0.000	2,995.00	2,006.65
1750	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.670	1,000.000	0.000	75.00	50.25
2025	51326002	000	LEAD CONTAINING COATING MNGMT-12" STRIP	EA	240.000	64.000	0.000	64.00	15,360.00
2030	51326003	000	LEAD CONTAINING COATING MNGMT -6" STRIP	EA	120.000	244.000	0.000	244.00	29,280.00
2035	51326004	000	LEAD CONTAINING COATING MNGMT -4" STRIP	EA	120.000	128.000	0.000	128.00	15,360.00
2045	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	18.000	0.000	7.00	7,000.00
2170	61856002	002	TMA (STATIONARY)	DAY	225.000	1,000.000	0.000	17.00	3,825.00
2175	61856005	002	TMA (MOBILE OPERATION)	DAY	616.000	360.000	0.000	58.00	35,728.00
3752	96016001		MATERIAL ON HAND Received	DOL	1.000	100,000.000	0.000	2,442,284.20	2,442,284.20
3753	96016001		MATERIAL ON HAND Used	DOL	-1.000	100,000.000	0.000	456,142.37	-456,142.37
3758	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	57.000	0.000	17.00	3,400.00

Category Subtotal \$74,150,179.90

CATEGORY 012 DESCRIPTION BRIDGE: 181990000912534 [BRIDGE 13 - EBFR SABINE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3140	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	420.000	0.000	210.00	21,000.00
3145	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	893.000	0.000	695.94	173,985.00

Category Subtotal \$194,985.00

CATEGORY 014 DESCRIPTION BRIDGE: 181990000912536 [BRIDGE 15 - WBFR SABINE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3350	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	296.000	0.000	126.18	12,618.00
3355	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,737.000	0.000	1,263.68	315,920.00

Category Subtotal \$328,538.00

CATEGORY 015 DESCRIPTION BRIDGE: 181990000912538 [BRIDGE 16 - EBFR SABINE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3460	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	206.000	0.000	103.00	10,300.00
3465	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	875.000	0.000	683.80	170,950.00
Category Subtotal									\$181,250.00

CATEGORY 019 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3760	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	1,500,000.000	0.000	17,628.85	17,628.85
3761	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	250,000.000	0.000	14,597.40	14,597.40
3762	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	500,000.000	0.000	14,121.45	14,121.45
3766	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 Participating - Do not have police report	DOL	1.000	250,000.000	0.000	101,543.73	101,543.73
3767	96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2 Non-Participating - Have police report	DOL	1.000	250,000.000	0.000	45,702.49	45,702.49
Category Subtotal									\$193,593.92

PROJECT F 2023(166) CONTROL 000912219

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.000	7,081.000	0.000	0.000	0.00
0080	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	3.500	20,572.000	0.000	0.000	0.00
0090	01046027	000	REMOVING CONC (APPR SLAB)	SY	15.000	1,999.000	0.000	0.000	0.00
0095	01046028	000	REMOVING CONC (MISC)	SY	40.000	763.000	0.000	0.000	0.00
0100	01046044	000	REMOVING CONC (FLUME)	SY	500.000	5.000	0.000	0.000	0.00
0115	01056021	000	REMOVING STAB BASE AND ASPH PAV (0-4")	SY	4.000	3,517.000	0.000	0.000	0.00
0125	01106001	000	EXCAVATION (ROADWAY)	CY	15.000	432,445.000	0.000	0.000	0.00
0135	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	15.000	138,968.000	0.000	0.000	0.00
0140	01326030	000	EMBANKMENT (FINAL)(DENS CONT)(TY C3)	CY	90.000	2,329.000	0.000	0.000	0.00
0145	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.250	532,760.000	0.000	0.000	0.00
0150	01626002	000	BLOCK SODDING	SY	3.970	480,535.000	0.000	0.000	0.00
0155	01646007	000	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.200	52,225.000	0.000	0.000	0.00
0160	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.160	681,535.000	0.000	0.000	0.00
0165	01686001	000	VEGETATIVE WATERING	MG	1.000	180,648.000	0.000	0.000	0.00
0170	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.240	24,845.000	0.000	0.000	0.00
0175	01696005	000	SOIL RETENTION BLANKETS (CL 2) (TY E)	SY	1.820	4,255.000	0.000	0.000	0.00
0180	01696006	000	SOIL RETENTION BLANKETS (CL 2) (TY F)	SY	1.950	2,310.000	0.000	0.000	0.00
0185	01696008	000	SOIL RETENTION BLANKETS (CL 2) (TY H)	SY	5.260	20,815.000	0.000	0.000	0.00
0190	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	350.000	30,567.000	0.000	0.000	0.00
0195	02606026	000	LIME TRT (EXIST MATL)(24")	SY	10.000	18,544.000	0.000	0.000	0.00
0200	02606057	000	LIME TREAT (EXIST MATL) (13")	SY	5.000	771,878.000	0.000	0.000	0.00

CONTRACT ID	000912219	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 22	
0205	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	7.000	563,561.000	0.000	0.000	0.00
0210	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	84.500	207,504.000	0.000	0.000	0.00
0215	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	59.770	560,407.000	0.000	0.000	0.00
0220	03606056	001	CONC PAV (CONT REINF)(HES)(14")	SY	160.000	1,700.000	0.000	0.000	0.00
0225	04006005	000	CEM STABIL BKFL	CY	100.000	5,326.000	0.000	0.000	0.00
0230	04006007	000	CUT & RESTORE CONC PAVING	SY	350.000	750.000	0.000	0.000	0.00
0235	04006008	000	CUT & RESTORE ASPH PAVING	SY	400.000	1,119.000	0.000	0.000	0.00
0255	04166009	000	DRILL SHAFT (66 IN)	LF	838.800	160.000	0.000	0.000	0.00
0260	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	175.000	10.000	0.000	0.000	0.00
0265	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	262.000	414.000	0.000	0.000	0.00
0270	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	344.400	322.000	0.000	0.000	0.00
0275	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	537.600	286.000	0.000	0.000	0.00
0285	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	274.000	790.000	0.000	0.000	0.00
0290	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	308.400	11.000	0.000	0.000	0.00
0295	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	390.800	143.000	0.000	0.000	0.00
0300	04206002	001	CL A CONC (MISC)	CY	5,000.000	2.000	0.000	0.000	0.00
0305	04206007	001	CL A CONC (FLUME)	CY	760.000	90.000	0.000	0.000	0.00
0310	04206029	001	CL C CONC (CAP)	CY	1,100.000	845.000	0.000	0.000	0.00
0315	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	350.000	457.000	0.000	0.000	0.00
0320	04226015	000	APPROACH SLAB	CY	400.000	2,376.000	0.000	0.000	0.00
0325	04236001	000	RETAINING WALL (MSE)	SF	90.000	189,304.000	0.000	0.000	0.00
0330	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	50.000	58,195.000	0.000	0.000	0.00
0335	04276002	003	CONCRETE PAINT FINISH	SF	0.320	128,060.000	0.000	0.000	0.00
0340	04326001	000	RIPRAP (CONC)(4 IN)	CY	600.000	4.000	1.250	0.000	0.00
0345	04326002	000	RIPRAP (CONC)(5 IN)	CY	600.000	1,177.000	0.000	0.000	0.00
0350	04326017	000	RIPRAP (STONE TY R)(DRY)(18 IN)	CY	193.770	126.000	0.000	0.000	0.00
0355	04326018	000	RIPRAP (STONE TYPE R)(DRY)(24")	CY	193.770	278.000	0.000	0.000	0.00
0360	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	193.770	608.000	0.000	0.000	0.00
0365	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	90.000	0.000	0.000	0.00
0370	04326036	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	193.770	20.000	0.000	0.000	0.00
0375	04326041	000	RIPRAP (SPECIAL)	CY	244.760	120.000	0.000	0.000	0.00
0380	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	650.000	776.000	0.000	0.000	0.00
0385	04326060	000	RIPRAP (STONE TY R)(GROUT)(24 IN)	CY	244.760	45.000	0.000	0.000	0.00
0390	04506006	001	RAIL (TY T223)	LF	80.000	312.000	0.000	0.000	0.00
0395	04506023	001	RAIL (TY SSTR)	LF	61.000	30,897.900	0.000	0.000	0.00
0400	04506032	001	RAIL (TY C223)	LF	160.000	478.000	0.000	0.000	0.00
0405	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	60.000	1,902.000	0.000	0.000	0.00
0410	04506103	001	RAIL (TY PR11)	LF	175.000	829.000	0.000	0.000	0.00
0415	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	311.050	383.000	0.000	0.000	0.00
0420	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	346.745	1,443.000	0.000	0.000	0.00
0425	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	351.844	2,110.000	0.000	0.000	0.00
0430	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	382.439	628.000	0.000	0.000	0.00
0440	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	413.034	462.000	0.000	0.000	0.00
0455	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	61.190	424.000	0.000	0.000	0.00
0460	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	673.093	980.000	0.000	0.000	0.00
0465	04626047	002	CONC BOX CULV (4 FT X 2 FT)(EXTEND)	LF	229.463	8.000	0.000	0.000	0.00
0470	04626058	002	CONC BOX CULV (7 FT X 3 FT)(EXTEND)	LF	627.200	358.000	0.000	0.000	0.00
0475	04646001	001	RC PIPE (CL III)(12 IN)	LF	92.805	33.000	0.000	0.000	0.00
0480	04646003	001	RC PIPE (CL III)(18 IN)	LF	96.885	5,867.000	0.000	0.000	0.00
0485	04646004	001	RC PIPE (CL III)(21 IN)	LF	107.083	675.000	0.000	0.000	0.00
0495	04646006	001	RC PIPE (CL III)(27 IN)	LF	127.480	232.000	0.000	0.000	0.00
0515	04646010	001	RC PIPE (CL III)(48 IN)	LF	260.059	169.000	0.000	0.000	0.00

CONTRACT ID	000912219	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE					
0520	04646025	001	RC PIPE (CL V)(18 IN)	LF	101.984	2,048.000	0.000	0.000	0.00
0530	04646028	001	RC PIPE (CL V)(42 IN)	LF	346.745	105.000	0.000	0.000	0.00
0535	04646059	001	RC PIPE (CL V)(30 IN)	LF	178.472	387.000	0.000	0.000	0.00
0540	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	8,158.700	45.000	0.000	0.000	0.00
0545	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	10,198.375	12.000	0.000	0.000	0.00
0550	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	6,119.025	19.000	0.000	0.000	0.00
0555	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	6,119.025	7.000	0.000	0.000	0.00
0565	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	30,595.126	1.000	0.000	0.000	0.00
0570	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	9,178.538	1.000	0.000	0.000	0.00
0575	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	8,158.700	7.000	0.000	0.000	0.00
0580	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	8,158.700	3.000	0.000	0.000	0.00
0585	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	9,178.538	3.000	0.000	0.000	0.00
0590	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	8,158.700	1.000	0.000	0.000	0.00
0595	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	11,218.213	2.000	0.000	0.000	0.00
0605	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	10,198.375	62.000	0.000	0.000	0.00
0620	04656033	001	INLET (COMPL)(PCU)(4FT)(NONE)	EA	10,198.375	10.000	0.000	0.000	0.00
0640	04656038	001	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	19,376.913	6.000	0.000	0.000	0.00
0650	04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	17,337.238	6.000	0.000	0.000	0.00
0655	04656042	001	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	24,476.101	1.000	0.000	0.000	0.00
0660	04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	23,456.263	1.000	0.000	0.000	0.00
0665	04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	26,515.776	1.000	0.000	0.000	0.00
0670	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	7,138.863	6.000	0.000	0.000	0.00
0675	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	9,178.538	22.000	0.000	0.000	0.00
0680	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	7,138.863	8.000	0.000	0.000	0.00
0690	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	10,198.375	21.000	0.000	0.000	0.00
0695	04656154	001	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	18,357.075	3.000	0.000	0.000	0.00
0700	04656155	001	INLET (COMPL)(PAZD)(RG)(3FTX3FT)	EA	7,138.863	1.000	0.000	0.000	0.00
0705	04656179	001	INLET (COMPL)(TY MSE2)	EA	11,218.213	77.000	0.000	0.000	0.00
0710	04656348	001	JCTBOX(COMPL)(PJB)(7FTX7FT)(MOD)	EA	30,595.126	2.000	0.000	0.000	0.00
0715	04666005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	8,158.700	5.000	0.000	0.000	0.00
0720	04666095	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	7,648.781	1.000	0.000	0.000	0.00
0725	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	9,178.538	10.000	0.000	0.000	0.00
0730	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	10,198.375	2.000	0.000	0.000	0.00
0735	04666136	000	HEADWALL (CH - PW - S) (DIA= 48 IN)	EA	17,337.238	1.000	0.000	0.000	0.00
0740	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	12,238.050	2.000	0.000	0.000	0.00
0745	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	31,614.963	1.000	0.000	0.000	0.00
0750	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	13,257.888	1.000	0.000	0.000	0.00
0755	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	15,297.563	4.000	0.000	0.000	0.00
0760	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	22,436.425	4.000	0.000	0.000	0.00
0765	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	30,595.126	5.000	0.000	0.000	0.00
0770	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	35,694.313	1.000	0.000	0.000	0.00
0780	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	61,190.251	6.000	0.000	0.000	0.00
0785	04666209	000	WINGWALL (SW - 0) (HW=6 FT)	EA	15,297.563	1.000	0.000	0.000	0.00
0790	04666232	000	WINGWALL (SPL)	EA	25,495.938	1.000	0.000	0.000	0.00
0795	04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	12,238.050	1.000	0.000	0.000	0.00
0800	04676145	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (P)	EA	20,396.750	2.000	0.000	0.000	0.00
0805	04676254	000	SET (TY I)(S= 7 FT)(HW= 6 FT)(4:1) (C)	EA	30,595.126	1.000	0.000	0.000	0.00
0810	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,784.716	12.000	0.000	0.000	0.00
0815	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,784.716	3.000	0.000	0.000	0.00
0820	04676386	000	SET (TY II) (24 IN) (RCP) (12: 1) (P)	EA	10,198.375	4.000	0.000	0.000	0.00
0825	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,549.594	23.000	0.000	0.000	0.00
0830	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	2,549.594	2.000	0.000	0.000	0.00

CONTRACT ID	000912219	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE					Page 10 of 22
0835	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,549.594	1.000	0.000	0.000	0.00
0840	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	3,569.431	1.000	0.000	0.000	0.00
0845	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	4,589.269	1.000	0.000	0.000	0.00
0850	04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	229.463	420.000	0.000	0.000	0.00
0855	04746009	000	SLOT DRAIN (GAL STL) (24 IN)	LF	254.959	80.000	0.000	0.000	0.00
0860	04796001	000	ADJUSTING MANHOLES	EA	2,549.594	6.000	0.000	0.000	0.00
0865	04806001	000	CLEAN EXIST CULVERTS	EA	25,000.000	3.000	0.000	0.000	0.00
0870	04966002	000	REMOV STR (INLET)	EA	917.854	67.000	0.000	0.000	0.00
0875	04966003	000	REMOV STR (MANHOLE)	EA	1,019.838	7.000	0.000	0.000	0.00
0900	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	15,000.000	8.000	0.000	0.000	0.00
0905	04966017	000	REMOV STR (ABUTMENT)	EA	5,000.000	23.000	0.000	0.000	0.00
0910	04966040	000	REMOV STR (RET WALL)	LF	40.000	968.000	0.000	0.000	0.00
0925	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	38.000	495.000	0.000	0.000	0.00
0950	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	12.000	9,500.000	0.000	0.000	0.00
0970	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.000	11,295.000	0.000	0.000	0.00
0975	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	3.000	22,540.000	0.000	0.000	0.00
1005	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	139,360.000	0.000	0.000	0.00
1010	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	3,660.000	0.000	0.000	0.00
1015	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	5.000	111,270.000	0.000	0.000	0.00
1020	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.000	109,300.000	0.000	0.000	0.00
1025	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.000	3,380.000	0.000	0.000	0.00
1030	05126067	000	PTB (FRN&INSTL)(F SHAPE)(TY 1) OR (STL)	LF	25.000	600.000	0.000	0.000	0.00
1035	05126069	000	PTB (MOVE)(F SHAPE)(TY 1) OR (STL)	LF	25.000	600.000	0.000	0.000	0.00
1040	05126071	000	PTB (REMOVE)(F SHAPE)(TY 1) OR (STL)	LF	25.000	600.000	0.000	0.000	0.00
1045	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	65.000	37,649.000	0.000	0.000	0.00
1050	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	240.000	932.000	0.000	0.000	0.00
1055	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	160.000	80.000	0.000	0.000	0.00
1060	05146041	000	PERM CTB (F-SHAPE)(SPL)	LF	300.000	471.000	0.000	0.000	0.00
1065	05296004	000	CONC CURB (MONO) (TY I)	LF	8.000	13,987.000	0.000	0.000	0.00
1070	05296005	000	CONC CURB (MONO) (TY II)	LF	8.000	100,210.000	0.000	0.000	0.00
1075	05296011	000	CONC CURB (DOWEL)	LF	9.000	1,125.000	0.000	0.000	0.00
1080	05296022	000	CONC CURB (DOWEL) (TY II)	LF	10.000	22.000	0.000	0.000	0.00
1085	05306004	000	DRIVEWAYS (CONC)	SY	100.000	8,076.000	0.000	0.000	0.00
1090	05316002	000	CONC SIDEWALKS (5")	SY	90.000	12,054.000	0.000	0.000	0.00
1095	05316004	000	CURB RAMPS (TY 1)	EA	2,500.000	10.000	0.000	0.000	0.00
1100	05316005	000	CURB RAMPS (TY 2)	EA	2,800.000	13.000	0.000	0.000	0.00
1105	05316008	000	CURB RAMPS (TY 5)	EA	3,500.000	1.000	0.000	0.000	0.00
1110	05316013	000	CURB RAMPS (TY 10)	EA	2,600.000	1.000	0.000	0.000	0.00
1115	05316016	000	CURB RAMPS (TY 21)	EA	3,000.000	5.000	0.000	0.000	0.00
1120	05316017	000	CURB RAMPS (TY 22)	EA	3,700.000	4.000	0.000	0.000	0.00
1125	05366004	000	CONC DIRECTIONAL ISLAND	SY	100.000	5,370.000	0.000	0.000	0.00
1130	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.000	6,234.000	0.000	0.000	0.00
1135	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,815.000	32.000	0.000	0.000	0.00
1140	05406007	001	MTL BEAM GD FEN TRANS (TL2)	EA	1,285.000	15.000	0.000	0.000	0.00
1145	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,165.000	39.000	0.000	0.000	0.00
1160	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	245.000	8.000	0.000	0.000	0.00
1165	05436021	001	REMOVE CABLE BARRIER	LF	4.600	29,380.000	0.000	0.000	0.00
1170	05436022	001	REMOVE CABLE BARRIER TERMINAL SECTION	EA	313.000	13.000	0.000	0.000	0.00
1175	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,850.000	60.000	0.000	0.000	0.00
1185	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,485.000	105.000	0.000	0.000	0.00
1190	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	730.000	44.000	0.000	0.000	0.00
1200	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	38.750	427.000	0.000	0.000	0.00

1205	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	6.500	5,512.000	0.000	0.000	0.00
1210	05526003	000	WIRE FENCE (TY C)	LF	21.500	4,944.000	0.000	0.000	0.00
1215	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	2,188.000	58.000	0.000	0.000	0.00
1220	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,203.600	24.000	0.000	0.000	0.00
1225	06106190	000	IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	4,290.800	14.000	0.000	0.000	0.00
1230	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	4,312.400	1.000	0.000	0.000	0.00
1235	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,584.400	71.000	0.000	0.000	0.00
1240	06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	5,228.000	8.000	0.000	0.000	0.00
1245	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	11.090	28,720.000	205.000	0.000	0.00
1250	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	15.870	7,550.000	0.000	0.000	0.00
1255	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.700	101,250.000	-10.000	0.000	0.00
1260	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	21.960	12,110.000	0.000	0.000	0.00
1265	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	34.860	795.000	0.000	0.000	0.00
1270	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	26.870	1,590.000	0.000	0.000	0.00
1275	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.460	255.000	0.000	0.000	0.00
1280	06186064	000	CONDT (RM) (1")	LF	42.380	700.000	0.000	0.000	0.00
1285	06186070	000	CONDT (RM) (2")	LF	45.210	8,345.000	0.000	0.000	0.00
1290	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.990	1,080.000	0.000	0.000	0.00
1295	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.070	2,720.000	0.000	0.000	0.00
1300	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.280	50,300.000	-50.000	0.000	0.00
1305	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.540	150,225.000	290.000	0.000	0.00
1310	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.580	2,580.000	240.000	0.000	0.00
1315	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.860	5,640.000	560.000	0.000	0.00
1320	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.620	2,335.000	0.000	0.000	0.00
1325	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.410	3,105.000	0.000	0.000	0.00
1330	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,221.600	97.000	0.000	0.000	0.00
1335	06246007	000	GROUND BOX TY C (162911)	EA	946.400	20.000	0.000	0.000	0.00
1340	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,485.200	3.000	1.000	0.000	0.00
1345	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,125.600	4.000	0.000	0.000	0.00
1350	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,620.800	8.000	0.000	0.000	0.00
1355	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	4,711.200	2.000	0.000	0.000	0.00
1360	06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	6,091.200	1.000	0.000	0.000	0.00
1365	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	6,843.600	2.000	0.000	0.000	0.00
1370	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	7,944.000	2.000	-1.000	0.000	0.00
1371	06286252	000	ELC SRV TY D 120/240 100(NS)SS(N)TP(O)	EA	15,683.180	0.000	1.000	0.000	0.00

Item Added w/ CO-002 Exist DMS & CCTV Conflict @ Sta 728+50

1375	06366001	001	ALUMINUM SIGNS (TY A)	SF	22.070	27.000	0.000	0.000	0.00
1380	06366002	001	ALUMINUM SIGNS (TY G)	SF	27.500	84.000	0.000	0.000	0.00
1385	06366003	001	ALUMINUM SIGNS (TY O)	SF	43.820	9,946.000	0.000	0.000	0.00
1390	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	47.420	291.000	0.000	0.000	0.00
1395	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	635.000	118.000	0.000	0.000	0.00
1400	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	650.000	1.000	0.000	0.000	0.00
1405	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	795.000	299.000	0.000	0.000	0.00
1410	06446006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-EXAL)	EA	990.000	1.000	0.000	0.000	0.00
1415	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	945.000	23.000	0.000	0.000	0.00
1420	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	670.000	22.000	0.000	0.000	0.00
1425	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	825.000	46.000	0.000	0.000	0.00
1430	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	1,560.000	1.000	0.000	0.000	0.00
1435	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,025.000	14.000	0.000	0.000	0.00
1440	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	1,355.000	2.000	0.000	0.000	0.00
1445	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,050.000	1.000	0.000	0.000	0.00
1450	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,170.000	8.000	0.000	0.000	0.00

1455	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,360.000	12.000	0.000	0.000	0.00
1460	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	2,400.000	4.000	0.000	0.000	0.00
1465	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,960.000	6.000	0.000	0.000	0.00
1470	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,010.000	6.000	0.000	0.000	0.00
1475	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,575.000	28.000	0.000	0.000	0.00
1480	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.400	368.000	0.000	0.000	0.00
1485	06476003	000	REMOVE LRSA	EA	1,350.000	24.000	0.000	0.000	0.00
1490	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	43,928.000	2.000	0.000	0.000	0.00
1495	06506032	000	INS OH SN SUP(30 FT CANT)	EA	42,316.800	7.000	0.000	0.000	0.00
1500	06506038	000	INS OH SN SUP(35 FT CANT)	EA	44,168.000	12.000	0.000	0.000	0.00
1505	06506045	000	INS OH SN SUP(40 FT CANT)	EA	49,320.400	17.000	0.000	0.000	0.00
1510	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	66,572.400	2.000	0.000	0.000	0.00
1515	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	71,958.800	3.000	0.000	0.000	0.00
1520	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	77,149.200	1.000	0.000	0.000	0.00
1525	06506104	000	INS OH SN SUP(95 FT BRDG)	EA	82,575.200	2.000	0.000	0.000	0.00
1530	06506114	000	INS OH SN SUP(105 FT BRDG)	EA	99,462.000	1.000	0.000	0.000	0.00
1535	06506204	000	REMOVE OVERHD SIGN SUP	EA	6,076.000	4.000	0.000	0.000	0.00
1540	06546006	001	SIGN WALKWAY (48 IN) WITH HNDRL	LF	695.200	92.000	0.000	0.000	0.00
1545	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	14.500	555.000	0.000	0.000	0.00
1550	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	32.000	114.000	0.000	0.000	0.00
1555	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	33.000	23.000	0.000	0.000	0.00
1560	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	15.000	336.000	0.000	0.000	0.00
1565	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	15.000	6.000	0.000	0.000	0.00
1570	06586073	000	INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	81.500	108.000	0.000	0.000	0.00
1575	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	51.000	76.000	0.000	0.000	0.00
1580	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	85.000	24.000	0.000	0.000	0.00
1600	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.860	2,288.000	0.000	0.000	0.00
1605	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.920	46,146.000	0.000	0.000	0.00
1610	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.150	22,390.000	0.000	0.000	0.00
1615	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.870	2,498.000	0.000	0.000	0.00
1620	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	148.000	18.000	0.000	0.000	0.00
1625	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	335.000	15.000	0.000	0.000	0.00
1630	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	164.000	33.000	0.000	0.000	0.00
1635	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	38.000	58.000	0.000	0.000	0.00
1640	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.860	49,789.000	0.000	0.000	0.00
1645	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.550	73,327.000	0.000	0.000	0.00
1650	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	0.550	2,288.000	0.000	0.000	0.00
1655	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.550	227,663.000	0.000	0.000	0.00
1660	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.670	46,146.000	0.000	0.000	0.00
1665	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.650	22,390.000	0.000	0.000	0.00
1670	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.840	2,498.000	0.000	0.000	0.00
1675	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	50.000	18.000	0.000	0.000	0.00
1680	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	80.000	15.000	0.000	0.000	0.00
1685	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	60.000	33.000	0.000	0.000	0.00
1690	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	12.000	58.000	0.000	0.000	0.00
1695	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.550	226,704.000	0.000	0.000	0.00
1700	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.560	49,789.000	0.000	0.000	0.00
1720	06726007	000	REFL PAV MRKR TY I-C	EA	3.650	350.000	0.000	0.000	0.00
1725	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.650	36.000	0.000	0.000	0.00
1755	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.450	500.000	0.000	0.000	0.00
1760	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	48.000	160.000	0.000	0.000	0.00
1765	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	67.000	40.000	0.000	0.000	0.00

1770	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	67.000	160.000	0.000	0.000	0.00
1775	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	450.000	20.000	0.000	0.000	0.00
1780	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	450.000	20.000	0.000	0.000	0.00
1785	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.170	579,761.000	0.000	0.000	0.00
1790	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.230	46,146.000	0.000	0.000	0.00
1795	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.450	22,390.000	0.000	0.000	0.00
1800	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.670	2,498.000	0.000	0.000	0.00
1805	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	30.000	18.000	0.000	0.000	0.00
1810	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	30.000	15.000	0.000	0.000	0.00
1815	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	30.000	33.000	0.000	0.000	0.00
1820	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.000	58.000	0.000	0.000	0.00
1825	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.250	7,747.000	0.000	0.000	0.00
1830	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	96,189.120	2.000	0.000	0.000	0.00
1835	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	347.600	20.000	0.000	0.000	0.00
1840	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	347.600	12.000	0.000	0.000	0.00
1845	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	347.600	28.000	0.000	0.000	0.00
1850	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	347.600	8.000	0.000	0.000	0.00
1855	06826005	000	VEH SIG SEC (12")LED(RED)	EA	347.600	28.000	0.000	0.000	0.00
1860	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	347.600	8.000	0.000	0.000	0.00
1865	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	814.800	22.000	0.000	0.000	0.00
1870	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	243.200	28.000	0.000	0.000	0.00
1875	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	305.600	4.000	0.000	0.000	0.00
1880	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.010	3,435.000	0.000	0.000	0.00
1885	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.270	321.000	0.000	0.000	0.00
1890	06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	4.380	2,790.000	0.000	0.000	0.00
1895	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.500	5,275.000	0.000	0.000	0.00
1900	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	9,640.000	1.000	0.000	0.000	0.00
1905	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	10,456.000	1.000	0.000	0.000	0.00
1910	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	12,654.000	1.000	0.000	0.000	0.00
1915	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	13,278.000	2.000	0.000	0.000	0.00
1920	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	13,727.000	2.000	0.000	0.000	0.00
1925	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	14,128.400	2.000	0.000	0.000	0.00
1930	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	14,718.400	3.000	0.000	0.000	0.00
1935	06876001	000	PED POLE ASSEMBLY	EA	2,930.000	9.000	0.000	0.000	0.00
1940	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	940.800	22.000	0.000	0.000	0.00
1945	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,411.200	4.000	0.000	0.000	0.00
1950	07306107	003	FULL - WIDTH MOWING	CYC	4,100.000	12.000	0.000	0.000	0.00
1955	07346002	000	LITTER REMOVAL	CYC	6,100.000	12.000	0.000	0.000	0.00
1960	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	5,000.000	12.000	0.000	0.000	0.00
1965	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	5,000.000	12.000	0.000	0.000	0.00
1970	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	4,900.000	12.000	0.000	0.000	0.00
1975	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	4,100.000	12.000	0.000	0.000	0.00
1980	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	4,100.000	12.000	0.000	0.000	0.00
1985	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	4,000.000	12.000	0.000	0.000	0.00
1990	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	2,500.000	12.000	0.000	0.000	0.00
1995	30776001	000	SP MIXES SP-B PG64-22	TON	116.000	53,650.000	0.000	0.000	0.00
2000	30776021	000	SP MIXES SP-C PG70-22	TON	142.000	478.000	0.000	0.000	0.00
2005	30776041	000	SP MIXES SP-D PG64-22	TON	140.000	38,066.000	0.000	0.000	0.00
2010	30776075	000	TACK COAT	GAL	7.250	608.000	0.000	0.000	0.00
2015	40216001	000	TIP TESTING(DRILL SHAFT)	EA	5,000.000	4.000	0.000	0.000	0.00
2020	40826001	000	STONE COLUMN (30 IN)	LF	1.000	58,555.000	0.000	0.000	0.00
2040	60006098	000	INSTALL CIRCUIT BREAKER	EA	725.000	6.000	0.000	0.000	0.00

2050	60046031	000	ITS COM CBL (ETHERNET)	LF	7.720	810.000	40.000	0.000	0.00
2055	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.550	1,380.000	0.000	0.000	0.00
2060	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.010	56,955.000	0.000	0.000	0.00
2065	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	2.800	58,570.000	-80.000	0.000	0.00
2070	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,268.800	1.000	0.000	0.000	0.00
2075	60076094	000	FIBER OPTIC FUSION SPLICE	EA	107.200	36.000	0.000	0.000	0.00
2080	60076095	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	908.800	4.000	0.000	0.000	0.00
2085	60076099	000	FIBER OPTIC PATCH PANEL (48 POSITION)	EA	1,748.800	20.000	0.000	0.000	0.00
2090	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	19,260.000	9.000	0.000	0.000	0.00
2095	60106012	001	RELOCATE CCTV FIELD EQUIPMENT	EA	5,540.000	3.000	1.000	0.000	0.00
2100	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	23.420	47,950.000	0.000	0.000	0.00
2105	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	30.940	6,950.000	0.000	0.000	0.00
2110	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	32.250	505.000	0.000	0.000	0.00
2115	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	183.590	140.000	-80.000	0.000	0.00
2120	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	257.600	79.000	0.000	0.000	0.00
2125	60276008	000	GROUND BOX (PREPARE)	EA	502.800	7.000	-1.000	0.000	0.00
2130	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	14,204.000	2.000	0.000	0.000	0.00
2135	60326001	000	SYSTEM INTEGRATION	LS	199,744.000	1.000	0.000	0.000	0.00
2140	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	10,432.000	2.000	0.000	0.000	0.00
2145	60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	6,188.400	2.000	0.000	0.000	0.00
2150	60626042	000	RELOCATE ITS RADIO	EA	3,052.000	12.000	1.000	0.000	0.00
2155	60626043	000	REMOVE ITS RADIO	EA	688.000	10.000	1.000	0.000	0.00
2160	60646062	001	ITS POLE (60 FT)(REL)	EA	7,242.000	3.000	1.000	0.000	0.00
2165	60646090	001	ITS POLE MNT CAB (TY 3)(CONF 1)(REL)	EA	2,964.000	3.000	1.000	0.000	0.00
2167	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	27,928.000	0.000	1.000	0.000	0.00
Item Added w/ CO-002 Exist DMS & CCTV Conflict @ Sta 728+50									
2180	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	5,878.800	67.000	0.000	0.000	0.00
2185	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	9,126.000	12.000	0.000	0.000	0.00
2190	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	9,750.000	5.000	0.000	0.000	0.00
2195	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	9,750.000	7.000	0.000	0.000	0.00
2200	63026005	000	TEMP Q-DETECT SYS	EA	159,900.000	1.000	0.000	0.000	0.00
2205	63026006	000	TEMP Q-DETECT SYS (RELOCATE)	EA	3,000.000	10.000	0.000	0.000	0.00
2210	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	3,740.000	3.000	1.000	0.000	0.00
3750	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
3751	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
3754	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
Paid by the hour									
3755	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
8.5%									
3756	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
3757	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
3759	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	50,000.000	0.000	0.000	0.00
3800	96066001	000	FORCE ACCOUNT ID 1	DOL	8,765.910	0.000	1.000	0.000	0.00
Item Added w/ CO-001 Zayo Comm Potholing Costs by LS									

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 181990000912113 [CULVERT M - BUFFALO CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2260	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	304.000	0.000	0.000	0.00

2265	04626032	002	CONC BOX CULV (10 FT X 8 FT)	LF	856.664	608.000	0.000	0.000	0.00
2270	04626076	002	CONC BOX CULV (10 FT X 8 FT)(EXTEND)	LF	1,014.738	42.000	0.000	0.000	0.00
2275	04666160	000	WINGWALL (FW - S) (HW=13 FT)	EA	91,785.377	1.000	0.000	0.000	0.00
2280	04666174	000	WINGWALL (PW - 1) (HW=13 FT)	EA	117,281.315	1.000	0.000	0.000	0.00
2285	04806001	000	CLEAN EXIST CULVERTS	EA	25,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 181990000912115 [CULVERT GG - PARKER CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2335	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	305.000	0.000	0.000	0.00
2340	04506032	001	RAIL (TY C223)	LF	160.000	220.000	0.000	0.000	0.00
2345	04626032	002	CONC BOX CULV (10 FT X 8 FT)	LF	856.664	1,220.000	0.000	0.000	0.00
2350	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	112,182.127	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 181990000912475 [BRIDGE 2 - EB OVERPASS AT JC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2400	04036001	000	TEMPORARY SPL SHORING	SF	30.000	1,420.000	0.000	0.000	0.00
2405	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	74.000	0.000	0.000	0.00
2410	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	438.000	0.000	0.000	0.00
2415	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,900.000	49.800	0.000	0.000	0.00
2420	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	17.600	0.000	0.000	0.00
2425	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	16.800	0.000	0.000	0.00
2430	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	20.000	21,000.000	0.000	0.000	0.00
2435	04256039	001	PRESTR CONC GIRDER (TX54)	LF	130.000	895.440	0.000	0.000	0.00
2440	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	330.000	0.000	0.000	0.00
2445	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	216.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 181990000912476 [BRIDGE 3 - WB OVERPASS AT JC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2495	04036001	000	TEMPORARY SPL SHORING	SF	30.000	1,420.000	0.000	0.000	0.00
2500	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	65.000	0.000	0.000	0.00
2505	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	324.000	0.000	0.000	0.00
2510	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,900.000	49.800	0.000	0.000	0.00
2515	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	17.600	0.000	0.000	0.00
2520	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	16.800	0.000	0.000	0.00
2525	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	20.000	21,000.000	0.000	0.000	0.00
2530	04256039	001	PRESTR CONC GIRDER (TX54)	LF	130.000	895.440	0.000	0.000	0.00
2535	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	330.000	0.000	0.000	0.00
2540	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	216.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 181990000912483 [BRIDGE 5 - WB OVERPASS AT FI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2590	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	364.000	0.000	0.000	0.00
2595	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,900.000	20.200	0.000	0.000	0.00
2600	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	15.600	0.000	0.000	0.00
2605	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	17.800	0.000	0.000	0.00
2610	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	20.000	6,841.000	0.000	0.000	0.00
2615	04256039	001	PRESTR CONC GIRDER (TX54)	LF	130.000	988.440	0.000	0.000	0.00
2620	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	331.000	0.000	0.000	0.00
2625	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	60.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE: 181990000912484 [BRIDGE 4 - EB OVERPASS AT FI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2675	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	354.000	0.000	0.000	0.00
2680	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	1,900.000	20.200	0.000	0.000	0.00
2685	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	15.600	0.000	0.000	0.00
2690	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	17.800	0.000	0.000	0.00
2695	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	20.000	6,841.000	0.000	0.000	0.00
2700	04256039	001	PRESTR CONC GIRDER (TX54)	LF	130.000	988.440	0.000	0.000	0.00
2705	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	331.000	0.000	0.000	0.00
2710	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	60.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION BRIDGE: 181990000912526 [BRIDGE 6 - OVERPASS AT BEN F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2760	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	2,725.000	0.000	0.000	0.00
2765	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	134.500	0.000	0.000	0.00
2770	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	125.500	0.000	0.000	0.00
2775	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	85.500	0.000	0.000	0.00
2780	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	33,670.000	0.000	0.000	0.00
2785	04256039	001	PRESTR CONC GIRDER (TX54)	LF	130.000	4,183.880	0.000	0.000	0.00
2790	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	526.000	0.000	0.000	0.00
2795	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	272.000	0.000	0.000	0.00
2800	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	200.000	263.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 009 DESCRIPTION BRIDGE: 181990000912531 [BRIDGE 10 - OVERPASS AT FM5.

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2850	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,128.000	0.000	0.000	0.00
2855	04166010	000	DRILL SHAFT (72 IN)	LF	1,000.000	3,150.000	0.000	0.000	0.00
2860	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	273.200	0.000	0.000	0.00

2865	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	142.600	0.000	0.000	0.00
2870	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	100.900	0.000	0.000	0.00
2875	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	46,833.000	0.000	0.000	0.00
2880	04256039	001	PRESTR CONC GIRDER (TX54)	LF	130.000	6,921.990	0.000	0.000	0.00
2885	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	732.000	0.000	0.000	0.00
2890	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	150.000	306.000	0.000	0.000	0.00
2895	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	200.000	366.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 181990000912532 [BRIDGE 11 - EB OVERPASS AT F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2945	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,152.000	0.000	0.000	0.00
2950	04166010	000	DRILL SHAFT (72 IN)	LF	1,000.000	2,430.000	0.000	0.000	0.00
2955	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	199.400	0.000	0.000	0.00
2960	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	105.200	0.000	0.000	0.00
2965	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	79.300	0.000	0.000	0.00
2970	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	30,740.000	0.000	0.000	0.00
2975	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	3,793.500	0.000	0.000	0.00
2980	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	530.000	0.000	0.000	0.00
2985	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	150.000	232.000	0.000	0.000	0.00
2990	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	200.000	265.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: 181990000912533 [BRIDGE 12 - EB SABINE CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3040	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	372.000	0.000	0.000	0.00
3045	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	2,231.000	0.000	0.000	0.00
3050	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	181.600	0.000	0.000	0.00
3055	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	141.400	0.000	0.000	0.00
3060	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	46.800	0.000	0.000	0.00
3065	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	34,800.000	0.000	0.000	0.00
3070	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	4,286.260	0.000	0.000	0.00
3075	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	1,512.000	0.000	0.000	0.00
3080	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	700.000	0.000	0.000	0.00
3085	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	300.000	0.000	0.000	0.00
3090	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	200.000	300.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE: 181990000912534 [BRIDGE 13 - EBFR SABINE CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3150	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	85.800	0.000	0.000	0.00
3155	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	50.200	0.000	0.000	0.00
3160	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	14.600	0.000	0.000	0.00
3165	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	11,900.000	0.000	0.000	0.00

3170	04226014	000	BRIDGE SIDEWALK (HPC)	SF	25.000	2,301.000	0.000	0.000	0.00
3175	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	1,491.700	0.000	0.000	0.00
3180	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	1,045.000	0.000	0.000	0.00
3185	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	226.000	0.000	0.000	0.00
3190	04506007	001	RAIL (TY T223)(HPC)	LF	90.000	350.000	0.000	0.000	0.00
3195	04506033	001	RAIL (TY C223)(HPC)	LF	165.000	350.000	0.000	0.000	0.00
3200	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	84.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: 181990000912535 [BRIDGE 14 - EB SABINE CREEK I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3250	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	236.000	0.000	0.000	0.00
3255	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	2,262.000	0.000	0.000	0.00
3260	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	135.200	0.000	0.000	0.00
3265	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	106.200	0.000	0.000	0.00
3270	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	39.300	0.000	0.000	0.00
3275	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	24,940.000	0.000	0.000	0.00
3280	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	2,989.000	0.000	0.000	0.00
3285	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	996.000	0.000	0.000	0.00
3290	04506024	001	RAIL (TY SSTR)(HPC)	LF	80.000	494.000	0.000	0.000	0.00
3295	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	234.000	0.000	0.000	0.00
3300	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	200.000	215.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: 181990000912536 [BRIDGE 15 - WBFR SABINE CK &

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3360	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	73.900	0.000	0.000	0.00
3365	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	149.600	0.000	0.000	0.00
3370	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	60.200	0.000	0.000	0.00
3375	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	26,835.000	0.000	0.000	0.00
3380	04226014	000	BRIDGE SIDEWALK (HPC)	SF	25.000	5,087.000	0.000	0.000	0.00
3385	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	3,394.320	0.000	0.000	0.00
3390	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	967.000	0.000	0.000	0.00
3395	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	400.000	0.000	0.000	0.00
3400	04506007	001	RAIL (TY T223)(HPC)	LF	90.000	732.400	0.000	0.000	0.00
3405	04506033	001	RAIL (TY C223)(HPC)	LF	165.000	702.500	0.000	0.000	0.00
3410	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	150.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE: 181990000912538 [BRIDGE 16 - EBFR SABINE CREE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3470	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	62.000	0.000	0.000	0.00
3475	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	36.200	0.000	0.000	0.00
3480	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	13.200	0.000	0.000	0.00

3485	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	8,529.000	0.000	0.000	0.00
3490	04226014	000	BRIDGE SIDEWALK (HPC)	SF	25.000	1,649.000	0.000	0.000	0.00
3495	04256038	001	PRESTR CONC GIRDER (TX46)	LF	125.000	1,067.500	0.000	0.000	0.00
3500	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	791.000	0.000	0.000	0.00
3505	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	174.000	0.000	0.000	0.00
3510	04506007	001	RAIL (TY T223)(HPC)	LF	90.000	247.000	0.000	0.000	0.00
3515	04506033	001	RAIL (TY C223)(HPC)	LF	165.000	247.000	0.000	0.000	0.00
3520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	66.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: 181990000912539 [CULVERT PBCH - POND BRANCH]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3570	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	286.000	0.000	0.000	0.00
3575	04626033	002	CONC BOX CULV (10 FT X 9 FT)	LF	994.342	1,430.000	0.000	0.000	0.00
3580	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	81,587.002	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: 181990000912540 [CULVERT PCK - PARKER CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3630	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	324.000	0.000	0.000	0.00
3635	04626034	002	CONC BOX CULV (10 FT X 10 FT)	LF	1,009.639	2,268.000	0.000	0.000	0.00
3640	04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	188,669.941	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: 181990101402393 [BRIDGE 17 - FM548 AT POND BR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3690	04166004	000	DRILL SHAFT (36 IN)	LF	250.000	1,002.000	0.000	0.000	0.00
3695	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,200.000	72.800	0.000	0.000	0.00
3700	04206030	001	CL C CONC (CAP)(HPC)	CY	1,900.000	32.200	0.000	0.000	0.00
3705	04206038	001	CL C CONC (COLUMN)(HPC)	CY	1,800.000	7.600	0.000	0.000	0.00
3710	04226002	000	REINF CONC SLAB (HPC)	SF	25.000	6,397.000	0.000	0.000	0.00
3715	04226014	000	BRIDGE SIDEWALK (HPC)	SF	25.000	729.000	0.000	0.000	0.00
3720	04256035	001	PRESTR CONC GIRDER (TX28)	LF	120.000	939.840	0.000	0.000	0.00
3725	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	193.770	561.000	0.000	0.000	0.00
3730	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	10.000	180.000	0.000	0.000	0.00
3735	04506007	001	RAIL (TY T223)(HPC)	LF	90.000	119.000	0.000	0.000	0.00
3740	04506033	001	RAIL (TY C223)(HPC)	LF	165.000	119.000	0.000	0.000	0.00
3745	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	124.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

3763	95016003	RUC DAMAGE ONLY Per Lane, Per Hour	DOL	-1.000	1,000.000	0.000	0.000	0.00
3764	95016003	RUC DAMAGE ONLY 5+ Lanes, Per Hour	DOL	-1.000	5,000.000	0.000	0.000	0.00
3765	96056008	ROAD USER COST - DISINCENTIVE Disincentive failure to subst compl/Per Day-365 Max	DOL	-1.000	10,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$75,048,546.82

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	62,600.000	548.57	537.599	33,653,697.40
01046001	000	REMOVING CONC (PAV)	SY	10.000	427,301.00	4,595.556	45,955.56
01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	19,901.00	1,411.895	8,471.37
01046023	000	REMOVING CONC (CTB)	LF	6.000	33,632.00	1,650.000	9,900.00
01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	4.000	115,235.00	14,299.333	57,197.33
01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	14.000	417,057.00	17,686.889	247,616.45
01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	16.000	15,866.00	19,129.777	306,076.43
01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	16.000	576,190.00	39,153.810	626,460.96
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.020	64,056.00	1,586.000	1,617.72
04036001	000	TEMPORARY SPL SHORING	SF	30.000	267,810.00	1,613.818	48,414.54
04166001	000	DRILL SHAFT (18 IN)	LF	100.000	922.00	439.180	43,918.00
04166004	000	DRILL SHAFT (36 IN)	LF	250.000	3,505.00	2,643.420	660,855.00
04166006	000	DRILL SHAFT (48 IN)	LF	450.000	15,816.00	25.000	11,250.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	650.000	474.00	22.000	14,300.00
04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	407.940	1,137.00	511.000	208,454.79
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	448.730	3,503.00	220.000	98,720.38
04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	515.020	415.00	256.000	131,844.61
04646005	001	RC PIPE (CL III)(24 IN)	LF	117.280	45,977.00	687.820	80,668.22
04646007	001	RC PIPE (CL III)(30 IN)	LF	142.780	7,785.00	235.000	33,552.60
04646008	001	RC PIPE (CL III)(36 IN)	LF	173.370	6,468.00	375.840	65,160.13
04646009	001	RC PIPE (CL III)(42 IN)	LF	224.360	2,586.00	625.000	140,227.50
04646026	001	RC PIPE (CL V)(24 IN)	LF	132.580	4,223.00	229.240	30,392.41
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	11,218.210	11.00	0.500	5,609.11
04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	8,158.700	40.00	0.500	4,079.35
04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	10,198.380	60.00	1.000	10,198.38
04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	11,218.210	30.00	1.500	16,827.32
04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	12,238.050	29.00	1.500	18,357.09
04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	12,238.050	30.00	1.000	12,238.06
04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	15,297.560	9.00	1.000	15,297.56
04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	17,337.240	14.00	1.500	26,005.86
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	9,178.540	214.00	0.500	4,589.27
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	40,793.500	3.00	0.500	20,396.75
04966005	000	REMOV STR (WINGWALL)	EA	2,549.590	24.00	4.000	10,198.38
04966006	000	REMOV STR (HEADWALL)	EA	2,549.590	141.00	7.000	17,847.16
04966007	000	REMOV STR (PIPE)	LF	40.790	14,646.00	83.000	3,385.90
04966008	000	REMOV STR (BOX CULVERT)	LF	66.290	5,348.00	165.000	10,937.68
05006001	000	MOBILIZATION	LS	37,790,000.000	1.00	0.900	34,011,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	48.00	7.000	210,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	2,520.00	436.000	16,568.00
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	70.000	1,910.00	685.000	47,950.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	12.000	4,925.00	15.000	180.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	33.000	9,500.00	287.222	9,478.33
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	36,310.00	10,407.000	41,628.00

05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	2.000	36,310.00	180.000	360.00
05066040	005	BIODEG EROSN CONT LOGS (INSL) (8")	LF	7.000	11,245.00	50.000	350.00
05086001	000	CONSTRUCTING DETOURS	SY	130.000	137,995.00	4,225.169	549,271.97
05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	15.000	111,270.00	32,310.000	484,650.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	45.000	109,300.00	5,620.000	252,900.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	45.000	3,380.00	200.000	9,000.00
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.000	417,464.00	2,550.000	12,750.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	18,996.00	1,385.000	6,232.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	263.000	32.00	8.000	2,104.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	505.000	61.00	2.000	1,010.00
05456019	000	CRASH CUSH ATTEN (INSL)(S)(N)(TL3)	EA	7,485.000	36.00	20.000	149,700.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	243,346.00	280.000	98.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	650,250.00	5,237.000	1,832.95
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	622,202.00	11,126.000	3,894.10
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.670	73,327.00	56,328.000	37,739.76
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.670	227,663.00	147,743.000	98,987.81
06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.670	226,704.00	144,630.000	96,902.10
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.650	7,361.00	1,767.000	6,449.55
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.390	1,520,119.00	12,077.000	4,710.03
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.450	323,910.00	744.000	334.80
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.670	1,000.00	2,995.000	2,006.65
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.670	1,000.00	75.000	50.25
51326002	000	LEAD CONTAINING COATING MNGMT-12" STRIP	EA	240.000	64.00	64.000	15,360.00
51326003	000	LEAD CONTAINING COATING MNGMT -6" STRIP	EA	120.000	244.00	244.000	29,280.00
51326004	000	LEAD CONTAINING COATING MNGMT -4" STRIP	EA	120.000	128.00	128.000	15,360.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	18.00	7.000	7,000.00
61856002	002	TMA (STATIONARY)	DAY	225.000	1,000.00	17.000	3,825.00
61856005	002	TMA (MOBILE OPERATION)	DAY	616.000	360.00	58.000	35,728.00
96016001		MATERIAL ON HAND	DOL	-1.000	200,000.00	456,142.370	-456,142.37
		Used					
96016001		MATERIAL ON HAND	DOL	1.000	200,000.00	2,442,284.200	2,442,284.20
		Received					
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	57.00	17.000	3,400.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,500,000.00	17,628.853	17,628.85
		Paid by Invoice					
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	250,000.00	14,597.400	14,597.40
		Paid by Invoice					
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	500,000.00	14,121.450	14,121.45
		Paid by Invoice					
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	250,000.00	101,543.730	101,543.73
		Participating - Do not have police report					
96066064		FORCE ACCOUNT - CRASH CUSHION REPAIR #2	DOL	1.000	250,000.00	45,702.490	45,702.49
		Non-Participating - Have police report					

TOTAL ITEM EARNINGS TO DATE

\$75,048,546.82