



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **000912220**
 PROJECT: **C 9-12-220**
 CONTRACT: **10223201**
 AWARD AMOUNT: **\$312,522,587.69**
 PROJECTED AMOUNT: **\$317,314,987.69**
 ADJ. PROJECTED AMOUNT: **\$317,104,933.07**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 30**
 DISTRICT NAME: **DALLAS**
 COUNTY: **ROCKWALL**
 AREA ENGINEER: **LANE SELMAN, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **26.10**
 % TIME USED: **15.63**
 % RETAINAGE: **0.00**

LETTING DATE: **10/07/2022**
 AWARD DATE: **10/27/2022**
 NOTICE TO PROCEED DATE: **12/21/2022**
 WORK BEGIN DATE: **03/27/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$82,769,267.97	\$76,833,491.50	\$5,935,776.47
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$82,769,267.97	\$76,833,491.50	\$5,935,776.47
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$82,769,267.97	\$76,833,491.50	\$5,935,776.47

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/27/2023
TIME CHARGES BEGIN: 03/27/2023
BID DAYS: 1,120
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,120
DAYS CHARGED TO DATE: 175
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT C 9-12-220 CONTROL 000912220
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0805	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	1.000	\$25,000.00	54.00	7.00
0810	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	31.000	56.000	\$1,736.00	415.00	125.00
2253	96016001		MATERIAL ON HAND	DOL	1.000	3,317,422.890	\$3,317,422.89	1,000,000.00	12,387,368.07
		SUPP DESCR	Material Received						
2254	96016001		MATERIAL ON HAND	DOL	-1.000	899,361.420	-\$899,361.42	1,000,000.00	1,777,922.20
		SUPP DESCR	Material used						
2258	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	9.000	\$1,800.00	428.00	38.00
3605	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	-5,000.000	1.000	-\$5,000.00	43.00	7.00

CATEGORY 002 DESCRIPTION BRIDGE: 181990000912385 [EBML WIDENING OVER EAST FORK TRINITY]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2300	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	231.000	\$115,500.00	480.00	231.00

CATEGORY 007 DESCRIPTION BRIDGE: 181990000912544 [NO.12 IH30 OVER EAST FORK TRINITY]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2820	04166006	000	DRILL SHAFT (48 IN)	LF	675.000	3,222.000	\$2,174,850.00	30,830.00	14,524.00
2830	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	431.400	\$647,100.00	3,010.80	431.40
2835	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	23.850	\$59,625.00	295.70	134.68

CATEGORY 013 DESCRIPTION BRIDGE: 181990000912550 [EBML PRIOR TO EAST FORK TRINITY]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3430	04166002	000	DRILL SHAFT (24 IN)	LF	200.000	943.020	\$188,604.00	25,399.00	943.02
3435	04166003	000	DRILL SHAFT (30 IN)	LF	400.000	768.000	\$307,200.00	28,864.00	4,396.00

CATEGORY 015 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3602	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,300.000	\$1,300.00	1,000,000.00	6,602.50
		SUPP DESCR	Pd by Invoice						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$5,935,776.47

CONTRACT LINE ITEMS

PROJECT C 9-12-220 CONTROL 000912220
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	128,000.000	243.740	0.000	213.53	27,331,840.00
0245	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	24,649.000	0.000	338.00	676.00
0460	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	730.000	1,067.000	0.000	1,067.00	778,910.00
0480	04646008	001	RC PIPE (CL III)(36 IN)	LF	150.000	271.000	0.000	97.30	14,595.00
0740	04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	2,000.000	60.000	0.000	60.00	120,000.00
0755	04806001	000	CLEAN EXIST CULVERTS	EA	10,000.000	2.000	0.000	1.00	10,000.00
0800	05006001	000	MOBILIZATION	LS	34,172,653.000	1.000	0.000	0.90	30,755,387.70
0805	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	54.000	0.000	7.00	175,000.00
0810	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	31.000	415.000	0.000	125.00	3,875.00
0815	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	51.000	180.000	0.000	22.00	1,122.00
0835	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	28,452.000	0.000	802.00	2,406.00
1505	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.200	36,457.000	0.000	9,282.00	1,856.40
1510	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	94,559.000	0.000	25,950.00	5,190.00
1520	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.500	641.000	0.000	1,700.00	850.00
2005	07306107	000	FULL - WIDTH MOWING	CYC	4,000.000	15.000	0.000	1.00	4,000.00
2010	07346002	000	LITTER REMOVAL	CYC	3,000.000	54.000	0.000	1.00	3,000.00
2015	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,000.000	117.000	0.000	3.00	6,000.00
2020	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,000.000	108.000	0.000	2.00	4,000.00
2075	51296001	000	INSTALL FTB	LF	35.000	5,460.000	0.000	2,500.00	87,500.00
2080	51296002	000	REMOVE FTB	LF	9.000	5,460.000	0.000	2,500.00	22,500.00
2215	61856003	002	TMA (MOBILE OPERATION)	HR	80.000	2,000.000	0.000	24.00	1,920.00
2253	96016001		MATERIAL ON HAND	DOL	1.000	1,000,000.000	0.000	12,387,368.07	12,387,368.07
			Material Received						
2254	96016001		MATERIAL ON HAND	DOL	-1.000	1,000,000.000	0.000	1,777,922.20	-1,777,922.20
			Material used						
2258	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	428.000	0.000	38.00	7,600.00
3605	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	-5,000.000	0.000	43.000	7.00	-35,000.00
			Added by CO#1						

Category Subtotal \$69,912,673.97

CATEGORY 002 DESCRIPTION BRIDGE: 181990000912385 [EBML WIDENING OVER EA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2300	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	480.000	0.000	231.00	115,500.00

Category Subtotal \$115,500.00

CATEGORY 007 DESCRIPTION BRIDGE: 181990000912544 [NO.12 IH30 OVER EAST FO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2820	04166006	000	DRILL SHAFT (48 IN)	LF	675.000	30,830.000	0.000	14,524.00	9,803,700.00
2830	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	3,010.800	0.000	431.40	647,100.00
2835	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	295.700	0.000	134.68	336,687.50

Category Subtotal \$10,787,487.50

CATEGORY 013 DESCRIPTION BRIDGE: 181990000912550 [EBML PRIOR TO EAST FOF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3430	04166002	000	DRILL SHAFT (24 IN)	LF	200.000	25,399.000	0.000	943.02	188,604.00
3435	04166003	000	DRILL SHAFT (30 IN)	LF	400.000	28,864.000	0.000	4,396.00	1,758,400.00

Category Subtotal \$1,947,004.00

CATEGORY 015 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3602	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Pd by Invoice	DOL	1.000	1,000,000.000	0.000	6,602.50	6,602.50

Category Subtotal \$6,602.50

PROJECT C 9-12-220 CONTROL 000912220

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	20.000	69,336.000	0.000	0.000	0.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	2,359.000	0.000	0.000	0.00
0075	01046011	000	REMOVING CONC (MEDIANS)	SY	15.000	560.000	0.000	0.000	0.00
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	443.000	0.000	0.000	0.00
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	9,516.000	0.000	0.000	0.00
0090	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	3.000	14,323.000	0.000	0.000	0.00
0095	01046023	000	REMOVING CONC (CTB)	LF	10.000	28,234.000	0.000	0.000	0.00
0100	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	45.000	4,537.000	0.000	0.000	0.00
0105	01046025	000	REMOVE CONC (WINGWALL)	CY	500.000	40.000	0.000	0.000	0.00
0110	01046034	000	REMOVING CONC (COPING)	LF	10.000	1,799.000	0.000	0.000	0.00
0115	01046037	000	REMOVE CONC (RAIL)	LF	10.000	1,764.000	0.000	0.000	0.00
0120	01046040	000	REMOVING CONC (PAVERS)	SY	10.000	329.000	0.000	0.000	0.00
0125	01046045	000	REMOVE CONC (MISC)	EA	2,000.000	2.000	0.000	0.000	0.00
0130	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	5.000	13,319.000	0.000	0.000	0.00
0135	01056014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	7.000	83,284.000	0.000	0.000	0.00
0140	01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	12.000	12,517.000	0.000	0.000	0.00
0145	01106001	000	EXCAVATION (ROADWAY)	CY	16.000	59,660.000	0.000	0.000	0.00
0150	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	16.000	107,199.000	0.000	0.000	0.00
0155	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	22.000	59,708.000	0.000	0.000	0.00
0160	01326030	000	EMBANKMENT (FINAL)(DENS CONT)(TY C3)	CY	50.000	638.000	0.000	0.000	0.00
0165	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	136,354.000	0.000	0.000	0.00
0170	01626002	000	BLOCK SODDING	SY	5.000	136,354.000	0.000	0.000	0.00
0175	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.250	136,354.000	0.000	0.000	0.00
0180	01686001	000	VEGETATIVE WATERING	MG	25.000	40,567.000	0.000	0.000	0.00
0185	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	275.000	3,789.000	0.000	0.000	0.00
0190	02606011	000	LIME TRT (EXST MATL) (12")	SY	3.000	85,892.000	0.000	0.000	0.00
0195	02606027	000	LIME TRT (EXST MATL)(8")	SY	2.000	98,777.000	0.000	0.000	0.00
0200	02766181	000	CEM TRT(PLNT MX) (CL L)(TYD)(GR1-2)(6")	SY	10.000	85,892.000	0.000	0.000	0.00

CONTRACT ID	000912220	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE				Page 6 of 19	
0205	03516040	000	FLEX PAVEMNT STRUCT REPAIR (0" TO 12")	SY	133.050	6,000.000	0.000	0.000	0.00
0210	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	60.000	86,225.000	0.000	0.000	0.00
0215	03606014	000	CONC PVMT (CONT REINF - CRCP) (11.5")	SY	50.000	90,801.000	0.000	0.000	0.00
0220	03606064	000	CONC PVMT (CONT REINF-CRCP)(HES)(15")	SY	50.000	12,461.000	0.000	0.000	0.00
0225	03616067	000	FULL-DEPTH REPAIR CRCP (13"-15")	SY	678.560	1,500.000	0.000	0.000	0.00
0230	04006005	000	CEM STABIL BKFL	CY	125.000	2,786.000	0.000	0.000	0.00
0235	04006006	000	CUT & RESTORING PAV	SY	200.000	181.000	0.000	0.000	0.00
0240	04016001	000	FLOWABLE BACKFILL	CY	200.000	201.900	0.000	0.000	0.00
0250	04036001	000	TEMPORARY SPL SHORING	SF	30.000	45,341.000	0.000	0.000	0.00
0255	04106001	000	SOIL NAIL ANCHORS	LF	50.000	175.000	0.000	0.000	0.00
0260	04166006	000	DRILL SHAFT (48 IN)	LF	675.000	10,103.000	0.000	0.000	0.00
0265	04166007	000	DRILL SHAFT (54 IN)	LF	700.000	42.000	0.000	0.000	0.00
0270	04166008	000	DRILL SHAFT (60 IN)	LF	800.000	101.000	0.000	0.000	0.00
0275	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	335.000	100.000	0.000	0.000	0.00
0280	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	479.000	44.000	0.000	0.000	0.00
0285	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	770.000	83.000	0.000	0.000	0.00
0290	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	842.000	307.000	0.000	0.000	0.00
0295	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	962.000	81.000	0.000	0.000	0.00
0300	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,008.000	187.000	0.000	0.000	0.00
0305	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	354.000	174.000	0.000	0.000	0.00
0310	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	534.000	11.000	0.000	0.000	0.00
0315	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	578.000	98.000	0.000	0.000	0.00
0320	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	649.000	88.000	0.000	0.000	0.00
0325	04206002	001	CL A CONC (MISC)	CY	5,000.000	2.000	0.000	0.000	0.00
0330	04206010	001	CL A CONC (PLUG)	EA	1,500.000	10.000	0.000	0.000	0.00
0335	04206011	001	CL B CONC (FLUME)	CY	550.000	213.600	0.000	0.000	0.00
0340	04206029	001	CL C CONC (CAP)	CY	1,000.000	307.400	0.000	0.000	0.00
0345	04206045	001	CL C CONC (FOOTING)(MASS)	CY	1,100.000	29.600	0.000	0.000	0.00
0350	04206062	001	CL C CONC (RETAINING WALL)	CY	1,300.000	40.000	0.000	0.000	0.00
0355	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	500.000	624.000	0.000	0.000	0.00
0360	04226016	000	APPROACH SLAB (HPC)	CY	500.000	1,011.000	0.000	0.000	0.00
0365	04236001	000	RETAINING WALL (MSE)	SF	40.000	55,867.000	0.000	0.000	0.00
0370	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	65.000	31,913.000	0.000	0.000	0.00
0375	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	80.000	2,740.000	0.000	0.000	0.00
0380	04326001	000	RIPRAP (CONC)(4 IN)	CY	550.000	686.000	0.000	0.000	0.00
0385	04326002	000	RIPRAP (CONC)(5 IN)	CY	550.000	380.000	0.000	0.000	0.00
0390	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	165.000	7,132.000	0.000	0.000	0.00
0395	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	201.000	0.000	0.000	0.00
0400	04506023	001	RAIL (TY SSTR)	LF	50.000	17,259.400	0.000	0.000	0.00
0405	04506030	001	RAIL (TY C221)	LF	120.000	211.000	0.000	0.000	0.00
0410	04506047	001	RAIL (HANDRAIL)(TY A)	LF	200.000	35.000	0.000	0.000	0.00
0415	04506051	001	RAIL (HANDRAIL)(TY E)	LF	200.000	38.000	0.000	0.000	0.00
0420	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	50.000	4,734.600	0.000	0.000	0.00
0425	04506103	001	RAIL (TY PR11)	LF	175.000	1,263.000	0.000	0.000	0.00
0430	04506125	001	RAIL (TY T80PP-TS)	LF	100.000	686.000	0.000	0.000	0.00
0435	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	320.000	339.000	0.000	0.000	0.00
0440	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	350.000	1,622.000	0.000	0.000	0.00
0445	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	370.000	913.000	0.000	0.000	0.00
0450	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	390.000	574.000	0.000	0.000	0.00
0455	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	410.000	273.000	0.000	0.000	0.00
0465	04646003	001	RC PIPE (CL III)(18 IN)	LF	100.000	1,874.000	0.000	0.000	0.00
0470	04646005	001	RC PIPE (CL III)(24 IN)	LF	110.000	17,036.000	0.000	0.000	0.00

CONTRACT ID	000912220	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE					Page 7 of 19
0475	04646007	001	RC PIPE (CL III)(30 IN)	LF	130.000	3,091.000	0.000	0.000	0.00
0485	04646009	001	RC PIPE (CL III)(42 IN)	LF	180.000	401.000	0.000	0.000	0.00
0490	04646010	001	RC PIPE (CL III)(48 IN)	LF	210.000	83.000	0.000	0.000	0.00
0495	04646020	001	RC PIPE (CL IV)(36 IN)	LF	185.000	70.000	0.000	0.000	0.00
0500	04646025	001	RC PIPE (CL V)(18 IN)	LF	120.000	696.000	0.000	0.000	0.00
0505	04646026	001	RC PIPE (CL V)(24 IN)	LF	175.000	1,829.000	0.000	0.000	0.00
0510	04646027	001	RC PIPE (CL V)(36 IN)	LF	250.000	8.000	0.000	0.000	0.00
0515	04646059	001	RC PIPE (CL V)(30 IN)	LF	200.000	382.000	0.000	0.000	0.00
0520	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	7,500.000	20.000	0.000	0.000	0.00
0525	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	8,000.000	1.000	0.000	0.000	0.00
0530	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	9,000.000	2.000	0.000	0.000	0.00
0535	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	9,000.000	4.000	0.000	0.000	0.00
0540	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	9,000.000	8.000	0.000	0.000	0.00
0545	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	10,000.000	2.000	0.000	0.000	0.00
0550	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	11,000.000	2.000	0.000	0.000	0.00
0555	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	6,000.000	11.000	0.000	0.000	0.00
0560	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,000.000	4.000	0.000	0.000	0.00
0565	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	7,000.000	1.000	0.000	0.000	0.00
0570	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	8,000.000	5.000	0.000	0.000	0.00
0575	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	9,000.000	4.000	0.000	0.000	0.00
0580	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	9,000.000	3.000	0.000	0.000	0.00
0585	04656024	001	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	10,000.000	4.000	0.000	0.000	0.00
0590	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	6,000.000	8.000	0.000	0.000	0.00
0595	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	7,000.000	18.000	0.000	0.000	0.00
0600	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	7,000.000	24.000	0.000	0.000	0.00
0605	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	8,000.000	30.000	0.000	0.000	0.00
0610	04656033	001	INLET (COMPL)(PCU)(4FT)(NONE)	EA	8,000.000	1.000	0.000	0.000	0.00
0615	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	9,000.000	5.000	0.000	0.000	0.00
0620	04656037	001	INLET (COMPL)(PCU)(5FT)(NONE)	EA	8,500.000	1.000	0.000	0.000	0.00
0625	04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	9,000.000	1.000	0.000	0.000	0.00
0630	04656040	001	INLET (COMPL)(PCU)(5FT)(BOTH)	EA	10,000.000	2.000	0.000	0.000	0.00
0635	04656045	001	INLET (COMPL)(PMBD)(4FT)	EA	7,000.000	26.000	0.000	0.000	0.00
0640	04656046	001	INLET (COMPL)(PMBD)(5FT)	EA	8,000.000	3.000	0.000	0.000	0.00
0645	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	9,000.000	4.000	0.000	0.000	0.00
0650	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	8,000.000	6.000	0.000	0.000	0.00
0655	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	7,000.000	1.000	0.000	0.000	0.00
0660	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	9,000.000	44.000	0.000	0.000	0.00
0665	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,000.000	22.000	0.000	0.000	0.00
0670	04656179	001	INLET (COMPL)(TY MSE2)	EA	10,000.000	8.000	0.000	0.000	0.00
0675	04656225	001	JCT BOX (COMPL)(SPL)	EA	35,000.000	2.000	0.000	0.000	0.00
0680	04666005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	30,000.000	1.000	0.000	0.000	0.00
0685	04666095	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	22,500.000	4.000	0.000	0.000	0.00
0690	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	30,000.000	1.000	0.000	0.000	0.00
0695	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	35,000.000	1.000	0.000	0.000	0.00
0700	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	40,000.000	1.000	0.000	0.000	0.00
0705	04676283	000	SET (TY I)(S= 8 FT)(HW= 7 FT)(3:1) (C)	EA	40,000.000	1.000	0.000	0.000	0.00
0710	04676387	000	SET (TY II) (24 IN) (RCP) (2: 1) (C)	EA	2,000.000	1.000	0.000	0.000	0.00
0715	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,500.000	1.000	0.000	0.000	0.00
0720	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	3,500.000	1.000	0.000	0.000	0.00
0725	04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	350.000	40.000	0.000	0.000	0.00
0730	04766015	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	800.000	154.000	0.000	0.000	0.00
0735	04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	1,000.000	98.000	0.000	0.000	0.00

CONTRACT ID	000912220	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE					Page 8 of 19
0745	04766077	000	JACK BOR TUN BOX CULV (6 FT X 3 FT)	LF	1,700.000	116.000	0.000	0.000	0.00
0750	04796003	000	ADJUSTING MANHOLES & INLETS	EA	4,500.000	16.000	0.000	0.000	0.00
0760	04966002	000	REMOV STR (INLET)	EA	900.000	43.000	0.000	0.000	0.00
0765	04966003	000	REMOV STR (MANHOLE)	EA	900.000	3.000	0.000	0.000	0.00
0770	04966004	000	REMOV STR (SET)	EA	1,200.000	12.000	0.000	0.000	0.00
0775	04966006	000	REMOV STR (HEADWALL)	EA	1,200.000	25.000	0.000	0.000	0.00
0780	04966007	000	REMOV STR (PIPE)	LF	35.000	8,242.000	0.000	0.000	0.00
0785	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	25,000.000	1.000	0.000	0.000	0.00
0790	04966025	000	REMOV STR (APPROACH SLAB)	EA	5,000.000	2.000	0.000	0.000	0.00
0795	04966040	000	REMOV STR (RET WALL)	LF	100.000	423.000	0.000	0.000	0.00
0820	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	11.000	595.000	0.000	0.000	0.00
0825	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	20.000	6,150.000	0.000	0.000	0.00
0830	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.000	6,150.000	0.000	0.000	0.00
0840	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	28,452.000	0.000	0.000	0.00
0845	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.000	9,179.000	0.000	0.000	0.00
0850	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	9,179.000	0.000	0.000	0.00
0855	05086001	000	CONSTRUCTING DETOURS	SY	162.480	51,836.000	0.000	0.000	0.00
0860	05126005	000	PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	12.000	35,820.000	0.000	0.000	0.00
0865	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	45.000	15,280.000	0.000	0.000	0.00
0870	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	45.000	1,260.000	0.000	0.000	0.00
0875	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.000	138,540.000	0.000	0.000	0.00
0880	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	57,760.000	0.000	0.000	0.00
0885	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.000	3,200.000	0.000	0.000	0.00
0890	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	6.000	36,720.000	0.000	0.000	0.00
0895	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	6.000	15,280.000	0.000	0.000	0.00
0900	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.000	1,260.000	0.000	0.000	0.00
0905	05126100	000	PORT CTB(FUR & INSTL)(F-SHAPE)(TY T)	LF	5,000.000	10.000	0.000	0.000	0.00
0910	05126102	000	PORT CTB(MOVE)(F-SHAPE)(TY T)	LF	100.000	10.000	0.000	0.000	0.00
0915	05126103	000	PORT CTB(REMOVE)(F-SHAPE)(TY T)	LF	100.000	10.000	0.000	0.000	0.00
0920	05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLPTY1	LF	6.000	898.000	0.000	0.000	0.00
0925	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	15,107.000	0.000	0.000	0.00
0930	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	240.000	336.000	0.000	0.000	0.00
0935	05296001	000	CONC CURB (TY I)	LF	7.000	4,438.000	0.000	0.000	0.00
0940	05296004	000	CONC CURB (MONO) (TY I)	LF	8.000	607.000	0.000	0.000	0.00
0945	05296005	000	CONC CURB (MONO) (TY II)	LF	8.000	40,228.000	0.000	0.000	0.00
0950	05296022	000	CONC CURB (DOWEL) (TY II)	LF	9.000	1,599.000	0.000	0.000	0.00
0955	05306004	000	DRIVEWAYS (CONC)	SY	75.000	7,523.000	0.000	0.000	0.00
0960	05316002	000	CONC SIDEWALKS (5")	SY	75.000	14,518.000	0.000	0.000	0.00
0965	05316004	000	CURB RAMPS (TY 1)	EA	2,500.000	1.000	0.000	0.000	0.00
0970	05316005	000	CURB RAMPS (TY 2)	EA	2,800.000	16.000	0.000	0.000	0.00
0975	05316010	000	CURB RAMPS (TY 7)	EA	2,300.000	13.000	0.000	0.000	0.00
0980	05316013	000	CURB RAMPS (TY 10)	EA	2,500.000	5.000	0.000	0.000	0.00
0985	05316016	000	CURB RAMPS (TY 21)	EA	3,400.000	5.000	0.000	0.000	0.00
0990	05316017	000	CURB RAMPS (TY 22)	EA	3,600.000	2.000	0.000	0.000	0.00
0995	05316057	000	CONC SIDEWALK (SPECIAL)(RETAINING WALL)	SF	75.000	679.000	0.000	0.000	0.00
1000	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.250	902.000	0.000	0.000	0.00
1005	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	30.170	850.000	0.000	0.000	0.00
1010	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,192.800	11.000	0.000	0.000	0.00
1015	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,523.070	6.000	0.000	0.000	0.00
1020	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.500	4,685.000	0.000	0.000	0.00
1025	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	347.610	4.000	0.000	0.000	0.00
1030	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,324.230	17.000	0.000	0.000	0.00

CONTRACT ID	000912220	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 19	
1035	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	484.610	14.000	0.000	0.000	0.00
1040	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,423.050	76.000	0.000	0.000	0.00
1045	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	836.390	21.000	0.000	0.000	0.00
1050	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	45,980.440	3.000	0.000	0.000	0.00
1055	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	71,316.150	3.000	0.000	0.000	0.00
1060	05456015	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL2)	EA	41,883.990	1.000	-1.000	0.000	0.00
1061	05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	46,829.370	0.000	1.000	0.000	0.00
			Added by CO #2						
1065	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,400.000	20.000	0.000	0.000	0.00
1070	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	60.000	1,853.000	0.000	0.000	0.00
1075	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	5.000	2,221.000	0.000	0.000	0.00
1080	05506006	000	GATE (REMOVE)	EA	500.000	1.000	0.000	0.000	0.00
1085	05506028	000	GATE (INSTALL)(DOUBLE)(6'X22')	EA	2,000.000	3.000	0.000	0.000	0.00
1090	05606025	000	RELOCATE EXISTING MAILBOX	EA	500.000	1.000	0.000	0.000	0.00
1095	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	3,206.000	13.000	0.000	0.000	0.00
1100	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	2,158.000	19.000	0.000	0.000	0.00
1105	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	2,245.000	7.000	0.000	0.000	0.00
1110	06106190	000	IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	5,860.000	1.000	0.000	0.000	0.00
1115	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	5,185.000	6.000	0.000	0.000	0.00
1120	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,565.000	19.000	0.000	0.000	0.00
1125	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	51,035.000	6.000	0.000	0.000	0.00
1130	06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	33,270.000	6.000	0.000	0.000	0.00
1135	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	24.100	35,670.000	0.000	0.000	0.00
1140	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	53.300	2,100.000	0.000	0.000	0.00
1145	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	27.950	20,120.000	0.000	0.000	0.00
1150	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	49.600	8,445.000	0.000	0.000	0.00
1155	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	32.000	105.000	0.000	0.000	0.00
1160	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	71.500	1,125.000	0.000	0.000	0.00
1165	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.600	260.000	0.000	0.000	0.00
1170	06186062	000	CONDT (RM) (3/4")	LF	57.150	1,445.000	0.000	0.000	0.00
1175	06186064	000	CONDT (RM) (1")	LF	54.200	55.000	0.000	0.000	0.00
1180	06186070	000	CONDT (RM) (2")	LF	42.350	1,000.000	0.000	0.000	0.00
1185	06186078	000	CONDT (RM) (4")	LF	132.000	305.000	0.000	0.000	0.00
1190	06206003	000	ELEC CONDR (NO.12) BARE	LF	2.500	1,590.000	0.000	0.000	0.00
1195	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.600	4,190.000	0.000	0.000	0.00
1200	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.900	7,535.000	0.000	0.000	0.00
1205	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.310	31,200.000	0.000	0.000	0.00
1210	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.550	11,755.000	0.000	0.000	0.00
1215	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.320	23,790.000	0.000	0.000	0.00
1220	06206011	000	ELEC CONDR (NO.4) BARE	LF	4.600	1,100.000	0.000	0.000	0.00
1225	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.260	5,260.000	0.000	0.000	0.00
1230	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	4.400	3,190.000	0.000	0.000	0.00
1235	06246001	000	GROUND BOX TY A (122311)	EA	1,688.000	7.000	0.000	0.000	0.00
1240	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,660.000	23.000	0.000	0.000	0.00
1245	06246007	000	GROUND BOX TY C (162911)	EA	1,689.000	22.000	0.000	0.000	0.00
1250	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	3,035.000	6.000	0.000	0.000	0.00
1255	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	3,170.000	14.000	0.000	0.000	0.00
1260	06246028	000	REMOVE GROUND BOX	EA	683.000	21.000	0.000	0.000	0.00
1265	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,145.000	2.000	0.000	0.000	0.00
1270	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	14,190.000	4.000	0.000	0.000	0.00
1275	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,530.000	1.000	0.000	0.000	0.00
1280	06286239	000	ELC SRV TY D 120/240 100(NS)SS(E)PS(U)	EA	10,600.000	1.000	0.000	0.000	0.00

1285	06366001	001	ALUMINUM SIGNS (TY A)	SF	44.600	54.000	0.000	0.000	0.00
1290	06366003	001	ALUMINUM SIGNS (TY O)	SF	42.450	3,410.000	0.000	0.000	0.00
1295	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	1,150.000	90.000	0.000	0.000	0.00
1300	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,297.000	141.000	0.000	0.000	0.00
1305	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	1,776.000	1.000	0.000	0.000	0.00
1310	06446006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-EXAL)	EA	1,607.000	1.000	0.000	0.000	0.00
1315	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,603.000	4.000	0.000	0.000	0.00
1320	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	1,315.000	1.000	0.000	0.000	0.00
1325	06446018	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P-EXAL)	EA	2,795.000	1.000	0.000	0.000	0.00
1330	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,222.000	7.000	0.000	0.000	0.00
1335	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,633.000	15.000	0.000	0.000	0.00
1340	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,975.000	5.000	0.000	0.000	0.00
1345	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	2,345.000	1.000	0.000	0.000	0.00
1350	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,775.000	3.000	0.000	0.000	0.00
1355	06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	2,255.000	3.000	0.000	0.000	0.00
1360	06446047	000	IN SM RD SN SUP&AM TYS80(1)SB(U-BM)	EA	2,775.000	1.000	0.000	0.000	0.00
1365	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	4,055.000	3.000	0.000	0.000	0.00
1370	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	3,715.000	2.000	0.000	0.000	0.00
1375	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	5,065.000	12.000	0.000	0.000	0.00
1380	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	8,205.000	24.000	0.000	0.000	0.00
1385	06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	8,340.000	1.000	0.000	0.000	0.00
1390	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	8,710.000	2.000	0.000	0.000	0.00
1395	06476003	000	REMOVE LRSA	EA	2,370.000	6.000	0.000	0.000	0.00
1400	06506018	001	INS OH SN SUP(20 FT CANT)	EA	27,350.000	2.000	0.000	0.000	0.00
1405	06506021	000	INS OH SN SUP(25 FT BAL TEE)	EA	27,895.000	1.000	0.000	0.000	0.00
1410	06506025	001	INS OH SN SUP(25 FT CANT)	EA	32,045.000	3.000	0.000	0.000	0.00
1415	06506032	001	INS OH SN SUP(30 FT CANT)	EA	36,440.000	8.000	0.000	0.000	0.00
1420	06506038	001	INS OH SN SUP(35 FT CANT)	EA	47,670.000	6.000	0.000	0.000	0.00
1425	06506045	001	INS OH SN SUP(40 FT CANT)	EA	48,910.000	3.000	0.000	0.000	0.00
1430	06506069	000	INS OH SN SUP(60 FT BRDG)	EA	69,100.000	1.000	0.000	0.000	0.00
1435	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	74,435.000	1.000	0.000	0.000	0.00
1440	06506204	001	REMOVE OVERHD SIGN SUP	EA	14,150.000	14.000	0.000	0.000	0.00
1445	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	2,735.000	2.000	0.000	0.000	0.00
1450	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	13.490	487.000	0.000	0.000	0.00
1455	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	13.490	305.000	0.000	0.000	0.00
1460	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	14.150	204.000	0.000	0.000	0.00
1465	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	21.480	27.000	0.000	0.000	0.00
1470	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	21.480	6.000	0.000	0.000	0.00
1475	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	14.150	69.000	0.000	0.000	0.00
1480	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	14.150	8.000	0.000	0.000	0.00
1485	06586083	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)SRF	EA	33.460	15.000	0.000	0.000	0.00
1490	06586085	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)SRF(BR)	EA	33.460	16.000	0.000	0.000	0.00
1495	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	16.730	6.000	0.000	0.000	0.00
1500	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	66.420	8.000	0.000	0.000	0.00
1515	06626011	000	WK ZN PAV MRK NON-REMOV (W)8"(LNDP)	LF	0.500	1,582.000	0.000	0.000	0.00
1525	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.200	83,631.000	0.000	0.000	0.00
1530	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	5.000	2,670.000	0.000	0.000	0.00
1535	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.850	12,009.000	0.000	0.000	0.00
1540	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.000	1,430.000	0.000	0.000	0.00
1545	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	72,694.000	0.000	0.000	0.00
1550	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	20.000	652.000	0.000	0.000	0.00
1555	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	650.000	1.000	0.000	0.000	0.00

1560	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	850.000	1.000	0.000	0.000	0.00
1565	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	75,923.000	0.000	0.000	0.00
1570	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	268.000	0.000	0.000	0.00
1575	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	20,142.000	0.000	0.000	0.00
1580	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.500	788.000	0.000	0.000	0.00
1585	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.250	4,827.000	0.000	0.000	0.00
1590	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.000	2,049.000	0.000	0.000	0.00
1595	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	145.000	34.000	0.000	0.000	0.00
1600	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	200.000	8.000	0.000	0.000	0.00
1605	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	200.000	5.000	0.000	0.000	0.00
1610	06666075	007	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	500.000	2.000	0.000	0.000	0.00
1615	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	200.000	23.000	0.000	0.000	0.00
1620	06666099	007	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	30.000	33.000	0.000	0.000	0.00
1625	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.700	43,080.000	0.000	0.000	0.00
1630	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.130	19,244.000	0.000	0.000	0.00
1635	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	268.000	0.000	0.000	0.00
1640	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.130	107,370.000	0.000	0.000	0.00
1645	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.200	43,080.000	0.000	0.000	0.00
1650	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	20,142.000	0.000	0.000	0.00
1655	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.000	788.000	0.000	0.000	0.00
1660	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.250	4,822.000	0.000	0.000	0.00
1665	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.500	2,049.000	0.000	0.000	0.00
1670	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	75.000	33.000	0.000	0.000	0.00
1675	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	100.000	8.000	0.000	0.000	0.00
1680	06666187	007	REFL PAV MRK TY II (W) (UTURN ARROW)	EA	100.000	5.000	0.000	0.000	0.00
1685	06666191	007	REFL PAV MRK TY II (W) (NUMBER)	EA	200.000	2.000	0.000	0.000	0.00
1690	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	100.000	23.000	0.000	0.000	0.00
1695	06666198	007	REFL PAV MRK TY II (W) 18" (YLD TRI)	EA	10.000	33.000	0.000	0.000	0.00
1700	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.130	125,554.000	0.000	0.000	0.00
1705	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.250	43,080.000	0.000	0.000	0.00
1710	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	19,244.000	0.000	0.000	0.00
1715	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	107,370.000	0.000	0.000	0.00
1720	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	43,080.000	0.000	0.000	0.00
1725	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.490	125,854.000	0.000	0.000	0.00
1730	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	2.500	1,553.000	0.000	0.000	0.00
1735	06666351	007	REFL PAV MRK TY II (W)12"(DOT)	LF	1.000	1,553.000	0.000	0.000	0.00
1740	06726007	000	REFL PAV MRKR TY I-C	EA	10.000	173.000	0.000	0.000	0.00
1745	06726008	000	REFL PAV MRKR TY I-R	EA	10.000	56.000	0.000	0.000	0.00
1750	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.500	4,424.000	0.000	0.000	0.00
1755	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.750	156,876.000	0.000	0.000	0.00
1760	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.750	10,938.000	0.000	0.000	0.00
1765	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	1,927.000	0.000	0.000	0.00
1770	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	234.000	0.000	0.000	0.00
1775	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	75.000	29.000	0.000	0.000	0.00
1780	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	75.000	7.000	0.000	0.000	0.00
1785	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.110	252,136.000	0.000	0.000	0.00
1790	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	85,860.000	0.000	0.000	0.00
1795	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.250	20,142.000	0.000	0.000	0.00
1800	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.000	7,170.000	0.000	0.000	0.00
1805	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	2,049.000	0.000	0.000	0.00
1810	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	35.000	33.000	0.000	0.000	0.00
1815	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	55.000	8.000	0.000	0.000	0.00

1820	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	55.000	5.000	0.000	0.000	0.00
1825	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	100.000	2.000	0.000	0.000	0.00
1830	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	65.000	23.000	0.000	0.000	0.00
1835	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	5.000	33.000	0.000	0.000	0.00
1840	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.000	1,559.000	0.000	0.000	0.00
1845	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	77,000.000	2.000	0.000	0.000	0.00
1850	06806004	006	REMOVING TRAFFIC SIGNALS	EA	9,100.000	4.000	0.000	0.000	0.00
1855	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	20,560.000	2.000	0.000	0.000	0.00
1860	06816001	000	TEMP TRAF SIGNALS	EA	115,500.000	2.000	0.000	0.000	0.00
1865	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	770.000	27.000	0.000	0.000	0.00
1870	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	770.000	14.000	0.000	0.000	0.00
1875	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	770.000	36.000	0.000	0.000	0.00
1880	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	770.000	8.000	0.000	0.000	0.00
1885	06826005	000	VEH SIG SEC (12")LED(RED)	EA	770.000	36.000	0.000	0.000	0.00
1890	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	770.000	10.000	0.000	0.000	0.00
1895	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,320.000	24.000	0.000	0.000	0.00
1900	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	242.000	36.000	0.000	0.000	0.00
1905	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	265.000	2.000	0.000	0.000	0.00
1910	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	292.000	3.000	0.000	0.000	0.00
1915	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	3.300	5,030.000	0.000	0.000	0.00
1920	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.300	1,430.000	0.000	0.000	0.00
1925	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.400	1,810.000	0.000	0.000	0.00
1930	06846021	000	TRF SIG CBL (TY A)(12 AWG)(16 CONDR)	LF	7.700	2,360.000	0.000	0.000	0.00
1935	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	3.300	2,990.000	0.000	0.000	0.00
1940	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.300	390.000	0.000	0.000	0.00
1945	06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	8.800	1,220.000	0.000	0.000	0.00
1950	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.300	3,050.000	0.000	0.000	0.00
1955	06866032	000	INS TRF SIG PL AM(S)1 ARM(28")LUM&ILSN	EA	16,720.000	1.000	0.000	0.000	0.00
1960	06866044	000	INS TRF SIG PL AM(S)1 ARM(40")LUM&ILSN	EA	19,910.000	2.000	0.000	0.000	0.00
1965	06866048	000	INS TRF SIG PL AM(S)1 ARM(44")LUM&ILSN	EA	20,350.000	2.000	0.000	0.000	0.00
1970	06866051	000	INS TRF SIG PL AM(S)1 ARM(48")LUM	EA	19,800.000	1.000	0.000	0.000	0.00
1975	06866052	000	INS TRF SIG PL AM(S)1 ARM(48")LUM&ILSN	EA	21,120.000	2.000	0.000	0.000	0.00
1980	06866060	000	INS TRF SIG PL AM(S)1 ARM(55")LUM&ILSN	EA	50,380.000	3.000	0.000	0.000	0.00
1985	06866064	000	INS TRF SIG PL AM(S)1 ARM(60")LUM&ILSN	EA	50,930.000	1.000	0.000	0.000	0.00
1990	06876001	000	PED POLE ASSEMBLY	EA	4,755.000	15.000	0.000	0.000	0.00
1995	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,326.000	24.000	0.000	0.000	0.00
2000	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,310.000	4.000	0.000	0.000	0.00
2025	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	3,000.000	54.000	0.000	0.000	0.00
2030	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,700.000	54.000	0.000	0.000	0.00
2035	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.890	38,943.900	0.000	0.000	0.00
2040	07746010	000	REPAIR (REACT)	EA	10,000.000	20.000	0.000	0.000	0.00
2045	30776001	000	SP MIXES SP-B PG64-22	TON	113.000	21,912.000	0.000	0.000	0.00
2050	30776021	000	SP MIXES SP-C PG70-22	TON	191.000	306.000	0.000	0.000	0.00
2055	30776041	000	SP MIXES SP-D PG64-22	TON	131.000	7,924.000	0.000	0.000	0.00
2060	30776075	000	TACK COAT	GAL	3.250	822.000	0.000	0.000	0.00
2065	51166001	000	AMPHIBIAN/REPTILE EXCLUSION FENCE INST	LF	4.000	12,103.000	0.000	0.000	0.00
2070	51166002	000	AMPHIBIAN/REPTILE EXCLUSION FENCE REM	LF	1.000	12,103.000	0.000	0.000	0.00
2085	60006098	000	INSTALL CIRCUIT BREAKER	EA	1,265.000	2.000	0.000	0.000	0.00
2090	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	15.000	0.000	0.000	0.00
2095	60046031	000	ITS COM CBL (ETHERNET)	LF	14.150	420.000	0.000	0.000	0.00
2100	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	6.560	16,140.000	0.000	0.000	0.00
2105	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	4.030	25,160.000	0.000	0.000	0.00

2110	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	4.200	25,195.000	0.000	0.000	0.00
2115	60076095	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,560.000	8.000	0.000	0.000	0.00
2120	60076099	000	FIBER OPTIC PATCH PANEL (48 POSITION)	EA	4,095.000	4.000	0.000	0.000	0.00
2125	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	26,765.000	2.000	0.000	0.000	0.00
2130	60086029	000	ITS GRND MNT CAB (TY 4) (CONF 2) (REL)	EA	18,680.000	1.000	0.000	0.000	0.00
2135	60106004	001	CCTV MOUNT (POLE)	EA	2,695.000	1.000	0.000	0.000	0.00
2140	60106012	001	RELOCATE CCTV FIELD EQUIPMENT	EA	10,065.000	2.000	0.000	0.000	0.00
2145	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	38.310	9,375.000	0.000	0.000	0.00
2150	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	55.940	3,225.000	0.000	0.000	0.00
2155	60276003	000	CONDUIT (PREPARE)	LF	5.220	960.000	0.000	0.000	0.00
2160	60276008	000	GROUND BOX (PREPARE)	EA	2,540.000	7.000	0.000	0.000	0.00
2165	60326001	000	SYSTEM INTEGRATION	LS	29,885.000	1.000	0.000	0.000	0.00
2170	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,790.000	2.000	0.000	0.000	0.00
2175	60626042	000	RELOCATE ITS RADIO	EA	4,975.000	12.000	0.000	0.000	0.00
2180	60626043	000	REMOVE ITS RADIO	EA	2,725.000	12.000	0.000	0.000	0.00
2185	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	25,565.000	1.000	0.000	0.000	0.00
2190	60646062	001	ITS POLE (60 FT)(REL)	EA	9,710.000	1.000	0.000	0.000	0.00
2195	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,080.000	1.000	0.000	0.000	0.00
2200	60646090	001	ITS POLE MNT CAB (TY 3)(CONF 1)(REL)	EA	3,365.000	1.000	0.000	0.000	0.00
2205	61516001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	89,115.000	2.000	0.000	0.000	0.00
2210	61856002	002	TMA (STATIONARY)	DAY	199.000	800.000	0.000	0.000	0.00
2220	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	6,225.000	18.000	0.000	0.000	0.00
2225	61866007	000	ITS GND BOX(PCAST) TY 2 (366036)	EA	6,790.000	1.000	0.000	0.000	0.00
2230	61866012	000	ITS GND BOX(PCAST) TY 2 (366060)W/APRN	EA	8,710.000	1.000	0.000	0.000	0.00
2235	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	8,580.000	8.000	0.000	0.000	0.00
2240	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	8,580.000	4.000	0.000	0.000	0.00
2245	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	7,550.000	3.000	0.000	0.000	0.00
2250	63066006	000	VIVDS TEMPORARY	EA	33,000.000	2.000	0.000	0.000	0.00
2251	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2252	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
2255	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
			Paid by the Hour						
2256	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	10,000.000	0.000	0.000	0.00
2257	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	10,000.000	0.000	0.000	0.00
2259	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00
2260	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	10,000.000	0.000	0.000	0.00
2261	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	10,000.000	0.000	0.000	0.00
2262	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
2263	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00
2264	96056007		ROAD USER COST - INCENTIVE	DOL	20,000.000	1.000	0.000	0.000	0.00
			Incntive for Early Substnt Compl Max 120 day early Pd by Day						
2265	96056008		ROAD USER COST - DISINCENTIVE	DOL	-20,000.000	1.000	0.000	0.000	0.00
			Disnctv - Failure to Substntl Compl Projct - Pd by Day						
2266	96056008		ROAD USER COST - DISINCENTIVE	DOL	-20,000.000	1.000	0.000	0.000	0.00
			Disnctv - Failure to Compl Projct See Item 8 GN & Contr Days						
2267	95016003		RUC DAMAGE ONLY	DOL	-1,000.000	1.000	0.000	0.000	0.00
			Lane Closre Disinctv for 1 Lane/Hr, Prorate @ 15 Min Incrmt						
2268	95016003		RUC DAMAGE ONLY	DOL	-2,000.000	1.000	0.000	0.000	0.00
			Lane Closr Disinctv for 2 Lanes/Hr, Prorate @ 15 Min Incrmt						
2270	95016003		RUC DAMAGE ONLY	DOL	-3,000.000	1.000	0.000	0.000	0.00
			Lane Closre Disinctv for 3 Lanes/Hr, Prorate @ 15 Min Incrmt						
2271	95016003		RUC DAMAGE ONLY	DOL	-4,000.000	1.000	0.000	0.000	0.00

Lane Closre Disnctv for 4 Lanes/Hr, Prorate @ 15 Min Incrmt

2272	95016003		RUC DAMAGE ONLY	DOL	-5,000.000	1.000	0.000	0.000	0.00
Lane Closre Disnctv for 5 Lanes/Hr, Prorate @ 15 Min Incrmt									
								0.00	

Category Subtotal

CATEGORY 002 DESCRIPTION BRIDGE: 181990000912385 [EBML WIDENING OVER EAST FC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2305	04166005	000	DRILL SHAFT (42 IN)	LF	600.000	2,338.000	0.000	0.000	0.00
2310	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	133.600	0.000	0.000	0.00
2315	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	40.300	0.000	0.000	0.00
2320	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	30.000	26,056.000	0.000	0.000	0.00
2325	04256036	001	PRESTR CONC GIRDER (TX34)	LF	110.000	3,127.500	0.000	0.000	0.00
2330	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	1,049.100	0.000	0.000	0.00
2335	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	146.000	0.000	0.000	0.00
2340	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.000	1,049.100	0.000	0.000	0.00

Category Subtotal

CATEGORY 003 DESCRIPTION BRIDGE: 181990000912385 [IH 30 @ EAST FORK TRINITY RIV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2390	07806002	000	CNC CRACK REPAIR (DISCRETE)(INJECT)	LF	150.000	116.000	0.000	0.000	0.00
2395	40566001	000	INWATER COLUMN ENCAPSULATION	LF	2,600.000	672.000	0.000	0.000	0.00

Category Subtotal

CATEGORY 004 DESCRIPTION BRIDGE: 181990000912387 [EB OVERPASS AT FM740]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2445	04036001	000	TEMPORARY SPL SHORING	SF	30.000	170.000	0.000	0.000	0.00
2450	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	46.000	0.000	0.000	0.00
2455	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	357.000	0.000	0.000	0.00
2460	04206020	001	CL C CONC (ABUT)(HPC)(EXTEND)	CY	2,000.000	55.100	0.000	0.000	0.00
2465	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	39.200	0.000	0.000	0.00
2470	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	22.800	0.000	0.000	0.00
2475	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	30.000	12,486.000	0.000	0.000	0.00
2480	04256038	001	PRESTR CONC GIRDER (TX46)	LF	130.000	3,105.270	0.000	0.000	0.00
2485	04326001	000	RIPRAP (CONC)(4 IN)	CY	550.000	1,747.000	0.000	0.000	0.00
2490	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	733.600	0.000	0.000	0.00
2495	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	144.000	0.000	0.000	0.00

Category Subtotal

CATEGORY 005 DESCRIPTION BRIDGE: 181990000912542 [NO.10 IH30 OVER EAST FORK TK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2545	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	80.000	0.000	0.000	0.00
2550	04166005	000	DRILL SHAFT (42 IN)	LF	600.000	1,374.000	0.000	0.000	0.00

2555	04166006	000	DRILL SHAFT (48 IN)	LF	675.000	29,268.000	0.000	0.000	0.00
2560	04166007	000	DRILL SHAFT (54 IN)	LF	700.000	904.000	0.000	0.000	0.00
2565	04166010	000	DRILL SHAFT (72 IN)	LF	1,100.000	572.000	0.000	0.000	0.00
2570	04166011	000	DRILL SHAFT (78 IN)	LF	1,300.000	336.000	0.000	0.000	0.00
2575	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	87.800	0.000	0.000	0.00
2580	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	2,690.900	0.000	0.000	0.00
2585	04206032	001	CL C CONC (CAP)(HPC)(MASS)	CY	1,500.000	564.900	0.000	0.000	0.00
2590	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	1,073.800	0.000	0.000	0.00
2595	04206040	001	CL C CONC (COLUMN)(HPC)(MASS)	CY	700.000	154.900	0.000	0.000	0.00
2600	04206113	001	CL H CONC (PT CAP)(HPC)(MASS)	CY	650.000	1,050.800	0.000	0.000	0.00
2605	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	669,249.000	0.000	0.000	0.00
2610	04256041	001	PRESTR CONC GIRDER (TX70)	LF	175.000	66,004.370	0.000	0.000	0.00
2615	04266007	005	PT FOR CAP	EA	30,000.000	2.000	0.000	0.000	0.00
2620	04326001	000	RIPRAP (CONC)(4 IN)	CY	550.000	30.000	0.000	0.000	0.00
2625	04326002	000	RIPRAP (CONC)(5 IN)	CY	550.000	146.000	0.000	0.000	0.00
2630	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	16.000	4,386.000	0.000	0.000	0.00
2635	04506007	001	RAIL (TY T223)(HPC)	LF	70.000	12,199.800	0.000	0.000	0.00
2640	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	12,175.100	0.000	0.000	0.00
2645	04506031	001	RAIL (TY C221)(HPC)	LF	120.000	12,183.000	0.000	0.000	0.00
2650	04506119	001	RAIL (CLF-RO)	LF	185.000	1,685.300	0.000	0.000	0.00
2655	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	1,815.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 181990000912543 [NO.11 RAMP RXEHOR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2705	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	78.000	0.000	0.000	0.00
2710	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	117.000	0.000	0.000	0.00
2715	04166005	000	DRILL SHAFT (42 IN)	LF	600.000	78.000	0.000	0.000	0.00
2720	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	27.800	0.000	0.000	0.00
2725	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	11.100	0.000	0.000	0.00
2730	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	1.000	0.000	0.000	0.00
2735	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	5,639.000	0.000	0.000	0.00
2740	04256039	001	PRESTR CONC GIRDER (TX54)	LF	150.000	601.890	0.000	0.000	0.00
2745	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	165.000	118.000	0.000	0.000	0.00
2750	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	438.800	0.000	0.000	0.00
2755	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	28.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 181990000912544 [NO.12 IH30 OVER EAST FORK TF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2805	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	158.000	0.000	0.000	0.00
2810	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	474.000	0.000	0.000	0.00
2815	04166005	000	DRILL SHAFT (42 IN)	LF	600.000	907.000	0.000	0.000	0.00
2825	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	90.000	0.000	0.000	0.00
2840	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	708,903.000	0.000	0.000	0.00
2845	04256039	001	PRESTR CONC GIRDER (TX54)	LF	150.000	2,273.180	0.000	0.000	0.00
2850	04256041	001	PRESTR CONC GIRDER (TX70)	LF	175.000	71,279.170	0.000	0.000	0.00

2855	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	165.000	413.000	0.000	0.000	0.00
2860	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	16.000	5,467.000	0.000	0.000	0.00
2865	04506007	001	RAIL (TY T223)(HPC)	LF	70.000	11,992.800	0.000	0.000	0.00
2870	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	12,011.500	0.000	0.000	0.00
2875	04506031	001	RAIL (TY C221)(HPC)	LF	120.000	12,002.500	0.000	0.000	0.00
2880	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	55.000	0.000	0.000	0.00
2885	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	150.000	1,472.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 181990000912545 [NO.13 RAMP REEBAY]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2935	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	80.000	0.000	0.000	0.00
2940	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	240.000	0.000	0.000	0.00
2945	04166005	000	DRILL SHAFT (42 IN)	LF	600.000	338.000	0.000	0.000	0.00
2950	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	27.400	0.000	0.000	0.00
2955	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	22.400	0.000	0.000	0.00
2960	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	2.600	0.000	0.000	0.00
2965	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	9,215.000	0.000	0.000	0.00
2970	04256039	001	PRESTR CONC GIRDER (TX54)	LF	150.000	1,311.220	0.000	0.000	0.00
2975	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	165.000	96.000	0.000	0.000	0.00
2980	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	694.200	0.000	0.000	0.00
2985	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	28.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 181990000912546 [NO.14 HORIZON EB TURN AROU]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3035	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	34.000	0.000	0.000	0.00
3040	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	242.000	0.000	0.000	0.00
3045	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	70.700	0.000	0.000	0.00
3050	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	28.100	0.000	0.000	0.00
3055	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	19.500	0.000	0.000	0.00
3060	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	8,223.000	0.000	0.000	0.00
3065	04256036	001	PRESTR CONC GIRDER (TX34)	LF	110.000	701.620	0.000	0.000	0.00
3070	04256039	001	PRESTR CONC GIRDER (TX54)	LF	150.000	510.220	0.000	0.000	0.00
3075	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	520.600	0.000	0.000	0.00
3080	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	129.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 181990000912547 [NO.15 HORIZON RD OVER IH30]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3130	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	776.000	0.000	0.000	0.00
3135	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	140.400	0.000	0.000	0.00
3140	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	121.000	0.000	0.000	0.00
3145	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	68.900	0.000	0.000	0.00

3150	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	27,039.000	0.000	0.000	0.00
3155	04226012	000	BRIDGE MEDIAN (HPC)	SF	20.000	1,493.000	0.000	0.000	0.00
3160	04226014	000	BRIDGE SIDEWALK (HPC)	SF	25.000	4,006.000	0.000	0.000	0.00
3165	04256036	001	PRESTR CONC GIRDER (TX34)	LF	110.000	2,281.050	0.000	0.000	0.00
3170	04256039	001	PRESTR CONC GIRDER (TX54)	LF	150.000	1,326.770	0.000	0.000	0.00
3175	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	16.000	4,865.000	0.000	0.000	0.00
3180	04506031	001	RAIL (TY C221)(HPC)	LF	120.000	522.500	0.000	0.000	0.00
3185	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	301.000	0.000	0.000	0.00
3190	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	80.000	154.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: 181990000912548 [NO.16 HORIZON RD WB TURN AI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3240	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	37.000	0.000	0.000	0.00
3245	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	233.000	0.000	0.000	0.00
3250	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	79.200	0.000	0.000	0.00
3255	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	35.100	0.000	0.000	0.00
3260	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	21.000	0.000	0.000	0.00
3265	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	9,426.000	0.000	0.000	0.00
3270	04256036	001	PRESTR CONC GIRDER (TX34)	LF	110.000	902.670	0.000	0.000	0.00
3275	04256039	001	PRESTR CONC GIRDER (TX54)	LF	150.000	461.440	0.000	0.000	0.00
3280	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	520.700	0.000	0.000	0.00
3285	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	140.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE: 181990000912549 [NO.17 RAMP RXWBAY]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3335	04166004	000	DRILL SHAFT (36 IN)	LF	500.000	255.000	0.000	0.000	0.00
3340	04166008	000	DRILL SHAFT (60 IN)	LF	800.000	298.000	0.000	0.000	0.00
3345	04166009	000	DRILL SHAFT (66 IN)	LF	900.000	170.000	0.000	0.000	0.00
3350	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	25.500	0.000	0.000	0.00
3355	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	272.400	0.000	0.000	0.00
3360	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	153.700	0.000	0.000	0.00
3365	04226002	000	REINF CONC SLAB (HPC)	SF	15.300	17,750.000	0.000	0.000	0.00
3370	04256036	001	PRESTR CONC GIRDER (TX34)	LF	110.000	2,286.760	0.000	0.000	0.00
3375	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	1,271.100	0.000	0.000	0.00
3380	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	150.000	110.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: 181990000912550 [EBML PRIOR TO EAST FORK TRI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3440	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	3.200	0.000	0.000	0.00
3445	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	4,810.700	0.000	0.000	0.00
3450	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	209.200	0.000	0.000	0.00

3455	04206156	001	CL C CONC (WEBWALL)	CY	10,000.000	1.200	0.000	0.000	0.00
3460	04226040	000	REINF CONC SLAB(SLAB BEAM)(EXT SLAB)HPC	SF	15.000	190,291.000	0.000	0.000	0.00
3465	04256010	001	PRESTR CONC SLAB BEAM (5SB12)	LF	130.000	34,753.850	0.000	0.000	0.00
3470	04276004	003	SILICONE RESIN PAINT FINISH	SF	1.000	98,671.000	0.000	0.000	0.00
3475	04346002	000	ELASTOMERIC BEARING (LAMINATED)	EA	300.000	194.000	0.000	0.000	0.00
3480	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	8,236.200	0.000	0.000	0.00
3485	04546021	000	TYPE A JOINT	LF	75.000	2,117.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: 181990000912551 [EBML WIDENING AFTER EAST F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3535	04166001	000	DRILL SHAFT (18 IN)	LF	100.000	40.000	0.000	0.000	0.00
3540	04166002	000	DRILL SHAFT (24 IN)	LF	200.000	7,072.000	0.000	0.000	0.00
3545	04166003	000	DRILL SHAFT (30 IN)	LF	400.000	7,359.000	0.000	0.000	0.00
3550	04206014	001	CL C CONC (ABUT)(HPC)	CY	1,000.000	12.800	0.000	0.000	0.00
3555	04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	1,295.900	0.000	0.000	0.00
3560	04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	58.600	0.000	0.000	0.00
3565	04226040	000	REINF CONC SLAB(SLAB BEAM)(EXT SLAB)HPC	SF	15.000	52,618.000	0.000	0.000	0.00
3570	04256010	001	PRESTR CONC SLAB BEAM (5SB12)	LF	130.000	9,632.230	0.000	0.000	0.00
3575	04276004	003	SILICONE RESIN PAINT FINISH	SF	1.000	26,758.000	0.000	0.000	0.00
3580	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	165.000	28.000	0.000	0.000	0.00
3585	04346002	000	ELASTOMERIC BEARING (LAMINATED)	EA	300.000	52.000	0.000	0.000	0.00
3590	04506024	001	RAIL (TY SSTR)(HPC)	LF	50.000	2,231.600	0.000	0.000	0.00
3595	04546021	000	TYPE A JOINT	LF	75.000	586.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3600	96066053		LAW ENFORCEMENT PERSONNEL Pd by Invoice	DOL	1.000	1,700,000.000	0.000	0.000	0.00
3601	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Pd by Invoice	DOL	1.000	500,000.000	0.000	0.000	0.00
3603	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS Pd by Invoice	DOL	1.000	1,000,000.000	0.000	0.000	0.00
3604	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 Pd by Invoice	DOL	1.000	500,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$82,769,267.97

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	128,000.000	243.74	213.530	27,331,840.00
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	24,649.00	338.000	676.00
04166002	000	DRILL SHAFT (24 IN)	LF	200.000	25,399.00	943.020	188,604.00
04166003	000	DRILL SHAFT (30 IN)	LF	400.000	28,864.00	4,396.000	1,758,400.00
04166004	000	DRILL SHAFT (36 IN)	LF	500.000	480.00	231.000	115,500.00
04166006	000	DRILL SHAFT (48 IN)	LF	675.000	30,830.00	14,524.000	9,803,700.00
04206030	001	CL C CONC (CAP)(HPC)	CY	1,500.000	3,010.80	431.400	647,100.00
04206038	001	CL C CONC (COLUMN)(HPC)	CY	2,500.000	295.70	134.675	336,687.50
04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	730.000	1,067.00	1,067.000	778,910.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	150.000	271.00	97.300	14,595.00
04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	2,000.000	60.00	60.000	120,000.00
04806001	000	CLEAN EXIST CULVERTS	EA	10,000.000	2.00	1.000	10,000.00
05006001	000	MOBILIZATION	LS	34,172,653.000	1.00	0.900	30,755,387.70
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	54.00	7.000	175,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	31.000	415.00	125.000	3,875.00
05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	51.000	180.00	22.000	1,122.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.000	28,452.00	802.000	2,406.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.200	36,457.00	9,282.000	1,856.40
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	94,559.00	25,950.000	5,190.00
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.500	641.00	1,700.000	850.00
07306107	000	FULL - WIDTH MOWING	CYC	4,000.000	15.00	1.000	4,000.00
07346002	000	LITTER REMOVAL	CYC	3,000.000	54.00	1.000	3,000.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,000.000	117.00	3.000	6,000.00
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	2,000.000	108.00	2.000	4,000.00
51296001	000	INSTALL FTB	LF	35.000	5,460.00	2,500.000	87,500.00
51296002	000	REMOVE FTB	LF	9.000	5,460.00	2,500.000	22,500.00
61856003	002	TMA (MOBILE OPERATION)	HR	80.000	2,000.00	24.000	1,920.00
96016001		MATERIAL ON HAND	DOL	-1.000	2,000,000.00	1,777,922.200	-1,777,922.20
		Material used					
96016001		MATERIAL ON HAND	DOL	1.000	2,000,000.00	12,387,368.070	12,387,368.07
		Material Received					
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	428.00	38.000	7,600.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000,000.00	6,602.500	6,602.50
		Pd by Invoice					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	-5,000.000	0.00	7.000	-35,000.00

TOTAL ITEM EARNINGS TO DATE

\$82,769,267.97