



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **000913167**
 PROJECT: **F 2B22(018)**
 CONTRACT: **10223002**
 AWARD AMOUNT: **\$128,075,439.10**
 PROJECTED AMOUNT: **\$129,117,007.30**
 ADJ. PROJECTED AMOUNT: **\$129,117,007.30**
 CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **IH 30**
 DISTRICT NAME: **PARIS**
 COUNTY: **HUNT**
 AREA ENGINEER: **James Atkins P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0010**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **20.21**
 % TIME USED: **15.68**
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2022**
 AWARD DATE: **10/27/2022**
 NOTICE TO PROCEED DATE: **11/28/2022**
 WORK BEGIN DATE: **03/15/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$26,089,643.03	\$24,840,158.68	\$1,249,484.35
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$26,089,643.03	\$24,840,158.68	\$1,249,484.35
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$26,089,643.03	\$24,840,158.68	\$1,249,484.35

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 03/15/2023
TIME CHARGES BEGIN: 12/28/2022
BID DAYS: 1,033
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,033
DAYS CHARGED TO DATE: 162
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/26/2023	1		
09/27/2023	1		
09/28/2023	1		
09/29/2023	1		
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023	1		
10/03/2023	1		
10/04/2023	1		
10/05/2023	1		
10/06/2023	1		
10/07/2023		1	SATURDAY
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023	1		
10/12/2023	1		
10/13/2023	1		
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023	1		
10/24/2023	1		
10/25/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	22	8
SATURDAY		4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT F 2B22(018) CONTROL 000913167
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	10.830	84.000	\$909.72	1,484.00	84.00
0105	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	1,236.860	\$36,982.11	138,247.00	1,236.86
0270	04626073	002	CONC BOX CULV (10 FT X 5 FT)(EXTEND)	LF	1,690.980	19.000	\$32,128.62	42.00	19.00
0275	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.240	160.000	\$10,598.40	851.00	160.00
0375	04966004	000	REMOV STR (SET)	EA	625.140	1.000	\$625.14	33.00	1.00
0405	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,385.150	1.000	\$14,385.15	62.00	8.00
0410	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	85.000	\$2,210.00	3,330.00	2,364.00
0415	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	86.000	\$774.00	3,330.00	367.00
0430	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.400	125.000	\$300.00	22,533.00	16,123.00
0435	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	125.000	\$75.00	22,533.00	413.00
0450	05086001	000	CONSTRUCTING DETOURS	SY	89.000	5,590.334	\$497,539.73	42,590.00	20,392.84
0455	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	564.000	\$3,852.12	27,030.00	11,695.00
0460	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	10.080	2,320.000	\$23,385.60	13,965.00	6,680.00
0465	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	65.580	20.000	\$1,311.60	400.00	180.00
0470	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	1,020.000	\$4,692.00	51,540.00	1,020.00
0475	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	1,460.000	\$10,220.00	38,960.00	1,460.00
0480	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.290	40.000	\$251.60	1,060.00	40.00
0560	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	3.000	\$3,636.36	15.00	3.00
1205	96016001	000	MATERIAL ON HAND	DOL	1.000	9,120.000	\$9,120.00	1,000.00	208,142.36

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1210	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	3,846.240	\$3,846.24	30,000.00	7,622.32
1240	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	5,111.610	\$5,111.61	350,000.00	25,059.63

PROJECT F 2B22(018) CONTROL 000913173
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1380	01046009	000	REMOVING CONC (RIPRAP)	SY	10.830	111.000	\$1,202.13	2,446.00	125.00
1410	01106001	000	EXCAVATION (ROADWAY)	CY	8.430	1,082.000	\$9,121.26	80,225.00	1,935.29
1415	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	1,248.750	\$37,337.63	110,545.00	1,248.75
1420	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	24.470	-560.000	-\$13,703.20	16,228.00	1,740.00
1680	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	15.000	\$390.00	2,920.00	1,434.00
1685	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	15.000	\$135.00	2,920.00	132.00
1720	05086001	000	CONSTRUCTING DETOURS	SY	89.000	4,327.334	\$385,132.73	25,475.00	10,976.87
1725	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	217.000	\$1,482.11	23,841.00	14,346.00
1740	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	480.000	\$2,208.00	25,200.00	480.00
1835	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	5.000	\$6,060.60	8.00	5.00
1840	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	808.110	3.000	\$2,424.33	9.00	3.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913148 [IH30 N FRTG RD @ EAST ELM CRE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
2480	04626074	002	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	1,600.990	16.250	\$26,016.09

Total Bid Quantity	QTY Paid To Date
138.00	16.25

PROJECT F 2B22(018) CONTROL 000913175

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
2825	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.790	360.000	\$3,524.40
2840	01106001	000	EXCAVATION (ROADWAY)	CY	8.430	369.390	\$3,113.96
2845	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	1,548.390	\$46,296.86
2980	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.240	16.000	\$1,059.84
3080	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.400	1,006.000	\$2,414.40
3085	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	948.000	\$568.80
3105	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	1,019.000	\$6,959.77
3110	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	10.080	3,000.000	\$30,240.00
3115	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	65.580	100.000	\$6,558.00
3120	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	1,560.000	\$7,176.00
3185	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	360.000	\$720.00
3200	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	2.000	\$500.00
3205	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	4.000	\$4,848.48
3320	06476003	000	REMOVE LRSA	EA	580.000	1.000	\$580.00

Total Bid Quantity	QTY Paid To Date
100.00	360.00
38,263.00	657.39
7,115.00	1,548.39
2,558.00	2,916.00
12,338.00	6,779.00
12,338.00	968.00
21,899.00	6,779.00
11,760.00	3,300.00
120.00	160.00
30,180.00	1,560.00
50.00	360.00
1.00	2.00
21.00	4.00
7.00	4.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913478 [IH 30 EBML @ MONTY STRATTON F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3665	04206037	001	CL C CONC (COLUMN)	CY	1,166.320	13.000	\$15,162.16

Total Bid Quantity	QTY Paid To Date
26.00	13.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,249,484.35

CONTRACT LINE ITEMS

PROJECT F 2B22(018) CONTROL 000913167
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	61,420.870	66.070	0.000	48.00	2,948,201.76
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	10.830	1,484.000	0.000	84.00	909.72
0085	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.790	3,278.000	0.000	1,065.00	10,426.35
0090	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	12.250	1,948.000	0.000	247.11	3,027.12
0100	01106001	000	EXCAVATION (ROADWAY)	CY	8.430	70,135.000	0.000	4,755.08	40,085.34
0105	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	138,247.000	0.000	1,236.86	36,982.11
0130	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.200	165,584.000	0.000	7,968.05	1,593.61
0140	01686001	000	VEGETATIVE WATERING	MG	35.000	2,674.000	0.000	37.80	1,323.00
0180	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.660	18,756.000	0.000	16,421.82	27,260.22
0270	04626073	002	CONC BOX CULV (10 FT X 5 FT)(EXTEND)	LF	1,690.980	42.000	0.000	19.00	32,128.62
0275	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.240	851.000	0.000	160.00	10,598.40
0375	04966004	000	REMOV STR (SET)	EA	625.140	33.000	0.000	1.00	625.14
0400	05006001	000	MOBILIZATION	LS	12,807,543.910	1.000	0.000	0.90	11,526,789.52
0405	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,385.150	62.000	0.000	8.00	115,081.20
0410	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	3,330.000	0.000	2,364.00	61,464.00
0415	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	3,330.000	0.000	367.00	3,303.00
0430	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.400	22,533.000	0.000	16,123.00	38,695.20
0435	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	22,533.000	0.000	413.00	247.80
0440	05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	4.000	2,610.000	0.000	405.00	1,620.00
0450	05086001	000	CONSTRUCTING DETOURS	SY	89.000	42,590.000	0.000	20,392.84	1,814,963.12
0455	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	27,030.000	0.000	11,695.00	79,876.85
0460	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	10.080	13,965.000	0.000	6,680.00	67,334.40
0465	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	65.580	400.000	0.000	180.00	11,804.40
0470	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	51,540.000	0.000	1,020.00	4,692.00
0475	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	38,960.000	0.000	1,460.00	10,220.00
0480	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.290	1,060.000	0.000	40.00	251.60
0535	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,750.000	0.000	566.00	1,132.00
0540	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	3.000	0.000	1.00	250.00
0545	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	250.000	6.000	0.000	2.00	500.00
0555	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	3.000	0.000	1.00	250.00
0560	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	15.000	0.000	3.00	3,636.36
0575	05456019	000	CRASH CUSH ATTEN (IN STL)(S)(N)(TL3)	EA	7,245.460	9.000	0.000	8.00	57,963.68
0705	06446076	000	REMOVE SM RD SN SUP&AM	EA	110.000	98.000	0.000	2.00	220.00
0780	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	127,130.000	0.000	23,234.00	23,234.00
0785	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	9,056.000	0.000	2,406.00	3,609.00
0790	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	119,490.000	0.000	33,259.00	33,259.00
0815	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	1.000	2,080.000	0.000	14,695.00	14,695.00
0965	30766066	000	TACK COAT	GAL	4.000	13,185.000	0.000	540.00	2,160.00
0970	30776011	000	SP MIXES SP-C PG64-22	TON	111.740	11,525.000	0.000	1,833.97	204,928.03
0985	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,485.000	6.000	0.000	8.00	155,880.00
0990	61856002	002	TMA (STATIONARY)	DAY	258.750	118.000	0.000	4.00	1,035.00
1205	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	208,142.36	208,142.36

Category Subtotal \$17,560,398.91

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913562 [IH30 EB @ FM 1570]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1280	96026603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	12.000	0.000	2.00	400.00
Category Subtotal									\$400.00

CATEGORY 004 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1210	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.000	0.000	7,622.32	7,622.32
1215	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	30,000.000	0.000	50,192.25	50,192.25
1240	96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	350,000.000	0.000	25,059.63	25,059.63
Category Subtotal									\$82,874.20

PROJECT F 2B22(018) CONTROL 000913173

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1370	01006002	000	PREPARING ROW	STA	61,420.870	53.900	0.000	38.50	2,364,703.50
1380	01046009	000	REMOVING CONC (RIPRAP)	SY	10.830	2,446.000	0.000	125.00	1,353.75
1395	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.790	3,140.000	0.000	390.00	3,818.10
1400	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	12.250	1,219.000	0.000	147.39	1,805.50
1410	01106001	000	EXCAVATION (ROADWAY)	CY	8.430	80,225.000	0.000	1,935.29	16,314.49
1415	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	110,545.000	0.000	1,248.75	37,337.63
1420	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	24.470	16,228.000	0.000	1,740.00	42,577.80
1440	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.200	175,123.000	0.000	5,997.56	1,199.51
1450	01686001	000	VEGETATIVE WATERING	MG	35.000	2,829.000	0.000	47.20	1,652.00
1490	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.660	22,304.000	0.000	20,959.54	34,792.84
1650	04966004	000	REMOV STR (SET)	EA	625.140	34.000	0.000	2.00	1,250.28
1665	04966007	000	REMOV STR (PIPE)	LF	24.680	1,103.000	0.000	32.00	789.76
1680	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	2,920.000	0.000	1,434.00	37,284.00
1685	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	2,920.000	0.000	132.00	1,188.00
1700	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.400	22,680.000	0.000	3,176.00	7,622.40
1710	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	2,760.000	0.000	631.00	2,524.00
1715	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	2,760.000	0.000	9.00	6.75
1720	05086001	000	CONSTRUCTING DETOURS	SY	89.000	25,475.000	0.000	10,976.87	976,941.79
1725	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	23,841.000	0.000	14,346.00	97,983.18
1730	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	10.080	12,395.000	0.000	1,899.00	19,141.92
1735	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	65.580	440.000	0.000	60.00	3,934.80
1740	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	25,200.000	0.000	480.00	2,208.00
1810	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	2,650.000	0.000	479.00	958.00
1815	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	4.000	0.000	1.00	250.00
1820	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	250.000	7.000	0.000	1.00	250.00
1830	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	7.000	0.000	2.00	500.00
1835	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	8.000	0.000	5.00	6,060.60
1840	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	808.110	9.000	0.000	3.00	2,424.33
1850	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,245.460	12.000	0.000	12.00	86,945.52
2100	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	142,248.000	0.000	13,139.00	13,139.00
2105	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	17,410.000	0.000	2,078.00	3,117.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2110	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	5.000	569.000	0.000	300.00	1,500.00
2115	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	130,709.000	0.000	23,936.00	23,936.00
2145	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	1.000	1,840.000	0.000	18,671.00	18,671.00
2375	30766001	000	D-GR HMA TY-B PG64-22	TON	99.950	37,011.000	0.000	2,546.20	254,492.69
2380	30766066	000	TACK COAT	GAL	4.000	12,883.000	0.000	640.00	2,560.00
2385	30776011	000	SP MIXES SP-C PG64-22	TON	111.740	10,630.000	0.000	2,911.78	325,362.29

Category Subtotal \$4,396,596.43

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913148 [IH30 N FRTG RD @ EAST E

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2480	04626074	002	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	1,600.990	138.000	0.000	16.25	26,016.09

Category Subtotal \$26,016.09

PROJECT F 2B22(018) CONTROL 000913175

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2805	01006002	000	PREPARING ROW	STA	61,420.870	42.500	0.000	42.50	2,610,386.98
2825	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.790	100.000	0.000	360.00	3,524.40
2840	01106001	000	EXCAVATION (ROADWAY)	CY	8.430	38,263.000	0.000	657.39	5,541.80
2845	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	7,115.000	0.000	1,548.39	46,296.86
2870	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.200	68,707.000	0.000	4,443.78	888.76
2880	01686001	000	VEGETATIVE WATERING	MG	35.000	1,111.000	0.000	74.20	2,597.00
2920	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.660	9,783.000	0.000	5,211.59	8,651.24
2980	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.240	2,558.000	0.000	2,916.00	193,155.84
2985	04646005	001	RC PIPE (CL III)(24 IN)	LF	79.140	2,027.000	0.000	1,200.00	94,968.00
3060	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	1,880.000	0.000	379.00	9,854.00
3065	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	1,880.000	0.000	81.00	729.00
3080	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.400	12,338.000	0.000	6,779.00	16,269.60
3085	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	12,338.000	0.000	968.00	580.80
3090	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	1,380.000	0.000	105.00	420.00
3100	05086001	000	CONSTRUCTING DETOURS	SY	89.000	16,213.000	0.000	7,930.80	705,841.20
3105	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	21,899.000	0.000	6,779.00	46,300.57
3110	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	10.080	11,760.000	0.000	3,300.00	33,264.00
3115	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	65.580	120.000	0.000	160.00	10,492.80
3120	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	30,180.000	0.000	1,560.00	7,176.00
3185	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	50.000	0.000	360.00	720.00
3200	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	1.000	0.000	2.00	500.00
3205	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	21.000	0.000	4.00	4,848.48
3220	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,245.460	3.000	0.000	4.00	28,981.84
3310	06446076	000	REMOVE SM RD SN SUP&AM	EA	110.000	39.000	0.000	39.00	4,290.00
3320	06476003	000	REMOVE LRSA	EA	580.000	7.000	0.000	4.00	2,320.00
3365	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	89,728.000	0.000	6,238.00	6,238.00
3370	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	11,930.000	0.000	2,078.00	3,117.00
3375	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	5.000	40.000	0.000	149.00	745.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3380	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	87,620.000	0.000	23,135.00	23,135.00
3405	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	1.000	2,280.000	0.000	11,041.00	11,041.00
3580	30766066	000	TACK COAT	GAL	4.000	5,893.000	0.000	180.00	720.00
3585	30776011	000	SP MIXES SP-C PG64-22	TON	111.740	4,521.000	0.000	568.20	63,490.67
Category Subtotal									\$3,947,085.84

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913478 [IH 30 EBML @ MONTY STR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3650	04166004	000	DRILL SHAFT (36 IN)	LF	185.180	330.000	0.000	330.00	61,109.40
3665	04206037	001	CL C CONC (COLUMN)	CY	1,166.320	26.000	0.000	13.00	15,162.16
Category Subtotal									\$76,271.56

PROJECT F 2B22(018) CONTROL 000913167

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	9.280	31,387.000	0.000	0.000	0.00
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.190	1,021.000	0.000	0.000	0.00
0080	01046023	000	REMOVING CONC (CTB)	LF	11.410	7,218.000	0.000	0.000	0.00
0095	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	3.380	90,427.000	0.000	0.000	0.00
0110	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	24.470	14,299.000	0.000	0.000	0.00
0115	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	28.920	84,298.000	0.000	0.000	0.00
0120	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.850	165,584.000	0.000	0.000	0.00
0125	01626002	000	BLOCK SODDING	SY	6.500	3,329.000	0.000	0.000	0.00
0135	01666001	000	FERTILIZER	AC	400.000	34.210	0.000	0.000	0.00
0145	02166001	000	PROOF ROLLING	HR	103.740	58.000	0.000	0.000	0.00
0150	02476044	003	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	85.280	8,495.000	0.000	0.000	0.00
0155	03106012	000	PRIME COAT (RC-250)	GAL	5.760	41,301.000	0.000	0.000	0.00
0160	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	277.950	238.000	0.000	0.000	0.00
0165	03166173	002	AGGR(TY-B GR-3 SAC-B)	CY	186.980	238.000	0.000	0.000	0.00
0170	03166177	002	AGGR(TY-B GR-5 SAC-B)	CY	176.880	1,075.000	0.000	0.000	0.00
0175	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.910	22,461.000	0.000	0.000	0.00
0185	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	106.000	61,470.000	0.000	0.000	0.00
0190	03606019	000	CONC PVMT (JOINTED - CPCD) (9")	SY	77.000	12,029.000	0.000	0.000	0.00
0195	04006005	000	CEM STABIL BKFL	CY	142.000	871.000	0.000	0.000	0.00
0200	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.230	5,931.000	0.000	0.000	0.00
0205	04036001	000	TEMPORARY SPL SHORING	SF	40.000	45,716.000	0.000	0.000	0.00
0210	04166007	000	DRILL SHAFT (54 IN)	LF	725.000	129.000	0.000	0.000	0.00
0215	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	181.000	16.000	0.000	0.000	0.00
0220	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	228.000	59.000	0.000	0.000	0.00
0225	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	299.000	20.000	0.000	0.000	0.00
0230	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	507.970	878.000	0.000	0.000	0.00
0235	04236001	000	RETAINING WALL (MSE)	SF	64.410	99,248.000	0.000	0.000	0.00

0240	04326001	000	RIPRAP (CONC)(4 IN)	CY	526.110	750.000	0.000	0.000	0.00
0245	04326002	000	RIPRAP (CONC)(5 IN)	CY	1,040.110	1.000	0.000	0.000	0.00
0250	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	224.680	141.000	0.000	0.000	0.00
0255	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.110	206.000	0.000	0.000	0.00
0260	04506023	001	RAIL (TY SSTR)	LF	49.200	12,743.000	0.000	0.000	0.00
0265	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	51.760	1,265.000	0.000	0.000	0.00
0280	04646005	001	RC PIPE (CL III)(24 IN)	LF	79.140	6,518.000	0.000	0.000	0.00
0285	04646007	001	RC PIPE (CL III)(30 IN)	LF	97.420	1,705.000	0.000	0.000	0.00
0290	04646008	001	RC PIPE (CL III)(36 IN)	LF	121.700	428.000	0.000	0.000	0.00
0295	04646027	001	RC PIPE (CL V)(36 IN)	LF	281.120	200.000	0.000	0.000	0.00
0300	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	6,739.420	23.000	0.000	0.000	0.00
0305	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	7,055.450	6.000	0.000	0.000	0.00
0310	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	8,308.120	6.000	0.000	0.000	0.00
0315	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	9,792.120	1.000	0.000	0.000	0.00
0320	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	8,615.120	4.000	0.000	0.000	0.00
0325	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	8,195.120	4.000	0.000	0.000	0.00
0330	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	9,624.800	3.000	0.000	0.000	0.00
0335	04656147	001	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	9,124.680	3.000	0.000	0.000	0.00
0340	04656148	001	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,864.380	18.000	0.000	0.000	0.00
0345	04656235	001	INLET (COMPL)(RWI)(TY I)	EA	11,064.500	17.000	0.000	0.000	0.00
0350	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	10,583.300	2.000	0.000	0.000	0.00
0355	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	34,524.590	1.000	0.000	0.000	0.00
0360	04676009	000	SET (TY I) (30 IN) (4: 1) (C)	EA	2,829.250	1.000	0.000	0.000	0.00
0365	04676016	000	SET (TY I) (36 IN) (6: 1) (C)	EA	5,544.650	1.000	0.000	0.000	0.00
0370	04806001	000	CLEAN EXIST CULVERTS	EA	33,360.660	1.000	0.000	0.000	0.00
0380	04966005	000	REMOV STR (WINGWALL)	EA	2,249.460	6.000	0.000	0.000	0.00
0385	04966006	000	REMOV STR (HEADWALL)	EA	871.560	2.000	0.000	0.000	0.00
0390	04966007	000	REMOV STR (PIPE)	LF	24.680	928.000	0.000	0.000	0.00
0395	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	44,511.080	2.000	0.000	0.000	0.00
0420	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	1,650.000	0.000	0.000	0.00
0425	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.500	1,650.000	0.000	0.000	0.00
0445	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	2,610.000	0.000	0.000	0.00
0485	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	8.170	26,490.000	0.000	0.000	0.00
0490	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	9.860	14,599.000	0.000	0.000	0.00
0495	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	10.340	400.000	0.000	0.000	0.00
0500	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	71.810	3,762.000	0.000	0.000	0.00
0505	05296002	000	CONC CURB (TY II)	LF	7.170	11,526.000	0.000	0.000	0.00
0510	05306004	000	DRIVEWAYS (CONC)	SY	100.670	1,225.000	0.000	0.000	0.00
0515	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	66.550	1,425.000	0.000	0.000	0.00
0520	05366002	000	CONC MEDIAN	SY	124.460	1,158.000	0.000	0.000	0.00
0525	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	27.000	675.000	0.000	0.000	0.00
0530	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,175.000	6.000	0.000	0.000	0.00
0550	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,000.000	6.000	0.000	0.000	0.00
0565	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	808.110	6.000	0.000	0.000	0.00
0570	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	20,562.120	4.000	0.000	0.000	0.00
0580	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	44.270	5,907.000	0.000	0.000	0.00
0585	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	231.000	9.000	0.000	0.000	0.00
0590	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	4,150.000	8.000	0.000	0.000	0.00
0595	06106282	000	IN RD IL (TY SA) 50S-12 (400W EQ) LED	EA	7,550.000	10.000	0.000	0.000	0.00
0600	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	8,150.000	2.000	0.000	0.000	0.00
0605	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.970	4,102.000	0.000	0.000	0.00
0610	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.550	3,530.000	0.000	0.000	0.00

0615	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	31.000	830.000	0.000	0.000	0.00
0620	06186064	000	CONDT (RM) (1")	LF	33.000	180.000	0.000	0.000	0.00
0625	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.650	8,810.000	0.000	0.000	0.00
0630	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.690	20,720.000	0.000	0.000	0.00
0635	06246001	000	GROUND BOX TY A (122311)	EA	998.000	6.000	0.000	0.000	0.00
0640	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,095.000	10.000	0.000	0.000	0.00
0645	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	8,570.000	1.000	0.000	0.000	0.00
0650	06366002	001	ALUMINUM SIGNS (TY G)	SF	43.000	641.000	0.000	0.000	0.00
0655	06366003	001	ALUMINUM SIGNS (TY O)	SF	38.000	687.500	0.000	0.000	0.00
0660	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	831.000	37.000	0.000	0.000	0.00
0665	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	925.000	4.000	0.000	0.000	0.00
0670	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,095.000	18.000	0.000	0.000	0.00
0675	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,050.000	10.000	0.000	0.000	0.00
0680	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,125.000	2.000	0.000	0.000	0.00
0685	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,140.000	3.000	0.000	0.000	0.00
0690	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,945.000	3.000	0.000	0.000	0.00
0695	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	2,138.000	2.000	0.000	0.000	0.00
0700	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,450.000	4.000	0.000	0.000	0.00
0710	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	5,400.000	3.000	0.000	0.000	0.00
0715	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.500	3,556.000	0.000	0.000	0.00
0720	06476003	000	REMOVE LRSA	EA	580.000	7.000	0.000	0.000	0.00
0725	06506038	001	INS OH SN SUP(35 FT CANT)	EA	56,880.000	2.000	0.000	0.000	0.00
0730	06506045	001	INS OH SN SUP(40 FT CANT)	EA	75,490.000	2.000	0.000	0.000	0.00
0735	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	27.000	114.000	0.000	0.000	0.00
0740	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	97.000	0.000	0.000	0.00
0745	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	22.000	41.000	0.000	0.000	0.00
0750	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	35.000	6.000	0.000	0.000	0.00
0755	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	36.000	12.000	0.000	0.000	0.00
0760	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	90.000	18.000	0.000	0.000	0.00
0765	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	2,559.000	0.000	0.000	0.00
0770	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	10,840.000	0.000	0.000	0.00
0775	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	697.000	0.000	0.000	0.00
0795	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	1.000	105.000	0.000	0.000	0.00
0800	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	11,284.000	0.000	0.000	0.00
0805	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	3.500	951.000	0.000	0.000	0.00
0810	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.500	924.000	0.000	0.000	0.00
0820	06666224	007	PAVEMENT SEALER 4"	LF	0.170	44,961.000	0.000	0.000	0.00
0825	06666225	007	PAVEMENT SEALER 6"	LF	0.300	7,680.000	0.000	0.000	0.00
0830	06666226	007	PAVEMENT SEALER 8"	LF	0.500	6,712.000	0.000	0.000	0.00
0835	06666228	007	PAVEMENT SEALER 12"	LF	2.000	1,875.000	0.000	0.000	0.00
0840	06666231	007	PAVEMENT SEALER (ARROW)	EA	55.000	8.000	0.000	0.000	0.00
0845	06666232	007	PAVEMENT SEALER (WORD)	EA	75.000	8.000	0.000	0.000	0.00
0850	06666248	007	PAVEMENT SEALER (NUMBER)	EA	100.000	4.000	0.000	0.000	0.00
0855	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.600	5,510.000	0.000	0.000	0.00
0860	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.600	48,807.000	0.000	0.000	0.00
0865	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.000	5,600.000	0.000	0.000	0.00
0870	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.600	45,769.000	0.000	0.000	0.00
0875	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.000	140.000	0.000	0.000	0.00
0880	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	210.000	8.000	0.000	0.000	0.00
0885	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	250.000	4.000	0.000	0.000	0.00
0890	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	225.000	8.000	0.000	0.000	0.00
0895	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	45.000	38.000	0.000	0.000	0.00

0900	06726007	000	REFL PAV MRKR TY I-C	EA	4.000	85.000	0.000	0.000	0.00
0905	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	72.000	0.000	0.000	0.00
0910	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.700	1,471.000	0.000	0.000	0.00
0915	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	88,487.000	0.000	0.000	0.00
0920	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	25.000	34.000	0.000	0.000	0.00
0925	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.080	44,961.000	0.000	0.000	0.00
0930	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	7,680.000	0.000	0.000	0.00
0935	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.350	6,712.000	0.000	0.000	0.00
0940	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	1,875.000	0.000	0.000	0.00
0945	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	50.000	8.000	0.000	0.000	0.00
0950	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	50.000	4.000	0.000	0.000	0.00
0955	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	8.000	0.000	0.000	0.00
0960	30766001	000	D-GR HMA TY-B PG64-22	TON	99.950	39,887.000	0.000	0.000	0.00
0975	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	112.000	5,612.000	0.000	0.000	0.00
0980	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.540	50,973.000	0.000	0.000	0.00
0995	61856003	002	TMA (MOBILE OPERATION)	HR	80.980	358.000	0.000	0.000	0.00
0996	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) Added by CO 1	LF	0.550	0.000	0.000	0.000	0.00
0997	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) Added by CO 1	LF	0.530	0.000	0.000	0.000	0.00
0998	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD) Added by CO 1	LF	1.050	0.000	0.000	0.000	0.00
0999	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) Added by CO 1	LF	0.530	0.000	0.000	0.000	0.00
1001	06106009		REMOVE RD IL ASM (TRANS-BASE) Added by CO 1	EA	1,441.610	0.000	0.000	0.000	0.00
1220	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
1225	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
1230	96106001	000	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
1235	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
1245	96056007	000	ROAD USER COST - INCENTIVE Milestone 1	DOL	23,000.000	1.000	0.000	0.000	0.00
1250	96056007	000	ROAD USER COST - INCENTIVE Milestone 2	DOL	23,000.000	1.000	0.000	0.000	0.00
1255	96056008	000	ROAD USER COST - DISINCENTIVE Milestone 1	DOL	-23,000.000	1.000	0.000	0.000	0.00
1260	96056008	000	ROAD USER COST - DISINCENTIVE Milestone 2	DOL	-23,000.000	1.000	0.000	0.000	0.00
1265	96056008	000	ROAD USER COST - DISINCENTIVE Lane Closure Assessment Fee IH 30	DOL	-23,000.000	1.000	0.000	0.000	0.00
1285	96036003	000	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1.000	0.000	0.000	0.00
1295	05856011	000	RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	60,576.000	0.000	0.000	0.00
1300	05856012	000	RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	121,152.000	0.000	0.000	0.00
1305	30766064	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	234,720.080	0.000	0.000	0.00
1310	30766065	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	234,720.080	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913562 [IH30 EB @ FM 1570]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

1045	04006005	000	CEM STABIL BKFL	CY	142.000	171.000	0.000	0.000	0.00
1050	04166004	000	DRILL SHAFT (36 IN)	LF	185.180	1,724.000	0.000	0.000	0.00
1055	04206013	001	CL C CONC (ABUT)	CY	1,361.220	69.000	0.000	0.000	0.00
1060	04206029	001	CL C CONC (CAP)	CY	1,350.050	65.800	0.000	0.000	0.00
1065	04206037	001	CL C CONC (COLUMN)	CY	1,166.320	59.000	0.000	0.000	0.00
1070	04226001	000	REINF CONC SLAB	SF	21.400	21,014.000	0.000	0.000	0.00
1075	04226015	000	APPROACH SLAB	CY	771.910	163.600	0.000	0.000	0.00
1080	04256038	001	PRESTR CONC GIRDER (TX46)	LF	207.450	2,670.660	0.000	0.000	0.00
1085	04506023	001	RAIL (TY SSTR)	LF	49.200	298.300	0.000	0.000	0.00
1090	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.610	144.000	0.000	0.000	0.00
1095	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	450.000	1.000	0.000	0.000	0.00
1270	96026601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 011170000913563 [IH30 WB @ FM 1570]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1145	04006005	000	CEM STABIL BKFL	CY	142.000	173.000	0.000	0.000	0.00
1150	04166004	000	DRILL SHAFT (36 IN)	LF	185.180	1,724.000	0.000	0.000	0.00
1155	04206013	001	CL C CONC (ABUT)	CY	1,361.220	70.000	0.000	0.000	0.00
1160	04206029	001	CL C CONC (CAP)	CY	1,350.050	66.800	0.000	0.000	0.00
1165	04206037	001	CL C CONC (COLUMN)	CY	1,166.320	57.400	0.000	0.000	0.00
1170	04226001	000	REINF CONC SLAB	SF	21.400	21,312.000	0.000	0.000	0.00
1175	04226015	000	APPROACH SLAB	CY	771.910	166.500	0.000	0.000	0.00
1180	04256038	001	PRESTR CONC GIRDER (TX46)	LF	207.450	2,670.660	0.000	0.000	0.00
1185	04506023	001	RAIL (TY SSTR)	LF	49.200	298.300	0.000	0.000	0.00
1190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.610	146.000	0.000	0.000	0.00
1195	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	71.810	298.300	0.000	0.000	0.00
1200	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	450.000	1.000	0.000	0.000	0.00
1275	96026602	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
1290	96036004	000	CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	-1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2B22(018) CONTROL 000913173

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1375	01046001	000	REMOVING CONC (PAV)	SY	9.280	29,143.000	0.000	0.000	0.00
1385	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.190	2,231.000	0.000	0.000	0.00
1390	01046023	000	REMOVING CONC (CTB)	LF	11.410	6,037.000	0.000	0.000	0.00
1405	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	3.380	72,549.000	0.000	0.000	0.00
1425	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	28.920	66,621.000	0.000	0.000	0.00
1430	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.850	175,123.000	0.000	0.000	0.00
1435	01626002	000	BLOCK SODDING	SY	6.500	2,013.000	0.000	0.000	0.00
1445	01666001	000	FERTILIZER	AC	400.000	36.180	0.000	0.000	0.00
1455	02166001	000	PROOF ROLLING	HR	103.740	42.000	0.000	0.000	0.00
1460	02476044	003	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	85.280	6,174.000	0.000	0.000	0.00
1465	03106012	000	PRIME COAT (RC-250)	GAL	5.760	34,638.000	0.000	0.000	0.00

1470	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	277.950	176.000	0.000	0.000	0.00
1475	03166173	002	AGGR(TY-B GR-3 SAC-B)	CY	186.980	176.000	0.000	0.000	0.00
1480	03166177	002	AGGR(TY-B GR-5 SAC-B)	CY	176.880	903.000	0.000	0.000	0.00
1485	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.910	16,652.000	0.000	0.000	0.00
1495	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	106.000	49,930.000	0.000	0.000	0.00
1500	03606019	000	CONC PVMT (JOINTED - CPCD) (9")	SY	77.000	10,296.000	0.000	0.000	0.00
1505	03606069	000	CONC PVMT (JOINTED-CPCD) (HES) (09")	SY	96.000	1,078.000	0.000	0.000	0.00
1510	04006005	000	CEM STABIL BKFL	CY	142.000	98.000	0.000	0.000	0.00
1515	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.230	3,773.000	0.000	0.000	0.00
1520	04036001	000	TEMPORARY SPL SHORING	SF	40.000	39,592.000	0.000	0.000	0.00
1525	04166007	000	DRILL SHAFT (54 IN)	LF	725.000	126.000	0.000	0.000	0.00
1530	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	181.000	24.000	0.000	0.000	0.00
1535	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	228.000	44.000	0.000	0.000	0.00
1540	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	315.000	22.600	0.000	0.000	0.00
1545	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	485.000	52.800	0.000	0.000	0.00
1550	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	507.970	838.000	0.000	0.000	0.00
1555	04236001	000	RETAINING WALL (MSE)	SF	64.410	77,859.000	0.000	0.000	0.00
1560	04326001	000	RIPRAP (CONC)(4 IN)	CY	526.110	889.000	0.000	0.000	0.00
1565	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.110	303.000	0.000	0.000	0.00
1570	04506023	001	RAIL (TY SSTR)	LF	49.200	12,398.000	0.000	0.000	0.00
1575	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.240	81.000	0.000	0.000	0.00
1580	04646005	001	RC PIPE (CL III)(24 IN)	LF	79.140	2,470.000	0.000	0.000	0.00
1585	04646007	001	RC PIPE (CL III)(30 IN)	LF	97.420	1,857.000	0.000	0.000	0.00
1590	04646008	001	RC PIPE (CL III)(36 IN)	LF	121.700	1,448.000	0.000	0.000	0.00
1595	04646010	001	RC PIPE (CL III)(48 IN)	LF	178.380	39.000	0.000	0.000	0.00
1600	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,909.890	13.000	0.000	0.000	0.00
1605	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	9,624.800	16.000	0.000	0.000	0.00
1610	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	8,839.450	1.000	0.000	0.000	0.00
1615	04656132	001	INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	9,057.120	4.000	0.000	0.000	0.00
1620	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	9,124.680	6.000	0.000	0.000	0.00
1625	04656235	001	INLET (COMPL)(RWI)(TY I)	EA	11,064.500	9.000	0.000	0.000	0.00
1630	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	9,512.550	12.000	0.000	0.000	0.00
1635	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	2,324.760	1.000	0.000	0.000	0.00
1640	04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	4,894.760	1.000	0.000	0.000	0.00
1645	04966002	000	REMOV STR (INLET)	EA	868.750	1.000	0.000	0.000	0.00
1655	04966005	000	REMOV STR (WINGWALL)	EA	2,249.460	4.000	0.000	0.000	0.00
1660	04966006	000	REMOV STR (HEADWALL)	EA	871.560	5.000	0.000	0.000	0.00
1670	04966008	000	REMOV STR (BOX CULVERT)	LF	99.820	250.000	0.000	0.000	0.00
1675	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	44,511.080	2.000	0.000	0.000	0.00
1690	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	1,760.000	0.000	0.000	0.00
1695	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.500	1,760.000	0.000	0.000	0.00
1705	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	22,680.000	0.000	0.000	0.00
1745	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	27,790.000	0.000	0.000	0.00
1750	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.290	1,100.000	0.000	0.000	0.00
1755	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	8.170	16,080.000	0.000	0.000	0.00
1760	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	9.860	11,901.000	0.000	0.000	0.00
1765	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	10.340	440.000	0.000	0.000	0.00
1770	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	71.810	3,114.000	0.000	0.000	0.00
1775	05296002	000	CONC CURB (TY II)	LF	7.170	10,767.000	0.000	0.000	0.00
1780	05306004	000	DRIVEWAYS (CONC)	SY	100.670	2,277.000	0.000	0.000	0.00
1785	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	66.550	1,283.000	0.000	0.000	0.00
1790	05366002	000	CONC MEDIAN	SY	124.460	1,886.000	0.000	0.000	0.00

1795	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	27.000	1,675.000	0.000	0.000	0.00
1800	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,175.000	7.000	0.000	0.000	0.00
1805	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,540.000	2.000	0.000	0.000	0.00
1825	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,000.000	7.000	0.000	0.000	0.00
1845	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	20,562.120	4.000	0.000	0.000	0.00
1855	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	44.270	4,643.000	0.000	0.000	0.00
1860	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	231.000	9.000	0.000	0.000	0.00
1865	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	4,150.000	8.000	0.000	0.000	0.00
1870	06106282	000	IN RD IL (TY SA) 50S-12 (400W EQ) LED	EA	7,550.000	12.000	0.000	0.000	0.00
1875	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.970	2,500.000	0.000	0.000	0.00
1880	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	12.550	3,523.000	0.000	0.000	0.00
1885	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	31.000	1,240.000	0.000	0.000	0.00
1890	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.450	965.000	0.000	0.000	0.00
1895	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	43.000	1,080.000	0.000	0.000	0.00
1900	06186064	000	CONDT (RM) (1")	LF	33.000	180.000	0.000	0.000	0.00
1905	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.650	6,446.000	0.000	0.000	0.00
1910	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.690	14,214.000	0.000	0.000	0.00
1915	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.150	3,220.000	0.000	0.000	0.00
1920	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.210	100.000	0.000	0.000	0.00
1925	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	3.000	2,885.000	0.000	0.000	0.00
1930	06246001	000	GROUND BOX TY A (122311)	EA	998.000	6.000	0.000	0.000	0.00
1935	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,095.000	8.000	0.000	0.000	0.00
1940	06246009	000	GROUND BOX TY D (162922)	EA	1,065.000	4.000	0.000	0.000	0.00
1945	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,280.000	8.000	0.000	0.000	0.00
1950	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	8,570.000	1.000	0.000	0.000	0.00
1955	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	7,550.000	1.000	0.000	0.000	0.00
1960	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.000	27.000	0.000	0.000	0.00
1965	06366002	001	ALUMINUM SIGNS (TY G)	SF	43.000	446.000	0.000	0.000	0.00
1970	06366003	001	ALUMINUM SIGNS (TY O)	SF	38.000	366.500	0.000	0.000	0.00
1975	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	35.000	5.000	0.000	0.000	0.00
1980	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	831.000	45.000	0.000	0.000	0.00
1985	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	925.000	3.000	0.000	0.000	0.00
1990	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,095.000	21.000	0.000	0.000	0.00
1995	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,050.000	13.000	0.000	0.000	0.00
2000	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,125.000	2.000	0.000	0.000	0.00
2005	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,140.000	9.000	0.000	0.000	0.00
2010	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,945.000	1.000	0.000	0.000	0.00
2015	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	2,138.000	2.000	0.000	0.000	0.00
2020	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,450.000	4.000	0.000	0.000	0.00
2025	06446076	000	REMOVE SM RD SN SUP&AM	EA	110.000	95.000	0.000	0.000	0.00
2030	06446089	000	IN SRSS & AM (RAIL)(130 MPH)(T MOUNT)	EA	5,400.000	2.000	0.000	0.000	0.00
2035	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.500	2,655.000	0.000	0.000	0.00
2040	06476003	000	REMOVE LRSA	EA	580.000	6.000	0.000	0.000	0.00
2045	06506038	001	INS OH SN SUP(35 FT CANT)	EA	56,880.000	3.000	0.000	0.000	0.00
2050	06506045	001	INS OH SN SUP(40 FT CANT)	EA	75,490.000	1.000	0.000	0.000	0.00
2055	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	27.000	95.000	0.000	0.000	0.00
2060	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	99.000	0.000	0.000	0.00
2065	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	22.000	36.000	0.000	0.000	0.00
2070	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	35.000	30.000	0.000	0.000	0.00
2075	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	36.000	13.000	0.000	0.000	0.00
2080	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	90.000	18.000	0.000	0.000	0.00
2085	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	1,278.000	0.000	0.000	0.00

2090	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	12,991.000	0.000	0.000	0.00
2095	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	834.000	0.000	0.000	0.00
2120	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	1.000	63.000	0.000	0.000	0.00
2125	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	12,706.000	0.000	0.000	0.00
2130	06666038	007	REFL PAV MRK TY I (W)12"(LNDRP)(090MIL)	LF	3.500	714.000	0.000	0.000	0.00
2135	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.500	1,416.000	0.000	0.000	0.00
2140	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	3.500	982.000	0.000	0.000	0.00
2150	06666224	007	PAVEMENT SEALER 4"	LF	0.170	90,830.000	0.000	0.000	0.00
2155	06666225	007	PAVEMENT SEALER 6"	LF	0.300	7,900.000	0.000	0.000	0.00
2160	06666226	007	PAVEMENT SEALER 8"	LF	0.500	9,248.000	0.000	0.000	0.00
2165	06666228	007	PAVEMENT SEALER 12"	LF	2.000	2,614.000	0.000	0.000	0.00
2170	06666230	007	PAVEMENT SEALER 24"	LF	3.000	32.000	0.000	0.000	0.00
2175	06666231	007	PAVEMENT SEALER (ARROW)	EA	55.000	9.000	0.000	0.000	0.00
2180	06666232	007	PAVEMENT SEALER (WORD)	EA	75.000	9.000	0.000	0.000	0.00
2185	06666248	007	PAVEMENT SEALER (NUMBER)	EA	100.000	6.000	0.000	0.000	0.00
2190	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.600	7,480.000	0.000	0.000	0.00
2195	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.600	65,541.000	0.000	0.000	0.00
2200	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.000	6,060.000	0.000	0.000	0.00
2205	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.600	68,755.000	0.000	0.000	0.00
2210	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.000	212.000	0.000	0.000	0.00
2215	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	210.000	17.000	0.000	0.000	0.00
2220	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	275.000	2.000	0.000	0.000	0.00
2225	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	325.000	4.000	0.000	0.000	0.00
2230	06686083	000	PREFAB PAV MRK TY C (W) (LNDRP ARROW)	EA	375.000	4.000	0.000	0.000	0.00
2235	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	250.000	6.000	0.000	0.000	0.00
2240	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	225.000	19.000	0.000	0.000	0.00
2245	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	45.000	22.000	0.000	0.000	0.00
2250	06726007	000	REFL PAV MRKR TY I-C	EA	4.000	29.000	0.000	0.000	0.00
2255	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	368.000	0.000	0.000	0.00
2260	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.700	1,270.000	0.000	0.000	0.00
2265	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	179,651.000	0.000	0.000	0.00
2270	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	120.000	0.000	0.000	0.00
2275	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	24.000	0.000	0.000	0.00
2280	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	25.000	32.000	0.000	0.000	0.00
2285	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.080	90,830.000	0.000	0.000	0.00
2290	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	7,900.000	0.000	0.000	0.00
2295	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.350	9,248.000	0.000	0.000	0.00
2300	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	2,614.000	0.000	0.000	0.00
2305	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	32.000	0.000	0.000	0.00
2310	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	50.000	9.000	0.000	0.000	0.00
2315	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	50.000	6.000	0.000	0.000	0.00
2320	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	9.000	0.000	0.000	0.00
2325	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	288.000	18.000	0.000	0.000	0.00
2330	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	285.000	2.000	0.000	0.000	0.00
2335	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	288.000	18.000	0.000	0.000	0.00
2340	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	285.000	2.000	0.000	0.000	0.00
2345	06826005	000	VEH SIG SEC (12")LED(RED)	EA	288.000	18.000	0.000	0.000	0.00
2350	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	285.000	2.000	0.000	0.000	0.00
2355	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	170.000	20.000	0.000	0.000	0.00
2360	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.550	3,647.000	0.000	0.000	0.00
2365	06866031	002	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	15,000.000	2.000	0.000	0.000	0.00
2370	06866047	002	INS TRF SIG PL AM(S)1 ARM(44")LUM	EA	23,450.000	4.000	0.000	0.000	0.00

2390	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	112.000	4,068.000	0.000	0.000	0.00
2395	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.540	37,047.000	0.000	0.000	0.00
2400	63066001	000	VIVDS PROSR SYS	EA	12,400.000	1.000	0.000	0.000	0.00
2405	63066003	000	VIVDS CAM ASSY VAR LNS	EA	3,420.000	4.000	0.000	0.000	0.00
2410	63066005	000	VIVDS CNTRL SOFTWARE	EA	850.000	1.000	0.000	0.000	0.00
2415	63066007	000	VIVDS CABLING	LF	3.000	1,849.000	0.000	0.000	0.00
2416	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) Added by CO 1	LF	0.550	0.000	0.000	0.000	0.00
2417	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) Added by CO 1	LF	0.530	0.000	0.000	0.000	0.00
2418	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD) Added by CO 1	LF	1.050	0.000	0.000	0.000	0.00
2419	06626016		WK ZN PAV MRK NON-REMOV (W)24"(SLD) Added by CO 1	LF	3.040	0.000	0.000	0.000	0.00
2420	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) Added by CO 1	LF	0.530	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913148 [IH30 N FRTG RD @ EAST ELM CI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2465	04006005	000	CEM STABIL BKFL	CY	142.000	39.000	0.000	0.000	0.00
2470	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.230	50.000	0.000	0.000	0.00
2475	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	224.680	136.000	0.000	0.000	0.00
2485	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	117,255.570	1.000	0.000	0.000	0.00
2490	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	53,315.330	1.000	0.000	0.000	0.00
2495	04806001	000	CLEAN EXIST CULVERTS	EA	33,360.660	1.000	0.000	0.000	0.00
2500	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	450.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 011170000913560 [IH30 EB @ FM 1903]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2550	04006005	000	CEM STABIL BKFL	CY	142.000	284.000	0.000	0.000	0.00
2555	04166004	000	DRILL SHAFT (36 IN)	LF	185.180	2,601.000	0.000	0.000	0.00
2560	04206013	001	CL C CONC (ABUT)	CY	1,361.220	114.100	0.000	0.000	0.00
2565	04206029	001	CL C CONC (CAP)	CY	1,350.050	100.800	0.000	0.000	0.00
2570	04206037	001	CL C CONC (COLUMN)	CY	1,166.320	85.300	0.000	0.000	0.00
2575	04226001	000	REINF CONC SLAB	SF	21.400	27,125.000	0.000	0.000	0.00
2580	04226015	000	APPROACH SLAB	CY	771.910	260.900	0.000	0.000	0.00
2585	04256039	001	PRESTR CONC GIRDER (TX54)	LF	225.950	4,103.220	0.000	0.000	0.00
2590	04506023	001	RAIL (TY SSTR)	LF	49.200	385.000	0.000	0.000	0.00
2595	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.610	222.000	0.000	0.000	0.00
2600	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	450.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 011170000913561 [IH30 WB @ FM 1903]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2650	04006005	000	CEM STABIL BKFL	CY	142.000	116.000	0.000	0.000	0.00
2655	04166004	000	DRILL SHAFT (36 IN)	LF	185.180	1,050.000	0.000	0.000	0.00
2660	04206013	001	CL C CONC (ABUT)	CY	1,361.220	49.600	0.000	0.000	0.00
2665	04206029	001	CL C CONC (CAP)	CY	1,350.050	43.400	0.000	0.000	0.00
2670	04206037	001	CL C CONC (COLUMN)	CY	1,166.320	37.200	0.000	0.000	0.00
2675	04226001	000	REINF CONC SLAB	SF	21.400	27,510.000	0.000	0.000	0.00
2680	04226015	000	APPROACH SLAB	CY	771.910	118.100	0.000	0.000	0.00
2685	04256039	001	PRESTR CONC GIRDER (TX54)	LF	225.950	4,103.220	0.000	0.000	0.00
2690	04506023	001	RAIL (TY SSTR)	LF	49.200	385.000	0.000	0.000	0.00
2695	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.610	106.000	0.000	0.000	0.00
2700	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	71.810	385.000	0.000	0.000	0.00
2705	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	450.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2B22(018) CONTROL 000913175

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2810	01046001	000	REMOVING CONC (PAV)	SY	9.280	20,170.000	0.000	0.000	0.00
2815	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.190	292.000	0.000	0.000	0.00
2820	01046023	000	REMOVING CONC (CTB)	LF	11.410	6,260.000	0.000	0.000	0.00
2830	01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	12.250	473.000	0.000	0.000	0.00
2835	01056164	000	REMOVE STAB BASE & ASPH PAV (12"-22")	SY	3.380	49,597.000	0.000	0.000	0.00
2850	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	24.470	5,035.000	0.000	0.000	0.00
2855	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	28.920	57,538.000	0.000	0.000	0.00
2860	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.850	68,707.000	0.000	0.000	0.00
2865	01626002	000	BLOCK SODDING	SY	6.500	510.000	0.000	0.000	0.00
2875	01666001	000	FERTILIZER	AC	400.000	14.200	0.000	0.000	0.00
2885	02166001	000	PROOF ROLLING	HR	103.740	37.000	0.000	0.000	0.00
2890	02476044	003	FL BS (CMP IN PLC)(TY A GR 4)(FNAL POS)	CY	85.280	5,268.000	0.000	0.000	0.00
2895	03106012	000	PRIME COAT (RC-250)	GAL	5.760	19,646.000	0.000	0.000	0.00
2900	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	277.950	115.000	0.000	0.000	0.00
2905	03166173	002	AGGR(TY-B GR-3 SAC-B)	CY	186.980	115.000	0.000	0.000	0.00
2910	03166177	002	AGGR(TY-B GR-5 SAC-B)	CY	176.880	511.000	0.000	0.000	0.00
2915	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.910	10,914.000	0.000	0.000	0.00
2925	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	106.000	30,099.000	0.000	0.000	0.00
2930	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.230	1,110.000	0.000	0.000	0.00
2935	04166016	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	181.000	8.000	0.000	0.000	0.00
2940	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	228.000	36.000	0.000	0.000	0.00
2945	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	299.000	100.000	0.000	0.000	0.00
2950	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	507.970	563.000	0.000	0.000	0.00
2955	04326001	000	RIPRAP (CONC)(4 IN)	CY	526.110	1,588.000	0.000	0.000	0.00
2960	04326002	000	RIPRAP (CONC)(5 IN)	CY	1,040.110	3.000	0.000	0.000	0.00
2965	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.110	46.000	0.000	0.000	0.00
2970	04506023	001	RAIL (TY SSTR)	LF	49.200	5,750.000	0.000	0.000	0.00

2975	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	306.980	681.000	0.000	0.000	0.00
2990	04646010	001	RC PIPE (CL III)(48 IN)	LF	178.380	116.000	0.000	0.000	0.00
2995	04656008	001	JCTBOX(COMPL)(PJB)(4FTX5FT)	EA	7,637.120	1.000	0.000	0.000	0.00
3000	04656093	001	INLET (COMPL)(PSL)(SH)(4FTX5FT-3FTX5FT)	EA	8,507.120	5.000	0.000	0.000	0.00
3005	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	8,839.450	2.000	0.000	0.000	0.00
3010	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	8,864.380	9.000	0.000	0.000	0.00
3015	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	9,512.550	9.000	0.000	0.000	0.00
3020	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	2,324.760	1.000	0.000	0.000	0.00
3025	04676101	000	SET (TY I)(S=3 FT)(HW=2FT)(4:1)(C)	EA	10,444.450	1.000	0.000	0.000	0.00
3030	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,808.470	1.000	0.000	0.000	0.00
3035	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,389.530	2.000	0.000	0.000	0.00
3040	04796006	000	ADJUSTING INLET (CAP)	EA	4,004.120	1.000	0.000	0.000	0.00
3045	04966002	000	REMOV STR (INLET)	EA	868.750	2.000	0.000	0.000	0.00
3050	04966004	000	REMOV STR (SET)	EA	625.140	6.000	0.000	0.000	0.00
3055	04966007	000	REMOV STR (PIPE)	LF	24.680	518.000	0.000	0.000	0.00
3070	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	990.000	0.000	0.000	0.00
3075	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.500	990.000	0.000	0.000	0.00
3095	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	1,380.000	0.000	0.000	0.00
3125	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	17,419.000	0.000	0.000	0.00
3130	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.290	460.000	0.000	0.000	0.00
3135	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	8.170	16,260.000	0.000	0.000	0.00
3140	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	9.860	11,620.000	0.000	0.000	0.00
3145	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	10.340	120.000	0.000	0.000	0.00
3150	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	71.810	2,879.000	0.000	0.000	0.00
3155	05296002	000	CONC CURB (TY II)	LF	7.170	7,526.000	0.000	0.000	0.00
3160	05306004	000	DRIVEWAYS (CONC)	SY	100.670	277.000	0.000	0.000	0.00
3165	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	66.550	486.000	0.000	0.000	0.00
3170	05366002	000	CONC MEDIAN	SY	124.460	500.000	0.000	0.000	0.00
3175	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	27.000	325.000	0.000	0.000	0.00
3180	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,175.000	5.000	0.000	0.000	0.00
3190	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	1.000	0.000	0.000	0.00
3195	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,000.000	5.000	0.000	0.000	0.00
3210	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	808.110	2.000	0.000	0.000	0.00
3215	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	20,562.120	2.000	0.000	0.000	0.00
3225	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	231.000	1.000	0.000	0.000	0.00
3230	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	4,150.000	8.000	0.000	0.000	0.00
3235	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	8,150.000	10.000	0.000	0.000	0.00
3240	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.970	3,155.000	0.000	0.000	0.00
3245	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	31.000	395.000	0.000	0.000	0.00
3250	06186064	000	CONDT (RM) (1")	LF	33.000	180.000	0.000	0.000	0.00
3255	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.650	3,838.000	0.000	0.000	0.00
3260	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.690	8,790.000	0.000	0.000	0.00
3265	06246001	000	GROUND BOX TY A (122311)	EA	998.000	6.000	0.000	0.000	0.00
3270	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,095.000	4.000	0.000	0.000	0.00
3275	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	8,570.000	1.000	0.000	0.000	0.00
3280	06366001	001	ALUMINUM SIGNS (TY A)	SF	39.000	18.000	0.000	0.000	0.00
3285	06366002	001	ALUMINUM SIGNS (TY G)	SF	43.000	297.500	0.000	0.000	0.00
3290	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	831.000	16.000	0.000	0.000	0.00
3295	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,095.000	6.000	0.000	0.000	0.00
3300	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,050.000	4.000	0.000	0.000	0.00
3305	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,140.000	3.000	0.000	0.000	0.00
3315	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.500	1,703.000	0.000	0.000	0.00

3325	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	27.000	29.000	0.000	0.000	0.00
3330	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	56.000	0.000	0.000	0.00
3335	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	22.000	32.000	0.000	0.000	0.00
3340	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	35.000	9.000	0.000	0.000	0.00
3345	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	36.000	6.000	0.000	0.000	0.00
3350	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	889.000	0.000	0.000	0.00
3355	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	9,608.000	0.000	0.000	0.00
3360	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	148.000	0.000	0.000	0.00
3385	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	1.000	195.000	0.000	0.000	0.00
3390	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	3,337.000	0.000	0.000	0.00
3395	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.500	912.000	0.000	0.000	0.00
3400	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	3.500	174.000	0.000	0.000	0.00
3410	06666224	007	PAVEMENT SEALER 4"	LF	0.170	33,402.000	0.000	0.000	0.00
3415	06666225	007	PAVEMENT SEALER 6"	LF	0.300	6,240.000	0.000	0.000	0.00
3420	06666226	007	PAVEMENT SEALER 8"	LF	0.500	2,258.000	0.000	0.000	0.00
3425	06666228	007	PAVEMENT SEALER 12"	LF	2.000	1,086.000	0.000	0.000	0.00
3430	06666230	007	PAVEMENT SEALER 24"	LF	3.000	416.000	0.000	0.000	0.00
3435	06666231	007	PAVEMENT SEALER (ARROW)	EA	55.000	2.000	0.000	0.000	0.00
3440	06666248	007	PAVEMENT SEALER (NUMBER)	EA	100.000	2.000	0.000	0.000	0.00
3445	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.600	3,170.000	0.000	0.000	0.00
3450	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.600	29,108.000	0.000	0.000	0.00
3455	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.000	3,960.000	0.000	0.000	0.00
3460	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.600	29,622.000	0.000	0.000	0.00
3465	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.000	416.000	0.000	0.000	0.00
3470	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	210.000	2.000	0.000	0.000	0.00
3475	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	275.000	2.000	0.000	0.000	0.00
3480	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	325.000	2.000	0.000	0.000	0.00
3485	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	250.000	2.000	0.000	0.000	0.00
3490	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	225.000	2.000	0.000	0.000	0.00
3495	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	45.000	12.000	0.000	0.000	0.00
3500	06726007	000	REFL PAV MRKR TY I-C	EA	4.000	23.000	0.000	0.000	0.00
3505	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	42.000	0.000	0.000	0.00
3510	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.700	538.000	0.000	0.000	0.00
3515	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	64,573.000	0.000	0.000	0.00
3520	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	398.000	0.000	0.000	0.00
3525	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	100.000	5.000	0.000	0.000	0.00
3530	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	2.000	0.000	0.000	0.00
3535	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	25.000	9.000	0.000	0.000	0.00
3540	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.080	33,402.000	0.000	0.000	0.00
3545	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.150	6,240.000	0.000	0.000	0.00
3550	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.350	2,258.000	0.000	0.000	0.00
3555	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	1,086.000	0.000	0.000	0.00
3560	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	416.000	0.000	0.000	0.00
3565	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	50.000	2.000	0.000	0.000	0.00
3570	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	50.000	2.000	0.000	0.000	0.00
3575	30766001	000	D-GR HMA TY-B PG64-22	TON	99.950	17,037.000	0.000	0.000	0.00
3590	30776012	000	SP MIXES SP-C SAC-A PG64-22	TON	112.000	3,453.000	0.000	0.000	0.00
3595	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.540	31,604.000	0.000	0.000	0.00
3596	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.550	0.000	0.000	0.000	0.00
			Added by CO 1						
3597	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.530	0.000	0.000	0.000	0.00
			Added by CO 1						

3598	06626012	WK ZN PAV MRK NON-REMOV (W)8"(SLD) Added by CO 1	LF	1.050	0.000	0.000	0.000	0.00
3599	06626016	WK ZN PAV MRK NON-REMOV (W)24"(SLD) Added by CO 1	LF	3.040	0.000	0.000	0.000	0.00
3600	06626034	WK ZN PAV MRK NON-REMOV (Y)4"(SLD) Added by CO 1	LF	0.530	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 011170000913478 [IH 30 EBML @ MONTY STRATTO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3645	04006005	000	CEM STABIL BKFL	CY	142.000	101.000	0.000	0.000	0.00
3655	04206013	001	CL C CONC (ABUT)	CY	1,361.220	0.800	0.000	0.000	0.00
3660	04206029	001	CL C CONC (CAP)	CY	1,350.050	21.400	0.000	0.000	0.00
3670	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	49.270	6,908.000	0.000	0.000	0.00
3675	04226015	000	APPROACH SLAB	CY	771.910	59.900	0.000	0.000	0.00
3680	04256038	001	PRESTR CONC GIRDER (TX46)	LF	207.450	429.070	0.000	0.000	0.00
3685	04256039	001	PRESTR CONC GIRDER (TX54)	LF	225.950	356.990	0.000	0.000	0.00
3690	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.610	64.000	0.000	0.000	0.00
3695	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	71.810	263.600	0.000	0.000	0.00
3700	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	450.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$26,089,643.03

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	61,420.870	162.47	129.000	7,923,292.24
01046009	000	REMOVING CONC (RIPRAP)	SY	10.830	3,930.00	209.000	2,263.47
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	9.790	6,518.00	1,815.000	17,768.85
01056081	000	REMOV STAB BASE & ASPH PAV (4"-14")	SY	12.250	3,167.00	394.500	4,832.62
01106001	000	EXCAVATION (ROADWAY)	CY	8.430	188,623.00	7,347.761	61,941.63
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	29.900	255,907.00	4,034.000	120,616.60
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	24.470	16,228.00	1,740.000	42,577.80
01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.200	409,414.00	18,409.391	3,681.88
01686001	000	VEGETATIVE WATERING	MG	35.000	6,614.00	159.200	5,572.00
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.660	50,843.00	42,592.950	70,704.30
04166004	000	DRILL SHAFT (36 IN)	LF	185.180	330.00	330.000	61,109.40
04206037	001	CL C CONC (COLUMN)	CY	1,166.320	26.00	13.000	15,162.16
04626073	002	CONC BOX CULV (10 FT X 5 FT)(EXTEND)	LF	1,690.980	42.00	19.000	32,128.62
04626074	002	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	1,600.990	138.00	16.250	26,016.09
04646003	001	RC PIPE (CL III)(18 IN)	LF	66.240	3,409.00	3,076.000	203,754.24
04646005	001	RC PIPE (CL III)(24 IN)	LF	79.140	2,027.00	1,200.000	94,968.00
04966004	000	REMOV STR (SET)	EA	625.140	67.00	3.000	1,875.42
04966007	000	REMOV STR (PIPE)	LF	24.680	1,103.00	32.000	789.76
05006001	000	MOBILIZATION	LS	12,807,543.910	1.00	0.900	11,526,789.52
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,385.150	62.00	8.000	115,081.20
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	8,130.00	4,177.000	108,602.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.000	8,130.00	580.000	5,220.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.400	57,551.00	26,078.000	62,587.20
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	34,871.00	1,381.000	828.60
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.000	6,750.00	1,141.000	4,564.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	2,760.00	9.000	6.75
05086001	000	CONSTRUCTING DETOURS	SY	89.000	84,278.00	39,300.518	3,497,746.11
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	6.830	72,770.00	32,820.000	224,160.60
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	10.080	38,120.00	11,879.000	119,740.32
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	65.580	960.00	400.000	26,232.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.600	106,920.00	3,060.000	14,076.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	38,960.00	1,460.000	10,220.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.290	1,060.00	40.000	251.60
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	4,450.00	1,405.000	2,810.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	7.00	2.000	500.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	250.000	13.00	3.000	750.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	11.00	5.000	1,250.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,212.120	44.00	12.000	14,545.44
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	808.110	9.00	3.000	2,424.33
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,245.460	24.00	24.000	173,891.04
06446076	000	REMOVE SM RD SN SUP&AM	EA	110.000	137.00	41.000	4,510.00
06476003	000	REMOVE LRSA	EA	580.000	7.00	4.000	2,320.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.000	359,106.00	42,611.000	42,611.00

CONTRACT ID	000913167	ESTIMATE	0010	CONTRACTOR'S ESTIMATE PACKAGE				Page 22 of 22
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	38,396.00	6,562.000	9,843.00	
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	5.000	609.00	449.000	2,245.00	
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.000	337,819.00	80,330.000	80,330.00	
06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	1.000	6,200.00	44,407.000	44,407.00	
30766001	000	D-GR HMA TY-B PG64-22	TON	99.950	37,011.00	2,546.200	254,492.69	
30766066	000	TACK COAT	GAL	4.000	31,961.00	1,360.000	5,440.00	
30776011	000	SP MIXES SP-C PG64-22	TON	111.740	26,676.00	5,313.952	593,780.99	
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	19,485.000	6.00	8.000	155,880.00	
61856002	002	TMA (STATIONARY)	DAY	258.750	118.00	4.000	1,035.00	
96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.00	208,142.360	208,142.36	
96026603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	12.00	2.000	400.00	
96066053	000	LAW ENFORCEMENT PERSONNEL	DOL	1.000	350,000.00	25,059.630	25,059.63	
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.00	7,622.320	7,622.32	
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	30,000.00	50,192.250	50,192.25	
TOTAL ITEM EARNINGS TO DATE						\$26,089,643.03		