



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/23**

CONTRACT ID: **000913176**
 PROJECT: **NH 2021(155)**
 CONTRACT: **12203005**
 AWARD AMOUNT: **\$10,775,428.36**
 PROJECTED AMOUNT: **\$10,831,428.30**
 ADJ. PROJECTED AMOUNT: **\$11,221,477.35**
 CONTRACTOR: **CDM HOLDINGS, LLC**

HIGHWAY: **IH 30**
 DISTRICT NAME: **PARIS**
 COUNTY: **HUNT**
 AREA ENGINEER: **Jesse Herrera, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0024**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/26/2023** to **04/04/2023**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **132.08**
 % RETAINAGE: **0.00**

LETTING DATE: **12/02/2020**
 AWARD DATE: **12/10/2020**
 NOTICE TO PROCEED DATE: **03/19/2021**
 WORK BEGIN DATE: **04/21/2021**
 ACCEPTED DATE: **02/17/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$10,676,326.98	\$10,649,326.98	\$27,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$10,676,326.98	\$10,649,326.98	\$27,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$43,690.00)	(\$43,690.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$10,632,636.98	\$10,605,636.98	\$27,000.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	04/21/2021	<u>ASSESSED LIQ DAMAGES:</u>	34
<u>TIME CHARGES BEGIN:</u>	04/08/2021	<u>LIQ DAMAGE RATE:</u>	\$1,285.00
<u>BID DAYS:</u>	106	<u>LIQUIDATED DAMAGES:</u>	34
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	106	PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	140	TOTAL:	\$43,690.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
01/26/2023		1	Awaiting Final Closeout
01/27/2023		1	Awaiting Final Closeout
01/28/2023		1	Awaiting Final Closeout
01/29/2023		1	Awaiting Final Closeout
01/30/2023		1	Awaiting Final Closeout
01/31/2023		1	Awaiting Final Closeout
02/01/2023		1	Awaiting Final Closeout
02/02/2023		1	Awaiting Final Closeout
02/03/2023		1	Awaiting Final Closeout
02/04/2023		1	Awaiting Final Closeout
02/05/2023		1	Awaiting Final Closeout
02/06/2023		1	Awaiting Final Closeout
02/07/2023		1	Awaiting Final Closeout
02/08/2023		1	Awaiting Final Closeout
02/09/2023		1	Awaiting Final Closeout
02/10/2023		1	Awaiting Final Closeout
02/11/2023		1	Awaiting Final Closeout
02/12/2023		1	Awaiting Final Closeout
02/13/2023		1	Awaiting Final Closeout
02/14/2023		1	Awaiting Final Closeout
02/15/2023		1	Awaiting Final Closeout
02/16/2023		1	Awaiting Final Closeout
02/17/2023		1	WORK COMPL & ACCEP
04/04/2023		1	FINAL CLOSE OUT

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
24	0	24
		<hr/>
OTHER - SEE RMRKS WORK COMPL & ACCE		23 1

WORK PERFORMED THIS PERIOD

PROJECT NH 2021(155)

CONTROL 000913176

CATEGORY 001

DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0070	05006001	000	MOBILIZATION	LS	900,000.000	0.030	\$27,000.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$27,000.00

CONTRACT LINE ITEMS

PROJECT NH 2021(155) CONTROL 000909112
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0465	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	500.000	0.000	1,273.00	891.10
0475	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	36.000	0.000	57.00	285.00
0480	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	2.000	0.000	4.00	520.00
0490	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	19.000	0.000	58.00	2,030.00
0510	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	565.00	183.63
0515	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	138,342.000	0.000	138,116.00	62,152.20
0520	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	15,680.000	0.000	14,656.00	8,060.80
0525	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	37,968.000	0.000	70,720.00	31,824.00

Category Subtotal \$105,946.73

PROJECT NH 2021(155) CONTROL 000909113
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0685	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	1,180.000	0.000	1,720.00	1,204.00
0690	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	40.000	0.000	40.00	200.00
0695	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	19.000	0.000	37.00	1,295.00
0700	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	1,676.00	544.71
0705	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	380.00	152.00
0710	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	6,753.00	2,194.73
0715	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	139,228.000	0.000	145,954.00	65,679.30
0720	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	15,090.000	0.000	14,610.00	8,035.50
0725	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	44,105.000	0.000	53,873.00	24,242.85

Category Subtotal \$103,548.09

PROJECT NH 2021(155) CONTROL 000913176
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,290.000	0.000	1,121.25	103,715.63
0065	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	255.000	0.000	227.02	109,537.16
0070	05006001	000	MOBILIZATION	LS	900,000.000	1.000	0.000	1.00	900,000.00
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	6.000	0.000	6.00	180,000.00
0080	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1.000	30.000	0.000	14.00	14.00
0090	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	200.000	0.000	200.00	100.00
0095	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,200.000	0.000	1,200.00	600.00
0100	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	94,044.000	0.000	89,626.00	7,618.21
0105	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	600.000	0.000	398.00	119.40
0110	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	50.000	0.000	62.00	124.00
0115	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	20.000	0.000	30.00	750.00
0120	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	10,020.000	0.000	8,140.00	1,058.20

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0125	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	28,200.000	0.000	31,510.00	2,678.35
0130	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	50.000	0.000	41.00	106.60
0135	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	925.000	0.000	926.00	2,407.60

Category Subtotal \$1,308,829.15

PROJECT NH 2021(155) CONTROL 000913177

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0885	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,476.000	0.000	1,210.50	111,971.25
0890	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	292.000	0.000	262.37	126,593.53
0895	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	200.000	0.000	200.00	100.00
0900	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,300.000	0.000	1,300.00	650.00
0905	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	100,420.000	0.000	92,790.00	7,887.15
0910	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	600.000	0.000	345.00	103.50
0915	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	50.000	0.000	93.00	186.00
0920	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	20.000	0.000	33.00	825.00
0925	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	10,700.000	0.000	7,990.00	1,038.70
0930	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	29,375.000	0.000	42,765.00	3,635.03
0935	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	50.000	0.000	38.00	98.80
0940	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	950.000	0.000	997.00	2,592.20

Category Subtotal \$255,681.16

PROJECT NH 2021(155) CONTROL 000913178

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1105	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,371.000	0.000	1,207.50	111,693.75
1110	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	270.000	0.000	232.50	112,181.25
1115	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	200.000	0.000	200.00	100.00
1120	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,100.000	0.000	1,100.00	550.00
1125	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	80,578.000	0.000	81,086.00	6,892.31
1130	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	540.000	0.000	528.00	158.40
1135	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	32.000	0.000	30.00	60.00
1140	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	18.000	0.000	15.00	375.00
1145	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	6,100.000	0.000	6,180.00	803.40
1150	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	48,146.000	0.000	47,654.00	4,050.59
1155	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	30.000	0.000	37.00	96.20
1160	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	950.000	0.000	967.00	2,514.20

Category Subtotal \$239,475.10

PROJECT NH 2021(155) CONTROL 001002103

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
1325	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	500.000	0.000	80.00	56.00
1330	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	76.000	0.000	43.00	215.00
1335	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	9.000	0.000	12.00	420.00
1340	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	743.00	241.48
1350	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	823.00	267.48
1355	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	84,190.000	0.000	74,520.00	33,534.00
1360	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	8,800.000	0.000	18,983.00	10,440.65
1365	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	24,290.000	0.000	36,489.00	16,420.05

Category Subtotal \$61,594.66

PROJECT NH 2021(155) CONTROL 001002104

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1525	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	500.000	0.000	80.00	56.00
1530	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	48.000	0.000	69.00	345.00
1535	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	18.000	0.000	20.00	700.00
1540	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	747.00	242.78
1550	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	500.000	0.000	823.00	267.48
1555	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	75,496.000	0.000	74,521.00	33,534.45
1560	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	9,350.000	0.000	7,500.00	4,125.00
1565	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	19,136.000	0.000	35,934.00	16,170.30

Category Subtotal \$55,441.01

PROJECT STP 2021(157) CONTROL 001003015

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1725	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,114.000	0.000	1,012.00	93,610.00
1731	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	219.000	174.85	122,666.02
1735	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
1740	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,000.000	0.000	1,000.00	500.00

Category Subtotal \$216,786.02

PROJECT STP 2021(157) CONTROL 001004022

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1930	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	617.000	0.000	576.00	53,280.00
1936	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	121.000	101.21	71,003.88
1940	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	575.000	0.000	575.00	287.50
1970	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	45,772.000	-36,629.000	9,143.00	1,645.74

Category Subtotal \$126,217.12

PROJECT STP 2021(157) CONTROL 004504071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2130	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	240.000	0.000	1,320.00	924.00
2135	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	5.000	200.000	0.000	1,041.00	5,205.00
2140	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	180.000	0.000	455.00	2,275.00
2145	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	36.000	0.000	11.00	385.00
2150	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	3,500.000	0.000	19,187.00	6,235.78
2155	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	500.000	0.000	1,090.00	436.00
2160	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	3,500.000	0.000	10,828.00	3,519.10
2165	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	131,282.000	0.000	106,796.00	48,058.20
2170	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	8,200.000	0.000	5,780.00	3,179.00
2175	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	49,250.000	0.000	79,631.00	35,833.95

Category Subtotal \$106,051.03

PROJECT STP 2021(156) CONTROL 004506053
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2335	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	134,200.000	0.000	138,622.00	159,415.30
2340	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	2,396.000	0.000	2,271.00	210,067.50
2345	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	472.000	0.000	465.52	224,613.40
2350	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	100.000	0.000	100.00	50.00
2355	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	2,500.000	0.000	2,500.00	1,250.00
2360	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	186,480.000	0.000	180,798.00	15,367.83
2370	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.000	96.000	0.000	162.00	324.00
2375	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	126.000	0.000	86.00	172.00
2380	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	13,980.000	0.000	13,581.00	1,765.53
2385	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	111,726.000	0.000	105,609.00	8,976.77
2395	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	2,100.000	0.000	1,995.00	5,187.00

Category Subtotal \$627,189.33

PROJECT STP 2021(156) CONTROL 004515013
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2555	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	200.000	0.000	214.00	149.80
2560	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	31.00	155.00
2565	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	10.000	0.000	16.00	560.00
2570	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	45,640.000	0.000	44,495.00	20,022.75
2575	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	4,400.000	0.000	4,050.00	2,227.50
2580	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	21,194.000	0.000	23,654.00	10,644.30

Category Subtotal \$33,759.35

PROJECT NH 2021(155) CONTROL 004701070
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001	DESCRIPTION	ROADWAY ITEMS						
2740	30286002	000	FRictional ASPH SURF PRESERV TRTMT	SY	1.150	26,650.000	0.000	26,407.78	30,368.94
2745	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	342.000	0.000	354.15	32,758.88
2750	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	67.000	0.000	48.85	23,570.13
2755	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	325.000	0.000	325.00	162.50
2760	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	10.000	0.000	10.00	5.00
2765	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.130	3,200.000	0.000	3,360.00	436.80
2770	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	13,460.000	0.000	13,095.00	1,113.08
2775	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	430.000	0.000	401.00	120.30
2780	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	2.000	0.000	1.00	65.00
2785	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	2.000	0.000	1.00	75.00
2790	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	20.000	0.000	20.00	500.00
2795	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	13,460.000	0.000	12,483.00	1,061.06
2810	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	320.000	0.000	237.00	616.20

Category Subtotal \$90,852.89

PROJECT NH 2021(155) CONTROL 004701071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2970	30286002	000	FRictional ASPH SURF PRESERV TRTMT	SY	1.150	19,477.000	0.000	18,018.89	20,721.72
2975	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	375.000	0.000	376.50	34,826.25
2980	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	73.000	0.000	49.03	23,656.98
2985	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	340.000	0.000	340.00	170.00
2990	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	10.000	0.000	10.00	5.00
2995	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.130	3,360.000	0.000	3,220.00	418.60
3000	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	12,782.000	0.000	12,348.00	1,049.58
3005	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	400.000	0.000	636.00	190.80
3010	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	30.000	0.000	76.00	152.00
3015	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	8.000	0.000	2.00	130.00
3020	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	8.000	0.000	2.00	150.00
3025	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	20.000	0.000	15.00	375.00
3030	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	12,782.000	0.000	11,927.00	1,013.80
3045	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	340.000	0.000	237.00	616.20

Category Subtotal \$83,475.93

PROJECT STP 2021(157) CONTROL 008107026

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3205	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	240.000	0.000	100.00	70.00
3210	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	5.000	100.000	0.000	190.00	950.00
3215	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	50.000	0.000	96.00	480.00
3220	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	150.00	60.00
3225	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	176,214.000	0.000	187,363.00	60,892.98
3230	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	11,120.000	0.000	22,340.00	8,936.00
3235	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	65,727.000	0.000	88,935.00	28,903.88

Category Subtotal \$100,292.86

PROJECT STP 2021(157) CONTROL 008110050

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3400	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	15,830.000	0.000	14,146.00	4,597.45
3405	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	970.000	0.000	1,180.00	472.00
3410	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	11,033.000	0.000	7,256.00	2,358.20

Category Subtotal \$7,427.65

PROJECT STP 2021(156) CONTROL 008202021

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3585	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	95,424.000	0.000	96,753.00	43,538.85
3590	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	10,260.000	0.000	9,110.00	5,010.50
3595	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	32,384.000	0.000	43,274.00	19,473.30

Category Subtotal \$68,022.65

PROJECT NH 2021(155) CONTROL 009101055

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3755	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	171,939.000	0.000	172,805.56	198,726.39
3760	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,280.000	0.000	1,224.00	113,220.00
3765	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	762.000	0.000	750.00	61,875.00
3770	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	393.000	0.000	423.38	204,280.85
3775	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
3780	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	2,400.000	0.000	2,400.00	1,200.00
3785	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	166,972.000	0.000	157,212.00	13,363.02
3790	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	300.000	0.000	1,571.00	471.30
3815	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	0.000	8.00	200.00
3820	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	18,950.000	0.000	12,614.00	1,639.82
3825	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	82,700.000	0.000	88,742.00	7,543.07
3830	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	0.000	80.00	208.00
3835	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	2,000.000	0.000	1,809.00	4,703.40

Category Subtotal \$607,440.85

PROJECT NH 2021(155) CONTROL 013506032

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4000	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	325.000	0.000	325.00	227.50
4005	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	28.00	140.00
4025	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	1,130.000	0.000	1,130.00	452.00
4030	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	4,404.000	0.000	4,404.00	1,431.30
4035	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	4,000.000	0.000	8,000.00	2,600.00

Category Subtotal \$4,850.80

PROJECT NH 2021(155) CONTROL 013506033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4195	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	325.000	0.000	614.00	429.80
4200	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	44.00	220.00
4205	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	3.000	0.000	2.00	260.00
4210	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	2.000	0.000	2.00	270.00
4220	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	1,130.000	0.000	1,130.00	452.00
4225	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	4,436.000	0.000	4,436.00	1,441.70
4230	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	4,000.000	0.000	4,000.00	1,300.00
Category Subtotal									\$4,373.50

PROJECT NH 2021(155) CONTROL 013507047

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4390	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	2,170.000	0.000	3,533.00	2,473.10
4395	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	12.000	0.000	111.00	555.00
4400	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	6.000	0.000	21.00	2,730.00
4405	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	3.000	0.000	21.00	2,835.00
4410	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	26.000	0.000	59.00	2,065.00
4415	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	5,000.000	0.000	4,880.00	1,952.00
4420	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	44,542.000	0.000	20,093.00	6,530.23
4425	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	17,855.000	0.000	21,057.00	6,843.53
Category Subtotal									\$25,983.86

PROJECT NH 2021(155) CONTROL 013507048

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4585	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	2,170.000	0.000	2,894.00	2,025.80
4590	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	12.000	0.000	29.00	145.00
4595	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	6.000	0.000	20.00	2,600.00
4600	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	3.000	0.000	16.00	2,160.00
4605	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	26.000	0.000	55.00	1,925.00
4610	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	4,900.000	0.000	4,880.00	1,952.00
4615	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	44,574.000	0.000	20,093.00	6,530.23
4620	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	650.000	0.000	580.00	232.00
4625	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	15,420.000	0.000	16,588.00	5,391.10
Category Subtotal									\$22,961.13

PROJECT STP 2021(157) CONTROL 017404044

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4785	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	37,510.000	0.000	39,650.00	17,842.50
4790	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	4,350.000	0.000	4,720.00	2,596.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4795	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	8,401.000	0.000	4,572.00	2,057.40
Category Subtotal									\$22,495.90

PROJECT STP 2021(157) CONTROL 017404045
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4955	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	47,172.000	0.000	47,172.00	21,227.40
4960	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	5,050.000	0.000	5,050.00	2,777.50
4965	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	19,556.000	0.000	19,556.00	8,800.20
Category Subtotal									\$32,805.10

PROJECT STP 2021(157) CONTROL 018903034
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5125	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	2,064.000	0.000	1,938.00	179,265.00
5131	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	408.000	421.21	295,499.88
5135	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
5140	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,950.000	0.000	1,950.00	975.00
5170	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	254,410.000	-66,541.000	187,869.00	33,816.42
Category Subtotal									\$509,566.30

PROJECT STP 2021(157) CONTROL 020204028
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5330	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	778.00	252.85
5335	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	6,300.000	0.000	4,330.00	1,732.00
5340	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	20,141.000	0.000	25,337.00	8,234.53
5345	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	48,628.000	0.000	46,474.00	20,913.30
Category Subtotal									\$31,132.68

PROJECT STP 2021(156) CONTROL 020208072
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5505	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	282.000	0.000	266.25	21,965.63
5510	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	53.000	0.000	49.26	23,767.95
5515	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	40.000	0.000	40.00	20.00
5520	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	400.000	0.000	400.00	200.00
5530	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	22,600.000	0.000	21,341.00	1,813.99

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5535	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	675.000	0.000	858.00	257.40
5540	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	100.000	0.000	84.00	168.00
5545	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	6.000	0.000	5.00	325.00
5555	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	6.000	0.000	5.00	375.00
5560	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	700.000	0.000	840.00	109.20
5565	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	19,880.000	0.000	20,482.00	1,740.97
5570	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	0.000	25.00	65.00
5575	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	280.000	0.000	475.00	1,235.00

Category Subtotal \$52,043.14

PROJECT NH 2021(155) CONTROL 020304042

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5735	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	93,111.000	0.000	91,067.78	104,727.94
5740	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,105.000	0.000	1,008.00	93,240.00
5746	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	218.000	199.55	139,994.30
5750	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	40.000	0.000	40.00	20.00
5755	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,100.000	0.000	1,100.00	550.00
5800	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	84,072.000	7,709.000	91,781.00	16,520.58

Category Subtotal \$355,052.82

PROJECT STP 2021(157) CONTROL 020312008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5960	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	491.000	0.000	457.00	37,702.50
5966	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	92.000	74.34	52,153.23
5970	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	100.000	0.000	40.00	20.00
5975	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	700.000	0.000	650.00	325.00

Category Subtotal \$90,200.73

PROJECT STP 2021(157) CONTROL 020313010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6165	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	116.000	0.000	118.00	10,915.00
6171	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	23.000	25.39	17,812.35
6175	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	10.000	0.000	10.00	5.00
6180	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	110.000	0.000	110.00	55.00

Category Subtotal \$28,787.35

PROJECT STP 2021(157) CONTROL 039903040
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6355	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	180.000	0.000	130.00	91.00
6365	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	270.00	87.75
6380	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	67,294.000	0.000	68,560.00	30,852.00
6385	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	7,600.000	0.000	7,385.00	4,061.75
6390	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	22,668.000	0.000	31,090.00	13,990.50

Category Subtotal \$49,083.00

PROJECT STP 2021(156) CONTROL 040003013
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6550	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	30,868.000	0.000	28,233.33	32,468.33
6555	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	366.000	0.000	347.00	28,627.50
6561	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	66.000	49.66	34,838.97
6565	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	100.000	0.000	100.00	50.00
6570	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	400.000	0.000	300.00	150.00

Category Subtotal \$96,134.80

PROJECT STP 2021(156) CONTROL 040101031
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6790	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	1,332.000	-694.000	609.00	50,242.50
6796	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	118.000	98.81	69,320.16
6800	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	1,876.000	-1,576.000	300.00	150.00
6805	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,876.000	-1,576.000	300.00	150.00
6840	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	97,701.000	-74,901.000	22,800.00	4,104.00

Category Subtotal \$123,966.66

PROJECT STP 2021(157) CONTROL 040101032
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7000	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	3,020.000	0.000	2,756.00	1,929.20
7005	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	14.000	0.000	28.00	140.00
7010	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	14.000	0.000	28.00	3,640.00
7015	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	8.000	0.000	8.00	1,080.00
7020	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	5,350.000	0.000	140.00	56.00
7035	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	32,558.000	0.000	27,943.00	12,574.35

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7040	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	1,500.000	0.000	1,400.00	770.00
7045	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	11,194.000	0.000	14,648.00	6,591.60
Category Subtotal									\$26,781.15

PROJECT STP 2021(157) CONTROL 041002040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7205	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	85,862.000	0.000	85,222.22	98,005.56
7210	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,000.000	0.000	930.75	86,094.38
7215	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	198.000	0.000	176.41	85,117.83
7220	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
7225	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	975.000	0.000	975.00	487.50
7230	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	77,276.000	0.000	76,696.00	6,519.16
7235	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	300.000	0.000	331.00	99.30
7240	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	16.000	0.000	24.00	48.00
7245	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	1.000	0.000	1.00	65.00
7250	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	1.000	0.000	1.00	75.00
7255	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	0.000	9.00	225.00
7260	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	6,020.000	0.000	5,940.00	772.20
7265	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	35,408.000	0.000	41,389.00	3,518.07
7270	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	0.000	6.00	15.60
7275	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,040.000	0.000	975.00	2,535.00
Category Subtotal									\$283,587.60

PROJECT STP 2021(157) CONTROL 043501081

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7435	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	240.000	0.000	268.00	187.60
7440	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	10.00	50.00
7445	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	111,946.000	0.000	122,805.00	55,262.25
7450	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	8,850.000	0.000	7,445.00	4,094.75
7455	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	66,558.000	0.000	71,264.00	32,068.80
Category Subtotal									\$91,663.40

PROJECT STP 2021(157) CONTROL 043501082

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7615	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	14.000	0.000	12.00	60.00
7635	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	47,306.000	0.000	50,123.00	22,555.35
7640	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	4,250.000	0.000	4,640.00	2,552.00
7645	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	18,074.000	0.000	23,398.00	10,529.10

Category Subtotal \$35,696.45

PROJECT STP 2021(157) CONTROL 054905003
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7805	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	58.000	0.000	130.00	650.00
7810	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	4,372.000	0.000	4,184.00	1,882.80
7815	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	4,400.000	0.000	4,132.00	1,859.40

Category Subtotal \$4,392.20

PROJECT NH 2021(155) CONTROL 061001049
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7975	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	435.000	0.000	394.00	36,445.00
7981	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	86.000	101.19	70,989.84
7985	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	10.000	0.000	10.00	5.00
7990	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	450.000	0.000	425.00	212.50

Category Subtotal \$107,652.34

PROJECT NH 2021(155) CONTROL 061001050
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8190	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	100.000	0.000	80.00	56.00
8195	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	14.000	0.000	16.00	80.00
8200	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	6.000	0.000	6.00	210.00
8205	06666303	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	743.00	241.48
8215	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	823.00	267.48
8220	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	7,610.000	0.000	9,615.00	4,326.75
8225	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	250.000	0.000	250.00	137.50
8230	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	3,820.000	0.000	3,820.00	1,719.00

Category Subtotal \$7,038.21

PROJECT NH 2021(155) CONTROL 061001051
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8390	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	100.000	0.000	80.00	56.00
8395	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	68.000	0.000	19.00	95.00
8400	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	3.000	0.000	3.00	105.00
8405	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	1,000.000	0.000	742.00	241.15
8415	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	500.000	0.000	823.00	267.48
8420	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	8,556.000	0.000	9,619.00	4,328.55
8425	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	350.000	0.000	350.00	192.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8430	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	4,320.000	0.000	5,273.00	2,372.85
Category Subtotal									\$7,658.53

PROJECT NH 2021(155) CONTROL 061002059
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8590	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,435.000	0.000	1,162.00	107,485.00
8596	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	283.000	224.95	157,813.68
8600	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	110.000	0.000	80.00	40.00
8605	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,425.000	0.000	1,200.00	600.00
Category Subtotal									\$265,938.68

PROJECT NH 2021(155) CONTROL 061002060
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8810	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,382.000	0.000	1,141.00	105,542.50
8816	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	271.000	201.40	141,292.17
8820	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	200.000	0.000	160.00	80.00
8825	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,415.000	0.000	1,225.00	612.50
Category Subtotal									\$247,527.17

PROJECT STP 2021(157) CONTROL 064102011
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9030	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	783.000	0.000	723.75	66,946.88
9035	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	155.000	0.000	152.05	73,364.13
9040	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
9045	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	700.000	0.000	700.00	350.00
9050	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	53,770.000	0.000	53,481.00	4,545.89
9055	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	100.000	0.000	51.00	15.30
9060	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	24.000	0.000	34.00	68.00
9065	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	1.000	0.000	1.00	65.00
9070	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	1.000	0.000	1.00	75.00
9075	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	3,200.000	0.000	3,200.00	416.00
9080	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	38,610.000	0.000	37,781.00	3,211.39
9085	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	5.000	0.000	4.00	10.40
9090	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	640.000	0.000	676.00	1,757.60
Category Subtotal									\$150,835.59

PROJECT STP 2021(157) CONTROL 064203026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9250	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	72.000	0.000	71.00	355.00
9255	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	445.000	2.000	0.000	1.00	445.00
9275	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	35,238.000	0.000	29,247.00	13,161.15
9280	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	2,200.000	0.000	3,200.00	1,760.00
9285	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	11,933.000	0.000	6,486.00	2,918.70
Category Subtotal									\$18,639.85

PROJECT STP 2021(157) CONTROL 066601031
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9445	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	317.000	0.000	177.75	14,664.38
9450	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	58.000	0.000	50.33	24,284.23
9455	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	25.000	0.000	25.00	12.50
9460	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	175.000	0.000	175.00	87.50
9465	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	17,072.000	0.000	10,987.00	933.90
9475	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	4,700.000	0.000	12,936.00	1,099.56
9480	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	10.000	0.000	8.00	20.80
9485	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	160.000	0.000	200.00	520.00
Category Subtotal									\$41,622.87

PROJECT STP 2021(157) CONTROL 068007012
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9645	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	917.000	0.000	842.00	77,885.00
9651	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	181.000	176.60	123,893.73
9655	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
9660	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	800.000	0.000	801.00	400.50
9705	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	63,100.000	-22,603.000	40,497.00	7,289.46
Category Subtotal									\$209,478.69

PROJECT STP 2021(157) CONTROL 068802063
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9865	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	124,048.000	0.000	116,213.00	52,295.85
9870	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	6,960.000	0.000	6,920.00	3,806.00
9875	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	86,983.000	0.000	96,048.00	43,221.60
Category Subtotal									\$99,323.45

PROJECT STP 2021(157) CONTROL 072502022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0035	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	316.000	0.000	293.00	27,102.50
0041	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	62.000	49.12	34,460.14
0045	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	50.000	0.000	50.00	25.00
0050	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	300.000	0.000	300.00	150.00
Category Subtotal									\$61,737.64

PROJECT STP 2021(156) CONTROL 072601034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0250	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	300.000	0.000	519.00	363.30
0255	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	184.000	0.000	163.00	815.00
0260	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	445.000	4.000	0.000	4.00	1,780.00
0265	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	15.000	0.000	28.00	980.00
0285	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	16,608.000	0.000	20,577.00	9,259.65
0290	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	2,100.000	0.000	4,990.00	2,744.50
0295	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	8,927.000	0.000	21,030.00	9,463.50
Category Subtotal									\$25,405.95

PROJECT STP 2021(157) CONTROL 072901048

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0455	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,083.000	0.000	1,032.00	95,460.00
0460	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	213.000	0.000	224.09	108,123.43
0465	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	40.000	0.000	40.00	20.00
0470	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,000.000	0.000	1,000.00	500.00
0475	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	75,142.000	0.000	72,153.00	6,133.01
0480	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	6,200.000	0.000	2,630.00	341.90
0485	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	36,705.000	0.000	60,143.00	5,112.16
0495	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,078.000	0.000	1,090.00	2,834.00
0500	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	118,047.000	-84,388.000	33,659.00	6,058.62
Category Subtotal									\$224,583.12

PROJECT STP 2021(156) CONTROL 073002053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0660	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	17,798.000	0.000	17,888.89	20,572.22
0665	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,323.000	0.000	1,265.00	117,012.50
0671	03166521		ASPH (AC-20-5TR OR AC-20XP)	TON	701.550	0.000	261.000	253.22	177,646.49
0675	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
0680	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,200.000	0.000	1,200.00	600.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0720	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	164,630.000	-29,688.000	134,942.00	24,289.56

Category Subtotal \$340,130.77

PROJECT STP 2021(156) CONTROL 073003029

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0880	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,100.000	0.000	1,033.00	95,552.50
0886	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	217.000	202.77	142,253.29
0890	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	50.000	0.000	50.00	25.00
0895	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,000.000	0.000	1,000.00	500.00
0940	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	142,209.000	-45,729.000	96,480.00	17,366.40

Category Subtotal \$255,697.19

PROJECT STP 2021(157) CONTROL 073501017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1100	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	850.000	0.000	872.00	80,660.00
1106	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	167.000	178.19	125,009.19
1110	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	40.000	0.000	40.00	20.00
1115	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	950.000	0.000	950.00	475.00
1155	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	69,115.000	-20,742.000	48,373.00	8,707.14

Category Subtotal \$214,871.33

PROJECT STP 2021(156) CONTROL 073504022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1320	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	20.000	0.000	18.00	90.00
1325	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	2.000	0.000	2.00	260.00
1350	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	60,874.000	0.000	93,710.00	42,169.50
1355	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	11,400.000	0.000	10,610.00	5,835.50
1360	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	33,044.000	0.000	34,974.00	15,738.30

Category Subtotal \$64,093.30

PROJECT C 735-6-5 CONTROL 073506005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1520	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	20.000	0.000	21.00	105.00

Category Subtotal \$105.00

PROJECT STP 2021(157) CONTROL 074902022
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1685	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	36.000	0.000	32.00	160.00
1690	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	5,045.00	1,639.63
1695	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	300.000	0.000	200.00	80.00
1700	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	5,014.00	1,629.55
1705	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	52,512.000	0.000	40,012.00	18,005.40
1710	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	2,490.000	0.000	3,580.00	1,969.00
1715	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	36,189.000	0.000	35,544.00	15,994.80

Category Subtotal \$39,478.38

PROJECT STP 2021(157) CONTROL 076503026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1875	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	18.000	0.000	24.00	120.00
1880	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	60,762.000	0.000	57,059.00	25,676.55
1885	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	3,450.000	0.000	3,260.00	1,793.00
1890	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	42,928.000	0.000	38,840.00	17,478.00

Category Subtotal \$45,067.55

PROJECT STP 2021(157) CONTROL 076701015
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2050	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	104.000	0.000	75.00	375.00
2055	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	445.000	2.000	0.000	2.00	890.00
2065	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	10,545.00	3,427.13
2080	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	105,504.000	0.000	99,328.00	44,697.60
2085	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	5,600.000	0.000	7,540.00	4,147.00
2090	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	74,000.000	0.000	66,469.00	29,911.05

Category Subtotal \$83,447.78

PROJECT STP 2021(157) CONTROL 077101017
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2250	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	338.000	0.000	319.00	29,507.50
2256	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	67.000	50.20	35,217.81
2260	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	10.000	0.000	10.00	5.00
2265	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	300.000	0.000	300.00	150.00

Category Subtotal \$64,880.31

PROJECT STP 2021(157) CONTROL 077201032
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2455	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	1,463.000	0.000	1,435.00	132,737.50
2461	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	289.000	328.75	230,634.56
2465	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	60.000	0.000	60.00	30.00
2470	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	1,430.000	0.000	1,430.00	715.00
2515	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	112,874.000	-34,452.000	78,422.00	14,115.96
Category Subtotal									\$378,233.02

PROJECT STP 2021(157) CONTROL 077302017
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2675	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	3,197.000	0.000	2,858.00	264,365.00
2681	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	630.000	656.48	460,553.54
2685	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	40.000	0.000	40.00	20.00
2690	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	3,200.000	0.000	3,200.00	1,600.00
2745	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	218,785.000	-12,913.000	205,872.00	37,056.96
Category Subtotal									\$763,595.50

PROJECT C 901-19-215 CONTROL 090119215
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2905	30286002	000	FRictional ASPH SURF PRESERV TRTMT	SY	1.150	2,898.000	0.000	2,916.67	3,354.17
Category Subtotal									\$3,354.17

PROJECT STP 2021(156) CONTROL 145201016
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3070	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	78.000	0.000	74.00	6,845.00
3076	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	15.000	25.57	17,938.63
3080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	50.000	0.000	50.00	25.00
3085	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	80.000	0.000	80.00	40.00
Category Subtotal									\$24,848.63

PROJECT STP 2021(157) CONTROL 146302015
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
3280	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	373.000	0.000	370.00	34,225.00
3286	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	73.000	78.35	54,966.44
3290	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
3295	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	350.000	0.000	350.00	175.00
Category Subtotal									\$89,376.44

PROJECT STP 2021(157) **CONTROL** 147602010
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3490	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	919.000	0.000	798.00	73,815.00
3496	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	181.000	124.98	87,679.72
3500	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	50.000	0.000	50.00	25.00
3505	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	770.000	0.000	770.00	385.00
Category Subtotal									\$161,904.72

PROJECT STP 2021(157) **CONTROL** 149202011
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3705	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	5.000	80.000	0.000	69.00	345.00
3710	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	66.000	0.000	56.00	280.00
3715	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	4,813.00	1,564.23
3725	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	4,785.00	1,555.13
3730	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	63,176.000	0.000	58,974.00	26,538.30
3735	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	2,580.000	0.000	3,640.00	2,002.00
3740	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	48,060.000	0.000	41,244.00	18,559.80
Category Subtotal									\$50,844.46

PROJECT STP 2021(157) **CONTROL** 149701015
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3900	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	240.000	0.000	454.00	317.80
3905	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	32.000	0.000	33.00	165.00
3910	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	4,000.000	0.000	658.00	213.85
3925	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	65,600.000	0.000	68,879.00	30,995.55
3930	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	2,410.000	0.000	1,180.00	649.00
3935	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	53,086.000	0.000	38,564.00	17,353.80
Category Subtotal									\$49,695.00

PROJECT STP 2021(157) **CONTROL** 185502009
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4095	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	44.000	0.000	66.00	330.00
4100	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	445.000	2.000	0.000	4.00	1,780.00
4105	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	17,952.000	0.000	17,763.00	7,993.35
4110	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	1,110.000	0.000	1,580.00	869.00
4115	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	15,005.000	0.000	10,284.00	4,627.80

Category Subtotal \$15,600.15

PROJECT STP 2021(157) CONTROL 197901014

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4275	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	580.000	0.000	160.00	112.00
4280	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	46.000	0.000	99.00	495.00
4285	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	3.000	0.000	3.00	105.00
4290	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	57,510.000	0.000	61,605.00	27,722.25
4295	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	4,530.000	0.000	3,970.00	2,183.50
4300	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	69,808.000	0.000	42,334.00	19,050.30

Category Subtotal \$49,668.05

PROJECT STP 2021(157) CONTROL 219301012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4460	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	125.000	0.000	162.00	113.40
4465	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	30.000	0.000	31.00	155.00
4470	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	6.000	0.000	6.00	210.00
4475	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	60,858.000	0.000	59,917.00	26,962.65
4480	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	7,260.000	0.000	6,830.00	3,756.50
4485	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	18,159.000	0.000	22,809.00	10,264.05

Category Subtotal \$41,461.60

PROJECT STP 2021(156) CONTROL 245401012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4645	03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	554.000	0.000	510.00	42,075.00
4650	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	102.000	0.000	125.23	60,423.48
4655	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	25.000	0.000	25.00	12.50
4660	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	500.000	0.000	580.00	290.00
4665	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	35,352.000	0.000	33,892.00	2,880.82
4670	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,250.000	0.000	2,440.00	317.20
4675	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	13,500.000	0.000	22,327.00	1,897.80
4680	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	10.000	0.000	8.00	20.80
4685	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	450.000	0.000	812.00	2,111.20

Category Subtotal \$110,028.80

PROJECT STP 2021(156) CONTROL 264002009
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4845	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	40,888.000	0.000	39,075.00	17,583.75
4850	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	2,600.000	0.000	3,280.00	1,804.00
4855	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	15,500.000	0.000	20,874.00	9,393.30

Category Subtotal \$28,781.05

PROJECT STP 2021(157) CONTROL 314501008
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5015	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	686.000	0.000	645.75	59,731.88
5020	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	135.000	0.000	126.10	60,843.25
5025	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
5030	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	650.000	0.000	650.00	325.00
5035	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	49,780.000	0.000	49,966.00	4,247.11
5040	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	240.000	0.000	494.00	148.20
5045	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	24.000	0.000	24.00	48.00
5050	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	16.000	0.000	13.00	325.00
5055	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,700.000	0.000	2,980.00	387.40
5060	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	34,820.000	0.000	32,673.00	2,777.21
5070	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	570.000	0.000	565.00	1,469.00

Category Subtotal \$130,312.05

PROJECT STP 2021(157) CONTROL 323801009
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5230	03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	455.000	0.000	438.00	40,515.00
5236	03166521		ASPH (AC-20-5TR OR AC-20XP) CO #1	TON	701.550	0.000	90.000	74.78	52,461.91
5240	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	20.000	0.000	20.00	10.00
5245	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	300.000	0.000	300.00	150.00

Category Subtotal \$93,136.91

PROJECT STP 2021(156) CONTROL 345301012
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5425	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	320.000	0.000	494.00	345.80
5430	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	5.000	64.000	0.000	125.00	625.00
5435	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	350.000	0.000	216.00	1,080.00
5440	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	3.000	0.000	6.00	780.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5445	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	3.000	0.000	4.00	540.00
5450	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	15,000.000	0.000	359.00	116.68
5465	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	17,640.000	0.000	26,266.00	11,819.70
5470	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	3,110.000	0.000	2,850.00	1,567.50
5475	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	3,855.000	0.000	8,462.00	3,807.90
Category Subtotal									\$20,682.58

PROJECT NH 2021(155) CONTROL 000909112

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0470	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	5.000	50.000	0.000	0.000	0.00
0485	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	2.000	0.000	0.000	0.00
0495	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	50.000	0.000	0.000	0.00
0500	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	0.000	0.00
0505	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 000913176

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	61856002	002	TMA (STATIONARY)	DAY	1.000	35.000	0.000	0.000	0.00
0140	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	50.000	0.000	0.000	0.00
0145	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0160	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0165	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0170	96106001	000	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
0175	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0150	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
0180	96066068	000	FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	10,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0155	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	40,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 000913177

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0945	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 000913178

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1165	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	50.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 001002103

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1345	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 001002104

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1545	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 001003015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1730	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	219.000	-219.000	0.000	0.00
1745	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	78,176.000	-78,176.000	0.000	0.00
1750	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.000	48.000	-48.000	0.000	0.00
1755	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	48.000	-48.000	0.000	0.00
1760	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	7,400.000	-7,400.000	0.000	0.00
1765	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	36,170.000	-36,170.000	0.000	0.00
1770	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	820.000	-820.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 001004022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1935	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	121.000	-121.000	0.000	0.00
1945	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	45,772.000	-45,772.000	0.000	0.00
1950	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	30.000	-30.000	0.000	0.00
1955	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	5,230.000	-5,230.000	0.000	0.00
1960	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	11,340.000	-11,340.000	0.000	0.00
1965	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	403.000	-403.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(156) CONTROL 004506053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2365	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	1,700.000	0.000	0.000	0.00
2390	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 004701070

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2800	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	25.000	0.000	0.000	0.00
2805	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	10.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 004701071

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3035	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	25.000	0.000	0.000	0.00
3040	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	10.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 008110050

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3395	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	80.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(156) CONTROL 008202021

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3570	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	0.000	0.00
3575	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	750.000	0.000	0.000	0.00
3580	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	1,500.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 009101055

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3795	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.000	130.000	0.000	0.000	0.00
3800	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	60.000	0.000	0.000	0.00
3805	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	1.000	0.000	0.000	0.00
3810	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	1.000	0.000	0.000	0.00
3840	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	20.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 013506032

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4010	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	3.000	0.000	0.000	0.00
4015	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	2.000	0.000	0.000	0.00

4020	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	5.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) **CONTROL** 013506033

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4215	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	5.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) **CONTROL** 018903034

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5130	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	408.000	-408.000	0.000	0.00
5145	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	153,772.000	-153,772.000	0.000	0.00
5150	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	18.000	-18.000	0.000	0.00
5155	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	11,540.000	-11,540.000	0.000	0.00
5160	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	89,098.000	-89,098.000	0.000	0.00
5165	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,689.000	-1,689.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(156) **CONTROL** 020208072

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5525	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.130	280.000	0.000	0.000	0.00
5550	06666185	007	REFL PAV MRK TY II (W) (DBL ARROW)	EA	120.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) **CONTROL** 020304042

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5745	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	218.000	-218.000	0.000	0.00
5760	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	84,072.000	-84,072.000	0.000	0.00
5765	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	700.000	-700.000	0.000	0.00
5770	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	3.000	-3.000	0.000	0.00
5775	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	3.000	-3.000	0.000	0.00
5780	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	9,720.000	-9,720.000	0.000	0.00
5785	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	12,350.000	-12,350.000	0.000	0.00

5790	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	35.000	-35.000	0.000	0.00
5795	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	675.000	-675.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 020312008

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5965	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	92.000	-92.000	0.000	0.00
5980	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	34,652.000	-34,652.000	0.000	0.00
5985	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	200.000	-200.000	0.000	0.00
5990	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	352.000	-352.000	0.000	0.00
5995	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	4,270.000	-4,270.000	0.000	0.00
6000	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	21,266.000	-21,266.000	0.000	0.00
6005	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	480.000	-480.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 020313010

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6170	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	23.000	-23.000	0.000	0.00
6185	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	8,248.000	-8,248.000	0.000	0.00
6190	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	8,248.000	-8,248.000	0.000	0.00
6195	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	110.000	-110.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 039903040

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6360	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	16.000	0.000	0.000	0.00
6370	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	0.000	0.00
6375	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(156) **CONTROL** 040003013

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6560	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	66.000	-66.000	0.000	0.00

6575	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	29,070.000	-29,070.000	0.000	0.00
6580	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	200.000	-200.000	0.000	0.00
6585	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	108.000	-108.000	0.000	0.00
6590	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	1.000	-1.000	0.000	0.00
6595	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	1.000	-1.000	0.000	0.00
6600	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	400.000	2.000	-2.000	0.000	0.00
6605	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	-10.000	0.000	0.00
6610	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,700.000	-2,700.000	0.000	0.00
6615	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	14,710.000	-14,710.000	0.000	0.00
6620	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	100.000	-100.000	0.000	0.00
6625	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	325.000	-325.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(156) **CONTROL** 040101031

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6785	30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	59,577.000	-59,577.000	0.000	0.00
6795	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	245.000	-245.000	0.000	0.00
6810	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.130	5,400.000	-5,400.000	0.000	0.00
6815	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	53,618.000	-53,618.000	0.000	0.00
6820	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	5,800.000	-5,800.000	0.000	0.00
6825	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	51,590.000	-51,590.000	0.000	0.00
6830	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	270.000	-270.000	0.000	0.00
6835	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	980.000	-980.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 040101032

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7025	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	3,500.000	0.000	0.000	0.00
7030	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	14,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 043501082

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7620	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	0.000	0.00
7625	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	300.000	0.000	0.000	0.00
7630	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2021(155) CONTROL 061001049

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7980	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	86.000	-86.000	0.000	0.00
7995	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	40.000	-40.000	0.000	0.00
8000	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	50.000	-50.000	0.000	0.00
8005	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	9.000	-9.000	0.000	0.00
8010	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	4,400.000	-4,400.000	0.000	0.00
8015	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	10,759.000	-10,759.000	0.000	0.00
8020	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	10.000	-10.000	0.000	0.00
8025	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	360.000	-360.000	0.000	0.00
8030	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	20.000	-20.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 061001050

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8210	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 061001051

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8410	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2021(155) CONTROL 061002059

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8595	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	283.000	-283.000	0.000	0.00
8610	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	2,700.000	-2,700.000	0.000	0.00
8615	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	40.000	-40.000	0.000	0.00
8620	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	54.000	-54.000	0.000	0.00
8625	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	36.000	-36.000	0.000	0.00
8630	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	9,700.000	-9,700.000	0.000	0.00
8635	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	61,067.000	-61,067.000	0.000	0.00
8640	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	10.000	-10.000	0.000	0.00

8645	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,270.000	-1,270.000	0.000	0.00
8650	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	20.000	-20.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2021(155) **CONTROL** 061002060

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8815	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	271.000	-271.000	0.000	0.00
8830	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	2,400.000	-2,400.000	0.000	0.00
8835	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	800.000	-800.000	0.000	0.00
8840	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	270.000	-270.000	0.000	0.00
8845	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	42.000	-42.000	0.000	0.00
8850	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	8,000.000	-8,000.000	0.000	0.00
8855	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	73,889.000	-73,889.000	0.000	0.00
8860	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	40.000	-40.000	0.000	0.00
8865	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,325.000	-1,325.000	0.000	0.00
8870	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	20.000	-20.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 064203026

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9260	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	3,000.000	0.000	0.000	0.00
9265	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	0.000	0.00
9270	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	3,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 066601031

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9470	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	800.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) **CONTROL** 068007012

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9650	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	181.000	-181.000	0.000	0.00

9665	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	64,102.000	-64,102.000	0.000	0.00
9670	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	220.000	-220.000	0.000	0.00
9675	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	12.000	-12.000	0.000	0.00
9680	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	5.000	-5.000	0.000	0.00
9685	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	4,750.000	-4,750.000	0.000	0.00
9690	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	39,806.000	-39,806.000	0.000	0.00
9695	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	10.000	-10.000	0.000	0.00
9700	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	750.000	-750.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) CONTROL 072502022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0040	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	62.000	-62.000	0.000	0.00
0055	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	23,066.000	-23,066.000	0.000	0.00
0060	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	320.000	-320.000	0.000	0.00
0065	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	14.000	-14.000	0.000	0.00
0070	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	-10.000	0.000	0.00
0075	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	1,530.000	-1,530.000	0.000	0.00
0080	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	14,550.000	-14,550.000	0.000	0.00
0085	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	16.000	-16.000	0.000	0.00
0090	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	260.000	-260.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(156) CONTROL 072601034

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0270	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	0.000	0.00
0275	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	300.000	0.000	0.000	0.00
0280	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) CONTROL 072901048

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0490	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	10.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(156) CONTROL 073002053

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0670	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	261.000	-261.000	0.000	0.00
0685	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	90,914.000	-90,914.000	0.000	0.00
0690	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	200.000	-200.000	0.000	0.00
0695	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	24.000	-24.000	0.000	0.00
0700	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	4,720.000	-4,720.000	0.000	0.00
0705	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	68,996.000	-68,996.000	0.000	0.00
0710	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	-20.000	0.000	0.00
0715	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,098.000	-1,098.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(156) CONTROL 073003029

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0885	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	217.000	-217.000	0.000	0.00
0900	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	81,724.000	-81,724.000	0.000	0.00
0905	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	400.000	-400.000	0.000	0.00
0910	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	14.000	-14.000	0.000	0.00
0915	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	12.000	-12.000	0.000	0.00
0920	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	4,850.000	-4,850.000	0.000	0.00
0925	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	55,635.000	-55,635.000	0.000	0.00
0930	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	-20.000	0.000	0.00
0935	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	950.000	-950.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 073501017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1105	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	167.000	-167.000	0.000	0.00
1120	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	400.000	-400.000	0.000	0.00
1125	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	12.000	-12.000	0.000	0.00
1130	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	-10.000	0.000	0.00
1135	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,000.000	-2,000.000	0.000	0.00
1140	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	67,115.000	-67,115.000	0.000	0.00
1145	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	-20.000	0.000	0.00
1150	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	940.000	-940.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(156) CONTROL 073504022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1315	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	200.000	0.000	0.000	0.00
1330	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	2.000	0.000	0.000	0.00
1335	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.325	35,000.000	0.000	0.000	0.00
1340	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	4,400.000	0.000	0.000	0.00
1345	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	9,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 735-6-5 CONTROL 073506005

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1525	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	3,600.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 076701015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2060	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	14.000	0.000	0.000	0.00
2070	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	250.000	0.000	0.000	0.00
2075	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	6,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 077101017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2255	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	67.000	-67.000	0.000	0.00
2270	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	23,180.000	-23,180.000	0.000	0.00
2275	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	160.000	-160.000	0.000	0.00
2280	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,770.000	-2,770.000	0.000	0.00
2285	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	5,320.000	-5,320.000	0.000	0.00
2290	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	8.000	-8.000	0.000	0.00
2295	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	207.000	-207.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 077201032

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2460	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	289.000	-289.000	0.000	0.00
2475	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	112,874.000	-112,874.000	0.000	0.00
2480	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	360.000	-360.000	0.000	0.00
2485	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.000	48.000	-48.000	0.000	0.00
2490	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	40.000	-40.000	0.000	0.00
2495	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	-10.000	0.000	0.00
2500	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	14,700.000	-14,700.000	0.000	0.00
2505	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	132,064.000	-132,064.000	0.000	0.00
2510	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	1,343.000	-1,343.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 077302017

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2680	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	630.000	-630.000	0.000	0.00
2695	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	54,434.000	-54,434.000	0.000	0.00
2700	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	640.000	-640.000	0.000	0.00
2705	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	52.000	-52.000	0.000	0.00
2710	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	1.000	-1.000	0.000	0.00
2715	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	1.000	-1.000	0.000	0.00
2720	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	5.000	-5.000	0.000	0.00
2725	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	20,170.000	-20,170.000	0.000	0.00
2730	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	144,181.000	-144,181.000	0.000	0.00
2735	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	40.000	-40.000	0.000	0.00
2740	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	2,830.000	-2,830.000	0.000	0.00
Category Subtotal									0.00

PROJECT C 901-19-215 CONTROL 090119215

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2910	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	1,020.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(156) CONTROL 145201016

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

3075	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	15.000	-15.000	0.000	0.00
3090	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	5,426.000	-5,426.000	0.000	0.00
3095	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	280.000	-280.000	0.000	0.00
3100	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	12.000	-12.000	0.000	0.00
3105	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	800.000	-800.000	0.000	0.00
3110	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	630.000	-630.000	0.000	0.00
3115	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	25.000	-25.000	0.000	0.00
3120	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	50.000	-50.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 146302015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3285	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	73.000	-73.000	0.000	0.00
3300	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	27,056.000	-27,056.000	0.000	0.00
3305	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	400.000	-400.000	0.000	0.00
3310	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	24.000	-24.000	0.000	0.00
3315	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,010.000	-2,010.000	0.000	0.00
3320	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	15,960.000	-15,960.000	0.000	0.00
3325	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	20.000	-20.000	0.000	0.00
3330	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	301.000	-301.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 147602010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3495	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	181.000	-181.000	0.000	0.00
3510	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	61,724.000	-61,724.000	0.000	0.00
3515	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	400.000	-400.000	0.000	0.00
3520	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	32.000	-32.000	0.000	0.00
3525	06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	10.000	-10.000	0.000	0.00
3530	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	5,140.000	-5,140.000	0.000	0.00
3535	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	34,105.000	-34,105.000	0.000	0.00
3540	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	40.000	-40.000	0.000	0.00
3545	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	684.000	-684.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(157) CONTROL 149202011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3720	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	300.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) CONTROL 149701015

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3915	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	200.000	0.000	0.000	0.00
3920	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) CONTROL 314501008

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5065	06726007	000	REFL PAV MRKR TY I-C	EA	2.600	12.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(157) CONTROL 323801009

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5235	03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	90.000	-90.000	0.000	0.00
5250	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.085	30,828.000	-30,828.000	0.000	0.00
5255	06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	2,570.000	-2,570.000	0.000	0.00
5260	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.085	16,800.000	-16,800.000	0.000	0.00
5265	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	341.000	-341.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(156) CONTROL 345301012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5455	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	500.000	0.000	0.000	0.00
5460	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.325	5,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166124	002	AGGR(TY-PB GR-3 SAC-A)	CY	92.500	31,679.00	29,043.150	2,686,491.40
03166126	002	AGGR(TY-PB GR-4 SAC-A)	CY	82.500	4,104.00	3,117.000	257,152.51
03166521	002	ASPH (AC-20-5TR OR AC-20XP)	TON	482.500	2,736.00	2,612.140	1,260,357.60
03166521		ASPH (AC-20-5TR OR AC-20XP)	TON	701.550	2,736.00	3,871.570	2,716,099.93
		CO #1					
05006001	000	MOBILIZATION	LS	900,000.000	1.00	1.000	900,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	6.00	6.000	180,000.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.500	4,491.00	2,785.000	1,392.50
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	34,601.00	32,516.000	16,258.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	13,555.00	17,256.000	12,079.20
06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	5.000	444.00	1,425.000	7,125.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	1,708.00	2,123.000	10,615.00
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	130.000	36.00	83.000	10,790.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	19.00	51.000	6,885.00
06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	445.000	10.00	11.000	4,895.00
06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	35.000	196.00	314.000	10,990.00
06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.130	6,560.00	6,580.000	855.40
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.090	985,728.00	945,471.000	80,365.06
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.300	4,185.00	5,613.000	1,683.90
06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.000	96.00	162.000	324.00
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	452.00	513.000	1,026.00
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	65.000	18.00	10.000	650.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	75.000	18.00	10.000	750.00
06666199	007	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	25.000	134.00	143.000	3,575.00
06666205	007	REFL PAV MRK TY II (Y) 4" (BRK)	LF	0.130	80,820.00	66,535.000	8,649.55
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.090	510,012.00	568,421.000	48,315.83
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	17,710.00	12,310.000	4,924.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.330	337,500.00	296,841.000	96,473.39
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.400	20,040.00	30,100.000	12,040.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.330	154,676.00	202,410.000	65,783.30
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.450	1,901,724.00	1,895,925.000	853,166.25
06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.550	161,780.00	169,359.000	93,147.45
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.450	904,795.00	1,005,290.000	452,380.50
06726007	000	REFL PAV MRKR TY I-C	EA	2.600	215.00	247.000	642.20
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.600	11,143.00	11,487.000	29,866.20
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.600	660.00	474.000	1,232.40
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.180	1,370,715.00	949,838.000	170,970.84
30286002	000	FRICTIONAL ASPH SURF PRESERV TRTMT	SY	1.150	582,803.00	581,183.112	668,360.57
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	1.000	30.00	14.000	14.00

TOTAL ITEM EARNINGS TO DATE

\$10,676,326.98