



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **001510062**
 PROJECT: **F 2022(437)**
 CONTRACT: **08223057**
 AWARD AMOUNT: **\$606,855,894.98**
 PROJECTED AMOUNT: **\$619,281,416.60**
 ADJ. PROJECTED AMOUNT: **\$634,506,840.44**
 CONTRACTOR: **PULICE CONSTRUCTION, INC.**

HIGHWAY: **IH 35**
 DISTRICT NAME: **AUSTIN**
 COUNTY: **TRAVIS**
 AREA ENGINEER: **Jason R. Cavness, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0011**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **19.70**
 % TIME USED: **8.32**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2022**
 AWARD DATE: **08/30/2022**
 NOTICE TO PROCEED DATE: **09/20/2022**
 WORK BEGIN DATE: **04/24/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$124,978,242.64	\$106,725,210.51	\$18,253,032.13
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$124,978,242.64	\$106,725,210.51	\$18,253,032.13
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$124,978,242.64	\$106,725,210.51	\$18,253,032.13

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/24/2023
TIME CHARGES BEGIN: 03/19/2023
BID DAYS: 1,791
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,791
DAYS CHARGED TO DATE: 149
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT F 2022(437) CONTROL 001510062

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	540.780	\$4,055.85	9,175.00	540.78
0275	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,590.480	44.000	\$69,981.12	218.00	44.00
0860	05006001	000	MOBILIZATION	LS	48,400,000.000	0.150	\$7,260,000.00	1.00	0.90
0865	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	84,580.300	1.000	\$84,580.30	18.00	5.00
0870	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.500	70.000	\$2,625.00	320.00	70.00
0890	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.910	8,096.000	\$31,655.36	32,571.00	21,934.00
2330	96016001		MATERIAL ON HAND	DOL	1.000	2,293,145.000	\$2,293,145.00	1.00	25,066,893.62

CATEGORY 002 DESCRIPTION BRIDGE: 142270001510752 [IH 35 MAINLANE (NB) @ GRAND AV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2365	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	225.000	\$83,481.75	600.00	225.00
2440	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00	4.00	2.00

CATEGORY 003 DESCRIPTION BRIDGE: 142270001510753 [IH 35 MAINLANE (SB) @ GRAND AV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2485	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	150.000	\$55,654.50	600.00	150.00
2555	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00	4.00	2.00

CATEGORY 004 DESCRIPTION BRIDGE: 142270001510754 [IH 35 MAINLANE (NB) @ WELLS BR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2600	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	208.600	\$77,396.86	594.00	208.60
2670	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00	3.00	2.00

CATEGORY 005 DESCRIPTION BRIDGE: 142270001510755 [IH 35 MAINLANE (SB) @ WELLS BR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2715	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	218.030	\$80,895.67	594.00	218.03
2785	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	\$400.00	3.00	2.00

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3050	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	14,786.020	\$14,786.02	6,000,000.00	134,900.91

PROJECT F 2022(459) CONTROL 001510065

CATEGORY 001 **DESCRIPTION** TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3210	64446078	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	1.000	\$2,907.78

Total Bid Quantity	QTY Paid To Date
2.00	1.00

CATEGORY 002 **DESCRIPTION** TELECOMMUNICATIONS: U00009620 [CITY OF AUSTIN TRAFFIC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3265	04006006	000	CUT & RESTORING PAV	SY	112.600	51.560	\$5,805.66
3295	64706029	000	HANDHOLE 2.5'X4'X3' (TELE)	EA	2,558.850	2.000	\$5,117.70

Total Bid Quantity	QTY Paid To Date
1,228.00	641.28
13.00	2.00

CATEGORY 003 **DESCRIPTION** WATER & SEWER: U00009308 [CITY OF AUSTIN- WATER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3415	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	1,030.280	\$7,119.23
3445	72666041	000	ENCASEMENT PIPE (32")STEEL	LF	692.100	10.000	\$6,921.00
3465	72666091	000	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	256.540	26.000	\$6,670.04
3480	72666103	000	PIPE (16") DI CLASS 250 (ALL DEPTHS)	LF	200.000	1,155.000	\$231,000.00
3510	72666159	000	DUCTILE IRON FITTINGS	TON	25,723.980	0.528	\$13,582.26
3515	72666169	000	VALVE (GATE)(6")	EA	7,288.460	4.000	\$29,153.84
3530	72666173	000	VALVE (GATE)(16")	EA	20,946.670	1.000	\$20,946.67
3535	72666180	000	FIRE HYDRANTS	EA	14,699.420	2.000	\$29,398.84
3545	72666188	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	13,903.200	2.000	\$27,806.40

Total Bid Quantity	QTY Paid To Date
10,650.00	1,881.28
233.00	10.00
542.00	85.00
9,116.00	2,284.00
12.10	1.37
43.00	9.00
18.00	2.00
46.00	7.00
14.00	2.00

CATEGORY 004 **DESCRIPTION** WATER: U00009528 [CITY OF ROUND ROCK - WATER/WASTE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3655	72976001	000	CUT & RESTORE PAVEMENT	SY	67.370	23.110	\$1,556.92

Total Bid Quantity	QTY Paid To Date
91.00	23.11

PROJECT F 2022(437) **CONTROL** 001513389

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3980	01006001	000	PREPARING ROW	AC	70,000.000	85.000	\$5,950,000.00
3985	01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	472.890	\$3,546.68
4010	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	2,982.000	\$11,928.00
4175	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	17.000	\$9,304.95
4180	04166006	000	DRILL SHAFT (48 IN)	LF	561.570	14.000	\$7,861.98
4195	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,590.480	109.000	\$173,362.32
4870	04966002	000	REMOV STR (INLET)	EA	1,171.070	8.000	\$9,368.56
4965	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	12.700	5,040.000	\$64,008.00
4970	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	20.660	220.000	\$4,545.20
4972	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	13.040	3,600.000	\$46,944.00
			SUPP DESCR CO #005 - ITEM ADDED (MANOR STOCK PILE)				
4973	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	24.610	6,660.000	\$163,902.60
			SUPP DESCR CO #005 - ITEM ADDED (WACO STOCK PILE)				
5180	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.590	2,120.000	\$1,250.80
5185	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	181.880	7.000	\$1,273.16

Total Bid Quantity	QTY Paid To Date
447.00	372.50
17,440.00	472.89
57,053.00	3,855.00
298.50	34.00
454.50	91.00
1,104.00	231.00
168.00	8.00
34,540.00	10,220.00
1,660.00	480.00
6,499.00	7,380.00
53,600.00	37,660.00
32,398.00	5,499.00
9.00	13.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5195	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	287.490	10.000	\$2,874.90	41.00	16.00
5220	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,912.890	6.000	\$65,477.34	25.00	17.00
6385	61856002	002	TMA (STATIONARY)	DAY	172.130	10.000	\$1,721.30	1,328.00	25.00
6390	61856005	002	TMA (MOBILE OPERATION)	DAY	271.790	14.000	\$3,805.06	120.00	29.00

CATEGORY 006 **DESCRIPTION** BRIDGE: 142270001513762 [IH 35 MAINLANE (NB) WALNUT CRE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
7055	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	112.480	\$48,967.04	720.00	112.48
7130	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	1.000	\$200.00	4.00	1.00

PROJECT F 2022(458) **CONTROL** 001513406

CATEGORY 001 **DESCRIPTION** TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
8990	64446072	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	48.270	14,660.000	\$707,638.20	97,615.00	35,528.00
9005	64446078	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	4.000	\$11,631.12	13.00	4.00

CATEGORY 002 **DESCRIPTION** TELECOMMUNICATIONS: U00009620 [CITY OF AUSTIN TRAFFIC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9070	04006006	000	CUT & RESTORING PAV	SY	112.600	1,257.000	\$141,538.20	3,610.00	1,427.00
9075	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	3,353.000	\$23,169.23	18,918.00	7,118.00
9100	64706068	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	52.340	446.000	\$23,343.64	697.00	501.00
9105	64706069	000	CONDUIT (TELE) - 1-2" HDPE SDR 11	LF	23.260	3,320.000	\$77,223.20	19,906.00	9,024.00

CATEGORY 003 **DESCRIPTION** WATER & SEWER: U00009308 [CITY OF AUSTIN- WATER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
9360	04006006	000	CUT & RESTORING PAV	SY	112.600	110.660	\$12,460.32	5,653.80	110.66
9370	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	290.280	\$2,005.83	49,355.00	794.28
9560	72666104	000	PIPE (24") DI CLASS 250 (ALL DEPTHS)	LF	551.230	272.000	\$149,934.56	11,987.00	776.00
9605	72666159	000	DUCTILE IRON FITTINGS	TON	25,723.980	1.437	\$36,965.36	100.40	2.61
9625	72666169	000	VALVE (GATE)(6")	EA	7,288.460	1.000	\$7,288.46	175.00	6.00
9645	72666174	000	VALVE (GATE)(24")	EA	41,648.350	1.000	\$41,648.35	30.00	3.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$18,253,032.13

CONTRACT LINE ITEMS

PROJECT F 2022(437) CONTROL 001510062
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006001	000	PREPARING ROW	AC	70,000.000	156.000	0.000	152.20	10,654,000.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	9,175.000	0.000	540.78	4,055.85
0195	03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	52.980	3,375.000	0.000	5,199.08	275,447.26
0275	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,590.480	218.000	0.000	44.00	69,981.12
0860	05006001	000	MOBILIZATION	LS	48,400,000.000	1.000	0.000	0.90	43,560,000.00
0865	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	84,580.300	18.000	0.000	5.00	422,901.50
0870	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.500	320.000	0.000	70.00	2,625.00
0880	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	17.510	535.000	0.000	75.00	1,313.25
0890	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.910	32,571.000	0.000	21,934.00	85,761.94
0915	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	12.700	19,900.000	0.000	1,820.00	23,114.00
0920	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	20.660	280.000	0.000	160.00	3,305.60
0923	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	24.610	0.000	26,400.000	31,540.00	776,199.40
			CO #005 - ITEM ADDED (WACO STOCK PILE)						
0945	05126090	000	PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	20.470	150.000	0.000	1,410.00	28,862.70
0950	05126104	000	PCTB FUR&INSTL(F-SHAPE OR SNGL SLP)TY1	LF	13.040	29,640.000	-26,676.000	240.00	3,129.60
1155	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,912.890	6.000	0.000	6.00	65,477.34
1180	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	625.320	10.000	0.000	1.00	625.32
1205	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	66.000	16,788.000	0.000	2,973.00	196,218.00
1245	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	33.450	2,219.000	0.000	538.00	17,996.10
1340	06246001	000	GROUND BOX TY A (122311)	EA	1,950.940	8.000	0.000	3.00	5,852.82
1345	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,155.200	47.000	0.000	9.00	19,396.80
1940	10046001	000	TREE PROTECTION	EA	2,148.870	115.000	0.000	85.50	183,728.39
1965	30766051	000	D-GR HMA TY-D PG76-22 (LEVEL-UP)	TON	150.000	17,536.000	0.000	962.74	144,411.00
1985	30846001	000	BONDING COURSE	GAL	6.050	142,271.000	0.000	1,501.00	9,081.05
2040	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	23,292.010	6.000	0.000	3.00	69,876.03
2175	61856002	002	TMA (STATIONARY)	DAY	172.130	442.000	0.000	28.00	4,819.64
2235	63076003	000	TEMP SPEED MONITOR SYS	EA	16,789.100	3.000	0.000	3.00	50,367.30
2270	63446003	000	TEMP TRAVEL TIME SYS	EA	16,987.000	2.000	0.000	2.00	33,974.00
2275	63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	110,981.740	2.000	0.000	2.00	221,963.48
2330	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	25,066,893.62	25,066,893.62

Category Subtotal \$82,001,378.11

CATEGORY 002 DESCRIPTION BRIDGE: 142270001510752 [IH 35 MAINLANE (NB) @ GF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2365	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	600.000	0.000	225.00	83,481.75
2440	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	2.00	400.00

Category Subtotal \$83,881.75

CATEGORY 003 DESCRIPTION BRIDGE: 142270001510753 [IH 35 MAINLANE (SB) @ GF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 003 DESCRIPTION BRIDGE: 142270001510753 [IH 35 MAINLANE (SB) @ GF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2485	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	600.000	0.000	150.00	55,654.50
2555	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	2.00	400.00
Category Subtotal									\$56,054.50

CATEGORY 004 DESCRIPTION BRIDGE: 142270001510754 [IH 35 MAINLANE (NB) @ WE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2600	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	594.000	0.000	208.60	77,396.86
2670	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	2.00	400.00
Category Subtotal									\$77,796.86

CATEGORY 005 DESCRIPTION BRIDGE: 142270001510755 [IH 35 MAINLANE (SB) @ WE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2715	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	594.000	0.000	218.03	80,895.67
2785	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	2.00	400.00
Category Subtotal									\$81,295.67

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3050	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	6,000,000.000	0.000	134,900.91	134,900.91
Category Subtotal									\$134,900.91

PROJECT F 2022(459) CONTROL 001510065

CATEGORY 001 DESCRIPTION TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3195	64446073	000	DIRECT BORE 1-4" HDPE(TELE)	LF	59.900	162.000	0.000	162.00	9,703.80
3200	64446075	000	DIRECT BORE 2-4" HDPE (TELE)	LF	77.350	460.000	0.000	460.00	35,581.00
3210	64446078	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	2.000	0.000	1.00	2,907.78
3215	64446080	000	DIRECTIONAL BORE 30" HDPE CASING(TELE)	LF	1,163.110	249.000	0.000	249.00	289,614.39
Category Subtotal									\$337,806.97

CATEGORY 002 DESCRIPTION TELECOMMUNICATIONS: U00009620 [CITY OF AUSTIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3265	04006006	000	CUT & RESTORING PAV	SY	112.600	1,228.000	0.000	641.28	72,208.13
3270	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	4,813.000	0.000	3,186.00	22,015.26
3290	64446072	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	48.270	16,091.000	0.000	11,478.00	554,043.06
3295	64706029	000	HANDHOLE 2.5'X4'X3' (TELE)	EA	2,558.850	13.000	0.000	2.00	5,117.70
3315	64706069	000	CONDUIT (TELE) - 1-2" HDPE SDR 11	LF	23.260	20,560.000	0.000	16,148.00	375,602.48
3325	64706076	000	DIRECT BORE 4-2" HDPE(TELE)	LF	44.200	611.000	0.000	611.00	27,006.20

Category Subtotal \$1,055,992.83

CATEGORY 003 DESCRIPTION WATER & SEWER: U00009308 [CITY OF AUSTIN- WATE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3415	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	10,650.000	0.000	1,881.28	12,999.64
3445	72666041	000	ENCASEMENT PIPE (32")STEEL	LF	692.100	233.000	0.000	10.00	6,921.00
3465	72666091	000	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	256.540	542.000	0.000	85.00	21,805.90
3480	72666103	000	PIPE (16") DI CLASS 250 (ALL DEPTHS)	LF	200.000	9,116.000	0.000	2,284.00	456,800.00
3510	72666159	000	DUCTILE IRON FITTINGS	TON	25,723.980	12.100	0.000	1.37	35,293.30
3515	72666169	000	VALVE (GATE)(6")	EA	7,288.460	43.000	0.000	9.00	65,596.14
3530	72666173	000	VALVE (GATE)(16")	EA	20,946.670	18.000	0.000	2.00	41,893.34
3535	72666180	000	FIRE HYDRANTS	EA	14,699.420	46.000	0.000	7.00	102,895.94
3545	72666188	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	13,903.200	14.000	0.000	2.00	27,806.40

Category Subtotal \$772,011.66

CATEGORY 004 DESCRIPTION WATER: U00009528 [CITY OF ROUND ROCK - WATER/V

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3650	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	884.000	0.000	1,106.00	7,642.46
3655	72976001	000	CUT & RESTORE PAVEMENT	SY	67.370	91.000	0.000	23.11	1,556.92

Category Subtotal \$9,199.38

PROJECT F 2022(437) CONTROL 001513389

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3980	01006001	000	PREPARING ROW	AC	70,000.000	447.000	0.000	372.50	26,075,000.00
3985	01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	17,440.000	0.000	472.89	3,546.68
4010	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	57,053.000	0.000	3,855.00	15,420.00
4115	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	4.880	164,438.000	0.000	15,485.44	75,568.95
4145	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	71,531.000	0.000	973.00	6,723.43
4175	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	298.500	0.000	34.00	18,609.90
4180	04166006	000	DRILL SHAFT (48 IN)	LF	561.570	454.500	0.000	91.00	51,102.87
4195	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,590.480	1,104.000	0.000	231.00	367,400.88
4870	04966002	000	REMOV STR (INLET)	EA	1,171.070	168.000	0.000	8.00	9,368.56
4915	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	84,580.300	54.000	0.000	3.00	253,740.90
4920	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.500	1,020.000	0.000	180.00	6,750.00
4930	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	17.510	535.000	0.000	652.00	11,416.52
4940	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.910	69,817.000	0.000	15,606.00	61,019.46
4950	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.890	23,723.000	0.000	90.00	530.10
4965	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	12.700	34,540.000	0.000	10,220.00	129,794.00
4970	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	20.660	1,660.000	0.000	480.00	9,916.80
4972	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	13.040	0.000	6,499.000	7,380.00	96,235.20
			CO #005 - ITEM ADDED (MANOR STOCK PILE)						
4973	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	24.610	0.000	53,600.000	37,660.00	926,812.60
			CO #005 - ITEM ADDED (WACO STOCK PILE)						
4995	05126090	000	PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	20.470	450.000	0.000	19,260.00	394,252.20
5000	05126104	000	PCTB FUR&INSTL(F-SHAPE OR SNGL SLP)TY1	LF	13.040	60,060.000	-54,054.000	560.00	7,302.40

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5180	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.590	32,398.000	0.000	5,499.00	3,244.41
5185	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	181.880	9.000	0.000	13.00	2,364.44
5195	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	287.490	41.000	0.000	16.00	4,599.84
5220	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,912.890	25.000	0.000	17.00	185,519.13
5250	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	625.320	14.000	0.000	3.00	1,875.96
5275	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	66.000	26,019.000	0.000	12,779.00	843,414.00
5280	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	73.500	145.000	0.000	100.00	7,350.00
5315	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	33.450	4,781.000	0.000	1,023.00	34,219.35
5405	06246001	000	GROUND BOX TY A (122311)	EA	1,950.940	41.000	0.000	12.00	23,411.28
5410	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,155.200	97.000	0.000	26.00	56,035.20
5780	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.870	1,274.000	0.000	249.00	216.63
5785	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.280	26,511.000	0.000	2,017.00	564.76
5790	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.390	50,380.000	0.000	820.00	319.80
5810	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.790	55,051.000	0.000	1,290.00	1,019.10
5820	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.280	42,713.000	0.000	1,605.00	449.40
5880	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	344.270	122.000	0.000	5.00	1,721.35
5885	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	588.880	15.000	0.000	4.00	2,355.52
5890	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	647.770	17.000	0.000	2.00	1,295.54
5905	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	392.970	128.000	0.000	6.00	2,357.82
6130	10046001	000	TREE PROTECTION	EA	2,148.870	274.000	0.000	155.00	333,074.85
6145	30766004	000	D-GR HMA TY-B PG64-22 (LEVEL-UP)	TON	155.000	11,805.000	0.000	2,951.69	457,511.95
6150	30766048	000	D-GR HMA TY-D PG76-22	TON	150.000	79,316.000	0.000	1,671.45	250,717.50
6155	30766051	000	D-GR HMA TY-D PG76-22 (LEVEL-UP)	TON	150.000	47,177.000	0.000	14,774.91	2,216,236.50
6175	30846001	000	BONDING COURSE	GAL	6.050	391,516.000	0.000	14,438.00	87,349.90
6235	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	23,292.010	6.000	0.000	1.00	23,292.01
6280	60086043	002	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	16,852.340	6.000	0.000	0.50	8,426.17
6300	60276008	000	GROUND BOX (PREPARE)	EA	677.500	5.000	0.000	3.00	2,032.50
6385	61856002	002	TMA (STATIONARY)	DAY	172.130	1,328.000	0.000	25.00	4,303.25
6390	61856005	002	TMA (MOBILE OPERATION)	DAY	271.790	120.000	0.000	29.00	7,881.91
6425	63026005	000	TEMP Q-DETECT SYS	EA	142,081.110	3.000	0.000	2.00	284,162.22
6450	63076003	000	TEMP SPEED MONITOR SYS	EA	16,789.100	9.000	0.000	9.00	151,101.90
6495	63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	110,981.740	6.000	0.000	6.00	665,890.44
								Category Subtotal	\$34,184,826.08

CATEGORY 006 DESCRIPTION BRIDGE: 142270001513762 [IH 35 MAINLANE (NB) WAL]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7055	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	720.000	0.000	112.48	48,967.04
7130	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	1.00	200.00
								Category Subtotal	\$49,167.04

PROJECT F 2022(458) CONTROL 001513406

CATEGORY 001 DESCRIPTION TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8990	64446072	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	48.270	97,615.000	0.000	35,528.00	1,714,936.56

CATEGORY 001 DESCRIPTION TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9005	64446078	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	13.000	0.000	4.00	11,631.12
Category Subtotal									\$1,726,567.68

CATEGORY 002 DESCRIPTION TELECOMMUNICATIONS: U00009620 [CITY OF AUSTIN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9070	04006006	000	CUT & RESTORING PAV	SY	112.600	3,610.000	0.000	1,427.00	160,680.20
9075	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	18,918.000	0.000	7,118.00	49,185.38
9080	04766001	000	JACK BOR OR TUN PIPE(10 IN)(STL CASING)	LF	803.730	320.000	0.000	320.00	257,193.60
9090	64706029	000	HANDHOLE 2.5'X4'X3' (TELE)	EA	2,558.850	2.000	0.000	1.00	2,558.85
9100	64706068	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	52.340	697.000	0.000	501.00	26,222.34
9105	64706069	000	CONDUIT (TELE) - 1-2" HDPE SDR 11	LF	23.260	19,906.000	0.000	9,024.00	209,898.24
9125	64706074	000	DIRECT BORE 2-1.5" HDPE(TELE)	LF	36.060	347.000	0.000	347.00	12,512.82
Category Subtotal									\$718,251.43

CATEGORY 003 DESCRIPTION WATER & SEWER: U00009308 [CITY OF AUSTIN- WATE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9360	04006006	000	CUT & RESTORING PAV	SY	112.600	5,653.800	0.000	110.66	12,460.32
9370	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	49,355.000	0.000	794.28	5,488.47
9425	72666030	000	ENCASEMENT PIPE (32")STEEL(BORE)	LF	1,000.000	2,409.000	0.000	175.00	175,000.00
9430	72666033	000	ENCASEMENT PIPE (48")STEEL(BORE)	LF	1,200.000	1,368.000	0.000	279.00	334,800.00
9435	72666034	000	ENCASEMENT PIPE (72")STEEL(BORE)	LF	3,307.370	515.000	0.000	257.15	850,490.20
9440	72666035	000	ENCASEMENT PIPE (96")STEEL(BORE)	LF	4,103.590	346.000	0.000	221.00	906,893.39
9540	72666091	000	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	256.540	1,864.000	0.000	56.00	14,366.24
9550	72666093	000	PIPE (12") DI CLASS 350 (ALL DEPTHS)	LF	348.550	2,192.000	0.000	742.00	258,624.10
9560	72666104	000	PIPE (24") DI CLASS 250 (ALL DEPTHS)	LF	551.230	11,987.000	0.000	776.00	427,754.48
9565	72666106	000	PIPE (36") DI CLASS 250 (ALL DEPTHS)	LF	1,114.710	1,220.000	0.000	288.00	321,036.48
9580	72666146	000	WET CONNECTION 12" DIA X 12" DIA	EA	6,063.510	24.000	0.000	2.00	12,127.02
9605	72666159	000	DUCTILE IRON FITTINGS	TON	25,723.980	100.400	0.000	2.61	67,242.49
9625	72666169	000	VALVE (GATE)(6")	EA	7,288.460	175.000	0.000	6.00	43,730.76
9635	72666171	000	VALVE (GATE)(12")	EA	12,494.510	14.000	0.000	1.00	12,494.51
9645	72666174	000	VALVE (GATE)(24")	EA	41,648.350	30.000	0.000	3.00	124,945.05
9660	72666180	000	FIRE HYDRANTS	EA	14,699.420	165.000	0.000	3.00	44,098.26
9745	72666228	000	ENCASEMENT PIPE (72") STEEL	LF	3,368.620	40.000	0.000	21.00	70,741.02
9795	72666244	000	WATER MAIN TESTING & DISINFECTION	LF	9.190	44,224.000	0.000	742.00	6,818.98
Category Subtotal									\$3,689,111.77

PROJECT F 2022(437) CONTROL 001510062

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	15.000	105.000	0.000	0.000	0.00
0075	01046013	000	REMOVING CONC (FOUNDATIONS)	SY	50.000	32.000	0.000	0.000	0.00

0080	01046014	000	REMOVING CONC (FOUNDATIONS)	CY	350.000	3.000	0.000	0.000	0.00
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.000	8,670.000	0.000	0.000	0.00
0090	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	20,189.000	0.000	0.000	0.00
0095	01046023	000	REMOVING CONC (CTB)	LF	15.000	15,834.000	0.000	0.000	0.00
0100	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	12.000	1,208.000	0.000	0.000	0.00
0105	01046040	000	REMOVING CONC (PAVERS)	SY	12.000	963.000	0.000	0.000	0.00
0110	01046041	000	REMOVING CONC (GND BOX W/ APRON)	EA	100.000	56.000	0.000	0.000	0.00
0115	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	4.000	122,590.000	0.000	0.000	0.00
0120	01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	6.000	12,994.000	0.000	0.000	0.00
0125	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	201,743.000	0.000	0.000	0.00
0130	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	4.000	131,898.000	0.000	0.000	0.00
0135	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	20.000	9,684.000	0.000	0.000	0.00
0140	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	66.000	13,371.000	0.000	0.000	0.00
0145	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	45.000	25,710.000	0.000	0.000	0.00
0150	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	92,789.000	0.000	0.000	0.00
0155	01646007	000	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.500	92,789.000	0.000	0.000	0.00
0160	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.500	92,789.000	0.000	0.000	0.00
0165	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.500	92,789.000	0.000	0.000	0.00
0170	01686001	000	VEGETATIVE WATERING	MG	25.000	179.600	0.000	0.000	0.00
0175	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	2.240	30,678.000	0.000	0.000	0.00
0180	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	45.000	28,670.000	0.000	0.000	0.00
0185	03106001	000	PRIME COAT (MULTI OPTION)	GAL	6.810	20,347.000	0.000	0.000	0.00
0190	03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	79.470	3,375.000	0.000	0.000	0.00
0200	03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	4.880	9,051.000	0.000	0.000	0.00
0205	03546219	000	PLANE ASPH CONC PAV (0"- 1" EDGE MILL)	SQ	5.870	4,528.000	0.000	0.000	0.00
0210	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	74.190	42.000	0.000	0.000	0.00
0215	04006005	000	CEM STABIL BKFL	CY	125.380	2,830.000	0.000	0.000	0.00
0220	04006006	000	CUT & RESTORING PAV	SY	112.600	1,789.000	0.000	0.000	0.00
0225	04016001	000	FLOWABLE BACKFILL	CY	215.680	1,720.000	0.000	0.000	0.00
0230	04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	30,630.000	0.000	0.000	0.00
0235	04036001	000	TEMPORARY SPL SHORING	SF	25.000	75,579.000	0.000	0.000	0.00
0240	04106001	000	SOIL NAIL ANCHORS	LF	29.330	39,738.000	0.000	0.000	0.00
0245	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	68.000	0.000	0.000	0.00
0250	04166006	000	DRILL SHAFT (48 IN)	LF	561.570	111.000	0.000	0.000	0.00
0255	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	748.000	280.000	0.000	0.000	0.00
0260	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	866.190	178.000	0.000	0.000	0.00
0265	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	1,181.230	73.500	0.000	0.000	0.00
0270	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	1,342.070	68.000	0.000	0.000	0.00
0280	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	578.060	220.000	0.000	0.000	0.00
0285	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	782.190	12.000	0.000	0.000	0.00
0290	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	818.590	168.000	0.000	0.000	0.00
0295	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	600.000	1,483.000	0.000	0.000	0.00
0300	04236002	000	RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	78.000	118,762.000	0.000	0.000	0.00
0305	04236003	000	RETAINING WALL (TEMP WALL)	SF	20.720	10,307.000	0.000	0.000	0.00
0310	04236024	000	RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	72.000	38,715.000	0.000	0.000	0.00
0315	04326002	000	RIPRAP (CONC)(5 IN)	CY	475.000	4,024.000	0.000	0.000	0.00
0320	04326006	000	RIPRAP (CONC)(CL B)	CY	425.000	409.000	0.000	0.000	0.00
0325	04326007	000	RIPRAP (CONC)(CL C)	CY	525.000	265.000	0.000	0.000	0.00
0330	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	95.000	134.000	0.000	0.000	0.00
0335	04326025	000	RIPRAP (STONE COMMON)(DRY)(15 IN)	CY	100.000	122.000	0.000	0.000	0.00
0340	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	446.000	0.000	0.000	0.00
0345	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	525.000	355.000	0.000	0.000	0.00

0350	04506023	001	RAIL (TY SSTR)	LF	48.000	21,090.000	0.000	0.000	0.00
0355	04506030	001	RAIL (TY C221)	LF	143.890	195.000	0.000	0.000	0.00
0360	04506052	001	RAIL (HANDRAIL)(TY F)	LF	139.620	2,906.000	0.000	0.000	0.00
0365	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	571.000	0.000	0.000	0.00
0370	04606001	000	CMP (GAL STL 12 IN)	LF	70.490	3,332.000	0.000	0.000	0.00
0375	04606002	000	CMP (GAL STL 18 IN)	LF	110.400	177.000	0.000	0.000	0.00
0380	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	380.000	405.000	0.000	0.000	0.00
0385	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	750.000	73.000	0.000	0.000	0.00
0390	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	600.000	18.000	0.000	0.000	0.00
0395	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	600.000	338.000	0.000	0.000	0.00
0400	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	600.000	172.000	0.000	0.000	0.00
0405	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	900.000	47.000	0.000	0.000	0.00
0410	04626063	002	CONC BOX CULV (8 FT X 4 FT)(EXTEND)	LF	2,000.000	58.000	0.000	0.000	0.00
0415	04626073	002	CONC BOX CULV (10 FT X 5 FT)(EXTEND)	LF	2,500.000	84.000	0.000	0.000	0.00
0420	04626074	002	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	2,500.000	84.000	0.000	0.000	0.00
0425	04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	12,745.000	0.000	0.000	0.00
0430	04646005	001	RC PIPE (CL III)(24 IN)	LF	90.000	12,873.000	0.000	0.000	0.00
0435	04646007	001	RC PIPE (CL III)(30 IN)	LF	120.000	3,676.000	0.000	0.000	0.00
0440	04646008	001	RC PIPE (CL III)(36 IN)	LF	190.000	3,826.000	0.000	0.000	0.00
0445	04646009	001	RC PIPE (CL III)(42 IN)	LF	300.000	3,489.000	0.000	0.000	0.00
0450	04646010	001	RC PIPE (CL III)(48 IN)	LF	350.000	1,216.000	0.000	0.000	0.00
0455	04646017	001	RC PIPE (CL IV)(18 IN)	LF	125.000	574.000	0.000	0.000	0.00
0460	04646018	001	RC PIPE (CL IV)(24 IN)	LF	150.000	324.000	0.000	0.000	0.00
0465	04646020	001	RC PIPE (CL IV)(36 IN)	LF	300.000	679.000	0.000	0.000	0.00
0470	04646025	001	RC PIPE (CL V)(18 IN)	LF	150.000	175.000	0.000	0.000	0.00
0475	04646026	001	RC PIPE (CL V)(24 IN)	LF	180.000	45.000	0.000	0.000	0.00
0480	04646028	001	RC PIPE (CL V)(42 IN)	LF	400.000	608.000	0.000	0.000	0.00
0485	04646029	001	RC PIPE (CL V)(48 IN)	LF	600.000	91.000	0.000	0.000	0.00
0490	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	6,000.000	2.000	0.000	0.000	0.00
0495	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	8,000.000	1.000	0.000	0.000	0.00
0500	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	13,000.000	4.000	0.000	0.000	0.00
0505	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,000.000	19.000	0.000	0.000	0.00
0510	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	8,000.000	9.000	0.000	0.000	0.00
0515	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	7,000.000	3.000	0.000	0.000	0.00
0520	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,000.000	9.000	0.000	0.000	0.00
0525	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	13,000.000	1.000	0.000	0.000	0.00
0530	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	15,000.000	2.000	0.000	0.000	0.00
0535	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	6,000.000	40.000	0.000	0.000	0.00
0540	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,000.000	55.000	0.000	0.000	0.00
0545	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	6,000.000	44.000	0.000	0.000	0.00
0550	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	7,000.000	6.000	0.000	0.000	0.00
0555	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	8,000.000	11.000	0.000	0.000	0.00
0560	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	8,000.000	13.000	0.000	0.000	0.00
0565	04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	9,000.000	15.000	0.000	0.000	0.00
0570	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	10,000.000	7.000	0.000	0.000	0.00
0575	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	11,000.000	4.000	0.000	0.000	0.00
0580	04656025	001	INLET (COMPL)(PCO)(6FT)(NONE)	EA	11,000.000	3.000	0.000	0.000	0.00
0585	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	13,000.000	3.000	0.000	0.000	0.00
0590	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	8,000.000	3.000	0.000	0.000	0.00
0595	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	9,500.000	1.000	0.000	0.000	0.00
0600	04656038	001	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	10,000.000	1.000	0.000	0.000	0.00
0605	04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	12,500.000	5.000	0.000	0.000	0.00

0610	04656063	001	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	7,500.000	1.000	0.000	0.000	0.00
0615	04656069	001	INLET (COMPL)(PSL)(RH)(8FTX8FT)	EA	20,000.000	4.000	0.000	0.000	0.00
0620	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,500.000	8.000	0.000	0.000	0.00
0625	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,250.000	21.000	0.000	0.000	0.00
0630	04656134	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	13,500.000	1.000	0.000	0.000	0.00
0635	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	9,250.000	2.000	0.000	0.000	0.00
0640	04656139	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX5FT)	EA	15,000.000	1.000	0.000	0.000	0.00
0645	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	12,500.000	2.000	0.000	0.000	0.00
0650	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	10,000.000	50.000	0.000	0.000	0.00
0655	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	8,000.000	2.000	0.000	0.000	0.00
0660	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	8,900.000	1.000	0.000	0.000	0.00
0665	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	15,000.000	1.000	0.000	0.000	0.00
0670	04656179	001	INLET (COMPL)(TY MSE2)	EA	4,000.000	24.000	0.000	0.000	0.00
0675	04656225	001	JCT BOX (COMPL)(SPL)	EA	25,000.000	1.000	0.000	0.000	0.00
0680	04656388	001	INLET (COMPL)(ARMOR CURB SLOT)(MOD)	EA	5,000.000	24.000	0.000	0.000	0.00
0685	04656558	001	INL(CMP)(PAZD-CZ)(FG)(3FTX3FT-3FTX3FT)	EA	7,000.000	18.000	0.000	0.000	0.00
0690	04656560	001	INL(CMP)(PAZD-CZ)(FG)(4FTX4FT-4FTX4FT)	EA	8,000.000	7.000	0.000	0.000	0.00
0695	04656562	001	INL(CMP)(PAZD-CZ)(FG)(5FTX5FT-4FTX4FT)	EA	12,000.000	7.000	0.000	0.000	0.00
0700	04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	11,288.570	1.000	0.000	0.000	0.00
0705	04666102	000	HEADWALL (CH - PW - 0) (DIA= 42 IN)	EA	11,288.570	1.000	0.000	0.000	0.00
0710	04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	11,288.570	1.000	0.000	0.000	0.00
0715	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	17,660.730	1.000	0.000	0.000	0.00
0720	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	20,474.730	4.000	0.000	0.000	0.00
0725	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	39,253.370	1.000	0.000	0.000	0.00
0730	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	40,579.350	1.000	0.000	0.000	0.00
0735	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	17,922.110	1.000	0.000	0.000	0.00
0740	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	17,854.080	1.000	0.000	0.000	0.00
0745	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	18,275.280	1.000	0.000	0.000	0.00
0750	04676181	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(3:1) (C)	EA	26,122.830	1.000	0.000	0.000	0.00
0755	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	2,889.810	1.000	0.000	0.000	0.00
0760	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	2,508.250	1.000	0.000	0.000	0.00
0765	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	3,407.760	1.000	0.000	0.000	0.00
0770	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	4,109.520	1.000	0.000	0.000	0.00
0775	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	5,474.490	2.000	0.000	0.000	0.00
0780	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	7,852.500	1.000	0.000	0.000	0.00
0785	04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	14,051.950	1.000	0.000	0.000	0.00
0790	04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	426.840	660.000	0.000	0.000	0.00
0795	04746002	000	SLOT DRAIN OUTFALL (GAL STL) (12 IN)	LF	397.330	15.000	0.000	0.000	0.00
0800	04766008	000	JACK BOR OR TUN PIPE(18 IN)(RC) (CL V)	LF	1,340.910	320.000	0.000	0.000	0.00
0805	04766031	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL V)	LF	2,442.070	524.000	0.000	0.000	0.00
0810	04816006	000	PIPE (PVC) (SDR - 35) (12 IN)	LF	104.390	23.000	0.000	0.000	0.00
0815	04966001	000	REMOV STR (BOX CULVERT)	EA	32,251.450	1.000	0.000	0.000	0.00
0820	04966002	000	REMOV STR (INLET)	EA	1,171.070	48.000	0.000	0.000	0.00
0825	04966003	000	REMOV STR (MANHOLE)	EA	2,512.130	1.000	0.000	0.000	0.00
0830	04966004	000	REMOV STR (SET)	EA	1,593.130	118.000	0.000	0.000	0.00
0835	04966005	000	REMOV STR (WINGWALL)	EA	3,842.570	10.000	0.000	0.000	0.00
0840	04966006	000	REMOV STR (HEADWALL)	EA	3,839.060	9.000	0.000	0.000	0.00
0845	04966007	000	REMOV STR (PIPE)	LF	21.810	20,122.000	0.000	0.000	0.00
0850	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	176,452.530	2.000	0.000	0.000	0.00
0855	04966040	000	REMOV STR (RET WALL)	LF	32.280	2,042.000	0.000	0.000	0.00
0875	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.100	420.000	0.000	0.000	0.00
0885	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	5.470	535.000	0.000	0.000	0.00

0895	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.280	32,571.000	0.000	0.000	0.00
0900	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.890	8,628.000	0.000	0.000	0.00
0905	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.890	8,628.000	0.000	0.000	0.00
0910	05086001	000	CONSTRUCTING DETOURS	SY	135.800	28,078.000	0.000	0.000	0.00
0922	05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	13.040	0.000	3,201.000	0.000	0.00
			CO #005 - ITEM ADDED (MANOR STOCK PILE)						
0925	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.550	26,060.000	0.000	0.000	0.00
0930	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.500	860.000	0.000	0.000	0.00
0932	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.400	0.000	26,400.000	0.000	0.00
			CO #005 - ITEM ADDED						
0935	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.490	19,900.000	0.000	0.000	0.00
0940	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	11.990	280.000	0.000	0.000	0.00
0955	05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLPTY1	LF	5.670	57,690.000	0.000	0.000	0.00
0960	05126106	000	PORT CTB REMOVE(F-SHAPE OR SNGL SLP)TY1	LF	7.040	29,640.000	-26,676.000	0.000	0.00
0965	05146009	000	PERM CTB (SGL SLOPE) (TY 1) (54)	LF	110.000	12,373.000	0.000	0.000	0.00
0970	05146011	000	PERM CTB (SGL SLOPE) (TY 3) (54)	LF	450.000	1,117.000	0.000	0.000	0.00
0975	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	250.000	1,880.000	0.000	0.000	0.00
0980	05146047	000	PERM CTB (SGL SLOPE)(TY 1)(TRANSITION)	LF	1,115.730	80.000	0.000	0.000	0.00
0985	05286008	000	COLORLED TEXTURED CONC (5")	SY	60.000	19,898.000	0.000	0.000	0.00
0990	05296007	000	CONC CURB & GUTTER (TY I)	LF	16.420	8,255.000	0.000	0.000	0.00
0995	05296008	000	CONC CURB & GUTTER (TY II)	LF	16.000	59,044.000	0.000	0.000	0.00
1000	05296015	000	CONC CURB (TY C1)	LF	55.770	259.000	0.000	0.000	0.00
1005	05296016	000	CONC CURB (TY F1)	LF	93.480	262.000	0.000	0.000	0.00
1010	05296017	000	CONC CURB (TY F2)	LF	107.870	238.000	0.000	0.000	0.00
1015	05296018	000	CONC CURB (TY F3)	LF	122.590	408.000	0.000	0.000	0.00
1020	05296027	000	CONC CURB (TY C2)	LF	88.900	544.000	0.000	0.000	0.00
1025	05306004	000	DRIVEWAYS (CONC)	SY	70.000	15,438.000	0.000	0.000	0.00
1030	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	70.000	175.000	0.000	0.000	0.00
1035	05306027	000	DRIVEWAYS (ACP)(TYPE 3)	SY	71.520	175.000	0.000	0.000	0.00
1040	05316002	000	CONC SIDEWALKS (5")	SY	52.000	33,653.000	0.000	0.000	0.00
1045	05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	25.000	0.000	0.000	0.00
1050	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	7.000	0.000	0.000	0.00
1055	05316010	000	CURB RAMPS (TY 7)	EA	1,500.000	35.000	0.000	0.000	0.00
1060	05316013	000	CURB RAMPS (TY 10)	EA	1,500.000	1.000	0.000	0.000	0.00
1065	05316016	000	CURB RAMPS (TY 21)	EA	2,000.000	6.000	0.000	0.000	0.00
1070	05316017	000	CURB RAMPS (TY 22)	EA	2,000.000	2.000	0.000	0.000	0.00
1075	05316033	000	CONC SIDEWALKS (SPECIAL) (TYPE B)	SY	230.000	938.000	0.000	0.000	0.00
1080	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.290	62,221.000	0.000	0.000	0.00
1085	05366002	000	CONC MEDIAN	SY	70.160	55.000	0.000	0.000	0.00
1090	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	27.260	12,654.000	0.000	0.000	0.00
1095	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,170.840	13.000	0.000	0.000	0.00
1100	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,056.090	33.000	0.000	0.000	0.00
1105	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,367.040	11.000	0.000	0.000	0.00
1110	05406041	001	MTL W-BEAM GD FEN (NESTED)(TIM POST)	LF	44.410	100.000	0.000	0.000	0.00
1115	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.590	12,691.000	0.000	0.000	0.00
1120	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	181.880	9.000	0.000	0.000	0.00
1125	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,520.290	42.000	0.000	0.000	0.00
1130	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	287.490	18.000	0.000	0.000	0.00
1135	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,877.490	25.000	0.000	0.000	0.00
1140	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	850.740	6.000	0.000	0.000	0.00
1145	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,978.510	2.000	0.000	0.000	0.00
1150	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	43,416.860	3.000	0.000	0.000	0.00

1160	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	21.640	15,515.000	0.000	0.000	0.00
1165	05606025	000	RELOCATE EXISTING MAILBOX	EA	566.230	20.000	0.000	0.000	0.00
1170	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,029.880	20.000	0.000	0.000	0.00
1175	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	542.980	21.000	0.000	0.000	0.00
1185	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	2,464.360	28.000	0.000	0.000	0.00
1190	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	6,809.850	2.000	0.000	0.000	0.00
1195	06146010	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,704.940	4.000	0.000	0.000	0.00
1200	06146011	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY A)	EA	8,704.940	1.000	0.000	0.000	0.00
1210	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	73.500	510.000	0.000	0.000	0.00
1215	06186026	000	CONDT (PVC) (SCH 40) (2") (STL ENCSE)	LF	138.920	250.000	0.000	0.000	0.00
1220	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	79.700	2,480.000	0.000	0.000	0.00
1225	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	82.380	3,745.000	0.000	0.000	0.00
1230	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	83.640	935.000	0.000	0.000	0.00
1235	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	88.260	105.000	0.000	0.000	0.00
1240	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	28.340	8,180.000	0.000	0.000	0.00
1242	06186046		CONDT (PVC) (SCH 80) (2")	LF	20.614	0.000	30,625.000	0.000	0.00
			CO #6 - ITEM ADDED (ITS DUCTBANK)						
1250	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	39.320	3,765.000	0.000	0.000	0.00
1252	06186053		CONDT (PVC) (SCH 80) (3")	LF	25.442	0.000	61,250.000	0.000	0.00
			CO #6 - ITEM ADDED (ITS DUCTBANK)						
1255	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	55.590	855.000	0.000	0.000	0.00
1260	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	91.560	843.000	0.000	0.000	0.00
1265	06186070	000	CONDT (RM) (2")	LF	53.770	250.000	0.000	0.000	0.00
1270	06186074	000	CONDT (RM) (3")	LF	75.300	250.000	0.000	0.000	0.00
1275	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.210	31,915.000	0.000	0.000	0.00
1280	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.140	28,068.000	0.000	0.000	0.00
1285	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.420	47,196.000	0.000	0.000	0.00
1290	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.620	3,212.000	0.000	0.000	0.00
1295	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.980	15,007.000	0.000	0.000	0.00
1300	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.480	567.000	0.000	0.000	0.00
1305	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.910	2,691.000	0.000	0.000	0.00
1310	06206013	000	ELEC CONDR (NO.3) BARE	LF	2.830	825.000	0.000	0.000	0.00
1315	06206014	000	ELEC CONDR (NO.3) INSULATED	LF	3.700	2,640.000	0.000	0.000	0.00
1320	06206015	000	ELEC CONDR (NO.2) BARE	LF	3.300	1,690.000	0.000	0.000	0.00
1325	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	4.500	3,410.000	0.000	0.000	0.00
1330	06206017	000	ELEC CONDR (NO.1) BARE	LF	5.430	895.000	0.000	0.000	0.00
1335	06206018	000	ELEC CONDR (NO.1) INSULATED	LF	4.430	1,790.000	0.000	0.000	0.00
1350	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,722.160	97.000	0.000	0.000	0.00
1355	06246028	000	REMOVE GROUND BOX	EA	744.770	22.000	0.000	0.000	0.00
1360	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	4,782.220	3.000	0.000	0.000	0.00
1365	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,422.110	2.000	0.000	0.000	0.00
1370	06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	7,905.550	3.000	0.000	0.000	0.00
1371	06286056		ELC SRV TY A 240/480 060(SS)SS(E)TP(O)	EA	9,778.470	0.000	0.000	0.000	0.00
			CO #008 - ITEM ADDED						
1375	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	10,931.130	9.000	0.000	0.000	0.00
1376	06286151		ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	10,931.130	0.000	0.000	0.000	0.00
			CO #008 - ITEM ADDED						
1380	06286165	000	ELC SRV TY D 120/240 070(NS)AL(E)SP(O)	EA	9,750.550	2.000	0.000	0.000	0.00
1385	06286239	000	ELC SRV TY D 120/240 100(NS)SS(E)PS(U)	EA	11,147.640	1.000	0.000	0.000	0.00
1386	06286249		ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	11,147.640	0.000	0.000	0.000	0.00
			CO #008 - ITEM ADDED						
1390	06366003	001	ALUMINUM SIGNS (TY O)	SF	29.440	3,671.000	0.000	0.000	0.00

1395	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	500.150	65.000	0.000	0.000	0.00
1400	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	537.640	1.000	0.000	0.000	0.00
1405	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	646.590	96.000	0.000	0.000	0.00
1410	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	705.420	3.000	0.000	0.000	0.00
1415	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,182.930	1.000	0.000	0.000	0.00
1420	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	718.600	18.000	0.000	0.000	0.00
1425	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	986.010	8.000	0.000	0.000	0.00
1430	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	689.020	4.000	0.000	0.000	0.00
1435	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,766.650	3.000	0.000	0.000	0.00
1440	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,001.040	6.000	0.000	0.000	0.00
1445	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.220	168.000	0.000	0.000	0.00
1450	06506018	000	INS OH SN SUP(20 FT CANT)	EA	41,354.840	1.000	0.000	0.000	0.00
1452	06506020		INS OH SN SUP(20 FT CANT)(SPAN ONLY)	EA	34,484.130	0.000	0.000	0.000	0.00
			CO #009 - ITEM ADDED						
1455	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	36,320.390	1.000	0.000	0.000	0.00
1460	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	61,016.260	3.000	0.000	0.000	0.00
1465	06506032	000	INS OH SN SUP(30 FT CANT)	EA	44,027.250	2.000	0.000	0.000	0.00
1470	06506038	000	INS OH SN SUP(35 FT CANT)	EA	63,062.170	2.000	0.000	0.000	0.00
1471	06506054		INS OH SN SUP(45 FT BRDG)	EA	70,570.320	0.000	0.000	0.000	0.00
			CO #009 - ITEM ADDED						
1472	06506059		INS OH SN SUP(50 FT BRDG)	EA	81,157.600	0.000	0.000	0.000	0.00
			CO #009 - ITEM ADDED						
1473	06506069		INS OH SN SUP(60 FT BRDG)	EA	81,996.250	0.000	0.000	0.000	0.00
			CO #009 - ITEM ADDED						
1475	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	89,579.760	4.000	0.000	0.000	0.00
1480	06506159	000	INS OH SN SUP(150 FT BRDG)	EA	263,097.820	1.000	0.000	0.000	0.00
1485	06506204	000	REMOVE OVERHD SIGN SUP	EA	9,898.970	10.000	0.000	0.000	0.00
1490	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	20.790	280.000	0.000	0.000	0.00
1495	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.790	202.000	0.000	0.000	0.00
1500	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	20.790	166.000	0.000	0.000	0.00
1505	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	67.270	213.000	0.000	0.000	0.00
1510	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	67.270	181.000	0.000	0.000	0.00
1515	06586097	000	INSTL DEL ASSM (D-SY)SZ 1(YFLX)SRF(BI)	EA	140.650	7.000	0.000	0.000	0.00
1520	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.890	472.000	0.000	0.000	0.00
1525	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	3.850	346.000	0.000	0.000	0.00
1530	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	3.850	126.000	0.000	0.000	0.00
1535	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.810	16,315.000	0.000	0.000	0.00
1540	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.320	530.000	0.000	0.000	0.00
1545	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.870	90,939.000	0.000	0.000	0.00
1550	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	2.830	42,560.000	0.000	0.000	0.00
1555	06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	2.830	351.000	0.000	0.000	0.00
1560	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.810	133,957.000	0.000	0.000	0.00
1565	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.810	4,000.000	0.000	0.000	0.00
1570	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.850	6,000.000	0.000	0.000	0.00
1575	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.080	713.000	0.000	0.000	0.00
1580	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.870	81,353.000	0.000	0.000	0.00
1585	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.810	90,355.000	0.000	0.000	0.00
1590	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.110	20,000.000	0.000	0.000	0.00
1595	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.130	5,000.000	0.000	0.000	0.00
1600	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.870	716.000	0.000	0.000	0.00
1605	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.200	1,656.000	0.000	0.000	0.00
1610	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.400	2,904.000	0.000	0.000	0.00

1615	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.400	21,185.000	0.000	0.000	0.00
1620	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	5.360	3,431.000	0.000	0.000	0.00
1625	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.870	716.000	0.000	0.000	0.00
1630	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.280	7,837.000	0.000	0.000	0.00
1635	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.390	16,130.000	0.000	0.000	0.00
1640	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	0.790	1,656.000	0.000	0.000	0.00
1645	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.390	77,189.000	0.000	0.000	0.00
1650	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.790	2,904.000	0.000	0.000	0.00
1655	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.790	21,185.000	0.000	0.000	0.00
1660	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.830	3,431.000	0.000	0.000	0.00
1665	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.280	14,641.000	0.000	0.000	0.00
1670	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.390	33,832.000	0.000	0.000	0.00
1675	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.690	12,080.000	0.000	0.000	0.00
1680	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.690	6,581.000	0.000	0.000	0.00
1685	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.870	16,130.000	0.000	0.000	0.00
1690	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.690	14,641.000	0.000	0.000	0.00
1695	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.400	77,189.000	0.000	0.000	0.00
1700	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.400	33,832.000	0.000	0.000	0.00
1705	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	7.930	3,932.000	0.000	0.000	0.00
1710	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	18.990	12,080.000	0.000	0.000	0.00
1715	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	28.310	16,130.000	0.000	0.000	0.00
1720	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.120	1,306.000	0.000	0.000	0.00
1725	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	344.270	69.000	0.000	0.000	0.00
1730	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	588.880	7.000	0.000	0.000	0.00
1735	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	647.770	7.000	0.000	0.000	0.00
1740	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	792.730	10.000	0.000	0.000	0.00
1745	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	486.960	3.000	0.000	0.000	0.00
1750	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	392.970	61.000	0.000	0.000	0.00
1755	06686090	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	385.040	19.000	0.000	0.000	0.00
1760	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	87.200	12.000	0.000	0.000	0.00
1765	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	5,405.260	1.000	0.000	0.000	0.00
1770	06726007	000	REFL PAV MRKR TY I-C	EA	7.930	70.000	0.000	0.000	0.00
1775	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.870	7,849.000	0.000	0.000	0.00
1780	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.490	96,472.000	0.000	0.000	0.00
1785	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.490	267,223.000	0.000	0.000	0.00
1790	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.870	4,000.000	0.000	0.000	0.00
1795	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.990	6,000.000	0.000	0.000	0.00
1800	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.870	397.000	0.000	0.000	0.00
1805	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	51,222.650	2.000	0.000	0.000	0.00
1810	06806004	006	REMOVING TRAFFIC SIGNALS	EA	31,863.250	2.000	0.000	0.000	0.00
1815	06816001	000	TEMP TRAF SIGNALS	EA	326,257.040	1.000	0.000	0.000	0.00
1820	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	386.990	9.000	0.000	0.000	0.00
1825	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	386.990	32.000	0.000	0.000	0.00
1830	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	386.990	9.000	0.000	0.000	0.00
1835	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	386.990	33.000	0.000	0.000	0.00
1840	06826005	000	VEH SIG SEC (12")LED(RED)	EA	386.990	9.000	0.000	0.000	0.00
1845	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	386.990	31.000	0.000	0.000	0.00
1850	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	664.340	33.000	0.000	0.000	0.00
1855	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	437.870	43.000	0.000	0.000	0.00
1860	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	457.540	4.000	0.000	0.000	0.00
1865	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	4.150	9,168.000	0.000	0.000	0.00
1870	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.370	164.000	0.000	0.000	0.00

1875	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	7.650	7,805.000	0.000	0.000	0.00
1880	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.150	14,960.000	0.000	0.000	0.00
1885	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	13,750.140	1.000	0.000	0.000	0.00
1890	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	16,674.400	1.000	0.000	0.000	0.00
1895	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	19,104.350	1.000	0.000	0.000	0.00
1900	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	20,421.300	4.000	0.000	0.000	0.00
1905	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	18,000.310	1.000	0.000	0.000	0.00
1910	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	21,585.970	5.000	0.000	0.000	0.00
1915	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	22,253.860	1.000	0.000	0.000	0.00
1920	06876001	000	PED POLE ASSEMBLY	EA	1,880.060	29.000	0.000	0.000	0.00
1925	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,820.240	28.000	0.000	0.000	0.00
1930	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,678.440	2.000	0.000	0.000	0.00
1931	07306003		SPOT MOWING	AC	292.410	0.000	100.000	0.000	0.00
			CO #003 - ITEM ADDED						
1932	07306107		FULL - WIDTH MOWING	CYC	30,089.020	0.000	18.000	0.000	0.00
			CO #003 - ITEM ADDED						
1933	07346002		LITTER REMOVAL	CYC	14,959.030	0.000	18.000	0.000	0.00
			CO #003 - ITEM ADDED						
1934	07356007		DEBRIS REMOVAL (SPOT DEBRIS)	MI	1,022.190	0.000	500.000	0.000	0.00
			CO #003 - ITEM ADDED						
1935	07406002	000	GRAFFITI REMOVAL (PAINTING)	SF	4.950	8,750.000	0.000	0.000	0.00
1936	07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	7,638.270	0.000	70.000	0.000	0.00
			CO #003 - ITEM ADDED						
1937	07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	7,638.270	0.000	70.000	0.000	0.00
			CO #003 - ITEM ADDED						
1938	07386005		CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	6,765.630	0.000	70.000	0.000	0.00
			CO #003 - ITEM ADDED						
1939	07386007		CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	3,382.820	0.000	70.000	0.000	0.00
			CO #003 - ITEM ADDED						
1941	07526003		TREE TRIMMING / BRUSH REMOVAL	MI	2,872.110	0.000	10.000	0.000	0.00
			CO #003 - ITEM ADDED						
1945	30766001	000	D-GR HMA TY-B PG64-22	TON	145.000	46,639.000	0.000	0.000	0.00
1950	30766003	000	D-GR HMA TY-B PG64-22 (EXEMPT)	TON	100.000	74,827.000	0.000	0.000	0.00
1955	30766004	000	D-GR HMA TY-B PG64-22 (LEVEL-UP)	TON	155.000	4,522.000	0.000	0.000	0.00
1960	30766048	000	D-GR HMA TY-D PG76-22	TON	150.000	33,077.000	0.000	0.000	0.00
1970	30806008	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-28	TON	180.000	29,239.000	0.000	0.000	0.00
1975	30806030	000	STONE-MTRX-ASPH SMA-D SAC-A HPG	TON	19.780	29,239.000	0.000	0.000	0.00
1980	30816008	000	TOM-C PG76-22 SAC-B	TON	200.000	10,709.000	0.000	0.000	0.00
1990	30856001	000	UNDERSEAL COURSE	GAL	12.380	1,250.000	0.000	0.000	0.00
1995	50196001	000	MCTB (FURNISH/INSTALL)	LF	500.000	1,000.000	0.000	0.000	0.00
2000	50196002	000	MCTB (MOVE)	LF	6.620	4,000.000	0.000	0.000	0.00
2005	50196004	000	MCTB (REMOVE)	LF	7.740	1,000.000	0.000	0.000	0.00
2010	50476002	000	REM/REPLACE CURB	EA	283.120	100.000	0.000	0.000	0.00
2015	50476005	000	REM/REPLACE DELINEATOR POST ASSEMBLY	EA	27.180	100.000	0.000	0.000	0.00
2020	50526001	000	BARRIER GATE	EA	3,963.630	1.000	0.000	0.000	0.00
2025	51256001	000	PEDESTRIAN BARRIER (FURN & INSTALL)	LF	28.780	1,650.000	0.000	0.000	0.00
2030	51256002	000	PEDESTRIAN BARRIER (DES SOURCE)	LF	5.680	8,300.000	0.000	0.000	0.00
2035	51256003	000	PEDESTRIAN BARRIER (REMOVE & STOCKPILE)	LF	3.240	8,300.000	0.000	0.000	0.00
2045	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	27,575.740	1.000	0.000	0.000	0.00
2050	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	3.780	76,782.000	0.000	0.000	0.00
2055	60076015	000	FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	5.520	35,605.000	0.000	0.000	0.00
2060	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,821.860	1.000	0.000	0.000	0.00

2065	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,915.670	47.000	0.000	0.000	0.00
2070	60076025	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	12,867.620	12.000	0.000	0.000	0.00
2075	60076038	000	FO CBL (12 SMF)(AERIAL)	LF	3.070	3,585.000	0.000	0.000	0.00
2080	60076076	000	FO CBL (144 SMF)(AERIAL)	LF	17.190	250.000	0.000	0.000	0.00
2085	60086043	002	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	16,852.340	4.000	0.000	0.000	0.00
2090	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	818.010	3.000	0.000	0.000	0.00
2095	60166010	000	ITS MULTI-DUCT CND (PVC-80)	LF	50.000	30,625.000	0.000	0.000	0.00
2097	60166010		ITS MULTI-DUCT CND (PVC-80)	LF	41.036	0.000	30,625.000	0.000	0.00
			CO #6 - ITEM ADDED (ITS DUCTBANK)						
2100	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	74.130	2,895.000	0.000	0.000	0.00
2105	60276003	000	CONDUIT (PREPARE)	LF	5.430	839.000	0.000	0.000	0.00
2110	60276008	000	GROUND BOX (PREPARE)	EA	677.500	6.000	0.000	0.000	0.00
2115	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	15,562.200	3.000	0.000	0.000	0.00
2120	60326002	000	ITS SYSTEM INTEGRATION	LS	92,225.280	1.000	0.000	0.000	0.00
2125	60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	75.180	5,645.000	0.000	0.000	0.00
2130	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	10,599.980	2.000	0.000	0.000	0.00
2135	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	6,331.010	4.000	0.000	0.000	0.00
2140	60626041	000	ITS RADIO (INSTALL ONLY)	EA	818.010	2.000	0.000	0.000	0.00
2145	60626043	000	REMOVE ITS RADIO	EA	818.010	4.000	0.000	0.000	0.00
2150	60646019	001	ITS POLE (40 FT)(90 MPH)	EA	17,093.880	4.000	0.000	0.000	0.00
2155	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	33,426.490	7.000	0.000	0.000	0.00
2160	60646088	001	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	5,577.260	16.000	0.000	0.000	0.00
2165	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	82.010	30.000	0.000	0.000	0.00
2170	61416003	000	REMOVE EXISTING COMMUNICATIONS HUB	EA	4,395.350	3.000	0.000	0.000	0.00
2180	61856005	002	TMA (MOBILE OPERATION)	DAY	271.790	40.000	0.000	0.000	0.00
2185	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	13,216.350	52.000	0.000	0.000	0.00
2190	62756004	000	NON-INTRUSIVE PAVEMENT TEMP SENSOR	EA	34,578.550	3.000	0.000	0.000	0.00
2195	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	14,099.290	7.000	0.000	0.000	0.00
2200	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	27,653.230	6.000	0.000	0.000	0.00
2205	62926007	000	RELOCATE RVDS	EA	1,636.020	1.000	0.000	0.000	0.00
2210	63026005	000	TEMP Q-DETECT SYS	EA	142,081.110	1.000	0.000	0.000	0.00
2215	63026006	000	TEMP Q-DETECT SYS (RELOCATE)	EA	2,208.310	1.000	0.000	0.000	0.00
2220	63036003	000	TEMP OVHT VEH WARNING SYS	EA	183,697.440	1.000	0.000	0.000	0.00
2225	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	15,657.830	14.000	0.000	0.000	0.00
2230	63066006	000	VIVDS TEMPORARY	EA	39,450.050	1.000	0.000	0.000	0.00
2240	63086004	000	INSTALL WW RADAR DETECTOR W/CAMERA BOX	EA	14,640.850	2.000	0.000	0.000	0.00
2245	63096001	000	TEMP CON EQUIP ALERT (1 SYS)	DAY	42.470	30.000	0.000	0.000	0.00
2250	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	52.730	442.000	0.000	0.000	0.00
2255	63096003	000	TEMP CON EQUIP ALERT SYS	EA	23,332.780	1.000	0.000	0.000	0.00
2260	63096004	000	TEMP CON EQUIP ALERT SYS (RELOCATE)	EA	1,868.570	1.000	0.000	0.000	0.00
2265	63106009	000	LED HI MST(150 FT)(80MPH)(6FIXT)(TY A)S	EA	87,593.810	7.000	0.000	0.000	0.00
2280	63866001	000	INSTALLATION OF CELLULAR MODEM	EA	399.520	2.000	0.000	0.000	0.00
2285	64126001	000	PORTABLE ROADWAY ILLUMINATION	DAY	1,698.700	240.000	0.000	0.000	0.00
2290	64436001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	6,704.550	1.000	0.000	0.000	0.00
2295	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	27,981.050	1.000	0.000	0.000	0.00
2300	72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	1,991.460	2.000	0.000	0.000	0.00
2305	72516002	000	SUBSURFACE UTIL LOCATE (WITHIN RDBED)	EA	4,287.330	2.000	0.000	0.000	0.00
2306	96056003		RUC DAMAGE ONLY	DOL	1.000	1.000	0.000	0.000	0.00
2310	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,750,000.000	0.000	0.000	0.00
2315	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,750,000.000	0.000	0.000	0.00
2320	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	865,000.000	0.000	0.000	0.00
2325	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	125.000	0.000	0.000	0.00

2335	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
2340	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
2345	96046003	CONTRACTOR FORCE ACCOUNT 3	DOL	-12,155.430	1.000	0.000	0.000	0.00
		Additional Project Specific LDs per Day						
2350	96056005	CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	2,000,000.000	0.000	0.000	0.00
		Additional "No Excuse" Incentives						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 142270001510752 [IH 35 MAINLANE (NB) @ GRAND

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2355	04006005	000	CEM STABIL BKFL	CY	125.380	96.700	0.000	0.000	0.00
2360	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,838.000	0.000	0.000	0.00
2370	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	192.000	0.000	0.000	0.00
2375	04206013	001	CL C CONC (ABUT)	CY	1,216.170	78.100	0.000	0.000	0.00
2380	04206029	001	CL C CONC (CAP)	CY	2,275.650	80.600	0.000	0.000	0.00
2385	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	111.200	0.000	0.000	0.00
2390	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	24,431.100	0.000	0.000	0.00
2395	04226015	000	APPROACH SLAB	CY	600.000	143.200	0.000	0.000	0.00
2400	04226023	000	SHEAR KEY	CY	300.000	257.500	0.000	0.000	0.00
2405	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	2,499.100	0.000	0.000	0.00
2410	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	2,792.300	0.000	0.000	0.00
2415	04506023	001	RAIL (TY SSTR)	LF	48.000	282.100	0.000	0.000	0.00
2420	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	170.000	0.000	0.000	0.00
2425	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	278.000	0.000	0.000	0.00
2430	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2435	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 142270001510753 [IH 35 MAINLANE (SB) @ GRAND

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2475	04006005	000	CEM STABIL BKFL	CY	125.380	118.000	0.000	0.000	0.00
2480	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,788.700	0.000	0.000	0.00
2490	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	192.000	0.000	0.000	0.00
2495	04206013	001	CL C CONC (ABUT)	CY	1,216.170	70.500	0.000	0.000	0.00
2500	04206029	001	CL C CONC (CAP)	CY	2,275.650	72.800	0.000	0.000	0.00
2505	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	111.200	0.000	0.000	0.00
2510	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	21,705.000	0.000	0.000	0.00
2515	04226015	000	APPROACH SLAB	CY	600.000	127.200	0.000	0.000	0.00
2520	04226023	000	SHEAR KEY	CY	300.000	236.300	0.000	0.000	0.00
2525	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	2,198.400	0.000	0.000	0.00
2530	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	2,472.000	0.000	0.000	0.00
2535	04506023	001	RAIL (TY SSTR)	LF	48.000	274.200	0.000	0.000	0.00
2540	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	156.000	0.000	0.000	0.00
2545	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2550	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 142270001510754 [IH 35 MAINLANE (NB) @ WELLS I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2590	04006005	000	CEM STABIL BKFL	CY	125.380	485.600	0.000	0.000	0.00
2595	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,664.400	0.000	0.000	0.00
2605	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	144.000	0.000	0.000	0.00
2610	04206013	001	CL C CONC (ABUT)	CY	1,216.170	88.000	0.000	0.000	0.00
2615	04206029	001	CL C CONC (CAP)	CY	2,275.650	44.900	0.000	0.000	0.00
2620	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	51.800	0.000	0.000	0.00
2625	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	18,893.000	0.000	0.000	0.00
2630	04226015	000	APPROACH SLAB	CY	600.000	270.500	0.000	0.000	0.00
2635	04226023	000	SHEAR KEY	CY	300.000	184.200	0.000	0.000	0.00
2640	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	2,408.200	0.000	0.000	0.00
2645	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,751.500	0.000	0.000	0.00
2650	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	195.000	0.000	0.000	0.00
2655	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	220.000	0.000	0.000	0.00
2660	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2665	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 142270001510755 [IH 35 MAINLANE (SB) @ WELLS I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2705	04006005	000	CEM STABIL BKFL	CY	125.380	481.400	0.000	0.000	0.00
2710	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,022.000	0.000	0.000	0.00
2720	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	144.000	0.000	0.000	0.00
2725	04206013	001	CL C CONC (ABUT)	CY	1,216.170	87.200	0.000	0.000	0.00
2730	04206029	001	CL C CONC (CAP)	CY	2,275.650	44.500	0.000	0.000	0.00
2735	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	51.800	0.000	0.000	0.00
2740	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	18,700.000	0.000	0.000	0.00
2745	04226015	000	APPROACH SLAB	CY	600.000	267.500	0.000	0.000	0.00
2750	04226023	000	SHEAR KEY	CY	300.000	197.400	0.000	0.000	0.00
2755	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	2,627.200	0.000	0.000	0.00
2760	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,532.500	0.000	0.000	0.00
2765	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	140.000	0.000	0.000	0.00
2770	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	440.000	0.000	0.000	0.00
2775	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2780	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE: 142270001510756 [IH 35 CD (NB) @ WELLS BRANCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2820	04006005	000	CEM STABIL BKFL	CY	125.380	72.600	0.000	0.000	0.00
2825	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	198.000	0.000	0.000	0.00
2830	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	48.000	0.000	0.000	0.00
2835	04206013	001	CL C CONC (ABUT)	CY	1,216.170	26.300	0.000	0.000	0.00

2840	04206029	001	CL C CONC (CAP)	CY	2,275.650	13.800	0.000	0.000	0.00
2845	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	17.300	0.000	0.000	0.00
2850	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	5,473.000	0.000	0.000	0.00
2855	04226015	000	APPROACH SLAB	CY	600.000	54.500	0.000	0.000	0.00
2860	04226023	000	SHEAR KEY	CY	300.000	43.900	0.000	0.000	0.00
2865	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,094.600	0.000	0.000	0.00
2870	04506023	001	RAIL (TY SSTR)	LF	48.000	220.000	0.000	0.000	0.00
2875	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	55.000	0.000	0.000	0.00
2880	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2885	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2890	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 142270001510757 [IH 35 CD (SB) @ WELLS BRANCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2925	04006005	000	CEM STABIL BKFL	CY	125.380	69.100	0.000	0.000	0.00
2930	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	198.000	0.000	0.000	0.00
2935	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	48.000	0.000	0.000	0.00
2940	04206013	001	CL C CONC (ABUT)	CY	1,216.170	26.300	0.000	0.000	0.00
2945	04206029	001	CL C CONC (CAP)	CY	2,275.650	13.800	0.000	0.000	0.00
2950	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	17.300	0.000	0.000	0.00
2955	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	5,473.000	0.000	0.000	0.00
2960	04226015	000	APPROACH SLAB	CY	600.000	54.500	0.000	0.000	0.00
2965	04226023	000	SHEAR KEY	CY	300.000	43.900	0.000	0.000	0.00
2970	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,094.700	0.000	0.000	0.00
2975	04506023	001	RAIL (TY SSTR)	LF	48.000	220.000	0.000	0.000	0.00
2980	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	55.000	0.000	0.000	0.00
2985	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2990	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2995	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3045	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR ADDED ITEM CO #1 - REPAIR DUE TO THIRD PARTY DAMAGE	DOL	1.000	0.000	40,000.000	0.000	0.00
3055	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
3060	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
3065	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	0.000	0.00
3070	96066001		FORCE ACCOUNT ID 1 ADDED BY CO #2 - UTILITY POTHOLE	DOL	1.000	0.000	30,000.000	0.000	0.00
3075	96066002		FORCE ACCOUNT ID 2 ADDED BY CO #4 - ADDITIONAL TREE WORK	DOL	1.000	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001 DESCRIPTION TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3150	04766023	000	JACK BOR OR TUN PIPE(30 IN)(STL CASING)	LF	1,287.320	205.000	0.000	0.000	0.00
3155	64446001	000	CONDUIT (TELE) - 1- 4" SCH 40 PVC	LF	48.270	50.000	0.000	0.000	0.00
3160	64446030	000	MANHOLE SLTD 12'X6'X7' (TELE)	EA	17,446.710	2.000	0.000	0.000	0.00
3165	64446035	000	MANHOLE SLTD 4'X8'X6' (TELE)	EA	7,560.240	2.000	0.000	0.000	0.00
3170	64446046	000	ADJUST FRAME AND COVERS (TELE)	EA	2,791.470	7.000	0.000	0.000	0.00
3175	64446047	000	REMOVE MANHOLES (TELE)	EA	9,363.070	1.000	0.000	0.000	0.00
3180	64446052	000	CABLE UG (TELE)	LF	6.980	8,017.000	0.000	0.000	0.00
3185	64446053	000	FIBER UG (TELE)	LF	2.040	25,454.000	0.000	0.000	0.00
3190	64446070	000	ADJUST CONDUITS AND CABLES (TELE)	LF	110.500	50.000	0.000	0.000	0.00
3205	64446077	000	ABAN AND GROUT (TELE)	LF	9.300	16,119.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION TELECOMMUNICATIONS: U00009620 [CITY OF AUSTIN TRAF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3275	64446060	000	CABLE AERIAL (TELE) (INSTALL)	LF	4.070	4,630.000	0.000	0.000	0.00
3280	64446061	000	FIBER AERIAL (TELE) (INSTALL)	LF	2.910	4,630.000	0.000	0.000	0.00
3285	64446070	000	ADJUST CONDUITS AND CABLES (TELE)	LF	110.500	50.000	0.000	0.000	0.00
3300	64706030	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	1.000	0.000	0.000	0.00
3305	64706043	000	REMOVE HANDHOLES (TELE)	EA	3,431.190	4.000	0.000	0.000	0.00
3310	64706068	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	52.340	69.000	0.000	0.000	0.00
3320	64706072	000	ABAN AND GROUT (TELE)	LF	9.300	22,996.000	0.000	0.000	0.00
3330	72836027	000	INSTALL POLE 60LD2	EA	9,738.080	5.000	0.000	0.000	0.00
3335	72836033	000	INSTL TRANSFORMER 1 - PHASE OVERHEAD	EA	226.490	6.000	0.000	0.000	0.00
3340	72836038	000	INSTALL SECONDARY RISER	EA	2,831.170	1.000	0.000	0.000	0.00
3345	72836039	000	INSTALL GUY WIRE & ANCHOR	EA	998.840	3.000	0.000	0.000	0.00
3350	72836049	000	REMOVE POLE	EA	1,698.700	17.000	0.000	0.000	0.00
3355	72836052	000	INSTALL POLE 50-2	EA	2,831.170	12.000	0.000	0.000	0.00
3360	72836063	000	INSTALL CONDT 1/0 ACSR RAVEN	LF	7.800	3,369.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION WATER & SEWER: U00009308 [CITY OF AUSTIN- WATER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3410	04006006	000	CUT & RESTORING PAV	SY	112.600	855.700	0.000	0.000	0.00
3420	72666003	000	ADJUST EXIST WATER VALVE AND COVER	EA	3,001.130	8.000	0.000	0.000	0.00
3425	72666004	000	SERVICE LINE RECONNECTION (5/8" TO 1")	EA	4,838.560	10.000	0.000	0.000	0.00
3430	72666005	000	SERVICE LINE RECONNECTION (1-1/2" TO 2")	EA	8,390.920	2.000	0.000	0.000	0.00
3435	72666030	000	ENCASEMENT PIPE (32")STEEL(BORE)	LF	1,000.000	459.000	0.000	0.000	0.00
3440	72666039	000	ENCASEMENT PIPE (24")STEEL	LF	557.350	40.000	0.000	0.000	0.00
3450	72666063	000	MAJOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	8,574.660	2.000	0.000	0.000	0.00
3455	72666066	000	MINOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	5,512.280	5.000	0.000	0.000	0.00
3460	72666070	000	ABANDONMENT OF EXISTING MANHOLE	EA	5,512.280	1.000	0.000	0.000	0.00
3470	72666092	000	PIPE (8") DI CLASS 350 (ALL DEPTHS)	LF	281.040	31.000	0.000	0.000	0.00

3475	72666093	000	PIPE (12") DI CLASS 350 (ALL DEPTHS)	LF	348.550	1,527.000	0.000	0.000	0.00
3485	72666104	000	PIPE (24") DI CLASS 250 (ALL DEPTHS)	LF	551.230	192.000	0.000	0.000	0.00
3490	72666140	000	WET CONNECTION 6" DIA X 6" DIA	EA	5,573.530	1.000	0.000	0.000	0.00
3495	72666143	000	WET CONNECTION 8" DIA X 8" DIA	EA	5,634.780	2.000	0.000	0.000	0.00
3500	72666146	000	WET CONNECTION 12" DIA X 12" DIA	EA	6,063.510	1.000	0.000	0.000	0.00
3505	72666149	000	WET CONNECTION 16" DIA X 16" DIA	EA	11,943.280	4.000	0.000	0.000	0.00
3520	72666170	000	VALVE (GATE)(8")	EA	8,023.430	1.000	0.000	0.000	0.00
3525	72666171	000	VALVE (GATE)(12")	EA	12,494.510	6.000	0.000	0.000	0.00
3540	72666182	000	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,817.390	9.000	0.000	0.000	0.00
3550	72666189	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 3"	EA	20,640.430	2.000	0.000	0.000	0.00
3555	72666202	000	CUT/PLUG EXIST WATER LINE (ALL WL SIZE)	EA	2,878.640	4.000	0.000	0.000	0.00
3560	72666203	000	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	67.370	423.000	0.000	0.000	0.00
3565	72666205	000	REMOVE AND DISPOSE EXIST WATER VALVE	EA	2,449.900	12.000	0.000	0.000	0.00
3570	72666218	000	ABANDONING PIPE 6" DIA	LF	30.620	2,428.000	0.000	0.000	0.00
3575	72666219	000	ABANDONING PIPE 8" DIA	LF	24.500	3,583.000	0.000	0.000	0.00
3580	72666220	000	ABANDONING PIPE 12" DIA	LF	36.750	1,017.000	0.000	0.000	0.00
3585	72666231	000	PIPE 3" DIA PVC SDR26 TYPE	LF	196.090	230.000	0.000	0.000	0.00
3590	72666241	000	CONNECT TO EXISTING FM 3" DIA	EA	4,287.330	1.000	0.000	0.000	0.00
3595	72666244	000	WATER MAIN TESTING & DISINFECTION	LF	9.190	10,835.000	0.000	0.000	0.00
3600	72666282	000	RESTRAIN EXIST WATERLINE (ALL TY/SZ)	LF	153.120	42.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION WATER: U00009528 [CITY OF ROUND ROCK - WATER/WASTE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3660	72976002	000	WTR RESTRAINED JNT DI 12" (ALL DEPTHS)	LF	324.610	545.000	0.000	0.000	0.00
3665	72976003	000	WTR RESTRAINED JNT DI 16"(ALL DEPTHS)	LF	367.490	346.000	0.000	0.000	0.00
3670	72976004	000	JACK OR BORE PIPE(HDPE DR11)(12")	LF	551.230	200.000	0.000	0.000	0.00
3675	72976005	000	VALVE(GATE)(12")	EA	12,494.510	4.000	0.000	0.000	0.00
3680	72976006	000	VALVE(GATE)(16")	EA	21,436.650	3.000	0.000	0.000	0.00
3685	72976007	000	HDPE TO DI ADAPTER(MEGALUG)	EA	3,674.860	2.000	0.000	0.000	0.00
3690	72976008	000	WET CONNECTION 12" DIA X 12" DIA	EA	6,737.240	1.000	0.000	0.000	0.00
3695	72976009	000	WET CONNECTION 16" DIA X 16" DIA	EA	11,637.040	2.000	0.000	0.000	0.00
3700	72976010	000	FIRE HYDRANT	EA	14,393.180	1.000	0.000	0.000	0.00
3705	72976011	000	LATERAL SERVICES(FH SERV CONN 6")	LF	979.960	25.000	0.000	0.000	0.00
3710	72976012	000	RMV & SALV EXIST FIRE HYDRANT	EA	2,817.380	1.000	0.000	0.000	0.00
3715	72976013	000	DI FITTINGS	TON	26,336.460	3.000	0.000	0.000	0.00
3720	72976014	000	ABANDON EXIST PIPE(ALL TY/SZ)	LF	55.120	336.000	0.000	0.000	0.00
3725	72976015	000	REMV OLD STRCTRS(EXST WTR VALVE)	EA	753.350	2.000	0.000	0.000	0.00
3730	72976016	000	HYDROSTATIC PRESSURE TEST	LF	18.370	1,091.000	0.000	0.000	0.00
3735	72976017	000	RSTRN EXST WATERLINE(ALL TY/SZ)	EA	2,449.900	40.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION WATER: U00009621 [WINDERMERE UTILITY COMPANY, INC.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3785	04006006	000	CUT & RESTORING PAV	SY	112.600	103.000	0.000	0.000	0.00
3790	72666004	000	SERVICE LINE RECONNECTION (5/8" TO 1")	EA	4,838.560	1.000	0.000	0.000	0.00
3795	72666005	000	SERVICE LINE RECONNECTION (1-1/2" TO 2")	EA	8,390.920	1.000	0.000	0.000	0.00

3800	72666008	000	CONNECT TO EXISTING 6" FIRE LINE	EA	10,044.600	1.000	0.000	0.000	0.00
3805	72666077	000	CONNECT TO EXISTING PIPE 12" DIA	EA	5,512.280	2.000	0.000	0.000	0.00
3810	72666091	000	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	256.540	5.000	0.000	0.000	0.00
3815	72666123	000	WATER SERVICE LINE, (HDPE)(1")	LF	91.870	7.000	0.000	0.000	0.00
3820	72666128	000	RESTRAINED JT PIPE (12") DI (ALL DTH)	LF	306.240	303.000	0.000	0.000	0.00
3825	72666146	000	WET CONNECTION 12" DIA X 12" DIA	EA	6,063.510	1.000	0.000	0.000	0.00
3830	72666159	000	DUCTILE IRON FITTINGS	TON	25,723.980	1.500	0.000	0.000	0.00
3835	72666169	000	VALVE (GATE)(6")	EA	7,288.460	1.000	0.000	0.000	0.00
3840	72666171	000	VALVE (GATE)(12")	EA	12,494.510	4.000	0.000	0.000	0.00
3845	72666180	000	FIRE HYDRANTS	EA	14,699.420	1.000	0.000	0.000	0.00
3850	72666182	000	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,817.390	1.000	0.000	0.000	0.00
3855	72666198	000	CUT AND PLUG EXIST WL (12")	EA	2,878.640	2.000	0.000	0.000	0.00
3860	72666203	000	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	67.370	286.000	0.000	0.000	0.00
3865	72666205	000	REMOVE AND DISPOSE EXIST WATER VALVE	EA	2,449.900	1.000	0.000	0.000	0.00
3870	72666244	000	WATER MAIN TESTING & DISINFECTION	LF	9.190	303.000	0.000	0.000	0.00
3875	72666323	000	WATER METER BOX	EA	2,021.170	3.000	0.000	0.000	0.00
3880	72666324	000	VALVE (GATE) (2")	EA	7,349.710	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(437) **CONTROL** 001513389
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3990	01046011	000	REMOVING CONC (MEDIANS)	SY	15.000	215.000	0.000	0.000	0.00
3995	01046013	000	REMOVING CONC (FOUNDATIONS)	SY	50.000	64.000	0.000	0.000	0.00
4000	01046014	000	REMOVING CONC (FOUNDATIONS)	CY	350.000	15.000	0.000	0.000	0.00
4005	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.000	16,366.000	0.000	0.000	0.00
4015	01046023	000	REMOVING CONC (CTB)	LF	15.000	62,770.000	0.000	0.000	0.00
4020	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	12.000	23,863.000	0.000	0.000	0.00
4025	01046040	000	REMOVING CONC (PAVERS)	SY	12.000	2,479.000	0.000	0.000	0.00
4030	01046041	000	REMOVING CONC (GND BOX W/ APRON)	EA	100.000	95.000	0.000	0.000	0.00
4035	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	4.000	395,699.000	0.000	0.000	0.00
4040	01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	6.000	10,511.000	0.000	0.000	0.00
4045	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	421,057.000	0.000	0.000	0.00
4050	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	4.000	390,889.000	0.000	0.000	0.00
4055	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	20.000	17,796.000	0.000	0.000	0.00
4060	01326047	000	EMBANKMENT (FINAL)(ORD COMP)(TY C1)	CY	45.000	77,555.000	0.000	0.000	0.00
4065	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	92,441.000	0.000	0.000	0.00
4070	01646007	000	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.500	92,441.000	0.000	0.000	0.00
4075	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.500	92,441.000	0.000	0.000	0.00
4080	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.500	92,441.000	0.000	0.000	0.00
4085	01686001	000	VEGETATIVE WATERING	MG	25.000	178.000	0.000	0.000	0.00
4090	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	2.240	5,971.000	0.000	0.000	0.00
4095	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	45.000	74,120.000	0.000	0.000	0.00
4100	03106001	000	PRIME COAT (MULTI OPTION)	GAL	6.810	53,203.000	0.000	0.000	0.00
4105	03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	79.470	10,125.000	0.000	0.000	0.00
4110	03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	52.980	10,125.000	0.000	0.000	0.00
4120	03546219	000	PLANE ASPH CONC PAV (0"- 1" EDGE MILL)	SQ	5.870	7,551.000	0.000	0.000	0.00
4125	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	74.190	125.000	0.000	0.000	0.00

4130	04006005	000	CEM STABIL BKFL	CY	125.380	10,584.000	0.000	0.000	0.00
4135	04006006	000	CUT & RESTORING PAV	SY	112.600	3,758.000	0.000	0.000	0.00
4140	04016001	000	FLOWABLE BACKFILL	CY	215.680	2,457.000	0.000	0.000	0.00
4150	04036001	000	TEMPORARY SPL SHORING	SF	25.000	256,956.000	0.000	0.000	0.00
4155	04106001	000	SOIL NAIL ANCHORS	LF	29.330	53,976.000	0.000	0.000	0.00
4160	04166002	000	DRILL SHAFT (24 IN)	LF	407.690	78.000	0.000	0.000	0.00
4165	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	1,018.000	0.000	0.000	0.00
4170	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	809.000	0.000	0.000	0.00
4185	04166007	000	DRILL SHAFT (54 IN)	LF	784.630	139.000	0.000	0.000	0.00
4190	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	1,342.070	122.000	0.000	0.000	0.00
4200	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	578.060	80.000	0.000	0.000	0.00
4205	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	818.590	168.000	0.000	0.000	0.00
4210	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	1,186.590	154.000	0.000	0.000	0.00
4215	04206012	001	CL B CONC (MISC)	CY	566.230	21.000	0.000	0.000	0.00
4220	04206043	001	CL C CONC (FOOTING)	CY	888.400	90.000	0.000	0.000	0.00
4225	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	600.000	14,057.000	0.000	0.000	0.00
4230	04206076	001	CL E CONC (SEAL SLAB)	CY	467.830	240.000	0.000	0.000	0.00
4235	04206090	001	CL F CONC (COLUMN)	CY	1,200.000	190.000	0.000	0.000	0.00
4240	04236002	000	RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	78.000	316,616.000	0.000	0.000	0.00
4245	04236003	000	RETAINING WALL (TEMP WALL)	SF	20.720	59,739.000	0.000	0.000	0.00
4250	04236004	000	RETAINING WALL (CONC BLOCK)	SF	90.600	635.000	0.000	0.000	0.00
4255	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	94.240	20,493.000	0.000	0.000	0.00
4260	04236024	000	RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	72.000	50,561.000	0.000	0.000	0.00
4265	04326002	000	RIPRAP (CONC)(5 IN)	CY	475.000	3,463.000	0.000	0.000	0.00
4270	04326006	000	RIPRAP (CONC)(CL B)	CY	425.000	4,711.000	0.000	0.000	0.00
4275	04326007	000	RIPRAP (CONC)(CL C)	CY	525.000	881.000	0.000	0.000	0.00
4280	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	95.000	20.000	0.000	0.000	0.00
4285	04326025	000	RIRRAP (STONE COMMON)(DRY)(15 IN)	CY	100.000	103.000	0.000	0.000	0.00
4290	04326044	000	RIPRAP (CONC)(FLUME)	CY	525.000	196.000	0.000	0.000	0.00
4295	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	1,332.000	0.000	0.000	0.00
4300	04326046	000	RIPRAP (MOW STRIP)(5 IN)	CY	525.000	264.000	0.000	0.000	0.00
4305	04506023	001	RAIL (TY SSTR)	LF	48.000	95,408.000	0.000	0.000	0.00
4310	04506030	001	RAIL (TY C221)	LF	143.890	542.000	0.000	0.000	0.00
4315	04506052	001	RAIL (HANDRAIL)(TY F)	LF	139.620	8,782.000	0.000	0.000	0.00
4320	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	11,470.000	0.000	0.000	0.00
4325	04506122	001	RAIL (TY T80PP)	LF	257.500	137.000	0.000	0.000	0.00
4330	04606001	000	CMP (GAL STL 12 IN)	LF	70.490	9,253.000	0.000	0.000	0.00
4335	04606002	000	CMP (GAL STL 18 IN)	LF	110.400	1,814.000	0.000	0.000	0.00
4340	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	380.000	2,288.000	0.000	0.000	0.00
4345	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	750.000	523.000	0.000	0.000	0.00
4350	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	600.000	530.000	0.000	0.000	0.00
4355	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	600.000	198.000	0.000	0.000	0.00
4360	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	1,100.000	478.000	0.000	0.000	0.00
4365	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	1,100.000	385.000	0.000	0.000	0.00
4370	04626058	002	CONC BOX CULV (7 FT X 3 FT)(EXTEND)	LF	1,500.000	62.000	0.000	0.000	0.00
4375	04626059	002	CONC BOX CULV (7 FT X 4 FT)(EXTEND)	LF	2,500.000	8.000	0.000	0.000	0.00
4380	04646003	001	RC PIPE (CL III)(18 IN)	LF	70.000	33,808.000	0.000	0.000	0.00
4385	04646005	001	RC PIPE (CL III)(24 IN)	LF	90.000	27,963.000	0.000	0.000	0.00
4390	04646007	001	RC PIPE (CL III)(30 IN)	LF	120.000	11,126.000	0.000	0.000	0.00
4395	04646008	001	RC PIPE (CL III)(36 IN)	LF	190.000	8,760.000	0.000	0.000	0.00
4400	04646009	001	RC PIPE (CL III)(42 IN)	LF	300.000	4,829.000	0.000	0.000	0.00
4405	04646010	001	RC PIPE (CL III)(48 IN)	LF	350.000	1,535.000	0.000	0.000	0.00

CONTRACT ID	001510062	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE					
4410	04646017	001	RC PIPE (CL IV)(18 IN)	LF	125.000	3,043.000	0.000	0.000	0.00
4415	04646018	001	RC PIPE (CL IV)(24 IN)	LF	150.000	1,517.000	0.000	0.000	0.00
4420	04646019	001	RC PIPE (CL IV)(30 IN)	LF	200.000	511.000	0.000	0.000	0.00
4425	04646020	001	RC PIPE (CL IV)(36 IN)	LF	300.000	547.000	0.000	0.000	0.00
4430	04646022	001	RC PIPE (CL IV)(48 IN)	LF	500.000	155.000	0.000	0.000	0.00
4435	04646025	001	RC PIPE (CL V)(18 IN)	LF	150.000	170.000	0.000	0.000	0.00
4440	04646027	001	RC PIPE (CL V)(36 IN)	LF	400.000	393.000	0.000	0.000	0.00
4445	04646029	001	RC PIPE (CL V)(48 IN)	LF	600.000	87.000	0.000	0.000	0.00
4450	04646059	001	RC PIPE (CL V)(30 IN)	LF	300.000	166.000	0.000	0.000	0.00
4455	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	6,000.000	7.000	0.000	0.000	0.00
4460	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	8,000.000	6.000	0.000	0.000	0.00
4465	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	13,000.000	4.000	0.000	0.000	0.00
4470	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	5,000.000	46.000	0.000	0.000	0.00
4475	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	8,000.000	22.000	0.000	0.000	0.00
4480	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,000.000	12.000	0.000	0.000	0.00
4485	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	13,000.000	11.000	0.000	0.000	0.00
4490	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	15,000.000	8.000	0.000	0.000	0.00
4495	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	6,000.000	60.000	0.000	0.000	0.00
4500	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,000.000	80.000	0.000	0.000	0.00
4505	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	6,000.000	88.000	0.000	0.000	0.00
4510	04656017	001	INLET (COMPL)(PCO)(4FT)(NONE)	EA	7,000.000	10.000	0.000	0.000	0.00
4515	04656018	001	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	8,000.000	25.000	0.000	0.000	0.00
4520	04656019	001	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	8,000.000	19.000	0.000	0.000	0.00
4525	04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	9,000.000	9.000	0.000	0.000	0.00
4530	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	10,000.000	9.000	0.000	0.000	0.00
4535	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	11,000.000	4.000	0.000	0.000	0.00
4540	04656025	001	INLET (COMPL)(PCO)(6FT)(NONE)	EA	11,000.000	3.000	0.000	0.000	0.00
4545	04656026	001	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	13,000.000	4.000	0.000	0.000	0.00
4550	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	13,000.000	4.000	0.000	0.000	0.00
4555	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	8,000.000	15.000	0.000	0.000	0.00
4560	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	8,000.000	39.000	0.000	0.000	0.00
4565	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	8,000.000	36.000	0.000	0.000	0.00
4570	04656033	001	INLET (COMPL)(PCU)(4FT)(NONE)	EA	8,000.000	6.000	0.000	0.000	0.00
4575	04656034	001	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	9,500.000	12.000	0.000	0.000	0.00
4580	04656035	001	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	10,000.000	14.000	0.000	0.000	0.00
4585	04656037	001	INLET (COMPL)(PCU)(5FT)(NONE)	EA	8,500.000	3.000	0.000	0.000	0.00
4590	04656038	001	INLET (COMPL)(PCU)(5FT)(LEFT)	EA	10,000.000	8.000	0.000	0.000	0.00
4595	04656039	001	INLET (COMPL)(PCU)(5FT)(RIGHT)	EA	10,000.000	1.000	0.000	0.000	0.00
4600	04656041	001	INLET (COMPL)(PCU)(6FT)(NONE)	EA	10,500.000	3.000	0.000	0.000	0.00
4605	04656042	001	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	11,500.000	4.000	0.000	0.000	0.00
4610	04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	12,500.000	1.000	0.000	0.000	0.00
4615	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	8,000.000	2.000	0.000	0.000	0.00
4620	04656053	001	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	8,500.000	2.000	0.000	0.000	0.00
4625	04656063	001	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	7,500.000	1.000	0.000	0.000	0.00
4630	04656066	001	INLET (COMPL)(PSL)(RH)(5FTX5FT)	EA	12,500.000	2.000	0.000	0.000	0.00
4635	04656068	001	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	14,000.000	1.000	0.000	0.000	0.00
4640	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	13,000.000	5.000	0.000	0.000	0.00
4645	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	20,000.000	1.000	0.000	0.000	0.00
4650	04656103	001	INLET (COMPL)(PSL)(SH)(8FTX8FT-3FTX3FT)	EA	19,000.000	1.000	0.000	0.000	0.00
4655	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	7,500.000	12.000	0.000	0.000	0.00
4660	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	8,250.000	13.000	0.000	0.000	0.00
4665	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	8,500.000	12.000	0.000	0.000	0.00

4670	04656134	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	13,500.000	4.000	0.000	0.000	0.00
4675	04656136	001	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX5FT)	EA	9,250.000	3.000	0.000	0.000	0.00
4680	04656142	001	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	15,000.000	1.000	0.000	0.000	0.00
4685	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	8,000.000	7.000	0.000	0.000	0.00
4690	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	12,500.000	72.000	0.000	0.000	0.00
4695	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	10,000.000	207.000	0.000	0.000	0.00
4700	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	8,000.000	4.000	0.000	0.000	0.00
4705	04656159	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	8,100.000	3.000	0.000	0.000	0.00
4710	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	8,900.000	4.000	0.000	0.000	0.00
4715	04656161	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-3FTX3FT)	EA	15,000.000	1.000	0.000	0.000	0.00
4720	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	15,000.000	2.000	0.000	0.000	0.00
4725	04656179	001	INLET (COMPL)(TY MSE2)	EA	4,000.000	58.000	0.000	0.000	0.00
4730	04656225	001	JCT BOX (COMPL)(SPL)	EA	25,000.000	1.000	0.000	0.000	0.00
4735	04656233	001	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	11,000.000	6.000	0.000	0.000	0.00
4740	04656558	001	INL(CMP)(PAZD-CZ)(FG)(3FTX3FT-3FTX3FT)	EA	7,000.000	11.000	0.000	0.000	0.00
4745	04656560	001	INL(CMP)(PAZD-CZ)(FG)(4FTX4FT-4FTX4FT)	EA	8,000.000	5.000	0.000	0.000	0.00
4750	04656562	001	INL(CMP)(PAZD-CZ)(FG)(5FTX5FT-4FTX4FT)	EA	12,000.000	4.000	0.000	0.000	0.00
4755	04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	8,988.850	1.000	0.000	0.000	0.00
4760	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	20,474.730	1.000	0.000	0.000	0.00
4765	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	17,854.080	1.000	0.000	0.000	0.00
4770	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	18,275.280	4.000	0.000	0.000	0.00
4775	04676209	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(3:1) (P)	EA	26,519.710	1.000	0.000	0.000	0.00
4780	04676217	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(3:1) (C)	EA	26,661.840	2.000	0.000	0.000	0.00
4785	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	2,889.810	1.000	0.000	0.000	0.00
4790	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	2,508.250	1.000	0.000	0.000	0.00
4795	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,857.590	2.000	0.000	0.000	0.00
4800	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	4,109.520	1.000	0.000	0.000	0.00
4805	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	5,474.490	1.000	0.000	0.000	0.00
4810	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	5,474.570	1.000	0.000	0.000	0.00
4815	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	7,854.870	2.000	0.000	0.000	0.00
4820	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,169.380	23.000	0.000	0.000	0.00
4825	04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	426.840	1,740.000	0.000	0.000	0.00
4830	04746002	000	SLOT DRAIN OUTFALL (GAL STL) (12 IN)	LF	397.330	18.000	0.000	0.000	0.00
4835	04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	496.840	160.000	0.000	0.000	0.00
4840	04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	2,502.220	72.000	0.000	0.000	0.00
4845	04766026	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	2,492.620	152.000	0.000	0.000	0.00
4850	04766029	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL III)	LF	2,523.930	50.000	0.000	0.000	0.00
4855	04766031	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL V)	LF	2,442.070	173.000	0.000	0.000	0.00
4860	04766065	000	JACK BOR TUN BOX CULV (3 FT X 2 FT)	LF	2,148.540	77.000	0.000	0.000	0.00
4865	04796006	000	ADJUSTING INLET (CAP)	EA	5,485.380	6.000	0.000	0.000	0.00
4875	04966003	000	REMOV STR (MANHOLE)	EA	2,512.130	2.000	0.000	0.000	0.00
4880	04966004	000	REMOV STR (SET)	EA	1,593.130	171.000	0.000	0.000	0.00
4885	04966005	000	REMOV STR (WINGWALL)	EA	3,842.570	1.000	0.000	0.000	0.00
4890	04966006	000	REMOV STR (HEADWALL)	EA	3,839.060	3.000	0.000	0.000	0.00
4895	04966007	000	REMOV STR (PIPE)	LF	21.810	55,325.000	0.000	0.000	0.00
4900	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	176,452.530	6.000	0.000	0.000	0.00
4905	04966040	000	REMOV STR (RET WALL)	LF	32.280	27,209.000	0.000	0.000	0.00
4910	04966099	000	REMOVE STR (RAIL)	LF	41.190	84.000	0.000	0.000	0.00
4925	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.100	810.000	0.000	0.000	0.00
4935	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	5.470	535.000	0.000	0.000	0.00
4945	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.280	69,817.000	0.000	0.000	0.00
4955	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	5.890	23,723.000	0.000	0.000	0.00

4960	05086001	000	CONSTRUCTING DETOURS	SY	135.800	40,000.000	0.000	0.000	0.00
4975	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.550	75,720.000	0.000	0.000	0.00
4980	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.500	1,440.000	0.000	0.000	0.00
4982	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.400	0.000	53,600.000	0.000	0.00
			CO #005 - ITEM ADDED						
4985	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	7.490	34,540.000	0.000	0.000	0.00
4990	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	11.990	1,660.000	0.000	0.000	0.00
5005	05126105	000	PCTB MOVE&RESET(F-SHAPE OR SNGL SLPTY1	LF	5.670	200,985.000	0.000	0.000	0.00
5010	05126106	000	PORT CTB REMOVE(F-SHAPE OR SNGL SLP)TY1	LF	7.040	60,060.000	-54,054.000	0.000	0.00
5015	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	911.000	0.000	0.000	0.00
5020	05146009	000	PERM CTB (SGL SLOPE) (TY 1) (54)	LF	110.000	9,039.000	0.000	0.000	0.00
5025	05146011	000	PERM CTB (SGL SLOPE) (TY 3) (54)	LF	450.000	2,923.000	0.000	0.000	0.00
5030	05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	90.000	416.000	0.000	0.000	0.00
5035	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	250.000	17,984.000	0.000	0.000	0.00
5040	05146044	000	PERM CTB (SGL SLOPE) (TY 1) SPECIAL	LF	154.280	6,539.000	0.000	0.000	0.00
5045	05146047	000	PERM CTB (SGL SLOPE)(TY 1)(TRANSITION)	LF	1,115.730	160.000	0.000	0.000	0.00
5050	05286008	000	COLORED TEXTURED CONC (5")	SY	60.000	28,660.000	0.000	0.000	0.00
5055	05296007	000	CONC CURB & GUTTER (TY I)	LF	16.420	17,633.000	0.000	0.000	0.00
5060	05296008	000	CONC CURB & GUTTER (TY II)	LF	16.000	98,721.000	0.000	0.000	0.00
5065	05296015	000	CONC CURB (TY C1)	LF	55.770	6,398.000	0.000	0.000	0.00
5070	05296016	000	CONC CURB (TY F1)	LF	93.480	1,783.000	0.000	0.000	0.00
5075	05296017	000	CONC CURB (TY F2)	LF	107.870	323.000	0.000	0.000	0.00
5080	05296018	000	CONC CURB (TY F3)	LF	122.590	383.000	0.000	0.000	0.00
5085	05296027	000	CONC CURB (TY C2)	LF	88.900	3,025.000	0.000	0.000	0.00
5090	05306004	000	DRIVEWAYS (CONC)	SY	70.000	27,410.000	0.000	0.000	0.00
5095	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	70.000	250.000	0.000	0.000	0.00
5100	05306027	000	DRIVEWAYS (ACP)(TYPE 3)	SY	71.520	250.000	0.000	0.000	0.00
5105	05316002	000	CONC SIDEWALKS (5")	SY	52.000	59,486.000	0.000	0.000	0.00
5110	05316004	000	CURB RAMPS (TY 1)	EA	1,300.000	14.000	0.000	0.000	0.00
5115	05316005	000	CURB RAMPS (TY 2)	EA	1,300.000	20.000	0.000	0.000	0.00
5120	05316010	000	CURB RAMPS (TY 7)	EA	1,500.000	73.000	0.000	0.000	0.00
5125	05316013	000	CURB RAMPS (TY 10)	EA	1,500.000	9.000	0.000	0.000	0.00
5130	05316016	000	CURB RAMPS (TY 21)	EA	2,000.000	13.000	0.000	0.000	0.00
5135	05316017	000	CURB RAMPS (TY 22)	EA	2,000.000	6.000	0.000	0.000	0.00
5140	05316033	000	CONC SIDEWALKS (SPECIAL) (TYPE B)	SY	230.000	763.000	0.000	0.000	0.00
5145	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.290	177,600.000	0.000	0.000	0.00
5150	05366002	000	CONC MEDIAN	SY	70.160	329.000	0.000	0.000	0.00
5155	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	27.260	23,805.000	0.000	0.000	0.00
5160	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,170.840	45.000	0.000	0.000	0.00
5165	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,056.090	38.000	0.000	0.000	0.00
5170	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,367.040	19.000	0.000	0.000	0.00
5175	05406041	001	MTL W-BEAM GD FEN (NESTED)(TIM POST)	LF	44.410	725.000	0.000	0.000	0.00
5190	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,520.290	55.000	0.000	0.000	0.00
5200	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,877.490	51.000	0.000	0.000	0.00
5205	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	850.740	25.000	0.000	0.000	0.00
5210	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	30,978.510	2.000	0.000	0.000	0.00
5215	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	43,416.860	14.000	0.000	0.000	0.00
5225	05506020	000	CHAIN LINK FENCE (INSTALL) (4')	LF	27.180	2,200.000	0.000	0.000	0.00
5230	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	21.640	34,289.000	0.000	0.000	0.00
5235	05606025	000	RELOCATE EXISTING MAILBOX	EA	566.230	16.000	0.000	0.000	0.00
5240	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	2,029.880	8.000	0.000	0.000	0.00
5245	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	542.980	84.000	0.000	0.000	0.00

CONTRACT ID	001510062	ESTIMATE	0011	CONTRACTOR'S ESTIMATE PACKAGE				Page 30 of 50	
5255	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	956.890	20.000	0.000	0.000	0.00
5260	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	2,464.360	28.000	0.000	0.000	0.00
5265	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	2,505.520	6.000	0.000	0.000	0.00
5270	06146011	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY A)	EA	8,704.940	8.000	0.000	0.000	0.00
5285	06186026	000	CONDT (PVC) (SCH 40) (2") (STL ENCSE)	LF	138.920	750.000	0.000	0.000	0.00
5290	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	79.700	3,605.000	0.000	0.000	0.00
5295	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	82.380	9,345.000	0.000	0.000	0.00
5300	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	83.640	360.000	0.000	0.000	0.00
5305	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	88.260	40.000	0.000	0.000	0.00
5310	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	28.340	14,615.000	0.000	0.000	0.00
5312	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.614	0.000	65,075.000	0.000	0.00
			CO #6 - ITEM ADDED (ITS DUCTBANK)						
5320	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	39.320	2,905.000	0.000	0.000	0.00
5322	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	25.442	0.000	130,150.000	0.000	0.00
			CO #6 - ITEM ADDED (ITS DUCTBANK)						
5325	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	55.590	1,355.000	0.000	0.000	0.00
5330	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	91.560	231.000	0.000	0.000	0.00
5335	06186064	000	CONDT (RM) (1")	LF	43.100	1,166.000	0.000	0.000	0.00
5340	06186070	000	CONDT (RM) (2")	LF	53.770	750.000	0.000	0.000	0.00
5345	06186074	000	CONDT (RM) (3")	LF	75.300	750.000	0.000	0.000	0.00
5350	06206002	000	ELEC CONDNR (NO.14) INSULATED	LF	1.210	70,840.000	0.000	0.000	0.00
5355	06206007	000	ELEC CONDNR (NO.8) BARE	LF	1.140	42,245.000	0.000	0.000	0.00
5360	06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	1.420	77,443.000	0.000	0.000	0.00
5365	06206009	000	ELEC CONDNR (NO.6) BARE	LF	1.620	9,260.000	0.000	0.000	0.00
5370	06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	1.980	20,080.000	0.000	0.000	0.00
5375	06206011	000	ELEC CONDNR (NO.4) BARE	LF	2.480	6,025.000	0.000	0.000	0.00
5380	06206012	000	ELEC CONDNR (NO.4) INSULATED	LF	2.910	15,940.000	0.000	0.000	0.00
5385	06206013	000	ELEC CONDNR (NO.3) BARE	LF	2.830	1,885.000	0.000	0.000	0.00
5390	06206014	000	ELEC CONDNR (NO.3) INSULATED	LF	3.700	3,915.000	0.000	0.000	0.00
5395	06206017	000	ELEC CONDNR (NO.1) BARE	LF	5.430	2,305.000	0.000	0.000	0.00
5400	06206018	000	ELEC CONDNR (NO.1) INSULATED	LF	4.430	4,610.000	0.000	0.000	0.00
5415	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,722.160	179.000	0.000	0.000	0.00
5420	06246028	000	REMOVE GROUND BOX	EA	744.770	43.000	0.000	0.000	0.00
5425	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	5.700	1,600.000	0.000	0.000	0.00
5430	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	2,609.040	13.000	0.000	0.000	0.00
5435	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	3,088.770	3.000	0.000	0.000	0.00
5440	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,422.110	1.000	0.000	0.000	0.00
5445	06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	7,905.550	15.000	0.000	0.000	0.00
5446	06286056	000	ELC SRV TY A 240/480 060(SS)SS(E)TP(O)	EA	9,778.470	0.000	0.000	0.000	0.00
			CO #008 - ITEM ADDED						
5450	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	10,931.130	19.000	0.000	0.000	0.00
5451	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	10,931.130	0.000	0.000	0.000	0.00
			CO #008 - ITEM ADDED						
5455	06286165	000	ELC SRV TY D 120/240 070(NS)AL(E)SP(O)	EA	9,750.550	3.000	0.000	0.000	0.00
5460	06286239	000	ELC SRV TY D 120/240 100(NS)SS(E)PS(U)	EA	11,147.640	1.000	0.000	0.000	0.00
5461	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	11,147.640	0.000	0.000	0.000	0.00
			CO #008 - ITEM ADDED						
5465	06366001	001	ALUMINUM SIGNS (TY A)	SF	56.620	97.500	0.000	0.000	0.00
5470	06366003	001	ALUMINUM SIGNS (TY O)	SF	29.440	12,116.000	0.000	0.000	0.00
5475	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	500.150	117.000	0.000	0.000	0.00
5480	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	537.640	1.000	0.000	0.000	0.00
5485	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	646.590	202.000	0.000	0.000	0.00

5490	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	402.550	1.000	0.000	0.000	0.00
5495	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	949.510	1.000	0.000	0.000	0.00
5500	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,182.930	1.000	0.000	0.000	0.00
5505	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	718.600	34.000	0.000	0.000	0.00
5510	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	986.010	9.000	0.000	0.000	0.00
5515	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	1,684.540	3.000	0.000	0.000	0.00
5520	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	689.020	7.000	0.000	0.000	0.00
5525	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,766.650	11.000	0.000	0.000	0.00
5530	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,001.040	9.000	0.000	0.000	0.00
5535	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,057.660	4.000	0.000	0.000	0.00
5540	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.220	401.000	0.000	0.000	0.00
5545	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.060	1,207.000	0.000	0.000	0.00
5550	06476003	000	REMOVE LRSA	EA	951.270	7.000	0.000	0.000	0.00
5555	06506018	000	INS OH SN SUP(20 FT CANT)	EA	41,354.840	2.000	0.000	0.000	0.00
5560	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	36,320.390	1.000	0.000	0.000	0.00
5565	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	61,016.260	8.000	0.000	0.000	0.00
5570	06506032	000	INS OH SN SUP(30 FT CANT)	EA	44,027.250	1.000	0.000	0.000	0.00
5575	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	35,210.830	2.000	0.000	0.000	0.00
5580	06506038	000	INS OH SN SUP(35 FT CANT)	EA	63,062.170	6.000	0.000	0.000	0.00
5585	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	38,027.960	2.000	0.000	0.000	0.00
5590	06506045	000	INS OH SN SUP(40 FT CANT)	EA	58,875.950	3.000	0.000	0.000	0.00
5595	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	43,077.520	1.000	0.000	0.000	0.00
5600	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	81,651.860	1.000	0.000	0.000	0.00
5605	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	89,579.760	5.000	0.000	0.000	0.00
5610	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	44,958.240	1.000	0.000	0.000	0.00
5615	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	102,356.200	3.000	0.000	0.000	0.00
5620	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	117,291.950	8.000	0.000	0.000	0.00
5625	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	93,374.540	1.000	0.000	0.000	0.00
5630	06506104	000	INS OH SN SUP(95 FT BRDG)	EA	113,070.440	1.000	0.000	0.000	0.00
5635	06506124	000	INS OH SN SUP(115 FT BRDG)	EA	241,888.690	1.000	0.000	0.000	0.00
5640	06506204	000	REMOVE OVERHD SIGN SUP	EA	9,898.970	12.000	0.000	0.000	0.00
5645	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	20.790	1,393.000	0.000	0.000	0.00
5650	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.790	1,294.000	0.000	0.000	0.00
5655	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	20.790	364.000	0.000	0.000	0.00
5660	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	67.270	169.000	0.000	0.000	0.00
5665	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	67.270	421.000	0.000	0.000	0.00
5670	06586097	000	INSTL DEL ASSM (D-SY)SZ 1(YFLX)SRF(BI)	EA	140.650	7.000	0.000	0.000	0.00
5675	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	5.890	842.000	0.000	0.000	0.00
5680	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	3.850	610.000	0.000	0.000	0.00
5685	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	3.850	232.000	0.000	0.000	0.00
5690	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.810	62,430.000	0.000	0.000	0.00
5695	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	2.320	520.000	0.000	0.000	0.00
5700	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.870	271,701.000	0.000	0.000	0.00
5705	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	2.830	135,320.000	0.000	0.000	0.00
5710	06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	2.830	3,000.000	0.000	0.000	0.00
5715	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.810	415,541.000	0.000	0.000	0.00
5720	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.810	8,000.000	0.000	0.000	0.00
5725	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.850	6,000.000	0.000	0.000	0.00
5730	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.080	868.000	0.000	0.000	0.00
5735	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.870	228,246.000	0.000	0.000	0.00
5740	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.810	292,957.000	0.000	0.000	0.00
5745	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.110	60,000.000	0.000	0.000	0.00

5750	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.130	15,000.000	0.000	0.000	0.00
5755	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.870	1,274.000	0.000	0.000	0.00
5760	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.200	4,384.000	0.000	0.000	0.00
5765	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.400	6,400.000	0.000	0.000	0.00
5770	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.400	55,051.000	0.000	0.000	0.00
5775	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	5.360	10,027.000	0.000	0.000	0.00
5795	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	0.790	4,384.000	0.000	0.000	0.00
5800	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.390	259,087.000	0.000	0.000	0.00
5805	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.790	6,400.000	0.000	0.000	0.00
5815	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.830	10,027.000	0.000	0.000	0.00
5825	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.390	88,770.000	0.000	0.000	0.00
5830	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.690	31,550.000	0.000	0.000	0.00
5835	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.690	29,048.000	0.000	0.000	0.00
5840	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.870	50,380.000	0.000	0.000	0.00
5845	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.690	42,714.000	0.000	0.000	0.00
5850	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.400	259,087.000	0.000	0.000	0.00
5855	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.400	88,770.000	0.000	0.000	0.00
5860	06666350	007	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	7.930	12,244.000	0.000	0.000	0.00
5865	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	18.990	31,550.000	0.000	0.000	0.00
5870	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	28.310	50,380.000	0.000	0.000	0.00
5875	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.120	2,017.000	0.000	0.000	0.00
5895	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	792.730	18.000	0.000	0.000	0.00
5900	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	486.960	10.000	0.000	0.000	0.00
5910	06686090	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	385.040	60.000	0.000	0.000	0.00
5915	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	87.200	29.000	0.000	0.000	0.00
5920	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	5,405.260	2.000	0.000	0.000	0.00
5925	06726007	000	REFL PAV MRKR TY I-C	EA	7.930	119.000	0.000	0.000	0.00
5930	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.870	24,332.000	0.000	0.000	0.00
5935	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.490	558,284.000	0.000	0.000	0.00
5940	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.490	845,478.000	0.000	0.000	0.00
5945	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.870	8,000.000	0.000	0.000	0.00
5950	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.990	6,000.000	0.000	0.000	0.00
5955	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.870	237.000	0.000	0.000	0.00
5960	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	51,222.650	3.000	0.000	0.000	0.00
5965	06806004	006	REMOVING TRAFFIC SIGNALS	EA	31,863.250	3.000	0.000	0.000	0.00
5970	06816001	000	TEMP TRAF SIGNALS	EA	326,257.040	1.000	0.000	0.000	0.00
5975	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	386.990	42.000	0.000	0.000	0.00
5980	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	386.990	19.000	0.000	0.000	0.00
5985	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	386.990	42.000	0.000	0.000	0.00
5990	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	386.990	21.000	0.000	0.000	0.00
5995	06826005	000	VEH SIG SEC (12")LED(RED)	EA	386.990	42.000	0.000	0.000	0.00
6000	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	386.990	15.000	0.000	0.000	0.00
6005	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	664.340	41.000	0.000	0.000	0.00
6010	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	437.870	47.000	0.000	0.000	0.00
6015	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	457.540	10.000	0.000	0.000	0.00
6020	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	4.150	6,487.000	0.000	0.000	0.00
6025	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.370	410.000	0.000	0.000	0.00
6030	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	7.650	6,265.000	0.000	0.000	0.00
6035	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.150	13,390.000	0.000	0.000	0.00
6040	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	14,494.510	2.000	0.000	0.000	0.00
6045	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	17,686.960	1.000	0.000	0.000	0.00
6050	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	15,643.280	1.000	0.000	0.000	0.00

6055	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	19,104.350	2.000	0.000	0.000	0.00
6060	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	18,132.270	1.000	0.000	0.000	0.00
6065	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	20,421.300	1.000	0.000	0.000	0.00
6070	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	18,000.310	3.000	0.000	0.000	0.00
6075	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	38,245.440	1.000	0.000	0.000	0.00
6080	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	43,310.990	4.000	0.000	0.000	0.00
6085	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	39,465.790	1.000	0.000	0.000	0.00
6090	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	27,077.480	1.000	0.000	0.000	0.00
6095	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	28,136.780	1.000	0.000	0.000	0.00
6100	06876001	000	PED POLE ASSEMBLY	EA	1,880.060	36.000	0.000	0.000	0.00
6105	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,820.240	41.000	0.000	0.000	0.00
6110	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,678.440	3.000	0.000	0.000	0.00
6115	06906021	000	REMOVAL OF TIMBER POLES	EA	689.390	16.000	0.000	0.000	0.00
6120	06906081	000	INSTL DOWN GUY AND ANCHOR W/GUARD	EA	1,796.660	32.000	0.000	0.000	0.00
6125	07746005	000	RMV/REPL(VIA-SAND FILL PLASTIC BARRELS)	EA	16,987.000	3.000	0.000	0.000	0.00
6135	30766001	000	D-GR HMA TY-B PG64-22	TON	145.000	132,040.000	0.000	0.000	0.00
6140	30766003	000	D-GR HMA TY-B PG64-22 (EXEMPT)	TON	100.000	239,100.000	0.000	0.000	0.00
6160	30806008	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-28	TON	180.000	82,555.000	0.000	0.000	0.00
6165	30806030	000	STONE-MTRX-ASPH SMA-D SAC-A HPG	TON	19.780	82,555.000	0.000	0.000	0.00
6170	30816008	000	TOM-C PG76-22 SAC-B	TON	200.000	21,207.000	0.000	0.000	0.00
6180	30856001	000	UNDERSEAL COURSE	GAL	12.380	3,750.000	0.000	0.000	0.00
6185	40906001	000	NOISE WALL	SF	45.440	8,080.000	0.000	0.000	0.00
6190	50196001	000	MCTB (FURNISH/INSTALL)	LF	500.000	3,000.000	0.000	0.000	0.00
6195	50196002	000	MCTB (MOVE)	LF	6.620	8,000.000	0.000	0.000	0.00
6200	50196004	000	MCTB (REMOVE)	LF	7.740	3,000.000	0.000	0.000	0.00
6205	50476002	000	REM/REPLACE CURB	EA	283.120	100.000	0.000	0.000	0.00
6210	50476005	000	REM/REPLACE DELINEATOR POST ASSEMBLY	EA	27.180	100.000	0.000	0.000	0.00
6215	50526001	000	BARRIER GATE	EA	3,963.630	3.000	0.000	0.000	0.00
6220	51256001	000	PEDESTRIAN BARRIER (FURN & INSTALL)	LF	28.780	3,350.000	0.000	0.000	0.00
6225	51256002	000	PEDESTRIAN BARRIER (DES SOURCE)	LF	5.680	16,700.000	0.000	0.000	0.00
6230	51256003	000	PEDESTRIAN BARRIER (REMOVE & STOCKPILE)	LF	3.240	16,700.000	0.000	0.000	0.00
6240	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	27,575.740	1.000	0.000	0.000	0.00
6245	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	3.780	116,890.000	0.000	0.000	0.00
6250	60076015	000	FIBER OPTIC CBL (SNGLE-MODE)(72 FIBER)	LF	5.520	80,200.000	0.000	0.000	0.00
6255	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,821.860	3.000	0.000	0.000	0.00
6260	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,915.670	70.000	0.000	0.000	0.00
6265	60076025	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	12,867.620	22.000	0.000	0.000	0.00
6270	60076038	000	FO CBL (12 SMF)(AERIAL)	LF	3.070	39,015.000	0.000	0.000	0.00
6275	60076076	000	FO CBL (144 SMF)(AERIAL)	LF	17.190	750.000	0.000	0.000	0.00
6285	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	818.010	17.000	0.000	0.000	0.00
6290	60166010	000	ITS MULTI-DUCT CND (PVC-80)	LF	50.000	65,075.000	0.000	0.000	0.00
6292	60166010		ITS MULTI-DUCT CND (PVC-80)	LF	41.036	0.000	65,075.000	0.000	0.00
			CO #6 - ITEM ADDED (ITS DUCTBANK)						
6295	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	74.130	2,910.000	0.000	0.000	0.00
6305	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	15,562.200	7.000	0.000	0.000	0.00
6310	60326002	000	ITS SYSTEM INTEGRATION	LS	92,225.280	1.000	0.000	0.000	0.00
6315	60496001	000	LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	75.180	8,883.000	0.000	0.000	0.00
6320	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	10,599.980	3.000	0.000	0.000	0.00
6325	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	6,331.010	7.000	0.000	0.000	0.00
6330	60626041	000	ITS RADIO (INSTALL ONLY)	EA	818.010	3.000	0.000	0.000	0.00
6335	60626043	000	REMOVE ITS RADIO	EA	818.010	7.000	0.000	0.000	0.00
6340	60646001	001	ITS POLE (20 FT)(90 MPH)	EA	11,714.680	1.000	0.000	0.000	0.00

6345	60646019	001	ITS POLE (40 FT)(90 MPH)	EA	17,093.880	12.000	0.000	0.000	0.00
6350	60646055	001	ITS POLE (60 FT)(90 MPH)	EA	33,426.490	17.000	0.000	0.000	0.00
6355	60646080	001	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	5,443.060	2.000	0.000	0.000	0.00
6360	60646088	001	ITS POLE MNT CAB (TY 3)(CONF 1)	EA	5,577.260	38.000	0.000	0.000	0.00
6365	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	82.010	72.000	0.000	0.000	0.00
6370	61416003	000	REMOVE EXISTING COMMUNICATIONS HUB	EA	4,395.350	6.000	0.000	0.000	0.00
6375	61626001	000	REMOVE HIGH MAST LIGHTING (100 FT)	EA	7,061.540	6.000	0.000	0.000	0.00
6380	61626007	000	RELOCATE HIGH MAST LIGHTING (150 FT)	EA	18,161.970	10.000	0.000	0.000	0.00
6395	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	13,216.350	102.000	0.000	0.000	0.00
6400	62636001	000	BLUETOOTH DETECTION SYSTEM (REMOVE)	EA	319.620	3.000	0.000	0.000	0.00
6405	62696001	000	LED WALL/SURFACE MNT LIGHTING(150W EQ)	EA	3,265.850	22.000	0.000	0.000	0.00
6410	62756004	000	NON-INTRUSIVE PAVEMENT TEMP SENSOR	EA	34,578.550	6.000	0.000	0.000	0.00
6415	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	14,099.290	12.000	0.000	0.000	0.00
6420	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	27,653.230	6.000	0.000	0.000	0.00
6430	63026006	000	TEMP Q-DETECT SYS (RELOCATE)	EA	2,208.310	3.000	0.000	0.000	0.00
6435	63036003	000	TEMP OVHT VEH WARNING SYS	EA	183,697.440	3.000	0.000	0.000	0.00
6440	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	15,657.830	22.000	0.000	0.000	0.00
6445	63066006	000	VIVDS TEMPORARY	EA	39,450.050	1.000	0.000	0.000	0.00
6455	63086004	000	INSTALL WW RADAR DETECTOR W/CAMERA BOX	EA	14,640.850	4.000	0.000	0.000	0.00
6460	63096001	000	TEMP CON EQUIP ALERT (1 SYS)	DAY	42.470	90.000	0.000	0.000	0.00
6465	63096002	000	TEMP CON EQUIP ALERT (2 SYS)	DAY	52.730	1,328.000	0.000	0.000	0.00
6470	63096003	000	TEMP CON EQUIP ALERT SYS	EA	23,332.780	3.000	0.000	0.000	0.00
6475	63096004	000	TEMP CON EQUIP ALERT SYS (RELOCATE)	EA	1,868.570	3.000	0.000	0.000	0.00
6480	63106009	000	LED HI MST(150 FT)(80MPH)(6FIXT)(TY A)S	EA	87,593.810	20.000	0.000	0.000	0.00
6485	63106011	000	LED HI MST(150 FT)(80MPH)(6FIXT)(TY B)S	EA	87,593.810	11.000	0.000	0.000	0.00
6490	63446003	000	TEMP TRAVEL TIME SYS	EA	16,987.000	6.000	0.000	0.000	0.00
6500	63866001	000	INSTALLATION OF CELLULAR MODEM	EA	399.520	3.000	0.000	0.000	0.00
6505	64126001	000	PORTABLE ROADWAY ILLUMINATION	DAY	1,698.700	300.000	0.000	0.000	0.00
6510	64426001	000	REMOVE AND RELOCATE DMS SYSTEM	EA	17,682.780	1.000	0.000	0.000	0.00
6515	64436001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	6,704.550	3.000	0.000	0.000	0.00
6520	64766001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	7,061.540	6.000	0.000	0.000	0.00
6525	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	27,981.050	10.000	0.000	0.000	0.00
6530	64816001	000	LED PED CROSSING ILLUM ASSEMBLY	EA	6,535.160	12.000	0.000	0.000	0.00
6535	72516001	000	SUBSURFACE UTIL LOCATE (OUTSIDE RDBED)	EA	1,991.460	10.000	0.000	0.000	0.00
6540	72516002	000	SUBSURFACE UTIL LOCATE (WITHIN RDBED)	EA	4,287.330	5.000	0.000	0.000	0.00
6542	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	0.000	0.000	0.00
			CO 7 - DPS FENCE						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 142270001513758 [IH 35 MAINLANE (NB) @ HOWAR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6590	04006005	000	CEM STABIL BKFL	CY	125.380	197.200	0.000	0.000	0.00
6595	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,859.000	0.000	0.000	0.00
6600	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	552.000	0.000	0.000	0.00
6605	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	276.000	0.000	0.000	0.00
6610	04206013	001	CL C CONC (ABUT)	CY	1,216.170	68.700	0.000	0.000	0.00
6615	04206029	001	CL C CONC (CAP)	CY	2,275.650	71.200	0.000	0.000	0.00
6620	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	118.700	0.000	0.000	0.00
6625	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	25,225.000	0.000	0.000	0.00

6630	04226015	000	APPROACH SLAB	CY	600.000	158.100	0.000	0.000	0.00
6635	04226023	000	SHEAR KEY	CY	300.000	236.000	0.000	0.000	0.00
6640	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	1,658.000	0.000	0.000	0.00
6645	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	3,646.500	0.000	0.000	0.00
6650	04506023	001	RAIL (TY SSTR)	LF	48.000	333.000	0.000	0.000	0.00
6655	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	152.000	0.000	0.000	0.00
6660	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
6665	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
6670	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 142270001513759 [IH 35 MAINLANE (SB) @ HOWAR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6705	04006005	000	CEM STABIL BKFL	CY	125.380	186.200	0.000	0.000	0.00
6710	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,867.000	0.000	0.000	0.00
6715	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	552.000	0.000	0.000	0.00
6720	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	276.000	0.000	0.000	0.00
6725	04206013	001	CL C CONC (ABUT)	CY	1,216.170	70.600	0.000	0.000	0.00
6730	04206029	001	CL C CONC (CAP)	CY	2,275.650	73.000	0.000	0.000	0.00
6735	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	118.600	0.000	0.000	0.00
6740	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	26,016.000	0.000	0.000	0.00
6745	04226015	000	APPROACH SLAB	CY	600.000	163.000	0.000	0.000	0.00
6750	04226023	000	SHEAR KEY	CY	300.000	255.600	0.000	0.000	0.00
6755	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	2,652.000	0.000	0.000	0.00
6760	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	2,983.500	0.000	0.000	0.00
6765	04506023	001	RAIL (TY SSTR)	LF	48.000	333.000	0.000	0.000	0.00
6770	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	153.000	0.000	0.000	0.00
6775	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	333.000	0.000	0.000	0.00
6780	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
6785	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
6790	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 142270001513760 [IH 35 CD (NB) @ HOWARD LANE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6825	04036001	000	TEMPORARY SPL SHORING	SF	25.000	12,666.000	0.000	0.000	0.00
6830	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	165.000	0.000	0.000	0.00
6835	04166007	000	DRILL SHAFT (54 IN)	LF	784.630	724.000	0.000	0.000	0.00
6840	04166009	000	DRILL SHAFT (66 IN)	LF	951.120	148.000	0.000	0.000	0.00
6845	04166047	000	DRILL SHAFT (96 IN)	LF	2,072.020	407.000	0.000	0.000	0.00
6850	04206013	001	CL C CONC (ABUT)	CY	1,216.170	24.000	0.000	0.000	0.00
6855	04206084	001	CL F CONC (CAP)(MASS)	CY	1,650.000	1,248.100	0.000	0.000	0.00
6860	04206092	001	CL F CONC (COLUMN)(MASS)	CY	1,300.000	972.100	0.000	0.000	0.00
6865	04206100	001	CL F CONC (FOOTING)(MASS)	CY	650.000	1,038.000	0.000	0.000	0.00
6870	04226001	000	REINF CONC SLAB	SF	20.000	74,074.000	0.000	0.000	0.00
6875	04226015	000	APPROACH SLAB	CY	600.000	41.800	0.000	0.000	0.00
6880	04256039	001	PRESTR CONC GIRDER (TX54)	LF	230.000	10,799.000	0.000	0.000	0.00

6885	04506023	001	RAIL (TY SSTR)	LF	48.000	5,699.000	0.000	0.000	0.00
6890	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	435.000	0.000	0.000	0.00
6895	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,169.380	23.000	0.000	0.000	0.00
6900	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
6905	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
6910	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	24.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 142270001513761 [IH 35 CD (NB) @ TECH RIDGE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6945	04006005	000	CEM STABIL BKFL	CY	125.380	2.000	0.000	0.000	0.00
6950	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	324.000	0.000	0.000	0.00
6955	04166047	000	DRILL SHAFT (96 IN)	LF	2,072.020	259.000	0.000	0.000	0.00
6960	04206013	001	CL C CONC (ABUT)	CY	1,216.170	34.000	0.000	0.000	0.00
6965	04206084	001	CL F CONC (CAP)(MASS)	CY	1,650.000	497.200	0.000	0.000	0.00
6970	04206092	001	CL F CONC (COLUMN)(MASS)	CY	1,300.000	410.700	0.000	0.000	0.00
6975	04226001	000	REINF CONC SLAB	SF	20.000	33,048.000	0.000	0.000	0.00
6980	04226015	000	APPROACH SLAB	CY	600.000	57.800	0.000	0.000	0.00
6985	04256039	001	PRESTR CONC GIRDER (TX54)	LF	230.000	4,352.100	0.000	0.000	0.00
6990	04506023	001	RAIL (TY SSTR)	LF	48.000	1,836.000	0.000	0.000	0.00
6995	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	210.000	0.000	0.000	0.00
7000	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7005	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7010	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	7.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 142270001513762 [IH 35 MAINLANE (NB) WALNUT C]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7045	04006005	000	CEM STABIL BKFL	CY	125.380	149.000	0.000	0.000	0.00
7050	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,601.000	0.000	0.000	0.00
7060	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	228.000	0.000	0.000	0.00
7065	04206013	001	CL C CONC (ABUT)	CY	1,216.170	73.200	0.000	0.000	0.00
7070	04206029	001	CL C CONC (CAP)	CY	2,275.650	88.100	0.000	0.000	0.00
7075	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	181.600	0.000	0.000	0.00
7080	04226001	000	REINF CONC SLAB	SF	20.000	19,420.000	0.000	0.000	0.00
7085	04226015	000	APPROACH SLAB	CY	600.000	67.800	0.000	0.000	0.00
7090	04256036	001	PRESTR CONC GIRDER (TX34)	LF	290.000	2,285.000	0.000	0.000	0.00
7095	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	16.000	0.000	0.000	0.00
7100	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	765.000	0.000	0.000	0.00
7105	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	230.000	0.000	0.000	0.00
7110	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	172.000	0.000	0.000	0.00
7115	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	230.000	0.000	0.000	0.00
7120	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7125	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 142270001513763 [IH 35 MAINLANE (SB) WALNUT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7165	04006005	000	CEM STABIL BKFL	CY	125.380	181.000	0.000	0.000	0.00
7170	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,601.000	0.000	0.000	0.00
7175	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	747.000	0.000	0.000	0.00
7180	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	266.000	0.000	0.000	0.00
7185	04206013	001	CL C CONC (ABUT)	CY	1,216.170	83.000	0.000	0.000	0.00
7190	04206029	001	CL C CONC (CAP)	CY	2,275.650	98.100	0.000	0.000	0.00
7195	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	207.300	0.000	0.000	0.00
7200	04226001	000	REINF CONC SLAB	SF	20.000	21,605.000	0.000	0.000	0.00
7205	04226015	000	APPROACH SLAB	CY	600.000	75.400	0.000	0.000	0.00
7210	04256036	001	PRESTR CONC GIRDER (TX34)	LF	290.000	2,515.000	0.000	0.000	0.00
7215	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	17.000	0.000	0.000	0.00
7220	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	821.000	0.000	0.000	0.00
7225	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	230.000	0.000	0.000	0.00
7230	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	192.000	0.000	0.000	0.00
7235	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7240	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7245	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 142270001513764 [IH35 FRTG RD (NB) @ WALNUT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7280	04006005	000	CEM STABIL BKFL	CY	125.380	171.000	0.000	0.000	0.00
7285	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,614.000	0.000	0.000	0.00
7290	04166001	000	DRILL SHAFT (18 IN)	LF	169.970	44.000	0.000	0.000	0.00
7295	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	371.000	0.000	0.000	0.00
7300	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	190.000	0.000	0.000	0.00
7305	04206013	001	CL C CONC (ABUT)	CY	1,216.170	63.600	0.000	0.000	0.00
7310	04206029	001	CL C CONC (CAP)	CY	2,275.650	60.500	0.000	0.000	0.00
7315	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	106.200	0.000	0.000	0.00
7320	04226001	000	REINF CONC SLAB	SF	20.000	13,455.000	0.000	0.000	0.00
7325	04226015	000	APPROACH SLAB	CY	600.000	93.900	0.000	0.000	0.00
7330	04256036	001	PRESTR CONC GIRDER (TX34)	LF	290.000	1,599.500	0.000	0.000	0.00
7335	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	11.000	0.000	0.000	0.00
7340	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	830.000	0.000	0.000	0.00
7345	04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	20.000	784.000	0.000	0.000	0.00
7350	04506023	001	RAIL (TY SSTR)	LF	48.000	252.000	0.000	0.000	0.00
7355	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	230.000	0.000	0.000	0.00
7360	04506103	001	RAIL (TY PR11)	LF	121.950	243.000	0.000	0.000	0.00
7365	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	122.000	0.000	0.000	0.00
7370	51286003	000	INSTALL BAT HOUSE LARGE	EA	3,452.890	36.000	0.000	0.000	0.00
7375	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7380	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7385	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 142270001513765 [IH35 FRTG RD (SB) @ WALNUT C

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7420	04006005	000	CEM STABIL BKFL	CY	125.380	168.000	0.000	0.000	0.00
7425	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,552.000	0.000	0.000	0.00
7430	04166001	000	DRILL SHAFT (18 IN)	LF	169.970	22.000	0.000	0.000	0.00
7435	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	329.000	0.000	0.000	0.00
7440	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	195.000	0.000	0.000	0.00
7445	04206013	001	CL C CONC (ABUT)	CY	1,216.170	61.600	0.000	0.000	0.00
7450	04206029	001	CL C CONC (CAP)	CY	2,275.650	61.600	0.000	0.000	0.00
7455	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	108.000	0.000	0.000	0.00
7460	04226001	000	REINF CONC SLAB	SF	20.000	13,455.000	0.000	0.000	0.00
7465	04226015	000	APPROACH SLAB	CY	600.000	93.900	0.000	0.000	0.00
7470	04256036	001	PRESTR CONC GIRDER (TX34)	LF	290.000	1,600.000	0.000	0.000	0.00
7475	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	11.000	0.000	0.000	0.00
7480	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	730.000	0.000	0.000	0.00
7485	04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	20.000	784.000	0.000	0.000	0.00
7490	04506023	001	RAIL (TY SSTR)	LF	48.000	252.000	0.000	0.000	0.00
7495	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	230.000	0.000	0.000	0.00
7500	04506103	001	RAIL (TY PR11)	LF	121.950	239.000	0.000	0.000	0.00
7505	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	122.000	0.000	0.000	0.00
7510	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7515	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7520	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 010 DESCRIPTION BRIDGE: 142270001513766 [BRAKER LANE MAINLANE @IH 3

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7555	04006005	000	CEM STABIL BKFL	CY	125.380	294.000	0.000	0.000	0.00
7560	04166001	000	DRILL SHAFT (18 IN)	LF	169.970	114.000	0.000	0.000	0.00
7565	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	456.000	0.000	0.000	0.00
7570	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	108.000	0.000	0.000	0.00
7575	04206013	001	CL C CONC (ABUT)	CY	1,216.170	108.900	0.000	0.000	0.00
7580	04206029	001	CL C CONC (CAP)	CY	2,275.650	47.600	0.000	0.000	0.00
7585	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	54.400	0.000	0.000	0.00
7590	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	18,505.000	0.000	0.000	0.00
7595	04226013	000	BRIDGE SIDEWALK	SF	12.800	4,764.000	0.000	0.000	0.00
7600	04226015	000	APPROACH SLAB	CY	600.000	159.000	0.000	0.000	0.00
7605	04226023	000	SHEAR KEY	CY	300.000	176.000	0.000	0.000	0.00
7610	04256006	001	PRESTR CONC BOX BEAM (5B34)	LF	225.000	3,644.520	0.000	0.000	0.00
7615	04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	20.000	663.000	0.000	0.000	0.00
7620	04506030	001	RAIL (TY C221)	LF	143.890	366.400	0.000	0.000	0.00
7625	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	154.000	0.000	0.000	0.00
7630	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7635	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7640	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 011 DESCRIPTION BRIDGE: 142270001513767 [BRAKER LANE SB TO NB TURNA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7675	04006005	000	CEM STABIL BKFL	CY	125.380	142.000	0.000	0.000	0.00
7680	04166001	000	DRILL SHAFT (18 IN)	LF	169.970	104.000	0.000	0.000	0.00
7685	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	389.000	0.000	0.000	0.00
7690	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	54.000	0.000	0.000	0.00
7695	04206013	001	CL C CONC (ABUT)	CY	1,216.170	83.400	0.000	0.000	0.00
7700	04206029	001	CL C CONC (CAP)	CY	2,275.650	15.100	0.000	0.000	0.00
7705	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	26.000	0.000	0.000	0.00
7710	04226001	000	REINF CONC SLAB	SF	20.000	425.000	0.000	0.000	0.00
7715	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	5,490.000	0.000	0.000	0.00
7720	04226015	000	APPROACH SLAB	CY	600.000	94.700	0.000	0.000	0.00
7725	04226023	000	SHEAR KEY	CY	300.000	64.700	0.000	0.000	0.00
7730	04256005	001	PRESTR CONC BOX BEAM (4B34)	LF	395.250	895.000	0.000	0.000	0.00
7735	04256006	001	PRESTR CONC BOX BEAM (5B34)	LF	225.000	358.000	0.000	0.000	0.00
7740	04506023	001	RAIL (TY SSTR)	LF	48.000	409.600	0.000	0.000	0.00
7745	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	32.000	0.000	0.000	0.00
7750	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7755	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7760	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE: 142270001513768 [BRAKER LANE NB TO SB TURNA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7795	04006005	000	CEM STABIL BKFL	CY	125.380	130.000	0.000	0.000	0.00
7800	04166001	000	DRILL SHAFT (18 IN)	LF	169.970	106.000	0.000	0.000	0.00
7805	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	424.000	0.000	0.000	0.00
7810	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	54.000	0.000	0.000	0.00
7815	04206013	001	CL C CONC (ABUT)	CY	1,216.170	90.500	0.000	0.000	0.00
7820	04206029	001	CL C CONC (CAP)	CY	2,275.650	15.100	0.000	0.000	0.00
7825	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	24.700	0.000	0.000	0.00
7830	04226001	000	REINF CONC SLAB	SF	20.000	592.000	0.000	0.000	0.00
7835	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	5,490.000	0.000	0.000	0.00
7840	04226015	000	APPROACH SLAB	CY	600.000	101.100	0.000	0.000	0.00
7845	04226023	000	SHEAR KEY	CY	300.000	66.400	0.000	0.000	0.00
7850	04256005	001	PRESTR CONC BOX BEAM (4B34)	LF	395.250	895.000	0.000	0.000	0.00
7855	04256006	001	PRESTR CONC BOX BEAM (5B34)	LF	225.000	358.000	0.000	0.000	0.00
7860	04506023	001	RAIL (TY SSTR)	LF	48.000	411.700	0.000	0.000	0.00
7865	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	32.000	0.000	0.000	0.00
7870	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7875	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7880	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: 142270001513769 [IH35 MAINLANE (NB) @ RUND BE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7915	04006005	000	CEM STABIL BKFL	CY	125.380	110.400	0.000	0.000	0.00
7920	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,059.000	0.000	0.000	0.00
7925	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	462.000	0.000	0.000	0.00
7930	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	240.000	0.000	0.000	0.00
7935	04206013	001	CL C CONC (ABUT)	CY	1,216.170	59.100	0.000	0.000	0.00
7940	04206029	001	CL C CONC (CAP)	CY	2,275.650	60.100	0.000	0.000	0.00
7945	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	109.300	0.000	0.000	0.00
7950	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	21,871.000	0.000	0.000	0.00
7955	04226015	000	APPROACH SLAB	CY	600.000	105.800	0.000	0.000	0.00
7960	04226023	000	SHEAR KEY	CY	300.000	237.000	0.000	0.000	0.00
7965	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	3,305.100	0.000	0.000	0.00
7970	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,652.600	0.000	0.000	0.00
7975	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	128.000	0.000	0.000	0.00
7980	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	332.000	0.000	0.000	0.00
7985	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
7990	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
7995	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	8.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: 142270001513770 [IH35 MAINLANE (SB) @ RUND BE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8030	04006005	000	CEM STABIL BKFL	CY	125.380	162.800	0.000	0.000	0.00
8035	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,061.000	0.000	0.000	0.00
8040	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	528.000	0.000	0.000	0.00
8045	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	288.000	0.000	0.000	0.00
8050	04206013	001	CL C CONC (ABUT)	CY	1,216.170	70.800	0.000	0.000	0.00
8055	04206029	001	CL C CONC (CAP)	CY	2,275.650	72.000	0.000	0.000	0.00
8060	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	131.200	0.000	0.000	0.00
8065	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	26,394.000	0.000	0.000	0.00
8070	04226015	000	APPROACH SLAB	CY	600.000	127.700	0.000	0.000	0.00
8075	04226023	000	SHEAR KEY	CY	300.000	296.300	0.000	0.000	0.00
8080	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	2,644.100	0.000	0.000	0.00
8085	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	2,974.600	0.000	0.000	0.00
8090	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	104.000	0.000	0.000	0.00
8095	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	664.000	0.000	0.000	0.00
8100	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8105	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8110	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	8.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE: 142270001513771 [IH35 CD (NB) @ RUNDBERG LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

8145	04006005	000	CEM STABIL BKFL	CY	125.380	99.900	0.000	0.000	0.00
8150	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	264.000	0.000	0.000	0.00
8155	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	144.000	0.000	0.000	0.00
8160	04206013	001	CL C CONC (ABUT)	CY	1,216.170	31.500	0.000	0.000	0.00
8165	04206029	001	CL C CONC (CAP)	CY	2,275.650	32.700	0.000	0.000	0.00
8170	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	65.600	0.000	0.000	0.00
8175	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	11,537.000	0.000	0.000	0.00
8180	04226015	000	APPROACH SLAB	CY	600.000	55.800	0.000	0.000	0.00
8185	04226023	000	SHEAR KEY	CY	300.000	111.100	0.000	0.000	0.00
8190	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	330.500	0.000	0.000	0.00
8195	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,983.100	0.000	0.000	0.00
8200	04506023	001	RAIL (TY SSTR)	LF	48.000	332.000	0.000	0.000	0.00
8205	04546011	000	ARMOR JOINT (MOD)	LF	408.150	332.000	0.000	0.000	0.00
8210	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	68.000	0.000	0.000	0.00
8215	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8220	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8225	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	8.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: 142270001513772 [IH35 CD (SB) @ RUNDBERG LAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8260	04006005	000	CEM STABIL BKFL	CY	125.380	97.600	0.000	0.000	0.00
8265	04166003	000	DRILL SHAFT (30 IN)	LF	371.030	264.000	0.000	0.000	0.00
8270	04166005	000	DRILL SHAFT (42 IN)	LF	547.350	144.000	0.000	0.000	0.00
8275	04206013	001	CL C CONC (ABUT)	CY	1,216.170	31.500	0.000	0.000	0.00
8280	04206029	001	CL C CONC (CAP)	CY	2,275.650	32.700	0.000	0.000	0.00
8285	04206037	001	CL C CONC (COLUMN)	CY	2,406.050	65.600	0.000	0.000	0.00
8290	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	12.500	11,454.000	0.000	0.000	0.00
8295	04226015	000	APPROACH SLAB	CY	600.000	55.400	0.000	0.000	0.00
8300	04226023	000	SHEAR KEY	CY	300.000	111.100	0.000	0.000	0.00
8305	04256007	001	PRESTR CONC BOX BEAM (4B40)	LF	220.000	330.500	0.000	0.000	0.00
8310	04256008	001	PRESTR CONC BOX BEAM (5B40)	LF	290.000	1,983.100	0.000	0.000	0.00
8315	04506023	001	RAIL (TY SSTR)	LF	48.000	332.000	0.000	0.000	0.00
8320	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	68.000	0.000	0.000	0.00
8325	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8330	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8335	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	8.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: 142270001513773 [IH35 FRTG RD (NB) @ LITTLE W/

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8370	04006005	000	CEM STABIL BKFL	CY	125.380	216.000	0.000	0.000	0.00
8375	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	364.000	0.000	0.000	0.00
8380	04206013	001	CL C CONC (ABUT)	CY	1,216.170	71.400	0.000	0.000	0.00
8385	04226001	000	REINF CONC SLAB	SF	20.000	8,219.000	0.000	0.000	0.00
8390	04226015	000	APPROACH SLAB	CY	600.000	100.800	0.000	0.000	0.00
8395	04256039	001	PRESTR CONC GIRDER (TX54)	LF	230.000	1,296.600	0.000	0.000	0.00

8400	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	30.000	0.000	0.000	0.00
8405	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	155.000	0.000	0.000	0.00
8410	04426008	001	STR STEEL (MISCELLANEOUS BRIDGE)	LB	20.000	420.000	0.000	0.000	0.00
8415	04506023	001	RAIL (TY SSTR)	LF	48.000	154.000	0.000	0.000	0.00
8420	04506025	001	RAIL (TY T80HT)	LF	50.000	130.200	0.000	0.000	0.00
8425	04506103	001	RAIL (TY PR11)	LF	121.950	130.300	0.000	0.000	0.00
8430	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	129.000	0.000	0.000	0.00
8435	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8440	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8445	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: 142270001513786 [IH35 MAINLANE (NB) @ LITTLE V

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8480	04006005	000	CEM STABIL BKFL	CY	125.380	266.600	0.000	0.000	0.00
8485	04036001	000	TEMPORARY SPL SHORING	SF	25.000	2,070.000	0.000	0.000	0.00
8490	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	384.000	0.000	0.000	0.00
8495	04206013	001	CL C CONC (ABUT)	CY	1,216.170	97.500	0.000	0.000	0.00
8500	04226001	000	REINF CONC SLAB	SF	20.000	10,205.000	0.000	0.000	0.00
8505	04226015	000	APPROACH SLAB	CY	600.000	125.100	0.000	0.000	0.00
8510	04256039	001	PRESTR CONC GIRDER (TX54)	LF	230.000	1,684.000	0.000	0.000	0.00
8515	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	29.000	0.000	0.000	0.00
8520	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	133.900	0.000	0.000	0.00
8525	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	154.000	0.000	0.000	0.00
8530	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	154.000	0.000	0.000	0.00
8535	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8540	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8545	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE: 142270001513787 [IH35 MAINLANE (SB) @ LITTLE V

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8580	04006005	000	CEM STABIL BKFL	CY	125.380	325.000	0.000	0.000	0.00
8585	04036001	000	TEMPORARY SPL SHORING	SF	25.000	4,140.000	0.000	0.000	0.00
8590	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	480.000	0.000	0.000	0.00
8595	04206013	001	CL C CONC (ABUT)	CY	1,216.170	103.800	0.000	0.000	0.00
8600	04226001	000	REINF CONC SLAB	SF	20.000	12,025.000	0.000	0.000	0.00
8605	04226015	000	APPROACH SLAB	CY	600.000	148.400	0.000	0.000	0.00
8610	04256039	001	PRESTR CONC GIRDER (TX54)	LF	230.000	1,813.000	0.000	0.000	0.00
8615	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	34.000	0.000	0.000	0.00
8620	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	157.800	0.000	0.000	0.00
8625	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	308.000	0.000	0.000	0.00
8630	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	182.000	0.000	0.000	0.00
8635	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	159.950	130.000	0.000	0.000	0.00
8640	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8645	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8650	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE: 142270001513788 [IH35 RAMP (SB) @ LITTLE WALN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8685	04006005	000	CEM STABIL BKFL	CY	125.380	359.000	0.000	0.000	0.00
8690	04166004	000	DRILL SHAFT (36 IN)	LF	435.340	126.000	0.000	0.000	0.00
8695	04206013	001	CL C CONC (ABUT)	CY	1,216.170	40.000	0.000	0.000	0.00
8700	04226001	000	REINF CONC SLAB	SF	20.000	3,642.000	0.000	0.000	0.00
8705	04226015	000	APPROACH SLAB	CY	600.000	44.100	0.000	0.000	0.00
8710	04256039	001	PRESTR CONC GIRDER (TX54)	LF	230.000	518.000	0.000	0.000	0.00
8715	04326029	000	RIPRAP (STONE COMMON)(GROUT)(8 IN)	CY	240.000	7.000	0.000	0.000	0.00
8720	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	115.000	77.000	0.000	0.000	0.00
8725	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	90.000	154.000	0.000	0.000	0.00
8730	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	225.000	55.000	0.000	0.000	0.00
8735	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
8740	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
8745	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: 142270001513789 [LITTLE WALNUT CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8780	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	98.870	300.000	0.000	0.000	0.00
8785	04036001	000	TEMPORARY SPL SHORING	SF	25.000	1,950.000	0.000	0.000	0.00
8790	04206051	001	CL C CONC (CULV)	CY	1,368.750	502.000	0.000	0.000	0.00
8795	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	94.240	2,685.000	0.000	0.000	0.00
8800	04326025	000	RIRRAP (STONE COMMON)(DRY)(15 IN)	CY	100.000	1,339.000	0.000	0.000	0.00
8805	04506034	001	RAIL (TY C402)	LF	330.380	180.000	0.000	0.000	0.00
8810	04596014	000	GABION MATTRESSES (GALV) (24 IN)	SY	154.020	335.000	0.000	0.000	0.00
8815	04626043	002	CONC BOX CULV (12 FT X 10 FT)	LF	3,500.000	56.000	0.000	0.000	0.00
8820	04966006	000	REMOV STR (HEADWALL)	EA	3,839.060	2.000	0.000	0.000	0.00
8825	04966008	000	REMOV STR (BOX CULVERT)	LF	160.900	1,548.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2022(458) CONTROL 001513406

CATEGORY 001 DESCRIPTION TELECOMMUNICATIONS: U00009615 [AT&T CORP.]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8925	04766005	000	JACK BOR OR TUN PIPE(16 IN)(STL CASING)	LF	917.550	528.000	0.000	0.000	0.00
8930	64446030	000	MANHOLE SLTD 12'X6'X7' (TELE)	EA	17,446.710	10.000	0.000	0.000	0.00
8935	64446035	000	MANHOLE SLTD 4'X8'X6' (TELE)	EA	7,560.240	6.000	0.000	0.000	0.00
8940	64446046	000	ADJUST FRAME AND COVERS (TELE)	EA	2,791.470	1.000	0.000	0.000	0.00
8945	64446047	000	REMOVE MANHOLES (TELE)	EA	9,363.070	16.000	0.000	0.000	0.00
8950	64446048	000	REMOVE HANDHOLES (TELE)	EA	2,733.320	3.000	0.000	0.000	0.00
8955	64446052	000	CABLE UG (TELE)	LF	6.980	90,549.000	0.000	0.000	0.00

8960	64446053	000	FIBER UG (TELE)	LF	2.040	97,191.000	0.000	0.000	0.00
8965	64446060	000	CABLE AERIAL (TELE) (INSTALL)	LF	4.070	39,225.000	0.000	0.000	0.00
8970	64446061	000	FIBER AERIAL (TELE) (INSTALL)	LF	2.910	39,225.000	0.000	0.000	0.00
8975	64446066	000	SAI (TELE)	EA	5,234.010	3.000	0.000	0.000	0.00
8980	64446067	000	VRAD (TELE)	EA	16,865.150	2.000	0.000	0.000	0.00
8985	64446071	000	POWER SUPPLY (TELE)	EA	23,262.280	2.000	0.000	0.000	0.00
8995	64446075	000	DIRECT BORE 2-4" HDPE (TELE)	LF	77.350	400.000	0.000	0.000	0.00
9000	64446077	000	ABAN AND GROUT (TELE)	LF	9.300	94,652.000	0.000	0.000	0.00
9010	64446079	000	HANDHOLE 48" DIA (TELE)	EA	11,324.670	1.000	0.000	0.000	0.00
9015	64706030	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	3.000	0.000	0.000	0.00
9020	64706033	000	HANDHOLE 3'X5'X3' (TELE) (INSTALL)	EA	2,907.790	14.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION TELECOMMUNICATIONS: U00009620 [CITY OF AUSTIN TRAF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9085	04766023	000	JACK BOR OR TUN PIPE(30 IN)(STL CASING)	LF	1,287.320	336.000	0.000	0.000	0.00
9095	64706030	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	3.000	0.000	0.000	0.00
9110	64706070	000	CONDUIT (TELE) - 1-1.5" HDPE SDR 11	LF	18.030	19,960.000	0.000	0.000	0.00
9115	64706071	000	MANHOLE 4'X8'X6' (TELE) (INSTALL)	EA	7,560.240	2.000	0.000	0.000	0.00
9120	64706072	000	ABAN AND GROUT (TELE)	LF	9.300	18,059.000	0.000	0.000	0.00
9130	72836013	000	INSTALL POLE 45-3	EA	8,493.500	5.000	0.000	0.000	0.00
9135	72836018	000	INSTALL POLE 60-2	EA	9,675.800	127.000	0.000	0.000	0.00
9140	72836019	000	INSTALL POLE 50LD2	EA	9,700.710	2.000	0.000	0.000	0.00
9145	72836027	000	INSTALL POLE 60LD2	EA	9,738.080	72.000	0.000	0.000	0.00
9150	72836028	000	INSTALL POLE 60DL4	EA	9,739.210	11.000	0.000	0.000	0.00
9155	72836029	000	INSTALL POLE 60LD6	EA	9,965.710	12.000	0.000	0.000	0.00
9160	72836030	000	INSTALL POLE 60LD8	EA	1.010	7.000	0.000	0.000	0.00
9165	72836032	000	INSTALL CONDT 3-795 AAC ARB	LF	6.230	37,199.000	0.000	0.000	0.00
9170	72836033	000	INSTL TRANSFORMER 1 - PHASE OVERHEAD	EA	226.490	63.000	0.000	0.000	0.00
9175	72836034	000	INSTL TRANSFORMER 3 - PHASE OVRHD BANK	EA	500.000	10.000	0.000	0.000	0.00
9180	72836035	000	INSTALL 3 - PHASE AIR SWITCH	EA	12,457.130	17.000	0.000	0.000	0.00
9185	72836036	000	INSTALL 3 - PHASE CAPACITOR BANK	EA	1,698.700	7.000	0.000	0.000	0.00
9190	72836037	000	INSTALL PRIMARY RISER	EA	2,831.170	40.000	0.000	0.000	0.00
9195	72836038	000	INSTALL SECONDARY RISER	EA	2,831.170	20.000	0.000	0.000	0.00
9200	72836039	000	INSTALL GUY WIRE & ANCHOR	EA	998.840	52.000	0.000	0.000	0.00
9205	72836041	000	INSTALL CONDT 1-4/0 AAC OX	LF	5.660	37,199.000	0.000	0.000	0.00
9210	72836043	000	INSTALL GND BX (6'X12'X7' MANHOLE)	EA	5,662.330	1.000	0.000	0.000	0.00
9215	72836049	000	REMOVE POLE	EA	1,698.700	233.000	0.000	0.000	0.00
9220	72836050	000	REMOVE OVERHEAD WIRE	LF	4.530	37,620.000	0.000	0.000	0.00
9225	72836052	000	INSTALL POLE 50-2	EA	2,831.170	2.000	0.000	0.000	0.00
9230	72836056	000	INSTALL POLE 45LD2	EA	2,717.920	4.000	0.000	0.000	0.00
9235	72836058	000	INSTALL POLE 50LD10	EA	2,831.170	1.000	0.000	0.000	0.00
9240	72836060	000	INSTALL POLE 65LD10	EA	3,397.400	1.000	0.000	0.000	0.00
9245	72836062	000	INSTALL POLE 70LD10	EA	13,589.600	2.000	0.000	0.000	0.00
9250	72836065	000	INSTALL CONDT 1/0 AWG ACSR COSTENA	LF	10.190	76.000	0.000	0.000	0.00
9255	72836068	000	INSTALL CONDT 1/0 AWG ACSR NERITINA	LF	12.460	576.000	0.000	0.000	0.00
9260	72836069	000	INSTALL CONDT #4 AWG ACSR PERIWINKLE	LF	9.060	720.000	0.000	0.000	0.00
9265	72836076	000	INSTALL POLE 65-2	EA	9,059.730	3.000	0.000	0.000	0.00
9270	72836077	000	INSTALL POLE 45LD6	EA	9,625.970	1.000	0.000	0.000	0.00

9275	72836078	000	INSTALL POLE 60LD10	EA	9,625.970	14.000	0.000	0.000	0.00
9280	72836079	000	INSTALL POLE 70LD4	EA	10,192.200	1.000	0.000	0.000	0.00
9285	72836080	000	INSTALL POLE 40LD2	EA	8,493.500	1.000	0.000	0.000	0.00
9290	72836081	000	INSTALL POLE 70MOD	EA	9,625.970	4.000	0.000	0.000	0.00
9295	72836082	000	INSTALL POLE 75MOD	EA	9,323.600	5.000	0.000	0.000	0.00
9300	72836083	000	INSTALL POLE 80MOD	EA	10,820.720	1.000	0.000	0.000	0.00
9305	72836084	000	INSTALL POLE 90MOD	EA	11,324.670	2.000	0.000	0.000	0.00
9310	72836085	000	INSTALL CONDT #4 ACSR NEUT #4 AL DUPLEX	LF	7.930	1,076.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION WATER & SEWER: U00009308 [CITY OF AUSTIN- WATER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9365	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	125.490	6.000	0.000	0.000	0.00
9375	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	93.090	88.000	0.000	0.000	0.00
9380	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	8.100	88.000	0.000	0.000	0.00
9385	72666001	000	ADJUST OR RELOC WTR METER BOX	EA	3,429.860	46.000	0.000	0.000	0.00
9390	72666003	000	ADJUST EXIST WATER VALVE AND COVER	EA	3,001.130	10.000	0.000	0.000	0.00
9395	72666004	000	SERVICE LINE RECONNECTION (5/8" TO 1")	EA	4,838.560	24.000	0.000	0.000	0.00
9400	72666005	000	SERVICE LINE RECONNECTION (1-1/2"TO 2")	EA	8,390.920	7.000	0.000	0.000	0.00
9405	72666007	000	SERVICE LINE RECONNECTION (4")	EA	8,084.680	4.000	0.000	0.000	0.00
9410	72666008	000	CONNECT TO EXISTING 6" FIRE LINE	EA	10,044.600	5.000	0.000	0.000	0.00
9415	72666009	000	CONNECT TO EXISTING 8" FIRE LINE	EA	12,861.990	8.000	0.000	0.000	0.00
9420	72666018	000	ENCASEMENT PIPE (16")STEEL(SPLIT)	LF	453.230	20.000	0.000	0.000	0.00
9445	72666036	000	ENCASEMENT PIPE (16")STEEL	LF	489.980	72.000	0.000	0.000	0.00
9450	72666039	000	ENCASEMENT PIPE (24")STEEL	LF	557.350	108.000	0.000	0.000	0.00
9455	72666041	000	ENCASEMENT PIPE (32")STEEL	LF	692.100	266.000	0.000	0.000	0.00
9460	72666044	000	ENCASEMENT PIPE (48") STEEL	LF	930.960	107.000	0.000	0.000	0.00
9465	72666048	000	REMOVE EXISTING STL CASING (ALL SZ)	LF	183.740	60.000	0.000	0.000	0.00
9470	72666049	000	STD PRECAST MANH W/ PRECAST BS 48" DIA	EA	17,464.670	27.000	0.000	0.000	0.00
9475	72666050	000	STD PRECAST MANH W/PRECAST BS 60" DIA	EA	28,183.000	6.000	0.000	0.000	0.00
9480	72666058	000	WATERTIGHT PRECAST MANHOLE 48" DIA	EA	18,689.620	7.000	0.000	0.000	0.00
9485	72666059	000	WATERTIGHT CIP MANHOLE 48" DIA	EA	15,000.000	1.000	0.000	0.000	0.00
9490	72666061	000	DROP MANHOLE W/ PRE-CAST BASE 60" DIA	EA	27,141.780	3.000	0.000	0.000	0.00
9495	72666063	000	MAJOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	8,574.660	2.000	0.000	0.000	0.00
9500	72666066	000	MINOR MANH HEIGHT ADJUSTMENT 48" DIA	EA	5,512.280	1.000	0.000	0.000	0.00
9505	72666069	000	REMOVE EXISTING MANHOLE	EA	3,674.860	8.000	0.000	0.000	0.00
9510	72666070	000	ABANDONMENT OF EXISTING MANHOLE	EA	5,512.280	21.000	0.000	0.000	0.00
9515	72666071	000	EXTRA DEPTH OF MANHOLE 48"	LF	1,224.950	195.100	0.000	0.000	0.00
9520	72666072	000	EXTRA DEPTH OF MANHOLE 60"	LF	1,959.920	241.600	0.000	0.000	0.00
9525	72666073	000	EXTRA DEPTH OF MANHOLE 72"	LF	2,082.420	8.000	0.000	0.000	0.00
9530	72666081	000	CONNECTION TO EXISTING WASTEWATER MH	EA	5,512.280	2.000	0.000	0.000	0.00
9535	72666090	000	PIPE (4") DI CLASS 350 (ALL DEPTHS)	LF	199.650	77.000	0.000	0.000	0.00
9545	72666092	000	PIPE (8") DI CLASS 350 (ALL DEPTHS)	LF	281.040	377.000	0.000	0.000	0.00
9555	72666103	000	PIPE (16") DI CLASS 250 (ALL DEPTHS)	LF	200.000	28,517.000	0.000	0.000	0.00
9570	72666140	000	WET CONNECTION 6" DIA X 6" DIA	EA	5,573.530	14.000	0.000	0.000	0.00
9575	72666143	000	WET CONNECTION 8" DIA X 8" DIA	EA	5,634.780	20.000	0.000	0.000	0.00
9585	72666149	000	WET CONNECTION 16" DIA X 16" DIA	EA	11,943.280	5.000	0.000	0.000	0.00
9590	72666151	000	WET CONNECTION 24" DIA X 12" DIA	EA	18,809.130	2.000	0.000	0.000	0.00
9595	72666153	000	WET CONNECTION 24" DIA X 24" DIA	EA	16,291.860	7.000	0.000	0.000	0.00

9600	72666158	000	WET CONNECTION 36" DIA X 36" DIA	EA	31,542.500	4.000	0.000	0.000	0.00
9610	72666161	000	PIPE 8" DIA PVC SDR26 TYPE(ALL DEPTHS)	LF	317.790	3,258.000	0.000	0.000	0.00
9615	72666164	000	PIPE 24" DIA PVC PS115 TYPE(ALL DEPTHS)	LF	734.970	2,846.000	0.000	0.000	0.00
9620	72666168	000	VALVE (GATE)(4")	EA	7,104.720	7.000	0.000	0.000	0.00
9630	72666170	000	VALVE (GATE)(8")	EA	8,023.430	14.000	0.000	0.000	0.00
9640	72666173	000	VALVE (GATE)(16")	EA	20,946.670	75.000	0.000	0.000	0.00
9650	72666176	000	VALVE (GATE)(36")	EA	96,771.170	6.000	0.000	0.000	0.00
9655	72666177	000	VALVE (GATE)(48")	EA	188,642.540	2.000	0.000	0.000	0.00
9665	72666182	000	RMV AND SALVAGE EXIST FIRE HYDRANT	EA	2,817.390	62.000	0.000	0.000	0.00
9670	72666188	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	13,903.200	46.000	0.000	0.000	0.00
9675	72666189	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 3"	EA	20,640.430	18.000	0.000	0.000	0.00
9680	72666190	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 4"	EA	22,171.620	5.000	0.000	0.000	0.00
9685	72666191	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 6"	EA	26,703.940	5.000	0.000	0.000	0.00
9690	72666202	000	CUT/PLUG EXIST WATER LINE (ALL WL SIZE)	EA	2,878.640	60.000	0.000	0.000	0.00
9695	72666203	000	ABND/RMV/DISPOSE EXIST LINE (ALL TY/SZ)	LF	67.370	5,381.000	0.000	0.000	0.00
9700	72666205	000	REMOVE AND DISPOSE EXIST WATER VALVE	EA	2,449.900	61.000	0.000	0.000	0.00
9705	72666216	000	ABANDONING PIPE 2" DIA	LF	30.620	1,074.000	0.000	0.000	0.00
9710	72666218	000	ABANDONING PIPE 6" DIA	LF	30.620	749.000	0.000	0.000	0.00
9715	72666219	000	ABANDONING PIPE 8" DIA	LF	24.500	17,655.000	0.000	0.000	0.00
9720	72666220	000	ABANDONING PIPE 12" DIA	LF	36.750	13,234.000	0.000	0.000	0.00
9725	72666221	000	ABANDONING PIPE 15" DIA	LF	42.870	480.000	0.000	0.000	0.00
9730	72666222	000	ABANDONING PIPE 16" DIA	LF	42.870	2,427.000	0.000	0.000	0.00
9735	72666223	000	ABANDONING PIPE 24" DIA	LF	55.120	8,175.000	0.000	0.000	0.00
9740	72666225	000	ABANDONING PIPE 36" DIA	LF	91.870	893.000	0.000	0.000	0.00
9750	72666229	000	ENCASEMENT PIPE (96") STEEL	LF	4,507.070	50.000	0.000	0.000	0.00
9755	72666230	000	PIPE (48") DI CLASS 250 (ALL DEPTHS)	LF	1,273.950	501.000	0.000	0.000	0.00
9760	72666231	000	PIPE 3" DIA PVC SDR26 TYPE	LF	196.090	345.000	0.000	0.000	0.00
9765	72666232	000	PIPE 12" DIA PVC SDR26 TYPE	LF	287.860	2,672.000	0.000	0.000	0.00
9770	72666233	000	6" COMPOUND METER AND VAULT	EA	30,623.790	1.000	0.000	0.000	0.00
9775	72666234	000	8" COMPOUND METER AND VAULT	EA	52,672.920	3.000	0.000	0.000	0.00
9780	72666236	000	CONNECT TO EXISTING 4" FIRE LINE	EA	9,187.140	1.000	0.000	0.000	0.00
9785	72666239	000	STND PRECAS 72" PRESSURE TAP MANH	EA	44,098.260	1.000	0.000	0.000	0.00
9790	72666240	000	CONNECT TO EXISTING FM 2" DIA	EA	4,287.330	1.000	0.000	0.000	0.00
9800	72666245	000	SAN SWR POST TELEVISION INSP (ALL SZ)	EA	12.250	8,776.000	0.000	0.000	0.00
9805	72666246	000	8" FIRELINE METER AND VAULT	EA	69,822.240	1.000	0.000	0.000	0.00
9810	72666262	000	INST OR RECNCT LATERAL SERVICE	EA	6,431.000	15.000	0.000	0.000	0.00
9815	72666281	000	4" COMPOUND METER AND VAULT	EA	28,173.890	25.000	0.000	0.000	0.00
9820	72666282	000	RESTRAIN EXIST WATERLINE (ALL TY/SZ)	LF	153.120	716.000	0.000	0.000	0.00
9825	72666289	000	CSC CONNECTOR 24"	EA	56,436.100	2.000	0.000	0.000	0.00
9830	72666290	000	CSC CONNECTOR 36"	EA	62,472.530	3.000	0.000	0.000	0.00
9835	72666309	000	BACK FLOW PREVENTER AND VAULT	EA	33,073.690	2.000	0.000	0.000	0.00
9840	72666310	000	WATERTIGHT PRECAST MANHOLE 72" DIA	EA	29,398.830	1.000	0.000	0.000	0.00
9845	72666311	000	WATERTIGHT CIP MANHOLE 84" DIA	EA	71,047.190	2.000	0.000	0.000	0.00
9850	72666312	000	EXTRA DEPTH OF MANHOLE 84"	VF	4,899.810	25.400	0.000	0.000	0.00
9855	72666313	000	BY-PASS PUMPING 24" OR LESS	DAY	4,287.330	148.000	0.000	0.000	0.00
9860	72666314	000	BY-PASS PUMPING 25" OR GREATER	DAY	24,499.030	45.000	0.000	0.000	0.00
9865	72666317	000	AUTO COMBO AIR/VAC RELEASE VALVE 10"	EA	62,472.530	1.000	0.000	0.000	0.00
9870	72666319	000	WATERTIGHT PRECAST MANHOLE 60" DIA	EA	27,377.670	7.000	0.000	0.000	0.00
9875	72666320	000	WATERTIGHT DROP MANH W/PRCST BS 60" DIA	EA	27,500.170	1.000	0.000	0.000	0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$124,978,242.64

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	70,000.000	603.00	524.700	36,729,000.00
01046009	000	REMOVING CONC (RIPRAP)	SY	7.500	26,615.00	1,013.670	7,602.53
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	57,053.00	3,855.000	15,420.00
03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	52.980	3,375.00	5,199.080	275,447.26
03546023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	4.880	164,438.00	15,485.440	75,568.95
04006006	000	CUT & RESTORING PAV	SY	112.600	10,491.80	2,178.940	245,348.65
04026001	000	TRENCH EXCAVATION PROTECTION	LF	6.910	156,151.00	15,058.560	104,054.64
04166003	000	DRILL SHAFT (30 IN)	LF	371.030	2,388.00	801.630	297,428.78
04166004	000	DRILL SHAFT (36 IN)	LF	435.340	720.00	112.480	48,967.04
04166005	000	DRILL SHAFT (42 IN)	LF	547.350	298.50	34.000	18,609.90
04166006	000	DRILL SHAFT (48 IN)	LF	561.570	454.50	91.000	51,102.87
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	1,590.480	1,322.00	275.000	437,382.00
04766001	000	JACK BOR OR TUN PIPE(10 IN)(STL CASING)	LF	803.730	320.00	320.000	257,193.60
04966002	000	REMOV STR (INLET)	EA	1,171.070	168.00	8.000	9,368.56
05006001	000	MOBILIZATION	LS	48,400,000.000	1.00	0.900	43,560,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	84,580.300	72.00	8.000	676,642.40
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.500	1,340.00	250.000	9,375.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	17.510	1,070.00	727.000	12,729.77
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.910	102,388.00	37,540.000	146,781.40
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.890	23,723.00	90.000	530.10
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	12.700	54,440.00	12,040.000	152,908.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	20.660	1,940.00	640.000	13,222.40
05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	13.040	0.00	7,380.000	96,235.20
		CO #005 - ITEM ADDED (MANOR STOCK PILE)					
05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	24.610	0.00	69,200.000	1,703,012.00
		CO #005 - ITEM ADDED (WACO STOCK PILE)					
05126090	000	PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	20.470	600.00	20,670.000	423,114.90
05126104	000	PCTB FUR&INSTL(F-SHAPE OR SNGL SLP)TY1	LF	13.040	89,700.00	800.000	10,432.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.590	32,398.00	5,499.000	3,244.41
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	181.880	9.00	13.000	2,364.44
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	287.490	41.00	16.000	4,599.84
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,912.890	31.00	23.000	250,996.47
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	625.320	24.00	4.000	2,501.28
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	66.000	42,807.00	15,752.000	1,039,632.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	73.500	145.00	100.000	7,350.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	33.450	7,000.00	1,561.000	52,215.45
06246001	000	GROUND BOX TY A (122311)	EA	1,950.940	49.00	15.000	29,264.10
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	2,155.200	144.00	35.000	75,432.00
06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.870	1,274.00	249.000	216.63
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.280	26,511.00	2,017.000	564.76
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.390	50,380.00	820.000	319.80
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.790	55,051.00	1,290.000	1,019.10
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.280	42,713.00	1,605.000	449.40

06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	344.270	122.00	5.000	1,721.35
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	588.880	15.00	4.000	2,355.52
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	647.770	17.00	2.000	1,295.54
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	392.970	128.00	6.000	2,357.82
10046001	000	TREE PROTECTION	EA	2,148.870	389.00	240.500	516,803.24
30766004	000	D-GR HMA TY-B PG64-22 (LEVEL-UP)	TON	155.000	11,805.00	2,951.690	457,511.95
30766048	000	D-GR HMA TY-D PG76-22	TON	150.000	79,316.00	1,671.450	250,717.50
30766051	000	D-GR HMA TY-D PG76-22 (LEVEL-UP)	TON	150.000	64,713.00	15,737.650	2,360,647.50
30846001	000	BONDING COURSE	GAL	6.050	533,787.00	15,939.000	96,430.95
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	23,292.010	12.00	4.000	93,168.04
60086043	002	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	16,852.340	6.00	0.500	8,426.17
60276008	000	GROUND BOX (PREPARE)	EA	677.500	5.00	3.000	2,032.50
61856002	002	TMA (STATIONARY)	DAY	172.130	1,770.00	53.000	9,122.89
61856005	002	TMA (MOBILE OPERATION)	DAY	271.790	120.00	29.000	7,881.91
63026005	000	TEMP Q-DETECT SYS	EA	142,081.110	3.00	2.000	284,162.22
63076003	000	TEMP SPEED MONITOR SYS	EA	16,789.100	12.00	12.000	201,469.20
63446003	000	TEMP TRAVEL TIME SYS	EA	16,987.000	2.00	2.000	33,974.00
63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	110,981.740	8.00	8.000	887,853.92
64446072	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	48.270	113,706.00	47,006.000	2,268,979.62
64446073	000	DIRECT BORE 1-4" HDPE(TELE)	LF	59.900	162.00	162.000	9,703.80
64446075	000	DIRECT BORE 2-4" HDPE (TELE)	LF	77.350	460.00	460.000	35,581.00
64446078	000	HANDHOLE 3'X5'X3' (TELE)	EA	2,907.780	15.00	5.000	14,538.90
64446080	000	DIRECTIONAL BORE 30" HDPE CASING(TELE)	LF	1,163.110	249.00	249.000	289,614.39
64706029	000	HANDHOLE 2.5'X4'X3' (TELE)	EA	2,558.850	15.00	3.000	7,676.55
64706068	000	CONDUIT (TELE) - 1-4" HDPE SDR 11	LF	52.340	697.00	501.000	26,222.34
64706069	000	CONDUIT (TELE) - 1-2" HDPE SDR 11	LF	23.260	40,466.00	25,172.000	585,500.72
64706074	000	DIRECT BORE 2-1.5" HDPE(TELE)	LF	36.060	347.00	347.000	12,512.82
64706076	000	DIRECT BORE 4-2" HDPE(TELE)	LF	44.200	611.00	611.000	27,006.20
72666030	000	ENCASEMENT PIPE (32")STEEL(BORE)	LF	1,000.000	2,409.00	175.000	175,000.00
72666033	000	ENCASEMENT PIPE (48")STEEL(BORE)	LF	1,200.000	1,368.00	279.000	334,800.00
72666034	000	ENCASEMENT PIPE (72")STEEL(BORE)	LF	3,307.370	515.00	257.150	850,490.20
72666035	000	ENCASEMENT PIPE (96")STEEL(BORE)	LF	4,103.590	346.00	221.000	906,893.39
72666041	000	ENCASEMENT PIPE (32")STEEL	LF	692.100	233.00	10.000	6,921.00
72666091	000	PIPE (6") DI CLASS 350 (ALL DEPTHS)	LF	256.540	2,406.00	141.000	36,172.14
72666093	000	PIPE (12") DI CLASS 350 (ALL DEPTHS)	LF	348.550	2,192.00	742.000	258,624.10
72666103	000	PIPE (16") DI CLASS 250 (ALL DEPTHS)	LF	200.000	9,116.00	2,284.000	456,800.00
72666104	000	PIPE (24") DI CLASS 250 (ALL DEPTHS)	LF	551.230	11,987.00	776.000	427,754.48
72666106	000	PIPE (36") DI CLASS 250 (ALL DEPTHS)	LF	1,114.710	1,220.00	288.000	321,036.48
72666146	000	WET CONNECTION 12" DIA X 12" DIA	EA	6,063.510	24.00	2.000	12,127.02
72666159	000	DUCTILE IRON FITTINGS	TON	25,723.980	112.50	3.986	102,535.79
72666169	000	VALVE (GATE)(6")	EA	7,288.460	218.00	15.000	109,326.90
72666171	000	VALVE (GATE)(12")	EA	12,494.510	14.00	1.000	12,494.51
72666173	000	VALVE (GATE)(16")	EA	20,946.670	18.00	2.000	41,893.34
72666174	000	VALVE (GATE)(24")	EA	41,648.350	30.00	3.000	124,945.05
72666180	000	FIRE HYDRANTS	EA	14,699.420	211.00	10.000	146,994.20
72666188	000	AUTO COMBO AIR/VAC RELEASE VALVE AM 2"	EA	13,903.200	14.00	2.000	27,806.40
72666228	000	ENCASEMENT PIPE (72") STEEL	LF	3,368.620	40.00	21.000	70,741.02
72666244	000	WATER MAIN TESTING & DISINFECTION	LF	9.190	44,224.00	742.000	6,818.98
72976001	000	CUT & RESTORE PAVEMENT	SY	67.370	91.00	23.110	1,556.92

96016001	MATERIAL ON HAND	DOL	1.000	1.00	25,066,893.620	25,066,893.62
96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	18.00	9.000	1,800.00
96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000,000.00	134,900.910	134,900.91

TOTAL ITEM EARNINGS TO DATE

\$124,978,242.64