



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/09/21**

CONTRACT ID: **002502198**
 PROJECT: **C 25-2-198**
 CONTRACT: **06163201**
 AWARD AMOUNT: **\$65,289,205.89**
 PROJECTED AMOUNT: **\$65,289,205.89**
 ADJ. PROJECTED AMOUNT: **\$68,361,857.32**
 CONTRACTOR: **STERLING DELAWARE HOLDING COMPANY, INC.**

HIGHWAY: **IH 10**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Timothy Parker, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0058**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2021** to **05/31/2021**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **99.40**
 % RETAINAGE: **0.00**

LETTING DATE: **06/08/2016**
 AWARD DATE: **08/25/2016**
 NOTICE TO PROCEED DATE: **10/14/2016**
 WORK BEGIN DATE: **10/27/2016**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$69,561,917.92	\$69,523,623.88	\$38,294.04
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$69,561,917.92	\$69,523,623.88	\$38,294.04
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$69,561,917.92	\$69,523,623.88	\$38,294.04

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/27/2016
 TIME CHARGES BEGIN: 07/08/2016
 BID DAYS: 812
 C. O. ADJUSTED DAYS: 363
 CURRENT DAYS: 1,175
 DAYS CHARGED TO DATE: 1,168
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
 LIQ DAMAGE RATE: \$2,590.00
 LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
 TOTAL: \$0.00

DAILY BREAKDOWN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
05/01/2021		1	AWAITING AE ACCEPTANCE	31	0	31
05/02/2021		1	SUNDAY			
05/03/2021		1	AWAITING AE ACCEPTANCE			
05/04/2021		1	AWAITING AE ACCEPTANCE	AWAITING AE ACCEPT		25
05/05/2021		1	AWAITING AE ACCEPTANCE	HOLIDAY		1
05/06/2021		1	AWAITING AE ACCEPTANCE	SUNDAY		5
05/07/2021		1	AWAITING AE ACCEPTANCE			
05/08/2021		1	AWAITING AE ACCEPTANCE			
05/09/2021		1	SUNDAY			
05/10/2021		1	AWAITING AE ACCEPTANCE			
05/11/2021		1	AWAITING AE ACCEPTANCE			
05/12/2021		1	AWAITING AE ACCEPTANCE			
05/13/2021		1	AWAITING AE ACCEPTANCE			
05/14/2021		1	AWAITING AE ACCEPTANCE			
05/15/2021		1	AWAITING AE ACCEPTANCE			
05/16/2021		1	SUNDAY			
05/17/2021		1	AWAITING AE ACCEPTANCE			
05/18/2021		1	AWAITING AE ACCEPTANCE			
05/19/2021		1	AWAITING AE ACCEPTANCE			
05/20/2021		1	AWAITING AE ACCEPTANCE			
05/21/2021		1	AWAITING AE ACCEPTANCE			
05/22/2021		1	AWAITING AE ACCEPTANCE			
05/23/2021		1	SUNDAY			
05/24/2021		1	AWAITING AE ACCEPTANCE			
05/25/2021		1	AWAITING AE ACCEPTANCE			
05/26/2021		1	AWAITING AE ACCEPTANCE			
05/27/2021		1	AWAITING AE ACCEPTANCE			
05/28/2021		1	AWAITING AE ACCEPTANCE			
05/29/2021		1	AWAITING AE ACCEPTANCE			
05/30/2021		1	SUNDAY			
05/31/2021		1	HOLIDAY			

WORK PERFORMED THIS PERIOD

PROJECT C 25-2-198 CONTROL 002502198
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1216	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	91.530	\$91.53	1,000.00	94,570.41
		SUPP DESCR	ITEM 628.5						
2266	96086060		UNIQUE CHANGE ORDER ITEM 60	DOL	145,295.620	1.022	\$148,492.12	1.00	1.02
		SUPP DESCR	MOH Material Cost & Fees for Disposing, Restocking & Salvage						

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2240	96016001		MATERIAL ON HAND	DOL	1.000	-110,694.750	-\$110,694.75	1,000.00	203,266.63
2245	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	405.140	\$405.14	1,000.00	10,272.29

TOTAL ITEM EARNINGS THIS ESTIMATE

\$38,294.04

CONTRACT LINE ITEMS

PROJECT C 25-2-198 CONTROL 002502198
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	4,200.000	336.000	0.000	336.00	1,411,200.00
0064	01046001		REMOVING CONC (PAV)	SY	12.740	0.000	34,953.000	42,362.71	539,700.92
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	11.000	761.000	0.000	2,773.95	30,513.45
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	10.000	387.000	0.000	438.00	4,380.00
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	3,890.000	0.000	3,889.96	38,899.55
0080	01046021	000	REMOVING CONC (CURB)	LF	2.000	1,372.000	0.000	2,059.13	4,118.25
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	3.000	5,409.000	0.000	5,409.00	16,227.00
0090	01046025	000	REMOVE CONC (WINGWALL)	CY	100.000	6.000	0.000	6.00	600.00
0095	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	10.000	664.000	0.000	1,536.17	15,361.70
0100	01046037	000	REMOVE CONC (RAIL)	LF	8.000	528.000	0.000	572.00	4,576.00
0105	01066001	000	OBLITERATING ABANDONED ROAD	STA	310.000	63.000	0.000	42.50	13,175.00
0110	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	241,134.000	60,283.500	301,417.50	2,411,340.00
0111	01106001		EXCAVATION (ROADWAY)	CY	11.400	0.000	22,539.500	22,539.59	256,951.32
			Article 4 Price Adj, Qty Adjustment Exceeds 125% Plan						
0112	96086005		UNIQUE CHANGE ORDER ITEM 5 EXCAVATION (ROADWAY)(TY C-SCARIFYING/RESHAPING)(9")	DOL	3.340	0.000	17,000.000	60,355.77	201,588.27
0113	96086006		UNIQUE CHANGE ORDER ITEM 6 REWORK SOFT SUBGRADE	DOL	55,896.230	0.000	1.000	1.00	55,896.23
0115	01106002	000	EXCAVATION (CHANNEL)	CY	12.000	3,283.000	-1,021.000	2,262.00	27,144.00
0120	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	269,868.000	17,488.000	287,356.00	3,448,272.00
0122	01326007		EMBANKMENT (FINAL)(ORD COMP)(TY D)	CY	29.260	0.000	2,219.000	2,219.00	64,927.94
			Backfill Behind Retaining 24, 25 and 26 added by CO 13						
0125	01506002	000	BLADING	HR	110.000	308.000	0.000	92.42	10,166.20
0130	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.250	358,853.000	-121.000	123,881.28	154,851.61
0131	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN Item 161.2	DOL	1.000	1,000.000	0.000	50,984.97	50,984.97
0135	01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.120	358,853.000	-121.000	125,621.28	15,074.56
0140	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.120	99,256.000	385.000	18,042.83	2,165.14
0145	01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.120	99,256.000	385.000	84,453.91	10,134.48
0150	01686001	000	VEGETATIVE WATERING	MG	15.000	6,636.700	0.000	1,042.00	15,630.00
0155	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.000	35,555.000	-216.000	7,889.91	7,889.91
0160	02166001	000	PROOF ROLLING	HR	60.000	181.000	0.000	71.87	4,312.20
0165	02476059	000	FL BS (CMP IN PLC)(TY E GR 3)(FNAL POS)	CY	11.500	54,255.000	-31,270.000	22,985.00	264,327.50
0168	02476059		FL BS (CMP IN PLC)(TY E GR 3)(FNAL POS)	CY	9.766	0.000	22,178.000	22,178.00	216,590.35
			Additional costs of Base						
0170	02476475	000	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	38.000	101,762.000	-18,224.000	83,538.00	3,174,444.00
0175	02756001	000	CEMENT	TON	160.000	488.000	15.000	321.18	51,388.80
0180	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	1.500	58,983.000	980.000	33,832.88	50,749.33
0190	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.000	85,874.000	-7,562.000	52,042.00	156,126.00
0191	03166410		ASPH(AC-15P,AC-20-5TR,AC-20XP,AC10-2TR)	GAL	4.550	0.000	10,580.000	12,922.00	58,795.10
0192	03166414		AGGR (TY-B GR-5)	CY	132.000	0.000	344.000	509.42	67,243.44
0195	03416008	000	D-GR HMA TY-B PG64-22	TON	63.000	88,762.000	4,671.350	114,196.27	7,194,365.01

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0196	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	50,663.37	50,663.37
			D-GR HMA TY-B PG64-22 BONUS						
0197	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	2,705.70	-2,705.70
			D-GR HMA TY-B PG64-22 PENALTY						
0198	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	45,250.94	45,250.94
			D-GR HMA TY-B PG64-22 BONUS						
0199	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	12,700.83	-12,700.83
			D-GR HMA TY-B PG64-22 PENALTY						
0200	03416028	000	D-GR HMA TY-C PG70-22	TON	67.000	36,306.000	-46.440	39,648.51	2,656,450.17
0201	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	3,415.00	3,415.00
			D-GR HMA TY-C PG70-22 BONUS						
0202	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	268.65	-268.65
			D-GR HMA TY-C PG70-22 PENALTY						
0203	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	6,799.61	6,799.61
			D-GR HMA TY-C PG70-22 BONUS						
0205	03416031	000	D-GR HMA TY-C PG76-22	TON	71.000	7,213.000	-2,974.000	3,934.00	279,314.00
0206	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	2,085.36	2,085.36
			D-GR HMA TY-C PG76-22 BONUS						
0208	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	2,654.10	2,654.10
			D-GR HMA TY-C PG76-22 BONUS						
0210	03416040	000	D-GR HMA TY-D PG64-22	TON	83.000	3,242.000	0.000	1,083.11	89,898.13
0215	03416049	000	D-GR HMA TY-D PG76-22	TON	73.000	602.000	0.000	1,392.96	101,686.08
0230	03446066	000	SUPERPAVE MIXTURES SP-C PG76-22	TON	72.000	30,960.000	-869.550	29,459.76	2,121,102.72
0231	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	28,953.63	28,953.63
			SUPERPAVE MIXTURES SP-C PG76-22 BONUS						
0232	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	4,251.25	-4,251.25
			SUPERPAVE MIXTURES SP-C PG76-22 PENALTY						
0233	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	17,372.23	17,372.23
			SUPERPAVE MIXTURES SP-C PG76-22 BONUS						
0234	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	17,835.34	-17,835.34
			SUPERPAVE MIXTURES SP-C PG76-22 PENALTY						
0235	03516025	000	FLEX PAVEMENT STRUCTURE REPAIR (8"-15")	SY	100.000	1,000.000	0.000	376.00	37,600.00
0236	03516002		FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	58.330	0.000	1,843.000	2,897.40	169,005.34
0240	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.000	60,750.000	0.000	6,813.10	6,813.10
0245	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.000	5,482.000	49,824.000	107,511.00	107,511.00
0250	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	60.000	23,032.000	552.530	26,215.72	1,572,943.20
0270	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	62.000	28,058.000	0.000	28,070.21	1,740,353.02
0290	03606056	000	CONC PAV (CONT REINF)(HES)(14")	SY	95.000	5,271.000	0.000	5,028.04	477,663.80
0315	04006008	000	CUT & RESTORE ASPH PAVING	SY	50.000	8,144.000	-183.000	4,712.95	235,647.50
0320	04016001	000	FLOWABLE BACKFILL	CY	150.000	4,993.000	-35.000	3,629.17	544,375.50
0325	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	30,160.000	-352.000	35,253.11	35,253.11
0330	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	38.000	7,457.000	0.000	8,136.24	309,177.12
0335	04166002	000	DRILL SHAFT (24 IN)	LF	160.000	202.000	0.000	93.00	14,880.00
0340	04166003	000	DRILL SHAFT (30 IN)	LF	200.000	368.000	-306.000	92.00	18,400.00
0345	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	76.000	198.000	268.00	40,200.00
0350	04166005	000	DRILL SHAFT (42 IN)	LF	160.000	47.000	127.000	150.00	24,000.00
0355	04166006	000	DRILL SHAFT (48 IN)	LF	350.000	41.000	0.000	41.00	14,350.00
0365	04166052	000	DRILLED SHAFT (12 IN)	LF	110.000	70.000	-21.000	67.00	7,370.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0370	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	205.000	560.000	-280.000	216.00	44,280.00	
0375	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	265.000	22.000	0.000	22.00	5,830.00	
0380	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	295.000	182.000	-13.000	182.00	53,690.00	
0385	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	315.000	132.000	22.000	154.00	48,510.00	
0390	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	600.000	59.000	211.000	367.62	220,570.80	
0395	04206071	000	CL C CONC (COLLAR)	EA	700.000	52.000	0.000	147.00	102,900.00	
0400	04226015	000	APPROACH SLAB	CY	410.000	441.600	0.000	372.31	152,647.10	
0405	04236001	000	RETAINING WALL (MSE)	SF	30.000	137,482.000	5,875.000	143,357.00	4,300,710.00	
0410	04236003	000	RETAINING WALL (TEMP WALL)	SF	10.000	45,089.000	7,396.000	55,652.34	556,523.40	
0413	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	10,265.640	0.000	1.000	1.49	15,295.80	
			REDESIGN OF MSE WALL 1 & 2 AND TEMP WALL 1, 2, & 3							
0414	96086035		UNIQUE CHANGE ORDER ITEM 35	DOL	2,964.660	0.000	1.000	1.00	2,964.66	
			TEMP WALL AND OSB FOUNDATION CONFLICT- FA WORK							
0415	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	419.000	-26.280	902.98	406,341.90	
0420	04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	82.600	-21.900	10.96	4,932.00	
0430	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	125.000	190.000	0.000	54.48	6,810.00	
0435	04326044	000	RIPRAP (CONC)(FLUME)	CY	450.000	456.000	64.000	387.70	174,465.00	
0440	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	704.000	102.000	467.93	210,570.30	
0441	04386001		CLEANING AND SEALING EXISTING JOINTS	LF	5.300	0.000	546.000	426.00	2,257.80	
0442	04546008		HEADER TYPE EXPANSION JOINT	CF	445.410	0.000	92.000	94.39	42,042.25	
			HEADER TYPE EXPANSION JOINT							
0443	04546009		JOINT SEALANT	LF	5.300	0.000	546.000	426.00	2,257.80	
0445	04506004	000	RAIL (TY T221)	LF	100.000	270.000	0.000	270.00	27,000.00	
0450	04506012	000	RAIL (TY T411)	LF	125.000	1,083.000	0.000	1,083.00	135,375.00	
0455	04506023	000	RAIL (TY SSTR)	LF	52.000	940.000	128.000	237.70	12,360.40	
0458	04506034		RAIL (TY C402)	LF	178.350	0.000	394.000	394.00	70,269.91	
0460	04506036	000	RAIL (TY C411)	LF	165.000	264.000	0.000	264.00	43,560.00	
0465	04506042	000	RAIL (TY PR1)	LF	63.000	7,514.000	-193.000	6,479.90	408,233.70	
0466	04506042		RAIL (TY PR1)	LF	94.010	0.000	150.000	198.88	18,696.71	
			Added PR Rail.							
0470	04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	440.000	0.000	1,285.50	192,825.00	
0472	04506063		RAIL (TY SSTR)(MOD)(ILLUM)	LF	291.140	0.000	20.000	20.00	5,822.80	
0475	04516052	000	RETROFIT RAIL (ADD PEDESTRIAN HSS)	LF	35.000	230.000	0.000	230.00	8,050.00	
0480	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	150.000	780.000	0.000	780.00	117,000.00	
0485	04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	270.000	32.000	0.000	32.00	8,640.00	
0490	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	165.000	834.000	0.000	1,040.52	171,685.80	
0495	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	200.000	104.000	0.000	104.00	20,800.00	
0500	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	205.000	410.000	0.000	410.00	84,050.00	
0505	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	240.000	501.000	0.000	501.00	120,240.00	
0510	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	290.000	246.000	0.000	246.00	71,340.00	
0515	04626013	000	CONC BOX CULV (6 FT X 6 FT)	LF	360.000	1,151.000	-47.000	1,104.00	397,440.00	
0520	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	340.000	1,791.000	0.000	1,791.00	608,940.00	
0524	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	492.380	0.000	33.000	33.00	16,248.54	
			RC PIPE ELBOW (90 DEGREE)(18 IN)							
0525	04646003	000	RC PIPE (CL III)(18 IN)	LF	80.000	997.000	-5.890	1,292.40	103,392.00	
0530	04646005	000	RC PIPE (CL III)(24 IN)	LF	78.000	24,060.000	-713.050	23,346.94	1,821,061.32	
0535	04646007	000	RC PIPE (CL III)(30 IN)	LF	95.000	1,401.000	0.000	1,401.00	133,095.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0540	04646008	000	RC PIPE (CL III)(36 IN)	LF	100.000	7,606.000	0.000	7,606.00	760,600.00
0545	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,450.000	26.000	3.000	29.00	100,050.00
0550	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	4,750.000	11.000	0.000	11.00	52,250.00
0555	04656007	000	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	4,000.000	1.000	0.000	1.00	4,000.00
0560	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	5,100.000	5.000	0.000	5.00	25,500.00
0565	04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	6,450.000	5.000	0.000	5.00	32,250.00
0570	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	9,900.000	2.000	0.000	2.00	19,800.00
0575	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,700.000	4.000	0.000	4.00	14,800.00
0580	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	7.000	0.000	7.00	35,000.00
0585	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,050.000	12.000	0.000	12.00	60,600.00
0590	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	6,100.000	36.000	0.000	36.00	219,600.00
0595	04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	6,700.000	1.000	0.000	1.00	6,700.00
0600	04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	6,550.000	1.000	0.000	1.00	6,550.00
0605	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	7,050.000	9.000	0.000	9.00	63,450.00
0610	04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	5,350.000	1.000	0.000	1.00	5,350.00
0615	04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,350.000	1.000	0.000	1.00	5,350.00
0620	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,350.000	12.000	0.000	12.00	76,200.00
0625	04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,350.000	1.000	0.000	1.00	5,350.00
0630	04656034	000	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	5,900.000	1.000	0.000	1.00	5,900.00
0635	04656035	000	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	5,950.000	1.000	0.000	1.00	5,950.00
0640	04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	7,050.000	4.000	0.000	4.00	28,200.00
0645	04656042	000	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	6,350.000	2.000	0.000	2.00	12,700.00
0650	04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	7,200.000	2.000	0.000	2.00	14,400.00
0655	04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	7,850.000	1.000	0.000	1.00	7,850.00
0660	04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,200.000	25.000	2.000	27.00	86,400.00
0665	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,100.000	13.000	0.000	13.00	53,300.00
0670	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,300.000	12.000	0.000	12.00	51,600.00
0675	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,200.000	19.000	0.000	19.00	98,800.00
0680	04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	4,800.000	4.000	0.000	4.00	19,200.00
0685	04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	5,800.000	3.000	0.000	3.00	17,400.00
0690	04656179	000	INLET (COMPL)(TY MSE2)	EA	9,700.000	31.000	0.000	31.00	300,700.00
0695	04656221	000	INLET (COMPL)(DROP)(TY 3A)	EA	5,400.000	5.000	0.000	3.00	16,200.00
0700	04656233	000	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	9,300.000	1.000	0.000	3.00	27,900.00
0705	04656256	000	INLET(COMPL)(CURB)(SPL)	EA	17,600.000	5.000	0.000	5.00	88,000.00
0710	04656314	000	INLET (COMPL)CI(3)(OB)-02 FW(15')(MOD)	EA	18,000.000	1.000	0.000	1.00	18,000.00
0715	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	7,050.000	1.000	0.000	1.00	7,050.00
0720	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	9,050.000	2.000	0.000	2.00	18,100.00
0725	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	10,300.000	1.000	1.000	2.00	20,600.00
0735	04666232	000	WINGWALL (SPL)	EA	2,700.000	10.000	1.000	11.00	29,700.00
0740	04676348	000	SET (TY II) (18 IN) (CMP) (6: 1) (P)	EA	1,300.000	2.000	0.000	13.00	16,900.00
0745	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,400.000	16.000	0.000	11.00	15,400.00
0750	04746009	000	SLOT DRAIN (GAL STL) (24 IN)	LF	150.000	40.000	0.000	40.00	6,000.00
0755	04796002	000	ADJUSTING INLETS	EA	1,000.000	4.000	0.000	3.00	3,000.00
0756	04796002		ADJUSTING INLETS	EA	1,767.500	0.000	2.000	2.00	3,535.00
			Provide new pre-cast bottoms for Inets 16-DW9&9A.						
0757	04796006		ADJUSTING INLET (CAP)	EA	4,242.230	0.000	1.000	1.00	4,242.23
			ADJUST INLET TO ACCOUNT FOR GRADE BY RW #2						
0760	04806001	000	CLEAN EXIST CULVERTS	EA	3,000.000	12.000	0.000	12.00	36,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0765	04966002	000	REMOV STR (INLET)	EA	500.000	36.000	0.000	36.00	18,000.00
0770	04966004	000	REMOV STR (SET)	EA	500.000	15.000	0.000	15.00	7,500.00
0775	04966005	000	REMOV STR (WINGWALL)	EA	600.000	15.000	0.000	15.00	9,000.00
0780	04966006	000	REMOV STR (HEADWALL)	EA	500.000	16.000	0.000	16.00	8,000.00
0785	04966007	000	REMOV STR (PIPE)	LF	14.000	4,211.000	0.000	4,211.00	58,954.00
0790	04966008	000	REMOV STR (BOX CULVERT)	LF	38.000	1,825.000	0.000	1,825.00	69,350.00
0795	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	44,000.000	1.000	0.000	1.00	44,000.00
0800	04966040	000	REMOV STR (RET WALL)	LF	24.000	569.000	0.000	569.00	13,656.00
0805	05006001	000	MOBILIZATION	LS	6,000,000.000	1.000	0.000	0.90	5,400,000.00
0810	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	33.000	18.700	51.70	258,500.00
0815	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.750	1,941.000	0.000	458.50	12,723.38
0820	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	41.480	327.000	0.000	462.00	19,163.76
0825	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	3.750	2,268.000	0.000	50.00	187.50
0830	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	9.070	2,964.000	0.000	5,392.28	48,907.97
0835	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	3.750	2,964.000	0.000	5,392.28	20,221.05
0845	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.980	38,876.000	48.000	12,933.90	25,609.12
0850	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.680	38,876.000	48.000	12,933.90	8,795.05
0861	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	93,139.59	93,139.59
0867	05086001		CONSTRUCTING DETOURS	SY	36.350	0.000	40,252.000	35,396.84	1,286,675.03
This Line Item replaces Line 0865 Item 05086001 at a cost									
0870	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	28.000	24,750.000	0.000	24,960.00	698,880.00
0875	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	18.000	22,140.000	0.000	22,460.00	404,280.00
0880	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	11.000	1,720.000	0.000	1,720.00	18,920.00
0885	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.500	46,070.000	14,970.000	57,690.00	317,295.00
0886	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	15.960	0.000	6,000.000	6,160.00	98,313.60
PORT CTB REQUIRED FOR CO 36 TO ACCOMODATE WORK ON EBFR									
0887	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	15.190	0.000	6,000.000	6,160.00	93,570.40
PORT CTB REQUIRED FOR CO 36 TO ACCOMODATE WORK ON EBFR									
0890	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.500	59,000.000	62,100.000	79,740.00	438,570.00
0895	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.500	2,880.000	1,440.000	3,860.00	21,230.00
0900	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.500	24,750.000	0.000	24,960.00	137,280.00
0905	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.500	22,140.000	0.000	22,460.00	101,070.00
0910	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.500	1,720.000	0.000	1,680.00	7,560.00
0915	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	34.000	16,830.000	-7,167.000	11,773.00	400,282.00
0917	05146003		PERM CTB (SGL SLOPE) (TY 3) (42)	LF	241.710	0.000	178.000	125.50	30,334.61
0918	05146004		PERM CTB (SGL SLOPE) (TY 4) (42)	LF	136.550	0.000	40.000	40.00	5,462.00
0920	05146036	000	PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	160.000	120.000	0.000	40.00	6,400.00
0926	05286001		COLORED TEXTURED CONC (4")	SY	100.380	0.000	3,264.000	2,486.40	249,584.83
Increase unit price due to concrete price escalation.									
0930	05296001	000	CONC CURB (TY I)	LF	9.000	116,629.000	-500.000	100,152.32	901,370.88
0935	05296012	000	CONC CURB (SLOTTED)	LF	30.000	211.000	0.000	446.00	13,380.00
0940	05296015	000	CONC CURB (TY C1)	LF	75.000	670.000	0.000	1,534.50	115,087.50
0945	05296018	000	CONC CURB (TY F3)	LF	125.000	1,329.000	-932.000	396.00	49,500.00
0950	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	150.000	994.000	0.000	882.00	132,300.00
0955	05306002	000	INTERSECTIONS (ACP)	SY	95.000	890.000	0.000	486.00	46,170.00
0960	05306004	000	DRIVEWAYS (CONC)	SY	67.000	5,256.000	-120.000	4,651.14	311,626.38
0961	05306017		DRIVEWAYS (CONC) (HES)	SY	129.950	0.000	120.000	2,501.68	325,093.33

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0965	05306005	000	DRIVEWAYS (ACP)	SY	55.000	3,647.000	0.000	1,270.57	69,881.35
0970	05316001	000	CONC SIDEWALKS (4")	SY	35.000	28,621.000	0.000	27,061.60	947,155.90
0975	05316004	000	CURB RAMPS (TY 1)	EA	1,400.000	23.000	0.000	13.00	18,200.00
0980	05316005	000	CURB RAMPS (TY 2)	EA	2,300.000	9.000	0.000	10.00	23,000.00
0985	05316010	000	CURB RAMPS (TY 7)	EA	1,800.000	4.000	0.000	12.00	21,600.00
0990	05316013	000	CURB RAMPS (TY 10)	EA	1,800.000	13.000	0.000	12.00	21,600.00
0995	05316014	000	CURB RAMPS (TY 11)	EA	1,450.000	2.000	0.000	2.00	2,900.00
1000	05316036	000	CURB RAMPS (TY 2)(MOD)	EA	3,100.000	2.000	0.000	1.00	3,100.00
1005	05366002	000	CONC MEDIAN	SY	52.000	476.000	0.000	579.65	30,141.80
1010	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.780	5,253.000	501.000	5,069.45	90,134.83
1015	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,337.000	9.000	2.000	17.00	22,729.00
1020	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	825.000	19.000	7.000	17.00	14,025.00
1025	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	3,484.000	1,205.000	5,286.50	10,573.00
1030	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	20.000	5.000	23.00	2,875.00
1035	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	185.000	4.000	0.000	14.00	2,590.00
1040	05436019	001	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	3,500.000	4.000	0.000	3.00	10,500.00
1045	05436021	001	REMOVE CABLE BARRIER	LF	5.850	4,887.000	2,463.000	7,350.00	42,997.50
1047	05436022		REMOVE CABLE BARRIER TERMINAL SECTION	EA	1,163.250	0.000	6.000	3.00	3,489.75
152+75 Exstg Rmvd for new Bridge, 153+75,174+00 Temp P1S1									
1050	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	225.000	21.000	9.000	28.00	6,300.00
1055	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,085.000	17.000	-13.000	4.00	8,340.00
1056	05606001		MAILBOX INSTALL-S (TWG-POST) TY 1	EA	252.220	0.000	33.000	28.00	7,062.16
1057	05606002		MAILBOX INSTALL-D (TWG-POST) TY 1	EA	259.730	0.000	1.000	5.00	1,298.65
1058	05606003		MAILBOX INSTALL-M (TWG-POST) TY 1	EA	385.500	0.000	3.000	2.00	771.00
1060	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	6,225.000	8.000	5.000	12.00	74,700.00
1065	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	11.000	6.000	15.00	30,000.00
1070	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,250.000	7.000	6.000	9.00	11,250.00
1071	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	143,446.17	143,446.17
MBGF AND CRASH CUSHION REPAIR FA									
1073	05566006		PIPE UNDERDRAINS (TY 6) (6")	LF	18.350	0.000	1,500.000	4,269.00	78,336.15
1075	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,150.000	8.000	0.000	8.00	9,200.00
1080	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,150.000	56.000	-35.000	27.00	85,050.00
1085	06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	3,775.000	14.000	0.000	2.00	7,550.00
1090	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.000	16,760.000	-6,860.000	9,900.00	59,400.00
1095	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	7.000	765.000	0.000	1,775.00	12,425.00
1100	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	595.000	0.000	1,394.00	13,940.00
1105	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	12.000	1,420.000	0.000	1,420.00	17,040.00
1110	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	5.500	1,248.000	0.000	2,175.00	11,962.50
1111	06186046		CONDT (PVC) (SCH 80) (2")	LF	19.700	0.000	415.000	620.00	12,214.00
UT Research project installation.									
1115	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	7.000	4,217.000	-1,370.000	3,390.00	23,730.00
1120	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	10.000	1,737.000	0.000	1,500.00	15,000.00
1125	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	11.000	2,990.000	0.000	2,990.00	32,890.00
1130	06186064	000	CONDT (RM) (1")	LF	11.000	130.000	0.000	275.00	3,025.00
1135	06186070	000	CONDT (RM) (2")	LF	15.000	777.000	0.000	790.00	11,850.00
1140	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.500	130.000	0.000	300.00	150.00
1145	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.500	260.000	0.000	1,040.00	520.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1147	06206006		ELEC CONDR (NO.10) INSULATED Conductor for UT research project.	LF	2.490	0.000	996.000	3,000.00	7,470.00
1150	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	23,098.000	-8,190.000	10,946.00	9,304.10
1155	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	31,390.000	-19,330.000	13,675.00	12,991.25
1160	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.900	8,990.000	0.000	13,298.00	11,968.20
1165	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.100	100.000	0.000	70.00	77.00
1170	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.200	6,384.000	0.000	11,795.00	14,154.00
1175	06246001	000	GROUND BOX TY A (122311)	EA	450.000	6.000	0.000	7.00	3,150.00
1180	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	30.000	-17.000	12.00	6,600.00
1185	06246009	000	GROUND BOX TY D (162922)	EA	625.000	22.000	0.000	12.00	7,500.00
1190	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	675.000	15.000	0.000	25.00	16,875.00
1195	06246027	000	GROUND BOX TY 3 (081208)W/APRON	EA	1,100.000	6.000	0.000	6.00	6,600.00
1200	06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,700.000	8.000	-4.000	4.00	18,800.00
1205	06286118	000	ELC SRV TY D 120/240 060(NS)AL(E)TP(O)	EA	2,100.000	2.000	0.000	1.00	2,100.00
1210	06286213	000	ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	3,200.000	1.000	0.000	1.00	3,200.00
1211	06286309		ELC SRV TY T 120/240 000(NS)GS(N)TP(O) Electric Service for UT research project.	EA	6,972.050	0.000	1.000	3.00	20,916.15
1215	06286239	000	ELC SRV TY D 120/240 100(NS)SS(E)PS(U)	EA	4,300.000	1.000	0.000	1.00	4,300.00
1216	96046001		CONTRACTOR FORCE ACCOUNT 1 ITEM 628.5	DOL	1.000	1,000.000	0.000	94,570.41	94,570.41
1217	96086020		UNIQUE CHANGE ORDER ITEM 20 DE-ENERGIZE ELECTRIC LINE	DOL	12,702.100	0.000	1.000	1.00	12,702.10
1221	96086026		UNIQUE CHANGE ORDER ITEM 26 CW12-2P 84X24 FL DG MDO (14FT3IN)	DOL	121.630	0.000	1.000	1.00	121.63
1222	96086027		UNIQUE CHANGE ORDER ITEM 27 R3-8L 30X30 HI COROPLAST ARROWS	DOL	38.470	0.000	1.000	1.00	38.47
1223	96086028		UNIQUE CHANGE ORDER ITEM 28 R3-8A 48X30 HI COROPLAST ARROWS	DOL	61.500	0.000	1.000	1.00	61.50
1224	96086029		UNIQUE CHANGE ORDER ITEM 29 R3-8ULM 30X30 HI COROPLAST ARROWS	DOL	69.220	0.000	1.000	1.00	69.22
1225	06366002	000	ALUMINUM SIGNS (TY G)	SF	20.000	1,910.000	-461.000	961.25	19,225.00
1230	06366003	000	ALUMINUM SIGNS (TY O)	SF	17.000	3,196.000	-919.000	461.75	7,849.75
1231	96086008		UNIQUE CHANGE ORDER ITEM 8 DO NOT ENTER (R5-1)	DOL	51.040	0.000	22.000	22.00	1,122.88
1232	96086009		UNIQUE CHANGE ORDER ITEM 9 ONE WAY RIGHT (R6-1R)	DOL	17.030	0.000	62.000	62.00	1,055.86
1233	96086010		UNIQUE CHANGE ORDER ITEM 10 ROAD CLOSED (R11-2)	DOL	56.720	0.000	1.000	1.00	56.72
1234	96086011		UNIQUE CHANGE ORDER ITEM 11 NO LEFT TURN (R3-2) NO RIGHT TURN (R3-1)	DOL	22.690	0.000	15.000	15.00	340.35
1235	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	445.000	19.000	2.000	20.00	8,900.00
1240	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	525.000	230.000	-17.000	226.00	118,650.00
1245	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	665.000	5.000	0.000	4.00	2,660.00
1250	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	745.000	16.000	-2.000	6.00	4,470.00
1255	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	790.000	3.000	0.000	9.00	7,110.00
1260	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	945.000	21.000	-4.000	12.00	11,340.00
1265	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	1,030.000	9.000	0.000	8.00	8,240.00

CATEGORY		001	DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1270	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	965.000	10.000	0.000	9.00	8,685.00	
1275	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,295.000	3.000	0.000	2.00	2,590.00	
1285	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,100.000	12.000	0.000	2.00	2,200.00	
1291	96086012		UNIQUE CHANGE ORDER ITEM 12 SINGLE METAL SKID 10' POST	DOL	114.800	0.000	50.000	50.00	5,740.00	
1292	96086013		UNIQUE CHANGE ORDER ITEM 13 SIGN SUPPORT FEET- STEEL	DOL	27.130	0.000	150.000	150.00	4,069.50	
1295	06446076	000	REMOVE SM RD SN SUP&AM	EA	77.000	227.000	0.000	227.00	17,479.00	
1297	06446092		IN SM RD SN SUP & AM TYTWT(1)WA(P)(3FT)	EA	332.040	0.000	12.000	2.00	664.08	
1298	96086024		UNIQUE CHANGE ORDER ITEM 24 SANDBAG (EMPTY)	DOL	0.750	0.000	300.000	300.00	225.00	
1299	96086025		UNIQUE CHANGE ORDER ITEM 25 WORK ZONE SAND BAG	DOL	0.440	0.000	1,000.000	1,000.00	440.00	
1300	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	2.800	9,266.000	-669.000	4,009.00	11,225.20	
1305	06476002	000	RELOCATE LRSA	EA	6,000.000	4.000	0.000	6.00	36,000.00	
1310	06476003	000	REMOVE LRSA	EA	440.000	26.000	0.000	17.00	7,480.00	
1342	06506094		INS OH SN SUP(85 FT BRDG)	EA	40,829.250	0.000	3.000	3.00	122,487.75	
1350	06506204	000	REMOVE OVERHD SIGN SUP	EA	2,900.000	2.000	0.000	1.00	2,900.00	
1355	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	38.750	97.000	-1.000	33.00	1,278.75	
1360	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	11.500	14.000	0.000	71.00	816.50	
1365	06586018	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	38.750	9.000	0.000	7.00	271.25	
1369	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	0.000	6,867.000	14,226.00	3,983.28	
1391	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	0.000	3,700.000	8,110.00	2,433.00	
1392	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	0.000	2,928.000	11,036.00	3,090.08	
1393	06626011		WK ZN PAV MRK NON-REMOV (W)8"(LNDR)	LF	1.060	0.000	1,071.000	1,353.00	1,434.18	
1394	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.660	0.000	2,075.000	9,989.00	6,592.74	
1400	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	171.000	0.000	451.00	1,804.00	
1405	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.550	7,535.000	-10,125.000	10,705.00	5,887.75	
1410	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.500	160,204.000	43,181.000	182,692.00	91,346.00	
1415	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.000	119.000	181.000	117.00	1,404.00	
1420	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	184,606.000	45,685.000	173,133.00	86,566.50	
1425	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.410	1,100.000	0.000	321.00	131.61	
1430	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.410	39.000	0.000	572.00	234.52	
1435	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	531.000	408.000	409.00	409.00	
1440	06666033	000	REFL PAV MRK TY I (W)8"(LNDR)(100MIL)	LF	0.670	3,387.000	100.000	1,890.00	1,266.30	
1445	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.640	35,699.000	-5,137.000	25,003.00	16,001.92	
1460	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	2,477.000	0.000	3,675.00	16,537.50	
1465	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	83.000	75.000	-4.000	84.00	6,972.00	
1470	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	220.000	17.000	2.000	18.00	3,960.00	
1475	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	240.000	9.000	0.000	17.00	4,080.00	
1485	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	81.000	0.000	92.00	9,200.00	
1490	06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.650	1,391.000	0.000	157.00	102.05	
1495	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.000	166.000	471.000	879.00	4,395.00	
1496	06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL) FM 1516 Modifications	EA	305.190	0.000	2.000	2.00	610.38	
1497	06666233		PAVEMENT SEALER (MED NOSE) FM 1516 Modifications	EA	155.890	0.000	2.000	2.00	311.78	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1500	06666224	000	PAVEMENT SEALER 4"	LF	0.130	17,886.000	0.000	134,369.00	17,467.97
1505	06666225	000	PAVEMENT SEALER 6"	LF	0.220	1,336.000	0.000	487.00	107.14
1510	06666226	000	PAVEMENT SEALER 8"	LF	0.340	5,689.000	0.000	15,730.00	5,348.20
1520	06666230	000	PAVEMENT SEALER 24"	LF	2.400	1,357.000	0.000	3,550.00	8,520.00
1521	06666231		PAVEMENT SEALER (ARROW)	EA	32.880	0.000	3.000	42.00	1,380.96
1522	06666232		PAVEMENT SEALER (WORD)	EA	40.500	0.000	5.000	47.00	1,903.50
1523	06666234		PAVEMENT SEALER (DBL ARROW)	EA	58.330	0.000	2.000	10.00	583.30
1530	06666286	000	REF PROF PAV MRK TY I(Y)4"(SLD)(060MIL)	LF	0.700	11,559.000	-4,475.000	721.00	504.70
1535	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	21,548.000	-2,042.000	19,506.00	6,241.92
1540	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	89,466.000	-2,480.000	73,634.00	23,562.88
1550	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.320	81,571.000	-1,801.000	69,660.00	22,291.20
1552	06686005		PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	7.740	0.000	1,680.000	1,470.00	11,377.80
1560	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	151.000	0.000	294.00	1,470.00
1565	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	3,406.000	-473.000	2,733.00	8,199.00
1570	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	117,633.000	200.000	71,817.00	21,545.10
1575	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	2,344.000	0.000	222.00	666.00
1580	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	2.000	0.000	19.00	1,235.00
1582	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	58.050	0.000	3.000	9.00	522.45
1583	06776020		ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	172.300	0.000	1.000	1.00	172.30
1585	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.120	20,480.000	0.000	4,957.00	594.84
1595	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.250	5,689.000	0.000	3,456.00	864.00
1605	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,681.000	0.000	1,298.00	1,298.00
1606	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	48.000	0.000	3.000	9.00	432.00
1607	06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	52.000	0.000	2.000	5.00	260.00
1608	06786016		PAV SURF PREP FOR MRK (WORD)	EA	95.000	0.000	5.000	13.00	1,235.00
1610	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	28,500.000	4.000	0.000	4.00	114,000.00
1615	06816001	000	TEMP TRAF SIGNALS	EA	14,000.000	2.000	0.000	2.00	28,000.00
1620	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	187.000	46.000	4.000	54.00	10,098.00
1625	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	187.000	13.000	11.000	15.00	2,805.00
1630	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	187.000	46.000	4.000	58.00	10,846.00
1635	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	197.000	13.000	12.000	16.00	3,152.00
1640	06826005	000	VEH SIG SEC (12")LED(RED)	EA	187.000	65.000	8.000	81.00	15,147.00
1641	06826006		VEH SIG SEC (12")LED(RED ARW)	EA	197.000	0.000	8.000	2.00	394.00
1644	96082100		UNIQUE CHANGE ORDER ITEM 100 Remove & Replace Signal Head FM 1516	DOL	2,267.740	0.000	1.000	1.00	2,267.74
1645	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	425.000	32.000	0.000	33.00	14,025.00
1646	96082097		UNIQUE CHANGE ORDER ITEM 97 Remove & Replace Signal Head LP 1604 (TxDOT Provided)	DOL	708.670	0.000	1.000	1.00	708.67
1647	96082098		UNIQUE CHANGE ORDER ITEM 98 LP 1604 Damanged Pedestrian Head	DOL	708.670	0.000	1.000	1.00	708.67
1648	96082099		UNIQUE CHANGE ORDER ITEM 99 FM 1516 Conduit Damage	DOL	1,617.540	0.000	1.000	1.00	1,617.54
1650	06826023	000	BACK PLATE (12")(3 SEC)	EA	45.000	38.000	5.000	39.00	1,755.00
1655	06826024	000	BACK PLATE (12")(4 SEC)	EA	55.000	4.000	6.000	4.00	220.00
1660	06826025	000	BACK PLATE (12")(5 SEC)	EA	85.000	7.000	1.000	7.00	595.00
1665	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.100	6,440.000	0.000	13,810.00	15,191.00
1670	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.450	7,835.000	762.000	18,212.00	26,407.40

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1675	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.950	3,500.000	0.000	4,040.00	3,838.00
1680	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.100	2,322.000	0.000	2,322.00	2,554.20
1685	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.750	6,303.000	0.000	9,391.00	16,434.25
1690	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.950	2,940.000	0.000	10,810.00	10,269.50
1695	06866028	000	INS TRF SIG PL AM(S)1 ARM(24')LUM&ILSN	EA	5,475.000	1.000	0.000	1.00	5,475.00
1700	06866036	000	INS TRF SIG PL AM(S)1 ARM(32')LUM&ILSN	EA	5,890.000	1.000	0.000	1.00	5,890.00
1705	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	4,550.000	1.000	0.000	1.00	4,550.00
1710	06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	6,345.000	1.000	0.000	1.00	6,345.00
1715	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	5,710.000	3.000	-1.000	2.00	11,420.00
1720	06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	5,785.000	2.000	0.000	2.00	11,570.00
1725	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	5,795.000	4.000	0.000	4.00	23,180.00
1730	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,550.000	2.000	0.000	2.00	13,100.00
1735	06866052	000	INS TRF SIG PL AM(S)1 ARM(48')LUM&ILSN	EA	6,570.000	1.000	0.000	1.00	6,570.00
1740	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	11,550.000	1.000	0.000	1.00	11,550.00
1745	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	10,400.000	1.000	0.000	1.00	10,400.00
1750	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	11,700.000	3.000	0.000	3.00	35,100.00
1754	06866191		INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	37,124.570	0.000	1.000	1.00	37,124.57
1755	06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	13,700.000	1.000	0.000	1.00	13,700.00
1760	06876001	000	PED POLE ASSEMBLY	EA	825.000	19.000	0.000	21.00	17,325.00
1765	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	810.000	32.000	0.000	33.00	26,730.00
1770	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	4.000	0.000	4.00	14,000.00
1775	06906100	000	REMOVE TRAFFIC SIGNAL	EA	3,500.000	2.000	0.000	2.00	7,000.00
1780	07306106	003	STRIP MOWING	CYC	3,400.000	4.000	0.000	1.00	3,400.00
1785	07346002	000	LITTER REMOVAL	CYC	2,200.000	4.000	0.000	6.00	13,200.00
1790	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.330	137,482.000	5,875.000	137,482.00	45,369.06
1793	50016001		GEOGRID BASE REINFORCEMENT (TY I)	SY	2.500	0.000	1,600.000	636.30	1,590.75
Bid Item Added to be utilized in Frontage Road Test Section									
1795	30316001	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.500	1,926.000	0.000	3,459.30	5,188.95
1802	30316002		GEOGRID BASE REINFORCEMENT (TY III)	SY	1.890	0.000	307,924.000	272,037.54	514,150.95
1805	40486001	000	PRESTRESSED GROUND ANCHORS	LF	37.500	3,690.000	0.000	3,649.00	136,837.50
1810	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	31.000	195.000	0.000	915.00	28,365.00
1815	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,800.000	2.000	0.000	8.00	142,400.00
1820	60256001	000	RADAR PRESENCE DETECTOR	EA	6,400.000	16.000	0.000	18.00	115,200.00
1825	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.750	9,341.000	0.000	20,240.00	55,660.00
1830	60276003	000	CONDUIT (PREPARE)	LF	2.950	355.000	0.000	600.00	1,770.00
1835	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,500.000	15.000	0.000	18.00	117,000.00
1840	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,553.000	1.000	0.000	1.00	6,553.00
1845	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	14.000	4,600.000	0.000	4,162.00	58,268.00
1850	60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	1.000	4,600.000	0.000	4,162.00	4,162.00
1860	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	419,716.710	0.000	1.000	1.00	419,716.71
TIA #1 EXTENDED OVERHEAD COST, ONE TIME LUMP SUM									
1861	96086045		UNIQUE CHANGE ORDER ITEM 45	DOL	77,189.280	0.000	1.000	1.00	77,189.28
1862	96086041		UNIQUE CHANGE ORDER ITEM 41	DOL	5,002.230	0.000	1.000	1.00	5,002.23
Purchase/Dispose of eight (8) RW panels and 60 LF coping.									
1863	96086042		UNIQUE CHANGE ORDER ITEM 42	DOL	10,329.810	0.000	1.000	1.00	10,329.81
Excavation/re-embankment/saw-cutting panels RW 25									

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1864	96086046		UNIQUE CHANGE ORDER ITEM 46 Install 140 LF Fence, Re-locate 2 Gates Driveway 10LA.	DOL	6,134.990	0.000	1.000	0.68	4,190.20
1865	96086047		UNIQUE CHANGE ORDER ITEM 47 Install posts, re-set gate and motion sensor at Driveway 11L	DOL	1,325.630	0.000	1.000	5.65	7,489.81
1866	96086048		UNIQUE CHANGE ORDER ITEM 48 Install new posts and re-set electric gate at Driveway 31L	DOL	4,544.240	0.000	1.000	1.14	5,194.07
1867	96086049		UNIQUE CHANGE ORDER ITEM 49 Install new posts, re-set electric gate at Driveway 32L.	DOL	3,950.360	0.000	1.000	1.06	4,187.38
1869	96086051		UNIQUE CHANGE ORDER ITEM 51 Re-set existing posts and gate at Driveway 35L.	DOL	1,007.480	0.000	1.000	1.00	1,007.48
1871	96086053		UNIQUE CHANGE ORDER ITEM 53 Ground Boxes for UT research project. (36"x36"x36")(Polymer)	DOL	5,514.600	0.000	5.000	5.22	28,786.21
1873	96086046		UNIQUE CHANGE ORDER ITEM 46 CO#46- Overhead Cost TIA 3	DOL	57,891.960	0.000	1.000	1.00	57,891.96
1874	96086055		UNIQUE CHANGE ORDER ITEM 55 CO #48 as per TIA #4	DOL	255,689.490	0.000	1.000	1.00	255,689.49
1876	96086056		UNIQUE CHANGE ORDER ITEM 56 TIA # 5	DOL	260,513.820	0.000	1.000	1.00	260,513.82
2266	96086060		UNIQUE CHANGE ORDER ITEM 60 MOH Material Cost & Fees for Disposing, Restocking & Salvage	DOL	145,295.620	0.000	1.000	1.02	148,492.12
2430	96086007		UNIQUE CHANGE ORDER ITEM 7 FM 1516 AT&T UTILITY DELAY	DOL	21,402.080	0.000	1.000	1.00	21,402.08
2859	96086039		UNIQUE CHANGE ORDER ITEM 39 Modify Island at FM 1516 with CRCP	DOL	8,417.000	0.000	1.000	1.00	8,417.00
2860	96086040		UNIQUE CHANGE ORDER ITEM 40 Curb Inlet Adjustment Sta 19+74.95	DOL	8,386.000	0.000	1.000	1.00	8,386.00
466	96086015		UNIQUE CHANGE ORDER ITEM 15 FABRICATED SPCL PR1 PIECES BUT NOT USED	DOL	54.040	0.000	211.000	211.00	11,402.44
712	96086014		UNIQUE CHANGE ORDER ITEM 14 STEEL PLATE (FUR & INST)	DOL	2,383.710	0.000	4.000	4.00	9,534.84
714	96086023		UNIQUE CHANGE ORDER ITEM 23 STEEL PLATE (REMOVE)	DOL	596.400	0.000	4.000	4.00	2,385.60
796	04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH) PHASED BRIDGE DEMO REQUIRED FOR CONVERSION	EA	41,557.490	0.000	1.000	1.00	41,557.49
810	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	0.000	1.000	1.00	5,000.00
811	96086016		UNIQUE CHANGE ORDER ITEM 16 BARRICADE MAINTENANCE (FOR LIMITS OF 1516 TO GRAYTOWN ONLY)	DOL	198.630	0.000	10.000	525.25	104,330.41
812	96086017		UNIQUE CHANGE ORDER ITEM 17 8' BARRICADE TY III	DOL	187.230	0.000	122.000	122.00	22,842.06
813	96086018		UNIQUE CHANGE ORDER ITEM 18 SAFETY BARRELS W/ RINGS	DOL	47.350	0.000	210.000	210.00	9,943.50
814	96086019		UNIQUE CHANGE ORDER ITEM 19 SAFETY BARREL W/ NO RINGS	DOL	44.620	0.000	440.000	440.00	19,632.80

Category Subtotal \$62,987,947.46

CATEGORY 002 DESCRIPTION IH 10 WBFR T/A over IH 10 ML PS 1078

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1925	04006005	000	CEM STABIL BKFL	CY	135.000	91.000	0.000	73.64	9,941.94
1930	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	528.000	0.000	528.00	79,200.00
1935	04166005	000	DRILL SHAFT (42 IN)	LF	160.000	144.000	0.000	145.46	23,273.60
1940	04206013	000	CL C CONC (ABUT)	CY	810.000	43.200	0.000	43.20	34,992.00
1945	04206025	000	CL C CONC (BENT)	CY	950.000	59.700	0.000	59.70	56,715.00
1950	04226001	000	REINF CONC SLAB	SF	13.000	6,080.000	0.000	6,080.00	79,040.00
1955	04256037	000	PRESTR CONC GIRDER (TX40)	LF	115.000	945.200	0.000	945.20	108,698.00
1960	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	10.000	0.000	6.45	2,904.30
1965	04506012	000	RAIL (TY T411)	LF	125.000	420.000	0.000	420.00	52,500.00
1970	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	95.000	62.000	0.000	62.00	5,890.00
Category Subtotal									\$453,154.84

CATEGORY 003 DESCRIPTION IH 10 WBML Overpass at Woodlake PKWY PS 1088

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1995	04006005	000	CEM STABIL BKFL	CY	135.000	300.000	0.000	232.56	31,394.93
2000	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,296.000	0.000	1,296.00	194,400.00
2005	04166005	000	DRILL SHAFT (42 IN)	LF	160.000	480.000	0.000	480.00	76,800.00
2010	04206013	000	CL C CONC (ABUT)	CY	810.000	93.900	0.000	93.90	76,059.00
2015	04206025	000	CL C CONC (BENT)	CY	950.000	161.200	-5.600	155.60	147,820.00
2020	04226001	000	REINF CONC SLAB	SF	13.000	20,336.000	-834.000	19,502.00	253,526.00
2025	04256039	000	PRESTR CONC GIRDER (TX54)	LF	115.000	2,377.290	0.000	2,377.29	273,388.35
2035	04506023	000	RAIL (TY SSTR)	LF	52.000	323.000	0.000	323.00	16,796.00
2045	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	95.000	124.000	0.000	124.00	11,780.00
2050	96086031		UNIQUE CHANGE ORDER ITEM 31 REMOVE STEEL FROM OVERHANG/RAIL & EAR	DOL	5,702.340	0.000	1.000	1.00	5,702.34
2051	96086032		UNIQUE CHANGE ORDER ITEM 32 CLEAN AND SEAL EXPOSED BRIDGE DECK STEEL	DOL	3,550.480	0.000	1.000	1.00	3,550.48
Category Subtotal									\$1,091,217.10

CATEGORY 004 DESCRIPTION IH 10 EBML Overpass at Woodlake PKWY PS 1102

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2070	04006005	000	CEM STABIL BKFL	CY	135.000	191.000	0.000	162.42	21,926.70
2075	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	864.000	0.000	864.00	129,600.00
2080	04166005	000	DRILL SHAFT (42 IN)	LF	160.000	480.000	0.000	480.00	76,800.00
2085	04206013	000	CL C CONC (ABUT)	CY	810.000	59.800	0.000	59.80	48,438.00
2090	04206025	000	CL C CONC (BENT)	CY	950.000	155.300	-5.600	149.70	142,215.00
2095	04226001	000	REINF CONC SLAB	SF	13.000	16,782.000	-833.000	15,949.00	207,337.01
2100	04256039	000	PRESTR CONC GIRDER (TX54)	LF	115.000	2,055.750	0.000	2,055.75	236,411.25
2105	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	9.000	0.000	4.21	1,893.60
2110	04506023	000	RAIL (TY SSTR)	LF	52.000	323.000	-20.000	303.00	15,756.00
2120	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	95.000	102.000	0.000	102.00	9,690.00
2125	96086033		UNIQUE CHANGE ORDER ITEM 33 THREADED REBAR AND MECHANICAL COUPLERS	DOL	28.780	0.000	562.000	562.00	16,174.36

CATEGORY 004 DESCRIPTION IH 10 EBML Overpass at Woodlake PKWY PS 1102

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2126	96086034		UNIQUE CHANGE ORDER ITEM 34 ABUT REIN MECHANICAL COUPLERS-CUMULATIVE OF 2 FORCE ACCOUNTS	DOL	7,385.730	0.000	1.000	1.00	7,385.73
Category Subtotal									\$913,627.65

CATEGORY 005 DESCRIPTION IH 10 WBFR Over Martinez Creek PS 1116

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2145	04006005	000	CEM STABIL BKFL	CY	135.000	170.000	0.000	181.92	24,558.66
2150	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	120.000	0.000	120.00	6,600.00
2155	04166005	000	DRILL SHAFT (42 IN)	LF	160.000	1,418.000	0.000	1,418.00	226,880.00
2160	04206013	000	CL C CONC (ABUT)	CY	810.000	66.200	0.000	66.20	53,622.00
2165	04206025	000	CL C CONC (BENT)	CY	950.000	59.000	0.000	59.00	56,050.00
2170	04226001	000	REINF CONC SLAB	SF	13.000	10,499.000	0.000	10,499.00	136,487.00
2175	04226013	000	BRIDGE SIDEWALK	SF	10.000	2,096.000	0.000	2,096.00	20,960.00
2180	04256037	000	PRESTR CONC GIRDER (TX40)	LF	115.000	1,067.550	0.000	1,067.55	122,768.25
2185	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	130.000	0.000	82.49	37,120.05
2187	04426007		STR STEEL (MISC NON - BRIDGE)	LB	20.780	0.000	198.000	198.00	4,114.44
2190	04506036	000	RAIL (TY C411)	LF	165.000	230.000	0.000	230.00	37,950.00
2195	04506012	000	RAIL (TY T411)	LF	125.000	245.000	0.000	245.00	30,625.00
2200	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	95.000	101.000	0.000	101.00	9,595.00
Category Subtotal									\$767,330.40

CATEGORY 006 DESCRIPTION IH 10 Underpass at Foster RD PS 1076

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2225	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	90.000	0.000	90.00	4,950.00
2227	96086002		UNIQUE CHANGE ORDER ITEM 2 CASING (22")	DOL	44.440	0.000	17.500	17.50	777.70
2228	96086003		UNIQUE CHANGE ORDER ITEM 3 STAND-BY TIME FOR CREW & EQUIP WHILE RESOLUTION WAS PROVIDED	DOL	2,981.140	0.000	1.000	1.00	2,981.14
2230	04206057	000	CL C CONC (WINGWALLS)	CY	1,350.000	8.000	0.000	8.00	10,800.00
2235	04506004	000	RAIL (TY T221)	LF	100.000	25.000	0.000	25.00	2,500.00
Category Subtotal									\$22,008.84

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2240	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	203,266.63	203,266.63
2245	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	10,272.29	10,272.29
2255	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	551,259.38	551,259.38
2265	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	228,881.78	228,881.78
Category Subtotal									\$993,680.08

CATEGORY		001		DESCRIPTION	U-NUMBER 14680 SAWS WATER					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
			SUPP DESCRIPTION							
2560	70876001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	2,616.000	4,032.000	4,727.00	4,727.00	
2565	70876002	000	PIPE WATER MAIN (PVC)(6")	LF	73.000	103.000	165.000	418.00	30,514.00	
2570	70876003	000	PIPE WATER MAIN (PVC)(16")	LF	115.000	733.000	802.000	1,463.50	168,302.50	
2575	70876004	000	GATE VALVE AND BOX (COMP)(6")	EA	1,200.000	2.000	0.000	2.00	2,400.00	
2580	70876005	000	GATE VALVE AND BOX (COMP)(16")	EA	6,600.000	4.000	3.000	7.00	46,200.00	
2586	96086036		UNIQUE CHANGE ORDER ITEM 36 16" DI RESTRAINT	DOL	1,881.540	0.000	6.000	6.00	11,289.24	
2587	96086037		UNIQUE CHANGE ORDER ITEM 37 16"X12" CUT IN TEE PAID BY EACH	DOL	6,150.900	0.000	2.000	2.00	12,301.80	
2588	96086038		UNIQUE CHANGE ORDER ITEM 38 12" GATE VALVE	DOL	6,228.630	0.000	2.000	2.00	12,457.26	
2589	96086039		UNIQUE CHANGE ORDER ITEM 39 12" HDPE DR 11	DOL	102.720	0.000	200.000	200.00	20,544.00	
2591	96086040		UNIQUE CHANGE ORDER ITEM 40 16"X12" CUT IN TEE(REMOVE)	DOL	3,885.950	0.000	2.000	2.00	7,771.90	
2595	70876008	000	CUT-IN TEE (COMP)(6"X6")	EA	5,700.000	1.000	0.000	1.00	5,700.00	
2600	70876009	000	CUT-IN TEE (COMP)(16"X16")	EA	5,800.000	2.000	0.000	2.00	11,600.00	
2605	70876010	000	TAP SLEEVE VALVE AND BOX (COMP)(16"X6")	EA	6,900.000	1.000	0.000	1.00	6,900.00	
2610	70876011	000	DUCTILE IRON FITTINGS	TON	2,000.000	7.000	7.500	6.25	12,500.00	
2615	70876012	000	TIE-IN (COMP)(6")	EA	2,000.000	3.000	4.000	8.00	16,000.00	
2620	70876013	000	TIE-IN (COMP)(16")	EA	3,400.000	6.000	4.000	8.00	27,200.00	
2625	70876014	000	HYDROSTATIC PRESSURE TEST	EA	3,500.000	3.000	7.000	10.00	35,000.00	
2630	70876015	000	TEMPORARY BLOW-OFF (COMP)(2")	EA	3,100.000	6.000	13.000	19.00	58,900.00	
2635	70876016	000	AUTOMATIC AIR RELEASE VALVE (COMP)(1")	EA	3,000.000	4.000	0.000	4.00	12,000.00	
2640	70876017	000	CASING OR LINER FOR BORING (18")	LF	28.000	335.000	-16.000	309.00	8,652.00	
2645	70876018	000	CASING OR LINER FOR BORING (30")	LF	64.030	1,215.000	0.000	1,234.50	79,045.04	
2650	70876019	000	CASING FOR OPEN CUT TRENCH (30")	LF	100.000	145.000	-120.000	25.00	2,500.00	
2660	70876021	000	CASING FOR OPEN CUT TRENCH (18")	LF	75.000	236.000	-220.000	11.00	825.00	
2665	70876022	000	JACKING OR BORING (WATER MAIN)(18")	LF	200.000	319.000	0.000	309.00	61,800.00	
2670	70876023	000	JACKING OR BORING (WATER MAIN)(30")	LF	325.000	1,215.000	0.000	1,234.50	401,212.50	
2675	70876024	000	CARRIER PIPE FOR BORING (6")	LF	72.000	335.000	-16.000	309.00	22,248.00	
2680	70876025	000	CARRIER PIPE FOR BORING (16")	LF	120.000	1,215.000	0.000	1,234.50	148,140.00	
2685	70876027	000	ADJUST EXISTING VALVE BOX	EA	240.000	38.000	10.000	26.00	6,240.00	
2690	70876028	000	CONCRETE ENCASEMENT AND SADDLES	CY	325.000	286.000	558.000	810.84	263,523.00	
2695	70876029	000	RELOCATE FIRE HYDRANT	EA	2,100.000	3.000	7.000	2.00	4,200.00	
2730	70876036	000	PIPE WTR MAIN(SPL STL CAS)OPEN CUT(30")	LF	350.000	252.000	0.000	240.00	84,000.00	
2735	70876037	000	PIPE WTR MAIN(SPL STL CAS)OPEN CUT(36")	LF	400.000	401.000	60.000	462.00	184,800.00	
2740	70876038	000	CARRIER PIPE FOR OPEN CUT TRENCH (6")	LF	73.000	16.000	0.000	11.00	803.00	
2745	70876039	000	CARRIER PIPE FOR OPEN CUT TRENCH (16")	LF	118.000	25.000	0.000	25.00	2,950.00	
2750	70876045		GATE VALVE AND BOX (COMP)(12")	EA	3,892.860	0.000	1.000	1.00	3,892.86	
2755	70876046		FIRE HYDRANT WITH 6IN VALVE AND BOX	EA	4,789.920	0.000	2.000	2.00	9,579.84	
2760	70876048		TIE IN (COMP)(12")	EA	3,235.250	0.000	6.000	6.00	19,411.50	
2765	70876056		PIPE WATER MAIN (PVC) (12")	LF	103.630	0.000	800.000	818.50	84,821.16	
2770	70876057		CASING FOR OPEN CUT TRENCH (24")	LF	104.540	0.000	125.000	125.00	13,067.50	
2775	70876058		CARRIER PIPE FOR OPEN CUT TRENCH (12")	LF	85.930	0.000	125.000	125.00	10,741.25	
2780	70876065		RELAY SHORT SERVICE (3/4")	EA	1,274.760	0.000	4.000	2.00	2,549.52	
2790	96082002		UNIQUE CHANGE ORDER ITEM 2 ABANDON WATERLINE (16")	DOL	48.130	0.000	770.000	755.00	36,338.15	

CATEGORY 001 DESCRIPTION U-NUMBER 14680 SAWS WATER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2795	96082003		UNIQUE CHANGE ORDER ITEM 3 TEMPORARY WATERLINE (8")	DOL	78.690	0.000	3,985.000	3,985.00	313,579.65
2800	96086021		UNIQUE CHANGE ORDER ITEM 21 SAWS Water Leak Exploration	DOL	714.430	0.000	1.000	1.00	714.43
2805	96086025		UNIQUE CHANGE ORDER ITEM 25 LOAD CONC ENCASED AC PIPE IN DUMPSTER (Inv. Force Account)	DOL	1.000	0.000	2,000.000	999.25	999.25
2806	96086026		UNIQUE CHANGE ORDER ITEM 26 Pothole water line EBFR at Driveway 9R (Inv.Force Account)	DOL	1,831.330	0.000	1.000	1.00	1,831.33
2807	96086027		UNIQUE CHANGE ORDER ITEM 27 Remove SAWS 6" AC Line at Driveway 9R.	DOL	4,305.240	0.000	1.000	1.00	4,305.24
2808	96086028		UNIQUE CHANGE ORDER ITEM 28 Remob/Demob for Change Order No. 34 additional work.	DOL	2,704.280	0.000	1.000	1.00	2,704.28
Category Subtotal									\$2,277,782.20

PROJECT C 25-2-198 CONTROL 002502198

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0185	03056003	000	SALV, HAUL & STKPL RCL APH PV (2 TO 4")	SY	2.000	11,713.000	0.000	0.000	0.00
0204	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG70-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0207	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG76-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0209	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG76-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0211	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0212	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0213	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0214	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0216	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-D PG76-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0217	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-D PG76-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0218	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-D PG76-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0219	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-D PG76-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0220	03426002	000	PFC (ASPHALT) PG76-22	TON	104.000	186.000	-186.000	0.000	0.00
0225	03426006	000	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	104.000	2,912.000	-2,912.000	0.000	0.00
0310	04006007	000	CUT & RESTORE CONC PAVING	SY	300.000	22.000	0.000	0.000	0.00

0360	04166007	000	DRILL SHAFT (54 IN)	LF	400.000	182.000	-178.000	0.000	0.00
0425	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	125.000	201.000	0.000	0.000	0.00
0730	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	37,000.000	1.000	-1.000	0.000	0.00
0840	05066031	003	FRNT END LOADER WORK (ERSN & SEDM CONT)	HR	70.000	262.000	0.000	0.000	0.00
0855	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.450	1,991.000	0.000	0.000	0.00
0860	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.940	1,991.000	0.000	0.000	0.00
0865	05086001	000	CONSTRUCTING DETOURS	SY	38.000	53,989.000	-53,989.000	0.000	0.00
0925	05286001	000	COLORLED TEXTURED CONC (4")	SY	100.000	510.000	-510.000	0.000	0.00
1220	06366001	000	ALUMINUM SIGNS (TY A)	SF	36.000	9.000	0.000	0.000	0.00
1226	96076001		STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.000	0.000	0.000	0.00
			District + Account: 150010-D7000						
1280	06446062	000	IN SM RD SN SUP&AM TYTWT(1)WP(P)	EA	345.000	16.000	0.000	0.000	0.00
1290	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,075.000	2.000	0.000	0.000	0.00
1315	06506032	000	INS OH SN SUP(30 FT CANT)	EA	13,200.000	4.000	-1.000	0.000	0.00
1320	06506038	000	INS OH SN SUP(35 FT CANT)	EA	16,100.000	5.000	-5.000	0.000	0.00
1325	06506045	000	INS OH SN SUP(40 FT CANT)	EA	17,900.000	2.000	-2.000	0.000	0.00
1330	06506074	000	INS OH SN SUP(65 FT BRDG)	EA	21,000.000	1.000	-1.000	0.000	0.00
1335	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	21,300.000	2.000	-2.000	0.000	0.00
1340	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	23,900.000	1.000	0.000	0.000	0.00
1345	06506099	000	INS OH SN SUP(90 FT BRDG)	EA	31,300.000	1.000	-1.000	0.000	0.00
1370	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	11.500	6.000	0.000	0.000	0.00
1375	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	11.900	13.000	0.000	0.000	0.00
1380	06586036	000	INSTL DEL ASSM (D-DW)SZ 1 (FLX)GND	EA	38.750	153.000	0.000	0.000	0.00
1385	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	41.000	8.000	0.000	0.000	0.00
1390	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	85.000	37.000	0.000	0.000	0.00
1395	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	4.000	112.000	0.000	0.000	0.00
1450	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.000	1,616.000	-1,298.000	0.000	0.00
1455	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.000	2,803.000	-1,900.000	0.000	0.00
1480	06666075	000	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	55.000	8.000	-2.000	0.000	0.00
1515	06666228	000	PAVEMENT SEALER 12"	LF	1.200	1,175.000	0.000	0.000	0.00
1525	06666282	000	REF PROF PAV MRK TY I(W)4"(SLD)(060MIL)	LF	0.700	13,728.000	-3,783.000	0.000	0.00
1545	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.550	2,529.000	-2,529.000	0.000	0.00
1553	06686010		PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	11.610	0.000	0.000	0.000	0.00
1555	06726008	000	REFL PAV MRKR TY I-R	EA	8.000	224.000	-72.000	0.000	0.00
1590	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	1,336.000	0.000	0.000	0.00
1600	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	2,172.000	0.000	0.000	0.00
1800	30316002	000	GEOGRID BASE REINFORCEMENT (TY III)	SY	1.800	468,902.000	-468,902.000	0.000	0.00
1868	96086050		UNIQUE CHANGE ORDER ITEM 50	DOL	1,325.630	0.000	1.000	0.000	0.00
			Install new posts, re-set gate at Driveway 33L.						
1870	96086052		UNIQUE CHANGE ORDER ITEM 52	DOL	1,137.160	0.000	1.000	0.000	0.00
			Remove permanent barrier dowels from main lane CRCP.						
1872	96086054		UNIQUE CHANGE ORDER ITEM 54	DOL	1.000	0.000	5,532.880	0.000	0.00
			Concrete Pump (Woodlake)						
2267	96086061		UNIQUE CHANGE ORDER ITEM 61	DOL	26,884.780	0.000	0.000	0.000	0.00
			Transfer TY A, TY O, & TY G Signs to Adjacent Projects						
2268	96086062		UNIQUE CHANGE ORDER ITEM 62	DOL	89.860	0.000	0.000	0.000	0.00
			Markup and bond cost for large sign TY G						
2269	96086063		UNIQUE CHANGE ORDER ITEM 63	DOL	1,808.570	0.000	0.000	0.000	0.00
			Signs delivery fee paid by LS						
2850	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	2,964.660	0.000	1.000	0.000	0.00
			OSB work at temp wall #2						
2851	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	994.380	0.000	1.000	0.000	0.00

2852	96086032	Retrofit 2 panels @ wall4 system 2	UNIQUE CHANGE ORDER ITEM 32	DOL	1,077.610	0.000	1.000	0.000	0.00
2853	96086033	Retrofit MSE panels @ wall 2	UNIQUE CHANGE ORDER ITEM 33	DOL	3,062.460	0.000	1.000	0.000	0.00
2854	96086034	Rework Subgrades Woodlake SAWS leak	UNIQUE CHANGE ORDER ITEM 34	DOL	1,137.160	0.000	1.000	0.000	0.00
2855	96086035	Remove Steel in RCP for TCP Change	UNIQUE CHANGE ORDER ITEM 35	DOL	850.220	0.000	1.000	0.000	0.00
2857	96086037	Rework Flex Base for SAWS water leak	UNIQUE CHANGE ORDER ITEM 37	DOL	556.760	0.000	1.000	0.000	0.00
2858	96086038	Trucks used to test sensors in place	UNIQUE CHANGE ORDER ITEM 38	DOL	658.020	0.000	1.000	0.000	0.00
713	96086022	Trucks used to test sensors in place	UNIQUE CHANGE ORDER ITEM 22	DOL	512.800	0.000	1.000	0.000	0.00
		STEEL PLATE (MOVE)							

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION IH 10 WBML Overpass at Woodlake PKWY PS 1088

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2030	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	9.000	0.000	0.000	0.00
2040	04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	323.000	-323.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION IH 10 EBML Overpass at Woodlake PKWY PS 1102

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2115	04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	323.000	-323.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2250	96026002		PAYMENT ADJUSTMENT-NEG	DOL	1.000	1,004.000	0.000	0.000	0.00
2260	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
2300	95016003		RUC DAMAGE ONLY	DOL	-180.000	1.000	0.000	0.000	0.00
2305	95016003		Westbound IH 10 ML 1 Lane Closed Time Period A RUC DAMAGE ONLY	DOL	-3,340.000	1.000	0.000	0.000	0.00
2310	95016003		Westbound IH 10 ML 2 Lane Closed Time Period A RUC DAMAGE ONLY	DOL	-60.000	1.000	0.000	0.000	0.00
2315	95016003		Westbound IH 10 ML 1 Lane Closed Time Period B RUC DAMAGE ONLY	DOL	-310.000	1.000	0.000	0.000	0.00
2320	95016003		Westbound IH 10 ML 2 Lane Closed Time Period B RUC DAMAGE ONLY	DOL	-50.000	1.000	0.000	0.000	0.00
2325	95016003		Westbound IH 10 ML 2 Lane Closed Time Period C RUC DAMAGE ONLY	DOL	-110.000	1.000	0.000	0.000	0.00
			Eastbound IH 10 ML 1 Lane Closed Time Period A						

2330	95016003	RUC DAMAGE ONLY	DOL	-3,240.000	1.000	0.000	0.000	0.00
		Eastbound IH 10 ML 2 Lane Closed Time Period A						
2335	95016003	RUC DAMAGE ONLY	DOL	-280.000	1.000	0.000	0.000	0.00
		Eastbound IH 10 ML 2 Lane Closed Time Period B						
2340	95016003	RUC DAMAGE ONLY	DOL	-40.000	1.000	0.000	0.000	0.00
		Eastbound IH 10 ML 2 Lane Closed Time Period C						
2345	95016003	RUC DAMAGE ONLY	DOL	-470.000	1.000	0.000	0.000	0.00
		IH 10 North FTGRD Closed Time Period A						
2350	95016003	RUC DAMAGE ONLY	DOL	-120.000	1.000	0.000	0.000	0.00
		IH 10 North FTGRD Closed Time Period B						
2355	95016003	RUC DAMAGE ONLY	DOL	-10.000	1.000	0.000	0.000	0.00
		IH 10 North FTGRD Closed Time Period C						
2360	95016003	RUC DAMAGE ONLY	DOL	-520.000	1.000	0.000	0.000	0.00
		IH 10 South FTGRD Closed Time Period A						
2365	95016003	RUC DAMAGE ONLY	DOL	-130.000	1.000	0.000	0.000	0.00
		IH 10 South FTGRD Closed Time Period B						
2370	95016003	RUC DAMAGE ONLY	DOL	-20.000	1.000	0.000	0.000	0.00
		IH 10 South FTGRD Closed Time Period C						
2400	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	63.250	1.000	0.000	0.000	0.00
		18" Item 416.5.1.1 Pay by the LF						
2405	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	68.750	1.000	0.000	0.000	0.00
		18" Item 416.5.1.1 Pay by the LF						
2410	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
		36" Item 416.5.1.1 Pay by the LF						
2415	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
		36" Item 416.5.1.1 Pay by the LF						
2420	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	184.000	1.000	0.000	0.000	0.00
		42" Item 416.5.1.1 Pay by the LF						
2425	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	200.000	1.000	0.000	0.000	0.00
		42" Item 416.5.1.1 Pay by the LF						
Category Subtotal								0.00

PROJECT ROW 25-2-206 CONTROL 002502206

CATEGORY 001 DESCRIPTION U-NUMBER 14680 SAWS WATER

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2585	70876006	000	CUT-IN GATE VALVE AND BOX (COMP)(6")	EA	3,800.000	2.000	1.000	0.000	0.00
2590	70876007	000	CUT-IN GATE VALVE AND BOX (COMP)(20")	EA	34,000.000	2.000	-2.000	0.000	0.00
2655	70876020	000	CASING FOR OPEN CUT TRENCH (36")	LF	110.000	941.000	-941.000	0.000	0.00
2700	70876030	000	ADJUST FIRE HYDRANT	EA	1,300.000	8.000	-8.000	0.000	0.00
2705	70876031	000	ADJUST PERMANENT BLOW-OFF (2")	EA	1,100.000	1.000	0.000	0.000	0.00
2710	70876032	000	ADJUST PERMANENT BLOW-OFF (4")	EA	1,800.000	1.000	0.000	0.000	0.00
2715	70876033	000	ADJUST AUTOMATIC AIR RELEASE VALVE (1")	EA	875.000	2.000	0.000	0.000	0.00
2720	70876034	000	ADJUST EXIST METER AND NEW METER BOX	EA	350.000	3.000	2.000	0.000	0.00
2725	70876035	000	RELOCATE SHORT SERVICE	EA	1,600.000	2.000	-2.000	0.000	0.00
2785	96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	33,111.750	0.000	2.000	0.000	0.00
			CUT-IN BUTTERFLY VALVE AND BOX (COMP)(20")						
Category Subtotal								0.00	

PROJECT C 25-2-198 CONTROL 002502198

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1049	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,903.650	0.000	18.000	19.00	55,169.35
								Category Subtotal	<u>55,169.35</u>

TOTAL ITEM EARNINGS THIS CONTRACT \$69,561,917.92

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	4,200.000	336.00	336.000	1,411,200.00
01046001		REMOVING CONC (PAV)	SY	12.740	0.00	42,362.710	539,700.92
01046009	000	REMOVING CONC (RIPRAP)	SY	11.000	761.00	2,773.950	30,513.45
01046011	000	REMOVING CONC (MEDIANS)	SY	10.000	387.00	438.000	4,380.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	3,890.00	3,889.955	38,899.55
01046021	000	REMOVING CONC (CURB)	LF	2.000	1,372.00	2,059.125	4,118.25
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	3.000	5,409.00	5,409.000	16,227.00
01046025	000	REMOVE CONC (WINGWALL)	CY	100.000	6.00	6.000	600.00
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	10.000	664.00	1,536.170	15,361.70
01046037	000	REMOVE CONC (RAIL)	LF	8.000	528.00	572.000	4,576.00
01066001	000	OBLITERATING ABANDONED ROAD	STA	310.000	63.00	42.500	13,175.00
01106001	000	EXCAVATION (ROADWAY)	CY	8.000	241,134.00	301,417.500	2,411,340.00
01106001		EXCAVATION (ROADWAY)	CY	11.400	241,134.00	22,539.590	256,951.32
01106002	000	EXCAVATION (CHANNEL)	CY	12.000	3,283.00	2,262.000	27,144.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.000	269,868.00	287,356.000	3,448,272.00
01326007		EMBANKMENT (FINAL)(ORD COMP)(TY D)	CY	29.260	0.00	2,219.000	64,927.94
		Backfill Behind Retaining 24, 25 and 26 added by CO 13					
01506002	000	BLADING	HR	110.000	308.00	92.420	10,166.20
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.250	358,853.00	123,881.280	154,851.61
01646039	000	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	0.120	358,853.00	125,621.280	15,074.56
01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.120	99,256.00	18,042.830	2,165.14
01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.120	99,256.00	84,453.910	10,134.48
01686001	000	VEGETATIVE WATERING	MG	15.000	6,636.70	1,042.000	15,630.00
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.000	35,555.00	7,889.910	7,889.91
02166001	000	PROOF ROLLING	HR	60.000	181.00	71.870	4,312.20
02476059		FL BS (CMP IN PLC)(TY E GR 3)(FNAL POS)	CY	9.770	54,255.00	22,178.000	216,590.35
02476059	000	FL BS (CMP IN PLC)(TY E GR 3)(FNAL POS)	CY	11.500	54,255.00	22,985.000	264,327.50
02476475	000	FL BS (CIP)(TY D GR 1-2, OR 5)FINAL POS	CY	38.000	101,762.00	83,538.000	3,174,444.00
02756001	000	CEMENT	TON	160.000	488.00	321.180	51,388.80
02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	1.500	58,983.00	33,832.880	50,749.33
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.000	85,874.00	52,042.000	156,126.00
03166410		ASPH(AC-15P,AC-20-5TR,AC-20XP,AC10-2TR)	GAL	4.550	0.00	12,922.000	58,795.10
03166414		AGGR (TY-B GR-5)	CY	132.000	0.00	509.420	67,243.44
03416008	000	D-GR HMA TY-B PG64-22	TON	63.000	88,762.00	114,196.270	7,194,365.01
03416028	000	D-GR HMA TY-C PG70-22	TON	67.000	36,306.00	39,648.510	2,656,450.17
03416031	000	D-GR HMA TY-C PG76-22	TON	71.000	7,213.00	3,934.000	279,314.00
03416040	000	D-GR HMA TY-D PG64-22	TON	83.000	3,242.00	1,083.110	89,898.13
03416049	000	D-GR HMA TY-D PG76-22	TON	73.000	602.00	1,392.960	101,686.08
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	5,000.00	2,974.350	-2,974.35
		D-GR HMA TY-B PG64-22 PENALTY					
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	5,000.00	56,163.730	56,163.73
		D-GR HMA TY-B PG64-22 BONUS					
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	4,000.00	12,700.830	-12,700.83
		D-GR HMA TY-B PG64-22 PENALTY					

03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,000.00	54,704.650	54,704.65
		D-GR HMA TY-B PG64-22 BONUS					
03446066	000	SUPERPAVE MIXTURES SP-C PG76-22	TON	72.000	30,960.00	29,459.760	2,121,102.72
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	4,251.250	-4,251.25
		SUPERPAVE MIXTURES SP-C PG76-22 PENALTY					
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	28,953.630	28,953.63
		SUPERPAVE MIXTURES SP-C PG76-22 BONUS					
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	17,835.340	-17,835.34
		SUPERPAVE MIXTURES SP-C PG76-22 PENALTY					
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	17,372.230	17,372.23
		SUPERPAVE MIXTURES SP-C PG76-22 BONUS					
03516002		FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	58.330	0.00	2,897.400	169,005.34
03516025	000	FLEX PAVEMENT STRUCTURE REPAIR (8"-15")	SY	100.000	1,000.00	376.000	37,600.00
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.000	60,750.00	6,813.100	6,813.10
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.000	5,482.00	107,511.000	107,511.00
03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	60.000	23,032.00	26,215.720	1,572,943.20
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	62.000	28,058.00	28,070.210	1,740,353.02
03606056	000	CONC PAV (CONT REINF)(HES)(14")	SY	95.000	5,271.00	5,028.040	477,663.80
04006005	000	CEM STABIL BKFL	CY	135.000	752.00	650.535	87,822.23
04006008	000	CUT & RESTORE ASPH PAVING	SY	50.000	8,144.00	4,712.950	235,647.50
04016001	000	FLOWABLE BACKFILL	CY	150.000	4,993.00	3,629.170	544,375.50
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	30,160.00	35,253.110	35,253.11
04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	38.000	7,457.00	8,136.240	309,177.12
04166001	000	DRILL SHAFT (18 IN)	LF	55.000	210.00	210.000	11,550.00
04166002	000	DRILL SHAFT (24 IN)	LF	160.000	202.00	93.000	14,880.00
04166003	000	DRILL SHAFT (30 IN)	LF	200.000	368.00	92.000	18,400.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,764.00	2,956.000	443,400.00
04166005	000	DRILL SHAFT (42 IN)	LF	160.000	2,569.00	2,673.460	427,753.60
04166006	000	DRILL SHAFT (48 IN)	LF	350.000	41.00	41.000	14,350.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	205.000	560.00	216.000	44,280.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	265.000	22.00	22.000	5,830.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	295.000	182.00	182.000	53,690.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	315.000	132.00	154.000	48,510.00
04166052	000	DRILLED SHAFT (12 IN)	LF	110.000	70.00	67.000	7,370.00
04206013	000	CL C CONC (ABUT)	CY	810.000	263.10	263.100	213,111.00
04206025	000	CL C CONC (BENT)	CY	950.000	435.20	424.000	402,800.00
04206057	000	CL C CONC (WINGWALLS)	CY	1,350.000	8.00	8.000	10,800.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	600.000	59.00	367.618	220,570.80
04206071	000	CL C CONC (COLLAR)	EA	700.000	52.00	147.000	102,900.00
04226001	000	REINF CONC SLAB	SF	13.000	53,697.00	52,030.000	676,390.01
04226013	000	BRIDGE SIDEWALK	SF	10.000	2,096.00	2,096.000	20,960.00
04226015	000	APPROACH SLAB	CY	410.000	441.60	372.310	152,647.10
04236001	000	RETAINING WALL (MSE)	SF	30.000	137,482.00	143,357.000	4,300,710.00
04236003	000	RETAINING WALL (TEMP WALL)	SF	10.000	45,089.00	55,652.340	556,523.40
04256037	000	PRESTR CONC GIRDER (TX40)	LF	115.000	2,012.75	2,012.750	231,466.25
04256039	000	PRESTR CONC GIRDER (TX54)	LF	115.000	4,433.04	4,433.040	509,799.60
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	438.00	913.644	411,139.80
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	130.00	82.489	37,120.05
04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	82.60	10.960	4,932.00

04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	125.000	190.00	54.480	6,810.00
04326044	000	RIPRAP (CONC)(FLUME)	CY	450.000	456.00	387.700	174,465.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	704.00	467.934	210,570.30
04386001		CLEANING AND SEALING EXISTING JOINTS	LF	5.300	0.00	426.000	2,257.80
04426007		STR STEEL (MISC NON - BRIDGE)	LB	20.780	0.00	198.000	4,114.44
04506004	000	RAIL (TY T221)	LF	100.000	295.00	295.000	29,500.00
04506012	000	RAIL (TY T411)	LF	125.000	1,748.00	1,748.000	218,500.00
04506023	000	RAIL (TY SSTR)	LF	52.000	1,586.00	863.700	44,912.40
04506034		RAIL (TY C402)	LF	178.350	0.00	394.000	70,269.91
04506036	000	RAIL (TY C411)	LF	165.000	494.00	494.000	81,510.00
04506042	000	RAIL (TY PR1)	LF	63.000	7,514.00	6,479.900	408,233.70
04506042		RAIL (TY PR1)	LF	94.010	7,514.00	198.880	18,696.71
		Added PR Rail.					
04506062	000	RAIL (TY SSTR)(MOD)	LF	150.000	440.00	1,285.500	192,825.00
04506063		RAIL (TY SSTR)(MOD)(ILLUM)	LF	291.140	0.00	20.000	5,822.80
04516052	000	RETROFIT RAIL (ADD PEDESTRIAN HSS)	LF	35.000	230.00	230.000	8,050.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	95.000	389.00	389.000	36,955.00
04546008		HEADER TYPE EXPANSION JOINT	CF	445.410	0.00	94.390	42,042.25
04546009		JOINT SEALANT	LF	5.300	0.00	426.000	2,257.80
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	150.000	780.00	780.000	117,000.00
04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	270.000	32.00	32.000	8,640.00
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	165.000	834.00	1,040.520	171,685.80
04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	200.000	104.00	104.000	20,800.00
04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	205.000	410.00	410.000	84,050.00
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	240.000	501.00	501.000	120,240.00
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	290.000	246.00	246.000	71,340.00
04626013	000	CONC BOX CULV (6 FT X 6 FT)	LF	360.000	1,151.00	1,104.000	397,440.00
04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	340.000	1,791.00	1,791.000	608,940.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	80.000	997.00	1,292.400	103,392.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	78.000	24,060.00	23,346.940	1,821,061.32
04646007	000	RC PIPE (CL III)(30 IN)	LF	95.000	1,401.00	1,401.000	133,095.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	100.000	7,606.00	7,606.000	760,600.00
04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,450.000	26.00	29.000	100,050.00
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	4,750.000	11.00	11.000	52,250.00
04656007	000	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	4,000.000	1.00	1.000	4,000.00
04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	5,100.000	5.00	5.000	25,500.00
04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	6,450.000	5.00	5.000	32,250.00
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	9,900.000	2.00	2.000	19,800.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,700.000	4.00	4.000	14,800.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	7.00	7.000	35,000.00
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,050.000	12.00	12.000	60,600.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	6,100.000	36.00	36.000	219,600.00
04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	6,700.000	1.00	1.000	6,700.00
04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	6,550.000	1.00	1.000	6,550.00
04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	7,050.000	9.00	9.000	63,450.00
04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	5,350.000	1.00	1.000	5,350.00
04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,350.000	1.00	1.000	5,350.00
04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,350.000	12.00	12.000	76,200.00
04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,350.000	1.00	1.000	5,350.00

04656034	000	INLET (COMPL)(PCU)(4FT)(LEFT)	EA	5,900.000	1.00	1.000	5,900.00
04656035	000	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	5,950.000	1.00	1.000	5,950.00
04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	7,050.000	4.00	4.000	28,200.00
04656042	000	INLET (COMPL)(PCU)(6FT)(LEFT)	EA	6,350.000	2.00	2.000	12,700.00
04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	7,200.000	2.00	2.000	14,400.00
04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	7,850.000	1.00	1.000	7,850.00
04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	3,200.000	25.00	27.000	86,400.00
04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,100.000	13.00	13.000	53,300.00
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,300.000	12.00	12.000	51,600.00
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,200.000	19.00	19.000	98,800.00
04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	4,800.000	4.00	4.000	19,200.00
04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	5,800.000	3.00	3.000	17,400.00
04656179	000	INLET (COMPL)(TY MSE2)	EA	9,700.000	31.00	31.000	300,700.00
04656221	000	INLET (COMPL)(DROP)(TY 3A)	EA	5,400.000	5.00	3.000	16,200.00
04656233	000	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	9,300.000	1.00	3.000	27,900.00
04656256	000	INLET(COMPL)(CURB)(SPL)	EA	17,600.000	5.00	5.000	88,000.00
04656314	000	INLET (COMPL)CI(3)(OB)-02 FW(15')(MOD)	EA	18,000.000	1.00	1.000	18,000.00
04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	7,050.000	1.00	1.000	7,050.00
04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	9,050.000	2.00	2.000	18,100.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	10,300.000	1.00	2.000	20,600.00
04666232	000	WINGWALL (SPL)	EA	2,700.000	10.00	11.000	29,700.00
04676348	000	SET (TY II) (18 IN) (CMP) (6: 1) (P)	EA	1,300.000	2.00	13.000	16,900.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,400.000	16.00	11.000	15,400.00
04746009	000	SLOT DRAIN (GAL STL) (24 IN)	LF	150.000	40.00	40.000	6,000.00
04796002	000	ADJUSTING INLETS	EA	1,000.000	4.00	3.000	3,000.00
04796002		ADJUSTING INLETS	EA	1,767.500	4.00	2.000	3,535.00
		Provide new pre-cast bottoms for Inets 16-DW9&9A.					
04796006		ADJUSTING INLET (CAP)	EA	4,242.230	0.00	1.000	4,242.23
		ADJUST INLET TO ACCOUNT FOR GRADE BY RW #2					
04806001	000	CLEAN EXIST CULVERTS	EA	3,000.000	12.00	12.000	36,000.00
04966002	000	REMOV STR (INLET)	EA	500.000	36.00	36.000	18,000.00
04966004	000	REMOV STR (SET)	EA	500.000	15.00	15.000	7,500.00
04966005	000	REMOV STR (WINGWALL)	EA	600.000	15.00	15.000	9,000.00
04966006	000	REMOV STR (HEADWALL)	EA	500.000	16.00	16.000	8,000.00
04966007	000	REMOV STR (PIPE)	LF	14.000	4,211.00	4,211.000	58,954.00
04966008	000	REMOV STR (BOX CULVERT)	LF	38.000	1,825.00	1,825.000	69,350.00
04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	41,557.490	1.00	1.000	41,557.49
		PHASED BRIDGE DEMO REQUIRED FOR CONVERSION					
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	44,000.000	1.00	1.000	44,000.00
04966040	000	REMOV STR (RET WALL)	LF	24.000	569.00	569.000	13,656.00
05006001	000	MOBILIZATION	LS	6,000,000.000	1.00	0.900	5,400,000.00
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	33.00	52.700	263,500.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	27.750	1,941.00	458.500	12,723.38
05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	41.480	327.00	462.000	19,163.76
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	3.750	2,268.00	50.000	187.50
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	9.070	2,964.00	5,392.280	48,907.97
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	3.750	2,964.00	5,392.280	20,221.05
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.980	38,876.00	12,933.900	25,609.12
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.680	38,876.00	12,933.900	8,795.05

05086001		CONSTRUCTING DETOURS	SY	36.350	0.00	35,396.837	1,286,675.03
		This Line Item replaces Line 0865 Item 05086001 at a cost					
05086001	000	CONSTRUCTING DETOURS	SY	38.000	0.00	0.000	0.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	28.000	24,750.00	24,960.000	698,880.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	18.000	22,140.00	22,460.000	404,280.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	11.000	1,720.00	1,720.000	18,920.00
05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	15.960	0.00	6,160.000	98,313.60
		PORT CTB REQUIRED FOR CO 36 TO ACCOMODATE WORK ON EBFR					
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.500	46,070.00	57,690.000	317,295.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.500	59,000.00	79,740.000	438,570.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.500	2,880.00	3,860.000	21,230.00
05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	15.190	0.00	6,160.000	93,570.40
		PORT CTB REQUIRED FOR CO 36 TO ACCOMODATE WORK ON EBFR					
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.500	24,750.00	24,960.000	137,280.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.500	22,140.00	22,460.000	101,070.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.500	1,720.00	1,680.000	7,560.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	34.000	16,830.00	11,773.000	400,282.00
05146003		PERM CTB (SGL SLOPE) (TY 3) (42)	LF	241.710	0.00	125.500	30,334.61
05146004		PERM CTB (SGL SLOPE) (TY 4) (42)	LF	136.550	0.00	40.000	5,462.00
05146036	000	PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	160.000	120.00	40.000	6,400.00
05286001	000	COLORED TEXTURED CONC (4")	SY	100.000	0.00	0.000	0.00
05286001		COLORED TEXTURED CONC (4")	SY	100.380	0.00	2,486.400	249,584.83
05296001	000	CONC CURB (TY I)	LF	9.000	116,629.00	100,152.320	901,370.88
05296012	000	CONC CURB (SLOTTED)	LF	30.000	211.00	446.000	13,380.00
05296015	000	CONC CURB (TY C1)	LF	75.000	670.00	1,534.500	115,087.50
05296018	000	CONC CURB (TY F3)	LF	125.000	1,329.00	396.000	49,500.00
05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	150.000	994.00	882.000	132,300.00
05306002	000	INTERSECTIONS (ACP)	SY	95.000	890.00	486.000	46,170.00
05306004	000	DRIVEWAYS (CONC)	SY	67.000	5,256.00	4,651.140	311,626.38
05306005	000	DRIVEWAYS (ACP)	SY	55.000	3,647.00	1,270.570	69,881.35
05306017		DRIVEWAYS (CONC) (HES)	SY	129.950	0.00	2,501.680	325,093.33
05316001	000	CONC SIDEWALKS (4")	SY	35.000	28,621.00	27,061.597	947,155.90
05316004	000	CURB RAMPS (TY 1)	EA	1,400.000	23.00	13.000	18,200.00
05316005	000	CURB RAMPS (TY 2)	EA	2,300.000	9.00	10.000	23,000.00
05316010	000	CURB RAMPS (TY 7)	EA	1,800.000	4.00	12.000	21,600.00
05316013	000	CURB RAMPS (TY 10)	EA	1,800.000	13.00	12.000	21,600.00
05316014	000	CURB RAMPS (TY 11)	EA	1,450.000	2.00	2.000	2,900.00
05316036	000	CURB RAMPS (TY 2)(MOD)	EA	3,100.000	2.00	1.000	3,100.00
05366002	000	CONC MEDIAN	SY	52.000	476.00	579.650	30,141.80
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.780	5,253.00	5,069.450	90,134.83
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,337.000	9.00	17.000	22,729.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	825.000	19.00	17.000	14,025.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	3,484.00	5,286.500	10,573.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	20.00	23.000	2,875.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	185.000	4.00	14.000	2,590.00
05436019	001	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	3,500.000	4.00	3.000	10,500.00
05436021	001	REMOVE CABLE BARRIER	LF	5.850	4,887.00	7,350.000	42,997.50
05436022		REMOVE CABLE BARRIER TERMINAL SECTION	EA	1,163.250	0.00	3.000	3,489.75

152+75 Exstg Rmvd for new Bridge, 153+75,174+00 Temp P1S1

05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,903.650	0.00	19.000	55,169.35
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	225.000	21.00	28.000	6,300.00
05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,085.000	17.00	4.000	8,340.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	6,225.000	8.00	12.000	74,700.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	11.00	15.000	30,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,250.000	7.00	9.000	11,250.00
05566006		PIPE UNDERDRAINS (TY 6) (6")	LF	18.350	0.00	4,269.000	78,336.15
05606001		MAILBOX INSTALL-S (TWG-POST) TY 1	EA	252.220	0.00	28.000	7,062.16
05606002		MAILBOX INSTALL-D (TWG-POST) TY 1	EA	259.730	0.00	5.000	1,298.65
05606003		MAILBOX INSTALL-M (TWG-POST) TY 1	EA	385.500	0.00	2.000	771.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,150.000	8.00	8.000	9,200.00
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,150.000	56.00	27.000	85,050.00
06106265	000	IN RD IL (TY SP) 48S-10-10(400W EQ)LED	EA	3,775.000	14.00	2.000	7,550.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.000	16,760.00	9,900.000	59,400.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	7.000	765.00	1,775.000	12,425.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	10.000	595.00	1,394.000	13,940.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	12.000	1,420.00	1,420.000	17,040.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	5.500	1,248.00	2,175.000	11,962.50
06186046		CONDT (PVC) (SCH 80) (2")	LF	19.700	1,248.00	620.000	12,214.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	7.000	4,217.00	3,390.000	23,730.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	10.000	1,737.00	1,500.000	15,000.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	11.000	2,990.00	2,990.000	32,890.00
06186064	000	CONDT (RM) (1")	LF	11.000	130.00	275.000	3,025.00
06186070	000	CONDT (RM) (2")	LF	15.000	777.00	790.000	11,850.00
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.500	130.00	300.000	150.00
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.500	260.00	1,040.000	520.00
06206006		ELEC CONDR (NO.10) INSULATED	LF	2.490	0.00	3,000.000	7,470.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	23,098.00	10,946.000	9,304.10
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	31,390.00	13,675.000	12,991.25
06206009	000	ELEC CONDR (NO.6) BARE	LF	0.900	8,990.00	13,298.000	11,968.20
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.100	100.00	70.000	77.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.200	6,384.00	11,795.000	14,154.00
06246001	000	GROUND BOX TY A (122311)	EA	450.000	6.00	7.000	3,150.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	550.000	30.00	12.000	6,600.00
06246009	000	GROUND BOX TY D (162922)	EA	625.000	22.00	12.000	7,500.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	675.000	15.00	25.000	16,875.00
06246027	000	GROUND BOX TY 3 (081208)W/APRON	EA	1,100.000	6.00	6.000	6,600.00
06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,700.000	8.00	4.000	18,800.00
06286118	000	ELC SRV TY D 120/240 060(NS)AL(E)TP(O)	EA	2,100.000	2.00	1.000	2,100.00
06286213	000	ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	3,200.000	1.00	1.000	3,200.00
06286239	000	ELC SRV TY D 120/240 100(NS)SS(E)PS(U)	EA	4,300.000	1.00	1.000	4,300.00
06286309		ELC SRV TY T 120/240 000(NS)GS(N)TP(O)	EA	6,972.050	0.00	3.000	20,916.15
06366002	000	ALUMINUM SIGNS (TY G)	SF	20.000	1,910.00	961.250	19,225.00
06366003	000	ALUMINUM SIGNS (TY O)	SF	17.000	3,196.00	461.750	7,849.75
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	445.000	19.00	20.000	8,900.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	525.000	230.00	226.000	118,650.00
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	665.000	5.00	4.000	2,660.00

CONTRACT ID	002502198	ESTIMATE	0058	CONTRACTOR'S ESTIMATE PACKAGE			
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	745.000	16.00	6.000	4,470.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	790.000	3.00	9.000	7,110.00
06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	945.000	21.00	12.000	11,340.00
06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	1,030.000	9.00	8.000	8,240.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	965.000	10.00	9.000	8,685.00
06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,295.000	3.00	2.000	2,590.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,100.000	12.00	2.000	2,200.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	77.000	227.00	227.000	17,479.00
06446092		IN SM RD SN SUP & AM TYTWT(1)WA(P)(3FT)	EA	332.040	0.00	2.000	664.08
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	2.800	9,266.00	4,009.000	11,225.20
06476002	000	RELOCATE LRSA	EA	6,000.000	4.00	6.000	36,000.00
06476003	000	REMOVE LRSA	EA	440.000	26.00	17.000	7,480.00
06506094		INS OH SN SUP(85 FT BRDG)	EA	40,829.250	0.00	3.000	122,487.75
06506204	000	REMOVE OVERHD SIGN SUP	EA	2,900.000	2.00	1.000	2,900.00
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	38.750	97.00	33.000	1,278.75
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	11.500	14.00	71.000	816.50
06586018	000	INSTL DEL ASSM (D-SY)SZ 1(F LX)GND	EA	38.750	9.00	7.000	271.25
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	0.00	8,110.000	2,433.00
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	0.00	11,036.000	3,090.08
06626011		WK ZN PAV MRK NON-REMOV (W)8"(LN DP)	LF	1.060	0.00	1,353.000	1,434.18
06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.660	0.00	9,989.000	6,592.74
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	0.00	14,226.000	3,983.28
06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	4.000	171.00	451.000	1,804.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.550	7,535.00	10,705.000	5,887.75
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.500	160,204.00	182,692.000	91,346.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.000	119.00	117.000	1,404.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	184,606.00	173,133.000	86,566.50
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.410	1,100.00	321.000	131.61
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.410	39.00	572.000	234.52
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	531.00	409.000	409.00
06666033	000	REFL PAV MRK TY I (W)8"(LN DP)(100MIL)	LF	0.670	3,387.00	1,890.000	1,266.30
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.640	35,699.00	25,003.000	16,001.92
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.500	2,477.00	3,675.000	16,537.50
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	83.000	75.00	84.000	6,972.00
06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	220.000	17.00	18.000	3,960.00
06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	240.000	9.00	17.000	4,080.00
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	100.000	81.00	92.000	9,200.00
06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.650	1,391.00	157.000	102.05
06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.000	166.00	879.000	4,395.00
06666156		REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	305.190	0.00	2.000	610.38
		FM 1516 Modifications					
06666224	000	PAVEMENT SEALER 4"	LF	0.130	17,886.00	134,369.000	17,467.97
06666225	000	PAVEMENT SEALER 6"	LF	0.220	1,336.00	487.000	107.14
06666226	000	PAVEMENT SEALER 8"	LF	0.340	5,689.00	15,730.000	5,348.20
06666230	000	PAVEMENT SEALER 24"	LF	2.400	1,357.00	3,550.000	8,520.00
06666231		PAVEMENT SEALER (ARROW)	EA	32.880	0.00	42.000	1,380.96
06666232		PAVEMENT SEALER (WORD)	EA	40.500	0.00	47.000	1,903.50
06666233		PAVEMENT SEALER (MED NOSE)	EA	155.890	0.00	2.000	311.78
06666234		PAVEMENT SEALER (DBL ARROW)	EA	58.330	0.00	10.000	583.30

CONTRACT ID	002502198	ESTIMATE	0058	CONTRACTOR'S ESTIMATE PACKAGE			
06666286	000	REF PROF PAV MRK TY I(Y)4"(SLD)(060MIL)	LF	0.700	11,559.00	721.000	504.70
06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.320	21,548.00	19,506.000	6,241.92
06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	89,466.00	73,634.000	23,562.88
06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.320	81,571.00	69,660.000	22,291.20
06686005		PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	7.740	0.00	1,470.000	11,377.80
06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	151.00	294.000	1,470.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	3,406.00	2,733.000	8,199.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	117,633.00	71,817.000	21,545.10
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	2,344.00	222.000	666.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	2.00	19.000	1,235.00
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	58.050	0.00	9.000	522.45
06776020		ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	172.300	0.00	1.000	172.30
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.120	20,480.00	4,957.000	594.84
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.250	5,689.00	3,456.000	864.00
06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,681.00	1,298.000	1,298.00
06786009		PAV SURF PREP FOR MRK (ARROW)	EA	48.000	0.00	9.000	432.00
06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	52.000	0.00	5.000	260.00
06786016		PAV SURF PREP FOR MRK (WORD)	EA	95.000	0.00	13.000	1,235.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	28,500.000	4.00	4.000	114,000.00
06816001	000	TEMP TRAF SIGNALS	EA	14,000.000	2.00	2.000	28,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	187.000	46.00	54.000	10,098.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	187.000	13.00	15.000	2,805.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	187.000	46.00	58.000	10,846.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	197.000	13.00	16.000	3,152.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	187.000	65.00	81.000	15,147.00
06826006		VEH SIG SEC (12")LED(RED ARW)	EA	197.000	0.00	2.000	394.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	425.000	32.00	33.000	14,025.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	45.000	38.00	39.000	1,755.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	55.000	4.00	4.000	220.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	85.000	7.00	7.000	595.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.100	6,440.00	13,810.000	15,191.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.450	7,835.00	18,212.000	26,407.40
06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.950	3,500.00	4,040.000	3,838.00
06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.100	2,322.00	2,322.000	2,554.20
06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.750	6,303.00	9,391.000	16,434.25
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.950	2,940.00	10,810.000	10,269.50
06866028	000	INS TRF SIG PL AM(S)1 ARM(24')LUM&ILSN	EA	5,475.000	1.00	1.000	5,475.00
06866036	000	INS TRF SIG PL AM(S)1 ARM(32')LUM&ILSN	EA	5,890.000	1.00	1.000	5,890.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	4,550.000	1.00	1.000	4,550.00
06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	6,345.000	1.00	1.000	6,345.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	5,710.000	3.00	2.000	11,420.00
06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	5,785.000	2.00	2.000	11,570.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	5,795.000	4.00	4.000	23,180.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	6,550.000	2.00	2.000	13,100.00
06866052	000	INS TRF SIG PL AM(S)1 ARM(48')LUM&ILSN	EA	6,570.000	1.00	1.000	6,570.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	11,550.000	1.00	1.000	11,550.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	10,400.000	1.00	1.000	10,400.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	11,700.000	3.00	3.000	35,100.00
06866191		INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	37,124.570	0.00	1.000	37,124.57

06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44)LUM	EA	13,700.000	1.00	1.000	13,700.00	
06876001	000	PED POLE ASSEMBLY	EA	825.000	19.00	21.000	17,325.00	
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	810.000	32.00	33.000	26,730.00	
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,500.000	4.00	4.000	14,000.00	
06906100	000	REMOVE TRAFFIC SIGNAL	EA	3,500.000	2.00	2.000	7,000.00	
07306106	003	STRIP MOWING	CYC	3,400.000	4.00	1.000	3,400.00	
07346002	000	LITTER REMOVAL	CYC	2,200.000	4.00	6.000	13,200.00	
07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.330	137,482.00	137,482.000	45,369.06	
30316001	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.500	1,926.00	3,459.300	5,188.95	
30316002	000	GEOGRID BASE REINFORCEMENT (TY III)	SY	1.800	0.00	0.000	0.00	
30316002	000	GEOGRID BASE REINFORCEMENT (TY III)	SY	1.890	0.00	272,037.540	514,150.95	
40486001	000	PRESTRESSED GROUND ANCHORS	LF	37.500	3,690.00	3,649.000	136,837.50	
50016001		GEOGRID BASE REINFORCEMENT (TY I)	SY	2.500	0.00	636.300	1,590.75	
		Bid Item Added to be utilized in Frontage Road Test Section						
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	31.000	195.00	915.000	28,365.00	
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,800.000	2.00	8.000	142,400.00	
60256001	000	RADAR PRESENCE DETECTOR	EA	6,400.000	16.00	18.000	115,200.00	
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.750	9,341.00	20,240.000	55,660.00	
60276003	000	CONDUIT (PREPARE)	LF	2.950	355.00	600.000	1,770.00	
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,500.000	15.00	18.000	117,000.00	
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,553.000	1.00	1.000	6,553.00	
60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	14.000	4,600.00	4,162.000	58,268.00	
60726002	000	MODULAR GLARE SCREENS (REMOVE)	LF	1.000	4,600.00	4,162.000	4,162.00	
70876001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	2,616.00	4,727.000	4,727.00	
70876002	000	PIPE WATER MAIN (PVC)(6")	LF	73.000	103.00	418.000	30,514.00	
70876003	000	PIPE WATER MAIN (PVC)(16")	LF	115.000	733.00	1,463.500	168,302.50	
70876004	000	GATE VALVE AND BOX (COMP)(6")	EA	1,200.000	2.00	2.000	2,400.00	
70876005	000	GATE VALVE AND BOX (COMP)(16")	EA	6,600.000	4.00	7.000	46,200.00	
70876008	000	CUT-IN TEE (COMP)(6"X6")	EA	5,700.000	1.00	1.000	5,700.00	
70876009	000	CUT-IN TEE (COMP)(16"X16")	EA	5,800.000	2.00	2.000	11,600.00	
70876010	000	TAP SLEEVE VALVE AND BOX (COMP)(16"X6")	EA	6,900.000	1.00	1.000	6,900.00	
70876011	000	DUCTILE IRON FITTINGS	TON	2,000.000	7.00	6.250	12,500.00	
70876012	000	TIE-IN (COMP)(6")	EA	2,000.000	3.00	8.000	16,000.00	
70876013	000	TIE-IN (COMP)(16")	EA	3,400.000	6.00	8.000	27,200.00	
70876014	000	HYDROSTATIC PRESSURE TEST	EA	3,500.000	3.00	10.000	35,000.00	
70876015	000	TEMPORARY BLOW-OFF (COMP)(2")	EA	3,100.000	6.00	19.000	58,900.00	
70876016	000	AUTOMATIC AIR RELEASE VALVE (COMP)(1")	EA	3,000.000	4.00	4.000	12,000.00	
70876017	000	CASING OR LINER FOR BORING (18")	LF	28.000	335.00	309.000	8,652.00	
70876018	000	CASING OR LINER FOR BORING (30")	LF	64.030	1,215.00	1,234.500	79,045.04	
70876019	000	CASING FOR OPEN CUT TRENCH (30")	LF	100.000	145.00	25.000	2,500.00	
70876021	000	CASING FOR OPEN CUT TRENCH (18")	LF	75.000	236.00	11.000	825.00	
70876022	000	JACKING OR BORING (WATER MAIN)(18")	LF	200.000	319.00	309.000	61,800.00	
70876023	000	JACKING OR BORING (WATER MAIN)(30")	LF	325.000	1,215.00	1,234.500	401,212.50	
70876024	000	CARRIER PIPE FOR BORING (6")	LF	72.000	335.00	309.000	22,248.00	
70876025	000	CARRIER PIPE FOR BORING (16")	LF	120.000	1,215.00	1,234.500	148,140.00	
70876027	000	ADJUST EXISTING VALVE BOX	EA	240.000	38.00	26.000	6,240.00	
70876028	000	CONCRETE ENCASEMENT AND SADDLES	CY	325.000	286.00	810.840	263,523.00	
70876029	000	RELOCATE FIRE HYDRANT	EA	2,100.000	3.00	2.000	4,200.00	
70876036	000	PIPE WTR MAIN(SPL STL CAS)OPEN CUT(30")	LF	350.000	252.00	240.000	84,000.00	

CONTRACT ID	002502198	ESTIMATE	0058	CONTRACTOR'S ESTIMATE PACKAGE			
70876037	000	PIPE WTR MAIN(SPL STL CAS)OPEN CUT(36")	LF	400.000	401.00	462.000	184,800.00
70876038	000	CARRIER PIPE FOR OPEN CUT TRENCH (6")	LF	73.000	16.00	11.000	803.00
70876039	000	CARRIER PIPE FOR OPEN CUT TRENCH (16")	LF	118.000	25.00	25.000	2,950.00
70876045		GATE VALVE AND BOX (COMP)(12")	EA	3,892.860	0.00	1.000	3,892.86
70876046		FIRE HYDRANT WITH 6IN VALVE AND BOX	EA	4,789.920	0.00	2.000	9,579.84
70876048		TIE IN (COMP)(12")	EA	3,235.250	0.00	6.000	19,411.50
70876056		PIPE WATER MAIN (PVC) (12")	LF	103.630	0.00	818.500	84,821.16
70876057		CASING FOR OPEN CUT TRENCH (24")	LF	104.540	0.00	125.000	13,067.50
70876058		CARRIER PIPE FOR OPEN CUT TRENCH (12")	LF	85.930	0.00	125.000	10,741.25
70876065		RELAY SHORT SERVICE (3/4")	EA	1,274.760	0.00	2.000	2,549.52
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	203,266.630	203,266.63
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	10,272.290	10,272.29
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	94,570.410	94,570.41
		ITEM 628.5					
96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1,000.00	50,984.970	50,984.97
		Item 161.2					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	228,881.780	228,881.78
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	93,139.590	93,139.59
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	551,259.380	551,259.38
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.00	143,446.170	143,446.17
		MBGF AND CRASH CUSHION REPAIR FA					
96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	48.130	0.00	755.000	36,338.15
		ABANDON WATERLINE (16")					
96082003		UNIQUE CHANGE ORDER ITEM 3	DOL	78.690	0.00	3,985.000	313,579.65
		TEMPORARY WATERLINE (8")					
96082097		UNIQUE CHANGE ORDER ITEM 97	DOL	708.670	0.00	1.000	708.67
		Remove & Replace Signal Head LP 1604 (TxDOT Provided)					
96082098		UNIQUE CHANGE ORDER ITEM 98	DOL	708.670	0.00	1.000	708.67
		LP 1604 Damanged Pedestrian Head					
96082099		UNIQUE CHANGE ORDER ITEM 99	DOL	1,617.540	0.00	1.000	1,617.54
		FM 1516 Conduit Damange					
96082100		UNIQUE CHANGE ORDER ITEM 100	DOL	2,267.740	0.00	1.000	2,267.74
		Remove & Replace Signal Head FM 1516					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	492.380	0.00	33.000	16,248.54
		RC PIPE ELBOW (90 DEGREE)(18 IN)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	44.440	0.00	17.500	777.70
		CASING (22")					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	2,981.140	0.00	1.000	2,981.14
		STAND-BY TIME FOR CREW & EQUIP WHILE RESOLUTION WAS PROVIDED					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	10,265.640	0.00	1.490	15,295.80
		REDESIGN OF MSE WALL 1 & 2 AND TEMP WALL 1, 2, & 3					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	3.340	0.00	60,355.770	201,588.27
		EXCAVATION (ROADWAY)(TY C-SCARIFYING/RESHAPING) (9")					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	55,896.230	0.00	1.000	55,896.23
		REWORK SOFT SUBGRADE					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	21,402.080	0.00	1.000	21,402.08
		FM 1516 AT&T UTILITY DELAY					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	51.040	0.00	22.000	1,122.88
		DO NOT ENTER (R5-1)					

96086009	UNIQUE CHANGE ORDER ITEM 9 ONE WAY RIGHT (R6-1R)	DOL	17.030	0.00	62.000	1,055.86
96086010	UNIQUE CHANGE ORDER ITEM 10 ROAD CLOSED (R11-2)	DOL	56.720	0.00	1.000	56.72
96086011	UNIQUE CHANGE ORDER ITEM 11 NO LEFT TURN (R3-2) NO RIGHT TURN (R3-1)	DOL	22.690	0.00	15.000	340.35
96086012	UNIQUE CHANGE ORDER ITEM 12 SINGLE METAL SKID 10' POST	DOL	114.800	0.00	50.000	5,740.00
96086013	UNIQUE CHANGE ORDER ITEM 13 SIGN SUPPORT FEET- STEEL	DOL	27.130	0.00	150.000	4,069.50
96086014	UNIQUE CHANGE ORDER ITEM 14 STEEL PLATE (FUR & INST)	DOL	2,383.710	0.00	4.000	9,534.84
96086015	UNIQUE CHANGE ORDER ITEM 15 FABRICATED SPCL PR1 PIECES BUT NOT USED	DOL	54.040	0.00	211.000	11,402.44
96086016	UNIQUE CHANGE ORDER ITEM 16 BARRICADE MAINTENANCE (FOR LIMITS OF 1516 TO GRAYTOWN ONLY)	DOL	198.630	0.00	525.250	104,330.41
96086017	UNIQUE CHANGE ORDER ITEM 17 8' BARRICADE TY III	DOL	187.230	0.00	122.000	22,842.06
96086018	UNIQUE CHANGE ORDER ITEM 18 SAFETY BARRELS W/ RINGS	DOL	47.350	0.00	210.000	9,943.50
96086019	UNIQUE CHANGE ORDER ITEM 19 SAFETY BARREL W/ NO RINGS	DOL	44.620	0.00	440.000	19,632.80
96086020	UNIQUE CHANGE ORDER ITEM 20 DE-ENERGIZE ELECTRIC LINE	DOL	12,702.100	0.00	1.000	12,702.10
96086021	UNIQUE CHANGE ORDER ITEM 21 SAWS Water Leak Exploration	DOL	714.430	0.00	1.000	714.43
96086023	UNIQUE CHANGE ORDER ITEM 23 STEEL PLATE (REMOVE)	DOL	596.400	0.00	4.000	2,385.60
96086024	UNIQUE CHANGE ORDER ITEM 24 SANDBAG (EMPTY)	DOL	0.750	0.00	300.000	225.00
96086025	UNIQUE CHANGE ORDER ITEM 25 WORK ZONE SAND BAG	DOL	0.440	0.00	1,000.000	440.00
96086025	UNIQUE CHANGE ORDER ITEM 25 LOAD CONC ENCASED AC PIPE IN DUMPSTER (Inv. Force Account)	DOL	1.000	0.00	999.250	999.25
96086026	UNIQUE CHANGE ORDER ITEM 26 CW12-2P 84X24 FL DG MDO (14FT3IN)	DOL	121.630	0.00	1.000	121.63
96086026	UNIQUE CHANGE ORDER ITEM 26 Pothole water line EBFR at Driveway 9R (Inv.Force Account)	DOL	1,831.330	0.00	1.000	1,831.33
96086027	UNIQUE CHANGE ORDER ITEM 27 R3-8L 30X30 HI COROPLAST ARROWS	DOL	38.470	0.00	1.000	38.47
96086027	UNIQUE CHANGE ORDER ITEM 27 Remove SAWS 6" AC Line at Driveway 9R.	DOL	4,305.240	0.00	1.000	4,305.24
96086028	UNIQUE CHANGE ORDER ITEM 28 R3-8A 48X30 HI COROPLAST ARROWS	DOL	61.500	0.00	1.000	61.50
96086028	UNIQUE CHANGE ORDER ITEM 28 Remob/Demob for Change Order No. 34 additional work.	DOL	2,704.280	0.00	1.000	2,704.28
96086029	UNIQUE CHANGE ORDER ITEM 29 R3-8ULM 30X30 HI COROPLAST ARROWS	DOL	69.220	0.00	1.000	69.22
96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	419,716.710	0.00	1.000	419,716.71

CONTRACT ID	DESCRIPTION	UNIT	ESTIMATE	ESTIMATE	ESTIMATE	ESTIMATE
	TIA #1 EXTENDED OVERHEAD COST, ONE TIME LUMP SUM					
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	5,702.340	0.00	1.000	5,702.34
	REMOVE STEEL FROM OVERHANG/RAIL & EAR					
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	3,550.480	0.00	1.000	3,550.48
	CLEAN AND SEAL EXPOSED BRIDGE DECK STEEL					
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	28.780	0.00	562.000	16,174.36
	THREADED REBAR AND MECHANICAL COUPLERS					
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	7,385.730	0.00	1.000	7,385.73
	ABUT REIN MECHANICAL COUPLERS-CUMULATIVE OF 2 FORCE ACCOUNTS					
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	2,964.660	0.00	1.000	2,964.66
	TEMP WALL AND OSB FOUNDATION CONFLICT- FA WORK					
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	1,881.540	0.00	6.000	11,289.24
	16" DI RESTRAINT					
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	6,150.900	0.00	2.000	12,301.80
	16"X12" CUT IN TEE PAID BY EACH					
96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	6,228.630	0.00	2.000	12,457.26
	12" GATE VALVE					
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	102.720	0.00	200.000	20,544.00
	12" HDPE DR 11					
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	8,417.000	0.00	1.000	8,417.00
	Modify Island at FM 1516 with CRCP					
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	3,885.950	0.00	2.000	7,771.90
	16"X12" CUT IN TEE(REMOVE)					
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	8,386.000	0.00	1.000	8,386.00
	Curb Inlet Adjustment Sta 19+74.95					
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	5,002.230	0.00	1.000	5,002.23
	Purchase/Dispose of eight (8) RW panels and 60 LF coping.					
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	10,329.810	0.00	1.000	10,329.81
	Excavation/re-embankment/saw-cutting panels RW 25					
96086045	UNIQUE CHANGE ORDER ITEM 45	DOL	77,189.280	0.00	1.000	77,189.28
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	6,134.990	0.00	0.683	4,190.20
	Install 140 LF Fence, Re-locate 2 Gates Driveway 10LA.					
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	57,891.960	0.00	1.000	57,891.96
	CO#46- Overhead Cost TIA 3					
96086047	UNIQUE CHANGE ORDER ITEM 47	DOL	1,325.630	0.00	5.650	7,489.81
	Install posts, re-set gate and motion sensor at Driveway 11L					
96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	4,544.240	0.00	1.143	5,194.07
	Install new posts and re-set electric gate at Driveway 31L					
96086049	UNIQUE CHANGE ORDER ITEM 49	DOL	3,950.360	0.00	1.060	4,187.38
	Install new posts, re-set electric gate at Driveway 32L.					
96086051	UNIQUE CHANGE ORDER ITEM 51	DOL	1,007.480	0.00	1.000	1,007.48
	Re-set existing posts and gate at Driveway 35L.					
96086053	UNIQUE CHANGE ORDER ITEM 53	DOL	5,514.600	0.00	5.220	28,786.21
96086055	UNIQUE CHANGE ORDER ITEM 55	DOL	255,689.490	0.00	1.000	255,689.49
	CO #48 as per TIA #4					
96086056	UNIQUE CHANGE ORDER ITEM 56	DOL	260,513.820	0.00	1.000	260,513.82
	TIA # 5					
96086060	UNIQUE CHANGE ORDER ITEM 60	DOL	145,295.620	0.00	1.022	148,492.12
	MOH Material Cost & Fees for Disposing, Restocking & Salvage					

TOTAL ITEM EARNINGS TO DATE

\$69,561,917.92