



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/09/22**

CONTRACT ID: **002602036**
 PROJECT: **STP 2021(113)**
 CONTRACT: **11203206**
 AWARD AMOUNT: **\$14,992,945.94**
 PROJECTED AMOUNT: **\$15,034,013.92**
 ADJ. PROJECTED AMOUNT: **\$14,993,672.37**
 CONTRACTOR: **RONALD R. WAGNER & CO., LP**

HIGHWAY: **US 90**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **FAYETTE**
 AREA ENGINEER: **Clay Harris, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0017**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2022** to **05/09/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **105.33**
 % RETAINAGE: **0.00**

LETTING DATE: **11/05/2020**
 AWARD DATE: **11/12/2020**
 NOTICE TO PROCEED DATE: **12/11/2020**
 WORK BEGIN DATE: **05/13/2021**
 ACCEPTED DATE: **05/09/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$14,582,308.19	\$14,438,259.10	\$144,049.09
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$14,582,308.19	\$14,438,259.10	\$144,049.09
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$5,140.00)	(\$5,140.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$14,577,168.19	\$14,433,119.10	\$144,049.09

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/13/2021	<u>ASSESSED LIQ DAMAGES:</u>	4
<u>TIME CHARGES BEGIN:</u>	06/01/2021	<u>LIQ DAMAGE RATE:</u>	\$1,285.00
<u>BID DAYS:</u>	75	<u>LIQUIDATED DAMAGES:</u>	4
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	75	PER DAY	\$1,285.00
<u>DAYS CHARGED TO DATE:</u>	79	TOTAL:	\$5,140.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
04/26/2022		1	AWAITING FINAL DOCUMENTATION
04/27/2022		1	AWAITING FINAL DOCUMENTATION
04/28/2022		1	AWAITING FINAL DOCUMENTATION
04/29/2022		1	AWAITING FINAL DOCUMENTATION
04/30/2022		1	SATURDAY
05/01/2022		1	SUNDAY
05/02/2022		1	AWAITING FINAL DOCUMENTATION
05/03/2022		1	AWAITING FINAL DOCUMENTATION
05/04/2022		1	AWAITING FINAL DOCUMENTATION
05/05/2022		1	AWAITING FINAL DOCUMENTATION
05/06/2022		1	AWAITING FINAL DOCUMENTATION
05/07/2022		1	SATURDAY
05/08/2022		1	SUNDAY
05/09/2022		1	WORK COMPL & ACCEP

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
14	0	14
		<hr/>
		9
		2
		2
		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2021(113) CONTROL 002602036

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0075	05006001	000	MOBILIZATION	LS	1,397,195.000	0.103	\$143,911.09

Total Bid Quantity	QTY Paid To Date
1.00	1.00

PROJECT STP 2021(114) CONTROL 008910028

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1595	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	1.000	\$3.00

Total Bid Quantity	QTY Paid To Date
277.00	277.00

PROJECT C 1985-3-20 CONTROL 198503020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
9960	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	270.000	\$135.00

Total Bid Quantity	QTY Paid To Date
12,749.00	12,749.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$144,049.09

CONTRACT LINE ITEMS

PROJECT STP 2021(113) CONTROL 002602036
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	03166004	002	ASPH (TIER I)	GAL	1.893	29,350.000	0.000	35,360.00	66,936.48
0065	03166005	002	ASPH (TIER II)	GAL	1.893	27,541.000	0.000	22,490.00	42,573.57
0070	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	1,429.000	0.000	1,448.00	103,749.20
0075	05006001	000	MOBILIZATION	LS	1,397,195.000	1.000	0.000	1.00	1,397,195.01
0080	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	5.000	0.000	5.00	0.05
0095	61856005	002	TMA (MOBILE OPERATION)	DAY	0.010	150.000	0.000	108.00	1.08
0100	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	85,644.000	0.000	85,644.00	14,559.48
0105	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	8,868.000	0.000	8,868.00	1,773.60
0110	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	31,250.000	0.000	31,250.00	5,312.50
0115	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,081.000	0.000	1,081.00	10.81
0120	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	85,644.000	0.000	85,644.00	42,822.00
0125	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	8,868.000	0.000	8,868.00	4,434.00
0130	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	31,250.000	0.000	31,250.00	15,625.00
0135	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	834.000	0.000	834.00	2,085.00
9987	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	52,134.18	52,134.18

Category Subtotal \$1,749,211.96

PROJECT STP 2021(114) CONTROL 002603048
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0460	03166004	002	ASPH (TIER I)	GAL	1.893	10,865.000	0.000	13,534.00	25,619.86
0465	03166005	002	ASPH (TIER II)	GAL	1.893	11,032.000	0.000	8,766.00	16,594.04
0470	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	549.000	0.000	531.00	38,046.15
0475	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	34,526.000	0.000	34,526.00	5,869.42
0480	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	3,072.000	0.000	3,072.00	614.40
0485	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	15,672.000	0.000	15,672.00	2,664.24
0490	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	407.000	0.000	407.00	4.07
0495	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	34,526.000	0.000	34,526.00	17,263.00
0500	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	3,072.000	0.000	3,072.00	1,536.00
0505	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	15,672.000	0.000	15,672.00	7,836.00
0510	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	10.000	1,054.000	0.000	1,054.00	10,540.00
0515	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	349.000	0.000	349.00	872.50

Category Subtotal \$127,459.68

PROJECT STP 2021(113) CONTROL 002704043
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0675	03166004	002	ASPH (TIER I)	GAL	1.893	54,642.000	0.000	56,290.00	106,556.97
0680	03166005	002	ASPH (TIER II)	GAL	1.893	40,235.000	0.000	43,860.00	83,026.98

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0685	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	2,359.000	0.000	2,454.00	175,829.10
0690	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	128,700.000	0.000	128,700.00	21,879.00
0695	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	150.000	0.000	150.00	1.50
0700	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,825.000	0.000	1,825.00	18.25
0705	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	670.000	0.000	670.00	469.00
0710	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	1,166.000	0.000	1,166.00	349.80
0715	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	13,544.000	0.000	13,544.00	4,063.20
0720	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	25,535.000	0.000	25,535.00	7,149.80
0725	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	128,700.000	0.000	128,700.00	64,350.00
0730	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	92.000	0.000	92.00	1,104.00
0735	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	4.000	0.000	4.00	880.00
0740	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	4.00	1,000.00
0745	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	6.000	0.000	6.00	180.00
0750	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	91.000	0.000	91.00	273.00
0755	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,174.000	0.000	1,174.00	2,935.00

Category Subtotal \$470,065.60

PROJECT NH 2021(115) CONTROL 008904078
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0915	03166005	002	ASPH (TIER II)	GAL	1.893	14,307.000	0.000	11,200.00	21,201.60
0920	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	297.000	0.000	239.00	16,966.61
0925	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	229.000	0.000	229.00	2.29
0930	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	17,498.000	0.000	17,498.00	4,899.44
0935	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	971.000	0.000	971.00	291.30
0940	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	12,167.000	0.000	12,167.00	3,406.76
0945	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	112.000	0.000	54.00	648.00
0946	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	0.000	14.000	14.00	420.00
			Added by change order #2						
0950	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	200.000	0.000	200.00	500.00

Category Subtotal \$48,336.00

PROJECT NH 2021(115) CONTROL 008904079
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1110	03166005	002	ASPH (TIER II)	GAL	1.893	24,179.000	0.000	22,600.00	42,781.80
1115	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	501.000	0.000	562.00	39,896.38
1120	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	333.000	0.000	333.00	3.33
1125	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	26,053.000	0.000	26,053.00	7,294.84
1130	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	2,226.000	0.000	2,226.00	667.80
1135	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	11,385.000	0.000	11,385.00	3,187.80
1140	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	181.000	0.000	87.00	1,044.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1141	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI) Added by change order #2	EA	30.000	0.000	20.000	20.00	600.00
1145	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	229.000	0.000	229.00	572.50
Category Subtotal									96,048.45

PROJECT NH 2021(115) CONTROL 008905048
CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1305	03166005	002	ASPH (TIER II)	GAL	1.893	13,672.000	0.000	11,550.00	21,864.15
1310	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	286.000	0.000	289.00	20,516.11
1315	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	211.000	0.000	211.00	2.11
1320	06666303	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	16,894.000	0.000	16,894.00	4,730.32
1325	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	2,000.000	0.000	2,000.00	600.00
1330	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	3,965.000	0.000	3,965.00	1,110.20
1335	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	98.000	0.000	29.00	348.00
1336	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI) Added by change order #2	EA	30.000	0.000	11.000	11.00	330.00
1340	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	150.000	0.000	150.00	375.00
Category Subtotal									49,875.89

PROJECT STP 2021(114) CONTROL 008910028
CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1500	03166005	002	ASPH (TIER II)	GAL	1.893	13,565.000	0.000	13,800.00	26,123.40
1505	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	32,075.000	8,525.000	40,600.00	83,798.40
1510	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	1,188.000	0.000	1,146.00	82,110.90
1515	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	46,800.000	0.000	46,800.00	7,956.00
1520	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	2,474.000	0.000	2,474.00	494.80
1525	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	10,900.000	0.000	10,900.00	1,853.00
1530	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	544.000	0.000	544.00	5.44
1535	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,307.000	0.000	1,307.00	13.07
1540	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	41.000	0.000	41.00	41.00
1545	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	190.000	0.000	190.00	133.00
1550	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	5,340.000	0.000	5,340.00	1,602.00
1555	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	5,350.000	0.000	5,350.00	1,605.00
1560	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	30,346.000	0.000	30,346.00	8,496.88
1565	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	46,800.000	0.000	46,800.00	23,400.00
1570	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	2,474.000	0.000	2,474.00	1,237.00
1575	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	10,900.000	0.000	10,900.00	5,450.00
1580	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	120.000	0.000	120.00	960.00
1585	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	33.000	0.000	33.00	396.00
1590	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	2.000	0.000	2.00	440.00
1595	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	277.000	0.000	277.00	831.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1600	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,175.000	0.000	952.00	2,380.00

Category Subtotal \$249,326.89

PROJECT STP 2021(114) CONTROL 008911006

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1760	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	16,435.000	0.000	14,850.00	30,650.40
1765	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	348.000	0.000	341.00	24,207.59
1770	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	184.000	0.000	184.00	1.84
1775	06666303	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	13,886.000	0.000	13,886.00	3,888.08
1780	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	1,169.000	0.000	1,169.00	350.70
1785	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	6,558.000	0.000	6,558.00	1,836.24
1790	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	20.000	0.000	20.00	240.00
1795	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	140.000	0.000	140.00	350.00

Category Subtotal \$61,524.85

PROJECT STP 2021(113) CONTROL 014406028

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1955	03166004	002	ASPH (TIER I)	GAL	1.893	78,042.000	0.000	71,725.00	135,775.43
1960	03166005	002	ASPH (TIER II)	GAL	1.893	75,404.000	0.000	67,825.00	128,392.73
1965	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	3,169.000	0.000	3,170.00	225,038.30
1970	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	117,062.000	0.000	117,062.00	19,900.54
1975	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	18.000	0.000	18.00	0.18
1980	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,666.000	0.000	1,666.00	16.66
1985	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	350.000	0.000	350.00	245.00
1990	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	14,033.000	0.000	14,033.00	4,209.90
1995	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	7,831.000	0.000	7,831.00	2,192.68
2000	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	117,062.000	0.000	117,062.00	58,531.00
2005	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	2.000	0.000	2.00	440.00
2010	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	2.00	500.00
2015	06686106	000	PREFAB PAV MRK TY C (Y) (12") (SLD)	LF	8.000	453.000	0.000	453.00	3,624.00
2020	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	18.000	0.000	18.00	54.00
2025	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	965.000	0.000	965.00	2,412.50

Category Subtotal \$581,332.92

PROJECT NH 2021(115) CONTROL 015401068

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2185	03166004	002	ASPH (TIER I)	GAL	1.893	5,417.000	0.000	6,690.00	12,664.17
2190	03166005	002	ASPH (TIER II)	GAL	1.893	3,756.000	0.000	4,010.00	7,590.93

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2195	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	224.000	0.000	259.00	18,557.35
2200	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	97.000	0.000	97.00	0.97
2205	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	124.000	0.000	124.00	1.24
2210	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	966.000	0.000	966.00	289.80
2215	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	9,094.000	0.000	9,094.00	2,546.32
2220	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	9,094.000	0.000	9,094.00	2,546.32
2225	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	48.000	0.000	48.00	144.00
2230	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	114.000	0.000	114.00	285.00

Category Subtotal \$44,626.10

PROJECT NH 2021(115) CONTROL 015402030

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2390	03166004	002	ASPH (TIER I)	GAL	1.893	57,703.000	0.000	57,838.00	109,487.33
2395	03166005	002	ASPH (TIER II)	GAL	1.893	41,838.000	0.000	32,862.00	62,207.77
2400	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	2,426.000	0.000	2,298.00	164,651.70
2405	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	880.000	0.000	880.00	8.80
2410	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,447.000	0.000	1,447.00	14.47
2415	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	150.000	0.000	150.00	150.00
2420	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	250.000	0.000	250.00	175.00
2425	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	8,549.000	0.000	8,549.00	2,564.70
2430	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	100,280.000	0.000	100,280.00	28,078.40
2435	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	538.000	0.000	538.00	161.40
2440	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	98,218.000	0.000	98,218.00	27,501.04
2445	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	80.000	0.000	80.00	640.00
2450	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	32.000	0.000	32.00	384.00
2455	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	452.000	0.000	452.00	1,356.00
2460	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,412.000	0.000	1,412.00	3,530.00

Category Subtotal \$400,910.61

PROJECT STP 2021(113) CONTROL 017909037

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2620	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	17,889.000	0.000	20,350.00	42,002.40
2625	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	433.000	0.000	432.00	30,952.80
2630	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	23,000.000	0.000	23,000.00	3,910.00
2635	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	288.000	0.000	288.00	2.88
2640	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	2,875.000	0.000	2,875.00	862.50
2645	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	145.000	0.000	145.00	40.60
2650	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	23,000.000	0.000	23,000.00	11,500.00
2655	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	146.000	0.000	146.00	365.00

Category Subtotal \$89,636.18

PROJECT STP 2021(113) CONTROL 017910110

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2815	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	67,955.000	17,345.000	85,300.00	176,059.20
2820	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	1,683.000	0.000	1,765.00	126,462.25
2825	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	68,250.000	0.000	68,250.00	11,602.50
2830	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	24,706.000	0.000	24,706.00	4,200.02
2835	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	806.000	0.000	806.00	8.06
2840	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	559.000	0.000	559.00	5.59
2845	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	3,955.000	0.000	3,955.00	2,768.50
2850	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	6,076.000	0.000	6,076.00	1,822.80
2855	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	5,456.000	0.000	5,456.00	1,636.80
2860	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	5,204.000	0.000	5,204.00	1,457.12
2865	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	68,250.000	0.000	68,250.00	34,125.00
2870	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	24,706.000	0.000	24,706.00	12,353.00
2875	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	10.000	280.000	0.000	280.00	2,800.00
2880	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	604.000	0.000	604.00	7,248.00
2885	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	8.000	0.000	9.00	1,980.00
2890	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	8.000	0.000	9.00	2,250.00
2895	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	8.000	0.000	7.00	3,500.00
2900	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	41.000	0.000	47.00	1,410.00
2905	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	198.000	0.000	198.00	594.00
2910	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	339.000	0.000	339.00	847.50
2915	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	1,216.000	0.000	1,216.00	3,648.00

Category Subtotal \$396,778.34

PROJECT STP 2021(113) CONTROL 024003039

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3075	03166005	002	ASPH (TIER II)	GAL	1.893	35,347.000	0.000	27,400.00	51,868.20
3080	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	58,210.000	0.000	48,300.00	99,691.20
3085	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,940.000	0.000	1,819.00	129,130.81
3090	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	82,644.000	0.000	82,644.00	14,049.48
3095	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	8,678.000	0.000	8,678.00	1,735.60
3100	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	24,401.000	0.000	24,401.00	4,148.17
3105	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	10.000	0.000	10.00	0.10
3110	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,043.000	0.000	1,043.00	10.43
3115	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	205.000	0.000	205.00	143.50
3120	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	82,644.000	0.000	82,644.00	41,322.00
3125	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	8,678.000	0.000	8,678.00	4,339.00
3130	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	24,401.000	0.000	24,401.00	12,200.50
3135	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	53.000	0.000	53.00	636.00
3140	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	10.000	0.000	10.00	30.00
3145	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	740.000	0.000	740.00	1,850.00

Category Subtotal \$361,154.99

PROJECT STP 2021(113) CONTROL 026514016

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3305	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	30,218.000	0.000	29,800.00	61,507.20
3310	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	785.000	0.000	753.00	53,952.45
3315	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	588.000	0.000	588.00	5.88
3320	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,078.000	0.000	1,078.00	10.78
3325	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	2,400.000	0.000	2,400.00	1,680.00
3330	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	18,717.000	0.000	18,717.00	5,615.10
3335	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	8,260.000	0.000	8,260.00	2,312.80
3340	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	2,370.000	0.000	2,370.00	711.00
3345	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	34,062.000	0.000	34,062.00	9,537.36
3350	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	932.000	0.000	932.00	7,456.00
3355	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	10.000	93.000	0.000	93.00	930.00
3360	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	425.000	0.000	425.00	5,100.00
3365	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	8.000	0.000	8.00	1,760.00
3370	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	6.000	0.000	6.00	1,500.00
3375	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	4.000	0.000	4.00	2,000.00
3380	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	22.000	0.000	12.00	360.00
3385	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	12.000	850.000	0.000	850.00	10,200.00
3390	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	354.000	0.000	354.00	1,062.00
3395	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,164.000	0.000	1,164.00	2,910.00
								Category Subtotal	\$168,610.57

PROJECT STP 2021(113) CONTROL 026903037

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3555	03166004	002	ASPH (TIER I)	GAL	1.893	13,155.000	0.000	12,714.00	24,067.60
3560	03166005	002	ASPH (TIER II)	GAL	1.893	12,358.000	0.000	12,086.00	22,878.80
3565	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	606.000	0.000	608.00	43,563.20
3570	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	31,828.000	0.000	31,828.00	5,410.76
3575	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	2,033.000	0.000	2,033.00	406.60
3580	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	22,570.000	0.000	22,570.00	3,836.90
3585	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	408.000	0.000	408.00	4.08
3590	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	31,828.000	0.000	31,828.00	15,914.00
3595	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	2,033.000	0.000	2,033.00	1,016.50
3600	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	22,570.000	0.000	22,570.00	11,285.00
3610	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	384.000	0.000	384.00	960.00
								Category Subtotal	\$129,343.44

PROJECT C 269-19-10 CONTROL 026919010

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3770	03166004	002	ASPH (TIER I)	GAL	1.893	2,831.000	0.000	3,054.00	5,781.22
3775	03166005	002	ASPH (TIER II)	GAL	1.893	3,990.000	0.000	3,746.00	7,091.18
3780	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	163.000	0.000	176.00	12,610.40
3785	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	80.000	0.000	80.00	0.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3790	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	98.000	0.000	98.00	0.98
3795	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	4,988.000	0.000	4,988.00	1,396.64
3800	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	6,568.000	0.000	6,568.00	1,839.04
3805	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	135.000	0.000	135.00	1,620.00
3810	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	2.00	500.00
3815	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	2.000	0.000	2.00	1,000.00
3820	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	164.000	0.000	164.00	410.00
Category Subtotal									\$32,250.26

PROJECT STP 2021(113) CONTROL 032403042

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3980	03166004	002	ASPH (TIER I)	GAL	1.893	54,602.000	0.000	49,686.00	94,055.60
3985	03166005	002	ASPH (TIER II)	GAL	1.893	31,297.000	0.000	33,015.00	62,497.40
3990	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,784.000	0.000	1,986.00	140,986.14
3995	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	81,902.000	0.000	81,902.00	13,923.34
4000	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,034.000	0.000	1,034.00	10.34
4005	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	8,066.000	0.000	8,066.00	2,419.80
4010	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	36,520.000	0.000	36,520.00	10,225.60
4015	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	81,902.000	0.000	81,902.00	40,951.00
4025	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	860.000	0.000	860.00	2,150.00
Category Subtotal									\$367,219.22

PROJECT STP 2021(113) CONTROL 040901033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4185	03166005	002	ASPH (TIER II)	GAL	1.893	44,718.000	0.000	42,000.00	79,506.00
4190	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	43,641.000	0.000	48,350.00	99,794.40
4195	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	2,211.000	0.000	2,175.00	155,838.75
4200	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	28.000	0.000	28.00	0.28
4205	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,736.000	0.000	1,736.00	17.36
4210	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	75.000	0.000	75.00	75.00
4215	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	550.000	0.000	550.00	385.00
4220	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	114,630.000	0.000	114,630.00	32,096.40
4225	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	13,164.000	0.000	13,164.00	3,949.20
4230	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	44,935.000	0.000	44,935.00	12,581.80
4255	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	28.000	0.000	28.00	84.00
4260	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,431.000	0.000	1,431.00	3,577.50
Category Subtotal									\$387,905.69

PROJECT STP 2021(113) CONTROL 042001046

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4420	03166004	002	ASPH (TIER I)	GAL	1.893	78,173.000	0.000	64,600.00	122,287.80
4425	03166005	002	ASPH (TIER II)	GAL	1.893	63,286.000	0.000	52,150.00	98,719.95
4430	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	2,960.000	0.000	2,828.00	200,759.72
4435	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	20.000	220.000	0.000	220.00	4,400.00
4440	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	17.000	0.000	17.00	0.17
4445	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,602.000	0.000	1,602.00	16.02
4450	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	118.000	0.000	118.00	35.40
4455	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	116,982.000	0.000	116,982.00	32,754.96
4460	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	14,250.000	0.000	14,250.00	4,275.00
4465	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	6,208.000	0.000	6,208.00	1,738.24
4485	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	901.000	0.000	901.00	2,252.50
Category Subtotal									\$467,239.76

PROJECT C 420-9-23 CONTROL 042009023

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4645	03166005	002	ASPH (TIER II)	GAL	1.893	42,117.000	0.000	42,350.00	80,168.55
4650	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	887.000	0.000	950.00	67,440.50
4655	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	57,836.000	0.000	57,836.00	9,832.12
4660	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,986.000	0.000	4,986.00	997.20
4665	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	30,228.000	0.000	30,228.00	5,138.76
4670	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	733.000	0.000	733.00	7.33
4675	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	57,836.000	0.000	57,836.00	28,918.00
4680	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,986.000	0.000	4,986.00	2,493.00
4685	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	30,228.000	0.000	30,228.00	15,114.00
4690	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	627.000	0.000	627.00	1,567.50
Category Subtotal									\$211,676.96

PROJECT STP 2021(113) CONTROL 044605012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4850	03166005	002	ASPH (TIER II)	GAL	1.893	29,428.000	0.000	26,350.00	49,880.55
4855	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	619.000	0.000	626.00	44,439.74
4860	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	35,180.000	0.000	35,180.00	5,980.60
4865	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,313.000	0.000	4,313.00	862.60
4870	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	1,308.000	0.000	1,308.00	222.36
4875	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	450.000	0.000	450.00	4.50
4880	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	35,180.000	0.000	35,180.00	17,590.00
4885	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,313.000	0.000	4,313.00	2,156.50
4890	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	1,308.000	0.000	1,308.00	654.00
4895	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	232.000	0.000	232.00	580.00
Category Subtotal									\$122,370.85

PROJECT STP 2021(113) CONTROL 044606016

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5055	03166005	002	ASPH (TIER II)	GAL	1.893	45,845.000	0.000	41,100.00	77,802.30
5060	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	966.000	0.000	974.00	69,144.26
5065	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	48,000.000	0.000	48,000.00	8,160.00
5070	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	5,500.000	0.000	5,500.00	1,100.00
5075	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	9,920.000	0.000	9,920.00	1,686.40
5080	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	610.000	0.000	610.00	6.10
5085	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	48,000.000	0.000	48,000.00	24,000.00
5090	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	5,500.000	0.000	5,500.00	2,750.00
5095	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	9,920.000	0.000	9,920.00	4,960.00
5105	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	399.000	0.000	399.00	997.50

Category Subtotal \$190,606.56

PROJECT STP 2021(114) CONTROL 051503057

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5265	03166017	002	ASPH (AC-20-5TR)	GAL	2.064	7,803.000	3,547.000	11,350.00	23,426.40
5270	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	214.000	0.000	236.00	16,909.40
5275	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	263.000	0.000	263.00	2.63
5280	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	133.000	0.000	133.00	1.33
5285	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	325.000	0.000	325.00	227.50
5290	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	2,468.000	0.000	2,468.00	740.40
5295	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	9,870.000	0.000	9,870.00	2,763.60
5300	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	120.000	0.000	120.00	960.00
5305	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	10.000	100.000	0.000	100.00	1,000.00
5310	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	100.000	0.000	100.00	1,200.00
5315	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	2.000	0.000	2.00	440.00
5320	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	2.00	500.00
5325	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	139.000	0.000	139.00	417.00
5330	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	123.000	0.000	123.00	307.50

Category Subtotal \$48,895.76

PROJECT STP 2021(113) CONTROL 058002013

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5490	03166004	002	ASPH (TIER I)	GAL	1.893	32,749.000	0.000	31,950.00	60,481.35
5495	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	690.000	0.000	740.00	52,532.60
5500	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	40,966.000	0.000	40,966.00	6,964.22
5505	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	5,053.000	0.000	5,053.00	1,010.60
5510	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	2,440.000	0.000	2,440.00	414.80
5515	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	522.000	0.000	522.00	5.22
5520	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	40,966.000	0.000	40,966.00	20,483.00
5525	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	5,053.000	0.000	5,053.00	2,526.50
5530	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	2,440.000	0.000	2,440.00	1,220.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5535	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	38.000	0.000	45.00	540.00
5540	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	4.00	1,000.00
5545	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	284.000	0.000	284.00	710.00

Category Subtotal \$147,888.29

PROJECT STP 2021(113) CONTROL 060501067

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5705	03166004	002	ASPH (TIER I)	GAL	1.893	34,248.000	0.000	34,500.00	65,308.50
5710	03166005	002	ASPH (TIER II)	GAL	1.893	25,203.000	0.000	23,200.00	43,917.60
5715	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,261.000	0.000	1,222.00	86,749.78
5720	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	53,512.000	0.000	53,512.00	9,097.04
5725	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	6,325.000	0.000	6,325.00	1,265.00
5730	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	6,886.000	0.000	6,886.00	1,170.62
5735	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	679.000	0.000	679.00	6.79
5740	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	53,512.000	0.000	53,512.00	26,756.00
5745	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	6,325.000	0.000	6,325.00	3,162.50
5750	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	6,886.000	0.000	6,886.00	3,443.00
5755	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	72.000	0.000	72.00	864.00
5760	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	2.000	0.000	2.00	1,000.00
5765	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	402.000	0.000	402.00	1,005.00

Category Subtotal \$243,745.83

PROJECT STP 2021(113) CONTROL 070901025

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5925	03166004	002	ASPH (TIER I)	GAL	1.893	13,879.000	0.000	11,700.00	22,148.10
5930	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	287.000	0.000	292.00	20,729.08
5935	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	244.000	0.000	244.00	2.44
5940	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	18,700.000	0.000	18,700.00	5,236.00
5945	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	18,140.000	0.000	18,140.00	5,079.20
5950	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	227.000	0.000	227.00	567.50

Category Subtotal \$53,762.32

PROJECT STP 2021(113) CONTROL 084201029

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6110	03166004	002	ASPH (TIER I)	GAL	1.893	93,242.000	0.000	80,974.00	153,283.78
6115	03166005	002	ASPH (TIER II)	GAL	1.893	34,719.000	0.000	37,326.00	70,658.12
6120	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	2,666.000	0.000	2,601.00	184,644.99
6125	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	129,024.000	0.000	129,024.00	21,934.08

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6130	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	9,413.000	0.000	9,413.00	1,882.60
6135	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	81,118.000	0.000	81,118.00	13,790.06
6140	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,623.000	0.000	1,623.00	16.23
6145	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	129,024.000	0.000	129,024.00	64,512.00
6150	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	9,413.000	0.000	9,413.00	4,706.50
6155	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	81,118.000	0.000	81,118.00	40,559.00
6160	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,484.000	0.000	1,484.00	3,710.00

Category Subtotal \$559,697.36

PROJECT STP 2021(113) CONTROL 084202022

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6320	03166004	002	ASPH (TIER I)	GAL	1.893	38,000.000	0.000	36,358.00	68,825.69
6325	03166005	002	ASPH (TIER II)	GAL	1.893	27,050.000	0.000	24,342.00	46,079.41
6330	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,347.000	0.000	1,371.00	97,327.29
6335	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	57,000.000	0.000	57,000.00	9,690.00
6340	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,651.000	0.000	4,651.00	930.20
6345	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	29,450.000	0.000	29,450.00	5,006.50
6350	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	723.000	0.000	723.00	7.23
6355	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	57,000.000	0.000	57,000.00	28,500.00
6360	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,651.000	0.000	4,651.00	2,325.50
6365	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	29,450.000	0.000	29,450.00	14,725.00
6366	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI) Added by change order #2	EA	30.000	0.000	4.000	4.00	120.00
6370	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	601.000	0.000	601.00	1,502.50

Category Subtotal \$275,039.32

PROJECT STP 2021(113) CONTROL 084203039

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6530	03166004	002	ASPH (TIER I)	GAL	1.893	110,504.000	0.000	100,038.00	189,371.93
6535	03166005	002	ASPH (TIER II)	GAL	1.893	72,517.000	0.000	64,712.00	122,499.82
6540	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	3,794.000	0.000	3,825.00	271,536.75
6545	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	28,660.000	0.000	28,660.00	4,872.20
6550	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	2,602.000	0.000	2,602.00	520.40
6555	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	4,819.000	0.000	4,819.00	819.23
6560	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	63.000	0.000	63.00	0.63
6565	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	3,118.000	0.000	3,118.00	31.18
6570	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	1,200.000	0.000	1,200.00	840.00
6575	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	33.000	0.000	33.00	9.90
6580	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	125,580.000	0.000	125,580.00	35,162.40
6585	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	9,774.000	0.000	9,774.00	2,932.20
6590	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	91,381.000	0.000	91,381.00	25,586.68

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6595	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	28,660.000	0.000	28,660.00	14,330.00
6600	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	2,602.000	0.000	2,602.00	1,301.00
6605	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	4,819.000	0.000	4,819.00	2,409.50
6610	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	6.000	0.000	8.00	1,760.00
6615	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	8.000	0.000	8.00	2,000.00
6620	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	4.000	0.000	4.00	120.00
6625	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	62.000	0.000	72.00	216.00
6630	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	2,796.000	0.000	2,796.00	6,990.00

Category Subtotal \$683,309.82

PROJECT STP 2021(113) CONTROL 084705040

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6790	03166004	002	ASPH (TIER I)	GAL	1.893	94,324.000	0.000	81,850.00	154,942.05
6795	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,986.000	0.000	1,759.00	124,871.41
6800	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	105,866.000	0.000	105,866.00	17,997.22
6805	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	11,665.000	0.000	11,665.00	2,333.00
6810	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	30,540.000	0.000	30,540.00	5,191.80
6815	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,333.000	0.000	1,333.00	13.33
6820	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	105,866.000	0.000	105,866.00	52,933.00
6825	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	11,665.000	0.000	11,665.00	5,832.50
6830	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	30,540.000	0.000	30,540.00	15,270.00
6835	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	0.000	12.00	144.00
6840	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	965.000	0.000	965.00	2,412.50

Category Subtotal \$381,940.81

PROJECT C 897-1-12 CONTROL 089701012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7000	03166005	002	ASPH (TIER II)	GAL	1.893	83,093.000	0.000	74,700.00	141,407.10
7005	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,749.000	0.000	1,862.00	132,183.38
7010	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	13,133.000	0.000	13,133.00	2,626.60
7015	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	23,959.000	0.000	23,959.00	4,073.03
7020	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,510.000	0.000	1,510.00	15.10
7025	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	13,133.000	0.000	13,133.00	6,566.50
7030	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	23,959.000	0.000	23,959.00	11,979.50
7035	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	37.000	0.000	37.00	444.00
7040	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	957.000	0.000	957.00	2,392.50

Category Subtotal \$301,687.71

PROJECT C 942-2-12 CONTROL 094202012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7200	03166004	002	ASPH (TIER I)	GAL	1.893	59,408.000	0.000	52,100.00	98,625.30
7205	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,251.000	0.000	1,257.00	89,234.43
7210	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	75,594.000	0.000	75,594.00	12,850.98
7215	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,828.000	0.000	4,828.00	965.60
7220	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	51,725.000	0.000	51,725.00	8,793.25
7225	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	955.000	0.000	955.00	9.55
7230	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	75,594.000	0.000	75,594.00	37,797.00
7235	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,828.000	0.000	4,828.00	2,414.00
7240	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	51,725.000	0.000	51,725.00	25,862.50
7245	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	888.000	0.000	888.00	2,220.00
Category Subtotal									\$278,772.61

PROJECT C 1043-1-11 CONTROL 104301011
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7405	03166004	002	ASPH (TIER I)	GAL	1.893	19,449.000	6,901.000	26,350.00	49,880.55
7410	03166005	002	ASPH (TIER II)	GAL	1.893	1,174.000	-474.000	700.00	1,325.10
7415	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	542.000	0.000	574.00	41,127.10
7420	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	6,875.000	0.000	6,875.00	1,375.00
7425	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	9,983.000	0.000	9,983.00	1,697.11
7430	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	762.000	0.000	762.00	7.62
7435	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	6,875.000	0.000	6,875.00	3,437.50
7440	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	9,983.000	0.000	9,983.00	4,991.50
7445	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	57.000	0.000	57.00	684.00
7450	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	469.000	0.000	469.00	1,172.50
Category Subtotal									\$105,697.98

PROJECT C 1043-2-4 CONTROL 104302004
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7610	03166004	002	ASPH (TIER I)	GAL	1.893	4,286.000	1,864.000	6,150.00	11,641.95
7615	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	114.000	0.000	128.00	9,171.20
7620	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	1,578.000	0.000	1,578.00	315.60
7625	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	3,510.000	0.000	3,510.00	596.70
7630	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	176.000	0.000	176.00	1.76
7635	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	1,578.000	0.000	1,578.00	789.00
7640	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	3,510.000	0.000	3,510.00	1,755.00
7645	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	123.000	0.000	123.00	307.50
Category Subtotal									\$24,578.71

PROJECT STP 2021(113) CONTROL 109003021
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7805	03166004	002	ASPH (TIER I)	GAL	1.893	42,555.000	0.000	43,550.00	82,440.15
7810	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	896.000	0.000	865.00	61,406.35
7815	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	56,120.000	0.000	56,120.00	9,540.40
7820	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	5,876.000	0.000	5,876.00	1,175.20
7825	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	17,170.000	0.000	17,170.00	2,918.90
7830	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	712.000	0.000	712.00	7.12
7835	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	56,120.000	0.000	56,120.00	28,060.00
7840	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	5,876.000	0.000	5,876.00	2,938.00
7845	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	17,170.000	0.000	17,170.00	8,585.00
7855	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	509.000	0.000	509.00	1,272.50
Category Subtotal									\$198,343.62

PROJECT C 1132-1-33 CONTROL 113201033
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8015	03166004	002	ASPH (TIER I)	GAL	1.893	35,633.000	0.000	31,300.00	59,250.90
8020	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	750.000	0.000	712.00	50,544.88
8025	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	41,200.000	0.000	41,200.00	7,004.00
8030	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,675.000	0.000	4,675.00	935.00
8035	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	7,500.000	0.000	7,500.00	1,275.00
8040	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	525.000	0.000	525.00	5.25
8045	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	41,200.000	0.000	41,200.00	20,600.00
8050	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,675.000	0.000	4,675.00	2,337.50
8055	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	7,500.000	0.000	7,500.00	3,750.00
8060	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	50.000	0.000	26.00	312.00
8065	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	329.000	0.000	329.00	822.50
Category Subtotal									\$146,837.03

PROJECT STP 2021(113) CONTROL 125801023
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8225	03166004	002	ASPH (TIER I)	GAL	1.893	20,647.000	0.000	22,100.00	41,835.30
8230	03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	548.000	0.000	526.00	37,687.90
8235	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	39,600.000	0.000	39,600.00	6,732.00
8240	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,461.000	0.000	4,461.00	892.20
8245	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	8,980.000	0.000	8,980.00	1,526.60
8250	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	505.000	0.000	505.00	5.05
8255	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	39,600.000	0.000	39,600.00	19,800.00
8260	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,461.000	0.000	4,461.00	2,230.50
8265	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	8,980.000	0.000	8,980.00	4,490.00
8280	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	336.000	0.000	336.00	840.00
Category Subtotal									\$116,039.55

PROJECT STP 2021(113) CONTROL 130301020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8440	03166004	002	ASPH (TIER I)	GAL	1.893	92,388.000	0.000	79,750.00	150,966.75
8445	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,945.000	0.000	1,943.00	137,933.57
8450	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	109,720.000	0.000	109,720.00	18,652.40
8455	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	12,641.000	0.000	12,641.00	2,528.20
8460	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	20,111.000	0.000	20,111.00	3,418.87
8465	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,382.000	0.000	1,382.00	13.82
8470	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	109,720.000	0.000	109,720.00	54,860.00
8475	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	12,641.000	0.000	12,641.00	6,320.50
8480	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	20,111.000	0.000	20,111.00	10,055.50
8485	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	102.000	0.000	102.00	1,224.00
8490	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	1.000	0.000	1.00	500.00
8495	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	883.000	0.000	883.00	2,207.50

Category Subtotal \$388,681.11

PROJECT STP 2021(113) CONTROL 130402006

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8655	03166005	002	ASPH (TIER II)	GAL	1.893	35,091.000	0.000	37,900.00	71,744.70
8660	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	739.000	0.000	848.00	60,199.52
8665	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	6,403.000	0.000	6,403.00	1,280.60
8670	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	5,202.000	0.000	5,202.00	884.34
8675	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	662.000	0.000	662.00	6.62
8680	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	52,128.000	0.000	52,128.00	14,595.84
8685	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	6,403.000	0.000	6,403.00	3,201.50
8690	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	5,202.000	0.000	5,202.00	2,601.00
8695	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	0.000	12.00	144.00
8700	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	5.000	0.000	5.00	150.00
8705	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	384.000	0.000	384.00	960.00

Category Subtotal \$155,768.12

PROJECT C 1305-3-12 CONTROL 130503012

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8865	03166005	002	ASPH (TIER II)	GAL	1.893	47,642.000	0.000	47,200.00	89,349.60
8870	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,002.000	0.000	1,012.00	71,841.88
8875	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	55,498.000	0.000	55,498.00	9,434.66
8880	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	8,480.000	0.000	8,480.00	1,696.00
8885	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	9,377.000	0.000	9,377.00	1,594.09
8890	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	896.000	0.000	896.00	8.96
8895	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	55,498.000	0.000	55,498.00	27,749.00
8900	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	8,480.000	0.000	8,480.00	4,240.00
8905	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	9,377.000	0.000	9,377.00	4,688.50
8910	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	34.000	0.000	34.00	408.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
8915	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	541.000	0.000	541.00	1,352.50
Category Subtotal									\$212,363.19

PROJECT STP 2021(113) CONTROL 132101022
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9075	03166005	002	ASPH (TIER II)	GAL	1.893	60,001.000	0.000	54,000.00	102,222.00
9080	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,264.000	0.000	1,266.00	89,873.34
9085	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	76,434.000	0.000	76,434.00	12,993.78
9090	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	8,865.000	0.000	8,865.00	1,773.00
9095	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	14,460.000	0.000	14,460.00	2,458.20
9100	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	965.000	0.000	965.00	9.65
9105	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	76,434.000	0.000	76,434.00	38,217.00
9110	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	8,865.000	0.000	8,865.00	4,432.50
9115	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	14,460.000	0.000	14,460.00	7,230.00
9120	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	10.000	0.000	10.00	120.00
9125	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	624.000	0.000	624.00	1,560.00
Category Subtotal									\$260,889.47

PROJECT STP 2021(113) CONTROL 143801026
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9285	03166004	002	ASPH (TIER I)	GAL	1.893	78,268.000	0.000	71,900.00	136,106.70
9290	03166005	002	ASPH (TIER II)	GAL	1.893	68,288.000	0.000	57,100.00	108,090.30
9295	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	3,030.000	0.000	2,927.00	207,787.73
9305	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	117,402.000	0.000	117,402.00	19,958.34
9310	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	13,720.000	0.000	13,720.00	2,744.00
9315	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	15,245.000	0.000	15,245.00	2,591.65
9320	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,478.000	0.000	1,478.00	14.78
9325	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	117,402.000	0.000	117,402.00	58,701.00
9330	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	13,720.000	0.000	13,720.00	6,860.00
9335	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	15,245.000	0.000	15,245.00	7,622.50
9340	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	35.000	0.000	18.00	216.00
9345	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	2.00	500.00
9350	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	877.000	0.000	877.00	2,192.50
Category Subtotal									\$553,385.50

PROJECT C 1442-2-12 CONTROL 144202012
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9510	03166005	002	ASPH (TIER II)	GAL	1.893	56,757.000	0.000	55,000.00	104,115.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9515	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,195.000	0.000	1,201.00	85,258.99
9520	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	72,450.000	0.000	72,450.00	12,316.50
9525	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	3,387.000	0.000	3,387.00	677.40
9530	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	57,319.000	0.000	57,319.00	9,744.23
9535	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	916.000	0.000	916.00	9.16
9540	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	72,450.000	0.000	72,450.00	36,225.00
9545	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	3,387.000	0.000	3,387.00	1,693.50
9550	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	57,319.000	0.000	57,319.00	28,659.50
9555	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	16.000	0.000	16.00	192.00
9560	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	886.000	0.000	886.00	2,215.00

Category Subtotal \$281,106.28

PROJECT C 1445-1-18 CONTROL 144501018

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9720	03166005	002	ASPH (TIER II)	GAL	1.893	57,596.000	0.000	54,350.00	102,884.55
9725	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,263.000	0.000	1,290.00	91,577.10
9730	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	6,172.000	0.000	8,203.00	1,640.60
9735	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	57,045.000	23,840.000	80,885.00	13,750.45
9740	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,121.000	0.000	1,121.00	11.21
9750	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	6,172.000	0.000	6,172.00	3,086.00
9755	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	57,045.000	0.000	57,045.00	28,522.50
9760	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	18.000	0.000	18.00	216.00
9765	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,021.000	0.000	1,021.00	2,552.50

Category Subtotal \$244,240.91

PROJECT C 1985-3-20 CONTROL 198503020

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9925	03166004	002	ASPH (TIER I)	GAL	1.893	89,696.000	0.000	82,350.00	155,888.55
9930	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,888.000	0.000	1,770.00	125,652.30
9935	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	114,774.000	0.000	114,774.00	19,511.58
9940	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	12,749.000	0.000	12,749.00	2,549.80
9945	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	35,786.000	0.000	35,786.00	6,083.62
9950	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,445.000	0.000	1,445.00	14.45
9955	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	114,774.000	0.000	114,774.00	57,387.00
9960	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	12,749.000	0.000	12,749.00	6,374.50
9965	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	35,786.000	0.000	35,786.00	17,893.00
9970	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	84.000	0.000	84.00	1,008.00
9975	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	2.000	0.000	2.00	1,000.00
9980	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,085.000	0.000	1,085.00	2,712.50

Category Subtotal \$396,075.30

PROJECT C 2080-1-10 CONTROL 208001010

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0140	03166005	002	ASPH (TIER II)	GAL	1.893	66,978.000	0.000	57,100.00	108,090.30
0145	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,410.000	0.000	1,403.00	99,598.97
0150	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	92,028.000	0.000	92,028.00	15,644.76
0155	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,990.000	0.000	4,990.00	998.00
0160	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	65,626.000	0.000	65,626.00	11,156.42
0165	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	1,160.000	0.000	1,160.00	11.60
0170	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	92,028.000	0.000	79,380.00	39,690.00
0175	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,990.000	0.000	4,305.00	2,152.50
0180	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	65,626.000	0.000	57,834.00	28,917.00
0185	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	13.000	0.000	13.00	156.00
0190	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	1,070.000	0.000	1,070.00	2,675.00

Category Subtotal \$309,090.55

PROJECT C 2080-2-2 CONTROL 208002002
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0350	03166005	002	ASPH (TIER II)	GAL	1.893	16,890.000	0.000	18,300.00	34,641.90
0355	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	356.000	99.000	455.00	32,300.45
0360	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	2,504.000	0.000	2,504.00	500.80
0365	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	15,190.000	0.000	15,190.00	2,582.30
0370	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	384.000	0.000	384.00	3.84
0375	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	2,504.000	0.000	2,504.00	1,252.00
0380	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	15,190.000	0.000	15,190.00	7,595.00
0385	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	18.000	0.000	18.00	216.00
0390	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	315.000	0.000	315.00	787.50

Category Subtotal \$79,879.79

PROJECT C 2097-1-9 CONTROL 209701009
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0550	03166005	002	ASPH (TIER II)	GAL	1.893	58,802.000	0.000	50,590.00	95,766.87
0555	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,237.000	0.000	1,196.00	84,904.04
0560	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	76,420.000	0.000	76,420.00	12,991.40
0565	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	2,467.000	0.000	2,467.00	493.40
0570	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	64,375.000	0.000	64,375.00	10,943.75
0575	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	965.000	0.000	965.00	9.65
0580	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	76,420.000	0.000	76,420.00	38,210.00
0585	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	2,467.000	0.000	2,467.00	1,233.50
0590	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	64,375.000	0.000	64,375.00	32,187.50
0595	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	27.000	0.000	27.00	324.00
0605	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	928.000	0.000	928.00	2,320.00

Category Subtotal \$279,384.11

PROJECT STP 2021(113) CONTROL 251301011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0765	03166005	002	ASPH (TIER II)	GAL	1.893	34,228.000	0.000	37,560.00	71,101.08
0770	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	721.000	0.000	840.00	59,631.60
0775	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	3,026.000	0.000	3,026.00	605.20
0780	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	38,067.000	0.000	38,067.00	6,471.39
0785	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	651.000	0.000	651.00	6.51
0790	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	51,250.000	0.000	51,250.00	14,350.00
0795	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	3,026.000	0.000	3,026.00	1,513.00
0800	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	38,067.000	0.000	38,067.00	19,033.50
0805	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	627.000	0.000	627.00	1,567.50

Category Subtotal \$174,279.78

PROJECT C 2515-1-5 CONTROL 251501005
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0965	03166005	002	ASPH (TIER II)	GAL	1.893	22,722.000	0.000	19,800.00	37,481.40
0970	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	478.000	0.000	485.00	34,430.15
0975	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	1,993.000	0.000	1,993.00	398.60
0980	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	22,645.000	0.000	22,645.00	3,849.65
0985	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	430.000	0.000	430.00	4.30
0990	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	1,993.000	0.000	1,993.00	996.50
0995	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	22,645.000	0.000	22,645.00	11,322.50
1000	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	16.000	0.000	24.00	288.00
1005	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	382.000	0.000	382.00	955.00

Category Subtotal \$89,726.10

PROJECT C 2600-1-5 CONTROL 260001005
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	03166005	002	ASPH (TIER II)	GAL	1.893	48,111.000	0.000	45,800.00	86,699.40
1170	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	1,013.000	0.000	1,081.00	76,740.19
1175	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	7,007.000	0.000	7,007.00	1,401.40
1180	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	27,035.000	0.000	27,035.00	4,595.95
1185	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	907.000	0.000	907.00	9.07
1190	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	7,007.000	0.000	7,007.00	3,503.50
1195	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	27,035.000	0.000	27,035.00	13,517.50
1200	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	14.000	0.000	14.00	168.00
1205	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	688.000	0.000	688.00	1,720.00

Category Subtotal \$188,355.01

PROJECT C 2715-1-9 CONTROL 271501009
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
1365	03166005	002	ASPH (TIER II)	GAL	1.893	38,094.000	0.000	37,650.00	71,271.45
1370	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	802.000	0.000	864.00	61,335.36
1375	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	6,263.000	0.000	6,263.00	1,252.60
1380	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	21,010.000	0.000	21,010.00	3,571.70
1385	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	735.000	0.000	735.00	7.35
1390	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	6,263.000	0.000	6,263.00	3,131.50
1395	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	21,010.000	0.000	21,010.00	10,505.00
1400	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	576.000	0.000	576.00	1,440.00

Category Subtotal \$152,514.96

PROJECT C 2915-1-5 CONTROL 291501005

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1560	03166005	002	ASPH (TIER II)	GAL	1.893	20,421.000	0.000	20,900.00	39,563.70
1565	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	430.000	0.000	507.00	35,991.93
1570	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	1,418.000	0.000	1,418.00	283.60
1575	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	26,053.000	0.000	26,053.00	4,429.01
1580	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	423.000	0.000	423.00	4.23
1585	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	1,418.000	0.000	1,418.00	709.00
1590	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	26,053.000	0.000	26,053.00	13,026.50
1595	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	396.000	0.000	396.00	990.00

Category Subtotal \$94,997.97

PROJECT C 3186-1-5 CONTROL 318601005

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1955	03166005	002	ASPH (TIER II)	GAL	1.893	33,799.000	0.000	28,800.00	54,518.40
1960	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	712.000	0.000	710.00	50,402.90
1965	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	2,523.000	0.000	2,523.00	504.60
1970	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	36,579.000	0.000	36,579.00	6,218.43
1975	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	609.000	0.000	609.00	6.09
1980	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	47,922.000	0.000	47,922.00	13,418.16
1985	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	2,523.000	0.000	2,523.00	1,261.50
1990	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	36,579.000	0.000	36,579.00	18,289.50
1995	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	42.000	0.000	42.00	504.00
2000	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	584.000	0.000	584.00	1,460.00

Category Subtotal \$146,583.58

PROJECT C 3246-1-6 CONTROL 324601006

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2160	03166005	002	ASPH (TIER II)	GAL	1.893	38,036.000	0.000	35,162.00	66,561.67
2165	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	801.000	0.000	865.00	61,406.35
2170	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	4,564.000	0.000	4,564.00	912.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2175	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	29,791.000	0.000	29,791.00	5,064.47
2180	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	712.000	0.000	712.00	7.12
2185	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	56,120.000	0.000	56,120.00	15,713.60
2190	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	4,564.000	0.000	4,564.00	2,282.00
2195	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	29,791.000	0.000	29,791.00	14,895.50
2200	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	16.000	0.000	50.00	600.00
2205	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	600.000	0.000	600.00	1,500.00

Category Subtotal \$168,943.51

PROJECT STP 2021(113) CONTROL 350901007

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2365	03166004	002	ASPH (TIER I)	GAL	1.893	8,196.000	0.000	7,400.00	14,008.20
2370	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	173.000	0.000	176.00	12,494.24
2375	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	8,196.000	0.000	8,196.00	1,393.32
2380	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	938.000	0.000	938.00	187.60
2385	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	1,870.000	0.000	1,870.00	317.90
2390	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	8.000	0.000	8.00	0.08
2395	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	112.000	0.000	112.00	1.12
2400	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	155.000	0.000	155.00	108.50
2405	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	8,196.000	0.000	8,196.00	4,098.00
2410	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	938.000	0.000	938.00	469.00
2415	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	1,870.000	0.000	1,870.00	935.00
2420	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	96.000	0.000	88.00	1,056.00
2425	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	2.000	0.000	2.00	1,000.00
2430	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	8.000	0.000	16.00	48.00
2435	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	71.000	0.000	71.00	177.50

Category Subtotal \$36,294.46

PROJECT STP 2021(113) CONTROL 002602036

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	1.000	0.000	0.000	0.00
0090	61856002	002	TMA (STATIONARY)	DAY	0.010	25.000	0.000	0.000	0.00
9981	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
9982	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
9983	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
9984	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
9986	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
9988	96066062		FORCE ACCOUNT - RAILROAD - KCS	DOL	1.000	39,560.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9989	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
9991	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
9992	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00
9993	96046004		CONTRACTOR FORCE ACCOUNT 4	DOL	1.000	1.000	0.000	0.000	0.00
9994	96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	1.000	0.000	0.000	0.00
9996	96046006		CONTRACTOR FORCE ACCOUNT 6	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(113) CONTROL 026903037

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3605	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	14.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(113) CONTROL 032403042

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4020	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	40.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(113) CONTROL 040901033

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4235	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	140.000	0.000	0.000	0.00
4240	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	2.000	0.000	0.000	0.00
4245	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	0.000	0.00
4250	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	12.000	288.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(113) CONTROL 042001046

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4470	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	160.000	0.000	0.000	0.00

4475	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	12.000	374.000	0.000	0.000	0.00
4480	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	16.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(113) **CONTROL** 044606016

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5100	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	32.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(113) **CONTROL** 109003021

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7850	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(113) **CONTROL** 125801023

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
8270	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	60.000	0.000	0.000	0.00
8275	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(113) **CONTROL** 143801026

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9300	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	20.000	30.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 1445-1-18 **CONTROL** 144501018

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
9745	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	88,896.000	-88,896.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2097-1-9 CONTROL 209701009

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0600	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 3109-3-3 CONTROL 310903003

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1755	03166005	002	ASPH (TIER II)	GAL	1.893	24,903.000	-24,903.000	0.000	0.00
1760	03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	525.000	-525.000	0.000	0.00
1765	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	1,563.000	-1,563.000	0.000	0.00
1770	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	26,473.000	-26,473.000	0.000	0.00
1775	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	439.000	-439.000	0.000	0.00
1780	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	1,563.000	-1,563.000	0.000	0.00
1785	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	26,473.000	-26,473.000	0.000	0.00
1790	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	-12.000	0.000	0.00
1795	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	409.000	-409.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$14,582,308.19

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166004	002	ASPH (TIER I)	GAL	1.890	1,252,252.00	1,171,811.000	2,218,238.21
03166005	002	ASPH (TIER II)	GAL	1.890	1,521,127.00	1,401,352.000	2,652,759.37
03166017	002	ASPH (AC-20-5TR)	GAL	2.060	274,226.00	298,900.000	616,929.60
03166246	002	AGGR(TY-PE GR-3 SAC-B)	CY	70.990	50,893.00	51,129.000	3,629,647.71
03166249	002	AGGR(TY-PE GR-4 SAC-B)	CY	71.650	15,474.00	15,509.000	1,111,219.85
05006001	000	MOBILIZATION	LS	1,397,195.000	1.00	1.000	1,397,195.01
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	0.010	5.00	5.000	0.05
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.170	2,191,836.00	2,191,836.000	372,612.12
06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.200	231,169.00	233,200.000	46,640.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.170	1,011,821.00	1,035,661.000	176,062.37
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.010	3,552.00	3,552.000	35.52
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.010	47,926.00	47,926.000	479.26
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.000	266.00	266.000	266.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	10,250.00	10,250.000	7,175.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.300	43,433.00	43,433.000	13,029.90
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.280	780,265.00	780,265.000	218,474.20
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.300	95,786.00	95,786.000	28,735.80
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.280	458,132.00	458,132.000	128,276.96
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	2,191,836.00	2,179,188.000	1,089,594.00
06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.500	231,169.00	230,484.000	115,242.00
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	1,011,821.00	1,004,029.000	502,014.50
06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	1,252.00	1,252.000	10,016.00
06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	10.000	1,527.00	1,527.000	15,270.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	2,704.00	2,483.000	29,796.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	220.000	32.00	35.000	7,700.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	40.00	39.000	9,750.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	500.000	21.00	20.000	10,000.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	30.000	78.00	123.000	3,690.00
06686106	000	PREFAB PAV MRK TY C (Y) (12") (SLD)	LF	8.000	453.00	453.000	3,624.00
06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	12.000	850.00	850.000	10,200.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.000	1,685.00	1,703.000	5,109.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.500	37,160.00	36,937.000	92,342.50
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	1,216.00	1,216.000	3,648.00
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	20.000	220.00	220.000	4,400.00
61856005	002	TMA (MOBILE OPERATION)	DAY	0.010	150.00	108.000	1.08
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	52,134.180	52,134.18

TOTAL ITEM EARNINGS TO DATE

\$14,582,308.19