



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **002806083**
 PROJECT: **STP 2021(526)HES**
 CONTRACT: **05213014**
 AWARD AMOUNT: **\$3,878,702.08**
 PROJECTED AMOUNT: **\$3,878,702.05**
 ADJ. PROJECTED AMOUNT: **\$4,102,352.16**
 CONTRACTOR: **THIRD COAST SERVICES LLC**

HIGHWAY: **US 90**
 DISTRICT NAME: **BEAUMONT**
 COUNTY: **JEFFERSON**
 AREA ENGINEER: **David Collins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0030**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **71.37**
 % TIME USED: **87.01**
 % RETAINAGE: **0.00**

LETTING DATE: **05/05/2021**
 AWARD DATE: **05/27/2021**
 NOTICE TO PROCEED DATE: **06/22/2021**
 WORK BEGIN DATE: **10/18/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,927,793.40	\$2,893,336.15	\$34,457.25
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,927,793.40	\$2,893,336.15	\$34,457.25
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$2,927,793.40	\$2,893,336.15	\$34,457.25

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/18/2021
TIME CHARGES BEGIN: 10/18/2021
BID DAYS: 320
C. O. ADJUSTED DAYS: 65
CURRENT DAYS: 385
DAYS CHARGED TO DATE: 335
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$970.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$970.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023		1 SATURDAY
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023		1 RAIN
10/06/2023	1	
10/07/2023		1 SATURDAY
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023		1 RAIN
10/12/2023	1	
10/13/2023	1	
10/14/2023		1 SATURDAY
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023		1 SATURDAY
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	20	10
RAIN		2
SATURDAY		4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT STP 2021(526)HES CONTROL 002806083
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0275	96016001		MATERIAL ON HAND	DOL	1.000	-5,631.500	-\$5,631.50	1,000.00	270,849.65

PROJECT STP 2021(526)HES CONTROL 006505148
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1500	61856002	002	TMA (STATIONARY)	DAY	165.000	1.000	\$165.00	6.00	1.00
1510	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,310.000	\$1,506.50	1,310.00	1,310.00
1580	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	6.000	\$930.00	10.00	6.00
1585	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	2.000	\$310.00	4.00	2.00
1590	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	6.000	\$930.00	10.00	6.00
1595	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	\$310.00	2.00	2.00
1600	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	6.000	\$930.00	10.00	6.00
1605	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	\$310.00	2.00	2.00
1610	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	8.000	\$880.00	10.00	8.00
1620	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,350.000	\$2,902.50	1,350.00	1,350.00

PROJECT STP 2021(526)HES CONTROL 006508166
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2735	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	15.000	\$3,525.00	34.00	15.00
2780	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	35.000	\$481.25	105.00	35.00
2810	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	0.500	\$2,100.00	1.00	0.50
2870	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	0.150	\$4,185.00	1.00	0.15
2960	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	1.000	\$1,500.00	3.00	1.00

PROJECT STP 2021(526)HES CONTROL 006508167
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3160	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	15.000	\$206.25	175.00	110.00
3195	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	3.500	\$3,132.50	5.00	3.50

PROJECT STP 2021(526)HES CONTROL 020010083
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3550	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	25.000	\$343.75	145.00	145.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3725	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	0.500	\$750.00

Total Bid Quantity	QTY Paid To Date
4.00	2.00

PROJECT STP 2021(526)HES CONTROL 021308091

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4320	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	105.000	\$892.50
4345	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,070.000	\$1,230.50
4425	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	10.000	\$1,550.00
4430	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	\$620.00
4435	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	10.000	\$1,550.00
4440	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	\$310.00
4445	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	10.000	\$1,550.00
4450	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	\$310.00
4455	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	10.000	\$1,100.00
4460	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	\$270.00
4465	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,120.000	\$4,558.00

Total Bid Quantity	QTY Paid To Date
25.00	105.00
1,620.00	1,070.00
10.00	10.00
4.00	4.00
10.00	10.00
2.00	2.00
10.00	10.00
2.00	2.00
10.00	10.00
2.00	2.00
2,120.00	2,120.00

PROJECT STP 2021(526)HES CONTROL 030603130

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
5960	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	0.500	\$750.00

Total Bid Quantity	QTY Paid To Date
3.00	1.50

TOTAL ITEM EARNINGS THIS ESTIMATE

\$34,457.25

CONTRACT LINE ITEMS

PROJECT STP 2021(526)HES CONTROL 002806083
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	05006001	000	MOBILIZATION	LS	380,000.000	0.035	0.000	0.04	13,300.00
0070	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	0.750	0.000	0.75	1,350.00
0075	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
0087	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	235.000	65.00	2,018.90
0095	61856002	002	TMA (STATIONARY)	DAY	165.000	5.000	0.000	4.00	660.00
0135	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
0205	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	0.750	0.000	0.60	16,740.00
0275	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	270,849.65	270,849.65
8130	96086001		UNIQUE CHANGE ORDER ITEM 1 CO#1: Electric Service Revision (DOL=Each)	DOL	1,180.440	0.000	20.000	19.00	22,428.36

Category Subtotal \$337,246.91

PROJECT STP 2021(526)HES CONTROL 002806084
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0540	04326003	000	RIPRAP (CONC)(6 IN)	CY	2,620.000	2.000	0.000	1.54	4,034.80
0545	05006001	000	MOBILIZATION	LS	380,000.000	0.010	0.000	0.01	3,800.00
0550	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	0.250	0.000	0.25	450.00
0555	05296002	000	CONC CURB (TY II)	LF	135.000	25.000	0.000	94.60	12,771.00
0580	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	0.250	0.000	0.20	5,580.00

Category Subtotal \$26,635.80

PROJECT STP 2021(526)HES CONTROL 002807056
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0770	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	11.000	0.000	8.00	1,680.00
0780	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	32.000	0.000	26.00	6,110.00
0785	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	50.000	0.000	88.00	26,840.00
0790	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
0795	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
0800	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
0810	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	25.00	212.50
0815	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	100.000	0.000	70.00	962.50
0817	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	95.000	30.00	931.80
0820	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	390.000	-65.000	325.00	5,183.75
0821	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	65.000	65.00	2,894.45

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0825	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
0850	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	4.00	3,580.00
0860	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
0880	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
0935	06866038	000	INS TRF SIG PL AM(S)1 ARM(36')ILSN	EA	7,310.000	1.000	0.000	1.00	7,310.00
0940	06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	8,015.000	1.000	0.000	1.00	8,015.00
0945	06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	18,750.000	1.000	0.000	1.00	18,750.00
0950	06866064	000	INS TRF SIG PL AM(S)1 ARM(60')LUM&ILSN	EA	21,250.000	1.000	0.000	1.00	21,250.00
8195	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	7,575.000	0.000	1.000	1.00	7,575.00

CO#5: Mast Arm Extension (US90 at Langham)

Category Subtotal \$162,580.00

PROJECT STP 2021(526)HES CONTROL 002807057

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1120	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	36.000	0.000	30.00	7,050.00
1125	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	50.000	0.000	44.00	13,420.00
1130	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
1135	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
1140	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
1155	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	30.000	0.000	30.00	255.00
1160	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	165.000	0.000	75.00	1,031.25
1162	06186058		CONDT (PVC) (SCH 80) (4")	LF	44.530	0.000	120.000	60.00	2,671.80

CO#2

1165	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	390.000	-80.000	336.73	5,370.84
1167	06186059		CONDT (PVC) (SCH 80) (4") (BORE)	LF	44.530	0.000	80.000	80.00	3,562.40

CO#2

1170	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	2.00	330.00
1195	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	1.50	1,342.50
1205	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
1225	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
1280	06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	8,015.000	2.000	0.000	2.00	16,030.00
1290	06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	20,685.000	1.000	0.000	1.00	20,685.00
8190	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	6,749.220	0.000	1.000	1.00	6,749.22

CO#3: Exploratory Digging

Category Subtotal \$129,618.01

PROJECT STP 2021(526)HES CONTROL 006505148

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1450	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	11.000	0.000	8.00	1,680.00
1460	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	64.000	0.000	52.00	12,220.00
1465	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1470	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
1475	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
1485	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	25.00	212.50
1490	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	90.000	0.000	90.00	1,237.50
1495	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	375.000	0.000	290.00	4,625.50
1500	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
1510	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,310.000	0.000	1,310.00	1,506.50
1525	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	4.00	3,580.00
1535	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
1570	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
1580	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	10.000	0.000	6.00	930.00
1585	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	2.00	310.00
1590	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	10.000	0.000	6.00	930.00
1595	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	2.00	310.00
1600	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	10.000	0.000	6.00	930.00
1605	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	2.00	310.00
1610	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	10.000	0.000	8.00	880.00
1620	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,350.000	0.000	1,350.00	2,902.50
1625	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	6,420.000	1.000	0.000	1.00	6,420.00
1630	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	7,900.000	3.000	0.000	3.00	23,700.00

Category Subtotal \$113,969.50

PROJECT STP 2021(526)HES CONTROL 006505149

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1790	01046015	000	REMOVING CONC (SIDEWALKS)	SY	51.000	13.000	0.000	44.14	2,251.14
1805	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	32.000	0.000	26.00	6,110.00
1810	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	50.000	0.000	44.00	13,420.00
1815	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
1820	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
1825	05316010	000	CURB RAMPS (TY 7)	EA	4,050.000	4.000	0.000	5.00	20,250.00
1830	05316022	000	CURB RAMPS (TY 5)	SY	245.000	14.000	0.000	4.92	1,204.42
1835	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
1845	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	150.000	0.000	95.00	1,306.25
1847	06186058		CONDT (PVC) (SCH 80) (4")	LF	31.060	0.000	160.000	60.00	1,863.60
			CO#2						
1850	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	400.000	-130.000	135.00	2,153.25
1852	06186059		CONDT (PVC) (SCH 80) (4") (BORE)	LF	44.530	0.000	130.000	130.00	5,788.90
			CO#2						
1855	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
1880	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	4.00	3,580.00
1890	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
1935	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
2000	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	2.000	0.000	2.00	15,350.00
2005	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	21,000.000	2.000	0.000	2.00	42,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2010	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	3.000	0.000	1.50	2,250.00
Category Subtotal									\$168,812.56

PROJECT STP 2021(526)HES CONTROL 006505150
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2180	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	11.000	0.000	8.00	1,680.00
2185	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	25.000	0.000	11.00	2,475.00
2190	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	48.000	0.000	39.00	9,165.00
2195	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
2200	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
2210	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
2215	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	35.000	0.000	35.00	297.50
2220	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	230.000	0.000	230.00	3,162.50
2225	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	400.000	0.000	330.00	5,263.50
2230	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
2255	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.000	0.000	5.00	4,475.00
2265	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
2300	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
2355	06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	5,615.000	1.000	0.000	1.00	5,615.00
2360	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	7,100.000	1.000	0.000	1.00	7,100.00
2365	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	1.000	0.000	1.00	8,005.00
2370	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	7,400.000	1.000	0.000	1.00	7,400.00
Category Subtotal									\$105,923.50

PROJECT STP 2021(526)HES CONTROL 006507063
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2530	05006001	000	MOBILIZATION	LS	380,000.000	0.010	0.000	0.01	3,800.00
2535	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
2575	06856004	000	INSTL RDS FL SH BCN ASSM (SOLAR PWRD)	EA	3,715.000	2.000	0.000	6.00	22,290.00
Category Subtotal									\$27,890.00

PROJECT STP 2021(526)HES CONTROL 006508166
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2735	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	34.000	0.000	15.00	3,525.00
2740	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	50.000	0.000	44.00	13,420.00
2745	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.01	1,900.00
2750	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
2755	05286006	000	REMOVE AND RELAY PAVERS	SY	450.000	13.000	0.000	25.93	11,668.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2765	05316022	000	CURB RAMPS (TY 5)	SY	245.000	43.000	0.000	51.85	12,703.25
2775	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	85.00	722.50
2780	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	105.000	0.000	35.00	481.25
2785	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	2.00	330.00
2810	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	0.50	2,100.00
2870	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.15	4,185.00
2950	06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	18,750.000	1.000	0.000	1.00	18,750.00
2955	06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	20,685.000	1.000	0.000	1.00	20,685.00
2960	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	3.000	0.000	1.00	1,500.00

Category Subtotal \$93,770.50

PROJECT STP 2021(526)HES CONTROL 006508167
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3130	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	16.000	0.000	13.00	3,055.00
3135	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	25.000	0.000	22.00	6,710.00
3140	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
3145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
3150	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
3155	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	50.000	0.000	50.00	425.00
3160	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	175.000	0.000	110.00	1,512.50
3162	06186058		CONDT (PVC) (SCH 80) (4")	LF	31.060	0.000	265.000	30.00	931.80
			CO#2						
3165	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	375.000	-265.000	125.00	1,993.75
3167	06186059		CONDT (PVC) (SCH 80) (4") (BORE)	LF	44.530	0.000	265.000	520.00	23,155.60
			CO#2						
3170	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
3195	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.000	0.000	3.50	3,132.50
3205	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
3255	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
3320	06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	8,015.000	1.000	0.000	1.00	8,015.00
3325	06866248	000	IN TRF SG PL AM(S)2ARM(60-40')LUM&ILSN	EA	24,860.000	1.000	0.000	1.00	24,860.00

Category Subtotal \$125,076.15

PROJECT STP 2021(526)HES CONTROL 020010083
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3505	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	28.000	0.000	22.00	4,950.00
3510	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	32.000	0.000	26.00	6,110.00
3515	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
3520	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
3535	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
3540	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	10.000	0.000	25.00	212.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3545	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.500	15.000	0.000	115.00	1,207.50
3550	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	145.000	0.000	145.00	1,993.75
3552	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	120.000	50.00	1,553.00
3555	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	380.000	-100.000	290.00	4,625.50
3557	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	100.000	70.00	3,117.10
3560	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
3585	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	4.00	3,580.00
3595	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
3635	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
3705	06866023	000	INS TRF SIG PL AM (S)1 ARM(20')LUM	EA	5,730.000	1.000	0.000	1.00	5,730.00
3710	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	5,445.000	1.000	0.000	1.00	5,445.00
3715	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	1.000	0.000	1.00	7,675.00
3720	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	7,900.000	1.000	0.000	1.00	7,900.00
3725	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	4.000	0.000	2.00	3,000.00

Category Subtotal \$108,384.35

PROJECT STP 2021(526)HES CONTROL 020016021

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3895	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	18.000	0.000	15.00	3,525.00
3900	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	270.000	40.000	0.000	34.00	9,180.00
3905	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	25.000	0.000	22.00	6,710.00
3910	05006001	000	MOBILIZATION	LS	380,000.000	0.090	0.000	0.08	28,500.00
3915	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
3920	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
3925	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	210.000	0.000	305.00	2,592.50
3930	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.500	145.000	0.000	285.00	2,992.50
3935	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	930.000	0.000	525.00	7,218.75
3940	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	1,250.000	0.000	1,235.00	19,698.25
3945	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	4.00	660.00
3970	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	15.000	0.000	1.00	895.00
3980	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
4040	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	2.000	0.000	0.80	22,320.00
4105	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	1.000	0.000	1.00	8,005.00
4110	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	20,100.000	1.000	0.000	1.00	20,100.00
4115	06866139	000	INS TRF SIG PL AM(S)2 ARM(40-28')LUM	EA	9,500.000	1.000	0.000	1.00	9,500.00
4120	06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	10,100.000	1.000	0.000	1.00	10,100.00

Category Subtotal \$163,697.00

PROJECT STP 2021(526)HES CONTROL 021308091

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001	DESCRIPTION	ROADWAY ITEMS						
4295	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	16.000	0.000	16.00	3,760.00
4300	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	75.000	0.000	75.00	22,875.00
4305	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
4310	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
4315	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
4320	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	105.00	892.50
4330	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	420.000	0.000	420.00	6,699.00
4345	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,620.000	0.000	1,070.00	1,230.50
4360	06246009	000	GROUND BOX TY D (162922)	EA	735.000	2.000	0.000	2.00	1,470.00
4365	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	2.000	0.000	2.00	1,790.00
4375	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
4415	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
4425	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	10.000	0.000	10.00	1,550.00
4430	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	4.00	620.00
4435	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	10.000	0.000	10.00	1,550.00
4440	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	2.00	310.00
4445	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	10.000	0.000	10.00	1,550.00
4450	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	2.00	310.00
4455	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	10.000	0.000	10.00	1,100.00
4460	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	2.00	270.00
4465	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,120.000	0.000	2,120.00	4,558.00
4470	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	1.000	0.000	1.00	8,005.00
4475	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	20,100.000	1.000	0.000	1.00	20,100.00
4480	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	21,000.000	2.000	0.000	2.00	42,000.00
								Category Subtotal	\$171,760.00

PROJECT STP 2021(526)HES CONTROL 030507068

CATEGORY	001	DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0786	04166033		DRILL SHAFT (TRF SIG POLE) (42 IN) CO#4 Slurry	LF	264.060	0.000	34.000	34.00	8,978.04
4640	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	11.000	0.000	8.00	1,680.00
4645	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	17.000	0.000	17.00	3,995.00
4650	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	270.000	20.000	0.000	17.00	4,590.00
4655	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
4660	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
4665	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	0.500	0.000	0.50	2,850.00
4675	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	12.500	0.000	12.50	106.25
4680	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	277.500	0.000	277.50	3,815.63
4682	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	100.000	100.00	3,106.00
4685	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	312.500	-100.000	315.00	5,024.25
4687	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	100.000	100.00	4,453.00
4715	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.500	0.000	5.00	4,475.00
4725	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	0.500	0.000	0.50	2,100.00
4760	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
4825	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	0.500	0.000	0.50	3,837.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4830	06866155	000	INS TRF SIG PL AM(S)2 ARM(44-24')LUM	EA	9,650.000	0.500	0.000	0.50	4,825.00
4835	06866163	000	INS TRF SIG PL AM(S)2 ARM(44-32')LUM	EA	10,000.000	0.500	0.000	0.50	5,000.00
8135	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#2: 6" PVC CONDUIT SLEEVE (FOR GAS LINE CROSSING)	DOL	53.050	0.000	100.000	100.00	5,305.00

Category Subtotal \$105,360.67

PROJECT STP 2021(526)HES CONTROL 030507069

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4995	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	11.000	0.000	8.00	1,680.00
5000	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	17.000	0.000	15.00	3,525.00
5005	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	270.000	20.000	0.000	17.00	4,590.00
5015	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
5020	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	0.500	0.000	0.50	2,850.00
5030	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	12.500	0.000	12.50	106.25
5035	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	277.500	0.000	260.00	3,575.00
5040	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	312.500	0.000	310.00	4,944.50
5045	61856002	002	TMA (STATIONARY)	DAY	165.000	3.000	0.000	2.00	330.00
5070	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.500	0.000	5.00	4,475.00
5080	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	0.500	0.000	0.50	2,100.00
5115	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
5180	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	0.500	0.000	0.50	3,837.50
5185	06866155	000	INS TRF SIG PL AM(S)2 ARM(44-24')LUM	EA	9,650.000	0.500	0.000	0.50	4,825.00
5190	06866163	000	INS TRF SIG PL AM(S)2 ARM(44-32')LUM	EA	10,000.000	0.500	0.000	0.50	5,000.00

Category Subtotal \$65,958.25

PROJECT STP 2021(526)HES CONTROL 030603129

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5350	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	270.000	40.000	0.000	34.00	9,180.00
5355	04326003	000	RIPRAP (CONC)(6 IN)	CY	2,620.000	5.000	0.000	0.86	2,253.20
5360	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
5365	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
5375	05316003	000	CONC SIDEWALKS (6")	SY	375.000	26.000	0.000	14.64	5,490.00
5380	05316010	000	CURB RAMPS (TY 7)	EA	4,050.000	5.000	0.000	6.00	24,300.00
5390	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
5395	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	25.00	212.50
5400	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	175.000	0.000	140.00	1,925.00
5402	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	120.000	45.00	1,397.70
5405	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	500.000	-75.000	500.00	7,975.00
5407	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	75.000	75.00	3,339.75

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5435	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	7.000	0.000	6.00	5,370.00
5445	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
5500	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
5565	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	10,000.000	1.000	0.000	1.00	10,000.00
5570	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	10,150.000	1.000	0.000	1.00	10,150.00
5575	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	6.000	0.000	3.00	4,500.00

Category Subtotal \$137,213.15

PROJECT STP 2021(526)HES CONTROL 030603130

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5745	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	22.000	0.000	16.00	3,360.00
5755	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	68.000	0.000	56.00	13,160.00
5760	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
5765	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
5770	05316003	000	CONC SIDEWALKS (6")	SY	375.000	22.000	0.000	23.84	8,940.00
5775	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
5790	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	220.000	0.000	217.50	2,990.63
5792	06186058		CONDT (PVC) (SCH 80) (4")	LF	31.060	0.000	80.000	20.00	621.20
			CO#2						
5795	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	315.000	-60.000	195.00	3,110.25
5797	06186059		CONDT (PVC) (SCH 80) (4") (BORE)	LF	44.530	0.000	60.000	60.00	2,671.80
			CO#2						
5830	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.000	0.000	2.50	2,237.50
5840	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
5880	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
5945	06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	5,615.000	1.000	0.000	1.00	5,615.00
5950	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	6,340.000	1.000	0.000	1.00	6,340.00
5955	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	7,400.000	2.000	0.000	2.00	14,800.00
5960	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	3.000	0.000	1.50	2,250.00

Category Subtotal \$117,216.38

PROJECT STP 2021(526)HES CONTROL 030603131

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0787	04166034		DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	238.610	0.000	44.000	44.00	10,498.84
			CO#4 Slurry						
6130	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	36.000	0.000	30.00	7,050.00
6135	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	50.000	0.000	44.00	13,420.00
6140	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
6145	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
6150	05316004	000	CURB RAMPS (TY 1)	EA	3,500.000	2.000	0.000	1.00	3,500.00
6155	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6160	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	25.00	212.50
6167	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	190.000	190.00	8,460.70
6170	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	405.000	-190.000	263.00	4,194.85
6172	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	220.000	30.00	931.80
6175	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	3.00	495.00
6200	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	2.50	2,237.50
6210	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
6265	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
6330	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	7,105.000	1.000	0.000	1.00	7,105.00
6335	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	1.000	0.000	1.00	7,675.00
6340	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	17,915.000	1.000	0.000	1.00	17,915.00
6345	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	20,581.000	1.000	0.000	1.00	20,581.00

Category Subtotal \$155,397.19

PROJECT STP 2021(526)HES CONTROL 066701119
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6515	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	270.000	20.000	0.000	17.00	4,590.00
6520	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	25.000	0.000	22.00	6,710.00
6525	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
6530	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
6535	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
6540	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	30.000	0.000	30.00	255.00
6545	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	60.000	0.000	60.00	825.00
6550	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	370.000	0.000	370.00	5,901.50
6580	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	3.000	0.000	3.00	2,685.00
6590	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
6625	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
6680	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	10,150.000	1.000	0.000	1.00	10,150.00

Category Subtotal \$82,236.50

PROJECT STP 2021(526)HES CONTROL 066702113
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6845	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	70.000	0.000	58.00	13,630.00
6850	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
6855	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
6860	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
6872	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	20.000	20.00	621.20
6875	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	475.000	0.000	365.00	5,821.75

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6880	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	1.00	165.00
6905	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.000	0.000	5.00	4,475.00
6915	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
6950	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
6960	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	13.000	0.000	10.00	1,550.00
6965	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	4.00	620.00
6970	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	13.000	0.000	10.00	1,550.00
6975	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	2.00	310.00
6980	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	13.000	0.000	10.00	1,550.00
6985	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	2.00	310.00
6990	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	13.000	0.000	10.00	1,100.00
6995	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	2.00	270.00
7005	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	7,100.000	1.000	0.000	1.00	7,100.00
7010	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	3.000	0.000	3.00	24,015.00

Category Subtotal \$114,207.95

PROJECT STP 2021(526)HES CONTROL 066702114

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7170	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	50.000	0.000	41.00	9,635.00
7175	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	25.000	0.000	22.00	6,710.00
7180	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
7185	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
7190	05316022	000	CURB RAMPS (TY 5)	SY	245.000	14.000	0.000	15.26	3,738.70
7195	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
7200	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	35.000	0.000	25.00	212.50
7205	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	180.000	0.000	180.00	2,475.00
7207	06186058		CONDT (PVC) (SCH 80) (4")	LF	31.060	0.000	190.000	90.00	2,795.40
			CO#2						
7210	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	425.000	-100.000	300.00	4,785.00
7212	06186059		CONDT (PVC) (SCH 80) (4") (BORE)	LF	44.530	0.000	100.000	100.00	4,453.00
			CO#2						
7215	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	2.00	330.00
7240	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	5.000	0.000	5.00	4,475.00
7250	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
7290	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
7300	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	10.000	0.000	8.00	1,240.00
7305	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	4.00	620.00
7310	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	10.000	0.000	8.00	1,240.00
7315	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	4.000	0.000	4.00	620.00
7320	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	10.000	0.000	8.00	1,240.00
7325	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	4.00	620.00
7335	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	14.000	0.000	12.00	1,320.00
7355	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	6,340.000	1.000	0.000	1.00	6,340.00
7360	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	7,100.000	1.000	0.000	1.00	7,100.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7365	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	1.000	0.000	1.00	8,005.00
7370	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	19,351.000	1.000	0.000	1.00	19,351.00
7375	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	3.000	0.000	2.50	3,750.00

Category Subtotal \$142,175.60

PROJECT STP 2021(526)HES CONTROL 066702115

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7545	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	50.000	0.000	41.00	9,635.00
7550	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
7555	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
7560	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
7565	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	30.000	0.000	30.00	255.00
7570	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	200.000	0.000	200.00	2,750.00
7575	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	260.000	0.000	170.00	2,711.50
7580	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	2.00	330.00
7605	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	4.00	3,580.00
7615	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
7650	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
7660	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	6.000	0.000	6.00	930.00
7665	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	1.000	0.000	1.00	155.00
7670	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	6.000	0.000	6.00	930.00
7675	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	1.000	0.000	1.00	155.00
7680	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	6.000	0.000	6.00	930.00
7685	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	1.000	0.000	1.00	155.00
7690	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	7.000	0.000	7.00	770.00
7700	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	6,340.000	1.000	0.000	1.00	6,340.00
7705	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	6,965.000	1.000	0.000	1.00	6,965.00
7710	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	1.000	0.000	1.00	8,005.00

Category Subtotal \$95,716.50

PROJECT STP 2021(526)HES CONTROL 093201115

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7870	01046015	000	REMOVING CONC (SIDEWALKS)	SY	51.000	43.000	0.000	62.08	3,166.08
7885	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	54.000	0.000	45.00	10,575.00
7890	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	25.000	0.000	22.00	6,710.00
7895	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.05	17,100.00
7900	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	1.000	0.000	1.00	1,800.00
7905	05316003	000	CONC SIDEWALKS (6")	SY	375.000	52.000	0.000	26.84	10,065.00
7910	05316010	000	CURB RAMPS (TY 7)	EA	4,050.000	8.000	0.000	8.00	32,400.00
7915	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	1.00	5,700.00
7920	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	30.000	0.000	20.00	170.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7925	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	185.000	0.000	170.00	2,337.50
7927	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	155.000	40.00	1,242.40
7930	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	435.000	-115.000	320.00	5,104.00
7932	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	115.000	115.00	5,120.95
7935	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	2.00	330.00
7960	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	4.000	0.000	2.00	1,790.00
7970	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	1.000	0.000	1.00	4,200.00
8035	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	1.000	0.000	0.80	22,320.00
8045	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	8.000	0.000	6.00	930.00
8055	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	8.000	0.000	6.00	930.00
8065	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	8.000	0.000	6.00	930.00
8080	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	12.000	0.000	6.00	660.00
8100	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	3.000	0.000	3.00	24,015.00
8105	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	19,351.000	1.000	0.000	1.00	19,351.00

Category Subtotal \$176,946.93

PROJECT STP 2021(526)HES CONTROL 002806083

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	68.000	0.000	0.000	0.00
0080	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	30.000	0.000	0.000	0.00
0085	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	75.000	0.000	0.000	0.00
0090	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	495.000	-205.000	0.000	0.00
0091	06186059		CONDT (PVC) (SCH 80) (4") (BORE) CO#2	LF	44.530	0.000	205.000	0.000	0.00
0100	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	1.500	0.000	0.000	0.00
0105	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	3,520.000	0.000	0.000	0.00
0110	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	555.000	0.000	0.000	0.00
0115	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	90.000	0.000	0.000	0.00
0120	06246009	000	GROUND BOX TY D (162922)	EA	735.000	4.000	0.000	0.000	0.00
0125	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	1.000	0.000	0.000	0.00
0130	06246028	000	REMOVE GROUND BOX	EA	82.000	5.000	0.000	0.000	0.00
0140	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
0145	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
0150	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
0155	63066007	000	VIVDS CABLING	LF	1.900	930.000	0.000	0.000	0.00
0160	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	624.000	3.000	0.000	0.000	0.00
0165	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	364.000	5.000	0.000	0.000	0.00
0170	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	468.000	1.000	0.000	0.000	0.00
0175	06446076	000	REMOVE SM RD SN SUP&AM	EA	156.000	1.000	0.000	0.000	0.00
0180	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	202.000	0.000	0.000	0.00
0185	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	780.000	2.000	0.000	0.000	0.00

0190	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	78.000	20.000	0.000	0.000	0.00
0195	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	151.000	0.000	0.000	0.00
0200	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	10.400	15.000	0.000	0.000	0.00
0210	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
0215	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	12.000	0.000	0.000	0.00
0220	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00
0225	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	12.000	0.000	0.000	0.00
0230	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	0.000	0.00
0235	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	12.000	0.000	0.000	0.00
0240	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	0.000	0.00
0245	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	12.000	0.000	0.000	0.00
0250	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	0.000	0.00
0255	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,850.000	0.000	0.000	0.00
0260	06846019	000	TRF SIG CBL (TY A)(12 AWG)(14 CONDR)	LF	3.600	220.000	0.000	0.000	0.00
0265	06866040	000	INS TRF SIG PL AM(S)1 ARM(36")LUM&ILSN	EA	8,015.000	2.000	-1.000	0.000	0.00
0270	06866048	000	INS TRF SIG PL AM(S)1 ARM(44")LUM&ILSN	EA	8,615.000	2.000	-1.000	0.000	0.00
0280	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0285	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	4,000.000	0.000	0.000	0.00
0290	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0295	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
8125	06866068		INS TRF SIG PL AM(S)1 ARM(65")LUM&ILSN	EA	37,091.000	0.000	1.000	0.000	0.00

CO#1

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 002806084

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0560	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	30.000	0.000	0.000	0.00
0565	61856002	002	TMA (STATIONARY)	DAY	165.000	1.000	0.000	0.000	0.00
0570	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	0.500	0.000	0.000	0.00
0575	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	312.000	0.000	0.000	0.00
0585	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	6.000	0.000	0.000	0.00
0590	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,230.000	0.000	0.000	0.00
0595	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	1,255.000	0.000	0.000	0.00
0600	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	3.000	0.000	0.000	0.00
0605	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	6.000	0.000	0.000	0.00
0610	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00
8127	06866068		INS TRF SIG PL AM(S)1 ARM(65")LUM&ILSN	EA	37,091.910	0.000	1.000	0.000	0.00

CO#1

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 002807056

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0775	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	11.000	0.000	0.000	0.00

CONTRACT ID	002806083	ESTIMATE	0030	CONTRACTOR'S ESTIMATE PACKAGE					Page 19 of 34
0805	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	2,605.000	1.000	0.000	0.000	0.00
0830	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
0835	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,150.000	0.000	0.000	0.00
0840	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	520.000	0.000	0.000	0.00
0845	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	120.000	0.000	0.000	0.00
0855	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
0865	63066007	000	VIVDS CABLING	LF	1.900	740.000	0.000	0.000	0.00
0870	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	149.000	0.000	0.000	0.00
0875	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	149.000	0.000	0.000	0.00
0885	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
0890	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	14.000	0.000	0.000	0.00
0895	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00
0900	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	14.000	0.000	0.000	0.00
0905	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	8.000	0.000	0.000	0.00
0910	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	14.000	0.000	0.000	0.00
0915	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	0.000	0.00
0920	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	14.000	0.000	0.000	0.00
0925	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	4.000	0.000	0.000	0.00
0930	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,655.000	0.000	0.000	0.00
								Category Subtotal	0.00

PROJECT STP 2021(526)HES **CONTROL** 002807057
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1110	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	22.000	0.000	0.000	0.00
1115	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	22.000	0.000	0.000	0.00
1145	06106124	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	2,385.000	1.000	0.000	0.000	0.00
1150	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	2,605.000	1.000	0.000	0.000	0.00
1175	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
1180	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,810.000	0.000	0.000	0.00
1185	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	520.000	0.000	0.000	0.00
1190	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	120.000	0.000	0.000	0.00
1200	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
1210	63066007	000	VIVDS CABLING	LF	1.900	785.000	0.000	0.000	0.00
1215	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	179.000	0.000	0.000	0.00
1220	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	179.000	0.000	0.000	0.00
1230	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
1235	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	12.000	0.000	0.000	0.00
1240	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	8.000	0.000	0.000	0.00
1245	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	12.000	0.000	0.000	0.00
1250	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	16.000	0.000	0.000	0.00
1255	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	12.000	0.000	0.000	0.00
1260	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	8.000	0.000	0.000	0.00
1265	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	12.000	0.000	0.000	0.00
1270	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	8.000	0.000	0.000	0.00
1275	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,210.000	0.000	0.000	0.00
1285	06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	18,750.000	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

PROJECT STP 2021(526)HES CONTROL 006505148
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1455	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	11.000	0.000	0.000	0.00
1480	06106124	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	2,385.000	1.000	0.000	0.000	0.00
1505	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
1515	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	430.000	0.000	0.000	0.00
1520	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	75.000	0.000	0.000	0.00
1530	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
1540	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
1545	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
1550	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
1555	63066007	000	VIVDS CABLING	LF	1.900	700.000	0.000	0.000	0.00
1560	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	115.000	0.000	0.000	0.00
1565	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	115.000	0.000	0.000	0.00
1575	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
1615	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(526)HES CONTROL 006505149
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1795	01626002	000	BLOCK SODDING	SY	11.000	13.000	0.000	0.000	0.00
1800	01686001	000	VEGETATIVE WATERING	MG	125.000	1.000	0.000	0.000	0.00
1840	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	30.000	0.000	0.000	0.00
1860	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
1865	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,430.000	0.000	0.000	0.00
1870	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	470.000	0.000	0.000	0.00
1875	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	90.000	0.000	0.000	0.00
1885	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
1895	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
1900	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
1905	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
1910	63066007	000	VIVDS CABLING	LF	1.900	830.000	0.000	0.000	0.00
1915	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	364.000	2.000	0.000	0.000	0.00
1920	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	260.000	0.000	0.000	0.00
1925	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	351.000	0.000	0.000	0.00
1930	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	115.000	0.000	0.000	0.00
1940	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
1945	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	12.000	0.000	0.000	0.00
1950	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	2.000	0.000	0.000	0.00
1955	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	12.000	0.000	0.000	0.00
1960	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	0.000	0.00
1965	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	12.000	0.000	0.000	0.00
1970	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	0.000	0.00

1975	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	6.000	0.000	0.000	0.00
1980	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	14.000	0.000	0.000	0.00
1985	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	780.000	0.000	0.000	0.00
1990	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,525.000	0.000	0.000	0.00
1995	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	730.000	0.000	0.000	0.00
2015	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	6.000	0.000	0.000	0.00
2020	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 006505150

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2205	60046031	000	ITS COM CBL (ETHERNET)	LF	1.950	130.000	0.000	0.000	0.00
2235	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
2240	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,060.000	0.000	0.000	0.00
2245	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	355.000	0.000	0.000	0.00
2250	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	90.000	0.000	0.000	0.00
2260	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
2270	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
2275	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
2280	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
2285	63066007	000	VIVDS CABLING	LF	1.900	925.000	0.000	0.000	0.00
2290	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	148.000	0.000	0.000	0.00
2295	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	123.000	0.000	0.000	0.00
2305	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
2310	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	10.000	0.000	0.000	0.00
2315	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00
2320	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	10.000	0.000	0.000	0.00
2325	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	0.000	0.00
2330	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	10.000	0.000	0.000	0.00
2335	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	0.000	0.00
2340	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	10.000	0.000	0.000	0.00
2345	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	0.000	0.00
2350	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,810.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 006507063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2540	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	624.000	1.000	0.000	0.000	0.00
2545	06446076	000	REMOVE SM RD SN SUP&AM	EA	156.000	2.000	0.000	0.000	0.00
2550	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	156.000	1.000	0.000	0.000	0.00
2555	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	61.000	0.000	0.000	0.00
2560	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	335.000	8.000	0.000	0.000	0.00
2565	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	61.000	0.000	0.000	0.00

2570 06776012 000 ELIM EXT PAV MRK & MRKS (WORD) EA 62.400 1.000 0.000 0.000 0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 006508166

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2760	05316004	000	CURB RAMPS (TY 1)	EA	3,500.000	2.000	0.000	0.000	0.00
2770	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	1.000	0.000	0.000	0.00
2782	06186058		CONDT (PVC) (SCH 80) (4") CO#2	LF	31.060	0.000	30.000	0.000	0.00
2790	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
2795	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,410.000	0.000	0.000	0.00
2800	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	565.000	0.000	0.000	0.00
2805	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	105.000	0.000	0.000	0.00
2815	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
2820	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
2825	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
2830	63066007	000	VIVDS CABLING	LF	1.900	810.000	0.000	0.000	0.00
2835	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	624.000	1.000	0.000	0.000	0.00
2840	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	364.000	2.000	0.000	0.000	0.00
2845	06446076	000	REMOVE SM RD SN SUP&AM	EA	156.000	1.000	0.000	0.000	0.00
2850	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	405.000	0.000	0.000	0.00
2855	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	5.000	0.000	0.000	0.00
2860	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	612.000	0.000	0.000	0.00
2865	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	149.000	0.000	0.000	0.00
2875	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
2880	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	11.000	0.000	0.000	0.00
2885	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	8.000	0.000	0.000	0.00
2890	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	11.000	0.000	0.000	0.00
2895	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	16.000	0.000	0.000	0.00
2900	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	11.000	0.000	0.000	0.00
2905	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	16.000	0.000	0.000	0.00
2910	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	8.000	0.000	0.000	0.00
2915	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	11.000	0.000	0.000	0.00
2920	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	150.000	8.000	0.000	0.000	0.00
2925	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,220.000	0.000	0.000	0.00
2930	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,400.000	0.000	0.000	0.00
2935	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	1,150.000	0.000	0.000	0.00
2940	06866036	000	INS TRF SIG PL AM(S)1 ARM(32')LUM&ILSN	EA	7,530.000	1.000	0.000	0.000	0.00
2945	06866048	000	INS TRF SIG PL AM(S)1 ARM(44')LUM&ILSN	EA	8,615.000	1.000	0.000	0.000	0.00
2965	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	8.000	0.000	0.000	0.00
2970	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 006508167

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3175	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
3180	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,530.000	0.000	0.000	0.00
3185	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	460.000	0.000	0.000	0.00
3190	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	150.000	0.000	0.000	0.00
3200	06246028	000	REMOVE GROUND BOX	EA	82.000	5.000	0.000	0.000	0.00
3210	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
3215	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	3.000	0.000	0.000	0.00
3220	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
3225	63066007	000	VIVDS CABLING	LF	1.900	1,185.000	0.000	0.000	0.00
3230	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	624.000	1.000	0.000	0.000	0.00
3235	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	204.000	0.000	0.000	0.00
3240	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	78.000	7.000	0.000	0.000	0.00
3245	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	170.000	0.000	0.000	0.00
3250	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	126.000	0.000	0.000	0.00
3260	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
3265	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	6.000	0.000	0.000	0.00
3270	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	5.000	0.000	0.000	0.00
3275	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	6.000	0.000	0.000	0.00
3280	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	5.000	0.000	0.000	0.00
3285	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	6.000	0.000	0.000	0.00
3290	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	5.000	0.000	0.000	0.00
3295	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	4.000	0.000	0.000	0.00
3300	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	11.000	0.000	0.000	0.00
3305	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	625.000	0.000	0.000	0.00
3310	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,505.000	0.000	0.000	0.00
3315	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	640.000	0.000	0.000	0.00
3330	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	3.000	0.000	0.000	0.00
3335	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	4.000	0.000	0.000	0.00
3340	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 020010083

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3500	01046040	000	REMOVING CONC (PAVERS)	SY	2,090.000	1.000	0.000	0.000	0.00
3525	05296008	000	CONC CURB & GUTTER (TY II)	LF	135.000	63.000	0.000	0.000	0.00
3530	05316003	000	CONC SIDEWALKS (6")	SY	375.000	5.000	0.000	0.000	0.00
3565	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
3570	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,330.000	0.000	0.000	0.00
3575	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	395.000	0.000	0.000	0.00
3580	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	75.000	0.000	0.000	0.00
3590	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
3600	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
3605	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00

3610	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
3615	63066007	000	VIVDS CABLING	LF	1.900	655.000	0.000	0.000	0.00
3620	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	257.000	0.000	0.000	0.00
3625	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	297.000	0.000	0.000	0.00
3630	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	118.000	0.000	0.000	0.00
3640	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
3645	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	8.000	0.000	0.000	0.00
3650	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	6.000	0.000	0.000	0.00
3655	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	8.000	0.000	0.000	0.00
3660	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	8.000	0.000	0.000	0.00
3665	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	8.000	0.000	0.000	0.00
3670	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	0.000	0.00
3675	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	6.000	0.000	0.000	0.00
3680	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	6.000	0.000	0.000	0.00
3685	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	6.000	0.000	0.000	0.00
3690	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	635.000	0.000	0.000	0.00
3695	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,265.000	0.000	0.000	0.00
3700	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	610.000	0.000	0.000	0.00
3730	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	6.000	0.000	0.000	0.00
3735	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES **CONTROL** 020016021

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3950	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
3955	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	3,880.000	0.000	0.000	0.00
3960	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	865.000	0.000	0.000	0.00
3965	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	1,050.000	0.000	0.000	0.00
3975	06246028	000	REMOVE GROUND BOX	EA	82.000	10.000	0.000	0.000	0.00
3985	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
3990	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	6.000	0.000	0.000	0.00
3995	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
4000	63066007	000	VIVDS CABLING	LF	1.900	2,060.000	0.000	0.000	0.00
4005	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	624.000	5.000	0.000	0.000	0.00
4010	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	364.000	1.000	0.000	0.000	0.00
4015	06446076	000	REMOVE SM RD SN SUP&AM	EA	156.000	5.000	0.000	0.000	0.00
4020	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	504.000	0.000	0.000	0.00
4025	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	78.000	31.000	0.000	0.000	0.00
4030	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	688.000	0.000	0.000	0.00
4035	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	210.000	0.000	0.000	0.00
4045	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	2.000	0.000	0.000	0.00
4050	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	10.000	0.000	0.000	0.00
4055	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	7.000	0.000	0.000	0.00
4060	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	14.000	0.000	0.000	0.00
4065	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	3.000	0.000	0.000	0.00
4070	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	14.000	0.000	0.000	0.00
4075	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	3.000	0.000	0.000	0.00

4080	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	12.000	0.000	0.000	0.00
4085	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	17.000	0.000	0.000	0.00
4090	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	3,560.000	0.000	0.000	0.00
4095	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,795.000	0.000	0.000	0.00
4100	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	3,500.000	0.000	0.000	0.00
4125	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	7.000	0.000	0.000	0.00
4130	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	12.000	0.000	0.000	0.00
4135	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 021308091

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4325	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	95.000	0.000	0.000	0.00
4335	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	0.000	0.00
4340	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
4350	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	475.000	0.000	0.000	0.00
4355	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	75.000	0.000	0.000	0.00
4370	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
4380	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
4385	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
4390	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
4395	63066007	000	VIVDS CABLING	LF	1.900	920.000	0.000	0.000	0.00
4400	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	364.000	1.000	0.000	0.000	0.00
4405	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	169.000	0.000	0.000	0.00
4410	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	169.000	0.000	0.000	0.00
4420	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 030507068

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4670	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	2,605.000	1.000	0.000	0.000	0.00
4690	61856002	002	TMA (STATIONARY)	DAY	165.000	3.000	0.000	0.000	0.00
4695	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	1.000	0.000	0.000	0.00
4700	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,445.000	0.000	0.000	0.00
4705	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	292.500	0.000	0.000	0.00
4710	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	37.500	0.000	0.000	0.00
4720	06246028	000	REMOVE GROUND BOX	EA	82.000	3.000	0.000	0.000	0.00
4730	63066001	000	VIVDS PROSR SYS	EA	5,000.000	0.500	0.000	0.000	0.00
4735	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	3.000	0.000	0.000	0.00
4740	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	0.500	0.000	0.000	0.00
4745	63066007	000	VIVDS CABLING	LF	1.900	625.000	0.000	0.000	0.00
4750	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	106.000	0.000	0.000	0.00
4755	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	106.000	0.000	0.000	0.00

4765	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
4770	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	6.000	0.000	0.000	0.00
4775	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	2.000	0.000	0.000	0.00
4780	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	6.000	0.000	0.000	0.00
4785	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	4.000	0.000	0.000	0.00
4790	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	6.000	0.000	0.000	0.00
4795	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	0.000	0.00
4800	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	315.000	4.000	0.000	0.000	0.00
4805	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	6.000	0.000	0.000	0.00
4810	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	0.000	0.00
4815	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,165.000	0.000	0.000	0.00
4820	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	6,965.000	0.500	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES **CONTROL** 030507069

CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5010	05006001	000	MOBILIZATION	LS	380,000.000	0.045	0.000	0.000	0.00
5025	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	2,605.000	1.000	0.000	0.000	0.00
5050	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	1.000	0.000	0.000	0.00
5055	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,445.000	0.000	0.000	0.00
5060	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	292.500	0.000	0.000	0.00
5065	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	37.500	0.000	0.000	0.00
5075	06246028	000	REMOVE GROUND BOX	EA	82.000	3.000	0.000	0.000	0.00
5085	63066001	000	VIVDS PROSR SYS	EA	5,000.000	0.500	0.000	0.000	0.00
5090	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	3.000	0.000	0.000	0.00
5095	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	0.500	0.000	0.000	0.00
5100	63066007	000	VIVDS CABLING	LF	1.900	625.000	0.000	0.000	0.00
5105	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	106.000	0.000	0.000	0.00
5110	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	106.000	0.000	0.000	0.00
5120	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
5125	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	6.000	0.000	0.000	0.00
5130	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	2.000	0.000	0.000	0.00
5135	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	6.000	0.000	0.000	0.00
5140	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	4.000	0.000	0.000	0.00
5145	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	6.000	0.000	0.000	0.00
5150	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	0.000	0.00
5155	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	315.000	4.000	0.000	0.000	0.00
5160	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	6.000	0.000	0.000	0.00
5165	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	2.000	0.000	0.000	0.00
5170	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,165.000	0.000	0.000	0.00
5175	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	6,965.000	0.500	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES **CONTROL** 030603129

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5370	05296008	000	CONC CURB & GUTTER (TY II)	LF	135.000	42.000	0.000	0.000	0.00
5385	05316016	000	CURB RAMPS (TY 21)	EA	6,485.000	1.000	0.000	0.000	0.00
5410	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	0.000	0.00
5415	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
5420	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,480.000	0.000	0.000	0.00
5425	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	325.000	0.000	0.000	0.00
5430	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	75.000	0.000	0.000	0.00
5440	06246028	000	REMOVE GROUND BOX	EA	82.000	5.000	0.000	0.000	0.00
5450	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
5455	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
5460	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
5465	63066007	000	VIVDS CABLING	LF	1.900	850.000	0.000	0.000	0.00
5470	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	364.000	2.000	0.000	0.000	0.00
5475	06686072	000	PREFAB PAV MRK TY C (W) (8") (SLD)	LF	5.200	142.000	0.000	0.000	0.00
5480	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	278.000	0.000	0.000	0.00
5485	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	30.000	0.000	0.000	0.00
5490	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	137.000	0.000	0.000	0.00
5495	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	128.000	0.000	0.000	0.00
5505	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
5510	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	9.000	0.000	0.000	0.00
5515	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00
5520	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	9.000	0.000	0.000	0.00
5525	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	4.000	0.000	0.000	0.00
5530	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	9.000	0.000	0.000	0.00
5535	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	0.000	0.00
5540	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	6.000	0.000	0.000	0.00
5545	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	13.000	0.000	0.000	0.00
5550	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	735.000	0.000	0.000	0.00
5555	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,360.000	0.000	0.000	0.00
5560	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	705.000	0.000	0.000	0.00
5580	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	6.000	0.000	0.000	0.00
5585	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2021(526)HES CONTROL 030603130

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5750	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	22.000	0.000	0.000	0.00
5780	06106124	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	2,385.000	2.000	0.000	0.000	0.00
5785	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	0.000	0.00
5800	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	0.000	0.00
5805	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
5810	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	740.000	0.000	0.000	0.00
5815	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	325.000	0.000	0.000	0.00

5820	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	45.000	0.000	0.000	0.00
5825	06246009	000	GROUND BOX TY D (162922)	EA	735.000	1.000	0.000	0.000	0.00
5835	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
5845	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
5850	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
5855	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
5860	63066007	000	VIVDS CABLING	LF	1.900	860.000	0.000	0.000	0.00
5865	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	282.000	0.000	0.000	0.00
5870	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	165.000	0.000	0.000	0.00
5875	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	132.000	0.000	0.000	0.00
5885	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
5890	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	8.000	0.000	0.000	0.00
5895	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	2.000	0.000	0.000	0.00
5900	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	8.000	0.000	0.000	0.00
5905	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	0.000	0.00
5910	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	8.000	0.000	0.000	0.00
5915	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	2.000	0.000	0.000	0.00
5920	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	6.000	0.000	0.000	0.00
5925	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	10.000	0.000	0.000	0.00
5930	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	960.000	0.000	0.000	0.00
5935	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,260.000	0.000	0.000	0.00
5940	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	930.000	0.000	0.000	0.00
5965	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	6.000	0.000	0.000	0.00
5970	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES **CONTROL** 030603131
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6165	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	75.000	0.000	0.000	0.00
6180	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
6185	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	510.000	0.000	0.000	0.00
6190	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	375.000	0.000	0.000	0.00
6195	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	75.000	0.000	0.000	0.00
6205	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
6215	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
6220	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
6225	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
6230	63066007	000	VIVDS CABLING	LF	1.900	770.000	0.000	0.000	0.00
6235	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	468.000	1.000	0.000	0.000	0.00
6240	06686072	000	PREFAB PAV MRK TY C (W) (8") (SLD)	LF	5.200	20.000	0.000	0.000	0.00
6245	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	466.000	0.000	0.000	0.00
6250	06686101	000	PREFAB PAV MRK TY C (Y) (4") (SLD)	LF	2.050	20.000	0.000	0.000	0.00
6255	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	242.000	0.000	0.000	0.00
6260	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	65.000	0.000	0.000	0.00
6270	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
6275	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	8.000	0.000	0.000	0.00
6280	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00

6285	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	8.000	0.000	0.000	0.00
6290	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	4.000	0.000	0.000	0.00
6295	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	8.000	0.000	0.000	0.00
6300	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	0.000	0.00
6305	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	8.000	0.000	0.000	0.00
6310	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	12.000	0.000	0.000	0.00
6315	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,090.000	0.000	0.000	0.00
6320	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,515.000	0.000	0.000	0.00
6325	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	1,050.000	0.000	0.000	0.00
6350	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	8.000	0.000	0.000	0.00
6355	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES **CONTROL** 066701119
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6555	61856002	002	TMA (STATIONARY)	DAY	165.000	6.000	0.000	0.000	0.00
6560	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
6565	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,040.000	0.000	0.000	0.00
6570	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	325.000	0.000	0.000	0.00
6575	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	90.000	0.000	0.000	0.00
6585	06246028	000	REMOVE GROUND BOX	EA	82.000	2.000	0.000	0.000	0.00
6595	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
6600	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
6605	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
6610	63066007	000	VIVDS CABLING	LF	1.900	1,075.000	0.000	0.000	0.00
6615	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	153.000	0.000	0.000	0.00
6620	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	153.000	0.000	0.000	0.00
6630	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
6635	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	9.000	0.000	0.000	0.00
6640	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00
6645	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	9.000	0.000	0.000	0.00
6650	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	2.000	0.000	0.000	0.00
6655	06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	9.000	0.000	0.000	0.00
6660	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	0.000	0.00
6665	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	7.000	0.000	0.000	0.00
6670	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	4.000	0.000	0.000	0.00
6675	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,450.000	0.000	0.000	0.00
6685	06866215	000	INS TRF SIG PL AM(S)2 ARM(55-36')LUM	EA	23,550.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES **CONTROL** 066702113
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6865	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	25.000	0.000	0.000	0.00

6870	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	165.000	0.000	0.000	0.00
6885	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
6890	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,570.000	0.000	0.000	0.00
6895	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	460.000	0.000	0.000	0.00
6900	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	75.000	0.000	0.000	0.00
6910	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
6920	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
6925	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
6930	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
6935	63066007	000	VIVDS CABLING	LF	1.900	825.000	0.000	0.000	0.00
6940	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	122.000	0.000	0.000	0.00
6945	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	122.000	0.000	0.000	0.00
6955	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
7000	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,815.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 066702114

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7220	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
7225	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,330.000	0.000	0.000	0.00
7230	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	410.000	0.000	0.000	0.00
7235	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	105.000	0.000	0.000	0.00
7245	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
7255	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
7260	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
7265	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
7270	63066007	000	VIVDS CABLING	LF	1.900	880.000	0.000	0.000	0.00
7275	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	345.000	0.000	0.000	0.00
7280	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	486.000	0.000	0.000	0.00
7285	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	137.000	0.000	0.000	0.00
7295	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
7330	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	8.000	0.000	0.000	0.00
7340	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,370.000	0.000	0.000	0.00
7345	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	2,015.000	0.000	0.000	0.00
7350	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	1,330.000	0.000	0.000	0.00
7380	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	8.000	0.000	0.000	0.00
7385	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 066702115

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7585	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
7590	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	650.000	0.000	0.000	0.00

7595	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	285.000	0.000	0.000	0.00
7600	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	90.000	0.000	0.000	0.00
7610	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
7620	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
7625	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	3.000	0.000	0.000	0.00
7630	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
7635	63066007	000	VIVDS CABLING	LF	1.900	550.000	0.000	0.000	0.00
7640	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	95.000	0.000	0.000	0.00
7645	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	95.000	0.000	0.000	0.00
7655	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
7695	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	650.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2021(526)HES CONTROL 093201115
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7875	01626002	000	BLOCK SODDING	SY	11.000	43.000	0.000	0.000	0.00
7880	01686001	000	VEGETATIVE WATERING	MG	125.000	1.000	0.000	0.000	0.00
7940	61856003	002	TMA (MOBILE OPERATION)	HR	165.000	2.000	0.000	0.000	0.00
7945	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	1,460.000	0.000	0.000	0.00
7950	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.950	475.000	0.000	0.000	0.00
7955	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.000	90.000	0.000	0.000	0.00
7965	06246028	000	REMOVE GROUND BOX	EA	82.000	4.000	0.000	0.000	0.00
7975	63066001	000	VIVDS PROSR SYS	EA	5,000.000	1.000	0.000	0.000	0.00
7980	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,265.000	4.000	0.000	0.000	0.00
7985	63066005	000	VIVDS CNTRL SOFTWARE	EA	45.000	1.000	0.000	0.000	0.00
7990	63066007	000	VIVDS CABLING	LF	1.900	835.000	0.000	0.000	0.00
7995	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	468.000	4.000	0.000	0.000	0.00
8000	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.500	416.000	0.000	0.000	0.00
8005	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	265.000	1.000	0.000	0.000	0.00
8010	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	58.000	0.000	0.000	0.00
8015	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.900	51.000	0.000	0.000	0.00
8020	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.850	623.000	0.000	0.000	0.00
8025	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	170.000	0.000	0.000	0.00
8030	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	62.400	1.000	0.000	0.000	0.00
8040	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,500.000	1.000	0.000	0.000	0.00
8050	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	4.000	0.000	0.000	0.00
8060	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	4.000	0.000	0.000	0.00
8070	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	4.000	0.000	0.000	0.00
8075	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	415.000	8.000	0.000	0.000	0.00
8085	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	1.700	1,260.000	0.000	0.000	0.00
8090	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	1,670.000	0.000	0.000	0.00
8095	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.700	1,220.000	0.000	0.000	0.00
8110	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	5.000	0.000	0.000	0.00
8115	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	510.000	8.000	0.000	0.000	0.00
8120	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,400.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$2,927,793.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046015	000	REMOVING CONC (SIDEWALKS)	SY	51.000	56.00	106.220	5,417.22
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	77.00	56.000	11,760.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	225.000	53.00	33.000	7,425.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	235.000	690.00	561.000	131,835.00
04166033		DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	264.060	140.00	34.000	8,978.04
		CO#4 Slurry					
04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	270.000	140.00	119.000	32,130.00
04166034		DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	238.610	450.00	44.000	10,498.84
		CO#4 Slurry					
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	305.000	450.00	449.000	136,945.00
04326003	000	RIPRAP (CONC)(6 IN)	CY	2,620.000	7.00	2.400	6,288.00
05006001	000	MOBILIZATION	LS	380,000.000	0.96	0.900	342,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1,800.000	22.00	22.000	39,600.00
05286006	000	REMOVE AND RELAY PAVERS	SY	450.000	13.00	25.930	11,668.50
05296002	000	CONC CURB (TY II)	LF	135.000	25.00	94.600	12,771.00
05316003	000	CONC SIDEWALKS (6")	SY	375.000	100.00	65.320	24,495.00
05316004	000	CURB RAMPS (TY 1)	EA	3,500.000	2.00	1.000	3,500.00
05316010	000	CURB RAMPS (TY 7)	EA	4,050.000	17.00	19.000	76,950.00
05316022	000	CURB RAMPS (TY 5)	SY	245.000	71.00	72.026	17,646.37
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.500	635.00	865.000	7,352.50
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.500	160.00	400.000	4,200.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	13.750	3,665.00	2,880.000	39,600.01
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	15.950	8,190.00	6,594.730	105,185.94
06186058		CONDT (PVC) (SCH 80) (4")	LF	31.060	0.00	580.000	18,014.80
		CO#2					
06186058		CONDT (PVC) (SCH 80) (4")	LF	44.530	0.00	60.000	2,671.80
		CO#2					
06186059		CONDT (PVC) (SCH 80) (4") (BORE)	LF	44.530	0.00	1,505.000	67,017.65
		CO#2					
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,930.00	2,380.000	2,737.00
06246009	000	GROUND BOX TY D (162922)	EA	735.000	2.00	2.000	1,470.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	895.000	95.00	69.000	61,755.00
06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,200.000	20.00	19.500	81,900.00
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	27,900.000	22.00	16.150	450,585.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	155.000	57.00	46.000	7,130.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	155.000	17.00	15.000	2,325.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	155.000	57.00	46.000	7,130.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	155.000	11.00	11.000	1,705.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	155.000	57.00	46.000	7,130.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	155.000	11.00	11.000	1,705.00
06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	110.000	66.00	53.000	5,830.00
06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	135.000	4.00	4.000	540.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.150	3,470.00	3,470.000	7,460.50
06856004	000	INSTL RDS D FLSH BCN ASSM (SOLAR PWRD)	EA	3,715.000	2.00	6.000	22,290.00

06866023	000	INS TRF SIG PL AM (S)1 ARM(20')LUM	EA	5,730.000	1.00	1.000	5,730.00
06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	5,615.000	2.00	2.000	11,230.00
06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	5,445.000	1.00	1.000	5,445.00
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	6,340.000	3.00	3.000	19,020.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	6,965.000	1.00	1.000	6,965.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	6,420.000	1.00	1.000	6,420.00
06866038	000	INS TRF SIG PL AM(S)1 ARM(36')ILSN	EA	7,310.000	1.00	1.000	7,310.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	7,100.000	3.00	3.000	21,300.00
06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	8,015.000	2.00	2.000	16,030.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	7,105.000	1.00	1.000	7,105.00
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	7,675.000	5.00	5.000	38,375.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	7,400.000	2.00	2.000	14,800.00
06866046	000	INS TRF SIG PL AM(S)1 ARM(44')ILSN	EA	8,015.000	2.00	2.000	16,030.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	8,005.000	11.00	11.000	88,055.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	7,400.000	1.00	1.000	7,400.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	7,900.000	4.00	4.000	31,600.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	19,351.000	2.00	2.000	38,702.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	17,915.000	1.00	1.000	17,915.00
06866058	000	INS TRF SIG PL AM(S)1 ARM(55')ILSN	EA	18,750.000	2.00	2.000	37,500.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	20,100.000	2.00	2.000	40,200.00
06866060	000	INS TRF SIG PL AM(S)1 ARM(55')LUM&ILSN	EA	20,685.000	2.00	2.000	41,370.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	20,581.000	1.00	1.000	20,581.00
06866064	000	INS TRF SIG PL AM(S)1 ARM(60')LUM&ILSN	EA	21,250.000	1.00	1.000	21,250.00
06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	21,000.000	4.00	4.000	84,000.00
06866139	000	INS TRF SIG PL AM(S)2 ARM(40-28')LUM	EA	9,500.000	1.00	1.000	9,500.00
06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	10,000.000	1.00	1.000	10,000.00
06866155	000	INS TRF SIG PL AM(S)2 ARM(44-24')LUM	EA	9,650.000	1.00	1.000	9,650.00
06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	10,100.000	1.00	1.000	10,100.00
06866163	000	INS TRF SIG PL AM(S)2 ARM(44-32')LUM	EA	10,000.000	1.00	1.000	10,000.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	10,150.000	2.00	2.000	20,300.00
06866248	000	IN TRF SG PL AM(S)2ARM(60-40')LUM&ILSN	EA	24,860.000	1.00	1.000	24,860.00
06876001	000	PED POLE ASSEMBLY	EA	1,500.000	22.00	11.500	17,250.00
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	5,700.000	19.00	19.000	108,300.00
61856002	002	TMA (STATIONARY)	DAY	165.000	92.00	30.000	4,950.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	270,849.650	270,849.65
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1,180.440	0.00	19.000	22,428.36
		CO#1: Electric Service Revision (DOL=Each)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	53.050	0.00	100.000	5,305.00
		CO#2: 6" PVC CONDUIT SLEEVE (FOR GAS LINE CROSSING)					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	6,749.220	0.00	1.000	6,749.22
		CO#3: Exploratory Digging					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	7,575.000	0.00	1.000	7,575.00
		CO#5: Mast Arm Extension (US90 at Langham)					

TOTAL ITEM EARNINGS TO DATE **\$2,927,793.40**