



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **002809123**
PROJECT: **F 2023(009)**
CONTRACT: **09223003**
AWARD AMOUNT: **\$15,248,084.10**
PROJECTED AMOUNT: **\$15,248,084.10**
ADJ. PROJECTED AMOUNT: **\$14,996,181.10**
CONTRACTOR: **CLARK CONSTRUCTION OF TEXAS, INC.**

HIGHWAY: **IH 10**
DISTRICT NAME: **BEAUMONT**
COUNTY: **ORANGE**
AREA ENGINEER: **Bryce Broussard, P.E.**
AREA NUMBER: **053**

ESTIMATE NUMBER: **0013**
ESTIMATE PAID:
ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
ESTIMATE TYPE: **PROG**
% COMPLETE: **92.18**
% TIME USED: **77.33**
% RETAINAGE: **0.00**

LETTING DATE: **09/07/2022**
AWARD DATE: **09/22/2022**
NOTICE TO PROCEED DATE: **12/14/2022**
WORK BEGIN DATE: **05/02/2023**
ACCEPTED DATE: **00/00/0000**
PHYSICAL WORK COMPLETION DATE: **00/00/0000**

Estimate Number 0013

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$13,822,872.52	\$13,822,872.52	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$13,822,872.52	\$13,822,872.52	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	<u>\$13,822,872.52</u>	<u>\$13,822,872.52</u>	<u>\$0.00</u>
OWED TO CONTRACTOR			<u>(\$5,210.20)</u>
PREVIOUS ACCOUNT BALANCE			
CURRENT BALANCE			<u>-\$5,210.20</u>
PAID TO CONTRACTOR			<u>\$0.00</u>

Estimate Number 0012

RECAPITULATION

		THIS ESTIMATE
ITEM EARNINGS		(\$5,210.20)
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	(\$5,210.20)
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
OWED TO CONTRACTOR		<u>(\$5,210.20)</u>

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/02/2023
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 75
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 75
DAYS CHARGED TO DATE: 58
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$1,718.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$1,718.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/26/2023		1	AWAITING AE ACCEPTANCE
09/27/2023		1	AWAITING AE ACCEPTANCE
09/28/2023		1	AWAITING AE ACCEPTANCE
09/29/2023		1	AWAITING AE ACCEPTANCE
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023		1	AWAITING AE ACCEPTANCE
10/03/2023		1	AWAITING AE ACCEPTANCE
10/04/2023		1	AWAITING AE ACCEPTANCE
10/05/2023		1	AWAITING AE ACCEPTANCE
10/06/2023		1	AWAITING AE ACCEPTANCE
10/07/2023		1	SATURDAY
10/08/2023		1	SUNDAY
10/09/2023		1	AWAITING AE ACCEPTANCE
10/10/2023		1	AWAITING AE ACCEPTANCE
10/11/2023		1	AWAITING AE ACCEPTANCE
10/12/2023		1	AWAITING AE ACCEPTANCE
10/13/2023		1	AWAITING AE ACCEPTANCE
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023		1	AWAITING AE ACCEPTANCE
10/17/2023		1	AWAITING AE ACCEPTANCE
10/18/2023		1	AWAITING AE ACCEPTANCE
10/19/2023		1	AWAITING AE ACCEPTANCE
10/20/2023		1	AWAITING AE ACCEPTANCE
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023		1	AWAITING AE ACCEPTANCE
10/24/2023		1	AWAITING AE ACCEPTANCE
10/25/2023		1	AWAITING AE ACCEPTANCE

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	0	30
		<hr/>
		AWAITING AE ACCEPT
		SATURDAY
		SUNDAY
		22
		4
		4

WORK PERFORMED THIS PERIOD

Estimate Number 0012

PROJECT F 2023(009) CONTROL 002809123

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	33.000	\$33.00
0085	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	-1,384.000	-\$1,522.40

Total Bid Quantity	QTY Paid To Date
1,419.00	1,452.00
5,907.00	4,157.00

PROJECT F 2023(009) CONTROL 006501059

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0310	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	520.000	\$520.00
0335	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	-7,068.000	-\$4,240.80

Total Bid Quantity	QTY Paid To Date
1,064.00	1,584.00
0.00	-7,068.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$-5,210.20

CONTRACT LINE ITEMS

PROJECT F 2023(009) CONTROL 002809123
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0059	03166003		AGGR (LOAD HAUL & DISTRIB)	CY	31.710	0.000	695.000	695.00	22,038.45
0060	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	268.000	0.000	199.85	219,835.00
0065	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	1,347.000	0.000	1,148.00	177,940.00
0070	05006001	000	MOBILIZATION	LS	2,000,000.000	1.000	0.000	0.76	1,524,000.00
0075	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	50,000.000	5.000	0.000	5.00	250,000.00
0080	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	1,419.000	0.000	1,452.00	1,452.00
0085	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	6,275.000	-368.000	4,157.00	4,572.70
0094	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	13,060.000	13,060.00	11,101.00
0095	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	47,130.000	-165,086.000	47,845.00	40,668.25
0100	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	41,285.000	43,168.000	49,571.00	42,135.35
0105	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	226.000	-154.000	174.00	2,088.00
0110	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	30.000	-17.000	45.00	1,125.00
0115	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	16.000	-75.000	125.00	625.00
0120	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	1,167.000	-30.000	1,374.00	6,870.00
0125	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,000.000	2.000	0.000	4.00	40,000.00
0130	61856002	002	TMA (STATIONARY)	DAY	3,500.000	3.000	0.000	2.00	7,000.00
0135	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	6.000	0.000	6.00	3,000.00

Category Subtotal \$2,354,450.75

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7010	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.000	0.000	2.00	-2.00
7020	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	21,093.37	21,093.37

Category Subtotal \$21,091.37

PROJECT F 2023(009) CONTROL 006501059
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0295	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	247.000	0.000	245.93	270,523.00
0300	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	1,241.000	0.000	1,442.00	223,510.00
0305	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	1,138.000	0.000	1,138.00	1,138.00
0310	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,064.000	0.000	1,584.00	1,584.00
0315	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	2,663.000	0.000	2,637.00	2,900.70
0321	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	11,180.000	11,180.00	9,503.00
0325	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	42,564.000	0.000	42,846.00	36,419.10
0335	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	21,456.000	-21,456.000	-7,068.00	-4,240.80
0336	06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.850	0.000	5,490.000	5,490.00	4,666.50
0340	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	20,866.000	0.000	41,998.00	35,698.30
0345	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	89.000	0.000	68.00	816.00
0350	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	16.000	0.000	14.00	3,150.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0355	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	64.000	0.000	64.00	1,600.00
0360	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	136.000	0.000	402.00	2,010.00
0365	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	554.000	0.000	557.00	2,785.00
0370	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	535.000	0.000	295.00	1,475.00
0375	61856002	002	TMA (STATIONARY)	DAY	3,500.000	3.000	0.000	4.00	14,000.00
0380	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	6.000	0.000	6.00	3,000.00

Category Subtotal \$610,537.80

PROJECT F 2023(009) CONTROL 006505154

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0480	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	106.000	0.000	88.66	97,526.00
0485	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	531.000	0.000	560.00	86,800.00
0490	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	420.000	0.000	420.00	420.00
0495	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	7.000	0.000	7.00	7.00
0500	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	1,799.000	0.000	2,504.00	2,754.40
0506	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	4,170.000	4,170.00	3,544.50
0510	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	14,097.000	0.000	18,021.00	15,317.85
0515	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	14,381.000	0.000	18,681.00	15,878.85
0520	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	107.000	0.000	129.00	1,548.00
0525	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	18.000	0.000	18.00	4,050.00
0530	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	62.000	0.000	82.00	2,050.00
0545	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	6.000	0.000	35.00	175.00
0550	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	185.000	0.000	300.00	1,500.00
0555	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	4.00	14,000.00
0560	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	1.00	500.00

Category Subtotal \$246,071.60

PROJECT F 2023(009) CONTROL 006505155

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0660	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	43.000	0.000	67.06	73,766.00
0665	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	214.000	0.000	252.00	39,060.00
0670	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	186.000	0.000	186.00	186.00
0675	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	40.000	0.000	40.00	40.00
0680	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	651.000	0.000	805.00	885.50
0686	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	1,160.000	1,160.00	986.00
0690	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	11,579.000	0.000	8,901.00	7,565.85
0695	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	10,923.000	0.000	7,433.00	6,318.05
0700	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	6.000	22.000	0.000	20.00	120.00
0705	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	49.000	0.000	64.00	768.00
0710	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	4.00	1,000.00
0715	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	17.000	0.000	15.00	375.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0720	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	10.000	134.000	0.000	192.00	1,920.00
0730	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	40.000	0.000	38.00	190.00
0735	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	84.000	0.000	125.00	625.00
0740	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	2.00	7,000.00
0745	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	2.00	1,000.00

Category Subtotal \$141,805.40

PROJECT F 2023(009) CONTROL 006505157

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0845	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	90.000	0.000	75.50	83,050.00
0850	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	453.000	0.000	462.00	71,610.00
0855	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	339.000	0.000	339.00	339.00
0860	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	757.000	0.000	1,344.00	1,478.40
0866	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	3,190.000	3,190.00	2,711.50
0870	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	12,128.000	0.000	12,863.00	10,933.55
0875	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	12,248.000	0.000	12,404.00	10,543.40
0880	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	109.000	0.000	195.00	2,340.00
0885	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	6.000	0.000	6.00	1,350.00
0895	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	161.000	0.000	212.00	1,060.00
0905	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	1.00	500.00

Category Subtotal \$185,915.85

PROJECT F 2023(009) CONTROL 006507067

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1005	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	151.000	0.000	147.64	162,404.00
1010	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	757.000	0.000	952.00	147,560.00
1015	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	2,069.000	0.000	2,069.00	2,069.00
1020	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	56.000	0.000	56.00	56.00
1025	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	6,211.000	0.000	6,168.00	6,784.80
1034	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	5,670.000	5,670.00	4,819.50
1035	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	27,530.000	0.000	29,606.00	25,165.10
1040	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	25,392.000	0.000	30,380.00	25,823.00
1045	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	197.000	0.000	342.00	4,104.00
1050	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	9.000	0.000	20.00	4,500.00
1055	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	16.000	0.000	20.00	500.00
1065	06686106	000	PREFAB PAV MRK TY C (Y) (12") (SLD)	LF	5.000	1,128.000	0.000	1,251.00	6,255.00
1070	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	122.000	0.000	162.00	810.00
1075	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	593.000	0.000	700.00	3,500.00
1080	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	6.00	21,000.00
1085	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	6.00	3,000.00

Category Subtotal \$418,350.40

PROJECT F 2023(010) CONTROL 006514029
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0101	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	0.000	1,952.000	1,952.00	1,659.20
1185	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	8.000	0.000	5.35	5,885.00
1190	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	38.000	0.000	42.00	6,510.00
1195	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	42.000	0.000	42.00	42.00
1200	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	30.000	0.000	30.00	30.00
1205	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	346.000	0.000	179.00	196.90
1209	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	300.000	300.00	255.00
1211	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	0.000	1,055.000	1,055.00	896.75
1225	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	244.000	0.000	44.00	528.00
1235	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	650.000	3.000	0.000	2.00	1,300.00
1240	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	43.000	0.000	66.00	330.00
1245	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	63.000	0.000	30.00	150.00
1250	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	4.00	14,000.00
1255	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	1.00	500.00

Category Subtotal \$32,282.85

PROJECT F 2023(009) CONTROL 020007055
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1355	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	324.000	0.000	271.38	298,518.00
1360	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	1,632.000	0.000	1,610.00	249,550.00
1365	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	245.000	0.000	245.00	245.00
1370	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,068.000	0.000	1,068.00	1,068.00
1380	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	3,515.000	0.000	4,310.00	4,741.00
1385	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	1,420.000	0.000	1,270.00	762.00
1390	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	80,770.000	0.000	80,430.00	68,365.50
1395	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	7,340.000	0.000	11,160.00	6,696.00
1400	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	59,733.000	0.000	73,551.00	44,130.60
1405	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	205.000	0.000	203.00	2,436.00
1410	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	26.000	0.000	26.00	5,850.00
1415	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	450.000	2.000	0.000	1.00	450.00
1420	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	9.000	0.000	9.00	2,250.00
1425	06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	550.000	20.000	0.000	20.00	11,000.00
1430	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	260.000	0.000	290.00	1,450.00
1435	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	1,921.000	0.000	1,733.00	8,665.00
1440	61856002	002	TMA (STATIONARY)	DAY	3,500.000	3.000	0.000	3.00	10,500.00
1445	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	6.000	0.000	7.00	3,500.00

Category Subtotal \$720,177.10

PROJECT F 2023(009) CONTROL 020016024
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0102	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	0.000	15,169.000	15,169.00	12,893.65
1545	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	111.000	0.000	66.41	73,051.00
1550	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	558.000	0.000	532.00	82,460.00
1555	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	510.000	0.000	510.00	510.00
1560	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	86.000	0.000	86.00	86.00
1565	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	3.500	53.000	0.000	104.00	364.00
1570	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.500	63.000	0.000	62.00	279.00
1575	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	2,631.000	0.000	2,732.00	3,005.20
1581	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	4,280.000	4,280.00	3,638.00
1585	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	11,466.000	0.000	11,490.00	9,766.50
1596	06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.850	0.000	2,340.000	2,340.00	1,989.00
1600	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	416.000	0.000	438.00	5,256.00
1605	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	29.000	0.000	30.00	6,750.00
1610	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	7.000	0.000	7.00	1,750.00
1615	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	365.000	0.000	432.00	2,160.00
1620	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	156.000	0.000	554.00	2,770.00
1625	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.67	2,331.00
1630	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	1.67	833.00

Category Subtotal \$209,892.35

PROJECT F 2023(009) CONTROL 021308095

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1730	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	447.000	0.000	404.59	445,049.00
1735	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	2,250.000	0.000	2,226.00	345,030.00
1740	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	851.000	0.000	851.00	851.00
1745	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,298.000	0.000	1,298.00	1,298.00
1755	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	2,318.000	0.000	2,322.00	2,554.20
1760	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	7,910.000	0.000	8,600.00	5,160.00
1765	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	89,862.000	0.000	89,715.00	76,257.75
1770	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	4,330.000	0.000	4,490.00	2,694.00
1775	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	100,763.000	0.000	104,462.00	62,677.20
1780	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	379.000	0.000	331.00	3,972.00
1785	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	18.000	0.000	25.00	5,625.00
1790	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	450.000	4.000	0.000	4.00	1,800.00
1795	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	7.000	0.000	7.00	1,750.00
1800	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	7.000	0.000	15.00	375.00
1805	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	516.000	0.000	520.00	2,600.00
1810	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	3,072.000	0.000	2,867.00	14,335.00
1815	61856002	002	TMA (STATIONARY)	DAY	3,500.000	4.000	0.000	4.00	14,000.00
1820	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	9.000	0.000	9.00	4,500.00

Category Subtotal \$990,528.15

PROJECT F 2023 (009) CONTROL 021402044

CATEGORY 001 DESCRIPTION REFERENCE 42, SH 63 (JASPER COUNTY LINE, EAST 1

CATEGORY 001 DESCRIPTION REFERENCE 42, SH 63 (JASPER COUNTY LINE, EAST 1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1421	06686085		PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	0.000	2.000	2.00	500.00
1431	06726007		REFL PAV MRKR TY I-C	EA	5.000	0.000	54.000	45.00	225.00
3256	06686077		PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	0.000	5.000	4.00	900.00
3856	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	0.000	380.000	430.00	258.00
3857	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	0.000	127,982.000	127,982.00	108,784.70
6001	61856002		TMA (STATIONARY)	DAY	3,500.000	0.000	3.000	4.00	14,000.00
6003	61856005		TMA (MOBILE OPERATION)	DAY	500.000	0.000	6.000	16.00	8,000.00
6126	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	0.000	711.000	643.00	707.30
6141	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	0.000	80,463.000	88,878.00	53,326.80
6156	06726009		REFL PAV MRKR TY II-A-A	EA	5.000	0.000	1,534.000	1,577.00	7,885.00
6286	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	0.000	10,877.000	31,250.00	18,750.00
6296	06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	0.000	44.000	78.00	936.00
6485	03166048		ASPH (AC-20-5TR)	TON	1,100.000	0.000	429.000	274.25	301,675.00
6850	03166404		AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	0.000	2,164.000	1,554.00	240,870.00

Category Subtotal \$756,817.80

PROJECT F 2023(010) CONTROL 024303068

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1920	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	144.000	0.000	147.70	162,470.00
1925	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	722.000	0.000	686.00	106,330.00
1930	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	20.000	0.000	20.00	20.00
1935	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	382.000	0.000	382.00	382.00
1940	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	600.000	0.000	625.00	687.50
1945	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	40,171.000	0.000	47,394.00	40,284.90
1950	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	4,170.000	0.000	3,680.00	2,208.00
1955	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	14,273.000	0.000	19,053.00	11,431.80
1960	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	194.000	0.000	190.00	2,280.00
1965	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	1.000	0.000	3.00	675.00
1970	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	22.000	0.000	13.00	325.00
1975	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	34.000	0.000	46.00	230.00
1980	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	316.000	0.000	507.00	2,535.00
1985	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	3.00	10,500.00
1990	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00

Category Subtotal \$342,359.20

PROJECT F 2023(009) CONTROL 024304058

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0103	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	0.000	13,255.000	13,255.00	11,266.75
2090	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	90.000	0.000	76.13	83,743.00
2095	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	452.000	0.000	434.00	67,270.00
2100	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	369.000	0.000	369.00	369.00
2105	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	156.000	0.000	156.00	156.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2110	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	1,819.000	0.000	2,289.00	2,517.90
2116	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	3,270.000	3,270.00	2,779.50
2120	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	12,238.000	0.000	13,515.00	11,487.75
2131	06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.850	0.000	2,900.000	2,900.00	2,465.00
2135	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	915.000	0.000	810.00	9,720.00
2140	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	8.000	0.000	12.00	2,700.00
2141	06686085		PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	0.000	2.000	2.00	500.00
2145	06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	10.000	246.000	0.000	225.00	2,250.00
2150	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	256.000	0.000	298.00	1,490.00
2155	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	203.000	0.000	310.00	1,550.00
2160	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	1.00	3,500.00
2165	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$205,264.90

PROJECT F 2023(011) CONTROL 030405038

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2265	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	195.000	0.000	195.78	215,358.00
2270	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	980.000	0.000	980.00	151,900.00
2275	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	361.000	0.000	361.00	361.00
2280	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	667.000	0.000	667.00	667.00
2285	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	185.000	0.000	183.00	201.30
2290	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	3,560.000	0.000	3,500.00	2,100.00
2295	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	67,184.000	0.000	65,972.00	56,076.20
2300	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	66,924.000	0.000	67,115.00	40,269.00
2305	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	20.000	0.000	25.00	300.00
2310	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	189.000	0.000	177.00	885.00
2315	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	667.000	0.000	898.00	4,490.00
2320	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	2.00	7,000.00
2325	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	6.000	0.000	6.00	3,000.00

Category Subtotal \$482,607.50

PROJECT F 2023(011) CONTROL 030406080

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2425	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	50.000	0.000	49.78	54,758.00
2430	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	252.000	0.000	238.00	36,890.00
2435	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	267.000	0.000	267.00	267.00
2440	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	21,619.000	0.000	21,412.00	18,200.20
2445	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	21,062.000	0.000	19,183.00	11,509.80
2450	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	38.000	0.000	50.00	600.00
2455	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	267.000	0.000	293.00	1,465.00
2465	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$125,190.00

PROJECT F 2023 (009) CONTROL 036801094
 CATEGORY 001 DESCRIPTION REFERENCE 43, SH 65 (SH 61, EAST TO SH 124)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0096	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	0.000	165,086.000	165,086.00	140,323.10
3257	06686077		PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	0.000	4.000	4.00	900.00
6004	61856005		TMA (MOBILE OPERATION)	DAY	500.000	0.000	9.000	4.00	2,000.00
6126	06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.100	0.000	61.000	61.00	67.10
6142	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	0.000	5,549.000	7,283.00	4,369.80
6157	06726009		REFL PAV MRKR TY II-A-A	EA	5.000	0.000	1,086.000	1,102.00	5,510.00
6287	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	0.000	19,450.000	20,690.00	12,414.00
6297	06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	0.000	46.000	78.00	936.00
6630	03166048		ASPH (AC-20-5TR)	TON	1,100.000	0.000	401.000	349.67	384,637.00
6995	03166404		AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	0.000	2,021.000	1,582.00	245,210.00

Category Subtotal \$796,367.00

PROJECT F 2023(011) CONTROL 036803038
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0086	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	0.000	183.000	183.00	201.30
0121	06726010		REFL PAV MRKR TY II-C-R	EA	5.000	0.000	30.000	30.00	150.00
2915	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	251.000	0.000	221.70	243,870.00
2920	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	1,262.000	0.000	1,120.00	173,600.00
2925	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	194.000	0.000	194.00	194.00
2929	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.100	0.000	80.000	80.00	88.00
2930	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	32,946.000	0.000	68,335.00	58,084.75
2935	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	8,670.000	0.000	8,450.00	5,070.00
2940	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	3,097.000	0.000	5,367.00	3,220.20
2945	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	175.000	0.000	200.00	2,400.00
2950	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	125.000	0.000	550.00	2,750.00
2955	61856002	002	TMA (STATIONARY)	DAY	3,500.000	3.000	0.000	0.67	2,331.00
2960	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	2.67	1,333.00

Category Subtotal \$493,292.25

PROJECT F 2023(009) CONTROL 050802128
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0104	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	0.000	21,036.000	21,036.00	17,880.60
3060	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	137.000	0.000	101.28	111,408.00
3065	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	688.000	0.000	644.00	99,820.00
3070	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	606.000	0.000	606.00	606.00
3075	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	2,985.000	0.000	3,188.00	3,506.80
3080	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	5,170.000	0.000	7,950.00	4,770.00
3085	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	20,787.000	0.000	20,912.00	17,775.20

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3094	06686085		PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	0.000	4.000	4.00	1,000.00
3095	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	0.000	12.00	144.00
3096	06686105		PREFAB PAV MRK TY C (Y) (8") (SLD)	LF	4.500	0.000	655.000	655.00	2,947.50
3100	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	54.000	0.000	34.00	170.00
3105	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	458.000	0.000	310.00	1,550.00
3110	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	2.00	7,000.00
3115	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	5.00	2,500.00
Category Subtotal									\$271,078.10

PROJECT F 2023(009) CONTROL 050803107

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0106	06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	0.000	154.000	154.00	1,848.00
0111	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	0.000	13.000	13.00	325.00
0116	06726009		REFL PAV MRKR TY II-A-A	EA	5.000	0.000	43.000	43.00	215.00
3215	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	131.000	0.000	155.54	171,094.00
3220	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	658.000	0.000	784.00	121,520.00
3225	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	583.000	0.000	583.00	583.00
3230	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.500	912.000	0.000	495.00	2,227.50
3235	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	2,918.000	0.000	3,840.00	4,224.00
3241	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	5,960.000	5,960.00	5,066.00
3245	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	18,594.000	0.000	26,333.00	22,383.05
3250	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	18,594.000	0.000	26,390.00	22,431.50
3255	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	4.000	0.000	2.00	450.00
3260	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	2.00	500.00
3261	06686105		PREFAB PAV MRK TY C (Y) (8") (SLD)	LF	4.500	0.000	823.000	823.00	3,703.50
3265	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	466.000	0.000	585.00	2,925.00
3270	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	7.00	24,500.00
3275	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	8.00	4,000.00
Category Subtotal									\$387,995.55

PROJECT F 2023(009) CONTROL 050804180

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0112	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	0.000	4.000	4.00	100.00
0117	06726009		REFL PAV MRKR TY II-A-A	EA	5.000	0.000	32.000	32.00	160.00
3375	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	8.000	0.000	7.88	8,668.00
3380	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	39.000	0.000	35.00	5,425.00
3385	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	43.000	0.000	43.00	43.00
3390	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	3,453.000	0.000	3,490.00	2,966.50
3395	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	430.000	0.000	450.00	270.00
3400	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	0.000	154.00	1,848.00
3410	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.67	2,331.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3415	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	1.67	833.00
Category Subtotal									\$22,644.50

PROJECT F 2023(011) CONTROL 062701021

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0087	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	0.000	185.000	185.00	203.50
3515	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	32.000	0.000	24.22	26,642.00
3520	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	162.000	0.000	140.00	21,700.00
3525	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	449.000	0.000	449.00	449.00
3530	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	11,852.000	0.000	11,212.00	9,530.20
3535	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,000.000	0.000	1,020.00	612.00
3540	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	6,374.000	0.000	5,823.00	3,493.80
3545	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	114.000	0.000	105.00	1,260.00
3550	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	650.000	2.000	0.000	2.00	1,300.00
3555	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	11.000	0.000	11.00	275.00
3559	06726007		REFL PAV MRKR TY I-C	EA	5.000	0.000	9.000	9.00	45.00
3560	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	133.000	0.000	133.00	665.00
3565	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	2.00	7,000.00
3570	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00
Category Subtotal									\$74,675.50

PROJECT F 2023(011) CONTROL 062702019

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3670	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	85.000	0.000	98.93	108,823.00
3675	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	425.000	0.000	350.00	54,250.00
3680	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,651.000	0.000	1,651.00	1,651.00
3685	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	34,100.000	0.000	33,895.00	28,810.75
3690	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	4,220.000	0.000	3,350.00	2,010.00
3695	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	11,076.000	0.000	15,222.00	9,133.20
3700	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	66.000	0.000	75.00	900.00
3705	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	2.00	500.00
3710	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	368.000	0.000	356.00	1,780.00
3720	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	35.000	30.000	0.000	30.00	1,050.00
3725	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	2.00	7,000.00
3730	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00
Category Subtotal									\$217,407.95

PROJECT F 2023(010) CONTROL 070302062

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	001		DESCRIPTION	ROADWAY					
0105	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	0.000	6,118.000	12,236.00	10,400.60
3830	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	40.000	0.000	34.88	38,368.00
3835	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	197.000	0.000	182.00	28,210.00
3840	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	489.000	0.000	489.00	489.00
3845	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	615.000	0.000	615.00	615.00
3850	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	528.000	0.000	376.00	413.60
3856	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.000	1,690.000	1,690.00	1,436.50
3860	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	2,620.000	0.000	2,487.00	2,113.95
3871	06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.850	0.000	1,200.000	1,200.00	1,020.00
3875	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	336.000	0.000	150.00	1,800.00
3880	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	13.000	0.000	12.00	2,700.00
3885	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	200.000	0.000	181.00	905.00
3890	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	90.000	0.000	186.00	930.00
3900	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$90,901.65

PROJECT F 2023(011) CONTROL 078403019

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4140	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	153.000	0.000	145.81	160,391.00
4145	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	770.000	0.000	770.00	119,350.00
4150	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	193.000	0.000	193.00	193.00
4155	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	79,098.000	0.000	78,562.00	66,777.70
4160	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	7,700.000	0.000	7,890.00	4,734.00
4165	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	30,257.000	0.000	29,355.00	17,613.00
4170	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	11.000	0.000	103.00	1,236.00
4180	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	97.000	0.000	758.00	3,790.00
4190	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	6.000	0.000	4.00	2,000.00

Category Subtotal \$376,084.70

PROJECT F 2023(010) CONTROL 078405036

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4290	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	141.000	0.000	98.19	108,009.00
4295	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	711.000	0.000	728.00	112,840.00
4300	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	85.000	0.000	85.00	85.00
4305	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	44,949.000	0.000	46,430.00	39,465.50
4310	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	3,370.000	0.000	3,470.00	2,082.00
4315	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	24,145.000	0.000	25,182.00	15,109.20
4320	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	410.000	0.000	451.00	5,412.00
4325	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	4.00	1,000.00
4330	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	650.000	2.000	0.000	2.00	1,300.00
4335	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	4.000	0.000	4.00	100.00
4340	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	43.000	0.000	623.00	3,115.00
4345	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	5.00	17,500.00
4350	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$307,517.70

PROJECT F 2023(010) CONTROL 088302088
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4610	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	121.000	0.000	125.03	137,533.00
4615	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	608.000	0.000	532.00	82,460.00
4620	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	5.000	0.000	5.00	5.00
4625	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	138.000	0.000	138.00	138.00
4630	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	196.000	0.000	1,032.00	1,135.20
4635	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	50,469.000	0.000	50,874.00	43,242.90
4640	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	5,510.000	0.000	5,590.00	3,354.00
4645	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	18,993.000	0.000	20,125.00	12,075.00
4650	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	190.000	0.000	420.00	5,040.00
4655	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	6.00	1,350.00
4660	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	6.00	1,500.00
4665	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	10.000	0.000	56.00	280.00
4670	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	69.000	0.000	865.00	4,325.00
4675	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	3.00	10,500.00
4680	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$304,438.10

PROJECT F 2023(011) CONTROL 094701022
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4780	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	140.000	0.000	96.70	106,370.00
4785	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	705.000	0.000	686.00	106,330.00
4790	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	47.000	0.000	47.00	47.00
4795	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	2,303.000	0.000	2,303.00	2,303.00
4800	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	935.000	0.000	741.00	815.10
4805	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	41,068.000	0.000	40,716.00	34,608.60
4810	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	3,220.000	0.000	3,340.00	2,004.00
4815	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	26,464.000	0.000	26,922.00	16,153.20
4820	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	68.000	0.000	81.00	972.00
4825	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	2.00	450.00
4830	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	650.000	1.000	0.000	1.00	650.00
4834	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	0.000	41.000	41.00	205.00
4835	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	475.000	0.000	732.00	3,660.00
4840	61856002	002	TMA (STATIONARY)	DAY	3,500.000	2.000	0.000	4.00	14,000.00
4845	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00

Category Subtotal \$290,567.90

PROJECT F 2023(010) CONTROL 102302054
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5140	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	47.000	0.000	74.27	81,697.00
5145	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	234.000	0.000	266.00	41,230.00
5150	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	4.000	0.000	4.00	4.00
5155	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	106.000	0.000	106.00	106.00
5160	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	131.000	0.000	125.00	137.50
5165	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	4,774.000	0.000	13,300.00	11,305.00
5170	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	260.000	0.000	510.00	306.00
5175	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	3,934.000	0.000	11,245.00	6,747.00
5180	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	22.000	0.000	27.00	324.00
5185	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	2.00	450.00
5190	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	2.000	0.000	2.00	650.00
5195	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	7.000	0.000	7.00	35.00
5200	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	63.000	0.000	183.00	915.00
5205	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	2.00	7,000.00
5210	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00
								Category Subtotal	\$152,906.50

PROJECT F 2023(011) CONTROL 109601067
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5310	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	108.000	0.000	87.69	96,459.00
5315	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	543.000	0.000	532.00	82,460.00
5320	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	6.000	0.000	6.00	6.00
5325	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	2,058.000	0.000	2,058.00	2,058.00
5335	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	47,135.000	0.000	47,584.00	40,446.40
5340	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	5,290.000	0.000	5,370.00	3,222.00
5345	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	14,795.000	0.000	15,052.00	9,031.20
5355	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	2.00	500.00
5370	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	442.000	0.000	504.00	2,520.00
5380	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00
								Category Subtotal	\$238,702.60

PROJECT F 2023(011) CONTROL 123802010
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5480	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	58.000	0.000	64.74	71,214.00
5485	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	292.000	0.000	280.00	43,400.00
5490	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,145.000	0.000	1,145.00	1,145.00
5495	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	28,145.000	0.000	28,343.00	24,091.55
5500	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	2,500.000	0.000	2,500.00	1,500.00
5505	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	16,441.000	0.000	16,067.00	9,640.20
5510	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	112.000	0.000	114.00	1,368.00
5515	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	337.000	0.000	371.00	1,855.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5520	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	1.00	3,500.00
5525	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$159,213.75

PROJECT C 1464-1-20 CONTROL 146401020

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5625	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	21.000	0.000	24.97	27,467.00
5630	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	105.000	0.000	112.00	17,360.00
5635	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	160.000	0.000	160.00	160.00
5640	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	384.000	0.000	440.00	374.00
5645	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,570.000	0.000	1,570.00	942.00
5650	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	848.000	0.000	848.00	508.80
5655	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	10.000	0.000	12.00	144.00
5660	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	94.000	0.000	105.00	525.00
5670	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	1.00	500.00

Category Subtotal \$47,980.80

PROJECT F 2023(011) CONTROL 158101012

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5770	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	102.000	0.000	87.00	95,700.00
5775	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	514.000	0.000	546.00	84,630.00
5780	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	6.000	0.000	6.00	6.00
5785	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,093.000	0.000	1,093.00	1,093.00
5790	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	240.000	0.000	312.00	343.20
5795	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	31,685.000	0.000	31,417.00	26,704.45
5800	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	2,820.000	0.000	2,880.00	1,728.00
5805	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	13,011.000	0.000	12,944.00	7,766.40
5810	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	14.000	0.000	14.00	168.00
5815	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	250.000	2.000	0.000	2.00	500.00
5820	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	2.00	500.00
5825	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	12.000	0.000	21.00	105.00
5830	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	321.000	0.000	307.00	1,535.00
5840	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00

Category Subtotal \$222,779.05

PROJECT C 1584-2-12 CONTROL 158402012

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5940	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	50.000	0.000	50.18	55,198.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5945	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	251.000	0.000	280.00	43,400.00
5950	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	4.000	0.000	4.00	4.00
5955	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	897.000	0.000	897.00	897.00
5960	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	150.000	0.000	138.00	151.80
5965	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	28,576.000	0.000	857.00	728.45
5970	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,870.000	0.000	1,890.00	1,134.00
5975	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	20,296.000	0.000	21,022.00	12,613.20
5980	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	15.000	0.000	15.00	180.00
5985	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	6.000	0.000	6.00	150.00
5995	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	362.000	0.000	371.00	1,855.00
6000	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	2.00	7,000.00
6005	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00

Category Subtotal \$125,311.45

PROJECT C 1948-2-8 CONTROL 194802008

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6105	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	77.000	0.000	75.22	82,742.00
6110	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	388.000	0.000	434.00	67,270.00
6115	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	7.000	0.000	7.00	7.00
6120	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	1,248.000	0.000	1,248.00	1,248.00
6125	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	255.000	0.000	113.00	124.30
6130	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	44,594.000	0.000	44,678.00	37,976.30
6135	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	2,710.000	0.000	2,650.00	1,590.00
6140	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	32,132.000	0.000	32,334.00	19,400.40
6145	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	16.000	0.000	16.00	192.00
6150	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	13.000	0.000	7.00	35.00
6155	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	551.000	0.000	555.00	2,775.00
6160	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	1.00	3,500.00
6165	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$218,360.00

PROJECT C 2834-1-12 CONTROL 283401012

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6265	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	107.000	0.000	107.20	117,920.00
6270	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	535.000	0.000	504.00	78,120.00
6275	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	800.000	0.000	800.00	800.00
6280	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	49,728.000	0.000	49,057.00	41,698.45
6285	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	2,980.000	0.000	2,770.00	1,662.00
6290	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	26,040.000	0.000	37,261.00	22,356.60
6295	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	179.000	0.000	176.00	2,112.00
6300	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	440.000	0.000	631.00	3,155.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6305	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	1.00	3,500.00
6310	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$272,824.05

PROJECT C 2889-2-8 CONTROL 288902008

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6410	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	110.000	0.000	99.18	109,098.00
6415	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	553.000	0.000	525.00	81,375.00
6420	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	750.000	0.000	750.00	750.00
6425	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	58,362.000	0.000	59,408.00	50,496.80
6430	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	5,300.000	0.000	5,800.00	3,480.00
6435	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	29,821.000	0.000	30,525.00	18,315.00
6440	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	38.000	0.000	38.00	456.00
6445	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	641.000	0.000	600.00	3,000.00
6455	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$268,470.80

PROJECT C 2951-1-8 CONTROL 295101008

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6555	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	69.000	0.000	76.50	84,150.00
6560	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	347.000	0.000	364.00	56,420.00
6565	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	450.000	0.000	450.00	450.00
6575	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	4,450.000	0.000	4,500.00	2,700.00
6580	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	3,243.000	0.000	3,423.00	2,053.80
6585	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	50.000	0.000	50.00	600.00
6590	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	262.000	0.000	262.00	1,310.00
6595	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	2.00	7,000.00
6600	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	3.00	1,500.00

Category Subtotal \$156,183.80

PROJECT C 2953-2-6 CONTROL 295302006

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6700	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	83.000	0.000	75.02	82,522.00
6705	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	415.000	0.000	406.00	62,930.00
6710	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	577.000	0.000	577.00	577.00
6715	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	39,805.000	0.000	39,650.00	33,702.50
6720	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	3,760.000	0.000	3,820.00	2,292.00
6725	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	22,239.000	0.000	22,182.00	13,309.20

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6730	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	24.000	0.000	46.00	552.00
6735	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	472.000	0.000	484.00	2,420.00
6740	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	1.00	3,500.00
6745	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	4.00	2,000.00
Category Subtotal									\$203,804.70

PROJECT F 2023(009) CONTROL 002809123

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0090	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	12,560.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
7005	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
7015	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
7025	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 006501059

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0320	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	10,680.000	-10,680.000	0.000	0.00
0330	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	5,380.000	-5,380.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 006505154

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0505	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	3,690.000	-3,690.000	0.000	0.00
0535	06686105	000	PREFAB PAV MRK TY C (Y) (8") (SLD)	LF	4.500	212.000	0.000	0.000	0.00
0540	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	95.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(009) CONTROL 006505155
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0685	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	1,670.000	-1,670.000	0.000	0.00
0725	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	35.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(009) CONTROL 006505157
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0865	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	3,180.000	-3,180.000	0.000	0.00
0890	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	63.000	0.000	0.000	0.00
0900	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(009) CONTROL 006507067
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1030	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	5,350.000	-5,350.000	0.000	0.00
1060	06686105	000	PREFAB PAV MRK TY C (Y) (8") (SLD)	LF	4.500	1,441.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(010) CONTROL 006514029
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1210	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	310.000	-310.000	0.000	0.00
1215	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	210.000	-210.000	0.000	0.00
1220	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	1,396.000	-1,396.000	0.000	0.00
1230	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(009) CONTROL 020007055

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1375	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.500	78.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 020016024

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1580	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	6,300.000	-6,300.000	0.000	0.00
1590	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	2,420.000	-2,420.000	0.000	0.00
1595	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	14,774.000	-14,774.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 021308095

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1750	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	2.500	200.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 024304058

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2115	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	3,220.000	-3,220.000	0.000	0.00
2125	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	2,770.000	-2,770.000	0.000	0.00
2130	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	12,282.000	-12,282.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(011) CONTROL 030406080

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2460	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 033805032

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2565	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	69.000	-69.000	0.000	0.00
2570	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	345.000	-345.000	0.000	0.00
2575	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	16.000	0.000	0.000	0.00
2580	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	236.000	0.000	0.000	0.00
2585	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	618.000	0.000	0.000	0.00
2590	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	16,584.000	0.000	0.000	0.00
2595	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,860.000	0.000	0.000	0.00
2600	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	7,699.000	0.000	0.000	0.00
2605	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	12.000	0.000	0.000	0.00
2610	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	0.000	0.00
2615	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	2.000	0.000	0.000	0.00
2620	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	5.000	0.000	0.000	0.00
2625	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	32.000	0.000	0.000	0.00
2630	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	348.000	0.000	0.000	0.00
2635	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	-1.000	0.000	0.00
2640	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	-3.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 033805033

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2740	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	74.000	-74.000	0.000	0.00
2745	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	371.000	-371.000	0.000	0.00
2750	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	17.000	0.000	0.000	0.00
2755	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	238.000	0.000	0.000	0.00
2760	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	618.000	0.000	0.000	0.00
2765	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	17,604.000	0.000	0.000	0.00
2770	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,390.000	0.000	0.000	0.00
2775	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	13,072.000	0.000	0.000	0.00
2780	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	75.000	0.000	0.000	0.00
2785	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	2.000	0.000	0.000	0.00
2790	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	4.000	0.000	0.000	0.00
2795	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	5.000	0.000	0.000	0.00
2800	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	33.000	0.000	0.000	0.00
2805	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	332.000	0.000	0.000	0.00
2810	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	-1.000	0.000	0.00
2815	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	-3.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023 (009) CONTROL 036801094

CATEGORY 001 DESCRIPTION REFERENCE 43, SH 65 (SH 61, EAST TO SH 124)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1432	06726007		REFL PAV MRKR TY I-C	EA	5.000	0.000	36.000	0.000	0.00
3857	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	0.000	30.000	0.000	0.00
6003	61856005		TMA (MOBILE OPERATION)	DAY	500.000	0.000	0.000	0.000	0.00
6003	61856005		TMA (MOBILE OPERATION)	DAY	500.000	0.000	0.000	0.000	0.00
6006	61856002		TMA (STATIONARY)	DAY	3,500.000	0.000	6.000	0.000	0.00
6127	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	0.000	844.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 050802128

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3090	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	20,199.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 050803107

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3240	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	4,350.000	-4,350.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 050804180

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3405	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	22.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(011) CONTROL 062702019

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3715	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	25.000	30.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(010) CONTROL 070302062
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3855	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	1,630.000	-1,630.000	0.000	0.00
3865	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,230.000	-1,230.000	0.000	0.00
3870	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	6,236.000	-6,236.000	0.000	0.00
3895	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(009) CONTROL 073902175
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4000	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	38.000	0.000	0.000	0.00
4005	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	191.000	0.000	0.000	0.00
4010	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	46.000	0.000	0.000	0.00
4015	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	15,054.000	0.000	0.000	0.00
4020	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	1,840.000	0.000	0.000	0.00
4025	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	10,413.000	0.000	0.000	0.00
4030	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	23.000	0.000	0.000	0.00
4035	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00
4040	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(011) CONTROL 078403019
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4175	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	10.000	0.000	0.000	0.00
4185	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2023(010) CONTROL 081301109
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4450	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	296.000	-296.000	0.000	0.00
4455	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	1,491.000	-1,491.000	0.000	0.00
4460	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	4.000	-4.000	0.000	0.00
4465	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	362.000	-362.000	0.000	0.00

4470	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	133.000	-133.000	0.000	0.00
4475	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	127,031.000	-127,031.000	0.000	0.00
4480	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	14,480.000	-14,480.000	0.000	0.00
4485	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	22,798.000	-22,798.000	0.000	0.00
4490	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	425.000	-425.000	0.000	0.00
4495	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	7.000	-7.000	0.000	0.00
4500	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	181.000	-181.000	0.000	0.00
4505	61856002	002	TMA (STATIONARY)	DAY	3,500.000	3.000	-3.000	0.000	0.00
4510	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	6.000	-6.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(009) **CONTROL** 095101071

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4945	03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	660.000	-660.000	0.000	0.00
4950	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	3,321.000	-3,321.000	0.000	0.00
4955	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	198.000	-198.000	0.000	0.00
4960	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	3,552.000	-3,552.000	0.000	0.00
4965	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	2.500	400.000	-400.000	0.000	0.00
4970	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	130.000	-130.000	0.000	0.00
4975	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	7,760.000	-7,760.000	0.000	0.00
4980	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	164,671.000	-164,671.000	0.000	0.00
4985	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	10,230.000	-10,230.000	0.000	0.00
4990	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	97,989.000	-97,989.000	0.000	0.00
4995	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	162.000	-162.000	0.000	0.00
5000	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	5.000	-5.000	0.000	0.00
5005	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	450.000	8.000	-8.000	0.000	0.00
5010	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	8.000	-8.000	0.000	0.00
5015	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	110.000	-110.000	0.000	0.00
5020	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	1,641.000	-1,641.000	0.000	0.00
5025	06776028	000	ELIM EXT PV MRK & MRKS (RUMBLE STRIP)	LF	25.000	30.000	-30.000	0.000	0.00
5030	60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	35.000	30.000	-30.000	0.000	0.00
5035	61856002	002	TMA (STATIONARY)	DAY	3,500.000	6.000	-6.000	0.000	0.00
5040	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	9.000	-9.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(011) **CONTROL** 109601067

CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5330	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	232.000	0.000	0.000	0.00
5350	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	30.000	0.000	0.000	0.00
5360	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	11.000	0.000	0.000	0.00
5365	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	12.000	0.000	0.000	0.00
5375	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 1464-1-20 CONTROL 146401020

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5665	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(011) CONTROL 158101012

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5835	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 1584-2-12 CONTROL 158402012

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5990	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	8.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2889-2-8 CONTROL 288902008

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6450	61856002	002	TMA (STATIONARY)	DAY	3,500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 2951-1-8 CONTROL 295101008

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6570	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	17,787.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023 (009) CONTROL 038802070

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6006	61856002		TMA (STATIONARY)	DAY	3,500.000	0.000	1.000	1.00	3,500.00
6007	61856005		TMA (MOBILE OPERATION)	DAY	500.000	0.000	3.000	3.00	1,500.00
6775	03166048		ASPH (AC-20-5TR)	TON	1,100.000	0.000	148.000	120.49	132,539.00
7140	03166404		AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	0.000	745.000	686.00	106,330.00
7141	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	0.000	38,384.000	38,384.00	32,626.40
7142	06666312		RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	0.000	3,870.000	3,870.00	2,322.00
7143	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	0.000	14,215.000	14,215.00	8,529.00
7144	06726009		REFL PAV MRKR TY II-A-A	EA	5.000	0.000	375.000	375.00	1,875.00
								Category Subtotal	289,221.40

TOTAL ITEM EARNINGS THIS CONTRACT

\$13,822,872.52

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
03166003		AGGR (LOAD HAUL & DISTRIB)	CY	31.710	0.00	695.000	22,038.45
03166048	002	ASPH (AC-20-5TR)	TON	1,100.000	4,345.00	4,718.300	5,190,130.00
03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	155.000	21,829.00	25,606.000	3,968,930.00
05006001	000	MOBILIZATION	LS	2,000,000.000	1.00	0.762	1,524,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	50,000.000	5.00	5.000	250,000.00
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	9,726.00	9,759.000	9,759.00
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.000	20,076.00	20,596.000	20,596.00
06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.100	0.00	61.000	67.10
06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	3.500	53.00	104.000	364.00
06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	1.100	975.00	80.000	88.00
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	4.500	975.00	557.000	2,506.50
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.100	38,108.00	41,131.000	45,244.10
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.600	18,060.00	21,750.000	13,050.00
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.850	0.00	53,930.000	45,840.50
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.850	1,151,462.00	1,520,497.000	1,292,422.45
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	83,470.00	142,960.000	85,776.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.600	587,417.00	717,571.000	430,542.60
06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.850	0.00	11,930.000	10,140.50
06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.850	143,689.00	244,387.000	207,728.95
06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	6.000	22.00	20.000	120.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	12.000	5,062.00	5,632.000	67,584.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	225.000	154.00	186.000	41,850.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	2.00	2.000	650.00
06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	450.000	6.00	5.000	2,250.00
06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	250.000	2.00	2.000	500.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	43.00	53.000	13,250.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	650.000	8.00	7.000	4,550.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	25.000	239.00	292.000	7,300.00
06686105		PREFAB PAV MRK TY C (Y) (8") (SLD)	LF	4.500	0.00	1,478.000	6,651.00
06686106	000	PREFAB PAV MRK TY C (Y) (12") (SLD)	LF	5.000	1,128.00	1,251.000	6,255.00
06686108	000	PREFAB PAV MRK TY C (Y) (24") (SLD)	LF	10.000	380.00	417.000	4,170.00
06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	550.000	20.00	20.000	11,000.00
06726007	000	REFL PAV MRKR TY I-C	EA	5.000	2,041.00	2,598.000	12,990.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	12,842.00	19,848.000	99,240.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	3,649.00	3,931.000	19,655.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,000.000	2.00	4.000	40,000.00
60566001	000	PREFORMED IN-LANE(TRANS) RUMBLE STRIP	LF	35.000	30.00	30.000	1,050.00
61856002	002	TMA (STATIONARY)	DAY	3,500.000	46.00	76.998	269,493.00
61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	129.00	147.998	73,999.00
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	5,000.00	2.000	-2.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	21,093.370	21,093.37

TOTAL ITEM EARNINGS TO DATE

\$13,822,872.52