



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **003902040**
 PROJECT: **NH 1502(464)**
 CONTRACT: **07153002**
 AWARD AMOUNT: **\$87,222,198.04**
 PROJECTED AMOUNT: **\$87,405,208.04**
 ADJ. PROJECTED AMOUNT: **\$96,902,305.93**
 CONTRACTOR: **ANDERSON COLUMBIA CO., INC.**

HIGHWAY: **US 83**
 DISTRICT NAME: **PHARR**
 COUNTY: **HIDALGO**
 AREA ENGINEER: **Hector E. Siller, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0090**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/30/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **97.57**
 % TIME USED: **112.66**
 % RETAINAGE: **0.00**

LETTING DATE: **07/07/2015**
 AWARD DATE: **07/30/2015**
 NOTICE TO PROCEED DATE: **10/05/2015**
 WORK BEGIN DATE: **02/01/2018**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$94,547,632.91	\$94,156,608.24	\$391,024.67
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$94,547,632.91	\$94,156,608.24	\$391,024.67
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$375,550.00)	(\$318,570.00)	(\$56,980.00)
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$94,172,082.91	\$93,838,038.24	\$334,044.67

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/01/2018
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 805
C. O. ADJUSTED DAYS: 340
CURRENT DAYS: 1,145
DAYS CHARGED TO DATE: 1,290
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 145
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 145
 DAYS AT PER DAY \$2,590.00
TOTAL: \$375,550.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023	1		
10/03/2023	1		
10/04/2023	1		
10/05/2023	1		
10/06/2023	1		
10/07/2023	1		
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023		1	RAIN
10/12/2023		1	TOO WET
10/13/2023	1		
10/14/2023	1		
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023	1		
10/24/2023	1		
10/25/2023	1		
10/26/2023	1		
10/27/2023	1		
10/28/2023		1	SATURDAY
10/29/2023		1	SUNDAY
10/30/2023	1		
10/31/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
32	22	10
RAIN		1
SATURDAY		3
SUNDAY		5
TOO WET		1

WORK PERFORMED THIS PERIOD

PROJECT NH 1502(464) CONTROL 003902040
 CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0083	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.660	2,611.000	\$20,000.26	538,890.00	543,665.00
0318	04236001		RETAINING WALL (MSE)	SF	52.100	-2,689.716	-\$140,134.20	27,877.00	26,483.15
0613	05066038		TEMP SEDMT CONT FENCE (INSTALL)	LF	2.290	90.000	\$206.10	3,210.00	30,363.32
0893	06206010		ELEC CONDR (NO.6) INSULATED	LF	2.300	480.000	\$1,104.00	11,690.00	7,068.00
0910	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,173.110	2.000	\$2,346.22	2.00	4.00
1365	96016001		MATERIAL ON HAND	DOL	1.000	-335,570.800	-\$335,570.80	1,000.00	1,264,272.60
4180	01006002		PREPARING ROW	STA	424.000	14.000	\$5,936.00	105.21	20.00
		SUPP DESCR	Penitas Drain Ditch						
4202	01106002		EXCAVATION (CHANNEL)	CY	5.300	8,998.000	\$47,689.40	8,998.00	8,998.00
		SUPP DESCR	US 83 Irrigation Bypass						
4212	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.745	4,541.000	\$39,711.05	4,541.00	4,541.00
		SUPP DESCR	US 83 Irrigation Bypass						
4362	04326009		RIPRAP (CONC) (CL B) (4")	CY	521.520	545.000	\$284,228.40	850.00	545.00
		SUPP DESCR	US 83 Irrigation Bypass						
4602	50566001		IMPERMEABLE LINER	SY	53.106	5,581.780	\$296,426.01	7,348.00	5,581.78
		SUPP DESCR	US 83 Irrigation Bypass						
5035	01686001		VEGETATIVE WATERING	MG	19.090	68.000	\$1,298.12	2,857.00	688.00
		SUPP DESCR	CO #08						
5380	06206009		ELEC CONDR (NO.6) BARE	LF	1.170	120.000	\$140.40	7,115.00	7,235.00
		SUPP DESCR	CO #08						

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1443	04226001		REINF CONC SLAB	SF	18.700	1,948.000	\$36,427.60	3,948.00	3,898.00

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1873	04816034		PIPE (MISC) (8 IN)	LF	128.980	15.000	\$1,934.70	145.00	15.00
1878	04816035		PIPE (MISC) (10 IN)	LF	122.020	919.000	\$112,136.38	445.00	919.00

CATEGORY 010 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6260	04816034		PIPE (MISC) (8 IN)	LF	128.910	133.000	\$17,145.03	133.00	174.00
		SUPP DESCR	CO #08						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$391,024.67

CONTRACT LINE ITEMS

PROJECT NH 1502(464) CONTROL 003902040
 CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0063	01006002		PREPARING ROW CO #1	STA	597.200	0.000	270.000	236.75	141,387.10
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	91.000	0.000	336.50	2,692.00
0078	01106001		EXCAVATION (ROADWAY) CO #1	CY	2.420	0.000	143,105.000	167,439.17	405,202.80
0081	96086002		UNIQUE CHANGE ORDER ITEM 2 UNIQUE CHANGE ORDER ITEM 2 - EMBANKMENT (SPL)(DEPRESSION)	DOL	6.610	0.000	7,253.000	7,253.00	47,942.33
0083	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO #1	CY	7.660	0.000	538,890.000	543,665.00	4,164,473.92
0085	01526001	000	ROAD GRADER WORK (ORD COMP)	STA	800.000	146.400	-146.400	187.00	149,600.00
0105	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.170	1,027,618.000	-818,347.270	209,270.73	35,576.03
0113	01686001		VEGETATIVE WATERING CO #1	MG	18.950	0.000	8,243.000	6,430.00	121,848.50
0123	01706006		IRRIGATION SYSTEM LOCATION A CO #1	LS	20,400.000	0.000	1.000	1.00	20,400.00
0158	01936034		IRR SYS OP AND MNT LOC A CO #1	MO	115.000	0.000	9.000	9.00	1,035.00
0178	02476225		FL BS (RDWY DEL)(TY E GR 4)(FNAL POS) CO #1	CY	15.600	0.000	57,113.000	37,539.26	585,612.50
0188	02516324		REWORK BS MTL (TY B)(0"-15")(DENS CONT) CO #1	SY	3.370	0.000	32,120.000	41,648.31	140,354.81
0193	02606011		LIME TRT (EXST MATL) (12") CO #1	SY	1.730	0.000	255,247.400	241,790.20	418,297.04
0198	02606043		LIME (HYD, COM OR QK)(SLURRY) CO #1	TON	137.690	0.000	3,828.700	5,264.70	724,896.94
0203	02606044		LIME TRT(MIX EXST MATL & NEW BASE)(18") CO #1	SY	2.550	0.000	114,226.100	117,989.77	300,873.91
0208	02926017		ASPHALT STAB BASE (GR 4)(PG 64) CO #1	TON	56.970	0.000	49,605.770	48,755.53	2,777,602.56
0213	03056052		SALV, HAUL & STKPL RCL APH PV (0-12") CO #1	SY	3.060	0.000	31,862.000	110,806.57	339,068.11
0218	03106009		PRIME COAT (MC-30) CO #1	GAL	3.980	0.000	21,811.600	46,435.20	184,812.12
0223	03416076		D-GR HMA TY B SAC-B PG (64-22) CO #1	TON	66.300	0.000	25,399.600	48,504.54	3,215,850.83
0228	03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 CO #1	TON	90.680	0.000	41,297.600	32,292.47	2,928,280.81
0233	03546051		PLANE ASPH CONC PAV (0" TO 1 1/2") CO #1	SY	9.180	0.000	1,689.000	5,258.40	48,272.11
0238	04006005		CEM STABIL BKFL CO #1	CY	50.740	0.000	919.300	963.63	48,894.58
0240	04006008	001	CUT & RESTORE ASPH PAVING	SY	51.000	1,072.000	-379.000	122.40	6,242.40

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0248	04006010		STRUCT EXCAV (SPECIAL) CO #1	CY	46.920	0.000	583.900	518.60	24,332.71
0253	04006011		SAND BACKFILL CO #1	CY	16.570	0.000	358.500	359.20	5,951.95
0258	04026001		TRENCH EXCAVATION PROTECTION CO #1	LF	2.040	0.000	3,678.000	3,266.25	6,663.15
0260	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	125.000	56.000	-56.000	32.00	4,000.00
0265	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	189.000	100.000	0.000	100.00	18,900.00
0270	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	254.000	100.000	0.000	100.00	25,400.00
0278	04166025		DRILL SHAFT (HIGH MAST POLE) (54 IN) CO #1	LF	428.400	0.000	25.000	25.00	10,710.00
0283	04166026		DRILL SHAFT (HIGH MAST POLE) (60 IN) CO #1	LF	561.000	0.000	76.000	76.00	42,636.00
0288	04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN) CO #1	LF	203.990	0.000	72.000	72.00	14,687.28
0295	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	254.000	120.000	-68.000	52.00	13,208.00
0313	04206044		CL C CONC (FOOTING)(HPC) CO #1	CY	443.700	0.000	319.700	188.64	83,699.57
0318	04236001		RETAINING WALL (MSE) CO #1	SF	52.100	0.000	27,877.000	26,483.15	1,379,772.12
0323	04236003		RETAINING WALL (TEMP WALL) CO #1	SF	14.960	0.000	14,387.000	14,387.00	215,229.52
0333	04236007		RETAINING WALL (DRILL SHAFT) (FACIA) CO #1	SF	62.470	0.000	838.000	838.00	52,349.86
0338	04326009		RIPRAP (CONC) (CL B) (4") CO #1	CY	356.980	0.000	1,327.010	800.45	285,744.65
0340	04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	315.000	10.000	0.000	8.44	2,657.66
0348	04326024		RIPRAP (STONE COMMON)(DRY)(12 IN) CO #1	CY	127.520	0.000	346.400	498.01	63,506.24
0353	04326045		RIPRAP (MOW STRIP)(4 IN) CO #1	CY	356.980	0.000	273.100	379.16	135,351.46
0355	04326047	000	RIPRAP (MOW STRIP)(6 IN)	CY	315.000	66.000	0.000	13.38	4,214.70
0363	04506023		RAIL (TY SSTR) CO #1	LF	55.020	0.000	3,704.000	1,322.00	72,736.44
0365	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	250.000	176.000	0.000	176.00	44,000.00
0370	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	280.000	352.000	0.000	352.00	98,560.00
0388	04646003		RC PIPE (CL III)(18 IN) CO #1	LF	43.100	0.000	1,560.000	1,935.44	83,417.64
0393	04646005		RC PIPE (CL III)(24 IN) CO #1	LF	51.000	0.000	148.000	50.06	2,553.21
0403	04646020		RC PIPE (CL IV)(36 IN) CO #1	LF	100.470	0.000	2,471.000	2,755.00	276,794.85
0408	04646069		RC PIPE (CL IV) (18") (SPL) CO #1	LF	53.040	0.000	776.000	588.00	31,187.52
0413	04646060		RC PIPE (CL IV) (24 IN) (SPL) CO #1	LF	63.240	0.000	974.000	942.00	59,572.08

CATEGORY 001

DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0423	04646062		RC PIPE (CL IV) (36 IN) (SPL) CO #1	LF	109.640	0.000	616.000	870.00	95,386.80
0433	04656051		INLET (COMPL)(POD)(SFG)(3FTX3FT) CO #1	EA	3,447.600	0.000	1.000	1.00	3,447.60
0435	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,650.000	10.000	-8.000	2.00	7,300.00
0463	04666009		HEADWALL (CH - FW - 0) (DIA= 36 IN) CO #1	EA	8,134.500	0.000	4.000	4.00	32,538.00
0468	04666054		HEADWALL (CH - FW - 45) (DIA= 36 IN) CO #1	EA	8,771.600	0.000	2.000	2.00	17,543.20
0470	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	8,000.000	2.000	0.000	1.00	8,000.00
0475	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	9,000.000	2.000	0.000	2.00	18,000.00
0483	04676356		SET (TY II) (18 IN) (RCP) (3: 1) (C) CO #1	EA	586.500	0.000	7.000	4.50	2,639.84
0488	04676358		SET (TY II) (18 IN) (RCP) (4: 1) (C) CO #1	EA	597.690	0.000	7.000	6.00	3,586.14
0490	04676360	000	SET (TY II) (18 IN) (RCP) (5: 1) (C)	EA	900.000	16.000	-14.000	1.00	900.00
0498	04676362		SET (TY II) (18 IN) (RCP) (6: 1) (C) CO #1	EA	775.160	0.000	72.000	79.15	61,353.91
0508	04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C) CO #1	EA	866.960	0.000	4.000	2.00	1,733.92
0518	04676394		SET (TY II) (24 IN) (RCP) (6: 1) (C) CO #1	EA	1,193.340	0.000	22.000	6.99	8,343.83
0530	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	1,900.000	1.000	-1.000	1.00	1,900.00
0540	04966002	000	REMOV STR (INLET)	EA	306.030	2.000	0.000	2.00	612.06
0545	04966004	000	REMOV STR (SET)	EA	300.000	11.000	-8.000	14.00	4,200.00
0550	04966005	000	REMOV STR (WINGWALL)	EA	400.000	4.000	0.000	5.00	2,000.00
0555	04966006	000	REMOV STR (HEADWALL)	EA	400.000	4.000	0.000	4.00	1,600.00
0563	04966007		REMOV STR (PIPE) CO #1	LF	7.140	0.000	3,417.000	3,857.00	27,538.98
0565	04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	525.000	0.000	525.00	10,500.00
0573	04966042		REMOV STR (SMALL) CO #1	EA	367.180	0.000	5.000	5.00	1,835.90
0575	05006001	000	MOBILIZATION	LS	5,690,000.000	1.000	0.000	0.90	5,121,000.00
0576	05006001		MOBILIZATION CO#6	LS	309,400.000	0.000	1.000	0.90	278,460.00
0577	96082001		UNIQUE CHANGE ORDER ITEM 1 UNRECOVERED OVERHEAD	DOL	825,000.000	0.000	1.000	1.00	825,000.00
0583	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #1	MO	4,068.050	0.000	36.000	36.00	146,449.80
0584	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by CO#18 - Dispute Resolution #1	MO	4,068.050	0.000	14.000	14.00	56,952.70
0588	05066004		ROCK FILTER DAMS (INSTALL) (TY 4) CO #1	LF	43.350	0.000	330.000	32.00	1,387.20
0598	05066021		CONSTRUCTION EXITS (INSTALL) (TY 2) CO #1	SY	32.640	0.000	702.000	280.44	9,153.56

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0603	05066024		CONSTRUCTION EXITS (REMOVE) CO #1	SY	8.160	0.000	702.000	280.44	2,288.39
0613	05066038		TEMP SEDMT CONT FENCE (INSTALL) CO #1	LF	2.290	0.000	3,210.000	30,363.32	69,532.00
0618	05066039		TEMP SEDMT CONT FENCE (REMOVE) CO #1	LF	0.560	0.000	3,210.000	8,645.00	4,841.20
0623	05066041		BIODEG EROSN CONT LOGS (IN STL) (12") CO #1	LF	4.130	0.000	6,975.000	6,459.00	26,675.67
0628	05066043		BIODEG EROSN CONT LOGS (REMOVE) CO #1	LF	0.610	0.000	6,975.000	6,419.00	3,915.59
0633	05086001		CONSTRUCTING DETOURS CO #1	SY	24.860	0.000	35,246.000	43,926.58	1,092,014.78
0638	05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) CO #1	LF	34.650	0.000	8,760.000	19,290.00	668,398.50
0653	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1) CO #1	LF	4.480	0.000	13,620.000	32,880.00	147,302.40
0668	05126049		PORT CTB (REMOVE)(SGL SLP)(TY 1) CO #1	LF	8.400	0.000	8,760.000	5,070.00	42,588.00
0713	05306005		DRIVEWAYS (ACP) CO #1	SY	35.700	0.000	7,842.000	8,832.21	315,309.89
0723	05336001		RUMBLE STRIPS (SHOULDER) CO #1	LF	0.240	0.000	94,349.000	17,650.00	4,236.00
0728	05406001		MTL W-BEAM GD FEN (TIM POST) CO #1	LF	21.420	0.000	5,387.500	6,562.50	140,568.75
0733	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION CO #1	EA	866.960	0.000	8.000	6.00	5,201.76
0738	05406017		MTL BM GD FEN (LONG SPAN SYSTEM) CO #1	LF	21.420	0.000	50.000	50.00	1,071.00
0743	05406021		MTL THRIE-BEAM GD FEN (TIM POST) CO #1	EA	1,223.940	0.000	14.000	6.00	7,343.64
0748	05426001		REMOVE METAL BEAM GUARD FENCE CO #1	LF	2.040	0.000	150.000	150.00	306.00
0753	05426002		REMOVE TERMINAL ANCHOR SECTION CO #1	EA	153.000	0.000	1.000	1.00	153.00
0758	05446001		GUARDRAIL END TREATMENT (INSTALL) CO #1	EA	2,192.900	0.000	6.000	7.00	15,350.30
0763	05446003		GUARDRAIL END TREATMENT (REMOVE) CO #1	EA	300.900	0.000	1.000	2.00	601.80
0768	05456001		CRASH CUSH ATTEN (IN STL) CO #1	EA	22,691.870	0.000	4.000	16.40	372,146.67
0773	05456003		CRASH CUSH ATTEN (MOVE & RESET) CO #1	EA	4,258.260	0.000	5.000	19.50	83,036.07
0778	05456005		CRASH CUSH ATTEN (REMOVE) CO #1	EA	3.000	0.000	1,020.000	2.00	6.00
0784	05456006		CRASH CUSH ATTEN (IN STL)(L)(N)(TL2) CHANGE ORDER NO. 15 CRASH CUSH ATTEN (IN STL)(L)(N)(TL2)	EA	27,079.350	0.000	1.000	1.00	27,079.35

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0789	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	29,992.000	0.000	4.000	4.00	119,968.00
			CHANGE ORDER NO. 15 CRASH CUSHION ATTEN (INSTL)(L)(N)(TL2)						
0793	05506001		CHAIN LINK FENCE (INSTALL) (6')	LF	20.400	0.000	1,729.000	905.00	18,462.00
			CO #1						
0810	06106041	000	IN RD IL AM (TY SP) 38S-8-8 (250W) S	EA	3,957.980	6.000	-6.000	1.00	3,957.98
0813	06106041		IN RD IL AM (TY SP) 38S-8-8 (250W) S	EA	4,056.930	0.000	6.000	1.00	4,056.93
			CO #1						
0818	06106064		IN RD IL AM (TY ST) 40T-8 (250W) S	EA	4,298.080	0.000	9.000	9.00	38,682.72
			CO #1						
0823	06106106		IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,644.000	0.000	4.000	4.00	6,576.00
			CO #1						
0828	06136002		HI MST IL POLE (100 FT)(100 MPH)	EA	27,573.270	0.000	1.000	1.00	27,573.27
			CO #1						
0833	06136006		HI MST IL POLE (150 FT)(100 MPH)	EA	34,232.480	0.000	2.000	2.00	68,464.96
			CO #1						
0838	06146001		HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	25,764.880	0.000	2.000	2.00	51,529.76
			CO #1						
0843	06146005		HI MST IL ASM (12-400W)ASYM(TY B)SHLD	EA	26,520.000	0.000	1.000	1.00	26,520.00
			CO #1						
0853	06186023		CONDT (PVC) (SCH 40) (2")	LF	7.400	0.000	4,600.000	4,665.00	34,521.00
			CO #1						
0855	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	10.200	2,724.000	-2,489.000	235.00	2,397.00
0863	06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.910	0.000	415.000	260.00	5,436.60
			CO #1						
0868	06186064		CONDT (RM) (1")	LF	19.380	0.000	385.000	210.00	4,069.80
			CO #1						
0870	06186070	000	CONDT (RM) (2")	LF	20.400	315.000	0.000	315.00	6,426.00
0875	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.220	5,766.000	-5,301.000	425.00	518.50
0883	06206008		ELEC CONDR (NO.8) INSULATED	LF	1.430	0.000	910.000	910.00	1,301.30
			CO #1						
0888	06206009		ELEC CONDR (NO.6) BARE	LF	2.040	0.000	4,810.000	4,810.00	9,812.40
			CO #1						
0893	06206010		ELEC CONDR (NO.6) INSULATED	LF	2.300	0.000	11,690.000	7,068.00	16,256.40
			CO #1						
0900	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.840	4,807.000	-3,433.000	779.00	1,433.36
0908	06246002		GROUND BOX TY A (122311)W/APRON	EA	1,529.930	0.000	16.000	8.00	12,239.44
			CO #1						
0910	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,173.110	26.000	-24.000	4.00	4,692.44
0915	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.550	285.000	0.000	140.00	357.00
0923	06286050		ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	4,298.080	0.000	5.000	5.00	21,490.40
			CO #1						
0925	06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,683.170	3.000	-2.000	1.00	1,683.17
0931	60006114		INSTALL SAFETY SWITCH 200A	EA	1,780.756	0.000	16.000	15.97	28,438.67
			CO#12 Safety Switches to Electrical Services						
0943	06366002		ALUMINUM SIGNS (TY G)	SF	16.320	0.000	575.000	375.00	6,120.00
			CO #1						

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0948	06366003		ALUMINUM SIGNS (TY O) CO #1	SF	24.960	0.000	659.000	195.00	4,867.20
0953	06446027		IN SM RD SN SUP&AM TYS80(1)SA(P) CO #1	EA	484.480	0.000	48.000	13.00	6,298.24
0958	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) CO #1	EA	611.970	0.000	23.000	20.00	12,239.40
0968	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #1	EA	2,498.880	0.000	3.000	1.00	2,498.88
0985	06506084	000	INS OH SN SUP(75 FT BRDG)	EA	28,978.970	1.000	0.000	1.00	28,978.97
0998	06586003		INSTL DEL ASSM (D-SW)SZ 1(F LX)GND(BR) CO #1	EA	76.500	0.000	31.000	14.00	1,071.00
1003	06586019		INSTL DEL ASSM (D-SY)SZ 1(F LX)GND(BR) CO #1	EA	76.500	0.000	24.000	3.00	229.50
1013	06586049		INSTL OM ASSM (OM-2Z)(F LX)GND(BI) CO #1	EA	86.700	0.000	18.000	13.00	1,127.10
1018	06586063		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR) CO #1	EA	25.500	0.000	41.000	51.00	1,300.50
1023	06586065		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR) CO #1	EA	25.500	0.000	49.000	16.00	408.00
1033	06586069		INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR) CO #1	EA	15.300	0.000	99.000	42.00	642.60
1038	06586070		INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR) CO #1	EA	15.300	0.000	99.000	35.00	535.50
1048	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) CO #1	LF	0.500	0.000	8,030.000	6,370.00	3,185.00
1050	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.500	41,764.000	-8,925.000	28,793.00	14,396.50
1058	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) CO #1	LF	0.400	0.000	33,619.000	36,220.00	14,488.00
1060	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	2,080.000	0.000	2,110.00	1,688.00
1065	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	8,210.000	0.000	20,332.00	14,232.40
1070	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	8,210.000	0.000	18,397.00	9,198.50
1078	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) CO #1	LF	0.710	0.000	11,228.000	1,733.00	1,230.43
1083	06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL) CO #1	LF	3.060	0.000	1,660.000	307.00	939.42
1088	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL) CO #1	LF	6.120	0.000	317.000	205.00	1,254.60
1118	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) CO #1	LF	0.430	0.000	13,500.000	3,940.00	1,694.20
1123	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) CO #1	LF	0.430	0.000	58,952.000	18,857.00	8,108.51
1133	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) CO #1	LF	0.430	0.000	57,913.000	13,919.00	5,985.17
1138	06666350		REFL PAV MRK TY I (W)12"(DOT)(100MIL) CO #1	LF	2.550	0.000	489.000	30.00	76.50

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1143	06686005		PREFAB PAV MRK TY B (W)(4")(BRK)CNTST CO #1	LF	6.630	0.000	1,890.000	630.00	4,176.90
1163	06726010		REFL PAV MRKR TY II-C-R CO #1	EA	4.850	0.000	1,479.000	397.00	1,925.45
1168	06776001		ELIM EXT PAV MRK & MRKS (4") CO #1	LF	0.510	0.000	16,217.000	4,245.00	2,164.95
1195	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	174.000	38.000	-34.000	4.00	696.00
1205	06826005	000	VEH SIG SEC (12")LED(RED)	EA	174.000	30.000	-26.000	4.00	696.00
1230	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.000	10,532.000	-10,286.000	246.00	492.00
1250	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,182.400	4.000	0.000	4.00	16,729.60
1293	07306107		FULL - WIDTH MOWING CO #2	CYC	2,400.000	0.000	2.600	2.00	4,800.00
1305	10036002	000	TRANSPLANT PLANT MATERIAL (TYPE I)	EA	739.500	34.000	0.000	34.00	25,143.00
1313	10076004		IRRIGATION WELL (24") CO #1	EA	4,039.010	0.000	2.000	2.00	8,078.02
1318	10076007		IRRIGATION VALVE (12") CO #1	EA	4,406.190	0.000	6.000	6.00	26,437.14
1323	10076008		IRRIGATION WELL (48") CO #1	EA	11,321.480	0.000	4.000	4.00	45,285.92
1328	10076006		IRRIGATION GATE (24") CO #1	EA	6,731.680	0.000	4.000	4.00	26,926.72
1338	10086002		PRSSR IRRIG PVC PIPE (24") CO #1	LF	96.590	0.000	2,488.000	2,498.00	241,281.82
1350	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	12,000.000	0.000	235,275.93	235,275.93
1360	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	12,000.000	0.000	117,227.59	117,227.59
1365	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	1,264,272.60	1,264,272.60
1367	96086003		UNIQUE CHANGE ORDER ITEM 3 CO #09	DOL	1.000	0.000	1,188,826.160	1,188,826.15	1,188,826.15
2441	01646023		CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.600	0.000	811,340.200	305,578.75	183,347.25
2442	96086004		UNIQUE CHANGE ORDER ITEM 4 Biotic/Bonded Matrix Fibre Mulch (PERM)(RURAL)(CLAY)	DOL	1.190	0.000	24,781.200	17,500.00	20,825.00
2445	96086006		UNIQUE CHANGE ORDER ITEM 6 Added by CO#18 - Dispute Resolution #1	DOL	1,592,752.350	0.000	1.000	1.00	1,592,752.35
4180	01006002		PREPARING ROW Penitas Drain Ditch	STA	424.000	0.000	105.210	20.00	8,480.00
4190	01046009		REMOVING CONC (RIPRAP) Penitas Drain Ditch	SY	13.780	0.000	819.000	751.00	10,348.78
4200	01106002		EXCAVATION (CHANNEL) Penitas Drain Ditch	CY	4.400	0.000	73,675.000	71,402.00	314,168.80
4202	01106002		EXCAVATION (CHANNEL) US 83 Irrigation Bypass	CY	5.300	0.000	8,998.000	8,998.00	47,689.40
4212	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) US 83 Irrigation Bypass	CY	8.745	0.000	4,541.000	4,541.00	39,711.05
4310	04006005		CEM STABIL BKFL Penitas Drain Ditch	CY	60.690	0.000	1,412.000	3,538.80	214,769.78

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4330	04006010		STRUCT EXCAV (SPECIAL) Penitas Drain Ditch	CY	46.910	0.000	2,701.000	1,333.00	62,531.03
4350	04026001		TRENCH EXCAVATION PROTECTION Penitas Drain Ditch	LF	4.240	0.000	6,593.000	2,068.00	8,768.32
4360	04326009		RIPRAP (CONC) (CL B) (4") Penitas Drain Ditch	CY	397.500	0.000	927.000	773.09	307,303.29
4362	04326009		RIPRAP (CONC) (CL B) (4") US 83 Irrigation Bypass	CY	521.520	0.000	850.000	545.00	284,228.40
4380	04626021		CONC BOX CULV (8 FT X 6 FT) Penitas Drain Ditch	LF	598.900	0.000	1,667.000	945.00	565,960.50
4390	04626031		CONC BOX CULV (10 FT X 7 FT) Penitas Drain Ditch	LF	798.180	0.000	1,573.000	1,540.00	1,229,197.20
4400	04646040		RC PIPE (CL III)(30 IN)(SPL) Penitas Drain Ditch	LF	86.390	0.000	1,561.000	16.00	1,382.24
4410	04646043		RC PIPE (CL III)(48 IN)(SPL) Penitas Drain Ditch	LF	172.780	0.000	2,348.000	88.00	15,204.64
4420	04646045		RC PIPE (CL III)(60 IN)(SPL) Penitas Drain Ditch	LF	206.700	0.000	213.000	213.00	44,027.10
445	04656128		INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT) CO #07	EA	4,346.000	0.000	1.000	1.00	4,346.00
4602	50566001		IMPERMEABLE LINER US 83 Irrigation Bypass	SY	53.106	0.000	7,348.000	5,581.78	296,426.01
4620	05006001		MOBILIZATION Penitas Drain Ditch	LS	318,000.000	0.000	1.000	0.90	286,200.00
5000	01006002		PREPARING ROW CO #08	STA	758.210	0.000	137.000	61.00	46,250.81
5005	01066002		OBLITERATING ABANDONED ROAD CO #08	SY	5.260	0.000	5,331.000	6,681.80	35,146.27
5010	01106001		EXCAVATION (ROADWAY) CO #08	CY	2.870	0.000	49,078.003	144,432.74	414,521.97
5015	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO #08	CY	7.660	0.000	309,779.000	315,691.99	2,418,200.63
5035	01686001		VEGETATIVE WATERING CO #08	MG	19.090	0.000	2,857.000	688.00	13,133.92
5040	02046003		SPRINKLING (DUST CONTROL) CO #08	MG	28.170	0.000	269.000	269.00	7,577.73
5050	02476225		FL BS (RDWY DEL)(TY E GR 4)(FNAL POS) CO #08	CY	15.300	0.000	34,082.000	34,381.98	526,044.33
5070	02756001		CEMENT CO #08	TON	151.960	0.000	1,055.000	1,079.99	164,115.29
5075	02756035		CEMENT TREAT (NEW BASE)(12") CO #08	SY	3.760	0.000	93,813.000	119,111.53	447,859.35
5085	03106009		PRIME COAT (MC-30) CO #08	GAL	3.980	0.000	19,300.000	18,467.70	73,501.46

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5095	03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 CO #08	TON	99.210	0.000	15,733.000	15,730.89	1,560,661.59
5105	04006011		SAND BACKFILL CO #08	CY	17.850	0.000	92.500	6.50	116.03
5110	04166015		DRILL SHAFT (NON - REINFORCED) (12 IN) CO #08	LF	122.420	0.000	24.000	16.00	1,958.72
5115	04166018		DRILL SHAFT (SIGN MTS) (24 IN) CO #08	LF	153.030	0.000	150.000	150.00	22,954.50
5120	04166026		DRILL SHAFT (HIGH MAST POLE) (60 IN) CO #08	LF	561.120	0.000	76.000	76.00	42,645.12
5125	04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN) CO #08	LF	198.940	0.000	256.000	256.00	50,928.64
5135	04236001		RETAINING WALL (MSE) CO #08	SF	57.520	0.000	27,949.000	27,949.00	1,607,626.48
5140	04326009		RIPRAP (CONC) (CL B) (4") CO #08	CY	357.080	0.000	2,133.920	1,658.18	592,103.97
5145	04326045		RIPRAP (MOW STRIP)(4 IN) CO #08	CY	357.080	0.000	477.000	493.71	176,295.04
5150	04326047		RIPRAP (MOW STRIP)(6 IN) CO #08	CY	357.080	0.000	13.000	7.63	2,724.16
5160	04646003		RC PIPE (CL III)(18 IN) CO #08	LF	42.850	0.000	56.000	56.00	2,399.60
5165	04646005		RC PIPE (CL III)(24 IN) CO #08	LF	51.010	0.000	100.000	96.00	4,896.96
5170	04646060		RC PIPE (CL IV) (24 IN) (SPL) CO #08	LF	63.250	0.000	500.000	781.17	49,408.81
5175	04646069		RC PIPE (CL IV) (18") (SPL) CO #08	LF	53.050	0.000	228.000	164.00	8,700.20
5180	04656005		JCTBOX(COMPL)(PJB)(3FTX3FT) CO #08	EA	2,703.590	0.000	7.000	7.00	18,925.13
5190	04656126		INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT) CO #08	EA	2,856.620	0.000	4.000	2.00	5,713.24
5195	04656178		INLET (COMPL)(TY MSE1) CO #08	EA	3,162.680	0.000	4.000	2.00	6,325.36
5210	04676360		SET (TY II) (18 IN) (RCP) (5: 1) (C) CO #08	EA	800.880	0.000	2.000	1.00	800.88
5215	04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P) CO #08	EA	887.590	0.000	4.000	4.00	3,550.36
5225	04676392		SET (TY II) (24 IN) (RCP) (5: 1) (C) CO #08	EA	1,377.300	0.000	3.000	1.09	1,495.75
5230	04676394		SET (TY II) (24 IN) (RCP) (6: 1) (C) CO #08	EA	1,377.300	0.000	1.000	2.00	2,754.60
5235	04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P) CO #08	EA	1,545.630	0.000	1.000	2.00	3,091.26

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5245	04816019		PIPE (PVC) (SCH 40) (18 IN) CO #08	LF	92.840	0.000	668.000	668.00	62,017.12
5249	04966004		REMOV STR (SET) CO #08	EA	280.570	0.000	10.000	10.00	2,805.70
5253	04966007		REMOV STR (PIPE) CO #08	LF	6.630	0.000	368.000	368.00	2,439.84
5256	05006001		MOBILIZATION CO #08	LS	3,314,131.920	0.000	1.000	0.90	2,982,718.73
5259	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #08	MO	4,543.690	0.000	12.000	12.00	54,524.28
5295	05306005		DRIVEWAYS (ACP) CO #08	SY	35.710	0.000	151.000	151.00	5,392.21
5305	05406001		MTL W-BEAM GD FEN (TIM POST) CO #08	LF	23.460	0.000	2,250.000	2,350.00	55,131.00
5310	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION CO #08	EA	1,020.220	0.000	4.000	1.00	1,020.22
5320	05436002		CABLE BARRIER SYSTEM (TL-4) CO #08	LF	18.360	0.000	9,865.000	9,750.00	179,010.00
5325	05436020		CABLE BARRIER TERMINAL SECTION (TL-4) CO #08	EA	3,060.660	0.000	2.000	2.00	6,121.32
5330	05446001		GUARDRAIL END TREATMENT (INSTALL) CO #08	EA	3,060.660	0.000	4.000	4.00	12,242.64
5335	05506001		CHAIN LINK FENCE (INSTALL) (6') CO #08	LF	20.400	0.000	186.000	106.00	2,162.40
5340	06106106		IN RD IL (U/P) (TY 2) (150W EQ) LED CO #08	EA	1,020.220	0.000	4.000	4.00	4,080.88
5346	06106254		IN RD IL (TY ST) 40T-8 (250W EQ) LED CO #08	EA	3,101.470	0.000	32.000	32.00	99,247.04
5350	06136006		HI MST IL POLE (150 FT)(100 MPH) CO #08	EA	34,177.440	0.000	2.000	2.00	68,354.88
5355	06186023		CONDT (PVC) (SCH 40) (2") CO #08	LF	8.520	0.000	5,395.000	5,395.00	45,965.40
5360	06186047		CONDT (PVC) (SCH 80) (2") (BORE) CO #08	LF	20.910	0.000	800.000	735.00	15,368.85
5365	06186064		CONDT (RM) (1") CO #08	LF	19.380	0.000	450.000	450.00	8,721.00
5370	06206007		ELEC CONDR (NO.8) BARE CO #08	LF	1.020	0.000	550.000	550.00	561.00
5375	06206008		ELEC CONDR (NO.8) INSULATED CO #08	LF	1.220	0.000	1,100.000	1,040.00	1,268.80
5380	06206009		ELEC CONDR (NO.6) BARE CO #08	LF	1.170	0.000	7,115.000	7,235.00	8,464.95
5385	06206010		ELEC CONDR (NO.6) INSULATED CO #08	LF	1.380	0.000	14,230.000	14,230.00	19,637.40

CATEGORY		DESCRIPTION		ROADWAY: RURAL					
001									
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5390	06246002		GROUND BOX TY A (122311)W/APRON CO #08	EA	851.890	0.000	22.000	14.00	11,926.46
5395	06286050		ELC SRV TY A 240/480 060(NS)SS(T)TP(O) CO #08	EA	5,458.190	0.000	11.000	11.00	60,040.09
5400	06366002		ALUMINUM SIGNS (TY G) CO #08	SF	21.420	0.000	7,503.230	1,322.00	28,317.24
5405	06446027		IN SM RD SN SUP&AM TYS80(1)SA(P) CO #08	EA	484.610	0.000	13.000	13.00	6,299.93
5410	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) CO #08	EA	612.130	0.000	23.000	1.00	612.13
5415	06446034		IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT) CO #08	EA	1,010.020	0.000	3.000	1.00	1,010.02
5420	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #08	EA	2,499.540	0.000	2.000	1.00	2,499.54
5425	06446067		IN SM RD SN SUP&AM (INST SIGN ONLY) CO #08	EA	153.030	0.000	4.000	2.00	306.06
5445	06476001		INSTALL LRSS (STRUCT STEEL) CO #08	LB	4.590	0.000	7,503.230	7,858.22	36,069.23
5455	06476004		RELOCATE LRSS (SIGN ONLY) CO #08	EA	1,402.810	0.000	1.000	1.00	1,402.81
5540	50016002		GEOGRID BASE REINFORCEMENT (TY II) CO #08	SY	1.820	0.000	93,755.000	103,201.07	187,825.96
5545	61566002		LED HI MST IL ASM (6 FIXT)(ASYM)(TY A) CO #08	EA	28,362.180	0.000	2.000	2.00	56,724.36
700	05296028		CONC CURB & GUTTER (TY B) (MOUNTABLE) CO #07	LF	12.190	0.000	163.000	163.00	1,986.97
								Category Subtotal	\$51,398,849.98

CATEGORY		DESCRIPTION		BRIDGE					
002									
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1423	04006005		CEM STABIL BKFL CO #1	CY	50.740	0.000	283.900	283.90	14,405.09
1428	04036001		TEMPORARY SPL SHORING CO #1	SF	48.030	0.000	550.000	550.00	26,416.50
1433	04166002		DRILL SHAFT (24 IN) CO #1	LF	169.780	0.000	656.000	656.00	111,375.68
1438	04206013		CL C CONC (ABUT) CO #1	CY	993.480	0.000	60.000	60.00	59,608.80
1443	04226001		REINF CONC SLAB CO #1	SF	18.700	0.000	3,948.000	3,898.00	72,892.60
1448	04256012		PRESTR CONC SLAB BEAM (5SB15) CO #1	LF	179.220	0.000	444.800	444.80	79,717.05

CATEGORY		002		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1453	04506023		RAIL (TY SSTR) CO #1	LF	55.020	0.000	64.000	64.00	3,521.28	
1458	04546004		ARMOR JOINT (SEALED) CO #1	LF	48.310	0.000	173.200	85.50	4,130.51	
								Category Subtotal	\$372,067.51	

CATEGORY		003		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1533	04006005		CEM STABIL BKFL CO #1	CY	50.740	0.000	283.900	283.90	14,405.09	
1538	04036001		TEMPORARY SPL SHORING CO #1	SF	48.030	0.000	550.000	550.00	26,416.50	
1543	04166002		DRILL SHAFT (24 IN) CO #1	LF	169.780	0.000	576.000	576.00	97,793.28	
1548	04206013		CL C CONC (ABUT) CO #1	CY	993.480	0.000	60.200	60.20	59,807.50	
1553	04226001		REINF CONC SLAB CO #1	SF	18.700	0.000	3,948.000	1,950.00	36,465.00	
1558	04256012		PRESTR CONC SLAB BEAM (5SB15) CO #1	LF	179.220	0.000	444.800	444.80	79,717.05	
1563	04506023		RAIL (TY SSTR) CO #1	LF	55.020	0.000	64.000	64.00	3,521.28	
1568	04546004		ARMOR JOINT (SEALED) CO #1	LF	48.310	0.000	173.200	85.50	4,130.51	
								Category Subtotal	\$322,256.21	

CATEGORY		004		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1648	04006005		CEM STABIL BKFL CO #1	CY	50.740	0.000	179.300	179.30	9,097.68	
1663	04166001		DRILL SHAFT (18 IN) CO #1	LF	181.330	0.000	224.000	224.00	40,617.92	
1668	04166005		DRILL SHAFT (42 IN) CO #1	LF	253.100	0.000	610.000	610.00	154,391.00	
1673	04166007		DRILL SHAFT (54 IN) CO #1	LF	324.920	0.000	256.000	256.00	83,179.52	
1678	04206013		CL C CONC (ABUT) CO #1	CY	993.480	0.000	81.500	81.50	80,968.62	
1683	04206031		CL C CONC (CAP)(MASS) CO #1	CY	1,611.600	0.000	81.700	81.70	131,667.72	
1688	04206039		CL C CONC (COLUMN)(MASS) CO #1	CY	1,745.760	0.000	42.500	42.50	74,194.80	

CATEGORY		004		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1693	04206045		CL C CONC (FOOTING)(MASS) CO #1	CY	579.360	0.000	88.900	88.90	51,505.10
1698	04226001		REINF CONC SLAB CO #1	SF	18.700	0.000	19,370.000	19,370.00	362,219.00
1703	04346007		ELASTOMERIC BEARING (EE5) CO #1	EA	2,720.270	0.000	10.000	10.00	27,202.70
1708	04346036		ELASTOMERIC BEARING (F8) CO #1	EA	3,756.330	0.000	5.000	5.00	18,781.65
1713	04426001		STR STEEL (PLATE GIRDER) CO #1	LB	1.580	0.000	1,228,000.000	1,228,000.00	1,940,240.00
1718	04506023		RAIL (TY SSTR) CO #1	LF	55.020	0.000	920.000	920.00	50,618.40
1728	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) CO #1	EA	1,836.000	0.000	2.000	1.00	1,836.00
1733	40216001		TIP TESTING(DRILL SHAFT) CO #1	EA	2,549.880	0.000	2.000	2.00	5,099.76
Category Subtotal									\$3,031,619.87

CATEGORY		005		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1808	04006005		CEM STABIL BKFL CO #1	CY	50.740	0.000	261.000	261.00	13,243.14
1818	04166001		DRILL SHAFT (18 IN) CO #1	LF	181.330	0.000	214.000	214.00	38,804.62
1823	04166005		DRILL SHAFT (42 IN) CO #1	LF	253.100	0.000	4,153.000	4,328.00	1,095,416.80
1828	04166006		DRILL SHAFT (48 IN) CO #1	LF	440.640	0.000	960.000	950.00	418,608.00
1829	04166006		DRILL SHAFT (48 IN) CO#6	LF	477.000	0.000	124.000	124.00	59,148.00
1833	04206013		CL C CONC (ABUT) CO #1	CY	993.480	0.000	81.200	81.20	80,670.58
1838	04206029		CL C CONC (CAP) CO #1	CY	666.950	0.000	577.200	577.20	384,963.54
1839	04206029		CL C CONC (CAP) CO#6	CY	1,286.000	0.000	14.100	14.10	18,132.60
1843	04206037		CL C CONC (COLUMN) CO #1	CY	661.980	0.000	665.800	665.80	440,746.28
1844	04206037		CL C CONC (COLUMN) CO#6	CY	773.000	0.000	54.500	54.50	42,128.50
1846	04226001		REINF CONC SLAB CO#6	SF	31.000	0.000	5,124.000	5,124.00	158,844.00
1848	04226001		REINF CONC SLAB CO #1	SF	18.700	0.000	142,760.000	142,760.00	2,669,612.00

CATEGORY		005		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1851	04256040		PRESTR CONC GIRDER (TX62) CO#6	LF	233.000	0.000	828.620	828.62	193,068.46
1853	04256040		PRESTR CONC GIRDER (TX62) CO #1	LF	153.710	0.000	17,770.500	17,770.50	2,731,503.55
1856	04506083		(PARAPET) CO#6	LF	727.000	0.000	4.500	4.50	3,271.50
1858	04506023		RAIL (TY SSTR) CO #1	LF	55.020	0.000	7,215.300	7,215.30	396,985.81
1863	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO #1	LF	61.270	0.000	546.000	504.00	30,880.08
1864	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO#6	LF	77.000	0.000	42.000	42.00	3,234.00
1868	04716007		GRATE AND FRAME (BRIDGE DRAIN) CO #1	EA	2,422.600	0.000	5.000	5.00	12,113.00
1873	04816034		PIPE (MISC) (8 IN) CO #1	LF	128.980	0.000	145.000	15.00	1,934.70
1878	04816035		PIPE (MISC) (10 IN) CO #1	LF	122.020	0.000	445.000	919.00	112,136.38
1888	40216001		TIP TESTING(DRILL SHAFT) CO #1	EA	2,549.880	0.000	10.000	11.00	28,048.68
1889	04206033		CL C CONC (CAP)(EXTEND) CO#6	CY	1,560.000	0.000	22.200	13.60	21,216.00
Category Subtotal									\$8,954,710.22

CATEGORY		006		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1963	04006005		CEM STABIL BKFL CO #1	CY	50.740	0.000	262.000	262.00	13,293.88
1973	04166001		DRILL SHAFT (18 IN) CO #1	LF	181.330	0.000	300.000	216.00	39,167.28
1978	04166005		DRILL SHAFT (42 IN) CO #1	LF	253.100	0.000	3,164.000	3,387.00	857,249.70
1981	04166006		DRILL SHAFT (48 IN) CO#6	LF	477.000	0.000	384.000	384.00	183,168.00
1983	04166006		DRILL SHAFT (48 IN) CO #1	LF	440.640	0.000	960.000	960.00	423,014.40
1987	04206013		CL C CONC (ABUT) CO #1	CY	993.480	0.000	81.200	81.20	80,670.58
1991	04206029		CL C CONC (CAP) CO#6	CY	1,286.000	0.000	14.900	14.90	19,161.40
1992	04206033		CL C CONC (CAP)(EXTEND) CO#6	CY	1,560.000	0.000	49.500	49.50	77,220.00
1993	04206029		CL C CONC (CAP) CO #1	CY	666.950	0.000	532.800	532.80	355,350.96

CATEGORY		006		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1996	04206037		CL C CONC (COLUMN) CO#6	CY	773.000	0.000	104.000	103.10	79,696.30
1998	04206037		CL C CONC (COLUMN) CO #1	CY	661.980	0.000	624.000	624.00	413,075.52
2001	04226001		REINF CONC SLAB CO#6	SF	31.000	0.000	10,077.000	10,077.00	312,387.00
2003	04226001		REINF CONC SLAB CO #1	SF	18.700	0.000	138,000.000	138,000.00	2,580,600.00
2006	04256040		PRESTR CONC GIRDER (TX62) CO#6	LF	233.000	0.000	1,784.870	1,784.87	415,874.71
2008	04256040		PRESTR CONC GIRDER (TX62) CO #1	LF	153.710	0.000	17,192.520	17,192.52	2,642,662.25
2013	04506023		RAIL (TY SSTR) CO #1	LF	55.020	0.000	6,982.000	6,908.00	380,078.16
2016	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO#6	LF	77.000	0.000	53.000	49.10	3,780.70
2018	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO #1	LF	61.270	0.000	546.000	504.00	30,880.08
2023	04716007		GRATE AND FRAME (BRIDGE DRAIN) CO #1	EA	2,422.600	0.000	10.000	9.00	21,803.40
2043	40216001		TIP TESTING(DRILL SHAFT) CO #1	EA	2,549.880	0.000	10.000	13.00	33,148.44
Category Subtotal									\$8,962,282.76

CATEGORY		007		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6000	04006005		CEM STABIL BKFL CO #08	CY	84.650	0.000	202.000	202.00	17,099.30
6005	04166001		DRILL SHAFT (18 IN) CO #08	LF	217.560	0.000	200.000	200.00	43,512.00
6010	04166005		DRILL SHAFT (42 IN) CO #08	LF	337.250	0.000	480.000	415.53	140,137.49
6015	04166007		DRILL SHAFT (54 IN) CO #08	LF	355.840	0.000	240.000	260.00	92,518.40
6020	04206013		CL C CONC (ABUT) CO #08	CY	993.750	0.000	83.300	83.30	82,779.38
6025	04206031		CL C CONC (CAP)(MASS) CO #08	CY	1,615.670	0.000	74.500	74.50	120,367.42
6030	04206039		CL C CONC (COLUMN)(MASS) CO #08	CY	1,748.190	0.000	35.300	35.30	61,711.11
6035	04206045		CL C CONC (FOOTING)(MASS) CO #08	CY	579.480	0.000	88.900	88.90	51,515.77
6040	04226001		REINF CONC SLAB CO #08	SF	20.010	0.000	21,170.000	21,170.00	423,611.70

CATEGORY		007		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6045	04346043		SLIDING ELASTOMERIC BEARING (ES 6) CO #08	EA	1,953.420	0.000	10.000	10.00	19,534.20
6050	04346110		ELASTOMERIC BEARING(F10) CO #08	EA	2,713.090	0.000	5.000	5.00	13,565.45
6055	04426001		STR STEEL (PLATE GIRDER) CO #08	LB	1.740	0.000	1,642,000.000	1,642,000.00	2,857,080.00
6060	04506023		RAIL (TY SSTR) CO #08	LF	56.040	0.000	1,100.500	1,100.50	61,672.02
6065	04546002		SEALED EXPANSION JOINT (5 IN) (SEJ - A) CO #08	LF	81.400	0.000	78.000	78.00	6,349.20
6070	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) CO #08	EA	1,999.630	0.000	2.000	1.00	1,999.63
								Category Subtotal	\$3,993,453.07

CATEGORY		008		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1405	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	32,510.000	0.000	21,379.01	21,379.01
								Category Subtotal	\$21,379.01

CATEGORY		010		DESCRIPTION	BRIDGE				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6200	04006005		CEM STABIL BKFL CO #08	CY	84.650	0.000	252.000	131.00	11,089.15
6207	04166001		DRILL SHAFT (18 IN) CO #08	LF	212.820	0.000	188.000	96.00	20,430.72
6210	04166005		DRILL SHAFT (42 IN) CO #08	LF	264.520	0.000	3,174.000	3,148.00	832,708.96
6215	04166006		DRILL SHAFT (48 IN) CO #08	LF	450.570	0.000	1,407.000	1,542.00	694,778.94
6220	04206013		CL C CONC (ABUT) CO #08	CY	993.750	0.000	81.300	40.50	40,246.88
6225	04206029		CL C CONC (CAP) CO #08	CY	673.140	0.000	550.000	506.00	340,608.84
6230	04206037		CL C CONC (COLUMN) CO #08	CY	661.560	0.000	762.500	717.18	474,457.61
6235	04226001		REINF CONC SLAB CO #08	SF	20.030	0.000	143,471.000	143,520.00	2,874,705.60
6240	04256040		PRESTR CONC GIRDER (TX62) CO #08	LF	164.740	0.000	17,868.000	17,868.59	2,943,671.51
6245	04506023		RAIL (TY SSTR) CO #08	LF	55.590	0.000	7,253.000	7,253.00	403,194.27

CATEGORY 010			DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6250	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO #08	LF	65.110	0.000	548.000	363.00	23,634.93
6255	04716007		GRATE AND FRAME (BRIDGE DRAIN) CO #08	EA	3,738.630	0.000	5.000	5.00	18,693.15
6260	04816034		PIPE (MISC) (8 IN) CO #08	LF	128.910	0.000	133.000	174.00	22,430.34
6265	04816035		PIPE (MISC) (10 IN) CO #08	LF	122.310	0.000	101.000	879.00	107,510.49
								Category Subtotal	\$8,808,161.39

CATEGORY 011			DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6300	04006005		CEM STABIL BKFL CO #08	CY	84.650	0.000	267.000	108.38	9,174.37
6307	04166001		DRILL SHAFT (18 IN) CO #08	LF	212.750	0.000	184.000	92.00	19,573.00
6309	04166005		DRILL SHAFT (42 IN) CO #08	LF	263.950	0.000	3,367.000	4,242.00	1,119,675.90
6315	04166006		DRILL SHAFT (48 IN) CO #08	LF	448.540	0.000	693.000	774.00	347,169.96
6320	04206013		CL C CONC (ABUT) CO #08	CY	993.750	0.000	81.300	40.50	40,246.88
6325	04206029		CL C CONC (CAP) CO #08	CY	673.140	0.000	550.000	550.00	370,227.00
6330	04206037		CL C CONC (COLUMN) CO #08	CY	661.560	0.000	722.500	742.47	491,188.45
6335	04226001		REINF CONC SLAB CO #08	SF	20.020	0.000	143,567.000	143,520.00	2,873,270.40
6340	04256040		PRESTR CONC GIRDER (TX62) CO #08	LF	164.730	0.000	17,882.800	17,881.19	2,945,568.42
6345	04506023		RAIL (TY SSTR) CO #08	LF	55.590	0.000	7,258.000	7,258.00	403,472.22
6350	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) CO #08	LF	65.110	0.000	548.000	468.00	30,471.48
6355	04716007		GRATE AND FRAME (BRIDGE DRAIN) CO #08	EA	3,646.090	0.000	9.000	9.00	32,814.81
								Category Subtotal	\$8,682,852.89

PROJECT NH 1502(464) CONTROL 003902040

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006002	000	PREPARING ROW	STA	500.000	449.300	-449.300	0.000	0.00
0070	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	42.000	-42.000	0.000	0.00
0075	01106001	000	EXCAVATION (ROADWAY)	CY	2.000	213,287.000	-213,287.000	0.000	0.00
0080	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.000	538,211.000	-538,211.000	0.000	0.00
0090	01606001	000	FURNISHING AND PLACING TOPSOIL (4")	STA	1,400.000	239.600	-239.600	0.000	0.00
0095	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	5.000	327.000	-327.000	0.000	0.00
0098	01616017		COMPOST MANUF TOPSOIL (4") CO #1	SY	5.810	0.000	327.000	0.000	0.00
0100	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.280	1,027,618.000	-1,027,618.000	0.000	0.00
0103	01646035		DRILL SEEDING (PERM) (RURAL) (CLAY) CO #1	SY	0.290	0.000	0.000	0.000	0.00
0110	01686001	000	VEGETATIVE WATERING	MG	16.000	17,295.000	-17,295.000	0.000	0.00
0115	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	4.000	346.000	-346.000	0.000	0.00
0118	01696001		SOIL RETENTION BLANKETS (CL 1) (TY A) CO #1	SY	4.080	0.000	346.000	0.000	0.00
0120	01706006	000	IRRIGATION SYSTEM LOCATION A	LS	20,000.000	1.000	-1.000	0.000	0.00
0125	01706007	000	IRRIGATION SYSTEM LOCATION B	LS	10,500.000	1.000	-1.000	0.000	0.00
0128	01706007		IRRIGATION SYSTEM LOCATION B CO #1	LS	10,710.000	0.000	1.000	0.000	0.00
0130	01926002	000	PLANT MATERIAL (1-GAL)	EA	10.000	187.000	-187.000	0.000	0.00
0133	01926002		PLANT MATERIAL (1-GAL) CO #1	EA	10.200	0.000	187.000	0.000	0.00
0135	01926004	000	PLANT MATERIAL (5-GAL)	EA	28.000	66.000	-66.000	0.000	0.00
0138	01926004		PLANT MATERIAL (5-GAL) CO #1	EA	28.050	0.000	66.000	0.000	0.00
0140	01926042	000	PLANT MATERIAL (MIN 1" CAL) (B&B)	EA	95.000	2.000	-2.000	0.000	0.00
0143	01926042		PLANT MATERIAL (MIN 1" CAL) (B&B) CO #1	EA	96.900	0.000	2.000	0.000	0.00
0145	01936003	000	PLANT REPLACEMENT (1-GAL)	EA	10.000	35.000	-35.000	0.000	0.00
0148	01936003		PLANT REPLACEMENT (1-GAL) CO #1	EA	10.200	0.000	35.000	0.000	0.00
0150	01936005	000	PLANT REPLACEMENT (5-GAL)	EA	28.000	10.000	-10.000	0.000	0.00
0153	01936005		PLANT REPLACEMENT (5-GAL) CO #1	EA	28.050	0.000	10.000	0.000	0.00
0155	01936034	000	IRR SYS OP AND MNT LOC A	MO	111.000	9.000	-9.000	0.000	0.00
0160	01936036	000	IRR SYS OP AND MNT LOC B	MO	111.000	9.000	-9.000	0.000	0.00
0163	01936036		IRR SYS OP AND MNT LOC B CO #1	MO	115.000	0.000	9.000	0.000	0.00
0165	02046003	000	SPRINKLING (DUST CONTROL)	MG	11.000	586.000	-586.000	0.000	0.00
0170	02166001	000	PROOF ROLLING	HR	50.000	180.000	-180.000	0.000	0.00
0175	02476225	000	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	12.000	33,756.000	-33,756.000	0.000	0.00
0180	02516004	000	REWORK BS MTL (TY A) (8") (DENS CONT)	STA	210.000	19.000	-19.000	0.000	0.00
0185	02516324	000	REWORK BS MTL (TY B)(0"-15")(DENS CONT)	SY	3.300	113,201.000	-113,201.000	0.000	0.00
0190	02606011	000	LIME TRT (EXST MATL) (12")	SY	1.700	434,214.000	-434,214.000	0.000	0.00
0195	02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	128.000	8,440.600	-8,440.600	0.000	0.00
0200	02606044	000	LIME TRT(MIX EXST MATL & NEW BASE)(18")	SY	2.500	114,226.000	-114,226.000	0.000	0.00
0205	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	55.000	112,341.500	-112,341.500	0.000	0.00

0210	03056052	000	SALV, HAUL & STKPL RCL APH PV (0-12")	SY	2.800	113,201.000	-113,201.000	0.000	0.00
0215	03106009	000	PRIME COAT (MC-30)	GAL	3.900	21,811.600	-21,811.600	0.000	0.00
0220	03416076	000	D-GR HMA TY B SAC-B PG (64-22)	TON	64.000	25,399.600	-25,399.600	0.000	0.00
0225	03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	90.000	69,959.400	-69,959.400	0.000	0.00
0230	03546051	000	PLANE ASPH CONC PAV (0" TO 1 1/2")	SY	3.000	3,201.000	-3,201.000	0.000	0.00
0235	04006005	001	CEM STABIL BKFL	CY	52.000	1,440.400	-1,440.400	0.000	0.00
0245	04006010	001	STRUCT EXCAV (SPECIAL)	CY	38.000	892.800	-892.800	0.000	0.00
0250	04006011	001	SAND BACKFILL	CY	22.000	960.000	-960.000	0.000	0.00
0255	04026001	000	TRENCH EXCAVATION PROTECTION	LF	5.000	9,649.000	-9,649.000	0.000	0.00
0275	04166025	000	DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	380.000	25.000	-25.000	0.000	0.00
0280	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	425.000	76.000	-76.000	0.000	0.00
0285	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	189.000	72.000	-72.000	0.000	0.00
0290	04166030	000	DRILL SHAFT (TRF SIG POLE) (24 IN)	LF	124.000	102.000	-102.000	0.000	0.00
0300	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	272.000	18.000	-18.000	0.000	0.00
0305	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	350.000	44.000	-44.000	0.000	0.00
0310	04206044	000	CL C CONC (FOOTING)(HPC)	CY	400.000	319.700	-319.700	0.000	0.00
0315	04236001	000	RETAINING WALL (MSE)	SF	39.000	27,039.000	-27,039.000	0.000	0.00
0320	04236003	000	RETAINING WALL (TEMP WALL)	SF	14.000	14,387.000	-14,387.000	0.000	0.00
0325	04326006	000	RIPRAP (CONC)(CL B)	CY	500.000	45.700	-45.700	0.000	0.00
0328	04326006		RIPRAP (CONC)(CL B)	CY	428.380	0.000	45.700	0.000	0.00
			CO #1						
0330	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	55.000	838.000	-838.000	0.000	0.00
0335	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	320.000	1,333.600	-1,333.600	0.000	0.00
0345	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	142.000	346.400	-346.400	0.000	0.00
0350	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	315.000	292.500	-292.500	0.000	0.00
0360	04506023	000	RAIL (TY SSTR)	LF	54.000	3,704.300	-3,704.300	0.000	0.00
0375	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	340.000	804.000	-804.000	0.000	0.00
0380	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	375.000	2,732.000	-2,732.000	0.000	0.00
0385	04646003	000	RC PIPE (CL III)(18 IN)	LF	31.000	2,268.000	-2,268.000	0.000	0.00
0390	04646005	000	RC PIPE (CL III)(24 IN)	LF	38.000	438.000	-438.000	0.000	0.00
0395	04646017	000	RC PIPE (CL IV)(18 IN)	LF	35.000	450.000	-450.000	0.000	0.00
0398	04646017		RC PIPE (CL IV)(18 IN)	LF	48.450	0.000	450.000	0.000	0.00
			CO #1						
0400	04646020	000	RC PIPE (CL IV)(36 IN)	LF	85.000	3,943.000	-3,943.000	0.000	0.00
0405	04646069	000	RC PIPE (CL IV) (18") (SPL)	LF	40.000	2,908.000	-2,908.000	0.000	0.00
0410	04646060	000	RC PIPE (CL IV) (24 IN) (SPL)	LF	60.000	2,682.000	-2,682.000	0.000	0.00
0415	04646061	000	RC PIPE (CL IV) (30 IN) (SPL)	LF	68.000	168.000	-168.000	0.000	0.00
0420	04646062	000	RC PIPE (CL IV) (36 IN) (SPL)	LF	95.000	616.000	-616.000	0.000	0.00
0425	04646068	000	RC PIPE (CL V) (36 IN) (SPL)	LF	105.000	324.000	-324.000	0.000	0.00
0430	04656051	000	INLET (COMPL)(POD)(SFG)(3FTX3FT)	EA	3,500.000	1.000	-1.000	0.000	0.00
0440	04656225	000	JCT BOX (COMPL)(SPL)	EA	8,500.000	2.000	-2.000	0.000	0.00
0445	04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	2,650.000	4.000	-4.000	0.000	0.00
0450	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,500.000	6.000	-6.000	0.000	0.00
0455	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	3,650.000	1.000	0.000	0.000	0.00
0460	04666009	000	HEADWALL (CH - FW - 0) (DIA= 36 IN)	EA	10,000.000	4.000	-4.000	0.000	0.00
0465	04666054	000	HEADWALL (CH - FW - 45) (DIA= 36 IN)	EA	10,000.000	2.000	-2.000	0.000	0.00
0480	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	800.000	41.000	-41.000	0.000	0.00
0485	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	800.000	26.000	-26.000	0.000	0.00
0495	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	900.000	112.000	-112.000	0.000	0.00
0500	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,000.000	6.000	-6.000	0.000	0.00
0505	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,000.000	8.000	-8.000	0.000	0.00
0510	04676392	000	SET (TY II) (24 IN) (RCP) (5: 1) (C)	EA	1,250.000	2.000	-2.000	0.000	0.00

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE					Page 23 of 50	
0515	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,250.000	55.000	-55.000	0.000	0.00	
0520	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	1,500.000	6.000	-6.000	0.000	0.00	
0525	04676448	000	SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	1,900.000	1.000	-1.000	0.000	0.00	
0528	04676448		SET (TY II) (36 IN) (RCP) (3: 1) (C)	EA	3,100.650	0.000	1.000	0.000	0.00	
			CO #1							
0535	04676452	000	SET (TY II) (36 IN) (RCP) (5: 1) (C)	EA	1,900.000	1.000	-1.000	0.000	0.00	
0538	04676452		SET (TY II) (36 IN) (RCP) (5: 1) (C)	EA	3,263.850	0.000	1.000	0.000	0.00	
			CO #1							
0560	04966007	000	REMOV STR (PIPE)	LF	8.000	5,350.000	-5,350.000	0.000	0.00	
0570	04966042	000	REMOV STR (SMALL)	EA	50.000	5.000	-5.000	0.000	0.00	
0580	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,500.000	50.000	-50.000	0.000	0.00	
0585	05066004	002	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	19.000	330.000	-330.000	0.000	0.00	
0590	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	7.500	330.000	-330.000	0.000	0.00	
0593	05066011		ROCK FILTER DAMS (REMOVE)	LF	12.240	0.000	330.000	0.000	0.00	
			CO #1							
0595	05066021	002	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	32.000	1,014.000	-1,014.000	0.000	0.00	
0600	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	9.000	1,014.000	-1,014.000	0.000	0.00	
0605	05066034	002	CONSTRUCTION PERIMETER FENCE	LF	7.000	3,125.000	-3,125.000	0.000	0.00	
0608	05066034		CONSTRUCTION PERIMETER FENCE	LF	3.060	0.000	3,125.000	0.000	0.00	
			CO #1							
0610	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	3,210.000	-3,210.000	0.000	0.00	
0615	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	5.000	3,210.000	-3,210.000	0.000	0.00	
0620	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.150	11,205.000	-11,205.000	0.000	0.00	
0625	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	11,205.000	-11,205.000	0.000	0.00	
0630	05086001	000	CONSTRUCTING DETOURS	SY	22.200	43,964.000	-43,964.000	0.000	0.00	
0635	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	15.000	12,240.000	-12,240.000	0.000	0.00	
0636	05126002		PORT CTB (FUR & INST)(SGL SLOPE)(TY 2)	LF	104.000	0.000	1,241.000	0.000	0.00	
			CO#6							
0637	05126005		PORT CTB (FUR & INST)(F-SHAPE)(TY 1)	LF	93.000	0.000	60.000	0.000	0.00	
			CO#6							
0640	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	8.000	3,480.000	-3,480.000	0.000	0.00	
0645	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	8.000	280.000	-280.000	0.000	0.00	
0650	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.200	13,620.000	-13,620.000	0.000	0.00	
0655	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	2,980.000	-2,980.000	0.000	0.00	
0660	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	9.000	200.000	-200.000	0.000	0.00	
0665	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	7.500	12,240.000	-12,240.000	0.000	0.00	
0670	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.650	3,480.000	-3,480.000	0.000	0.00	
0675	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.650	280.000	-280.000	0.000	0.00	
0680	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	72.000	2,300.000	-2,300.000	0.000	0.00	
0683	05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	77.040	0.000	2,300.000	0.000	0.00	
			CO #1							
0685	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	185.000	70.000	-70.000	0.000	0.00	
0688	05146003		PERM CTB (SGL SLOPE) (TY 3) (42)	LF	218.240	0.000	70.000	0.000	0.00	
			CO #1							
0690	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	172.000	70.000	-70.000	0.000	0.00	
0693	05146004		PERM CTB (SGL SLOPE) (TY 4) (42)	LF	220.060	0.000	70.000	0.000	0.00	
			CO #1							
0695	05146037	000	PERM CTB (SGL SLOPE) (RETAINING WALL)	LF	84.000	137.900	-137.900	0.000	0.00	
0698	05146037		PERM CTB (SGL SLOPE) (RETAINING WALL)	LF	102.770	0.000	137.900	0.000	0.00	
			CO #1							
0700	05296031	000	CONC CURB & GUTTER(VALLEY GUTTER)(48")	LF	35.000	100.000	-100.000	0.000	0.00	
0703	05296031		CONC CURB & GUTTER(VALLEY GUTTER)(48")	LF	35.700	0.000	100.000	0.000	0.00	

CO #1									
0705	05296032	000	CONCRETE GUTTER (MODIFIED)	LF	13.000	796.000	-796.000	0.000	0.00
0708	05296032		CONCRETE GUTTER (MODIFIED)	LF	13.260	0.000	796.000	0.000	0.00
CO #1									
0710	05306005	000	DRIVEWAYS (ACP)	SY	17.900	8,602.000	-8,602.000	0.000	0.00
0715	05316024	000	CURB RAMPS (TY 7)	SY	90.000	180.000	-180.000	0.000	0.00
0720	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.250	134,149.000	-134,149.000	0.000	0.00
0725	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.340	5,712.500	-5,712.500	0.000	0.00
0730	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	875.000	11.000	-11.000	0.000	0.00
0735	05406017	000	MTL BM GD FEN (LONG SPAN SYSTEM)	LF	18.500	50.000	-50.000	0.000	0.00
0740	05406021	000	MTL THRIE-BEAM GD FEN (TIM POST)	EA	1,400.000	14.000	-14.000	0.000	0.00
0745	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	150.000	-150.000	0.000	0.00
0750	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	150.000	1.000	-1.000	0.000	0.00
0755	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,100.000	9.000	-9.000	0.000	0.00
0760	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	295.000	1.000	-1.000	0.000	0.00
0765	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	22,000.000	4.000	-4.000	0.000	0.00
0770	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	4,200.000	5.000	-5.000	0.000	0.00
0775	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	7.000	-7.000	0.000	0.00
0780	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	16,000.000	1.000	-1.000	0.000	0.00
0783	05456006		CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	18,806.130	0.000	0.000	0.000	0.00
CO #1									
0785	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	19,000.000	7.000	-7.000	0.000	0.00
0788	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	19,105.640	0.000	0.000	0.000	0.00
CO #1									
0790	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	18.000	1,729.000	-1,729.000	0.000	0.00
0795	05506011	000	CHAIN LINK FENCE GATE (INSTALL)(6'X4')	EA	650.000	1.000	-1.000	0.000	0.00
0798	05506011		CHAIN LINK FENCE GATE (INSTALL)(6'X4')	EA	663.000	0.000	1.000	0.000	0.00
CO #1									
0800	05506012	000	CHAIN LINK FENCE GATE (INSTALL)(6'X16')	EA	2,754.270	4.000	-4.000	0.000	0.00
0803	05506012		CHAIN LINK FENCE GATE (INSTALL)(6'X16')	EA	1,529.930	0.000	4.000	0.000	0.00
CO #1									
0805	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	122.410	1.000	-1.000	0.000	0.00
0815	06106064	000	IN RD IL AM (TY ST) 40T-8 (250W) S	EA	2,805.270	9.000	-9.000	0.000	0.00
0820	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,611.760	4.000	-4.000	0.000	0.00
0825	06136002	000	HI MST IL POLE (100 FT)(100 MPH)	EA	27,032.620	1.000	-1.000	0.000	0.00
0830	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	33,561.250	2.000	-2.000	0.000	0.00
0835	06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	25,259.690	2.000	-2.000	0.000	0.00
0840	06146005	000	HI MST IL ASM (12-400W)ASYM(TY B)SHLD	EA	24,681.300	1.000	-1.000	0.000	0.00
0845	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	8.160	610.000	-610.000	0.000	0.00
0850	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.100	13,921.000	-13,921.000	0.000	0.00
0860	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	15.300	415.000	-415.000	0.000	0.00
0865	06186064	000	CONDT (RM) (1")	LF	16.320	385.000	-385.000	0.000	0.00
0880	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.330	6,428.000	-6,428.000	0.000	0.00
0885	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.380	5,067.000	-5,067.000	0.000	0.00
0890	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.430	12,924.000	-12,924.000	0.000	0.00
0895	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	3.060	250.000	0.000	0.000	0.00
0905	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	805.880	46.000	-46.000	0.000	0.00
0920	06286050	000	ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	3,672.360	5.000	-5.000	0.000	0.00
0930	06286309	000	ELC SRV TY T 120/240 000(NS)GS(N)TP(O)	EA	1,912.680	1.000	0.000	0.000	0.00
0932	06286309		ELC SRV TY T 120/240 000(NS)GS(N)TP(O)	EA	5,840.335	0.000	0.000	0.000	0.00
Added by change order no. 16									
0935	06366001	000	ALUMINUM SIGNS (TY A)	SF	18.360	96.000	-96.000	0.000	0.00

0940	06366002	000	ALUMINUM SIGNS (TY G)	SF	22.440	575.000	-575.000	0.000	0.00
0945	06366003	000	ALUMINUM SIGNS (TY O)	SF	24.480	659.000	-659.000	0.000	0.00
0950	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	453.940	126.000	-126.000	0.000	0.00
0955	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	581.450	45.000	-45.000	0.000	0.00
0960	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	663.060	6.000	-6.000	0.000	0.00
0965	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,856.580	3.000	-3.000	0.000	0.00
0970	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	510.050	3.000	-2.000	0.000	0.00
0975	06446076	000	REMOVE SM RD SN SUP&AM	EA	45.910	15.000	-3.000	0.000	0.00
0980	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.790	3,289.340	-3,289.340	0.000	0.00
0990	06506089	000	INS OH SN SUP(80 FT BRDG)	EA	30,380.000	1.000	0.000	0.000	0.00
0995	06586003	000	INSTL DEL ASSM (D-SW)SZ 1(FX)GND(BR)	EA	44.000	31.000	-31.000	0.000	0.00
1000	06586019	000	INSTL DEL ASSM (D-SY)SZ 1(FX)GND(BR)	EA	44.000	24.000	-24.000	0.000	0.00
1005	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	44.000	112.000	-112.000	0.000	0.00
1008	06586048		INSTL OM ASSM (OM-2Z)(FLX)GND CO #1	EA	86.700	0.000	31.000	0.000	0.00
1010	06586049	000	INSTL OM ASSM (OM-2Z)(FLX)GND(BI)	EA	53.000	48.000	-48.000	0.000	0.00
1015	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	29.000	52.000	-52.000	0.000	0.00
1020	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	29.000	49.000	-49.000	0.000	0.00
1025	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	10.000	13.000	0.000	0.000	0.00
1030	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	19.500	99.000	-99.000	0.000	0.00
1035	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	19.500	99.000	-99.000	0.000	0.00
1040	06586071	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	19.380	26.000	-26.000	0.000	0.00
1043	06586071		INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI) CO #1	EA	15.300	0.000	26.000	0.000	0.00
1045	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.400	8,030.000	-8,030.000	0.000	0.00
1055	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.500	45,302.000	-45,302.000	0.000	0.00
1075	06666036	002	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	19,589.000	-19,589.000	0.000	0.00
1080	06666042	002	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.100	3,110.000	-3,110.000	0.000	0.00
1085	06666048	002	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	2.200	927.000	-927.000	0.000	0.00
1090	06666054	002	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	66.000	57.000	-57.000	0.000	0.00
1093	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL) CO #1	EA	102.000	0.000	21.000	0.000	0.00
1095	06666057	002	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	87.000	18.000	-18.000	0.000	0.00
1098	06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL) CO #1	EA	203.990	0.000	4.000	0.000	0.00
1100	06666063	002	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	127.500	23.000	-23.000	0.000	0.00
1103	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL) CO #1	EA	254.990	0.000	11.000	0.000	0.00
1105	06666078	002	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	102.000	69.000	-69.000	0.000	0.00
1108	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL) CO #1	EA	280.490	0.000	31.000	0.000	0.00
1110	06666141	002	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.500	2,608.000	-2,608.000	0.000	0.00
1113	06666141		REFL PAV MRK TY I (Y)12"(SLD)(100MIL) CO #1	LF	2.550	0.000	1,802.000	0.000	0.00
1115	06666300	002	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	21,230.000	-21,230.000	0.000	0.00
1120	06666303	002	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	97,397.000	-97,397.000	0.000	0.00
1125	06666312	002	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.500	100.000	-100.000	0.000	0.00
1130	06666315	002	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	97,570.000	-97,570.000	0.000	0.00
1135	06666350	002	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	2.500	1,110.000	-1,110.000	0.000	0.00
1140	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	7.000	1,890.000	-1,890.000	0.000	0.00
1145	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	725.000	-725.000	0.000	0.00
1148	06726006		REFL PAV MRKR TY I-A	EA	4.850	0.000	413.000	0.000	0.00

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE					
CO #1									
1150	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	58.000	-58.000	0.000	0.00
1155	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	349.000	-349.000	0.000	0.00
1158	06726009		REFL PAV MRKR TY II-A-A	EA	4.850	0.000	16.000	0.000	0.00
CO #1									
1160	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	2,316.000	-2,316.000	0.000	0.00
1165	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	16,217.000	-16,217.000	0.000	0.00
1170	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	1,558.000	-1,558.000	0.000	0.00
1173	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	1.020	0.000	1,558.000	0.000	0.00
CO #1									
1175	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	1,275.000	2.000	0.000	0.000	0.00
1180	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	18,546.000	2.000	-2.000	0.000	0.00
1185	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	174.000	26.000	-26.000	0.000	0.00
1190	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	174.000	3.000	-3.000	0.000	0.00
1200	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	174.000	3.000	-3.000	0.000	0.00
1210	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	505.000	24.000	-24.000	0.000	0.00
1215	06826023	000	BACK PLATE (12")(3 SEC)	EA	77.000	14.000	-14.000	0.000	0.00
1220	06826025	000	BACK PLATE (12")(5 SEC)	EA	102.000	12.000	-12.000	0.000	0.00
1225	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	6,447.000	-6,447.000	0.000	0.00
1235	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	1,425.000	-1,425.000	0.000	0.00
1240	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.500	8,434.000	-8,434.000	0.000	0.00
1245	06856001	000	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	3,214.000	4.000	-4.000	0.000	0.00
1255	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,274.000	2.000	-2.000	0.000	0.00
1260	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	15,812.000	2.000	-2.000	0.000	0.00
1265	06866127	000	INS TRF SIG PL AM(S)2 ARM(36-36')LUM	EA	10,465.000	2.000	-2.000	0.000	0.00
1270	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	11,630.000	2.000	-2.000	0.000	0.00
1275	06876001	000	PED POLE ASSEMBLY	EA	969.000	13.000	-13.000	0.000	0.00
1280	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,275.000	24.000	-24.000	0.000	0.00
1285	06886004	000	VEH LP DETECT (SAWCUT)	LF	5.500	2,934.000	-2,934.000	0.000	0.00
1290	07306107	000	FULL - WIDTH MOWING	CYC	2,080.000	6.000	-6.000	0.000	0.00
1295	07346002	000	LITTER REMOVAL	CYC	2,080.000	6.000	-6.000	0.000	0.00
1298	07346002		LITTER REMOVAL	CYC	2,800.000	0.000	2.600	0.000	0.00
CO #2									
1300	07386094	000	CLEAN / SWEEP - CENTER MEDIAN - AREA(1)	CYC	1,560.000	6.000	-6.000	0.000	0.00
1303	07386094		CLEAN / SWEEP - CENTER MEDIAN - AREA(1)	CYC	1,950.000	0.000	2.600	0.000	0.00
CO #2									
1310	10076004	000	IRRIGATION WELL (24")	EA	8,671.000	2.000	-2.000	0.000	0.00
1315	10076007	000	IRRIGATION VALVE (12")	EA	1,530.500	7.000	-7.000	0.000	0.00
1320	10076008	000	IRRIGATION WELL (48")	EA	20,402.000	5.000	-5.000	0.000	0.00
1325	10076006	000	IRRIGATION GATE (24")	EA	9,691.000	5.000	-5.000	0.000	0.00
1330	10086004	000	PRESSURE IRRIGATION PVC PIPE (10")	LF	46.000	462.000	-462.000	0.000	0.00
1333	10086004		PRESSURE IRRIGATION PVC PIPE (10")	LF	48.710	0.000	462.000	0.000	0.00
CO #1									
1335	10086002	000	PRSSR IRRIG PVC PIPE (24")	LF	86.500	4,007.000	-4,007.000	0.000	0.00
1340	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	56,165.500	2.000	-2.000	0.000	0.00
1345	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	3,212.000	1.000	0.000	0.000	0.00
1347	60286002		INSTALL DMS (FOUNDATION MTD CABINET)	EA	18,934.255	0.000	0.000	0.000	0.00
1348	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,354.990	0.000	0.000	0.000	0.00
Additional Traffic Control									
1370	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	9,000.000	0.000	0.000	0.00
1375	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1380	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	25,000.000	0.000	0.000	0.00

1385	96046001	CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
1390	96046002	CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
1395	96106001	ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
1400	96096002	DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
2443	96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	393,714.020	0.000	0.00
		US-83 RELIEF ROUTE DRAINAGE OUTFALL (PRICE ESCALATION)						
2444	96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	7,958.780	0.000	0.000	0.000	0.00
		Additional Traffic Control (Out of Project Limits)						
4192	01046009	REMOVING CONC (RIPRAP)	SY	16.430	0.000	2,550.000	0.000	0.00
		US-83 Irrigation Bypass						
4210	01326006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.580	0.000	651.000	0.000	0.00
		Penitas Drain Ditch						
4220	01606005	FURNISHING AND PLACING TOPSOIL	CY	24.380	0.000	50.000	0.000	0.00
		Penitas Drain Ditch						
4230	01646025	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	SY	0.270	0.000	0.000	0.000	0.00
		Penitas Drain Ditch						
4240	01646029	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.250	0.000	0.000	0.000	0.00
		Penitas Drain Ditch						
4250	01686001	VEGETATIVE WATERING	MG	21.200	0.000	8,182.000	0.000	0.00
		Penitas Drain Ditch						
4260	02476225	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	24.380	0.000	271.000	0.000	0.00
		Penitas Drain Ditch						
4270	02516036	REWORK BS MTL (TY C) (8") (DENS CONT)	SY	4.400	0.000	52.000	0.000	0.00
		Penitas Drain Ditch						
4280	02606010	LIME TRT (NEW BASE)(12")	SY	4.930	0.000	840.000	0.000	0.00
		Penitas Drain Ditch						
4290	02606011	LIME TRT (EXST MATL) (12")	SY	5.300	0.000	858.000	0.000	0.00
		Penitas Drain Ditch						
4300	02606016	LIME (HYD, COM, OR QK(SLURRY))	TON	243.800	0.000	23.000	0.000	0.00
		Penitas Drain Ditch						
4320	04006006	CUT & RESTORING PAV	SY	47.970	0.000	21.000	0.000	0.00
		Penitas Drain Ditch						
4340	04006011	SAND BACKFILL	CY	18.550	0.000	4,759.000	0.000	0.00
		Penitas Drain Ditch						
4370	04326011	RIPRAP (CONC) (CL B) (6")	CY	371.000	0.000	132.000	0.000	0.00
		Penitas Drain Ditch						
4430	04646048	RC PIPE (CL V)(30 IN)(SPL)	LF	92.220	0.000	100.000	0.000	0.00
		Penitas Drain Ditch						
4440	04656074	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	7,155.000	0.000	9.000	0.000	0.00
		Penitas Drain Ditch						
4450	04656076	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	6,572.000	0.000	11.000	0.000	0.00
		Penitas Drain Ditch						
4460	04656077	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	12,455.000	0.000	2.000	0.000	0.00
		Penitas Drain Ditch						
4470	04656142	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	6,678.000	0.000	1.000	0.000	0.00
		Penitas Drain Ditch						
4480	04666211	WINGWALL (SW - 0) (HW=8 FT)	EA	13,462.000	0.000	1.000	0.000	0.00
		Penitas Drain Ditch						
4490	04816026	PIPE (PVC) (SCH 80) (12 IN)	LF	201.400	0.000	63.000	0.000	0.00
		Penitas Drain Ditch						
4500	04816029	PIPE (PVC) (SCH 80) (18 IN)	LF	142.040	0.000	173.000	0.000	0.00
		Penitas Drain Ditch						

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE				Page 28 of 50	
4510	04966007	REMOV STR (PIPE) Penitas Drain Ditch	LF	13.250	0.000	539.000	0.000	0.00	
4520	05066002	ROCK FILTER DAMS (INSTALL) (TY 2) Penitas Drain Ditch	LF	31.800	0.000	506.000	0.000	0.00	
4530	05066011	ROCK FILTER DAMS (REMOVE) Penitas Drain Ditch	LF	10.490	0.000	506.000	0.000	0.00	
4540	05066021	CONSTRUCTION EXITS (INSTALL) (TY 2) Penitas Drain Ditch	SY	22.530	0.000	468.000	0.000	0.00	
4550	05066024	CONSTRUCTION EXITS (REMOVE) Penitas Drain Ditch	SY	9.170	0.000	468.000	0.000	0.00	
4560	05066038	TEMP SEDMT CONT FENCE (INSTALL) Penitas Drain Ditch	LF	3.180	0.000	5,058.000	0.000	0.00	
4570	05066039	TEMP SEDMT CONT FENCE (REMOVE) Penitas Drain Ditch	LF	1.060	0.000	5,058.000	0.000	0.00	
4580	06586049	INSTL OM ASSM (OM-2Z)(FLX)GND(BI) Penitas Drain Ditch	EA	59.890	0.000	6.000	0.000	0.00	
4590	07606001	DITCH CLEANING AND RESHAPING (FOOT) Penitas Drain Ditch	LF	12.720	0.000	789.000	0.000	0.00	
4600	11602001	IMPERMEABLE LINER Penitas Drain Ditch	SY	48.500	0.000	1,951.000	0.000	0.00	
4610	70166092	CASING (STEEL) (30 IN) (OPEN TRENCH) Penitas Drain Ditch	LF	137.800	0.000	80.000	0.000	0.00	
5020	01526001	ROAD GRADER WORK (ORD COMP) CO #08	STA	318.100	0.000	103.900	0.000	0.00	
5025	01646035	DRILL SEEDING (PERM) (RURAL) (CLAY) CO #08	SY	0.300	0.000	0.000	0.000	0.00	
5030	01646041	DRILL SEEDING (TEMP) (WARM) CO #08	SY	0.220	0.000	0.000	0.000	0.00	
5045	02166001	PROOF ROLLING CO #08	HR	86.290	0.000	49.000	0.000	0.00	
5055	02606011	LIME TRT (EXST MATL) (12") CO #08	SY	1.730	0.000	5,875.000	0.000	0.00	
5060	02606043	LIME (HYD, COM OR QK)(SLURRY) CO #08	TON	137.730	0.000	183.000	0.000	0.00	
5065	02606044	LIME TRT(MIX EXST MATL & NEW BASE)(18") CO #08	SY	2.550	0.000	5,622.000	0.000	0.00	
5100	04006006	CUT & RESTORING PAV CO #08	SY	46.160	0.000	19.000	0.000	0.00	
5130	04206135	CL C CONC (RAIL FOUNDATION)(HPC) CO #08	CY	480.580	0.000	153.000	0.000	0.00	
5155	04506023	RAIL (TY SSTR) CO #08	LF	55.800	0.000	3,088.000	0.000	0.00	
5185	04656051	INLET (COMPL)(POD)(SFG)(3FTX3FT) CO #08	EA	3,494.260	0.000	1.000	0.000	0.00	
5200	04656179	INLET (COMPL)(TY MSE2) CO #08	EA	3,188.200	0.000	2.000	0.000	0.00	
5205	04676356	SET (TY II) (18 IN) (RCP) (3: 1) (C) CO #08	EA	652.940	0.000	4.000	0.000	0.00	
5220	04676388	SET (TY II) (24 IN) (RCP) (3: 1) (C) CO #08	EA	999.820	0.000	1.000	0.000	0.00	
5240	04726006	REMOV & RE - LAY PIPE (24 IN) CO #08	LF	26.530	0.000	56.000	0.000	0.00	

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE				Page 29 of 50	
5262	05066021	CONSTRUCTION EXITS (INSTALL) (TY 2) CO #08	SY	32.650	0.000	234.000	0.000	0.00	
5265	05066024	CONSTRUCTION EXITS (REMOVE) CO #08	SY	8.160	0.000	234.000	0.000	0.00	
5270	05066034	CONSTRUCTION PERIMETER FENCE CO #08	LF	3.470	0.000	3,289.000	0.000	0.00	
5275	05066041	BIODEG EROSN CONT LOGS (INSTL) (12") CO #08	LF	5.150	0.000	2,525.000	0.000	0.00	
5280	05066043	BIODEG EROSN CONT LOGS (REMOVE) CO #08	LF	1.120	0.000	2,525.000	0.000	0.00	
5285	05146001	PERM CTB (SGL SLOPE) (TY 1) (42) CO #08	LF	81.000	0.000	97.000	0.000	0.00	
5290	05146037	PERM CTB (SGL SLOPE) (RETAINING WALL) CO #08	LF	107.530	0.000	247.000	0.000	0.00	
5300	05336001	RUMBLE STRIPS (SHOULDER) CO #08	LF	0.250	0.000	40,096.000	0.000	0.00	
5315	05406021	MTL THRIE-BEAM GD FEN (TIM POST) CO #08	EA	1,632.350	0.000	6.000	0.000	0.00	
5421	06446066	IN SM RD SN SUP&AM (RAIL MOUNT) Bridge May Ice in Cold Weather Signs (Rail Mounted)	EA	4,856.320	0.000	0.000	0.000	0.00	
5430	06446070	RELOCATE SM RD SN SUP&AM TY S80 CO #08	EA	673.340	0.000	5.000	0.000	0.00	
5435	06446076	REMOVE SM RD SN SUP&AM CO #08	EA	51.010	0.000	24.000	0.000	0.00	
5440	06446078	REMOVE SM RD SN SUP&AM (SIGN ONLY) CO #08	EA	51.010	0.000	4.000	0.000	0.00	
5441	06446030	IN SM RD SN SUP&AM TYS80(1)SA(T) Bridge May Ice in Cold Weather Signs (Ground Mounted)	EA	1,672.610	0.000	0.000	0.000	0.00	
5450	06476003	REMOVE LRSA CO #08	EA	928.400	0.000	1.000	0.000	0.00	
5460	06586048	INSTL OM ASSM (OM-2Z)(FLX)GND CO #08	EA	91.820	0.000	7.000	0.000	0.00	
5465	06586063	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR) CO #08	EA	30.610	0.000	10.000	0.000	0.00	
5470	06586065	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR) CO #08	EA	30.610	0.000	10.000	0.000	0.00	
5475	06586069	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR) CO #08	EA	20.400	0.000	90.000	0.000	0.00	
5480	06586070	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR) CO #08	EA	20.400	0.000	90.000	0.000	0.00	
5485	06666036	REFL PAV MRK TY I (W)8"(SLD)(100MIL) CO #08	LF	0.710	0.000	8,801.000	0.000	0.00	
5490	06666042	REFL PAV MRK TY I (W)12"(SLD)(100MIL) CO #08	LF	1.070	0.000	353.000	0.000	0.00	
5495	06666300	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) CO #08	LF	0.400	0.000	130.000	0.000	0.00	
5500	06666306	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) CO #08	LF	0.610	0.000	4,740.000	0.000	0.00	
5505	06666309	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL) CO #08	LF	0.560	0.000	28,182.000	0.000	0.00	
5510	06666315	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) CO #08	LF	0.400	0.000	10,848.000	0.000	0.00	

5515	06666321	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) CO #08	LF	0.560	0.000	28,972.000	0.000	0.00
5520	06666350	REFL PAV MRK TY I (W)12"(DOT)(100MIL) CO #08	LF	2.550	0.000	150.000	0.000	0.00
5525	06686010	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST CO #08	LF	14.280	0.000	1,910.000	0.000	0.00
5530	06686077	PREFAB PAV MRK TY C (W) (ARROW) CO #08	EA	224.440	0.000	1.000	0.000	0.00
5535	06726010	REFL PAV MRKR TY II-C-R CO #08	EA	3.570	0.000	790.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1420	04006005	001	CEM STABIL BKFL	CY	52.000	283.900	-283.900	0.000	0.00
1425	04036001	000	TEMPORARY SPL SHORING	SF	46.000	550.000	-550.000	0.000	0.00
1430	04166002	000	DRILL SHAFT (24 IN)	LF	88.000	656.000	-656.000	0.000	0.00
1435	04206013	000	CL C CONC (ABUT)	CY	930.000	60.200	-60.200	0.000	0.00
1440	04226001	000	REINF CONC SLAB	SF	18.000	3,948.000	-3,948.000	0.000	0.00
1445	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	218.000	444.800	-444.800	0.000	0.00
1450	04506023	000	RAIL (TY SSTR)	LF	54.000	64.000	-64.000	0.000	0.00
1455	04546004	000	ARMOR JOINT (SEALED)	LF	45.000	173.200	-173.200	0.000	0.00
1460	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1470	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1530	04006005	001	CEM STABIL BKFL	CY	52.000	283.900	-283.900	0.000	0.00
1535	04036001	000	TEMPORARY SPL SHORING	SF	46.000	550.000	-550.000	0.000	0.00
1540	04166002	000	DRILL SHAFT (24 IN)	LF	88.000	576.000	-576.000	0.000	0.00
1545	04206013	000	CL C CONC (ABUT)	CY	930.000	60.200	-60.200	0.000	0.00
1550	04226001	000	REINF CONC SLAB	SF	18.000	3,948.000	-3,948.000	0.000	0.00
1555	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	218.000	444.800	-444.800	0.000	0.00
1560	04506023	000	RAIL (TY SSTR)	LF	54.000	64.000	-64.000	0.000	0.00
1565	04546004	000	ARMOR JOINT (SEALED)	LF	45.000	173.200	-173.200	0.000	0.00
1570	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	172.000	50.000	-50.000	0.000	0.00
1573	05146004		PERM CTB (SGL SLOPE) (TY 4) (42) CO #1	LF	220.060	0.000	50.000	0.000	0.00

1580	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1590	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004			DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1645	04006005	001	CEM STABIL BKFL	CY	52.000	179.300	-179.300	0.000	0.00
1650	04036001	000	TEMPORARY SPL SHORING	SF	46.000	616.000	-616.000	0.000	0.00
1653	04036001		TEMPORARY SPL SHORING CO #1	SF	48.030	0.000	616.000	0.000	0.00
1655	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,000.000	1.000	-1.000	0.000	0.00
1658	04056003		FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) CO #1	EA	26,697.270	0.000	1.000	0.000	0.00
1660	04166001	000	DRILL SHAFT (18 IN)	LF	72.000	224.000	-224.000	0.000	0.00
1665	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	610.000	-610.000	0.000	0.00
1670	04166007	000	DRILL SHAFT (54 IN)	LF	432.000	256.000	-256.000	0.000	0.00
1675	04206013	000	CL C CONC (ABUT)	CY	930.000	81.500	-81.500	0.000	0.00
1680	04206031	000	CL C CONC (CAP)(MASS)	CY	930.000	81.700	-81.700	0.000	0.00
1685	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,060.000	42.500	-42.500	0.000	0.00
1690	04206045	000	CL C CONC (FOOTING)(MASS)	CY	525.000	88.900	-88.900	0.000	0.00
1695	04226001	000	REINF CONC SLAB	SF	18.000	19,370.000	-19,370.000	0.000	0.00
1700	04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,500.000	10.000	-10.000	0.000	0.00
1705	04346036	000	ELASTOMERIC BEARING (F8)	EA	3,500.000	5.000	-5.000	0.000	0.00
1710	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.400	1,228,000.000	-1,228,000.000	0.000	0.00
1715	04506023	000	RAIL (TY SSTR)	LF	54.000	920.000	-920.000	0.000	0.00
1720	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	74.000	86.000	-86.000	0.000	0.00
1723	04546002		SEALED EXPANSION JOINT (5 IN) (SEJ - A) CO #1	LF	78.440	0.000	86.000	0.000	0.00
1725	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,453.640	2.000	-2.000	0.000	0.00
1730	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,932.000	2.000	-2.000	0.000	0.00
1740	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1750	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005			DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1805	04006005	001	CEM STABIL BKFL	CY	52.000	261.000	-261.000	0.000	0.00
1810	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,000.000	1.000	-1.000	0.000	0.00
1813	04056003		FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) CO #1	EA	26,697.270	0.000	1.000	0.000	0.00
1815	04166001	000	DRILL SHAFT (18 IN)	LF	72.000	214.000	-214.000	0.000	0.00
1819	04166005		DRILL SHAFT (42 IN) CO#6	LF	278.000	0.000	165.000	0.000	0.00
1820	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	4,153.000	-4,153.000	0.000	0.00
1825	04166006	000	DRILL SHAFT (48 IN)	LF	354.000	960.000	-960.000	0.000	0.00
1830	04206013	000	CL C CONC (ABUT)	CY	930.000	81.200	-81.200	0.000	0.00
1835	04206029	000	CL C CONC (CAP)	CY	547.000	577.200	-577.200	0.000	0.00
1840	04206037	000	CL C CONC (COLUMN)	CY	585.000	665.800	-665.800	0.000	0.00
1845	04226001	000	REINF CONC SLAB	SF	18.000	142,760.000	-142,760.000	0.000	0.00
1850	04256040	000	PRESTR CONC GIRDER (TX62)	LF	148.000	17,770.500	-17,770.500	0.000	0.00
1855	04506023	000	RAIL (TY SSTR)	LF	54.000	7,215.300	-7,215.300	0.000	0.00

1859	04506023		RAIL (TY SSTR) CO#6	LF	55.020	0.000	0.000	0.000	0.00
1860	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	58.000	546.000	-546.000	0.000	0.00
1865	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,100.000	5.000	-5.000	0.000	0.00
1870	04816034	000	PIPE (MISC) (8 IN)	LF	30.000	145.000	-145.000	0.000	0.00
1875	04816035	000	PIPE (MISC) (10 IN)	LF	35.000	445.000	-445.000	0.000	0.00
1880	04816037	000	PIPE (MISC) (14 IN)	LF	45.000	542.000	-542.000	0.000	0.00
1883	04816037		PIPE (MISC) (14 IN) CO #1	LF	146.310	0.000	542.000	0.000	0.00
1885	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,932.000	10.000	-10.000	0.000	0.00
1886	40216001		TIP TESTING(DRILL SHAFT) CO#6	EA	2,656.000	0.000	1.000	0.000	0.00
1890	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1895	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1960	04006005	001	CEM STABIL BKFL	CY	52.000	262.000	-262.000	0.000	0.00
1965	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,000.000	1.000	-1.000	0.000	0.00
1968	04056003		FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) CO #1	EA	26,697.270	0.000	1.000	0.000	0.00
1970	04166001	000	DRILL SHAFT (18 IN)	LF	72.000	300.000	-300.000	0.000	0.00
1975	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	3,164.000	-3,164.000	0.000	0.00
1976	04166005		DRILL SHAFT (42 IN) CO#6	LF	278.000	0.000	147.000	0.000	0.00
1980	04166006	000	DRILL SHAFT (48 IN)	LF	354.000	960.000	-960.000	0.000	0.00
1985	04206013	000	CL C CONC (ABUT)	CY	930.000	81.200	-81.200	0.000	0.00
1990	04206029	000	CL C CONC (CAP)	CY	547.000	532.800	-532.800	0.000	0.00
1995	04206037	000	CL C CONC (COLUMN)	CY	585.000	624.000	-624.000	0.000	0.00
2000	04226001	000	REINF CONC SLAB	SF	18.000	138,000.000	-138,000.000	0.000	0.00
2005	04256040	000	PRESTR CONC GIRDER (TX62)	LF	148.000	17,192.520	-17,192.520	0.000	0.00
2010	04506023	000	RAIL (TY SSTR)	LF	54.000	6,982.000	-6,982.000	0.000	0.00
2015	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	58.000	546.000	-546.000	0.000	0.00
2020	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,100.000	10.000	-10.000	0.000	0.00
2025	04816034	000	PIPE (MISC) (8 IN)	LF	30.000	196.000	-196.000	0.000	0.00
2028	04816034		PIPE (MISC) (8 IN) CO #1	LF	128.980	0.000	196.000	0.000	0.00
2030	04816035	000	PIPE (MISC) (10 IN)	LF	35.000	411.000	-411.000	0.000	0.00
2033	04816035		PIPE (MISC) (10 IN) CO #1	LF	122.020	0.000	411.000	0.000	0.00
2035	04816036	000	PIPE (MISC) (12 IN)	LF	40.000	1,242.000	-1,242.000	0.000	0.00
2038	04816036		PIPE (MISC) (12 IN) CO #1	LF	124.670	0.000	1,242.000	0.000	0.00
2040	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,932.000	10.000	-10.000	0.000	0.00
2041	40216001		TIP TESTING(DRILL SHAFT) CO#6	EA	2,656.000	0.000	3.000	0.000	0.00
2050	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2060	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1410	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,500.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6270	04816037		PIPE (MISC) (14 IN) CO #08	LF	147.960	0.000	996.000	0.000	0.00
6310	04166005		DRILL SHAFT (42 IN)	LF	263.950	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6360	04816034		PIPE (MISC) (8 IN) CO #08	LF	130.000	0.000	170.000	0.000	0.00
6365	04816035		PIPE (MISC) (10 IN) CO #08	LF	121.940	0.000	324.000	0.000	0.00
6370	04816036		PIPE (MISC) (12 IN) CO #08	LF	122.930	0.000	733.000	0.000	0.00
6375	04816037		PIPE (MISC) (14 IN) CO #08	LF	148.380	0.000	981.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 1502(464) CONTROL 003917131

CATEGORY 001 DESCRIPTION ROADWAY: RURAL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2380	01006002	000	PREPARING ROW	STA	500.000	418.200	-418.200	0.000	0.00
2385	01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	478.000	-478.000	0.000	0.00
2390	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	349.000	-349.000	0.000	0.00
2395	01046021	000	REMOVING CONC (CURB)	LF	4.000	1,175.000	-1,175.000	0.000	0.00
2400	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	4.000	1,247.000	-1,247.000	0.000	0.00
2405	01046023	000	REMOVING CONC (CTB)	LF	18.000	1,290.000	-1,290.000	0.000	0.00
2410	01106001	000	EXCAVATION (ROADWAY)	CY	2.000	81,897.000	-81,897.000	0.000	0.00
2415	01106002	000	EXCAVATION (CHANNEL)	CY	3.500	79,730.000	-79,730.000	0.000	0.00
2420	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.000	381,311.000	-381,311.000	0.000	0.00
2425	01526001	000	ROAD GRADER WORK (ORD COMP)	STA	800.000	53.400	-53.400	0.000	0.00
2430	01606001	000	FURNISHING AND PLACING TOPSOIL (4")	STA	1,400.000	86.400	-86.400	0.000	0.00
2435	01606005	000	FURNISHING AND PLACING TOPSOIL	CY	25.000	50.000	-50.000	0.000	0.00

2440	01646025	000	CELL FBR MLCH SEED(PERM)(URBAN)(SANDY)	SY	0.230	176,667.000	-176,667.000	0.000	0.00
2445	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.170	176,667.000	-176,667.000	0.000	0.00
2450	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.280	400,975.000	-400,975.000	0.000	0.00
2455	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.170	400,975.000	-400,975.000	0.000	0.00
2460	01686001	000	VEGETATIVE WATERING	MG	16.000	14,930.000	-14,930.000	0.000	0.00
2465	02046003	000	SPRINKLING (DUST CONTROL)	MG	11.000	214.000	-214.000	0.000	0.00
2470	02166001	000	PROOF ROLLING	HR	50.000	68.000	-68.000	0.000	0.00
2475	02476225	000	FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	12.000	25,150.000	-25,150.000	0.000	0.00
2480	02516324	000	REWORK BS MTL (TY B)(0"-15")(DENS CONT)	SY	3.300	98,152.000	-98,152.000	0.000	0.00
2485	02606011	000	LIME TRT (EXST MATL) (12")	SY	1.700	237,482.000	-237,482.000	0.000	0.00
2490	02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	128.000	5,447.000	-5,447.000	0.000	0.00
2495	02606044	000	LIME TRT(MIX EXST MATL & NEW BASE)(18")	SY	2.500	111,724.000	-111,724.000	0.000	0.00
2500	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	55.000	44,957.300	-44,957.300	0.000	0.00
2505	03056052	000	SALV, HAUL & STKPL RCL APH PV (0-12")	SY	2.800	98,152.000	-98,152.000	0.000	0.00
2510	03106009	000	PRIME COAT (MC-30)	GAL	3.900	21,125.400	-21,125.400	0.000	0.00
2515	03416076	000	D-GR HMA TY B SAC-B PG (64-22)	TON	64.000	24,407.700	-24,407.700	0.000	0.00
2520	03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	90.000	40,171.500	-40,171.500	0.000	0.00
2525	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	3.000	2,567.000	-2,567.000	0.000	0.00
2530	03546051	000	PLANE ASPH CONC PAV (0" TO 1 1/2")	SY	3.000	2,222.000	-2,222.000	0.000	0.00
2535	04006005	001	CEM STABIL BKFL	CY	52.000	1,829.500	-1,829.500	0.000	0.00
2540	04006008	001	CUT & RESTORE ASPH PAVING	SY	51.000	386.000	-386.000	0.000	0.00
2545	04006010	001	STRUCT EXCAV (SPECIAL)	CY	38.000	3,109.900	-3,109.900	0.000	0.00
2550	04006011	001	SAND BACKFILL	CY	22.000	5,294.000	-5,294.000	0.000	0.00
2555	04026001	000	TRENCH EXCAVATION PROTECTION	LF	5.000	10,626.000	-10,626.000	0.000	0.00
2560	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	87.000	16.000	-16.000	0.000	0.00
2565	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	125.000	48.000	-48.000	0.000	0.00
2570	04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	189.000	100.000	-100.000	0.000	0.00
2575	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	254.000	200.000	-200.000	0.000	0.00
2580	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	330.000	43.000	-43.000	0.000	0.00
2585	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	380.000	60.000	-60.000	0.000	0.00
2590	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	425.000	228.000	-228.000	0.000	0.00
2595	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	189.000	48.000	-48.000	0.000	0.00
2600	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	254.000	13.000	-13.000	0.000	0.00
2605	04206011	000	CL B CONC (FLUME)	CY	315.000	141.000	-141.000	0.000	0.00
2610	04206044	000	CL C CONC (FOOTING)(HPC)	CY	400.000	273.200	-273.200	0.000	0.00
2615	04236001	000	RETAINING WALL (MSE)	SF	39.000	42,059.000	-42,059.000	0.000	0.00
2620	04326006	000	RIPRAP (CONC)(CL B)	CY	500.000	9.700	-9.700	0.000	0.00
2625	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	320.000	2,173.310	-2,173.310	0.000	0.00
2630	04326011	000	RIPRAP (CONC) (CL B) (6")	CY	315.000	94.000	-94.000	0.000	0.00
2635	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	126.000	196.000	-196.000	0.000	0.00
2640	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	315.000	181.800	-181.800	0.000	0.00
2645	04326047	000	RIPRAP (MOW STRIP)(6 IN)	CY	315.000	78.000	-78.000	0.000	0.00
2650	04326054	000	RIPRAP (PNEUM PLAC CONC)(2.5 IN)	CY	500.000	135.000	-135.000	0.000	0.00
2655	04506023	000	RAIL (TY SSTR)	LF	54.000	4,382.000	-4,382.000	0.000	0.00
2660	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	375.000	703.000	-703.000	0.000	0.00
2665	04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	485.000	1,667.000	-1,667.000	0.000	0.00
2670	04626031	000	CONC BOX CULV (10 FT X 7 FT)	LF	765.000	1,573.000	-1,573.000	0.000	0.00
2675	04646069	000	RC PIPE (CL IV) (18") (SPL)	LF	40.000	869.000	-869.000	0.000	0.00
2680	04646003	000	RC PIPE (CL III)(18 IN)	LF	31.000	488.000	-488.000	0.000	0.00
2685	04646005	000	RC PIPE (CL III)(24 IN)	LF	38.000	104.000	-104.000	0.000	0.00
2690	04646007	000	RC PIPE (CL III)(30 IN)	LF	55.000	56.000	-56.000	0.000	0.00
2695	04646018	000	RC PIPE (CL IV)(24 IN)	LF	62.000	480.000	-480.000	0.000	0.00

2700	04646020	000	RC PIPE (CL IV)(36 IN)	LF	85.000	1,600.000	-1,600.000	0.000	0.00
2705	04646040	000	RC PIPE (CL III)(30 IN)(SPL)	LF	65.000	156.100	-156.100	0.000	0.00
2710	04646043	000	RC PIPE (CL III)(48 IN)(SPL)	LF	120.000	2,742.000	-2,742.000	0.000	0.00
2715	04646045	000	RC PIPE (CL III)(60 IN)(SPL)	LF	210.000	213.000	-213.000	0.000	0.00
2720	04646048	000	RC PIPE (CL V)(30 IN)(SPL)	LF	100.000	100.000	-100.000	0.000	0.00
2725	04646060	000	RC PIPE (CL IV) (24 IN) (SPL)	LF	60.000	1,158.000	-1,158.000	0.000	0.00
2730	04646061	000	RC PIPE (CL IV) (30 IN) (SPL)	LF	68.000	40.000	-40.000	0.000	0.00
2735	04646062	000	RC PIPE (CL IV) (36 IN) (SPL)	LF	95.000	144.000	-144.000	0.000	0.00
2740	04646063	000	RC PIPE (CL IV) (42 IN) (SPL)	LF	115.000	368.000	-368.000	0.000	0.00
2745	04646064	000	RC PIPE (CL IV) (60 IN) (SPL)	LF	225.000	520.000	-520.000	0.000	0.00
2750	04646066	000	RC PIPE (CL V) (18 IN) (SPL)	LF	42.000	132.000	-132.000	0.000	0.00
2755	04646067	000	RC PIPE (CL V) (24 IN) (SPL)	LF	65.000	296.000	-296.000	0.000	0.00
2760	04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	3,500.000	1.000	-1.000	0.000	0.00
2765	04656051	000	INLET (COMPL)(POD)(SFG)(3FTX3FT)	EA	3,500.000	4.000	-4.000	0.000	0.00
2770	04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	5,500.000	9.000	-9.000	0.000	0.00
2775	04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	5,900.000	11.000	-11.000	0.000	0.00
2780	04656077	000	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	12,500.000	2.000	-2.000	0.000	0.00
2785	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,650.000	4.000	-4.000	0.000	0.00
2790	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,500.000	9.000	-9.000	0.000	0.00
2795	04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	9,500.000	2.000	-2.000	0.000	0.00
2800	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	3,650.000	2.000	-2.000	0.000	0.00
2805	04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	9,500.000	1.000	-1.000	0.000	0.00
2810	04656225	000	JCT BOX (COMPL)(SPL)	EA	8,500.000	2.000	-2.000	0.000	0.00
2815	04666155	000	WINGWALL (FW - 0) (HW=8 FT)	EA	10,000.000	1.000	-1.000	0.000	0.00
2820	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	800.000	7.000	-7.000	0.000	0.00
2825	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	800.000	6.000	-6.000	0.000	0.00
2830	04676360	000	SET (TY II) (18 IN) (RCP) (5: 1) (C)	EA	900.000	6.000	-6.000	0.000	0.00
2835	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	900.000	43.000	-43.000	0.000	0.00
2840	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,000.000	5.000	-5.000	0.000	0.00
2845	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,000.000	6.000	-6.000	0.000	0.00
2850	04676392	000	SET (TY II) (24 IN) (RCP) (5: 1) (C)	EA	1,250.000	9.000	-9.000	0.000	0.00
2855	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,250.000	9.000	-9.000	0.000	0.00
2860	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	1,500.000	4.000	-4.000	0.000	0.00
2865	04676452	000	SET (TY II) (36 IN) (RCP) (5: 1) (C)	EA	1,900.000	2.000	-2.000	0.000	0.00
2870	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	1,900.000	2.000	-2.000	0.000	0.00
2875	04676465	000	SET (TY II) (42 IN) (RCP) (6: 1) (C)	EA	2,500.000	4.000	-4.000	0.000	0.00
2880	04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	70.000	540.000	-540.000	0.000	0.00
2885	04746002	000	SLOT DRAIN OUTFALL (GAL STL) (12 IN)	LF	52.000	14.000	-14.000	0.000	0.00
2890	04796001	000	ADJUSTING MANHOLES	EA	1,500.000	1.000	-1.000	0.000	0.00
2895	04966002	000	REMOV STR (INLET)	EA	306.030	3.000	-3.000	0.000	0.00
2900	04966003	000	REMOV STR (MANHOLE)	EA	300.000	1.000	-1.000	0.000	0.00
2905	04966004	000	REMOV STR (SET)	EA	300.000	23.000	-23.000	0.000	0.00
2910	04966007	000	REMOV STR (PIPE)	LF	8.000	3,735.000	-3,735.000	0.000	0.00
2915	04966042	000	REMOV STR (SMALL)	EA	50.000	1.000	-1.000	0.000	0.00
2920	05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	506.000	-506.000	0.000	0.00
2925	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	7.500	506.000	-506.000	0.000	0.00
2930	05066021	002	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	32.000	936.000	-936.000	0.000	0.00
2935	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	9.000	936.000	-936.000	0.000	0.00
2940	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	5,058.000	-5,058.000	0.000	0.00
2945	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	5.000	5,058.000	-5,058.000	0.000	0.00
2950	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.150	3,815.000	-3,815.000	0.000	0.00
2955	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	3,815.000	-3,815.000	0.000	0.00

2960	05086001	000	CONSTRUCTING DETOURS	SY	22.200	20,679.000	-20,679.000	0.000	0.00
2965	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	15.000	6,510.000	-6,510.000	0.000	0.00
2970	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.200	15,690.000	-15,690.000	0.000	0.00
2975	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	7.500	6,510.000	-6,510.000	0.000	0.00
2980	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	72.000	2,377.000	-2,377.000	0.000	0.00
2985	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	185.000	70.000	-70.000	0.000	0.00
2990	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	172.000	30.000	-30.000	0.000	0.00
2995	05146037	000	PERM CTB (SGL SLOPE) (RETAINING WALL)	LF	84.000	610.800	-610.800	0.000	0.00
3000	05296031	000	CONC CURB & GUTTER(VALLEY GUTTER)(48")	LF	35.000	67.000	-67.000	0.000	0.00
3005	05296028	000	CONC CURB & GUTTER (TY B) (MOUNTABLE)	LF	13.000	1,451.000	-1,451.000	0.000	0.00
3010	05296024	000	CONC CURB (MOUNTABLE)	LF	13.000	2,208.400	-2,208.400	0.000	0.00
3015	05306004	000	DRIVEWAYS (CONC)	SY	62.000	137.000	-137.000	0.000	0.00
3020	05306005	000	DRIVEWAYS (ACP)	SY	17.900	3,016.000	-3,016.000	0.000	0.00
3025	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.340	3,815.500	-3,815.500	0.000	0.00
3030	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	875.000	9.000	-9.000	0.000	0.00
3035	05406021	000	MTL THRIE-BEAM GD FEN (TIM POST)	EA	1,400.000	7.000	-7.000	0.000	0.00
3040	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,100.000	14.000	-14.000	0.000	0.00
3045	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	22,000.000	4.000	-4.000	0.000	0.00
3050	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	4,200.000	9.000	-9.000	0.000	0.00
3055	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	3.000	-3.000	0.000	0.00
3060	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	19,000.000	2.000	-2.000	0.000	0.00
3065	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	18.000	186.000	-186.000	0.000	0.00
3070	05606004	000	MAILBOX INSTALL-S (TWG-POST) TY 2	EA	122.410	8.000	-8.000	0.000	0.00
3075	05606005	000	MAILBOX INSTALL-D (TWG-POST) TY 2	EA	158.120	1.000	-1.000	0.000	0.00
3080	05606006	000	MAILBOX INSTALL-M (TWG-POST) TY 2	EA	341.740	1.000	-1.000	0.000	0.00
3085	06106041	000	IN RD IL AM (TY SP) 38S-8-8 (250W) S	EA	3,957.980	3.000	-3.000	0.000	0.00
3090	06106064	000	IN RD IL AM (TY ST) 40T-8 (250W) S	EA	2,805.270	6.000	-6.000	0.000	0.00
3095	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,611.760	8.000	-8.000	0.000	0.00
3100	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	33,561.250	6.000	-6.000	0.000	0.00
3105	06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	25,259.690	6.000	-6.000	0.000	0.00
3110	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	8.160	130.000	-130.000	0.000	0.00
3115	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.100	4,935.000	-4,935.000	0.000	0.00
3120	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	10.200	334.000	-334.000	0.000	0.00
3125	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	15.300	465.000	-465.000	0.000	0.00
3130	06186064	000	CONDT (RM) (1")	LF	16.320	680.000	-680.000	0.000	0.00
3135	06186070	000	CONDT (RM) (2")	LF	20.400	310.000	-310.000	0.000	0.00
3140	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.220	846.000	-846.000	0.000	0.00
3145	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.330	1,640.000	-1,640.000	0.000	0.00
3150	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.380	4,105.000	-4,105.000	0.000	0.00
3155	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.430	10,880.000	-10,880.000	0.000	0.00
3160	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	3.060	180.000	-180.000	0.000	0.00
3165	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.840	622.000	-622.000	0.000	0.00
3170	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	805.880	22.000	-22.000	0.000	0.00
3175	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,173.110	4.000	-4.000	0.000	0.00
3180	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.550	110.000	-110.000	0.000	0.00
3185	06286050	000	ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	3,672.360	6.000	-6.000	0.000	0.00
3190	06286309	000	ELC SRV TY T 120/240 000(NS)GS(N)TP(O)	EA	1,912.680	1.000	-1.000	0.000	0.00
3195	06366001	000	ALUMINUM SIGNS (TY A)	SF	18.360	569.000	-569.000	0.000	0.00
3200	06366002	000	ALUMINUM SIGNS (TY G)	SF	22.440	622.500	-622.500	0.000	0.00
3205	06366003	000	ALUMINUM SIGNS (TY O)	SF	24.480	1,752.500	-1,752.500	0.000	0.00
3210	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	453.940	36.000	-36.000	0.000	0.00
3215	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	581.450	20.000	-20.000	0.000	0.00

3220	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	663.060	3.000	-3.000	0.000	0.00
3225	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	714.070	34.000	-34.000	0.000	0.00
3230	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,856.580	2.000	-2.000	0.000	0.00
3235	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	510.050	4.000	-4.000	0.000	0.00
3240	06446076	000	REMOVE SM RD SN SUP&AM	EA	45.910	16.000	-16.000	0.000	0.00
3245	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.790	5,315.550	-5,315.550	0.000	0.00
3250	06476003	000	REMOVE LRSA	EA	561.050	2.000	-2.000	0.000	0.00
3255	06506032	000	INS OH SN SUP(30 FT CANT)	EA	17,851.730	1.000	-1.000	0.000	0.00
3260	06506038	000	INS OH SN SUP(35 FT CANT)	EA	18,841.230	2.000	-2.000	0.000	0.00
3265	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	24,839.400	1.000	-1.000	0.000	0.00
3270	06506094	000	INS OH SN SUP(85 FT BRDG)	EA	32,286.000	1.000	-1.000	0.000	0.00
3275	06506134	000	INS OH SN SUP(125 FT BRDG)	EA	61,365.000	1.000	-1.000	0.000	0.00
3280	06506204	000	REMOVE OVERHD SIGN SUP	EA	6,940.000	1.000	-1.000	0.000	0.00
3285	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	44.000	25.000	-25.000	0.000	0.00
3290	06586003	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND(BR)	EA	44.000	75.000	-75.000	0.000	0.00
3295	06586019	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND(BR)	EA	44.000	62.000	-62.000	0.000	0.00
3300	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	44.000	82.000	-82.000	0.000	0.00
3305	06586049	000	INSTL OM ASSM (OM-2Z)(FLX)GND(BI)	EA	53.000	22.000	-22.000	0.000	0.00
3310	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	29.000	47.000	-47.000	0.000	0.00
3315	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	29.000	13.000	-13.000	0.000	0.00
3320	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	19.500	41.000	-41.000	0.000	0.00
3325	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	19.500	34.000	-34.000	0.000	0.00
3330	06586071	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	19.380	24.000	-24.000	0.000	0.00
3335	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.400	7,245.000	-7,245.000	0.000	0.00
3340	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.500	29,031.000	-29,031.000	0.000	0.00
3345	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.900	3,495.000	-3,495.000	0.000	0.00
3350	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.500	29,264.000	-29,264.000	0.000	0.00
3355	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	4,870.000	-4,870.000	0.000	0.00
3360	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	24,090.000	-24,090.000	0.000	0.00
3365	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	2,960.000	-2,960.000	0.000	0.00
3370	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.500	48.000	-48.000	0.000	0.00
3375	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	26,902.000	-26,902.000	0.000	0.00
3380	06666036	002	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.700	12,955.000	-12,955.000	0.000	0.00
3385	06666042	002	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.100	3,210.000	-3,210.000	0.000	0.00
3390	06666048	002	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	2.200	140.000	-140.000	0.000	0.00
3395	06666054	002	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	66.000	14.000	-14.000	0.000	0.00
3400	06666063	002	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	127.500	6.000	-6.000	0.000	0.00
3405	06666078	002	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	102.000	19.000	-19.000	0.000	0.00
3410	06666141	002	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.500	3,728.000	-3,728.000	0.000	0.00
3415	06666300	002	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	13,183.000	-13,183.000	0.000	0.00
3420	06666303	002	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	48,118.000	-48,118.000	0.000	0.00
3425	06666315	002	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	48,471.000	-48,471.000	0.000	0.00
3430	06666350	002	REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	2.500	612.000	-612.000	0.000	0.00
3435	06688005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	7.000	250.000	-250.000	0.000	0.00
3440	06726006	000	REFL PAV MRKR TY I-A	EA	4.000	201.000	-201.000	0.000	0.00
3445	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	6.000	-6.000	0.000	0.00
3450	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	1,588.000	-1,588.000	0.000	0.00
3455	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	21,775.000	-21,775.000	0.000	0.00
3460	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	2,576.000	-2,576.000	0.000	0.00
3465	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.100	45.000	-45.000	0.000	0.00
3470	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	31.000	1.000	-1.000	0.000	0.00
3475	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	31.000	1.000	-1.000	0.000	0.00

3480	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	204.000	1.000	-1.000	0.000	0.00
3485	06816001	000	TEMP TRAF SIGNALS	EA	19,935.000	1.000	-1.000	0.000	0.00
3490	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	174.000	6.000	-6.000	0.000	0.00
3495	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	174.000	2.000	-2.000	0.000	0.00
3500	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	174.000	6.000	-6.000	0.000	0.00
3505	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	174.000	2.000	-2.000	0.000	0.00
3510	06826005	000	VEH SIG SEC (12")LED(RED)	EA	174.000	6.000	-6.000	0.000	0.00
3515	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	174.000	4.000	-4.000	0.000	0.00
3520	06826023	000	BACK PLATE (12")(3 SEC)	EA	77.000	6.000	-6.000	0.000	0.00
3525	06826024	000	BACK PLATE (12")(4 SEC)	EA	90.000	2.000	-2.000	0.000	0.00
3530	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.000	751.000	-751.000	0.000	0.00
3535	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.000	485.000	-485.000	0.000	0.00
3540	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.500	2,260.000	-2,260.000	0.000	0.00
3545	06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,182.400	1.000	-1.000	0.000	0.00
3550	06886004	000	VEH LP DETECT (SAWCUT)	LF	5.500	1,304.000	-1,304.000	0.000	0.00
3555	07306107	000	FULL - WIDTH MOWING	CYC	2,080.000	6.000	-6.000	0.000	0.00
3560	07346002	000	LITTER REMOVAL	CYC	2,080.000	6.000	-6.000	0.000	0.00
3565	07386094	000	CLEAN / SWEEP - CENTER MEDIAN - AREA(1)	CYC	1,560.000	6.000	-6.000	0.000	0.00
3570	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	2.000	789.000	-789.000	0.000	0.00
3575	10076001	000	IRRIGATION GATE (18")	EA	6,631.000	2.000	-2.000	0.000	0.00
3580	10076006	000	IRRIGATION GATE (24")	EA	9,691.000	3.000	-3.000	0.000	0.00
3585	10076007	000	IRRIGATION VALVE (12")	EA	1,530.500	5.000	-5.000	0.000	0.00
3590	10076008	000	IRRIGATION WELL (48")	EA	20,402.000	5.000	-5.000	0.000	0.00
3595	10086001	000	PRSSR IRRIG PVC PIPE (18")	LF	82.000	492.000	-492.000	0.000	0.00
3600	10086002	000	PRSSR IRRIG PVC PIPE (24")	LF	86.500	1,675.000	-1,675.000	0.000	0.00
3605	60006022	000	REMOVE ROADWAY ILLUM ASSEMBLY (HPS)	EA	459.000	3.000	-3.000	0.000	0.00
3610	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	56,165.500	2.000	-2.000	0.000	0.00
3615	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	3,212.000	1.000	-1.000	0.000	0.00
3620	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	12,000.000	-12,000.000	0.000	0.00
3630	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	12,000.000	-12,000.000	0.000	0.00
3640	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	8,000.000	-8,000.000	0.000	0.00
4170	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	85,000.000	-85,000.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3690	04006005	001	CEM STABIL BKFL	CY	52.000	91.600	-91.600	0.000	0.00
3695	04166004	000	DRILL SHAFT (36 IN)	LF	175.000	380.000	-380.000	0.000	0.00
3700	04206013	000	CL C CONC (ABUT)	CY	930.000	56.600	-56.600	0.000	0.00
3705	04226001	000	REINF CONC SLAB	SF	18.000	2,600.000	-2,600.000	0.000	0.00
3710	04256035	000	PRESTR CONC GIRDER (TX28)	LF	154.000	297.000	-297.000	0.000	0.00
3715	04506023	000	RAIL (TY SSTR)	LF	54.000	132.000	-132.000	0.000	0.00
3720	04546004	000	ARMOR JOINT (SEALED)	LF	45.000	97.000	-97.000	0.000	0.00
3730	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00
3740	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3795	04006005	001	CEM STABIL BKFL	CY	52.000	91.600	-91.600	0.000	0.00
3800	04166004	000	DRILL SHAFT (36 IN)	LF	175.000	390.000	-390.000	0.000	0.00
3805	04206013	000	CL C CONC (ABUT)	CY	930.000	56.400	-56.400	0.000	0.00
3810	04226001	000	REINF CONC SLAB	SF	18.000	2,600.000	-2,600.000	0.000	0.00
3815	04256035	000	PRESTR CONC GIRDER (TX28)	LF	154.000	297.000	-297.000	0.000	0.00
3820	04506023	000	RAIL (TY SSTR)	LF	54.000	132.000	-132.000	0.000	0.00
3825	04546004	000	ARMOR JOINT (SEALED)	LF	45.000	97.000	-97.000	0.000	0.00
3830	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00
3840	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3900	04006005	001	CEM STABIL BKFL	CY	52.000	186.000	-186.000	0.000	0.00
3905	04036001	000	TEMPORARY SPL SHORING	SF	46.000	616.000	-616.000	0.000	0.00
3910	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,000.000	1.000	-1.000	0.000	0.00
3915	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,932.000	2.000	-2.000	0.000	0.00
3920	04166001	000	DRILL SHAFT (18 IN)	LF	72.000	248.000	-248.000	0.000	0.00
3925	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	615.000	-615.000	0.000	0.00
3930	04166007	000	DRILL SHAFT (54 IN)	LF	432.000	192.000	-192.000	0.000	0.00
3935	04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,500.000	5.000	-5.000	0.000	0.00
3940	04206013	000	CL C CONC (ABUT)	CY	930.000	85.200	-85.200	0.000	0.00
3945	04206031	000	CL C CONC (CAP)(MASS)	CY	930.000	85.700	-85.700	0.000	0.00
3950	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,060.000	40.100	-40.100	0.000	0.00
3955	04206045	000	CL C CONC (FOOTING)(MASS)	CY	525.000	88.900	-88.900	0.000	0.00
3960	04226001	000	REINF CONC SLAB	SF	18.000	20,240.000	-20,240.000	0.000	0.00
3965	04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,500.000	10.000	-10.000	0.000	0.00
3970	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.400	1,249,000.000	-1,249,000.000	0.000	0.00
3975	04506023	000	RAIL (TY SSTR)	LF	54.000	920.000	-920.000	0.000	0.00
3980	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	74.000	90.000	-90.000	0.000	0.00
3985	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,453.640	2.000	-2.000	0.000	0.00
3990	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00
3995	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4060	04006005	001	CEM STABIL BKFL	CY	52.000	64.000	-64.000	0.000	0.00
4065	04036001	000	TEMPORARY SPL SHORING	SF	46.000	1,848.000	-1,848.000	0.000	0.00
4070	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,000.000	1.000	-1.000	0.000	0.00
4075	04166004	000	DRILL SHAFT (36 IN)	LF	175.000	512.000	-512.000	0.000	0.00
4080	04166007	000	DRILL SHAFT (54 IN)	LF	432.000	532.000	-532.000	0.000	0.00

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE					Page 40 of 50	
4085	04206013	000	CL C CONC (ABUT)	CY	930.000	47.500	-47.500	0.000	0.00	
4090	04206031	000	CL C CONC (CAP)(MASS)	CY	930.000	226.500	-226.500	0.000	0.00	
4095	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,060.000	137.100	-137.100	0.000	0.00	
4100	04206045	000	CL C CONC (FOOTING)(MASS)	CY	525.000	226.700	-226.700	0.000	0.00	
4105	04226001	000	REINF CONC SLAB	SF	18.000	21,938.000	-21,938.000	0.000	0.00	
4110	04256038	000	PRESTR CONC GIRDER (TX46)	LF	140.000	742.900	-742.900	0.000	0.00	
4115	04346035	000	ELASTOMERIC BEARING (F7)	EA	3,500.000	5.000	-5.000	0.000	0.00	
4120	04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,500.000	10.000	-10.000	0.000	0.00	
4125	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.400	966,200.000	-966,200.000	0.000	0.00	
4130	04506023	000	RAIL (TY SSTR)	LF	54.000	1,119.000	-1,119.000	0.000	0.00	
4135	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	74.000	156.000	-156.000	0.000	0.00	
4140	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,453.640	1.000	-1.000	0.000	0.00	
4145	40216001	000	TIP TESTING(DRILL SHAFT)	EA	2,932.000	3.000	-3.000	0.000	0.00	
4150	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00	
4160	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	-1,000.000	0.000	0.00	
								Category Subtotal	0.00	

TOTAL ITEM EARNINGS THIS CONTRACT \$94,547,632.91

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002		PREPARING ROW Penitas Drain Ditch	STA	424.000	0.00	20.000	8,480.00
01006002		PREPARING ROW	STA	597.200	0.00	236.750	141,387.10
01006002		PREPARING ROW CO #08	STA	758.210	0.00	61.000	46,250.81
01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	91.00	336.500	2,692.00
01046009		REMOVING CONC (RIPRAP) Penitas Drain Ditch	SY	13.780	91.00	751.000	10,348.78
01066002		OBLITERATING ABANDONED ROAD CO #08	SY	5.260	0.00	6,681.800	35,146.27
01106001		EXCAVATION (ROADWAY)	CY	2.420	0.00	167,439.168	405,202.80
01106001		EXCAVATION (ROADWAY) CO #08	CY	2.870	0.00	144,432.743	414,521.97
01106002		EXCAVATION (CHANNEL) Penitas Drain Ditch	CY	4.400	0.00	71,402.000	314,168.80
01106002		EXCAVATION (CHANNEL) US 83 Irrigation Bypass	CY	5.300	0.00	8,998.000	47,689.40
01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.660	0.00	859,356.990	6,582,674.55
01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) US 83 Irrigation Bypass	CY	8.750	0.00	4,541.000	39,711.05
01526001	000	ROAD GRADER WORK (ORD COMP)	STA	800.000	146.40	187.000	149,600.00
01646023		CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.600	0.00	305,578.750	183,347.25
01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.170	1,027,618.00	209,270.730	35,576.03
01686001		VEGETATIVE WATERING	MG	18.950	0.00	6,430.000	121,848.50
01686001		VEGETATIVE WATERING CO #08	MG	19.090	0.00	688.000	13,133.92
01706006		IRRIGATION SYSTEM LOCATION A	LS	20,400.000	0.00	1.000	20,400.00
01936034		IRR SYS OP AND MNT LOC A	MO	115.000	0.00	9.000	1,035.00
02046003	000	SPRINKLING (DUST CONTROL)	MG	11.000	0.00	0.000	0.00
02046003		SPRINKLING (DUST CONTROL) CO #08	MG	28.170	0.00	269.000	7,577.73
02476225		FL BS (RDWY DEL)(TY E GR 4)(FNAL POS) CO #08	CY	15.300	0.00	34,381.982	526,044.33
02476225		FL BS (RDWY DEL)(TY E GR 4)(FNAL POS)	CY	15.600	0.00	37,539.262	585,612.50
02516324		REWORK BS MTL (TY B)(0"-15")(DENS CONT)	SY	3.370	0.00	41,648.310	140,354.81
02606011		LIME TRT (EXST MATL) (12")	SY	1.730	0.00	241,790.200	418,297.04
02606043		LIME (HYD, COM OR QK)(SLURRY)	TON	137.690	0.00	5,264.703	724,896.94
02606044		LIME TRT(MIX EXST MATL & NEW BASE)(18")	SY	2.550	0.00	117,989.766	300,873.91
02756001		CEMENT CO #08	TON	151.960	0.00	1,079.990	164,115.29
02756035		CEMENT TREAT (NEW BASE)(12") CO #08	SY	3.760	0.00	119,111.530	447,859.35
02926017		ASPHALT STAB BASE (GR 4)(PG 64)	TON	56.970	0.00	48,755.530	2,777,602.56
03056052		SALV, HAUL & STKPL RCL APH PV (0-12")	SY	3.060	0.00	110,806.571	339,068.11

03106009		PRIME COAT (MC-30)	GAL	3.980	0.00	64,902.905	258,313.58
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	12,000.00	235,275.930	235,275.93
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	12,000.00	117,227.590	117,227.59
03416076		D-GR HMA TY B SAC-B PG (64-22)	TON	66.300	0.00	48,504.537	3,215,850.83
03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	90.680	0.00	32,292.466	2,928,280.81
03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	99.210	0.00	15,730.890	1,560,661.59
		CO #08					
03546051		PLANE ASPH CONC PAV (0" TO 1 1/2")	SY	9.180	0.00	5,258.400	48,272.11
04006005		CEM STABIL BKFL	CY	50.740	0.00	2,233.730	113,339.46
04006005		CEM STABIL BKFL	CY	60.690	0.00	3,538.800	214,769.78
		Penitas Drain Ditch					
04006005		CEM STABIL BKFL	CY	84.650	0.00	441.380	37,362.82
		CO #08					
04006008	001	CUT & RESTORE ASPH PAVING	SY	51.000	1,072.00	122.400	6,242.40
04006010		STRUCT EXCAV (SPECIAL)	CY	46.910	0.00	1,333.000	62,531.03
		Penitas Drain Ditch					
04006010		STRUCT EXCAV (SPECIAL)	CY	46.920	0.00	518.600	24,332.71
04006011		SAND BACKFILL	CY	16.570	0.00	359.200	5,951.95
04006011		SAND BACKFILL	CY	17.850	0.00	6.500	116.03
		CO #08					
04026001		TRENCH EXCAVATION PROTECTION	LF	2.040	0.00	3,266.250	6,663.15
04026001		TRENCH EXCAVATION PROTECTION	LF	4.240	0.00	2,068.000	8,768.32
		Penitas Drain Ditch					
04036001		TEMPORARY SPL SHORING	SF	48.030	0.00	1,100.000	52,833.00
04166001		DRILL SHAFT (18 IN)	LF	181.330	0.00	654.000	118,589.82
04166001		DRILL SHAFT (18 IN)	LF	212.750	0.00	92.000	19,573.00
		CO #08					
04166001		DRILL SHAFT (18 IN)	LF	212.820	0.00	96.000	20,430.72
		CO #08					
04166001		DRILL SHAFT (18 IN)	LF	217.560	0.00	200.000	43,512.00
		CO #08					
04166002		DRILL SHAFT (24 IN)	LF	169.780	0.00	1,232.000	209,168.96
04166005		DRILL SHAFT (42 IN)	LF	253.100	0.00	8,325.000	2,107,057.50
04166005		DRILL SHAFT (42 IN)	LF	263.950	0.00	4,242.000	1,119,675.90
		CO #08					
04166005		DRILL SHAFT (42 IN)	LF	264.520	0.00	3,148.000	832,708.96
		CO #08					
04166005		DRILL SHAFT (42 IN)	LF	337.250	0.00	415.530	140,137.49
		CO #08					
04166006		DRILL SHAFT (48 IN)	LF	440.640	0.00	1,910.000	841,622.40
04166006		DRILL SHAFT (48 IN)	LF	448.540	0.00	774.000	347,169.96
		CO #08					
04166006		DRILL SHAFT (48 IN)	LF	450.570	0.00	1,542.000	694,778.94
		CO #08					
04166006		DRILL SHAFT (48 IN)	LF	477.000	0.00	508.000	242,316.00
		CO#6					
04166007		DRILL SHAFT (54 IN)	LF	324.920	0.00	256.000	83,179.52
04166007		DRILL SHAFT (54 IN)	LF	355.840	0.00	260.000	92,518.40
		CO #08					
04166015		DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	122.420	0.00	16.000	1,958.72

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #08					
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	125.000	56.00	32.000	4,000.00
04166018		DRILL SHAFT (SIGN MTS) (24 IN)	LF	153.030	56.00	150.000	22,954.50
		CO #08					
04166019	000	DRILL SHAFT (SIGN MTS) (30 IN)	LF	189.000	100.00	100.000	18,900.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	254.000	100.00	100.000	25,400.00
04166025		DRILL SHAFT (HIGH MAST POLE) (54 IN)	LF	428.400	0.00	25.000	10,710.00
04166026		DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	561.000	0.00	76.000	42,636.00
04166026		DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	561.120	0.00	76.000	42,645.12
		CO #08					
04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	198.940	0.00	256.000	50,928.64
		CO #08					
04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	203.990	0.00	72.000	14,687.28
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	254.000	120.00	52.000	13,208.00
04206013		CL C CONC (ABUT)	CY	993.480	0.00	364.100	361,726.08
04206013		CL C CONC (ABUT)	CY	993.750	0.00	164.300	163,273.14
		CO #08					
04206029		CL C CONC (CAP)	CY	666.950	0.00	1,110.000	740,314.50
04206029		CL C CONC (CAP)	CY	673.140	0.00	1,056.000	710,835.84
		CO #08					
04206029		CL C CONC (CAP)	CY	1,286.000	0.00	29.000	37,294.00
		CO#6					
04206031		CL C CONC (CAP)(MASS)	CY	1,611.600	0.00	81.700	131,667.72
04206031		CL C CONC (CAP)(MASS)	CY	1,615.670	0.00	74.500	120,367.42
		CO #08					
04206033		CL C CONC (CAP)(EXTEND)	CY	1,560.000	0.00	63.100	98,436.00
		CO#6					
04206037		CL C CONC (COLUMN)	CY	661.560	0.00	1,459.650	965,646.06
		CO #08					
04206037		CL C CONC (COLUMN)	CY	661.980	0.00	1,289.800	853,821.80
04206037		CL C CONC (COLUMN)	CY	773.000	0.00	157.600	121,824.80
		CO#6					
04206039		CL C CONC (COLUMN)(MASS)	CY	1,745.760	0.00	42.500	74,194.80
04206039		CL C CONC (COLUMN)(MASS)	CY	1,748.190	0.00	35.300	61,711.11
		CO #08					
04206044		CL C CONC (FOOTING)(HPC)	CY	443.700	0.00	188.640	83,699.57
04206045		CL C CONC (FOOTING)(MASS)	CY	579.360	0.00	88.900	51,505.10
04206045		CL C CONC (FOOTING)(MASS)	CY	579.480	0.00	88.900	51,515.77
		CO #08					
04226001		REINF CONC SLAB	SF	18.700	0.00	305,978.000	5,721,788.60
04226001		REINF CONC SLAB	SF	20.010	0.00	21,170.000	423,611.70
		CO #08					
04226001		REINF CONC SLAB	SF	20.020	0.00	143,520.000	2,873,270.40
		CO #08					
04226001		REINF CONC SLAB	SF	20.030	0.00	143,520.000	2,874,705.60
		CO #08					
04226001		REINF CONC SLAB	SF	31.000	0.00	15,201.000	471,231.00
		CO#6					
04236001		RETAINING WALL (MSE)	SF	52.100	0.00	26,483.150	1,379,772.12
04236001		RETAINING WALL (MSE)	SF	57.520	0.00	27,949.000	1,607,626.48

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #08					
04236003		RETAINING WALL (TEMP WALL)	SF	14.960	0.00	14,387.000	215,229.52
04236007		RETAINING WALL (DRILL SHAFT) (FACIA)	SF	62.470	0.00	838.000	52,349.86
04256012		PRESTR CONC SLAB BEAM (5SB15)	LF	179.220	0.00	889.600	159,434.10
04256040		PRESTR CONC GIRDER (TX62)	LF	153.710	0.00	34,963.020	5,374,165.80
04256040		PRESTR CONC GIRDER (TX62)	LF	164.730	0.00	17,881.190	2,945,568.42
		CO #08					
04256040		PRESTR CONC GIRDER (TX62)	LF	164.740	0.00	17,868.590	2,943,671.51
		CO #08					
04256040		PRESTR CONC GIRDER (TX62)	LF	233.000	0.00	2,613.490	608,943.17
		CO#6					
04326009		RIPRAP (CONC) (CL B) (4")	CY	356.980	0.00	800.450	285,744.65
04326009		RIPRAP (CONC) (CL B) (4")	CY	357.080	0.00	1,658.183	592,103.97
		CO #08					
04326009		RIPRAP (CONC) (CL B) (4")	CY	397.500	0.00	773.090	307,303.29
		Penitas Drain Ditch					
04326009		RIPRAP (CONC) (CL B) (4")	CY	521.520	0.00	545.000	284,228.40
		US 83 Irrigation Bypass					
04326010	000	RIPRAP (CONC)(CL B)(5 IN)	CY	315.000	10.00	8.437	2,657.66
04326024		RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	127.520	0.00	498.010	63,506.24
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	356.980	0.00	379.157	135,351.46
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	357.080	0.00	493.713	176,295.04
		CO #08					
04326047	000	RIPRAP (MOW STRIP)(6 IN)	CY	315.000	66.00	13.380	4,214.70
04326047		RIPRAP (MOW STRIP)(6 IN)	CY	357.080	66.00	7.629	2,724.16
		CO #08					
04346007		ELASTOMERIC BEARING (EE5)	EA	2,720.270	0.00	10.000	27,202.70
04346036		ELASTOMERIC BEARING (F8)	EA	3,756.330	0.00	5.000	18,781.65
04346043		SLIDING ELASTOMERIC BEARING (ES 6)	EA	1,953.420	0.00	10.000	19,534.20
		CO #08					
04346110		ELASTOMERIC BEARING(F10)	EA	2,713.090	0.00	5.000	13,565.45
		CO #08					
04426001		STR STEEL (PLATE GIRDER)	LB	1.580	0.00	1,228,000.000	1,940,240.00
04426001		STR STEEL (PLATE GIRDER)	LB	1.740	0.00	1,642,000.000	2,857,080.00
		CO #08					
04506023		RAIL (TY SSTR)	LF	55.020	0.00	16,493.300	907,461.37
04506023		RAIL (TY SSTR)	LF	55.590	0.00	14,511.000	806,666.49
		CO #08					
04506023		RAIL (TY SSTR)	LF	56.040	0.00	1,100.500	61,672.02
		CO #08					
04506083		(PARAPET)	LF	727.000	0.00	4.500	3,271.50
		CO#6					
04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	61.270	0.00	1,008.000	61,760.16
04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	65.110	0.00	831.000	54,106.41
		CO #08					
04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	77.000	0.00	91.100	7,014.70
		CO#6					
04546002		SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	81.400	0.00	78.000	6,349.20
		CO #08					
04546004		ARMOR JOINT (SEALED)	LF	48.310	0.00	171.000	8,261.02

04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	250.000	176.00	176.000	44,000.00
04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	280.000	352.00	352.000	98,560.00
04626021		CONC BOX CULV (8 FT X 6 FT)	LF	598.900	0.00	945.000	565,960.50
		Penitas Drain Ditch					
04626031		CONC BOX CULV (10 FT X 7 FT)	LF	798.180	0.00	1,540.000	1,229,197.20
		Penitas Drain Ditch					
04646003		RC PIPE (CL III)(18 IN)	LF	42.850	0.00	56.000	2,399.60
		CO #08					
04646003		RC PIPE (CL III)(18 IN)	LF	43.100	0.00	1,935.444	83,417.64
04646005		RC PIPE (CL III)(24 IN)	LF	51.000	0.00	50.063	2,553.21
04646005		RC PIPE (CL III)(24 IN)	LF	51.010	0.00	96.000	4,896.96
		CO #08					
04646020		RC PIPE (CL IV)(36 IN)	LF	100.470	0.00	2,755.000	276,794.85
04646040		RC PIPE (CL III)(30 IN)(SPL)	LF	86.390	0.00	16.000	1,382.24
		Penitas Drain Ditch					
04646043		RC PIPE (CL III)(48 IN)(SPL)	LF	172.780	0.00	88.000	15,204.64
		Penitas Drain Ditch					
04646045		RC PIPE (CL III)(60 IN)(SPL)	LF	206.700	0.00	213.000	44,027.10
		Penitas Drain Ditch					
04646060		RC PIPE (CL IV) (24 IN) (SPL)	LF	63.240	0.00	942.000	59,572.08
04646060		RC PIPE (CL IV) (24 IN) (SPL)	LF	63.250	0.00	781.167	49,408.81
		CO #08					
04646062		RC PIPE (CL IV) (36 IN) (SPL)	LF	109.640	0.00	870.000	95,386.80
04646069		RC PIPE (CL IV) (18") (SPL)	LF	53.040	0.00	588.000	31,187.52
04646069		RC PIPE (CL IV) (18") (SPL)	LF	53.050	0.00	164.000	8,700.20
		CO #08					
04656005		JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,703.590	0.00	7.000	18,925.13
		CO #08					
04656051		INLET (COMPL)(POD)(SFG)(3FTX3FT)	EA	3,447.600	0.00	1.000	3,447.60
04656126		INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	2,856.620	10.00	2.000	5,713.24
		CO #08					
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,650.000	10.00	2.000	7,300.00
04656128		INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,346.000	0.00	1.000	4,346.00
		CO #07					
04656178		INLET (COMPL)(TY MSE1)	EA	3,162.680	0.00	2.000	6,325.36
		CO #08					
04666009		HEADWALL (CH - FW - 0) (DIA= 36 IN)	EA	8,134.500	0.00	4.000	32,538.00
04666054		HEADWALL (CH - FW - 45) (DIA= 36 IN)	EA	8,771.600	0.00	2.000	17,543.20
04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	8,000.000	2.00	1.000	8,000.00
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	9,000.000	2.00	2.000	18,000.00
04676356		SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	586.500	0.00	4.501	2,639.84
04676358		SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	597.690	0.00	6.000	3,586.14
04676360		SET (TY II) (18 IN) (RCP) (5: 1) (C)	EA	800.880	16.00	1.000	800.88
		CO #08					
04676360	000	SET (TY II) (18 IN) (RCP) (5: 1) (C)	EA	900.000	16.00	1.000	900.00
04676362		SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	775.160	0.00	79.150	61,353.91
04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	887.590	0.00	4.000	3,550.36
		CO #08					
04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	866.960	0.00	2.000	1,733.92
04676392		SET (TY II) (24 IN) (RCP) (5: 1) (C)	EA	1,377.300	0.00	1.086	1,495.75

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #08					
04676394		SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,193.340	0.00	6.992	8,343.83
04676394		SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,377.300	0.00	2.000	2,754.60
		CO #08					
04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,545.630	0.00	2.000	3,091.26
		CO #08					
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	1,900.000	1.00	1.000	1,900.00
04716007		GRATE AND FRAME (BRIDGE DRAIN)	EA	2,422.600	0.00	14.000	33,916.40
04716007		GRATE AND FRAME (BRIDGE DRAIN)	EA	3,646.090	0.00	9.000	32,814.81
		CO #08					
04716007		GRATE AND FRAME (BRIDGE DRAIN)	EA	3,738.630	0.00	5.000	18,693.15
		CO #08					
04816019		PIPE (PVC) (SCH 40) (18 IN)	LF	92.840	0.00	668.000	62,017.12
		CO #08					
04816034		PIPE (MISC) (8 IN)	LF	128.910	0.00	174.000	22,430.34
		CO #08					
04816034		PIPE (MISC) (8 IN)	LF	128.980	0.00	15.000	1,934.70
04816035		PIPE (MISC) (10 IN)	LF	122.020	0.00	919.000	112,136.38
04816035		PIPE (MISC) (10 IN)	LF	122.310	0.00	879.000	107,510.49
		CO #08					
04966002	000	REMOV STR (INLET)	EA	306.030	2.00	2.000	612.06
04966004		REMOV STR (SET)	EA	280.570	11.00	10.000	2,805.70
		CO #08					
04966004	000	REMOV STR (SET)	EA	300.000	11.00	14.000	4,200.00
04966005	000	REMOV STR (WINGWALL)	EA	400.000	4.00	5.000	2,000.00
04966006	000	REMOV STR (HEADWALL)	EA	400.000	4.00	4.000	1,600.00
04966007		REMOV STR (PIPE)	LF	6.630	0.00	368.000	2,439.84
		CO #08					
04966007		REMOV STR (PIPE)	LF	7.140	0.00	3,857.000	27,538.98
04966007	000	REMOV STR (PIPE)	LF	8.000	0.00	0.000	0.00
04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	525.00	525.000	10,500.00
04966042		REMOV STR (SMALL)	EA	367.180	0.00	5.000	1,835.90
05006001		MOBILIZATION	LS	309,400.000	1.00	0.900	278,460.00
		CO#6					
05006001		MOBILIZATION	LS	318,000.000	1.00	0.900	286,200.00
		Penitas Drain Ditch					
05006001		MOBILIZATION	LS	3,314,131.920	1.00	0.900	2,982,718.73
		CO #08					
05006001	000	MOBILIZATION	LS	5,690,000.000	1.00	0.900	5,121,000.00
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,068.050	0.00	50.000	203,402.50
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	4,543.690	0.00	12.000	54,524.28
		CO #08					
05066004		ROCK FILTER DAMS (INSTALL) (TY 4)	LF	43.350	0.00	32.000	1,387.20
05066021		CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	32.640	0.00	280.440	9,153.56
05066024		CONSTRUCTION EXITS (REMOVE)	SY	8.160	0.00	280.440	2,288.39
05066038		TEMP SEDMT CONT FENCE (INSTALL)	LF	2.290	0.00	30,363.320	69,532.00
05066039		TEMP SEDMT CONT FENCE (REMOVE)	LF	0.560	0.00	8,645.000	4,841.20
05066041		BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.130	0.00	6,459.000	26,675.67
05066043		BIODEG EROSN CONT LOGS (REMOVE)	LF	0.610	0.00	6,419.000	3,915.59
05086001		CONSTRUCTING DETOURS	SY	24.860	0.00	43,926.580	1,092,014.78

05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	34.650	0.00	19,290.000	668,398.50
05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.480	0.00	32,880.000	147,302.40
05126049		PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	8.400	0.00	5,070.000	42,588.00
05296028		CONC CURB & GUTTER (TY B) (MOUNTABLE) CO #07	LF	12.190	0.00	163.000	1,986.97
05306005		DRIVEWAYS (ACP)	SY	35.700	0.00	8,832.210	315,309.89
05306005		DRIVEWAYS (ACP) CO #08	SY	35.710	0.00	151.000	5,392.21
05336001		RUMBLE STRIPS (SHOULDER)	LF	0.240	0.00	17,650.000	4,236.00
05406001		MTL W-BEAM GD FEN (TIM POST)	LF	21.420	0.00	6,562.500	140,568.75
05406001		MTL W-BEAM GD FEN (TIM POST) CO #08	LF	23.460	0.00	2,350.000	55,131.00
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	866.960	0.00	6.000	5,201.76
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION CO #08	EA	1,020.220	0.00	1.000	1,020.22
05406017		MTL BM GD FEN (LONG SPAN SYSTEM)	LF	21.420	0.00	50.000	1,071.00
05406021		MTL THRIE-BEAM GD FEN (TIM POST)	EA	1,223.940	0.00	6.000	7,343.64
05426001		REMOVE METAL BEAM GUARD FENCE	LF	2.040	0.00	150.000	306.00
05426002		REMOVE TERMINAL ANCHOR SECTION	EA	153.000	0.00	1.000	153.00
05436002		CABLE BARRIER SYSTEM (TL-4) CO #08	LF	18.360	0.00	9,750.000	179,010.00
05436020		CABLE BARRIER TERMINAL SECTION (TL-4) CO #08	EA	3,060.660	0.00	2.000	6,121.32
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,192.900	0.00	7.000	15,350.30
05446001		GUARDRAIL END TREATMENT (INSTALL) CO #08	EA	3,060.660	0.00	4.000	12,242.64
05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	300.900	0.00	2.000	601.80
05456001		CRASH CUSH ATTEN (INSTL)	EA	22,691.870	0.00	16.400	372,146.67
05456003		CRASH CUSH ATTEN (MOVE & RESET)	EA	4,258.260	0.00	19.500	83,036.07
05456005		CRASH CUSH ATTEN (REMOVE)	EA	3.000	0.00	2.000	6.00
05456006		CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	27,079.350	0.00	1.000	27,079.35
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	29,992.000	0.00	4.000	119,968.00
05506001		CHAIN LINK FENCE (INSTALL) (6')	LF	20.400	0.00	1,011.000	20,624.40
06106041	000	IN RD IL AM (TY SP) 38S-8-8 (250W) S	EA	3,957.980	6.00	1.000	3,957.98
06106041		IN RD IL AM (TY SP) 38S-8-8 (250W) S	EA	4,056.930	6.00	1.000	4,056.93
06106064		IN RD IL AM (TY ST) 40T-8 (250W) S	EA	4,298.080	0.00	9.000	38,682.72
06106106		IN RD IL (U/P) (TY 2) (150W EQ) LED CO #08	EA	1,020.220	0.00	4.000	4,080.88
06106106		IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,644.000	0.00	4.000	6,576.00
06106254		IN RD IL (TY ST) 40T-8 (250W EQ) LED CO #08	EA	3,101.470	0.00	32.000	99,247.04
06136002		HI MST IL POLE (100 FT)(100 MPH)	EA	27,573.270	0.00	1.000	27,573.27
06136006		HI MST IL POLE (150 FT)(100 MPH) CO #08	EA	34,177.440	0.00	2.000	68,354.88
06136006		HI MST IL POLE (150 FT)(100 MPH)	EA	34,232.480	0.00	2.000	68,464.96
06146001		HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	25,764.880	0.00	2.000	51,529.76
06146005		HI MST IL ASM (12-400W)ASYM(TY B)SHLD	EA	26,520.000	0.00	1.000	26,520.00
06186023		CONDT (PVC) (SCH 40) (2")	LF	7.400	0.00	4,665.000	34,521.00
06186023		CONDT (PVC) (SCH 40) (2")	LF	8.520	0.00	5,395.000	45,965.40

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #08					
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	10.200	2,724.00	235.000	2,397.00
06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	20.910	0.00	995.000	20,805.45
06186064		CONDT (RM) (1")	LF	19.380	0.00	660.000	12,790.80
06186070	000	CONDT (RM) (2")	LF	20.400	315.00	315.000	6,426.00
06206007		ELEC CONDR (NO.8) BARE	LF	1.020	5,766.00	550.000	561.00
		CO #08					
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.220	5,766.00	425.000	518.50
06206008		ELEC CONDR (NO.8) INSULATED	LF	1.220	0.00	1,040.000	1,268.80
		CO #08					
06206008		ELEC CONDR (NO.8) INSULATED	LF	1.430	0.00	910.000	1,301.30
06206009		ELEC CONDR (NO.6) BARE	LF	1.170	0.00	7,235.000	8,464.95
		CO #08					
06206009		ELEC CONDR (NO.6) BARE	LF	2.040	0.00	4,810.000	9,812.40
06206010		ELEC CONDR (NO.6) INSULATED	LF	1.380	0.00	14,230.000	19,637.40
		CO #08					
06206010		ELEC CONDR (NO.6) INSULATED	LF	2.300	0.00	7,068.000	16,256.40
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.840	4,807.00	779.000	1,433.36
06246002		GROUND BOX TY A (122311)W/APRON	EA	851.890	0.00	14.000	11,926.46
		CO #08					
06246002		GROUND BOX TY A (122311)W/APRON	EA	1,529.930	0.00	8.000	12,239.44
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,173.110	26.00	4.000	4,692.44
06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.550	285.00	140.000	357.00
06286050		ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	4,298.080	0.00	5.000	21,490.40
06286050		ELC SRV TY A 240/480 060(NS)SS(T)TP(O)	EA	5,458.190	0.00	11.000	60,040.09
		CO #08					
06286301	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,683.170	3.00	1.000	1,683.17
06366002		ALUMINUM SIGNS (TY G)	SF	16.320	0.00	375.000	6,120.00
06366002		ALUMINUM SIGNS (TY G)	SF	21.420	0.00	1,322.000	28,317.24
		CO #08					
06366003		ALUMINUM SIGNS (TY O)	SF	24.960	0.00	195.000	4,867.20
06446027		IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	484.480	0.00	13.000	6,298.24
06446027		IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	484.610	0.00	13.000	6,299.93
		CO #08					
06446030		IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	611.970	0.00	20.000	12,239.40
06446030		IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	612.130	0.00	1.000	612.13
		CO #08					
06446034		IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,010.020	0.00	1.000	1,010.02
		CO #08					
06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,836.000	0.00	1.000	1,836.00
06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,999.630	0.00	1.000	1,999.63
		CO #08					
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,498.880	0.00	1.000	2,498.88
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,499.540	0.00	1.000	2,499.54
		CO #08					
06446067		IN SM RD SN SUP&AM (INST SIGN ONLY)	EA	153.030	0.00	2.000	306.06
		CO #08					
06476001		INSTALL LRSS (STRUCT STEEL)	LB	4.590	0.00	7,858.220	36,069.23
		CO #08					
06476004		RELOCATE LRSS (SIGN ONLY)	EA	1,402.810	0.00	1.000	1,402.81

CONTRACT ID	003902040	ESTIMATE	0090	CONTRACTOR'S ESTIMATE PACKAGE			Page 49 of 50
		CO #08					
06506084	000	INS OH SN SUP(75 FT BRDG)	EA	28,978.970	1.00	1.000	28,978.97
06586003		INSTL DEL ASSM (D-SW)SZ 1(F LX)GND(BR)	EA	76.500	0.00	14.000	1,071.00
06586019		INSTL DEL ASSM (D-SY)SZ 1(F LX)GND(BR)	EA	76.500	0.00	3.000	229.50
06586049		INSTL OM ASSM (OM-2Z)(F LX)GND(BI)	EA	86.700	0.00	13.000	1,127.10
06586063		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	25.500	0.00	51.000	1,300.50
06586065		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	25.500	0.00	16.000	408.00
06586069		INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	15.300	0.00	42.000	642.60
06586070		INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	15.300	0.00	35.000	535.50
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.500	0.00	6,370.000	3,185.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.500	41,764.00	28,793.000	14,396.50
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.400	0.00	36,220.000	14,488.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	2,080.00	2,110.000	1,688.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	8,210.00	20,332.000	14,232.40
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	8,210.00	18,397.000	9,198.50
06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.710	0.00	1,733.000	1,230.43
06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.060	0.00	307.000	939.42
06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.120	0.00	205.000	1,254.60
06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.430	0.00	3,940.000	1,694.20
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.430	0.00	18,857.000	8,108.51
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.430	0.00	13,919.000	5,985.17
06666350		REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	2.550	0.00	30.000	76.50
06686005		PREFAB PAV MRK TY B (W)4"(BRK)CNTST	LF	6.630	0.00	630.000	4,176.90
06726010		REFL PAV MRKR TY II-C-R	EA	4.850	0.00	397.000	1,925.45
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.510	0.00	4,245.000	2,164.95
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	174.000	38.00	4.000	696.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	174.000	30.00	4.000	696.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.000	10,532.00	246.000	492.00
06866008	000	INS TRF SIG PL AM (S)STR(TY B)LUM	EA	4,182.400	4.00	4.000	16,729.60
07306107		FULL - WIDTH MOWING	CYC	2,400.000	0.00	2.000	4,800.00
10036002	000	TRANSPLANT PLANT MATERIAL (TYPE I)	EA	739.500	34.00	34.000	25,143.00
10076004		IRRIGATION WELL (24")	EA	4,039.010	0.00	2.000	8,078.02
10076006		IRRIGATION GATE (24")	EA	6,731.680	0.00	4.000	26,926.72
10076007		IRRIGATION VALVE (12")	EA	4,406.190	0.00	6.000	26,437.14
10076008		IRRIGATION WELL (48")	EA	11,321.480	0.00	4.000	45,285.92
10086002		PRSSR IRRIG PVC PIPE (24")	LF	96.590	0.00	2,498.000	241,281.82
40216001		TIP TESTING(DRILL SHAFT)	EA	2,549.880	0.00	26.000	66,296.88
50016002		GEOGRID BASE REINFORCEMENT (TY II)	SY	1.820	0.00	103,201.071	187,825.96
		CO #08					
50566001		IMPERMEABLE LINER	SY	53.110	0.00	5,581.780	296,426.01
		US 83 Irrigation Bypass					
60006114		INSTALL SAFETY SWITCH 200A	EA	1,780.760	0.00	15.970	28,438.67
		CO#12 Safety Switches to Electrical Services					
61566002		LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	28,362.180	0.00	2.000	56,724.36
		CO #08					
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	1,264,272.600	1,264,272.60
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	32,510.00	21,379.010	21,379.01
96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	825,000.000	0.00	1.000	825,000.00
		UNRECOVERED OVERHEAD					

96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	6.610	0.00	7,253.000	47,942.33
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	1,188,826.151	1,188,826.15
	CO #09					
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	1.190	0.00	17,500.000	20,825.00
	Biotic/Bonded Matrix Fibre Mulch (PERM)(RURAL)(CLAY)					
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1,592,752.350	0.00	1.000	1,592,752.35
	Added by CO#18 - Dispute Resolution #1					

TOTAL ITEM EARNINGS TO DATE \$94,547,632.91