



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **004520018**
PROJECT: **NH 1802(395)**
CONTRACT: **07183002**
AWARD AMOUNT: **\$71,637,885.73**
PROJECTED AMOUNT: **\$74,262,949.84**
ADJ. PROJECTED AMOUNT: **\$74,972,673.84**
CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **US 82**
DISTRICT NAME: **PARIS**
COUNTY: **FANNIN**
AREA ENGINEER: **Aaron Bloom, P.E.**
AREA NUMBER: **055**

ESTIMATE NUMBER: **0062**
ESTIMATE PAID:
ESTIMATE PERIOD: **09/01/2023** to **10/03/2023**
ESTIMATE TYPE: **FINL**
% COMPLETE: **100.00**
% TIME USED: **102.26**
% RETAINAGE: **0.00**

LETTING DATE: **07/10/2018**
AWARD DATE: **07/26/2018**
NOTICE TO PROCEED DATE: **08/24/2018**
WORK BEGIN DATE: **10/18/2018**
ACCEPTED DATE: **08/14/2023**
PHYSICAL WORK COMPLETION DATE: **00/00/0000**

Estimate Number 0062

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$75,379,203.72	\$75,163,593.72	\$215,610.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$75,379,203.72	\$75,163,593.72	\$215,610.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$54,390.00)	(\$54,390.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
OWED TO CONTRACTOR	<u>\$75,324,813.72</u>	<u>\$75,109,203.72</u>	<u>\$215,610.00</u>
PREVIOUS ACCOUNT BALANCE			<u>(\$2,979.00)</u>
CURRENT BALANCE			\$212,631.00
PAID TO CONTRACTOR			\$212,631.00

Estimate Number 0061

RECAPITULATION

		THIS ESTIMATE
ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		<u>\$0.00</u>
OWED TO CONTRACTOR		<u>\$0.00</u>
PREVIOUS ACCOUNT BALANCE		<u>(\$2,979.00)</u>
CURRENT BALANCE		-\$2,979.00
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$0.00
PREVIOUS ACCOUNT BALANCE		(\$2,979.00)
		<hr/>
CURRENT BALANCE		-\$2,979.00
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$0.00
PREVIOUS ACCOUNT BALANCE		(\$2,979.00)
		<hr/>
CURRENT BALANCE		-\$2,979.00
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$0.00
PREVIOUS ACCOUNT BALANCE		(\$2,979.00)
		<hr/>
CURRENT BALANCE		-\$2,979.00
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		\$0.00
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	\$0.00
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		\$0.00
PREVIOUS ACCOUNT BALANCE		(\$2,979.00)
		<hr/>
CURRENT BALANCE		-\$2,979.00
PAID TO CONTRACTOR		\$0.00

RECAPITULATION

THIS ESTIMATE

ITEM EARNINGS		(\$2,979.00)
PARTICIPATING		\$0.00
NON-PARTICIPATING	Negative Estimate Period	(\$2,979.00)
RETAINAGE		\$0.00
LIQUIDATED DAMAGES	Note: See Worked Performed Section for previous history.	\$0.00
INCENTIVE		\$0.00
DISINCENTIVE		\$0.00
OTHER ADJUSTMENTS		\$0.00
		<hr/> <hr/>
OWED TO CONTRACTOR		(\$2,979.00)

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
ADJUSTMENT AMOUNT:
REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/18/2018
TIME CHARGES BEGIN: 09/24/2018
BID DAYS: 928
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 928
DAYS CHARGED TO DATE: 949
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 21
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 21
 DAYS AT
 PER DAY \$2,590.00
TOTAL: \$54,390.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
10/03/2023		1	FINAL CLOSE OUT

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
1	0	1
		1
OTHER - SEE RMRKS		1

WORK PERFORMED THIS PERIOD

Estimate Number 0062

PROJECT NH 1802(395)

CONTROL 004520018

CATEGORY 001

DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0240	05006001	000	MOBILIZATION	LS	7,187,000.000	0.030	\$215,610.00
TOTAL ITEM EARNINGS THIS ESTIMATE							\$215,610.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

WORK PERFORMED THIS PERIOD

Estimate Number 0056

PROJECT NH 1802(395) CONTROL 004520018

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0580	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	100.000	-6.000	-\$600.00
0585	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	-6.000	-\$600.00
0880	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	-1,779.000	-\$1,779.00

Total Bid Quantity	QTY Paid To Date
--------------------	------------------

2.00	1.00
21.00	1.00
1.00	0.00

TOTAL ITEM EARNINGS THIS ESTIMATE

-\$2,979.00

CONTRACT LINE ITEMS

PROJECT NH 1802(395) CONTROL 004520018
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	4,707.000	86.000	0.000	86.00	404,802.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	15.870	157.000	0.000	743.23	11,795.08
0070	01056050	000	REMOV STAB BASE AND ASPH PAV (24")	SY	1.440	12,345.000	0.000	13,500.39	19,440.56
0075	01106001	000	EXCAVATION (ROADWAY)	CY	5.090	36,913.000	0.000	36,913.00	187,887.17
0085	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	2.090	8,409.300	0.000	8,409.30	17,575.44
0090	01346002	000	BACKFILL (TY B)	STA	67.000	86.000	0.000	86.00	5,762.00
0105	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.110	59,977.000	0.000	2,982.83	328.11
0110	01646015	000	STRAW/HAY MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.280	88,889.000	-27,371.566	61,517.43	17,224.88
0115	01686001	000	VEGETATIVE WATERING	MG	23.000	746.000	-597.600	148.40	3,413.20
0120	02476344	000	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	15.350	30,586.000	0.000	30,586.00	469,495.09
0125	02756001	000	CEMENT	TON	134.050	278.700	50.000	287.64	38,558.14
0130	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.250	30,586.000	0.000	30,586.00	68,818.51
0135	03166029	000	ASPH (RC-250)	GAL	5.500	8,566.000	0.000	7,950.00	43,725.00
0140	03166403	000	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	76.000	218.500	0.000	240.00	18,240.00
0153	03406103		D-GR HMA(SQ) TY-D SAC-A PG64-22 CO #14 - FRONTAGE ROAD REPAIR	TON	142.280	0.000	470.000	843.78	120,053.02
0154	03406104		D-GR HMA(SQ) TY-D SAC-B PG64-22 CO #7 - Seal Coat Repair	TON	53.110	0.000	350.000	359.10	19,071.80
0155	03416008	001	D-GR HMA TY-B PG64-22	TON	70.890	9,870.000	-3,506.900	6,363.10	451,080.16
0160	03416038	001	D-GR HMA TY-D SAC-A PG64-22	TON	75.560	9,156.000	-1,394.400	7,761.60	586,466.49
0161	03416038		D-GR HMA TY-D SAC-A PG64-22 SPRAY PAVER	TON	79.760	0.000	5,079.000	3,432.96	273,812.89
0162	30026001		MEMBRANE UNDERSEAL	GAL	4.090	0.000	6,127.000	7,600.00	31,084.00
0170	03546022	000	PLANE ASPH CONC PAV(0" TO 3")	SY	6.000	4,423.000	0.000	5,479.45	32,876.70
0171	03546022		PLANE ASPH CONC PAV(0" TO 3") CO #14 - FRONTAGE ROAD REPAIR	SY	2.560	0.000	8,438.000	7,826.66	20,036.25
0175	04006007	000	CUT & RESTORE CONC PAVING	SY	100.000	187.000	0.000	201.62	20,162.00
0180	04016001	000	FLOWABLE BACKFILL	CY	285.000	305.000	-204.740	100.26	28,574.10
0185	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	35.000	0.000	35.00	4,200.00
0190	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	200.000	48.000	0.000	72.00	14,400.00
0195	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	210.290	3.000	0.000	4.00	841.16
0200	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	480.000	85.000	0.000	85.00	40,800.00
0205	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	24.900	0.000	30.43	14,708.63
0210	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	65.890	88.000	0.000	88.00	5,798.32
0215	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	233.000	0.000	232.00	14,632.24
0220	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,226.290	2.000	0.000	2.00	2,452.58
0225	04966004	000	REMOV STR (SET)	EA	420.440	2.000	0.000	2.00	840.88
0230	04966006	000	REMOV STR (HEADWALL)	EA	1,401.470	2.000	0.000	2.00	2,802.94
0235	04966007	000	REMOV STR (PIPE)	LF	7.010	132.000	0.000	130.00	911.30
0240	05006001	000	MOBILIZATION	LS	7,187,000.000	1.000	0.000	1.00	7,187,000.00
0245	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,950.000	48.000	0.000	48.00	381,600.00
0260	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	16.620	390.000	-113.556	276.44	4,594.50
0265	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	8.310	390.000	0.000	276.44	2,297.25

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0270	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.960	1,196.000	-980.000	216.00	423.36
0275	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.460	1,196.000	0.000	60.00	27.60
0280	05066042	003	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.670	410.000	0.000	270.00	1,260.90
0285	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.870	410.000	0.000	179.00	155.73
0300	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	11.010	240.000	0.000	600.00	6,606.00
0310	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.080	29,260.000	0.000	23,877.00	1,910.16
0315	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	22.700	400.000	725.000	1,125.00	25,537.50
0320	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,025.000	4.000	0.000	6.00	12,150.00
0325	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	790.000	0.000	575.00	1,150.00
0330	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,525.000	6.000	0.000	7.00	17,675.00
0335	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	6.000	0.000	6.00	1,500.00
0355	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	12.000	20.000	0.000	20.00	240.00
0360	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.000	100.000	0.000	100.00	1,400.00
0365	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	18.000	450.000	0.000	450.00	8,100.00
0370	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	22.000	310.000	0.000	310.00	6,820.00
0375	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	18.000	260.000	0.000	720.00	12,960.00
0380	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	880.000	0.000	2,320.00	4,640.00
0385	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.000	1,340.000	0.000	2,780.00	5,560.00
0390	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	8.000	0.000	8.00	7,600.00
0395	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	6,500.000	1.000	0.000	1.00	6,500.00
0400	06366001	001	ALUMINUM SIGNS (TY A)	SF	18.560	9.000	0.000	9.00	167.04
0405	06366002	001	ALUMINUM SIGNS (TY G)	SF	19.590	573.000	0.000	573.00	11,225.08
0410	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	439.180	26.000	0.000	26.00	11,418.68
0415	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	590.720	4.000	0.000	6.00	3,544.32
0420	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	503.090	28.000	0.000	25.00	12,577.25
0425	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	687.630	8.000	0.000	3.00	2,062.89
0430	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	514.430	1.000	0.000	1.00	514.43
0440	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	743.300	1.000	0.000	3.00	2,229.90
0450	06446076	000	REMOVE SM RD SN SUP&AM	EA	51.550	84.000	0.000	72.00	3,711.60
0455	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.900	1,365.600	0.000	3,503.30	17,166.17
0458	06586073		INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	90.140	0.000	3.000	3.00	270.42
0460	06476003	000	REMOVE LRSA	EA	819.590	5.000	0.000	7.00	5,737.13
0465	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.560	6.000	0.000	3.00	55.68
0470	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.560	6.000	0.000	3.00	55.68
0475	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	61.860	7.000	0.000	3.00	185.58
0480	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.620	16.000	0.000	20.00	412.40
0485	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	20.620	16.000	0.000	4.00	82.48
0490	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	9,582.000	0.000	525.00	336.00
0500	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.640	8,958.000	-8,571.000	387.00	247.68
0505	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.750	4,944.000	0.000	6,756.00	5,067.00
0510	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	3.000	1,678.000	0.000	677.00	2,031.00
0515	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	623.000	0.000	1,238.00	3,714.00
0520	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	65.000	0.000	72.00	432.00
0525	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	125.500	4.000	0.000	4.00	502.00
0530	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	145.500	4.000	0.000	4.00	582.00
0535	06666224	007	PAVEMENT SEALER 4"	LF	0.120	26,994.000	0.000	19,340.00	2,320.80
0545	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	100.000	7.000	0.000	1.00	100.00
0550	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.440	8,729.000	0.000	4,920.00	2,164.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0555	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.370	38,329.000	0.000	38,329.00	14,181.73
0560	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.370	40,064.000	0.000	26,708.00	9,881.96
0565	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	820.000	0.000	1,079.00	3,884.40
0570	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	35,561.000	0.000	22,547.00	11,273.50
0575	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	42.000	0.000	223.00	892.00
0580	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	100.000	2.000	0.000	1.00	100.00
0585	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	21.000	0.000	1.00	100.00
0600	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	31,868.000	0.000	18,805.00	752.20
0605	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	65.000	0.000	72.00	36.00
0610	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	30.000	2.000	0.000	2.00	60.00
0615	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	30.000	2.000	0.000	2.00	60.00
0620	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	4.000	0.000	4.00	400.00
0625	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	100.000	5.000	0.000	5.00	500.00
0630	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0635	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,000.000	1.000	0.000	1.00	4,000.00
0640	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	260.000	12.000	0.000	12.00	3,120.00
0645	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	260.000	2.000	0.000	2.00	520.00
0650	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	260.000	12.000	0.000	12.00	3,120.00
0655	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	260.000	2.000	0.000	2.00	520.00
0660	06826005	000	VEH SIG SEC (12")LED(RED)	EA	260.000	12.000	0.000	12.00	3,120.00
0665	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	260.000	4.000	0.000	4.00	1,040.00
0670	06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	12.000	0.000	12.00	1,200.00
0675	06826024	000	BACK PLATE (12")(4 SEC)	EA	120.000	2.000	0.000	2.00	240.00
0680	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.500	730.000	0.000	730.00	1,825.00
0685	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.000	168.000	0.000	168.00	504.00
0690	06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	3.500	1,160.000	0.000	1,160.00	4,060.00
0695	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	24,000.000	2.000	0.000	2.00	48,000.00
0700	06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	25,000.000	1.000	0.000	1.00	25,000.00
0705	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	26,500.000	1.000	0.000	1.00	26,500.00
0710	07306107	000	FULL - WIDTH MOWING	CYC	30,000.000	3.000	0.000	5.00	150,000.00
0715	30606001	000	GEOGRID BASE REINFORCEMENT	SY	0.970	32,109.000	0.000	32,835.28	31,850.22
0720	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	50.000	450.000	0.000	138.00	6,900.00
0725	60046031	000	ITS COM CBL (ETHERNET)	LF	3.000	60.000	0.000	60.00	180.00
0730	60546001	000	SPREAD SPECTRUM RADIO	EA	4,500.000	1.000	0.000	1.00	4,500.00
0735	60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	800.000	1.000	0.000	1.00	800.00
0740	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,500.000	1.000	0.000	1.00	7,500.00
0745	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	46,000.000	1.000	0.000	1.00	46,000.00
0750	61856002	000	TMA (STATIONARY)	DAY	139.680	450.000	0.000	373.00	52,100.64
0755	61856003	000	TMA (MOBILE OPERATION)	HR	30.250	40.000	0.000	70.00	2,117.50
0900	96026601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	8,376.68	8,376.68
0915	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	520,395.060	-194,585.000	325,810.06	325,810.06
0920	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	520,395.060	-239,408.180	280,986.88	280,986.88
0925	05856002	000	RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	356,472.000	-212,315.000	144,157.00	144,157.00
0936	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	63,418.080	50,929.26	50,929.26
			CO #1 - FIELD OFFICE (PAY BY DOLLAR AMT EACH MONTH)						
0937	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	-15,000.000	0.000	1.000	1.00	-15,000.00
			CO #7 - Seal Coat Mobilization Reduction (LS)						
0939	05526005		GATE (TY 1)	EA	1,519.820	0.000	1.000	1.00	1,519.82

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0940	05526008		WIRE FENCE (WATER GAP)	LF	49.110	0.000	80.000	245.00	12,031.95
0942	96086003		UNIQUE CHANGE ORDER ITEM 3 CO #7- REMOV/REPL EXIST GATE @ DRAINAGE EASEMENTS (LF)	DOL	73.780	0.000	32.000	20.00	1,475.60
0943	96086004		UNIQUE CHANGE ORDER ITEM 4 CO #7-REMOV EXIST FENCE/WATER GAP @DRAINAGE EASEMTS(LF)	DOL	4.240	0.000	902.000	902.00	3,824.48
0944	96086005		UNIQUE CHANGE ORDER ITEM 5 CO #7- MOBILIZATION AT DRAINAGE EASEMENTS (EA)	DOL	530.250	0.000	9.000	9.00	4,772.25

Category Subtotal \$12,077,015.78

CATEGORY 002 DESCRIPTION SH 121 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0810	04016001	000	FLOWABLE BACKFILL	CY	285.000	146.000	39.020	185.02	52,730.70
0815	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	840.000	0.000	894.50	115,318.94
0820	04206013	000	CL C CONC (ABUT)	CY	1,250.000	57.200	0.000	57.20	71,500.00
0825	04206029	000	CL C CONC (CAP)	CY	1,250.000	34.200	0.000	34.20	42,750.00
0830	04206037	000	CL C CONC (COLUMN)	CY	1,250.000	23.600	0.000	23.60	29,500.00
0836	04226001		REINF CONC SLAB CO #2 - Price Adj for Epoxy Coated Bars	SF	15.120	0.000	11,400.000	11,400.00	172,368.00
0841	04226015		APPROACH SLAB CO #2 - Price Adj for Epoxy Coated Bars	CY	586.660	0.000	61.000	61.00	35,786.26
0845	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.800	1,417.500	0.000	1,417.50	179,739.00
0850	04506014	000	RAIL (TY T551)	LF	40.230	618.000	0.000	618.00	24,862.14
0855	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	77.000	0.000	77.00	6,472.62
0860	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,715.460	2.000	0.000	4.00	6,861.84
0861	96062002		FORCE ACCOUNT ID 2 CO #3-Core thru Obstruction (SH 121)(LS-FA INV)	DOL	1,054.900	0.000	1.000	1.00	1,054.90
0862	96066004		FORCE ACCOUNT ID 4 Concrete Knee Wall (SH 121) (FA LS-INV)	DOL	2,673.580	0.000	1.000	1.00	2,673.58

Category Subtotal \$741,617.98

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0870	96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	18,000.000	0.000	184,700.24	184,700.24

Category Subtotal \$184,700.24

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0875	96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,200,000.000	0.000	17,002.58	17,002.58

Category Subtotal \$17,002.58

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1130	01006002	000	PREPARING ROW	STA	4,707.000	798.000	0.000	798.00	3,756,186.00
1135	01046009	000	REMOVING CONC (RIPRAP)	SY	15.870	557.000	0.000	684.13	10,857.09
1140	01056050	000	REMOV STAB BASE AND ASPH PAV (24")	SY	1.440	110,043.000	0.000	103,811.45	149,488.50
1145	01106001	000	EXCAVATION (ROADWAY)	CY	5.090	851,320.400	-13,450.400	837,870.00	4,264,758.30
1146	01106001		EXCAVATION (ROADWAY) UNDERCUT (CY)	CY	5.090	0.000	17,000.000	23,254.06	118,363.17
1150	01106003	000	EXCAVATION (SPECIAL)	CY	7.540	29,556.000	-20,898.330	8,657.67	65,278.83
1155	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	2.090	481,064.800	15,451.000	496,515.80	1,037,718.02
1156	01326004		EMBANKMENT (FINAL)(DENS CONT)(TY B) UNDERCUT (CY)	CY	2.090	0.000	17,000.000	23,254.06	48,600.99
1160	01346002	000	BACKFILL (TY B)	STA	67.000	798.000	0.000	798.00	53,466.00
1165	01566001	000	BULLDOZER WORK	HR	150.990	240.000	0.000	250.50	37,823.02
1170	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	240.000	0.000	155.50	32,482.41
1180	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	668,815.000	0.000	131,545.33	13,154.54
1185	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.110	668,815.000	0.000	604,107.97	66,451.88
1190	01646015	000	STRAW/HAY MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.280	1,067,612.000	0.000	1,103,121.68	308,874.07
1195	01686001	000	VEGETATIVE WATERING	MG	23.000	8,965.000	19,302.140	28,267.14	650,144.22
1200	01696003	000	SOIL RETENTION BLANKETS (CL 1) (TY C)	SY	0.890	10,000.000	0.000	23,118.11	20,575.12
1205	02476209	000	FL BS (CMP IN PLC)(TY D GR 4)(4")	SY	10.560	7,305.000	0.000	7,568.00	79,918.08
1210	02476344	000	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	15.350	419,244.000	0.000	424,433.00	6,515,046.57
1215	02756001	000	CEMENT	TON	134.050	3,826.000	1,500.000	4,853.78	650,648.54
1220	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.250	424,433.000	0.000	424,433.00	954,974.25
1225	03166029	000	ASPH (RC-250)	GAL	5.500	117,388.000	0.000	118,675.00	652,712.50
1230	03166403	000	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	76.000	2,995.200	1,010.800	4,006.00	304,456.00
1245	03416008	001	D-GR HMA TY-B PG64-22	TON	70.890	135,105.000	0.000	145,229.93	10,295,349.75
1250	03416038	001	D-GR HMA TY-D SAC-A PG64-22	TON	75.560	82,066.000	-45,544.000	37,768.81	2,853,811.28
1251	03416038		D-GR HMA TY-D SAC-A PG64-22 SPRAY PAVER	TON	79.760	0.000	45,544.000	47,950.83	3,824,558.22
1252	30026001		MEMBRANE UNDERSEAL	GAL	4.090	0.000	83,873.000	94,555.00	386,729.95
1255	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	17.470	1,000.000	0.000	84.00	1,467.48
1260	03546022	000	PLANE ASPH CONC PAV(0" TO 3")	SY	6.000	15,557.000	7,983.020	23,540.02	141,240.12
1265	04016001	000	FLOWABLE BACKFILL	CY	285.000	134.000	-92.130	41.87	11,932.95
1270	04026001	000	TRENCH EXCAVATION PROTECTION	LF	35.040	219.000	0.000	478.00	16,749.12
1280	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	7.000	0.000	7.00	840.00
1285	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	200.000	96.000	0.000	144.00	28,800.00
1290	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	25.900	230.760	256.66	124,059.18
1295	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	210.290	359.000	0.000	527.83	110,996.53
1300	04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	201.900	10.000	0.000	10.93	2,206.77
1305	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	116.000	1,680.138	1,796.14	306,223.56
1310	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	65.890	88.000	0.000	44.00	2,899.16
1315	04626062	000	CONC BOX CULV (7 FT X 7 FT)(EXTEND)	LF	407.000	380.000	0.000	380.00	154,660.00
1320	04626065	000	CONC BOX CULV (8 FT X 6 FT)(EXTEND)	LF	419.000	207.000	0.000	207.00	86,733.00
1325	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	5,827.000	0.000	6,840.00	431,398.80
1330	04646007	000	RC PIPE (CL III)(30 IN)	LF	105.110	259.000	0.000	259.00	27,223.49
1335	04646008	000	RC PIPE (CL III)(36 IN)	LF	119.130	1,122.000	0.000	1,135.00	135,212.55
1340	04646009	000	RC PIPE (CL III)(42 IN)	LF	175.180	1,111.000	0.000	1,156.00	202,508.08
1346	04646022		RC PIPE (CL IV)(48 IN)	LF	240.730	0.000	222.000	240.00	57,775.20

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1350	04646018	000	RC PIPE (CL IV)(24 IN)	LF	77.080	84.000	0.000	206.00	15,878.48
1360	04646020	000	RC PIPE (CL IV)(36 IN)	LF	119.130	140.000	0.000	454.00	54,085.02
1365	04656144	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-4FTX4FT)	EA	10,511.050	3.000	0.000	3.00	31,533.15
1370	04656229	000	INLET (COMPL) IL-H-G (MOD)	EA	11,211.790	2.000	4.000	6.00	67,270.74
1375	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	4,137.410	2.000	0.000	2.00	8,274.82
1386	04666134		HEADWALL (CH - PW - S) (DIA= 36 IN) CO #5-Price Adj	EA	4,359.780	0.000	8.000	8.00	34,878.24
1390	04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	5,449.590	2.000	0.000	2.00	10,899.18
1395	04666187	000	WINGWALL (PW - 2) (HW=12 FT)	EA	45,809.530	1.000	0.000	1.00	45,809.53
1400	04666188	000	WINGWALL (PW - 2) (HW=13 FT)	EA	56,889.490	1.000	0.000	1.00	56,889.49
1405	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	18,488.480	1.000	0.000	1.00	18,488.48
1410	04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	30,242.500	1.000	0.000	1.00	30,242.50
1415	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,121.180	7.000	0.000	7.00	7,848.26
1420	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,226.290	69.000	-59.000	10.00	12,262.90
1425	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,261.330	165.000	0.000	185.00	233,346.05
1430	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,102.210	3.000	-2.000	3.00	6,306.63
1435	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	2,592.730	6.000	0.000	5.00	12,963.65
1440	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	6,306.630	2.000	0.000	2.00	12,613.26
1445	04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	7,007.370	3.000	0.000	3.00	21,022.11
1450	04676465	000	SET (TY II) (42 IN) (RCP) (6: 1) (C)	EA	8,058.470	4.000	0.000	4.00	32,233.88
1455	04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	8,408.840	2.000	0.000	2.00	16,817.68
1460	04676479	000	SET (TY II) (48 IN) (RCP) (6: 1) (C)	EA	9,109.580	2.000	0.000	2.00	18,219.16
1465	04796002	000	ADJUSTING INLETS	EA	2,802.950	5.000	0.000	3.00	8,408.85
1470	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	24.000	0.000	29.00	81,285.56
1475	04966002	000	REMOV STR (INLET)	EA	1,051.110	3.000	0.000	1.00	1,051.11
1478	04726006		REMOV & RE - LAY PIPE (24 IN)	LF	67.110	0.000	177.000	177.00	11,878.47
1480	04966004	000	REMOV STR (SET)	EA	420.440	179.000	0.000	176.00	73,997.44
1485	04966005	000	REMOV STR (WINGWALL)	EA	1,751.840	13.000	0.000	13.00	22,773.92
1490	04966006	000	REMOV STR (HEADWALL)	EA	1,401.470	8.000	0.000	7.00	9,810.29
1495	04966007	000	REMOV STR (PIPE)	LF	7.010	2,251.000	0.000	2,477.00	17,363.77
1500	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	6,775.000	0.000	6,244.00	156,100.00
1505	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	5.830	6,775.000	0.000	6,044.00	35,236.52
1510	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	16.620	5,460.000	-3,227.779	2,232.22	37,099.51
1515	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	8.310	5,460.000	0.000	2,232.22	18,549.77
1520	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.960	76,719.000	0.000	83,199.00	163,070.04
1525	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.460	76,719.000	0.000	80,149.00	36,868.54
1530	05066042	003	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.670	1,895.000	0.000	9,216.00	43,038.72
1535	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.870	1,895.000	0.000	2,342.00	2,037.54
1541	05086001		CONSTRUCTING DETOURS 12" HMAC Depth	SY	90.630	0.000	2,280.000	3,297.03	298,809.83
1545	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	50.760	460.000	0.000	425.00	21,573.00
1550	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	62.440	20.000	0.000	40.00	2,497.60
1555	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	11.540	1,620.000	0.000	1,630.00	18,810.20
1560	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.670	440.000	0.000	460.00	1,688.20
1565	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.610	20.000	0.000	40.00	184.40
1570	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	11.410	1,620.000	0.000	1,630.00	18,598.30
1575	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	14.700	460.000	0.000	460.00	6,762.00
1580	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	22.120	20.000	0.000	40.00	884.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1585	05306005	000	DRIVEWAYS (ACP)	SY	28.020	9,943.000	0.000	8,402.00	235,424.04
1590	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.080	306,820.000	0.000	237,808.00	19,024.64
1595	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	22.700	4,900.000	2,152.500	7,052.50	160,091.75
1600	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,025.000	20.000	0.000	18.00	36,450.00
1605	05406014	000	SHORT RADIUS	LF	36.000	45.000	0.000	85.00	3,060.00
1606	05406015		DRIVEWAY TERMINAL ANCHOR SECTION CO #13	EA	1,378.650	0.000	3.000	3.00	4,135.95
1610	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,125.000	19.000	0.000	22.00	24,750.00
1611	05406020		MTL W - BEAM GD FEN (LOW FILL CULVERT) CO #13	LF	75.000	0.000	25.000	25.00	1,875.00
1615	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	2,902.500	0.000	1,412.00	2,824.00
1620	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,525.000	33.000	0.000	40.00	101,000.00
1625	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	20.000	0.000	18.00	4,500.00
1630	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	1,641.450	4.000	0.000	4.00	6,565.80
1635	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	529.580	4.000	0.000	4.00	2,118.32
1640	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	159.790	59.000	0.000	12.00	1,917.48
1645	06366001	001	ALUMINUM SIGNS (TY A)	SF	18.560	9.000	0.000	9.00	167.04
1650	06366002	001	ALUMINUM SIGNS (TY G)	SF	19.590	730.000	0.000	730.00	14,300.71
1655	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	439.180	255.000	0.000	253.00	111,112.54
1660	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	590.720	103.000	0.000	102.00	60,253.44
1665	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	503.090	45.000	0.000	40.00	20,123.60
1670	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	687.630	10.000	0.000	10.00	6,876.30
1671	06446028		IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	725.770	0.000	11.000	11.00	7,983.47
1675	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	743.300	1.000	0.000	5.00	3,716.50
1685	06446076	000	REMOVE SM RD SN SUP&AM	EA	51.550	206.000	0.000	181.00	9,330.55
1690	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.900	1,331.100	0.000	3,827.10	18,752.79
1695	06476003	000	REMOVE LRSA	EA	819.590	3.000	0.000	4.00	3,278.36
1700	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.560	58.000	0.000	28.00	519.68
1705	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.560	58.000	0.000	28.00	519.68
1709	06586044		INSTL DEL ASSM (D-DY)SZ 2(WC)GND	EA	58.330	0.000	80.000	80.00	4,666.40
1710	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	61.860	221.000	0.000	212.00	13,114.32
1714	06586060		REMOVE DELIN & OBJECT MARKER ASSMS	EA	21.210	0.000	85.000	85.00	1,802.85
1715	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.620	56.000	0.000	102.00	2,103.24
1720	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	20.620	56.000	0.000	28.00	577.36
1721	06586073		INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	90.140	0.000	44.000	44.00	3,966.16
1730	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	894.000	0.000	56.00	56.00
1735	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	99,818.000	1,978.000	8,149.00	5,215.36
1740	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	1,557.000	0.000	1,129.00	1,467.70
1745	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.640	114,179.000	-100,366.000	13,813.00	8,840.32
1750	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	110.000	0.000	57.00	57.00
1755	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.750	25,206.000	0.000	27,694.00	20,770.50
1760	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	691.000	0.000	1,180.00	3,540.00
1765	06666071	007	REFL PAV MRK TY I(W)(LNDP ARW)(090MIL)	EA	135.500	156.000	0.000	161.00	21,815.50
1770	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	145.500	155.000	0.000	155.00	22,552.50
1775	06666101	007	REF PAV MRK TY I(W)36"(YLD TRI)(090MIL)	EA	30.500	390.000	0.000	463.00	14,121.50
1780	06666224	007	PAVEMENT SEALER 4"	LF	0.120	24,143.000	0.000	12,055.00	1,446.60
1785	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.440	41,409.000	0.000	36,200.00	15,928.00
1790	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.370	172,850.000	0.000	172,850.00	63,954.50

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1795	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.370	168,174.000	0.000	175,426.00	64,907.62	
1800	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	3,432.000	0.000	5,461.00	19,659.60	
1805	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	20,934.000	375.000	23,372.00	11,686.00	
1807	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	3.000	0.000	193.000	193.00	579.00	
1810	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	15,600.000	0.000	14,185.00	567.40	
1815	06856003	000	REMOVE RDSB FLASH BEACON ASSEMBLY	EA	850.000	1.000	0.000	1.00	850.00	
1820	30606001	000	GEOGRID BASE REINFORCEMENT	SY	0.970	446,342.000	0.000	446,058.71	432,676.95	
1825	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	50.000	700.000	0.000	1,100.00	55,000.00	
1830	61856002	000	TMA (STATIONARY)	DAY	139.680	700.000	340.000	1,040.00	145,267.20	
1835	61856003	000	TMA (MOBILE OPERATION)	HR	30.250	320.000	0.000	2,050.00	62,012.51	
1836	96066006		FORCE ACCOUNT ID 6	DOL	1.000	0.000	9,474.250	9,474.25	9,474.25	
			CO 5 - Remove & Replace Saturated Material (LS-INV)							
1837	05526003		WIRE FENCE (TY C)	LF	18.760	0.000	72.000	860.00	16,133.60	
1838	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	4.240	0.000	72.000	960.00	4,070.40	
			CO #7-REMOV EXIST FENCE/WATER GAP @DRAINAGE EASEMTS(LF)							
1839	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	530.250	0.000	1.000	3.00	1,590.75	
			CO #7- MOBILIZATION AT DRAINAGE EASEMENTS (EA)							
1840	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	40,489.060	0.000	-1.000	-1.00	-40,489.06	
			CO #11 - CONTR PART IN CONSTR COST OF MID-PROJECT DETOUR							
1843	96066009		FORCE ACCOUNT ID 9	DOL	5,853.960	0.000	1.000	1.00	5,853.96	
			Expose Utility at Ramp C2 (LS-FA INV)							
1844	96066010		FORCE ACCOUNT ID 10	DOL	4,366.810	0.000	1.000	1.00	4,366.81	
			CO #13- Elim Asph Rumble Strips and Ditch Excav (LS-FA INV)							
1845	96066011		FORCE ACCOUNT ID 11	DOL	6,919.550	0.000	1.000	1.00	6,919.55	
			CO #13- Remove Exist Bridge Mounted Signs (LS-FA INV)							
1846	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	16,777.580	0.000	1.000	1.00	16,777.58	
			CO #13- Remove and Rebuild Gate Entr/Drvwy @ WB Drive #36							
1847	96066013		FORCE ACCOUNT ID 13	DOL	5,281.290	0.000	1.000	1.00	5,281.29	
			CO #13- Soil Nail Wall Design Cost (LS-FA INV)							
1848	96066015		FORCE ACCOUNT ID 15	DOL	9,628.410	0.000	1.000	1.00	9,628.41	
			CO 15- ELIMINATE RUMBLE STRIPS EBML PASSING LANE (LS-FA INV)							
1849	96066016		FORCE ACCOUNT ID 16	DOL	1.000	0.000	94,981.090	94,981.09	94,981.09	
			CO #17 - SLOPE MITIGATION FOR CULV C17 (FA)							
1850	96066017		FORCE ACCOUNT ID 17	DOL	1,414.110	0.000	1.000	1.00	1,414.11	
			CO #17 - TEMPORARY FENCE INSTALL AND REMOVAL (FA INV)							
1851	96066016		FORCE ACCOUNT ID 16	DOL	5,038.580	0.000	1.000	1.00	5,038.58	
			CO #19- REPAIR DAMAGED END TREATMENT (FA - LS INV)							
							Category Subtotal		\$42,832,529.93	

CATEGORY 002 DESCRIPTION SH 78 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1890	04016001	000	FLOWABLE BACKFILL	CY	285.000	146.000	39.020	185.02	52,730.70
1895	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	1,024.000	0.000	1,053.00	135,752.76
1900	04206013	000	CL C CONC (ABUT)	CY	1,250.000	57.200	0.000	57.20	71,500.00

CATEGORY 002 DESCRIPTION SH 78 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1905	04206029	000	CL C CONC (CAP)	CY	1,250.000	34.200	0.000	34.20	42,750.00
1910	04206037	000	CL C CONC (COLUMN)	CY	1,250.000	25.100	0.000	25.10	31,375.00
1916	04226001		REINF CONC SLAB CO #2 - Price Adj for Epoxy Coated Bars	SF	15.120	0.000	11,000.000	11,000.00	166,320.00
1921	04226015		APPROACH SLAB CO #2 - Price Adj for Epoxy Coated Bars	CY	586.660	0.000	61.000	61.00	35,786.26
1925	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.800	1,367.500	0.000	1,367.50	173,399.00
1930	04506014	000	RAIL (TY T551)	LF	40.230	598.000	0.000	598.00	24,057.54
1935	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	77.000	0.000	77.00	6,472.62
1940	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,715.460	2.000	0.000	4.00	6,861.84
1941	96062003		FORCE ACCOUNT ID 3 CO #3-Core thru Obstruction (SH 78)(LS-FA INV)	DOL	2,109.800	0.000	1.000	1.00	2,109.80
1942	96066005		FORCE ACCOUNT ID 5 Concrete Knee Wall (SH 78) (FA LS-INV)	DOL	2,673.580	0.000	1.000	1.00	2,673.58

Category Subtotal \$751,789.10

CATEGORY 003 DESCRIPTION BOIS D'ARC CREEK RELIEF BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1995	04016001	000	FLOWABLE BACKFILL	CY	285.000	108.000	49.400	157.40	44,859.00
2000	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	1,119.000	0.000	1,141.00	147,097.72
2005	04206013	000	CL C CONC (ABUT)	CY	1,250.000	50.400	0.000	50.40	63,000.00
2010	04206029	000	CL C CONC (CAP)	CY	1,250.000	124.600	0.000	124.60	155,750.00
2015	04206037	000	CL C CONC (COLUMN)	CY	1,250.000	21.200	0.000	21.20	26,500.00
2021	04226001		REINF CONC SLAB CO #2 - Price Adj for Epoxy Coated Bars	SF	15.120	0.000	25,600.000	25,600.00	387,072.00
2026	04226015		APPROACH SLAB CO #2 - Price Adj for Epoxy Coated Bars	CY	586.660	0.000	76.500	76.50	44,879.49
2030	04226023	000	SHEAR KEY	CY	1,000.000	5.100	0.000	5.10	5,100.00
2035	04256037	000	PRESTR CONC GIRDER (TX40)	LF	123.850	3,179.800	0.000	3,179.80	393,818.23
2040	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	67.200	-20.700	46.50	22,476.24
2045	04506014	000	RAIL (TY T551)	LF	40.230	660.000	0.000	660.00	26,551.80
2050	04506016	000	RAIL (TY T552)	LF	41.270	660.000	0.000	660.00	27,238.20
2055	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	158.000	0.000	158.00	13,281.48

Category Subtotal \$1,357,624.16

CATEGORY 004 DESCRIPTION BOIS D'ARC CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2110	04016001	000	FLOWABLE BACKFILL	CY	285.000	108.000	59.920	167.92	47,857.20
2115	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	1,558.000	0.000	1,591.00	205,111.72
2120	04206013	000	CL C CONC (ABUT)	CY	1,250.000	50.400	0.000	50.40	63,000.00
2125	04206029	000	CL C CONC (CAP)	CY	1,250.000	160.200	0.000	160.20	200,250.00
2132	04226001		REINF CONC SLAB CO #2-Price Adj for Epoxy Coated Bars_CO #5 Moved to Ln 2132	SF	15.120	0.000	37,000.000	37,000.00	559,440.00

CATEGORY 004 DESCRIPTION BOIS D'ARC CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2136	04226015		APPROACH SLAB CO #2 - Price Adj for Epoxy Coated Bars	CY	586.660	0.000	76.500	76.50	44,879.50
2140	04226023	000	SHEAR KEY	CY	1,000.000	6.100	0.000	6.10	6,100.00
2145	04256037	000	PRESTR CONC GIRDER (TX40)	LF	123.850	4,599.920	0.000	4,599.92	569,700.09
2150	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	64.500	-32.073	32.43	15,673.91
2155	04506014	000	RAIL (TY T551)	LF	40.230	945.000	0.000	945.00	38,017.35
2160	04506016	000	RAIL (TY T552)	LF	41.270	945.000	0.000	945.00	39,000.15
2165	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	198.700	0.000	198.70	16,702.72
2166	96086002		UNIQUE CHANGE ORDER ITEM 2 PERMANENT CASING FOR BENT NO. 7-BOIS D'ARC CREEK (LF)	DOL	107.350	0.000	114.000	135.00	14,492.25
2167	96066007		FORCE ACCOUNT ID 7 CO 5 - Bois D'Arc Creek Bent 7 Build-Up (FA LS)	DOL	17,785.480	0.000	1.000	1.00	17,785.48
2168	04296004		CONC STR REPAIR(RAPID DECK REP(PRT DPT) CO #14	SF	106.970	0.000	665.000	603.91	64,600.26
2251	04226015		APPROACH SLAB CO #2 - Price Adj for Epoxy Coated Bars	CY	586.660	0.000	0.600	0.60	352.00

Category Subtotal \$1,902,962.63

CATEGORY 005 DESCRIPTION SLOAN CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2220	04016001	000	FLOWABLE BACKFILL	CY	285.000	108.000	49.400	157.40	44,859.00
2225	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	920.000	0.000	930.50	119,960.06
2230	04206013	000	CL C CONC (ABUT)	CY	1,250.000	50.400	0.000	50.40	63,000.00
2235	04206029	000	CL C CONC (CAP)	CY	1,250.000	71.200	0.000	71.20	89,000.00
2240	04206037	000	CL C CONC (COLUMN)	CY	1,250.000	9.400	0.000	9.40	11,750.00
2246	04226001		REINF CONC SLAB CO #2 - Price Adj for Epoxy Coated Bars	SF	15.120	0.000	17,600.000	17,600.00	266,112.00
2252	04226015		APPROACH SLAB CO #2-Price Adj for Epoxy Coated Bars_CO #5 Moved to Ln 2252	CY	586.660	0.000	76.000	76.00	44,586.16
2255	04226023	000	SHEAR KEY	CY	1,000.000	3.300	0.000	3.30	3,300.00
2260	04256037	000	PRESTR CONC GIRDER (TX40)	LF	123.850	2,187.420	0.000	2,187.42	270,911.97
2265	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	120.000	-58.340	61.66	29,803.98
2270	04506014	000	RAIL (TY T551)	LF	40.230	460.000	0.000	460.00	18,505.80
2275	04506016	000	RAIL (TY T552)	LF	41.270	460.000	0.000	460.00	18,984.20
2280	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	123.000	0.000	123.00	10,339.38
2282	04296004		CONC STR REPAIR(RAPID DECK REP(PRT DPT) CO #14	SF	106.970	0.000	116.000	70.33	7,523.20

Category Subtotal \$998,635.75

CATEGORY 006 DESCRIPTION BCC C10 TRIB OF ONSTATT BR 869+60

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2335	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	9.50	1,434.41
2340	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	13.00	2,715.57

CATEGORY 006 DESCRIPTION BCC C10 TRIB OF ONSTATT BR 869+60

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2355	04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	613.220	243.000	0.000	243.00	149,012.46
2360	04666187	000	WINGWALL (PW - 2) (HW=12 FT)	EA	45,809.530	1.000	0.000	1.00	45,809.53
Category Subtotal									\$198,971.97

CATEGORY 007 DESCRIPTION BCC C12 ONSTATT BRANCH 905+31

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2420	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	15.50	2,340.35
2425	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	4.00	835.56
2440	04626067	000	CONC BOX CULV (8 FT X 8 FT)(EXTEND)	LF	546.090	402.000	0.000	402.00	219,528.18
2445	04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	35,263.540	1.000	0.000	1.00	35,263.54
2450	04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	30,242.500	1.000	0.000	2.00	60,485.00
2455	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95
Category Subtotal									\$321,255.58

CATEGORY 008 DESCRIPTION BULLARD CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2510	04016001	000	FLOWABLE BACKFILL	CY	285.000	142.000	0.000	176.11	50,192.21
2515	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	1,100.000	0.000	1,100.00	141,812.00
2520	04206013	000	CL C CONC (ABUT)	CY	1,250.000	57.000	0.000	57.00	71,250.00
2525	04206029	000	CL C CONC (CAP)	CY	1,250.000	81.200	0.000	81.20	101,500.00
2530	04206037	000	CL C CONC (COLUMN)	CY	1,250.000	11.000	0.000	11.00	13,750.00
2536	04226001		REINF CONC SLAB	SF	15.120	0.000	17,600.000	17,600.00	266,112.00
			CO #2 - Price Adj for Epoxy Coated Bars						
2541	04226015		APPROACH SLAB	CY	586.660	0.000	92.600	92.60	54,324.72
			CO #2 - Price Adj for Epoxy Coated Bars						
2545	04226023	000	SHEAR KEY	CY	1,000.000	3.600	0.000	3.60	3,600.00
2550	04256037	000	PRESTR CONC GIRDER (TX40)	LF	123.850	2,187.120	0.000	2,187.12	270,874.81
2560	04506014	000	RAIL (TY T551)	LF	40.230	464.000	0.000	464.00	18,666.72
2565	04506016	000	RAIL (TY T552)	LF	41.270	464.000	0.000	464.00	19,149.28
2570	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	135.000	0.000	135.00	11,348.10
2575	96066001		FORCE ACCOUNT ID 1	DOL	6,051.370	0.000	1.000	1.00	6,051.37
			CO #3-Core and Case Drill Shaft (Bullard Cr)(LS-FA INV)						
Category Subtotal									\$1,028,631.21

CATEGORY 009 DESCRIPTION BCC C22 SPRING BRANCH 1082+15

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2640	04626064	000	CONC BOX CULV (8 FT X 5 FT)(EXTEND)	LF	416.650	291.000	0.000	291.00	121,245.15
2645	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	9,384.560	1.000	0.000	1.00	9,384.56
2650	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95
Category Subtotal									\$133,432.66

CATEGORY 010 DESCRIPTION BCC C23 COTTONWOOD CREEK 1085+76

CATEGORY 010 DESCRIPTION BCC C23 COTTONWOOD CREEK 1085+76

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2705	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	4.00	603.96
2710	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	4.50	940.01
2720	04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	613.220	475.000	0.000	475.00	291,279.50
2735	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	22,668.840	1.000	0.000	1.00	22,668.84
2740	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95

Category Subtotal \$318,295.26

CATEGORY 011 DESCRIPTION BCC C30 WARD CREEK TRIB 1227+56

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2795	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	10.00	1,509.90
2800	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	10.00	2,088.90
2815	04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	613.220	610.000	0.000	610.00	374,064.20
2825	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	22,668.840	1.000	0.000	1.00	22,668.84
2835	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95

Category Subtotal \$403,134.79

CATEGORY 012 DESCRIPTION BCC C31 WARD CREEK 1246+50

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2890	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	10.00	1,509.90
2895	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	10.00	2,088.90
2905	04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	613.220	826.000	0.000	826.00	506,519.72
2915	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	18,488.480	1.000	0.000	1.00	18,488.48
2925	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95

Category Subtotal \$531,409.95

CATEGORY 013 DESCRIPTION BCC C40 HONEY GROVE CR 1406+01

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2980	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	19.00	2,868.81
2985	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	10.00	2,088.90
2995	04626066	000	CONC BOX CULV (8 FT X 7 FT)(EXTEND)	LF	470.150	264.000	0.000	264.00	124,119.60
3000	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	18.000	0.000	18.00	1,135.26
3010	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	22,668.840	1.000	0.000	1.00	22,668.84
3015	04796006	000	ADJUSTING INLET (CAP)	EA	2,102.210	1.000	0.000	1.00	2,102.21
3020	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95

Category Subtotal \$157,786.57

CATEGORY 014 DESCRIPTION BCC C42 HONEY GROVE CREEK TRIB 1428

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3075	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	10.00	1,509.90
3080	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	10.00	2,088.90
3095	04626067	000	CONC BOX CULV (8 FT X 8 FT)(EXTEND)	LF	546.090	270.000	0.000	270.00	147,444.30

CATEGORY 014 DESCRIPTION BCC C42 HONEY GROVE CREEK TRIB 1428

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3105	04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	35,263.540	1.000	0.000	1.00	35,263.54
3115	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	0.000	1.00	2,802.95
Category Subtotal									\$189,109.59

PROJECT NH 1802(395) CONTROL 004521012
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3275	01006002	000	PREPARING ROW	STA	4,707.000	185.000	0.000	185.00	870,795.00
3280	01046009	000	REMOVING CONC (RIPRAP)	SY	15.870	640.000	0.000	325.00	5,157.75
3285	01056050	000	REMOV STAB BASE AND ASPH PAV (24")	SY	1.440	34,528.000	0.000	29,535.93	42,531.74
3290	01106001	000	EXCAVATION (ROADWAY)	CY	5.090	106,529.600	-1,725.900	104,803.70	533,450.83
3291	01106001		EXCAVATION (ROADWAY) UNDERCUT (CY)	CY	5.090	0.000	11,000.000	6,186.67	31,490.15
3292	01126001		SUBGRADE WIDENING (ORD COMP) CO #18	STA	589.900	0.000	7.330	7.33	4,323.97
3295	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	2.090	126,229.600	13.000	126,242.56	263,846.96
3296	01326004		EMBANKMENT (FINAL)(DENS CONT)(TY B) UNDERCUT (CY)	CY	2.090	0.000	11,000.000	6,186.67	12,930.14
3300	01346002	000	BACKFILL (TY B)	STA	67.000	185.000	7.330	196.33	13,154.11
3302	01506001		BLADING CO #18	STA	156.420	0.000	3.000	3.00	469.26
3305	01566001	000	BULLDOZER WORK	HR	150.990	80.000	0.000	139.40	21,048.01
3310	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	80.000	0.000	130.00	27,155.70
3320	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	161,074.000	0.000	153,627.89	15,362.78
3325	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.110	161,074.000	1,481.000	6,735.56	740.91
3330	01646015	000	STRAW/HAY MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.280	260,306.000	1,481.000	275,826.21	77,231.34
3335	01686001	000	VEGETATIVE WATERING	MG	23.000	2,185.000	7,305.000	9,490.00	218,270.00
3340	02476209	000	FL BS (CMP IN PLC)(TY D GR 4)(4")	SY	10.560	2,416.000	0.000	2,416.00	25,512.96
3345	02476344	000	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	15.350	97,988.000	0.000	97,988.00	1,504,115.80
3350	02756001	000	CEMENT	TON	134.050	892.900	100.000	893.70	119,801.02
3355	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.250	97,988.000	0.000	97,988.00	220,473.02
3360	03166029	000	ASPH (RC-250)	GAL	5.500	27,438.000	0.000	27,000.00	148,500.00
3365	03166403	000	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	76.000	699.900	341.100	1,041.00	79,116.00
3380	03416008	001	D-GR HMA TY-B PG64-22	TON	70.890	31,514.000	0.000	35,360.48	2,506,704.42
3385	03416038	001	D-GR HMA TY-D SAC-A PG64-22	TON	75.560	18,684.000	-6,480.560	12,203.44	922,091.92
3386	03416038		D-GR HMA TY-D SAC-A PG64-22 SPRAY PAVER	TON	79.760	0.000	10,367.000	11,625.10	927,217.98
3387	30026001		MEMBRANE UNDERSEAL	GAL	4.090	0.000	19,564.000	23,750.00	97,137.50
3395	03546022	000	PLANE ASPH CONC PAV(0" TO 3")	SY	6.000	3,956.000	10,237.190	14,193.19	85,159.14
3400	04016001	000	FLOWABLE BACKFILL	CY	285.000	15.000	-14.360	0.64	182.40
3405	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	14.000	0.000	14.00	1,680.00
3410	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	200.000	72.000	0.000	72.00	14,400.00
3415	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	210.290	70.000	0.000	82.61	17,371.43
3420	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	93.000	50.190	143.19	24,412.46
3425	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	65.890	88.000	0.000	88.00	5,798.32

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3430	04626049	000	CONC BOX CULV (4 FT X 4 FT)(EXTEND)	LF	196.000	121.000	0.000	121.00	23,716.00
3435	04626052	000	CONC BOX CULV (5 FT X 4 FT)(EXTEND)	LF	227.000	242.000	0.000	242.00	54,934.00
3440	04626068	000	CONC BOX CULV (9 FT X 5 FT)(EXTEND)	LF	456.000	184.000	0.000	184.00	83,904.00
3445	04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	613.220	98.000	0.000	98.00	60,095.56
3450	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	1,386.000	372.000	1,758.00	110,877.06
3455	04646007	000	RC PIPE (CL III)(30 IN)	LF	105.110	387.000	0.000	414.00	43,515.54
3460	04646008	000	RC PIPE (CL III)(36 IN)	LF	119.130	330.000	0.000	360.00	42,886.80
3465	04656229	000	INLET (COMPL) IL-H-G (MOD)	EA	11,211.790	5.000	0.000	4.00	44,847.16
3470	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	1,950.880	1.000	0.000	2.00	3,901.76
3475	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	4,591.010	1.000	0.000	1.00	4,591.01
3480	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	5,671.750	2.000	0.000	1.00	5,671.75
3485	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	9,384.560	1.000	0.000	1.00	9,384.56
3490	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,226.290	19.000	-17.000	2.00	2,452.58
3495	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,261.330	39.000	0.000	45.00	56,759.85
3505	04796002	000	ADJUSTING INLETS	EA	2,802.950	3.000	0.000	3.00	8,408.85
3510	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	8.000	0.000	9.00	25,226.55
3515	04966002	000	REMOV STR (INLET)	EA	1,051.110	1.000	0.000	1.00	1,051.11
3520	04966004	000	REMOV STR (SET)	EA	420.440	34.000	0.000	37.00	15,556.28
3525	04966005	000	REMOV STR (WINGWALL)	EA	1,751.840	4.000	0.000	4.00	7,007.36
3530	04966006	000	REMOV STR (HEADWALL)	EA	1,401.470	3.000	0.000	3.00	4,204.41
3535	04966007	000	REMOV STR (PIPE)	LF	7.010	400.000	0.000	569.00	3,988.69
3540	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	1,500.000	-751.000	749.00	18,725.00
3545	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	5.830	1,500.000	0.000	749.00	4,366.67
3550	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	16.620	1,404.000	-1,039.111	364.89	6,064.46
3555	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	8.310	1,404.000	0.000	364.89	3,032.23
3560	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.960	14,038.000	14,711.000	28,749.00	56,348.04
3565	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.460	14,038.000	0.000	28,081.00	12,917.26
3570	05066042	003	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.670	362.000	0.000	1,882.00	8,788.94
3575	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.870	362.000	0.000	894.00	777.78
3581	05086001		CONSTRUCTING DETOURS 12" HMAC Depth	SY	90.630	0.000	5,553.000	3,821.01	346,298.14
3585	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	50.760	1,080.000	0.000	1,080.00	54,820.80
3590	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	62.440	60.000	0.000	40.00	2,497.60
3595	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	11.540	930.000	0.000	600.00	6,924.00
3600	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.670	1,070.000	0.000	430.00	1,578.10
3605	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.610	40.000	0.000	40.00	184.40
3610	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	11.410	930.000	0.000	600.00	6,846.00
3615	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	14.700	1,080.000	0.000	1,080.00	15,876.00
3620	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	22.120	60.000	0.000	40.00	884.80
3625	05306005	000	DRIVEWAYS (ACP)	SY	28.020	3,532.000	-2,257.000	1,275.00	35,725.50
3630	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.080	70,360.000	2,154.000	61,301.00	4,904.08
3631	05336004		RUMBLE STRIPS (CENTERLINE) ASPHALT CO #18	LF	0.080	0.000	965.000	965.00	77.20
3635	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	22.700	600.000	400.000	1,000.00	22,700.00
3640	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,025.000	4.000	0.000	4.00	8,100.00
3645	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,125.000	2.000	0.000	2.00	2,250.00
3650	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	575.000	0.000	325.00	650.00
3655	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,525.000	6.000	0.000	6.00	15,150.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3660	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	4.000	0.000	4.00	1,000.00
3665	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	1,641.450	4.000	0.000	2.00	3,282.90
3670	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	529.580	5.000	0.000	2.00	1,059.16
3680	06366002	001	ALUMINUM SIGNS (TY G)	SF	19.590	670.500	0.000	670.50	13,135.11
3685	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	439.180	62.000	0.000	56.00	24,594.08
3690	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	590.720	23.000	0.000	27.00	15,949.44
3695	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	503.090	22.000	0.000	15.00	7,546.35
3700	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	687.630	9.000	0.000	4.00	2,750.52
3705	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	725.770	3.000	0.000	2.00	1,451.54
3710	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	743.300	2.000	0.000	3.00	2,229.90
3715	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,058.760	3.000	0.000	4.00	4,235.04
3716	06446068		RELOCATE SM RD SN SUP&AM TY 10BWG CO #18	EA	422.810	0.000	1.000	1.00	422.81
3720	06446076	000	REMOVE SM RD SN SUP&AM	EA	51.550	90.000	0.000	87.00	4,484.85
3725	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.900	1,821.100	0.000	3,775.00	18,497.50
3730	06476003	000	REMOVE LRSA	EA	819.590	5.000	0.000	4.00	3,278.36
3735	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.560	6.000	0.000	3.00	55.68
3740	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.560	6.000	0.000	3.00	55.68
3744	06586044		INSTL DEL ASSM (D-DY)SZ 2(WC)GND	EA	58.330	0.000	16.000	16.00	933.28
3745	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	61.860	62.000	0.000	75.00	4,639.50
3749	06586060		REMOVE DELIN & OBJECT MARKER ASSMS	EA	21.210	0.000	25.000	25.00	530.25
3750	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.620	12.000	0.000	19.00	391.78
3755	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	20.620	12.000	0.000	6.00	123.72
3756	06586073		INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	90.140	0.000	9.000	9.00	811.26
3770	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	41,580.000	0.000	22,795.00	14,588.80
3775	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	1,362.000	0.000	1,180.00	1,534.00
3780	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.640	36,969.000	-13,779.000	23,190.00	14,841.60
3782	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO #18	EA	1.880	0.000	324.000	148.00	278.24
3783	06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2 CO #18	EA	1.650	0.000	384.000	348.00	574.20
3785	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	145.000	0.000	300.00	300.00
3790	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.750	7,053.000	0.000	8,781.00	6,585.75
3795	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	311.000	0.000	619.00	1,857.00
3800	06666071	007	REFL PAV MRK TY I(W)(LNDP ARW)(090MIL)	EA	135.500	31.000	0.000	37.00	5,013.50
3805	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	145.500	31.000	0.000	31.00	4,510.50
3810	06666101	007	REF PAV MRK TY I(W)36"(YLD TRI)(090MIL)	EA	30.500	80.000	0.000	88.00	2,684.00
3815	06666224	007	PAVEMENT SEALER 4"	LF	0.120	8,876.000	0.000	1,200.00	144.00
3830	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.440	8,721.000	540.000	9,470.00	4,166.80
3835	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.370	42,633.000	2,154.000	44,787.00	16,571.19
3840	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.370	39,715.000	2,544.000	48,363.00	17,894.31
3843	06726007		REFL PAV MRKR TY I-C CO #18	EA	3.820	0.000	16.000	16.00	61.12
3844	06726009		REFL PAV MRKR TY II-A-A CO #18	EA	3.820	0.000	54.000	83.00	317.06
3845	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	785.000	11.000	1,924.00	6,926.40
3850	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	6,865.000	0.000	23,960.00	11,980.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3855	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	3.000	190.000	0.000	1,246.00	3,738.00
3857	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	100.000	0.000	6.000	6.00	600.00
3858	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	0.000	6.000	6.00	600.00
3860	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	8,313.000	0.000	1,200.00	48.00
3865	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	2.000	0.000	2.00	200.00
3870	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	100.000	2.000	0.000	2.00	200.00
3875	30606001	000	GEOGRID BASE REINFORCEMENT	SY	0.970	103,097.000	0.000	102,964.57	99,875.63
3880	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	50.000	400.000	10.000	541.00	27,050.00
3885	61856002	000	TMA (STATIONARY)	DAY	139.680	400.000	10.000	308.00	43,021.44
3890	61856003	000	TMA (MOBILE OPERATION)	HR	30.250	80.000	12.000	724.00	21,901.00
3891	04006006		CUT & RESTORING PAV	SY	406.800	0.000	25.000	25.00	10,170.00
3892	96066008		FORCE ACCOUNT ID 8 CO #10 - RELOCATE LRSA (LS-FA INV)	DOL	4,662.040	0.000	1.000	1.00	4,662.04
3893	96066014		FORCE ACCOUNT ID 14 CO #13- Elim Rumble Strips EBML at SH 56 (LS-FA INV)	DOL	1,182.420	0.000	1.000	1.00	1,182.42
3894	96066012		FORCE ACCOUNT ID 12 CO #13- Elim Rumble Strips WBML at SH 56 (LS-FA INV)	DOL	1,806.960	0.000	1.000	1.00	1,806.96
4060	05006001		MOBILIZATION CO #18 - PLANE ASPH CONC PAV (0-3 IN)	LS	1,887.690	0.000	1.000	1.00	1,887.69
4061	05006001		MOBILIZATION CO #18 - CONSTRUCTING DETOURS	LS	4,551.670	0.000	1.000	1.00	4,551.67
4062	05006001		MOBILIZATION CO #18 - D-GR HMA TY-D SAC-A PG64-22	LS	4,551.670	0.000	1.000	1.00	4,551.67
4063	05006001		MOBILIZATION CO # 18 - RUMBLE STRIPS	LS	6,394.820	0.000	1.000	1.00	6,394.82
4064	05006001		MOBILIZATION CO # 18 - RE PM W/RET REQ TY I	LS	1,590.750	0.000	1.000	1.00	1,590.75

Category Subtotal \$10,543,420.17

CATEGORY 002 DESCRIPTION FM 100 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3945	04016001	000	FLOWABLE BACKFILL	CY	285.000	148.000	0.000	172.88	49,270.80
3950	04166004	000	DRILL SHAFT (36 IN)	LF	128.920	452.000	0.000	472.00	60,850.24
3955	04206013	000	CL C CONC (ABUT)	CY	1,250.000	57.200	0.000	57.20	71,500.00
3960	04206029	000	CL C CONC (CAP)	CY	1,250.000	34.200	0.000	34.20	42,750.00
3965	04206037	000	CL C CONC (COLUMN)	CY	1,250.000	28.300	0.000	28.30	35,375.00
3971	04226001		REINF CONC SLAB CO #2 - Price Adj for Epoxy Coated Bars	SF	15.120	0.000	8,800.000	8,800.00	133,056.00
3976	04226015		APPROACH SLAB CO #2 - Price Adj for Epoxy Coated Bars	CY	586.660	0.000	61.000	61.00	35,786.26
3980	04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.800	1,092.500	0.000	1,092.50	138,529.00
3985	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	125.000	43.233	168.23	81,317.11
3990	04506014	000	RAIL (TY T551)	LF	40.230	488.000	0.000	488.00	19,632.24
3995	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	80.000	0.000	80.00	6,724.80
4000	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,715.460	1.000	0.000	2.00	3,430.92

CATEGORY 002 DESCRIPTION FM 100 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4001	04296004		CONC STR REPAIR(RAPID DECK REP(PRT DPT)	SF	106.970	0.000	140.000	108.96	11,655.45
Category Subtotal									689,877.82

PROJECT NH 1802(395) CONTROL 004520018

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0076	01106001		EXCAVATION (ROADWAY) UNDERCUT (CY)	CY	5.090	0.000	2,000.000	0.000	0.00
0080	01106002	000	EXCAVATION (CHANNEL)	CY	4.950	25,697.000	-25,697.000	0.000	0.00
0086	01326004		EMBANKMENT (FINAL)(DENS CONT)(TY B) UNDERCUT (CY)	CY	2.090	0.000	2,000.000	0.000	0.00
0095	01626002	000	BLOCK SODDING	SY	2.960	144.000	0.000	0.000	0.00
0100	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	59,977.000	0.000	0.000	0.00
0145	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.250	10,767.000	-10,767.000	0.000	0.00
0150	03166435	000	AGGR (TY-B GR-4 OR TY-L GR-4 SAC-B)	CY	80.000	249.200	-249.200	0.000	0.00
0165	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	17.470	400.000	0.000	0.000	0.00
0250	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	250.000	-250.000	0.000	0.00
0255	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	5.830	250.000	0.000	0.000	0.00
0290	05086001	000	CONSTRUCTING DETOURS	SY	69.380	785.000	-785.000	0.000	0.00
0291	05086001		CONSTRUCTING DETOURS 12" HMAc Depth	SY	90.630	0.000	362.000	0.000	0.00
0295	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	11.540	300.000	0.000	0.000	0.00
0305	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	11.410	300.000	0.000	0.000	0.00
0340	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	1,641.450	2.000	0.000	0.000	0.00
0345	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,871.050	1.000	0.000	0.000	0.00
0350	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	529.580	1.000	0.000	0.000	0.00
0435	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	725.770	4.000	0.000	0.000	0.00
0445	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	446.390	1.000	0.000	0.000	0.00
0495	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	702.000	0.000	0.000	0.00
0540	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	100.000	6.000	0.000	0.000	0.00
0590	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	500.000	3.000	0.000	0.000	0.00
0595	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	500.000	6.000	0.000	0.000	0.00
0865	96016001	000	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0880	96026001	000	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
0885	96026002	000	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0890	08006001	000	NO. OF WORKING DAYS	\$/D	1.000	2,000.000	0.000	0.000	0.00
0895	08006001	000	NO. OF WORKING DAYS	\$/D	-1.000	2,000.000	0.000	0.000	0.00
0905	96026602	000	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
0910	96026603	000	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	44.000	0.000	0.000	0.00
0930	96106001	000	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
0935	96096002	000	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
0938	05526003		WIRE FENCE (TY C)	LF	18.760	0.000	806.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION SH 121 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0835	04226001	000	REINF CONC SLAB	SF	14.000	11,400.000	-11,400.000	0.000	0.00
0840	04226015	000	APPROACH SLAB	CY	500.000	61.000	-61.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 1802(395) CONTROL 004521011

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1175	01626002	000	BLOCK SODDING	SY	2.960	844.000	0.000	0.000	0.00
1235	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.250	147,386.000	-147,386.000	0.000	0.00
1240	03166435	000	AGGR (TY-B GR-4 OR TY-L GR-4 SAC-B)	CY	80.000	3,411.500	-3,411.500	0.000	0.00
1275	04036001	000	TEMPORARY SPL SHORING	SF	29.050	3,629.000	-3,629.000	0.000	0.00
1345	04646010	000	RC PIPE (CL III)(48 IN)	LF	252.270	214.000	-213.000	0.000	0.00
1355	04646019	000	RC PIPE (CL IV)(30 IN)	LF	105.110	273.000	0.000	0.000	0.00
1380	04666132	000	HEADWALL (CH - PW - S) (DIA= 30 IN)	EA	5,667.210	2.000	-2.000	0.000	0.00
1385	04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	3,656.490	4.000	-4.000	0.000	0.00
1540	05086001	000	CONSTRUCTING DETOURS	SY	69.380	523.000	-523.000	0.000	0.00
1680	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	446.390	4.000	0.000	0.000	0.00
1725	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	927.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION SH 78 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1915	04226001	000	REINF CONC SLAB	SF	14.000	11,000.000	-11,000.000	0.000	0.00
1920	04226015	000	APPROACH SLAB	CY	500.000	61.000	-61.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BOIS D'ARC CREEK RELIEF BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2020	04226001	000	REINF CONC SLAB	SF	14.000	25,600.000	-25,600.000	0.000	0.00
2025	04226015	000	APPROACH SLAB	CY	500.000	76.500	-76.500	0.000	0.00
2131	04226001		REINF CONC SLAB CO #2 - Price Adj for Epoxy Coated Bars	SF	15.120	0.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BOIS D'ARC CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

2130	04226001	000	REINF CONC SLAB	SF	14.000	37,000.000	-37,000.000	0.000	0.00
2135	04226015	000	APPROACH SLAB	CY	500.000	76.500	-76.500	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION SLOAN CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2245	04226001	000	REINF CONC SLAB	SF	14.000	17,600.000	-17,600.000	0.000	0.00
2250	04226015	000	APPROACH SLAB	CY	500.000	76.600	-76.600	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BCC C10 TRIB OF ONSTATT BR 869+60

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2345	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	0.600	-0.600	0.000	0.00
2350	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	39.000	-39.000	0.000	0.00
2365	04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	1.000	-1.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BCC C12 ONSTATT BRANCH 905+31

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2430	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	0.600	-0.600	0.000	0.00
2435	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	243.000	-243.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BULLARD CREEK BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2535	04226001	000	REINF CONC SLAB	SF	14.000	17,600.000	-17,600.000	0.000	0.00
2540	04226015	000	APPROACH SLAB	CY	500.000	92.600	-92.600	0.000	0.00
2555	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	140.000	-140.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BCC C22 SPRING BRANCH 1082+15

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2625	01566001	000	BULLDOZER WORK	HR	150.990	10.000	0.000	0.000	0.00
2630	01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	10.000	0.000	0.000	0.00
2635	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	111.000	-111.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BCC C23 COTTONWOOD CREEK 1085+76

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2715	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	220.000	-220.000	0.000	0.00
2725	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	22.000	-22.000	0.000	0.00
2730	04656229	000	INLET (COMPL) IL-H-G (MOD)	EA	11,211.790	1.000	-1.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 011 DESCRIPTION BCC C30 WARD CREEK TRIB 1227+56

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2805	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	210.290	33.000	0.000	0.000	0.00
2810	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	106.000	-106.000	0.000	0.00
2820	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	60.000	-60.000	0.000	0.00
2830	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,261.330	2.000	-2.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 012 DESCRIPTION BCC C31 WARD CREEK 1246+50

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2900	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	280.000	-280.000	0.000	0.00
2910	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	60.000	-60.000	0.000	0.00
2920	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,261.330	2.000	-2.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 013 DESCRIPTION BCC C40 HONEY GROVE CR 1406+01

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2990	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	174.000	-174.000	0.000	0.00
3005	04656229	000	INLET (COMPL) IL-H-G (MOD)	EA	11,211.790	2.000	-2.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 014 DESCRIPTION BCC C42 HONEY GROVE CREEK TRIB 1428

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3085	04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	220.000	-220.000	0.000	0.00
3090	04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	0.600	-0.600	0.000	0.00
3100	04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	184.000	-184.000	0.000	0.00
3110	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,261.330	1.000	-1.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3315	01626002	000	BLOCK SODDING	SY	2.960	203.000	0.000	0.000	0.00
3370	03166405	000	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.250	34,378.000	-34,378.000	0.000	0.00
3375	03166435	000	AGGR (TY-B GR-4 OR TY-L GR-4 SAC-B)	CY	80.000	795.900	-795.900	0.000	0.00
3390	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	17.470	600.000	0.000	0.000	0.00
3500	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,102.210	2.000	0.000	0.000	0.00
3580	05086001	000	CONSTRUCTING DETOURS	SY	69.380	5,237.000	-5,237.000	0.000	0.00
3675	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	159.790	13.000	0.000	0.000	0.00
3760	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.000	430.000	0.000	0.000	0.00
3765	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	116.000	0.000	0.000	0.00
3820	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	100.000	2.000	0.000	0.000	0.00
3825	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	100.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION FM 100 OVERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3970	04226001	000	REINF CONC SLAB	SF	14.000	8,800.000	-8,800.000	0.000	0.00
3975	04226015	000	APPROACH SLAB	CY	500.000	61.000	-61.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BCC C53 THREE MILE CREEK 1600+21

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4055	04796002	000	ADJUSTING INLETS	EA	2,802.950	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$75,379,203.72

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	4,707.000	1,069.00	1,069.000	5,031,783.00
01046009	000	REMOVING CONC (RIPRAP)	SY	15.870	1,354.00	1,752.358	27,809.92
01056050	000	REMOV STAB BASE AND ASPH PAV (24")	SY	1.440	156,916.00	146,847.770	211,460.80
01106001	000	EXCAVATION (ROADWAY)	CY	5.090	994,763.00	1,009,027.430	5,135,949.62
01106003	000	EXCAVATION (SPECIAL)	CY	7.540	29,556.00	8,657.670	65,278.83
01126001		SUBGRADE WIDENING (ORD COMP)	STA	589.900	0.00	7.330	4,323.97
		CO #18					
01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	2.090	615,703.70	660,608.391	1,380,671.55
01346002	000	BACKFILL (TY B)	STA	67.000	1,069.00	1,080.330	72,382.11
01506001		BLADING	STA	156.420	0.00	3.000	469.26
		CO #18					
01566001	000	BULLDOZER WORK	HR	150.990	390.00	467.900	70,648.26
01586002	000	SPEC EXCAV WORK (BACKHOE)	HR	208.890	390.00	347.000	72,484.85
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	829,889.00	285,173.213	28,517.32
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.110	889,866.00	613,826.362	67,520.90
01646015	000	STRAW/HAY MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.280	1,416,807.00	1,440,465.325	403,330.29
01686001	000	VEGETATIVE WATERING	MG	23.000	11,896.00	37,905.540	871,827.42
01696003	000	SOIL RETENTION BLANKETS (CL 1) (TY C)	SY	0.890	10,000.00	23,118.105	20,575.12
02476209	000	FL BS (CMP IN PLC)(TY D GR 4)(4")	SY	10.560	9,721.00	9,984.000	105,431.04
02476344	000	FL BS (CMP IN PLACE)(TY D GR 4)(12")	SY	15.350	547,818.00	553,007.000	8,488,657.46
02756001	000	CEMENT	TON	134.050	4,997.60	6,035.119	809,007.70
02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.250	553,007.00	553,007.000	1,244,265.78
03166029	000	ASPH (RC-250)	GAL	5.500	153,392.00	153,625.000	844,937.50
03166403	000	AGGR (TY-B GR-5 OR TY-L GR-5)	CY	76.000	3,913.60	5,287.000	401,812.00
03406103		D-GR HMA(SQ) TY-D SAC-A PG64-22	TON	142.280	0.00	843.780	120,053.02
		CO #14 - FRONTAGE ROAD REPAIR					
03406104		D-GR HMA(SQ) TY-D SAC-B PG64-22	TON	53.110	0.00	359.100	19,071.80
		CO #7 - Seal Coat Repair					
03416008	001	D-GR HMA TY-B PG64-22	TON	70.890	176,489.00	186,953.510	13,253,134.33
03416038	001	D-GR HMA TY-D SAC-A PG64-22	TON	75.560	109,906.00	57,733.850	4,362,369.69
03416038		D-GR HMA TY-D SAC-A PG64-22	TON	79.760	109,906.00	63,008.890	5,025,589.09
		SPRAY PAVER					
03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	520,395.06	325,810.060	325,810.06
03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	520,395.06	280,986.880	280,986.88
03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	17.470	1,000.00	84.000	1,467.48
03546022		PLANE ASPH CONC PAV(0" TO 3")	SY	2.560	23,936.00	7,826.660	20,036.25
		CO #14 - FRONTAGE ROAD REPAIR					
03546022	000	PLANE ASPH CONC PAV(0" TO 3")	SY	6.000	23,936.00	43,212.660	259,275.96
04006006		CUT & RESTORING PAV	SY	406.800	0.00	25.000	10,170.00
04006007	000	CUT & RESTORE CONC PAVING	SY	100.000	187.00	201.620	20,162.00
04016001	000	FLOWABLE BACKFILL	CY	285.000	1,360.00	1,344.523	383,189.06
04026001	000	TRENCH EXCAVATION PROTECTION	LF	35.040	219.00	478.000	16,749.12
04166004	000	DRILL SHAFT (36 IN)	LF	128.920	7,013.00	7,182.000	925,903.44
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	56.00	56.000	6,720.00

04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	200.000	216.00	288.000	57,600.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	480.000	85.00	85.000	40,800.00
04206013	000	CL C CONC (ABUT)	CY	1,250.000	379.80	379.800	474,750.00
04206029	000	CL C CONC (CAP)	CY	1,250.000	539.80	539.800	674,750.00
04206037	000	CL C CONC (COLUMN)	CY	1,250.000	118.60	118.600	148,250.00
04226001	000	REINF CONC SLAB	SF	14.000	0.00	0.000	0.00
04226001		REINF CONC SLAB	SF	15.120	0.00	129,000.000	1,950,480.00
		CO #2 - Price Adj for Epoxy Coated Bars					
04226015		APPROACH SLAB	CY	586.660	0.00	505.200	296,380.65
		CO #2 - Price Adj for Epoxy Coated Bars					
04226023	000	SHEAR KEY	CY	1,000.000	18.10	18.100	18,100.00
04256037	000	PRESTR CONC GIRDER (TX40)	LF	123.850	12,154.26	12,154.260	1,505,305.10
04256039	000	PRESTR CONC GIRDER (TX54)	LF	126.800	3,877.50	3,877.500	491,667.00
04296004		CONC STR REPAIR(RAPID DECK REP(PRT DPT)	SF	106.970	0.00	783.200	83,778.91
04326001	000	RIPRAP (CONC)(4 IN)	CY	483.360	427.50	595.910	288,039.05
04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	210.290	432.00	614.433	129,209.12
04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	201.900	10.00	10.930	2,206.77
04326024	000	RIPRAP (STONE COMMON)(DRY)(12 IN)	CY	170.490	209.00	1,939.328	330,636.02
04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	65.890	264.00	220.000	14,495.80
04506014	000	RAIL (TY T551)	LF	40.230	4,233.00	4,233.000	170,293.59
04506016	000	RAIL (TY T552)	LF	41.270	2,529.00	2,529.000	104,371.83
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	84.060	848.70	848.700	71,341.72
04626049	000	CONC BOX CULV (4 FT X 4 FT)(EXTEND)	LF	196.000	121.00	121.000	23,716.00
04626052	000	CONC BOX CULV (5 FT X 4 FT)(EXTEND)	LF	227.000	242.00	242.000	54,934.00
04626062	000	CONC BOX CULV (7 FT X 7 FT)(EXTEND)	LF	407.000	380.00	380.000	154,660.00
04626064	000	CONC BOX CULV (8 FT X 5 FT)(EXTEND)	LF	416.650	291.00	291.000	121,245.15
04626065	000	CONC BOX CULV (8 FT X 6 FT)(EXTEND)	LF	419.000	207.00	207.000	86,733.00
04626066	000	CONC BOX CULV (8 FT X 7 FT)(EXTEND)	LF	470.150	264.00	264.000	124,119.60
04626067	000	CONC BOX CULV (8 FT X 8 FT)(EXTEND)	LF	546.090	672.00	672.000	366,972.48
04626068	000	CONC BOX CULV (9 FT X 5 FT)(EXTEND)	LF	456.000	184.00	184.000	83,904.00
04626074	000	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	613.220	2,252.00	2,252.000	1,380,971.44
04646005	000	RC PIPE (CL III)(24 IN)	LF	63.070	7,464.00	8,848.000	558,043.36
04646007	000	RC PIPE (CL III)(30 IN)	LF	105.110	646.00	673.000	70,739.03
04646008	000	RC PIPE (CL III)(36 IN)	LF	119.130	1,452.00	1,495.000	178,099.35
04646009	000	RC PIPE (CL III)(42 IN)	LF	175.180	1,111.00	1,156.000	202,508.08
04646018	000	RC PIPE (CL IV)(24 IN)	LF	77.080	84.00	206.000	15,878.48
04646020	000	RC PIPE (CL IV)(36 IN)	LF	119.130	140.00	454.000	54,085.02
04646022	000	RC PIPE (CL IV)(48 IN)	LF	240.730	0.00	240.000	57,775.20
04656144	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-4FTX4FT)	EA	10,511.050	3.00	3.000	31,533.15
04656229	000	INLET (COMPL) IL-H-G (MOD)	EA	11,211.790	7.00	10.000	112,117.90
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	1,950.880	1.00	2.000	3,901.76
04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	4,591.010	1.00	1.000	4,591.01
04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	4,137.410	2.00	2.000	8,274.82
04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	3,656.490	0.00	0.000	0.00
04666134		HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	4,359.780	0.00	8.000	34,878.24
		CO #5-Price Adj					
04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	5,449.590	2.00	2.000	10,899.18
04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	35,263.540	2.00	2.000	70,527.08
04666187	000	WINGWALL (PW - 2) (HW=12 FT)	EA	45,809.530	2.00	2.000	91,619.06

CONTRACT ID	004520018	ESTIMATE	0062	CONTRACTOR'S ESTIMATE PACKAGE			
04666188	000	WINGWALL (PW - 2) (HW=13 FT)	EA	56,889.490	1.00	1.000	56,889.49
04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	5,671.750	2.00	1.000	5,671.75
04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	9,384.560	2.00	2.000	18,769.12
04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	18,488.480	2.00	2.000	36,976.96
04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	22,668.840	3.00	3.000	68,006.52
04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	30,242.500	2.00	3.000	90,727.50
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,121.180	7.00	7.000	7,848.26
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,226.290	90.00	14.000	17,168.06
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,261.330	204.00	230.000	290,105.90
04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,102.210	3.00	3.000	6,306.63
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	2,592.730	6.00	5.000	12,963.65
04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	6,306.630	2.00	2.000	12,613.26
04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	7,007.370	3.00	3.000	21,022.11
04676465	000	SET (TY II) (42 IN) (RCP) (6: 1) (C)	EA	8,058.470	4.00	4.000	32,233.88
04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	8,408.840	2.00	2.000	16,817.68
04676479	000	SET (TY II) (48 IN) (RCP) (6: 1) (C)	EA	9,109.580	2.00	2.000	18,219.16
04726006		REMOV & RE - LAY PIPE (24 IN)	LF	67.110	0.00	177.000	11,878.47
04796002	000	ADJUSTING INLETS	EA	2,802.950	8.00	6.000	16,817.70
04796006	000	ADJUSTING INLET (CAP)	EA	2,102.210	1.00	1.000	2,102.21
04806001	000	CLEAN EXIST CULVERTS	EA	2,802.950	39.00	45.000	126,132.76
04966002	000	REMOV STR (INLET)	EA	1,051.110	4.00	2.000	2,102.22
04966004	000	REMOV STR (SET)	EA	420.440	215.00	215.000	90,394.60
04966005	000	REMOV STR (WINGWALL)	EA	1,751.840	17.00	17.000	29,781.28
04966006	000	REMOV STR (HEADWALL)	EA	1,401.470	13.00	12.000	16,817.64
04966007	000	REMOV STR (PIPE)	LF	7.010	2,783.00	3,176.000	22,263.76
05006001		MOBILIZATION	LS	1,590.750	1.00	1.000	1,590.75
		CO # 18 - RE PM W/RET REQ TY I					
05006001		MOBILIZATION	LS	1,887.690	1.00	1.000	1,887.69
		CO #18 - PLANE ASPH CONC PAV (0-3 IN)					
05006001		MOBILIZATION	LS	4,551.670	1.00	2.000	9,103.34
		CO #18 - CONSTRUCTING DETOURS					
05006001		MOBILIZATION	LS	6,394.820	1.00	1.000	6,394.82
		CO # 18 - RUMBLE STRIPS					
05006001	000	MOBILIZATION	LS	7,187,000.000	1.00	1.000	7,187,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,950.000	48.00	48.000	381,600.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	8,275.00	6,993.000	174,825.00
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	5.830	8,275.00	6,793.000	39,603.19
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	16.620	7,254.00	2,873.554	47,758.47
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	8.310	7,254.00	2,873.556	23,879.25
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.960	91,953.00	112,164.000	219,841.44
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.460	91,953.00	108,290.000	49,813.40
05066042	003	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	4.670	2,667.00	11,368.000	53,088.56
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.870	2,667.00	3,415.000	2,971.05
05086001		CONSTRUCTING DETOURS	SY	90.630	0.00	7,118.040	645,107.97
		12" HMAC Depth					
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	50.760	1,540.00	1,505.000	76,393.80
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	62.440	80.00	80.000	4,995.20
05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	11.540	2,550.00	2,230.000	25,734.20
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	11.010	240.00	600.000	6,606.00

05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.670	1,510.00	890.000	3,266.30
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.610	60.00	80.000	368.80
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	11.410	2,550.00	2,230.000	25,444.30
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	14.700	1,540.00	1,540.000	22,638.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	22.120	80.00	80.000	1,769.60
05306005	000	DRIVEWAYS (ACP)	SY	28.020	13,475.00	9,677.000	271,149.54
05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.080	406,440.00	322,986.000	25,838.88
05336004		RUMBLE STRIPS (CENTERLINE) ASPHALT	LF	0.080	0.00	965.000	77.20
		CO #18					
05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	22.700	5,900.00	9,177.500	208,329.25
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,025.000	28.00	28.000	56,700.00
05406014	000	SHORT RADIUS	LF	36.000	45.00	85.000	3,060.00
05406015		DRIVEWAY TERMINAL ANCHOR SECTION	EA	1,378.650	0.00	3.000	4,135.95
		CO #13					
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,125.000	21.00	24.000	27,000.00
05406020		MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	75.000	0.00	25.000	1,875.00
		CO #13					
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	4,267.50	2,312.000	4,624.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,525.000	45.00	53.000	133,825.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	30.00	28.000	7,000.00
05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	1,641.450	8.00	6.000	9,848.70
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	529.580	9.00	6.000	3,177.48
05526003		WIRE FENCE (TY C)	LF	18.760	0.00	860.000	16,133.60
05526005		GATE (TY 1)	EA	1,519.820	0.00	1.000	1,519.82
05526008		WIRE FENCE (WATER GAP)	LF	49.110	0.00	245.000	12,031.95
05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	159.790	59.00	12.000	1,917.48
05856002	000	RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	356,472.00	144,157.000	144,157.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	12.000	20.00	20.000	240.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	14.000	100.00	100.000	1,400.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	18.000	450.00	450.000	8,100.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	22.000	310.00	310.000	6,820.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	18.000	260.00	720.000	12,960.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	880.00	2,320.000	4,640.00
06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	2.000	1,340.00	2,780.000	5,560.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	8.00	8.000	7,600.00
06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	6,500.000	1.00	1.000	6,500.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	18.560	18.00	18.000	334.08
06366002	001	ALUMINUM SIGNS (TY G)	SF	19.590	1,973.50	1,973.500	38,660.90
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	439.180	343.00	335.000	147,125.30
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	590.720	130.00	135.000	79,747.20
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	503.090	95.00	80.000	40,247.20
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	687.630	27.00	17.000	11,689.71
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	514.430	1.00	1.000	514.43
06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	725.770	3.00	13.000	9,435.01
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	743.300	4.00	11.000	8,176.30
06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,058.760	3.00	4.000	4,235.04
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,715.460	5.00	10.000	17,154.60
06446068		RELOCATE SM RD SN SUP&AM TY 10BWG	EA	422.810	0.00	1.000	422.81
		CO #18					

06446076	000	REMOVE SM RD SN SUP&AM	EA	51.550	380.00	340.000	17,527.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.900	4,517.80	11,105.400	54,416.46
06476003	000	REMOVE LRSA	EA	819.590	13.00	15.000	12,293.85
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.560	70.00	34.000	631.04
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.560	70.00	34.000	631.04
06586044		INSTL DEL ASSM (D-DY)SZ 2(WC)GND	EA	58.330	0.00	96.000	5,599.68
06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	61.860	290.00	290.000	17,939.40
06586060		REMOVE DELIN & OBJECT MARKER ASSMS	EA	21.210	0.00	110.000	2,333.10
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.620	84.00	141.000	2,907.42
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	20.620	84.00	38.000	783.56
06586073		INSTL OM ASSM (OM-2Y)(WC)GND(BI)	EA	90.140	0.00	56.000	5,047.84
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	894.00	56.000	56.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	150,980.00	31,469.000	20,140.16
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	2,919.00	2,309.000	3,001.70
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.640	160,106.00	37,390.000	23,929.60
06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO #18	EA	1.880	0.00	148.000	278.24
06626111		WK ZN PAV MRK SHT TERM (TAB)TY Y-2 CO #18	EA	1.650	0.00	348.000	574.20
06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.000	255.00	357.000	357.00
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.750	37,203.00	43,231.000	32,423.25
06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	3.000	1,678.00	677.000	2,031.00
06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.000	1,625.00	3,037.000	9,111.00
06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	6.000	65.00	72.000	432.00
06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	125.500	4.00	4.000	502.00
06666071	007	REFL PAV MRK TY I(W)(LNDP ARW)(090MIL)	EA	135.500	187.00	198.000	26,829.00
06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	145.500	190.00	190.000	27,645.00
06666101	007	REF PAV MRK TY I(W)36"(YLD TRI)(090MIL)	EA	30.500	470.00	551.000	16,805.50
06666224	007	PAVEMENT SEALER 4"	LF	0.120	60,013.00	32,595.000	3,911.40
06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	100.000	7.00	1.000	100.00
06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.440	58,859.00	50,590.000	22,259.60
06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.370	253,812.00	255,966.000	94,707.42
06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.370	247,953.00	250,497.000	92,683.89
06726007		REFL PAV MRKR TY I-C CO #18	EA	3.820	0.00	16.000	61.12
06726009		REFL PAV MRKR TY II-A-A CO #18	EA	3.820	0.00	83.000	317.06
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	5,037.00	8,464.000	30,470.40
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.500	63,360.00	69,879.000	34,939.50
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	3.000	190.00	1,439.000	4,317.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	4.000	42.00	223.000	892.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	100.000	2.00	7.000	700.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	100.000	21.00	7.000	700.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	55,781.00	34,190.000	1,367.60
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.500	65.00	72.000	36.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	30.000	2.00	2.000	60.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	30.000	2.00	2.000	60.00
06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	6.00	6.000	600.00
06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	100.000	7.00	7.000	700.00

CONTRACT ID	004520018	ESTIMATE	0062	CONTRACTOR'S ESTIMATE PACKAGE			
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	12,000.000	1.00	1.000	12,000.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,000.000	1.00	1.000	4,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	260.000	12.00	12.000	3,120.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	260.000	2.00	2.000	520.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	260.000	12.00	12.000	3,120.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	260.000	2.00	2.000	520.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	260.000	12.00	12.000	3,120.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	260.000	4.00	4.000	1,040.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	12.00	12.000	1,200.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	120.000	2.00	2.000	240.00
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.500	730.00	730.000	1,825.00
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.000	168.00	168.000	504.00
06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	3.500	1,160.00	1,160.000	4,060.00
06856003	000	REMOVE RDSB FLASH BEACON ASSEMBLY	EA	850.000	1.00	1.000	850.00
06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	24,000.000	2.00	2.000	48,000.00
06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	25,000.000	1.00	1.000	25,000.00
06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	26,500.000	1.00	1.000	26,500.00
07306107	000	FULL - WIDTH MOWING	CYC	30,000.000	3.00	5.000	150,000.00
30026001		MEMBRANE UNDERSEAL	GAL	4.090	0.00	125,905.000	514,951.45
30606001	000	GEOGRID BASE REINFORCEMENT	SY	0.970	581,548.00	581,858.558	564,402.80
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	50.000	1,550.00	1,779.000	88,950.00
60046031	000	ITS COM CBL (ETHERNET)	LF	3.000	60.00	60.000	180.00
60546001	000	SPREAD SPECTRUM RADIO	EA	4,500.000	1.00	1.000	4,500.00
60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	800.000	1.00	1.000	800.00
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,500.000	1.00	1.000	7,500.00
60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	46,000.000	1.00	1.000	46,000.00
61856002	000	TMA (STATIONARY)	DAY	139.680	1,550.00	1,721.000	240,389.28
61856003	000	TMA (MOBILE OPERATION)	HR	30.250	440.00	2,844.000	86,031.01
96026601	000	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.00	8,376.684	8,376.68
96062002		FORCE ACCOUNT ID 2	DOL	1,054.900	0.00	1.000	1,054.90
		CO #3-Core thru Obstruction (SH 121)(LS-FA INV)					
96062003		FORCE ACCOUNT ID 3	DOL	2,109.800	0.00	1.000	2,109.80
		CO #3-Core thru Obstruction (SH 78)(LS-FA INV)					
96066001		FORCE ACCOUNT ID 1	DOL	6,051.370	0.00	1.000	6,051.37
		CO #3-Core and Case Drill Shaft (Bullard Cr)(LS-FA INV)					
96066004		FORCE ACCOUNT ID 4	DOL	2,673.580	0.00	1.000	2,673.58
		Concrete Knee Wall (SH 121) (FA LS-INV)					
96066005		FORCE ACCOUNT ID 5	DOL	2,673.580	0.00	1.000	2,673.58
		Concrete Knee Wall (SH 78) (FA LS-INV)					
96066006		FORCE ACCOUNT ID 6	DOL	1.000	0.00	9,474.250	9,474.25
		CO 5 - Remove & Replace Saturated Material (LS-INV)					
96066007		FORCE ACCOUNT ID 7	DOL	17,785.480	0.00	1.000	17,785.48
		CO 5 - Bois D'Arc Creek Bent 7 Build-Up (FA LS)					
96066008		FORCE ACCOUNT ID 8	DOL	4,662.040	0.00	1.000	4,662.04
		CO #10 - RELOCATE LRSA (LS-FA INV)					
96066009		FORCE ACCOUNT ID 9	DOL	5,853.960	0.00	1.000	5,853.96
		Expose Utility at Ramp C2 (LS-FA INV)					
96066010		FORCE ACCOUNT ID 10	DOL	4,366.810	0.00	1.000	4,366.81
		CO #13- Elim Asph Rumble Strips and Ditch Excav (LS-FA INV)					

96066011		FORCE ACCOUNT ID 11	DOL	6,919.550	0.00	1.000	6,919.55
		CO #13- Remove Exist Bridge Mounted Signs (LS-FA INV)					
96066012		FORCE ACCOUNT ID 12	DOL	1,806.960	0.00	1.000	1,806.96
		CO #13- Elim Rumble Strips WBML at SH 56 (LS-FA INV)					
96066013		FORCE ACCOUNT ID 13	DOL	5,281.290	0.00	1.000	5,281.29
		CO #13- Soil Nail Wall Design Cost (LS-FA INV)					
96066014		FORCE ACCOUNT ID 14	DOL	1,182.420	0.00	1.000	1,182.42
		CO #13- Elim Rumble Strips EBML at SH 56 (LS-FA INV)					
96066015		FORCE ACCOUNT ID 15	DOL	9,628.410	0.00	1.000	9,628.41
		CO 15- ELIMINATE RUMBLE STRIPS EBML PASSING LANE (LS-FA INV)					
96066016		FORCE ACCOUNT ID 16	DOL	1.000	0.00	94,981.090	94,981.09
		CO #17 - SLOPE MITIGATION FOR CULV C17 (FA)					
96066016		FORCE ACCOUNT ID 16	DOL	5,038.580	0.00	1.000	5,038.58
		CO #19- REPAIR DAMAGED END TREATMENT (FA - LS INV)					
96066017		FORCE ACCOUNT ID 17	DOL	1,414.110	0.00	1.000	1,414.11
		CO #17 - TEMPORARY FENCE INSTALL AND REMOVAL (FA INV)					
96066055	000	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	18,000.00	184,700.240	184,700.24
96066056	000	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,200,000.00	17,002.580	17,002.58
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	50,929.260	50,929.26
		CO #1 - FIELD OFFICE (PAY BY DOLLAR AMT EACH MONTH)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	-15,000.000	0.00	1.000	-15,000.00
		CO #7 - Seal Coat Mobilization Reduction (LS)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	107.350	0.00	135.000	14,492.25
		PERMANENT CASING FOR BENT NO. 7-BOIS D'ARC CREEK (LF)					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	73.780	0.00	20.000	1,475.60
		CO #7- REMOV/REPL EXIST GATE @ DRAINAGE EASEMENTS (LF)					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	4.240	0.00	1,862.000	7,894.88
		CO #7-REMOV EXIST FENCE/WATER GAP @DRAINAGE EASEMNTS(LF)					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	530.250	0.00	12.000	6,363.00
		CO #7- MOBILIZATION AT DRAINAGE EASEMENTS (EA)					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	40,489.060	0.00	-1.000	-40,489.06
		CO #11 - CONTR PART IN CONSTR COST OF MID-PROJECT DETOUR					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	16,777.580	0.00	1.000	16,777.58
		CO #13- Remove and Rebuild Gate Entr/Drwy @ WB Drive #36					

TOTAL ITEM EARNINGS TO DATE

\$75,379,203.72