



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **06/08/26**

CONTRACT ID: **004707243**  
 PROJECT: **STP 2B24(162)VRU**  
 CONTRACT: **06243222**  
 AWARD AMOUNT: **\$8,247,829.80**  
 PROJECTED AMOUNT: **\$8,258,429.80**  
 ADJ. PROJECTED AMOUNT: **\$8,258,429.80**  
 CONTRACTOR: **DURABLE SPECIALTIES, INC.**

HIGHWAY: **US 75**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **DALLAS**  
 AREA ENGINEER: **Christopher Blain, P.E**  
 AREA NUMBER: **063**

ESTIMATE NUMBER: **0022**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/26/2026** to **05/25/2026**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **24.32**  
 % TIME USED: **55.36**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/06/2024**  
 AWARD DATE: **06/27/2024**  
 NOTICE TO PROCEED DATE: **08/01/2024**  
 WORK BEGIN DATE: **04/21/2025**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$2,008,567.00	\$1,705,472.00	\$303,095.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$2,008,567.00	\$1,705,472.00	\$303,095.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$2,008,567.00</b>	<b>\$1,705,472.00</b>	<b>\$303,095.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

---

AREA/PROJECT ENGINEER

---

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 04/21/2025  
TIME CHARGES BEGIN: 04/21/2025  
BID DAYS: 280  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 280  
DAYS CHARGED TO DATE: 155  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$1,317.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,317.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/26/2026		1 SUNDAY
04/27/2026	1	
04/28/2026	1	
04/29/2026	1	
04/30/2026		1 RAIN
05/01/2026		1 RAIN
05/02/2026		1 SATURDAY
05/03/2026		1 SUNDAY
05/04/2026	1	
05/05/2026	1	
05/06/2026	1	
05/07/2026	1	
05/08/2026	1	
05/09/2026		1 SATURDAY
05/10/2026		1 SUNDAY
05/11/2026	1	
05/12/2026	1	
05/13/2026	1	
05/14/2026	1	
05/15/2026	1	
05/16/2026		1 SATURDAY
05/17/2026		1 SUNDAY
05/18/2026	1	
05/19/2026	1	
05/20/2026	1	
05/21/2026	1	
05/22/2026	1	
05/23/2026		1 SATURDAY
05/24/2026		1 SUNDAY
05/25/2026		1 HOLIDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	18	12
HOLIDAY		1
RAIN		2
SATURDAY		4
SUNDAY		5

WORK PERFORMED THIS PERIOD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
PROJECT STP 2B24(162)VRU				CONTROL	004707243				
CATEGORY 001				DESCRIPTION	ROADWAY				
0110	05006001	000	MOBILIZATION	LS	800,000.000	0.021	\$16,800.00	0.14	0.13
PROJECT STP 2B24(162)VRU				CONTROL	004707244				
CATEGORY 001				DESCRIPTION	ROADWAY				
0770	05006001	000	MOBILIZATION	LS	800,000.000	0.021	\$16,800.00	0.14	0.13
PROJECT STP 2B24(165)VRU				CONTROL	004707247				
CATEGORY 001				DESCRIPTION	ROADWAY				
1395	05006001	000	MOBILIZATION	LS	800,000.000	0.021	\$16,800.00	0.14	0.13
PROJECT STP 2B24(162)VRU				CONTROL	019702134				
CATEGORY 001				DESCRIPTION	ROADWAY				
1995	05006001	000	MOBILIZATION	LS	800,000.000	0.021	\$16,800.00	0.14	0.13
PROJECT STP 2B24(162)VRU				CONTROL	026103069				
CATEGORY 001				DESCRIPTION	ROADWAY				
2595	05006001	000	MOBILIZATION	LS	800,000.000	0.022	\$17,600.00	0.14	0.13
PROJECT STP 2B24(165)VRU				CONTROL	296405032				
CATEGORY 001				DESCRIPTION	ROADWAY				
3185	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	16.000	\$11,360.00	16.00	16.00
3190	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	84.000	\$66,360.00	84.00	84.00
3200	05006001	000	MOBILIZATION	LS	800,000.000	0.022	\$17,600.00	0.14	0.13
3205	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	1.000	\$35,000.00	2.00	2.00
3245	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	265.000	\$8,745.00	265.00	265.00
3250	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	185.000	\$6,660.00	185.00	185.00
3255	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	475.000	\$19,475.00	475.00	475.00
3285	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	13.000	\$35,165.00	11.00	13.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3630	60276003	000	CONDUIT (PREPARE)	LF	2.000	165.000	\$330.00
<b>PROJECT</b>			STP 2B24(165)VRU	<b>CONTROL</b>	296405033		
<b>CATEGORY</b>			001	<b>DESCRIPTION</b>	ROADWAY		

Total Bid Quantity	QTY Paid To Date
165.00	165.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3855	05006001	000	MOBILIZATION	LS	800,000.000	0.022	\$17,600.00

Total Bid Quantity	QTY Paid To Date
0.14	0.13

**TOTAL ITEM EARNINGS THIS ESTIMATE**

**\$303,095.00**

CONTRACT LINE ITEMS

PROJECT STP 2B24(162)VRU CONTROL 004707243  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0110	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	102,400.00
<b>Category Subtotal</b>									\$102,400.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4252	96016001		MATERIAL ON HAND RECEIVED	DOL	1.000	100,000.000	0.000	528,602.00	528,602.00
<b>Category Subtotal</b>									\$528,602.00

PROJECT STP 2B24(162)VRU CONTROL 004707244  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0770	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	102,400.00
<b>Category Subtotal</b>									\$102,400.00

PROJECT STP 2B24(165)VRU CONTROL 004707247  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1375	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	16.000	0.000	28.00	19,880.00
1380	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	68.000	0.000	56.00	44,240.00
1385	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	915.000	22.000	0.000	22.00	20,130.00
1395	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	102,400.00
1400	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	2.00	70,000.00
1445	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	340.000	0.000	340.00	11,220.00
1450	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	200.000	0.000	200.00	7,200.00
1455	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	30.000	0.000	30.00	1,230.00
1460	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	1,345.000	0.000	2,690.00	217,890.00
1485	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	10.000	0.000	11.00	29,755.00
1495	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	1.00	13,000.00
<b>Category Subtotal</b>									\$536,945.00

PROJECT STP 2B24(162)VRU CONTROL 019702134  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1995	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	102,400.00

Category Subtotal \$102,400.00

PROJECT STP 2B24(162)VRU CONTROL 026103069  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2595	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	103,200.00
									Category Subtotal \$103,200.00

PROJECT STP 2B24(165)VRU CONTROL 296405032  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3185	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	16.000	0.000	16.00	11,360.00
3190	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	84.000	0.000	84.00	66,360.00
3200	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	103,200.00
3205	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	2.00	70,000.00
3245	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	265.000	0.000	265.00	8,745.00
3250	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	185.000	0.000	185.00	6,660.00
3255	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	475.000	0.000	475.00	19,475.00
3260	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	1,325.000	0.000	1,325.00	107,325.00
3285	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	11.000	0.000	13.00	35,165.00
3630	60276003	000	CONDUIT (PREPARE)	LF	2.000	165.000	0.000	165.00	330.00
									Category Subtotal \$428,620.00

PROJECT STP 2B24(165)VRU CONTROL 296405033  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3855	05006001	000	MOBILIZATION	LS	800,000.000	0.143	0.000	0.13	104,000.00
									Category Subtotal \$104,000.00

PROJECT STP 2B24(162)VRU CONTROL 004707243  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01046001	000	REMOVING CONC (PAV)	SY	138.000	28.000	0.000	0.000	0.00
0065	01106001	000	EXCAVATION (ROADWAY)	CY	112.000	70.000	0.000	0.000	0.00
0070	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
0075	01686001	000	VEGETATIVE WATERING	MG	1,655.000	1.000	0.000	0.000	0.00
0080	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	155.000	112.000	0.000	0.000	0.00
0085	03606044	001	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	320.000	28.000	0.000	0.000	0.00
0090	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	24.000	0.000	0.000	0.00
0095	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	28.000	0.000	0.000	0.00
0100	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	915.000	44.000	0.000	0.000	0.00
0105	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	25.300	0.000	0.000	0.00

0115	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	0.000	0.00
0120	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	3.000	100.000	0.000	0.000	0.00
0125	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
0130	05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	9,000.000	8.000	0.000	0.000	0.00
0135	05296008	000	CONC CURB & GUTTER (TY II)	LF	107.000	150.000	0.000	0.000	0.00
0140	05316001	000	CONC SIDEWALKS (4")	SY	150.000	111.600	0.000	0.000	0.00
0145	05316004	000	CURB RAMPS (TY 1)	EA	4,485.000	2.000	0.000	0.000	0.00
0150	05316005	000	CURB RAMPS (TY 2)	EA	4,370.000	3.000	0.000	0.000	0.00
0155	05316006	000	CURB RAMPS (TY 3)	EA	4,600.000	2.000	0.000	0.000	0.00
0160	05316009	000	CURB RAMPS (TY 6)	EA	4,600.000	3.000	0.000	0.000	0.00
0165	05316010	000	CURB RAMPS (TY 7)	EA	4,370.000	3.000	0.000	0.000	0.00
0170	05316016	000	CURB RAMPS (TY 21)	EA	4,945.000	2.000	0.000	0.000	0.00
0175	05316017	000	CURB RAMPS (TY 22)	EA	5,060.000	1.000	0.000	0.000	0.00
0180	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	7,200.000	3.000	0.000	0.000	0.00
0185	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	270.000	0.000	0.000	0.00
0190	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	63.000	565.000	0.000	0.000	0.00
0195	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	370.000	0.000	0.000	0.00
0200	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	66.000	540.000	0.000	0.000	0.00
0205	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	190.000	0.000	0.000	0.00
0210	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	1,445.000	0.000	0.000	0.00
0215	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	480.000	0.000	0.000	0.00
0220	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	5,530.000	0.000	0.000	0.00
0225	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	2,625.000	0.000	0.000	0.00
0230	06206015	000	ELEC CONDR (NO.2) BARE	LF	6.000	540.000	0.000	0.000	0.00
0235	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	6.000	1,070.000	0.000	0.000	0.00
0240	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	12.000	0.000	0.000	0.00
0245	06246028	000	REMOVE GROUND BOX	EA	450.000	9.000	0.000	0.000	0.00
0250	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	0.000	0.00
0255	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.000	32.000	0.000	0.000	0.00
0260	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	776.000	4.000	0.000	0.000	0.00
0265	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	1,490.000	0.000	0.000	0.00
0270	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.000	1,308.000	0.000	0.000	0.00
0275	06666224	007	PAVEMENT SEALER 4"	LF	0.100	630.000	0.000	0.000	0.00
0280	06666225	007	PAVEMENT SEALER 6"	LF	0.200	4,165.000	0.000	0.000	0.00
0285	06666226	007	PAVEMENT SEALER 8"	LF	0.200	1,490.000	0.000	0.000	0.00
0290	06666230	007	PAVEMENT SEALER 24"	LF	2.000	1,308.000	0.000	0.000	0.00
0295	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	22.000	0.000	0.000	0.00
0300	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	4.000	0.000	0.000	0.00
0305	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	2.000	84.000	0.000	0.000	0.00
0310	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	1.000	630.000	0.000	0.000	0.00
0315	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	580.000	0.000	0.000	0.00
0320	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	2,460.000	0.000	0.000	0.00
0325	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	1,125.000	0.000	0.000	0.00
0330	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	22.000	0.000	0.000	0.00
0335	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	4.000	0.000	0.000	0.00
0340	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	40.000	84.000	0.000	0.000	0.00
0345	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	196.000	0.000	0.000	0.00
0350	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	725.000	0.000	0.000	0.00
0355	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	3,112.000	0.000	0.000	0.00
0360	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	1,060.000	0.000	0.000	0.00
0365	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	1,218.000	0.000	0.000	0.00
0370	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	372.000	0.000	0.000	0.00

0375	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	22.000	0.000	0.000	0.00
0380	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	92.000	4.000	0.000	0.000	0.00
0385	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	12.000	0.000	0.000	0.00
0390	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	630.000	0.000	0.000	0.00
0395	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	4,165.000	0.000	0.000	0.00
0400	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	1,490.000	0.000	0.000	0.00
0405	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,308.000	0.000	0.000	0.00
0410	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.000	22.000	0.000	0.000	0.00
0415	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	4.000	0.000	0.000	0.00
0420	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	84.000	0.000	0.000	0.00
0425	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	196.000	0.000	0.000	0.00
0430	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
0435	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
0440	06816001	000	TEMP TRAF SIGNALS	EA	80,000.000	1.000	0.000	0.000	0.00
0445	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	21.000	0.000	0.000	0.00
0450	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	8.000	0.000	0.000	0.00
0455	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	25.000	0.000	0.000	0.00
0460	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	6.000	0.000	0.000	0.00
0465	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	25.000	0.000	0.000	0.00
0470	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	4.000	0.000	0.000	0.00
0475	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	12.000	0.000	0.000	0.00
0480	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	205.000	23.000	0.000	0.000	0.00
0485	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	235.000	4.000	0.000	0.000	0.00
0490	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	1,185.000	0.000	0.000	0.00
0495	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	210.000	0.000	0.000	0.00
0500	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	7.000	3,955.000	0.000	0.000	0.00
0505	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	2,830.000	0.000	0.000	0.00
0510	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	6,900.000	0.000	0.000	0.00
0515	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	20,700.000	3.000	0.000	0.000	0.00
0520	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	23,050.000	1.000	0.000	0.000	0.00
0525	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	47,250.000	1.000	0.000	0.000	0.00
0530	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	47,875.000	1.000	0.000	0.000	0.00
0535	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	5.000	0.000	0.000	0.00
0540	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	14.000	0.000	0.000	0.00
0545	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	2.000	0.000	0.000	0.00
0550	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
0555	60106011	000	CCTV FIELD EQUIP (DIGITAL) (IN STL ONLY)	EA	500.000	1.000	0.000	0.000	0.00
0560	60276003	000	CONDUIT (PREPARE)	LF	2.000	640.000	0.000	0.000	0.00
0565	60276008	000	GROUND BOX (PREPARE)	EA	350.000	4.000	0.000	0.000	0.00
0570	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
0575	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,500.000	4.000	0.000	0.000	0.00
0580	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	3,500.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY	002	DESCRIPTION	FORCE ACCOUNT	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4250	96026001		PAYMENT ADJUSTMENT-POS POSITIVE	DOL	1.000	1,000.000	0.000	0.000	0.00
4251	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00

4253	96016001	NEGATIVE MATERIAL ON HAND	DOL	-1.000	100,000.000	0.000	0.000	0.00
4254	96106001	USED ON THE JOB TRAINING	DOL	0.800	125.000	0.000	0.000	0.00
4255	96096002	PAID BY THE HOUR DBE GOAL SHORTFALL	DOL	-1.000	100.000	0.000	0.000	0.00
4256	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	100.000	0.000	0.000	0.00
4257	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	100.000	0.000	0.000	0.00
4258	96036003	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	100.000	0.000	0.000	0.00
4259	96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
4260	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
4261	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(162)VRU CONTROL 004707244

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0735	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
0740	01686001	000	VEGETATIVE WATERING	MG	1,655.000	1.000	0.000	0.000	0.00
0745	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	16.000	0.000	0.000	0.00
0750	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	42.000	0.000	0.000	0.00
0755	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	915.000	44.000	0.000	0.000	0.00
0760	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	19.100	0.000	0.000	0.00
0765	04796001	000	ADJUSTING MANHOLES	EA	3,000.000	1.000	0.000	0.000	0.00
0775	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	0.000	0.00
0780	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	3.000	100.000	0.000	0.000	0.00
0785	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
0790	05296002	000	CONC CURB (TY II)	LF	102.000	25.000	0.000	0.000	0.00
0795	05296008	000	CONC CURB & GUTTER (TY II)	LF	107.000	274.000	0.000	0.000	0.00
0800	05316001	000	CONC SIDEWALKS (4")	SY	150.000	157.300	0.000	0.000	0.00
0805	05316004	000	CURB RAMPS (TY 1)	EA	4,485.000	5.000	0.000	0.000	0.00
0810	05316008	000	CURB RAMPS (TY 5)	EA	4,945.000	4.000	0.000	0.000	0.00
0815	05316010	000	CURB RAMPS (TY 7)	EA	4,370.000	1.000	0.000	0.000	0.00
0820	05316016	000	CURB RAMPS (TY 21)	EA	4,945.000	2.000	0.000	0.000	0.00
0825	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	7,200.000	2.000	0.000	0.000	0.00
0830	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	40.000	0.000	0.000	0.00
0835	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	63.000	260.000	0.000	0.000	0.00
0840	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	175.000	0.000	0.000	0.00
0845	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	66.000	1,030.000	0.000	0.000	0.00
0850	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	1,210.000	0.000	0.000	0.00
0855	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	340.000	0.000	0.000	0.00
0860	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	1,820.000	0.000	0.000	0.00
0865	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	1,565.000	0.000	0.000	0.00
0870	06206011	000	ELEC CONDR (NO.4) BARE	LF	5.000	295.000	0.000	0.000	0.00
0875	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	5.000	590.000	0.000	0.000	0.00
0880	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	9.000	0.000	0.000	0.00
0885	06246028	000	REMOVE GROUND BOX	EA	450.000	17.000	0.000	0.000	0.00

0890	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	0.000	0.00
0895	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	627.000	1.000	0.000	0.000	0.00
0900	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	1,430.000	0.000	0.000	0.00
0905	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.000	1,200.000	0.000	0.000	0.00
0910	06666224	007	PAVEMENT SEALER 4"	LF	0.100	230.000	0.000	0.000	0.00
0915	06666225	007	PAVEMENT SEALER 6"	LF	0.200	3,915.000	0.000	0.000	0.00
0920	06666226	007	PAVEMENT SEALER 8"	LF	0.200	1,430.000	0.000	0.000	0.00
0925	06666230	007	PAVEMENT SEALER 24"	LF	2.000	1,200.000	0.000	0.000	0.00
0930	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	22.000	0.000	0.000	0.00
0935	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	10.000	0.000	0.000	0.00
0940	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	63.000	4.000	0.000	0.000	0.00
0945	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	2.000	30.000	0.000	0.000	0.00
0950	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	1.000	230.000	0.000	0.000	0.00
0955	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	360.000	0.000	0.000	0.00
0960	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	2,660.000	0.000	0.000	0.00
0965	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	895.000	0.000	0.000	0.00
0970	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	22.000	0.000	0.000	0.00
0975	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	10.000	0.000	0.000	0.00
0980	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	518.000	4.000	0.000	0.000	0.00
0985	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	40.000	30.000	0.000	0.000	0.00
0990	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	131.000	0.000	0.000	0.00
0995	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	590.000	0.000	0.000	0.00
1000	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	2,640.000	0.000	0.000	0.00
1005	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	995.000	0.000	0.000	0.00
1010	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	893.000	0.000	0.000	0.00
1015	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	27.000	0.000	0.000	0.00
1020	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	92.000	10.000	0.000	0.000	0.00
1025	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	15.000	0.000	0.000	0.00
1030	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	218.000	4.000	0.000	0.000	0.00
1035	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	230.000	0.000	0.000	0.00
1040	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	3,915.000	0.000	0.000	0.00
1045	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	1,430.000	0.000	0.000	0.00
1050	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,200.000	0.000	0.000	0.00
1055	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.000	22.000	0.000	0.000	0.00
1060	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	10.000	0.000	0.000	0.00
1065	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	52.000	4.000	0.000	0.000	0.00
1070	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	30.000	0.000	0.000	0.00
1075	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	131.000	0.000	0.000	0.00
1080	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
1085	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
1090	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	19.000	0.000	0.000	0.00
1095	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	6.000	0.000	0.000	0.00
1100	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	23.000	0.000	0.000	0.00
1105	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	4.000	0.000	0.000	0.00
1110	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	23.000	0.000	0.000	0.00
1115	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	4.000	0.000	0.000	0.00
1120	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	12.000	0.000	0.000	0.00
1125	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	205.000	23.000	0.000	0.000	0.00
1130	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	235.000	2.000	0.000	0.000	0.00
1135	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	760.000	0.000	0.000	0.00
1140	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	145.000	0.000	0.000	0.00
1145	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	7.000	1,445.000	0.000	0.000	0.00

1150	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	1,905.000	0.000	0.000	0.00
1155	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	4,540.000	0.000	0.000	0.00
1160	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	23,050.000	3.000	0.000	0.000	0.00
1165	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	42,800.000	1.000	0.000	0.000	0.00
1170	06866251	000	INS TRF SIG PL AM(S)2 ARM(60-44')LUM	EA	58,100.000	1.000	0.000	0.000	0.00
1175	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	6.000	0.000	0.000	0.00
1180	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	14.000	0.000	0.000	0.00
1185	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	2.000	0.000	0.000	0.00
1190	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
1195	60106011	000	CCTV FIELD EQUIP (DIGITAL) (IN STL ONLY)	EA	500.000	1.000	0.000	0.000	0.00
1200	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
1205	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,500.000	2.000	0.000	0.000	0.00
1210	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	3,500.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1211	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
1212	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
1213	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(165)VRU CONTROL 004707247

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1365	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
1370	01686001	000	VEGETATIVE WATERING	MG	1,655.000	1.000	0.000	0.000	0.00
1390	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	18.900	0.000	0.000	0.00
1405	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	3.000	100.000	0.000	0.000	0.00
1410	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
1415	05296008	000	CONC CURB & GUTTER (TY II)	LF	107.000	31.000	0.000	0.000	0.00
1420	05316001	000	CONC SIDEWALKS (4")	SY	150.000	142.100	0.000	0.000	0.00
1425	05316004	000	CURB RAMPS (TY 1)	EA	4,485.000	3.000	0.000	0.000	0.00
1430	05316009	000	CURB RAMPS (TY 6)	EA	4,600.000	2.000	0.000	0.000	0.00
1435	05316010	000	CURB RAMPS (TY 7)	EA	4,370.000	10.000	0.000	0.000	0.00
1440	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,400.000	2.000	0.000	0.000	0.00
1465	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	320.000	0.000	0.000	0.00
1470	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	2,510.000	0.000	0.000	0.00
1475	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	1,600.000	0.000	0.000	0.00
1480	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	690.000	0.000	0.000	0.00
1490	06246028	000	REMOVE GROUND BOX	EA	450.000	10.000	0.000	0.000	0.00
1500	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.000	32.000	0.000	0.000	0.00
1505	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	776.000	4.000	0.000	0.000	0.00
1510	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	2,430.000	0.000	0.000	0.00
1515	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.000	905.000	0.000	0.000	0.00

1520	06666225	007	PAVEMENT SEALER 6"	LF	0.200	1,960.000	0.000	0.000	0.00
1525	06666226	007	PAVEMENT SEALER 8"	LF	0.200	2,430.000	0.000	0.000	0.00
1530	06666230	007	PAVEMENT SEALER 24"	LF	2.000	905.000	0.000	0.000	0.00
1535	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	18.000	0.000	0.000	0.00
1540	06666232	007	PAVEMENT SEALER (WORD)	EA	23.000	20.000	0.000	0.000	0.00
1545	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	6.000	0.000	0.000	0.00
1550	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	2.000	38.000	0.000	0.000	0.00
1555	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	420.000	0.000	0.000	0.00
1560	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	260.000	0.000	0.000	0.00
1565	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	1,280.000	0.000	0.000	0.00
1570	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	18.000	0.000	0.000	0.00
1575	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	6.000	0.000	0.000	0.00
1580	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	265.000	20.000	0.000	0.000	0.00
1585	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	40.000	38.000	0.000	0.000	0.00
1590	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	888.000	0.000	0.000	0.00
1595	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	790.000	0.000	0.000	0.00
1600	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	825.000	0.000	0.000	0.00
1605	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	1,109.000	0.000	0.000	0.00
1610	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	930.000	0.000	0.000	0.00
1615	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	302.000	0.000	0.000	0.00
1620	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	11.000	0.000	0.000	0.00
1625	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	92.000	5.000	0.000	0.000	0.00
1630	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	13.000	0.000	0.000	0.00
1635	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	218.000	2.000	0.000	0.000	0.00
1640	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	1,960.000	0.000	0.000	0.00
1645	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	2,430.000	0.000	0.000	0.00
1650	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	905.000	0.000	0.000	0.00
1655	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.000	18.000	0.000	0.000	0.00
1660	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	6.000	0.000	0.000	0.00
1665	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	17.000	20.000	0.000	0.000	0.00
1670	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	38.000	0.000	0.000	0.00
1675	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	888.000	0.000	0.000	0.00
1680	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
1685	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
1690	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	17.000	0.000	0.000	0.00
1695	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	8.000	0.000	0.000	0.00
1700	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	22.000	0.000	0.000	0.00
1705	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	5.000	0.000	0.000	0.00
1710	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	21.000	0.000	0.000	0.00
1715	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	5.000	0.000	0.000	0.00
1720	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	12.000	0.000	0.000	0.00
1725	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	205.000	21.000	0.000	0.000	0.00
1730	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	235.000	3.000	0.000	0.000	0.00
1735	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	975.000	0.000	0.000	0.00
1740	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	545.000	0.000	0.000	0.00
1745	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	1,725.000	0.000	0.000	0.00
1750	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	3,635.000	0.000	0.000	0.00
1755	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	18,600.000	1.000	0.000	0.000	0.00
1760	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	20,700.000	2.000	0.000	0.000	0.00
1765	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	19,900.000	1.000	0.000	0.000	0.00
1770	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	23,050.000	1.000	0.000	0.000	0.00
1775	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	43,300.000	1.000	0.000	0.000	0.00

1780	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	6.000	0.000	0.000	0.00
1785	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	12.000	0.000	0.000	0.00
1790	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	2.000	0.000	0.000	0.00
1795	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
1800	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
1805	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	700.000	1.000	0.000	0.000	0.00
1810	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	2,000.000	6.000	0.000	0.000	0.00
1815	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	2.000	1,500.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1816	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
1817	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
1818	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(162)VRU CONTROL 019702134

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1970	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
1975	01686001	000	VEGETATIVE WATERING	MG	1,655.000	1.000	0.000	0.000	0.00
1980	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	48.000	0.000	0.000	0.00
1985	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	28.000	0.000	0.000	0.00
1990	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	3.000	0.000	0.000	0.00
2000	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	0.000	0.00
2005	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	3.000	100.000	0.000	0.000	0.00
2010	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
2015	05296002	000	CONC CURB (TY II)	LF	102.000	35.000	0.000	0.000	0.00
2020	05316004	000	CURB RAMPS (TY 1)	EA	4,485.000	17.000	0.000	0.000	0.00
2025	05316015	000	CURB RAMPS (TY 20)	EA	5,290.000	1.000	0.000	0.000	0.00
2030	05316016	000	CURB RAMPS (TY 21)	EA	4,945.000	2.000	0.000	0.000	0.00
2035	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	650.000	0.000	0.000	0.00
2040	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	63.000	515.000	0.000	0.000	0.00
2045	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	600.000	0.000	0.000	0.00
2050	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	90.000	0.000	0.000	0.00
2055	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	305.000	0.000	0.000	0.00
2060	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	320.000	0.000	0.000	0.00
2065	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	1,780.000	0.000	0.000	0.00
2070	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	1,420.000	0.000	0.000	0.00
2075	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	750.000	0.000	0.000	0.00
2080	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	2,685.000	14.000	0.000	0.000	0.00
2085	06246028	000	REMOVE GROUND BOX	EA	450.000	13.000	0.000	0.000	0.00
2090	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	0.000	0.00
2095	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.000	72.000	0.000	0.000	0.00

2100	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	776.000	1.000	0.000	0.000	0.00
2105	06446076	000	REMOVE SM RD SN SUP&AM	EA	144.000	2.000	0.000	0.000	0.00
2110	06666018	007	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.000	160.000	0.000	0.000	0.00
2115	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	475.000	0.000	0.000	0.00
2120	06666225	007	PAVEMENT SEALER 6"	LF	0.200	2,069.000	0.000	0.000	0.00
2125	06666226	007	PAVEMENT SEALER 8"	LF	0.200	475.000	0.000	0.000	0.00
2130	06666229	007	PAVEMENT SEALER 18"	LF	2.000	176.000	0.000	0.000	0.00
2135	06666230	007	PAVEMENT SEALER 24"	LF	2.000	459.000	0.000	0.000	0.00
2140	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	6.000	0.000	0.000	0.00
2145	06666232	007	PAVEMENT SEALER (WORD)	EA	23.000	4.000	0.000	0.000	0.00
2150	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	4.000	0.000	0.000	0.00
2155	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	180.000	0.000	0.000	0.00
2160	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	970.000	0.000	0.000	0.00
2165	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	759.000	0.000	0.000	0.00
2170	06686075	000	PREFAB PAV MRK TY C (W) (18") (SLD)	LF	16.000	176.000	0.000	0.000	0.00
2175	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.000	450.000	0.000	0.000	0.00
2180	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	6.000	0.000	0.000	0.00
2185	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	4.000	0.000	0.000	0.00
2190	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	265.000	4.000	0.000	0.000	0.00
2195	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	65.000	0.000	0.000	0.00
2200	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	2,256.000	0.000	0.000	0.00
2205	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	264.000	0.000	0.000	0.00
2210	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	373.000	0.000	0.000	0.00
2215	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	172.000	0.000	0.000	0.00
2220	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	2.000	0.000	0.000	0.00
2225	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	2.000	0.000	0.000	0.00
2230	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	2,069.000	0.000	0.000	0.00
2235	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	475.000	0.000	0.000	0.00
2240	06786007	000	PAV SURF PREP FOR MRK (18")	LF	0.500	176.000	0.000	0.000	0.00
2245	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	459.000	0.000	0.000	0.00
2250	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.000	6.000	0.000	0.000	0.00
2255	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	4.000	0.000	0.000	0.00
2260	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	17.000	4.000	0.000	0.000	0.00
2265	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	68.000	0.000	0.000	0.00
2270	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
2275	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
2280	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	17.000	0.000	0.000	0.00
2285	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	2.000	0.000	0.000	0.00
2290	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	17.000	0.000	0.000	0.00
2295	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	4.000	0.000	0.000	0.00
2300	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	17.000	0.000	0.000	0.00
2305	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	4.000	0.000	0.000	0.00
2310	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	12.000	0.000	0.000	0.00
2315	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	205.000	17.000	0.000	0.000	0.00
2320	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	235.000	2.000	0.000	0.000	0.00
2325	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	596.000	0.000	0.000	0.00
2330	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	135.000	0.000	0.000	0.00
2335	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	7.000	1,070.000	0.000	0.000	0.00
2340	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	1,240.000	0.000	0.000	0.00
2345	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	3,065.000	0.000	0.000	0.00
2350	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	14,600.000	1.000	0.000	0.000	0.00
2355	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	17,400.000	1.000	0.000	0.000	0.00

2360	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	18,600.000	2.000	0.000	0.000	0.00
2365	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	20,700.000	1.000	0.000	0.000	0.00
2370	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	19,900.000	1.000	0.000	0.000	0.00
2375	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	11.000	0.000	0.000	0.00
2380	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	14.000	0.000	0.000	0.00
2385	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	2.000	0.000	0.000	0.00
2390	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
2395	60106011	000	CCTV FIELD EQUIP (DIGITAL) (INSTL ONLY)	EA	500.000	1.000	0.000	0.000	0.00
2400	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
2405	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,500.000	1.000	0.000	0.000	0.00
2410	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	3,500.000	6.000	0.000	0.000	0.00
2415	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	3,500.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2416	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
2417	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
2418	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(162)VRU CONTROL 026103069

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2570	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
2575	01686001	000	VEGETATIVE WATERING	MG	1,655.000	1.000	0.000	0.000	0.00
2580	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	20.000	0.000	0.000	0.00
2585	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	84.000	0.000	0.000	0.00
2590	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	3.500	0.000	0.000	0.00
2600	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	0.000	0.00
2605	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	3.000	100.000	0.000	0.000	0.00
2610	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
2615	05296002	000	CONC CURB (TY II)	LF	102.000	132.000	0.000	0.000	0.00
2620	05296008	000	CONC CURB & GUTTER (TY II)	LF	107.000	48.000	0.000	0.000	0.00
2625	05316001	000	CONC SIDEWALKS (4")	SY	150.000	100.000	0.000	0.000	0.00
2630	05316008	000	CURB RAMPS (TY 5)	EA	4,945.000	2.000	0.000	0.000	0.00
2635	05316013	000	CURB RAMPS (TY 10)	EA	4,140.000	2.000	0.000	0.000	0.00
2640	05316016	000	CURB RAMPS (TY 21)	EA	4,945.000	3.000	0.000	0.000	0.00
2645	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	7,200.000	2.000	0.000	0.000	0.00
2650	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	50.000	0.000	0.000	0.00
2655	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	240.000	0.000	0.000	0.00
2660	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	66.000	565.000	0.000	0.000	0.00
2665	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	55.000	0.000	0.000	0.00
2670	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	545.000	0.000	0.000	0.00
2675	06186078	000	CONDT (RM) (4")	LF	160.000	350.000	0.000	0.000	0.00

2680	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	660.000	0.000	0.000	0.00
2685	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	2,850.000	0.000	0.000	0.00
2690	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	2,045.000	0.000	0.000	0.00
2695	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	70.000	0.000	0.000	0.00
2700	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	9.000	0.000	0.000	0.00
2705	06246028	000	REMOVE GROUND BOX	EA	450.000	11.000	0.000	0.000	0.00
2710	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	0.000	0.00
2715	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.000	40.000	0.000	0.000	0.00
2720	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	776.000	5.000	0.000	0.000	0.00
2725	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	290.000	0.000	0.000	0.00
2730	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.000	804.000	0.000	0.000	0.00
2735	06666224	007	PAVEMENT SEALER 4"	LF	0.100	600.000	0.000	0.000	0.00
2740	06666225	007	PAVEMENT SEALER 6"	LF	0.200	2,160.000	0.000	0.000	0.00
2745	06666226	007	PAVEMENT SEALER 8"	LF	0.200	290.000	0.000	0.000	0.00
2750	06666230	007	PAVEMENT SEALER 24"	LF	2.000	804.000	0.000	0.000	0.00
2755	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	8.000	0.000	0.000	0.00
2760	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	3.000	0.000	0.000	0.00
2765	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	2.000	28.000	0.000	0.000	0.00
2770	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	1.000	300.000	0.000	0.000	0.00
2775	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	160.000	0.000	0.000	0.00
2780	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	1,400.000	0.000	0.000	0.00
2785	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	600.000	0.000	0.000	0.00
2790	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	8.000	0.000	0.000	0.00
2795	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	3.000	0.000	0.000	0.00
2800	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	40.000	28.000	0.000	0.000	0.00
2805	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	61.000	0.000	0.000	0.00
2810	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	500.000	0.000	0.000	0.00
2815	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	1,665.000	0.000	0.000	0.00
2820	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	150.000	0.000	0.000	0.00
2825	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	386.000	0.000	0.000	0.00
2830	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	258.000	0.000	0.000	0.00
2835	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	2.000	0.000	0.000	0.00
2840	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	2.000	0.000	0.000	0.00
2845	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	600.000	0.000	0.000	0.00
2850	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	2,160.000	0.000	0.000	0.00
2855	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	290.000	0.000	0.000	0.00
2860	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	804.000	0.000	0.000	0.00
2865	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.000	8.000	0.000	0.000	0.00
2870	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	3.000	0.000	0.000	0.00
2875	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	28.000	0.000	0.000	0.00
2880	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	61.000	0.000	0.000	0.00
2885	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
2890	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
2895	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	14.000	0.000	0.000	0.00
2900	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	6.000	0.000	0.000	0.00
2905	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	18.000	0.000	0.000	0.00
2910	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	4.000	0.000	0.000	0.00
2915	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	18.000	0.000	0.000	0.00
2920	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	4.000	0.000	0.000	0.00
2925	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	16.000	0.000	0.000	0.00
2930	06826051	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	205.000	18.000	0.000	0.000	0.00
2935	06826053	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	235.000	2.000	0.000	0.000	0.00

2940	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	891.000	0.000	0.000	0.00
2945	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	130.000	0.000	0.000	0.00
2950	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	7.000	2,405.000	0.000	0.000	0.00
2955	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	2,980.000	0.000	0.000	0.00
2960	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	4,085.000	0.000	0.000	0.00
2965	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	20,200.000	1.000	0.000	0.000	0.00
2970	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	20,700.000	1.000	0.000	0.000	0.00
2975	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	23,050.000	4.000	0.000	0.000	0.00
2980	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	6.000	0.000	0.000	0.00
2985	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	10.000	0.000	0.000	0.00
2990	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	2.000	0.000	0.000	0.00
2995	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
3000	60106011	000	CCTV FIELD EQUIP (DIGITAL) (IN STL ONLY)	EA	500.000	1.000	0.000	0.000	0.00
3005	60276003	000	CONDUIT (PREPARE)	LF	2.000	670.000	0.000	0.000	0.00
3010	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
3015	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	7,500.000	1.000	0.000	0.000	0.00
3020	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	3,500.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3021	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
3022	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
3023	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(165)VRU CONTROL 296405032

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3175	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
3180	01686001	000	VEGETATIVE WATERING	MG	1,655.000	2.000	0.000	0.000	0.00
3195	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	14.200	0.000	0.000	0.00
3210	05066042	002	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	3.000	100.000	0.000	0.000	0.00
3215	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
3220	05296008	000	CONC CURB & GUTTER (TY II)	LF	107.000	15.000	0.000	0.000	0.00
3225	05316001	000	CONC SIDEWALKS (4")	SY	150.000	35.000	0.000	0.000	0.00
3230	05316004	000	CURB RAMPS (TY 1)	EA	4,485.000	4.000	0.000	0.000	0.00
3235	05316010	000	CURB RAMPS (TY 7)	EA	4,370.000	11.000	0.000	0.000	0.00
3240	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,400.000	2.000	0.000	0.000	0.00
3265	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	480.000	0.000	0.000	0.00
3270	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	3,460.000	0.000	0.000	0.00
3275	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	2,460.000	0.000	0.000	0.00
3280	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	470.000	0.000	0.000	0.00
3290	06246028	000	REMOVE GROUND BOX	EA	450.000	17.000	0.000	0.000	0.00
3295	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	0.000	0.00

3300	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.000	32.000	0.000	0.000	0.00
3305	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	776.000	4.000	0.000	0.000	0.00
3310	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	2,080.000	0.000	0.000	0.00
3315	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.000	1,185.000	0.000	0.000	0.00
3320	06666225	007	PAVEMENT SEALER 6"	LF	0.200	4,010.000	0.000	0.000	0.00
3325	06666226	007	PAVEMENT SEALER 8"	LF	0.200	2,080.000	0.000	0.000	0.00
3330	06666230	007	PAVEMENT SEALER 24"	LF	2.000	1,185.000	0.000	0.000	0.00
3335	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	18.000	0.000	0.000	0.00
3340	06666232	007	PAVEMENT SEALER (WORD)	EA	23.000	23.000	0.000	0.000	0.00
3345	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	2.000	0.000	0.000	0.00
3350	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	63.000	1.000	0.000	0.000	0.00
3355	06666238	007	PAVEMENT SEALER (U-L ARROW)	EA	81.000	1.000	0.000	0.000	0.00
3360	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	2.000	43.000	0.000	0.000	0.00
3365	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	450.000	0.000	0.000	0.00
3370	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	1,960.000	0.000	0.000	0.00
3375	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	1,600.000	0.000	0.000	0.00
3380	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	18.000	0.000	0.000	0.00
3385	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	2.000	0.000	0.000	0.00
3390	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	518.000	1.000	0.000	0.000	0.00
3395	06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	532.000	1.000	0.000	0.000	0.00
3400	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	265.000	23.000	0.000	0.000	0.00
3405	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	40.000	43.000	0.000	0.000	0.00
3410	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	789.000	0.000	0.000	0.00
3415	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	753.000	0.000	0.000	0.00
3420	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	4,406.000	0.000	0.000	0.00
3425	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	1,750.000	0.000	0.000	0.00
3430	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	986.000	0.000	0.000	0.00
3435	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	328.000	0.000	0.000	0.00
3440	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	15.000	0.000	0.000	0.00
3445	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	92.000	2.000	0.000	0.000	0.00
3450	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	15.000	0.000	0.000	0.00
3455	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	6.000	14.000	0.000	0.000	0.00
3460	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	218.000	1.000	0.000	0.000	0.00
3465	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	4,010.000	0.000	0.000	0.00
3470	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.100	2,080.000	0.000	0.000	0.00
3475	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	1,185.000	0.000	0.000	0.00
3480	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	12.000	18.000	0.000	0.000	0.00
3485	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.000	2.000	0.000	0.000	0.00
3490	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	52.000	1.000	0.000	0.000	0.00
3495	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	63.000	1.000	0.000	0.000	0.00
3500	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	17.000	23.000	0.000	0.000	0.00
3505	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	43.000	0.000	0.000	0.00
3510	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	0.100	789.000	0.000	0.000	0.00
3515	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
3520	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
3525	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	15.000	0.000	0.000	0.00
3530	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	13.000	0.000	0.000	0.00
3535	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	19.000	0.000	0.000	0.00
3540	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	9.000	0.000	0.000	0.00
3545	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	22.000	0.000	0.000	0.00
3550	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	4.000	0.000	0.000	0.00
3555	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	24.000	0.000	0.000	0.00

3560	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	205.000	18.000	0.000	0.000	0.00
3565	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	215.000	2.000	0.000	0.000	0.00
3570	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	235.000	4.000	0.000	0.000	0.00
3575	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	965.000	0.000	0.000	0.00
3580	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	1,335.000	0.000	0.000	0.00
3585	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	2,280.000	0.000	0.000	0.00
3590	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	5,500.000	0.000	0.000	0.00
3595	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	20,700.000	3.000	0.000	0.000	0.00
3600	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	19,900.000	1.000	0.000	0.000	0.00
3605	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	23,050.000	2.000	0.000	0.000	0.00
3610	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	6.000	0.000	0.000	0.00
3615	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	12.000	0.000	0.000	0.00
3620	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	2.000	0.000	0.000	0.00
3625	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
3635	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
3640	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	700.000	1.000	0.000	0.000	0.00
3645	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	2,000.000	6.000	0.000	0.000	0.00
3650	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	2.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3651	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
3652	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
3653	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2B24(165)VRU CONTROL 296405033

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3805	01046001	000	REMOVING CONC (PAV)	SY	138.000	88.000	0.000	0.000	0.00
3810	01106001	000	EXCAVATION (ROADWAY)	CY	112.000	74.000	0.000	0.000	0.00
3815	01626002	000	BLOCK SODDING	SY	122.000	50.000	0.000	0.000	0.00
3820	01686001	000	VEGETATIVE WATERING	MG	1,655.000	1.000	0.000	0.000	0.00
3825	02516034	000	REWORK BS MTL (TY C) (8") (ORD COMP)	SY	155.000	22.000	0.000	0.000	0.00
3830	03606044	001	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	320.000	22.000	0.000	0.000	0.00
3835	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	685.000	16.000	0.000	0.000	0.00
3840	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	38.000	0.000	0.000	0.00
3845	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	84.000	0.000	0.000	0.00
3850	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,050.000	12.000	0.000	0.000	0.00
3860	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	2.000	0.000	0.000	0.00
3865	05066042	002	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	3.000	100.000	0.000	0.000	0.00
3870	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	100.000	0.000	0.000	0.00
3875	05296008	000	CONC CURB & GUTTER (TY II)	LF	107.000	104.000	0.000	0.000	0.00
3880	05316001	000	CONC SIDEWALKS (4")	SY	150.000	310.000	0.000	0.000	0.00

3885	05316004	000	CURB RAMPS (TY 1)	EA	4,485.000	8.000	0.000	0.000	0.00
3890	05316016	000	CURB RAMPS (TY 21)	EA	4,945.000	5.000	0.000	0.000	0.00
3895	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	7,200.000	2.000	0.000	0.000	0.00
3900	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	110.000	0.000	0.000	0.00
3905	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	63.000	225.000	0.000	0.000	0.00
3910	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	140.000	0.000	0.000	0.00
3915	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	515.000	0.000	0.000	0.00
3920	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	705.000	0.000	0.000	0.00
3925	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.000	440.000	0.000	0.000	0.00
3930	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.000	3,030.000	0.000	0.000	0.00
3935	06206009	000	ELEC CONDR (NO.6) BARE	LF	4.000	1,720.000	0.000	0.000	0.00
3940	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	650.000	0.000	0.000	0.00
3945	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	11.000	0.000	0.000	0.00
3950	06246028	000	REMOVE GROUND BOX	EA	450.000	13.000	0.000	0.000	0.00
3955	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.000	0.000	0.000	0.00
3960	06366001	001	ALUMINUM SIGNS (TY A)	SF	27.000	64.000	0.000	0.000	0.00
3965	06446076	000	REMOVE SM RD SN SUP&AM	EA	144.000	2.000	0.000	0.000	0.00
3970	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.000	1,430.000	0.000	0.000	0.00
3975	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	9.000	975.000	0.000	0.000	0.00
3980	06666225	007	PAVEMENT SEALER 6"	LF	0.200	2,230.000	0.000	0.000	0.00
3985	06666226	007	PAVEMENT SEALER 8"	LF	0.200	1,430.000	0.000	0.000	0.00
3990	06666230	007	PAVEMENT SEALER 24"	LF	2.000	975.000	0.000	0.000	0.00
3995	06666231	007	PAVEMENT SEALER (ARROW)	EA	17.000	18.000	0.000	0.000	0.00
4000	06666232	007	PAVEMENT SEALER (WORD)	EA	23.000	20.000	0.000	0.000	0.00
4005	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	2.000	0.000	0.000	0.00
4010	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	63.000	2.000	0.000	0.000	0.00
4015	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	2.000	73.000	0.000	0.000	0.00
4020	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.000	150.000	0.000	0.000	0.00
4025	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.000	1,000.000	0.000	0.000	0.00
4030	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.000	1,080.000	0.000	0.000	0.00
4035	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	253.000	18.000	0.000	0.000	0.00
4040	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	391.000	2.000	0.000	0.000	0.00
4045	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	518.000	2.000	0.000	0.000	0.00
4050	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	265.000	20.000	0.000	0.000	0.00
4055	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	40.000	73.000	0.000	0.000	0.00
4060	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	639.000	0.000	0.000	0.00
4065	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	1.000	490.000	0.000	0.000	0.00
4070	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	1.000	2,153.000	0.000	0.000	0.00
4075	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	2.000	2,025.000	0.000	0.000	0.00
4080	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	760.000	0.000	0.000	0.00
4085	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	282.000	0.000	0.000	0.00
4090	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	52.000	10.000	0.000	0.000	0.00
4095	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	92.000	2.000	0.000	0.000	0.00
4100	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	63.000	8.000	0.000	0.000	0.00
4105	06806005	006	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	50,000.000	1.000	0.000	0.000	0.00
4110	06806012	006	REMOVING TRAFFIC SIGNALS (DIAMOND)	EA	14,500.000	1.000	0.000	0.000	0.00
4115	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	825.000	14.000	0.000	0.000	0.00
4120	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	825.000	10.000	0.000	0.000	0.00
4125	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	825.000	18.000	0.000	0.000	0.00
4130	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	825.000	6.000	0.000	0.000	0.00
4135	06826005	000	VEH SIG SEC (12")LED(RED)	EA	825.000	20.000	0.000	0.000	0.00
4140	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	825.000	4.000	0.000	0.000	0.00

4145	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,600.000	24.000	0.000	0.000	0.00
4150	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	205.000	18.000	0.000	0.000	0.00
4155	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	215.000	2.000	0.000	0.000	0.00
4160	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	235.000	2.000	0.000	0.000	0.00
4165	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	5.000	1,230.000	0.000	0.000	0.00
4170	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	410.000	0.000	0.000	0.00
4175	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	11.000	1,560.000	0.000	0.000	0.00
4180	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	4.000	3,700.000	0.000	0.000	0.00
4185	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	18,600.000	2.000	0.000	0.000	0.00
4190	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	19,800.000	2.000	0.000	0.000	0.00
4195	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	20,700.000	3.000	0.000	0.000	0.00
4200	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	23,050.000	1.000	0.000	0.000	0.00
4205	06876001	000	PED POLE ASSEMBLY	EA	7,200.000	2.000	0.000	0.000	0.00
4210	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,800.000	22.000	0.000	0.000	0.00
4215	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	6,000.000	1.000	0.000	0.000	0.00
4220	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	75.000	12.000	0.000	0.000	0.00
4225	61856002	002	TMA (STATIONARY)	DAY	465.000	40.000	0.000	0.000	0.00
4230	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	700.000	1.000	0.000	0.000	0.00
4235	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	2,000.000	6.000	0.000	0.000	0.00
4240	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	2.000	1,600.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4241	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500.000	0.000	0.000	0.00
4242	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	500.000	0.000	0.000	0.00
4243	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$2,008,567.00**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	710.000	32.00	44.000	31,240.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	790.000	152.00	140.000	110,600.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	915.000	22.00	22.000	20,130.00
05006001	000	MOBILIZATION	LS	800,000.000	1.00	0.900	720,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	4.00	4.000	140,000.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	33.000	605.00	605.000	19,965.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	36.000	385.00	385.000	13,860.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	41.000	505.00	505.000	20,705.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	81.000	2,670.00	4,015.000	325,215.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	2,705.000	21.00	24.000	64,920.00
06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	13,000.000	1.00	1.000	13,000.00
60276003	000	CONDUIT (PREPARE)	LF	2.000	165.00	165.000	330.00
96016001		MATERIAL ON HAND RECEIVED	DOL	1.000	100,000.00	528,602.000	528,602.00

TOTAL ITEM EARNINGS TO DATE

**\$2,008,567.00**