



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **004804079**
 PROJECT: **NH 1502(531)**
 CONTRACT: **08153201**
 AWARD AMOUNT: **\$126,414,963.97**
 PROJECTED AMOUNT: **\$128,252,663.97**
 ADJ. PROJECTED AMOUNT: **\$159,416,832.86**
 CONTRACTOR: **(INACTIVE)OHL USA, INC.**

HIGHWAY: **IH 35E**
 DISTRICT NAME: **DALLAS**
 COUNTY: **ELLIS**
 AREA ENGINEER: **Juan Paredes, P.E.**
 AREA NUMBER: **059**

ESTIMATE NUMBER: **0093**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **06/24/2023** to **07/28/2023**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **99.63**
 % TIME USED: **107.98**
 % RETAINAGE: **0.00**

LETTING DATE: **08/05/2015**
 AWARD DATE: **08/27/2015**
 NOTICE TO PROCEED DATE: **01/29/2016**
 WORK BEGIN DATE: **03/15/2016**
 ACCEPTED DATE: **04/25/2023**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$158,832,383.71	\$158,832,383.71	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$158,832,383.71	\$158,832,383.71	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$334,110.00)	(\$334,110.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$458,422.36	\$0.00	\$458,422.36
PAID TO CONTRACTOR	\$158,956,696.07	\$158,498,273.71	\$458,422.36

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	03/15/2016	<u>ASSESSED LIQ DAMAGES:</u>	129	
<u>TIME CHARGES BEGIN:</u>	03/15/2016	<u>LIQ DAMAGE RATE:</u>	\$2,590.00	
<u>BID DAYS:</u>	797	<u>LIQUIDATED DAMAGES:</u>	129	
<u>C. O. ADJUSTED DAYS:</u>	819		DAYS AT	
<u>CURRENT DAYS:</u>	1,616		PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,745	<u>TOTAL:</u>	\$334,110.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT NH 1502(531) CONTROL 004804079
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	8,900.000	612.000	0.000	612.00	5,446,800.00
0065	01046001	000	REMOVING CONC (PAV)	SY	1.000	370,865.000	-1,380.000	345,099.06	345,099.06
0067	01046001		REMOVING CONC (PAV) ESCALATION	SY	0.540	0.000	212,385.300	186,619.36	100,774.46
0068	01046001		REMOVING CONC (PAV) ESCALATION JUNE 2019 TO AUG 2019	SY	0.570	0.000	14,545.380	14,545.38	8,290.87
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	12.000	3,362.000	5,867.000	10,260.54	123,126.48
0071	01046009		REMOVING CONC (RIPRAP) ESCALATION	SY	1.321	0.000	5,069.480	5,069.48	6,695.26
0072	01046009		REMOVING CONC (RIPRAP) DEDUCTION OF CO76	SY	-0.576	0.000	3,552.050	3,552.05	-2,045.98
0075	01046014	000	REMOVING CONC (FOUNDATIONS)	CY	1,100.000	3.020	1.000	2.70	2,970.00
0080	01046021	000	REMOVING CONC (CURB)	LF	4.000	3,767.000	1,731.700	5,498.70	21,994.80
0081	01046036		REMOVING CONC (SIDEWALK OR RAMP) CO#12	SY	27.310	0.000	226.660	226.66	6,190.08
0082	01046037		REMOVE CONC (RAIL) CO 6	LF	23.990	0.000	723.000	723.00	17,344.77
0083	01046021		REMOVING CONC (CURB) ESCALATION	LF	0.593	0.000	163.000	163.00	96.58
0084	01056075		REMOV STAB BASE AND ASPH PAV (10"-18") ESCALATION	SY	1.210	0.000	6,915.450	7,377.68	8,926.99
0085	01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	3.500	437,883.000	-18,316.450	419,566.55	1,468,483.07
0086	01056075		REMOV STAB BASE AND ASPH PAV (10"-18") CO 6	SY	9.750	0.000	15,925.620	15,925.62	155,274.80
0088	01056015		REMOVING STAB BASE & ASPH PAV (8"-10") ESCALATION	SY	0.490	0.000	244,424.470	228,780.75	112,102.55
0089	01056015		REMOVING STAB BASE & ASPH PAV (8"-10") ESCALATION JUNE 2019 THROUGH AUG 2019	SY	0.580	0.000	16,040.020	16,040.02	9,303.21
0090	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	613,014.000	-61,549.000	551,465.00	5,514,650.00
0091	01106007		EXCAVATION(ROADWAY)(OPT1) CO#17	CY	5.000	0.000	21,655.440	21,655.40	108,277.00
0092	01106002		EXCAVATION (CHANNEL) Added by C.O. #33	CY	12.438	0.000	2,173.000	2,173.00	27,027.34
0094	01106001		EXCAVATION (ROADWAY) ESCALATION	CY	2.650	0.000	25,094.000	25,094.00	66,499.10
0095	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.000	56,623.000	57,432.000	114,055.00	912,440.00
0097	01106001		EXCAVATION (ROADWAY) ESCALATION	CY	1.510	0.000	285,158.660	285,158.66	430,589.58
0098	01326025		EMBANKMENT (FINAL) (DENS CONT) (TY C1) ESCALATION	CY	3.120	0.000	11,359.000	11,359.00	35,440.08

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0099	01326025		EMBANKMENT (FINAL) (DENS CONT) (TY C1) ESCALATION	CY	2.206	0.000	78,464.560	78,464.56	173,092.82
0100	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	30.000	38,118.000	-34,577.000	3,541.00	106,230.00
0106	01606003		FURNISHING AND PLACING TOPSOIL (4") Added by CO# 55	SY	1.650	0.000	444,448.410	444,448.41	733,339.87
0110	01626002	000	BLOCK SODDING	SY	2.470	23,651.000	0.000	23,197.71	57,298.34
0112	01646023		CELL FBR MLCH SEED(PERM)(RURAL)(CLAY) ADDED BY CO#108	SY	0.980	0.000	17,900.000	28,761.61	28,186.37
0115	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.110	651,397.000	-424,714.320	226,682.68	24,935.10
0116	01646035		DRILL SEEDING (PERM) (RURAL) (CLAY) ESCALATION	SY	0.079	0.000	226,682.680	226,682.68	17,907.93
0117	01646035		DRILL SEEDING (PERM) (RURAL) (CLAY) CO76 DEDUCTION	SY	-0.005	0.000	651,397.000	651,397.00	-3,452.40
0120	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.090	968,536.000	-699,044.800	269,491.20	24,254.21
0121	01646043		DRILL SEEDING (TEMP) (COOL) ADDED BY CO# 66	SY	0.110	0.000	450,000.000	303,188.37	33,350.72
0122	01646041		DRILL SEEDING (TEMP) (WARM) ESCALATION	SY	0.033	0.000	269,491.200	269,491.20	8,893.21
0123	01646041		DRILL SEEDING (TEMP) (WARM) CO76 DEDUCTION	SY	-0.004	0.000	968,536.000	968,536.00	-4,164.70
0124	01646043		DRILL SEEDING (TEMP) (COOL) ESCALATION	SY	0.025	0.000	303,188.370	303,188.37	7,579.71
0125	01686001	000	VEGETATIVE WATERING	MG	20.000	843.360	0.000	5,467.24	109,344.80
0126	01686001		VEGETATIVE WATERING Cost Escalation for Vegetative Watering	MG	6.940	0.000	843.360	5,467.24	37,942.64
0127	01696001		SOIL RETENTION BLANKETS (CL 1) (TY A) ADDED BY CO# 108	SY	1.780	0.000	17,900.000	28,825.18	51,308.82
0130	02476304	000	FL BS (CMP IN PLACE) (TY D GR 1-2)(10")	SY	10.000	646,792.000	-271,198.580	375,593.42	3,755,934.20
0132	02476304		FL BS (CMP IN PLACE) (TY D GR 1-2)(10") ESCALATION	SY	0.060	0.000	-2,455.540	-2,455.54	-147.33
0133	02476304		FL BS (CMP IN PLACE) (TY D GR 1-2)(10") ESCALATION	SY	1.057	0.000	324,237.360	323,960.94	342,361.92
0135	02476477	000	FL BS (CMP IN PLC)(TY D GR 1-2)(16")	SY	18.000	42,634.000	-94.700	42,539.30	765,707.40
0137	02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") ESCALATION	SY	2.888	0.000	4,714.520	4,714.52	13,615.53
0138	02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") ESCALATION	SY	0.112	0.000	-300.980	-300.98	-33.71
0139	02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") ESCALATION	SY	2.777	0.000	15,449.600	15,655.88	43,473.25
0140	02606004	000	LIME (QUICKLIME (DRY))	TON	125.000	8,644.000	5,858.000	14,438.83	1,804,853.75
0141	02606009		LIME TRT (EXST MATL)(10") CO# 17	SY	4.500	0.000	248,024.290	248,024.29	1,116,109.33
0143	02606004		LIME (QUICKLIME (DRY)) Material Cost Escalation	TON	32.000	0.000	1,874.900	2,429.73	77,751.36
0145	02606017	000	LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	3.450	222,664.000	-3,119.830	219,544.17	757,427.38

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0147	02606017		LIME TRT(MIX EXST MATL & NEW BASE)(8") ESCALATION	SY	0.510	0.000	97,646.370	97,895.54	49,926.72
0151	03106005		PRIME COAT (AE-P) Added By C.O. #64	GAL	0.110	0.000	248,353.960	62,950.00	6,924.50
0152	03106005		PRIME COAT (AE-P) REVISED PRICING UNDER 50% PQ	GAL	5.870	0.000	107,280.040	107,280.04	629,733.83
0154	03406246		D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP) ADDED BY C.O.# 32	TON	165.810	0.000	358.000	630.95	104,617.82
0155	03416008	000	D-GR HMA TY-B PG64-22	TON	72.000	10,603.000	3,250.000	13,853.03	997,418.16
0160	03416028	000	D-GR HMA TY-C PG70-22	TON	87.000	12,347.000	2,569.172	14,916.17	1,297,706.96
0161	03416028		D-GR HMA TY-C PG70-22 ESCALATION	TON	18.400	0.000	1,600.000	1,641.55	30,204.52
0165	03416255	000	D-GR HMA TY-B PG64-22 (EXEMPT)	TON	68.000	136,504.000	1,232.000	138,430.27	9,413,258.36
0170	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	48.000	272,127.000	5,278.690	277,405.69	13,315,473.12
0172	03606007		CONC PVMT (CONT REINF - CRCP) (13") ESCALATION	SY	11.960	0.000	157,566.090	162,844.78	1,947,623.58
0173	03606007		CONC PVMT (CONT REINF - CRCP) (13") ESCALATION	SY	16.060	0.000	22,461.760	22,461.76	360,735.87
0190	03606023	000	CONC PVMT (JOINTED - CPCD) (13")	SY	40.000	318,043.000	-12,323.770	305,719.23	12,228,769.20
0192	03606023		CONC PVMT (JOINTED - CPCD) (13") ESCALATION	SY	11.220	0.000	172,536.480	160,212.71	1,797,586.60
0193	03606023		CONC PVMT (JOINTED - CPCD) (13") ESCALATION	SY	15.320	0.000	2,471.850	2,471.85	37,868.74
0210	03616007	000	FULL - DEPTH REPAIR CRCP (13")	SY	126.000	200.000	0.000	5.27	664.02
0211	03616053		FULL - DEPTH REPAIR CPCD (8"-14") ADDED BY C.O. # 38	SY	435.031	0.000	173.600	549.95	239,245.32
0214	04006001		STRUCT EXCAV CO# 27	CY	15.000	0.000	149.330	326.22	4,893.30
0217	04016001		FLOWABLE BACKFILL ADDED BY CO# 62	CY	313.180	0.000	346.450	346.45	108,501.21
0218	04006005		CEM STABIL BKFL ESCALATION	CY	16.620	0.000	6,899.410	418.14	6,949.45
0219	04006005		CEM STABIL BKFL ESCALATION	CY	21.840	0.000	374.350	374.35	8,175.80
0220	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	10,041.000	960.000	10,318.60	10,318.60
0221	04006005		CEM STABIL BKFL REVISED PRICING UNDER 50% PQ	CY	133.400	0.000	5,759.164	5,759.16	768,272.48
0225	04036001	000	TEMPORARY SPL SHORING	SF	12.000	69,156.000	-8,523.800	60,632.20	727,586.40
0230	04106001	000	SOIL NAIL ANCHORS	LF	18.000	31,072.000	0.000	30,550.00	549,900.00
0231	04106001		SOIL NAIL ANCHORS ADDED BY CO# 96	LF	6.380	0.000	6,102.000	5,580.00	35,600.40
0232	04106001		SOIL NAIL ANCHORS ESCALATION	LF	2.610	0.000	24,970.000	24,970.00	65,171.70
0235	04166001	000	DRILL SHAFT (18 IN)	LF	60.000	573.000	0.000	579.23	34,753.80

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0236	04166001		DRILL SHAFT (18 IN) ADDED BY CO# 87	LF	44.460	0.000	199.000	200.23	8,902.23
0237	04166001		DRILL SHAFT (18 IN) CO 76 ESCALATION	LF	4.860	0.000	-199.000	-199.00	-967.14
0238	04166001		DRILL SHAFT (18 IN) ESCALATION	LF	9.980	0.000	239.000	239.00	2,385.22
0240	04166004	000	DRILL SHAFT (36 IN)	LF	140.000	6,626.000	0.000	6,826.56	955,718.40
0241	04166004		DRILL SHAFT (36 IN) Added By C.O. #64	LF	5.040	0.000	32.550	89.00	448.56
0242	04166004		DRILL SHAFT (36 IN) ADDED BY CO# 87	LF	81.580	0.000	1,502.000	1,646.11	134,289.66
0243	04166004		DRILL SHAFT (36 IN) CO 76 ESCALATION	LF	6.300	0.000	-1,502.000	-1,502.00	-9,462.60
0244	04166004		DRILL SHAFT (36 IN) ESCALATION	LF	24.830	0.000	1,915.580	1,915.58	47,563.85
0245	04166007	000	DRILL SHAFT (54 IN)	LF	372.000	35.000	0.000	35.00	13,020.00
0246	04166007		DRILL SHAFT (54 IN) ESCALATION	LF	34.720	0.000	20.000	20.00	694.40
0250	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	60.000	12.000	0.000	12.00	720.00
0251	04162020		DRILL SHAFT (SIGN MTS)(36 IN) CO# 26	LF	398.640	0.000	11.000	11.00	4,385.04
0252	04166018		DRILL SHAFT (SIGN MTS) (24 IN) ESCALATION	LF	50.398	0.000	12.000	12.00	604.78
0255	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	300.000	588.000	0.000	588.00	176,400.00
0257	04166021		DRILL SHAFT (SIGN MTS) (42 IN) ESCALATION	LF	22.110	0.000	558.000	558.00	12,337.38
0258	04166021		DRILL SHAFT (SIGN MTS) (42 IN) ESCALATION	LF	35.610	0.000	30.000	30.00	1,068.30
0260	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	360.000	17.000	0.000	17.00	6,120.00
0261	04166022		DRILL SHAFT (SIGN MTS) (48 IN) ESCALATION	LF	17.760	0.000	17.000	17.00	301.92
0265	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	100.000	160.000	208.000	376.00	37,600.00
0266	04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN) ESCALATION	LF	19.936	0.000	144.000	248.00	4,944.13
0268	04206009		CL A CONC (COLLAR) CO# 37	EA	852.560	0.000	3.000	5.00	4,262.80
0269	04206010		CL A CONC (PLUG)	EA	1,000.700	0.000	1.000	11.00	11,007.70
0270	04206011	000	CL B CONC (FLUME)	CY	364.000	274.400	0.000	297.02	108,114.55
0275	04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	893.400	0.000	893.40	804,060.00
0277	04206014		CL C CONC (ABUT)(HPC) ESCALATION	CY	139.610	0.000	506.290	506.29	70,683.15
0280	04206026	000	CL C CONC (BENT)(HPC)	CY	1,000.000	1,521.800	0.000	1,521.80	1,521,800.00
0281	04206026		CL C CONC (BENT)(HPC) Added By C.O. #64	CY	36.000	0.000	0.000	0.00	0.11

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0282	04206026		CL C CONC (BENT)(HPC) ESCALATION	CY	140.810	0.000	893.550	893.55	125,820.78
0285	04226002	000	REINF CONC SLAB (HPC)	SF	12.000	250,051.000	0.000	250,051.00	3,000,612.00
0286	04226002		REINF CONC SLAB (HPC) Added By C.O. #64	SF	0.430	0.000	152,844.000	152,844.00	65,722.92
0290	04226014	000	BRIDGE SIDEWALK (HPC)	SF	8.000	5,834.000	1,766.000	7,600.00	60,800.00
0295	04226016	000	APPROACH SLAB (HPC)	CY	440.000	1,657.000	0.000	1,657.00	729,080.00
0297	04226016		APPROACH SLAB (HPC) ESCALATION	CY	36.430	0.000	959.550	959.55	34,956.41
0300	04236002	000	RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	60.000	16,471.000	0.000	16,471.43	988,285.80
0301	04236002		RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	2.160	0.000	2,591.570	2,592.08	5,598.89
0305	04236015	000	RETAINING WALL (SPECIAL)	SF	50.000	240.000	0.000	240.00	12,000.00
0306	04236015		RETAINING WALL (SPECIAL) ESCALATION	SF	0.200	0.000	100.000	100.00	20.00
0310	04236024	000	RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	40.000	20,664.000	0.000	20,664.00	826,560.00
0312	04236024		RET WALL (SOIL NAIL)(ASHLAR FIN) ANCORTEX ESCALATION	SF	7.330	0.000	17,038.000	17,038.00	124,888.54
0313	04236024		RET WALL (SOIL NAIL)(ASHLAR FIN) KELLER ESCALATION	SF	8.080	0.000	3,626.000	3,626.00	29,298.08
0315	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	3,255.500	0.000	3,255.50	390,660.00
0316	04256035		PRESTR CONC GIRDER (TX28) Added By C.O. #64	LF	4.320	0.000	1,131.500	1,131.50	4,888.08
0320	04256036	000	PRESTR CONC GIRDER (TX34)	LF	120.000	3,576.300	0.000	3,576.30	429,156.00
0321	04256036		PRESTR CONC GIRDER (TX34) Added By C.O. #64	LF	4.320	0.000	1,192.100	1,192.10	5,149.87
0325	04256038	000	PRESTR CONC GIRDER (TX46)	LF	126.000	14,466.620	0.000	14,466.53	1,822,782.78
0326	04256038		PRESTR CONC GIRDER (TX46) Added By C.O. #64	LF	4.540	0.000	7,726.880	7,726.79	35,079.63
0330	04256039	000	PRESTR CONC GIRDER (TX54)	LF	137.000	8,709.270	0.000	8,709.27	1,193,169.99
0331	04256039		PRESTR CONC GIRDER (TX54) Added By C.O. #64	LF	4.930	0.000	6,868.500	6,868.50	33,861.70
0335	04276003	000	OPAQUE SEALER FINISH	SF	0.270	291,771.000	472,136.670	742,047.67	200,352.88
0336	04276003		OPAQUE SEALER FINISH ESCALATION	SF	0.020	0.000	195,047.010	195,047.01	3,900.94
0337	04276003		OPAQUE SEALER FINISH ESCALATION	SF	0.040	0.000	20,414.790	20,414.79	816.59
0338	04276003		OPAQUE SEALER FINISH ESCALATION	SF	0.040	0.000	203,622.650	203,622.65	8,144.91
0340	04326001	000	RIPRAP (CONC)(4 IN)	CY	284.000	815.200	-295.721	519.48	147,532.04
0341	04326001		RIPRAP (CONC)(4 IN) Added By C.O. #64	CY	10.220	0.000	679.180	387.66	3,961.86
0342	04326001		RIPRAP (CONC)(4 IN) BUS 287 ISLAND RIPRAP	CY	479.163	0.000	234.000	185.94	89,095.57
0343	04326001		RIPRAP (CONC)(4 IN) ESCALATION	CY	256.330	0.000	78.130	78.13	20,027.06
0345	04326002	000	RIPRAP (CONC)(5 IN)	CY	279.000	507.000	608.999	1,116.00	311,363.72

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0346	04326002		RIPRAP (CONC)(5 IN) Added By C.O. #64	CY	10.040	0.000	0.000	612.55	6,150.00
0347	04326002		RIPRAP (CONC)(5 IN) ESCALATION	CY	305.790	0.000	493.729	493.73	150,977.39
0350	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	191.000	112.000	0.000	135.10	25,804.10
0351	04326031		RIPRAP (STONE PROTECTION)(12 IN) ESCALATION	CY	55.110	0.000	135.100	135.10	7,445.36
0355	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	374.000	96.800	0.000	98.38	36,792.62
0356	04326045		RIPRAP (MOW STRIP)(4 IN) UNDER MBGF	CY	746.250	0.000	41.500	41.50	30,969.38
0360	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	14.000	412.000	0.000	412.00	5,768.00
0365	04466001	000	CLEAN & PAINT EXIST STR (SYSTEM I)	LS	250,000.000	3.000	0.000	3.00	750,000.00
0370	04506014	000	RAIL (TY T551)	LF	42.000	5,185.000	-337.000	4,854.00	203,868.00
0371	04506014		RAIL (TY T551) Added By C.O. #64	LF	1.510	0.000	1,083.000	1,896.00	2,862.96
0375	04506016	000	RAIL (TY T552)	LF	45.000	828.000	-30.000	803.00	36,135.00
0380	04506037	000	RAIL (TY C411)(HPC)	LF	140.000	1,248.600	0.000	1,248.60	174,804.00
0385	04506039	000	RAIL (TY C412)(HPC)	LF	130.000	4,550.400	0.000	4,550.40	591,552.00
0386	04506039		RAIL (TY C412)(HPC) Added By C.O. #64	LF	4.680	0.000	3,808.000	3,808.00	17,821.43
0387	04506039		RAIL (TY C412)(HPC) ESCALATION SEPT 2021 - END OF PROJECT	LF	365.590	0.000	246.400	246.40	90,081.38
0390	04516038	000	RETROFIT RAIL (TY C411)(HPC)	LF	180.000	1,020.000	0.000	1,020.00	183,600.00
0395	04516040	000	RETROFIT RAIL (TY C412)(HPC)	LF	160.000	2,208.000	0.000	2,208.00	353,280.00
0400	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	96.000	1,807.000	0.000	1,807.00	173,472.00
0402	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A) ESCALATION	LF	8.630	0.000	1,090.000	1,090.00	9,406.70
0405	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	170.000	539.000	-144.000	395.00	67,150.00
0410	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	270.000	465.000	30.000	495.00	133,650.00
0411	04626007		CONC BOX CULV (5 FT X 3 FT) Added By C.O. #64	LF	9.720	0.000	1.000	1.00	9.72
0415	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	290.000	493.000	-101.000	392.00	113,680.00
0416	04626008		CONC BOX CULV (5 FT X 4 FT) Added By C.O. #64	LF	10.440	0.000	357.000	357.00	3,727.08
0417	04006008		CUT & RESTORE ASPH PAVING Added by C.O. #33	SY	105.320	0.000	1,175.290	1,175.29	123,781.56
0418	04006008		CUT & RESTORE ASPH PAVING ESCALATION	SY	5.125	0.000	643.690	643.69	3,299.10
0420	04626024	000	CONC BOX CULV (9 FT X 5 FT)	LF	580.000	396.000	-18.000	378.00	219,240.00
0421	04626024		CONC BOX CULV (9 FT X 5 FT) ESCALATION	LF	80.006	0.000	183.000	183.00	14,641.06
0425	04626034	000	CONC BOX CULV (10 FT X 10 FT)	LF	750.000	144.000	-6.000	120.00	90,000.00
0429	04646001		RC PIPE (CL III)(12 IN) ADDED BY C.O. # 9	LF	102.680	0.000	9.000	10.00	1,026.80
0430	04646003	000	RC PIPE (CL III)(18 IN)	LF	75.000	4,124.000	1,383.000	5,507.00	413,025.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0431	04646003		RC PIPE (CL III)(18 IN) ESCALATION	LF	16.357	0.000	293.000	293.00	4,792.45
0434	04646005		RC PIPE (CL III)(24 IN) ESCALATION	LF	10.125	0.000	588.000	588.00	5,953.44
0435	04646005	000	RC PIPE (CL III)(24 IN)	LF	75.000	14,627.000	-2,309.000	13,320.50	999,037.50
0436	04646006		RC PIPE (CL III)(27 IN) ADDED BY C.O. # 9	LF	122.880	0.000	47.000	47.00	5,775.36
0440	04646007	000	RC PIPE (CL III)(30 IN)	LF	100.000	964.000	-142.000	822.00	82,200.00
0445	04646008	000	RC PIPE (CL III)(36 IN)	LF	160.000	1,377.000	427.000	1,804.00	288,640.00
0446	04646008		RC PIPE (CL III)(36 IN) ESCALATION	LF	9.929	0.000	755.000	755.00	7,496.17
0450	04646009	000	RC PIPE (CL III)(42 IN)	LF	160.000	467.000	-13.000	454.00	72,640.00
0451	04646009		RC PIPE (CL III)(42 IN) ESCALATION	LF	8.784	0.000	398.000	398.00	3,496.07
0452	04646009		RC PIPE (CL III)(42 IN) ESCALATION	LF	-4.176	0.000	8.000	8.00	-33.41
0455	04646010	000	RC PIPE (CL III)(48 IN)	LF	250.000	552.000	-54.000	444.00	111,000.00
0456	04646010		RC PIPE (CL III)(48 IN) ESCALATION	LF	13.909	0.000	120.000	120.00	1,669.07
0460	04646012	000	RC PIPE (CL III)(60 IN)	LF	480.000	16.000	19.000	35.00	16,800.00
0461	04646017		RC PIPE (CL IV)(18 IN) ADDED BY C.O. # 9	LF	92.580	0.000	492.000	517.26	47,887.93
0462	04646018		RC PIPE (CL IV)(24 IN) ADDED BY C.O. # 9	LF	119.110	0.000	953.000	953.00	113,511.83
0463	04646017		RC PIPE (CL IV)(18 IN) ESCALATION	LF	7.310	0.000	517.260	517.26	3,780.96
0464	04646025		RC PIPE (CL V)(18 IN) ADDED BY C.O. # 9	LF	88.960	0.000	118.000	118.00	10,497.28
0465	04646026	000	RC PIPE (CL V)(24 IN)	LF	150.000	151.000	110.000	276.00	41,400.00
0466	04646026		RC PIPE (CL V)(24 IN) ESCALATION	LF	1.018	0.000	276.000	276.00	280.89
0467	04646025		RC PIPE (CL V)(18 IN) ESCALATION	LF	8.402	0.000	118.000	118.00	991.42
0468	04656006		JCTBOX(COMPL)(PJB)(4FTX4FT) ESCALATION	EA	383.992	0.000	1.000	1.00	383.99
0469	04656006		JCTBOX(COMPL)(PJB)(4FTX4FT) ADDED BY C.O. # 9	EA	4,199.330	0.000	1.000	1.00	4,199.33
0471	04646018		RC PIPE (CL IV)(24 IN) ESCALATION	LF	6.275	0.000	953.000	953.00	5,979.88
0472	04656012		JCTBOX(COMPL)(PJB)(8FTX8FT) CO# 37	EA	11,896.840	0.000	3.000	3.00	35,690.52
0475	04656165	000	INLET (COMPL)(TY C)(3 GRATE)	EA	3,700.000	6.000	1.000	8.00	29,600.00
0480	04656206	000	INLET (COMPL)(TY C)(1 GRATE)	EA	2,500.000	4.000	5.000	8.00	20,000.00
0485	04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	4,800.000	6.000	0.000	6.00	28,800.00
0487	04656207		INLET (COMPL)(CURB)(TY 1)(10') ESCALATION	EA	474.178	0.000	0.700	0.70	331.92

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0488	04656207		INLET (COMPL)(CURB)(TY 1)(10') ESCALATION	EA	85.378	0.000	4.400	4.40	375.66
0490	04656232	000	MANH (COMPL)(TY MH-M)	EA	4,000.000	21.000	-6.000	15.00	60,000.00
0491	04656236		INLET (COMPL)(RWI)(TY II) ADDED BY C.O. # 9	EA	5,537.130	0.000	1.000	1.00	5,537.14
0492	04656232		MANH (COMPL)(TY MH-M) ESCALATION	EA	484.098	0.000	2.300	2.30	1,113.42
0493	04656232		MANH (COMPL)(TY MH-M) ESCALATION	EA	160.098	0.000	5.600	5.60	896.54
0495	04656237	000	INLET (RAIL & GRATE) (TY II)	EA	3,700.000	113.000	-12.000	101.00	373,700.00
0498	04656237		INLET (RAIL & GRATE) (TY II) ESCALATION	EA	919.672	0.000	3.400	3.40	3,126.89
0502	04656258		INLET(COMPL)(EXT)(RAIL & GRATE)(TY II) REVISED PRICING UNVER 75% PQ	EA	2,310.000	0.000	71.000	71.00	164,010.00
0503	04656273		INLET (COMPL) (TY C) (2 GRATE) ESCALATION	EA	415.620	0.000	3.000	3.00	1,246.86
0504	04656273		INLET (COMPL) (TY C) (2 GRATE) ESCALATION	EA	583.020	0.000	4.000	4.00	2,332.08
0505	04656273	000	INLET (COMPL) (TY C) (2 GRATE)	EA	3,100.000	17.000	-5.000	13.00	40,300.00
0507	04666130		HEADWALL (CH - PW - S) (DIA= 24 IN) ESCALATION	EA	1,739.371	0.000	1.000	1.00	1,739.37
0510	04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0515	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	9,500.000	1.000	0.000	1.00	9,500.00
0519	04676001		SET (PIPE RUNNER ASSEMBLY) CO# 24	EA	2,102.870	0.000	2.000	2.00	4,205.74
0520	04676116	000	SET (TY I)(S=3 FT)(HW= 4 FT)(6:1)(P)	EA	8,600.000	1.000	0.000	1.00	8,600.00
0524	04676175		SET (TY I)(S= 5 FT)(HW= 4 FT)(3:1) (C) ADDED BY C.O. # 9	EA	6,937.580	0.000	1.000	1.00	6,937.58
0526	04676175		SET (TY I)(S= 5 FT)(HW= 4 FT)(3:1) (C) ESCALATION	EA	842.882	0.000	1.000	1.00	842.88
0530	04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	8,900.000	1.000	0.000	1.00	8,900.00
0531	04676358		SET (TY II) (18 IN) (RCP) (4: 1) (C) ADDED BY C.O. # 9	EA	1,284.570	0.000	10.000	7.00	8,991.99
0532	04676358		SET (TY II) (18 IN) (RCP) (4: 1) (C) ESCALATION	EA	71.514	0.000	7.000	7.00	500.59
0535	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	865.000	13.000	-9.000	4.00	3,460.00
0536	04676362		SET (TY II) (18 IN) (RCP) (6: 1) (C) ESCALATION	EA	78.236	0.000	2.000	2.00	156.47
0540	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	851.000	20.000	1.000	22.00	18,722.00
0541	04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P) ESCALATION	EA	168.418	0.000	5.000	5.00	842.09
0545	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	800.000	2.000	1.000	3.00	2,400.00
0546	04676388		SET (TY II) (24 IN) (RCP) (3: 1) (C) ESCALATION	EA	55.638	0.000	3.000	3.00	166.91

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0548	04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C) ESCALATION	EA	161.773	0.000	2.000	2.00	323.55
0549	04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C) ESCALATION	EA	94.057	0.000	11.500	11.50	1,081.66
0550	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	836.000	20.000	-2.000	19.00	15,884.00
0551	04676391		SET (TY II) (24 IN) (RCP) (4: 1) (P) ADDED BY C.O. # 9	EA	1,475.870	0.000	2.000	2.00	2,951.74
0552	04676391		SET (TY II) (24 IN) (RCP) (4: 1) (P) ESCALATION	EA	153.233	0.000	2.000	2.00	306.47
0555	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	980.000	8.000	-6.000	1.00	980.00
0560	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,000.000	29.000	2.000	32.00	32,000.00
0561	04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P) ESCALATION	EA	80.419	0.000	3.000	3.00	241.26
0562	04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P) ESCALATION	EA	161.419	0.000	3.000	3.00	484.26
0565	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,210.000	1.000	0.000	1.00	1,210.00
0568	04676450		SET (TY II) (36 IN) (RCP) (4: 1) (C) ESCALATION	EA	319.229	0.000	1.000	1.00	319.23
0569	04676450		SET (TY II) (36 IN) (RCP) (4: 1) (C) ADDED BY C.O. # 9	EA	3,034.560	0.000	1.000	1.00	3,034.56
0570	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,000.000	1.000	0.000	1.00	2,000.00
0580	04676466	000	SET (TY II) (42 IN) (RCP) (6: 1) (P)	EA	4,000.000	1.000	0.000	1.00	4,000.00
0585	04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	3,600.000	3.000	0.000	3.00	10,800.00
0590	04676479	000	SET (TY II) (48 IN) (RCP) (6: 1) (C)	EA	4,200.000	3.000	0.000	3.00	12,600.00
0591	04676499		SET (TY II) (60 IN) (RCP) (6: 1) (P) ADDED BY C.O. # 9	EA	14,802.440	0.000	1.000	1.00	14,802.44
0592	04676499		SET (TY II) (60 IN) (RCP) (6: 1) (P) ESCALATION	EA	276.588	0.000	1.000	1.00	276.59
0596	04746001		SLOT DRAIN (GAL STL) (12 IN) REVISED PRICING UNDER 75% PQ	LF	89.250	0.000	5,793.000	5,793.00	517,025.25
0600	04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	100.000	6,950.000	-1,155.000	5,792.23	579,223.00
0605	04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	510.000	839.000	-9.000	830.00	423,300.00
0610	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	565.000	1,075.000	-79.000	996.00	562,740.00
0620	04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	525.000	220.000	55.000	275.00	144,375.00
0621	04766024		JACK BOR OR TUN PIPE(36 IN)(RC)(CL III) REVISED PRICING OVER 175% PQ	LF	644.500	0.000	131.000	131.00	84,429.50
0625	04766065	000	JACK BOR TUN BOX CULV (3 FT X 2 FT)	LF	850.000	100.000	62.000	162.00	137,700.00
0631	04796002		ADJUSTING INLETS ADDED BY C.O. # 9	EA	2,199.880	0.000	1.000	3.00	6,599.64
0632	04796006		ADJUSTING INLET (CAP) ADDED BY C.O.# 9	EA	1,888.160	0.000	4.000	11.00	20,769.76
0633	04796002		ADJUSTING INLETS ESCALATION	EA	398.060	0.000	3.000	3.00	1,194.18
0634	04796006		ADJUSTING INLET (CAP) ESCALATION	EA	297.923	0.000	11.000	11.00	3,277.15
0635	04966002	000	REMOV STR (INLET)	EA	500.000	32.000	1.000	33.00	16,500.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0636	04966002		REMOV STR (INLET) ESCALATION	EA	64.599	0.000	11.000	11.00	710.59
0637	04966002		REMOV STR (INLET) ESCALATION	EA	105.099	0.000	4.000	4.00	420.40
0640	04966004	000	REMOV STR (SET)	EA	500.000	66.000	0.000	72.00	36,000.00
0641	04966004		REMOV STR (SET) ESCALATION	EA	107.737	0.000	20.000	20.00	2,154.75
0645	04966005	000	REMOV STR (WINGWALL)	EA	3,000.000	6.000	0.000	4.00	12,000.00
0650	04966006	000	REMOV STR (HEADWALL)	EA	3,000.000	13.000	2.000	13.00	39,000.00
0651	04966006		REMOV STR (HEADWALL) ESCALATION	EA	539.759	0.000	2.000	2.00	1,079.52
0655	04966007	000	REMOV STR (PIPE)	LF	25.000	6,399.000	111.000	5,991.00	149,775.00
0656	04966007		REMOV STR (PIPE) ESCALATION	LF	3.878	0.000	3,156.000	3,156.00	12,238.34
0660	04966008	000	REMOV STR (BOX CULVERT)	LF	40.000	148.000	0.000	132.00	5,280.00
0661	04966008		REMOV STR (BOX CULVERT) ESCALATION	LF	11.407	0.000	60.000	60.00	684.43
0665	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	70,000.000	10.000	0.000	10.00	700,000.00
0667	04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH) ESCALATION	EA	16,005.870	0.000	1.000	1.00	16,005.87
0668	04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH) ESCALATION	EA	12,855.870	0.000	4.500	4.50	57,851.42
0670	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	150,000.000	2.000	0.000	2.00	300,000.00
0672	04966011		REMOV STR (BRIDGE 500 - 999 FT LENGTH) ESCALATION	EA	30,503.210	0.000	1.300	1.30	39,654.17
0675	05006001	000	MOBILIZATION	LS	12,500,000.000	1.000	0.000	0.97	12,125,000.00
0680	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	38.000	1.000	38.50	1,347,500.00
0681	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by C.O. #46	MO	35,000.000	0.000	36.500	36.50	1,277,500.00
0682	05026002		BARR, SIGNS, TRAFFIC HANDLING ADD ALT1X ADDITIONAL SIGNAGE REQUIRED	MO	10,256.580	0.000	20.000	23.00	235,901.34
0683	05026002		BARR, SIGNS, TRAFFIC HANDLING ADD ALT1X	MO	10,256.580	0.000	4.000	4.00	41,026.32
0684	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	0.000	2.500	2.50	87,500.00
0685	05066001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	38.000	540.000	330.000	641.00	24,358.00
0686	05066001		ROCK FILTER DAMS (INSTALL) (TY 1) ESCALATION	LF	4.480	0.000	300.000	34.00	152.32
0690	05066002	001	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	40.000	454.000	1,475.000	1,965.00	78,600.00
0691	05066002		ROCK FILTER DAMS (INSTALL) (TY 2) ESCALATION	LF	5.090	0.000	800.000	1,057.00	5,380.13
0695	05066011	001	ROCK FILTER DAMS (REMOVE)	LF	8.000	994.000	1,805.000	2,606.00	20,848.00
0696	05066011		ROCK FILTER DAMS (REMOVE) ESCALATION	LF	2.500	0.000	1,621.000	1,621.00	4,052.50
0700	05066020	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	4,400.000	6,226.690	10,626.69	318,800.70
0701	05066020		CONSTRUCTION EXITS (INSTALL) (TY 1) ESCALATION	SY	3.960	0.000	4,850.000	8,798.93	34,843.77
0705	05066024	001	CONSTRUCTION EXITS (REMOVE)	SY	8.000	4,400.000	2,800.000	10,626.69	85,013.52

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0706	05066024		CONSTRUCTION EXITS (REMOVE) ESCALATION	SY	2.730	0.000	10,332.210	10,332.21	28,206.93
0707	05066024		CONSTRUCTION EXITS (REMOVE) CO76 DEDUCTION	SY	-0.383	0.000	3,755.550	3,755.55	-1,438.38
0710	05066038	001	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.550	10,110.000	17,450.000	30,654.91	47,515.11
0711	05066038		TEMP SEDMT CONT FENCE (INSTALL) ESCALATION	LF	0.190	0.000	12,050.000	15,706.00	2,984.14
0715	05066039	001	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.400	10,110.000	17,450.000	30,654.91	12,261.96
0716	05066039		TEMP SEDMT CONT FENCE (REMOVE) ESCALATION	LF	0.200	0.000	22,925.000	22,925.00	4,585.00
0717	05066039		TEMP SEDMT CONT FENCE (REMOVE) CO76 DEDUCTION	LF	-0.019	0.000	2,149.120	2,149.12	-40.83
0720	05066042	001	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	3.950	5,220.000	7,800.000	12,170.00	48,071.50
0725	05066043	001	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.400	5,220.000	7,800.000	12,170.00	4,868.00
0726	05066043		BIODEG EROSN CONT LOGS (REMOVE) ESCALATION	LF	0.150	0.000	6,321.000	6,321.00	948.15
0730	05086001	000	CONSTRUCTING DETOURS	SY	14.000	87,733.000	1,119.000	89,651.31	1,255,118.34
0731	05086002		CONSTRUCTING DETOURS (EBSS) Added by C.O. #40	SY	44.640	0.000	4,351.330	4,931.23	220,130.11
0733	05086002		CONSTRUCTING DETOURS (EBSS) BUS 287 EBSS	SY	74.360	0.000	687.670	687.67	51,135.14
0735	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	64.000	49,463.000	4,233.000	54,554.73	3,491,502.78
0736	05086004		CONSTRUCTING DETOURS (TY 2) ADDED BY C.O. # 5	SY	119.180	0.000	2,268.310	2,268.31	270,337.19
0738	05086004		CONSTRUCTING DETOURS (TY 2) ESCALATION	SY	7.340	0.000	2,268.310	2,268.31	16,649.40
0740	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	54.000	10,717.000	-2,057.000	8,660.00	467,640.00
0745	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	85.000	40.000	900.000	940.00	79,900.00
0750	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	6.000	59,430.000	27,331.000	86,761.00	520,566.00
0751	05126017		PORT CTB (DES SOURCE)(F-SHAPE)(TY 1) Added by CO#56	LF	10.904	0.000	9,570.000	9,570.00	104,350.32
0755	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.100	165,381.000	66,649.000	232,030.00	719,293.00
0757	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1) ESCALATION	LF	0.460	0.000	120,020.000	206,035.00	94,776.10
0758	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1) ESCLATION	LF	0.540	0.000	2,760.000	2,760.00	1,490.40
0760	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	2.200	110,960.000	19,900.000	138,840.00	305,448.00
0761	05126029		PORT CTB (MOVE)(F-SHAPE)(TY 1) ESCALATION	LF	0.400	0.000	35,250.000	3,750.00	1,500.00
0763	05126033		PORT CTB (MOVE)(LOW PROF)(TY 1) ESCALATION	LF	1.000	0.000	280.000	280.00	280.00
0764	05126033		PORT CTB (MOVE)(LOW PROF)(TY 1) ESCALATION	LF	0.800	0.000	6,630.000	5,060.00	4,048.00
0765	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.100	2,883.000	13,957.000	16,450.00	67,445.00
0766	05126034		PORT CTB (MOVE)(LOW PROF)(TY 2) ADDED BY C.O. # 35	LF	11.690	0.000	760.000	2,040.00	23,847.60

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0767	05126034		PORT CTB (MOVE)(LOW PROF)(TY 2) ESCALATION	LF	0.430	0.000	740.000	880.00	378.40
0770	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	69,360.000	-33,810.000	35,550.00	142,200.00
0772	05126037		PORT CTB (STKPL)(SGL SLP)(TY 1) ESCALATION	LF	0.490	0.000	88,505.000	30,840.00	15,111.60
0774	05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1) ESCALATION	LF	0.480	0.000	28,950.000	114,150.00	54,792.00
0775	05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.000	57,956.000	56,194.000	114,150.00	456,600.00
0776	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1) ADDED BY C.O. #35	LF	9.220	0.000	8,660.000	8,660.00	79,845.20
0777	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2) ADDED BY C.O. # 35	LF	9.360	0.000	940.000	940.00	8,798.40
0779	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1) ESCALATION	LF	0.440	0.000	5,280.000	5,280.00	2,323.20
0781	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2) ESCALATION	LF	0.460	0.000	840.000	840.00	386.40
0785	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	53.000	1,910.000	0.000	1,937.00	102,661.00
0786	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) Added By C.O. #64	LF	1.170	0.000	512.000	539.00	630.63
0787	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) ESCALATION SEPT 2021 - END OF PROJECT	LF	55.480	0.000	1,398.000	1,398.00	77,561.04
0790	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	200.000	961.000	5,612.335	6,573.34	1,314,667.00
0792	05146038		PERM CTB (SSCB)(TY 1)(MOD) ESCALATION SEPT 2021-END OF PROJECT	LF	239.730	0.000	1,558.500	1,558.75	373,679.14
0795	05146039	000	PERM CTB (SSCB)(TY 2)(MOD)	LF	145.000	49,785.000	-7,512.380	42,272.62	6,129,529.91
0797	05146039		PERM CTB (SSCB)(TY 2)(MOD) ESCALATION	LF	15.300	0.000	1,582.900	3,560.53	54,476.03
0798	05146039		PERM CTB (SSCB)(TY 2)(MOD) ESCALATION JUNE 2019 TO AUG 2019	LF	21.830	0.000	123.820	123.82	2,702.99
0799	05146039		PERM CTB (SSCB)(TY 2)(MOD) ESCALATION SEPT 2021-END OF PROJECT	LF	107.350	0.000	2,976.000	2,976.00	319,473.60
0801	05146045		PERM CTB (SGL SLOPE) (TY 3) SPECIAL ADDED BY C.O. # 31	LF	188.420	0.000	448.000	443.82	83,624.57
0802	05146040		PERM CTB (SSCB)(TY 3)(MOD) REVISED PRICING UNDER 75% PQ	LF	136.500	0.000	773.660	773.66	105,604.59
0805	05286001	000	COLORED TEXTURED CONC (4")	SY	77.000	1,336.000	4,005.600	5,341.60	411,303.20
0807	05286001		COLORED TEXTURED CONC (4") ESCALATION	SY	59.567	0.000	4,970.490	4,970.49	296,077.18
0810	05296008	000	CONC CURB & GUTTER (TY II)	LF	16.000	13,044.000	-1,084.380	11,959.62	191,353.92
0811	05296008		CONC CURB & GUTTER (TY II) Added By C.O. #64	LF	0.350	0.000	2,684.600	2,919.72	1,021.91
0812	05296008		CONC CURB & GUTTER (TY II) ESCALATION	LF	41.120	0.000	4,455.500	4,455.50	183,210.16
0815	05306004	000	DRIVEWAYS (CONC)	SY	62.000	1,653.000	-525.000	1,288.41	79,881.42

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0817	05306004		DRIVEWAYS (CONC) ESCALATION	SY	63.900	0.000	256.390	256.39	16,383.32
0825	05316001	000	CONC SIDEWALKS (4")	SY	35.000	2,480.000	209.560	2,296.00	80,360.00
0826	05316001		CONC SIDEWALKS (4") ESCALATION	SY	49.090	0.000	698.610	698.61	34,294.76
0827	05316001		CONC SIDEWALKS (4") CO#76 DEDUCTION	SY	-1.780	0.000	393.560	393.56	-700.54
0830	05316004	000	CURB RAMPS (TY 1)	EA	950.000	11.000	-2.000	9.00	8,550.00
0831	05316004		CURB RAMPS (TY 1) ESCALATION	EA	1,117.800	0.000	7.000	7.00	7,824.60
0835	05316005	000	CURB RAMPS (TY 2)	EA	950.000	5.000	2.000	5.00	4,750.00
0836	05316005		CURB RAMPS (TY 2) ESCALATION	EA	1,646.960	0.000	1.000	1.00	1,646.96
0840	05316013	000	CURB RAMPS (TY 10)	EA	950.000	36.000	-1.000	37.00	35,150.00
0841	05316013		CURB RAMPS (TY 10) ESCALATION	EA	1,179.150	0.000	3.000	3.00	3,537.45
0845	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	20.000	19,487.500	4,871.875	24,359.38	487,187.50
0846	05406002		MTL W-BEAM GD FEN (STEEL POST) Added By C.O. #64	LF	0.440	0.000	0.000	-0.01	0.00
0847	05406002		MTL W-BEAM GD FEN (STEEL POST) REVISED PRICING OVER 125% PQ	LF	38.794	0.000	7,157.625	7,146.13	277,226.77
0848	05406002		MTL W-BEAM GD FEN (STEEL POST) ESCALATION	LF	1.461	0.000	19,835.900	19,835.88	28,980.22
0849	05406002		MTL W-BEAM GD FEN (STEEL POST) ESCALATION	LF	1.980	0.000	1,825.000	1,825.00	3,613.50
0850	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,300.000	16.000	0.000	16.00	20,800.00
0851	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) ESCALATION	EA	128.940	0.000	13.000	13.00	1,676.22
0852	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) ESCALATION	EA	191.340	0.000	2.000	2.00	382.68
0855	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	800.000	15.000	-4.000	11.00	8,800.00
0856	05406007		MTL BEAM GD FEN TRANS (TL2) ESCALATION	EA	101.930	0.000	5.000	1.00	101.93
0860	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,000.000	75.000	-5.000	71.00	71,000.00
0861	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION ESCALATION	EA	54.092	0.000	64.000	61.00	3,299.61
0862	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION ESCALATION	EA	102.090	0.000	4.000	4.00	408.36
0865	05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	710.000	28.000	-5.000	23.00	16,330.00
0866	05406018		MTL BM GD FEN TRANS (NON - SYM) ESCALATION	EA	15.630	0.000	15.000	12.00	187.56
0870	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	13,021.000	2,284.000	13,522.50	27,045.00
0871	05426001		REMOVE METAL BEAM GUARD FENCE ESCALATION	LF	0.120	0.000	1,960.500	1,912.00	229.44

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0872	05426001		REMOVE METAL BEAM GUARD FENCE ESCALATION	LF	0.220	0.000	600.000	600.00	132.00
0875	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	50.000	19.000	70.00	17,500.00
0876	05426002		REMOVE TERMINAL ANCHOR SECTION ESCALATION	EA	46.410	0.000	8.000	8.00	371.28
0877	05406018		MTL BM GD FEN TRANS (NON - SYM) ESCALATION	EA	49.710	0.000	3.000	3.00	149.13
0880	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,700.000	78.000	-1.000	77.00	130,900.00
0882	05446001		GUARDRAIL END TREATMENT (INSTALL) ESCALATION	EA	39.560	0.000	66.000	63.00	2,492.28
0883	05446001		GUARDRAIL END TREATMENT (INSTALL) ESCALATION	EA	83.760	0.000	2.000	2.00	167.52
0885	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	51.000	2.000	47.00	16,450.00
0886	05446003		GUARDRAIL END TREATMENT (REMOVE) ESCALATION	EA	50.450	0.000	21.000	16.00	807.20
0890	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,000.000	74.000	2.000	76.00	1,140,000.00
0895	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	17.000	169.000	195.00	234,000.00
0896	05456003		CRASH CUSH ATTEN (MOVE & RESET) ESCALATION	EA	306.860	0.000	135.000	160.00	49,097.60
0900	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	700.000	74.000	3.000	77.00	53,900.00
0901	05456005		CRASH CUSH ATTEN (REMOVE) ESCALATION	EA	109.100	0.000	57.000	57.00	6,218.70
0904	05566006		PIPE UNDERDRAINS (TY 6) (6") Added by C.O. 75	LF	58.240	0.000	4,288.000	4,218.00	245,656.32
0905	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	150.000	23.000	10.000	33.00	4,950.00
0907	06106009		REMOVE RD IL ASM (TRANS-BASE) ESCALATION	EA	192.410	0.000	21.000	21.00	4,040.62
0910	06106102	000	REPLACE LUMINAIRE W/LED (250W EQ)	EA	600.000	10.000	2.000	12.00	7,200.00
0911	06106102		REPLACE LUMINAIRE W/LED (250W EQ) ESCALATION	EA	73.610	0.000	12.000	12.00	883.32
0915	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,200.000	6.000	0.000	6.00	7,200.00
0916	06106104		IN RD IL (U/P) (TY 1) (150W EQ) LED ESCALATION	EA	43.120	0.000	6.000	6.00	258.72
0920	06106116	000	IN RD IL (TY SA) 20S-4 (150W EQ) LED	EA	3,800.000	20.000	0.000	22.00	83,600.00
0925	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,200.000	11.000	26.000	39.00	85,800.00
0926	06106214		IN RD IL (TY SA) 40T-8 (250W EQ) LED ESCALATION	EA	847.952	0.000	25.000	26.00	22,046.76
0927	06106214		IN RD IL (TY SA) 40T-8 (250W EQ) LED ESCALATION ADDED QUANTITY	EA	953.552	0.000	13.000	13.00	12,396.18
0930	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.000	9,628.000	2,785.000	13,367.00	66,835.00
0931	06186023		CONDT (PVC) (SCH 40) (2") ESCALATION	LF	0.906	0.000	6,520.000	9,054.00	8,202.92
0932	06186023		CONDT (PVC) (SCH 40) (2") ESCALATION	LF	1.146	0.000	55.000	55.00	63.03
0935	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	11.000	425.000	916.000	1,660.00	18,260.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0936	06186024		CONDT (PVC) (SCH 40) (2") (BORE) ESCALATION	LF	5.990	0.000	30.000	1,265.00	7,577.35
0940	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	7.000	2,155.000	111,040.000	115,064.00	805,448.00
0941	06186029		CONDT (PVC) (SCH 40) (3") ESCALATION	LF	0.669	0.000	56,300.000	57,755.00	38,638.10
0942	06186029		CONDT (PVC) (SCH 40) (3") ESCALATION	LF	1.022	0.000	395.000	395.00	403.69
0945	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	14.000	7,920.000	-830.000	7,780.00	108,920.00
0947	06186030		CONDT (PVC) (SCH 40) (3") (BORE) ESCALATION	LF	8.303	0.000	4,590.000	4,450.00	36,948.35
0952	06186038		CONDT (PVC) (SCH 40) (6") (BORE) Added by C.O. # 34	LF	38.150	0.000	342.000	342.00	13,047.30
0955	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	6.000	255.000	0.000	157.00	942.00
0956	06186046		CONDT (PVC) (SCH 80) (2") ESCALATION	LF	2.299	0.000	255.000	157.00	360.95
0960	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.000	1,610.000	-455.000	1,385.00	15,235.00
0961	06186047		CONDT (PVC) (SCH 80) (2") (BORE) ESCALATION	LF	7.825	0.000	842.000	350.00	2,738.75
0965	06186062	000	CONDT (RM) (3/4")	LF	15.000	444.000	10.000	454.00	6,810.00
0966	06186062		CONDT (RM) (3/4") ESCALATION	LF	3.257	0.000	444.000	454.00	1,478.68
0975	06186070	000	CONDT (RM) (2")	LF	30.000	20.000	-20.000	7.00	210.00
0980	06186074	000	CONDT (RM) (3")	LF	45.000	3,590.000	0.000	3,590.00	161,550.00
0982	06186074		CONDT (RM) (3") ESCALATION	LF	1.065	0.000	2,560.000	2,560.00	2,726.40
0983	06186074		CONDT (RM) (3") ESCALATION	LF	2.236	0.000	750.000	750.00	1,677.00
0985	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.550	509.000	10.000	519.00	285.45
0986	06206003		ELEC CONDR (NO.12) BARE ESCALATION	LF	0.342	0.000	519.000	519.00	177.50
0990	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.600	1,018.000	20.000	1,038.00	622.80
0991	06206004		ELEC CONDR (NO.12) INSULATED ESCALATION	LF	0.287	0.000	1,038.000	1,038.00	297.90
0995	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.700	13,206.000	3,231.000	17,837.00	12,485.90
0996	06206007		ELEC CONDR (NO.8) BARE ESCALATION	LF	0.155	0.000	10,130.000	14,666.00	2,273.24
1000	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.750	88,037.000	7,127.000	97,148.00	72,861.00
1001	06206008		ELEC CONDR (NO.8) INSULATED ESCALATION	LF	0.094	0.000	82,455.000	90,806.00	8,535.76
1005	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.850	1,385.000	10,795.000	3,338.00	2,837.30
1006	06206009		ELEC CONDR (NO.6) BARE ESCALATION	LF	0.185	0.000	1,106.000	3,059.00	565.92
1007	06206009		ELEC CONDR (NO.6) BARE ESCALATION	LF	0.226	0.000	279.000	279.00	63.05
1010	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	0.900	4,320.000	1,520.000	8,470.00	7,623.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1011	06206010		ELEC CONDR (NO.6) INSULATED ESCALATION	LF	0.119	0.000	3,762.000	7,912.00	941.53
1012	06206010		ELEC CONDR (NO.6) INSULATED ESCALATION	LF	0.163	0.000	558.000	558.00	90.95
1015	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	1,495.000	115.000	1,460.00	1,971.00
1016	06206011		ELEC CONDR (NO.4) BARE ESCALATION	LF	0.171	0.000	1,495.000	1,460.00	249.66
1020	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.400	5,205.000	570.000	5,490.00	7,686.00
1021	06206012		ELEC CONDR (NO.4) INSULATED ESCALATION	LF	0.206	0.000	5,205.000	5,490.00	1,130.94
1035	06246001	000	GROUND BOX TY A (122311)	EA	600.000	3.000	0.000	4.00	2,400.00
1036	06246001		GROUND BOX TY A (122311) ESCALATION	EA	190.936	0.000	3.000	4.00	763.74
1040	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	710.000	35.000	24.000	57.00	40,470.00
1041	06246002		GROUND BOX TY A (122311)W/APRON ESCALATION	EA	207.030	0.000	31.000	35.00	7,246.05
1045	06246009	000	GROUND BOX TY D (162922)	EA	750.000	8.000	-3.000	6.00	4,500.00
1046	06246009		GROUND BOX TY D (162922) ESCALATION	EA	206.125	0.000	7.000	5.00	1,030.63
1047	06246009		GROUND BOX TY D (162922) ESCALATION	EA	242.125	0.000	1.000	1.00	242.13
1050	06246019	000	GROUND BOX TY 1 (364860)W/APRON	EA	2,600.000	93.000	1.000	94.00	244,400.00
1052	06246019		GROUND BOX TY 1 (364860)W/APRON ESCALATION	EA	315.800	0.000	70.500	71.50	22,579.70
1053	06246019		GROUND BOX TY 1 (364860)W/APRON ESCALATION	EA	383.404	0.000	0.500	0.50	191.70
1055	06246023	000	GROUND BOX TY 2 (484860)W/APRON	EA	2,900.000	8.000	0.000	8.00	23,200.00
1056	06246028		REMOVE GROUND BOX CO#16	EA	500.000	0.000	6.000	8.00	4,000.00
1057	06246023		GROUND BOX TY 2 (484860)W/APRON ESCALATION	EA	235.398	0.000	7.000	7.00	1,647.79
1060	06286002	000	REMOVE ELECTRICAL SERVICES	EA	300.000	1.000	0.000	1.00	300.00
1061	06286002		REMOVE ELECTRICAL SERVICES ESCALATION	EA	481.960	0.000	1.000	1.00	481.96
1065	06286011	000	ELC SRV TY A 120/240 060(NS)SS(E)TP(O)	EA	3,800.000	5.000	0.000	5.00	19,000.00
1066	06286011		ELC SRV TY A 120/240 060(NS)SS(E)TP(O) ESCALATION	EA	990.207	0.000	2.500	2.50	2,475.52
1070	06286040	000	ELC SRV TY A 240/480 060(NS)SS(E)EX(O)	EA	3,800.000	1.000	0.000	1.00	3,800.00
1071	06286040		ELC SRV TY A 240/480 060(NS)SS(E)EX(O) ESCALATION	EA	988.706	0.000	1.000	1.00	988.71
1075	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	4,300.000	5.000	0.000	5.00	21,500.00
1076	06286151		ELC SRV TY D 120/240 060(NS)SS(N)PS(U) ESCALATION	EA	281.900	0.000	5.000	5.00	1,409.50
1077	06286249		ELC SRV TY D 120/240 100(NS)SS(N)PS(U) ESCALATION	EA	249.070	0.000	1.000	1.00	249.07

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1080	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	4,300.000	1.000	0.000	1.00	4,300.00
1085	06366001	000	ALUMINUM SIGNS (TY A)	SF	12.000	63.000	0.000	63.00	756.00
1086	06366001		ALUMINUM SIGNS (TY A) ESCALATION	SF	5.485	0.000	63.000	63.00	345.56
1087	06366002		ALUMINUM SIGNS (TY G) WAXAHACHIE NEXT 4 EXITS	SF	93.280	0.000	54.000	54.00	5,037.12
1088	06366002		ALUMINUM SIGNS (TY G) CIVIC CENTER SIGN	SF	59.010	0.000	161.500	161.50	9,530.12
1090	06366003	000	ALUMINUM SIGNS (TY O)	SF	17.000	5,246.250	0.000	5,183.25	88,115.25
1091	06366003		ALUMINUM SIGNS (TY O) ESCALATION	SF	0.294	0.000	5,246.250	5,183.00	1,523.80
1095	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	370.000	61.000	-1.000	57.00	21,090.00
1096	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P) ESCALATION	EA	35.500	0.000	61.000	64.00	2,272.00
1097	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P) CHEVRONS BUS 287/WAX CRK	EA	1,496.830	0.000	6.000	6.00	8,980.98
1100	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	470.000	107.000	46.000	142.50	66,975.00
1101	06446007		IN SM RD SN SUP&AM TY10BWG(1)SA(U) ADDED BY CO# 122	EA	1,748.740	0.000	2.000	2.00	3,497.48
1102	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) ESCALATION	EA	6.195	0.000	108.000	119.50	740.31
1103	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) LANE DROP BUS 287/WAX CREEK	EA	2,203.350	0.000	5.000	5.00	11,016.75
1105	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	380.000	10.000	-4.000	8.00	3,040.00
1106	06446027		IN SM RD SN SUP&AM TYS80(1)SA(P) ESCALATION	EA	37.397	0.000	10.000	8.00	299.18
1108	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) BUS 287 MEDIAN CORRECTED SIZE	EA	748.420	0.000	6.000	6.00	4,490.52
1109	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) ESCALATION	EA	28.291	0.000	57.000	27.00	763.86
1110	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	620.000	58.000	-25.000	27.00	16,740.00
1111	06446031		IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT) ADDED BY CO# 122	EA	1,486.500	0.000	1.000	1.00	1,486.50
1112	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) ADDED SPEED LIMIT SIGNS	EA	2,115.770	0.000	13.000	13.00	27,505.01
1113	06446031		IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT) BUS 287 DIRECTIONAL SIGN	EA	1,376.810	0.000	1.000	1.00	1,376.81
1116	06446034		IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT) ADDED BY CO# 122	EA	1,606.750	0.000	1.000	1.00	1,606.75
1120	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,400.000	18.000	1.000	16.50	23,100.00
1125	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,000.000	26.000	-4.000	22.00	22,000.00
1126	06446064		IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) ESCALATION	EA	298.990	0.000	26.000	22.00	6,577.78
1130	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,000.000	3.000	0.000	3.00	3,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1131	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) ESCALATION	EA	124.280	0.000	3.000	3.00	372.84
1135	06446076	000	REMOVE SM RD SN SUP&AM	EA	30.000	221.000	0.000	216.00	6,480.00
1136	06446076		REMOVE SM RD SN SUP&AM ESCALATION	EA	23.447	0.000	144.000	139.00	3,259.13
1146	06476003		REMOVE LRSA CO 6	EA	977.120	0.000	36.000	36.00	35,176.32
1150	06476007	000	REMOVE LRSA (FOUNDATION ONLY)(36 IN)	EA	700.000	1.000	0.000	1.00	700.00
1151	06476007		REMOVE LRSA (FOUNDATION ONLY)(36 IN) ESCALATION	EA	433.970	0.000	1.000	1.00	433.97
1155	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	20,000.000	2.000	0.000	2.00	40,000.00
1159	06506032		INS OH SN SUP(30 FT CANT) ESCALATION	EA	1,528.380	0.000	2.000	2.00	3,056.76
1160	06506032	000	INS OH SN SUP(30 FT CANT)	EA	15,100.000	40.000	0.000	40.00	604,000.00
1161	06506204		REMOVE OVERHD SIGN SUP CO 6	EA	5,124.810	0.000	1.000	1.00	5,124.81
1162	06506203		RELOCATE EXISTING OVERHD SIGN SUP CO# 26	EA	11,989.930	0.000	1.000	1.00	11,989.93
1164	06506032		INS OH SN SUP(30 FT CANT) ESCALATION	EA	1,135.780	0.000	38.000	38.00	43,159.64
1165	06546006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	190.000	92.000	0.000	92.00	17,480.00
1167	06546006		SIGN WALKWAY (48 IN) WITH HNDRL ESCALATION	LF	3.178	0.000	92.000	92.00	292.38
1175	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	27.000	231.000	93.000	354.00	9,558.00
1180	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.250	120,000.000	-23,816.000	118,040.19	29,510.05
1181	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) ESCALATION	LF	0.052	0.000	102,622.190	102,622.19	5,356.88
1182	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) ESCALATION	LF	0.042	0.000	9,212.000	9,212.00	388.75
1185	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	144,208.000	433,544.000	790,974.25	158,194.85
1186	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) ESCALATION	LF	0.104	0.000	551,552.250	551,552.25	57,416.59
1190	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.200	130,497.000	239,590.000	529,084.08	105,816.82
1191	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) ESCALATION	LF	0.102	0.000	419,144.000	419,144.00	42,920.35
1192	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) ESCALATION	LF	0.093	0.000	80,693.000	80,693.00	7,488.31
1195	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.600	419,505.000	-415,015.000	4,490.00	2,694.00
1196	06622064		WK ZN PAV MRK REMOV (W) 4" (BRK) CO#13 for 2007 Standard/2004 Spec	LF	0.784	0.000	100,615.000	99,605.00	78,130.17
1200	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.500	489,905.000	-410,105.000	79,427.00	39,713.50
1201	06626063		WK ZN PAV MRK REMOV (W)4"(SLD) Added By C.O. #64	LF	0.010	0.000	189,881.000	508.00	5.08
1205	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	100,581.000	-61,153.000	39,428.00	43,370.80
1207	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) ESCALATION	LF	0.311	0.000	27,309.000	27,309.00	8,498.56

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1210	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	4.700	69.000	81.000	257.00	1,207.90
1211	06626075		WK ZN PAV MRK REMOV (W)24"(SLD) ESCALATION	LF	0.726	0.000	42.000	42.00	30.50
1215	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	480,084.000	-239,757.000	239,546.00	119,773.00
1218	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL) ADDED BY CO# 122	LF	1.290	0.000	90.000	90.00	116.10
1220	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	32,490.000	1,701.000	36,872.10	33,184.89
1221	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.295	0.000	2,988.000	2,988.00	880.26
1222	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) ESCALATION	LF	0.251	0.000	32,490.000	32,490.00	8,167.99
1225	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.800	5,410.000	-2,938.000	2,382.50	4,288.50
1226	06666039		REFL PAV MRK TY I (W)12"(LNDP)(100MIL) ESCALATION	LF	0.533	0.000	1,671.000	1,671.00	890.31
1230	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	4,400.000	1,238.000	6,289.00	20,124.80
1231	06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL) ESCALATION	LF	0.767	0.000	1,876.000	1,876.00	1,439.08
1232	06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL) ESCALATION	LF	0.614	0.000	4,400.000	4,400.00	2,699.40
1235	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.400	228.000	-112.000	228.00	1,459.20
1236	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL) ESCALATION	LF	2.410	0.000	153.000	153.00	368.76
1240	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	112.000	18.000	0.000	23.00	2,576.00
1241	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL) ESCALATION	EA	39.250	0.000	18.000	18.00	706.51
1245	06666075	000	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	101.000	18.000	0.000	18.00	1,818.00
1246	06666075		REFL PAV MRK TY I (W)(NUMBER)(100MIL) ESCALATION	EA	46.967	0.000	18.000	18.00	845.41
1250	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	18.000	-1.000	17.00	2,295.00
1251	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL) ESCALATION	EA	46.365	0.000	17.000	17.00	788.20
1265	06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	3,885.000	-1,715.000	5,133.00	1,026.60
1266	06666167		REFL PAV MRK TY II (W) 4" (BRK) ESCALATION	LF	0.047	0.000	3,470.000	3,470.00	163.44
1270	06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.150	138,515.000	2,364.270	145,069.00	21,760.35
1271	06666170		REFL PAV MRK TY II (W) 4" (SLD) ESCALATION	LF	0.100	0.000	9,944.120	9,944.12	990.43
1272	06666170		REFL PAV MRK TY II (W) 4" (SLD) ESCALATION	LF	0.092	0.000	138,515.000	138,515.00	12,798.79
1275	06666171	000	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.230	58,553.000	2,692.000	60,388.00	13,889.24
1276	06666172		REFL PAV MRK TY II (W) 6" (DOT) ADDED BY CO# 122	LF	2.100	0.000	90.000	90.00	189.00
1277	06666171		REFL PAV MRK TY II (W) 6" (BRK) ESCALATION	LF	0.084	0.000	4,252.000	4,252.00	356.74
1278	06666171		REFL PAV MRK TY II (W) 6" (BRK) ESCALATION	LF	0.073	0.000	58,553.000	58,553.00	4,268.51

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1280	06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.430	32,490.000	1,701.100	33,885.10	14,570.59
1281	06666178		REFL PAV MRK TY II (W) 8" (SLD) ESCALATION	LF	0.130	0.000	27,363.000	27,363.00	3,554.45
1285	06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.000	5,410.000	-2,938.000	2,382.50	2,382.50
1286	06666179		REFL PAV MRK TY II (W) 12" (LNDP) ESCALATION	LF	0.363	0.000	2,077.000	2,077.00	754.57
1290	06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.300	4,400.000	1,238.000	6,126.00	7,963.80
1291	06666180		REFL PAV MRK TY II (W) 12" (SLD) ESCALATION	LF	0.551	0.000	1,182.000	1,182.00	651.05
1292	06666180		REFL PAV MRK TY II (W) 12" (SLD) ESCALATION	LF	0.488	0.000	4,400.000	4,400.00	2,148.96
1295	06666182	000	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.000	228.000	-112.000	231.00	462.00
1296	06666182		REFL PAV MRK TY II (W) 24" (SLD) ESCALATION	LF	0.596	0.000	183.000	183.00	109.07
1300	06666184	000	REFL PAV MRK TY II (W) (ARROW)	EA	64.000	18.000	0.000	18.00	1,152.00
1301	06666184		REFL PAV MRK TY II (W) (ARROW) ESCALATION	EA	35.833	0.000	11.000	11.00	394.16
1305	06666191	000	REFL PAV MRK TY II (W) (NUMBER)	EA	73.000	18.000	0.000	18.00	1,314.00
1306	06666191		REFL PAV MRK TY II (W) (NUMBER) ESCALATION	EA	40.359	0.000	18.000	18.00	726.46
1310	06666192	000	REFL PAV MRK TY II (W) (WORD)	EA	82.000	18.000	-2.000	17.00	1,394.00
1311	06666192		REFL PAV MRK TY II (W) (WORD) ESCALATION	EA	43.116	0.000	11.000	11.00	474.28
1325	06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.150	127,470.000	10,397.270	147,378.00	22,106.70
1326	06666207		REFL PAV MRK TY II (Y) 4" (SLD) ESCALATION	LF	0.103	0.000	4,908.000	4,908.00	506.01
1327	06666207		REFL PAV MRK TY II (Y) 4" (SLD) ESCALATION	LF	0.096	0.000	127,470.000	127,470.00	12,224.37
1330	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.440	3,385.000	-1,215.000	4,673.00	2,056.12
1331	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) ESCALATION	LF	0.148	0.000	748.000	748.00	110.93
1332	06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) ESCALATION	LF	0.127	0.000	3,385.000	3,385.00	430.23
1335	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	138,515.000	2,364.270	154,586.00	61,834.40
1336	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) ESCALATION	LF	0.198	0.000	21,851.120	21,851.12	4,315.60
1337	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) ESCALATION	LF	0.178	0.000	138,515.000	138,515.00	24,697.22
1340	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.580	58,553.000	2,692.000	60,578.00	35,135.24
1341	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) ESCALATION	LF	0.240	0.000	3,552.000	3,552.00	853.55
1342	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) ESCALATION	LF	0.212	0.000	58,553.000	58,553.00	12,436.66
1345	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.380	127,470.000	10,397.270	166,152.00	63,137.76

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1346	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) ESCALATION	LF	0.209	0.000	35,687.000	35,687.00	7,458.58
1347	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) ESCALATION	LF	0.181	0.000	127,470.000	127,470.00	23,097.56
1350	06726007	000	REFL PAV MRKR TY I-C	EA	3.600	463.000	-233.000	95.00	342.00
1351	06726007		REFL PAV MRKR TY I-C ESCALATION	EA	1.804	0.000	95.000	95.00	171.43
1355	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.600	86.000	112.000	721.00	2,595.60
1356	06726009		REFL PAV MRKR TY II-A-A ESCALATION	EA	1.603	0.000	665.000	665.00	1,066.26
1357	06726009		REFL PAV MRKR TY II-A-A ESCALATION	EA	1.431	0.000	86.000	86.00	123.03
1360	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.400	7,921.000	1,432.000	10,718.00	36,441.20
1361	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.340	0.000	625,624.000	559,290.25	190,158.69
1362	06726010		REFL PAV MRKR TY II-C-R ESCALATION	EA	1.492	0.000	3,383.000	3,383.00	5,047.44
1363	06726010		REFL PAV MRKR TY II-C-R ESCALATION	EA	1.329	0.000	7,335.000	7,335.00	9,746.75
1364	06776001		ELIM EXT PAV MRK & MRKS (4") ESCALATION	LF	0.081	0.000	559,290.250	559,290.25	45,246.58
1365	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	269,870.000	11,068.000	297,040.00	38,615.20
1366	06786001		PAV SURF PREP FOR MRK (4") ESCALATION	LF	0.044	0.000	14,476.120	14,476.12	631.16
1367	06786001		PAV SURF PREP FOR MRK (4") ESCALATION	LF	0.037	0.000	269,870.000	269,870.00	10,066.15
1370	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.140	58,553.000	2,782.000	60,478.00	8,466.92
1371	06786002		PAV SURF PREP FOR MRK (6") ESCALATION	LF	0.044	0.000	62,805.000	62,805.00	2,788.54
1375	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	32,490.000	1,701.100	33,885.10	6,777.02
1376	06786004		PAV SURF PREP FOR MRK (8") ESCALATION	LF	0.052	0.000	27,363.000	27,363.00	1,428.35
1380	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	9,810.000	-1,700.000	8,102.50	4,051.25
1381	06786006		PAV SURF PREP FOR MRK (12") ESCALATION	LF	0.148	0.000	7,253.000	7,253.00	1,072.72
1385	06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	228.000	-112.000	148.00	148.00
1390	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	20.000	18.000	0.000	17.00	340.00
1391	06786009		PAV SURF PREP FOR MRK (ARROW) ESCALATION	EA	6.345	0.000	11.000	11.00	69.80
1395	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	17.000	18.000	0.000	18.00	306.00
1396	06786015		PAV SURF PREP FOR MRK (NUMBER) ESCALATION	EA	5.549	0.000	11.000	11.00	61.04
1400	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	33.000	18.000	17.000	17.00	561.00
1401	06786016		PAV SURF PREP FOR MRK (WORD) ESCALATION	EA	12.437	0.000	19.000	19.00	236.30
1415	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	14,400.000	10.000	0.000	10.00	144,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1420	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	25,000.000	1.000	0.000	0.75	18,650.00
1425	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.500	12,830.000	165.000	13,350.00	20,025.00
1426	60076010		FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER) ESCALATION	LF	0.236	0.000	12,830.000	13,350.00	3,150.60
1430	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.100	123,890.000	0.000	115,175.00	241,867.50
1432	60076013		FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER) ESCALATION	LF	0.278	0.000	109,890.000	115,175.00	32,018.65
1435	60086001	000	EQUIPMENT CABINET (CCTV)(POLE)	EA	5,200.000	1.000	0.000	1.00	5,200.00
1440	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,000.000	4.000	0.000	4.00	28,000.00
1441	60106001		CCTV FIELD EQUIPMENT (ANALOG) ESCALATION	EA	81.802	0.000	4.000	4.00	327.21
1446	60146001		MULTIDUCT COND SYS (PVC)(SCHD 40) CO #15 PRICE REDUCTION	LF	10.440	0.000	54,765.000	55,974.00	584,368.56
1447	60146001		MULTIDUCT COND SYS (PVC)(SCHD 40) ESCALATION	LF	0.526	0.000	26,443.000	27,622.00	14,529.17
1450	60146002	000	MULTIDCT COND SYS(PVC)(SCHD 40)4"(BORE)	LF	22.000	4,100.000	-160.000	3,605.00	79,310.00
1451	60146002		MULTIDCT COND SYS(PVC)(SCHD 40)4"(BORE) ESCALATION	LF	6.277	0.000	2,575.000	2,080.00	13,056.16
1455	60146004	000	MULTIDUCT CONDUIT SYS (RM)(4")	LF	70.000	1,795.000	-610.000	1,185.00	82,950.00
1456	60146004		MULTIDUCT CONDUIT SYS (RM)(4") Added By C.O. #64	LF	1.540	0.000	1,280.000	670.00	1,031.80
1460	60276003	000	CONDUIT (PREPARE)	LF	1.000	1,385.000	695.000	1,751.00	1,751.00
1461	60276003		CONDUIT (PREPARE) ESCALATION	LF	0.260	0.000	2,080.000	1,751.00	455.26
1475	60276008	000	GROUND BOX (PREPARE)	EA	600.000	8.000	4.000	5.00	3,000.00
1476	60276008		GROUND BOX (PREPARE) ESCALATION	EA	28.770	0.000	14.000	5.00	143.85
1480	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	7,000.000	2.000	0.000	2.00	14,000.00
1481	60286002		INSTALL DMS (FOUNDATION MTD CABINET) ESCALATION	EA	559.320	0.000	2.000	2.00	1,118.64
1485	60296001	001	RADAR VEHICLE SENSING DEVICE	EA	7,300.000	9.000	0.000	10.00	73,000.00
1490	60326001	000	SYSTEM INTEGRATION	LS	25,000.000	1.000	0.000	0.75	18,750.00
1491	60326001		SYSTEM INTEGRATION ESCALATION	LS	8,507.420	0.000	1.000	0.75	6,380.56
1495	60346002	000	RVSD POLE ASSEMBLY (40 FT)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1496	60346002		RVSD POLE ASSEMBLY (40 FT) ESCALATION	EA	180.630	0.000	1.000	1.00	180.63
1500	60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	2,700.000	2.000	0.000	2.00	5,400.00
1501	60626024		ITS RADIO (SNGL)(5 GHZ)-C-P ESCALATION	EA	339.290	0.000	2.000	2.00	678.58
1505	60626042	000	RELOCATE ITS RADIO	EA	1,500.000	3.000	0.000	3.00	4,500.00
1506	60626042		RELOCATE ITS RADIO ESCALATION	EA	400.340	0.000	3.000	3.00	1,201.02
1510	60626043	000	REMOVE ITS RADIO	EA	200.000	8.000	0.000	5.00	1,000.00
1511	60626043		REMOVE ITS RADIO ESCALATION	EA	148.710	0.000	8.000	5.00	743.55

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1515	60746001	000	COMMUNICATION CABINET	EA	15,000.000	8.000	0.000	8.00	120,000.00
1516	60746001		COMMUNICATION CABINET	EA	330.000	0.000	6.000	6.00	1,980.00
			Added By C.O. #64						
1520	60756001	000	REMOVE AND RELOCATE CAMERA POLE STRCTRE	EA	1,900.000	2.000	0.000	2.00	3,800.00
1521	60756001		REMOVE AND RELOCATE CAMERA POLE STRCTRE	EA	415.440	0.000	1.000	1.00	415.44
			ESCALATION						
1522	60756001		REMOVE AND RELOCATE CAMERA POLE STRCTRE	EA	506.638	0.000	1.000	1.00	506.64
			ESCALATION						
1525	60796001	000	AUTO PORT SMRT TRF MONITOR SYS	DAY	30.000	2,280.000	-1,246.000	1,034.00	31,020.00
1530	60876002	000	CAMERA POLE STRUC W/CABINET (60 FT)	EA	12,500.000	4.000	0.000	4.00	50,000.00
1540	60896001	000	ETHERNET CABLE AND CONNECTORS	LF	3.500	325.000	0.000	310.00	1,085.00
1545	61456001	000	DECOR GROUND MOUNT LIGHT (DOWNLIGHT)	EA	1,900.000	6.000	0.000	6.00	11,400.00
1563	96016001		MATERIAL ON HAND	DOL	1.000	100,000.000	0.000	28,012,149.82	28,012,149.82
			MATERIAL RECEIVED						
1564	96016001		MATERIAL ON HAND	DOL	-1.000	100,000.000	0.000	28,012,149.82	-28,012,149.82
			MATERIAL USED						
1567	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	2,703.42	2,703.42
1569	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	32.000	0.000	31.00	6,200.00
1574	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	100,000.000	0.000	-29,407.00	-29,407.00
1588	07306107		FULL - WIDTH MOWING	CYC	10,074.240	0.000	12.000	12.95	130,461.41
			CO #3						
1589	07346002		LITTER REMOVAL	CYC	4,757.280	0.000	34.000	35.00	166,504.80
			CO #3						
1591	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	496,925.750	496,925.75	496,925.75
			RAILROAD FLAGGING CO# 8						
1592	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.445	0.000	245,075.000	245,075.00	109,058.42
			CO# 10						
1593	06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.678	0.000	6,200.000	8,294.00	5,623.33
			CO# 10						
1595	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.074	0.000	97.000	30.00	92.22
			CO# 10						
1596	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	42.400	0.000	5.000	9.00	381.60
			CO# 10						
1597	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	54.060	0.000	5.000	2.00	108.12
			CO# 10						
1598	06776013		ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	795.000	0.000	16.000	14.20	11,289.00
			CO# 10						
1599	06776014		ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	795.000	0.000	20.000	12.25	9,738.75
			CO# 10						
1603	07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,520.680	0.000	68.000	72.00	253,488.96
			CO# 14						
1604	07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,033.500	0.000	18.000	11.00	11,368.50
			CO# 14						
1605	07356007		DEBRIS REMOVAL (SPOT DEBRIS)	MI	872.590	0.000	11.000	1.00	872.59
			CO# 14						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1608	07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE) CO# 14	CYC	3,865.180	0.000	2.000	1.50	5,797.77
1609	07386007		CLEANING / SWEEPING(ENTRANCE/EXIT RAMP) CO# 14	CYC	1,166.000	0.000	2.000	0.97	1,126.36
1610	07386009		CLEANING / SWEEPING (AGGREGATE REMOVAL) CO# 14	MI	1,243.590	0.000	5.000	0.55	683.97
1611	07386010		CLEANING / SWEEPING (SPOT) CO# 14	MI	1,985.590	0.000	2.000	2.88	5,716.51
1612	07386011		CLEANING / SWEEPING (HANDWORK) CO# 14	SY	2.810	0.000	500.000	3,290.66	9,246.75
1613	96086005		UNIQUE CHANGE ORDER ITEM 5 ADDED BY C.O. # 9	DOL	3,201.480	0.000	3.000	3.00	9,604.44
1614	96086006		UNIQUE CHANGE ORDER ITEM 6 ADDED BY C.O. # 9	DOL	162.370	0.000	200.000	200.00	32,474.00
1615	96086007		UNIQUE CHANGE ORDER ITEM 7 CO#19	DOL	2,865.110	0.000	1.000	1.00	2,865.11
1616	96086008		UNIQUE CHANGE ORDER ITEM 8 CO#20	DOL	1,559.710	0.000	6.000	10.00	15,597.10
1617	96086009		UNIQUE CHANGE ORDER ITEM 9 CO#20	DOL	2,465.100	0.000	3.000	7.00	17,255.70
1618	96086010		UNIQUE CHANGE ORDER ITEM 10 CO23 Fiber Optic Cost Increase	DOL	8,429.770	0.000	1.000	1.00	8,429.77
1619	96086011		UNIQUE CHANGE ORDER ITEM 11 INSTALL GEOGRID BASE REINFORCEMENT	DOL	1.560	0.000	4,000.000	4,000.00	6,240.00
1620	96086012		UNIQUE CHANGE ORDER ITEM 12 CO#18 REMOVING CONC (PAV) (2nd LAYER)	DOL	5.610	0.000	124,450.720	124,450.72	698,168.55
1621	96086013		UNIQUE CHANGE ORDER ITEM 13 CO#28	DOL	3,609.200	0.000	1.000	1.00	3,609.20
1622	96086014		UNIQUE CHANGE ORDER ITEM 14 CO# 29	DOL	5,246.590	0.000	1.000	1.00	5,246.59
1623	96086015		UNIQUE CHANGE ORDER ITEM 15 REMOVE & REPLACE BASE MATERIAL & INSTALL GEOGRID	DOL	11.500	0.000	2,000.000	4,539.56	52,204.94
1624	96086016		UNIQUE CHANGE ORDER ITEM 16 ADDED BY C.O. # 32	DOL	1,965.540	0.000	12.000	12.00	23,586.48
1625	96086017		UNIQUE CHANGE ORDER ITEM 17 ADDED BY C.O. # 32	DOL	2,630.910	0.000	25.000	26.00	68,403.66
1626	96086018		UNIQUE CHANGE ORDER ITEM 18 ADDED BY C.O. # 32	DOL	1,434.450	0.000	1.000	1.00	1,434.45
1628	96086020		UNIQUE CHANGE ORDER ITEM 20 ADDED BY C.O. # 32	DOL	1,623.820	0.000	2.000	3.00	4,871.46
1629	96086021		UNIQUE CHANGE ORDER ITEM 21 ADDED BY C.O. # 32	DOL	2,145.450	0.000	2.000	2.00	4,290.90
1630	96086022		UNIQUE CHANGE ORDER ITEM 22 ADDED BY C.O. # 32	DOL	2,743.030	0.000	1.000	1.00	2,743.03
1634	96086026		UNIQUE CHANGE ORDER ITEM 26 ADDED BY C.O. # 34	DOL	1,612.660	0.000	2.000	2.00	3,225.32

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1638	96086030		UNIQUE CHANGE ORDER ITEM 30 ADDED BY C.O. #39	DOL	10,500.840	0.000	2.000	3.00	31,502.52
1639	96086031		UNIQUE CHANGE ORDER ITEM 31 ADDED BY C.O. # 39	DOL	1,091.070	0.000	2.000	3.00	3,273.21
1640	96086032		UNIQUE CHANGE ORDER ITEM 32 ADDED BY C.O. # 39	DOL	1,128.580	0.000	16.000	16.00	18,057.28
1641	96086033		UNIQUE CHANGE ORDER ITEM 33 ADDED BY C.O. # 39	DOL	916.430	0.000	2.000	3.00	2,749.29
1642	96086034		UNIQUE CHANGE ORDER ITEM 34 ADDED BY C.O. # 5	DOL	1,528.040	0.000	21.000	19.00	29,032.76
1643	96086035		UNIQUE CHANGE ORDER ITEM 35 Material cost for TY B HMAC 64-22 UOM DOL=TON	DOL	78.030	0.000	1,842.510	1,842.51	143,771.05
1644	96086036		UNIQUE CHANGE ORDER ITEM 36 Material cost for TY C HMAC 64-22 UOM DOL=TON	DOL	83.330	0.000	820.000	803.10	66,922.32
1645	96086037		UNIQUE CHANGE ORDER ITEM 37 INSTALL GEOGRID UOM DOL = SY	DOL	3.120	0.000	15,000.000	11,660.12	36,379.57
1646	96086038		UNIQUE CHANGE ORDER ITEM 38 ADDED BY C.O. #42; COST TO DE-WATER AT SPUR 394	DOL	21,907.570	0.000	1.000	1.00	21,907.57
1647	96086039		UNIQUE CHANGE ORDER ITEM 39 CL Y CTB CUP MOUNT DEL UOM DOL = EA	DOL	40.470	0.000	60.000	48.00	1,942.56
1648	96086040		UNIQUE CHANGE ORDER ITEM 40 CL Y CTB CUP MOUNT DEL(BI) UOM DOL = EA	DOL	49.450	0.000	538.000	524.00	25,911.80
1649	96086041		UNIQUE CHANGE ORDER ITEM 41 ADDED BY CO# 44 SSCB MOD JOINT REPAIR; UOM DOL = EA	DOL	5,053.220	0.000	18.000	20.00	101,064.40
1650	96086042		UNIQUE CHANGE ORDER ITEM 42 ADDED BY CO# 45 SLOTTED DRAIN MOD; UOM DOL=LF	DOL	19.830	0.000	400.000	400.00	7,932.00
1651	96086043		UNIQUE CHANGE ORDER ITEM 43 Extended Overhead at 6%. UOM DOL=DAYS	DOL	9,516.810	0.000	470.000	470.00	4,472,900.70
1652	96086043		UNIQUE CHANGE ORDER ITEM 43 COST TO MODIFY PORTABLE SSCB	DOL	7,110.820	0.000	1.000	1.32	9,379.17
1653	96086044		UNIQUE CHANGE ORDER ITEM 44 NBML Detour Subgrade Improvements at Brookside	DOL	16,658.130	0.000	1.000	1.00	16,658.13
1654	96086045		UNIQUE CHANGE ORDER ITEM 45 SSTR TO T551 TRANSTION; UOM DOL = LF	DOL	565.200	0.000	40.000	40.00	22,608.00
1655	96086046		UNIQUE CHANGE ORDER ITEM 46 Remove Signs off FR Bridge Rail @ US 287	DOL	1.000	0.000	11,086.820	11,086.82	11,086.82
1656	96086047		UNIQUE CHANGE ORDER ITEM 47 Re-install Signs on 35E Frontage Rd C412	DOL	1.000	0.000	15,394.580	15,394.58	15,394.58
1657	96086048		UNIQUE CHANGE ORDER ITEM 48 ADDED BY CO# 52	DOL	29,807.036	0.000	1.000	1.00	29,807.04
1658	96086049		UNIQUE CHANGE ORDER ITEM 49 3/28/19 3RD PARTY ACCIDENT DAMAGE COST	DOL	53,500.520	0.000	1.000	1.00	53,500.52
1659	96086050		UNIQUE CHANGE ORDER ITEM 50 STERRETT RE-WORK	DOL	19,928.300	0.000	1.000	1.00	19,928.30

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1660	96086051		UNIQUE CHANGE ORDER ITEM 51 MASH COMPLIANCE UPGRADE & REPAIR UOM DOL=DOL	DOL	1.000	0.000	333,282.600	436,451.13	436,451.13
1661	96086052		UNIQUE CHANGE ORDER ITEM 52 REMOVE TEMP LIGHTING BUS 287 UOM DOL=LS	DOL	7,006.070	0.000	1.000	1.00	7,006.07
1662	96086053		UNIQUE CHANGE ORDER ITEM 53 Added Drainage Work BUS 287 UOM DOL=DOL	DOL	1.000	0.000	697,070.770	697,070.77	697,070.77
1663	96086054		UNIQUE CHANGE ORDER ITEM 54 Unit Price Cost Escalation 5-13-2020 Settlement	DOL	4,607,803.530	0.000	1.000	1.00	4,607,803.53
1664	96086055		UNIQUE CHANGE ORDER ITEM 55 PURCHASE & TXDOT RETAIN CHANGEABLE MESSAGE BOARDS	DOL	21,071.520	0.000	6.000	6.00	126,429.12
1666	96086057		UNIQUE CHANGE ORDER ITEM 57 LABOR/MAINTENANCE OF CMS BY INVOICE	DOL	1.000	0.000	40,000.000	18,026.82	18,026.82
1667	96086058		UNIQUE CHANGE ORDER ITEM 58 Added Drainage Work SGC By Invoice	DOL	1.000	0.000	11,940.920	11,940.92	11,940.92
1668	96086059		UNIQUE CHANGE ORDER ITEM 59 Brookside Milling by Invoice	DOL	1.000	0.000	25,820.520	25,820.52	25,820.52
1669	96086060		UNIQUE CHANGE ORDER ITEM 60 Builders Risk Insurance 5/31/19-3/31/2020	DOL	44,922.140	0.000	1.000	1.00	44,922.14
1670	96086061		UNIQUE CHANGE ORDER ITEM 61 Builders Risk Insurance 3/31/2020-6/30/2020	DOL	20,869.000	0.000	1.000	1.00	20,869.00
1671	96086062		UNIQUE CHANGE ORDER ITEM 62 Builders Risk Insurance 6/30/2020 - 12/31/2020	DOL	109,599.220	0.000	1.000	1.00	109,599.22
1672	96086063		UNIQUE CHANGE ORDER ITEM 63 Builders Risk Insurance 12/31/2020-9/30/2020	DOL	99,807.510	0.000	1.000	1.00	99,807.51
1673	96086064		UNIQUE CHANGE ORDER ITEM 64 INSTALL TEMP LIGHTING BUS 287 UOM DOL=LS	DOL	37,930.170	0.000	1.000	1.00	37,930.17
1676	96086067		UNIQUE CHANGE ORDER ITEM 67 OHL Owned Message Boards 6/1/19 - 6/30/20	DOL	21,470.119	0.000	10.000	10.00	214,701.19
1679	96086066		UNIQUE CHANGE ORDER ITEM 66 Railroad Liability Insurance 3/31/2020- 9/30/2020	DOL	3,150.000	0.000	1.000	1.00	3,150.00
1680	96086068		UNIQUE CHANGE ORDER ITEM 68 Railroad Liability Insurance	DOL	17,874.150	0.000	1.000	1.00	17,874.15
1681	96086069		UNIQUE CHANGE ORDER ITEM 69 ADDED RIPRAP NBML AT SPUR 394; UOM DOL=DOL	DOL	1.000	0.000	345,535.500	345,535.50	345,535.50
1682	96086070		UNIQUE CHANGE ORDER ITEM 70 PROJECT OVERHEAD FOR ADDED WORK CO'S 5, 18, 40 & 44	DOL	8,045.270	0.000	75.000	75.00	603,395.25
1683	96086071		UNIQUE CHANGE ORDER ITEM 71 Task 47Y0044	DOL	18,338.350	0.000	1.000	1.00	18,338.35
1684	96086072		UNIQUE CHANGE ORDER ITEM 72 CROSS STITCHING CPCD LONGITUDINAL JOINT	DOL	116.870	0.000	270.000	424.00	49,552.88
1685	96086073		UNIQUE CHANGE ORDER ITEM 73 EXISTING CPCD EPOXY POTHOLE REPAIR	DOL	1.000	0.000	15,000.000	6,342.83	6,342.83
1686	96086074		UNIQUE CHANGE ORDER ITEM 74 Riprap between Barriers by Invoice	DOL	1.000	0.000	15,672.380	15,672.38	15,672.38

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1687	96086075		UNIQUE CHANGE ORDER ITEM 75 Frontage Road Tie-in Subgrade & Milling by Invoice	DOL	1.000	0.000	15,000.000	7,873.70	7,873.70
1690	96086079		UNIQUE CHANGE ORDER ITEM 79 Landmark Gate Relocation by Invoice	DOL	1.000	0.000	3,106.560	18,556.95	18,556.95
1691	96086080		UNIQUE CHANGE ORDER ITEM 80 10/16/18 3RD PARTY ACCIDENT DAMAGE COST	DOL	1.000	0.000	5,820.130	5,820.13	5,820.13
1692	96086081		UNIQUE CHANGE ORDER ITEM 81 RPS1590 CLOSURE	DOL	15,091.080	0.000	1.000	1.00	15,091.08
1693	96086082		UNIQUE CHANGE ORDER ITEM 82 2nd Layer Concrete Removal Escalation	DOL	0.320	0.000	72,385.830	72,385.83	23,163.47
1694	96086083		UNIQUE CHANGE ORDER ITEM 83 Level up and Inlet Modification Removal	DOL	1.000	0.000	65,000.000	87,410.11	87,410.11
1695	96086083		UNIQUE CHANGE ORDER ITEM 83 TEMPORARY EARTH WALL WIRE MESH MOH BALANCE	DOL	3.180	0.000	500.000	500.00	1,590.00
1696	96086084		UNIQUE CHANGE ORDER ITEM 84 R610822200EC GR 75 ABT #8X18"6"	DOL	35.570	0.000	29.000	29.00	1,031.53
1697	96086085		UNIQUE CHANGE ORDER ITEM 85 EDGE REPAIRS	DOL	757.380	0.000	345.010	345.01	261,303.67
1700	96086088		UNIQUE CHANGE ORDER ITEM 88 Builders Risk Insurance 9/30/2021-11/08/2021	DOL	10,391.530	0.000	1.000	1.00	10,391.53
1701	96086089		UNIQUE CHANGE ORDER ITEM 89 BUILDERS RISK EXTENSION COST PER DAY THROUGH 4/30/2022	DOL	358.330	0.000	183.000	183.00	65,574.39
1702	96086090		UNIQUE CHANGE ORDER ITEM 90 ADDED RIPRAP BY INVOICE	DOL	1.000	0.000	950,030.110	950,030.11	950,030.11
1703	96086091		UNIQUE CHANGE ORDER ITEM 91 Transportation cost of moving MOH material	DOL	10,743.110	0.000	1.000	1.00	10,743.11
1704	96086092		UNIQUE CHANGE ORDER ITEM 92 7.5 X 10 D31/D31 DR45" X 22' LT & RT FACE	DOL	460.000	0.000	379.000	379.00	174,340.00
1705	96086093		UNIQUE CHANGE ORDER ITEM 93 MASH SGTs	DOL	3,320.220	0.000	45.000	45.00	149,409.90
1706	96086094		UNIQUE CHANGE ORDER ITEM 94 ADDED BY CO#129	DOL	1.000	0.000	85,000.000	111,590.30	111,590.30
1707	96086095		UNIQUE CHANGE ORDER ITEM 95 ADDED BY CO#130	DOL	1.000	0.000	20,000.000	24,496.90	24,496.90
1708	96086096		UNIQUE CHANGE ORDER ITEM 96 Transportation cost of moving material to TxDOT Stockpile	DOL	1,500.000	0.000	1.000	3.63	5,439.00
1709	96086097		UNIQUE CHANGE ORDER ITEM 97 ADDED BY CO#134	DOL	1.000	0.000	350,000.000	364,124.01	364,124.01
1710	96086098		UNIQUE CHANGE ORDER ITEM 98 Final Cleaning Cycle by Invoice	DOL	1.000	0.000	41,000.000	55,448.71	55,448.71
1711	96086099		UNIQUE CHANGE ORDER ITEM 99 Clearance Sign Hardware Ty N	DOL	805.650	0.000	4.000	4.00	3,222.60
1712	06776001		ELIM EXT PAV MRK & MRKS (4") ESCALATION	LF	0.100	0.000	27,283.000	27,283.00	2,731.03

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1713	06776003		ELIM EXT PAV MRK & MRKS (8") ESCALATION	LF	0.213	0.000	7,022.000	7,022.00	1,494.28
1714	06776007		ELIM EXT PAV MRK & MRKS (24") ESCALATION	LF	0.820	0.000	30.000	30.00	24.61
1715	06776008		ELIM EXT PAV MRK & MRKS (ARROW) ESCALATION	EA	12.934	0.000	4.000	4.00	51.74
1716	06776013		ELIM EXT PAV MRK & MRKS (ENTR GORE) ESCALATION	EA	131.836	0.000	2.250	2.25	296.63
1717	06776014		ELIM EXT PAV MRK & MRKS (EXIT GORE) ESCALATION	EA	131.719	0.000	2.000	2.00	263.44
1719	96086101		UNIQUE CHANGE ORDER ITEM UOM DOL=LF	DOL	6.750	0.000	5,000.000	5,000.00	33,750.00
1720	96086001		UNIQUE CHANGE ORDER ITEM 1 THM MEASURED MILE INEFFICIENCIES	DOL	124,599.070	0.000	1.000	1.00	124,599.07
2111	01626002		BLOCK SODDING ESCALATION	SY	1.260	0.000	23,197.710	23,197.71	29,229.11
2220	04026001		TRENCH EXCAVATION PROTECTION ESCALATION	LF	1.294	0.000	4,121.000	4,121.00	5,334.63
2221	04026001		TRENCH EXCAVATION PROTECTION CO 76 DEDUCTION	LF	-0.081	0.000	2,934.000	2,934.00	-237.65
2342	04326001		RIPRAP (CONC)(4 IN) BUS287 ISLANDS	CY	75.250	0.000	185.940	185.94	13,991.99
2603	07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES) ESCALATION	CYC	243.440	0.000	58.000	58.00	14,119.52
2604	07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS) ESCALATION	CYC	41.630	0.000	6.000	6.00	249.78
2631	04766073		JACK BOR TUN BOX CULV (5 FT X 4 FT) REVICED PRICING UNDER 75% PQ	LF	1,050.000	0.000	104.000	104.00	109,200.00
2731	05086001		CONSTRUCTING DETOURS ESCALATION	SY	0.710	0.000	5,352.440	5,352.44	3,800.23
2732	05086001		CONSTRUCTING DETOURS ESCALATION	SY	0.350	0.000	20,036.080	21,590.35	7,556.62
2736	05086003		CONSTRUCTING DETOURS (TY 1) ESCALATION	SY	5.510	0.000	2,835.990	2,835.99	15,626.30
2737	05086003		CONSTRUCTING DETOURS (TY 1) ESCALATION	SY	3.850	0.000	18,676.060	18,702.19	72,003.43
788	05146036		PERM CTB (TRAN SSCB TO SSTR) (MOD) ADDED BY C.O. # 43	LF	629.000	0.000	40.000	40.00	25,160.00
								Category Subtotal	\$156,084,292.86

CATEGORY		002		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0226	04036002		TEMPORARY SPL SHORING (SOIL NAIL) Added by C.O. #33	SF	30.300	0.000	1,244.000	1,166.00	35,329.80
1575	96066053		LAW ENFORCEMENT PERSONNEL PAID BY INVOICE	DOL	1.000	100,000.000	947,999.000	1,184,865.92	1,184,865.92
1576	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE PAID BY INVOICE	DOL	1.000	50,000.000	474,466.990	524,466.99	524,466.99
1577	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY PAID BY INVOICE	DOL	1.000	500,000.000	275,000.000	936,509.68	936,509.68
1580	96046003		CONTRACTOR FORCE ACCOUNT 3 SB EXIT to SPUR 394 & US 77S CLOSURE PERMITTED 42 DAYS	DOL	-500.000	1.000	0.000	20.00	-10,000.00
1582	95016002		RUC (CREDIT OR DAMAGE) BRIDGE or ROADWAY at BROOKSIDE 20 DAYS INCENTIVE PERMITTED	DOL	1,000.000	20.000	0.000	6.00	6,000.00
1583	95016003		RUC DAMAGE ONLY LANE RENTAL CHARGES 1 LANE TIME PERIOD A	DOL	-2,000.000	1.000	0.000	11.00	-22,000.00
1585	95016003		RUC DAMAGE ONLY LANE RENTAL CHARGES 2 or MORE LANES PERIOD B	DOL	-10,000.000	1.000	0.000	2.00	-20,000.00
1586	96086001		UNIQUE CHANGE ORDER ITEM 1 CO #2 TOWING SERVICES	DOL	1.000	0.000	8,319.010	8,319.01	8,319.01
1587	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#2 PARTNERING	DOL	3,510.340	0.000	1.000	1.00	3,510.34
1590	96086004		UNIQUE CHANGE ORDER ITEM 4 CO# 7 MBGF/END TREATMENT REPAIR	DOL	1.000	0.000	100,000.000	101,089.11	101,089.11

Category Subtotal \$2,748,090.85

PROJECT NH 1502(531) CONTROL 004804079

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0066	01046001		REMOVING CONC (PAV) Added By C.O. #64	SY	0.020	0.000	0.000	0.000	0.00
0087	01056015		REMOVING STAB BASE & ASPH PAV (8"-10") Added By C.O. #64	SY	0.080	0.000	0.000	0.000	0.00
0093	01106001		EXCAVATION (ROADWAY) Added By C.O. #64	CY	0.890	0.000	0.000	0.000	0.00
0096	01326025		EMBANKMENT (FINAL) (DENS CONT) (TY C1) Added By C.O. #64	CY	0.710	0.000	0.000	0.000	0.00
0105	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	23,651.000	-23,651.000	0.000	0.00
0111	01626002		BLOCK SODDING Cost Escalation for Block Sodding	SY	0.590	0.000	0.000	0.000	0.00
0131	02476304		FL BS (CMP IN PLACE) (TY D GR 1-2)(10") Added By C.O. #64	SY	0.780	0.000	0.000	0.000	0.00
0136	02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") Added By C.O. #64	SY	1.400	0.000	0.000	0.000	0.00
0142	02606004		LIME (QUICKLIME (DRY)) Added By C.O. #64	TON	9.750	0.000	0.000	0.000	0.00

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE				Page 33 of 63	
0146	02606017		LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	0.270	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0150	03106005	000	PRIME COAT (AE-P)	GAL	5.100	291,258.000	-291,258.000	0.000	0.00
0156	03416008		D-GR HMA TY-B PG64-22	TON	10.000	0.000	0.000	0.000	0.00
			ESCALATION						
0162	03416028		D-GR HMA TY-C PG70-22	TON	10.000	0.000	0.000	0.000	0.00
			ESCALATION						
0166	03416255		D-GR HMA TY-B PG64-22 (EXEMPT)	TON	10.000	0.000	0.000	0.000	0.00
			ESCALATION						
0171	03606007		CONC PVMT (CONT REINF - CRCP) (13")	SY	4.700	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0191	03606023		CONC PVMT (JOINTED - CPCD) (13")	SY	4.700	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0215	04006005	000	CEM STABIL BKFL	CY	116.000	11,961.000	-11,961.000	0.000	0.00
0216	04006005		CEM STABIL BKFL	CY	4.180	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0227	04036001		TEMPORARY SPL SHORING	SF	0.430	0.000	12,776.950	0.000	0.00
			Added By C.O. #64						
0256	04166021		DRILL SHAFT (SIGN MTS) (42 IN)	LF	10.800	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0276	04206014		CL C CONC (ABUT)(HPC)	CY	32.400	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0296	04226016		APPROACH SLAB (HPC)	CY	15.840	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0311	04236024		RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	1.440	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0401	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	3.460	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0426	04626034		CONC BOX CULV (10 FT X 10 FT)	LF	27.000	0.000	18.000	0.000	0.00
			Added By C.O. #64						
0447	04646008		RC PIPE (CL III)(36 IN)	LF	9.920	0.000	0.000	0.000	0.00
			ESCALATION						
0470	04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	6,300.000	4.000	-4.000	0.000	0.00
0496	04656237		INLET (RAIL & GRATE) (TY II)	EA	133.220	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0500	04656258	000	INLET(COMPL)(EXT)(RAIL & GRATE)(TY II)	EA	2,200.000	113.000	-113.000	0.000	0.00
0501	04656258		INLET(COMPL)(EXT)(RAIL & GRATE)(TY II)	EA	79.200	0.000	0.500	0.000	0.00
			Added By C.O. #64						
0506	04656326		INLET (COMPL)(TY G)(3 GRATE)	EA	5,317.920	0.000	2.000	0.000	0.00
			ADDED BY C.O. # 9						
0525	04676178	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (P)	EA	8,800.000	1.000	-1.000	0.000	0.00
0575	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	2,800.000	8.000	-8.000	0.000	0.00
0595	04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	85.000	8,703.000	-8,703.000	0.000	0.00
0601	04746005		SLOT DRAIN (GAL STL) (18 IN)	LF	3.600	0.000	2.770	0.000	0.00
			Added By C.O. #64						
0615	04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	700.000	183.000	-183.000	0.000	0.00
0630	04766073	000	JACK BOR TUN BOX CULV (5 FT X 4 FT)	LF	1,000.000	151.000	-151.000	0.000	0.00
0666	04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	2,520.000	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0671	04966011		REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	5,400.000	0.000	0.000	0.000	0.00
			Added By C.O. #64						
0718	05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	8.947	0.000	0.000	0.000	0.00

0732	05086001		ADDED BY CO# 56 CONSTRUCTING DETOURS	SY	0.310	0.000	0.000	0.000	0.00
0737	05086003		Added By C.O. #64 CONSTRUCTING DETOURS (TY 1)	SY	1.410	0.000	0.000	0.000	0.00
0749	05126013		Added By C.O. #64 PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	6.300	0.000	0.000	0.000	0.00
0752	05126013		ADDED BY CO#167 PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	0.130	0.000	10,319.000	0.000	0.00
0754	05126025		Added By C.O. #64 PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.040	0.000	0.000	0.000	0.00
0756	05126025		ADDED BY CO#167 PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	0.070	0.000	0.000	0.000	0.00
0771	05126037		Added By C.O. #64 PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	0.090	0.000	0.000	0.000	0.00
0778	05126041		Added By C.O. #64 PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	0.090	0.000	0.000	0.000	0.00
0780	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	6.300	168.000	-168.000	0.000	0.00
0791	05146038		PERM CTB (SSCB)(TY 1)(MOD)	LF	7.200	0.000	979.660	0.000	0.00
0796	05146039		Added By C.O. #64 PERM CTB (SSCB)(TY 2)(MOD)	LF	5.220	0.000	0.000	0.000	0.00
0800	05146040	000	Added By C.O. #64 PERM CTB (SSCB)(TY 3)(MOD)	LF	130.000	1,161.000	-1,161.660	0.000	0.00
0806	05286001		COLORED TEXTURED CONC (4")	SY	1.690	0.000	0.000	0.000	0.00
0816	05306004		Added By C.O. #64 DRIVEWAYS (CONC)	SY	1.360	0.000	406.590	0.000	0.00
0820	05306017	000	Added By C.O. #64 DRIVEWAYS (CONC) (HES)	SY	70.000	551.000	-551.000	0.000	0.00
0881	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	37.400	0.000	0.000	0.000	0.00
0906	06106009		Added By C.O. #64 REMOVE RD IL ASM (TRANS-BASE)	EA	3.300	0.000	0.000	0.000	0.00
0946	06186030		Added By C.O. #64 CONDT (PVC) (SCH 40) (3") (BORE)	LF	0.310	0.000	0.000	0.000	0.00
0950	06186031	000	Added By C.O. #64 CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	8.000	110,440.000	-110,440.000	0.000	0.00
0970	06186064	000	CONDT (RM) (1")	LF	20.000	100.000	-100.000	0.000	0.00
0981	06186074		CONDT (RM) (3")	LF	0.990	0.000	0.000	0.000	0.00
1025	06206015	000	Added By C.O. #64 ELEC CONDR (NO.2) BARE	LF	2.300	1,445.000	-1,445.000	0.000	0.00
1030	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.500	2,890.000	-2,890.000	0.000	0.00
1051	06246019		GROUND BOX TY 1 (364860)W/APRON	EA	57.200	0.000	0.000	0.000	0.00
1114	06446033		Added By C.O. #64 IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	164.609	0.000	1.000	0.000	0.00
1115	06446033	000	ESCALATION IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	600.000	1.000	0.000	0.000	0.00
1140	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.000	329.560	0.000	0.000	0.00
1141	06476001		INSTALL LRSS (STRUCT STEEL)	LB	0.648	0.000	329.560	0.000	0.00
1142	06476001		ESCALATION INSTALL LRSS (STRUCT STEEL)	LB	10,655.670	0.000	0.000	0.000	0.00
1145	06476002	000	CIVIC CENTER SIGN STRUCTURE RELOCATE LRSA	EA	1,400.000	1.000	0.000	0.000	0.00
1147	06476002		RELOCATE LRSA	EA	495.246	0.000	1.000	0.000	0.00

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE					Page 35 of 63
ESCALATION									
1163	06506032		INS OH SN SUP(30 FT CANT)	EA	332.200	0.000	0.000	0.000	0.00
1166	06586013		INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	28.540	0.000	23.000	0.000	0.00
ADDED BY C.O.# 43									
1170	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	30.000	56.000	17.000	0.000	0.00
1176	06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	50.990	0.000	86.000	0.000	0.00
ADDED BY CO# 122									
1206	06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.020	0.000	0.000	0.000	0.00
Added By C.O. #64									
1216	06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.010	0.000	34,781.000	0.000	0.00
Added By C.O. #64									
1255	06666081	000	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	563.000	29.000	-29.000	0.000	0.00
1260	06666084	000	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	618.000	25.000	-25.000	0.000	0.00
1315	06666193	000	REFL PAV MRK TY II (W) (ENTR GORE)	EA	346.000	29.000	-29.000	0.000	0.00
1320	06666194	000	REFL PAV MRK TY II (W) (EXIT GORE)	EA	374.000	25.000	-25.000	0.000	0.00
1405	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	100.000	29.000	-29.000	0.000	0.00
1410	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	114.000	25.000	-25.000	0.000	0.00
1431	60076013		FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	0.050	0.000	0.000	0.000	0.00
Added By C.O. #64									
1445	60146001	000	MULTIDUCT COND SYS (PVC)(SCHD 40)	LF	12.000	54,795.000	-54,795.000	0.000	0.00
1465	60276004	000	JUNCTION BOX (INSTALL)	EA	800.000	1.000	0.000	0.000	0.00
1470	60276007	000	MANHOLE (PREPARE)	EA	500.000	7.000	0.000	0.000	0.00
1471	60276007		MANHOLE (PREPARE)	EA	23.700	0.000	7.000	0.000	0.00
ESCALATION									
1535	60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	1,200.000	1.000	0.000	0.000	0.00
1536	60886001		REMOVE CAMERA POLE STRUCTURE	EA	199.120	0.000	1.000	0.000	0.00
ESCALATION									
1550	61476002	000	PASSIVE PAVEMENT SENSOR	EA	4,500.000	4.000	-4.000	0.000	0.00
1555	61476003	000	SUBSURFACE TEMPERATURE PROBE	EA	2,000.000	1.000	-1.000	0.000	0.00
1560	61476004	000	SENSOR AND PROBE CABLE	LF	4.000	1,030.000	-1,030.000	0.000	0.00
1561	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1562	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
1565	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
PAID BY THE HOUR									
1566	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1,000.000	0.000	0.000	0.00
1568	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1570	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00
1571	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	500,000.000	0.000	0.000	0.00
1572	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	500,000.000	0.000	0.000	0.00
1573	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	100,000.000	0.000	0.000	0.00
1594	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	1.950	0.000	1,082.000	0.000	0.00
CO# 10									
1600	06776015		ELIM EXT PAV MRK & MRKS (ISLAND)	SF	2.226	0.000	5.000	0.000	0.00
CO# 10									
1601	06776018		ELIM EXT PAV MRK & MRKS (18")(YLD TRI)	EA	23.320	0.000	2.000	0.000	0.00
CO# 10									
1602	06776020		ELIM EXT PAV MRK & MRKS (MED NOSE)	EA	530.000	0.000	8.000	0.000	0.00
CO# 10									
1606	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	424.000	0.000	11.000	0.000	0.00
SPOT DEBRIS REMOVAL (MINIMUM CALLOUT)									
1607	07386001		CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,865.180	0.000	2.000	0.000	0.00
CO# 14									

1627	96086019	UNIQUE CHANGE ORDER ITEM 19 ADDED BY C.O. # 32	DOL	1,925.930	0.000	3.000	0.000	0.00
1635	96086027	UNIQUE CHANGE ORDER ITEM 27 ADDED BY C.O. # 36	DOL	65.720	0.000	0.000	0.000	0.00
1718	96086100	UNIQUE CHANGE ORDER ITEM 100 PROJECT OVERHEAD FOR ADDED WORK CO109	DOL	7,176.280	0.000	0.000	0.000	0.00
1721	96086002	UNIQUE CHANGE ORDER ITEM 2 LABOR & EQUIPMENT FOR INSTALLING LRSS	DOL	5,722.360	0.000	1.000	0.000	0.00
2680	05026001	BARRICADES, SIGNS AND TRAFFIC HANDLING ESCALATION	MO	7,071.900	0.000	0.000	0.000	0.00
2681	05026001	BARRICADES, SIGNS AND TRAFFIC HANDLING ESCALATION	MO	2,181.450	0.000	0.000	0.000	0.00
2752	05126013	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	-0.290	0.000	0.000	0.000	0.00
2757	05126025	PORT CTB (MOVE)(SGL SLP)(TY 1) ESCALATION	LF	0.950	0.000	0.000	0.000	0.00
2764	05126033	PORT CTB (MOVE)(LOW PROF)(TY 1) CO#76 DEDUCTION	LF	-0.200	0.000	0.000	0.000	0.00
2765	05126033	PORT CTB (MOVE)(LOW PROF)(TY 1) ADDED BY CO#167	LF	7.590	0.000	0.000	0.000	0.00
2774	05126041	PORT CTB (STKPL)(F-SHAPE)(TY 1) ESCALATION	LF	0.960	0.000	0.000	0.000	0.00
2775	05126041	PORT CTB (STKPL)(F-SHAPE)(TY 1) ADDED BY CO#167	LF	10.185	0.000	0.000	0.000	0.00
2776	05126041	PORT CTB (STKPL)(F-SHAPE)(TY 1) ADDED BY CO#167	LF	10.289	0.000	0.000	0.000	0.00
Category Subtotal								0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1578	96046001		CONTRACTOR FORCE ACCOUNT 1 SB EXIT RAMP TO US 287 CLOSURE PERMITTED 32 DAYS	DOL	-500.000	1.000	0.000	0.000	0.00
1579	96046002		CONTRACTOR FORCE ACCOUNT 2 SB EXIT to BROOKSIDE CLOSURE PERMITTED 24 DAYS	DOL	-500.000	1.000	0.000	0.000	0.00
1581	95016002		RUC (CREDIT OR DAMAGE) BRIDGE or ROADWAY at BROOKSIDE CLOSURE PERMITTED 60 DAYS	DOL	-1,000.000	1.000	0.000	0.000	0.00
1584	95016003		RUC DAMAGE ONLY LANE RENTAL CHARGES 2 or MORE LANES PERIOD A	DOL	-25,000.000	1.000	0.000	0.000	0.00
Category Subtotal								0.00	

TOTAL ITEM EARNINGS THIS CONTRACT **\$158,832,383.71**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	8,900.000	612.00	612.000	5,446,800.00
01046001		REMOVING CONC (PAV)	SY	0.020	370,865.00	0.000	0.00
01046001		REMOVING CONC (PAV)	SY	0.540	370,865.00	186,619.360	100,774.46
		ESCALATION					
01046001		REMOVING CONC (PAV)	SY	0.570	370,865.00	14,545.380	8,290.87
		ESCALATION JUNE 2019 TO AUG 2019					
01046001	000	REMOVING CONC (PAV)	SY	1.000	370,865.00	345,099.060	345,099.06
01046009		REMOVING CONC (RIPRAP)	SY	-0.580	3,362.00	3,552.050	-2,045.98
		DEDUCTION OF CO76					
01046009		REMOVING CONC (RIPRAP)	SY	1.320	3,362.00	5,069.480	6,695.26
		ESCALATION					
01046009	000	REMOVING CONC (RIPRAP)	SY	12.000	3,362.00	10,260.540	123,126.48
01046014	000	REMOVING CONC (FOUNDATIONS)	CY	1,100.000	3.02	2.700	2,970.00
01046021		REMOVING CONC (CURB)	LF	0.590	3,767.00	163.000	96.58
		ESCALATION					
01046021	000	REMOVING CONC (CURB)	LF	4.000	3,767.00	5,498.700	21,994.80
01046036		REMOVING CONC (SIDEWALK OR RAMP)	SY	27.310	0.00	226.660	6,190.08
		CO#12					
01046037		REMOVE CONC (RAIL)	LF	23.990	0.00	723.000	17,344.77
		CO 6					
01056015		REMOVING STAB BASE & ASPH PAV (8"-10")	SY	0.080	437,883.00	0.000	0.01
01056015		REMOVING STAB BASE & ASPH PAV (8"-10")	SY	0.490	437,883.00	228,780.750	112,102.55
		ESCALATION					
01056015		REMOVING STAB BASE & ASPH PAV (8"-10")	SY	0.580	437,883.00	16,040.020	9,303.21
		ESCALATION JUNE 2019 THROUGH AUG 2019					
01056015	000	REMOVING STAB BASE & ASPH PAV (8"-10")	SY	3.500	437,883.00	419,566.550	1,468,483.07
01056075		REMOV STAB BASE AND ASPH PAV (10"-18")	SY	1.210	0.00	7,377.680	8,926.99
		ESCALATION					
01056075		REMOV STAB BASE AND ASPH PAV (10"-18")	SY	9.750	0.00	15,925.620	155,274.80
		CO 6					
01106001		EXCAVATION (ROADWAY)	CY	0.890	613,014.00	0.000	0.01
01106001		EXCAVATION (ROADWAY)	CY	1.510	613,014.00	285,158.660	430,589.58
		ESCALATION					
01106001		EXCAVATION (ROADWAY)	CY	2.650	613,014.00	25,094.000	66,499.10
		ESCALATION					
01106001	000	EXCAVATION (ROADWAY)	CY	10.000	613,014.00	551,465.000	5,514,650.00
01106002		EXCAVATION (CHANNEL)	CY	12.440	0.00	2,173.000	27,027.34
01106007		EXCAVATION(ROADWAY)(OPT1)	CY	5.000	0.00	21,655.400	108,277.00
		CO#17					
01326025		EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	0.710	56,623.00	0.000	0.00
01326025		EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	2.210	56,623.00	78,464.560	173,092.82
		ESCALATION					
01326025		EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	3.120	56,623.00	11,359.000	35,440.08
		ESCALATION					

01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.000	56,623.00	114,055.000	912,440.00
01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	30.000	38,118.00	3,541.000	106,230.00
01606003		FURNISHING AND PLACING TOPSOIL (4") Added by CO# 55	SY	1.650	0.00	444,448.410	733,339.87
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.000	0.00	0.000	0.00
01626002		BLOCK SODDING Cost Escalation for Block Sodding	SY	0.590	23,651.00	0.000	0.00
01626002		BLOCK SODDING ESCALATION	SY	1.260	23,651.00	23,197.710	29,229.11
01626002	000	BLOCK SODDING	SY	2.470	23,651.00	23,197.710	57,298.34
01646023		CELL FBR MLCH SEED(PERM)(RURAL)(CLAY) ADDED BY CO#108	SY	0.980	0.00	28,761.610	28,186.37
01646035		DRILL SEEDING (PERM) (RURAL) (CLAY) CO76 DEDUCTION	SY	-0.010	651,397.00	651,397.000	-3,452.40
01646035		DRILL SEEDING (PERM) (RURAL) (CLAY) ESCALATION	SY	0.080	651,397.00	226,682.680	17,907.93
01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.110	651,397.00	226,682.680	24,935.10
01646041		DRILL SEEDING (TEMP) (WARM) CO76 DEDUCTION	SY	0.000	968,536.00	968,536.000	-4,164.70
01646041		DRILL SEEDING (TEMP) (WARM) ESCALATION	SY	0.030	968,536.00	269,491.200	8,893.21
01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.090	968,536.00	269,491.200	24,254.21
01646043		DRILL SEEDING (TEMP) (COOL) ESCALATION	SY	0.030	0.00	303,188.370	7,579.71
01646043		DRILL SEEDING (TEMP) (COOL)	SY	0.110	0.00	303,188.370	33,350.72
01686001		VEGETATIVE WATERING Cost Escalation for Vegetative Watering	MG	6.940	843.36	5,467.240	37,942.64
01686001	000	VEGETATIVE WATERING	MG	20.000	843.36	5,467.240	109,344.80
01696001		SOIL RETENTION BLANKETS (CL 1) (TY A) ADDED BY CO# 108	SY	1.780	0.00	28,825.180	51,308.82
02476304		FL BS (CMP IN PLACE) (TY D GR 1-2)(10") ESCALATION	SY	0.060	646,792.00	-2,455.540	-147.33
02476304		FL BS (CMP IN PLACE) (TY D GR 1-2)(10")	SY	0.780	646,792.00	0.000	0.00
02476304		FL BS (CMP IN PLACE) (TY D GR 1-2)(10") ESCALATION	SY	1.060	646,792.00	323,960.940	342,361.92
02476304	000	FL BS (CMP IN PLACE) (TY D GR 1-2)(10")	SY	10.000	646,792.00	375,593.420	3,755,934.20
02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") ESCALATION	SY	0.110	42,634.00	-300.980	-33.71
02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16")	SY	1.400	42,634.00	0.000	-0.01
02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") ESCALATION	SY	2.780	42,634.00	15,655.880	43,473.25
02476477		FL BS (CMP IN PLC)(TY D GR 1-2)(16") ESCALATION	SY	2.890	42,634.00	4,714.520	13,615.53
02476477	000	FL BS (CMP IN PLC)(TY D GR 1-2)(16")	SY	18.000	42,634.00	42,539.300	765,707.40
02606004		LIME (QUICKLIME (DRY)) Material Cost Escalation	TON	32.000	8,644.00	2,429.730	77,751.36
02606004	000	LIME (QUICKLIME (DRY))	TON	125.000	8,644.00	14,438.830	1,804,853.75
02606009		LIME TRT (EXST MATL)(10") CO# 17	SY	4.500	0.00	248,024.290	1,116,109.33
02606017		LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	0.270	222,664.00	0.000	0.00

02606017		LIME TRT(MIX EXST MATL & NEW BASE)(8") ESCALATION	SY	0.510	222,664.00	97,895.540	49,926.72
02606017	000	LIME TRT(MIX EXST MATL & NEW BASE)(8")	SY	3.450	222,664.00	219,544.170	757,427.38
03106005		PRIME COAT (AE-P)	GAL	0.110	0.00	62,950.000	6,924.50
03106005	000	PRIME COAT (AE-P)	GAL	5.100	0.00	0.000	0.00
03106005		PRIME COAT (AE-P)	GAL	5.870	0.00	107,280.040	629,733.83
03406246		REVISED PRICING UNDER 50% PQ D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP) ADDED BY C.O.# 32	TON	165.810	0.00	630.950	104,617.82
03416008	000	D-GR HMA TY-B PG64-22	TON	72.000	10,603.00	13,853.030	997,418.16
03416028		D-GR HMA TY-C PG70-22 ESCALATION	TON	18.400	12,347.00	1,641.550	30,204.52
03416028	000	D-GR HMA TY-C PG70-22	TON	87.000	12,347.00	14,916.172	1,297,706.96
03416255	000	D-GR HMA TY-B PG64-22 (EXEMPT)	TON	68.000	136,504.00	138,430.270	9,413,258.36
03606007		CONC PVMT (CONT REINF - CRCP) (13")	SY	4.700	272,127.00	0.000	0.01
03606007		CONC PVMT (CONT REINF - CRCP) (13") ESCALATION	SY	11.960	272,127.00	162,844.780	1,947,623.58
03606007		CONC PVMT (CONT REINF - CRCP) (13") ESCALATION	SY	16.060	272,127.00	22,461.760	360,735.87
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	48.000	272,127.00	277,405.690	13,315,473.12
03606023		CONC PVMT (JOINTED - CPCD) (13")	SY	4.700	318,043.00	0.000	0.00
03606023		CONC PVMT (JOINTED - CPCD) (13") ESCALATION	SY	11.220	318,043.00	160,212.710	1,797,586.60
03606023		CONC PVMT (JOINTED - CPCD) (13") ESCALATION	SY	15.320	318,043.00	2,471.850	37,868.74
03606023	000	CONC PVMT (JOINTED - CPCD) (13")	SY	40.000	318,043.00	305,719.230	12,228,769.20
03616007	000	FULL - DEPTH REPAIR CRCP (13")	SY	126.000	200.00	5.270	664.02
03616053		FULL - DEPTH REPAIR CPCD (8"-14") ADDED BY C.O. # 38	SY	435.030	0.00	549.950	239,245.32
04006001		STRUCT EXCAV CO# 27	CY	15.000	0.00	326.220	4,893.30
04006005		CEM STABIL BKFL	CY	4.180	0.00	0.000	-0.01
04006005		CEM STABIL BKFL ESCALATION	CY	16.620	0.00	418.138	6,949.45
04006005		CEM STABIL BKFL ESCALATION	CY	21.840	0.00	374.350	8,175.80
04006005	000	CEM STABIL BKFL	CY	116.000	0.00	0.000	0.01
04006005		CEM STABIL BKFL	CY	133.400	0.00	5,759.164	768,272.48
04006008		REVISED PRICING UNDER 50% PQ CUT & RESTORE ASPH PAVING ESCALATION	SY	5.130	0.00	643.690	3,299.10
04006008		CUT & RESTORE ASPH PAVING	SY	105.320	0.00	1,175.290	123,781.56
04016001		FLOWABLE BACKFILL	CY	313.180	0.00	346.450	108,501.21
04026001		TRENCH EXCAVATION PROTECTION CO 76 DEDUCTION	LF	-0.080	10,041.00	2,934.000	-237.65
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	10,041.00	10,318.600	10,318.60
04026001		TRENCH EXCAVATION PROTECTION ESCALATION	LF	1.290	10,041.00	4,121.000	5,334.63
04036001		TEMPORARY SPL SHORING	SF	0.430	69,156.00	0.000	0.00
04036001	000	TEMPORARY SPL SHORING	SF	12.000	69,156.00	60,632.200	727,586.40

04036002		TEMPORARY SPL SHORING (SOIL NAIL)	SF	30.300	0.00	1,166.000	35,329.80
04106001		SOIL NAIL ANCHORS	LF	2.610	31,072.00	24,970.000	65,171.70
		ESCALATION					
04106001		SOIL NAIL ANCHORS	LF	6.380	31,072.00	5,580.000	35,600.40
		ADDED BY CO# 96					
04106001	000	SOIL NAIL ANCHORS	LF	18.000	31,072.00	30,550.000	549,900.00
04162020		DRILL SHAFT (SIGN MTS)(36 IN)	LF	398.640	0.00	11.000	4,385.04
		CO# 26					
04166001		DRILL SHAFT (18 IN)	LF	4.860	573.00	-199.000	-967.14
		CO 76 ESCALATION					
04166001		DRILL SHAFT (18 IN)	LF	9.980	573.00	239.000	2,385.22
		ESCALATION					
04166001		DRILL SHAFT (18 IN)	LF	44.460	573.00	200.230	8,902.23
		ADDED BY CO# 87					
04166001	000	DRILL SHAFT (18 IN)	LF	60.000	573.00	579.230	34,753.80
04166004		DRILL SHAFT (36 IN)	LF	5.040	6,626.00	89.000	448.56
04166004		DRILL SHAFT (36 IN)	LF	6.300	6,626.00	-1,502.000	-9,462.60
		CO 76 ESCALATION					
04166004		DRILL SHAFT (36 IN)	LF	24.830	6,626.00	1,915.580	47,563.85
		ESCALATION					
04166004		DRILL SHAFT (36 IN)	LF	81.580	6,626.00	1,646.110	134,289.66
		ADDED BY CO# 87					
04166004	000	DRILL SHAFT (36 IN)	LF	140.000	6,626.00	6,826.560	955,718.40
04166007		DRILL SHAFT (54 IN)	LF	34.720	35.00	20.000	694.40
		ESCALATION					
04166007	000	DRILL SHAFT (54 IN)	LF	372.000	35.00	35.000	13,020.00
04166018		DRILL SHAFT (SIGN MTS) (24 IN)	LF	50.400	12.00	12.000	604.78
		ESCALATION					
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	60.000	12.00	12.000	720.00
04166021		DRILL SHAFT (SIGN MTS) (42 IN)	LF	10.800	588.00	0.000	0.00
04166021		DRILL SHAFT (SIGN MTS) (42 IN)	LF	22.110	588.00	558.000	12,337.38
		ESCALATION					
04166021		DRILL SHAFT (SIGN MTS) (42 IN)	LF	35.610	588.00	30.000	1,068.30
		ESCALATION					
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	300.000	588.00	588.000	176,400.00
04166022		DRILL SHAFT (SIGN MTS) (48 IN)	LF	17.760	17.00	17.000	301.92
		ESCALATION					
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	360.000	17.00	17.000	6,120.00
04166029		DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	19.940	160.00	248.000	4,944.13
		ESCALATION					
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	100.000	160.00	376.000	37,600.00
04206009		CL A CONC (COLLAR)	EA	852.560	0.00	5.000	4,262.80
		CO# 37					
04206010		CL A CONC (PLUG)	EA	1,000.700	0.00	11.000	11,007.70
04206011	000	CL B CONC (FLUME)	CY	364.000	274.40	297.018	108,114.55
04206014		CL C CONC (ABUT)(HPC)	CY	32.400	893.40	0.000	-0.01
04206014		CL C CONC (ABUT)(HPC)	CY	139.610	893.40	506.290	70,683.15
		ESCALATION					
04206014	000	CL C CONC (ABUT)(HPC)	CY	900.000	893.40	893.400	804,060.00
04206026		CL C CONC (BENT)(HPC)	CY	36.000	1,521.80	0.003	0.11

04206026		CL C CONC (BENT)(HPC) ESCALATION	CY	140.810	1,521.80	893.550	125,820.78
04206026	000	CL C CONC (BENT)(HPC)	CY	1,000.000	1,521.80	1,521.800	1,521,800.00
04226002		REINF CONC SLAB (HPC)	SF	0.430	250,051.00	152,844.000	65,722.92
04226002	000	REINF CONC SLAB (HPC)	SF	12.000	250,051.00	250,051.000	3,000,612.00
04226014	000	BRIDGE SIDEWALK (HPC)	SF	8.000	5,834.00	7,600.000	60,800.00
04226016		APPROACH SLAB (HPC)	CY	15.840	1,657.00	0.000	0.00
04226016		APPROACH SLAB (HPC) ESCALATION	CY	36.430	1,657.00	959.550	34,956.41
04226016	000	APPROACH SLAB (HPC)	CY	440.000	1,657.00	1,657.000	729,080.00
04236002		RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	2.160	16,471.00	2,592.080	5,598.89
04236002	000	RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	60.000	16,471.00	16,471.430	988,285.80
04236015		RETAINING WALL (SPECIAL) ESCALATION	SF	0.200	240.00	100.000	20.00
04236015	000	RETAINING WALL (SPECIAL)	SF	50.000	240.00	240.000	12,000.00
04236024		RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	1.440	20,664.00	0.000	0.00
04236024		RET WALL (SOIL NAIL)(ASHLAR FIN) ANCORTEX ESCALATION	SF	7.330	20,664.00	17,038.000	124,888.54
04236024		RET WALL (SOIL NAIL)(ASHLAR FIN) KELLER ESCALATION	SF	8.080	20,664.00	3,626.000	29,298.08
04236024	000	RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	40.000	20,664.00	20,664.000	826,560.00
04256035		PRESTR CONC GIRDER (TX28)	LF	4.320	3,255.50	1,131.500	4,888.08
04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	3,255.50	3,255.500	390,660.00
04256036		PRESTR CONC GIRDER (TX34)	LF	4.320	3,576.30	1,192.100	5,149.87
04256036	000	PRESTR CONC GIRDER (TX34)	LF	120.000	3,576.30	3,576.300	429,156.00
04256038		PRESTR CONC GIRDER (TX46)	LF	4.540	14,466.62	7,726.790	35,079.63
04256038	000	PRESTR CONC GIRDER (TX46)	LF	126.000	14,466.62	14,466.530	1,822,782.78
04256039		PRESTR CONC GIRDER (TX54)	LF	4.930	8,709.27	6,868.500	33,861.70
04256039	000	PRESTR CONC GIRDER (TX54)	LF	137.000	8,709.27	8,709.270	1,193,169.99
04276003		OPAQUE SEALER FINISH ESCALATION	SF	0.020	291,771.00	195,047.010	3,900.94
04276003		OPAQUE SEALER FINISH ESCALATION	SF	0.040	291,771.00	224,037.440	8,961.50
04276003	000	OPAQUE SEALER FINISH	SF	0.270	291,771.00	742,047.670	200,352.88
04326001		RIPRAP (CONC)(4 IN)	CY	10.220	815.20	387.659	3,961.86
04326001		RIPRAP (CONC)(4 IN) BUS287 ISLANDS	CY	75.250	815.20	185.940	13,991.99
04326001		RIPRAP (CONC)(4 IN) ESCALATION	CY	256.330	815.20	78.130	20,027.06
04326001	000	RIPRAP (CONC)(4 IN)	CY	284.000	815.20	519.479	147,532.04
04326001		RIPRAP (CONC)(4 IN) BUS 287 ISLAND RIPRAP	CY	479.160	815.20	185.940	89,095.57
04326002		RIPRAP (CONC)(5 IN)	CY	10.040	507.00	612.547	6,150.00
04326002	000	RIPRAP (CONC)(5 IN)	CY	279.000	507.00	1,115.999	311,363.72
04326002		RIPRAP (CONC)(5 IN) ESCALATION	CY	305.790	507.00	493.729	150,977.39
04326031		RIPRAP (STONE PROTECTION)(12 IN) ESCALATION	CY	55.110	112.00	135.100	7,445.36
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	191.000	112.00	135.100	25,804.10

04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	374.000	96.80	98.376	36,792.62
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	746.250	96.80	41.500	30,969.38
		UNDER MBGF					
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	14.000	412.00	412.000	5,768.00
04466001	000	CLEAN & PAINT EXIST STR (SYSTEM I)	LS	250,000.000	3.00	3.000	750,000.00
04506014		RAIL (TY T551)	LF	1.510	5,185.00	1,896.000	2,862.96
04506014	000	RAIL (TY T551)	LF	42.000	5,185.00	4,854.000	203,868.00
04506016	000	RAIL (TY T552)	LF	45.000	828.00	803.000	36,135.00
04506037	000	RAIL (TY C411)(HPC)	LF	140.000	1,248.60	1,248.600	174,804.00
04506039		RAIL (TY C412)(HPC)	LF	4.680	4,550.40	3,808.000	17,821.43
04506039	000	RAIL (TY C412)(HPC)	LF	130.000	4,550.40	4,550.400	591,552.00
04506039		RAIL (TY C412)(HPC)	LF	365.590	4,550.40	246.400	90,081.38
		ESCALATION SEPT 2021 - END OF PROJECT					
04516038	000	RETROFIT RAIL (TY C411)(HPC)	LF	180.000	1,020.00	1,020.000	183,600.00
04516040	000	RETROFIT RAIL (TY C412)(HPC)	LF	160.000	2,208.00	2,208.000	353,280.00
04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	3.460	1,807.00	0.000	0.00
04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	8.630	1,807.00	1,090.000	9,406.70
		ESCALATION					
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	96.000	1,807.00	1,807.000	173,472.00
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	170.000	539.00	395.000	67,150.00
04626007		CONC BOX CULV (5 FT X 3 FT)	LF	9.720	465.00	1.000	9.72
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	270.000	465.00	495.000	133,650.00
04626008		CONC BOX CULV (5 FT X 4 FT)	LF	10.440	493.00	357.000	3,727.08
04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	290.000	493.00	392.000	113,680.00
04626024		CONC BOX CULV (9 FT X 5 FT)	LF	80.010	396.00	183.000	14,641.06
		ESCALATION					
04626024	000	CONC BOX CULV (9 FT X 5 FT)	LF	580.000	396.00	378.000	219,240.00
04626034		CONC BOX CULV (10 FT X 10 FT)	LF	27.000	144.00	0.000	0.00
04626034	000	CONC BOX CULV (10 FT X 10 FT)	LF	750.000	144.00	120.000	90,000.00
04646001		RC PIPE (CL III)(12 IN)	LF	102.680	0.00	10.000	1,026.80
		ADDED BY C.O. # 9					
04646003		RC PIPE (CL III)(18 IN)	LF	16.360	4,124.00	293.000	4,792.45
		ESCALATION					
04646003	000	RC PIPE (CL III)(18 IN)	LF	75.000	4,124.00	5,507.000	413,025.00
04646005		RC PIPE (CL III)(24 IN)	LF	10.120	14,627.00	588.000	5,953.44
		ESCALATION					
04646005	000	RC PIPE (CL III)(24 IN)	LF	75.000	14,627.00	13,320.500	999,037.50
04646006		RC PIPE (CL III)(27 IN)	LF	122.880	0.00	47.000	5,775.36
		ADDED BY C.O. # 9					
04646007	000	RC PIPE (CL III)(30 IN)	LF	100.000	964.00	822.000	82,200.00
04646008		RC PIPE (CL III)(36 IN)	LF	9.930	1,377.00	755.000	7,496.17
		ESCALATION					
04646008	000	RC PIPE (CL III)(36 IN)	LF	160.000	1,377.00	1,804.000	288,640.00
04646009		RC PIPE (CL III)(42 IN)	LF	-4.180	467.00	8.000	-33.41
		ESCALATION					
04646009		RC PIPE (CL III)(42 IN)	LF	8.780	467.00	398.000	3,496.07
		ESCALATION					
04646009	000	RC PIPE (CL III)(42 IN)	LF	160.000	467.00	454.000	72,640.00
04646010		RC PIPE (CL III)(48 IN)	LF	13.910	552.00	120.000	1,669.07

		ESCALATION					
04646010	000	RC PIPE (CL III)(48 IN)	LF	250.000	552.00	444.000	111,000.00
04646012	000	RC PIPE (CL III)(60 IN)	LF	480.000	16.00	35.000	16,800.00
04646017		RC PIPE (CL IV)(18 IN)	LF	7.310	0.00	517.260	3,780.96
		ESCALATION					
04646017		RC PIPE (CL IV)(18 IN)	LF	92.580	0.00	517.260	47,887.93
		ADDED BY C.O. # 9					
04646018		RC PIPE (CL IV)(24 IN)	LF	6.270	0.00	953.000	5,979.88
		ESCALATION					
04646018		RC PIPE (CL IV)(24 IN)	LF	119.110	0.00	953.000	113,511.83
		ADDED BY C.O. # 9					
04646025		RC PIPE (CL V)(18 IN)	LF	8.400	0.00	118.000	991.42
		ESCALATION					
04646025		RC PIPE (CL V)(18 IN)	LF	88.960	0.00	118.000	10,497.28
		ADDED BY C.O. # 9					
04646026		RC PIPE (CL V)(24 IN)	LF	1.020	151.00	276.000	280.89
		ESCALATION					
04646026	000	RC PIPE (CL V)(24 IN)	LF	150.000	151.00	276.000	41,400.00
04656006		JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	383.990	0.00	1.000	383.99
		ESCALATION					
04656006		JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	4,199.330	0.00	1.000	4,199.33
		ADDED BY C.O. # 9					
04656012		JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,896.840	0.00	3.000	35,690.52
		CO# 37					
04656165	000	INLET (COMPL)(TY C)(3 GRATE)	EA	3,700.000	6.00	8.000	29,600.00
04656206	000	INLET (COMPL)(TY C)(1 GRATE)	EA	2,500.000	4.00	8.000	20,000.00
04656207		INLET (COMPL)(CURB)(TY 1)(10')	EA	85.380	6.00	4.400	375.66
		ESCALATION					
04656207		INLET (COMPL)(CURB)(TY 1)(10')	EA	474.180	6.00	0.700	331.92
		ESCALATION					
04656207	000	INLET (COMPL)(CURB)(TY 1)(10')	EA	4,800.000	6.00	6.000	28,800.00
04656232		MANH (COMPL)(TY MH-M)	EA	160.100	21.00	5.600	896.54
		ESCALATION					
04656232		MANH (COMPL)(TY MH-M)	EA	484.100	21.00	2.300	1,113.42
		ESCALATION					
04656232	000	MANH (COMPL)(TY MH-M)	EA	4,000.000	21.00	15.000	60,000.00
04656236		INLET (COMPL)(RWI)(TY II)	EA	5,537.130	0.00	1.000	5,537.14
		ADDED BY C.O. # 9					
04656237		INLET (RAIL & GRATE) (TY II)	EA	133.220	113.00	0.000	0.00
04656237		INLET (RAIL & GRATE) (TY II)	EA	919.670	113.00	3.400	3,126.89
		ESCALATION					
04656237	000	INLET (RAIL & GRATE) (TY II)	EA	3,700.000	113.00	101.000	373,700.00
04656258		INLET(COMPL)(EXT)(RAIL & GRATE)(TY II)	EA	79.200	0.00	0.000	0.00
04656258	000	INLET(COMPL)(EXT)(RAIL & GRATE)(TY II)	EA	2,200.000	0.00	0.000	0.00
04656258		INLET(COMPL)(EXT)(RAIL & GRATE)(TY II)	EA	2,310.000	0.00	71.000	164,010.00
		REVISED PRICING UNVER 75% PQ					
04656273		INLET (COMPL) (TY C) (2 GRATE)	EA	415.620	17.00	3.000	1,246.86
		ESCALATION					
04656273		INLET (COMPL) (TY C) (2 GRATE)	EA	583.020	17.00	4.000	2,332.08
		ESCALATION					

04656273	000	INLET (COMPL) (TY C) (2 GRATE)	EA	3,100.000	17.00	13.000	40,300.00
04666103	000	HEADWALL (CH - PW - 0) (DIA= 48 IN)	EA	12,000.000	1.00	1.000	12,000.00
04666130		HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	1,739.370	1.00	1.000	1,739.37
		ESCALATION					
04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	9,500.000	1.00	1.000	9,500.00
04676001		SET (PIPE RUNNER ASSEMBLY)	EA	2,102.870	0.00	2.000	4,205.74
		CO# 24					
04676116	000	SET (TY I)(S=3 FT)(HW= 4 FT)(6:1)(P)	EA	8,600.000	1.00	1.000	8,600.00
04676175		SET (TY I)(S= 5 FT)(HW= 4 FT)(3:1) (C)	EA	842.880	0.00	1.000	842.88
		ESCALATION					
04676175		SET (TY I)(S= 5 FT)(HW= 4 FT)(3:1) (C)	EA	6,937.580	0.00	1.000	6,937.58
		ADDED BY C.O. # 9					
04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	8,900.000	1.00	1.000	8,900.00
04676358		SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	71.510	0.00	7.000	500.59
		ESCALATION					
04676358		SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,284.570	0.00	7.000	8,991.99
		ADDED BY C.O. # 9					
04676362		SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	78.240	13.00	2.000	156.47
		ESCALATION					
04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	865.000	13.00	4.000	3,460.00
04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	168.420	20.00	5.000	842.09
		ESCALATION					
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	851.000	20.00	22.000	18,722.00
04676388		SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	55.640	2.00	3.000	166.91
		ESCALATION					
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	800.000	2.00	3.000	2,400.00
04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	94.060	20.00	11.500	1,081.66
		ESCALATION					
04676390		SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	161.770	20.00	2.000	323.55
		ESCALATION					
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	836.000	20.00	19.000	15,884.00
04676391		SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	153.230	0.00	2.000	306.47
		ESCALATION					
04676391		SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,475.870	0.00	2.000	2,951.74
		ADDED BY C.O. # 9					
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	980.000	8.00	1.000	980.00
04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	80.420	29.00	3.000	241.26
		ESCALATION					
04676395		SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	161.420	29.00	3.000	484.26
		ESCALATION					
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,000.000	29.00	32.000	32,000.00
04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,210.000	1.00	1.000	1,210.00
04676450		SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	319.230	0.00	1.000	319.23
		ESCALATION					
04676450		SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	3,034.560	0.00	1.000	3,034.56
		ADDED BY C.O. # 9					
04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,000.000	1.00	1.000	2,000.00
04676466	000	SET (TY II) (42 IN) (RCP) (6: 1) (P)	EA	4,000.000	1.00	1.000	4,000.00
04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	3,600.000	3.00	3.000	10,800.00
04676479	000	SET (TY II) (48 IN) (RCP) (6: 1) (C)	EA	4,200.000	3.00	3.000	12,600.00

04676499		SET (TY II) (60 IN) (RCP) (6: 1) (P) ESCALATION	EA	276.590	0.00	1.000	276.59
04676499		SET (TY II) (60 IN) (RCP) (6: 1) (P) ADDED BY C.O. # 9	EA	14,802.440	0.00	1.000	14,802.44
04746001	000	SLOT DRAIN (GAL STL) (12 IN)	LF	85.000	0.00	0.000	0.00
04746001		SLOT DRAIN (GAL STL) (12 IN) REVISED PRICING UNDER 75% PQ	LF	89.250	0.00	5,793.000	517,025.25
04746005		SLOT DRAIN (GAL STL) (18 IN)	LF	3.600	6,950.00	0.000	0.00
04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	100.000	6,950.00	5,792.230	579,223.00
04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	510.000	839.00	830.000	423,300.00
04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	565.000	1,075.00	996.000	562,740.00
04766024	000	JACK BOR OR TUN PIPE(36 IN)(RC)(CL III)	LF	525.000	220.00	275.000	144,375.00
04766024		JACK BOR OR TUN PIPE(36 IN)(RC)(CL III) REVISED PRICING OVER 175% PQ	LF	644.500	220.00	131.000	84,429.50
04766065	000	JACK BOR TUN BOX CULV (3 FT X 2 FT)	LF	850.000	100.00	162.000	137,700.00
04766073	000	JACK BOR TUN BOX CULV (5 FT X 4 FT)	LF	1,000.000	0.00	0.000	0.00
04766073		JACK BOR TUN BOX CULV (5 FT X 4 FT) REVISED PRICING UNDER 75% PQ	LF	1,050.000	0.00	104.000	109,200.00
04796002		ADJUSTING INLETS ESCALATION	EA	398.060	0.00	3.000	1,194.18
04796002		ADJUSTING INLETS ADDED BY C.O. # 9	EA	2,199.880	0.00	3.000	6,599.64
04796006		ADJUSTING INLET (CAP) ESCALATION	EA	297.920	0.00	11.000	3,277.15
04796006		ADJUSTING INLET (CAP) ADDED BY C.O.# 9	EA	1,888.160	0.00	11.000	20,769.76
04966002		REMOV STR (INLET) ESCALATION	EA	64.600	32.00	11.000	710.59
04966002		REMOV STR (INLET) ESCALATION	EA	105.100	32.00	4.000	420.40
04966002	000	REMOV STR (INLET)	EA	500.000	32.00	33.000	16,500.00
04966004		REMOV STR (SET) ESCALATION	EA	107.740	66.00	20.000	2,154.75
04966004	000	REMOV STR (SET)	EA	500.000	66.00	72.000	36,000.00
04966005	000	REMOV STR (WINGWALL)	EA	3,000.000	6.00	4.000	12,000.00
04966006		REMOV STR (HEADWALL) ESCALATION	EA	539.760	13.00	2.000	1,079.52
04966006	000	REMOV STR (HEADWALL)	EA	3,000.000	13.00	13.000	39,000.00
04966007		REMOV STR (PIPE) ESCALATION	LF	3.880	6,399.00	3,156.000	12,238.34
04966007	000	REMOV STR (PIPE)	LF	25.000	6,399.00	5,991.000	149,775.00
04966008		REMOV STR (BOX CULVERT) ESCALATION	LF	11.410	148.00	60.000	684.43
04966008	000	REMOV STR (BOX CULVERT)	LF	40.000	148.00	132.000	5,280.00
04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	2,520.000	10.00	0.000	0.00
04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH) ESCALATION	EA	12,855.870	10.00	4.500	57,851.42
04966010		REMOV STR (BRIDGE 100 - 499 FT LENGTH) ESCALATION	EA	16,005.870	10.00	1.000	16,005.87
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	70,000.000	10.00	10.000	700,000.00

04966011		REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	5,400.000	2.00	0.000	0.00
04966011		REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	30,503.210	2.00	1.300	39,654.17
		ESCALATION					
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	150,000.000	2.00	2.000	300,000.00
05006001	000	MOBILIZATION	LS	12,500,000.000	1.00	0.970	12,125,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	35,000.000	38.00	77.500	2,712,500.00
05026002		BARR, SIGNS, TRAFFIC HANDLING ADD ALT1X	MO	10,256.580	0.00	27.000	276,927.66
		ADDITIONAL SIGNAGE REQUIRED					
05066001		ROCK FILTER DAMS (INSTALL) (TY 1)	LF	4.480	540.00	34.000	152.32
		ESCALATION					
05066001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	38.000	540.00	641.000	24,358.00
05066002		ROCK FILTER DAMS (INSTALL) (TY 2)	LF	5.090	454.00	1,057.000	5,380.13
		ESCALATION					
05066002	001	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	40.000	454.00	1,965.000	78,600.00
05066011		ROCK FILTER DAMS (REMOVE)	LF	2.500	994.00	1,621.000	4,052.50
		ESCALATION					
05066011	001	ROCK FILTER DAMS (REMOVE)	LF	8.000	994.00	2,606.000	20,848.00
05066020		CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	3.960	4,400.00	8,798.930	34,843.77
		ESCALATION					
05066020	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	4,400.00	10,626.690	318,800.70
05066024		CONSTRUCTION EXITS (REMOVE)	SY	-0.380	4,400.00	3,755.550	-1,438.38
		CO76 DEDUCTION					
05066024		CONSTRUCTION EXITS (REMOVE)	SY	2.730	4,400.00	10,332.210	28,206.93
		ESCALATION					
05066024	001	CONSTRUCTION EXITS (REMOVE)	SY	8.000	4,400.00	10,626.690	85,013.52
05066038		TEMP SEDMT CONT FENCE (INSTALL)	LF	0.190	10,110.00	15,706.000	2,984.14
		ESCALATION					
05066038	001	TEMP SEDMT CONT FENCE (INSTALL)	LF	1.550	10,110.00	30,654.910	47,515.11
05066039		TEMP SEDMT CONT FENCE (REMOVE)	LF	-0.020	10,110.00	2,149.120	-40.83
		CO76 DEDUCTION					
05066039		TEMP SEDMT CONT FENCE (REMOVE)	LF	0.200	10,110.00	22,925.000	4,585.00
		ESCALATION					
05066039	001	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.400	10,110.00	30,654.910	12,261.96
05066042	001	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	3.950	5,220.00	12,170.000	48,071.50
05066043		BIODEG EROSN CONT LOGS (REMOVE)	LF	0.150	5,220.00	6,321.000	948.15
		ESCALATION					
05066043	001	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.400	5,220.00	12,170.000	4,868.00
05086001		CONSTRUCTING DETOURS	SY	0.310	87,733.00	0.000	-0.02
05086001		CONSTRUCTING DETOURS	SY	0.350	87,733.00	21,590.350	7,556.62
		ESCALATION					
05086001		CONSTRUCTING DETOURS	SY	0.710	87,733.00	5,352.440	3,800.23
		ESCALATION					
05086001	000	CONSTRUCTING DETOURS	SY	14.000	87,733.00	89,651.310	1,255,118.34
05086002		CONSTRUCTING DETOURS (EBSS)	SY	44.640	0.00	4,931.230	220,130.11
05086002		CONSTRUCTING DETOURS (EBSS)	SY	74.360	0.00	687.670	51,135.14
		BUS 287 EBSS					
05086003		CONSTRUCTING DETOURS (TY 1)	SY	1.410	49,463.00	0.000	0.01
05086003		CONSTRUCTING DETOURS (TY 1)	SY	3.850	49,463.00	18,702.190	72,003.43
		ESCALATION					
05086003		CONSTRUCTING DETOURS (TY 1)	SY	5.510	49,463.00	2,835.990	15,626.30

		ESCALATION					
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	64.000	49,463.00	54,554.731	3,491,502.78
05086004		CONSTRUCTING DETOURS (TY 2)	SY	7.340	0.00	2,268.310	16,649.40
		ESCALATION					
05086004		CONSTRUCTING DETOURS (TY 2)	SY	119.180	0.00	2,268.310	270,337.19
		ADDED BY C.O. # 5					
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	54.000	10,717.00	8,660.000	467,640.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	85.000	40.00	940.000	79,900.00
05126013		PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	0.130	59,430.00	0.000	0.00
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	6.000	59,430.00	86,761.000	520,566.00
05126017		PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	10.900	0.00	9,570.000	104,350.32
		Added by CO#56					
05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	0.070	165,381.00	0.000	0.00
05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	0.460	165,381.00	206,035.000	94,776.10
		ESCALATION					
05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	0.540	165,381.00	2,760.000	1,490.40
		ESCALATION					
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.100	165,381.00	232,030.000	719,293.00
05126029		PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	0.400	110,960.00	3,750.000	1,500.00
		ESCALATION					
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	2.200	110,960.00	138,840.000	305,448.00
05126033		PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	0.800	2,883.00	5,060.000	4,048.00
		ESCALATION					
05126033		PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	1.000	2,883.00	280.000	280.00
		ESCALATION					
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.100	2,883.00	16,450.000	67,445.00
05126034		PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	0.430	0.00	880.000	378.40
		ESCALATION					
05126034		PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	11.690	0.00	2,040.000	23,847.60
		ADDED BY C.O. # 35					
05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	0.090	69,360.00	0.000	0.00
05126037		PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	0.490	69,360.00	30,840.000	15,111.60
		ESCALATION					
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	69,360.00	35,550.000	142,200.00
05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	0.090	57,956.00	0.000	0.00
05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	0.480	57,956.00	114,150.000	54,792.00
		ESCALATION					
05126041	000	PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	4.000	57,956.00	114,150.000	456,600.00
05126041		PORT CTB (STKPL)(F-SHAPE)(TY 1)	LF	8.950	57,956.00	0.000	0.00
		ADDED BY CO# 56					
05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	0.440	0.00	5,280.000	2,323.20
		ESCALATION					
05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	9.220	0.00	8,660.000	79,845.20
		ADDED BY C.O. #35					
05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	0.460	0.00	840.000	386.40
		ESCALATION					
05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	9.360	0.00	940.000	8,798.40
		ADDED BY C.O. # 35					
05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	1.170	1,910.00	539.000	630.63
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	53.000	1,910.00	1,937.000	102,661.00

05146001		PERM CTB (SGL SLOPE) (TY 1) (42)	LF	55.480	1,910.00	1,398.000	77,561.04
		ESCALATION SEPT 2021 - END OF PROJECT					
05146036		PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	629.000	0.00	40.000	25,160.00
		ADDED BY C.O. # 43					
05146038		PERM CTB (SSCB)(TY 1)(MOD)	LF	7.200	961.00	0.000	0.00
05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	200.000	961.00	6,573.335	1,314,667.00
05146038		PERM CTB (SSCB)(TY 1)(MOD)	LF	239.730	961.00	1,558.750	373,679.14
		ESCALATION SEPT 2021-END OF PROJECT					
05146039		PERM CTB (SSCB)(TY 2)(MOD)	LF	5.220	49,785.00	0.000	0.00
05146039		PERM CTB (SSCB)(TY 2)(MOD)	LF	15.300	49,785.00	3,560.525	54,476.03
		ESCALATION					
05146039		PERM CTB (SSCB)(TY 2)(MOD)	LF	21.830	49,785.00	123.820	2,702.99
		ESCALATION JUNE 2019 TO AUG 2019					
05146039		PERM CTB (SSCB)(TY 2)(MOD)	LF	107.350	49,785.00	2,976.000	319,473.60
		ESCALATION SEPT 2021-END OF PROJECT					
05146039	000	PERM CTB (SSCB)(TY 2)(MOD)	LF	145.000	49,785.00	42,272.620	6,129,529.91
05146040	000	PERM CTB (SSCB)(TY 3)(MOD)	LF	130.000	0.00	0.000	0.00
05146040		PERM CTB (SSCB)(TY 3)(MOD)	LF	136.500	0.00	773.660	105,604.59
		REVISED PRICING UNDER 75% PQ					
05146045		PERM CTB (SGL SLOPE) (TY 3) SPECIAL	LF	188.420	0.00	443.820	83,624.57
		ADDED BY C.O. # 31					
05286001		COLORED TEXTURED CONC (4")	SY	1.690	1,336.00	0.000	0.00
05286001		COLORED TEXTURED CONC (4")	SY	59.570	1,336.00	4,970.490	296,077.18
		ESCALATION					
05286001	000	COLORED TEXTURED CONC (4")	SY	77.000	1,336.00	5,341.600	411,303.20
05296008		CONC CURB & GUTTER (TY II)	LF	0.350	13,044.00	2,919.720	1,021.91
05296008	000	CONC CURB & GUTTER (TY II)	LF	16.000	13,044.00	11,959.620	191,353.92
05296008		CONC CURB & GUTTER (TY II)	LF	41.120	13,044.00	4,455.500	183,210.16
		ESCALATION					
05306004		DRIVEWAYS (CONC)	SY	1.360	1,653.00	0.000	0.00
05306004	000	DRIVEWAYS (CONC)	SY	62.000	1,653.00	1,288.410	79,881.42
05306004		DRIVEWAYS (CONC)	SY	63.900	1,653.00	256.390	16,383.32
		ESCALATION					
05316001		CONC SIDEWALKS (4")	SY	-1.780	2,480.00	393.560	-700.54
		CO#76 DEDUCTION					
05316001	000	CONC SIDEWALKS (4")	SY	35.000	2,480.00	2,296.000	80,360.00
05316001		CONC SIDEWALKS (4")	SY	49.090	2,480.00	698.610	34,294.76
		ESCALATION					
05316004	000	CURB RAMPS (TY 1)	EA	950.000	11.00	9.000	8,550.00
05316004		CURB RAMPS (TY 1)	EA	1,117.800	11.00	7.000	7,824.60
		ESCALATION					
05316005	000	CURB RAMPS (TY 2)	EA	950.000	5.00	5.000	4,750.00
05316005		CURB RAMPS (TY 2)	EA	1,646.960	5.00	1.000	1,646.96
		ESCALATION					
05316013	000	CURB RAMPS (TY 10)	EA	950.000	36.00	37.000	35,150.00
05316013		CURB RAMPS (TY 10)	EA	1,179.150	36.00	3.000	3,537.45
		ESCALATION					
05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	0.440	19,487.50	-0.005	0.00
05406002		MTL W-BEAM GD FEN (STEEL POST)	LF	1.460	19,487.50	19,835.880	28,980.22
		ESCALATION					

05406002		MTL W-BEAM GD FEN (STEEL POST) ESCALATION	LF	1.980	19,487.50	1,825.000	3,613.50
05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	20.000	19,487.50	24,359.375	487,187.50
05406002		MTL W-BEAM GD FEN (STEEL POST) REVISED PRICING OVER 125% PQ	LF	38.790	19,487.50	7,146.125	277,226.77
05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) ESCALATION	EA	128.940	16.00	13.000	1,676.22
05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) ESCALATION	EA	191.340	16.00	2.000	382.68
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,300.000	16.00	16.000	20,800.00
05406007		MTL BEAM GD FEN TRANS (TL2) ESCALATION	EA	101.930	15.00	1.000	101.93
05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	800.000	15.00	11.000	8,800.00
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION ESCALATION	EA	54.090	75.00	61.000	3,299.61
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION ESCALATION	EA	102.090	75.00	4.000	408.36
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,000.000	75.00	71.000	71,000.00
05406018		MTL BM GD FEN TRANS (NON - SYM) ESCALATION	EA	15.630	28.00	12.000	187.56
05406018		MTL BM GD FEN TRANS (NON - SYM) ESCALATION	EA	49.710	28.00	3.000	149.13
05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	710.000	28.00	23.000	16,330.00
05426001		REMOVE METAL BEAM GUARD FENCE ESCALATION	LF	0.120	13,021.00	1,912.000	229.44
05426001		REMOVE METAL BEAM GUARD FENCE ESCALATION	LF	0.220	13,021.00	600.000	132.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	13,021.00	13,522.500	27,045.00
05426002		REMOVE TERMINAL ANCHOR SECTION ESCALATION	EA	46.410	50.00	8.000	371.28
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	250.000	50.00	70.000	17,500.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	37.400	78.00	0.000	0.00
05446001		GUARDRAIL END TREATMENT (INSTALL) ESCALATION	EA	39.560	78.00	63.000	2,492.28
05446001		GUARDRAIL END TREATMENT (INSTALL) ESCALATION	EA	83.760	78.00	2.000	167.52
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,700.000	78.00	77.000	130,900.00
05446003		GUARDRAIL END TREATMENT (REMOVE) ESCALATION	EA	50.450	51.00	16.000	807.20
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	350.000	51.00	47.000	16,450.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,000.000	74.00	76.000	1,140,000.00
05456003		CRASH CUSH ATTEN (MOVE & RESET) ESCALATION	EA	306.860	17.00	160.000	49,097.60
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	17.00	195.000	234,000.00
05456005		CRASH CUSH ATTEN (REMOVE) ESCALATION	EA	109.100	74.00	57.000	6,218.70
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	700.000	74.00	77.000	53,900.00
05566006		PIPE UNDERDRAINS (TY 6) (6")	LF	58.240	0.00	4,218.000	245,656.32
05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	100,000.00	-29,407.000	-29,407.00
06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	3.300	23.00	0.000	0.00

06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	150.000	23.00	33.000	4,950.00
06106009		REMOVE RD IL ASM (TRANS-BASE)	EA	192.410	23.00	21.000	4,040.62
06106102		ESCALATION REPLACE LUMINAIRE W/LED (250W EQ)	EA	73.610	10.00	12.000	883.32
06106102	000	ESCALATION REPLACE LUMINAIRE W/LED (250W EQ)	EA	600.000	10.00	12.000	7,200.00
06106104		IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	43.120	6.00	6.000	258.72
06106104	000	ESCALATION IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,200.000	6.00	6.000	7,200.00
06106116	000	IN RD IL (TY SA) 20S-4 (150W EQ) LED	EA	3,800.000	20.00	22.000	83,600.00
06106214		IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	847.950	11.00	26.000	22,046.76
06106214		ESCALATION IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	953.550	11.00	13.000	12,396.18
06106214	000	ESCALATION ADDED QUANTITY IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,200.000	11.00	39.000	85,800.00
06186023		CONDT (PVC) (SCH 40) (2")	LF	0.910	9,628.00	9,054.000	8,202.92
06186023		ESCALATION CONDT (PVC) (SCH 40) (2")	LF	1.150	9,628.00	55.000	63.03
06186023	000	ESCALATION CONDT (PVC) (SCH 40) (2")	LF	5.000	9,628.00	13,367.000	66,835.00
06186024		CONDT (PVC) (SCH 40) (2") (BORE)	LF	5.990	425.00	1,265.000	7,577.35
06186024	000	ESCALATION CONDT (PVC) (SCH 40) (2") (BORE)	LF	11.000	425.00	1,660.000	18,260.00
06186029		CONDT (PVC) (SCH 40) (3")	LF	0.670	2,155.00	57,755.000	38,638.10
06186029		ESCALATION CONDT (PVC) (SCH 40) (3")	LF	1.020	2,155.00	395.000	403.69
06186029	000	ESCALATION CONDT (PVC) (SCH 40) (3")	LF	7.000	2,155.00	115,064.000	805,448.00
06186030		CONDT (PVC) (SCH 40) (3") (BORE)	LF	0.310	7,920.00	0.000	0.00
06186030		CONDT (PVC) (SCH 40) (3") (BORE)	LF	8.300	7,920.00	4,450.000	36,948.35
06186030	000	ESCALATION CONDT (PVC) (SCH 40) (3") (BORE)	LF	14.000	7,920.00	7,780.000	108,920.00
06186038		CONDT (PVC) (SCH 40) (6") (BORE)	LF	38.150	0.00	342.000	13,047.30
06186046		Added by C.O. # 34 CONDT (PVC) (SCH 80) (2")	LF	2.300	255.00	157.000	360.95
06186046	000	ESCALATION CONDT (PVC) (SCH 80) (2")	LF	6.000	255.00	157.000	942.00
06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	7.830	1,610.00	350.000	2,738.75
06186047	000	ESCALATION CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.000	1,610.00	1,385.000	15,235.00
06186062		CONDT (RM) (3/4")	LF	3.260	444.00	454.000	1,478.68
06186062	000	ESCALATION CONDT (RM) (3/4")	LF	15.000	444.00	454.000	6,810.00
06186070	000	CONDT (RM) (2")	LF	30.000	20.00	7.000	210.00
06186074		CONDT (RM) (3")	LF	0.990	3,590.00	0.000	0.00
06186074		CONDT (RM) (3")	LF	1.070	3,590.00	2,560.000	2,726.40
06186074		ESCALATION CONDT (RM) (3")	LF	2.240	3,590.00	750.000	1,677.00
06186074	000	ESCALATION CONDT (RM) (3")	LF	45.000	3,590.00	3,590.000	161,550.00

06206003		ELEC CONDR (NO.12) BARE ESCALATION	LF	0.340	509.00	519.000	177.50
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.550	509.00	519.000	285.45
06206004		ELEC CONDR (NO.12) INSULATED ESCALATION	LF	0.290	1,018.00	1,038.000	297.90
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.600	1,018.00	1,038.000	622.80
06206007		ELEC CONDR (NO.8) BARE ESCALATION	LF	0.160	13,206.00	14,666.000	2,273.24
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.700	13,206.00	17,837.000	12,485.90
06206008		ELEC CONDR (NO.8) INSULATED ESCALATION	LF	0.090	88,037.00	90,806.000	8,535.76
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.750	88,037.00	97,148.000	72,861.00
06206009		ELEC CONDR (NO.6) BARE ESCALATION	LF	0.190	1,385.00	3,059.000	565.92
06206009		ELEC CONDR (NO.6) BARE ESCALATION	LF	0.230	1,385.00	279.000	63.05
06206009	000	ELEC CONDR (NO.6) BARE	LF	0.850	1,385.00	3,338.000	2,837.30
06206010		ELEC CONDR (NO.6) INSULATED ESCALATION	LF	0.120	4,320.00	7,912.000	941.53
06206010		ELEC CONDR (NO.6) INSULATED ESCALATION	LF	0.160	4,320.00	558.000	90.95
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	0.900	4,320.00	8,470.000	7,623.00
06206011		ELEC CONDR (NO.4) BARE ESCALATION	LF	0.170	1,495.00	1,460.000	249.66
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	1,495.00	1,460.000	1,971.00
06206012		ELEC CONDR (NO.4) INSULATED ESCALATION	LF	0.210	5,205.00	5,490.000	1,130.94
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.400	5,205.00	5,490.000	7,686.00
06246001		GROUND BOX TY A (122311) ESCALATION	EA	190.940	3.00	4.000	763.74
06246001	000	GROUND BOX TY A (122311)	EA	600.000	3.00	4.000	2,400.00
06246002		GROUND BOX TY A (122311)W/APRON ESCALATION	EA	207.030	35.00	35.000	7,246.05
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	710.000	35.00	57.000	40,470.00
06246009		GROUND BOX TY D (162922) ESCALATION	EA	206.130	8.00	5.000	1,030.63
06246009		GROUND BOX TY D (162922) ESCALATION	EA	242.130	8.00	1.000	242.13
06246009	000	GROUND BOX TY D (162922)	EA	750.000	8.00	6.000	4,500.00
06246019		GROUND BOX TY 1 (364860)W/APRON	EA	57.200	93.00	0.000	0.00
06246019		GROUND BOX TY 1 (364860)W/APRON ESCALATION	EA	315.800	93.00	71.500	22,579.70
06246019		GROUND BOX TY 1 (364860)W/APRON ESCALATION	EA	383.400	93.00	0.500	191.70
06246019	000	GROUND BOX TY 1 (364860)W/APRON	EA	2,600.000	93.00	94.000	244,400.00
06246023		GROUND BOX TY 2 (484860)W/APRON ESCALATION	EA	235.400	8.00	7.000	1,647.79
06246023	000	GROUND BOX TY 2 (484860)W/APRON	EA	2,900.000	8.00	8.000	23,200.00
06246028		REMOVE GROUND BOX CO#16	EA	500.000	0.00	8.000	4,000.00

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE				Page 52 of 63
06286002	000	REMOVE ELECTRICAL SERVICES		EA	300.000	1.00	1.000	300.00
06286002		REMOVE ELECTRICAL SERVICES		EA	481.960	1.00	1.000	481.96
06286011		ESCALATION ELC SRV TY A 120/240 060(NS)SS(E)TP(O)		EA	990.210	5.00	2.500	2,475.52
06286011	000	ESCALATION ELC SRV TY A 120/240 060(NS)SS(E)TP(O)		EA	3,800.000	5.00	5.000	19,000.00
06286040		ELC SRV TY A 240/480 060(NS)SS(E)EX(O)		EA	988.710	1.00	1.000	988.71
06286040	000	ESCALATION ELC SRV TY A 240/480 060(NS)SS(E)EX(O)		EA	3,800.000	1.00	1.000	3,800.00
06286151		ELC SRV TY D 120/240 060(NS)SS(N)PS(U)		EA	281.900	5.00	5.000	1,409.50
06286151	000	ESCALATION ELC SRV TY D 120/240 060(NS)SS(N)PS(U)		EA	4,300.000	5.00	5.000	21,500.00
06286249		ELC SRV TY D 120/240 100(NS)SS(N)PS(U)		EA	249.070	1.00	1.000	249.07
06286249	000	ESCALATION ELC SRV TY D 120/240 100(NS)SS(N)PS(U)		EA	4,300.000	1.00	1.000	4,300.00
06366001		ALUMINUM SIGNS (TY A)		SF	5.490	63.00	63.000	345.56
06366001	000	ESCALATION ALUMINUM SIGNS (TY A)		SF	12.000	63.00	63.000	756.00
06366002		ALUMINUM SIGNS (TY G)		SF	59.010	0.00	161.500	9,530.12
06366002		CIVIC CENTER SIGN ALUMINUM SIGNS (TY G)		SF	93.280	0.00	54.000	5,037.12
06366003		WAXAHACHIE NEXT 4 EXITS ALUMINUM SIGNS (TY O)		SF	0.290	5,246.25	5,183.000	1,523.80
06366003	000	ESCALATION ALUMINUM SIGNS (TY O)		SF	17.000	5,246.25	5,183.250	88,115.25
06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)		EA	35.500	61.00	64.000	2,272.00
06446001	000	ESCALATION IN SM RD SN SUP&AM TY10BWG(1)SA(P)		EA	370.000	61.00	57.000	21,090.00
06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)		EA	1,496.830	61.00	6.000	8,980.98
06446004		CHEVRONS BUS 287/WAX CRK IN SM RD SN SUP&AM TY10BWG(1)SA(T)		EA	6.200	107.00	119.500	740.31
06446004	000	ESCALATION IN SM RD SN SUP&AM TY10BWG(1)SA(T)		EA	470.000	107.00	142.500	66,975.00
06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)		EA	2,203.350	107.00	5.000	11,016.75
06446007		LANE DROP BUS 287/WAX CREEK IN SM RD SN SUP&AM TY10BWG(1)SA(U)		EA	1,748.740	0.00	2.000	3,497.48
06446027		IN SM RD SN SUP&AM TYS80(1)SA(P)		EA	37.400	10.00	8.000	299.18
06446027	000	ESCALATION IN SM RD SN SUP&AM TYS80(1)SA(P)		EA	380.000	10.00	8.000	3,040.00
06446030		IN SM RD SN SUP&AM TYS80(1)SA(T)		EA	28.290	58.00	27.000	763.86
06446030	000	ESCALATION IN SM RD SN SUP&AM TYS80(1)SA(T)		EA	620.000	58.00	27.000	16,740.00
06446030		IN SM RD SN SUP&AM TYS80(1)SA(T)		EA	748.420	58.00	6.000	4,490.52
06446030		BUS 287 MEDIAN CORRECTED SIZE IN SM RD SN SUP&AM TYS80(1)SA(T)		EA	2,115.770	58.00	13.000	27,505.01
06446031		ADDED SPEED LIMIT SIGNS IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)		EA	1,376.810	0.00	1.000	1,376.81
06446031		BUS 287 DIRECTIONAL SIGN IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)		EA	1,486.500	0.00	1.000	1,486.50
06446034		IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)		EA	1,606.750	0.00	1.000	1,606.75

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE			
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,400.000	18.00	16.500	23,100.00
06446064		IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) ESCALATION	EA	298.990	26.00	22.000	6,577.78
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,000.000	26.00	22.000	22,000.00
06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) ESCALATION	EA	124.280	3.00	3.000	372.84
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,000.000	3.00	3.000	3,000.00
06446076		REMOVE SM RD SN SUP&AM ESCALATION	EA	23.450	221.00	139.000	3,259.13
06446076	000	REMOVE SM RD SN SUP&AM	EA	30.000	221.00	216.000	6,480.00
06476003		REMOVE LRSA CO 6	EA	977.120	0.00	36.000	35,176.32
06476007		REMOVE LRSA (FOUNDATION ONLY)(36 IN) ESCALATION	EA	433.970	1.00	1.000	433.97
06476007	000	REMOVE LRSA (FOUNDATION ONLY)(36 IN)	EA	700.000	1.00	1.000	700.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	20,000.000	2.00	2.000	40,000.00
06506032		INS OH SN SUP(30 FT CANT)	EA	332.200	40.00	0.000	0.00
06506032		INS OH SN SUP(30 FT CANT) ESCALATION	EA	1,135.780	40.00	38.000	43,159.64
06506032		INS OH SN SUP(30 FT CANT) ESCALATION	EA	1,528.380	40.00	2.000	3,056.76
06506032	000	INS OH SN SUP(30 FT CANT)	EA	15,100.000	40.00	40.000	604,000.00
06506203		RELOCATE EXISTING OVERHD SIGN SUP CO# 26	EA	11,989.930	0.00	1.000	11,989.93
06506204		REMOVE OVERHD SIGN SUP CO 6	EA	5,124.810	0.00	1.000	5,124.81
06546006		SIGN WALKWAY (48 IN) WITH HNDRL ESCALATION	LF	3.180	92.00	92.000	292.38
06546006	000	SIGN WALKWAY (48 IN) WITH HNDRL	LF	190.000	92.00	92.000	17,480.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	27.000	231.00	354.000	9,558.00
06622064		WK ZN PAV MRK REMOV (W) 4" (BRK) CO#13 for 2007 Standard/2004 Spec	LF	0.780	0.00	99,605.000	78,130.17
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) ESCALATION	LF	0.040	120,000.00	9,212.000	388.75
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) ESCALATION	LF	0.050	120,000.00	102,622.190	5,356.88
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.250	120,000.00	118,040.190	29,510.05
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) ESCALATION	LF	0.100	144,208.00	551,552.250	57,416.59
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	144,208.00	790,974.250	158,194.85
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) ESCALATION	LF	0.090	130,497.00	80,693.000	7,488.31
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) ESCALATION	LF	0.100	130,497.00	419,144.000	42,920.35
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.200	130,497.00	529,084.080	105,816.82
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.600	419,505.00	4,490.000	2,694.00
06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.010	489,905.00	508.000	5.08
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.500	489,905.00	79,427.000	39,713.50
06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.020	100,581.00	0.000	0.00
06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.310	100,581.00	27,309.000	8,498.56

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE			
		ESCALATION					
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.100	100,581.00	39,428.000	43,370.80
06626075		WK ZN PAV MRK REMOV (W)24"(SLD)	LF	0.730	69.00	42.000	30.50
		ESCALATION					
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	4.700	69.00	257.000	1,207.90
06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.010	480,084.00	0.000	0.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.500	480,084.00	239,546.000	119,773.00
06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	1.290	0.00	90.000	116.10
06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.250	32,490.00	32,490.000	8,167.99
		ESCALATION					
06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.290	32,490.00	2,988.000	880.26
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	32,490.00	36,872.100	33,184.89
06666039		REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	0.530	5,410.00	1,671.000	890.31
		ESCALATION					
06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.800	5,410.00	2,382.500	4,288.50
06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.610	4,400.00	4,400.000	2,699.40
		ESCALATION					
06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.770	4,400.00	1,876.000	1,439.08
		ESCALATION					
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.200	4,400.00	6,289.000	20,124.80
06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	2.410	228.00	153.000	368.76
		ESCALATION					
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.400	228.00	228.000	1,459.20
06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	39.250	18.00	18.000	706.51
		ESCALATION					
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	112.000	18.00	23.000	2,576.00
06666075		REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	46.970	18.00	18.000	845.41
		ESCALATION					
06666075	000	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	101.000	18.00	18.000	1,818.00
06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	46.360	18.00	17.000	788.20
		ESCALATION					
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	135.000	18.00	17.000	2,295.00
06666167		REFL PAV MRK TY II (W) 4" (BRK)	LF	0.050	3,885.00	3,470.000	163.44
		ESCALATION					
06666167	000	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	3,885.00	5,133.000	1,026.60
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.090	138,515.00	138,515.000	12,798.79
		ESCALATION					
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	138,515.00	9,944.120	990.43
		ESCALATION					
06666170	000	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.150	138,515.00	145,069.000	21,760.35
06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.070	58,553.00	58,553.000	4,268.51
		ESCALATION					
06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.080	58,553.00	4,252.000	356.74
		ESCALATION					
06666171	000	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.230	58,553.00	60,388.000	13,889.24
06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	2.100	0.00	90.000	189.00
06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.130	32,490.00	27,363.000	3,554.45
		ESCALATION					
06666178	000	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.430	32,490.00	33,885.100	14,570.59
06666179		REFL PAV MRK TY II (W) 12" (LNDP)	LF	0.360	5,410.00	2,077.000	754.57

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE				
		ESCALATION						
06666179	000	REFL PAV MRK TY II (W) 12" (LNDP)		LF	1.000	5,410.00	2,382.500	2,382.50
06666180		REFL PAV MRK TY II (W) 12" (SLD)		LF	0.490	4,400.00	4,400.000	2,148.96
		ESCALATION						
06666180		REFL PAV MRK TY II (W) 12" (SLD)		LF	0.550	4,400.00	1,182.000	651.05
		ESCALATION						
06666180	000	REFL PAV MRK TY II (W) 12" (SLD)		LF	1.300	4,400.00	6,126.000	7,963.80
06666182		REFL PAV MRK TY II (W) 24" (SLD)		LF	0.600	228.00	183.000	109.07
		ESCALATION						
06666182	000	REFL PAV MRK TY II (W) 24" (SLD)		LF	2.000	228.00	231.000	462.00
06666184		REFL PAV MRK TY II (W) (ARROW)		EA	35.830	18.00	11.000	394.16
		ESCALATION						
06666184	000	REFL PAV MRK TY II (W) (ARROW)		EA	64.000	18.00	18.000	1,152.00
06666191		REFL PAV MRK TY II (W) (NUMBER)		EA	40.360	18.00	18.000	726.46
		ESCALATION						
06666191	000	REFL PAV MRK TY II (W) (NUMBER)		EA	73.000	18.00	18.000	1,314.00
06666192		REFL PAV MRK TY II (W) (WORD)		EA	43.120	18.00	11.000	474.28
		ESCALATION						
06666192	000	REFL PAV MRK TY II (W) (WORD)		EA	82.000	18.00	17.000	1,394.00
06666207		REFL PAV MRK TY II (Y) 4" (SLD)		LF	0.100	127,470.00	127,470.000	12,224.37
		ESCALATION						
06666207		REFL PAV MRK TY II (Y) 4" (SLD)		LF	0.100	127,470.00	4,908.000	506.01
		ESCALATION						
06666207	000	REFL PAV MRK TY II (Y) 4" (SLD)		LF	0.150	127,470.00	147,378.000	22,106.70
06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)		LF	0.130	3,385.00	3,385.000	430.23
		ESCALATION						
06666300		RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)		LF	0.150	3,385.00	748.000	110.93
		ESCALATION						
06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)		LF	0.440	3,385.00	4,673.000	2,056.12
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)		LF	0.180	138,515.00	138,515.000	24,697.22
		ESCALATION						
06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)		LF	0.200	138,515.00	21,851.120	4,315.60
		ESCALATION						
06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)		LF	0.400	138,515.00	154,586.000	61,834.40
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)		LF	0.210	58,553.00	58,553.000	12,436.66
		ESCALATION						
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)		LF	0.240	58,553.00	3,552.000	853.55
		ESCALATION						
06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)		LF	0.580	58,553.00	60,578.000	35,135.24
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)		LF	0.180	127,470.00	127,470.000	23,097.56
		ESCALATION						
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)		LF	0.210	127,470.00	35,687.000	7,458.58
		ESCALATION						
06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)		LF	0.380	127,470.00	166,152.000	63,137.76
06726007		REFL PAV MRKR TY I-C		EA	1.800	463.00	95.000	171.43
		ESCALATION						
06726007	000	REFL PAV MRKR TY I-C		EA	3.600	463.00	95.000	342.00
06726009		REFL PAV MRKR TY II-A-A		EA	1.430	86.00	86.000	123.03
		ESCALATION						
06726009		REFL PAV MRKR TY II-A-A		EA	1.600	86.00	665.000	1,066.26

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE			
		ESCALATION					
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.600	86.00	721.000	2,595.60
06726010		REFL PAV MRKR TY II-C-R	EA	1.330	7,921.00	7,335.000	9,746.75
		ESCALATION					
06726010		REFL PAV MRKR TY II-C-R	EA	1.490	7,921.00	3,383.000	5,047.44
		ESCALATION					
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.400	7,921.00	10,718.000	36,441.20
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.080	0.00	559,290.250	45,246.58
		ESCALATION					
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.100	0.00	27,283.000	2,731.03
		ESCALATION					
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.340	0.00	559,290.250	190,158.69
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.450	0.00	245,075.000	109,058.42
		CO# 10					
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.210	0.00	7,022.000	1,494.28
		ESCALATION					
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.680	0.00	8,294.000	5,623.33
		CO# 10					
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	0.820	0.00	30.000	24.61
		ESCALATION					
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.070	0.00	30.000	92.22
		CO# 10					
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	12.930	0.00	4.000	51.74
		ESCALATION					
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	42.400	0.00	9.000	381.60
		CO# 10					
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	54.060	0.00	2.000	108.12
		CO# 10					
06776013		ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	131.840	0.00	2.250	296.63
		ESCALATION					
06776013		ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	795.000	0.00	14.200	11,289.00
		CO# 10					
06776014		ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	131.720	0.00	2.000	263.44
		ESCALATION					
06776014		ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	795.000	0.00	12.250	9,738.75
		CO# 10					
06786001		PAV SURF PREP FOR MRK (4")	LF	0.040	269,870.00	269,870.000	10,066.15
		ESCALATION					
06786001		PAV SURF PREP FOR MRK (4")	LF	0.040	269,870.00	14,476.120	631.16
		ESCALATION					
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.130	269,870.00	297,040.000	38,615.20
06786002		PAV SURF PREP FOR MRK (6")	LF	0.040	58,553.00	62,805.000	2,788.54
		ESCALATION					
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.140	58,553.00	60,478.000	8,466.92
06786004		PAV SURF PREP FOR MRK (8")	LF	0.050	32,490.00	27,363.000	1,428.35
		ESCALATION					
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	32,490.00	33,885.100	6,777.02
06786006		PAV SURF PREP FOR MRK (12")	LF	0.150	9,810.00	7,253.000	1,072.72
		ESCALATION					
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.500	9,810.00	8,102.500	4,051.25

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE			
06786008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	228.00	148.000	148.00
06786009		PAV SURF PREP FOR MRK (ARROW)	EA	6.350	18.00	11.000	69.80
		ESCALATION					
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	20.000	18.00	17.000	340.00
06786015		PAV SURF PREP FOR MRK (NUMBER)	EA	5.550	18.00	11.000	61.04
		ESCALATION					
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	17.000	18.00	18.000	306.00
06786016		PAV SURF PREP FOR MRK (WORD)	EA	12.440	18.00	19.000	236.30
		ESCALATION					
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	33.000	18.00	17.000	561.00
07306107		FULL - WIDTH MOWING	CYC	10,074.240	0.00	12.950	130,461.41
		CO #3					
07346002		LITTER REMOVAL	CYC	4,757.280	0.00	35.000	166,504.80
		CO #3					
07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	243.440	0.00	58.000	14,119.52
		ESCALATION					
07356001		DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	3,520.680	0.00	72.000	253,488.96
		CO# 14					
07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	41.630	0.00	6.000	249.78
		ESCALATION					
07356005		DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,033.500	0.00	11.000	11,368.50
		CO# 14					
07356007		DEBRIS REMOVAL (SPOT DEBRIS)	MI	872.590	0.00	1.000	872.59
		CO# 14					
07386003		CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	3,865.180	0.00	1.500	5,797.77
		CO# 14					
07386007		CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,166.000	0.00	0.966	1,126.36
		CO# 14					
07386009		CLEANING / SWEEPING (AGGREGATE REMOVAL)	MI	1,243.590	0.00	0.550	683.97
		CO# 14					
07386010		CLEANING / SWEEPING (SPOT)	MI	1,985.590	0.00	2.879	5,716.51
		CO# 14					
07386011		CLEANING / SWEEPING (HANDWORK)	SY	2.810	0.00	3,290.660	9,246.75
		CO# 14					
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	14,400.000	10.00	10.000	144,000.00
60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	25,000.000	1.00	0.746	18,650.00
60076010		FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	0.240	12,830.00	13,350.000	3,150.60
		ESCALATION					
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.500	12,830.00	13,350.000	20,025.00
60076013		FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	0.050	123,890.00	0.000	0.00
60076013		FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	0.280	123,890.00	115,175.000	32,018.65
		ESCALATION					
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.100	123,890.00	115,175.000	241,867.50
60086001	000	EQUIPMENT CABINET (CCTV)(POLE)	EA	5,200.000	1.00	1.000	5,200.00
60106001		CCTV FIELD EQUIPMENT (ANALOG)	EA	81.800	4.00	4.000	327.21
		ESCALATION					
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,000.000	4.00	4.000	28,000.00
60146001		MULTIDUCT COND SYS (PVC)(SCHD 40)	LF	0.530	0.00	27,622.000	14,529.17
		ESCALATION					
60146001		MULTIDUCT COND SYS (PVC)(SCHD 40)	LF	10.440	0.00	55,974.000	584,368.56

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE			
		CO #15 PRICE REDUCTION					
60146001	000	MULTIDUCT COND SYS (PVC)(SCHD 40)	LF	12.000	0.00	0.000	0.00
60146002		MULTIDCT COND SYS(PVC)(SCHD 40)4"(BORE)	LF	6.280	4,100.00	2,080.000	13,056.16
		ESCALATION					
60146002	000	MULTIDCT COND SYS(PVC)(SCHD 40)4"(BORE)	LF	22.000	4,100.00	3,605.000	79,310.00
60146004		MULTIDUCT CONDUIT SYS (RM)(4")	LF	1.540	1,795.00	670.000	1,031.80
60146004	000	MULTIDUCT CONDUIT SYS (RM)(4")	LF	70.000	1,795.00	1,185.000	82,950.00
60276003		CONDUIT (PREPARE)	LF	0.260	1,385.00	1,751.000	455.26
		ESCALATION					
60276003	000	CONDUIT (PREPARE)	LF	1.000	1,385.00	1,751.000	1,751.00
60276008		GROUND BOX (PREPARE)	EA	28.770	8.00	5.000	143.85
		ESCALATION					
60276008	000	GROUND BOX (PREPARE)	EA	600.000	8.00	5.000	3,000.00
60286002		INSTALL DMS (FOUNDATION MTD CABINET)	EA	559.320	2.00	2.000	1,118.64
		ESCALATION					
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	7,000.000	2.00	2.000	14,000.00
60296001	001	RADAR VEHICLE SENSING DEVICE	EA	7,300.000	9.00	10.000	73,000.00
60326001		SYSTEM INTEGRATION	LS	8,507.420	1.00	0.750	6,380.56
		ESCALATION					
60326001	000	SYSTEM INTEGRATION	LS	25,000.000	1.00	0.750	18,750.00
60346002		RVSD POLE ASSEMBLY (40 FT)	EA	180.630	1.00	1.000	180.63
		ESCALATION					
60346002	000	RVSD POLE ASSEMBLY (40 FT)	EA	5,000.000	1.00	1.000	5,000.00
60626024		ITS RADIO (SNGL)(5 GHZ)-C-P	EA	339.290	2.00	2.000	678.58
		ESCALATION					
60626024	000	ITS RADIO (SNGL)(5 GHZ)-C-P	EA	2,700.000	2.00	2.000	5,400.00
60626042		RELOCATE ITS RADIO	EA	400.340	3.00	3.000	1,201.02
		ESCALATION					
60626042	000	RELOCATE ITS RADIO	EA	1,500.000	3.00	3.000	4,500.00
60626043		REMOVE ITS RADIO	EA	148.710	8.00	5.000	743.55
		ESCALATION					
60626043	000	REMOVE ITS RADIO	EA	200.000	8.00	5.000	1,000.00
60746001		COMMUNICATION CABINET	EA	330.000	8.00	6.000	1,980.00
60746001	000	COMMUNICATION CABINET	EA	15,000.000	8.00	8.000	120,000.00
60756001		REMOVE AND RELOCATE CAMERA POLE STRCTRE	EA	415.440	2.00	1.000	415.44
		ESCALATION					
60756001		REMOVE AND RELOCATE CAMERA POLE STRCTRE	EA	506.640	2.00	1.000	506.64
		ESCALATION					
60756001	000	REMOVE AND RELOCATE CAMERA POLE STRCTRE	EA	1,900.000	2.00	2.000	3,800.00
60796001	000	AUTO PORT SMRT TRF MONITOR SYS	DAY	30.000	2,280.00	1,034.000	31,020.00
60876002	000	CAMERA POLE STRUC W/CABINET (60 FT)	EA	12,500.000	4.00	4.000	50,000.00
60896001	000	ETHERNET CABLE AND CONNECTORS	LF	3.500	325.00	310.000	1,085.00
61456001	000	DECOR GROUND MOUNT LIGHT (DOWNLIGHT)	EA	1,900.000	6.00	6.000	11,400.00
95016002		RUC (CREDIT OR DAMAGE)	DOL	-1,000.000	20.00	0.000	0.00
		BRIDGE or ROADWAY at BROOKSIDE CLOSURE PERMITTED 60 DAYS					
95016002		RUC (CREDIT OR DAMAGE)	DOL	1,000.000	20.00	6.000	6,000.00
		BRIDGE or ROADWAY at BROOKSIDE 20 DAYS INCENTIVE PERMITTED					
95016003		RUC DAMAGE ONLY	DOL	-25,000.000	2.00	0.000	0.00

95016003	LANE RENTAL CHARGES 2 or MORE LANES PERIOD A RUC DAMAGE ONLY	DOL	-10,000.000	2.00	2.000	-20,000.00
95016003	LANE RENTAL CHARGES 2 or MORE LANES PERIOD B RUC DAMAGE ONLY	DOL	-2,000.000	2.00	11.000	-22,000.00
96016001	LANE RENTAL CHARGES 1 LANE TIME PERIOD A MATERIAL ON HAND	DOL	-1.000	200,000.00	28,012,149.820	-28,012,149.82
96016001	MATERIAL USED MATERIAL ON HAND	DOL	1.000	200,000.00	28,012,149.820	28,012,149.82
96026601	MATERIAL RECEIVED EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.00	2,703.420	2,703.42
96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	32.00	31.000	6,200.00
96046003	CONTRACTOR FORCE ACCOUNT 3	DOL	-500.000	1.00	20.000	-10,000.00
96066053	SB EXIT to SPUR 394 & US 77S CLOSURE PERMITTED 42 DAYS LAW ENFORCEMENT PERSONNEL	DOL	1.000	100,000.00	1,184,865.920	1,184,865.92
96066055	PAID BY INVOICE FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	50,000.00	524,466.990	524,466.99
96066056	PAID BY INVOICE FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	500,000.00	936,509.682	936,509.68
96086001	PAID BY INVOICE UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	8,319.010	8,319.01
96086001	CO #2 TOWING SERVICES UNIQUE CHANGE ORDER ITEM 1	DOL	124,599.070	0.00	1.000	124,599.07
96086002	THM MEASURED MILE INEFFICIENCIES UNIQUE CHANGE ORDER ITEM 2	DOL	3,510.340	0.00	1.000	3,510.34
96086004	CO#2 PARTNERING UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.00	101,089.110	101,089.11
96086005	CO# 7 MBGF/END TREATMENT REPAIR UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	496,925.750	496,925.75
96086005	RAILROAD FLAGGING CO# 8 UNIQUE CHANGE ORDER ITEM 5	DOL	3,201.480	0.00	3.000	9,604.44
96086006	ADDED BY C.O. # 9 UNIQUE CHANGE ORDER ITEM 6	DOL	162.370	0.00	200.000	32,474.00
96086006	ADDED BY C.O. # 9 UNIQUE CHANGE ORDER ITEM 6	DOL	424.000	0.00	0.000	0.00
96086007	SPOT DEBRIS REMOVAL (MINIMUM CALLOUT) UNIQUE CHANGE ORDER ITEM 7	DOL	2,865.110	0.00	1.000	2,865.11
96086008	CO#19 UNIQUE CHANGE ORDER ITEM 8	DOL	1,559.710	0.00	10.000	15,597.10
96086009	CO#20 UNIQUE CHANGE ORDER ITEM 9	DOL	2,465.100	0.00	7.000	17,255.70
96086010	CO#20 UNIQUE CHANGE ORDER ITEM 10	DOL	8,429.770	0.00	1.000	8,429.77
96086011	UNIQUE CHANGE ORDER ITEM 11	DOL	1.560	0.00	4,000.000	6,240.00
96086012	INSTALL GEOGRID BASE REINFORCEMENT UNIQUE CHANGE ORDER ITEM 12	DOL	5.610	0.00	124,450.720	698,168.55
96086013	CO#18 REMOVING CONC (PAV) (2nd LAYER) UNIQUE CHANGE ORDER ITEM 13	DOL	3,609.200	0.00	1.000	3,609.20
96086014	CO#28 UNIQUE CHANGE ORDER ITEM 14	DOL	5,246.590	0.00	1.000	5,246.59
	CO# 29					

96086015	UNIQUE CHANGE ORDER ITEM 15 REMOVE & REPLACE BASE MATERIAL & INSTALL GEOGRID	DOL	11.500	0.00	4,539.560	52,204.94
96086016	UNIQUE CHANGE ORDER ITEM 16 ADDED BY C.O. # 32	DOL	1,965.540	0.00	12.000	23,586.48
96086017	UNIQUE CHANGE ORDER ITEM 17 ADDED BY C.O. # 32	DOL	2,630.910	0.00	26.000	68,403.66
96086018	UNIQUE CHANGE ORDER ITEM 18 ADDED BY C.O. # 32	DOL	1,434.450	0.00	1.000	1,434.45
96086020	UNIQUE CHANGE ORDER ITEM 20 ADDED BY C.O. # 32	DOL	1,623.820	0.00	3.000	4,871.46
96086021	UNIQUE CHANGE ORDER ITEM 21 ADDED BY C.O. # 32	DOL	2,145.450	0.00	2.000	4,290.90
96086022	UNIQUE CHANGE ORDER ITEM 22 ADDED BY C.O. # 32	DOL	2,743.030	0.00	1.000	2,743.03
96086026	UNIQUE CHANGE ORDER ITEM 26 ADDED BY C.O. # 34	DOL	1,612.660	0.00	2.000	3,225.32
96086030	UNIQUE CHANGE ORDER ITEM 30 ADDED BY C.O. #39	DOL	10,500.840	0.00	3.000	31,502.52
96086031	UNIQUE CHANGE ORDER ITEM 31 ADDED BY C.O. # 39	DOL	1,091.070	0.00	3.000	3,273.21
96086032	UNIQUE CHANGE ORDER ITEM 32 ADDED BY C.O. # 39	DOL	1,128.580	0.00	16.000	18,057.28
96086033	UNIQUE CHANGE ORDER ITEM 33 ADDED BY C.O. # 39	DOL	916.430	0.00	3.000	2,749.29
96086034	UNIQUE CHANGE ORDER ITEM 34 ADDED BY C.O. # 5	DOL	1,528.040	0.00	19.000	29,032.76
96086035	UNIQUE CHANGE ORDER ITEM 35 Material cost for TY B HMAC 64-22 UOM DOL=TON	DOL	78.030	0.00	1,842.510	143,771.05
96086036	UNIQUE CHANGE ORDER ITEM 36 Material cost for TY C HMAC 64-22 UOM DOL=TON	DOL	83.330	0.00	803.100	66,922.32
96086037	UNIQUE CHANGE ORDER ITEM 37 INSTALL GEOGRID UOM DOL = SY	DOL	3.120	0.00	11,660.120	36,379.57
96086038	UNIQUE CHANGE ORDER ITEM 38 ADDED BY C.O. #42; COST TO DE-WATER AT SPUR 394	DOL	21,907.570	0.00	1.000	21,907.57
96086039	UNIQUE CHANGE ORDER ITEM 39 CL Y CTB CUP MOUNT DEL UOM DOL = EA	DOL	40.470	0.00	48.000	1,942.56
96086040	UNIQUE CHANGE ORDER ITEM 40 CL Y CTB CUP MOUNT DEL(BI) UOM DOL = EA	DOL	49.450	0.00	524.000	25,911.80
96086041	UNIQUE CHANGE ORDER ITEM 41 ADDED BY CO# 44 SSCB MOD JOINT REPAIR; UOM DOL = EA	DOL	5,053.220	0.00	20.000	101,064.40
96086042	UNIQUE CHANGE ORDER ITEM 42 ADDED BY CO# 45 SLOTTED DRAIN MOD; UOM DOL=LF	DOL	19.830	0.00	400.000	7,932.00
96086043	UNIQUE CHANGE ORDER ITEM 43 COST TO MODIFY PORTABLE SSCB	DOL	7,110.820	0.00	1.319	9,379.17
96086043	UNIQUE CHANGE ORDER ITEM 43 Extended Overhead at 6%. UOM DOL=DAYS	DOL	9,516.810	0.00	470.000	4,472,900.70
96086044	UNIQUE CHANGE ORDER ITEM 44 NBML Detour Subgrade Improvements at Brookside	DOL	16,658.130	0.00	1.000	16,658.13
96086045	UNIQUE CHANGE ORDER ITEM 45 SSTR TO T551 TRANSTION; UOM DOL = LF	DOL	565.200	0.00	40.000	22,608.00

CONTRACT ID	004804079	ESTIMATE	0093	CONTRACTOR'S ESTIMATE PACKAGE			Page 61 of 63	
96086046		UNIQUE CHANGE ORDER ITEM 46		DOL	1.000	0.00	11,086.820	11,086.82
		Remove Signs off FR Bridge Rail @ US 287						
96086047		UNIQUE CHANGE ORDER ITEM 47		DOL	1.000	0.00	15,394.580	15,394.58
		Re-install Signs on 35E Frontage Rd C412						
96086048		UNIQUE CHANGE ORDER ITEM 48		DOL	29,807.040	0.00	1.000	29,807.04
		ADDED BY CO# 52						
96086049		UNIQUE CHANGE ORDER ITEM 49		DOL	53,500.520	0.00	1.000	53,500.52
		3/28/19 3RD PARTY ACCIDENT DAMAGE COST						
96086050		UNIQUE CHANGE ORDER ITEM 50		DOL	19,928.300	0.00	1.000	19,928.30
		STERRETT RE-WORK						
96086051		UNIQUE CHANGE ORDER ITEM 51		DOL	1.000	0.00	436,451.130	436,451.13
		MASH COMPLIANCE UPGRADE & REPAIR UOM DOL=DOL						
96086052		UNIQUE CHANGE ORDER ITEM 52		DOL	7,006.070	0.00	1.000	7,006.07
		REMOVE TEMP LIGHTING BUS 287 UOM DOL=LS						
96086053		UNIQUE CHANGE ORDER ITEM 53		DOL	1.000	0.00	697,070.770	697,070.77
		Added Drainage Work BUS 287 UOM DOL=DOL						
96086054		UNIQUE CHANGE ORDER ITEM 54		DOL	4,607,803.530	0.00	1.000	4,607,803.53
		Unit Price Cost Escalation 5-13-2020 Settlement						
96086055		UNIQUE CHANGE ORDER ITEM 55		DOL	21,071.520	0.00	6.000	126,429.12
		PURCHASE & TXDOT RETAIN CHANGEABLE MESSAGE BOARDS						
96086057		UNIQUE CHANGE ORDER ITEM 57		DOL	1.000	0.00	18,026.820	18,026.82
		LABOR/MAINTENANCE OF CMS BY INVOICE						
96086058		UNIQUE CHANGE ORDER ITEM 58		DOL	1.000	0.00	11,940.920	11,940.92
		Added Drainage Work SGC By Invoice						
96086059		UNIQUE CHANGE ORDER ITEM 59		DOL	1.000	0.00	25,820.520	25,820.52
		Brookside Milling by Invoice						
96086060		UNIQUE CHANGE ORDER ITEM 60		DOL	44,922.140	0.00	1.000	44,922.14
		Builders Risk Insurance 5/31/19-3/31/2020						
96086061		UNIQUE CHANGE ORDER ITEM 61		DOL	20,869.000	0.00	1.000	20,869.00
		Builders Risk Insurance 3/31/2020-6/30/2020						
96086062		UNIQUE CHANGE ORDER ITEM 62		DOL	109,599.220	0.00	1.000	109,599.22
		Builders Risk Insurance 6/30/2020 - 12/31/2020						
96086063		UNIQUE CHANGE ORDER ITEM 63		DOL	99,807.510	0.00	1.000	99,807.51
		Builders Risk Insurance 12/31/2020-9/30/2020						
96086064		UNIQUE CHANGE ORDER ITEM 64		DOL	37,930.170	0.00	1.000	37,930.17
		INSTALL TEMP LIGHTING BUS 287 UOM DOL=LS						
96086066		UNIQUE CHANGE ORDER ITEM 66		DOL	3,150.000	0.00	1.000	3,150.00
		Railroad Liability Insurance 3/31/2020- 9/30/2020						
96086067		UNIQUE CHANGE ORDER ITEM 67		DOL	21,470.120	0.00	10.000	214,701.19
		OHL Owned Message Boards 6/1/19 - 6/30/20						
96086068		UNIQUE CHANGE ORDER ITEM 68		DOL	17,874.150	0.00	1.000	17,874.15
		Railroad Liability Insurance						
96086069		UNIQUE CHANGE ORDER ITEM 69		DOL	1.000	0.00	345,535.500	345,535.50
		ADDED RIPRAP NBML AT SPUR 394; UOM DOL=DOL						
96086070		UNIQUE CHANGE ORDER ITEM 70		DOL	8,045.270	0.00	75.000	603,395.25
		PROJECT OVERHEAD FOR ADDED WORK CO'S 5, 18, 40 & 44						
96086071		UNIQUE CHANGE ORDER ITEM 71		DOL	18,338.350	0.00	1.000	18,338.35
		Task 47Y0044						
96086072		UNIQUE CHANGE ORDER ITEM 72		DOL	116.870	0.00	424.000	49,552.88

96086073	CROSS STITCHING CPCD LONGITUDINAL JOINT UNIQUE CHANGE ORDER ITEM 73	DOL	1.000	0.00	6,342.830	6,342.83
96086074	EXISTING CPCD EPOXY POTHOLE REPAIR UNIQUE CHANGE ORDER ITEM 74	DOL	1.000	0.00	15,672.380	15,672.38
96086075	Riprap between Barriers by Invoice UNIQUE CHANGE ORDER ITEM 75	DOL	1.000	0.00	7,873.700	7,873.70
96086079	Frontage Road Tie-in Subgrade & Milling by Invoice UNIQUE CHANGE ORDER ITEM 79	DOL	1.000	0.00	18,556.950	18,556.95
96086080	Landmark Gate Relocation by Invoice UNIQUE CHANGE ORDER ITEM 80	DOL	1.000	0.00	5,820.130	5,820.13
96086081	10/16/18 3RD PARTY ACCIDENT DAMAGE COST UNIQUE CHANGE ORDER ITEM 81	DOL	15,091.080	0.00	1.000	15,091.08
96086082	RPS1590 CLOSURE UNIQUE CHANGE ORDER ITEM 82	DOL	0.320	0.00	72,385.830	23,163.47
96086083	2nd Layer Concrete Removal Escalation UNIQUE CHANGE ORDER ITEM 83	DOL	1.000	0.00	87,410.110	87,410.11
96086083	Level up and Inlet Modification Removal UNIQUE CHANGE ORDER ITEM 83	DOL	3.180	0.00	500.000	1,590.00
96086084	TEMPORARY EARTH WALL WIRE MESH MOH BALANCE UNIQUE CHANGE ORDER ITEM 84	DOL	35.570	0.00	29.000	1,031.53
96086085	R610822200EC GR 75 ABT #8X18"6" UNIQUE CHANGE ORDER ITEM 85	DOL	757.380	0.00	345.010	261,303.67
96086088	EDGE REPAIRS UNIQUE CHANGE ORDER ITEM 88	DOL	10,391.530	0.00	1.000	10,391.53
96086089	Builders Risk Insurance 9/30/2021-11/08/2021 UNIQUE CHANGE ORDER ITEM 89	DOL	358.330	0.00	183.000	65,574.39
96086090	BUILDERS RISK EXTENSION COST PER DAY THROUGH 4/30/2022 UNIQUE CHANGE ORDER ITEM 90	DOL	1.000	0.00	950,030.110	950,030.11
96086091	ADDED RIPRAP BY INVOICE UNIQUE CHANGE ORDER ITEM 91	DOL	10,743.110	0.00	1.000	10,743.11
96086092	Transportation cost of moving MOH material UNIQUE CHANGE ORDER ITEM 92	DOL	460.000	0.00	379.000	174,340.00
96086093	7.5 X 10 D31/D31 DR45" X 22' LT & RT FACE UNIQUE CHANGE ORDER ITEM 93	DOL	3,320.220	0.00	45.000	149,409.90
96086094	MASH SGTs UNIQUE CHANGE ORDER ITEM 94	DOL	1.000	0.00	111,590.300	111,590.30
96086095	ADDED BY CO#129 UNIQUE CHANGE ORDER ITEM 95	DOL	1.000	0.00	24,496.900	24,496.90
96086096	ADDED BY CO#130 UNIQUE CHANGE ORDER ITEM 96	DOL	1,500.000	0.00	3.626	5,439.00
96086097	Transportation cost of moving material to TxDOT Stockpile UNIQUE CHANGE ORDER ITEM 97	DOL	1.000	0.00	364,124.010	364,124.01
96086098	ADDED BY CO#134 UNIQUE CHANGE ORDER ITEM 98	DOL	1.000	0.00	55,448.710	55,448.71
96086099	Final Cleaning Cycle by Invoice UNIQUE CHANGE ORDER ITEM 99	DOL	805.650	0.00	4.000	3,222.60
96086101	Clearance Sign Hardware Ty N UNIQUE CHANGE ORDER ITEM	DOL	6.750	0.00	5,000.000	33,750.00
	UOM DOL=LF					

TOTAL ITEM EARNINGS TO DATE

\$158,832,383.71