



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/24**

CONTRACT ID: **004907069**
 PROJECT: **STP 2024(610)VRU**
 CONTRACT: **01243036**
 AWARD AMOUNT: **\$903,067.30**
 PROJECTED AMOUNT: **\$906,067.30**
 ADJ. PROJECTED AMOUNT: **\$906,067.30**
 CONTRACTOR: **ELECNOR BELCO ELECTRIC, INC.**

HIGHWAY: **US 79**
 DISTRICT NAME: **BRYAN**
 COUNTY: **ROBERTSON**
 AREA ENGINEER: **James Robbins, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0002**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **05/01/2024** to **05/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **25.79**
 % TIME USED: **39.73**
 % RETAINAGE: **0.00**

LETTING DATE: **01/04/2024**
 AWARD DATE: **02/22/2024**
 NOTICE TO PROCEED DATE: **03/21/2024**
 WORK BEGIN DATE: **04/11/2024**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$233,685.80	\$195,483.80	\$38,202.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$233,685.80	\$195,483.80	\$38,202.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$233,685.80	\$195,483.80	\$38,202.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/11/2024
TIME CHARGES BEGIN: 04/11/2024
BID DAYS: 73
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 73
DAYS CHARGED TO DATE: 29
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$618.00
LIQUIDATED DAMAGES: 0
 DAYS AT
 PER DAY \$618.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
05/01/2024	1		
05/02/2024		1	RAIN
05/03/2024		1	TOO WET
05/04/2024		1	SATURDAY
05/05/2024		1	SUNDAY
05/06/2024	1		
05/07/2024	1		
05/08/2024	1		
05/09/2024	1		
05/10/2024	1		
05/11/2024		1	SATURDAY
05/12/2024		1	SUNDAY
05/13/2024	1		
05/14/2024	1		
05/15/2024	1		
05/16/2024		1	TOO WET
05/17/2024		1	TOO WET
05/18/2024		1	SATURDAY
05/19/2024		1	SUNDAY
05/20/2024	1		
05/21/2024	1		
05/22/2024	1		
05/23/2024	1		
05/24/2024		1	HOLIDAY TRAFFIC
05/25/2024		1	SATURDAY
05/26/2024		1	SUNDAY
05/27/2024		1	HOLIDAY
05/28/2024	1		
05/29/2024	1		
05/30/2024	1		
05/31/2024		1	RAIN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	16	15
		<hr/>
		1
HOLIDAY		1
HOLIDAY TRAFFIC		2
RAIN		4
SATURDAY		4
SUNDAY		3
TOO WET		

WORK PERFORMED THIS PERIOD

PROJECT STP 2024(610)VRU CONTROL 004907069
 CATEGORY 001 DESCRIPTION ROADWAY - US 79 at 5th ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046028	000	REMOVING CONC (MISC)	SY	30.000	17.000	\$510.00	49.00	17.00
0125	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	1.000	\$3,500.00	5.00	2.00
0170	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	38.000	245.000	\$9,310.00	240.00	245.00
0180	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	60.000	245.000	\$14,700.00	240.00	245.00

PROJECT F 2024(611) CONTROL 004908077
 CATEGORY 001 DESCRIPTION ROADWAY - US 190 at San Gabriel

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0675	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,643.000	6.000	\$9,858.00	11.00	9.00
0895	61856002	002	TMA (STATIONARY)	DAY	162.000	2.000	\$324.00	5.00	14.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$38,202.00

CONTRACT LINE ITEMS

PROJECT STP 2024(610)VRU CONTROL 004907069
 CATEGORY 001 DESCRIPTION ROADWAY - US 79 at 5th ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01046028	000	REMOVING CONC (MISC)	SY	30.000	49.000	0.000	17.00	510.00
0120	05006001	000	MOBILIZATION	LS	92,412.000	1.000	0.000	0.90	83,170.80
0125	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	5.000	0.000	2.00	7,000.00
0170	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	38.000	240.000	0.000	245.00	9,310.00
0180	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	60.000	240.000	0.000	245.00	14,700.00
Category Subtotal									\$114,690.80

PROJECT F 2024(611) CONTROL 004908077
 CATEGORY 001 DESCRIPTION ROADWAY - US 190 at San Gabriel

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0645	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	22.000	245.000	0.000	190.00	4,180.00
0650	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	38.000	355.000	0.000	500.00	19,000.00
0655	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	32.000	1,760.000	0.000	1,505.00	48,160.00
0660	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	60.000	355.000	0.000	510.00	30,600.00
0675	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,643.000	11.000	0.000	9.00	14,787.00
0895	61856002	002	TMA (STATIONARY)	DAY	162.000	5.000	0.000	14.00	2,268.00
Category Subtotal									\$118,995.00

PROJECT STP 2024(610)VRU CONTROL 004907069
 CATEGORY 001 DESCRIPTION ROADWAY - US 79 at 5th ST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	24.000	75.000	0.000	0.000	0.00
0070	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	18.000	138.000	0.000	0.000	0.00
0075	01056097	000	REMOVING STAB BASE & ASPH PV(5" TO 13")	SY	40.000	12.000	0.000	0.000	0.00
0080	01106001	000	EXCAVATION (ROADWAY)	CY	100.000	17.000	0.000	0.000	0.00
0085	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	12.000	40.000	0.000	0.000	0.00
0090	01626002	000	BLOCK SODDING	SY	20.000	40.000	0.000	0.000	0.00
0095	01686001	000	VEGETATIVE WATERING	MG	5,700.000	0.400	0.000	0.000	0.00
0100	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	410.000	11.000	0.000	0.000	0.00
0105	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	440.000	13.000	0.000	0.000	0.00
0110	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	548.000	22.000	0.000	0.000	0.00
0115	04326003	000	RIPRAP (CONC)(6 IN)	CY	500.000	6.000	0.000	0.000	0.00
0130	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	18.000	45.000	0.000	0.000	0.00
0135	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	8.000	45.000	0.000	0.000	0.00
0140	05296008	000	CONC CURB & GUTTER (TY II)	LF	70.000	153.000	0.000	0.000	0.00
0145	05296011	000	CONC CURB (DOWEL)	LF	28.000	99.000	0.000	0.000	0.00
0150	05306004	000	DRIVEWAYS (CONC)	SY	285.000	6.000	0.000	0.000	0.00
0155	05316010	000	CURB RAMPS (TY 7)	EA	2,800.000	1.000	0.000	0.000	0.00

0160	05316041	000	CURB RAMPS (SPECIAL)	SY	385.000	56.000	0.000	0.000	0.00
0165	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	22.000	120.000	0.000	0.000	0.00
0175	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	32.000	60.000	0.000	0.000	0.00
0185	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.000	680.000	0.000	0.000	0.00
0190	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	3.500	635.000	0.000	0.000	0.00
0195	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,643.000	5.000	0.000	0.000	0.00
0200	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	7,212.000	1.000	0.000	0.000	0.00
0205	06366001	001	ALUMINUM SIGNS (TY A)	SF	45.000	61.000	0.000	0.000	0.00
0210	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	850.000	1.000	0.000	0.000	0.00
0215	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.600	440.000	0.000	0.000	0.00
0220	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.900	435.000	0.000	0.000	0.00
0225	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	165.000	2.000	0.000	0.000	0.00
0230	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	183.000	2.000	0.000	0.000	0.00
0235	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	398.000	2.000	0.000	0.000	0.00
0240	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	2.300	220.000	0.000	0.000	0.00
0245	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	2.300	120.000	0.000	0.000	0.00
0250	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	2.300	1,180.000	0.000	0.000	0.00
0255	06726007	000	REFL PAV MRKR TY I-C	EA	5.700	51.000	0.000	0.000	0.00
0260	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.700	42.000	0.000	0.000	0.00
0265	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.450	1,340.000	0.000	0.000	0.00
0270	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	440.000	0.000	0.000	0.00
0275	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.800	175.000	0.000	0.000	0.00
0280	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	40.000	2.000	0.000	0.000	0.00
0285	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	40.000	2.000	0.000	0.000	0.00
0290	06776016	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	143.000	2.000	0.000	0.000	0.00
0295	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	1,520.000	0.000	0.000	0.00
0300	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.250	440.000	0.000	0.000	0.00
0305	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.950	435.000	0.000	0.000	0.00
0310	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	70.000	2.000	0.000	0.000	0.00
0315	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	69.000	2.000	0.000	0.000	0.00
0320	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	86.000	2.000	0.000	0.000	0.00
0325	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	27,000.000	1.000	0.000	0.000	0.00
0330	06806004	006	REMOVING TRAFFIC SIGNALS	EA	12,000.000	1.000	0.000	0.000	0.00
0335	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	275.000	8.000	0.000	0.000	0.00
0340	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	275.000	2.000	0.000	0.000	0.00
0345	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	275.000	8.000	0.000	0.000	0.00
0350	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	275.000	4.000	0.000	0.000	0.00
0355	06826005	000	VEH SIG SEC (12")LED(RED)	EA	275.000	8.000	0.000	0.000	0.00
0360	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	275.000	2.000	0.000	0.000	0.00
0365	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	485.000	6.000	0.000	0.000	0.00
0370	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	270.000	8.000	0.000	0.000	0.00
0375	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	241.000	2.000	0.000	0.000	0.00
0380	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.200	3,315.000	0.000	0.000	0.00
0385	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	13,300.000	1.000	0.000	0.000	0.00
0390	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	16,200.000	1.000	0.000	0.000	0.00
0395	06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44')LUM	EA	46,100.000	1.000	0.000	0.000	0.00
0400	06876001	000	PED POLE ASSEMBLY	EA	3,000.000	4.000	0.000	0.000	0.00
0405	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	972.000	6.000	0.000	0.000	0.00
0410	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,391.000	1.000	0.000	0.000	0.00
0415	30776003	000	SP MIXES SP-B SAC-B PG64-22	TON	228.000	21.000	0.000	0.000	0.00
0420	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	228.000	3.500	0.000	0.000	0.00
0425	30846001	000	BONDING COURSE	GAL	36.000	3.200	0.000	0.000	0.00

0430	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	14.000	0.000	0.000	0.00
0435	60046031	000	ITS COM CBL (ETHERNET)	LF	2.000	1,120.000	0.000	0.000	0.00
0440	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	5,872.000	1.000	0.000	0.000	0.00
0445	60106004	000	CCTV MOUNT (POLE)	EA	500.000	1.000	0.000	0.000	0.00
0450	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,643.000	1.000	0.000	0.000	0.00
0455	61856002	002	TMA (STATIONARY)	DAY	162.000	10.000	0.000	0.000	0.00
0460	63066001	000	VIVDS PROSR SYS	EA	14,245.000	1.000	0.000	0.000	0.00
0465	63066002	000	VIVDS CAM ASSY FXD LNS	EA	2,318.000	4.000	0.000	0.000	0.00
0470	63066005	000	VIVDS CNTRL SOFTWARE	EA	300.000	1.000	0.000	0.000	0.00
0480	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0481	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0482	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0525	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Per TxDOT Connect	DOL	1.000	1,000.000	0.000	0.000	0.00
0526	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Per TxDOT Connect	DOL	1.000	1,000.000	0.000	0.000	0.00
0527	96066053		LAW ENFORCEMENT PERSONNEL Per TxDOT Connect	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2024(611) CONTROL 004908077

CATEGORY 001 DESCRIPTION ROADWAY - US 190 at San Gabriel

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0630	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	410.000	22.000	0.000	0.000	0.00
0635	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	440.000	13.000	0.000	0.000	0.00
0640	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	548.000	44.000	0.000	0.000	0.00
0665	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.000	3,165.000	0.000	0.000	0.00
0670	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	3.500	735.000	0.000	0.000	0.00
0680	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	7,212.000	1.000	0.000	0.000	0.00
0685	06366001	001	ALUMINUM SIGNS (TY A)	SF	45.000	79.000	0.000	0.000	0.00
0690	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	980.000	2.000	0.000	0.000	0.00
0695	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	1.000	0.000	0.000	0.00
0700	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	2.600	240.000	0.000	0.000	0.00
0705	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.900	127.000	0.000	0.000	0.00
0710	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	165.000	2.000	0.000	0.000	0.00
0715	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	183.000	2.000	0.000	0.000	0.00
0720	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	2.300	320.000	0.000	0.000	0.00
0725	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	2.300	1,285.000	0.000	0.000	0.00
0730	06666318	007	RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	2.300	80.000	0.000	0.000	0.00
0735	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	2.300	1,260.000	0.000	0.000	0.00
0740	06726007	000	REFL PAV MRKR TY I-C	EA	5.700	35.000	0.000	0.000	0.00
0745	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.700	60.000	0.000	0.000	0.00

0750	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.450	3,500.000	0.000	0.000	0.00
0755	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	2,945.000	0.000	0.000	0.00
0760	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.250	240.000	0.000	0.000	0.00
0765	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.950	127.000	0.000	0.000	0.00
0770	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	70.000	2.000	0.000	0.000	0.00
0775	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	69.000	2.000	0.000	0.000	0.00
0780	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	27,000.000	1.000	0.000	0.000	0.00
0785	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	275.000	8.000	0.000	0.000	0.00
0790	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	275.000	4.000	0.000	0.000	0.00
0795	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	275.000	12.000	0.000	0.000	0.00
0800	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	275.000	2.000	0.000	0.000	0.00
0805	06826005	000	VEH SIG SEC (12")LED(RED)	EA	275.000	8.000	0.000	0.000	0.00
0810	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	275.000	2.000	0.000	0.000	0.00
0815	06826033	000	BACK PLATE (12")(1 SEC)(VENTED)ALUM	EA	392.000	4.000	0.000	0.000	0.00
0820	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	270.000	8.000	0.000	0.000	0.00
0825	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	241.000	2.000	0.000	0.000	0.00
0830	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	3.420	4,015.000	0.000	0.000	0.00
0835	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.200	2,245.000	0.000	0.000	0.00
0840	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	13,300.000	1.000	0.000	0.000	0.00
0845	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	11,600.000	1.000	0.000	0.000	0.00
0850	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	14,100.000	1.000	0.000	0.000	0.00
0855	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	43,100.000	1.000	0.000	0.000	0.00
0860	06866249	000	INS TRF SIG PL AM(S)2 ARM(60-44')	EA	45,000.000	1.000	0.000	0.000	0.00
0865	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	250.000	14.000	0.000	0.000	0.00
0870	60046031	000	ITS COM CBL (ETHERNET)	LF	2.000	940.000	0.000	0.000	0.00
0875	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	5,872.000	1.000	0.000	0.000	0.00
0880	60106004	000	CCTV MOUNT (POLE)	EA	500.000	1.000	0.000	0.000	0.00
0885	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,643.000	1.000	0.000	0.000	0.00
0890	60836001	000	VIDEO IMAGING AND RAD VEH DETECTION SYS	EA	34,370.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$233,685.80

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046028	000	REMOVING CONC (MISC)	SY	30.000	49.00	17.000	510.00
05006001	000	MOBILIZATION	LS	92,412.000	1.00	0.900	83,170.80
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,500.000	5.00	2.000	7,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	22.000	245.00	190.000	4,180.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	38.000	595.00	745.000	28,310.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	32.000	1,760.00	1,505.000	48,160.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	60.000	595.00	755.000	45,300.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,643.000	11.00	9.000	14,787.00
61856002	002	TMA (STATIONARY)	DAY	162.000	5.00	14.000	2,268.00
TOTAL ITEM EARNINGS TO DATE							\$233,685.80