



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **09/08/23**

CONTRACT ID: **005006081**  
 PROJECT: **NH 2013(983)**  
 CONTRACT: **11133002**  
 AWARD AMOUNT: **\$85,215,953.75**  
 PROJECTED AMOUNT: **\$86,865,956.75**  
 ADJ. PROJECTED AMOUNT: **\$100,037,293.19**  
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **US 290**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **HARRIS**  
 AREA ENGINEER: **Hamoon Bahrami, P.E.**  
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0117**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/22/2022** to **03/22/2023**  
 ESTIMATE TYPE: **SUPP**  
 % COMPLETE: **100.00**  
 % TIME USED: **99.67**  
 % RETAINAGE: **0.00**

LETTING DATE: **11/05/2013**  
 AWARD DATE: **11/21/2013**  
 NOTICE TO PROCEED DATE: **12/11/2013**  
 WORK BEGIN DATE: **02/11/2014**  
 ACCEPTED DATE: **09/15/2022**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$102,501,185.79	\$102,501,185.79	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$102,501,185.79	\$102,501,185.79	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$16,442.52	\$0.00	\$16,442.52
<b>PAID TO CONTRACTOR</b>	<b>\$102,517,628.31</b>	<b>\$102,501,185.79</b>	<b>\$16,442.52</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION: **OTHER**  
 ADJUSTMENT AMOUNT: **-1.00**  
 REMARKS:

ADJUSTMENT DESCRIPTION: **OTHER**  
 ADJUSTMENT AMOUNT: **16,442.52**  
 REMARKS:

**Payment conducted for bid items that were determined unpaid after secondary final quantity review. See project files for further details.**

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

**\*\*\*There are no Line Item Adjustments for this estimate\*\*\***

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
AREA/PROJECT ENGINEER

\_\_\_\_\_  
DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	02/11/2014	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	02/09/2014	<u>LIQ DAMAGE RATE:</u>	\$2,590.00	
<u>BID DAYS:</u>	960	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	544		DAYS AT	
<u>CURRENT DAYS:</u>	1,504		PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,499	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

\*\*\* NO ITEM EARNINGS THIS ESTIMATE\*\*\*

CONTRACT LINE ITEMS

PROJECT NH 2013(983) CONTROL 005006081  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01042001	000	REMOVING CONC (PAV)	SY	7.000	122,758.000	12,165.000	134,923.00	944,461.00
0065	01042009	000	REMOVING CONC (RIPRAP)	SY	3.000	58,156.000	4,405.000	66,200.15	198,600.47
0066	01042015		REMOVING CONC (SIDEWALKS) CO #73	SY	4.220	0.000	35.000	35.00	147.70
0070	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	5.000	4,366.000	3.000	718.00	3,590.00
0075	01042021	000	REMOVING CONC (CURB)	LF	2.000	1,449.000	1,407.000	1,962.00	3,924.00
0080	01042023	000	REMOVING CONC (CTB)	LF	5.000	14,238.000	0.000	14,238.00	71,190.00
0085	01042024	000	REMOVING CONC (RETAINING WALLS)	SY	20.000	11,695.000	0.000	11,695.00	233,900.00
0089	01042032		REMOVING CONC (WHEELCHAIR RAMP) CO 35	SY	53.280	0.000	10.000	59.99	3,196.37
0090	01042037	000	REMOVE CONC (RAIL)	LF	8.000	15,171.000	0.000	15,171.00	121,368.00
0095	01052014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	2.000	136,703.000	14,221.000	150,394.00	300,788.00
0100	01052020	000	REMOVING STAB BASE & ASPH PAV (12")	SY	5.000	9,991.000	756.000	9,605.00	48,024.98
0105	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	124,293.000	1,792.000	126,085.00	1,260,850.00
0106	01102001		EXCAVATION (ROADWAY) CO 65	CY	10.000	0.000	877.000	877.00	8,770.00
0110	01322005	005	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	5.000	1,010.000	2,361.000	1,010.00	5,050.00
0115	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.000	291,131.000	9,809.000	300,940.00	601,880.00
0120	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	20.000	24,999.000	0.000	24,999.00	499,980.00
0121	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE) CO 65	CY	20.000	0.000	2,401.000	2,401.00	48,020.00
0125	01502002	000	BLADING	HR	100.000	262.000	0.000	262.00	26,200.00
0130	01562001	000	BULLDOZER WORK	HR	100.000	69.000	0.000	69.00	6,900.00
0136	01622002		BLOCK SODDING CO 109 Final QTY Adjustment	SY	3.670	0.000	40,033.523	46,033.52	168,943.03
0145	01642043	002	DRILL SEEDING (TEMP) (COOL)	SY	0.100	165,675.000	-1,304.000	10,866.10	1,086.61
0150	01662001	001	FERTILIZER	AC	450.000	35.250	-1.670	11.05	4,970.70
0155	01682001	000	VEGETATIVE WATERING	MG	10.000	4,258.000	-233.000	654.10	6,541.00
0160	02602006	003	LIME TRT (EXST MATL) (6")	SY	1.500	254,411.000	-87,356.928	167,054.07	250,581.10
0165	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	3,435.000	-1,062.025	2,372.98	355,946.25
0170	02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	280,521.000	-90,557.000	165,244.21	660,976.82
0171	02762224	900	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") CO 34 RECYCLED MATERIAL ONLY	SY	11.200	0.000	98,709.000	98,709.00	1,105,540.80
0172	02762224		CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") CO 65	SY	4.000	0.000	1,933.000	1,933.00	7,732.00
0175	02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	60.000	6,010.000	3,716.140	9,726.14	583,568.40
0180	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	50.000	15,429.000	448.000	15,877.00	793,850.00
0181	02922017		ASPHALT STAB BASE (GR 4)(PG 64) CO 65	TON	50.000	0.000	106.000	85.67	4,283.50
0185	03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	3.000	7,811.000	0.000	7,811.00	23,433.00
0205	03602002	012	CONC PVMT (CONT REINF-CRCP)(9")	SY	45.000	29,887.000	4,653.000	34,874.80	1,569,366.18

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0206	03602002	012	CONC PVMT (CONT REINF-CRCP)(9") CO 65	SY	45.000	0.000	2,048.000	2,048.00	92,160.00
0225	03602006	012	CONC PVMT (CONT REINF-CRCP)(13")	SY	38.640	238,982.000	-3,679.000	235,157.00	9,086,466.42
0250	03682001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	893.000	-860.667	32.33	6,466.60
0255	04002001	000	STRUCT EXCAV	CY	1.000	84,423.000	13,962.000	98,385.00	98,385.00
0257	04006001		STRUCT EXCAV CO #86 CIP Walls Skinner	CY	7.740	0.000	206.000	206.00	1,594.44
0260	04002005	000	CEM STABIL BKFL	CY	27.600	25,293.000	7,095.200	36,544.26	1,008,621.56
0262	04006005		CEM STABIL BKFL CO #86 CIP Walls Skinner	CY	40.100	0.000	206.000	206.00	8,260.60
0265	04002009	000	CUT & RESTORING PAV (CONC)	SY	243.850	116.000	271.000	435.66	106,235.70
0266	04012001		FLOWABLE BACKFILL CO 42	CY	146.300	0.000	5,300.000	5,695.00	833,178.50
0270	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	40,948.000	1,402.500	46,067.85	46,067.85
0271	04022001		TRENCH EXCAVATION PROTECTION CO 65	LF	1.000	0.000	60.000	60.00	60.00
0275	04032001	000	TEMPORARY SPL SHORING	SF	1.000	311,438.000	-489.000	310,949.00	310,949.02
0280	04162001	001	DRILL SHAFT (18 IN)	LF	100.000	58.000	0.000	58.00	5,800.00
0285	04162002	001	DRILL SHAFT (24 IN)	LF	125.000	8,389.000	0.000	8,389.00	1,048,625.00
0290	04162003	001	DRILL SHAFT (30 IN)	LF	150.000	9,322.000	-5,460.000	3,862.00	579,300.00
0291	04162003	901	DRILL SHAFT (30 IN) CO 40 FOR SOUND WALLS ONLY	LF	224.240	0.000	6,855.000	6,915.00	1,550,619.60
0295	04162004	001	DRILL SHAFT (36 IN)	LF	165.000	90.000	0.000	120.00	19,800.00
0300	04162005	001	DRILL SHAFT (42 IN)	LF	200.000	3,657.000	118.000	3,775.00	755,000.00
0305	04162006	001	DRILL SHAFT (48 IN)	LF	250.000	1,147.000	204.000	1,299.00	324,750.00
0310	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	100.000	30.000	63.000	93.00	9,300.00
0315	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	250.000	122.000	180.000	302.00	75,500.00
0320	04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	300.000	624.000	-12.000	612.00	183,600.00
0325	04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	300.000	148.000	0.000	148.00	44,400.00
0330	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	455.000	918.000	0.000	918.00	417,690.00
0335	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	135.000	13.000	13.000	26.00	3,510.00
0336	04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN) CO 31	LF	354.050	0.000	27.000	27.00	9,559.35
0340	04162068	001	DRILL SHAFT (SIGN MTS)(60 IN)	LF	450.000	328.000	-82.000	246.00	110,700.00
0345	04202004	002	CL C CONC (BENT)	CY	800.000	988.200	12.200	1,000.40	800,320.00
0350	04202010	002	CL C CONC (SIGN COLUMN)	CY	600.000	602.060	-77.490	524.57	314,742.00
0355	04202034	002	CL S CONC (BRIDGE SDWLK)	CY	200.000	56.800	0.000	56.80	11,359.80
0360	04202117	002	CL C CONC (SIGN FOOTING)	CY	500.000	225.800	-30.400	195.40	97,700.00
0361	04206064		CL C CONC (COPING) CO #85 RW Revisions	CY	812.090	0.000	7.950	7.95	6,456.12
0365	04222001	000	REINF CONC SLAB	SF	10.000	35,500.000	0.000	35,500.00	355,000.00
0369	04236008		RETAINING WALL (CAST - IN - PLACE) CO #86 CIP Walls Skinner	SF	121.220	0.000	1,110.000	1,110.00	134,554.20
0370	04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	35.000	328,868.000	-2,295.000	326,573.00	11,430,055.01
0371	04232049		RET WALL (MSE)(VERTICAL SCHEME)(SPL) CO 65	SF	35.000	0.000	4,949.000	4,949.00	173,215.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0375	04252065	001	PRESTR CONC GIRDER (TX34)	LF	85.000	2,444.280	0.000	2,444.28	207,763.80
0380	04252066	001	PRESTR CONC GIRDER (TX40)	LF	90.000	3,179.880	0.000	3,179.88	286,189.20
0385	04252067	001	PRESTR CONC GIRDER (TX46)	LF	95.000	5,724.380	0.000	5,724.38	543,816.10
0390	04252068	001	PRESTR CONC GIRDER (TX54)	LF	100.000	4,508.610	2.710	4,511.32	451,132.00
0395	04252069	001	PRESTR CONC GIRDER (TX62)	LF	110.000	2,541.850	0.000	2,541.85	279,603.50
0400	04272002	000	CONCRETE PAINT FINISH	SF	0.200	25,212.000	0.000	25,212.00	5,042.40
0410	04302002	000	CL C CONC FOR EXT STR (ABUT)	CY	1,200.000	296.500	2.300	298.80	358,560.00
0415	04302158	000	CL S CONC FOR EXT STR (SLAB)	SF	10.000	97,450.000	66.000	97,516.00	975,160.00
0420	04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	1,529.000	1,421.301	2,950.30	1,032,605.35
0421	04322001	900	RIPRAP (CONC)(4 IN)	CY	394.290	0.000	399.750	399.75	157,617.42
			CO 27						
0425	04322024	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	120.000	415.000	0.000	415.00	49,800.00
0430	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	1,637.000	-566.018	1,070.98	374,843.70
0431	04322039		RIPRAP (MOW STRIP)(4 IN)	CY	350.000	0.000	15.000	15.00	5,250.00
			CO 65						
0435	04322066	000	RIPRAP (CONC)(CL B)	CY	350.000	280.000	-40.000	233.02	81,558.05
0440	04382002	000	CLEAN AND SEAL EXIST JOINTS	LF	15.000	3,683.000	0.000	72,928.40	1,093,926.00
0445	04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	2.000	615.000	0.000	615.00	1,230.00
0450	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	2.000	4,806.000	0.000	4,806.00	9,612.00
0455	04502013	001	RAIL (TY SSTR)	LF	25.000	58,693.000	-584.000	52,728.43	1,318,210.75
0456	04502109	001	RAIL (TY SSTR) W/DRAIN SLOTS	LF	48.940	0.000	1,006.000	3,685.00	180,343.90
			CO 27						
0457	04506033		RAIL (TY C223)(HPC)	LF	144.090	0.000	25.000	25.00	3,602.25
			CO #85 RW Revisions						
0460	04502166	001	RAIL (TY C223)	LF	90.000	1,992.000	-528.000	1,464.00	131,760.00
0461	04502166	001	RAIL (TY C223)	LF	90.000	0.000	1,069.000	1,069.00	96,210.00
			CO 65						
0465	04502634	001	RAIL(TY SSCB)(MOD)	LF	30.000	52,060.000	-3,505.000	52,042.00	1,561,260.00
0466	04516024		RETROFIT RAIL (TY SSTR)	LF	130.000	0.000	800.000	800.00	104,000.00
			CO #87 Add Retrofit Rail						
0470	04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	75.000	1,222.000	2.000	1,224.00	91,799.63
0480	04622023	015	CONC BOX CULV (8 FT X 8 FT)	LF	500.600	403.000	0.000	403.00	201,741.80
0481	04622023	915	CONC BOX CULV (8 FT X 8 FT)	LF	716.480	0.000	225.000	225.00	161,208.00
			CO 42						
0482	04622027	015	CONC BOX CULV (9 FT X 8 FT)	LF	777.460	0.000	449.000	449.00	349,079.54
			CO 42						
0483	04622028	015	CONC BOX CULV (9 FT X 9 FT)	LF	895.440	0.000	273.000	273.00	244,455.12
			CO 42						
0485	04622030	015	CONC BOX CULV (10 FT X 6 FT)	LF	616.700	9,136.000	0.000	9,136.00	5,634,168.10
0486	04622033	015	CONC BOX CULV (10 FT X 9 FT)	LF	1,114.360	0.000	1,372.000	1,372.00	1,528,901.92
			CO 42						
0490	04642003	006	RC PIPE (CL III)(18 IN)	LF	60.650	2,525.000	-1,408.960	1,116.04	67,687.83
0495	04642005	006	RC PIPE (CL III)(24 IN)	LF	55.700	23,008.000	469.800	23,477.80	1,307,713.49
0496	04642005	006	RC PIPE (CL III)(24 IN)	LF	55.700	0.000	60.000	60.00	3,342.00
			CO 65						
0500	04642007	006	RC PIPE (CL III)(30 IN)	LF	70.700	3,556.000	-485.000	3,301.17	233,392.72

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0505	04642009	006	RC PIPE (CL III)(36 IN)	LF	86.350	1,168.000	872.000	2,040.00	176,154.00
0515	04642012	006	RC PIPE (CL III)(54 IN)	LF	162.250	164.000	0.000	48.00	7,788.00
0520	04652001	001	INLET (COMPL)(TY C)	EA	2,711.000	40.000	-20.000	20.00	54,220.00
0525	04652006	001	MANH (COMPL)(JUNCT BOX)(TY M)	EA	2,464.000	39.000	-19.000	19.00	46,816.00
0530	04652008	001	INLET EXT (TY E)	EA	667.000	38.000	-12.000	1.00	667.00
0531	04652010	001	INLET (COMPL)(TY AAD) CO 42	EA	6,496.060	0.000	3.000	3.00	19,488.18
0532	04652011	001	INLET (COMPL)(TY AD) CO 42	EA	2,923.340	0.000	3.000	3.00	8,770.02
0535	04652013	001	MANH (COMPL)(TY A)	EA	4,702.000	8.000	-1.000	5.00	23,510.00
0536	04652014		MANH (COMPL)(JUNCT BOX) CO #45	EA	5,008.430	0.000	5.000	5.00	25,042.15
0540	04652077	001	INLET (COMPL)(DROP)(TY 1)	EA	3,844.000	45.000	-1.000	45.00	172,980.00
0545	04652080	001	INLET (COMPL)(DROP)(TY 3)	EA	6,935.000	16.000	0.000	16.00	110,960.00
0550	04652098	001	INLET (COMPL)(TY C1)	EA	3,833.000	4.000	19.000	21.00	80,493.00
0551	04652098	001	INLET (COMPL)(TY C1) CO 65	EA	3,833.000	0.000	2.000	2.00	7,666.00
0555	04652119	001	INLET (COMPL)(TY AZ)	EA	4,163.000	216.000	-21.000	203.00	845,089.00
0560	04652120	001	INLET (COMPL)(TY AZR)	EA	4,517.000	58.000	-19.000	39.00	176,163.00
0565	04652180	001	INLET (COMPL)(TY AZR) 2 GRATES	EA	5,864.000	6.000	25.000	31.00	181,784.00
0570	04652229	001	INLET EXT (TY C1)	EA	667.000	2.000	23.000	24.00	16,008.00
0571	04652229	001	INLET EXT (TY C1) CO 65	EA	667.000	0.000	4.000	4.00	2,668.00
0575	04652255	001	INLET (COMP)(TY AZ2G)	EA	5,472.000	39.000	-6.000	30.00	164,160.00
0576	04652255	901	INLET (COMP)(TY AZ2G) CO 27 ONLY	EA	7,744.790	0.000	4.000	4.00	30,979.16
0580	04652342	001	INLET (COMPL)(TY A)(SPL)	EA	2,788.000	103.000	-41.000	71.50	199,342.00
0585	04652766	001	INLET (COMPL)(TY AZ)(SPL)	EA	7,195.000	25.000	0.000	25.00	179,875.00
0590	04652767	001	INLET (COMPL)(TY AZ 2G)(SPL)	EA	7,749.000	16.000	-15.000	1.00	7,749.00
0595	04662333	000	WINGWALL (PW-1)(HW=10 FT)	EA	17,500.000	1.000	0.000	1.00	17,500.00
0605	04742009	000	SLOT DRAIN (GAL STL)(24 IN)	LF	176.600	405.000	0.000	405.00	71,523.00
0615	04762012	003	JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV)	LF	478.400	302.000	-227.000	75.00	35,880.00
0620	04762013	003	JACK BOR OR TUN PIPE(30 IN)(RC)(CL IV)	LF	582.800	216.000	-158.800	57.20	33,336.16
0625	04762014	003	JACK BOR OR TUN PIPE(36 IN)(RC)(CL IV)	LF	679.650	274.000	-202.000	72.00	48,934.80
0630	04762027	003	JACK BOR OR TUN PIPE(54 IN)(RC)(CL V)	LF	685.200	538.000	0.000	637.00	436,472.40
0640	04792006	000	ADJUST INLET (CAP)	EA	913.000	124.000	0.000	124.00	113,212.00
0641	04792006		ADJUST INLET (CAP) CO 65	EA	913.000	0.000	7.000	7.00	6,391.00
0645	04792007	000	ADJ MANH (CAP)	EA	913.000	2.000	0.000	8.00	7,304.00
0655	04962002	000	REMOV STR (INLET)	EA	126.000	63.000	19.000	82.00	10,332.00
0656	04962002		REMOV STR (INLET) CO 65	EA	126.000	0.000	9.000	7.00	882.00
0660	04962004	000	REMOV STR (SET)	EA	68.000	10.000	0.000	10.00	680.00
0665	04962005	000	REMOV STR (WINGWALL)	EA	1,700.000	1.000	0.000	1.00	1,700.00
0670	04962007	000	REMOV STR (PIPE)	LF	16.700	1,619.000	798.750	2,111.75	35,266.23
0675	04962008	000	REMOV STR (BOX CULVERT)	LF	39.700	679.000	629.000	1,308.00	51,927.60
0680	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	50,000.000	1.000	0.000	1.00	50,000.00



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0685	05002001	011	MOBILIZATION	LS	9,600,000.000	1.000	0.000	1.00	9,600,000.00
0690	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	36.000	0.000	36.00	540,000.00
0691	05022001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO #72	MO	15,000.000	0.000	22.000	22.00	330,000.00
0692	05022011		FREEWAY 1 LANE CLOSURE CO # 51	EA	2,074.000	0.000	1.000	1.00	2,074.00
0695	05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	25.000	13,920.000	3,560.000	13,400.00	335,000.00
0696	05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1) CO 65	LF	25.000	0.000	1,160.000	1,160.00	29,000.00
0700	05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	25.000	200.000	100.000	240.00	6,000.00
0701	05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2) CO 65	LF	25.000	0.000	20.000	20.00	500.00
0705	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	20,800.000	-4,380.000	22,270.00	89,080.00
0710	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	520.000	20.000	560.00	2,240.00
0715	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	13,920.000	-1,000.000	13,400.00	53,600.00
0720	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	200.000	100.000	240.00	960.00
0721	05122044		PORT CTB (REMOVE)(LOW PROF)(TY 1) CO #99 Revising OSB	LF	9.900	0.000	680.000	680.00	6,732.00
0722	05122045		PORT CTB (REMOVE)(LOW PROF)(TY 2) CO #99 Revising OSB	LF	9.900	0.000	20.000	20.00	198.00
0725	05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	63,120.000	2,230.000	57,766.00	231,064.00
0730	05122060	002	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	4.000	63,360.000	32,470.000	95,830.00	383,320.00
0735	05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	63,120.000	-14,500.000	48,620.00	194,480.00
0740	05122097	002	REMOVE PRECAST PORTABLE TRAFFIC BARRIER	LF	4.000	11,962.000	180.000	12,142.00	48,568.00
0745	05142006	000	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	100.000	320.000	1,428.000	358.00	35,800.00
0748	05292007		CONC CURB (DOWEL) CO # 03 Temporary Accel. Lane	LF	6.420	0.000	275.000	275.00	1,765.50
0750	05292006	000	CONC CURB (MONO) (TY II)	LF	4.000	32,930.000	367.000	30,681.33	122,725.33
0751	05292007		CONC CURB (DOWEL) CO #45	LF	10.900	0.000	530.000	2,554.50	27,844.05
0752	05292006		CONC CURB (MONO) (TY II) CO 65	LF	4.000	0.000	986.000	1,127.00	4,508.00
0753	05292021		CONC CURB (DOWEL) (REINF) (TY II) CO #73	LF	17.000	0.000	180.000	180.00	3,060.00
0754	05296005		CONC CURB (MONO) (TY II) CO #85 RW Revisions	LF	7.000	0.000	53.000	53.00	371.00
0756	05302010		DRIVEWAYS (CONC) CO 65	SY	50.000	0.000	79.000	123.84	6,192.15
0759	05316003		CONC SIDEWALKS (6") CO #85 RW Revisions	SY	63.410	0.000	35.350	35.35	2,241.54
0760	05312005	000	CURB RAMPS (TY 1)	EA	1,800.000	6.000	-1.000	13.00	23,400.00
0770	05312015	000	CONC SIDEWALKS (4")	SY	50.000	14,669.000	-10,328.291	4,340.71	217,035.45
0771	05312015		CONC SIDEWALKS (4") CO 65	SY	50.000	0.000	1,128.000	1,128.00	56,400.00
0780	05402012	031	MTL BEAM GD FEN TRANS (TL2)	EA	1,477.000	8.000	-2.000	4.00	5,908.00
0785	05402017	031	MTL W-BEAM GD FEN (ROUND TIMBER POST)	LF	34.750	250.000	200.000	250.00	8,687.50

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0790	05402044	031	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,272.000	2.000	1.000	2.00	2,544.00	
0791	05402049	031	MTL BEAM GD FEN (TIM POST) W/MOW STRIP CO 21	LF	46.970	0.000	1,250.000	1,151.00	54,062.47	
0792	05402051	031	DWNSTRM ANCH TERM(DAT) SECT W/MOW STRIP CO 21	EA	1,693.220	0.000	10.000	9.00	15,238.98	
0795	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	4.100	1,112.000	12.500	1,124.50	4,610.45	
0800	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	202.000	3.000	1.000	8.00	1,616.00	
0805	05422003	000	RM MTL BM GD FEN TRANS (THRIE-BEAM)	EA	187.000	9.000	2.000	11.00	2,057.00	
0806	05422003		RM MTL BM GD FEN TRANS (THRIE-BEAM) CO 60	EA	187.000	0.000	2.000	2.00	374.00	
0810	05442001	001	GUARDRAIL END TREATMENT (INSTALL)	EA	3,250.000	8.000	9.000	14.00	45,500.00	
0815	05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	340.000	14.000	1.000	17.00	5,780.00	
0816	05442003	001	GUARDRAIL END TREATMENT (REMOVE) CO 60	EA	340.000	0.000	2.000	2.00	680.00	
0820	05442006	001	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	3,250.000	2.000	0.000	1.00	3,250.00	
0825	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	12,175.000	19.000	21.000	40.00	487,000.00	
0826	05452001		CRASH CUSH ATTEN (INSTL) CO #75 MASH CCA	EA	39,780.830	0.000	1.000	1.00	39,780.83	
0830	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,765.000	26.000	4.000	26.00	45,890.00	
0835	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	935.000	2.000	2.000	26.00	24,310.00	
0836	05452061		CRASH CUSH ATTEN (INSTL) (W) CO 7	EA	27,184.940	0.000	1.000	2.00	54,369.88	
0837	05452070		CRASH CUSHION ATTEN (REMOVE)(W) CO 7	EA	1,070.130	0.000	1.000	1.00	1,070.13	
0845	05562005	000	PIPE UNDERDRAINS (TY 5) (6")	LF	15.000	1,168.000	0.000	1,168.00	17,520.00	
0846	05562005		PIPE UNDERDRAINS (TY 5) (6") CO 65	LF	15.000	0.000	1,073.000	1,073.00	16,095.00	
0847	05852006		RIDE BONUS/PENALTY (ITEM 360) CO #84 RIDE QUALITY	DOL	121,110.000	0.000	1.000	1.00	121,110.00	
0850	06102068	015	REMOVE RD IL ASM (TRANS-BASE)	EA	500.000	66.000	0.000	64.00	32,000.00	
0855	06102069	015	REMOVE RD IL ASM (U/P)	EA	200.000	48.000	0.000	48.00	9,600.00	
0860	06132004	002	HI MST IL POLE (125 FT) (100 MPH)	EA	24,750.000	27.000	0.000	27.00	668,250.00	
0865	06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	26,800.000	27.000	0.000	27.00	723,600.00	
0870	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.400	52,670.000	0.000	52,670.00	337,088.00	
0871	06182022	900	CONDT (PVC) (SCHD 40) (3") CO 29 ONLY	LF	8.960	0.000	3,584.000	3,584.00	32,112.64	
0880	06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	2.500	575.000	0.000	575.00	1,437.50	
0885	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.750	19,514.000	46.000	19,560.00	92,910.00	
0890	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	8.750	4,140.000	0.000	2,742.00	23,992.50	
0895	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	7.000	1,410.000	0.000	615.00	4,305.00	
0900	06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	21.250	9,420.000	500.000	12,166.00	258,527.50	
0905	06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	3.000	605.000	0.000	295.00	885.00	
0910	06182041	000	CONDT (PVC) (SCHD 80) (4") (BORE)	LF	10.000	50.000	0.000	55.00	550.00	
0915	06182048	000	CONDT (RM) (1 1/4")	LF	10.890	3,620.000	544.000	4,164.00	45,345.96	
0920	06182052	000	CONDT (RM) (2")	LF	12.350	440.000	0.000	795.00	9,818.25	
0925	06182056	000	CONDT (RM) (3")	LF	25.380	1,150.000	0.000	1,150.00	29,187.00	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0930	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.110	1,115.000	0.000	1,185.00	1,315.35
0935	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.170	2,825.000	0.000	2,370.00	2,772.90
0940	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.900	26,940.000	325.000	17,376.00	15,638.40
0945	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.950	37,010.000	650.000	34,557.00	32,829.15
0950	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.740	660.000	0.000	2,203.00	1,630.22
0955	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.780	1,170.000	0.000	3,306.00	2,578.68
0960	06202015	001	ELEC CONDR (NO.12) BARE	LF	0.650	3,620.000	520.000	3,860.00	2,509.00
0965	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.650	7,240.000	1,040.000	7,720.00	5,018.00
0970	06212004	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.000	2,970.000	0.000	790.00	790.00
0975	06212005	000	TRAY CABLE (3 CONDR) (10 AWG)	LF	1.750	135.000	0.000	175.00	306.25
0980	06242001	014	GROUND BOX TY 1 (122422)	EA	1,025.000	3.000	0.000	2.00	2,050.00
0985	06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,175.000	66.000	2.000	74.00	86,950.00
0990	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	500.000	132.000	0.000	92.00	46,000.00
0995	06252004	001	ZINC-COAT STL WIRE STRAND (3/8 IN)	LF	2.150	200.000	0.000	200.00	430.00
1000	06282022	003	ELC SRV TY A 240/480 060 (SS)SS(E)GC(U)	EA	4,325.000	2.000	0.000	2.00	8,650.00
1005	06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	4,655.000	5.000	0.000	5.00	23,275.00
1010	06282125	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(O)	EA	3,755.000	3.000	0.000	4.00	15,020.00
1015	06282158	003	REMOVE ELECTRICAL SERVICES	EA	500.000	9.000	0.000	8.00	4,000.00
1020	06282354	003	ELC SRV TY A 240/480 125 (SS)SS(E)GC(U)	EA	5,950.000	2.000	0.000	2.00	11,900.00
1025	06362001	014	ALUMINUM SIGNS (TY A)	SF	24.040	280.000	63.000	121.00	2,908.84
1026	06362001		ALUMINUM SIGNS (TY A)	SF	35.970	0.000	80.000	80.00	2,877.60
			CO #96 Revising OSB Signs						
1030	06362002	014	ALUMINUM SIGNS (TY G)	SF	21.030	214.750	522.000	736.75	15,493.85
1035	06362003	014	ALUMINUM SIGNS (TY O)	SF	19.240	4,927.000	-440.500	4,486.50	86,320.26
1036	06362003		ALUMINUM SIGNS (TY O)	SF	50.950	0.000	862.000	862.00	43,918.90
			CO #96 Revising OSB Signs						
1037	06362006		REFURBISH ALUMINUM SIGNS (TY O)	EA	3,831.300	0.000	2.000	2.00	7,662.60
			CO #96 Revising OSB Signs						
1040	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.000	38.000	-1.000	36.00	16,740.00
1045	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	615.000	88.000	1.000	85.00	52,275.00
1050	06442022	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	850.000	11.000	1.000	9.00	7,650.00
1055	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	815.000	19.000	0.000	19.00	15,485.00
1060	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	710.000	3.000	1.000	4.00	2,840.00
1065	06442028	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	775.000	3.000	0.000	3.00	2,325.00
1070	06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	910.000	4.000	0.000	3.00	2,730.00
1075	06442030	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	790.000	3.000	1.000	2.00	1,580.00
1080	06442056	000	RELOCATE SM RD SN SUP & AM TY 10BWG	EA	525.000	7.000	2.000	7.00	3,675.00
1085	06442060	000	REMOVE SM RD SN SUP & AM	EA	95.000	129.000	3.000	132.00	12,540.00
1086	06442065		RELOCATE SM RD SN SUP & AM TY TEMP	EA	266.380	0.000	3.000	3.00	799.14
			CO 11						
1090	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.350	1,126.000	3,761.000	4,887.00	21,258.45
1100	06472003	000	REMOVE LRSA	EA	750.000	15.000	0.000	15.00	11,250.00
1103	06502021		INS OH SN SUP(25 FT BAL TEE)(SPAN ONLY)	EA	13,179.360	0.000	1.000	1.00	13,179.36
			CO #57						
1104	06502030		INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	14,210.700	0.000	1.000	1.00	14,210.70
			CO #57						
1105	06502036	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	9,996.000	1.000	0.000	1.00	9,996.00

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1110	06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	11,983.000	1.000	0.000	1.00	11,983.00
1111	06502042	900	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,455.150	0.000	1.000	1.00	14,455.15
			CO #57						
1115	06502173	000	REMOVE OVERHD SIGN SUP	EA	4,397.000	17.000	0.000	18.00	79,146.00
1120	06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	150,000.000	2.000	-1.000	1.00	150,000.00
1125	06502400	000	INS OH SN SUP(190 FT BRDG)(SPAN ONLY)	EA	121,000.000	4.000	-1.000	3.00	363,000.00
1130	06502401	000	INS OH SN SUP(195 FT BRDG)(SPAN ONLY)	EA	143,000.000	1.000	0.000	1.00	143,000.00
1135	06582240	006	INSTL DEL ASSM (D-SW)SZ 1(F LX)GF2	EA	25.000	5.000	0.000	3.00	75.00
1140	06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	17.000	674.000	0.000	674.00	11,458.00
1145	06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	17.000	16.000	0.000	16.00	272.00
1150	06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	17.000	656.000	0.000	656.00	11,152.00
1151	06582279		INSTL DEL ASSM (D-SY)SZ (TYC)GF1	EA	13.880	0.000	6.000	6.00	83.28
			CO #99 Revising OSB						
1155	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.250	7,640.000	0.000	166,090.00	41,522.50
1156	06622001	900	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.270	0.000	19,000.000	19,000.00	5,130.00
			CO 68						
1157	06622002		WK ZN PAV MRK NON-REMOV (W) 4" (DOT)	LF	1.010	0.000	370.000	370.00	373.70
			CO #94 Add Missing Striping Items						
1160	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.250	1,215.000	0.000	219,133.00	54,783.25
1161	06622004	900	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.270	0.000	16,000.000	16,000.00	4,320.00
			CO 68						
1165	06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.500	3,800.000	0.000	5,521.00	2,760.50
1166	06622012	900	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.530	0.000	6,000.000	6,000.00	3,180.00
			CO 68						
1167	06622013		WK ZN PAV MRK NON-REMOV (W) 12" (LNDP)	LF	3.180	0.000	3,939.000	3,939.00	12,526.02
			CO #94 Add Missing Striping Items						
1170	06622014	000	WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	1.000	400.000	0.000	10,080.00	10,080.00
1175	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	2.000	400.000	0.000	915.00	1,830.00
1180	06622017	000	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	75.000	14.000	0.000	17.00	1,275.00
1185	06622018	000	WK ZN PAV MRK NON-REMOV (W) (DBL ARROW)	EA	95.000	14.000	0.000	6.00	570.00
1190	06622019	000	WK ZN PAV MRK NON-REMOV (W) (ENTR GORE)	EA	250.000	3.000	0.000	27.00	6,750.00
1195	06622020	000	WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	250.000	4.000	0.000	32.00	8,000.00
1200	06622026	000	WK ZN PAV MRK NON-REMOV(W)(UTURN ARROW)	EA	105.000	2.000	0.000	1.00	105.00
1205	06622027	000	WK ZN PAV MRK NON-REMOV (W) (WORD)	EA	95.000	14.000	0.000	16.00	1,520.00
1210	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.250	2,460.000	610.000	202,487.00	50,621.75
1211	06622032	900	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.270	0.000	8,500.000	8,500.00	2,295.00
			CO 68						
1215	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.600	99,760.000	5,373.000	69,601.50	41,760.90
1216	06622065		WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.590	0.000	62.000	302.00	480.18
			CO # 49						
1218	06622075		WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	0.860	0.000	24,806.000	8,644.00	7,433.84
			CO 41						
1220	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.490	176,488.000	11,815.000	301,971.26	147,965.92
1221	06622084		WK ZN PAV MRK REMOV (W) (ARROW)	EA	132.560	0.000	2.000	4.00	530.24
			CO 8						

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1223	06622086		WK ZN PAV MRK REMOV (W) (ENTR GORE) CO 36	EA	892.510	0.000	2.000	31.00	27,667.81
1224	06622087		WK ZN PAV MRK REMOV (W) (EXIT GORE) CO 43	EA	1,328.000	0.000	10.000	35.00	46,480.00
1225	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.490	184,382.000	15,735.000	290,864.97	142,523.84
1260	06662190	000	PAVEMENT SEALER 6"	LF	0.150	1,200.000	0.000	5,892.00	883.80
1265	06662191	000	PAVEMENT SEALER 8"	LF	0.200	500.000	0.000	1,000.00	200.00
1275	06662195	000	PAVEMENT SEALER 24"	LF	1.000	240.000	0.000	108.00	108.00
1285	06662219	000	PAVEMENT SEALER (ARROW)	EA	65.000	4.000	0.000	20.00	1,300.00
1290	06662220	000	PAVEMENT SEALER (WORD)	EA	65.000	4.000	0.000	20.00	1,300.00
1295	06662224	000	PAVEMENT SEALER (DBL ARROW)	EA	75.000	8.000	0.000	6.00	450.00
1300	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	150.000	55.000	0.000	64.00	9,600.00
1305	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	175.000	18.000	0.000	22.00	3,850.00
1310	06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	450.000	2.000	0.000	2.00	900.00
1315	06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	165.000	4.000	0.000	7.00	1,155.00
1320	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	165.000	63.000	0.000	73.00	12,045.00
1325	06682147	000	PREFAB PAV MRK TY C(W)(U/LT TRN ARROW)	EA	225.000	8.000	0.000	11.00	2,475.00
1335	06722012	034	REFL PAV MRKR TY I-C	EA	3.000	145.000	0.000	135.00	405.00
1340	06722015	034	REFL PAV MRKR TY II-A-A	EA	3.000	136.000	0.000	296.00	888.00
1345	06722017	034	REFL PAV MRKR TY II-C-R	EA	3.000	4,999.000	117.000	17,495.00	52,485.00
1350	06772001	000	ELIM EXT PAV MRK & MRKS ( 4")	LF	0.250	178,994.000	22,457.000	105,741.00	26,435.25
1355	06772002	000	ELIM EXT PAV MRK & MRKS ( 6")	LF	0.280	12,730.000	0.000	153,130.00	42,876.40
1360	06772003	000	ELIM EXT PAV MRK & MRKS ( 8")	LF	0.500	7,130.000	0.000	19,547.00	9,773.50
1365	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.000	1,250.000	0.000	3,712.00	3,712.00
1370	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	1,445.000	0.000	2,463.00	4,926.00
1375	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	26.000	0.000	45.00	2,925.00
1380	06772009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	75.000	14.000	0.000	19.00	1,425.00
1385	06772014	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	250.000	2.000	0.000	2.00	500.00
1390	06772016	000	ELIM EXT PAV MRK & MRKS (UTURN ARR)	EA	95.000	4.000	0.000	14.00	1,330.00
1395	06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	85.000	26.000	0.000	43.00	3,655.00
1400	06782002	000	PAV SURF PREP FOR MRK ( 6")	LF	0.010	165,436.000	0.000	226,696.31	2,266.96
1405	06782003	000	PAV SURF PREP FOR MRK ( 8")	LF	0.020	26,140.000	0.000	23,909.00	478.18
1410	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.030	3,915.000	0.000	51,403.00	1,542.09
1415	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.060	1,085.000	0.000	1,085.00	65.10
1420	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	55.000	0.000	64.00	320.00
1425	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	7.000	18.000	0.000	22.00	154.00
1430	06782014	000	PAV SURF PREP FOR MRK (RR XING)	EA	15.000	2.000	0.000	2.00	30.00
1435	06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	7.000	4.000	0.000	6.00	42.00
1440	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	7.000	63.000	0.000	72.00	504.00
1445	06782048	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	7.000	8.000	0.000	11.00	77.00
1450	06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	11,000.000	5.000	0.000	2.00	22,000.00
1455	06812001	002	TEMP TRAF SIGNALS	EA	15,250.000	3.000	0.000	3.00	45,750.00
1460	06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	55.000	29.000	0.000	20.00	1,100.00
1465	06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	61.000	8.000	0.000	3.00	183.00
1470	06822014	003	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	100.000	60.000	0.000	16.00	1,600.00
1475	06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	158.000	11.000	0.000	3.00	474.00
1480	06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	153.000	14.000	0.000	8.00	1,224.00
1485	06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	162.000	11.000	0.000	3.00	486.00

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1490	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	153.000	14.000	0.000	8.00	1,224.00	
1495	06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	158.000	19.000	0.000	6.00	948.00	
1500	06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	153.000	14.000	0.000	8.00	1,224.00	
1505	06822066	003	PED SIG SEC (12 IN) LED (COUNTDOWN)	EA	25.000	60.000	0.000	16.00	400.00	
1510	06842007	000	TRF SIG CBL (TY A) (12 AWG) ( 2 CONDR)	LF	0.350	8,855.000	0.000	2,393.00	837.55	
1515	06842009	000	TRF SIG CBL (TY A) (12 AWG) ( 4 CONDR)	LF	0.500	9,535.000	0.000	2,432.00	1,216.00	
1520	06842012	000	TRF SIG CBL (TY A) (12 AWG) ( 7 CONDR)	LF	1.800	17,920.000	0.000	14,904.00	26,827.20	
1525	06842080	000	TRF SIG CBL (TY C) (14 AWG) ( 2 CONDR)	LF	0.350	6,240.000	0.000	6,240.00	2,184.00	
1531	06862043		INS TRF SIG PL AM(S) 1 ARM (44') CO 31	EA	19,356.300	0.000	1.000	1.00	19,356.30	
1535	06862189	000	INS TRF SIG PL AM(S) 2 ARM (50-40')LUM	EA	14,500.000	1.000	0.000	1.00	14,500.00	
1540	06872001	004	PED POLE ASSEMBLY	EA	200.000	20.000	0.000	2.00	400.00	
1545	06882002	000	VEH LP DETECT (SAWCUT)	LF	6.000	2,485.000	0.000	2,485.00	14,910.00	
1546	06902051		REMOVAL OF SIGNAL POLE ASSM CO 30	EA	470.520	0.000	1.000	1.00	470.52	
1547	06902053		INSTALL OF SIGNAL POLE ASSM CO 30	EA	5,215.870	0.000	1.000	1.00	5,215.87	
1550	07302113	009	FULL-WIDTH MOWING	CYC	2,000.000	9.000	0.000	9.00	18,000.00	
1555	07342002	002	LITTER REMOVAL	CYC	1,700.000	9.000	0.000	145.00	246,500.00	
1560	07352001	001	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,700.000	9.000	0.000	145.00	391,500.00	
1565	07352003	001	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,300.000	9.000	0.000	145.00	188,500.00	
1570	07352005	001	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,300.000	9.000	0.000	145.00	188,500.00	
1575	07382001	001	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	1,800.000	36.000	0.000	145.00	261,000.00	
1580	07382003	001	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	1,800.000	36.000	0.000	145.00	261,000.00	
1585	07382005	001	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	1,800.000	36.000	0.000	145.00	261,000.00	
1590	07382007	001	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	900.000	36.000	0.000	145.00	130,500.00	
1610	1122016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	22.000	480.000	0.000	2,209.20	48,602.44	
1615	1122019	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	480.000	0.000	2,209.20	15,464.40	
1620	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.500	440.000	0.000	13,382.00	33,455.00	
1625	11222038	001	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	3.150	27,728.000	-224.000	6,488.00	20,437.20	
1630	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	4.000	3,500.000	-360.000	7,561.00	30,244.00	
1635	11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	4.250	4,360.000	-60.000	1,592.00	6,766.00	
1640	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	1.000	7,860.000	-420.000	2,786.00	2,786.00	
1645	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.400	28,168.000	-224.000	7,570.00	3,028.00	
1650	11332001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,350.000	7.000	0.000	7.00	9,450.00	
1655	11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,350.000	7.000	0.000	7.00	9,450.00	
1660	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	70.000	2,203.000	1,784.147	3,987.15	279,100.29	
1661	30612001		FAST TRK CONC (CNT RNF HY STL)(12") CO 65	SY	70.000	0.000	107.000	132.22	9,255.54	
1665	30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	85.000	566.000	-87.000	801.91	68,162.52	
1685	32682049	000	D-GR HMA TY-D PG76-22	TON	85.000	1,420.000	1,794.280	3,214.28	273,213.80	
1690	32742001	000	NEXT GEN CONC SURFACE GRIND OF CON PVT	SY	6.540	444,108.000	-2,860.000	441,248.00	2,885,761.93	
1695	32752001	000	CONTINUOUS DIAMOND GRINDING OF CONC PMT	SY	3.520	232,041.000	209,207.000	441,248.00	1,553,192.97	
1700	40362014	000	SOUND WALL (VERTICAL SCHEME)(12 FT)	LF	225.000	2,241.000	-905.000	1,336.00	300,600.00	
1705	40362015	000	SOUND WALL (VERTICAL SCHEME)(14 FT)	LF	250.000	3,187.000	-21.000	3,166.00	791,500.00	
1710	45212001	000	TRENCH DRAIN	LF	211.100	9,883.000	-2,720.000	6,026.00	1,272,088.60	
1715	50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	25.000	2,104.000	64.000	2,168.00	54,200.00	

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1720	60072001	000	REMOVING TRAFFIC SIGNALS	EA	1,000.000	5.000	0.000	2.00	2,000.00
1725	60142010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.990	8,760.000	0.000	10,345.00	20,586.55
1726	60142010		FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER) CO #108 CTMS DUCT BANK REPAIR	LF	1.990	0.000	4,780.000	4,780.00	9,512.20
1730	60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.450	27,790.000	0.000	31,930.00	142,088.50
1731	60082001		SHIFT OVERHEAD SIGN PANELS CO #96 Revising OSB Signs	EA	2,367.950	0.000	2.000	2.00	4,735.90
1732	60082002		REMOVE OVERHEAD SIGN PANELS CO #96 Revising OSB Signs	EA	808.220	0.000	3.000	3.00	2,424.66
1733	60142017		FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER) CO #108 CTMS DUCT BANK REPAIR	LF	4.450	0.000	6,210.000	6,210.00	27,634.50
1735	62662002	017	VIVDS CAMERA ASSEMBLY	EA	1,450.000	5.000	0.000	4.00	5,800.00
1740	62662005	017	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.000	9,005.000	0.000	8,405.00	16,810.00
1745	62662007	017	VIVDS TEMPORARY	EA	5,000.000	3.000	0.000	3.00	15,000.00
1750	62782001	000	FIBER OPTIC RS-232 DATA MODEM (S/M)	EA	1,475.000	13.000	0.000	14.00	20,650.00
1755	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.520	55,830.000	0.000	115,662.31	60,144.40
1760	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	12,460.000	0.000	22,530.00	12,391.50
1765	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.000	930.000	0.000	1,272.00	1,272.00
1770	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.690	20,020.000	0.000	23,329.00	16,097.01
1775	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	1.350	2,460.000	0.000	6,659.25	8,989.99
1780	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.520	64,590.000	0.000	64,590.00	33,586.80
1785	64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	2.000	580.000	0.000	580.00	1,160.00
1790	64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	5.000	355.000	0.000	355.00	1,775.00
1795	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	12,460.000	0.000	22,530.00	12,391.50
1800	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	3.000	455.000	0.000	720.00	2,160.00
1805	64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	3.000	350.000	0.000	350.00	1,050.00
1810	66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	9.120	50,730.000	0.000	50,730.00	462,657.60
1811	66232001	900	MULTI-DUCT CONDUIT (PVC) CO 29 ONLY	LF	14.630	0.000	3,584.000	3,584.00	52,433.92
1815	66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	26.650	7,820.000	3,235.000	11,055.00	294,615.75
1820	66232003	000	MULTI-DUCT CONDUIT (RMC)	LF	52.310	710.000	0.000	710.00	37,140.10
1825	68342001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	9,575.000	80.000	14.000	94.00	900,050.00
1830	69202001	000	CCTV FIELD EQUIPMENT	EA	7,500.000	7.000	0.000	7.00	52,500.00
1835	69862017	000	PREFAB PV MK W/WNTY TY B(W)12"(BRK)CNST	LF	6.880	39,360.000	0.000	43,030.00	296,046.40
1845	82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	100.000	60.000	0.000	16.00	1,600.00
1850	83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	2,000.000	4.000	0.000	1.00	2,000.00
1860	87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	12,935.000	1.000	0.000	1.00	12,935.00
1865	87772001	000	LED RDWY LUMINAIRE (.25KW EQ)	EA	675.000	8.000	0.000	8.00	5,400.00
1870	87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	1,175.000	68.000	8.000	64.00	75,200.00
1875	88212004	000	RADAR VEHICLE SENSING DEVICE (RELOCATE)	EA	6,500.000	3.000	0.000	3.00	19,500.00
1880	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	200.000	53.000	0.000	14.00	2,800.00
1885	88612001	000	CTMS RELOCATION (CCTV)	EA	4,550.000	6.000	0.000	6.00	27,300.00
1890	88612002	000	CTMS RELOCATION (HUB BLDG)	EA	7,050.000	1.000	0.000	1.00	7,050.00
1895	88612004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	4.200	5,110.000	0.000	1,072.00	4,502.40
2407	96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	425,000.000	0.000	1,148,623.06	1,148,623.06
2411	96082001		UNIQUE CHANGE ORDER ITEM 1 CO 7 MAINLANES LANE/RAMP CLOSURE BY EA	DOL	2,195.000	0.000	1.000	5.00	10,975.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2412	96082002		UNIQUE CHANGE ORDER ITEM 2 CO 10 REPAIR CCAS INCLUDING TRAFFIC CONTROL BY LS	DOL	1.000	0.000	100,000.000	1,157,979.73	1,157,979.73
2413	96082003		UNIQUE CHANGE ORDER ITEM 3 CO 12 PAY MILESTONE 1 INCENTIVE BY LS	DOL	480,000.000	0.000	1.000	1.00	480,000.00
2414	96082004		UNIQUE CHANGE ORDER ITEM 4 CO 13 PLUG EXISTING 18" RCP BY EACH	DOL	1,095.470	0.000	5.000	5.00	5,477.35
2415	96082005		UNIQUE CHANGE ORDER ITEM 5 CO 13 PLUG EXISTING 24" RCP BY EACH	DOL	1,227.650	0.000	3.000	3.00	3,682.95
2416	96082006		UNIQUE CHANGE ORDER ITEM 6 CO 17 REVISED TCP COSTS	DOL	2,896.200	0.000	1.000	1.00	2,896.20
2417	96082007		UNIQUE CHANGE ORDER ITEM 7 CO 18 TEMP RELOCATE 6" GAS LINE BY LS	DOL	24,005.612	0.000	1.000	1.00	24,005.61
2418	96082008		UNIQUE CHANGE ORDER ITEM 8 CO 19 LOCATE DUCT BANK BY LS	DOL	2,422.820	0.000	1.000	1.00	2,422.82
2419	96062001		FORCE ACCOUNT ID 1 CO 2 TIE-IN TO 48" RCP BY LS	DOL	1,104.600	0.000	1.000	1.00	1,104.60
2420	96082009		UNIQUE CHANGE ORDER ITEM 9 CO 21 TRAFFIC CONTROL FOR MBGF FOR HML BY EA	DOL	1,353.570	0.000	25.000	29.00	39,253.53
2421	96082010		UNIQUE CHANGE ORDER ITEM 10 CO 23 ADJ INLET (DROP)(TY 3)(T/G ELEV) BY EA	DOL	1,255.260	0.000	2.000	2.00	2,510.52
2422	96082011		UNIQUE CHANGE ORDER ITEM 11 CO 23 ADJ MANH (JCT BOX)(TY M)(T/R ELEVATION) BY EA	DOL	1,255.260	0.000	1.000	1.00	1,255.26
2423	96082012		UNIQUE CHANGE ORDER ITEM 12 CO 24 ADJUST EXISTING 18" RCP BY LS	DOL	4,384.610	0.000	1.000	2.00	8,769.22
2424	96062002		FORCE ACCOUNT ID 2 CO 25 VISORS FOR HIGH MAST LIGHTS	DOL	1.000	0.000	12,000.000	24,537.69	24,537.69
2425	96082013		UNIQUE CHANGE ORDER ITEM 13 CO 28 REMOVE RISERS & CAP TYPE A INLET BY EA	DOL	1,220.820	0.000	11.000	11.00	13,429.02
2426	96062003		FORCE ACCOUNT ID 3 CO 30 REM & REPLACE RIPRAP, REM 2' OF DS	DOL	4,220.000	0.000	1.000	1.00	4,220.00
2427	96082014		UNIQUE CHANGE ORDER ITEM 14 CO TRAFFIC CONTROL - LANE CLOSURE BY EACH	DOL	894.980	0.000	4.000	4.00	3,579.92
2428	96082015		UNIQUE CHANGE ORDER ITEM 15 CO 31 DRILL SHAFT CREW MOVE IN & MOVE OUT BY LS	DOL	1,239.670	0.000	1.000	1.00	1,239.67
2429	96082016		UNIQUE CHANGE ORDER ITEM 16 CO 31 TRAFFIC CONTROL BY EA	DOL	1,362.000	0.000	2.000	2.00	2,724.00
2430	96082017		UNIQUE CHANGE ORDER ITEM 17 CO 32 EXPANSION JOINT SYSTEM BY LF	DOL	1,368.140	0.000	885.667	885.67	1,211,720.56
2433	96082020		UNIQUE CHANGE ORDER ITEM 20 CO 37 PURCHASE SURPLUS 6' X 6' RCB BY LS	DOL	59,334.490	0.000	1.000	1.00	59,334.49
2434	96082021		UNIQUE CHANGE ORDER ITEM 21 CO 39 DELIVER SURPLUS 6' X 6' RCB BY LS	DOL	5,185.590	0.000	1.000	1.00	5,185.59
2436	96082022		UNIQUE CHANGE ORDER ITEM 22 CO 44 - MAT WEST END OF SOUNDWALL	DOL	173,379.090	0.000	1.000	1.00	173,379.09



CATEGORY		DESCRIPTION		ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2437	96082023		UNIQUE CHANGE ORDER ITEM 23 CO #45 - ADDITIONAL TRAFFIC CONTROL; DOL = LS	DOL	8,802.900	0.000	1.000	1.00	8,802.90
2438	96082024		UNIQUE CHANGE ORDER ITEM 24 CO #45 - ASPHALT CREW MOB/DEMOB; DOL = LS	DOL	3,850.870	0.000	1.000	1.00	3,850.87
2439	96082025		UNIQUE CHANGE ORDER ITEM 25 CO #45 - EXTRA SURVEYING; DOL = HR	DOL	214.460	0.000	100.000	100.00	21,446.00
2440	96082026		UNIQUE CHANGE ORDER ITEM 26 CO 47 - ADDITIONAL CLEARING	DOL	21,478.630	0.000	1.000	1.00	21,478.63
2442	96082027		UNIQUE CHANGE ORDER ITEM 27 CO # 50 - ADDITIONAL SW3P DUE TO HURRICANE HARVEY; DOL=LS	DOL	607.080	0.000	1.000	1.00	607.08
2443	96082028		UNIQUE CHANGE ORDER ITEM 28 CO # 51; Arrow Board; DOL = DAY	DOL	91.100	0.000	150.000	120.00	10,932.00
2444	96082029		UNIQUE CHANGE ORDER ITEM 29 CO # 51; TEMP SIGNS & BARRICADES; DOL = EA	DOL	4,904.000	0.000	1.000	1.00	4,904.00
2446	96082030		UNIQUE CHANGE ORDER ITEM 30 CO # 51; MOBILZE ASPHALT CREW; DOL = EA	DOL	2,859.780	0.000	1.000	1.00	2,859.78
2447	96082031		UNIQUE CHANGE ORDER ITEM 31 CO # 51; MOBILIZE ROTOMILL CREW; DOL = EA	DOL	2,210.350	0.000	1.000	1.00	2,210.35
2448	96082032		UNIQUE CHANGE ORDER ITEM 32 CO # 53 TEMP ROAD TO ACCESS SOUND WALL EB1; DOL = LS	DOL	12,387.470	0.000	1.000	1.00	12,387.47
2449	96082033	000	UNIQUE CHANGE ORDER ITEM 33 CO #54, RELOC CTMS DUCTBANK, DOL = LS	DOL	3,151.810	0.000	1.000	1.00	3,151.81
2451	96082034		UNIQUE CHANGE ORDER ITEM 34 CO #45 - 24 IN RCP COLLARS; DOL = EA	DOL	1,135.650	0.000	11.000	11.00	12,492.15
2453	96082035		UNIQUE CHANGE ORDER ITEM 35 CO #57 - FIELD CUT FABRICATED 190' BRG TO 185' BRG; DOL=EA	DOL	29,039.140	0.000	1.000	1.00	29,039.14
2456	96082036		UNIQUE CHANGE ORDER ITEM 36 CO 58, MODIFY INLET JR-11, DOL=EA	DOL	3,279.940	0.000	1.000	1.00	3,279.94
2457	96082037		UNIQUE CHANGE ORDER ITEM 37 CO 58, OFFSET TRENCH DRAIN, DOL=EA	DOL	2,464.350	0.000	1.000	1.00	2,464.35
2458	96082038		UNIQUE CHANGE ORDER ITEM 38 CO 58, REMOVE EXCESS STABILIZED SAND, DOL=LF	DOL	24.430	0.000	403.000	403.00	9,845.29
2459	96082039		UNIQUE CHANGE ORDER ITEM 39 CO 58, TIE-IN TO RCB, DOL=EA	DOL	1,379.680	0.000	1.000	1.00	1,379.68
2461	96082040		UNIQUE CHANGE ORDER ITEM 40 CO 58, 24 IN BRICK PLUG, DOL=EA	DOL	524.660	0.000	1.000	1.00	524.66
2462	96082041		UNIQUE CHANGE ORDER ITEM 41 CO 61, BARKER CYPRESS DETOUR, DOL=LS	DOL	3,245.700	0.000	1.000	1.00	3,245.70
2463	96082042		UNIQUE CHANGE ORDER ITEM 42 CO 63,INLET(COMP)(TY A)(SPL)(MOD) W/RISER TRANSITION,DOL=EA	DOL	4,305.650	0.000	13.000	13.00	55,973.45
2464	96082043		UNIQUE CHANGE ORDER ITEM 43 CO 63,INLET(COMP)(TY AZ2G)(MOD) W/RISER TRANSITION,DOL=EA	DOL	7,578.340	0.000	1.000	1.00	7,578.34
2466	96082044		UNIQUE CHANGE ORDER ITEM 44 CO 65, BREAK INTO EXISTING INLET, DOL=EA	DOL	970.150	0.000	9.000	7.00	6,791.05

CATEGORY		DESCRIPTION		ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2467	96082045		UNIQUE CHANGE ORDER ITEM 45 CO 65, DRILL & GROUT TIE BARS, DOL=EA	DOL	15.980	0.000	559.000	559.00	8,932.82
2468	96082046		UNIQUE CHANGE ORDER ITEM 46 CO 65, ASPHALT CREW MOBILIZATION, DOL=LS	DOL	4,007.760	0.000	1.000	1.00	4,007.76
2469	96082047		UNIQUE CHANGE ORDER ITEM 47 CO 65, EXTRA SURVEYING , DOL=HR	DOL	204.360	0.000	100.000	207.00	42,302.52
2471	96082048		UNIQUE CHANGE ORDER ITEM 48 CO 65, FRONTAGE RD SINGLE LANE CLOSURE, DOL=EA	DOL	1,182.800	0.000	1.000	1.00	1,182.80
2472	96082049		UNIQUE CHANGE ORDER ITEM 49 CO 65, ADDITIONAL PHASE IV BARRICADES, DOL=LS	DOL	8,510.810	0.000	1.000	1.00	8,510.81
2473	96082050		UNIQUE CHANGE ORDER ITEM 50 CO 67, ADDITONAL TRAFFIC CONTROL , DOL=EA	DOL	8,323.750	0.000	1.000	1.00	8,323.75
2474	96082051		UNIQUE CHANGE ORDER ITEM 51 CO 67, BREAK INTO EXISTING INLET, DOL=EA	DOL	970.150	0.000	1.000	1.00	970.15
2476	96082052		UNIQUE CHANGE ORDER ITEM 52 CO 68, STRIPING MOBILIZATION, DOL=EA	DOL	530.250	0.000	20.000	20.00	10,605.00
2477	96082053		UNIQUE CHANGE ORDER ITEM 53 CO #72	DOL	2,647,020.560	0.000	1.000	1.00	2,647,020.56
2478	96082054		UNIQUE CHANGE ORDER ITEM 54 CO #72	DOL	1,518,609.000	0.000	1.000	1.00	1,518,609.00
2479	96082055		UNIQUE CHANGE ORDER ITEM 55 Plug 5x5 Box Culv CO #73	DOL	3,565.560	0.000	1.000	1.00	3,565.56
2480	96082056		UNIQUE CHANGE ORDER ITEM 56 Frontage Road Lane Closure CO #73	DOL	3,966.000	0.000	1.000	1.00	3,966.00
2481	96082057		UNIQUE CHANGE ORDER ITEM 57 CO 76 Graffiti Removal	DOL	4,732.560	0.000	1.000	1.00	4,732.56
2482	96082058		UNIQUE CHANGE ORDER ITEM 58 High Mast Repairs CO #77	DOL	114,865.930	0.000	1.000	1.00	114,865.93
2483	96082059		UNIQUE CHANGE ORDER ITEM 59 CO #79 BARKER CYPRESS EXIT PLAQUE	DOL	5,787.240	0.000	1.000	1.00	5,787.24
2484	96082060		UNIQUE CHANGE ORDER ITEM 60 CO #80 HOV small mount and Guide Sign	DOL	2,791.960	0.000	2.000	2.00	5,583.92
2485	96082061		UNIQUE CHANGE ORDER ITEM 61 CO # 82 Modify Inlet C8-1	DOL	3,432.780	0.000	1.000	1.00	3,432.78
2486	96082062		UNIQUE CHANGE ORDER ITEM 62 CO #82 Modify Inlet J4	DOL	8,356.610	0.000	1.000	1.00	8,356.61
2487	96082063		UNIQUE CHANGE ORDER ITEM 63 CO #84 Conflict Box for CTMS	DOL	9,685.650	0.000	1.000	1.00	9,685.65
2488	96082064		UNIQUE CHANGE ORDER ITEM 64 CO #85 RW Revisions (Additional RW 9-14 A&B Work)	DOL	9,013.540	0.000	1.000	1.00	9,013.54
2489	96082065		UNIQUE CHANGE ORDER ITEM 65 CO #86 CIP Walls Skinner	DOL	6,187.710	0.000	1.000	1.00	6,187.71
2490	96082066		UNIQUE CHANGE ORDER ITEM 66 CO #88 Additional Steel Cost Barker Cypress	DOL	7,040.990	0.000	1.000	1.00	7,040.99

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2491	96082067		UNIQUE CHANGE ORDER ITEM 67 CO # 89 Increased cost C223 Rail	DOL	3.480	0.000	580.870	580.87	2,021.43
2492	96082068		UNIQUE CHANGE ORDER ITEM 68 CO #90 Reroute Electrical Service	DOL	7,158.380	0.000	1.000	1.00	7,158.38
2493	96082069		UNIQUE CHANGE ORDER ITEM 69 CO #91 Rock Rip Rap w/Fabric	DOL	7,886.550	0.000	1.000	1.00	7,886.55
2494	96082070		UNIQUE CHANGE ORDER ITEM 70 CO#92 WB Skinner Entrance Ramp Repair	DOL	45,272.920	0.000	1.000	1.00	45,272.92
2495	96082071		UNIQUE CHANGE ORDER ITEM 71 CO #93 Added Misc. Signs	DOL	64,851.500	0.000	1.000	1.00	64,851.50
2496	96082072		UNIQUE CHANGE ORDER ITEM 72 CO #93 Added Misc. Signs	DOL	1,577.000	0.000	5.000	5.00	7,885.00
2497	96082073		UNIQUE CHANGE ORDER ITEM 73 CO #93 Added Misc. Signs	DOL	1,366.000	0.000	10.000	10.00	13,660.00
2498	96082074		UNIQUE CHANGE ORDER ITEM 74 CO #95 Replace Missing Inlet Grates and Sidewalk Cover	DOL	28,867.120	0.000	1.000	1.00	28,867.12
2499	96082075		UNIQUE CHANGE ORDER ITEM 75 CO #96 Revising OSB Signs lane closure	DOL	2,195.000	0.000	10.000	10.00	21,950.00
2500	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	5,898.300	5,898.30	5,898.30
2501	96082076		UNIQUE CHANGE ORDER ITEM 76 CO #98 Markups for Type O Signs	DOL	669.600	0.000	1.000	1.00	669.60
2502	96082077		UNIQUE CHANGE ORDER ITEM 77 CO #98 Moving Costs for Type O Signs	DOL	2,824.490	0.000	1.000	1.00	2,824.49
2503	96082078		UNIQUE CHANGE ORDER ITEM 78 CO #99 Revising OSB	DOL	15.980	0.000	326.000	326.00	5,209.48
2504	96082079		UNIQUE CHANGE ORDER ITEM 79 CO #99 Revising OSB	DOL	20.000	0.000	204.360	204.36	4,087.20
2505	96082080		UNIQUE CHANGE ORDER ITEM 80 CO #99 Revising OSB	DOL	8,510.810	0.000	0.500	0.50	4,255.41
2506	96082081		UNIQUE CHANGE ORDER ITEM 81 CO #99 Revising OSB	DOL	1,182.800	0.000	20.000	20.00	23,656.00
2507	96082082		UNIQUE CHANGE ORDER ITEM 82 CO # 03 Temporary Accel. Lane (EA)	DOL	2,000.000	0.000	8.000	8.00	16,000.00
2508	96082083		UNIQUE CHANGE ORDER ITEM 83 CO # 03 Temporary Accel. Lane (EA)	DOL	1,182.000	0.000	9.000	9.00	10,638.00
2509	96082084		UNIQUE CHANGE ORDER ITEM 84 CO # 03 Temporary Accel. Lane (LS)	DOL	4,564.000	0.000	1.000	1.00	4,564.00
2510	96082085		UNIQUE CHANGE ORDER ITEM 85 CO # 03 Temporary Accel. Lane (LS)	DOL	2,391.000	0.000	1.000	1.00	2,391.00
2511	96082086		UNIQUE CHANGE ORDER ITEM 86 CO # 03 Temporary Accel. Lane (SY)	DOL	7.410	0.000	1,142.000	1,142.00	8,462.22
2512	96082087		UNIQUE CHANGE ORDER ITEM 87 CO # 03 Temporary Accel. Lane (EA)	DOL	4,058.000	0.000	1.000	1.00	4,058.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2513	96082088		UNIQUE CHANGE ORDER ITEM 88 CO # 03 Temporary Accel. Lane (EA)	DOL	3,159.000	0.000	1.000	1.00	3,159.00
2514	96082089		UNIQUE CHANGE ORDER ITEM 89 CO # 03 Temporary Accel. Lane (EA)	DOL	1,887.000	0.000	3.000	3.00	5,661.00
2515	96082090		UNIQUE CHANGE ORDER ITEM 90 CO # 87 Drill and Dowel SSTR (EA)	DOL	14.080	0.000	12,611.000	12,611.00	177,562.88
2516	96082091		UNIQUE CHANGE ORDER ITEM 91 CO #100 HML Repairs	DOL	45,289.410	0.000	1.000	1.00	45,289.41
2517	96082092		UNIQUE CHANGE ORDER ITEM 92 CO 101 Burnout Emergency Repairs	DOL	29,109.850	0.000	1.000	1.00	29,109.85
2518	96082093		UNIQUE CHANGE ORDER ITEM 93 CO 102 Rail Mounts	DOL	4,907.720	0.000	1.000	1.00	4,907.72
2519	96082094		UNIQUE CHANGE ORDER ITEM 94 CO 103 Replace Ground Boxes and MISC Components	DOL	5,686.260	0.000	1.000	1.00	5,686.26
2520	96082095		UNIQUE CHANGE ORDER ITEM 95 CO 104 CTMS DUCT BANK CONFLICTS	DOL	9,292.100	0.000	1.000	1.00	9,292.10
2521	96082096		UNIQUE CHANGE ORDER ITEM 96 CO 105 Remove & Reset Traffic Signals Telge & Spring Cypress	DOL	6,845.050	0.000	1.000	1.00	6,845.05
2522	96082097		UNIQUE CHANGE ORDER ITEM 97 CO 107 Markups C223 Rail	DOL	418.260	0.000	1.000	1.00	418.26
2523	96082098		UNIQUE CHANGE ORDER ITEM 98 CO 107 Delivery costs C223 Rail	DOL	1,073.470	0.000	1.000	1.00	1,073.47
2554	96082099		UNIQUE CHANGE ORDER ITEM 99 CO 108 Repair Duct Bank	DOL	8,935.770	0.000	1.000	1.00	8,935.77
2555	96082101		UNIQUE CHANGE ORDER ITEM CO 112 Delivery costs for surplus signs and guardrail	DOL	1,927.940	0.000	1.000	1.00	1,927.94
2556	96082101		UNIQUE CHANGE ORDER ITEM CO 112 Markups for surplus signs and guardrail	DOL	4,217.500	0.000	1.000	1.00	4,217.50
2600	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	6,913.270	6,913.27	6,913.27
2601	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	37,150.350	37,150.35	37,150.35
<b>Category Subtotal</b>									<b>\$102,501,185.79</b>

PROJECT NH 2013(983) CONTROL 005006081

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0076	01042021		REMOVING CONC (CURB) CO 65	LF	2.000	0.000	987.000	0.000	0.00
0135	01622002	000	BLOCK SODDING	SY	2.500	171,727.000	-171,727.000	0.000	0.00
0140	01642041	002	DRILL SEEDING (TEMP) (WARM)	SY	0.100	165,675.000	-1,304.000	0.000	0.00
0161	02602006	003	LIME TRT (EXST MATL) (6")	SY	1.500	0.000	1,301.000	0.000	0.00

0166	02602012		CO 65 LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	0.000	20.000	0.000	0.00
0190	03182163	010	CO 65 AGGR(TY-PB GR-4S SAC-B)	CY	100.000	969.000	0.000	0.000	0.00
0195	03182308	010	A-R BINDER (TYPE III)	GAL	5.000	53,297.000	-53,297.000	0.000	0.00
0200	03542036	000	PLANE CONC PAV(0" TO 1-1/2")	SY	3.000	10,133.000	0.000	0.000	0.00
0245	03612002	001	FULL-DEPTH REPAIR CRCP (9")	SY	345.000	192.000	0.000	0.000	0.00
0256	04002001		STRUCT EXCAV	CY	1.000	0.000	150.000	0.000	0.00
0261	04002005		CO 65 CEM STABIL BKFL	CY	27.600	0.000	71.000	0.000	0.00
0401	04272002		CO 65 CONCRETE PAINT FINISH	SF	0.290	0.000	71,510.000	0.000	0.00
0405	04292010	000	CO #52, RESDNLT SIDE SOUND WALL CNC STR REP (BRDG DECK)(FULL DEPTH)	SF	180.000	552.000	0.000	0.000	0.00
0429	04322035		RIPRAP (CONC)(6 IN)	CY	510.110	0.000	49.000	0.000	0.00
0475	04622013	015	CO 35 CONC BOX CULV (6 FT X 6 FT)	LF	352.850	277.000	-277.000	0.000	0.00
0510	04642010	006	RC PIPE (CL III)(42 IN)	LF	101.900	505.000	0.000	0.000	0.00
0574	05302008		DRIVEWAYS (ACP)	EA	37.220	0.000	118.000	0.000	0.00
0600	04672286	000	CO #45 SET (TY II)(18 IN)(RCP)(6:1)(P)	EA	591.000	3.000	0.000	0.000	0.00
0610	04742010	000	SLOT DRAIN OUTFALL (GAL STL)(24 IN)	LF	176.600	10.000	0.000	0.000	0.00
0635	04792002	000	ADJ INLETS	EA	699.000	48.000	-48.000	0.000	0.00
0650	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	35.100	828.000	0.000	0.000	0.00
0693	05122004		PORT CTB (FUR & INST)(SNGL SLP)(TY 1)	LF	34.010	0.000	3,652.000	0.000	0.00
0749	05282004		CO #45 LANDSCAPE PAVERS	SY	51.420	0.000	2,948.000	0.000	0.00
0755	05302010	000	CO 35 DRIVEWAYS (CONC)	SY	50.000	3,354.000	-3,354.000	0.000	0.00
0761	05312006		CURB RAMPS (TY 2)	EA	1,746.670	0.000	2.000	0.000	0.00
0765	05312010	000	CO #45 CURB RAMPS (TY 7)	EA	1,400.000	28.000	3.000	0.000	0.00
0775	05312017	000	CURB RAMPS (TY 21)	EA	1,800.000	1.000	-1.000	0.000	0.00
0840	05502001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	19.500	200.000	0.000	0.000	0.00
0875	06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	10.000	40.000	0.000	0.000	0.00
1088	06442089		INS SM RD SN SUP & AM TY SPL-2	EA	1,021.260	0.000	0.000	0.000	0.00
1095	06472002	000	CO #57 RELOCATE LRSA	EA	1,600.000	1.000	0.000	0.000	0.00
1133	06582237		INSTL DEL ASSM (D-SW)SZ 1(FX)SRF	EA	90.940	0.000	50.000	0.000	0.00
1212	06622036		CO #45 WK ZN PAV MRK NON-REMOV (Y) 8" (SLD)	LF	0.530	0.000	3,000.000	0.000	0.00
1219	06622094		CO 68 WK ZN PAV MRK REMOV (W) (WORD)	EA	214.130	0.000	4.000	0.000	0.00
1222	06622085		CO 41 WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	176.040	0.000	4.000	0.000	0.00
1230	06662015	000	CO 8 REFL PAV MRK TY I (W) 6" (BRK)(100MIL)	LF	0.450	9,070.000	0.000	0.000	0.00
1235	06662018	000	REFL PAV MRK TY I (W) 6" (DOT)(100MIL)	LF	3.000	346.000	0.000	0.000	0.00
1240	06662024	000	REFL PAV MRK TY I (W) 6" (SLD)(100MIL)	LF	0.450	680.000	0.000	0.000	0.00
1245	06662036	000	REFL PAV MRK TY I (W) 8" (SLD)(100MIL)	LF	0.850	5,540.000	0.000	0.000	0.00
1250	06662042	000	REFL PAV MRK TY I (W) 12"(SLD)(100MIL)	LF	2.500	1,100.000	0.000	0.000	0.00
1255	06662048	000	REFL PAV MRK TY I (W) 24"(SLD)(100MIL)	LF	5.000	280.000	0.000	0.000	0.00

1270	06662193	000	PAVEMENT SEALER 12"	LF	0.500	760.000	0.000	0.000	0.00
1280	06662216	000	REF PAV MRK TY I (BLACK)6"(BRK)(100MIL)	LF	0.650	9,070.000	0.000	0.000	0.00
1330	06722010	034	REFL PAV MRKR TY I-A	EA	3.000	25.000	0.000	0.000	0.00
1341	06722020	034	TRAFFIC BUTTON TY I-C	EA	3.180	0.000	195.000	0.000	0.00
			CO 65						
1346	06722024	034	TRAFFIC BUTTON TY W	EA	3.180	0.000	583.000	0.000	0.00
			CO 65						
1530	06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	3,000.000	1.000	0.000	0.000	0.00
1595	07602001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	2.000	8,748.000	0.000	0.000	0.00
1600	11222001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	50.000	80.000	0.000	0.000	0.00
1605	11222009	001	ROCK FILTER DAMS (REMOVE)	LF	20.000	80.000	0.000	0.000	0.00
1670	32662001	000	TOM (ASPHALT) PG 76-22	TON	90.000	357.000	0.000	0.000	0.00
1675	32662002	000	TOM (AGGREGATE) SAC-A	TON	90.000	4,973.000	-4,973.000	0.000	0.00
1680	32672135	000	D-GR HMA(SQ) TY-D SAC-A PG76-22	TON	100.000	95.000	0.000	0.000	0.00
1840	76222001	000	FIBER REINFORCED POLYMER PATCH MATERIAL	LB	3.100	18,000.000	0.000	0.000	0.00
1855	83682003	000	CONDUIT (PREPARE)	LF	1.500	790.000	0.000	0.000	0.00
1900	88612005	000	CTMS RELOCATION (COMMUNICATION CABLE)	LF	1.080	2,555.000	0.000	0.000	0.00
2400	96012001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
2401	05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	20,000.000	0.000	0.000	0.00
2402	05852007		RIDE BONUS/PENALTY (SS 3000)	DOL	1.000	20,000.000	0.000	0.000	0.00
			ITEM 3061-FAST TRACK CONCRETE PAVEMENT						
2403	05852017		RIDE BONUS/PENALTY (ITEM 3267)	DOL	1.000	1.000	0.000	0.000	0.00
2404	05852018		RIDE BONUS/PENALTY (ITEM 3268)	DOL	1.000	1.000	0.000	0.000	0.00
2405	96042001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00
			LANE CLOSURE ASSESSMENT FEE						
2406	96052005		CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1,000,000.000	0.000	0.000	0.00
			NO FAULT COMPLETION BY 11/11/16						
2408	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	35,000.000	0.000	0.000	0.00
2409	96062056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	150,000.000	0.000	0.000	0.00
2410	96102001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
2431	96082018		UNIQUE CHANGE ORDER ITEM 18	DOL	4,164.870	0.000	2.000	0.000	0.00
			CO 35 REM & RELOCATE PED POLE BY EA						
2432	96082019		UNIQUE CHANGE ORDER ITEM 19	DOL	881.300	0.000	4.000	0.000	0.00
			CO 35 MOVE IN & MOVE OUT BY EA						
2441	06622077		WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	3.180	0.000	300.000	0.000	0.00
			CO # 49						
2452	96082034		UNIQUE CHANGE ORDER ITEM 34	DOL	21,478.620	0.000	1.000	0.000	0.00
			CO 56, CLEARING & FENCING FOR SOUND WALLS, DOL=LS						
2454	05292002		CONC CURB (TY II)	LF	5.080	0.000	874.000	0.000	0.00
			CO #45						

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$102,501,185.79

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01042001	000	REMOVING CONC (PAV)	SY	7.000	122,758.00	134,923.000	944,461.00
01042009	000	REMOVING CONC (RIPRAP)	SY	3.000	58,156.00	66,200.154	198,600.47
01042015		REMOVING CONC (SIDEWALKS) CO #73	SY	4.220	0.00	35.000	147.70
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	5.000	4,366.00	718.000	3,590.00
01042021	000	REMOVING CONC (CURB)	LF	2.000	1,449.00	1,962.000	3,924.00
01042023	000	REMOVING CONC (CTB)	LF	5.000	14,238.00	14,238.000	71,190.00
01042024	000	REMOVING CONC (RETAINING WALLS)	SY	20.000	11,695.00	11,695.000	233,900.00
01042032		REMOVING CONC (WHEELCHAIR RAMP) CO 35	SY	53.280	0.00	59.992	3,196.37
01042037	000	REMOVE CONC (RAIL)	LF	8.000	15,171.00	15,171.000	121,368.00
01052014	000	REMOVING STAB BASE & ASPH PAV (7"-12")	SY	2.000	136,703.00	150,394.000	300,788.00
01052020	000	REMOVING STAB BASE & ASPH PAV (12")	SY	5.000	9,991.00	9,604.996	48,024.98
01102001	000	EXCAVATION (ROADWAY)	CY	10.000	124,293.00	126,962.000	1,269,620.00
01322005	005	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	5.000	1,010.00	1,010.000	5,050.00
01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.000	291,131.00	300,940.000	601,880.00
01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	20.000	24,999.00	27,400.000	548,000.00
01502002	000	BLADING	HR	100.000	262.00	262.000	26,200.00
01562001	000	BULLDOZER WORK	HR	100.000	69.00	69.000	6,900.00
01622002	000	BLOCK SODDING	SY	2.500	0.00	0.000	0.00
01622002		BLOCK SODDING CO 109 Final QTY Adjustment	SY	3.670	0.00	46,033.523	168,943.03
01642043	002	DRILL SEEDING (TEMP) (COOL)	SY	0.100	165,675.00	10,866.100	1,086.61
01662001	001	FERTILIZER	AC	450.000	35.25	11.046	4,970.70
01682001	000	VEGETATIVE WATERING	MG	10.000	4,258.00	654.100	6,541.00
02602006	003	LIME TRT (EXST MATL) (6")	SY	1.500	254,411.00	167,054.072	250,581.10
02602012	003	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	3,435.00	2,372.975	355,946.25
02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	280,521.00	167,177.208	668,708.82
02762224	900	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6") CO 34 RECYCLED MATERIAL ONLY	SY	11.200	280,521.00	98,709.000	1,105,540.80
02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	60.000	6,010.00	9,726.140	583,568.40
02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	50.000	15,429.00	15,962.670	798,133.50
03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	3.000	7,811.00	7,811.000	23,433.00
03602002	012	CONC PVMT (CONT REINF-CRCP)(9")	SY	45.000	29,887.00	36,922.802	1,661,526.18
03602006	012	CONC PVMT (CONT REINF-CRCP)(13")	SY	38.640	238,982.00	235,156.999	9,086,466.42
03682001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	893.00	32.333	6,466.60
04002001	000	STRUCT EXCAV	CY	1.000	84,423.00	98,385.000	98,385.00
04002005	000	CEM STABIL BKFL	CY	27.600	25,293.00	36,544.260	1,008,621.56
04002009	000	CUT & RESTORING PAV (CONC)	SY	243.850	116.00	435.660	106,235.70
04006001		STRUCT EXCAV CO #86 CIP Walls Skinner	CY	7.740	0.00	206.000	1,594.44
04006005		CEM STABIL BKFL CO #86 CIP Walls Skinner	CY	40.100	0.00	206.000	8,260.60
04012001		FLOWABLE BACKFILL	CY	146.300	0.00	5,695.000	833,178.50

CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 42					
04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	40,948.00	46,127.850	46,127.85
04032001	000	TEMPORARY SPL SHORING	SF	1.000	311,438.00	310,949.000	310,949.02
04162001	001	DRILL SHAFT (18 IN)	LF	100.000	58.00	58.000	5,800.00
04162002	001	DRILL SHAFT (24 IN)	LF	125.000	8,389.00	8,389.000	1,048,625.00
04162003	001	DRILL SHAFT (30 IN)	LF	150.000	9,322.00	3,862.000	579,300.00
04162003	901	DRILL SHAFT (30 IN)	LF	224.240	9,322.00	6,915.000	1,550,619.60
		CO 40 FOR SOUND WALLS ONLY					
04162004	001	DRILL SHAFT (36 IN)	LF	165.000	90.00	120.000	19,800.00
04162005	001	DRILL SHAFT (42 IN)	LF	200.000	3,657.00	3,775.000	755,000.00
04162006	001	DRILL SHAFT (48 IN)	LF	250.000	1,147.00	1,299.000	324,750.00
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	100.000	30.00	93.000	9,300.00
04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	250.000	122.00	302.000	75,500.00
04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	300.000	624.00	612.000	183,600.00
04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	300.000	148.00	148.000	44,400.00
04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	455.000	918.00	918.000	417,690.00
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	135.000	13.00	26.000	3,510.00
04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	354.050	0.00	27.000	9,559.35
		CO 31					
04162068	001	DRILL SHAFT (SIGN MTS)(60 IN)	LF	450.000	328.00	246.000	110,700.00
04202004	002	CL C CONC (BENT)	CY	800.000	988.20	1,000.400	800,320.00
04202010	002	CL C CONC (SIGN COLUMN)	CY	600.000	602.06	524.570	314,742.00
04202034	002	CL S CONC (BRIDGE SDWLK)	CY	200.000	56.80	56.799	11,359.80
04202117	002	CL C CONC (SIGN FOOTING)	CY	500.000	225.80	195.400	97,700.00
04206064		CL C CONC (COPING)	CY	812.090	0.00	7.950	6,456.12
		CO #85 RW Revisions					
04222001	000	REINF CONC SLAB	SF	10.000	35,500.00	35,500.000	355,000.00
04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	35.000	328,868.00	331,522.000	11,603,270.01
04236008		RETAINING WALL (CAST - IN - PLACE)	SF	121.220	0.00	1,110.000	134,554.20
		CO #86 CIP Walls Skinner					
04252065	001	PRESTR CONC GIRDER (TX34)	LF	85.000	2,444.28	2,444.280	207,763.80
04252066	001	PRESTR CONC GIRDER (TX40)	LF	90.000	3,179.88	3,179.880	286,189.20
04252067	001	PRESTR CONC GIRDER (TX46)	LF	95.000	5,724.38	5,724.380	543,816.10
04252068	001	PRESTR CONC GIRDER (TX54)	LF	100.000	4,508.61	4,511.320	451,132.00
04252069	001	PRESTR CONC GIRDER (TX62)	LF	110.000	2,541.85	2,541.850	279,603.50
04272002	000	CONCRETE PAINT FINISH	SF	0.200	25,212.00	25,212.000	5,042.40
04302002	000	CL C CONC FOR EXT STR (ABUT)	CY	1,200.000	296.50	298.800	358,560.00
04302158	000	CL S CONC FOR EXT STR (SLAB)	SF	10.000	97,450.00	97,516.000	975,160.00
04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	1,529.00	2,950.301	1,032,605.35
04322001	900	RIPRAP (CONC)(4 IN)	CY	394.290	1,529.00	399.750	157,617.42
		CO 27					
04322024	000	RIPRAP (STONE PROTECTION)(30 IN)	CY	120.000	415.00	415.000	49,800.00
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	1,637.00	1,085.982	380,093.70
04322066	000	RIPRAP (CONC)(CL B)	CY	350.000	280.00	233.023	81,558.05
04382002	000	CLEAN AND SEAL EXIST JOINTS	LF	15.000	3,683.00	72,928.400	1,093,926.00
04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	2.000	615.00	615.000	1,230.00
04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	2.000	4,806.00	4,806.000	9,612.00
04502013	001	RAIL (TY SSTR)	LF	25.000	58,693.00	52,728.430	1,318,210.75
04502109	001	RAIL (TY SSTR) W/DRAIN SLOTS	LF	48.940	0.00	3,685.000	180,343.90



CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 27					
04502166	001	RAIL (TY C223)	LF	90.000	1,992.00	2,533.000	227,970.00
04502634	001	RAIL(TY SSCB)(MOD)	LF	30.000	52,060.00	52,042.000	1,561,260.00
04506033		RAIL (TY C223)(HPC)	LF	144.090	0.00	25.000	3,602.25
		CO #85 RW Revisions					
04516024		RETROFIT RAIL (TY SSTR)	LF	130.000	0.00	800.000	104,000.00
		CO #87 Add Retrofit Rail					
04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	75.000	1,222.00	1,223.995	91,799.63
04622023	015	CONC BOX CULV (8 FT X 8 FT)	LF	500.600	403.00	403.000	201,741.80
04622023	915	CONC BOX CULV (8 FT X 8 FT)	LF	716.480	403.00	225.000	161,208.00
		CO 42					
04622027	015	CONC BOX CULV (9 FT X 8 FT)	LF	777.460	0.00	449.000	349,079.54
		CO 42					
04622028	015	CONC BOX CULV (9 FT X 9 FT)	LF	895.440	0.00	273.000	244,455.12
		CO 42					
04622030	015	CONC BOX CULV (10 FT X 6 FT)	LF	616.700	9,136.00	9,135.995	5,634,168.10
04622033	015	CONC BOX CULV (10 FT X 9 FT)	LF	1,114.360	0.00	1,372.000	1,528,901.92
		CO 42					
04642003	006	RC PIPE (CL III)(18 IN)	LF	60.650	2,525.00	1,116.040	67,687.83
04642005	006	RC PIPE (CL III)(24 IN)	LF	55.700	23,008.00	23,537.800	1,311,055.49
04642007	006	RC PIPE (CL III)(30 IN)	LF	70.700	3,556.00	3,301.170	233,392.72
04642009	006	RC PIPE (CL III)(36 IN)	LF	86.350	1,168.00	2,040.000	176,154.00
04642012	006	RC PIPE (CL III)(54 IN)	LF	162.250	164.00	48.000	7,788.00
04652001	001	INLET (COMPL)(TY C)	EA	2,711.000	40.00	20.000	54,220.00
04652006	001	MANH (COMPL)(JUNCT BOX)(TY M)	EA	2,464.000	39.00	19.000	46,816.00
04652008	001	INLET EXT (TY E)	EA	667.000	38.00	1.000	667.00
04652010	001	INLET (COMPL)(TY AAD)	EA	6,496.060	0.00	3.000	19,488.18
		CO 42					
04652011	001	INLET (COMPL)(TY AD)	EA	2,923.340	0.00	3.000	8,770.02
		CO 42					
04652013	001	MANH (COMPL)(TY A)	EA	4,702.000	8.00	5.000	23,510.00
04652014		MANH (COMPL)(JUNCT BOX)	EA	5,008.430	0.00	5.000	25,042.15
04652077	001	INLET (COMPL)(DROP)(TY 1)	EA	3,844.000	45.00	45.000	172,980.00
04652080	001	INLET (COMPL)(DROP)(TY 3)	EA	6,935.000	16.00	16.000	110,960.00
04652098	001	INLET (COMPL)(TY C1)	EA	3,833.000	4.00	23.000	88,159.00
04652119	001	INLET (COMPL)(TY AZ)	EA	4,163.000	216.00	203.000	845,089.00
04652120	001	INLET (COMPL)(TY AZR)	EA	4,517.000	58.00	39.000	176,163.00
04652180	001	INLET (COMPL)(TY AZR) 2 GRATES	EA	5,864.000	6.00	31.000	181,784.00
04652229	001	INLET EXT (TY C1)	EA	667.000	2.00	28.000	18,676.00
04652255	001	INLET (COMP)(TY AZ2G)	EA	5,472.000	39.00	30.000	164,160.00
04652255	901	INLET (COMP)(TY AZ2G)	EA	7,744.790	39.00	4.000	30,979.16
		CO 27 ONLY					
04652342	001	INLET (COMPL)(TY A)(SPL)	EA	2,788.000	103.00	71.500	199,342.00
04652766	001	INLET (COMPL)(TY AZ)(SPL)	EA	7,195.000	25.00	25.000	179,875.00
04652767	001	INLET (COMPL)(TY AZ 2G)(SPL)	EA	7,749.000	16.00	1.000	7,749.00
04662333	000	WINGWALL (PW-1)(HW=10 FT)	EA	17,500.000	1.00	1.000	17,500.00
04742009	000	SLOT DRAIN (GAL STL)(24 IN)	LF	176.600	405.00	405.000	71,523.00
04762012	003	JACK BOR OR TUN PIPE(24 IN)(RC)(CL IV)	LF	478.400	302.00	75.000	35,880.00
04762013	003	JACK BOR OR TUN PIPE(30 IN)(RC)(CL IV)	LF	582.800	216.00	57.200	33,336.16

04762014	003	JACK BOR OR TUN PIPE(36 IN)(RC)(CL IV)	LF	679.650	274.00	72.000	48,934.80
04762027	003	JACK BOR OR TUN PIPE(54 IN)(RC)(CL V)	LF	685.200	538.00	637.000	436,472.40
04792006	000	ADJUST INLET (CAP)	EA	913.000	124.00	131.000	119,603.00
04792007	000	ADJ MANH (CAP)	EA	913.000	2.00	8.000	7,304.00
04962002	000	REMOV STR (INLET)	EA	126.000	63.00	89.000	11,214.00
04962004	000	REMOV STR (SET)	EA	68.000	10.00	10.000	680.00
04962005	000	REMOV STR (WINGWALL)	EA	1,700.000	1.00	1.000	1,700.00
04962007	000	REMOV STR (PIPE)	LF	16.700	1,619.00	2,111.750	35,266.23
04962008	000	REMOV STR (BOX CULVERT)	LF	39.700	679.00	1,308.000	51,927.60
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	50,000.000	1.00	1.000	50,000.00
05002001	011	MOBILIZATION	LS	9,600,000.000	1.00	1.000	9,600,000.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	36.00	58.000	870,000.00
05022011		FREEWAY 1 LANE CLOSURE	EA	2,074.000	0.00	1.000	2,074.00
		CO # 51					
05122008	002	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	25.000	13,920.00	14,560.000	364,000.00
05122009	002	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	25.000	200.00	260.000	6,500.00
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	20,800.00	22,270.000	89,080.00
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	520.00	560.000	2,240.00
05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	13,920.00	13,400.000	53,600.00
05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	200.00	240.000	960.00
05122044		PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	9.900	0.00	680.000	6,732.00
		CO #99 Revising OSB					
05122045		PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	9.900	0.00	20.000	198.00
		CO #99 Revising OSB					
05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	63,120.00	57,766.000	231,064.00
05122060	002	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	4.000	63,360.00	95,830.000	383,320.00
05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	63,120.00	48,620.000	194,480.00
05122097	002	REMOVE PRECAST PORTABLE TRAFFIC BARRIER	LF	4.000	11,962.00	12,142.000	48,568.00
05142006	000	PERM CONC TRF BARR (SGL SLP)(TY 3)(42")	LF	100.000	320.00	358.000	35,800.00
05292006	000	CONC CURB (MONO) (TY II)	LF	4.000	32,930.00	31,808.333	127,233.33
05292007		CONC CURB (DOWEL)	LF	6.420	0.00	275.000	1,765.50
		CO # 03 Temporary Accel. Lane					
05292007		CONC CURB (DOWEL)	LF	10.900	0.00	2,554.500	27,844.05
05292021		CONC CURB (DOWEL) (REINF) (TY II)	LF	17.000	0.00	180.000	3,060.00
		CO #73					
05296005		CONC CURB (MONO) (TY II)	LF	7.000	0.00	53.000	371.00
		CO #85 RW Revisions					
05302010		DRIVEWAYS (CONC)	SY	50.000	0.00	123.843	6,192.15
		CO 65					
05312005	000	CURB RAMPS (TY 1)	EA	1,800.000	6.00	13.000	23,400.00
05312015	000	CONC SIDEWALKS (4")	SY	50.000	14,669.00	5,468.709	273,435.45
05316003		CONC SIDEWALKS (6")	SY	63.410	0.00	35.350	2,241.54
		CO #85 RW Revisions					
05402012	031	MTL BEAM GD FEN TRANS (TL2)	EA	1,477.000	8.00	4.000	5,908.00
05402017	031	MTL W-BEAM GD FEN (ROUND TIMBER POST)	LF	34.750	250.00	250.000	8,687.50
05402044	031	DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION	EA	1,272.000	2.00	2.000	2,544.00
05402049	031	MTL BEAM GD FEN (TIM POST) W/MOW STRIP	LF	46.970	0.00	1,151.000	54,062.47
		CO 21					
05402051	031	DWNSTRM ANCH TERM(DAT) SECT W/MOW STRIP	EA	1,693.220	0.00	9.000	15,238.98

CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE			
				CO 21			
05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	4.100	1,112.00	1,124.500	4,610.45
05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	202.000	3.00	8.000	1,616.00
05422003	000	RM MTL BM GD FEN TRANS (THRIE-BEAM)	EA	187.000	9.00	13.000	2,431.00
05442001	001	GUARDRAIL END TREATMENT (INSTALL)	EA	3,250.000	8.00	14.000	45,500.00
05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	340.000	14.00	19.000	6,460.00
05442006	001	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	3,250.000	2.00	1.000	3,250.00
05452001	000	CRASH CUSH ATTEN (INSTL)	EA	12,175.000	19.00	40.000	487,000.00
05452001		CRASH CUSH ATTEN (INSTL)	EA	39,780.830	19.00	1.000	39,780.83
		CO #75 MASH CCA					
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,765.000	26.00	26.000	45,890.00
05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	935.000	2.00	26.000	24,310.00
05452061		CRASH CUSH ATTEN (INSTL) (W)	EA	27,184.940	0.00	2.000	54,369.88
		CO 7					
05452070		CRASH CUSHION ATTEN (REMOVE)(W)	EA	1,070.130	0.00	1.000	1,070.13
		CO 7					
05562005	000	PIPE UNDERDRAINS (TY 5) (6")	LF	15.000	1,168.00	2,241.000	33,615.00
05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	121,110.000	0.00	1.000	121,110.00
		CO #84 RIDE QUALITY					
06102068	015	REMOVE RD IL ASM (TRANS-BASE)	EA	500.000	66.00	64.000	32,000.00
06102069	015	REMOVE RD IL ASM (U/P)	EA	200.000	48.00	48.000	9,600.00
06132004	002	HI MST IL POLE (125 FT) (100 MPH)	EA	24,750.000	27.00	27.000	668,250.00
06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	26,800.000	27.00	27.000	723,600.00
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.400	52,670.00	52,670.000	337,088.00
06182022	900	CONDT (PVC) (SCHD 40) (3")	LF	8.960	52,670.00	3,584.000	32,112.64
		CO 29 ONLY					
06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	2.500	575.00	575.000	1,437.50
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.750	19,514.00	19,560.000	92,910.00
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	8.750	4,140.00	2,742.000	23,992.50
06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	7.000	1,410.00	615.000	4,305.00
06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	21.250	9,420.00	12,166.000	258,527.50
06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	3.000	605.00	295.000	885.00
06182041	000	CONDT (PVC) (SCHD 80) (4") (BORE)	LF	10.000	50.00	55.000	550.00
06182048	000	CONDT (RM) (1 1/4")	LF	10.890	3,620.00	4,164.000	45,345.96
06182052	000	CONDT (RM) (2")	LF	12.350	440.00	795.000	9,818.25
06182056	000	CONDT (RM) (3")	LF	25.380	1,150.00	1,150.000	29,187.00
06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.110	1,115.00	1,185.000	1,315.35
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.170	2,825.00	2,370.000	2,772.90
06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.900	26,940.00	17,376.000	15,638.40
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.950	37,010.00	34,557.000	32,829.15
06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.740	660.00	2,203.000	1,630.22
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.780	1,170.00	3,306.000	2,578.68
06202015	001	ELEC CONDR (NO.12) BARE	LF	0.650	3,620.00	3,860.000	2,509.00
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.650	7,240.00	7,720.000	5,018.00
06212004	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.000	2,970.00	790.000	790.00
06212005	000	TRAY CABLE (3 CONDR) (10 AWG)	LF	1.750	135.00	175.000	306.25
06242001	014	GROUND BOX TY 1 (122422)	EA	1,025.000	3.00	2.000	2,050.00
06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,175.000	66.00	74.000	86,950.00
06242014	014	GROUND BOX TY D (162922) W/APRON	EA	500.000	132.00	92.000	46,000.00

06252004	001	ZINC-COAT STL WIRE STRAND (3/8 IN)	LF	2.150	200.00	200.000	430.00
06282022	003	ELC SRV TY A 240/480 060 (SS)SS(E)GC(U)	EA	4,325.000	2.00	2.000	8,650.00
06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	4,655.000	5.00	5.000	23,275.00
06282125	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(O)	EA	3,755.000	3.00	4.000	15,020.00
06282158	003	REMOVE ELECTRICAL SERVICES	EA	500.000	9.00	8.000	4,000.00
06282354	003	ELC SRV TY A 240/480 125 (SS)SS(E)GC(U)	EA	5,950.000	2.00	2.000	11,900.00
06362001	014	ALUMINUM SIGNS (TY A)	SF	24.040	280.00	121.000	2,908.84
06362001		ALUMINUM SIGNS (TY A)	SF	35.970	280.00	80.000	2,877.60
		CO #96 Revising OSB Signs					
06362002	014	ALUMINUM SIGNS (TY G)	SF	21.030	214.75	736.750	15,493.85
06362003	014	ALUMINUM SIGNS (TY O)	SF	19.240	4,927.00	4,486.500	86,320.26
06362003		ALUMINUM SIGNS (TY O)	SF	50.950	4,927.00	862.000	43,918.90
		CO #96 Revising OSB Signs					
06362006		REFURBISH ALUMINUM SIGNS (TY O)	EA	3,831.300	0.00	2.000	7,662.60
		CO #96 Revising OSB Signs					
06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.000	38.00	36.000	16,740.00
06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	615.000	88.00	85.000	52,275.00
06442022	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	850.000	11.00	9.000	7,650.00
06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	815.000	19.00	19.000	15,485.00
06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	710.000	3.00	4.000	2,840.00
06442028	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	775.000	3.00	3.000	2,325.00
06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	910.000	4.00	3.000	2,730.00
06442030	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	790.000	3.00	2.000	1,580.00
06442056	000	RELOCATE SM RD SN SUP & AM TY 10BWG	EA	525.000	7.00	7.000	3,675.00
06442060	000	REMOVE SM RD SN SUP & AM	EA	95.000	129.00	132.000	12,540.00
06442065		RELOCATE SM RD SN SUP & AM TY TEMP	EA	266.380	0.00	3.000	799.14
		CO 11					
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.350	1,126.00	4,887.000	21,258.45
06472003	000	REMOVE LRSA	EA	750.000	15.00	15.000	11,250.00
06502021		INS OH SN SUP(25 FT BAL TEE)(SPAN ONLY)	EA	13,179.360	0.00	1.000	13,179.36
06502030		INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	14,210.700	0.00	1.000	14,210.70
06502036	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	9,996.000	1.00	1.000	9,996.00
06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	11,983.000	1.00	1.000	11,983.00
06502042	900	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,455.150	1.00	1.000	14,455.15
06502173	000	REMOVE OVERHD SIGN SUP	EA	4,397.000	17.00	18.000	79,146.00
06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	150,000.000	2.00	1.000	150,000.00
06502400	000	INS OH SN SUP(190 FT BRDG)(SPAN ONLY)	EA	121,000.000	4.00	3.000	363,000.00
06502401	000	INS OH SN SUP(195 FT BRDG)(SPAN ONLY)	EA	143,000.000	1.00	1.000	143,000.00
06582240	006	INSTL DEL ASSM (D-SW)SZ 1(FLX)GF2	EA	25.000	5.00	3.000	75.00
06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	17.000	674.00	674.000	11,458.00
06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	17.000	16.00	16.000	272.00
06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	17.000	656.00	656.000	11,152.00
06582279		INSTL DEL ASSM (D-SY)SZ (TYC)GF1	EA	13.880	0.00	6.000	83.28
		CO #99 Revising OSB					
06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.250	7,640.00	166,090.000	41,522.50
06622001	900	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.270	7,640.00	19,000.000	5,130.00
		CO 68					
06622002		WK ZN PAV MRK NON-REMOV (W) 4" (DOT)	LF	1.010	0.00	370.000	373.70
		CO #94 Add Missing Striping Items					

CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE				
06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.250	1,215.00	219,133.000	54,783.25	
06622004	900	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.270	1,215.00	16,000.000	4,320.00	
		CO 68						
06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.500	3,800.00	5,521.000	2,760.50	
06622012	900	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.530	3,800.00	6,000.000	3,180.00	
		CO 68						
06622013		WK ZN PAV MRK NON-REMOV (W) 12" (LNDP)	LF	3.180	0.00	3,939.000	12,526.02	
		CO #94 Add Missing Striping Items						
06622014	000	WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	1.000	400.00	10,080.000	10,080.00	
06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	2.000	400.00	915.000	1,830.00	
06622017	000	WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	75.000	14.00	17.000	1,275.00	
06622018	000	WK ZN PAV MRK NON-REMOV (W) (DBL ARROW)	EA	95.000	14.00	6.000	570.00	
06622019	000	WK ZN PAV MRK NON-REMOV (W) (ENTR GORE)	EA	250.000	3.00	27.000	6,750.00	
06622020	000	WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	250.000	4.00	32.000	8,000.00	
06622026	000	WK ZN PAV MRK NON-REMOV(W)(UTURN ARROW)	EA	105.000	2.00	1.000	105.00	
06622027	000	WK ZN PAV MRK NON-REMOV (W) (WORD)	EA	95.000	14.00	16.000	1,520.00	
06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.250	2,460.00	202,487.000	50,621.75	
06622032	900	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.270	2,460.00	8,500.000	2,295.00	
		CO 68						
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.600	99,760.00	69,601.500	41,760.90	
06622065		WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.590	0.00	302.000	480.18	
		CO # 49						
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.490	176,488.00	301,971.260	147,965.92	
06622075		WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	0.860	0.00	8,644.000	7,433.84	
		CO 41						
06622084		WK ZN PAV MRK REMOV (W) (ARROW)	EA	132.560	0.00	4.000	530.24	
		CO 8						
06622086		WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	892.510	0.00	31.000	27,667.81	
		CO 36						
06622087		WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	1,328.000	0.00	35.000	46,480.00	
		CO 43						
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.490	184,382.00	290,864.970	142,523.84	
06662190	000	PAVEMENT SEALER 6"	LF	0.150	1,200.00	5,892.000	883.80	
06662191	000	PAVEMENT SEALER 8"	LF	0.200	500.00	1,000.000	200.00	
06662195	000	PAVEMENT SEALER 24"	LF	1.000	240.00	108.000	108.00	
06662219	000	PAVEMENT SEALER (ARROW)	EA	65.000	4.00	20.000	1,300.00	
06662220	000	PAVEMENT SEALER (WORD)	EA	65.000	4.00	20.000	1,300.00	
06662224	000	PAVEMENT SEALER (DBL ARROW)	EA	75.000	8.00	6.000	450.00	
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	150.000	55.00	64.000	9,600.00	
06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	175.000	18.00	22.000	3,850.00	
06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	450.000	2.00	2.000	900.00	
06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	165.000	4.00	7.000	1,155.00	
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	165.000	63.00	73.000	12,045.00	
06682147	000	PREFAB PAV MRK TY C(W)(U/LT TRN ARROW)	EA	225.000	8.00	11.000	2,475.00	
06722012	034	REFL PAV MRKR TY I-C	EA	3.000	145.00	135.000	405.00	
06722015	034	REFL PAV MRKR TY II-A-A	EA	3.000	136.00	296.000	888.00	
06722017	034	REFL PAV MRKR TY II-C-R	EA	3.000	4,999.00	17,495.000	52,485.00	
06772001	000	ELIM EXT PAV MRK & MRKS ( 4")	LF	0.250	178,994.00	105,741.000	26,435.25	
06772002	000	ELIM EXT PAV MRK & MRKS ( 6")	LF	0.280	12,730.00	153,130.000	42,876.40	

CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE			
06772003	000	ELIM EXT PAV MRK & MRKS ( 8")	LF	0.500	7,130.00	19,547.000	9,773.50
06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.000	1,250.00	3,712.000	3,712.00
06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	1,445.00	2,463.000	4,926.00
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	65.000	26.00	45.000	2,925.00
06772009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	75.000	14.00	19.000	1,425.00
06772014	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	250.000	2.00	2.000	500.00
06772016	000	ELIM EXT PAV MRK & MRKS (UTURN ARR)	EA	95.000	4.00	14.000	1,330.00
06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	85.000	26.00	43.000	3,655.00
06782002	000	PAV SURF PREP FOR MRK ( 6")	LF	0.010	165,436.00	226,696.310	2,266.96
06782003	000	PAV SURF PREP FOR MRK ( 8")	LF	0.020	26,140.00	23,909.000	478.18
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.030	3,915.00	51,403.000	1,542.09
06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.060	1,085.00	1,085.000	65.10
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	55.00	64.000	320.00
06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	7.000	18.00	22.000	154.00
06782014	000	PAV SURF PREP FOR MRK (RR XING)	EA	15.000	2.00	2.000	30.00
06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	7.000	4.00	6.000	42.00
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	7.000	63.00	72.000	504.00
06782048	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	7.000	8.00	11.000	77.00
06802002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	11,000.000	5.00	2.000	22,000.00
06812001	002	TEMP TRAF SIGNALS	EA	15,250.000	3.00	3.000	45,750.00
06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	55.000	29.00	20.000	1,100.00
06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	61.000	8.00	3.000	183.00
06822014	003	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	100.000	60.00	16.000	1,600.00
06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	158.000	11.00	3.000	474.00
06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	153.000	14.00	8.000	1,224.00
06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	162.000	11.00	3.000	486.00
06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	153.000	14.00	8.000	1,224.00
06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	158.000	19.00	6.000	948.00
06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	153.000	14.00	8.000	1,224.00
06822066	003	PED SIG SEC (12 IN) LED (COUNTDOWN)	EA	25.000	60.00	16.000	400.00
06842007	000	TRF SIG CBL (TY A) (12 AWG) ( 2 CONDR)	LF	0.350	8,855.00	2,393.000	837.55
06842009	000	TRF SIG CBL (TY A) (12 AWG) ( 4 CONDR)	LF	0.500	9,535.00	2,432.000	1,216.00
06842012	000	TRF SIG CBL (TY A) (12 AWG) ( 7 CONDR)	LF	1.800	17,920.00	14,904.000	26,827.20
06842080	000	TRF SIG CBL (TY C) (14 AWG) ( 2 CONDR)	LF	0.350	6,240.00	6,240.000	2,184.00
06862043		INS TRF SIG PL AM(S) 1 ARM (44') CO 31	EA	19,356.300	0.00	1.000	19,356.30
06862189	000	INS TRF SIG PL AM(S) 2 ARM (50-40')LUM	EA	14,500.000	1.00	1.000	14,500.00
06872001	004	PED POLE ASSEMBLY	EA	200.000	20.00	2.000	400.00
06882002	000	VEH LP DETECT (SAWCUT)	LF	6.000	2,485.00	2,485.000	14,910.00
06902051		REMOVAL OF SIGNAL POLE ASSM CO 30	EA	470.520	0.00	1.000	470.52
06902053		INSTALL OF SIGNAL POLE ASSM CO 30	EA	5,215.870	0.00	1.000	5,215.87
07302113	009	FULL-WIDTH MOWING	CYC	2,000.000	9.00	9.000	18,000.00
07342002	002	LITTER REMOVAL	CYC	1,700.000	9.00	145.000	246,500.00
07352001	001	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,700.000	9.00	145.000	391,500.00
07352003	001	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,300.000	9.00	145.000	188,500.00
07352005	001	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,300.000	9.00	145.000	188,500.00
07382001	001	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	1,800.000	36.00	145.000	261,000.00

07382003	001	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	1,800.000	36.00	145.000	261,000.00
07382005	001	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	1,800.000	36.00	145.000	261,000.00
07382007	001	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	900.000	36.00	145.000	130,500.00
11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	22.000	480.00	2,209.202	48,602.44
11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	480.00	2,209.200	15,464.40
11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.500	440.00	13,382.000	33,455.00
11222038	001	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	3.150	27,728.00	6,488.000	20,437.20
11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	4.000	3,500.00	7,561.000	30,244.00
11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	4.250	4,360.00	1,592.000	6,766.00
11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	1.000	7,860.00	2,786.000	2,786.00
11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.400	28,168.00	7,570.000	3,028.00
11332001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,350.000	7.00	7.000	9,450.00
11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,350.000	7.00	7.000	9,450.00
30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	70.000	2,203.00	4,119.369	288,355.83
30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	85.000	566.00	801.912	68,162.52
32682049	000	D-GR HMA TY-D PG76-22	TON	85.000	1,420.00	3,214.280	273,213.80
32742001	000	NEXT GEN CONC SURFACE GRIND OF CON PVT	SY	6.540	444,108.00	441,248.000	2,885,761.93
32752001	000	CONTINUOUS DIAMOND GRINDING OF CONC PMT	SY	3.520	232,041.00	441,248.000	1,553,192.97
40362014	000	SOUND WALL (VERTICAL SCHEME)(12 FT)	LF	225.000	2,241.00	1,336.000	300,600.00
40362015	000	SOUND WALL (VERTICAL SCHEME)(14 FT)	LF	250.000	3,187.00	3,166.000	791,500.00
45212001	000	TRENCH DRAIN	LF	211.100	9,883.00	6,026.000	1,272,088.60
50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	25.000	2,104.00	2,168.000	54,200.00
60072001	000	REMOVING TRAFFIC SIGNALS	EA	1,000.000	5.00	2.000	2,000.00
60082001		SHIFT OVERHEAD SIGN PANELS	EA	2,367.950	0.00	2.000	4,735.90
		CO #96 Revising OSB Signs					
60082002		REMOVE OVERHEAD SIGN PANELS	EA	808.220	0.00	3.000	2,424.66
		CO #96 Revising OSB Signs					
60142010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.990	8,760.00	15,125.000	30,098.75
60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.450	27,790.00	38,140.000	169,723.00
62662002	017	VIVDS CAMERA ASSEMBLY	EA	1,450.000	5.00	4.000	5,800.00
62662005	017	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.000	9,005.00	8,405.000	16,810.00
62662007	017	VIVDS TEMPORARY	EA	5,000.000	3.00	3.000	15,000.00
62782001	000	FIBER OPTIC RS-232 DATA MODEM (S/M)	EA	1,475.000	13.00	14.000	20,650.00
64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.520	55,830.00	115,662.310	60,144.40
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	12,460.00	22,530.000	12,391.50
64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.000	930.00	1,272.000	1,272.00
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.690	20,020.00	23,329.000	16,097.01
64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	1.350	2,460.00	6,659.250	8,989.99
64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.520	64,590.00	64,590.000	33,586.80
64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	2.000	580.00	580.000	1,160.00
64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	5.000	355.00	355.000	1,775.00
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	12,460.00	22,530.000	12,391.50
64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	3.000	455.00	720.000	2,160.00
64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	3.000	350.00	350.000	1,050.00
66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	9.120	50,730.00	50,730.000	462,657.60
66232001	900	MULTI-DUCT CONDUIT (PVC)	LF	14.630	50,730.00	3,584.000	52,433.92
		CO 29 ONLY					
66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	26.650	7,820.00	11,055.000	294,615.75
66232003	000	MULTI-DUCT CONDUIT (RMC)	LF	52.310	710.00	710.000	37,140.10

CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE			
68342001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	9,575.000	80.00	94.000	900,050.00
69202001	000	CCTV FIELD EQUIPMENT	EA	7,500.000	7.00	7.000	52,500.00
69862017	000	PREFAB PV MK W/WNTY TY B(W)12"(BRK)CNST	LF	6.880	39,360.00	43,030.000	296,046.40
82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	100.000	60.00	16.000	1,600.00
83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	2,000.000	4.00	1.000	2,000.00
87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	12,935.000	1.00	1.000	12,935.00
87772001	000	LED RDWY LUMINAIRE (.25KW EQ)	EA	675.000	8.00	8.000	5,400.00
87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	1,175.000	68.00	64.000	75,200.00
88212004	000	RADAR VEHICLE SENSING DEVICE (RELOCATE)	EA	6,500.000	3.00	3.000	19,500.00
88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	200.000	53.00	14.000	2,800.00
88612001	000	CTMS RELOCATION (CCTV)	EA	4,550.000	6.00	6.000	27,300.00
88612002	000	CTMS RELOCATION (HUB BLDG)	EA	7,050.000	1.00	1.000	7,050.00
88612004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	4.200	5,110.00	1,072.000	4,502.40
96062001		FORCE ACCOUNT ID 1	DOL	1,104.600	0.00	1.000	1,104.60
		CO 2 TIE-IN TO 48" RCP BY LS					
96062002		FORCE ACCOUNT ID 2	DOL	1.000	0.00	24,537.690	24,537.69
		CO 25 VISORS FOR HIGH MAST LIGHTS					
96062003		FORCE ACCOUNT ID 3	DOL	4,220.000	0.00	1.000	4,220.00
		CO 30 REM & REPLACE RIPRAP, REM 2' OF DS					
96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	425,000.00	1,148,623.055	1,148,623.06
96072001		STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.00	49,961.920	49,961.92
		District + Account: 120053-CNTRCT_MNT					
96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,195.000	0.00	5.000	10,975.00
		CO 7 MAINLANES LANE/RAMP CLOSURE BY EA					
96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	1,157,979.730	1,157,979.73
		CO 10 REPAIR CCAS INCLUDING TRAFFIC CONTROL BY LS					
96082003		UNIQUE CHANGE ORDER ITEM 3	DOL	480,000.000	0.00	1.000	480,000.00
		CO 12 PAY MILESTONE 1 INCENTIVE BY LS					
96082004		UNIQUE CHANGE ORDER ITEM 4	DOL	1,095.470	0.00	5.000	5,477.35
		CO 13 PLUG EXISTING 18" RCP BY EACH					
96082005		UNIQUE CHANGE ORDER ITEM 5	DOL	1,227.650	0.00	3.000	3,682.95
		CO 13 PLUG EXISTING 24" RCP BY EACH					
96082006		UNIQUE CHANGE ORDER ITEM 6	DOL	2,896.200	0.00	1.000	2,896.20
		CO 17 REVISED TCP COSTS					
96082007		UNIQUE CHANGE ORDER ITEM 7	DOL	24,005.610	0.00	1.000	24,005.61
		CO 18 TEMP RELOCATE 6" GAS LINE BY LS					
96082008		UNIQUE CHANGE ORDER ITEM 8	DOL	2,422.820	0.00	1.000	2,422.82
		CO 19 LOCATE DUCT BANK BY LS					
96082009		UNIQUE CHANGE ORDER ITEM 9	DOL	1,353.570	0.00	29.000	39,253.53
		CO 21 TRAFFIC CONTROL FOR MBGF FOR HML BY EA					
96082010		UNIQUE CHANGE ORDER ITEM 10	DOL	1,255.260	0.00	2.000	2,510.52
		CO 23 ADJ INLET (DROP)(TY 3)(T/G ELEV) BY EA					
96082011		UNIQUE CHANGE ORDER ITEM 11	DOL	1,255.260	0.00	1.000	1,255.26
		CO 23 ADJ MANH (JCT BOX)(TY M)(T/R ELEVATION) BY EA					
96082012		UNIQUE CHANGE ORDER ITEM 12	DOL	4,384.610	0.00	2.000	8,769.22
		CO 24 ADJUST EXISTING 18" RCP BY LS					
96082013		UNIQUE CHANGE ORDER ITEM 13	DOL	1,220.820	0.00	11.000	13,429.02
		CO 28 REMOVE RISERS & CAP TYPE A INLET BY EA					
96082014		UNIQUE CHANGE ORDER ITEM 14	DOL	894.980	0.00	4.000	3,579.92
		CO TRAFFIC CONTROL - LANE CLOSURE BY EACH					



CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE				
96082015		UNIQUE CHANGE ORDER ITEM 15		DOL	1,239.670	0.00	1.000	1,239.67
		CO 31 DRILL SHAFT CREW MOVE IN & MOVE OUT BY LS						
96082016		UNIQUE CHANGE ORDER ITEM 16		DOL	1,362.000	0.00	2.000	2,724.00
		CO 31 TRAFFIC CONTROL BY EA						
96082017		UNIQUE CHANGE ORDER ITEM 17		DOL	1,368.140	0.00	885.670	1,211,720.56
		CO 32 EXPANSION JOINT SYSTEM BY LF						
96082020		UNIQUE CHANGE ORDER ITEM 20		DOL	59,334.490	0.00	1.000	59,334.49
		CO 37 PURCHASE SURPLUS 6' X 6' RCB BY LS						
96082021		UNIQUE CHANGE ORDER ITEM 21		DOL	5,185.590	0.00	1.000	5,185.59
		CO 39 DELIVER SURPLUS 6' X 6' RCB BY LS						
96082022		UNIQUE CHANGE ORDER ITEM 22		DOL	173,379.090	0.00	1.000	173,379.09
		CO 44 - MAT WEST END OF SOUNDWALL						
96082023		UNIQUE CHANGE ORDER ITEM 23		DOL	8,802.900	0.00	1.000	8,802.90
		CO #45 - ADDITIONAL TRAFFIC CONTROL; DOL = LS						
96082024		UNIQUE CHANGE ORDER ITEM 24		DOL	3,850.870	0.00	1.000	3,850.87
		CO #45 - ASPHALT CREW MOB/DEMOB; DOL = LS						
96082025		UNIQUE CHANGE ORDER ITEM 25		DOL	214.460	0.00	100.000	21,446.00
		CO #45 - EXTRA SURVEYING; DOL = HR						
96082026		UNIQUE CHANGE ORDER ITEM 26		DOL	21,478.630	0.00	1.000	21,478.63
		CO 47 - ADDITIONAL CLEARING						
96082027		UNIQUE CHANGE ORDER ITEM 27		DOL	607.080	0.00	1.000	607.08
		CO # 50 - ADDITIONAL SW3P DUE TO HURRICANE HARVEY; DOL=LS						
96082028		UNIQUE CHANGE ORDER ITEM 28		DOL	91.100	0.00	120.000	10,932.00
		CO # 51; Arrow Board; DOL = DAY						
96082029		UNIQUE CHANGE ORDER ITEM 29		DOL	4,904.000	0.00	1.000	4,904.00
		CO # 51; TEMP SIGNS & BARRICADES; DOL = EA						
96082030		UNIQUE CHANGE ORDER ITEM 30		DOL	2,859.780	0.00	1.000	2,859.78
		CO # 51; MOBILZE ASPHALT CREW; DOL = EA						
96082031		UNIQUE CHANGE ORDER ITEM 31		DOL	2,210.350	0.00	1.000	2,210.35
		CO # 51; MOBILIZE ROTOMILL CREW; DOL = EA						
96082032		UNIQUE CHANGE ORDER ITEM 32		DOL	12,387.470	0.00	1.000	12,387.47
		CO # 53 TEMP ROAD TO ACCESS SOUND WALL EB1; DOL = LS						
96082033	000	UNIQUE CHANGE ORDER ITEM 33		DOL	3,151.810	0.00	1.000	3,151.81
		CO #54, RELOC CTMS DUCTBANK, DOL = LS						
96082034		UNIQUE CHANGE ORDER ITEM 34		DOL	1,135.650	0.00	11.000	12,492.15
		CO #45 - 24 IN RCP COLLARS; DOL = EA						
96082035		UNIQUE CHANGE ORDER ITEM 35		DOL	29,039.140	0.00	1.000	29,039.14
		CO #57 - FIELD CUT FABRICATED 190' BRG TO 185' BRG; DOL=EA						
96082036		UNIQUE CHANGE ORDER ITEM 36		DOL	3,279.940	0.00	1.000	3,279.94
		CO 58, MODIFY INLET JR-11, DOL=EA						
96082037		UNIQUE CHANGE ORDER ITEM 37		DOL	2,464.350	0.00	1.000	2,464.35
		CO 58, OFFSET TRENCH DRAIN, DOL=EA						
96082038		UNIQUE CHANGE ORDER ITEM 38		DOL	24.430	0.00	403.000	9,845.29
		CO 58, REMOVE EXCESS STABILIZED SAND, DOL=LF						
96082039		UNIQUE CHANGE ORDER ITEM 39		DOL	1,379.680	0.00	1.000	1,379.68
		CO 58, TIE-IN TO RCB, DOL=EA						
96082040		UNIQUE CHANGE ORDER ITEM 40		DOL	524.660	0.00	1.000	524.66
		CO 58, 24 IN BRICK PLUG, DOL=EA						
96082041		UNIQUE CHANGE ORDER ITEM 41		DOL	3,245.700	0.00	1.000	3,245.70

96082042	CO 61, BARKER CYPRESS DETOUR, DOL=LS UNIQUE CHANGE ORDER ITEM 42	DOL	4,305.650	0.00	13.000	55,973.45
96082043	CO 63,INLET(COMP)(TY A)(SPL)(MOD) W/RISER TRANSITION,DOL=EA UNIQUE CHANGE ORDER ITEM 43	DOL	7,578.340	0.00	1.000	7,578.34
96082044	CO 63,INLET(COMP)(TY AZ2G)(MOD) W/RISER TRANSITION,DOL=EA UNIQUE CHANGE ORDER ITEM 44	DOL	970.150	0.00	7.000	6,791.05
96082045	CO 65, BREAK INTO EXISTING INLET, DOL=EA UNIQUE CHANGE ORDER ITEM 45	DOL	15.980	0.00	559.000	8,932.82
96082046	CO 65, DRILL & GROUT TIE BARS, DOL=EA UNIQUE CHANGE ORDER ITEM 46	DOL	4,007.760	0.00	1.000	4,007.76
96082047	CO 65, ASPHALT CREW MOBILIZATION, DOL=LS UNIQUE CHANGE ORDER ITEM 47	DOL	204.360	0.00	207.000	42,302.52
96082048	CO 65, EXTRA SURVEYING , DOL=HR UNIQUE CHANGE ORDER ITEM 48	DOL	1,182.800	0.00	1.000	1,182.80
96082049	CO 65, FRONTAGE RD SINGLE LANE CLOSURE, DOL=EA UNIQUE CHANGE ORDER ITEM 49	DOL	8,510.810	0.00	1.000	8,510.81
96082050	CO 65, ADDITIONAL PHASE IV BARRICADES, DOL=LS UNIQUE CHANGE ORDER ITEM 50	DOL	8,323.750	0.00	1.000	8,323.75
96082051	CO 67, ADDITONAL TRAFFIC CONTROL , DOL=EA UNIQUE CHANGE ORDER ITEM 51	DOL	970.150	0.00	1.000	970.15
96082052	CO 67, BREAK INTO EXISTING INLET, DOL=EA UNIQUE CHANGE ORDER ITEM 52	DOL	530.250	0.00	20.000	10,605.00
96082053	CO 68, STRIPING MOBILIZATION, DOL=EA UNIQUE CHANGE ORDER ITEM 53	DOL	2,647,020.560	0.00	1.000	2,647,020.56
96082054	CO #72 UNIQUE CHANGE ORDER ITEM 54	DOL	1,518,609.000	0.00	1.000	1,518,609.00
96082055	CO #72 UNIQUE CHANGE ORDER ITEM 55	DOL	3,565.560	0.00	1.000	3,565.56
96082056	Plug 5x5 Box Culv CO #73 UNIQUE CHANGE ORDER ITEM 56	DOL	3,966.000	0.00	1.000	3,966.00
96082057	Frontage Road Lane Closure CO #73 UNIQUE CHANGE ORDER ITEM 57	DOL	4,732.560	0.00	1.000	4,732.56
96082058	CO 76 Graffiti Removal UNIQUE CHANGE ORDER ITEM 58	DOL	114,865.930	0.00	1.000	114,865.93
96082059	High Mast Repairs CO #77 UNIQUE CHANGE ORDER ITEM 59	DOL	5,787.240	0.00	1.000	5,787.24
96082060	CO #79 BARKER CYPRESS EXIT PLAQUE UNIQUE CHANGE ORDER ITEM 60	DOL	2,791.960	0.00	2.000	5,583.92
96082061	CO #80 HOV small mount and Guide Sign UNIQUE CHANGE ORDER ITEM 61	DOL	3,432.780	0.00	1.000	3,432.78
96082062	CO # 82 Modify Inlet C8-1 UNIQUE CHANGE ORDER ITEM 62	DOL	8,356.610	0.00	1.000	8,356.61
96082063	CO #82 Modify Inlet J4 UNIQUE CHANGE ORDER ITEM 63	DOL	9,685.650	0.00	1.000	9,685.65
96082064	CO #84 Conflict Box for CTMS UNIQUE CHANGE ORDER ITEM 64	DOL	9,013.540	0.00	1.000	9,013.54
96082065	CO #85 RW Revisions (Additional RW 9-14 A&B Work) UNIQUE CHANGE ORDER ITEM 65	DOL	6,187.710	0.00	1.000	6,187.71
	CO #86 CIP Walls Skinner					

96082066	UNIQUE CHANGE ORDER ITEM 66 CO #88 Additional Steel Cost Barker Cypress	DOL	7,040.990	0.00	1.000	7,040.99
96082067	UNIQUE CHANGE ORDER ITEM 67 CO # 89 Increased cost C223 Rail	DOL	3.480	0.00	580.870	2,021.43
96082068	UNIQUE CHANGE ORDER ITEM 68 CO #90 Reroute Electrical Service	DOL	7,158.380	0.00	1.000	7,158.38
96082069	UNIQUE CHANGE ORDER ITEM 69 CO #91 Rock Rip Rap w/Fabric	DOL	7,886.550	0.00	1.000	7,886.55
96082070	UNIQUE CHANGE ORDER ITEM 70 CO#92 WB Skinner Entrance Ramp Repair	DOL	45,272.920	0.00	1.000	45,272.92
96082071	UNIQUE CHANGE ORDER ITEM 71 CO #93 Added Misc. Signs	DOL	64,851.500	0.00	1.000	64,851.50
96082072	UNIQUE CHANGE ORDER ITEM 72 CO #93 Added Misc. Signs	DOL	1,577.000	0.00	5.000	7,885.00
96082073	UNIQUE CHANGE ORDER ITEM 73 CO #93 Added Misc. Signs	DOL	1,366.000	0.00	10.000	13,660.00
96082074	UNIQUE CHANGE ORDER ITEM 74 CO #95 Replace Missing Inlet Grates and Sidewalk Cover	DOL	28,867.120	0.00	1.000	28,867.12
96082075	UNIQUE CHANGE ORDER ITEM 75 CO #96 Revising OSB Signs lane closure	DOL	2,195.000	0.00	10.000	21,950.00
96082076	UNIQUE CHANGE ORDER ITEM 76 CO #98 Markups for Type O Signs	DOL	669.600	0.00	1.000	669.60
96082077	UNIQUE CHANGE ORDER ITEM 77 CO #98 Moving Costs for Type O Signs	DOL	2,824.490	0.00	1.000	2,824.49
96082078	UNIQUE CHANGE ORDER ITEM 78 CO #99 Revising OSB	DOL	15.980	0.00	326.000	5,209.48
96082079	UNIQUE CHANGE ORDER ITEM 79 CO #99 Revising OSB	DOL	20.000	0.00	204.360	4,087.20
96082080	UNIQUE CHANGE ORDER ITEM 80 CO #99 Revising OSB	DOL	8,510.810	0.00	0.500	4,255.41
96082081	UNIQUE CHANGE ORDER ITEM 81 CO #99 Revising OSB	DOL	1,182.800	0.00	20.000	23,656.00
96082082	UNIQUE CHANGE ORDER ITEM 82 CO # 03 Temporary Accel. Lane (EA)	DOL	2,000.000	0.00	8.000	16,000.00
96082083	UNIQUE CHANGE ORDER ITEM 83 CO # 03 Temporary Accel. Lane (EA)	DOL	1,182.000	0.00	9.000	10,638.00
96082084	UNIQUE CHANGE ORDER ITEM 84 CO # 03 Temporary Accel. Lane (LS)	DOL	4,564.000	0.00	1.000	4,564.00
96082085	UNIQUE CHANGE ORDER ITEM 85 CO # 03 Temporary Accel. Lane (LS)	DOL	2,391.000	0.00	1.000	2,391.00
96082086	UNIQUE CHANGE ORDER ITEM 86 CO # 03 Temporary Accel. Lane (SY)	DOL	7.410	0.00	1,142.000	8,462.22
96082087	UNIQUE CHANGE ORDER ITEM 87 CO # 03 Temporary Accel. Lane (EA)	DOL	4,058.000	0.00	1.000	4,058.00
96082088	UNIQUE CHANGE ORDER ITEM 88 CO # 03 Temporary Accel. Lane (EA)	DOL	3,159.000	0.00	1.000	3,159.00
96082089	UNIQUE CHANGE ORDER ITEM 89 CO # 03 Temporary Accel. Lane (EA)	DOL	1,887.000	0.00	3.000	5,661.00
96082090	UNIQUE CHANGE ORDER ITEM 90 CO # 87 Drill and Dowel SSTR (EA)	DOL	14.080	0.00	12,611.000	177,562.88

CONTRACT ID	005006081	ESTIMATE	0117	CONTRACTOR'S ESTIMATE PACKAGE				Page 36 of 36
96082091	UNIQUE CHANGE ORDER ITEM 91		DOL	45,289.410	0.00	1.000	45,289.41	
	CO #100 HML Repairs							
96082092	UNIQUE CHANGE ORDER ITEM 92		DOL	29,109.850	0.00	1.000	29,109.85	
	CO 101 Burnout Emergency Repairs							
96082093	UNIQUE CHANGE ORDER ITEM 93		DOL	4,907.720	0.00	1.000	4,907.72	
	CO 102 Rail Mounts							
96082094	UNIQUE CHANGE ORDER ITEM 94		DOL	5,686.260	0.00	1.000	5,686.26	
	CO 103 Replace Ground Boxes and MISC Components							
96082095	UNIQUE CHANGE ORDER ITEM 95		DOL	9,292.100	0.00	1.000	9,292.10	
	CO 104 CTMS DUCT BANK CONFLICTS							
96082096	UNIQUE CHANGE ORDER ITEM 96		DOL	6,845.050	0.00	1.000	6,845.05	
	CO 105 Remove & Reset Traffic Signals Telge & Spring Cypress							
96082097	UNIQUE CHANGE ORDER ITEM 97		DOL	418.260	0.00	1.000	418.26	
	CO 107 Markups C223 Rail							
96082098	UNIQUE CHANGE ORDER ITEM 98		DOL	1,073.470	0.00	1.000	1,073.47	
	CO 107 Delivery costs C223 Rail							
96082099	UNIQUE CHANGE ORDER ITEM 99		DOL	8,935.770	0.00	1.000	8,935.77	
	CO 108 Repair Duct Bank							
96082101	UNIQUE CHANGE ORDER ITEM		DOL	1,927.940	0.00	1.000	1,927.94	
	CO 112 Delivery costs for surplus signs and guardrail							
96082101	UNIQUE CHANGE ORDER ITEM		DOL	4,217.500	0.00	1.000	4,217.50	
	CO 112 Markups for surplus signs and guardrail							

**TOTAL ITEM EARNINGS TO DATE**

**\$102,501,185.79**