



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **005008087**
 PROJECT: **CM 2013(740)**
 CONTRACT: **04133232**
 AWARD AMOUNT: **\$135,455,755.98**
 PROJECTED AMOUNT: **\$138,135,760.97**
 ADJ. PROJECTED AMOUNT: **\$166,992,353.59**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **US 290**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Hamoon Bahrami, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0122**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2023** to **05/10/2023**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **100.00**
 % TIME USED: **99.35**
 % RETAINAGE: **0.00**

LETTING DATE: **04/04/2013**
 AWARD DATE: **04/25/2013**
 NOTICE TO PROCEED DATE: **05/16/2013**
 WORK BEGIN DATE: **08/12/2013**
 ACCEPTED DATE: **12/27/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$167,766,338.85	\$167,766,338.85	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$167,766,338.85	\$167,766,338.85	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$7,400,000.00	\$7,400,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$1,749,263.50	\$1,700,000.00	\$49,263.50
PAID TO CONTRACTOR	\$176,915,602.35	\$176,866,338.85	\$49,263.50

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION: **OTHER**
 ADJUSTMENT AMOUNT: **-1.00**
 REMARKS:

ADJUSTMENT DESCRIPTION: **OTHER**
 ADJUSTMENT AMOUNT: **49,263.50**
 REMARKS: **Final Estimate No.121 payment reconciliation. See supporting documentation for details.**

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

*****There are no Line Item Adjustments for this estimate*****

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	08/12/2013	<u>ASSESSED LIQ DAMAGES:</u>	0		
<u>TIME CHARGES BEGIN:</u>	01/06/2014	<u>LIQ DAMAGE RATE:</u>	\$2,590.00		
<u>BID DAYS:</u>	1,052	<u>LIQUIDATED DAMAGES:</u>	0		
<u>C. O. ADJUSTED DAYS:</u>	628			DAYS AT	
<u>CURRENT DAYS:</u>	1,680			PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,669	<u>TOTAL:</u>	\$0.00		
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000				

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT CM 2013(740) CONTROL 005008087
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01002001	002	PREPARING ROW	AC	4,000.000	30.860	-2.580	28.28	113,120.00
0061	01002001	900	PREPARING ROW	AC	4,576.470	0.000	10.990	10.99	50,295.41
CO #114 Addition of Detention Pond 8A									
0065	01002002	002	PREPARING ROW	STA	55,556.500	165.000	0.000	165.00	9,166,822.50
0070	01042001	000	REMOVING CONC (PAV)	SY	5.000	327,201.000	-4,992.000	322,209.00	1,611,045.03
0075	01042009	000	REMOVING CONC (RIPRAP)	SY	5.000	14,818.000	36.000	14,854.00	74,270.01
0080	01042011	000	REMOVING CONC (MEDIANS)	SY	6.000	1,899.000	-50.000	1,849.00	11,094.00
0085	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	6.000	4,046.000	-324.000	3,722.00	22,332.00
0089	01042021		REMOVING CONC (CURB)	LF	6.060	0.000	400.000	400.00	2,424.00
CO #47									
0090	01042022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	896.000	331.000	1,227.00	6,135.00
0095	01042023	000	REMOVING CONC (CTB)	LF	5.000	15,285.000	0.000	16,500.00	82,500.00
0100	01042037	000	REMOVE CONC (RAIL)	LF	8.000	8,838.000	0.000	8,838.00	70,704.00
0105	01042054	000	REMOVING CONCRETE(MOW STRIP)	LF	6.000	1,914.000	0.000	1,914.00	11,484.00
0110	01052084	000	REM STAB BASE & ASPH (6"-12")	SY	2.000	372,436.000	-6,636.000	365,800.00	731,600.00
0115	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	73,619.000	-9,730.000	63,889.00	638,890.00
0120	01102003	000	EXCAVATION (SPECIAL)	CY	6.000	146,190.000	-3,462.000	142,728.00	856,367.97
0121	01102003	900	EXCAVATION (SPECIAL)	CY	14.630	0.000	93,350.000	99,350.00	1,453,490.50
CO #114 Addition of Detention Pond 8A									
0125	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	250,484.000	-3,939.000	246,545.00	739,635.00
0130	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	20.000	12,649.000	0.000	12,649.00	252,980.00
0135	01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	20.000	13,104.000	66.000	13,170.00	263,400.00
0140	01342004	000	BACKFILL (TY A OR B)	STA	350.000	264.020	0.000	264.02	92,407.00
0143	01502002		BLADING	HR	118.610	0.000	20.000	20.00	2,372.20
CO #47									
0145	01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.500	33,670.000	-3,088.000	119,419.11	59,709.56
0150	01622002	000	BLOCK SODDING	SY	2.500	33,670.000	-3,088.000	83,334.22	208,335.56
0155	01622003	000	STRAW OR HAY MULCH	SY	0.250	33,670.000	-3,246.000	30,195.00	7,548.75
0160	01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.100	176,559.000	25,891.650	99,391.88	9,939.19
0165	01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	176,559.000	25,891.650	108,734.00	10,873.40
0170	01662001	001	FERTILIZER	AC	450.000	43.430	4.720	50.76	22,840.65
0175	01682001	000	VEGETATIVE WATERING	MG	10.000	3,868.300	486.700	2,871.40	28,714.00
0180	02602006	003	LIME TRT (EXST MATL) (6")	SY	1.000	454,942.000	-475.000	387,229.59	387,229.63
0185	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	6,140.000	-6.100	5,266.65	789,998.10
0190	02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	454,267.000	70,464.034	524,731.03	2,098,924.14
0191	02762238		CEM TRT(PLNT MX)(CL N)(TY E)(GR 4)(12")	SY	8.000	0.000	160.000	160.00	1,280.00
CO #185 Jackrabbit MOD									
0195	02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	60.000	13,339.000	-12,361.580	977.42	58,645.20
0200	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	55.000	33,172.000	-398.500	25,332.72	1,393,299.56
0205	03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	1.000	366,737.000	-8,022.000	358,715.00	358,715.01
0210	03542023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	0.500	30,151.000	-5,720.000	24,431.00	12,215.50
0215	03602002	011	CONC PVMT (CONT REINF-CRCP)(9")	SY	30.000	105,894.000	-3,616.800	99,859.30	2,995,779.12

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0216	03606001		CONC PVMT (CONT REINF - CRCP) (7") CO #156 Tie In UPRR Crossing SH6	SY	99.720	0.000	100.400	100.40	10,011.89
0235	03602006	011	CONC PVMT (CONT REINF-CRCP)(13")	SY	25.000	334,994.000	2,982.000	328,713.27	8,217,831.72
0238	03612006	014	FULL-DEPTH REPAIR CRCP (13") CO 109	SY	349.660	0.000	115.230	115.23	40,291.32
0255	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	791.000	0.000	791.00	197,750.00
0260	04002001	004	STRUCT EXCAV	CY	1.000	13,104.000	66.000	13,170.00	13,170.00
0261	04002001	904	STRUCT EXCAV CO #90	CY	9.590	0.000	215.000	215.00	2,061.85
0265	04002005	004	CEM STABIL BKFL	CY	20.000	50,609.800	-2,870.790	42,423.03	848,460.56
0266	04002005		CEM STABIL BKFL CO #150 Repair Damaged 30" RCP	CY	20.000	0.000	14.060	14.06	281.20
0267	04002005		CEM STABIL BKFL CO 170 HDPE Pipe Conflict	CY	20.000	0.000	23.000	23.00	460.00
0268	04002005		CEM STABIL BKFL CO 192 NBFR STORM SEWER CONFLICTS	CY	20.000	0.000	69.000	69.00	1,380.00
0270	04002008	004	CUT & RESTORING PAV (ASPH)	SY	135.000	46.000	0.000	46.00	6,210.00
0275	04002009	004	CUT & RESTORING PAV (CONC)	SY	175.000	46.000	0.000	1,025.12	179,395.66
0276	04002009	900	CUT & RESTORING PAV (CONC) CO #124 Driveway Ponding	SY	225.090	0.000	24.000	24.00	5,402.16
0280	04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	20.000	5,817.300	170.600	5,607.15	112,142.90
0281	04002016		CEMENT STAB BACKFILL (INLET OR MH) CO 192 NBFR STORM SEWER CONFLICTS	CY	20.000	0.000	118.000	118.00	2,360.00
0285	04012001	000	FLOWABLE BACKFILL	CY	100.000	259.000	40.000	584.00	58,400.00
0290	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	36,872.000	-69.000	32,082.46	32,082.46
0295	04032001	000	TEMPORARY SPL SHORING	SF	1.000	81,814.000	6,927.200	84,406.20	84,406.22
0305	04162002	001	DRILL SHAFT (24 IN)	LF	100.000	60.000	0.000	60.00	6,000.00
0310	04162003	001	DRILL SHAFT (30 IN)	LF	125.000	4,160.000	103.000	4,522.07	565,258.75
0315	04162004	001	DRILL SHAFT (36 IN)	LF	150.000	5,364.000	2,281.000	7,909.00	1,186,350.00
0320	04162006	001	DRILL SHAFT (48 IN)	LF	225.000	24.000	0.000	24.00	5,400.00
0325	04162007	001	DRILL SHAFT (54 IN)	LF	250.000	222.000	0.000	222.00	55,500.00
0326	04162007	011	DRILL SHAFT (54 IN) CO 109	LF	350.000	0.000	46.000	46.00	16,100.00
0330	04162008	001	DRILL SHAFT (60 IN)	LF	300.000	394.000	0.000	260.00	78,000.00
0335	04162010	001	DRILL SHAFT (72 IN)	LF	400.000	384.000	0.000	384.00	153,600.00
0340	04162012	001	DRILL SHAFT (84 IN)	LF	450.000	480.000	-60.000	422.00	189,900.00
0345	04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	78.000	167.000	-123.000	72.00	5,616.00
0355	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	200.000	296.000	-202.000	132.00	26,400.00
0360	04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	225.000	52.000	192.000	244.00	54,900.00
0364	04162025	001	DRILL SHAFT (HIGH MAST POLE)(54 IN) CO #53	LF	504.770	0.000	46.000	46.00	23,219.42
0365	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	440.000	375.000	171.000	558.00	245,520.00
0370	04162027	001	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	525.000	427.000	-120.000	307.00	161,175.00
0380	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	165.000	69.000	0.000	69.00	11,385.00
0385	04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	205.000	17.000	0.000	17.00	3,485.00
0390	04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	255.000	44.000	0.000	44.00	11,220.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0395	04162051	001	DRILL SHAFT (120 IN)	LF	1,000.000	93.000	0.000	82.00	82,000.00
0400	04162068	001	DRILL SHAFT (SIGN MTS)(60 IN)	LF	300.000	110.000	346.000	456.00	136,800.00
0405	04202003	002	CL C CONC (ABUT)	CY	800.000	454.600	1.500	456.10	364,880.00
0410	04202005	002	CL C CONC (FOOTING)	CY	500.000	509.500	229.400	738.90	369,450.00
0415	04202010	002	CL C CONC (SIGN COLUMN)	CY	700.000	465.800	127.400	634.73	444,308.20
0420	04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	500.000	518.800	0.000	518.80	259,400.00
0425	04202019	002	CL C CONC (CAP)	CY	1,200.000	140.200	0.000	140.20	168,240.00
0430	04202050	002	CL F CONC (CAP)	CY	600.000	1,469.400	240.500	1,709.90	1,025,940.00
0435	04202051	002	CL C CONC (COLUMN)	CY	600.000	679.800	117.900	790.62	474,373.80
0440	04202055	002	CL C CONC (COLUMN)(MASS PLACEMENT)	CY	600.000	338.200	152.400	490.60	294,360.00
0445	04202059	002	CL C CONC (CAP)(MASS PLACEMENT)	CY	600.000	162.700	0.000	162.70	97,620.00
0450	04202060	002	CL B CONC (DITCH INTERCEPTOR STRUCTURE)	EA	1,300.000	4.000	2.000	2.00	2,600.00
0455	04202117	002	CL C CONC (SIGN FOOTING)	CY	600.000	151.600	68.800	186.34	111,801.00
0456	04202242		CL A CONC (CHANNEL LINING) CO #76	CY	663.920	0.000	3.000	3.00	1,991.76
0457	04202244		CL E CONC(SEAL SLAB)(NON-REINF) CO #76	CY	862.200	0.000	1.000	1.00	862.20
0458	04202117	002	CL C CONC (SIGN FOOTING) CO 109	CY	779.260	0.000	7.200	7.20	5,610.67
0460	04222001	000	REINF CONC SLAB	SF	5.000	183,857.000	348.000	184,205.00	921,025.00
0461	04222001	900	REINF CONC SLAB CO 3	SF	11.120	0.000	19,460.000	19,460.00	216,395.20
0462	04226011		BRIDGE MEDIAN CO #126 For FM 1960 Bridge	SF	12.000	0.000	47,916.000	47,916.00	574,992.00
0465	04232005	000	RETAINING WALL (TEMP WALL)	SF	10.000	8,531.000	0.000	8,531.00	85,310.00
0470	04232024	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	28.800	25,759.000	-25,333.000	426.00	12,268.80
0475	04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	28.800	228,717.000	28,700.000	257,417.00	7,413,609.59
0480	04252019	001	PRESTR CONC U-BEAM (U54)	LF	130.000	11,534.590	1,310.610	12,845.20	1,669,876.00
0485	04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	1,804.200	-809.543	994.66	348,129.95
0486	04322002		RIPRAP (CONC)(5 IN) CO 1	CY	450.000	0.000	36.420	5.16	2,320.20
0490	04322021	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	125.000	69.000	-37.000	45.23	5,653.63
0495	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	1,432.000	-788.101	643.90	225,364.65
0496	04322039	900	RIPRAP (MOW STRIP)(4 IN) CO #83	CY	499.330	0.000	28.400	28.40	14,180.97
0497	04322039		RIPRAP (MOW STRIP)(4 IN) CO 180 Jackrabbit Column Protection	CY	499.330	0.000	4.000	4.00	1,997.32
0500	04322066	000	RIPRAP (CONC)(CL B)	CY	350.000	16.500	6.700	30.00	10,500.35
0505	04322084	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	38.000	26.600	70.38	28,150.80
0510	04322085	000	RIPRAP (CONC) (CL B) (6")	CY	350.000	826.000	698.000	1,317.49	461,120.80
0515	04422003	016	STR STL (TUB GIRDER)	LB	1.730	1,629,000.000	0.000	1,629,000.00	2,818,170.00
0520	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	3.000	2,142.000	640.000	2,782.00	8,346.00
0525	04502013	001	RAIL (TY SSTR)	LF	30.000	40,559.970	2.030	40,562.00	1,216,860.00
0540	04502109	001	RAIL (TY SSTR) W/DRAIN SLOTS	LF	30.000	7,959.000	943.000	8,902.00	267,060.00
0545	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	100.000	956.000	83.000	1,039.00	103,900.00
0550	04542009	000	SEALED EXPANSION JOINT (5 IN)(SEJ-A)	LF	200.000	27.000	0.000	27.00	5,400.00
0555	04602004	000	CMP (GAL STL 24 IN)	LF	53.200	207.000	152.000	359.00	19,098.80

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0560	04602007	000	CMP (GAL STL 36 IN)	LF	65.750	101.000	0.000	101.00	6,640.75
0565	04622001	015	CONC BOX CULV (3 FT X 2 FT)	LF	110.550	400.000	76.000	476.00	52,621.80
0570	04622003	015	CONC BOX CULV (4 FT X 2 FT)	LF	127.300	457.000	6.000	463.00	58,939.90
0575	04622004	015	CONC BOX CULV (4 FT X 3 FT)	LF	138.650	582.000	0.000	582.00	80,694.30
0580	04622005	015	CONC BOX CULV (4 FT X 4 FT)	LF	149.500	4,379.000	-100.000	4,279.00	639,710.50
0584	04622006	015	CONC BOX CULV (5 FT X 2 FT) CO 8	LF	204.430	0.000	7.000	7.00	1,431.01
0585	04622007	015	CONC BOX CULV (5 FT X 3 FT)	LF	175.100	487.000	-190.000	297.00	52,004.70
0590	04622008	015	CONC BOX CULV (5 FT X 4 FT)	LF	185.900	761.000	409.500	1,381.50	256,820.85
0591	04622008	915	CONC BOX CULV (5 FT X 4 FT) CO 7	LF	203.440	0.000	1,383.500	1,383.50	281,459.24
0595	04622009	015	CONC BOX CULV (5 FT X 5 FT)	LF	200.000	1,273.000	-490.000	783.00	156,600.00
0600	04622010	015	CONC BOX CULV (6 FT X 3 FT)	LF	150.000	2,290.000	-1,655.000	635.00	95,250.00
0601	04622012	015	CONC BOX CULV (6 FT X 5 FT) CO 8	LF	249.650	0.000	2,289.000	2,289.00	571,448.85
0605	04622016	015	CONC BOX CULV (7 FT X 5 FT)	LF	325.000	1,430.000	-115.000	1,457.00	473,525.00
0610	04622020	015	CONC BOX CULV (8 FT X 5 FT)	LF	299.200	5,279.000	167.000	5,446.00	1,629,443.20
0611	04622021		CONC BOX CULV (8 FT X 6 FT) CO #114 Addition of Detention Pond 8A	LF	663.960	0.000	75.000	75.00	49,797.00
0615	04622024	015	CONC BOX CULV (9 FT X 5 FT)	LF	358.100	715.000	-58.000	724.00	259,264.40
0620	04642003	006	RC PIPE (CL III)(18 IN)	LF	48.550	107.000	79.000	127.00	6,165.85
0625	04642005	006	RC PIPE (CL III)(24 IN)	LF	50.200	16,636.000	2,905.700	19,541.70	980,993.34
0630	04642007	006	RC PIPE (CL III)(30 IN)	LF	57.650	2,709.000	993.000	3,702.00	213,420.30
0631	04642007		RC PIPE (CL III)(30 IN) CO #150 Repair Damaged 30" RCP	LF	57.650	0.000	24.000	24.00	1,383.60
0635	04642009	006	RC PIPE (CL III)(36 IN)	LF	69.000	2,768.000	-89.000	2,679.00	184,851.00
0640	04642010	006	RC PIPE (CL III)(42 IN)	LF	79.250	2,652.000	-400.000	2,252.00	178,471.00
0641	04642010		RC PIPE (CL III)(42 IN) CO 192 NBFR STORM SEWER CONFLICTS	LF	79.250	0.000	9.000	9.00	713.25
0645	04642011	006	RC PIPE (CL III)(48 IN)	LF	93.850	2,394.000	-608.000	1,786.00	167,616.10
0650	04642012	006	RC PIPE (CL III)(54 IN)	LF	122.650	3,817.000	-2,093.000	1,724.00	211,448.60
0651	04642013	006	RC PIPE (CL III)(60 IN) CO 8	LF	176.390	0.000	10.000	10.00	1,763.90
0655	04642036	006	RC PIPE (CL V)(24 IN)	LF	61.100	3,721.000	53.000	4,109.80	251,108.78
0660	04642040	006	RC PIPE (CL V)(36 IN)	LF	94.050	266.000	-26.000	370.00	34,798.50
0665	04652001	001	INLET (COMPL)(TY C)	EA	2,802.000	2.000	-1.000	7.00	19,614.00
0670	04652005	001	MANH (COMPL)(TY M)	EA	2,946.000	19.000	-6.000	19.00	55,974.00
0671	04652006		MANH (COMPL)(JUNCT BOX)(TY M) CO #105	EA	4,353.840	0.000	1.000	1.00	4,353.84
0672	04652007		INLET EXT (TY C) CO #47	EA	1,016.880	0.000	1.000	1.00	1,016.88
0673	04652005		MANH (COMPL)(TY M) CO 192 NBFR STORM SEWER CONFLICTS	EA	2,946.000	0.000	2.000	2.00	5,892.00
0675	04652010	001	INLET (COMPL)(TY AAD)	EA	2,777.000	15.000	-1.000	21.00	58,317.00
0680	04652011	001	INLET (COMPL)(TY AD)	EA	2,203.000	128.000	-69.000	59.00	129,977.00
0685	04652013	001	MANH (COMPL)(TY A)	EA	2,866.000	93.000	11.000	104.00	298,064.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0686	04652013		MANH (COMPL)(TY A) CO 192 NBFR STORM SEWER CONFLICTS	EA	2,866.000	0.000	13.000	13.00	37,258.00
0690	04652091	001	MANH (COMPL)(JUNCT BOX)(SPL)	EA	27,814.000	11.000	3.000	14.00	389,396.00
0691	04652091	900	MANH (COMPL)(JUNCT BOX)(SPL) CO #114 Addition of Detention Pond 8A	EA	60,262.310	0.000	1.000	1.00	60,262.31
0695	04652098	001	INLET (COMPL)(TY C1)	EA	3,460.000	76.000	-14.000	62.00	214,520.00
0700	04652105	001	MANH (COMPL)(TY M)(MOD)	EA	2,733.000	5.000	-4.000	3.00	8,199.00
0705	04652119	001	INLET (COMPL)(TY AZ)	EA	3,213.000	21.000	2.000	20.00	64,260.00
0710	04652120	001	INLET (COMPL)(TY AZR)	EA	4,398.000	39.000	11.000	50.00	219,900.00
0711	04652229	001	INLET EXT (TY C1) CO 9	EA	797.000	0.000	43.000	29.00	23,113.00
0715	04652304	001	INLET (COMPL)(TY AZ)(2 GRATES)	EA	4,916.000	22.000	17.000	39.00	191,724.00
0716	04652304		INLET (COMPL)(TY AZ)(2 GRATES) CO 191 C1 to AZ Inlets	EA	4,916.000	0.000	6.000	6.00	29,496.00
0717	04652304		INLET (COMPL)(TY AZ)(2 GRATES) CO 192 NBFR STORM SEWER CONFLICTS	EA	4,916.000	0.000	2.000	2.00	9,832.00
0720	04652342	001	INLET (COMPL)(TY A)(SPL)	EA	3,198.000	85.000	-16.000	81.00	259,038.00
0725	04652447	001	INLET (COMP)(TY AD)(MOD)	EA	1,878.000	42.000	-1.000	37.00	69,486.00
0730	04652484	001	INLET(COMPL)(TY AAD)(MOD)	EA	2,297.000	4.000	0.000	4.00	9,188.00
0735	04652540	001	INLET (COMPL)(TY AZR2G)	EA	5,987.000	22.000	14.000	45.00	269,415.00
0740	04652735	001	INLET (COMP)(TY C1)(MOD-1)	EA	3,193.000	4.000	0.000	4.00	12,772.00
0745	04652764	001	INLET C1 (RISER)	EA	1,975.000	41.000	-21.000	24.00	47,400.00
0750	04652765	001	INLET (COMPL)(TY C1)(MOD-2)	EA	3,465.000	10.000	-8.000	3.50	12,127.50
0755	04662006	000	WINGWALL (SW-0)(HW=4 FT)	EA	11,470.000	1.000	0.000	1.00	11,470.00
0760	04662008	000	WINGWALL (SW-0)(HW=6 FT)	EA	11,786.000	1.000	1.000	2.00	23,572.00
0765	04662330	000	WINGWALL (PW-1)(HW=7 FT)	EA	12,500.000	1.000	0.000	1.00	12,500.00
0779	04672101		SET (TY I)(S= 3 FT)(HW= 3 FT)(4:1)(C) CO 41	EA	4,386.770	0.000	1.000	1.00	4,386.77
0785	04672356	000	SET (TY II)(24 IN)(RCP)(3:1)(P)	EA	624.000	1.000	0.000	7.00	4,368.00
0800	04712003	000	GRATE & FRAME	EA	3,500.000	6.000	3.000	9.00	31,500.00
0805	04762022	003	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	433.100	262.000	161.000	331.00	143,356.10
0815	04762089	003	JCK OR TUN BOX CUL(8X5FT)E-80COOPER LD	LF	1,612.650	100.000	25.000	125.00	201,581.25
0816	04762089	900	JCK OR TUN BOX CUL(8X5FT)E-80COOPER LD CO #114 Addition of Detention Pond 8A	LF	2,707.860	0.000	143.000	143.00	387,223.98
0820	04762098	003	JCK OR TUN BOX CUL(5X3FT)E-80 COOPER LD	LF	1,070.300	650.000	-290.000	360.00	385,308.00
0825	04792001	000	ADJ MANHS	EA	730.000	12.000	0.000	12.00	8,760.00
0830	04792003	000	ADJ MANHS & INLETS	EA	730.000	4.000	3.000	7.00	5,110.00
0831	04792003	900	ADJ MANHS & INLETS CO 50	EA	730.000	0.000	1.000	1.00	730.00
0835	04792006	000	ADJUST INLET (CAP)	EA	853.000	22.000	4.000	34.98	29,837.94
0840	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	48.520	219.000	178.000	412.00	19,990.24
0850	04962002	000	REMOV STR (INLET)	EA	217.000	86.000	1.000	84.00	18,228.00
0855	04962003	000	REMOV STR (MANHOLE)	EA	217.000	31.000	0.000	31.00	6,727.00
0860	04962006	000	REMOV STR (HEADWALL)	EA	1,000.000	4.000	1.000	5.00	5,000.00
0865	04962007	000	REMOV STR (PIPE)	LF	13.300	21,559.000	-578.000	20,981.00	279,047.30
0866	04962007		REMOV STR (PIPE) CO #150 Repair Damaged 30" RCP	LF	13.300	0.000	24.000	24.00	319.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0870	04962008	000	REMOV STR (BOX CULVERT)	LF	26.250	4,251.000	-1,901.000	2,350.00	61,687.50
0875	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	50,000.000	2.000	0.000	2.00	100,000.00
0880	04962040	000	REMOV STR (RET WALL)	LF	60.000	4,969.000	0.000	4,969.00	298,140.00
0885	05002001	011	MOBILIZATION	LS	14,209,000.000	0.720	0.000	0.72	10,230,480.00
0890	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	40.000	37.000	77.00	385,000.00
0891	05022001	933	BARRICADES, SIGNS AND TRAFFIC HANDLING CO #69	MO	1,722.750	0.000	4.000	4.00	6,891.00
0892	05022011	933	FREEWAY 1 LANE CLOSURE CO #69	EA	2,074.000	0.000	4.000	4.00	8,296.00
0893	05022028	933	LANE CLOSURES CO #69	EA	1,255.000	0.000	11.000	9.00	11,295.00
0894	05022045	933	LANE CLOSURES CO #47	EA	1,490.600	0.000	22.000	18.00	26,830.80
0895	05082002	000	CONSTRUCTING DETOURS	SY	30.000	52,957.000	14,315.400	67,272.40	2,018,172.00
0900	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	25,020.000	-1,520.000	23,760.00	95,040.00
0905	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	1,120.000	0.000	740.00	2,960.00
0910	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	22,120.000	40.000	22,496.00	89,984.00
0915	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	740.000	40.000	1,920.00	7,680.00
0920	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	25,020.000	-9,450.000	15,570.00	62,280.00
0925	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	1,020.000	20.000	740.00	2,960.00
0929	05122057		PORT CTB (REMOVE)(F-SHAPE)(TY 4) CO #185 Jackrabbit MOD	LF	11.500	0.000	40.000	40.00	460.00
0935	05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	40,050.000	-25,350.000	14,700.00	58,800.00
0940	05122060	002	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	4.000	65,040.000	38,723.000	103,763.00	415,052.00
0945	05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	40,050.000	1,321.000	51,450.00	205,800.00
0950	05142005	002	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	30.000	19,286.000	-18,645.000	641.00	19,230.00
0951	05142005	902	PERM CONC TRF BARR (SGL SLP)(TY 2)(42") CO 110	LF	50.000	0.000	384.000	384.00	19,200.00
0965	05282004	001	LANDSCAPE PAVERS	SY	50.000	4,478.000	-172.000	4,173.47	208,673.40
0970	05292005	000	CONC CURB (MONO) (TY I)	LF	1.000	7,787.000	831.000	377.75	377.75
0975	05292006	000	CONC CURB (MONO) (TY II)	LF	4.000	65,500.000	-6,926.000	61,473.77	245,895.08
0976	05292007		CONC CURB (DOWEL) CO 31	LF	17.650	0.000	350.000	350.00	6,177.50
0977	05292007		CONC CURB (DOWEL) CO # 69	LF	17.650	0.000	413.000	413.00	7,289.45
0978	05292006		CONC CURB (MONO) (TY II) CO 191 C1 to AZ Inlets	LF	4.000	0.000	76.000	76.00	304.00
0985	05292021	000	CONC CURB (DOWEL) (REINF) (TY II)	LF	7.950	1,462.000	0.000	2,147.82	17,075.17
0988	05292065		CONC CURB (TY F2) CO #90	LF	122.180	0.000	232.000	232.00	28,345.76
0990	05292070	000	CONCRETE CURB (TYPE U-TURN)(SPECIAL)	LF	33.510	827.000	34.500	2,120.00	71,041.20
1000	05302010	006	DRIVEWAYS (CONC)	SY	50.000	3,792.000	-886.931	2,905.07	145,253.45
1005	05312005	000	CURB RAMPS (TY 1)	EA	1,300.000	14.000	0.000	14.00	18,200.00
1010	05312010	000	CURB RAMPS (TY 7)	EA	1,300.000	22.000	0.000	17.00	22,100.00
1020	05312015	000	CONC SIDEWALKS (4")	SY	57.000	12,546.000	-1,547.400	9,950.75	567,192.48
1025	05312044	000	CURB RAMPS (TY 10)	EA	1,500.000	8.000	0.000	8.00	12,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1026	05402001		MTL W-BEAM GD FEN (TIM POST) CO 177 Guardrail Ramp 131	LF	27.180	0.000	175.000	175.00	4,756.50
1027	05402001		MTL W-BEAM GD FEN (TIM POST) CO #83	LF	27.180	0.000	550.000	550.00	14,949.00
1028	05402044		DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION CO #83	EA	1,318.210	0.000	2.000	2.00	2,636.42
1029	05402011		MTL BEAM GD FEN TRANS (THRIE-BEAM) CO 177 Guardrail Ramp 131	EA	1,750.770	0.000	1.000	1.00	1,750.77
1030	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	4.100	1,914.000	-200.000	2,248.00	9,216.80
1031	05442001		GUARDRAIL END TREATMENT (INSTALL) CO 177 Guardrail Ramp 131	EA	3,230.950	0.000	1.000	1.00	3,230.95
1035	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	167.500	15.000	-2.000	10.00	1,675.00
1036	05402001		MTL W-BEAM GD FEN (TIM POST) CO 180 Jackrabbbit Column Protection	LF	27.180	0.000	12.500	12.50	339.75
1037	05402044		DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION CO 180 Jackrabbbit Column Protection	EA	1,873.300	0.000	1.000	1.00	1,873.30
1038	05442001		GUARDRAIL END TREATMENT (INSTALL) CO #83	EA	2,639.460	0.000	2.000	2.00	5,278.92
1039	05442001		GUARDRAIL END TREATMENT (INSTALL) CO 180 Jackrabbbit Column Protection	EA	4,138.830	0.000	1.000	1.00	4,138.83
1040	05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	21.000	-2.000	15.00	4,500.00
1045	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	12,500.000	32.000	4.000	32.00	400,000.00
1050	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,040.000	46.000	0.000	30.00	61,200.00
1055	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	860.000	13.000	1.000	36.00	30,960.00
1061	06102025		INS RD IL AM (TY SA) 40T-8 (.25 KW)S CO 188 Illumination revisions HW 6 US 290 DC	EA	5,619.930	0.000	8.000	8.00	44,959.44
1070	06102072	015	REMOVE RDWY ILL ASSEM	EA	450.000	15.000	0.000	11.00	4,950.00
1074	06132002	002	HI MST IL POLE (100 FT) (100 MPH) CO #53	EA	25,141.600	0.000	2.000	2.00	50,283.20
1075	06132004	002	HI MST IL POLE (125 FT) (100 MPH)	EA	24,623.000	9.000	5.000	14.00	344,722.00
1076	06132004	902	HI MST IL POLE (125 FT) (100 MPH) CO #54	EA	4,707.400	0.000	14.000	14.00	65,903.60
1080	06132006	002	HI MST IL POLE (150 FT) (100 MPH)	EA	29,673.000	3.000	-1.000	2.00	59,346.00
1081	06132006	902	HI MST IL POLE (150 FT) (100 MPH) CO #54	EA	5,934.500	0.000	3.000	3.00	17,803.50
1085	06132008	002	HI MST IL POLE (175 FT) (100 MPH)	EA	37,526.000	12.000	-6.000	6.00	225,156.00
1086	06132008	902	HI MST IL POLE (175 FT) (100 MPH) CO #54	EA	7,806.340	0.000	6.000	6.00	46,838.04
1090	06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	26,720.000	3.000	1.000	4.00	106,880.00
1091	06142001	900	HI MST IL ASM(12-400 WATT)(ASYM)(TY A) CO #54	EA	4,137.860	0.000	4.000	4.00	16,551.44
1095	06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	26,720.000	21.000	-1.000	20.00	534,400.00
1096	06142002	900	HI MST IL ASM(12-400 WATT)(ASYM)(TY B) CO #54	EA	4,886.150	0.000	20.000	20.00	97,723.00
1100	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.000	619.000	182.000	1,892.00	9,460.00
1105	06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	8.500	1,010.000	56.000	1,490.00	12,665.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1110	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.100	68,083.000	-2,794.000	65,289.00	398,262.90
1111	06182022		CONDT (PVC) (SCHD 40) (3") CO 98	LF	6.730	0.000	15,146.000	15,146.00	101,932.58
1115	06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	20.050	10,815.000	0.000	8,352.00	167,457.60
1116	06182023	900	CONDT (PVC) (SCHD 40) (3") (BORE) CO 97	LF	22.010	0.000	524.000	896.00	19,720.96
1117	06182023		CONDT (PVC) (SCHD 40) (3") (BORE) CO 98	LF	22.010	0.000	596.000	596.00	13,117.96
1120	06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	4.950	770.000	0.000	110.00	544.50
1125	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.200	36,374.000	-875.000	42,792.00	179,726.40
1126	06182034		CONDT (PVC) (SCHD 80) (2") CO 109	LF	27.790	0.000	210.000	210.00	5,835.90
1127	06182034		CONDT (PVC) (SCHD 80) (2") CO #144 Power to Billboards & RR Crossing	LF	4.200	0.000	449.000	449.00	1,885.80
1130	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	18.630	5,318.000	5,010.000	10,328.00	192,410.64
1131	06182035		CONDT (PVC) (SCHD 80) (2") (BORE) CO #144 Power to Billboards & RR Crossing	LF	18.630	0.000	69.000	69.00	1,285.47
1135	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	8.150	1,440.000	0.000	215.00	1,752.25
1136	06182038		CONDT (PVC) (SCHD 80) (3") CO 109	LF	26.710	0.000	5,394.000	5,394.00	144,073.74
1137	06182038		CONDT (PVC) (SCHD 80) (3") CO #144 Power to Billboards & RR Crossing	LF	8.150	0.000	1,910.000	1,910.00	15,566.50
1140	06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	15.000	80.000	0.000	1,336.00	20,040.00
1141	06182039		CONDT (PVC) (SCHD 80) (3") (BORE) CO #144 Power to Billboards & RR Crossing	LF	15.000	0.000	106.000	106.00	1,590.00
1145	06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	12.680	160.000	0.000	160.00	2,028.80
1150	06182046	000	CONDT (RM) (1")	LF	9.150	240.000	0.000	952.00	8,710.80
1155	06182052	000	CONDT (RM) (2")	LF	17.250	1,004.000	30.000	1,089.00	18,785.25
1156	06182052		CONDT (RM) (2") CO 109	LF	17.250	0.000	105.000	105.00	1,811.25
1157	06182052		CONDT (RM) (2") CO #144 Power to Billboards & RR Crossing	LF	17.250	0.000	20.000	20.00	345.00
1161	06182056	900	CONDT (RM) (3") CO #77	LF	32.930	0.000	6,228.000	5,834.00	192,113.62
1162	06182056		CONDT (RM) (3") CO 109	LF	28.750	0.000	10.000	10.00	287.50
1165	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.600	8,133.000	0.000	10,625.00	17,000.00
1166	06202004		ELEC CONDR (NO. 2) INSULATED CO #144 Power to Billboards & RR Crossing	LF	1.600	0.000	18,201.000	18,201.00	29,121.60
1170	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.200	565.000	0.000	650.00	780.00
1175	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.250	965.000	0.000	1,295.00	1,618.75
1180	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.910	11,872.000	1,987.000	14,506.00	13,200.46
1185	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.960	9,406.000	3,982.000	16,430.00	15,772.80
1190	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.750	17,506.000	-2,094.000	18,089.00	13,566.75
1195	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.810	48,607.000	-2,402.000	54,454.50	44,108.15
1200	06202015	001	ELEC CONDR (NO.12) BARE	LF	0.630	1,240.000	0.000	1,223.00	770.49

CATEGORY	001		DESCRIPTION	ALL ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1205	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.630	2,480.000	0.000	2,442.00	1,538.46	
1210	06212004	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.510	2,920.000	0.000	1,545.00	2,332.95	
1215	06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	1,025.000	12.000	-2.000	13.00	13,325.00	
1216	06242002	014	GROUND BOX TY 1 (122422) W/APRON CO 109	EA	1,408.340	0.000	2.000	2.00	2,816.68	
1220	06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,175.000	103.000	4.000	115.00	135,125.00	
1221	06242004	900	GROUND BOX TY 2 (243636) W/APRON CO 97	EA	1,397.710	0.000	6.000	6.00	8,386.26	
1222	06242004		GROUND BOX TY 2 (243636) W/APRON CO 98	EA	1,397.710	0.000	9.000	9.00	12,579.39	
1223	06242004	914	GROUND BOX TY 2 (243636) W/APRON CO 109	EA	1,528.180	0.000	9.000	9.00	13,753.62	
1225	06242013	014	GROUND BOX TY D (162922)	EA	500.000	23.000	1.000	24.00	12,000.00	
1226	06242013		GROUND BOX TY D (162922) CO #144 Power to Billboards & RR Crossing	EA	500.000	0.000	7.000	7.00	3,500.00	
1230	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	575.000	114.000	5.000	121.00	69,575.00	
1235	06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	3,975.000	7.000	0.000	5.00	19,875.00	
1240	06282100	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	3,455.000	2.000	0.000	5.00	17,275.00	
1245	06282125	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(O)	EA	3,175.000	4.000	0.000	4.00	12,700.00	
1250	06282158	003	REMOVE ELECTRICAL SERVICES	EA	500.000	3.000	0.000	3.00	1,500.00	
1260	06362002	014	ALUMINUM SIGNS (TY G)	SF	16.320	1,561.500	-961.500	546.00	8,910.72	
1265	06362003	014	ALUMINUM SIGNS (TY O)	SF	16.100	2,604.500	2,099.750	5,080.50	81,796.06	
1266	06362003		ALUMINUM SIGNS (TY O) CO 107 Revising OSB Signs and Spacing	SF	46.500	0.000	242.000	242.00	11,253.00	
1270	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	385.000	105.000	-23.000	93.00	35,805.00	
1271	06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) CO 174 Install upsized speed limit signs	EA	869.020	0.000	30.000	30.00	26,070.60	
1274	06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) CO #185 Jackrabbit MOD	EA	910.630	0.000	12.000	12.00	10,927.56	
1275	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	565.000	93.000	-11.000	86.00	48,590.00	
1276	06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) CO #182 COSS Sign Extra Work	EA	872.800	0.000	1.000	1.00	872.80	
1277	06442013		IN SM RD SN SUP&AM TY10BWG(2)SA(P) CO #182 COSS Sign Extra Work	EA	2,280.210	0.000	1.000	1.00	2,280.21	
1280	06442006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	533.000	2.000	0.000	2.00	1,066.00	
1285	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,085.000	13.000	-3.000	7.00	7,595.00	
1290	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	665.000	6.000	2.000	5.00	3,325.00	
1295	06442030	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	715.000	5.000	0.000	5.00	3,575.00	
1296	06442035		IN SM RD SN SUP&AM TYS80(1)SB(T) CO 107 Revising OSB Signs and Spacing	EA	2,792.640	0.000	6.000	6.00	16,755.84	
1305	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.120	9,685.400	-6,947.600	2,737.80	8,541.94	
1306	06472001		INSTALL LRSS (STRUCT STEEL) CO 107 Revising OSB Signs and Spacing	LB	7.740	0.000	2,737.800	2,737.80	21,190.57	
1310	06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	9,195.000	1.000	-1.000	1.00	9,195.00	
1335	06502173	000	REMOVE OVERHD SIGN SUP	EA	3,625.000	10.000	0.000	10.00	36,250.00	
1340	06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	108,000.000	1.000	0.000	1.00	108,000.00	

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1347	06582260		INSTL DEL ASSM (D-SW)SZ (TYC)GF1 CO #83	EA	22.730	0.000	4.000	4.00	90.92
1355	06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	14.500	181.000	212.000	414.00	6,003.00
1356	06582279		INSTL DEL ASSM (D-SY)SZ (TYC)GF1 CO #83	EA	22.650	0.000	3.000	3.00	67.95
1360	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.110	23,503.000	390.000	110,350.00	12,138.50
1365	06622002	000	WK ZN PAV MRK NON-REMOV (W) 4" (DOT)	LF	0.250	224.000	0.000	5,907.00	1,476.75
1370	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	96,321.000	-1,805.000	214,050.50	21,405.05
1375	06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.190	398.000	-111.000	40,209.93	7,639.89
1376	06622014		WK ZN PAV MRK NON-REMOV (W) 12" (SLD) CO #147	LF	1.640	0.000	2,362.000	10,103.00	16,568.92
1380	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	0.750	52.000	0.000	568.50	426.38
1381	06622017		WK ZN PAV MRK NON-REMOV (W) (ARROW) CO #147	EA	64.690	0.000	7.000	7.00	452.83
1382	06622027		WK ZN PAV MRK NON-REMOV (W) (WORD) CO #147	EA	76.890	0.000	7.000	7.00	538.23
1385	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	68,571.000	-3,685.000	136,419.52	13,641.95
1390	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.700	6,088.000	-308.000	10,018.00	27,048.60
1395	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.450	38,664.000	-2,306.000	92,478.28	41,615.23
1400	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.000	11,428.000	0.000	3,663.00	3,663.00
1405	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.430	119,605.000	-143.000	273,223.01	117,485.88
1410	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	5,752.000	-618.000	26,028.86	26,028.86
1415	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.450	1,374.000	472.000	9,083.39	13,170.92
1420	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	2.800	1,295.000	0.000	2,878.00	8,058.40
1425	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	145.000	30.000	1.000	53.00	7,685.00
1430	06622085	000	WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	155.000	24.000	1.000	39.00	6,045.00
1435	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	500.000	39.000	1.000	50.00	25,000.00
1440	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	500.000	27.000	-1.000	43.00	21,500.00
1445	06622093	000	WK ZN PAV MRK REMOV (W) (UTURN ARROW)	EA	165.000	8.000	0.000	16.00	2,640.00
1450	06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	155.000	25.000	1.000	55.00	8,525.00
1455	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.430	100,014.000	-5,552.000	249,612.94	107,333.56
1465	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	145.000	34.000	20.000	38.00	5,510.00
1470	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	195.000	10.000	6.000	14.00	2,730.00
1480	06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	325.000	3.000	1.000	3.00	975.00
1485	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	195.000	37.000	3.000	32.00	6,240.00
1490	06682147	000	PREFAB PAV MRK TY C(W)(U/LT TRN ARROW)	EA	350.000	7.000	5.000	3.00	1,050.00
1495	06722017	034	REFL PAV MRKR TY II-C-R	EA	2.700	4,260.000	-62.000	7,802.00	21,065.40
1500	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.100	313,590.000	0.000	156,350.00	15,635.00
1505	06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.250	2,068.000	0.000	19,110.66	4,777.67
1510	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.350	432.000	0.000	8,675.80	3,036.54
1515	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.550	759.000	16.000	1,759.00	967.45
1520	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	10.000	8.000	0.000	42.00	420.00
1525	06772009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	15.000	2.000	0.000	14.00	210.00
1530	06772015	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	15.000	67.000	0.000	13.00	195.00
1535	06772016	000	ELIM EXT PAV MRK & MRKS (UTURN ARR)	EA	25.000	1.000	0.000	4.00	100.00
1540	06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	10.000	9.000	0.000	34.00	340.00
1550	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.010	208,551.000	-59,121.000	149,430.00	1,494.30

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1555	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.020	23,182.000	1,695.000	22,931.00	458.62
1560	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.030	33,071.000	0.000	31,463.00	943.89
1565	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.040	3,949.000	-3,279.000	382.00	15.28
1570	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	34.000	16.000	28.00	28.00
1575	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	1.500	10.000	4.000	9.00	13.50
1580	06782013	000	PAV SURF PREP FOR MRK (RPM)	EA	0.050	4,260.000	-36.000	3,283.00	164.15
1590	06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	1.500	3.000	1.000	3.00	4.50
1595	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	1.000	37.000	-1.000	30.00	30.00
1600	06782048	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	2.000	7.000	5.000	3.00	6.00
1605	06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	23,000.000	2.000	0.000	2.00	46,000.00
1610	06812001	002	TEMP TRAF SIGNALS	EA	38,500.000	2.000	0.000	2.00	77,000.00
1615	06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	45.000	36.000	0.000	37.00	1,665.00
1620	06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	67.000	4.000	0.000	3.00	201.00
1625	06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	165.000	6.000	0.000	5.00	825.00
1630	06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	165.000	30.000	0.000	35.00	5,775.00
1635	06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	165.000	5.000	0.000	5.00	825.00
1640	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	165.000	30.000	0.000	35.00	5,775.00
1645	06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	165.000	8.000	0.000	8.00	1,320.00
1650	06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	165.000	30.000	0.000	35.00	5,775.00
1655	06842007	000	TRF SIG CBL (TY A) (12 AWG) (2 CONDR)	LF	0.850	10,725.000	0.000	9,636.00	8,190.60
1660	06842009	000	TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	LF	1.280	10,975.000	0.000	9,706.00	12,423.68
1665	06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	1.900	7,395.000	0.000	6,906.00	13,121.40
1670	06842028	000	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	0.800	14,235.000	0.000	11,935.00	9,548.00
1675	06862037	000	INS TRF SIG PL AM(S) 1 ARM (36') LUM	EA	7,273.000	2.000	0.000	2.00	14,546.00
1680	06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	8,085.000	2.000	0.000	2.00	16,170.00
1685	06862097	000	INS TRF SIG PL AM(S) 2 ARM (32-24')LUM	EA	9,173.000	1.000	0.000	1.00	9,173.00
1690	06862153	000	INS TRF SIG PL AM(S) 2 ARM (44-24')LUM	EA	10,689.000	1.000	0.000	1.00	10,689.00
1695	06862191	000	INS TRF SIG PL AM(S) 2 ARM (50-44')	EA	13,951.000	2.000	0.000	2.00	27,902.00
1700	06872001	004	PED POLE ASSEMBLY	EA	950.000	30.000	-1.000	30.00	28,500.00
1701	06872001	004	PED POLE ASSEMBLY	EA	5,286.540	0.000	1.000	1.00	5,286.54
			CO 109						
1705	06882002	000	VEH LP DETECT (SAWCUT)	LF	7.250	7,075.000	0.000	7,075.00	51,293.75
1706	06682136		PREFAB PAV MRK (TY C)(MULTI)(SHIELD)	EA	2,545.200	0.000	3.000	3.00	7,635.60
			CO #182 COSS Sign Extra Work						
1710	07302113	009	FULL-WIDTH MOWING	CYC	2,000.000	10.000	0.000	10.00	20,000.00
1715	07342002	002	LITTER REMOVAL	CYC	1,800.000	10.000	0.000	162.00	291,600.00
1720	07352001	001	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,800.000	10.000	0.000	162.00	453,600.00
1725	07352003	001	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,400.000	10.000	0.000	162.00	226,800.00
1730	07352005	001	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,300.000	10.000	0.000	162.00	210,600.00
1735	07382001	001	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	1,800.000	40.000	0.000	162.00	291,600.00
1740	07382003	001	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	1,800.000	40.000	0.000	162.00	291,600.00
1745	07382005	001	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	1,800.000	40.000	0.000	162.00	291,600.00
1750	07382007	001	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	1,000.000	40.000	0.000	162.00	162,000.00
1755	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	60.000	109.000	360.000	3,231.06	193,863.60
1760	11182001	000	DATA FBR OPTIC TRANSCVR (SINGLEMODE)	EA	1,097.350	10.000	0.000	10.00	10,973.50
1765	11222001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	36.000	140.000	0.000	149.00	5,364.00
1770	11222009	001	ROCK FILTER DAMS (REMOVE)	LF	9.000	140.000	0.000	149.00	1,341.00
1775	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	554.000	0.000	2,075.17	37,353.01

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1780	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	554.000	0.000	2,075.17	14,526.19
1785	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.000	13,048.000	470.000	21,408.00	42,816.00
1790	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	5.000	9,654.000	-8.000	8,798.00	43,990.00
1795	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	1.000	9,654.000	-8.000	3,730.00	3,730.00
1800	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	1.000	13,048.000	470.000	4,801.00	4,801.00
1805	11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	875.000	8.000	0.000	8.00	7,000.00
1810	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	65.000	22,496.000	5,624.000	28,120.00	1,827,800.06
1811	30612001		FAST TRK CONC (CNT RNF HY STL)(12")	SY	96.350	0.000	2,338.027	2,338.03	225,268.90
			CO 200 Item QTY over 125%						
1815	30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	90.000	364.000	91.000	455.00	40,950.00
1816	30612011		FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	99.430	0.000	1,312.592	1,312.59	130,511.02
			CO 200 Item QTY over 125%						
1820	32682049	000	D-GR HMA TY-D PG76-22	TON	90.000	3,769.000	-3,451.220	317.78	28,600.20
1825	32742001	000	NEXT GEN CONC SURFACE GRIND OF CON PVT	SY	7.330	324,139.000	0.000	289,305.61	2,120,610.14
1830	41782002	000	HLMR BEARING (F-1500)	EA	8,000.000	2.000	0.000	2.00	16,000.00
1835	41782005	000	HLMR BEARING (GE-500)	EA	8,000.000	4.000	0.000	4.00	32,000.00
1840	41782006	000	HLMR BEARING (E-1500)	EA	8,000.000	2.000	0.000	2.00	16,000.00
1845	45212001	000	TRENCH DRAIN	LF	229.550	5,190.000	-985.000	3,927.38	901,530.08
1850	50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	25.000	1,341.000	0.000	1,341.00	33,525.00
1855	60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,750.000	2.000	0.000	2.00	5,500.00
1865	60142010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.890	30,772.000	-5,781.000	31,057.00	58,697.73
1870	60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.520	42,627.000	0.000	48,961.00	172,342.72
1871	60142012		FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER)	LF	6.610	0.000	15,000.000	15,000.00	99,150.00
			CO 51 - Temporary Aerial Fiber						
1875	62662007	017	VIVDS TEMPORARY	EA	19,500.000	2.000	0.000	2.00	39,000.00
1880	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	130,727.000	-54,843.000	75,884.00	37,942.00
1885	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	11,299.000	1,527.000	11,894.00	6,541.70
1890	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	1,236.000	1,866.000	676.00	845.00
1895	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.000	22,575.000	999.000	23,574.00	23,574.00
1900	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	4,179.000	-109.000	5,931.00	14,827.50
1905	64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	5.000	1,150.000	125.000	881.00	4,405.00
1915	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	53,990.000	-8,618.000	45,372.00	22,686.00
1930	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	11,299.000	1,517.000	11,299.00	7,344.35
1935	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	2,541.000	-1,671.000	201.00	1,005.00
1945	66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	8.450	63,242.000	-2,456.000	61,074.00	516,075.30
1946	66232001		MULTI-DUCT CONDUIT (PVC)	LF	9.020	0.000	15,146.000	15,146.00	136,616.92
			CO 98						
1950	66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	24.750	10,416.000	0.000	8,014.00	198,346.50
1951	66232002	900	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	26.720	0.000	524.000	524.00	14,001.28
			CO 97						
1952	66232002		MULTI-DUCT CONDUIT (PVC)(BORED)	LF	26.720	0.000	596.000	596.00	15,925.12
			CO 98						
1956	66232003	900	MULTI-DUCT CONDUIT (RMC)	LF	64.230	0.000	5,436.000	5,380.00	345,557.40
			CO #77						
1959	68342001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	97.230	0.000	180.000	180.00	17,501.40
			CO # 59						
1960	68342002	002	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	6.000	0.000	6.00	6,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1961	68342001		PORTABLE CHANGEABLE MESSAGE SIGN CO 197 HWY 6 Message Boards	DAY	72.230	0.000	1,980.000	1,980.00	143,015.40
1965	69862017	000	PREFAB PV MK W/WNTY TY B(W)12"(BRK)CNST	LF	6.990	26,676.000	0.000	26,676.00	186,465.24
1970	82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	503.000	32.000	0.000	30.00	15,090.00
1975	83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,155.000	2.000	0.000	2.00	12,310.00
1985	87192001	000	REMOVE HIGH MAST ILLUMINATION POLES	EA	3,250.000	16.000	0.000	16.00	52,000.00
1990	87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	11,250.000	3.000	0.000	3.00	33,750.00
1995	87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	998.000	46.000	0.000	38.00	37,924.00
2000	88212001	000	RADAR VEHICLE SENSING DEVICE	EA	7,350.000	4.000	0.000	4.00	29,400.00
2005	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	895.000	32.000	0.000	28.00	25,060.00
2010	88612001	000	CTMS RELOCATION (CCTV)	EA	3,800.000	4.000	0.000	4.00	15,200.00
2011	96082011		UNIQUE CHANGE ORDER ITEM 11 CO 22 PLUG 7' X 5' RCP BY EACH	DOL	1,038.180	0.000	2.000	3.00	3,114.54
2015	88612002	000	CTMS RELOCATION (HUB BLDG)	EA	6,550.000	2.000	0.000	2.00	13,100.00
2016	88612002	900	CTMS RELOCATION (HUB BLDG) CO #71	EA	10,603.130	0.000	1.000	1.00	10,603.13
2020	88612006	000	CTMS RELOCATION (MVD)	EA	3,500.000	3.000	0.000	4.00	14,000.00
2025	88612008	000	CTMS RELOCATION (DMS)	EA	9,000.000	1.000	0.000	1.00	9,000.00
2290	96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	500,000.000	0.000	1,208,990.83	1,208,990.83
4343	06502232		INS OH SN SUPP (210 FT BRDG)(SPAN ONLY) CO #47	EA	284,509.130	0.000	1.000	1.00	284,509.13
4344	06502400		INS OH SN SUP(190 FT BRDG)(SPAN ONLY) CO #47	EA	280,859.710	0.000	1.000	1.00	280,859.71
4786	96082001		UNIQUE CHANGE ORDER ITEM 1 CO 9 STORM SEWER TIE-INS BY EA	DOL	1,082.380	0.000	40.000	40.00	43,295.20
4787	96082002		UNIQUE CHANGE ORDER ITEM 2 CO 9 CONC COLLAR FOR 24" RCP BY EA	DOL	1,235.420	0.000	23.000	23.00	28,414.66
4788	96082003		UNIQUE CHANGE ORDER ITEM 3 CO 9 CONC COLLAR FOR 7'X5' RCB BY EA	DOL	6,448.230	0.000	2.000	2.00	12,896.46
4789	96082004		UNIQUE CHANGE ORDER ITEM 4 CO 10 PUMP STORM WATER BY DAY	DOL	752.250	0.000	9.000	9.00	6,770.25
4790	96082005		UNIQUE CHANGE ORDER ITEM 5 CO 11 TEMP 2" IP PLASTIC GAS LINE RELOCATION BY LS	DOL	28,283.070	0.000	1.000	1.00	28,283.07
4791	96082006		UNIQUE CHANGE ORDER ITEM 6 CO 12 REPAIR CCAS INCLUDING TRAFFIC CONTROL BY LS	DOL	1.000	0.000	300,000.000	259,351.42	259,351.42
4792	96082007		UNIQUE CHANGE ORDER ITEM 7 CO 17 CONC COLLAR FOR 9' X 5' RCB BY LS	DOL	4,624.120	0.000	1.000	1.00	4,624.12
4793	96082008		UNIQUE CHANGE ORDER ITEM 8 CO 18 PLUG INLET LEAVE OUT IN 9' X 5' RCB BY EA	DOL	377.480	0.000	27.000	27.00	10,191.96
4794	96082009		UNIQUE CHANGE ORDER ITEM 9 CO 19 LOCATE & RAISE 3" PIPELINE BY LS	DOL	297.740	0.000	1.000	1.00	297.74
4795	96082010		UNIQUE CHANGE ORDER ITEM 10 CO 20 TEMP RELOCATE 8" GAS LINE BY LS	DOL	70,255.050	0.000	1.000	1.00	70,255.05
4796	96082101		UNIQUE CHANGE ORDER ITEM CO #146 Storm Sewer REV @ Wortham BLVD FM1960	DOL	517.500	0.000	1.000	1.00	517.50

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4797	96082012		UNIQUE CHANGE ORDER ITEM 12 CO 22 ASPHALT CREW MOVE IN & MOVE OUT BY LS	DOL	9,250.980	0.000	2.000	2.00	18,501.96
4798	96082013		UNIQUE CHANGE ORDER ITEM 13 CO 22 TRAFFIC CONTROL BY EACH	DOL	950.580	0.000	4.000	4.00	3,802.32
4799	96082014		UNIQUE CHANGE ORDER ITEM 14 CO 23 PLUG 24" RCP BY EA	DOL	517.500	0.000	2.000	10.00	5,175.00
4800	96082015		UNIQUE CHANGE ORDER ITEM 15 CO 23 18" HDPE PIPE BY LF	DOL	31.680	0.000	100.000	100.00	3,168.00
4801	96082016		UNIQUE CHANGE ORDER ITEM 16 CO 23 ASPHALT CREW MOVE IN & MOVE OUT BY LS	DOL	9,250.980	0.000	1.000	1.00	9,250.98
4802	96082017		UNIQUE CHANGE ORDER ITEM 17 CO 23 TRAFFIC CONTROL BY EACH	DOL	950.580	0.000	4.000	4.00	3,802.32
4803	96082018		UNIQUE CHANGE ORDER ITEM 18 CO 24 DE-ENERGIZE POWER LINE BY LS	DOL	2,121.000	0.000	1.000	1.00	2,121.00
4804	96062001		FORCE ACCOUNT ID 1 CO 26 CONC COLLAR FOR 4'X4' RCB	DOL	7,159.070	0.000	1.000	1.00	7,159.07
4806	96082019		UNIQUE CHANGE ORDER ITEM 19 CO 28 TY M MANHOLE WITH BOLTED TOP BY EA	DOL	4,225.770	0.000	3.000	3.00	12,677.31
4807	96082020		UNIQUE CHANGE ORDER ITEM 20 CO 28 TY A MANHOLE WITH BOLTED TOP BY EA	DOL	5,837.520	0.000	5.000	5.00	29,187.60
4808	96082021		UNIQUE CHANGE ORDER ITEM 21 CO 28 TY M JUNCTION BOX WITHOUT RISER BY EA	DOL	3,304.210	0.000	5.000	5.00	16,521.05
4809	96082022		UNIQUE CHANGE ORDER ITEM 22 CO 28 TY C1 INLET MODIFIED WITHOUT MANHOLE BY EA	DOL	4,297.360	0.000	7.000	7.00	30,081.52
4810	96082023		UNIQUE CHANGE ORDER ITEM 23 CO 29 TY M MANHOLE RISER BY EA	DOL	2,369.650	0.000	6.000	6.00	14,217.90
4811	96082024		UNIQUE CHANGE ORDER ITEM 24 CO 29 TY M MANHOLE BOLTED BY EA	DOL	7,021.520	0.000	13.000	9.00	63,193.68
4812	96082025		UNIQUE CHANGE ORDER ITEM 25 CO 29 TY C1 INLET WITHOUT MANHOLE BY EA	DOL	4,893.890	0.000	22.000	20.00	97,877.80
4815	96082028		UNIQUE CHANGE ORDER ITEM 28 CO 31 TRAFFIC CONTROL BY EA	DOL	1,510.150	0.000	11.000	6.00	9,060.90
4816	96082029		UNIQUE CHANGE ORDER ITEM 29 CO 31 MOVE IN & MOVE OUT BY LS	DOL	3,455.500	0.000	1.000	1.00	3,455.50
4817	96062003		FORCE ACCOUNT ID 3 CO 36 LOWER & RAISE BACK CTMS GROUND BOX	DOL	1.000	0.000	1,500.000	1,500.00	1,500.00
4818	96082030		UNIQUE CHANGE ORDER ITEM 30 CO 37 REINFORCING STEEL FOR ABUTMENT BY LB	DOL	0.510	0.000	635.000	635.00	323.85
4819	96082031		UNIQUE CHANGE ORDER ITEM 31 CO 38 PURCHASE 7 SURPLUS SMALL SIGNS, PAY FREIGHT COST BY LS	DOL	1,134.990	0.000	1.000	1.00	1,134.99
4821	96082033		UNIQUE CHANGE ORDER ITEM 33 CO 39 MODIFIED TYPE AZR2G INLET BY EA	DOL	5,987.000	0.000	2.000	2.00	11,974.00
4822	96082034		UNIQUE CHANGE ORDER ITEM 34 CO 40 LOCATE EXISTING PIPELINES BY HYDRO-EXCAVATION BY LS	DOL	2,739.700	0.000	1.000	8.43	23,092.93

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4823	96062004		FORCE ACCOUNT ID 4 CO 43 INSTALL ELECTRICAL SERVICE RISER	DOL	9,862.650	0.000	1.000	1.00	9,862.65
4824	96082035		UNIQUE CHANGE ORDER ITEM 35 CO 43 CENTERPOINT ENERGY CHARGE FM 1960 FAMILY PRACT BY LS	DOL	2,426.420	0.000	1.000	1.00	2,426.42
4825	96082036		UNIQUE CHANGE ORDER ITEM 36 CO 44 TY M JUNCTION BOX WITHOUT RISER BY EA	DOL	3,304.210	0.000	3.000	3.00	9,912.63
4826	96082037		UNIQUE CHANGE ORDER ITEM 37 CO 45 RE-ROUTE EXISTING 18" RCP WITH COLLARS BY LS	DOL	4,866.500	0.000	1.000	1.00	4,866.50
4827	96082038		UNIQUE CHANGE ORDER ITEM 38 CO 45 CAST IN PLACE JUNCTION BOX BY LS	DOL	4,640.010	0.000	1.000	1.00	4,640.01
4828	96062005		FORCE ACCOUNT ID 5 CO 48 EMERGENCY SIGNAL REPAIR US 290/ FM 1960	DOL	2,133.070	0.000	1.000	1.00	2,133.07
4829	96082038		UNIQUE CHANGE ORDER ITEM 38 CO 51 - Temporary Aerial Fiber	DOL	1,127.000	0.000	22.000	22.00	24,794.00
4830	96082039		UNIQUE CHANGE ORDER ITEM 39 CO 51 - Temporary Aerial Fiber	DOL	1,633.390	0.000	56.000	56.00	91,469.84
4831	96082040		UNIQUE CHANGE ORDER ITEM 40 CO 52 - PIPELINE REMOV	DOL	8,091.140	0.000	1.000	1.00	8,091.14
4832	96082041	000	UNIQUE CHANGE ORDER ITEM 41 CO #53, REMOV RDWY ILLUM FOUNDATION, DOL = EA	DOL	1,547.310	0.000	3.000	3.00	4,641.93
4833	96082042	000	UNIQUE CHANGE ORDER ITEM 42 CO #53, HM ANCR BLT 175' 100MPH, DOL = EA	DOL	3,968.920	0.000	3.000	3.00	11,906.76
4834	96082001		UNIQUE CHANGE ORDER ITEM 1 CO #53, STORM SEWER TIE-INS, DOL = EA	DOL	1,082.380	0.000	5.000	5.00	5,411.90
4836	96082043	000	UNIQUE CHANGE ORDER ITEM 43 CO #56, (BRACE 2 UTILITY POLES & ADJUST GUY WIRE), DOL = LS	DOL	4,793.460	0.000	1.000	1.00	4,793.46
4837	06772002		ELIM EXT PAV MRK & MRKS (6") CO # 58	LF	0.380	0.000	5,358.000	70,164.17	26,662.38
4838	06772049		ELIM EXT PAV MRK & MRKS (JIGGLE) CO # 58	EA	2.780	0.000	180.000	180.00	500.40
4841	96082045		UNIQUE CHANGE ORDER ITEM 45 CO # 60 - Rev Strm Sew Align to Mitigate Util Conf; DOL=LS	DOL	17,521.080	0.000	1.000	1.00	17,521.08
4842	96082046		UNIQUE CHANGE ORDER ITEM 46 CO # 62 - LOCATE GAS LINE BY HYDRO EXCAVATION	DOL	67,838.910	0.000	1.000	1.00	67,838.91
4848	96082051	000	UNIQUE CHANGE ORDER ITEM 51 CO #64, MBGF CONNECTOR, UNIT DOL = LS	DOL	1,051.750	0.000	1.000	1.00	1,051.75
4849	96082052	000	UNIQUE CHANGE ORDER ITEM 52 CO # 65 18" RCP COLLAR; DOL = EA	DOL	1,377.170	0.000	5.000	5.00	6,885.85
4851	96082053	000	UNIQUE CHANGE ORDER ITEM 53 CO # 65 RISER TRANSITION W/ STG II AZR2G; DOL = EA	DOL	6,111.360	0.000	5.000	5.00	30,556.80
4852	96082054		UNIQUE CHANGE ORDER ITEM 54 CO # 66 - REMOV & REPLACE RET WALL (MSE) PANELS; DOL = SF	DOL	35.150	0.000	1,018.200	1,018.20	35,789.73
4853	96082055		UNIQUE CHANGE ORDER ITEM 55 CO #66 REMOV & REPLACE CEMENT SAND BKFL; DOL = CY	DOL	118.800	0.000	521.210	521.21	61,919.75

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4854	96082056		UNIQUE CHANGE ORDER ITEM 56 CO #66 REMOV AZR2G RISER; DOL = LS	DOL	588.620	0.000	1.000	1.00	588.62
4856	96082057	000	UNIQUE CHANGE ORDER ITEM 57 CO #67, ADJUST TEMP TRAF SGNL POLE, DOL = LS	DOL	4,384.710	0.000	1.000	1.00	4,384.71
4857	96082058		UNIQUE CHANGE ORDER ITEM 58 CO # 68 - EXISTING DECK REPAIR OPEN JOINT CLOSURE; DOL = SF	DOL	52.130	0.000	3,870.000	3,870.00	201,743.10
4858	96082059		UNIQUE CHANGE ORDER ITEM 59 CO #69 - MOBILIZE ASPHALT CREW (DOL = EA)	DOL	3,455.500	0.000	1.000	1.00	3,455.50
4859	96082060		UNIQUE CHANGE ORDER ITEM 60 CO #69 ARROW BOARD (DOL = DAY)	DOL	91.100	0.000	120.000	120.00	10,932.00
4861	96082061		UNIQUE CHANGE ORDER ITEM 61 CO #69 MOBILIZE ROTOMILL CREW (DOL = EA)	DOL	2,773.000	0.000	1.000	1.00	2,773.00
4862	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS CO #70	DOL	1.000	0.000	300,000.000	1,349,395.50	1,349,395.50
4863	96082062		UNIQUE CHANGE ORDER ITEM 62 CO # 74 - ADD'L SW3P DUE TO HURRICANE HARVEY; DOL = LS	DOL	617.900	0.000	1.000	1.00	617.90
4864	96082063		UNIQUE CHANGE ORDER ITEM 63 CO #74 - CLEAN-UP WALL RW 9-7 - HURRICANE HARVEY; DOL=LS	DOL	3,131.080	0.000	1.000	1.00	3,131.08
4866	96082064		UNIQUE CHANGE ORDER ITEM 64 CO #74 - CLEAN-UP WALL RW 9-3 - HURRICANE HARVEY; DOL=LS	DOL	1,971.040	0.000	1.000	1.00	1,971.04
4867	96082065		UNIQUE CHANGE ORDER ITEM 65 CO #74 - REMOVE DEBRIS - HURRICANE HARVEY; DOL=LS	DOL	2,782.470	0.000	1.000	1.00	2,782.47
4868	96082066		UNIQUE CHANGE ORDER ITEM 66 CO #47 PORT CTB (FUR & INST)(SNGL SLP)(TY JJ)(MOD); DOL = LF	DOL	65.770	0.000	21,953.000	31,800.00	2,091,486.00
4869	96082067		UNIQUE CHANGE ORDER ITEM 67 CO #47 TIE BAR #6 (2'-9" LONG)(PAV WIDENING); DOL = EA	DOL	16.860	0.000	1,350.000	1,350.00	22,761.00
4871	96082068		UNIQUE CHANGE ORDER ITEM 68 CO #47 TY C1 INLET W/ 1 EXTENSION - STG 2 ONLY; DOL = EA	DOL	6,627.000	0.000	6.000	6.00	39,762.00
4872	96082069		UNIQUE CHANGE ORDER ITEM 69 CO #47 ADDED SURVEYING; DOL = HR	DOL	183.780	0.000	550.000	550.00	101,079.00
4873	96082070		UNIQUE CHANGE ORDER ITEM 70 CO #47 INS OH SN SUP (190 FR BRDG)(DES SOURCE); DOL = EA	DOL	190,516.250	0.000	1.000	1.00	190,516.25
4874	96082071		UNIQUE CHANGE ORDER ITEM 71 CO #47 INS OH SN SUP (200 FT BRDG)(DES SOURCE); DOL = EA	DOL	206,870.270	0.000	1.000	1.00	206,870.27
4876	96082072		UNIQUE CHANGE ORDER ITEM 72 CO #47 INS OH SN SUP (205 FT BRDG)(DES SOURCE); DOL = EA	DOL	209,989.930	0.000	1.000	1.00	209,989.93
4877	96082073		UNIQUE CHANGE ORDER ITEM 73 CO #47 INS OH SN SUP (215 FT BRDG)(SPAN ONLY); DOL = EA	DOL	296,221.020	0.000	1.000	1.00	296,221.02
4878	96082074		UNIQUE CHANGE ORDER ITEM 74 CO #47 FULL FREEWAY CLOSURE - ONE DIRECTION; DOL = EA	DOL	2,821.000	0.000	8.000	8.00	22,568.00
4879	96082075		UNIQUE CHANGE ORDER ITEM 75 CO #78 MUD 222 DELAY COSTS; DOL = LS	DOL	3,579.860	0.000	1.000	1.00	3,579.86
4880	96082076		UNIQUE CHANGE ORDER ITEM 76 CO 79, EXCAVATION & PUMPING WATER, DOL=LS	DOL	730.110	0.000	1.000	1.00	730.11

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4881	96082077		UNIQUE CHANGE ORDER ITEM 77 CO 79, CONC COLLAR FOR 5x5 RCB, DOL=LS	DOL	3,680.420	0.000	1.000	1.00	3,680.42
4882	96082078		UNIQUE CHANGE ORDER ITEM 78 CO 80, RAILROAD PROTECTIVE INSURANCE EXTENSION, DOL=LS	DOL	29,241.850	0.000	1.000	1.00	29,241.85
4883	96082079		UNIQUE CHANGE ORDER ITEM 79 CO 81, CONNECT VERMEER DETENTION POND, DOL=LS	DOL	1,707.190	0.000	1.000	1.00	1,707.19
4884	96082080		UNIQUE CHANGE ORDER ITEM 80 CO 82, FURNISH & INSTALL CTB CONNECTORS, DOL=LS	DOL	767.950	0.000	1.000	1.00	767.95
4886	96082081		UNIQUE CHANGE ORDER ITEM 81 CO #83 - LANE CLOSURE - FRONTAGE ROAD: DOL = EA	DOL	1,342.530	0.000	3.000	3.00	4,027.59
4887	96082082		UNIQUE CHANGE ORDER ITEM 82 CO 84, MOVE CTB AT CEDAR CREST TO GET TO SSCB, DOL=LS	DOL	5,791.330	0.000	1.000	1.00	5,791.33
4888	96082083		UNIQUE CHANGE ORDER ITEM 83 CO #85, ISOLATE & RESTORE 600 KW LINE AT BENT 4, DOL=LS	DOL	2,984.250	0.000	1.000	1.00	2,984.25
4889	96082084		UNIQUE CHANGE ORDER ITEM 84 CO #86 EMERGENCY ROADWAY REPAIRS; DOL = LS	DOL	70,844.220	0.000	1.000	1.00	70,844.22
4891	96082085		UNIQUE CHANGE ORDER ITEM 85 CO #86 ASPHALT CREW MOBILIZATION; DOL = LS	DOL	6,462.440	0.000	1.000	1.00	6,462.44
4892	96082086		UNIQUE CHANGE ORDER ITEM 86 CO #88, HYDRO EXCAVATION, DOL=LS	DOL	20,593.960	0.000	1.000	1.00	20,593.96
4893	96082087		UNIQUE CHANGE ORDER ITEM 87 CO #89, INLET MODIFICATION, DOL=EA	DOL	3,120.840	0.000	7.000	7.00	21,845.88
4894	96082088		UNIQUE CHANGE ORDER ITEM 88 CO #90 FRONTAGE ROAD CLOSURE; DOL = EA	DOL	1,490.600	0.000	10.000	10.00	14,906.00
4896	96082089		UNIQUE CHANGE ORDER ITEM 89 CO #91 REMOVE TRENCH DRAIN & RESTORE PVTM; DOL = LS	DOL	735,419.230	0.000	1.000	1.00	735,419.23
4897	96082090		UNIQUE CHANGE ORDER ITEM 90 CO #91 ASPHALT CREW MOBILIZATION; DOL = LS	DOL	4,256.900	0.000	1.000	1.00	4,256.90
4898	96082091		UNIQUE CHANGE ORDER ITEM 91 CO #94 BUILD UP TOP OF RETAINING WALL PANELS; DOL = LS	DOL	6,330.310	0.000	1.000	1.00	6,330.31
4899	96082092		UNIQUE CHANGE ORDER ITEM 92 CO #95 PLUG 24" RCP; DOL = EA	DOL	517.500	0.000	1.000	1.00	517.50
4901	96082093		UNIQUE CHANGE ORDER ITEM 93 CO 96, REPLACE DAMAGED WOOD POLE, DOL=LS	DOL	3,318.490	0.000	1.000	1.00	3,318.49
4902	96082094		UNIQUE CHANGE ORDER ITEM 94 CO 96, REPAIR TEMP TRAF SIGNAL AT FM 1960, DOL=LS	DOL	5,272.310	0.000	1.000	1.00	5,272.31
4903	96082095		UNIQUE CHANGE ORDER ITEM 95 CO 96, RELOCATE TEMP SIGNAL POLE AT HUFFMEISTER RD, DOL=LS	DOL	8,237.180	0.000	1.000	1.00	8,237.18
4904	96082096		UNIQUE CHANGE ORDER ITEM 96 CO 98, REMOVE ABANDONED CTMS GROUND SYS & BACKFILL, DOL=LS	DOL	34,975.000	0.000	1.000	1.00	34,975.00
4906	96082097		UNIQUE CHANGE ORDER ITEM 97 CO 99, MANH (COMPL)(TY M)(W/O RISER), DOL=EA	DOL	2,129.580	0.000	1.000	1.00	2,129.58
4907	96082098		UNIQUE CHANGE ORDER ITEM 98 CO 99, MANH (COMPL)(TY M)(MOD)(W/O RISER), DOL=EA	DOL	5,350.850	0.000	2.000	2.00	10,701.70

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4908	96082099		UNIQUE CHANGE ORDER ITEM 99 CO #100 ACTUAL ESCALATION COST (FROM 4/17 - 6/18)(DOL = LS)	DOL	6,800,000.000	0.000	1.000	1.00	6,800,000.00
4909	96082100		UNIQUE CHANGE ORDER ITEM 100 CO #100 FUTURE ESCALATION (FROM 7/18 - 11/19)(DOL=MO)	DOL	350,000.000	0.000	17.000	17.00	5,950,000.00
4912	96082101		UNIQUE CHANGE ORDER ITEM CO 102, RELAY 24 IN RCP & INLETS, DOL=LS	DOL	17,419.720	0.000	1.000	1.00	17,419.72
4913	96082101		UNIQUE CHANGE ORDER ITEM CO 103, Additional RW8-7 & RW8-10 Adjustments, DOL=LS	DOL	10,408.910	0.000	1.000	1.00	10,408.91
9414	96082101		UNIQUE CHANGE ORDER ITEM CO 109, RAIL (SSCB) (TY 7) (SPC), DOL=LF	DOL	715.980	0.000	60.000	60.00	42,958.80
9416	96082101		UNIQUE CHANGE ORDER ITEM CO 109, JACK BOR OR TUN PIPE (10 IN) (STL) (SCHD 40), DOL=LF	DOL	181.140	0.000	1,339.000	1,339.00	242,546.46
9417	96082101		UNIQUE CHANGE ORDER ITEM CO 109, PERM CONC TRF BARR (SGL SLP) (TY 3 SPL), DOL=LF	DOL	140.000	0.000	418.000	418.00	58,520.00
9418	96082101		UNIQUE CHANGE ORDER ITEM CO 109, GROUND BOX TY 2 (243636)(TRAFFIC RATED LIDS), DOL=EA	DOL	3,561.880	0.000	11.000	11.00	39,180.68
9419	96082101		UNIQUE CHANGE ORDER ITEM CO 109, MBGF (15 LF) (W/ 2 TERM CONNECTORS), DOL=EA	DOL	1,122.690	0.000	10.000	10.00	11,226.90
9421	96082101		UNIQUE CHANGE ORDER ITEM CO 109, MBGF (25 LF) (W/ 2 TERM CONNECTORS), DOL=EA	DOL	1,155.830	0.000	2.000	2.00	2,311.66
9422	96082101		UNIQUE CHANGE ORDER ITEM CO 109, HOT/HOV LANE POWER DISTRIBUTION PANEL, DOL=EA	DOL	6,487.410	0.000	1.000	1.00	6,487.41
9423	96082101		UNIQUE CHANGE ORDER ITEM CO 109, MBGF WORK MOBILIZATION, DOL=EA	DOL	1,590.750	0.000	3.000	3.00	4,772.25
9424	96082101		UNIQUE CHANGE ORDER ITEM CO 109, EXTRA SURVEYING, DOL=LS	DOL	9,171.530	0.000	1.000	1.00	9,171.53
9426	96082101		UNIQUE CHANGE ORDER ITEM CO 111, MANH (COMPL) (TY M) (W/O RISER), DOL=EA	DOL	3,765.910	0.000	1.000	1.00	3,765.91
9427	96082101		UNIQUE CHANGE ORDER ITEM CO #114 Addition of Detention Pond 8A	DOL	168.510	0.000	80.000	80.00	13,480.80
9428	96082101		UNIQUE CHANGE ORDER ITEM CO #117 (ESCALATION FROM JANUARY 2020 to JULY 2020)	DOL	1,014,195.000	0.000	1.000	1.00	1,014,195.00
9429	96082101		UNIQUE CHANGE ORDER ITEM CO #117 (AUGUST 2020 TO DECEMBER 2020, 5 CYCLES MAXIMUM)	DOL	54,000.000	0.000	5.000	5.00	270,000.00
9430	96082101		UNIQUE CHANGE ORDER ITEM CO #118 Additional Material Compensation (DOL = LS)	DOL	950,487.200	0.000	1.000	1.00	950,487.20
9431	96082101		UNIQUE CHANGE ORDER ITEM CO #120 8 X 5 Concrete Collars UTIL CONFL Huffmeister	DOL	6,706.450	0.000	2.000	2.00	13,412.90
9432	96082101		UNIQUE CHANGE ORDER ITEM CO #121 Hydroexcavation Various locations	DOL	42,002.280	0.000	1.000	1.00	42,002.28
9433	96082101		UNIQUE CHANGE ORDER ITEM CO #122 Pipeline Pit Removal	DOL	3,339.440	0.000	2.000	2.00	6,678.88
9434	96082101		UNIQUE CHANGE ORDER ITEM CO #123 Bridge Drain Connections	DOL	1,801.960	0.000	58.000	58.00	104,513.68

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9435	96082101		UNIQUE CHANGE ORDER ITEM CO #124 Driveway Ponding (Driveway Drainage)	DOL	16,159.560	0.000	3.000	3.00	48,478.68
9436	96082101		UNIQUE CHANGE ORDER ITEM CO #124 Driveway Drainage (Traffic Control)	DOL	3,332.000	0.000	9.000	9.00	29,988.00
9437	96082101		UNIQUE CHANGE ORDER ITEM CO #125 Added Railroad TCP Safety Signs	DOL	714.000	0.000	1.000	1.00	714.00
9438	96082101		UNIQUE CHANGE ORDER ITEM CO #127 ADTL Steel Required for Drill shaft Cages	DOL	188,280.600	0.000	1.000	1.00	188,280.60
9439	96082101		UNIQUE CHANGE ORDER ITEM CO #130 12IN PVC Drainage (12 IN Drainage at Wallis Bank)	DOL	2,799.370	0.000	1.000	1.00	2,799.37
9440	96082101		UNIQUE CHANGE ORDER ITEM CO #132 Unknown utility pipe at Huffmeister	DOL	721.110	0.000	1.000	1.00	721.11
9441	96082101		UNIQUE CHANGE ORDER ITEM CO #133 Additional SPL Shoring	DOL	58,327.500	0.000	1.000	1.00	58,327.50
9442	96082101		UNIQUE CHANGE ORDER ITEM CO #134 Adjust Temporary Signals at FM 1960	DOL	22,952.380	0.000	1.000	1.00	22,952.38
9443	96082101		UNIQUE CHANGE ORDER ITEM CO #135 Pond 8A Construction Fence	DOL	6,686.280	0.000	1.000	1.00	6,686.28
9444	96082101		UNIQUE CHANGE ORDER ITEM CO #136 Temp Exit Plaques	DOL	21,534.800	0.000	1.000	1.00	21,534.80
9445	96082101		UNIQUE CHANGE ORDER ITEM CO #137 Full Depth Saw Cut (9")	DOL	44,427.800	0.000	1.000	1.00	44,427.80
9446	96082101		UNIQUE CHANGE ORDER ITEM CO #115 Pond 8A Gate Install	DOL	3,937.860	0.000	1.000	1.00	3,937.86
9447	96082101		UNIQUE CHANGE ORDER ITEM CO #138 Asphalt Crew Mobilization	DOL	8,963.620	0.000	1.000	1.00	8,963.62
9448	96082101		UNIQUE CHANGE ORDER ITEM CO #140 Sign Rail Mount Increase	DOL	588.300	0.000	2.000	2.00	1,176.60
9449	96082101		UNIQUE CHANGE ORDER ITEM CO #140 Sign CTB Mount MOD	DOL	2,233.070	0.000	1.000	1.00	2,233.07
9450	96082101		UNIQUE CHANGE ORDER ITEM CO #141 Sign CTB Mount	DOL	2,792.640	0.000	1.000	1.00	2,792.64
9451	96082101		UNIQUE CHANGE ORDER ITEM CO #141 TY O Dynamic HOV Sign	DOL	11,742.570	0.000	1.000	1.00	11,742.57
9452	96082101		UNIQUE CHANGE ORDER ITEM CO #144 Special Multiple Elec. Service Rack	DOL	9,675.820	0.000	1.000	1.00	9,675.82
9453	96082101		UNIQUE CHANGE ORDER ITEM CO #144 JCT Box with Main Breakers	DOL	1,655.200	0.000	1.000	1.00	1,655.20
9454	96082101		UNIQUE CHANGE ORDER ITEM CO #145 Crown Castle FM 1960 Relocation	DOL	9,895.960	0.000	1.000	1.00	9,895.96
9455	96082101		UNIQUE CHANGE ORDER ITEM CO #148 Clean Bridge Drains	DOL	7,810.100	0.000	1.000	1.00	7,810.10
9456	96082101		UNIQUE CHANGE ORDER ITEM CO 191 C1 to AZ Inlets	DOL	6,642.640	0.000	9.000	9.00	59,783.76
9457	96082101		UNIQUE CHANGE ORDER ITEM CO 191 C1 to AZ Inlets	DOL	3,038.330	0.000	1.000	1.00	3,038.33

CATEGORY		001		DESCRIPTION	ALL ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9458	96082101		UNIQUE CHANGE ORDER ITEM CO #150 REPAIR DAMAGED 30" RCP	DOL	2,064.610	0.000	1.000	1.00	2,064.61
9459	96082101		UNIQUE CHANGE ORDER ITEM CO #155 Revise Temporary Signals at Wortham Blvd	DOL	9,572.250	0.000	1.000	1.00	9,572.25
9460	96082101		UNIQUE CHANGE ORDER ITEM CO #156 Asphalt for RR crossing Tie-in	DOL	6,172.840	0.000	1.000	1.00	6,172.84
9461	96082101		UNIQUE CHANGE ORDER ITEM CO #157 Remove and Replace Inlet Protection	DOL	2,864.000	0.000	1.000	1.00	2,864.00
9462	96082101		UNIQUE CHANGE ORDER ITEM CO #158 Repair Luminaire	DOL	2,007.410	0.000	1.000	1.00	2,007.41
9463	96082101		UNIQUE CHANGE ORDER ITEM CO #159 Fiber Relocation Huffmeister	DOL	219,732.140	0.000	1.000	1.00	219,732.14
9464	96082101		UNIQUE CHANGE ORDER ITEM CO 152 5X3 Concrete collars	DOL	7,352.350	0.000	3.000	3.00	22,057.05
9465	96082101		UNIQUE CHANGE ORDER ITEM CO 153 Conflict box W/Split Casing	DOL	22,778.230	0.000	1.000	1.00	22,778.23
9466	96082101		UNIQUE CHANGE ORDER ITEM CO #160 Temp Driveway Signs	DOL	9,998.740	0.000	1.000	1.00	9,998.74
9467	96082101		UNIQUE CHANGE ORDER ITEM CO #161 Temp Signal Remove/Replace	DOL	6,880.550	0.000	1.000	1.00	6,880.55
9468	96082101		UNIQUE CHANGE ORDER ITEM CO #162 Adtl Eng Cost FM 1960 & Wortham	DOL	8,961.230	0.000	1.000	1.00	8,961.23
9469	96082101		UNIQUE CHANGE ORDER ITEM CO #163 Adtl Eng Cost Retaining Walls	DOL	56,426.550	0.000	1.000	1.00	56,426.55
9470	96082101		UNIQUE CHANGE ORDER ITEM CO 165 McDonalds Tie In (Opencut & Bore)	DOL	151.420	0.000	140.000	140.00	21,198.80
9471	96082101		UNIQUE CHANGE ORDER ITEM CO 165 McDonalds Tie in Hydroexcavation	DOL	2,569.800	0.000	1.000	1.00	2,569.80
9472	96082101		UNIQUE CHANGE ORDER ITEM CO 165 McDonalds Tie in (Lane Closure)	DOL	1,490.600	0.000	1.000	1.00	1,490.60
9473	96082101		UNIQUE CHANGE ORDER ITEM CO 166 Bridge Drain Connections	DOL	28,338.470	0.000	1.000	1.00	28,338.47
9474	96082101		UNIQUE CHANGE ORDER ITEM CO 167 Additional Driveway Lateral Work	DOL	6,509.230	0.000	1.000	1.00	6,509.23
9475	96082101		UNIQUE CHANGE ORDER ITEM CO 168 Haul out CCA's	DOL	1,245.220	0.000	1.000	1.00	1,245.22
9476	96082101		UNIQUE CHANGE ORDER ITEM CO 170 HDPE Pipe Conflict	DOL	634.920	0.000	2.000	2.00	1,269.84
9477	96082101		UNIQUE CHANGE ORDER ITEM CO 171 Huffmeister Storm Sewer Conflicts (Junction Box)	DOL	4,866.500	0.000	1.000	1.00	4,866.50
9478	96082101		UNIQUE CHANGE ORDER ITEM CO 171 Huffmeister Storm Sewer Conflicts (Reroute 18" RCP)	DOL	4,640.020	0.000	1.000	1.00	4,640.02
9479	96082101		UNIQUE CHANGE ORDER ITEM CO 173 Markups for excess signs	DOL	617.980	0.000	1.000	1.00	617.98

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9480	96082101		UNIQUE CHANGE ORDER ITEM CO 173 Delivery Costs for excess signs	DOL	1,027.080	0.000	1.000	1.00	1,027.08
9481	96082021		UNIQUE CHANGE ORDER ITEM 21 CO 174 Remove Rail Mount Sign Only	DOL	556.270	0.000	5.000	5.00	2,781.35
9482	96082101		UNIQUE CHANGE ORDER ITEM CO 175 Repair CTMS line	DOL	16,427.290	0.000	1.000	1.00	16,427.29
9483	96082101		UNIQUE CHANGE ORDER ITEM CO 176 Labor, Material, and Equipment Escalations	DOL	29,737.400	0.000	1.000	1.00	29,737.40
9484	96082101		UNIQUE CHANGE ORDER ITEM CO 176 Additional Overhead	DOL	6,835.230	0.000	1.000	1.00	6,835.23
9485	96082101		UNIQUE CHANGE ORDER ITEM CO 177 Guardrail Ramp 131	DOL	31,543.660	0.000	1.000	1.00	31,543.66
9486	96082101		UNIQUE CHANGE ORDER ITEM CO 178 Added Gate Pond 8C	DOL	5,632.890	0.000	1.000	1.00	5,632.89
9487	96082101		UNIQUE CHANGE ORDER ITEM CO 179 Lower SET	DOL	3,875.360	0.000	1.000	1.00	3,875.36
9488	96082101		UNIQUE CHANGE ORDER ITEM CO 180 Jackrabbit Column Protection	DOL	2,201.780	0.000	1.000	1.00	2,201.78
9489	96082101		UNIQUE CHANGE ORDER ITEM CO 192 NBFR Storm Sewer Conflict Structure Modifications	DOL	35,660.510	0.000	1.000	1.00	35,660.51
9490	96082101		UNIQUE CHANGE ORDER ITEM CO #184 Surplus Sign Markups	DOL	646.520	0.000	1.000	1.00	646.52
9491	96082101		UNIQUE CHANGE ORDER ITEM CO #184 Surplus Sign Delivery Cost	DOL	2,456.730	0.000	1.000	1.00	2,456.73
9492	96082101		UNIQUE CHANGE ORDER ITEM CO #185 Jackrabbit MOD Mobilize Crews	DOL	8,598.560	0.000	1.000	1.00	8,598.56
9493	96082101		UNIQUE CHANGE ORDER ITEM CO #185 Jackrabbit MODInstall Chevron/Arrow Sign	DOL	1,262.000	0.000	1.000	1.00	1,262.00
9494	96082101		UNIQUE CHANGE ORDER ITEM CO #187 Delivery Costs and markups for surplus materials	DOL	692.160	0.000	1.000	1.00	692.16
9495	96082101		UNIQUE CHANGE ORDER ITEM CO 188 Illumination revisions HW 6 US 290 DC	DOL	36,268.170	0.000	1.000	1.00	36,268.17
9496	96082101		UNIQUE CHANGE ORDER ITEM CO #190 Moving Costs and Markups for Illumination	DOL	11,308.150	0.000	1.000	1.00	11,308.15
9497	96082101		UNIQUE CHANGE ORDER ITEM CO 107 Revising OSB Signs and Spacing Lane Closure	DOL	2,046.000	0.000	1.000	1.00	2,046.00
9498	96082101		UNIQUE CHANGE ORDER ITEM CO 154 12IN HDPE Temp Drain	DOL	5,385.680	0.000	1.000	1.00	5,385.68
9499	96082101		UNIQUE CHANGE ORDER ITEM CO 192 Storm Sewer Tie In	DOL	1,082.380	0.000	12.000	12.00	12,988.56
9500	96082101		UNIQUE CHANGE ORDER ITEM CO 192 Patch Leave Out	DOL	377.480	0.000	24.000	24.00	9,059.52
9501	96082101		UNIQUE CHANGE ORDER ITEM CO 107 Additional Sign Costs for Revisions	DOL	2,066.120	0.000	1.000	1.00	2,066.12

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
9502	96082101		UNIQUE CHANGE ORDER ITEM CO 193 MOD INLET FOR DRAINAGE	DOL	10,807.270	0.000	1.000	1.00	10,807.27
9503	96082101		UNIQUE CHANGE ORDER ITEM CO 195 Delivery Costs for CO 194	DOL	15,141.870	0.000	1.000	1.00	15,141.87
9504	96082101		UNIQUE CHANGE ORDER ITEM CO 195 Markups associated with CO 194	DOL	19,231.080	0.000	1.000	1.00	19,231.08
9505	96082101		UNIQUE CHANGE ORDER ITEM CO 196 Pond 8A Restrictor Plate	DOL	1,569.470	0.000	1.000	1.00	1,569.47
9506	96082101		UNIQUE CHANGE ORDER ITEM CO 199 Deliveriy costs Surplus PR Rail	DOL	1.000	0.000	588.250	588.25	588.25
9507	96082101		UNIQUE CHANGE ORDER ITEM CO 199 Markups for PR Rail	DOL	1.000	0.000	484.710	484.71	484.71
9600	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	5,443.500	5,443.50	5,443.50
9601	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	5,695.000	5,695.00	5,695.00
9602	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	673.100	673.10	673.10
9604	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	176,942.500	176,942.50	176,942.50
9605	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	8,003.000	8,003.00	8,003.00

Category Subtotal \$125,732,560.45

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4820	96082032		UNIQUE CHANGE ORDER ITEM 32 CO 30 PAY FOR RCB HAULING & STOCKPILING COSTS	DOL	1.000	0.000	75,000.000	75,000.00	75,000.00

Category Subtotal \$75,000.00

PROJECT CM 2013(740) CONTROL 168501093

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2295	01002002	002	PREPARING ROW	STA	55,556.500	39.100	0.000	39.10	2,172,259.15
2300	01042001	000	REMOVING CONC (PAV)	SY	5.000	32,282.000	0.000	32,282.00	161,410.00
2305	01042009	000	REMOVING CONC (RIPRAP)	SY	5.000	15.000	0.000	15.00	75.00
2310	01042011	000	REMOVING CONC (MEDIANS)	SY	6.000	709.000	0.000	709.00	4,254.00
2315	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	6.000	3,641.000	0.000	3,641.00	21,846.00
2320	01052084	000	REM STAB BASE & ASPH (6"-12")	SY	2.000	33,816.000	0.000	33,816.00	67,632.00
2325	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	8,841.000	0.000	8,841.00	88,410.00
2330	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	27,318.000	0.000	27,318.00	81,954.00
2335	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	20.000	2,300.000	0.000	2,300.00	46,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2345	01622002	000	BLOCK SODDING	SY	2.500	1,476.000	0.000	2,903.00	7,257.50
2365	01662001	001	FERTILIZER	AC	450.000	1.180	0.000	0.42	189.00
2370	01682001	000	VEGETATIVE WATERING	MG	10.000	99.400	0.000	93.80	938.00
2375	02602006	003	LIME TRT (EXST MATL) (6")	SY	1.000	27,863.000	0.000	5,484.44	5,484.44
2380	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	376.000	0.000	75.23	11,284.50
2385	02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	27,104.000	14,528.999	41,633.00	166,531.99
2390	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	55.000	1,491.000	0.000	1,355.14	74,532.70
2395	03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	1.000	33,816.000	0.000	33,816.00	33,816.00
2400	03602002	011	CONC PVMT (CONT REINF-CRCP)(9")	SY	30.000	13,679.000	0.000	14,029.00	420,870.03
2420	03602004	011	CONC PVMT (CONT REINF-CRCP)(11")	SY	25.000	10,580.000	0.000	8,114.29	202,857.26
2440	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	80.000	0.000	80.00	20,000.00
2445	04002005	004	CEM STABIL BKFL	CY	20.000	4,999.200	0.000	5,063.75	101,275.08
2450	04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	20.000	764.700	0.000	535.40	10,708.00
2460	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	3,488.000	0.000	2,737.00	2,737.00
2465	04032001	000	TEMPORARY SPL SHORING	SF	1.000	15,660.000	-945.000	14,715.00	14,715.00
2470	04162003	001	DRILL SHAFT (30 IN)	LF	125.000	352.000	0.000	352.00	44,000.00
2475	04162004	001	DRILL SHAFT (36 IN)	LF	150.000	1,112.000	0.000	1,112.00	166,800.00
2480	04162005	001	DRILL SHAFT (42 IN)	LF	200.000	6,824.000	-544.000	6,280.00	1,256,000.00
2485	04162006	001	DRILL SHAFT (48 IN)	LF	225.000	1,104.000	0.000	1,104.00	248,400.00
2495	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	110.000	64.000	0.000	64.00	7,040.00
2500	04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	205.000	34.000	0.000	34.00	6,970.00
2501	04162038		DRILL SHAFT (108 IN)	LF	1,020.870	0.000	150.000	150.00	153,130.50
			CO #104						
2505	04202003	002	CL C CONC (ABUT)	CY	800.000	45.000	0.000	45.00	36,000.00
2510	04202005	002	CL C CONC (FOOTING)	CY	500.000	1,153.000	-66.600	1,086.40	543,200.00
2520	04202050	002	CL F CONC (CAP)	CY	600.000	1,310.400	0.000	1,310.40	786,240.00
2525	04202055	002	CL C CONC (COLUMN)(MASS PLACEMENT)	CY	600.000	1,263.400	0.000	1,263.40	758,040.00
2530	04202059	002	CL C CONC (CAP)(MASS PLACEMENT)	CY	600.000	357.500	0.000	357.50	214,500.00
2540	04222001	000	REINF CONC SLAB	SF	5.000	160,053.000	1,193.000	161,246.00	806,230.00
2545	04232024	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	28.800	9,817.000	0.000	9,817.00	282,729.60
2550	04252019	001	PRESTR CONC U-BEAM (U54)	LF	130.000	10,225.760	0.000	10,225.76	1,329,348.80
2555	04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	553.200	-177.783	375.42	131,395.95
2560	04322002	000	RIPRAP (CONC)(5 IN)	CY	450.000	37.000	37.150	26.67	12,002.85
2565	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	43.000	-26.671	16.33	5,715.15
2575	04342050	003	ELASTOMERIC BEAR (EE6)	EA	3,000.000	6.000	0.000	6.00	18,000.00
2580	04422003	016	STR STL (TUB GIRDER)	LB	1.730	828,647.000	79,881.000	908,528.00	1,571,753.44
2585	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	3.000	431.000	0.000	431.00	1,293.00
2590	04502013	001	RAIL (TY SSTR)	LF	30.000	5,082.000	29.000	5,111.00	153,330.00
2595	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	100.000	568.000	0.000	568.00	56,800.00
2600	04642005	006	RC PIPE (CL III)(24 IN)	LF	50.200	1,482.000	107.000	1,589.00	79,767.80
2605	04642007	006	RC PIPE (CL III)(30 IN)	LF	57.650	472.000	377.500	849.50	48,973.68
2610	04642009	006	RC PIPE (CL III)(36 IN)	LF	69.000	607.000	0.000	607.00	41,883.00
2615	04642010	006	RC PIPE (CL III)(42 IN)	LF	79.250	2,545.000	0.000	2,545.00	201,691.25
2620	04642012	006	RC PIPE (CL III)(54 IN)	LF	122.650	924.000	0.000	924.00	113,328.60
2625	04642036	006	RC PIPE (CL V)(24 IN)	LF	61.100	134.000	0.000	134.00	8,187.40
2630	04652001	001	INLET (COMPL)(TY C)	EA	2,802.000	4.000	0.000	4.00	11,208.00
2635	04652005	001	MANH (COMPL)(TY M)	EA	2,946.000	5.000	0.000	4.00	11,784.00
2645	04652013	001	MANH (COMPL)(TY A)	EA	2,866.000	32.000	-1.000	31.00	88,846.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2650	04652098	001	INLET (COMPL)(TY C1)	EA	3,460.000	33.000	0.000	33.00	114,180.00
2655	04652229	001	INLET EXT (TY C1)	EA	797.000	35.000	0.000	16.00	12,752.00
2660	04652304	001	INLET (COMPL)(TY AZ)(2 GRATES)	EA	4,916.000	4.000	1.000	5.00	24,580.00
2665	04652447	001	INLET (COMP)(TY AD)(MOD)	EA	1,878.000	6.000	0.000	1.00	1,878.00
2670	04652540	001	INLET (COMPL)(TY AZR2G)	EA	5,987.000	4.000	0.000	4.00	23,948.00
2675	04712003	000	GRATE & FRAME	EA	3,500.000	28.000	0.000	28.00	98,000.00
2690	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	48.520	1,656.000	0.000	1,656.00	80,349.12
2700	04962002	000	REMOV STR (INLET)	EA	217.000	31.000	0.000	34.00	7,378.00
2705	04962003	000	REMOV STR (MANHOLE)	EA	217.000	11.000	0.000	11.00	2,387.00
2710	04962007	000	REMOV STR (PIPE)	LF	13.300	3,407.000	0.000	3,407.00	45,313.10
2715	04962008	000	REMOV STR (BOX CULVERT)	LF	26.250	906.000	0.000	906.00	23,782.50
2720	05002001	011	MOBILIZATION	LS	14,209,000.000	0.110	0.000	0.11	1,562,990.00
2725	05082002	000	CONSTRUCTING DETOURS	SY	30.000	1,590.000	-244.889	1,345.11	40,353.33
2740	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	15,620.000	0.000	15,620.00	62,480.00
2745	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	460.000	0.000	960.00	3,840.00
2760	05282004	001	LANDSCAPE PAVERS	SY	50.000	967.000	-267.500	699.50	34,975.00
2765	05292005	000	CONC CURB (MONO) (TY I)	LF	1.000	8,848.000	0.000	6.00	6.00
2770	05292006	000	CONC CURB (MONO) (TY II)	LF	4.000	10,443.000	0.000	10,190.75	40,762.98
2775	05302010	006	DRIVEWAYS (CONC)	SY	50.000	1,178.000	7.979	1,185.98	59,298.95
2780	05312005	000	CURB RAMPS (TY 1)	EA	1,300.000	4.000	0.000	4.00	5,200.00
2785	05312010	000	CURB RAMPS (TY 7)	EA	1,300.000	10.000	0.000	10.00	13,000.00
2790	05312013	000	CURB RAMPS (TY 20)	EA	1,300.000	2.000	0.000	2.00	2,600.00
2795	05312015	000	CONC SIDEWALKS (4")	SY	57.000	2,880.000	0.000	2,096.06	119,475.20
2800	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	12,500.000	1.000	0.000	1.00	12,500.00
2805	06102020	015	INS RD IL AM (TY SA) 40B-8 (.25 KW)S	EA	1,959.000	14.000	0.000	20.00	39,180.00
2806	06102020	915	INS RD IL AM (TY SA) 40B-8 (.25 KW)S CO #54	EA	325.710	0.000	14.000	20.00	6,514.20
2810	06102025	015	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,352.000	8.000	0.000	8.00	18,816.00
2811	06102025	915	INS RD IL AM (TY SA) 40T-8 (.25 KW)S CO #54	EA	413.680	0.000	8.000	8.00	3,309.44
2820	06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	4.950	76.000	0.000	215.00	1,064.25
2825	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.200	6,143.000	0.000	6,817.00	28,631.40
2830	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	18.630	676.000	-165.000	511.00	9,519.93
2835	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	8.150	280.000	0.000	265.00	2,159.75
2840	06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	12.680	160.000	0.000	220.00	2,789.60
2845	06182052	000	CONDT (RM) (2")	LF	17.250	240.000	0.000	155.00	2,673.75
2865	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.910	1,845.000	0.000	1,793.00	1,631.63
2870	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.750	5,944.000	0.000	6,720.00	5,040.00
2875	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.810	12,564.000	0.000	13,574.50	10,995.35
2880	06202015	001	ELEC CONDR (NO.12) BARE	LF	0.630	116.000	0.000	130.00	81.90
2885	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.630	232.000	0.000	260.00	163.80
2890	06212004	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.510	480.000	0.000	585.00	883.35
2895	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	575.000	28.000	0.000	35.00	20,125.00
2905	06282100	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	3,455.000	1.000	0.000	1.00	3,455.00
2920	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	385.000	50.000	0.000	39.00	15,015.00
2925	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	565.000	24.000	0.000	23.00	12,995.00
2930	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,085.000	2.000	0.000	1.00	1,085.00
2935	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	665.000	3.000	0.000	3.00	1,995.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2945	06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	820.000	1.000	0.000	1.00	820.00
2950	06442030	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	715.000	5.000	0.000	4.00	2,860.00
2960	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.110	1,728.000	0.000	2,820.00	310.20
2965	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	3,715.000	0.000	6,414.00	641.40
2970	06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.190	1,467.000	0.000	643.00	122.17
2975	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	0.750	212.000	0.000	311.00	233.25
2980	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	4,620.000	0.000	6,001.00	600.10
2990	06622037	000	WK ZN PAV MRK NON-REMOV (Y) 12" (SLD)	LF	1.000	185.000	0.000	4,408.00	4,408.00
2995	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.700	822.000	0.000	137.00	369.90
3000	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.450	8,331.000	0.000	6,194.75	2,787.64
3005	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.000	560.000	0.000	148.00	148.00
3010	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.430	22,956.000	0.000	12,002.50	5,161.08
3015	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	1,207.000	0.000	3,113.50	3,113.50
3025	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	2.800	421.000	0.000	308.00	862.40
3030	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	145.000	26.000	0.000	23.00	3,335.00
3035	06622085	000	WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	155.000	17.000	0.000	12.00	1,860.00
3050	06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	155.000	19.000	0.000	14.00	2,170.00
3055	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.430	24,920.000	0.000	19,744.00	8,489.93
3060	06662183	000	REF PAV MRK TY II (Y) 12" (SLD)	LF	0.750	1,676.000	0.000	500.00	375.00
3065	06662188	000	REF PAV MRK TY II (Y) (MED NOSE)	EA	100.000	2.000	0.000	2.00	200.00
3070	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	145.000	13.000	0.000	10.00	1,450.00
3075	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	195.000	3.000	0.000	3.00	585.00
3080	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	195.000	13.000	0.000	10.00	1,950.00
3085	06722017	034	REFL PAV MRKR TY II-C-R	EA	2.700	441.000	0.000	241.00	650.70
3090	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.100	29,810.000	0.000	19,006.00	1,900.60
3095	06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.250	362.000	0.000	833.00	208.25
3100	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.350	136.000	0.000	80.00	28.00
3105	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.010	14,069.000	0.000	14,069.00	140.69
3110	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.020	3,070.000	0.000	3,452.00	69.04
3115	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.030	3,103.000	0.000	675.00	20.25
3120	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.040	421.000	0.000	125.00	5.00
3125	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	13.000	0.000	5.00	5.00
3145	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	1.000	13.000	0.000	5.00	5.00
3150	06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	23,000.000	1.000	0.000	1.00	23,000.00
3155	06812001	002	TEMP TRAF SIGNALS	EA	38,500.000	1.000	0.000	1.00	38,500.00
3160	06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	45.000	13.000	0.000	13.00	585.00
3165	06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	67.000	2.000	0.000	2.00	134.00
3170	06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	165.000	2.000	0.000	2.00	330.00
3175	06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	165.000	13.000	0.000	13.00	2,145.00
3180	06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	165.000	2.000	0.000	2.00	330.00
3185	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	165.000	13.000	0.000	13.00	2,145.00
3190	06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	165.000	4.000	0.000	4.00	660.00
3195	06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	165.000	13.000	0.000	13.00	2,145.00
3200	06842007	000	TRF SIG CBL (TY A) (12 AWG) (2 CONDR)	LF	0.850	2,640.000	0.000	2,813.00	2,391.05
3205	06842009	000	TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	LF	1.280	2,780.000	0.000	2,813.00	3,600.64
3210	06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	1.900	2,100.000	0.000	2,482.00	4,715.80
3215	06842028	000	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	0.800	2,875.000	0.000	2,805.00	2,244.00
3220	06862137	000	INS TRF SIG PL AM(S) 2 ARM (40-28')LUM	EA	10,724.000	2.000	0.000	2.00	21,448.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3230	06872001	004	PED POLE ASSEMBLY	EA	950.000	12.000	0.000	12.00	11,400.00
3235	06882002	000	VEH LP DETECT (SAWCUT)	LF	7.250	2,555.000	0.000	2,555.00	18,523.75
3240	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	60.000	438.000	0.000	2,142.40	128,543.82
3255	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.000	2,564.000	0.000	2,841.00	5,682.00
3260	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	5.000	1,109.000	0.000	6,998.00	34,990.00
3265	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	1.000	1,109.000	0.000	3,175.00	3,175.00
3270	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	1.000	2,564.000	0.000	2,500.00	2,500.00
3275	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	65.000	3,316.000	829.000	4,145.00	269,425.00
3276	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	96.350	0.000	3,771.761	3,771.76	363,409.17
CO 200 Item QTY over 125%									
3280	60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,750.000	1.000	0.000	1.00	2,750.00
3285	62662007	017	VIVDS TEMPORARY	EA	19,500.000	1.000	0.000	1.00	19,500.00
3290	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	6,074.000	0.000	6,074.00	3,037.00
3295	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	3,915.000	0.000	3,270.00	1,798.50
3305	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.000	3,070.000	0.000	3,070.00	3,070.00
3310	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	1,083.000	0.000	331.00	827.50
3315	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	35.000	0.000	35.00	17.50
3320	64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.000	1,132.000	0.000	1,028.00	1,028.00
3325	64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	2.500	344.000	0.000	5,896.00	14,740.00
3330	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	3,915.000	0.000	3,270.00	2,125.50
3340	82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	503.000	16.000	0.000	12.00	6,036.00
3345	83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,155.000	1.000	0.000	1.00	6,155.00
3350	87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	998.000	8.000	0.000	8.00	7,984.00

Category Subtotal \$16,548,755.53

PROJECT CM 2013(740) CONTROL 168505098

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3515	01002002	002	PREPARING ROW	STA	55,556.500	33.100	0.000	33.10	1,838,920.15
3520	01042001	000	REMOVING CONC (PAV)	SY	5.000	58,065.000	0.000	58,065.00	290,325.01
3525	01042009	000	REMOVING CONC (RIPRAP)	SY	5.000	4,252.000	0.000	4,252.00	21,260.00
3530	01042011	000	REMOVING CONC (MEDIANS)	SY	6.000	1,301.000	0.000	1,301.00	7,806.00
3535	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	6.000	1,821.000	0.000	1,821.00	10,926.00
3540	01042037	000	REMOVE CONC (RAIL)	LF	8.000	1,932.000	0.000	1,932.00	15,456.00
3545	01042054	000	REMOVING CONCRETE(MOW STRIP)	LF	6.000	50.000	0.000	50.00	300.00
3550	01052084	000	REM STAB BASE & ASPH (6"-12")	SY	2.000	79,170.000	0.000	79,170.00	158,339.99
3555	01102001	000	EXCAVATION (ROADWAY)	CY	10.000	31,471.000	34.000	31,505.00	315,050.00
3560	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	21,710.000	0.000	21,710.00	65,130.00
3565	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	20.000	1,750.000	0.000	1,750.00	35,000.00
3570	01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	20.000	205.000	0.000	205.00	4,100.00
3585	01622002	000	BLOCK SODDING	SY	2.500	2,873.000	0.000	3,103.00	7,757.50
3605	01662001	001	FERTILIZER	AC	450.000	5.190	0.000	0.36	162.00
3610	01682001	000	VEGETATIVE WATERING	MG	10.000	473.700	0.000	54.00	540.00
3615	02602006	003	LIME TRT (EXST MATL) (6")	SY	1.000	46,005.000	0.000	21,972.77	21,972.78
3620	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	621.000	0.000	291.28	43,692.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3625	02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	45,800.000	31,073.967	76,873.97	307,495.86
3630	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	55.000	2,519.000	0.000	2,641.07	145,258.85
3635	03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	1.000	79,043.000	0.000	79,043.00	79,043.01
3640	03542023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	0.500	5,064.000	0.000	28,626.22	14,313.11
3645	03602002	011	CONC PVMT (CONT REINF-CRCP)(9")	SY	30.000	26,350.000	0.000	27,125.25	813,757.35
3665	03602004	011	CONC PVMT (CONT REINF-CRCP)(11")	SY	25.000	17,052.000	0.000	12,994.03	324,850.78
3685	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	151.000	0.000	151.00	37,750.00
3690	04002001	004	STRUCT EXCAV	CY	1.000	205.000	23.300	228.30	228.30
3695	04002005	004	CEM STABIL BKFL	CY	20.000	7,076.000	-190.000	6,191.30	123,826.08
3700	04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	20.000	1,382.000	0.000	1,020.20	20,404.00
3710	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	6,792.000	0.000	6,026.00	6,026.00
3715	04032001	000	TEMPORARY SPL SHORING	SF	1.000	37,029.000	-614.000	27,029.00	27,029.00
3720	04162003	001	DRILL SHAFT (30 IN)	LF	125.000	749.000	0.000	749.00	93,625.00
3725	04162004	001	DRILL SHAFT (36 IN)	LF	150.000	7,468.000	0.000	6,616.00	992,400.00
3730	04162005	001	DRILL SHAFT (42 IN)	LF	200.000	2,364.000	-128.000	2,236.00	447,200.00
3735	04162006	001	DRILL SHAFT (48 IN)	LF	225.000	2,672.000	-668.000	1,452.00	326,700.00
3740	04162008	001	DRILL SHAFT (60 IN)	LF	300.000	142.000	0.000	142.00	42,600.00
3745	04162009	001	DRILL SHAFT (66 IN)	LF	350.000	408.000	24.000	432.00	151,200.00
3750	04162010	001	DRILL SHAFT (72 IN)	LF	400.000	280.000	0.000	280.00	112,000.00
3751	04166011		DRILL SHAFT (78 IN)	LF	588.330	0.000	88.000	88.00	51,773.04
			CO #129 DC SH 6 A Bridge 1 Bent 6						
3755	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	200.000	40.000	0.000	50.00	10,000.00
3760	04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	440.000	27.000	0.000	27.00	11,880.00
3765	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	110.000	64.000	0.000	128.00	14,080.00
3770	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	165.000	52.000	0.000	68.10	11,236.50
3771	04162038		DRILL SHAFT (108 IN)	LF	1,020.870	0.000	140.000	140.00	142,921.80
			CO #104						
3772	04162049		DRILL SHAFT (96 IN)	LF	899.410	0.000	58.000	58.00	52,165.78
			CO #104						
3775	04202003	002	CL C CONC (ABUT)	CY	800.000	85.600	0.000	85.60	68,480.00
3780	04202005	002	CL C CONC (FOOTING)	CY	500.000	1,071.200	-8.600	1,062.60	531,300.00
3785	04202010	002	CL C CONC (SIGN COLUMN)	CY	700.000	24.800	0.000	24.80	17,360.00
3790	04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	500.000	593.400	-106.900	486.50	243,250.00
3795	04202050	002	CL F CONC (CAP)	CY	600.000	1,973.000	0.000	1,973.00	1,183,800.00
3800	04202055	002	CL C CONC (COLUMN)(MASS PLACEMENT)	CY	600.000	1,787.200	16.400	1,803.60	1,082,160.00
3805	04202059	002	CL C CONC (CAP)(MASS PLACEMENT)	CY	600.000	625.300	0.000	625.30	375,180.00
3810	04202117	002	CL C CONC (SIGN FOOTING)	CY	600.000	9.800	0.000	9.80	5,880.00
3815	04222001	000	REINF CONC SLAB	SF	5.000	202,403.000	-1,193.000	201,210.00	1,006,050.01
3820	04232024	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	28.800	13,956.000	0.000	13,956.00	401,932.80
3825	04252019	001	PRESTR CONC U-BEAM (U54)	LF	130.000	12,102.040	0.000	12,102.04	1,573,265.20
3830	04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	753.800	-570.590	183.21	64,123.50
3831	04322002		RIPRAP (CONC)(5 IN)	CY	450.000	0.000	43.450	22.86	10,286.10
			CO 1						
3835	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	59.000	37.168	96.17	33,658.80
3840	04322066	000	RIPRAP (CONC)(CL B)	CY	350.000	1.000	0.000	1.00	350.00
3845	04342050	003	ELASTOMERIC BEAR (EE6)	EA	3,000.000	18.000	0.000	18.00	54,000.00
3850	04422003	016	STR STL (TUB GIRDER)	LB	1.730	2,209,727.000	129,729.000	2,339,456.00	4,047,258.89

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3855	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	3.000	1,280.000	0.000	1,280.00	3,840.00
3860	04502013	001	RAIL (TY SSTR)	LF	30.000	6,993.000	-29.000	6,964.00	208,920.00
3865	04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	100.000	847.000	0.000	847.00	84,700.00
3870	04622004	015	CONC BOX CULV (4 FT X 3 FT)	LF	138.650	431.000	0.000	431.00	59,758.15
3875	04622005	015	CONC BOX CULV (4 FT X 4 FT)	LF	149.500	662.000	0.000	662.00	98,969.00
3879	04622001	015	CONC BOX CULV (3 FT X 2 FT) CO 46	LF	110.550	0.000	18.000	18.00	1,989.90
3880	04622007	015	CONC BOX CULV (5 FT X 3 FT)	LF	175.100	1,503.000	1.000	1,504.00	263,350.40
3885	04622008	015	CONC BOX CULV (5 FT X 4 FT)	LF	185.900	2,461.000	0.000	2,461.00	457,499.90
3895	04642005	006	RC PIPE (CL III)(24 IN)	LF	50.200	4,210.000	315.000	4,525.00	227,155.00
3900	04642007	006	RC PIPE (CL III)(30 IN)	LF	57.650	563.000	-112.000	451.00	26,000.15
3905	04642009	006	RC PIPE (CL III)(36 IN)	LF	69.000	382.000	-378.000	4.00	276.00
3910	04642010	006	RC PIPE (CL III)(42 IN)	LF	79.250	400.000	0.000	400.00	31,700.00
3915	04642036	006	RC PIPE (CL V)(24 IN)	LF	61.100	223.000	-16.000	207.00	12,647.70
3920	04652005	001	MANH (COMPL)(TY M)	EA	2,946.000	6.000	2.000	6.00	17,676.00
3925	04652011	001	INLET (COMPL)(TY AD)	EA	2,203.000	24.000	-16.000	8.00	17,624.00
3930	04652013	001	MANH (COMPL)(TY A)	EA	2,866.000	30.000	3.000	33.00	94,578.00
3935	04652098	001	INLET (COMPL)(TY C1)	EA	3,460.000	47.000	-5.000	42.00	145,320.00
3940	04652105	001	MANH (COMPL)(TY M)(MOD)	EA	2,733.000	1.000	0.000	1.00	2,733.00
3945	04652229	001	INLET EXT (TY C1)	EA	797.000	34.000	-4.000	19.00	15,143.00
3950	04652304	001	INLET (COMPL)(TY AZ)(2 GRATES)	EA	4,916.000	4.000	10.000	14.00	68,824.00
3960	04652447	001	INLET (COMP)(TY AD)(MOD)	EA	1,878.000	5.000	0.000	4.00	7,512.00
3965	04652540	001	INLET (COMPL)(TY AZR2G)	EA	5,987.000	6.000	0.000	7.00	41,909.00
3970	04652735	001	INLET (COMP)(TY C1)(MOD-1)	EA	3,193.000	1.000	0.000	2.50	7,982.50
3975	04652764	001	INLET C1 (RISER)	EA	1,975.000	21.000	0.000	22.00	43,450.00
3980	04652765	001	INLET (COMPL)(TY C1)(MOD-2)	EA	3,465.000	11.000	-1.000	10.00	34,650.00
3984	04672403		SET (TY I)(S=3 FT)(HW= 2 FT)(4:1)(C) CO 46	EA	4,424.260	0.000	1.000	1.00	4,424.26
3990	04672211	000	SET (TY II)(24 IN)(RCP)(3:1)(C)	EA	624.000	6.000	0.000	7.00	4,368.00
3995	04672213	000	SET (TY II)(30 IN)(RCP)(3:1)(C)	EA	780.000	6.000	0.000	4.00	3,120.00
4000	04712003	000	GRATE & FRAME	EA	3,500.000	32.000	0.000	32.00	112,000.00
4005	04792003	000	ADJ MANHS & INLETS	EA	730.000	1.000	0.000	3.00	2,190.00
4010	04792006	000	ADJUST INLET (CAP)	EA	853.000	1.000	1.000	4.00	3,412.00
4015	04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	48.520	1,833.000	0.000	2,130.00	103,347.60
4025	04962002	000	REMOV STR (INLET)	EA	217.000	32.000	0.000	30.00	6,510.00
4030	04962003	000	REMOV STR (MANHOLE)	EA	217.000	7.000	0.000	5.00	1,085.00
4035	04962007	000	REMOV STR (PIPE)	LF	13.300	5,447.000	0.000	5,447.00	72,445.10
4040	04962008	000	REMOV STR (BOX CULVERT)	LF	26.250	186.000	-43.000	143.00	3,753.75
4045	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	50,000.000	1.000	0.000	1.00	50,000.00
4050	04962040	000	REMOV STR (RET WALL)	LF	60.000	2,165.000	0.000	2,165.00	129,900.00
4055	05002001	011	MOBILIZATION	LS	14,209,000.000	0.170	0.000	0.17	2,415,530.00
4060	05082002	000	CONSTRUCTING DETOURS	SY	30.000	5,730.000	-1,188.729	4,541.27	136,238.13
4065	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	5,460.000	0.000	3,400.00	13,600.00
4070	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	360.000	0.000	400.00	1,600.00
4075	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	21,820.000	0.000	21,820.00	87,280.00
4080	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	660.000	0.000	740.00	2,960.00
4085	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	5,460.000	-2,060.000	3,400.00	13,600.00
4090	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	360.000	0.000	400.00	1,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4105	05282004	001	LANDSCAPE PAVERS	SY	50.000	2,515.000	-313.500	2,201.50	110,075.00
4115	05292006	000	CONC CURB (MONO) (TY II)	LF	4.000	18,460.000	0.000	18,079.37	72,317.48
4120	05292070	000	CONCRETE CURB (TYPE U-TURN)(SPECIAL)	LF	33.510	379.000	0.000	697.00	23,356.47
4125	05302010	006	DRIVEWAYS (CONC)	SY	50.000	634.000	-129.953	504.05	25,202.35
4130	05312005	000	CURB RAMPS (TY 1)	EA	1,300.000	4.000	0.000	4.00	5,200.00
4135	05312010	000	CURB RAMPS (TY 7)	EA	1,300.000	7.000	0.000	7.00	9,100.00
4140	05312014	000	CURB RAMPS (TY 22)	EA	2,300.000	1.000	0.000	5.00	11,500.00
4145	05312015	000	CONC SIDEWALKS (4")	SY	57.000	1,269.000	0.000	670.94	38,243.82
4155	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	4.100	50.000	0.000	64.00	262.40
4160	05442003	001	GUARDRAIL END TREATMENT (REMOVE)	EA	300.000	2.000	0.000	2.00	600.00
4165	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	12,500.000	2.000	0.000	2.00	25,000.00
4170	06102020	015	INS RD IL AM (TY SA) 40B-8 (.25 KW)S	EA	1,959.000	34.000	0.000	28.00	54,852.00
4171	06102020	915	INS RD IL AM (TY SA) 40B-8 (.25 KW)S CO #54	EA	325.710	0.000	34.000	28.00	9,119.88
4175	06102025	015	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,352.000	8.000	0.000	8.00	18,816.00
4176	06102025	915	INS RD IL AM (TY SA) 40T-8 (.25 KW)S CO #54	EA	413.680	0.000	8.000	8.00	3,309.44
4185	06132006	002	HI MST IL POLE (150 FT) (100 MPH)	EA	29,673.000	1.000	0.000	1.00	29,673.00
4190	06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	26,720.000	1.000	0.000	1.00	26,720.00
4191	06142001	900	HI MST IL ASM(12-400 WATT)(ASYM)(TY A) CO #54	EA	4,137.860	0.000	1.000	1.00	4,137.86
4195	06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	4.950	26.000	0.000	280.00	1,386.00
4200	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.200	10,474.000	0.000	6,318.00	26,535.60
4205	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	18.630	362.000	180.000	542.00	10,097.46
4210	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	8.150	380.000	0.000	305.00	2,485.75
4215	06182046	000	CONDT (RM) (1")	LF	9.150	860.000	0.000	1,588.00	14,530.20
4220	06182052	000	CONDT (RM) (2")	LF	17.250	40.000	0.000	70.00	1,207.50
4225	06182053	000	CONDT (RM) (2") (BORE)	LF	12.750	180.000	0.000	140.00	1,785.00
4245	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.910	1,995.000	0.000	198.00	180.18
4250	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.750	9,916.000	0.000	9,605.00	7,203.75
4255	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.810	25,560.000	0.000	26,323.00	21,321.63
4260	06202015	001	ELEC CONDR (NO.12) BARE	LF	0.630	996.000	0.000	1,608.00	1,013.04
4265	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.630	1,992.000	0.000	3,216.00	2,026.08
4275	06242013	014	GROUND BOX TY D (162922)	EA	500.000	1.000	0.000	1.00	500.00
4280	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	575.000	34.000	0.000	37.00	21,275.00
4285	06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	3,975.000	2.000	0.000	2.00	7,950.00
4290	06282100	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	3,455.000	1.000	0.000	1.00	3,455.00
4300	06362003	014	ALUMINUM SIGNS (TY O)	SF	16.100	189.000	0.000	189.00	3,042.90
4305	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	385.000	59.000	0.000	46.00	17,710.00
4310	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	565.000	40.000	0.000	35.00	19,775.00
4320	06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	665.000	6.000	0.000	5.00	3,325.00
4325	06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	820.000	1.000	0.000	1.00	820.00
4330	06442030	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	715.000	5.000	0.000	5.00	3,575.00
4340	06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	9,195.000	1.000	0.000	1.00	9,195.00
4355	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	5,790.000	0.000	5,862.00	586.20
4360	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	0.750	82.000	0.000	72.00	54.00
4365	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	7,696.000	0.000	9,401.00	940.10

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4375	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.450	10,133.000	0.000	5,050.00	2,272.50
4380	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.000	979.000	0.000	57.00	57.00
4385	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.430	44,456.000	0.000	53,191.48	22,872.34
4390	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	1,710.000	0.000	3,888.64	3,888.64
4395	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.450	276.000	0.000	145.00	210.25
4400	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	2.800	627.000	0.000	181.00	506.80
4405	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	145.000	17.000	0.000	13.00	1,885.00
4410	06622085	000	WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	155.000	8.000	0.000	6.00	930.00
4415	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	500.000	6.000	0.000	3.00	1,500.00
4420	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	500.000	6.000	0.000	3.00	1,500.00
4425	06622090	000	WK ZN PAV MRK REMOV (W) (RR XING)	EA	250.000	4.000	0.000	4.00	1,000.00
4430	06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	155.000	15.000	0.000	11.00	1,705.00
4435	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.430	63,986.000	0.000	74,908.00	32,210.45
4445	06662188	000	REF PAV MRK TY II (Y) (MED NOSE)	EA	100.000	1.000	0.000	1.00	100.00
4446	06666440		REFL PAV MRK TY II (Y)(CURB)	LF	2.650	0.000	12,555.000	12,555.00	33,270.75
			CO #131 Paint Rasied Pavement Median						
4450	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	145.000	12.000	0.000	11.00	1,595.00
4455	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	195.000	9.000	0.000	8.00	1,560.00
4460	06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	425.000	4.000	0.000	4.00	1,700.00
4465	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	195.000	12.000	0.000	11.00	2,145.00
4475	06722017	034	REFL PAV MRKR TY II-C-R	EA	2.700	442.000	0.000	292.00	788.40
4480	06722029	034	REFL PAV MRKR TY II-A-A (CALL OUT)	EA	4.000	106.000	0.000	213.00	852.00
4485	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.100	65,327.000	0.000	16,882.00	1,688.20
4490	06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.250	1,287.000	0.000	1,369.00	342.25
4495	06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.350	832.000	0.000	400.00	140.00
4500	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.550	165.000	0.000	1,308.00	719.40
4510	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.010	24,006.000	0.000	24,006.00	240.06
4515	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.020	7,597.000	0.000	6,463.00	129.26
4520	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.030	1,574.000	0.000	575.00	17.25
4525	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.040	808.000	0.000	491.00	19.64
4530	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	12.000	0.000	6.00	6.00
4535	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	1.500	9.000	0.000	7.00	10.50
4550	06782014	000	PAV SURF PREP FOR MRK (RR XING)	EA	25.000	4.000	0.000	4.00	100.00
4555	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	1.000	12.000	0.000	8.00	8.00
4560	06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	23,000.000	1.000	0.000	1.00	23,000.00
4565	06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	45.000	10.000	0.000	10.00	450.00
4570	06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	67.000	2.000	0.000	2.00	134.00
4575	06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	165.000	2.000	0.000	2.00	330.00
4580	06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	165.000	12.000	0.000	12.00	1,980.00
4585	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	165.000	12.000	0.000	12.00	1,980.00
4590	06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	165.000	12.000	0.000	12.00	1,980.00
4595	06842007	000	TRF SIG CBL (TY A) (12 AWG) (2 CONDR)	LF	0.850	1,205.000	0.000	100.00	85.00
4600	06842009	000	TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	LF	1.280	1,555.000	0.000	100.00	128.00
4605	06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	1.900	1,810.000	0.000	172.00	326.80
4610	06842028	000	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	0.800	3,635.000	0.000	120.00	96.00
4615	06862023	000	INS TRF SIG PL AM(S) 1 ARM (24')	EA	4,582.000	1.000	0.000	1.00	4,582.00
4620	06862025	000	INS TRF SIG PL AM(S) 1 ARM (24') LUM	EA	5,600.000	1.000	0.000	1.00	5,600.00
4625	06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	6,397.000	1.000	0.000	2.00	12,794.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4630	06862101	000	INS TRF SIG PL AM(S) 2 ARM (32-28')LUM	EA	9,744.000	1.000	0.000	1.00	9,744.00
4635	06872001	004	PED POLE ASSEMBLY	EA	950.000	5.000	0.000	5.00	4,750.00
4640	06882002	000	VEH LP DETECT (SAWCUT)	LF	7.250	1,850.000	0.000	1,850.00	13,412.50
4645	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	60.000	681.000	0.000	2,751.95	165,116.94
4660	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	201.000	0.000	133.33	2,399.94
4665	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	201.000	0.000	133.33	933.31
4670	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.000	4,356.000	0.000	4,288.00	8,576.00
4675	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	5.000	1,987.000	0.000	4,931.00	24,655.00
4680	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	1.000	1,987.000	0.000	2,850.00	2,850.00
4685	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	1.000	4,356.000	0.000	1,120.00	1,120.00
4690	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	65.000	8,076.000	2,019.000	10,095.00	656,175.02
4691	30612001		FAST TRK CONC (CNT RNF HY STL)(12")	SY	96.350	0.000	1,475.868	1,475.87	142,199.88
			CO 200 Item QTY over 125%						
4695	30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	90.000	756.000	189.000	945.00	85,050.00
4696	30612011		FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	99.430	0.000	1,312.591	1,312.59	130,510.92
			CO 200 Item QTY over 125%						
4700	41782002	000	HLMR BEARING (F-1500)	EA	8,000.000	6.000	0.000	6.00	48,000.00
4705	41782015	000	HLMR BEARING (F-1000)	EA	8,000.000	6.000	0.000	6.00	48,000.00
4710	45212001	000	TRENCH DRAIN	LF	229.550	260.000	0.000	260.00	59,683.00
4715	50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	25.000	74.000	0.000	74.00	1,850.00
4720	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	7,021.000	0.000	7,021.00	3,510.50
4725	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	3,310.000	0.000	3,310.00	1,820.50
4735	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.000	6,520.000	0.000	6,520.00	6,520.00
4740	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	836.000	0.000	111.00	277.50
4750	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	10,237.000	0.000	10,237.00	5,118.50
4755	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	3,310.000	0.000	3,310.00	2,151.51
4770	82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	503.000	8.000	0.000	5.00	2,515.00
4775	83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,155.000	1.000	0.000	1.00	6,155.00
4780	87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	998.000	22.000	0.000	30.00	29,940.00
4781	96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	1,082.380	0.000	1.000	1.00	1,082.38
			CO 9 STORM SEWER TIE-INS BY EA						
4782	96082002		UNIQUE CHANGE ORDER ITEM 2	DOL	1,235.420	0.000	1.000	2.00	2,470.84
			CO 9 CONC COLLAR FOR 24" RCP BY EA						
4785	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	895.000	8.000	0.000	2.00	1,790.00
4786	96082101		UNIQUE CHANGE ORDER ITEM	DOL	3,932.420	0.000	1.000	1.00	3,932.42
			CO #129 ADTL Survey DC SH 6 A Bridge 1 Bent 6						
4787	96082101		UNIQUE CHANGE ORDER ITEM	DOL	2,692.000	0.000	1.000	1.00	2,692.00
			CO #131 Traffic Control, Paint Rasied Median						

Category Subtotal \$25,331,907.97

PROJECT CM 2013(740) CONTROL 005008087

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-------------

0176	02472041		FL BS (CMP IN PLC)(TY A GR 1)(FNAL POS) CO #115 Access Road Pond 8A	CY	51.830	0.000	31.000	0.000	0.00
0181	02602006		LIME TRT (EXST MATL) (6") CO #115 Access Road Pond 8A	SY	5.000	0.000	201.000	0.000	0.00
0186	02602012		LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) CO #115 Access Road Pond 8A	TON	172.490	0.000	4.250	0.000	0.00
0237	03612002	014	FULL-DEPTH REPAIR CRCP (9") CO #47	SY	396.320	0.000	69.610	0.000	0.00
0300	04032003	000	TEMPORARY SPL SHORING (BASE BID)	SF	1.000	2,335.000	0.000	0.000	0.00
0350	04162020	001	DRILL SHAFT (SIGN MTS)(36 IN)	LF	150.000	280.000	-280.000	0.000	0.00
0375	04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	110.000	32.000	32.000	0.000	0.00
0530	04502025	001	RAIL (TY PR1)	LF	100.000	151.000	0.000	0.000	0.00
0535	04502062	001	RAIL (TY SSCB)	LF	30.000	284.000	0.000	0.000	0.00
0654	04642035	006	RC PIPE (CL V)(18 IN) CO # 65	LF	98.770	0.000	41.000	0.000	0.00
0661	04642038	006	RC PIPE (CL V)(30 IN) CO 39	LF	203.410	0.000	547.000	0.000	0.00
0770	04662332	000	WINGWALL (PW-1)(HW=9 FT)	EA	9,335.000	1.000	-1.000	0.000	0.00
0775	04672001	000	SET (TY I)(33 IN)(3:1)(C)	EA	1,548.000	12.000	0.000	0.000	0.00
0780	04672227	000	SET (TY II)(36 IN)(RCP)(4:1)(C)	EA	1,828.000	1.000	0.000	0.000	0.00
0790	04672898	000	SET (TY II)(36 IN)(RCP)(3:1)(C)W/RSTRCT	EA	1,854.000	1.000	0.000	0.000	0.00
0795	04672899	000	SET (TY I)(S=5 FT)(HW=4 FT)(3:1)(P)	EA	10,213.000	1.000	-1.000	0.000	0.00
0802	04762002	003	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III) CO #47	LF	449.180	0.000	303.000	0.000	0.00
0810	04762024	003	JACK BOR OR TUN PIPE(36 IN)(RC)(CL V)	LF	547.550	266.000	-266.000	0.000	0.00
0845	04812015	000	PVC PIPE (SCH 40)(12 IN)	LF	10.050	33,374.000	-33,374.000	0.000	0.00
0930	05122058	002	PORT CTB (FUR & INST)(SNGL SLP)(TY J-J)	LF	40.000	210.000	-210.000	0.000	0.00
0955	05142022	002	PERM CONC TRF BARR (SGL SLP)(TY 4)(42")	LF	120.000	30.000	-30.000	0.000	0.00
0960	05142026	002	PERM CONC TRF BARR(SGL SLP)TY 2(42")SPL	LF	115.000	180.000	-160.000	0.000	0.00
0980	05292009	000	CONCRETE CURB (SPECIAL)	LF	102.830	100.000	0.000	0.000	0.00
0995	05292071	000	CONC CURB (SLOTTED)	LF	7.260	1,229.000	-432.000	0.000	0.00
1015	05312013	000	CURB RAMPS (TY 20)	EA	1,300.000	1.000	0.000	0.000	0.00
1060	06102025	015	INS RD IL AM (TY SA) 40T-8 (.25 KW)S	EA	2,352.000	4.000	-4.000	0.000	0.00
1065	06102045	015	INS RD IL AM (TY SP) 38S-8-8 (.25 KW)S	EA	2,984.000	3.000	-3.000	0.000	0.00
1160	06182056	000	CONDT (RM) (3")	LF	28.750	4,102.000	-4,102.000	0.000	0.00
1255	06362001	014	ALUMINUM SIGNS (TY A)	SF	20.000	153.000	133.360	0.000	0.00
1300	06442063	000	INS SM RD SN SUP&AM (RAIL MOUNT)	EA	1,585.000	15.000	-6.000	0.000	0.00
1315	06502042	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	12,275.000	4.000	-4.000	0.000	0.00
1320	06502095	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	30,006.000	2.000	-2.000	0.000	0.00
1325	06502105	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	35,986.000	1.000	-1.000	0.000	0.00
1330	06502110	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	38,446.000	1.000	-1.000	0.000	0.00
1345	06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	14.500	564.000	-59.000	0.000	0.00
1350	06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	14.500	163.000	-86.000	0.000	0.00
1460	06662183	000	REF PAV MRK TY II (Y) 12" (SLD)	LF	0.750	821.000	0.000	0.000	0.00
1475	06682113	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	155.000	72.000	-41.000	0.000	0.00
1545	06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	510.000	0.000	0.000	0.00
1585	06782015	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	1.000	72.000	-41.000	0.000	0.00
1860	60102031	000	COMM CABLE (22 AWG)(6 PAIR)	LF	1.030	21,861.000	-21,861.000	0.000	0.00
1910	64732011	001	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.450	510.000	0.000	0.000	0.00
1920	64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.000	607.000	-607.000	0.000	0.00
1925	64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	2.500	245.000	-245.000	0.000	0.00
1940	64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	5.000	1,408.000	-1,408.000	0.000	0.00

1955	66232003	000	MULTI-DUCT CONDUIT (RMC)	LF	56.850	3,410.000	-3,410.000	0.000	0.00
1980	83682003	000	CONDUIT (PREPARE)	LF	0.750	1,855.000	0.000	0.000	0.00
2279	96012001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
2280	05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	1.000	-1.000	0.000	0.00
2281	05852007		RIDE BONUS/PENALTY (SS 3000)	DOL	1.000	50,000.000	0.000	0.000	0.00
2282	05852018		RIDE BONUS/PENALTY (ITEM 3268)	DOL	1.000	50,000.000	0.000	0.000	0.00
2283	32242078		PRODUCTION BONUS/PENALTY	DOL	1.000	50,000.000	0.000	0.000	0.00
2284	32242079		PLACEMENT BONUS/PENALTY	DOL	1.000	50,000.000	0.000	0.000	0.00
2285	96022601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
2286	96022602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
2287	96022603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
2288	96042001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00
			LANE CLOSURE ASSESSMENT FEE						
2289	96052005		CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1,800,000.000	0.000	0.000	0.00
			HARD DATE COMPLETION BY 10/5/16						
2291	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	150,000.000	0.000	0.000	0.00
2292	96062056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	30,000.000	0.000	0.000	0.00
2293	96102001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
4813	96082026		UNIQUE CHANGE ORDER ITEM 26	DOL	2,104.520	0.000	2.000	0.000	0.00
			CO 29 TY C1 RISER WITHOUT MANHOLE BY EA						
4843	96082047		UNIQUE CHANGE ORDER ITEM 47	DOL	617.900	0.000	0.000	0.000	0.00
			CO # 63 - ADD'L SW3P DUE TO HURRICANE HARVEY; DOL = LS						
4844	96082048		UNIQUE CHANGE ORDER ITEM 48	DOL	3,131.080	0.000	0.000	0.000	0.00
			CO # 63 - CLEAN-UP WALL RW 9-7 - HURRICANE HARVEY; DOL = LS						
4846	96082049		UNIQUE CHANGE ORDER ITEM 49	DOL	1,971.040	0.000	0.000	0.000	0.00
			CO #63 - CLEAN-UP WALL RW 9-3 - HURRICANE HARVEY; DOL = LS						
4847	96082050		UNIQUE CHANGE ORDER ITEM 50	DOL	2,782.470	0.000	0.000	0.000	0.00
			CO # 63 - REMOVE DEBRIS - HURRICANE HARVEY; DOL = LS						

Category Subtotal 0.00

PROJECT CM 2013(740) **CONTROL** 168501093
CATEGORY 001 **DESCRIPTION** ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2340	01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.500	1,476.000	0.000	0.000	0.00
2350	01622003	000	STRAW OR HAY MULCH	SY	0.250	1,476.000	0.000	0.000	0.00
2355	01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.100	4,228.000	0.000	0.000	0.00
2360	01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	4,228.000	0.000	0.000	0.00
2455	04012001	000	FLOWABLE BACKFILL	CY	100.000	3.000	0.000	0.000	0.00
2490	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	200.000	42.000	0.000	0.000	0.00
2515	04202010	002	CL C CONC (SIGN COLUMN)	CY	700.000	23.500	0.000	0.000	0.00
2535	04202117	002	CL C CONC (SIGN FOOTING)	CY	600.000	9.800	0.000	0.000	0.00
2570	04322066	000	RIPRAP (CONC)(CL B)	CY	350.000	1.000	0.000	0.000	0.00
2640	04652011	001	INLET (COMPL)(TY AD)	EA	2,203.000	3.000	-3.000	0.000	0.00
2680	04792001	000	ADJ MANHS	EA	730.000	2.000	0.000	0.000	0.00
2685	04792006	000	ADJUST INLET (CAP)	EA	853.000	2.000	0.000	0.000	0.00
2695	04812015	000	PVC PIPE (SCH 40)(12 IN)	LF	10.050	560.000	-560.000	0.000	0.00
2730	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	5,320.000	0.000	0.000	0.00
2735	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	480.000	0.000	0.000	0.00

2750	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	5,320.000	-5,320.000	0.000	0.00
2755	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	480.000	0.000	0.000	0.00
2815	06102072	015	REMOVE RDWY ILL ASSEM	EA	450.000	4.000	0.000	0.000	0.00
2850	06182056	000	CONDT (RM) (3")	LF	28.750	60.000	-60.000	0.000	0.00
2855	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.200	185.000	0.000	0.000	0.00
2860	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.250	315.000	0.000	0.000	0.00
2900	06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	3,975.000	1.000	0.000	0.000	0.00
2910	06362001	014	ALUMINUM SIGNS (TY A)	SF	20.000	56.000	0.000	0.000	0.00
2915	06362003	014	ALUMINUM SIGNS (TY O)	SF	16.100	106.250	0.000	0.000	0.00
2940	06442028	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	730.000	1.000	0.000	0.000	0.00
2955	06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	9,195.000	1.000	0.000	0.000	0.00
2985	06622036	000	WK ZN PAV MRK NON-REMOV (Y) 8" (SLD)	LF	0.250	86.000	0.000	0.000	0.00
3020	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.450	193.000	0.000	0.000	0.00
3040	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	500.000	2.000	0.000	0.000	0.00
3045	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	500.000	4.000	0.000	0.000	0.00
3130	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	1.500	3.000	0.000	0.000	0.00
3135	06782012	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	1.000	2.000	0.000	0.000	0.00
3140	06782013	000	PAV SURF PREP FOR MRK (RPM)	EA	0.050	441.000	0.000	0.000	0.00
3225	06862157	000	INS TRF SIG PL AM(S) 2 ARM (44-28)LUM	EA	10,909.000	2.000	0.000	0.000	0.00
3245	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	135.000	0.000	0.000	0.00
3250	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	135.000	0.000	0.000	0.00
3300	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	130.000	0.000	0.000	0.00
3335	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	421.000	0.000	0.000	0.00
3355	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	895.000	14.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT CM 2013(740) **CONTROL** 168505098
CATEGORY 001 **DESCRIPTION** ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3575	01342004	000	BACKFILL (TY A OR B)	STA	350.000	8.210	0.000	0.000	0.00
3580	01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.500	2,873.000	0.000	0.000	0.00
3590	01622003	000	STRAW OR HAY MULCH	SY	0.250	2,873.000	0.000	0.000	0.00
3595	01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.100	22,251.000	0.000	0.000	0.00
3600	01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	22,251.000	0.000	0.000	0.00
3705	04012001	000	FLOWABLE BACKFILL	CY	100.000	14.000	0.000	0.000	0.00
3890	04622019	015	CONC BOX CULV (8 FT X 4 FT)	LF	296.550	40.000	0.000	0.000	0.00
3955	04652342	001	INLET (COMPL)(TY A)(SPL)	EA	3,198.000	1.000	0.000	0.000	0.00
3985	04672067	000	SET (TY I)(S= 8 FT)(HW= 6 FT)(3:1)(C)	EA	11,517.000	1.000	0.000	0.000	0.00
4020	04812015	000	PVC PIPE (SCH 40)(12 IN)	LF	10.050	1,100.000	-1,100.000	0.000	0.00
4095	05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	2,160.000	-2,160.000	0.000	0.00
4100	05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	2,160.000	0.000	0.000	0.00
4110	05292005	000	CONC CURB (MONO) (TY I)	LF	1.000	7,769.000	0.000	0.000	0.00
4150	05362004	000	CONC DIRECTIONAL ISLAND	SY	70.000	88.000	0.000	0.000	0.00
4180	06102072	015	REMOVE RDWY ILL ASSEM	EA	450.000	3.000	0.000	0.000	0.00
4186	06132006	902	HI MST IL POLE (150 FT) (100 MPH) CO #54	EA	5,934.500	0.000	0.000	0.000	0.00
4230	06182056	000	CONDT (RM) (3")	LF	28.750	40.000	-40.000	0.000	0.00
4235	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.200	170.000	0.000	0.000	0.00

4240	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.250	280.000	0.000	0.000	0.00
4270	06212004	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.510	1,045.000	0.000	0.000	0.00
4295	06362001	014	ALUMINUM SIGNS (TY A)	SF	20.000	140.000	0.000	0.000	0.00
4315	06442005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	510.000	1.000	0.000	0.000	0.00
4335	06442043	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,565.000	1.000	0.000	0.000	0.00
4345	06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	14.500	8.000	0.000	0.000	0.00
4350	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.110	416.000	0.000	0.000	0.00
4370	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.700	1,061.000	0.000	0.000	0.00
4440	06662183	000	REF PAV MRK TY II (Y) 12" (SLD)	LF	0.750	738.000	0.000	0.000	0.00
4470	06722010	034	REFL PAV MRKR TY I-A	EA	4.000	27.000	0.000	0.000	0.00
4505	06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	190.000	0.000	0.000	0.00
4540	06782012	000	PAV SURF PREP FOR MRK (MED NOSE)	EA	1.000	1.000	0.000	0.000	0.00
4545	06782013	000	PAV SURF PREP FOR MRK (RPM)	EA	0.050	575.000	0.000	0.000	0.00
4650	11222001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	36.000	120.000	0.000	0.000	0.00
4655	11222009	001	ROCK FILTER DAMS (REMOVE)	LF	9.000	120.000	0.000	0.000	0.00
4730	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	128.000	0.000	0.000	0.00
4745	64732011	001	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.450	190.000	0.000	0.000	0.00
4760	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	603.000	0.000	0.000	0.00
4765	64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	5.000	205.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT CM 2013(740) **CONTROL** 005008087
CATEGORY NO CATEGORY **DESCRIPTION** MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4805	96062002		FORCE ACCOUNT ID 2	DOL	8,646.150	0.000	1.000	1.00	8,646.15
			CO 27 CONC COLLAR FOR 9'X5' RCB						
9603	96072001		STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.000	69,468.750	69,468.75	69,468.75
			District + Account: 120053-CNTRCT_MNT						

Category Subtotal 78,114.90

TOTAL ITEM EARNINGS THIS CONTRACT **\$167,766,338.85**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002001	002	PREPARING ROW	AC	4,000.000	30.86	28.280	113,120.00
01002001	900	PREPARING ROW	AC	4,576.470	30.86	10.990	50,295.41
CO #114 Addition of Detention Pond 8A							
01002002	002	PREPARING ROW	STA	55,556.500	237.20	237.200	13,178,001.80
01042001	000	REMOVING CONC (PAV)	SY	5.000	417,548.00	412,556.000	2,062,780.04
01042009	000	REMOVING CONC (RIPRAP)	SY	5.000	19,085.00	19,121.000	95,605.01
01042011	000	REMOVING CONC (MEDIANS)	SY	6.000	3,909.00	3,859.000	23,154.00
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	6.000	9,508.00	9,184.000	55,104.00
01042021		REMOVING CONC (CURB)	LF	6.060	0.00	400.000	2,424.00
01042022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	896.00	1,227.000	6,135.00
01042023	000	REMOVING CONC (CTB)	LF	5.000	15,285.00	16,500.000	82,500.00
01042037	000	REMOVE CONC (RAIL)	LF	8.000	10,770.00	10,770.000	86,160.00
01042054	000	REMOVING CONCRETE(MOW STRIP)	LF	6.000	1,964.00	1,964.000	11,784.00
01052084	000	REM STAB BASE & ASPH (6"-12")	SY	2.000	485,422.00	478,785.995	957,571.99
01102001	000	EXCAVATION (ROADWAY)	CY	10.000	113,931.00	104,235.000	1,042,350.00
01102003	000	EXCAVATION (SPECIAL)	CY	6.000	146,190.00	142,727.996	856,367.97
01102003	900	EXCAVATION (SPECIAL)	CY	14.630	146,190.00	99,350.000	1,453,490.50
CO #114 Addition of Detention Pond 8A							
01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.000	299,512.00	295,573.000	886,719.00
01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	20.000	16,699.00	16,699.000	333,980.00
01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	20.000	13,309.00	13,375.000	267,500.00
01342004	000	BACKFILL (TY A OR B)	STA	350.000	264.02	264.020	92,407.00
01502002		BLADING	HR	118.610	0.00	20.000	2,372.20
01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.500	33,670.00	119,419.111	59,709.56
01622002	000	BLOCK SODDING	SY	2.500	38,019.00	89,340.223	223,350.56
01622003	000	STRAW OR HAY MULCH	SY	0.250	33,670.00	30,195.000	7,548.75
01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.100	176,559.00	99,391.883	9,939.19
01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	176,559.00	108,734.000	10,873.40
01662001	001	FERTILIZER	AC	450.000	49.80	51.537	23,191.65
01682001	000	VEGETATIVE WATERING	MG	10.000	4,441.40	3,019.200	30,192.00
02602006	003	LIME TRT (EXST MATL) (6")	SY	1.000	528,810.00	414,686.803	414,686.85
02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	150.000	7,137.00	5,633.164	844,974.60
02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	527,171.00	643,238.000	2,572,951.99
02762238		CEM TRT(PLNT MX)(CL N)(TY E)(GR 4)(12")	SY	8.000	0.00	160.000	1,280.00
CO #185 Jackrabbit MOD							
02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	60.000	13,339.00	977.420	58,645.20
02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	55.000	37,182.00	29,328.929	1,613,091.11
03052014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	1.000	479,596.00	471,574.000	471,574.02
03542023	000	PLANE ASPH CONC PAV(0" TO 4")	SY	0.500	35,215.00	53,057.222	26,528.61
03602002	011	CONC PVMT (CONT REINF-CRCP)(9")	SY	30.000	145,923.00	141,013.550	4,230,406.50
03602004	011	CONC PVMT (CONT REINF-CRCP)(11")	SY	25.000	27,632.00	21,108.321	527,708.04
03602006	011	CONC PVMT (CONT REINF-CRCP)(13")	SY	25.000	334,994.00	328,713.267	8,217,831.72
03606001		CONC PVMT (CONT REINF - CRCP) (7")	SY	99.720	0.00	100.400	10,011.89
CO #156 Tie In UPRR Crossing SH6							

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE			Page 41 of 59
03612006	014	FULL-DEPTH REPAIR CRCP (13") CO 109	SY	349.660	0.00	115.230	40,291.32
03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	1,022.00	1,022.000	255,500.00
04002001	004	STRUCT EXCAV	CY	1.000	13,309.00	13,398.300	13,398.30
04002001	904	STRUCT EXCAV CO #90	CY	9.590	13,309.00	215.000	2,061.85
04002005	004	CEM STABIL BKFL	CY	20.000	62,685.00	53,784.146	1,075,682.92
04002008	004	CUT & RESTORING PAV (ASPH)	SY	135.000	46.00	46.000	6,210.00
04002009	004	CUT & RESTORING PAV (CONC)	SY	175.000	46.00	1,025.118	179,395.66
04002009	900	CUT & RESTORING PAV (CONC) CO #124 Driveway Ponding	SY	225.090	46.00	24.000	5,402.16
04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	20.000	7,964.00	7,280.745	145,614.90
04012001	000	FLOWABLE BACKFILL	CY	100.000	259.00	584.000	58,400.00
04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	47,152.00	40,845.460	40,845.46
04032001	000	TEMPORARY SPL SHORING	SF	1.000	134,503.00	126,150.200	126,150.22
04162002	001	DRILL SHAFT (24 IN)	LF	100.000	60.00	60.000	6,000.00
04162003	001	DRILL SHAFT (30 IN)	LF	125.000	5,261.00	5,623.070	702,883.75
04162004	001	DRILL SHAFT (36 IN)	LF	150.000	13,944.00	15,637.000	2,345,550.00
04162005	001	DRILL SHAFT (42 IN)	LF	200.000	9,188.00	8,516.000	1,703,200.00
04162006	001	DRILL SHAFT (48 IN)	LF	225.000	3,800.00	2,580.000	580,500.00
04162007	001	DRILL SHAFT (54 IN)	LF	250.000	222.00	222.000	55,500.00
04162007	011	DRILL SHAFT (54 IN) CO 109	LF	350.000	222.00	46.000	16,100.00
04162008	001	DRILL SHAFT (60 IN)	LF	300.000	536.00	402.000	120,600.00
04162009	001	DRILL SHAFT (66 IN)	LF	350.000	408.00	432.000	151,200.00
04162010	001	DRILL SHAFT (72 IN)	LF	400.000	664.00	664.000	265,600.00
04162012	001	DRILL SHAFT (84 IN)	LF	450.000	480.00	422.000	189,900.00
04162018	001	DRILL SHAFT (SIGN MTS)(24 IN)	LF	78.000	167.00	72.000	5,616.00
04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	200.000	336.00	182.000	36,400.00
04162022	001	DRILL SHAFT (SIGN MTS)(48 IN)	LF	225.000	52.00	244.000	54,900.00
04162025	001	DRILL SHAFT (HIGH MAST POLE)(54 IN) CO #53	LF	504.770	0.00	46.000	23,219.42
04162026	001	DRILL SHAFT (HIGH MAST POLE)(60 IN)	LF	440.000	402.00	585.000	257,400.00
04162027	001	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	525.000	427.00	307.000	161,175.00
04162029	001	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	110.000	128.00	192.000	21,120.00
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	165.000	121.00	137.100	22,621.50
04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	205.000	51.00	51.000	10,455.00
04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	255.000	44.00	44.000	11,220.00
04162038		DRILL SHAFT (108 IN) CO #104	LF	1,020.870	0.00	290.000	296,052.30
04162049		DRILL SHAFT (96 IN) CO #104	LF	899.410	0.00	58.000	52,165.78
04162051	001	DRILL SHAFT (120 IN)	LF	1,000.000	93.00	82.000	82,000.00
04162068	001	DRILL SHAFT (SIGN MTS)(60 IN)	LF	300.000	110.00	456.000	136,800.00
04166011		DRILL SHAFT (78 IN) CO #129 DC SH 6 A Bridge 1 Bent 6	LF	588.330	0.00	88.000	51,773.04
04202003	002	CL C CONC (ABUT)	CY	800.000	585.20	586.700	469,360.00
04202005	002	CL C CONC (FOOTING)	CY	500.000	2,733.70	2,887.900	1,443,950.00
04202010	002	CL C CONC (SIGN COLUMN)	CY	700.000	490.60	659.526	461,668.20

04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	500.000	1,112.20	1,005.300	502,650.00
04202019	002	CL C CONC (CAP)	CY	1,200.000	140.20	140.200	168,240.00
04202050	002	CL F CONC (CAP)	CY	600.000	4,752.80	4,993.300	2,995,980.00
04202051	002	CL C CONC (COLUMN)	CY	600.000	679.80	790.623	474,373.80
04202055	002	CL C CONC (COLUMN)(MASS PLACEMENT)	CY	600.000	3,388.80	3,557.600	2,134,560.00
04202059	002	CL C CONC (CAP)(MASS PLACEMENT)	CY	600.000	1,145.50	1,145.500	687,300.00
04202060	002	CL B CONC (DITCH INTERCEPTOR STRUCTURE)	EA	1,300.000	4.00	2.000	2,600.00
04202117	002	CL C CONC (SIGN FOOTING)	CY	600.000	161.40	196.135	117,681.00
04202117	002	CL C CONC (SIGN FOOTING)	CY	779.260	161.40	7.200	5,610.67
04202242		CO 109 CL A CONC (CHANNEL LINING)	CY	663.920	0.00	3.000	1,991.76
04202244		CO #76 CL E CONC(SEAL SLAB)(NON-REINF)	CY	862.200	0.00	1.000	862.20
04222001	000	CO #76 REINF CONC SLAB	SF	5.000	546,313.00	546,661.000	2,733,305.01
04222001	900	REINF CONC SLAB	SF	11.120	546,313.00	19,460.000	216,395.20
04226011		CO 3 BRIDGE MEDIAN	SF	12.000	0.00	47,916.000	574,992.00
04232005	000	CO #126 For FM 1960 Bridge RETAINING WALL (TEMP WALL)	SF	10.000	8,531.00	8,531.000	85,310.00
04232024	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	28.800	49,532.00	24,199.000	696,931.20
04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	28.800	228,717.00	257,417.000	7,413,609.59
04252019	001	PRESTR CONC U-BEAM (U54)	LF	130.000	33,862.39	35,173.000	4,572,490.00
04322001	000	RIPRAP (CONC)(4 IN)	CY	350.000	3,111.20	1,553.284	543,649.40
04322002	000	RIPRAP (CONC)(5 IN)	CY	450.000	37.00	54.687	24,609.15
04322021	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	125.000	69.00	45.229	5,653.63
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	350.000	1,534.00	756.396	264,738.60
04322039	900	RIPRAP (MOW STRIP)(4 IN)	CY	499.330	1,534.00	32.400	16,178.29
04322066	000	RIPRAP (CONC)(CL B)	CY	350.000	17.50	31.001	10,850.35
04322084	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	38.00	70.377	28,150.80
04322085	000	RIPRAP (CONC) (CL B) (6")	CY	350.000	826.00	1,317.488	461,120.80
04342050	003	ELASTOMERIC BEAR (EE6)	EA	3,000.000	24.00	24.000	72,000.00
04422003	016	STR STL (TUB GIRDER)	LB	1.730	1,667,374.00	4,876,984.000	8,437,182.33
04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	3.000	3,853.00	4,493.000	13,479.00
04502013	001	RAIL (TY SSTR)	LF	30.000	52,634.97	52,637.000	1,579,110.00
04502109	001	RAIL (TY SSTR) W/DRAIN SLOTS	LF	30.000	7,959.00	8,902.000	267,060.00
04542001	000	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	100.000	2,371.00	2,454.000	245,400.00
04542009	000	SEALED EXPANSION JOINT (5 IN)(SEJ-A)	LF	200.000	27.00	27.000	5,400.00
04602004	000	CMP (GAL STL 24 IN)	LF	53.200	207.00	359.000	19,098.80
04602007	000	CMP (GAL STL 36 IN)	LF	65.750	101.00	101.000	6,640.75
04622001	015	CONC BOX CULV (3 FT X 2 FT)	LF	110.550	400.00	494.000	54,611.70
04622003	015	CONC BOX CULV (4 FT X 2 FT)	LF	127.300	457.00	463.000	58,939.90
04622004	015	CONC BOX CULV (4 FT X 3 FT)	LF	138.650	1,013.00	1,013.000	140,452.45
04622005	015	CONC BOX CULV (4 FT X 4 FT)	LF	149.500	5,041.00	4,941.000	738,679.50
04622006	015	CONC BOX CULV (5 FT X 2 FT)	LF	204.430	0.00	7.000	1,431.01
04622007	015	CO 8 CONC BOX CULV (5 FT X 3 FT)	LF	175.100	1,990.00	1,801.000	315,355.10
04622008	015	CONC BOX CULV (5 FT X 4 FT)	LF	185.900	3,222.00	3,842.500	714,320.75
04622008	915	CONC BOX CULV (5 FT X 4 FT)	LF	203.440	3,222.00	1,383.500	281,459.24

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 7					
04622009	015	CONC BOX CULV (5 FT X 5 FT)	LF	200.000	1,273.00	783.000	156,600.00
04622010	015	CONC BOX CULV (6 FT X 3 FT)	LF	150.000	2,290.00	635.000	95,250.00
04622012	015	CONC BOX CULV (6 FT X 5 FT)	LF	249.650	0.00	2,289.000	571,448.85
		CO 8					
04622016	015	CONC BOX CULV (7 FT X 5 FT)	LF	325.000	1,430.00	1,457.000	473,525.00
04622020	015	CONC BOX CULV (8 FT X 5 FT)	LF	299.200	5,279.00	5,446.000	1,629,443.20
04622021		CONC BOX CULV (8 FT X 6 FT)	LF	663.960	0.00	75.000	49,797.00
		CO #114 Addition of Detention Pond 8A					
04622024	015	CONC BOX CULV (9 FT X 5 FT)	LF	358.100	715.00	724.000	259,264.40
04642003	006	RC PIPE (CL III)(18 IN)	LF	48.550	107.00	127.000	6,165.85
04642005	006	RC PIPE (CL III)(24 IN)	LF	50.200	22,328.00	25,655.700	1,287,916.14
04642007	006	RC PIPE (CL III)(30 IN)	LF	57.650	3,744.00	5,026.500	289,777.73
04642009	006	RC PIPE (CL III)(36 IN)	LF	69.000	3,757.00	3,290.000	227,010.00
04642010	006	RC PIPE (CL III)(42 IN)	LF	79.250	5,597.00	5,206.000	412,575.50
04642011	006	RC PIPE (CL III)(48 IN)	LF	93.850	2,394.00	1,786.000	167,616.10
04642012	006	RC PIPE (CL III)(54 IN)	LF	122.650	4,741.00	2,648.000	324,777.20
04642013	006	RC PIPE (CL III)(60 IN)	LF	176.390	0.00	10.000	1,763.90
		CO 8					
04642036	006	RC PIPE (CL V)(24 IN)	LF	61.100	4,078.00	4,450.800	271,943.88
04642040	006	RC PIPE (CL V)(36 IN)	LF	94.050	266.00	370.000	34,798.50
04652001	001	INLET (COMPL)(TY C)	EA	2,802.000	6.00	11.000	30,822.00
04652005	001	MANH (COMPL)(TY M)	EA	2,946.000	30.00	31.000	91,326.00
04652006		MANH (COMPL)(JUNCT BOX)(TY M)	EA	4,353.840	0.00	1.000	4,353.84
		CO #105					
04652007		INLET EXT (TY C)	EA	1,016.880	0.00	1.000	1,016.88
		CO #47					
04652010	001	INLET (COMPL)(TY AAD)	EA	2,777.000	15.00	21.000	58,317.00
04652011	001	INLET (COMPL)(TY AD)	EA	2,203.000	152.00	67.000	147,601.00
04652013	001	MANH (COMPL)(TY A)	EA	2,866.000	155.00	181.000	518,746.00
04652091	001	MANH (COMPL)(JUNCT BOX)(SPL)	EA	27,814.000	11.00	14.000	389,396.00
04652091	900	MANH (COMPL)(JUNCT BOX)(SPL)	EA	60,262.310	11.00	1.000	60,262.31
		CO #114 Addition of Detention Pond 8A					
04652098	001	INLET (COMPL)(TY C1)	EA	3,460.000	156.00	137.000	474,020.00
04652105	001	MANH (COMPL)(TY M)(MOD)	EA	2,733.000	6.00	4.000	10,932.00
04652119	001	INLET (COMPL)(TY AZ)	EA	3,213.000	21.00	20.000	64,260.00
04652120	001	INLET (COMPL)(TY AZR)	EA	4,398.000	39.00	50.000	219,900.00
04652229	001	INLET EXT (TY C1)	EA	797.000	69.00	64.000	51,008.00
		CO 9					
04652304	001	INLET (COMPL)(TY AZ)(2 GRATES)	EA	4,916.000	30.00	66.000	324,456.00
04652342	001	INLET (COMPL)(TY A)(SPL)	EA	3,198.000	85.00	81.000	259,038.00
04652447	001	INLET (COMP)(TY AD)(MOD)	EA	1,878.000	53.00	42.000	78,876.00
04652484	001	INLET(COMPL)(TY AAD)(MOD)	EA	2,297.000	4.00	4.000	9,188.00
04652540	001	INLET (COMPL)(TY AZR2G)	EA	5,987.000	32.00	56.000	335,272.00
04652735	001	INLET (COMP)(TY C1)(MOD-1)	EA	3,193.000	5.00	6.500	20,754.50
04652764	001	INLET C1 (RISER)	EA	1,975.000	62.00	46.000	90,850.00
04652765	001	INLET (COMPL)(TY C1)(MOD-2)	EA	3,465.000	21.00	13.500	46,777.50
04662006	000	WINGWALL (SW-0)(HW=4 FT)	EA	11,470.000	1.00	1.000	11,470.00
04662008	000	WINGWALL (SW-0)(HW=6 FT)	EA	11,786.000	1.00	2.000	23,572.00

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE			Page 44 of 59
04662330	000	WINGWALL (PW-1)(HW=7 FT)	EA	12,500.000	1.00	1.000	12,500.00
04672101		SET (TY I)(S= 3 FT)(HW= 3 FT)(4:1)(C) CO 41	EA	4,386.770	0.00	1.000	4,386.77
04672211	000	SET (TY II)(24 IN)(RCP)(3:1)(C)	EA	624.000	6.00	7.000	4,368.00
04672213	000	SET (TY II)(30 IN)(RCP)(3:1)(C)	EA	780.000	6.00	4.000	3,120.00
04672356	000	SET (TY II)(24 IN)(RCP)(3:1)(P)	EA	624.000	1.00	7.000	4,368.00
04672403		SET (TY I)(S=3 FT)(HW= 2 FT)(4:1)(C) CO 46	EA	4,424.260	0.00	1.000	4,424.26
04712003	000	GRATE & FRAME	EA	3,500.000	66.00	69.000	241,500.00
04762022	003	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	433.100	262.00	331.000	143,356.10
04762089	003	JCK OR TUN BOX CUL(8X5FT)E-80COOPER LD	LF	1,612.650	100.00	125.000	201,581.25
04762089	900	JCK OR TUN BOX CUL(8X5FT)E-80COOPER LD CO #114 Addition of Detention Pond 8A	LF	2,707.860	100.00	143.000	387,223.98
04762098	003	JCK OR TUN BOX CUL(5X3FT)E-80 COOPER LD	LF	1,070.300	650.00	360.000	385,308.00
04792001	000	ADJ MANHS	EA	730.000	12.00	12.000	8,760.00
04792003	000	ADJ MANHS & INLETS	EA	730.000	5.00	11.000	8,030.00
04792006	000	ADJUST INLET (CAP)	EA	853.000	23.00	38.980	33,249.94
04812013	000	PVC PIPE (SCH 40)(8 IN)	LF	48.520	3,708.00	4,198.000	203,686.96
04962002	000	REMOV STR (INLET)	EA	217.000	149.00	148.000	32,116.00
04962003	000	REMOV STR (MANHOLE)	EA	217.000	49.00	47.000	10,199.00
04962006	000	REMOV STR (HEADWALL)	EA	1,000.000	4.00	5.000	5,000.00
04962007	000	REMOV STR (PIPE)	LF	13.300	30,413.00	29,859.000	397,124.70
04962008	000	REMOV STR (BOX CULVERT)	LF	26.250	5,343.00	3,399.000	89,223.75
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	50,000.000	3.00	3.000	150,000.00
04962040	000	REMOV STR (RET WALL)	LF	60.000	7,134.00	7,134.000	428,040.00
05002001	011	MOBILIZATION	LS	14,209,000.000	1.00	1.000	14,209,000.00
05022001	933	BARRICADES, SIGNS AND TRAFFIC HANDLING CO #69	MO	1,722.750	40.00	4.000	6,891.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	40.00	77.000	385,000.00
05022011	933	FREEWAY 1 LANE CLOSURE CO #69	EA	2,074.000	0.00	4.000	8,296.00
05022028	933	LANE CLOSURES CO #69	EA	1,255.000	0.00	9.000	11,295.00
05022045	933	LANE CLOSURES	EA	1,490.600	0.00	18.000	26,830.80
05082002	000	CONSTRUCTING DETOURS	SY	30.000	60,277.00	73,158.782	2,194,763.46
05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	30,480.00	27,160.000	108,640.00
05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	1,480.00	1,140.000	4,560.00
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	59,560.00	59,936.000	239,744.00
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,860.00	3,620.000	14,480.00
05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	30,480.00	18,970.000	75,880.00
05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	1,380.00	1,140.000	4,560.00
05122057		PORT CTB (REMOVE)(F-SHAPE)(TY 4) CO #185 Jackrabbit MOD	LF	11.500	0.00	40.000	460.00
05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J)	LF	4.000	40,050.00	14,700.000	58,800.00
05122060	002	PORT CTB (MOVE)(SNGL SLP)(TY J-J)	LF	4.000	65,040.00	103,763.000	415,052.00
05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J)	LF	4.000	40,050.00	51,450.000	205,800.00
05142005	002	PERM CONC TRF BARR (SGL SLP)(TY 2)(42")	LF	30.000	19,286.00	641.000	19,230.00
05142005	902	PERM CONC TRF BARR (SGL SLP)(TY 2)(42") CO 110	LF	50.000	19,286.00	384.000	19,200.00

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE				
05282004	001	LANDSCAPE PAVERS		SY	50.000	7,960.00	7,074.468	353,723.40
05292005	000	CONC CURB (MONO) (TY I)		LF	1.000	16,635.00	383.750	383.75
05292006	000	CONC CURB (MONO) (TY II)		LF	4.000	94,403.00	89,819.886	359,279.54
05292007		CONC CURB (DOWEL)		LF	17.650	0.00	763.000	13,466.95
		CO 31						
05292021	000	CONC CURB (DOWEL) (REINF) (TY II)		LF	7.950	1,462.00	2,147.820	17,075.17
05292065		CONC CURB (TY F2)		LF	122.180	0.00	232.000	28,345.76
05292070	000	CONCRETE CURB (TYPE U-TURN)(SPECIAL)		LF	33.510	1,206.00	2,817.000	94,397.67
05302010	006	DRIVEWAYS (CONC)		SY	50.000	5,604.00	4,595.095	229,754.75
05312005	000	CURB RAMPS (TY 1)		EA	1,300.000	22.00	22.000	28,600.00
05312010	000	CURB RAMPS (TY 7)		EA	1,300.000	39.00	34.000	44,200.00
05312013	000	CURB RAMPS (TY 20)		EA	1,300.000	2.00	2.000	2,600.00
05312014	000	CURB RAMPS (TY 22)		EA	2,300.000	1.00	5.000	11,500.00
05312015	000	CONC SIDEWALKS (4")		SY	57.000	16,695.00	12,717.745	724,911.50
05312044	000	CURB RAMPS (TY 10)		EA	1,500.000	8.00	8.000	12,000.00
05402001		MTL W-BEAM GD FEN (TIM POST)		LF	27.180	0.00	737.500	20,045.25
05402011		MTL BEAM GD FEN TRANS (THRIE-BEAM)		EA	1,750.770	0.00	1.000	1,750.77
		CO 177 Guardrail Ramp 131						
05402044		DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION		EA	1,318.210	0.00	2.000	2,636.42
05402044		DOWNSTREAM ANCHOR TERMINAL(DAT)SECTION		EA	1,873.300	0.00	1.000	1,873.30
		CO 180 Jackrabbit Column Protection						
05422001	000	REMOVING METAL BEAM GUARD FENCE		LF	4.100	1,964.00	2,312.000	9,479.20
05422002	000	REMOVING TERMINAL ANCHOR SECTION		EA	167.500	15.00	10.000	1,675.00
05442001		GUARDRAIL END TREATMENT (INSTALL)		EA	2,639.460	0.00	2.000	5,278.92
05442001		GUARDRAIL END TREATMENT (INSTALL)		EA	3,230.950	0.00	1.000	3,230.95
		CO 177 Guardrail Ramp 131						
05442001		GUARDRAIL END TREATMENT (INSTALL)		EA	4,138.830	0.00	1.000	4,138.83
		CO 180 Jackrabbit Column Protection						
05442003	001	GUARDRAIL END TREATMENT (REMOVE)		EA	300.000	23.00	17.000	5,100.00
05452001	000	CRASH CUSH ATTEN (INSTL)		EA	12,500.000	35.00	35.000	437,500.00
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)		EA	2,040.000	46.00	30.000	61,200.00
05452003	000	CRASH CUSH ATTEN (REMOVE)		EA	860.000	13.00	36.000	30,960.00
06102020	915	INS RD IL AM (TY SA) 40B-8 (.25 KW)S		EA	325.710	48.00	48.000	15,634.08
		CO #54						
06102020	015	INS RD IL AM (TY SA) 40B-8 (.25 KW)S		EA	1,959.000	48.00	48.000	94,032.00
06102025	915	INS RD IL AM (TY SA) 40T-8 (.25 KW)S		EA	413.680	16.00	16.000	6,618.88
		CO #54						
06102025	015	INS RD IL AM (TY SA) 40T-8 (.25 KW)S		EA	2,352.000	16.00	16.000	37,632.00
06102025		INS RD IL AM (TY SA) 40T-8 (.25 KW)S		EA	5,619.930	16.00	8.000	44,959.44
		CO 188 Illumination revisions HW 6 US 290 DC						
06102072	015	REMOVE RDWY ILL ASSEM		EA	450.000	15.00	11.000	4,950.00
06132002	002	HI MST IL POLE (100 FT) (100 MPH)		EA	25,141.600	0.00	2.000	50,283.20
		CO #53						
06132004	902	HI MST IL POLE (125 FT) (100 MPH)		EA	4,707.400	9.00	14.000	65,903.60
		CO #54						
06132004	002	HI MST IL POLE (125 FT) (100 MPH)		EA	24,623.000	9.00	14.000	344,722.00
06132006	902	HI MST IL POLE (150 FT) (100 MPH)		EA	5,934.500	4.00	3.000	17,803.50
		CO #54						
06132006	002	HI MST IL POLE (150 FT) (100 MPH)		EA	29,673.000	4.00	3.000	89,019.00

06132008	902	HI MST IL POLE (175 FT) (100 MPH) CO #54	EA	7,806.340	12.00	6.000	46,838.04
06132008	002	HI MST IL POLE (175 FT) (100 MPH)	EA	37,526.000	12.00	6.000	225,156.00
06142001	900	HI MST IL ASM(12-400 WATT)(ASYM)(TY A) CO #54	EA	4,137.860	4.00	5.000	20,689.30
06142001	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY A)	EA	26,720.000	4.00	5.000	133,600.00
06142002	900	HI MST IL ASM(12-400 WATT)(ASYM)(TY B) CO #54	EA	4,886.150	21.00	20.000	97,723.00
06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	26,720.000	21.00	20.000	534,400.00
06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.000	619.00	1,892.000	9,460.00
06182019	000	CONDT (PVC) (SCHD 40) (2") (BORE)	LF	8.500	1,010.00	1,490.000	12,665.00
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	6.100	68,083.00	65,289.000	398,262.90
06182022		CONDT (PVC) (SCHD 40) (3") CO 98	LF	6.730	68,083.00	15,146.000	101,932.58
06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	20.050	10,815.00	8,352.000	167,457.60
06182023		CONDT (PVC) (SCHD 40) (3") (BORE) CO 98	LF	22.010	10,815.00	1,492.000	32,838.92
06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	4.950	872.00	605.000	2,994.75
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.200	52,991.00	56,376.000	236,779.20
06182034		CONDT (PVC) (SCHD 80) (2") CO 109	LF	27.790	52,991.00	210.000	5,835.90
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	18.630	6,356.00	11,450.000	213,313.50
06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	8.150	2,100.00	2,695.000	21,964.25
06182038		CONDT (PVC) (SCHD 80) (3") CO 109	LF	26.710	2,100.00	5,394.000	144,073.74
06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	15.000	80.00	1,442.000	21,630.00
06182040	000	CONDT (PVC) (SCHD 80) (4")	LF	12.680	320.00	380.000	4,818.40
06182046	000	CONDT (RM) (1")	LF	9.150	1,100.00	2,540.000	23,241.00
06182052	000	CONDT (RM) (2")	LF	17.250	1,284.00	1,439.000	24,822.75
06182053	000	CONDT (RM) (2") (BORE)	LF	12.750	180.00	140.000	1,785.00
06182056	000	CONDT (RM) (3")	LF	28.750	0.00	10.000	287.50
06182056	900	CONDT (RM) (3")	LF	32.930	0.00	5,834.000	192,113.62
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.600	8,133.00	28,826.000	46,121.60
06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.200	565.00	650.000	780.00
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.250	965.00	1,295.000	1,618.75
06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.910	15,712.00	16,497.000	15,012.27
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.960	9,406.00	16,430.000	15,772.80
06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.750	33,366.00	34,414.000	25,810.50
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.810	86,731.00	94,352.000	76,425.13
06202015	001	ELEC CONDR (NO.12) BARE	LF	0.630	2,352.00	2,961.000	1,865.43
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.630	4,704.00	5,918.000	3,728.34
06212004	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.510	3,400.00	2,130.000	3,216.30
06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	1,025.000	12.00	13.000	13,325.00
06242002	014	GROUND BOX TY 1 (122422) W/APRON CO 109	EA	1,408.340	12.00	2.000	2,816.68
06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,175.000	103.00	115.000	135,125.00
06242004		GROUND BOX TY 2 (243636) W/APRON CO 98	EA	1,397.710	103.00	15.000	20,965.65
06242004	914	GROUND BOX TY 2 (243636) W/APRON	EA	1,528.180	103.00	9.000	13,753.62

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 109					
06242013	014	GROUND BOX TY D (162922)	EA	500.000	24.00	32.000	16,000.00
06242014	014	GROUND BOX TY D (162922) W/APRON	EA	575.000	176.00	193.000	110,975.00
06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	3,975.000	9.00	7.000	27,825.00
06282100	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	3,455.000	4.00	7.000	24,185.00
06282125	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(O)	EA	3,175.000	4.00	4.000	12,700.00
06282158	003	REMOVE ELECTRICAL SERVICES	EA	500.000	3.00	3.000	1,500.00
06362002	014	ALUMINUM SIGNS (TY G)	SF	16.320	1,561.50	546.000	8,910.72
06362003	014	ALUMINUM SIGNS (TY O)	SF	16.100	2,793.50	5,269.500	84,838.96
06362003		ALUMINUM SIGNS (TY O)	SF	46.500	2,793.50	242.000	11,253.00
		CO 107 Revising OSB Signs and Spacing					
06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	385.000	214.00	178.000	68,530.00
06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	565.000	157.00	144.000	81,360.00
06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	869.020	157.00	30.000	26,070.60
		CO 174 Install upsized speed limit signs					
06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	872.800	157.00	1.000	872.80
		CO #182 COSS Sign Extra Work					
06442004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	910.630	157.00	12.000	10,927.56
		CO #185 Jackrabbit MOD					
06442006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	533.000	2.00	2.000	1,066.00
06442013		IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	2,280.210	0.00	1.000	2,280.21
		CO #182 COSS Sign Extra Work					
06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,085.000	15.00	8.000	8,680.00
06442027	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	665.000	15.00	13.000	8,645.00
06442029	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	820.000	2.00	2.000	1,640.00
06442030	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	715.000	15.00	14.000	10,010.00
06442035		IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	2,792.640	0.00	6.000	16,755.84
		CO 107 Revising OSB Signs and Spacing					
06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.120	9,685.40	2,737.800	8,541.94
06472001		INSTALL LRSS (STRUCT STEEL)	LB	7.740	9,685.40	2,737.800	21,190.57
		CO 107 Revising OSB Signs and Spacing					
06502030	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	9,195.000	2.00	2.000	18,390.00
06502173	000	REMOVE OVERHD SIGN SUP	EA	3,625.000	10.00	10.000	36,250.00
06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	108,000.000	1.00	1.000	108,000.00
06502232		INS OH SN SUPP (210 FT BRDG)(SPAN ONLY)	EA	284,509.130	0.00	1.000	284,509.13
		CO #47					
06502400		INS OH SN SUP(190 FT BRDG)(SPAN ONLY)	EA	280,859.710	0.00	1.000	280,859.71
06582260		IN STL DEL ASSM (D-SW)SZ (TYC)GF1	EA	22.730	0.00	4.000	90.92
06582278	006	IN STL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	14.500	181.00	414.000	6,003.00
06582279		IN STL DEL ASSM (D-SY)SZ (TYC)GF1	EA	22.650	0.00	3.000	67.95
06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.110	25,231.00	113,170.000	12,448.70
06622002	000	WK ZN PAV MRK NON-REMOV (W) 4" (DOT)	LF	0.250	224.00	5,907.000	1,476.75
06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	105,826.00	226,326.500	22,632.65
06622012	000	WK ZN PAV MRK NON-REMOV (W) 8" (SLD)	LF	0.190	1,865.00	40,852.930	7,762.06
06622014		WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	1.640	0.00	10,103.000	16,568.92
		CO #147					
06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	0.750	346.00	951.500	713.63
06622017		WK ZN PAV MRK NON-REMOV (W) (ARROW)	EA	64.690	0.00	7.000	452.83
		CO #147					

06622027		WK ZN PAV MRK NON-REMOV (W) (WORD) CO #147	EA	76.890	0.00	7.000	538.23
06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	80,887.00	151,821.520	15,182.15
06622037	000	WK ZN PAV MRK NON-REMOV (Y) 12" (SLD)	LF	1.000	185.00	4,408.000	4,408.00
06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.700	6,910.00	10,155.000	27,418.50
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.450	57,128.00	103,723.030	46,675.37
06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.000	12,967.00	3,868.000	3,868.00
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.430	187,017.00	338,416.990	145,519.30
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	1.000	8,669.00	33,031.000	33,031.00
06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.450	1,650.00	9,228.390	13,381.17
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	2.800	2,343.00	3,367.000	9,427.60
06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	145.000	73.00	89.000	12,905.00
06622085	000	WK ZN PAV MRK REMOV (W) (DBL ARROW)	EA	155.000	49.00	57.000	8,835.00
06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	500.000	45.00	53.000	26,500.00
06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	500.000	33.00	46.000	23,000.00
06622090	000	WK ZN PAV MRK REMOV (W) (RR XING)	EA	250.000	4.00	4.000	1,000.00
06622093	000	WK ZN PAV MRK REMOV (W) (UTURN ARROW)	EA	165.000	8.00	16.000	2,640.00
06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	155.000	59.00	80.000	12,400.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.430	188,920.00	344,264.940	148,033.94
06662183	000	REF PAV MRK TY II (Y) 12" (SLD)	LF	0.750	1,676.00	500.000	375.00
06662188	000	REF PAV MRK TY II (Y) (MED NOSE)	EA	100.000	3.00	3.000	300.00
06666440		REFL PAV MRK TY II (Y)(CURB) CO #131 Paint Rasied Pavement Median	LF	2.650	0.00	12,555.000	33,270.75
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	145.000	59.00	59.000	8,555.00
06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	195.000	22.00	25.000	4,875.00
06682112	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	425.000	4.00	4.000	1,700.00
06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	325.000	3.00	3.000	975.00
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	195.000	62.00	53.000	10,335.00
06682136		PREFAB PAV MRK (TY C)(MULTI)(SHIELD) CO #182 COSS Sign Extra Work	EA	2,545.200	0.00	3.000	7,635.60
06682147	000	PREFAB PAV MRK TY C(W)(U/LT TRN ARROW)	EA	350.000	7.00	3.000	1,050.00
06722017	034	REFL PAV MRKR TY II-C-R	EA	2.700	5,143.00	8,335.000	22,504.50
06722029	034	REFL PAV MRKR TY II-A-A (CALL OUT)	EA	4.000	106.00	213.000	852.00
06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.100	408,727.00	192,238.000	19,223.80
06772002		ELIM EXT PAV MRK & MRKS (6") CO # 58	LF	0.380	0.00	70,164.165	26,662.38
06772003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.250	3,717.00	21,312.660	5,328.17
06772005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.350	1,400.00	9,155.803	3,204.54
06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.550	924.00	3,067.000	1,686.85
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	10.000	8.00	42.000	420.00
06772009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	15.000	2.00	14.000	210.00
06772015	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	15.000	67.00	13.000	195.00
06772016	000	ELIM EXT PAV MRK & MRKS (UTURN ARR)	EA	25.000	1.00	4.000	100.00
06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	10.000	9.00	34.000	340.00
06772049		ELIM EXT PAV MRK & MRKS (JIGGLE) CO # 58	EA	2.780	0.00	180.000	500.40
06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.010	246,626.00	187,505.000	1,875.05
06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.020	33,849.00	32,846.000	656.92
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.030	37,748.00	32,713.000	981.39

06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.040	5,178.00	998.000	39.92
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	59.00	39.000	39.00
06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	1.500	19.00	16.000	24.00
06782013	000	PAV SURF PREP FOR MRK (RPM)	EA	0.050	4,260.00	3,283.000	164.15
06782014	000	PAV SURF PREP FOR MRK (RR XING)	EA	25.000	4.00	4.000	100.00
06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	1.500	3.00	3.000	4.50
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	1.000	62.00	43.000	43.00
06782048	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	2.000	7.00	3.000	6.00
06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	23,000.000	4.00	4.000	92,000.00
06812001	002	TEMP TRAF SIGNALS	EA	38,500.000	3.00	3.000	115,500.00
06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	45.000	59.00	60.000	2,700.00
06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	67.000	8.00	7.000	469.00
06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	165.000	10.00	9.000	1,485.00
06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	165.000	55.00	60.000	9,900.00
06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	165.000	7.00	7.000	1,155.00
06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	165.000	55.00	60.000	9,900.00
06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	165.000	12.00	12.000	1,980.00
06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	165.000	55.00	60.000	9,900.00
06842007	000	TRF SIG CBL (TY A) (12 AWG) (2 CONDR)	LF	0.850	14,570.00	12,549.000	10,666.65
06842009	000	TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	LF	1.280	15,310.00	12,619.000	16,152.32
06842012	000	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	1.900	11,305.00	9,560.000	18,164.00
06842028	000	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	0.800	20,745.00	14,860.000	11,888.00
06862023	000	INS TRF SIG PL AM(S) 1 ARM (24')	EA	4,582.000	1.00	1.000	4,582.00
06862025	000	INS TRF SIG PL AM(S) 1 ARM (24') LUM	EA	5,600.000	1.00	1.000	5,600.00
06862033	000	INS TRF SIG PL AM(S) 1 ARM (32') LUM	EA	6,397.000	1.00	2.000	12,794.00
06862037	000	INS TRF SIG PL AM(S) 1 ARM (36') LUM	EA	7,273.000	2.00	2.000	14,546.00
06862045	000	INS TRF SIG PL AM(S) 1 ARM (44') LUM	EA	8,085.000	2.00	2.000	16,170.00
06862097	000	INS TRF SIG PL AM(S) 2 ARM (32-24')LUM	EA	9,173.000	1.00	1.000	9,173.00
06862101	000	INS TRF SIG PL AM(S) 2 ARM (32-28')LUM	EA	9,744.000	1.00	1.000	9,744.00
06862137	000	INS TRF SIG PL AM(S) 2 ARM (40-28')LUM	EA	10,724.000	2.00	2.000	21,448.00
06862153	000	INS TRF SIG PL AM(S) 2 ARM (44-24')LUM	EA	10,689.000	1.00	1.000	10,689.00
06862191	000	INS TRF SIG PL AM(S) 2 ARM (50-44')	EA	13,951.000	2.00	2.000	27,902.00
06872001	004	PED POLE ASSEMBLY	EA	950.000	47.00	47.000	44,650.00
06872001	004	PED POLE ASSEMBLY	EA	5,286.540	47.00	1.000	5,286.54
		CO 109					
06882002	000	VEH LP DETECT (SAWCUT)	LF	7.250	11,480.00	11,480.000	83,230.00
07302113	009	FULL-WIDTH MOWING	CYC	2,000.000	10.00	10.000	20,000.00
07342002	002	LITTER REMOVAL	CYC	1,800.000	10.00	162.000	291,600.00
07352001	001	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	2,800.000	10.00	162.000	453,600.00
07352003	001	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,400.000	10.00	162.000	226,800.00
07352005	001	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,300.000	10.00	162.000	210,600.00
07382001	001	CLEANING/SWEEPING (CENTER MEDIAN)	CYC	1,800.000	40.00	162.000	291,600.00
07382003	001	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	1,800.000	40.00	162.000	291,600.00
07382005	001	CLEANING/SWEEPING (FRONTAGE ROAD)	CYC	1,800.000	40.00	162.000	291,600.00
07382007	001	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	1,000.000	40.00	162.000	162,000.00
10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	60.000	1,228.00	8,125.406	487,524.36
11182001	000	DATA FBR OPTIC TRANSCVR (SINGLEMODE)	EA	1,097.350	10.00	10.000	10,973.50
11222001	001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	36.000	140.00	149.000	5,364.00
11222009	001	ROCK FILTER DAMS (REMOVE)	LF	9.000	140.00	149.000	1,341.00

11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	18.000	755.00	2,208.498	39,752.95
11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	7.000	755.00	2,208.500	15,459.50
11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	2.000	19,968.00	28,537.000	57,074.00
11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	5.000	12,750.00	20,727.000	103,635.00
11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	1.000	12,750.00	9,755.000	9,755.00
11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	1.000	19,968.00	8,421.000	8,421.00
11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	875.000	8.00	8.000	7,000.00
30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	65.000	33,888.00	42,360.000	2,753,400.08
30612001		FAST TRK CONC (CNT RNF HY STL)(12")	SY	96.350	33,888.00	7,585.656	730,877.95
		CO 200 Item QTY over 125%					
30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	90.000	1,120.00	1,400.000	126,000.00
30612011		FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	99.430	1,120.00	2,625.183	261,021.94
		CO 200 Item QTY over 125%					
32682049	000	D-GR HMA TY-D PG76-22	TON	90.000	3,769.00	317.780	28,600.20
32742001	000	NEXT GEN CONC SURFACE GRIND OF CON PVT	SY	7.330	324,139.00	289,305.613	2,120,610.14
41782002	000	HLMR BEARING (F-1500)	EA	8,000.000	8.00	8.000	64,000.00
41782005	000	HLMR BEARING (GE-500)	EA	8,000.000	4.00	4.000	32,000.00
41782006	000	HLMR BEARING (E-1500)	EA	8,000.000	2.00	2.000	16,000.00
41782015	000	HLMR BEARING (F-1000)	EA	8,000.000	6.00	6.000	48,000.00
45212001	000	TRENCH DRAIN	LF	229.550	5,450.00	4,187.380	961,213.08
50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	25.000	1,415.00	1,415.000	35,375.00
60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,750.000	3.00	3.000	8,250.00
60142010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.890	30,772.00	31,057.000	58,697.73
60142012		FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER)	LF	6.610	0.00	15,000.000	99,150.00
		CO 51 - Temporary Aerial Fiber					
60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.520	42,627.00	48,961.000	172,342.72
62662007	017	VIVDS TEMPORARY	EA	19,500.000	3.00	3.000	58,500.00
64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	143,822.00	88,979.000	44,489.50
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	18,524.00	18,474.000	10,160.70
64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	1,236.00	676.000	845.00
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.000	32,165.00	33,164.000	33,164.00
64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.500	6,098.00	6,373.000	15,932.50
64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	5.000	1,150.00	881.000	4,405.00
64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	64,262.00	55,644.000	27,822.00
64732017	001	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.000	1,132.00	1,028.000	1,028.00
64732018	001	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	2.500	344.00	5,896.000	14,740.00
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	18,524.00	17,879.000	11,621.36
64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	2,541.00	201.000	1,005.00
66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	8.450	63,242.00	61,074.000	516,075.30
66232001		MULTI-DUCT CONDUIT (PVC)	LF	9.020	63,242.00	15,146.000	136,616.92
		CO 98					
66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	24.750	10,416.00	8,014.000	198,346.50
66232002	900	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	26.720	10,416.00	1,120.000	29,926.40
		CO 97					
66232003	900	MULTI-DUCT CONDUIT (RMC)	LF	64.230	0.00	5,380.000	345,557.40
68342001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	72.230	0.00	1,980.000	143,015.40
		CO 197 HWY 6 Message Boards					
68342001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	97.230	0.00	180.000	17,501.40
		CO # 59					

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE			
68342002	002	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	6.00	6.000	6,000.00
69862017	000	PREFAB PV MK W/WNTY TY B(W)12"(BRK)CNST	LF	6.990	26,676.00	26,676.000	186,465.24
82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	503.000	56.00	47.000	23,641.00
83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,155.000	4.00	4.000	24,620.00
87192001	000	REMOVE HIGH MAST ILLUMINATION POLES	EA	3,250.000	16.00	16.000	52,000.00
87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	11,250.000	3.00	3.000	33,750.00
87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	998.000	76.00	76.000	75,848.00
88212001	000	RADAR VEHICLE SENSING DEVICE	EA	7,350.000	4.00	4.000	29,400.00
88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	895.000	40.00	30.000	26,850.00
88612001	000	CTMS RELOCATION (CCTV)	EA	3,800.000	4.00	4.000	15,200.00
88612002	000	CTMS RELOCATION (HUB BLDG)	EA	6,550.000	2.00	2.000	13,100.00
88612002	900	CTMS RELOCATION (HUB BLDG) CO #71	EA	10,603.130	2.00	1.000	10,603.13
88612006	000	CTMS RELOCATION (MVD)	EA	3,500.000	3.00	4.000	14,000.00
88612008	000	CTMS RELOCATION (DMS)	EA	9,000.000	1.00	1.000	9,000.00
96062001		FORCE ACCOUNT ID 1 CO 26 CONC COLLAR FOR 4'X4' RCB	DOL	7,159.070	0.00	1.000	7,159.07
96062002		FORCE ACCOUNT ID 2 CO 27 CONC COLLAR FOR 9'X5' RCB	DOL	8,646.150	0.00	1.000	8,646.15
96062003		FORCE ACCOUNT ID 3 CO 36 LOWER & RAISE BACK CTMS GROUND BOX	DOL	1.000	0.00	1,500.000	1,500.00
96062004		FORCE ACCOUNT ID 4 CO 43 INSTALL ELECTRICAL SERVICE RISER	DOL	9,862.650	0.00	1.000	9,862.65
96062005		FORCE ACCOUNT ID 5 CO 48 EMERGENCY SIGNAL REPAIR US 290/ FM 1960	DOL	2,133.070	0.00	1.000	2,133.07
96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	500,000.00	1,208,990.825	1,208,990.83
96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	0.00	1,349,395.500	1,349,395.50
96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.00	266,225.850	266,225.85
96082001		UNIQUE CHANGE ORDER ITEM 1 CO 9 STORM SEWER TIE-INS BY EA	DOL	1,082.380	0.00	46.000	49,789.48
96082002		UNIQUE CHANGE ORDER ITEM 2 CO 9 CONC COLLAR FOR 24" RCP BY EA	DOL	1,235.420	0.00	25.000	30,885.50
96082003		UNIQUE CHANGE ORDER ITEM 3 CO 9 CONC COLLAR FOR 7'X5' RCB BY EA	DOL	6,448.230	0.00	2.000	12,896.46
96082004		UNIQUE CHANGE ORDER ITEM 4 CO 10 PUMP STORM WATER BY DAY	DOL	752.250	0.00	9.000	6,770.25
96082005		UNIQUE CHANGE ORDER ITEM 5 CO 11 TEMP 2" IP PLASTIC GAS LINE RELOCATION BY LS	DOL	28,283.070	0.00	1.000	28,283.07
96082006		UNIQUE CHANGE ORDER ITEM 6 CO 12 REPAIR CCAS INCLUDING TRAFFIC CONTROL BY LS	DOL	1.000	0.00	259,351.420	259,351.42
96082007		UNIQUE CHANGE ORDER ITEM 7 CO 17 CONC COLLAR FOR 9' X 5' RCB BY LS	DOL	4,624.120	0.00	1.000	4,624.12
96082008		UNIQUE CHANGE ORDER ITEM 8 CO 18 PLUG INLET LEAVE OUT IN 9' X 5' RCB BY EA	DOL	377.480	0.00	27.000	10,191.96
96082009		UNIQUE CHANGE ORDER ITEM 9 CO 19 LOCATE & RAISE 3" PIPELINE BY LS	DOL	297.740	0.00	1.000	297.74
96082010		UNIQUE CHANGE ORDER ITEM 10 CO 20 TEMP RELOCATE 8" GAS LINE BY LS	DOL	70,255.050	0.00	1.000	70,255.05
96082011		UNIQUE CHANGE ORDER ITEM 11	DOL	1,038.180	0.00	3.000	3,114.54

96082012	CO 22 PLUG 7' X 5' RCP BY EACH UNIQUE CHANGE ORDER ITEM 12	DOL	9,250.980	0.00	2.000	18,501.96
96082013	CO 22 ASPHALT CREW MOVE IN & MOVE OUT BY LS UNIQUE CHANGE ORDER ITEM 13	DOL	950.580	0.00	4.000	3,802.32
96082014	CO 22 TRAFFIC CONTROL BY EACH UNIQUE CHANGE ORDER ITEM 14	DOL	517.500	0.00	10.000	5,175.00
96082015	CO 23 PLUG 24" RCP BY EA UNIQUE CHANGE ORDER ITEM 15	DOL	31.680	0.00	100.000	3,168.00
96082016	CO 23 18" HDPE PIPE BY LF UNIQUE CHANGE ORDER ITEM 16	DOL	9,250.980	0.00	1.000	9,250.98
96082017	CO 23 ASPHALT CREW MOVE IN & MOVE OUT BY LS UNIQUE CHANGE ORDER ITEM 17	DOL	950.580	0.00	4.000	3,802.32
96082018	CO 23 TRAFFIC CONTROL BY EACH UNIQUE CHANGE ORDER ITEM 18	DOL	2,121.000	0.00	1.000	2,121.00
96082019	CO 24 DE-ENERGIZE POWER LINE BY LS UNIQUE CHANGE ORDER ITEM 19	DOL	4,225.770	0.00	3.000	12,677.31
96082020	CO 28 TY M MANHOLE WITH BOLTED TOP BY EA UNIQUE CHANGE ORDER ITEM 20	DOL	5,837.520	0.00	5.000	29,187.60
96082021	CO 28 TY A MANHOLE WITH BOLTED TOP BY EA UNIQUE CHANGE ORDER ITEM 21	DOL	556.270	0.00	5.000	2,781.35
96082021	CO 174 Remove Rail Mount Sign Only UNIQUE CHANGE ORDER ITEM 21	DOL	3,304.210	0.00	5.000	16,521.05
96082022	CO 28 TY M JUNCTION BOX WITHOUT RISER BY EA UNIQUE CHANGE ORDER ITEM 22	DOL	4,297.360	0.00	7.000	30,081.52
96082023	CO 28 TY C1 INLET MODIFIED WITHOUT MANHOLE BY EA UNIQUE CHANGE ORDER ITEM 23	DOL	2,369.650	0.00	6.000	14,217.90
96082024	CO 29 TY M MANHOLE RISER BY EA UNIQUE CHANGE ORDER ITEM 24	DOL	7,021.520	0.00	9.000	63,193.68
96082025	CO 29 TY M MANHOLE BOLTED BY EA UNIQUE CHANGE ORDER ITEM 25	DOL	4,893.890	0.00	20.000	97,877.80
96082028	CO 29 TY C1 INLET WITHOUT MANHOLE BY EA UNIQUE CHANGE ORDER ITEM 28	DOL	1,510.150	0.00	6.000	9,060.90
96082029	CO 31 TRAFFIC CONTROL BY EA UNIQUE CHANGE ORDER ITEM 29	DOL	3,455.500	0.00	1.000	3,455.50
96082030	CO 31 MOVE IN & MOVE OUT BY LS UNIQUE CHANGE ORDER ITEM 30	DOL	0.510	0.00	635.000	323.85
96082031	CO 37 REINFORCING STEEL FOR ABUTMENT BY LB UNIQUE CHANGE ORDER ITEM 31	DOL	1,134.990	0.00	1.000	1,134.99
96082032	CO 38 PURCHASE 7 SURPLUS SMALL SIGNS, PAY FREIGHT COST BY LS UNIQUE CHANGE ORDER ITEM 32	DOL	1.000	0.00	75,000.000	75,000.00
96082033	CO 30 PAY FOR RCB HAULING & STOCKPILING COSTS UNIQUE CHANGE ORDER ITEM 33	DOL	5,987.000	0.00	2.000	11,974.00
96082034	CO 39 MODIFIED TYPE AZR2G INLET BY EA UNIQUE CHANGE ORDER ITEM 34	DOL	2,739.700	0.00	8.429	23,092.93
96082035	CO 40 LOCATE EXISTING PIPELINES BY HYDRO-EXCAVATION BY LS UNIQUE CHANGE ORDER ITEM 35	DOL	2,426.420	0.00	1.000	2,426.42
96082036	CO 43 CENTERPOINT ENERGY CHARGE FM 1960 FAMILY PRACT BY LS UNIQUE CHANGE ORDER ITEM 36	DOL	3,304.210	0.00	3.000	9,912.63

96082037		CO 44 TY M JUNCTION BOX WITHOUT RISER BY EA UNIQUE CHANGE ORDER ITEM 37	DOL	4,866.500	0.00	1.000	4,866.50
96082038		CO 45 RE-ROUTE EXISTING 18" RCP WITH COLLARS BY LS UNIQUE CHANGE ORDER ITEM 38	DOL	1,127.000	0.00	22.000	24,794.00
96082038		CO 51 - Temporary Aerial Fiber UNIQUE CHANGE ORDER ITEM 38	DOL	4,640.010	0.00	1.000	4,640.01
96082039		CO 45 CAST IN PLACE JUNCTION BOX BY LS UNIQUE CHANGE ORDER ITEM 39	DOL	1,633.390	0.00	56.000	91,469.84
96082040		CO 51 - Temporary Aerial Fiber UNIQUE CHANGE ORDER ITEM 40	DOL	8,091.140	0.00	1.000	8,091.14
96082041	000	CO 52 - PIPELINE REMOV UNIQUE CHANGE ORDER ITEM 41	DOL	1,547.310	0.00	3.000	4,641.93
96082042	000	CO #53, REMOV RDWY ILLUM FOUNDATION, DOL = EA UNIQUE CHANGE ORDER ITEM 42	DOL	3,968.920	0.00	3.000	11,906.76
96082043	000	CO #53, HM ANCR BLT 175' 100MPH, DOL = EA UNIQUE CHANGE ORDER ITEM 43	DOL	4,793.460	0.00	1.000	4,793.46
96082045		CO #56, (BRACE 2 UTILITY POLES & ADJUST GUY WIRE), DOL = LS UNIQUE CHANGE ORDER ITEM 45	DOL	17,521.080	0.00	1.000	17,521.08
96082046		CO # 60 - Rev Strm Sew Align to Mitigate Util Conf; DOL=LS UNIQUE CHANGE ORDER ITEM 46	DOL	67,838.910	0.00	1.000	67,838.91
96082051	000	CO # 62 - LOCATE GAS LINE BY HYDRO EXCAVATION UNIQUE CHANGE ORDER ITEM 51	DOL	1,051.750	0.00	1.000	1,051.75
96082052	000	CO #64, MBGF CONNECTOR, UNIT DOL = LS UNIQUE CHANGE ORDER ITEM 52	DOL	1,377.170	0.00	5.000	6,885.85
96082053	000	CO # 65 18" RCP COLLAR; DOL = EA UNIQUE CHANGE ORDER ITEM 53	DOL	6,111.360	0.00	5.000	30,556.80
96082054		CO # 65 RISER TRANSITION W/ STG II AZR2G; DOL = EA UNIQUE CHANGE ORDER ITEM 54	DOL	35.150	0.00	1,018.200	35,789.73
96082055		CO # 66 - REMOV & REPLACE RET WALL (MSE) PANELS; DOL = SF UNIQUE CHANGE ORDER ITEM 55	DOL	118.800	0.00	521.210	61,919.75
96082056		CO #66 REMOV & REPLACE CEMENT SAND BKFL; DOL = CY UNIQUE CHANGE ORDER ITEM 56	DOL	588.620	0.00	1.000	588.62
96082057	000	CO #66 REMOV AZR2G RISER; DOL = LS UNIQUE CHANGE ORDER ITEM 57	DOL	4,384.710	0.00	1.000	4,384.71
96082058		CO #67, ADJUST TEMP TRAF SGNL POLE, DOL = LS UNIQUE CHANGE ORDER ITEM 58	DOL	52.130	0.00	3,870.000	201,743.10
96082059		CO # 68 - EXISTING DECK REPAIR OPEN JOINT CLOSURE; DOL = SF UNIQUE CHANGE ORDER ITEM 59	DOL	3,455.500	0.00	1.000	3,455.50
96082060		CO #69 - MOBILIZE ASPHALT CREW (DOL = EA) UNIQUE CHANGE ORDER ITEM 60	DOL	91.100	0.00	120.000	10,932.00
96082061		CO #69 ARROW BOARD (DOL = DAY) UNIQUE CHANGE ORDER ITEM 61	DOL	2,773.000	0.00	1.000	2,773.00
96082062		CO #69 MOBILIZE ROTOMILL CREW (DOL = EA) UNIQUE CHANGE ORDER ITEM 62	DOL	617.900	0.00	1.000	617.90
96082063		CO # 74 - ADD'L SW3P DUE TO HURRICANE HARVEY; DOL = LS UNIQUE CHANGE ORDER ITEM 63	DOL	3,131.080	0.00	1.000	3,131.08

96082064	CO #74 - CLEAN-UP WALL RW 9-7 - HURRICANE HARVEY; DOL=LS UNIQUE CHANGE ORDER ITEM 64	DOL	1,971.040	0.00	1.000	1,971.04
96082065	CO #74 - CLEAN-UP WALL RW 9-3 - HURRICANE HARVEY; DOL=LS UNIQUE CHANGE ORDER ITEM 65	DOL	2,782.470	0.00	1.000	2,782.47
96082066	CO #74 - REMOVE DEBRIS - HURRICANE HARVEY; DOL=LS UNIQUE CHANGE ORDER ITEM 66	DOL	65.770	0.00	31,800.000	2,091,486.00
96082067	CO #47 PORT CTB (FUR & INST)(SNGL SLP)(TY JJ)(MOD); DOL = LF UNIQUE CHANGE ORDER ITEM 67	DOL	16.860	0.00	1,350.000	22,761.00
96082068	CO #47 TIE BAR #6 (2'-9" LONG)(PAV WIDENING); DOL = EA UNIQUE CHANGE ORDER ITEM 68	DOL	6,627.000	0.00	6.000	39,762.00
96082069	CO #47 TY C1 INLET W/ 1 EXTENSION - STG 2 ONLY; DOL = EA UNIQUE CHANGE ORDER ITEM 69	DOL	183.780	0.00	550.000	101,079.00
96082070	CO #47 ADDED SURVEYING; DOL = HR UNIQUE CHANGE ORDER ITEM 70	DOL	190,516.250	0.00	1.000	190,516.25
96082071	CO #47 INS OH SN SUP (190 FR BRDG)(DES SOURCE); DOL = EA UNIQUE CHANGE ORDER ITEM 71	DOL	206,870.270	0.00	1.000	206,870.27
96082072	CO #47 INS OH SN SUP (200 FT BRDG)(DES SOURCE); DOL = EA UNIQUE CHANGE ORDER ITEM 72	DOL	209,989.930	0.00	1.000	209,989.93
96082073	CO #47 INS OH SN SUP (205 FT BRDG)(DES SOURCE); DOL = EA UNIQUE CHANGE ORDER ITEM 73	DOL	296,221.020	0.00	1.000	296,221.02
96082074	CO #47 INS OH SN SUP (215 FT BRDG)(SPAN ONLY); DOL = EA UNIQUE CHANGE ORDER ITEM 74	DOL	2,821.000	0.00	8.000	22,568.00
96082075	CO #47 FULL FREEWAY CLOSURE - ONE DIRECTION; DOL = EA UNIQUE CHANGE ORDER ITEM 75	DOL	3,579.860	0.00	1.000	3,579.86
96082076	CO #78 MUD 222 DELAY COSTS; DOL = LS UNIQUE CHANGE ORDER ITEM 76	DOL	730.110	0.00	1.000	730.11
96082077	CO 79, EXCAVATION & PUMPING WATER, DOL=LS UNIQUE CHANGE ORDER ITEM 77	DOL	3,680.420	0.00	1.000	3,680.42
96082078	CO 79, CONC COLLAR FOR 5x5 RCB, DOL=LS UNIQUE CHANGE ORDER ITEM 78	DOL	29,241.850	0.00	1.000	29,241.85
96082079	CO 80, RAILROAD PROTECTIVE INSURANCE EXTENSION, DOL=LS UNIQUE CHANGE ORDER ITEM 79	DOL	1,707.190	0.00	1.000	1,707.19
96082080	CO 81, CONNECT VERMEER DETENTION POND, DOL=LS UNIQUE CHANGE ORDER ITEM 80	DOL	767.950	0.00	1.000	767.95
96082081	CO 82, FURNISH & INSTALL CTB CONNECTORS, DOL=LS UNIQUE CHANGE ORDER ITEM 81	DOL	1,342.530	0.00	3.000	4,027.59
96082082	CO #83 - LANE CLOSURE - FRONTAGE ROAD: DOL = EA UNIQUE CHANGE ORDER ITEM 82	DOL	5,791.330	0.00	1.000	5,791.33
96082083	CO 84, MOVE CTB AT CEDAR CREST TO GET TO SSCB, DOL=LS UNIQUE CHANGE ORDER ITEM 83	DOL	2,984.250	0.00	1.000	2,984.25
96082084	CO #85, ISOLATE & RESTORE 600 KW LINE AT BENT 4, DOL=LS UNIQUE CHANGE ORDER ITEM 84	DOL	70,844.220	0.00	1.000	70,844.22

96082085	CO #86 EMERGENCY ROADWAY REPAIRS; DOL = LS UNIQUE CHANGE ORDER ITEM 85	DOL	6,462.440	0.00	1.000	6,462.44
96082086	CO #86 ASPHALT CREW MOBILIZATION; DOL = LS UNIQUE CHANGE ORDER ITEM 86	DOL	20,593.960	0.00	1.000	20,593.96
96082087	CO #88, HYDRO EXCAVATION, DOL=LS UNIQUE CHANGE ORDER ITEM 87	DOL	3,120.840	0.00	7.000	21,845.88
96082088	CO #89, INLET MODIFICATION, DOL=EA UNIQUE CHANGE ORDER ITEM 88	DOL	1,490.600	0.00	10.000	14,906.00
96082089	CO #90 FRONTAGE ROAD CLOSURE; DOL = EA UNIQUE CHANGE ORDER ITEM 89	DOL	735,419.230	0.00	1.000	735,419.23
96082090	CO #91 REMOVE TRENCH DRAIN & RESTORE PVMT; DOL = LS UNIQUE CHANGE ORDER ITEM 90	DOL	4,256.900	0.00	1.000	4,256.90
96082091	CO #91 ASPHALT CREW MOBILIZATION; DOL = LS UNIQUE CHANGE ORDER ITEM 91	DOL	6,330.310	0.00	1.000	6,330.31
96082092	CO #94 BUILD UP TOP OF RETAINING WALL PANELS; DOL = LS UNIQUE CHANGE ORDER ITEM 92	DOL	517.500	0.00	1.000	517.50
96082093	CO #95 PLUG 24" RCP; DOL = EA UNIQUE CHANGE ORDER ITEM 93	DOL	3,318.490	0.00	1.000	3,318.49
96082094	CO 96, REPLACE DAMAGED WOOD POLE, DOL=LS UNIQUE CHANGE ORDER ITEM 94	DOL	5,272.310	0.00	1.000	5,272.31
96082095	CO 96, REPAIR TEMP TRAF SIGNAL AT FM 1960, DOL=LS UNIQUE CHANGE ORDER ITEM 95	DOL	8,237.180	0.00	1.000	8,237.18
96082096	CO 96, RELOCATE TEMP SIGNAL POLE AT HUFFMEISTER RD, DOL=LS UNIQUE CHANGE ORDER ITEM 96	DOL	34,975.000	0.00	1.000	34,975.00
96082097	CO 98, REMOVE ABANDONED CTMS GROUND SYS & BACKFILL, DOL=LS UNIQUE CHANGE ORDER ITEM 97	DOL	2,129.580	0.00	1.000	2,129.58
96082098	CO 99, MANH (COMPL)(TY M)(W/O RISER), DOL=EA UNIQUE CHANGE ORDER ITEM 98	DOL	5,350.850	0.00	2.000	10,701.70
96082099	CO 99, MANH (COMPL)(TY M)(MOD)(W/O RISER), DOL=EA UNIQUE CHANGE ORDER ITEM 99	DOL	6,800,000.000	0.00	1.000	6,800,000.00
96082100	CO #100 ACTUAL ESCALATION COST (FROM 4/17 - 6/18)(DOL = LS) UNIQUE CHANGE ORDER ITEM 100	DOL	350,000.000	0.00	17.000	5,950,000.00
96082101	CO #100 FUTURE ESCALATION (FROM 7/18 - 11/19)(DOL=MO) UNIQUE CHANGE ORDER ITEM	DOL	1.000	0.00	1,072.960	1,072.96
96082101	CO 199 Deliveriy costs Surplus PR Rail UNIQUE CHANGE ORDER ITEM	DOL	140.000	0.00	418.000	58,520.00
96082101	CO 109, PERM CONC TRF BARR (SGL SLP) (TY 3 SPL), DOL=LF UNIQUE CHANGE ORDER ITEM	DOL	151.420	0.00	140.000	21,198.80
96082101	CO 165 McDonalds Tie In (Opencut & Bore) UNIQUE CHANGE ORDER ITEM	DOL	168.510	0.00	80.000	13,480.80
96082101	CO #114 Addition of Detention Pond 8A UNIQUE CHANGE ORDER ITEM	DOL	181.140	0.00	1,339.000	242,546.46
96082101	CO 109, JACK BOR OR TUN PIPE (10 IN) (STL) (SCHD 40), DOL=LF UNIQUE CHANGE ORDER ITEM	DOL	377.480	0.00	24.000	9,059.52
96082101	CO 192 Patch Leave Out UNIQUE CHANGE ORDER ITEM	DOL	517.500	0.00	1.000	517.50

96082101	CO #146 Storm Sewer REV @ Wortham BLVD FM1960 UNIQUE CHANGE ORDER ITEM	DOL	588.300	0.00	2.000	1,176.60
96082101	CO #140 Sign Rail Mount Increase UNIQUE CHANGE ORDER ITEM	DOL	617.980	0.00	1.000	617.98
96082101	CO 173 Markups for excess signs UNIQUE CHANGE ORDER ITEM	DOL	634.920	0.00	2.000	1,269.84
96082101	CO 170 HDPE Pipe Conflict UNIQUE CHANGE ORDER ITEM	DOL	646.520	0.00	1.000	646.52
96082101	CO #184 Surplus Sign Markups UNIQUE CHANGE ORDER ITEM	DOL	692.160	0.00	1.000	692.16
96082101	CO #187 Delivery Costs and markups for surplus materials UNIQUE CHANGE ORDER ITEM	DOL	714.000	0.00	1.000	714.00
96082101	CO #125 Added Railroad TCP Safety Signs UNIQUE CHANGE ORDER ITEM	DOL	715.980	0.00	60.000	42,958.80
96082101	CO 109, RAIL (SSCB) (TY 7) (SPC), DOL=LF UNIQUE CHANGE ORDER ITEM	DOL	721.110	0.00	1.000	721.11
96082101	CO #132 Unknown utility pipe at Huffmeister UNIQUE CHANGE ORDER ITEM	DOL	1,027.080	0.00	1.000	1,027.08
96082101	CO 173 Delivery Costs for excess signs UNIQUE CHANGE ORDER ITEM	DOL	1,082.380	0.00	12.000	12,988.56
96082101	CO 192 Storm Sewer Tie In UNIQUE CHANGE ORDER ITEM	DOL	1,122.690	0.00	10.000	11,226.90
96082101	CO 109, MBGF (15 LF) (W/ 2 TERM CONNECTORS), DOL=EA UNIQUE CHANGE ORDER ITEM	DOL	1,155.830	0.00	2.000	2,311.66
96082101	CO 109, MBGF (25 LF) (W/ 2 TERM CONNECTORS), DOL=EA UNIQUE CHANGE ORDER ITEM	DOL	1,245.220	0.00	1.000	1,245.22
96082101	CO 168 Haul out CCA's UNIQUE CHANGE ORDER ITEM	DOL	1,262.000	0.00	1.000	1,262.00
96082101	CO #185 Jackrabbit MODInstall Chevron/Arrow Sign UNIQUE CHANGE ORDER ITEM	DOL	1,490.600	0.00	1.000	1,490.60
96082101	CO 165 McDonalds Tie in (Lane Closure) UNIQUE CHANGE ORDER ITEM	DOL	1,569.470	0.00	1.000	1,569.47
96082101	CO 196 Pond 8A Restrictor Plate UNIQUE CHANGE ORDER ITEM	DOL	1,590.750	0.00	3.000	4,772.25
96082101	CO 109, MBGF WORK MOBILIZATION, DOL=EA UNIQUE CHANGE ORDER ITEM	DOL	1,655.200	0.00	1.000	1,655.20
96082101	CO #144 JCT Box with Main Breakers UNIQUE CHANGE ORDER ITEM	DOL	1,801.960	0.00	58.000	104,513.68
96082101	CO #123 Bridge Drain Connections UNIQUE CHANGE ORDER ITEM	DOL	2,007.410	0.00	1.000	2,007.41
96082101	CO #158 Repair Luminaire UNIQUE CHANGE ORDER ITEM	DOL	2,046.000	0.00	1.000	2,046.00
96082101	CO 107 Revising OSB Signs and Spacing Lane Closure UNIQUE CHANGE ORDER ITEM	DOL	2,064.610	0.00	1.000	2,064.61
96082101	CO #150 REPAIR DAMAGED 30" RCP UNIQUE CHANGE ORDER ITEM	DOL	2,066.120	0.00	1.000	2,066.12
96082101	CO 107 Additional Sign Costs for Revisions UNIQUE CHANGE ORDER ITEM	DOL	2,201.780	0.00	1.000	2,201.78
96082101	CO 180 Jackrabbit Column Protection UNIQUE CHANGE ORDER ITEM	DOL	2,233.070	0.00	1.000	2,233.07

96082101	CO #140 Sign CTB Mount MOD UNIQUE CHANGE ORDER ITEM	DOL	2,456.730	0.00	1.000	2,456.73
96082101	CO #184 Surplus Sign Delivery Cost UNIQUE CHANGE ORDER ITEM	DOL	2,569.800	0.00	1.000	2,569.80
96082101	CO 165 McDonalds Tie in Hydroexcavation UNIQUE CHANGE ORDER ITEM	DOL	2,692.000	0.00	1.000	2,692.00
96082101	CO #131 Traffic Control, Paint Rasied Median UNIQUE CHANGE ORDER ITEM	DOL	2,792.640	0.00	1.000	2,792.64
96082101	CO #141 Sign CTB Mount UNIQUE CHANGE ORDER ITEM	DOL	2,799.370	0.00	1.000	2,799.37
96082101	CO #130 12IN PVC Drainage (12 IN Drainage at Wallis Bank) UNIQUE CHANGE ORDER ITEM	DOL	2,864.000	0.00	1.000	2,864.00
96082101	CO #157 Remove and Replace Inlet Protection UNIQUE CHANGE ORDER ITEM	DOL	3,038.330	0.00	1.000	3,038.33
96082101	CO 191 C1 to AZ Inlets UNIQUE CHANGE ORDER ITEM	DOL	3,332.000	0.00	9.000	29,988.00
96082101	CO #124 Driveway Drainage (Traffic Control) UNIQUE CHANGE ORDER ITEM	DOL	3,339.440	0.00	2.000	6,678.88
96082101	CO #122 Pipeleline Pit Removal UNIQUE CHANGE ORDER ITEM	DOL	3,561.880	0.00	11.000	39,180.68
96082101	CO 109, GROUND BOX TY 2 (243636)(TRAFFIC RATED LIDS), DOL=EA UNIQUE CHANGE ORDER ITEM	DOL	3,765.910	0.00	1.000	3,765.91
96082101	CO 111, MANH (COMPL) (TY M) (W/O RISER), DOL=EA UNIQUE CHANGE ORDER ITEM	DOL	3,875.360	0.00	1.000	3,875.36
96082101	CO 179 Lower SET UNIQUE CHANGE ORDER ITEM	DOL	3,932.420	0.00	1.000	3,932.42
96082101	CO #129 ADTL Survey DC SH 6 A Bridge 1 Bent 6 UNIQUE CHANGE ORDER ITEM	DOL	3,937.860	0.00	1.000	3,937.86
96082101	CO #115 Pond 8A Gate Install UNIQUE CHANGE ORDER ITEM	DOL	4,640.020	0.00	1.000	4,640.02
96082101	CO 171 Huffmeister Storm Sewer Conflicts (Reroute 18" RCP) UNIQUE CHANGE ORDER ITEM	DOL	4,866.500	0.00	1.000	4,866.50
96082101	CO 171 Huffmeister Storm Sewer Conflicts (Junction Box) UNIQUE CHANGE ORDER ITEM	DOL	5,385.680	0.00	1.000	5,385.68
96082101	CO 154 12IN HDPE Temp Drain UNIQUE CHANGE ORDER ITEM	DOL	5,632.890	0.00	1.000	5,632.89
96082101	CO 178 Added Gate Pond 8C UNIQUE CHANGE ORDER ITEM	DOL	6,172.840	0.00	1.000	6,172.84
96082101	CO #156 Asphalt for RR crossing Tie-in UNIQUE CHANGE ORDER ITEM	DOL	6,487.410	0.00	1.000	6,487.41
96082101	CO 109, HOT/HOV LANE POWER DISTRIBUTION PANEL, DOL=EA UNIQUE CHANGE ORDER ITEM	DOL	6,509.230	0.00	1.000	6,509.23
96082101	CO 167 Additional Driveway Lateral Work UNIQUE CHANGE ORDER ITEM	DOL	6,642.640	0.00	9.000	59,783.76
96082101	CO 191 C1 to AZ Inlets UNIQUE CHANGE ORDER ITEM	DOL	6,686.280	0.00	1.000	6,686.28
96082101	CO #135 Pond 8A Construction Fence UNIQUE CHANGE ORDER ITEM	DOL	6,706.450	0.00	2.000	13,412.90
96082101	CO #120 8 X 5 Concrete Collars UTIL CONFL Huffmeister					

CONTRACT ID	005008087	ESTIMATE	0122	CONTRACTOR'S ESTIMATE PACKAGE			Page 58 of 59	
96082101	UNIQUE CHANGE ORDER ITEM			DOL	6,835.230	0.00	1.000	6,835.23
	CO 176 Additional Overhead							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	6,880.550	0.00	1.000	6,880.55
	CO #161 Temp Signal Remove/Replace							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	7,352.350	0.00	3.000	22,057.05
	CO 152 5X3 Concrete collars							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	7,810.100	0.00	1.000	7,810.10
	CO #148 Clean Bridge Drains							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	8,598.560	0.00	1.000	8,598.56
	CO #185 Jackrabbit MOD Mobilize Crews							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	8,961.230	0.00	1.000	8,961.23
	CO #162 Adit Eng Cost FM 1960 & Wortham							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	8,963.620	0.00	1.000	8,963.62
	CO #138 Asphalt Crew Mobilization							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	9,171.530	0.00	1.000	9,171.53
	CO 109, EXTRA SURVEYING, DOL=LS							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	9,572.250	0.00	1.000	9,572.25
	CO #155 Revise Temporary Signals at Wortham Blvd							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	9,675.820	0.00	1.000	9,675.82
	CO #144 Special Multiple Elec. Service Rack							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	9,895.960	0.00	1.000	9,895.96
	CO #145 Crown Castle FM 1960 Relocation							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	9,998.740	0.00	1.000	9,998.74
	CO #160 Temp Driveway Signs							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	10,408.910	0.00	1.000	10,408.91
	CO 103, Additional RW8-7 & RW8-10 Adjustments, DOL=LS							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	10,807.270	0.00	1.000	10,807.27
	CO 193 MOD INLET FOR DRAINAGE							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	11,308.150	0.00	1.000	11,308.15
	CO #190 Moving Costs and Markups for Illumination							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	11,742.570	0.00	1.000	11,742.57
	CO #141 TY O Dynamic HOV Sign							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	15,141.870	0.00	1.000	15,141.87
	CO 195 Delivery Costs for CO 194							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	16,159.560	0.00	3.000	48,478.68
	CO #124 Driveway Ponding (Driveway Drainage)							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	16,427.290	0.00	1.000	16,427.29
	CO 175 Repair CTMS line							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	17,419.720	0.00	1.000	17,419.72
	CO 102, RELAY 24 IN RCP & INLETS, DOL=LS							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	19,231.080	0.00	1.000	19,231.08
	CO 195 Markups associated with CO 194							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	21,534.800	0.00	1.000	21,534.80
	CO #136 Temp Exit Plaques							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	22,778.230	0.00	1.000	22,778.23
	CO 153 Conflict box W/Split Casing							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	22,952.380	0.00	1.000	22,952.38
	CO #134 Adjust Temporary Signals at FM 1960							
96082101	UNIQUE CHANGE ORDER ITEM			DOL	28,338.470	0.00	1.000	28,338.47
	CO 166 Bridge Drain Connections							

96082101	UNIQUE CHANGE ORDER ITEM CO 176 Labor, Material, and Equipment Escalations	DOL	29,737.400	0.00	1.000	29,737.40
96082101	UNIQUE CHANGE ORDER ITEM CO 177 Guardrail Ramp 131	DOL	31,543.660	0.00	1.000	31,543.66
96082101	UNIQUE CHANGE ORDER ITEM CO 192 NBFR Storm Sewer Conflict Structure Modifications	DOL	35,660.510	0.00	1.000	35,660.51
96082101	UNIQUE CHANGE ORDER ITEM CO 188 Illumination revisions HW 6 US 290 DC	DOL	36,268.170	0.00	1.000	36,268.17
96082101	UNIQUE CHANGE ORDER ITEM CO #121 Hydroexcavation Various locations	DOL	42,002.280	0.00	1.000	42,002.28
96082101	UNIQUE CHANGE ORDER ITEM CO #137 Full Depth Saw Cut (9")	DOL	44,427.800	0.00	1.000	44,427.80
96082101	UNIQUE CHANGE ORDER ITEM CO #117 (AUGUST 2020 TO DECEMBER 2020, 5 CYCLES MAXIMUM)	DOL	54,000.000	0.00	5.000	270,000.00
96082101	UNIQUE CHANGE ORDER ITEM CO #163 Adtl Eng Cost Retaining Walls	DOL	56,426.550	0.00	1.000	56,426.55
96082101	UNIQUE CHANGE ORDER ITEM CO #133 Additional SPL Shoring	DOL	58,327.500	0.00	1.000	58,327.50
96082101	UNIQUE CHANGE ORDER ITEM CO #127 ADTL Steel Required for Drill shaft Cages	DOL	188,280.600	0.00	1.000	188,280.60
96082101	UNIQUE CHANGE ORDER ITEM CO #159 Fiber Relocation Huffmeister	DOL	219,732.140	0.00	1.000	219,732.14
96082101	UNIQUE CHANGE ORDER ITEM CO #118 Additional Material Compensation (DOL = LS)	DOL	950,487.200	0.00	1.000	950,487.20
96082101	UNIQUE CHANGE ORDER ITEM CO #117 (ESCALATION FROM JANUARY 2020 to JULY 2020)	DOL	1,014,195.000	0.00	1.000	1,014,195.00

TOTAL ITEM EARNINGS TO DATE

\$167,766,338.85