



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/11/21**

CONTRACT ID: **005009069**
 PROJECT: **CM 2013(737)**
 CONTRACT: **05133001**
 AWARD AMOUNT: **\$142,790,300.49**
 PROJECTED AMOUNT: **\$145,069,053.50**
 ADJ. PROJECTED AMOUNT: **\$180,977,260.51**
 CONTRACTOR: **OHL USA, INC.**

HIGHWAY: **US 290**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Hamoon Bahrami, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0097**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/30/2021** to **04/30/2021**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **99.28**
 % TIME USED: **103.19**
 % RETAINAGE: **0.00**

LETTING DATE: **05/07/2013**
 AWARD DATE: **05/30/2013**
 NOTICE TO PROCEED DATE: **07/10/2013**
 WORK BEGIN DATE: **02/03/2014**
 ACCEPTED DATE: **04/28/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$179,679,728.70	\$166,679,728.70	\$13,000,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$179,679,728.70	\$166,679,728.70	\$13,000,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$124,320.00)	(\$124,320.00)	\$0.00
INCENTIVE	\$205,000.00	\$205,000.00	\$0.00
DISINCENTIVE	(\$3,080,000.00)	(\$3,080,000.00)	\$0.00
OTHER ADJUSTMENTS	\$2,675,000.00	\$2,675,000.00	\$0.00
PAID TO CONTRACTOR	\$179,355,408.70	\$166,355,408.70	\$13,000,000.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	02/03/2014	<u>ASSESSED LIQ DAMAGES:</u>	48
<u>TIME CHARGES BEGIN:</u>	01/06/2014	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	1,008	<u>LIQUIDATED DAMAGES:</u>	48
<u>C. O. ADJUSTED DAYS:</u>	496	DAYS AT	
<u>CURRENT DAYS:</u>	1,504	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,552	TOTAL:	\$124,320.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
04/30/2021		1	AWAITING FINAL DOCUMENTATION

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
1	0	1
		<hr/>
AWAITING FINAL DOCU		1

WORK PERFORMED THIS PERIOD

PROJECT CM 2013(737) CONTROL 005009069
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
3545	96082099		UNIQUE CHANGE ORDER ITEM 99	DOL	13,000,000.000	1.000	\$13,000,000.00

Total Bid Quantity	QTY Paid To Date
1.00	1.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$13,000,000.00

CONTRACT LINE ITEMS

PROJECT CM 2013(737) CONTROL 005009069
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01002002	002	PREPARING ROW	STA	13,057.760	142.200	0.000	142.20	1,856,813.47
0070	01042001	000	REMOVING CONC (PAV)	SY	2.950	147,074.000	0.000	147,074.00	433,868.31
0075	01042009	000	REMOVING CONC (RIPRAP)	SY	2.150	11,927.000	0.000	11,927.00	25,643.07
0080	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	2.250	251.000	0.000	251.00	564.75
0085	01042023	000	REMOVING CONC (CTB)	LF	3.950	35,666.000	0.000	35,666.00	140,880.70
0090	01042024	000	REMOVING CONC (RETAINING WALLS)	SY	4.850	6,505.000	0.000	6,505.00	31,549.26
0095	01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	1.000	716.000	820.000	1,536.00	1,536.00
0100	01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	2.100	910.000	0.000	910.00	1,911.00
0105	01042037	000	REMOVE CONC (RAIL)	LF	6.800	2,414.000	0.000	2,414.00	16,415.20
0110	01042054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.000	1,701.000	325.000	2,026.00	4,052.00
0115	01052013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	2.590	4,430.000	0.000	4,430.00	11,473.70
0120	01052018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	1.000	147,802.000	0.000	137,827.24	137,827.23
0125	01052022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	2.150	21,691.000	-6,739.057	14,951.94	32,146.68
0130	01052063	000	REMOVE STAB BASE AND ASPH PAV (1"-3")	SY	0.710	55,039.000	0.000	27,881.57	19,795.91
0135	01102001	000	EXCAVATION (ROADWAY)	CY	4.860	99,322.000	15,753.000	115,075.00	559,264.50
0140	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.050	351,669.000	-351,669.000	254,628.00	521,987.38
0145	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	24.000	28,288.000	6,154.000	34,442.00	826,607.99
0150	01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	27.830	4,311.000	0.000	4,710.00	131,079.30
0155	01342004	000	BACKFILL (TY A OR B)	STA	655.430	52.000	38.500	52.00	34,082.36
0160	01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.810	2,278.000	0.000	2,278.00	1,845.18
0165	01622002	000	BLOCK SODDING	SY	3.100	2,396.000	0.000	4,123.00	12,781.30
0185	01662001	001	FERTILIZER	AC	450.000	8.040	0.000	5.63	2,532.60
0190	01682001	000	VEGETATIVE WATERING	MG	13.000	989.300	0.000	2,963.90	38,530.70
0195	02602006	003	LIME TRT (EXST MATL) (6")	SY	2.350	179,327.000	5,700.889	161,176.81	378,765.50
0200	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	145.670	2,420.000	78.775	2,220.85	323,510.50
0205	02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	6.280	195,274.000	-571.111	194,702.89	1,222,734.14
0207	02762225	000	CEM TRT(PLNT MX)(CL N)(TY D)(GR4)(12")	SY	23.030	0.000	4,461.111	3,061.11	70,497.39
			CO #55						
0210	02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	68.000	9,482.000	2,368.000	8,103.16	551,014.88
0215	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	65.000	11,484.000	14.000	11,385.90	740,083.50
0225	03542037	000	PLANE CONC PAV(0" TO 2")	SY	4.110	1,905.000	0.000	169.56	696.89
0230	03602006	011	CONC PVMT (CONT REINF-CRCP)(13")	SY	42.360	207,083.000	-364.660	216,231.37	9,159,560.80
0250	03612003	001	FULL-DEPTH REPAIR CRCP (10")	SY	48.780	1,651.000	0.000	144.22	7,035.15
0255	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	65.220	1,653.000	0.000	1,653.00	107,808.67
0260	04002001	004	STRUCT EXCAV	CY	6.720	4,311.000	0.000	4,689.22	31,511.52
0265	04002005	004	CEM STABIL BKFL	CY	25.320	12,711.000	-511.000	5,860.15	148,379.06
0266	04002008	004	CUT & RESTORING PAV (ASPH)	SY	51.420	0.000	300.000	399.44	20,539.41
			CO 23						
0270	04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	29.290	264.000	3.000	1,186.51	34,752.92
0275	04012001	000	FLOWABLE BACKFILL	CY	76.230	143.000	0.000	20.00	1,524.60
0280	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.500	4,707.000	914.000	6,265.00	9,397.50
0285	04032001	000	TEMPORARY SPL SHORING	SF	12.500	79,450.000	29,976.250	109,426.25	1,367,828.14

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0286	04032001	900	TEMPORARY SPL SHORING CO 26	SF	14.650	0.000	35,996.750	28,123.35	412,007.14
0290	04162003	001	DRILL SHAFT (30 IN)	LF	107.930	2,216.000	0.000	2,216.00	239,172.88
0295	04162004	001	DRILL SHAFT (36 IN)	LF	132.710	9,575.000	30.000	9,620.00	1,276,670.20
0300	04162006	001	DRILL SHAFT (48 IN)	LF	519.430	24.000	3,336.000	3,360.00	1,745,284.80
0305	04162007	001	DRILL SHAFT (54 IN)	LF	288.780	2,224.000	-106.000	2,118.00	611,636.04
0315	04162011	001	DRILL SHAFT (78 IN)	LF	517.830	2,816.000	-2,816.000	1,722.00	891,703.26
0316	04162012	001	DRILL SHAFT (84 IN) CO 49	LF	594.380	0.000	720.000	720.00	427,953.60
0325	04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	216.760	60.000	0.000	60.00	13,005.60
0330	04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	359.680	424.000	0.000	424.00	152,504.32
0335	04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	147.990	30.000	0.000	30.00	4,439.70
0340	04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	284.960	34.000	0.000	34.00	9,688.64
0345	04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	338.770	176.000	0.000	176.00	59,623.52
0350	04162068	001	DRILL SHAFT (SIGN MTS)(60 IN)	LF	432.490	436.000	0.000	436.00	188,565.64
0355	04202003	002	CL C CONC (ABUT)	CY	385.640	1,299.200	-0.600	1,298.60	500,792.11
0360	04202005	002	CL C CONC (FOOTING)	CY	755.210	194.400	180.000	374.40	282,750.64
0365	04202010	002	CL C CONC (SIGN COLUMN)	CY	464.930	346.830	0.000	346.29	160,998.28
0370	04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	473.690	1,025.600	-1,025.600	593.00	280,898.17
0375	04202050	002	CL F CONC (CAP)	CY	331.770	3,115.200	778.800	3,894.00	1,291,912.38
0376	04202050	902	CL F CONC (CAP)	CY	726.490	0.000	605.800	605.80	440,107.64
0380	04202051	002	CL C CONC (COLUMN)	CY	517.130	1,135.100	-9.500	1,165.10	602,508.15
0385	04202117	002	CL C CONC (SIGN FOOTING)	CY	445.260	147.000	0.000	147.00	65,453.22
0390	04222001	000	REINF CONC SLAB	SF	12.530	356,499.000	117.000	356,616.00	4,468,398.49
0395	04232005	000	RETAINING WALL (TEMP WALL)	SF	9.260	51,592.000	16,853.000	57,968.62	536,789.44
0400	04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	20.220	230,911.000	-263.000	230,648.00	4,663,702.56
0405	04252067	001	PRESTR CONC GIRDER (TX46)	LF	164.390	2,926.340	-104.500	2,821.84	463,882.27
0410	04322001	000	RIPRAP (CONC)(4 IN)	CY	360.000	636.300	28.131	664.43	239,195.16
0415	04322002	000	RIPRAP (CONC)(5 IN)	CY	340.000	34.000	0.000	50.90	17,306.34
0420	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	213.000	58.569	271.57	122,206.05
0425	04322066	000	RIPRAP (CONC)(CL B)	CY	340.000	15.000	0.000	23.97	8,148.44
0430	04322084	000	RIPRAP (CONC) (CL B) (4")	CY	307.000	50.000	0.000	63.66	19,543.63
0435	04342024	003	ELASTOMERIC BEAR (SPECIAL)	EA	50.000	222.000	0.000	222.00	11,100.00
0440	04422003	016	STR STL (TUB GIRDER)	LB	2.010	22,148,746.000	1,234.000	22,149,980.00	44,521,459.80
0450	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	6.150	2,664.000	0.000	2,612.00	16,063.80
0455	04502013	001	RAIL (TY SSTR)	LF	37.000	25,388.080	-30.000	25,358.08	938,248.96
0465	04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	110.940	3,559.000	0.000	3,815.00	423,236.10
0470	04622021	015	CONC BOX CULV (8 FT X 6 FT)	LF	342.840	232.000	-33.000	205.50	70,453.62
0480	04642005	006	RC PIPE (CL III)(24 IN)	LF	35.350	4,627.000	1,036.000	5,389.00	190,501.15
0485	04642009	006	RC PIPE (CL III)(36 IN)	LF	63.900	596.000	0.000	294.00	18,786.60
0490	04642010	006	RC PIPE (CL III)(42 IN)	LF	76.240	68.000	10.000	232.00	17,687.68
0495	04642011	006	RC PIPE (CL III)(48 IN)	LF	90.260	726.000	252.000	978.00	88,274.28
0505	04652001	001	INLET (COMPL)(TY C)	EA	4,720.490	2.000	0.000	2.00	9,440.98
0510	04652007	001	INLET EXT (TY C)	EA	3,720.490	2.000	0.000	2.00	7,440.98
0515	04652011	001	INLET (COMPL)(TY AD)	EA	4,320.490	1.000	0.000	1.00	4,320.49
0520	04652013	001	MANH (COMPL)(TY A)	EA	3,720.490	2.000	2.000	1.00	3,720.49
0525	04652098	001	INLET (COMPL)(TY C1)	EA	4,220.490	15.000	0.000	12.25	51,701.00
0530	04652105	001	MANH (COMPL)(TY M)(MOD)	EA	5,720.490	3.000	1.000	4.00	22,881.96

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0535	04652119	001	INLET (COMPL)(TY AZ)	EA	4,220.490	29.000	36.000	65.00	274,331.85
0540	04652180	001	INLET (COMPL)(TY AZR) 2 GRATES	EA	5,720.490	48.000	3.000	51.00	291,744.99
0545	04652229	001	INLET EXT (TY C1)	EA	4,220.490	5.000	0.000	5.00	21,102.45
0550	04652255	001	INLET (COMP)(TY AZ2G)	EA	4,220.490	48.000	3.000	47.00	198,363.03
0555	04652342	001	INLET (COMPL)(TY A)(SPL)	EA	3,720.490	10.000	0.000	10.00	37,204.90
0556	04652491		INLET (COMPL) (TY A) (MOD) CO 49	EA	4,665.640	0.000	1.000	1.00	4,665.64
0560	04792003	000	ADJ MANHS & INLETS	EA	1,125.990	1.000	4.000	4.00	4,503.96
0565	04962002	000	REMOV STR (INLET)	EA	266.490	70.000	21.000	91.00	24,250.59
0570	04962003	000	REMOV STR (MANHOLE)	EA	303.700	22.000	1.000	23.00	6,985.10
0575	04962007	000	REMOV STR (PIPE)	LF	14.950	5,963.000	0.000	7,118.00	106,414.10
0580	04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	176,980.330	3.000	0.000	3.00	531,471.94
0585	04962011	000	REMOV STR (BRIDGE 500-999 FT LENGTH)	EA	354,315.330	2.000	0.000	2.00	708,630.65
0590	04972001	000	SALV MATRL (CREDIT ITEM)	LS	-1.000	1.000	0.000	1.00	-1.00
0595	05002001	011	MOBILIZATION	LS	8,404,000.000	0.660	0.000	0.66	5,546,640.00
0600	05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,766.660	38.000	0.000	38.00	105,133.08
0615	05122010	002	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	14.210	31,001.000	-5,421.000	25,580.00	363,491.80
0620	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	14.210	5,000.000	600.000	3,740.00	53,145.40
0625	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	14.820	540.000	40.000	1,080.00	16,005.60
0630	05122019	002	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	8.160	62,900.000	98,603.000	161,503.00	1,317,864.48
0635	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.160	760.000	0.000	4,095.00	33,415.20
0640	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.160	140.000	0.000	375.00	3,060.00
0645	05122028	002	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	14.820	55,890.000	-34,110.000	25,580.00	379,095.60
0650	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	14.820	4,100.000	0.000	3,740.00	55,426.80
0655	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	14.820	480.000	0.000	620.00	9,188.40
0656	05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J) CO 23	LF	14.210	0.000	4,770.000	4,770.00	67,781.70
0657	05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J) CO 23	LF	14.820	0.000	4,770.000	4,770.00	70,691.40
0660	05282004	001	LANDSCAPE PAVERS	SY	44.900	4,992.000	-344.000	4,648.00	208,695.20
0665	05292006	000	CONC CURB (MONO) (TY II)	LF	5.000	5,875.000	24.000	7,456.00	37,279.99
0670	05292007	000	CONC CURB (DOWEL)	LF	9.400	1,570.000	0.000	1,597.00	15,011.80
0675	05292070	000	CONCRETE CURB (TYPE U-TURN)(SPECIAL)	LF	27.500	2,752.000	0.000	2,752.00	75,680.00
0680	05302010	006	DRIVEWAYS (CONC)	SY	55.000	334.000	-129.000	289.07	15,898.86
0685	05312005	006	CURB RAMPS (TY 1)	EA	1,225.000	5.000	0.000	4.00	4,900.00
0695	05312014	006	CURB RAMPS (TY 22)	EA	1,800.000	3.000	0.000	1.00	1,800.00
0700	05312015	006	CONC SIDEWALKS (4")	SY	61.000	1,289.000	51.000	1,059.12	64,606.07
0705	05312017	006	CURB RAMPS (TY 21)	EA	2,500.000	1.000	0.000	4.00	10,000.00
0710	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.890	923.000	300.000	1,223.00	3,534.47
0715	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	310.000	4.000	1.000	5.00	1,550.00
0720	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	13,356.550	18.000	3.000	21.00	280,487.55
0721	05452001		CRASH CUSH ATTEN (INSTL) CO #99	EA	27,076.230	0.000	1.000	1.00	27,076.23
0725	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,290.000	12.000	2.000	30.00	38,700.00
0730	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	10.000	1.000	16.00	5,440.00
0735	06102097	015	REMOVE RD IL ASM (FOUNDATION ONLY)	EA	706.200	7.000	3.000	10.00	7,062.00
0740	06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.550	184.000	190.000	620.00	3,441.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0745	06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	4.610	34,297.000	1,786.000	29,307.00	135,105.27
0750	06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	19.220	6,415.000	-172.000	5,908.00	113,551.76
0760	06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	5.090	1,177.000	4,400.000	2,143.00	10,907.87
0765	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.970	3,070.000	-5,999.000	4,084.00	20,297.48
0766	06182035		CONDT (PVC) (SCHD 80) (2") (BORE) CO 40	LF	7.450	0.000	80.000	1,037.00	7,725.65
0770	06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	10.400	2,140.000	-648.000	6,379.00	66,341.60
0775	06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	8.540	2,100.000	-109.000	3,007.00	25,679.78
0780	06182044	000	CONDT (RM) (3/4")	LF	26.190	601.000	0.000	601.00	15,740.19
0785	06182052	000	CONDT (RM) (2")	LF	15.210	2,248.000	-1,688.000	119.00	1,809.99
0790	06182056	000	CONDT (RM) (3")	LF	31.710	654.000	25.000	679.00	21,531.09
0795	06182060	000	CONDT (RM) (4")	LF	11.360	40.000	0.000	518.00	5,884.48
0805	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.790	3,549.000	-3,039.000	4,075.00	7,294.25
0810	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.250	1,170.000	0.000	1,325.00	1,656.25
0815	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.330	2,330.000	5,507.000	6,450.00	8,578.50
0820	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.980	8,079.000	-714.000	6,427.00	6,298.46
0825	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.880	2,926.000	3,593.000	6,004.00	5,283.52
0830	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.760	1,695.000	600.000	2,295.00	1,744.20
0835	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.850	3,390.000	600.000	4,590.00	3,901.50
0840	06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.610	6,549.000	0.000	6,069.00	3,702.09
0850	06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	934.450	5.000	4.000	8.00	7,475.60
0855	06242003	014	GROUND BOX TY 2 (243636)	EA	916.300	3.000	0.000	3.00	2,748.90
0860	06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,027.970	70.000	-16.000	46.50	47,800.64
0865	06242013	014	GROUND BOX TY D (162922)	EA	425.980	51.000	0.000	60.00	25,558.80
0870	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	656.230	44.000	0.000	30.00	19,686.90
0875	06282100	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	3,120.430	3.000	0.000	3.00	9,361.29
0880	06282101	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(U)	EA	2,614.430	1.000	0.000	1.00	2,614.43
0885	06282125	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(O)	EA	2,707.930	2.000	1.000	3.00	8,123.79
0890	06362001	014	ALUMINUM SIGNS (TY A)	SF	14.010	224.000	0.000	56.00	784.56
0900	06362003	014	ALUMINUM SIGNS (TY O)	SF	15.130	2,866.000	0.000	2,866.00	43,362.59
0901	06362003	900	ALUMINUM SIGNS (TY O) CO 83	SF	23.840	0.000	306.000	306.00	7,295.04
0902	06362006		REFURBISH ALUMINUM SIGNS (TY O) CO 83	EA	907.600	0.000	1.000	1.00	907.60
0905	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	392.000	3.000	-1.000	3.00	1,176.00
0910	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	490.000	13.000	-1.000	10.00	4,900.00
0915	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	600.000	10.000	1.000	9.00	5,400.00
0920	06442060	000	REMOVE SM RD SN SUP & AM	EA	72.000	29.000	0.000	29.00	2,088.00
0930	06472003	000	REMOVE LRSA	EA	444.020	8.000	0.000	8.00	3,552.16
0935	06502173	000	REMOVE OVERHD SIGN SUP	EA	6,776.400	7.000	1.000	8.00	54,211.20
0940	06502191	000	INS OH SN SUP (45 FT CANT) (SPAN ONLY)	EA	13,519.280	1.000	0.000	1.00	13,519.28
0945	06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	199,525.160	1.000	0.000	1.00	199,525.16
0950	06502230	000	INS OH SN SUP (230 FT BRDG)(SPAN ONLY)	EA	242,836.020	1.000	0.000	1.00	242,836.02
0955	06502233	000	INS OH SN SUPP (220 FT BRDG)(SPAN ONLY)	EA	213,888.130	2.000	0.000	2.00	427,776.26
0960	06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	20.000	291.000	-15.000	438.00	8,760.00
0965	06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	29.000	19.000	10.000	6.00	174.00
0970	06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	15.000	647.000	-514.000	402.00	6,030.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0975	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.120	7,477.000	8,025.000	71,945.00	8,633.40
0980	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	25,109.000	74,248.000	172,384.00	17,238.40
0985	06622005	000	WK ZN PAV MRK NON-REMOV (W) 6" (BRK)	LF	0.170	4,431.000	0.000	24,520.00	4,168.40
0990	06622008	000	WK ZN PAV MRK NON-REMOV (W) 6" (SLD)	LF	0.150	17,722.000	0.000	25,720.00	3,858.00
0995	06622014	000	WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	0.870	515.000	0.000	11,727.00	10,202.49
1000	06622020	000	WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	204.520	3.000	-1.000	17.50	3,579.10
1005	06622024	000	WK ZN PAV MRK NON-REMOV (W) (SYMBOL)	EA	53.440	8.000	0.000	10.00	534.40
1010	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	15,877.000	20,330.000	107,590.00	10,759.00
1015	06622035	000	WK ZN PAV MRK NON-REMOV (Y) 6" (SLD)	LF	0.150	8,861.000	0.000	27,757.00	4,163.55
1016	06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW) CO #125 Missing striping items	EA	71.400	0.000	40.000	40.00	2,856.00
1017	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW) CO #125 Missing striping items	EA	78.750	0.000	62.000	62.00	4,882.50
1018	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD) CO #125 Missing striping items	EA	75.000	0.000	53.000	53.00	3,975.00
1019	06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW) CO #125 Missing striping items	EA	72.890	0.000	62.000	62.00	4,519.18
1020	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.240	5,233.000	7,492.000	7,238.00	16,213.12
1025	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.660	42,559.000	-20,216.000	82,621.00	54,529.86
1030	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.090	4,308.000	0.000	2,541.00	2,769.69
1035	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.420	96,520.000	-36,891.000	237,013.00	99,545.46
1036	06622075		WK ZN PAV MRK REMOV (W) 8" (SLD) CO 23	LF	0.880	0.000	795.000	16,442.00	14,468.96
1040	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	3.450	1,896.000	0.000	342.00	1,179.90
1045	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	231.830	7.000	2.000	7.00	1,622.81
1050	06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	303.850	5.000	0.000	9.00	2,734.65
1055	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.420	82,779.000	-42,340.000	114,993.00	48,297.06
1056	06662096		REFL PAV MRK TY I (W) (WORD) (100MIL) CO 10	EA	132.560	0.000	10.000	6.00	795.36
1060	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	166.090	5.000	3.000	12.00	1,993.08
1065	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	273.370	2.000	0.000	8.00	2,186.96
1075	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	230.590	6.000	2.000	7.00	1,614.13
1080	06722017	034	REFL PAV MRKR TY II-C-R	EA	2.990	1,867.000	-241.000	3,008.00	8,993.92
1085	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.170	27,693.000	0.000	184,630.00	31,387.10
1090	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	9.000	18.000	0.000	20.00	180.00
1095	06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	12.000	18.000	0.000	15.00	180.00
1100	06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	288,406.000	2,139.000	61,607.00	616.07
1105	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.120	95,272.000	28,232.000	42,868.00	5,144.16
1110	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.130	8,840.000	-3,056.000	800.00	104.00
1115	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.130	26,846.000	-23,145.000	82.00	10.66
1125	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	7.650	5.000	3.000	8.00	61.20
1130	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.200	2.000	0.000	2.00	20.40
1150	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	10.200	6.000	0.000	7.00	71.40
1153	06782035		PAV SURF PREP FOR MRKS (10") CO #88	LF	0.590	0.000	21,130.000	21,130.00	12,466.70
1155	06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	24,145.730	3.000	0.000	3.00	72,437.20
1160	06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	45.000	41.000	0.000	41.00	1,845.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1165	06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	60.580	6.000	0.000	6.00	363.48
1170	06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	179.800	6.000	0.000	6.00	1,078.80
1175	06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	179.800	41.000	0.000	41.00	7,371.80
1180	06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	179.800	6.000	0.000	6.00	1,078.80
1185	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	179.800	41.000	0.000	41.00	7,371.80
1190	06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	179.800	12.000	0.000	12.00	2,157.60
1195	06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	179.800	41.000	0.000	41.00	7,371.80
1200	06842028	000	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	0.650	9,880.000	0.000	9,880.00	6,422.00
1205	06842030	000	TRF SIG CBL (TY A) (14 AWG) (4 CONDR)	LF	0.690	10,640.000	0.000	10,640.00	7,341.60
1210	06842033	000	TRF SIG CBL (TY A) (14 AWG) (7 CONDR)	LF	1.090	9,960.000	0.000	9,960.00	10,856.40
1215	06842080	000	TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	0.590	13,820.000	0.000	13,820.00	8,153.80
1220	06862039	000	INS TRF SIG PL AM(S) 1 ARM (40')	EA	7,354.380	1.000	0.000	1.00	7,354.38
1225	06862043	000	INS TRF SIG PL AM(S) 1 ARM (44')	EA	7,330.620	1.000	0.000	1.00	7,330.62
1230	06862051	000	INS TRF SIG PL AM(S) 1 ARM (50')	EA	12,536.040	1.000	0.000	1.00	12,536.04
1235	06862059	000	INS TRF SIG PL AM(S) 1 ARM (60')	EA	13,172.450	2.000	0.000	2.00	26,344.90
1240	06862063	000	INS TRF SIG PL AM(S) 1 ARM (65')	EA	13,064.370	1.000	0.000	1.00	13,064.37
1245	06862155	000	INS TRF SIG PL AM(S) 2 ARM (44-28')	EA	9,539.310	1.000	0.000	1.00	9,539.31
1250	06862163	000	INS TRF SIG PL AM(S) 2 ARM (44-36')	EA	9,981.180	1.000	0.000	1.00	9,981.18
1255	06862207	000	INS TRF SIG PL AM(S) 2 ARM (55-32')	EA	15,138.420	1.000	0.000	1.00	15,138.42
1260	06862239	000	INS TRF SIG PL AM(S) 2 ARM (60-36')	EA	16,193.760	1.000	0.000	1.00	16,193.76
1265	06862243	000	INS TRF SIG PL AM(S) 2 ARM (60-40')	EA	16,368.000	1.000	0.000	1.00	16,368.00
1270	06862275	000	INS TRF SIG PL AM(S) 2 ARM (65-44')	EA	16,711.200	1.000	0.000	1.00	16,711.20
1275	06872001	004	PED POLE ASSEMBLY	EA	915.910	28.000	0.000	30.00	27,477.30
1280	06882002	000	VEH LP DETECT (SAWCUT)	LF	9.760	10,310.000	0.000	10,310.00	100,625.60
1285	07302113	009	FULL-WIDTH MOWING	CYC	1,474.470	9.000	0.000	18.95	27,941.20
1290	07342002	002	LITTER REMOVAL	CYC	1,381.690	9.000	0.000	11.00	15,198.59
1295	07352001	001	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,432.300	9.000	0.000	31.50	45,117.45
1300	07352003	001	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,432.300	9.000	0.000	50.50	72,331.15
1305	07352005	001	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,432.300	9.000	0.000	31.00	44,401.30
1310	07382003	001	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	2,031.160	38.000	0.000	39.00	79,215.24
1315	07382007	001	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	2,081.780	38.000	0.000	33.00	68,698.74
1316	07402002		GRAFFITI REMOVAL (PAINTING)	SF	0.840	0.000	1,762.000	4,403.00	3,700.50
CO #78									
1320	10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	50.290	1,823.000	0.000	1,975.64	99,354.94
1325	11182001	000	DATA FBR OPTIC TRANSCVR (SINGLEMODE)	EA	823.300	7.000	-1.000	7.00	5,763.10
1330	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	13.750	356.000	0.000	771.10	10,602.56
1335	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	6.000	356.000	0.000	771.10	4,626.57
1340	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	1.200	1,766.000	0.000	4,287.00	5,144.40
1345	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	2.250	1,939.000	0.000	54.00	121.50
1350	11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	2.550	6,498.000	0.000	1,494.00	3,809.70
1355	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.500	8,310.000	0.000	1,548.00	774.00
1360	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.200	1,766.000	0.000	4,287.00	857.40
1365	11332001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,010.300	3.000	0.000	3.00	3,030.90
1370	11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,010.300	3.000	0.000	3.00	3,030.90
1375	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	72.960	25,303.000	2,539.567	27,842.57	2,031,393.69
1380	32682029	000	D-GR HMA TY-C SAC-A PG76-22	TON	90.000	6,055.000	0.000	6,849.65	616,468.50
1385	32682047	000	D-GR HMA TY-D SAC-A PG76-22	TON	88.000	1,403.000	663.910	2,066.91	181,888.08
1390	32682049	000	D-GR HMA TY-D PG76-22	TON	82.000	1,403.000	-1,403.000	62.45	5,120.90

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1395	32742001	000	NEXT GEN CONC SURFACE GRIND OF CON PVT	SY	4.550	199,212.000	0.000	164,541.00	748,661.57
1396	32752001		CONTINUOUS DIAMOND GRINDING OF CONC PMT CO #95 Diamond Grinding WBML/EBML	SY	11.220	0.000	64,855.650	64,855.65	727,680.39
1400	45212001	000	TRENCH DRAIN	LF	215.640	1,336.000	52.000	1,386.50	298,984.86
1410	60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,152.980	3.000	0.000	3.00	6,458.94
1420	60142010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.380	19,658.000	-4,788.000	14,870.00	20,520.60
1425	60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.740	34,770.000	-15,687.000	20,346.00	55,748.04
1430	62662007	017	VIVDS TEMPORARY	EA	10,398.850	6.000	0.000	6.00	62,393.10
1435	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.420	62,690.000	-19,235.000	33,507.00	14,072.94
1445	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.600	8,550.000	-3,561.000	2,270.00	1,362.00
1450	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.200	3,260.000	-837.000	1,938.00	4,263.60
1460	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.430	36,290.000	-13,302.000	22,988.00	9,884.84
1470	66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	8.920	34,173.000	391.000	36,371.00	324,429.32
1475	66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	24.250	5,394.000	3,364.000	8,404.00	203,797.00
1476	66232003		MULTI-DUCT CONDUIT (RMC) CO 81	LF	86.700	0.000	550.000	552.00	47,858.40
1480	68342002	002	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,000.000	17.000	0.000	17.00	170,000.00
1485	69202001	000	CCTV FIELD EQUIPMENT	EA	6,895.900	2.000	1.000	3.00	20,687.70
1487	69862009		PREFB PV MK W/WNTY TY B(W)10"(BRK)CNST CO #88	LF	9.540	0.000	21,130.000	21,480.00	204,919.20
1495	82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	374.410	48.000	0.000	48.00	17,971.68
1500	83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,115.900	3.000	0.000	3.00	21,347.70
1505	87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	10,702.450	2.000	0.000	2.00	21,404.90
1506	87392001	900	CAMERA POLE STRUCTURE WITH CABINET CO #93	EA	23,274.970	0.000	1.000	1.00	23,274.97
1510	87772004	000	INS RD IL AM (U/P).(15KW EQ)LED	EA	931.730	60.000	0.000	60.00	55,903.80
1515	88212001	000	RADAR VEHICLE SENSING DEVICE	EA	9,768.000	2.000	0.000	2.00	19,536.00
1520	88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	1,158.960	44.000	0.000	44.00	50,994.24
1525	88612002	000	CTMS RELOCATION (HUB BLDG)	EA	7,525.270	2.000	0.000	2.00	15,050.54
1530	88612004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	2.860	2,403.000	7,597.000	11,390.00	32,575.40
1535	88612008	000	CTMS RELOCATION (DMS)	EA	9,268.060	1.000	0.000	1.00	9,268.06
1751	05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	1,000.000	0.000	21,943.00	21,943.00
1755	96042001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESSMENT FEE	DOL	-1.000	1.000	0.000	24,000.00	-24,000.00
1757	96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	640,000.000	0.000	2,031,162.13	2,031,162.13
2366	04672228		SET (TY II)(42 IN)(RCP)(4:1)(C) CO #87	EA	6,304.220	0.000	1.000	1.00	6,304.22
3399	59692120		SERV LINE(SHORT SIDE)(5/8IN TO 1IN) CO #90	EA	1,590.750	0.000	12.000	12.00	19,089.00
3432	96082002		UNIQUE CHANGE ORDER ITEM 2 CO 13 REMOVE ABANDONED DUCT BANK BY LS	DOL	8,281.000	0.000	1.000	1.00	8,281.00
3433	96082003		UNIQUE CHANGE ORDER ITEM 3 CO 16 TEMP "BRIDGE MAY ICE IN COLD WEATHER" SIGNS BY EA	DOL	452.920	0.000	4.000	4.00	1,811.68
3435	96082005		UNIQUE CHANGE ORDER ITEM 5 CO 18 REPAIR CCAS INCLUDING TRAFFIC CONTROL BY LS	DOL	1.000	0.000	200,000.000	32,199.57	32,199.57
3437	96062002		FORCE ACCOUNT ID 2 CO 20 REPAIR DAMAGED HIGH MAST LIGHTING CONDUIT ON EBFR	DOL	9,566.910	0.000	1.000	1.00	9,566.91

CATEGORY		DESCRIPTION		ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3438	96062003		FORCE ACCOUNT ID 3 CO 25 DETENTION POND 4A STORM WATER PUMPING	DOL	1.000	0.000	30,000.000	27,650.00	27,650.00
3439	96082006		UNIQUE CHANGE ORDER ITEM 6 CO 19 PAY FOR 1/2 FORMAL PARTNERING MEETING COST BY LS	DOL	2,909.190	0.000	1.000	1.00	2,909.19
3440	96082007		UNIQUE CHANGE ORDER ITEM 7 CO 27 ADDITIONAL DIRT HAULING & DISPOSAL COSTS BY CY	DOL	9.320	0.000	33,948.000	34,732.00	323,702.24
3441	96062004		FORCE ACCOUNT ID 4 CO 31 REMOVE, STORE & RE-INSTALL LIGHT POLES	DOL	9,773.600	0.000	1.000	1.00	9,773.60
3442	96082010		UNIQUE CHANGE ORDER ITEM 10 CO 23 ADDL DIRT HAULING & DISPOSAL COSTS CO 23 ONLY BY CY	DOL	9.320	0.000	1,190.000	1,190.00	11,090.80
3443	96082011		UNIQUE CHANGE ORDER ITEM 11 CO 23 WRK ZN ADVANCE WARNING SIGN BY EA	DOL	3,911.250	0.000	1.000	1.00	3,911.25
3444	96082012		UNIQUE CHANGE ORDER ITEM 12 CO 23 MAINLANE LANE CLOSURE BY EA	DOL	1,782.850	0.000	7.000	7.00	12,479.95
3445	96082013		UNIQUE CHANGE ORDER ITEM 13 CO 23 FR/RAMP LANE CLOSURE BY EA	DOL	613.940	0.000	10.000	10.00	6,139.40
3446	96082014		UNIQUE CHANGE ORDER ITEM 14 CO 23 MOVE IN & MOVE OUT BY LS	DOL	15,513.750	0.000	1.000	1.00	15,513.75
3447	96082015		UNIQUE CHANGE ORDER ITEM 15 CO 23 SAW CUTTING BY LS	DOL	3,293.390	0.000	1.000	1.00	3,293.39
3448	96062005		FORCE ACCOUNT ID 5 CO 23 DELINEATORS BY LS	DOL	9,300.000	0.000	1.000	1.00	9,300.00
3452	96082016		UNIQUE CHANGE ORDER ITEM 16 CO 40 SPLICE ENCLOSURE LG-350 W/TRAYS BY EA	DOL	2,296.720	0.000	4.000	6.00	13,780.32
3453	96082017		UNIQUE CHANGE ORDER ITEM 17 CO 40 TYPE 1 PULL BOX W/APRON COH BY EA	DOL	1,464.490	0.000	8.000	8.00	11,715.92
3454	96082018		UNIQUE CHANGE ORDER ITEM 18 CO 40 4'X4'X4' CONC BOX W/TRAFFIC RATED LID BY EA	DOL	4,298.580	0.000	3.000	3.00	12,895.74
3455	96082019		UNIQUE CHANGE ORDER ITEM 19 CO 40 ETHERNET SWITCH RUGGED COMM 2 FIBER 6 PORTS BY EA	DOL	2,413.530	0.000	1.000	1.00	2,413.53
3456	96082020		UNIQUE CHANGE ORDER ITEM 20 CO 40 SECONDARY FIBER DISTRIBUTION UNIT PANEL BY EA	DOL	1,166.410	0.000	1.000	1.00	1,166.41
3457	96082021		UNIQUE CHANGE ORDER ITEM 21 CO 41 PARCEL 403 BISECT I ADDL COST BY LS	DOL	43,904.500	0.000	1.000	1.00	43,904.50
3467	96082029	000	UNIQUE CHANGE ORDER ITEM 29 CO #51, (CORE DRILL & PIN PCTB SS), UNIT DOL = LS	DOL	265,761.300	0.000	1.000	1.00	265,761.30
3468	96082030		UNIQUE CHANGE ORDER ITEM 30 CO #57 - ADDITIONAL DETAIL DRAWINGS FOR BRIDGES; DOL = LS	DOL	94,999.590	0.000	1.000	1.00	94,999.59
3469	96082031		UNIQUE CHANGE ORDER ITEM 31 CO #58 - SALVAGED STEEL; DOL = LS	DOL	258,103.350	0.000	1.000	1.00	258,103.35
3473	96082034		UNIQUE CHANGE ORDER ITEM 34 CO #66, REPLACE TRAFFIC SIGNAL CABINET, DOL=LS	DOL	21,123.060	0.000	1.000	1.00	21,123.06
3474	96082035		UNIQUE CHANGE ORDER ITEM 35 CO #70, BACKFILL GAS LINE, DOL=LS	DOL	5,052.370	0.000	1.000	1.00	5,052.37

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3475	96082036		UNIQUE CHANGE ORDER ITEM 36 CO #71, REMOVE TRAFFIC SIGNAL POLE, DOL=LS	DOL	7,904.970	0.000	1.000	1.00	7,904.97
3487	96082046		UNIQUE CHANGE ORDER ITEM 46 CO 75, SPAN WIRE SIGNAL REPAIR AT ANTOINE, DOL=LS	DOL	5,545.010	0.000	1.000	1.00	5,545.01
3488	96082047		UNIQUE CHANGE ORDER ITEM 47 CO 76, TRAFFIC POLE REPAIR AT BINGLE, DOL=LS	DOL	3,764.470	0.000	1.000	1.00	3,764.47
3489	96082048		UNIQUE CHANGE ORDER ITEM 48 CO 77, PORT CTB (FUR & INST)(SNGL SLP)(TY J-J)(MOD), DOL=LF	DOL	109.310	0.000	20,771.000	20,771.00	2,270,478.01
3491	96082049		UNIQUE CHANGE ORDER ITEM 49 CO 77, PERM CTB (SSCB)(TY 3)(MOD), DOL=LF	DOL	194.120	0.000	1,258.000	1,258.00	244,202.96
3492	96082050		UNIQUE CHANGE ORDER ITEM 50 CO 77, PORT CTB TRAFFIC CONTROL, DOL=LF	DOL	6.110	0.000	20,771.000	20,771.00	126,910.81
3493	96082051		UNIQUE CHANGE ORDER ITEM 51 CO 77, PERM CTB TRAFFIC CONTROL, DOL=LF	DOL	28.510	0.000	1,258.000	1,258.00	35,865.58
3494	96082052		UNIQUE CHANGE ORDER ITEM 52 CO 81, RELOCATE FIBER OPTIC AT 43RD, DOL=EA	DOL	34,282.200	0.000	1.000	1.00	34,282.20
3496	96082053		UNIQUE CHANGE ORDER ITEM 53 CO 81, BINGLE TEMP FIBER REROUTE, DOL=EA	DOL	9,539.810	0.000	1.000	1.00	9,539.81
3497	96082054		UNIQUE CHANGE ORDER ITEM 54 CO 81, RELOCATE FIBER OPTIC AT PINEMONT & ANTOINE, DOL=EA	DOL	26,580.760	0.000	1.000	1.00	26,580.76
3498	96082055		UNIQUE CHANGE ORDER ITEM 55 CO 81, MOVING FIBER AT ANTIONE & US 290 EB, DOL=EA	DOL	6,652.650	0.000	1.000	1.00	6,652.65
3499	96082056		UNIQUE CHANGE ORDER ITEM 56 CO 81, REROUTE TEMP FIBER AT BHG BRIDGE EB, DOL=EA	DOL	15,044.330	0.000	1.000	1.00	15,044.33
3501	96082058		UNIQUE CHANGE ORDER ITEM 58 CO #85 Relocate OSB	DOL	32,087.800	0.000	1.000	1.00	32,087.80
3502	96082059		UNIQUE CHANGE ORDER ITEM 59 CO #85 Relocate OSB	DOL	29,845.100	0.000	2.000	2.00	59,690.20
3503	96082060		UNIQUE CHANGE ORDER ITEM 60 CO #85 Relocate OSB	DOL	56,485.620	0.000	2.000	2.00	112,971.24
3504	96082061		UNIQUE CHANGE ORDER ITEM 61 CO #85 Relocate OSB	DOL	37,104.150	0.000	2.000	2.00	74,208.30
3506	96082062		UNIQUE CHANGE ORDER ITEM 62 CO #86	DOL	8,194,000.000	0.000	1.000	1.00	8,194,000.00
3508	96082064		UNIQUE CHANGE ORDER ITEM 64 CO #92	DOL	1,004.680	0.000	1.000	1.00	1,004.68
3509	96082057		UNIQUE CHANGE ORDER ITEM 57 CO #84	DOL	26,529.700	0.000	1.000	1.00	26,529.70
3510	96082065		UNIQUE CHANGE ORDER ITEM 65 CO #96	DOL	20.080	0.000	93,252.000	93,252.00	1,872,500.16
3511	96082066		UNIQUE CHANGE ORDER ITEM 66 CO #97	DOL	266,732.440	0.000	1.000	1.00	266,732.44
3512	96082067		UNIQUE CHANGE ORDER ITEM 67 HYDROEXCAVATE AT 43rd	DOL	10,378.710	0.000	1.000	1.00	10,378.71

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3513	96082068	900	UNIQUE CHANGE ORDER ITEM 68 CO #98	DOL	7.310	0.000	1,823.000	1,975.64	14,441.93
3514	96082069		UNIQUE CHANGE ORDER ITEM 69 CO #99	DOL	1,381.650	0.000	1.000	1.00	1,381.65
3515	96082070		UNIQUE CHANGE ORDER ITEM 70 CO #100	DOL	3.520	0.000	20,700.000	20,700.00	72,864.00
3516	96082071		UNIQUE CHANGE ORDER ITEM 71 CO #102 DOL=LS	DOL	59,804.000	0.000	1.000	1.00	59,804.00
3517	96082072		UNIQUE CHANGE ORDER ITEM 72 CO #103 DOL=LS	DOL	10,500.480	0.000	1.000	1.00	10,500.48
3518	96082073		UNIQUE CHANGE ORDER ITEM 73 CO #104 DOL=LS	DOL	14,616.960	0.000	1.000	1.00	14,616.96
3519	96082074		UNIQUE CHANGE ORDER ITEM 74 CO #105	DOL	2,262.750	0.000	1.000	1.00	2,262.75
3521	96082075		UNIQUE CHANGE ORDER ITEM 75 CO 107, CIP RETAINING WALLS, DOL=LF	DOL	809.050	0.000	700.000	838.00	677,983.90
3522	96082076		UNIQUE CHANGE ORDER ITEM 76 CO # 106, (SW #6 CHANGE IN SCOPE), DOL = LF	DOL	883.960	0.000	1,159.490	1,124.00	993,571.04
3523	96082077		UNIQUE CHANGE ORDER ITEM 77 CO #108 Articulated Blocks (DOL = LS)	DOL	475,813.250	0.000	1.000	1.00	475,813.25
3524	96082078		UNIQUE CHANGE ORDER ITEM 78 CO #109 Power Transfer at Antoine	DOL	4,445.100	0.000	1.000	1.00	4,445.10
3525	96082079		UNIQUE CHANGE ORDER ITEM 79 CO #110 Wider PMD	DOL	73,419.930	0.000	1.000	1.00	73,419.93
3526	96082080		UNIQUE CHANGE ORDER ITEM 80 CO #64 Steel Girder Freight Compensation	DOL	0.060	0.000	1,382,968.000	1,382,968.00	82,978.08
3527	96082081		UNIQUE CHANGE ORDER ITEM 81 CO #91 Plug Waterline	DOL	4,996.210	0.000	1.000	1.00	4,996.21
3528	96082082		UNIQUE CHANGE ORDER ITEM 82 CO #111 Additional Trench Drain Work Costs	DOL	22,035.800	0.000	1.000	1.00	22,035.80
3529	96082083		UNIQUE CHANGE ORDER ITEM 83 CO #113 Markup and Bond For Surplus Signs DOL = LS	DOL	542.010	0.000	1.000	1.00	542.01
3530	96082084		UNIQUE CHANGE ORDER ITEM 84 CO #113 Moving Costs For Surplus Signs DOL = LS	DOL	1,371.700	0.000	1.000	1.00	1,371.70
3531	96082085		UNIQUE CHANGE ORDER ITEM 85 CO #114 PED POLE AND APS Components DOL = LS	DOL	4,113.150	0.000	1.000	1.00	4,113.15
3532	96082086		UNIQUE CHANGE ORDER ITEM 86 CO #115 Relocate Ground Box @ Antoine DOL = LS	DOL	8,556.850	0.000	1.000	1.00	8,556.85
3533	96082087		UNIQUE CHANGE ORDER ITEM 87 CO #117 Relocate AT&T ground Box DOL = LS	DOL	3,782.280	0.000	1.000	1.00	3,782.28
3534	96082088		UNIQUE CHANGE ORDER ITEM 88 CO #117 CTMS Power Service	DOL	7,562.450	0.000	1.000	1.00	7,562.45
3535	96082089		UNIQUE CHANGE ORDER ITEM 89 CO #118 MBGF Components at Pinemont DOL = LS	DOL	5,247.710	0.000	1.000	1.00	5,247.71

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3536	96082090		UNIQUE CHANGE ORDER ITEM 90 CO #119 PED Pole & Ground Box Relocation Bingle DOL = LS	DOL	26,321.680	0.000	1.000	1.00	26,321.68
3537	96082091		UNIQUE CHANGE ORDER ITEM 91 CO #89 Manhole Modification (DOL = LS)	DOL	19,787.710	0.000	1.000	1.00	19,787.71
3538	96082092		UNIQUE CHANGE ORDER ITEM 92 CO #120 Curb Removal & SSTR Ramp 105 (DOL = LS)	DOL	27,628.120	0.000	1.000	1.00	27,628.12
3539	96082093		UNIQUE CHANGE ORDER ITEM 93 CO #121 Bridge Mount Sign (DOL = LS)	DOL	3,950.870	0.000	1.000	1.00	3,950.87
3540	96082094		UNIQUE CHANGE ORDER ITEM 94 CO #122 Antoine Revisions (DOL = LS)	DOL	5,886.580	0.000	1.000	1.00	5,886.58
3541	96082095		UNIQUE CHANGE ORDER ITEM 95 CO #123 Low Clearance Drilled Shafts (DOL = LS)	DOL	294,762.170	0.000	1.000	1.00	294,762.17
3542	96082096		UNIQUE CHANGE ORDER ITEM 96 CO #126 MASH GET at Pinemont	DOL	3,021.360	0.000	1.000	1.00	3,021.36
3543	96082097		UNIQUE CHANGE ORDER ITEM 97 CO #127 Bulbs/Fixtures, Bases, and Bolts	DOL	3,654.750	0.000	1.000	1.00	3,654.75
3544	96082098		UNIQUE CHANGE ORDER ITEM 98 CO #129 Markup and Bond for Guardrail & CCA	DOL	1,190.700	0.000	1.000	1.00	1,190.70
3545	96082099		UNIQUE CHANGE ORDER ITEM 99	DOL	13,000,000.000	0.000	1.000	1.00	13,000,000.00
3600	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120008-CNTRCT_MNT	DOL	1.000	0.000	4,384.460	4,384.46	4,384.46
3601	96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.000	19,681.000	19,681.00	19,681.00

Category Subtotal \$138,220,653.26

PROJECT CC 50-9-81 CONTROL 005009081

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1760	01002001	002	PREPARING ROW	AC	5,189.570	17.480	0.000	17.48	90,713.69
1765	01032001	000	DISPOSAL OF WATER WELLS	EA	7,500.000	2.000	0.000	2.00	15,000.00
1770	01042001	000	REMOVING CONC (PAV)	SY	2.950	111,929.000	0.000	111,929.00	330,190.53
1775	01042009	000	REMOVING CONC (RIPRAP)	SY	2.150	6,455.000	62.100	6,517.10	14,011.77
1780	01042017	000	REMOVING CONC (DRIVEWAYS)	SY	2.250	6,125.000	0.000	6,528.96	14,690.15
1785	01042024	000	REMOVING CONC (RETAINING WALLS)	SY	4.850	2,991.000	0.000	2,991.00	14,506.35
1790	01042028	000	REMOVING CONC (MISC)	SY	2.450	4,018.000	0.000	4,018.00	9,844.11
1795	01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	1.000	3,418.000	285.000	3,703.00	3,703.00
1800	01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	2.100	8,286.000	0.000	8,286.00	17,400.60
1805	01042041	000	REMOVING CONC (GND BOX W/ APRON)	EA	244.070	6.000	0.000	6.00	1,464.42
1810	01042054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.000	2,610.000	0.000	2,610.00	5,220.00
1815	01052013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	2.590	4,401.000	0.000	4,401.00	11,398.59
1820	01052018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	1.000	120,430.000	0.000	122,614.60	122,614.61
1825	01052022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	2.150	37,846.000	-6,842.740	31,003.26	66,657.01
1835	01102001	000	EXCAVATION (ROADWAY)	CY	4.860	16,739.000	0.000	7,095.40	34,483.66
1840	01102002	000	EXCAVATION (CHANNEL)	CY	6.510	328.000	0.000	328.00	2,135.28

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1845	01102003	000	EXCAVATION (SPECIAL)	CY	3.830	217,656.000	-37.000	217,619.00	833,480.79
1850	01322005	005	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	2.050	290.000	0.000	290.00	594.50
1855	01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.050	5,265.000	-5,265.000	5,265.00	10,793.25
1856	01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE) CO 11	CY	24.000	0.000	2,508.000	2,508.00	60,192.00
1860	01342004	000	BACKFILL (TY A OR B)	STA	655.430	176.000	0.000	176.00	115,355.68
1865	01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.810	110,371.000	554.000	5,963.28	4,830.26
1870	01622002	000	BLOCK SODDING	SY	3.100	16,296.000	-930.000	5,587.84	17,322.29
1875	01622003	000	STRAW OR HAY MULCH	SY	0.100	176,701.000	0.000	79,774.72	7,977.48
1880	01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.110	125,262.000	0.000	27,754.17	3,052.96
1885	01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.110	50,441.000	0.000	52,020.56	5,722.26
1895	01662001	001	FERTILIZER	AC	450.000	39.410	0.000	7.60	3,418.65
1900	01682001	000	VEGETATIVE WATERING	MG	13.000	4,721.000	0.000	729.20	9,479.60
1905	02602006	003	LIME TRT (EXST MATL) (6")	SY	2.350	95,062.000	0.000	83,877.85	197,112.96
1910	02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	145.670	1,283.000	0.000	1,086.64	158,290.24
1915	02762224	000	CEM TRT(PLNT MX) (CL NJ)(TY E)(GR 4)(6")	SY	6.280	95,062.000	0.000	95,062.00	596,989.35
1920	02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	68.000	24,601.000	-276.000	24,324.99	1,654,099.39
1925	02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	65.000	5,290.000	0.000	4,444.41	288,886.65
1930	03602002	011	CONC PVMT (CONT REINF-CRCP)(9")	SY	32.080	86,898.000	0.000	79,990.97	2,566,110.37
1950	03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	65.220	288.000	0.000	288.00	18,783.36
1955	04002005	004	CEM STABIL BKFL	CY	25.320	20,937.000	908.000	23,740.37	601,106.11
1960	04002008	004	CUT & RESTORING PAV (ASPH)	SY	51.420	1,045.000	650.000	1,031.25	53,026.87
1965	04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	29.290	250.000	0.000	2,172.17	63,622.90
1970	04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.500	24,946.000	856.000	26,499.64	39,749.46
1975	04032001	000	TEMPORARY SPL SHORING	SF	12.500	53,099.000	-47,849.000	5,250.00	65,625.01
1980	04162001	001	DRILL SHAFT (18 IN)	LF	57.180	274.000	-124.000	150.00	8,577.00
1985	04162003	001	DRILL SHAFT (30 IN)	LF	107.930	7,680.000	59.000	7,689.78	829,957.96
1990	04162004	001	DRILL SHAFT (36 IN)	LF	132.710	3,284.000	0.000	3,284.00	435,819.64
1995	04162007	001	DRILL SHAFT (54 IN)	LF	288.780	976.000	0.000	976.00	281,849.28
2000	04162027	001	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	540.020	515.000	0.000	515.00	278,110.30
2005	04202003	002	CL C CONC (ABUT)	CY	385.640	309.900	-24.000	285.90	110,254.47
2010	04202005	002	CL C CONC (FOOTING)	CY	755.210	309.600	0.000	309.60	233,813.02
2020	04202051	002	CL C CONC (COLUMN)	CY	517.130	712.300	0.000	712.40	368,403.41
2025	04202242	002	CL A CONC (CHANNEL LINING)	CY	293.400	375.000	0.000	388.53	113,993.24
2030	04202244	002	CL E CONC(SEAL SLAB)(NON-REINF)	CY	209.810	64.000	0.000	64.00	13,427.84
2035	04222001	000	REINF CONC SLAB	SF	12.530	104,374.000	0.000	104,374.00	1,307,806.23
2045	04232012	000	RETAINING WALL (CAST-IN-PLACE)	SF	40.190	1,767.000	0.000	3,238.68	130,162.35
2050	04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	20.220	4,135.000	-955.000	3,180.00	64,299.60
2055	04252019	001	PRESTR CONC U-BEAM (U54)	LF	171.440	5,051.730	0.000	5,051.80	866,080.59
2060	04252066	001	PRESTR CONC GIRDER (TX40)	LF	167.230	1,777.390	0.000	1,777.39	297,232.93
2065	04322001	000	RIPRAP (CONC)(4 IN)	CY	360.000	436.710	270.610	707.32	254,635.20
2070	04322002	000	RIPRAP (CONC)(5 IN)	CY	340.000	154.300	0.000	203.00	69,020.34
2075	04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	160.000	70.679	230.68	103,805.55
2085	04322084	000	RIPRAP (CONC) (CL B) (4")	CY	307.000	237.000	-1.300	476.89	146,405.23
2091	04342024	903	ELASTOMERIC BEAR (SPECIAL) CO 3	EA	255.000	0.000	12.000	12.00	3,060.00
2095	04422003	016	STR STL (TUB GIRDER)	LB	2.010	1,654,096.000	0.000	1,654,096.00	3,324,732.96
2105	04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	6.150	888.000	0.000	1,196.00	7,355.40

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2110	04502013	001	RAIL (TY SSTR)	LF	37.000	2,290.000	253.000	2,543.00	94,091.00
2115	04502025	001	RAIL (TY PR1)	LF	68.400	940.000	0.000	860.00	58,824.00
2120	04502161	001	RAIL (TY T223)	LF	57.000	240.200	0.000	240.20	13,691.40
2125	04502166	001	RAIL (TY C223)	LF	102.000	260.000	0.000	260.00	26,520.00
2130	04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	110.940	905.000	0.000	905.00	100,400.72
2135	04622005	015	CONC BOX CULV (4 FT X 4 FT)	LF	166.240	828.000	0.000	828.00	137,646.72
2145	04622008	015	CONC BOX CULV (5 FT X 4 FT)	LF	219.510	91.000	60.000	151.00	33,146.01
2146	04622008	915	CONC BOX CULV (5 FT X 4 FT)	LF	306.990	0.000	326.000	326.00	100,078.74
CO 29 INTERSECTIONS ONLY									
2150	04622011	015	CONC BOX CULV (6 FT X 4 FT)	LF	234.680	766.000	0.000	766.00	179,764.88
2151	04622011	915	CONC BOX CULV (6 FT X 4 FT)	LF	309.210	0.000	129.000	129.00	39,888.09
CO 29 INTERSECTIONS ONLY									
2155	04622012	015	CONC BOX CULV (6 FT X 5 FT)	LF	258.420	869.000	75.000	944.00	243,948.48
2156	04622012	915	CONC BOX CULV (6 FT X 5 FT)	LF	401.890	0.000	150.000	150.00	60,283.50
CO 29 INTERSECTIONS ONLY									
2160	04622015	015	CONC BOX CULV (7 FT X 4 FT)	LF	288.130	1,035.000	0.000	1,035.00	298,214.55
2165	04622016	015	CONC BOX CULV (7 FT X 5 FT)	LF	298.720	1,926.000	-13.500	1,912.50	571,302.00
2166	04622016	915	CONC BOX CULV (7 FT X 5 FT)	LF	733.020	0.000	19.500	19.50	14,293.89
CO 29 AT&T CONDUIT CONFLICT ONLY									
2170	04622017	015	CONC BOX CULV (7 FT X 6 FT)	LF	336.730	58.000	0.000	58.00	19,530.34
2175	04622021	015	CONC BOX CULV (8 FT X 6 FT)	LF	342.840	123.000	0.000	99.00	33,941.16
2180	04622024	015	CONC BOX CULV (9 FT X 5 FT)	LF	388.430	1,383.000	-122.000	1,261.00	489,810.23
2185	04622025	015	CONC BOX CULV (9 FT X 6 FT)	LF	404.790	394.000	-20.000	329.00	133,175.91
2190	04622027	015	CONC BOX CULV (9 FT X 8 FT)	LF	446.290	1,282.000	0.000	1,214.00	541,796.08
2200	04622034	015	CONC BOX CULV (10 FT X 10 FT)	LF	580.570	299.000	77.000	292.00	169,526.45
2205	04642005	006	RC PIPE (CL III)(24 IN)	LF	35.350	9,138.000	218.000	8,629.00	305,035.15
2210	04642007	006	RC PIPE (CL III)(30 IN)	LF	50.410	810.000	97.000	907.00	45,721.87
2215	04642009	006	RC PIPE (CL III)(36 IN)	LF	63.900	3,478.000	-168.000	3,310.00	211,509.00
2220	04642010	006	RC PIPE (CL III)(42 IN)	LF	76.240	1,427.000	0.000	1,427.00	108,794.48
2225	04642011	006	RC PIPE (CL III)(48 IN)	LF	90.260	1,628.000	294.000	1,922.00	173,479.72
2230	04642012	006	RC PIPE (CL III)(54 IN)	LF	122.460	381.000	0.000	355.00	43,473.30
2235	04642013	006	RC PIPE (CL III)(60 IN)	LF	139.070	405.000	0.000	405.00	56,323.35
2245	04652001	001	INLET (COMPL)(TY C)	EA	4,720.490	38.000	0.000	29.00	136,894.21
2250	04652005	001	MANH (COMPL)(TY M)	EA	5,120.490	8.000	0.000	5.00	25,602.45
2255	04652007	001	INLET EXT (TY C)	EA	3,720.490	10.000	0.000	10.00	37,204.90
2260	04652010	001	INLET (COMPL)(TY AAD)	EA	7,420.490	6.000	0.000	6.00	44,522.94
2265	04652011	001	INLET (COMPL)(TY AD)	EA	4,320.490	57.000	-2.000	53.00	228,985.97
2270	04652012	001	INLET (COMPL)(TY A)	EA	3,570.490	1.000	0.000	1.00	3,570.49
2275	04652013	001	MANH (COMPL)(TY A)	EA	3,720.490	20.000	3.000	17.00	63,248.33
2285	04652091	001	MANH (COMPL)(JUNCT BOX)(SPL)	EA	12,570.490	12.000	-2.000	12.00	150,845.88
2290	04652098	001	INLET (COMPL)(TY C1)	EA	4,220.490	77.000	1.000	91.00	384,064.59
2295	04652105	001	MANH (COMPL)(TY M)(MOD)	EA	5,720.490	22.000	-2.000	18.00	102,968.82
2300	04652119	001	INLET (COMPL)(TY AZ)	EA	4,220.490	4.000	0.000	4.00	16,881.96
2305	04652120	001	INLET (COMPL)(TY AZR)	EA	4,220.490	2.000	0.000	5.00	21,102.45
2310	04652121	001	MANH (COMPL)(TY B)	EA	4,720.490	2.000	0.000	2.00	9,440.98
2315	04652229	001	INLET EXT (TY C1)	EA	4,220.490	25.000	0.000	25.00	105,512.25
2320	04652255	001	INLET (COMP)(TY AZ2G)	EA	4,220.490	2.000	0.000	10.00	42,204.90

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2325	04662006	000	WINGWALL (SW-0)(HW=4 FT)	EA	8,217.310	1.000	0.000	1.00	8,217.31
2335	04662008	000	WINGWALL (SW-0)(HW=6 FT)	EA	12,091.630	2.000	1.000	3.00	36,274.89
2340	04662009	000	WINGWALL (SW-0)(HW=7 FT)	EA	12,506.710	4.000	2.000	5.00	62,533.55
2345	04662010	000	WINGWALL (SW-0)(HW=8 FT)	EA	13,762.510	1.000	0.000	1.00	13,762.51
2355	04672224	000	SET (TY II)(24 IN)(RCP)(4:1)(C)	EA	3,470.490	3.000	0.000	11.00	38,175.39
2365	04672227	000	SET (TY II)(36 IN)(RCP)(4:1)(C)	EA	3,970.490	1.000	0.000	1.00	3,970.49
2385	04792001	000	ADJ MANHS	EA	1,125.990	4.000	0.000	7.00	7,881.93
2390	04792002	000	ADJ INLETS	EA	1,125.990	3.000	0.000	3.00	3,377.97
2395	04792003	000	ADJ MANHS & INLETS	EA	1,125.990	17.000	0.000	17.00	19,141.83
2400	04962002	000	REMOV STR (INLET)	EA	266.490	104.000	0.000	104.00	27,714.96
2405	04962003	000	REMOV STR (MANHOLE)	EA	303.700	74.000	0.000	74.00	22,473.80
2410	04962007	000	REMOV STR (PIPE)	LF	14.950	15,760.000	-50.000	15,710.00	234,864.50
2415	04962009	000	REMOV STR (BRIDGE 0-99 FT LENGTH)	EA	35,112.330	2.000	0.000	2.00	70,224.66
2420	04962011	000	REMOV STR (BRIDGE 500-999 FT LENGTH)	EA	354,315.330	1.000	0.000	1.00	354,315.33
2425	04962012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	354,670.000	1.000	0.000	1.00	354,670.00
2430	05002001	011	MOBILIZATION	LS	8,404,000.000	0.340	0.000	0.31	2,605,240.00
2435	05122001	002	PORT CTB (FUR & INST)(SAFETY SH)(TY 1)	LF	41.890	2,670.000	0.000	2,670.00	111,846.30
2445	05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	14.210	8,220.000	0.000	7,894.00	112,173.74
2450	05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	14.820	320.000	0.000	120.00	1,778.40
2455	05122019	002	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	8.160	16,740.000	-2,190.000	14,550.00	118,728.00
2460	05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.160	6,570.000	0.000	27,325.00	222,972.00
2465	05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.160	300.000	0.000	2,200.00	17,952.00
2475	05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	14.820	9,120.000	0.000	7,894.00	116,989.08
2480	05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	14.820	380.000	0.000	580.00	8,595.60
2485	05282004	001	LANDSCAPE PAVERS	SY	44.900	9,659.000	0.000	9,660.00	433,734.00
2490	05292006	000	CONC CURB (MONO) (TY II)	LF	5.000	52,468.000	-253.000	52,249.00	261,245.00
2495	05292007	000	CONC CURB (DOWEL)	LF	9.400	7,995.000	382.000	8,893.00	83,594.20
2500	05302010	006	DRIVEWAYS (CONC)	SY	55.000	2,488.000	0.000	2,980.21	163,911.75
2505	05312005	006	CURB RAMPS (TY 1)	EA	1,225.000	21.000	0.000	16.00	19,600.00
2510	05312006	006	CURB RAMPS (TY 2)	EA	1,650.000	6.000	0.000	10.00	16,500.00
2515	05312010	006	CURB RAMPS (TY 7)	EA	1,450.000	17.000	0.000	17.00	24,650.00
2520	05312014	006	CURB RAMPS (TY 22)	EA	1,800.000	18.000	0.000	5.00	9,000.00
2525	05312015	006	CONC SIDEWALKS (4")	SY	61.000	11,098.000	0.000	11,056.62	674,453.58
2530	05312017	006	CURB RAMPS (TY 21)	EA	2,500.000	5.000	0.000	5.00	12,500.00
2535	05312041	006	CURB RAMPS (TY 10)	EA	2,500.000	9.000	0.000	13.00	32,500.00
2540	05362004	000	CONC DIRECTIONAL ISLAND	SY	61.000	2,017.000	0.000	1,517.35	92,558.60
2545	05402001	031	MTL W-BEAM GD FEN (TIM POST)	LF	25.620	125.000	0.000	344.00	8,813.28
2550	05402011	031	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,464.880	5.000	-1.000	4.00	5,859.52
2555	05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.890	3,526.000	0.000	3,660.00	10,577.40
2560	05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	310.000	2.000	0.000	2.00	620.00
2565	05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,947.710	5.000	0.000	4.00	7,790.84
2570	05452001	000	CRASH CUSH ATTEN (INSTL)	EA	13,356.550	4.000	0.000	3.00	40,069.65
2575	05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,290.000	6.000	0.000	4.00	5,160.00
2580	05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	2.000	0.000	1.00	340.00
2585	06102097	015	REMOVE RD IL ASM (FOUNDATION ONLY)	EA	706.200	3.000	0.000	4.00	2,824.80
2590	06132008	002	HI MST IL POLE (175 FT) (100 MPH)	EA	36,832.990	13.000	0.000	13.00	478,828.87
2595	06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	26,470.020	13.000	0.000	13.00	344,110.26
2600	06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.970	9,365.000	290.000	8,763.00	43,552.11

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2605	06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	7.450	1,685.000	10.000	895.00	6,667.75
2610	06182052	000	CONDT (RM) (2")	LF	15.210	195.000	0.000	160.00	2,433.60
2615	06202003	001	ELEC CONDR (NO. 2) BARE	LF	1.680	925.000	0.000	160.00	268.80
2620	06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.790	1,850.000	0.000	926.00	1,657.54
2625	06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.250	5,000.000	525.000	5,000.00	6,250.00
2630	06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.330	10,000.000	1,050.000	11,050.00	14,696.50
2635	06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.980	3,840.000	0.000	3,065.00	3,003.70
2640	06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.880	7,820.000	0.000	2,870.00	2,525.60
2645	06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.760	1,790.000	-220.000	1,570.00	1,193.20
2650	06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.850	12,920.000	2,270.000	12,920.00	10,982.00
2655	06242013	014	GROUND BOX TY D (162922)	EA	425.980	13.000	0.000	13.00	5,537.74
2660	06242014	014	GROUND BOX TY D (162922) W/APRON	EA	656.230	45.000	1.000	43.00	28,217.90
2665	06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	4,852.930	2.000	-1.000	2.00	9,705.86
2670	06282052	003	ELC SRV TY A 240/480 200 (SS)SS(T)TP(O)	EA	4,704.430	4.000	0.000	4.00	18,817.72
2675	06282158	003	REMOVE ELECTRICAL SERVICES	EA	410.710	8.000	0.000	9.00	3,696.39
2680	06282354	003	ELC SRV TY A 240/480 125 (SS)SS(E)GC(U)	EA	6,428.400	1.000	0.000	1.00	6,428.40
2685	06362001	014	ALUMINUM SIGNS (TY A)	SF	14.010	224.000	0.000	168.00	2,353.68
2690	06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	392.000	165.000	0.000	162.00	63,504.00
2695	06442002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	505.000	10.000	0.000	10.00	5,050.00
2700	06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	490.000	19.000	0.000	18.00	8,820.00
2705	06442005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	600.000	2.000	0.000	2.00	1,200.00
2710	06442006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	560.000	7.000	0.000	7.00	3,920.00
2715	06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	600.000	20.000	0.000	19.00	11,400.00
2720	06442026	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	675.000	2.000	0.000	2.00	1,350.00
2725	06442031	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	770.000	14.000	0.000	14.00	10,780.00
2730	06442060	000	REMOVE SM RD SN SUP & AM	EA	72.000	109.000	0.000	109.00	7,848.00
2735	06472003	000	REMOVE LRSA	EA	444.020	24.000	0.000	24.00	10,656.48
2750	06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.120	3,064.000	0.000	2,150.00	258.00
2755	06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	12,572.000	0.000	7,948.00	794.80
2760	06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	1.570	80.000	0.000	778.00	1,221.46
2765	06622020	000	WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	204.520	2.000	0.000	1.00	204.52
2770	06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	9,301.000	0.000	12,695.00	1,269.50
2775	06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.240	7,615.000	0.000	478.00	1,070.72
2780	06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.660	26,139.000	0.000	37,472.00	24,731.52
2785	06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.090	10,071.000	0.000	1,505.00	1,640.45
2790	06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.420	100,099.000	0.000	121,256.00	50,927.52
2795	06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	0.880	2,500.000	0.000	12,927.00	11,375.76
2800	06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.740	2,040.000	0.000	4,754.00	8,271.96
2805	06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	3.450	2,646.000	0.000	1,350.00	4,657.50
2810	06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	157.670	19.000	0.000	192.00	30,272.64
2815	06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	231.830	1.000	0.000	5.00	1,159.15
2820	06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	221.000	18.000	0.000	60.00	13,260.00
2825	06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.420	45,142.000	0.000	104,839.00	44,032.38
2830	06662125	000	REFL PAV MRK TY I (Y) 12"(SLD)(090MIL)	LF	1.980	14,359.000	0.000	4,782.00	9,468.36
2835	06662155	000	REF PAV MRK TY II (W) 12" (SLD)	LF	0.520	424.000	0.000	256.00	133.12
2840	06662188	000	REF PAV MRK TY II (Y) (MED NOSE)	EA	69.920	343.000	0.000	7.00	489.44
2845	06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	166.090	43.000	0.000	35.00	5,813.15
2850	06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	273.370	24.000	0.000	26.00	7,107.62

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2855	06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	315.680	2.000	0.000	1.00	315.68
2860	06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	230.590	37.000	0.000	25.00	5,764.75
2865	06682131	000	PREFAB PAV MRK TY C (W) (BIKE ARROW)	EA	155.820	28.000	0.000	22.00	3,428.04
2870	06682132	000	PREFAB PAV MRK TY C (W) (BIKE SYMBOL)	EA	210.720	28.000	0.000	24.00	5,057.28
2875	06722012	034	REFL PAV MRKR TY I-C	EA	3.270	33.000	0.000	36.00	117.72
2880	06722015	034	REFL PAV MRKR TY II-A-A	EA	3.040	254.000	0.000	230.00	699.20
2885	06722017	034	REFL PAV MRKR TY II-C-R	EA	2.990	667.000	0.000	323.00	965.77
2890	06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.170	85,850.000	0.000	22,164.00	3,767.88
2895	06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.340	1,498.000	0.000	2,364.00	803.76
2900	06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	9.000	26.000	0.000	99.00	891.00
2905	06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	12.000	12.000	0.000	43.00	516.00
2910	06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	196,852.000	0.000	94,269.00	942.69
2915	06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.120	22,354.000	0.000	38,939.00	4,672.68
2920	06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.130	9,446.000	0.000	15,633.00	2,032.29
2925	06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.130	6,383.000	0.000	3,667.00	476.71
2930	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.150	3,918.000	0.000	2,244.00	336.60
2935	06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	7.650	62.000	0.000	92.00	703.80
2940	06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.200	25.000	0.000	25.00	255.00
2960	06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	15.000	2.000	0.000	1.00	15.00
2965	06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	10.200	18.000	0.000	28.00	285.60
2970	06782045	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	10.000	27.000	0.000	24.00	240.00
2975	06782047	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	10.000	27.000	0.000	22.00	220.00
2980	06812001	002	TEMP TRAF SIGNALS	EA	36,135.010	3.000	0.000	3.00	108,405.04
2985	06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	179.800	4.000	0.000	4.00	719.20
2990	06852001	014	INSTALL RDS FLASH BEACON ASSEMBLY	EA	4,365.900	2.000	0.000	2.00	8,731.80
2995	06862031	000	INS TRF SIG PL AM(S) 1 ARM (32')	EA	5,639.700	2.000	0.000	2.00	11,279.40
3000	11222002	001	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	17.000	450.000	0.000	127.00	2,159.00
3005	11222009	001	ROCK FILTER DAMS (REMOVE)	LF	5.000	450.000	0.000	127.00	635.00
3010	11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	13.750	178.000	0.000	6,223.36	85,571.17
3015	11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	6.000	178.000	0.000	6,223.36	37,340.17
3020	11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	1.200	25,981.000	0.000	36,561.00	43,873.20
3025	11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	2.250	3,600.000	0.000	1,920.20	4,320.45
3030	11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	2.550	4,076.000	0.000	3,284.00	8,374.20
3035	11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.500	7,707.000	0.000	5,204.20	2,602.10
3040	11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.200	25,981.000	0.000	36,561.00	7,312.20
3045	30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	72.960	21,723.000	10,276.183	31,999.18	2,334,660.38
3050	30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	104.600	1,766.000	0.000	2,098.60	219,513.87
3055	32682047	000	D-GR HMA TY-D SAC-A PG76-22	TON	88.000	4,737.000	1,935.780	6,672.78	587,204.64
3060	32682049	000	D-GR HMA TY-D PG76-22	TON	82.000	4,737.000	-4,737.000	1,342.21	110,061.22
3070	40362014	000	SOUND WALL (VERTICAL SCHEME)(12 FT)	LF	338.600	500.000	0.000	500.00	169,300.00
3075	40362015	000	SOUND WALL (VERTICAL SCHEME)(14 FT)	LF	383.280	4,191.000	-4,191.000	3,171.93	1,215,737.33
3085	64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.420	11,751.000	0.000	18,505.00	7,772.10
3090	64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.470	10,100.000	0.000	8,570.00	4,027.90
3095	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.960	1,155.000	0.000	735.00	705.60
3100	64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.600	7,666.000	0.000	8,418.00	5,050.80
3105	64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.200	3,549.000	0.000	6,066.00	13,345.20
3110	64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.430	7,955.000	0.000	7,955.00	3,420.65
3115	64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	8,387.000	0.000	9,570.00	5,263.50

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3120	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	4.620	1,160.000	0.000	1,265.00	5,844.30
3125	64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	4.630	326.000	0.000	761.00	3,523.43
3130	87192001	000	REMOVE HIGH MAST ILLUMINATION POLES	EA	2,288.690	16.000	0.000	16.00	36,619.04
3131	96082008		UNIQUE CHANGE ORDER ITEM 8 CO 28 TRAFFIC CONTROL BY DAY	DOL	1,125.150	0.000	14.000	14.00	15,752.10
3132	96082009		UNIQUE CHANGE ORDER ITEM 9 CO 32 REPAIR HIGH MAST LIGHTS BY LS	DOL	16,480.360	0.000	1.000	1.00	16,480.36
3458	96082022		UNIQUE CHANGE ORDER ITEM 22 CO 42 CAST IN PLACE COPING FOR RW4-19 BY LF	DOL	39.330	0.000	200.000	200.00	7,866.00
3459	96082023		UNIQUE CHANGE ORDER ITEM 23 CO 42 CAST IN PLACE COPING FOR RW4-20 BY LF	DOL	39.330	0.000	100.000	60.00	2,359.80
3460	96062009		FORCE ACCOUNT ID 9 CO 43 INSTALL CORBELS ON DRILLED SHAFTS	DOL	6,578.640	0.000	1.000	1.00	6,578.64
3462	96082025		UNIQUE CHANGE ORDER ITEM 25 CO 45 STORM SEWER CONFLICT BOX BY LS	DOL	14,865.840	0.000	1.000	1.00	14,865.84
3471	96082032		UNIQUE CHANGE ORDER ITEM 32 CO # 61 PURCHASE SURPLUS JUNCTION BOX; DOL = EA	DOL	14,127.980	0.000	1.000	1.00	14,127.98
3472	96082033		UNIQUE CHANGE ORDER ITEM 33 CO #61 DEMOLISH SURPLUS JUNCTION BOX; DOL = EA	DOL	1,590.750	0.000	1.000	1.00	1,590.75
3476	96082037		UNIQUE CHANGE ORDER ITEM 37 CO #72, REMOVING CONC (SOUND WALL COLUMN), DOL=EA	DOL	16,272.260	0.000	2.000	2.00	32,544.52
3477	96082038		UNIQUE CHANGE ORDER ITEM 38 CO #72, REMOVING CONC (COLUMN FOUNDATION), DOL=EA	DOL	34,750.635	0.000	2.000	2.00	69,501.27
3478	96082039		UNIQUE CHANGE ORDER ITEM 39 CO #72, CONC SOUND WALL COLUMN (INTERIOR), DOL=EA	DOL	12,421.620	0.000	2.000	2.00	24,843.24
3479	96082040		UNIQUE CHANGE ORDER ITEM 40 CO #72, REMOVE & RESET SOUND WALL PANEL SEGMENT, DOL=EA	DOL	17,993.060	0.000	2.000	2.00	35,986.12

Category Subtotal \$36,187,890.33

PROJECT NH 2013(816) CONTROL 005009090
CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3305	58932006	000	MANHOLES (SANITARY SEWER)(TY 1)	EA	5,220.490	9.000	-2.000	7.00	36,543.43
3310	58932007	000	ADJUST MANHOLE (SANITARY SEWER)	EA	1,625.990	1.000	0.000	6.50	10,568.94
3315	58932008	000	SANITARY SEWER (PVC)(C900)(8IN)	LF	47.050	1,094.000	-345.000	749.00	35,240.45
3320	58932009	000	SANITARY SEWER (PVC)(C900)(10IN)	LF	49.280	832.000	10.000	842.00	41,493.76
3325	59692003	000	WATER MAIN PIPE (PVC)(16N)	LF	55.850	785.000	0.000	810.00	45,238.50
3330	59692004	000	WATER MAIN PIPE (PVC)(20IN)	LF	60.900	605.000	0.000	556.00	33,860.40
3335	59692005	000	WATER MAIN PIPE (PVC)(8IN)	LF	48.130	422.000	0.000	731.00	35,183.03
3340	59692006	000	WATER MAIN PIPE (PVC)(12IN)	LF	51.170	2,919.000	0.000	2,218.00	113,495.06
3343	59692001		WATER MAIN PIPE (PVC)(4IN) CO 34	LF	77.010	0.000	20.000	20.00	1,540.20

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3344	59692002		WATER MAIN PIPE (PVC)(6IN) CO 34	LF	86.190	0.000	21.000	21.00	1,809.99
3345	59692040	000	CUT AND PLUG WATER MAIN (6IN)	EA	1,098.780	1.000	0.000	4.00	4,395.12
3350	59692041	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,098.780	4.000	2.000	9.00	9,889.02
3355	59692043	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,348.780	18.000	0.000	14.00	18,882.92
3360	59692045	000	CUT AND PLUG WATER MAIN (16IN)	EA	1,171.280	2.000	0.000	2.00	2,342.56
3365	59692047	000	CUT AND PLUG WATER MAIN (20IN)	EA	1,148.780	6.000	0.000	6.00	6,892.68
3370	59692053	000	JCK TUN BOR OR AUG CSG(STL)(14IN)	LF	280.000	324.000	0.000	324.00	90,720.00
3375	59692058	000	JCK TUN BOR OR AUG CSG(STL)(24IN)	LF	294.000	935.000	0.000	964.00	283,416.00
3380	59692059	000	JCK TUN BOR OR AUG CSG(STL)(30IN)	LF	298.000	446.000	0.000	446.00	132,908.00
3384	59692073		WET CONNECTION (4IN) CO 34	EA	1,611.630	0.000	1.000	1.00	1,611.63
3385	59692074	000	WET CONNECTION (6IN)	EA	3,125.000	1.000	0.000	2.00	6,250.00
3390	59692075	000	WET CONNECTION (12IN)	EA	3,500.000	18.000	0.000	14.00	49,000.00
3395	59692077	000	WET CONNECTION (16IN)	EA	4,000.000	2.000	0.000	2.00	8,000.00
3400	59692078	000	WET CONNECTION (20IN)	EA	4,500.000	6.000	0.000	6.00	27,000.00
3401	59692121		SERV LINE(SHORT SIDE)(1-1/2IN TO 2IN) CO 34	EA	1,798.480	0.000	10.000	10.00	17,984.80
3405	59692085	000	FIRE HYDRANT	EA	3,023.590	7.000	1.000	8.00	24,188.72
3410	59692086	000	FIRE HYDRANT LEAD (6IN)(PVC)	LF	78.060	27.000	3.500	29.50	2,302.77
3415	59692087	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	758.780	6.000	0.000	7.00	5,311.46
3420	59692100	000	ADJUSTING METER VAULT	EA	1,170.990	2.000	0.000	3.00	3,512.97
3430	59692134	000	WET CONNECTION (8IN)	EA	2,500.000	5.000	0.000	5.00	12,500.00
3431	96082001		UNIQUE CHANGE ORDER ITEM 1 CO 12 RELOCATE DOWN GUY BY LS	DOL	5,261.140	0.000	1.000	1.00	5,261.14
3434	96082004		UNIQUE CHANGE ORDER ITEM 4 CO 17 TEMP CTMS ADJUSTMENT BY LS	DOL	9,628.600	0.000	1.000	1.00	9,628.60
3449	96062006		FORCE ACCOUNT ID 6 CO 14 LOCATE WATERLINE & INSTALL 16" X 6" TS&V	DOL	9,903.380	0.000	1.000	1.00	9,903.38
3450	96062007		FORCE ACCOUNT ID 7 CO 36 RELOCATE FIRE HYDRANT	DOL	9,978.120	0.000	1.000	1.00	9,978.12
3451	96062008		FORCE ACCOUNT ID 8 CO 37 RECONNECT HOT WATER LINE AT CREEKWOOD APTS	DOL	5,407.440	0.000	1.000	1.00	5,407.44
3461	96082024		UNIQUE CHANGE ORDER ITEM 24 CO 44 CUT & PLUG WATER MAIN (4")	DOL	983.700	0.000	1.000	1.00	983.70
3463	96062010		FORCE ACCOUNT ID 10 CO 46 REM & REPLACE PARKING LOT PAVEMENT	DOL	5,950.860	0.000	1.000	1.00	5,950.86
3464	96082026		UNIQUE CHANGE ORDER ITEM 26 CO 46 RECONNECT APARTMENT WATER LINES BY LS	DOL	54,856.610	0.000	1.000	1.00	54,856.61
3465	96082027		UNIQUE CHANGE ORDER ITEM 27 CO 48 REM & REPL 12" SAN SEWER WITH CASING BY LS	DOL	7,299.770	0.000	1.000	1.00	7,299.77
3466	96082028		UNIQUE CHANGE ORDER ITEM 28 CO 48 REMOVE 8" WATER LINE BY LS	DOL	2,833.080	0.000	1.000	1.00	2,833.08
3507	96082063		UNIQUE CHANGE ORDER ITEM 63 CO #86	DOL	4,097,000.000	0.000	1.000	1.00	4,097,000.00

Category Subtotal \$5,271,185.11

PROJECT CM 2013(737) CONTROL 005009069
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0141	01322006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO #130 Final QTY ADJUSTMENT	CY	2.150	0.000	242,252.000	0.000	0.00
0170	01622003	000	STRAW OR HAY MULCH	SY	0.100	37,452.000	0.000	0.000	0.00
0175	01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.110	2,278.000	0.000	0.000	0.00
0180	01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.110	27,410.000	0.000	0.000	0.00
0220	03512012	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(2")	SY	11.860	5,504.000	0.000	0.000	0.00
0231	03602006	911	CONC PVMT (CONT REINF-CRCP)(13") CO #60	SY	27.800	0.000	966.660	0.000	0.00
0310	04162010	001	DRILL SHAFT (72 IN)	LF	455.340	2,240.000	-2,240.000	0.000	0.00
0314	04162011		DRILL SHAFT (78 IN) CO #130 Final QTY ADJUSTMENT	LF	543.720	0.000	1,640.000	0.000	0.00
0320	04162015	001	DRILL SHAFT (NON-REINFORCED)(12 IN)	LF	88.760	21.000	0.000	0.000	0.00
0371	04202018		CL C CONC (FOOTING)(MASS PLACEMENT) CO #130 Final QTY ADJUSTMENT	CY	497.370	0.000	565.000	0.000	0.00
0445	04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	6.150	2,800.000	0.000	0.000	0.00
0460	04502124	001	RAIL (TY SSCB)(1)	LF	150.000	1,626.000	-1,626.000	0.000	0.00
0469	04622005	015	CONC BOX CULV (4 FT X 4 FT) CO 49 EXISTING ITEM ON CSJ 0050-09-081	LF	166.240	0.000	768.000	0.000	0.00
0475	04622028	015	CONC BOX CULV (9 FT X 9 FT)	LF	475.150	202.000	-202.000	0.000	0.00
0500	04642013	006	RC PIPE (CL III)(60 IN)	LF	139.070	26.000	0.000	0.000	0.00
0514	04652010	001	INLET (COMPL)(TY AAD) CO 49 EXISTING ITEM ON CSJ 0050-09-081	EA	7,420.490	0.000	1.000	0.000	0.00
0605	05122001	002	PORT CTB (FUR & INST)(SAFETY SH)(TY 1)	LF	41.890	20,100.000	-20,100.000	0.000	0.00
0610	05122004	002	PORT CTB (FUR & INST)(SNGL SLP)(TY 1)	LF	28.180	2,140.000	-2,140.000	0.000	0.00
0690	05312010	006	CURB RAMPS (TY 7)	EA	1,450.000	1.000	0.000	0.000	0.00
0755	06182024	000	CONDT (PVC) (SCHD 40) (4")	LF	4.310	60.000	0.000	0.000	0.00
0800	06202002	001	ELEC CONDR (NO. 1) INSULATED	LF	2.720	2,967.000	-2,967.000	0.000	0.00
0845	06202020	001	ELEC CONDR (NO.1/0) INSULATED	LF	3.060	3,116.000	-3,116.000	0.000	0.00
0895	06362002	014	ALUMINUM SIGNS (TY G)	SF	25.200	162.000	0.000	0.000	0.00
0925	06472001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.090	780.000	0.000	0.000	0.00
1070	06682113	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	173.240	30.000	-9.000	0.000	0.00
1096	06772049		ELIM EXT PAV MRK & MRKS (JIGGLE) CO 9	EA	1.100	0.000	1,272.000	0.000	0.00
1120	06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.150	1,896.000	0.000	0.000	0.00
1135	06782009	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	25.000	7.000	-5.000	0.000	0.00
1140	06782010	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	25.000	8.000	-6.000	0.000	0.00
1145	06782013	000	PAV SURF PREP FOR MRK (RPM)	EA	0.250	5,476.000	0.000	0.000	0.00
1147	06782015		PAV SURF PREP FOR MRK (SYMBOL) CO #88	EA	15.930	0.000	30.000	0.000	0.00
1391	32682049		D-GR HMA TY-D PG76-22 CO #130 Final QTY ADJUSTMENT	TON	86.100	0.000	62.450	0.000	0.00
1405	50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	15.000	1,288.000	0.000	0.000	0.00
1415	60102031	000	COMM CABLE (22 AWG)(6 PAIR)	LF	1.070	16,536.000	-16,536.000	0.000	0.00

1440	64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.960	1,569.000	147.000	0.000	0.00
1455	64732010	001	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	1.660	1,071.000	0.000	0.000	0.00
1465	64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	4.620	202.000	0.000	0.000	0.00
1490	69862017	000	PREFAB PV MK W/WNTY TY B(W)12"(BRK)CNST	LF	6.800	23,725.000	-23,725.000	0.000	0.00
1750	96012001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
1752	96022601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
1753	96022602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
1754	96022603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
1756	96052005		CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1,500,000.000	0.000	0.000	0.00
			NO FAULT EARLY COMPLETION BY 10/6/16						
1758	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	125,000.000	0.000	0.000	0.00
1759	96062056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	12,750.000	0.000	0.000	0.00
3546	96072001		STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.000	0.000	0.000	0.00
			District + Account: 120053-CNTRCT_MNT						
3547	96082101		UNIQUE CHANGE ORDER ITEM	DOL	1,360.650	0.000	0.000	0.000	0.00
			CO #134 Moving costs and markups for CO #133						

Category Subtotal 0.00

PROJECT CC 50-9-81 CONTROL 005009081
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1830	01052083	000	REMOVE STAB BASE & ASPH PAV (0"-11.25")	SY	1.600	18,371.000	0.000	0.000	0.00
1854	01322006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO #131 FINAL QTY ADJUSTMENT	CY	2.150	0.000	5,265.000	0.000	0.00
1890	01642052	002	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.200	998.000	0.000	0.000	0.00
2015	04202019	002	CL C CONC (CAP)	CY	573.940	1,438.200	-1,438.200	0.000	0.00
2040	04232005	000	RETAINING WALL (TEMP WALL)	SF	9.260	509.000	-489.000	0.000	0.00
2080	04322072	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	355.000	20.900	0.000	0.000	0.00
2090	04342024	003	ELASTOMERIC BEAR (SPECIAL)	EA	50.000	12.000	-12.000	0.000	0.00
2100	04422047	016	STRUCTURAL STEEL(MISCELLANEOUS BRIDGE)	LB	6.150	400.000	0.000	0.000	0.00
2140	04622007	015	CONC BOX CULV (5 FT X 3 FT)	LF	198.940	75.000	-75.000	0.000	0.00
2195	04622028	015	CONC BOX CULV (9 FT X 9 FT)	LF	475.150	58.000	-58.000	0.000	0.00
2240	04642017	006	RC PIPE (CL III)(84 IN)	LF	680.710	5.000	0.000	0.000	0.00
2280	04652079	001	INLET (COMPL)(DROP)(TY 2)(PIPE RISER)	EA	2,720.490	36.000	0.000	0.000	0.00
2330	04662007	000	WINGWALL (SW-0)(HW=5 FT)	EA	8,518.340	2.000	-1.000	0.000	0.00
2350	04672222	000	SET (TY II)(18 IN)(RCP)(4:1)(C)	EA	3,220.490	1.000	0.000	0.000	0.00
2360	04672225	000	SET (TY II)(30 IN)(RCP)(4:1)(C)	EA	3,720.490	1.000	-1.000	0.000	0.00
2370	04762002	003	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	60.000	100.000	0.000	0.000	0.00
2375	04762047	003	JACK OR TUN BOX CULV (5 FT X 4 FT)	LF	650.000	455.000	-455.000	0.000	0.00
2380	04762051	003	JACK OR TUN BOX CULV (6 FT X 5 FT)	LF	750.000	150.000	-150.000	0.000	0.00
2440	05122010	002	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	14.210	25,870.000	-25,870.000	0.000	0.00
2470	05122028	002	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	14.820	1,080.000	0.000	0.000	0.00
2740	06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	20.000	62.000	0.000	0.000	0.00
2745	06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	29.000	10.000	0.000	0.000	0.00
2945	06782009	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	25.000	1.000	0.000	0.000	0.00
2950	06782010	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	25.000	2.000	0.000	0.000	0.00
2955	06782013	000	PAV SURF PREP FOR MRK (RPM)	EA	0.250	2,901.000	0.000	0.000	0.00
3061	32682049		D-GR HMA TY-D PG76-22	TON	86.100	0.000	1,061.210	0.000	0.00

CO #131 FINAL QTY ADJUSTMENT									
3065	40222002	000	INTRLOCK ARTICULATING CONC BLKS(6" MIN)	SF	9.000	87,113.000	-87,113.000	0.000	0.00
3076	40362015		SOUND WALL (VERTICAL SCHEME)(14 FT)	LF	402.440	0.000	3,020.930	0.000	0.00
CO #131 FINAL QTY ADJUSTMENT									
3080	50502001	000	CONC TRAF BAR CONNECT HDWDR (PORT)	EA	15.000	1,241.000	0.000	0.000	0.00
								Category Subtotal	0.00

PROJECT NH 2013(816) CONTROL 005009090
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0261	04002001		STRUCT EXCAV CO #67	CY	6.720	0.000	5.000	0.000	0.00
0571	04962003		REMOV STR (MANHOLE) CO #67	EA	303.700	0.000	1.000	0.000	0.00
3295	04002006	004	CUT & RESTORING PAV	SY	77.400	563.000	0.000	0.000	0.00
3300	58932003	000	ABANDON SANITARY SEWER (12IN)	EA	5,000.000	4.000	-4.000	0.000	0.00
3425	59692127	000	AIR RELEASE /VACUUM RELEASE VALVE(8IN)	EA	3,625.990	1.000	0.000	0.000	0.00
								Category Subtotal	0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$179,679,728.70**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01002001	002	PREPARING ROW	AC	5,189.570	17.48	17.480	90,713.69
01002002	002	PREPARING ROW	STA	13,057.760	142.20	142.200	1,856,813.47
01032001	000	DISPOSAL OF WATER WELLS	EA	7,500.000	2.00	2.000	15,000.00
01042001	000	REMOVING CONC (PAV)	SY	2.950	259,003.00	259,003.000	764,058.84
01042009	000	REMOVING CONC (RIPRAP)	SY	2.150	18,382.00	18,444.100	39,654.84
01042017	000	REMOVING CONC (DRIVEWAYS)	SY	2.250	6,376.00	6,779.956	15,254.90
01042023	000	REMOVING CONC (CTB)	LF	3.950	35,666.00	35,666.000	140,880.70
01042024	000	REMOVING CONC (RETAINING WALLS)	SY	4.850	9,496.00	9,496.000	46,055.61
01042028	000	REMOVING CONC (MISC)	SY	2.450	4,018.00	4,018.000	9,844.11
01042029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	1.000	4,134.00	5,239.000	5,239.00
01042036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	2.100	9,196.00	9,196.000	19,311.60
01042037	000	REMOVE CONC (RAIL)	LF	6.800	2,414.00	2,414.000	16,415.20
01042041	000	REMOVING CONC (GND BOX W/ APRON)	EA	244.070	6.00	6.000	1,464.42
01042054	000	REMOVING CONCRETE(MOW STRIP)	LF	2.000	4,311.00	4,636.000	9,272.00
01052013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	2.590	8,831.00	8,831.000	22,872.29
01052018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	1.000	268,232.00	260,441.832	260,441.84
01052022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	2.150	59,537.00	45,955.203	98,803.69
01052063	000	REMOVE STAB BASE AND ASPH PAV (1"-3")	SY	0.710	55,039.00	27,881.570	19,795.91
01102001	000	EXCAVATION (ROADWAY)	CY	4.860	116,061.00	122,170.403	593,748.16
01102002	000	EXCAVATION (CHANNEL)	CY	6.510	328.00	328.000	2,135.28
01102003	000	EXCAVATION (SPECIAL)	CY	3.830	217,656.00	217,619.000	833,480.79
01322005	005	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	2.050	290.00	290.000	594.50
01322006	005	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.050	356,934.00	259,893.000	532,780.63
01322036	005	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	24.000	28,288.00	36,950.000	886,799.99
01322037	005	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	27.830	4,311.00	4,710.000	131,079.30
01342004	000	BACKFILL (TY A OR B)	STA	655.430	228.00	228.000	149,438.04
01612017	006	COMPOST MANUF TOPSOIL (BIP) (4")	SY	0.810	112,649.00	8,241.280	6,675.44
01622002	000	BLOCK SODDING	SY	3.100	18,692.00	9,710.836	30,103.59
01622003	000	STRAW OR HAY MULCH	SY	0.100	176,701.00	79,774.723	7,977.48
01642037	002	DRILL SEEDING (PERM) (URBAN) (SANDY)	SY	0.110	125,262.00	27,754.167	3,052.96
01642051	002	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.110	50,441.00	52,020.556	5,722.26
01662001	001	FERTILIZER	AC	450.000	47.45	13.225	5,951.25
01682001	000	VEGETATIVE WATERING	MG	13.000	5,710.30	3,693.100	48,010.30
02602006	003	LIME TRT (EXST MATL) (6")	SY	2.350	274,389.00	245,054.657	575,878.46
02602012	003	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	145.670	3,703.00	3,307.481	481,800.74
02762224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	6.280	290,336.00	289,764.889	1,819,723.49
02762225	000	CEM TRT(PLNT MX)(CL N)(TY D)(GR4)(12")	SY	23.030	0.00	3,061.111	70,497.39
		CO #55					
02922007	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	68.000	34,083.00	32,428.151	2,205,114.27
02922017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	65.000	16,774.00	15,830.310	1,028,970.15
03542037	000	PLANE CONC PAV(0" TO 2")	SY	4.110	1,905.00	169.560	696.89
03602002	011	CONC PVMT (CONT REINF-CRCP)(9")	SY	32.080	86,898.00	79,990.971	2,566,110.37
03602006	011	CONC PVMT (CONT REINF-CRCP)(13")	SY	42.360	207,083.00	216,231.369	9,159,560.80

CONTRACT ID	005009069	ESTIMATE	0097	CONTRACTOR'S ESTIMATE PACKAGE			
03612003	001	FULL-DEPTH REPAIR CRCP (10")	SY	48.780	1,651.00	144.222	7,035.15
03682001	001	WIDE FLANGE PAVEMENT TERMINALS	LF	65.220	1,941.00	1,941.000	126,592.03
04002001	004	STRUCT EXCAV	CY	6.720	4,311.00	4,689.215	31,511.52
04002005	004	CEM STABIL BKFL	CY	25.320	33,648.00	29,600.521	749,485.17
04002008	004	CUT & RESTORING PAV (ASPH)	SY	51.420	1,045.00	1,430.694	73,566.28
04002016	004	CEMENT STAB BACKFILL (INLET OR MH)	CY	29.290	514.00	3,358.680	98,375.82
04012001	000	FLOWABLE BACKFILL	CY	76.230	143.00	20.000	1,524.60
04022001	000	TRENCH EXCAVATION PROTECTION	LF	1.500	29,653.00	32,764.640	49,146.96
04032001	000	TEMPORARY SPL SHORING	SF	12.500	132,549.00	114,676.250	1,433,453.15
04032001	900	TEMPORARY SPL SHORING CO 26	SF	14.650	132,549.00	28,123.354	412,007.14
04162001	001	DRILL SHAFT (18 IN)	LF	57.180	274.00	150.000	8,577.00
04162003	001	DRILL SHAFT (30 IN)	LF	107.930	9,896.00	9,905.780	1,069,130.84
04162004	001	DRILL SHAFT (36 IN)	LF	132.710	12,859.00	12,904.000	1,712,489.84
04162006	001	DRILL SHAFT (48 IN)	LF	519.430	24.00	3,360.000	1,745,284.80
04162007	001	DRILL SHAFT (54 IN)	LF	288.780	3,200.00	3,094.000	893,485.32
04162011	001	DRILL SHAFT (78 IN)	LF	517.830	2,816.00	1,722.000	891,703.26
04162012	001	DRILL SHAFT (84 IN) CO 49	LF	594.380	0.00	720.000	427,953.60
04162021	001	DRILL SHAFT (SIGN MTS)(42 IN)	LF	216.760	60.00	60.000	13,005.60
04162023	001	DRILL SHAFT (SIGN MTS)(54 IN)	LF	359.680	424.00	424.000	152,504.32
04162027	001	DRILL SHAFT (HIGH MAST POLE)(66 IN)	LF	540.020	515.00	515.000	278,110.30
04162032	001	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	147.990	30.00	30.000	4,439.70
04162033	001	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	284.960	34.00	34.000	9,688.64
04162034	001	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	338.770	176.00	176.000	59,623.52
04162068	001	DRILL SHAFT (SIGN MTS)(60 IN)	LF	432.490	436.00	436.000	188,565.64
04202003	002	CL C CONC (ABUT)	CY	385.640	1,609.10	1,584.500	611,046.58
04202005	002	CL C CONC (FOOTING)	CY	755.210	504.00	684.000	516,563.66
04202010	002	CL C CONC (SIGN COLUMN)	CY	464.930	346.83	346.285	160,998.28
04202018	002	CL C CONC (FOOTING)(MASS PLACEMENT)	CY	473.690	1,025.60	593.000	280,898.17
04202050	002	CL F CONC (CAP)	CY	331.770	3,115.20	3,894.000	1,291,912.38
04202050	902	CL F CONC (CAP)	CY	726.490	3,115.20	605.800	440,107.64
04202051	002	CL C CONC (COLUMN)	CY	517.130	1,847.40	1,877.500	970,911.56
04202117	002	CL C CONC (SIGN FOOTING)	CY	445.260	147.00	147.000	65,453.22
04202242	002	CL A CONC (CHANNEL LINING)	CY	293.400	375.00	388.525	113,993.24
04202244	002	CL E CONC(SEAL SLAB)(NON-REINF)	CY	209.810	64.00	64.000	13,427.84
04222001	000	REINF CONC SLAB	SF	12.530	460,873.00	460,990.000	5,776,204.72
04232005	000	RETAINING WALL (TEMP WALL)	SF	9.260	51,592.00	57,968.620	536,789.44
04232012	000	RETAINING WALL (CAST-IN-PLACE)	SF	40.190	1,767.00	3,238.675	130,162.35
04232049	000	RET WALL (MSE)(VERTICAL SCHEME)(SPL)	SF	20.220	235,046.00	233,828.000	4,728,002.16
04252019	001	PRESTR CONC U-BEAM (U54)	LF	171.440	5,051.73	5,051.800	866,080.59
04252066	001	PRESTR CONC GIRDER (TX40)	LF	167.230	1,777.39	1,777.390	297,232.93
04252067	001	PRESTR CONC GIRDER (TX46)	LF	164.390	2,926.34	2,821.840	463,882.27
04322001	000	RIPRAP (CONC)(4 IN)	CY	360.000	1,073.01	1,371.751	493,830.36
04322002	000	RIPRAP (CONC)(5 IN)	CY	340.000	188.30	253.902	86,326.68
04322039	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	373.00	502.248	226,011.60
04322066	000	RIPRAP (CONC)(CL B)	CY	340.000	15.00	23.966	8,148.44
04322084	000	RIPRAP (CONC) (CL B) (4")	CY	307.000	287.00	540.550	165,948.86
04342024	003	ELASTOMERIC BEAR (SPECIAL)	EA	50.000	222.00	222.000	11,100.00

04342024	903	ELASTOMERIC BEAR (SPECIAL) CO 3	EA	255.000	222.00	12.000	3,060.00
04422003	016	STR STL (TUB GIRDER)	LB	2.010	3,802,842.00	23,804,076.000	47,846,192.76
04422048	016	STRUCTURAL STEEL(MISC NON-BRIDGE)	LB	6.150	3,552.00	3,808.000	23,419.20
04502013	001	RAIL (TY SSTR)	LF	37.000	27,678.08	27,901.080	1,032,339.96
04502025	001	RAIL (TY PR1)	LF	68.400	940.00	860.000	58,824.00
04502161	001	RAIL (TY T223)	LF	57.000	240.20	240.200	13,691.40
04502166	001	RAIL (TY C223)	LF	102.000	260.00	260.000	26,520.00
04542001	003	SEALED EXPANSION JOINT (4 IN)(SEJ-A)	LF	110.940	4,464.00	4,720.000	523,636.82
04622005	015	CONC BOX CULV (4 FT X 4 FT)	LF	166.240	828.00	828.000	137,646.72
04622008	015	CONC BOX CULV (5 FT X 4 FT)	LF	219.510	91.00	151.000	33,146.01
04622008	915	CONC BOX CULV (5 FT X 4 FT) CO 29 INTERSECTIONS ONLY	LF	306.990	91.00	326.000	100,078.74
04622011	015	CONC BOX CULV (6 FT X 4 FT)	LF	234.680	766.00	766.000	179,764.88
04622011	915	CONC BOX CULV (6 FT X 4 FT) CO 29 INTERSECTIONS ONLY	LF	309.210	766.00	129.000	39,888.09
04622012	015	CONC BOX CULV (6 FT X 5 FT)	LF	258.420	869.00	944.000	243,948.48
04622012	915	CONC BOX CULV (6 FT X 5 FT) CO 29 INTERSECTIONS ONLY	LF	401.890	869.00	150.000	60,283.50
04622015	015	CONC BOX CULV (7 FT X 4 FT)	LF	288.130	1,035.00	1,035.000	298,214.55
04622016	015	CONC BOX CULV (7 FT X 5 FT)	LF	298.720	1,926.00	1,912.500	571,302.00
04622016	915	CONC BOX CULV (7 FT X 5 FT) CO 29 AT&T CONDUIT CONFLICT ONLY	LF	733.020	1,926.00	19.500	14,293.89
04622017	015	CONC BOX CULV (7 FT X 6 FT)	LF	336.730	58.00	58.000	19,530.34
04622021	015	CONC BOX CULV (8 FT X 6 FT)	LF	342.840	355.00	304.500	104,394.78
04622024	015	CONC BOX CULV (9 FT X 5 FT)	LF	388.430	1,383.00	1,261.000	489,810.23
04622025	015	CONC BOX CULV (9 FT X 6 FT)	LF	404.790	394.00	329.000	133,175.91
04622027	015	CONC BOX CULV (9 FT X 8 FT)	LF	446.290	1,282.00	1,214.000	541,796.08
04622034	015	CONC BOX CULV (10 FT X 10 FT)	LF	580.570	299.00	292.000	169,526.45
04642005	006	RC PIPE (CL III)(24 IN)	LF	35.350	13,765.00	14,018.000	495,536.30
04642007	006	RC PIPE (CL III)(30 IN)	LF	50.410	810.00	907.000	45,721.87
04642009	006	RC PIPE (CL III)(36 IN)	LF	63.900	4,074.00	3,604.000	230,295.60
04642010	006	RC PIPE (CL III)(42 IN)	LF	76.240	1,495.00	1,659.000	126,482.16
04642011	006	RC PIPE (CL III)(48 IN)	LF	90.260	2,354.00	2,900.000	261,754.00
04642012	006	RC PIPE (CL III)(54 IN)	LF	122.460	381.00	355.000	43,473.30
04642013	006	RC PIPE (CL III)(60 IN)	LF	139.070	405.00	405.000	56,323.35
04652001	001	INLET (COMPL)(TY C)	EA	4,720.490	40.00	31.000	146,335.19
04652005	001	MANH (COMPL)(TY M)	EA	5,120.490	8.00	5.000	25,602.45
04652007	001	INLET EXT (TY C)	EA	3,720.490	12.00	12.000	44,645.88
04652010	001	INLET (COMPL)(TY AAD)	EA	7,420.490	6.00	6.000	44,522.94
04652011	001	INLET (COMPL)(TY AD)	EA	4,320.490	58.00	54.000	233,306.46
04652012	001	INLET (COMPL)(TY A)	EA	3,570.490	1.00	1.000	3,570.49
04652013	001	MANH (COMPL)(TY A)	EA	3,720.490	22.00	18.000	66,968.82
04652091	001	MANH (COMPL)(JUNCT BOX)(SPL)	EA	12,570.490	12.00	12.000	150,845.88
04652098	001	INLET (COMPL)(TY C1)	EA	4,220.490	92.00	103.250	435,765.59
04652105	001	MANH (COMPL)(TY M)(MOD)	EA	5,720.490	25.00	22.000	125,850.78
04652119	001	INLET (COMPL)(TY AZ)	EA	4,220.490	33.00	69.000	291,213.81
04652120	001	INLET (COMPL)(TY AZR)	EA	4,220.490	2.00	5.000	21,102.45
04652121	001	MANH (COMPL)(TY B)	EA	4,720.490	2.00	2.000	9,440.98

04652180	001	INLET (COMPL)(TY AZR) 2 GRATES	EA	5,720.490	48.00	51.000	291,744.99
04652229	001	INLET EXT (TY C1)	EA	4,220.490	30.00	30.000	126,614.70
04652255	001	INLET (COMP)(TY AZ2G)	EA	4,220.490	50.00	57.000	240,567.93
04652342	001	INLET (COMPL)(TY A)(SPL)	EA	3,720.490	10.00	10.000	37,204.90
04652491		INLET (COMPL) (TY A) (MOD) CO 49	EA	4,665.640	0.00	1.000	4,665.64
04662006	000	WINGWALL (SW-0)(HW=4 FT)	EA	8,217.310	1.00	1.000	8,217.31
04662008	000	WINGWALL (SW-0)(HW=6 FT)	EA	12,091.630	2.00	3.000	36,274.89
04662009	000	WINGWALL (SW-0)(HW=7 FT)	EA	12,506.710	4.00	5.000	62,533.55
04662010	000	WINGWALL (SW-0)(HW=8 FT)	EA	13,762.510	1.00	1.000	13,762.51
04672224	000	SET (TY II)(24 IN)(RCP)(4:1)(C)	EA	3,470.490	3.00	11.000	38,175.39
04672227	000	SET (TY II)(36 IN)(RCP)(4:1)(C)	EA	3,970.490	1.00	1.000	3,970.49
04672228		SET (TY II)(42 IN)(RCP)(4:1)(C) CO #87	EA	6,304.220	0.00	1.000	6,304.22
04792001	000	ADJ MANHS	EA	1,125.990	4.00	7.000	7,881.93
04792002	000	ADJ INLETS	EA	1,125.990	3.00	3.000	3,377.97
04792003	000	ADJ MANHS & INLETS	EA	1,125.990	18.00	21.000	23,645.79
04962002	000	REMOV STR (INLET)	EA	266.490	174.00	195.000	51,965.55
04962003	000	REMOV STR (MANHOLE)	EA	303.700	96.00	97.000	29,458.90
04962007	000	REMOV STR (PIPE)	LF	14.950	21,723.00	22,828.000	341,278.60
04962009	000	REMOV STR (BRIDGE 0-99 FT LENGTH)	EA	35,112.330	2.00	2.000	70,224.66
04962010	000	REMOV STR (BRIDGE 100-499 FT LENGTH)	EA	176,980.330	3.00	3.003	531,471.94
04962011	000	REMOV STR (BRIDGE 500-999 FT LENGTH)	EA	354,315.330	3.00	3.000	1,062,945.98
04962012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	354,670.000	1.00	1.000	354,670.00
04972001	000	SALV MATRL (CREDIT ITEM)	LS	-1.000	1.00	1.000	-1.00
05002001	011	MOBILIZATION	LS	8,404,000.000	1.00	0.970	8,151,880.00
05022001	033	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,766.660	38.00	38.000	105,133.08
05122001	002	PORT CTB (FUR & INST)(SAFETY SH)(TY 1)	LF	41.890	2,670.00	2,670.000	111,846.30
05122010	002	PORT CTB (DES SOURCE)(SAFETY SH)(TY 1)	LF	14.210	31,001.00	25,580.000	363,491.80
05122017	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	14.210	13,220.00	11,634.000	165,319.14
05122018	002	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	14.820	860.00	1,200.000	17,784.00
05122019	002	PORT CTB (MOVE)(SAFETY SH)(TY 1)	LF	8.160	79,640.00	176,053.000	1,436,592.48
05122026	002	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.160	7,330.00	31,420.000	256,387.20
05122027	002	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.160	440.00	2,575.000	21,012.00
05122028	002	PORT CTB (STKPL)(SAFETY SH)(TY 1)	LF	14.820	55,890.00	25,580.000	379,095.60
05122035	002	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	14.820	13,220.00	11,634.000	172,415.88
05122036	002	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	14.820	860.00	1,200.000	17,784.00
05122059	002	PORT CTB (DES SOURCE)(SNGL SLP)(TY J-J) CO 23	LF	14.210	0.00	4,770.000	67,781.70
05122061	002	PORT CTB (STKPL)(SNGL SLP)(TY J-J) CO 23	LF	14.820	0.00	4,770.000	70,691.40
05282004	001	LANDSCAPE PAVERS	SY	44.900	14,651.00	14,308.000	642,429.20
05292006	000	CONC CURB (MONO) (TY II)	LF	5.000	58,343.00	59,704.997	298,524.99
05292007	000	CONC CURB (DOWEL)	LF	9.400	9,565.00	10,490.000	98,606.00
05292070	000	CONCRETE CURB (TYPE U-TURN)(SPECIAL)	LF	27.500	2,752.00	2,752.000	75,680.00
05302010	006	DRIVEWAYS (CONC)	SY	55.000	2,822.00	3,269.283	179,810.61
05312005	006	CURB RAMPS (TY 1)	EA	1,225.000	26.00	20.000	24,500.00
05312006	006	CURB RAMPS (TY 2)	EA	1,650.000	6.00	10.000	16,500.00
05312010	006	CURB RAMPS (TY 7)	EA	1,450.000	17.00	17.000	24,650.00

05312014	006	CURB RAMPS (TY 22)	EA	1,800.000	21.00	6.000	10,800.00
05312015	006	CONC SIDEWALKS (4")	SY	61.000	12,387.00	12,115.732	739,059.65
05312017	006	CURB RAMPS (TY 21)	EA	2,500.000	6.00	9.000	22,500.00
05312041	006	CURB RAMPS (TY 10)	EA	2,500.000	9.00	13.000	32,500.00
05362004	000	CONC DIRECTIONAL ISLAND	SY	61.000	2,017.00	1,517.354	92,558.60
05402001	031	MTL W-BEAM GD FEN (TIM POST)	LF	25.620	125.00	344.000	8,813.28
05402011	031	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,464.880	5.00	4.000	5,859.52
05422001	000	REMOVING METAL BEAM GUARD FENCE	LF	2.890	4,449.00	4,883.000	14,111.87
05422002	000	REMOVING TERMINAL ANCHOR SECTION	EA	310.000	6.00	7.000	2,170.00
05442001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	1,947.710	5.00	4.000	7,790.84
05452001	000	CRASH CUSH ATTEN (INSTL)	EA	13,356.550	22.00	24.000	320,557.20
05452001		CRASH CUSH ATTEN (INSTL)	EA	27,076.230	22.00	1.000	27,076.23
		CO #99					
05452002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,290.000	18.00	34.000	43,860.00
05452003	000	CRASH CUSH ATTEN (REMOVE)	EA	340.000	12.00	17.000	5,780.00
05852006		RIDE BONUS/PENALTY (ITEM 360)	DOL	1.000	1,000.00	21,943.000	21,943.00
06102097	015	REMOVE RD IL ASM (FOUNDATION ONLY)	EA	706.200	10.00	14.000	9,886.80
06132008	002	HI MST IL POLE (175 FT) (100 MPH)	EA	36,832.990	13.00	13.000	478,828.87
06142002	000	HI MST IL ASM(12-400 WATT)(ASYM)(TY B)	EA	26,470.020	13.00	13.000	344,110.26
06182018	000	CONDT (PVC) (SCHD 40) (2")	LF	5.550	184.00	620.000	3,441.00
06182022	000	CONDT (PVC) (SCHD 40) (3")	LF	4.610	34,297.00	29,307.000	135,105.27
06182023	000	CONDT (PVC) (SCHD 40) (3") (BORE)	LF	19.220	6,415.00	5,908.000	113,551.76
06182032	000	CONDT (PVC) (SCHD 80) (1 1/4")	LF	5.090	1,177.00	2,143.000	10,907.87
06182034	000	CONDT (PVC) (SCHD 80) (2")	LF	4.970	12,435.00	12,847.000	63,849.59
06182035	000	CONDT (PVC) (SCHD 80) (2") (BORE)	LF	7.450	1,685.00	1,932.000	14,393.40
06182038	000	CONDT (PVC) (SCHD 80) (3")	LF	10.400	2,140.00	6,379.000	66,341.60
06182039	000	CONDT (PVC) (SCHD 80) (3") (BORE)	LF	8.540	2,100.00	3,007.000	25,679.78
06182044	000	CONDT (RM) (3/4")	LF	26.190	601.00	601.000	15,740.19
06182052	000	CONDT (RM) (2")	LF	15.210	2,443.00	279.000	4,243.59
06182056	000	CONDT (RM) (3")	LF	31.710	654.00	679.000	21,531.09
06182060	000	CONDT (RM) (4")	LF	11.360	40.00	518.000	5,884.48
06202003	001	ELEC CONDR (NO. 2) BARE	LF	1.680	925.00	160.000	268.80
06202004	001	ELEC CONDR (NO. 2) INSULATED	LF	1.790	5,399.00	5,001.000	8,951.79
06202007	001	ELEC CONDR (NO. 4) BARE	LF	1.250	6,170.00	6,325.000	7,906.25
06202008	001	ELEC CONDR (NO. 4) INSULATED	LF	1.330	12,330.00	17,500.000	23,275.00
06202009	001	ELEC CONDR (NO. 6) BARE	LF	0.980	11,919.00	9,492.000	9,302.16
06202010	001	ELEC CONDR (NO. 6) INSULATED	LF	0.880	10,746.00	8,874.000	7,809.12
06202011	001	ELEC CONDR (NO. 8) BARE	LF	0.760	3,485.00	3,865.000	2,937.40
06202012	001	ELEC CONDR (NO. 8) INSULATED	LF	0.850	16,310.00	17,510.000	14,883.50
06202016	001	ELEC CONDR (NO.12) INSULATED	LF	0.610	6,549.00	6,069.000	3,702.09
06242002	014	GROUND BOX TY 1 (122422) W/APRON	EA	934.450	5.00	8.000	7,475.60
06242003	014	GROUND BOX TY 2 (243636)	EA	916.300	3.00	3.000	2,748.90
06242004	014	GROUND BOX TY 2 (243636) W/APRON	EA	1,027.970	70.00	46.500	47,800.64
06242013	014	GROUND BOX TY D (162922)	EA	425.980	64.00	73.000	31,096.54
06242014	014	GROUND BOX TY D (162922) W/APRON	EA	656.230	89.00	73.000	47,904.80
06282039	003	ELC SRV TY A 240/480 100 (SS)SS(E)GC(U)	EA	4,852.930	2.00	2.000	9,705.86
06282052	003	ELC SRV TY A 240/480 200 (SS)SS(T)TP(O)	EA	4,704.430	4.00	4.000	18,817.72
06282100	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(O)	EA	3,120.430	3.00	3.000	9,361.29
06282101	003	ELC SRV TY D 120/240 070 (NS)SS(E)SP(U)	EA	2,614.430	1.00	1.000	2,614.43

06282125	003	ELC SRV TY D 120/240 100 (NS)SS(N)SP(O)	EA	2,707.930	2.00	3.000	8,123.79
06282158	003	REMOVE ELECTRICAL SERVICES	EA	410.710	8.00	9.000	3,696.39
06282354	003	ELC SRV TY A 240/480 125 (SS)SS(E)GC(U)	EA	6,428.400	1.00	1.000	6,428.40
06362001	014	ALUMINUM SIGNS (TY A)	SF	14.010	448.00	224.000	3,138.24
06362003	014	ALUMINUM SIGNS (TY O)	SF	15.130	2,866.00	2,866.000	43,362.59
06362003	900	ALUMINUM SIGNS (TY O)	SF	23.840	2,866.00	306.000	7,295.04
		CO 83					
06362006		REFURBISH ALUMINUM SIGNS (TY O)	EA	907.600	0.00	1.000	907.60
		CO 83					
06442001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	392.000	168.00	165.000	64,680.00
06442002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	505.000	10.00	10.000	5,050.00
06442004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	490.000	32.00	28.000	13,720.00
06442005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	600.000	2.00	2.000	1,200.00
06442006	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	560.000	7.00	7.000	3,920.00
06442025	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	600.000	30.00	28.000	16,800.00
06442026	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	675.000	2.00	2.000	1,350.00
06442031	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	770.000	14.00	14.000	10,780.00
06442060	000	REMOVE SM RD SN SUP & AM	EA	72.000	138.00	138.000	9,936.00
06472003	000	REMOVE LRSA	EA	444.020	32.00	32.000	14,208.64
06502173	000	REMOVE OVERHD SIGN SUP	EA	6,776.400	7.00	8.000	54,211.20
06502191	000	INS OH SN SUP (45 FT CANT) (SPAN ONLY)	EA	13,519.280	1.00	1.000	13,519.28
06502195	000	INS OH SN SUP (200 FT BRDG)(SPAN ONLY)	EA	199,525.160	1.00	1.000	199,525.16
06502230	000	INS OH SN SUP (230 FT BRDG)(SPAN ONLY)	EA	242,836.020	1.00	1.000	242,836.02
06502233	000	INS OH SN SUPP (220 FT BRDG)(SPAN ONLY)	EA	213,888.130	2.00	2.000	427,776.26
06582258	006	INSTL DEL ASSM (D-SW)SZ (TYC)CTB	EA	20.000	291.00	438.000	8,760.00
06582277	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB	EA	29.000	19.00	6.000	174.00
06582278	006	INSTL DEL ASSM (D-SY)SZ (TYC)CTB(BI)	EA	15.000	647.00	402.000	6,030.00
06622001	000	WK ZN PAV MRK NON-REMOV (W) 4" (BRK)	LF	0.120	10,541.00	74,095.000	8,891.40
06622004	000	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	0.100	37,681.00	180,332.000	18,033.20
06622005	000	WK ZN PAV MRK NON-REMOV (W) 6" (BRK)	LF	0.170	4,431.00	24,520.000	4,168.40
06622008	000	WK ZN PAV MRK NON-REMOV (W) 6" (SLD)	LF	0.150	17,722.00	25,720.000	3,858.00
06622014	000	WK ZN PAV MRK NON-REMOV (W) 12" (SLD)	LF	0.870	515.00	11,727.000	10,202.49
06622016	000	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	1.570	80.00	778.000	1,221.46
06622020	000	WK ZN PAV MRK NON-REMOV (W) (EXIT GORE)	EA	204.520	5.00	18.500	3,783.62
06622024	000	WK ZN PAV MRK NON-REMOV (W) (SYMBOL)	EA	53.440	8.00	10.000	534.40
06622032	000	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	0.100	25,178.00	120,285.000	12,028.50
06622035	000	WK ZN PAV MRK NON-REMOV (Y) 6" (SLD)	LF	0.150	8,861.00	27,757.000	4,163.55
06622056	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.240	12,848.00	7,716.000	17,283.84
06622064	000	WK ZN PAV MRK REMOV (W) 4" (BRK)	LF	0.660	68,698.00	120,093.000	79,261.38
06622065	000	WK ZN PAV MRK REMOV (W) 4" (DOT)	LF	1.090	14,379.00	4,046.000	4,410.14
06622067	000	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	0.420	196,619.00	358,269.000	150,472.98
06622075	000	WK ZN PAV MRK REMOV (W) 8" (SLD)	LF	0.880	2,500.00	29,369.000	25,844.72
06622077	000	WK ZN PAV MRK REMOV (W) 12" (SLD)	LF	1.740	2,040.00	4,754.000	8,271.96
06622079	000	WK ZN PAV MRK REMOV (W) 24" (SLD)	LF	3.450	4,542.00	1,692.000	5,837.40
06622084	000	WK ZN PAV MRK REMOV (W) (ARROW)	EA	157.670	19.00	192.000	30,272.64
06622086	000	WK ZN PAV MRK REMOV (W) (ENTR GORE)	EA	231.830	8.00	12.000	2,781.96
06622087	000	WK ZN PAV MRK REMOV (W) (EXIT GORE)	EA	303.850	5.00	9.000	2,734.65
06622094	000	WK ZN PAV MRK REMOV (W) (WORD)	EA	221.000	18.00	60.000	13,260.00
06622099	000	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	0.420	127,921.00	219,832.000	92,329.44

06626017		WK ZN PAV MRK NON-REMOV (W)(ARROW) CO #125 Missing striping items	EA	71.400	0.00	40.000	2,856.00
06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW) CO #125 Missing striping items	EA	78.750	0.00	62.000	4,882.50
06626029		WK ZN PAV MRK NON-REMOV(W)(WORD) CO #125 Missing striping items	EA	75.000	0.00	53.000	3,975.00
06662096		REFL PAV MRK TY I (W) (WORD) (100MIL) CO 10	EA	132.560	0.00	6.000	795.36
06662125	000	REFL PAV MRK TY I (Y) 12"(SLD)(090MIL)	LF	1.980	14,359.00	4,782.000	9,468.36
06662155	000	REF PAV MRK TY II (W) 12" (SLD)	LF	0.520	424.00	256.000	133.12
06662188	000	REF PAV MRK TY II (Y) (MED NOSE)	EA	69.920	343.00	7.000	489.44
06682106	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	166.090	48.00	47.000	7,806.23
06682107	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	273.370	26.00	34.000	9,294.58
06682115	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	315.680	2.00	1.000	315.68
06682116	000	PREFAB PAV MRK TY C (W) (WORD)	EA	230.590	43.00	32.000	7,378.88
06682131	000	PREFAB PAV MRK TY C (W) (BIKE ARROW)	EA	155.820	28.00	22.000	3,428.04
06682132	000	PREFAB PAV MRK TY C (W) (BIKE SYMBOL)	EA	210.720	28.00	24.000	5,057.28
06722012	034	REFL PAV MRKR TY I-C	EA	3.270	33.00	36.000	117.72
06722015	034	REFL PAV MRKR TY II-A-A	EA	3.040	254.00	230.000	699.20
06722017	034	REFL PAV MRKR TY II-C-R	EA	2.990	2,534.00	3,331.000	9,959.69
06772001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.170	113,543.00	206,794.000	35,154.98
06772007	000	ELIM EXT PAV MRK & MRKS (24")	LF	0.340	1,498.00	2,364.000	803.76
06772008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	9.000	44.00	119.000	1,071.00
06772018	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	12.000	30.00	58.000	696.00
06776009		ELIM EXT PAV MRK & MRKS (DBL ARROW) CO #125 Missing striping items	EA	72.890	0.00	62.000	4,519.18
06782001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	485,258.00	155,876.000	1,558.76
06782002	000	PAV SURF PREP FOR MRK (6")	LF	0.120	117,626.00	81,807.000	9,816.84
06782003	000	PAV SURF PREP FOR MRK (8")	LF	0.130	18,286.00	16,433.000	2,136.29
06782004	000	PAV SURF PREP FOR MRK (12")	LF	0.130	33,229.00	3,749.000	487.37
06782006	000	PAV SURF PREP FOR MRK (24")	LF	0.150	3,918.00	2,244.000	336.60
06782007	000	PAV SURF PREP FOR MRK (ARROW)	EA	7.650	67.00	100.000	765.00
06782008	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.200	27.00	27.000	275.40
06782016	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	15.000	2.00	1.000	15.00
06782018	000	PAV SURF PREP FOR MRK (WORD)	EA	10.200	24.00	35.000	357.00
06782035		PAV SURF PREP FOR MRKS (10") CO #88	LF	0.590	0.00	21,130.000	12,466.70
06782045	000	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	10.000	27.00	24.000	240.00
06782047	000	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	10.000	27.00	22.000	220.00
06802003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	24,145.730	3.00	3.000	72,437.20
06812001	002	TEMP TRAF SIGNALS	EA	36,135.010	3.00	3.000	108,405.04
06822001	003	BACK PLATE (12 IN) (3 SEC)	EA	45.000	41.00	41.000	1,845.00
06822002	003	BACK PLATE (12 IN) (4 SEC)	EA	60.580	6.00	6.000	363.48
06822022	003	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	179.800	6.00	6.000	1,078.80
06822023	003	VEH SIG SEC (12 IN) LED (GRN)	EA	179.800	41.00	41.000	7,371.80
06822024	003	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	179.800	6.00	6.000	1,078.80
06822025	003	VEH SIG SEC (12 IN) LED (YEL)	EA	179.800	45.00	45.000	8,091.00
06822026	003	VEH SIG SEC (12 IN) LED (RED ARW)	EA	179.800	12.00	12.000	2,157.60
06822027	003	VEH SIG SEC (12 IN) LED (RED)	EA	179.800	41.00	41.000	7,371.80

06842028	000	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	0.650	9,880.00	9,880.000	6,422.00
06842030	000	TRF SIG CBL (TY A) (14 AWG) (4 CONDR)	LF	0.690	10,640.00	10,640.000	7,341.60
06842033	000	TRF SIG CBL (TY A) (14 AWG) (7 CONDR)	LF	1.090	9,960.00	9,960.000	10,856.40
06842080	000	TRF SIG CBL (TY C) (14 AWG) (2 CONDR)	LF	0.590	13,820.00	13,820.000	8,153.80
06852001	014	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	4,365.900	2.00	2.000	8,731.80
06862031	000	INS TRF SIG PL AM(S) 1 ARM (32')	EA	5,639.700	2.00	2.000	11,279.40
06862039	000	INS TRF SIG PL AM(S) 1 ARM (40')	EA	7,354.380	1.00	1.000	7,354.38
06862043	000	INS TRF SIG PL AM(S) 1 ARM (44')	EA	7,330.620	1.00	1.000	7,330.62
06862051	000	INS TRF SIG PL AM(S) 1 ARM (50')	EA	12,536.040	1.00	1.000	12,536.04
06862059	000	INS TRF SIG PL AM(S) 1 ARM (60')	EA	13,172.450	2.00	2.000	26,344.90
06862063	000	INS TRF SIG PL AM(S) 1 ARM (65')	EA	13,064.370	1.00	1.000	13,064.37
06862155	000	INS TRF SIG PL AM(S) 2 ARM (44-28')	EA	9,539.310	1.00	1.000	9,539.31
06862163	000	INS TRF SIG PL AM(S) 2 ARM (44-36')	EA	9,981.180	1.00	1.000	9,981.18
06862207	000	INS TRF SIG PL AM(S) 2 ARM (55-32')	EA	15,138.420	1.00	1.000	15,138.42
06862239	000	INS TRF SIG PL AM(S) 2 ARM (60-36')	EA	16,193.760	1.00	1.000	16,193.76
06862243	000	INS TRF SIG PL AM(S) 2 ARM (60-40')	EA	16,368.000	1.00	1.000	16,368.00
06862275	000	INS TRF SIG PL AM(S) 2 ARM (65-44')	EA	16,711.200	1.00	1.000	16,711.20
06872001	004	PED POLE ASSEMBLY	EA	915.910	28.00	30.000	27,477.30
06882002	000	VEH LP DETECT (SAWCUT)	LF	9.760	10,310.00	10,310.000	100,625.60
07302113	009	FULL-WIDTH MOWING	CYC	1,474.470	9.00	18.950	27,941.20
07342002	002	LITTER REMOVAL	CYC	1,381.690	9.00	11.000	15,198.59
07352001	001	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,432.300	9.00	31.500	45,117.45
07352003	001	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	1,432.300	9.00	50.500	72,331.15
07352005	001	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	1,432.300	9.00	31.000	44,401.30
07382003	001	CLEANING/SWEEPING (OUTSIDE MAIN LANE)	CYC	2,031.160	38.00	39.000	79,215.24
07382007	001	CLEANING/SWEEPING (ENTRANCE/EXIT RAMP)	CYC	2,081.780	38.00	33.000	68,698.74
07402002		GRAFFITI REMOVAL (PAINTING)	SF	0.840	0.00	4,403.000	3,700.50
		CO #78					
10162001	000	LOOSE AGGREGATE FOR GROUNDCOVER (TY I)	CY	50.290	1,823.00	1,975.640	99,354.94
11182001	000	DATA FBR OPTIC TRANSCVR (SINGLEMODE)	EA	823.300	7.00	7.000	5,763.10
11222002	001	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	17.000	450.00	127.000	2,159.00
11222009	001	ROCK FILTER DAMS (REMOVE)	LF	5.000	450.00	127.000	635.00
11222016	001	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	13.750	534.00	6,994.452	96,173.73
11222019	001	CONSTRUCTION EXITS (REMOVE)	SY	6.000	534.00	6,994.456	41,966.74
11222037	001	TEMPORARY SEDIMENT CONTROL FENCE INSTLL	LF	1.200	27,747.00	40,848.000	49,017.60
11222047	001	BIOGRD EROSN CONT LOGS (8" DIA) INSTALL	LF	2.250	5,539.00	1,974.200	4,441.95
11222048	001	BIOGRD EROSN CONT LOGS (12" DIA)INSTALL	LF	2.550	10,574.00	4,778.000	12,183.90
11222056	001	BIODEGRADBLE EROSION CONTROL LOGS REMOV	LF	0.500	16,017.00	6,752.200	3,376.10
11222057	001	TEMPORARY SEDIMENT CONTROL FENCE REMOVE	LF	0.200	27,747.00	40,848.000	8,169.60
11332001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,010.300	3.00	3.000	3,030.90
11332002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,010.300	3.00	3.000	3,030.90
30612001	000	FAST TRK CONC (CNT RNF HY STL)(12")	SY	72.960	47,026.00	59,841.750	4,366,054.07
30612011	000	FST TRK CONC(CONT RNF HY STL)(DWY)(12")	SY	104.600	1,766.00	2,098.603	219,513.87
32682029	000	D-GR HMA TY-C SAC-A PG76-22	TON	90.000	6,055.00	6,849.650	616,468.50
32682047	000	D-GR HMA TY-D SAC-A PG76-22	TON	88.000	6,140.00	8,739.690	769,092.72
32682049	000	D-GR HMA TY-D PG76-22	TON	82.000	6,140.00	1,404.660	115,182.12
32742001	000	NEXT GEN CONC SURFACE GRIND OF CON PVT	SY	4.550	199,212.00	164,541.004	748,661.57
32752001		CONTINUOUS DIAMOND GRINDING OF CONC PMT	SY	11.220	0.00	64,855.650	727,680.39
		CO #95 Diamond Grinding WBML/EBML					

40362014	000	SOUND WALL (VERTICAL SCHEME)(12 FT)	LF	338.600	500.00	500.000	169,300.00
40362015	000	SOUND WALL (VERTICAL SCHEME)(14 FT)	LF	383.280	4,191.00	3,171.930	1,215,737.33
45212001	000	TRENCH DRAIN	LF	215.640	1,336.00	1,386.500	298,984.86
58932006	000	MANHOLES (SANITARY SEWER)(TY 1)	EA	5,220.490	9.00	7.000	36,543.43
58932007	000	ADJUST MANHOLE (SANITARY SEWER)	EA	1,625.990	1.00	6.500	10,568.94
58932008	000	SANITARY SEWER (PVC)(C900)(8IN)	LF	47.050	1,094.00	749.000	35,240.45
58932009	000	SANITARY SEWER (PVC)(C900)(10IN)	LF	49.280	832.00	842.000	41,493.76
59692001		WATER MAIN PIPE (PVC)(4IN)	LF	77.010	0.00	20.000	1,540.20
		CO 34					
59692002		WATER MAIN PIPE (PVC)(6IN)	LF	86.190	0.00	21.000	1,809.99
		CO 34					
59692003	000	WATER MAIN PIPE (PVC)(16N)	LF	55.850	785.00	810.000	45,238.50
59692004	000	WATER MAIN PIPE (PVC)(20IN)	LF	60.900	605.00	556.000	33,860.40
59692005	000	WATER MAIN PIPE (PVC)(8IN)	LF	48.130	422.00	731.000	35,183.03
59692006	000	WATER MAIN PIPE (PVC)(12IN)	LF	51.170	2,919.00	2,218.000	113,495.06
59692040	000	CUT AND PLUG WATER MAIN (6IN)	EA	1,098.780	1.00	4.000	4,395.12
59692041	000	CUT AND PLUG WATER MAIN (8IN)	EA	1,098.780	4.00	9.000	9,889.02
59692043	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,348.780	18.00	14.000	18,882.92
59692045	000	CUT AND PLUG WATER MAIN (16IN)	EA	1,171.280	2.00	2.000	2,342.56
59692047	000	CUT AND PLUG WATER MAIN (20IN)	EA	1,148.780	6.00	6.000	6,892.68
59692053	000	JCK TUN BOR OR AUG CSG(STL)(14IN)	LF	280.000	324.00	324.000	90,720.00
59692058	000	JCK TUN BOR OR AUG CSG(STL)(24IN)	LF	294.000	935.00	964.000	283,416.00
59692059	000	JCK TUN BOR OR AUG CSG(STL)(30IN)	LF	298.000	446.00	446.000	132,908.00
59692073		WET CONNECTION (4IN)	EA	1,611.630	0.00	1.000	1,611.63
		CO 34					
59692074	000	WET CONNECTION (6IN)	EA	3,125.000	1.00	2.000	6,250.00
59692075	000	WET CONNECTION (12IN)	EA	3,500.000	18.00	14.000	49,000.00
59692077	000	WET CONNECTION (16IN)	EA	4,000.000	2.00	2.000	8,000.00
59692078	000	WET CONNECTION (20IN)	EA	4,500.000	6.00	6.000	27,000.00
59692085	000	FIRE HYDRANT	EA	3,023.590	7.00	8.000	24,188.72
59692086	000	FIRE HYDRANT LEAD (6IN)(PVC)	LF	78.060	27.00	29.500	2,302.77
59692087	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	758.780	6.00	7.000	5,311.46
59692100	000	ADJUSTING METER VAULT	EA	1,170.990	2.00	3.000	3,512.97
59692120		SERV LINE(SHORT SIDE)(5/8IN TO 1IN)	EA	1,590.750	0.00	12.000	19,089.00
		CO #90					
59692121		SERV LINE(SHORT SIDE)(1-1/2IN TO 2IN)	EA	1,798.480	0.00	10.000	17,984.80
		CO 34					
59692134	000	WET CONNECTION (8IN)	EA	2,500.000	5.00	5.000	12,500.00
60072001	000	REMOVING TRAFFIC SIGNALS	EA	2,152.980	3.00	3.000	6,458.94
60142010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.380	19,658.00	14,870.000	20,520.60
60142017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.740	34,770.00	20,346.000	55,748.04
62662007	017	VIVDS TEMPORARY	EA	10,398.850	6.00	6.000	62,393.10
64732004	001	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.420	74,441.00	52,012.000	21,845.04
64732005	001	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.470	10,100.00	8,570.000	4,027.90
64732006	001	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.960	1,155.00	735.000	705.60
64732007	001	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.600	16,216.00	10,688.000	6,412.80
64732009	001	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.200	6,809.00	8,004.000	17,608.80
64732014	001	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.430	44,245.00	30,943.000	13,305.49
64732020	001	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	8,387.00	9,570.000	5,263.50

CONTRACT ID	005009069	ESTIMATE	0097	CONTRACTOR'S ESTIMATE PACKAGE			
64732021	001	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	4.620	1,160.00	1,265.000	5,844.30
64732022	001	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	4.630	326.00	761.000	3,523.43
66232001	000	MULTI-DUCT CONDUIT (PVC)	LF	8.920	34,173.00	36,371.000	324,429.32
66232002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	24.250	5,394.00	8,404.000	203,797.00
66232003		MULTI-DUCT CONDUIT (RMC) CO 81	LF	86.700	0.00	552.000	47,858.40
68342002	002	PORTABLE CHANGEABLE MESSAGE SIGN	EA	10,000.000	17.00	17.000	170,000.00
69202001	000	CCTV FIELD EQUIPMENT	EA	6,895.900	2.00	3.000	20,687.70
69862009		PREFB PV MK W/WNTY TY B(W)10"(BRK)CNST CO #88	LF	9.540	0.00	21,480.000	204,919.20
82602001	000	LED COUNTDOWN PEDESTRIAN MODULE	EA	374.410	48.00	48.000	17,971.68
83172001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,115.900	3.00	3.000	21,347.70
87192001	000	REMOVE HIGH MAST ILLUMINATION POLES	EA	2,288.690	16.00	16.000	36,619.04
87392001	000	CAMERA POLE STRUCTURE WITH CABINET	EA	10,702.450	2.00	2.000	21,404.90
87392001	900	CAMERA POLE STRUCTURE WITH CABINET CO #93	EA	23,274.970	2.00	1.000	23,274.97
87772004	000	INS RD IL AM (U/P)(.15KW EQ)LED	EA	931.730	60.00	60.000	55,903.80
88212001	000	RADAR VEHICLE SENSING DEVICE	EA	9,768.000	2.00	2.000	19,536.00
88352001	000	ACCESSIBLE PEDESTRIAN SIGNAL UNITS	EA	1,158.960	44.00	44.000	50,994.24
88612002	000	CTMS RELOCATION (HUB BLDG)	EA	7,525.270	2.00	2.000	15,050.54
88612004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	2.860	2,403.00	11,390.000	32,575.40
88612008	000	CTMS RELOCATION (DMS)	EA	9,268.060	1.00	1.000	9,268.06
96042001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESSMENT FEE	DOL	-1.000	1.00	24,000.000	-24,000.00
96062002		FORCE ACCOUNT ID 2 CO 20 REPAIR DAMAGED HIGH MAST LIGHTING CONDUIT ON EBFR	DOL	9,566.910	0.00	1.000	9,566.91
96062003		FORCE ACCOUNT ID 3 CO 25 DETENTION POND 4A STORM WATER PUMPING	DOL	1.000	0.00	27,650.000	27,650.00
96062004		FORCE ACCOUNT ID 4 CO 31 REMOVE, STORE & RE-INSTALL LIGHT POLES	DOL	9,773.600	0.00	1.000	9,773.60
96062005		FORCE ACCOUNT ID 5 CO 23 DELINEATORS BY LS	DOL	9,300.000	0.00	1.000	9,300.00
96062006		FORCE ACCOUNT ID 6 CO 14 LOCATE WATERLINE & INSTALL 16" X 6" TS&V	DOL	9,903.380	0.00	1.000	9,903.38
96062007		FORCE ACCOUNT ID 7 CO 36 RELOCATE FIRE HYDRANT	DOL	9,978.120	0.00	1.000	9,978.12
96062008		FORCE ACCOUNT ID 8 CO 37 RECONNECT HOT WATER LINE AT CREEKWOOD APTS	DOL	5,407.440	0.00	1.000	5,407.44
96062009		FORCE ACCOUNT ID 9 CO 43 INSTALL CORBELS ON DRILLED SHAFTS	DOL	6,578.640	0.00	1.000	6,578.64
96062010		FORCE ACCOUNT ID 10 CO 46 REM & REPLACE PARKING LOT PAVEMENT	DOL	5,950.860	0.00	1.000	5,950.86
96062053		OFF-DUTY UNIFORM POLICE OFFICER	DOL	1.000	640,000.00	2,031,162.131	2,031,162.13
96072001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120053-CNTRCT_MNT	DOL	1.000	0.00	24,065.460	24,065.46
96082001		UNIQUE CHANGE ORDER ITEM 1 CO 12 RELOCATE DOWN GUY BY LS	DOL	5,261.140	0.00	1.000	5,261.14
96082002		UNIQUE CHANGE ORDER ITEM 2 CO 13 REMOVE ABANDONED DUCT BANK BY LS	DOL	8,281.000	0.00	1.000	8,281.00

96082003	UNIQUE CHANGE ORDER ITEM 3 CO 16 TEMP "BRIDGE MAY ICE IN COLD WEATHER" SIGNS BY EA	DOL	452.920	0.00	4.000	1,811.68
96082004	UNIQUE CHANGE ORDER ITEM 4 CO 17 TEMP CTMS ADJUSTMENT BY LS	DOL	9,628.600	0.00	1.000	9,628.60
96082005	UNIQUE CHANGE ORDER ITEM 5 CO 18 REPAIR CCAS INCLUDING TRAFFIC CONTROL BY LS	DOL	1.000	0.00	32,199.570	32,199.57
96082006	UNIQUE CHANGE ORDER ITEM 6 CO 19 PAY FOR 1/2 FORMAL PARTNERING MEETING COST BY LS	DOL	2,909.190	0.00	1.000	2,909.19
96082007	UNIQUE CHANGE ORDER ITEM 7 CO 27 ADDITIONAL DIRT HAULING & DISPOSAL COSTS BY CY	DOL	9.320	0.00	34,732.000	323,702.24
96082008	UNIQUE CHANGE ORDER ITEM 8 CO 28 TRAFFIC CONTROL BY DAY	DOL	1,125.150	0.00	14.000	15,752.10
96082009	UNIQUE CHANGE ORDER ITEM 9 CO 32 REPAIR HIGH MAST LIGHTS BY LS	DOL	16,480.360	0.00	1.000	16,480.36
96082010	UNIQUE CHANGE ORDER ITEM 10 CO 23 ADDL DIRT HAULING & DISPOSAL COSTS CO 23 ONLY BY CY	DOL	9.320	0.00	1,190.000	11,090.80
96082011	UNIQUE CHANGE ORDER ITEM 11 CO 23 WRK ZN ADVANCE WARNING SIGN BY EA	DOL	3,911.250	0.00	1.000	3,911.25
96082012	UNIQUE CHANGE ORDER ITEM 12 CO 23 MAINLANE LANE CLOSURE BY EA	DOL	1,782.850	0.00	7.000	12,479.95
96082013	UNIQUE CHANGE ORDER ITEM 13 CO 23 FR/RAMP LANE CLOSURE BY EA	DOL	613.940	0.00	10.000	6,139.40
96082014	UNIQUE CHANGE ORDER ITEM 14 CO 23 MOVE IN & MOVE OUT BY LS	DOL	15,513.750	0.00	1.000	15,513.75
96082015	UNIQUE CHANGE ORDER ITEM 15 CO 23 SAW CUTTING BY LS	DOL	3,293.390	0.00	1.000	3,293.39
96082016	UNIQUE CHANGE ORDER ITEM 16 CO 40 SPLICE ENCLOSURE LG-350 W/TRAYS BY EA	DOL	2,296.720	0.00	6.000	13,780.32
96082017	UNIQUE CHANGE ORDER ITEM 17 CO 40 TYPE 1 PULL BOX W/APRON COH BY EA	DOL	1,464.490	0.00	8.000	11,715.92
96082018	UNIQUE CHANGE ORDER ITEM 18 CO 40 4'X4'X4' CONC BOX W/TRAFFIC RATED LID BY EA	DOL	4,298.580	0.00	3.000	12,895.74
96082019	UNIQUE CHANGE ORDER ITEM 19 CO 40 ETHERNET SWITCH RUGGED COMM 2 FIBER 6 PORTS BY EA	DOL	2,413.530	0.00	1.000	2,413.53
96082020	UNIQUE CHANGE ORDER ITEM 20 CO 40 SECONDARY FIBER DISTRIBUTION UNIT PANEL BY EA	DOL	1,166.410	0.00	1.000	1,166.41
96082021	UNIQUE CHANGE ORDER ITEM 21 CO 41 PARCEL 403 BISECT I ADDL COST BY LS	DOL	43,904.500	0.00	1.000	43,904.50
96082022	UNIQUE CHANGE ORDER ITEM 22 CO 42 CAST IN PLACE COPING FOR RW4-19 BY LF	DOL	39.330	0.00	200.000	7,866.00
96082023	UNIQUE CHANGE ORDER ITEM 23 CO 42 CAST IN PLACE COPING FOR RW4-20 BY LF	DOL	39.330	0.00	60.000	2,359.80
96082024	UNIQUE CHANGE ORDER ITEM 24 CO 44 CUT & PLUG WATER MAIN (4")	DOL	983.700	0.00	1.000	983.70
96082025	UNIQUE CHANGE ORDER ITEM 25 CO 45 STORM SEWER CONFLICT BOX BY LS	DOL	14,865.840	0.00	1.000	14,865.84
96082026	UNIQUE CHANGE ORDER ITEM 26	DOL	54,856.610	0.00	1.000	54,856.61

96082027		CO 46 RECONNECT APARTMENT WATER LINES BY LS UNIQUE CHANGE ORDER ITEM 27	DOL	7,299.770	0.00	1.000	7,299.77
96082028		CO 48 REM & REPL 12" SAN SEWER WITH CASING BY LS UNIQUE CHANGE ORDER ITEM 28	DOL	2,833.080	0.00	1.000	2,833.08
96082029	000	CO 48 REMOVE 8" WATER LINE BY LS UNIQUE CHANGE ORDER ITEM 29	DOL	265,761.300	0.00	1.000	265,761.30
96082030		CO #51, (CORE DRILL & PIN PCTB SS), UNIT DOL = LS UNIQUE CHANGE ORDER ITEM 30	DOL	94,999.590	0.00	1.000	94,999.59
96082031		CO #57 - ADDITIONAL DETAIL DRAWINGS FOR BRIDGES; DOL = LS UNIQUE CHANGE ORDER ITEM 31	DOL	258,103.350	0.00	1.000	258,103.35
96082032		CO #58 - SALVAGED STEEL; DOL = LS UNIQUE CHANGE ORDER ITEM 32	DOL	14,127.980	0.00	1.000	14,127.98
96082033		CO # 61 PURCHASE SURPLUS JUNCTION BOX; DOL = EA UNIQUE CHANGE ORDER ITEM 33	DOL	1,590.750	0.00	1.000	1,590.75
96082034		CO #61 DEMOLISH SURPLUS JUNCTION BOX; DOL = EA UNIQUE CHANGE ORDER ITEM 34	DOL	21,123.060	0.00	1.000	21,123.06
96082035		CO #66, REPLACE TRAFFIC SIGNAL CABINET, DOL=LS UNIQUE CHANGE ORDER ITEM 35	DOL	5,052.370	0.00	1.000	5,052.37
96082036		CO #70, BACKFILL GAS LINE, DOL=LS UNIQUE CHANGE ORDER ITEM 36	DOL	7,904.970	0.00	1.000	7,904.97
96082037		CO #71, REMOVE TRAFFIC SIGNAL POLE, DOL=LS UNIQUE CHANGE ORDER ITEM 37	DOL	16,272.260	0.00	2.000	32,544.52
96082038		CO #72, REMOVING CONC (SOUND WALL COLUMN), DOL=EA UNIQUE CHANGE ORDER ITEM 38	DOL	34,750.640	0.00	2.000	69,501.27
96082039		CO #72, REMOVING CONC (COLUMN FOUNDATION), DOL=EA UNIQUE CHANGE ORDER ITEM 39	DOL	12,421.620	0.00	2.000	24,843.24
96082040		CO #72, CONC SOUND WALL COLUMN (INTERIOR), DOL=EA UNIQUE CHANGE ORDER ITEM 40	DOL	17,993.060	0.00	2.000	35,986.12
96082046		CO #72, REMOVE & RESET SOUND WALL PANEL SEGMENT, DOL=EA UNIQUE CHANGE ORDER ITEM 46	DOL	5,545.010	0.00	1.000	5,545.01
96082047		CO 75, SPAN WIRE SIGNAL REPAIR AT ANTOINE, DOL=LS UNIQUE CHANGE ORDER ITEM 47	DOL	3,764.470	0.00	1.000	3,764.47
96082048		CO 76, TRAFFIC POLE REPAIR AT BINGLE, DOL=LS UNIQUE CHANGE ORDER ITEM 48	DOL	109.310	0.00	20,771.000	2,270,478.01
96082049		CO 77, PORT CTB (FUR & INST)(SNGL SLP)(TY J-J)(MOD), DOL=LF UNIQUE CHANGE ORDER ITEM 49	DOL	194.120	0.00	1,258.000	244,202.96
96082050		CO 77, PERM CTB (SSCB)(TY 3)(MOD), DOL=LF UNIQUE CHANGE ORDER ITEM 50	DOL	6.110	0.00	20,771.000	126,910.81
96082051		CO 77, PORT CTB TRAFFIC CONTROL, DOL=LF UNIQUE CHANGE ORDER ITEM 51	DOL	28.510	0.00	1,258.000	35,865.58
96082052		CO 77, PERM CTB TRAFFIC CONTROL, DOL=LF UNIQUE CHANGE ORDER ITEM 52	DOL	34,282.200	0.00	1.000	34,282.20
96082053		CO 81, RELOCATE FIBER OPTIC AT 43RD, DOL=EA UNIQUE CHANGE ORDER ITEM 53	DOL	9,539.810	0.00	1.000	9,539.81
96082054		CO 81, BINGLE TEMP FIBER REROUTE, DOL=EA UNIQUE CHANGE ORDER ITEM 54	DOL	26,580.760	0.00	1.000	26,580.76
		CO 81, RELOCATE FIBER OPTIC AT PINEMONT & ANTOINE, DOL=EA					

96082055		UNIQUE CHANGE ORDER ITEM 55 CO 81, MOVING FIBER AT ANTIONE & US 290 EB, DOL=EA	DOL	6,652.650	0.00	1.000	6,652.65
96082056		UNIQUE CHANGE ORDER ITEM 56 CO 81, REROUTE TEMP FIBER AT BHG BRIDGE EB, DOL=EA	DOL	15,044.330	0.00	1.000	15,044.33
96082057		UNIQUE CHANGE ORDER ITEM 57 CO #84	DOL	26,529.700	0.00	1.000	26,529.70
96082058		UNIQUE CHANGE ORDER ITEM 58 CO #85 Relocate OSB	DOL	32,087.800	0.00	1.000	32,087.80
96082059		UNIQUE CHANGE ORDER ITEM 59 CO #85 Relocate OSB	DOL	29,845.100	0.00	2.000	59,690.20
96082060		UNIQUE CHANGE ORDER ITEM 60 CO #85 Relocate OSB	DOL	56,485.620	0.00	2.000	112,971.24
96082061		UNIQUE CHANGE ORDER ITEM 61 CO #85 Relocate OSB	DOL	37,104.150	0.00	2.000	74,208.30
96082062		UNIQUE CHANGE ORDER ITEM 62 CO #86	DOL	8,194,000.000	0.00	1.000	8,194,000.00
96082063		UNIQUE CHANGE ORDER ITEM 63 CO #86	DOL	4,097,000.000	0.00	1.000	4,097,000.00
96082064		UNIQUE CHANGE ORDER ITEM 64 CO #92	DOL	1,004.680	0.00	1.000	1,004.68
96082065		UNIQUE CHANGE ORDER ITEM 65 CO #96	DOL	20.080	0.00	93,252.000	1,872,500.16
96082066		UNIQUE CHANGE ORDER ITEM 66 CO #97	DOL	266,732.440	0.00	1.000	266,732.44
96082067		UNIQUE CHANGE ORDER ITEM 67 HYDROEXCAVATE AT 43rd	DOL	10,378.710	0.00	1.000	10,378.71
96082068	900	UNIQUE CHANGE ORDER ITEM 68 CO #98	DOL	7.310	0.00	1,975.640	14,441.93
96082069		UNIQUE CHANGE ORDER ITEM 69 CO #99	DOL	1,381.650	0.00	1.000	1,381.65
96082070		UNIQUE CHANGE ORDER ITEM 70 CO #100	DOL	3.520	0.00	20,700.000	72,864.00
96082071		UNIQUE CHANGE ORDER ITEM 71 CO #102 DOL=LS	DOL	59,804.000	0.00	1.000	59,804.00
96082072		UNIQUE CHANGE ORDER ITEM 72 CO #103 DOL=LS	DOL	10,500.480	0.00	1.000	10,500.48
96082073		UNIQUE CHANGE ORDER ITEM 73 CO #104 DOL=LS	DOL	14,616.960	0.00	1.000	14,616.96
96082074		UNIQUE CHANGE ORDER ITEM 74 CO #105	DOL	2,262.750	0.00	1.000	2,262.75
96082075		UNIQUE CHANGE ORDER ITEM 75 CO 107, CIP RETAINING WALLS, DOL=LF	DOL	809.050	0.00	838.000	677,983.90
96082076		UNIQUE CHANGE ORDER ITEM 76 CO # 106, (SW #6 CHANGE IN SCOPE), DOL = LF	DOL	883.960	0.00	1,124.000	993,571.04
96082077		UNIQUE CHANGE ORDER ITEM 77 CO #108 Articulated Blocks (DOL = LS)	DOL	475,813.250	0.00	1.000	475,813.25
96082078		UNIQUE CHANGE ORDER ITEM 78 CO #109 Power Transfer at Antoine	DOL	4,445.100	0.00	1.000	4,445.10
96082079		UNIQUE CHANGE ORDER ITEM 79 CO #110 Wider PMD	DOL	73,419.930	0.00	1.000	73,419.93

96082080	UNIQUE CHANGE ORDER ITEM 80 CO #64 Steel Girder Freight Compensation	DOL	0.060	0.00	1,382,968.000	82,978.08
96082081	UNIQUE CHANGE ORDER ITEM 81 CO #91 Plug Waterline	DOL	4,996.210	0.00	1.000	4,996.21
96082082	UNIQUE CHANGE ORDER ITEM 82 CO #111 Additional Trench Drain Work Costs	DOL	22,035.800	0.00	1.000	22,035.80
96082083	UNIQUE CHANGE ORDER ITEM 83 CO #113 Markup and Bond For Surplus Signs DOL = LS	DOL	542.010	0.00	1.000	542.01
96082084	UNIQUE CHANGE ORDER ITEM 84 CO #113 Moving Costs For Surplus Signs DOL = LS	DOL	1,371.700	0.00	1.000	1,371.70
96082085	UNIQUE CHANGE ORDER ITEM 85 CO #114 PED POLE AND APS Components DOL = LS	DOL	4,113.150	0.00	1.000	4,113.15
96082086	UNIQUE CHANGE ORDER ITEM 86 CO #115 Relocate Ground Box @ Antoine DOL = LS	DOL	8,556.850	0.00	1.000	8,556.85
96082087	UNIQUE CHANGE ORDER ITEM 87 CO #117 Relocate AT&T ground Box DOL = LS	DOL	3,782.280	0.00	1.000	3,782.28
96082088	UNIQUE CHANGE ORDER ITEM 88 CO #117 CTMS Power Service	DOL	7,562.450	0.00	1.000	7,562.45
96082089	UNIQUE CHANGE ORDER ITEM 89 CO #118 MBGF Components at Pinemont DOL = LS	DOL	5,247.710	0.00	1.000	5,247.71
96082090	UNIQUE CHANGE ORDER ITEM 90 CO #119 PED Pole & Ground Box Relocation Bingle DOL = LS	DOL	26,321.680	0.00	1.000	26,321.68
96082091	UNIQUE CHANGE ORDER ITEM 91 CO #89 Manhole Modification (DOL = LS)	DOL	19,787.710	0.00	1.000	19,787.71
96082092	UNIQUE CHANGE ORDER ITEM 92 CO #120 Curb Removal & SSTR Ramp 105 (DOL = LS)	DOL	27,628.120	0.00	1.000	27,628.12
96082093	UNIQUE CHANGE ORDER ITEM 93 CO #121 Bridge Mount Sign (DOL = LS)	DOL	3,950.870	0.00	1.000	3,950.87
96082094	UNIQUE CHANGE ORDER ITEM 94 CO #122 Antoine Revisions (DOL = LS)	DOL	5,886.580	0.00	1.000	5,886.58
96082095	UNIQUE CHANGE ORDER ITEM 95 CO #123 Low Clearance Drilled Shafts (DOL = LS)	DOL	294,762.170	0.00	1.000	294,762.17
96082096	UNIQUE CHANGE ORDER ITEM 96 CO #126 MASH GET at Pinemont	DOL	3,021.360	0.00	1.000	3,021.36
96082097	UNIQUE CHANGE ORDER ITEM 97 CO #127 Bulbs/Fixtures, Bases, and Bolts	DOL	3,654.750	0.00	1.000	3,654.75
96082098	UNIQUE CHANGE ORDER ITEM 98 CO #129 Markup and Bond for Guardrail & CCA	DOL	1,190.700	0.00	1.000	1,190.70
96082099	UNIQUE CHANGE ORDER ITEM 99	DOL	13,000,000.000	0.00	1.000	13,000,000.00

TOTAL ITEM EARNINGS TO DATE

\$179,679,728.70