



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **007206075**
 PROJECT: **C 72-6-75**
 CONTRACT: **03183001**
 AWARD AMOUNT: **\$60,282,257.43**
 PROJECTED AMOUNT: **\$60,282,257.43**
 ADJ. PROJECTED AMOUNT: **\$65,126,061.04**
 CONTRACTOR: **(INACTIVE)STERLING DELAWARE HOLDING COMPANY, INC.**

HIGHWAY: **IH 10**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **KENDALL**
 AREA ENGINEER: **Andres Gonzalez, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0066**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **99.49**
 % TIME USED: **144.97**
 % RETAINAGE: **0.00**

LETTING DATE: **03/06/2018**
 AWARD DATE: **03/29/2018**
 NOTICE TO PROCEED DATE: **04/18/2018**
 WORK BEGIN DATE: **06/18/2018**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$64,794,978.70	\$64,748,161.65	\$46,817.05
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$64,794,978.70	\$64,748,161.65	\$46,817.05
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$1,087,800.00)	(\$1,152,550.00)	\$64,750.00
INCENTIVE	\$100,000.00	\$100,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
	\$63,807,178.70	\$63,695,611.65	\$111,567.05
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	06/18/2018	<u>ASSESSED LIQ DAMAGES:</u>	420
<u>TIME CHARGES BEGIN:</u>	05/18/2018	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	720	<u>LIQUIDATED DAMAGES:</u>	420
<u>C. O. ADJUSTED DAYS:</u>	214	DAYS AT	
<u>CURRENT DAYS:</u>	934	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,354	TOTAL:	\$1,087,800.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/26/2023		1	TIME SUSPENDED
09/27/2023		1	TIME SUSPENDED
09/28/2023		1	TIME SUSPENDED
09/29/2023		1	TIME SUSPENDED
09/30/2023		1	TIME SUSPENDED
10/01/2023		1	SUNDAY
10/02/2023		1	TIME SUSPENDED
10/03/2023		1	TIME SUSPENDED
10/04/2023		1	TIME SUSPENDED
10/05/2023		1	TIME SUSPENDED
10/06/2023		1	TIME SUSPENDED
10/07/2023		1	TIME SUSPENDED
10/08/2023		1	SUNDAY
10/09/2023		1	TIME SUSPENDED
10/10/2023		1	TIME SUSPENDED
10/11/2023		1	TIME SUSPENDED
10/12/2023		1	TIME SUSPENDED
10/13/2023		1	TIME SUSPENDED
10/14/2023		1	TIME SUSPENDED
10/15/2023		1	SUNDAY
10/16/2023		1	TIME SUSPENDED
10/17/2023		1	TIME SUSPENDED
10/18/2023		1	TIME SUSPENDED
10/19/2023		1	TIME SUSPENDED
10/20/2023		1	TIME SUSPENDED
10/21/2023		1	TIME SUSPENDED
10/22/2023		1	SUNDAY
10/23/2023		1	TIME SUSPENDED
10/24/2023		1	TIME SUSPENDED
10/25/2023		1	TIME SUSPENDED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	0	30
		<hr/>
SUNDAY		4
TIME SUSPENDED		26

WORK PERFORMED THIS PERIOD

PROJECT C 72-6-75 CONTROL 007206075
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	-222.130	-\$2,443.43	2,032.00	2,032.00
0370	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	6.390	\$2,556.00	794.00	756.43
0395	04506023	000	RAIL (TY SSTR)	LF	43.000	-338.000	-\$14,534.00	4,876.00	4,876.00
0400	04506034	000	RAIL (TY C402)	LF	105.000	-52.000	-\$5,460.00	916.00	916.00
0415	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	44.000	-250.000	-\$11,000.00	6,539.00	6,539.00
0425	04606002	000	CMP (GAL STL 18 IN)	LF	125.000	9.000	\$1,125.00	209.00	209.00
0440	04646003	000	RC PIPE (CL III)(18 IN)	LF	75.000	52.000	\$3,900.00	272.00	450.00
0445	04646005	000	RC PIPE (CL III)(24 IN)	LF	70.000	100.000	\$7,000.00	6,671.00	6,812.00
0450	04646007	000	RC PIPE (CL III)(30 IN)	LF	85.000	-12.000	-\$1,020.00	1,571.00	1,450.00
0565	04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	2,400.000	1.000	\$2,400.00	28.00	29.00
0765	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.000	-770.000	-\$3,850.00	7,390.00	7,390.00
0770	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.000	140.000	\$700.00	1,220.00	740.00
0785	05296001	000	CONC CURB (TY I)	LF	9.000	20.000	\$180.00	23,856.00	25,594.52
0791	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	820.770	1.000	\$820.77	14.00	14.00
			SUPP DESCR CO#19; Rem for Inlet Aprons; pay by EA.						
1005	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.000	-22.000	-\$176.00	8,469.00	8,469.00
1065	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	1,868.000	\$2,148.20	9,955.00	9,955.00
1070	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	3,780.000	\$4,158.00	21,098.00	21,098.00
1115	06286002	000	REMOVE ELECTRICAL SERVICES	EA	230.000	2.000	\$460.00	3.00	2.00
1126	96086047		UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	5,612.070	\$5,612.07	5,612.07	5,612.07
			SUPP DESCR CO#63; Relocate elec serv for DMS; Sta. 5881+20						
1180	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.000	-321.100	-\$963.30	6,757.00	6,757.00
1185	06476003	000	REMOVE LRSA	EA	530.000	2.000	\$1,060.00	13.00	13.00
1440	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.500	-1,102.000	-\$551.00	42,193.00	42,193.00
1445	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	-24.000	-\$9.60	9,521.00	9,521.00
1450	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.500	-593.000	-\$296.50	40,212.00	40,212.00
1490	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	98.000	\$294.00	1,548.00	1,548.00
1605	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.450	-736.000	-\$1,067.20	4,435.00	4,435.00

CATEGORY 003 DESCRIPTION IH 10 Underpass at US 87 SB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1935	04006005	000	CEM STABIL BKFL	CY	110.000	76.000	\$8,360.00	655.00	655.00

CATEGORY 005 DESCRIPTION Culvert 7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2260	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	355.000	-1.350	-\$479.25	55.00	55.00

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2415	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	17,252.430	\$17,252.43	1,000.00	306,185.90

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2425	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,208.970	\$1,208.97	1,000.00	342,590.87
2445	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	23,550.300	\$23,550.30	1,000.00	32,421.59

PROJECT C 72-6-76 CONTROL 007206076
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2885	01046011	000	REMOVING CONC (MEDIANS)	SY	10.000	-14.330	-\$143.30	1,386.00	1,386.00
2895	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	250.150	\$2,751.65	1,529.00	1,529.00
2900	01046021	000	REMOVING CONC (CURB)	LF	2.000	-10.000	-\$20.00	5,994.00	5,994.00
2935	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	13.000	2.090	\$27.17	52.00	52.00
2980	01686001	000	VEGETATIVE WATERING	MG	20.000	293.926	\$5,878.52	1,303.00	654.88
3025	03416270	001	D-GR HMA TY-B PG70-22 (LEVEL - UP)	TON	58.000	-45.800	-\$2,656.40	272.00	100.97
3130	04236020	000	RET. WALL (SOIL NAILED) (GUNNITE FACIA)	SF	18.000	-1,308.350	-\$23,550.30	5,061.00	5,061.00
3175	04506012	000	RAIL (TY T411)	LF	125.000	18.000	\$2,250.00	160.00	160.00
3180	04506023	000	RAIL (TY SSTR)	LF	43.000	634.000	\$27,262.00	2,725.00	2,725.00
3185	04506034	000	RAIL (TY C402)	LF	105.000	-181.000	-\$19,005.00	2,097.00	2,097.00
3205	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	44.000	-34.000	-\$1,496.00	3,663.00	3,663.00
3225	04646005	000	RC PIPE (CL III)(24 IN)	LF	70.000	83.000	\$5,810.00	5,934.00	5,474.00
3550	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.000	1,900.000	\$9,500.00	3,960.00	3,960.00
3605	05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	1.000	\$2,100.00	26.00	24.00
3610	05316005	000	CURB RAMPS (TY 2)	EA	1,850.000	-1.000	-\$1,850.00	2.00	7.00
3760	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.000	455.000	\$3,640.00	4,313.00	4,313.00
3795	06186062	000	CONDT (RM) (3/4")	LF	20.000	-5.000	-\$100.00	540.00	540.00
3810	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	-1,546.000	-\$1,777.90	5,396.00	5,396.00
3815	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	-3,142.000	-\$3,456.20	12,138.00	12,138.00
3850	06286002	000	REMOVE ELECTRICAL SERVICES	EA	230.000	2.000	\$460.00	2.00	2.00
3930	06476003	000	REMOVE LRSA	EA	530.000	-1.000	-\$530.00	8.00	8.00
4195	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.500	-1,481.000	-\$740.50	30,318.00	30,318.00
4355	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.450	875.000	\$1,268.75	5,430.00	5,430.00
4360	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.050	41.000	\$84.05	3,835.00	3,835.00
4453	04546009		JOINT SEALANT	LF	11.670	15.000	\$175.05	380.00	380.00

SUPP DESCR CO 32: Add Fred Crk Expansion Joint Work

TOTAL ITEM EARNINGS THIS ESTIMATE

\$46,817.05

CONTRACT LINE ITEMS

PROJECT C 72-6-75 CONTROL 007206075
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0051	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 02: Additional Tree Removal	DOL	1.000	0.000	34,580.780	34,580.78	34,580.78
0060	01006002	000	PREPARING ROW	STA	12,250.000	97.100	0.000	97.10	1,189,475.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	4,335.000	0.000	4,335.00	43,350.00
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	10.000	967.000	0.000	967.00	9,670.00
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	110.000	0.000	166.62	1,666.20
0080	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	2,032.000	0.000	2,032.00	22,352.00
0085	01046021	000	REMOVING CONC (CURB)	LF	2.000	7,314.000	0.000	6,534.00	13,068.00
0090	01046027	000	REMOVING CONC (APPR SLAB)	SY	25.000	116.000	0.000	116.00	2,900.00
0095	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	4.000	683.000	0.000	200.00	800.00
0100	01056038	000	REMOVING STAB BASE AND ASPH PAV (11")	SY	2.000	27,771.000	0.000	27,771.00	55,542.00
0105	01056046	000	REMOVING STAB BASE & ASPH PAV (0"-10")	SY	2.000	65,541.000	0.000	74,654.74	149,309.48
0110	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	90,680.000	-1,451.650	89,228.35	713,826.80
0111	96086019		UNIQUE CHANGE ORDER ITEM 19 CO#26; Potholing for Groundwater; pay by DOL.	DOL	1.000	0.000	471.770	471.77	471.77
0112	96086031		UNIQUE CHANGE ORDER ITEM 31 CO33 Rock Exc for French Drn Sta 854+00 - 857+00 Lt	DOL	1.000	0.000	2,100.800	2,100.80	2,100.80
0115	01106002	000	EXCAVATION (CHANNEL)	CY	9.000	7,732.000	0.000	7,732.00	69,588.00
0120	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	13.000	80.000	0.000	62.35	810.55
0125	01106003	000	EXCAVATION (SPECIAL)	CY	25.000	90.000	0.000	90.00	2,250.00
0130	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	10.000	83,608.000	-3,333.400	80,274.60	802,746.00
0136	01326005		EMBANKMENT (FINAL)(ORD COMP)(TY C) CO#4; Change Emb from Dens Con to Ord Comp	CY	8.500	0.000	37,672.050	37,672.05	320,212.43
0140	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.450	124,390.000	0.000	147,297.80	213,581.81
0145	01626002	000	BLOCK SODDING	SY	3.650	22,057.000	0.000	21,556.30	78,680.50
0150	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.350	80,591.000	0.000	85,131.30	29,795.94
0155	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.300	16,655.000	-12,491.000	6,807.87	2,042.36
0160	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.300	16,655.000	-12,491.000	9,255.78	2,776.73
0165	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.160	20,877.000	0.000	48,014.35	7,682.29
0166	01646071		BROADCAST SEED (TEMP)(WARM OR COOL) CO#19; Add Broadcast Temp seed	SY	0.090	0.000	101,468.000	114,113.47	10,270.21
0170	01686001	000	VEGETATIVE WATERING	MG	20.000	2,187.000	0.000	2,163.40	43,268.00
0175	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.780	20,877.000	0.000	19,652.36	15,328.83
0180	02166001	000	PROOF ROLLING	HR	100.000	63.000	0.000	42.00	4,200.00
0185	02476041	000	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	85.000	45.000	0.000	10.71	910.35
0190	02476053	000	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	45.000	1,021.000	20.000	20.00	900.00
0194	03106005		PRIME COAT (AE-P) CO 001: Addendum No. 1	GAL	3.000	0.000	22,787.000	16,238.50	48,715.50
0206	30856001		UNDERSEAL COURSE CO 48: Replace OCST Items	GAL	5.270	0.000	39,600.000	28,551.90	150,468.51
0209	03406246		D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP) CO 50: Add HMA Ty-D Level-Up	TON	108.980	0.000	245.000	244.29	26,622.72

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0210	03416010	001	D-GR HMA TY-B PG70-22	TON	54.000	64,577.000	349.000	82,470.49	4,453,406.46
0215	03416043	001	D-GR HMA TY-D PG70-22	TON	60.000	11,396.000	72.000	3,652.90	219,174.00
0220	03416270	001	D-GR HMA TY-B PG70-22 (LEVEL - UP)	TON	58.000	493.000	0.000	15.20	881.60
0226	03446120		SUPERPAVE MIXTURES SP-D SAC-B PG70-22 CO 48: 2022 HMAc Price Escalation	TON	108.570	0.000	12,918.000	12,202.44	1,324,818.91
0231	03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 CO 48: 2022 HMAc Price Escalation	TON	134.280	0.000	6,537.000	7,716.99	1,036,237.42
0235	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.250	67,025.000	-65,774.450	1,250.55	1,563.19
0236	03546021		PLANE ASPH CONC PAV(0" TO 2") CO 48: 2022 HMAc Price Escalation	SY	1.540	0.000	65,599.450	73,595.50	113,337.07
0240	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	78.000	2,273.000	0.000	1,934.57	150,896.46
0260	04016001	000	FLOWABLE BACKFILL	CY	150.000	16.000	288.180	304.18	45,627.00
0265	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	8,840.000	1.000	6,690.00	6,690.00
0270	04036001	000	TEMPORARY SPL SHORING	SF	17.000	50,939.000	-14,391.000	30,705.26	521,989.42
0271	96086016		UNIQUE CHANGE ORDER ITEM 16 CO#9; TSS Redes; Sta 780+00 - 857+00	DOL	1.000	0.000	4,719.650	4,719.65	4,719.65
0272	96086022		UNIQUE CHANGE ORDER ITEM 22 CO#9; TSS Redes. Sta. 778+00 - 857+66.	DOL	1.000	0.000	45,845.220	45,845.22	45,845.22
0273	96086023		UNIQUE CHANGE ORDER ITEM 23 CO#9; TSS Redes.; Sta. 15+68.75 - 15+98.95	DOL	1.000	0.000	5,196.450	5,196.45	5,196.45
0275	04106001	000	SOIL NAIL ANCHORS	LF	16.250	47,724.000	4,354.000	51,942.00	844,057.50
0280	04166004	000	DRILL SHAFT (36 IN)	LF	128.000	250.000	0.000	250.00	32,000.00
0285	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	80.000	-10.000	70.00	8,400.00
0290	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	195.000	99.000	3.000	102.00	19,890.00
0295	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	380.000	16.000	0.000	16.00	6,080.00
0300	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	445.000	12.000	0.000	12.00	5,340.00
0305	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	475.000	18.000	0.000	18.00	8,550.00
0310	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	230.000	248.000	0.000	248.00	57,040.00
0315	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	300.000	39.000	0.000	39.00	11,700.00
0320	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	330.000	45.000	-15.000	30.00	9,900.00
0325	04206002	000	CL A CONC (MISC)	CY	850.000	27.000	0.000	34.92	29,682.00
0330	04206011	000	CL B CONC (FLUME)	CY	470.000	344.000	0.000	250.03	117,514.10
0335	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	335.000	1,322.000	62.000	1,617.96	542,016.60
0340	04206071	000	CL C CONC (COLLAR)	EA	400.000	3.000	1.000	3.00	1,200.00
0345	04206074	000	CL C CONC (MISC)	CY	510.000	769.000	141.390	1,043.36	532,113.60
0350	04206098	000	CL F CONC (FOOTING)	CY	650.000	45.000	0.000	29.75	19,337.50
0355	04236001	000	RETAINING WALL (MSE)	SF	42.000	51,533.000	-6,527.000	45,006.00	1,890,252.00
0356	04236007		RETAINING WALL (DRILL SHAFT) (FACIA) CO9; RW (DS)(Fascia); RW10 Sta. 15+68.75 - 15+98.95	SF	120.000	0.000	641.000	641.00	76,920.00
0360	04236020	000	RET. WALL (SOIL NAILED) (GUNNITE FACIA)	SF	18.000	23,437.000	0.000	23,437.00	421,866.00
0365	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	1,563.000	-21.000	1,221.59	488,636.00
0366	04326001		RIPRAP (CONC)(4 IN) CO#57; escalated price for riprap at Sta. 845+46.	CY	433.200	0.000	45.440	45.44	19,684.61
0367	96086041		UNIQUE CHANGE ORDER ITEM 41 CO#57-Pump Truck/Traffic Ctrl for Riprap - Sta. 845+46.	DOL	1.000	0.000	4,184.380	4,184.38	4,184.38
0370	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	794.000	0.000	756.43	302,572.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0380	04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	146.000	0.000	8.40	3,360.00
0390	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	408.000	-40.000	351.20	175,600.00
0395	04506023	000	RAIL (TY SSTR)	LF	43.000	5,667.000	-791.000	4,876.00	209,668.00
0400	04506034	000	RAIL (TY C402)	LF	105.000	1,311.000	-395.000	916.00	96,180.00
0405	04506047	000	RAIL (HANDRAIL)(TY A)	LF	45.200	654.000	0.000	604.00	27,300.80
0410	04506052	000	RAIL (HANDRAIL)(TY F)	LF	75.880	267.000	176.000	429.00	32,552.52
0415	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	44.000	6,539.000	0.000	6,539.00	287,716.00
0425	04606002	000	CMP (GAL STL 18 IN)	LF	125.000	182.000	27.000	209.00	26,125.00
0426	04606003	000	CMP (GAL STL 24 IN)	LF	58.300	0.000	391.000	391.00	22,795.30
Added CO 7 for ML Detour Drainage									
0430	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	260.000	532.000	0.000	532.00	138,320.00
0435	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	365.000	992.000	0.000	992.00	362,080.00
0436	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	20.480	0.000	274.670	274.67	5,625.24
CO#26; DS Mat'l for Backfill; pay by TON.									
0440	04646003	000	RC PIPE (CL III)(18 IN)	LF	75.000	230.000	42.000	450.00	33,750.00
0445	04646005	000	RC PIPE (CL III)(24 IN)	LF	70.000	6,697.000	-26.000	6,812.00	476,840.00
0450	04646007	000	RC PIPE (CL III)(30 IN)	LF	85.000	1,571.000	0.000	1,450.00	123,250.00
0455	04646008	000	RC PIPE (CL III)(36 IN)	LF	115.000	221.000	0.000	221.00	25,415.00
0460	04646030	000	RC PIPE (ARCH)(CL III)(DES 1)	LF	140.000	441.000	132.000	812.00	113,680.00
0465	04646032	000	RC PIPE (ARCH)(CL III)(DES 3)	LF	175.000	474.000	0.000	395.00	69,125.00
0470	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,800.000	1.000	0.000	1.00	3,800.00
0475	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,100.000	2.000	0.000	1.00	5,100.00
0480	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,000.000	5.000	0.000	5.00	25,000.00
0485	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	4.000	0.000	4.00	23,200.00
0490	04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	7,200.000	1.000	0.000	1.00	7,200.00
0495	04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,300.000	9.000	0.000	10.00	43,000.00
0500	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	1.000	0.000	1.00	6,300.00
0505	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,900.000	9.000	0.000	9.00	35,100.00
0510	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,400.000	7.000	0.000	7.00	30,800.00
0515	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,300.000	14.000	0.000	14.00	74,200.00
0520	04656137	000	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX3FT)	EA	8,000.000	1.000	0.000	1.00	8,000.00
0525	04656148	000	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	5,000.000	9.000	0.000	9.00	45,000.00
0530	04656152	000	INLET (COMPL)(PAZD)(RC)(3FTX3FT)	EA	4,500.000	5.000	0.000	5.00	22,500.00
0535	04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	6,100.000	5.000	0.000	5.00	30,500.00
0536	96086032		UNIQUE CHANGE ORDER ITEM 32	DOL	1.000	0.000	3,229.880	3,299.88	3,299.88
CO30 Adj Inlet 8B-1-3 Sta 3860+14.88									
0540	04656158	000	INLET (COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	5,600.000	2.000	0.000	1.00	5,600.00
0545	04656161	000	INLET (COMPL)(PAZD)(FG)(5FTX5FT-3FTX3FT)	EA	5,900.000	1.000	0.000	1.00	5,900.00
0550	04656201	000	INLET (COMPL)(DROP)(TY 3)	EA	5,900.000	1.000	0.000	1.00	5,900.00
0556	04656236	000	INLET (COMPL)(RWI)(TY II)	EA	9,500.000	0.000	4.000	4.00	38,000.00
0557	96086038		UNIQUE CHANGE ORDER ITEM 38	DOL	1.000	0.000	19,556.530	19,556.53	19,556.53
CO41, RW 6 CIP RWIRs FA, Sta 5831+83									
0558	96086039		UNIQUE CHANGE ORDER ITEM 39	DOL	1.000	0.000	13,366.300	13,366.30	13,366.30
CO41-FA-Material and Disposal Cost Unused PC Inlets									
0560	04656238	000	MANH (COMPL) (JUNCT BOX)(SPL W/RISER)	EA	12,900.000	6.000	0.000	6.00	77,400.00
0565	04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	2,400.000	28.000	0.000	29.00	69,600.00
0570	04666007	000	HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	9,000.000	1.000	0.000	1.00	9,000.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0575	04656280	000	INLET (COMPL)(CTB) (TY M)(SPECIAL)	EA	7,500.000	11.000	0.000	12.00	90,000.00
0580	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,800.000	2.000	0.000	2.00	15,600.00
0585	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	14,000.000	4.000	0.000	4.00	56,000.00
0595	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	12,000.000	4.000	-1.000	2.00	24,000.00
0596	04666183		WINGWALL (PW - 1) (HW=8 FT)	EA	32,700.000	0.000	1.000	1.00	32,700.00
0600	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	14,000.000	1.000	0.000	1.00	14,000.00
0605	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,600.000	4.000	0.000	4.00	6,400.00
0610	04676517	000	SET (TY II) (DES 1) (RCP) (4: 1) (P)	EA	1,500.000	16.000	2.000	14.00	21,000.00
0615	04676543	000	SET (TY II) (DES 3) (RCP) (4: 1) (P)	EA	1,600.000	28.000	0.000	28.00	44,800.00
0620	04796006	000	ADJUSTING INLET (CAP)	EA	1,600.000	5.000	0.000	6.00	9,600.00
0625	04966002	000	REMOV STR (INLET)	EA	800.000	4.000	0.000	4.00	3,200.00
0630	04966003	000	REMOV STR (MANHOLE)	EA	1,400.000	1.000	0.000	2.00	2,800.00
0635	04966004	000	REMOV STR (SET)	EA	500.000	4.000	0.000	2.00	1,000.00
0640	04966005	000	REMOV STR (WINGWALL)	EA	2,600.000	6.000	0.000	6.00	15,600.00
0645	04966006	000	REMOV STR (HEADWALL)	EA	700.000	15.000	0.000	11.00	7,700.00
0650	04966007	000	REMOV STR (PIPE)	LF	10.000	378.000	0.000	535.50	5,355.00
0655	04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	494.000	0.000	494.00	9,880.00
0660	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	75,000.000	1.000	0.000	1.00	75,000.00
0661	96086004		UNIQUE CHANGE ORDER ITEM 4 CO#5; Brg Ld Abate US 87; pay by EA.	DOL	104,738.160	0.000	1.000	1.00	104,738.16
0665	05006001	000	MOBILIZATION	LS	6,000,000.000	0.604	0.000	0.54	3,258,000.00
0670	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,600.000	35.000	6.000	38.00	98,800.00
0671	96086017		UNIQUE CHANGE ORDER ITEM 17 CO#24; Comp. for Add'l Signs; Pay by DOL.	DOL	1.000	0.000	27,434.000	27,434.00	27,434.00
0675	05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	1,059.000	0.000	578.00	11,560.00
0680	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.000	600.000	0.000	663.00	15,249.00
0685	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	42.000	221.000	0.000	216.00	9,072.00
0690	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	8.000	1,880.000	0.000	124.00	992.00
0695	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	11.500	1,560.000	0.000	439.77	5,057.36
0696	96086021		UNIQUE CHANGE ORDER ITEM 21 CO#26; Bullrock(1'); pay by SY.	DOL	23.000	0.000	235.960	460.34	10,587.82
0705	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.070	14,003.000	0.000	6,526.00	13,508.82
0710	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	14,003.000	0.000	3,517.00	1,758.50
0715	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.350	442.000	0.000	210.50	705.18
0725	05086001	000	CONSTRUCTING DETOURS	SY	44.000	52,329.000	2,224.000	56,774.56	2,498,080.64
0730	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	0.650	46,620.000	0.000	22,500.00	14,625.00
0735	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	55.000	7,390.000	0.000	9,000.00	495,000.00
0740	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.000	1,220.000	0.000	1,300.00	71,500.00
0745	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.000	46,180.000	0.000	52,390.00	261,950.00
0750	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	1,180.000	0.000	17,555.00	87,775.00
0755	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.000	380.000	0.000	1,880.00	9,400.00
0760	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	1.100	46,620.000	0.000	22,500.00	24,750.00
0765	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.000	7,390.000	0.000	7,390.00	36,950.00
0770	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.000	1,220.000	0.000	740.00	3,700.00
0780	05286001	000	COLORED TEXTURED CONC (4")	SY	43.200	2,285.000	735.000	3,082.43	133,160.97
0785	05296001	000	CONC CURB (TY I)	LF	9.000	21,643.000	2,213.000	25,594.52	230,350.68
0790	05296008	000	CONC CURB & GUTTER (TY II)	LF	27.000	68.000	230.000	351.00	9,477.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0791	96086014		UNIQUE CHANGE ORDER ITEM 14 CO#19; Rem for Inlet Aprons; pay by EA.	DOL	820.770	0.000	14.000	14.00	11,490.78
0800	05296017	000	CONC CURB (TY F2)	LF	135.000	46.000	-30.000	71.00	9,585.00
0805	05296018	000	CONC CURB (TY F3)	LF	140.000	130.000	38.000	118.00	16,520.00
0815	05296027	000	CONC CURB (TY C2)	LF	105.000	84.000	0.000	121.00	12,705.00
0820	05306004	000	DRIVEWAYS (CONC)	SY	50.000	2,833.000	-1,690.650	780.70	39,035.00
0824	05306005		DRIVEWAYS (ACP) CO#29; Asph Dvwy w/ Ty B HMAC in lieu of Flex Bs; Thru Proj	SY	37.310	0.000	5,612.000	5,054.90	188,598.33
0826	05306017		DRIVEWAYS (CONC) (HES) CO#26; HES Conc Dvwy	SY	54.840	0.000	1,690.650	2,320.08	127,233.19
0830	05316001	000	CONC SIDEWALKS (4")	SY	34.000	10,450.000	442.000	10,814.43	367,690.62
0845	05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	13.000	0.000	13.00	27,300.00
0850	05316013	000	CURB RAMPS (TY 10)	EA	1,700.000	16.000	0.000	15.00	25,500.00
0855	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.200	25,215.000	0.000	26,035.00	5,207.00
0860	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.750	3,551.000	0.000	3,837.50	68,115.63
0865	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	44.800	113.000	0.000	113.00	5,062.40
0870	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,387.000	6.000	0.000	6.00	8,322.00
0875	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	718.000	7.000	0.000	7.00	5,026.00
0880	05406014	000	SHORT RADIUS	LF	22.800	326.000	0.000	215.00	4,902.00
0885	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	940.000	10.000	0.000	10.00	9,400.00
0890	05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	566.850	3.000	0.000	3.00	1,700.55
0895	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	3,459.000	0.000	4,105.00	4,105.00
0900	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	10.000	0.000	11.00	1,375.00
0905	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	100.000	3.000	0.000	7.00	700.00
0915	05436019	001	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,300.000	4.000	-3.000	1.00	2,300.00
0920	05436021	001	REMOVE CABLE BARRIER	LF	4.900	3,980.000	1,075.000	5,055.00	24,769.50
0925	05436022	001	REMOVE CABLE BARRIER TERMINAL SECTION	EA	838.260	2.000	2.000	4.00	3,353.04
0930	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,344.000	20.000	0.000	21.00	49,224.00
0935	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	10.000	0.000	13.00	2,600.00
0940	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	11,950.000	27.000	1.000	16.00	191,200.00
0945	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,250.000	2.000	0.000	12.00	15,000.00
0950	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	27.000	0.000	18.00	13,500.00
0956	05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N) CO#47; Add MASH Compliant Crash Cushion; Sta. 5893+82.	EA	15,137.603	0.000	1.000	1.00	15,137.60
0960	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	19.000	6,586.000	27.000	6,181.00	117,439.00
0965	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	147.140	9.000	0.000	9.00	1,324.26
0970	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	213.200	9.000	0.000	9.00	1,918.80
0975	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	326.210	6.000	0.000	6.00	1,957.26
0980	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	230.000	7.000	0.000	7.00	1,610.00
0985	06106011	000	IN RD IL AM (U/P) (TY 1) (150W) S	EA	1,500.000	8.000	0.000	9.00	13,500.00
0990	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,440.000	24.000	0.000	24.00	58,560.00
0995	06106217	000	IN RD IL (TY SA) 40T-10-10(250W EQ)LED	EA	3,100.000	7.000	0.000	7.00	21,700.00
1001	06176002		TEMP RD IL (RD IL ASM) CO#24; New Temp Illum.	MO	7,525.450	0.000	5.000	5.00	37,627.25
1005	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.000	8,484.000	-15.000	8,469.00	67,752.00
1010	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	50.000	633.000	-27.000	834.00	41,700.00
1015	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.250	702.000	-265.000	743.00	5,386.75

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1020	06186064	000	CONDT (RM) (1")	LF	17.000	50.000	50.000	100.00	1,700.00	
1025	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	49.000	445.000	0.000	60.00	2,940.00	
1030	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	675.000	0.000	1,271.00	25,420.00	
1035	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	53.000	770.000	0.000	225.00	11,925.00	
1045	06186062	000	CONDT (RM) (3/4")	LF	20.000	540.000	0.000	591.00	11,820.00	
1050	06186070	000	CONDT (RM) (2")	LF	45.000	370.000	270.000	640.00	28,800.00	
1055	06186071	000	CONDT (RM) (2") (BORE)	LF	41.000	265.000	265.000	530.00	21,730.00	
1060	06186074	000	CONDT (RM) (3")	LF	60.000	640.000	0.000	640.00	38,400.00	
1065	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	9,955.000	0.000	9,955.00	11,448.25	
1070	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	21,098.000	0.000	21,098.00	23,207.80	
1075	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.350	2,875.000	0.000	3,639.00	4,912.65	
1080	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.350	75.000	0.000	962.00	1,298.70	
1085	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.900	1,100.000	0.000	1,180.00	2,242.00	
1090	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.800	1,555.000	0.000	1,966.00	3,538.80	
1095	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	770.000	15.000	0.000	16.00	12,320.00	
1100	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	14.000	0.000	10.00	9,500.00	
1105	06246028	000	REMOVE GROUND BOX	EA	110.000	4.000	0.000	6.00	660.00	
1110	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	2,000.000	1.000	0.000	1.00	2,000.00	
1115	06286002	000	REMOVE ELECTRICAL SERVICES	EA	230.000	3.000	0.000	2.00	460.00	
1120	06286079	000	ELC SRV TY A 240/480 100(NS)SS(T)SP(O)	EA	6,400.000	2.000	0.000	3.00	19,200.00	
1125	06286125	000	ELC SRV TY D 120/240 060(NS)GS(L)TP(O)	EA	3,500.000	1.000	0.000	1.00	3,500.00	
1126	96086047		UNIQUE CHANGE ORDER ITEM 47 CO#63; Relocate elec serv for DMS; Sta. 5881+20	DOL	1.000	0.000	5,612.070	5,612.07	5,612.07	
1131	06286213		ELC SRV TY D 120/240 100(NS)AL(E)PS(U) CO 001: Addendum No. 1	EA	5,106.310	0.000	1.000	1.00	5,106.31	
1132	96086030		UNIQUE CHANGE ORDER ITEM 30 CO 29 Reinst. Pole & Condt @ DP 3B Sta 790+50	DOL	1.000	0.000	1,287.860	1,287.86	1,287.86	
1140	06366002	001	ALUMINUM SIGNS (TY G)	SF	20.000	1,667.000	-76.500	1,321.50	26,430.00	
1145	06366003	001	ALUMINUM SIGNS (TY O)	SF	15.000	480.000	0.000	436.75	6,551.25	
1150	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	343.000	42.000	-7.000	33.00	11,319.00	
1155	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	377.000	102.000	-2.000	91.00	34,307.00	
1160	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	441.750	20.000	-1.000	18.00	7,951.50	
1165	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	450.670	11.000	0.000	10.00	4,506.70	
1168	06446037		IN SM RD SN SUP&AM TYS80(1)SA(U-WC) CO 001: Addendum No. 1	EA	620.300	0.000	2.000	1.00	620.30	
1170	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	914.000	3.000	0.000	3.00	2,742.00	
1175	06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	124.000	0.000	97.00	6,305.00	
1180	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.000	6,999.000	-242.000	6,757.00	20,271.00	
1185	06476003	000	REMOVE LRSA	EA	530.000	13.000	0.000	13.00	6,890.00	
1190	06506032	000	INS OH SN SUP(30 FT CANT)	EA	16,500.000	1.000	0.000	1.00	16,500.00	
1195	06506204	000	REMOVE OVERHD SIGN SUP	EA	3,200.000	1.000	0.000	1.00	3,200.00	
1200	06506206	000	REM & RELOCATE OVHD SIGN & SUP	EA	6,300.000	1.000	0.000	1.00	6,300.00	
1205	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	38.740	59.000	0.000	59.00	2,285.66	
1210	06586018	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	38.740	105.000	0.000	105.00	4,067.70	
1215	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	39.100	56.000	0.000	56.00	2,189.60	
1220	06586041	000	INSTL DEL ASSM (D-DY)SZ 1(FLX)GND	EA	39.100	4.000	0.000	4.00	156.40	
1225	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	39.450	16.000	0.000	19.00	749.55	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1230	06586049	000	INSTL OM ASSM (OM-2Z)(FLX)GND(BI)	EA	40.550	1.000	0.000	1.00	40.55
1235	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	67.980	7.000	80.000	6.00	407.88
1240	06586053	000	INSTL OM ASSM (OM-3L)(TWT)GND	EA	185.000	5.000	0.000	6.00	1,110.00
1245	06586057	000	INSTL OM ASSM (OM-3R)(TWT)GND	EA	185.000	5.000	0.000	5.00	925.00
1246	06586061		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 CO#51; Add White GF2s; Sta. 758+00 - 830+50.	EA	33.700	0.000	48.000	48.00	1,617.60
1247	06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 CO#51; Add Yellow GF2s; Sta. 758+00 - 830+50.	EA	33.700	0.000	55.000	55.00	1,853.50
1250	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.350	73,732.000	0.000	10,610.00	3,713.50
1251	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO#51; Add tabs; Sta. 757+95 - 830+50.	EA	1.000	0.000	2,476.000	2,242.00	2,242.00
1255	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.350	170,015.000	705.000	85,815.00	30,035.25
1260	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	0.600	9,740.000	0.000	612.00	367.20
1261	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) CO#13: Add Temp Ramp	LF	1.910	0.000	2,500.000	8,521.00	16,275.11
1265	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.000	1,981.000	0.000	70.00	210.00
1270	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	65.000	48.000	0.000	11.00	715.00
1275	06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	95.000	8.000	0.000	2.00	190.00
1280	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	100.000	54.000	0.000	8.00	800.00
1290	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.350	171,832.000	635.000	93,082.00	32,578.70
1300	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.380	155.000	0.000	30.00	11.40
1305	06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.680	868.000	0.000	662.00	450.16
1310	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	13,389.000	0.000	8,610.00	5,854.80
1315	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.000	1,624.000	0.000	203.00	609.00
1320	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	1,031.000	0.000	600.00	1,800.00
1325	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	2,035.000	0.000	1,137.00	5,685.00
1330	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	115.000	35.000	0.000	35.00	4,025.00
1335	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	145.000	1.000	0.000	2.00	290.00
1340	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	175.000	6.000	0.000	6.00	1,050.00
1345	06666075	000	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	225.000	2.000	0.000	2.00	450.00
1350	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	38.000	0.000	38.00	6,270.00
1355	06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	25.000	6.000	0.000	6.00	150.00
1365	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.000	220.000	0.000	104.00	520.00
1370	06666224	000	PAVEMENT SEALER 4"	LF	0.020	12,268.000	0.000	950.00	19.00
1375	06666225	000	PAVEMENT SEALER 6"	LF	0.040	83,065.000	0.000	4,241.00	169.64
1380	06666226	000	PAVEMENT SEALER 8"	LF	0.080	20,201.000	0.000	2,223.00	177.84
1420	06666248	000	PAVEMENT SEALER (NUMBER)	EA	3.000	2.000	0.000	2.00	6.00
1425	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	5,590.000	0.000	7,050.00	2,820.00
1430	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	785.000	0.000	2,658.00	1,063.20
1435	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.500	4,485.000	0.000	9,670.00	4,835.00
1440	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.500	42,193.000	0.000	42,193.00	21,096.50
1445	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	9,521.000	0.000	9,521.00	3,808.40
1450	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.500	40,212.000	0.000	40,212.00	20,106.00
1455	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	4.000	3,706.000	0.000	160.00	640.00
1465	06686124	000	PREFAB PAV MRK TY C (W)(WORD)CNTST	EA	300.000	3.000	0.000	4.00	1,200.00
1470	06686125	000	PREFAB PAV MRK TY C (W)(ARROW)CNTST	EA	325.000	3.000	0.000	5.00	1,625.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1471	96086042		UNIQUE CHANGE ORDER ITEM 42	DOL	678.720	0.000	2.000	2.00	1,357.44
			CO 45: PREFAB PAV MRK TY C (W)(DBL ARROW)CNTST						
1475	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	187.000	0.000	187.00	561.00
1480	06726008	000	REFL PAV MRKR TY I-R	EA	3.000	84.000	0.000	84.00	252.00
1485	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	181.000	0.000	181.00	543.00
1490	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	1,548.000	0.000	1,548.00	4,644.00
1493	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.580	0.000	33,923.000	22,125.00	12,832.50
			CO 001: Addendum No. 1						
1495	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.020	11,986.000	0.000	1,240.00	24.80
1500	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	83,065.000	0.000	4,241.00	169.64
1505	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	20,201.000	0.000	2,223.00	133.38
1535	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	2.000	2.000	0.000	2.00	4.00
1547	96086046		UNIQUE CHANGE ORDER ITEM 46	DOL	2,035.940	0.000	1.000	1.00	2,035.94
			CO 59: US87 Traffic Signal Operation Modifications						
1550	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	27,350.000	1.000	0.000	1.00	27,350.00
1555	06806004	000	REMOVING TRAFFIC SIGNALS	EA	2,400.000	1.000	1.000	1.00	2,400.00
1560	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	11.000	0.000	11.00	2,530.00
1565	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	4.000	0.000	4.00	920.00
1570	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	11.000	0.000	11.00	2,530.00
1575	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	6.000	0.000	6.00	1,380.00
1580	06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	11.000	0.000	11.00	2,530.00
1585	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	230.000	4.000	0.000	4.00	920.00
1590	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	580.000	12.000	0.000	12.00	6,960.00
1595	06826023	000	BACK PLATE (12")(3 SEC)	EA	66.000	13.000	0.000	11.00	726.00
1600	06826024	000	BACK PLATE (12")(4 SEC)	EA	75.000	2.000	0.000	2.00	150.00
1605	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.450	4,435.000	0.000	4,435.00	6,430.75
1610	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.050	2,310.000	0.000	2,800.00	5,740.00
1615	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.900	4,435.000	0.000	5,162.00	4,645.80
1620	06866023	000	INS TRF SIG PL AM (S)1 ARM(20')LUM	EA	3,800.000	2.000	0.000	2.00	7,600.00
1625	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,300.000	1.000	0.000	1.00	4,300.00
1630	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	5,300.000	1.000	0.000	1.00	5,300.00
1635	06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	6,400.000	1.000	0.000	1.00	6,400.00
1640	06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	9,700.000	1.000	0.000	1.00	9,700.00
1645	06876001	000	PED POLE ASSEMBLY	EA	2,200.000	6.000	1.000	5.00	11,000.00
1650	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	730.000	6.000	6.000	12.00	8,760.00
1655	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,800.000	10.000	-9.000	1.00	1,800.00
1658	06906024		REMOVAL OF SIGNAL HEAD ASSM	EA	105.000	0.000	1.000	1.00	105.00
			CO#22; Signal Revisions at Scenic LP						
1659	06906025		REPLACE OF SIGNAL HEAD ASSM	EA	360.000	0.000	1.000	1.00	360.00
			CO#22; Signal Revisions at Scenic LP						
1661	06906026		INSTALL OF SIGNAL HEAD ASSM	EA	360.000	0.000	1.000	1.00	360.00
			CO#22; Signal Revisions at Scenic LP						
1664	07726003		POST AND CABLE FENCE (NEW INSTALLATION)	LF	15.400	0.000	360.000	360.00	5,544.00
			CO#51; Add Post and Cable; Sta. 5867+42 - 5871+02.						
1665	40516001	000	SOUND WALL	SF	56.000	3,510.000	0.000	3,510.00	196,560.00
1670	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	25.000	374.000	0.000	1,612.00	40,300.00
1675	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,900.000	2.000	0.000	3.00	47,700.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1685	60256001	000	RADAR PRESENCE DETECTOR	EA	6,400.000	5.000	0.000	5.00	32,000.00
1690	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.900	2,965.000	495.000	2,818.00	8,172.20
1695	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,400.000	2.000	0.000	2.00	12,800.00
1705	60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	1,800.000	1.000	0.000	1.00	1,800.00
1710	60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)	EA	8,000.000	1.000	0.000	1.00	8,000.00
1715	60936013	000	RELOCATE EXIST FIB OPT DMS SYS(TY-2)	EA	13,900.000	1.000	0.000	1.00	13,900.00
1716	62926007		RELOCATE RVDS CO#22; Signal Revisions at Scenic LP	EA	700.000	0.000	2.000	2.00	1,400.00
1717	62926008		REMOVE RVDS CO#22; Signal Revisions at Scenic LP	EA	115.000	0.000	1.000	1.00	115.00
1718	96086015		UNIQUE CHANGE ORDER ITEM 15 Sig. & Ill. Repairs SCLP 5-7-20.	DOL	1.000	0.000	11,135.270	11,135.27	11,135.27
1719	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 29 Litter & Debris Pickup	DOL	1.000	0.000	7,898.730	7,898.73	7,898.73
1720	96086034		UNIQUE CHANGE ORDER ITEM 34 CO#38; SCLP Ill. Rep 3&4/21	DOL	1.000	0.000	6,718.690	6,718.97	6,718.97
1721	96086033		UNIQUE CHANGE ORDER ITEM 33 CO 56: US87 TS Pole 9 Cased Fnd	DOL	1,233.330	0.000	32.000	32.00	39,466.56
2121	04656233		INLET (COMP) (TY SIDEWALK BRIDGE) CO 001: Addendum No. 1	EA	5,370.880	0.000	19.000	19.00	102,046.72
2122	96086013		UNIQUE CHANGE ORDER ITEM 13 CO#11; Deduct Prime from Detour	DOL	1.000	0.000	-5,760.860	-5,760.86	-5,760.86

Category Subtotal \$31,045,375.53

CATEGORY 002 DESCRIPTION IH 10 Underpass at US 87 NB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1790	04006005	000	CEM STABIL BKFL	CY	110.000	614.000	0.000	614.00	67,540.00
1795	04166001	000	DRILL SHAFT (18 IN)	LF	70.000	117.000	0.000	114.28	7,999.60
1800	04166004	000	DRILL SHAFT (36 IN)	LF	128.000	770.000	0.000	755.50	96,704.00
1805	04166005	000	DRILL SHAFT (42 IN)	LF	190.000	126.000	0.000	126.00	23,940.00
1810	04206013	000	CL C CONC (ABUT)	CY	850.000	120.400	0.000	120.40	102,340.00
1815	04206029	000	CL C CONC (CAP)	CY	1,000.000	53.900	0.000	53.90	53,900.00
1820	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	67.100	0.000	48.97	48,970.00
1825	04226001	000	REINF CONC SLAB	SF	15.000	20,906.000	0.000	20,906.00	313,590.00
1830	04226011	000	BRIDGE MEDIAN	SF	8.000	3,703.000	-2,426.000	1,142.46	9,139.68
1835	04226015	000	APPROACH SLAB	CY	380.000	169.100	0.000	169.10	64,258.00
1840	04256039	000	PRESTR CONC GIRDER (TX54)	LF	114.000	3,613.930	0.000	3,613.93	411,988.02
1845	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.000	330.000	0.000	330.00	3,960.00
1850	04506012	000	RAIL (TY T411)	LF	125.000	300.900	0.000	300.90	37,612.50
1855	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	62.000	205.000	0.000	205.00	12,710.00
1860	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,585.000	1.000	0.000	1.00	1,585.00

Category Subtotal \$1,256,236.80

CATEGORY 003 DESCRIPTION IH 10 Underpass at US 87 SB

CATEGORY 003 DESCRIPTION IH 10 Underpass at US 87 SB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1935	04006005	000	CEM STABIL BKFL	CY	110.000	655.000	0.000	655.00	72,050.00
1940	04166001	000	DRILL SHAFT (18 IN)	LF	70.000	114.000	0.000	113.63	7,954.10
1945	04166004	000	DRILL SHAFT (36 IN)	LF	128.000	810.000	-71.000	698.31	89,383.68
1950	04166005	000	DRILL SHAFT (42 IN)	LF	190.000	126.000	0.000	125.95	23,930.50
1951	04166008		DRILL SHAFT (60 IN)	LF	845.470	0.000	200.000	200.00	169,094.00
CO#9; DS 60"; RW10 Sta. 15+68.75 - 15+98.95									
1955	04206013	000	CL C CONC (ABUT)	CY	850.000	125.200	0.000	125.20	106,420.00
1956	04206013		CL C CONC (ABUT)	CY	1,235.380	0.000	4.300	4.30	5,312.13
CO#9; CL C Conc(Abut); RW10 Sta. 15+68.75 - 15+98.95									
1960	04206029	000	CL C CONC (CAP)	CY	1,000.000	53.900	0.000	53.90	53,900.00
1965	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	67.100	0.000	48.97	48,970.00
1970	04226001	000	REINF CONC SLAB	SF	15.000	21,330.000	0.000	21,330.00	319,950.00
1975	04226011	000	BRIDGE MEDIAN	SF	8.000	2,166.000	-889.000	794.57	6,356.56
1980	04226015	000	APPROACH SLAB	CY	380.000	178.600	0.000	178.60	67,868.00
1985	04256039	000	PRESTR CONC GIRDER (TX54)	LF	114.000	3,703.480	0.000	3,703.48	422,196.72
1990	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.000	330.000	0.000	330.00	3,960.00
1995	04506012	000	RAIL (TY T411)	LF	125.000	295.800	0.000	295.80	36,975.00
2000	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	62.000	215.000	0.000	215.00	13,330.00
2005	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,585.000	1.000	0.000	1.00	1,585.00

Category Subtotal \$1,449,235.69

CATEGORY 004 DESCRIPTION WBFR Bridge at Menger Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2080	04006005	000	CEM STABIL BKFL	CY	110.000	219.000	0.000	219.00	24,090.00
2085	04166001	000	DRILL SHAFT (18 IN)	LF	70.000	212.000	0.000	212.00	14,840.00
2090	04166004	000	DRILL SHAFT (36 IN)	LF	128.000	424.000	0.000	424.00	54,272.00
2095	04166005	000	DRILL SHAFT (42 IN)	LF	190.000	453.000	0.000	453.00	86,070.00
2100	04206013	000	CL C CONC (ABUT)	CY	850.000	67.600	0.000	67.60	57,460.00
2105	04206029	000	CL C CONC (CAP)	CY	1,000.000	90.500	0.000	90.50	90,500.00
2110	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	210.400	0.000	169.12	169,120.00
2115	04226001	000	REINF CONC SLAB	SF	15.000	27,882.000	0.000	27,882.00	418,230.00
2120	04226013	000	BRIDGE SIDEWALK	SF	7.000	5,483.000	0.000	5,483.00	38,381.00
2125	04226015	000	APPROACH SLAB	CY	380.000	60.800	0.000	60.80	23,104.00
2130	04256039	000	PRESTR CONC GIRDER (TX54)	LF	114.000	3,485.100	0.000	3,485.10	397,301.40
2135	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	95.000	0.000	102.20	40,880.00
2140	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.000	231.000	0.000	231.00	2,772.00
2145	04506036	000	RAIL (TY C411)	LF	140.000	736.000	0.000	736.00	103,040.00
2150	04506012	000	RAIL (TY T411)	LF	125.000	736.000	0.000	736.00	92,000.00
2155	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	62.000	96.000	0.000	96.00	5,952.00
2160	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,600.000	5.000	0.000	5.00	8,000.00
2165	04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	24.000	439.000	0.000	165.50	3,972.00

Category Subtotal \$1,629,984.40

CATEGORY 005 DESCRIPTION Culvert 7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY	005		DESCRIPTION	Culvert 7					
2240	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	4.000	0.000	4.00	40.00
2245	04036001	000	TEMPORARY SPL SHORING	SF	17.000	580.000	0.000	580.33	9,865.61
2250	04206143	000	CL S CONC (JUNCTION BOX)	CY	650.000	201.000	0.000	212.05	137,832.50
2255	04596002	000	GABION MATTRESSES (GALV)	CY	245.000	11.000	0.000	12.38	3,033.10
2260	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	355.000	55.000	0.000	55.00	19,525.00
2270	04806001	000	CLEAN EXIST CULVERTS	EA	5,000.000	5.000	0.000	5.00	25,000.00
2275	04966005	000	REMOV STR (WINGWALL)	EA	2,600.000	1.000	0.000	1.00	2,600.00

Category Subtotal \$197,896.21

CATEGORY	006		DESCRIPTION	Culvert 11					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2350	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	4.000	0.000	4.00	40.00
2355	04036001	000	TEMPORARY SPL SHORING	SF	17.000	720.000	0.000	360.00	6,120.00
2365	04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	340.000	70.000	0.000	70.00	23,800.00
2375	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	32,700.000	1.000	0.000	1.00	32,700.00
2376	04666183		WINGWALL (PW - 1) (HW=8 FT) CO#24: Larger Wingwall	EA	58,122.980	0.000	1.000	1.00	58,122.98
2385	04966005	000	REMOV STR (WINGWALL)	EA	2,600.000	2.000	0.000	2.00	5,200.00

Category Subtotal \$125,982.98

CATEGORY	007		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2400	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	1,099.80	1,099.80
2415	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	306,185.90	306,185.90
2425	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	342,590.87	342,590.87
2435	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 MBGF and CRASH CUSHION REPAIR	DOL	1.000	1,000.000	0.000	122,657.00	122,657.00
2445	96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	32,421.59	32,421.59
2450	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 628.5	DOL	1.000	1,000.000	0.000	26,436.88	26,436.88
2535	03446159		PRODUCTION PAYMENT ADJUSTMENT Superpave Mixtures SP-D SAC-B PG70-22 Bonus	DOL	1.000	1,000.000	0.000	57,054.29	57,054.29
2545	03446160		PLACEMENT PAYMENT ADJUSTMENT Superpave Mixtures SP-D SAC-B PG70-22 Bonus	DOL	1.000	1,000.000	0.000	38,729.96	38,729.96
2550	03446160		PLACEMENT PAYMENT ADJUSTMENT Superpave Mixtures SP-D SAC-B PG70-22 Penalty	DOL	-1.000	1,000.000	0.000	5,328.22	-5,328.22
2555	03466043		PRODUCTION PAYMENT ADJUSTMENT Stone MTRX ASPH SMA-D SAC-A PG76-22 Bonus	DOL	1.000	1,000.000	0.000	62,099.51	62,099.51
2565	03466044		PLACEMENT PAYMENT ADJUSTMENT Stone MTRX ASPH SMA-D SAC-A PG76-22 Bonus	DOL	1.000	1,000.000	0.000	56,558.30	56,558.30
2580	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344) Schedule 3	DOL	1.000	1,000.000	0.000	1.00	1.00
2585	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346) Schedule 3	DOL	1.000	1,000.000	0.000	1,750.00	1,750.00

Category Subtotal \$1,042,256.88

CATEGORY	008		DESCRIPTION	CONTRACTOR FORCE BRIDGE ACCOUNT WORK					
----------	-----	--	-------------	--------------------------------------	--	--	--	--	--

CATEGORY 008			DESCRIPTION	CONTRACTOR FORCE BRIDGE ACCOUNT WORK						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2599	04166087		CORE HOLE CO 001: Addendum No. 1	EA	200.000	0.000	22.000	17.00	3,400.00	
Category Subtotal									\$3,400.00	

PROJECT C 72-6-76 CONTROL 007206076

CATEGORY 001			DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2875	01006002	000	PREPARING ROW	STA	12,250.000	77.300	0.000	77.30	946,925.00	
2880	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	2,506.000	0.000	1,466.58	14,665.80	
2885	01046011	000	REMOVING CONC (MEDIANS)	SY	10.000	1,386.000	0.000	1,386.00	13,860.00	
2890	01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	599.000	0.000	936.71	9,367.10	
2895	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	1,529.000	0.000	1,529.00	16,819.00	
2900	01046021	000	REMOVING CONC (CURB)	LF	2.000	5,994.000	0.000	5,994.00	11,988.00	
2905	01046027	000	REMOVING CONC (APPR SLAB)	SY	25.000	142.000	0.000	142.00	3,550.00	
2910	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	20.000	41.000	0.000	41.00	820.00	
2915	01056038	000	REMOVING STAB BASE AND ASPH PAV (11")	SY	2.000	30,832.000	0.000	30,832.00	61,664.00	
2920	01056046	000	REMOVING STAB BASE & ASPH PAV (0"-10")	SY	2.000	36,558.000	0.000	38,716.24	77,432.48	
2925	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	51,502.000	2,470.300	53,972.30	431,778.40	
2930	01106002	000	EXCAVATION (CHANNEL)	CY	9.000	2,342.000	1,724.000	4,066.00	36,594.00	
2935	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	13.000	52.000	0.000	52.00	676.00	
2940	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	10.000	82,317.000	10,951.400	93,268.40	932,684.00	
2946	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C) CO#4; Change Emb from Dens Cont to Ord Comp	CY	8.500	0.000	35,314.000	35,314.00	300,169.00	
2950	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.450	74,233.000	0.000	107,136.63	155,348.11	
2955	01626002	000	BLOCK SODDING	SY	3.650	8,845.000	0.000	5,894.95	21,516.56	
2960	01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.350	46,489.000	0.000	53,395.24	18,688.34	
2965	01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.300	9,315.000	-6,986.000	25,645.71	7,693.72	
2975	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.160	18,899.000	0.000	54,048.44	8,647.75	
2976	01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL) CO#19; Add Broadcast seed, temp	SY	0.090	0.000	65,388.000	88,825.90	7,994.34	
2980	01686001	000	VEGETATIVE WATERING	MG	20.000	1,303.000	0.000	654.88	13,097.52	
2985	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.780	18,899.000	0.000	14,040.64	10,951.69	
2990	02166001	000	PROOF ROLLING	HR	100.000	40.000	0.000	30.00	3,000.00	
2995	02476053	000	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	45.000	1,375.000	0.000	495.04	22,276.80	
2999	03106005	000	PRIME COAT (AE-P) CO 001: Addendum No. 1	GAL	3.000	0.000	13,921.000	10,770.00	32,310.00	
3011	30856001	000	UNDERSEAL COURSE CO 48: Replace OCST Items	GAL	5.270	0.000	31,622.000	23,540.62	124,059.06	
3014	03406246	000	D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP) CO 50: Add HMA Ty-D Level-Up	TON	108.980	0.000	50.000	47.38	5,163.47	
3015	03416010	001	D-GR HMA TY-B PG70-22	TON	54.000	42,166.000	0.000	43,421.03	2,344,735.62	
3020	03416043	001	D-GR HMA TY-D PG70-22	TON	60.000	6,818.000	0.000	1,884.57	113,074.20	
3025	03416270	001	D-GR HMA TY-B PG70-22 (LEVEL - UP)	TON	58.000	272.000	0.000	100.97	5,856.26	
3026	03416270	001	D-GR HMA TY-B PG70-22 (LEVEL - UP) CO 54:Revised Unit Price School Str/BR01	TON	134.030	0.000	45.800	45.80	6,138.57	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3031	03446120		SUPERPAVE MIXTURES SP-D SAC-B PG70-22 CO 48: 2022 HMAc Price Escalation	TON	108.570	0.000	9,732.000	9,508.04	1,032,287.90	
3036	03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22 CO 48: 2022 HMAc Price Escalation	TON	134.280	0.000	6,424.000	7,314.50	982,191.06	
3041	03546021		PLANE ASPH CONC PAV(0" TO 2") CO 48: 2022 HMAc Price Escalation	SY	1.540	0.000	74,569.000	88,051.23	135,598.89	
3043	04016001		FLOWABLE BACKFILL CO 53: Adjust FLOW BKFL Qty	CY	150.000	0.000	200.470	200.47	30,070.50	
3045	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	5,592.000	-497.000	3,389.00	3,389.00	
3050	04036001	000	TEMPORARY SPL SHORING	SF	17.000	42,936.000	-1,224.000	34,292.72	582,976.24	
3053	96086027		UNIQUE CHANGE ORDER ITEM 27 TIA #3 Project Overhead (11 days)	DOL	1.000	0.000	55,258.720	55,258.72	55,258.72	
3054	96086035		UNIQUE CHANGE ORDER ITEM 35 CO 42 - TIA #3-R Project Overhead (33 Days)	DOL	1.000	0.000	165,776.160	165,776.16	165,776.16	
3055	04106001	000	SOIL NAIL ANCHORS	LF	16.250	43,728.000	1,100.000	44,828.00	728,455.00	
3060	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	100.000	0.000	100.00	12,000.00	
3065	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	195.000	54.000	6.000	60.00	11,700.00	
3070	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	310.000	32.000	0.000	64.00	19,840.00	
3075	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	380.000	16.000	0.000	16.00	6,080.00	
3080	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	445.000	17.000	0.000	17.00	7,565.00	
3085	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	230.000	88.000	0.000	88.00	20,240.00	
3090	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	330.000	77.000	0.000	76.00	25,080.00	
3100	04206011	000	CL B CONC (FLUME)	CY	470.000	95.000	0.000	104.71	49,213.70	
3105	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	335.000	721.000	-5.000	804.90	269,641.50	
3110	04206071	000	CL C CONC (COLLAR)	EA	400.000	7.000	1.000	8.00	3,200.00	
3115	04206074	000	CL C CONC (MISC)	CY	510.000	840.000	225.680	1,200.55	612,280.50	
3120	04206143	000	CL S CONC (JUNCTION BOX)	CY	650.000	81.000	0.000	87.00	56,550.00	
3125	04236001	000	RETAINING WALL (MSE)	SF	42.000	36,568.000	6,341.000	42,909.00	1,802,178.00	
3130	04236020	000	RET. WALL (SOIL NAILED) (GUNNITE FACIA)	SF	18.000	5,061.000	0.000	5,061.00	91,098.00	
3135	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	27.000	18,217.000	0.000	18,217.00	491,859.00	
3140	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	1,302.000	2.000	1,190.06	476,024.00	
3145	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	189.000	0.000	143.07	57,228.00	
3150	04326003	000	RIPRAP (CONC)(6 IN)	CY	400.000	12.000	0.000	22.35	8,940.00	
3155	04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	28.000	0.000	5.25	2,100.00	
3170	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	295.000	100.000	317.50	158,750.00	
3175	04506012	000	RAIL (TY T411)	LF	125.000	160.000	0.000	160.00	20,000.00	
3180	04506023	000	RAIL (TY SSTR)	LF	43.000	2,936.000	-211.000	2,725.00	117,175.00	
3185	04506034	000	RAIL (TY C402)	LF	105.000	1,702.000	395.000	2,097.00	220,185.00	
3190	04506036	000	RAIL (TY C411)	LF	140.000	177.000	0.000	177.00	24,780.00	
3195	04506047	000	RAIL (HANDRAIL)(TY A)	LF	45.200	192.000	0.000	165.00	7,458.00	
3200	04506052	000	RAIL (HANDRAIL)(TY F)	LF	75.880	477.000	0.000	480.00	36,422.40	
3205	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	44.000	3,696.000	-33.000	3,663.00	161,172.00	
3210	04596002	000	GABION MATTRESSES (GALV)	CY	245.000	7.000	0.000	7.94	1,945.30	
3214	04606002		CMP (GAL STL 18 IN) CO30 added to this CSJ at Cont. Price	LF	125.000	0.000	8.000	8.00	1,000.00	
3215	04606003	000	CMP (GAL STL 24 IN)	LF	170.000	12.000	0.000	203.00	34,510.00	
3220	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	365.000	937.000	0.000	937.00	342,005.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3225	04646005	000	RC PIPE (CL III)(24 IN)	LF	70.000	6,435.000	-501.000	5,474.00	383,180.00	
3230	04646007	000	RC PIPE (CL III)(30 IN)	LF	85.000	1,186.000	0.000	1,074.00	91,290.00	
3235	04646008	000	RC PIPE (CL III)(36 IN)	LF	115.000	228.000	0.000	228.00	26,220.00	
3240	04646009	000	RC PIPE (CL III)(42 IN)	LF	150.000	281.000	0.000	192.00	28,800.00	
3245	04646010	000	RC PIPE (CL III)(48 IN)	LF	170.000	314.000	0.000	314.00	53,380.00	
3246	96086010		UNIQUE CHANGE ORDER ITEM 10 Added CO 11	DOL	1.000	0.000	4,593.290	4,593.29	4,593.29	
3250	04646030	000	RC PIPE (ARCH)(CL III)(DES 1)	LF	140.000	664.000	270.000	1,019.00	142,660.00	
3255	04646032	000	RC PIPE (ARCH)(CL III)(DES 3)	LF	175.000	248.000	0.000	248.00	43,400.00	
3260	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,800.000	6.000	0.000	6.00	22,800.00	
3265	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,100.000	3.000	0.000	3.00	15,300.00	
3270	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,000.000	23.000	0.000	11.00	55,000.00	
3275	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	8.000	0.000	8.00	46,400.00	
3290	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	2.000	0.000	2.00	12,600.00	
3295	04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	7,000.000	2.000	0.000	2.00	14,000.00	
3300	04656054	000	INLET (COMPL)(PSL)(SL)(3FTX3FT)	EA	3,900.000	1.000	0.000	1.00	3,900.00	
3305	04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,900.000	11.000	0.000	11.00	42,900.00	
3310	04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,300.000	11.000	-3.000	8.00	34,400.00	
3315	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,400.000	1.000	0.000	1.00	4,400.00	
3320	04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	5,100.000	2.000	0.000	2.00	10,200.00	
3325	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,300.000	5.000	0.000	8.00	42,400.00	
3330	04656145	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	13,000.000	5.000	0.000	5.00	65,000.00	
3345	04656236	000	INLET (COMPL)(RWI)(TY II)	EA	9,500.000	2.000	7.000	9.00	85,500.00	
3346	96086038		UNIQUE CHANGE ORDER ITEM 38 CO41, RW 6 CIP RWIRs FA, Sta 5826+80 - 5829+19	DOL	1.000	0.000	39,133.070	39,133.07	39,133.07	
3350	04656280	000	INLET (COMPL)(CTB) (TY M)(SPECIAL)	EA	7,500.000	2.000	0.000	2.00	15,000.00	
3355	04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	2,400.000	12.000	1.000	11.00	26,400.00	
3360	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,800.000	1.000	0.000	1.00	7,800.00	
3365	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	14,000.000	2.000	0.000	2.00	28,000.00	
3370	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	13,900.000	2.000	0.000	2.00	27,800.00	
3375	04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	8,900.000	1.000	0.000	1.00	8,900.00	
3380	04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	14,000.000	2.000	0.000	2.00	28,000.00	
3385	04666136	000	HEADWALL (CH - PW - S) (DIA= 48 IN)	EA	15,300.000	3.000	0.000	3.00	45,900.00	
3390	04676007	000	SET (TY I) (24 IN) (6: 1) (C)	EA	2,100.000	1.000	0.000	1.00	2,100.00	
3395	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,100.000	2.000	0.000	4.00	8,400.00	
3400	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	3,600.000	2.000	0.000	2.00	7,200.00	
3405	04676480	000	SET (TY II) (48 IN) (RCP) (6: 1) (P)	EA	6,300.000	3.000	0.000	3.00	18,900.00	
3410	04676517	000	SET (TY II) (DES 1) (RCP) (4: 1) (P)	EA	1,500.000	20.000	2.000	26.00	39,000.00	
3411	96086011		UNIQUE CHANGE ORDER ITEM 11 Added CO 11	DOL	1.000	0.000	2,369.580	2,369.58	2,369.58	
3415	04676543	000	SET (TY II) (DES 3) (RCP) (4: 1) (P)	EA	1,600.000	8.000	0.000	8.00	12,800.00	
3420	04796006	000	ADJUSTING INLET (CAP)	EA	1,600.000	4.000	0.000	12.00	19,200.00	
3425	04966002	000	REMOV STR (INLET)	EA	800.000	9.000	0.000	7.00	5,600.00	
3430	04966004	000	REMOV STR (SET)	EA	500.000	2.000	0.000	3.00	1,500.00	
3435	04966006	000	REMOV STR (HEADWALL)	EA	700.000	13.000	0.000	10.00	7,000.00	
3440	04966007	000	REMOV STR (PIPE)	LF	10.000	1,394.000	0.000	1,061.00	10,610.00	
3445	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	75,000.000	1.000	0.000	1.00	75,000.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3455	05006001	000	MOBILIZATION	LS	6,000,000.000	0.396	0.000	0.36	2,142,000.00	
3460	05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	914.000	0.000	327.00	6,540.00	
3465	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.000	596.000	0.000	622.00	14,306.00	
3470	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	42.000	134.000	0.000	146.00	6,132.00	
3475	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	8.000	1,644.000	0.000	195.00	1,560.00	
3480	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	11.500	1,092.000	0.000	627.88	7,220.63	
3485	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	2.000	1,092.000	0.000	338.45	676.90	
3490	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.070	10,357.000	0.000	6,011.50	12,443.81	
3495	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	10,357.000	0.000	1,347.00	673.50	
3500	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.350	984.000	0.000	257.50	862.63	
3510	05086001	000	CONSTRUCTING DETOURS	SY	44.000	48,458.000	3,030.000	48,825.34	2,148,314.96	
3515	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	0.650	45,460.000	420.000	18,630.00	12,109.50	
3520	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	55.000	3,960.000	0.000	4,920.00	270,600.00	
3525	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.000	440.000	0.000	400.00	22,000.00	
3530	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.000	41,000.000	0.000	74,060.00	370,300.00	
3535	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	2,350.000	0.000	15,505.00	77,525.00	
3540	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.000	60.000	0.000	1,320.00	6,600.00	
3545	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	1.100	45,460.000	0.000	18,630.00	20,493.00	
3550	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.000	3,960.000	0.000	3,960.00	19,800.00	
3555	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.000	440.000	0.000	20.00	100.00	
3565	05286001	000	COLORLED TEXTURED CONC (4")	SY	43.200	2,776.000	0.000	2,943.81	127,172.59	
3570	05296001	000	CONC CURB (TY I)	LF	9.000	16,622.000	0.000	15,647.43	140,826.87	
3571	05296008		CONC CURB & GUTTER (TY II)	LF	27.000	0.000	780.000	571.49	15,430.23	
3572	96086014		UNIQUE CHANGE ORDER ITEM 14 CO#19; Rem Asph for Inlets; Pay by EA.	DOL	820.770	0.000	50.000	33.00	27,085.41	
3575	05296015	000	CONC CURB (TY C1)	LF	80.000	134.000	0.000	136.00	10,880.00	
3580	05296027	000	CONC CURB (TY C2)	LF	105.000	53.000	0.000	78.00	8,190.00	
3585	05306004	000	DRIVEWAYS (CONC)	SY	50.000	768.000	0.000	1,269.65	63,482.50	
3591	05306005		DRIVEWAYS (ACP) CO 29 Asph Dvwy w/ Ty B HMAC in lieu of FI Bs thru Proj.	SY	37.310	0.000	1,383.200	1,646.92	61,446.58	
3595	05316001	000	CONC SIDEWALKS (4")	SY	34.000	6,486.000	991.000	6,507.39	221,251.26	
3600	05316003	000	CONC SIDEWALKS (6")	SY	48.000	83.000	0.000	113.56	5,450.88	
3605	05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	26.000	0.000	24.00	50,400.00	
3610	05316005	000	CURB RAMPS (TY 2)	EA	1,850.000	2.000	0.000	7.00	12,950.00	
3615	05316013	000	CURB RAMPS (TY 10)	EA	1,700.000	3.000	0.000	3.00	5,100.00	
3620	05316016	000	CURB RAMPS (TY 21)	EA	2,100.000	3.000	0.000	3.00	6,300.00	
3625	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.200	23,560.000	0.000	24,586.00	4,917.20	
3630	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.750	2,963.000	1,255.000	4,185.50	74,292.64	
3635	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,387.000	2.000	0.000	2.00	2,774.00	
3640	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	718.000	6.000	2.000	8.00	5,744.00	
3645	05406014	000	SHORT RADIUS	LF	22.800	155.000	0.000	101.50	2,314.20	
3655	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	940.000	9.000	1.000	10.00	9,400.00	
3660	05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	566.850	2.000	0.000	2.00	1,133.70	
3665	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	1,529.000	10.000	2,864.00	2,864.00	
3670	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	9.000	0.000	8.00	1,000.00	
3685	05436021	001	REMOVE CABLE BARRIER	LF	4.900	3,243.000	3,789.500	7,032.50	34,459.25	
3690	05436022	001	REMOVE CABLE BARRIER TERMINAL SECTION	EA	838.260	2.000	2.000	4.00	3,353.04	
3695	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,344.000	14.000	1.000	17.00	39,848.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3700	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	4.000	1.000	9.00	1,800.00
3705	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	11,950.000	31.000	0.000	19.00	227,050.00
3710	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,250.000	6.000	0.000	23.00	28,750.00
3715	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	31.000	0.000	11.00	8,250.00
3721	05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N) CO#47; Add MASH compliant crash cushion; Sta. 5826+50.	EA	15,137.630	0.000	1.000	1.00	15,137.63
3725	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	19.000	5,071.000	2,055.000	4,433.00	84,227.00
3730	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	147.140	3.000	0.000	3.00	441.42
3740	06106011	000	IN RD IL AM (U/P) (TY 1) (150W) S	EA	1,500.000	4.000	0.000	3.00	4,500.00
3745	06106013	000	IN RD IL AM (U/P) (TY 2) (150W) S	EA	1,300.000	5.000	0.000	5.00	6,500.00
3750	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,440.000	9.000	0.000	10.00	24,400.00
3755	06106217	000	IN RD IL (TY SA) 40T-10-10(250W EQ)LED	EA	3,100.000	2.000	0.000	2.00	6,200.00
3758	96086037		UNIQUE CHANGE ORDER ITEM 37 CO 44 - TIA #5-R2 Project Overhead (49 Days)	DOL	1.000	0.000	246,152.480	246,152.48	246,152.48
3760	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.000	4,183.000	130.000	4,313.00	34,504.00
3765	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	50.000	336.000	0.000	227.00	11,350.00
3770	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.250	250.000	0.000	1,720.00	12,470.00
3775	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	49.000	490.000	0.000	135.00	6,615.00
3780	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	485.000	0.000	1,286.00	25,720.00
3785	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	53.000	860.000	0.000	265.00	14,045.00
3790	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	15.000	120.000	-120.000	128.00	1,920.00
3795	06186062	000	CONDT (RM) (3/4")	LF	20.000	540.000	0.000	540.00	10,800.00
3796	06186064		CONDT (RM) (1") CO#14, Add Conduit	LF	17.000	0.000	50.000	50.00	850.00
3800	06186070	000	CONDT (RM) (2")	LF	45.000	375.000	275.000	650.00	29,250.00
3805	06186074	000	CONDT (RM) (3")	LF	60.000	650.000	0.000	650.00	39,000.00
3810	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	5,261.000	135.000	5,396.00	6,205.40
3815	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	11,868.000	270.000	12,138.00	13,351.80
3820	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.350	2,955.000	0.000	3,955.00	5,339.25
3825	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.350	70.000	0.000	791.00	1,067.85
3830	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.800	2,010.000	0.000	2,010.00	3,618.00
3835	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	770.000	11.000	0.000	8.00	6,160.00
3840	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	10.000	0.000	12.00	11,400.00
3845	06246028	000	REMOVE GROUND BOX	EA	110.000	10.000	0.000	10.00	1,100.00
3850	06286002	000	REMOVE ELECTRICAL SERVICES	EA	230.000	2.000	0.000	2.00	460.00
3855	06286079	000	ELC SRV TY A 240/480 100(NS)SS(T)SP(O)	EA	6,400.000	1.000	1.000	1.00	6,400.00
3861	06286213		ELC SRV TY D 120/240 100(NS)AL(E)PS(U) CO 001: Addendum No. 1	EA	5,106.310	0.000	1.000	1.00	5,106.31
3870	06366002	001	ALUMINUM SIGNS (TY G)	SF	20.000	1,368.000	0.000	903.50	18,070.00
3875	06366003	001	ALUMINUM SIGNS (TY O)	SF	15.000	857.000	0.000	760.25	11,403.75
3880	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	343.000	35.000	-1.000	32.00	10,976.00
3885	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	377.000	50.000	1.000	47.00	17,719.00
3890	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	441.750	11.000	-1.000	10.00	4,417.50
3895	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	450.670	7.000	0.000	6.00	2,704.02
3900	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	475.780	4.000	-2.000	2.00	951.56
3905	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	532.910	1.000	0.000	1.00	532.91
3910	06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	506.580	4.000	0.000	3.00	1,519.74

CATEGORY		001	DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3915	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	914.000	1.000	0.000	1.00	914.00	
3920	06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	103.000	0.000	60.00	3,900.00	
3925	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.000	5,169.000	0.000	4,206.30	12,618.90	
3930	06476003	000	REMOVE LRSA	EA	530.000	8.000	0.000	8.00	4,240.00	
3931	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 29 Temp US87 Ex Ramp sign Sta 863+90	DOL	1.000	0.000	2,776.770	2,776.77	2,776.77	
3935	06506025	000	INS OH SN SUP(25 FT CANT)	EA	14,600.000	4.000	-2.000	2.00	29,200.00	
3940	06506032	000	INS OH SN SUP(30 FT CANT)	EA	16,500.000	1.000	0.000	1.00	16,500.00	
3945	06506109	000	INS OH SN SUP(100 FT BRDG)	EA	39,300.000	1.000	0.000	1.00	39,300.00	
3950	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	38.740	33.000	0.000	33.00	1,278.42	
3955	06586018	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	38.740	72.000	0.000	72.00	2,789.28	
3960	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	39.100	47.000	0.000	47.00	1,837.70	
3965	06586041	000	INSTL DEL ASSM (D-DY)SZ 1(FLX)GND	EA	39.100	10.000	0.000	10.00	391.00	
3970	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	39.450	24.000	0.000	24.00	946.80	
3975	06586049	000	INSTL OM ASSM (OM-2Z)(FLX)GND(BI)	EA	40.550	2.000	0.000	2.00	81.10	
3980	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	67.980	13.000	0.000	13.00	883.74	
3985	06586053	000	INSTL OM ASSM (OM-3L)(TWT)GND	EA	185.000	2.000	0.000	2.00	370.00	
3990	06586057	000	INSTL OM ASSM (OM-3R)(TWT)GND	EA	185.000	5.000	0.000	5.00	925.00	
3991	06586061		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2 CO#51; Add White GF2s; Sta. 830+50 - 903+06.	EA	33.700	0.000	63.000	63.00	2,123.10	
3992	06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 CO#51; Add Yellow GF2s; Sta. 830+50 - 903+06.	EA	33.700	0.000	30.000	30.00	1,011.00	
3995	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.350	59,917.000	0.000	11,796.00	4,128.60	
3996	06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO#51; Add WZ tabs; Sta. 830+50 - 921+31.	EA	1.000	0.000	2,747.000	3,073.00	3,073.00	
4000	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.350	128,453.000	1,578.000	90,932.00	31,826.20	
4005	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	0.600	3,789.000	0.000	3,152.00	1,891.20	
4006	06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.910	0.000	757.000	4,509.00	8,612.19	
4010	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.000	749.000	0.000	415.00	1,245.00	
4015	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	65.000	33.000	0.000	1.00	65.00	
4025	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	100.000	24.000	0.000	1.00	100.00	
4035	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.350	98,150.000	521.000	79,930.00	27,975.50	
4040	06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	3.000	112.000	0.000	87.00	261.00	
4045	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.380	102.000	0.000	86.00	32.68	
4050	06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.680	968.000	0.000	833.00	566.44	
4055	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	11,384.000	0.000	12,354.00	8,400.72	
4070	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	1,671.000	0.000	2,014.00	10,070.00	
4075	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	115.000	35.000	0.000	21.00	2,415.00	
4080	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	145.000	9.000	0.000	5.00	725.00	
4085	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	175.000	2.000	0.000	2.00	350.00	
4090	06666075	000	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	225.000	3.000	0.000	3.00	675.00	
4095	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	34.000	0.000	28.00	4,620.00	
4100	06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	25.000	21.000	0.000	21.00	525.00	
4105	06666166	000	RE PM TY I (ACC PRK)(WHT)(SYMBOL ONLY)	EA	750.000	4.000	0.000	4.00	3,000.00	
4120	06666226	000	PAVEMENT SEALER 8"	LF	0.080	15,864.000	0.000	906.00	72.48	
4135	06666231	000	PAVEMENT SEALER (ARROW)	EA	10.000	35.000	0.000	11.00	110.00	
4140	06666232	000	PAVEMENT SEALER (WORD)	EA	10.000	34.000	0.000	11.00	110.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4145	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	12.000	9.000	0.000	4.00	48.00
4155	06666241	000	PAVEMENT SEALER (SYMBOL)	EA	12.000	4.000	0.000	4.00	48.00
4165	06666248	000	PAVEMENT SEALER (NUMBER)	EA	3.000	3.000	0.000	3.00	9.00
4170	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	3,536.000	0.000	3,910.00	1,564.00
4175	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	2,517.000	0.000	2,649.00	1,059.60
4180	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.500	3,703.000	0.000	9,150.00	4,575.00
4185	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.500	32,893.000	0.000	37,385.00	18,692.50
4190	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	6,384.000	0.000	2,262.00	904.80
4195	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.500	30,318.000	0.000	30,318.00	15,159.00
4200	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	4.000	1,865.000	0.000	420.00	1,680.00
4210	06686124	000	PREFAB PAV MRK TY C (W)(WORD)CNTST	EA	300.000	4.000	0.000	7.00	2,100.00
4215	06686125	000	PREFAB PAV MRK TY C (W)(ARROW)CNTST	EA	325.000	7.000	0.000	8.00	2,600.00
4216	96086043		UNIQUE CHANGE ORDER ITEM 43	DOL	678.720	0.000	4.000	4.00	2,714.88
CO 45: PREFAB PAV MRK TY C (W)(DBL ARROW)CNTST									
4220	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	321.000	0.000	209.00	627.00
4225	06726008	000	REFL PAV MRKR TY I-R	EA	3.000	84.000	0.000	84.00	252.00
4230	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	73.000	0.000	130.00	390.00
4235	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	1,189.000	0.000	1,189.00	3,567.00
4238	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.580	0.000	43,332.000	14,561.00	8,445.38
CO 001: Addendum No. 1									
4250	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	15,864.000	0.000	906.00	54.36
4265	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	35.000	0.000	13.00	13.00
4270	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	2.000	9.000	0.000	4.00	8.00
4280	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	2.000	2.000	0.000	3.00	6.00
4285	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	2.000	34.000	0.000	11.00	22.00
4290	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	2.000	4.000	0.000	4.00	8.00
4300	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	27,350.000	1.000	0.000	1.00	27,350.00
4303	96086046		UNIQUE CHANGE ORDER ITEM 46	DOL	4,071.890	0.000	1.000	1.00	4,071.89
CO 59: SH46 Traffic Signal Operation Modifications									
4305	06806004	000	REMOVING TRAFFIC SIGNALS	EA	2,400.000	2.000	0.000	2.00	4,800.00
4308	06816001		TEMP TRAF SIGNALS	EA	53,940.080	0.000	4.000	4.00	215,760.32
Added CO 6									
4310	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	16.000	0.000	14.00	3,220.00
4315	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	2.000	0.000	1.00	230.00
4320	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	16.000	0.000	14.00	3,220.00
4325	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	4.000	0.000	2.00	460.00
4330	06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	16.000	0.000	14.00	3,220.00
4335	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	230.000	2.000	0.000	1.00	230.00
4340	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	580.000	12.000	0.000	12.00	6,960.00
4345	06826023	000	BACK PLATE (12")(3 SEC)	EA	66.000	16.000	0.000	14.00	924.00
4350	06826024	000	BACK PLATE (12")(4 SEC)	EA	75.000	2.000	0.000	1.00	75.00
4355	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.450	5,430.000	0.000	5,430.00	7,873.50
4360	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.050	3,835.000	0.000	3,835.00	7,861.75
4365	06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.900	5,430.000	0.000	4,108.00	3,697.20
4370	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,700.000	1.000	0.000	1.00	6,700.00
4375	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	7,800.000	3.000	0.000	3.00	23,400.00
4380	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	10,700.000	1.000	0.000	1.00	10,700.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4385	06876001	000	PED POLE ASSEMBLY	EA	2,200.000	4.000	0.000	4.00	8,800.00	
4386	96086018		UNIQUE CHANGE ORDER ITEM 18 CO#24; Cut Mom. Slab for Ped Pole FND; pay by DOL.	DOL	1.000	0.000	615.680	615.68	615.68	
4390	06876005	000	REMOVE PED POLE ASSEMBLY	EA	99.000	2.000	0.000	2.00	198.00	
4395	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	730.000	12.000	0.000	12.00	8,760.00	
4400	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,800.000	1.000	0.000	1.00	1,800.00	
4405	06906038	000	REMOVAL OF CONTROL CABINET(GRND MNT)	EA	210.000	2.000	0.000	1.00	210.00	
4411	07726003		POST AND CABLE FENCE (NEW INSTALLATION) CO#51; Add post and cable, Sta. 3793+96 - 3798+56.	LF	15.400	0.000	460.000	460.00	7,084.00	
4415	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	25.000	408.000	0.000	1,037.00	25,925.00	
4420	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,900.000	2.000	0.000	2.00	31,800.00	
4425	60256001	000	RADAR PRESENCE DETECTOR	EA	6,400.000	6.000	0.000	6.00	38,400.00	
4430	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.900	3,910.000	0.000	3,455.00	10,019.50	
4435	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,400.000	2.000	0.000	2.00	12,800.00	
4440	63066006		VIVDS TEMPORARY Added CO 6	EA	11,406.780	0.000	4.000	4.00	45,627.12	
4451	04386009		CLEANING EXISTING JOINTS CO 32: Add Fred Crk Expansion Joint Work	LF	14.320	0.000	380.000	365.00	5,226.80	
4452	04546008		HEADER TYPE EXPANSION JOINT CO 32: Add Fred Crk Expansion Joint Work	CF	717.340	0.000	48.000	70.55	50,608.34	
4453	04546009		JOINT SEALANT CO 32: Add Fred Crk Expansion Joint Work	LF	11.670	0.000	380.000	380.00	4,434.60	
4454	96086040		UNIQUE CHANGE ORDER ITEM 40 CO 32: Mobilization and Traffic Control for Fred Crk Exp Jts	DOL	2,439.150	0.000	1.000	1.00	2,439.15	
4556	04656233		INLET (COMP) (TY SIDEWALK BRIDGE) CO 001: Addendum No. 1	EA	5,370.880	0.000	9.000	9.00	48,337.92	
4557	96086013		UNIQUE CHANGE ORDER ITEM 13 CO#11; Deduct Prime from Detour	DOL	1.000	0.000	-5,072.470	-5,072.47	-5,072.47	
Category Subtotal									\$24,261,716.14	

CATEGORY		002		DESCRIPTION	IH 10 Underpass at SH 46					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4510	04006005	000	CEM STABIL BKFL	CY	110.000	638.000	0.000	638.00	70,180.00	
4515	04166001	000	DRILL SHAFT (18 IN)	LF	70.000	140.000	0.000	140.00	9,800.00	
4520	04166004	000	DRILL SHAFT (36 IN)	LF	128.000	770.000	0.000	769.74	98,526.72	
4525	04166005	000	DRILL SHAFT (42 IN)	LF	190.000	161.000	0.000	161.00	30,590.00	
4530	04206013	000	CL C CONC (ABUT)	CY	850.000	142.600	0.000	142.60	121,210.00	
4535	04206029	000	CL C CONC (CAP)	CY	1,000.000	59.000	0.000	59.00	59,000.00	
4540	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	68.400	0.000	50.27	50,270.00	
4545	04226001	000	REINF CONC SLAB	SF	15.000	25,201.000	0.000	25,201.00	378,015.00	
4550	04226011	000	BRIDGE MEDIAN	SF	8.000	1,100.000	0.000	1,100.00	8,800.00	
4555	04226013	000	BRIDGE SIDEWALK	SF	7.000	4,232.000	0.000	4,232.00	29,624.00	
4560	04226015	000	APPROACH SLAB	CY	380.000	177.300	0.000	177.30	67,374.00	
4565	04256039	000	PRESTR CONC GIRDER (TX54)	LF	114.000	4,063.320	0.000	4,063.26	463,211.64	
4570	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.000	340.000	0.000	255.00	3,060.00	

CATEGORY 002 DESCRIPTION IH 10 Underpass at SH 46

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4575	04506036	000	RAIL (TY C411)	LF	140.000	560.100	0.000	560.10	78,414.00
4580	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	62.000	195.000	0.000	195.00	12,090.00
4585	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,553.000	1.000	0.000	1.00	1,553.00
Category Subtotal									\$1,481,718.36

CATEGORY 003 DESCRIPTION IH 10 Underpass Turnaround W to E at SH 46

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4660	04006005	000	CEM STABIL BKFL	CY	110.000	164.000	0.000	164.00	18,040.00
4665	04166001	000	DRILL SHAFT (18 IN)	LF	70.000	140.000	0.000	139.94	9,795.80
4670	04166004	000	DRILL SHAFT (36 IN)	LF	128.000	245.000	0.000	244.64	31,313.92
4675	04166005	000	DRILL SHAFT (42 IN)	LF	190.000	46.000	0.000	46.00	8,740.00
4680	04206013	000	CL C CONC (ABUT)	CY	850.000	57.500	0.000	57.50	48,875.00
4685	04206029	000	CL C CONC (CAP)	CY	1,000.000	14.000	0.000	14.00	14,000.00
4690	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	21.400	0.000	16.22	16,220.00
4695	04226001	000	REINF CONC SLAB	SF	15.000	6,183.000	0.000	6,183.00	92,745.00
4700	04226015	000	APPROACH SLAB	CY	380.000	47.900	0.000	47.90	18,202.00
4705	04256039	000	PRESTR CONC GIRDER (TX54)	LF	114.000	896.920	0.000	896.92	102,248.88
4710	04506012	000	RAIL (TY T411)	LF	125.000	526.400	0.000	526.40	65,800.00
4715	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	62.000	56.000	0.000	56.00	3,472.00
4720	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,553.000	1.000	0.000	1.00	1,553.00
Category Subtotal									\$431,005.60

CATEGORY 004 DESCRIPTION Culvert 5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4795	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	5.000	0.000	5.00	50.00
4805	04666187	000	WINGWALL (PW - 2) (HW=12 FT)	EA	56,500.000	1.000	0.000	1.00	56,500.00
Category Subtotal									\$56,550.00

PROJECT NH 1702(844) CONTROL 007206078

CATEGORY 001 DESCRIPTION WATER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5000	71566001	000	CASING PIPE (BORE) (24" STEEL)	LF	330.000	235.000	0.000	235.00	77,550.00
5005	71566002	000	CASING PIPE (OPEN CUT) (24" STEEL)	LF	165.000	149.500	0.000	149.50	24,667.50
5010	71566003	000	WATER PIPE (12" DICLASS 250)	LF	145.000	511.000	0.000	513.00	74,385.00
5015	71566004	000	WATER TIE IN (12"X12") (COMPLETE)	EA	3,600.000	6.000	0.000	4.00	14,400.00
5020	71566006	000	ADJUST EXISTING FIRE HYDANT	EA	2,900.000	9.000	0.000	7.00	20,300.00
5025	71566007	000	DUCTILE IRON FITTINGS (4" THRU 24")	TON	4,700.000	1.500	0.000	1.50	7,050.00
5030	71566008	000	GATE VALVE & BOX (12" COMPLETE)	EA	3,800.000	1.000	0.000	1.00	3,800.00
5035	71566012	000	ADJUST EXISTING VALVE BOX	EA	2,800.000	4.000	0.000	11.00	30,800.00
5040	71566013	000	TRENCH EXCAVATION PROTECTION	LF	1.000	276.000	0.000	276.00	276.00
5041	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.000	1,605.690	1,605.69	1,605.69

Category Subtotal \$254,834.19

CATEGORY 002 DESCRIPTION GAS ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5119	96086005		UNIQUE CHANGE ORDER ITEM 5 CO 08: Add 10" Gas (Bore) item	DOL	389.330	0.000	781.000	781.00	304,066.73
5120	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	1,058.000	0.000	490.00	490.00
5125	71596001	000	NGP MAIN (6 DIA PE 2406/2708 DR 11)	LF	116.000	1,505.000	0.000	1,722.00	199,752.00
5131	96086008		UNIQUE CHANGE ORDER ITEM 8 NGP SLEEVE(10 DIA PVC SCH 40); pay by LF.	DOL	125.680	0.000	150.000	150.00	18,852.00
5140	71596005	000	GAS ELL (6 DIA)	EA	250.500	19.000	0.000	22.00	5,511.00
5145	71596007	000	GAS VALVE (6 DIA)	EA	2,950.000	2.000	0.000	2.00	5,900.00
5158	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 43 - TIA #9 Project Overhead (27 Days)	DOL	135,635.040	0.000	0.550	0.55	74,599.27

Category Subtotal \$609,171.00

PROJECT NH 1702(845) CONTROL 007206080

CATEGORY 001 DESCRIPTION WATER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5340	04206002	000	CL A CONC (MISC)	CY	850.000	1.400	0.000	1.40	1,190.00
5345	71566001	000	CASING PIPE (BORE) (24" STEEL)	LF	330.000	36.000	0.000	36.00	11,880.00
5350	71566003	000	WATER PIPE (12" DICLASS 250)	LF	145.000	89.000	0.000	89.00	12,905.00
5355	71566004	000	WATER TIE IN (12"X12") (COMPLETE)	EA	3,600.000	2.000	0.000	2.00	7,200.00
5356	71566005		FIRE HYDRANT ASSEMBLY CO 03: Joint-Bid Water (3.5' FH - RFI 37)	EA	9,715.580	0.000	1.000	1.00	9,715.58
5357	71566005		FIRE HYDRANT ASSEMBLY CO 03: Joint-Bid Water (5.0' FH - RFI 43)	EA	10,441.300	0.000	1.000	1.00	10,441.30
5358	70496052		FIRE HYDRANT BRANCH (LEAD) (6IN) CO 03: Joint-Bid Water (FH)	LF	60.000	0.000	40.000	40.00	2,400.00
5365	71566007	000	DUCTILE IRON FITTINGS (4" THRU 24")	TON	4,700.000	0.800	0.000	0.80	3,760.00
5370	71566008	000	GATE VALVE & BOX (12" COMPLETE)	EA	3,800.000	1.000	0.000	1.00	3,800.00
5375	71566009	000	TAPPING SLEEVE (16"X6"COMPLETE)	EA	5,800.000	1.000	0.000	1.00	5,800.00
5380	71566010	000	INLINE INSERT VALVE & BOX (12")	EA	6,200.000	1.000	0.000	1.00	6,200.00
5385	71566011	000	INLINE INSERT VALVE & BOX (16")	EA	9,500.000	1.000	0.000	1.00	9,500.00
5395	71566013	000	TRENCH EXCAVATION PROTECTION	LF	1.000	118.000	0.000	118.00	118.00
5400	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 03: Water Jumper Line (RFI 62)	DOL	1.000	0.000	38,779.110	38,779.11	38,779.11
5401	96086026		UNIQUE CHANGE ORDER ITEM 26 TIA #2 Project Overhead (26 days)	DOL	1.000	0.000	130,611.500	130,611.50	130,611.50

Category Subtotal \$254,300.49

CATEGORY 002 DESCRIPTION SEWER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5475	71576001	000	SANITARY SEWER PIPE PVC (8")	LF	56.000	959.000	0.000	959.00	53,704.00
5480	71576002	000	SANITARY SEWER PIPE LATERAL PVC (6")	LF	525.000	5.000	0.000	12.00	6,300.00

CATEGORY 002 DESCRIPTION SEWER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5485	71576003	000	SANITARY SEWER PRE CAST MH(4' COMPLETE)	EA	7,500.000	4.000	0.000	4.00	30,000.00
5495	71576005	000	SANITARY SEWER BYPASS PUMPING	LS	9,500.000	1.000	0.000	1.00	9,500.00
5500	71576006	000	TRENCH EXCAVATION PROTECTION	LF	1.000	959.000	0.000	959.00	959.00
5501	96086024		UNIQUE CHANGE ORDER ITEM 24 Added CO 12 - FA Hand Dig Wastewater Line A - Utili Conflict	DOL	1.000	0.000	4,703.310	4,703.31	4,703.31
5502	96086025		UNIQUE CHANGE ORDER ITEM 25 CO 12 - TIA 1 Project Overhead (31 days) WW Line A	DOL	1.000	0.000	155,729.120	155,729.12	155,729.12
Category Subtotal									\$260,895.43

CATEGORY 003 DESCRIPTION GAS ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5578	96086006		UNIQUE CHANGE ORDER ITEM 6 CO 08: Add 10" Gas (Bore) item	DOL	389.330	0.000	497.000	497.00	193,497.01
5579	96086007		UNIQUE CHANGE ORDER ITEM 7 CO 08: Temp Gas By-Pass Line	DOL	1.000	0.000	6,036.440	6,036.44	6,036.44
5581	96086009		UNIQUE CHANGE ORDER ITEM 9 Temp Gas Bypass School St.; pay by DOL.	DOL	1.000	0.000	11,610.080	11,610.08	11,610.08
5582	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 43 - TIA #9 Project Overhead (27 Days)	DOL	135,635.040	0.000	0.450	0.45	61,035.77
5585	71596001	000	NGP MAIN (6 DIA PE 2406/2708 DR 11)	LF	116.000	947.000	0.000	1,044.00	121,104.00
5590	71596002	000	NGP CASING (10 DIA STL GR B)	LF	195.000	83.000	0.000	74.70	14,566.50
5596	96086008		UNIQUE CHANGE ORDER ITEM 8 NGP SLEEVE(10 DIA PVC SCH 40); pay by LF.	DOL	125.680	0.000	65.000	65.00	8,169.20
5605	71596005	000	GAS ELL (6 DIA)	EA	250.500	20.000	0.000	24.00	6,012.00
5610	71596006	000	GAS TEE (6 DIA X 6 DIA)	EA	294.000	2.000	0.000	2.00	588.00
5615	71596007	000	GAS VALVE (6 DIA)	EA	2,950.000	4.000	0.000	4.00	11,800.00
Category Subtotal									\$434,419.00

PROJECT C 72-6-75 CONTROL 007206075

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0106	96086012		UNIQUE CHANGE ORDER ITEM 12 CO#13: Sm Qty RSB&A(0' - 10"); pay by LS.	DOL	7,000.000	0.000	1.000	0.000	0.00
0135	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.500	35,832.000	-35,832.000	0.000	0.00
0176	01696003		SOIL RETENTION BLANKETS (CL 1) (TY C) CO 065: Add SRB WBFR BRG/US87 ditch	SY	2.740	0.000	0.000	0.000	0.00
0177	01696006		SOIL RETENTION BLANKETS (CL 2) (TY F) CO 065: Add SRB WBFR BRG/US87 ditch	SY	5.110	0.000	0.000	0.000	0.00
0195	03106009	000	PRIME COAT (MC-30)	GAL	3.000	22,652.000	-22,652.000	0.000	0.00
0200	03166410	000	ASPH(AC-15P,AC-20-5TR,AC-20XP,AC10-2TR)	GAL	3.000	35,382.000	-35,382.000	0.000	0.00
0205	03166414	000	AGGR (TY-B GR-5)	CY	85.000	1,783.000	-1,783.000	0.000	0.00

0225	03446120	000	SUPERPAVE MIXTURES SP-D SAC-B PG70-22	TON	65.000	12,891.000	-12,891.000	0.000	0.00
0230	03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	96.000	6,537.000	-6,537.000	0.000	0.00
0363	04276002		CONCRETE PAINT FINISH	SF	0.320	0.000	0.000	0.000	0.00
			CO 64: Add Item 427 Conc Paint Finish						
0375	04326003	000	RIPRAP (CONC)(6 IN)	CY	400.000	9.000	0.000	0.000	0.00
0385	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	11.000	0.000	0.000	0.00
0406	04506047		RAIL (HANDRAIL)(TY A)	LF	98.460	0.000	0.000	0.000	0.00
			CO#58; Esc. price for Ty A Handrail; 5879+42 - 5887+72						
0420	04596002	000	GABION MATTRESSES (GALV)	CY	245.000	7.000	0.000	0.000	0.00
0555	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	8,200.000	4.000	-4.000	0.000	0.00
0590	04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	13,900.000	2.000	0.000	0.000	0.00
0666	05006001		MOBILIZATION	LS	15,907.500	0.000	1.000	0.000	0.00
			CO 56: US87 TS Pole 9 Cased Fnd						
0700	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	2.000	1,560.000	0.000	0.000	0.00
0720	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.800	442.000	0.000	0.000	0.00
0775	05146011	000	PERM CTB (SGL SLOPE) (TY 3) (54)	LF	185.000	75.000	0.000	0.000	0.00
0795	05296015	000	CONC CURB (TY C1)	LF	80.000	38.000	0.000	0.000	0.00
0810	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	220.000	10.000	0.000	0.000	0.00
0825	05306005	000	DRIVEWAYS (ACP)	SY	32.000	5,223.000	-5,223.000	0.000	0.00
0835	05316018	000	CURB RAMPS (TY 1)	SY	190.000	2.000	-2.000	0.000	0.00
0840	05316003	000	CONC SIDEWALKS (6")	SY	48.000	68.000	0.000	0.000	0.00
0861	05406001		MTL W-BEAM GD FEN (TIM POST)	LF	23.000	0.000	0.000	0.000	0.00
			CO#58; Esc. price for MBGF; 5879+74 - 3908+00						
0910	05436001	001	CABLE BARRIER SYSTEM (TL-3)	LF	8.340	4,250.000	-4,250.000	0.000	0.00
0931	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,020.000	0.000	0.000	0.000	0.00
			CO#58; Esc. price for GET; 903+50						
0955	05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	9,600.000	1.000	-1.000	0.000	0.00
1000	06176002	000	TEMP RD IL (RD IL ASM)	MO	2,400.000	26.000	-26.000	0.000	0.00
1040	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	15.000	234.000	-234.000	0.000	0.00
1130	06286169	000	ELC SRV TY D 120/240 070(NS)AL(N)PS(U)	EA	3,900.000	1.000	-1.000	0.000	0.00
1135	06366001	001	ALUMINUM SIGNS (TY A)	SF	10.500	1,881.000	-1,881.000	0.000	0.00
1147	96086044		UNIQUE CHANGE ORDER ITEM 44	DOL	1.000	0.000	2,520.970	0.000	0.00
			CO#61; Scrap deleted signs and posts; Sta. 885+00 - 942+15.						
1148	06366008		REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	35.530	0.000	351.000	0.000	0.00
			CO#61; Change Large Signs; Sta. 885+00 - 942+15.						
1149	06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	38.700	0.000	158.000	0.000	0.00
			CO#61; Change Large Signs; Sta. 885+00 - 942+15.						
1285	06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	30.000	5.000	0.000	0.000	0.00
1295	06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	3.000	34.000	0.000	0.000	0.00
1360	06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.680	176.000	0.000	0.000	0.00
1385	06666228	000	PAVEMENT SEALER 12"	LF	0.100	2,494.000	0.000	0.000	0.00
1390	06666230	000	PAVEMENT SEALER 24"	LF	0.150	2,094.000	0.000	0.000	0.00
1395	06666231	000	PAVEMENT SEALER (ARROW)	EA	10.000	29.000	0.000	0.000	0.00
1400	06666232	000	PAVEMENT SEALER (WORD)	EA	10.000	38.000	0.000	0.000	0.00
1405	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	12.000	1.000	0.000	0.000	0.00
1410	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	15.000	6.000	0.000	0.000	0.00
1415	06666243	000	PAVEMENT SEALER (YLD TRI)	EA	3.000	6.000	0.000	0.000	0.00
1460	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	7.000	620.000	0.000	0.000	0.00
1510	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	2,494.000	0.000	0.000	0.00
1515	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.150	2,085.000	0.000	0.000	0.00
1520	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	29.000	0.000	0.000	0.00
1525	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	2.000	1.000	0.000	0.000	0.00

1530	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	2.000	6.000	0.000	0.000	0.00
1540	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	2.000	38.000	0.000	0.000	0.00
1545	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	6.000	0.000	0.000	0.00
1558	06816001		TEMP TRAF SIGNALS	EA	53,940.080	0.000	1.000	0.000	0.00
			Added CO 6						
1656	06906009		REMOVAL OF CABLES	LF	0.850	0.000	700.000	0.000	0.00
			CO#22; Signal Revisions at Scenic LP						
1657	06906011		INSTALL OF CABLES	LF	1.300	0.000	495.000	0.000	0.00
			CO#22; Signal Revisions at Scenic LP						
1660	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.320	31,726.000	-31,726.000	0.000	0.00
1662	06906030		REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	60.000	0.000	1.000	0.000	0.00
			CO#22; Signal Revisions at Scenic LP						
1663	06906032		INSTALL OF PEDESTRIAN PUSH BUTTONS	EA	295.000	0.000	1.000	0.000	0.00
			CO#22; Signal Revisions at Scenic LP						
1680	60046026	000	COMM CABLE (UNDRGRND)(22 AWG)(6 PAIR)	LF	5.250	265.000	0.000	0.000	0.00
1700	60936015	000	RELOCATE EXIST CCTV FIELD EQUIPMENT	EA	5,100.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION Culvert 7

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2265	04796006	000	ADJUSTING INLET (CAP)	EA	1,600.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION Culvert 11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2360	04596002	000	GABION MATTRESSES (GALV)	CY	245.000	7.000	0.000	0.000	0.00
2370	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	28,000.000	1.000	-1.000	0.000	0.00
2380	04796006	000	ADJUSTING INLET (CAP)	EA	1,600.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2405	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2410	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	14,241.200	0.000	0.000	0.00
2420	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
2430	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
2440	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1,000.000	0.000	0.000	0.00
			Item 161.2						
2455	96056001		A+B CREDIT OR DAMAGE	DOL	6,300.000	1.000	0.000	0.000	0.00
			Pay by the Day, 695 bid days (Check COs)						
2460	96056003		RUC DAMAGE ONLY	DOL	-2,300.000	1.000	0.000	0.000	0.00
			IH 10 ML (Pay by Lane and Hour)						
2465	96056003		RUC DAMAGE ONLY	DOL	-1,020.000	1.000	0.000	0.000	0.00
			IH 10 FRTRD EB (Pay by Lane and Hour)						

2470	96056003		RUC DAMAGE ONLY	DOL	-670.000	1.000	0.000	0.000	0.00
			IH 10 FRTRD WB (Pay by Lane and Hour)						
2475	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 Bonus						
2480	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 Penalty						
2485	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 Bonus						
2490	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 Penalty						
2495	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-D PG70-22 Bonus						
2500	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-D PG70-22 Penalty						
2505	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-D PG70-22 Bonus						
2510	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-D PG70-22 Penalty						
2515	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 (Level Up) Bonus						
2520	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 (Level Up) Penalty						
2525	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 (Level Up) Bonus						
2530	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR TY-B PG70-22 (Level Up) Penalty						
2540	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			Superpave Mixtures SP-D SAC-B PG70-22 Penalty						
2560	03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			Stone MTRX ASPH SMA-D SAC-A PG76-22 Penalty						
2570	03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			Stone MTRX ASPH SMA-D SAC-A PG76-22 Penalty						
2575	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	1,000.000	0.000	0.000	0.00
			Schedule 3						

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION CONTRACTOR FORCE BRIDGE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2600	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	80.500	1.000	0.000	0.000	0.00
			18 "Item 416.5.1.1 Pay by the LF						
2605	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	87.500	1.000	0.000	0.000	0.00
			18"Item 416.5.1.1 Pay by the LF						
2610	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	147.200	1.000	0.000	0.000	0.00
			36 "Item 416.5.1.1 Pay by the LF						
2615	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	160.000	1.000	0.000	0.000	0.00
			36"Item 416.5.1.1 Pay by the LF						
2620	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	218.500	1.000	0.000	0.000	0.00
			42 "Item 416.5.1.1 Pay by the LF						
2625	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	237.500	1.000	0.000	0.000	0.00

42"Item 416.5.1.1 Pay by the LF

Category Subtotal

0.00

PROJECT C 72-6-76 CONTROL 007206076

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2911	01046054		REMOVING CONCRETE(MOW STRIP) Same Item and price as line 0095.	LF	4.000	0.000	60.000	0.000	0.00
2921	96086012		UNIQUE CHANGE ORDER ITEM 12 CO#18; Sm Qty RSB&A (0" - 10"); pay by LS.	DOL	7,000.000	0.000	1.000	0.000	0.00
2945	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.500	35,279.000	-35,279.000	0.000	0.00
2970	01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.300	9,315.000	-6,986.000	0.000	0.00
3000	03106009	000	PRIME COAT (MC-30)	GAL	3.000	13,921.000	-13,921.000	0.000	0.00
3005	03166410	000	ASPH(AC-15P,AC-20-5TR,AC-20XP,AC10-2TR)	GAL	3.000	28,293.000	-28,293.000	0.000	0.00
3010	03166414	000	AGGR (TY-B GR-5)	CY	85.000	1,492.000	-1,492.000	0.000	0.00
3030	03446120	000	SUPERPAVE MIXTURES SP-D SAC-B PG70-22	TON	65.000	9,732.000	-9,732.000	0.000	0.00
3035	03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	96.000	6,424.000	-6,424.000	0.000	0.00
3040	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.250	74,569.000	-74,569.000	0.000	0.00
3095	04206002	000	CL A CONC (MISC)	CY	850.000	15.000	0.000	0.000	0.00
3138	04276002		CONCRETE PAINT FINISH CO 64: Add Item 427 Conc Paint Finish	SF	0.320	0.000	0.000	0.000	0.00
3160	04326005	000	RIPRAP (CONC) (CL A)	CY	400.000	87.000	-87.000	0.000	0.00
3165	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	3.000	0.000	0.000	0.00
3280	04656022	000	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	5,700.000	1.000	0.000	0.000	0.00
3285	04656031	000	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	4,600.000	5.000	0.000	0.000	0.00
3286	96086045		UNIQUE CHANGE ORDER ITEM 45 CO#62; Extend Inlet CI 5-1-9A-2EX, Sta. 15+90 WBXSH46	DOL	27,973.290	0.000	0.000	0.000	0.00
3335	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,600.000	2.000	0.000	0.000	0.00
3340	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	8,200.000	7.000	-7.000	0.000	0.00
3450	04966100	000	REMOVE STR (GABION)	LF	40.000	11.000	0.000	0.000	0.00
3505	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.800	984.000	0.000	0.000	0.00
3560	05146011	000	PERM CTB (SGL SLOPE) (TY 3) (54)	LF	185.000	57.000	0.000	0.000	0.00
3590	05306005	000	DRIVEWAYS (ACP)	SY	32.000	1,353.000	-1,353.000	0.000	0.00
3631	05406001		MTL W-BEAM GD FEN (TIM POST) CO#58; Esc. price for MBGF; 750+00 - 781+00	LF	23.000	0.000	0.000	0.000	0.00
3641	05406008		MTL BEAM GD FEN TRANS (T101) CO#58; Esc. price for TL2; 3780+63	EA	890.000	0.000	0.000	0.000	0.00
3650	05406015	000	DRIVEWAY TERMINAL ANCHOR SECTION	EA	575.000	1.000	0.000	0.000	0.00
3666	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION CO#58; Esc price for DAT; 760+10	EA	1,260.000	0.000	0.000	0.000	0.00
3671	05426003		REMOVE DOWNSTREAM ANCHOR TERMINAL CO#58; Add DAT Rem. at OSB 1; 758+50	EA	100.000	0.000	0.000	0.000	0.00
3675	05436001	001	CABLE BARRIER SYSTEM (TL-3)	LF	8.340	4,450.000	-4,450.000	0.000	0.00
3680	05436019	001	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,300.000	5.000	-5.000	0.000	0.00
3696	05446001		GUARDRAIL END TREATMENT (INSTALL) CO#58; Esc. Price for GET at OSB 1; 761+50	EA	3,020.000	0.000	0.000	0.000	0.00
3720	05456012	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL2)	EA	9,600.000	1.000	-1.000	0.000	0.00
3735	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	230.000	1.000	0.000	0.000	0.00

3860	06286169	000	ELC SRV TY D 120/240 070(NS)AL(N)PS(U)	EA	3,900.000	1.000	-1.000	0.000	0.00
3865	06366001	001	ALUMINUM SIGNS (TY A)	SF	10.500	1,564.000	-1,564.000	0.000	0.00
4020	06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	95.000	2.000	0.000	0.000	0.00
4030	06626091	000	WK ZN PAV MRK REMOV (W)18"(YLD TRI)	EA	30.000	18.000	0.000	0.000	0.00
4060	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.000	214.000	0.000	0.000	0.00
4065	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	600.000	0.000	0.000	0.00
4110	06666224	000	PAVEMENT SEALER 4"	LF	0.020	9,035.000	0.000	0.000	0.00
4115	06666225	000	PAVEMENT SEALER 6"	LF	0.040	66,579.000	0.000	0.000	0.00
4125	06666228	000	PAVEMENT SEALER 12"	LF	0.100	814.000	0.000	0.000	0.00
4130	06666230	000	PAVEMENT SEALER 24"	LF	0.150	1,671.000	0.000	0.000	0.00
4150	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	15.000	2.000	0.000	0.000	0.00
4160	06666243	000	PAVEMENT SEALER (YLD TRI)	EA	3.000	21.000	0.000	0.000	0.00
4205	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	7.000	102.000	0.000	0.000	0.00
4240	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.020	8,862.000	0.000	0.000	0.00
4245	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	66,579.000	0.000	0.000	0.00
4255	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	814.000	0.000	0.000	0.00
4260	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.150	1,671.000	0.000	0.000	0.00
4275	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	2.000	2.000	0.000	0.000	0.00
4295	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	0.100	21.000	0.000	0.000	0.00
4408	63066006		VIVDS TEMPORARY	EA	11,406.780	0.000	0.000	0.000	0.00
4410	07406004	000	ANTI - GRAFFITI COATING(PERMNENT-TY II)	SF	0.320	25,620.000	-25,620.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION Culvert 5

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4800	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	16.000	0.000	0.000	0.00
4810	04796006	000	ADJUSTING INLET (CAP)	EA	1,600.000	1.000	0.000	0.000	0.00
4815	04966005	000	REMOV STR (WINGWALL)	EA	2,600.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 1702(844) CONTROL 007206078

CATEGORY 002 DESCRIPTION GAS ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5130	71596003	000	NGP SLEEVE (8 DIA PVC SCH 40)	LF	120.000	357.000	0.000	0.000	0.00
5135	71596004	000	NGP SLEEVE (8 PE 2406/2708 DR 11)	LF	400.000	120.000	-120.000	0.000	0.00
5150	71596008	000	GAS VALVE BOX ADJUSTMENT	EA	2,503.000	4.000	0.000	0.000	0.00
5155	71596009	000	GAS TEST STATION ADJUSTMENT	EA	2,178.000	3.000	0.000	0.000	0.00
5157	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO 43 - TIA #9 Project Overhead (27 Days)	MO	2,600.000	0.000	0.550	0.000	0.00

Category Subtotal 0.00

PROJECT NH 1702(845) CONTROL 007206080

CATEGORY 001 DESCRIPTION WATER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5360	71566006	000	ADJUST EXISTING FIRE HYDANT DO NOT PAY TO THIS ITEM	EA	2,900.000	1.000	0.000	0.000	0.00
5390	71566012	000	ADJUST EXISTING VALVE BOX	EA	2,800.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION SEWER ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5490	71576004	000	SANITARY SEWER MANHOLE ADJUSTMENT	EA	2,200.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION GAS ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5343	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING CO 43 - TIA #9 Project Overhead (27 Days)	MO	2,600.000	0.000	0.450	0.000	0.00
5580	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	548.000	0.000	0.000	0.00
5595	71596003	000	NGP SLEEVE (8 DIA PVC SCH 40)	LF	120.000	65.000	0.000	0.000	0.00
5600	71596004	000	NGP SLEEVE (8 PE 2406/2708 DR 11)	LF	400.000	247.000	-247.000	0.000	0.00
5620	71596008	000	GAS VALVE BOX ADJUSTMENT	EA	2,503.000	2.000	0.000	0.000	0.00
5625	71596009	000	GAS TEST STATION ADJUSTMENT	EA	2,178.000	3.000	0.000	0.000	0.00
5630	71596010	000	GAS CAP (6 DIA)	EA	370.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$64,794,978.70

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	12,250.000	174.40	174.400	2,136,400.00
01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	6,854.00	5,814.580	58,145.80
01046011	000	REMOVING CONC (MEDIANS)	SY	10.000	2,353.00	2,353.000	23,530.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	709.00	1,103.330	11,033.30
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	11.000	3,561.00	3,561.000	39,171.00
01046021	000	REMOVING CONC (CURB)	LF	2.000	13,308.00	12,528.000	25,056.00
01046027	000	REMOVING CONC (APPR SLAB)	SY	25.000	258.00	258.000	6,450.00
01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	20.000	41.00	41.000	820.00
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	4.000	683.00	200.000	800.00
01056038	000	REMOVING STAB BASE AND ASPH PAV (11")	SY	2.000	58,603.00	58,603.000	117,206.00
01056046	000	REMOVING STAB BASE & ASPH PAV (0"-10")	SY	2.000	102,099.00	113,370.980	226,741.96
01106001	000	EXCAVATION (ROADWAY)	CY	8.000	142,182.00	143,200.650	1,145,605.20
01106002	000	EXCAVATION (CHANNEL)	CY	9.000	10,074.00	11,798.000	106,182.00
01106003	000	EXCAVATION (SPECIAL)	CY	25.000	90.00	90.000	2,250.00
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	13.000	132.00	114.350	1,486.55
01326005		EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	8.500	165,925.00	72,986.050	620,381.43
		CO#4; Change Emb from Dens Cont to Ord Comp					
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	10.000	165,925.00	173,543.000	1,735,430.00
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.450	198,623.00	254,434.430	368,929.92
01626002	000	BLOCK SODDING	SY	3.650	30,902.00	27,451.250	100,197.06
01646023	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	SY	0.350	127,080.00	138,526.540	48,484.28
01646029	000	CELL FBR MLCH SEED(TEMP)(WARM)	SY	0.300	25,970.00	32,453.580	9,736.08
01646031	000	CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.300	16,655.00	9,255.780	2,776.73
01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.160	39,776.00	102,062.790	16,330.04
01646071		BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.090	0.00	202,939.370	18,264.55
		CO#19; Add Broadcast Temp seed					
01686001	000	VEGETATIVE WATERING	MG	20.000	3,490.00	2,818.276	56,365.52
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.780	39,776.00	33,693.000	26,280.52
02166001	000	PROOF ROLLING	HR	100.000	103.00	72.000	7,200.00
02476041	000	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	85.000	45.00	10.710	910.35
02476053	000	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	45.000	2,396.00	515.040	23,176.80
03106005		PRIME COAT (AE-P)	GAL	3.000	0.00	27,008.500	81,025.50
		CO 001: Addendum No. 1					
03406246		D-GR HMA (SQ) TY-D PG64_22(LEVEL-UP)	TON	108.980	0.00	291.670	31,786.19
		CO 50: Add HMA Ty-D Level-Up					
03416010	001	D-GR HMA TY-B PG70-22	TON	54.000	106,743.00	125,891.520	6,798,142.08
03416043	001	D-GR HMA TY-D PG70-22	TON	60.000	18,214.00	5,537.470	332,248.20
03416270	001	D-GR HMA TY-B PG70-22 (LEVEL - UP)	TON	58.000	765.00	116.170	6,737.86
03416270		D-GR HMA TY-B PG70-22 (LEVEL - UP)	TON	134.030	765.00	45.800	6,138.57
		CO 54:Revised Unit Price School Str/BR01					
03446120		SUPERPAVE MIXTURES SP-D SAC-B PG70-22	TON	108.570	0.00	21,710.480	2,357,106.81
		CO 48: 2022 HMAc Price Escalation					
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.00	57,054.290	57,054.29
		Superpave Mixtures SP-D SAC-B PG70-22 Bonus					

03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	5,328.220	-5,328.22
		Superpave Mixtures SP-D SAC-B PG70-22 Penalty					
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	38,729.960	38,729.96
		Superpave Mixtures SP-D SAC-B PG70-22 Bonus					
03466014		STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	134.280	0.00	15,031.490	2,018,428.48
		CO 48: 2022 HMAC Price Escalation					
03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.00	62,099.510	62,099.51
		Stone MTRX ASPH SMA-D SAC-A PG76-22 Bonus					
03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.00	56,558.300	56,558.30
		Stone MTRX ASPH SMA-D SAC-A PG76-22 Bonus					
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.250	67,025.00	1,250.550	1,563.19
03546021		PLANE ASPH CONC PAV(0" TO 2")	SY	1.540	67,025.00	161,646.730	248,935.96
		CO 48: 2022 HMAC Price Escalation					
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	78.000	2,273.00	1,934.570	150,896.46
04006005	000	CEM STABIL BKFL	CY	110.000	2,290.00	2,290.000	251,900.00
04016001	000	FLOWABLE BACKFILL	CY	150.000	16.00	504.650	75,697.50
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	15,490.00	10,569.000	10,569.00
04036001	000	TEMPORARY SPL SHORING	SF	17.000	95,175.00	65,938.310	1,120,951.27
04106001	000	SOIL NAIL ANCHORS	LF	16.250	91,452.00	96,770.000	1,572,512.50
04166001	000	DRILL SHAFT (18 IN)	LF	70.000	723.00	719.850	50,389.50
04166004	000	DRILL SHAFT (36 IN)	LF	128.000	3,269.00	3,142.190	402,200.32
04166005	000	DRILL SHAFT (42 IN)	LF	190.000	912.00	911.950	173,270.50
04166008		DRILL SHAFT (60 IN)	LF	845.470	0.00	200.000	169,094.00
		CO#9; DS 60"; RW10 Sta. 15+68.75 - 15+98.95					
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	180.00	170.000	20,400.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	195.000	153.00	162.000	31,590.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	310.000	32.00	64.000	19,840.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	380.000	32.00	32.000	12,160.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	445.000	29.00	29.000	12,905.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	475.000	18.00	18.000	8,550.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	230.000	336.00	336.000	77,280.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	300.000	39.00	39.000	11,700.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	330.000	122.00	106.000	34,980.00
04166087		CORE HOLE	EA	200.000	0.00	17.000	3,400.00
		CO 001: Addendum No. 1					
04206002	000	CL A CONC (MISC)	CY	850.000	28.40	36.320	30,872.00
04206011	000	CL B CONC (FLUME)	CY	470.000	439.00	354.740	166,727.80
04206013	000	CL C CONC (ABUT)	CY	850.000	513.30	513.300	436,305.00
04206013		CL C CONC (ABUT)	CY	1,235.380	513.30	4.300	5,312.13
		CO#9; CL C Conc(Abut); RW10 Sta. 15+68.75 - 15+98.95					
04206029	000	CL C CONC (CAP)	CY	1,000.000	271.30	271.300	271,300.00
04206037	000	CL C CONC (COLUMN)	CY	1,000.000	434.40	333.550	333,550.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	335.000	2,043.00	2,422.860	811,658.10
04206071	000	CL C CONC (COLLAR)	EA	400.000	10.00	11.000	4,400.00
04206074	000	CL C CONC (MISC)	CY	510.000	1,609.00	2,243.910	1,144,394.10
04206098	000	CL F CONC (FOOTING)	CY	650.000	45.00	29.750	19,337.50
04206143	000	CL S CONC (JUNCTION BOX)	CY	650.000	282.00	299.050	194,382.50
04226001	000	REINF CONC SLAB	SF	15.000	101,502.00	101,502.000	1,522,530.00
04226011	000	BRIDGE MEDIAN	SF	8.000	6,969.00	3,037.030	24,296.24

CONTRACT ID	007206075	ESTIMATE	0066	CONTRACTOR'S ESTIMATE PACKAGE			
04226013	000	BRIDGE SIDEWALK	SF	7.000	9,715.00	9,715.000	68,005.00
04226015	000	APPROACH SLAB	CY	380.000	633.70	633.700	240,806.00
04236001	000	RETAINING WALL (MSE)	SF	42.000	88,101.00	87,915.000	3,692,430.00
04236007		RETAINING WALL (DRILL SHAFT) (FACIA)	SF	120.000	0.00	641.000	76,920.00
		CO9; RW (DS)(Fascia); RW10 Sta. 15+68.75 - 15+98.95					
04236020	000	RET. WALL (SOIL NAILED) (GUNNITE FACIA)	SF	18.000	28,498.00	28,498.000	512,964.00
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	27.000	18,217.00	18,217.000	491,859.00
04256039	000	PRESTR CONC GIRDER (TX54)	LF	114.000	15,762.75	15,762.690	1,796,946.66
04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	2,865.00	2,411.650	964,660.00
04326001		RIPRAP (CONC)(4 IN)	CY	433.200	2,865.00	45.440	19,684.61
		CO#57; escalated price for riprap at Sta. 845+46.					
04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	1,078.00	1,001.700	400,680.00
04326003	000	RIPRAP (CONC)(6 IN)	CY	400.000	12.00	22.350	8,940.00
04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	174.00	13.650	5,460.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	703.00	668.700	334,350.00
04386009		CLEANING EXISTING JOINTS	LF	14.320	0.00	365.000	5,226.80
		CO 32: Add Fred Crk Expansion Joint Work					
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	12.000	1,231.00	1,146.000	13,752.00
04506012	000	RAIL (TY T411)	LF	125.000	2,019.10	2,019.100	252,387.50
04506023	000	RAIL (TY SSTR)	LF	43.000	8,603.00	7,601.000	326,843.00
04506034	000	RAIL (TY C402)	LF	105.000	3,013.00	3,013.000	316,365.00
04506036	000	RAIL (TY C411)	LF	140.000	1,473.10	1,473.100	206,234.00
04506047	000	RAIL (HANDRAIL)(TY A)	LF	45.200	846.00	769.000	34,758.80
04506052	000	RAIL (HANDRAIL)(TY F)	LF	75.880	744.00	909.000	68,974.92
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	44.000	10,235.00	10,202.000	448,888.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	62.000	767.00	767.000	47,554.00
04546008		HEADER TYPE EXPANSION JOINT	CF	717.340	0.00	70.550	50,608.34
		CO 32: Add Fred Crk Expansion Joint Work					
04546009		JOINT SEALANT	LF	11.670	0.00	380.000	4,434.60
		CO 32: Add Fred Crk Expansion Joint Work					
04596002	000	GABION MATTRESSES (GALV)	CY	245.000	18.00	20.320	4,978.40
04606002	000	CMP (GAL STL 18 IN)	LF	125.000	182.00	217.000	27,125.00
04606003		CMP (GAL STL 24 IN)	LF	58.300	12.00	391.000	22,795.30
		Added CO 7 for ML Detour Drainage					
04606003	000	CMP (GAL STL 24 IN)	LF	170.000	12.00	203.000	34,510.00
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	260.000	532.00	532.000	138,320.00
04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	365.000	1,929.00	1,929.000	704,085.00
04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	340.000	70.00	70.000	23,800.00
04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	355.000	55.00	55.000	19,525.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	75.000	230.00	450.000	33,750.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	70.000	13,132.00	12,286.000	860,020.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	85.000	2,757.00	2,524.000	214,540.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	115.000	449.00	449.000	51,635.00
04646009	000	RC PIPE (CL III)(42 IN)	LF	150.000	281.00	192.000	28,800.00
04646010	000	RC PIPE (CL III)(48 IN)	LF	170.000	314.00	314.000	53,380.00
04646030	000	RC PIPE (ARCH)(CL III)(DES 1)	LF	140.000	1,105.00	1,831.000	256,340.00
04646032	000	RC PIPE (ARCH)(CL III)(DES 3)	LF	175.000	722.00	643.000	112,525.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,800.000	7.00	7.000	26,600.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,100.000	5.00	4.000	20,400.00

04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,000.000	28.00	16.000	80,000.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,800.000	12.00	12.000	69,600.00
04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	7,200.000	1.00	1.000	7,200.00
04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	3.00	3.000	18,900.00
04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	7,000.000	2.00	2.000	14,000.00
04656054	000	INLET (COMPL)(PSL)(SL)(3FTX3FT)	EA	3,900.000	1.00	1.000	3,900.00
04656070	000	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	4,300.000	20.00	18.000	77,400.00
04656071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	3,900.000	20.00	20.000	78,000.00
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,400.000	8.00	8.000	35,200.00
04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	5,100.000	2.00	2.000	10,200.00
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,300.000	19.00	22.000	116,600.00
04656137	000	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX3FT)	EA	8,000.000	1.00	1.000	8,000.00
04656145	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	13,000.000	5.00	5.000	65,000.00
04656148	000	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	5,000.000	9.00	9.000	45,000.00
04656152	000	INLET (COMPL)(PAZD)(RC)(3FTX3FT)	EA	4,500.000	5.00	5.000	22,500.00
04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	6,100.000	5.00	5.000	30,500.00
04656158	000	INLET (COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	5,600.000	2.00	1.000	5,600.00
04656161	000	INLET (COMPL)(PAZD)(FG)(5FTX5FT-3FTX3FT)	EA	5,900.000	1.00	1.000	5,900.00
04656201	000	INLET (COMPL)(DROP)(TY 3)	EA	5,900.000	1.00	1.000	5,900.00
04656233		INLET (COMP) (TY SIDEWALK BRIDGE)	EA	5,370.880	0.00	28.000	150,384.64
		CO 001: Addendum No. 1					
04656236	000	INLET (COMPL)(RWI)(TY II)	EA	9,500.000	2.00	13.000	123,500.00
04656238	000	MANH (COMPL) (JUNCT BOX)(SPL W/RISER)	EA	12,900.000	6.00	6.000	77,400.00
04656280	000	INLET (COMPL)(CTB) (TY M)(SPECIAL)	EA	7,500.000	13.00	14.000	105,000.00
04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	2,400.000	40.00	40.000	96,000.00
04666007	000	HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	9,000.000	1.00	1.000	9,000.00
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	7,800.000	3.00	3.000	23,400.00
04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	14,000.000	6.00	6.000	84,000.00
04666101	000	HEADWALL (CH - PW - 0) (DIA= 36 IN)	EA	13,900.000	2.00	2.000	27,800.00
04666134	000	HEADWALL (CH - PW - S) (DIA= 36 IN)	EA	8,900.000	1.00	1.000	8,900.00
04666135	000	HEADWALL (CH - PW - S) (DIA= 42 IN)	EA	14,000.000	2.00	2.000	28,000.00
04666136	000	HEADWALL (CH - PW - S) (DIA= 48 IN)	EA	15,300.000	3.00	3.000	45,900.00
04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	12,000.000	4.00	2.000	24,000.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	14,000.000	1.00	1.000	14,000.00
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	32,700.000	1.00	2.000	65,400.00
04666183		WINGWALL (PW - 1) (HW=8 FT)	EA	58,122.980	1.00	1.000	58,122.98
		CO#24: Larger Wingwall					
04666187	000	WINGWALL (PW - 2) (HW=12 FT)	EA	56,500.000	1.00	1.000	56,500.00
04676007	000	SET (TY I) (24 IN) (6: 1) (C)	EA	2,100.000	1.00	1.000	2,100.00
04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	1,600.000	4.00	4.000	6,400.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,100.000	2.00	4.000	8,400.00
04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	3,600.000	2.00	2.000	7,200.00
04676480	000	SET (TY II) (48 IN) (RCP) (6: 1) (P)	EA	6,300.000	3.00	3.000	18,900.00
04676517	000	SET (TY II) (DES 1) (RCP) (4: 1) (P)	EA	1,500.000	36.00	40.000	60,000.00
04676543	000	SET (TY II) (DES 3) (RCP) (4: 1) (P)	EA	1,600.000	36.00	36.000	57,600.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,600.000	5.00	5.000	8,000.00
04796006	000	ADJUSTING INLET (CAP)	EA	1,600.000	9.00	18.000	28,800.00
04806001	000	CLEAN EXIST CULVERTS	EA	5,000.000	5.00	5.000	25,000.00
04816014	000	PIPE (PVC) (SCH 40) (8 IN)	LF	24.000	439.00	165.500	3,972.00

CONTRACT ID	007206075	ESTIMATE	0066	CONTRACTOR'S ESTIMATE PACKAGE			
04966002	000	REMOV STR (INLET)	EA	800.000	13.00	11.000	8,800.00
04966003	000	REMOV STR (MANHOLE)	EA	1,400.000	1.00	2.000	2,800.00
04966004	000	REMOV STR (SET)	EA	500.000	6.00	5.000	2,500.00
04966005	000	REMOV STR (WINGWALL)	EA	2,600.000	9.00	9.000	23,400.00
04966006	000	REMOV STR (HEADWALL)	EA	700.000	28.00	21.000	14,700.00
04966007	000	REMOV STR (PIPE)	LF	10.000	1,772.00	1,596.500	15,965.00
04966008	000	REMOV STR (BOX CULVERT)	LF	20.000	494.00	494.000	9,880.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	75,000.000	2.00	2.000	150,000.00
05006001	000	MOBILIZATION	LS	6,000,000.000	1.00	0.900	5,400,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	2,600.000	35.00	38.000	98,800.00
05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	20.000	1,973.00	905.000	18,100.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	23.000	1,196.00	1,285.000	29,555.00
05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	42.000	355.00	362.000	15,204.00
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	8.000	3,524.00	319.000	2,552.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	11.500	2,652.00	1,067.650	12,277.99
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	2.000	1,092.00	338.450	676.90
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.070	24,360.00	12,537.500	25,952.63
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	24,360.00	4,864.000	2,432.00
05066041	003	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	3.350	1,426.00	468.000	1,567.81
05086001	000	CONSTRUCTING DETOURS	SY	44.000	100,787.00	105,599.900	4,646,395.60
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	0.650	92,080.00	41,130.000	26,734.50
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	55.000	11,350.00	13,920.000	765,600.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	55.000	1,660.00	1,700.000	93,500.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	5.000	87,180.00	126,450.000	632,250.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	3,530.00	33,060.000	165,300.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.000	440.00	3,200.000	16,000.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	1.100	92,080.00	41,130.000	45,243.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.000	11,350.00	11,350.000	56,750.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	5.000	1,660.00	760.000	3,800.00
05286001	000	COLORED TEXTURED CONC (4")	SY	43.200	5,061.00	6,026.240	260,333.56
05296001	000	CONC CURB (TY I)	LF	9.000	38,265.00	41,241.950	371,177.55
05296008	000	CONC CURB & GUTTER (TY II)	LF	27.000	68.00	922.490	24,907.23
05296015	000	CONC CURB (TY C1)	LF	80.000	134.00	136.000	10,880.00
05296017	000	CONC CURB (TY F2)	LF	135.000	46.00	71.000	9,585.00
05296018	000	CONC CURB (TY F3)	LF	140.000	130.00	118.000	16,520.00
05296027	000	CONC CURB (TY C2)	LF	105.000	137.00	199.000	20,895.00
05306004	000	DRIVEWAYS (CONC)	SY	50.000	3,601.00	2,050.350	102,517.50
05306005	000	DRIVEWAYS (ACP)	SY	32.000	0.00	0.000	0.00
05306005		DRIVEWAYS (ACP)	SY	37.310	0.00	6,701.820	250,044.91
05306017		CO#29; Asph Dwy w/ Ty B HMAC in lieu of Flex Bs; Thru Proj DRIVEWAYS (CONC) (HES)	SY	54.840	0.00	2,320.080	127,233.19
05316001	000	CO#26; HES Conc Dwyw CONC SIDEWALKS (4")	SY	34.000	16,936.00	17,321.820	588,941.88
05316003	000	CONC SIDEWALKS (6")	SY	48.000	83.00	113.560	5,450.88
05316004	000	CURB RAMPS (TY 1)	EA	2,100.000	39.00	37.000	77,700.00
05316005	000	CURB RAMPS (TY 2)	EA	1,850.000	2.00	7.000	12,950.00
05316013	000	CURB RAMPS (TY 10)	EA	1,700.000	19.00	18.000	30,600.00
05316016	000	CURB RAMPS (TY 21)	EA	2,100.000	3.00	3.000	6,300.00
05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.200	48,775.00	50,621.000	10,124.20

05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	17.750	6,514.00	8,023.000	142,408.27
05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	44.800	113.00	113.000	5,062.40
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,387.000	8.00	8.000	11,096.00
05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	718.000	13.00	15.000	10,770.00
05406014	000	SHORT RADIUS	LF	22.800	481.00	316.500	7,216.20
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	940.000	19.00	20.000	18,800.00
05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	566.850	5.00	5.000	2,834.25
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	4,988.00	6,969.000	6,969.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	19.00	19.000	2,375.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	100.000	3.00	7.000	700.00
05436019	001	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,300.000	4.00	1.000	2,300.00
05436021	001	REMOVE CABLE BARRIER	LF	4.900	7,223.00	12,087.500	59,228.75
05436022	001	REMOVE CABLE BARRIER TERMINAL SECTION	EA	838.260	4.00	8.000	6,706.08
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,344.000	34.00	38.000	89,072.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	14.00	22.000	4,400.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	11,950.000	58.00	35.000	418,250.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,250.000	8.00	35.000	43,750.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	58.00	29.000	21,750.00
05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	15,137.600	0.00	1.000	15,137.60
		CO#47; Add MASH Compliant Crash Cushion; Sta. 5893+82.					
05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	15,137.630	0.00	1.000	15,137.63
		CO#47; Add MASH compliant crash cushion; Sta. 5826+50.					
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	19.000	11,657.00	10,614.000	201,666.00
05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	147.140	12.00	12.000	1,765.68
05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	213.200	9.00	9.000	1,918.80
05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	326.210	6.00	6.000	1,957.26
05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	1,000.00	1.000	1.00
		Schedule 3					
05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	1,000.00	1,750.000	1,750.00
		Schedule 3					
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	230.000	7.00	7.000	1,610.00
06106011	000	IN RD IL AM (U/P) (TY 1) (150W) S	EA	1,500.000	12.00	12.000	18,000.00
06106013	000	IN RD IL AM (U/P) (TY 2) (150W) S	EA	1,300.000	5.00	5.000	6,500.00
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,440.000	33.00	34.000	82,960.00
06106217	000	IN RD IL (TY SA) 40T-10(250W EQ)LED	EA	3,100.000	9.00	9.000	27,900.00
06176002	000	TEMP RD IL (RD IL ASM)	MO	2,400.000	0.00	0.000	0.00
06176002		TEMP RD IL (RD IL ASM)	MO	7,525.450	0.00	5.000	37,627.25
		CO#24; New Temp Illum.					
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.000	12,667.00	12,782.000	102,256.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	50.000	969.00	1,061.000	53,050.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.250	952.00	2,463.000	17,856.75
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	49.000	935.00	195.000	9,555.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	1,160.00	2,557.000	51,140.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	53.000	1,630.00	490.000	25,970.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	15.000	120.00	128.000	1,920.00
06186062	000	CONDT (RM) (3/4")	LF	20.000	1,080.00	1,131.000	22,620.00
06186064	000	CONDT (RM) (1")	LF	17.000	50.00	150.000	2,550.00
06186070	000	CONDT (RM) (2")	LF	45.000	745.00	1,290.000	58,050.00
06186071	000	CONDT (RM) (2") (BORE)	LF	41.000	265.00	530.000	21,730.00

06186074	000	CONDT (RM) (3")	LF	60.000	1,290.00	1,290.000	77,400.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.150	15,216.00	15,351.000	17,653.65
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	32,966.00	33,236.000	36,559.60
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.350	5,830.00	7,594.000	10,251.90
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.350	145.00	1,753.000	2,366.55
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.900	1,100.00	1,180.000	2,242.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.800	3,565.00	3,976.000	7,156.80
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	770.000	26.00	24.000	18,480.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	24.00	22.000	20,900.00
06246028	000	REMOVE GROUND BOX	EA	110.000	14.00	16.000	1,760.00
06276002	000	TIMBER POLE (CL 2) 40 FT	EA	2,000.000	1.00	1.000	2,000.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	230.000	5.00	4.000	920.00
06286079	000	ELC SRV TY A 240/480 100(NS)SS(T)SP(O)	EA	6,400.000	3.00	4.000	25,600.00
06286125	000	ELC SRV TY D 120/240 060(NS)GS(L)TTP(O)	EA	3,500.000	1.00	1.000	3,500.00
06286213		ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	5,106.310	0.00	2.000	10,212.62
		CO 001: Addendum No. 1					
06366002	001	ALUMINUM SIGNS (TY G)	SF	20.000	3,035.00	2,225.000	44,500.00
06366003	001	ALUMINUM SIGNS (TY O)	SF	15.000	1,337.00	1,197.000	17,955.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	343.000	77.00	65.000	22,295.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	377.000	152.00	138.000	52,026.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	441.750	31.00	28.000	12,369.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	450.670	18.00	16.000	7,210.72
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	475.780	4.00	2.000	951.56
06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	532.910	1.00	1.000	532.91
06446037		IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	620.300	0.00	1.000	620.30
		CO 001: Addendum No. 1					
06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	506.580	4.00	3.000	1,519.74
06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	914.000	4.00	4.000	3,656.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,553.000	2.00	2.000	3,106.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,585.000	2.00	2.000	3,170.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	227.00	157.000	10,205.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.000	12,168.00	10,963.300	32,889.90
06476003	000	REMOVE LRSA	EA	530.000	21.00	21.000	11,130.00
06506025	000	INS OH SN SUP(25 FT CANT)	EA	14,600.000	4.00	2.000	29,200.00
06506032	000	INS OH SN SUP(30 FT CANT)	EA	16,500.000	2.00	2.000	33,000.00
06506109	000	INS OH SN SUP(100 FT BRDG)	EA	39,300.000	1.00	1.000	39,300.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	3,200.000	1.00	1.000	3,200.00
06506206	000	REM & RELOCATE OVHD SIGN & SUP	EA	6,300.000	1.00	1.000	6,300.00
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	38.740	92.00	92.000	3,564.08
06586018	000	INSTL DEL ASSM (D-SY)SZ 1(F LX)GND	EA	38.740	177.00	177.000	6,856.98
06586036	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)GND	EA	39.100	103.00	103.000	4,027.30
06586041	000	INSTL DEL ASSM (D-DY)SZ 1(F LX)GND	EA	39.100	14.00	14.000	547.40
06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	39.450	40.00	43.000	1,696.35
06586049	000	INSTL OM ASSM (OM-2Z)(FLX)GND(BI)	EA	40.550	3.00	3.000	121.65
06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	67.980	20.00	19.000	1,291.62
06586053	000	INSTL OM ASSM (OM-3L)(TWT)GND	EA	185.000	7.00	8.000	1,480.00
06586057	000	INSTL OM ASSM (OM-3R)(TWT)GND	EA	185.000	10.00	10.000	1,850.00
06586061		INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	33.700	0.00	111.000	3,740.70
		CO#51; Add White GF2s; Sta. 758+00 - 830+50.					

06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2 CO#51; Add Yellow GF2s; Sta. 758+00 - 830+50.	EA	33.700	0.00	85.000	2,864.50
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.350	133,649.00	22,406.000	7,842.10
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.350	298,468.00	176,747.000	61,861.45
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	0.600	13,529.00	3,764.000	2,258.40
06626071		WK ZN PAV MRK REMOV (W)8"(SLD) CO#13: Add Temp Ramp	LF	1.910	0.00	13,030.000	24,887.30
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.000	2,730.00	485.000	1,455.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	65.000	81.00	12.000	780.00
06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	95.000	8.00	2.000	190.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	100.000	78.00	9.000	900.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.350	269,982.00	173,012.000	60,554.20
06626102	000	WK ZN PAV MRK REMOV (Y)24"(SLD)	LF	3.000	112.00	87.000	261.00
06626109		WK ZN PAV MRK SHT TERM (TAB)TY W CO#51; Add tabs; Sta. 757+95 - 830+50.	EA	1.000	0.00	5,315.000	5,315.00
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.380	257.00	116.000	44.08
06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.680	1,836.00	1,495.000	1,016.60
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.680	24,773.00	20,964.000	14,255.52
06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.000	1,624.00	203.000	609.00
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	3.000	1,031.00	600.000	1,800.00
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	3,706.00	3,151.000	15,755.00
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	115.000	70.00	56.000	6,440.00
06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	145.000	10.00	7.000	1,015.00
06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	175.000	8.00	8.000	1,400.00
06666075	000	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	225.000	5.00	5.000	1,125.00
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	165.000	72.00	66.000	10,890.00
06666099	000	REF PAV MRK TY I(W)18"(YLD TRI)(100MIL)	EA	25.000	27.00	27.000	675.00
06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.000	220.00	104.000	520.00
06666166	000	RE PM TY I (ACC PRK)(WHT)(SYMBOL ONLY)	EA	750.000	4.00	4.000	3,000.00
06666224	000	PAVEMENT SEALER 4"	LF	0.020	12,268.00	950.000	19.00
06666225	000	PAVEMENT SEALER 6"	LF	0.040	83,065.00	4,241.000	169.64
06666226	000	PAVEMENT SEALER 8"	LF	0.080	36,065.00	3,129.000	250.32
06666231	000	PAVEMENT SEALER (ARROW)	EA	10.000	35.00	11.000	110.00
06666232	000	PAVEMENT SEALER (WORD)	EA	10.000	34.00	11.000	110.00
06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	12.000	9.00	4.000	48.00
06666241	000	PAVEMENT SEALER (SYMBOL)	EA	12.000	4.00	4.000	48.00
06666248	000	PAVEMENT SEALER (NUMBER)	EA	3.000	5.00	5.000	15.00
06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	9,126.00	10,960.000	4,384.00
06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	3,302.00	5,307.000	2,122.80
06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.500	8,188.00	18,820.000	9,410.00
06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.500	75,086.00	79,578.000	39,789.00
06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	15,905.00	11,783.000	4,713.20
06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.500	70,530.00	70,530.000	35,265.00
06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	4.000	5,571.00	580.000	2,320.00
06686124	000	PREFAB PAV MRK TY C (W)(WORD)CNTST	EA	300.000	7.00	11.000	3,300.00
06686125	000	PREFAB PAV MRK TY C (W)(ARROW)CNTST	EA	325.000	10.00	13.000	4,225.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.000	508.00	396.000	1,188.00
06726008	000	REFL PAV MRKR TY I-R	EA	3.000	168.00	168.000	504.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	254.00	311.000	933.00

CONTRACT ID	007206075	ESTIMATE	0066	CONTRACTOR'S ESTIMATE PACKAGE			
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	2,737.00	2,737.000	8,211.00
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.580	0.00	36,686.000	21,277.88
		CO 001: Addendum No. 1					
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.020	11,986.00	1,240.000	24.80
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	83,065.00	4,241.000	169.64
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	36,065.00	3,129.000	187.74
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	1.000	35.00	13.000	13.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	2.000	9.00	4.000	8.00
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	2.000	4.00	5.000	10.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	2.000	34.00	11.000	22.00
06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	2.000	4.00	4.000	8.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	27,350.000	2.00	2.000	54,700.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	2,400.000	3.00	3.000	7,200.00
06816001		TEMP TRAF SIGNALS	EA	53,940.080	0.00	4.000	215,760.32
		Added CO 6					
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	27.00	25.000	5,750.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	6.00	5.000	1,150.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	27.00	25.000	5,750.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	10.00	8.000	1,840.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	27.00	25.000	5,750.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	230.000	6.00	5.000	1,150.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	580.000	24.00	24.000	13,920.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	66.000	29.00	25.000	1,650.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	75.000	4.00	3.000	225.00
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.450	9,865.00	9,865.000	14,304.25
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.050	6,145.00	6,635.000	13,601.75
06846028	000	TRF SIG CBL (TY A)(14 AWG)(2 CONDR)	LF	0.900	9,865.00	9,270.000	8,343.00
06866023	000	INS TRF SIG PL AM (S)1 ARM(20')LUM	EA	3,800.000	2.00	2.000	7,600.00
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	4,300.000	1.00	1.000	4,300.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	5,300.000	1.00	1.000	5,300.00
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	6,400.000	1.00	1.000	6,400.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,700.000	1.00	1.000	6,700.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	7,800.000	3.00	3.000	23,400.00
06866159	000	INS TRF SIG PL AM(S)2 ARM(44-28')LUM	EA	9,700.000	1.00	1.000	9,700.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	10,700.000	1.00	1.000	10,700.00
06876001	000	PED POLE ASSEMBLY	EA	2,200.000	10.00	9.000	19,800.00
06876005	000	REMOVE PED POLE ASSEMBLY	EA	99.000	2.00	2.000	198.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	730.000	18.00	24.000	17,520.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,800.000	11.00	2.000	3,600.00
06906024		REMOVAL OF SIGNAL HEAD ASSM	EA	105.000	0.00	1.000	105.00
		CO#22; Signal Revisions at Scenic LP					
06906025		REPLACE OF SIGNAL HEAD ASSM	EA	360.000	0.00	1.000	360.00
		CO#22; Signal Revisions at Scenic LP					
06906026		INSTALL OF SIGNAL HEAD ASSM	EA	360.000	0.00	1.000	360.00
		CO#22; Signal Revisions at Scenic LP					
06906038	000	REMOVAL OF CONTROL CABINET(GRND MNT)	EA	210.000	2.00	1.000	210.00
07726003		POST AND CABLE FENCE (NEW INSTALLATION)	LF	15.400	0.00	820.000	12,628.00
		CO#51; Add Post and Cable; Sta. 5867+42 - 5871+02.					
30856001		UNDERSEAL COURSE	GAL	5.270	0.00	52,092.520	274,527.57

CONTRACT ID	007206075	ESTIMATE	0066	CONTRACTOR'S ESTIMATE PACKAGE			
		CO 48: Replace OCST Items					
40516001	000	SOUND WALL	SF	56.000	3,510.00	3,510.000	196,560.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	25.000	782.00	2,649.000	66,225.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,900.000	4.00	5.000	79,500.00
60256001	000	RADAR PRESENCE DETECTOR	EA	6,400.000	11.00	11.000	70,400.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.900	6,875.00	6,273.000	18,191.70
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,400.000	4.00	4.000	25,600.00
60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	1,800.000	1.00	1.000	1,800.00
60936010	000	REMOVE EXIST FIB OPT DMS SYS(TY-2)	EA	8,000.000	1.00	1.000	8,000.00
60936013	000	RELOCATE EXIST FIB OPT DMS SYS(TY-2)	EA	13,900.000	1.00	1.000	13,900.00
62926007		RELOCATE RVDS	EA	700.000	0.00	2.000	1,400.00
		CO#22: Signal Revisions at Scenic LP					
62926008		REMOVE RVDS	EA	115.000	0.00	1.000	115.00
		CO#22: Signal Revisions at Scenic LP					
63066006		VIVDS TEMPORARY	EA	11,406.780	0.00	4.000	45,627.12
		Added CO 6					
70496052		FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	60.000	0.00	40.000	2,400.00
71566001	000	CASING PIPE (BORE) (24" STEEL)	LF	330.000	271.00	271.000	89,430.00
71566002	000	CASING PIPE (OPEN CUT) (24" STEEL)	LF	165.000	149.50	149.500	24,667.50
71566003	000	WATER PIPE (12" DICLASS 250)	LF	145.000	600.00	602.000	87,290.00
71566004	000	WATER TIE IN (12"X12") (COMPLETE)	EA	3,600.000	8.00	6.000	21,600.00
71566005		FIRE HYDRANT ASSEMBLY	EA	9,715.580	0.00	1.000	9,715.58
		CO 03: Joint-Bid Water (3.5' FH - RFI 37)					
71566005		FIRE HYDRANT ASSEMBLY	EA	10,441.300	0.00	1.000	10,441.30
		CO 03: Joint-Bid Water (5.0' FH - RFI 43)					
71566006	000	ADJUST EXISTING FIRE HYDANT	EA	2,900.000	9.00	7.000	20,300.00
71566007	000	DUCTILE IRON FITTINGS (4" THRU 24")	TON	4,700.000	2.30	2.300	10,810.00
71566008	000	GATE VALVE & BOX (12" COMPLETE)	EA	3,800.000	2.00	2.000	7,600.00
71566009	000	TAPPING SLEEVE (16"X6"COMPLETE)	EA	5,800.000	1.00	1.000	5,800.00
71566010	000	INLINE INSERT VALVE & BOX (12")	EA	6,200.000	1.00	1.000	6,200.00
71566011	000	INLINE INSERT VALVE & BOX (16")	EA	9,500.000	1.00	1.000	9,500.00
71566012	000	ADJUST EXISTING VALVE BOX	EA	2,800.000	4.00	11.000	30,800.00
71566013	000	TRENCH EXCAVATION PROTECTION	LF	1.000	394.00	394.000	394.00
71576001	000	SANITARY SEWER PIPE PVC (8")	LF	56.000	959.00	959.000	53,704.00
71576002	000	SANITARY SEWER PIPE LATERAL PVC (6")	LF	525.000	5.00	12.000	6,300.00
71576003	000	SANITARY SEWER PRE CAST MH(4' COMPLETE)	EA	7,500.000	4.00	4.000	30,000.00
71576005	000	SANITARY SEWER BYPASS PUMPING	LS	9,500.000	1.00	1.000	9,500.00
71576006	000	TRENCH EXCAVATION PROTECTION	LF	1.000	959.00	959.000	959.00
71596001	000	NGP MAIN (6 DIA PE 2406/2708 DR 11)	LF	116.000	2,452.00	2,766.000	320,856.00
71596002	000	NGP CASING (10 DIA STL GR B)	LF	195.000	83.00	74.700	14,566.50
71596005	000	GAS ELL (6 DIA)	EA	250.500	39.00	46.000	11,523.00
71596006	000	GAS TEE (6 DIA X 6 DIA)	EA	294.000	2.00	2.000	588.00
71596007	000	GAS VALVE (6 DIA)	EA	2,950.000	6.00	6.000	17,700.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	1,099.800	1,099.80
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	26,436.880	26,436.88
		Item 628.5					
96062055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	32,421.590	32,421.59
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	342,590.870	342,590.87
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	306,185.900	306,185.90

96066063	FORCE ACCOUNT - CRASH CUSHION REPAIR #1 MBGF and CRASH CUSHION REPAIR	DOL	1.000	1,000.00	122,657.000	122,657.00
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	34,580.780	34,580.78
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	38,779.110	38,779.11
96086003	CO 03: Water Jumper Line (RFI 62) UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	1,605.690	1,605.69
96086004	CO 03: Water Main Break FA near US-87 UNIQUE CHANGE ORDER ITEM 4	DOL	104,738.160	0.00	1.000	104,738.16
96086005	CO#5; Brg Ld Abate US 87; pay by EA. UNIQUE CHANGE ORDER ITEM 5	DOL	389.330	0.00	781.000	304,066.73
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	389.330	0.00	497.000	193,497.01
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.00	6,036.440	6,036.44
96086008	UNIQUE CHANGE ORDER ITEM 8 NGP SLEEVE(10 DIA PVC SCH 40); pay by LF.	DOL	125.680	0.00	215.000	27,021.20
96086009	UNIQUE CHANGE ORDER ITEM 9 Temp Gas Bypass School St.; pay by DOL.	DOL	1.000	0.00	11,610.080	11,610.08
96086010	UNIQUE CHANGE ORDER ITEM 10 Added CO 11	DOL	1.000	0.00	4,593.290	4,593.29
96086011	UNIQUE CHANGE ORDER ITEM 11 Added CO 11	DOL	1.000	0.00	2,369.580	2,369.58
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.00	-10,833.330	-10,833.33
96086014	CO#11; Deduct Prime from Detour UNIQUE CHANGE ORDER ITEM 14	DOL	820.770	0.00	47.000	38,576.19
96086015	CO#19; Rem for Inlet Aprons; pay by EA. UNIQUE CHANGE ORDER ITEM 15	DOL	1.000	0.00	11,135.270	11,135.27
96086016	Sig. & Ill. Repairs SCLP 5-7-20. UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.00	4,719.650	4,719.65
96086017	CO#9; TSS Redes; Sta 780+00 - 857+00 UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.00	27,434.000	27,434.00
96086018	CO#24; Comp. for Add'l Signs; Pay by DOL. UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.00	615.680	615.68
96086019	CO#24; Cut Mom. Slab for Ped Pole FND; pay by DOL. UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	471.770	471.77
96086020	CO#26; Potholing for Groundwater; pay by DOL. UNIQUE CHANGE ORDER ITEM 20	DOL	20.480	0.00	274.670	5,625.24
96086021	CO#26; DS Mat'l for Backfill; pay by TON. UNIQUE CHANGE ORDER ITEM 21	DOL	23.000	0.00	460.340	10,587.82
96086022	CO#26; Bullrock(1'); pay by SY. UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.00	45,845.220	45,845.22
96086023	CO#9; TSS Redes. Sta. 778+00 - 857+66. UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	5,196.450	5,196.45
96086024	CO#9; TSS Redes.; Sta. 15+68.75 - 15+98.95 UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	4,703.310	4,703.31
96086025	Added CO 12 - FA Hand Dig Wastewater Line A - Utili Conflict UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	155,729.120	155,729.12
96086026	CO 12 - TIA 1 Project Overhead (31 days) WW Line A UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.00	130,611.500	130,611.50
96086027	TIA #2 Project Overhead (26 days) UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.00	55,258.720	55,258.72
	TIA #3 Project Overhead (11 days)					

96086028	UNIQUE CHANGE ORDER ITEM 28 CO 29 Temp US87 Ex Ramp sign Sta 863+90	DOL	1.000	0.00	2,776.770	2,776.77
96086029	UNIQUE CHANGE ORDER ITEM 29 CO 29 Litter & Debris Pickup	DOL	1.000	0.00	7,898.730	7,898.73
96086030	UNIQUE CHANGE ORDER ITEM 30 CO 29 Reinst. Pole & Condt @ DP 3B Sta 790+50	DOL	1.000	0.00	1,287.860	1,287.86
96086031	UNIQUE CHANGE ORDER ITEM 31 CO33 Rock Exc for French Drn Sta 854+00 - 857+00 Lt	DOL	1.000	0.00	2,100.800	2,100.80
96086032	UNIQUE CHANGE ORDER ITEM 32 CO30 Adj Inlet 8B-1-3 Sta 3860+14.88	DOL	1.000	0.00	3,299.880	3,299.88
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	1,233.330	0.00	32.000	39,466.56
96086034	UNIQUE CHANGE ORDER ITEM 34 CO#38; SCLP III. Rep 3&4/21	DOL	1.000	0.00	6,718.970	6,718.97
96086035	UNIQUE CHANGE ORDER ITEM 35 CO 42 - TIA #3-R Project Overhead (33 Days)	DOL	1.000	0.00	165,776.160	165,776.16
96086036	UNIQUE CHANGE ORDER ITEM 36 CO 43 - TIA #9 Project Overhead (27 Days)	DOL	135,635.040	0.00	1.000	135,635.04
96086037	UNIQUE CHANGE ORDER ITEM 37 CO 44 - TIA #5-R2 Project Overhead (49 Days)	DOL	1.000	0.00	246,152.480	246,152.48
96086038	UNIQUE CHANGE ORDER ITEM 38 CO41, RW 6 CIP RWIRs FA, Sta 5831+83	DOL	1.000	0.00	58,689.600	58,689.60
96086039	UNIQUE CHANGE ORDER ITEM 39 CO41-FA-Material and Disposal Cost Unused PC Inlets	DOL	1.000	0.00	13,366.300	13,366.30
96086040	UNIQUE CHANGE ORDER ITEM 40 CO 32: Mobilization and Traffic Control for Fred Crk Exp Jts	DOL	2,439.150	0.00	1.000	2,439.15
96086041	UNIQUE CHANGE ORDER ITEM 41 CO#57-Pump Truck/Traffic Ctrl for Riprap - Sta. 845+46.	DOL	1.000	0.00	4,184.380	4,184.38
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	678.720	0.00	2.000	1,357.44
96086043	UNIQUE CHANGE ORDER ITEM 43	DOL	678.720	0.00	4.000	2,714.88
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	2,035.940	0.00	1.000	2,035.94
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	4,071.890	0.00	1.000	4,071.89
96086047	UNIQUE CHANGE ORDER ITEM 47 CO#63; Relocate elec serv for DMS; Sta. 5881+20	DOL	1.000	0.00	5,612.070	5,612.07

TOTAL ITEM EARNINGS TO DATE

\$64,794,978.70