



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **06/09/21**

CONTRACT ID: **008801069**  
 PROJECT: **C 88-1-69**  
 CONTRACT: **09203204**  
 AWARD AMOUNT: **\$15,920,070.97**  
 PROJECTED AMOUNT: **\$15,920,070.96**  
 ADJ. PROJECTED AMOUNT: **\$16,338,613.89**  
 CONTRACTOR: **(INACTIVE)VULCAN CONSTRUCTION**

HIGHWAY: **US 59**  
 DISTRICT NAME: **CORPUS CHRISTI**  
 COUNTY: **BEE**  
 AREA ENGINEER: **Nicholas K. Novosad, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0008**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/30/2021** to **05/28/2021**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **44.75**  
 % TIME USED: **42.03**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/04/2020**  
 AWARD DATE: **09/24/2020**  
 NOTICE TO PROCEED DATE: **10/21/2020**  
 WORK BEGIN DATE: **11/01/2020**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$7,311,734.92	\$5,948,351.10	\$1,363,383.82
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$7,311,734.92	\$5,948,351.10	\$1,363,383.82
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$7,311,734.92</b>	<b>\$5,948,351.10</b>	<b>\$1,363,383.82</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 11/01/2020  
 TIME CHARGES BEGIN: 11/01/2020  
 BID DAYS: 204  
 C. O. ADJUSTED DAYS: 3  
 CURRENT DAYS: 207  
 DAYS CHARGED TO DATE: 87  
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
 LIQ DAMAGE RATE: \$1,285.00  
 LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$1,285.00  
 TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/30/2021		1	RAIN
05/01/2021		1	SATURDAY
05/02/2021		1	SUNDAY
05/03/2021	1		
05/04/2021	1		
05/05/2021	1		
05/06/2021	1		
05/07/2021	1		
05/08/2021		1	SATURDAY
05/09/2021		1	SUNDAY
05/10/2021	1		
05/11/2021	1		
05/12/2021	1		
05/13/2021	1		
05/14/2021	1		
05/15/2021	1		
05/16/2021		1	SUNDAY
05/17/2021	1		
05/18/2021		1	TOO WET
05/19/2021		1	RAIN
05/20/2021		1	TOO WET
05/21/2021		1	TOO WET
05/22/2021		1	SATURDAY
05/23/2021		1	SUNDAY
05/24/2021		1	TOO WET
05/25/2021		1	TOO WET
05/26/2021	1		
05/27/2021	1		
05/28/2021		1	HOLIDAY TRAFFIC

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
29	14	15
HOLIDAY TRAFFIC		1
RAIN		2
SATURDAY		3
SUNDAY		4
TOO WET		5

WORK PERFORMED THIS PERIOD

PROJECT C 88-1-69 CONTROL 008801069  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	67.000	13,218.600	\$885,646.20	44,640.00	25,666.54
0070	30766066	000	TACK COAT	GAL	2.770	1,200.000	\$3,324.00	12,528.00	1,200.00
0263	06626032		WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	6,600.000	\$2,310.00	6,600.00	6,600.00
			SUPP DESCR CO #1: Work Zone Stripe						
0345	96016001		MATERIAL ON HAND	DOL	1.000	101,571.000	\$101,571.00	1,000.00	209,630.24
0624	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	86,651.000	\$30,327.85	86,651.00	86,651.00
			SUPP DESCR CO #1: Work Zone Stripe						

PROJECT C 88-2-66 CONTROL 008802066  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0615	03166427	002	AGGR(TY-PB GR-4S OR TY-PB GR-4)(SAC-B)	CY	50.550	1,293.000	\$65,361.15	3,618.00	2,938.00
0620	03166448	002	ASPH (AC-15P OR AC-20-5TR)	GAL	2.240	53,100.000	\$118,944.00	154,406.00	122,250.00
0670	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,787.070	1.000	\$20,787.07	5.00	2.00
0705	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	17.820	375.000	\$6,682.50	7,575.00	2,550.00
0710	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,359.670	3.000	\$4,079.01	16.00	11.00
0725	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.940	324.000	\$304.56	7,358.00	2,392.00
0735	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	187.540	3.000	\$562.62	16.00	11.00
0740	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,367.710	3.000	\$7,103.13	50.00	11.00
0745	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	262.560	3.000	\$787.68	39.00	11.00
0760	61856002	002	TMA (STATIONARY)	DAY	186.340	30.000	\$5,590.20	145.00	122.00
0825	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	9,900.000	\$3,465.00	10,946.00	10,897.00
0830	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	129,977.000	\$45,491.95	138,737.00	138,737.00

PROJECT C 447-2-51 CONTROL 044702051  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1115	04026001	000	TRENCH EXCAVATION PROTECTION	LF	9.380	270.000	\$2,532.60	1,320.00	1,320.00
1120	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	421.970	50.000	\$21,098.50	185.00	198.00
1135	04506023	000	RAIL (TY SSTR)	LF	65.640	570.000	\$37,414.80	1,320.00	570.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$1,363,383.82**

CONTRACT LINE ITEMS

PROJECT C 88-1-69 CONTROL 008801069  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01346004	000	BACKFILL (TY A OR B)	STA	112.950	469.460	0.000	243.73	27,529.30
0065	30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	67.000	44,640.000	0.000	25,666.54	1,719,658.18
0070	30766066	000	TACK COAT	GAL	2.770	12,528.000	0.000	1,200.00	3,324.00
0074	03166024		ASPH (CRS-2P)	GAL	1.970	0.000	120,019.000	15,225.00	29,993.25
			CO #3: Emulsion Option for Cold Weather						
0075	03166427	002	AGGR(TY-PB GR-4S OR TY-PB GR-4)(SAC-B)	CY	50.550	3,142.000	0.000	2,544.00	128,599.20
0080	03166448	002	ASPH (AC-15P OR AC-20-5TR)	GAL	2.240	134,092.000	-100,569.000	88,225.00	197,624.00
0081	03516019		FLEXIBLE PAVEMENT STRUCTURE REPAIR(3")	SY	10.110	0.000	30,442.000	32,680.01	330,394.90
			CO#2: Addl. Pvt. Repair						
0085	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.080	76,650.000	0.000	76,650.00	82,782.00
0089	03546101		PLANE ASPH CONC PAV (0"-1/2")	SY	0.446	0.000	260,049.440	260,049.44	115,982.05
			CO#4: Profile Milling						
0090	03546139	000	PLANE ASPH CONC PAV (1.5" TO 3")	SY	2.630	2,334.000	0.000	2,334.00	6,138.42
0095	03546183	000	PLANE ASPH CONC PAV(1/2" TO 1-1/2")	SY	4.340	538.000	0.000	538.00	2,334.92
0110	05006001	000	MOBILIZATION	LS	1,200,000.000	0.340	0.000	0.30	360,000.00
0115	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,787.070	3.000	0.000	3.00	62,361.21
0120	05066041	004	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	5.300	1,440.000	0.000	1,200.00	6,360.00
0195	61856003	002	TMA (MOBILE OPERATION)	HR	23.440	90.000	0.000	30.00	703.20
0263	06626032		WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	0.000	6,600.000	6,600.00	2,310.00
			CO #1: Work Zone Stripe						
0270	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.560	10,960.000	0.000	5,480.00	3,068.80
0335	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.430	2,568.000	0.000	592.00	2,030.56
0345	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	209,630.24	209,630.24
0351	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	24,552.51	24,552.51
0624	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	0.000	86,651.000	86,651.00	30,327.85
			CO #1: Work Zone Stripe						

Category Subtotal \$3,345,704.59

PROJECT C 88-2-66 CONTROL 008802066  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0605	01346004	000	BACKFILL (TY A OR B)	STA	112.950	781.400	0.000	390.70	44,129.57
0615	03166427	002	AGGR(TY-PB GR-4S OR TY-PB GR-4)(SAC-B)	CY	50.550	3,618.000	0.000	2,938.00	148,515.90
0620	03166448	002	ASPH (AC-15P OR AC-20-5TR)	GAL	2.240	154,406.000	0.000	122,250.00	273,840.00
0626	03516013		FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	16.540	0.000	33,283.000	32,060.00	530,272.40
			CO#2: Planned Qty added at reduced rate						
0627	03516019		FLEXIBLE PAVEMENT STRUCTURE REPAIR(3")	SY	10.110	0.000	10,400.000	10,400.00	105,144.00
			CO#2: Addl. Pvt. Repair						
0630	03546041	000	PLANE ASPH CONC PAV (1.5")	SY	3.590	5,447.000	0.000	5,447.00	19,554.73
0635	03546183	000	PLANE ASPH CONC PAV(1/2" TO 1-1/2")	SY	4.340	2,309.000	0.000	2,309.00	10,021.06

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0655	04516004	000	RETROFIT RAIL (TY T131RC)	LF	145.340	2,607.000	0.000	2,607.00	378,901.38
0665	05006001	000	MOBILIZATION	LS	1,200,000.000	0.330	0.000	0.30	360,000.00
0670	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,787.070	5.000	0.000	2.00	41,574.14
0685	05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	9,283.290	3.000	0.000	4.00	37,133.16
0705	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	17.820	7,575.000	0.000	2,550.00	45,441.00
0710	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,359.670	16.000	0.000	11.00	14,956.37
0725	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.940	7,358.000	0.000	2,392.00	2,248.48
0735	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	187.540	16.000	0.000	11.00	2,062.94
0740	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,367.710	50.000	0.000	11.00	26,044.81
0745	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	262.560	39.000	0.000	11.00	2,888.16
0750	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	46.890	180.000	0.000	90.00	4,220.10
0755	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,501.650	2.000	0.000	2.00	15,003.30
0760	61856002	002	TMA (STATIONARY)	DAY	186.340	145.000	0.000	122.00	22,733.48
0810	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	19,030.000	0.000	3,730.00	1,305.50
0815	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.940	468.000	0.000	370.00	347.80
0820	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	9,537.000	0.000	9,537.00	3,337.95
0825	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	1,046.000	9,900.000	10,897.00	3,813.95
0830	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	8,760.000	129,977.000	138,737.00	48,557.95
0833	06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	0.000	2,175.000	2,175.00	1,522.50
			CO #1 - Adjusting Pavement Markings & SW3P Update						
0835	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.750	72.000	0.000	48.00	180.00
0837	06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	0.000	7,174.000	7,174.00	5,021.80
			CO #1 - Adjusting Pavement Markings & SW3P Update						
0840	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.520	8,548.000	0.000	150.00	78.00
0845	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.560	10,880.000	0.000	3,000.00	1,680.00
0877	06682105		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	16.800	0.000	48.000	48.00	806.40
			CO #1 - Adjusting Pavement Markings & SW3P Update						
0881	06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.250	0.000	48.000	48.00	540.00
			CO #1 - Adjusting Pavement Markings & SW3P Update						
0905	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.430	2,191.000	0.000	306.00	1,049.58
0910	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.260	3,654.000	0.000	3,654.00	950.04
0911	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.260	0.000	4,956.000	4,956.00	1,288.56
			CO #1 - Adjusting Pavement Markings & SW3P Update						
0912	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.413	0.000	48.000	48.00	163.80
			CO #1 - Adjusting Pavement Markings & SW3P Update						
0915	72356002		TRAFFIC CONTROL	LS	1,209.450	0.000	1.000	1.00	1,209.45
			CO #1 - Adjusting Pavement Markings & SW3P Update						
								<b>Category Subtotal</b>	\$2,156,538.26

PROJECT C 447-2-51 CONTROL 044702051

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1070	01046009	000	REMOVING CONC (RIPRAP)	SY	2.680	1,137.000	0.000	347.00	929.96
1075	01346004	000	BACKFILL (TY A OR B)	STA	112.950	472.250	0.000	236.00	26,656.20

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1101	03516019		FLEXIBLE PAVEMENT STRUCTURE REPAIR(3") CO#2: Planned Qty added at reduced rate	SY	10.110	0.000	28,268.000	28,266.67	285,776.03
1106	03516027		FLEX PAVEMENT STRUCTURE REPAIR (2.5") CO#2: Planned Qty added at reduced rate	SY	8.150	0.000	110,757.000	110,832.46	903,284.55
1115	04026001	000	TRENCH EXCAVATION PROTECTION	LF	9.380	1,320.000	0.000	1,320.00	12,381.60
1120	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	421.970	185.000	0.000	198.00	83,550.06
1135	04506023	000	RAIL (TY SSTR)	LF	65.640	1,320.000	0.000	570.00	37,414.80
1145	05006001	000	MOBILIZATION	LS	1,200,000.000	0.330	0.000	0.30	360,000.00
1150	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,787.070	4.000	0.000	1.00	20,787.07
1155	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	6.520	500.000	0.000	500.00	3,260.00
1315	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	105,354.000	0.000	105,354.00	36,873.90
1320	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.750	1,733.000	0.000	1,733.00	1,299.75
1325	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	5,003.000	0.000	5,003.00	1,751.05
1330	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	92,574.000	0.000	92,574.00	32,400.90
1335	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	24,459.000	0.000	2,684.00	1,878.80
1345	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.520	5,448.000	0.000	245.00	127.40
1350	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.560	6,342.000	0.000	2,000.00	1,120.00

Category Subtotal \$1,809,492.07

PROJECT C 88-1-69 CONTROL 008801069

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	445.410	247.000	0.000	0.000	0.00
0105	04516019	000	RETROFIT RAIL (TY T631)	LF	65.640	184.000	0.000	0.000	0.00
0125	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	6.520	960.000	0.000	0.000	0.00
0130	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.940	2,400.000	0.000	0.000	0.00
0135	05306005	000	DRIVEWAYS (ACP)	SY	20.310	3,792.000	0.000	0.000	0.00
0140	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	93,792.000	0.000	0.000	0.00
0145	05336002	000	RUMBLE STRIPS (CENTERLINE)	LF	0.140	39,436.000	0.000	0.000	0.00
0150	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	17.820	2,500.000	0.000	0.000	0.00
0155	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,359.670	8.000	0.000	0.000	0.00
0160	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	956.460	2.000	0.000	0.000	0.00
0165	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	58.140	350.000	0.000	0.000	0.00
0170	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.940	2,416.000	0.000	0.000	0.00
0175	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	164.100	2.000	0.000	0.000	0.00
0180	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	187.540	8.000	0.000	0.000	0.00
0185	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,367.710	27.000	0.000	0.000	0.00
0190	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	262.560	26.000	0.000	0.000	0.00
0200	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	370.390	35.000	0.000	0.000	0.00
0205	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	726.720	1.000	0.000	0.000	0.00
0210	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	492.300	37.000	0.000	0.000	0.00
0215	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	797.050	1.000	0.000	0.000	0.00
0220	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	773.610	4.000	0.000	0.000	0.00
0225	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	843.940	1.000	0.000	0.000	0.00

0230	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	890.820	3.000	0.000	0.000	0.00
0235	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	937.710	2.000	0.000	0.000	0.00
0240	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	843.940	3.000	0.000	0.000	0.00
0245	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	1,453.440	4.000	0.000	0.000	0.00
0250	06446076	000	REMOVE SM RD SN SUP&AM	EA	56.260	110.000	0.000	0.000	0.00
0255	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	65.640	27.000	0.000	0.000	0.00
0260	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	26.260	86.000	0.000	0.000	0.00
0264	06626032		WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	0.000	0.000	0.000	0.00
			CO #1: Work Zone Stripe						
0265	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.520	6,839.000	0.000	0.000	0.00
0275	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.940	1,872.000	0.000	0.000	0.00
0280	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.880	209.000	0.000	0.000	0.00
0285	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.840	861.000	0.000	0.000	0.00
0290	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.260	9,608.000	0.000	0.000	0.00
0295	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.260	116,075.000	0.000	0.000	0.00
0300	06666311	007	RE PM W/RET REQ TY I (Y)4"(BRK)(090MIL)	LF	0.260	13,279.000	0.000	0.000	0.00
0305	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.260	111,745.000	0.000	0.000	0.00
0310	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.250	375.000	0.000	0.000	0.00
0315	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	234.430	34.000	0.000	0.000	0.00
0320	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	375.080	8.000	0.000	0.000	0.00
0325	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	248.490	9.000	0.000	0.000	0.00
0330	06726007	000	REFL PAV MRKR TY I-C	EA	3.430	558.000	0.000	0.000	0.00
0346	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0347	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,008.000	0.000	0.000	0.00
0348	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0349	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
0350	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
0359	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	0.000	0.000	0.000	0.00
			Change Order No 5						
0387	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	0.000	0.000	0.000	0.00
			Change Order No 5						
0388	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	0.000	0.000	0.000	0.00
			Change Order No 5						

Category Subtotal 0.00

PROJECT C 88-2-66 CONTROL 008802066

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0610	30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	67.000	43,466.000	0.000	0.000	0.00
0625	03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	17.780	33,283.000	-33,283.000	0.000	0.00
0640	04326001	000	RIPRAP (CONC)(4 IN)	CY	445.410	417.000	0.000	0.000	0.00
0645	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	445.410	619.000	0.000	0.000	0.00
0650	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	21.570	1,808.000	0.000	0.000	0.00
0660	04516019	000	RETROFIT RAIL (TY T631)	LF	65.640	212.000	0.000	0.000	0.00
0675	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	6.520	1,400.000	0.000	0.000	0.00
0680	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.940	1,400.000	0.000	0.000	0.00
0690	05306005	000	DRIVEWAYS (ACP)	SY	20.310	1,919.000	0.000	0.000	0.00
0695	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	155,695.000	0.000	0.000	0.00

0700	05336002	000	RUMBLE STRIPS (CENTERLINE)	LF	0.140	76,648.000	0.000	0.000	0.00
0715	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	58.140	75.000	0.000	0.000	0.00
0720	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,097.120	2.000	0.000	0.000	0.00
0730	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	164.100	11.000	0.000	0.000	0.00
0765	61856003	002	TMA (MOBILE OPERATION)	HR	23.440	110.000	0.000	0.000	0.00
0770	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	370.390	39.000	0.000	0.000	0.00
0775	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	492.300	50.000	0.000	0.000	0.00
0780	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	773.610	13.000	0.000	0.000	0.00
0785	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	937.710	4.000	0.000	0.000	0.00
0790	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	843.940	6.000	0.000	0.000	0.00
0795	06446076	000	REMOVE SM RD SN SUP&AM	EA	56.260	110.000	0.000	0.000	0.00
0800	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	65.640	50.000	0.000	0.000	0.00
0805	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	26.260	179.000	0.000	0.000	0.00
0850	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.940	1,890.000	0.000	0.000	0.00
0855	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.840	400.000	0.000	0.000	0.00
0860	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.260	4,980.000	0.000	0.000	0.00
0865	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.260	160,490.000	0.000	0.000	0.00
0870	06666311	007	RE PM W/RET REQ TY I (Y)4"(BRK)(090MIL)	LF	0.260	7,793.000	0.000	0.000	0.00
0875	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.260	107,271.000	0.000	0.000	0.00
0880	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.250	998.000	0.000	0.000	0.00
0885	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	234.430	2.000	0.000	0.000	0.00
0890	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	375.080	8.000	0.000	0.000	0.00
0895	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	248.490	2.000	0.000	0.000	0.00
0900	06726007	000	REFL PAV MRKR TY I-C	EA	3.430	271.000	0.000	0.000	0.00
0920	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
0921	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
								<b>Category Subtotal</b>	<u>0.00</u>

PROJECT C 447-2-51 CONTROL 044702051

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1080	30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	67.000	31,760.000	0.000	0.000	0.00
1085	30766066	000	TACK COAT	GAL	2.770	30,836.000	0.000	0.000	0.00
1090	03166427	002	AGGR(TY-PB GR-4S OR TY-PB GR-4)(SAC-B)	CY	50.550	246.000	0.000	0.000	0.00
1095	03166448	002	ASPH (AC-15P OR AC-20-5TR)	GAL	2.240	10,490.000	0.000	0.000	0.00
1100	03516019	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(3")	SY	11.350	28,268.000	-28,268.000	0.000	0.00
1105	03516027	000	FLEX PAVEMENT STRUCTURE REPAIR (2.5")	SY	9.390	110,757.000	-110,757.000	0.000	0.00
1110	03546087	000	PLANE ASPH CONC PAV (1/2")	SY	0.750	26,894.000	0.000	0.000	0.00
1125	04326001	000	RIPRAP (CONC)(4 IN)	CY	445.410	154.000	0.000	0.000	0.00
1130	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	445.410	211.000	0.000	0.000	0.00
1140	04516024	000	RETROFIT RAIL (TY SSTR)	LF	248.490	231.000	0.000	0.000	0.00
1160	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.940	500.000	0.000	0.000	0.00
1165	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	23.130	750.000	0.000	0.000	0.00
1170	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	13.480	2,910.000	0.000	0.000	0.00
1175	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	12.620	750.000	0.000	0.000	0.00
1180	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	11.350	1,170.000	0.000	0.000	0.00
1185	05306005	000	DRIVEWAYS (ACP)	SY	20.310	1,548.000	0.000	0.000	0.00
1190	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	94,450.000	0.000	0.000	0.00



1195	05336002	000	RUMBLE STRIPS (CENTERLINE)	LF	0.140	40,425.000	0.000	0.000	0.00
1200	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	17.820	1,800.000	0.000	0.000	0.00
1205	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,359.670	16.000	0.000	0.000	0.00
1210	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,097.120	3.000	0.000	0.000	0.00
1215	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.940	1,746.000	0.000	0.000	0.00
1220	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	187.540	5.000	0.000	0.000	0.00
1225	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,367.710	22.000	0.000	0.000	0.00
1230	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	262.560	22.000	0.000	0.000	0.00
1235	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	937.710	8.000	0.000	0.000	0.00
1240	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.160	2.000	0.000	0.000	0.00
1245	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,740.760	2.000	0.000	0.000	0.00
1250	61856003	002	TMA (MOBILE OPERATION)	HR	23.440	70.000	0.000	0.000	0.00
1255	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	370.390	40.000	0.000	0.000	0.00
1260	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	492.300	22.000	0.000	0.000	0.00
1265	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	773.610	11.000	0.000	0.000	0.00
1270	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	890.820	2.000	0.000	0.000	0.00
1275	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	937.710	2.000	0.000	0.000	0.00
1280	06446037	000	IN SM RD SN SUP&AM TYS80(1)SA(U-WC)	EA	843.940	5.000	0.000	0.000	0.00
1285	06446076	000	REMOVE SM RD SN SUP&AM	EA	56.260	83.000	0.000	0.000	0.00
1290	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	14.070	6.000	0.000	0.000	0.00
1295	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	65.640	22.000	0.000	0.000	0.00
1300	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	26.260	66.000	0.000	0.000	0.00
1305	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	1,880.000	0.000	0.000	0.00
1310	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.940	714.000	0.000	0.000	0.00
1340	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	22,008.000	0.000	0.000	0.00
1355	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.940	714.000	0.000	0.000	0.00
1360	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.840	1,733.000	0.000	0.000	0.00
1365	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.260	1,880.000	0.000	0.000	0.00
1370	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.260	94,350.000	0.000	0.000	0.00
1375	06666311	007	RE PM W/RET REQ TY I (Y)4"(BRK)(090MIL)	LF	0.260	5,003.000	0.000	0.000	0.00
1380	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.260	81,570.000	0.000	0.000	0.00
1385	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.250	35.000	0.000	0.000	0.00
1390	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	234.430	14.000	0.000	0.000	0.00
1395	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	375.080	4.000	0.000	0.000	0.00
1400	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	248.490	14.000	0.000	0.000	0.00
1405	06726007	000	REFL PAV MRKR TY I-C	EA	3.430	186.000	0.000	0.000	0.00
1410	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.430	2,470.000	0.000	0.000	0.00
1415	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.260	620.000	0.000	0.000	0.00
1425	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1426	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$7,311,734.92

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046009	000	REMOVING CONC (RIPRAP)	SY	2.680	1,137.00	347.000	929.96
01346004	000	BACKFILL (TY A OR B)	STA	112.950	1,723.11	870.430	98,315.07
03166024		ASPH (CRS-2P)	GAL	1.970	0.00	15,225.000	29,993.25
		CO #3: Emulsion Option for Cold Weather					
03166427	002	AGGR(TY-PB GR-4S OR TY-PB GR-4)(SAC-B)	CY	50.550	6,760.00	5,482.000	277,115.10
03166448	002	ASPH (AC-15P OR AC-20-5TR)	GAL	2.240	288,498.00	210,475.000	471,464.00
03516013		FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	16.540	0.00	32,060.000	530,272.40
		CO#2: Planned Qty added at reduced rate					
03516013	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(4")	SY	17.780	0.00	0.000	0.00
03516019		FLEXIBLE PAVEMENT STRUCTURE REPAIR(3")	SY	10.110	0.00	71,346.680	721,314.93
		CO#2: Addl. Pvt. Repair					
03516019	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(3")	SY	11.350	0.00	0.000	0.00
03516027		FLEX PAVEMENT STRUCTURE REPAIR (2.5")	SY	8.150	0.00	110,832.460	903,284.55
		CO#2: Planned Qty added at reduced rate					
03516027	000	FLEX PAVEMENT STRUCTURE REPAIR (2.5")	SY	9.390	0.00	0.000	0.00
03546041	000	PLANE ASPH CONC PAV (1.5")	SY	3.590	5,447.00	5,447.000	19,554.73
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.080	76,650.00	76,650.000	82,782.00
03546101		PLANE ASPH CONC PAV (0"-1/2")	SY	0.450	0.00	260,049.440	115,982.05
		CO#4: Profile Milling					
03546139	000	PLANE ASPH CONC PAV (1.5" TO 3")	SY	2.630	2,334.00	2,334.000	6,138.42
03546183	000	PLANE ASPH CONC PAV(1/2" TO 1-1/2")	SY	4.340	2,847.00	2,847.000	12,355.98
04026001	000	TRENCH EXCAVATION PROTECTION	LF	9.380	1,320.00	1,320.000	12,381.60
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	421.970	185.00	198.000	83,550.06
04506023	000	RAIL (TY SSTR)	LF	65.640	1,320.00	570.000	37,414.80
04516004	000	RETROFIT RAIL (TY T131RC)	LF	145.340	2,607.00	2,607.000	378,901.38
05006001	000	MOBILIZATION	LS	1,200,000.000	1.00	0.900	1,080,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	20,787.070	12.00	6.000	124,722.42
05066041	004	BIODEG EROSN CONT LOGS (INSL) (12")	LF	5.300	1,440.00	1,200.000	6,360.00
05066042	004	BIODEG EROSN CONT LOGS (INSL) (18")	LF	6.520	500.00	500.000	3,260.00
05106003	000	ONE-WAY TRAF CONT (PORT TRAF SIG)	MO	9,283.290	3.00	4.000	37,133.16
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	17.820	7,575.00	2,550.000	45,441.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,359.670	16.00	11.000	14,956.37
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.940	7,358.00	2,392.000	2,248.48
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	187.540	16.00	11.000	2,062.94
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,367.710	50.00	11.000	26,044.81
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	262.560	39.00	11.000	2,888.16
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.350	19,030.00	3,730.000	1,305.50
06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.940	468.00	370.000	347.80
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	114,891.00	114,891.000	40,211.85
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.750	1,733.00	1,733.000	1,299.75
06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.350	6,049.00	22,500.000	7,875.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	101,334.00	317,962.000	111,286.70
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	24,459.00	4,859.000	3,401.30
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	3.750	72.00	48.000	180.00

06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	0.00	7,174.000	5,021.80
		CO #1 - Adjusting Pavement Markings & SW3P Update					
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	0.520	13,996.00	395.000	205.40
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.560	28,182.00	10,480.000	5,868.80
06682105		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	16.800	0.00	48.000	806.40
		CO #1 - Adjusting Pavement Markings & SW3P Update					
06686076		PREFAB PAV MRK TY C (W) (24") (SLD)	LF	11.250	0.00	48.000	540.00
		CO #1 - Adjusting Pavement Markings & SW3P Update					
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.430	4,759.00	898.000	3,080.14
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.260	3,654.00	8,610.000	2,238.60
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.410	0.00	48.000	163.80
		CO #1 - Adjusting Pavement Markings & SW3P Update					
30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	67.000	44,640.00	25,666.540	1,719,658.18
30766066	000	TACK COAT	GAL	2.770	12,528.00	1,200.000	3,324.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	46.890	180.00	90.000	4,220.10
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	7,501.650	2.00	2.000	15,003.30
61856002	002	TMA (STATIONARY)	DAY	186.340	145.00	122.000	22,733.48
61856003	002	TMA (MOBILE OPERATION)	HR	23.440	90.00	30.000	703.20
72356002		TRAFFIC CONTROL	LS	1,209.450	0.00	1.000	1,209.45
		CO #1 - Adjusting Pavement Markings & SW3P Update					
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	209,630.240	209,630.24
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.00	24,552.510	24,552.51

**TOTAL ITEM EARNINGS TO DATE** \$7,311,734.92