



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **010204097**
 PROJECT: **C 102-4-97**
 CONTRACT: **03223002**
 AWARD AMOUNT: **\$176,703,809.06**
 PROJECTED AMOUNT: **\$181,751,122.90**
 ADJ. PROJECTED AMOUNT: **\$180,174,185.79**
 CONTRACTOR: **ANDERSON COLUMBIA CO., INC.**

HIGHWAY: **US 77**
 DISTRICT NAME: **CORPUS CHRISTI**
 COUNTY: **KLEBERG**
 AREA ENGINEER: **Lucio Ramos, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0018**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/29/2023** to **10/28/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **22.98**
 % TIME USED: **17.99**
 % RETAINAGE: **0.00**

LETTING DATE: **03/03/2022**
 AWARD DATE: **03/31/2022**
 NOTICE TO PROCEED DATE: **04/19/2022**
 WORK BEGIN DATE: **10/03/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$41,403,498.34	\$39,471,075.97	\$1,932,422.37
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$41,403,498.34	\$39,471,075.97	\$1,932,422.37
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$41,403,498.34	\$39,471,075.97	\$1,932,422.37

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 10/03/2022
TIME CHARGES BEGIN: 10/03/2022
BID DAYS: 1,184
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,184
DAYS CHARGED TO DATE: 213
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/29/2023	1		
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023		1	RAIN
10/03/2023		1	TOO WET
10/04/2023		1	TOO WET
10/05/2023		1	RAIN
10/06/2023		1	TOO WET
10/07/2023		1	SATURDAY
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023		1	RAIN
10/12/2023		1	TOO WET
10/13/2023		1	TOO WET
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023	1		
10/24/2023	1		
10/25/2023	1		
10/26/2023	1		
10/27/2023	1		
10/28/2023		1	SATURDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	13	17
RAIN		3
SATURDAY		5
SUNDAY		4
TOO WET		5

WORK PERFORMED THIS PERIOD

PROJECT C 102-4-97 CONTROL 010204097
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0080	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.000	7,896.000	\$63,168.00	1,140,244.00	361,745.54
0115	02606012	000	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	95.080	\$15,212.80	13,537.00	1,079.60
0120	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.900	4,799.620	\$13,918.90	678,125.00	54,497.90
0190	04006005	000	CEM STABIL BKFL	CY	172.000	277.920	\$47,802.24	9,444.00	3,138.55
0315	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	300.000	64.000	\$19,200.00	686.00	743.50
0320	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	400.000	843.500	\$337,400.00	14,313.00	6,977.08
0325	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	560.000	218.000	\$122,080.00	1,716.00	1,291.50
0345	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.000	48.000	\$3,168.00	5,766.00	1,621.50
0355	04646005	001	RC PIPE (CL III)(24 IN)	LF	81.000	40.000	\$3,240.00	3,446.00	288.00
0435	04656284	001	MANHOLE (COMPL)(SPECIAL)	EA	6,900.000	4.000	\$27,600.00	20.00	4.00
0475	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	10,900.000	8.000	\$87,200.00	24.00	12.00
0515	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	940.000	1.000	\$940.00	16.00	11.00
0525	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,680.000	2.000	\$3,360.00	20.00	11.00
0530	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,200.000	3.000	\$3,600.00	40.00	13.00
0550	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,650.000	2.000	\$5,300.00	4.00	6.00
0610	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,800.000	1.000	\$9,800.00	57.00	13.00
0635	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	184.000	\$736.00	25,251.00	2,773.00
0660	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	29.000	1,980.000	\$57,420.00	18,230.00	14,100.00
0785	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,200.000	1.000	\$10,200.00	21.00	19.00
0790	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	45.000	6.000	\$270.00	3,420.00	354.00
0890	61856002	002	TMA (STATIONARY)	DAY	100.000	2.000	\$200.00	2,730.00	65.00
1030	06446076	000	REMOVE SM RD SN SUP&AM	EA	60.000	3.000	\$180.00	232.00	35.00
1345	96016001		MATERIAL ON HAND	DOL	1.000	1,098,720.180	\$1,098,720.18	1,000.00	12,310,728.16
1354	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,706.250	\$1,706.25	1.00	11,227.13

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,932,422.37

CONTRACT LINE ITEMS

PROJECT C 102-4-97 CONTROL 010204097
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	700.000	445.000	0.000	268.00	187,600.00
0070	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	10.000	195,412.000	0.000	3,181.00	31,810.00
0075	01106001	000	EXCAVATION (ROADWAY)	CY	10.000	154,715.000	0.000	97,767.00	977,670.00
0080	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.000	1,140,244.000	0.000	361,745.54	2,893,964.32
0085	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.500	823,844.000	0.000	21,150.00	52,875.00
0095	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.120	823,844.000	0.000	63,055.45	7,566.65
0100	01666002	000	FERTILIZER	TON	1,000.000	7.020	0.000	1.30	1,300.00
0110	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	77.000	187,355.000	-172,691.715	14,663.29	1,129,072.95
0115	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	13,537.000	0.000	1,079.60	172,736.00
0120	02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.900	678,125.000	0.000	54,497.90	158,043.91
0190	04006005	000	CEM STABIL BKFL	CY	172.000	9,444.000	0.000	3,138.55	539,830.77
0200	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	2,978.000	0.000	2,478.00	4,956.00
0265	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	1,828.000	0.000	159.26	31,852.00
0305	04606002	000	CMP (GAL STL 18 IN)	LF	75.000	387.000	0.000	194.00	14,550.00
0310	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	230.000	206.000	0.000	48.00	11,040.00
0315	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	300.000	686.000	0.000	743.50	223,050.00
0320	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	400.000	9,027.000	5,286.000	6,977.08	2,790,832.00
0325	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	560.000	6,996.000	-5,280.000	1,291.50	723,240.00
0330	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	500.000	1,943.000	0.000	1,877.02	938,510.00
0335	04626119	002	CONC BOX CULV (4 FT X 1.5 FT)	LF	295.000	230.000	0.000	230.00	67,850.00
0340	04626203	002	CONC BOX CULV (3 FT X 1.5 FT)	LF	220.000	484.000	0.000	112.00	24,640.00
0345	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.000	5,753.000	13.000	1,621.50	107,019.00
0350	04646003	001	RC PIPE (CL III)(18 IN)	LF	66.000	414.000	0.000	210.00	13,860.00
0355	04646005	001	RC PIPE (CL III)(24 IN)	LF	81.000	3,446.000	0.000	288.00	23,328.00
0360	04646005	001	RC PIPE (CL III)(24 IN)	LF	81.000	44.000	0.000	44.00	3,564.00
0365	04646007	001	RC PIPE (CL III)(30 IN)	LF	105.000	197.000	0.000	115.00	12,075.00
0405	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,920.000	7.000	0.000	3.00	11,760.00
0425	04656269	001	INLET (COMPL)(TY C)	EA	3,330.000	8.000	0.000	5.00	16,650.00
0435	04656284	001	MANHOLE (COMPL)(SPECIAL)	EA	6,900.000	20.000	0.000	4.00	27,600.00
0460	04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	6,500.000	11.000	0.000	4.00	26,000.00
0465	04676134	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P)	EA	10,400.000	4.000	0.000	4.00	41,600.00
0470	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	7,040.000	1.000	0.000	1.00	7,040.00
0475	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	10,900.000	24.000	0.000	12.00	130,800.00
0515	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	940.000	14.000	2.000	11.00	10,340.00
0520	04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	940.000	20.000	0.000	8.00	7,520.00
0525	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,680.000	10.000	10.000	11.00	18,480.00
0530	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,200.000	34.000	6.000	13.00	15,600.00
0535	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,230.000	26.000	-21.000	3.00	3,690.00
0540	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,230.000	2.000	0.000	2.00	2,460.00
0545	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,400.000	5.000	0.000	3.00	7,200.00
0550	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,650.000	4.000	0.000	6.00	15,900.00
0555	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,150.000	1.000	0.000	1.00	2,150.00
0560	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,150.000	2.000	0.000	1.00	2,150.00
0575	04966004	000	REMOV STR (SET)	EA	410.000	153.000	0.000	87.00	35,670.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0585	04966007	000	REMOV STR (PIPE)	LF	23.000	4,876.000	0.000	2,403.00	55,269.00
0605	05006001	000	MOBILIZATION	LS	12,800,000.000	1.000	0.000	0.90	11,520,000.00
0610	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,800.000	57.000	0.000	13.00	127,400.00
0615	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	50.000	5,067.000	0.000	314.00	15,700.00
0625	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	23.000	6,693.000	0.000	474.08	10,903.84
0627	05066024		CONSTRUCTION EXITS (REMOVE)	SY	6.040	0.000	6,693.000	155.54	939.46
Added by C.O. No.3									
0630	05066034	005	CONSTRUCTION PERIMETER FENCE	LF	4.000	7,374.000	0.000	5,227.00	20,908.00
0635	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	25,251.000	0.000	2,773.00	11,092.00
0640	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.300	25,251.000	0.000	93.00	120.90
0660	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	29.000	18,230.000	0.000	14,100.00	408,900.00
0665	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	9.000	23,800.000	0.000	300.00	2,700.00
0785	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,200.000	21.000	0.000	19.00	193,800.00
0790	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	45.000	3,420.000	0.000	354.00	15,930.00
0845	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	11.000	14,570.000	0.000	171.00	1,881.00
0850	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	470.000	0.000	870.00	17,400.00
0890	61856002	002	TMA (STATIONARY)	DAY	100.000	2,730.000	0.000	65.00	6,500.00
0895	61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	3,960.000	0.000	1.00	250.00
0965	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,800.000	11.000	0.000	6.00	52,800.00
1030	06446076	000	REMOVE SM RD SN SUP&AM	EA	60.000	232.000	0.000	35.00	2,100.00
1345	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	12,310,728.16	12,310,728.16
1352	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	44,322.78	44,322.78
1354	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	11,227.13	11,227.13
1380	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,119.490	0.000	3.000	3.00	15,358.47
Added by Change Order No.4									
1381	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,730.000	0.000	1.000	1.00	2,730.00
Added By Change Order No.6									

Category Subtotal \$36,374,406.34

CATEGORY 008 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2235	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	4,180.000	0.000	4,180.00	447,260.00
2240	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.000	0.000	25.00	38,750.00
2245	04206029	000	CL C CONC (CAP)	CY	1,400.000	112.800	0.000	112.80	157,920.00
2250	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	24,700.000	0.000	24,700.00	370,500.00
2260	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	1,930.500	0.000	1,930.50	386,100.00
2265	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	3,217.500	0.000	3,217.50	643,500.00
2270	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	590.000	0.000	63.32	12,664.00
2280	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	222.000	0.000	222.00	41,070.00

Category Subtotal \$2,097,764.00

CATEGORY 015 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3200	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	3,035.000	0.000	3,035.00	324,745.00

CATEGORY 015 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3205	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.000	0.000	25.00	38,750.00
3210	04206029	000	CL C CONC (CAP)	CY	1,400.000	65.800	0.000	65.80	92,120.00
3215	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	15,200.000	0.000	15,200.00	228,000.00
3225	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	1,188.000	0.000	1,188.00	237,600.00
3230	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	1,980.000	0.000	1,980.00	396,000.00
3235	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	247.000	0.000	64.43	12,886.00
3245	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	148.000	0.000	148.00	27,380.00

Category Subtotal \$1,357,481.00

CATEGORY 022 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4080	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,230.000	0.000	1,230.00	131,610.00
4085	04206013	000	CL C CONC (ABUT)	CY	1,550.000	26.400	0.000	26.40	40,920.00
4090	04206029	000	CL C CONC (CAP)	CY	1,400.000	29.700	0.000	29.70	41,580.00
4095	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	8,000.000	0.000	8,000.00	120,000.00
4105	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	1,188.000	0.000	1,188.00	237,600.00
4110	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	594.000	0.000	594.00	118,800.00
4115	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	173.700	0.000	46.66	9,332.00
4125	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	117.000	0.000	117.00	21,645.00

Category Subtotal \$721,487.00

CATEGORY 026 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4580	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,044.000	0.000	1,044.00	111,708.00
4585	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.000	0.000	25.00	38,750.00
4590	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	19.80	27,720.00
4595	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	3,200.000	0.000	3,200.00	48,000.00
4605	04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	200.000	471.000	0.000	471.00	94,200.00
4610	04256010	000	PRESTR CONC SLAB BEAM (5SB12)	LF	200.000	235.500	0.000	235.50	47,100.00
4615	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	163.700	0.000	38.21	7,642.00
4625	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	78.00	14,430.00

Category Subtotal \$389,550.00

CATEGORY 031 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5230	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	115.000	1,106.000	0.000	1,106.00	127,190.00
5235	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.400	0.000	25.40	39,370.00
5240	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	19.80	27,720.00
5245	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	4,000.000	0.000	4,000.00	60,000.00
5255	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	591.000	0.000	591.00	118,200.00
5260	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	295.500	0.000	295.50	59,100.00
5265	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	357.000	0.000	84.00	16,800.00

CATEGORY 031 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5275	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	78.00	14,430.00
Category Subtotal									\$462,810.00

PROJECT C 102-4-97 CONTROL 010204097

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	947.000	0.000	0.000	0.00
0090	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.160	823,844.000	0.000	0.000	0.00
0105	01686001	000	VEGETATIVE WATERING	MG	24.000	30,063.000	0.000	0.000	0.00
0111	02476057		FL BS (CMP IN PLC)(TYE GR1-2)(FNAL POS) Introduced Through CO No. 8 - Base Material Substitution	CY	74.500	0.000	172,691.715	0.000	0.00
0125	02756001	000	CEMENT	TON	200.000	6,802.000	0.000	0.000	0.00
0130	02756031	000	CEMENT TREAT (NEW BASE) (10")	SY	2.400	218,943.000	0.000	0.000	0.00
0135	02756035	000	CEMENT TREAT (NEW BASE)(12")	SY	2.500	374,898.000	0.000	0.000	0.00
0140	30766004	000	D-GR HMA TY-B PG64-22 (LEVEL-UP)	TON	106.000	4,729.430	0.000	0.000	0.00
0145	30766007	000	D-GR HMA TY-B SAC-B PG70-22	TON	106.000	161,428.170	0.000	0.000	0.00
0150	30766042	000	D-GR HMA TY-D SAC-B PG70-22	TON	120.000	26,353.160	0.000	0.000	0.00
0155	30766066	000	TACK COAT	GAL	4.000	102,214.000	0.000	0.000	0.00
0160	03106009	000	PRIME COAT (MC-30)	GAL	5.000	115,462.000	0.000	0.000	0.00
0165	03166001	002	ASPH (MULTI OPTION)	GAL	5.500	367,373.000	0.000	0.000	0.00
0170	03166427	002	AGGR(TY-PB GR-4S OR TY-PB GR-4)(SAC-B)	CY	168.000	8,632.000	0.000	0.000	0.00
0175	03466014	003	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	165.000	42,078.440	0.000	0.000	0.00
0180	03516001	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(5")	SY	44.000	25,047.000	0.000	0.000	0.00
0185	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	2.800	36,276.000	0.000	0.000	0.00
0195	04006008	000	CUT & RESTORE ASPH PAVING	SY	76.000	6,189.000	0.000	0.000	0.00
0205	04036001	000	TEMPORARY SPL SHORING	SF	30.000	2,444.000	0.000	0.000	0.00
0210	04166006	000	DRILL SHAFT (48 IN)	LF	475.000	84.000	0.000	0.000	0.00
0215	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	120.000	304.000	0.000	0.000	0.00
0220	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	500.000	40.000	0.000	0.000	0.00
0225	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	170.000	612.000	0.000	0.000	0.00
0230	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	430.000	1,233.000	0.000	0.000	0.00
0235	04236001	000	RETAINING WALL (MSE)	SF	110.000	168,258.000	0.000	0.000	0.00
0236	96086003		UNIQUE CHANGE ORDER ITEM 3 Added by CO No. 5 - FM 1118 Bridge MSE Wall Revisions	DOL	241,192.000	0.000	0.000	0.000	0.00
0240	04236003	000	RETAINING WALL (TEMP WALL)	SF	75.000	30,411.000	0.000	0.000	0.00
0245	04326001	000	RIPRAP (CONC)(4 IN)	CY	510.000	129.000	0.000	0.000	0.00
0250	04326001	000	RIPRAP (CONC)(4 IN)	CY	510.000	1,172.000	0.000	0.000	0.00
0255	04326003	000	RIPRAP (CONC)(6 IN)	CY	610.000	44.500	0.000	0.000	0.00
0260	04326006	000	RIPRAP (CONC)(CL B)	CY	530.000	26.600	0.000	0.000	0.00
0270	04326044	000	RIPRAP (CONC)(FLUME)	CY	510.000	582.400	0.000	0.000	0.00
0275	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	720.000	1,447.000	0.000	0.000	0.00
0280	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	720.000	224.000	0.000	0.000	0.00
0285	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	720.000	245.000	0.000	0.000	0.00
0290	04506023	001	RAIL (TY SSTR)	LF	56.000	4,763.000	0.000	0.000	0.00

CONTRACT ID	010204097	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 26	
0295	04506023	001	RAIL (TY SSTR)	LF	56.000	9,452.000	0.000	0.000	0.00
0300	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	4,778.000	0.000	0.000	0.00
0370	04646017	001	RC PIPE (CL IV)(18 IN)	LF	69.000	146.000	0.000	0.000	0.00
0375	04646019	001	RC PIPE (CL IV)(30 IN)	LF	112.000	48.000	0.000	0.000	0.00
0380	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,400.000	16.000	-2.000	0.000	0.00
0385	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,400.000	2.000	0.000	0.000	0.00
0390	04656007	001	JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	5,050.000	1.000	0.000	0.000	0.00
0395	04656022	001	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	4,790.000	10.000	0.000	0.000	0.00
0400	04656023	001	INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	4,790.000	10.000	0.000	0.000	0.00
0410	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,050.000	1.000	0.000	0.000	0.00
0415	04656179	001	INLET (COMPL)(TY MSE2)	EA	4,646.000	12.000	0.000	0.000	0.00
0420	04656225	001	JCT BOX (COMPL)(SPL)	EA	12,500.000	8.000	-8.000	0.000	0.00
0430	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	5,060.000	5.000	0.000	0.000	0.00
0431	04656127		INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	4,719.230	0.000	13.000	0.000	0.00
			Added via CO#2						
0440	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	6,140.000	1.000	0.000	0.000	0.00
0445	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	10,300.000	4.000	0.000	0.000	0.00
0450	04666206	000	WINGWALL (SW - 0) (HW=3 FT)	EA	9,900.000	1.000	0.000	0.000	0.00
0455	04676101	000	SET (TY I)(S=3 FT)(HW=2FT)(4:1)(C)	EA	5,800.000	2.000	0.000	0.000	0.00
0480	04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	7,750.000	20.000	36.000	0.000	0.00
0485	04676173	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (C)	EA	11,400.000	7.000	0.000	0.000	0.00
0490	04676205	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(4:1) (C)	EA	10,800.000	3.000	0.000	0.000	0.00
0495	04676208	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(6:1) (P)	EA	14,680.000	36.000	-36.000	0.000	0.00
0500	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	15,550.000	1.000	4.000	0.000	0.00
0505	04676213	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (P)	EA	17,700.000	4.000	-4.000	0.000	0.00
0510	04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	27,300.000	2.000	0.000	0.000	0.00
0565	04676438	000	SET (TY II) (33 IN) (RCP) (6: 1) (P)	EA	4,600.000	2.000	0.000	0.000	0.00
0570	04716003	000	GRATE & FRAME	EA	2,700.000	21.000	-21.000	0.000	0.00
0580	04966005	000	REMOV STR (WINGWALL)	EA	2,100.000	2.000	0.000	0.000	0.00
0590	04966008	000	REMOV STR (BOX CULVERT)	LF	55.000	1,156.000	0.000	0.000	0.00
0595	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	21,000.000	4.000	0.000	0.000	0.00
0600	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	40,000.000	2.000	0.000	0.000	0.00
0620	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	16.000	5,067.000	0.000	0.000	0.00
0645	05066042	005	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	6.500	1,890.000	0.000	0.000	0.00
0650	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.500	1,990.000	0.000	0.000	0.00
0655	05086001	000	CONSTRUCTING DETOURS	SY	89.000	14,046.000	0.000	0.000	0.00
0670	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	21.000	17,000.000	0.000	0.000	0.00
0675	51436001	000	SETTLEMENT MONITORING POINTS	EA	240.000	65.000	0.000	0.000	0.00
0680	51446001	000	SETTLEMENT GAUGE	EA	6,000.000	10.000	0.000	0.000	0.00
0685	05296002	000	CONC CURB (TY II)	LF	19.000	2,656.800	0.000	0.000	0.00
0690	05296008	000	CONC CURB & GUTTER (TY II)	LF	25.000	4,623.700	0.000	0.000	0.00
0695	05306005	000	DRIVEWAYS (ACP)	SY	82.000	3,846.000	0.000	0.000	0.00
0700	05316001	000	CONC SIDEWALKS (4")	SY	55.000	174.000	0.000	0.000	0.00
0705	05316018	000	CURB RAMPS (TY 1)	SY	160.000	17.000	0.000	0.000	0.00
0710	05316027	000	CURB RAMPS (TY 10)	SY	180.000	15.000	0.000	0.000	0.00
0715	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.110	146,084.000	0.000	0.000	0.00
0720	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	30.000	2,800.000	0.000	0.000	0.00
0725	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,020.000	17.000	0.000	0.000	0.00
0730	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,680.000	3.000	0.000	0.000	0.00
0735	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	115.000	150.000	0.000	0.000	0.00
0740	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.500	1,587.000	0.000	0.000	0.00
0745	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	230.000	5.000	0.000	0.000	0.00

CONTRACT ID	010204097	ESTIMATE	0018	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 26	
0750	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	230.000	11.000	0.000	0.000	0.00
0755	05436002	000	CABLE BARRIER SYSTEM (TL-4)	LF	14.000	38,034.000	0.000	0.000	0.00
0760	05436020	000	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,300.000	33.000	0.000	0.000	0.00
0765	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	24.000	0.000	0.000	0.00
0770	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,500.000	34.000	0.000	0.000	0.00
0775	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	17.000	0.000	0.000	0.00
0780	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,300.000	41.000	0.000	0.000	0.00
0795	60076026	003	FIBER OPTIC CABLE ROAD MARKER	EA	230.000	24.000	0.000	0.000	0.00
0800	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	7,100.000	3.000	0.000	0.000	0.00
0805	60106004	000	CCTV MOUNT (POLE)	EA	740.000	3.000	0.000	0.000	0.00
0810	60276008	000	GROUND BOX (PREPARE)	EA	145.000	1.000	0.000	0.000	0.00
0815	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	16,000.000	1.000	0.000	0.000	0.00
0820	60646057	000	ITS POLE (60 FT)(130 MPH)	EA	22,500.000	3.000	0.000	0.000	0.00
0825	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	6,100.000	3.000	0.000	0.000	0.00
0830	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	360.000	4.000	0.000	0.000	0.00
0835	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,050.000	24.000	0.000	0.000	0.00
0840	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,100.000	76.000	0.000	0.000	0.00
0855	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.000	2,555.000	0.000	0.000	0.00
0860	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.000	215.000	0.000	0.000	0.00
0865	06186049	000	CONDT (PVC) (SCH 80) (2") (CONC ENCSE)	LF	18.000	180.000	0.000	0.000	0.00
0870	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	19.000	72,025.000	0.000	0.000	0.00
0875	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	44.000	12,005.000	0.000	0.000	0.00
0880	06186064	000	CONDT (RM) (1")	LF	20.000	1,815.000	0.000	0.000	0.00
0885	06186074	000	CONDT (RM) (3")	LF	105.000	2,660.000	0.000	0.000	0.00
0900	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	4,000.000	1.000	0.000	0.000	0.00
0905	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,550.000	75.000	0.000	0.000	0.00
0910	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	8,800.000	6.000	0.000	0.000	0.00
0915	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.000	42,055.000	0.000	0.000	0.00
0920	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.250	59,460.000	0.000	0.000	0.00
0925	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.000	1,770.000	0.000	0.000	0.00
0930	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	850.000	7.000	0.000	0.000	0.00
0935	06246007	000	GROUND BOX TY C (162911)	EA	790.000	7.000	0.000	0.000	0.00
0940	06246007	000	GROUND BOX TY C (162911)	EA	790.000	1.000	0.000	0.000	0.00
0945	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	880.000	45.000	0.000	0.000	0.00
0950	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	880.000	2.000	0.000	0.000	0.00
0955	06246028	000	REMOVE GROUND BOX	EA	300.000	1.000	0.000	0.000	0.00
0960	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,200.000	1.000	0.000	0.000	0.00
0970	06286149	000	ELC SRV TY D 120/240 060(NS)SS(N)GC(O)	EA	6,950.000	4.000	0.000	0.000	0.00
0975	06366002	001	ALUMINUM SIGNS (TY G)	SF	27.000	2,247.750	0.000	0.000	0.00
0980	63676001	000	INST OF FIELD HARDENED ETHERNET SWITCH	EA	240.000	4.000	0.000	0.000	0.00
0985	63676002	000	INSTALLATION OF CELLULAR MODEM	EA	245.000	4.000	0.000	0.000	0.00
0990	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	750.000	211.000	0.000	0.000	0.00
0995	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	800.000	13.000	0.000	0.000	0.00
1000	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	870.000	107.000	0.000	0.000	0.00
1005	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	990.000	11.000	0.000	0.000	0.00
1010	06446049	000	IN SM RD SN SUP&AM TYS80(1)SB(U-EXAL)	EA	1,400.000	4.000	0.000	0.000	0.00
1015	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,200.000	2.000	0.000	0.000	0.00
1020	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	4,100.000	4.000	0.000	0.000	0.00
1025	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	730.000	3.000	0.000	0.000	0.00
1035	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.000	11,446.600	0.000	0.000	0.00
1040	06476002	000	RELOCATE LRSA	EA	4,300.000	1.000	0.000	0.000	0.00
1045	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	40,400.000	1.000	0.000	0.000	0.00

1050	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	22.000	250.000	0.000	0.000	0.00
1055	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	22.000	174.000	0.000	0.000	0.00
1060	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	135.000	101.000	0.000	0.000	0.00
1065	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	65.000	16.000	0.000	0.000	0.00
1070	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	65.000	20.000	0.000	0.000	0.00
1075	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	98.000	90.000	0.000	0.000	0.00
1080	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	98.000	81.000	0.000	0.000	0.00
1085	06586095	000	INSTL DEL ASSM (D-DY)SZ 1(YFLX)GND	EA	98.000	6.000	0.000	0.000	0.00
1090	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.500	26,149.000	0.000	0.000	0.00
1095	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.500	121,579.000	0.000	0.000	0.00
1100	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	1.300	7,036.000	0.000	0.000	0.00
1105	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	15.000	370.000	0.000	0.000	0.00
1110	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	190.000	5.000	0.000	0.000	0.00
1115	06626018	000	WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	320.000	6.000	0.000	0.000	0.00
1120	06626026	000	WK ZN PAV MRK NON-REMOV (W)(UTURN ARW)	EA	350.000	8.000	0.000	0.000	0.00
1125	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	270.000	14.000	0.000	0.000	0.00
1130	06626030	000	WK ZN PAV MRK NON-REMOV(W)18"(YLD TRI)	EA	27.000	18.000	0.000	0.000	0.00
1135	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.500	196,719.000	0.000	0.000	0.00
1140	06626039	000	WK ZN PAV MRK NON-REMOV (Y)12"(SLD)	LF	8.000	1,973.000	0.000	0.000	0.00
1145	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	1,920.000	0.000	0.000	0.00
1150	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	37,258.000	0.000	0.000	0.00
1155	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.300	2,238.000	0.000	0.000	0.00
1160	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	20.000	140.000	0.000	0.000	0.00
1165	06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	0.800	240.000	0.000	0.000	0.00
1170	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	40,789.000	0.000	0.000	0.00
1175	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.600	2,813.000	0.000	0.000	0.00
1180	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.900	26,351.000	0.000	0.000	0.00
1185	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	1.350	2,912.000	0.000	0.000	0.00
1190	06666047	007	REFL PAV MRK TY I (W)24"(SLD)(090MIL)	LF	15.000	268.000	0.000	0.000	0.00
1195	06666053	007	REFL PAV MRK TY I (W)(ARROW)(090MIL)	EA	190.000	5.000	0.000	0.000	0.00
1200	06666056	007	REFL PAV MRK TY I(W)(DBL ARROW)(090MIL)	EA	320.000	5.000	0.000	0.000	0.00
1205	06666062	007	REFL PAV MRK TY I(W)(UTURN ARW)(090MIL)	EA	350.000	8.000	0.000	0.000	0.00
1210	06666077	007	REFL PAV MRK TY I (W)(WORD)(090MIL)	EA	270.000	12.000	0.000	0.000	0.00
1215	06666098	007	REF PAV MRK TY I(W)18"(YLD TRI)(090MIL)	EA	27.000	4.000	0.000	0.000	0.00
1220	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	8.000	2,613.000	0.000	0.000	0.00
1225	06666158	007	RE PV MRK TY I(BLACK)4"(SHADOW)(090MIL)	LF	3.300	680.000	0.000	0.000	0.00
1230	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.500	39,430.000	0.000	0.000	0.00
1235	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.500	178,654.000	0.000	0.000	0.00
1240	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.500	178,112.000	0.000	0.000	0.00
1245	06686005	000	PREFAB PAV MRK TY B (W)(4")(BRK)CNTST	LF	21.000	400.000	0.000	0.000	0.00
1250	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	8.000	148.000	0.000	0.000	0.00
1255	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.000	341.000	0.000	0.000	0.00
1260	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	4.000	0.000	0.000	0.00
1265	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	320.000	4.000	0.000	0.000	0.00
1270	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	350.000	4.000	0.000	0.000	0.00
1275	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	270.000	10.000	0.000	0.000	0.00
1280	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	27.000	14.000	0.000	0.000	0.00
1285	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	131.000	0.000	0.000	0.00
1290	06726008	000	REFL PAV MRKR TY I-R	EA	5.000	59.000	0.000	0.000	0.00
1295	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	272.000	0.000	0.000	0.00
1300	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	3,285.000	0.000	0.000	0.00
1305	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.800	39,278.000	0.000	0.000	0.00

1310	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.600	1,425.000	0.000	0.000	0.00
1315	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	3.000	44.000	0.000	0.000	0.00
1320	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	7.000	45.000	0.000	0.000	0.00
1325	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	108.000	1.000	0.000	0.000	0.00
1330	06856004	000	INSTL RDS D FLSH BCN ASSM (SOLAR PWRD)	EA	6,400.000	3.000	0.000	0.000	0.00
1335	06856006	000	REMOV RDS D FLSH BCN AM (SOLAR PWRD)	EA	350.000	3.000	0.000	0.000	0.00
1346	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1347	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,071.000	0.000	0.000	0.00
1348	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1349	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
1350	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
1351	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
1353	96066052		FORCE ACCOUNT	DOL	1.000	1.000	0.000	0.000	0.00
1355	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	11,133.570	0.000	0.000	0.00
1356	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1357	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	15,039.590	0.000	0.000	0.00
1358	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1359	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	513,341.580	0.000	0.000	0.00
1360	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1361	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	513,341.580	0.000	0.000	0.00
1362	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1363	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	94,871.380	0.000	0.000	0.00
1364	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1365	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	94,871.380	0.000	0.000	0.00
1366	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1367	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	91,872.000	0.000	0.000	0.00
1368	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	-1.000	1.000	0.000	0.000	0.00
1369	03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	208,288.280	0.000	0.000	0.00
1370	03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1371	03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	208,288.280	0.000	0.000	0.00
1372	03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1.000	0.000	0.000	0.00
1373	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	183,744.000	0.000	0.000	0.00
1374	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	-1.000	1.000	0.000	0.000	0.00
1382	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	601,116.000	0.000	0.000	0.000	0.00

Added by Change Order No.5 - FM 1118 Bridge Extension

Category Subtotal 0.00

CATEGORY	002	DESCRIPTION	BRIDGE	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1415	04006005	000	CEM STABIL BKFL	CY	172.000	146.000	0.000	0.000	0.00
1420	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	4,580.000	0.000	0.000	0.00
1421	04096002		PRESTR CONC PIL (18 IN SQ)	LF	122.000	0.000	0.000	0.000	0.00
			New Unit Price - CO No. 5 Revisions						
1425	04206013	000	CL C CONC (ABUT)	CY	1,550.000	57.400	0.000	0.000	0.00
1430	04206029	000	CL C CONC (CAP)	CY	1,400.000	68.400	0.000	0.000	0.00
1435	04206037	000	CL C CONC (COLUMN)	CY	1,200.000	48.000	0.000	0.000	0.00
1440	04206043	000	CL C CONC (FOOTING)	CY	1,000.000	75.600	0.000	0.000	0.00
1445	04226001	000	REINF CONC SLAB	SF	24.000	25,000.000	0.000	0.000	0.00
1446	04226001		REINF CONC SLAB	SF	25.590	0.000	0.000	0.000	0.00

New Unit Price - CO No. 5 Revisions

1450	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
1455	04256039	000	PRESTR CONC GIRDER (TX54)	LF	215.000	3,112.500	0.000	0.000	0.00
1460	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	580.000	103.000	0.000	0.000	0.00
1465	04506023	001	RAIL (TY SSTR)	LF	56.000	1,061.000	0.000	0.000	0.00
1470	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	237.000	0.000	0.000	0.00
1475	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	117.000	0.000	0.000	0.00
1480	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,940.000	2.000	0.000	0.000	0.00
1490	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1491	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
1492	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	196,024.000	0.000	0.000	0.00
1493	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	24,503.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1560	04006005	000	CEM STABIL BKFL	CY	172.000	162.000	0.000	0.000	0.00
1565	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	4,556.000	0.000	0.000	0.00
1566	04096002		PRESTR CONC PIL (18 IN SQ)	LF	122.000	0.000	0.000	0.000	0.00
New Unit Price - CO No. 5 Revisions									
1570	04206013	000	CL C CONC (ABUT)	CY	1,550.000	57.400	0.000	0.000	0.00
1575	04206029	000	CL C CONC (CAP)	CY	1,400.000	68.400	0.000	0.000	0.00
1580	04206037	000	CL C CONC (COLUMN)	CY	1,200.000	48.000	0.000	0.000	0.00
1585	04206043	000	CL C CONC (FOOTING)	CY	1,000.000	75.600	0.000	0.000	0.00
1590	04226001	000	REINF CONC SLAB	SF	24.000	25,000.000	0.000	0.000	0.00
1591	04226001		REINF CONC SLAB	SF	25.590	0.000	0.000	0.000	0.00
New Unit Price - CO No. 5 Revisions									
1595	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
1600	04256039	000	PRESTR CONC GIRDER (TX54)	LF	215.000	3,112.500	0.000	0.000	0.00
1605	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	580.000	103.000	0.000	0.000	0.00
1610	04506023	001	RAIL (TY SSTR)	LF	56.000	1,118.500	0.000	0.000	0.00
1615	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	179.500	0.000	0.000	0.00
1620	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	117.000	0.000	0.000	0.00
1625	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,940.000	2.000	0.000	0.000	0.00
1635	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1636	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
1637	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	194,996.800	0.000	0.000	0.00
1638	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	24,374.600	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1705	04006005	000	CEM STABIL BKFL	CY	172.000	119.000	0.000	0.000	0.00
1710	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	2,355.000	0.000	0.000	0.00
1715	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.000	0.000	0.000	0.00
1720	04206029	000	CL C CONC (CAP)	CY	1,400.000	65.800	0.000	0.000	0.00
1725	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	15,200.000	0.000	0.000	0.00

1730	04226015	000	APPROACH SLAB	CY	750.000	58.000	0.000	0.000	0.00
1735	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	1,188.000	0.000	0.000	0.00
1740	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	1,980.000	0.000	0.000	0.00
1745	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	211.000	0.000	0.000	0.00
1750	04506006	001	RAIL (TY T223)	LF	126.000	824.000	0.000	0.000	0.00
1755	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	148.000	0.000	0.000	0.00
1765	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1766	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
1767	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	100,794.000	0.000	0.000	0.00
1768	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	12,599.250	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1835	04006005	000	CEM STABIL BKFL	CY	172.000	184.000	0.000	0.000	0.00
1840	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	880.000	0.000	0.000	0.00
1845	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	114.000	1,180.000	0.000	0.000	0.00
1850	04206013	000	CL C CONC (ABUT)	CY	1,550.000	51.600	0.000	0.000	0.00
1855	04206029	000	CL C CONC (CAP)	CY	1,400.000	72.400	0.000	0.000	0.00
1860	04226001	000	REINF CONC SLAB	SF	24.000	16,000.000	0.000	0.000	0.00
1865	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
1870	04256036	000	PRESTR CONC GIRDER (TX34)	LF	185.000	1,987.500	0.000	0.000	0.00
1875	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	358.000	0.000	0.000	0.00
1880	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	852.000	0.000	0.000	0.00
1885	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	117.000	0.000	0.000	0.00
1895	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
1896	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
1897	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	37,664.000	0.000	0.000	0.00
1898	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	4,708.000	0.000	0.000	0.00
1899	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	53,808.000	0.000	0.000	0.00
1900	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,726.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1965	04006005	000	CEM STABIL BKFL	CY	172.000	184.000	0.000	0.000	0.00
1970	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	848.000	0.000	0.000	0.00
1975	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	114.000	1,180.000	0.000	0.000	0.00
1980	04206013	000	CL C CONC (ABUT)	CY	1,550.000	51.600	0.000	0.000	0.00
1985	04206029	000	CL C CONC (CAP)	CY	1,400.000	72.400	0.000	0.000	0.00
1990	04226001	000	REINF CONC SLAB	SF	24.000	16,000.000	0.000	0.000	0.00
1995	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
2000	04256036	000	PRESTR CONC GIRDER (TX34)	LF	185.000	1,987.500	0.000	0.000	0.00
2005	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	306.000	0.000	0.000	0.00
2010	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	852.000	0.000	0.000	0.00
2015	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	117.000	0.000	0.000	0.00
2025	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00

2026	96046002	CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2027	96026610	PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	36,294.400	0.000	0.000	0.00
2028	96026611	PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	4,536.800	0.000	0.000	0.00
2029	96026610	PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	53,808.000	0.000	0.000	0.00
2030	96026611	PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,726.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2095	04006005	000	CEM STABIL BKFL	CY	172.000	125.000	0.000	0.000	0.00
2100	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	852.000	0.000	0.000	0.00
2105	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.800	0.000	0.000	0.00
2110	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00
2115	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	6,000.000	0.000	0.000	0.00
2120	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
2125	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	891.000	0.000	0.000	0.00
2130	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	445.500	0.000	0.000	0.00
2135	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	453.000	0.000	0.000	0.00
2140	04506023	001	RAIL (TY SSTR)	LF	56.000	162.000	0.000	0.000	0.00
2145	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	162.000	0.000	0.000	0.00
2150	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
2160	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2161	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2162	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	36,465.600	0.000	0.000	0.00
2163	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	4,558.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2230	04006005	000	CEM STABIL BKFL	CY	172.000	119.000	0.000	0.000	0.00
2255	04226015	000	APPROACH SLAB	CY	750.000	58.000	0.000	0.000	0.00
2275	04506006	001	RAIL (TY T223)	LF	126.000	1,324.000	0.000	0.000	0.00
2290	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2291	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2292	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	178,904.000	0.000	0.000	0.00
2293	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	22,363.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2360	04006005	000	CEM STABIL BKFL	CY	172.000	125.000	0.000	0.000	0.00
2365	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	852.000	0.000	0.000	0.00
2370	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.800	0.000	0.000	0.00
2375	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00

2380	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	6,000.000	0.000	0.000	0.00
2385	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
2390	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	891.000	0.000	0.000	0.00
2395	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	445.500	0.000	0.000	0.00
2400	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	455.000	0.000	0.000	0.00
2405	04506023	001	RAIL (TY SSTR)	LF	56.000	162.000	0.000	0.000	0.00
2410	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	162.000	0.000	0.000	0.00
2415	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
2425	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2426	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2427	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	36,465.600	0.000	0.000	0.00
2428	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	4,558.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2495	04006005	000	CEM STABIL BKFL	CY	172.000	125.000	0.000	0.000	0.00
2500	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	732.000	0.000	0.000	0.00
2505	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.800	0.000	0.000	0.00
2510	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00
2515	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	6,000.000	0.000	0.000	0.00
2520	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
2525	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	891.000	0.000	0.000	0.00
2530	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	445.500	0.000	0.000	0.00
2535	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	493.000	0.000	0.000	0.00
2540	04506023	001	RAIL (TY SSTR)	LF	56.000	162.000	0.000	0.000	0.00
2545	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	162.000	0.000	0.000	0.00
2550	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
2560	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2561	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2562	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	31,329.600	0.000	0.000	0.00
2563	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	3,916.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2630	04006005	000	CEM STABIL BKFL	CY	172.000	119.000	0.000	0.000	0.00
2635	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	3,486.000	0.000	0.000	0.00
2640	04206013	000	CL C CONC (ABUT)	CY	1,550.000	24.900	0.000	0.000	0.00
2645	04206029	000	CL C CONC (CAP)	CY	1,400.000	65.800	0.000	0.000	0.00
2650	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	15,200.000	0.000	0.000	0.00
2655	04226015	000	APPROACH SLAB	CY	750.000	58.000	0.000	0.000	0.00
2660	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	1,188.000	0.000	0.000	0.00
2665	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	1,980.000	0.000	0.000	0.00
2670	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	229.000	0.000	0.000	0.00
2675	04506006	001	RAIL (TY T223)	LF	126.000	824.000	0.000	0.000	0.00
2680	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	148.000	0.000	0.000	0.00

2690	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2691	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2692	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	149,200.800	0.000	0.000	0.00
2693	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	18,650.100	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2528	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	3,916.200	0.000	0.000	0.00
2760	04006005	000	CEM STABIL BKFL	CY	172.000	125.000	0.000	0.000	0.00
2765	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	732.000	0.000	0.000	0.00
2770	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.800	0.000	0.000	0.00
2775	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00
2780	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	6,000.000	0.000	0.000	0.00
2785	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
2790	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	891.000	0.000	0.000	0.00
2795	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	445.500	0.000	0.000	0.00
2800	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	455.000	0.000	0.000	0.00
2805	04506023	001	RAIL (TY SSTR)	LF	56.000	162.000	0.000	0.000	0.00
2810	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	162.000	0.000	0.000	0.00
2815	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
2825	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2826	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2827	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	31,329.600	0.000	0.000	0.00
2828	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	3,916.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2895	04006005	000	CEM STABIL BKFL	CY	172.000	251.800	0.000	0.000	0.00
2900	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	7,540.000	0.000	0.000	0.00
2905	04206013	000	CL C CONC (ABUT)	CY	1,550.000	64.000	0.000	0.000	0.00
2910	04206029	000	CL C CONC (CAP)	CY	1,400.000	188.100	0.000	0.000	0.00
2915	04206037	000	CL C CONC (COLUMN)	CY	1,200.000	154.000	0.000	0.000	0.00
2920	04206043	000	CL C CONC (FOOTING)	CY	1,000.000	207.900	0.000	0.000	0.00
2925	04226001	000	REINF CONC SLAB	SF	24.000	60,000.000	0.000	0.000	0.00
2930	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
2935	04256039	000	PRESTR CONC GIRDER (TX54)	LF	215.000	7,471.020	0.000	0.000	0.00
2940	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	580.000	54.200	0.000	0.000	0.00
2945	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	154.700	0.000	0.000	0.00
2950	04506023	001	RAIL (TY SSTR)	LF	56.000	1,938.000	0.000	0.000	0.00
2955	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	1,125.000	0.000	0.000	0.00
2960	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	196.000	0.000	0.000	0.00
2965	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,940.000	2.000	0.000	0.000	0.00
2975	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
2976	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
2977	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	322,712.000	0.000	0.000	0.00

3350	04256036	000	PRESTR CONC GIRDER (TX34)	LF	185.000	477.210	0.000	0.000	0.00
3355	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	247.200	0.000	0.000	0.00
3360	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	186.100	0.000	0.000	0.00
3365	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	88.000	0.000	0.000	0.00
3375	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
3376	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
3377	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	41,944.000	0.000	0.000	0.00
3378	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,243.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3445	04006005	000	CEM STABIL BKFL	CY	172.000	155.400	0.000	0.000	0.00
3450	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,100.000	0.000	0.000	0.00
3455	04206013	000	CL C CONC (ABUT)	CY	1,550.000	50.500	0.000	0.000	0.00
3460	04206029	000	CL C CONC (CAP)	CY	1,400.000	36.200	0.000	0.000	0.00
3465	04226001	000	REINF CONC SLAB	SF	24.000	6,000.000	0.000	0.000	0.00
3470	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
3475	04256035	000	PRESTR CONC GIRDER (TX28)	LF	192.000	742.500	0.000	0.000	0.00
3480	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	263.200	0.000	0.000	0.00
3485	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	324.000	0.000	0.000	0.00
3490	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
3500	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
3501	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
3502	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	47,080.000	0.000	0.000	0.00
3503	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,885.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3570	04006005	000	CEM STABIL BKFL	CY	172.000	189.800	0.000	0.000	0.00
3575	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,080.000	0.000	0.000	0.00
3580	04206013	000	CL C CONC (ABUT)	CY	1,550.000	63.200	0.000	0.000	0.00
3585	04226001	000	REINF CONC SLAB	SF	24.000	4,008.000	0.000	0.000	0.00
3590	04226015	000	APPROACH SLAB	CY	750.000	77.200	0.000	0.000	0.00
3595	04256036	000	PRESTR CONC GIRDER (TX34)	LF	185.000	477.040	0.000	0.000	0.00
3600	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	203.500	0.000	0.000	0.00
3605	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	186.000	0.000	0.000	0.00
3610	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	98.000	0.000	0.000	0.00
3620	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
3621	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
3622	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	46,224.000	0.000	0.000	0.00
3623	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,778.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3690	04006005	000	CEM STABIL BKFL	CY	172.000	155.400	0.000	0.000	0.00
3695	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,100.000	0.000	0.000	0.00
3700	04206013	000	CL C CONC (ABUT)	CY	1,550.000	50.500	0.000	0.000	0.00
3705	04206029	000	CL C CONC (CAP)	CY	1,400.000	36.200	0.000	0.000	0.00
3710	04226001	000	REINF CONC SLAB	SF	24.000	6,000.000	0.000	0.000	0.00
3715	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
3720	04256035	000	PRESTR CONC GIRDER (TX28)	LF	192.000	742.500	0.000	0.000	0.00
3725	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	204.000	0.000	0.000	0.00
3730	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	324.000	0.000	0.000	0.00
3735	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
3745	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
3746	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
3747	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	47,080.000	0.000	0.000	0.00
3748	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,885.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 020 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3815	04006005	000	CEM STABIL BKFL	CY	172.000	78.400	0.000	0.000	0.00
3820	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,044.000	0.000	0.000	0.00
3825	04206013	000	CL C CONC (ABUT)	CY	1,550.000	25.000	0.000	0.000	0.00
3830	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00
3835	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	3,200.000	0.000	0.000	0.00
3840	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
3845	04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	200.000	471.000	0.000	0.000	0.00
3850	04256010	000	PRESTR CONC SLAB BEAM (5SB12)	LF	200.000	235.500	0.000	0.000	0.00
3855	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	144.900	0.000	0.000	0.00
3860	04506006	001	RAIL (TY T223)	LF	126.000	184.000	0.000	0.000	0.00
3865	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
3875	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
3876	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
3877	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	44,683.200	0.000	0.000	0.00
3878	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,585.400	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 021 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3945	04006005	000	CEM STABIL BKFL	CY	172.000	83.000	0.000	0.000	0.00
3950	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	960.000	0.000	0.000	0.00
3955	04206013	000	CL C CONC (ABUT)	CY	1,550.000	26.400	0.000	0.000	0.00
3960	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00
3965	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	6,000.000	0.000	0.000	0.00

3970	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
3975	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	891.000	0.000	0.000	0.00
3980	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	445.500	0.000	0.000	0.00
3985	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	147.400	0.000	0.000	0.00
3990	04506006	001	RAIL (TY T223)	LF	126.000	324.000	0.000	0.000	0.00
3995	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
4005	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4006	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4007	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	41,088.000	0.000	0.000	0.00
4008	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,136.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 022 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4075	04006005	000	CEM STABIL BKFL	CY	172.000	83.000	0.000	0.000	0.00
4100	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4120	04506006	001	RAIL (TY T223)	LF	126.000	424.000	0.000	0.000	0.00
4135	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4136	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4137	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	52,644.000	0.000	0.000	0.00
4138	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,580.500	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4205	04006005	000	CEM STABIL BKFL	CY	172.000	150.000	0.000	0.000	0.00
4210	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	880.000	0.000	0.000	0.00
4215	04206013	000	CL C CONC (ABUT)	CY	1,550.000	54.300	0.000	0.000	0.00
4220	04226001	000	REINF CONC SLAB	SF	24.000	3,200.000	0.000	0.000	0.00
4225	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4230	04256036	000	PRESTR CONC GIRDER (TX34)	LF	185.000	397.500	0.000	0.000	0.00
4235	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	245.400	0.000	0.000	0.00
4240	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	186.000	0.000	0.000	0.00
4245	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
4255	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4256	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4257	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	37,664.000	0.000	0.000	0.00
4258	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	4,708.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4325	04006005	000	CEM STABIL BKFL	CY	172.000	83.000	0.000	0.000	0.00
4330	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,176.000	0.000	0.000	0.00

4335	04206013	000	CL C CONC (ABUT)	CY	1,550.000	26.400	0.000	0.000	0.00
4340	04206029	000	CL C CONC (CAP)	CY	1,400.000	19.800	0.000	0.000	0.00
4345	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	6,000.000	0.000	0.000	0.00
4350	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4355	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	891.000	0.000	0.000	0.00
4360	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	445.500	0.000	0.000	0.00
4365	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	261.500	0.000	0.000	0.00
4370	04506006	001	RAIL (TY T223)	LF	126.000	162.000	0.000	0.000	0.00
4375	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
4385	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4386	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4387	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	50,332.800	0.000	0.000	0.00
4388	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,291.600	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4455	04006005	000	CEM STABIL BKFL	CY	172.000	150.000	0.000	0.000	0.00
4460	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	880.000	0.000	0.000	0.00
4465	04206013	000	CL C CONC (ABUT)	CY	1,550.000	54.300	0.000	0.000	0.00
4470	04226001	000	REINF CONC SLAB	SF	24.000	3,200.000	0.000	0.000	0.00
4475	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4480	04256036	000	PRESTR CONC GIRDER (TX34)	LF	185.000	397.500	0.000	0.000	0.00
4485	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	211.200	0.000	0.000	0.00
4490	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	186.000	0.000	0.000	0.00
4495	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	78.000	0.000	0.000	0.00
4505	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4506	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4507	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	37,664.000	0.000	0.000	0.00
4508	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	4,708.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 026 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4575	04006005	000	CEM STABIL BKFL	CY	172.000	78.400	0.000	0.000	0.00
4600	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4620	04506006	001	RAIL (TY T223)	LF	126.000	184.000	0.000	0.000	0.00
4635	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4636	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4637	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	44,683.200	0.000	0.000	0.00
4638	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	5,585.400	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 027 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4705	04006005	000	CEM STABIL BKFL	CY	172.000	320.000	0.000	0.000	0.00
4710	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	2,472.000	0.000	0.000	0.00
4715	04206013	000	CL C CONC (ABUT)	CY	1,550.000	57.600	0.000	0.000	0.00
4720	04206029	000	CL C CONC (CAP)	CY	1,400.000	68.400	0.000	0.000	0.00
4725	04206037	000	CL C CONC (COLUMN)	CY	1,200.000	58.900	0.000	0.000	0.00
4730	04206043	000	CL C CONC (FOOTING)	CY	1,000.000	76.800	0.000	0.000	0.00
4735	04226001	000	REINF CONC SLAB	SF	24.000	25,000.000	0.000	0.000	0.00
4740	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4745	04256039	000	PRESTR CONC GIRDER (TX54)	LF	215.000	3,112.500	0.000	0.000	0.00
4750	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	580.000	82.100	0.000	0.000	0.00
4755	04506023	001	RAIL (TY SSTR)	LF	56.000	1,298.000	0.000	0.000	0.00
4760	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	120.000	0.000	0.000	0.00
4770	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4771	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4772	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	105,801.600	0.000	0.000	0.00
4773	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	13,225.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 028 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4840	04006005	000	CEM STABIL BKFL	CY	172.000	320.000	0.000	0.000	0.00
4845	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	2,472.000	0.000	0.000	0.00
4850	04206013	000	CL C CONC (ABUT)	CY	1,550.000	57.600	0.000	0.000	0.00
4855	04206029	000	CL C CONC (CAP)	CY	1,400.000	68.400	0.000	0.000	0.00
4860	04206037	000	CL C CONC (COLUMN)	CY	1,200.000	51.800	0.000	0.000	0.00
4865	04206043	000	CL C CONC (FOOTING)	CY	1,000.000	76.800	0.000	0.000	0.00
4870	04226001	000	REINF CONC SLAB	SF	24.000	25,000.000	0.000	0.000	0.00
4875	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
4880	04256039	000	PRESTR CONC GIRDER (TX54)	LF	215.000	3,112.500	0.000	0.000	0.00
4885	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	580.000	50.100	0.000	0.000	0.00
4890	04506023	001	RAIL (TY SSTR)	LF	56.000	1,298.000	0.000	0.000	0.00
4895	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	120.000	0.000	0.000	0.00
4905	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4906	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4907	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	105,801.600	0.000	0.000	0.00
4908	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	13,225.200	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 029 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4975	04006005	000	CEM STABIL BKFL	CY	172.000	150.000	0.000	0.000	0.00
4980	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,136.000	0.000	0.000	0.00

4985	04206013	000	CL C CONC (ABUT)	CY	1,550.000	50.600	0.000	0.000	0.00
4990	04206029	000	CL C CONC (CAP)	CY	1,400.000	36.000	0.000	0.000	0.00
4995	04226001	000	REINF CONC SLAB	SF	24.000	6,000.000	0.000	0.000	0.00
5000	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
5005	04256035	000	PRESTR CONC GIRDER (TX28)	LF	192.000	742.500	0.000	0.000	0.00
5010	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	152.500	0.000	0.000	0.00
5015	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	348.000	0.000	0.000	0.00
5020	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	80.000	0.000	0.000	0.00
5030	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
5031	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
5032	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	48,620.800	0.000	0.000	0.00
5033	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,077.600	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 030 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5100	04006005	000	CEM STABIL BKFL	CY	172.000	150.000	0.000	0.000	0.00
5105	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	1,136.000	0.000	0.000	0.00
5110	04206013	000	CL C CONC (ABUT)	CY	1,550.000	50.600	0.000	0.000	0.00
5115	04206029	000	CL C CONC (CAP)	CY	1,400.000	36.000	0.000	0.000	0.00
5120	04226001	000	REINF CONC SLAB	SF	24.000	6,000.000	0.000	0.000	0.00
5125	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
5130	04256035	000	PRESTR CONC GIRDER (TX28)	LF	192.000	742.500	0.000	0.000	0.00
5135	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	137.500	0.000	0.000	0.00
5140	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	88.000	348.000	0.000	0.000	0.00
5145	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	80.000	0.000	0.000	0.00
5155	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
5156	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
5157	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	48,620.800	0.000	0.000	0.00
5158	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,077.600	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 031 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5225	04006005	000	CEM STABIL BKFL	CY	172.000	37.000	0.000	0.000	0.00
5250	04226015	000	APPROACH SLAB	CY	750.000	61.000	0.000	0.000	0.00
5270	04506006	001	RAIL (TY T223)	LF	126.000	224.000	0.000	0.000	0.00
5285	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
5286	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
5287	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	50,876.000	0.000	0.000	0.00
5288	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	6,359.500	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 032 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5355	04006005	000	CEM STABIL BKFL	CY	172.000	21.000	0.000	0.000	0.00
5360	04326001	000	RIPRAP (CONC)(4 IN)	CY	510.000	3.000	0.000	0.000	0.00
5365	04626119	002	CONC BOX CULV (4 FT X 1.5 FT)	LF	295.000	236.000	0.000	0.000	0.00
5370	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	7,040.000	8.000	0.000	0.000	0.00
5380	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
5381	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 033 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5450	04006005	000	CEM STABIL BKFL	CY	172.000	143.000	0.000	0.000	0.00
5455	04006008	000	CUT & RESTORE ASPH PAVING	SY	76.000	164.000	0.000	0.000	0.00
5460	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	82.000	0.000	0.000	0.00
5465	04326001	000	RIPRAP (CONC)(4 IN)	CY	510.000	2.000	0.000	0.000	0.00
5470	04626119	002	CONC BOX CULV (4 FT X 1.5 FT)	LF	295.000	820.000	0.000	0.000	0.00
5475	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	5,060.000	1.000	0.000	0.000	0.00
5480	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	7,040.000	8.000	0.000	0.000	0.00
5490	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
5491	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$41,403,498.34**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	700.000	445.00	268.000	187,600.00
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	10.000	195,412.00	3,181.000	31,810.00
01106001	000	EXCAVATION (ROADWAY)	CY	10.000	154,715.00	97,767.000	977,670.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.000	1,140,244.00	361,745.540	2,893,964.32
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	2.500	823,844.00	21,150.000	52,875.00
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.120	823,844.00	63,055.450	7,566.65
01666002	000	FERTILIZER	TON	1,000.000	7.02	1.300	1,300.00
02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	77.000	187,355.00	14,663.285	1,129,072.95
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	13,537.00	1,079.600	172,736.00
02606073	000	LIME TRT (SUBGRADE)(8")	SY	2.900	678,125.00	54,497.900	158,043.91
04006005	000	CEM STABIL BKFL	CY	172.000	9,444.00	3,138.551	539,830.77
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	2,978.00	2,478.000	4,956.00
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	107.000	9,489.00	9,489.000	1,015,323.00
04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	115.000	1,106.00	1,106.000	127,190.00
04206013	000	CL C CONC (ABUT)	CY	1,550.000	126.80	126.800	196,540.00
04206029	000	CL C CONC (CAP)	CY	1,400.000	247.90	247.900	347,060.00
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	15.000	55,100.00	55,100.000	826,500.00
04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	200.000	471.00	471.000	94,200.00
04256010	000	PRESTR CONC SLAB BEAM (5SB12)	LF	200.000	235.50	235.500	47,100.00
04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	200.000	4,897.50	4,897.500	979,500.00
04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	200.000	6,087.00	6,087.000	1,217,400.00
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.000	3,359.40	455.880	91,176.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	185.000	643.00	643.000	118,955.00
04606002	000	CMP (GAL STL 18 IN)	LF	75.000	387.00	194.000	14,550.00
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	230.000	206.00	48.000	11,040.00
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	300.000	686.00	743.500	223,050.00
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	400.000	9,027.00	6,977.080	2,790,832.00
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	560.000	6,996.00	1,291.500	723,240.00
04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	500.000	1,943.00	1,877.020	938,510.00
04626119	002	CONC BOX CULV (4 FT X 1.5 FT)	LF	295.000	230.00	230.000	67,850.00
04626203	002	CONC BOX CULV (3 FT X 1.5 FT)	LF	220.000	484.00	112.000	24,640.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	66.000	6,167.00	1,831.500	120,879.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	81.000	3,490.00	332.000	26,892.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	105.000	197.00	115.000	12,075.00
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,920.000	7.00	3.000	11,760.00
04656269	001	INLET (COMPL)(TY C)	EA	3,330.000	8.00	5.000	16,650.00
04656284	001	MANHOLE (COMPL)(SPECIAL)	EA	6,900.000	20.00	4.000	27,600.00
04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	6,500.000	11.00	4.000	26,000.00
04676134	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P)	EA	10,400.000	4.00	4.000	41,600.00
04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	7,040.000	1.00	1.000	7,040.00
04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	10,900.000	24.00	12.000	130,800.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	940.000	14.00	11.000	10,340.00
04676359	000	SET (TY II) (18 IN) (RCP) (4: 1) (P)	EA	940.000	20.00	8.000	7,520.00

04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,680.000	10.00	11.000	18,480.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,200.000	34.00	13.000	15,600.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,230.000	26.00	3.000	3,690.00
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,230.000	2.00	2.000	2,460.00
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,400.000	5.00	3.000	7,200.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,650.000	4.00	6.000	15,900.00
04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,150.000	1.00	1.000	2,150.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,150.000	2.00	1.000	2,150.00
04966004	000	REMOV STR (SET)	EA	410.000	153.00	87.000	35,670.00
04966007	000	REMOV STR (PIPE)	LF	23.000	4,876.00	2,403.000	55,269.00
05006001	000	MOBILIZATION	LS	12,800,000.000	1.00	0.900	11,520,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	9,800.000	57.00	13.000	127,400.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	50.000	5,067.00	314.000	15,700.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	23.000	6,693.00	474.080	10,903.84
05066024		CONSTRUCTION EXITS (REMOVE)	SY	6.040	0.00	155.540	939.46
05066034	005	CONSTRUCTION PERIMETER FENCE	LF	4.000	7,374.00	5,227.000	20,908.00
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.000	25,251.00	2,773.000	11,092.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.300	25,251.00	93.000	120.90
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	29.000	18,230.00	14,100.000	408,900.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	9.000	23,800.00	300.000	2,700.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,200.000	21.00	19.000	193,800.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	11.000	14,570.00	171.000	1,881.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	20.000	470.00	870.000	17,400.00
06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	8,800.000	11.00	6.000	52,800.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	60.000	232.00	35.000	2,100.00
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	45.000	3,420.00	354.000	15,930.00
61856002	002	TMA (STATIONARY)	DAY	100.000	2,730.00	65.000	6,500.00
61856005	002	TMA (MOBILE OPERATION)	DAY	250.000	3,960.00	1.000	250.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	12,310,728.160	12,310,728.16
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	11,227.130	11,227.13
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.00	44,322.780	44,322.78
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	5,119.490	0.00	3.000	15,358.47
		Added by Change Order No.4					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	2,730.000	0.00	1.000	2,730.00
		Added By Change Order No.6					

TOTAL ITEM EARNINGS TO DATE

\$41,403,498.34