



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/09/21**

CONTRACT ID: **010903037**
 PROJECT: **STP 2019(864)HES**
 CONTRACT: **05193031**
 AWARD AMOUNT: **\$1,390,005.00**
 PROJECTED AMOUNT: **\$1,394,005.00**
 ADJ. PROJECTED AMOUNT: **\$1,394,005.00**
 CONTRACTOR: **STRIPING TECHNOLOGY, L.P.**

HIGHWAY: **US 287**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **HOUSTON**
 AREA ENGINEER: **Seth Franks, P.E.**
 AREA NUMBER: **030**

ESTIMATE NUMBER: **0020**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/01/2021** to **01/27/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **99.28**
 % RETAINAGE: **0.00**

LETTING DATE: **05/07/2019**
 AWARD DATE: **05/30/2019**
 NOTICE TO PROCEED DATE: **06/27/2019**
 WORK BEGIN DATE: **10/15/2019**
 ACCEPTED DATE: **12/02/2020**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,405,357.04	\$1,395,357.04	\$10,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,405,357.04	\$1,395,357.04	\$10,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<hr style="border-top: 3px double #000;"/>			
PAID TO CONTRACTOR	\$1,405,357.04	\$1,395,357.04	\$10,000.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	10/15/2019	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	07/29/2019	<u>LIQ DAMAGE RATE:</u>	\$685.00
<u>BID DAYS:</u>	139	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	139	PER DAY	\$685.00
<u>DAYS CHARGED TO DATE:</u>	138	<u>TOTAL:</u>	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>	<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
01/01/2021		1	HOLIDAY	27	0	27
01/02/2021		1	SATURDAY			
01/03/2021		1	SUNDAY			
01/04/2021		1	AWAITING FINAL DOCUMENTATION	AWAITING FINAL DOC		17
01/05/2021		1	AWAITING FINAL DOCUMENTATION	HOLIDAY		1
01/06/2021		1	AWAITING FINAL DOCUMENTATION	OTHER - SEE RMRKS		1
01/07/2021		1	AWAITING FINAL DOCUMENTATION	SATURDAY		4
01/08/2021		1	AWAITING FINAL DOCUMENTATION	SUNDAY		4
01/09/2021		1	SATURDAY			
01/10/2021		1	SUNDAY			
01/11/2021		1	AWAITING FINAL DOCUMENTATION			
01/12/2021		1	AWAITING FINAL DOCUMENTATION			
01/13/2021		1	AWAITING FINAL DOCUMENTATION			
01/14/2021		1	AWAITING FINAL DOCUMENTATION			
01/15/2021		1	AWAITING FINAL DOCUMENTATION			
01/16/2021		1	SATURDAY			
01/17/2021		1	SUNDAY			
01/18/2021		1	AWAITING FINAL DOCUMENTATION			
01/19/2021		1	AWAITING FINAL DOCUMENTATION			
01/20/2021		1	AWAITING FINAL DOCUMENTATION			
01/21/2021		1	AWAITING FINAL DOCUMENTATION			
01/22/2021		1	AWAITING FINAL DOCUMENTATION			
01/23/2021		1	SATURDAY			
01/24/2021		1	SUNDAY			
01/25/2021		1	AWAITING FINAL DOCUMENTATION			
01/26/2021		1	AWAITING FINAL DOCUMENTATION			
01/27/2021		1	Files sent to DCO			

WORK PERFORMED THIS PERIOD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
PROJECT STP 2019(864)HES				CONTROL 010903037					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
0060	05006001	000	MOBILIZATION	LS	100,000.000	0.007	\$700.00	0.07	0.07
PROJECT STP 2019(864)HES				CONTROL 017507058					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
0335	05006001	000	MOBILIZATION	LS	100,000.000	0.001	\$100.00	0.01	0.01
PROJECT STP 2019(864)HES				CONTROL 017508045					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
0560	05006001	000	MOBILIZATION	LS	100,000.000	0.001	\$100.00	0.01	0.01
PROJECT STP 2019(864)HES				CONTROL 017601111					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
0790	05006001	000	MOBILIZATION	LS	100,000.000	0.007	\$700.00	0.07	0.07
PROJECT STP 2019(864)HES				CONTROL 017602122					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
1020	05006001	000	MOBILIZATION	LS	100,000.000	0.003	\$300.00	0.03	0.03
PROJECT STP 2019(864)HES				CONTROL 017603137					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
1245	05006001	000	MOBILIZATION	LS	100,000.000	0.015	\$1,500.00	0.15	0.15
PROJECT STP 2019(864)HES				CONTROL 017604085					
CATEGORY 001				DESCRIPTION TRAFFIC ITEMS					
1475	05006001	000	MOBILIZATION	LS	100,000.000	0.007	\$700.00	0.07	0.07

PROJECT STP 2019(864)HES CONTROL 017605188
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1700	05006001	000	MOBILIZATION	LS	100,000.000	0.020	\$2,000.00	0.20	0.20

PROJECT STP 2019(864)HES CONTROL 017701107
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1925	05006001	000	MOBILIZATION	LS	100,000.000	0.008	\$800.00	0.08	0.08

PROJECT STP 2019(864)HES CONTROL 017702101
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2150	05006001	000	MOBILIZATION	LS	100,000.000	0.009	\$900.00	0.09	0.09

PROJECT STP 2019(864)HES CONTROL 019904074
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2380	05006001	000	MOBILIZATION	LS	100,000.000	0.003	\$300.00	0.03	0.03

PROJECT STP 2019(864)HES CONTROL 021303103
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2605	05006001	000	MOBILIZATION	LS	100,000.000	0.006	\$600.00	0.06	0.06

PROJECT STP 2019(864)HES CONTROL 255301119
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2835	05006001	000	MOBILIZATION	LS	100,000.000	0.007	\$700.00	0.07	0.07

PROJECT STP 2019(864)HES CONTROL 256001082
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3065	05006001	000	MOBILIZATION	LS	100,000.000	0.006	\$600.00	0.06	0.06

TOTAL ITEM EARNINGS THIS ESTIMATE

\$10,000.00

CONTRACT LINE ITEMS

PROJECT STP 2019(864)HES CONTROL 010903037
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	100,000.000	0.070	0.000	0.07	7,000.00
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	12.000	0.000	12.00	90,000.00
0070	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	24.000	0.000	24.00	15,000.00
0075	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	5.000	0.000	5.00	1,750.00
0080	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	18.000	0.000	18.00	9,000.00
0085	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	28.000	0.000	28.00	2,100.00
0090	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	24.000	0.000	24.00	2,400.00
0095	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	1,236.000	0.000	1,068.00	1,068.00
0100	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	1.000	0.000	1.00	190.00
0105	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	1.000	0.000	1.00	240.00
0110	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	192.000	0.000	154.00	6,160.00
0115	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	85.000	0.000	158.00	790.00
0120	61856002	000	TMA (STATIONARY)	DAY	75.000	5.000	0.000	9.00	675.00

Category Subtotal \$136,373.00

PROJECT STP 2019(864)HES CONTROL 017507058
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0335	05006001	000	MOBILIZATION	LS	100,000.000	0.010	0.000	0.01	1,000.00
0340	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	2.000	0.000	2.00	1,250.00
0345	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	10.000	0.000	10.00	3,500.00
0350	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	6.000	0.000	6.00	3,000.00
0355	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	3.000	0.000	2.00	150.00
0360	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	8.000	0.000	7.00	700.00
0365	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	177.000	0.000	130.00	130.00
0370	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	370.000	0.000	378.00	355.32
0375	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	50.000	0.000	38.00	38.00
0380	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	5.000	0.000	6.00	1,140.00
0385	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	5.000	0.000	6.00	1,440.00
0390	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	16.000	0.000	14.00	560.00
0395	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	19.000	0.000	7.00	25.20
0400	61856002	000	TMA (STATIONARY)	DAY	75.000	2.000	0.000	6.00	450.00

Category Subtotal \$13,738.52

PROJECT STP 2019(864)HES CONTROL 017508045
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0560	05006001	000	MOBILIZATION	LS	100,000.000	0.010	0.000	0.01	1,000.00
0565	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	6.000	0.000	6.00	3,750.00

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0570	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	2.000	0.000	2.00	1,620.00
0575	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	3.000	0.000	3.00	1,050.00
0580	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	4.000	0.000	4.00	2,000.00
0590	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	6.000	0.000	6.00	600.00
0595	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	129.000	0.000	130.00	130.00
0600	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	570.000	0.000	570.00	535.80
0605	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	140.000	0.000	112.00	112.00
0610	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	3.000	0.000	5.00	950.00
0615	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	3.000	0.000	5.00	1,200.00
0620	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	46.000	0.000	40.00	1,600.00
0625	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	30.000	0.000	53.00	190.80
0630	61856002	000	TMA (STATIONARY)	DAY	75.000	2.000	0.000	1.00	75.00

Category Subtotal \$14,813.60

PROJECT STP 2019(864)HES CONTROL 017601111

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0790	05006001	000	MOBILIZATION	LS	100,000.000	0.070	0.000	0.07	7,000.00
0795	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	30.000	0.000	30.00	18,750.00
0800	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	7.000	0.000	7.00	5,670.00
0805	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	37.000	0.000	36.00	12,600.00
0810	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	24.000	0.000	24.00	12,000.00
0815	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	97.000	0.000	95.00	7,125.00
0820	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	30.000	0.000	30.00	3,000.00
0825	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	1,125.000	0.000	1,342.00	1,342.00
0830	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	5,560.000	0.000	5,575.00	5,240.50
0835	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	892.000	0.000	502.00	502.00
0840	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	29.000	0.000	36.00	6,840.00
0845	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	29.000	0.000	34.00	8,160.00
0850	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	240.000	0.000	235.00	9,400.00
0855	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	281.000	0.000	286.00	1,029.60
0860	61856002	000	TMA (STATIONARY)	DAY	75.000	7.000	0.000	11.00	825.00

Category Subtotal \$99,484.10

PROJECT STP 2019(864)HES CONTROL 017602122

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1020	05006001	000	MOBILIZATION	LS	100,000.000	0.030	0.000	0.03	3,000.00
1025	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	20.000	0.000	20.00	12,500.00
1030	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	25.000	0.000	25.00	8,750.00
1035	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	15.000	0.000	15.00	7,500.00
1040	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	35.000	0.000	37.00	2,775.00
1045	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	20.000	0.000	18.00	1,800.00

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1050	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	921.000	0.000	1,094.00	1,094.00
1055	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	4,500.000	0.000	2,715.00	2,552.10
1060	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	604.000	0.000	318.00	318.00
1065	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	20.000	0.000	25.00	4,750.00
1070	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	20.000	0.000	25.00	6,000.00
1075	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	194.000	0.000	161.00	6,440.00
1080	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	226.000	0.000	188.00	676.80
1085	61856002	000	TMA (STATIONARY)	DAY	75.000	5.000	0.000	8.00	600.00

Category Subtotal \$58,755.90

PROJECT STP 2019(864)HES CONTROL 017603137

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1245	05006001	000	MOBILIZATION	LS	100,000.000	0.150	0.000	0.15	15,000.00
1250	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	20.000	0.000	20.00	12,500.00
1255	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	5.000	0.000	6.00	4,860.00
1260	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	23.000	0.000	20.00	7,000.00
1265	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	120.000	0.000	119.00	59,500.00
1270	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	114.000	0.000	84.00	6,300.00
1275	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	124.000	0.000	104.00	10,400.00
1280	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	5,835.000	0.000	4,210.00	4,210.00
1285	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	19,420.000	0.000	14,080.00	13,235.20
1290	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	540.000	0.000	326.00	326.00
1295	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	120.000	0.000	152.00	28,880.00
1300	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	120.000	0.000	150.00	36,000.00
1305	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	162.000	0.000	113.00	4,520.00
1310	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	977.000	0.000	1,172.00	4,219.20
1315	61856002	000	TMA (STATIONARY)	DAY	75.000	30.000	0.000	27.00	2,025.00

Category Subtotal \$208,975.40

PROJECT STP 2019(864)HES CONTROL 017604085

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1475	05006001	000	MOBILIZATION	LS	100,000.000	0.070	0.000	0.07	7,000.00
1480	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	38.000	0.000	38.00	23,750.00
1485	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	1.000	0.000	1.00	350.00
1490	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	31.000	0.000	31.00	15,500.00
1495	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	37.000	0.000	33.00	2,475.00
1500	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	38.000	0.000	38.00	3,800.00
1505	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	1,761.000	0.000	5,133.00	5,133.00
1510	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	8,680.000	0.000	18,475.00	17,366.50
1515	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	1,116.000	0.000	664.00	664.00
1520	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	38.000	0.000	67.00	12,730.00

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1525	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	38.000	0.000	65.00	15,600.00
1530	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	314.000	0.000	208.00	8,320.00
1535	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	436.000	0.000	475.00	1,710.00
1540	61856002	000	TMA (STATIONARY)	DAY	75.000	10.000	0.000	10.00	750.00
Category Subtotal									\$115,148.50

PROJECT STP 2019(864)HES CONTROL 017605188

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1700	05006001	000	MOBILIZATION	LS	100,000.000	0.200	0.000	0.20	20,000.00
1705	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	100.000	0.000	102.00	63,750.00
1710	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	3.000	0.000	7.00	2,450.00
1715	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	92.000	0.000	96.00	48,000.00
1720	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	92.000	0.000	101.00	7,575.00
1725	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	106.000	0.000	96.00	9,600.00
1730	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	4,836.000	0.000	2,292.00	2,292.00
1735	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	21,500.000	0.000	7,542.00	7,089.48
1740	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	3,000.000	0.000	1,243.00	1,243.00
1745	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	104.000	0.000	150.00	28,500.00
1750	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	104.000	0.000	150.00	36,000.00
1755	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	800.000	0.000	354.00	14,160.00
1760	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	1,080.000	0.000	911.00	3,279.60
1765	61856002	000	TMA (STATIONARY)	DAY	75.000	26.000	0.000	35.00	2,625.00
Category Subtotal									\$246,564.08

PROJECT STP 2019(864)HES CONTROL 017701107

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1925	05006001	000	MOBILIZATION	LS	100,000.000	0.080	0.000	0.08	8,000.00
1930	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	47.000	0.000	47.00	29,375.00
1935	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	4.000	0.000	4.00	3,240.00
1940	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	35.000	0.000	48.00	24,000.00
1945	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	48.000	0.000	49.00	3,675.00
1950	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	52.000	0.000	52.00	5,200.00
1955	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	1,887.000	0.000	2,565.00	2,565.00
1960	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	9,510.000	0.000	9,683.00	9,102.02
1965	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	1,260.000	0.000	1,036.00	1,036.00
1970	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	49.000	0.000	63.00	11,970.00
1975	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	49.000	0.000	64.00	15,360.00
1980	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	390.000	0.000	315.00	12,600.00
1985	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	477.000	0.000	648.00	2,332.80
1990	61856002	000	TMA (STATIONARY)	DAY	75.000	13.000	0.000	14.00	1,050.00
Category Subtotal									\$129,505.82

PROJECT STP 2019(864)HES CONTROL 017702101
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2150	05006001	000	MOBILIZATION	LS	100,000.000	0.090	0.000	0.09	9,000.00
2155	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	48.000	0.000	48.00	30,000.00
2160	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	2.000	0.000	2.00	1,620.00
2165	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	1.000	0.000	1.00	350.00
2170	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	41.000	0.000	28.00	14,000.00
2175	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	45.000	0.000	45.00	3,375.00
2180	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	50.000	0.000	49.00	4,900.00
2185	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	2,490.000	0.000	2,391.00	2,391.00
2190	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	9,490.000	0.000	9,104.00	8,557.76
2200	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	48.000	0.000	47.00	8,930.00
2205	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	48.000	0.000	47.00	11,280.00
2215	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	478.000	0.000	496.00	1,785.60
2220	61856002	000	TMA (STATIONARY)	DAY	75.000	12.000	0.000	12.00	900.00

Category Subtotal \$97,089.36

PROJECT STP 2019(864)HES CONTROL 019904074
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2380	05006001	000	MOBILIZATION	LS	100,000.000	0.030	0.000	0.03	3,000.00
2385	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	10.000	0.000	10.00	6,250.00
2390	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	2.000	0.000	2.00	700.00
2395	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	6.000	0.000	6.00	3,000.00
2400	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	16.000	0.000	17.00	1,275.00
2405	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	10.000	0.000	10.00	1,000.00
2410	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	630.000	0.000	652.00	652.00
2415	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	1,830.000	0.000	1,907.00	1,792.58
2420	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	600.000	0.000	444.00	444.00
2425	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	10.000	0.000	10.00	1,900.00
2430	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	10.000	0.000	10.00	2,400.00
2435	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	80.000	0.000	60.00	2,400.00
2440	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	92.000	0.000	98.00	352.80
2445	61856002	000	TMA (STATIONARY)	DAY	75.000	3.000	0.000	4.00	300.00

Category Subtotal \$25,466.38

PROJECT STP 2019(864)HES CONTROL 021303103
 CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2605	05006001	000	MOBILIZATION	LS	100,000.000	0.060	0.000	0.06	6,000.00
2610	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	28.000	0.000	28.00	17,500.00
2615	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	1.000	0.000	1.00	810.00
2620	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	2.000	0.000	1.00	350.00
2625	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	23.000	0.000	23.00	11,500.00

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2630	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	30.000	0.000	27.00	2,025.00
2635	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	28.000	0.000	28.00	2,800.00
2640	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	1,422.000	0.000	2,003.00	2,003.00
2645	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	7,120.000	0.000	8,415.00	7,910.10
2650	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	784.000	0.000	902.00	902.00
2655	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	29.000	0.000	45.00	8,550.00
2660	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	29.000	0.000	45.00	10,800.00
2665	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	196.000	0.000	162.00	6,480.00
2670	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	359.000	0.000	317.00	1,141.20
2675	61856002	000	TMA (STATIONARY)	DAY	75.000	7.000	0.000	9.00	675.00

Category Subtotal \$79,446.30

PROJECT STP 2019(864)HES CONTROL 255301119

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2835	05006001	000	MOBILIZATION	LS	100,000.000	0.070	0.000	0.07	7,000.00
2840	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	26.000	0.000	26.00	16,250.00
2845	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	10.000	0.000	8.00	6,480.00
2855	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	23.000	0.000	37.00	18,500.00
2860	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	68.000	0.000	38.00	2,850.00
2865	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	32.000	0.000	32.00	3,200.00
2870	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	1,392.000	0.000	3,761.00	3,761.00
2875	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	4,630.000	0.000	12,492.00	11,742.48
2880	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	780.000	0.000	384.00	384.00
2885	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	32.000	0.000	37.00	7,030.00
2890	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	32.000	0.000	37.00	8,880.00
2895	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	234.000	0.000	196.00	7,840.00
2900	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	234.000	0.000	278.00	1,000.80
2905	61856002	000	TMA (STATIONARY)	DAY	75.000	8.000	0.000	14.00	1,050.00

Category Subtotal \$95,968.28

PROJECT STP 2019(864)HES CONTROL 256001082

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3065	05006001	000	MOBILIZATION	LS	100,000.000	0.060	0.000	0.06	6,000.00
3070	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	24.000	0.000	24.00	15,000.00
3075	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	8.000	0.000	8.00	6,480.00
3080	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	44.000	0.000	43.00	15,050.00
3085	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	20.000	0.000	20.00	10,000.00
3090	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	64.000	0.000	67.00	5,025.00
3095	06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	28.000	0.000	28.00	2,800.00
3100	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	1,038.000	0.000	1,155.00	1,155.00
3105	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	2,620.000	0.000	2,490.00	2,340.60

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3110	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	568.000	0.000	356.00	356.00
3115	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	27.000	0.000	26.00	4,940.00
3120	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	27.000	0.000	26.00	6,240.00
3125	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	176.000	0.000	171.00	6,840.00
3130	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	131.000	0.000	167.00	601.20
3135	61856002	000	TMA (STATIONARY)	DAY	75.000	7.000	0.000	16.00	1,200.00

Category Subtotal \$84,027.80

PROJECT STP 2019(864)HES CONTROL 010903037

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0160	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0135	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0140	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
0145	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(864)HES CONTROL 017508045

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0585	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(864)HES CONTROL 017702101

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2195	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	1,488.000	0.000	0.000	0.00
2210	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	384.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(864)HES CONTROL 255301119

CATEGORY 001 DESCRIPTION TRAFFIC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2850	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,405,357.04

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	100,000.000	1.00	1.000	100,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	12.00	12.000	90,000.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	423.00	425.000	265,625.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	810.000	39.00	38.000	30,780.00
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	350.000	156.00	154.000	53,900.00
06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	500.000	458.00	475.000	237,500.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	677.00	623.000	46,725.00
06586074	000	INSTL DEL ASSN (OM-2Z)(FLX)(WAP)	EA	100.000	556.00	522.000	52,200.00
06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.000	23,643.00	26,858.000	26,858.00
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.940	95,800.00	93,426.000	87,820.44
06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	1.000	11,570.00	7,393.000	7,393.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	515.00	670.000	127,300.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	240.000	515.00	665.000	159,600.00
06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	40.000	3,040.00	2,183.000	87,320.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.600	4,820.00	5,096.000	18,345.60
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	5.000	85.00	158.000	790.00
61856002	000	TMA (STATIONARY)	DAY	75.000	137.00	176.000	13,200.00

TOTAL ITEM EARNINGS TO DATE

\$1,405,357.04