



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **10/11/21**

CONTRACT ID: **011103031**  
 PROJECT: **NH 1702(416)**  
 CONTRACT: **10173221**  
 AWARD AMOUNT: **\$34,567,384.22**  
 PROJECTED AMOUNT: **\$34,694,884.21**  
 ADJ. PROJECTED AMOUNT: **\$36,442,653.70**  
 CONTRACTOR: **PULICE CONSTRUCTION, INC.**

HIGHWAY: **FM 521**  
 DISTRICT NAME: **HOUSTON**  
 COUNTY: **FORT BEND**  
 AREA ENGINEER: **Maria Aponte, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0045**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/01/2021** to **09/26/2021**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **99.34**  
 % TIME USED: **107.84**  
 % RETAINAGE: **0.00**

LETTING DATE: **10/04/2017**  
 AWARD DATE: **10/26/2017**  
 NOTICE TO PROCEED DATE: **01/25/2018**  
 WORK BEGIN DATE: **06/18/2018**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$36,202,108.19	\$36,164,213.20	\$37,894.99
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$36,202,108.19	\$36,164,213.20	\$37,894.99
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$116,550.00)	(\$116,550.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$36,085,558.19</b>	<b>\$36,047,663.20</b>	<b>\$37,894.99</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR
_____ AREA/PROJECT ENGINEER
_____ DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>06/18/2018</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>45</b>
<u>TIME CHARGES BEGIN:</u>	<b>02/24/2018</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$2,590.00</b>
<u>BID DAYS:</u>	<b>529</b>	<u>LIQUIDATED DAMAGES:</u>	<b>45</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>45</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>574</b>	<b>PER DAY</b>	<b>\$2,590.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>619</b>	<b>TOTAL:</b>	<b>\$116,550.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/01/2021		1	TIME SUSPENDED
09/02/2021		1	TIME SUSPENDED
09/03/2021		1	TIME SUSPENDED
09/04/2021		1	SATURDAY
09/05/2021		1	SUNDAY
09/06/2021		1	HOLIDAY
09/07/2021		1	TIME SUSPENDED
09/08/2021		1	TIME SUSPENDED
09/09/2021		1	TIME SUSPENDED
09/10/2021		1	TIME SUSPENDED
09/11/2021		1	SATURDAY
09/12/2021		1	SUNDAY
09/13/2021		1	TIME SUSPENDED
09/14/2021		1	TIME SUSPENDED
09/15/2021		1	TIME SUSPENDED
09/16/2021		1	TIME SUSPENDED
09/17/2021		1	TIME SUSPENDED
09/18/2021		1	SATURDAY
09/19/2021		1	SUNDAY
09/20/2021		1	TIME SUSPENDED
09/21/2021		1	TIME SUSPENDED
09/22/2021		1	TIME SUSPENDED
09/23/2021		1	TIME SUSPENDED
09/24/2021		1	TIME SUSPENDED
09/25/2021		1	SATURDAY
09/26/2021		1	SUNDAY

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
26	0	26
		<hr/>
HOLIDAY		1
SATURDAY		4
SUNDAY		4
TIME SUSPENDED		17

WORK PERFORMED THIS PERIOD

PROJECT NH 1702(416) CONTROL 011103031  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0640	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,500.000	-10.000	-\$15,000.00	0.00	7.00
0641	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,397.900	12.000	\$28,774.80	12.00	12.00
			SUPP DESCR CO 19 : ADDED ITEM TO REVISE SET SLOPE						
0645	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,500.000	-2.000	-\$5,000.00	0.00	0.00
0646	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,784.020	2.000	\$9,568.04	2.00	2.00
			SUPP DESCR CO 19 : ADDED ITEM TO REVISE SET SLOPE						
1910	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	14,682.110	\$14,682.11	20,000.00	32,179.99
2011	96086017	000	UNIQUE CHANGE ORDER ITEM 17	DOL	4,870.040	1.000	\$4,870.04	1.00	1.00
			SUPP DESCR CO 19 : ADDED ITEM TO REMOVE RCP AND GRADE DITCH						
<b>TOTAL ITEM EARNINGS THIS ESTIMATE</b>							<b>\$37,894.99</b>		

CONTRACT LINE ITEMS

PROJECT NH 1702(416) CONTROL 011103031  
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0075	01006002	000	PREPARING ROW	STA	11,000.000	65.350	0.000	74.85	823,350.00
0080	01046001	000	REMOVING CONC (PAV)	SY	0.500	24,965.000	0.000	24,964.83	12,482.41
0085	01046009	000	REMOVING CONC (RIPRAP)	SY	0.500	237.000	0.000	1,073.52	536.76
0090	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	0.500	2,044.000	0.000	348.03	174.01
0095	01046021	000	REMOVING CONC (CURB)	LF	0.500	2,480.000	0.000	2,354.00	1,177.00
0100	01046023	000	REMOVING CONC (CTB)	LF	1.000	80.000	87.000	167.00	167.00
0105	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	0.500	13,944.000	0.000	8,958.69	4,479.35
0110	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	0.500	2,807.000	21.000	2,828.02	1,414.01
0115	01056061	000	REMOV STAB BASE & ASPH PAV (8"-20")	SY	0.500	18,358.000	814.300	18,358.01	9,179.01
0120	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	0.500	12,628.000	0.000	2,288.67	1,144.33
0125	01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	0.500	12,628.000	0.000	10,131.41	5,065.70
0130	01106001	000	EXCAVATION (ROADWAY)	CY	5.500	40,761.930	-8,598.000	39,198.53	215,591.94
0135	01106002	000	EXCAVATION (CHANNEL)	CY	7.000	2,470.000	-2,131.000	339.00	2,373.00
0140	01106003	000	EXCAVATION (SPECIAL)	CY	6.000	13,939.000	0.000	13,939.00	83,634.00
0141	01106007	000	EXCAVATION(ROADWAY)(OPT1)	CY	18.560	0.000	15,134.000	15,134.00	280,887.04
CO 2: MISCELLANEOUS DEBRIS REMOVAL									
0145	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.500	104,199.330	2,980.780	107,180.11	375,130.40
0146	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.440	0.000	11,846.000	11,846.00	147,364.24
NEW ITEM FOR ADDITIONAL BORROW MATL									
0150	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	10,900.000	0.000	10,900.00	381,500.00
0155	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	3,772.000	0.000	4,569.45	182,777.88
0161	01346011	000	BACKFILLING PAVEMENT EDGES	CY	31,207.780	0.000	1.000	1.00	31,207.78
CO 15: SHOULDER UP BEHIND CURB, (CU YD REPLCE BY LS)									
0165	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.630	49,037.000	0.000	90,281.87	56,877.58
0170	01626002	000	BLOCK SODDING	SY	4.710	3,521.000	0.000	4,471.01	21,058.45
0175	01626003	000	STRAW OR HAY MULCH	SY	0.270	76,107.000	0.000	89,993.73	24,298.31
0190	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.190	45,516.000	0.000	89,993.73	17,098.80
0195	01666001	000	FERTILIZER	AC	800.000	16.300	0.000	18.84	15,072.00
0200	01686001	000	VEGETATIVE WATERING	MG	20.000	2,423.900	0.000	499.40	9,988.00
0210	02476073	000	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	9.000	7,084.000	0.000	5,885.44	52,969.00
0215	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.000	31,691.000	0.000	24,661.78	49,323.56
0220	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	157.000	792.000	0.000	587.48	92,234.36
0225	02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	25,299.000	0.000	22,240.95	44,481.90
0230	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	56,990.000	0.000	47,427.45	521,701.98
0235	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	75.000	385.000	0.000	236.03	17,702.25
0240	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	85.000	3,298.000	0.000	2,721.19	231,301.49
0245	03056014	000	SALV,HAUL & STKPL RCL APH PV(VAR DEPTH)	SY	1.000	25,256.000	0.000	7,842.74	7,842.74
0250	03056033	000	SALV, HAUL & STKPL RCL APH PV (0 TO 8")	SY	1.000	18,358.000	2,417.110	20,027.18	20,027.18
0254	03406063	000	D-GR HMA(SQ) TY-C SAC-A PG76-22	TON	48.570	0.000	221.490	221.49	10,757.77
CO 15: ADDITIONAL COST DUE TO MOBILATION ETC.									
0255	03406063	000	D-GR HMA(SQ) TY-C SAC-A PG76-22	TON	125.000	256.000	221.490	474.48	59,310.00
0256	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	92.250	0.000	1,500.000	1,356.00	125,091.00
CO 4: FLEXIBLE PAVEMENT REPAIR									

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0260	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.000	1,695.000	0.000	3,844.77	11,534.30
0265	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	55.000	53,283.000	0.000	51,437.02	2,829,036.24
0285	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	68.000	14,332.000	535.580	19,034.31	1,294,332.81
0305	04006001	000	STRUCT EXCAV	CY	7.000	7,261.000	0.000	7,261.00	50,827.00
0310	04006005	000	CEM STABIL BKFL	CY	38.000	1,713.000	0.000	1,704.62	64,775.39
0311	96086015	000	UNIQUE CHANGE ORDER ITEM 15	DOL	8,462.640	0.000	1.000	1.00	8,462.64
CO 12 : ADD ITEM FOR BACKFILL (5% CEM) BETWEEN SSTR									
0320	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	249.000	0.000	19.00	19.00
0325	04036001	000	TEMPORARY SPL SHORING	SF	1.000	10,977.000	0.000	10,977.00	10,977.00
0330	04166003	000	DRILL SHAFT (30 IN)	LF	125.000	765.000	0.000	765.00	95,625.00
0335	04166004	000	DRILL SHAFT (36 IN)	LF	130.000	4,976.000	0.000	4,976.00	646,880.00
0340	04166007	000	DRILL SHAFT (54 IN)	LF	265.000	408.000	0.000	408.00	108,120.00
0345	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	1,520.000	0.000	1,520.00	988,000.00
0350	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	80.000	14.000	0.000	14.00	1,120.00
0355	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	237.420	16.000	0.000	16.00	3,798.72
0360	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	297.090	89.000	0.000	89.00	26,441.01
0365	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	359.110	22.000	0.000	22.00	7,900.42
0370	04206013	000	CL C CONC (ABUT)	CY	700.000	142.800	0.000	142.80	99,960.00
0375	04206029	000	CL C CONC (CAP)	CY	800.000	467.000	0.000	467.00	373,600.00
0380	04206031	000	CL C CONC (CAP)(MASS)	CY	750.000	252.900	0.000	252.90	189,675.00
0385	04206037	000	CL C CONC (COLUMN)	CY	900.000	940.400	0.000	940.40	846,360.00
0390	04206039	000	CL C CONC (COLUMN)(MASS)	CY	800.000	144.000	0.000	144.00	115,200.00
0395	04206043	000	CL C CONC (FOOTING)	CY	750.000	297.600	0.000	297.60	223,200.00
0400	04206075	000	CL E CONC (SEAL)	CY	140.000	6.000	0.000	6.00	840.00
0405	04206082	000	CL F CONC (CAP)	CY	900.000	871.400	0.000	871.40	784,260.00
0410	04206084	000	CL F CONC (CAP)(MASS)	CY	700.000	308.300	0.000	308.30	215,810.00
0415	04206092	000	CL F CONC (COLUMN)(MASS)	CY	650.000	163.200	0.000	163.20	106,080.00
0420	04206100	000	CL F CONC (FOOTING)(MASS)	CY	375.000	96.300	0.000	96.30	36,112.50
0425	04226001	000	REINF CONC SLAB	SF	12.000	193,794.000	0.000	193,794.00	2,325,528.00
0430	04226011	000	BRIDGE MEDIAN	SF	6.000	16,209.000	0.000	17,386.72	104,320.33
0435	04226013	000	BRIDGE SIDEWALK	SF	6.000	7,598.000	0.000	7,216.98	43,301.90
0440	04236003	000	RETAINING WALL (TEMP WALL)	SF	22.000	9,341.000	0.000	6,859.43	150,907.37
0445	04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	31.400	57,541.000	0.000	57,541.00	1,806,787.41
0446	96086005	000	UNIQUE CHANGE ORDER ITEM 5	DOL	18,117.680	0.000	1.000	1.00	18,117.68
CO 6: RETAINING WALL PANEL MODIFICATION,, (DOL=LS)									
0447	96086006	000	UNIQUE CHANGE ORDER ITEM 6	DOL	21,539.660	0.000	1.000	1.00	21,539.66
CO 10: RW PANEL 4 MODIFICATION (DOL=LS)									
0450	04256038	000	PRESTR CONC GIRDER (TX46)	LF	115.000	7,047.780	0.000	7,047.78	810,494.70
0455	04256039	000	PRESTR CONC GIRDER (TX54)	LF	115.000	10,833.120	0.000	10,833.12	1,245,808.80
0460	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	537.200	0.000	403.27	161,306.80
0465	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	136.000	0.000	511.93	204,772.40
0470	04326003	000	RIPRAP (CONC)(6 IN)	CY	450.000	591.000	0.000	677.34	304,804.35
0475	04326016	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	110.000	103.000	0.000	193.89	21,327.90
0480	04326017	000	RIPRAP (STONE TY R)(DRY)(18 IN)	CY	115.000	23.000	0.000	14.81	1,703.61
0485	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	115.000	284.000	0.000	284.00	32,660.35
0490	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	111.000	10.000	119.89	65,936.75
0495	04346003	000	ELASTOMERIC BEARING (SPECIAL)	EA	2,600.000	32.000	0.000	32.00	83,200.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0500	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.500	4,525,000.000	0.000	4,525,000.00	6,787,500.00
0505	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	8.000	1,260.000	0.000	630.00	5,040.00
0510	04506023	000	RAIL (TY SSTR)	LF	45.000	7,525.000	0.000	7,590.59	341,576.55
0511	04506023	000	RAIL (TY SSTR)	LF	269.250	0.000	41.000	41.00	11,039.25
CO 15: (HAND POUR WITH WOODEN FRAME)									
0515	04506030	000	RAIL (TY C221)	LF	75.000	1,706.000	0.000	1,724.08	129,306.00
0520	04506042	000	RAIL (TY PR1)	LF	110.000	71.000	0.000	71.00	7,810.00
0525	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	588.000	0.000	588.00	58,800.00
0530	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	200.000	1,234.000	0.000	1,214.00	242,800.00
0535	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	300.000	244.000	0.000	244.00	73,200.00
0540	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	500.000	160.000	0.000	160.00	80,000.00
0545	04646003	000	RC PIPE (CL III)(18 IN)	LF	80.000	170.000	0.000	83.00	6,640.00
0550	04646005	000	RC PIPE (CL III)(24 IN)	LF	80.000	2,249.000	0.000	1,650.00	132,000.00
0555	04646007	000	RC PIPE (CL III)(30 IN)	LF	120.000	290.000	0.000	186.00	22,320.00
0560	04646008	000	RC PIPE (CL III)(36 IN)	LF	150.000	86.000	0.000	86.00	12,900.00
0565	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,000.000	3.000	0.000	3.00	9,000.00
0570	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,000.000	4.000	0.000	4.00	12,000.00
0575	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	1.000	0.000	1.00	5,000.00
0580	04656163	000	INLET (COMPL)(TY H)	EA	3,000.000	1.000	0.000	1.00	3,000.00
0585	04656233	000	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	8,000.000	20.000	0.000	24.00	192,000.00
0590	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	15,000.000	2.000	0.000	2.00	30,000.00
0595	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	15,000.000	1.000	0.000	1.00	15,000.00
0600	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	17,000.000	2.000	0.000	2.00	34,000.00
0605	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	21,000.000	1.000	0.000	1.00	21,000.00
0615	04676009	000	SET (TY I) (30 IN) (4: 1) (C)	EA	1,600.000	14.000	0.000	6.00	9,600.00
0620	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	4,000.000	14.000	0.000	16.00	64,000.00
0625	04676140	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (P)	EA	4,000.000	38.000	0.000	40.00	160,000.00
0630	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,500.000	7.000	0.000	9.00	13,500.00
0635	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,500.000	5.000	0.000	2.00	3,000.00
0640	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,500.000	10.000	-10.000	7.00	10,500.00
0641	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,397.900	0.000	12.000	12.00	28,774.80
CO 19 : ADDED ITEM TO REVISE SET SLOPE									
0646	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,784.020	0.000	2.000	2.00	9,568.04
CO 19 : ADDED ITEM TO REVISE SET SLOPE									
0660	04966002	000	REMOV STR (INLET)	EA	300.000	8.000	0.000	6.00	1,800.00
0665	04966006	000	REMOV STR (HEADWALL)	EA	500.000	1.000	0.000	1.00	500.00
0670	04966007	000	REMOV STR (PIPE)	LF	5.000	1,457.000	0.000	1,148.00	5,740.00
0675	04966051	000	REMOV STR (PIPE GATE)	LF	5.000	431.000	0.000	139.00	695.00
0676	04966041	900	REMOV STR (LARGE)	EA	7,361.690	0.000	8.000	4.00	29,446.76
CO 3 : REMOVE LARGE STRUCTURE, EA replaced by DAY									
0680	05006001	000	MOBILIZATION	LS	3,500,000.000	1.000	0.000	0.90	3,150,000.00
0685	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	35.000	0.000	35.00	175,000.00
0690	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	36.960	130.000	0.000	109.00	4,028.64
0695	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	14.100	130.000	0.000	109.00	1,536.90
0700	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	36.930	286.000	0.000	398.44	14,714.54
0705	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	14.420	286.000	0.000	398.00	5,739.16
0710	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	8,220.000	0.000	6,982.00	13,964.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0715	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.660	8,220.000	0.000	6,982.00	4,608.12
0725	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.030	437.000	0.000	437.00	1,761.11
0735	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.460	2,873.000	0.000	437.00	201.02
0740	050886001	000	CONSTRUCTING DETOURS	SY	60.000	7,572.000	0.000	5,132.71	307,962.30
0745	05126010	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	70.000	500.000	0.000	700.00	49,000.00
0750	05126017	001	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.000	2,860.000	0.000	1,710.00	5,130.00
0755	05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.000	6,160.000	0.000	5,040.00	15,120.00
0765	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	7,830.000	0.000	7,640.00	22,920.00
0770	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	620.000	0.000	860.00	3,440.00
0775	05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	2.500	6,160.000	0.000	5,040.00	12,600.00
0780	05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	500.000	0.000	680.00	2,040.00
0785	05126053	001	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	2.500	2,860.000	0.000	1,710.00	4,275.00
0790	05126080	001	PORT CTB CONNECT HARDWARE	EA	100.000	325.000	0.000	56.00	5,600.00
0795	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	55.000	2,274.000	0.000	2,274.00	125,070.00
0800	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42 )	LF	200.000	20.000	0.000	20.00	4,000.00
0805	05296005	000	CONC CURB (MONO) (TY II)	LF	3.960	18,825.000	311.000	22,561.50	89,343.54
0810	05296011	000	CONC CURB (DOWEL)	LF	7.640	7,328.000	1,260.000	8,454.00	64,588.56
0815	05296012	000	CONC CURB (SLOTTED)	LF	5.660	861.000	0.000	947.00	5,360.02
0820	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	216.060	280.000	0.000	336.00	72,596.16
0825	05306004	000	DRIVEWAYS (CONC)	SY	79.470	1,426.000	0.000	1,851.68	147,152.93
0835	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	143.000	156.000	0.000	154.92	22,153.56
0840	05316001	000	CONC SIDEWALKS (4")	SY	51.300	2,408.000	0.000	2,784.78	142,859.06
0845	05316002	000	CONC SIDEWALKS (5")	SY	57.040	2,014.000	0.000	2,101.05	119,843.78
0850	05316003	000	CONC SIDEWALKS (6")	SY	61.800	574.000	0.000	473.53	29,264.28
0855	05316004	000	CURB RAMPS (TY 1)	EA	1,738.440	2.000	0.000	2.00	3,476.88
0860	05316005	000	CURB RAMPS (TY 2)	EA	2,363.440	5.000	0.000	7.00	16,544.08
0865	05316010	000	CURB RAMPS (TY 7)	EA	1,663.440	6.000	0.000	5.00	8,317.20
0870	05316013	000	CURB RAMPS (TY 10)	EA	1,833.440	2.000	0.000	2.00	3,666.88
0875	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	20.500	302.000	0.000	125.00	2,562.50
0876	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	27.170	0.000	175.000	175.00	4,754.75
			CO 15: NEW COST DUE TO MATL ESCALATION						
0880	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	3.000	0.000	3.00	4,800.00
0881	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,396.010	0.000	1.000	1.00	2,396.01
			CO 15: NEW ITEM FOR ADDED THRIE BEAM						
0885	05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	740.000	2.000	0.000	2.00	1,480.00
0890	05406014	000	SHORT RADIUS	LF	50.000	150.000	0.000	50.00	2,500.00
0895	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,105.000	1.000	0.000	2.00	2,210.00
0896	05406020	000	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	87.550	0.000	50.000	50.00	4,377.50
			CO 15: NEW ITEM FOR LOW FILL CULVERT						
0900	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	338.000	345.000	1,015.00	5,075.00
0905	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	400.000	3.000	0.000	7.00	2,800.00
0911	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,644.450	0.000	5.000	6.00	21,866.70
			CO 11: MASH COMPLIANT SGT						
0912	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	3,892.400	0.000	3.000	3.00	11,677.20
			CO 15: ADDED ITEM FOR ADDED MASH COMP SGT						
0915	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	4.000	3.000	9.00	2,250.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0921	05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2) CO 9: ADDED ITEM FOR TL 2 CCA.	EA	32,326.930	0.000	2.000	2.00	64,653.86
0926	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) CO 11: MASH COMPLIANT ATTENUATOR	EA	36,252.310	0.000	3.000	3.00	108,756.93
0930	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,033.200	14.000	0.000	14.00	14,464.80
0935	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	114.800	5.000	0.000	5.00	574.00
0940	06106161	000	IN RD IL (TY SA) 30T-4-4 (250W EQ) LED	EA	3,076.800	1.000	0.000	1.00	3,076.80
0945	06106191	000	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	3,376.800	2.000	0.000	2.00	6,753.60
0950	06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	2,578.800	1.000	0.000	1.00	2,578.80
0955	06186042	000	CONDT (PVC) (SCH 80) (1 1/4")	LF	4.800	280.000	0.000	115.00	552.00
0960	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	5.230	2,086.000	0.000	1,527.00	7,986.21
0965	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.050	355.000	0.000	340.00	3,417.00
0970	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	6.270	2,370.000	0.000	2,898.00	18,170.46
0975	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	11.090	715.000	0.000	748.00	8,295.32
0980	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	7.500	135.000	0.000	90.00	675.00
0985	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	12.310	90.000	0.000	90.00	1,107.90
0990	06186064	000	CONDT (RM) (1")	LF	7.990	471.000	0.000	551.00	4,402.49
0995	06186070	000	CONDT (RM) (2")	LF	10.270	648.000	0.000	645.00	6,624.15
1000	06186074	000	CONDT (RM) (3")	LF	33.180	1,300.000	0.000	1,095.00	36,332.10
1010	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.620	1,474.000	0.000	1,367.00	847.54
1015	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.560	2,948.000	0.000	2,734.00	1,531.04
1020	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.710	715.000	0.000	660.00	468.60
1025	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.800	1,430.000	0.000	1,190.00	952.00
1030	06206009	000	ELEC CONDR (NO.6) BARE	LF	0.820	5,835.000	0.000	5,160.00	4,231.20
1040	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.170	190.000	0.000	537.00	628.29
1045	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.350	800.000	0.000	800.00	1,080.00
1055	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,120.390	28.000	0.000	23.00	25,768.97
1065	06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	4,374.610	1.000	0.000	7.00	30,622.27
1075	06286006	000	ELC SRV TY A 120/240 060(NS)SS(E)GC(O)	EA	6,130.800	4.000	0.000	5.00	30,654.00
1080	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	4,786.800	1.000	0.000	1.00	4,786.80
1085	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,849.660	2.000	0.000	2.00	7,699.32
1090	06366001	000	ALUMINUM SIGNS (TY A)	SF	40.000	2.000	0.000	2.00	80.00
1095	06366002	000	ALUMINUM SIGNS (TY G)	SF	25.000	60.000	0.000	60.00	1,500.00
1100	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	330.000	81.000	0.000	89.00	29,370.00
1105	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	734.000	14.000	0.000	13.00	9,542.00
1110	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	508.000	3.000	0.000	5.00	2,540.00
1112	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P) CO 16 : ADD NEW ITEM FOR SIGN	EA	1,916.010	0.000	1.000	1.00	1,916.01
1114	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T) CO 16 : ADD NEW ITEM FOR SIGN	EA	2,048.220	0.000	1.000	1.00	2,048.22
1115	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	682.000	8.000	-1.000	8.00	5,456.00
1120	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	660.000	1.000	0.000	1.00	660.00
1125	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	707.000	2.000	0.000	2.00	1,414.00
1126	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM) CO 16 : ADD NEW ITEM FOR SIGN :POST MODIFICATION	EA	1,619.280	0.000	4.000	4.00	6,477.12
1135	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,500.000	4.000	0.000	4.00	6,000.00



CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1139	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL) CO 16 : ADD NEW ITEM FOR SIGN :POST MODIFICATION	EA	3,233.480	0.000	1.000	1.00	3,233.48
1140	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,100.000	4.000	0.000	4.00	12,400.00
1145	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,100.000	7.000	-2.000	5.00	10,500.00
1150	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	350.000	2.000	0.000	1.00	350.00
1156	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY) CO 16: REMOVE SIGNS AND POST ALSO.	EA	473.120	0.000	3.000	3.00	1,419.36
1160	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	30.000	36.000	0.000	36.00	1,080.00
1165	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.950	133.000	0.000	133.00	3,584.35
1170	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	21.330	16.000	0.000	16.00	341.28
1175	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	21.330	47.000	0.000	47.00	1,002.51
1180	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	30.320	6.000	0.000	13.00	394.16
1185	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	37.050	8.000	0.000	8.00	296.40
1195	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	10,178.000	0.000	3,485.00	1,219.75
1205	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	5.000	278.000	0.000	132.00	660.00
1210	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	50.000	16.000	0.000	15.00	750.00
1215	06626023	000	WK ZN PAV MRK NON-REMOV (W)(RR XING)	EA	115.000	3.000	0.000	3.00	345.00
1220	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	55.000	16.000	0.000	11.00	605.00
1225	06626033	000	WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	1.500	30.000	0.000	46.00	69.00
1230	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	10,546.000	0.000	3,994.00	1,397.90
1240	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	4,023.000	0.000	1,590.00	1,033.50
1245	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	31.000	0.000	48.00	72.00
1250	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	36,051.000	0.000	50,626.00	30,375.60
1260	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	238.000	0.000	216.00	1,512.00
1265	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	85.000	22.000	0.000	6.00	510.00
1270	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	115.000	16.000	0.000	6.00	690.00
1275	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	38,350.000	0.000	44,254.00	26,552.40
1280	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	160.000	0.000	160.00	160.00
1290	06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	0.850	4,135.000	0.000	4,765.00	4,050.25
1325	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	261.000	32.000	0.000	38.00	9,918.00
1330	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	397.330	4.000	0.000	4.00	1,589.32
1340	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	279.000	33.000	0.000	38.00	10,602.00
1345	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	833.100	2.000	0.000	2.00	1,666.20
1350	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	312.000	0.000	374.00	1,496.00
1355	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	523.000	0.000	618.00	2,472.00
1360	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	23,811.000	0.000	11,197.00	3,918.95
1365	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	1,065.000	0.000	2,170.00	1,085.00
1370	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	246.000	0.000	59.00	88.50
1375	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.500	588.000	0.000	393.00	982.50
1380	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	22.000	0.000	19.00	475.00
1385	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	25.000	14.000	0.000	17.00	425.00
1390	06776016	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	50.000	2.000	0.000	1.00	50.00
1400	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	36,060.000	0.000	44,408.00	888.16
1405	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	5,110.000	0.000	5,913.00	177.39
1410	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.040	2,402.000	0.000	630.00	25.20
1415	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.080	665.000	0.000	594.00	47.52
1420	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	2.000	56.000	0.000	39.00	78.00
1425	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	2.000	4.000	0.000	4.00	8.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1430	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	2.000	56.000	0.000	38.00	76.00
1435	06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	5.000	2.000	0.000	2.00	10.00
1440	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	29,636.630	2.000	0.000	2.00	59,273.26
1445	06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,380.000	1.000	0.000	1.00	4,380.00
1450	06816001	000	TEMP TRAF SIGNALS	EA	46,174.290	3.000	0.000	3.00	138,522.87
1455	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	111.900	13.000	0.000	13.00	1,454.70
1460	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	111.900	4.000	0.000	4.00	447.60
1465	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	111.900	13.000	0.000	13.00	1,454.70
1470	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	111.900	4.000	0.000	4.00	447.60
1475	06826005	000	VEH SIG SEC (12")LED(RED)	EA	111.900	13.000	0.000	13.00	1,454.70
1480	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	111.900	5.000	0.000	5.00	559.50
1485	06826016	000	VEH SIG SEC (12")LED(HOUSING ONLY)	EA	63.900	68.000	0.000	52.00	3,322.80
1490	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	181.810	8.000	0.000	6.00	1,090.86
1495	06826020	000	PED SIG SEC (HOUSING ONLY)	EA	198.300	16.000	0.000	6.00	1,189.80
1500	06826023	000	BACK PLATE (12")(3 SEC)	EA	74.700	16.000	0.000	16.00	1,195.20
1505	06826024	000	BACK PLATE (12")(4 SEC)	EA	85.500	1.000	0.000	1.00	85.50
1510	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	0.740	1,240.000	0.000	1,240.00	917.60
1515	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.010	1,275.000	0.000	1,275.00	1,287.75
1520	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.430	2,525.000	0.000	2,525.00	3,610.75
1525	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.690	5,990.000	0.000	5,990.00	4,133.10
1530	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	4,600.800	1.000	0.000	1.00	4,600.80
1535	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,620.800	1.000	0.000	1.00	5,620.80
1540	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	6,730.800	2.000	0.000	2.00	13,461.60
1545	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,370.800	1.000	0.000	1.00	6,370.80
1550	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	7,276.800	1.000	0.000	1.00	7,276.80
1555	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	14,500.800	1.000	0.000	1.00	14,500.80
1560	06876001	000	PED POLE ASSEMBLY	EA	1,304.400	7.000	0.000	5.00	6,522.00
1565	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	839.410	8.000	0.000	6.00	5,036.46
1570	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,717.810	3.000	0.000	2.00	3,435.62
1575	06886004	000	VEH LP DETECT (SAWCUT)	LF	9.580	6,055.000	0.000	2,078.00	19,907.24
1580	07306107	003	FULL - WIDTH MOWING	CYC	2,000.000	9.000	0.000	1.00	2,000.00
1590	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	500.000	9.000	0.000	2.00	1,000.00
1595	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,000.000	34.000	0.000	8.00	8,000.00
1600	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	1,000.000	34.000	0.000	8.00	8,000.00
1605	30106001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	161.420	0.000	161.42	40,355.00
1610	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	144.800	0.000	144.80	36,200.00
1615	40056002	000	MODULAR BRIDGE JOINT SYSYSTEM (6")	LF	800.000	72.000	0.000	72.00	57,600.00
1625	60026007	000	VIVDS TEMPORARY	EA	9,041.450	3.000	0.000	3.00	27,124.35
1630	60076012	000	FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER)	LF	5.050	1,050.000	0.000	1,050.00	5,302.50
1635	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	6.430	3,440.000	0.000	3,900.00	25,077.00
1640	60256001	000	RADAR PRESENCE DETECTOR	EA	6,411.600	3.000	0.000	3.00	19,234.80
1645	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.860	755.000	0.000	755.00	2,159.30
1650	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.580	12,145.000	0.000	15,477.00	8,976.66
1655	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.620	4,725.000	0.000	5,970.00	3,701.40
1660	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.200	130.000	0.000	132.00	158.40
1665	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.250	4,950.000	0.000	7,045.00	8,806.25
1670	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.850	1,705.000	0.000	827.00	2,356.95
1675	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.720	665.000	0.000	594.00	3,397.68

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1680	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.580	14,335.000	0.000	15,958.00	9,255.64
1685	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.820	4,725.000	0.000	5,970.00	4,895.40
1695	60546001	000	SPREAD SPECTRUM RADIO	EA	2,247.600	1.000	0.000	1.00	2,247.60
1700	60546003	000	HELIAX CABLE	LF	6.080	100.000	0.000	100.00	608.00
1705	60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	447.600	2.000	0.000	2.00	895.20
1710	60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	387.600	2.000	0.000	2.00	775.20
1715	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,893.600	2.000	0.000	2.00	15,787.20
1720	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,447.600	1.000	0.000	1.00	6,447.60
1725	60586002	000	BBU SYSTEM (STAND-ALONE BATT CABINET)	EA	6,447.600	1.000	0.000	1.00	6,447.60
1730	60616001	000	GPS COMMUNICATIONS UNIT	EA	403.810	2.000	0.000	2.00	807.62
1860	96046001		CONTRACTOR FORCE ACCOUNT 1 (Lane closure assessment fee)	DOL	-10,000.000	1.000	0.000	0.90	-9,000.00
1880	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,500.000	0.000	105,026.91	105,026.91
1910	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	20,000.000	0.000	32,179.99	32,179.99
1950	96066062		FORCE ACCOUNT - RAILROAD - KCS	DOL	1.000	100,000.000	0.000	229,593.91	229,593.91
1990	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	19,311.05	19,311.05
1995	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 5 ; OVERHEAD COMPENSATION, DOL= DAY	DOL	2,613.830	0.000	79.000	79.00	206,492.57
2000	96086010	900	UNIQUE CHANGE ORDER ITEM 10 CO 8: EXTENDED ROADWAY CONSTRUCTION, DOL REPLACED BY LS	DOL	543,294.580	0.000	1.000	1.00	543,294.58
2001	96086015	000	UNIQUE CHANGE ORDER ITEM 15 CO 13 : ADD COST FOR PCP MODIFICATION (DOL=LS)	DOL	46,733.990	0.000	1.000	1.00	46,733.99
2002	96086016	000	UNIQUE CHANGE ORDER ITEM 16 CO 14 : INSTALL RAIL JOINT ASSEMBLY OVER T-BENT, (DOL=LS)	DOL	11,367.740	0.000	1.000	1.00	11,367.74
2003	96086020	000	UNIQUE CHANGE ORDER ITEM 20 CO 15: PREP WORKS FOR EXC & EMB (STA. 16+69- 18+17)(DOL=LS)	DOL	9,154.030	0.000	1.000	1.00	9,154.03
2004	96086021	000	UNIQUE CHANGE ORDER ITEM 21 CO 15: ANCHORING FOR SSTR TO RC STRUCTR (DOL REPLCE BY LS)	DOL	3,641.260	0.000	1.000	1.00	3,641.26
2006	96076001	000	STOCK ACCOUNT MATERIAL PURCHASE District + Account: 120050-0680	DOL	1.000	0.000	3,479.000	3,479.00	3,479.00
2007	96082021		UNIQUE CHANGE ORDER ITEM 21 CO 18 : ANCILLARY COST FOR STOCK ACC PURCHASE UNDER CO 17	DOL	1,486.030	0.000	1.000	1.00	1,486.03
2011	96086017	000	UNIQUE CHANGE ORDER ITEM 17 CO 19 : ADDED ITEM TO REMOVE RCP AND GRADE DITCH	DOL	4,870.040	0.000	1.000	1.00	4,870.04

Category Subtotal \$36,202,108.19

PROJECT NH 1702(416) CONTROL 011103031

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0160	01326042	001	EMBANKMENT (FINAL)(DC)(TY C)(RWAL FND)	CY	20.000	537.000	0.000	0.000	0.00
0180	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.100	30,591.000	0.000	0.000	0.00
0185	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.100	47,112.000	0.000	0.000	0.00
0205	02476060	000	FL BS (CMP IN PLC)(TY E GR 4)(FNAL POS)	CY	150.000	5.000	0.000	0.000	0.00

0315	04006006	000	CUT & RESTORING PAV	SY	60.000	116.000	0.000	0.000	0.00
0610	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	1,500.000	2.000	0.000	0.000	0.00
0645	04676451	000	SET (TY II) (36 IN) (RCP) (4: 1) (P)	EA	2,500.000	2.000	-2.000	0.000	0.00
0650	04726008	000	REMOV & RE - LAY PIPE (30 IN)	LF	100.000	25.000	0.000	0.000	0.00
0655	04726011	000	REMOV & RE - LAY PIPE (36 IN)	LF	100.000	54.000	0.000	0.000	0.00
0720	05066040	003	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	5.080	158.000	0.000	0.000	0.00
0730	05066042	003	BIODEG EROSN CONT LOGS (IN STL) (18")	LF	5.170	2,296.000	0.000	0.000	0.00
0760	05126029	001	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	5.000	600.000	0.000	0.000	0.00
0830	05306005	000	DRIVEWAYS (ACP)	SY	22.810	77.000	0.000	0.000	0.00
0910	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,175.000	5.000	-5.000	0.000	0.00
0920	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	1.000	0.000	0.000	0.00
0925	05456007	000	CRASH CUSH ATTEN (IN STL)(L)(N)(TL3)	EA	19,000.000	4.000	-4.000	0.000	0.00
1005	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.550	490.000	0.000	0.000	0.00
1035	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.110	95.000	0.000	0.000	0.00
1050	06246009	000	GROUND BOX TY D (162922)	EA	984.240	1.000	0.000	0.000	0.00
1060	06246020	000	GROUND BOX TY 2 (243636)	EA	3,354.790	7.000	0.000	0.000	0.00
1070	06246028	000	REMOVE GROUND BOX	EA	87.600	5.000	0.000	0.000	0.00
1130	06446046	000	IN SM RD SN SUP&AM TYS80(1)SB(U-2EXT)	EA	800.000	1.000	0.000	0.000	0.00
1155	06446071	000	RELOCATE SM RD SN SUP&AM TY TWT	EA	215.000	3.000	0.000	0.000	0.00
1190	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.550	681.000	0.000	0.000	0.00
1200	06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	2.500	312.000	0.000	0.000	0.00
1235	06626041	000	WK ZN PAV MRK NON-REMOV (Y)24"(SLD)	LF	5.000	108.000	0.000	0.000	0.00
1255	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.500	385.000	0.000	0.000	0.00
1285	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.000	40.000	0.000	0.000	0.00
1295	06666224	000	PAVEMENT SEALER 4"	LF	0.080	1,140.000	0.000	0.000	0.00
1300	06666226	000	PAVEMENT SEALER 8"	LF	0.160	160.000	0.000	0.000	0.00
1305	06666230	000	PAVEMENT SEALER 24"	LF	0.480	40.000	0.000	0.000	0.00
1310	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.800	240.000	0.000	0.000	0.00
1315	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.750	40.000	0.000	0.000	0.00
1320	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.750	860.000	0.000	0.000	0.00
1335	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	502.800	1.000	0.000	0.000	0.00
1395	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	51,315.000	0.000	0.000	0.00
1585	07346002	000	LITTER REMOVAL	CYC	300.000	9.000	0.000	0.000	0.00
1620	50336001	000	FIXED BOLLARD	EA	250.000	18.000	0.000	0.000	0.00
1690	60456001	000	INSTALL OF (RADD) VEHICLE DETECTORS	EA	87.600	2.000	0.000	0.000	0.00
1800	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	1,000.000	0.000	0.000	0.00
1810	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
1820	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
1830	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	3,000.000	0.000	0.000	0.00
1840	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1850	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
1870	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	5,000.000	0.000	0.000	0.00
1890	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
1900	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	5,000.000	0.000	0.000	0.00
1920	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
1930	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
1940	96066058		SPECIAL DEDUCTION	DOL	1.000	1.000	0.000	0.000	0.00
1960	96096001		DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
1970	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
1980	96096003		SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
2012	96086021	000	UNIQUE CHANGE ORDER ITEM 21	DOL	5,349.360	0.000	0.000	0.000	0.00

CO 20 : ADDL MATL COST, (DOL=LS)



CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	11,000.000	65.35	74.850	823,350.00
01046001	000	REMOVING CONC (PAV)	SY	0.500	24,965.00	24,964.827	12,482.41
01046009	000	REMOVING CONC (RIPRAP)	SY	0.500	237.00	1,073.520	536.76
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	0.500	2,044.00	348.029	174.01
01046021	000	REMOVING CONC (CURB)	LF	0.500	2,480.00	2,354.000	1,177.00
01046023	000	REMOVING CONC (CTB)	LF	1.000	80.00	167.000	167.00
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	0.500	13,944.00	8,958.694	4,479.35
01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	0.500	2,807.00	2,828.022	1,414.01
01056061	000	REMOV STAB BASE & ASPH PAV (8"-20")	SY	0.500	18,358.00	18,358.009	9,179.01
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	0.500	12,628.00	2,288.667	1,144.33
01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	0.500	12,628.00	10,131.408	5,065.70
01106001	000	EXCAVATION (ROADWAY)	CY	5.500	40,761.93	39,198.534	215,591.94
01106002	000	EXCAVATION (CHANNEL)	CY	7.000	2,470.00	339.000	2,373.00
01106003	000	EXCAVATION (SPECIAL)	CY	6.000	13,939.00	13,939.000	83,634.00
01106007	000	EXCAVATION(ROADWAY)(OPT1)	CY	18.560	0.00	15,134.000	280,887.04
		CO 2: MISCELLANEOUS DEBRIS REMOVAL					
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	3.500	104,199.33	107,180.110	375,130.40
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	12.440	104,199.33	11,846.000	147,364.24
		NEW ITEM FOR ADDITIONAL BORROW MATL					
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	10,900.00	10,900.000	381,500.00
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	40.000	3,772.00	4,569.447	182,777.88
01346011	000	BACKFILLING PAVEMENT EDGES	CY	31,207.780	0.00	1.000	31,207.78
		CO 15: SHOULDER UP BEHIND CURB, (CU YD REPLCE BY LS)					
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.630	49,037.00	90,281.873	56,877.58
01626002	000	BLOCK SODDING	SY	4.710	3,521.00	4,471.009	21,058.45
01626003	000	STRAW OR HAY MULCH	SY	0.270	76,107.00	89,993.732	24,298.31
01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.190	45,516.00	89,993.732	17,098.80
01666001	000	FERTILIZER	AC	800.000	16.30	18.840	15,072.00
01686001	000	VEGETATIVE WATERING	MG	20.000	2,423.90	499.400	9,988.00
02476073	000	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	9.000	7,084.00	5,885.444	52,969.00
02606006	000	LIME TRT (EXST MATL) (6")	SY	2.000	31,691.00	24,661.779	49,323.56
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	157.000	792.00	587.480	92,234.36
02606079	000	LIME TRT (SUBGRADE)(6")	SY	2.000	25,299.00	22,240.946	44,481.90
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	56,990.00	47,427.453	521,701.98
02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	75.000	385.00	236.030	17,702.25
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	85.000	3,298.00	2,721.194	231,301.49
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	1.000	25,256.00	7,842.741	7,842.74
03056033	000	SALV, HAUL & STKPL RCL APH PV (0 TO 8")	SY	1.000	18,358.00	20,027.183	20,027.18
03406063	000	D-GR HMA(SQ) TY-C SAC-A PG76-22	TON	48.570	256.00	221.490	10,757.77
		CO 15: ADDITIONAL COST DUE TO MOBILATION ETC.					
03406063	000	D-GR HMA(SQ) TY-C SAC-A PG76-22	TON	125.000	256.00	474.480	59,310.00
03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	92.250	0.00	1,356.000	125,091.00
		CO 4: FLEXIBLE PAVEMENT REPAIR					
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.000	1,695.00	3,844.766	11,534.30

03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	55.000	53,283.00	51,437.022	2,829,036.24
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	68.000	14,332.00	19,034.306	1,294,332.81
04006001	000	STRUCT EXCAV	CY	7.000	7,261.00	7,261.000	50,827.00
04006005	000	CEM STABIL BKFL	CY	38.000	1,713.00	1,704.615	64,775.39
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	249.00	19.000	19.00
04036001	000	TEMPORARY SPL SHORING	SF	1.000	10,977.00	10,977.000	10,977.00
04166003	000	DRILL SHAFT (30 IN)	LF	125.000	765.00	765.000	95,625.00
04166004	000	DRILL SHAFT (36 IN)	LF	130.000	4,976.00	4,976.000	646,880.00
04166007	000	DRILL SHAFT (54 IN)	LF	265.000	408.00	408.000	108,120.00
04166012	000	DRILL SHAFT (84 IN)	LF	650.000	1,520.00	1,520.000	988,000.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	80.000	14.00	14.000	1,120.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	237.420	16.00	16.000	3,798.72
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	297.090	89.00	89.000	26,441.01
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	359.110	22.00	22.000	7,900.42
04206013	000	CL C CONC (ABUT)	CY	700.000	142.80	142.800	99,960.00
04206029	000	CL C CONC (CAP)	CY	800.000	467.00	467.000	373,600.00
04206031	000	CL C CONC (CAP)(MASS)	CY	750.000	252.90	252.900	189,675.00
04206037	000	CL C CONC (COLUMN)	CY	900.000	940.40	940.400	846,360.00
04206039	000	CL C CONC (COLUMN)(MASS)	CY	800.000	144.00	144.000	115,200.00
04206043	000	CL C CONC (FOOTING)	CY	750.000	297.60	297.600	223,200.00
04206075	000	CL E CONC (SEAL)	CY	140.000	6.00	6.000	840.00
04206082	000	CL F CONC (CAP)	CY	900.000	871.40	871.400	784,260.00
04206084	000	CL F CONC (CAP)(MASS)	CY	700.000	308.30	308.300	215,810.00
04206092	000	CL F CONC (COLUMN)(MASS)	CY	650.000	163.20	163.200	106,080.00
04206100	000	CL F CONC (FOOTING)(MASS)	CY	375.000	96.30	96.300	36,112.50
04226001	000	REINF CONC SLAB	SF	12.000	193,794.00	193,794.000	2,325,528.00
04226011	000	BRIDGE MEDIAN	SF	6.000	16,209.00	17,386.722	104,320.33
04226013	000	BRIDGE SIDEWALK	SF	6.000	7,598.00	7,216.984	43,301.90
04236003	000	RETAINING WALL (TEMP WALL)	SF	22.000	9,341.00	6,859.426	150,907.37
04236014	000	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	31.400	57,541.00	57,541.000	1,806,787.41
04256038	000	PRESTR CONC GIRDER (TX46)	LF	115.000	7,047.78	7,047.780	810,494.70
04256039	000	PRESTR CONC GIRDER (TX54)	LF	115.000	10,833.12	10,833.120	1,245,808.80
04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	537.20	403.267	161,306.80
04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	136.00	511.931	204,772.40
04326003	000	RIPRAP (CONC)(6 IN)	CY	450.000	591.00	677.343	304,804.35
04326016	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	110.000	103.00	193.890	21,327.90
04326017	000	RIPRAP (STONE TY R)(DRY)(18 IN)	CY	115.000	23.00	14.814	1,703.61
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	115.000	284.00	284.003	32,660.35
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	550.000	111.00	119.885	65,936.75
04346003	000	ELASTOMERIC BEARING (SPECIAL)	EA	2,600.000	32.00	32.000	83,200.00
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.500	1,525,000.00	4,525,000.000	6,787,500.00
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	8.000	1,260.00	630.000	5,040.00
04506023	000	RAIL (TY SSTR)	LF	45.000	7,525.00	7,590.590	341,576.55
04506023	000	RAIL (TY SSTR)	LF	269.250	7,525.00	41.000	11,039.25
		CO 15: (HAND POUR WITH WOODEN FRAME)					
04506030	000	RAIL (TY C221)	LF	75.000	1,706.00	1,724.080	129,306.00
04506042	000	RAIL (TY PR1)	LF	110.000	71.00	71.000	7,810.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	588.00	588.000	58,800.00
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	200.000	1,234.00	1,214.000	242,800.00

04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	300.000	244.00	244.000	73,200.00
04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	500.000	160.00	160.000	80,000.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	80.000	170.00	83.000	6,640.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	80.000	2,249.00	1,650.000	132,000.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	120.000	290.00	186.000	22,320.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	150.000	86.00	86.000	12,900.00
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,000.000	3.00	3.000	9,000.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,000.000	4.00	4.000	12,000.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,000.000	1.00	1.000	5,000.00
04656163	000	INLET (COMPL)(TY H)	EA	3,000.000	1.00	1.000	3,000.00
04656233	000	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	8,000.000	20.00	24.000	192,000.00
04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	15,000.000	2.00	2.000	30,000.00
04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	15,000.000	1.00	1.000	15,000.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	17,000.000	2.00	2.000	34,000.00
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	21,000.000	1.00	1.000	21,000.00
04676009	000	SET (TY I) (30 IN) (4: 1) (C)	EA	1,600.000	14.00	6.000	9,600.00
04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	4,000.000	14.00	16.000	64,000.00
04676140	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (P)	EA	4,000.000	38.00	40.000	160,000.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,500.000	7.00	9.000	13,500.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,500.000	5.00	2.000	3,000.00
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,500.000	10.00	7.000	10,500.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,397.900	0.00	12.000	28,774.80
		CO 19 : ADDED ITEM TO REVISE SET SLOPE					
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,784.020	0.00	2.000	9,568.04
		CO 19 : ADDED ITEM TO REVISE SET SLOPE					
04966002	000	REMOV STR (INLET)	EA	300.000	8.00	6.000	1,800.00
04966006	000	REMOV STR (HEADWALL)	EA	500.000	1.00	1.000	500.00
04966007	000	REMOV STR (PIPE)	LF	5.000	1,457.00	1,148.000	5,740.00
04966041	900	REMOV STR (LARGE)	EA	7,361.690	0.00	4.000	29,446.76
		CO 3 : REMOVE LARGE STRUCTURE, EA replaced by DAY					
04966051	000	REMOV STR (PIPE GATE)	LF	5.000	431.00	139.000	695.00
05006001	000	MOBILIZATION	LS	3,500,000.000	1.00	0.900	3,150,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	35.00	35.000	175,000.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	36.960	130.00	109.000	4,028.64
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	14.100	130.00	109.000	1,536.90
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	36.930	286.00	398.444	14,714.54
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	14.420	286.00	398.000	5,739.16
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	8,220.00	6,982.000	13,964.00
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.660	8,220.00	6,982.000	4,608.12
05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.030	437.00	437.000	1,761.11
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.460	2,873.00	437.000	201.02
05086001	000	CONSTRUCTING DETOURS	SY	60.000	7,572.00	5,132.705	307,962.30
05126010	001	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	70.000	500.00	700.000	49,000.00
05126017	001	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	3.000	2,860.00	1,710.000	5,130.00
05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.000	6,160.00	5,040.000	15,120.00
05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	7,830.00	7,640.000	22,920.00
05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	620.00	860.000	3,440.00
05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	2.500	6,160.00	5,040.000	12,600.00
05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	500.00	680.000	2,040.00



05126053	001	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	2.500	2,860.00	1,710.000	4,275.00
05126080	001	PORT CTB CONNECT HARDWARE	EA	100.000	325.00	56.000	5,600.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	55.000	2,274.00	2,274.000	125,070.00
05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42 )	LF	200.000	20.00	20.000	4,000.00
05296005	000	CONC CURB (MONO) (TY II)	LF	3.960	18,825.00	22,561.500	89,343.54
05296011	000	CONC CURB (DOWEL)	LF	7.640	7,328.00	8,454.000	64,588.56
05296012	000	CONC CURB (SLOTTED)	LF	5.660	861.00	947.000	5,360.02
05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	216.060	280.00	336.000	72,596.16
05306004	000	DRIVEWAYS (CONC)	SY	79.470	1,426.00	1,851.679	147,152.93
05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	143.000	156.00	154.920	22,153.56
05316001	000	CONC SIDEWALKS (4")	SY	51.300	2,408.00	2,784.777	142,859.06
05316002	000	CONC SIDEWALKS (5")	SY	57.040	2,014.00	2,101.048	119,843.78
05316003	000	CONC SIDEWALKS (6")	SY	61.800	574.00	473.532	29,264.28
05316004	000	CURB RAMPS (TY 1)	EA	1,738.440	2.00	2.000	3,476.88
05316005	000	CURB RAMPS (TY 2)	EA	2,363.440	5.00	7.000	16,544.08
05316010	000	CURB RAMPS (TY 7)	EA	1,663.440	6.00	5.000	8,317.20
05316013	000	CURB RAMPS (TY 10)	EA	1,833.440	2.00	2.000	3,666.88
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	20.500	302.00	125.000	2,562.50
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	27.170	302.00	175.000	4,754.75
		CO 15: NEW COST DUE TO MATL ESCALATION					
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,600.000	3.00	3.000	4,800.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,396.010	3.00	1.000	2,396.01
		CO 15: NEW ITEM FOR ADDED THRIE BEAM					
05406007	000	MTL BEAM GD FEN TRANS (TL2)	EA	740.000	2.00	2.000	1,480.00
05406014	000	SHORT RADIUS	LF	50.000	150.00	50.000	2,500.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,105.000	1.00	2.000	2,210.00
05406020	000	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	87.550	0.00	50.000	4,377.50
		CO 15: NEW ITEM FOR LOW FILL CULVERT					
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	5.000	338.00	1,015.000	5,075.00
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	400.000	3.00	7.000	2,800.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,175.000	0.00	0.000	0.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,644.450	0.00	6.000	21,866.70
		CO 11: MASH COMPLIANT SGT					
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	250.000	4.00	9.000	2,250.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	3,892.400	0.00	3.000	11,677.20
		CO 15: ADDED ITEM FOR ADDED MASH COMP SGT					
05456006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL2)	EA	32,326.930	0.00	2.000	64,653.86
		CO 9: ADDED ITEM FOR TL 2 CCA.					
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,000.000	0.00	0.000	0.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	36,252.310	0.00	3.000	108,756.93
		CO 11: MASH COMPLIANT ATTENUATOR					
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,033.200	14.00	14.000	14,464.80
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	114.800	5.00	5.000	574.00
06106161	000	IN RD IL (TY SA) 30T-4-4 (250W EQ) LED	EA	3,076.800	1.00	1.000	3,076.80
06106191	000	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	3,376.800	2.00	2.000	6,753.60
06106206	000	IN RD IL (TY SA) 40S-8 (250W EQ) LED	EA	2,578.800	1.00	1.000	2,578.80
06186042	000	CONDT (PVC) (SCH 80) (1 1/4")	LF	4.800	280.00	115.000	552.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	5.230	2,086.00	1,527.000	7,986.21
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	10.050	355.00	340.000	3,417.00

06186053	000	CONDT (PVC) (SCH 80) (3")	LF	6.270	2,370.00	2,898.000	18,170.46
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	11.090	715.00	748.000	8,295.32
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	7.500	135.00	90.000	675.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	12.310	90.00	90.000	1,107.90
06186064	000	CONDT (RM) (1")	LF	7.990	471.00	551.000	4,402.49
06186070	000	CONDT (RM) (2")	LF	10.270	648.00	645.000	6,624.15
06186074	000	CONDT (RM) (3")	LF	33.180	1,300.00	1,095.000	36,332.10
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.620	1,474.00	1,367.000	847.54
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.560	2,948.00	2,734.000	1,531.04
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.710	715.00	660.000	468.60
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.800	1,430.00	1,190.000	952.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	0.820	5,835.00	5,160.000	4,231.20
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.170	190.00	537.000	628.29
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.350	800.00	800.000	1,080.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,120.390	28.00	23.000	25,768.97
06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	4,374.610	1.00	7.000	30,622.27
06286006	000	ELC SRV TY A 120/240 060(NS)SS(E)GC(O)	EA	6,130.800	4.00	5.000	30,654.00
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	4,786.800	1.00	1.000	4,786.80
06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,849.660	2.00	2.000	7,699.32
06366001	000	ALUMINUM SIGNS (TY A)	SF	40.000	2.00	2.000	80.00
06366002	000	ALUMINUM SIGNS (TY G)	SF	25.000	60.00	60.000	1,500.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	330.000	81.00	89.000	29,370.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	734.000	14.00	13.000	9,542.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	508.000	3.00	5.000	2,540.00
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	1,916.010	0.00	1.000	1,916.01
		CO 16 : ADD NEW ITEM FOR SIGN					
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	2,048.220	0.00	1.000	2,048.22
		CO 16 : ADD NEW ITEM FOR SIGN					
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	682.000	8.00	8.000	5,456.00
06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	660.000	1.00	1.000	660.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	707.000	2.00	2.000	1,414.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,619.280	2.00	4.000	6,477.12
		CO 16 : ADD NEW ITEM FOR SIGN :POST MODIFICATION					
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	3,233.480	0.00	1.000	3,233.48
		CO 16 : ADD NEW ITEM FOR SIGN :POST MODIFICATION					
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,500.000	4.00	4.000	6,000.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,100.000	4.00	4.000	12,400.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,100.000	7.00	5.000	10,500.00
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	350.000	2.00	1.000	350.00
06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	473.120	0.00	3.000	1,419.36
		CO 16: REMOVE SIGNS AND POST ALSO.					
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	30.000	36.00	36.000	1,080.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	26.950	133.00	133.000	3,584.35
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	21.330	16.00	16.000	341.28
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	21.330	47.00	47.000	1,002.51
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	30.320	6.00	13.000	394.16
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	37.050	8.00	8.000	296.40
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.350	10,178.00	3,485.000	1,219.75
06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	5.000	278.00	132.000	660.00

06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	50.000	16.00	15.000	750.00
06626023	000	WK ZN PAV MRK NON-REMOV (W)(RR XING)	EA	115.000	3.00	3.000	345.00
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	55.000	16.00	11.000	605.00
06626033	000	WK ZN PAV MRK NON-REMOV (Y)4"(DOT)	LF	1.500	30.00	46.000	69.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.350	10,546.00	3,994.000	1,397.90
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	4,023.00	1,590.000	1,033.50
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.500	31.00	48.000	72.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.600	36,051.00	50,626.000	30,375.60
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	238.00	216.000	1,512.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	85.000	22.00	6.000	510.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	115.000	16.00	6.000	690.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.600	38,350.00	44,254.000	26,552.40
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.000	160.00	160.000	160.00
06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	0.850	4,135.00	4,765.000	4,050.25
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	261.000	32.00	38.000	9,918.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	397.330	4.00	4.000	1,589.32
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	279.000	33.00	38.000	10,602.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	833.100	2.00	2.000	1,666.20
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	312.00	374.000	1,496.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	523.00	618.000	2,472.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	23,811.00	11,197.000	3,918.95
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	1,065.00	2,170.000	1,085.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.500	246.00	59.000	88.50
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.500	588.00	393.000	982.50
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	22.00	19.000	475.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	25.000	14.00	17.000	425.00
06776016	000	ELIM EXT PAV MRK & MRKS (RR XING)	EA	50.000	2.00	1.000	50.00
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	36,060.00	44,408.000	888.16
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	5,110.00	5,913.000	177.39
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.040	2,402.00	630.000	25.20
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.080	665.00	594.000	47.52
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	2.000	56.00	39.000	78.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	2.000	4.00	4.000	8.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	2.000	56.00	38.000	76.00
06786020	000	PAV SURF PREP FOR MRK (RR XING)	EA	5.000	2.00	2.000	10.00
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	29,636.630	2.00	2.000	59,273.26
06806004	000	REMOVING TRAFFIC SIGNALS	EA	4,380.000	1.00	1.000	4,380.00
06816001	000	TEMP TRAF SIGNALS	EA	46,174.290	3.00	3.000	138,522.87
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	111.900	13.00	13.000	1,454.70
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	111.900	4.00	4.000	447.60
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	111.900	13.00	13.000	1,454.70
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	111.900	4.00	4.000	447.60
06826005	000	VEH SIG SEC (12")LED(RED)	EA	111.900	13.00	13.000	1,454.70
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	111.900	5.00	5.000	559.50
06826016	000	VEH SIG SEC (12")LED(HOUSING ONLY)	EA	63.900	68.00	52.000	3,322.80
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	181.810	8.00	6.000	1,090.86
06826020	000	PED SIG SEC (HOUSING ONLY)	EA	198.300	16.00	6.000	1,189.80
06826023	000	BACK PLATE (12")(3 SEC)	EA	74.700	16.00	16.000	1,195.20
06826024	000	BACK PLATE (12")(4 SEC)	EA	85.500	1.00	1.000	85.50

06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	0.740	1,240.00	1,240.000	917.60
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.010	1,275.00	1,275.000	1,287.75
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.430	2,525.00	2,525.000	3,610.75
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.690	5,990.00	5,990.000	4,133.10
06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	4,600.800	1.00	1.000	4,600.80
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,620.800	1.00	1.000	5,620.80
06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	6,730.800	2.00	2.000	13,461.60
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	6,370.800	1.00	1.000	6,370.80
06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	7,276.800	1.00	1.000	7,276.80
06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	14,500.800	1.00	1.000	14,500.80
06876001	000	PED POLE ASSEMBLY	EA	1,304.400	7.00	5.000	6,522.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	839.410	8.00	6.000	5,036.46
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,717.810	3.00	2.000	3,435.62
06886004	000	VEH LP DETECT (SAWCUT)	LF	9.580	6,055.00	2,078.000	19,907.24
07306107	003	FULL - WIDTH MOWING	CYC	2,000.000	9.00	1.000	2,000.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	500.000	9.00	2.000	1,000.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	1,000.000	34.00	8.000	8,000.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	1,000.000	34.00	8.000	8,000.00
30106001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	161.42	161.420	40,355.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	250.000	144.80	144.800	36,200.00
40056002	000	MODULAR BRIDGE JOINT SYSYTEM (6")	LF	800.000	72.00	72.000	57,600.00
60026007	000	VIVDS TEMPORARY	EA	9,041.450	3.00	3.000	27,124.35
60076012	000	FIBER OPTIC CBL (SNGLE-MODE)(24 FIBER)	LF	5.050	1,050.00	1,050.000	5,302.50
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	6.430	3,440.00	3,900.000	25,077.00
60256001	000	RADAR PRESENCE DETECTOR	EA	6,411.600	3.00	3.000	19,234.80
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.860	755.00	755.000	2,159.30
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.580	12,145.00	15,477.000	8,976.66
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.620	4,725.00	5,970.000	3,701.40
60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.200	130.00	132.000	158.40
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.250	4,950.00	7,045.000	8,806.25
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.850	1,705.00	827.000	2,356.95
60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.720	665.00	594.000	3,397.68
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.580	14,335.00	15,958.000	9,255.64
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.820	4,725.00	5,970.000	4,895.40
60546001	000	SPREAD SPECTRUM RADIO	EA	2,247.600	1.00	1.000	2,247.60
60546003	000	HELIAX CABLE	LF	6.080	100.00	100.000	608.00
60546004	000	ANTENNA (OMNI-DIRECTIONAL)	EA	447.600	2.00	2.000	895.20
60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	387.600	2.00	2.000	775.20
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,893.600	2.00	2.000	15,787.20
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,447.600	1.00	1.000	6,447.60
60586002	000	BBU SYSTEM (STAND-ALONE BATT CABINET)	EA	6,447.600	1.00	1.000	6,447.60
60616001	000	GPS COMMUNICATIONS UNIT	EA	403.810	2.00	2.000	807.62
96016001		MATERIAL ON HAND	DOL	1.000	1.00	19,311.050	19,311.05
96046001		CONTRACTOR FORCE ACCOUNT 1 (Lane closure assessment fee)	DOL	-10,000.000	1.00	0.900	-9,000.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,500.00	105,026.905	105,026.91
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	20,000.00	32,179.990	32,179.99
96066062		FORCE ACCOUNT - RAILROAD - KCS	DOL	1.000	100,000.00	229,593.909	229,593.91
96076001	000	STOCK ACCOUNT MATERIAL PURCHASE	DOL	1.000	0.00	3,479.000	3,479.00

District + Account: 120050-0680

96082021		UNIQUE CHANGE ORDER ITEM 21	DOL	1,486.030	0.00	1.000	1,486.03
		CO 18 : ANCILLARY COST FOR STOCK ACC PURCHASE UNDER CO 17					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	2,613.830	0.00	79.000	206,492.57
		CO 5 ; OVERHEAD COMPENSATION, DOL= DAY					
96086005	000	UNIQUE CHANGE ORDER ITEM 5	DOL	18,117.680	0.00	1.000	18,117.68
		CO 6: RETAINING WALL PANEL MODIFICATION,, (DOL=LS)					
96086006	000	UNIQUE CHANGE ORDER ITEM 6	DOL	21,539.660	0.00	1.000	21,539.66
		CO 10: RW PANEL 4 MODIFICATION (DOL=LS)					
96086010	900	UNIQUE CHANGE ORDER ITEM 10	DOL	543,294.580	0.00	1.000	543,294.58
		CO 8: EXTENDED ROADWAY CONSTRUCTION, DOL REPLACED BY LS					
96086015	000	UNIQUE CHANGE ORDER ITEM 15	DOL	8,462.640	0.00	1.000	8,462.64
		CO 12 : ADD ITEM FOR BACKFILL (5% CEM) BETWEEN SSTR					
96086015	000	UNIQUE CHANGE ORDER ITEM 15	DOL	46,733.990	0.00	1.000	46,733.99
		CO 13 : ADD COST FOR PCP MODIFICATION (DOL=LS)					
96086016	000	UNIQUE CHANGE ORDER ITEM 16	DOL	11,367.740	0.00	1.000	11,367.74
		CO 14 : INSTALL RAIL JOINT ASSEMBLY OVER T-BENT, (DOL=LS)					
96086017	000	UNIQUE CHANGE ORDER ITEM 17	DOL	4,870.040	0.00	1.000	4,870.04
		CO 19 : ADDED ITEM TO REMOVE RCP AND GRADE DITCH					
96086020	000	UNIQUE CHANGE ORDER ITEM 20	DOL	9,154.030	0.00	1.000	9,154.03
		CO 15: PREP WORKS FOR EXC & EMB (STA. 16+69- 18+17) (DOL=LS)					
96086021	000	UNIQUE CHANGE ORDER ITEM 21	DOL	3,641.260	0.00	1.000	3,641.26
		CO 15: ANCHORING FOR SSTR TO RC STRUCTR (DOL REPLCE BY LS)					

TOTAL ITEM EARNINGS TO DATE

**\$36,202,108.19**