



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **12/08/23**

CONTRACT ID: **016701113**
 PROJECT: **NH 2019(166)**
 CONTRACT: **11183001**
 AWARD AMOUNT: **\$91,166,598.40**
 PROJECTED AMOUNT: **\$96,579,054.86**
 ADJ. PROJECTED AMOUNT: **\$108,507,711.73**
 CONTRACTOR: **SUNDT CONSTRUCTION, INC.**

HIGHWAY: **US 54**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Jonathan J. Concha, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0058**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/28/2023** to **10/27/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **11/06/2018**
 AWARD DATE: **11/15/2018**
 NOTICE TO PROCEED DATE: **01/15/2019**
 WORK BEGIN DATE: **02/19/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$110,903,064.19	\$110,574,755.81	\$328,308.38
PARTICIPATING	\$88,213,702.92	\$87,951,056.22	\$262,646.70
NON-PARTICIPATING	\$22,689,361.27	\$22,623,699.59	\$65,661.68
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$110,903,064.19	\$110,574,755.81	\$328,308.38

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	02/19/2019	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	02/14/2019	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	722	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	322	DAYS AT	
<u>CURRENT DAYS:</u>	1,044	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,044	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/28/2023		1	TIME SUSPENDED
09/29/2023		1	TIME SUSPENDED
09/30/2023		1	TIME SUSPENDED
10/01/2023		1	SUNDAY
10/02/2023		1	TIME SUSPENDED
10/03/2023		1	TIME SUSPENDED
10/04/2023		1	TIME SUSPENDED
10/05/2023		1	TIME SUSPENDED
10/06/2023		1	TIME SUSPENDED
10/07/2023		1	TIME SUSPENDED
10/08/2023		1	SUNDAY
10/09/2023		1	TIME SUSPENDED
10/10/2023		1	TIME SUSPENDED
10/11/2023		1	TIME SUSPENDED
10/12/2023		1	TIME SUSPENDED
10/13/2023		1	TIME SUSPENDED
10/14/2023		1	TIME SUSPENDED
10/15/2023		1	SUNDAY
10/16/2023		1	TIME SUSPENDED
10/17/2023		1	TIME SUSPENDED
10/18/2023		1	TIME SUSPENDED
10/19/2023		1	TIME SUSPENDED
10/20/2023		1	TIME SUSPENDED
10/21/2023		1	TIME SUSPENDED
10/22/2023		1	SUNDAY
10/23/2023		1	TIME SUSPENDED
10/24/2023		1	TIME SUSPENDED
10/25/2023		1	TIME SUSPENDED
10/26/2023		1	TIME SUSPENDED
10/27/2023		1	TIME SUSPENDED

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	0	30
SUNDAY		4
TIME SUSPENDED		26

WORK PERFORMED THIS PERIOD

PROJECT NH 2019(166) CONTROL 016701113
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0090	01046023	000	REMOVING CONC (CTB)	LF	17.000	1,985.390	\$33,751.63	3,827.00	3,827.00
1785	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	18.000	5,203.500	\$93,663.00	5,203.50	6,678.10
1790	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	30.000	3,092.000	\$92,760.00	3,092.00	3,974.30
1825	60626042	000	RELOCATE ITS RADIO	EA	2,700.000	5.000	\$13,500.00	7.00	7.00
1830	60626043	000	REMOVE ITS RADIO	EA	1,250.000	6.000	\$7,500.00	7.00	7.00
1855	60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	1,200.000	3.000	\$3,600.00	3.00	3.00
1860	61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,850.000	4.000	\$7,400.00	15.00	15.00
2001	96086047		UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	23,667.950	\$23,667.95	23,667.95	23,667.95
			SUPP DESCR Item added by CO#29 - IP Addressable Power Strip						
2010	63396002	000	BLUETOOTH DETECTION SYSTEM (REMOVE)	EA	1,200.000	3.000	\$3,600.00	9.00	9.00

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2705	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	19,496.000	\$19,496.00	19,496.00	19,496.00

CATEGORY 011 DESCRIPTION BRIDGE # 2 IH-10 WB TO US 54 SB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2865	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	3,912.000	\$3,912.00	3,912.00	3,912.00

CATEGORY 013 DESCRIPTION BRIDGE # 4 US 54 SB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3105	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	14,093.000	\$14,093.00	14,093.00	14,093.00

CATEGORY 016 DESCRIPTION BRIDGE # 7 IH-10 EB TO US 54 NB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3480	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	676.000	\$676.00	676.00	676.00

CATEGORY 020 DESCRIPTION BRIDGE # 11 IH-10 EB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4010	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	1,154.000	\$1,154.00	1,154.00	1,154.00

CATEGORY 022 DESCRIPTION BRIDGE # 13 IH-110 WB OVERPASS OVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4250	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	2,937.000	\$2,937.00	2,937.00	2,937.00

CATEGORY 023

DESCRIPTION BRIDGE # 14 IH-10 EB TO IH-110 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4385	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	6,597.800	\$6,597.80

Total Bid Quantity	QTY Paid To Date
6,597.80	6,597.80

TOTAL ITEM EARNINGS THIS ESTIMATE

\$328,308.38

CONTRACT LINE ITEMS

PROJECT NH 2019(166) CONTROL 016701113
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	8,000.000	59.000	5.800	64.80	518,400.00
0065	01046001	000	REMOVING CONC (PAV)	SY	11.000	63,224.000	1.000	63,225.00	695,475.00
0066	01046001		REMOVING CONC (PAV) Added by CO#62_Lincoln Park Reconstruction	SY	90.990	0.000	537.000	537.00	48,861.63
0069	01046009		REMOVING CONC (RIPRAP) Item added by CO#15	SY	14.140	0.000	1,488.000	1,488.00	21,040.32
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	6,676.000	1,203.490	7,879.49	70,915.41
0072	01046014		REMOVING CONC (FOUNDATIONS) Added by CO#59:Removal of Term Anchorage for Conc Pavement	CY	157.985	0.000	586.500	586.50	92,658.20
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.000	3,743.000	601.040	4,344.04	47,784.44
0080	01046021	000	REMOVING CONC (CURB)	LF	5.000	560.000	21,376.670	21,936.67	109,683.35
0081	01046021		REMOVING CONC (CURB) Qty added by CO #37	LF	5.000	0.000	26.000	26.00	130.00
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	12,180.000	7.400	12,187.40	60,937.00
0090	01046023	000	REMOVING CONC (CTB)	LF	17.000	3,827.000	0.000	3,827.00	65,059.00
0091	01046024		REMOVING CONC (RETAINING WALLS) Added by CO#62_Lincoln Park Reconstruction	SY	293.970	0.000	60.000	60.00	17,638.20
0092	01046028		REMOVING CONC (MISC) Added by CO#62_Lincoln Park Reconstruction	SY	573.940	0.000	60.000	60.00	34,436.40
0095	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	13.500	242.000	-10.410	231.59	3,126.49
0096	01046037		REMOVE CONC (RAIL) Item added by CO#15	LF	22.750	0.000	10.500	10.50	238.88
0100	01046044	000	REMOVING CONC (FLUME)	SY	108.000	15.000	175.970	190.97	20,624.76
0101	01046045		REMOVE CONC (MISC)	EA	1,500.250	0.000	1.000	1.00	1,500.25
0105	01046049	000	REMOVE CONCRETE (MSE PANELS)	SF	8.000	918.000	0.000	918.00	7,344.00
0110	01056016	000	REMOVING STAB BASE & ASPH PAV(16")	SY	11.500	1,017.000	0.000	1,017.00	11,695.50
0115	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	11.500	4,537.000	1.000	10,146.90	116,689.38
0116	01056037		REMOVING STAB BASE AND ASPH PAV(0"-16") Qty added by CO #37	SY	11.500	0.000	8.670	8.67	99.71
0120	01056043	000	REMOVING STAB BASE & ASPH PAV (0-6")	SY	4.300	5,728.000	0.000	49,192.40	211,527.33
0125	01106001	000	EXCAVATION (ROADWAY)	CY	16.000	118,015.000	2,861.520	120,876.52	1,934,024.32
0130	01106002	000	EXCAVATION (CHANNEL)	CY	26.000	3,238.000	207.100	3,445.10	89,572.60
0135	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	11.000	128.000	0.000	128.00	1,408.00
0140	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	15.000	23,887.000	116.770	24,003.77	360,056.55
0143	01346005		BACKFILL TY A Item added by CO#15	CY	24.550	0.000	2.600	2.60	63.83
0144	01626008		ROLL SODDING Added by CO#62_Lincoln Park Reconstruction	SY	15.310	0.000	4,922.000	4,922.00	75,355.82
0145	01706001	000	IRRIGATION SYSTEM	LS	60,000.000	1.000	0.000	1.00	60,000.00
0146	01706001		IRRIGATION SYSTEM Added by CO#58_Addtl Landscape & Irrigation at San Antonio	LS	28,808.480	0.000	1.000	1.00	28,808.48

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0147	01706001		IRRIGATION SYSTEM Added by CO#62_Lincoln Park Reconstruction	LS	290,942.870	0.000	1.000	1.00	290,942.87
0150	01926002	000	PLANT MATERIAL (1-GAL)	EA	13.000	617.000	0.000	688.00	8,944.00
0151	01926002		PLANT MATERIAL (1-GAL) Added by CO#62_Lincoln Park Reconstruction	EA	34.460	0.000	824.000	856.00	29,497.76
0152	01926004		PLANT MATERIAL (5-GAL) Added by CO#62_Lincoln Park Reconstruction	EA	58.000	0.000	64.000	145.00	8,410.00
0153	01926005		PLANT MATERIAL (15-GAL) Added by CO#58_Addtl Landscape & Irrigation at San Antonio	EA	233.310	0.000	41.000	41.00	9,565.72
0155	01926014	000	PLANT SOIL MIX	CY	30.000	1,720.000	0.000	1,720.00	51,600.00
0156	01926014		PLANT SOIL MIX Added by CO#58_Addtl Landscape & Irrigation at San Antonio	CY	59.330	0.000	70.000	70.00	4,153.10
0157	01926015		LANDSCAPE EDGE Added by CO#62_Lincoln Park Reconstruction	LF	24.670	0.000	383.000	383.00	9,448.61
0158	01926016		PLANT BED PREPARATION Added by CO#62_Lincoln Park Reconstruction (Plants)	SY	12.180	0.000	3,070.000	3,070.00	37,392.60
0159	01926016		PLANT BED PREPARATION Added by CO#62_Lincoln Park Reconstruction (Sod)	SY	11.600	0.000	4,922.000	4,922.00	57,095.20
0160	01926017	000	VEGETATION BARRIER	SY	1.450	60,897.000	-2,524.607	58,372.39	84,639.97
0161	01926017		VEGETATION BARRIER Added by CO#58_Addtl Landscape & Irrigation at San Antonio	SY	2.430	0.000	876.000	876.00	2,128.68
0165	01926024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	350.000	39.000	0.000	39.00	13,650.00
0170	01926026	000	PLANT MATERIAL (65 GAL) (TREE)	EA	585.000	74.000	0.000	88.00	51,480.00
0171	01926028		PLANT MATERIAL (1 GAL) (SHRUB) Added by CO#62_Lincoln Park Reconstruction	EA	34.400	0.000	170.000	202.00	6,948.80
0175	01926030	000	PLANT MATERIAL (3 GAL) (SHRUB)	EA	24.000	858.000	0.000	858.00	20,592.00
0176	01926031		PLANT MATERIAL (5 GAL) (SHRUB) Added by CO#62_Lincoln Park Reconstruction	EA	57.910	0.000	176.000	257.00	14,882.87
0177	01926033		PLANT MATERIAL (15 GAL) (SHRUB) Added by CO#62_Lincoln Park Reconstruction	EA	255.970	0.000	41.000	41.00	10,494.77
0178	01926046		PLANT MATERIAL (MIN 3" CAL) (B&B) Added by CO#62_Lincoln Park Reconstruction	EA	919.390	0.000	54.000	54.00	49,647.06
0180	01926055	000	PLANT MATERIAL (MIN 4'HT) (BARE ROOT)	EA	40.000	44.000	0.000	44.00	1,760.00
0185	01926097	000	CONC LNDSKP EDG (12 IN WIDTH)	LF	20.000	1,919.000	0.000	2,202.00	44,040.00
0190	01936001	000	PLANT MAINTENANCE	MO	430.000	12.000	0.000	12.00	5,160.00
0191	01936009		PLANT REPLACEMENT (15 GAL) Added by CO#58_Addtl Landscape & Irrigation at San Antonio	EA	233.310	0.000	5.000	5.00	1,166.54
0195	01936007	000	IRRIGATION SYSTEM OPER AND MAINT	MO	111.000	12.000	0.000	12.00	1,332.00
0196	01936007		IRRIGATION SYSTEM OPER AND MAINT Added by CO#58_Addtl Landscape & Irrigation at San Antonio	MO	353.500	0.000	12.000	12.00	4,242.00
0197	01936001		PLANT MAINTENANCE Added by CO#58_Addtl Landscape & Irrigation at San Antonio	MO	565.600	0.000	12.000	12.00	6,787.20
0200	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	70.000	170.000	0.000	170.00	11,900.00
0205	02476061	003	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	8.000	59,303.000	8,609.459	67,912.46	543,299.67

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0206	02476061		FL BS (CMP IN PLC)(TYA GR1-2) (6") Qty added by CO#37	SY	8.000	0.000	6.670	6.67	53.36
0210	03106006	000	PRIME COAT (CSS-1H)	GAL	5.000	14,559.000	0.000	15,188.84	75,944.20
0211	03106006		PRIME COAT (CSS-1H) Qty added by CO#37	GAL	5.000	0.000	1.000	1.00	5.00
0215	03416008	001	D-GR HMA TY-B PG64-22	TON	88.000	1,184.000	-574.150	609.85	53,666.80
0219	03416022		D-GR HMA TY-C PG64-22 Qty added by CO#37	TON	94.000	0.000	1.500	1.50	141.00
0220	03416022	001	D-GR HMA TY-C PG64-22	TON	94.000	1,667.000	1,109.480	2,776.48	260,989.12
0225	03416040	001	D-GR HMA TY-D PG64-22	TON	87.000	15,497.000	350.360	15,847.36	1,378,720.32
0226	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	33,705.980	0.000	13,015.64	13,015.64
0227	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	33,705.980	0.000	-1,712.70	-1,712.70
0230	03546046	000	PLANE ASPH CONC PAV (2 1/2"-3")	SY	3.500	1,590.000	0.000	2,405.58	8,419.53
0235	03546057	000	PLANE ASPH CONC PAV (4")	SY	2.250	4,407.000	0.000	2,065.00	4,646.25
0240	03606001	000	CONC PVMT (CONT REINF - CRCP) (7")	SY	50.000	4,263.000	149.980	4,412.98	220,649.00
0260	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	53.000	31,529.000	2,898.220	34,427.22	1,824,642.66
0280	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	59.000	31,706.000	282.010	31,988.01	1,887,292.59
0320	04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	9,235.000	-2,689.315	6,545.69	6,545.69
0321	04006003		STRUCT EXCAV (PIPE) Qty Added by CO#37	CY	1.000	0.000	5.000	5.00	5.00
0322	04006006		CUT & RESTORING PAV Added by CO#62_Lincoln Park Reconstruction	SY	146.990	0.000	4.000	4.00	587.96
0323	04006008		CUT & RESTORE ASPH PAVING Added by CO#62_Lincoln Park Reconstruction	SY	128.790	0.000	9.000	9.00	1,159.11
0325	04016001	000	FLOWABLE BACKFILL	CY	65.000	3,295.000	-687.954	2,607.05	169,457.99
0326	04016001		FLOWABLE BACKFILL Qty added by CO#37	CY	65.000	0.000	14.000	14.00	910.00
0330	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	6,540.000	0.000	5,441.00	5,441.00
0331	04026001		TRENCH EXCAVATION PROTECTION Qty added by CO#37	LF	1.000	0.000	30.000	30.00	30.00
0335	04036001	000	TEMPORARY SPL SHORING	SF	1.000	820.000	0.000	897.66	897.66
0340	04106001	000	SOIL NAIL ANCHORS	LF	26.500	25,758.000	5,504.000	31,262.00	828,443.00
0345	04166002	000	DRILL SHAFT (24 IN)	LF	107.000	102.000	0.000	34.00	3,638.00
0346	04166002		DRILL SHAFT (24 IN) Added by CO#56_Addition of Sound Wall	LF	212.060	0.000	990.000	990.00	209,939.40
0350	04166003	000	DRILL SHAFT (30 IN)	LF	190.000	200.000	8.000	216.00	41,040.00
0355	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	460.000	0.000	460.00	105,800.00
0360	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	280.000	0.000	280.00	72,800.00
0365	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	1,624.000	103.000	1,727.00	518,100.00
0370	04166007	000	DRILL SHAFT (54 IN)	LF	550.000	1,746.000	0.000	1,746.00	960,300.00
0375	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	2,019.000	-0.400	2,018.60	1,513,950.00
0380	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	300.000	572.000	0.000	572.00	171,600.00
0385	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	350.000	308.000	6.000	314.00	109,900.00
0390	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	380.000	125.000	0.000	125.00	47,500.00
0395	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	265.000	22.000	0.000	22.00	5,830.00
0400	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	300.000	65.000	0.000	65.00	19,500.00
0405	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.000	0.000	22.00	8,800.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0410	04206007	000	CL A CONC (FLUME)	CY	450.000	72.000	64.640	136.64	61,488.00	
0415	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	206.400	0.000	206.40	123,840.00	
0420	04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	71.400	0.000	71.40	53,550.00	
0425	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	350.000	107.000	51.330	158.33	55,415.50	
0431	04206165		CL F CONC (GRADE BEAM)	CY	1,809.740	0.000	85.300	85.30	154,370.82	
			Added by CO#56_Addition of Sound Wall							
0435	04236001	000	RETAINING WALL (MSE)	SF	56.000	5,381.000	0.000	5,381.00	301,336.00	
0440	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	45.000	6,844.000	0.000	6,844.00	307,980.00	
0445	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	50.000	17,313.000	0.000	17,313.00	865,650.00	
0446	04296005		CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	115.500	0.000	24.500	24.50	2,829.75	
			Added by CO#61_Bridge Armor Joint Repairs							
0450	04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	876.500	712.910	1,589.41	683,446.30	
0455	04326002	000	RIPRAP (CONC)(5 IN)	CY	395.000	267.000	111.850	378.85	149,645.75	
0460	04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	4.000	0.000	69.44	31,248.00	
0465	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	38.000	18.980	56.98	27,065.50	
0470	04506023	000	RAIL (TY SSTR)	LF	46.000	6,127.000	2,840.000	8,967.00	412,482.00	
0475	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	756.000	-235.000	521.00	33,865.00	
0485	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	80.000	382.000	1,003.250	1,385.25	110,820.00	
0490	04596009	000	GABIONS (3' X 3')(GALV)	CY	175.000	392.000	0.000	392.00	68,600.00	
0495	04646003	000	RC PIPE (CL III)(18 IN)	LF	110.000	237.000	-96.000	141.00	15,510.00	
0500	04646005	000	RC PIPE (CL III)(24 IN)	LF	115.000	5,719.000	-400.000	5,319.00	611,685.00	
0501	04646005		RC PIPE (CL III)(24 IN)	LF	115.000	0.000	30.000	30.00	3,450.00	
			Qty added by CO#37							
0505	04646007	000	RC PIPE (CL III)(30 IN)	LF	115.000	821.000	8.000	829.00	95,335.00	
0510	04646059	000	RC PIPE (CL V)(30 IN)	LF	200.000	133.000	2.000	135.00	27,000.00	
0513	04656002		MANH (COMPL)(PRM)(48IN)	EA	4,698.720	0.000	1.000	1.00	4,698.72	
			Added by CO#37							
0515	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,000.000	16.000	0.000	16.00	96,000.00	
0520	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	7,500.000	5.000	-1.000	3.00	22,500.00	
0525	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,500.000	8.000	0.000	7.00	38,500.00	
0530	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,500.000	1.000	0.000	2.00	11,000.00	
0535	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,500.000	1.000	0.000	1.00	5,500.00	
0540	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,500.000	26.000	0.000	26.00	143,000.00	
0545	04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,000.000	1.000	0.000	1.00	7,000.00	
0547	04656033		INLET (COMPL)(PCU)(4FT)(NONE)	EA	6,825.840	0.000	1.000	1.00	6,825.84	
			Added by CO#37							
0550	04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	6,000.000	2.000	0.000	3.00	18,000.00	
0551	05026024		FURNISH ADDITIONAL ARROW BOARD	HR	3.550	0.000	19,936.000	19,936.00	70,772.80	
			Added by CO#60_Additional TCP Items							
0555	04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	8,000.000	2.000	0.000	2.00	16,000.00	
0560	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,000.000	1.000	0.000	6.00	30,000.00	
0565	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	21.000	-2.000	19.00	95,000.00	
0570	04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,000.000	11.000	0.000	11.00	55,000.00	
0580	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	1,400.000	1.000	0.000	1.00	1,400.00	
0585	04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	915.000	83.000	0.000	83.00	75,945.00	
0589	04796004		ADJUSTING MANHOLES (SANITARY)	EA	4,899.510	0.000	2.000	2.00	9,799.02	
			Added by CO#62_Lincoln Park Reconstruction							

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0590	04796006	000	ADJUSTING INLET (CAP)	EA	2,500.000	2.000	0.000	4.38	10,937.50	
0591	04796006		ADJUSTING INLET (CAP)	EA	2,500.000	0.000	1.000	1.00	2,500.00	
			Qty added by CO#37							
0592	04796007		ADJUSTING MANHOLES(CAP)	EA	6,747.330	0.000	1.000	1.00	6,747.33	
			Added by CO#62_Lincoln Park Reconstruction							
0593	04816011		PIPE (PVC) (SCH 40) (4 IN)	LF	146.990	0.000	52.000	52.00	7,643.48	
			Added by CO#62_Lincoln Park Reconstruction (SCH 40)(2IN)							
0594	04816011		PIPE (PVC) (SCH 40) (4 IN)	LF	153.980	0.000	52.000	52.00	8,006.96	
			Added by CO#62_Lincoln Park Reconstruction (CL 200)(4IN)							
0595	04966002	000	REMOV STR (INLET)	EA	900.000	41.000	-1.000	16.00	14,400.00	
0600	04966003	000	REMOV STR (MANHOLE)	EA	1,100.000	19.000	0.000	16.00	17,600.00	
0605	04966007	000	REMOV STR (PIPE)	LF	35.000	2,071.000	0.000	1,344.00	47,040.00	
0606	04966007		REMOV STR (PIPE)	LF	35.000	0.000	38.000	38.00	1,330.00	
			Qty added by CO#37							
0610	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	58,000.000	8.000	0.000	8.00	464,000.00	
0615	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	225,000.000	2.000	0.000	2.00	450,000.00	
0620	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	230,000.000	2.000	0.000	2.00	460,000.00	
0625	04966023	000	REMOVE STR (JUNCTION BOX)	EA	120.000	40.000	0.000	49.00	5,880.00	
0630	04966040	000	REMOV STR (RET WALL)	LF	42.000	2,311.000	0.000	2,494.00	104,748.00	
0635	05006001	000	MOBILIZATION	LS	9,734,575.000	1.000	0.000	0.96	9,345,192.00	
0640	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	43.000	0.000	43.00	1,462,000.00	
0641	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	0.000	2.000	2.00	68,000.00	
			Added by CO#12 - Additional Barricades Time Delay							
0642	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	0.000	2.000	2.00	68,000.00	
			Added by CO#48 - Additional Barricades Time Delay							
0643	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	0.000	1.000	1.00	34,000.00	
			Added by CO#49 - Additional Barricades Time Delay							
0645	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	80.000	170.000	0.000	170.00	13,600.00	
0650	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	13.000	170.000	0.000	36.00	468.00	
0655	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	22.000	581.000	0.000	1,297.56	28,546.32	
0660	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	3.000	581.000	0.000	1,297.56	3,892.68	
0665	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	8.000	6,940.000	0.000	3,993.00	31,944.00	
0670	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	15,286.000	0.000	12,857.00	25,714.00	
0675	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	15,286.000	0.000	12,857.00	7,714.20	
0680	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.250	3,525.000	0.000	2,672.00	6,012.00	
0685	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	3,525.000	0.000	2,672.00	2,004.00	
0695	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	56.000	2,515.000	-754.160	1,760.84	98,607.04	
0700	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	45.000	1,472.000	-350.000	1,290.50	58,072.50	
0705	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	80.000	19,140.000	2,592.000	21,732.00	1,738,560.00	
0710	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	85.000	4,800.000	240.000	5,040.00	428,400.00	
0715	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	80.000	280.000	0.000	300.00	24,000.00	
0720	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.000	36,720.000	-3,890.000	32,830.00	229,810.00	
0721	05126025		PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.000	0.000	120.000	330.00	2,310.00	
			Qty added by CO#37							
0725	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	5,300.000	-60.000	5,560.00	27,800.00	
0730	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.000	460.000	0.000	480.00	3,840.00	
0735	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.800	19,140.000	2,010.000	21,150.00	207,270.00	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0740	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	8.500	4,800.000	0.000	6,560.00	55,760.00	
0745	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.500	280.000	0.000	520.00	4,420.00	
0750	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	60.000	3,182.000	-1,795.000	1,387.00	83,220.00	
0755	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	88.000	1,600.000	-1,049.830	550.17	48,414.96	
0757	05146015		PERM CTB (F-SHAPE) (TY 3)	LF	209.720	0.000	770.330	1,211.33	254,040.13	
			Item added by CO #22							
0759	05286001		COLORED TEXTURED CONC (4")	SY	81.180	0.000	119.060	338.06	27,443.71	
			Added by CO#39							
0760	05286004	000	LANDSCAPE PAVERS	SY	65.000	1,803.000	-28.620	1,774.38	115,334.70	
0765	05296002	000	CONC CURB (TY II)	LF	22.000	2,338.000	0.000	18,285.51	402,281.11	
0766	05296002		CONC CURB (TY II)	LF	22.000	0.000	20.000	20.00	440.00	
			Qty added by CO#37							
0770	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.000	11,880.000	-11,192.000	688.00	13,072.00	
0775	05316001	000	CONC SIDEWALKS (4")	SY	45.000	6,354.000	270.840	6,624.84	298,117.80	
0780	05316004	000	CURB RAMPS (TY 1)	EA	1,500.000	13.000	0.000	13.00	19,500.00	
0785	05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	3.000	0.000	4.00	6,000.00	
0790	05316008	000	CURB RAMPS (TY 5)	EA	3,500.000	1.000	0.000	3.00	10,500.00	
0795	05316013	000	CURB RAMPS (TY 10)	EA	1,000.000	8.000	0.000	4.00	4,000.00	
0800	05316016	000	CURB RAMPS (TY 21)	EA	1,700.000	1.000	0.000	5.00	8,500.00	
0805	05366002	000	CONC MEDIAN	SY	55.000	194.000	44.000	848.34	46,658.70	
0810	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	28.000	2,063.000	0.000	1,187.32	33,244.96	
0815	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	29.000	4,507.000	967.500	5,474.50	158,760.50	
0820	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	23.000	1.000	21.00	35,700.00	
0825	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	15.000	1.000	15.00	22,500.00	
0826	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.930	0.000	328.000	816.73	5,659.96	
			Added by CO#19							
0827	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.930	0.000	354.370	684.37	4,742.68	
			Qty added by CO#37							
0830	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,200.000	10.000	0.000	19.00	41,800.00	
0840	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	13,000.000	38.000	37.000	75.00	975,000.00	
0845	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	36.000	0.000	35.00	42,000.00	
0846	05456003		CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	0.000	1.000	1.00	1,200.00	
			Qty added by CO#37							
0850	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	20.000	3,870.000	0.000	5,864.50	117,290.00	
0855	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	2.000	251.900	0.000	251.90	503.80	
0860	06106001	000	RELOCATE RD IL ASM (BRIDGE MOUNT)	EA	1,500.000	1.000	0.000	1.00	1,500.00	
0865	06106005	000	RELOCATE RD IL ASM (U/P)	EA	1,250.000	59.000	0.000	47.00	58,750.00	
0870	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	450.000	16.000	0.000	2.00	900.00	
0875	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	795.000	12.000	0.000	21.00	16,695.00	
0880	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,455.000	22.000	0.000	24.00	34,920.00	
0885	06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	1,625.000	5.000	0.000	5.00	8,125.00	
0895	06106146	000	IN RD IL (TY SA) 30B-8 (250W EQ) LED	EA	3,800.000	6.000	-1.000	6.00	22,800.00	
0896	06106162		IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,839.280	0.000	1.000	1.00	6,839.28	
			Item added by CO#28							
0900	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	4,500.000	20.000	0.000	19.00	85,500.00	
0905	06106279	000	IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	5,000.000	5.000	0.000	5.00	25,000.00	
0910	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	23,000.000	1.000	0.000	1.00	23,000.00	

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0915	06136004	000	HI MST IL POLE (125 FT)(100 MPH)	EA	35,000.000	3.000	0.000	3.00	105,000.00	
0920	06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	35,000.000	1.000	0.000	1.00	35,000.00	
0930	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.000	18,027.000	1,249.000	19,276.00	289,140.00	
0935	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	28.000	4,160.000	2,772.000	6,932.00	194,096.00	
0940	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	18.000	22,468.000	-693.000	21,775.00	391,950.00	
0945	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	30.000	12,978.000	3,987.000	16,965.00	508,950.00	
0950	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	17.000	5.000	12,600.000	12,605.00	214,285.00	
0955	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	40.000	785.000	12,798.000	13,583.00	543,320.00	
0965	06186070	000	CONDT (RM) (2")	LF	31.000	5,565.000	1,268.000	6,833.00	211,823.00	
0975	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.350	44,478.000	1,183.000	45,661.00	61,642.35	
0980	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.000	408.000	261.000	669.00	669.00	
0985	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	816.000	522.000	1,338.00	1,338.00	
0990	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.450	16,890.000	-2,261.000	14,629.00	35,841.05	
0995	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.450	82,047.000	-43,067.000	38,980.00	95,501.00	
1000	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.650	2,216.000	777.000	2,993.00	7,931.45	
1005	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.650	2,172.000	11,732.000	13,904.00	36,845.60	
1010	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.000	39,115.000	7,668.000	46,783.00	140,349.00	
1015	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.000	25,560.000	25.000	25,585.00	76,755.00	
1020	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.000	6,020.000	144.000	6,164.00	24,656.00	
1025	06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	5.000	5,145.000	-461.000	4,684.00	23,420.00	
1030	06246001	000	GROUND BOX TY A (122311)	EA	900.000	8.000	0.000	5.00	4,500.00	
1035	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	89.000	6.000	95.00	118,750.00	
1040	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,450.000	13.000	0.000	7.00	10,150.00	
1045	06246028	000	REMOVE GROUND BOX	EA	125.000	70.000	0.000	60.00	7,500.00	
1050	06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	6,000.000	3.000	0.000	3.00	18,000.00	
1060	06286174	000	ELC SRV TY D 120/240 070(NS)GS(N)GC(O)	EA	6,500.000	21.000	-1.000	20.00	130,000.00	
1070	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	5,755.000	2.000	0.000	2.00	11,510.00	
1080	06286269	000	ELC SRV TY D 120/240 150(NS)GS(N)GC(O)	EA	6,100.000	3.000	0.000	3.00	18,300.00	
1085	06366001	001	ALUMINUM SIGNS (TY A)	SF	26.000	624.000	-9.500	614.50	15,977.00	
1095	06366003	001	ALUMINUM SIGNS (TY O)	SF	23.000	12,757.800	0.000	12,757.80	293,429.40	
1100	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	710.000	34.000	0.000	35.00	24,850.00	
1105	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	20.000	0.000	16.00	12,320.00	
1115	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	640.000	1.000	0.000	1.00	640.00	
1120	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	820.000	2.000	0.000	3.00	2,460.00	
1125	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,175.000	1.000	0.000	1.00	1,175.00	
1130	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	11.000	0.000	11.00	7,700.00	
1135	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	925.000	1.000	0.000	1.00	925.00	
1140	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,230.000	1.000	0.000	1.00	1,230.00	
1145	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	7.000	0.000	7.00	14,350.00	
1150	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,060.000	2.000	0.000	2.00	6,120.00	
1155	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	7.000	0.000	6.00	21,870.00	
1160	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	7.000	0.000	2.00	7,290.00	
1165	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	510.000	1.000	0.000	1.00	510.00	
1170	06446076	000	REMOVE SM RD SN SUP&AM	EA	105.000	104.000	0.000	76.00	7,980.00	
1180	06476003	000	REMOVE LRSA	EA	1,485.000	11.000	-5.000	6.00	8,910.00	
1185	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,900.000	6.000	0.000	6.00	35,400.00	
1190	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	25,600.000	11.000	0.000	11.00	281,600.00	
1195	06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	85,600.000	1.000	0.000	1.00	85,600.00	

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1200	06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	98,000.000	1.000	0.000	1.00	98,000.00
1207	96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 240003-D293	DOL	1.000	0.000	82,895.690	0.00	0.00
1210	06506075	000	INS OH SN SUP(65 FT BRDG)(CIRC TUBE)	EA	95,500.000	4.000	0.000	4.00	382,000.00
1215	06506080	000	INS OH SN SUP(70 FT BRDG)(CIRC TUBE)	EA	97,000.000	2.000	0.000	2.00	194,000.00
1220	06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	97,700.000	1.000	0.000	1.00	97,700.00
1225	06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	112,800.000	9.000	0.000	9.00	1,015,200.00
1230	06506100	000	INS OH SN SUP(90 FT BRDG)(CIRC TUBE)	EA	114,500.000	3.000	0.000	3.00	343,500.00
1235	06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	4.000	0.000	4.00	610,000.00
1240	06506115	000	INS OH SN SUP(105 FT BRDG)(CIRC TUBE)	EA	179,300.000	1.000	0.000	1.00	179,300.00
1250	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,700.000	23.000	3.000	26.00	200,200.00
1255	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	720.000	27.000	0.000	25.00	18,000.00
1262	06586013		INSTL DEL ASSM (D-SW)SZ (BRF)CTB Added by CO#52_Concrete Barrier Reflectors	EA	3.493	0.000	3,400.000	3,400.00	11,876.20
1263	06586026		INSTL DEL ASSM (D-SY)SZ (BRF)CTB Added by CO#52_Concrete Barrier Reflectors	EA	3.493	0.000	3,600.000	3,600.00	12,574.80
1264	50946001		AESTHETIC FENCE (CRIMPED) Added by CO#53_Aesthetic Fence on Wall 1	LF	481.461	0.000	393.000	393.00	189,214.17
1265	06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	130.000	705.000	-220.000	485.00	63,050.00
1267	06586041		INSTL DEL ASSM (D-DY)SZ 1(FLX)GND Item added by CO#15	EA	172.330	0.000	3.000	3.00	516.99
1268	06586054		INSTL OM ASSM (OM-3R)(FLX)SRF Item added by CO#15	EA	172.330	0.000	1.000	1.00	172.33
1270	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	50.000	525.000	0.000	525.00	26,250.00
1275	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.750	11,317.000	-5,767.000	5,550.00	9,712.50
1280	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.750	1,107.000	-917.000	190.00	332.50
1285	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.750	50,890.000	-1,541.000	49,349.00	86,360.75
1286	06626064		WK ZN PAV MRK REMOV (W)6"(BRK) Item added by CO#27	LF	2.050	0.000	1,310.000	1,310.00	2,685.50
1288	06626067		WK ZN PAV MRK REMOV (W)6"(SLD) Item added by CO#27	LF	2.050	0.000	3,324.000	3,324.00	6,814.20
1290	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.200	661.000	-299.000	362.00	796.40
1295	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.200	7,648.000	-3,998.000	3,650.00	8,030.00
1300	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.600	840.000	3,050.000	3,890.00	10,114.00
1305	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	51.000	146.000	197.00	1,379.00
1306	06626080		WK ZN PAV MRK REMOV (W)(ARROW) Item added by CO#27	EA	265.000	0.000	1.000	1.00	265.00
1310	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.750	50,085.000	-7,971.000	42,114.00	73,699.50
1315	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.350	2,874.000	-2,582.000	292.00	102.20
1317	96086048		UNIQUE CHANGE ORDER ITEM 48 Item added by CO#27 for Item 666-6015 not in system	DOL	0.550	0.000	190.000	190.00	104.50
1320	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.400	117.000	-77.000	40.00	16.00
1325	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.400	11,831.000	-606.000	11,225.00	4,490.00
1330	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.600	1,762.000	2,451.000	4,213.00	2,527.80
1335	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.260	3,046.000	-1,825.000	1,221.00	6,422.46
1340	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	94.000	22.000	6.000	28.00	2,632.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1345	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	95.000	5.000	0.000	5.00	475.00
1350	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	99.000	1.000	1.000	2.00	198.00
1373	06666167		REFL PAV MRK TY II (W) 4" (BRK) Item added by CO#8 - Ph 6A Detour	LF	0.210	0.000	1,433.000	1,433.00	300.93
1374	06666170		REFL PAV MRK TY II (W) 4" (SLD) Item added by CO#8 - Ph 6A Detour	LF	0.210	0.000	25,161.000	25,161.00	5,283.81
1375	06666166	007	RE PM TY I (ACC PRK)(WHT)(SYMBOL ONLY)	EA	190.000	3.000	0.000	3.00	570.00
1376	06666171		REFL PAV MRK TY II (W) 6" (BRK) Item added by CO#11	LF	0.265	0.000	9,578.000	9,578.00	2,539.12
1377	06666178		REFL PAV MRK TY II (W) 8" (SLD) Item added by CO#11	LF	0.371	0.000	10,775.000	10,775.00	3,999.69
1378	06666182		REFL PAV MRK TY II (W) 24" (SLD) Item added by CO#11	LF	3.181	0.000	2,328.000	2,328.00	7,406.54
1379	06666180		REFL PAV MRK TY II (W) 12" (SLD) Item added by CO#27	LF	1.650	0.000	1,192.000	1,192.00	1,966.80
1380	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	47.000	34.000	6.000	40.00	1,880.00
1381	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8	LF	0.220	0.000	28,531.000	28,531.00	6,276.82
1384	06666217		REFL PAV MRK TY II (Y) (MED NOSE) Item added by CO#15	EA	344.660	0.000	1.000	1.00	344.66
1385	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.350	15,635.000	-13,175.000	2,460.00	861.00
1390	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.350	41,769.000	-9,246.000	32,523.00	11,383.05
1391	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) Item added by CO#11	LF	0.721	0.000	7,182.000	7,182.00	5,178.93
1395	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	35,404.000	-2,050.000	33,354.00	13,341.60
1396	06666323		RE PM W/RET REQ TY II (W) 4" (SLD) Item added by CO#11	LF	0.201	0.000	22,820.000	22,820.00	4,598.24
1397	06666327		RE PM W/RET REQ TY II (Y) 4" (SLD) Item added by CO#11	LF	0.201	0.000	15,201.000	15,201.00	3,063.00
1400	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.900	35,160.000	-22,855.000	12,305.00	11,074.50
1405	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	33.500	14.000	7,906.000	7,920.00	265,320.00
1408	06686010		PREFAB PAV MRK TY B (W)(6")(BRK)CNTST Item added by CO#11	LF	11.188	0.000	6,000.000	6,000.00	67,129.80
1410	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,900.000	15.000	-2.000	13.00	24,700.00
1415	06726007	000	REFL PAV MRKR TY I-C	EA	3.950	919.000	-639.000	280.00	1,106.00
1420	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	21.000	59.000	80.00	316.00
1421	06726010		REFL PAV MRKR TY II-C-R Item added by CO#11	EA	3.181	0.000	615.000	615.00	1,956.63
1425	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	21,885.000	-2,265.050	19,619.95	11,968.17
1435	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.900	130.000	3,712.000	3,842.00	7,299.80
1437	06776008		ELIM EXT PAV MRK & MRKS (ARROW) Item added by CO #27	EA	250.000	0.000	2.000	2.00	500.00
1438	06776012		ELIM EXT PAV MRK & MRKS (WORD) Item added by CO#27	EA	250.000	0.000	2.000	2.00	500.00
1440	06776021	000	ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	1.000	2,166.000	-1,110.000	1,056.00	1,056.00
1445	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	35,000.000	3.000	0.000	3.00	105,000.00

CATEGORY	001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1450	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	1.00	5,500.00
1455	06816001	000	TEMP TRAF SIGNALS	EA	66,000.000	1.000	0.000	1.00	66,000.00
1460	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	410.000	22.000	0.000	24.00	9,840.00
1465	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	410.000	5.000	0.000	5.00	2,050.00
1470	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	410.000	27.000	0.000	29.00	11,890.00
1475	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	410.000	3.000	0.000	3.00	1,230.00
1480	06826005	000	VEH SIG SEC (12")LED(RED)	EA	410.000	32.000	0.000	34.00	13,940.00
1485	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	650.000	21.000	0.000	21.00	13,650.00
1490	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	140.000	22.000	0.000	19.00	2,660.00
1495	06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	150.000	2.000	0.000	2.00	300.00
1500	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	160.000	3.000	0.000	2.00	320.00
1505	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,080.000	-1,686.000	394.00	788.00
1515	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	4.000	1,985.000	675.000	2,660.00	10,640.00
1520	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	520.000	0.000	520.00	2,600.00
1525	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	6.000	3,810.000	101.000	3,911.00	23,466.00
1530	06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	4.000	260.000	98.000	358.00	1,432.00
1535	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	1,415.000	241.000	1,656.00	9,936.00
1540	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.000	4,425.000	-119.000	4,306.00	12,918.00
1545	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	3,000.000	2.000	0.000	2.00	6,000.00
1550	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	4,500.000	2.000	0.000	2.00	9,000.00
1555	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,000.000	3.000	0.000	3.00	18,000.00
1560	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	20,000.000	1.000	0.000	1.00	20,000.00
1565	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	9.000	0.000	10.00	25,000.00
1570	06876005	000	REMOVE PED POLE ASSEMBLY	EA	500.000	1.000	0.000	6.00	3,000.00
1575	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	18.000	-1.000	17.00	14,450.00
1580	06886002	000	PED DETECT PUSH BUTTON (STANDARD)	EA	225.000	6.000	0.000	6.00	1,350.00
1585	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	8,000.000	3.000	0.000	3.00	24,000.00
1595	06906021	000	REMOVAL OF TIMBER POLES	EA	1,200.000	5.000	0.000	4.00	4,800.00
1600	06906023	000	INSTALL OF TIMBER POLES	EA	2,200.000	4.000	0.000	4.00	8,800.00
1605	06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	100.000	3.000	0.000	3.00	300.00
1610	06906032	000	INSTALL OF PEDESTRIAN PUSH BUTTONS	EA	300.000	3.000	0.000	3.00	900.00
1615	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	1,500.000	5.000	0.000	7.00	10,500.00
1625	06906081	000	INSTL DOWN GUY AND ANCHOR W/GUARD	EA	225.000	4.000	0.000	4.00	900.00
1630	06906083	000	REMOVE DOWN GUY AND ANCHOR W/GUARD	EA	500.000	4.000	0.000	4.00	2,000.00
1635	06906084	000	INSTL VID IMAGE VEH DET SYS (VIVDS)	EA	5,500.000	7.000	0.000	7.00	38,500.00
1640	06906086	000	REMOVE VID IMAGE VEH DET SYS (VIVDS)	EA	275.000	4.000	0.000	4.00	1,100.00
1645	06906136	000	REMOVE RADAR VEHICLE DETECTION SYSTEM	EA	450.000	2.000	0.000	1.00	450.00
1646	07856005		BRIDGE JOINT REPAIR (SEJ)	LF	600.620	0.000	870.170	870.17	522,641.51
			Added by CO#61_Bridge Armor Joint Repairs						
1647	10026002		LANDSCAPE AMENITY (TY 1)	EA	5,907.410	0.000	11.000	11.00	64,981.51
			Added by CO#62_Lincoln Park Reconstruction (Benches)						
1648	10026003		LANDSCAPE AMENITY (TY 2)	EA	5,459.450	0.000	5.000	5.00	27,297.25
			Added by CO#62_Lincoln Park Reconstruction (Picnic Tables)						
1649	10026004		LANDSCAPE AMENITY (TY 3)	EA	3,107.690	0.000	6.000	6.00	18,646.14
			Added by CO#62_Lincoln Park Reconstruction (Trash Bins)						
1650	10026003	000	LANDSCAPE AMENITY (TY 2)	EA	221.000	17.000	0.000	17.00	3,757.00
1655	10026004	000	LANDSCAPE AMENITY (TY 3)	EA	170.000	24.000	0.000	24.00	4,080.00

CATEGORY	001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1660	10026005	000	LANDSCAPE AMENITY (TY 4)	EA	111.000	25.000	0.000	25.00	2,775.00
1665	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	95.000	386.000	0.000	450.36	42,784.20
1666	10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I) Added by CO#62_Lincoln Park Reconstruction	CY	218.100	0.000	374.000	374.00	81,569.40
1667	10056002		LOOSE AGGR FOR GROUNDCOVER (TYPE II) Added by CO#62_Lincoln Park Reconstruction (Cobble)	CY	223.330	0.000	127.000	127.00	28,362.91
1668	10066001		LANDSCAPE SOIL AMENDMENT (TYPE I) Added by CO#62_Lincoln Park Reconstruction (Plants)	SY	239.670	0.000	75.000	75.00	17,975.25
1669	10066002		LANDSCAPE SOIL AMENDMENT (TYPE II) Added by CO#62_Lincoln Park Reconstruction (Sod)	SY	97.300	0.000	820.000	820.00	79,786.00
1670	10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	95.000	381.000	0.000	503.53	47,835.35
1671	10226001		LANDSCAPE TREATMENT(TY 1) Added by CO#62_Lincoln Park Reconstruction (Stab Crush Fines)	EA	38.200	0.000	1,450.000	1,450.00	55,390.00
1672	10226002		LANDSCAPE TREATMENT(TY 2) Added by CO#62_Lincoln Park Reconstruction (Fiber Play Mulch)	EA	116.190	0.000	83.000	83.00	9,643.77
1673	10226004		LANDSCAPE TREATMENT(TY 4) Added by CO#62_Lincoln Park Reconstruction (Boulders)	EA	436.250	0.000	121.000	121.00	52,786.25
1674	10226005		LANDSCAPE TREATMENT (TY 5) Added by CO#62_Lincoln Park Reconstruction (Play Sand, 1ft)	EA	138.590	0.000	15.000	15.00	2,078.85
1675	10056003	000	LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	90.000	5,991.000	-178.089	5,812.91	523,161.99
1676	10056003		LOOSE AGGR FOR GROUNDCOVER (TYPE III) Added by CO#58_Addtl Landscape & Irrigation at San Antonio	CY	181.830	0.000	98.000	98.00	17,819.34
1677	10226006		LANDSCAPE TREATMENT (TY 6) Added by CO#62_Lincoln Park Reconstruction (Hand Rail, Ped)	EA	363.960	0.000	88.000	88.00	32,028.48
1678	41126001		SOUND WALL Added by CO#56_Addition of Sound Wall	SF	79.480	0.000	6,980.000	6,980.00	554,770.40
1680	41316001	000	CONCRETE OBELISK STRUCTURE	EA	31,000.000	2.000	0.000	2.00	62,000.00
1685	50526001	000	BARRIER GATE	EA	27,000.000	5.000	0.000	5.00	135,000.00
1686	51136001		WROUGHT IRON FENCE Added by CO#62_Lincoln Park Reconstruction (Mnt on Rock Wall)	LF	314.970	0.000	240.000	240.00	75,592.80
1695	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	27,700.000	8.000	0.000	8.00	221,600.00
1696	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Added by CO #56_Addition of Sound Wall Message Boards	DAY	55.500	0.000	75.000	26.00	1,443.00
1697	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Added by CO#60_Additional TCP Items	DAY	39.770	0.000	786.000	786.00	31,259.22
1700	60026001	000	VIVDS PROCESSOR SYSTEM	EA	7,600.000	3.000	0.000	3.00	22,800.00
1705	60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,000.000	10.000	0.000	10.00	20,000.00
1710	60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.000	2,699.000	0.000	3,759.00	11,277.00
1715	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	307,000.000	1.000	0.000	1.00	307,000.00
1720	60046031	000	ITS COM CBL (ETHERNET)	LF	19.000	315.000	0.000	315.00	5,985.00
1725	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	12.500	385.000	0.000	200.00	2,500.00
1730	60076036	000	FO CBL (12 SMF)	LF	6.000	57,557.000	12,871.000	70,428.00	422,568.00
1735	60076074	000	FO CBL (144 SMF)	LF	7.000	35,263.000	7,585.000	42,848.00	299,936.00
1740	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	4,250.000	9.000	0.000	9.00	38,250.00
1745	60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	5,700.000	2.000	0.000	2.00	11,400.00
1750	60076094	000	FIBER OPTIC FUSION SPLICE	EA	22.000	944.000	0.000	944.00	20,768.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1755	60076096	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,500.000	39.000	0.000	39.00	97,500.00
1760	60076100	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	4,500.000	8.000	0.000	36.00	162,000.00
1765	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	12,500.000	6.000	0.000	5.00	62,500.00
1770	60086046	000	ITS GRND MNT CAB (TY 6) (CONF 2) (REM)	EA	2,500.000	7.000	0.000	6.00	15,000.00
1775	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	8,500.000	20.000	0.000	20.00	170,000.00
1780	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,500.000	8.000	0.000	8.00	12,000.00
1785	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	18.000	13,135.000	-7,931.500	5,203.50	93,663.00
1790	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	30.000	9,633.000	-6,541.000	3,092.00	92,760.00
1800	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	250.000	54.000	0.000	54.00	13,500.00
1810	60276003	000	CONDUIT (PREPARE)	LF	2.300	12,595.000	0.000	21,115.00	48,564.50
1815	60276008	000	GROUND BOX (PREPARE)	EA	540.000	59.000	0.000	102.00	55,080.00
1820	60626019	000	ITS RADIO (SNGL)(5 GHZ)-I-S	EA	7,000.000	11.000	0.000	11.00	77,000.00
1825	60626042	000	RELOCATE ITS RADIO	EA	2,700.000	7.000	0.000	7.00	18,900.00
1830	60626043	000	REMOVE ITS RADIO	EA	1,250.000	7.000	0.000	7.00	8,750.00
1835	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	14.000	0.000	14.00	210,000.00
1840	60646054	000	ITS POLE (55 FT)(REM)	EA	1,685.000	8.000	0.000	8.00	13,480.00
1850	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,000.000	14.000	0.000	8.00	56,000.00
1855	60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	1,200.000	3.000	0.000	3.00	3,600.00
1860	61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,850.000	15.000	0.000	15.00	27,750.00
1865	61376001	000	INSTALLATION OF VE	EA	1,250.000	21.000	0.000	20.00	25,000.00
1870	61376002	000	INSTALLATION OF VD	EA	1,250.000	1.000	0.000	1.00	1,250.00
1880	61376005	000	INSTALLATION OF FES (FIELD CABINET)	EA	1,250.000	38.000	0.000	37.00	46,250.00
1885	61376006	000	INSTALLATION OF FES (HUB CABINET)	EA	1,250.000	10.000	0.000	11.00	13,750.00
1890	61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	5,000.000	2.000	0.000	3.00	15,000.00
1895	61686001	000	ADD/DROP MULTIPLEXOR CHASSIS	EA	5,500.000	3.000	0.000	3.00	16,500.00
1900	61686002	000	ADD/DROP MULTIPLEXOR CHASSIS LICENSE	EA	7,500.000	3.000	0.000	3.00	22,500.00
1905	61686003	000	ADD/DROP MULTIPLEXOR CHASSIS POWER SUPP	EA	7,988.000	3.000	0.000	3.00	23,964.00
1910	61686004	000	BORA WITH ULM	EA	39,000.000	3.000	0.000	3.00	117,000.00
1915	61686009	000	T1 INTERFACE CARD	EA	5,500.000	3.000	0.000	3.00	16,500.00
1920	61686010	000	RS-232 INTERFACE CARD	EA	3,000.000	3.000	0.000	3.00	9,000.00
1925	61686011	000	ETHERNET INTERFACE CARD	EA	5,000.000	3.000	0.000	3.00	15,000.00
1931	61856002		TMA (STATIONARY)	DAY	360.750	0.000	75.000	45.00	16,233.75
			Added by CO#56_Addition of Sound Wall TMAAs						
1932	61856002		TMA (STATIONARY)	DAY	399.000	0.000	261.000	261.00	104,139.00
			Added by CO#60_Additional TCP Items						
1933	61856002		TMA (STATIONARY)	DAY	483.060	0.000	5.000	5.00	2,415.30
			Added by CO#60_Additional TCP Items						
1940	61866018	000	ITS GND BOX (POLY) TY 1 (243648)W/APRN	EA	2,200.000	113.000	7.000	120.00	264,000.00
1945	61866024	000	ITS GND BOX (POLY) TY 2 (366048)W/APRN	EA	3,900.000	3.000	0.000	4.00	15,600.00
1950	62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	72,000.000	3.000	0.000	3.00	216,000.00
1955	62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	2,600.000	74.000	0.000	74.00	192,400.00
1960	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	7,500.000	30.000	-1.000	29.00	217,500.00
1965	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	1,250.000	21.000	0.000	21.00	26,250.00
1970	63226001	000	COLOR DMS (POLE MNT CABINET)	EA	164,000.000	11.000	0.000	11.00	1,804,000.00
1975	63226002	000	COLOR DMS (FOUNDATION MNT CABINET)	EA	169,000.000	1.000	0.000	1.00	169,000.00
1980	63286001	000	SYSTEM INTEGRATION	LS	333,000.000	1.000	0.000	1.00	333,000.00
1985	63296001	000	SMART WORK ZONE ITS SYSTEM	LS	540,000.000	1.000	0.000	1.00	540,000.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1990	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	750.000	13.000	0.000	14.00	10,500.00
1995	63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	4,500.000	10.000	0.000	8.00	36,000.00
2000	63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	100,000.000	2.000	0.000	2.00	200,000.00
2001	96086047		UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	0.000	23,667.950	23,667.95	23,667.95
			Item added by CO#29 - IP Addressable Power Strip						
2005	63396001	000	BLUETOOTH DETECTION SYSTEM	EA	12,300.000	17.000	0.000	17.00	209,100.00
2010	63396002	000	BLUETOOTH DETECTION SYSTEM (REMOVE)	EA	1,200.000	9.000	0.000	9.00	10,800.00
2015	63406001	000	LANE MGMT SYS(4 UNITS)(GRD MNT CABINET)	EA	46,000.000	3.000	0.000	3.00	138,000.00
2020	63406002	000	LANE MGMT SYS(5 UNITS)(GRD MNT CABINET)	EA	66,000.000	2.000	0.000	2.00	132,000.00
2025	63406003	000	LANE MGMT SYS(6 UNITS)(GRD MNT CABINET)	EA	92,000.000	1.000	0.000	1.00	92,000.00
2030	63416001	000	REMOVE MULTIPLEXOR EQUIPMENT	EA	1,200.000	7.000	0.000	6.00	7,200.00
2035	63426001	000	REMOVE HUB BUILDING	EA	8,000.000	4.000	0.000	3.00	24,000.00
2040	71926001	000	AUTOMATIC PUMPING STATION	LS	900,000.000	1.000	0.000	1.00	900,000.00
2045	96066054		PARTNERING	DOL	1.000	0.000	2,701.420	2,701.42	2,701.42
2059	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.000	598.760	91,266.24	91,266.24
			Added by CO 4 - Lead Abatement						
2060	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	6,985.340	7,284.59	7,284.59
			Added by CO 4 - Abatement Support						
2061	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	0.000	399,538.590	399,538.59	399,538.59
			Added by CO 4 - TCP for Abatement						
2062	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	1.000	0.000	10,253.970	10,253.97	10,253.97
			Added by CO 4 - Remobilize to area above UP Railroad						
2064	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.000	19,448.150	19,448.15	19,448.15
			Additional Work at Trowbridge Turnaround CO#10						
2065	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	1.000	0.000	1,617,542.790	1,617,542.79	1,617,542.79
			Added by CO#12 - General Conditions Time Delay						
2066	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1.000	0.000	29,862.620	29,862.62	29,862.62
			Added by CO#8 - Additional Mobilization						
2072	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.000	14,047.460	25,804.18	25,804.18
			Added by CO#13 - Unsuitable Material						
2074	06786001		PAV SURF PREP FOR MRK (4")	LF	0.244	0.000	66,632.000	66,632.00	16,251.56
			Item added by CO#11						
2076	06786002		PAV SURF PREP FOR MRK (6")	LF	0.308	0.000	5,448.000	5,448.00	1,675.27
			Item added by CO#11						
2077	06786004		PAV SURF PREP FOR MRK (8")	LF	0.361	0.000	10,050.000	10,050.00	3,624.02
			Item added by CO#11						
2078	06786006		PAV SURF PREP FOR MRK (12")	LF	0.615	0.000	2,738.000	2,738.00	1,684.15
			Item added by CO#11						
2079	06786008		PAV SURF PREP FOR MRK (24")	LF	1.357	0.000	1,240.000	1,240.00	1,683.17
			Item added by CO#11						
2081	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	42.420	0.000	18.000	18.00	763.56
			Item added by CO#11						
2082	06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	53.025	0.000	4.000	4.00	212.10
			Item added by CO#11						

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2084	06786016		PAV SURF PREP FOR MRK (WORD) Item added by CO#11	EA	53.025	0.000	24.000	24.00	1,272.60
2093	06786031		PAV SURF PREP FOR MRK (ACC PRK)(LRG) Item added by CO#11	EA	53.025	0.000	3.000	3.00	159.08
2130	96086031		UNIQUE CHANGE ORDER ITEM 31 Added by CO#14 - System C-East Adjustment Work	DOL	1.000	0.000	4,933.690	4,933.69	4,933.69
2131	96086035		UNIQUE CHANGE ORDER ITEM 35 Added by CO #18 Bridge 3 Inverted T Cap Rework	DOL	1.000	0.000	6,076.020	6,076.02	6,076.02
2132	96066001		FORCE ACCOUNT ID 1 Item added by CO #16- Girder Protection at Lincoln Center	DOL	1.000	0.000	81,906.750	81,906.75	81,906.75
2133	96086036		UNIQUE CHANGE ORDER ITEM 36 Added by CO#20 Remove & Replace Curb at Ramp N	DOL	1.000	0.000	5,960.910	5,960.91	5,960.91
2138	96086041		UNIQUE CHANGE ORDER ITEM 41 Added by CO#23 - Bore, Shoring & Excavation	DOL	1.000	0.000	34,855.830	34,855.83	34,855.83
2139	96086042		UNIQUE CHANGE ORDER ITEM 42 Added by CO#23- Bridge 8 Bent 3 Column Protection	DOL	1.000	0.000	11,774.950	11,774.95	11,774.95
2140	96086044		UNIQUE CHANGE ORDER ITEM 44 Added by CO#25 - Column Form Liner Credit	DOL	-1.000	0.000	4,212.000	21,204.95	-21,204.95
2141	96086046		UNIQUE CHANGE ORDER ITEM 46 Added by CO #26- Restocking cost of luminare at Bridge 8	DOL	374.500	0.000	1.000	1.00	374.50
2142	96086051		UNIQUE CHANGE ORDER ITEM 51 Item added by CO#32 - System F North Changes	DOL	1.000	0.000	8,820.140	8,820.14	8,820.14
3111	96086002		UNIQUE CHANGE ORDER ITEM 2 Added by CO#56_Addition of Sound Wall (Survey)	DOL	60,800.560	0.000	1.000	1.00	60,800.56
3348	96086045		UNIQUE CHANGE ORDER ITEM 45 Added by CO #26- Bridge 6 & 11 survey cost and rework	DOL	105,836.334	0.000	1.000	1.00	105,836.33
3349	96086054		UNIQUE CHANGE ORDER ITEM 54 Added by CO#38 - Anchor Bolts Materials	DOL	1.000	0.000	4,495.310	4,495.31	4,495.31
4391	96086057		UNIQUE CHANGE ORDER ITEM 57 Added By CO#42 - Ret Wall #4 & SB US54 FR Profile Change	DOL	1.000	0.000	35,201.030	35,201.03	35,201.03
4394	96086053		UNIQUE CHANGE ORDER ITEM 53 Added by CO #35 Bridge 5 Bent 2 30" Sanitary Sewer	DOL	1.000	0.000	30,458.600	30,458.60	30,458.60
4396	96086056		UNIQUE CHANGE ORDER ITEM 56 Added by CO#41 - Mill and Fill at BOTA	DOL	1.000	0.000	11,592.790	11,592.79	11,592.79
5187	96086062		UNIQUE CHANGE ORDER ITEM 62 Added by CO #37_Additional Mobilization- Allied	DOL	1,272.600	0.000	1.000	1.00	1,272.60
5188	96086063		UNIQUE CHANGE ORDER ITEM 63 Added by CO#37_ TCP Full Closure US 54	DOL	3,983.440	0.000	2.000	2.00	7,966.88
5189	96086064		UNIQUE CHANGE ORDER ITEM 64 Added by CO#37_Survey Atwell #10	DOL	1,819.820	0.000	1.000	1.00	1,819.82
5191	96086065		UNIQUE CHANGE ORDER ITEM 65 Added by CO#48 - Time Delay Overhead Cost	DOL	1.000	0.000	372,459.340	372,459.34	372,459.34
5300	96086066		UNIQUE CHANGE ORDER ITEM 66 Added by CO#49 - Time Delay Overhead Cost	DOL	1.000	0.000	672,872.800	672,872.80	672,872.80

CATEGORY		DESCRIPTION		ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5301	96086067		UNIQUE CHANGE ORDER ITEM 67 Added by CO#50 Couplers for Wall 1 Soil Nails & Incr Length	DOL	9,249.210	0.000	1.000	1.00	9,249.21
5303	96086069		UNIQUE CHANGE ORDER ITEM 69 Added by CO#45 Paisano Overexc of unsuitable matl	DOL	175,461.930	0.000	1.000	1.00	175,461.93
5305	96086070		UNIQUE CHANGE ORDER ITEM 70 Added by CO#56_Addition of Sound Wall (Ind Contractor Costs)	DOL	213,380.890	0.000	1.000	1.00	213,380.89
5307	96086072		UNIQUE CHANGE ORDER ITEM 72 Added by CO#56_Addition of Sound Wall (Double Lane Closures)	DOL	571.650	0.000	55.000	26.00	14,862.90
5308	96086073		UNIQUE CHANGE ORDER ITEM 73 Added by CO#54 (Anti-Graffiti Removal)	DOL	5.270	0.000	6,510.000	6,510.00	34,307.70
5309	96086074		UNIQUE CHANGE ORDER ITEM 74 Added by CO#60_Additional TCP Items (signs, sand bags, etc)	DOL	1.000	0.000	18,812.990	18,812.99	18,812.99
5310	96086075		UNIQUE CHANGE ORDER ITEM 75 Added by CO#60_Additional TCP Items (lane closures)	DOL	1.000	0.000	71,283.640	103,848.14	103,848.14
5311	96086076		UNIQUE CHANGE ORDER ITEM 76 Added by CO#60_Addtl TCP (Project Limit Signs)(\$1,063.88/MO)	DOL	1,063.880	0.000	5.000	12.32	13,107.00
5312	96086077		UNIQUE CHANGE ORDER ITEM 77 Added by CO#62_Lincoln Park Reconstruction (Ind Contr. Cost)	DOL	1.000	0.000	336,198.920	336,198.92	336,198.92
5313	96086078		UNIQUE CHANGE ORDER ITEM 78 Added by CO#62_Lincoln Park Reconstruction (Design Fees)	DOL	1.000	0.000	127,208.570	127,208.57	127,208.57
5314	96086079		UNIQUE CHANGE ORDER ITEM 79 Added by CO#62_Lincoln Park Reconstruction (Survey)	DOL	1.000	0.000	87,133.780	87,133.78	87,133.78
5315	96086080		UNIQUE CHANGE ORDER ITEM 80 Added by CO#62_752-6014 STUMP REMOVAL	DOL	1,181.480	0.000	4.000	4.00	4,725.92
5316	96086081		UNIQUE CHANGE ORDER ITEM 81 Added by CO#62_SERVICE LINE (SHORT SIDE)	DOL	2,258.870	0.000	1.000	1.00	2,258.87
5317	96086082		UNIQUE CHANGE ORDER ITEM 82 Added by CO#62_WATER METER AND VAULT	DOL	6,691.330	0.000	1.000	1.00	6,691.33
5318	96086083		UNIQUE CHANGE ORDER ITEM 83 Added by CO#62_WET CONNECTION (2IN)	DOL	1,760.430	0.000	1.000	1.00	1,760.43
5319	96086084		UNIQUE CHANGE ORDER ITEM 84 Added by CO#62_NEW METER BOX	DOL	5,179.480	0.000	1.000	1.00	5,179.48
5320	96086085		UNIQUE CHANGE ORDER ITEM 85 Added by CO#62_BACKFLOW PREVENTER FOR DOMESTIC LIN	DOL	9,502.080	0.000	1.000	1.00	9,502.08
5321	96086086		UNIQUE CHANGE ORDER ITEM 86 Added by CO#62_REMOVE TREE (6-12IN)	DOL	2,112.520	0.000	4.000	4.00	8,450.08
5322	96086087		UNIQUE CHANGE ORDER ITEM 87 Added by CO#62_Lincoln Park Reconstruction (Apache TCP)	DOL	1.000	0.000	31,592.760	31,592.76	31,592.76
5323	96086088		UNIQUE CHANGE ORDER ITEM 88 Added by CO#62_Lincoln Park Reconstruction (Major Motion)	DOL	1.000	0.000	7,847.700	7,847.70	7,847.70
5324	96086089		UNIQUE CHANGE ORDER ITEM 89 Added by CO#62_Lincoln Park Reconstruction (Playground Inst)	DOL	1.000	0.000	38,926.090	38,926.09	38,926.09
5325	96086090		UNIQUE CHANGE ORDER ITEM 90 Added by CO#62_474-6021 CHECKERED STEEL PL (MATERIAL ONLY)	DOL	14,064.880	0.000	1.000	1.00	14,064.88

CATEGORY		001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
5326	96086091		UNIQUE CHANGE ORDER ITEM 91 Added by CO#62_COBBLE SWELL NORTH OF PARK	DOL	1.000	0.000	5,992.620	5,992.62	5,992.62	
5327	96086092		UNIQUE CHANGE ORDER ITEM 92 Added by CO#62_BOULDERS RELOCATION BY HANDBALL COURTS	DOL	1.000	0.000	3,530.330	3,530.33	3,530.33	
5328	96086093		UNIQUE CHANGE ORDER ITEM 93 Added by CO#62_B&H Site Visit (Oct. 2022)	DOL	1.000	0.000	2,168.670	2,168.67	2,168.67	
5329	96086094		UNIQUE CHANGE ORDER ITEM 94 Added by CO#62_Lincoln Park (Martinez Bros Mobilization)	DOL	62,553.700	0.000	1.000	1.00	62,553.70	
5330	96086095		UNIQUE CHANGE ORDER ITEM 95 Added by CO#64_Atwell Additional Survey Calculations	DOL	1.000	0.000	85,451.840	85,451.84	85,451.84	
5331	96086096		UNIQUE CHANGE ORDER ITEM 96 Added by CO 66 OSB REC (INS OH SN SUP 97' CIRC TUBE)	DOL	193,600.000	0.000	1.000	0.00	0.00	
Category Subtotal									\$65,123,371.78	

CATEGORY		002		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2400	96046001		CONTRACTOR FORCE ACCOUNT 1 Milestone Incentives	DOL	1.000	4,500,000.000	0.000	4,608,000.00	4,608,000.00	
Category Subtotal									\$4,608,000.00	

CATEGORY		003		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2401	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	150,000.000	0.000	291,357.68	291,357.68	
Category Subtotal									\$291,357.68	

CATEGORY		004		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2402	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.000	0.000	642,185.46	642,185.46	
Category Subtotal									\$642,185.46	

CATEGORY		005		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2403	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	200,000.000	0.000	261,474.99	261,474.99	
Category Subtotal									\$261,474.99	

CATEGORY		008		DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	

CATEGORY 008 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2406	96046003		CONTRACTOR FORCE ACCOUNT 3 Maintenance of Existing ITS Equipment	DOL	1.000	200,000.000	0.000	211,425.84	211,425.84
Category Subtotal									\$211,425.84

CATEGORY 009 DESCRIPTION BRIDGE # 1A IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2480	04006005	000	CEM STABIL BKFL	CY	130.000	368.000	35.960	403.96	52,514.80
2485	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	94.000	0.000	114.00	13,452.00
2490	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	975.000	0.000	975.00	253,500.00
2495	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	95.300	0.000	95.30	64,327.50
2500	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	40.300	0.000	40.30	34,456.50
2505	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	41.000	0.000	41.00	24,600.00
2510	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	14,289.000	0.000	14,289.00	314,358.00
2520	04226014	000	BRIDGE SIDEWALK (HPC)	SF	7.000	2,852.000	0.000	2,852.00	19,964.00
2525	04226016	000	APPROACH SLAB (HPC)	CY	550.000	142.100	0.000	142.10	78,155.00
2530	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,883.160	0.000	1,883.16	517,869.00
2535	04276002	000	CONCRETE PAINT FINISH	SF	0.260	3,084.000	32.000	3,116.00	810.16
2540	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	28.000	-6.695	21.31	10,119.88
2550	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	138.000	16.160	154.16	19,270.00
2552	04966048		REMOV STR (PUMP STA)(INTERN COMPONENTS) Added by CO#44_Pump Station Removal	EA	7,466.700	0.000	2.789	2.79	20,824.63
2555	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,954.000	0.000	1,954.00	1,485.04
2560	50946001	000	AESTHETIC FENCE (CRIMPED)	LF	250.000	253.300	0.000	253.30	63,325.00
2567	96086016		UNIQUE CHANGE ORDER ITEM 16 Added by CO 4 - Bridge #1A Abatement/Disposal	DOL	1.000	0.000	191,772.300	191,772.30	191,772.30
2568	96086061		UNIQUE CHANGE ORDER ITEM 61 Added by CO#46 - Additional Material for Steel Cages	DOL	1.000	0.000	73,405.140	73,405.14	73,405.14
2569	96066002		FORCE ACCOUNT ID 2 Added by CO#47 - BR 1A/1B-Abt 1-3 Diff Site Conditions	DOL	1.000	0.000	90,511.430	90,511.43	90,511.43
5302	96086068		UNIQUE CHANGE ORDER ITEM 68 Added by CO#51_Bridge 1A 1B Sidewalk Slip Resistant Plates	DOL	11,925.540	0.000	1.000	1.00	11,925.54
Category Subtotal									\$1,856,645.92

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2620	04006005	000	CEM STABIL BKFL	CY	130.000	388.000	40.560	428.56	55,712.80
2625	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	141.000	0.000	141.00	16,638.00
2630	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	975.000	0.000	975.00	253,500.00
2635	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	97.200	0.000	97.20	65,610.00
2640	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	40.400	0.000	40.40	34,542.00
2645	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	41.000	0.000	41.00	24,600.00
2650	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	14,289.000	0.000	14,289.00	314,358.00
2660	04226014	000	BRIDGE SIDEWALK (HPC)	SF	7.000	2,733.000	0.000	2,733.00	19,131.00

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2665	04226016	000	APPROACH SLAB (HPC)	CY	550.000	152.300	0.000	152.30	83,765.00
2670	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,882.890	0.000	1,882.89	517,794.75
2675	04276002	000	CONCRETE PAINT FINISH	SF	0.260	3,119.000	0.000	3,119.00	810.94
2680	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	24.000	-2.695	21.31	10,119.88
2690	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	139.000	0.000	139.00	17,375.00
2695	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,973.000	0.000	1,973.00	1,499.48
2700	50946001	000	AESTHETIC FENCE (CRIMPED)	LF	250.000	257.800	0.000	257.80	64,450.00
2705	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	19,496.000	0.000	19,496.00	19,496.00
2707	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.000	191,782.280	191,782.28	191,782.28

Added by CO 4 - Bridge #1B Abatement/Disposal

Category Subtotal \$1,691,185.13

CATEGORY 011 DESCRIPTION BRIDGE # 2 IH-10 WB TO US 54 SB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2760	04036001	000	TEMPORARY SPL SHORING	SF	1.000	3,792.000	231.000	3,562.48	3,562.48
2765	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	1,814.000	-184.000	1,630.00	423,800.00
2770	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	147.000	100.000	247.00	185,250.00
2775	04166012	000	DRILL SHAFT (84 IN)	LF	950.000	206.000	51.000	257.00	244,150.00
2780	04166097	000	DRILL SHAFT (102 IN)	LF	1,600.000	66.000	0.000	66.00	105,600.00
2785	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	187.200	-22.100	165.10	141,160.50
2790	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	810.000	256.100	42.100	298.20	241,542.00
2795	04206034	000	CL C CONC (CAP)(HPC)(EXTEND)	CY	2,600.000	1.000	0.000	1.00	2,600.00
2800	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	469.800	-54.500	415.30	249,180.00
2805	04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	355.300	89.000	444.30	399,870.00
2810	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	367.400	-3.390	364.01	273,007.50
2815	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	44,729.000	0.000	44,729.00	984,038.00
2820	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	6,127.820	0.000	6,127.82	1,225,564.00
2822	04276002		CONCRETE PAINT FINISH	SF	0.690	0.000	58,301.820	58,301.82	40,228.25

Added by CO#54_Additional Painting on Structures

2825	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	2,911.800	5.970	2,917.77	189,655.05
2830	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	15.000	0.000	15.00	2,625.00
2835	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	30.000	70.100	100.10	17,017.00
2840	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	164.000	0.000	164.00	20,500.00
2845	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	31.000	0.000	31.00	2,945.00
2850	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	17.000	0.000	17.00	40,800.00
2855	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	931.000	0.000	931.00	46,550.00
2860	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,710.000	0.000	1,710.00	1,299.60
2865	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	3,912.000	0.000	3,912.00	3,912.00
2867	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.000	124,651.950	124,651.95	124,651.95

Added by CO 4 - Bridge #2 Abated/Disposal/Survey

2982	40216001		TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.000	2.000	6.00	51,266.28
2983	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.000	23,059.100	23,059.10	23,059.10

Added by CO#7 - Unused and New Material Bridge 2 Bent 9

Category Subtotal \$5,043,833.71

CATEGORY 012 DESCRIPTION BRIDGE # 3 IH-10 EB TO IH-110 WB D

CATEGORY 012 DESCRIPTION BRIDGE # 3 IH-10 EB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2920	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	683.000	51.000	734.00	220,200.00
2925	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	120.700	0.000	120.70	103,198.50
2930	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	54.000	-12.850	41.15	24,690.00
2935	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	11,509.000	0.000	11,509.00	287,725.00
2940	04256037	000	PRESTR CONC GIRDER (TX40)	LF	255.000	1,295.180	0.000	1,295.18	330,270.90
2945	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	200.010	0.000	200.01	52,002.60
2950	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	792.780	-16.030	776.75	50,488.75
2955	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	216.000	0.000	216.00	20,520.00
2960	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	2.000	0.000	2.00	4,800.00
2965	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	95.000	0.000	95.00	4,750.00
2970	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	9,588.000	0.000	9,588.00	7,286.88
2975	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	466.000	0.000	900.00	27,900.00
2981	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.000	130,340.160	130,340.16	130,340.16

Added by CO 4 - Bridge #3 Abated/Disposal/Survey

Category Subtotal \$1,264,172.79

CATEGORY 013 DESCRIPTION BRIDGE # 4 US 54 SB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3030	04036001	000	TEMPORARY SPL SHORING	SF	1.000	3,888.000	0.000	2,201.21	2,201.21
3035	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	2,536.000	-1,152.000	1,384.00	415,200.00
3040	04166008	000	DRILL SHAFT (60 IN)	LF	480.000	174.000	0.000	174.00	83,520.00
3045	04166010	000	DRILL SHAFT (72 IN)	LF	800.000	162.000	0.000	162.00	129,600.00
3046	04166012		DRILL SHAFT (84 IN)	LF	950.000	0.000	140.000	140.00	133,000.00
Added by CO#7 - Bridge 4 Bent 4									
3047	04166097		DRILL SHAFT (102 IN)	LF	1,600.000	0.000	225.000	225.00	360,000.00
3050	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	265.900	-25.980	239.92	205,131.60
3055	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	810.000	49.400	53.100	102.50	83,025.00
3060	04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	1,040.400	28.060	1,068.46	961,614.00
3065	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	426.700	-189.700	237.00	177,750.00
3070	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	34,404.000	0.000	34,404.00	756,888.00
3075	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	5,166.650	0.000	5,166.65	1,033,330.00
3080	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	2,457.500	0.000	2,457.50	159,737.50
3085	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	140.000	0.000	140.00	17,500.00
3090	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	11.000	0.000	11.00	26,400.00
3095	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	860.000	0.000	860.00	43,000.00
3100	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	4,830.000	0.000	4,830.00	3,670.80
3105	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	14,093.000	0.000	14,093.00	14,093.00
3110	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	1,302.000	1,302.00	1,302.00
Surveying Fees (Technician and Layout)									
3113	40216001		TIP TESTING(DRILL SHAFT)	EA	12,778.500	0.000	1.000	3.01	38,399.39
Test Performed by Terracon									
3114	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.000	10,588.000	10,588.00	10,588.00
Added by CO#7 - Cantilever Form Work									
3116	96086055		UNIQUE CHANGE ORDER ITEM 55	DOL	1.000	0.000	20,848.600	20,848.60	20,848.60
Added by CO#40 - Profile Rework									

CATEGORY		014		DESCRIPTION	BRIDGE # 5 IH-10 WB TO IH-110 WB D		Category Subtotal	\$4,676,799.10	
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3160	04036001	000	TEMPORARY SPL SHORING	SF	1.000	342.000	-60.250	281.75	281.75
3165	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	268.000	-120.000	148.00	44,400.00
3166	04166012		DRILL SHAFT (84 IN)	LF	950.000	0.000	100.000	100.00	95,000.00
Added by CO#34 Bridge 5 Bent 2 redesign									
3170	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	44.900	-22.500	22.40	19,152.00
3171	04206032		CL C CONC (CAP)(HPC)(MASS)	CY	810.000	0.000	40.700	40.70	32,967.00
Added by CO #34									
3175	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	84.500	-42.700	41.80	25,080.00
3176	04206040		CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	0.000	88.800	88.80	79,920.00
Added by Co #34 Bridge 5 Bent 2 Redesign									
3180	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	43.300	-21.600	21.70	16,275.00
3185	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	7,983.000	0.000	7,983.00	175,626.00
3190	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	1,134.260	0.000	1,134.26	226,852.00
3192	04276002		CONCRETE PAINT FINISH	SF	0.690	0.000	9,205.770	9,205.77	6,351.98
Added by CO#54_Additional Painting on Structures									
3195	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	570.200	0.020	570.22	37,064.30
3200	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	55.000	0.000	55.00	6,875.00
3205	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	3.000	0.000	3.00	7,200.00
3210	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	155.000	0.000	155.00	7,750.00
3211	40216001		TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.000	2.000	2.00	17,088.76
Added by CO #34 Bridge 5 Bent 2 redesign									
3212	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.000	76,421.970	76,421.97	76,421.97
Added by CO 4 - Bridge #5 Abatement/Disposal/Survey									
							Category Subtotal	\$874,305.76	

CATEGORY		015		DESCRIPTION	BRIDGE # 6 US 54 SB BRIDGE RECONST		Category Subtotal	\$874,305.76	
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3267	04166006		DRILL SHAFT (48 IN)	LF	300.000	0.000	37.000	37.00	11,100.00
3268	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	10,500.000	10,500.00	10,500.00
Professional Engineering Services									
3270	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	111.000	0.000	111.00	33,300.00
3275	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	16.700	1.600	18.30	15,646.50
3280	04206034	000	CL C CONC (CAP)(HPC)(EXTEND)	CY	2,600.000	11.000	0.000	11.00	28,600.00
3285	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	40.000	0.000	40.00	24,000.00
3295	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	14,131.000	-0.064	14,130.94	353,273.40
3297	04276002		CONCRETE PAINT FINISH	SF	0.690	0.000	10,952.270	10,952.27	7,557.07
Added by CO#54_Additional Painting on Structures									
3300	04426004	000	STR STEEL (ROLLED BEAM)	LB	1.750	458,150.000	0.000	458,150.00	801,762.50
3305	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	463.500	0.000	463.50	30,127.50
3310	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	7.500	7.500	15.00	2,625.00
3315	04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	110.400	0.000	110.40	10,488.00
3320	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	174.000	0.000	174.00	16,530.00
3325	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	3.000	0.000	3.00	7,200.00

CATEGORY 015 DESCRIPTION BRIDGE # 6 US 54 SB BRIDGE RECONST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3330	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	140.000	0.000	140.00	7,000.00
3335	04966084	000	REMOV STR (CONC GIRDER SPAN)	EA	18,200.000	6.000	0.000	6.00	109,200.00
3340	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	720.000	0.000	720.00	547.20
3345	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	560.000	0.000	560.00	17,360.00
3347	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.000	111,469.290	134,738.35	134,738.35

Added by CO 4 - Bridge #6 Abatement/Disposal/Survey

Category Subtotal \$1,621,555.52

CATEGORY 016 DESCRIPTION BRIDGE # 7 IH-10 EB TO US 54 NB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3400	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	1,304.000	0.000	1,304.00	978,000.00
3405	04166096	000	DRILL SHAFT (90 IN)	LF	1,100.000	146.000	0.000	146.00	160,600.00
3410	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	237.200	27.000	264.20	158,520.00
3415	04206107	000	CL H CONC (CAP)(HPC)	CY	820.000	812.000	0.000	812.00	665,840.00
3420	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	39,467.000	0.000	39,467.00	868,274.00
3425	04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	3,214.190	0.000	3,214.19	803,547.50
3430	04256037	000	PRESTR CONC GIRDER (TX40)	LF	255.000	1,113.660	0.000	1,113.66	283,983.30
3435	04256050	000	PRESTR CONC BEAM (TY C)	LF	275.000	671.010	0.000	671.01	184,527.75
3440	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	1,436.630	0.000	1,436.63	93,380.95
3445	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	22.500	0.000	22.50	3,937.50
3450	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	21.310	0.000	21.31	3,622.70
3455	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	422.000	0.000	422.00	52,750.00
3460	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	88.000	0.000	88.00	8,360.00
3465	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	9.000	0.000	9.00	21,600.00
3470	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	320.000	0.000	320.00	16,000.00
3475	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	4,920.000	0.000	4,920.00	3,739.20
3480	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	676.000	0.000	676.00	676.00
3482	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.000	439,898.200	439,898.20	439,898.20

Added by CO 4 - Bridge #7 Abatement/Disposal/Survey

Category Subtotal \$4,747,257.10

CATEGORY 017 DESCRIPTION BRIDGE # 8 SL 375 EB TO IH-10 EB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	04006005	000	CEM STABIL BKFL	CY	130.000	85.000	-4.000	81.00	10,530.00
3540	04036001	000	TEMPORARY SPL SHORING	SF	1.000	4,184.000	0.000	4,622.17	4,622.17
3545	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	104.000	0.000	104.00	12,272.00
3550	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	206.000	0.000	206.00	47,380.00
3555	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	2,176.000	0.000	2,176.00	652,800.00
3560	04166008	000	DRILL SHAFT (60 IN)	LF	480.000	125.000	0.000	125.00	60,000.00
3565	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	30.500	0.000	30.50	20,587.50
3570	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	2.400	0.000	2.40	2,280.00
3575	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	300.200	0.000	300.20	256,671.01
3580	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	229.000	0.000	229.00	137,400.00
3585	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	305.800	0.000	305.80	229,350.00

CATEGORY 017 DESCRIPTION BRIDGE # 8 SL 375 EB TO IH-10 EB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3590	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	38,972.000	0.000	38,972.00	857,384.00
3595	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	4,171.000	0.000	4,171.00	104,275.00
3600	04226016	000	APPROACH SLAB (HPC)	CY	550.000	25.000	0.000	25.00	13,750.00
3605	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	6,100.310	0.000	6,100.31	1,220,062.00
3610	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	54.000	5.450	59.45	28,238.75
3615	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	3,048.200	-8.200	3,040.00	197,600.00
3620	04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	11.000	0.000	11.00	1,045.00
3625	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	143.000	0.000	143.00	17,875.00
3630	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	35.000	0.000	35.00	3,325.00
3635	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	8.000	0.000	8.00	19,200.00
3640	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	354.000	0.000	354.00	17,700.00
3645	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	10,181.000	0.000	10,181.00	7,737.56
3646	96086050		UNIQUE CHANGE ORDER ITEM 50	DOL	4,772.250	0.000	1.000	1.00	4,772.25
			Added by CO #31 Bridge 8 Grooving						
3647	96086058		UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.000	64,984.060	64,984.06	64,984.06
			Added by CO#43 - Bridge 8 Profile Rework						
3650	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	147.000	0.000	260.00	8,060.00
3652	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.000	14,208.280	14,208.28	14,208.28
			Added by CO 4 - Bridge #8 Abatement/Disposal/Survey						

Category Subtotal \$4,014,109.58

CATEGORY 018 DESCRIPTION BRIDGE # 9 US 54 SB OVERPASS WIDEN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3705	04006005	000	CEM STABIL BKFL	CY	130.000	14.000	6.500	20.50	2,665.00
3712	04166006		DRILL SHAFT (48 IN)	LF	300.000	0.000	169.000	169.00	50,700.00
3713	04166004		DRILL SHAFT (36 IN)	LF	230.000	0.000	146.000	146.00	33,580.00
3714	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	10,500.000	10,500.00	10,500.00
			Professional Engineering Services						
3715	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	14.200	0.000	14.20	13,490.00
3720	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	13.900	0.000	13.90	11,884.50
3725	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	12.900	0.000	12.90	7,740.00
3735	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	3,741.000	0.000	3,741.00	93,525.00
3740	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	550.000	12.800	0.000	12.80	7,040.00
3745	04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	498.180	0.000	498.18	124,545.00
3750	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	27.000	54.820	81.82	38,864.50
3755	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	311.600	0.000	311.60	20,254.00
3760	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	71.000	0.000	71.00	6,745.00
3765	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	2,941.000	0.000	2,941.00	2,235.16
3770	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	181.600	0.000	347.00	10,757.00
3772	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.000	1,723.310	1,723.31	1,723.31
			Added by CO 4 - Bridge #9 Abatement/Disposal						

Category Subtotal \$436,248.47

CATEGORY 019 DESCRIPTION BRIDGE # 10 US 54 NB EXIT RAMP TO

CATEGORY 019 DESCRIPTION BRIDGE # 10 US 54 NB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3830	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	56.000	0.000	56.00	12,880.00
3835	04166007	000	DRILL SHAFT (54 IN)	LF	550.000	435.000	0.000	435.00	239,250.00
3840	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	5.800	0.000	5.80	5,510.00
3845	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	41.800	0.000	41.80	35,739.00
3850	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	86.600	0.000	86.60	51,960.00
3855	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	3,327.000	0.000	3,327.00	83,175.00
3860	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	506.010	0.000	506.01	131,562.60
3865	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	4.000	-0.230	3.77	1,790.75
3870	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	374.100	-0.900	373.20	24,258.00
3875	04506062	000	RAIL (TY SSTR)(MOD)	LF	175.000	22.000	0.000	22.00	3,850.00
3880	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	63.000	0.000	63.00	5,985.00
3885	04966099	000	REMOVE STR (RAIL)	LF	70.000	20.000	0.000	20.00	1,400.00
3890	07866002	000	CARBON FIBER REINF POLYMER STRENGTHNING	SF	560.000	115.000	0.000	115.00	64,400.00
3895	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,491.000	0.000	1,491.00	1,133.16
3900	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	470.000	0.000	470.00	14,570.00
3902	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.000	38,788.310	38,788.31	38,788.31

Added by CO 4 - Bridge #10 Abatement/Disposal/Survey

Category Subtotal \$716,251.82

CATEGORY 020 DESCRIPTION BRIDGE # 11 IH-10 EB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3955	04036001	000	TEMPORARY SPL SHORING	SF	1.000	936.000	0.000	850.50	850.50
3960	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	406.000	0.000	406.00	105,560.00
3965	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	67.200	0.000	67.20	57,456.00
3970	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	64.000	0.000	64.00	38,400.00
3975	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	53.400	0.000	53.40	40,050.00
3980	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	7,556.000	0.000	7,556.00	166,232.00
3985	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	1,071.690	-0.010	1,071.68	278,636.80
3987	04276002		CONCRETE PAINT FINISH	SF	0.690	0.000	8,839.260	8,839.26	6,099.09

Added by CO#54_Additional Painting on Structures

Category Subtotal \$755,625.39

CATEGORY 021 DESCRIPTION BRIDGE # 12 IH-110 WB OVERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4065	04006005	000	CEM STABIL BKFL	CY	130.000	125.000	10.000	135.00	17,550.00
4070	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	60.000	0.000	60.00	7,080.00
4075	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	186.000	0.000	186.00	42,780.00
4080	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	901.000	0.000	901.00	270,300.00
4085	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	41.100	0.000	41.10	27,742.50

CATEGORY 021 DESCRIPTION BRIDGE # 12 IH-110 WB OVERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4090	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	116.400	0.000	116.40	99,522.00
4095	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	136.500	8.760	145.26	87,156.00
4100	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	24,939.000	0.000	24,939.00	548,658.00
4105	04226016	000	APPROACH SLAB (HPC)	CY	550.000	68.000	0.000	68.00	37,400.00
4110	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	2,846.290	0.000	2,846.29	569,258.00
4115	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	83.000	-36.270	46.73	22,196.75
4120	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	844.500	3.500	848.00	55,120.00
4125	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	196.000	0.000	196.00	24,500.00
4130	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	7.000	0.000	7.00	16,800.00
4135	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	229.000	0.000	229.00	11,450.00
4140	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	8,058.000	0.000	8,058.00	6,124.08
4142	96086026		UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.000	255,039.930	255,039.93	255,039.93
Added by CO 4 - Bridge #12 Abatement/Disposal/Survey									

Category Subtotal \$2,098,677.26

CATEGORY 022 DESCRIPTION BRIDGE # 13 IH-110 WB OVERPASS OVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4195	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	1,101.000	0.000	1,101.00	825,750.00
4200	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	260.300	0.000	260.30	222,556.50
4205	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	617.500	0.000	617.50	370,500.00
4210	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	33,782.000	0.000	33,782.00	743,204.00
4215	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	3,125.520	0.000	3,125.52	625,104.00
4220	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,086.020	0.000	1,086.02	298,655.50
4225	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	1,586.100	0.000	1,586.10	103,096.50
4230	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	144.000	0.000	144.00	18,000.00
4235	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	12.000	0.000	12.00	28,800.00
4240	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	593.000	0.000	593.00	29,650.00
4245	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	2,880.000	0.000	2,880.00	2,188.80
4250	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	2,937.000	0.000	2,937.00	2,937.00
4252	96086027		UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.000	123,055.270	123,055.27	123,055.27
Added by CO 4 - Bridge #13 Abatement/Disposal/Survey									
4487	04276002		CONCRETE PAINT FINISH	SF	0.690	0.000	46,855.250	46,855.25	32,330.13
Added by CO#54_Additional Painting on Structures									

Category Subtotal \$3,425,827.70

CATEGORY 023 DESCRIPTION BRIDGE # 14 IH-10 EB TO IH-110 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4305	04036001	000	TEMPORARY SPL SHORING	SF	1.000	3,623.000	0.000	1,933.00	1,933.00
4310	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	636.000	-146.000	490.00	112,700.00
4315	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	748.000	146.000	894.00	232,440.00
4320	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	200.000	0.000	200.00	60,000.00
4325	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	168.000	0.000	168.00	126,000.00
4330	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	394.900	0.200	395.10	337,810.50
4335	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	272.400	3.900	276.30	165,780.00

CATEGORY 023 DESCRIPTION BRIDGE # 14 IH-10 EB TO IH-110 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4340	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	195.600	0.000	195.60	146,700.00
4345	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	42,103.000	0.000	42,103.00	926,266.00
4350	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	344.210	0.000	344.21	89,494.60
4355	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	5,005.090	0.000	5,005.09	1,001,018.00
4357	04276002		CONCRETE PAINT FINISH	SF	0.690	0.000	43,959.150	43,959.15	30,331.82
			Added by CO#54_Additional Painting on Structures						
4360	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	2,537.700	0.000	2,537.70	164,950.50
4365	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	266.500	0.000	266.50	33,312.50
4370	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	16.000	0.000	16.00	38,400.00
4375	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	687.000	0.000	687.00	34,350.00
4380	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,200.000	0.000	1,200.00	912.00
4385	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	6,597.800	0.000	6,597.80	6,597.80
4389	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.000	8,772.640	8,772.64	8,772.64
			For Bridge #14 Bent #7						
4392	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.000	394,043.290	394,043.29	394,043.29
			Added by CO 4 - Bridge #14 Abatement/Disposal/Survey						
4393	96086052		UNIQUE CHANGE ORDER ITEM 52	DOL	1.000	0.000	2,623.140	2,623.14	2,623.14
			Added by CO#33-Obstr at BR14 Bent 7- Excv, Rem Conc, Bkfill						

Category Subtotal \$3,914,435.79

CATEGORY 024 DESCRIPTION BRIDGE # 15 US 54 SB WIDENING TO I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4440	04036001	000	TEMPORARY SPL SHORING	SF	1.000	364.000	0.000	286.00	286.00
4445	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	46.000	0.000	46.00	10,580.00
4450	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	130.000	0.000	130.00	39,000.00
4455	04166008	000	DRILL SHAFT (60 IN)	LF	480.000	55.000	0.000	55.00	26,400.00
4460	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	2.700	0.000	2.70	2,565.00
4465	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	29.000	0.000	29.00	24,795.00
4470	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	46.200	0.000	46.20	27,720.00
4475	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	17.800	0.000	17.80	13,350.00
4480	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	4,925.000	0.000	4,925.00	123,125.00
4485	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	533.440	72.320	605.76	121,152.00
4490	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	3.000	0.000	3.00	1,425.00
4495	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	222.700	0.000	222.70	14,475.50
4500	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	7.500	0.000	7.50	1,312.50
4505	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	61.200	0.000	61.20	10,404.00
4510	04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	11.000	0.000	11.00	1,045.00
4515	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	50.000	0.000	50.00	4,750.00
4520	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,250.000	0.000	1,250.00	950.00
4525	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	140.000	0.000	249.00	7,719.00
4527	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.000	14,208.280	14,208.28	14,208.28
			Added by CO 4 - Bridge #15 Abatement/Disposal/Survey						

Category Subtotal \$445,262.28

CATEGORY 025 DESCRIPTION BRIDGE # 16 US 54 SB WIDENING AT A

CATEGORY		025		DESCRIPTION	BRIDGE # 16 US 54 SB WIDENING AT A					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4570	01046027		REMOVING CONC (APPR SLAB) Added by CO#36	SY	83.080	0.000	65.880	65.88	5,473.31	
4575	03606004		CONC PVMT (CONT REINF - CRCP) (10") Item added by CO#36	SY	53.000	0.000	66.740	66.74	3,537.22	
4580	04006005	000	CEM STABIL BKFL	CY	130.000	42.000	-6.000	36.00	4,680.00	
4585	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	53.000	0.000	53.00	6,254.00	
4590	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	106.000	0.000	106.00	24,380.00	
4595	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	178.000	0.000	178.00	53,400.00	
4600	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	84.000	0.000	84.00	63,000.00	
4605	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	14.700	0.000	14.70	13,965.00	
4610	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	46.400	0.000	46.40	39,672.00	
4615	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	43.300	0.100	43.40	26,040.00	
4620	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	6,394.000	0.000	6,394.00	159,850.00	
4625	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	550.000	18.300	0.000	18.30	10,065.00	
4630	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	869.470	0.000	869.47	226,062.20	
4640	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	258.900	0.000	258.90	16,828.50	
4645	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	34.000	0.000	34.00	4,250.00	
4650	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	72.000	0.000	72.00	6,840.00	
4655	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	4.000	0.000	4.00	9,600.00	
4660	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	110.000	0.000	110.00	5,500.00	
4665	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	3,429.000	0.000	3,429.00	2,606.04	
4670	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	299.000	0.000	299.00	9,269.00	
4672	96086030		UNIQUE CHANGE ORDER ITEM 30 Added by CO 4 - Bridge #16 Abatement/Disposal	DOL	1.000	0.000	95,362.240	95,362.24	95,362.24	

Category Subtotal \$786,634.51

CATEGORY		026		DESCRIPTION	FEDERAL NON-PARTICIPATING					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2067	96086015		UNIQUE CHANGE ORDER ITEM 15 Added by CO#56_Addition of Sound Wall (Addtl Mobilization)	DOL	24,753.000	0.000	1.000	1.00	24,753.00	
4725	07346002	000	LITTER REMOVAL	CYC	30.000	800.000	0.000	13.00	390.00	
4730	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	33,445.000	0.000	33,445.00	25,418.20	
4735	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	250.000	3.000	0.000	9.00	2,250.00	
4740	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	240.000	6.000	0.000	20.00	4,800.00	
4743	96086003		UNIQUE CHANGE ORDER ITEM 3 Playground removal at Lincoln Park	DOL	1.000	0.000	15,000.000	15,626.78	15,626.78	

Category Subtotal \$73,237.98

PROJECT NH 2019(167) **CONTROL** 016701118

CATEGORY		001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4905	06366001	000	ALUMINUM SIGNS (TY A)	SF	26.000	36.000	0.000	36.00	936.00	
4910	06366003	000	ALUMINUM SIGNS (TY O)	SF	23.000	1,162.000	0.000	1,162.00	26,726.00	
4915	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	710.000	8.000	0.000	9.00	6,390.00	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4920	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	8.000	0.000	8.00	6,160.00
4925	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	560.000	1.000	0.000	4.00	2,240.00
4930	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	3.000	0.000	3.00	2,100.00
4935	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	795.000	3.000	0.000	2.00	1,590.00
4945	06506080	000	INS OH SN SUP(70 FT BRDG)(CIRC TUBE)	EA	97,000.000	1.000	0.000	1.00	97,000.00
4950	06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	1.000	0.000	1.00	152,500.00
Category Subtotal									\$295,642.00

PROJECT ROW 167-1-119 CONTROL 016701119

CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5110	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	1,674.000	-37.000	809.50	809.50
5115	70166135	000	RECLAIMED WATER MAIN (PVC)(C-200)(8IN)	LF	240.000	115.000	0.000	80.50	19,320.00
5120	70166136	000	RECLAIMED WATER MAIN (PVC)(C-200)(12IN)	LF	200.000	315.000	0.000	309.00	61,800.00
5125	70166011	000	WATER MAIN(DIP)(PC 350)(16")	LF	540.000	940.000	63.000	640.00	345,600.00
5130	70166029	000	REMOVE EXIST WATER PIPE (8")	LF	40.000	115.000	0.000	3.00	120.00
5135	70166031	000	REMOVE EXIST WATER PIPE (12")	LF	41.000	315.000	0.000	6.00	246.00
5140	70166032	000	REMOVE EXIST WATER PIPE (16")	LF	41.000	846.000	0.000	54.00	2,214.00
5155	70166061	000	SAN SEWER MANHOLE (48 IN)(6 FT)	EA	9,200.000	4.000	-2.000	2.00	18,400.00
5165	70166077	000	ABAND/FILL EXIST SAN SEWER PIPE (21")	LF	723.000	40.000	0.000	20.00	14,460.00
5175	70166091	000	CASING (STEEL) (24 IN) (BORED)	LF	450.000	110.000	0.000	110.00	49,500.00
5180	70166093	000	CASING (STEEL) (30 IN) (BORED)	LF	550.000	180.000	0.000	110.00	60,500.00
5181	96086008		UNIQUE CHANGE ORDER ITEM 8 Water Line No.1 Relocation	DOL	1.000	0.000	12,662.620	12,662.62	12,662.62
5182	96086032		UNIQUE CHANGE ORDER ITEM 32 Item added by CO#17 - EP Water Sewer Plug (21")	DOL	1.000	0.000	2,561.170	2,561.17	2,561.17
5183	96086033		UNIQUE CHANGE ORDER ITEM 33 Item added by CO#17 - Sewer Line Exploration for EP Water	DOL	1.000	0.000	23,729.970	23,729.97	23,729.97
5184	96086034		UNIQUE CHANGE ORDER ITEM 34 Item added by CO#17 - Casing Vents for EP Water WL3 & RC1	DOL	1.000	0.000	7,455.940	7,455.94	7,455.94
5185	96086043		UNIQUE CHANGE ORDER ITEM 43 Added by CO#17 - Asbestos Pipe Removal WL3	DOL	1.000	0.000	3,950.360	10,949.66	10,949.66
5186	96086037		UNIQUE CHANGE ORDER ITEM 37 Added by CO#21 - Fiber Line	DOL	1.000	0.000	9,271.460	9,271.46	9,271.46
5187	96086038		UNIQUE CHANGE ORDER ITEM 38 Added by CO#21 - RCP Obstructions	DOL	1.000	0.000	5,984.850	5,984.85	5,984.85
5188	96086039		UNIQUE CHANGE ORDER ITEM 39 Added by CO# 21 - Br 9 Abunt 1&5 Adjustment	DOL	1.000	0.000	3,889.160	3,889.16	3,889.16
5189	04006003		STRUCT EXCAV (PIPE) Added by CO#21	CY	1.000	0.000	122.430	122.43	122.43
5190	04646008		RC PIPE (CL III)(36 IN) Added by CO#21	LF	268.790	0.000	53.000	53.00	14,245.87
5191	04016001		FLOWABLE BACKFILL Added by CO#21	CY	65.000	0.000	36.000	36.00	2,340.00

CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5192	04026001		TRENCH EXCAVATION PROTECTION Added by CO#21	LF	1.000	0.000	53.000	53.00	53.00
5193	04226034		APPROACH SLAB (EXTEND) (HPC) Added by CO#21	CY	550.000	0.000	12.100	12.10	6,655.00
Category Subtotal									\$672,890.63

PROJECT NH 2019(166) CONTROL 016701113

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0216	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,604.800	-2,604.800	0.000	0.00
0217	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,604.800	-2,604.800	0.000	0.00
0221	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	3,917.450	-3,917.450	0.000	0.00
0222	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	3,917.450	-3,917.450	0.000	0.00
0300	03606067	000	CONC PVMT (JOINTED-CPCD)(HES)(10")	SY	105.000	20.000	-20.000	0.000	0.00
0301	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	7,000.000	-7,000.000	0.000	0.00
0430	04206074	000	CL C CONC (MISC)	CY	950.000	3.000	-3.000	0.000	0.00
0480	04506042	000	RAIL (TY PR1)	LF	150.000	44.000	-44.000	0.000	0.00
0575	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	5,200.000	2.000	-2.000	0.000	0.00
0636	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0637	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	-1,000.000	0.000	0.00
0638	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	-2,000.000	0.000	0.00
0690	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	58.000	6,108.000	-6,108.000	0.000	0.00
0835	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,140.000	8.000	-8.000	0.000	0.00
0890	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,770.000	2.000	-2.000	0.000	0.00
0925	06176001	000	TEMP RD IL (RD IL ASM)	EA	3,900.000	11.000	-11.000	0.000	0.00
0960	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	30.000	1,062.000	-1,062.000	0.000	0.00
0970	06186074	000	CONDT (RM) (3")	LF	145.000	30.000	-30.000	0.000	0.00
1055	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	7,400.000	1.000	-1.000	0.000	0.00
1065	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,500.000	1.000	-1.000	0.000	0.00
1075	06286243	000	ELC SRV TY D 120/240 100(NS)SS(E)TP(O)	EA	6,000.000	1.000	-1.000	0.000	0.00
1090	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.000	373.000	-373.000	0.000	0.00
1110	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	735.000	1.000	-1.000	0.000	0.00
1175	06476002	000	RELOCATE LRSA	EA	6,660.000	1.000	-1.000	0.000	0.00
1205	06506065	000	INS OH SN SUP(55 FT BRDG)(CIRC TUBE)	EA	87,300.000	2.000	-2.000	0.000	0.00
1245	06506120	000	INS OH SN SUP(110 FT BRDG)(CIRC TUBE)	EA	193,600.000	1.000	-1.000	0.000	0.00
1260	06586005	000	INSTL DEL ASSM (D-SW)SZ 1 (FLX)SRF(BI)	EA	130.000	525.000	-525.000	0.000	0.00
1355	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	630.000	4.000	-4.000	0.000	0.00
1360	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	26.000	33.000	-33.000	0.000	0.00
1365	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	130.000	6.000	-6.000	0.000	0.00
1370	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	550.000	6.000	-6.000	0.000	0.00
1406	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL) Item added by CO#11	LF	0.955	0.000	0.000	0.000	0.00
1430	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.700	4,114.000	-4,114.000	0.000	0.00
1510	06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	3.000	940.000	-940.000	0.000	0.00

1590	06906001	000	REMOVAL OF CONDUIT	LF	15.000	305.000	-305.000	0.000	0.00
1620	06906063	000	REMOVAL OF CONCRETE FOUNDATIONS	EA	750.000	7.000	-7.000	0.000	0.00
1690	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	180.000	50.000	-50.000	0.000	0.00
1795	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	100.000	660.000	-660.000	0.000	0.00
1805	60276002	000	CABLE RACK ASSEMBLY (INSTALL)	EA	975.000	15.000	-15.000	0.000	0.00
1845	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,000.000	3.000	-3.000	0.000	0.00
1875	61376003	000	INSTALLATION OF TS	EA	1,280.930	2.000	-2.000	0.000	0.00
1930	61856002	000	TMA (STATIONARY)	DAY	286.000	534.000	-534.000	0.000	0.00
1935	61866017	000	ITS GND BOX (POLY) TY 1 (243648)	EA	1,900.000	1.000	-1.000	0.000	0.00
2083	06786012		PAV SURF PREP FOR MRK (UTURN ARR)	EA	84.840	0.000	0.000	0.000	0.00
			Item added by CO#11						
2086	06786018		PAV SURF PREP FOR MRK (EXIT GORE)	EA	212.100	0.000	0.000	0.000	0.00
			Item added by CO#11						
2087	06786023		PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	23.331	0.000	0.000	0.000	0.00
			Item added by CO#11						
2089	06786025		PAV SURF PREP FOR MRKS (SHIELD)	EA	100.748	0.000	0.000	0.000	0.00
			Item added by CO#11						
2091	06786026		PAV SURF PREP FOR MRK (BIKE ARROW)	EA	26.513	0.000	0.000	0.000	0.00
			Item added by CO#11						
2092	06786028		PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	31.815	0.000	0.000	0.000	0.00
			Item added by CO#11						
2094	06786033		PAV SURF PREP FOR MRK (RPM)	EA	0.530	0.000	0.000	0.000	0.00
			Item added by CO#11						
5186	96086037		UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.000	0.000	0.000	0.00
			Added by CO#21 - Fiber Line						
5306	96086071		UNIQUE CHANGE ORDER ITEM 71	DOL	360.750	0.000	0.000	0.000	0.00
			Added by CO#56_Addition of Sound Wall (Single Lane Closures)						

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0482	96086097		UNIQUE CHANGE ORDER ITEM 97	DOL	65,525.240	0.000	0.000	0.000	0.00
			Added by CO 55 Pedestrian handrail Ty B and concrete work.						

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2404	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	25,000.000	-25,000.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2405	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	50,000.000	-50,000.000	0.000	0.00

CATEGORY 009			DESCRIPTION	BRIDGE # 1A IH-110 UNDERPASS AT US		Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
2515	04226012	000	BRIDGE MEDIAN (HPC)	SF	7.000	1,157.000	-1,157.000	0.000	0.00	
2545	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	253.250	-253.250	0.000	0.00	
2565	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	19,490.000	-19,490.000	0.000	0.00	
						Category Subtotal				0.00

CATEGORY 010			DESCRIPTION	BRIDGE # 1B IH-110 UNDERPASS AT US		Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
2655	04226012	000	BRIDGE MEDIAN (HPC)	SF	7.000	814.000	-814.000	0.000	0.00	
2685	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	257.750	-257.750	0.000	0.00	
						Category Subtotal				0.00

CATEGORY 015			DESCRIPTION	BRIDGE # 6 US 54 SB BRIDGE RECONST		Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
3265	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	200.000	81.000	-81.000	0.000	0.00	
3290	04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	4.800	-4.800	0.000	0.00	
						Category Subtotal				0.00

CATEGORY 016			DESCRIPTION	BRIDGE # 7 IH-10 EB TO US 54 NB DC		Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
3483	40216001		TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.000	2.000	0.000	0.00	
3485	04056003		FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	50,000.000	0.000	1.000	0.000	0.00	
						Category Subtotal				0.00

CATEGORY 018			DESCRIPTION	BRIDGE # 9 US 54 SB OVERPASS WIDEN		Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)	
3710	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	200.000	800.000	-800.000	0.000	0.00	
3730	04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	25.200	-25.200	0.000	0.00	
						Category Subtotal				0.00

CATEGORY 019			DESCRIPTION	BRIDGE # 10 US 54 NB EXIT RAMP TO		Category Subtotal			
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3825	04006005	000	CEM STABIL BKFL	CY	130.000	8.000	-8.000	0.000	0.00

							Category Subtotal	0.00	
CATEGORY	025	DESCRIPTION		BRIDGE # 16 US 54 SB WIDENING AT A					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4635	04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	1.000	-1.000	0.000	0.00
							Category Subtotal	0.00	

PROJECT NH 2019(167) **CONTROL** 016701118
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4900	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	204.000	-204.000	0.000	0.00
4940	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	1.000	-1.000	0.000	0.00
							Category Subtotal	0.00	

PROJECT ROW 167-1-119 **CONTROL** 016701119
CATEGORY 001 **DESCRIPTION** UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5145	70166033	000	ADDITIONAL FITTINGS	LB	3.900	9,250.000	0.000	0.000	0.00
5150	70166053	000	SAN SEWER PIPE (PVC)(SDR-35)(15")	LF	355.000	114.000	-80.000	0.000	0.00
5160	70166063	000	SAN SEWER MANHOLE (48 IN)(EXTRA DEPTH)	LF	614.000	6.000	-6.000	0.000	0.00
5170	70166081	000	REMOVE EXIST SAN SEWER PIPE (15")	LF	20.000	75.000	-75.000	0.000	0.00
							Category Subtotal	0.00	

TOTAL ITEM EARNINGS THIS CONTRACT \$110,903,064.19

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	8,000.000	59.00	64.800	518,400.00
01046001	000	REMOVING CONC (PAV)	SY	11.000	63,224.00	63,225.000	695,475.00
01046001		REMOVING CONC (PAV)	SY	90.990	63,224.00	537.000	48,861.63
		Added by CO#62_Lincoln Park Reconstruction					
01046009		REMOVING CONC (RIPRAP)	SY	14.140	0.00	1,488.000	21,040.32
		Item added by CO#15					
01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	6,676.00	7,879.490	70,915.41
01046014		REMOVING CONC (FOUNDATIONS)	CY	157.990	0.00	586.500	92,658.20
		Added by CO#59:Removal of Term Anchorage for Conc Pavement					
01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.000	3,743.00	4,344.040	47,784.44
01046021	000	REMOVING CONC (CURB)	LF	5.000	560.00	21,962.670	109,813.35
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	12,180.00	12,187.400	60,937.00
01046023	000	REMOVING CONC (CTB)	LF	17.000	3,827.00	3,827.000	65,059.00
01046024		REMOVING CONC (RETAINING WALLS)	SY	293.970	0.00	60.000	17,638.20
		Added by CO#62_Lincoln Park Reconstruction					
01046027		REMOVING CONC (APPR SLAB)	SY	83.080	0.00	65.880	5,473.31
		Added by CO#36					
01046028		REMOVING CONC (MISC)	SY	573.940	0.00	60.000	34,436.40
		Added by CO#62_Lincoln Park Reconstruction					
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	13.500	242.00	231.590	3,126.49
01046037		REMOVE CONC (RAIL)	LF	22.750	0.00	10.500	238.88
		Item added by CO#15					
01046044	000	REMOVING CONC (FLUME)	SY	108.000	15.00	190.970	20,624.76
01046045		REMOVE CONC (MISC)	EA	1,500.250	0.00	1.000	1,500.25
01046049	000	REMOVE CONCRETE (MSE PANELS)	SF	8.000	918.00	918.000	7,344.00
01056016	000	REMOVING STAB BASE & ASPH PAV(16")	SY	11.500	1,017.00	1,017.000	11,695.50
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	11.500	4,537.00	10,155.570	116,789.09
01056043	000	REMOVING STAB BASE & ASPH PAV (0-6")	SY	4.300	5,728.00	49,192.400	211,527.33
01106001	000	EXCAVATION (ROADWAY)	CY	16.000	118,015.00	120,876.520	1,934,024.32
01106002	000	EXCAVATION (CHANNEL)	CY	26.000	3,238.00	3,445.100	89,572.60
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	11.000	128.00	128.000	1,408.00
01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	15.000	23,887.00	24,003.770	360,056.55
01346005		BACKFILL TY A	CY	24.550	0.00	2.600	63.83
		Item added by CO#15					
01626008		ROLL SODDING	SY	15.310	0.00	4,922.000	75,355.82
		Added by CO#62_Lincoln Park Reconstruction					
01706001		IRRIGATION SYSTEM	LS	28,808.480	1.00	1.000	28,808.48
		Added by CO#58_Addtl Landscape & Irrigation at San Antonio					
01706001	000	IRRIGATION SYSTEM	LS	60,000.000	1.00	1.000	60,000.00
01706001		IRRIGATION SYSTEM	LS	290,942.870	1.00	1.000	290,942.87
		Added by CO#62_Lincoln Park Reconstruction					
01926002	000	PLANT MATERIAL (1-GAL)	EA	13.000	617.00	688.000	8,944.00
01926002		PLANT MATERIAL (1-GAL)	EA	34.460	617.00	856.000	29,497.76

01926004		Added by CO#62_Lincoln Park Reconstruction PLANT MATERIAL (5-GAL)	EA	58.000	0.00	145.000	8,410.00
01926005		Added by CO#62_Lincoln Park Reconstruction PLANT MATERIAL (15-GAL)	EA	233.310	0.00	41.000	9,565.72
01926014	000	Added by CO#58_Addtl Landscape & Irrigation at San Antonio PLANT SOIL MIX	CY	30.000	1,720.00	1,720.000	51,600.00
01926014		PLANT SOIL MIX	CY	59.330	1,720.00	70.000	4,153.10
01926015		Added by CO#58_Addtl Landscape & Irrigation at San Antonio LANDSCAPE EDGE	LF	24.670	0.00	383.000	9,448.61
01926016		Added by CO#62_Lincoln Park Reconstruction PLANT BED PREPARATION	SY	11.600	0.00	4,922.000	57,095.20
01926016		Added by CO#62_Lincoln Park Reconstruction (Sod) PLANT BED PREPARATION	SY	12.180	0.00	3,070.000	37,392.60
01926017	000	Added by CO#62_Lincoln Park Reconstruction (Plants) VEGETATION BARRIER	SY	1.450	60,897.00	58,372.393	84,639.97
01926017		VEGETATION BARRIER	SY	2.430	60,897.00	876.000	2,128.68
01926024	000	Added by CO#58_Addtl Landscape & Irrigation at San Antonio PLANT MATERIAL (30 GAL) (TREE)	EA	350.000	39.00	39.000	13,650.00
01926026	000	PLANT MATERIAL (65 GAL) (TREE)	EA	585.000	74.00	88.000	51,480.00
01926028		PLANT MATERIAL (1 GAL) (SHRUB)	EA	34.400	0.00	202.000	6,948.80
01926030	000	Added by CO#62_Lincoln Park Reconstruction PLANT MATERIAL (3 GAL) (SHRUB)	EA	24.000	858.00	858.000	20,592.00
01926031		PLANT MATERIAL (5 GAL) (SHRUB)	EA	57.910	0.00	257.000	14,882.87
01926033		Added by CO#62_Lincoln Park Reconstruction PLANT MATERIAL (15 GAL) (SHRUB)	EA	255.970	0.00	41.000	10,494.77
01926046		Added by CO#62_Lincoln Park Reconstruction PLANT MATERIAL (MIN 3" CAL) (B&B)	EA	919.390	0.00	54.000	49,647.06
01926055	000	Added by CO#62_Lincoln Park Reconstruction PLANT MATERIAL (MIN 4'HT) (BARE ROOT)	EA	40.000	44.00	44.000	1,760.00
01926097	000	CONC LNDSCP EDG (12 IN WIDTH)	LF	20.000	1,919.00	2,202.000	44,040.00
01936001	000	PLANT MAINTENANCE	MO	430.000	12.00	12.000	5,160.00
01936001		PLANT MAINTENANCE	MO	565.600	12.00	12.000	6,787.20
01936007	000	Added by CO#58_Addtl Landscape & Irrigation at San Antonio IRRIGATION SYSTEM OPER AND MAINT	MO	111.000	12.00	12.000	1,332.00
01936007		IRRIGATION SYSTEM OPER AND MAINT	MO	353.500	12.00	12.000	4,242.00
01936009		Added by CO#58_Addtl Landscape & Irrigation at San Antonio PLANT REPLACEMENT (15 GAL)	EA	233.310	0.00	5.000	1,166.54
02476041	003	Added by CO#58_Addtl Landscape & Irrigation at San Antonio FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	70.000	170.00	170.000	11,900.00
02476061	003	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	8.000	59,303.00	67,919.129	543,353.03
03106006	000	PRIME COAT (CSS-1H)	GAL	5.000	14,559.00	15,189.840	75,949.20
03416008	001	D-GR HMA TY-B PG64-22	TON	88.000	1,184.00	609.850	53,666.80
03416022	001	D-GR HMA TY-C PG64-22	TON	94.000	1,667.00	2,777.980	261,130.12
03416040	001	D-GR HMA TY-D PG64-22	TON	87.000	15,497.00	15,847.360	1,378,720.32
03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	33,705.98	13,015.640	13,015.64
03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	33,705.98	-1,712.700	-1,712.70
03546046	000	PLANE ASPH CONC PAV (2 1/2"-3")	SY	3.500	1,590.00	2,405.580	8,419.53
03546057	000	PLANE ASPH CONC PAV (4")	SY	2.250	4,407.00	2,065.000	4,646.25
03606001	000	CONC PVMT (CONT REINF - CRCP) (7")	SY	50.000	4,263.00	4,412.980	220,649.00
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	53.000	31,529.00	34,493.960	1,828,179.88

03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	59.000	31,706.00	31,988.010	1,887,292.59
04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	9,235.00	6,673.115	6,673.12
04006005	000	CEM STABIL BKFL	CY	130.000	1,022.00	1,105.020	143,652.60
04006006		CUT & RESTORING PAV	SY	146.990	0.00	4.000	587.96
		Added by CO#62_Lincoln Park Reconstruction					
04006008		CUT & RESTORE ASPH PAVING	SY	128.790	0.00	9.000	1,159.11
		Added by CO#62_Lincoln Park Reconstruction					
04016001	000	FLOWABLE BACKFILL	CY	65.000	3,295.00	2,657.046	172,707.99
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	8,214.00	6,333.500	6,333.50
04036001	000	TEMPORARY SPL SHORING	SF	1.000	17,949.00	14,634.770	14,634.77
04106001	000	SOIL NAIL ANCHORS	LF	26.500	25,758.00	31,262.000	828,443.00
04166001	000	DRILL SHAFT (18 IN)	LF	118.000	452.00	472.000	55,696.00
04166002	000	DRILL SHAFT (24 IN)	LF	107.000	102.00	34.000	3,638.00
04166002		DRILL SHAFT (24 IN)	LF	212.060	102.00	990.000	209,939.40
		Added by CO#56_Addition of Sound Wall					
04166003	000	DRILL SHAFT (30 IN)	LF	190.000	200.00	216.000	41,040.00
04166004	000	DRILL SHAFT (36 IN)	LF	230.000	1,696.00	1,696.000	390,080.00
04166005	000	DRILL SHAFT (42 IN)	LF	260.000	5,198.00	5,160.000	1,341,600.00
04166006	000	DRILL SHAFT (48 IN)	LF	300.000	8,807.00	7,895.000	2,368,500.00
04166007	000	DRILL SHAFT (54 IN)	LF	550.000	2,181.00	2,181.000	1,199,550.00
04166008	000	DRILL SHAFT (60 IN)	LF	480.000	354.00	354.000	169,920.00
04166009	000	DRILL SHAFT (66 IN)	LF	750.000	4,823.00	4,922.600	3,691,950.00
04166010	000	DRILL SHAFT (72 IN)	LF	800.000	162.00	162.000	129,600.00
04166012	000	DRILL SHAFT (84 IN)	LF	950.000	206.00	497.000	472,150.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	300.000	572.00	572.000	171,600.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	350.000	308.00	314.000	109,900.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	380.000	125.00	125.000	47,500.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	265.000	22.00	22.000	5,830.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	300.000	65.00	65.000	19,500.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.00	22.000	8,800.00
04166096	000	DRILL SHAFT (90 IN)	LF	1,100.000	146.00	146.000	160,600.00
04166097	000	DRILL SHAFT (102 IN)	LF	1,600.000	66.00	291.000	465,600.00
04206007	000	CL A CONC (FLUME)	CY	450.000	72.00	136.640	61,488.00
04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	264.10	264.100	178,267.50
04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	39.80	39.800	37,810.00
04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	1,986.20	1,917.420	1,639,394.11
04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	810.000	305.50	441.400	357,534.00
04206034	000	CL C CONC (CAP)(HPC)(EXTEND)	CY	2,600.000	12.00	12.000	31,200.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	2,682.30	2,612.010	1,567,206.00
04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	1,395.70	1,601.560	1,441,404.00
04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	71.40	71.400	53,550.00
04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	1,410.00	1,195.310	896,482.50
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	350.000	107.00	158.330	55,415.50
04206107	000	CL H CONC (CAP)(HPC)	CY	820.000	812.00	812.000	665,840.00
04206165		CL F CONC (GRADE BEAM)	CY	1,809.740	0.00	85.300	154,370.82
		Added by CO#56_Addition of Sound Wall					
04226002	000	REINF CONC SLAB (HPC)	SF	22.000	302,513.00	302,513.000	6,655,286.00
04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	48,198.00	48,197.936	1,204,948.40
04226014	000	BRIDGE SIDEWALK (HPC)	SF	7.000	5,585.00	5,585.000	39,095.00

04226016	000	APPROACH SLAB (HPC)	CY	550.000	387.40	387.400	213,070.00
04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	550.000	31.10	43.200	23,760.00
04236001	000	RETAINING WALL (MSE)	SF	56.000	5,381.00	5,381.000	301,336.00
04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	45.000	6,844.00	6,844.000	307,980.00
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	50.000	17,313.00	17,313.000	865,650.00
04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	3,712.37	3,712.370	928,092.50
04256037	000	PRESTR CONC GIRDER (TX40)	LF	255.000	2,408.84	2,408.840	614,254.20
04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	2,991.39	2,991.380	777,758.80
04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	30,039.38	30,111.700	6,022,340.00
04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	4,852.07	4,852.070	1,334,319.25
04256050	000	PRESTR CONC BEAM (TY C)	LF	275.000	671.01	671.010	184,527.75
04276002	000	CONCRETE PAINT FINISH	SF	0.260	6,203.00	6,235.000	1,621.10
04276002		CONCRETE PAINT FINISH	SF	0.690	6,203.00	178,113.520	122,898.34
		Added by CO#54_Additional Painting on Structures					
04296005		CONC STR REPAIR(DECK REP (FULL DEPTH))	SF	115.500	0.00	24.500	2,829.75
		Added by CO#61_Bridge Armor Joint Repairs					
04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	876.50	1,589.410	683,446.30
04326002	000	RIPRAP (CONC)(5 IN)	CY	395.000	267.00	378.850	149,645.75
04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	4.00	69.440	31,248.00
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	261.00	294.360	139,821.01
04426004	000	STR STEEL (ROLLED BEAM)	LB	1.750	458,150.00	458,150.000	801,762.50
04506023	000	RAIL (TY SSTR)	LF	46.000	6,127.00	8,967.000	412,482.00
04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	19,112.01	18,861.370	1,225,989.05
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	80.000	382.00	1,385.250	110,820.00
04506062	000	RAIL (TY SSTR)(MOD)	LF	175.000	22.00	22.000	3,850.00
04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	52.50	60.000	10,500.00
04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	112.51	182.610	31,043.70
04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	132.40	132.400	12,578.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	1,895.50	1,911.660	238,957.50
04546004	000	ARMOR JOINT (SEALED)	LF	95.000	800.00	800.000	76,000.00
04596009	000	GABIONS (3' X 3')(GALV)	CY	175.000	392.00	392.000	68,600.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	110.000	237.00	141.000	15,510.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	115.000	5,719.00	5,349.000	615,135.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	115.000	821.00	829.000	95,335.00
04646008		RC PIPE (CL III)(36 IN)	LF	268.790	0.00	53.000	14,245.87
		Added by CO#21					
04646059	000	RC PIPE (CL V)(30 IN)	LF	200.000	133.00	135.000	27,000.00
04656002		MANH (COMPL)(PRM)(48IN)	EA	4,698.720	0.00	1.000	4,698.72
		Added by CO#37					
04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,000.000	16.00	16.000	96,000.00
04656004	000	MANH (COMPL)(PRM)(72IN)	EA	7,500.000	5.00	3.000	22,500.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,500.000	8.00	7.000	38,500.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,500.000	1.00	2.000	11,000.00
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,500.000	1.00	1.000	5,500.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,500.000	26.00	26.000	143,000.00
04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,000.000	1.00	1.000	7,000.00
04656033		INLET (COMPL)(PCU)(4FT)(NONE)	EA	6,825.840	0.00	1.000	6,825.84
		Added by CO#37					
04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	6,000.000	2.00	3.000	18,000.00

04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	8,000.000	2.00	2,000	16,000.00
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,000.000	1.00	6,000	30,000.00
04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	21.00	19,000	95,000.00
04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,000.000	11.00	11,000	55,000.00
04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	1,400.000	1.00	1,000	1,400.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	97.00	97,000	232,800.00
04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	915.000	83.00	83,000	75,945.00
04796004		ADJUSTING MANHOLES (SANITARY)	EA	4,899.510	0.00	2,000	9,799.02
		Added by CO#62_Lincoln Park Reconstruction					
04796006	000	ADJUSTING INLET (CAP)	EA	2,500.000	2.00	5,375	13,437.50
04796007		ADJUSTING MANHOLES(CAP)	EA	6,747.330	0.00	1,000	6,747.33
		Added by CO#62_Lincoln Park Reconstruction					
04816011		PIPE (PVC) (SCH 40) (4 IN)	LF	146.990	0.00	52,000	7,643.48
		Added by CO#62_Lincoln Park Reconstruction (SCH 40)(2IN)					
04816011		PIPE (PVC) (SCH 40) (4 IN)	LF	153.980	0.00	52,000	8,006.96
		Added by CO#62_Lincoln Park Reconstruction (CL 200)(4IN)					
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	4,621.00	4,621,000	231,050.00
04966002	000	REMOV STR (INLET)	EA	900.000	41.00	16,000	14,400.00
04966003	000	REMOV STR (MANHOLE)	EA	1,100.000	19.00	16,000	17,600.00
04966007	000	REMOV STR (PIPE)	LF	35.000	2,071.00	1,382,000	48,370.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	58,000.000	8.00	8,000	464,000.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	225,000.000	2.00	2,000	450,000.00
04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	230,000.000	2.00	2,000	460,000.00
04966023	000	REMOVE STR (JUNCTION BOX)	EA	120.000	40.00	49,000	5,880.00
04966040	000	REMOV STR (RET WALL)	LF	42.000	2,311.00	2,494,000	104,748.00
04966048		REMOV STR (PUMP STA)(INTERN COMPONENTS)	EA	7,466.700	0.00	2,789	20,824.63
		Added by CO#44_Pump Station Removal					
04966084	000	REMOV STR (CONC GIRDER SPAN)	EA	18,200.000	6.00	6,000	109,200.00
04966099	000	REMOVE STR (RAIL)	LF	70.000	20.00	20,000	1,400.00
05006001	000	MOBILIZATION	LS	9,734,575.000	1.00	0,960	9,345,192.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	43.00	48,000	1,632,000.00
05026024		FURNISH ADDITIONAL ARROW BOARD	HR	3.550	0.00	19,936,000	70,772.80
		Added by CO#60_Additional TCP Items					
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	80.000	170.00	170,000	13,600.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	13.000	170.00	36,000	468.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	22.000	581.00	1,297,560	28,546.32
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	3.000	581.00	1,297,560	3,892.68
05066034	004	CONSTRUCTION PERIMETER FENCE	LF	8.000	6,940.00	3,993,000	31,944.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	15,286.00	12,857,000	25,714.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	15,286.00	12,857,000	7,714.20
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.250	3,525.00	2,672,000	6,012.00
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	3,525.00	2,672,000	2,004.00
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	56.000	2,515.00	1,760,840	98,607.04
05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	45.000	1,472.00	1,290,500	58,072.50
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	80.000	19,140.00	21,732,000	1,738,560.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	85.000	4,800.00	5,040,000	428,400.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	80.000	280.00	300,000	24,000.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.000	36,720.00	33,160,000	232,120.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	5,300.00	5,560,000	27,800.00

05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.000	460.00	480.000	3,840.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.800	19,140.00	21,150.000	207,270.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	8.500	4,800.00	6,560.000	55,760.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.500	280.00	520.000	4,420.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	60.000	3,182.00	1,387.000	83,220.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	88.000	1,600.00	550.170	48,414.96
05146015		PERM CTB (F-SHAPE) (TY 3)	LF	209.720	0.00	1,211.330	254,040.13
		Item added by CO #22					
05286001		COLORED TEXTURED CONC (4")	SY	81.180	0.00	338.060	27,443.71
		Added by CO#39					
05286004	000	LANDSCAPE PAVERS	SY	65.000	1,803.00	1,774.380	115,334.70
05296002	000	CONC CURB (TY II)	LF	22.000	2,338.00	18,305.505	402,721.11
05296008	000	CONC CURB & GUTTER (TY II)	LF	19.000	11,880.00	688.000	13,072.00
05316001	000	CONC SIDEWALKS (4")	SY	45.000	6,354.00	6,624.840	298,117.80
05316004	000	CURB RAMPS (TY 1)	EA	1,500.000	13.00	13.000	19,500.00
05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	3.00	4.000	6,000.00
05316008	000	CURB RAMPS (TY 5)	EA	3,500.000	1.00	3.000	10,500.00
05316013	000	CURB RAMPS (TY 10)	EA	1,000.000	8.00	4.000	4,000.00
05316016	000	CURB RAMPS (TY 21)	EA	1,700.000	1.00	5.000	8,500.00
05366002	000	CONC MEDIAN	SY	55.000	194.00	848.340	46,658.70
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	28.000	2,063.00	1,187.320	33,244.96
05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	29.000	4,507.00	5,474.500	158,760.50
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	23.00	21.000	35,700.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	15.00	15.000	22,500.00
05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.930	0.00	1,501.103	10,402.64
		Added by CO#19					
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,200.000	10.00	19.000	41,800.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	13,000.000	38.00	75.000	975,000.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	36.00	36.000	43,200.00
05506003	000	CHAIN LINK FENCE (REMOVE)	LF	20.000	3,870.00	5,864.500	117,290.00
05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	2.000	251.90	251.900	503.80
06106001	000	RELOCATE RD IL ASM (BRIDGE MOUNT)	EA	1,500.000	1.00	1.000	1,500.00
06106005	000	RELOCATE RD IL ASM (U/P)	EA	1,250.000	59.00	47.000	58,750.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	450.000	16.00	2.000	900.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	795.000	12.00	21.000	16,695.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,455.000	22.00	24.000	34,920.00
06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	1,625.000	5.00	5.000	8,125.00
06106146	000	IN RD IL (TY SA) 30B-8 (250W EQ) LED	EA	3,800.000	6.00	6.000	22,800.00
06106162		IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,839.280	0.00	1.000	6,839.28
		Item added by CO#28					
06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	4,500.000	20.00	19.000	85,500.00
06106279	000	IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	5,000.000	5.00	5.000	25,000.00
06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	23,000.000	1.00	1.000	23,000.00
06136004	000	HI MST IL POLE (125 FT)(100 MPH)	EA	35,000.000	3.00	3.000	105,000.00
06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	35,000.000	1.00	1.000	35,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.000	18,027.00	19,276.000	289,140.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	28.000	4,160.00	6,932.000	194,096.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	18.000	22,468.00	21,775.000	391,950.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	30.000	12,978.00	16,965.000	508,950.00

06186033	000	CONDT (PVC) (SCH 40) (4")	LF	17.000	5.00	12,605.000	214,285.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	40.000	785.00	13,583.000	543,320.00
06186070	000	CONDT (RM) (2")	LF	31.000	5,565.00	6,833.000	211,823.00
06206002	000	ELEC CONDNR (NO.14) INSULATED	LF	1.350	44,478.00	45,661.000	61,642.35
06206003	000	ELEC CONDNR (NO.12) BARE	LF	1.000	408.00	669.000	669.00
06206004	000	ELEC CONDNR (NO.12) INSULATED	LF	1.000	816.00	1,338.000	1,338.00
06206007	000	ELEC CONDNR (NO.8) BARE	LF	2.450	16,890.00	14,629.000	35,841.05
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	2.450	82,047.00	38,980.000	95,501.00
06206009	000	ELEC CONDNR (NO.6) BARE	LF	2.650	2,216.00	2,993.000	7,931.45
06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	2.650	2,172.00	13,904.000	36,845.60
06206012	000	ELEC CONDNR (NO.4) INSULATED	LF	3.000	39,115.00	46,783.000	140,349.00
06206016	000	ELEC CONDNR (NO.2) INSULATED	LF	3.000	25,560.00	25,585.000	76,755.00
06206020	000	ELEC CONDNR (NO.1/0) INSULATED	LF	4.000	6,020.00	6,164.000	24,656.00
06206022	000	ELEC CONDNR (NO.2/0) INSULATED	LF	5.000	5,145.00	4,684.000	23,420.00
06246001	000	GROUND BOX TY A (122311)	EA	900.000	8.00	5.000	4,500.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	89.00	95.000	118,750.00
06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,450.000	13.00	7.000	10,150.00
06246028	000	REMOVE GROUND BOX	EA	125.000	70.00	60.000	7,500.00
06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	6,000.000	3.00	3.000	18,000.00
06286174	000	ELC SRV TY D 120/240 070(NS)GS(N)GC(O)	EA	6,500.000	21.00	20.000	130,000.00
06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	5,755.000	2.00	2.000	11,510.00
06286269	000	ELC SRV TY D 120/240 150(NS)GS(N)GC(O)	EA	6,100.000	3.00	3.000	18,300.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	26.000	660.00	650.500	16,913.00
06366003	000	ALUMINUM SIGNS (TY O)	SF	23.000	13,919.80	13,919.800	320,155.40
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	710.000	42.00	44.000	31,240.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	28.00	24.000	18,480.00
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	640.000	1.00	1.000	640.00
06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	820.000	2.00	3.000	2,460.00
06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,175.000	1.00	1.000	1,175.00
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	560.000	1.00	4.000	2,240.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	14.00	14.000	9,800.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	795.000	3.00	2.000	1,590.00
06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	925.000	1.00	1.000	925.00
06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,230.000	1.00	1.000	1,230.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	7.00	7.000	14,350.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,060.000	2.00	2.000	6,120.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	14.00	8.000	29,160.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	510.000	1.00	1.000	510.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	105.000	104.00	76.000	7,980.00
06476003	000	REMOVE LRSA	EA	1,485.000	11.00	6.000	8,910.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	25,600.000	11.00	11.000	281,600.00
06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	85,600.000	1.00	1.000	85,600.00
06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	98,000.000	1.00	1.000	98,000.00
06506075	000	INS OH SN SUP(65 FT BRDG)(CIRC TUBE)	EA	95,500.000	4.00	4.000	382,000.00
06506080	000	INS OH SN SUP(70 FT BRDG)(CIRC TUBE)	EA	97,000.000	3.00	3.000	291,000.00
06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	97,700.000	1.00	1.000	97,700.00
06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	112,800.000	9.00	9.000	1,015,200.00
06506100	000	INS OH SN SUP(90 FT BRDG)(CIRC TUBE)	EA	114,500.000	3.00	3.000	343,500.00
06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	5.00	5.000	762,500.00

06506115	000	INS OH SN SUP(105 FT BRDG)(CIRC TUBE)	EA	179,300.000	1.00	1.000	179,300.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	7,700.000	23.00	26.000	200,200.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	720.000	27.00	25.000	18,000.00
06586013		INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	3.490	0.00	3,400.000	11,876.20
		Added by CO#52_Concrete Barrier Reflectors					
06586026		INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	3.490	0.00	3,600.000	12,574.80
		Added by CO#52_Concrete Barrier Reflectors					
06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)SRF	EA	130.000	705.00	485.000	63,050.00
06586041		INSTL DEL ASSM (D-DY)SZ 1(FLX)GND	EA	172.330	0.00	3.000	516.99
		Item added by CO#15					
06586054		INSTL OM ASSM (OM-3R)(FLX)SRF	EA	172.330	0.00	1.000	172.33
		Item added by CO#15					
06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	50.000	525.00	525.000	26,250.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.750	11,317.00	5,550.000	9,712.50
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.750	1,107.00	190.000	332.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.750	50,890.00	49,349.000	86,360.75
06626064		WK ZN PAV MRK REMOV (W)6"(BRK)	LF	2.050	0.00	1,310.000	2,685.50
		Item added by CO#27					
06626067		WK ZN PAV MRK REMOV (W)6"(SLD)	LF	2.050	0.00	3,324.000	6,814.20
		Item added by CO#27					
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.200	661.00	362.000	796.40
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.200	7,648.00	3,650.000	8,030.00
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.600	840.00	3,890.000	10,114.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	51.00	197.000	1,379.00
06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	265.000	0.00	1.000	265.00
		Item added by CO#27					
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.750	50,085.00	42,114.000	73,699.50
06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.350	2,874.00	292.000	102.20
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.400	117.00	40.000	16.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.400	11,831.00	11,225.000	4,490.00
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.600	1,762.00	4,213.000	2,527.80
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.260	3,046.00	1,221.000	6,422.46
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	94.000	22.00	28.000	2,632.00
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	95.000	5.00	5.000	475.00
06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	99.000	1.00	2.000	198.00
06666166	007	RE PM TY I (ACC PRK)(WHT)(SYMBOL ONLY)	EA	190.000	3.00	3.000	570.00
06666167		REFL PAV MRK TY II (W) 4" (BRK)	LF	0.210	0.00	1,433.000	300.93
		Item added by CO#8 - Ph 6A Detour					
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.210	0.00	25,161.000	5,283.81
		Item added by CO#8 - Ph 6A Detour					
06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.270	0.00	9,578.000	2,539.12
		Item added by CO#11					
06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.370	0.00	10,775.000	3,999.69
		Item added by CO#11					
06666180		REFL PAV MRK TY II (W) 12" (SLD)	LF	1.650	0.00	1,192.000	1,966.80
		Item added by CO#27					
06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	3.180	0.00	2,328.000	7,406.54
		Item added by CO#11					
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	47.000	34.00	40.000	1,880.00
06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.220	0.00	28,531.000	6,276.82

		Added by CO#8					
06666217		REFL PAV MRK TY II (Y) (MED NOSE)	EA	344.660	0.00	1.000	344.66
		Item added by CO#15					
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.350	15,635.00	2,460.000	861.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.350	41,769.00	32,523.000	11,383.05
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.720	0.00	7,182.000	5,178.93
		Item added by CO#11					
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	35,404.00	33,354.000	13,341.60
06666323		RE PM W/RET REQ TY II (W) 4" (SLD)	LF	0.200	0.00	22,820.000	4,598.24
		Item added by CO#11					
06666327		RE PM W/RET REQ TY II (Y) 4" (SLD)	LF	0.200	0.00	15,201.000	3,063.00
		Item added by CO#11					
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.900	35,160.00	12,305.000	11,074.50
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	33.500	14.00	7,920.000	265,320.00
06686010		PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	11.190	0.00	6,000.000	67,129.80
		Item added by CO#11					
06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,900.000	15.00	13.000	24,700.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.950	919.00	280.000	1,106.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	21.00	80.000	316.00
06726010		REFL PAV MRKR TY II-C-R	EA	3.180	0.00	615.000	1,956.63
		Item added by CO#11					
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	21,885.00	19,619.950	11,968.17
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.900	130.00	3,842.000	7,299.80
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	250.000	0.00	2.000	500.00
		Item added by CO #27					
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	250.000	0.00	2.000	500.00
		Item added by CO#27					
06776021	000	ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	1.000	2,166.00	1,056.000	1,056.00
06786001		PAV SURF PREP FOR MRK (4")	LF	0.240	0.00	66,632.000	16,251.56
		Item added by CO#11					
06786002		PAV SURF PREP FOR MRK (6")	LF	0.310	0.00	5,448.000	1,675.27
		Item added by CO#11					
06786004		PAV SURF PREP FOR MRK (8")	LF	0.360	0.00	10,050.000	3,624.02
		Item added by CO#11					
06786006		PAV SURF PREP FOR MRK (12")	LF	0.620	0.00	2,738.000	1,684.15
		Item added by CO#11					
06786008		PAV SURF PREP FOR MRK (24")	LF	1.360	0.00	1,240.000	1,683.17
		Item added by CO#11					
06786009		PAV SURF PREP FOR MRK (ARROW)	EA	42.420	0.00	18.000	763.56
		Item added by CO#11					
06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	53.030	0.00	4.000	212.10
		Item added by CO#11					
06786016		PAV SURF PREP FOR MRK (WORD)	EA	53.030	0.00	24.000	1,272.60
		Item added by CO#11					
06786031		PAV SURF PREP FOR MRK (ACC PRK)(LRG)	EA	53.030	0.00	3.000	159.08
		Item added by CO#11					
06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,900.000	6.00	6.000	35,400.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	35,000.000	3.00	3.000	105,000.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.00	1.000	5,500.00
06816001	000	TEMP TRAF SIGNALS	EA	66,000.000	1.00	1.000	66,000.00

06826001	000	VEH SIG SEC (12")LED(GRN)	EA	410.000	22.00	24.000	9,840.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	410.000	5.00	5.000	2,050.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	410.000	27.00	29.000	11,890.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	410.000	3.00	3.000	1,230.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	410.000	32.00	34.000	13,940.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	650.000	21.00	21.000	13,650.00
06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	140.000	22.00	19.000	2,660.00
06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	150.000	2.00	2.000	300.00
06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	160.000	3.00	2.000	320.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,080.00	394.000	788.00
06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	4.000	1,985.00	2,660.000	10,640.00
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	520.00	520.000	2,600.00
06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	6.000	3,810.00	3,911.000	23,466.00
06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	4.000	260.00	358.000	1,432.00
06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	1,415.00	1,656.000	9,936.00
06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.000	4,425.00	4,306.000	12,918.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	3,000.000	2.00	2.000	6,000.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	4,500.000	2.00	2.000	9,000.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,000.000	3.00	3.000	18,000.00
06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	20,000.000	1.00	1.000	20,000.00
06876001	000	PED POLE ASSEMBLY	EA	2,500.000	9.00	10.000	25,000.00
06876005	000	REMOVE PED POLE ASSEMBLY	EA	500.000	1.00	6.000	3,000.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	18.00	17.000	14,450.00
06886002	000	PED DETECT PUSH BUTTON (STANDARD)	EA	225.000	6.00	6.000	1,350.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	8,000.000	3.00	3.000	24,000.00
06906021	000	REMOVAL OF TIMBER POLES	EA	1,200.000	5.00	4.000	4,800.00
06906023	000	INSTALL OF TIMBER POLES	EA	2,200.000	4.00	4.000	8,800.00
06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	100.000	3.00	3.000	300.00
06906032	000	INSTALL OF PEDESTRIAN PUSH BUTTONS	EA	300.000	3.00	3.000	900.00
06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	1,500.000	5.00	7.000	10,500.00
06906081	000	INSTL DOWN GUY AND ANCHOR W/GUARD	EA	225.000	4.00	4.000	900.00
06906083	000	REMOVE DOWN GUY AND ANCHOR W/GUARD	EA	500.000	4.00	4.000	2,000.00
06906084	000	INSTL VID IMAGE VEH DET SYS (VIVDS)	EA	5,500.000	7.00	7.000	38,500.00
06906086	000	REMOVE VID IMAGE VEH DET SYS (VIVDS)	EA	275.000	4.00	4.000	1,100.00
06906136	000	REMOVE RADAR VEHICLE DETECTION SYSTEM	EA	450.000	2.00	1.000	450.00
07346002	000	LITTER REMOVAL	CYC	30.000	800.00	13.000	390.00
07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	90,570.00	90,570.000	68,833.20
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	250.000	3.00	9.000	2,250.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	240.000	6.00	20.000	4,800.00
07856005		BRIDGE JOINT REPAIR (SEJ)	LF	600.620	0.00	870.170	522,641.51
		Added by CO#61_Bridge Armor Joint Repairs					
07866002	000	CARBON FIBER REINF POLYMER STRENGTHNING	SF	560.000	115.00	115.000	64,400.00
10026002		LANDSCAPE AMENITY (TY 1)	EA	5,907.410	0.00	11.000	64,981.51
		Added by CO#62_Lincoln Park Reconstruction (Benches)					
10026003	000	LANDSCAPE AMENITY (TY 2)	EA	221.000	17.00	17.000	3,757.00
10026003		LANDSCAPE AMENITY (TY 2)	EA	5,459.450	17.00	5.000	27,297.25
		Added by CO#62_Lincoln Park Reconstruction (Picnic Tables)					
10026004	000	LANDSCAPE AMENITY (TY 3)	EA	170.000	24.00	24.000	4,080.00
10026004		LANDSCAPE AMENITY (TY 3)	EA	3,107.690	24.00	6.000	18,646.14

		Added by CO#62_Lincoln Park Reconstruction (Trash Bins)					
10026005	000	LANDSCAPE AMENITY (TY 4)	EA	111.000	25.00	25.000	2,775.00
10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	95.000	386.00	450.360	42,784.20
10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	218.100	386.00	374.000	81,569.40
		Added by CO#62_Lincoln Park Reconstruction					
10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	95.000	381.00	503.530	47,835.35
10056002		LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	223.330	381.00	127.000	28,362.91
		Added by CO#62_Lincoln Park Reconstruction (Cobble)					
10056003	000	LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	90.000	5,991.00	5,812.911	523,161.99
10056003		LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	181.830	5,991.00	98.000	17,819.34
		Added by CO#58_Addtl Landscape & Irrigation at San Antonio					
10066001		LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	239.670	0.00	75.000	17,975.25
		Added by CO#62_Lincoln Park Reconstruction (Plants)					
10066002		LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	97.300	0.00	820.000	79,786.00
		Added by CO#62_Lincoln Park Reconstruction (Sod)					
10226001		LANDSCAPE TREATMENT(TY 1)	EA	38.200	0.00	1,450.000	55,390.00
		Added by CO#62_Lincoln Park Reconstruction (Stab Crush Fines)					
10226002		LANDSCAPE TREATMENT(TY 2)	EA	116.190	0.00	83.000	9,643.77
		Added by CO#62_Lincoln Park Reconstruction (Fiber Play Mulch)					
10226004		LANDSCAPE TREATMENT(TY 4)	EA	436.250	0.00	121.000	52,786.25
		Added by CO#62_Lincoln Park Reconstruction (Boulders)					
10226005		LANDSCAPE TREATMENT (TY 5)	EA	138.590	0.00	15.000	2,078.85
		Added by CO#62_Lincoln Park Reconstruction (Play Sand, 1ft)					
10226006		LANDSCAPE TREATMENT (TY 6)	EA	363.960	0.00	88.000	32,028.48
		Added by CO#62_Lincoln Park Reconstruction (Hand Rail, Ped)					
40216001		TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.00	8.000	68,355.04
40216001		TIP TESTING(DRILL SHAFT)	EA	12,778.500	0.00	3.005	38,399.39
		Test Performed by Terracon					
40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	2,263.60	3,085.000	95,635.00
41126001		SOUND WALL	SF	79.480	0.00	6,980.000	554,770.40
		Added by CO#56_Addition of Sound Wall					
41316001	000	CONCRETE OBELISK STRUCTURE	EA	31,000.000	2.00	2.000	62,000.00
50526001	000	BARRIER GATE	EA	27,000.000	5.00	5.000	135,000.00
50946001	000	AESTHETIC FENCE (CRIMPED)	LF	250.000	511.10	511.100	127,775.00
50946001		AESTHETIC FENCE (CRIMPED)	LF	481.460	511.10	393.000	189,214.17
		Added by CO#53_Aesthetic Fence on Wall 1					
50976001	000	BIRD EXCLUSION METHOD	SF	1.000	48,865.80	48,865.800	48,865.80
51136001		WROUGHT IRON FENCE	LF	314.970	0.00	240.000	75,592.80
		Added by CO#62_Lincoln Park Reconstruction (Mnt on Rock Wall)					
60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	39.770	0.00	786.000	31,259.22
		Added by CO#60_Additional TCP Items					
60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	55.500	0.00	26.000	1,443.00
		Added by CO #56_Addition of Sound Wall Message Boards					
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	27,700.000	8.00	8.000	221,600.00
60026001	000	VIVDS PROCESSOR SYSTEM	EA	7,600.000	3.00	3.000	22,800.00
60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,000.000	10.00	10.000	20,000.00
60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.000	2,699.00	3,759.000	11,277.00
60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	307,000.000	1.00	1.000	307,000.00

60046031	000	ITS COM CBL (ETHERNET)	LF	19.000	315.00	315.000	5,985.00
60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	12.500	385.00	200.000	2,500.00
60076036	000	FO CBL (12 SMF)	LF	6.000	57,557.00	70,428.000	422,568.00
60076074	000	FO CBL (144 SMF)	LF	7.000	35,263.00	42,848.000	299,936.00
60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	4,250.000	9.00	9.000	38,250.00
60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	5,700.000	2.00	2.000	11,400.00
60076094	000	FIBER OPTIC FUSION SPLICE	EA	22.000	944.00	944.000	20,768.00
60076096	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,500.000	39.00	39.000	97,500.00
60076100	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	4,500.000	8.00	36.000	162,000.00
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	12,500.000	6.00	5.000	62,500.00
60086046	000	ITS GRND MNT CAB (TY 6) (CONF 2) (REM)	EA	2,500.000	7.00	6.000	15,000.00
60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	8,500.000	20.00	20.000	170,000.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,500.000	8.00	8.000	12,000.00
60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	18.000	13,135.00	5,203.500	93,663.00
60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	30.000	9,633.00	3,092.000	92,760.00
60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	250.000	54.00	54.000	13,500.00
60276003	000	CONDUIT (PREPARE)	LF	2.300	12,595.00	21,115.000	48,564.50
60276008	000	GROUND BOX (PREPARE)	EA	540.000	59.00	102.000	55,080.00
60626019	000	ITS RADIO (SNGL)(5 GHZ)-I-S	EA	7,000.000	11.00	11.000	77,000.00
60626042	000	RELOCATE ITS RADIO	EA	2,700.000	7.00	7.000	18,900.00
60626043	000	REMOVE ITS RADIO	EA	1,250.000	7.00	7.000	8,750.00
60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	14.00	14.000	210,000.00
60646054	000	ITS POLE (55 FT)(REM)	EA	1,685.000	8.00	8.000	13,480.00
60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,000.000	14.00	8.000	56,000.00
60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	1,200.000	3.00	3.000	3,600.00
61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,850.000	15.00	15.000	27,750.00
61376001	000	INSTALLATION OF VE	EA	1,250.000	21.00	20.000	25,000.00
61376002	000	INSTALLATION OF VD	EA	1,250.000	1.00	1.000	1,250.00
61376005	000	INSTALLATION OF FES (FIELD CABINET)	EA	1,250.000	38.00	37.000	46,250.00
61376006	000	INSTALLATION OF FES (HUB CABINET)	EA	1,250.000	10.00	11.000	13,750.00
61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	5,000.000	2.00	3.000	15,000.00
61686001	000	ADD/DROP MULTIPLEXOR CHASSIS	EA	5,500.000	3.00	3.000	16,500.00
61686002	000	ADD/DROP MULTIPLEXOR CHASSIS LICENSE	EA	7,500.000	3.00	3.000	22,500.00
61686003	000	ADD/DROP MULTIPLEXOR CHASSIS POWER SUPP	EA	7,988.000	3.00	3.000	23,964.00
61686004	000	BORA WITH ULM	EA	39,000.000	3.00	3.000	117,000.00
61686009	000	T1 INTERFACE CARD	EA	5,500.000	3.00	3.000	16,500.00
61686010	000	RS-232 INTERFACE CARD	EA	3,000.000	3.00	3.000	9,000.00
61686011	000	ETHERNET INTERFACE CARD	EA	5,000.000	3.00	3.000	15,000.00
61856002		TMA (STATIONARY)	DAY	360.750	0.00	45.000	16,233.75
		Added by CO#56_Addition of Sound Wall TMAs					
61856002		TMA (STATIONARY)	DAY	399.000	0.00	261.000	104,139.00
		Added by CO#60_Additional TCP Items					
61856002		TMA (STATIONARY)	DAY	483.060	0.00	5.000	2,415.30
		Added by CO#60_Additional TCP Items					
61866018	000	ITS GND BOX (POLY) TY 1 (243648)W/APRN	EA	2,200.000	113.00	120.000	264,000.00
61866024	000	ITS GND BOX (POLY) TY 2 (366048)W/APRN	EA	3,900.000	3.00	4.000	15,600.00
62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	72,000.000	3.00	3.000	216,000.00
62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	2,600.000	74.00	74.000	192,400.00
63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	7,500.000	30.00	29.000	217,500.00

63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	1,250.000	21.00	21.000	26,250.00
63226001	000	COLOR DMS (POLE MNT CABINET)	EA	164,000.000	11.00	11.000	1,804,000.00
63226002	000	COLOR DMS (FOUNDATION MNT CABINET)	EA	169,000.000	1.00	1.000	169,000.00
63286001	000	SYSTEM INTEGRATION	LS	333,000.000	1.00	1.000	333,000.00
63296001	000	SMART WORK ZONE ITS SYSTEM	LS	540,000.000	1.00	1.000	540,000.00
63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	750.000	13.00	14.000	10,500.00
63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	4,500.000	10.00	8.000	36,000.00
63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	100,000.000	2.00	2.000	200,000.00
63396001	000	BLUETOOTH DETECTION SYSTEM	EA	12,300.000	17.00	17.000	209,100.00
63396002	000	BLUETOOTH DETECTION SYSTEM (REMOVE)	EA	1,200.000	9.00	9.000	10,800.00
63406001	000	LANE MGMT SYS(4 UNITS)(GRD MNT CABINET)	EA	46,000.000	3.00	3.000	138,000.00
63406002	000	LANE MGMT SYS(5 UNITS)(GRD MNT CABINET)	EA	66,000.000	2.00	2.000	132,000.00
63406003	000	LANE MGMT SYS(6 UNITS)(GRD MNT CABINET)	EA	92,000.000	1.00	1.000	92,000.00
63416001	000	REMOVE MULTIPLEXOR EQUIPMENT	EA	1,200.000	7.00	6.000	7,200.00
63426001	000	REMOVE HUB BUILDING	EA	8,000.000	4.00	3.000	24,000.00
70166011	000	WATER MAIN(DIP)(PC 350)(16")	LF	540.000	940.00	640.000	345,600.00
70166029	000	REMOVE EXIST WATER PIPE (8")	LF	40.000	115.00	3.000	120.00
70166031	000	REMOVE EXIST WATER PIPE (12")	LF	41.000	315.00	6.000	246.00
70166032	000	REMOVE EXIST WATER PIPE (16")	LF	41.000	846.00	54.000	2,214.00
70166061	000	SAN SEWER MANHOLE (48 IN)(6 FT)	EA	9,200.000	4.00	2.000	18,400.00
70166077	000	ABAND/FILL EXIST SAN SEWER PIPE (21")	LF	723.000	40.00	20.000	14,460.00
70166091	000	CASING (STEEL) (24 IN) (BORED)	LF	450.000	110.00	110.000	49,500.00
70166093	000	CASING (STEEL) (30 IN) (BORED)	LF	550.000	180.00	110.000	60,500.00
70166135	000	RECLAIMED WATER MAIN (PVC)(C-200)(8IN)	LF	240.000	115.00	80.500	19,320.00
70166136	000	RECLAIMED WATER MAIN (PVC)(C-200)(12IN)	LF	200.000	315.00	309.000	61,800.00
71926001	000	AUTOMATIC PUMPING STATION	LS	900,000.000	1.00	1.000	900,000.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,500,000.00	4,608,000.000	4,608,000.00
		Milestone Incentives					
96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	200,000.00	211,425.840	211,425.84
		Maintenance of Existing ITS Equipment					
96066001		FORCE ACCOUNT ID 1	DOL	1.000	0.00	81,906.750	81,906.75
		Item added by CO #16- Girder Protection at Lincoln Center					
96066002		FORCE ACCOUNT ID 2	DOL	1.000	0.00	90,511.430	90,511.43
		Added by CO#47 - BR 1A/1B-Abt 1-3 Diff Site Conditions					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.00	642,185.460	642,185.46
96066054		PARTNERING	DOL	1.000	0.00	2,701.420	2,701.42
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	150,000.00	291,357.680	291,357.68
96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	200,000.00	261,474.990	261,474.99
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	21,000.000	21,000.00
		Professional Engineering Services					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	1,302.000	1,302.00
		Surveying Fees (Technician and Layout)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	60,800.560	0.00	1.000	60,800.56
		Added by CO#56_Addition of Sound Wall (Survey)					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	15,626.780	15,626.78
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.00	91,266.240	91,266.24
		Added by CO 4 - Lead Abatement					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	7,284.590	7,284.59
		Added by CO 4 - Abatement Support					

CONTRACT ID	ESTIMATE	0058	CONTRACTOR'S ESTIMATE PACKAGE				
96086006	UNIQUE CHANGE ORDER ITEM 6 Added by CO 4 - TCP for Abatement	DOL	1.000	0.00	399,538.590	399,538.59	
96086007	UNIQUE CHANGE ORDER ITEM 7 For Bridge #14 Bent #7	DOL	1.000	0.00	8,772.640	8,772.64	
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.00	12,662.620	12,662.62	
96086009	UNIQUE CHANGE ORDER ITEM 9 Added by CO 4 - Remobilize to area above UP Railroad	DOL	1.000	0.00	10,253.970	10,253.97	
96086010	UNIQUE CHANGE ORDER ITEM 10 Added by CO#7 - Cantilever Form Work	DOL	1.000	0.00	10,588.000	10,588.00	
96086012	UNIQUE CHANGE ORDER ITEM 12 Added by CO#7 - Unused and New Material Bridge 2 Bent 9	DOL	1.000	0.00	23,059.100	23,059.10	
96086013	UNIQUE CHANGE ORDER ITEM 13 Additional Work at Trowbridge Turnaround CO#10	DOL	1.000	0.00	19,448.150	19,448.15	
96086014	UNIQUE CHANGE ORDER ITEM 14 Added by CO#12 - General Conditions Time Delay	DOL	1.000	0.00	1,617,542.790	1,617,542.79	
96086015	UNIQUE CHANGE ORDER ITEM 15 Added by CO#8 - Additional Mobilization	DOL	1.000	0.00	29,862.620	29,862.62	
96086015	UNIQUE CHANGE ORDER ITEM 15 Added by CO#56_Addition of Sound Wall (Addtl Mobilization)	DOL	24,753.000	0.00	1.000	24,753.00	
96086016	UNIQUE CHANGE ORDER ITEM 16 Added by CO 4 - Bridge #1A Abatement/Disposal	DOL	1.000	0.00	191,772.300	191,772.30	
96086017	UNIQUE CHANGE ORDER ITEM 17 Added by CO 4 - Bridge #1B Abatement/Disposal	DOL	1.000	0.00	191,782.280	191,782.28	
96086018	UNIQUE CHANGE ORDER ITEM 18 Added by CO 4 - Bridge #2 Abated/Disposal/Survey	DOL	1.000	0.00	124,651.950	124,651.95	
96086019	UNIQUE CHANGE ORDER ITEM 19 Added by CO 4 - Bridge #3 Abated/Disposal/Survey	DOL	1.000	0.00	130,340.160	130,340.16	
96086020	UNIQUE CHANGE ORDER ITEM 20 Added by CO 4 - Bridge #5 Abatement/Disposal/Survey	DOL	1.000	0.00	76,421.970	76,421.97	
96086021	UNIQUE CHANGE ORDER ITEM 21 Added by CO 4 - Bridge #6 Abatement/Disposal/Survey	DOL	1.000	0.00	134,738.350	134,738.35	
96086022	UNIQUE CHANGE ORDER ITEM 22 Added by CO 4 - Bridge #7 Abatement/Disposal/Survey	DOL	1.000	0.00	439,898.200	439,898.20	
96086023	UNIQUE CHANGE ORDER ITEM 23 Added by CO 4 - Bridge #8 Abatement/Disposal/Survey	DOL	1.000	0.00	14,208.280	14,208.28	
96086024	UNIQUE CHANGE ORDER ITEM 24 Added by CO 4 - Bridge #9 Abatement/Disposal	DOL	1.000	0.00	1,723.310	1,723.31	
96086025	UNIQUE CHANGE ORDER ITEM 25 Added by CO 4 - Bridge #10 Abatement/Disposal/Survey	DOL	1.000	0.00	38,788.310	38,788.31	
96086026	UNIQUE CHANGE ORDER ITEM 26 Added by CO 4 - Bridge #12 Abatement/Disposal/Survey	DOL	1.000	0.00	255,039.930	255,039.93	
96086027	UNIQUE CHANGE ORDER ITEM 27 Added by CO 4 - Bridge #13 Abatement/Disposal/Survey	DOL	1.000	0.00	123,055.270	123,055.27	
96086028	UNIQUE CHANGE ORDER ITEM 28 Added by CO 4 - Bridge #14 Abatement/Disposal/Survey	DOL	1.000	0.00	394,043.290	394,043.29	
96086029	UNIQUE CHANGE ORDER ITEM 29 Added by CO 4 - Bridge #15 Abatement/Disposal/Survey	DOL	1.000	0.00	14,208.280	14,208.28	
96086030	UNIQUE CHANGE ORDER ITEM 30 Added by CO 4 - Bridge #16 Abatement/Disposal	DOL	1.000	0.00	121,166.420	121,166.42	
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.00	4,933.690	4,933.69	

96086032	Added by CO#14 - System C-East Adjustment Work UNIQUE CHANGE ORDER ITEM 32	DOL	1.000	0.00	2,561.170	2,561.17
96086033	Item added by CO#17 - EP Water Sewer Plug (21") UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.00	23,729.970	23,729.97
96086034	Item added by CO#17 - Sewer Line Exploration for EP Water UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.00	7,455.940	7,455.94
96086035	Item added by CO#17 - Casing Vents for EP Water WL3 & RC1 UNIQUE CHANGE ORDER ITEM 35	DOL	1.000	0.00	6,076.020	6,076.02
96086036	Added by CO #18 Bridge 3 Inverted T Cap Rework UNIQUE CHANGE ORDER ITEM 36	DOL	1.000	0.00	5,960.910	5,960.91
96086037	Added by CO#20 Remove & Replace Curb at Ramp N UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.00	9,271.460	9,271.46
96086038	Added by CO#21 - Fiber Line UNIQUE CHANGE ORDER ITEM 38	DOL	1.000	0.00	5,984.850	5,984.85
96086039	Added by CO#21 - RCP Obstructions UNIQUE CHANGE ORDER ITEM 39	DOL	1.000	0.00	3,889.160	3,889.16
96086041	Added by CO# 21 - Br 9 Abunt 1&5 Adjustment UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.00	34,855.830	34,855.83
96086042	Added by CO#23 - Bore, Shoring & Excavation UNIQUE CHANGE ORDER ITEM 42	DOL	1.000	0.00	11,774.950	11,774.95
96086043	Added by CO#23- Bridge 8 Bent 3 Column Protection UNIQUE CHANGE ORDER ITEM 43	DOL	1.000	0.00	10,949.660	10,949.66
96086044	Added by CO#17 - Asbestos Pipe Removal WL3 UNIQUE CHANGE ORDER ITEM 44	DOL	-1.000	0.00	21,204.950	-21,204.95
96086045	Added by CO#25 - Column Form Liner Credit UNIQUE CHANGE ORDER ITEM 45	DOL	105,836.330	0.00	1.000	105,836.33
96086046	Added by CO #26- Bridge 6 & 11 survey cost and rework UNIQUE CHANGE ORDER ITEM 46	DOL	374.500	0.00	1.000	374.50
96086047	Added by CO #26- Restocking cost of luminare at Bridge 8 UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	0.00	23,667.950	23,667.95
96086048	Item added by CO#29 - IP Addressable Power Strip UNIQUE CHANGE ORDER ITEM 48	DOL	0.550	0.00	190.000	104.50
96086050	Item added by CO#27 for Item 666-6015 not in system UNIQUE CHANGE ORDER ITEM 50	DOL	4,772.250	0.00	1.000	4,772.25
96086051	Added by CO #31 Bridge 8 Grooving UNIQUE CHANGE ORDER ITEM 51	DOL	1.000	0.00	8,820.140	8,820.14
96086052	Item added by CO#32 - System F North Changes UNIQUE CHANGE ORDER ITEM 52	DOL	1.000	0.00	2,623.140	2,623.14
96086053	Added by CO#33-Obstr at BR14 Bent 7- Excav, Rem Conc, Bkfill UNIQUE CHANGE ORDER ITEM 53	DOL	1.000	0.00	30,458.600	30,458.60
96086054	Added by CO #35 Bridge 5 Bent 2 30" Sanitary Sewer UNIQUE CHANGE ORDER ITEM 54	DOL	1.000	0.00	4,495.310	4,495.31
96086055	Added by CO#38 - Anchor Bolts Materials UNIQUE CHANGE ORDER ITEM 55	DOL	1.000	0.00	20,848.600	20,848.60
96086056	Added by CO#40 - Profile Rework UNIQUE CHANGE ORDER ITEM 56	DOL	1.000	0.00	11,592.790	11,592.79
96086057	Added by CO#41 - Mill and Fill at BOTA UNIQUE CHANGE ORDER ITEM 57	DOL	1.000	0.00	35,201.030	35,201.03
96086058	Added By CO#42 - Ret Wall #4 & SB US54 FR Profile Change UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.00	64,984.060	64,984.06

96086061	Added by CO#43 - Bridge 8 Profile Rework UNIQUE CHANGE ORDER ITEM 61	DOL	1.000	0.00	73,405.140	73,405.14
96086062	Added by CO#46 - Additional Material for Steel Cages UNIQUE CHANGE ORDER ITEM 62	DOL	1,272.600	0.00	1.000	1,272.60
96086063	Added by CO #37_ Additional Mobilization- Allied UNIQUE CHANGE ORDER ITEM 63	DOL	3,983.440	0.00	2.000	7,966.88
96086064	Added by CO#37_ TCP Full Closure US 54 UNIQUE CHANGE ORDER ITEM 64	DOL	1,819.820	0.00	1.000	1,819.82
96086065	Added by CO#37_ Survey Atwell #10 UNIQUE CHANGE ORDER ITEM 65	DOL	1.000	0.00	372,459.340	372,459.34
96086066	Added by CO#48 - Time Delay Overhead Cost UNIQUE CHANGE ORDER ITEM 66	DOL	1.000	0.00	672,872.800	672,872.80
96086067	Added by CO#49 - Time Delay Overhead Cost UNIQUE CHANGE ORDER ITEM 67	DOL	9,249.210	0.00	1.000	9,249.21
96086068	Added by CO#50 Couplers for Wall 1 Soil Nails & Incr Length UNIQUE CHANGE ORDER ITEM 68	DOL	11,925.540	0.00	1.000	11,925.54
96086069	Added by CO#51_Bridge 1A 1B Sidewalk Slip Resistant Plates UNIQUE CHANGE ORDER ITEM 69	DOL	175,461.930	0.00	1.000	175,461.93
96086070	Added by CO#45 Paisano Overexc of unsuitable matl UNIQUE CHANGE ORDER ITEM 70	DOL	213,380.890	0.00	1.000	213,380.89
96086072	Added by CO#56_Addition of Sound Wall (Ind Contractor Costs) UNIQUE CHANGE ORDER ITEM 72	DOL	571.650	0.00	26.000	14,862.90
96086073	Added by CO#56_Addition of Sound Wall (Double Lane Closures) UNIQUE CHANGE ORDER ITEM 73	DOL	5.270	0.00	6,510.000	34,307.70
96086074	Added by CO#54 (Anti-Graffiti Removal) UNIQUE CHANGE ORDER ITEM 74	DOL	1.000	0.00	18,812.990	18,812.99
96086075	Added by CO#60_ Additional TCP Items (signs, sand bags, etc) UNIQUE CHANGE ORDER ITEM 75	DOL	1.000	0.00	103,848.140	103,848.14
96086076	Added by CO#60_ Additional TCP Items (lane closures) UNIQUE CHANGE ORDER ITEM 76	DOL	1,063.880	0.00	12.320	13,107.00
96086077	Added by CO#60_Addtl TCP (Project Limit Signs)(\$1,063.88/MO) UNIQUE CHANGE ORDER ITEM 77	DOL	1.000	0.00	336,198.920	336,198.92
96086078	Added by CO#62_Lincoln Park Reconstruction (Ind Contr. Cost) UNIQUE CHANGE ORDER ITEM 78	DOL	1.000	0.00	127,208.570	127,208.57
96086079	Added by CO#62_Lincoln Park Reconstruction (Design Fees) UNIQUE CHANGE ORDER ITEM 79	DOL	1.000	0.00	87,133.780	87,133.78
96086080	Added by CO#62_Lincoln Park Reconstruction (Survey) UNIQUE CHANGE ORDER ITEM 80	DOL	1,181.480	0.00	4.000	4,725.92
96086081	Added by CO#62_752-6014 STUMP REMOVAL UNIQUE CHANGE ORDER ITEM 81	DOL	2,258.870	0.00	1.000	2,258.87
96086082	Added by CO#62_SERVICE LINE (SHORT SIDE) UNIQUE CHANGE ORDER ITEM 82	DOL	6,691.330	0.00	1.000	6,691.33
96086083	Added by CO#62_WATER METER AND VAULT UNIQUE CHANGE ORDER ITEM 83	DOL	1,760.430	0.00	1.000	1,760.43
96086084	Added by CO#62_WET CONNECTION (2IN) UNIQUE CHANGE ORDER ITEM 84	DOL	5,179.480	0.00	1.000	5,179.48
96086085	Added by CO#62_NEW METER BOX UNIQUE CHANGE ORDER ITEM 85	DOL	9,502.080	0.00	1.000	9,502.08
	Added by CO#62_BACKFLOW PREVENTER FOR DOMESTIC LIN					

CONTRACT ID	016701113	ESTIMATE	0058	CONTRACTOR'S ESTIMATE PACKAGE			Page 52 of 52
96086086	UNIQUE CHANGE ORDER ITEM 86	DOL	2,112.520	0.00	4.000	8,450.08	
	Added by CO#62_REMOVE TREE (6-12IN)						
96086087	UNIQUE CHANGE ORDER ITEM 87	DOL	1.000	0.00	31,592.760	31,592.76	
	Added by CO#62_Lincoln Park Reconstruction (Apache TCP)						
96086088	UNIQUE CHANGE ORDER ITEM 88	DOL	1.000	0.00	7,847.700	7,847.70	
	Added by CO#62_Lincoln Park Reconstruction (Major Motion)						
96086089	UNIQUE CHANGE ORDER ITEM 89	DOL	1.000	0.00	38,926.090	38,926.09	
	Added by CO#62_Lincoln Park Reconstruction (Playground Inst)						
96086090	UNIQUE CHANGE ORDER ITEM 90	DOL	14,064.880	0.00	1.000	14,064.88	
	Added by CO#62_474-6021 CHECKERED STEEL PL (MATERIAL ONLY)						
96086091	UNIQUE CHANGE ORDER ITEM 91	DOL	1.000	0.00	5,992.620	5,992.62	
	Added by CO#62_COBBLE SWELL NORTH OF PARK						
96086092	UNIQUE CHANGE ORDER ITEM 92	DOL	1.000	0.00	3,530.330	3,530.33	
	Added by CO#62_BOULDERS RELOCATION BY HANDBALL COURTS						
96086093	UNIQUE CHANGE ORDER ITEM 93	DOL	1.000	0.00	2,168.670	2,168.67	
	Added by CO#62_B&H Site Visit (Oct. 2022)						
96086094	UNIQUE CHANGE ORDER ITEM 94	DOL	62,553.700	0.00	1.000	62,553.70	
	Added by CO#62_Lincoln Park (Martinez Bros Mobilization)						
96086095	UNIQUE CHANGE ORDER ITEM 95	DOL	1.000	0.00	85,451.840	85,451.84	
	Added by CO#64_Atwell Additional Survey Calculations						

TOTAL ITEM EARNINGS TO DATE \$110,548,414.19