



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/09/21**

CONTRACT ID: **016701113**
 PROJECT: **NH 2019(166)**
 CONTRACT: **11183001**
 AWARD AMOUNT: **\$91,166,598.40**
 PROJECTED AMOUNT: **\$96,579,054.86**
 ADJ. PROJECTED AMOUNT: **\$101,962,273.55**
 CONTRACTOR: **SUNDT CONSTRUCTION, INC.**

HIGHWAY: **US 54**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Mohammad H. Moabed, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0029**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/28/2021** to **05/27/2021**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **80.54**
 % TIME USED: **86.43**
 % RETAINAGE: **0.00**

LETTING DATE: **11/06/2018**
 AWARD DATE: **11/15/2018**
 NOTICE TO PROCEED DATE: **01/15/2019**
 WORK BEGIN DATE: **02/19/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$82,119,230.97	\$78,722,604.44	\$3,396,626.53
PARTICIPATING	\$65,157,072.23	\$62,439,771.01	\$2,717,301.22
NON-PARTICIPATING	\$16,962,158.74	\$16,282,833.43	\$679,325.31
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$82,119,230.97	\$78,722,604.44	\$3,396,626.53

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 02/19/2019
 TIME CHARGES BEGIN: 02/02/2019
 BID DAYS: 722
 C. O. ADJUSTED DAYS: 52
 CURRENT DAYS: 774
 DAYS CHARGED TO DATE: 669
 PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
 LIQ DAMAGE RATE: \$2,590.00
 LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
 TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/28/2021	1	
04/29/2021	1	
04/30/2021	1	
05/01/2021	1	
05/02/2021		1 SUNDAY
05/03/2021	1	
05/04/2021	1	
05/05/2021	1	
05/06/2021	1	
05/07/2021	1	
05/08/2021	1	
05/09/2021		1 SUNDAY
05/10/2021	1	
05/11/2021	1	
05/12/2021	1	
05/13/2021	1	
05/14/2021	1	
05/15/2021	1	
05/16/2021		1 SUNDAY
05/17/2021	1	
05/18/2021	1	
05/19/2021	1	
05/20/2021	1	
05/21/2021	1	
05/22/2021	1	
05/23/2021		1 SUNDAY
05/24/2021	1	
05/25/2021	1	
05/26/2021	1	
05/27/2021	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT NH 2019(166) CONTROL 016701113
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.000	8.890	\$97.79	3,743.00	3,035.74
0145	01706001	000	IRRIGATION SYSTEM	LS	60,000.000	0.190	\$11,400.00	1.00	0.20
0160	01926017	000	VEGETATION BARRIER	SY	1.450	9,264.380	\$13,433.35	60,897.00	14,343.83
0205	02476061	003	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	8.000	6,414.709	\$51,317.67	59,303.00	45,190.49
0210	03106006	000	PRIME COAT (CSS-1H)	GAL	5.000	1,185.000	\$5,925.00	14,559.00	9,568.84
0225	03416040	001	D-GR HMA TY-D PG64-22	TON	87.000	923.250	\$80,322.75	15,497.00	10,767.46
0260	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	53.000	12,249.830	\$649,240.99	31,529.00	26,417.00
0280	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	59.000	621.060	\$36,642.54	31,706.00	15,928.78
0320	04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	7.920	\$7.92	9,235.00	6,093.07
0325	04016001	000	FLOWABLE BACKFILL	CY	65.000	11.000	\$715.00	3,319.00	2,398.05
0340	04106001	000	SOIL NAIL ANCHORS	LF	26.500	220.000	\$5,830.00	25,758.00	31,262.00
0360	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	80.000	\$20,800.00	280.00	260.00
0365	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	100.000	\$30,000.00	1,676.00	1,477.00
0385	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	350.000	142.000	\$49,700.00	308.00	314.00
0440	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	45.000	4,826.880	\$217,209.60	6,844.00	6,844.00
0445	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	50.000	6,861.220	\$343,061.00	17,313.00	12,429.94
0500	04646005	000	RC PIPE (CL III)(24 IN)	LF	115.000	12.000	\$1,380.00	5,719.00	4,961.00
0515	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,000.000	1.000	\$6,000.00	16.00	13.00
0535	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,500.000	1.000	\$5,500.00	1.00	1.00
0565	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	1.000	\$5,000.00	21.00	19.00
0570	04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,000.000	1.000	\$5,000.00	11.00	11.00
0636	96016001		MATERIAL ON HAND	DOL	1.000	-1,615,757.190	-\$1,615,757.19	1,000.00	3,041,228.03
0640	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	1.000	\$34,000.00	43.00	28.00
0660	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	3.000	20.000	\$60.00	581.00	405.11
0675	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	683.000	\$409.80	15,286.00	3,389.00
0735	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.800	5,100.000	\$49,980.00	19,140.00	5,520.00
0765	05296002	000	CONC CURB (TY II)	LF	22.000	2,688.150	\$59,139.30	2,338.00	6,891.11
0775	05316001	000	CONC SIDEWALKS (4")	SY	45.000	544.220	\$24,489.90	6,354.00	722.69
0815	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	29.000	250.000	\$7,250.00	5,132.00	2,337.00
0820	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	1.000	\$1,700.00	24.00	6.00
0930	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.000	299.000	\$4,485.00	18,027.00	11,381.00
0940	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	18.000	215.000	\$3,870.00	22,468.00	17,585.00
1035	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	1.000	\$1,250.00	89.00	67.00
1085	06366001	001	ALUMINUM SIGNS (TY A)	SF	26.000	45.000	\$1,170.00	624.00	312.00
1095	06366003	001	ALUMINUM SIGNS (TY O)	SF	23.000	1,588.000	\$36,524.00	12,757.80	7,503.01
1145	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	2.000	\$4,100.00	7.00	2.00
1155	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	1.000	\$3,645.00	7.00	1.00
1170	06446076	000	REMOVE SM RD SN SUP&AM	EA	105.000	3.000	\$315.00	104.00	73.00
1220	06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	97,700.000	1.000	\$97,700.00	1.00	1.00
1225	06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	112,800.000	1.000	\$112,800.00	9.00	7.00
1230	06506100	000	INS OH SN SUP(90 FT BRDG)(CIRC TUBE)	EA	114,500.000	1.000	\$114,500.00	3.00	3.00
1235	06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	1.000	\$152,500.00	4.00	2.00
1245	06506120	000	INS OH SN SUP(110 FT BRDG)(CIRC TUBE)	EA	193,600.000	1.000	\$193,600.00	1.00	1.00
1250	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,700.000	1.000	\$7,700.00	23.00	20.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1255	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	720.000	7.000	\$5,040.00	27.00	21.00
1675	10056003	000	LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	90.000	1,028.340	\$92,550.60	5,991.00	1,541.05
1835	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	2.000	\$30,000.00	14.00	8.00
1850	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,000.000	2.000	\$14,000.00	14.00	7.00
1975	63226002	000	COLOR DMS (FOUNDATION MNT CABINET)	EA	169,000.000	1.000	\$169,000.00	1.00	1.00
1990	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	750.000	5.000	\$3,750.00	13.00	10.00
2015	63406001	000	LANE MGMT SYS(4 UNITS)(GRD MNT CABINET)	EA	46,000.000	2.000	\$92,000.00	3.00	3.00
2020	63406002	000	LANE MGMT SYS(5 UNITS)(GRD MNT CABINET)	EA	66,000.000	1.000	\$66,000.00	2.00	2.00

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2403	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	11,085.900	\$11,085.90	200,000.00	251,705.79

CATEGORY 009 DESCRIPTION BRIDGE # 1A IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2480	04006005	000	CEM STABIL BKFL	CY	130.000	35.960	\$4,674.80	368.00	403.96
2530	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,883.160	\$517,869.00	1,883.16	1,883.16
2540	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	21.305	\$10,119.88	28.00	21.31

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2620	04006005	000	CEM STABIL BKFL	CY	130.000	40.560	\$5,272.80	388.00	428.56
2670	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,882.890	\$517,794.75	1,882.89	1,882.89
2680	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	21.305	\$10,119.88	24.00	21.31

CATEGORY 016 DESCRIPTION BRIDGE # 7 IH-10 EB TO US 54 NB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3420	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	10,630.000	\$233,860.00	39,467.00	10,630.00
3425	04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	2,543.570	\$635,892.50	3,214.19	3,214.19
3465	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	3.000	\$7,200.00	9.00	3.00

CATEGORY 023 DESCRIPTION BRIDGE # 14 IH-10 EB TO IH-110 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4345	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	5,981.000	\$131,582.00	42,103.00	42,103.00
4370	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	2.000	\$4,800.00	16.00	16.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$3,396,626.53

CONTRACT LINE ITEMS

PROJECT NH 2019(166) CONTROL 016701113
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	8,000.000	59.000	0.000	61.00	488,000.00
0065	01046001	000	REMOVING CONC (PAV)	SY	11.000	63,224.000	1.000	51,345.58	564,801.38
0069	01046009		REMOVING CONC (RIPRAP)	SY	14.140	0.000	3.800	3.80	53.73
			Item added by CO#15						
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	6,676.000	51.830	7,823.20	70,408.80
0075	01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.000	3,743.000	0.000	3,035.74	33,393.14
0080	01046021	000	REMOVING CONC (CURB)	LF	5.000	560.000	0.000	18,350.17	91,750.85
0085	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	12,180.000	7.400	2,242.00	11,210.00
0090	01046023	000	REMOVING CONC (CTB)	LF	17.000	3,827.000	0.000	1,828.11	31,077.87
0095	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	13.500	242.000	0.000	133.58	1,803.34
0096	01046037		REMOVE CONC (RAIL)	LF	22.750	0.000	10.500	10.50	238.88
			Item added by CO#15						
0100	01046044	000	REMOVING CONC (FLUME)	SY	108.000	15.000	0.000	190.97	20,624.76
0101	01046045		REMOVE CONC (MISC)	EA	1,500.250	0.000	1.000	1.00	1,500.25
0105	01046049	000	REMOVE CONCRETE (MSE PANELS)	SF	8.000	918.000	0.000	918.00	7,344.00
0115	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	11.500	4,537.000	1.000	10,146.90	116,689.38
0120	01056043	000	REMOVING STAB BASE & ASPH PAV (0-6")	SY	4.300	5,728.000	0.000	48,150.51	207,047.20
0125	01106001	000	EXCAVATION (ROADWAY)	CY	16.000	118,015.000	1.500	82,226.09	1,315,617.44
0130	01106002	000	EXCAVATION (CHANNEL)	CY	26.000	3,238.000	0.000	1,049.40	27,284.40
0140	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	15.000	23,887.000	0.000	13,937.22	209,058.30
0143	01346005		BACKFILL TY A	CY	24.550	0.000	2.600	2.60	63.83
			Item added by CO#15						
0145	01706001	000	IRRIGATION SYSTEM	LS	60,000.000	1.000	0.000	0.20	12,000.00
0160	01926017	000	VEGETATION BARRIER	SY	1.450	60,897.000	0.000	14,343.83	20,798.56
0205	02476061	003	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	8.000	59,303.000	0.000	45,190.49	361,523.90
0210	03106006	000	PRIME COAT (CSS-1H)	GAL	5.000	14,559.000	0.000	9,568.84	47,844.20
0215	03416008	001	D-GR HMA TY-B PG64-22	TON	88.000	1,184.000	0.000	599.76	52,778.88
0220	03416022	001	D-GR HMA TY-C PG64-22	TON	94.000	1,667.000	0.000	1,635.81	153,766.14
0225	03416040	001	D-GR HMA TY-D PG64-22	TON	87.000	15,497.000	0.000	10,767.46	936,769.02
0230	03546046	000	PLANE ASPH CONC PAV (2 1/2"-3")	SY	3.500	1,590.000	0.000	2,405.58	8,419.53
0235	03546057	000	PLANE ASPH CONC PAV (4")	SY	2.250	4,407.000	0.000	2,065.00	4,646.25
0260	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	53.000	31,529.000	0.000	26,417.00	1,400,101.00
0280	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	59.000	31,706.000	0.000	15,928.78	939,798.02
0320	04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	9,235.000	0.000	6,093.07	6,093.07
0325	04016001	000	FLOWABLE BACKFILL	CY	65.000	3,295.000	24.000	2,398.05	155,872.99
0330	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	6,540.000	0.000	5,083.00	5,083.00
0335	04036001	000	TEMPORARY SPL SHORING	SF	1.000	820.000	0.000	897.66	897.66
0340	04106001	000	SOIL NAIL ANCHORS	LF	26.500	25,758.000	0.000	31,262.00	828,443.00
0350	04166003	000	DRILL SHAFT (30 IN)	LF	190.000	200.000	8.000	8.00	1,520.00
0355	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	460.000	0.000	460.00	105,800.00
0360	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	280.000	0.000	260.00	67,600.00
0365	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	1,624.000	52.000	1,477.00	443,100.00
0370	04166007	000	DRILL SHAFT (54 IN)	LF	550.000	1,746.000	0.000	1,746.00	960,300.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0375	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	2,019.000	0.000	2,018.60	1,513,950.00
0380	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	300.000	572.000	0.000	722.00	216,600.00
0385	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	350.000	308.000	0.000	314.00	109,900.00
0390	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	380.000	125.000	0.000	125.00	47,500.00
0400	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	300.000	65.000	0.000	13.00	3,900.00
0410	04206007	000	CL A CONC (FLUME)	CY	450.000	72.000	0.000	81.51	36,679.50
0420	04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	71.400	0.000	47.60	35,700.00
0425	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	350.000	107.000	4.600	54.59	19,106.50
0435	04236001	000	RETAINING WALL (MSE)	SF	56.000	5,381.000	0.000	5,377.12	301,118.72
0440	04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	45.000	6,844.000	0.000	6,844.00	307,980.00
0445	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	50.000	17,313.000	0.000	12,429.94	621,497.00
0450	04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	876.500	0.700	786.96	338,392.80
0455	04326002	000	RIPRAP (CONC)(5 IN)	CY	395.000	267.000	0.000	77.00	30,415.00
0460	04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	4.000	0.000	66.94	30,123.00
0465	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	38.000	0.000	56.98	27,065.50
0470	04506023	000	RAIL (TY SSTR)	LF	46.000	6,127.000	34.000	1,885.75	86,744.50
0485	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	80.000	382.000	0.000	1,185.25	94,820.00
0495	04646003	000	RC PIPE (CL III)(18 IN)	LF	110.000	237.000	0.000	21.00	2,310.00
0500	04646005	000	RC PIPE (CL III)(24 IN)	LF	115.000	5,719.000	0.000	4,961.00	570,515.00
0505	04646007	000	RC PIPE (CL III)(30 IN)	LF	115.000	821.000	0.000	829.00	95,335.00
0510	04646059	000	RC PIPE (CL V)(30 IN)	LF	200.000	133.000	0.000	135.00	27,000.00
0515	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,000.000	16.000	0.000	13.00	78,000.00
0520	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	7,500.000	5.000	-1.000	3.00	22,500.00
0525	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,500.000	8.000	0.000	6.00	33,000.00
0530	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,500.000	1.000	0.000	2.00	11,000.00
0535	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,500.000	1.000	0.000	1.00	5,500.00
0540	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,500.000	26.000	0.000	25.00	137,500.00
0550	04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	6,000.000	2.000	0.000	3.00	18,000.00
0555	04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	8,000.000	2.000	0.000	2.00	16,000.00
0560	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,000.000	1.000	0.000	3.00	15,000.00
0565	04656146	000	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	21.000	0.000	19.00	95,000.00
0570	04656147	000	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,000.000	11.000	0.000	11.00	55,000.00
0585	04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	915.000	83.000	0.000	83.00	75,945.00
0590	04796006	000	ADJUSTING INLET (CAP)	EA	2,500.000	2.000	0.000	4.00	10,000.00
0595	04966002	000	REMOV STR (INLET)	EA	900.000	41.000	-1.000	15.00	13,500.00
0600	04966003	000	REMOV STR (MANHOLE)	EA	1,100.000	19.000	0.000	5.00	5,500.00
0605	04966007	000	REMOV STR (PIPE)	LF	35.000	2,071.000	0.000	1,344.00	47,040.00
0610	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	58,000.000	8.000	0.000	8.00	464,000.00
0615	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	225,000.000	2.000	0.000	2.00	450,000.00
0620	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	230,000.000	2.000	0.000	2.00	460,000.00
0630	04966040	000	REMOV STR (RET WALL)	LF	42.000	2,311.000	0.000	2,494.00	104,748.00
0635	05006001	000	MOBILIZATION	LS	9,734,575.000	1.000	0.000	0.90	8,761,117.50
0636	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	3,041,228.03	3,041,228.03
0640	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	43.000	0.000	28.00	952,000.00
0645	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	80.000	170.000	0.000	36.00	2,880.00
0655	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	22.000	581.000	0.000	1,297.56	28,546.32
0660	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	3.000	581.000	0.000	405.11	1,215.33
0665	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	8.000	6,940.000	0.000	3,993.00	31,944.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0670	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	15,286.000	0.000	12,335.00	24,670.00
0675	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	15,286.000	0.000	3,389.00	2,033.40
0680	05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.250	3,525.000	0.000	2,432.00	5,472.00
0685	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	3,525.000	0.000	800.00	600.00
0695	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	56.000	2,515.000	1,041.000	1,760.84	98,607.04
0700	05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	45.000	1,472.000	-350.000	1,186.61	53,397.45
0705	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	80.000	19,140.000	1,152.000	21,732.00	1,738,560.00
0710	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	85.000	4,800.000	0.000	5,040.00	428,400.00
0715	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	80.000	280.000	0.000	300.00	24,000.00
0720	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.000	36,720.000	-410.000	30,040.00	210,280.00
0725	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	5,300.000	-60.000	5,360.00	26,800.00
0730	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.000	460.000	0.000	420.00	3,360.00
0735	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.800	19,140.000	0.000	5,520.00	54,096.00
0740	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	8.500	4,800.000	0.000	5,520.00	46,920.00
0745	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.500	280.000	0.000	380.00	3,230.00
0750	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	60.000	3,182.000	0.000	147.00	8,820.00
0755	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	88.000	1,600.000	-880.000	85.00	7,480.00
0757	05146015		PERM CTB (F-SHAPE) (TY 3)	LF	209.720	0.000	770.330	1,076.83	225,832.79
			Item added by CO #22						
0759	05286001		COLORED TEXTURED CONC (4")	SY	81.180	0.000	119.060	119.06	9,665.29
			Added by CO#39						
0765	05296002	000	CONC CURB (TY II)	LF	22.000	2,338.000	0.000	6,891.11	151,604.42
0770	05296008	000	CONC CURB & GUTTER (TY II)	LF	19.000	11,880.000	0.000	114.50	2,175.50
0775	05316001	000	CONC SIDEWALKS (4")	SY	45.000	6,354.000	0.000	722.69	32,521.05
0780	05316004	000	CURB RAMPS (TY 1)	EA	1,500.000	13.000	0.000	1.00	1,500.00
0790	05316008	000	CURB RAMPS (TY 5)	EA	3,500.000	1.000	0.000	3.00	10,500.00
0805	05366002	000	CONC MEDIAN	SY	55.000	194.000	44.000	427.52	23,513.60
0810	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	28.000	2,063.000	0.000	962.32	26,944.96
0815	05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	29.000	4,507.000	625.000	2,337.00	67,773.00
0820	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	23.000	1.000	6.00	10,200.00
0825	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	15.000	1.000	9.00	13,500.00
0826	05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.930	0.000	328.000	328.00	2,273.04
			Added by CO#19						
0830	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,200.000	10.000	0.000	7.00	15,400.00
0840	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	13,000.000	38.000	2.000	68.00	884,000.00
0845	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	36.000	0.000	31.00	37,200.00
0850	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	20.000	3,870.000	0.000	5,031.00	100,620.00
0860	06106001	000	RELOCATE RD IL ASM (BRIDGE MOUNT)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0870	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	450.000	16.000	0.000	2.00	900.00
0875	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	795.000	12.000	0.000	21.00	16,695.00
0895	06106146	000	IN RD IL (TY SA) 30B-8 (250W EQ) LED	EA	3,800.000	6.000	-1.000	5.00	19,000.00
0896	06106162		IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,839.280	0.000	1.000	1.00	6,839.28
			Item added by CO#28						
0910	06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	23,000.000	1.000	0.000	1.00	23,000.00
0915	06136004	000	HI MST IL POLE (125 FT)(100 MPH)	EA	35,000.000	3.000	0.000	3.00	105,000.00
0930	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.000	18,027.000	0.000	11,381.00	170,715.00
0935	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	28.000	4,160.000	0.000	5,659.00	158,452.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0940	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	18.000	22,468.000	0.000	17,585.00	316,530.00
0945	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	30.000	12,978.000	0.000	16,690.00	500,700.00
0950	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	17.000	5.000	0.000	12,560.00	213,520.00
0955	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	40.000	785.000	0.000	12,800.00	512,000.00
0965	06186070	000	CONDT (RM) (2")	LF	31.000	5,565.000	0.000	1,148.00	35,588.00
0975	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.350	44,478.000	0.000	28,386.00	38,321.10
0995	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.450	82,047.000	0.000	5,459.00	13,374.55
1010	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.000	39,115.000	0.000	4,690.00	14,070.00
1015	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.000	25,560.000	0.000	6,751.00	20,253.00
1035	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	89.000	0.000	67.00	83,750.00
1045	06246028	000	REMOVE GROUND BOX	EA	125.000	70.000	0.000	32.00	4,000.00
1050	06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	6,000.000	3.000	0.000	1.00	6,000.00
1060	06286174	000	ELC SRV TY D 120/240 070(NS)GS(N)GC(O)	EA	6,500.000	21.000	0.000	18.00	117,000.00
1070	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	5,755.000	2.000	0.000	2.00	11,510.00
1080	06286269	000	ELC SRV TY D 120/240 150(NS)GS(N)GC(O)	EA	6,100.000	3.000	0.000	2.00	12,200.00
1085	06366001	001	ALUMINUM SIGNS (TY A)	SF	26.000	624.000	0.000	312.00	8,112.00
1095	06366003	001	ALUMINUM SIGNS (TY O)	SF	23.000	12,757.800	0.000	7,503.01	172,569.23
1105	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	20.000	0.000	1.00	770.00
1120	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	820.000	2.000	0.000	1.00	820.00
1125	06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,175.000	1.000	0.000	2.00	2,350.00
1130	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	11.000	0.000	1.00	700.00
1145	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	7.000	0.000	2.00	4,100.00
1155	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	7.000	0.000	1.00	3,645.00
1160	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	7.000	0.000	1.00	3,645.00
1165	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	510.000	1.000	0.000	1.00	510.00
1170	06446076	000	REMOVE SM RD SN SUP&AM	EA	105.000	104.000	0.000	73.00	7,665.00
1180	06476003	000	REMOVE LRSA	EA	1,485.000	11.000	0.000	6.00	8,910.00
1190	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	25,600.000	11.000	0.000	4.00	102,400.00
1195	06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	85,600.000	1.000	0.000	1.00	85,600.00
1200	06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	98,000.000	1.000	0.000	1.00	98,000.00
1205	06506065	000	INS OH SN SUP(55 FT BRDG)(CIRC TUBE)	EA	87,300.000	2.000	0.000	1.00	87,300.00
1210	06506075	000	INS OH SN SUP(65 FT BRDG)(CIRC TUBE)	EA	95,500.000	4.000	0.000	1.00	95,500.00
1220	06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	97,700.000	1.000	0.000	1.00	97,700.00
1225	06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	112,800.000	9.000	0.000	7.00	789,600.00
1230	06506100	000	INS OH SN SUP(90 FT BRDG)(CIRC TUBE)	EA	114,500.000	3.000	0.000	3.00	343,500.00
1235	06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	4.000	0.000	2.00	305,000.00
1245	06506120	000	INS OH SN SUP(110 FT BRDG)(CIRC TUBE)	EA	193,600.000	1.000	0.000	1.00	193,600.00
1250	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,700.000	23.000	0.000	20.00	154,000.00
1255	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	720.000	27.000	0.000	21.00	15,120.00
1267	06586041		INSTL DEL ASSM (D-DY)SZ 1(FLX)GND	EA	172.330	0.000	3.000	3.00	516.99
			Item added by CO#15						
1268	06586054		INSTL OM ASSM (OM-3R)(FLX)SRF	EA	172.330	0.000	1.000	1.00	172.33
			Item added by CO#15						
1275	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.750	11,317.000	-264.000	5,550.00	9,712.50
1280	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.750	1,107.000	0.000	190.00	332.50
1285	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.750	50,890.000	-1,541.000	22,174.00	38,804.50

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1286	06626064		WK ZN PAV MRK REMOV (W)6"(BRK) Item added by CO#27	LF	2.050	0.000	1,310.000	1,310.00	2,685.50
1288	06626067		WK ZN PAV MRK REMOV (W)6"(SLD) Item added by CO#27	LF	2.050	0.000	3,324.000	3,324.00	6,814.20
1290	06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.200	661.000	0.000	362.00	796.40
1295	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.200	7,648.000	0.000	3,650.00	8,030.00
1300	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.600	840.000	0.000	3,704.00	9,630.40
1305	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	51.000	0.000	185.00	1,295.00
1306	06626080		WK ZN PAV MRK REMOV (W)(ARROW) Item added by CO#27	EA	265.000	0.000	1.000	1.00	265.00
1310	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.750	50,085.000	-1,757.000	39,417.00	68,979.75
1317	96086048		UNIQUE CHANGE ORDER ITEM 48 Item added by CO#27 for Item 666-6015 not in system	DOL	0.550	0.000	190.000	190.00	104.50
1325	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.400	11,831.000	0.000	557.00	222.80
1373	06666167		REFL PAV MRK TY II (W) 4" (BRK) Item added by CO#8 - Ph 6A Detour	LF	0.210	0.000	323.000	323.00	67.83
1374	06666170		REFL PAV MRK TY II (W) 4" (SLD) Item added by CO#8 - Ph 6A Detour	LF	0.210	0.000	5,100.000	7,968.00	1,673.28
1376	06666171		REFL PAV MRK TY II (W) 6" (BRK) Item added by CO#11	LF	0.265	0.000	12,007.000	1,860.00	493.09
1377	06666178		REFL PAV MRK TY II (W) 8" (SLD) Item added by CO#11	LF	0.371	0.000	12,479.000	3,157.00	1,171.88
1378	06666182		REFL PAV MRK TY II (W) 24" (SLD) Item added by CO#11	LF	3.181	0.000	2,994.000	566.00	1,800.73
1379	06666180		REFL PAV MRK TY II (W) 12" (SLD) Item added by CO#27	LF	1.650	0.000	1,192.000	1,192.00	1,966.80
1381	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8	LF	0.220	0.000	7,664.000	11,077.00	2,436.94
1384	06666217		REFL PAV MRK TY II (Y) (MED NOSE) Item added by CO#15	EA	344.660	0.000	1.000	1.00	344.66
1385	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.350	15,635.000	-15,035.000	600.00	210.00
1391	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) Item added by CO#11	LF	0.721	0.000	10,451.000	304.00	219.21
1395	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	35,404.000	0.000	300.00	120.00
1396	06666323		RE PM W/RET REQ TY II (W) 4" (SLD) Item added by CO#11	LF	0.201	0.000	39,779.000	2,679.00	539.82
1397	06666327		RE PM W/RET REQ TY II (Y) 4" (SLD) Item added by CO#11	LF	0.201	0.000	35,549.000	3,079.00	620.41
1415	06726007	000	REFL PAV MRKR TY I-C	EA	3.950	919.000	-901.000	18.00	71.10
1421	06726010		REFL PAV MRKR TY II-C-R Item added by CO#11	EA	3.181	0.000	1,015.000	60.00	190.89
1425	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	21,885.000	151.000	18,019.95	10,992.17
1435	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.900	130.000	0.000	3,415.00	6,488.50
1437	06776008		ELIM EXT PAV MRK & MRKS (ARROW) Item added by CO #27	EA	250.000	0.000	2.000	2.00	500.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1438	06776012		ELIM EXT PAV MRK & MRKS (WORD) Item added by CO#27	EA	250.000	0.000	2.000	2.00	500.00
1440	06776021	000	ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	1.000	2,166.000	0.000	1,056.00	1,056.00
1450	06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.000	0.000	1.00	5,500.00
1455	06816001	000	TEMP TRAF SIGNALS	EA	66,000.000	1.000	0.000	1.00	66,000.00
1570	06876005	000	REMOVE PED POLE ASSEMBLY	EA	500.000	1.000	0.000	6.00	3,000.00
1600	06906023	000	INSTALL OF TIMBER POLES	EA	2,200.000	4.000	0.000	4.00	8,800.00
1615	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	1,500.000	5.000	0.000	7.00	10,500.00
1625	06906081	000	INSTL DOWN GUY AND ANCHOR W/GUARD	EA	225.000	4.000	0.000	4.00	900.00
1645	06906136	000	REMOVE RADAR VEHICLE DETECTION SYSTEM	EA	450.000	2.000	0.000	1.00	450.00
1675	10056003	000	LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	90.000	5,991.000	0.000	1,541.05	138,694.59
1730	60076036	000	FO CBL (12 SMF)	LF	6.000	57,557.000	0.000	5,125.00	30,750.00
1735	60076074	000	FO CBL (144 SMF)	LF	7.000	35,263.000	0.000	27,372.00	191,604.00
1755	60076096	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,500.000	39.000	0.000	7.00	17,500.00
1765	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	12,500.000	6.000	0.000	4.00	50,000.00
1800	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	250.000	54.000	0.000	21.00	5,250.00
1810	60276003	000	CONDUIT (PREPARE)	LF	2.300	12,595.000	0.000	360.00	828.00
1830	60626043	000	REMOVE ITS RADIO	EA	1,250.000	7.000	0.000	1.00	1,250.00
1835	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	14.000	0.000	8.00	120,000.00
1850	60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,000.000	14.000	0.000	7.00	49,000.00
1860	61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,850.000	15.000	0.000	5.00	9,250.00
1940	61866018	000	ITS GND BOX (POLY) TY 1 (243648)W/APRN	EA	2,200.000	113.000	0.000	89.00	195,800.00
1945	61866024	000	ITS GND BOX (POLY) TY 2 (366048)W/APRN	EA	3,900.000	3.000	0.000	4.00	15,600.00
1950	62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	72,000.000	3.000	0.000	3.00	216,000.00
1965	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	1,250.000	21.000	0.000	15.00	18,750.00
1970	63226001	000	COLOR DMS (POLE MNT CABINET)	EA	164,000.000	11.000	0.000	4.00	656,000.00
1975	63226002	000	COLOR DMS (FOUNDATION MNT CABINET)	EA	169,000.000	1.000	0.000	1.00	169,000.00
1985	63296001	000	SMART WORK ZONE ITS SYSTEM	LS	540,000.000	1.000	0.000	0.80	432,000.00
1990	63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	750.000	13.000	0.000	10.00	7,500.00
1995	63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	4,500.000	10.000	0.000	4.00	18,000.00
2015	63406001	000	LANE MGMT SYS(4 UNITS)(GRD MNT CABINET)	EA	46,000.000	3.000	0.000	3.00	138,000.00
2020	63406002	000	LANE MGMT SYS(5 UNITS)(GRD MNT CABINET)	EA	66,000.000	2.000	0.000	2.00	132,000.00
2040	71926001	000	AUTOMATIC PUMPING STATION	LS	900,000.000	1.000	0.000	0.40	360,000.00
2045	96066054		PARTNERING	DOL	1.000	0.000	2,701.420	2,701.42	2,701.42
2059	96086004		UNIQUE CHANGE ORDER ITEM 4 Added by CO 4 - Lead Abatement	DOL	1.000	0.000	598.760	91,266.24	91,266.24
2060	96086005		UNIQUE CHANGE ORDER ITEM 5 Added by CO 4 - Abatement Support	DOL	1.000	0.000	6,985.340	7,284.59	7,284.59
2061	96086006		UNIQUE CHANGE ORDER ITEM 6 Added by CO 4 - TCP for Abatement	DOL	1.000	0.000	399,538.590	399,538.59	399,538.59
2062	96086009		UNIQUE CHANGE ORDER ITEM 9 Added by CO 4 - Remobilize to area above UP Railroad	DOL	1.000	0.000	10,253.970	10,253.97	10,253.97
2064	96086013		UNIQUE CHANGE ORDER ITEM 13 Additional Work at Trowbridge Turnaround CO#10	DOL	1.000	0.000	19,448.150	19,448.15	19,448.15
2065	96086014		UNIQUE CHANGE ORDER ITEM 14 Added by CO#12 - General Conditions Time Delay	DOL	1.000	0.000	1,617,542.790	1,617,542.79	1,617,542.79

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2066	96086015		UNIQUE CHANGE ORDER ITEM 15 Added by CO#8 - Additional Mobilization	DOL	1.000	0.000	29,862.620	29,862.62	29,862.62
2072	96086030		UNIQUE CHANGE ORDER ITEM 30 Added by CO#13 - Unsuitable Material	DOL	1.000	0.000	14,047.460	25,804.18	25,804.18
2074	06786001		PAV SURF PREP FOR MRK (4") Item added by CO#11	LF	0.244	0.000	98,743.000	12,039.00	2,936.32
2077	06786004		PAV SURF PREP FOR MRK (8") Item added by CO#11	LF	0.361	0.000	11,632.000	2,319.00	836.23
2078	06786006		PAV SURF PREP FOR MRK (12") Item added by CO#11	LF	0.615	0.000	1,607.000	443.00	272.49
2079	06786008		PAV SURF PREP FOR MRK (24") Item added by CO#11	LF	1.357	0.000	2,970.000	542.00	735.71
2130	96086031		UNIQUE CHANGE ORDER ITEM 31 Added by CO#14 - System C-East Adjustment Work	DOL	1.000	0.000	4,933.690	4,933.69	4,933.69
2131	96086035		UNIQUE CHANGE ORDER ITEM 35 Added by CO #18 Bridge 3 Inverted T Cap Rework	DOL	1.000	0.000	6,076.020	6,076.02	6,076.02
2132	96066001		FORCE ACCOUNT ID 1 Item added by CO #16- Girder Protection at Lincoln Center	DOL	1.000	0.000	81,906.750	81,906.75	81,906.75
2133	96086036		UNIQUE CHANGE ORDER ITEM 36 Added by CO#20 Remove & Replace Curb at Ramp N	DOL	1.000	0.000	5,960.910	5,960.91	5,960.91
2138	96086041		UNIQUE CHANGE ORDER ITEM 41 Added by CO#23 - Bore, Shoring & Excavation	DOL	1.000	0.000	34,855.830	34,855.83	34,855.83
2139	96086042		UNIQUE CHANGE ORDER ITEM 42 Added by CO#23- Bridge 8 Bent 3 Column Protection	DOL	1.000	0.000	11,774.950	11,774.95	11,774.95
2140	96086044		UNIQUE CHANGE ORDER ITEM 44 Added by CO#25 - Column Form Liner Credit	DOL	-1.000	0.000	4,212.000	21,204.95	-21,204.95
2141	96086046		UNIQUE CHANGE ORDER ITEM 46 Added by CO #26- Restocking cost of luminare at Bridge 8	DOL	374.500	0.000	1.000	1.00	374.50
2142	96086051		UNIQUE CHANGE ORDER ITEM 51 Item added by CO#32 - System F North Changes	DOL	1.000	0.000	8,820.140	8,820.14	8,820.14
3348	96086045		UNIQUE CHANGE ORDER ITEM 45 Added by CO #26- Bridge 6 & 11 survey cost and rework	DOL	105,836.334	0.000	1.000	1.00	105,836.33
3349	96086054		UNIQUE CHANGE ORDER ITEM 54 Added by CO#38 - Anchor Bolts Materials	DOL	1.000	0.000	4,495.310	4,495.31	4,495.31
4391	96086057		UNIQUE CHANGE ORDER ITEM 57 Added By CO#42 - Ret Wall #4 & SB US54 FR Profile Change	DOL	1.000	0.000	35,201.030	35,201.03	35,201.03
4394	96086053		UNIQUE CHANGE ORDER ITEM 53 Added by CO #35 Bridge 5 Bent 2 30" Sanitary Sewer	DOL	1.000	0.000	30,458.600	30,458.60	30,458.60
4396	96086056		UNIQUE CHANGE ORDER ITEM 56 Added by CO#41 - Mill and Fill at BOTA	DOL	1.000	0.000	11,592.790	11,592.79	11,592.79
								Category Subtotal	\$44,275,240.64

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2400	96046001		CONTRACTOR FORCE ACCOUNT 1 Milestone Incentives	DOL	1.000	4,500,000.000	0.000	258,000.00	258,000.00

Category Subtotal \$258,000.00

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2401	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	150,000.000	0.000	291,357.68	291,357.68

Category Subtotal \$291,357.68

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2402	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.000	0.000	431,609.43	431,609.43

Category Subtotal \$431,609.43

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2403	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	200,000.000	0.000	251,705.79	251,705.79

Category Subtotal \$251,705.79

CATEGORY 009 DESCRIPTION BRIDGE # 1A IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2480	04006005	000	CEM STABIL BKFL	CY	130.000	368.000	0.000	403.96	52,514.80
2485	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	94.000	0.000	94.00	11,092.00
2490	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	975.000	0.000	975.00	253,500.00
2495	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	95.300	0.000	95.30	64,327.50
2500	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	40.300	0.000	40.30	34,456.50
2505	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	41.000	0.000	41.00	24,600.00
2530	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,883.160	0.000	1,883.16	517,869.00
2535	04276002	000	CONCRETE PAINT FINISH	SF	0.260	3,084.000	32.000	32.00	8.32
2540	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	28.000	0.000	21.31	10,119.88
2567	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.000	191,772.300	191,772.30	191,772.30

Added by CO 4 - Bridge #1A Abatement/Disposal

Category Subtotal \$1,160,260.30

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2620	04006005	000	CEM STABIL BKFL	CY	130.000	388.000	0.000	428.56	55,712.80
2625	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	141.000	0.000	141.00	16,638.00
2630	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	975.000	0.000	975.00	253,500.00

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2635	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	97.200	0.000	97.20	65,610.00
2640	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	40.400	0.000	40.40	34,542.00
2645	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	41.000	0.000	41.00	24,600.00
2670	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,882.890	0.000	1,882.89	517,794.75
2680	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	24.000	0.000	21.31	10,119.88
2707	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.000	191,782.280	191,782.28	191,782.28

Added by CO 4 - Bridge #1B Abatement/Disposal

Category Subtotal \$1,170,299.71

CATEGORY 011 DESCRIPTION BRIDGE # 2 IH-10 WB TO US 54 SB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2760	04036001	000	TEMPORARY SPL SHORING	SF	1.000	3,792.000	231.000	3,562.48	3,562.48
2765	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	1,814.000	-184.000	1,630.00	423,800.00
2770	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	147.000	100.000	247.00	185,250.00
2775	04166012	000	DRILL SHAFT (84 IN)	LF	950.000	206.000	51.000	257.00	244,150.00
2780	04166097	000	DRILL SHAFT (102 IN)	LF	1,600.000	66.000	0.000	66.00	105,600.00
2785	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	187.200	-22.100	165.10	141,160.50
2790	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	810.000	256.100	42.100	298.20	241,542.00
2795	04206034	000	CL C CONC (CAP)(HPC)(EXTEND)	CY	2,600.000	1.000	0.000	1.00	2,600.00
2800	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	469.800	-54.500	415.30	249,180.00
2805	04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	355.300	89.000	444.30	399,870.00
2810	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	367.400	-3.400	364.01	273,007.50
2815	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	44,729.000	0.000	44,729.00	984,038.00
2820	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	6,127.820	0.000	6,127.82	1,225,564.00
2825	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	2,911.800	0.000	2,917.77	189,655.05
2830	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	15.000	0.000	15.00	2,625.00
2835	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	30.000	0.000	100.10	17,017.00
2840	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	164.000	0.000	164.00	20,500.00
2845	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	31.000	0.000	31.00	2,945.00
2850	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	17.000	0.000	17.00	40,800.00
2855	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	931.000	0.000	730.32	36,516.00
2867	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.000	124,651.950	124,651.95	124,651.95

Added by CO 4 - Bridge #2 Abated/Disposal/Survey

2982	40216001		TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.000	2.000	6.00	51,266.28
2983	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.000	23,059.100	23,059.10	23,059.10

Added by CO#7 - Unused and New Material Bridge 2 Bent 9

Category Subtotal \$4,988,359.86

CATEGORY 012 DESCRIPTION BRIDGE # 3 IH-10 EB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2920	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	683.000	0.000	734.00	220,200.00
2925	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	120.700	0.000	120.70	103,198.50
2930	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	54.000	0.000	41.15	24,690.00
2935	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	11,509.000	0.000	11,509.00	287,725.00

CATEGORY 012 DESCRIPTION BRIDGE # 3 IH-10 EB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2940	04256037	000	PRESTR CONC GIRDER (TX40)	LF	255.000	1,295.180	0.000	1,295.18	330,270.90
2945	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	200.010	0.000	200.01	52,002.60
2950	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	792.780	0.000	752.75	48,928.75
2955	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	216.000	0.000	221.10	21,004.50
2965	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	95.000	0.000	83.00	4,150.00
2975	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	466.000	0.000	900.00	27,900.00
2981	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.000	130,340.160	130,340.16	130,340.16

Added by CO 4 - Bridge #3 Abated/Disposal/Survey

Category Subtotal \$1,250,410.41

CATEGORY 013 DESCRIPTION BRIDGE # 4 US 54 SB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3030	04036001	000	TEMPORARY SPL SHORING	SF	1.000	3,888.000	0.000	2,201.21	2,201.21
3035	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	2,536.000	-1,152.000	1,384.00	415,200.00
3040	04166008	000	DRILL SHAFT (60 IN)	LF	480.000	174.000	0.000	174.00	83,520.00
3045	04166010	000	DRILL SHAFT (72 IN)	LF	800.000	162.000	0.000	162.00	129,600.00
3046	04166012		DRILL SHAFT (84 IN)	LF	950.000	0.000	140.000	140.00	133,000.00
Added by CO#7 - Bridge 4 Bent 4									
3047	04166097		DRILL SHAFT (102 IN)	LF	1,600.000	0.000	225.000	225.00	360,000.00
3050	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	265.900	-25.700	239.92	205,131.60
3055	04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	810.000	49.400	53.100	102.50	83,025.00
3060	04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	1,040.400	23.500	1,068.46	961,614.00
3065	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	426.700	-189.620	237.00	177,750.00
3070	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	34,404.000	0.000	34,404.00	756,888.00
3075	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	5,166.650	0.000	5,166.65	1,033,330.00
3080	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	2,457.500	0.000	2,457.50	159,737.50
3085	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	140.000	0.000	140.00	17,500.00
3090	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	11.000	0.000	7.00	16,800.00
3095	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	860.000	0.000	804.50	40,225.00
3110	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	1,302.000	1,302.00	1,302.00
Surveying Fees (Technician and Layout)									
3113	40216001		TIP TESTING(DRILL SHAFT)	EA	12,778.500	0.000	1.000	3.01	38,399.39
Test Performed by Terracon									
3114	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.000	10,588.000	10,588.00	10,588.00
Added by CO#7 - Cantilever Form Work									
3116	96086055		UNIQUE CHANGE ORDER ITEM 55	DOL	1.000	0.000	20,848.600	20,848.60	20,848.60
Added by CO#40 - Profile Rework									

Category Subtotal \$4,646,660.30

CATEGORY 014 DESCRIPTION BRIDGE # 5 IH-10 WB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3160	04036001	000	TEMPORARY SPL SHORING	SF	1.000	342.000	-60.250	281.75	281.75
3165	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	268.000	-148.000	148.00	44,400.00

CATEGORY 014 DESCRIPTION BRIDGE # 5 IH-10 WB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3166	04166012		DRILL SHAFT (84 IN) Added by CO#34 Bridge 5 Bent 2 redesign	LF	950.000	0.000	100.000	100.00	95,000.00
3170	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	44.900	-22.400	22.40	19,152.00
3171	04206032		CL C CONC (CAP)(HPC)(MASS) Added by CO #34	CY	810.000	0.000	40.700	40.70	32,967.00
3175	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	84.500	-42.700	41.80	25,080.00
3176	04206040		CL C CONC (COLUMN)(HPC)(MASS) Added by Co #34 Bridge 5 Bent 2 Redesign	CY	900.000	0.000	88.800	88.80	79,920.00
3180	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	43.300	-21.700	21.70	16,275.00
3185	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	7,983.000	0.000	7,983.00	175,626.00
3190	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	1,134.260	0.000	1,134.26	226,852.00
3195	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	570.200	0.000	570.22	37,064.30
3205	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	3.000	0.000	3.00	7,200.00
3210	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	155.000	0.000	25.00	1,250.00
3211	40216001		TIP TESTING(DRILL SHAFT) Added by CO #34 Bridge 5 Bent 2 redesign	EA	8,544.380	0.000	2.000	2.00	17,088.76
3212	96086020		UNIQUE CHANGE ORDER ITEM 20 Added by CO 4 - Bridge #5 Abatement/Disposal/Survey	DOL	1.000	0.000	76,421.970	76,421.97	76,421.97

Category Subtotal \$854,578.78

CATEGORY 015 DESCRIPTION BRIDGE # 6 US 54 SB BRIDGE RECONST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3267	04166006		DRILL SHAFT (48 IN)	LF	300.000	0.000	37.000	37.00	11,100.00
3268	96086001		UNIQUE CHANGE ORDER ITEM 1 Professional Engineering Services	DOL	1.000	0.000	10,500.000	10,500.00	10,500.00
3270	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	111.000	0.000	111.00	33,300.00
3275	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	16.700	0.000	18.30	15,646.50
3280	04206034	000	CL C CONC (CAP)(HPC)(EXTEND)	CY	2,600.000	11.000	0.000	11.00	28,600.00
3285	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	40.000	0.000	40.00	24,000.00
3295	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	14,131.000	0.000	14,130.94	353,273.40
3300	04426004	000	STR STEEL (ROLLED BEAM)	LB	1.750	458,150.000	0.000	458,150.00	801,762.50
3305	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	463.500	0.000	463.50	30,127.50
3310	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	7.500	0.000	15.00	2,625.00
3315	04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	110.400	0.000	110.40	10,488.00
3320	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	174.000	0.000	174.00	16,530.00
3325	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	3.000	0.000	3.00	7,200.00
3330	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	140.000	0.000	122.50	6,125.00
3335	04966084	000	REMOV STR (CONC GIRDER SPAN)	EA	18,200.000	6.000	0.000	6.00	109,200.00
3345	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	560.000	0.000	560.00	17,360.00
3347	96086021		UNIQUE CHANGE ORDER ITEM 21 Added by CO 4 - Bridge #6 Abatement/Disposal/Survey	DOL	1.000	0.000	111,469.290	134,738.35	134,738.35

Category Subtotal \$1,612,576.25

CATEGORY 016 DESCRIPTION BRIDGE # 7 IH-10 EB TO US 54 NB DC

CATEGORY 016 DESCRIPTION BRIDGE # 7 IH-10 EB TO US 54 NB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3400	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	1,304.000	0.000	1,304.00	978,000.00
3405	04166096	000	DRILL SHAFT (90 IN)	LF	1,100.000	146.000	0.000	146.00	160,600.00
3410	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	237.200	0.000	264.20	158,520.00
3415	04206107	000	CL H CONC (CAP)(HPC)	CY	820.000	812.000	0.000	812.00	665,840.00
3420	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	39,467.000	0.000	10,630.00	233,860.00
3425	04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	3,214.190	0.000	3,214.19	803,547.50
3430	04256037	000	PRESTR CONC GIRDER (TX40)	LF	255.000	1,113.660	0.000	1,113.66	283,983.30
3435	04256050	000	PRESTR CONC BEAM (TY C)	LF	275.000	671.010	0.000	671.01	184,527.75
3465	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	9.000	0.000	3.00	7,200.00
3470	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	320.000	0.000	151.00	7,550.00
3482	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.000	439,898.200	439,898.20	439,898.20

Added by CO 4 - Bridge #7 Abatement/Disposal/Survey

Category Subtotal \$3,923,526.75

CATEGORY 017 DESCRIPTION BRIDGE # 8 SL 375 EB TO IH-10 EB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	04006005	000	CEM STABIL BKFL	CY	130.000	85.000	0.000	81.00	10,530.00
3540	04036001	000	TEMPORARY SPL SHORING	SF	1.000	4,184.000	0.000	4,622.17	4,622.17
3545	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	104.000	0.000	104.00	12,272.00
3550	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	206.000	0.000	206.00	47,380.00
3555	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	2,176.000	0.000	2,176.00	652,800.00
3560	04166008	000	DRILL SHAFT (60 IN)	LF	480.000	125.000	0.000	125.00	60,000.00
3565	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	30.500	0.000	30.50	20,587.50
3570	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	2.400	0.000	2.40	2,280.00
3575	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	300.200	0.000	300.20	256,671.01
3580	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	229.000	0.000	229.00	137,400.00
3585	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	305.800	0.000	305.80	229,350.00
3590	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	38,972.000	0.000	38,972.00	857,384.00
3595	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	4,171.000	0.000	4,171.00	104,275.00
3600	04226016	000	APPROACH SLAB (HPC)	CY	550.000	25.000	0.000	25.00	13,750.00
3605	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	6,100.310	0.000	6,100.31	1,220,062.00
3610	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	54.000	0.000	59.45	28,238.75
3615	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	3,048.200	0.000	3,040.00	197,600.00
3620	04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	11.000	0.000	11.00	1,045.00
3625	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	143.000	0.000	134.00	16,750.00
3635	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	8.000	0.000	4.00	9,600.00
3640	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	354.000	0.000	332.50	16,625.00
3646	96086050		UNIQUE CHANGE ORDER ITEM 50	DOL	4,772.250	0.000	1.000	1.00	4,772.25

Added by CO #31 Bridge 8 Grooving

3647	96086058		UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.000	64,984.060	64,984.06	64,984.06
------	----------	--	-----------------------------	-----	-------	-------	------------	-----------	-----------

Added by CO#43 - Bridge 8 Profile Rework

3650	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	147.000	0.000	260.00	8,060.00
3652	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.000	14,208.280	14,208.28	14,208.28

Added by CO 4 - Bridge #8 Abatement/Disposal/Survey

Category Subtotal \$3,991,247.02

CATEGORY 018 DESCRIPTION BRIDGE # 9 US 54 SB OVERPASS WIDEN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3705	04006005	000	CEM STABIL BKFL	CY	130.000	14.000	0.000	20.50	2,665.00
3712	04166006		DRILL SHAFT (48 IN)	LF	300.000	0.000	169.000	169.00	50,700.00
3713	04166004		DRILL SHAFT (36 IN)	LF	230.000	0.000	146.000	146.00	33,580.00
3714	96086001		UNIQUE CHANGE ORDER ITEM 1 Professional Engineering Services	DOL	1.000	0.000	10,500.000	10,500.00	10,500.00
3715	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	14.200	0.000	14.20	13,490.00
3720	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	13.900	0.000	13.90	11,884.50
3725	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	12.900	0.000	12.90	7,740.00
3735	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	3,741.000	0.000	3,741.00	93,525.00
3740	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	550.000	12.800	0.000	12.80	7,040.00
3745	04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	498.180	0.000	498.18	124,545.00
3750	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	27.000	0.000	43.82	20,814.50
3755	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	311.600	0.000	311.60	20,254.00
3760	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	71.000	0.000	71.00	6,745.00
3770	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	181.600	0.000	347.00	10,757.00
3772	96086024		UNIQUE CHANGE ORDER ITEM 24 Added by CO 4 - Bridge #9 Abatement/Disposal	DOL	1.000	0.000	1,723.310	1,723.31	1,723.31

Category Subtotal \$415,963.31

CATEGORY 019 DESCRIPTION BRIDGE # 10 US 54 NB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3830	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	56.000	0.000	56.00	12,880.00
3835	04166007	000	DRILL SHAFT (54 IN)	LF	550.000	435.000	0.000	435.00	239,250.00
3840	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	5.800	0.000	5.80	5,510.00
3845	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	41.800	0.000	41.80	35,739.00
3850	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	86.600	0.000	86.60	51,960.00
3855	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	3,327.000	0.000	3,327.00	83,175.00
3860	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	506.010	0.000	506.01	131,562.60
3865	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	4.000	0.000	3.77	1,790.75
3870	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	374.100	0.000	373.20	24,258.00
3875	04506062	000	RAIL (TY SSTR)(MOD)	LF	175.000	22.000	0.000	22.00	3,850.00
3880	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	63.000	0.000	63.00	5,985.00
3890	07866002	000	CARBON FIBER REINF POLYMER STRENGTHNING	SF	560.000	115.000	0.000	115.00	64,400.00
3900	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	470.000	0.000	470.00	14,570.00
3902	96086025		UNIQUE CHANGE ORDER ITEM 25 Added by CO 4 - Bridge #10 Abatement/Disposal/Survey	DOL	1.000	0.000	38,788.310	38,788.31	38,788.31

Category Subtotal \$713,718.66

CATEGORY 020 DESCRIPTION BRIDGE # 11 IH-10 EB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3955	04036001	000	TEMPORARY SPL SHORING	SF	1.000	936.000	0.000	850.50	850.50
3960	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	406.000	0.000	406.00	105,560.00
3965	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	67.200	0.000	67.20	57,456.00
3970	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	64.000	0.000	64.00	38,400.00

CATEGORY 020 DESCRIPTION BRIDGE # 11 IH-10 EB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3975	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	53.400	0.000	53.40	40,050.00
3980	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	7,556.000	0.000	7,556.00	166,232.00
3985	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	1,071.690	0.000	1,071.68	278,636.80
3990	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	539.800	0.000	524.50	34,092.50
3995	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	54.000	0.000	54.00	6,750.00
4000	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	5.000	0.000	5.00	12,000.00
4005	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	147.000	0.000	99.50	4,975.00
Category Subtotal									\$745,002.80

CATEGORY 021 DESCRIPTION BRIDGE # 12 IH-110 WB OVERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4065	04006005	000	CEM STABIL BKFL	CY	130.000	125.000	0.000	135.00	17,550.00
4070	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	60.000	0.000	60.00	7,080.00
4075	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	186.000	0.000	186.00	42,780.00
4080	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	901.000	0.000	901.00	270,300.00
4085	04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	41.100	0.000	41.10	27,742.50
4090	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	116.400	0.000	116.40	99,522.00
4095	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	136.500	0.000	145.26	87,156.00
4100	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	24,939.000	0.000	24,939.00	548,658.00
4105	04226016	000	APPROACH SLAB (HPC)	CY	550.000	68.000	0.000	68.00	37,400.00
4110	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	2,846.290	0.000	2,846.29	569,258.00
4115	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	83.000	0.000	46.73	22,196.75
4120	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	844.500	0.000	848.00	55,120.00
4125	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	196.000	0.000	124.00	15,500.00
4135	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	229.000	0.000	229.00	11,450.00
4142	96086026		UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.000	255,039.930	255,039.93	255,039.93
			Added by CO 4 - Bridge #12 Abatement/Disposal/Survey						
Category Subtotal									\$2,066,753.18

CATEGORY 022 DESCRIPTION BRIDGE # 13 IH-110 WB OVERPASS OVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4195	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	1,101.000	0.000	1,101.00	825,750.00
4200	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	260.300	0.000	260.30	222,556.50
4205	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	617.500	0.000	617.50	370,500.00
4210	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	33,782.000	0.000	33,782.00	743,204.00
4215	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	3,125.520	0.000	3,125.52	625,104.00
4220	04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	1,086.020	0.000	1,086.02	298,655.50
4225	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	1,586.100	0.000	1,586.10	103,096.50
4230	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	144.000	0.000	144.00	18,000.00
4235	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	12.000	0.000	12.00	28,800.00
4240	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	593.000	0.000	421.50	21,075.00
4252	96086027		UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.000	123,055.270	123,055.27	123,055.27
			Added by CO 4 - Bridge #13 Abatement/Disposal/Survey						

Category Subtotal \$3,379,796.77

CATEGORY 023 DESCRIPTION BRIDGE # 14 IH-10 EB TO IH-110 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4305	04036001	000	TEMPORARY SPL SHORING	SF	1.000	3,623.000	0.000	1,933.00	1,933.00
4310	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	636.000	0.000	490.00	112,700.00
4315	04166005	000	DRILL SHAFT (42 IN)	LF	260.000	748.000	0.000	894.00	232,440.00
4320	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	200.000	0.000	200.00	60,000.00
4325	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	168.000	0.000	168.00	126,000.00
4330	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	394.900	0.000	395.10	337,810.50
4335	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	272.400	0.000	276.30	165,780.00
4340	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	195.600	0.000	195.60	146,700.00
4345	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	42,103.000	0.000	42,103.00	926,266.00
4350	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	344.210	0.000	344.21	89,494.60
4355	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	5,005.090	0.000	5,005.09	1,001,018.00
4360	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	2,537.700	0.000	1,419.00	92,235.00
4365	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	266.500	0.000	152.50	19,062.50
4370	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	16.000	0.000	16.00	38,400.00
4375	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	687.000	0.000	320.50	16,025.00
4389	96086007		UNIQUE CHANGE ORDER ITEM 7 For Bridge #14 Bent #7	DOL	1.000	0.000	8,772.640	8,772.64	8,772.64
4392	96086028		UNIQUE CHANGE ORDER ITEM 28 Added by CO 4 - Bridge #14 Abatement/Disposal/Survey	DOL	1.000	0.000	394,043.290	394,043.29	394,043.29
4393	96086052		UNIQUE CHANGE ORDER ITEM 52 Added by CO#33-Obstr at BR14 Bent 7- Excav, Rem Conc, Bkfill	DOL	1.000	0.000	2,623.140	2,623.14	2,623.14

Category Subtotal \$3,771,303.67

CATEGORY 024 DESCRIPTION BRIDGE # 15 US 54 SB WIDENING TO I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4440	04036001	000	TEMPORARY SPL SHORING	SF	1.000	364.000	0.000	286.00	286.00
4445	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	46.000	0.000	46.00	10,580.00
4450	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	130.000	0.000	130.00	39,000.00
4455	04166008	000	DRILL SHAFT (60 IN)	LF	480.000	55.000	0.000	55.00	26,400.00
4460	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	2.700	0.000	2.70	2,565.00
4465	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	29.000	0.000	29.00	24,795.00
4470	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	46.200	0.000	46.20	27,720.00
4475	04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	17.800	0.000	17.80	13,350.00
4480	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	4,925.000	0.000	4,925.00	123,125.00
4485	04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	533.440	0.000	605.76	121,152.00
4490	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	3.000	0.000	3.00	1,425.00
4495	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	222.700	0.000	222.70	14,475.50
4500	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	7.500	0.000	7.50	1,312.50
4505	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	61.200	0.000	61.20	10,404.00
4510	04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	11.000	0.000	11.00	1,045.00
4515	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	50.000	0.000	50.00	4,750.00
4525	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	140.000	0.000	249.00	7,719.00
4527	96086029		UNIQUE CHANGE ORDER ITEM 29 Added by CO 4 - Bridge #15 Abatement/Disposal/Survey	DOL	1.000	0.000	14,208.280	14,208.28	14,208.28

									Category Subtotal	\$444,312.28
CATEGORY	025		DESCRIPTION	BRIDGE # 16 US 54 SB WIDENING AT A						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4570	01046027		REMOVING CONC (APPR SLAB) Added by CO#36	SY	83.080	0.000	65.880	65.88	5,473.31	
4575	03606004		CONC PVMT (CONT REINF - CRCP) (10") Item added by CO#36	SY	53.000	0.000	66.740	66.74	3,537.22	
4580	04006005	000	CEM STABIL BKFL	CY	130.000	42.000	0.000	36.00	4,680.00	
4585	04166001	000	DRILL SHAFT (18 IN)	LF	118.000	53.000	0.000	53.00	6,254.00	
4590	04166004	000	DRILL SHAFT (36 IN)	LF	230.000	106.000	0.000	106.00	24,380.00	
4595	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	178.000	0.000	178.00	53,400.00	
4600	04166009	000	DRILL SHAFT (66 IN)	LF	750.000	84.000	0.000	84.00	63,000.00	
4605	04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	14.700	0.000	14.70	13,965.00	
4610	04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	46.400	0.000	46.40	39,672.00	
4615	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	43.300	0.000	43.40	26,040.00	
4620	04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	6,394.000	0.000	6,394.00	159,850.00	
4625	04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	550.000	18.300	0.000	18.30	10,065.00	
4630	04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	869.470	0.000	869.47	226,062.20	
4640	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	258.900	0.000	206.00	13,390.00	
4645	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	34.000	0.000	34.00	4,250.00	
4650	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	72.000	0.000	72.00	6,840.00	
4655	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	4.000	0.000	4.00	9,600.00	
4660	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	110.000	0.000	110.00	5,500.00	
4670	40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	299.000	0.000	299.00	9,269.00	
4672	96086030		UNIQUE CHANGE ORDER ITEM 30 Added by CO 4 - Bridge #16 Abatement/Disposal	DOL	1.000	0.000	95,362.240	95,362.24	95,362.24	
									Category Subtotal	\$780,589.97

CATEGORY	026		DESCRIPTION	FEDERAL NON-PARTICIPATING						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
4725	07346002	000	LITTER REMOVAL	CYC	30.000	800.000	0.000	13.00	390.00	
4735	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	250.000	3.000	0.000	9.00	2,250.00	
4740	07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	240.000	6.000	0.000	20.00	4,800.00	
4743	96086003		UNIQUE CHANGE ORDER ITEM 3 Playground removal at Lincoln Park	DOL	1.000	0.000	15,000.000	15,626.78	15,626.78	
									Category Subtotal	\$23,066.78

PROJECT ROW 167-1-119 CONTROL 016701119
 CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5110	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	1,674.000	-37.000	809.50	809.50
5115	70166135	000	RECLAIMED WATER MAIN (PVC)(C-200)(8IN)	LF	240.000	115.000	0.000	80.50	19,320.00
5120	70166136	000	RECLAIMED WATER MAIN (PVC)(C-200)(12IN)	LF	200.000	315.000	0.000	309.00	61,800.00
5125	70166011	000	WATER MAIN(DIP)(PC 350)(16")	LF	540.000	940.000	63.000	640.00	345,600.00
5130	70166029	000	REMOVE EXIST WATER PIPE (8")	LF	40.000	115.000	0.000	3.00	120.00

CATEGORY 001			DESCRIPTION	UTILITY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5135	70166031	000	REMOVE EXIST WATER PIPE (12")	LF	41.000	315.000	0.000	6.00	246.00
5140	70166032	000	REMOVE EXIST WATER PIPE (16")	LF	41.000	846.000	0.000	54.00	2,214.00
5155	70166061	000	SAN SEWER MANHOLE (48 IN)(6 FT)	EA	9,200.000	4.000	-2.000	2.00	18,400.00
5165	70166077	000	ABAND/FILL EXIST SAN SEWER PIPE (21")	LF	723.000	40.000	0.000	20.00	14,460.00
5175	70166091	000	CASING (STEEL) (24 IN) (BORED)	LF	450.000	110.000	0.000	110.00	49,500.00
5180	70166093	000	CASING (STEEL) (30 IN) (BORED)	LF	550.000	180.000	0.000	110.00	60,500.00
5181	96086008		UNIQUE CHANGE ORDER ITEM 8 Water Line No.1 Relocation	DOL	1.000	0.000	12,662.620	12,662.62	12,662.62
5182	96086032		UNIQUE CHANGE ORDER ITEM 32 Item added by CO#17 - EP Water Sewer Plug (21")	DOL	1.000	0.000	2,561.170	2,561.17	2,561.17
5183	96086033		UNIQUE CHANGE ORDER ITEM 33 Item added by CO#17 - Sewer Line Exploration for EP Water	DOL	1.000	0.000	23,729.970	23,729.97	23,729.97
5184	96086034		UNIQUE CHANGE ORDER ITEM 34 Item added by CO#17 - Casing Vents for EP Water WL3 & RC1	DOL	1.000	0.000	7,455.940	7,455.94	7,455.94
5185	96086043		UNIQUE CHANGE ORDER ITEM 43 Added by CO#17 - Asbestos Pipe Removal WL3	DOL	1.000	0.000	3,950.360	10,949.66	10,949.66
5186	96086037		UNIQUE CHANGE ORDER ITEM 37 Added by CO#21 - Fiber Line	DOL	1.000	0.000	9,271.460	9,271.46	9,271.46
5187	96086038		UNIQUE CHANGE ORDER ITEM 38 Added by CO#21 - RCP Obstructions	DOL	1.000	0.000	5,984.850	5,984.85	5,984.85
5188	96086039		UNIQUE CHANGE ORDER ITEM 39 Added by CO# 21 - Br 9 Abunt 1&5 Adjustment	DOL	1.000	0.000	3,889.160	3,889.16	3,889.16
5189	04006003		STRUCT EXCAV (PIPE) Added by CO#21	CY	1.000	0.000	122.430	122.43	122.43
5190	04646008		RC PIPE (CL III)(36 IN) Added by CO#21	LF	268.790	0.000	53.000	53.00	14,245.87
5191	04016001		FLOWABLE BACKFILL Added by CO#21	CY	65.000	0.000	36.000	36.00	2,340.00
5192	04026001		TRENCH EXCAVATION PROTECTION Added by CO#21	LF	1.000	0.000	53.000	53.00	53.00
5193	04226034		APPROACH SLAB (EXTEND) (HPC) Added by CO#21	CY	550.000	0.000	12.100	12.10	6,655.00
Category Subtotal									\$672,890.63

PROJECT NH 2019(166) CONTROL 016701113
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0110	01056016	000	REMOVING STAB BASE & ASPH PAV(16")	SY	11.500	1,017.000	0.000	0.000	0.00
0135	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	11.000	128.000	0.000	0.000	0.00
0150	01926002	000	PLANT MATERIAL (1-GAL)	EA	13.000	617.000	0.000	0.000	0.00
0155	01926014	000	PLANT SOIL MIX	CY	30.000	1,720.000	0.000	0.000	0.00
0165	01926024	000	PLANT MATERIAL (30 GAL) (TREE)	EA	350.000	39.000	0.000	0.000	0.00

0170	01926026	000	PLANT MATERIAL (65 GAL) (TREE)	EA	585.000	74.000	0.000	0.000	0.00
0175	01926030	000	PLANT MATERIAL (3 GAL) (SHRUB)	EA	24.000	858.000	0.000	0.000	0.00
0180	01926055	000	PLANT MATERIAL (MIN 4'HT) (BARE ROOT)	EA	40.000	44.000	0.000	0.000	0.00
0185	01926097	000	CONC LNDSCP EDG (12 IN WIDTH)	LF	20.000	1,919.000	0.000	0.000	0.00
0190	01936001	000	PLANT MAINTENANCE	MO	430.000	12.000	0.000	0.000	0.00
0195	01936007	000	IRRIGATION SYSTEM OPER AND MAINT	MO	111.000	12.000	0.000	0.000	0.00
0200	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	70.000	170.000	0.000	0.000	0.00
0216	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,604.800	0.000	0.000	0.00
0217	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,604.800	0.000	0.000	0.00
0221	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	3,917.450	0.000	0.000	0.00
0222	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	3,917.450	0.000	0.000	0.00
0226	03416059	000	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	33,705.980	0.000	0.000	0.00
0227	03416060	000	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	33,705.980	0.000	0.000	0.00
0240	03606001	000	CONC PVMT (CONT REINF - CRCP) (7")	SY	50.000	4,263.000	0.000	0.000	0.00
0300	03606067	000	CONC PVMT (JOINTED-CPCD)(HES)(10")	SY	105.000	20.000	0.000	0.000	0.00
0301	05856006	000	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	7,000.000	0.000	0.000	0.00
0345	04166002	000	DRILL SHAFT (24 IN)	LF	107.000	102.000	0.000	0.000	0.00
0395	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	265.000	22.000	0.000	0.000	0.00
0405	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	400.000	22.000	0.000	0.000	0.00
0415	04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	206.400	0.000	0.000	0.00
0430	04206074	000	CL C CONC (MISC)	CY	950.000	3.000	0.000	0.000	0.00
0475	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	756.000	0.000	0.000	0.00
0480	04506042	000	RAIL (TY PR1)	LF	150.000	44.000	0.000	0.000	0.00
0490	04596009	000	GABIONS (3' X 3')(GALV)	CY	175.000	392.000	0.000	0.000	0.00
0513	04656002		MANH (COMPL)(PRM)(48IN)	EA	3,583.350	0.000	0.000	0.000	0.00
			Added by CO #37_						
0545	04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,000.000	1.000	0.000	0.000	0.00
0547	04656033		INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,295.880	0.000	0.000	0.000	0.00
			Added By CO #37_						
0575	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	5,200.000	2.000	0.000	0.000	0.00
0580	04676357	000	SET (TY II) (18 IN) (RCP) (3: 1) (P)	EA	1,400.000	1.000	0.000	0.000	0.00
0625	04966023	000	REMOVE STR (JUNCTION BOX)	EA	120.000	40.000	0.000	0.000	0.00
0637	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0638	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0641	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	0.000	2.000	0.000	0.00
			Added by CO#12 - Additional Barricades Time Delay						
0650	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	13.000	170.000	0.000	0.000	0.00
0690	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	58.000	6,108.000	-6,108.000	0.000	0.00
0760	05286004	000	LANDSCAPE PAVERS	SY	65.000	1,803.000	0.000	0.000	0.00
0785	05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	3.000	0.000	0.000	0.00
0795	05316013	000	CURB RAMPS (TY 10)	EA	1,000.000	8.000	0.000	0.000	0.00
0800	05316016	000	CURB RAMPS (TY 21)	EA	1,700.000	1.000	0.000	0.000	0.00
0835	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,140.000	8.000	0.000	0.000	0.00
0855	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	2.000	251.900	0.000	0.000	0.00
0865	06106005	000	RELOCATE RD IL ASM (U/P)	EA	1,250.000	59.000	0.000	0.000	0.00
0880	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,455.000	22.000	0.000	0.000	0.00
0885	06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	1,625.000	5.000	0.000	0.000	0.00
0890	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,770.000	2.000	0.000	0.000	0.00
0900	06106216	000	IN RD IL (TY SA) 40T-10 (250W EQ) LED	EA	4,500.000	20.000	0.000	0.000	0.00
0905	06106279	000	IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	5,000.000	5.000	0.000	0.000	0.00
0920	06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	35,000.000	1.000	0.000	0.000	0.00
0925	06176001	000	TEMP RD IL (RD IL ASM)	EA	3,900.000	11.000	-11.000	0.000	0.00

0960	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	30.000	1,062.000	0.000	0.000	0.00
0970	06186074	000	CONDT (RM) (3")	LF	145.000	30.000	0.000	0.000	0.00
0980	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.000	408.000	0.000	0.000	0.00
0985	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.000	816.000	0.000	0.000	0.00
0990	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.450	16,890.000	0.000	0.000	0.00
1000	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.650	2,216.000	0.000	0.000	0.00
1005	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.650	2,172.000	0.000	0.000	0.00
1020	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.000	6,020.000	0.000	0.000	0.00
1025	06206022	000	ELEC CONDR (NO.2/0) INSULATED	LF	5.000	5,145.000	0.000	0.000	0.00
1030	06246001	000	GROUND BOX TY A (122311)	EA	900.000	8.000	0.000	0.000	0.00
1040	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,450.000	13.000	0.000	0.000	0.00
1055	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	7,400.000	1.000	0.000	0.000	0.00
1065	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,500.000	1.000	0.000	0.000	0.00
1075	06286243	000	ELC SRV TY D 120/240 100(NS)SS(E)TP(O)	EA	6,000.000	1.000	0.000	0.000	0.00
1090	06366002	001	ALUMINUM SIGNS (TY G)	SF	26.000	373.000	0.000	0.000	0.00
1100	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	710.000	34.000	0.000	0.000	0.00
1110	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	735.000	1.000	0.000	0.000	0.00
1115	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	640.000	1.000	0.000	0.000	0.00
1135	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	925.000	1.000	0.000	0.000	0.00
1140	06446050	000	IN SM RD SN SUP&AM TYS80(2)SA(P)	EA	1,230.000	1.000	0.000	0.000	0.00
1150	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,060.000	2.000	0.000	0.000	0.00
1175	06476002	000	RELOCATE LRSA	EA	6,660.000	1.000	0.000	0.000	0.00
1185	06806001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	5,900.000	6.000	0.000	0.000	0.00
1215	06506080	000	INS OH SN SUP(70 FT BRDG)(CIRC TUBE)	EA	97,000.000	2.000	0.000	0.000	0.00
1240	06506115	000	INS OH SN SUP(105 FT BRDG)(CIRC TUBE)	EA	179,300.000	1.000	0.000	0.000	0.00
1260	06586005	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)SRF(BI)	EA	130.000	525.000	0.000	0.000	0.00
1265	06586038	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)SRF	EA	130.000	705.000	0.000	0.000	0.00
1270	06586060	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	50.000	525.000	0.000	0.000	0.00
1315	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.350	2,874.000	0.000	0.000	0.00
1320	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.400	117.000	0.000	0.000	0.00
1330	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	0.600	1,762.000	0.000	0.000	0.00
1335	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.260	3,046.000	0.000	0.000	0.00
1340	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	94.000	22.000	0.000	0.000	0.00
1345	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	95.000	5.000	0.000	0.000	0.00
1350	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	99.000	1.000	0.000	0.000	0.00
1355	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	630.000	4.000	0.000	0.000	0.00
1360	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	26.000	33.000	0.000	0.000	0.00
1365	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	130.000	6.000	0.000	0.000	0.00
1370	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	550.000	6.000	0.000	0.000	0.00
1375	06666166	007	RE PM TY I (ACC PRK)(WHT)(SYMBOL ONLY)	EA	190.000	3.000	0.000	0.000	0.00
1380	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	47.000	34.000	0.000	0.000	0.00
1390	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.350	41,769.000	0.000	0.000	0.00
1400	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.900	35,160.000	0.000	0.000	0.00
1405	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	33.500	14.000	-14.000	0.000	0.00
1406	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.955	0.000	9,596.000	0.000	0.00
			Item added by CO#11						
1408	06686010		PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	11.188	0.000	6,922.000	0.000	0.00
			Item added by CO#11						
1410	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,900.000	15.000	0.000	0.000	0.00
1420	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	21.000	0.000	0.000	0.00
1430	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.700	4,114.000	0.000	0.000	0.00
1445	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	35,000.000	3.000	0.000	0.000	0.00

1460	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	410.000	22.000	0.000	0.000	0.00
1465	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	410.000	5.000	0.000	0.000	0.00
1470	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	410.000	27.000	0.000	0.000	0.00
1475	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	410.000	3.000	0.000	0.000	0.00
1480	06826005	000	VEH SIG SEC (12")LED(RED)	EA	410.000	32.000	0.000	0.000	0.00
1485	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	650.000	21.000	0.000	0.000	0.00
1490	06826029	000	BACK PLATE (12")(3 SEC)ALUM	EA	140.000	22.000	0.000	0.000	0.00
1495	06826030	000	BACK PLATE (12")(4 SEC)ALUM	EA	150.000	2.000	0.000	0.000	0.00
1500	06826031	000	BACK PLATE (12")(5 SEC)ALUM	EA	160.000	3.000	0.000	0.000	0.00
1505	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.000	2,080.000	0.000	0.000	0.00
1510	06846029	000	TRF SIG CBL (TY A)(14 AWG)(3 CONDR)	LF	3.000	940.000	0.000	0.000	0.00
1515	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	4.000	1,985.000	0.000	0.000	0.00
1520	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	5.000	520.000	0.000	0.000	0.00
1525	06846036	000	TRF SIG CBL (TY A)(14 AWG)(10 CONDR)	LF	6.000	3,810.000	0.000	0.000	0.00
1530	06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	4.000	260.000	0.000	0.000	0.00
1535	06846046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.000	1,415.000	0.000	0.000	0.00
1540	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.000	4,425.000	0.000	0.000	0.00
1545	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	3,000.000	2.000	0.000	0.000	0.00
1550	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	4,500.000	2.000	0.000	0.000	0.00
1555	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	6,000.000	3.000	0.000	0.000	0.00
1560	06866061	000	INS TRF SIG PL AM(S)1 ARM(60')	EA	20,000.000	1.000	0.000	0.000	0.00
1565	06876001	000	PED POLE ASSEMBLY	EA	2,500.000	9.000	0.000	0.000	0.00
1575	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	850.000	18.000	0.000	0.000	0.00
1580	06886002	000	PED DETECT PUSH BUTTON (STANDARD)	EA	225.000	6.000	0.000	0.000	0.00
1585	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	8,000.000	3.000	0.000	0.000	0.00
1590	06906001	000	REMOVAL OF CONDUIT	LF	15.000	305.000	0.000	0.000	0.00
1595	06906021	000	REMOVAL OF TIMBER POLES	EA	1,200.000	5.000	0.000	0.000	0.00
1605	06906030	000	REMOVAL OF PEDESTRIAN PUSH BUTTONS	EA	100.000	3.000	0.000	0.000	0.00
1610	06906032	000	INSTALL OF PEDESTRIAN PUSH BUTTONS	EA	300.000	3.000	0.000	0.000	0.00
1620	06906063	000	REMOVAL OF CONCRETE FOUNDATIONS	EA	750.000	7.000	0.000	0.000	0.00
1630	06906083	000	REMOVE DOWN GUY AND ANCHOR W/GUARD	EA	500.000	4.000	0.000	0.000	0.00
1635	06906084	000	INSTL VID IMAGE VEH DET SYS (VIVDS)	EA	5,500.000	7.000	0.000	0.000	0.00
1640	06906086	000	REMOVE VID IMAGE VEH DET SYS (VIVDS)	EA	275.000	4.000	0.000	0.000	0.00
1650	10026003	000	LANDSCAPE AMENITY (TY 2)	EA	221.000	17.000	0.000	0.000	0.00
1655	10026004	000	LANDSCAPE AMENITY (TY 3)	EA	170.000	24.000	0.000	0.000	0.00
1660	10026005	000	LANDSCAPE AMENITY (TY 4)	EA	111.000	25.000	0.000	0.000	0.00
1665	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	95.000	386.000	0.000	0.000	0.00
1670	10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	95.000	381.000	0.000	0.000	0.00
1680	41316001	000	CONCRETE OBELISK STRUCTURE	EA	31,000.000	2.000	0.000	0.000	0.00
1685	50526001	000	BARRIER GATE	EA	27,000.000	5.000	0.000	0.000	0.00
1690	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	180.000	50.000	0.000	0.000	0.00
1695	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	27,700.000	8.000	0.000	0.000	0.00
1700	60026001	000	VIVDS PROCESSOR SYSTEM	EA	7,600.000	3.000	0.000	0.000	0.00
1705	60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,000.000	10.000	0.000	0.000	0.00
1710	60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	3.000	2,699.000	0.000	0.000	0.00
1715	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	307,000.000	1.000	0.000	0.000	0.00
1720	60046031	000	ITS COM CBL (ETHERNET)	LF	19.000	315.000	0.000	0.000	0.00
1725	60076014	000	FIBER OPTIC CBL (SNGLE-MODE)(48 FIBER)	LF	12.500	385.000	0.000	0.000	0.00
1740	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	4,250.000	9.000	0.000	0.000	0.00
1745	60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	5,700.000	2.000	0.000	0.000	0.00
1750	60076094	000	FIBER OPTIC FUSION SPLICE	EA	22.000	944.000	0.000	0.000	0.00
1760	60076100	000	FIBER OPTIC PATCH PANEL (72 POSITION)	EA	4,500.000	8.000	0.000	0.000	0.00

1770	60086046	000	ITS GRND MNT CAB (TY 6) (CONF 2) (REM)	EA	2,500.000	7.000	0.000	0.000	0.00
1775	60106002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	8,500.000	20.000	0.000	0.000	0.00
1780	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,500.000	8.000	0.000	0.000	0.00
1785	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	18.000	13,135.000	0.000	0.000	0.00
1790	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	30.000	9,633.000	0.000	0.000	0.00
1795	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	100.000	660.000	0.000	0.000	0.00
1805	60276002	000	CABLE RACK ASSEMBLY (INSTALL)	EA	975.000	15.000	0.000	0.000	0.00
1815	60276008	000	GROUND BOX (PREPARE)	EA	540.000	59.000	0.000	0.000	0.00
1820	60626019	000	ITS RADIO (SNGL)(5 GHZ)-I-S	EA	7,000.000	11.000	0.000	0.000	0.00
1825	60626042	000	RELOCATE ITS RADIO	EA	2,700.000	7.000	0.000	0.000	0.00
1840	60646054	000	ITS POLE (55 FT)(REM)	EA	1,685.000	8.000	0.000	0.000	0.00
1845	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	8,000.000	3.000	0.000	0.000	0.00
1855	60886001	000	REMOVE CAMERA POLE STRUCTURE	EA	1,200.000	3.000	0.000	0.000	0.00
1865	61376001	000	INSTALLATION OF VE	EA	1,250.000	21.000	0.000	0.000	0.00
1870	61376002	000	INSTALLATION OF VD	EA	1,250.000	1.000	0.000	0.000	0.00
1875	61376003	000	INSTALLATION OF TS	EA	1,280.930	2.000	0.000	0.000	0.00
1880	61376005	000	INSTALLATION OF FES (FIELD CABINET)	EA	1,250.000	38.000	0.000	0.000	0.00
1885	61376006	000	INSTALLATION OF FES (HUB CABINET)	EA	1,250.000	10.000	0.000	0.000	0.00
1890	61586001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	5,000.000	2.000	0.000	0.000	0.00
1895	61686001	000	ADD/DROP MULTIPLEXOR CHASSIS	EA	5,500.000	3.000	0.000	0.000	0.00
1900	61686002	000	ADD/DROP MULTIPLEXOR CHASSIS LICENSE	EA	7,500.000	3.000	0.000	0.000	0.00
1905	61686003	000	ADD/DROP MULTIPLEXOR CHASSIS POWER SUPP	EA	7,988.000	3.000	0.000	0.000	0.00
1910	61686004	000	BORA WITH ULM	EA	39,000.000	3.000	0.000	0.000	0.00
1915	61686009	000	T1 INTERFACE CARD	EA	5,500.000	3.000	0.000	0.000	0.00
1920	61686010	000	RS-232 INTERFACE CARD	EA	3,000.000	3.000	0.000	0.000	0.00
1925	61686011	000	ETHERNET INTERFACE CARD	EA	5,000.000	3.000	0.000	0.000	0.00
1930	61856002	000	TMA (STATIONARY)	DAY	286.000	534.000	0.000	0.000	0.00
1935	61866017	000	ITS GND BOX (POLY) TY 1 (243648)	EA	1,900.000	1.000	0.000	0.000	0.00
1955	62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	2,600.000	74.000	0.000	0.000	0.00
1960	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	7,500.000	30.000	0.000	0.000	0.00
1980	63286001	000	SYSTEM INTEGRATION	LS	333,000.000	1.000	0.000	0.000	0.00
2000	63326001	000	ENVIRONMENTALLY CONTROLLED COMM BLDG	EA	100,000.000	2.000	0.000	0.000	0.00
2001	96086047		UNIQUE CHANGE ORDER ITEM 47	DOL	1.000	0.000	23,667.950	0.000	0.00
			Item added by CO#29 - IP Addressable Power Strip						
2005	63396001	000	BLUETOOTH DETECTION SYSTEM	EA	12,300.000	17.000	0.000	0.000	0.00
2010	63396002	000	BLUETOOTH DETECTION SYSTEM (REMOVE)	EA	1,200.000	9.000	0.000	0.000	0.00
2025	63406003	000	LANE MGMT SYS(6 UNITS)(GRD MNT CABINET)	EA	92,000.000	1.000	0.000	0.000	0.00
2030	63416001	000	REMOVE MULTIPLEXOR EQUIPMENT	EA	1,200.000	7.000	0.000	0.000	0.00
2035	63426001	000	REMOVE HUB BUILDING	EA	8,000.000	4.000	0.000	0.000	0.00
2076	06786002		PAV SURF PREP FOR MRK (6")	LF	0.308	0.000	10,147.000	0.000	0.00
			Item added by CO#11						
2081	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	42.420	0.000	19.000	0.000	0.00
			Item added by CO#11						
2082	06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	53.025	0.000	5.000	0.000	0.00
			Item added by CO#11						
2083	06786012		PAV SURF PREP FOR MRK (UTURN ARR)	EA	84.840	0.000	1.000	0.000	0.00
			Item added by CO#11						
2084	06786016		PAV SURF PREP FOR MRK (WORD)	EA	53.025	0.000	31.000	0.000	0.00
			Item added by CO#11						
2086	06786018		PAV SURF PREP FOR MRK (EXIT GORE)	EA	212.100	0.000	4.000	0.000	0.00
			Item added by CO#11						
2087	06786023		PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	23.331	0.000	33.000	0.000	0.00

2089	06786025		Item added by CO#11 PAV SURF PREP FOR MRKS (SHIELD)	EA	100.748	0.000	15.000	0.000	0.00
2091	06786026		Item added by CO#11 PAV SURF PREP FOR MRK (BIKE ARROW)	EA	26.513	0.000	6.000	0.000	0.00
2092	06786028		Item added by CO#11 PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	31.815	0.000	6.000	0.000	0.00
2093	06786031		Item added by CO#11 PAV SURF PREP FOR MRK (ACC PRK)(LRG)	EA	53.025	0.000	3.000	0.000	0.00
2094	06786033		Item added by CO#11 PAV SURF PREP FOR MRK (RPM)	EA	0.530	0.000	1,112.000	0.000	0.00
4401	96086059		UNIQUE CHANGE ORDER ITEM 59 Added by CO #44 Removal of Pump Station	DOL	7,466.700	0.000	0.000	0.000	0.00
5186	96086037		UNIQUE CHANGE ORDER ITEM 37 Added by CO#21 - Fiber Line	DOL	1.000	0.000	0.000	0.000	0.00
5187	96086061		UNIQUE CHANGE ORDER ITEM 61	DOL	10,428.560	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2404	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	25,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2405	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	50,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2406	96046003		CONTRACTOR FORCE ACCOUNT 3 Maintenance of Existing ITS Equipment	DOL	1.000	200,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE # 1A IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2510	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	14,289.000	0.000	0.000	0.00
2515	04226012	000	BRIDGE MEDIAN (HPC)	SF	7.000	1,157.000	0.000	0.000	0.00
2520	04226014	000	BRIDGE SIDEWALK (HPC)	SF	7.000	2,852.000	0.000	0.000	0.00
2525	04226016	000	APPROACH SLAB (HPC)	CY	550.000	142.100	0.000	0.000	0.00
2545	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	253.250	0.000	0.000	0.00
2550	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	138.000	0.000	0.000	0.00

2555	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,954.000	0.000	0.000	0.00
2560	50946001	000	AESTHETIC FENCE (CRIMPED)	LF	250.000	253.300	0.000	0.000	0.00
2565	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	19,490.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE # 1B IH-110 UNDERPASS AT US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2650	04226002	000	REINF CONC SLAB (HPC)	SF	22.000	14,289.000	0.000	0.000	0.00
2655	04226012	000	BRIDGE MEDIAN (HPC)	SF	7.000	814.000	0.000	0.000	0.00
2660	04226014	000	BRIDGE SIDEWALK (HPC)	SF	7.000	2,733.000	0.000	0.000	0.00
2665	04226016	000	APPROACH SLAB (HPC)	CY	550.000	152.300	0.000	0.000	0.00
2675	04276002	000	CONCRETE PAINT FINISH	SF	0.260	3,119.000	0.000	0.000	0.00
2685	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	257.750	0.000	0.000	0.00
2690	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	139.000	0.000	0.000	0.00
2695	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,973.000	0.000	0.000	0.00
2700	50946001	000	AESTHETIC FENCE (CRIMPED)	LF	250.000	257.800	0.000	0.000	0.00
2705	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	19,496.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE # 2 IH-10 WB TO US 54 SB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2860	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,710.000	0.000	0.000	0.00
2865	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	3,912.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE # 3 IH-10 EB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2960	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	2.000	0.000	0.000	0.00
2970	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	9,588.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE # 4 US 54 SB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3100	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	4,830.000	0.000	0.000	0.00
3105	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	14,093.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE # 5 IH-10 WB TO IH-110 WB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

3200	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	55.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 015 DESCRIPTION BRIDGE # 6 US 54 SB BRIDGE RECONST

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3265	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	200.000	81.000	-81.000	0.000	0.00
3290	04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	4.800	0.000	0.000	0.00
3340	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	720.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 016 DESCRIPTION BRIDGE # 7 IH-10 EB TO US 54 NB DC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3440	04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	1,436.630	0.000	0.000	0.00
3445	04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	22.500	0.000	0.000	0.00
3450	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	21.310	0.000	0.000	0.00
3455	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	422.000	0.000	0.000	0.00
3460	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	88.000	0.000	0.000	0.00
3475	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	4,920.000	0.000	0.000	0.00
3480	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	676.000	0.000	0.000	0.00
3483	40216001	000	TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.000	2.000	0.000	0.00
3485	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	50,000.000	0.000	1.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 017 DESCRIPTION BRIDGE # 8 SL 375 EB TO IH-10 EB D

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3630	04546004	000	ARMOR JOINT (SEALED)	LF	95.000	35.000	0.000	0.000	0.00
3645	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	10,181.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 018 DESCRIPTION BRIDGE # 9 US 54 SB OVERPASS WIDEN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3710	04096001	000	PRESTR CONC PIL (16 IN SQ)	LF	200.000	800.000	-800.000	0.000	0.00
3730	04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	25.200	0.000	0.000	0.00
3765	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	2,941.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 019 DESCRIPTION BRIDGE # 10 US 54 NB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3825	04006005	000	CEM STABIL BKFL	CY	130.000	8.000	0.000	0.000	0.00

3885	04966099	000	REMOVE STR (RAIL)	LF	70.000	20.000	0.000	0.000	0.00
3895	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,491.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 **DESCRIPTION** BRIDGE # 11 IH-10 EB EXIT RAMP TO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4010	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	1,154.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 **DESCRIPTION** BRIDGE # 12 IH-110 WB OVERPASS AT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4130	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	7.000	0.000	0.000	0.00
4140	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	8,058.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 022 **DESCRIPTION** BRIDGE # 13 IH-110 WB OVERPASS OVE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4245	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	2,880.000	0.000	0.000	0.00
4250	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	2,937.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 **DESCRIPTION** BRIDGE # 14 IH-10 EB TO IH-110 WB

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4380	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,200.000	0.000	0.000	0.00
4385	50976001	000	BIRD EXCLUSION METHOD	SF	1.000	6,597.800	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 **DESCRIPTION** BRIDGE # 15 US 54 SB WIDENING TO I

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4520	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	1,250.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 025 **DESCRIPTION** BRIDGE # 16 US 54 SB WIDENING AT A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4635	04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	1.000	0.000	0.000	0.00
4665	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	3,429.000	0.000	0.000	0.00

										Category Subtotal	0.00
CATEGORY		026		DESCRIPTION		FEDERAL NON-PARTICIPATING					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)		
4730	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.760	33,445.000	0.000	0.000	0.00		
										Category Subtotal	0.00

PROJECT NH 2019(167) CONTROL 016701118
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)		
4900	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	204.000	0.000	0.000	0.00		
4905	06366001	000	ALUMINUM SIGNS (TY A)	SF	26.000	36.000	0.000	0.000	0.00		
4910	06366003	000	ALUMINUM SIGNS (TY O)	SF	23.000	1,162.000	0.000	0.000	0.00		
4915	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	710.000	8.000	0.000	0.000	0.00		
4920	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	8.000	0.000	0.000	0.00		
4925	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	560.000	1.000	0.000	0.000	0.00		
4930	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	3.000	0.000	0.000	0.00		
4935	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	795.000	3.000	0.000	0.000	0.00		
4940	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	1.000	0.000	0.000	0.00		
4945	06506080	000	INS OH SN SUP(70 FT BRDG)(CIRC TUBE)	EA	97,000.000	1.000	0.000	0.000	0.00		
4950	06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	1.000	0.000	0.000	0.00		
										Category Subtotal	0.00

PROJECT ROW 167-1-119 CONTROL 016701119
 CATEGORY 001 DESCRIPTION UTILITY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)		
5145	70166033	000	ADDITIONAL FITTINGS	LB	3.900	9,250.000	0.000	0.000	0.00		
5150	70166053	000	SAN SEWER PIPE (PVC)(SDR-35)(15")	LF	355.000	114.000	-80.000	0.000	0.00		
5160	70166063	000	SAN SEWER MANHOLE (48 IN)(EXTRA DEPTH)	LF	614.000	6.000	-6.000	0.000	0.00		
5170	70166081	000	REMOVE EXIST SAN SEWER PIPE (15")	LF	20.000	75.000	-75.000	0.000	0.00		
										Category Subtotal	0.00

PROJECT NH 2019(166) CONTROL 016701113

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4402	96086060		UNIQUE CHANGE ORDER ITEM 60 Added by CO #45_Inverted T Caps at Bridge 7	DOL	15,141.590	0.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$82,119,230.97

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	8,000.000	59.00	61.000	488,000.00
01046001	000	REMOVING CONC (PAV)	SY	11.000	63,224.00	51,345.580	564,801.38
01046009		REMOVING CONC (RIPRAP)	SY	14.140	0.00	3.800	53.73
		Item added by CO#15					
01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	6,676.00	7,823.200	70,408.80
01046015	000	REMOVING CONC (SIDEWALKS)	SY	11.000	3,743.00	3,035.740	33,393.14
01046021	000	REMOVING CONC (CURB)	LF	5.000	560.00	18,350.170	91,750.85
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	5.000	12,180.00	2,242.000	11,210.00
01046023	000	REMOVING CONC (CTB)	LF	17.000	3,827.00	1,828.110	31,077.87
01046027		REMOVING CONC (APPR SLAB)	SY	83.080	0.00	65.880	5,473.31
		Added by CO#36					
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	13.500	242.00	133.580	1,803.34
01046037		REMOVE CONC (RAIL)	LF	22.750	0.00	10.500	238.88
		Item added by CO#15					
01046044	000	REMOVING CONC (FLUME)	SY	108.000	15.00	190.970	20,624.76
01046045		REMOVE CONC (MISC)	EA	1,500.250	0.00	1.000	1,500.25
01046049	000	REMOVE CONCRETE (MSE PANELS)	SF	8.000	918.00	918.000	7,344.00
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	11.500	4,537.00	10,146.900	116,689.38
01056043	000	REMOVING STAB BASE & ASPH PAV (0-6")	SY	4.300	5,728.00	48,150.510	207,047.20
01106001	000	EXCAVATION (ROADWAY)	CY	16.000	118,015.00	82,226.090	1,315,617.44
01106002	000	EXCAVATION (CHANNEL)	CY	26.000	3,238.00	1,049.400	27,284.40
01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	15.000	23,887.00	13,937.220	209,058.30
01346005		BACKFILL TY A	CY	24.550	0.00	2.600	63.83
		Item added by CO#15					
01706001	000	IRRIGATION SYSTEM	LS	60,000.000	1.00	0.200	12,000.00
01926017	000	VEGETATION BARRIER	SY	1.450	60,897.00	14,343.833	20,798.56
02476061	003	FL BS (CMP IN PLC)(TYA GR1-2) (6")	SY	8.000	59,303.00	45,190.488	361,523.90
03106006	000	PRIME COAT (CSS-1H)	GAL	5.000	14,559.00	9,568.840	47,844.20
03416008	001	D-GR HMA TY-B PG64-22	TON	88.000	1,184.00	599.760	52,778.88
03416022	001	D-GR HMA TY-C PG64-22	TON	94.000	1,667.00	1,635.810	153,766.14
03416040	001	D-GR HMA TY-D PG64-22	TON	87.000	15,497.00	10,767.460	936,769.02
03546046	000	PLANE ASPH CONC PAV (2 1/2"-3")	SY	3.500	1,590.00	2,405.580	8,419.53
03546057	000	PLANE ASPH CONC PAV (4")	SY	2.250	4,407.00	2,065.000	4,646.25
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	53.000	31,529.00	26,483.740	1,403,638.22
03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	59.000	31,706.00	15,928.780	939,798.02
04006003	000	STRUCT EXCAV (PIPE)	CY	1.000	9,235.00	6,215.495	6,215.50
04006005	000	CEM STABIL BKFL	CY	130.000	1,022.00	1,105.020	143,652.60
04016001	000	FLOWABLE BACKFILL	CY	65.000	3,295.00	2,434.046	158,212.99
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	8,214.00	5,945.500	5,945.50
04036001	000	TEMPORARY SPL SHORING	SF	1.000	17,949.00	14,634.770	14,634.77
04106001	000	SOIL NAIL ANCHORS	LF	26.500	25,758.00	31,262.000	828,443.00
04166001	000	DRILL SHAFT (18 IN)	LF	118.000	452.00	452.000	53,336.00
04166003	000	DRILL SHAFT (30 IN)	LF	190.000	200.00	8.000	1,520.00
04166004	000	DRILL SHAFT (36 IN)	LF	230.000	1,696.00	1,696.000	390,080.00

04166005	000	DRILL SHAFT (42 IN)	LF	260.000	5,198.00	5,140.000	1,336,400.00
04166006	000	DRILL SHAFT (48 IN)	LF	300.000	8,807.00	7,645.000	2,293,500.00
04166007	000	DRILL SHAFT (54 IN)	LF	550.000	2,181.00	2,181.000	1,199,550.00
04166008	000	DRILL SHAFT (60 IN)	LF	480.000	354.00	354.000	169,920.00
04166009	000	DRILL SHAFT (66 IN)	LF	750.000	4,823.00	4,922.600	3,691,950.00
04166010	000	DRILL SHAFT (72 IN)	LF	800.000	162.00	162.000	129,600.00
04166012	000	DRILL SHAFT (84 IN)	LF	950.000	206.00	497.000	472,150.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	300.000	572.00	722.000	216,600.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	350.000	308.00	314.000	109,900.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	380.000	125.00	125.000	47,500.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	300.000	65.00	13.000	3,900.00
04166096	000	DRILL SHAFT (90 IN)	LF	1,100.000	146.00	146.000	160,600.00
04166097	000	DRILL SHAFT (102 IN)	LF	1,600.000	66.00	291.000	465,600.00
04206007	000	CL A CONC (FLUME)	CY	450.000	72.00	81.510	36,679.50
04206014	000	CL C CONC (ABUT)(HPC)	CY	675.000	264.10	264.100	178,267.50
04206020	000	CL C CONC (ABUT)(HPC)(EXTEND)	CY	950.000	39.80	39.800	37,810.00
04206030	000	CL C CONC (CAP)(HPC)	CY	855.000	1,986.20	1,917.420	1,639,394.11
04206032	000	CL C CONC (CAP)(HPC)(MASS)	CY	810.000	305.50	441.400	357,534.00
04206034	000	CL C CONC (CAP)(HPC)(EXTEND)	CY	2,600.000	12.00	12.000	31,200.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	600.000	2,475.90	2,405.610	1,443,366.00
04206040	000	CL C CONC (COLUMN)(HPC)(MASS)	CY	900.000	1,395.70	1,601.560	1,441,404.00
04206044	000	CL C CONC (FOOTING)(HPC)	CY	750.000	71.40	47.600	35,700.00
04206046	000	CL C CONC (FOOTING)(HPC)(MASS)	CY	750.000	1,410.00	1,195.310	896,482.50
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	350.000	107.00	54.590	19,106.50
04206107	000	CL H CONC (CAP)(HPC)	CY	820.000	812.00	812.000	665,840.00
04226002	000	REINF CONC SLAB (HPC)	SF	22.000	273,935.00	245,098.000	5,392,156.00
04226004	000	REINF CONC SLAB (EXTEND SLAB)(HPC)	SF	25.000	48,198.00	48,197.936	1,204,948.40
04226016	000	APPROACH SLAB (HPC)	CY	550.000	93.00	93.000	51,150.00
04226034	000	APPROACH SLAB (EXTEND) (HPC)	CY	550.000	31.10	43.200	23,760.00
04236001	000	RETAINING WALL (MSE)	SF	56.000	5,381.00	5,377.120	301,118.72
04236007	000	RETAINING WALL (DRILL SHAFT) (FACIA)	SF	45.000	6,844.00	6,844.000	307,980.00
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	50.000	17,313.00	12,429.940	621,497.00
04256036	000	PRESTR CONC GIRDER (TX34)	LF	250.000	3,712.37	3,712.370	928,092.50
04256037	000	PRESTR CONC GIRDER (TX40)	LF	255.000	2,408.84	2,408.840	614,254.20
04256038	000	PRESTR CONC GIRDER (TX46)	LF	260.000	2,991.39	2,991.380	777,758.80
04256039	000	PRESTR CONC GIRDER (TX54)	LF	200.000	30,039.38	30,111.700	6,022,340.00
04256040	000	PRESTR CONC GIRDER (TX62)	LF	275.000	4,852.07	4,852.070	1,334,319.25
04256050	000	PRESTR CONC BEAM (TY C)	LF	275.000	671.01	671.010	184,527.75
04276002	000	CONCRETE PAINT FINISH	SF	0.260	3,084.00	32.000	8.32
04326001	000	RIPRAP (CONC)(4 IN)	CY	430.000	876.50	786.960	338,392.80
04326002	000	RIPRAP (CONC)(5 IN)	CY	395.000	267.00	77.000	30,415.00
04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	4.00	66.940	30,123.00
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	475.000	261.00	256.360	121,771.01
04426004	000	STR STEEL (ROLLED BEAM)	LB	1.750	458,150.00	458,150.000	801,762.50
04506023	000	RAIL (TY SSTR)	LF	46.000	6,127.00	1,885.750	86,744.50
04506024	000	RAIL (TY SSTR)(HPC)	LF	65.000	16,919.38	15,692.840	1,020,034.60
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	80.000	382.00	1,185.250	94,820.00
04506062	000	RAIL (TY SSTR)(MOD)	LF	175.000	22.00	22.000	3,850.00
04506110	000	RAIL (TY SSTR) (HPC) (MOD)	LF	175.000	30.00	37.500	6,562.50

04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	170.000	91.20	161.300	27,421.00
04516025	000	RETROFIT RAIL (TY SSTR)(HPC)	LF	95.000	132.40	132.400	12,578.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	125.000	1,141.50	946.500	118,312.50
04546004	000	ARMOR JOINT (SEALED)	LF	95.000	677.00	682.100	64,799.50
04646003	000	RC PIPE (CL III)(18 IN)	LF	110.000	237.00	21.000	2,310.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	115.000	5,719.00	4,961.000	570,515.00
04646007	000	RC PIPE (CL III)(30 IN)	LF	115.000	821.00	829.000	95,335.00
04646008		RC PIPE (CL III)(36 IN)	LF	268.790	0.00	53.000	14,245.87
		Added by CO#21					
04646059	000	RC PIPE (CL V)(30 IN)	LF	200.000	133.00	135.000	27,000.00
04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,000.000	16.00	13.000	78,000.00
04656004	000	MANH (COMPL)(PRM)(72IN)	EA	7,500.000	5.00	3.000	22,500.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	5,500.000	8.00	6.000	33,000.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,500.000	1.00	2.000	11,000.00
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,500.000	1.00	1.000	5,500.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,500.000	26.00	25.000	137,500.00
04656063	000	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	6,000.000	2.00	3.000	18,000.00
04656068	000	INLET (COMPL)(PSL)(RH)(6FTX6FT)	EA	8,000.000	2.00	2.000	16,000.00
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,000.000	1.00	3.000	15,000.00
04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,000.000	21.00	19.000	95,000.00
04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	5,000.000	11.00	11.000	55,000.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,400.000	88.00	74.000	177,600.00
04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	915.000	83.00	83.000	75,945.00
04796006	000	ADJUSTING INLET (CAP)	EA	2,500.000	2.00	4.000	10,000.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	4,621.00	3,429.320	171,466.00
04966002	000	REMOV STR (INLET)	EA	900.000	41.00	15.000	13,500.00
04966003	000	REMOV STR (MANHOLE)	EA	1,100.000	19.00	5.000	5,500.00
04966007	000	REMOV STR (PIPE)	LF	35.000	2,071.00	1,344.000	47,040.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	58,000.000	8.00	8.000	464,000.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	225,000.000	2.00	2.000	450,000.00
04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	230,000.000	2.00	2.000	460,000.00
04966040	000	REMOV STR (RET WALL)	LF	42.000	2,311.00	2,494.000	104,748.00
04966084	000	REMOV STR (CONC GIRDER SPAN)	EA	18,200.000	6.00	6.000	109,200.00
05006001	000	MOBILIZATION	LS	9,734,575.000	1.00	0.900	8,761,117.50
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	34,000.000	43.00	28.000	952,000.00
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	80.000	170.00	36.000	2,880.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	22.000	581.00	1,297.560	28,546.32
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	3.000	581.00	405.110	1,215.33
05066034	004	CONSTRUCTION PERIMETER FENCE	LF	8.000	6,940.00	3,993.000	31,944.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	15,286.00	12,335.000	24,670.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	15,286.00	3,389.000	2,033.40
05066041	004	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	2.250	3,525.00	2,432.000	5,472.00
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.750	3,525.00	800.000	600.00
05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	56.000	2,515.00	1,760.840	98,607.04
05086005	000	CONSTRUCTING DETOURS (TY 3)	SY	45.000	1,472.00	1,186.610	53,397.45
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	80.000	19,140.00	21,732.000	1,738,560.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	85.000	4,800.00	5,040.000	428,400.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	80.000	280.00	300.000	24,000.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.000	36,720.00	30,040.000	210,280.00

05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	5,300.00	5,360.000	26,800.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	8.000	460.00	420.000	3,360.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	9.800	19,140.00	5,520.000	54,096.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	8.500	4,800.00	5,520.000	46,920.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.500	280.00	380.000	3,230.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	60.000	3,182.00	147.000	8,820.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	88.000	1,600.00	85.000	7,480.00
05146015		PERM CTB (F-SHAPE) (TY 3)	LF	209.720	0.00	1,076.830	225,832.79
		Item added by CO #22					
05286001		COLORED TEXTURED CONC (4")	SY	81.180	0.00	119.060	9,665.29
		Added by CO#39					
05296002	000	CONC CURB (TY II)	LF	22.000	2,338.00	6,891.110	151,604.42
05296008	000	CONC CURB & GUTTER (TY II)	LF	19.000	11,880.00	114.500	2,175.50
05316001	000	CONC SIDEWALKS (4")	SY	45.000	6,354.00	722.690	32,521.05
05316004	000	CURB RAMPS (TY 1)	EA	1,500.000	13.00	1.000	1,500.00
05316008	000	CURB RAMPS (TY 5)	EA	3,500.000	1.00	3.000	10,500.00
05366002	000	CONC MEDIAN	SY	55.000	194.00	427.520	23,513.60
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	28.000	2,063.00	962.320	26,944.96
05406002	000	MTL W-BEAM GD FEN (STEEL POST)	LF	29.000	4,507.00	2,337.000	67,773.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	23.00	6.000	10,200.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	15.00	9.000	13,500.00
05426001		REMOVE METAL BEAM GUARD FENCE	LF	6.930	0.00	328.000	2,273.04
		Added by CO#19					
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,200.000	10.00	7.000	15,400.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	13,000.000	38.00	68.000	884,000.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	36.00	31.000	37,200.00
05506003	000	CHAIN LINK FENCE (REMOVE)	LF	20.000	3,870.00	5,031.000	100,620.00
06106001	000	RELOCATE RD IL ASM (BRIDGE MOUNT)	EA	1,500.000	1.00	1.000	1,500.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	450.000	16.00	2.000	900.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	795.000	12.00	21.000	16,695.00
06106146	000	IN RD IL (TY SA) 30B-8 (250W EQ) LED	EA	3,800.000	6.00	5.000	19,000.00
06106162		IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	6,839.280	0.00	1.000	6,839.28
		Item added by CO#28					
06136003	000	HI MST IL POLE (125 FT)(80 MPH)	EA	23,000.000	1.00	1.000	23,000.00
06136004	000	HI MST IL POLE (125 FT)(100 MPH)	EA	35,000.000	3.00	3.000	105,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	15.000	18,027.00	11,381.000	170,715.00
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	28.000	4,160.00	5,659.000	158,452.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	18.000	22,468.00	17,585.000	316,530.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	30.000	12,978.00	16,690.000	500,700.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	17.000	5.00	12,560.000	213,520.00
06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	40.000	785.00	12,800.000	512,000.00
06186070	000	CONDT (RM) (2")	LF	31.000	5,565.00	1,148.000	35,588.00
06206002	000	ELEC CONDNR (NO.14) INSULATED	LF	1.350	44,478.00	28,386.000	38,321.10
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	2.450	82,047.00	5,459.000	13,374.55
06206012	000	ELEC CONDNR (NO.4) INSULATED	LF	3.000	39,115.00	4,690.000	14,070.00
06206016	000	ELEC CONDNR (NO.2) INSULATED	LF	3.000	25,560.00	6,751.000	20,253.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	89.00	67.000	83,750.00
06246028	000	REMOVE GROUND BOX	EA	125.000	70.00	32.000	4,000.00
06286047	000	ELC SRV TY A 240/480 060(NS)SS(E)TP(O)	EA	6,000.000	3.00	1.000	6,000.00

06286174	000	ELC SRV TY D 120/240 070(NS)GS(N)GC(O)	EA	6,500.000	21.00	18.000	117,000.00
06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	5,755.000	2.00	2.000	11,510.00
06286269	000	ELC SRV TY D 120/240 150(NS)GS(N)GC(O)	EA	6,100.000	3.00	2.000	12,200.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	26.000	624.00	312.000	8,112.00
06366003	001	ALUMINUM SIGNS (TY O)	SF	23.000	12,757.80	7,503.010	172,569.23
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	770.000	20.00	1.000	770.00
06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	820.000	2.00	1.000	820.00
06446017	000	IN SM RD SN SUP&AM TY10BWG(2)SA(P)	EA	1,175.000	1.00	2.000	2,350.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	11.00	1.000	700.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,050.000	7.00	2.000	4,100.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,645.000	14.00	2.000	7,290.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	510.000	1.00	1.000	510.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	105.000	104.00	73.000	7,665.00
06476003	000	REMOVE LRSA	EA	1,485.000	11.00	6.000	8,910.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	25,600.000	11.00	4.000	102,400.00
06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	85,600.000	1.00	1.000	85,600.00
06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	98,000.000	1.00	1.000	98,000.00
06506065	000	INS OH SN SUP(55 FT BRDG)(CIRC TUBE)	EA	87,300.000	2.00	1.000	87,300.00
06506075	000	INS OH SN SUP(65 FT BRDG)(CIRC TUBE)	EA	95,500.000	4.00	1.000	95,500.00
06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	97,700.000	1.00	1.000	97,700.00
06506090	000	INS OH SN SUP(80 FT BRDG)(CIRC TUBE)	EA	112,800.000	9.00	7.000	789,600.00
06506100	000	INS OH SN SUP(90 FT BRDG)(CIRC TUBE)	EA	114,500.000	3.00	3.000	343,500.00
06506110	000	INS OH SN SUP(100 FT BRDG)(CIRC TUBE)	EA	152,500.000	4.00	2.000	305,000.00
06506120	000	INS OH SN SUP(110 FT BRDG)(CIRC TUBE)	EA	193,600.000	1.00	1.000	193,600.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	7,700.000	23.00	20.000	154,000.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	720.000	27.00	21.000	15,120.00
06586041		INSTL DEL ASSM (D-DY)SZ 1(FX)GND	EA	172.330	0.00	3.000	516.99
		Item added by CO#15					
06586054		INSTL OM ASSM (OM-3R)(FLX)SRF	EA	172.330	0.00	1.000	172.33
		Item added by CO#15					
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.750	11,317.00	5,550.000	9,712.50
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.750	1,107.00	190.000	332.50
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.750	50,890.00	22,174.000	38,804.50
06626064		WK ZN PAV MRK REMOV (W)6"(BRK)	LF	2.050	0.00	1,310.000	2,685.50
		Item added by CO#27					
06626067		WK ZN PAV MRK REMOV (W)6"(SLD)	LF	2.050	0.00	3,324.000	6,814.20
		Item added by CO#27					
06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.200	661.00	362.000	796.40
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.200	7,648.00	3,650.000	8,030.00
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	2.600	840.00	3,704.000	9,630.40
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	7.000	51.00	185.000	1,295.00
06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	265.000	0.00	1.000	265.00
		Item added by CO#27					
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.750	50,085.00	39,417.000	68,979.75
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.400	11,831.00	557.000	222.80
06666167		REFL PAV MRK TY II (W) 4" (BRK)	LF	0.210	0.00	323.000	67.83
		Item added by CO#8 - Ph 6A Detour					
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.210	0.00	7,968.000	1,673.28
		Item added by CO#8 - Ph 6A Detour					

06666171		REFL PAV MRK TY II (W) 6" (BRK) Item added by CO#11	LF	0.270	0.00	1,860.000	493.09
06666178		REFL PAV MRK TY II (W) 8" (SLD) Item added by CO#11	LF	0.370	0.00	3,157.000	1,171.88
06666180		REFL PAV MRK TY II (W) 12" (SLD) Item added by CO#27	LF	1.650	0.00	1,192.000	1,966.80
06666182		REFL PAV MRK TY II (W) 24" (SLD) Item added by CO#11	LF	3.180	0.00	566.000	1,800.73
06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO#8	LF	0.220	0.00	11,077.000	2,436.94
06666217		REFL PAV MRK TY II (Y) (MED NOSE) Item added by CO#15	EA	344.660	0.00	1.000	344.66
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.350	15,635.00	600.000	210.00
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) Item added by CO#11	LF	0.720	0.00	304.000	219.21
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	35,404.00	300.000	120.00
06666323		RE PM W/RET REQ TY II (W) 4" (SLD) Item added by CO#11	LF	0.200	0.00	2,679.000	539.82
06666327		RE PM W/RET REQ TY II (Y) 4" (SLD) Item added by CO#11	LF	0.200	0.00	3,079.000	620.41
06726007	000	REFL PAV MRKR TY I-C	EA	3.950	919.00	18.000	71.10
06726010		REFL PAV MRKR TY II-C-R Item added by CO#11	EA	3.180	0.00	60.000	190.89
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.610	21,885.00	18,019.950	10,992.17
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.900	130.00	3,415.000	6,488.50
06776008		ELIM EXT PAV MRK & MRKS (ARROW) Item added by CO #27	EA	250.000	0.00	2.000	500.00
06776012		ELIM EXT PAV MRK & MRKS (WORD) Item added by CO#27	EA	250.000	0.00	2.000	500.00
06776021	000	ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	1.000	2,166.00	1,056.000	1,056.00
06786001		PAV SURF PREP FOR MRK (4") Item added by CO#11	LF	0.240	0.00	12,039.000	2,936.32
06786004		PAV SURF PREP FOR MRK (8") Item added by CO#11	LF	0.360	0.00	2,319.000	836.23
06786006		PAV SURF PREP FOR MRK (12") Item added by CO#11	LF	0.620	0.00	443.000	272.49
06786008		PAV SURF PREP FOR MRK (24") Item added by CO#11	LF	1.360	0.00	542.000	735.71
06806004	006	REMOVING TRAFFIC SIGNALS	EA	5,500.000	1.00	1.000	5,500.00
06816001	000	TEMP TRAF SIGNALS	EA	66,000.000	1.00	1.000	66,000.00
06876005	000	REMOVE PED POLE ASSEMBLY	EA	500.000	1.00	6.000	3,000.00
06906023	000	INSTALL OF TIMBER POLES	EA	2,200.000	4.00	4.000	8,800.00
06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	1,500.000	5.00	7.000	10,500.00
06906081	000	INSTL DOWN GUY AND ANCHOR W/GUARD	EA	225.000	4.00	4.000	900.00
06906136	000	REMOVE RADAR VEHICLE DETECTION SYSTEM	EA	450.000	2.00	1.000	450.00
07346002	000	LITTER REMOVAL	CYC	30.000	800.00	13.000	390.00
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	250.000	3.00	9.000	2,250.00
07526006	000	TREE REMOVAL (12" - 18" DIA)	EA	240.000	6.00	20.000	4,800.00
07866002	000	CARBON FIBER REINF POLYMER STRENGTHNING	SF	560.000	115.00	115.000	64,400.00
10056003	000	LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	90.000	5,991.00	1,541.051	138,694.59

40216001		TIP TESTING(DRILL SHAFT)	EA	8,544.380	0.00	8.000	68,355.04
40216001		TIP TESTING(DRILL SHAFT)	EA	12,778.500	0.00	3.005	38,399.39
		Test Performed by Terracon					
40366001	000	EMBEDDED GALVANIC ANODES	EA	31.000	2,263.60	3,085.000	95,635.00
60076036	000	FO CBL (12 SMF)	LF	6.000	57,557.00	5,125.000	30,750.00
60076074	000	FO CBL (144 SMF)	LF	7.000	35,263.00	27,372.000	191,604.00
60076096	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	2,500.000	39.00	7.000	17,500.00
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	12,500.000	6.00	4.000	50,000.00
60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	250.000	54.00	21.000	5,250.00
60276003	000	CONDUIT (PREPARE)	LF	2.300	12,595.00	360.000	828.00
60626043	000	REMOVE ITS RADIO	EA	1,250.000	7.00	1.000	1,250.00
60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	14.00	8.000	120,000.00
60646092	000	ITS POLE MNT CAB (TY 3)(CONF 2)	EA	7,000.000	14.00	7.000	49,000.00
61336002	000	REMOVE DRUM SIGN ASSEMBLY	EA	1,850.000	15.00	5.000	9,250.00
61866018	000	ITS GND BOX (POLY) TY 1 (243648)W/APRN	EA	2,200.000	113.00	89.000	195,800.00
61866024	000	ITS GND BOX (POLY) TY 2 (366048)W/APRN	EA	3,900.000	3.00	4.000	15,600.00
62806001	000	HIGH MAST ASSEMBLY FOR ITS	EA	72,000.000	3.00	3.000	216,000.00
63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	1,250.000	21.00	15.000	18,750.00
63226001	000	COLOR DMS (POLE MNT CABINET)	EA	164,000.000	11.00	4.000	656,000.00
63226002	000	COLOR DMS (FOUNDATION MNT CABINET)	EA	169,000.000	1.00	1.000	169,000.00
63296001	000	SMART WORK ZONE ITS SYSTEM	LS	540,000.000	1.00	0.800	432,000.00
63306001	000	REMOVE EXISTING LANE CONTROL SIG SYS	EA	750.000	13.00	10.000	7,500.00
63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	4,500.000	10.00	4.000	18,000.00
63406001	000	LANE MGMT SYS(4 UNITS)(GRD MNT CABINET)	EA	46,000.000	3.00	3.000	138,000.00
63406002	000	LANE MGMT SYS(5 UNITS)(GRD MNT CABINET)	EA	66,000.000	2.00	2.000	132,000.00
70166011	000	WATER MAIN(DIP)(PC 350)(16")	LF	540.000	940.00	640.000	345,600.00
70166029	000	REMOVE EXIST WATER PIPE (8")	LF	40.000	115.00	3.000	120.00
70166031	000	REMOVE EXIST WATER PIPE (12")	LF	41.000	315.00	6.000	246.00
70166032	000	REMOVE EXIST WATER PIPE (16")	LF	41.000	846.00	54.000	2,214.00
70166061	000	SAN SEWER MANHOLE (48 IN)(6 FT)	EA	9,200.000	4.00	2.000	18,400.00
70166077	000	ABAND/FILL EXIST SAN SEWER PIPE (21")	LF	723.000	40.00	20.000	14,460.00
70166091	000	CASING (STEEL) (24 IN) (BORED)	LF	450.000	110.00	110.000	49,500.00
70166093	000	CASING (STEEL) (30 IN) (BORED)	LF	550.000	180.00	110.000	60,500.00
70166135	000	RECLAIMED WATER MAIN (PVC)(C-200)(8IN)	LF	240.000	115.00	80.500	19,320.00
70166136	000	RECLAIMED WATER MAIN (PVC)(C-200)(12IN)	LF	200.000	315.00	309.000	61,800.00
71926001	000	AUTOMATIC PUMPING STATION	LS	900,000.000	1.00	0.400	360,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	3,041,228.030	3,041,228.03
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,500,000.00	258,000.000	258,000.00
		Milestone Incentives					
96066001		FORCE ACCOUNT ID 1	DOL	1.000	0.00	81,906.750	81,906.75
		Item added by CO #16- Girder Protection at Lincoln Center					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	200,000.00	431,609.430	431,609.43
96066054		PARTNERING	DOL	1.000	0.00	2,701.420	2,701.42
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	150,000.00	291,357.680	291,357.68
96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	200,000.00	251,705.790	251,705.79
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	21,000.000	21,000.00
		Professional Engineering Services					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	1,302.000	1,302.00
		Surveying Fees (Technician and Layout)					

96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1.000	0.00	15,626.780	15,626.78
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.00	91,266.240	91,266.24
	Added by CO 4 - Lead Abatement					
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	7,284.590	7,284.59
	Added by CO 4 - Abatement Support					
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	1.000	0.00	399,538.590	399,538.59
	Added by CO 4 - TCP for Abatement					
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.00	8,772.640	8,772.64
	For Bridge #14 Bent #7					
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	1.000	0.00	12,662.620	12,662.62
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	1.000	0.00	10,253.970	10,253.97
	Added by CO 4 - Remobilize to area above UP Railroad					
96086010	UNIQUE CHANGE ORDER ITEM 10	DOL	1.000	0.00	10,588.000	10,588.00
	Added by CO#7 - Cantilever Form Work					
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.00	23,059.100	23,059.10
	Added by CO#7 - Unused and New Material Bridge 2 Bent 9					
96086013	UNIQUE CHANGE ORDER ITEM 13	DOL	1.000	0.00	19,448.150	19,448.15
	Additional Work at Trowbridge Turnaround CO#10					
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	1.000	0.00	1,617,542.790	1,617,542.79
	Added by CO#12 - General Conditions Time Delay					
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	1.000	0.00	29,862.620	29,862.62
	Added by CO#8 - Additional Mobilization					
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.00	191,772.300	191,772.30
	Added by CO 4 - Bridge #1A Abatement/Disposal					
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.00	191,782.280	191,782.28
	Added by CO 4 - Bridge #1B Abatement/Disposal					
96086018	UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.00	124,651.950	124,651.95
	Added by CO 4 - Bridge #2 Abated/Disposal/Survey					
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	130,340.160	130,340.16
	Added by CO 4 - Bridge #3 Abated/Disposal/Survey					
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.00	76,421.970	76,421.97
	Added by CO 4 - Bridge #5 Abatement/Disposal/Survey					
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.00	134,738.350	134,738.35
	Added by CO 4 - Bridge #6 Abatement/Disposal/Survey					
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.00	439,898.200	439,898.20
	Added by CO 4 - Bridge #7 Abatement/Disposal/Survey					
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	14,208.280	14,208.28
	Added by CO 4 - Bridge #8 Abatement/Disposal/Survey					
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	1,723.310	1,723.31
	Added by CO 4 - Bridge #9 Abatement/Disposal					
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	38,788.310	38,788.31
	Added by CO 4 - Bridge #10 Abatement/Disposal/Survey					
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.00	255,039.930	255,039.93
	Added by CO 4 - Bridge #12 Abatement/Disposal/Survey					
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.00	123,055.270	123,055.27
	Added by CO 4 - Bridge #13 Abatement/Disposal/Survey					
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.00	394,043.290	394,043.29
	Added by CO 4 - Bridge #14 Abatement/Disposal/Survey					
96086029	UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.00	14,208.280	14,208.28
	Added by CO 4 - Bridge #15 Abatement/Disposal/Survey					

96086030	UNIQUE CHANGE ORDER ITEM 30 Added by CO 4 - Bridge #16 Abatement/Disposal	DOL	1.000	0.00	121,166.420	121,166.42
96086031	UNIQUE CHANGE ORDER ITEM 31 Added by CO#14 - System C-East Adjustment Work	DOL	1.000	0.00	4,933.690	4,933.69
96086032	UNIQUE CHANGE ORDER ITEM 32 Item added by CO#17 - EP Water Sewer Plug (21")	DOL	1.000	0.00	2,561.170	2,561.17
96086033	UNIQUE CHANGE ORDER ITEM 33 Item added by CO#17 - Sewer Line Exploration for EP Water	DOL	1.000	0.00	23,729.970	23,729.97
96086034	UNIQUE CHANGE ORDER ITEM 34 Item added by CO#17 - Casing Vents for EP Water WL3 & RC1	DOL	1.000	0.00	7,455.940	7,455.94
96086035	UNIQUE CHANGE ORDER ITEM 35 Added by CO #18 Bridge 3 Inverted T Cap Rework	DOL	1.000	0.00	6,076.020	6,076.02
96086036	UNIQUE CHANGE ORDER ITEM 36 Added by CO#20 Remove & Replace Curb at Ramp N	DOL	1.000	0.00	5,960.910	5,960.91
96086037	UNIQUE CHANGE ORDER ITEM 37 Added by CO#21 - Fiber Line	DOL	1.000	0.00	9,271.460	9,271.46
96086038	UNIQUE CHANGE ORDER ITEM 38 Added by CO#21 - RCP Obstructions	DOL	1.000	0.00	5,984.850	5,984.85
96086039	UNIQUE CHANGE ORDER ITEM 39 Added by CO# 21 - Br 9 Abunt 1&5 Adjustment	DOL	1.000	0.00	3,889.160	3,889.16
96086041	UNIQUE CHANGE ORDER ITEM 41 Added by CO#23 - Bore, Shoring & Excavation	DOL	1.000	0.00	34,855.830	34,855.83
96086042	UNIQUE CHANGE ORDER ITEM 42 Added by CO#23- Bridge 8 Bent 3 Column Protection	DOL	1.000	0.00	11,774.950	11,774.95
96086043	UNIQUE CHANGE ORDER ITEM 43 Added by CO#17 - Asbestos Pipe Removal WL3	DOL	1.000	0.00	10,949.660	10,949.66
96086044	UNIQUE CHANGE ORDER ITEM 44 Added by CO#25 - Column Form Liner Credit	DOL	-1.000	0.00	21,204.950	-21,204.95
96086045	UNIQUE CHANGE ORDER ITEM 45 Added by CO #26- Bridge 6 & 11 survey cost and rework	DOL	105,836.330	0.00	1.000	105,836.33
96086046	UNIQUE CHANGE ORDER ITEM 46 Added by CO #26- Restocking cost of luminare at Bridge 8	DOL	374.500	0.00	1.000	374.50
96086048	UNIQUE CHANGE ORDER ITEM 48 Item added by CO#27 for Item 666-6015 not in system	DOL	0.550	0.00	190.000	104.50
96086050	UNIQUE CHANGE ORDER ITEM 50 Added by CO #31 Bridge 8 Grooving	DOL	4,772.250	0.00	1.000	4,772.25
96086051	UNIQUE CHANGE ORDER ITEM 51 Item added by CO#32 - System F North Changes	DOL	1.000	0.00	8,820.140	8,820.14
96086052	UNIQUE CHANGE ORDER ITEM 52 Added by CO#33-Obstr at BR14 Bent 7- Excav, Rem Conc, Bkfill	DOL	1.000	0.00	2,623.140	2,623.14
96086053	UNIQUE CHANGE ORDER ITEM 53 Added by CO #35 Bridge 5 Bent 2 30" Sanitary Sewer	DOL	1.000	0.00	30,458.600	30,458.60
96086054	UNIQUE CHANGE ORDER ITEM 54 Added by CO#38 - Anchor Bolts Materials	DOL	1.000	0.00	4,495.310	4,495.31
96086055	UNIQUE CHANGE ORDER ITEM 55 Added by CO#40 - Profile Rework	DOL	1.000	0.00	20,848.600	20,848.60
96086056	UNIQUE CHANGE ORDER ITEM 56 Added by CO#41 - Mill and Fill at BOTA	DOL	1.000	0.00	11,592.790	11,592.79
96086057	UNIQUE CHANGE ORDER ITEM 57 Added By CO#42 - Ret Wall #4 & SB US54 FR Profile Change	DOL	1.000	0.00	35,201.030	35,201.03

96086058	UNIQUE CHANGE ORDER ITEM 58	DOL	1.000	0.00	64,984.060	64,984.06
	Added by CO#43 - Bridge 8 Profile Rework					

TOTAL ITEM EARNINGS TO DATE \$82,119,230.97