



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **06/08/26**

CONTRACT ID: **016808075**  
 PROJECT: **F 2024(033)**  
 CONTRACT: **09233203**  
 AWARD AMOUNT: **\$34,924,133.61**  
 PROJECTED AMOUNT: **\$37,077,710.01**  
 ADJ. PROJECTED AMOUNT: **\$35,853,107.95**  
 CONTRACTOR: **DUININCK, INC.**

HIGHWAY: **US 60**  
 DISTRICT NAME: **AMARILLO**  
 COUNTY: **RANDALL**  
 AREA ENGINEER: **Clint Harms, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0028**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **04/28/2026** to **05/27/2026**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **97.98**  
 % TIME USED: **99.31**  
 % RETAINAGE: **0.00**

LETTING DATE: **09/07/2023**  
 AWARD DATE: **09/28/2023**  
 NOTICE TO PROCEED DATE: **12/06/2023**  
 WORK BEGIN DATE: **04/16/2024**  
 ACCEPTED DATE: **05/26/2026**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$35,127,464.33	\$34,980,464.33	\$147,000.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$35,127,464.33	\$34,980,464.33	\$147,000.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	(\$190,469.00)	\$190,469.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$35,127,464.33</b>	<b>\$34,789,995.33</b>	<b>\$337,469.00</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>04/16/2024</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>03/04/2024</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$2,411.00</b>
<u>BID DAYS:</u>	<b>290</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>290</b>	<b>PER DAY</b>	<b>\$2,411.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>288</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
04/28/2026		1	TIME SUSPENDED
04/29/2026		1	TIME SUSPENDED
04/30/2026		1	TIME SUSPENDED
05/01/2026		1	TIME SUSPENDED
05/02/2026		1	SATURDAY
05/03/2026		1	SUNDAY
05/04/2026		1	TIME SUSPENDED
05/05/2026		1	TIME SUSPENDED
05/06/2026		1	TIME SUSPENDED
05/07/2026		1	TIME SUSPENDED
05/08/2026		1	TIME SUSPENDED
05/09/2026		1	SATURDAY
05/10/2026		1	SUNDAY
05/11/2026		1	TIME SUSPENDED
05/12/2026		1	TIME SUSPENDED
05/13/2026		1	TIME SUSPENDED
05/14/2026		1	TIME SUSPENDED
05/15/2026		1	TIME SUSPENDED
05/16/2026		1	SATURDAY
05/17/2026		1	SUNDAY
05/18/2026		1	TIME SUSPENDED
05/19/2026		1	TIME SUSPENDED
05/20/2026		1	TIME SUSPENDED
05/21/2026		1	TIME SUSPENDED
05/22/2026		1	TIME SUSPENDED
05/23/2026		1	SATURDAY
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY
05/26/2026		1	WORK ACCEPTED
05/27/2026		1	AWAITING FINAL DOCUMENTATION

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	0	30
		<hr/>
		AWAITING FINAL DOCU 1
		HOLIDAY 1
		SATURDAY 4
		SUNDAY 4
		TIME SUSPENDED 19
		WORK ACCEPTED 1

WORK PERFORMED THIS PERIOD

PROJECT F 2024(033)

CONTROL 016808075

CATEGORY 001

DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0270	05006001	000	MOBILIZATION	LS	2,100,000.000	0.070	\$147,000.00

Total Bid Quantity	QTY Paid To Date
1.00	0.97

TOTAL ITEM EARNINGS THIS ESTIMATE

\$147,000.00

CONTRACT LINE ITEMS

PROJECT F 2024(033) CONTROL 016808075  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	125.000	36.000	0.000	36.00	4,500.00
0070	01056008	000	REMOVING STAB BASE AND ASPH PAV (6")	SY	26.500	99.000	0.000	99.00	2,623.50
0075	01056054	000	REMOVING STAB BASE & ASPH PAV (18")	SY	16.000	941.000	0.000	941.00	15,056.00
0080	01126002	000	SUBGRADE WIDENING (DENS CONT)	STA	585.000	9.000	0.000	9.00	5,265.00
0085	01346001	000	BACKFILL (TY A)	STA	220.000	1,643.000	0.000	1,643.00	361,460.00
0090	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	592.000	36.000	0.000	27.38	16,208.96
0095	01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	355.000	36.000	0.000	27.38	9,719.90
0100	02476472	003	FL BS(CMP IN PLC)(TY A,B OR D GR4)(12")	SY	30.000	1,576.000	0.000	1,576.00	47,280.00
0105	03106009	000	PRIME COAT (MC-30)	GAL	4.000	110,757.000	-53,287.000	57,470.00	229,880.00
0110	03146009	001	EMULS ASPH (EROSN CONT)(MULTI)	GAL	3.200	17,425.000	0.000	4,500.00	14,400.00
0125	03546020	000	PLANE ASPH CONC PAV(0" TO 1")	SY	3.200	9,262.000	0.000	9,262.00	29,638.40
0130	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	4.000	12,969.000	0.000	14,067.26	56,269.04
0135	03546045	000	PLANE ASPH CONC PAV (2")	SY	4.000	19,296.000	0.000	19,296.00	77,184.00
0140	03546048	000	PLANE ASPH CONC PAV (3")	SY	2.820	448,963.000	0.000	402,842.12	1,136,014.79
0150	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	635.000	195.000	0.000	195.00	123,825.00
0160	04326002	000	RIPRAP (CONC)(5 IN)	CY	815.000	66.000	0.000	71.04	57,899.23
0165	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	830.000	46.000	0.000	34.50	28,635.00
0170	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	190.000	1,405.000	-8.000	1,397.00	265,430.00
0180	04606005	000	CMP (GAL STL 36 IN)	LF	155.000	4.000	0.000	4.00	620.00
0185	04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	1,100.000	2.000	0.000	2.00	2,200.00
0190	04626055	002	CONC BOX CULV (6 FT X 4 FT)(EXTEND)	LF	1,500.000	2.000	0.000	2.00	3,000.00
0195	04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	1,500.000	8.000	0.000	8.00	12,000.00
0200	04626095	002	CONC BOX CULV (6 FT X 2 FT) (EXTEND)	LF	1,400.000	2.000	0.000	2.00	2,800.00
0205	04646005	001	RC PIPE (CL III)(24 IN)	LF	155.000	121.000	0.000	101.00	15,655.00
0210	04646008	001	RC PIPE (CL III)(36 IN)	LF	285.000	34.000	0.000	34.00	9,690.00
0212	04676454		SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	11,159.440	0.000	2.000	2.00	22,318.88
			Added by CO 1						
0215	04676173	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (C)	EA	13,500.000	1.000	0.000	1.00	13,500.00
0220	04676207	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(6:1) (C)	EA	16,000.000	1.000	0.000	1.00	16,000.00
0225	04676220	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(6:1) (C)	EA	29,500.000	1.000	0.000	1.00	29,500.00
0230	04676225	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(6:1) (C)	EA	20,000.000	4.000	0.000	4.00	80,000.00
0235	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,000.000	2.000	0.000	2.00	4,000.00
0240	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,000.000	17.000	0.000	17.00	34,000.00
0250	04676444	000	SET (TY II) (36 IN) (CMP) (6: 1) (P)	EA	5,100.000	3.000	0.000	2.00	10,200.00
0255	04966006	000	REMOV STR (HEADWALL)	EA	1,000.000	10.000	0.000	6.00	6,000.00
0260	04966007	000	REMOV STR (PIPE)	LF	20.500	135.000	0.000	69.00	1,414.50
0265	04966008	000	REMOV STR (BOX CULVERT)	LF	100.000	14.000	0.000	14.00	1,400.00
0270	05006001	000	MOBILIZATION	LS	2,100,000.000	1.000	0.000	0.97	2,037,000.00
0275	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	17.000	0.000	17.00	425,000.00
0290	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	136,071.000	0.000	215,209.00	23,672.99
0295	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	30.500	1,125.000	0.000	1,125.00	34,312.50
0300	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,500.000	2.000	0.000	2.00	5,000.00
0305	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,700.000	4.000	0.000	4.00	6,800.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0310	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,500.000	1.000	0.000	1.00	1,500.00
0315	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.050	2,450.000	0.000	2,450.00	5,022.50
0320	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	205.000	4.000	0.000	3.00	615.00
0325	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	205.000	3.000	0.000	5.00	1,025.00
0330	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	205.000	4.000	0.000	4.00	820.00
0335	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	6.000	0.000	6.00	21,000.00
0340	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	205.000	5.000	0.000	5.00	1,025.00
0345	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,200.000	2.000	0.000	6.00	7,200.00
0350	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	43.500	9.000	0.000	15.00	652.50
0355	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	43.500	7.000	0.000	9.00	391.50
0360	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	43.500	10.000	0.000	10.00	435.00
0365	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	43.500	9.000	0.000	9.00	391.50
0370	06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.340	39,410.000	882.000	40,292.00	13,699.28
0375	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.340	157,630.000	0.000	332,315.00	112,987.10
0380	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.340	157,630.000	0.000	291,352.00	99,059.68
0385	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.450	19,429.000	0.000	12,858.00	18,644.10
0390	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	1.450	7,582.000	0.000	1,603.00	2,324.35
0395	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	2.050	533.000	0.000	121.00	248.05
0400	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	25,560.000	0.000	28,452.00	28,452.00
0405	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	7.650	451.000	0.000	46.00	351.90
0410	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.000	369.000	0.000	314.00	4,082.00
0415	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	230.000	33.000	0.000	69.00	15,870.00
0420	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	815.000	1.000	0.000	1.00	815.00
0425	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	35.500	678.000	0.000	589.00	20,909.50
0427	06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.680	0.000	160,000.000	181,384.00	123,341.12
			Added by CO 1						
0430	30766001	000	D-GR HMA TY-B PG64-22	TON	107.750	74,079.000	0.000	81,396.81	8,770,506.29
0435	30776058	000	SP MIXES SP-D SAC-A PG70-28	TON	130.000	88,009.000	0.000	84,942.66	11,042,545.80
0440	30776075	000	TACK COAT	GAL	6.850	104,806.000	0.000	117,610.40	805,631.25
0445	30896001	000	EMUL TRTMENT (MX EXST MTRL) 12"	SY	3.300	441,450.000	0.000	441,335.33	1,456,406.58
0450	30896002	000	CEMENT	TON	240.000	2,583.000	0.000	2,369.31	568,634.40
0455	30896003	000	EMULSION	GAL	2.600	1,854,089.000	0.000	1,944,152.60	5,054,796.76
0460	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	20,500.000	2.000	0.000	2.00	41,000.00
0465	60246008	000	HPPM W/RET REQ TY I(W)6"(BRK)(090MIL)	LF	0.660	45,642.000	0.000	40,680.00	26,848.80
0470	60246011	000	HPPM W/RET REQ TY I(W)6"(SLD)(090MIL)	LF	0.610	173,199.000	0.000	164,434.00	100,304.74
0475	60246020	000	HPPM W/RET REQ TY I(Y)6"(BRK)(090MIL)	LF	0.660	3,195.000	0.000	2,780.00	1,834.80
0480	60246023	000	HPPM W/RET REQ TY I(Y)6"(SLD)(090MIL)	LF	0.610	167,988.000	0.000	167,533.00	102,195.13
0485	61856002	002	TMA (STATIONARY)	DAY	255.000	270.000	0.000	208.00	53,040.00
0490	61856003	002	TMA (MOBILE OPERATION)	HR	100.000	160.000	0.000	68.00	6,800.00
0495	63626004	000	REC REFL PAV MRKR TY II-A-A	EA	40.500	784.000	0.000	430.00	17,415.00
0500	63626005	000	REC REFL PAV MRKR TY II-C-R	EA	40.500	6,119.000	-2,797.000	3,322.00	134,541.00
0562	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	59,809.380	0.000	1.000	1.00	59,809.38
			Phasing: Instalation & Removal of PCTB, Etc.						
1015	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	103,766.160	0.000	148,149.88	148,149.88
1020	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	271,388.420	0.000	164,467.87	164,467.87
1025	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	331,739.930	0.000	241,718.76	241,718.76
1030	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	858,087.750	0.000	217,918.84	217,918.84
1035	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	533,594.140	0.000	217,423.00	217,423.00

Category Subtotal \$34,990,223.05

CATEGORY 002 DESCRIPTION BRIDGE: 041910016808045 [15TH ST(VILLAGEDR) @ US

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0550	04386006	000	CLEANING AND SEALING JOINTS (CL 3)	LF	46.000	128.000	0.000	128.00	5,888.00
0555	73096001	000	CLEANING STRUCTURE (BENT)	EA	3,600.000	3.000	0.000	3.00	10,800.00
0560	73096002	000	CLEANING STRUCTURE (ABUTMENT)	EA	3,600.000	2.000	0.000	2.00	7,200.00

Category Subtotal \$23,888.00

CATEGORY 003 DESCRIPTION BRIDGE: 041910016808066 [US 60 NB @ US 87]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0610	04546008	000	HEADER TYPE EXPANSION JOINT	CF	465.000	81.000	0.000	81.00	37,665.00
0615	04546009	000	JOINT SEALANT	LF	170.000	162.000	0.000	162.00	27,540.00
0620	73096001	000	CLEANING STRUCTURE (BENT)	EA	3,600.000	3.000	0.000	3.00	10,800.00
0625	73096002	000	CLEANING STRUCTURE (ABUTMENT)	EA	3,600.000	2.000	0.000	2.00	7,200.00

Category Subtotal \$83,205.00

CATEGORY 004 DESCRIPTION BRIDGE: 041910016808167 [US 60/87 NB CONN @ US 8

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0675	04386009	000	CLEANING EXISTING JOINTS	LF	18.500	64.000	0.000	64.00	1,184.00
0680	73096001	000	CLEANING STRUCTURE (BENT)	EA	3,600.000	2.000	0.000	2.00	7,200.00
0685	73096002	000	CLEANING STRUCTURE (ABUTMENT)	EA	3,600.000	2.000	0.000	2.00	7,200.00

Category Subtotal \$15,584.00

CATEGORY 005 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1045	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	30,000.000	0.000	14,564.28	14,564.28

Category Subtotal \$14,564.28

PROJECT F 2024(033) CONTROL 016808075

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	01006001	000	PREPARING ROW	AC	115.000	36.000	0.000	0.000	0.00
0115	03166001	002	ASPH (MULTI OPTION)	GAL	3.700	141,801.000	-141,801.000	0.000	0.00
0120	03166080	002	AGGR(TY-B GR-5 SAC-A)	CY	135.000	4,172.000	-4,172.000	0.000	0.00
0145	04006008	000	CUT & RESTORE ASPH PAVING	SY	155.000	32.000	0.000	0.000	0.00
0155	04206071	001	CL C CONC (COLLAR)	EA	1,500.000	16.000	0.000	0.000	0.00
0175	04606003	000	CMP (GAL STL 24 IN)	LF	100.000	16.000	0.000	0.000	0.00
0245	04676443	000	SET (TY II) (36 IN) (CMP) (6: 1) (C)	EA	5,100.000	2.000	0.000	0.000	0.00
0280	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.100	625.000	0.000	0.000	0.00
0285	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.950	625.000	0.000	0.000	0.00

1000	96016001	MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1005	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1010	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
								0.00

**Category Subtotal**

CATEGORY 005 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1040	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	25,000.000	0.000	0.000	0.00
								0.00	

**Category Subtotal**

**TOTAL ITEM EARNINGS THIS CONTRACT** **\$35,127,464.33**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046009	000	REMOVING CONC (RIPRAP)	SY	125.000	36.00	36.000	4,500.00
01056008	000	REMOVING STAB BASE AND ASPH PAV (6")	SY	26.500	99.00	99.000	2,623.50
01056054	000	REMOVING STAB BASE & ASPH PAV (18")	SY	16.000	941.00	941.000	15,056.00
01126002	000	SUBGRADE WIDENING (DENS CONT)	STA	585.000	9.00	9.000	5,265.00
01346001	000	BACKFILL (TY A)	STA	220.000	1,643.00	1,643.000	361,460.00
01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	592.000	36.00	27.380	16,208.96
01646053	000	DRILL SEEDING (TEMP)(WARM OR COOL)	AC	355.000	36.00	27.380	9,719.90
02476472	003	FL BS(CMP IN PLC)(TY A,B OR D GR4)(12")	SY	30.000	1,576.00	1,576.000	47,280.00
03106009	000	PRIME COAT (MC-30)	GAL	4.000	110,757.00	57,470.000	229,880.00
03146009	001	EMULS ASPH (EROSN CONT)(MULTI)	GAL	3.200	17,425.00	4,500.000	14,400.00
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	103,766.16	148,149.880	148,149.88
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	271,388.42	164,467.870	164,467.87
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	331,739.93	241,718.760	241,718.76
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	858,087.75	217,918.843	217,918.84
03546020	000	PLANE ASPH CONC PAV(0" TO 1")	SY	3.200	9,262.00	9,262.000	29,638.40
03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	4.000	12,969.00	14,067.260	56,269.04
03546045	000	PLANE ASPH CONC PAV (2")	SY	4.000	19,296.00	19,296.000	77,184.00
03546048	000	PLANE ASPH CONC PAV (3")	SY	2.820	448,963.00	402,842.121	1,136,014.79
04206066	001	CL C CONC (RAIL FOUNDATION)	CY	635.000	195.00	195.000	123,825.00
04326002	000	RIPRAP (CONC)(5 IN)	CY	815.000	66.00	71.042	57,899.23
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	830.000	46.00	34.500	28,635.00
04386006	000	CLEANING AND SEALING JOINTS (CL 3)	LF	46.000	128.00	128.000	5,888.00
04386009	000	CLEANING EXISTING JOINTS	LF	18.500	64.00	64.000	1,184.00
04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	190.000	1,405.00	1,397.000	265,430.00
04546008	000	HEADER TYPE EXPANSION JOINT	CF	465.000	81.00	81.000	37,665.00
04546009	000	JOINT SEALANT	LF	170.000	162.00	162.000	27,540.00
04606005	000	CMP (GAL STL 36 IN)	LF	155.000	4.00	4.000	620.00
04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	1,100.000	2.00	2.000	2,200.00
04626055	002	CONC BOX CULV (6 FT X 4 FT)(EXTEND)	LF	1,500.000	2.00	2.000	3,000.00
04626056	002	CONC BOX CULV (6 FT X 5 FT)(EXTEND)	LF	1,500.000	8.00	8.000	12,000.00
04626095	002	CONC BOX CULV (6 FT X 2 FT) (EXTEND)	LF	1,400.000	2.00	2.000	2,800.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	155.000	121.00	101.000	15,655.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	285.000	34.00	34.000	9,690.00
04676173	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (C)	EA	13,500.000	1.00	1.000	13,500.00
04676207	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(6:1) (C)	EA	16,000.000	1.00	1.000	16,000.00
04676220	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(6:1) (C)	EA	29,500.000	1.00	1.000	29,500.00
04676225	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(6:1) (C)	EA	20,000.000	4.00	4.000	80,000.00
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,000.000	2.00	2.000	4,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,000.000	17.00	17.000	34,000.00
04676444	000	SET (TY II) (36 IN) (CMP) (6: 1) (P)	EA	5,100.000	3.00	2.000	10,200.00
04676454		SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	11,159.440	0.00	2.000	22,318.88
04966006	000	REMOV STR (HEADWALL)	EA	1,000.000	10.00	6.000	6,000.00
04966007	000	REMOV STR (PIPE)	LF	20.500	135.00	69.000	1,414.50

CONTRACT ID	016808075	ESTIMATE	0028	CONTRACTOR'S ESTIMATE PACKAGE			
04966008	000	REMOV STR (BOX CULVERT)	LF	100.000	14.00	14.000	1,400.00
05006001	000	MOBILIZATION	LS	2,100,000.000	1.00	0.970	2,037,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	25,000.000	17.00	17.000	425,000.00
05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.110	136,071.00	215,209.000	23,672.99
05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	30.500	1,125.00	1,125.000	34,312.50
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,500.000	2.00	2.000	5,000.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,700.000	4.00	4.000	6,800.00
05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,500.000	1.00	1.000	1,500.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.050	2,450.00	2,450.000	5,022.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	205.000	4.00	3.000	615.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	205.000	3.00	5.000	1,025.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	205.000	4.00	4.000	820.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,500.000	6.00	6.000	21,000.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	205.000	5.00	5.000	1,025.00
05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	533,594.14	217,423.000	217,423.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,200.000	2.00	6.000	7,200.00
06586061	000	IN STL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	43.500	9.00	15.000	652.50
06586064	000	IN STL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	43.500	7.00	9.000	391.50
06586069	000	IN STL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	43.500	10.00	10.000	435.00
06586070	000	IN STL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	43.500	9.00	9.000	391.50
06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.340	39,410.00	40,292.000	13,699.28
06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.340	157,630.00	332,315.000	112,987.10
06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.340	157,630.00	291,352.000	99,059.68
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.450	19,429.00	12,858.000	18,644.10
06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	1.450	7,582.00	1,603.000	2,324.35
06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	2.050	533.00	121.000	248.05
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.000	25,560.00	28,452.000	28,452.00
06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	7.650	451.00	46.000	351.90
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.000	369.00	314.000	4,082.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	230.000	33.00	69.000	15,870.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	815.000	1.00	1.000	815.00
06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	35.500	678.00	589.000	20,909.50
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.680	0.00	181,384.000	123,341.12
30766001	000	D-GR HMA TY-B PG64-22	TON	107.750	74,079.00	81,396.810	8,770,506.29
30776058	000	SP MIXES SP-D SAC-A PG70-28	TON	130.000	88,009.00	84,942.660	11,042,545.80
30776075	000	TACK COAT	GAL	6.850	104,806.00	117,610.400	805,631.25
30896001	000	EMUL TRTMENT (MX EXST MTRL) 12"	SY	3.300	441,450.00	441,335.325	1,456,406.58
30896002	000	CEMENT	TON	240.000	2,583.00	2,369.310	568,634.40
30896003	000	EMULSION	GAL	2.600	1,854,089.00	1,944,152.600	5,054,796.76
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	20,500.000	2.00	2.000	41,000.00
60246008	000	HPPM W/RET REQ TY I(W)6"(BRK)(090MIL)	LF	0.660	45,642.00	40,680.000	26,848.80
60246011	000	HPPM W/RET REQ TY I(W)6"(SLD)(090MIL)	LF	0.610	173,199.00	164,434.000	100,304.74
60246020	000	HPPM W/RET REQ TY I(Y)6"(BRK)(090MIL)	LF	0.660	3,195.00	2,780.000	1,834.80
60246023	000	HPPM W/RET REQ TY I(Y)6"(SLD)(090MIL)	LF	0.610	167,988.00	167,533.000	102,195.13
61856002	002	TMA (STATIONARY)	DAY	255.000	270.00	208.000	53,040.00
61856003	002	TMA (MOBILE OPERATION)	HR	100.000	160.00	68.000	6,800.00
63626004	000	REC REFL PAV MRKR TY II-A-A	EA	40.500	784.00	430.000	17,415.00
63626005	000	REC REFL PAV MRKR TY II-C-R	EA	40.500	6,119.00	3,322.000	134,541.00
73096001	000	CLEANING STRUCTURE (BENT)	EA	3,600.000	8.00	8.000	28,800.00

73096002	000	CLEANING STRUCTURE (ABUTMENT)	EA	3,600.000	6.00	6.000	21,600.00
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	30,000.00	14,564.280	14,564.28
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	59,809.380	0.00	1.000	59,809.38
Phasing: Instalation & Removal of PCTB, Etc.							

**TOTAL ITEM EARNINGS TO DATE** \$35,127,464.33