



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **017302077**
 PROJECT: **STP 2023(438)HES**
 CONTRACT: **02233206**
 AWARD AMOUNT: **\$11,469,432.70**
 PROJECTED AMOUNT: **\$11,831,232.70**
 ADJ. PROJECTED AMOUNT: **\$12,448,657.97**
 CONTRACTOR: **A. L. HELMCAMP, INC.**

HIGHWAY: **SH 34**
 DISTRICT NAME: **DALLAS**
 COUNTY: **KAUFMAN**
 AREA ENGINEER: **Nicholas Wadlington, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0037**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2026** to **05/25/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **94.85**
 % TIME USED: **133.81**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2023**
 AWARD DATE: **02/23/2023**
 NOTICE TO PROCEED DATE: **03/15/2023**
 WORK BEGIN DATE: **06/07/2023**
 ACCEPTED DATE: **04/16/2026**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$11,807,577.30	\$11,807,577.30	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$11,807,577.30	\$11,807,577.30	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$156,723.00)	(\$156,723.00)	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$11,650,854.30	\$11,650,854.30	\$0.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/07/2023
TIME CHARGES BEGIN: 04/17/2023
BID DAYS: 302
C. O. ADJUSTED DAYS: 50
CURRENT DAYS: 352
DAYS CHARGED TO DATE: 471
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 119
LIQ DAMAGE RATE: \$1,317.00
LIQUIDATED DAMAGES: 119
 DAYS AT
 PER DAY \$1,317.00
TOTAL: \$156,723.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/28/2026		1	AWAITING FINAL DOCUMENTATION
05/15/2026		1	AWAITING FINAL DOCUMENTATION

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
2	0	2
		2
AWAITING FINAL DOCU		2

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

TOTAL ITEM EARNINGS THIS ESTIMATE

\$0.00

CONTRACT LINE ITEMS

PROJECT STP 2023(438)HES CONTROL 017302077
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	3,000.000	256.800	0.000	256.80	770,400.00
0065	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	25.000	907.000	0.000	907.42	22,685.61
0075	01056043	000	REMOVING STAB BASE & ASPH PAV (0-6")	SY	7.000	5,176.000	0.000	3,328.81	23,301.70
0080	01056072	000	REMOVING STAB BASE & ASPH PAV(26"-32")	SY	24.000	667.000	0.000	333.33	7,999.99
0085	01106001	000	EXCAVATION (ROADWAY)	CY	50.000	160.500	0.000	160.50	8,025.00
0090	01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	230.000	250.000	0.000	250.00	57,500.00
0095	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	18.000	20,466.500	0.000	20,466.50	368,397.00
0100	01346004	000	BACKFILL (TY A OR B)	STA	210.000	256.800	0.000	256.80	53,928.00
0105	01526001	000	ROAD GRADER WORK (ORD COMP)	STA	150.000	256.800	0.000	372.50	55,875.00
0130	02476313	003	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	32.000	59,279.000	0.000	59,274.16	1,896,772.97
0131	02756001		CEMENT	TON	320.220	0.000	37.500	118.06	37,805.17
			Added by CO #1						
0132	02756010		CEMENT TREAT (SUBGRADE) (8")	SY	4.440	0.000	4,400.000	10,466.67	46,472.00
			Added by CO#1						
0135	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	6.500	11,857.000	0.000	12,500.00	81,250.00
0140	03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	66.000	6,850.000	4,800.000	11,764.00	776,423.94
0145	03546002	000	PLAN & TEXT ASPH CONC PAV(0" TO 2")	SY	2.000	69,993.000	-66,276.000	5,304.44	10,608.89
0150	04036001	000	TEMPORARY SPL SHORING	SF	54.000	3,618.000	0.000	1,586.00	85,644.00
0155	04326001	000	RIPRAP (CONC)(4 IN)	CY	690.000	40.000	0.000	34.35	23,701.50
0160	04326002	000	RIPRAP (CONC)(5 IN)	CY	800.000	6.200	0.000	6.51	5,206.40
0165	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	240.000	491.000	0.000	434.08	104,179.68
0170	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	32.000	0.000	32.07	25,654.40
0175	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	640.000	235.000	0.000	235.00	150,400.00
0180	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	690.000	27.000	0.000	27.00	18,630.00
0185	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	800.000	85.000	0.000	85.00	68,000.00
0190	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	900.000	32.000	0.000	32.00	28,800.00
0195	04626013	002	CONC BOX CULV (6 FT X 6 FT)	LF	960.000	39.000	0.000	39.00	37,440.00
0200	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	820.000	21.000	0.000	21.00	17,220.00
0205	04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	576.000	0.000	644.00	38,640.00
0210	04646005	001	RC PIPE (CL III)(24 IN)	LF	133.000	272.000	0.000	272.00	36,176.00
0215	04646007	001	RC PIPE (CL III)(30 IN)	LF	210.000	48.000	0.000	48.00	10,080.00
0220	04646017	001	RC PIPE (CL IV)(18 IN)	LF	69.000	260.000	0.000	220.00	15,180.00
0225	04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	4,800.000	2.000	0.000	2.00	9,600.00
0230	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	9,600.000	2.000	0.000	2.00	19,200.00
0235	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	72,000.000	1.000	0.000	1.00	72,000.00
0240	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	87,000.000	1.000	0.000	1.00	87,000.00
0245	04666193	000	WINGWALL (PW - 2) (HW=4 FT)	EA	9,000.000	14.000	0.000	14.00	126,000.00
0250	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	11,000.000	3.000	0.000	3.00	33,000.00
0255	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	14,000.000	4.000	0.000	4.00	56,000.00
0260	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,000.000	39.000	0.000	47.00	47,000.00
0265	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	16.000	0.000	14.00	18,200.00
0270	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,200.000	2.000	0.000	2.00	6,400.00
0275	04806001	000	CLEAN EXIST CULVERTS	EA	2,200.000	14.000	0.000	14.00	30,800.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0280	04966001	000	REMOV STR (BOX CULVERT)	EA	8,000.000	3.000	0.000	3.00	24,000.00
0285	04966004	000	REMOV STR (SET)	EA	800.000	18.000	0.000	26.00	20,800.00
0290	04966005	000	REMOV STR (WINGWALL)	EA	1,600.000	35.000	0.000	33.00	52,800.00
0295	04966016	000	REMOV STR (PIPE)	EA	1,300.000	26.000	0.000	27.00	35,100.00
0300	05006001	000	MOBILIZATION	LS	975,000.000	1.000	0.000	0.97	945,750.00
0305	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,000.000	18.000	1.000	19.00	266,000.00
0310	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	240.000	0.000	224.00	7,168.00
0320	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.000	470.000	0.000	224.00	2,240.00
0325	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	5.000	328.000	0.000	222.22	1,111.11
0335	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.250	18,420.000	0.000	8,212.00	26,689.00
0340	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.150	18,420.000	0.000	8,212.00	1,231.80
0345	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.800	6,300.000	0.000	4,100.00	19,680.00
0350	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.800	6,300.000	0.000	4,100.00	3,280.00
0356	05306005		DRIVEWAYS (ACP)	SY	49.000	0.000	4,006.000	3,472.82	170,167.99
			Added by CO #6						
0360	05306017	000	DRIVEWAYS (CONC) (HES)	SY	160.000	708.000	0.000	374.81	59,969.28
0365	05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.180	49,465.000	4,257.000	50,890.00	9,160.20
0370	05336004	000	RUMBLE STRIPS (CENTERLINE) ASPHALT	LF	0.180	24,271.000	-1,160.000	21,903.00	3,942.54
0375	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	450.000	0.000	450.00	9,450.00
0380	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,900.000	2.000	0.000	2.00	3,800.00
0385	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.200	525.000	0.000	500.00	1,100.00
0390	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	215.000	2.000	0.000	2.00	430.00
0395	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,900.000	2.000	0.000	2.00	5,800.00
0400	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	240.000	4.000	0.000	4.00	960.00
0410	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	280.000	11.000	0.000	12.00	3,360.00
0415	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	730.000	36.000	0.000	36.00	26,280.00
0420	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	840.000	6.000	0.000	6.00	5,040.00
0425	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	950.000	1.000	0.000	1.00	950.00
0430	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	950.000	3.000	0.000	2.00	1,900.00
0435	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	970.000	2.000	0.000	2.00	1,940.00
0440	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,100.000	4.000	0.000	4.00	4,400.00
0445	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,100.000	5.000	0.000	5.00	5,500.00
0450	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,500.000	1.000	0.000	1.00	2,500.00
0455	06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	27.000	7.000	0.000	7.00	189.00
0460	06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	80.000	51.000	0.000	51.00	4,080.00
0465	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	2.500	1,284.000	0.000	3,620.00	9,050.00
0469	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.060	0.000	1,960.000	1,957.00	2,074.42
			Added by CO #5						
0470	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.000	170.000	13.000	127.00	1,016.00
0471	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	169.600	0.000	10.000	8.00	1,356.80
			Added by CO #5						
0472	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	212.000	0.000	10.000	8.00	1,696.00
			Added by CO #5						
0490	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.720	1,742.000	435.500	2,177.50	1,567.80
0491	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.740	0.000	47,916.500	47,916.50	35,458.21
			Added by CO #9						

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0501	06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL) Added by CO #5	LF	0.860	0.000	5,081.000	5,320.00	4,575.20
0502	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL) Added by CO #5	LF	0.740	0.000	17,788.000	16,836.00	12,458.64
0504	06726007		REFL PAV MRKR TY I-C Added by CO #5	EA	5.300	0.000	66.000	100.00	530.00
0505	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	385.000	513.000	805.00	4,025.00
0510	07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	3.000	0.000	1.10	3,300.00
0515	30776001	000	SP MIXES SP-B PG64-22	TON	120.000	12,223.000	0.000	13,099.94	1,571,992.56
0520	30776011	000	SP MIXES SP-C PG64-22	TON	120.000	6,112.000	0.000	6,675.21	801,025.44
0525	30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	125.000	13,811.000	0.000	13,864.44	1,733,055.00
0526	30776044		SP MIXES SP-D PG64-22 (LEVEL-UP) Added by CO #3	TON	243.750	0.000	1,526.970	1,556.37	379,365.19
0530	30776075	000	TACK COAT	GAL	4.000	14,366.000	0.000	10,150.00	40,600.00
0535	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	13,000.000	2.000	0.000	2.00	26,000.00
0540	61856002	002	TMA (STATIONARY)	DAY	150.000	302.000	0.000	82.00	12,300.00
0545	61856005	002	TMA (MOBILE OPERATION)	DAY	50.000	60.000	0.000	14.00	700.00
0560	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	191,823.94	191,823.94
0561	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	191,823.94	-191,823.94
0566	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	50,000.000	0.000	40,150.35	40,150.35
0567	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	50,000.000	0.000	-23,123.73	-23,123.73
0568	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	50,000.000	0.000	1,290.00	1,290.00
0572	96086001		UNIQUE CHANGE ORDER ITEM 1 Seal Slab at Culvert #3	DOL	1,670.290	0.000	1.000	1.00	1,670.29

Category Subtotal \$11,776,499.34

CATEGORY 002 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0569	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	50,000.000	0.000	31,077.96	31,077.96

Category Subtotal \$31,077.96

PROJECT STP 2023(438)HES CONTROL 017302077

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	15.000	450.000	0.000	0.000	0.00
0110	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.800	177,540.000	0.000	0.000	0.00
0115	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.140	177,540.000	0.000	0.000	0.00
0120	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.120	53,266.000	0.000	0.000	0.00
0125	01686001	000	VEGETATIVE WATERING	MG	0.100	34,341.000	0.000	0.000	0.00
0315	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	54.000	230.000	0.000	0.000	0.00
0330	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	1.000	328.000	0.000	0.000	0.00

0355	05306005	000	DRIVEWAYS (ACP)	SY	60.000	4,006.000	-4,006.000	0.000	0.00
0405	05526001	000	WIRE FENCE (TY A)	LF	25.000	145.000	0.000	0.000	0.00
0475	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.200	50,265.000	-50,265.000	0.000	0.00
0476	06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.460	0.000	52,562.000	0.000	0.00
			Added by CO #5						
0480	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	61,559.000	-61,559.000	0.000	0.00
0481	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.460	0.000	52,562.000	0.000	0.00
			Added by CO #5						
0485	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	48,523.000	-48,523.000	0.000	0.00
0495	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.600	6,009.000	-6,009.000	0.000	0.00
0500	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.520	7,008.000	-7,008.000	0.000	0.00
0506	06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.550	0.000	1,044.000	0.000	0.00
			Added by CO #5						
0562	96016001		MATERIAL ON HAND	DOL	1.000	100,000.000	0.000	0.000	0.00
			Material Received						
0563	96016001		MATERIAL ON HAND	DOL	-1.000	100,000.000	0.000	0.000	0.00
			Material Used						
0564	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
			Paid by the Hr						
0565	96096002		DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	FORCE ACCOUNT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0570	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	150,000.000	0.000	0.000	0.00
			Paid by Invoice						
0571	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	10,000.000	0.000	0.000	0.00
			Paid by Invoice						

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$11,807,577.30

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	3,000.000	256.80	256.800	770,400.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	25.000	907.00	907.424	22,685.61
01056043	000	REMOVING STAB BASE & ASPH PAV (0-6")	SY	7.000	5,176.00	3,328.814	23,301.70
01056072	000	REMOVING STAB BASE & ASPH PAV(26"-32")	SY	24.000	667.00	333.333	7,999.99
01106001	000	EXCAVATION (ROADWAY)	CY	50.000	160.50	160.500	8,025.00
01126001	000	SUBGRADE WIDENING (ORD COMP)	STA	230.000	250.00	250.000	57,500.00
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	18.000	20,466.50	20,466.500	368,397.00
01346004	000	BACKFILL (TY A OR B)	STA	210.000	256.80	256.800	53,928.00
01526001	000	ROAD GRADER WORK (ORD COMP)	STA	150.000	256.80	372.500	55,875.00
02476313	003	FL BS (CMP IN PLC)(TY D GR1-2)(12")	SY	32.000	59,279.00	59,274.156	1,896,772.97
02756001		CEMENT	TON	320.220	0.00	118.060	37,805.17
02756010		CEMENT TREAT (SUBGRADE) (8")	SY	4.440	0.00	10,466.667	46,472.00
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	6.500	11,857.00	12,500.000	81,250.00
03516002	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	66.000	6,850.00	11,763.999	776,423.94
03546002	000	PLAN & TEXT ASPH CONC PAV(0" TO 2")	SY	2.000	69,993.00	5,304.444	10,608.89
04036001	000	TEMPORARY SPL SHORING	SF	54.000	3,618.00	1,586.000	85,644.00
04326001	000	RIPRAP (CONC)(4 IN)	CY	690.000	40.00	34.350	23,701.50
04326002	000	RIPRAP (CONC)(5 IN)	CY	800.000	6.20	6.508	5,206.40
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	240.000	491.00	434.082	104,179.68
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	800.000	32.00	32.068	25,654.40
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	640.000	235.00	235.000	150,400.00
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	690.000	27.00	27.000	18,630.00
04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	800.000	85.00	85.000	68,000.00
04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	900.000	32.00	32.000	28,800.00
04626013	002	CONC BOX CULV (6 FT X 6 FT)	LF	960.000	39.00	39.000	37,440.00
04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	820.000	21.00	21.000	17,220.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	60.000	576.00	644.000	38,640.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	133.000	272.00	272.000	36,176.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	210.000	48.00	48.000	10,080.00
04646017	001	RC PIPE (CL IV)(18 IN)	LF	69.000	260.00	220.000	15,180.00
04666164	000	WINGWALL (FW - S) (HW=3 FT)	EA	4,800.000	2.00	2.000	9,600.00
04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	9,600.000	2.00	2.000	19,200.00
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	72,000.000	1.00	1.000	72,000.00
04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	87,000.000	1.00	1.000	87,000.00
04666193	000	WINGWALL (PW - 2) (HW=4 FT)	EA	9,000.000	14.00	14.000	126,000.00
04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	11,000.000	3.00	3.000	33,000.00
04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	14,000.000	4.00	4.000	56,000.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,000.000	39.00	47.000	47,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,300.000	16.00	14.000	18,200.00
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,200.000	2.00	2.000	6,400.00
04806001	000	CLEAN EXIST CULVERTS	EA	2,200.000	14.00	14.000	30,800.00
04966001	000	REMOV STR (BOX CULVERT)	EA	8,000.000	3.00	3.000	24,000.00
04966004	000	REMOV STR (SET)	EA	800.000	18.00	26.000	20,800.00

CONTRACT ID	017302077	ESTIMATE	0037	CONTRACTOR'S ESTIMATE PACKAGE			Page 9 of 10
04966005	000	REMOV STR (WINGWALL)	EA	1,600.000	35.00	33.000	52,800.00
04966016	000	REMOV STR (PIPE)	EA	1,300.000	26.00	27.000	35,100.00
05006001	000	MOBILIZATION	LS	975,000.000	1.00	0.970	945,750.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	14,000.000	18.00	19.000	266,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	32.000	240.00	224.000	7,168.00
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.000	470.00	224.000	2,240.00
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	5.000	328.00	222.222	1,111.11
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.250	18,420.00	8,212.000	26,689.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.150	18,420.00	8,212.000	1,231.80
05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	4.800	6,300.00	4,100.000	19,680.00
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.800	6,300.00	4,100.000	3,280.00
05306005		DRIVEWAYS (ACP)	SY	49.000	0.00	3,472.816	170,167.99
05306005	000	DRIVEWAYS (ACP)	SY	60.000	0.00	0.000	0.00
05306017	000	DRIVEWAYS (CONC) (HES)	SY	160.000	708.00	374.808	59,969.28
05336003	000	RUMBLE STRIPS (SHOULDER) ASPHALT	LF	0.180	49,465.00	50,890.000	9,160.20
05336004	000	RUMBLE STRIPS (CENTERLINE) ASPHALT	LF	0.180	24,271.00	21,903.000	3,942.54
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	21.000	450.00	450.000	9,450.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,900.000	2.00	2.000	3,800.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.200	525.00	500.000	1,100.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	215.000	2.00	2.000	430.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,900.000	2.00	2.000	5,800.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	240.000	4.00	4.000	960.00
05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	280.000	11.00	12.000	3,360.00
05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	50,000.00	1,290.000	1,290.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	730.000	36.00	36.000	26,280.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	840.000	6.00	6.000	5,040.00
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	950.000	1.00	1.000	950.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	950.000	3.00	2.000	1,900.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	970.000	2.00	2.000	1,940.00
06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,100.000	4.00	4.000	4,400.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,100.000	5.00	5.000	5,500.00
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,500.000	1.00	1.000	2,500.00
06586062	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BI)	EA	27.000	7.00	7.000	189.00
06586100	000	INSTL OM ASSM (OM-2Z)(WFLX)GND(BI)	EA	80.000	51.00	51.000	4,080.00
06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	2.500	1,284.00	3,620.000	9,050.00
06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.060	0.00	1,957.000	2,074.42
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	8.000	170.00	127.000	1,016.00
06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	169.600	0.00	8.000	1,356.80
06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	212.000	0.00	8.000	1,696.00
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.720	1,742.00	2,177.500	1,567.80
06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.740	1,742.00	47,916.500	35,458.21
06666318		RE PM W/RET REQ TY I (Y)6"(BRK)(100MIL)	LF	0.860	0.00	5,320.000	4,575.20
06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.740	0.00	16,836.000	12,458.64
06726007		REFL PAV MRKR TY I-C	EA	5.300	0.00	100.000	530.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	385.00	805.000	4,025.00
07306107	000	FULL - WIDTH MOWING	CYC	3,000.000	3.00	1.100	3,300.00
30776001	000	SP MIXES SP-B PG64-22	TON	120.000	12,223.00	13,099.938	1,571,992.56
30776011	000	SP MIXES SP-C PG64-22	TON	120.000	6,112.00	6,675.212	801,025.44
30776023	000	SP MIXES SP-C SAC-B PG70-22	TON	125.000	13,811.00	13,864.440	1,733,055.00

30776044		SP MIXES SP-D PG64-22 (LEVEL-UP)	TON	243.750	0.00	1,556.370	379,365.19
30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	50,000.00	40,150.350	40,150.35
30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	50,000.00	-23,123.730	-23,123.73
30776075	000	TACK COAT	GAL	4.000	14,366.00	10,150.000	40,600.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	13,000.000	2.00	2.000	26,000.00
61856002	002	TMA (STATIONARY)	DAY	150.000	302.00	82.000	12,300.00
61856005	002	TMA (MOBILE OPERATION)	DAY	50.000	60.00	14.000	700.00
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	191,823.940	191,823.94
96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.00	191,823.940	-191,823.94
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	50,000.00	31,077.960	31,077.96
		Paid by Invoice					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1,670.290	0.00	1.000	1,670.29
		Seal Slab at Culvert #3					

TOTAL ITEM EARNINGS TO DATE

\$11,807,577.30