



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **017603097**
 PROJECT: **NH 2013(218)**
 CONTRACT: **12193201**
 AWARD AMOUNT: **\$140,865,929.00**
 PROJECTED AMOUNT: **\$142,304,729.00**
 ADJ. PROJECTED AMOUNT: **\$143,615,857.64**
 CONTRACTOR: **SACYR CONSTRUCTION USA LLC**

HIGHWAY: **US 59**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **ANGELINA**
 AREA ENGINEER: **Jesse Sisco, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0045**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **59.05**
 % TIME USED: **75.88**
 % RETAINAGE: **0.00**

LETTING DATE: **12/04/2019**
 AWARD DATE: **12/12/2019**
 NOTICE TO PROCEED DATE: **01/15/2020**
 WORK BEGIN DATE: **05/04/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$84,801,109.14	\$81,147,287.96	\$3,653,821.18
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$84,801,109.14	\$81,147,287.96	\$3,653,821.18
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$84,801,109.14	\$81,147,287.96	\$3,653,821.18

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 05/04/2020
TIME CHARGES BEGIN: 04/14/2020
BID DAYS: 713
C. O. ADJUSTED DAYS: 29
CURRENT DAYS: 742
DAYS CHARGED TO DATE: 563
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/26/2023	1	
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023		1 SATURDAY
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023		1 RAIN
10/05/2023		1 RAIN
10/06/2023		1 TOO WET
10/07/2023		1 SATURDAY
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023		1 RAIN
10/12/2023	1	
10/13/2023	1	
10/14/2023		1 SATURDAY
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	19	11
RAIN		3
SATURDAY		3
SUNDAY		4
TOO WET		1

WORK PERFORMED THIS PERIOD

PROJECT NH 2013(218) CONTROL 017603097
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0095	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	2,595.750	\$12,978.75	861,535.00	780,388.00
0100	01106003	000	EXCAVATION (SPECIAL)	CY	6.000	743.333	\$4,460.00	71,518.00	20,087.78
0105	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.000	24,484.583	\$195,876.66	1,754,365.00	1,639,668.30
0120	01626002	000	BLOCK SODDING	SY	3.000	1,717.350	\$5,152.05	311,684.00	35,819.53
0135	01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.100	99,262.550	\$9,926.26	858,591.00	389,559.04
0140	01686001	000	VEGETATIVE WATERING	MG	23.000	943.300	\$21,695.90	74,052.00	7,025.05
0160	02606004	000	LIME (QUICKLIME (DRY))	TON	165.000	548.150	\$90,444.75	10,313.00	5,671.49
0165	02606011	000	LIME TRT (EXST MATL) (12")	SY	2.000	29,557.950	\$59,115.90	332,215.00	194,103.54
0170	02756001	000	CEMENT	TON	150.000	359.360	\$53,904.00	5,668.00	2,499.62
0175	02756005	000	CEMENT TREAT (EXIST MATL)(12")	SY	2.000	15,500.180	\$31,000.36	332,215.00	138,590.35
0190	03106009	000	PRIME COAT (MC-30)	GAL	4.000	11,896.000	\$47,584.00	167,178.00	61,839.05
0215	03416008	003	D-GR HMA TY-B PG64-22	TON	80.000	12,629.010	\$1,010,320.80	140,413.00	62,389.56
0270	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	50.000	9,717.784	\$485,889.20	165,764.00	33,162.06
0290	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	55.000	29,743.450	\$1,635,889.75	383,552.00	140,114.31
0655	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,200.000	1.000	\$8,200.00	54.00	42.00
0660	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	674.000	\$25,612.00	14,281.00	12,792.50
0685	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.800	847.000	\$3,218.60	9,591.00	47,521.00
1280	96016001		MATERIAL ON HAND	DOL	1.000	-400,498.450	-\$400,498.45	1,000.00	4,716,398.33

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1485	04506023	000	RAIL (TY SSTR)	LF	40.000	166.000	\$6,640.00	3,308.60	1,392.00
2210	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	16.440	\$6,165.00	166.40	160.22
2300	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	16.440	\$6,165.00	167.60	150.64
2470	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	54.910	\$19,218.50	172.80	79.94
2555	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	69.590	\$26,792.15	158.80	95.68
2675	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	140.000	\$7,700.00	140.00	140.00
2680	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	450.000	\$67,500.00	660.00	660.00
2760	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	450.000	\$67,500.00	660.00	660.00
2915	04006005	000	CEM STABIL BKFL	CY	110.000	37.000	\$4,070.00	74.20	111.20
2995	04006005	000	CEM STABIL BKFL	CY	110.000	130.000	\$14,300.00	130.00	130.00
3025	04226015	000	APPROACH SLAB	CY	400.000	76.500	\$30,600.00	76.50	76.50
3095	04226015	000	APPROACH SLAB	CY	400.000	38.250	\$15,300.00	76.50	38.25
3175	04226015	000	APPROACH SLAB	CY	400.000	72.600	\$29,040.00	145.20	145.20
3310	04006005	000	CEM STABIL BKFL	CY	110.000	86.000	\$9,460.00	172.60	86.00
3420	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	42.600	\$42,600.00	179.10	132.90

TOTAL ITEM EARNINGS THIS ESTIMATE

\$3,653,821.18

CONTRACT LINE ITEMS

PROJECT NH 2013(218) CONTROL 017603097
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	10,000.000	488.000	0.000	440.11	4,401,100.00
0065	01036001	000	DISPOSAL OF WATER WELLS	EA	7,550.000	5.000	0.000	5.00	37,750.00
0070	01046001	000	REMOVING CONC (PAV)	SY	5.000	53,271.000	0.000	1,827.23	9,136.15
0085	01056051	000	REMOVING STAB BASE AND ASPH PAV(7"-10")	SY	2.000	67,209.000	0.000	3,501.00	7,002.00
0095	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	861,535.000	0.000	780,388.00	3,901,940.00
0100	01106003	000	EXCAVATION (SPECIAL)	CY	6.000	71,518.000	0.000	20,087.78	120,526.70
0105	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.000	1,754,365.000	0.000	1,639,668.30	13,117,346.42
0115	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.000	1,243,072.000	0.000	578,040.40	578,040.40
0120	01626002	000	BLOCK SODDING	SY	3.000	309,884.000	1,800.000	35,819.53	107,458.59
0130	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.100	853,698.000	4,893.000	665,514.19	66,551.43
0135	01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.100	853,698.000	4,893.000	389,559.04	38,955.91
0140	01686001	000	VEGETATIVE WATERING	MG	23.000	73,625.000	427.000	7,025.05	161,576.15
0155	02476133	003	FL BS (RDWY DEL) (TY D GR 1-2)	TON	35.000	12,149.000	0.000	2,272.53	79,538.55
0160	02606004	000	LIME (QUICKLIME (DRY))	TON	165.000	10,313.000	0.000	5,671.49	935,795.85
0165	02606011	000	LIME TRT (EXST MATL) (12")	SY	2.000	332,215.000	0.000	194,103.54	388,207.08
0170	02756001	000	CEMENT	TON	150.000	5,626.000	42.000	2,499.62	374,942.55
0175	02756005	000	CEMENT TREAT (EXIST MATL)(12")	SY	2.000	332,215.000	0.000	138,590.35	277,180.70
0190	03106009	000	PRIME COAT (MC-30)	GAL	4.000	165,809.000	1,369.000	61,839.05	247,356.20
0215	03416008	003	D-GR HMA TY-B PG64-22	TON	80.000	140,413.000	0.000	62,389.56	4,991,164.80
0216	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	295,000.000	0.000	45,221.38	45,221.38
0217	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	169,000.000	0.000	-2,871.53	-2,871.53
0270	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	50.000	165,764.000	0.000	33,162.06	1,658,103.05
0290	03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	55.000	383,552.000	0.000	140,114.31	7,706,286.89
0310	03606014	000	CONC PVMT (CONT REINF - CRCP) (11.5")	SY	55.000	29,873.000	0.000	12,873.98	708,068.63
0330	04006005	000	CEM STABIL BKFL	CY	110.000	2,589.000	0.000	2,197.07	241,677.48
0335	04006006	000	CUT & RESTORING PAV	SY	145.000	235.000	0.000	157.72	22,869.40
0340	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	3,375.000	0.000	2,044.00	2,044.00
0405	04326006	000	RIPRAP (CONC)(CL B)	CY	375.000	63.000	0.000	143.89	53,958.38
0415	04326025	000	RIRRAP (STONE COMMON)(DRY)(15 IN)	CY	165.000	34.000	0.000	92.26	15,222.90
0440	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	220.000	184.000	-103.000	81.00	17,820.00
0445	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	230.000	708.000	0.000	477.00	109,710.00
0446	04626003		CONC BOX CULV (4 FT X 2 FT)	LF	434.980	0.000	101.000	101.00	43,932.98
			CO 8 ~ INLET DESIGN CONFLICT						
0450	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	220.000	1,528.000	0.000	1,510.00	332,200.00
0455	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	280.000	1,683.000	0.000	1,683.00	471,240.00
0460	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	450.000	472.000	0.000	472.00	212,400.00
0465	04646005	001	RC PIPE (CL III)(24 IN)	LF	60.000	7,086.000	-131.000	4,247.00	254,820.00
0475	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,500.000	3.000	0.000	2.00	9,000.00
0485	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,550.000	20.000	-1.000	13.00	72,150.00
0495	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	6,500.000	8.000	-1.000	4.00	26,000.00
0497	04656132		INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	7,993.600	0.000	2.000	2.00	15,987.20
			CO 8 ~ INLET DESIGN CONFLICT						
0505	04656138	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-4FTX4FT)	EA	7,800.000	1.000	0.000	1.00	7,800.00

CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0510	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	5,800.000	1.000	0.000	1.00	5,800.00	
0520	04656225	001	JCT BOX (COMPL)(SPL)	EA	20,000.000	2.000	0.000	2.00	40,000.00	
0530	04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	9,800.000	7.000	0.000	7.00	68,600.00	
0540	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	12,000.000	4.000	0.000	4.00	48,000.00	
0545	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	12,000.000	4.000	0.000	4.00	48,000.00	
0550	04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	14,500.000	3.000	0.000	3.00	43,500.00	
0555	04666193	000	WINGWALL (PW - 2) (HW=4 FT)	EA	14,500.000	1.000	0.000	1.00	14,500.00	
0560	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	16,000.000	2.000	0.000	2.00	32,000.00	
0565	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	16,000.000	2.000	0.000	2.00	32,000.00	
0570	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	30,000.000	1.000	0.000	1.00	30,000.00	
0575	04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	35,000.000	2.000	0.000	2.00	70,000.00	
0610	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,700.000	4.000	0.000	2.00	5,400.00	
0615	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,700.000	18.000	0.000	13.00	35,100.00	
0620	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	3,000.000	41.000	0.000	31.00	93,000.00	
0625	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,000.000	97.000	-1.000	31.00	93,000.00	
0635	04966001	000	REMOV STR (BOX CULVERT)	EA	4,500.000	4.000	0.000	1.00	4,500.00	
0645	04966016	000	REMOV STR (PIPE)	EA	2,000.000	64.000	0.000	5.00	10,000.00	
0650	05006001	000	MOBILIZATION	LS	9,928,237.450	1.000	0.000	0.90	8,935,413.71	
0655	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,200.000	51.000	3.000	42.00	344,400.00	
0660	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	14,162.000	119.000	12,792.50	486,115.00	
0665	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.500	14,162.000	119.000	5,421.00	46,078.50	
0670	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	36.000	251.000	0.000	2,459.44	88,539.84	
0675	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.000	251.000	0.000	222.00	1,776.00	
0680	05066034	004	CONSTRUCTION PERIMETER FENCE	LF	2.000	26,975.000	0.000	66,986.00	133,972.00	
0685	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.800	9,591.000	0.000	47,521.00	180,579.80	
0690	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.850	9,591.000	0.000	26,592.00	22,603.20	
0695	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.250	1,224.000	0.000	1,467.00	7,701.75	
0700	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	1,224.000	0.000	215.00	430.00	
0705	05086001	000	CONSTRUCTING DETOURS	SY	78.000	72,076.000	0.000	3,026.45	236,063.10	
0710	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	95.000	1,300.000	0.000	1,040.00	98,800.00	
0715	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	95.000	80.000	0.000	80.00	7,600.00	
0791	05406001	901	MTL W-BEAM GD FEN (TIM POST)	LF	21.300	0.000	17,021.000	1,675.00	35,677.50	
			Revised Unit Price							
0796	05406006	901	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,385.730	0.000	67.000	18.00	24,943.14	
			Revised Unit Price							
0815	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,450.000	72.000	0.000	18.00	44,100.00	
0835	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	22.000	10,000.000	0.000	1,974.00	43,428.00	
0865	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.000	35,443.000	0.000	13,826.00	138,260.00	
0875	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.000	4,236.000	0.000	444.00	11,100.00	
0880	06186062	000	CONDT (RM) (3/4")	LF	17.000	1,840.000	0.000	607.00	10,319.00	
0920	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,045.000	132.000	0.000	19.00	19,855.00	
0985	06446076	000	REMOVE SM RD SN SUP&AM	EA	91.000	78.000	0.000	2.00	182.00	
0990	06476003	000	REMOVE LRSA	EA	455.000	3.000	0.000	1.00	455.00	
1045	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	93,016.000	0.000	3,632.00	726.40	
1060	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.200	87,802.000	0.000	3,780.00	756.00	
1070	06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	3.500	1,223.000	0.000	47.00	164.50	
1185	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	141,156.000	0.000	3,433.00	858.25	
1210	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,950.000	12.000	0.000	4.00	75,800.00	

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1245	61856002	002	TMA (STATIONARY)	DAY	160.000	910.000	0.000	50.00	8,000.00
1250	61856005	002	TMA (MOBILE OPERATION)	DAY	162.000	128.000	0.000	2.00	324.00
1280	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	4,716,398.33	4,716,398.33
1285	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	1,780.30	1,424.24
3397	40216001		TIP TESTING(DRILL SHAFT)	EA	10,551.670	0.000	3.000	3.00	31,655.01

CO 3 ~ Drilled Shaft Tip Testing

Category Subtotal \$58,293,109.51

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1340	04006005	000	CEM STABIL BKFL	CY	110.000	146.000	0.000	61.00	6,710.00
1345	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	4,671.000	0.000	4,702.00	705,300.00
1350	04206013	000	CL C CONC (ABUT)	CY	600.000	55.000	0.000	55.00	33,000.00
1355	04206029	000	CL C CONC (CAP)	CY	800.000	463.100	0.000	463.10	370,480.00
1360	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	254.000	24.800	276.84	276,840.00
1365	04226001	000	REINF CONC SLAB	SF	15.000	128,850.000	0.000	128,850.00	1,932,750.00
1370	04226015	000	APPROACH SLAB	CY	400.000	83.900	0.000	41.95	16,780.00
1375	04256037	000	PRESTR CONC GIRDER (TX40)	LF	120.000	897.280	0.060	897.35	107,682.00
1380	04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	14,376.770	0.030	14,376.79	2,012,750.60
1390	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	60.700	0.000	12.89	4,511.50
1395	04506023	000	RAIL (TY SSTR)	LF	40.000	3,386.900	0.000	3,362.90	134,516.00
1400	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	2,796.500	0.000	2,796.50	125,842.50
1405	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	420.000	0.000	420.00	50,400.00
1430	04006005	000	CEM STABIL BKFL	CY	110.000	146.000	0.000	61.00	6,710.00
1435	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	4,580.000	0.000	4,609.00	691,350.00
1440	04206013	000	CL C CONC (ABUT)	CY	600.000	55.400	0.000	55.40	33,240.00
1445	04206029	000	CL C CONC (CAP)	CY	800.000	463.100	0.000	463.10	370,480.00
1450	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	283.000	29.600	312.94	312,940.00
1455	04226001	000	REINF CONC SLAB	SF	15.000	126,436.000	0.000	126,436.00	1,896,540.00
1460	04226015	000	APPROACH SLAB	CY	400.000	83.900	0.000	41.95	16,780.00
1465	04256037	000	PRESTR CONC GIRDER (TX40)	LF	120.000	892.710	0.000	892.71	107,125.20
1470	04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	14,094.740	0.000	14,094.74	1,973,263.60
1480	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	54.700	0.000	11.85	4,147.50
1485	04506023	000	RAIL (TY SSTR)	LF	40.000	3,308.600	0.000	1,392.00	55,680.00
1490	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	2,755.900	0.000	2,755.90	124,015.50
1495	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	420.000	0.000	420.00	50,400.00
1520	04006005	000	CEM STABIL BKFL	CY	110.000	67.000	0.000	67.00	7,370.00
1525	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,228.000	0.000	1,228.00	184,200.00
1530	04206013	000	CL C CONC (ABUT)	CY	600.000	41.200	0.000	41.20	24,720.00
1535	04206029	000	CL C CONC (CAP)	CY	800.000	66.800	0.000	66.80	53,440.00
1540	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	8.800	0.000	8.80	8,800.00
1545	04226001	000	REINF CONC SLAB	SF	15.000	13,315.000	0.000	13,315.00	199,725.00
1550	04226015	000	APPROACH SLAB	CY	400.000	69.000	0.000	69.00	27,600.00
1555	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,739.750	0.000	1,739.75	208,770.00
1560	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	60.700	0.000	14.90	5,587.50
1565	04506023	000	RAIL (TY SSTR)	LF	40.000	367.300	0.000	367.30	14,692.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1570	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	365.600	0.000	365.60	16,452.00
1575	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	111.000	0.000	111.00	13,320.00
1600	04006005	000	CEM STABIL BKFL	CY	110.000	117.000	0.000	117.00	12,870.00
1605	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	921.000	0.000	921.00	138,150.00
1610	04206013	000	CL C CONC (ABUT)	CY	600.000	51.600	0.000	51.60	30,960.00
1615	04206029	000	CL C CONC (CAP)	CY	800.000	33.400	0.000	33.40	26,720.00
1620	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	4.800	0.000	4.80	4,800.00
1625	04226001	000	REINF CONC SLAB	SF	15.000	11,415.000	0.000	11,415.00	171,225.00
1630	04226015	000	APPROACH SLAB	CY	400.000	69.000	0.000	69.00	27,600.00
1635	04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	1,494.330	0.000	1,494.33	201,734.55
1640	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	98.200	0.000	13.72	5,145.00
1645	04506023	000	RAIL (TY SSTR)	LF	40.000	323.100	0.000	323.10	12,924.00
1650	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	321.700	0.000	321.70	14,476.50
1655	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	74.000	0.000	74.00	8,880.00
1680	04006005	000	CEM STABIL BKFL	CY	110.000	96.000	0.000	96.00	10,560.00
1685	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	544.000	0.000	544.00	81,600.00
1690	04206013	000	CL C CONC (ABUT)	CY	600.000	48.000	0.000	48.00	28,800.00
1695	04206029	000	CL C CONC (CAP)	CY	800.000	19.300	0.000	19.30	15,440.00
1700	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	4.700	0.000	5.49	5,490.00
1705	04226001	000	REINF CONC SLAB	SF	15.000	6,688.000	0.000	6,688.00	100,320.00
1710	04226015	000	APPROACH SLAB	CY	400.000	93.800	0.000	93.80	37,520.00
1715	04256036	000	PRESTR CONC GIRDER (TX34)	LF	135.000	791.010	0.000	791.01	106,786.35
1720	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	111.600	0.000	17.83	6,686.25
1725	04506023	000	RAIL (TY SSTR)	LF	40.000	178.400	0.000	178.40	7,136.00
1730	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	176.000	0.000	176.00	7,920.00
1735	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	85.000	0.000	85.00	10,200.00
1760	04006005	000	CEM STABIL BKFL	CY	110.000	112.000	0.000	112.00	12,320.00
1765	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	604.000	0.000	604.00	90,600.00
1770	04206013	000	CL C CONC (ABUT)	CY	600.000	64.800	0.000	64.80	38,880.00
1775	04206029	000	CL C CONC (CAP)	CY	800.000	28.500	0.000	28.50	22,800.00
1780	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	1.000	0.000	2.50	2,500.00
1785	04226001	000	REINF CONC SLAB	SF	15.000	7,612.000	0.000	7,612.00	114,180.00
1790	04226015	000	APPROACH SLAB	CY	400.000	162.000	0.000	162.00	64,800.00
1795	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	979.160	0.000	979.16	117,499.20
1800	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	102.600	0.000	11.83	4,436.25
1805	04506023	000	RAIL (TY SSTR)	LF	40.000	162.200	0.000	162.20	6,488.00
1810	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	159.700	0.000	159.70	7,186.50
1815	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	121.000	0.000	121.00	14,520.00
1840	04006005	000	CEM STABIL BKFL	CY	110.000	77.000	0.000	123.67	13,603.70
1845	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	655.000	0.000	655.00	98,250.00
1850	04206013	000	CL C CONC (ABUT)	CY	600.000	46.800	0.000	46.80	28,080.00
1855	04206029	000	CL C CONC (CAP)	CY	800.000	38.600	0.000	38.60	30,880.00
1860	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	10.200	0.000	11.52	11,520.00
1865	04226001	000	REINF CONC SLAB	SF	15.000	8,778.000	0.000	8,778.00	131,670.00
1870	04226015	000	APPROACH SLAB	CY	400.000	93.800	0.000	93.80	37,520.00
1875	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,037.720	0.000	1,037.72	124,526.40
1880	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	120.900	0.000	21.13	7,923.75
1885	04506023	000	RAIL (TY SSTR)	LF	40.000	226.500	0.000	226.50	9,060.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1890	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	223.400	0.000	223.40	10,053.00
1895	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	85.000	0.000	85.00	10,200.00
1920	04006005	000	CEM STABIL BKFL	CY	110.000	124.000	0.000	124.00	13,640.00
1925	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	744.000	0.000	744.00	111,600.00
1930	04206013	000	CL C CONC (ABUT)	CY	600.000	61.400	0.000	61.40	36,840.00
1935	04206029	000	CL C CONC (CAP)	CY	800.000	25.200	0.000	25.20	20,160.00
1940	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	2.090	0.000	2.50	2,500.00
1945	04226001	000	REINF CONC SLAB	SF	15.000	8,698.000	0.000	8,698.00	130,470.00
1950	04226015	000	APPROACH SLAB	CY	400.000	128.600	0.000	128.60	51,440.00
1955	04256036	000	PRESTR CONC GIRDER (TX34)	LF	135.000	1,120.940	0.000	1,120.94	151,326.90
1960	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	119.600	0.000	25.31	9,491.25
1965	04506023	000	RAIL (TY SSTR)	LF	40.000	180.600	0.000	180.60	7,224.00
1970	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	177.600	0.000	177.60	7,992.00
1975	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	110.000	0.000	110.00	13,200.00
2000	04006005	000	CEM STABIL BKFL	CY	110.000	86.000	0.000	186.83	20,551.30
2005	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,211.000	0.000	1,211.00	181,650.00
2010	04206013	000	CL C CONC (ABUT)	CY	600.000	53.200	0.000	53.20	31,920.00
2015	04206029	000	CL C CONC (CAP)	CY	800.000	66.600	0.000	66.60	53,280.00
2020	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	25.100	0.000	25.10	25,100.00
2025	04226001	000	REINF CONC SLAB	SF	15.000	11,760.000	0.000	11,760.00	176,400.00
2030	04226015	000	APPROACH SLAB	CY	400.000	113.600	0.000	113.60	45,440.00
2035	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,390.200	0.000	1,390.20	166,824.00
2040	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	67.400	0.000	18.94	7,102.50
2045	04506023	000	RAIL (TY SSTR)	LF	40.000	300.000	0.000	300.00	12,000.00
2050	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	300.000	0.000	300.00	13,500.00
2055	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	140.000	0.000	140.00	16,800.00
2080	04006005	000	CEM STABIL BKFL	CY	110.000	85.000	0.000	85.00	9,350.00
2085	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,269.000	0.000	1,269.00	190,350.00
2090	04206013	000	CL C CONC (ABUT)	CY	600.000	53.000	0.000	53.00	31,800.00
2095	04206029	000	CL C CONC (CAP)	CY	800.000	88.800	0.000	88.80	71,040.00
2100	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	25.000	0.000	25.00	25,000.00
2105	04226001	000	REINF CONC SLAB	SF	15.000	14,700.000	0.000	14,700.00	220,500.00
2110	04226015	000	APPROACH SLAB	CY	400.000	113.600	0.000	113.60	45,440.00
2115	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,737.700	0.000	1,737.70	208,524.00
2120	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	49.500	0.000	19.30	7,237.50
2125	04506023	000	RAIL (TY SSTR)	LF	40.000	370.000	0.000	370.00	14,800.00
2130	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	370.000	0.000	370.00	16,650.00
2135	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	140.000	0.000	140.00	16,800.00
2160	04006005	000	CEM STABIL BKFL	CY	110.000	197.000	0.000	172.00	18,920.00
2165	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	65.000	0.000	70.00	3,850.00
2170	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	898.000	0.000	895.00	134,250.00
2175	04206013	000	CL C CONC (ABUT)	CY	600.000	63.300	0.000	63.30	37,980.00
2180	04206029	000	CL C CONC (CAP)	CY	800.000	80.400	0.000	80.40	64,320.00
2185	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	70.500	0.000	70.50	70,500.00
2190	04226001	000	REINF CONC SLAB	SF	15.000	24,700.000	0.000	24,700.00	370,500.00
2195	04226015	000	APPROACH SLAB	CY	400.000	86.300	0.000	94.81	37,924.00
2200	04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	2,829.870	0.000	2,927.02	409,782.80
2210	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	166.400	0.000	160.22	60,082.50

CATEGORY 002

DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2215	04506023	000	RAIL (TY SSTR)	LF	40.000	841.200	0.000	686.00	27,440.00
2220	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	389.000	0.000	545.00	24,525.00
2225	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	138.000	0.000	138.00	16,560.00
2250	04006005	000	CEM STABIL BKFL	CY	110.000	197.000	0.000	197.00	21,670.00
2255	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	70.000	0.000	70.00	3,850.00
2260	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	874.000	0.000	876.00	131,400.00
2265	04206013	000	CL C CONC (ABUT)	CY	600.000	63.300	0.000	63.30	37,980.00
2270	04206029	000	CL C CONC (CAP)	CY	800.000	80.400	0.000	80.40	64,320.00
2275	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	64.200	0.000	64.20	64,200.00
2280	04226001	000	REINF CONC SLAB	SF	15.000	21,501.000	0.000	21,501.00	322,515.00
2285	04226015	000	APPROACH SLAB	CY	400.000	86.300	0.000	94.81	37,924.00
2290	04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	2,546.090	0.000	2,546.14	356,459.60
2300	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	167.600	0.000	150.64	56,490.00
2305	04506023	000	RAIL (TY SSTR)	LF	40.000	781.800	0.000	619.00	24,760.00
2310	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	296.000	0.000	457.00	20,565.00
2315	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	138.000	0.000	138.00	16,560.00
2340	04006005	000	CEM STABIL BKFL	CY	110.000	77.000	0.000	77.00	8,470.00
2345	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	960.000	0.000	960.00	144,000.00
2350	04206013	000	CL C CONC (ABUT)	CY	600.000	48.800	0.000	48.80	29,280.00
2355	04206029	000	CL C CONC (CAP)	CY	800.000	59.700	0.000	59.70	47,760.00
2360	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	8.600	0.000	8.60	8,600.00
2365	04226001	000	REINF CONC SLAB	SF	15.000	10,620.000	0.000	10,620.00	159,300.00
2370	04226015	000	APPROACH SLAB	CY	400.000	99.000	0.000	99.00	39,600.00
2375	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,387.180	0.000	1,387.18	166,461.60
2380	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	76.500	0.000	19.65	7,368.75
2395	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	127.000	0.000	127.00	15,240.00
2425	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	195.000	0.000	196.23	10,792.65
2430	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	839.000	0.000	857.00	128,550.00
2435	04206013	000	CL C CONC (ABUT)	CY	600.000	73.800	0.000	73.80	44,280.00
2440	04206029	000	CL C CONC (CAP)	CY	800.000	42.800	0.000	42.80	34,240.00
2445	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	36.000	0.000	36.00	36,000.00
2470	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	172.800	0.000	79.94	27,979.00
2510	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	195.000	0.000	195.90	10,774.50
2515	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	838.000	0.000	842.00	126,300.00
2520	04206013	000	CL C CONC (ABUT)	CY	600.000	73.800	0.000	73.80	44,280.00
2525	04206029	000	CL C CONC (CAP)	CY	800.000	42.800	0.000	42.80	34,240.00
2530	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	34.800	0.000	34.80	34,800.00
2555	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	158.800	0.000	95.68	36,836.80
2590	04006005	000	CEM STABIL BKFL	CY	110.000	97.000	0.000	97.00	10,670.00
2595	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	732.000	0.000	732.00	109,800.00
2600	04206013	000	CL C CONC (ABUT)	CY	600.000	55.400	0.000	55.40	33,240.00
2605	04206029	000	CL C CONC (CAP)	CY	800.000	48.200	0.000	48.20	38,560.00
2610	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	13.600	0.000	13.60	13,600.00
2615	04226001	000	REINF CONC SLAB	SF	15.000	11,289.000	0.000	11,289.00	169,335.00
2620	04226015	000	APPROACH SLAB	CY	400.000	99.600	0.000	99.60	39,840.00
2625	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,453.020	0.000	1,453.02	174,362.40
2630	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	104.200	0.000	29.85	11,193.75
2645	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	106.000	0.000	106.00	12,720.00

CATEGORY	002		DESCRIPTION	BRIDGE					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2675	04166001	000	DRILL SHAFT (18 IN)	LF	55.000	140.000	0.000	140.00	7,700.00
2680	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	660.000	0.000	660.00	99,000.00
2690	04206029	000	CL C CONC (CAP)	CY	800.000	43.400	0.000	43.40	34,720.00
2695	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	28.400	0.000	28.40	28,400.00
2760	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	660.000	0.000	660.00	99,000.00
2770	04206029	000	CL C CONC (CAP)	CY	800.000	41.000	0.000	41.00	32,800.00
2775	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	26.800	0.000	26.80	26,800.00
2835	04006005	000	CEM STABIL BKFL	CY	110.000	96.000	0.000	96.00	10,560.00
2840	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	517.000	0.000	517.00	77,550.00
2845	04206013	000	CL C CONC (ABUT)	CY	600.000	54.400	0.000	55.40	33,240.00
2850	04206029	000	CL C CONC (CAP)	CY	800.000	48.200	0.000	48.20	38,560.00
2855	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	7.300	0.000	8.51	8,510.00
2860	04226001	000	REINF CONC SLAB	SF	15.000	11,358.000	0.000	11,358.00	170,370.00
2865	04226015	000	APPROACH SLAB	CY	400.000	99.600	0.000	99.60	39,840.00
2870	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,461.600	0.000	1,461.60	175,392.00
2875	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	96.000	0.000	29.79	11,171.25
2890	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	106.000	0.000	106.00	12,720.00
2915	04006005	000	CEM STABIL BKFL	CY	110.000	74.200	0.000	111.20	12,232.00
2920	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	481.000	0.000	481.00	72,150.00
2925	04206013	000	CL C CONC (ABUT)	CY	600.000	45.200	0.000	45.20	27,120.00
2930	04206029	000	CL C CONC (CAP)	CY	800.000	37.200	0.000	37.20	29,760.00
2935	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	3.100	0.000	3.10	3,100.00
2940	04226001	000	REINF CONC SLAB	SF	15.000	8,829.000	0.000	8,829.00	132,435.00
2945	04226015	000	APPROACH SLAB	CY	400.000	76.500	0.000	76.50	30,600.00
2950	04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	1,043.560	0.000	1,043.56	125,227.20
2955	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	63.300	0.000	17.18	6,442.50
2970	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	82.000	0.000	164.00	19,680.00
2995	04006005	000	CEM STABIL BKFL	CY	110.000	130.000	0.000	130.00	14,300.00
3000	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	531.000	0.000	531.00	79,650.00
3005	04206013	000	CL C CONC (ABUT)	CY	600.000	56.200	0.000	56.20	33,720.00
3010	04206029	000	CL C CONC (CAP)	CY	800.000	37.200	0.000	37.20	29,760.00
3015	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	14.100	0.000	15.51	15,510.00
3020	04226001	000	REINF CONC SLAB	SF	15.000	12,600.000	0.000	12,600.00	189,000.00
3025	04226015	000	APPROACH SLAB	CY	400.000	76.500	0.000	76.50	30,600.00
3030	04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	1,493.050	0.000	1,493.05	201,561.75
3035	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	123.500	0.000	30.70	11,512.50
3050	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	82.000	0.000	82.00	9,840.00
3080	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	365.000	0.000	365.00	54,750.00
3085	04206013	000	CL C CONC (ABUT)	CY	600.000	60.400	0.000	60.40	36,240.00
3090	04226001	000	REINF CONC SLAB	SF	15.000	5,250.000	0.000	5,250.00	78,750.00
3095	04226015	000	APPROACH SLAB	CY	400.000	76.500	0.000	38.25	15,300.00
3100	04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	747.240	0.000	747.24	104,613.60
3105	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	176.000	0.000	31.88	11,955.00
3120	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	82.000	0.000	82.00	9,840.00
3145	04006005	000	CEM STABIL BKFL	CY	110.000	63.000	0.000	63.00	6,930.00
3150	04166002	000	DRILL SHAFT (24 IN)	LF	65.000	1,033.000	0.000	1,040.03	67,601.95
3155	04206013	000	CL C CONC (ABUT)	CY	600.000	36.200	0.000	36.20	21,720.00
3160	04206029	000	CL C CONC (CAP)	CY	800.000	70.500	0.000	70.50	56,400.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3165	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	10.800	0.000	11.82	11,820.00
3170	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	8.000	15,000.000	0.000	15,000.00	120,000.00
3175	04226015	000	APPROACH SLAB	CY	400.000	145.200	0.000	145.20	58,080.00
3180	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	185.000	1,781.540	0.000	1,781.54	329,584.90
3185	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	195.000	1,484.620	0.000	1,484.62	289,500.90
3190	04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	63.300	0.000	19.60	7,350.00
3205	04546004	000	ARMOR JOINT (SEALED)	LF	80.000	213.000	0.000	213.00	17,040.00
3235	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	736.000	0.000	736.00	110,400.00
3240	04206013	000	CL C CONC (ABUT)	CY	600.000	57.600	0.000	57.60	34,560.00
3245	04206029	000	CL C CONC (CAP)	CY	800.000	38.600	0.000	38.60	30,880.00
3250	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	25.900	0.000	26.00	26,000.00
3255	04226001	000	REINF CONC SLAB	SF	15.000	12,600.000	0.000	12,600.00	189,000.00
3265	04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	1,492.400	0.000	1,492.40	201,474.00
3275	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	150.000	0.000	52.56	20,235.60
3285	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	86.000	0.000	86.00	10,320.00
3310	04006005	000	CEM STABIL BKFL	CY	110.000	172.600	0.000	86.00	9,460.00
3315	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	736.000	0.000	736.00	110,400.00
3320	04206013	000	CL C CONC (ABUT)	CY	600.000	57.000	0.000	57.00	34,200.00
3325	04206029	000	CL C CONC (CAP)	CY	800.000	38.600	0.000	38.60	30,880.00
3330	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	26.700	0.000	26.80	26,800.00
3335	04226001	000	REINF CONC SLAB	SF	15.000	12,600.000	0.000	12,600.00	189,000.00
3345	04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	1,492.400	0.000	1,492.40	201,474.00
3355	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	197.000	0.000	48.95	18,845.75
3365	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	86.000	0.000	86.00	10,320.00
3400	04166011	000	DRILL SHAFT (78 IN)	LF	780.000	66.000	0.000	33.00	25,740.00
3405	04166096	000	DRILL SHAFT (90 IN)	LF	850.000	165.000	0.000	165.00	140,250.00
3420	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	179.100	0.000	132.90	132,900.00
								Category Subtotal	\$25,507,247.05

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1300	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	217,089.68	217,089.68
1305	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	790.39	790.39
								Category Subtotal	\$217,880.07

PROJECT ROW 176-3-116 CONTROL 017603116

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3805	96086002		UNIQUE CHANGE ORDER ITEM 2 CO 9 - Mobilization	DOL	4,271.090	0.000	1.000	1.00	4,271.09
3945	72146002	001	WATER MAIN (PVC) (DR 18 C900) (12")	LF	85.000	239.000	0.000	239.00	20,315.00
3950	72146003	001	WATER MAIN (PVC) (DR 18 C900) (8")	LF	68.000	274.000	0.000	274.00	18,632.00
3955	72146004	001	WATER MAIN (PVC) (DR 18 C900) (6")	LF	70.000	3,935.000	0.000	3,935.00	275,450.00

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3958	72146005		WATER MAIN (PVC) (DR 18 C900) (4") CO 9 - 2" Water Tie-In at Mockingbird	LF	28.630	0.000	94.000	94.00	2,691.22
3960	72146011	001	CASING (STEEL) (BY OPEN CUT) (20")	LF	160.000	240.000	0.000	240.00	38,400.00
3965	72146012	001	CASING (STEEL) (BY OPEN CUT) (16")	LF	130.000	450.000	0.000	450.00	58,500.00
3970	72146015	001	CASING (STEEL) (BY DRY BORE) (14")	LF	125.000	700.000	0.000	700.00	87,500.00
3975	72146021	001	GATE VALVE & BOX (8")	EA	3,200.000	2.000	0.000	2.00	6,400.00
3980	72146022	001	GATE VALVE & BOX (6")	EA	2,900.000	6.000	0.000	6.00	17,400.00
3985	72146031	001	FIRE HYDRANT ASSEMBLY	EA	6,200.000	9.000	0.000	9.00	55,800.00
3990	72146027	001	CONNECT TO EXISTING MAIN (6")	EA	4,500.000	4.000	0.000	4.00	18,000.00
3995	72146026	001	CONNECT TO EXISTING MAIN (8")	EA	3,900.000	2.000	0.000	2.00	7,800.00
4000	72146025	001	CONNECT TO EXISTING MAIN (12")	EA	5,000.000	2.000	1.000	3.00	15,000.00
4005	72146035	001	REMOVE WATER MAIN (6")	LF	5.000	1,338.000	0.000	1,262.00	6,310.00
4010	72146041	001	WATER MAIN (PVC) (SDR 21 D2241) (2")	LF	45.000	250.000	0.000	250.00	11,250.00
4015	72146048	001	GATE VALVE & BOX (2")	EA	1,650.000	2.000	0.000	2.00	3,300.00
4017	72146049		UNCASED BORE (4") CO 9 - 2" Water Tie-In at Mockingbird	LF	60.450	0.000	40.000	40.00	2,418.00
4020	72146044	001	CONNECT TO EXISTING MAIN (2")	EA	1,100.000	2.000	0.000	2.00	2,200.00
4021	72146044		CONNECT TO EXISTING MAIN (2") CO 9 - 2" Water Tie-In at Mockingbird	EA	2,510.200	0.000	1.000	1.00	2,510.20
4025	72146043	001	CASING (STEEL) (BY OPEN CUT) (6")	LF	75.000	715.000	0.000	715.00	53,625.00
4030	72146042	001	CASING (STEEL) (BY OPEN CUT) (14")	LF	125.000	450.000	0.000	450.00	56,250.00
4035	72146045	001	REMOVE EXIST WATER PIPE (2")	LF	7.000	940.000	0.000	940.00	6,580.00
4040	72146046	001	REMOVE EXIST WATER PIPE (8")	LF	10.000	656.000	0.000	569.00	5,690.00
4045	72146047	001	REMOVE EXIST WATER PIPE (12")	LF	14.000	470.000	0.000	470.00	6,580.00
Category Subtotal									\$782,872.51

PROJECT NH 2013(218) CONTROL 017603097

CATEGORY		001		DESCRIPTION	ROADWAY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0061	01006002		PREPARING ROW CO 5 ~ MISSED LUMBERJACK QUANTITIES	STA	10,742.760	0.000	2.800	0.000	0.00
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	8.000	432.000	0.000	0.000	0.00
0080	01046021	000	REMOVING CONC (CURB)	LF	6.000	601.000	0.000	0.000	0.00
0090	01056089	000	REMOVING STAB BASE AND ASP PAV(19"-20")	SY	5.000	38,840.000	0.000	0.000	0.00
0096	01106001		EXCAVATION (ROADWAY) CO 5 ~ MISSED LUMBERJACK QUANTITIES	CY	6.080	0.000	5,786.000	0.000	0.00
0106	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) CO 5 ~ MISSED LUMBERJACK QUANTITIES	CY	9.470	0.000	994.000	0.000	0.00
0110	01346002	000	BACKFILL (TY B)	STA	450.000	150.000	0.000	0.000	0.00
0116	01606003		FURNISHING AND PLACING TOPSOIL (4") CO 5 ~ MISSED LUMBERJACK QUANTITIES	SY	1.130	0.000	5,238.000	0.000	0.00
0125	01646033	000	DRILL SEEDING (PERM) (RURAL) (SANDY)	SY	0.100	1,670,822.000	9,786.000	0.000	0.00
0145	01696002	000	SOIL RETENTION BLANKETS (CL 1) (TY B)	SY	0.800	32,945.000	0.000	0.000	0.00
0150	01806001	000	WILDFLOWER SEEDING	AC	866.000	344.000	2.000	0.000	0.00

0161	02606004		LIME (QUICKLIME (DRY))	TON	187.950	0.000	86.000	0.000	0.00
			CO 5 ~ MISSED LUMBERJACK QUANTITIES						
0166	02606011		LIME TRT (EXST MATL) (12")	SY	3.010	0.000	2,738.000	0.000	0.00
			CO 5 ~ MISSED LUMBERJACK QUANTITIES						
0176	02756005		CEMENT TREAT (EXIST MATL)(12")	SY	3.080	0.000	2,738.000	0.000	0.00
			CO 5 ~ MISSED LUMBERJACK QUANTITIES						
0180	02756031	000	CEMENT TREAT (NEW BASE) (10")	SY	4.000	8,424.000	0.000	0.000	0.00
0185	02756035	000	CEMENT TREAT (NEW BASE)(12")	SY	4.000	13,136.000	0.000	0.000	0.00
0195	03166400	002	ASPH (AC-15P OR AC-10-2TR OR CRS-2P)	GAL	4.000	42,301.000	0.000	0.000	0.00
0200	03166416	002	AGGR (TY E OR L, PE OR PL GR 4)	CY	115.000	979.000	0.000	0.000	0.00
0205	03406244	003	D-GR HMA(SQ) TY-C PG64-22 (LEVEL-UP)	TON	105.000	2,381.000	0.000	0.000	0.00
0210	03406270	003	D-GR HMA(SQ) TY-D PG64-22 NON-MOW STRIP	SY	27.000	10,144.000	0.000	0.000	0.00
0214	03416008		D-GR HMA TY-B PG64-22	TON	90.040	0.000	595.500	0.000	0.00
			CO 5 ~ MISSED LUMBERJACK QUANTITIES						
0220	03416062	003	D-GR HMA TY-D PG64-22(LEVEL-UP)	TON	100.000	5,592.000	0.000	0.000	0.00
0221	03416062		D-GR HMA TY-D PG64-22(LEVEL-UP)	TON	111.460	0.000	240.000	0.000	0.00
			CO 1 ~ Concrete Pavement Tie-Ins						
0225	03416281	003	TACK COAT	GAL	4.000	28,416.000	328.000	0.000	0.00
0230	03426002	004	PFC (ASPHALT) PG76-22	TON	160.000	166.000	0.000	0.000	0.00
0235	03426006	004	PFC-C (AGGREGATE)(PG76 MIX) SAC-A	TON	160.000	2,199.000	0.000	0.000	0.00
0240	03426020	004	TACK COAT	GAL	4.000	1,400.000	0.000	0.000	0.00
0245	03446031	004	SUPERPAVE MIXTURES SP-C SAC-A PG64-22	TON	95.000	2,223.000	0.000	0.000	0.00
0250	03446063	004	SUPERPAVE MIXTURES SP-C SAC-A PG76-22	TON	110.000	2,704.000	0.000	0.000	0.00
0251	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	13,000.000	0.000	0.000	0.00
0252	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	8,000.000	0.000	0.000	0.00
0253	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	15,000.000	0.000	0.000	0.00
0255	03446176	004	TACK COAT	GAL	4.000	2,124.000	0.000	0.000	0.00
0260	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	1.500	12,591.000	0.000	0.000	0.00
0265	03546068	000	PLANE ASPH CONC PAV (2"-3")	SY	1.700	67,785.000	0.000	0.000	0.00
0271	03606004		CONC PVMT (CONT REINF - CRCP) (10")	SY	50.960	0.000	4,852.000	0.000	0.00
			CO 5 ~ MISSED LUMBERJACK QUANTITIES						
0311	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	930,000.000	0.000	0.000	0.00
0331	04006005		CEM STABIL BKFL	CY	154.950	0.000	22.000	0.000	0.00
			CO 5 ~ MISSED LUMBERJACK QUANTITIES						
0345	04036001	000	TEMPORARY SPL SHORING	SF	18.000	20,315.000	0.000	0.000	0.00
0350	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	28.000	0.000	0.000	0.00
0355	04166006	000	DRILL SHAFT (48 IN)	LF	525.000	33.000	0.000	0.000	0.00
0360	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	80.000	70.000	0.000	0.000	0.00
0365	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	120.000	140.000	0.000	0.000	0.00
0370	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	450.000	67.000	0.000	0.000	0.00
0375	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	520.000	51.000	0.000	0.000	0.00
0380	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	660.000	118.000	0.000	0.000	0.00
0385	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	750.000	275.000	0.000	0.000	0.00
0390	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	210.000	288.000	0.000	0.000	0.00
0395	04236001	000	RETAINING WALL (MSE)	SF	125.000	14,807.000	0.000	0.000	0.00
0400	04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	402.000	0.000	0.000	0.00
0410	04326022	000	RIPRAP (STONE COMMON)(DRY)(6 IN)	CY	195.000	21.000	0.000	0.000	0.00
0420	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	380.000	19.000	0.000	0.000	0.00
0425	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	4.000	8,159.000	-8,159.000	0.000	0.00
0430	04506023	000	RAIL (TY SSTR)	LF	40.000	1,586.000	0.000	0.000	0.00
0435	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	1,258.000	0.000	0.000	0.00
0451	04626004		CONC BOX CULV (4 FT X 3 FT)	LF	254.900	0.000	67.000	0.000	0.00

CO 5 ~ MISSED LUMBERJACK QUANTITIES									
0463	04646003		RC PIPE (CL III)(18 IN)	LF	66.860	0.000	134.000	0.000	0.00
CO 8 ~ INLET DESIGN CONFLICTS									
0470	04646007	001	RC PIPE (CL III)(30 IN)	LF	75.000	326.000	0.000	0.000	0.00
0480	04656010	001	JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	6,500.000	1.000	0.000	0.000	0.00
0490	04656127	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	7,500.000	1.000	0.000	0.000	0.00
0500	04656137	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX3FT)	EA	7,500.000	1.000	0.000	0.000	0.00
0515	04656179	001	INLET (COMPL)(TY MSE2)	EA	7,500.000	1.000	0.000	0.000	0.00
0525	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	8,500.000	1.000	0.000	0.000	0.00
0535	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	10,000.000	2.000	0.000	0.000	0.00
0536	04666151		WINGWALL (FW - 0) (HW=4 FT)	EA	11,090.840	0.000	2.000	0.000	0.00
CO 5 ~ MISSED LUMBERJACK QUANTITIES									
0580	04676109	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(C)	EA	11,000.000	1.000	0.000	0.000	0.00
0585	04676131	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(3:1) (C)	EA	8,500.000	3.000	0.000	0.000	0.00
0590	04676132	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(4:1) (C)	EA	8,800.000	6.000	0.000	0.000	0.00
0595	04676136	000	SET (TY I) (S= 4 FT) (HW= 2FT) (6: 1) C	EA	9,500.000	3.000	0.000	0.000	0.00
0600	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	11,100.000	6.000	0.000	0.000	0.00
0605	04676147	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1) (P)	EA	11,200.000	8.000	0.000	0.000	0.00
0608	04676363		SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,300.450	0.000	1.000	0.000	0.00
CO 8 ~ INLET DESIGN CONFLICT									
0630	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	5,000.000	3.000	0.000	0.000	0.00
0640	04966002	000	REMOV STR (INLET)	EA	2,250.000	5.000	0.000	0.000	0.00
0646	04966016		REMOV STR (PIPE)	EA	2,332.370	0.000	1.000	0.000	0.00
CO 5 ~ MISSED LUMBERJACK QUANTITIES									
0720	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	12.000	4,720.000	0.000	0.000	0.00
0725	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	12.000	240.000	0.000	0.000	0.00
0730	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	12.000	1,300.000	0.000	0.000	0.00
0735	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	12.000	80.000	0.000	0.000	0.00
0740	05126067	000	PTB (FRN&INSTL)(F SHAPE)(TY 1) OR (STL)	LF	38.000	23,850.000	0.000	0.000	0.00
0745	05126069	000	PTB (MOVE)(F SHAPE)(TY 1) OR (STL)	LF	4.000	34,110.000	0.000	0.000	0.00
0750	05126071	000	PTB (REMOVE)(F SHAPE)(TY 1) OR (STL)	LF	5.000	23,850.000	0.000	0.000	0.00
0755	05286002	000	COLORED TEXTURED CONC (6")	SY	80.000	72.000	0.000	0.000	0.00
0760	05296002	000	CONC CURB (TY II)	LF	27.000	400.000	0.000	0.000	0.00
0765	05306004	000	DRIVEWAYS (CONC)	SY	75.000	4,338.000	0.000	0.000	0.00
0770	05316001	000	CONC SIDEWALKS (4")	SY	47.000	875.000	820.000	0.000	0.00
0775	05316004	000	CURB RAMPS (TY 1)	EA	2,350.000	5.000	0.000	0.000	0.00
0780	05316010	000	CURB RAMPS (TY 7)	EA	2,700.000	22.000	1.000	0.000	0.00
0785	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	1.200	122,974.000	0.000	0.000	0.00
0790	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	20.000	17,021.000	-17,021.000	0.000	0.00
0795	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,300.000	67.000	-67.000	0.000	0.00
0800	05406010	001	MTL W-BEAM GD FEN ADJUSTMENT	LF	12.000	3,500.000	0.000	0.000	0.00
0805	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,125.000	19.000	0.000	0.000	0.00
0810	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,000.000	1.000	0.000	0.000	0.00
0820	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,000.000	20.000	0.000	0.000	0.00
0825	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	8.000	0.000	0.000	0.00
0830	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	10,500.000	8.000	0.000	0.000	0.00
0840	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	165.000	22.000	0.000	0.000	0.00
0845	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	740.000	2.000	0.000	0.000	0.00
0850	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,330.000	40.000	0.000	0.000	0.00
0855	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	3,920.000	36.000	0.000	0.000	0.00
0860	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	35,520.000	11.000	0.000	0.000	0.00
0870	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	32.000	15.000	0.000	0.000	0.00

0885	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.400	4,067.000	0.000	0.000	0.00
0890	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.400	8,131.000	0.000	0.000	0.00
0895	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.600	15,260.000	0.000	0.000	0.00
0900	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.650	31,420.000	0.000	0.000	0.00
0905	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.800	23,883.000	0.000	0.000	0.00
0910	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.850	47,126.000	0.000	0.000	0.00
0915	06246009	000	GROUND BOX TY D (162922)	EA	920.000	35.000	0.000	0.000	0.00
0925	06286049	000	ELC SRV TY A 240/480 060(NS)SS(T)SP(O)	EA	8,350.000	7.000	0.000	0.000	0.00
0930	06286307	000	ELC SRV TY T 120/240 000(NS)GS(N)SP(O)	EA	6,500.000	1.000	0.000	0.000	0.00
0935	06366002	001	ALUMINUM SIGNS (TY G)	SF	25.000	1,460.000	0.000	0.000	0.00
0940	06366003	001	ALUMINUM SIGNS (TY O)	SF	25.000	2,830.000	-32.000	0.000	0.00
0945	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	510.000	3.000	0.000	0.000	0.00
0950	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	625.000	152.000	0.000	0.000	0.00
0955	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	800.000	8.000	0.000	0.000	0.00
0960	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	600.000	3.000	0.000	0.000	0.00
0965	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	735.000	24.000	0.000	0.000	0.00
0970	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	865.000	8.000	0.000	0.000	0.00
0975	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	395.000	28.000	0.000	0.000	0.00
0980	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	485.000	7.000	0.000	0.000	0.00
0982	06446064		IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) CO 2 ~ Add BCMS, LRSS & Rvsd MBGF Stds	EA	2,290.510	0.000	22.000	0.000	0.00
0983	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) CO 2 ~ Add BCMS, LRSS & Rvsd MBGF Stds	EA	2,697.300	0.000	3.000	0.000	0.00
0989	06476001		INSTALL LRSS (STRUCT STEEL) CO 2 ~ Add BCMS, LRSS & Rvsd MBGF Stds	LB	5.590	0.000	8,159.000	0.000	0.00
0995	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	32,500.000	1.000	0.000	0.000	0.00
1000	06506032	000	INS OH SN SUP(30 FT CANT)	EA	21,800.000	5.000	0.000	0.000	0.00
1005	06506038	000	INS OH SN SUP(35 FT CANT)	EA	27,000.000	3.000	-1.000	0.000	0.00
1010	06506045	000	INS OH SN SUP(40 FT CANT)	EA	30,000.000	5.000	2.000	0.000	0.00
1015	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	350.000	61.000	0.000	0.000	0.00
1020	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	52.000	269.000	0.000	0.000	0.00
1025	06586018	000	INSTL DEL ASSM (D-SY)SZ 1(FLX)GND	EA	52.000	246.000	0.000	0.000	0.00
1030	06586048	000	INSTL OM ASSM (OM-2Z)(FLX)GND	EA	52.000	116.000	0.000	0.000	0.00
1035	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.500	21,082.000	0.000	0.000	0.00
1040	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	1.000	850.000	0.000	0.000	0.00
1050	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.400	3,496.000	0.000	0.000	0.00
1055	06626032	000	WK ZN PAV MRK NON-REMOV (Y)4"(BRK)	LF	0.500	444.000	0.000	0.000	0.00
1065	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	3.500	2,033.000	0.000	0.000	0.00
1075	06626056	000	WK ZN PAV MRK REMOV (TRAF BTN) TY W	EA	3.100	3,673.000	0.000	0.000	0.00
1080	06626058	000	WK ZN PAV MRK REMOV (TRAF BTN) TY Y	EA	3.100	3,269.000	0.000	0.000	0.00
1085	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	8.000	24.000	0.000	0.000	0.00
1090	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	5.000	2,000.000	0.000	0.000	0.00
1095	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	5.000	1,000.000	0.000	0.000	0.00
1100	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	5.000	1,000.000	0.000	0.000	0.00
1105	06626112	000	WK ZN PAV MRK SHT TERM RMV (W)(4")	LF	0.250	5,300.000	0.000	0.000	0.00
1110	06626113	000	WK ZN PAV MRK SHT TERM RMV (Y)(4")	LF	0.250	3,600.000	0.000	0.000	0.00
1115	06666005	007	REFL PAV MRK TY I (W)4"(DOT)(090MIL)	LF	0.750	6,161.000	-6,161.000	0.000	0.00
1120	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.900	24,527.000	0.000	0.000	0.00
1125	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	3.400	3,931.000	0.000	0.000	0.00
1130	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.150	152,929.000	-152,929.000	0.000	0.00
1135	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.150	157,545.000	-157,545.000	0.000	0.00
1140	06666214	007	REFL PAV MRK TY II (Y) 24" (SLD)	LF	2.750	592.000	0.000	0.000	0.00

1145	06666283	007	REF PROF PAV MRK TY I(W)4"(SLD)(090MIL)	LF	1.000	10,108.000	-10,108.000	0.000	0.00
1150	06666287	007	REF PROF PAV MRK TY I(Y)4"(SLD)(090MIL)	LF	1.000	11,575.000	-11,575.000	0.000	0.00
1155	06666299	007	RE PM W/RET REQ TY I (W)4"(BRK)(090MIL)	LF	0.500	34,304.000	-34,304.000	0.000	0.00
1160	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	13.000	1,650.000	0.000	0.000	0.00
1165	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	175.000	38.000	0.000	0.000	0.00
1170	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	235.000	26.000	0.000	0.000	0.00
1175	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.500	305.000	0.000	0.000	0.00
1180	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	3,367.000	0.000	0.000	0.00
1190	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.400	5,524.000	0.000	0.000	0.00
1195	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	10.500	20.000	0.000	0.000	0.00
1200	06856002	000	RELOCATE RDS FLASH BEACON ASSEMBLY	EA	8,660.000	1.000	0.000	0.000	0.00
1205	06446054	000	IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	1,565.000	1.000	0.000	0.000	0.00
1215	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	11,606.000	2.000	0.000	0.000	0.00
1220	60276004	000	JUNCTION BOX (INSTALL)	EA	720.000	20.000	0.000	0.000	0.00
1225	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	30,420.000	1.000	0.000	0.000	0.00
1230	60646001	000	ITS POLE (20 FT)(90 MPH)	EA	8,700.000	2.000	0.000	0.000	0.00
1235	60646076	000	ITS POLE MNT CAB (TY 1)(CONF 2)	EA	7,000.000	2.000	0.000	0.000	0.00
1240	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	35,120.000	11.000	0.000	0.000	0.00
1255	63596001	000	4G CELLULAR ROUTER (INSTALL ONLY)	EA	2,000.000	3.000	0.000	0.000	0.00
1260	63606001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	1,600.000	3.000	0.000	0.000	0.00
1265	63616001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	2,000.000	2.000	0.000	0.000	0.00
3800	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1,029.280	0.000	1.000	0.000	0.00
			CO 5, 1% Bond To Cover Added Item Costs At Lumberjack						
3810	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	2,562.880	0.000	4.000	0.000	0.00
			CO 10 - Lane Closures Paid per Day						
5000	06666225		PAVEMENT SEALER 6"	LF	0.320	0.000	322,277.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5001	06666226		PAVEMENT SEALER 8"	LF	0.440	0.000	8,358.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5002	06666228		PAVEMENT SEALER 12"	LF	1.260	0.000	685.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5003	06666305		RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	1.010	0.000	34,304.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5004	06666308		RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.880	0.000	152,929.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5005	06666320		RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.880	0.000	157,545.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5006	06786002		PAV SURF PREP FOR MRK (6")	LF	0.100	0.000	372,622.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5007	06786004		PAV SURF PREP FOR MRK (8")	LF	0.150	0.000	24,527.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5008	06786006		PAV SURF PREP FOR MRK (12")	LF	0.330	0.000	3,931.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5009	06786008		PAV SURF PREP FOR MRK (24")	LF	1.000	0.000	2,242.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5010	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	29.040	0.000	38.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5011	06786016		PAV SURF PREP FOR MRK (WORD)	EA	22.730	0.000	26.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5012	06666017		REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.580	0.000	6,161.000	0.000	0.00
			CO 10 - Missed Pvmt Prep & Sealer Qtys						
5013	06666285		REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.700	0.000	10,108.000	0.000	0.00

5014	06666289	CO 10 - Missed Pvmt Prep & Sealer Qtys	REF PROF PAV MRK TY I(Y)6"(SLD)(090MIL)	LF	1.700	0.000	11,575.000	0.000	0.00
		CO 10 - Missed Pvmt Prep & Sealer Qtys							
								Category Subtotal	0.00

CATEGORY 002			DESCRIPTION	BRIDGE	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1385	04276002	000	CONCRETE PAINT FINISH		SF	0.700	108,270.430	0.000	0.000	0.00
1475	04276002	000	CONCRETE PAINT FINISH		SF	0.700	107,683.000	0.000	0.000	0.00
2205	04276002	000	CONCRETE PAINT FINISH		SF	0.700	21,896.000	0.000	0.000	0.00
2295	04276002	000	CONCRETE PAINT FINISH		SF	0.700	19,587.000	0.000	0.000	0.00
2385	04506023	000	RAIL (TY SSTR)		LF	40.000	299.500	0.000	0.000	0.00
2390	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)		LF	45.000	299.500	0.000	0.000	0.00
2420	04006005	000	CEM STABIL BKFL		CY	110.000	168.000	0.000	0.000	0.00
2450	04226001	000	REINF CONC SLAB		SF	15.000	12,600.000	0.000	0.000	0.00
2455	04226015	000	APPROACH SLAB		CY	400.000	105.100	0.000	0.000	0.00
2460	04256038	000	PRESTR CONC GIRDER (TX46)		LF	135.000	1,492.120	0.000	0.000	0.00
2465	04276002	000	CONCRETE PAINT FINISH		SF	0.700	11,189.000	0.000	0.000	0.00
2475	04506023	000	RAIL (TY SSTR)		LF	40.000	656.000	0.000	0.000	0.00
2480	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	120.000	96.000	0.000	0.000	0.00
2505	04006005	000	CEM STABIL BKFL		CY	110.000	168.000	0.000	0.000	0.00
2535	04226001	000	REINF CONC SLAB		SF	15.000	12,600.000	0.000	0.000	0.00
2540	04226015	000	APPROACH SLAB		CY	400.000	105.100	0.000	0.000	0.00
2545	04256038	000	PRESTR CONC GIRDER (TX46)		LF	135.000	1,492.120	0.000	0.000	0.00
2550	04276002	000	CONCRETE PAINT FINISH		SF	0.700	11,151.000	0.000	0.000	0.00
2560	04506023	000	RAIL (TY SSTR)		LF	40.000	656.000	0.000	0.000	0.00
2565	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	120.000	96.000	0.000	0.000	0.00
2635	04506023	000	RAIL (TY SSTR)		LF	40.000	226.400	0.000	0.000	0.00
2640	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)		LF	45.000	223.800	0.000	0.000	0.00
2670	04006005	000	CEM STABIL BKFL		CY	110.000	197.200	0.000	0.000	0.00
2685	04206013	000	CL C CONC (ABUT)		CY	600.000	64.700	0.000	0.000	0.00
2700	04226001	000	REINF CONC SLAB		SF	15.000	12,613.000	0.000	0.000	0.00
2705	04226015	000	APPROACH SLAB		CY	400.000	112.300	0.000	0.000	0.00
2710	04256038	000	PRESTR CONC GIRDER (TX46)		LF	135.000	1,494.110	0.000	0.000	0.00
2715	04276002	000	CONCRETE PAINT FINISH		SF	0.700	14,213.000	0.000	0.000	0.00
2720	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)		CY	385.000	256.000	0.000	0.000	0.00
2725	04506023	000	RAIL (TY SSTR)		LF	40.000	657.000	0.000	0.000	0.00
2730	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	120.000	96.000	0.000	0.000	0.00
2755	04006005	000	CEM STABIL BKFL		CY	110.000	162.600	0.000	0.000	0.00
2765	04206013	000	CL C CONC (ABUT)		CY	600.000	59.400	0.000	0.000	0.00
2780	04226001	000	REINF CONC SLAB		SF	15.000	12,600.000	0.000	0.000	0.00
2785	04226015	000	APPROACH SLAB		CY	400.000	102.800	0.000	0.000	0.00
2790	04256038	000	PRESTR CONC GIRDER (TX46)		LF	135.000	1,492.300	0.000	0.000	0.00
2795	04276002	000	CONCRETE PAINT FINISH		SF	0.700	13,370.000	0.000	0.000	0.00
2800	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)		CY	385.000	271.500	0.000	0.000	0.00
2805	04506023	000	RAIL (TY SSTR)		LF	40.000	648.000	0.000	0.000	0.00
2810	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)		LF	120.000	92.000	0.000	0.000	0.00
2880	04506023	000	RAIL (TY SSTR)		LF	40.000	225.900	0.000	0.000	0.00
2885	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)		LF	45.000	226.700	0.000	0.000	0.00

2960	04506023	000	RAIL (TY SSTR)	LF	40.000	225.900	0.000	0.000	0.00
2965	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	226.500	0.000	0.000	0.00
3040	04506023	000	RAIL (TY SSTR)	LF	40.000	322.000	0.000	0.000	0.00
3045	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	322.000	0.000	0.000	0.00
3075	04006005	000	CEM STABIL BKFL	CY	110.000	154.000	0.000	0.000	0.00
3110	04506023	000	RAIL (TY SSTR)	LF	40.000	149.000	0.000	0.000	0.00
3115	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	149.000	0.000	0.000	0.00
3195	04506023	000	RAIL (TY SSTR)	LF	40.000	314.000	0.000	0.000	0.00
3200	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	314.000	0.000	0.000	0.00
3230	04006005	000	CEM STABIL BKFL	CY	110.000	172.600	0.000	0.000	0.00
3260	04226015	000	APPROACH SLAB	CY	400.000	79.000	0.000	0.000	0.00
3270	04276002	000	CONCRETE PAINT FINISH	SF	0.700	13,278.000	0.000	0.000	0.00
3280	04506023	000	RAIL (TY SSTR)	LF	40.000	648.000	0.000	0.000	0.00
3340	04226015	000	APPROACH SLAB	CY	400.000	79.000	0.000	0.000	0.00
3350	04276002	000	CONCRETE PAINT FINISH	SF	0.700	13,297.000	0.000	0.000	0.00
3360	04506023	000	RAIL (TY SSTR)	LF	40.000	648.000	0.000	0.000	0.00
3390	04006005	000	CEM STABIL BKFL	CY	110.000	61.000	0.000	0.000	0.00
3395	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	291.000	0.000	0.000	0.00
3410	04206013	000	CL C CONC (ABUT)	CY	600.000	33.800	0.000	0.000	0.00
3415	04206029	000	CL C CONC (CAP)	CY	800.000	256.000	0.000	0.000	0.00
3425	04206106	000	CL H CONC (CAP)	CY	900.000	120.800	0.000	0.000	0.00
3430	04226001	000	REINF CONC SLAB	SF	15.000	19,549.000	0.000	0.000	0.00
3435	04226015	000	APPROACH SLAB	CY	400.000	44.000	0.000	0.000	0.00
3440	04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	2,647.510	0.000	0.000	0.00
3445	04276002	000	CONCRETE PAINT FINISH	SF	0.700	34,505.000	0.000	0.000	0.00
3450	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	75.600	0.000	0.000	0.00
3455	04506023	000	RAIL (TY SSTR)	LF	40.000	1,161.800	0.000	0.000	0.00
3460	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	258.800	0.000	0.000	0.00
3465	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	165.000	0.000	0.000	0.00
3490	04006005	000	CEM STABIL BKFL	CY	110.000	154.000	0.000	0.000	0.00
3495	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	630.000	0.000	0.000	0.00
3500	04206013	000	CL C CONC (ABUT)	CY	600.000	54.600	0.000	0.000	0.00
3505	04206029	000	CL C CONC (CAP)	CY	800.000	36.800	0.000	0.000	0.00
3510	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	25.100	0.000	0.000	0.00
3515	04226001	000	REINF CONC SLAB	SF	15.000	12,600.010	0.000	0.000	0.00
3520	04226015	000	APPROACH SLAB	CY	400.000	64.230	0.000	0.000	0.00
3525	04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	1,492.500	0.000	0.000	0.00
3530	04276002	000	CONCRETE PAINT FINISH	SF	0.700	13,115.000	0.000	0.000	0.00
3535	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	140.000	0.000	0.000	0.00
3540	04506023	000	RAIL (TY SSTR)	LF	40.000	642.000	0.000	0.000	0.00
3545	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	82.000	0.000	0.000	0.00
3570	04006005	000	CEM STABIL BKFL	CY	110.000	154.000	0.000	0.000	0.00
3575	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	630.000	0.000	0.000	0.00
3580	04206013	000	CL C CONC (ABUT)	CY	600.000	54.600	0.000	0.000	0.00
3585	04206029	000	CL C CONC (CAP)	CY	800.000	36.800	0.000	0.000	0.00
3590	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	23.600	0.000	0.000	0.00
3595	04226001	000	REINF CONC SLAB	SF	15.000	12,600.000	0.000	0.000	0.00
3600	04226015	000	APPROACH SLAB	CY	400.000	64.000	0.000	0.000	0.00
3605	04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	1,492.500	0.000	0.000	0.00
3610	04276002	000	CONCRETE PAINT FINISH	SF	0.700	13,115.000	0.000	0.000	0.00
3615	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	160.000	0.000	0.000	0.00
3620	04506023	000	RAIL (TY SSTR)	LF	40.000	642.000	0.000	0.000	0.00

3625	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	82.000	0.000	0.000	0.00
									0.00
									Category Subtotal

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1310	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
									0.00
									Category Subtotal

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1315	96066001		FORCE ACCOUNT ID 1 4G CELLULAR ROUTER	DOL	1.000	1,000.000	0.000	0.000	0.00
1335	96066005		FORCE ACCOUNT ID 5 Drying Existing Subgrade	DOL	1.000	0.000	4,816.240	0.000	0.00
									0.00
									Category Subtotal

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1320	96066002		FORCE ACCOUNT ID 2 DYNAMIC MESSAGE SIGN	DOL	1.000	1,000.000	0.000	0.000	0.00
1325	96066003		FORCE ACCOUNT ID 3 ETHERNET SWITCH	DOL	1.000	1,000.000	0.000	0.000	0.00
1330	96066004		FORCE ACCOUNT ID 4 MPEG 4 VIDEO ENCODER	DOL	1.000	1,000.000	0.000	0.000	0.00
									0.00
									Category Subtotal

PROJECT ROW 176-3-116 CONTROL 017603116

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3815	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 7 ~ REMOVE UNIDENTIFIED PIPELINE	DOL	20,854.100	0.000	1.000	0.000	0.00
4036	72146045		REMOVE EXIST WATER PIPE (2") CO 9 - 2" Water Tie-In at Mockingbird	LF	8.480	0.000	870.000	0.000	0.00
									0.00
									Category Subtotal

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	10,000.000	488.00	440.110	4,401,100.00
01036001	000	DISPOSAL OF WATER WELLS	EA	7,550.000	5.00	5.000	37,750.00
01046001	000	REMOVING CONC (PAV)	SY	5.000	53,271.00	1,827.230	9,136.15
01056051	000	REMOVING STAB BASE AND ASPH PAV(7"-10")	SY	2.000	67,209.00	3,501.000	7,002.00
01106001	000	EXCAVATION (ROADWAY)	CY	5.000	861,535.00	780,388.000	3,901,940.00
01106003	000	EXCAVATION (SPECIAL)	CY	6.000	71,518.00	20,087.783	120,526.70
01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	8.000	1,754,365.00	1,639,668.303	13,117,346.42
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	1.000	1,243,072.00	578,040.400	578,040.40
01626002	000	BLOCK SODDING	SY	3.000	309,884.00	35,819.530	107,458.59
01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.100	853,698.00	665,514.190	66,551.43
01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.100	853,698.00	389,559.040	38,955.91
01686001	000	VEGETATIVE WATERING	MG	23.000	73,625.00	7,025.050	161,576.15
02476133	003	FL BS (RDWY DEL) (TY D GR 1-2)	TON	35.000	12,149.00	2,272.530	79,538.55
02606004	000	LIME (QUICKLIME (DRY))	TON	165.000	10,313.00	5,671.490	935,795.85
02606011	000	LIME TRT (EXST MATL) (12")	SY	2.000	332,215.00	194,103.540	388,207.08
02756001	000	CEMENT	TON	150.000	5,626.00	2,499.617	374,942.55
02756005	000	CEMENT TREAT (EXIST MATL)(12")	SY	2.000	332,215.00	138,590.350	277,180.70
03106009	000	PRIME COAT (MC-30)	GAL	4.000	165,809.00	61,839.050	247,356.20
03416008	003	D-GR HMA TY-B PG64-22	TON	80.000	140,413.00	62,389.560	4,991,164.80
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	295,000.00	45,221.380	45,221.38
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	169,000.00	-2,871.530	-2,871.53
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	50.000	165,764.00	33,162.061	1,658,103.05
03606007	000	CONC PVMT (CONT REINF - CRCP) (13")	SY	55.000	383,552.00	140,114.307	7,706,286.89
03606014	000	CONC PVMT (CONT REINF - CRCP) (11.5")	SY	55.000	29,873.00	12,873.975	708,068.63
04006005	000	CEM STABIL BKFL	CY	110.000	4,748.80	4,259.768	468,574.48
04006006	000	CUT & RESTORING PAV	SY	145.000	235.00	157.720	22,869.40
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	3,375.00	2,044.000	2,044.00
04166001	000	DRILL SHAFT (18 IN)	LF	55.000	665.00	672.130	36,967.15
04166002	000	DRILL SHAFT (24 IN)	LF	65.000	1,033.00	1,040.030	67,601.95
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	26,254.00	26,335.000	3,950,250.00
04166011	000	DRILL SHAFT (78 IN)	LF	780.000	66.00	33.000	25,740.00
04166096	000	DRILL SHAFT (90 IN)	LF	850.000	165.00	165.000	140,250.00
04206013	000	CL C CONC (ABUT)	CY	600.000	1,275.80	1,276.800	766,080.00
04206029	000	CL C CONC (CAP)	CY	800.000	2,002.40	2,002.400	1,601,920.00
04206037	000	CL C CONC (COLUMN)	CY	1,000.000	1,168.59	1,183.030	1,183,030.00
04226001	000	REINF CONC SLAB	SF	15.000	469,599.00	469,599.000	7,043,985.00
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	8.000	15,000.00	15,000.000	120,000.00
04226015	000	APPROACH SLAB	CY	400.000	1,856.70	1,751.570	700,628.00
04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	185.000	1,781.54	1,781.540	329,584.90
04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	195.000	1,484.62	1,484.620	289,500.90
04256035	000	PRESTR CONC GIRDER (TX28)	LF	120.000	12,229.89	12,229.890	1,467,586.80
04256036	000	PRESTR CONC GIRDER (TX34)	LF	135.000	1,911.95	1,911.950	258,113.25
04256037	000	PRESTR CONC GIRDER (TX40)	LF	120.000	1,789.99	1,790.060	214,807.20

04256038	000	PRESTR CONC GIRDER (TX46)	LF	135.000	5,972.18	5,972.180	806,244.30
04256039	000	PRESTR CONC GIRDER (TX54)	LF	140.000	34,594.71	34,691.930	4,856,870.20
04326001	000	RIPRAP (CONC)(4 IN)	CY	350.000	288.20	104.680	36,638.00
04326002	000	RIPRAP (CONC)(5 IN)	CY	375.000	1,767.30	632.470	237,176.25
04326006	000	RIPRAP (CONC)(CL B)	CY	375.000	63.00	143.889	53,958.38
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	385.000	505.80	197.190	75,918.15
04326025	000	RIRRAP (STONE COMMON)(DRY)(15 IN)	CY	165.000	34.00	92.260	15,222.90
04506023	000	RAIL (TY SSTR)	LF	40.000	10,426.60	8,168.000	326,720.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	45.000	8,331.40	8,648.400	389,178.00
04546004	000	ARMOR JOINT (SEALED)	LF	80.000	213.00	213.000	17,040.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	120.000	2,739.00	2,821.000	338,520.00
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	220.000	184.00	81.000	17,820.00
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	230.000	708.00	477.000	109,710.00
04626003		CONC BOX CULV (4 FT X 2 FT)	LF	434.980	708.00	101.000	43,932.98
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	220.000	1,528.00	1,510.000	332,200.00
04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	280.000	1,683.00	1,683.000	471,240.00
04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	450.000	472.00	472.000	212,400.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	60.000	7,086.00	4,247.000	254,820.00
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,500.000	3.00	2.000	9,000.00
04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	5,550.000	20.00	13.000	72,150.00
04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	6,500.000	8.00	4.000	26,000.00
04656132		INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	7,993.600	0.00	2.000	15,987.20
04656138	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-4FTX4FT)	EA	7,800.000	1.00	1.000	7,800.00
04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	5,800.000	1.00	1.000	5,800.00
04656225	001	JCT BOX (COMPL)(SPL)	EA	20,000.000	2.00	2.000	40,000.00
04666150	000	WINGWALL (FW - 0) (HW=3 FT)	EA	9,800.000	7.00	7.000	68,600.00
04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	12,000.000	4.00	4.000	48,000.00
04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	12,000.000	4.00	4.000	48,000.00
04666167	000	WINGWALL (FW - S) (HW=6 FT)	EA	14,500.000	3.00	3.000	43,500.00
04666193	000	WINGWALL (PW - 2) (HW=4 FT)	EA	14,500.000	1.00	1.000	14,500.00
04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	16,000.000	2.00	2.000	32,000.00
04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	16,000.000	2.00	2.000	32,000.00
04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	30,000.000	1.00	1.000	30,000.00
04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	35,000.000	2.00	2.000	70,000.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	2,700.000	4.00	2.000	5,400.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,700.000	18.00	13.000	35,100.00
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	3,000.000	41.00	31.000	93,000.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	3,000.000	97.00	31.000	93,000.00
04966001	000	REMOV STR (BOX CULVERT)	EA	4,500.000	4.00	1.000	4,500.00
04966016	000	REMOV STR (PIPE)	EA	2,000.000	64.00	5.000	10,000.00
05006001	000	MOBILIZATION	LS	9,928,237.450	1.00	0.900	8,935,413.71
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,200.000	51.00	42.000	344,400.00
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	14,162.00	12,792.500	486,115.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.500	14,162.00	5,421.000	46,078.50
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	36.000	251.00	2,459.440	88,539.84
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.000	251.00	222.000	1,776.00
05066034	004	CONSTRUCTION PERIMETER FENCE	LF	2.000	26,975.00	66,986.000	133,972.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.800	9,591.00	47,521.000	180,579.80
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.850	9,591.00	26,592.000	22,603.20

05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.250	1,224.00	1,467.000	7,701.75
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	1,224.00	215.000	430.00
05086001	000	CONSTRUCTING DETOURS	SY	78.000	72,076.00	3,026.450	236,063.10
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	95.000	1,300.00	1,040.000	98,800.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	95.000	80.00	80.000	7,600.00
05406001	901	MTL W-BEAM GD FEN (TIM POST)	LF	21.300	0.00	1,675.000	35,677.50
		Revised Unit Price					
05406006	901	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,385.730	0.00	18.000	24,943.14
		Revised Unit Price					
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,450.000	72.00	18.000	44,100.00
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	22.000	10,000.00	1,974.000	43,428.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.000	35,443.00	13,826.000	138,260.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.000	4,236.00	444.000	11,100.00
06186062	000	CONDT (RM) (3/4")	LF	17.000	1,840.00	607.000	10,319.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,045.000	132.00	19.000	19,855.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	91.000	78.00	2.000	182.00
06476003	000	REMOVE LRSA	EA	455.000	3.00	1.000	455.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.200	93,016.00	3,632.000	726.40
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.200	87,802.00	3,780.000	756.00
06626050	000	WK ZN PAV MRK REMOV (REFL) TY II-A-A	EA	3.500	1,223.00	47.000	164.50
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.250	141,156.00	3,433.000	858.25
40216001		TIP TESTING(DRILL SHAFT)	EA	10,551.670	0.00	3.000	31,655.01
		CO 3 ~ Drilled Shaft Tip Testing					
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,950.000	12.00	4.000	75,800.00
61856002	002	TMA (STATIONARY)	DAY	160.000	910.00	50.000	8,000.00
61856005	002	TMA (MOBILE OPERATION)	DAY	162.000	128.00	2.000	324.00
72146002	001	WATER MAIN (PVC) (DR 18 C900) (12")	LF	85.000	239.00	239.000	20,315.00
72146003	001	WATER MAIN (PVC) (DR 18 C900) (8")	LF	68.000	274.00	274.000	18,632.00
72146004	001	WATER MAIN (PVC) (DR 18 C900) (6")	LF	70.000	3,935.00	3,935.000	275,450.00
72146005	001	WATER MAIN (PVC) (DR 18 C900) (4")	LF	28.630	0.00	94.000	2,691.22
72146011	001	CASING (STEEL) (BY OPEN CUT) (20")	LF	160.000	240.00	240.000	38,400.00
72146012	001	CASING (STEEL) (BY OPEN CUT) (16")	LF	130.000	450.00	450.000	58,500.00
72146015	001	CASING (STEEL) (BY DRY BORE) (14")	LF	125.000	700.00	700.000	87,500.00
72146021	001	GATE VALVE & BOX (8")	EA	3,200.000	2.00	2.000	6,400.00
72146022	001	GATE VALVE & BOX (6")	EA	2,900.000	6.00	6.000	17,400.00
72146025	001	CONNECT TO EXISTING MAIN (12")	EA	5,000.000	2.00	3.000	15,000.00
72146026	001	CONNECT TO EXISTING MAIN (8")	EA	3,900.000	2.00	2.000	7,800.00
72146027	001	CONNECT TO EXISTING MAIN (6")	EA	4,500.000	4.00	4.000	18,000.00
72146031	001	FIRE HYDRANT ASSEMBLY	EA	6,200.000	9.00	9.000	55,800.00
72146035	001	REMOVE WATER MAIN (6")	LF	5.000	1,338.00	1,262.000	6,310.00
72146041	001	WATER MAIN (PVC) (SDR 21 D2241) (2")	LF	45.000	250.00	250.000	11,250.00
72146042	001	CASING (STEEL) (BY OPEN CUT) (14")	LF	125.000	450.00	450.000	56,250.00
72146043	001	CASING (STEEL) (BY OPEN CUT) (6")	LF	75.000	715.00	715.000	53,625.00
72146044	001	CONNECT TO EXISTING MAIN (2")	EA	1,100.000	2.00	2.000	2,200.00
72146044		CONNECT TO EXISTING MAIN (2")	EA	2,510.200	2.00	1.000	2,510.20
		CO 9 - 2" Water Tie-In at Mockingbird					
72146045	001	REMOVE EXIST WATER PIPE (2")	LF	7.000	940.00	940.000	6,580.00
72146046	001	REMOVE EXIST WATER PIPE (8")	LF	10.000	656.00	569.000	5,690.00
72146047	001	REMOVE EXIST WATER PIPE (12")	LF	14.000	470.00	470.000	6,580.00

72146048	001	GATE VALVE & BOX (2")	EA	1,650.000	2.00	2.000	3,300.00
72146049		UNCASED BORE (4")	LF	60.450	0.00	40.000	2,418.00
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	4,716,398.330	4,716,398.33
96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	217,089.680	217,089.68
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	790.390	790.39
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	4,271.090	0.00	1.000	4,271.09
		CO 9 - Mobilization					
96106001		ON THE JOB TRAINING	DOL	0.800	1,000.00	1,780.300	1,424.24
TOTAL ITEM EARNINGS TO DATE							\$84,801,109.14