



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **04/08/24**

CONTRACT ID: **017702057**
 PROJECT: **F 2023(773)**
 CONTRACT: **06233402**
 AWARD AMOUNT: **\$189,820,653.98**
 PROJECTED AMOUNT: **\$190,332,654.01**
 ADJ. PROJECTED AMOUNT: **\$190,332,654.01**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **US 59**
 DISTRICT NAME: **LUFKIN**
 COUNTY: **SAN JACINTO**
 AREA ENGINEER: **Clint Jones, P.E.**
 AREA NUMBER: **052**

ESTIMATE NUMBER: **0005**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/01/2024** to **03/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **15.76**
 % TIME USED: **5.50**
 % RETAINAGE: **0.00**

LETTING DATE: **06/27/2023**
 AWARD DATE: **08/16/2023**
 NOTICE TO PROCEED DATE: **09/08/2023**
 WORK BEGIN DATE: **12/14/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$29,989,230.00	\$16,714,402.91	\$13,274,827.09
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$29,989,230.00	\$16,714,402.91	\$13,274,827.09
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$29,989,230.00	\$16,714,402.91	\$13,274,827.09

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 12/14/2023
TIME CHARGES BEGIN: 12/07/2023
BID DAYS: 1,309
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 1,309
DAYS CHARGED TO DATE: 72
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$4,265.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$4,265.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
03/01/2024	1		
03/02/2024		1 SATURDAY	
03/03/2024		1 SUNDAY	
03/04/2024	1		
03/05/2024	1		
03/06/2024	1		
03/07/2024	1		
03/08/2024	1		
03/09/2024		1 SATURDAY	
03/10/2024		1 SUNDAY	
03/11/2024	1		
03/12/2024	1		
03/13/2024	1		
03/14/2024	1		
03/15/2024	1		
03/16/2024		1 SATURDAY	
03/17/2024		1 SUNDAY	
03/18/2024	1		
03/19/2024	1		
03/20/2024	1		
03/21/2024		1 RAIN	
03/22/2024	1		
03/23/2024	1		
03/24/2024		1 SUNDAY	
03/25/2024	1		
03/26/2024	1		
03/27/2024	1		
03/28/2024	1		
03/29/2024		1 HOLIDAY TRAFFIC	
03/30/2024		1 SATURDAY	
03/31/2024		1 SUNDAY	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	20	11
		<hr/>
		1
		1
		4
		5

WORK PERFORMED THIS PERIOD

PROJECT F 2023(773) CONTROL 017702057
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0060	01006002	000	PREPARING ROW	STA	51,060.740	44.470	\$2,270,671.11	180.00	162.68
0095	01106001	000	EXCAVATION (ROADWAY)	CY	10.350	2,940.600	\$30,435.21	111,065.00	2,940.60
0105	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.680	29,022.900	\$251,918.77	558,983.00	44,493.05
0245	04006005	000	CEM STABIL BKFL	CY	129.580	181.000	\$23,453.98	1,114.00	181.00
0345	04646003	001	RC PIPE (CL III)(18 IN)	LF	114.050	272.000	\$31,021.60	656.00	272.00
0350	04646005	001	RC PIPE (CL III)(24 IN)	LF	113.630	157.000	\$17,839.91	1,441.00	157.00
0375	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	6,960.490	1.000	\$6,960.49	1.00	1.00
0385	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,971.850	16.000	\$31,549.60	28.00	16.00
0390	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,191.840	1.000	\$2,191.84	1.00	1.00
0400	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,469.850	4.000	\$9,879.40	20.00	4.00
0425	05006001	000	MOBILIZATION	LS	18,900,000.000	0.100	\$1,890,000.00	0.40	0.30
0430	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	772.910	1.000	\$772.91	87.00	4.00
0435	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	47.050	48.000	\$2,258.40	1,755.00	234.00
0445	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	43.080	305.560	\$13,163.52	232.00	523.79
0455	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.100	1,466.000	\$6,010.60	21,152.00	5,311.00
1205	96016001		MATERIAL ON HAND	DOL	1.000	253,307.990	\$253,307.99	1,000.00	549,307.99

CATEGORY 005 DESCRIPTION BRIDGE: 112040017702567 [US 59 ML AT A4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1610	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	-150.000	-\$33,037.50	944.00	0.00

CATEGORY 016 DESCRIPTION BRIDGE: 112040017702581 [US 59 SBFR OVER WETLANDS AT /

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2775	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	811.000	\$178,622.75	1,981.00	811.00
2790	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	7.800	\$9,811.00	71.10	7.80

CATEGORY 017 DESCRIPTION BRIDGE: 112040017702582 [US 59 SBFR AT A4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2885	04166002	000	DRILL SHAFT (24 IN)	LF	109.610	228.000	\$24,991.08	708.00	708.00

CATEGORY 018 DESCRIPTION BRIDGE: 112040017702583 [US 59 SBFR OVER WETLANDS AT /

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3005	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	1,477.000	\$325,309.25	4,978.00	3,850.00
3015	04206029	001	CL C CONC (CAP)	CY	1,302.800	206.400	\$268,897.92	395.60	206.40
3020	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	57.600	\$72,450.43	100.20	66.00

PROJECT F 2023(992) CONTROL 017703099

CATEGORY 001			DESCRIPTION	ROADWAY				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
3230	01006002	000	PREPARING ROW	STA	51,060.740	81.650	\$4,169,109.42	163.00	81.65
3275	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.680	33,663.600	\$292,200.05	364,502.00	33,663.60
3640	05006001	000	MOBILIZATION	LS	18,900,000.000	0.150	\$2,835,000.00	0.60	0.45
3645	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	47.050	241.000	\$11,339.05	2,095.00	454.00
3665	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.100	166.000	\$680.60	3,936.00	1,953.00
4290	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	26,400.000	1.000	\$26,400.00	6.00	1.00
4310	61856002	002	TMA (STATIONARY)	DAY	428.110	1.500	\$642.17	24.00	8.50

CATEGORY 003			DESCRIPTION	BRIDGE: 201460017703159 [CULVERT A8 UTURN]				Total Bid Quantity	QTY Paid To Date
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE		
4430	04006005	000	CEM STABIL BKFL	CY	129.580	82.680	\$10,713.67	344.00	82.68
4440	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	1,127.990	213.000	\$240,261.87	497.00	213.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$13,274,827.09

CONTRACT LINE ITEMS

PROJECT F 2023(773) CONTROL 017702057
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	51,060.740	180.000	0.000	162.68	8,306,561.19
0095	01106001	000	EXCAVATION (ROADWAY)	CY	10.350	111,065.000	0.000	2,940.60	30,435.21
0100	01106003	000	EXCAVATION (SPECIAL)	CY	15.180	7,965.000	0.000	1,613.35	24,490.65
0105	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.680	558,983.000	0.000	44,493.05	386,199.67
0245	04006005	000	CEM STABIL BKFL	CY	129.580	1,114.000	0.000	181.00	23,453.98
0345	04646003	001	RC PIPE (CL III)(18 IN)	LF	114.050	656.000	0.000	272.00	31,021.60
0350	04646005	001	RC PIPE (CL III)(24 IN)	LF	113.630	1,441.000	0.000	157.00	17,839.91
0375	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	6,960.490	1.000	0.000	1.00	6,960.49
0385	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,971.850	28.000	0.000	16.00	31,549.60
0390	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,191.840	1.000	0.000	1.00	2,191.84
0400	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,469.850	20.000	0.000	4.00	9,879.40
0425	05006001	000	MOBILIZATION	LS	18,900,000.000	0.400	0.000	0.30	5,670,000.00
0430	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	772.910	87.000	0.000	4.00	3,091.64
0435	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	47.050	1,755.000	0.000	234.00	11,009.70
0445	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	43.080	232.000	0.000	523.79	22,564.86
0455	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.100	21,152.000	0.000	5,311.00	21,775.10
0460	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.950	21,152.000	0.000	983.00	933.85
0905	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	3.450	4,790.000	0.000	200.00	690.00
0910	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	3.250	52,370.000	0.000	1,836.00	5,967.00
0925	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	387.000	0.000	28.00	420.00
0930	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	3.450	36,438.000	0.000	874.00	3,015.30
1065	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.990	2,495.000	0.000	18.00	71.82
1070	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.460	23,580.000	0.000	3,031.00	1,394.26
1150	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	26,400.000	6.000	0.000	2.00	52,800.00
1185	61856002	002	TMA (STATIONARY)	DAY	428.110	1.000	0.000	0.50	214.06
1190	61856005	002	TMA (MOBILE OPERATION)	DAY	789.060	191.000	0.000	3.00	2,367.18
1205	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	549,307.99	549,307.99

Category Subtotal \$15,216,206.30

CATEGORY 016 DESCRIPTION BRIDGE: 112040017702581 [US 59 SBFR OVER WETLAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2775	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	1,981.000	0.000	811.00	178,622.75
2790	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	71.100	0.000	7.80	9,811.00

Category Subtotal \$188,433.75

CATEGORY 017 DESCRIPTION BRIDGE: 112040017702582 [US 59 SBFR AT A4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2885	04166002	000	DRILL SHAFT (24 IN)	LF	109.610	708.000	0.000	708.00	77,603.88

Category Subtotal \$77,603.88

CATEGORY 018 DESCRIPTION BRIDGE: 112040017702583 [US 59 SBFR OVER WETLAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3005	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	4,978.000	0.000	3,850.00	847,962.50
3015	04206029	001	CL C CONC (CAP)	CY	1,302.800	395.600	0.000	206.40	268,897.92
3020	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	100.200	0.000	66.00	83,016.12
Category Subtotal									\$1,199,876.54

CATEGORY 019 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1225	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	15,000.000	0.000	8,499.74	8,499.74
Category Subtotal									\$8,499.74

PROJECT F 2023(992) CONTROL 017703099

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3230	01006002	000	PREPARING ROW	STA	51,060.740	163.000	0.000	81.65	4,169,109.42
3275	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.680	364,502.000	0.000	33,663.60	292,200.05
3640	05006001	000	MOBILIZATION	LS	18,900,000.000	0.600	0.000	0.45	8,505,000.00
3645	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	47.050	2,095.000	0.000	454.00	21,360.70
3665	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.100	3,936.000	0.000	1,953.00	8,007.30
4290	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	26,400.000	6.000	0.000	1.00	26,400.00
4310	61856002	002	TMA (STATIONARY)	DAY	428.110	24.000	0.000	8.50	3,638.94
Category Subtotal									\$13,025,716.41

CATEGORY 003 DESCRIPTION BRIDGE: 201460017703159 [CULVERT A8 UTURN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4430	04006005	000	CEM STABIL BKFL	CY	129.580	344.000	0.000	82.68	10,713.67
4435	04206076	001	CL E CONC (SEAL SLAB)	CY	244.810	171.000	0.000	89.53	21,917.84
4440	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	1,127.990	497.000	0.000	213.00	240,261.87
Category Subtotal									\$272,893.38

PROJECT F 2023(773) CONTROL 017702057

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	4.020	69,057.000	0.000	0.000	0.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	11.510	385.000	0.000	0.000	0.00
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.160	773.000	0.000	0.000	0.00
0080	01046021	000	REMOVING CONC (CURB)	LF	13.320	534.000	0.000	0.000	0.00
0085	01056074	000	REMOVING STAB BASE AND ASPH PAV (4")	SY	3.280	17,869.000	0.000	0.000	0.00
0090	01056109	000	REMOVING STAB BASE & ASPH PAV (8"-19")	SY	8.180	152,308.000	0.000	0.000	0.00

CONTRACT ID	017702057	ESTIMATE	0005	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 25	
0110	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	82.560	30,468.000	0.000	0.000	0.00
0115	01326030	000	EMBANKMENT (FINAL)(DENS CONT)(TY C3)	CY	90.220	2,307.000	0.000	0.000	0.00
0120	01346002	000	BACKFILL (TY B)	STA	411.140	3.000	0.000	0.000	0.00
0125	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.580	440,197.000	0.000	0.000	0.00
0130	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.200	440,197.000	0.000	0.000	0.00
0135	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	220,109.000	0.000	0.000	0.00
0140	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.150	220,109.000	0.000	0.000	0.00
0145	01646069	000	BOND FBR MTRX SEED(PERM)(RURAL)(CLAY)	AC	3,755.710	90.950	0.000	0.000	0.00
0150	01686001	000	VEGETATIVE WATERING	MG	54.670	17,608.300	0.000	0.000	0.00
0155	02476501	003	FL BS(RDWY DEL)(TYD GR 1-2 GR 5)(F POS)	CY	51.440	54,524.000	0.000	0.000	0.00
0160	02606004	000	LIME (QUICKLIME (DRY))	TON	342.860	2,128.000	0.000	0.000	0.00
0165	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.930	163,555.000	0.000	0.000	0.00
0170	02756001	000	CEMENT	TON	263.430	829.000	0.000	0.000	0.00
0175	02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.570	163,555.000	0.000	0.000	0.00
0180	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	1.560	327,061.000	0.000	0.000	0.00
0185	02756099	000	CEMENT ALT 1X	TON	219.530	1,961.000	0.000	0.000	0.00
0190	03106009	000	PRIME COAT (MC-30)	GAL	7.780	65,410.000	0.000	0.000	0.00
0195	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	264.470	8.000	0.000	0.000	0.00
0200	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.820	360.000	0.000	0.000	0.00
0205	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	159.880	500.000	0.000	0.000	0.00
0210	03546045	000	PLANE ASPH CONC PAV (2")	SY	3.480	999.000	0.000	0.000	0.00
0215	03546068	000	PLANE ASPH CONC PAV (2"-3")	SY	4.300	9,664.000	0.000	0.000	0.00
0220	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	67.430	139,959.000	0.000	0.000	0.00
0225	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	82.550	164,633.000	0.000	0.000	0.00
0230	03606043	001	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	112.230	1,912.000	0.000	0.000	0.00
0235	03606045	001	CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	125.530	8,148.000	0.000	0.000	0.00
0240	03616052	000	FULL - DEPTH REPAIR CRCP (8"-14")	SY	507.780	500.000	0.000	0.000	0.00
0250	04006006	000	CUT & RESTORING PAV	SY	539.930	70.000	0.000	0.000	0.00
0255	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	95.600	85.000	0.000	0.000	0.00
0260	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	200.000	0.000	0.000	0.00
0265	04036001	000	TEMPORARY SPL SHORING	SF	49.550	2,080.000	0.000	0.000	0.00
0270	04166002	000	DRILL SHAFT (24 IN)	LF	109.610	42.000	0.000	0.000	0.00
0275	04166005	000	DRILL SHAFT (42 IN)	LF	485.000	17.000	0.000	0.000	0.00
0280	04166006	000	DRILL SHAFT (48 IN)	LF	404.530	22.000	0.000	0.000	0.00
0285	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	138.300	14.000	0.000	0.000	0.00
0290	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	500.000	102.000	0.000	0.000	0.00
0295	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	595.000	30.000	0.000	0.000	0.00
0300	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	627.960	330.000	0.000	0.000	0.00
0305	04206066	001	CL C CONC (RAIL FOUNDATION)	CY	490.230	174.000	0.000	0.000	0.00
0310	04236001	000	RETAINING WALL (MSE)	SF	30.530	62,888.000	0.000	0.000	0.00
0315	04236003	000	RETAINING WALL (TEMP WALL)	SF	100.000	465.000	0.000	0.000	0.00
0320	04326001	000	RIPRAP (CONC)(4 IN)	CY	661.170	131.000	0.000	0.000	0.00
0325	04326003	000	RIPRAP (CONC)(6 IN)	CY	690.220	28.000	0.000	0.000	0.00
0330	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	831.800	2.500	0.000	0.000	0.00
0335	04506023	001	RAIL (TY SSTR)	LF	50.240	3,731.000	0.000	0.000	0.00
0340	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	275.960	75.000	0.000	0.000	0.00
0355	04646008	001	RC PIPE (CL III)(36 IN)	LF	135.790	240.000	0.000	0.000	0.00
0360	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	8,602.790	2.000	0.000	0.000	0.00
0365	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,455.510	1.000	0.000	0.000	0.00
0370	04656146	001	INLET (COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	7,661.350	7.000	0.000	0.000	0.00
0380	04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	12,345.040	6.000	0.000	0.000	0.00
0395	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,469.850	2.000	0.000	0.000	0.00

0405	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,814.850	6.000	0.000	0.000	0.00
0410	04966001	000	REMOV STR (BOX CULVERT)	EA	5,473.480	13.000	0.000	0.000	0.00
0415	04966007	000	REMOV STR (PIPE)	LF	19.490	7,764.000	0.000	0.000	0.00
0420	04966016	000	REMOV STR (PIPE)	EA	1,273.480	63.000	0.000	0.000	0.00
0440	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.940	1,755.000	0.000	0.000	0.00
0450	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	11.440	232.000	0.000	0.000	0.00
0465	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	14.090	180.000	0.000	0.000	0.00
0470	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.620	180.000	0.000	0.000	0.00
0475	05086001	000	CONSTRUCTING DETOURS	SY	110.040	20,228.000	0.000	0.000	0.00
0480	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	19.040	9,664.000	0.000	0.000	0.00
0485	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	43.880	1,120.000	0.000	0.000	0.00
0490	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	93.980	240.000	0.000	0.000	0.00
0495	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	18.190	1,120.000	0.000	0.000	0.00
0500	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	26.610	240.000	0.000	0.000	0.00
0505	05126089	000	PTB(FRN&INSTL)(SSCB OR CSB)(TY1)OR(STL)	LF	46.050	8,820.000	0.000	0.000	0.00
0510	05126090	000	PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	8.860	18,540.000	0.000	0.000	0.00
0515	05126091	000	PTB(REMOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	12.490	8,820.000	0.000	0.000	0.00
0520	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	19,688.000	0.000	0.000	0.00
0525	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	251.190	250.000	0.000	0.000	0.00
0530	05296010	000	CONC CURB (U-TURN)	LF	32.860	331.000	0.000	0.000	0.00
0535	05306004	000	DRIVEWAYS (CONC)	SY	76.660	4,177.000	0.000	0.000	0.00
0540	05306005	000	DRIVEWAYS (ACP)	SY	61.740	130.000	0.000	0.000	0.00
0545	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.400	28,446.000	0.000	0.000	0.00
0550	05366002	000	CONC MEDIAN	SY	59.860	3,974.000	0.000	0.000	0.00
0555	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	21.500	4,400.000	0.000	0.000	0.00
0560	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,975.000	33.000	0.000	0.000	0.00
0565	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	1,770.000	0.000	0.000	0.00
0570	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	150.000	6.000	0.000	0.000	0.00
0575	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	2.000	0.000	0.000	0.00
0580	05436021	000	REMOVE CABLE BARRIER	LF	8.670	78.000	0.000	0.000	0.00
0585	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	861.700	1.000	0.000	0.000	0.00
0590	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,975.000	31.000	0.000	0.000	0.00
0595	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	150.000	8.000	0.000	0.000	0.00
0600	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,500.000	11.000	0.000	0.000	0.00
0605	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	900.000	6.000	0.000	0.000	0.00
0610	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	24,500.000	4.000	0.000	0.000	0.00
0615	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,400.000	5.000	0.000	0.000	0.00
0620	05526003	000	WIRE FENCE (TY C)	LF	30.060	500.000	0.000	0.000	0.00
0625	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	710.000	8.000	0.000	0.000	0.00
0630	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	250.000	3.000	0.000	0.000	0.00
0635	05606008	000	MAILBOX INSTALL-D (WC-POST) TY 3	EA	295.000	1.000	0.000	0.000	0.00
0640	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,300.000	8.000	0.000	0.000	0.00
0645	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	50,250.000	9.000	0.000	0.000	0.00
0650	06176001	000	TEMP RD IL (RD IL ASM)	EA	5,900.000	7.000	0.000	0.000	0.00
0655	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	9.500	60.000	0.000	0.000	0.00
0660	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	11.000	6,760.000	0.000	0.000	0.00
0665	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	14.300	1,035.000	0.000	0.000	0.00
0670	06186064	000	CONDT (RM) (1")	LF	29.000	435.000	0.000	0.000	0.00
0675	06186070	000	CONDT (RM) (2")	LF	38.000	200.000	0.000	0.000	0.00
0680	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.700	565.000	0.000	0.000	0.00
0685	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.700	1,890.000	0.000	0.000	0.00
0690	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.100	7,900.000	0.000	0.000	0.00

CONTRACT ID	017702057	ESTIMATE	0005	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 25	
0695	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.150	21,970.000	0.000	0.000	0.00
0700	06206015	000	ELEC CONDR (NO.2) BARE	LF	3.500	1,405.000	0.000	0.000	0.00
0705	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.600	5,600.000	0.000	0.000	0.00
0710	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,175.000	8.000	0.000	0.000	0.00
0715	06246009	000	GROUND BOX TY D (162922)	EA	1,050.000	13.000	0.000	0.000	0.00
0720	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,225.000	23.000	0.000	0.000	0.00
0725	06286001	000	RELOCATE ELECTRICAL SERVICES	EA	1,900.000	1.000	0.000	0.000	0.00
0730	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	8,045.000	4.000	0.000	0.000	0.00
0735	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	8,325.000	1.000	0.000	0.000	0.00
0740	06366002	001	ALUMINUM SIGNS (TY G)	SF	24.000	383.250	0.000	0.000	0.00
0745	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	551.500	0.000	0.000	0.00
0750	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	1.000	0.000	0.000	0.00
0755	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	15.000	0.000	0.000	0.00
0760	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	555.000	3.000	0.000	0.000	0.00
0765	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	740.000	1.000	0.000	0.000	0.00
0770	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	760.000	7.000	0.000	0.000	0.00
0775	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	875.000	4.000	0.000	0.000	0.00
0780	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,000.000	2.000	0.000	0.000	0.00
0785	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	735.000	6.000	0.000	0.000	0.00
0790	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	750.000	1.000	0.000	0.000	0.00
0795	06446058	000	IN SM RD SN SUP&AM TYTWT(1)UB(P)	EA	510.000	2.000	0.000	0.000	0.00
0800	06446059	000	IN SM RD SN SUP&AM TYTWT(1)UB(T)	EA	595.000	1.000	0.000	0.000	0.00
0805	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	310.000	38.000	0.000	0.000	0.00
0810	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	370.000	17.000	0.000	0.000	0.00
0815	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,610.000	2.000	0.000	0.000	0.00
0820	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,695.000	3.000	0.000	0.000	0.00
0825	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	4,200.000	5.000	0.000	0.000	0.00
0830	06446076	000	REMOVE SM RD SN SUP&AM	EA	95.000	85.000	0.000	0.000	0.00
0835	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.500	1,775.200	0.000	0.000	0.00
0840	06476003	000	REMOVE LRSA	EA	400.000	2.000	0.000	0.000	0.00
0845	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	56,150.000	1.000	0.000	0.000	0.00
0850	06506045	000	INS OH SN SUP(40 FT CANT)	EA	81,800.000	1.000	0.000	0.000	0.00
0855	06506124	000	INS OH SN SUP(115 FT BRDG)	EA	149,350.000	1.000	0.000	0.000	0.00
0860	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	400.000	30.500	0.000	0.000	0.00
0865	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	25.000	154.000	0.000	0.000	0.00
0870	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	25.000	72.000	0.000	0.000	0.00
0875	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	25.000	158.000	0.000	0.000	0.00
0880	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	35.000	40.000	0.000	0.000	0.00
0885	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	35.000	36.000	0.000	0.000	0.00
0890	06586109	000	INSTL OM ASSM (OM-2Z)(WFLX)SRF(BI)	EA	65.000	5.000	0.000	0.000	0.00
0895	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.750	12,064.000	0.000	0.000	0.00
0900	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.750	11,526.000	0.000	0.000	0.00
0915	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	5.500	558.000	0.000	0.000	0.00
0920	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	7.250	270.000	0.000	0.000	0.00
0935	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	7.250	790.000	0.000	0.000	0.00
0940	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	0.710	928.000	0.000	0.000	0.00
0945	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.860	16,345.000	0.000	0.000	0.00
0950	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	1.670	1,308.000	0.000	0.000	0.00
0955	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	1.670	686.000	0.000	0.000	0.00
0960	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.710	17,200.000	0.000	0.000	0.00
0965	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.550	17,200.000	0.000	0.000	0.00
0970	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	0.550	928.000	0.000	0.000	0.00

0975	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.550	75,289.000	0.000	0.000	0.00
0980	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.670	13,115.000	0.000	0.000	0.00
0985	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	0.700	1,308.000	0.000	0.000	0.00
0990	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.550	76,049.000	0.000	0.000	0.00
0995	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	0.700	686.000	0.000	0.000	0.00
1000	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.550	17,200.000	0.000	0.000	0.00
1005	06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.010	34,990.000	0.000	0.000	0.00
1010	06666297	007	RE PROF PM TYI (BLK)6"(SHADOW)(090MIL)	LF	1.010	12,470.000	0.000	0.000	0.00
1015	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.770	29,670.000	0.000	0.000	0.00
1020	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.750	90,853.000	0.000	0.000	0.00
1025	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.750	114,623.000	0.000	0.000	0.00
1030	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.000	120.000	0.000	0.000	0.00
1035	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	180.000	4.000	0.000	0.000	0.00
1040	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	7.000	0.000	0.000	0.00
1045	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	365.000	4.000	0.000	0.000	0.00
1050	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	150.000	2.000	0.000	0.000	0.00
1055	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	260.000	6.000	0.000	0.000	0.00
1060	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	42.000	19.000	0.000	0.000	0.00
1075	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.650	89,359.000	0.000	0.000	0.00
1080	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.770	3,230.000	0.000	0.000	0.00
1085	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	186,666.000	0.000	0.000	0.00
1090	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	13,115.000	0.000	0.000	0.00
1095	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.400	1,994.000	0.000	0.000	0.00
1100	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.800	120.000	0.000	0.000	0.00
1105	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	20.000	4.000	0.000	0.000	0.00
1110	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	35.000	7.000	0.000	0.000	0.00
1115	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	35.000	4.000	0.000	0.000	0.00
1120	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	10.000	2.000	0.000	0.000	0.00
1125	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	6.000	0.000	0.000	0.00
1130	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.000	19.000	0.000	0.000	0.00
1135	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	145.990	110.000	0.000	0.000	0.00
1140	30776041	000	SP MIXES SP-D PG64-22	TON	131.180	17,989.000	0.000	0.000	0.00
1145	30776084	000	SP MIXES SP-D PG64-22 (EXEMPT)	TON	317.360	1,048.000	0.000	0.000	0.00
1155	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,850.000	1.000	0.000	0.000	0.00
1160	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	8,925.000	1.000	0.000	0.000	0.00
1165	60646019	001	ITS POLE (40 FT)(90 MPH)	EA	13,900.000	1.000	0.000	0.000	0.00
1170	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,200.000	1.000	0.000	0.000	0.00
1175	61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	42,600.000	1.000	0.000	0.000	0.00
1180	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	35,850.000	8.000	0.000	0.000	0.00
1195	64766002	000	RELOCATE HIGH MAST LIGHTING ASSEMBLY	EA	15,000.000	3.000	0.000	0.000	0.00
1200	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	120,000.000	0.000	0.000	0.00
3685	05086001		CONSTRUCTING DETOURS	SY	0.000	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 112040017702564 [US 59 ML A1]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1245	04006005	000	CEM STABIL BKFL	CY	129.580	380.000	0.000	0.000	0.00
1250	04166001	000	DRILL SHAFT (18 IN)	LF	72.840	174.000	0.000	0.000	0.00
1255	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	3,231.000	0.000	0.000	0.00

1260	04206013	001	CL C CONC (ABUT)	CY	1,457.770	108.000	0.000	0.000	0.00
1265	04206029	001	CL C CONC (CAP)	CY	1,302.800	172.000	0.000	0.000	0.00
1270	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	68.300	0.000	0.000	0.00
1275	04226001	000	REINF CONC SLAB	SF	21.300	45,600.000	0.000	0.000	0.00
1280	04226015	000	APPROACH SLAB	CY	643.560	179.200	0.000	0.000	0.00
1285	04256037	001	PRESTR CONC GIRDER (TX40)	LF	165.960	6,615.000	0.000	0.000	0.00
1290	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	1,216.000	0.000	0.000	0.00
1295	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	1,010.000	0.000	0.000	0.00
1300	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	288.000	0.000	0.000	0.00
1305	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	475.000	0.000	0.000	0.00
1310	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 112040017702565 [US 59 ML OVERPASS AT RED RC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1360	04006005	000	CEM STABIL BKFL	CY	129.580	160.000	0.000	0.000	0.00
1365	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	1,232.000	0.000	0.000	0.00
1370	04166006	000	DRILL SHAFT (48 IN)	LF	404.530	3,800.000	0.000	0.000	0.00
1375	04206013	001	CL C CONC (ABUT)	CY	1,457.770	90.000	0.000	0.000	0.00
1380	04206029	001	CL C CONC (CAP)	CY	1,302.800	350.400	0.000	0.000	0.00
1385	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	457.600	0.000	0.000	0.00
1390	04226001	000	REINF CONC SLAB	SF	21.300	95,040.000	0.000	0.000	0.00
1395	04226015	000	APPROACH SLAB	CY	643.560	183.000	0.000	0.000	0.00
1400	04256038	001	PRESTR CONC GIRDER (TX46)	LF	166.900	12,812.020	0.000	0.000	0.00
1405	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	518.000	0.000	0.000	0.00
1410	04506023	001	RAIL (TY SSTR)	LF	50.240	550.000	0.000	0.000	0.00
1415	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	1,430.000	0.000	0.000	0.00
1420	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	384.000	0.000	0.000	0.00
1425	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	990.000	0.000	0.000	0.00
1430	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 112040017702566 [US 59 ML AT TARKINGTON BAYC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1480	04006005	000	CEM STABIL BKFL	CY	129.580	510.000	0.000	0.000	0.00
1485	04166001	000	DRILL SHAFT (18 IN)	LF	72.840	308.000	0.000	0.000	0.00
1490	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	1,694.000	0.000	0.000	0.00
1495	04166006	000	DRILL SHAFT (48 IN)	LF	404.530	1,232.000	0.000	0.000	0.00
1500	04206013	001	CL C CONC (ABUT)	CY	1,457.770	116.600	0.000	0.000	0.00
1505	04206029	001	CL C CONC (CAP)	CY	1,302.800	102.400	0.000	0.000	0.00
1510	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	33.600	0.000	0.000	0.00
1515	04226001	000	REINF CONC SLAB	SF	21.300	28,512.000	0.000	0.000	0.00
1520	04226015	000	APPROACH SLAB	CY	643.560	263.000	0.000	0.000	0.00
1525	04256036	001	PRESTR CONC GIRDER (TX34)	LF	161.400	3,937.200	0.000	0.000	0.00
1530	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	1,123.000	0.000	0.000	0.00
1535	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	584.000	0.000	0.000	0.00
1540	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	224.000	0.000	0.000	0.00

1545	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	27,000.000	1.000	0.000	0.000	0.00
1550	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	264.000	0.000	0.000	0.00
1555	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 112040017702567 [US 59 ML AT A4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1605	04006005	000	CEM STABIL BKFL	CY	129.580	386.000	0.000	0.000	0.00
1610	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	944.000	0.000	0.000	0.00
1615	04206013	001	CL C CONC (ABUT)	CY	1,457.770	95.600	0.000	0.000	0.00
1620	04226001	000	REINF CONC SLAB	SF	21.300	7,104.000	0.000	0.000	0.00
1625	04226015	000	APPROACH SLAB	CY	643.560	179.200	0.000	0.000	0.00
1630	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	955.500	0.000	0.000	0.00
1635	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	560.000	0.000	0.000	0.00
1640	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	196.000	0.000	0.000	0.00
1645	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	192.000	0.000	0.000	0.00
1650	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	74.000	0.000	0.000	0.00
1655	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE: 112040017702568 [US 59 ML AT A5]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1705	04006005	000	CEM STABIL BKFL	CY	129.580	386.000	0.000	0.000	0.00
1710	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	390.000	0.000	0.000	0.00
1715	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	864.000	0.000	0.000	0.00
1720	04206013	001	CL C CONC (ABUT)	CY	1,457.770	95.600	0.000	0.000	0.00
1725	04226001	000	REINF CONC SLAB	SF	21.300	7,104.000	0.000	0.000	0.00
1730	04226015	000	APPROACH SLAB	CY	643.560	179.200	0.000	0.000	0.00
1735	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	955.500	0.000	0.000	0.00
1740	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	780.000	0.000	0.000	0.00
1745	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	196.000	0.000	0.000	0.00
1750	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	192.000	0.000	0.000	0.00
1755	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	74.000	0.000	0.000	0.00
1760	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE: 112040017702569 [US 59 NBFR A1]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1810	04006005	000	CEM STABIL BKFL	CY	129.580	98.000	0.000	0.000	0.00
1815	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	308.000	0.000	0.000	0.00
1820	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.000	0.000	0.000	0.00
1825	04226001	000	REINF CONC SLAB	SF	21.300	2,850.000	0.000	0.000	0.00
1830	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
1835	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	447.000	0.000	0.000	0.00

1840	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	702.000	0.000	0.000	0.00
1845	04506023	001	RAIL (TY SSTR)	LF	50.240	99.000	0.000	0.000	0.00
1850	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	99.000	0.000	0.000	0.00
1855	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
1860	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 112040017702570 [US 59 NBFR A2]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1910	04006005	000	CEM STABIL BKFL	CY	129.580	146.000	0.000	0.000	0.00
1915	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	245.000	0.000	0.000	0.00
1920	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	332.000	0.000	0.000	0.00
1925	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.800	0.000	0.000	0.00
1930	04226001	000	REINF CONC SLAB	SF	21.300	2,812.000	0.000	0.000	0.00
1935	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
1940	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	441.000	0.000	0.000	0.00
1945	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	592.000	0.000	0.000	0.00
1950	04506023	001	RAIL (TY SSTR)	LF	50.240	98.000	0.000	0.000	0.00
1955	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	98.000	0.000	0.000	0.00
1960	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
1965	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 112040017702571 [US 59 NBFR AT TARKINGTON BA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2015	04006005	000	CEM STABIL BKFL	CY	129.580	146.000	0.000	0.000	0.00
2020	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	728.000	0.000	0.000	0.00
2025	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.600	0.000	0.000	0.00
2030	04206029	001	CL C CONC (CAP)	CY	1,302.800	34.400	0.000	0.000	0.00
2035	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	8.400	0.000	0.000	0.00
2040	04226001	000	REINF CONC SLAB	SF	21.300	8,436.000	0.000	0.000	0.00
2045	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2050	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	1,102.500	0.000	0.000	0.00
2055	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	403.000	0.000	0.000	0.00
2060	04506023	001	RAIL (TY SSTR)	LF	50.240	246.000	0.000	0.000	0.00
2065	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	246.000	0.000	0.000	0.00
2070	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
2075	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	27,000.000	1.000	0.000	0.000	0.00
2080	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 112040017702572 [US 59 NBFR AT A4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2130	04006005	000	CEM STABIL BKFL	CY	129.580	146.000	0.000	0.000	0.00

2135	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	396.000	0.000	0.000	0.00
2140	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.400	0.000	0.000	0.00
2145	04226001	000	REINF CONC SLAB	SF	21.300	2,812.000	0.000	0.000	0.00
2150	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2155	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	367.500	0.000	0.000	0.00
2160	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	340.000	0.000	0.000	0.00
2165	04506023	001	RAIL (TY SSTR)	LF	50.240	98.000	0.000	0.000	0.00
2170	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	98.000	0.000	0.000	0.00
2175	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
2180	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 **DESCRIPTION** BRIDGE: 112040017702573 [US 59 NBFR AT A5]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2230	04006005	000	CEM STABIL BKFL	CY	129.580	146.000	0.000	0.000	0.00
2235	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	304.000	0.000	0.000	0.00
2240	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.400	0.000	0.000	0.00
2245	04226001	000	REINF CONC SLAB	SF	21.300	2,812.000	0.000	0.000	0.00
2250	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2255	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	367.500	0.000	0.000	0.00
2260	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	280.000	0.000	0.000	0.00
2265	04506023	001	RAIL (TY SSTR)	LF	50.240	98.000	0.000	0.000	0.00
2270	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	98.000	0.000	0.000	0.00
2275	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
2280	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 **DESCRIPTION** BRIDGE: 112040017702576 [US 59 SBFR A1]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2330	04006005	000	CEM STABIL BKFL	CY	129.580	98.000	0.000	0.000	0.00
2335	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	303.000	0.000	0.000	0.00
2340	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	316.000	0.000	0.000	0.00
2345	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.000	0.000	0.000	0.00
2350	04226001	000	REINF CONC SLAB	SF	21.300	2,850.000	0.000	0.000	0.00
2355	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2360	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	447.000	0.000	0.000	0.00
2365	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	708.000	0.000	0.000	0.00
2370	04506023	001	RAIL (TY SSTR)	LF	50.240	99.000	0.000	0.000	0.00
2375	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	99.000	0.000	0.000	0.00
2380	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
2385	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE: 112040017702577 [US 59 SBFR A1A]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2435	04006005	000	CEM STABIL BKFL	CY	129.580	114.000	0.000	0.000	0.00
2440	04166002	000	DRILL SHAFT (24 IN)	LF	109.610	896.000	0.000	0.000	0.00
2445	04206013	001	CL C CONC (ABUT)	CY	1,457.770	22.800	0.000	0.000	0.00
2450	04206029	001	CL C CONC (CAP)	CY	1,302.800	19.200	0.000	0.000	0.00
2455	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	7.200	0.000	0.000	0.00
2460	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	19.430	4,560.000	0.000	0.000	0.00
2465	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2470	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	202.990	355.500	0.000	0.000	0.00
2475	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	205.960	592.500	0.000	0.000	0.00
2480	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	477.000	0.000	0.000	0.00
2485	04506023	001	RAIL (TY SSTR)	LF	50.240	132.000	0.000	0.000	0.00
2490	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	132.000	0.000	0.000	0.00
2495	04546004	000	ARMOR JOINT (SEALED)	LF	172.090	76.000	0.000	0.000	0.00
2500	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 014 DESCRIPTION BRIDGE: 112040017702578 [US 59 SBFR A2]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2550	04006005	000	CEM STABIL BKFL	CY	129.580	194.000	0.000	0.000	0.00
2555	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	341.000	0.000	0.000	0.00
2560	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	550.000	0.000	0.000	0.00
2565	04206013	001	CL C CONC (ABUT)	CY	1,457.770	56.400	0.000	0.000	0.00
2570	04226001	000	REINF CONC SLAB	SF	21.300	3,700.000	0.000	0.000	0.00
2575	04226015	000	APPROACH SLAB	CY	643.560	91.400	0.000	0.000	0.00
2580	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	514.500	0.000	0.000	0.00
2585	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	890.000	0.000	0.000	0.00
2590	04506023	001	RAIL (TY SSTR)	LF	50.240	98.000	0.000	0.000	0.00
2595	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	98.000	0.000	0.000	0.00
2600	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	100.000	0.000	0.000	0.00
2605	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 015 DESCRIPTION BRIDGE: 112040017702580 [US 59 SBFR AT TARKINGTON BA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2655	04006005	000	CEM STABIL BKFL	CY	129.580	146.000	0.000	0.000	0.00
2660	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	488.000	0.000	0.000	0.00
2665	04166006	000	DRILL SHAFT (48 IN)	LF	404.530	450.000	0.000	0.000	0.00
2670	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.600	0.000	0.000	0.00
2675	04206029	001	CL C CONC (CAP)	CY	1,302.800	34.400	0.000	0.000	0.00
2680	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	7.800	0.000	0.000	0.00
2685	04226001	000	REINF CONC SLAB	SF	21.300	8,436.000	0.000	0.000	0.00
2690	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00

2695	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	1,102.500	0.000	0.000	0.00
2700	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	507.000	0.000	0.000	0.00
2705	04506023	001	RAIL (TY SSTR)	LF	50.240	246.000	0.000	0.000	0.00
2710	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	246.000	0.000	0.000	0.00
2715	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
2720	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: 112040017702581 [US 59 SBFR OVER WETLANDS A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2770	04006005	000	CEM STABIL BKFL	CY	129.580	148.000	0.000	0.000	0.00
2780	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.600	0.000	0.000	0.00
2785	04206029	001	CL C CONC (CAP)	CY	1,302.800	172.000	0.000	0.000	0.00
2795	04226001	000	REINF CONC SLAB	SF	21.300	31,350.000	0.000	0.000	0.00
2800	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2805	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	4,097.500	0.000	0.000	0.00
2810	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	479.000	0.000	0.000	0.00
2815	04506023	001	RAIL (TY SSTR)	LF	50.240	849.000	0.000	0.000	0.00
2820	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	849.000	0.000	0.000	0.00
2825	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	190.000	0.000	0.000	0.00
2830	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE: 112040017702582 [US 59 SBFR AT A4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2880	04006005	000	CEM STABIL BKFL	CY	129.580	116.000	0.000	0.000	0.00
2890	04206013	001	CL C CONC (ABUT)	CY	1,457.770	23.500	0.000	0.000	0.00
2895	04206029	001	CL C CONC (CAP)	CY	1,302.800	9.600	0.000	0.000	0.00
2900	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	2.400	0.000	0.000	0.00
2905	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	19.430	3,800.000	0.000	0.000	0.00
2910	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
2915	04256011	001	PRESTR CONC SLAB BEAM (4SB15)	LF	202.990	297.000	0.000	0.000	0.00
2920	04256012	001	PRESTR CONC SLAB BEAM (5SB15)	LF	205.960	495.000	0.000	0.000	0.00
2925	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	267.000	0.000	0.000	0.00
2930	04506023	001	RAIL (TY SSTR)	LF	50.240	112.000	0.000	0.000	0.00
2935	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	112.000	0.000	0.000	0.00
2940	04546004	000	ARMOR JOINT (SEALED)	LF	172.090	76.000	0.000	0.000	0.00
2945	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	76.000	0.000	0.000	0.00
2950	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION BRIDGE: 112040017702583 [US 59 SBFR OVER WETLANDS A

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3000	04006005	000	CEM STABIL BKFL	CY	129.580	146.000	0.000	0.000	0.00

3010	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.600	0.000	0.000	0.00
3025	04226001	000	REINF CONC SLAB	SF	21.300	68,400.000	0.000	0.000	0.00
3030	04226015	000	APPROACH SLAB	CY	643.560	68.600	0.000	0.000	0.00
3035	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	8,940.000	0.000	0.000	0.00
3040	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	353.000	0.000	0.000	0.00
3045	04506023	001	RAIL (TY SSTR)	LF	50.240	1,824.000	0.000	0.000	0.00
3050	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	1,824.000	0.000	0.000	0.00
3055	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	342.000	0.000	0.000	0.00
3060	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1210	96066001		FORCE ACCOUNT ID 1 MATERIAL FURNISHED BY STATE - PARTICIPATING	DOL	1.000	129,100.000	0.000	0.000	0.00
1215	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	58,000.000	0.000	0.000	0.00
1220	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	180,700.000	0.000	0.000	0.00
1230	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	7,200.000	0.000	0.000	0.00
1235	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT F 2023(992) CONTROL 017703099

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3235	01046001	000	REMOVING CONC (PAV)	SY	4.020	86,163.000	0.000	0.000	0.00
3240	01046009	000	REMOVING CONC (RIPRAP)	SY	11.510	3,538.000	0.000	0.000	0.00
3245	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.160	4,944.000	0.000	0.000	0.00
3250	01046023	000	REMOVING CONC (CTB)	LF	16.370	1,590.000	0.000	0.000	0.00
3255	01056074	000	REMOVING STAB BASE AND ASPH PAV (4")	SY	3.280	25,629.000	0.000	0.000	0.00
3260	01056109	000	REMOVING STAB BASE & ASPH PAV (8"-19")	SY	8.180	137,328.000	0.000	0.000	0.00
3265	01106001	000	EXCAVATION (ROADWAY)	CY	10.350	143,657.000	0.000	0.000	0.00
3270	01106003	000	EXCAVATION (SPECIAL)	CY	15.180	755.000	0.000	0.000	0.00
3280	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	82.560	21,976.000	0.000	0.000	0.00
3285	01326030	000	EMBANKMENT (FINAL)(DENS CONT)(TY C3)	CY	90.220	1,050.000	0.000	0.000	0.00
3290	01326031	000	EMBANKMENT (FINAL)(DENS CONT)(TY C4)	CY	121.340	7,381.000	0.000	0.000	0.00
3295	01346002	000	BACKFILL (TY B)	STA	411.140	103.000	0.000	0.000	0.00
3300	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	0.580	384,963.000	0.000	0.000	0.00
3305	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.200	384,963.000	0.000	0.000	0.00
3310	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	192,493.000	0.000	0.000	0.00
3315	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.150	192,493.000	0.000	0.000	0.00
3320	01646069	000	BOND FBR MTRX SEED(PERM)(RURAL)(CLAY)	AC	3,755.710	79.530	0.000	0.000	0.00
3325	01686001	000	VEGETATIVE WATERING	MG	54.670	15,399.200	0.000	0.000	0.00
3330	02476501	003	FL BS(RDWY DEL)(TYD GR 1-2 GR 5)(F POS)	CY	51.440	44,826.000	0.000	0.000	0.00
3335	02606004	000	LIME (QUICKLIME (DRY))	TON	342.860	1,181.000	0.000	0.000	0.00
3340	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.930	136,454.000	0.000	0.000	0.00
3345	02606043	000	LIME (HYD, COM OR QK)(SLURRY)	TON	342.860	629.000	0.000	0.000	0.00

3350	02756001	000	CEMENT	TON	263.430	747.000	0.000	0.000	0.00
3355	02756002	000	CEMENT TREAT (EXIST MATL) (6")	SY	1.570	136,454.000	0.000	0.000	0.00
3360	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	1.560	268,863.000	0.000	0.000	0.00
3365	02756099	000	CEMENT ALT 1X	TON	219.530	1,622.000	0.000	0.000	0.00
3370	03106009	000	PRIME COAT (MC-30)	GAL	7.780	54,589.000	0.000	0.000	0.00
3375	03166404	002	AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A)	CY	264.470	578.000	0.000	0.000	0.00
3380	03166405	002	ASPH (AC-20-5TR OR AC-20XP)	GAL	5.820	26,824.000	0.000	0.000	0.00
3385	03516008	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(12")	SY	159.880	500.000	0.000	0.000	0.00
3390	03546045	000	PLANE ASPH CONC PAV (2")	SY	3.480	60,932.000	0.000	0.000	0.00
3395	03546068	000	PLANE ASPH CONC PAV (2"-3")	SY	4.300	8,431.000	0.000	0.000	0.00
3400	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	67.430	129,199.000	0.000	0.000	0.00
3405	03606007	001	CONC PVMT (CONT REINF - CRCP) (13")	SY	82.550	120,180.000	0.000	0.000	0.00
3410	03606043	001	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	112.230	5,573.000	0.000	0.000	0.00
3415	03616052	000	FULL - DEPTH REPAIR CRCP (8"-14")	SY	507.780	500.000	0.000	0.000	0.00
3420	04006005		CEM STABIL BKFL	CY	129.580	902.000	0.000	0.000	0.00
3425	04006006	000	CUT & RESTORING PAV	SY	539.930	60.000	0.000	0.000	0.00
3430	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	95.600	146.000	0.000	0.000	0.00
3435	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	1,325.000	0.000	0.000	0.00
3440	04036001	000	TEMPORARY SPL SHORING	SF	49.550	990.000	0.000	0.000	0.00
3445	04166002	000	DRILL SHAFT (24 IN)	LF	109.610	203.000	0.000	0.000	0.00
3450	04166003	000	DRILL SHAFT (30 IN)	LF	285.000	30.000	0.000	0.000	0.00
3455	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	138.300	28.000	0.000	0.000	0.00
3460	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	500.000	76.000	0.000	0.000	0.00
3465	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	595.000	35.000	0.000	0.000	0.00
3470	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	627.960	582.000	0.000	0.000	0.00
3475	04236001	000	RETAINING WALL (MSE)	SF	30.530	37,398.000	0.000	0.000	0.00
3480	04326001	000	RIPRAP (CONC)(4 IN)	CY	661.170	117.000	0.000	0.000	0.00
3485	04326003	000	RIPRAP (CONC)(6 IN)	CY	690.220	56.000	0.000	0.000	0.00
3490	04326006	000	RIPRAP (CONC)(CL B)	CY	1,330.160	2.000	0.000	0.000	0.00
3495	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	644.760	512.000	0.000	0.000	0.00
3500	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	146.000	0.000	0.000	0.00
3505	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	831.800	366.000	0.000	0.000	0.00
3510	04506023	001	RAIL (TY SSTR)	LF	50.240	2,652.000	0.000	0.000	0.00
3515	04646005	001	RC PIPE (CL III)(24 IN)	LF	113.630	2,576.000	0.000	0.000	0.00
3520	04646007	001	RC PIPE (CL III)(30 IN)	LF	124.530	424.000	0.000	0.000	0.00
3525	04646008	001	RC PIPE (CL III)(36 IN)	LF	135.790	3,052.000	0.000	0.000	0.00
3530	04646030	001	RC PIPE (ARCH)(CL III)(DES 1)	LF	186.950	208.000	0.000	0.000	0.00
3535	04656012	001	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	14,070.340	3.000	0.000	0.000	0.00
3540	04656021	001	INLET (COMPL)(PCO)(5FT)(NONE)	EA	9,053.690	2.000	0.000	0.000	0.00
3545	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	8,817.890	6.000	0.000	0.000	0.00
3550	04656033	001	INLET (COMPL)(PCU)(4FT)(NONE)	EA	11,999.750	3.000	0.000	0.000	0.00
3555	04656036	001	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	11,545.360	1.000	0.000	0.000	0.00
3560	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	6,455.510	1.000	0.000	0.000	0.00
3565	04656139	001	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX5FT)	EA	11,455.490	1.000	0.000	0.000	0.00
3570	04656145	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	15,415.490	1.000	0.000	0.000	0.00
3575	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	6,891.790	1.000	0.000	0.000	0.00
3580	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,469.850	7.000	0.000	0.000	0.00
3585	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,469.850	38.000	0.000	0.000	0.00
3590	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	2,965.840	1.000	0.000	0.000	0.00
3595	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	3,527.840	1.000	0.000	0.000	0.00
3600	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	4,495.850	4.000	0.000	0.000	0.00
3605	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	4,723.850	4.000	0.000	0.000	0.00

CONTRACT ID	017702057	ESTIMATE	0005	CONTRACTOR'S ESTIMATE PACKAGE				Page 19 of 25	
3610	04676453	000	SET (TY II) (36 IN) (RCP) (6: 1) (C)	EA	6,860.850	4.000	0.000	0.000	0.00
3615	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	7,308.850	2.000	0.000	0.000	0.00
3620	04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	3,969.850	12.000	0.000	0.000	0.00
3625	04966001	000	REMOV STR (BOX CULVERT)	EA	5,473.480	24.000	0.000	0.000	0.00
3630	04966007	000	REMOV STR (PIPE)	LF	19.490	9,387.000	0.000	0.000	0.00
3635	04966016	000	REMOV STR (PIPE)	EA	1,273.480	32.000	0.000	0.000	0.00
3650	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	15.940	2,095.000	0.000	0.000	0.00
3655	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	43.080	333.000	0.000	0.000	0.00
3660	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	11.440	333.000	0.000	0.000	0.00
3670	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.950	3,936.000	0.000	0.000	0.00
3675	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	14.090	160.000	0.000	0.000	0.00
3680	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.620	160.000	0.000	0.000	0.00
3685	05086001	000	CONSTRUCTING DETOURS	SY	110.040	13,211.000	0.000	0.000	0.00
3690	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	19.040	8,431.000	0.000	0.000	0.00
3695	05126089	000	PTB(FRN&INSTL)(SSCB OR CSB)(TY1)OR(STL)	LF	46.050	14,790.000	0.000	0.000	0.00
3700	05126090	000	PTB(MOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	8.860	32,320.000	0.000	0.000	0.00
3705	05126091	000	PTB(REMOVE)(SSCB OR CSB)(TY1)OR(STL)	LF	12.490	14,790.000	0.000	0.000	0.00
3710	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	10,734.000	0.000	0.000	0.00
3715	05306004	000	DRIVEWAYS (CONC)	SY	76.660	4,743.000	0.000	0.000	0.00
3720	05306005	000	DRIVEWAYS (ACP)	SY	61.740	181.000	0.000	0.000	0.00
3725	05316002	000	CONC SIDEWALKS (5")	SY	74.050	2,120.000	0.000	0.000	0.00
3730	05316004	000	CURB RAMPS (TY 1)	EA	1,850.860	9.000	0.000	0.000	0.00
3735	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.400	30,810.000	0.000	0.000	0.00
3740	05366002	000	CONC MEDIAN	SY	59.860	1,148.000	0.000	0.000	0.00
3745	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	21.500	5,162.500	0.000	0.000	0.00
3750	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,975.000	19.000	0.000	0.000	0.00
3755	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,500.000	8.000	0.000	0.000	0.00
3760	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.000	500.000	0.000	0.000	0.00
3765	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	300.000	1.000	0.000	0.000	0.00
3770	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	150.000	2.000	0.000	0.000	0.00
3775	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	150.000	1.000	0.000	0.000	0.00
3780	05436021	000	REMOVE CABLE BARRIER	LF	8.670	9,025.000	0.000	0.000	0.00
3785	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	861.700	13.000	0.000	0.000	0.00
3790	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,975.000	19.000	0.000	0.000	0.00
3795	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	150.000	4.000	0.000	0.000	0.00
3800	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,500.000	31.000	0.000	0.000	0.00
3805	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	900.000	12.000	0.000	0.000	0.00
3810	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,400.000	12.000	0.000	0.000	0.00
3815	05526003	000	WIRE FENCE (TY C)	LF	30.060	500.000	0.000	0.000	0.00
3820	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	710.000	10.000	0.000	0.000	0.00
3825	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	250.000	1.000	0.000	0.000	0.00
3830	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	657.840	4.000	0.000	0.000	0.00
3835	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,300.000	12.000	0.000	0.000	0.00
3840	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,300.000	4.000	0.000	0.000	0.00
3845	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	5,075.000	3.000	0.000	0.000	0.00
3850	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	50,250.000	18.000	0.000	0.000	0.00
3855	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	11.000	14,975.000	0.000	0.000	0.00
3860	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	14.300	2,410.000	0.000	0.000	0.00
3865	06186064	000	CONDT (RM) (1")	LF	29.000	730.000	0.000	0.000	0.00
3870	06186070	000	CONDT (RM) (2")	LF	38.000	300.000	0.000	0.000	0.00
3875	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.700	880.000	0.000	0.000	0.00
3880	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.700	2,390.000	0.000	0.000	0.00

3885	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.100	18,090.000	0.000	0.000	0.00
3890	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.150	48,835.000	0.000	0.000	0.00
3895	06246009	000	GROUND BOX TY D (162922)	EA	1,050.000	21.000	0.000	0.000	0.00
3900	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,225.000	43.000	0.000	0.000	0.00
3905	06286076	000	ELC SRV TY A 240/480 100(NS)SS(E)SP(O)	EA	8,045.000	7.000	0.000	0.000	0.00
3910	06366002	001	ALUMINUM SIGNS (TY G)	SF	24.000	1,393.500	0.000	0.000	0.00
3915	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	679.000	0.000	0.000	0.00
3920	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	450.000	47.000	0.000	0.000	0.00
3925	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	550.000	35.000	0.000	0.000	0.00
3930	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	455.000	2.000	0.000	0.000	0.00
3935	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	555.000	4.000	0.000	0.000	0.00
3940	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	760.000	6.000	0.000	0.000	0.00
3945	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	875.000	10.000	0.000	0.000	0.00
3950	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,000.000	3.000	0.000	0.000	0.00
3955	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	310.000	2.000	0.000	0.000	0.00
3960	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,695.000	4.000	0.000	0.000	0.00
3965	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	4,200.000	3.000	0.000	0.000	0.00
3970	06446076	000	REMOVE SM RD SN SUP&AM	EA	95.000	88.000	0.000	0.000	0.00
3975	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.500	6,899.500	0.000	0.000	0.00
3980	06476003	000	REMOVE LRSA	EA	400.000	7.000	0.000	0.000	0.00
3985	06506045	000	INS OH SN SUP(40 FT CANT)	EA	81,800.000	1.000	0.000	0.000	0.00
3990	06506119	000	INS OH SN SUP(110 FT BRDG)	EA	130,290.000	1.000	0.000	0.000	0.00
3995	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	25.000	53.000	0.000	0.000	0.00
4000	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	25.000	4.000	0.000	0.000	0.00
4005	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	25.000	131.000	0.000	0.000	0.00
4010	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	35.000	63.000	0.000	0.000	0.00
4015	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	35.000	18.000	0.000	0.000	0.00
4020	06586109	000	INSTL OM ASSM (OM-2Z)(WFLX)SRF(BI)	EA	65.000	12.000	0.000	0.000	0.00
4025	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.750	21,235.000	0.000	0.000	0.00
4030	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.750	19,483.000	0.000	0.000	0.00
4035	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	3.450	7,580.000	0.000	0.000	0.00
4040	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	3.250	62,583.000	0.000	0.000	0.00
4045	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	5.500	1,943.000	0.000	0.000	0.00
4050	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	7.250	310.000	0.000	0.000	0.00
4055	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	84.000	0.000	0.000	0.00
4060	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	3.450	56,495.000	0.000	0.000	0.00
4065	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	0.710	1,184.000	0.000	0.000	0.00
4070	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	0.860	17,624.000	0.000	0.000	0.00
4075	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	1.670	2,350.000	0.000	0.000	0.00
4080	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	1.670	1,511.000	0.000	0.000	0.00
4085	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.710	16,530.000	0.000	0.000	0.00
4090	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.550	16,530.000	0.000	0.000	0.00
4095	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	0.550	1,184.000	0.000	0.000	0.00
4100	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.550	75,036.000	0.000	0.000	0.00
4105	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.670	17,084.000	0.000	0.000	0.00
4110	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	0.700	2,350.000	0.000	0.000	0.00
4115	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.550	78,618.000	0.000	0.000	0.00
4120	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	0.700	1,511.000	0.000	0.000	0.00
4125	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.550	16,530.000	0.000	0.000	0.00
4130	06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.010	37,479.000	0.000	0.000	0.00
4135	06666297	007	RE PROF PM TYI (BLK)6"(SHADOW)(090MIL)	LF	1.010	2,500.000	0.000	0.000	0.00
4140	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.770	19,030.000	0.000	0.000	0.00

4145	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.750	47,557.000	0.000	0.000	0.00
4150	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.750	87,568.000	0.000	0.000	0.00
4155	06666349	007	REFL PAV MRK TY I (W)12"(DOT)(090MIL)	LF	4.000	159.000	0.000	0.000	0.00
4160	06666351	007	REFL PAV MRK TY II (W)12"(DOT)	LF	1.000	159.000	0.000	0.000	0.00
4165	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	15.000	208.000	0.000	0.000	0.00
4170	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	180.000	2.000	0.000	0.000	0.00
4175	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	325.000	4.000	0.000	0.000	0.00
4180	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	365.000	7.000	0.000	0.000	0.00
4185	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	150.000	4.000	0.000	0.000	0.00
4190	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	260.000	9.000	0.000	0.000	0.00
4195	06686092	000	PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	42.000	33.000	0.000	0.000	0.00
4200	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.990	2,697.000	0.000	0.000	0.00
4205	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.460	36,576.000	0.000	0.000	0.00
4210	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.650	88,315.000	0.000	0.000	0.00
4215	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.770	4,795.000	0.000	0.000	0.00
4220	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.100	187,898.000	0.000	0.000	0.00
4225	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.200	17,084.000	0.000	0.000	0.00
4230	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.400	4,020.000	0.000	0.000	0.00
4235	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.800	208.000	0.000	0.000	0.00
4240	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	20.000	2.000	0.000	0.000	0.00
4245	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	35.000	4.000	0.000	0.000	0.00
4250	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	35.000	7.000	0.000	0.000	0.00
4255	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	10.000	4.000	0.000	0.000	0.00
4260	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	25.000	9.000	0.000	0.000	0.00
4265	06786023	000	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	5.000	33.000	0.000	0.000	0.00
4270	30776004	000	SP MIXES SP-B PG64-28	TON	126.940	1,710.000	0.000	0.000	0.00
4275	30776033	000	SP MIXES SP-C SAC-A PG76-22	TON	145.990	8,598.000	0.000	0.000	0.00
4280	30776041	000	SP MIXES SP-D PG64-22	TON	131.180	14,811.000	0.000	0.000	0.00
4285	30776075	000	TACK COAT	GAL	5.290	370.000	0.000	0.000	0.00
4295	61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	42,600.000	3.000	0.000	0.000	0.00
4300	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	35,850.000	14.000	0.000	0.000	0.00
4305	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	35,850.000	1.000	0.000	0.000	0.00
4315	61856005	002	TMA (MOBILE OPERATION)	DAY	789.060	167.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 201460017703157 [CULVERT B]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4365	04006005	000	CEM STABIL BKFL	CY	129.580	114.000	0.000	0.000	0.00
4370	04206076	001	CL E CONC (SEAL SLAB)	CY	244.810	71.000	0.000	0.000	0.00
4375	04626029	002	CONC BOX CULV (10 FT X 5 FT)	LF	1,044.200	198.000	0.000	0.000	0.00
4380	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	55,420.570	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 201460017703159 [CULVERT A8 UTURN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4445	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	55,420.570	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 201460017703160 [US 59 @ SL 573]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4495	04546009	000	JOINT SEALANT	LF	100.000	205.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 201460017703574 [US 59 NBFR AT A6]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4545	04006005	000	CEM STABIL BKFL	CY	129.580	152.000	0.000	0.000	0.00
4550	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	260.000	0.000	0.000	0.00
4555	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.600	0.000	0.000	0.00
4560	04226001	000	REINF CONC SLAB	SF	21.300	2,850.000	0.000	0.000	0.00
4565	04226015	000	APPROACH SLAB	CY	643.560	68.900	0.000	0.000	0.00
4570	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	372.500	0.000	0.000	0.00
4575	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	611.000	0.000	0.000	0.00
4580	04506023	001	RAIL (TY SSTR)	LF	50.240	99.000	0.000	0.000	0.00
4585	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	99.000	0.000	0.000	0.00
4590	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	74.000	0.000	0.000	0.00
4595	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 201460017703575 [US 59 ML AT A6]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4645	04006005	000	CEM STABIL BKFL	CY	129.580	372.000	0.000	0.000	0.00
4650	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	340.000	0.000	0.000	0.00
4655	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	520.000	0.000	0.000	0.00
4660	04206013	001	CL C CONC (ABUT)	CY	1,457.770	97.500	0.000	0.000	0.00
4665	04226001	000	REINF CONC SLAB	SF	21.300	7,377.000	0.000	0.000	0.00
4670	04226015	000	APPROACH SLAB	CY	643.560	184.400	0.000	0.000	0.00
4675	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	968.640	0.000	0.000	0.00
4680	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	1,466.000	0.000	0.000	0.00
4685	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	198.000	0.000	0.000	0.00
4690	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	195.000	0.000	0.000	0.00
4695	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	75.000	0.000	0.000	0.00
4700	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRIDGE: 201460017703579 [US 59 NBFR AT A7]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4750	04006005	000	CEM STABIL BKFL	CY	129.580	204.000	0.000	0.000	0.00
4755	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	564.000	0.000	0.000	0.00

4760	04206013	001	CL C CONC (ABUT)	CY	1,457.770	56.600	0.000	0.000	0.00
4765	04226001	000	REINF CONC SLAB	SF	21.300	3,750.000	0.000	0.000	0.00
4770	04226015	000	APPROACH SLAB	CY	643.560	91.900	0.000	0.000	0.00
4775	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	521.500	0.000	0.000	0.00
4780	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	563.000	0.000	0.000	0.00
4785	04506023	001	RAIL (TY SSTR)	LF	50.240	99.000	0.000	0.000	0.00
4790	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	99.000	0.000	0.000	0.00
4795	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	98.000	0.000	0.000	0.00
4800	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRIDGE: 201460017703584 [US 59 ML OVERPASS AT UTURN]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4850	04006005	000	CEM STABIL BKFL	CY	129.580	232.000	0.000	0.000	0.00
4855	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	1,115.000	0.000	0.000	0.00
4860	04166006	000	DRILL SHAFT (48 IN)	LF	404.530	4,304.000	0.000	0.000	0.00
4865	04206013	001	CL C CONC (ABUT)	CY	1,457.770	91.500	0.000	0.000	0.00
4870	04206029	001	CL C CONC (CAP)	CY	1,302.800	435.800	0.000	0.000	0.00
4875	04206037	001	CL C CONC (COLUMN)	CY	1,257.820	480.100	0.000	0.000	0.00
4880	04226001	000	REINF CONC SLAB	SF	21.300	116,096.000	0.000	0.000	0.00
4885	04226015	000	APPROACH SLAB	CY	643.560	183.900	0.000	0.000	0.00
4890	04256038	001	PRESTR CONC GIRDER (TX46)	LF	166.900	15,529.370	0.000	0.000	0.00
4895	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	604.000	0.000	0.000	0.00
4900	04506023	001	RAIL (TY SSTR)	LF	50.240	524.000	0.000	0.000	0.00
4905	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	1,876.000	0.000	0.000	0.00
4910	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	482.700	0.000	0.000	0.00
4915	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	69.400	1,200.000	0.000	0.000	0.00
4920	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 201460017703585 [US 59 SBFR AT A6]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4970	04006005	000	CEM STABIL BKFL	CY	129.580	194.000	0.000	0.000	0.00
4975	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	271.000	0.000	0.000	0.00
4980	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	375.000	0.000	0.000	0.00
4985	04206013	001	CL C CONC (ABUT)	CY	1,457.770	55.000	0.000	0.000	0.00
4990	04226001	000	REINF CONC SLAB	SF	21.300	3,593.000	0.000	0.000	0.00
4995	04226015	000	APPROACH SLAB	CY	643.560	87.900	0.000	0.000	0.00
5000	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	521.680	0.000	0.000	0.00
5005	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	839.000	0.000	0.000	0.00
5010	04506023	001	RAIL (TY SSTR)	LF	50.240	100.000	0.000	0.000	0.00
5015	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	99.000	0.000	0.000	0.00
5020	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	95.000	0.000	0.000	0.00
5025	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010

DESCRIPTION BRIDGE: 201460017703586 [US 59 SBFR AT A7]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5075	04006005	000	CEM STABIL BKFL	CY	129.580	153.000	0.000	0.000	0.00
5080	04026001	000	TRENCH EXCAVATION PROTECTION	LF	31.750	269.000	0.000	0.000	0.00
5085	04166004	000	DRILL SHAFT (36 IN)	LF	220.250	288.000	0.000	0.000	0.00
5090	04206013	001	CL C CONC (ABUT)	CY	1,457.770	46.600	0.000	0.000	0.00
5095	04226001	000	REINF CONC SLAB	SF	21.300	2,851.000	0.000	0.000	0.00
5100	04226015	000	APPROACH SLAB	CY	643.560	68.900	0.000	0.000	0.00
5105	04256035	001	PRESTR CONC GIRDER (TX28)	LF	155.140	372.570	0.000	0.000	0.00
5110	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	208.810	614.000	0.000	0.000	0.00
5115	04506023	001	RAIL (TY SSTR)	LF	50.240	99.000	0.000	0.000	0.00
5120	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	58.900	99.000	0.000	0.000	0.00
5125	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	192.280	74.000	0.000	0.000	0.00
5130	41716001	000	INSTALL BRIDGE IDENTIFICATION NUMBERS	EA	500.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$29,989,230.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	51,060.740	343.00	244.330	12,475,670.61
01106001	000	EXCAVATION (ROADWAY)	CY	10.350	111,065.00	2,940.600	30,435.21
01106003	000	EXCAVATION (SPECIAL)	CY	15.180	7,965.00	1,613.350	24,490.65
01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.680	923,485.00	78,156.650	678,399.72
04006005	000	CEM STABIL BKFL	CY	129.580	1,458.00	263.680	34,167.65
04166002	000	DRILL SHAFT (24 IN)	LF	109.610	708.00	708.000	77,603.88
04166004	000	DRILL SHAFT (36 IN)	LF	220.250	6,959.00	4,661.000	1,026,585.25
04206029	001	CL C CONC (CAP)	CY	1,302.800	395.60	206.400	268,897.92
04206037	001	CL C CONC (COLUMN)	CY	1,257.820	171.30	73.800	92,827.12
04206076	001	CL E CONC (SEAL SLAB)	CY	244.810	171.00	89.530	21,917.84
04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	1,127.990	497.00	213.000	240,261.87
04646003	001	RC PIPE (CL III)(18 IN)	LF	114.050	656.00	272.000	31,021.60
04646005	001	RC PIPE (CL III)(24 IN)	LF	113.630	1,441.00	157.000	17,839.91
04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	6,960.490	1.00	1.000	6,960.49
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,971.850	28.00	16.000	31,549.60
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,191.840	1.00	1.000	2,191.84
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,469.850	20.00	4.000	9,879.40
05006001	000	MOBILIZATION	LS	18,900,000.000	1.00	0.750	14,175,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	772.910	87.00	4.000	3,091.64
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	47.050	3,850.00	688.000	32,370.40
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	43.080	232.00	523.790	22,564.86
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.100	25,088.00	7,264.000	29,782.40
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.950	21,152.00	983.000	933.85
06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	3.450	4,790.00	200.000	690.00
06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	3.250	52,370.00	1,836.000	5,967.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	387.00	28.000	420.00
06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	3.450	36,438.00	874.000	3,015.30
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.990	2,495.00	18.000	71.82
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.460	23,580.00	3,031.000	1,394.26
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	26,400.000	12.00	3.000	79,200.00
61856002	002	TMA (STATIONARY)	DAY	428.110	25.00	9.000	3,853.00
61856005	002	TMA (MOBILE OPERATION)	DAY	789.060	191.00	3.000	2,367.18
96016001		MATERIAL ON HAND	DOL	1.000	1,000.00	549,307.990	549,307.99
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	15,000.00	8,499.740	8,499.74

TOTAL ITEM EARNINGS TO DATE

\$29,989,230.00