



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **09/08/24**

CONTRACT ID: **018809051**
 PROJECT: **F 2022(510)**
 CONTRACT: **08233202**
 AWARD AMOUNT: **\$144,686,970.39**
 PROJECTED AMOUNT: **\$145,026,978.41**
 ADJ. PROJECTED AMOUNT: **\$145,139,572.41**
 CONTRACTOR: **ZACHRY CONSTRUCTION CORPORATION**

HIGHWAY: **FM 723**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **FORT BEND**
 AREA ENGINEER: **Carlos M. Zepeda, Jr., P.E.**
 AREA NUMBER: **061**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **07/26/2024** to **08/31/2024**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **22.71**
 % TIME USED: **12.26**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2023**
 AWARD DATE: **08/16/2023**
 NOTICE TO PROCEED DATE: **09/07/2023**
 WORK BEGIN DATE: **12/11/2023**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$32,960,941.80	\$30,834,459.19	\$2,126,482.61
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$32,960,941.80	\$30,834,459.19	\$2,126,482.61
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$32,960,941.80	\$30,834,459.19	\$2,126,482.61

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	12/11/2023	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	01/05/2024	<u>LIQ DAMAGE RATE:</u>	\$4,265.00	
<u>BID DAYS:</u>	1,313	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	1,313		PER DAY	\$4,265.00
<u>DAYS CHARGED TO DATE:</u>	161	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

DAILY BREAKDOWN

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited	Diary Adjustment	Date or Days	Days Charged	Days Credited
07/26/2024		1	FLOATING HOLIDAY	37	24	13
07/27/2024		1	SATURDAY			
07/28/2024		1	SUNDAY			
07/29/2024		1	FLOATING HOLIDAY	FLOATING HOLIDAY		3
07/30/2024		1	FLOATING HOLIDAY	SATURDAY		5
07/31/2024	1			SUNDAY		5
08/01/2024	1					
08/02/2024	1					
08/03/2024		1	SATURDAY			
08/04/2024		1	SUNDAY			
08/05/2024	1					
08/06/2024	1					
08/07/2024	1					
08/08/2024	1					
08/09/2024	1					
08/10/2024	1					
08/11/2024		1	SUNDAY			
08/12/2024	1					
08/13/2024	1					
08/14/2024	1					
08/15/2024	1					
08/16/2024	1					
08/17/2024		1	SATURDAY			
08/18/2024		1	SUNDAY			
08/19/2024	1					
08/20/2024	1					
08/21/2024	1					
08/22/2024	1					
08/23/2024	1					
08/24/2024		1	SATURDAY			
08/25/2024		1	SUNDAY			
08/26/2024	1					
08/27/2024	1					
08/28/2024	1					
08/29/2024	1					
08/30/2024	1					
08/31/2024		1	SATURDAY			

WORK PERFORMED THIS PERIOD

PROJECT C 188-9-40 CONTROL 018809040
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1785	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.190	354.667	\$2,550.06	12,349.00	354.67
1795	01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	0.890	2,319.777	\$2,064.60	141,141.00	2,319.78
1805	01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	5.030	2,319.777	\$11,668.48	87,717.00	2,319.78
1820	01106001	000	EXCAVATION (ROADWAY)	CY	4.730	1,956.000	\$9,251.88	192,975.00	5,391.25
1895	04006005	000	CEM STABIL BKFL	CY	45.470	791.607	\$35,994.37	14,843.00	791.61
2010	04646005	001	RC PIPE (CL III)(24 IN)	LF	84.880	1,584.000	\$134,449.92	6,826.00	1,584.00
2015	04646007	001	RC PIPE (CL III)(30 IN)	LF	101.990	144.000	\$14,686.56	1,038.00	144.00
2155	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,168.010	23.000	\$49,864.23	132.00	23.00
2160	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	4,153.420	4.000	\$16,613.68	30.00	4.00
2220	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.260	26.000	\$58.76	6,090.00	26.00
2240	05086001	000	CONSTRUCTING DETOURS	SY	86.410	1,195.080	\$103,266.86	20,721.00	1,195.08
2750	06906023	000	INSTALL OF TIMBER POLES	EA	1,433.900	1.000	\$1,433.90	1.00	1.00

PROJECT F 2022(510) CONTROL 018809051
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0110	01106001	000	EXCAVATION (ROADWAY)	CY	4.730	1,827.000	\$8,641.71	112,439.00	10,824.66
0120	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.030	3,939.250	\$27,692.93	321,776.00	53,714.21
0190	04006005	000	CEM STABIL BKFL	CY	45.470	55.668	\$2,531.22	5,101.00	55.67
0300	04646003	001	RC PIPE (CL III)(18 IN)	LF	76.100	48.000	\$3,652.80	336.00	48.00
0305	04646005	001	RC PIPE (CL III)(24 IN)	LF	84.880	78.000	\$6,620.64	2,670.00	78.00
0405	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,964.850	2.000	\$3,929.70	10.00	2.00
0410	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,168.010	2.000	\$4,336.02	46.00	2.00
0430	04966004	000	REMOV STR (SET)	EA	550.000	8.000	\$4,400.00	42.00	8.00
0440	04966007	000	REMOV STR (PIPE)	LF	17.140	104.000	\$1,782.56	3,228.00	104.00
0455	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,545.750	1.000	\$8,545.75	62.00	7.00
0785	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,301.740	1.000	\$4,301.74	2.00	1.00
0790	06816001	000	TEMP TRAF SIGNALS	EA	35,068.010	1.000	\$35,068.01	1.00	1.00
3030	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	112,594.000	1.000	\$112,594.00	1.00	1.00

SUPP DESCR CO 001 RELOCATION OF ELECTRICAL SERVICE DROP

CATEGORY 005 DESCRIPTION BRIDGE: 120800018809333 [EQ BG4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1300	04166008	000	DRILL SHAFT (60 IN)	LF	501.910	702.000	\$352,340.82	4,212.00	2,340.00

CATEGORY 006 DESCRIPTION BRIDGE: 120800018809334 [EQ BG5]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1400	04166006	000	DRILL SHAFT (48 IN)	LF	322.390	1,680.000	\$541,615.20	3,696.00	1,680.00

CATEGORY 009			DESCRIPTION	FORCE ACCOUNT					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	-112,594.000	-\$112,594.00	1.00	0.00
3012	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	19,547.433	\$19,547.43	50,000.00	43,486.86
3023	96016001		MATERIAL ON HAND	DOL	1.000	719,572.780	\$719,572.78	1.00	2,305,164.99
TOTAL ITEM EARNINGS THIS ESTIMATE							\$2,126,482.61		

CONTRACT LINE ITEMS

PROJECT C 188-9-40 CONTROL 018809040
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1770	01006002	000	PREPARING ROW	STA	30,526.320	289.000	0.000	289.00	8,822,106.48
1785	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.190	12,349.000	0.000	354.67	2,550.06
1795	01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	0.890	141,141.000	0.000	2,319.78	2,064.60
1805	01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	5.030	87,717.000	0.000	2,319.78	11,668.48
1820	01106001	000	EXCAVATION (ROADWAY)	CY	4.730	192,975.000	0.000	5,391.25	25,500.61
1895	04006005	000	CEM STABIL BKFL	CY	45.470	14,843.000	0.000	791.61	35,994.37
2010	04646005	001	RC PIPE (CL III)(24 IN)	LF	84.880	6,826.000	0.000	1,584.00	134,449.92
2015	04646007	001	RC PIPE (CL III)(30 IN)	LF	101.990	1,038.000	0.000	144.00	14,686.56
2155	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,168.010	132.000	0.000	23.00	49,864.23
2160	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	4,153.420	30.000	0.000	4.00	16,613.68
2200	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	25.160	930.000	0.000	741.00	18,643.56
2210	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.160	3,000.000	0.000	333.00	8,378.28
2220	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.260	6,090.000	0.000	26.00	58.76
2240	05086001	000	CONSTRUCTING DETOURS	SY	86.410	20,721.000	0.000	1,195.08	103,266.86
2250	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	63.640	1,360.000	0.000	680.00	43,275.20
2255	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	6.620	27,199.000	0.000	7,680.00	50,841.60
2260	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.800	32,947.000	0.000	80.00	224.00
2750	06906023	000	INSTALL OF TIMBER POLES	EA	1,433.900	1.000	0.000	1.00	1,433.90
2755	07306107	003	FULL - WIDTH MOWING	CYC	2,119.580	3.000	0.000	1.00	2,119.58
								Category Subtotal	\$9,343,740.73

PROJECT F 2022(510) CONTROL 018809051
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	30,526.320	186.000	0.000	186.00	5,677,895.52
0110	01106001	000	EXCAVATION (ROADWAY)	CY	4.730	112,439.000	0.000	10,824.66	51,200.64
0115	01106002	000	EXCAVATION (CHANNEL)	CY	10.000	65,896.000	0.000	10,788.68	107,886.75
0120	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.030	321,776.000	0.000	53,714.21	377,610.93
0190	04006005	000	CEM STABIL BKFL	CY	45.470	5,101.000	0.000	55.67	2,531.22
0300	04646003	001	RC PIPE (CL III)(18 IN)	LF	76.100	336.000	0.000	48.00	3,652.80
0305	04646005	001	RC PIPE (CL III)(24 IN)	LF	84.880	2,670.000	0.000	78.00	6,620.64
0405	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,964.850	10.000	0.000	2.00	3,929.70
0410	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,168.010	46.000	0.000	2.00	4,336.02
0430	04966004	000	REMOV STR (SET)	EA	550.000	42.000	0.000	8.00	4,400.00
0440	04966007	000	REMOV STR (PIPE)	LF	17.140	3,228.000	0.000	104.00	1,782.56
0450	05006001	000	MOBILIZATION	LS	14,326,920.000	1.000	0.000	0.90	12,894,228.00
0455	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,545.750	62.000	0.000	7.00	59,820.25
0460	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	25.160	390.000	0.000	345.00	8,680.20
0470	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.160	1,500.000	0.000	435.33	10,953.00
0785	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,301.740	2.000	0.000	1.00	4,301.74
0790	06816001	000	TEMP TRAF SIGNALS	EA	35,068.010	1.000	0.000	1.00	35,068.01

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0855	07306107	003	FULL - WIDTH MOWING	CYC	2,119.580	3.000	0.000	1.00	2,119.58
0870	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,136.370	4.000	0.000	2.00	36,272.74
3030	96086001		UNIQUE CHANGE ORDER ITEM 1 CO 001 RELOCATION OF ELECTRICAL SERVICE DROP	DOL	112,594.000	0.000	1.000	1.00	112,594.00

Category Subtotal \$19,405,884.30

CATEGORY 005 DESCRIPTION BRIDGE: 120800018809333 [EQ BG4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1295	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,480.000	0.000	846.60	146,580.32
1300	04166008	000	DRILL SHAFT (60 IN)	LF	501.910	4,212.000	0.000	2,340.00	1,174,469.40

Category Subtotal \$1,321,049.72

CATEGORY 006 DESCRIPTION BRIDGE: 120800018809334 [EQ BG5]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1400	04166006	000	DRILL SHAFT (48 IN)	LF	322.390	3,696.000	0.000	1,680.00	541,615.20

Category Subtotal \$541,615.20

CATEGORY 009 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3012	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	50,000.000	0.000	43,486.86	43,486.86
3023	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	2,305,164.99	2,305,164.99

Category Subtotal \$2,348,651.85

PROJECT C 188-9-40 CONTROL 018809040

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1775	01046001	000	REMOVING CONC (PAV)	SY	11.480	2,844.000	0.000	0.000	0.00
1780	01046009	000	REMOVING CONC (RIPRAP)	SY	7.580	355.000	0.000	0.000	0.00
1790	01046021	000	REMOVING CONC (CURB)	LF	3.180	795.000	0.000	0.000	0.00
1800	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	0.570	9,911.000	0.000	0.000	0.00
1810	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	5.000	53,424.000	0.000	0.000	0.00
1815	01056047	000	REMOVING STAB BASE & ASPH PAV (1.5")	SY	1.000	77,807.000	0.000	0.000	0.00
1825	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.030	77,929.000	0.000	0.000	0.00
1830	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	48.110	10,618.000	0.000	0.000	0.00
1835	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.960	11,669.000	0.000	0.000	0.00
1840	01626002	000	BLOCK SODDING	SY	2.650	116,690.000	0.000	0.000	0.00
1845	01626003	000	STRAW OR HAY MULCH	SY	0.140	11,669.000	0.000	0.000	0.00
1850	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.250	11,669.000	0.000	0.000	0.00
1855	01666001	000	FERTILIZER	AC	503.130	70.000	0.000	0.000	0.00

CONTRACT ID	018809051	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 19	
1860	01686001	000	VEGETATIVE WATERING	MG	28.440	8,400.000	0.000	0.000	0.00
1865	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.550	311,689.000	0.000	0.000	0.00
1870	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	324.000	4,220.000	0.000	0.000	0.00
1875	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	9.070	311,689.000	0.000	0.000	0.00
1880	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	93.580	17,143.000	0.000	0.000	0.00
1885	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	67.550	271,959.000	0.000	0.000	0.00
1890	03606043	001	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	99.070	20,374.000	0.000	0.000	0.00
1900	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	43.150	261.000	0.000	0.000	0.00
1905	04016001	000	FLOWABLE BACKFILL	CY	146.100	250.000	0.000	0.000	0.00
1910	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.940	2,182.000	0.000	0.000	0.00
1915	04036001	000	TEMPORARY SPL SHORING	SF	15.710	20,490.000	0.000	0.000	0.00
1920	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	246.540	90.000	0.000	0.000	0.00
1925	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	472.940	352.000	0.000	0.000	0.00
1930	04326002	000	RIPRAP (CONC)(5 IN)	CY	426.300	1,957.000	0.000	0.000	0.00
1935	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	200.160	133.000	0.000	0.000	0.00
1940	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	493.580	253.000	0.000	0.000	0.00
1945	04506052	001	RAIL (HANDRAIL)(TY F)	LF	114.750	6,485.000	0.000	0.000	0.00
1950	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	7,360.000	0.000	0.000	0.00
1955	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	254.460	982.000	0.000	0.000	0.00
1960	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	297.200	420.000	0.000	0.000	0.00
1965	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	650.000	2,072.000	0.000	0.000	0.00
1970	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	377.080	264.000	0.000	0.000	0.00
1975	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	394.100	2,178.000	0.000	0.000	0.00
1980	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	435.240	3,764.000	0.000	0.000	0.00
1985	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	694.760	1,536.000	0.000	0.000	0.00
1990	04626029	002	CONC BOX CULV (10 FT X 5 FT)	LF	1,038.500	1,512.000	0.000	0.000	0.00
1995	04626031	002	CONC BOX CULV (10 FT X 7 FT)	LF	1,144.600	260.000	0.000	0.000	0.00
2000	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	379.920	160.000	0.000	0.000	0.00
2005	04646003	001	RC PIPE (CL III)(18 IN)	LF	76.100	1,904.000	0.000	0.000	0.00
2020	04646008	001	RC PIPE (CL III)(36 IN)	LF	136.010	222.000	0.000	0.000	0.00
2025	04646009	001	RC PIPE (CL III)(42 IN)	LF	180.300	244.000	0.000	0.000	0.00
2030	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	4,417.130	2.000	0.000	0.000	0.00
2035	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	8,388.980	7.000	0.000	0.000	0.00
2040	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	8,366.700	1.000	0.000	0.000	0.00
2045	04656070	001	INLET (COMPL)(PSL)(RC)(3FTX3FT)	EA	7,500.000	2.000	0.000	0.000	0.00
2050	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	6,714.810	12.000	0.000	0.000	0.00
2055	04656162	001	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	7,048.160	3.000	0.000	0.000	0.00
2060	04656167	001	INLET (COMPL)(TY AD)	EA	5,872.940	4.000	0.000	0.000	0.00
2065	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	5,820.860	1.000	0.000	0.000	0.00
2070	04656253	001	JCT BOX (COMPL) (CIP) (8FTX5FT)	EA	15,211.610	2.000	0.000	0.000	0.00
2075	04656557	001	INLET (CURB)(SPL)	EA	5,714.860	8.000	0.000	0.000	0.00
2080	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	10,537.310	4.000	0.000	0.000	0.00
2085	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	16,802.840	1.000	0.000	0.000	0.00
2090	04666175	000	WINGWALL (PW - 1) (HW=14 FT)	EA	255,972.180	2.000	0.000	0.000	0.00
2095	04666178	000	WINGWALL (PW - 1) (HW=3 FT)	EA	11,338.430	5.000	0.000	0.000	0.00
2100	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	17,047.850	6.000	0.000	0.000	0.00
2105	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	21,963.550	1.000	0.000	0.000	0.00
2110	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	39,523.970	10.000	0.000	0.000	0.00
2115	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	44,667.840	4.000	0.000	0.000	0.00
2120	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	73,536.880	4.000	0.000	0.000	0.00
2125	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	8,351.480	23.000	0.000	0.000	0.00
2130	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	9,242.350	8.000	0.000	0.000	0.00

CONTRACT ID	018809051	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 19	
2135	04676208	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(6:1) (P)	EA	13,479.980	2.000	0.000	0.000	0.00
2140	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,964.850	74.000	0.000	0.000	0.00
2145	04676389	000	SET (TY II) (24 IN) (RCP) (3: 1) (P)	EA	2,140.070	6.000	0.000	0.000	0.00
2150	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	3,000.730	1.000	0.000	0.000	0.00
2165	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	6,426.540	6.000	0.000	0.000	0.00
2170	04966002	000	REMOV STR (INLET)	EA	1,199.310	9.000	0.000	0.000	0.00
2175	04966003	000	REMOV STR (MANHOLE)	EA	1,814.040	1.000	0.000	0.000	0.00
2180	04966004	000	REMOV STR (SET)	EA	550.000	110.000	0.000	0.000	0.00
2185	04966007	000	REMOV STR (PIPE)	LF	17.140	7,954.000	0.000	0.000	0.00
2190	04966008	000	REMOV STR (BOX CULVERT)	LF	78.240	330.000	0.000	0.000	0.00
2195	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	36,640.360	1.000	0.000	0.000	0.00
2205	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.060	930.000	0.000	0.000	0.00
2215	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.060	3,000.000	0.000	0.000	0.00
2225	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.750	6,090.000	0.000	0.000	0.00
2230	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.030	270.000	0.000	0.000	0.00
2235	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	270.000	0.000	0.000	0.00
2245	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	51.770	420.000	0.000	0.000	0.00
2265	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.710	1,440.000	0.000	0.000	0.00
2270	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	16.070	320.000	0.000	0.000	0.00
2275	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	15.000	24,199.000	0.000	0.000	0.00
2280	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.630	1,160.000	0.000	0.000	0.00
2285	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	12.600	100.000	0.000	0.000	0.00
2290	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	11.790	3,000.000	0.000	0.000	0.00
2295	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	11.930	200.000	0.000	0.000	0.00
2300	05126080	000	PORT CTB CONNECT HARDWARE	EA	100.620	21.000	0.000	0.000	0.00
2305	05296005	000	CONC CURB (MONO) (TY II)	LF	2.950	51,761.000	0.000	0.000	0.00
2310	05306004	000	DRIVEWAYS (CONC)	SY	77.060	5,584.000	0.000	0.000	0.00
2315	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	77.950	4,956.000	0.000	0.000	0.00
2320	05316002	000	CONC SIDEWALKS (5")	SY	44.370	68,138.000	0.000	0.000	0.00
2325	05316004	000	CURB RAMPS (TY 1)	EA	3,018.770	10.000	0.000	0.000	0.00
2330	05316008	000	CURB RAMPS (TY 5)	EA	3,018.770	14.000	0.000	0.000	0.00
2335	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.600	56,414.000	0.000	0.000	0.00
2340	05366002	000	CONC MEDIAN	SY	40.250	292.000	0.000	0.000	0.00
2345	05366005	000	CONCRETE MEDIAN (NOSE)	SY	40.250	52.000	0.000	0.000	0.00
2350	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	26.160	4,419.000	0.000	0.000	0.00
2355	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,509.390	14.000	0.000	0.000	0.00
2360	05406018	001	MTL BM GD FEN TRANS (NON - SYM)	EA	1,459.080	3.000	0.000	0.000	0.00
2365	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.020	1,515.000	0.000	0.000	0.00
2370	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,867.830	17.000	0.000	0.000	0.00
2375	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	276.720	22.000	0.000	0.000	0.00
2380	05606012	000	MAILBOX INSTALL-D (TWW-POST) TY 4	EA	311.940	9.000	0.000	0.000	0.00
2385	05606013	000	MAILBOX INSTALL-M (TWW-POST) TY 4	EA	669.160	3.000	0.000	0.000	0.00
2390	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	16.300	1,635.000	0.000	0.000	0.00
2395	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	17.460	150.000	0.000	0.000	0.00
2400	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	23.500	865.000	0.000	0.000	0.00
2405	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	22.540	995.000	0.000	0.000	0.00
2410	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	30.440	410.000	0.000	0.000	0.00
2415	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	28.480	775.000	0.000	0.000	0.00
2420	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.760	3,775.000	0.000	0.000	0.00
2425	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.060	425.000	0.000	0.000	0.00
2430	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.520	785.000	0.000	0.000	0.00
2435	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.870	5,550.000	0.000	0.000	0.00

2440	06246009	000	GROUND BOX TY D (162922)	EA	1,061.600	1.000	0.000	0.000	0.00
2445	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,222.600	33.000	0.000	0.000	0.00
2450	06256001	000	ZINC-COAT STL WIRE STRAND (1/4")	LF	2.010	135.000	0.000	0.000	0.00
2455	06256003	000	ZINC-COAT STL WIRE STRAND (3/8")	LF	2.520	80.000	0.000	0.000	0.00
2460	06256004	000	ZINC-COAT STL WIRE STRAND (5/16")	LF	3.520	270.000	0.000	0.000	0.00
2465	06286002	000	REMOVE ELECTRICAL SERVICES	EA	649.030	1.000	0.000	0.000	0.00
2470	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	6,404.820	7.000	0.000	0.000	0.00
2475	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	18.110	82.000	0.000	0.000	0.00
2480	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	422.630	79.000	0.000	0.000	0.00
2485	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	558.470	3.000	0.000	0.000	0.00
2490	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	603.760	1.000	0.000	0.000	0.00
2495	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	719.480	14.000	0.000	0.000	0.00
2500	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	820.100	9.000	0.000	0.000	0.00
2505	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	910.660	4.000	0.000	0.000	0.00
2510	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,610.010	2.000	0.000	0.000	0.00
2515	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	367.280	20.000	0.000	0.000	0.00
2520	06446076	000	REMOVE SM RD SN SUP&AM	EA	80.500	110.000	0.000	0.000	0.00
2525	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.260	121,422.000	0.000	0.000	0.00
2530	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.260	136,610.000	0.000	0.000	0.00
2535	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	201.260	183.000	0.000	0.000	0.00
2540	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	352.190	2.000	0.000	0.000	0.00
2545	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	251.570	161.000	0.000	0.000	0.00
2550	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	258,032.000	0.000	0.000	0.00
2555	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	258,032.000	0.000	0.000	0.00
2560	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	99,350.000	0.000	0.000	0.00
2565	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.080	31,742.000	0.000	0.000	0.00
2570	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	2,575.000	0.000	0.000	0.00
2575	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.090	183.000	0.000	0.000	0.00
2580	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	35.220	2.000	0.000	0.000	0.00
2585	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	35.220	161.000	0.000	0.000	0.00
2590	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	30,137.350	6.000	0.000	0.000	0.00
2595	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,301.740	6.000	0.000	0.000	0.00
2600	06816001	000	TEMP TRAF SIGNALS	EA	35,068.010	5.000	0.000	0.000	0.00
2605	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	276.720	47.000	0.000	0.000	0.00
2610	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	276.720	20.000	0.000	0.000	0.00
2615	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	276.720	47.000	0.000	0.000	0.00
2620	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	276.720	20.000	0.000	0.000	0.00
2625	06826005	000	VEH SIG SEC (12")LED(RED)	EA	276.720	47.000	0.000	0.000	0.00
2630	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	276.720	40.000	0.000	0.000	0.00
2635	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	729.540	34.000	0.000	0.000	0.00
2640	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	226.410	20.000	0.000	0.000	0.00
2645	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	196.230	47.000	0.000	0.000	0.00
2650	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.660	9,575.000	0.000	0.000	0.00
2655	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.060	9,790.000	0.000	0.000	0.00
2660	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.970	12,375.000	0.000	0.000	0.00
2665	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	1.510	10,280.000	0.000	0.000	0.00
2670	06856004	000	INSTL RDS D FLSH BCN ASSM (SOLAR PWRD)	EA	8,301.620	6.000	0.000	0.000	0.00
2675	06856006	000	REMOV RDS D FLSH BCN AM (SOLAR PWRD)	EA	583.630	6.000	0.000	0.000	0.00
2680	06866029	002	INS TRF SIG PL AM (S)1 ARM(28')	EA	9,644.960	2.000	0.000	0.000	0.00
2685	06866037	002	INS TRF SIG PL AM(S)1 ARM(36')	EA	11,164.410	1.000	0.000	0.000	0.00
2690	06866041	002	INS TRF SIG PL AM(S)1 ARM(40')	EA	11,868.790	1.000	0.000	0.000	0.00
2695	06866043	002	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	12,955.550	2.000	0.000	0.000	0.00

2700	06866055	002	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	30,187.670	3.000	0.000	0.000	0.00
2705	06866057	002	INS TRF SIG PL AM(S)1 ARM(55')	EA	28,451.890	1.000	0.000	0.000	0.00
2710	06866063	002	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	32,205.210	6.000	0.000	0.000	0.00
2715	06866067	002	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	33,105.820	4.000	0.000	0.000	0.00
2720	06866282	002	RELOC TRF SG PL AM(S)SNGL MST ARM POLE	EA	4,276.580	2.000	0.000	0.000	0.00
2725	06876001	000	PED POLE ASSEMBLY	EA	2,299.300	35.000	0.000	0.000	0.00
2730	06876005	000	REMOVE PED POLE ASSEMBLY	EA	316.970	2.000	0.000	0.000	0.00
2735	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	739.600	36.000	0.000	0.000	0.00
2740	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,018.770	5.000	0.000	0.000	0.00
2745	06886004	000	VEH LP DETECT (SAWCUT)	LF	13.430	980.000	0.000	0.000	0.00
2760	07346002	000	LITTER REMOVAL	CYC	1,464.280	3.000	0.000	0.000	0.00
2765	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	627.350	188.000	0.000	0.000	0.00
2770	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,136.370	4.000	0.000	0.000	0.00
2775	60276003	000	CONDUIT (PREPARE)	LF	1.910	1,025.000	0.000	0.000	0.00
2780	60276008	000	GROUND BOX (PREPARE)	EA	176.090	13.000	0.000	0.000	0.00
2785	60376001	000	REFL PAV MRKR TY I-C	EA	6.040	1,587.000	0.000	0.000	0.00
2790	60376012	000	REFL PAV MRKR TY II A-A	EA	6.040	115.000	0.000	0.000	0.00
2795	60376023	000	REFL PAV MRKR TY II C-R	EA	6.040	688.000	0.000	0.000	0.00
2800	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.900	56,246.000	0.000	0.000	0.00
2805	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	1.000	13,814.000	0.000	0.000	0.00
2810	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.510	31,742.000	0.000	0.000	0.00
2815	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.040	2,388.000	0.000	0.000	0.00
2820	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.900	29,032.000	0.000	0.000	0.00
2825	60386018	000	MULTIPOLYMER PAV MRK (Y)(6")(BRK)	LF	1.000	259.000	0.000	0.000	0.00
2830	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	8.050	187.000	0.000	0.000	0.00
2835	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	1.260	13,814.000	0.000	0.000	0.00
2840	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,306.650	6.000	0.000	0.000	0.00
2845	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,637.620	7.000	0.000	0.000	0.00
2850	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	754.690	22.000	0.000	0.000	0.00
2855	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	820.100	14.000	0.000	0.000	0.00
2860	62926007	000	RELOCATE RVDS	EA	1,006.260	1.000	0.000	0.000	0.00
2865	63066006	000	VIVDS TEMPORARY	EA	19,873.550	5.000	0.000	0.000	0.00
2870	70496051	000	CASING STEEL (48IN)	LF	503.130	70.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 120800018809317 [JONES CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2920	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	928.000	0.000	0.000	0.00
2925	04166005	000	DRILL SHAFT (42 IN)	LF	248.390	832.000	0.000	0.000	0.00
2930	04206013	001	CL C CONC (ABUT)	CY	982.680	102.400	0.000	0.000	0.00
2935	04206029	001	CL C CONC (CAP)	CY	1,104.550	100.400	0.000	0.000	0.00
2940	04206037	001	CL C CONC (COLUMN)	CY	1,457.540	58.800	0.000	0.000	0.00
2945	04226001	000	REINF CONC SLAB	SF	18.600	15,482.000	0.000	0.000	0.00
2950	04226011	000	BRIDGE MEDIAN	SF	8.030	2,520.000	0.000	0.000	0.00
2955	04256035	001	PRESTR CONC GIRDER (TX28)	LF	145.090	1,523.500	0.000	0.000	0.00
2960	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	487.410	426.000	0.000	0.000	0.00
2965	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	20.120	336.000	0.000	0.000	0.00
2970	04506032	001	RAIL (TY C223)	LF	231.070	308.000	0.000	0.000	0.00
2975	04506103	001	RAIL (TY PR11)	LF	98.920	308.000	0.000	0.000	0.00

2980	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	194.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(510) CONTROL 018809051
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	7.580	1,165.000	0.000	0.000	0.00
0070	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.190	436.000	0.000	0.000	0.00
0075	01046021	000	REMOVING CONC (CURB)	LF	3.180	475.000	0.000	0.000	0.00
0080	01046037	000	REMOVE CONC (RAIL)	LF	10.560	814.000	0.000	0.000	0.00
0085	01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	0.890	94,856.000	0.000	0.000	0.00
0090	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	0.570	38,090.000	0.000	0.000	0.00
0095	01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	5.030	92,138.000	0.000	0.000	0.00
0100	01056044	000	REMOVING STAB BASE AND ASPH PAV (10")	SY	5.000	2,718.000	0.000	0.000	0.00
0105	01056047	000	REMOVING STAB BASE & ASPH PAV (1.5")	SY	1.000	54,048.000	0.000	0.000	0.00
0125	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	48.110	86,514.000	0.000	0.000	0.00
0130	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.960	13,521.000	0.000	0.000	0.00
0135	01626002	000	BLOCK SODDING	SY	2.650	135,213.000	0.000	0.000	0.00
0140	01626003	000	STRAW OR HAY MULCH	SY	0.140	13,521.000	0.000	0.000	0.00
0145	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.250	13,521.000	0.000	0.000	0.00
0150	01666001	000	FERTILIZER	AC	503.130	36.000	0.000	0.000	0.00
0155	01686001	000	VEGETATIVE WATERING	MG	28.440	4,320.000	0.000	0.000	0.00
0160	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.550	168,877.000	0.000	0.000	0.00
0165	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	324.000	2,288.000	0.000	0.000	0.00
0170	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	9.070	168,877.000	0.000	0.000	0.00
0175	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	93.580	9,288.000	0.000	0.000	0.00
0180	03606004	001	CONC PVMT (CONT REINF - CRCP) (10")	SY	67.550	147,000.000	0.000	0.000	0.00
0185	03606043	001	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	99.070	12,114.000	0.000	0.000	0.00
0195	04026001	000	TRENCH EXCAVATION PROTECTION	LF	7.940	3,247.000	0.000	0.000	0.00
0200	04036001	000	TEMPORARY SPL SHORING	SF	15.710	9,264.000	0.000	0.000	0.00
0205	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	246.540	42.000	0.000	0.000	0.00
0210	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	472.940	66.000	0.000	0.000	0.00
0215	04326002	000	RIPRAP (CONC)(5 IN)	CY	426.300	528.000	0.000	0.000	0.00
0220	04326004	000	RIPRAP CONC (8 IN)	CY	397.660	859.000	0.000	0.000	0.00
0225	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	436.710	343.000	0.000	0.000	0.00
0230	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	493.580	173.000	0.000	0.000	0.00
0235	04506052	001	RAIL (HANDRAIL)(TY F)	LF	114.750	1,805.000	0.000	0.000	0.00
0240	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	6,564.000	0.000	0.000	0.00
0245	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	256.530	306.000	0.000	0.000	0.00
0250	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	254.460	726.000	0.000	0.000	0.00
0255	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	297.200	84.000	0.000	0.000	0.00
0260	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	650.000	228.000	0.000	0.000	0.00
0265	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	377.080	260.000	0.000	0.000	0.00
0270	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	435.240	767.000	0.000	0.000	0.00
0275	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	516.380	366.000	0.000	0.000	0.00
0280	04626015	002	CONC BOX CULV (7 FT X 4 FT)	LF	563.400	84.000	0.000	0.000	0.00
0285	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	714.140	540.000	0.000	0.000	0.00
0290	04626029	002	CONC BOX CULV (10 FT X 5 FT)	LF	1,038.500	294.000	0.000	0.000	0.00

0295	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	1,037.360	780.000	0.000	0.000	0.00
0310	04646007	001	RC PIPE (CL III)(30 IN)	LF	101.990	682.000	0.000	0.000	0.00
0315	04646008	001	RC PIPE (CL III)(36 IN)	LF	136.010	342.000	0.000	0.000	0.00
0320	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	8,319.640	1.000	0.000	0.000	0.00
0325	04666130	000	HEADWALL (CH - PW - S) (DIA= 24 IN)	EA	9,700.800	2.000	0.000	0.000	0.00
0330	04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	11,357.440	1.000	0.000	0.000	0.00
0335	04666166	000	WINGWALL (FW - S) (HW=5 FT)	EA	16,802.840	1.000	0.000	0.000	0.00
0340	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	126,688.170	1.000	0.000	0.000	0.00
0345	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	166,613.790	1.000	0.000	0.000	0.00
0350	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	21,963.550	2.000	0.000	0.000	0.00
0355	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	44,667.840	2.000	0.000	0.000	0.00
0360	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	66,772.040	3.000	0.000	0.000	0.00
0365	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	73,536.880	1.000	0.000	0.000	0.00
0370	04676116	000	SET (TY I)(S=3 FT)(HW= 4 FT)(6:1)(P)	EA	4,735.520	6.000	0.000	0.000	0.00
0375	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	8,351.480	10.000	0.000	0.000	0.00
0380	04676147	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1) (P)	EA	10,235.170	2.000	0.000	0.000	0.00
0385	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	9,242.350	4.000	0.000	0.000	0.00
0390	04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	14,390.910	4.000	0.000	0.000	0.00
0395	04676247	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(6:1) (P)	EA	17,858.890	6.000	0.000	0.000	0.00
0400	04676252	000	SET (TY I)(S= 7 FT)(HW= 5 FT)(6:1) (P)	EA	20,537.030	2.000	0.000	0.000	0.00
0415	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	3,530.720	2.000	0.000	0.000	0.00
0420	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	4,153.420	18.000	0.000	0.000	0.00
0425	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	6,426.540	10.000	0.000	0.000	0.00
0435	04966005	000	REMOV STR (WINGWALL)	EA	1,836.700	4.000	0.000	0.000	0.00
0445	04966008	000	REMOV STR (BOX CULVERT)	LF	78.240	367.000	0.000	0.000	0.00
0465	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	10.060	390.000	0.000	0.000	0.00
0475	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	10.060	1,500.000	0.000	0.000	0.00
0480	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.260	3,840.000	0.000	0.000	0.00
0485	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.750	3,840.000	0.000	0.000	0.00
0490	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.030	240.000	0.000	0.000	0.00
0495	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	240.000	0.000	0.000	0.00
0500	05086001	000	CONSTRUCTING DETOURS	SY	86.410	7,285.000	0.000	0.000	0.00
0505	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	63.640	480.000	0.000	0.000	0.00
0510	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	6.620	14,880.000	0.000	0.000	0.00
0515	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.800	15,160.000	0.000	0.000	0.00
0520	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	5.710	360.000	0.000	0.000	0.00
0525	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	15.000	12,880.000	0.000	0.000	0.00
0530	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	8.630	380.000	0.000	0.000	0.00
0535	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	11.790	2,000.000	0.000	0.000	0.00
0540	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	11.930	100.000	0.000	0.000	0.00
0545	05296005	000	CONC CURB (MONO) (TY II)	LF	2.950	29,834.000	0.000	0.000	0.00
0550	05306004	000	DRIVEWAYS (CONC)	SY	77.060	5,700.000	0.000	0.000	0.00
0555	05316002	000	CONC SIDEWALKS (5")	SY	44.370	46,439.000	0.000	0.000	0.00
0560	05316004	000	CURB RAMPS (TY 1)	EA	3,018.770	7.000	0.000	0.000	0.00
0565	05316008	000	CURB RAMPS (TY 5)	EA	3,018.770	13.000	0.000	0.000	0.00
0570	05316013	000	CURB RAMPS (TY 10)	EA	3,018.770	12.000	0.000	0.000	0.00
0575	05336005	000	RUMBLE STRIPS (SHOULDER) CONCRETE	LF	0.600	36,400.000	0.000	0.000	0.00
0580	05406002	001	MTL W-BEAM GD FEN (STEEL POST)	LF	26.160	2,250.000	0.000	0.000	0.00
0585	05406005	001	TERMINAL ANCHOR SECTION	EA	1,293.040	29.000	0.000	0.000	0.00
0590	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,364.700	29.000	0.000	0.000	0.00
0595	05406014	001	SHORT RADIUS	LF	65.410	111.000	0.000	0.000	0.00
0600	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,509.390	11.000	0.000	0.000	0.00

0605	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.020	450.000	0.000	0.000	0.00
0610	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,867.830	20.000	0.000	0.000	0.00
0615	05606011	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	276.720	3.000	0.000	0.000	0.00
0620	05606012	000	MAILBOX INSTALL-D (TWW-POST) TY 4	EA	311.940	2.000	0.000	0.000	0.00
0625	05606013	000	MAILBOX INSTALL-M (TWW-POST) TY 4	EA	669.160	3.000	0.000	0.000	0.00
0630	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	16.300	285.000	0.000	0.000	0.00
0635	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	17.460	50.000	0.000	0.000	0.00
0640	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	23.500	180.000	0.000	0.000	0.00
0645	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	22.540	250.000	0.000	0.000	0.00
0650	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	30.440	30.000	0.000	0.000	0.00
0655	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.760	735.000	0.000	0.000	0.00
0660	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.060	50.000	0.000	0.000	0.00
0665	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.520	90.000	0.000	0.000	0.00
0670	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.870	865.000	0.000	0.000	0.00
0675	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,222.600	11.000	0.000	0.000	0.00
0680	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	6,404.820	2.000	0.000	0.000	0.00
0685	06366007	001	REPLACE EXISTING ALUMINUM SIGNS(TY A)	SF	18.110	12.000	0.000	0.000	0.00
0690	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	422.630	38.000	0.000	0.000	0.00
0695	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	558.470	4.000	0.000	0.000	0.00
0700	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	603.760	3.000	0.000	0.000	0.00
0705	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	719.480	6.000	0.000	0.000	0.00
0710	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	820.100	3.000	0.000	0.000	0.00
0715	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	367.280	2.000	0.000	0.000	0.00
0720	06446076	000	REMOVE SM RD SN SUP&AM	EA	80.500	51.000	0.000	0.000	0.00
0725	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.260	43,885.000	0.000	0.000	0.00
0730	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.260	44,244.000	0.000	0.000	0.00
0735	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	201.260	86.000	0.000	0.000	0.00
0740	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	251.570	86.000	0.000	0.000	0.00
0745	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	88,129.000	0.000	0.000	0.00
0750	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.040	88,129.000	0.000	0.000	0.00
0755	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.060	84,912.000	0.000	0.000	0.00
0760	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.080	11,913.000	0.000	0.000	0.00
0765	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.240	1,042.000	0.000	0.000	0.00
0770	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	15.090	86.000	0.000	0.000	0.00
0775	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	35.220	86.000	0.000	0.000	0.00
0780	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	30,137.350	2.000	0.000	0.000	0.00
0795	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	276.720	14.000	0.000	0.000	0.00
0800	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	276.720	4.000	0.000	0.000	0.00
0805	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	276.720	14.000	0.000	0.000	0.00
0810	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	276.720	4.000	0.000	0.000	0.00
0815	06826005	000	VEH SIG SEC (12")LED(RED)	EA	276.720	14.000	0.000	0.000	0.00
0820	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	276.720	8.000	0.000	0.000	0.00
0825	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	226.410	4.000	0.000	0.000	0.00
0830	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	196.230	14.000	0.000	0.000	0.00
0835	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	2.970	2,610.000	0.000	0.000	0.00
0840	06856006	000	REMOV RDS D FLSH BCN AM (SOLAR PWRD)	EA	583.630	2.000	0.000	0.000	0.00
0845	06866029	002	INS TRF SIG PL AM (S)1 ARM(28')	EA	9,644.960	3.000	0.000	0.000	0.00
0850	06866059	002	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	31,470.650	4.000	0.000	0.000	0.00
0860	07346002	000	LITTER REMOVAL	CYC	1,464.280	3.000	0.000	0.000	0.00
0865	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	627.350	964.000	0.000	0.000	0.00
0875	60376001	000	REFL PAV MRKR TY I-C	EA	6.040	596.000	0.000	0.000	0.00
0880	60376012	000	REFL PAV MRKR TY II A-A	EA	6.040	31.000	0.000	0.000	0.00

0885	60376023	000	REFL PAV MRKR TY II C-R	EA	6.040	454.000	0.000	0.000	0.00
0890	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.900	38,187.000	0.000	0.000	0.00
0895	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	1.000	12,113.000	0.000	0.000	0.00
0900	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.510	11,913.000	0.000	0.000	0.00
0905	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.040	730.000	0.000	0.000	0.00
0910	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.900	22,498.000	0.000	0.000	0.00
0915	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	8.050	312.000	0.000	0.000	0.00
0920	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	1.260	12,113.000	0.000	0.000	0.00
0925	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,306.650	2.000	0.000	0.000	0.00
0930	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,637.620	2.000	0.000	0.000	0.00
0935	62926004	000	RVDS(PRESENCE DET ONLY)(INSTALL ONLY)	EA	754.690	7.000	0.000	0.000	0.00
0940	62926005	000	RVDS(ADVANCE DET ONLY)(INSTALL ONLY)	EA	820.100	4.000	0.000	0.000	0.00
0945	63066006	000	VIVDS TEMPORARY	EA	19,873.550	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 120800018809330 [EQ BG2]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0995	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,210.000	0.000	0.000	0.00
1000	04166007	000	DRILL SHAFT (54 IN)	LF	487.600	3,015.000	0.000	0.000	0.00
1005	04206013	001	CL C CONC (ABUT)	CY	982.680	102.200	0.000	0.000	0.00
1010	04206029	001	CL C CONC (CAP)	CY	1,104.550	247.000	0.000	0.000	0.00
1015	04206037	001	CL C CONC (COLUMN)	CY	1,457.540	141.500	0.000	0.000	0.00
1020	04226001	000	REINF CONC SLAB	SF	18.600	48,462.000	0.000	0.000	0.00
1025	04226011	000	BRIDGE MEDIAN	SF	8.030	3,738.320	0.000	0.000	0.00
1030	04256035	001	PRESTR CONC GIRDER (TX28)	LF	145.090	6,660.000	0.000	0.000	0.00
1035	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	487.410	81.000	0.000	0.000	0.00
1040	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	926.000	0.000	0.000	0.00
1045	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	322.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 120800018809331 [EQ BG1]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1095	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,056.000	0.000	0.000	0.00
1100	04166005	000	DRILL SHAFT (42 IN)	LF	248.390	2,745.000	0.000	0.000	0.00
1105	04206013	001	CL C CONC (ABUT)	CY	982.680	90.600	0.000	0.000	0.00
1110	04206029	001	CL C CONC (CAP)	CY	1,104.550	218.000	0.000	0.000	0.00
1115	04206037	001	CL C CONC (COLUMN)	CY	1,457.540	129.600	0.000	0.000	0.00
1120	04226001	000	REINF CONC SLAB	SF	18.600	43,674.000	0.000	0.000	0.00
1125	04226011	000	BRIDGE MEDIAN	SF	8.030	8,158.000	0.000	0.000	0.00
1130	04256035	001	PRESTR CONC GIRDER (TX28)	LF	145.090	6,749.930	0.000	0.000	0.00
1135	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	487.410	61.000	0.000	0.000	0.00
1140	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	938.000	0.000	0.000	0.00
1145	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	285.500	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 120800018809332 [EQ BG3]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1195	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,210.000	0.000	0.000	0.00
1200	04166005	000	DRILL SHAFT (42 IN)	LF	248.390	2,835.000	0.000	0.000	0.00
1205	04206013	001	CL C CONC (ABUT)	CY	982.680	90.200	0.000	0.000	0.00
1210	04206029	001	CL C CONC (CAP)	CY	1,104.550	218.000	0.000	0.000	0.00
1215	04206037	001	CL C CONC (COLUMN)	CY	1,457.540	129.600	0.000	0.000	0.00
1220	04226001	000	REINF CONC SLAB	SF	18.600	42,378.000	0.000	0.000	0.00
1225	04226011	000	BRIDGE MEDIAN	SF	8.030	3,511.000	0.000	0.000	0.00
1230	04256035	001	PRESTR CONC GIRDER (TX28)	LF	145.090	5,674.320	0.000	0.000	0.00
1235	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	487.410	110.000	0.000	0.000	0.00
1240	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	911.000	0.000	0.000	0.00
1245	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	287.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 120800018809333 [EQ BG4]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1305	04206013	001	CL C CONC (ABUT)	CY	982.680	90.800	0.000	0.000	0.00
1310	04206029	001	CL C CONC (CAP)	CY	1,104.550	264.000	0.000	0.000	0.00
1315	04206037	001	CL C CONC (COLUMN)	CY	1,457.540	169.800	0.000	0.000	0.00
1320	04226001	000	REINF CONC SLAB	SF	18.600	62,601.000	0.000	0.000	0.00
1325	04226011	000	BRIDGE MEDIAN	SF	8.030	5,635.340	0.000	0.000	0.00
1330	04256036	001	PRESTR CONC GIRDER (TX34)	LF	178.580	10,332.000	0.000	0.000	0.00
1335	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	487.410	73.000	0.000	0.000	0.00
1340	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	1,335.000	0.000	0.000	0.00
1345	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	381.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE: 120800018809334 [EQ BG5]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1395	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,030.000	0.000	0.000	0.00
1405	04206013	001	CL C CONC (ABUT)	CY	982.680	97.200	0.000	0.000	0.00
1410	04206029	001	CL C CONC (CAP)	CY	1,104.550	307.300	0.000	0.000	0.00
1415	04206037	001	CL C CONC (COLUMN)	CY	1,457.540	140.300	0.000	0.000	0.00
1420	04226001	000	REINF CONC SLAB	SF	18.600	64,216.000	0.000	0.000	0.00
1425	04226011	000	BRIDGE MEDIAN	SF	8.030	7,657.000	0.000	0.000	0.00
1430	04256036	001	PRESTR CONC GIRDER (TX34)	LF	178.580	9,268.000	0.000	0.000	0.00
1435	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	487.410	87.000	0.000	0.000	0.00
1440	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	1,368.000	0.000	0.000	0.00
1445	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	381.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE: 120800018809335 [CROSSING C]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1495	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,400.000	0.000	0.000	0.00
1500	04206013	001	CL C CONC (ABUT)	CY	982.680	99.400	0.000	0.000	0.00
1505	04226001	000	REINF CONC SLAB	SF	18.600	5,882.000	0.000	0.000	0.00
1510	04226011	000	BRIDGE MEDIAN	SF	8.030	488.000	0.000	0.000	0.00
1515	04256035	001	PRESTR CONC GIRDER (TX28)	LF	145.090	665.500	0.000	0.000	0.00
1520	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	49.850	154.000	0.000	0.000	0.00
1525	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	190.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION BRIDGE: 120800018809336 [EQ G1]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1575	04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,300.000	0.000	0.000	0.00
1580	04206013	001	CL C CONC (ABUT)	CY	982.680	111.600	0.000	0.000	0.00
1585	04226001	000	REINF CONC SLAB	SF	18.600	6,759.000	0.000	0.000	0.00
1590	04256035	001	PRESTR CONC GIRDER (TX28)	LF	145.090	734.530	0.000	0.000	0.00
1595	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	20.120	560.000	0.000	0.000	0.00
1600	04506006	001	RAIL (TY T223)	LF	243.240	114.000	0.000	0.000	0.00
1605	04506103	001	RAIL (TY PR11)	LF	98.920	146.000	0.000	0.000	0.00
1610	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	184.840	239.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 009 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3000	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
3001	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
3002	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00
3003	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
3004	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
3005	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.000	0.000	0.000	0.00
3006	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.000	0.000	0.000	0.00
3007	96026612		PILING PAY ADJUSTMENT (REINF TIPS)	DOL	1.000	1.000	0.000	0.000	0.00
3008	96026613		PILING PAY ADJUSTMENT (SPLICES)	DOL	1.000	1.000	0.000	0.000	0.00
3009	96036001		CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	10,000.000	0.000	0.000	0.00
3010	96046001		CONTRACTOR FORCE ACCOUNT 1 LANE CLOSURE ASSESMENT FEE	DOL	-1.000	1.000	0.000	0.000	0.00
3011	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
3013	96066054		PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
3014	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	30,000.000	0.000	0.000	0.00
3015	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	150,000.000	0.000	0.000	0.00
3016	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
3017	96066058		SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
3018	96066059		BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	30,526.320	475.00	475.000	14,500,002.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.190	12,349.00	354.667	2,550.06
01056002	000	REMOVING STAB BASE AND ASPH PAV (2")	SY	0.890	141,141.00	2,319.777	2,064.60
01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	5.030	87,717.00	2,319.777	11,668.48
01106001	000	EXCAVATION (ROADWAY)	CY	4.730	305,414.00	16,215.910	76,701.25
01106002	000	EXCAVATION (CHANNEL)	CY	10.000	65,896.00	10,788.675	107,886.75
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	7.030	321,776.00	53,714.214	377,610.93
04006005	000	CEM STABIL BKFL	CY	45.470	19,944.00	847.275	38,525.59
04166004	000	DRILL SHAFT (36 IN)	LF	173.140	1,480.00	846.600	146,580.32
04166006	000	DRILL SHAFT (48 IN)	LF	322.390	3,696.00	1,680.000	541,615.20
04166008	000	DRILL SHAFT (60 IN)	LF	501.910	4,212.00	2,340.000	1,174,469.40
04646003	001	RC PIPE (CL III)(18 IN)	LF	76.100	336.00	48.000	3,652.80
04646005	001	RC PIPE (CL III)(24 IN)	LF	84.880	9,496.00	1,662.000	141,070.56
04646007	001	RC PIPE (CL III)(30 IN)	LF	101.990	1,038.00	144.000	14,686.56
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,964.850	10.00	2.000	3,929.70
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,168.010	178.00	25.000	54,200.25
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	4,153.420	30.00	4.000	16,613.68
04966004	000	REMOV STR (SET)	EA	550.000	42.00	8.000	4,400.00
04966007	000	REMOV STR (PIPE)	LF	17.140	3,228.00	104.000	1,782.56
05006001	000	MOBILIZATION	LS	14,326,920.000	1.00	0.900	12,894,228.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	8,545.750	62.00	7.000	59,820.25
05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	25.160	1,320.00	1,086.000	27,323.76
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.160	4,500.00	768.334	19,331.28
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.260	6,090.00	26.000	58.76
05086001	000	CONSTRUCTING DETOURS	SY	86.410	20,721.00	1,195.080	103,266.86
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	63.640	1,360.00	680.000	43,275.20
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	6.620	27,199.00	7,680.000	50,841.60
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.800	32,947.00	80.000	224.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,301.740	2.00	1.000	4,301.74
06816001	000	TEMP TRAF SIGNALS	EA	35,068.010	1.00	1.000	35,068.01
06906023	000	INSTALL OF TIMBER POLES	EA	1,433.900	1.00	1.000	1,433.90
07306107	003	FULL - WIDTH MOWING	CYC	2,119.580	6.00	2.000	4,239.16
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,136.370	4.00	2.000	36,272.74
96016001		MATERIAL ON HAND	DOL	1.000	1.00	2,305,164.990	2,305,164.99
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	50,000.00	43,486.859	43,486.86
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	112,594.000	0.00	1.000	112,594.00
		CO 001 RELOCATION OF ELECTRICAL SERVICE DROP					

TOTAL ITEM EARNINGS TO DATE

\$32,960,941.80