



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **019501119**
 PROJECT: **NH 2021(327)**
 CONTRACT: **02213201**
 AWARD AMOUNT: **\$209,999,113.36**
 PROJECTED AMOUNT: **\$211,048,165.51**
 ADJ. PROJECTED AMOUNT: **\$213,343,957.78**
 CONTRACTOR: **AUSTIN BRIDGE & ROAD SERVICES, LP**

HIGHWAY: **IH 35**
 DISTRICT NAME: **WICHITA FALLS**
 COUNTY: **COOKE**
 AREA ENGINEER: **Aaron Bloom, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0060**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/26/2026** to **05/25/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **95.41**
 % TIME USED: **98.28**
 % RETAINAGE: **0.00**

LETTING DATE: **02/05/2021**
 AWARD DATE: **02/25/2021**
 NOTICE TO PROCEED DATE: **03/18/2021**
 WORK BEGIN DATE: **06/21/2021**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$203,546,676.72	\$203,102,441.68	\$444,235.04
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$203,546,676.72	\$203,102,441.68	\$444,235.04
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$7,807,769.52	\$7,807,769.52	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$78,000.00	\$78,000.00	\$0.00
	\$211,432,446.24	\$210,988,211.20	\$444,235.04
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	06/21/2021	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	00/00/0000	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	1,395	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	0	DAYS AT	
<u>CURRENT DAYS:</u>	1,395	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,371	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
04/26/2026		1	SUNDAY
04/27/2026		1	TIME SUSPENDED
04/28/2026		1	TIME SUSPENDED
04/29/2026		1	TIME SUSPENDED
04/30/2026		1	TIME SUSPENDED
05/01/2026		1	TIME SUSPENDED
05/02/2026		1	TIME SUSPENDED
05/03/2026		1	SUNDAY
05/04/2026		1	TIME SUSPENDED
05/05/2026		1	TIME SUSPENDED
05/06/2026		1	TIME SUSPENDED
05/07/2026		1	TIME SUSPENDED
05/08/2026		1	TIME SUSPENDED
05/09/2026		1	TIME SUSPENDED
05/10/2026		1	SUNDAY
05/11/2026		1	TIME SUSPENDED
05/12/2026		1	TIME SUSPENDED
05/13/2026		1	TIME SUSPENDED
05/14/2026		1	TIME SUSPENDED
05/15/2026		1	TIME SUSPENDED
05/16/2026		1	TIME SUSPENDED
05/17/2026		1	SUNDAY
05/18/2026		1	TIME SUSPENDED
05/19/2026		1	TIME SUSPENDED
05/20/2026		1	TIME SUSPENDED
05/21/2026		1	TIME SUSPENDED
05/22/2026		1	TIME SUSPENDED
05/23/2026		1	TIME SUSPENDED
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	0	30
		<hr/>
HOLIDAY		1
SUNDAY		5
TIME SUSPENDED		24

WORK PERFORMED THIS PERIOD

PROJECT NH 2021(327) CONTROL 019501119
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0145	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	1,285.000	\$12,850.00	983,293.00	983,293.00
0160	01626002	000	BLOCK SODDING	SY	2.650	17,282.070	\$45,797.49	227,607.00	105,230.51
0165	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.080	396,051.710	\$31,684.14	506,858.00	523,402.87
0170	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.050	396,051.710	\$19,802.59	366,403.00	396,051.71
0180	01666001	000	FERTILIZER	AC	305.000	81.830	\$24,958.15	302.80	168.89
0185	01686001	000	VEGETATIVE WATERING	MG	20.000	1,036.000	\$20,720.00	12,310.70	3,627.20
0355	04006005	000	CEM STABIL BKFL	CY	82.290	85.000	\$6,994.65	31,168.00	23,845.00
0490	04326001	000	RIPRAP (CONC)(4 IN)	CY	385.710	20.870	\$8,049.77	57.00	48.90
0495	04326002	000	RIPRAP (CONC)(5 IN)	CY	383.800	9.860	\$3,784.27	2,596.00	2,619.00
0515	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	87.790	13.930	\$1,222.91	78.00	62.93
0525	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.700	8.290	\$3,736.30	1,179.00	1,129.11
0590	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	351.090	-1.000	-\$351.09	459.00	460.00
0630	04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	108.000	\$6,729.48	25,146.00	24,391.00
0906	04676580		SET (REMOV & REINSTALL)	EA	4,457.400	2.000	\$8,914.80	2.00	2.00
	SUPP DESCR		Added by CO# 09-Hird St. Alignment & Drainage Revisions						
0945	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	4.000	\$5,649.40	85.00	85.00
0960	04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	1,190.460	4.000	\$4,761.84	14.00	14.00
1330	05436001	000	CABLE BARRIER SYSTEM (TL-3)	LF	10.320	1,448.000	\$14,943.36	1,448.00	1,448.00
1335	05436019	000	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,350.000	1.000	\$2,350.00	2.00	3.00
1395	05526003	000	WIRE FENCE (TY C)	LF	15.000	459.000	\$6,885.00	5,617.00	2,575.50
1415	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.540	22,575.000	\$57,340.50	22,520.00	22,575.00
1420	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.450	38,425.000	\$170,991.25	53,755.00	45,445.00
1475	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	146.400	77.000	\$11,272.80	77.00	77.00
1620	61856002	002	TMA (STATIONARY)	DAY	228.370	15.000	\$3,425.55	400.00	520.00
1635	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,408.750	4.000	\$13,635.00	116.00	115.00
1645	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.670	36,735.000	\$24,612.45	50,940.00	43,315.00
1845	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.000	1.000	\$465.00	138.00	136.00
1855	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	620.000	1.000	\$620.00	139.00	142.00
1900	06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	2.000	\$130.00	269.00	166.00
2105	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	85.000	\$467.50	1,850.00	1,492.00
2130	06666224	007	PAVEMENT SEALER 4"	LF	0.110	5,566.000	\$612.26	201,125.00	184,329.00
2135	06666225	007	PAVEMENT SEALER 6"	LF	0.160	17,682.000	\$2,829.12	328,345.00	259,160.00
2140	06666226	007	PAVEMENT SEALER 8"	LF	0.220	1,017.000	\$223.74	39,245.00	38,168.00
2150	06666230	007	PAVEMENT SEALER 24"	LF	0.660	85.000	\$56.10	1,850.00	1,514.00
2190	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	690.000	\$276.00	19,455.00	16,680.00
2195	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	3,392.000	\$1,356.80	90,615.00	87,909.00
2210	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	4,222.000	\$1,688.80	90,225.00	80,369.00
2270	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	2,872.000	\$1,866.80	360,645.00	162,716.00
2290	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.150	5,566.000	\$834.90	201,125.00	189,733.00
2310	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	85.000	\$170.00	1,850.00	1,492.00
2500	96016001		MATERIAL ON HAND	DOL	1.000	-104,743.990	-\$104,743.99	1,000.00	0.00
2561	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	17,457.280	\$17,457.28	1,000.00	1,061,586.72
	SUPP DESCR		Non-Participating Damage Claims - Third Party						

CATEGORY 002

DESCRIPTION OVERPASS AT FM 51 (IH 35)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
2620	04276002	003	CONCRETE PAINT FINISH	SF	0.240	38,183.820	\$9,164.12

Total Bid Quantity	QTY Paid To Date
4,508.00	38,183.82

TOTAL ITEM EARNINGS THIS ESTIMATE \$444,235.04

CONTRACT LINE ITEMS

PROJECT NH 2021(327) CONTROL 019501119
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006001	000	PREPARING ROW	AC	13,957.160	0.370	0.000	0.37	5,164.15
0065	01006002	000	PREPARING ROW	STA	31,527.000	389.000	0.000	389.00	12,264,003.00
0070	01046001	000	REMOVING CONC (PAV)	SY	4.500	619,929.000	0.000	619,929.00	2,789,680.55
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	5.420	9,881.000	0.000	9,881.00	53,555.02
0080	01046011	000	REMOVING CONC (MEDIANS)	SY	15.520	1,775.000	0.000	1,775.00	27,548.00
0085	01046015	000	REMOVING CONC (SIDEWALKS)	SY	7.790	1,559.000	0.000	1,559.00	12,144.62
0090	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.370	2,099.000	0.000	2,099.00	25,964.63
0093	01046022		REMOVING CONC (CURB AND GUTTER)	LF	10.800	0.000	300.000	300.00	3,240.00
			Added by CO# 007-SB Exit Gore RX_SGHS						
0095	01046023	000	REMOVING CONC (CTB)	LF	12.920	2,479.000	0.000	2,479.00	32,028.68
0100	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	46.670	600.000	0.000	600.00	28,002.00
0105	01046028	000	REMOVING CONC (MISC)	SY	31.540	553.000	140.000	738.00	23,276.52
0110	01046035	000	REMOVE CONC BARRIER W/CHAIN LINK FENCE	LF	12.770	6,085.000	0.000	6,085.00	77,705.45
0115	01046044	000	REMOVING CONC (FLUME)	SY	21.130	202.000	0.000	402.23	8,499.12
0120	01056035	000	REMOVING STAB BASE & ASPH PAV (0-2")	SY	0.550	310,299.000	0.000	42,331.56	23,282.36
0125	01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	2.120	43,065.000	3,294.000	201,263.98	426,679.64
0130	01056061	000	REMOV STAB BASE & ASPH PAV (8"-20")	SY	1.130	175,339.000	0.000	154,981.88	175,129.53
0135	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	652,952.000	0.000	652,952.00	5,223,616.00
0140	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	217.000	0.000	217.00	1,573.25
0145	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	982,008.000	1,285.000	983,293.00	9,832,930.00
0150	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	12.870	13,062.000	0.000	13,062.00	168,107.93
0155	01326044	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR)	CY	120.990	2,908.000	0.000	3,642.28	440,679.46
0160	01626002	000	BLOCK SODDING	SY	2.650	227,607.000	0.000	105,230.51	278,860.85
0165	01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.080	505,198.000	1,660.000	523,402.87	41,872.23
0170	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.050	366,403.000	0.000	396,051.71	19,802.59
0175	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.060	366,403.000	0.000	333,731.20	20,023.88
0180	01666001	000	FERTILIZER	AC	305.000	302.800	0.000	168.89	51,511.15
0185	01686001	000	VEGETATIVE WATERING	MG	20.000	12,310.700	0.000	3,627.20	72,544.00
0195	02606009	000	LIME TRT (EXST MATL)(10")	SY	4.790	3,556.000	0.000	19,333.32	92,606.61
0200	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	169.850	33,483.000	0.000	27,906.92	4,739,990.89
0205	02606022	000	LIME TRT (EXIST MATL)(18")	SY	4.200	686,949.000	0.000	786,446.19	3,303,074.00
0220	30766001	000	D-GR HMA TY-B PG64-22	TON	65.780	235,543.000	0.000	237,265.69	15,607,337.16
0225	30766033	000	D-GR HMA TY-C SAC-B PG76-22	TON	88.470	2,276.000	0.000	1,617.21	143,074.58
0230	30766066	000	TACK COAT	GAL	3.000	2,096.000	537.000	2,096.00	6,288.00
0235	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	37.940	304,349.000	0.000	303,732.53	11,523,612.11
0275	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	58.620	543,472.000	0.000	540,063.87	31,658,544.17
0295	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	72.190	475.000	0.000	124.67	8,999.93
0315	03606045	000	CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	75.440	25,002.000	0.000	11,958.82	902,173.54
0335	03606057	000	CONC PVMT (CONT REINF)(FAST TRK)(14")	SY	78.310	7,850.000	0.000	26,263.01	2,056,656.56
0336	03606057		CONC PVMT (CONT REINF)(FAST TRK)(14")	SY	113.300	0.000	160.000	160.00	18,128.00
			Added by CO# 007-SB Exit Gore RX_SGHS						
0355	04006005	000	CEM STABIL BKFL	CY	82.290	31,014.000	154.000	23,845.00	1,962,204.75
0360	04006007	000	CUT & RESTORE CONC PAVING	SY	150.000	64.000	0.000	42.00	6,300.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0365	04006008	000	CUT & RESTORE ASPH PAVING	SY	40.000	1,090.000	16.000	2,045.76	81,830.52	
0370	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	80.000	2,330.000	0.000	1,407.75	112,620.00	
0375	04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	71.000	60.000	0.000	60.00	4,260.00	
0385	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	30,390.000	0.000	30,390.00	113,658.60	
0390	40286001	000	CATTLE GUARD (16')	EA	15,000.000	1.000	0.000	1.00	15,000.00	
0395	04036001	000	TEMPORARY SPL SHORING	SF	13.040	89,140.000	0.000	51,090.87	666,224.88	
0400	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	23.000	3,448.000	0.000	8,451.12	194,375.76	
0405	04106001	000	SOIL NAIL ANCHORS	LF	12.570	53,520.000	0.000	51,905.00	652,445.85	
0410	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	101.000	0.000	101.00	17,184.14	
			ITS POLE FOUNDATION							
0415	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	40.000	0.000	40.00	8,000.00	
			ITS POLE FOUNDATION							
0425	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	176.500	12.000	0.000	12.00	2,118.00	
0430	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	284.800	136.000	0.000	136.00	38,732.80	
0435	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	351.300	153.000	0.000	153.00	53,748.90	
0440	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	553.500	17.000	0.000	17.00	9,409.50	
0445	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	556.750	236.000	0.000	236.00	131,393.00	
0450	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	607.750	700.000	0.000	700.00	425,425.00	
0455	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	227.300	270.000	0.000	270.00	61,371.00	
0460	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	267.550	24.000	0.000	24.00	6,421.20	
0465	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	411.360	56.000	0.000	56.00	23,036.16	
0470	04206071	000	CL C CONC (COLLAR)	EA	499.530	54.000	12.000	62.00	30,970.86	
0475	04236002	000	RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	55.310	169,599.000	0.000	169,599.00	9,380,520.70	
0480	04236003	000	RETAINING WALL (TEMP WALL)	SF	18.940	43,403.000	0.000	35,497.50	672,322.65	
0485	04236024	000	RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	45.370	31,683.000	0.000	31,683.00	1,437,457.70	
0490	04326001	000	RIPRAP (CONC)(4 IN)	CY	385.710	57.000	0.000	48.90	18,861.23	
0495	04326002	000	RIPRAP (CONC)(5 IN)	CY	383.800	2,596.000	0.000	2,619.00	1,005,170.29	
0505	04326006	000	RIPRAP (CONC)(CL B)	CY	382.130	20.000	0.000	9.85	3,763.98	
0510	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	77.990	1,942.000	0.000	1,630.26	127,144.13	
0515	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	87.790	78.000	0.000	62.93	5,524.62	
0520	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	96.840	188.000	0.000	494.74	47,910.63	
0525	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.700	1,179.000	0.000	1,129.11	508,889.89	
0530	04506023	000	RAIL (TY SSTR)	LF	50.060	20,427.000	0.000	20,427.00	1,022,575.62	
0535	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	41.790	12,404.000	0.000	12,404.00	518,363.17	
0540	04506104	000	RAIL (TY PR22)	LF	98.410	1,835.000	-1,202.000	633.00	62,293.53	
0542	04506103		RAIL (TY PR11)	LF	140.140	0.000	896.000	896.00	125,565.44	
			CO#006 - Addition of TY PR11 RAIL to contract							
0545	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	174.650	195.000	0.000	195.00	34,056.75	
0550	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	175.970	660.000	0.000	660.00	116,140.20	
0555	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	199.710	411.000	0.000	411.00	82,080.81	
0560	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	214.200	404.000	0.000	404.00	86,536.80	
0565	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	251.650	377.000	0.000	377.00	94,872.05	
0570	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	276.070	894.000	0.000	894.00	246,806.58	
0575	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	239.900	4,235.000	10.000	4,235.00	1,015,976.50	
0580	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	291.370	602.000	0.000	602.00	175,404.74	
0585	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	344.640	310.000	0.000	310.00	106,838.40	
0590	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	351.090	362.000	97.000	460.00	161,501.40	
0600	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	381.880	1,257.000	0.000	1,257.00	480,023.16	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0605	04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	497.670	374.000	0.000	374.00	186,128.58	
0610	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	542.580	340.000	0.000	340.00	184,477.20	
0615	04626022	002	CONC BOX CULV (8 FT X 7 FT)	LF	578.540	662.000	0.000	662.00	382,993.48	
0620	04626092	002	CONC BOX CULV(5'X 6.5')	LF	444.850	345.000	0.000	345.00	153,473.26	
0625	04646003	001	RC PIPE (CL III)(18 IN)	LF	51.380	1,289.000	0.000	1,493.00	76,710.34	
0630	04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	24,954.000	192.000	24,391.00	1,519,803.21	
0635	04646007	001	RC PIPE (CL III)(30 IN)	LF	76.880	2,732.000	0.000	2,443.00	187,817.84	
0640	04646008	001	RC PIPE (CL III)(36 IN)	LF	104.650	1,411.000	0.000	1,385.00	144,940.25	
0650	04646030	001	RC PIPE (ARCH)(CL III)(DES 1)	LF	118.410	451.000	0.000	451.00	53,402.91	
0655	04646032	001	RC PIPE (ARCH)(CL III)(DES 3)	LF	155.130	590.000	0.000	590.00	91,526.70	
0660	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,354.560	8.000	0.000	7.00	30,481.92	
0665	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,693.760	1.000	0.000	1.00	4,693.76	
0670	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,374.970	4.000	0.000	4.00	17,499.88	
0680	04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,453.720	2.000	0.000	2.00	8,907.44	
0685	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,400.860	1.000	0.000	2.00	8,801.72	
0690	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,625.830	5.000	0.000	5.00	23,129.15	
0695	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,704.570	4.000	1.000	5.00	23,522.85	
0700	04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,768.340	3.000	-1.000	2.00	9,536.68	
0705	04656025	001	INLET (COMPL)(PCO)(6FT)(NONE)	EA	6,013.330	11.000	-6.000	5.00	30,066.65	
0710	04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	6,268.340	3.000	0.000	4.00	25,073.36	
0711	96086001	901	UNIQUE CHANGE ORDER ITEM 1 INLET (COMPL)(PCO)6FT)(MOD)	DOL	13,939.220	0.000	4.000	4.00	55,756.88	
0715	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	4,592.110	1.000	0.000	2.00	9,184.22	
0720	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	4,813.330	9.000	0.000	9.00	43,319.97	
0725	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,218.330	5.000	0.000	4.00	20,873.32	
0730	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,083.340	3.000	0.000	3.00	15,250.02	
0735	04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	6,054.610	1.000	0.000	1.00	6,054.61	
0740	04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	6,324.580	6.000	0.000	6.00	37,947.48	
0750	04656055	001	INLET (COMPL)(PSL)(SL)(4FTX4FT)	EA	4,479.570	4.000	0.000	5.00	22,397.85	
0755	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,127.070	18.000	0.000	18.00	74,287.26	
0760	04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	6,095.860	1.000	0.000	1.00	6,095.86	
0765	04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	11,383.330	11.000	0.000	11.00	125,216.63	
0770	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	5,338.340	3.000	0.000	3.00	16,015.02	
0775	04656143	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	13,333.360	1.000	0.000	1.00	13,333.36	
0780	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,412.080	7.000	0.000	7.00	30,884.56	
0785	04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	4,869.580	2.000	0.000	2.00	9,739.16	
0790	04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,974.580	6.000	0.000	6.00	29,847.48	
0795	04656159	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	4,779.580	2.000	0.000	2.00	9,559.16	
0800	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,858.330	7.000	0.000	7.00	34,008.31	
0805	04656170	001	INLET (COMPL)(TY AZ)	EA	5,904.570	70.000	0.000	70.00	413,319.90	
0810	04656171	001	INLET (COMPL)(TY AZR)	EA	7,788.800	47.000	0.000	47.00	366,073.60	
0815	04656181	001	INLET (COMPL)(CURB)(TY 2)(15')	EA	10,723.360	1.000	0.000	1.00	10,723.36	
0820	04656198	001	INLET (COMPL)(CURB)(TY 2)(20')	EA	13,393.340	3.000	0.000	3.00	40,180.02	
0825	04656284	001	MANHOLE (COMPL)(SPECIAL)	EA	3,238.030	1.000	0.000	1.00	3,238.03	
0830	04656346	001	JCTBOX(COMPL)(10 FT X 8 FT)	EA	14,368.030	1.000	0.000	1.00	14,368.03	
0835	04656557	001	INLET (CURB)(SPL)	EA	4,472.070	4.000	2.000	6.00	26,832.42	
0840	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	2,333.310	2.000	0.000	2.00	4,666.62	
0845	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	24,401.000	1.000	0.000	1.00	24,401.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0850	04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	52,031.000	2.000	0.000	2.00	104,062.00
0855	04666192	000	WINGWALL (PW - 2) (HW=3 FT)	EA	9,105.500	2.000	0.000	2.00	18,211.00
0860	04666193	000	WINGWALL (PW - 2) (HW=4 FT)	EA	9,524.500	2.000	0.000	2.00	19,049.00
0865	04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	17,154.000	4.000	0.000	4.00	68,616.00
0870	04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	23,135.200	5.000	0.000	5.00	115,676.00
0875	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	40,664.000	2.000	0.000	2.00	81,328.00
0880	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	38,685.830	3.000	0.000	3.00	116,057.49
0885	04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	2,763.000	1.000	0.000	1.00	2,763.00
0890	04676145	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (P)	EA	2,640.000	1.000	0.000	1.00	2,640.00
0895	04676171	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(3:1) (C)	EA	3,807.000	1.000	0.000	1.00	3,807.00
0900	04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	6,232.000	1.000	0.000	1.00	6,232.00
0905	04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	6,191.500	2.000	0.000	2.00	12,383.00
0906	04676580		SET (REMOV & REINSTALL)	EA	4,457.400	0.000	2.000	2.00	8,914.80
Added by CO# 09-Hird St. Alignment & Drainage Revisions									
0910	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	4,595.000	1.000	0.000	1.00	4,595.00
0920	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,166.900	16.000	0.000	16.00	18,670.40
0930	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,151.820	33.000	6.000	39.00	44,920.98
0935	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,151.890	6.000	-3.000	3.00	3,455.67
0940	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,411.990	2.000	0.000	2.00	2,823.98
0945	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	81.000	4.000	85.00	120,049.75
0950	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,247.560	1.000	0.000	1.00	2,247.56
0955	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,246.590	4.000	0.000	4.00	8,986.36
0960	04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	1,190.460	14.000	0.000	14.00	16,666.44
0965	04676545	000	SET (TY II) (DES 3) (RCP) (6: 1) (P)	EA	2,062.290	20.000	0.000	20.00	41,245.80
0975	04766015	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	772.650	184.000	0.000	184.00	142,167.60
0980	04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	823.220	262.000	0.000	262.00	215,683.64
0985	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	53.310	1,372.000	0.000	1,372.00	73,141.32
0990	04966002	000	REMOV STR (INLET)	EA	581.820	39.000	0.000	36.00	20,945.52
0995	04966003	000	REMOV STR (MANHOLE)	EA	581.820	8.000	0.000	8.00	4,654.56
1000	04966004	000	REMOV STR (SET)	EA	450.350	6.000	0.000	6.00	2,702.10
1005	04966006	000	REMOV STR (HEADWALL)	EA	1,477.300	28.000	0.000	28.00	41,364.40
1010	04966007	000	REMOV STR (PIPE)	LF	13.250	9,872.000	0.000	5,109.00	67,694.25
1015	04966008	000	REMOV STR (BOX CULVERT)	LF	65.260	7,964.000	0.000	6,769.00	441,744.94
1020	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,046.680	6.000	0.000	6.00	390,280.08
1025	04966015	000	REMOV STR (PICNIC AREA)	EA	1,185.580	10.000	0.000	9.00	10,670.22
1030	04966023	000	REMOVE STR (JUNCTION BOX)	EA	581.820	3.000	0.000	3.00	1,745.46
1040	05006001	000	MOBILIZATION	LS	21,017,739.200	1.000	0.000	0.90	18,915,965.28
1045	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,785.200	55.000	0.000	55.00	2,023,186.00
1050	50266001	000	ASBESTOS ABATEMENT (COATINGS)	SF	9.970	5,940.000	0.000	4,392.45	43,792.72
1060	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	16.750	14,885.000	0.000	68.00	1,139.00
1065	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.630	3,305.000	0.000	981.00	22,200.03
1070	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	5.410	18,190.000	0.000	577.00	3,121.57
1075	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	21.420	4,500.000	0.000	1,683.88	36,068.71
1080	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.880	4,500.000	0.000	1,533.89	13,620.94
1085	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.200	37,874.000	0.000	11,320.50	24,905.10
1090	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.390	38,814.000	0.000	5,516.00	2,151.24
1095	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.130	2,930.000	0.000	3,714.00	7,910.82
1100	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.130	19,520.000	0.000	7,484.00	23,424.92

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1105	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.740	22,450.000	0.000	20.00	14.80
1110	05066047	005	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	2.950	940.000	0.000	1,285.00	3,790.75
1115	05086001	000	CONSTRUCTING DETOURS	SY	54.930	141,738.000	0.000	137,277.95	7,540,677.59
1116	05086001		CONSTRUCTING DETOURS	SY	69.300	0.000	448.100	448.10	31,053.33
CO# 005 - Increase in Material Costs									
1120	51076001	000	STEEL FENCE (REMOVE)	LF	25.000	151.000	0.000	300.00	7,500.00
1130	51156001	000	LEAD PAINT REMOVAL (SF)	SF	10.000	2,000.000	0.000	2,644.92	26,449.20
1135	51156002	000	LEAD PAINT REMOVAL (LF)	LF	10.000	4,048.000	0.000	2,077.92	20,779.20
1140	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	12.000	77,940.000	0.000	77,940.00	935,280.00
1145	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	18.000	50,700.000	0.000	50,700.00	912,600.00
1150	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	50.000	2,420.000	0.000	1,980.00	99,000.00
1155	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.600	114,120.000	0.000	178,050.00	462,930.00
1160	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.250	137,660.000	0.000	66,940.00	150,615.00
1165	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	9.890	6,260.000	0.000	1,720.00	17,010.80
1170	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.580	77,940.000	0.000	77,940.00	434,905.20
1175	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.500	50,700.000	0.000	50,700.00	228,150.00
1180	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.600	2,420.000	0.000	1,980.00	13,068.00
1185	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.290	30,242.000	0.000	29,084.00	1,317,214.36
1190	05146017	000	PERM CONC TRF BARR (SGL SLP) (TY 1 SPL)	LF	225.240	6,880.000	0.000	6,880.00	1,549,651.20
1195	05286004	000	LANDSCAPE PAVERS	SY	151.620	721.000	0.000	783.01	118,719.98
1200	05296004	000	CONC CURB (MONO) (TY I)	LF	15.000	494.000	0.000	1,005.00	15,075.00
1205	05296005	000	CONC CURB (MONO) (TY II)	LF	1.090	35,013.000	560.000	29,935.05	32,629.22
1208	05296008	900	CONC CURB & GUTTER (TY II)	LF	21.160	0.000	5.000	101.00	2,137.16
1210	05296010	000	CONC CURB (U-TURN)	LF	66.140	1,458.000	0.000	1,458.00	96,432.12
1220	05296018	000	CONC CURB (TY F3)	LF	200.000	526.000	0.000	526.00	105,200.00
1225	05306002	000	INTERSECTIONS (ACP)	SY	64.550	1,893.000	0.000	1,892.05	122,131.82
1230	05306004	000	DRIVEWAYS (CONC)	SY	82.400	1,058.000	0.000	1,162.98	95,829.55
1235	05306005	000	DRIVEWAYS (ACP)	SY	55.100	5,013.000	0.000	5,646.70	311,132.97
1240	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	133.880	1,520.000	0.000	2,313.94	309,790.28
1245	05306026	000	INTERSECTIONS (CONC) (FAST TRACK)	SY	155.340	1,186.000	0.000	1,367.03	212,354.45
1250	05316001	000	CONC SIDEWALKS (4")	SY	50.140	10,408.000	0.000	10,489.00	525,918.26
1255	05316004	000	CURB RAMPS (TY 1)	EA	1,521.250	10.000	0.000	10.00	15,212.50
1260	05316005	000	CURB RAMPS (TY 2)	EA	1,821.260	1.000	0.000	1.00	1,821.26
1265	05316010	000	CURB RAMPS (TY 7)	EA	1,521.260	2.000	0.000	2.00	3,042.52
1270	05316013	000	CURB RAMPS (TY 10)	EA	1,821.250	13.000	0.000	15.00	27,318.75
1275	05316015	000	CURB RAMPS (TY 20)	EA	1,821.260	2.000	0.000	2.00	3,642.52
1280	05316017	000	CURB RAMPS (TY 22)	EA	621.250	6.000	0.000	6.00	3,727.50
1285	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	18.000	8,600.000	0.000	8,349.00	150,282.00
1290	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,400.000	10.000	0.000	11.00	15,400.00
1295	05406014	001	SHORT RADIUS	LF	21.390	126.000	0.000	112.50	2,406.38
1300	05406015	001	DRIVEWAY TERMINAL ANCHOR SECTION	EA	650.000	3.000	0.000	3.00	1,950.00
1305	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	950.000	35.000	0.000	35.00	33,250.00
1310	05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	47.680	225.000	0.000	300.00	14,304.00
1315	05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	922.000	14.000	0.000	11.00	10,142.00
1320	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.750	6,841.000	0.000	6,841.00	18,812.76
1325	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	19.000	0.000	19.00	2,375.00
1330	05436001	000	CABLE BARRIER SYSTEM (TL-3)	LF	10.320	1,448.000	0.000	1,448.00	14,943.36
1335	05436019	000	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,350.000	2.000	0.000	3.00	7,050.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1340	05436021	000	REMOVE CABLE BARRIER	LF	2.800	30,372.000	0.000	31,937.00	89,423.60
1345	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	200.000	3.000	0.000	3.00	600.00
1350	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,455.000	43.000	0.000	43.00	105,565.00
1355	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	20.000	0.000	20.00	4,000.00
1360	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,375.000	43.000	0.000	17.00	23,375.00
1365	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	775.000	13.000	0.000	11.00	8,525.00
1370	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	17,875.000	28.000	0.000	26.00	464,750.00
1375	05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	22,050.000	5.000	0.000	5.00	110,250.00
1380	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,150.000	13.000	0.000	13.00	92,950.00
1395	05526003	000	WIRE FENCE (TY C)	LF	15.000	5,617.000	0.000	2,575.50	38,632.50
1400	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	225.000	20.000	0.000	20.00	4,500.00
1405	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	235.000	1.000	0.000	1.00	235.00
1410	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,000.000	4.000	0.000	4.00	64,000.00
1415	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.540	22,520.000	0.000	22,575.00	57,340.50
1420	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.450	53,755.000	0.000	45,445.00	202,230.25
1425	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,447.450	17.000	0.000	17.00	24,606.65
1430	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	6,923.750	8.000	0.000	8.00	55,390.00
1450	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	10,897.500	4.000	0.000	4.00	43,590.00
1455	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	6,289.850	6.000	0.000	6.00	37,739.10
1460	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	15.770	72,670.000	0.000	71,070.00	1,120,773.90
1465	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	29.520	12,520.000	0.000	14,300.00	422,136.00
1470	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	89.950	1,870.000	0.000	1,870.00	168,206.50
1475	60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	146.400	77.000	0.000	77.00	11,272.80
1485	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,807.500	1.000	0.000	1.00	6,807.50
1490	60646019	000	ITS POLE (40 FT)(90 MPH)	EA	6,206.600	2.000	0.000	2.00	12,413.20
1495	60646037	000	ITS POLE (50 FT)(90 MPH)	EA	8,386.450	4.000	0.000	4.00	33,545.80
1500	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,992.500	6.000	0.000	6.00	29,955.00
1505	60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	28.710	300.000	0.000	300.00	8,613.00
1510	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	315.000	31.000	0.000	29.00	9,135.00
1515	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	525.000	13.000	0.000	12.00	6,300.00
1525	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	951.720	24.000	0.000	24.00	22,841.28
1530	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,999.000	3.000	0.000	3.00	8,997.00
1535	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	3,347.450	24.000	0.000	16.00	53,559.20
1540	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	420.000	12.000	0.000	12.00	5,040.00
1545	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	420.000	6.000	0.000	6.00	2,520.00
1555	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	28,008.350	22.000	0.000	22.00	616,183.70
1560	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	24,043.470	17.000	0.000	17.00	408,738.99
1565	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,820.300	5.000	0.000	5.00	119,101.50
1570	06186011	000	CONDT (HDPE) (4")	LF	14.450	3,255.000	0.000	3,185.00	46,023.25
1575	06186012	000	CONDT (HDPE) (4") BORE	LF	27.930	3,085.000	0.000	3,105.00	86,722.65
1580	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.280	280.000	0.000	255.00	2,621.40
1585	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	13.450	500.000	0.000	535.00	7,195.75
1590	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	11.950	72,670.000	0.000	70,920.00	847,494.00
1595	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	11.280	22,715.000	0.000	22,330.00	251,882.40
1600	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.200	10,085.000	0.000	10,158.00	215,349.60
1605	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	26.900	14,420.000	0.000	14,940.00	401,886.00
1610	06186064	000	CONDT (RM) (1")	LF	18.130	1,550.000	0.000	1,550.00	28,101.50
1615	06186074	000	CONDT (RM) (3")	LF	62.630	1,630.000	0.000	1,640.00	102,713.20

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1620	61856002	002	TMA (STATIONARY)	DAY	228.370	400.000	0.000	520.00	118,752.40
1625	61856005	002	TMA (MOBILE OPERATION)	DAY	505.120	378.000	0.000	91.00	45,965.92
1630	61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	3,188.750	5.000	0.000	3.00	9,566.25
1635	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,408.750	116.000	0.000	115.00	392,006.25
1640	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	4,682.500	3.000	0.000	3.00	14,047.50
1645	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.670	50,940.000	0.000	43,315.00	29,021.05
1650	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.800	2,540.000	0.000	2,540.00	2,032.00
1655	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.830	7,500.000	0.000	7,220.00	5,992.60
1660	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.080	6,560.000	0.000	6,410.00	6,922.80
1665	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.210	12,670.000	0.000	13,150.00	15,911.50
1670	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.320	1,880.000	0.000	3,205.00	4,230.60
1675	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.450	4,625.000	0.000	7,830.00	11,353.50
1680	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.630	13,265.000	0.000	13,575.00	22,127.25
1685	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.770	39,320.000	0.000	37,430.00	66,251.10
1690	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.050	8,730.000	0.000	8,730.00	17,896.50
1695	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.160	27,720.000	0.000	27,720.00	59,875.20
1700	06206017	000	ELEC CONDR (NO.1) BARE	LF	2.440	1,895.000	0.000	1,895.00	4,623.80
1705	06206018	000	ELEC CONDR (NO.1) INSULATED	LF	2.670	3,790.000	0.000	3,790.00	10,119.30
1710	06246001	000	GROUND BOX TY A (122311)	EA	732.000	33.000	0.000	29.00	21,228.00
1715	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	894.500	79.000	0.000	83.00	74,243.50
1720	06246009	000	GROUND BOX TY D (162922)	EA	829.750	12.000	0.000	12.00	9,957.00
1725	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,039.750	2.000	0.000	2.00	2,079.50
1730	06246028	000	REMOVE GROUND BOX	EA	210.000	11.000	0.000	1.00	210.00
1740	06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	4,711.800	7.000	0.000	7.00	32,982.60
1745	06286023	000	ELC SRV TY A 120/240 100(NS)SS(E)PS(U)	EA	4,192.940	2.000	0.000	2.00	8,385.88
1750	06286029	000	ELC SRV TY A 120/240 200(NS)SS(E)GC(U)	EA	7,054.750	1.000	0.000	1.00	7,054.75
1755	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,478.750	1.000	0.000	1.00	4,478.75
1760	06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	4,196.320	2.000	0.000	2.00	8,392.63
1765	06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	4,163.860	4.000	0.000	4.00	16,655.44
1770	06286288	000	ELC SRV TY D 120/240 200(NS)SS(N)PS(U)	EA	4,136.800	1.000	0.000	1.00	4,136.80
1775	06286350	000	ELC SRV TY A 120/240 200(NS)SS(E)PS(U)	EA	4,132.740	1.000	0.000	1.00	4,132.74
1780	62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	47,224.060	4.000	0.000	4.00	188,896.24
1785	63026004	000	TEMP Q-DETECT (TY2) (2 SYS)	DAY	62.380	1,770.000	0.000	1,639.00	102,240.82
1790	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	9,226.500	5.000	0.000	5.00	46,132.50
1795	63066001	000	VIVDS PROSR SYS	EA	7,705.500	1.000	0.000	1.00	7,705.50
1805	63066006	000	VIVDS TEMPORARY	EA	21,682.750	1.000	0.000	1.00	21,682.75
1815	63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	7,705.500	1.000	0.000	1.00	7,705.50
1820	06366001	001	ALUMINUM SIGNS (TY A)	SF	24.000	467.000	0.000	467.00	11,208.00
1825	06366002	001	ALUMINUM SIGNS (TY G)	SF	24.000	453.000	0.000	300.00	7,200.00
1830	06366003	001	ALUMINUM SIGNS (TY O)	SF	25.620	2,273.000	0.000	2,268.25	58,112.57
1835	64116001	000	ILSN (LED) (6 S)	EA	2,855.000	4.000	0.000	4.00	11,420.00
1840	64116002	000	ILSN (LED) (8 S)	EA	3,200.000	2.000	0.000	2.00	6,400.00
1845	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.000	138.000	0.000	136.00	63,240.00
1850	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	610.000	8.000	0.000	8.00	4,880.00
1855	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	620.000	139.000	0.000	142.00	88,040.00
1860	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	685.000	2.000	0.000	2.00	1,370.00
1865	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	650.000	9.000	0.000	8.00	5,200.00
1870	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	775.000	13.000	0.000	12.00	9,300.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1875	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	895.000	8.000	0.000	8.00	7,160.00
1880	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	980.000	5.000	0.000	5.00	4,900.00
1885	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,800.000	8.000	0.000	8.00	14,400.00
1890	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,900.000	2.000	0.000	2.00	3,800.00
1895	06446073	000	RELOCATE SM RD SN SUP&AM(HIST MRKR)	EA	500.000	1.000	0.000	1.00	500.00
1900	06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	269.000	0.000	166.00	10,790.00
1910	06476003	000	REMOVE LRSA	EA	1,050.000	23.000	0.000	10.00	10,500.00
1915	06506025	000	INS OH SN SUP(25 FT CANT)	EA	14,926.500	1.000	0.000	1.00	14,926.50
1920	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	26,786.750	2.000	0.000	2.00	53,573.50
1925	06506032	000	INS OH SN SUP(30 FT CANT)	EA	15,944.250	1.000	0.000	1.00	15,944.25
1930	06506038	000	INS OH SN SUP(35 FT CANT)	EA	21,767.000	3.000	0.000	3.00	65,301.00
1935	06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,823.000	10.000	0.000	10.00	228,230.00
1940	06506164	000	INS OH SN SUP(155 FT BRDG)	EA	89,194.250	2.000	0.000	2.00	178,388.50
1945	06506171	000	INS OH SN SUP(165 FT BRDG)	EA	114,634.000	1.000	0.000	1.00	114,634.00
1950	06506204	000	REMOVE OVERHD SIGN SUP	EA	4,925.000	3.000	0.000	3.00	14,775.00
1960	06586004	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)SRF	EA	55.000	204.000	0.000	125.00	6,875.00
1965	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	13.000	418.000	0.000	418.00	5,434.00
1970	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	13.000	59.000	0.000	59.00	767.00
1975	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	14.000	480.000	0.000	480.00	6,720.00
1980	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	25.000	94.000	0.000	106.00	2,650.00
1985	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	25.000	39.000	0.000	38.00	950.00
1990	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.120	19,210.000	0.000	21,110.00	2,533.20
1995	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.120	143,972.000	0.000	144,678.00	17,361.36
2000	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.240	254.000	0.000	4,596.00	1,103.04
2005	06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	3.000	300.000	0.000	2,358.00	7,074.00
2010	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.120	139,797.000	0.000	141,216.00	16,945.92
2015	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	46,720.000	0.000	50,465.00	40,372.00
2020	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	331,729.000	0.000	317,018.00	174,359.90
2025	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.000	1,380.000	0.000	8,552.00	8,552.00
2030	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	6.750	1,407.000	0.000	207.00	1,397.25
2040	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	13.210	788.000	0.000	146.00	1,928.66
2045	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	400.000	12.000	0.000	5.00	2,000.00
2050	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	500.000	3.000	0.000	3.00	1,500.00
2055	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	1,500.000	35.000	0.000	3.00	4,500.00
2060	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	1,500.000	31.000	0.000	3.00	4,500.00
2065	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	550.000	11.000	0.000	4.00	2,200.00
2070	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	325,125.000	0.000	282,280.00	155,254.00
2090	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	29,515.000	2,945.000	18,964.00	15,171.20
2100	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	9,550.000	0.000	4,043.00	11,118.25
2105	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	1,850.000	0.000	1,492.00	8,206.00
2110	06666075	007	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	400.000	8.000	0.000	2.00	800.00
2115	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	6,785.000	0.000	5,397.00	4,317.60
2120	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.000	3,880.000	0.000	3,880.00	11,640.00
2130	06666224	007	PAVEMENT SEALER 4"	LF	0.110	201,125.000	0.000	184,329.00	20,276.19
2135	06666225	007	PAVEMENT SEALER 6"	LF	0.160	328,345.000	0.000	259,160.00	41,465.60
2140	06666226	007	PAVEMENT SEALER 8"	LF	0.220	36,300.000	2,945.000	38,168.00	8,396.96
2145	06666228	007	PAVEMENT SEALER 12"	LF	0.330	13,330.000	0.000	9,710.00	3,204.30
2150	06666230	007	PAVEMENT SEALER 24"	LF	0.660	1,850.000	0.000	1,514.00	999.24

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2155	06666231	007	PAVEMENT SEALER (ARROW)	EA	25.000	16.000	0.000	11.00	275.00
2160	06666232	007	PAVEMENT SEALER (WORD)	EA	30.000	20.000	0.000	14.00	420.00
2165	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	11.000	0.000	10.00	350.00
2170	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	35.000	5.000	0.000	3.00	105.00
2180	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	5.000	129.000	0.000	79.00	395.00
2185	06666248	007	PAVEMENT SEALER (NUMBER)	EA	25.000	8.000	0.000	2.00	50.00
2190	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	19,455.000	0.000	16,680.00	6,672.00
2195	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	90,615.000	0.000	87,909.00	35,163.60
2205	06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.600	86,600.000	0.000	19,170.00	11,502.00
2210	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	90,225.000	0.000	80,369.00	32,147.60
2220	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	280.000	16.000	0.000	11.00	3,080.00
2225	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	500.000	11.000	0.000	10.00	5,000.00
2230	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	550.000	5.000	0.000	3.00	1,650.00
2240	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	350.000	20.000	0.000	14.00	4,900.00
2245	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	20.000	129.000	0.000	79.00	1,580.00
2250	06726006	000	REFL PAV MRKR TY I-A	EA	3.100	352.000	0.000	210.00	651.00
2255	06726007	000	REFL PAV MRKR TY I-C	EA	3.100	203.000	0.000	100.00	310.00
2260	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.100	412.000	0.000	323.00	1,001.30
2265	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.100	8,381.000	0.000	7,480.00	23,188.00
2270	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	360,645.000	0.000	162,716.00	105,765.40
2275	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	8,881.000	0.000	4,163.00	4,163.00
2280	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	2,766.000	0.000	2,766.00	5,532.00
2285	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	200.000	1.000	0.000	1.00	200.00
2290	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.150	201,125.000	0.000	189,733.00	28,459.95
2295	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.230	328,345.000	0.000	220,674.00	50,755.02
2300	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.310	36,300.000	0.000	36,151.00	11,206.81
2305	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.000	13,330.000	0.000	9,710.00	9,710.00
2310	06786008	000	PAV SURF PREP FOR MRK (24")	LF	2.000	1,850.000	0.000	1,492.00	2,984.00
2315	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	20.000	16.000	0.000	11.00	220.00
2320	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	30.000	11.000	0.000	10.00	300.00
2325	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	30.000	5.000	0.000	3.00	90.00
2330	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	25.000	8.000	0.000	2.00	50.00
2335	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	30.000	20.000	0.000	14.00	420.00
2340	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	5.000	129.000	0.000	79.00	395.00
2345	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	32,874.740	1.000	0.000	1.00	32,874.74
2350	06806004	006	REMOVING TRAFFIC SIGNALS	EA	2,100.000	1.000	0.000	1.00	2,100.00
2355	06816001	000	TEMP TRAF SIGNALS	EA	101,218.490	1.000	0.000	1.00	101,218.49
2360	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	211.000	12.000	0.000	12.00	2,532.00
2365	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	211.000	2.000	0.000	2.00	422.00
2370	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	211.000	12.000	0.000	12.00	2,532.00
2375	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	211.000	2.000	0.000	2.00	422.00
2380	06826005	000	VEH SIG SEC (12")LED(RED)	EA	211.000	12.000	0.000	12.00	2,532.00
2385	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	211.000	2.000	0.000	2.00	422.00
2390	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	569.000	16.000	0.000	16.00	9,104.00
2395	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	148.700	14.000	0.000	14.00	2,081.80
2400	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.550	845.000	0.000	845.00	1,309.75
2405	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	2.790	185.000	0.000	185.00	516.15
2410	06846025	000	TRF SIG CBL (TY A)(12 AWG)(20 CONDR)	LF	4.330	1,610.000	0.000	1,610.00	6,971.30

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2415	06866034	000	INS TRF SIG PL AM(S)1 ARM(32')ILSN	EA	7,099.900	1.000	0.000	1.00	7,099.90
2420	06866036	000	INS TRF SIG PL AM(S)1 ARM(32')LUM&ILSN	EA	7,492.400	1.000	0.000	1.00	7,492.40
2425	06866038	000	INS TRF SIG PL AM(S)1 ARM(36')ILSN	EA	7,204.900	1.000	0.000	1.00	7,204.90
2430	06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	7,597.400	2.000	0.000	2.00	15,194.80
2435	06866048	000	INS TRF SIG PL AM(S)1 ARM(44')LUM&ILSN	EA	7,702.400	1.000	0.000	1.00	7,702.40
2440	06876001	000	PED POLE ASSEMBLY	EA	1,613.500	11.000	0.000	11.00	17,748.50
2445	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	905.300	16.000	0.000	16.00	14,484.80
2450	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,015.600	1.000	0.000	1.00	4,015.60
2455	07306106	000	STRIP MOWING	CYC	3,600.000	18.000	0.000	5.50	19,800.00
2460	07346002	000	LITTER REMOVAL	CYC	100.000	54.000	0.000	5.00	500.00
2465	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	500.000	18.000	0.000	10.00	5,000.00
2470	07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)	CYC	500.000	18.000	0.000	8.00	4,000.00
2475	07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)	CYC	500.000	18.000	0.000	7.00	3,500.00
2480	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	500.000	54.000	0.000	2.00	1,000.00
2485	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	500.000	54.000	0.000	3.00	1,500.00
2490	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	500.000	54.000	0.000	7.00	3,500.00
2495	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	500.000	54.000	0.000	2.00	1,000.00
2515	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	115,400.67	115,400.67
2525	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	133,334.36	133,334.36
			D-GR HMA TY-B PG64-22						
2530	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	287,025.98	287,025.98
			D-GR HMA TY-B PG64-22						
2545	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	116.32	116.32
			D-GR HMA TY-C SAC-B PG76-22						
2561	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.000	1,000.000	1,061,586.72	1,061,586.72
			Non-Participating Damage Claims - Third Party						
2570	96056008		ROAD USER COST - DISINCENTIVE	DOL	-1.000	1,000,000.000	0.000	54,125.00	-54,125.00
								Category Subtotal	\$180,006,613.19

CATEGORY 002 DESCRIPTION OVERPASS AT FM 51 (IH 35)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2575	04006005	000	CEM STABIL BKFL	CY	82.290	227.000	0.000	227.00	18,679.83
2585	04166004	000	DRILL SHAFT (36 IN)	LF	148.520	2,650.000	0.000	2,477.00	367,884.03
2590	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	139.200	0.000	139.20	124,195.62
2595	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	134.000	0.000	134.00	113,625.31
2600	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	146.600	0.000	137.80	105,404.59
2605	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	39,200.000	0.000	39,200.00	583,296.00
2610	04226016	000	APPROACH SLAB (HPC)	CY	508.970	340.000	0.000	340.00	173,049.80
2615	04256038	000	PRESTR CONC GIRDER (TX46)	LF	159.170	5,600.000	0.000	5,600.00	891,352.00
2620	04276002	003	CONCRETE PAINT FINISH	SF	0.240	4,508.000	0.000	38,183.82	9,164.12
2625	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	560.000	0.000	560.00	31,259.20
2630	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	295.000	0.000	295.00	33,851.25
2635	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	61.150	280.000	0.000	280.00	17,122.00
2650	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	4.00	800.00
								Category Subtotal	\$2,469,683.75

CATEGORY 003 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 NBFR)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2715	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	1,334.000	0.000	1,334.00	9,671.50
2720	04006005	000	CEM STABIL BKFL	CY	82.290	261.000	0.000	261.00	21,477.69
2725	04166001	000	DRILL SHAFT (18 IN)	LF	62.950	126.000	0.000	126.00	7,931.70
2730	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	593.000	0.000	593.00	100,893.02
2735	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	79.700	0.000	79.70	71,109.14
2740	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	71.700	0.000	71.70	60,798.02
2745	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	48.000	0.000	48.00	36,715.68
2750	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	22,800.000	0.000	22,800.00	339,264.00
2755	04226016	000	APPROACH SLAB (HPC)	CY	508.970	74.600	0.000	74.60	37,969.16
2760	04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	3,587.290	0.000	3,587.29	508,605.98
2765	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	1,436.000	0.000	590.85	53,052.15
2770	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	642.000	0.000	642.00	35,836.44
2775	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	47.420	642.000	0.000	642.00	30,443.64
2780	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	121.000	0.000	121.00	13,884.75
2805	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	5.000	0.000	3.00	600.00
								Category Subtotal	\$1,328,252.87

CATEGORY 004 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2860	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	6,820.000	0.000	6,820.00	49,445.00
2865	04006005	000	CEM STABIL BKFL	CY	82.290	503.000	0.000	503.00	41,391.87
2870	04166001	000	DRILL SHAFT (18 IN)	LF	62.950	142.000	0.000	142.00	8,938.90
2875	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	1,012.000	0.000	1,012.00	172,181.68
2880	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	114.400	0.000	114.40	102,068.82
2885	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	132.600	0.000	132.60	112,438.17
2890	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	98.400	0.000	98.40	75,267.14
2895	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	41,947.000	0.000	41,947.00	624,171.36
2900	04226016	000	APPROACH SLAB (HPC)	CY	508.970	175.700	0.000	175.70	89,426.02
2905	04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	6,568.460	0.000	6,568.46	931,276.26
2910	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	712.000	0.000	504.39	45,289.18
2915	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	640.900	0.000	640.90	35,775.04
2920	04506065	000	RAIL (TY T80SS) W/DRAIN SLOTS	LF	86.000	641.800	0.000	641.80	55,194.80
2925	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	223.000	0.000	223.00	25,589.25
2950	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	5.000	0.000	2.00	400.00
								Category Subtotal	\$2,368,853.49

CATEGORY 005 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 SBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3005	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	1,289.000	0.000	1,289.00	9,345.25
3010	04006005	000	CEM STABIL BKFL	CY	82.290	502.000	0.000	502.00	41,309.58
3020	04166001	000	DRILL SHAFT (18 IN)	LF	62.950	71.000	0.000	142.00	8,938.90
3025	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	1,105.000	0.000	948.71	161,414.20
3030	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	114.200	0.000	114.20	101,890.38
3035	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	132.600	0.000	132.60	112,438.17

CATEGORY 005 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 SBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3040	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	93.700	0.000	93.70	71,672.07
3045	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	42,059.000	0.000	42,059.00	625,837.92
3050	04226016	000	APPROACH SLAB (HPC)	CY	508.970	199.800	0.000	199.80	101,692.21
3055	04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	6,586.020	0.000	6,586.02	933,765.92
3060	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	687.000	0.000	1,555.71	139,687.29
3065	04506028	000	RAIL (TY T80SS)(HPC)	LF	84.970	642.500	0.000	642.50	54,593.23
3070	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	47.420	643.500	0.000	643.50	30,514.77
3075	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	224.000	0.000	224.00	25,704.00
3100	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	5.000	0.000	1.00	200.00

Category Subtotal \$2,419,003.89

CATEGORY 006 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 SBFR)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3155	04006005	000	CEM STABIL BKFL	CY	82.290	252.000	0.000	252.00	20,737.08
3160	04166001	000	DRILL SHAFT (18 IN)	LF	62.950	128.000	0.000	128.00	8,057.60
3165	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	621.000	0.000	621.00	105,656.94
3170	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	79.000	0.000	79.00	70,484.59
3175	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	95.300	0.000	95.30	80,809.64
3180	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	65.900	0.000	65.90	50,407.57
3185	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	24,058.000	0.000	24,058.00	357,983.04
3190	04226016	000	APPROACH SLAB (HPC)	CY	508.970	85.300	0.000	85.30	43,415.14
3195	04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	3,885.260	0.000	3,885.26	550,852.16
3200	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	1,267.000	0.000	1,243.18	111,624.69
3205	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	21.850	262.000	0.000	262.00	5,724.70
3210	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	691.900	0.000	691.90	38,621.86
3215	04506105	000	RAIL (TY PR22)(HPC)	LF	98.480	692.400	0.000	692.40	68,187.55
3220	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	47.420	700.500	0.000	725.50	34,403.21
3225	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	118.000	0.000	118.00	13,540.50
3250	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	6.000	0.000	6.00	1,200.00

Category Subtotal \$1,561,706.27

CATEGORY 007 DESCRIPTION OVERPASS AT FM 1306 (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3305	04006005	000	CEM STABIL BKFL	CY	82.290	108.000	0.000	108.00	8,887.32
3310	04166004	000	DRILL SHAFT (36 IN)	LF	148.520	1,454.000	0.000	1,454.00	215,948.08
3315	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	64.200	0.000	64.20	57,279.88
3320	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	63.600	0.000	63.60	53,929.62
3325	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	51.900	0.000	51.90	39,698.83
3330	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	18,060.000	0.000	18,060.00	268,732.80
3335	04226016	000	APPROACH SLAB (HPC)	CY	508.970	131.500	0.000	131.50	66,929.56
3340	04256037	000	PRESTR CONC GIRDER (TX40)	LF	130.990	2,051.910	0.000	2,051.91	268,779.69
3345	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	258.000	0.000	258.00	14,401.56
3350	04506028	000	RAIL (TY T80SS)(HPC)	LF	84.970	258.000	0.000	258.00	21,922.26
3355	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	138.000	0.000	138.00	15,835.50

CATEGORY 007 DESCRIPTION OVERPASS AT FM 1306 (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3370	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	4.00	800.00
Category Subtotal									\$1,033,145.10

CATEGORY 008 DESCRIPTION OVERPASS AT FM 1306 (IH 35 SBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3435	04006005	000	CEM STABIL BKFL	CY	82.290	108.000	0.000	108.00	8,887.32
3440	04166004	000	DRILL SHAFT (36 IN)	LF	148.520	1,454.000	0.000	1,454.00	215,948.08
3445	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	64.200	0.000	64.20	57,279.88
3450	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	63.600	0.000	63.60	53,929.62
3455	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	51.900	0.000	51.90	39,698.83
3460	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	18,060.000	0.000	18,060.00	268,732.80
3465	04226016	000	APPROACH SLAB (HPC)	CY	508.970	131.500	0.000	131.50	66,929.56
3470	04256037	000	PRESTR CONC GIRDER (TX40)	LF	130.990	2,051.920	0.000	2,051.92	268,781.00
3475	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	258.000	0.000	258.00	14,401.56
3480	04506028	000	RAIL (TY T80SS)(HPC)	LF	84.970	258.000	0.000	258.00	21,922.26
3485	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	138.000	0.000	138.00	15,835.50
3500	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	4.00	800.00
Category Subtotal									\$1,033,146.41

CATEGORY 009 DESCRIPTION SCOTT CREEK BRIDGE (IH 35 NBFR)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3565	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	1,122.000	0.000	1,122.00	8,134.50
3570	04006005	000	CEM STABIL BKFL	CY	82.290	98.000	0.000	98.00	8,064.42
3580	04166001	000	DRILL SHAFT (18 IN)	LF	62.950	88.000	0.000	88.00	5,539.60
3585	04166004	000	DRILL SHAFT (36 IN)	LF	148.520	250.000	0.000	250.00	37,130.00
3590	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	57.600	0.000	57.60	51,391.30
3595	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	3,800.000	0.000	3,800.00	56,544.00
3600	04226016	000	APPROACH SLAB (HPC)	CY	508.970	68.900	0.000	68.90	35,068.03
3605	04256037	000	PRESTR CONC GIRDER (TX40)	LF	130.990	497.330	0.000	497.33	65,145.26
3610	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	239.000	0.000	239.00	21,459.81
3615	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	120.300	0.000	120.30	6,715.15
3620	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	47.420	119.600	0.000	119.60	5,671.43
3625	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	76.000	0.000	76.00	8,721.00
3650	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	2.00	400.00
Category Subtotal									\$309,984.50

CATEGORY 010 DESCRIPTION SCOTT CREEK BRIDGE (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3705	04006005	000	CEM STABIL BKFL	CY	82.290	163.500	0.000	163.50	13,454.42
3710	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	805.000	0.000	805.00	136,962.70
3715	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	80.800	0.000	80.80	72,090.56
3720	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	9,743.000	0.000	9,743.00	144,975.84

CATEGORY 010 DESCRIPTION SCOTT CREEK BRIDGE (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3725	04226016	000	APPROACH SLAB (HPC)	CY	508.970	132.100	0.000	132.10	67,234.94
3730	04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	1,248.310	0.000	1,248.31	176,985.39
3735	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	453.500	0.000	453.50	40,719.77
3740	04506028	000	RAIL (TY T80SS)(HPC)	LF	84.970	140.000	0.000	140.00	11,895.80
3745	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	41.790	138.400	0.000	138.40	5,783.74
3750	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	140.000	0.000	140.00	16,065.00
3765	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	2.00	400.00

Category Subtotal \$686,568.16

CATEGORY 011 DESCRIPTION SCOTT CREEK BRIDGE (IH 35 SBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3830	04006005	000	CEM STABIL BKFL	CY	82.290	176.000	0.000	176.00	14,483.04
3835	04166005	000	DRILL SHAFT (42 IN)	LF	170.140	805.000	0.000	805.00	136,962.70
3840	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	80.800	0.000	80.80	72,090.56
3845	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	9,857.000	0.000	9,857.00	146,672.16
3850	04226016	000	APPROACH SLAB (HPC)	CY	508.970	131.500	0.000	131.50	66,929.56
3855	04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	1,263.440	0.000	1,263.44	179,130.52
3860	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	473.000	0.000	473.00	42,470.67
3865	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	141.600	0.000	141.60	7,904.11
3870	04506065	000	RAIL (TY T80SS) W/DRAIN SLOTS	LF	86.000	140.000	0.000	140.00	12,040.00
3875	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	140.000	0.000	140.00	16,065.00

Category Subtotal \$694,748.32

CATEGORY 012 DESCRIPTION SCOTT CREEK BRIDGE (IH 35 SBFR)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3955	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	491.000	0.000	491.00	3,559.75
3960	04006005	000	CEM STABIL BKFL	CY	82.290	144.000	0.000	144.00	11,849.76
3970	04166001	000	DRILL SHAFT (18 IN)	LF	62.950	88.000	0.000	88.00	5,539.60
3975	04166004	000	DRILL SHAFT (36 IN)	LF	148.520	250.000	0.000	250.00	37,130.00
3980	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	55.400	0.000	55.40	49,428.43
3985	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	3,800.000	0.000	3,800.00	56,544.00
3990	04226016	000	APPROACH SLAB (HPC)	CY	508.970	70.300	0.000	70.30	35,780.59
3995	04256037	000	PRESTR CONC GIRDER (TX40)	LF	130.990	497.700	0.000	497.70	65,193.72
4000	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	317.000	0.000	317.00	28,463.43
4005	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	130.400	0.000	130.40	7,278.93
4010	04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	47.420	129.700	0.000	129.70	6,150.37
4015	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	76.000	0.000	76.00	8,721.00
4040	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	1.00	200.00

Category Subtotal \$315,839.58

CATEGORY 013 DESCRIPTION OVERPASS AT SPRING CREEK RD (IH 35)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 013 DESCRIPTION OVERPASS AT SPRING CREEK RD (IH 35)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4095	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	10,374.000	0.000	10,374.00	82,992.00
4100	04006005	000	CEM STABIL BKFL	CY	82.290	264.000	0.000	264.00	21,724.57
4105	04036001	000	TEMPORARY SPL SHORING	SF	13.040	4,936.000	0.000	4,867.13	63,467.31
4110	04166004	000	DRILL SHAFT (36 IN)	LF	148.520	1,960.000	0.000	1,920.80	285,277.22
4115	04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	125.600	0.000	125.60	112,061.57
4120	04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	125.000	0.000	125.00	105,993.75
4125	04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	132.600	0.000	132.60	101,427.07
4130	04226002	000	REINF CONC SLAB (HPC)	SF	14.880	30,240.000	0.000	30,240.00	449,971.20
4135	04226016	000	APPROACH SLAB (HPC)	CY	508.970	264.200	0.000	264.20	134,469.88
4140	04256037	000	PRESTR CONC GIRDER (TX40)	LF	130.990	3,599.580	0.000	3,599.56	471,506.50
4145	04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	432.000	0.000	432.00	24,114.24
4150	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	280.000	0.000	280.00	32,130.00
4155	05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	61.150	216.000	0.000	216.00	13,208.40
4170	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	4.00	800.00

Category Subtotal \$1,899,143.71

CATEGORY 014 DESCRIPTION BRIDGE CULVERT C23

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4235	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	280.000	0.000	280.00	2,030.00
4240	04006005	000	CEM STABIL BKFL	CY	82.290	1,105.000	0.000	968.23	79,675.56
4245	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	119.000	0.000	119.00	445.06
4250	04036001	000	TEMPORARY SPL SHORING	SF	13.040	8,000.000	0.000	1,195.20	15,585.41
4260	04626021	002	CONC BOX CULV (8 FT X 6 FT)	LF	563.010	1,467.000	0.000	1,368.00	770,197.68
4265	04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	119.000	0.000	114.00	7,103.34
4270	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	40,664.000	1.000	0.000	1.00	40,664.00
4275	04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	63,350.000	1.000	0.000	1.00	63,350.00
4280	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	4.000	0.000	2.00	2,824.70

Category Subtotal \$981,875.75

CATEGORY 015 DESCRIPTION BRIDGE CULVERT C27

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4360	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	1,425.000	0.000	1,425.00	10,331.26
4365	04006005	000	CEM STABIL BKFL	CY	82.290	2,170.000	0.000	1,397.99	115,040.61
4370	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	95.000	0.000	95.00	355.30
4375	04036001	000	TEMPORARY SPL SHORING	SF	13.040	9,200.000	0.000	3,000.00	39,120.00
4380	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	77.990	811.000	0.000	541.31	42,216.45
4385	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	712.820	2,826.000	0.000	2,523.00	1,798,444.86
4390	04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	95.000	0.000	73.00	4,548.63
4395	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	40,664.000	2.000	0.000	2.00	81,328.00
4400	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	4.000	0.000	3.00	4,237.05

Category Subtotal \$2,095,622.16

CATEGORY 016 DESCRIPTION BRIDGE CULVERT C26

CATEGORY 016			DESCRIPTION	BRIDGE CULVERT C26					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4480	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	640.000	0.000	640.00	4,640.00
4485	04006005	000	CEM STABIL BKFL	CY	82.290	1,230.000	0.000	1,216.06	100,069.32
4490	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	120.000	0.000	120.00	448.80
4495	04036001	000	TEMPORARY SPL SHORING	SF	13.040	6,450.000	0.000	1,296.00	16,899.84
4500	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	77.990	700.000	0.000	730.22	56,950.01
4505	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	712.820	1,398.000	0.000	1,398.00	996,522.36
4510	04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	120.000	0.000	51.00	3,177.81
4515	04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	40,664.000	1.000	0.000	1.00	40,664.00
4520	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	38,685.830	1.000	0.000	1.00	38,685.83
4525	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	2.000	0.000	1.00	1,412.35
Category Subtotal									\$1,259,470.32

CATEGORY 017			DESCRIPTION	BRIDGE CULVERT C32					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4605	01106002	000	EXCAVATION (CHANNEL)	CY	7.250	100.000	0.000	100.00	725.00
4610	04006005	000	CEM STABIL BKFL	CY	82.290	745.000	0.000	755.60	62,178.42
4615	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	118.000	0.000	118.00	441.32
4625	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	77.990	168.000	0.000	145.79	11,370.16
4630	04626021	002	CONC BOX CULV (8 FT X 6 FT)	LF	563.010	978.000	0.000	978.00	550,623.78
4635	04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	118.000	0.000	115.00	7,165.65
4640	04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	38,685.830	2.000	0.000	2.00	77,371.66
4645	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	2.000	0.000	1.00	1,412.35
Category Subtotal									\$711,288.34

CATEGORY 019			DESCRIPTION	CONT FORCE ACCOUNT - SAFETY CONTINGENCY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4800	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	441,700.000	0.000	53,236.88	53,236.88
Category Subtotal									\$53,236.88

CATEGORY 020			DESCRIPTION	CONT FORCE ACCOUNT - LAW ENFORCEMENT					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4900	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	63,000.000	0.000	251,421.28	251,421.28
Category Subtotal									\$251,421.28

PROJECT ROW 0195-1-120 CONTROL 019501120

CATEGORY 001			DESCRIPTION	UTILITIES					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4990	04006007	000	CUT & RESTORE CONC PAVING	SY	150.000	284.000	0.000	81.47	12,220.50
4995	04006008	000	CUT & RESTORE ASPH PAVING	SY	40.000	67.000	0.000	35.30	1,412.00
5005	04016001	000	FLOWABLE BACKFILL	CY	96.310	84.000	0.000	84.00	8,090.04
5010	04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	2,457.000	0.000	2,457.00	9,189.18

CATEGORY 001 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5015	05296007	000	CONC CURB & GUTTER (TY I)	LF	15.000	35.000	0.000	53.00	795.00
5020	72496001	000	C-900 DR-18 PVC WL (6") (OPEN CUT)	LF	150.000	1,225.000	0.000	1,225.00	183,750.00
5025	72496002	000	C-900 DR-18 PVC WL (6") (CARRIER PIPE)	LF	175.000	312.000	0.000	312.00	54,600.00
5030	72496003	000	C-900 DR-18 PVC WL (12") (OPEN CUT)	LF	110.000	618.000	0.000	618.00	67,980.00
5035	72496004	000	C-900 DR-18 PVC WL (12") (CARRIER PIPE)	LF	155.000	734.000	0.000	734.00	113,770.00
5040	72496005	000	RESILIENT SEATED GATE VALVE (6")	EA	1,300.000	6.000	0.000	8.00	10,400.00
5045	72496006	000	RESILIENT SEATED GATE VALVE (12")	EA	2,700.000	6.000	0.000	6.00	16,200.00
5050	72496007	000	WATER SERVICE CONNECTION	EA	1,500.000	5.000	0.000	7.00	10,500.00
5055	72496008	000	DUCTILE IRON FITTINGS	TON	4,300.000	4.100	0.000	4.10	17,630.00
5060	72496009	000	CONNECT EXISTING WATER LINE	EA	5,500.000	9.000	0.000	11.00	60,500.00
5065	72496010	000	FIRE HYDRANT ASSEMBLY	EA	5,400.000	2.000	0.000	3.00	16,200.00
5070	72496011	000	REMOVE UTILITY (WATERLINE)	LF	30.000	1,168.000	0.000	1,168.00	35,040.00
5075	72496012	000	REMOVE UTILITY (SEWER)	LF	30.000	124.000	0.000	124.00	3,720.00
5080	72496013	000	REMOVE UTILITY (VALVE)	EA	450.000	6.000	0.000	6.00	2,700.00
5085	72496014	000	REMOVE UTILITY (FIRE HYDRANT)	EA	500.000	2.000	0.000	2.00	1,000.00
5095	72496016	000	SDR-26 PVC SEWER (12") (OPEN CUT)	LF	275.000	60.000	0.000	60.00	16,500.00
5100	72496017	000	SDR-26 PVC SEWER (12") (CARRIER PIPE)	LF	230.000	422.000	0.000	422.00	97,060.00
5105	72496018	000	SDR-26 PVC SEWER (15") (OPEN CUT)	LF	250.000	150.000	0.000	150.00	37,500.00
5110	72496019	000	SDR-26 PVC SEWER (15") (CARRIER PIPE)	LF	218.000	413.000	0.000	413.00	90,034.00
5115	72496020	000	STEEL CASING (16") (BORE)	LF	340.000	312.000	0.000	312.00	106,080.00
5120	72496021	000	STEEL CASING (20") (BORE)	LF	390.000	817.000	0.000	937.00	365,430.00
5125	72496022	000	STEEL CASING (20") (OPEN CUT)	LF	180.000	339.000	0.000	209.00	37,620.00
5130	72496023	000	STEEL CASING (24") (BORE)	LF	410.000	348.000	0.000	348.00	142,680.00
5135	72496024	000	STEEL CASING (24") (OPEN CUT)	LF	185.000	65.000	0.000	65.00	12,025.00
5145	72496026	000	MANHOLE (4FT DIA)	EA	6,600.000	5.000	0.000	4.00	26,400.00
5150	72496027	000	MANHOLE (EXT DEPTH)(4FT DIA)	VF	200.000	4.000	0.000	4.00	800.00
5155	72496028	000	CONNECT EXISTING SEWER LINE	EA	500.000	5.000	0.000	5.00	2,500.00
								Category Subtotal	\$1,560,325.72

PROJECT NH 2021(327) CONTROL 019501119

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0094	01046022	900	REMOVING CONC (CURB AND GUTTER)	LF	5.730	0.000	21.000	0.000	0.00
0136	01106001		EXCAVATION (ROADWAY)	CY	23.300	0.000	113.000	0.000	0.00
0146	01326006		EMBANKMENT (FINAL)(DENS CONT)(TY C) Added by CO# 011-Truck Parking Area	CY	23.300	0.000	6,516.000	0.000	0.00
0190	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.620	366,403.000	0.000	0.000	0.00
0201	02606012		LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) Added by CO# 011-Truck Parking Area	TON	212.100	0.000	439.000	0.000	0.00
0206	02606022		LIME TRT (EXIST MATL)(18") Added by CO# 011-Truck Parking Area	SY	12.020	0.000	9,030.000	0.000	0.00
0210	02756001	000	CEMENT	TON	160.000	4,238.000	0.000	0.000	0.00
0215	02756010	000	CEMENT TREAT (SUBGRADE) (8")	SY	2.230	235,427.000	0.000	0.000	0.00

0221	30766001		D-GR HMA TY-B PG64-22	TON	138.650	0.000	2,023.330	0.000	0.00
			Added by CO# 011-Truck Parking Area						
0236	03606003		CONC PVMT (CONT REINF - CRCP) (9")	SY	107.560	0.000	8,759.000	0.000	0.00
			Added by CO# 011-Truck Parking Area						
0255	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	53.850	9,635.000	0.000	0.000	0.00
0380	04016001	000	FLOWABLE BACKFILL	CY	96.310	1,152.000	0.000	0.000	0.00
0420	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	100.000	56.000	0.000	0.000	0.00
0500	04326003	000	RIPRAP (CONC)(6 IN)	CY	397.100	9.000	0.000	0.000	0.00
0536	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	1,762.060	0.000	0.000	0.000	0.00
			UNIQUECHANGE ORDER ITEM 6 (CO#8-INSTALL RAIL DRAINAGE SLOTS)						
0541	04506104		RAIL (TY PR22)	LF	98.410	0.000	0.000	0.000	0.00
			Eliminating sections of PR22 Ped Rail						
0595	04626013	002	CONC BOX CULV (6 FT X 6 FT)	LF	401.700	62.000	0.000	0.000	0.00
0645	04646017	001	RC PIPE (CL IV)(18 IN)	LF	65.850	95.000	0.000	0.000	0.00
0675	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,437.470	2.000	0.000	0.000	0.00
0745	04656048	001	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	4,790.830	7.000	0.000	0.000	0.00
0753	04656058	901	INLET (COMPL)(PSL)(SL)(5FTX5FT)	EA	8,629.510	0.000	1.000	0.000	0.00
0915	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	1,110.100	3.000	0.000	0.000	0.00
0925	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,059.420	18.000	-3.000	0.000	0.00
0970	04766013	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL III)	LF	766.350	50.000	0.000	0.000	0.00
1035	04966031	000	REMOV STR (CATTLE GUARD)	EA	1,000.000	1.000	0.000	0.000	0.00
1055	50266002	000	ASBESTOS ABATEMENT (OTHER)	LF	15.000	2,500.000	0.000	0.000	0.00
1125	51076002	000	STEEL FENCE (INSTALL)	LF	75.000	151.000	0.000	0.000	0.00
1215	05296011	000	CONC CURB (DOWEL)	LF	15.000	80.000	0.000	0.000	0.00
1385	05506015	000	REMOVE AND INSTALL EXISTING GATE	EA	2.000	2.000	0.000	0.000	0.00
1390	05526001	000	WIRE FENCE (TY A)	LF	14.000	210.000	0.000	0.000	0.00
1435	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,691.250	3.000	0.000	0.000	0.00
1440	60076089	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	1,691.250	2.000	0.000	0.000	0.00
1445	60076094	000	FIBER OPTIC FUSION SPLICE	EA	37.130	528.000	0.000	0.000	0.00
1480	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	8,140.000	2.000	0.000	0.000	0.00
1520	06106010	000	REMOVE RD IL ASM (U/P)	EA	157.500	4.000	0.000	0.000	0.00
1550	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	630.000	5.000	0.000	0.000	0.00
1735	06286002	000	REMOVE ELECTRICAL SERVICES	EA	472.500	3.000	0.000	0.000	0.00
1800	63066002	000	VIVDS CAM ASSY FXD LNS	EA	1,483.750	6.000	0.000	0.000	0.00
1810	63066007	000	VIVDS CABLING	LF	2.750	1,825.000	0.000	0.000	0.00
1905	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.540	2,630.000	0.000	0.000	0.00
1955	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	279.060	61.000	0.000	0.000	0.00
1981	06446082		IN SRSS & AM (RAIL)(90 MPH)(P MOUNT)	EA	7,231.050	0.000	0.000	0.000	0.00
			Added by CO# 10-Adding Rail Mounted Signage						
1982	06446084		IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	7,231.050	0.000	0.000	0.000	0.00
			Added by CO# 10-Adding Rail Mounted Signage						
2035	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	6.750	4,046.000	0.000	0.000	0.00
2075	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	2.000	1,221.000	0.000	0.000	0.00
2080	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	2.000	473.000	0.000	0.000	0.00
2085	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	830.000	0.000	0.000	0.00
2095	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.500	245.000	0.000	0.000	0.00
2125	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.500	39,365.000	0.000	0.000	0.00
2175	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	50.000	4.000	0.000	0.000	0.00
2200	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.600	39,365.000	0.000	0.000	0.00
2215	06666321	007	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.400	84,285.000	0.000	0.000	0.00
2235	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	750.000	4.000	0.000	0.000	0.00
2500	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00

2505	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2510	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	3,000.000	0.000	0.000	0.00
2520	05856011	RIDE PAYMENT ADJUSTMENT (ITEM 3076) D-GR HMA TY-B PG64-22	DOL	1.000	1,000.000	0.000	0.000	0.00
2535	05856011	RIDE PAYMENT ADJUSTMENT (ITEM 3076) D-GR HMA TY-C SAC-B PG76-22	DOL	1.000	1,000.000	0.000	0.000	0.00
2540	30766064	PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-B PG76-22	DOL	1.000	1,000.000	0.000	0.000	0.00
2550	05856006	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
2555	96036003	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
2560	96106001	ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00
2565	96056007	ROAD USER COST - INCENTIVE	DOL	1.000	1,000,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION OVERPASS AT FM 51 (IH 35)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2580	04036001	000	TEMPORARY SPL SHORING	SF	13.040	5,583.000	0.000	0.000	0.00
2640	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (36 IN)	DOL	170.800	10.000	0.000	0.000	0.00
2645	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (36 IN)	DOL	185.650	10.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 NBFR)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2785	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (18 IN)	DOL	72.390	10.000	0.000	0.000	0.00
2790	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (18 IN)	DOL	78.690	10.000	0.000	0.000	0.00
2795	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (42 IN)	DOL	195.660	10.000	0.000	0.000	0.00
2800	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (42 IN)	DOL	212.680	10.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2930	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (18 IN)	DOL	72.390	10.000	0.000	0.000	0.00
2935	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (18 IN)	DOL	78.690	10.000	0.000	0.000	0.00
2940	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (42 IN)	DOL	195.660	10.000	0.000	0.000	0.00
2945	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	212.680	10.000	0.000	0.000	0.00

DRILL SHAFT (42 IN)

Category Subtotal

0.00

CATEGORY 005 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 SBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3015	04036001	000	TEMPORARY SPL SHORING	SF	13.040	1,225.000	0.000	0.000	0.00
3080	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (18 IN)	DOL	72.390	10.000	0.000	0.000	0.00
3085	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (18 IN)	DOL	78.690	10.000	0.000	0.000	0.00
3090	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (42 IN)	DOL	195.660	10.000	0.000	0.000	0.00
3095	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (42 IN)	DOL	212.680	10.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 006 DESCRIPTION ELM FORK TRINITY RIVER BRIDGE (IH 35 SBFR)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3230	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (18 IN)	DOL	72.390	10.000	0.000	0.000	0.00
3235	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (18 IN)	DOL	78.690	10.000	0.000	0.000	0.00
3240	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (42 IN)	DOL	195.660	10.000	0.000	0.000	0.00
3245	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (42 IN)	DOL	212.680	10.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 007 DESCRIPTION OVERPASS AT FM 1306 (IH 35 NBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3360	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (36 IN)	DOL	170.800	10.000	0.000	0.000	0.00
3365	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (36 IN)	DOL	185.650	10.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 008 DESCRIPTION OVERPASS AT FM 1306 (IH 35 SBML)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3490	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (36 IN)	DOL	170.800	10.000	0.000	0.000	0.00
3495	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (36 IN)	DOL	185.650	10.000	0.000	0.000	0.00

CATEGORY 009			DESCRIPTION	SCOTT CREEK BRIDGE (IH 35 NBFR)		Category Subtotal			
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3575	04036001	000	TEMPORARY SPL SHORING	SF	13.040	920.000	0.000	0.000	0.00
3630	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (18 IN)	DOL	72.390	10.000	0.000	0.000	0.00
3635	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (18 IN)	DOL	78.690	10.000	0.000	0.000	0.00
3640	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (36 IN)	DOL	170.800	10.000	0.000	0.000	0.00
3645	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (36 IN)	DOL	185.650	10.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 010			DESCRIPTION	SCOTT CREEK BRIDGE (IH 35 NBML)		Category Subtotal			
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3755	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (42 IN)	DOL	195.660	10.000	0.000	0.000	0.00
3760	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (42 IN)	DOL	212.680	10.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 011			DESCRIPTION	SCOTT CREEK BRIDGE (IH 35 SBML)		Category Subtotal			
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3880	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (42 IN)	DOL	195.660	10.000	0.000	0.000	0.00
3885	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (42 IN)	DOL	212.680	10.000	0.000	0.000	0.00
3890	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 012			DESCRIPTION	SCOTT CREEK BRIDGE (IH 35 SBFR)		Category Subtotal			
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3965	04036001	000	TEMPORARY SPL SHORING	SF	13.040	836.000	0.000	0.000	0.00
4020	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (18 IN)	DOL	72.390	10.000	0.000	0.000	0.00
4025	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (18 IN)	DOL	78.690	10.000	0.000	0.000	0.00
4030	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (36 IN)	DOL	170.800	10.000	0.000	0.000	0.00
4035	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	185.650	10.000	0.000	0.000	0.00

DRILL SHAFT (36 IN)

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION OVERPASS AT SPRING CREEK RD (IH 35)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4160	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT DRILL SHAFT (36 IN)	DOL	170.800	10.000	0.000	0.000	0.00
4165	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT DRILL SHAFT (36 IN)	DOL	185.650	10.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE CULVERT C23

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4255	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	77.990	272.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE CULVERT C27

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0621	96086007		UNIQUE CHANGE ORDER ITEM 7 CO# 12- Cast In Place Culvert Sections	DOL	1,272,297.900	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION BRIDGE CULVERT C32

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4620	04036001	000	TEMPORARY SPL SHORING	SF	13.040	4,540.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION CONT FORCE ACCOUNT - EROSION CONTROL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4700	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	210,600.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION STATE FORCE ACOUNT - DYNAMIC MESSAGE SIGN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4920	96046002		CONTRACTOR FORCE ACCOUNT 2 DYNAMIC MESSAGE SIGN	DOL	1.000	261,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 0195-1-120 CONTROL 019501120

CATEGORY 001 DESCRIPTION UTILITIES

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5000	04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	71.000	9.000	0.000	0.000	0.00
5090	72496015	000	REMOVE UTILITY (MANHOLE)	EA	800.000	1.000	0.000	0.000	0.00
5140	72496025	000	CONCRETE PIPE ENCASEMENT	LF	85.000	55.000	0.000	0.000	0.00
5160	72496029	000	MH REHAB (EPOXY LINING)	VF	365.000	21.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2021(327) CONTROL 019501119

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0396	04036001	900	TEMPORARY SPL SHORING	SF	87.710	0.000	3,311.000	3,311.00	290,407.81
0476	96086005		UNIQUE CHANGE ORDER ITEM 5 CO# 4 - RW ML08 Adjustment of Coping Elevation (LS)	DOL	27,535.620	0.000	1.000	1.00	27,535.62
1141	05126001	900	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	100.500	0.000	1,740.000	1,740.00	174,870.00
2021	06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	0.000	1,000.000	1,000.00	640.00
4925	96086003		UNIQUE CHANGE ORDER ITEM 3 CO 1 - TRW 5 Wall Extension	DOL	5,500.000	0.000	2.000	2.00	11,000.00
4926	96086004		UNIQUE CHANGE ORDER ITEM 4 CO 1- TRW 5 Wall Extension	DOL	2,293.600	0.000	1.000	1.00	2,293.60

Category Subtotal 506,747.03

TOTAL ITEM EARNINGS THIS CONTRACT \$203,546,676.72

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	13,957.160	0.37	0.370	5,164.15
01006002	000	PREPARING ROW	STA	31,527.000	389.00	389.000	12,264,003.00
01046001	000	REMOVING CONC (PAV)	SY	4.500	619,929.00	619,929.000	2,789,680.55
01046009	000	REMOVING CONC (RIPRAP)	SY	5.420	9,881.00	9,881.000	53,555.02
01046011	000	REMOVING CONC (MEDIANS)	SY	15.520	1,775.00	1,775.000	27,548.00
01046015	000	REMOVING CONC (SIDEWALKS)	SY	7.790	1,559.00	1,559.000	12,144.62
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	12.370	2,099.00	2,099.000	25,964.63
01046022		REMOVING CONC (CURB AND GUTTER)	LF	10.800	0.00	300.000	3,240.00
		Added by CO# 007-SB Exit Gore RX_SGHS					
01046023	000	REMOVING CONC (CTB)	LF	12.920	2,479.00	2,479.000	32,028.68
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	46.670	600.00	600.000	28,002.00
01046028	000	REMOVING CONC (MISC)	SY	31.540	553.00	738.000	23,276.52
01046035	000	REMOVE CONC BARRIER W/CHAIN LINK FENCE	LF	12.770	6,085.00	6,085.000	77,705.45
01046044	000	REMOVING CONC (FLUME)	SY	21.130	202.00	402.230	8,499.12
01056035	000	REMOVING STAB BASE & ASPH PAV (0-2")	SY	0.550	310,299.00	42,331.559	23,282.36
01056045	000	REMOVING STAB BASE AND ASPH PAV (2"-8")	SY	2.120	43,065.00	201,263.981	426,679.64
01056061	000	REMOV STAB BASE & ASPH PAV (8"-20")	SY	1.130	175,339.00	154,981.882	175,129.53
01106001	000	EXCAVATION (ROADWAY)	CY	8.000	663,326.00	663,326.000	5,306,608.00
01106002	000	EXCAVATION (CHANNEL)	CY	7.250	13,718.00	13,718.000	99,455.51
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	982,008.00	983,293.000	9,832,930.00
01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	12.870	13,062.00	13,062.000	168,107.93
01326044	000	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR)	CY	120.990	2,908.00	3,642.280	440,679.46
01626002	000	BLOCK SODDING	SY	2.650	227,607.00	105,230.510	278,860.85
01646003	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	SY	0.080	505,198.00	523,402.870	41,872.23
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.050	366,403.00	396,051.710	19,802.59
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.060	366,403.00	333,731.198	20,023.88
01666001	000	FERTILIZER	AC	305.000	302.80	168.889	51,511.15
01686001	000	VEGETATIVE WATERING	MG	20.000	12,310.70	3,627.200	72,544.00
02606009	000	LIME TRT (EXST MATL)(10")	SY	4.790	3,556.00	19,333.320	92,606.61
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	169.850	33,483.00	27,906.923	4,739,990.89
02606022	000	LIME TRT (EXIST MATL)(18")	SY	4.200	686,949.00	786,446.188	3,303,074.00
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	37.940	304,349.00	303,732.528	11,523,612.11
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	58.620	543,472.00	540,063.872	31,658,544.17
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	72.190	475.00	124.670	8,999.93
03606045	000	CONC PVMT (CONT REINF)(FAST TRK)(15")	SY	75.440	25,002.00	11,958.822	902,173.54
03606057	000	CONC PVMT (CONT REINF)(FAST TRK)(14")	SY	78.310	7,850.00	26,263.013	2,056,656.56
03606057		CONC PVMT (CONT REINF)(FAST TRK)(14")	SY	113.300	7,850.00	160.000	18,128.00
		Added by CO# 007-SB Exit Gore RX_SGHS					
04006005	000	CEM STABIL BKFL	CY	82.290	39,070.50	30,989.373	2,550,115.56
04006007	000	CUT & RESTORE CONC PAVING	SY	150.000	348.00	123.470	18,520.50
04006008	000	CUT & RESTORE ASPH PAVING	SY	40.000	1,157.00	2,081.063	83,242.52
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	80.000	2,330.00	1,407.750	112,620.00
04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	71.000	60.00	60.000	4,260.00

04016001	000	FLOWABLE BACKFILL	CY	96.310	84.00	84.000	8,090.04
04026001	000	TRENCH EXCAVATION PROTECTION	LF	3.740	33,299.00	33,299.000	124,538.26
04036001	000	TEMPORARY SPL SHORING	SF	13.040	117,726.00	61,449.190	801,297.44
04036001	900	TEMPORARY SPL SHORING	SF	87.710	117,726.00	3,311.000	290,407.81
04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	23.000	3,448.00	8,451.120	194,375.76
04106001	000	SOIL NAIL ANCHORS	LF	12.570	53,520.00	51,905.000	652,445.85
04166001	000	DRILL SHAFT (18 IN)	LF	62.950	643.00	714.000	44,946.30
04166004	000	DRILL SHAFT (36 IN)	LF	148.520	8,018.00	7,805.800	1,159,317.41
04166005	000	DRILL SHAFT (42 IN)	LF	170.140	5,042.00	4,885.714	831,255.38
04166006	000	DRILL SHAFT (48 IN)	LF	200.000	40.00	40.000	8,000.00
		ITS POLE FOUNDATION					
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	176.500	12.00	12.000	2,118.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	284.800	136.00	136.000	38,732.80
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	351.300	153.00	153.000	53,748.90
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	553.500	17.00	17.000	9,409.50
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	556.750	236.00	236.000	131,393.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	607.750	700.00	700.000	425,425.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	227.300	270.00	270.000	61,371.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	267.550	24.00	24.000	6,421.20
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	411.360	56.00	56.000	23,036.16
04206014	000	CL C CONC (ABUT)(HPC)	CY	892.210	1,055.10	1,055.100	941,370.73
04206030	000	CL C CONC (CAP)(HPC)	CY	847.950	818.40	818.400	693,962.30
04206038	000	CL C CONC (COLUMN)(HPC)	CY	764.910	689.00	680.200	520,291.78
04206071	000	CL C CONC (COLLAR)	EA	499.530	54.00	62.000	30,970.86
04226002	000	REINF CONC SLAB (HPC)	SF	14.880	263,624.00	263,624.000	3,922,725.12
04226016	000	APPROACH SLAB (HPC)	CY	508.970	1,805.40	1,805.400	918,894.45
04236002	000	RETAINING WALL (MSE) (ASHLAR STONE FIN)	SF	55.310	169,599.00	169,599.000	9,380,520.70
04236003	000	RETAINING WALL (TEMP WALL)	SF	18.940	43,403.00	35,497.500	672,322.65
04236024	000	RET WALL (SOIL NAIL)(ASHLAR FIN)	SF	45.370	31,683.00	31,683.000	1,437,457.70
04256037	000	PRESTR CONC GIRDER (TX40)	LF	130.990	8,698.44	8,698.421	1,139,406.17
04256038	000	PRESTR CONC GIRDER (TX46)	LF	159.170	5,600.00	5,600.000	891,352.00
04256040	000	PRESTR CONC GIRDER (TX62)	LF	141.780	23,138.78	23,138.780	3,280,616.23
04276002	003	CONCRETE PAINT FINISH	SF	0.240	4,508.00	38,183.820	9,164.12
04326001	000	RIPRAP (CONC)(4 IN)	CY	385.710	57.00	48.900	18,861.23
04326002	000	RIPRAP (CONC)(5 IN)	CY	383.800	2,596.00	2,618.995	1,005,170.29
04326006	000	RIPRAP (CONC)(CL B)	CY	382.130	20.00	9.850	3,763.98
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	77.990	3,621.00	3,047.580	237,680.75
04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	87.790	78.00	62.930	5,524.62
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	89.790	5,584.50	5,376.623	482,766.99
04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	96.840	188.00	494.740	47,910.63
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.700	1,179.00	1,129.110	508,889.89
04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	21.850	262.00	262.000	5,724.70
04506023	000	RAIL (TY SSTR)	LF	50.060	20,427.00	20,427.000	1,022,575.62
04506024	000	RAIL (TY SSTR)(HPC)	LF	55.820	3,875.10	3,875.100	216,308.09
04506028	000	RAIL (TY T80SS)(HPC)	LF	84.970	1,298.50	1,298.500	110,333.55
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	41.790	12,542.40	12,542.400	524,146.91
04506065	000	RAIL (TY T80SS) W/DRAIN SLOTS	LF	86.000	781.80	781.800	67,234.80
04506103		RAIL (TY PR11)	LF	140.140	0.00	896.000	125,565.44

CO#006 - Addition of TY PR11 RAIL to contract

04506104	000	RAIL (TY PR22)	LF	98.410	1,835.00	633.000	62,293.53
04506105	000	RAIL (TY PR22)(HPC)	LF	98.480	692.40	692.400	68,187.55
04506111	000	RAIL (TY SSTR) (W/DRAIN SLOT) (HPC)	LF	47.420	2,235.30	2,260.300	107,183.42
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	114.750	1,969.00	1,969.000	225,942.75
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	174.650	195.00	195.000	34,056.75
04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	175.970	660.00	660.000	116,140.20
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	199.710	411.00	411.000	82,080.81
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	214.200	404.00	404.000	86,536.80
04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	251.650	377.00	377.000	94,872.05
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	276.070	894.00	894.000	246,806.58
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	239.900	4,235.00	4,235.000	1,015,976.50
04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	291.370	602.00	602.000	175,404.74
04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	344.640	310.00	310.000	106,838.40
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	351.090	362.00	460.000	161,501.40
04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	381.880	1,257.00	1,257.000	480,023.16
04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	497.670	374.00	374.000	186,128.58
04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	542.580	340.00	340.000	184,477.20
04626021	002	CONC BOX CULV (8 FT X 6 FT)	LF	563.010	2,445.00	2,346.000	1,320,821.46
04626022	002	CONC BOX CULV (8 FT X 7 FT)	LF	578.540	662.00	662.000	382,993.48
04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	712.820	4,224.00	3,921.000	2,794,967.22
04626092	002	CONC BOX CULV(5'X 6.5')	LF	444.850	345.00	345.000	153,473.26
04646003	001	RC PIPE (CL III)(18 IN)	LF	51.380	1,289.00	1,493.000	76,710.34
04646005	001	RC PIPE (CL III)(24 IN)	LF	62.310	25,406.00	24,744.000	1,541,798.64
04646007	001	RC PIPE (CL III)(30 IN)	LF	76.880	2,732.00	2,443.000	187,817.84
04646008	001	RC PIPE (CL III)(36 IN)	LF	104.650	1,411.00	1,385.000	144,940.25
04646030	001	RC PIPE (ARCH)(CL III)(DES 1)	LF	118.410	451.00	451.000	53,402.91
04646032	001	RC PIPE (ARCH)(CL III)(DES 3)	LF	155.130	590.00	590.000	91,526.70
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,354.560	8.00	7.000	30,481.92
04656003	001	MANH (COMPL)(PRM)(60IN)	EA	4,693.760	1.00	1.000	4,693.76
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	4,374.970	4.00	4.000	17,499.88
04656009	001	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	4,453.720	2.00	2.000	8,907.44
04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,400.860	1.00	2.000	8,801.72
04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,625.830	5.00	5.000	23,129.15
04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,704.570	4.00	5.000	23,522.85
04656016	001	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,768.340	3.00	2.000	9,536.68
04656025	001	INLET (COMPL)(PCO)(6FT)(NONE)	EA	6,013.330	11.00	5.000	30,066.65
04656027	001	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	6,268.340	3.00	4.000	25,073.36
04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	4,592.110	1.00	2.000	9,184.22
04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	4,813.330	9.00	9.000	43,319.97
04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,218.330	5.00	4.000	20,873.32
04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,083.340	3.00	3.000	15,250.02
04656043	001	INLET (COMPL)(PCU)(6FT)(RIGHT)	EA	6,054.610	1.00	1.000	6,054.61
04656044	001	INLET (COMPL)(PCU)(6FT)(BOTH)	EA	6,324.580	6.00	6.000	37,947.48
04656055	001	INLET (COMPL)(PSL)(SL)(4FTX4FT)	EA	4,479.570	4.00	5.000	22,397.85
04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	4,127.070	18.00	18.000	74,287.26
04656076	001	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	6,095.860	1.00	1.000	6,095.86
04656077	001	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	11,383.330	11.00	11.000	125,216.63
04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	5,338.340	3.00	3.000	16,015.02
04656143	001	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	13,333.360	1.00	1.000	13,333.36

04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	4,412.080	7.00	7.000	30,884.56
04656147	001	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	4,869.580	2.00	2.000	9,739.16
04656148	001	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,974.580	6.00	6.000	29,847.48
04656159	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	4,779.580	2.00	2.000	9,559.16
04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,858.330	7.00	7.000	34,008.31
04656170	001	INLET (COMPL)(TY AZ)	EA	5,904.570	70.00	70.000	413,319.90
04656171	001	INLET (COMPL)(TY AZR)	EA	7,788.800	47.00	47.000	366,073.60
04656181	001	INLET (COMPL)(CURB)(TY 2)(15')	EA	10,723.360	1.00	1.000	10,723.36
04656198	001	INLET (COMPL)(CURB)(TY 2)(20')	EA	13,393.340	3.00	3.000	40,180.02
04656284	001	MANHOLE (COMPL)(SPECIAL)	EA	3,238.030	1.00	1.000	3,238.03
04656346	001	JCTBOX(COMPL)(10 FT X 8 FT)	EA	14,368.030	1.00	1.000	14,368.03
04656557	001	INLET (CURB)(SPL)	EA	4,472.070	4.00	6.000	26,832.42
04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	2,333.310	2.00	2.000	4,666.62
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	24,401.000	1.00	1.000	24,401.00
04666185	000	WINGWALL (PW - 2) (HW=10 FT)	EA	52,031.000	2.00	2.000	104,062.00
04666192	000	WINGWALL (PW - 2) (HW=3 FT)	EA	9,105.500	2.00	2.000	18,211.00
04666193	000	WINGWALL (PW - 2) (HW=4 FT)	EA	9,524.500	2.00	2.000	19,049.00
04666194	000	WINGWALL (PW - 2) (HW=5 FT)	EA	17,154.000	4.00	4.000	68,616.00
04666195	000	WINGWALL (PW - 2) (HW=6 FT)	EA	23,135.200	5.00	5.000	115,676.00
04666196	000	WINGWALL (PW - 2) (HW=7 FT)	EA	40,664.000	6.00	6.000	243,984.00
04666197	000	WINGWALL (PW - 2) (HW=8 FT)	EA	38,685.830	6.00	6.000	232,114.98
04666198	000	WINGWALL (PW - 2) (HW=9 FT)	EA	63,350.000	1.00	1.000	63,350.00
04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	2,763.000	1.00	1.000	2,763.00
04676145	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (P)	EA	2,640.000	1.00	1.000	2,640.00
04676171	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(3:1) (C)	EA	3,807.000	1.00	1.000	3,807.00
04676180	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (P)	EA	6,232.000	1.00	1.000	6,232.00
04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	6,191.500	2.00	2.000	12,383.00
04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	4,595.000	1.00	1.000	4,595.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,166.900	16.00	16.000	18,670.40
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,151.820	33.00	39.000	44,920.98
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,151.890	6.00	3.000	3,455.67
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	1,411.990	2.00	2.000	2,823.98
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,412.350	93.00	92.000	129,936.20
04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	2,247.560	1.00	1.000	2,247.56
04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,246.590	4.00	4.000	8,986.36
04676519	000	SET (TY II) (DES 1) (RCP) (6: 1) (P)	EA	1,190.460	14.00	14.000	16,666.44
04676545	000	SET (TY II) (DES 3) (RCP) (6: 1) (P)	EA	2,062.290	20.00	20.000	41,245.80
04676580		SET (REMOV & REINSTALL)	EA	4,457.400	0.00	2.000	8,914.80
		Added by CO# 09-Hird St. Alignment & Drainage Revisions					
04766015	000	JACK BOR OR TUN PIPE(24 IN)(RC)(CL V)	LF	772.650	184.00	184.000	142,167.60
04766021	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL V)	LF	823.220	262.00	262.000	215,683.64
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	53.310	1,372.00	1,372.000	73,141.32
04966002	000	REMOV STR (INLET)	EA	581.820	39.00	36.000	20,945.52
04966003	000	REMOV STR (MANHOLE)	EA	581.820	8.00	8.000	4,654.56
04966004	000	REMOV STR (SET)	EA	450.350	6.00	6.000	2,702.10
04966006	000	REMOV STR (HEADWALL)	EA	1,477.300	28.00	28.000	41,364.40
04966007	000	REMOV STR (PIPE)	LF	13.250	9,872.00	5,109.000	67,694.25
04966008	000	REMOV STR (BOX CULVERT)	LF	65.260	7,964.00	6,769.000	441,744.94
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	65,046.680	6.00	6.000	390,280.08

04966015	000	REMOV STR (PICNIC AREA)	EA	1,185.580	10.00	9.000	10,670.22
04966023	000	REMOVE STR (JUNCTION BOX)	EA	581.820	3.00	3.000	1,745.46
05006001	000	MOBILIZATION	LS	21,017,739.200	1.00	0.900	18,915,965.28
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,785.200	55.00	55.000	2,023,186.00
05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	16.750	14,885.00	68.000	1,139.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.630	3,305.00	981.000	22,200.03
05066011	005	ROCK FILTER DAMS (REMOVE)	LF	5.410	18,190.00	577.000	3,121.57
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	21.420	4,500.00	1,683.880	36,068.71
05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	8.880	4,500.00	1,533.890	13,620.94
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.200	37,874.00	11,320.500	24,905.10
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.390	38,814.00	5,516.000	2,151.24
05066040	005	BIODEG EROSN CONT LOGS (IN STL) (8")	LF	2.130	2,930.00	3,714.000	7,910.82
05066041	005	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	3.130	19,520.00	7,484.000	23,424.92
05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.740	22,450.00	20.000	14.80
05066047	005	TEMP SDMT CONT FENCE (INLET PROTECTION)	LF	2.950	940.00	1,285.000	3,790.75
05086001	000	CONSTRUCTING DETOURS	SY	54.930	141,738.00	137,277.946	7,540,677.59
05086001		CONSTRUCTING DETOURS	SY	69.300	141,738.00	448.100	31,053.33
		CO# 005 - Increase in Material Costs					
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	12.000	77,940.00	77,940.000	935,280.00
05126001	900	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	100.500	77,940.00	1,740.000	174,870.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	18.000	50,700.00	50,700.000	912,600.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	50.000	2,420.00	1,980.000	99,000.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.600	114,120.00	178,050.000	462,930.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	2.250	137,660.00	66,940.000	150,615.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	9.890	6,260.00	1,720.000	17,010.80
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	5.580	77,940.00	77,940.000	434,905.20
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.500	50,700.00	50,700.000	228,150.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	6.600	2,420.00	1,980.000	13,068.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	45.290	30,242.00	29,084.000	1,317,214.36
05146017	000	PERM CONC TRF BARR (SGL SLP) (TY 1 SPL)	LF	225.240	6,880.00	6,880.000	1,549,651.20
05146019	000	PERM CTB(SGL SLOPE)(TY 1)(42)(HPC)	LF	61.150	496.00	496.000	30,330.40
05286004	000	LANDSCAPE PAVERS	SY	151.620	721.00	783.010	118,719.98
05296004	000	CONC CURB (MONO) (TY I)	LF	15.000	494.00	1,005.000	15,075.00
05296005	000	CONC CURB (MONO) (TY II)	LF	1.090	35,013.00	29,935.050	32,629.22
05296007	000	CONC CURB & GUTTER (TY I)	LF	15.000	35.00	53.000	795.00
05296008	900	CONC CURB & GUTTER (TY II)	LF	21.160	0.00	101.000	2,137.16
05296010	000	CONC CURB (U-TURN)	LF	66.140	1,458.00	1,458.000	96,432.12
05296018	000	CONC CURB (TY F3)	LF	200.000	526.00	526.000	105,200.00
05306002	000	INTERSECTIONS (ACP)	SY	64.550	1,893.00	1,892.050	122,131.82
05306004	000	DRIVEWAYS (CONC)	SY	82.400	1,058.00	1,162.980	95,829.55
05306005	000	DRIVEWAYS (ACP)	SY	55.100	5,013.00	5,646.696	311,132.97
05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	133.880	1,520.00	2,313.940	309,790.28
05306026	000	INTERSECTIONS (CONC) (FAST TRACK)	SY	155.340	1,186.00	1,367.030	212,354.45
05316001	000	CONC SIDEWALKS (4")	SY	50.140	10,408.00	10,488.996	525,918.26
05316004	000	CURB RAMPS (TY 1)	EA	1,521.250	10.00	10.000	15,212.50
05316005	000	CURB RAMPS (TY 2)	EA	1,821.260	1.00	1.000	1,821.26
05316010	000	CURB RAMPS (TY 7)	EA	1,521.260	2.00	2.000	3,042.52
05316013	000	CURB RAMPS (TY 10)	EA	1,821.250	13.00	15.000	27,318.75
05316015	000	CURB RAMPS (TY 20)	EA	1,821.260	2.00	2.000	3,642.52

05316017	000	CURB RAMPS (TY 22)	EA	621.250	6.00	6.000	3,727.50
05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	18.000	8,600.00	8,349.000	150,282.00
05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,400.000	10.00	11.000	15,400.00
05406014	001	SHORT RADIUS	LF	21.390	126.00	112.500	2,406.38
05406015	001	DRIVEWAY TERMINAL ANCHOR SECTION	EA	650.000	3.00	3.000	1,950.00
05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	950.000	35.00	35.000	33,250.00
05406020	001	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	47.680	225.00	300.000	14,304.00
05406033	001	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	922.000	14.00	11.000	10,142.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.750	6,841.00	6,841.000	18,812.76
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	19.00	19.000	2,375.00
05436001	000	CABLE BARRIER SYSTEM (TL-3)	LF	10.320	1,448.00	1,448.000	14,943.36
05436019	000	CABLE BARRIER TERMINAL SECTION (TL-3)	EA	2,350.000	2.00	3.000	7,050.00
05436021	000	REMOVE CABLE BARRIER	LF	2.800	30,372.00	31,937.000	89,423.60
05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	200.000	3.00	3.000	600.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,455.000	43.00	43.000	105,565.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	200.000	20.00	20.000	4,000.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,375.000	43.00	17.000	23,375.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	775.000	13.00	11.000	8,525.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	17,875.000	28.00	26.000	464,750.00
05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	22,050.000	5.00	5.000	110,250.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,150.000	13.00	13.000	92,950.00
05526003	000	WIRE FENCE (TY C)	LF	15.000	5,617.00	2,575.500	38,632.50
05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	225.000	20.00	20.000	4,500.00
05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	235.000	1.00	1.000	235.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	315.000	31.00	29.000	9,135.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	525.000	13.00	12.000	6,300.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	951.720	24.00	24.000	22,841.28
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	2,999.000	3.00	3.000	8,997.00
06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	3,347.450	24.00	16.000	53,559.20
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	28,008.350	22.00	22.000	616,183.70
06186011	000	CONDT (HDPE) (4")	LF	14.450	3,255.00	3,185.000	46,023.25
06186012	000	CONDT (HDPE) (4") BORE	LF	27.930	3,085.00	3,105.000	86,722.65
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.280	280.00	255.000	2,621.40
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	13.450	500.00	535.000	7,195.75
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	11.950	72,670.00	70,920.000	847,494.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	11.280	22,715.00	22,330.000	251,882.40
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	21.200	10,085.00	10,158.000	215,349.60
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	26.900	14,420.00	14,940.000	401,886.00
06186064	000	CONDT (RM) (1")	LF	18.130	1,550.00	1,550.000	28,101.50
06186074	000	CONDT (RM) (3")	LF	62.630	1,630.00	1,640.000	102,713.20
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.670	50,940.00	43,315.000	29,021.05
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.800	2,540.00	2,540.000	2,032.00
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.830	7,500.00	7,220.000	5,992.60
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.080	6,560.00	6,410.000	6,922.80
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.210	12,670.00	13,150.000	15,911.50
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.320	1,880.00	3,205.000	4,230.60
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.450	4,625.00	7,830.000	11,353.50
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.630	13,265.00	13,575.000	22,127.25
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.770	39,320.00	37,430.000	66,251.10

06206015	000	ELEC CONDR (NO.2) BARE	LF	2.050	8,730.00	8,730.000	17,896.50
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.160	27,720.00	27,720.000	59,875.20
06206017	000	ELEC CONDR (NO.1) BARE	LF	2.440	1,895.00	1,895.000	4,623.80
06206018	000	ELEC CONDR (NO.1) INSULATED	LF	2.670	3,790.00	3,790.000	10,119.30
06246001	000	GROUND BOX TY A (122311)	EA	732.000	33.00	29.000	21,228.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	894.500	79.00	83.000	74,243.50
06246009	000	GROUND BOX TY D (162922)	EA	829.750	12.00	12.000	9,957.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,039.750	2.00	2.000	2,079.50
06246028	000	REMOVE GROUND BOX	EA	210.000	11.00	1.000	210.00
06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	4,711.800	7.00	7.000	32,982.60
06286023	000	ELC SRV TY A 120/240 100(NS)SS(E)PS(U)	EA	4,192.940	2.00	2.000	8,385.88
06286029	000	ELC SRV TY A 120/240 200(NS)SS(E)GC(U)	EA	7,054.750	1.00	1.000	7,054.75
06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	4,478.750	1.00	1.000	4,478.75
06286151	000	ELC SRV TY D 120/240 060(NS)SS(N)PS(U)	EA	4,196.320	2.00	2.000	8,392.63
06286249	000	ELC SRV TY D 120/240 100(NS)SS(N)PS(U)	EA	4,163.860	4.00	4.000	16,655.44
06286288	000	ELC SRV TY D 120/240 200(NS)SS(N)PS(U)	EA	4,136.800	1.00	1.000	4,136.80
06286350	000	ELC SRV TY A 120/240 200(NS)SS(E)PS(U)	EA	4,132.740	1.00	1.000	4,132.74
06366001	001	ALUMINUM SIGNS (TY A)	SF	24.000	467.00	467.000	11,208.00
06366002	001	ALUMINUM SIGNS (TY G)	SF	24.000	453.00	300.000	7,200.00
06366003	001	ALUMINUM SIGNS (TY O)	SF	25.620	2,273.00	2,268.250	58,112.57
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.000	138.00	136.000	63,240.00
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	610.000	8.00	8.000	4,880.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	620.000	139.00	142.000	88,040.00
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	685.000	2.00	2.000	1,370.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	650.000	9.00	8.000	5,200.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	775.000	13.00	12.000	9,300.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	895.000	8.00	8.000	7,160.00
06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	980.000	5.00	5.000	4,900.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,800.000	8.00	8.000	14,400.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,900.000	2.00	2.000	3,800.00
06446073	000	RELOCATE SM RD SN SUP&AM(HIST MRKR)	EA	500.000	1.00	1.000	500.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	65.000	269.00	166.000	10,790.00
06476003	000	REMOVE LRSA	EA	1,050.000	23.00	10.000	10,500.00
06506025	000	INS OH SN SUP(25 FT CANT)	EA	14,926.500	1.00	1.000	14,926.50
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	26,786.750	2.00	2.000	53,573.50
06506032	000	INS OH SN SUP(30 FT CANT)	EA	15,944.250	1.00	1.000	15,944.25
06506038	000	INS OH SN SUP(35 FT CANT)	EA	21,767.000	3.00	3.000	65,301.00
06506045	000	INS OH SN SUP(40 FT CANT)	EA	22,823.000	10.00	10.000	228,230.00
06506164	000	INS OH SN SUP(155 FT BRDG)	EA	89,194.250	2.00	2.000	178,388.50
06506171	000	INS OH SN SUP(165 FT BRDG)	EA	114,634.000	1.00	1.000	114,634.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	4,925.000	3.00	3.000	14,775.00
06586004	000	INSTL DEL ASSM (D-SW)SZ 1(FX)SRF	EA	55.000	204.00	125.000	6,875.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	13.000	418.00	418.000	5,434.00
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	13.000	59.00	59.000	767.00
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	14.000	480.00	480.000	6,720.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	25.000	94.00	106.000	2,650.00
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	25.000	39.00	38.000	950.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.120	19,210.00	21,110.000	2,533.20
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.120	143,972.00	144,678.000	17,361.36

06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.240	254.00	4,596.000	1,103.04
06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	3.000	300.00	2,358.000	7,074.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.120	139,797.00	141,216.000	16,945.92
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.800	46,720.00	50,465.000	40,372.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	331,729.00	317,018.000	174,359.90
06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	331,729.00	1,000.000	640.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.000	1,380.00	8,552.000	8,552.00
06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	6.750	1,407.00	207.000	1,397.25
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	13.210	788.00	146.000	1,928.66
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	400.000	12.00	5.000	2,000.00
06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	500.000	3.00	3.000	1,500.00
06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	1,500.000	35.00	3.000	4,500.00
06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	1,500.000	31.00	3.000	4,500.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	550.000	11.00	4.000	2,200.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	325,125.00	282,280.000	155,254.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	29,515.00	18,964.000	15,171.20
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.750	9,550.00	4,043.000	11,118.25
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.500	1,850.00	1,492.000	8,206.00
06666075	007	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	400.000	8.00	2.000	800.00
06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	6,785.00	5,397.000	4,317.60
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	3.000	3,880.00	3,880.000	11,640.00
06666224	007	PAVEMENT SEALER 4"	LF	0.110	201,125.00	184,329.000	20,276.19
06666225	007	PAVEMENT SEALER 6"	LF	0.160	328,345.00	259,160.000	41,465.60
06666226	007	PAVEMENT SEALER 8"	LF	0.220	36,300.00	38,168.000	8,396.96
06666228	007	PAVEMENT SEALER 12"	LF	0.330	13,330.00	9,710.000	3,204.30
06666230	007	PAVEMENT SEALER 24"	LF	0.660	1,850.00	1,514.000	999.24
06666231	007	PAVEMENT SEALER (ARROW)	EA	25.000	16.00	11.000	275.00
06666232	007	PAVEMENT SEALER (WORD)	EA	30.000	20.00	14.000	420.00
06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	35.000	11.00	10.000	350.00
06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	35.000	5.00	3.000	105.00
06666243	007	PAVEMENT SEALER (YLD TRI)	EA	5.000	129.00	79.000	395.00
06666248	007	PAVEMENT SEALER (NUMBER)	EA	25.000	8.00	2.000	50.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	19,455.00	16,680.000	6,672.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.400	90,615.00	87,909.000	35,163.60
06666309	007	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.600	86,600.00	19,170.000	11,502.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.400	90,225.00	80,369.000	32,147.60
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	280.000	16.00	11.000	3,080.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	500.000	11.00	10.000	5,000.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	550.000	5.00	3.000	1,650.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	350.000	20.00	14.000	4,900.00
06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	20.000	129.00	79.000	1,580.00
06726006	000	REFL PAV MRKR TY I-A	EA	3.100	352.00	210.000	651.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.100	203.00	100.000	310.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.100	412.00	323.000	1,001.30
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.100	8,381.00	7,480.000	23,188.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.650	360,645.00	162,716.000	105,765.40
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	8,881.00	4,163.000	4,163.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	2,766.00	2,766.000	5,532.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	200.000	1.00	1.000	200.00

CONTRACT ID	019501119	ESTIMATE	0060	CONTRACTOR'S ESTIMATE PACKAGE				
06786001	000	PAV SURF PREP FOR MRK (4")		LF	0.150	201,125.00	189,733.000	28,459.95
06786002	000	PAV SURF PREP FOR MRK (6")		LF	0.230	328,345.00	220,674.000	50,755.02
06786004	000	PAV SURF PREP FOR MRK (8")		LF	0.310	36,300.00	36,151.000	11,206.81
06786006	000	PAV SURF PREP FOR MRK (12")		LF	1.000	13,330.00	9,710.000	9,710.00
06786008	000	PAV SURF PREP FOR MRK (24")		LF	2.000	1,850.00	1,492.000	2,984.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)		EA	20.000	16.00	11.000	220.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)		EA	30.000	11.00	10.000	300.00
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)		EA	30.000	5.00	3.000	90.00
06786015	000	PAV SURF PREP FOR MRK (NUMBER)		EA	25.000	8.00	2.000	50.00
06786016	000	PAV SURF PREP FOR MRK (WORD)		EA	30.000	20.00	14.000	420.00
06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)		EA	5.000	129.00	79.000	395.00
06806002	006	INSTALL HWY TRF SIG (ISOLATED)		EA	32,874.740	1.00	1.000	32,874.74
06806004	006	REMOVING TRAFFIC SIGNALS		EA	2,100.000	1.00	1.000	2,100.00
06816001	000	TEMP TRAF SIGNALS		EA	101,218.490	1.00	1.000	101,218.49
06826001	000	VEH SIG SEC (12")LED(GRN)		EA	211.000	12.00	12.000	2,532.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)		EA	211.000	2.00	2.000	422.00
06826003	000	VEH SIG SEC (12")LED(YEL)		EA	211.000	12.00	12.000	2,532.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)		EA	211.000	2.00	2.000	422.00
06826005	000	VEH SIG SEC (12")LED(RED)		EA	211.000	12.00	12.000	2,532.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)		EA	211.000	2.00	2.000	422.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)		EA	569.000	16.00	16.000	9,104.00
06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM		EA	148.700	14.00	14.000	2,081.80
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)		LF	1.550	845.00	845.000	1,309.75
06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)		LF	2.790	185.00	185.000	516.15
06846025	000	TRF SIG CBL (TY A)(12 AWG)(20 CONDR)		LF	4.330	1,610.00	1,610.000	6,971.30
06866034	000	INS TRF SIG PL AM(S)1 ARM(32")ILSN		EA	7,099.900	1.00	1.000	7,099.90
06866036	000	INS TRF SIG PL AM(S)1 ARM(32")LUM&ILSN		EA	7,492.400	1.00	1.000	7,492.40
06866038	000	INS TRF SIG PL AM(S)1 ARM(36")ILSN		EA	7,204.900	1.00	1.000	7,204.90
06866040	000	INS TRF SIG PL AM(S)1 ARM(36")LUM&ILSN		EA	7,597.400	2.00	2.000	15,194.80
06866048	000	INS TRF SIG PL AM(S)1 ARM(44")LUM&ILSN		EA	7,702.400	1.00	1.000	7,702.40
06876001	000	PED POLE ASSEMBLY		EA	1,613.500	11.00	11.000	17,748.50
06886001	000	PED DETECT PUSH BUTTON (APS)		EA	905.300	16.00	16.000	14,484.80
06886003	000	PED DETECTOR CONTROLLER UNIT		EA	4,015.600	1.00	1.000	4,015.60
07306106	000	STRIP MOWING		CYC	3,600.000	18.00	5.500	19,800.00
07346002	000	LITTER REMOVAL		CYC	100.000	54.00	5.000	500.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)		CYC	500.000	18.00	10.000	5,000.00
07356003	000	DEBRIS REMOVAL (FRONTAGE ROADS)		CYC	500.000	18.00	8.000	4,000.00
07356005	000	DEBRIS REMOVAL (ENTRANCE/EXIT RAMPS)		CYC	500.000	18.00	7.000	3,500.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)		CYC	500.000	54.00	2.000	1,000.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)		CYC	500.000	54.00	3.000	1,500.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)		CYC	500.000	54.00	7.000	3,500.00
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)		CYC	500.000	54.00	2.000	1,000.00
30766001	000	D-GR HMA TY-B PG64-22		TON	65.780	235,543.00	237,265.691	15,607,337.16
30766033	000	D-GR HMA TY-C SAC-B PG76-22		TON	88.470	2,276.00	1,617.210	143,074.58
30766064		PRODUCTION PAYMENT ADJUSTMENT		DOL	1.000	1,000.00	133,334.360	133,334.36
		D-GR HMA TY-B PG64-22						
30766065		PLACEMENT PAYMENT ADJUSTMENT		DOL	1.000	2,000.00	287,142.300	287,142.30
		D-GR HMA TY-C SAC-B PG76-22						
30766066	000	TACK COAT		GAL	3.000	2,096.00	2,096.000	6,288.00

CONTRACT ID	019501119	ESTIMATE	0060	CONTRACTOR'S ESTIMATE PACKAGE			
40286001	000	CATTLE GUARD (16')	EA	15,000.000	1.00	1.000	15,000.00
50266001	000	ASBESTOS ABATEMENT (COATINGS)	SF	9.970	5,940.00	4,392.450	43,792.72
51076001	000	STEEL FENCE (REMOVE)	LF	25.000	151.00	300.000	7,500.00
51156001	000	LEAD PAINT REMOVAL (SF)	SF	10.000	2,000.00	2,644.920	26,449.20
51156002	000	LEAD PAINT REMOVAL (LF)	LF	10.000	4,048.00	2,077.920	20,779.20
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	16,000.000	4.00	4.000	64,000.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.540	22,520.00	22,575.000	57,340.50
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.450	53,755.00	45,445.000	202,230.25
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,447.450	17.00	17.000	24,606.65
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	6,923.750	8.00	8.000	55,390.00
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	10,897.500	4.00	4.000	43,590.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	6,289.850	6.00	6.000	37,739.10
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	15.770	72,670.00	71,070.000	1,120,773.90
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	29.520	12,520.00	14,300.000	422,136.00
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	89.950	1,870.00	1,870.000	168,206.50
60166015	000	FIBER OPTIC CABLE ROAD MARKER	EA	146.400	77.00	77.000	11,272.80
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,807.500	1.00	1.000	6,807.50
60646019	000	ITS POLE (40 FT)(90 MPH)	EA	6,206.600	2.00	2.000	12,413.20
60646037	000	ITS POLE (50 FT)(90 MPH)	EA	8,386.450	4.00	4.000	33,545.80
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	4,992.500	6.00	6.000	29,955.00
60726001	000	MODULAR GLARE SCREENS (FURN & INSTALL)	LF	28.710	300.00	300.000	8,613.00
61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	420.000	12.00	12.000	5,040.00
61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	420.000	6.00	6.000	2,520.00
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	24,043.470	17.00	17.000	408,738.99
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	23,820.300	5.00	5.000	119,101.50
61856002	002	TMA (STATIONARY)	DAY	228.370	400.00	520.000	118,752.40
61856005	002	TMA (MOBILE OPERATION)	DAY	505.120	378.00	91.000	45,965.92
61866001	000	ITS GND BOX(PCAST) TY 1 (243636)	EA	3,188.750	5.00	3.000	9,566.25
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,408.750	116.00	115.000	392,006.25
61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	4,682.500	3.00	3.000	14,047.50
62966001	000	DECORATIVE MEDALLION W/ LED BACKLIGHT	EA	47,224.060	4.00	4.000	188,896.24
63026004	000	TEMP Q-DETECT (TY2) (2 SYS)	DAY	62.380	1,770.00	1,639.000	102,240.82
63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	9,226.500	5.00	5.000	46,132.50
63066001	000	VIVDS PROSR SYS	EA	7,705.500	1.00	1.000	7,705.50
63066006	000	VIVDS TEMPORARY	EA	21,682.750	1.00	1.000	21,682.75
63316001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	7,705.500	1.00	1.000	7,705.50
64116001	000	ILSN (LED) (6 S)	EA	2,855.000	4.00	4.000	11,420.00
64116002	000	ILSN (LED) (8 S)	EA	3,200.000	2.00	2.000	6,400.00
72496001	000	C-900 DR-18 PVC WL (6") (OPEN CUT)	LF	150.000	1,225.00	1,225.000	183,750.00
72496002	000	C-900 DR-18 PVC WL (6") (CARRIER PIPE)	LF	175.000	312.00	312.000	54,600.00
72496003	000	C-900 DR-18 PVC WL (12") (OPEN CUT)	LF	110.000	618.00	618.000	67,980.00
72496004	000	C-900 DR-18 PVC WL (12") (CARRIER PIPE)	LF	155.000	734.00	734.000	113,770.00
72496005	000	RESILIENT SEATED GATE VALVE (6")	EA	1,300.000	6.00	8.000	10,400.00
72496006	000	RESILIENT SEATED GATE VALVE (12")	EA	2,700.000	6.00	6.000	16,200.00
72496007	000	WATER SERVICE CONNECTION	EA	1,500.000	5.00	7.000	10,500.00
72496008	000	DUCTILE IRON FITTINGS	TON	4,300.000	4.10	4.100	17,630.00
72496009	000	CONNECT EXISTING WATER LINE	EA	5,500.000	9.00	11.000	60,500.00
72496010	000	FIRE HYDRANT ASSEMBLY	EA	5,400.000	2.00	3.000	16,200.00
72496011	000	REMOVE UTILITY (WATERLINE)	LF	30.000	1,168.00	1,168.000	35,040.00

72496012	000	REMOVE UTILITY (SEWER)	LF	30.000	124.00	124.000	3,720.00
72496013	000	REMOVE UTILITY (VALVE)	EA	450.000	6.00	6.000	2,700.00
72496014	000	REMOVE UTILITY (FIRE HYDRANT)	EA	500.000	2.00	2.000	1,000.00
72496016	000	SDR-26 PVC SEWER (12") (OPEN CUT)	LF	275.000	60.00	60.000	16,500.00
72496017	000	SDR-26 PVC SEWER (12") (CARRIER PIPE)	LF	230.000	422.00	422.000	97,060.00
72496018	000	SDR-26 PVC SEWER (15") (OPEN CUT)	LF	250.000	150.00	150.000	37,500.00
72496019	000	SDR-26 PVC SEWER (15") (CARRIER PIPE)	LF	218.000	413.00	413.000	90,034.00
72496020	000	STEEL CASING (16") (BORE)	LF	340.000	312.00	312.000	106,080.00
72496021	000	STEEL CASING (20") (BORE)	LF	390.000	817.00	937.000	365,430.00
72496022	000	STEEL CASING (20") (OPEN CUT)	LF	180.000	339.00	209.000	37,620.00
72496023	000	STEEL CASING (24") (BORE)	LF	410.000	348.00	348.000	142,680.00
72496024	000	STEEL CASING (24") (OPEN CUT)	LF	185.000	65.00	65.000	12,025.00
72496026	000	MANHOLE (4FT DIA)	EA	6,600.000	5.00	4.000	26,400.00
72496027	000	MANHOLE (EXT DEPTH)(4FT DIA)	VF	200.000	4.00	4.000	800.00
72496028	000	CONNECT EXISTING SEWER LINE	EA	500.000	5.00	5.000	2,500.00
96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	43.00	33.000	6,600.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.00	115,400.670	115,400.67
96056008		ROAD USER COST - DISINCENTIVE	DOL	-1.000	1,000,000.00	54,125.000	-54,125.00
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	63,000.00	251,421.280	251,421.28
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	441,700.00	53,236.880	53,236.88
96086001	901	UNIQUE CHANGE ORDER ITEM 1	DOL	13,939.220	0.00	4.000	55,756.88
		INLET (COMPL)(PCO)6FT)(MOD)					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	1,061,586.720	1,061,586.72
		Non-Participating Damage Claims - Third Party					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	5,500.000	0.00	2.000	11,000.00
		CO 1 - TRW 5 Wall Extension					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	2,293.600	0.00	1.000	2,293.60
		CO 1- TRW 5 Wall Extension					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	27,535.620	0.00	1.000	27,535.62
		CO# 4 - RW ML08 Adjustment of Coping Elevation (LS)					

TOTAL ITEM EARNINGS TO DATE

\$203,546,676.72