



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **019502076**  
 PROJECT: **C 195-2-76**  
 CONTRACT: **06223601**  
 AWARD AMOUNT: **\$111,272,000.00**  
 PROJECTED AMOUNT: **\$114,032,976.00**  
 ADJ. PROJECTED AMOUNT: **\$114,536,003.07**  
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **IH 35**  
 DISTRICT NAME: **DALLAS**  
 COUNTY: **DENTON**  
 AREA ENGINEER: **Amanda Miller, P.E.**  
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0009**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/27/2023** to **10/26/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **35.63**  
 % TIME USED: **17.03**  
 % RETAINAGE: **0.00**

LETTING DATE: **06/30/2022**  
 AWARD DATE: **07/12/2022**  
 NOTICE TO PROCEED DATE: **11/16/2022**  
 WORK BEGIN DATE: **02/20/2023**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$40,812,357.16	\$37,757,511.76	\$3,054,845.40
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$40,812,357.16	\$37,757,511.76	\$3,054,845.40
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$40,812,357.16</b>	<b>\$37,757,511.76</b>	<b>\$3,054,845.40</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

**CONTRACT TIME STATEMENT**

WORK BEGIN DATE: 02/20/2023  
TIME CHARGES BEGIN: 02/20/2023  
BID DAYS: 834  
C. O. ADJUSTED DAYS: 0  
CURRENT DAYS: 834  
DAYS CHARGED TO DATE: 142  
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0  
LIQ DAMAGE RATE: \$2,590.00  
LIQUIDATED DAMAGES: 0  
 DAYS AT PER DAY \$2,590.00  
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
09/27/2023	1	
09/28/2023	1	
09/29/2023	1	
09/30/2023	1	
10/01/2023		1 SUNDAY
10/02/2023	1	
10/03/2023	1	
10/04/2023	1	
10/05/2023	1	
10/06/2023	1	
10/07/2023	1	
10/08/2023		1 SUNDAY
10/09/2023	1	
10/10/2023	1	
10/11/2023	1	
10/12/2023	1	
10/13/2023	1	
10/14/2023	1	
10/15/2023		1 SUNDAY
10/16/2023	1	
10/17/2023	1	
10/18/2023	1	
10/19/2023	1	
10/20/2023	1	
10/21/2023	1	
10/22/2023		1 SUNDAY
10/23/2023	1	
10/24/2023	1	
10/25/2023	1	
10/26/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	26	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT C 195-2-76 CONTROL 019502076  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0065	01046001	000	REMOVING CONC (PAV)	SY	11.100	420.120	\$4,663.33	39,707.00	882.27
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.300	182.900	\$2,432.57	1,885.00	182.90
0080	01056062	000	REMOVING STAB BASE AND ASPH PAV(4"-16")	SY	6.150	415.556	\$2,555.67	38,255.00	827.22
0090	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.150	19,671.000	\$160,318.65	87,717.00	43,859.00
0130	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	261.000	166.840	\$43,545.24	4,905.00	166.84
0135	02606011	000	LIME TRT (EXST MATL) (12")	SY	7.500	2,039.938	\$15,299.54	79,135.00	2,039.94
0140	02606035	000	LIME TRT (EXST MATL)(22")	SY	11.600	2,363.854	\$27,420.71	16,063.00	2,363.85
0155	04006005	000	CEM STABIL BKFL	CY	97.000	18.000	\$1,746.00	993.00	59.50
0200	04236003	000	RETAINING WALL (TEMP WALL)	SF	17.700	5,501.000	\$97,367.70	27,751.00	21,864.00
0240	04646003	001	RC PIPE (CL III)(18 IN)	LF	65.500	401.000	\$26,265.50	4,691.00	421.00
0285	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	5.500	\$34,650.00	27.00	5.50
0350	04966004	000	REMOV STR (SET)	EA	739.000	3.000	\$2,217.00	42.00	3.00
0355	04966007	000	REMOV STR (PIPE)	LF	16.500	242.000	\$3,993.00	2,053.00	242.00
0405	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.600	3,456.000	\$8,985.60	24,308.00	19,046.00
0425	05086001	000	CONSTRUCTING DETOURS	SY	93.250	3,180.880	\$296,617.06	24,343.00	3,180.88
0435	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	34.500	2,280.000	\$78,660.00	12,847.00	3,880.00
0440	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	90.000	100.000	\$9,000.00	720.00	160.00
0450	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.200	40.000	\$328.00	16,817.00	40.00
0460	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	14.200	60.000	\$852.00	20,215.00	60.00
0465	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	11.500	100.000	\$1,150.00	12,847.00	100.00
0730	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.050	3,700.000	\$3,885.00	28,779.00	3,700.00
0735	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.050	3,700.000	\$3,885.00	18,615.00	3,700.00
1110	61856003	002	TMA (MOBILE OPERATION)	HR	81.000	10.000	\$810.00	331.00	29.00

CATEGORY 003 DESCRIPTION BRIDGE: 180610019502213 [IH 35 SBML @ FM 455]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1310	04226002	000	REINF CONC SLAB (HPC)	SF	26.100	8,029.100	\$209,559.51	26,767.00	16,060.20

PROJECT C 816-2-72 CONTROL 081602072  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1440	01046009	000	REMOVING CONC (RIPRAP)	SY	15.500	83.000	\$1,286.50	32.00	124.00
1465	01106001	000	EXCAVATION (ROADWAY)	CY	8.450	12,808.000	\$108,227.60	281,113.00	76,057.60
1495	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	261.000	220.960	\$57,670.56	3,415.00	1,033.91
1500	02606027	000	LIME TRT (EXST MATL)(8")	SY	4.050	16,994.021	\$68,825.79	258,681.00	103,321.93
1510	04006005	000	CEM STABIL BKFL	CY	97.000	21.000	\$2,037.00	14.00	21.00
1512	04006008		CUT & RESTORE ASPH PAVING	SY	260.560	1,042.920	\$271,743.62	1,042.92	1,042.92
	SUPP DESCR		CO#4 Culvert Crossing Revisions						
1520	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.550	1,024.000	\$2,611.20	30,717.00	12,717.00
1560	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	151.000	288.174	\$43,514.27	748.00	441.65

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1585	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	242.000	64.000	\$15,488.00	530.00	423.00
1600	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	394.000	100.000	\$39,400.00	334.00	360.00
1610	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	668.000	294.000	\$196,392.00	294.00	294.00
1615	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	577.000	32.000	\$18,464.00	458.00	257.00
1620	04626025	002	CONC BOX CULV (9 FT X 6 FT)	LF	793.000	32.000	\$25,376.00	124.00	144.00
1621	04626025		CONC BOX CULV (9 FT X 6 FT)	LF	2,905.309	16.000	\$46,484.95	16.00	16.00
		SUPP DESCR	CO#2 Culvert 2 through 10 Revisions						
1625	04646003	001	RC PIPE (CL III)(18 IN)	LF	65.500	139.000	\$9,104.50	3,329.00	656.00
1630	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	1,526.000	\$117,502.00	31,262.00	13,977.00
1635	04646007	001	RC PIPE (CL III)(30 IN)	LF	97.250	122.000	\$11,864.50	1,845.00	242.00
1640	04646008	001	RC PIPE (CL III)(36 IN)	LF	129.000	454.000	\$58,566.00	2,083.00	2,083.00
1646	04646010		RC PIPE (CL III)(48 IN)	LF	335.330	243.000	\$81,485.28	243.00	243.00
		SUPP DESCR	CO#2 Culvert 2 through 10 Revisions						
1650	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,370.000	1.000	\$4,370.00	26.00	5.50
1670	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	2.000	\$12,600.00	159.00	22.50
1705	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	28,900.000	1.000	\$28,900.00	5.00	1.00
1710	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	47,040.000	1.000	\$47,040.00	3.00	1.00
1725	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,450.000	4.000	\$5,800.00	31.00	4.00
1760	04966005	000	REMOV STR (WINGWALL)	EA	1,800.000	2.000	\$3,600.00	21.00	13.00
1765	04966006	000	REMOV STR (HEADWALL)	EA	1,230.000	1.000	\$1,230.00	19.00	3.00
1775	04966008	000	REMOV STR (BOX CULVERT)	LF	41.000	94.000	\$3,854.00	455.00	275.00
1800	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,400.000	1.000	\$36,400.00	35.00	6.50
1830	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.600	4,293.000	\$11,161.80	37,165.00	52,002.00
1850	05086001	000	CONSTRUCTING DETOURS	SY	93.250	568.940	\$53,053.66	16,896.00	8,920.50
1955	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	500.000	\$750.00	4,194.00	500.00
2150	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.050	639.000	\$670.95	71,038.00	37,798.00
2256	06666184		REFL PAV MRK TY II (W) (ARROW)	EA	232.285	6.000	\$1,393.71	6.00	6.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2257	06666192		REFL PAV MRK TY II (W) (WORD)	EA	236.738	6.000	\$1,420.43	6.00	6.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2258	06666185		REFL PAV MRK TY II (W) (DBL ARROW)	EA	1,071.320	1.000	\$1,071.32	1.00	1.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2260	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	639.000	\$255.60	139,140.00	76,917.00
2261	06776005		ELIM EXT PAV MRK & MRKS (12")	LF	3.785	1,508.000	\$5,707.81	1,508.00	1,508.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2262	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	17.740	80.000	\$1,419.16	80.00	80.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2263	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	248.449	8.000	\$1,987.59	8.00	8.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2264	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	279.203	8.000	\$2,233.62	8.00	8.00
		SUPP DESCR	CO#9 Addition of Striping Items						
2415	30776001	000	SP MIXES SP-B PG64-22	TON	100.000	3,384.440	\$338,444.00	60,111.00	22,625.12
2917	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	5,611.380	-1.000	-\$5,611.38	1.00	1.00
		SUPP DESCR	CO#3 HES driveway repair Quiktrip (LS)						
2920	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	8,946.850	12.000	\$107,362.20	12.00	12.00
		SUPP DESCR	CO#2 Culvert 2 through 10 Revisions						
2930	72356002		TRAFFIC CONTROL	LS	53,917.500	1.000	\$53,917.50	1.00	1.00
		SUPP DESCR	CO#4 Culvert Crossing Revisions (LS)						

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
CATEGORY 002			DESCRIPTION BRIDGE: 180610081602198 [FM 455 @ DEAN CREEK BCC # 12]				
2570	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	907.000	95.000	\$86,165.00

Total Bid Quantity	QTY Paid To Date
95.00	95.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
CATEGORY 003			DESCRIPTION BRIDGE: 180610081602199 [FM 455 @ DUCK CREEK]				
2921	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	33,208.600	1.000	\$33,208.60
		SUPP DESCR	CO#8 RFI 43-Couplers at Duck Creek (LS)				

Total Bid Quantity	QTY Paid To Date
1.00	1.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
CATEGORY 007			DESCRIPTION FORCE ACCOUNT				
2915	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	4,188.980	\$4,188.98
		SUPP DESCR	Paid by Invoice				

Total Bid Quantity	QTY Paid To Date
120,000.00	4,188.98

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$3,054,845.40**

CONTRACT LINE ITEMS

PROJECT C 195-2-76 CONTROL 019502076  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	31,730.000	42.000	0.000	42.00	1,332,660.00
0065	01046001	000	REMOVING CONC (PAV)	SY	11.100	39,707.000	0.000	882.27	9,793.17
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.300	1,885.000	0.000	182.90	2,432.57
0080	01056062	000	REMOVING STAB BASE AND ASPH PAV(4"-16")	SY	6.150	38,255.000	0.000	827.22	5,087.42
0085	01106001	000	EXCAVATION (ROADWAY)	CY	8.450	70,902.000	0.000	25,644.00	216,691.81
0090	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.150	87,717.000	0.000	43,859.00	357,450.85
0095	01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	64.000	4,500.000	0.000	16,301.19	1,043,276.16
0130	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	261.000	4,905.000	0.000	166.84	43,545.24
0135	02606011	000	LIME TRT (EXST MATL) (12")	SY	7.500	79,135.000	0.000	2,039.94	15,299.54
0140	02606035	000	LIME TRT (EXST MATL)(22")	SY	11.600	16,063.000	0.000	2,363.85	27,420.71
0155	04006005	000	CEM STABIL BKFL	CY	97.000	993.000	0.000	59.50	5,771.50
0160	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.550	9,318.000	0.000	38.00	96.90
0165	04036001	000	TEMPORARY SPL SHORING	SF	34.250	56,848.000	-11,522.100	14,630.94	501,109.59
0190	04226015	000	APPROACH SLAB	CY	621.000	596.000	0.000	178.80	111,034.80
0195	04236001	000	RETAINING WALL (MSE)	SF	94.500	72,202.000	0.000	19,842.36	1,875,103.03
0200	04236003	000	RETAINING WALL (TEMP WALL)	SF	17.700	27,751.000	0.000	21,864.00	386,992.80
0235	04646001	001	RC PIPE (CL III)(12 IN)	LF	80.850	114.000	0.000	18.00	1,455.30
0240	04646003	001	RC PIPE (CL III)(18 IN)	LF	65.500	4,691.000	0.000	421.00	27,575.50
0270	04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,020.000	10.000	0.000	3.00	9,060.00
0285	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	27.000	0.000	5.50	34,650.00
0350	04966004	000	REMOV STR (SET)	EA	739.000	42.000	0.000	3.00	2,217.00
0355	04966007	000	REMOV STR (PIPE)	LF	16.500	2,053.000	0.000	242.00	3,993.00
0365	04966043	000	REMOV STR (SMALL FENCE)	LF	4.000	118.000	0.000	118.00	472.00
0375	05006001	000	MOBILIZATION	LS	11,000,000.000	0.020	0.000	0.02	198,000.00
0380	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,400.000	2.000	0.000	2.00	72,800.00
0385	05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	530.000	0.000	60.00	1,560.00
0395	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	1,282.000	0.000	239.01	5,975.25
0405	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.600	24,308.000	0.000	19,046.00	49,519.60
0410	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.550	24,308.000	0.000	284.00	156.20
0415	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.950	2,350.000	0.000	350.00	1,032.50
0425	05086001	000	CONSTRUCTING DETOURS	SY	93.250	24,343.000	0.000	3,180.88	296,617.06
0430	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	36.000	20,215.000	0.000	5,370.00	193,320.00
0435	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	34.500	12,847.000	0.000	3,880.00	133,860.00
0440	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	90.000	720.000	0.000	160.00	14,400.00
0450	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.200	16,817.000	0.000	40.00	328.00
0460	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	14.200	20,215.000	0.000	60.00	852.00
0465	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	11.500	12,847.000	0.000	100.00	1,150.00
0520	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,500.000	12.000	0.000	3.00	22,500.00
0535	05606025	000	RELOCATE EXISTING MAILBOX	EA	519.000	7.000	0.000	1.00	519.00
0695	06476003	000	REMOVE LRSA	EA	823.000	4.000	0.000	1.00	823.00
0725	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.650	4,504.000	0.000	380.00	627.00
0730	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.050	28,779.000	0.000	3,700.00	3,885.00
0735	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.050	18,615.000	0.000	3,700.00	3,885.00
0895	06806004	006	REMOVING TRAFFIC SIGNALS	EA	6,750.000	1.000	0.000	1.00	6,750.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0900	06816001	000	TEMP TRAF SIGNALS	EA	67,500.000	1.000	0.000	1.00	67,500.00
1000	07306107	000	FULL - WIDTH MOWING	CYC	3,790.000	3.000	0.000	1.00	3,790.00
1020	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	4.000	0.000	4.00	60,000.00
1105	61856002	002	TMA (STATIONARY)	DAY	399.000	61.000	0.000	17.00	6,783.00
1110	61856003	002	TMA (MOBILE OPERATION)	HR	81.000	331.000	0.000	29.00	2,349.00
1133	96016001		MATERIAL ON HAND Material Received	DOL	1.000	100,000.000	0.000	2,316,242.42	2,316,242.42
1134	96016001		MATERIAL ON HAND Material Used	DOL	-1.000	100,000.000	0.000	355,885.86	-355,885.86

Category Subtotal \$9,122,527.06

CATEGORY 003 DESCRIPTION BRIDGE: 180610019502213 [IH 35 SBML @ FM 455]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1280	04006005	000	CEM STABIL BKFL	CY	97.000	743.800	0.000	446.28	43,289.16
1285	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	480.000	0.000	300.00	77,400.00
1290	04166006	000	DRILL SHAFT (48 IN)	LF	349.000	200.000	0.000	120.00	41,880.00
1295	04206013	000	CL C CONC (ABUT)	CY	1,390.000	104.300	0.000	64.43	89,561.87
1300	04206030	000	CL C CONC (CAP)(HPC)	CY	1,160.000	89.000	0.000	54.10	62,757.16
1305	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,350.000	81.000	0.000	48.60	65,610.00
1310	04226002	000	REINF CONC SLAB (HPC)	SF	26.100	26,767.000	0.000	16,060.20	419,171.22
1315	04256040	000	PRESTR CONC GIRDER (TX62)	LF	205.000	3,808.490	0.000	2,286.02	468,634.10
1325	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	179.000	150.000	0.000	85.17	15,245.43

Category Subtotal \$1,283,548.94

PROJECT C 816-2-72 CONTROL 081602072

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1430	01006002	000	PREPARING ROW	STA	31,730.000	292.000	0.000	292.00	9,265,160.00
1435	01046001	000	REMOVING CONC (PAV)	SY	11.100	5,921.000	0.000	244.44	2,713.33
1440	01046009	000	REMOVING CONC (RIPRAP)	SY	15.500	32.000	0.000	124.00	1,922.00
1450	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.300	4,312.000	0.000	1,316.21	17,505.59
1455	01056062	000	REMOVING STAB BASE AND ASPH PAV(4"-16")	SY	6.150	102,543.000	0.000	8,090.68	49,757.65
1465	01106001	000	EXCAVATION (ROADWAY)	CY	8.450	281,113.000	0.000	76,057.60	642,686.72
1470	01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.150	79,117.000	0.000	64,897.00	528,910.55
1495	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	261.000	3,415.000	0.000	1,033.91	269,850.51
1500	02606027	000	LIME TRT (EXST MATL)(8")	SY	4.050	258,681.000	0.000	103,321.93	418,453.82
1510	04006005	000	CEM STABIL BKFL	CY	97.000	14.000	0.000	21.00	2,037.00
1512	04006008		CUT & RESTORE ASPH PAVING CO#4 Culvert Crossing Revisions	SY	260.560	0.000	1,042.920	1,042.92	271,743.62
1520	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.550	30,717.000	0.000	12,717.00	32,428.35
1525	04036001	000	TEMPORARY SPL SHORING	SF	34.250	23,703.000	0.000	9,154.22	313,531.86
1545	04226015	000	APPROACH SLAB	CY	621.000	468.000	0.000	234.00	145,314.00
1560	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	151.000	748.000	0.000	441.65	66,689.75
1585	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	242.000	466.000	64.000	423.00	102,366.00

CATEGORY	001		DESCRIPTION	ROADWAY					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1590	04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	303.000	92.000	0.000	92.00	27,876.00
1595	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	271.000	130.000	0.000	130.00	35,230.00
1600	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	394.000	296.000	38.000	360.00	141,840.00
1610	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	668.000	294.000	0.000	294.00	196,392.00
1615	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	577.000	426.000	32.000	257.00	148,289.00
1620	04626025	002	CONC BOX CULV (9 FT X 6 FT)	LF	793.000	92.000	32.000	144.00	114,192.00
1621	04626025		CONC BOX CULV (9 FT X 6 FT)	LF	2,905.309	0.000	16.000	16.00	46,484.95
CO#2 Culvert 2 through 10 Revisions									
1625	04646003	001	RC PIPE (CL III)(18 IN)	LF	65.500	3,329.000	0.000	656.00	42,968.00
1630	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	31,262.000	0.000	13,977.00	1,076,229.00
1635	04646007	001	RC PIPE (CL III)(30 IN)	LF	97.250	1,845.000	0.000	242.00	23,534.50
1640	04646008	001	RC PIPE (CL III)(36 IN)	LF	129.000	2,083.000	0.000	2,083.00	268,707.00
1645	04646009	001	RC PIPE (CL III)(42 IN)	LF	168.000	535.000	0.000	115.00	19,320.00
1646	04646010		RC PIPE (CL III)(48 IN)	LF	335.330	0.000	243.000	243.00	81,485.28
CO#2 Culvert 2 through 10 Revisions									
1650	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,370.000	26.000	0.000	5.50	24,035.00
1655	04656004	001	MANH (COMPL)(PRM)(72IN)	EA	7,070.000	2.000	0.000	1.00	7,070.00
1670	04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	159.000	0.000	22.50	141,750.00
1705	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	28,900.000	5.000	0.000	1.00	28,900.00
1710	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	47,040.000	3.000	0.000	1.00	47,040.00
1725	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,450.000	31.000	0.000	4.00	5,800.00
1745	04966002	000	REMOV STR (INLET)	EA	928.000	1.000	0.000	2.00	1,856.00
1750	04966003	000	REMOV STR (MANHOLE)	EA	1,683.350	1.000	0.000	1.00	1,683.35
1760	04966005	000	REMOV STR (WINGWALL)	EA	1,800.000	21.000	0.000	13.00	23,400.00
1765	04966006	000	REMOV STR (HEADWALL)	EA	1,230.000	19.000	0.000	3.00	3,690.00
1770	04966007	000	REMOV STR (PIPE)	LF	16.500	3,290.000	0.000	51.00	841.50
1775	04966008	000	REMOV STR (BOX CULVERT)	LF	41.000	455.000	0.000	275.00	11,275.00
1785	04966043	000	REMOV STR (SMALL FENCE)	LF	4.000	17,532.000	0.000	17,532.00	70,128.00
1790	04966050	000	REMOV STR (DRIVEWAY CULVERT)	EA	738.000	117.000	0.000	4.00	2,952.00
1795	05006001	000	MOBILIZATION	LS	11,000,000.000	0.980	0.000	0.88	9,702,000.00
1796	05006001		MOBILIZATION	LS	8,014.230	0.000	1.000	1.00	8,014.23
CO#6 Remobilization for Missing Detours (LS)									
1800	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,400.000	35.000	0.000	6.50	236,600.00
1805	05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	2,020.000	0.000	1,602.00	41,652.00
1810	05066003	002	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	58.000	30.000	0.000	437.00	25,346.00
1820	05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	3,333.000	0.000	363.33	9,083.33
1830	05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.600	37,165.000	0.000	52,002.00	135,205.20
1835	05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.550	37,165.000	0.000	1,809.00	994.95
1840	05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.950	8,875.000	0.000	200.00	590.00
1850	05086001	000	CONSTRUCTING DETOURS	SY	93.250	16,896.000	0.000	8,920.50	831,836.72
1860	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	34.500	26,218.000	0.000	13,180.00	454,710.00
1865	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	90.000	1,300.000	0.000	1,520.00	136,800.00
1955	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	4,194.000	0.000	500.00	750.00
1990	05606025	000	RELOCATE EXISTING MAILBOX	EA	519.000	11.000	0.000	11.00	5,709.00
2150	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.050	71,038.000	0.000	37,798.00	39,687.90
2155	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	3.000	513.000	0.000	600.00	1,800.00
2160	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.000	92.000	0.000	13.00	156.00



CATEGORY	001		DESCRIPTION	ROADWAY						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2165	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.050	70,161.000	0.000	40,852.00	42,894.60	
2256	06666184		REFL PAV MRK TY II (W) (ARROW) CO#9 Addition of Striping Items	EA	232.285	0.000	6.000	6.00	1,393.71	
2257	06666192		REFL PAV MRK TY II (W) (WORD) CO#9 Addition of Striping Items	EA	236.738	0.000	6.000	6.00	1,420.43	
2258	06666185		REFL PAV MRK TY II (W) (DBL ARROW) CO#9 Addition of Striping Items	EA	1,071.320	0.000	1.000	1.00	1,071.32	
2260	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	139,140.000	0.000	76,917.00	30,766.80	
2261	06776005		ELIM EXT PAV MRK & MRKS (12") CO#9 Addition of Striping Items	LF	3.785	0.000	1,508.000	1,508.00	5,707.81	
2262	06776007		ELIM EXT PAV MRK & MRKS (24") CO#9 Addition of Striping Items	LF	17.740	0.000	80.000	80.00	1,419.16	
2263	06776008		ELIM EXT PAV MRK & MRKS (ARROW) CO#9 Addition of Striping Items	EA	248.449	0.000	8.000	8.00	1,987.59	
2264	06776012		ELIM EXT PAV MRK & MRKS (WORD) CO#9 Addition of Striping Items	EA	279.203	0.000	8.000	8.00	2,233.62	
2265	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.850	513.000	0.000	600.00	510.00	
2285	06816001	000	TEMP TRAF SIGNALS	EA	67,500.000	1.000	0.000	0.25	16,875.00	
2415	30776001	000	SP MIXES SP-B PG64-22	TON	100.000	60,111.000	0.000	22,625.12	2,262,512.00	
2420	30776013	000	SP MIXES SP-C SAC-B PG64-22	TON	110.000	2,327.000	0.000	69.94	7,693.40	
2425	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	12.000	0.000	12.00	180,000.00	
2485	61856003	002	TMA (MOBILE OPERATION)	HR	81.000	234.000	0.000	40.00	3,240.00	
2916	96086001		UNIQUE CHANGE ORDER ITEM 1 CO#1 Utility Conflicts per RFI#39, #57, & #58	DOL	134,174.740	0.000	1.000	1.00	134,174.74	
2917	96086002		UNIQUE CHANGE ORDER ITEM 2 CO#3 HES driveway repair Quiktrip (LS)	DOL	5,611.380	0.000	1.000	1.00	5,611.38	
2918	96086003		UNIQUE CHANGE ORDER ITEM 3 CO#5 TCP Revisions at Field Lark Ln (LS)	DOL	9,702.810	0.000	1.000	1.00	9,702.81	
2919	96086004		UNIQUE CHANGE ORDER ITEM 4 CO#7 Design & TCP Revisions (LS)	DOL	56,420.040	0.000	1.000	1.00	56,420.04	
2920	96086005		UNIQUE CHANGE ORDER ITEM 5 CO#2 Culvert 2 through 10 Revisions	DOL	8,946.850	0.000	12.000	12.00	107,362.20	
2930	72356002		TRAFFIC CONTROL CO#4 Culvert Crossing Revisions (LS)	LS	53,917.500	0.000	1.000	1.00	53,917.50	
								<b>Category Subtotal</b>	\$29,281,888.77	

CATEGORY	002		DESCRIPTION	BRIDGE: 180610081602198 [FM 455 @ DEAN CREEK BC						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2570	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	907.000	95.000	0.000	95.00	86,165.00	
								<b>Category Subtotal</b>	\$86,165.00	

CATEGORY	003		DESCRIPTION	BRIDGE: 180610081602199 [FM 455 @ DUCK CREEK]						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	

CATEGORY 003

DESCRIPTION BRIDGE: 180610081602199 [FM 455 @ DUCK CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2625	04006005	000	CEM STABIL BKFL	CY	97.000	1,330.600	0.000	665.30	64,534.10
2635	04166001	000	DRILL SHAFT (18 IN)	LF	98.500	104.000	0.000	102.00	10,047.00
2640	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	468.000	0.000	208.00	53,664.00
2650	04226002	000	REINF CONC SLAB (HPC)	SF	26.100	13,800.000	0.000	6,900.00	180,090.00
2655	04256041	000	PRESTR CONC GIRDER (TX70)	LF	230.000	1,644.390	0.000	739.65	170,118.35
2670	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	109.000	190.000	0.000	95.00	10,355.00
2921	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#8 RFI 43-Couplers at Duck Creek (LS)	DOL	33,208.600	0.000	1.000	1.00	33,208.60

Category Subtotal \$522,017.05

CATEGORY 004

DESCRIPTION BRIDGE: 180610081602200 [FM 455 @ DUCK CREEK TF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2725	04006005	000	CEM STABIL BKFL	CY	97.000	36.000	0.000	18.00	1,746.00

Category Subtotal \$1,746.00

CATEGORY 006

DESCRIPTION BRIDGE: 180610081602202 [FM 455 @ CLEAR CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2860	04006005	000	CEM STABIL BKFL	CY	97.000	555.200	0.000	277.60	26,927.20
2870	04166004	000	DRILL SHAFT (36 IN)	LF	200.000	500.000	0.000	250.00	50,000.00
2875	04206013	000	CL C CONC (ABUT)	CY	1,390.000	114.000	0.000	114.00	158,460.00
2880	04226002	000	REINF CONC SLAB (HPC)	SF	26.100	9,200.000	0.000	4,600.00	120,060.00
2885	04256038	000	PRESTR CONC GIRDER (TX46)	LF	185.000	1,193.790	0.000	596.90	110,425.58
2900	04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	109.000	190.000	0.000	95.00	10,355.00

Category Subtotal \$476,227.78

CATEGORY 007

DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2912	96066053		LAW ENFORCEMENT PERSONNEL Paid by Invoice	DOL	1.000	100,000.000	0.000	22,455.41	22,455.41
2914	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY Paid by Invoice	DOL	1.000	640,000.000	0.000	11,592.17	11,592.17
2915	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS Paid by Invoice	DOL	1.000	120,000.000	0.000	4,188.98	4,188.98

Category Subtotal \$38,236.56

PROJECT C 195-2-76

CONTROL 019502076

CATEGORY 001

DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	152.000	0.000	0.000	0.00
0100	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.500	67,617.000	0.000	0.000	0.00
0105	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.100	67,617.000	0.000	0.000	0.00
0110	01666001	000	FERTILIZER	AC	350.000	13.970	0.000	0.000	0.00

0115	01686001	000	VEGETATIVE WATERING	MG	50.000	587.000	0.000	0.000	0.00
0120	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	88.250	501.000	0.000	0.000	0.00
0125	02476233	003	FL BS (CMP IN PLACE)(TY A GR 1-2)(12")	SY	22.400	45,723.000	0.000	0.000	0.00
0145	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	81.000	40,270.000	0.000	0.000	0.00
0150	03606009	000	CONC PVMT (CONT REINF - CRCP) (15")	SY	130.000	15,137.000	0.000	0.000	0.00
0170	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	220.000	24.000	0.000	0.000	0.00
0175	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	580.000	27.500	0.000	0.000	0.00
0180	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	400.000	78.000	0.000	0.000	0.00
0185	04206011	000	CL B CONC (FLUME)	CY	507.000	234.000	0.000	0.000	0.00
0205	04326001	000	RIPRAP (CONC)(4 IN)	CY	467.000	333.000	0.000	0.000	0.00
0210	04326002	000	RIPRAP (CONC)(5 IN)	CY	471.000	340.000	0.000	0.000	0.00
0215	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	498.000	92.000	0.000	0.000	0.00
0220	04506023	001	RAIL (TY SSTR)	LF	60.000	3,306.000	0.000	0.000	0.00
0225	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	242.000	294.000	0.000	0.000	0.00
0230	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	316.000	1,107.000	0.000	0.000	0.00
0245	04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	3,723.000	0.000	0.000	0.00
0250	04646007	001	RC PIPE (CL III)(30 IN)	LF	97.250	1,464.000	0.000	0.000	0.00
0255	04646008	001	RC PIPE (CL III)(36 IN)	LF	129.000	1,074.000	0.000	0.000	0.00
0260	04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,370.000	12.000	0.000	0.000	0.00
0265	04656003	001	MANH (COMPL)(PRM)(60IN)	EA	5,920.000	4.000	0.000	0.000	0.00
0275	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	4,210.000	1.000	0.000	0.000	0.00
0280	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,660.000	1.000	0.000	0.000	0.00
0290	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,390.000	3.000	0.000	0.000	0.00
0295	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,700.000	2.000	0.000	0.000	0.00
0300	04656158	001	INLET (COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	4,850.000	7.000	0.000	0.000	0.00
0305	04656159	001	INLET (COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	5,140.000	4.000	0.000	0.000	0.00
0310	04656236	001	INLET (COMPL)(RWI)(TY II)	EA	6,760.000	10.000	0.000	0.000	0.00
0315	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	17,250.000	2.000	0.000	0.000	0.00
0320	04676104	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(C)	EA	5,350.000	2.000	0.000	0.000	0.00
0325	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,450.000	1.000	0.000	0.000	0.00
0330	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	6,670.000	1.000	0.000	0.000	0.00
0335	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	5,330.000	5.000	0.000	0.000	0.00
0340	04816016	000	PIPE (PVC) (SCH 40) (12 IN)	LF	86.000	50.000	0.000	0.000	0.00
0345	04966002	000	REMOV STR (INLET)	EA	928.000	5.000	0.000	0.000	0.00
0360	04966018	000	REMOVE STR (CONC)	EA	4,000.000	5.000	0.000	0.000	0.00
0370	04966050	000	REMOV STR (DRIVEWAY CULVERT)	EA	738.000	18.000	0.000	0.000	0.00
0390	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	9.000	530.000	0.000	0.000	0.00
0400	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	8.000	1,282.000	0.000	0.000	0.00
0420	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.850	2,350.000	0.000	0.000	0.00
0445	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	7.700	24,729.000	0.000	0.000	0.00
0455	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	26.400	300.000	0.000	0.000	0.00
0470	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	37.500	720.000	0.000	0.000	0.00
0475	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	75.000	3,982.000	0.000	0.000	0.00
0480	05296005	000	CONC CURB (MONO) (TY II)	LF	3.350	3,967.000	0.000	0.000	0.00
0485	05296022	000	CONC CURB (DOWEL) (TY II)	LF	32.000	3,536.000	0.000	0.000	0.00
0490	05306004	000	DRIVEWAYS (CONC)	SY	63.750	2,038.000	0.000	0.000	0.00
0495	05316001	000	CONC SIDEWALKS (4")	SY	52.500	2,974.000	0.000	0.000	0.00
0500	05316010	000	CURB RAMPS (TY 7)	EA	2,120.000	9.000	0.000	0.000	0.00
0505	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	12.000	0.000	0.000	0.00
0510	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	12.000	0.000	0.000	0.00
0515	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	25,000.000	5.000	0.000	0.000	0.00
0525	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	259.000	6.000	0.000	0.000	0.00

0530	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	669.000	1.000	0.000	0.000	0.00
0540	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,690.000	8.000	0.000	0.000	0.00
0545	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	37.500	40.000	0.000	0.000	0.00
0550	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	22.100	435.000	0.000	0.000	0.00
0555	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	25.200	3,700.000	0.000	0.000	0.00
0560	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	42.250	1,450.000	0.000	0.000	0.00
0565	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	30.500	560.000	0.000	0.000	0.00
0570	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	48.500	900.000	0.000	0.000	0.00
0575	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	30.750	165.000	0.000	0.000	0.00
0580	06186064	000	CONDT (RM) (1")	LF	46.000	300.000	0.000	0.000	0.00
0585	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.600	300.000	0.000	0.000	0.00
0590	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.100	1,140.000	0.000	0.000	0.00
0595	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.250	1,850.000	0.000	0.000	0.00
0600	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.150	5,600.000	0.000	0.000	0.00
0605	06206011	000	ELEC CONDR (NO.4) BARE	LF	4.500	30.000	0.000	0.000	0.00
0610	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.500	60.000	0.000	0.000	0.00
0615	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,760.000	4.000	0.000	0.000	0.00
0620	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,650.000	12.000	0.000	0.000	0.00
0625	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	9,400.000	1.000	0.000	0.000	0.00
0630	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,880.000	1.000	0.000	0.000	0.00
0635	06366002	001	ALUMINUM SIGNS (TY G)	SF	30.000	241.000	0.000	0.000	0.00
0640	06366003	001	ALUMINUM SIGNS (TY O)	SF	32.000	93.500	0.000	0.000	0.00
0645	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	29.000	0.000	0.000	0.00
0650	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,040.000	57.000	0.000	0.000	0.00
0655	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,240.000	1.000	0.000	0.000	0.00
0660	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,460.000	5.000	0.000	0.000	0.00
0665	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,690.000	4.000	0.000	0.000	0.00
0670	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	3,620.000	1.000	0.000	0.000	0.00
0675	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,590.000	4.000	0.000	0.000	0.00
0680	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	7,040.000	5.000	0.000	0.000	0.00
0685	06446076	000	REMOVE SM RD SN SUP&AM	EA	213.000	61.000	0.000	0.000	0.00
0690	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	8.400	958.000	0.000	0.000	0.00
0700	06506038	001	INS OH SN SUP(35 FT CANT)	EA	64,600.000	1.000	0.000	0.000	0.00
0705	06586083	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)SRF	EA	107.000	28.000	0.000	0.000	0.00
0710	06586094	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)SRF	EA	90.250	26.000	0.000	0.000	0.00
0715	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	77.000	4.000	0.000	0.000	0.00
0720	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	5.450	240.000	0.000	0.000	0.00
0740	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	125.000	19.000	0.000	0.000	0.00
0745	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	275.000	6.000	0.000	0.000	0.00
0750	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	300.000	4.000	0.000	0.000	0.00
0755	06666075	007	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	220.000	3.000	0.000	0.000	0.00
0760	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	200.000	23.000	0.000	0.000	0.00
0765	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	95.000	19.000	0.000	0.000	0.00
0770	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.450	532.000	0.000	0.000	0.00
0775	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.350	2,580.000	0.000	0.000	0.00
0780	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.450	1,943.000	0.000	0.000	0.00
0785	06666172	007	REFL PAV MRK TY II (W) 6" (DOT)	LF	1.200	78.000	0.000	0.000	0.00
0790	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.450	6,021.000	0.000	0.000	0.00
0795	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.650	1,753.000	0.000	0.000	0.00
0800	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.850	675.000	0.000	0.000	0.00
0805	06666191	007	REFL PAV MRK TY II (W) (NUMBER)	EA	150.000	3.000	0.000	0.000	0.00
0810	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.350	2,125.000	0.000	0.000	0.00

0815	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.450	7,411.000	0.000	0.000	0.00
0820	06666224	007	PAVEMENT SEALER 4"	LF	0.100	14,628.000	0.000	0.000	0.00
0825	06666225	007	PAVEMENT SEALER 6"	LF	0.100	7,695.000	0.000	0.000	0.00
0830	06666226	007	PAVEMENT SEALER 8"	LF	0.100	5,484.000	0.000	0.000	0.00
0835	06666228	007	PAVEMENT SEALER 12"	LF	0.950	1,159.000	0.000	0.000	0.00
0840	06666230	007	PAVEMENT SEALER 24"	LF	1.850	580.000	0.000	0.000	0.00
0845	06666231	007	PAVEMENT SEALER (ARROW)	EA	33.000	19.000	0.000	0.000	0.00
0850	06666232	007	PAVEMENT SEALER (WORD)	EA	39.000	22.000	0.000	0.000	0.00
0855	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	45.000	6.000	0.000	0.000	0.00
0860	06666236	007	PAVEMENT SEALER (UTURN ARROW)	EA	45.000	4.000	0.000	0.000	0.00
0865	06666243	007	PAVEMENT SEALER (YLD TRI)	EA	15.000	19.000	0.000	0.000	0.00
0870	06726008	000	REFL PAV MRKR TY I-R	EA	10.000	28.000	0.000	0.000	0.00
0875	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	593.000	0.000	0.000	0.00
0880	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	11,779.000	0.000	0.000	0.00
0885	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.850	661.000	0.000	0.000	0.00
0890	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	40,500.000	1.000	0.000	0.000	0.00
0905	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	12.000	0.000	0.000	0.00
0910	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	450.000	6.000	0.000	0.000	0.00
0915	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	450.000	16.000	0.000	0.000	0.00
0920	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	450.000	4.000	0.000	0.000	0.00
0925	06826005	000	VEH SIG SEC (12")LED(RED)	EA	450.000	16.000	0.000	0.000	0.00
0930	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	450.000	4.000	0.000	0.000	0.00
0935	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	960.000	12.000	0.000	0.000	0.00
0940	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	180.000	16.000	0.000	0.000	0.00
0945	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	215.000	2.000	0.000	0.000	0.00
0950	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.250	863.000	0.000	0.000	0.00
0955	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.400	3,538.000	0.000	0.000	0.00
0960	06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	5.650	1,330.000	0.000	0.000	0.00
0965	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.400	4,180.000	0.000	0.000	0.00
0970	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	15,430.000	3.000	0.000	0.000	0.00
0975	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	15,530.000	2.000	0.000	0.000	0.00
0980	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	17,670.000	1.000	0.000	0.000	0.00
0985	06876001	000	PED POLE ASSEMBLY	EA	3,720.000	8.000	0.000	0.000	0.00
0990	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	900.000	12.000	0.000	0.000	0.00
0995	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,050.000	2.000	0.000	0.000	0.00
1005	07346002	000	LITTER REMOVAL	CYC	1,850.000	12.000	0.000	0.000	0.00
1010	30776001	000	SP MIXES SP-B PG64-22	TON	100.000	36,373.000	0.000	0.000	0.00
1015	30776013	000	SP MIXES SP-C SAC-B PG64-22	TON	110.000	9,042.000	0.000	0.000	0.00
1025	60166006	000	ITS MULTI-DUCT CND (PVC-40)	LF	34.750	1,785.000	0.000	0.000	0.00
1030	60166007	000	ITS MULTI-DUCT CND (PVC-40)(BORE)	LF	55.250	725.000	0.000	0.000	0.00
1035	60386001	000	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.500	9,205.000	0.000	0.000	0.00
1040	60386002	000	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.550	1,895.000	0.000	0.000	0.00
1045	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.650	8,971.000	0.000	0.000	0.00
1050	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.750	2,723.000	0.000	0.000	0.00
1055	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	1.250	318.000	0.000	0.000	0.00
1060	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	6,676.000	0.000	0.000	0.00
1065	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.500	2,110.000	0.000	0.000	0.00
1070	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.000	580.000	0.000	0.000	0.00
1075	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.500	8,355.000	0.000	0.000	0.00
1080	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	10,356.000	0.000	0.000	0.00
1085	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.200	561.000	0.000	0.000	0.00
1090	60386021	000	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	3.500	137.000	0.000	0.000	0.00

1095	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.600	780.000	0.000	0.000	0.00	
1100	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,450.000	1.000	0.000	0.000	0.00	
1115	61866006	000	ITS GND BOX(PCAST) TY 1 (243660)W/APRN	EA	5,110.000	8.000	0.000	0.000	0.00	
1120	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	8,780.000	2.000	0.000	0.000	0.00	
1125	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	8,780.000	4.000	0.000	0.000	0.00	
1130	63066006	000	VIVDS TEMPORARY	EA	18,000.000	1.000	0.000	0.000	0.00	
1131	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00	
1132	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00	
1135	96106001		ON THE JOB TRAINING	DOL	0.800	1,000.000	0.000	0.000	0.00	
			Paid by the Hour							
1136	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00	
1137	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00	
1138	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	8.000	0.000	0.000	0.00	
1139	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00	
1140	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
1141	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
1142	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00	
1143	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00	
1144	96056007		ROAD USER COST - INCENTIVE	DOL	10,000.000	1.000	0.000	0.000	0.00	
			Incentive for Early Substantial Completion od Project							
1145	96056008		ROAD USER COST - DISINCENTIVE	DOL	-10,000.000	1.000	0.000	0.000	0.00	
			Disincentive for Failure to Substantially Complete							
1146	96056008		ROAD USER COST - DISINCENTIVE	DOL	-10,000.000	1.000	0.000	0.000	0.00	
			Disincentive for Failure to Complete Work in 28 Days							
1147	96056007		ROAD USER COST - INCENTIVE	DOL	10,000.000	1.000	0.000	0.000	0.00	
			Milestone 1: Completion of the IH35 Mainlane Work							
1148	96056008		ROAD USER COST - DISINCENTIVE	DOL	-10,000.000	1.000	0.000	0.000	0.00	
			Milestone 1: Completion of the IH35 Mainlane Work							
1149	95016003		RUC DAMAGE ONLY	DOL	-1,000.000	1.000	0.000	0.000	0.00	
			Lane Assessment Fee: 1 Mainlane Closed							
1150	95016003		RUC DAMAGE ONLY	DOL	-2,000.000	1.000	0.000	0.000	0.00	
			Lane Assessment Fee: 2 Mainlanes Closed							
1151	95016003		RUC DAMAGE ONLY	DOL	-3,000.000	1.000	0.000	0.000	0.00	
			Lane Assessment Fee: 3 Mainlanes Closed							
1152	95016003		RUC DAMAGE ONLY	DOL	-4,000.000	1.000	0.000	0.000	0.00	
			Lane Assessment Fee: 4 Mainlanes Closed							

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 180610019502212 [IH 35 NBML @ FM 455]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1180	04006005	000	CEM STABIL BKFL	CY	97.000	736.400	0.000	0.000	0.00
1185	04166005	000	DRILL SHAFT (42 IN)	LF	258.000	480.000	0.000	0.000	0.00
1190	04166006	000	DRILL SHAFT (48 IN)	LF	349.000	200.000	0.000	0.000	0.00
1195	04206013	000	CL C CONC (ABUT)	CY	1,390.000	103.500	0.000	0.000	0.00
1200	04206030	000	CL C CONC (CAP)(HPC)	CY	1,160.000	88.700	0.000	0.000	0.00
1205	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,350.000	81.000	0.000	0.000	0.00
1210	04226002	000	REINF CONC SLAB (HPC)	SF	26.100	26,714.000	0.000	0.000	0.00
1215	04256040	000	PRESTR CONC GIRDER (TX62)	LF	205.000	3,420.710	0.000	0.000	0.00
1220	04506023	001	RAIL (TY SSTR)	LF	60.000	811.240	0.000	0.000	0.00

1225	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	179.000	150.000	0.000	0.000	0.00
1230	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 180610019502213 [IH 35 SBML @ FM 455]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1320	04506023	001	RAIL (TY SSTR)	LF	60.000	812.790	0.000	0.000	0.00
1330	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT C 816-2-72 CONTROL 081602072

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1445	01046015	000	REMOVING CONC (SIDEWALKS)	SY	16.000	158.000	0.000	0.000	0.00
1460	01056135	000	REMOVING UNTREATED BASE (4")	SY	2.900	7,395.000	0.000	0.000	0.00
1475	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.500	153,957.000	0.000	0.000	0.00
1480	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.100	153,957.000	0.000	0.000	0.00
1485	01666001	000	FERTILIZER	AC	350.000	32.000	0.000	0.000	0.00
1490	01686001	000	VEGETATIVE WATERING	MG	50.000	10,136.000	0.000	0.000	0.00
1505	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	71.750	229,497.000	0.000	0.000	0.00
1515	04016001	000	FLOWABLE BACKFILL	CY	246.000	37.800	0.000	0.000	0.00
1530	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	372.000	22.000	0.000	0.000	0.00
1535	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	400.000	65.000	0.000	0.000	0.00
1540	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	467.000	236.000	0.000	0.000	0.00
1550	04326001	000	RIPRAP (CONC)(4 IN)	CY	467.000	148.000	0.000	0.000	0.00
1555	04326002	000	RIPRAP (CONC)(5 IN)	CY	471.000	6.000	0.000	0.000	0.00
1565	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	151.000	1,185.000	0.000	0.000	0.00
1570	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	498.000	70.000	0.000	0.000	0.00
1575	04506030	001	RAIL (TY C221)	LF	133.000	639.000	0.000	0.000	0.00
1580	04506042	001	RAIL (TY PR1)	LF	105.000	3,675.000	0.000	0.000	0.00
1605	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	430.000	184.000	0.000	0.000	0.00
1660	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	4,210.000	4.000	0.000	0.000	0.00
1665	04656030	001	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,660.000	1.000	0.000	0.000	0.00
1675	04656126	001	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,390.000	4.000	0.000	0.000	0.00
1680	04656128	001	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,700.000	5.000	0.000	0.000	0.00
1685	04666171	000	WINGWALL (PW - 1) (HW=10 FT)	EA	57,300.000	3.000	0.000	0.000	0.00
1690	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	88,200.000	1.000	0.000	0.000	0.00
1695	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	78,600.000	4.000	0.000	0.000	0.00
1700	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	17,250.000	1.000	0.000	0.000	0.00
1715	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	40,640.000	6.000	0.000	0.000	0.00
1720	04666184	000	WINGWALL (PW - 1) (HW=9 FT)	EA	50,800.000	1.000	0.000	0.000	0.00
1730	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	2,195.600	1.000	0.000	0.000	0.00
1735	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,750.000	3.000	0.000	0.000	0.00
1740	04806001	000	CLEAN EXIST CULVERTS	EA	13,200.000	1.000	0.000	0.000	0.00
1755	04966004	000	REMOV STR (SET)	EA	739.000	67.000	0.000	0.000	0.00
1780	04966018	000	REMOVE STR (CONC)	EA	4,000.000	1.000	0.000	0.000	0.00

1815	05066011	002	ROCK FILTER DAMS (REMOVE)	LF	9.000	2,050.000	0.000	0.000	0.00
1825	05066024	002	CONSTRUCTION EXITS (REMOVE)	SY	8.000	3,333.000	0.000	0.000	0.00
1845	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.850	8,875.000	0.000	0.000	0.00
1855	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	36.000	148.000	0.000	0.000	0.00
1870	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.200	24,729.000	0.000	0.000	0.00
1875	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	26.400	2,060.000	0.000	0.000	0.00
1880	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	14.200	148.000	0.000	0.000	0.00
1885	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	11.500	26,218.000	0.000	0.000	0.00
1890	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	37.500	1,300.000	0.000	0.000	0.00
1895	05296005	000	CONC CURB (MONO) (TY II)	LF	3.350	58,098.000	0.000	0.000	0.00
1900	05296022	000	CONC CURB (DOWEL) (TY II)	LF	32.000	2,828.000	0.000	0.000	0.00
1905	05306004	000	DRIVEWAYS (CONC)	SY	63.750	11,741.000	0.000	0.000	0.00
1910	05316001	000	CONC SIDEWALKS (4")	SY	52.500	28,419.000	0.000	0.000	0.00
1915	05316004	000	CURB RAMPS (TY 1)	EA	2,710.000	26.000	0.000	0.000	0.00
1920	05316010	000	CURB RAMPS (TY 7)	EA	2,120.000	54.000	0.000	0.000	0.00
1925	05316015	000	CURB RAMPS (TY 20)	EA	2,990.000	1.000	0.000	0.000	0.00
1930	05316017	000	CURB RAMPS (TY 22)	EA	3,010.000	9.000	0.000	0.000	0.00
1935	05366002	000	CONC MEDIAN	SY	64.000	2,480.000	0.000	0.000	0.00
1940	05366004	000	CONC DIRECTIONAL ISLAND	SY	64.000	1,142.000	0.000	0.000	0.00
1945	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	24.000	1,686.000	0.000	0.000	0.00
1950	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,000.000	16.000	0.000	0.000	0.00
1960	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,025.000	15.000	0.000	0.000	0.00
1965	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	2.000	0.000	0.000	0.00
1970	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,500.000	2.000	0.000	0.000	0.00
1975	05606001	000	MAILBOX INSTALL-S (TWG-POST) TY 1	EA	259.000	31.000	0.000	0.000	0.00
1980	05606002	000	MAILBOX INSTALL-D (TWG-POST) TY 1	EA	269.000	4.000	0.000	0.000	0.00
1985	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	669.000	1.000	0.000	0.000	0.00
1995	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	22.100	220.000	0.000	0.000	0.00
2000	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	43.000	105.000	0.000	0.000	0.00
2005	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	25.200	280.000	0.000	0.000	0.00
2010	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	42.250	180.000	0.000	0.000	0.00
2015	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	30.500	110.000	0.000	0.000	0.00
2020	06186034	000	CONDT (PVC) (SCH 40) (4") (BORE)	LF	48.500	635.000	0.000	0.000	0.00
2025	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	2.100	630.000	0.000	0.000	0.00
2030	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.250	995.000	0.000	0.000	0.00
2035	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.150	1,670.000	0.000	0.000	0.00
2040	06206009	000	ELEC CONDR (NO.6) BARE	LF	3.400	160.000	0.000	0.000	0.00
2045	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	3.400	320.000	0.000	0.000	0.00
2050	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	1,650.000	14.000	0.000	0.000	0.00
2055	06286002	000	REMOVE ELECTRICAL SERVICES	EA	620.000	2.000	0.000	0.000	0.00
2060	06286187	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	7,880.000	1.000	0.000	0.000	0.00
2065	06286304	000	ELC SRV TY T 120/240 000(NS)GS(N)GC(O)	EA	7,320.000	4.000	0.000	0.000	0.00
2070	06366001	001	ALUMINUM SIGNS (TY A)	SF	90.000	46.660	0.000	0.000	0.00
2075	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	900.000	127.000	0.000	0.000	0.00
2080	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,040.000	17.000	0.000	0.000	0.00
2085	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	1,240.000	2.000	0.000	0.000	0.00
2090	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,460.000	7.000	0.000	0.000	0.00
2095	06446036	000	IN SM RD SN SUP&AM TYS80(1)SA(U-BM)	EA	1,690.000	4.000	0.000	0.000	0.00
2100	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	1,180.000	1.000	0.000	0.000	0.00
2105	06446076	000	REMOVE SM RD SN SUP&AM	EA	213.000	132.000	0.000	0.000	0.00
2110	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	1,240.000	2.000	0.000	0.000	0.00
2115	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	15.000	35.000	0.000	0.000	0.00



2120	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	24.000	31.000	0.000	0.000	0.00
2125	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	97.000	10.000	0.000	0.000	0.00
2130	06586099	000	INSTL OM ASSM (OM-2Z)(WFLX)GND	EA	77.000	34.000	0.000	0.000	0.00
2135	06586101	000	INSTL OM ASSM (OM-2Z)(WFLX)SRF)SRF	EA	80.500	3.000	0.000	0.000	0.00
2140	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	5.000	57.000	0.000	0.000	0.00
2145	06626062	000	WK ZN PAV MRK REMOV (W)4"(LNDR)	LF	5.000	57.000	0.000	0.000	0.00
2170	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	125.000	36.000	0.000	0.000	0.00
2175	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	275.000	2.000	0.000	0.000	0.00
2180	06666072	007	REFL PAV MRK TY I(W)(LNDR ARW)(100MIL)	EA	400.000	2.000	0.000	0.000	0.00
2185	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	200.000	28.000	0.000	0.000	0.00
2190	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	745.000	4.000	0.000	0.000	0.00
2195	06666224	007	PAVEMENT SEALER 4"	LF	0.100	151,117.000	0.000	0.000	0.00
2200	06666226	007	PAVEMENT SEALER 8"	LF	0.100	5,492.000	0.000	0.000	0.00
2205	06666228	007	PAVEMENT SEALER 12"	LF	0.950	120.000	0.000	0.000	0.00
2210	06666230	007	PAVEMENT SEALER 24"	LF	1.850	2,064.000	0.000	0.000	0.00
2215	06666231	007	PAVEMENT SEALER (ARROW)	EA	33.000	36.000	0.000	0.000	0.00
2220	06666232	007	PAVEMENT SEALER (WORD)	EA	39.000	28.000	0.000	0.000	0.00
2225	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	45.000	2.000	0.000	0.000	0.00
2230	06666237	007	PAVEMENT SEALER (LNDR ARROW)	EA	45.000	2.000	0.000	0.000	0.00
2235	06666242	007	PAVEMENT SEALER (RR XING)	EA	125.000	4.000	0.000	0.000	0.00
2240	06886059	000	PREFAB PAV MRK TY B (MULTI)(SHIELD)	EA	3,800.000	2.000	0.000	0.000	0.00
2245	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	931.000	0.000	0.000	0.00
2250	06726009	000	REFL PAV MRKR TY II-A-A	EA	5.000	1,757.000	0.000	0.000	0.00
2255	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.000	96.000	0.000	0.000	0.00
2270	06806001	006	INSTALL HWY TRF SIG (FLASH BEACON)	EA	11,250.000	1.000	0.000	0.000	0.00
2275	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	40,500.000	1.000	0.000	0.000	0.00
2280	06806004	006	REMOVING TRAFFIC SIGNALS	EA	6,750.000	1.000	0.000	0.000	0.00
2290	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	450.000	6.000	0.000	0.000	0.00
2295	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	450.000	2.000	0.000	0.000	0.00
2300	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	450.000	14.000	0.000	0.000	0.00
2305	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	450.000	2.000	0.000	0.000	0.00
2310	06826005	000	VEH SIG SEC (12")LED(RED)	EA	450.000	22.000	0.000	0.000	0.00
2315	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	450.000	2.000	0.000	0.000	0.00
2320	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	960.000	4.000	0.000	0.000	0.00
2325	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	180.000	5.000	0.000	0.000	0.00
2330	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	200.000	1.000	0.000	0.000	0.00
2335	06826056	000	BACKPLATE W/REF BRDR(5 SEC)(VENT)ALUM	EA	215.000	1.000	0.000	0.000	0.00
2340	06846008	000	TRF SIG CBL (TY A)(12 AWG)(3 CONDR)	LF	2.250	295.000	0.000	0.000	0.00
2345	06846031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.250	649.000	0.000	0.000	0.00
2350	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.400	1,141.000	0.000	0.000	0.00
2355	06846042	000	TRF SIG CBL (TY A)(14 AWG)(16 CONDR)	LF	5.650	350.000	0.000	0.000	0.00
2360	06846079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	3.400	650.000	0.000	0.000	0.00
2365	06856001	000	INSTALL RDS FLASH BEACON ASSEMBLY	EA	10,130.000	4.000	0.000	0.000	0.00
2370	06856003	000	REMOVE RDS FLASH BEACON ASSEMBLY	EA	900.000	2.000	0.000	0.000	0.00
2375	06856006	000	REMOV RDS FLSH BCN AM (SOLAR PWRD)	EA	900.000	2.000	0.000	0.000	0.00
2380	06866027	000	INS TRF SIG PL AM(S)1 ARM(24")LUM	EA	11,150.000	1.000	0.000	0.000	0.00
2385	06866031	000	INS TRF SIG PL AM(S)1 ARM(28")LUM	EA	12,500.000	1.000	0.000	0.000	0.00
2390	06866047	000	INS TRF SIG PL AM(S)1 ARM(44")LUM	EA	15,530.000	3.000	0.000	0.000	0.00
2395	06866051	000	INS TRF SIG PL AM(S)1 ARM(48")LUM	EA	17,670.000	2.000	0.000	0.000	0.00
2400	06876001	000	PED POLE ASSEMBLY	EA	3,720.000	2.000	0.000	0.000	0.00
2405	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	900.000	4.000	0.000	0.000	0.00
2410	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	4,050.000	1.000	0.000	0.000	0.00

2430	60386001	000	MULTIPOLYMER PAV MRK (W)(4")(SLD)	LF	0.500	54,778.000	0.000	0.000	0.00
2435	60386002	000	MULTIPOLYMER PAV MRK (W)(4")(BRK)	LF	0.550	13,893.000	0.000	0.000	0.00
2440	60386003	000	MULTIPOLYMER PAV MRK (W)(4")(DOT)	LF	1.000	411.000	0.000	0.000	0.00
2445	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.200	5,492.000	0.000	0.000	0.00
2450	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.500	120.000	0.000	0.000	0.00
2455	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	7.000	2,064.000	0.000	0.000	0.00
2460	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	0.500	56,077.000	0.000	0.000	0.00
2465	60386015	000	MULTIPOLYMER PAV MRK (Y)(4")(BRK)	LF	0.600	12,045.000	0.000	0.000	0.00
2470	60386023	000	MULTIPOLYMER PAV MRK (BLK)(4")(BRK)	LF	0.550	13,913.000	0.000	0.000	0.00
2475	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	8,450.000	1.000	0.000	0.000	0.00
2480	61856002	002	TMA (STATIONARY)	DAY	399.000	27.000	0.000	0.000	0.00
2490	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	8,780.000	1.000	0.000	0.000	0.00
2495	62926003	000	RVDS(PRESENCE AND ADVANCE DET)	EA	8,780.000	2.000	0.000	0.000	0.00
2500	63066006	000	VIVDS TEMPORARY	EA	18,000.000	1.000	0.000	0.000	0.00
2501	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2502	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2503	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00
2504	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1,000.000	0.000	0.000	0.00
2505	30776073		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
2506	30776074		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
2507	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.000	0.000	0.000	0.00
2508	05856012		RIDE PAYMENT ADJUSTMENT (ITEM 3077)	DOL	1.000	1,000.000	0.000	0.000	0.00
2922	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	25,626.130	0.000	0.000	0.000	0.00
			CO#11 Subgrade Prep RFI 73						
2923	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	321,438.000	0.000	0.000	0.000	0.00
			CO#10 Inlet Adjustments FM 455 to Duck Creek						
2924	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	162,634.470	0.000	0.000	0.000	0.00
			Inlet Adjustment FM 455 , I35 to end of project						
2925	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	467,832.160	0.000	0.000	0.000	0.00
			Inlet Adjustments FM 455, Duck Creek to I35						
2926	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	23,000.010	0.000	0.000	0.000	0.00
			Drainage Remove and Replace to avoid Utility Conflicts						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 180610081602198 [FM 455 @ DEAN CREEK BCC # 1

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2550	04006005	000	CEM STABIL BKFL	CY	97.000	20.000	0.000	0.000	0.00
2555	04036001	000	TEMPORARY SPL SHORING	SF	34.250	1,754.000	0.000	0.000	0.00
2560	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	151.000	780.000	0.000	0.000	0.00
2565	04506030	001	RAIL (TY C221)	LF	133.000	285.000	0.000	0.000	0.00
2575	04626074	002	CONC BOX CULV (10 FT X 6 FT)(EXTEND)	LF	1,480.000	92.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 180610081602199 [FM 455 @ DUCK CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2630	04036001	000	TEMPORARY SPL SHORING	SF	34.250	1,452.000	0.000	0.000	0.00
2645	04206013	000	CL C CONC (ABUT)	CY	1,390.000	140.200	0.000	0.000	0.00

2660	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	7.350	448.000	0.000	0.000	0.00
2665	04506030	001	RAIL (TY C221)	LF	133.000	360.000	0.000	0.000	0.00
2675	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 180610081602200 [FM 455 @ DUCK CREEK TRIB. 2]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2730	04036001	000	TEMPORARY SPL SHORING	SF	34.250	931.000	0.000	0.000	0.00
2735	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	151.000	336.000	0.000	0.000	0.00
2740	04506030	001	RAIL (TY C221)	LF	133.000	221.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 180610081602201 [FM 455 CULVERT # 14]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2790	04006005	000	CEM STABIL BKFL	CY	97.000	18.000	0.000	0.000	0.00
2795	04036001	000	TEMPORARY SPL SHORING	SF	34.250	778.000	0.000	0.000	0.00
2800	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	151.000	69.000	0.000	0.000	0.00
2805	04506030	001	RAIL (TY C221)	LF	133.000	160.000	0.000	0.000	0.00
2810	04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	14,930.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRIDGE: 180610081602202 [FM 455 @ CLEAR CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2865	04166001	000	DRILL SHAFT (18 IN)	LF	98.500	100.000	0.000	0.000	0.00
2890	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	7.350	448.000	0.000	0.000	0.00
2895	04506030	001	RAIL (TY C221)	LF	133.000	264.000	0.000	0.000	0.00
2905	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	50,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2910	96046001		CONTRACTOR FORCE ACCOUNT 1 Railroad Force Account Work	DOL	1.000	850,000.000	0.000	0.000	0.00
2911	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	227,776.000	0.000	0.000	0.00
2913	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE Paid by Invoice	DOL	1.000	830,000.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$40,812,357.16

## CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	31,730.000	334.00	334.000	10,597,820.00
01046001	000	REMOVING CONC (PAV)	SY	11.100	45,628.00	1,126.712	12,506.50
01046009	000	REMOVING CONC (RIPRAP)	SY	15.500	32.00	124.000	1,922.00
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	13.300	6,197.00	1,499.110	19,938.16
01056062	000	REMOVING STAB BASE AND ASPH PAV(4"-16")	SY	6.150	140,798.00	8,917.899	54,845.07
01106001	000	EXCAVATION (ROADWAY)	CY	8.450	352,015.00	101,701.600	859,378.53
01326025	000	EMBANKMENT (FINAL) (DENS CONT) (TY C1)	CY	8.150	166,834.00	108,756.000	886,361.40
01326026	000	EMBANKMENT (FINAL) (DENS CONT) (TY C2)	CY	64.000	4,500.00	16,301.190	1,043,276.16
02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	261.000	8,320.00	1,200.750	313,395.75
02606011	000	LIME TRT (EXST MATL) (12")	SY	7.500	79,135.00	2,039.938	15,299.54
02606027	000	LIME TRT (EXST MATL)(8")	SY	4.050	258,681.00	103,321.928	418,453.82
02606035	000	LIME TRT (EXST MATL)(22")	SY	11.600	16,063.00	2,363.854	27,420.71
04006005	000	CEM STABIL BKFL	CY	97.000	3,672.60	1,487.680	144,304.96
04006008		CUT & RESTORE ASPH PAVING	SY	260.560	0.00	1,042.920	271,743.62
		CO#4 Culvert Crossing Revisions					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.550	40,035.00	12,755.000	32,525.25
04036001	000	TEMPORARY SPL SHORING	SF	34.250	80,551.00	23,785.152	814,641.45
04166001	000	DRILL SHAFT (18 IN)	LF	98.500	104.00	102.000	10,047.00
04166004	000	DRILL SHAFT (36 IN)	LF	200.000	500.00	250.000	50,000.00
04166005	000	DRILL SHAFT (42 IN)	LF	258.000	948.00	508.000	131,064.00
04166006	000	DRILL SHAFT (48 IN)	LF	349.000	200.00	120.000	41,880.00
04206013	000	CL C CONC (ABUT)	CY	1,390.000	218.30	178.433	248,021.87
04206030	000	CL C CONC (CAP)(HPC)	CY	1,160.000	89.00	54.101	62,757.16
04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,350.000	81.00	48.600	65,610.00
04226002	000	REINF CONC SLAB (HPC)	SF	26.100	49,767.00	27,560.200	719,321.22
04226015	000	APPROACH SLAB	CY	621.000	1,064.00	412.800	256,348.80
04236001	000	RETAINING WALL (MSE)	SF	94.500	72,202.00	19,842.360	1,875,103.03
04236003	000	RETAINING WALL (TEMP WALL)	SF	17.700	27,751.00	21,864.000	386,992.80
04256038	000	PRESTR CONC GIRDER (TX46)	LF	185.000	1,193.79	596.895	110,425.58
04256040	000	PRESTR CONC GIRDER (TX62)	LF	205.000	3,808.49	2,286.020	468,634.10
04256041	000	PRESTR CONC GIRDER (TX70)	LF	230.000	1,644.39	739.645	170,118.35
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	151.000	748.00	441.654	66,689.75
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	179.000	150.00	85.170	15,245.43
04546020	000	SEALED EXPANSION JOINT (4 IN) (SEJ - B)	LF	109.000	380.00	190.000	20,710.00
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	242.000	466.00	423.000	102,366.00
04626002	002	CONC BOX CULV (3 FT X 3 FT)	LF	303.000	92.00	92.000	27,876.00
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	271.000	130.00	130.000	35,230.00
04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	394.000	296.00	360.000	141,840.00
04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	668.000	294.00	294.000	196,392.00
04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	577.000	426.00	257.000	148,289.00
04626025	002	CONC BOX CULV (9 FT X 6 FT)	LF	793.000	92.00	144.000	114,192.00
04626025		CONC BOX CULV (9 FT X 6 FT)	LF	2,905.310	92.00	16.000	46,484.95
		CO#2 Culvert 2 through 10 Revisions					

04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	907.000	95.00	95.000	86,165.00
04646001	001	RC PIPE (CL III)(12 IN)	LF	80.850	114.00	18.000	1,455.30
04646003	001	RC PIPE (CL III)(18 IN)	LF	65.500	8,020.00	1,077.000	70,543.50
04646005	001	RC PIPE (CL III)(24 IN)	LF	77.000	31,262.00	13,977.000	1,076,229.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	97.250	1,845.00	242.000	23,534.50
04646008	001	RC PIPE (CL III)(36 IN)	LF	129.000	2,083.00	2,083.000	268,707.00
04646009	001	RC PIPE (CL III)(42 IN)	LF	168.000	535.00	115.000	19,320.00
04646010		RC PIPE (CL III)(48 IN)	LF	335.330	0.00	243.000	81,485.28
		CO#2 Culvert 2 through 10 Revisions					
04656002	001	MANH (COMPL)(PRM)(48IN)	EA	4,370.000	26.00	5.500	24,035.00
04656004	001	MANH (COMPL)(PRM)(72IN)	EA	7,070.000	2.00	1.000	7,070.00
04656005	001	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	3,020.000	10.00	3.000	9,060.00
04656032	001	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	6,300.000	186.00	28.000	176,400.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	28,900.000	5.00	1.000	28,900.00
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	47,040.000	3.00	1.000	47,040.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,450.000	31.00	4.000	5,800.00
04966002	000	REMOV STR (INLET)	EA	928.000	1.00	2.000	1,856.00
04966003	000	REMOV STR (MANHOLE)	EA	1,683.350	1.00	1.000	1,683.35
04966004	000	REMOV STR (SET)	EA	739.000	42.00	3.000	2,217.00
04966005	000	REMOV STR (WINGWALL)	EA	1,800.000	21.00	13.000	23,400.00
04966006	000	REMOV STR (HEADWALL)	EA	1,230.000	19.00	3.000	3,690.00
04966007	000	REMOV STR (PIPE)	LF	16.500	5,343.00	293.000	4,834.50
04966008	000	REMOV STR (BOX CULVERT)	LF	41.000	455.00	275.000	11,275.00
04966043	000	REMOV STR (SMALL FENCE)	LF	4.000	17,650.00	17,650.000	70,600.00
04966050	000	REMOV STR (DRIVEWAY CULVERT)	EA	738.000	117.00	4.000	2,952.00
05006001		MOBILIZATION	LS	8,014.230	1.00	1.000	8,014.23
		CO#6 Remobilization for Missing Detours (LS)					
05006001	000	MOBILIZATION	LS	11,000,000.000	1.00	0.900	9,900,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	36,400.000	37.00	8.500	309,400.00
05066002	002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	26.000	2,550.00	1,662.000	43,212.00
05066003	002	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	58.000	30.00	437.000	25,346.00
05066020	002	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	25.000	4,615.00	602.343	15,058.58
05066038	002	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.600	61,473.00	71,048.000	184,724.80
05066039	002	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.550	61,473.00	2,093.000	1,151.15
05066040	002	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.950	11,225.00	550.000	1,622.50
05086001	000	CONSTRUCTING DETOURS	SY	93.250	41,239.00	12,101.381	1,128,453.78
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	36.000	20,215.00	5,370.000	193,320.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	34.500	39,065.00	17,060.000	588,570.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	90.000	2,020.00	1,680.000	151,200.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.200	16,817.00	40.000	328.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	14.200	20,215.00	60.000	852.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	11.500	12,847.00	100.000	1,150.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	4,194.00	500.000	750.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,500.000	12.00	3.000	22,500.00
05606025	000	RELOCATE EXISTING MAILBOX	EA	519.000	18.00	12.000	6,228.00
06476003	000	REMOVE LRSA	EA	823.000	4.00	1.000	823.00
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.650	4,504.00	380.000	627.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.050	99,817.00	41,498.000	43,572.90
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	3.000	513.00	600.000	1,800.00

06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.000	92.00	13.000	156.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.050	88,776.00	44,552.000	46,779.60
06666184		REFL PAV MRK TY II (W) (ARROW)	EA	232.290	0.00	6.000	1,393.71
		CO#9 Addition of Striping Items					
06666185		REFL PAV MRK TY II (W) (DBL ARROW)	EA	1,071.320	0.00	1.000	1,071.32
		CO#9 Addition of Striping Items					
06666192		REFL PAV MRK TY II (W) (WORD)	EA	236.740	0.00	6.000	1,420.43
		CO#9 Addition of Striping Items					
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.400	139,140.00	76,917.000	30,766.80
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.850	513.00	600.000	510.00
06776005		ELIM EXT PAV MRK & MRKS (12")	LF	3.790	0.00	1,508.000	5,707.81
		CO#9 Addition of Striping Items					
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	17.740	0.00	80.000	1,419.16
		CO#9 Addition of Striping Items					
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	248.450	0.00	8.000	1,987.59
		CO#9 Addition of Striping Items					
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	279.200	0.00	8.000	2,233.62
		CO#9 Addition of Striping Items					
06806004	006	REMOVING TRAFFIC SIGNALS	EA	6,750.000	1.00	1.000	6,750.00
06816001	000	TEMP TRAF SIGNALS	EA	67,500.000	2.00	1.250	84,375.00
07306107	000	FULL - WIDTH MOWING	CYC	3,790.000	3.00	1.000	3,790.00
30776001	000	SP MIXES SP-B PG64-22	TON	100.000	60,111.00	22,625.120	2,262,512.00
30776013	000	SP MIXES SP-C SAC-B PG64-22	TON	110.000	2,327.00	69.940	7,693.40
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	16.00	16.000	240,000.00
61856002	002	TMA (STATIONARY)	DAY	399.000	61.00	17.000	6,783.00
61856003	002	TMA (MOBILE OPERATION)	HR	81.000	565.00	69.000	5,589.00
72356002		TRAFFIC CONTROL	LS	53,917.500	0.00	1.000	53,917.50
		CO#4 Culvert Crossing Revisions (LS)					
96016001		MATERIAL ON HAND	DOL	-1.000	200,000.00	355,885.860	-355,885.86
		Material Used					
96016001		MATERIAL ON HAND	DOL	1.000	200,000.00	2,316,242.420	2,316,242.42
		Material Received					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	100,000.00	22,455.410	22,455.41
		Paid by Invoice					
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	640,000.00	11,592.170	11,592.17
		Paid by Invoice					
96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	120,000.00	4,188.980	4,188.98
		Paid by Invoice					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	134,174.740	0.00	1.000	134,174.74
		CO#1 Utility Conflicts per RFI#39, #57, & #58					
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	5,611.380	0.00	1.000	5,611.38
		CO#3 HES driveway repair Quiktrip (LS)					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	9,702.810	0.00	1.000	9,702.81
		CO#5 TCP Revisions at Field Lark Ln (LS)					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	56,420.040	0.00	1.000	56,420.04
		CO#7 Design & TCP Revisions (LS)					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	8,946.850	0.00	12.000	107,362.20
		CO#2 Culvert 2 through 10 Revisions					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	33,208.600	0.00	1.000	33,208.60
		CO#8 RFI 43-Couplers at Duck Creek (LS)					

TOTAL ITEM EARNINGS TO DATE

\$40,812,357.16