



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **025304146**
 PROJECT: **NH 2017(592)**
 CONTRACT: **02173001**
 AWARD AMOUNT: **\$192,301,342.59**
 PROJECTED AMOUNT: **\$192,301,342.59**
 ADJ. PROJECTED AMOUNT: **\$208,250,936.67**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **US 281**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Christen Longoria, P.E.**
 AREA NUMBER: **058**

ESTIMATE NUMBER: **0069**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/15/2023** to **07/24/2023**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **100.00**
 % TIME USED: **99.92**
 % RETAINAGE: **0.00**

LETTING DATE: **02/02/2017**
 AWARD DATE: **02/23/2017**
 NOTICE TO PROCEED DATE: **03/15/2017**
 WORK BEGIN DATE: **08/01/2017**
 ACCEPTED DATE: **12/20/2022**
 PHYSICAL WORK COMPLETION DATE: **12/20/2022**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$215,515,816.37	\$215,515,816.37	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$215,515,816.37	\$215,515,816.37	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$1,200,000.00	\$1,200,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$11,395.91	\$0.00	\$11,395.91
	\$216,727,212.28	\$216,715,816.37	\$11,395.91
PAID TO CONTRACTOR			

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 08/01/2017
TIME CHARGES BEGIN: 04/14/2017
BID DAYS: 1,077
C. O. ADJUSTED DAYS: 114
CURRENT DAYS: 1,191
DAYS CHARGED TO DATE: 1,190
PHYSICAL WORK COMPLETE: 12/20/2022

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
DAYS AT
PER DAY \$2,590.00
TOTAL: \$0.00

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT NH 2017(592) CONTROL 025304146
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	75,000.000	200.710	5.200	205.91	15,443,250.00
0065	01056048	000	REMOVING STAB BASE & ASPH PAV (4"-11")	SY	2.680	207,585.000	0.000	195,039.20	522,705.06
0070	01106001	000	EXCAVATION (ROADWAY)	CY	12.470	486,324.000	8,271.920	494,595.92	6,167,611.15
0071	01106001		EXCAVATION (ROADWAY)	CY	17.580	0.000	42,036.000	42,036.00	738,992.88
CO 007 Reference Summary of Earthwork Sheet 79 & 80									
0075	01106002	000	EXCAVATION (CHANNEL)	CY	13.350	2,021.000	0.000	2,021.00	26,980.35
0080	01106003	000	EXCAVATION (SPECIAL)	CY	14.200	1,236.000	0.000	1,236.00	17,551.20
0090	01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	9.000	1,005,190.000	-8,529.080	996,660.92	8,969,948.28
0095	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	16.000	240,232.000	24,571.000	281,539.00	4,504,624.00
0100	01606008	000	FURNISHING AND PLACING TOPSOIL (12")	SY	4.190	1,809.000	0.000	1,809.00	7,579.71
0105	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.980	234,015.000	0.000	186,857.10	369,977.06
0106	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1,000.000	0.000	4,300.79	4,300.79
Item 161.2									
0107	01616017		COMPOST MANUF TOPSOIL (4")	SY	3.150	0.000	20,950.000	20,177.00	63,557.55
CO 007 Revised Price Justified									
0110	01626002	000	BLOCK SODDING	SY	3.500	234,015.000	-47,581.340	115,687.74	404,907.10
0111	01626002		BLOCK SODDING	SY	3.550	0.000	20,950.000	13,232.33	46,974.77
CO 007 Reference Summary of Hardscape Sheet 81									
0120	01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.180	137,727.000	0.000	7,362.04	1,325.17
0125	01686001	000	VEGETATIVE WATERING	MG	18.000	5,082.000	0.000	9,492.88	170,871.84
0136	02476053		FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	33.820	0.000	45,083.990	45,083.99	1,524,740.54
FL BS (CMP IN PLC)(TY D GR 1-2)-CO 41 MATERIAL COST INCREASE									
0150	02756001	000	CEMENT	TON	134.610	3,051.000	-2,849.210	201.79	27,162.95
0155	02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.550	269,576.000	-264,814.000	4,762.00	12,143.10
0160	03106009	000	PRIME COAT (MC-30)	GAL	3.800	146,443.000	4,603.000	52,581.00	199,807.80
0166	03166191		AGGR(TY-D GR-4 SAC-B)	CY	150.000	0.000	102.630	102.63	15,394.50
CO 36, VRX RFI 459									
0170	03166413	000	ASPH(AC-15P, HFRS-2P OR CRS-2P)	GAL	3.300	3,080.000	-434.000	3,720.00	12,276.00
0178	03416008		D-GR HMA TY-B PG64-22	TON	72.110	0.000	60,355.110	60,335.11	4,350,764.78
CO 7 RFI 163 HMA Bond Breaker Change from 1" Ty C to 4" Ty B									
0179	03416022		D-GR HMA TY-C PG64-22	TON	78.750	0.000	840.180	840.18	66,164.17
CO 007 New Justified Price Increase									
0180	03416008	000	D-GR HMA TY-B PG64-22	TON	65.000	54,745.000	0.000	66,700.34	4,335,522.10
0181	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	20,409.23	20,409.23
D-GR HMA TY-B PG64-22 Bonus									
0182	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	2,310.91	-2,310.91
D-GR HMA TY-B PG64-22 Penalty									
0183	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	15,164.47	15,164.47
D-GR HMA TY-B PG64-22 Bonus									
0184	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	6,134.87	-6,134.87
D-GR HMA TY-B PG64-22 Penalty									
0185	03416022	000	D-GR HMA TY-C PG64-22	TON	68.000	24,385.000	0.000	30,461.07	2,071,352.76

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0186	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG64-22 Bonus	DOL	1.000	1,000.000	0.000	10,554.35	10,554.35
0188	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG64-22 Bonus	DOL	1.000	1,000.000	0.000	6,633.49	6,633.49
0189	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-C PG64-22 Penalty	DOL	-1.000	1,000.000	0.000	42,195.33	-42,195.33
0190	03416062	000	D-GR HMA TY-D PG64-22(LEVEL-UP)	TON	73.000	14,946.000	-14,656.080	289.92	21,164.16
0195	03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	106.000	36,177.000	890.750	35,456.80	3,758,421.01
0196	03466043		PRODUCTION PAYMENT ADJUSTMENT Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Bonus	DOL	1.000	1,000.000	0.000	86,278.15	86,278.15
0197	03466043		PRODUCTION PAYMENT ADJUSTMENT Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Penalty	DOL	-1.000	1,000.000	0.000	13,438.16	-13,438.16
0198	03466044		PLACEMENT PAYMENT ADJUSTMENT Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Bonus	DOL	1.000	1,000.000	0.000	68,305.92	68,305.92
0199	03466044		PLACEMENT PAYMENT ADJUSTMENT Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Penalty	DOL	-1.000	1,000.000	0.000	124,245.49	-124,245.49
0205	03546045	000	PLANE ASPH CONC PAV (2")	SY	0.800	122,707.000	0.000	99,657.42	79,725.94
0210	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	48.000	266,907.000	0.000	265,135.36	12,726,497.28
0211	03606006		CONC PVMT (CONT REINF - CRCP) (12") CO 007 Revised Price due to material cost increase	SY	60.010	0.000	12,674.000	12,674.00	760,566.74
0230	04006005	000	CEM STABIL BKFL	CY	32.000	40,149.000	-39,723.640	425.36	13,611.51
0231	04006005		CEM STABIL BKFL Added CSB @ new rate per Item 4	CY	36.800	0.000	18,827.000	23,598.03	868,407.64
0236	04006006		CUT & RESTORING PAV CO 08-Add 8in Cut & Restore Depth of HMA @ new price	SY	153.480	0.000	3,296.000	2,590.17	397,539.29
0237	96086011		UNIQUE CHANGE ORDER ITEM 11 ADDING FLOWABLE FILL TO ROADWAY AS PER RFI 107	DOL	119.100	0.000	5,266.000	2,243.63	267,216.32
0240	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.160	24,210.000	1,699.000	24,380.50	52,661.88
0245	04036001	000	TEMPORARY SPL SHORING	SF	15.000	89,242.000	9,175.000	97,099.39	1,456,490.85
0250	04116001	000	ROCK NAIL ANCHORS	LF	14.030	17,066.000	0.000	16,521.00	231,789.63
0260	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	1,908.000	97.000	1,962.37	376,127.46
0261	04166004		DRILL SHAFT (36 IN) CO 007 Revised Price Increase	LF	439.620	0.000	75.000	75.00	32,971.50
0265	04166006	000	DRILL SHAFT (48 IN)	LF	217.950	94.500	0.000	84.00	18,307.80
0270	04166008	000	DRILL SHAFT (60 IN)	LF	658.580	642.000	0.000	706.35	465,187.99
0271	04166008		DRILL SHAFT (60 IN) CO 007 Reference Summary of Overhead Signs Sheet 132	LF	1,380.850	0.000	45.000	45.00	62,138.25
0275	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	130.000	182.000	7.000	168.00	21,840.00
0280	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	240.000	91.500	54.500	17.00	4,080.00
0285	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	570.000	78.000	0.000	97.50	55,575.00
0290	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	320.000	571.000	76.000	529.00	169,280.00
0295	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	360.000	16.000	0.000	16.00	5,760.00
0300	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	430.000	95.000	0.000	95.00	40,850.00
0305	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	490.000	119.000	0.000	140.00	68,600.00
0310	04206002	000	CL A CONC (MISC)	CY	400.000	100.000	0.000	3.00	1,200.00
0315	04206003	000	CL A CONC (MISC)	SY	72.000	1,499.000	0.000	382.09	27,510.48

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0321	04206013		CL C CONC (ABUT) CO 007 US 281 NB Marhall Rd Exit Ramp	CY	839.290	0.000	17.300	17.30	14,519.72
0325	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	299.600	1,044.000	560.010	1,604.01	480,561.40
0330	04206068	000	CL C CONC (SIGN COLUMN)	CY	951.810	905.700	86.100	991.80	944,005.17
0335	04206074	000	CL C CONC (MISC)	CY	760.270	3,377.000	-74.570	3,302.43	2,510,738.49
0340	04226015	000	APPROACH SLAB	CY	369.050	2,098.000	12.340	2,110.34	778,820.98
0345	04236001	000	RETAINING WALL (MSE)	SF	32.450	437,204.000	23,838.000	461,042.00	14,960,812.91
0355	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	55.680	20,339.000	-4,507.240	15,831.76	881,512.41
0360	04236015	000	RETAINING WALL (SPECIAL)	SF	76.700	23,176.000	0.000	23,176.00	1,777,599.21
0365	04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	35.430	20,844.000	0.000	20,844.00	738,502.91
0370	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	1,548.000	-238.000	965.03	284,201.37
0380	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	315.000	943.000	0.000	287.07	90,427.05
0385	04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	95.000	2,359.000	0.000	2,264.35	215,113.25
0400	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	328.750	1,241.200	8.600	971.94	319,525.29
0410	04506014	000	RAIL (TY T551)	LF	44.580	2,280.000	0.000	1,075.75	47,956.94
0415	04506023	000	RAIL (TY SSTR)	LF	43.000	43,830.000	4,067.080	47,897.08	2,059,574.44
0420	04506030	000	RAIL (TY C221)	LF	75.480	728.000	0.000	386.00	29,135.28
0430	04506043	000	RAIL (TY PR2)	LF	73.240	2,125.000	0.000	1,736.00	127,144.64
0435	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.340	280.000	30.000	340.00	15,755.60
0440	04606002	000	CMP (GAL STL 18 IN)	LF	58.330	3,236.000	177.000	4,090.00	238,569.70
0445	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	251.460	444.000	0.000	444.00	111,648.24
0450	04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	284.230	330.000	0.000	330.00	93,795.90
0455	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	292.400	77.000	-6.000	77.00	22,514.80
0460	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	338.950	960.000	0.000	960.00	325,392.00
0465	04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	695.160	1,248.000	0.000	1,248.00	867,559.68
0470	04626018	000	CONC BOX CULV (7 FT X 7 FT)	LF	714.680	1,856.000	0.000	1,856.00	1,326,446.08
0475	04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	414.170	365.000	0.000	365.00	151,172.05
0480	04626022	000	CONC BOX CULV (8 FT X 7 FT)	LF	504.600	2,688.000	0.000	2,688.00	1,356,364.80
0485	04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	611.670	12.000	0.000	12.00	7,340.04
0490	04626030	000	CONC BOX CULV (10 FT X 6 FT)	LF	765.350	400.000	0.000	400.00	306,140.00
0495	04626031	000	CONC BOX CULV (10 FT X 7 FT)	LF	1,093.320	162.000	0.000	162.00	177,117.84
0500	04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	654.050	1,303.000	-50.000	1,331.00	870,540.55
0505	04626034	000	CONC BOX CULV (10 FT X 10 FT)	LF	730.960	228.000	0.000	228.00	166,658.88
0510	04646003	000	RC PIPE (CL III)(18 IN)	LF	58.700	13,970.000	472.300	14,442.30	847,763.01
0515	04646005	000	RC PIPE (CL III)(24 IN)	LF	76.540	13,872.000	843.000	14,715.00	1,126,286.10
0520	04646007	000	RC PIPE (CL III)(30 IN)	LF	90.940	4,866.000	967.000	5,241.50	476,662.01
0525	04646008	000	RC PIPE (CL III)(36 IN)	LF	115.800	3,550.000	-184.000	3,723.00	431,123.40
0530	04646009	000	RC PIPE (CL III)(42 IN)	LF	157.440	1,059.000	5.000	1,064.00	167,516.16
0535	04646010	000	RC PIPE (CL III)(48 IN)	LF	197.010	645.000	5.000	650.00	128,056.50
0540	04646011	000	RC PIPE (CL III)(54 IN)	LF	390.340	73.000	0.000	73.00	28,494.82
0545	04646028	000	RC PIPE (CL V)(42 IN)	LF	219.760	555.000	0.000	555.00	121,966.80
0550	04646029	000	RC PIPE (CL V)(48 IN)	LF	288.650	335.000	0.000	335.00	96,697.75
0555	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,086.020	60.000	-1.000	60.00	185,161.20
0560	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	3,666.020	43.000	5.000	44.00	161,304.88
0565	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	4,531.230	17.000	0.000	19.00	86,093.37
0570	04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,489.530	1.000	0.000	2.00	4,979.06
0575	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,581.380	9.000	0.000	13.00	46,557.94
0580	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,045.250	7.000	0.000	6.00	24,271.50

CATEGORY		001	DESCRIPTION	ROADWAY ITEMS (FEDERAL PART)					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0585	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,765.070	5.000	0.000	5.00	18,825.35
0590	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,457.900	16.000	7.000	22.00	98,073.80
0595	04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	5,689.430	2.000	0.000	3.00	17,068.29
0600	04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	3,438.780	8.000	0.000	8.00	27,510.24
0605	04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	3,978.790	2.000	0.000	2.00	7,957.58
0610	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	4,378.780	12.000	0.000	10.00	43,787.80
0615	04656045	000	INLET (COMPL)(PMBD)(4FT)	EA	3,668.780	144.000	17.000	165.00	605,348.70
0620	04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	3,549.430	2.000	-1.000	1.00	3,549.43
0625	04656053	000	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	4,020.230	1.000	0.000	1.00	4,020.23
0630	04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	4,769.430	2.000	0.000	2.00	9,538.86
0640	04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	5,769.830	4.000	0.000	3.00	17,309.49
0645	04656077	000	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	8,301.550	1.000	1.000	2.00	16,603.10
0650	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,884.700	73.000	1.000	66.00	256,390.20
0655	04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	4,479.740	13.000	0.000	15.00	67,196.10
0660	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,494.700	27.000	-2.000	25.00	112,367.50
0665	04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	4,759.700	33.000	-1.000	19.00	90,434.30
0670	04656134	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	4,889.780	7.000	0.000	8.00	39,118.24
0675	04656140	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	6,409.430	2.000	0.000	2.00	12,818.86
0680	04656143	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	8,619.430	2.000	1.000	3.00	25,858.29
0685	04656147	000	INLET (COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	4,504.780	7.000	0.000	6.00	27,028.68
0690	04656148	000	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,198.780	10.000	4.000	19.00	79,776.82
0695	04656160	000	INLET (COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	5,034.780	7.000	2.000	10.00	50,347.80
0700	04656162	000	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	5,709.750	10.000	0.000	7.00	39,968.25
0705	04656235	000	INLET (COMPL)(RWI)(TY I)	EA	4,369.690	98.000	1.000	99.00	432,599.31
0710	04666055	000	HEADWALL (CH - FW - 45) (DIA= 42 IN)	EA	6,452.230	1.000	0.000	1.00	6,452.23
0715	04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	4,024.940	1.000	0.000	1.00	4,024.94
0720	04666102	000	HEADWALL (CH - PW - 0) (DIA= 42 IN)	EA	6,975.770	1.000	0.000	1.00	6,975.77
0725	04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	9,594.960	1.000	0.000	1.00	9,594.96
0730	04666170	000	WINGWALL (FW - S) (HW=9 FT)	EA	12,176.890	1.000	0.000	1.00	12,176.89
0735	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	37,993.140	2.000	0.000	2.00	75,986.28
0740	04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	32,871.490	1.000	0.000	1.00	32,871.49
0745	04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	58,758.450	1.000	0.000	1.00	58,758.46
0750	04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	8,807.870	1.000	0.000	1.00	8,807.87
0755	04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	12,461.670	2.000	0.000	2.00	24,923.34
0760	04676150	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C)	EA	5,478.660	2.000	0.000	2.00	10,957.32
0765	04676345	000	SET (TY II) (18 IN) (CMP) (4: 1) (C)	EA	913.680	7.000	1.000	8.00	7,309.44
0775	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	913.680	7.000	8.000	7.00	6,395.76
0780	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,088.650	5.000	1.000	3.00	3,265.95
0785	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,252.270	2.000	2.000	3.00	3,756.81
0790	04676418	000	SET (TY II) (30 IN) (RCP) (3: 1) (P)	EA	1,274.020	2.000	0.000	2.00	2,548.04
0795	04676462	000	SET (TY II) (42 IN) (RCP) (3: 1) (P)	EA	2,975.340	1.000	0.000	1.00	2,975.34
0800	04716003	000	GRATE & FRAME	EA	1,120.980	15.000	-1.000	7.00	7,846.86
0805	04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	303.210	30.000	0.000	30.00	9,096.30
0820	04796006	000	ADJUSTING INLET (CAP)	EA	1,509.830	6.000	0.000	5.00	7,549.15
0825	04816026	000	PIPE (PVC) (SCH 80) (12 IN)	LF	41.720	62.000	38.000	72.90	3,041.40
0830	04966002	000	REMOV STR (INLET)	EA	637.000	24.000	0.000	16.00	10,192.00
0835	04966004	000	REMOV STR (SET)	EA	252.800	32.000	0.000	22.00	5,561.60
0840	04966005	000	REMOV STR (WINGWALL)	EA	1,757.210	19.000	0.000	16.00	28,115.36

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0845	04966006	000	REMOV STR (HEADWALL)	EA	1,757.220	46.000	0.000	36.00	63,259.92
0850	04966007	000	REMOV STR (PIPE)	LF	17.170	4,475.000	0.000	2,664.00	45,740.88
0855	04966008	000	REMOV STR (BOX CULVERT)	LF	43.230	3,033.000	0.000	2,884.00	124,675.32
0860	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	55,160.960	2.000	0.000	2.00	110,321.92
0865	05006001	000	MOBILIZATION	LS	11,150,000.000	0.947	0.000	0.95	10,559,050.00
0866	96086016		UNIQUE CHANGE ORDER ITEM 16 Sub Mobilizations	DOL	1.000	0.000	51,703.400	51,703.40	51,703.40
0870	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	75,000.000	43.000	4.000	47.00	3,525,000.00
0875	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.500	1,088.000	0.000	1,185.00	26,662.50
0880	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	41.000	726.000	0.000	548.00	22,468.00
0885	05066004	003	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	26.500	396.000	0.000	496.00	13,144.00
0895	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	12.000	1,145.000	0.000	2,229.00	26,748.00
0900	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	10.500	2,172.000	0.000	2,493.43	26,181.08
0905	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	8.500	1,470.000	0.000	2,493.43	21,194.19
0910	05066030	003	BACKHOE WORK (EROSION & SEDMT CONT)	HR	71.740	260.000	0.000	54.00	3,873.96
0920	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	19,714.000	0.000	25,979.00	53,256.95
0925	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	6,741.000	0.000	25,979.00	12,989.50
0930	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	9,639.000	0.000	5,974.00	20,909.00
0935	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	3,031.000	0.000	5,974.00	2,987.00
0936	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	8,795.42	8,795.42
0940	05086001	000	CONSTRUCTING DETOURS	SY	42.910	33,771.000	3,897.000	36,268.15	1,556,266.32
0945	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	24,000.000	1,080.000	23,970.00	239,700.00
0950	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	47.260	20,757.000	180.000	19,444.00	918,923.44
0955	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	47.140	1,140.000	20.000	1,490.00	70,238.60
0960	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.680	18,968.000	0.000	39,800.00	146,464.00
0965	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.440	20,583.000	0.000	10,860.00	69,938.40
0970	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.380	1,220.000	0.000	760.00	5,608.80
0975	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	3.330	22,350.000	1,080.000	23,760.00	79,120.80
0980	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.660	24,492.000	280.000	19,380.00	109,690.80
0985	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	7.260	1,160.000	40.000	1,460.00	10,599.60
0990	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	44.850	13,230.000	224.000	12,954.00	580,986.91
0995	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	62.940	1,195.000	41.000	2,086.00	131,292.84
1000	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	75.000	400.000	131.000	420.00	31,500.00
1005	05146041	000	PERM CTB (F-SHAPE)(SPL)	LF	80.000	202.000	0.000	400.00	32,000.00
1010	05146044	000	PERM CTB (SGL SLOPE) (TY 1) SPECIAL	LF	100.000	192.000	1,026.000	343.00	34,300.00
1015	05286001	000	COLORED TEXTURED CONC (4")	SY	51.380	17,056.000	0.000	17,335.89	890,718.02
1020	05286004	000	LANDSCAPE PAVERS	SY	55.000	331.000	0.000	1,661.00	91,355.00
1025	05296001	000	CONC CURB (TY I)	LF	6.220	53,994.000	1,147.000	54,826.50	341,020.84
1030	05296015	000	CONC CURB (TY C1)	LF	55.000	1,083.000	0.000	1,444.75	79,461.25
1035	05296016	000	CONC CURB (TY F1)	LF	88.000	87.000	0.000	224.25	19,734.00
1040	05296017	000	CONC CURB (TY F2)	LF	89.000	84.000	0.000	145.75	12,971.75
1045	05296018	000	CONC CURB (TY F3)	LF	130.000	103.000	0.000	274.25	35,652.50
1050	05296027	000	CONC CURB (TY C2)	LF	89.000	656.000	1,337.000	1,329.00	118,281.00
1055	05306004	000	DRIVEWAYS (CONC)	SY	48.760	4,943.000	1,816.750	5,949.61	290,103.10
1060	05316001	000	CONC SIDEWALKS (4")	SY	37.100	23,812.000	-1,018.370	23,436.29	869,486.37
1065	05316004	000	CURB RAMPS (TY 1)	EA	1,050.000	20.000	0.000	20.00	21,000.00
1070	05316005	000	CURB RAMPS (TY 2)	EA	1,050.000	18.000	0.000	17.00	17,850.00
1075	05316010	000	CURB RAMPS (TY 7)	EA	1,200.000	1.000	0.000	3.00	3,600.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1080	05316013	000	CURB RAMPS (TY 10)	EA	1,200.000	5.000	0.000	5.00	6,000.00
1085	05316016	000	CURB RAMPS (TY 21)	EA	2,400.000	15.000	0.000	16.00	38,400.00
1090	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	18.950	9,551.000	-7,741.000	1,810.00	34,299.50
1095	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,452.000	34.000	-28.000	6.00	8,712.00
1105	05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	695.000	6.000	-4.000	2.00	1,390.00
1110	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,231.000	40.000	-37.000	3.00	6,693.00
1115	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	11,357.450	39.000	-3.000	33.00	374,795.85
1120	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,950.000	13.000	0.000	22.00	42,900.00
1125	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	800.000	29.000	1.000	28.00	22,400.00
1126	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	618,892.08	618,892.08
Repair of MBGF and Crash Cushions									
1130	05506001	000	CHAIN LINK FENCE (INSTALL) (6")	LF	25.000	2,155.000	476.000	2,442.00	61,050.00
1135	05506025	000	CHN LNK FNCE(PVC-COATD)(4' MESH)(INSTL)	LF	22.000	529.000	-28.000	467.00	10,274.00
1140	05506027	000	CHN LINK FNC GATE(PVC CTD)(INSTL)4'X14'	EA	1,000.000	12.000	-1.000	11.00	11,000.00
1145	05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	18.530	27,492.000	1,062.000	28,554.00	529,105.63
1150	05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	21.050	2,687.000	-205.000	2,482.00	52,246.10
1155	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	230.000	7.000	0.000	24.00	5,520.00
1160	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,800.000	34.000	0.000	34.00	61,200.00
1165	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,300.000	9.000	0.000	9.00	11,700.00
1175	06106130	000	IN RD IL (TY SA) 20T-8 (250W EQ) LED	EA	1,900.000	1.000	0.000	1.00	1,900.00
1180	06106136	000	IN RD IL (TY SP) 28S-4 (250W EQ) LED	EA	2,500.000	49.000	0.000	49.00	122,500.00
1185	06106137	000	IN RD IL (TY SP) 28S-4-4 (250W EQ) LED	EA	3,100.000	7.000	0.000	7.00	21,700.00
1190	06106138	000	IN RD IL (TY SP) 28S-8 (250W EQ) LED	EA	2,600.000	12.000	5.000	16.00	41,600.00
1195	06106139	000	IN RD IL (TY SP) 28S-8-8 (250W EQ) LED	EA	3,200.000	6.000	0.000	6.00	19,200.00
1200	06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	2,000.000	9.000	8.000	9.00	18,000.00
1205	06106262	000	IN RD IL (TY SP) 48S-8 (400W EQ) LED	EA	3,100.000	35.000	0.000	34.00	105,400.00
1210	06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	4,300.000	50.000	3.000	51.00	219,300.00
1220	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	2,700.000	48.000	-1.000	46.00	124,200.00
1221	96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	4,595.340	0.000	2.000	2.00	9,190.68
ADD 610-6287 IN RD IL (TY SA) 50T-8-8 (400W EQ) LED									
1230	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	16.000	660.000	60.000	1,794.00	28,704.00
1235	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.140	59,780.000	660.000	66,156.00	538,509.84
1240	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	55.000	4,310.000	0.000	4,045.00	222,475.00
1245	06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	20.000	4,575.000	-30.000	4,545.00	90,900.00
1250	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	21.000	2,925.000	0.000	3,779.00	79,359.00
1255	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	52.000	6,605.000	-4,180.000	2,105.00	109,460.00
1260	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	23.000	29,775.000	0.000	29,840.00	686,320.00
1265	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	62.000	2,135.000	395.000	2,300.00	142,600.00
1270	06186062	000	CONDT (RM) (3/4")	LF	20.000	1,100.000	45.000	1,145.00	22,900.00
1275	06186064	000	CONDT (RM) (1")	LF	23.000	475.000	0.000	475.00	10,925.00
1280	06186068	000	CONDT (RM) (1 1/2")	LF	35.000	185.000	0.000	195.00	6,825.00
1285	06186070	000	CONDT (RM) (2")	LF	29.000	1,245.000	60.000	1,305.00	37,845.00
1290	06186071	000	CONDT (RM) (2") (BORE)	LF	68.000	570.000	0.000	615.00	41,820.00
1295	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	18,170.000	0.000	18,170.00	13,627.50
1300	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.200	1,100.000	0.000	1,100.00	1,320.00
1305	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,200.000	0.000	2,200.00	2,530.00
1310	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.090	62,500.000	-1,450.000	61,050.00	66,544.50
1315	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.050	122,890.000	3,140.000	119,550.00	125,527.50

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS (FEDERAL PART)					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1320	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	5,560.000	95.000	5,655.00	7,351.50	
1325	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	25,395.000	0.000	22,725.00	28,406.25	
1330	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.700	10,295.000	-165.000	10,130.00	17,221.00	
1335	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.450	3,860.000	-120.000	3,740.00	9,163.00	
1340	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.750	7,430.000	0.000	7,430.00	13,002.50	
1345	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	900.000	141.000	-2.000	126.00	113,400.00	
1350	06246004	000	GROUND BOX TY B (122322)W/APRON	EA	970.000	40.000	0.000	42.00	40,740.00	
1355	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,100.000	19.000	0.000	37.00	40,700.00	
1360	06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	5,800.000	6.000	0.000	6.00	34,800.00	
1365	06286147	000	ELC SRV TY D 120/240 060(NS)SS(E)TP(O)	EA	4,900.000	5.000	0.000	5.00	24,500.00	
1370	06286252	000	ELC SRV TY D 120/240 100(NS)SS(N)TP(O)	EA	4,300.000	12.000	0.000	12.00	51,600.00	
1371	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	31,538.59	31,538.59	
			Item 628.5							
1375	06366001	000	ALUMINUM SIGNS (TY A)	SF	13.000	207.000	9.000	189.00	2,457.00	
1380	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.250	1,770.500	508.500	1,053.50	19,226.38	
1385	06366003	000	ALUMINUM SIGNS (TY O)	SF	18.000	10,226.000	195.800	9,881.90	177,874.20	
1390	06366008	000	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	23.500	108.500	0.000	108.50	2,549.75	
1395	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	400.000	101.000	-1.000	69.00	27,600.00	
1400	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	520.000	153.000	0.000	125.00	65,000.00	
1405	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	630.000	2.000	0.000	1.00	630.00	
1410	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	7.000	0.000	2.00	1,400.00	
1415	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	740.000	10.000	0.000	8.00	5,920.00	
1420	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	890.000	2.000	0.000	2.00	1,780.00	
1425	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,370.000	38.000	0.000	38.00	52,060.00	
1430	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,435.000	3.000	0.000	3.00	4,305.00	
1435	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,480.000	97.000	0.000	95.00	140,600.00	
1436	06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,749.820	0.000	30.000	16.00	27,997.12	
			IN SM RD SN SUP&AM (RAIL MOUNT)-DIFF COST							
1440	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	410.000	10.000	0.000	3.00	1,230.00	
1445	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	3.000	0.000	1.00	550.00	
1450	06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	267.000	0.000	161.00	8,050.00	
1455	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	295.000	2.000	0.000	2.00	590.00	
1460	06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	50.000	2.000	0.000	2.00	100.00	
1465	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.400	9,370.000	2,055.000	6,333.00	21,532.20	
1470	06476002	000	RELOCATE LRSA	EA	7,500.000	10.000	0.000	1.00	7,500.00	
1475	06476003	000	REMOVE LRSA	EA	520.000	12.000	0.000	9.00	4,680.00	
1480	06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	10,100.000	1.000	0.000	1.00	10,100.00	
1485	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	29,800.000	2.000	0.000	2.00	59,600.00	
1490	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,400.000	2.000	0.000	2.00	22,800.00	
1495	06506038	000	INS OH SN SUP(35 FT CANT)	EA	21,300.000	2.000	-1.000	1.00	21,300.00	
1500	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,900.000	2.000	0.000	2.00	25,800.00	
1505	06506045	000	INS OH SN SUP(40 FT CANT)	EA	23,900.000	3.000	0.000	3.00	71,700.00	
1510	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,800.000	7.000	1.000	8.00	118,400.00	
1515	06506056	000	INS OH SN SUP(45 FT BRDG)(SPAN ONLY)	EA	21,100.000	2.000	0.000	2.00	42,200.00	
1520	06506066	000	INS OH SN SUP(55 FT BRDG)(SPAN ONLY)	EA	22,800.000	1.000	0.000	1.00	22,800.00	
1530	06506086	000	INS OH SN SUP(75 FT BRDG)(SPAN ONLY)	EA	28,800.000	1.000	0.000	1.00	28,800.00	
1535	06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	31,000.000	4.000	0.000	3.00	93,000.00	
1540	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	34,800.000	3.000	0.000	3.00	104,400.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1545	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	36,000.000	2.000	0.000	2.00	72,000.00
1550	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	38,500.000	2.000	0.000	2.00	77,000.00
1555	06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	42,500.000	1.000	0.000	1.00	42,500.00
1560	06506136	000	INS OH SN SUP(125 FT BRDG)(SPAN ONLY)	EA	52,100.000	1.000	1.000	2.00	104,200.00
1565	06506204	000	REMOVE OVERHD SIGN SUP	EA	3,800.000	3.000	0.000	3.00	11,400.00
1570	06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	540.000	15.000	0.000	16.00	8,640.00
1580	06586038	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)SRF	EA	65.000	40.000	0.000	40.00	2,600.00
1590	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	68.000	51.000	0.000	44.00	2,992.00
1600	06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	19.000	61.000	2.000	49.00	931.00
1605	06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	19.000	90.000	17.000	65.00	1,235.00
1610	06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	19.000	216.000	0.000	175.00	3,325.00
1615	06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	19.000	130.000	0.000	94.00	1,786.00
1620	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	1.000	500.000	0.000	15,154.00	15,154.00
1625	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	1.000	500.000	0.000	52,489.00	52,489.00
1630	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	1.000	500.000	0.000	45,385.00	45,385.00
1635	06626046	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	2.480	7,149.000	0.000	5,044.00	12,509.12
1640	06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	2.480	11,398.000	0.000	4,104.00	10,177.92
1645	06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.480	1,427.000	0.000	6,428.00	15,941.44
1650	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.570	34,283.000	0.000	46,082.00	26,266.74
1655	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.770	3,964.000	0.000	3,251.00	2,503.27
1660	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.480	170,160.000	0.000	200,250.00	96,120.00
1665	06626070	000	WK ZN PAV MRK REMOV (W)8"(LN DP)	LF	2.000	269.000	0.000	235.00	470.00
1670	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.930	18,581.000	0.000	41,351.00	38,456.43
1675	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,687.000	0.000	3,328.00	16,640.00
1680	06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.000	612.000	0.000	1,141.00	1,141.00
1685	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.480	146,044.000	0.000	183,816.00	88,231.68
1690	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	20,022.000	0.000	2,340.00	2,340.00
1705	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.400	4,432.000	0.000	2,083.00	833.20
1710	06666033	000	REFL PAV MRK TY I (W)8"(LN DP)(100MIL)	LF	0.700	1,015.000	0.000	518.00	362.60
1715	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.670	67,174.000	-15,959.000	81,433.00	54,560.11
1720	06666039	000	REFL PAV MRK TY I (W)12"(LN DP)(100MIL)	LF	2.100	1,903.200	0.000	1,461.00	3,068.10
1725	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.100	7,498.000	0.000	6,843.00	14,370.30
1730	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.400	6,674.000	0.000	4,043.00	21,832.20
1735	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	83.000	123.000	0.000	140.00	11,620.00
1740	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	157.000	51.000	0.000	61.00	9,577.00
1745	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	198.000	20.000	0.000	26.00	5,148.00
1750	06666072	000	REFL PAV MRK TY I(W)(LN DP ARW)(100MIL)	EA	244.000	16.000	0.000	12.00	2,928.00
1755	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	91.000	157.000	0.000	171.00	15,561.00
1760	06666096	000	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	344.000	24.000	0.000	20.00	6,880.00
1765	06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	41.000	20.000	0.000	32.00	1,312.00
1770	06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	825.000	0.000	2,101.00	1,680.80
1775	06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.400	4,377.000	0.000	754.00	4,071.60
1780	06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	344.000	8.000	0.000	19.00	6,536.00
1785	06666224	000	PAVEMENT SEALER 4"	LF	0.110	207,627.000	1,415.000	164,598.00	18,105.78
1790	06666225	000	PAVEMENT SEALER 6"	LF	0.180	31,151.000	0.000	33,761.00	6,076.98
1795	06666226	000	PAVEMENT SEALER 8"	LF	0.370	52,839.000	-436.000	47,319.00	17,508.03
1800	06666228	000	PAVEMENT SEALER 12"	LF	1.140	9,401.000	0.000	4,820.00	5,494.80
1805	06666230	000	PAVEMENT SEALER 24"	LF	2.440	5,705.000	0.000	4,415.00	10,772.60

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1810	06666231	000	PAVEMENT SEALER (ARROW)	EA	55.000	123.000	-5.000	118.00	6,490.00
1815	06666232	000	PAVEMENT SEALER (WORD)	EA	55.000	157.000	-6.000	151.00	8,305.00
1820	06666233	000	PAVEMENT SEALER (MED NOSE)	EA	188.000	8.000	0.000	8.00	1,504.00
1825	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	75.000	51.000	1.000	52.00	3,900.00
1830	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	90.000	20.000	0.000	16.00	1,440.00
1835	06666237	000	PAVEMENT SEALER (LNDP ARROW)	EA	90.000	16.000	0.000	12.00	1,080.00
1840	06666243	000	PAVEMENT SEALER (YLD TRI)	EA	20.000	20.000	0.000	32.00	640.00
1845	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.360	14,154.000	249.000	17,050.00	6,138.00
1850	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	4,825.000	160.000	10,223.00	3,475.82
1855	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.480	16,985.000	0.000	28,250.00	13,560.00
1860	06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.480	30,715.000	0.000	63,259.00	30,364.32
1865	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.340	53,433.000	712.000	84,723.00	28,805.82
1870	06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.480	31,395.000	0.000	35,793.00	17,180.64
1875	06666342	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.700	71,945.000	2,241.000	53,243.00	37,270.10
1880	06666343	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.130	26,846.000	0.000	16,538.00	18,687.94
1885	06666345	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.700	62,223.000	2,859.000	54,514.00	38,159.80
1890	06886115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,200.000	35.000	0.000	35.00	77,000.00
1895	06726008	000	REFL PAV MRKR TY I-R	EA	6.000	224.000	0.000	196.00	1,176.00
1900	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	437.000	0.000	400.00	1,600.00
1905	06726010	000	REFL PAV MRKR TY II-C-R	EA	2.800	4,404.000	-13.000	1,933.00	5,412.40
1910	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	133,490.000	0.000	60,611.50	18,183.45
1915	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	2,378.000	0.000	12,958.00	7,774.80
1920	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	565.000	0.000	878.00	1,756.00
1925	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	881.000	9.000	890.00	2,670.00
1930	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.000	0.000	73.00	4,015.00
1935	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	4.000	0.000	42.00	2,310.00
1940	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	29,400.000	5.000	0.000	5.00	147,000.00
1945	06806004	000	REMOVING TRAFFIC SIGNALS	EA	6,400.000	9.000	0.000	9.00	57,600.00
1950	06816001	000	TEMP TRAF SIGNALS	EA	101,000.000	10.000	0.000	10.00	1,010,000.00
1955	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	260.000	43.000	5.000	48.00	12,480.00
1960	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	260.000	35.000	-5.000	30.00	7,800.00
1965	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	260.000	43.000	5.000	48.00	12,480.00
1970	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	260.000	28.000	0.000	28.00	7,280.00
1975	06826005	000	VEH SIG SEC (12")LED(RED)	EA	260.000	43.000	5.000	48.00	12,480.00
1980	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	260.000	19.000	-2.000	17.00	4,420.00
1985	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	690.000	44.000	0.000	33.00	22,770.00
1990	06826023	000	BACK PLATE (12")(3 SEC)	EA	88.000	46.000	1.000	47.00	4,136.00
1995	06826024	000	BACK PLATE (12")(4 SEC)	EA	100.000	12.000	0.000	12.00	1,200.00
2000	06826025	000	BACK PLATE (12")(5 SEC)	EA	110.000	11.000	-5.000	6.00	660.00
2005	06826047	000	LOUVER (12") (ADJUSTABLE)	EA	230.000	12.000	0.000	12.00	2,760.00
2015	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.850	20,861.000	0.000	25,685.00	47,517.25
2020	06856001	000	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	1,500.000	8.000	0.000	10.00	15,000.00
2025	06856006	000	REMOV RDSB FLSH BCN AM (SOLAR PWRD)	EA	200.000	2.000	0.000	4.00	800.00
2030	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	5,100.000	1.000	0.000	1.00	5,100.00
2035	06866047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	6,500.000	1.000	0.000	1.00	6,500.00
2040	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	7,300.000	4.000	0.000	4.00	29,200.00
2045	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	14,800.000	1.000	0.000	1.00	14,800.00
2050	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	15,100.000	1.000	0.000	1.00	15,100.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2055	06866063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	15,500.000	1.000	0.000	1.00	15,500.00
2060	06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	9,800.000	2.000	0.000	2.00	19,600.00
2065	06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	17,300.000	1.000	0.000	1.00	17,300.00
2070	06866187	000	INS TRF SIG PL AM(S)2 ARM(50-36')LUM	EA	17,600.000	1.000	0.000	1.00	17,600.00
2075	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	17,000.000	1.000	0.000	1.00	17,000.00
2080	06866215	000	INS TRF SIG PL AM(S)2 ARM(55-36')LUM	EA	16,800.000	2.000	0.000	2.00	33,600.00
2085	06866295	000	INS TRF SIG PL AM(S)1 ARM(32')LUM(SPCL)	EA	5,100.000	1.000	0.000	1.00	5,100.00
2090	06876001	000	PED POLE ASSEMBLY	EA	2,300.000	37.000	0.000	37.00	85,100.00
2095	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	760.000	45.000	-1.000	44.00	33,440.00
2100	06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	540.000	4.000	0.000	7.00	3,780.00
2120	50556001	000	WQ RISER STRUCTURE	EA	22,830.950	13.000	-1.000	12.00	273,971.40
2125	50566001	000	IMPERMEABLE LINER	SY	35.070	368.000	0.000	1,195.52	41,926.89
2130	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	6.000	0.000	6.00	90,000.00
2135	60026001	000	VIVDS PROCESSOR SYSTEM	EA	5,400.000	1.000	0.000	1.00	5,400.00
2140	60026002	000	VIVDS CAMERA ASSEMBLY	EA	1,800.000	2.000	1.000	3.00	5,400.00
2145	60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.150	165.000	0.000	165.00	354.75
2150	60046031	000	ITS COM CBL (ETHERNET)	LF	2.100	1,110.000	300.000	530.00	1,113.00
2155	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.950	8,335.000	0.000	8,335.00	16,253.25
2160	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.000	19,885.000	0.000	19,885.00	39,770.00
2165	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.250	17,795.000	0.000	17,795.00	57,833.75
2170	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,000.000	5.000	0.000	5.00	10,000.00
2175	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,100.000	13.000	0.000	13.00	14,300.00
2180	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	8,700.000	2.000	0.000	2.00	17,400.00
2185	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	18,400.000	2.000	0.000	2.00	36,800.00
2190	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	13,700.000	7.000	0.000	7.00	95,900.00
2200	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	9.000	17,914.000	0.000	16,540.00	148,860.00
2205	60256001	000	RADAR PRESENCE DETECTOR	EA	7,300.000	22.000	0.000	22.00	160,600.00
2210	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.300	9,665.000	0.000	9,665.00	31,894.50
2215	60276004	000	JUNCTION BOX (INSTALL)	EA	830.000	14.000	0.000	14.00	11,620.00
2220	60296001	002	RADAR VEHICLE SENSING DEVICE	EA	10,900.000	7.000	0.000	6.00	65,400.00
2225	60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,000.000	1.000	0.000	1.00	1,000.00
2230	60556001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	18,000.000	6.000	0.000	6.00	108,000.00
2235	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,300.000	12.000	0.000	12.00	87,600.00
2240	60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	5,800.000	3.000	0.000	3.00	17,400.00
2245	60626019	000	ITS RADIO (SNGL)(5 GHZ)-I-S	EA	8,300.000	2.000	0.000	2.00	16,600.00
2250	60646049	000	ITS POLE (55 FT)(90 MPH)(W/STIFF)	EA	14,700.000	1.000	0.000	1.00	14,700.00
2255	60646058	000	ITS POLE (60 FT)(90 MPH)(W/STIFF)	EA	12,700.000	3.000	1.000	4.00	50,800.00
2260	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,800.000	8.000	0.000	9.00	70,200.00
2270	61866004	000	ITS GND BOX(PCAST) TY 1 (243648)W/APRN	EA	4,400.000	36.000	0.000	36.00	158,400.00
2275	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	6,200.000	5.000	0.000	5.00	31,000.00
2280	70116005	000	STRMWTR TREAT UNIT (120IN)(15 CRTRDG)	EA	156,245.740	4.000	0.000	4.00	624,982.96
2285	70116006	000	STRMWTR TREAT UNIT (120IN)(23 CRTRDG)	EA	193,444.610	7.000	0.000	7.00	1,354,112.27
6675	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	2,400.000	0.000	1.000	1.00	2,400.00
			9608-6003 IN RD IL (TY SP) 16S-4 (150 W EQ) LED						
6676	96086051		UNIQUE CHANGE ORDER ITEM 51	DOL	43,767.400	0.000	1.000	1.00	43,767.40
			CCA Install REACT (L) (60" Wide) TL3 Concrete Anchor, No Pad						

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6680	96086004		UNIQUE CHANGE ORDER ITEM 4 9608-6004 IN RD IL (TY SP) 20S-4 (150 W EQ) LED	DOL	2,200.000	0.000	1.000	1.00	2,200.00
6690	96086006		UNIQUE CHANGE ORDER ITEM 6 6028-6001 INSTALL DMS (POLE MTD CABINET)	DOL	12,726.000	0.000	2.000	2.00	25,452.00
6695	96086007		UNIQUE CHANGE ORDER ITEM 7 6028-6002 INSTALL DMS (FOUNDATION MTD CABINET)	DOL	14,740.950	0.000	2.000	2.00	29,481.90
6700	96086008		UNIQUE CHANGE ORDER ITEM 8 6096-6002 INS LED WW SGN W/BASIC SOL PWR KIT	DOL	1,516.520	0.000	14.000	12.00	18,198.24
6705	96086009		UNIQUE CHANGE ORDER ITEM 9 0618-6054 CONDT (PVC) (SCH 80) 3" BORE	DOL	52.690	0.000	4,180.000	3,470.00	182,834.30
6765	96066015		FORCE ACCOUNT ID 15 ADDITIONAL SUBSIDIARY ITEMS FOR RWs 13 & 14	DOL	56,086.300	0.000	1.000	1.00	56,086.30
6770	96086010		UNIQUE CHANGE ORDER ITEM 10 Non-Standard Junction Box B-2-35 Drainage	DOL	9,137.330	0.000	1.000	1.00	9,137.33
6845	96066028		FORCE ACCOUNT ID 28 FAcct 028-DRAINAGE LINE B-3.21.1 ADJUSTMENT	DOL	12,251.220	0.000	1.000	1.00	12,251.22
6850	96066029		FORCE ACCOUNT ID 29 FAcct 029-HYDROMULCH SLOPE BETWEEN MAINLANES & NBFR	DOL	8,204.400	0.000	1.000	1.00	8,204.40
6855	96066030		FORCE ACCOUNT ID 30 FAcct 030-MSE RW 10 FOUNDATION IMPROVEMENTS	DOL	76,320.800	0.000	1.000	1.00	76,320.80
6865	96066032		FORCE ACCOUNT ID 32 FAcct 032-EXISTING WL CONFLICT AT EVANS ROAD	DOL	1,110.140	0.000	1.000	1.00	1,110.14
6870	96086017		UNIQUE CHANGE ORDER ITEM 17 CO 007 Reference Barrier Mounted Details	DOL	6,866.280	0.000	51.000	39.00	267,784.92
6875	96086019		UNIQUE CHANGE ORDER ITEM 19 CO 007 Reference Summary of Drainage Sheet 90	DOL	416,221.080	0.000	3.000	3.00	1,248,663.24
6880	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 007	DOL	15,905.000	0.000	1.000	1.00	15,905.00
6882	96086035		UNIQUE CHANGE ORDER ITEM 35 CONC SIDEWALKS (6")	DOL	52.850	0.000	333.000	1,996.37	105,508.15
6883	96086036		UNIQUE CHANGE ORDER ITEM 36 0416-6006:DRILL SHAFT (48IN)-ITS POLE FND	DOL	520.000	0.000	21.000	21.00	10,920.00
6884	96086040		UNIQUE CHANGE ORDER ITEM 40 RTS (40% Orig Cost)+3180 Expediting Fees+1590 Frt to Return	DOL	19,216.680	0.000	1.000	1.00	19,216.68
6885	96086021		UNIQUE CHANGE ORDER ITEM 21 Signs that were fabricated but Deleted by CO 7	DOL	1.000	0.000	760.970	760.97	760.97
6886	96086038		UNIQUE CHANGE ORDER ITEM 38 ITS POLE (8FT)(COSS/OSB)-MODIFIED	DOL	1.000	0.000	10,591.500	10,591.50	10,591.50
6887	96086039		UNIQUE CHANGE ORDER ITEM 39 ADDITIONAL COST TO PURCHASE 60' ITS POLE	DOL	1.000	0.000	4,570.090	4,570.09	4,570.09
6888	96086040		UNIQUE CHANGE ORDER ITEM 40 TORO BRAVO MOBILIZATION FOR CO 07-CRCP STEEL TYING	DOL	1.000	0.000	10,402.760	10,402.76	10,402.76
6889	96086050		UNIQUE CHANGE ORDER ITEM 50 CCA Install REACT (L)(69" Wide) TL3 Concrete Anchor, No Pad	DOL	47,666.080	0.000	1.000	1.00	47,666.08

CATEGORY		DESCRIPTION		ROADWAY ITEMS (FEDERAL PART)					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6900	96086024		UNIQUE CHANGE ORDER ITEM 24 ADD BOTTOMS TO ITS BOXES	DOL	1.000	0.000	48,667.500	48,667.50	48,667.50
6901	96086041		UNIQUE CHANGE ORDER ITEM 41 CCA Install REACT (L) (120" Wide)TL3 Concrete Anchor, No Pad	DOL	59,114.080	0.000	1.000	1.00	59,114.08
6902	96086042		UNIQUE CHANGE ORDER ITEM 42 MTL W-BEAM GUARD FENCE (Timber Post)	DOL	24.120	0.000	2,668.750	2,668.75	64,370.25
6903	96086043		UNIQUE CHANGE ORDER ITEM 43 MTL W-BEAM GUARD FENCE (Steel Post)	DOL	27.560	0.000	4,490.250	4,490.25	123,751.29
6904	96086044		UNIQUE CHANGE ORDER ITEM 44 MTL BEAM GD FENC TRANS THRIE BEAM (TIMBER POST)	DOL	2,098.800	0.000	10.000	10.00	20,988.00
6905	96066028		FORCE ACCOUNT ID 28 FACCT ID 28-SBFR @ AGORA PALMS INTERSECTION SBGRADE IMPRVMT	DOL	77,759.480	0.000	1.000	1.00	77,759.48
6906	96086045		UNIQUE CHANGE ORDER ITEM 45 MTL BEAM GD FENC TRANS THRIE BEAM (STEEL POST)	DOL	2,422.100	0.000	18.000	18.00	43,597.80
6907	96086046		UNIQUE CHANGE ORDER ITEM 46 DOWNSTREAM ANCHOR TERM SECTION (TIMBER POST)	DOL	1,038.800	0.000	15.000	15.00	15,582.00
6908	96086047		UNIQUE CHANGE ORDER ITEM 47 MTL BEAM GRD FENC TRANS (NON-SYM) (TIMBER POST)	DOL	780.900	0.000	2.000	2.00	1,561.80
6909	96086048		UNIQUE CHANGE ORDER ITEM 48 MTL BEAM GRD FENC TRANS (NON-SYM) (STEEL POST)	DOL	780.900	0.000	2.000	2.00	1,561.80
6911	96086049		UNIQUE CHANGE ORDER ITEM 49 GRD RAIL END TREATMENT INST (STEEL POST)	DOL	4,520.900	0.000	36.000	36.00	162,752.40
6915	96086025		UNIQUE CHANGE ORDER ITEM 25 Modified Precast Sound Wall	DOL	1,275,349.590	0.000	1.000	1.00	1,275,349.59
6920	96066033		FORCE ACCOUNT ID 33 FAcct 033-Extra Work on Temp Signals-Pt 1 & Pt2	DOL	22,518.280	0.000	1.000	1.00	22,518.28
6925	96066034		FORCE ACCOUNT ID 34 FAcct 034-Foundation Improvement-RW 4, 5	DOL	47,157.840	0.000	1.000	1.00	47,157.84
6930	96066035		FORCE ACCOUNT ID 35 FAcct 035-Constructability issues with RW 26 Drill Shafts	DOL	3,507.590	0.000	1.000	1.00	3,507.59
6935	96066036		FORCE ACCOUNT ID 36 FAcct-036-CIP 39 Degree Culvert Bend	DOL	17,600.680	0.000	1.000	1.00	17,600.68
6940	96066037		FORCE ACCOUNT ID 37 FAcct 037-Exposed sand filter basin outfall	DOL	742.750	0.000	1.000	1.00	742.75
6945	96066038		FORCE ACCOUNT ID 38 FAcct-038-Adjustment of manhole	DOL	8,111.360	0.000	1.000	1.00	8,111.36
6955	96066040		FORCE ACCOUNT ID 40 FAcct 040-Temporary solution prior to install of Perm Line	DOL	54,030.950	0.000	1.000	1.00	54,030.95
6960	96066041		FORCE ACCOUNT ID 41 FAcct 041-Tying Existing WQ outfall to System M	DOL	4,496.850	0.000	1.000	1.00	4,496.85
6965	96066042		FORCE ACCOUNT ID 42 FAcct 042-Replac Exstng Drainage Systm in conflict w/bore pit	DOL	23,623.180	0.000	1.000	1.00	23,623.18
6970	96066043		FORCE ACCOUNT ID 43 FAcct 043-Added 40LF Split Rail at end of RW17	DOL	9,735.840	0.000	1.000	1.00	9,735.84

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6975	96066044		FORCE ACCOUNT ID 44 FAcct 044-Addtl compensation for refab of the saddles at 8"	DOL	3,905.320	0.000	1.000	1.00	3,905.32
6980	96066045		FORCE ACCOUNT ID 45 FAcct 045-Drill shafts needed in front of new development	DOL	4,316.560	0.000	1.000	1.00	4,316.56
6985	96066046		FORCE ACCOUNT ID 46 FACCT 046-Force Account 7005_NO 076	DOL	1.000	0.000	27,042.980	27,042.98	27,042.98
6990	96066047		FORCE ACCOUNT ID 47 FACCT 47- Pesado Proposal 1522-CP010	DOL	1.000	0.000	92,458.140	92,458.14	92,458.14
6995	96066048		FORCE ACCOUNT ID 48 FACCT 48-Flex Base	DOL	9,664.210	0.000	1.000	1.00	9,664.21
6996	96066049		FORCE ACCOUNT ID 49 FAcct 49-Detour between US 281 Seg2 and Seg 1 Force Account	DOL	1.000	0.000	152,511.260	152,511.26	152,511.26
7155	96066050		FORCE ACCOUNT ID 50 Pt1-Extension of Rock Nails, Labor/Equip for Rock Nail RW	DOL	70,427.390	0.000	1.000	1.00	70,427.39
7160	96066049		FORCE ACCOUNT ID 49 Addtl concrete added for widened closure pour Rock Nail RW	DOL	128,333.820	0.000	1.000	1.00	128,333.82
7165	96066042		FORCE ACCOUNT ID 42 CO 17, Webber 021 Letter	DOL	3,189.410	0.000	1.000	1.00	3,189.41
7170	96082075		UNIQUE CHANGE ORDER ITEM 75 Unique Item 075 for FAcct ID-Urban FA-Removal of 3rd NBFR LN	DOL	1.000	0.000	18,723.130	18,723.13	18,723.13
7210	96086055		UNIQUE CHANGE ORDER ITEM 55 CO 35, FAcct ID 108-Profile Milling and Level Up	DOL	1.000	0.000	223,617.630	233,617.63	233,617.63
7215	96086056		UNIQUE CHANGE ORDER ITEM 56 CO 35, FA ID 110-For Full Dpth Repairs at SBFR Sta 345 & 450	DOL	1.000	0.000	58,090.030	58,090.03	58,090.03
7270	96086067		UNIQUE CHANGE ORDER ITEM 67 FAcct ID 84- Winter Weather Disaster Assistance	DOL	1.000	0.000	5,415.320	5,415.32	5,415.32
7275	96086068		UNIQUE CHANGE ORDER ITEM 68 FAcct ID 05-Exploratory SBEB DC Bent 2,3 and 6	DOL	1.000	0.000	31,758.740	31,758.74	31,758.74
7280	96086069		UNIQUE CHANGE ORDER ITEM 69 FAcct 080-Landscaping/Hardscaping along 1604 EBFR/WBFR	DOL	1.000	0.000	59,922.340	59,922.34	59,922.34
7285	96086070		UNIQUE CHANGE ORDER ITEM 70 FAcct-089-Removal of Illum Pole Fndtn in conflict w sidewlks	DOL	1.000	0.000	1,006.520	1,006.52	1,006.52
7290	96086071		UNIQUE CHANGE ORDER ITEM 71 FAcct-091-Extending SSTR South over Conflict with BTR	DOL	1.000	0.000	49,593.500	49,593.50	49,593.50
7295	96086072		UNIQUE CHANGE ORDER ITEM 72 Water Quality Pond Pipe Fittings-Mtrl added by CO 07	DOL	1.000	0.000	34,508.540	34,508.54	34,508.54
7300	96086073		UNIQUE CHANGE ORDER ITEM 73 FAcct-095-Illum Pole in Conflct w OH Powerlines-281 MLs	DOL	1.000	0.000	14,490.200	14,490.20	14,490.20
7305	96086074		UNIQUE CHANGE ORDER ITEM 74 FAcct-096-Grading NW Quadrant of 1604 WBFR/281NBFR	DOL	1.000	0.000	34,377.450	34,377.45	34,377.45
7310	96086075		UNIQUE CHANGE ORDER ITEM 75 FAcct-097 281 SBFR DW South VIA	DOL	1.000	0.000	23,880.940	23,880.94	23,880.94
7315	96086076		UNIQUE CHANGE ORDER ITEM 76 FAcct-098-Ramp RB/RC Coping Retrofit	DOL	1.000	0.000	51,012.430	51,012.43	51,012.43

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS (FEDERAL PART)					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
7320	96086077		UNIQUE CHANGE ORDER ITEM 77 FAcct-099- Removal of Landscape Pavers 1604/281 Interchange	DOL	1.000	0.000	26,940.960	26,940.96	26,940.96	
7325	96086078		UNIQUE CHANGE ORDER ITEM 78 FAcct-100-Drill Seed and Soil Retention Blankets	DOL	1.000	0.000	84,587.100	84,587.10	84,587.10	
7330	96086079		UNIQUE CHANGE ORDER ITEM 79 FAcct-101-Drill and Epoxy SBWB DC Bent 4 for OSB	DOL	1.000	0.000	18,800.180	18,800.18	18,800.18	
7335	96086080		UNIQUE CHANGE ORDER ITEM 80 FAcct 102-Pedestal Fountain Removal OSB 19-1 and 21-1	DOL	1.000	0.000	14,751.250	14,751.25	14,751.25	
7340	96086081		UNIQUE CHANGE ORDER ITEM 81 FAcct 102-Price Incr REQ-BlockSod-Sod Instld Afr Jun22-2021	DOL	1.000	0.000	17,361.000	17,361.00	17,361.00	
7345	96086082		UNIQUE CHANGE ORDER ITEM 82 FAcct-106-TxDOT Aprvd Price Incr for BlockSod Instld to Date	DOL	1.000	0.000	7,520.300	7,520.30	7,520.30	
7350	96086083		UNIQUE CHANGE ORDER ITEM 83 FAcct-111-Drainge System K Inefficncs due to Utlity Conflict	DOL	1.000	0.000	46,107.540	46,107.54	46,107.54	
7355	96086084		UNIQUE CHANGE ORDER ITEM 84 FAcct-114-Excavation Inefficiencies due to conflicts w NJB	DOL	1.000	0.000	59,276.240	59,276.24	59,276.24	
7360	96086085		UNIQUE CHANGE ORDER ITEM 85 FAcct 116-Unsuitable Material along US 281 SBFR	DOL	86,498.310	0.000	1.000	1.00	86,498.31	
7365	96086086		UNIQUE CHANGE ORDER ITEM 86 FAcct 117-Erosion along outside of US 281 SBFR/RckFilterDam	DOL	3,507.710	0.000	1.000	1.00	3,507.71	
7370	96086087		UNIQUE CHANGE ORDER ITEM 87 FAcct 118-Erosion along outside US 281 SBFR/Rock Riprap	DOL	16,146.910	0.000	1.000	1.00	16,146.91	
7375	96086088		UNIQUE CHANGE ORDER ITEM 88 FAcct 120-Wall along NBFR Existing WL North of Sontera	DOL	42,609.640	0.000	1.000	1.00	42,609.64	
7380	96086089		UNIQUE CHANGE ORDER ITEM 89 FAcct 122-Added Rip Rap along SBML	DOL	8,466.920	0.000	1.000	1.00	8,466.92	
7385	96086090		UNIQUE CHANGE ORDER ITEM 90 FAcct 109 and 115- 2012.4 LF of Handrail Ty B @ \$74.13 LF	DOL	149,179.210	0.000	1.000	1.00	149,179.21	
7390	96086091		UNIQUE CHANGE ORDER ITEM 91 FAcct 119-Extending Lmts of Handrail-NBFR btwn WBFR&Sonterra	DOL	4,112.370	0.000	1.000	1.00	4,112.37	
7395	96086092		UNIQUE CHANGE ORDER ITEM 92 305 LF of Handrail Ty B at \$74.13 LF	DOL	22,609.650	0.000	1.000	1.00	22,609.65	
7400	96086093		UNIQUE CHANGE ORDER ITEM 93 FAcct 123-Regrading and Added Apron at MME-1	DOL	15,334.520	0.000	1.000	1.00	15,334.52	
7405	96086094		UNIQUE CHANGE ORDER ITEM 94 FAcct ID 124-Modification of Rail Mounted Signs	DOL	30,887.940	0.000	1.000	1.00	30,887.94	
7410	96086085		UNIQUE CHANGE ORDER ITEM 85 CO 35, FAcct ID 107-Loop 1604 Prep ROW	DOL	1.000	0.000	529,838.050	529,838.05	529,838.05	
7430	96086098		UNIQUE CHANGE ORDER ITEM 98 CO 41-VRX RFI 433-Added Cost 6in Sidewalks at C-Curb Walls	DOL	52.850	0.000	1,663.370	1,663.37	87,909.10	
								Category Subtotal	\$152,034,385.44	

CATEGORY 002			DESCRIPTION	ROADWAY ITEMS (FEDERAL NON-PART)					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2345	07346002	000	LITTER REMOVAL	CYC	2,647.420	12.000	0.000	3.00	7,942.26
2370	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.160	570.000	0.000	570.00	1,231.20
2375	04206012	000	CL B CONC (MISC)	CY	500.000	27.000	0.000	73.00	36,500.00
2380	04656284	000	MANHOLE (COMPL)(SPECIAL)	EA	4,991.970	1.000	0.000	1.00	4,991.97
2385	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.140	296.000	0.000	80.00	651.20
2390	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	21.000	500.000	0.000	469.00	9,849.00
2395	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	13.000	4,801.000	2,920.000	7,624.00	99,112.00
7200	96086052		UNIQUE CHANGE ORDER ITEM 52 Dispute Resolution-CO07 OH Comp,Utility Delays,Mtrl Escalati	DOL	2,114,157.000	0.000	1.000	1.00	2,114,157.00
7205	96086053		UNIQUE CHANGE ORDER ITEM 53 General Notes	DOL	0.000	0.000	1.000	1.00	0.00
7240	96086061		UNIQUE CHANGE ORDER ITEM 61 FAcct 093 LSPaving Stone Oak HMA due 2 inefficiencies	DOL	1.000	0.000	29,826.860	29,826.86	29,826.86
7245	96086062		UNIQUE CHANGE ORDER ITEM 62 FAcct 112 Milling inefficiencies due 2 Verizon MH Conflict	DOL	1.000	0.000	10,565.410	10,565.41	10,565.41
7250	96086063		UNIQUE CHANGE ORDER ITEM 63 FAcct 113 TMA due to Verizon MH Conflict	DOL	1.000	0.000	33,646.450	33,646.45	33,646.45
7255	96086064		UNIQUE CHANGE ORDER ITEM 64 FAcct 94 TPC Verizon MH-Excavate Exstng Ln, Backfill of RCP	DOL	1.000	0.000	19,185.540	19,185.54	19,185.54
7260	96086065		UNIQUE CHANGE ORDER ITEM 65 FAcct 93 LSPaving-TPC HMA overuns 4 repairs at Excavtion RCP	DOL	1.000	0.000	13,720.930	13,720.93	13,720.93
7265	96086066		UNIQUE CHANGE ORDER ITEM 66 Color textrd conc 4in, ConcCurb TY1 & Curb Ramps TY21	DOL	1.000	0.000	3,654.760	3,654.76	3,654.76
								Category Subtotal	\$2,385,034.58

CATEGORY 003			DESCRIPTION	SBWB Direct Connector					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2475	04036001	000	TEMPORARY SPL SHORING	SF	15.000	3,843.000	0.000	2,016.70	30,250.50
2480	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	108.000	0.000	111.57	21,384.63
2485	04166006	000	DRILL SHAFT (48 IN)	LF	217.950	360.000	0.000	365.31	79,619.32
2490	04166047	000	DRILL SHAFT (96 IN)	LF	866.650	200.000	0.000	208.92	181,060.52
2495	04166051	000	DRILL SHAFT (120 IN)	LF	1,347.760	92.000	0.000	100.56	135,530.75
2500	04206013	000	CL C CONC (ABUT)	CY	839.290	18.100	0.000	18.10	15,191.15
2505	04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	944.600	0.000	944.60	552,392.63
2510	04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	988.900	-245.100	743.80	403,749.52
2515	04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	360.000	0.000	360.00	178,754.40
2520	04226001	000	REINF CONC SLAB	SF	12.130	49,892.000	0.000	49,892.00	605,189.96
2525	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	5,784.000	0.000	5,784.00	613,104.00
2530	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	29.900	0.000	27.00	7,951.50
2535	04346009	000	ELASTOMERIC BEARING (EE7)	EA	2,712.760	4.000	0.000	4.00	10,851.04
2540	04346017	000	ELASTOMERIC BEARING (EF7)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2545	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	314,000.000	0.000	314,000.00	392,500.00
2550	04506023	000	RAIL (TY SSTR)	LF	43.000	2,801.400	0.000	2,801.40	120,460.20
2555	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	257.000	0.000	257.00	19,747.88
2560	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	4.000	0.000	4.00	9,742.48

CATEGORY 003 DESCRIPTION SBWB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2565	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	239.000	0.000	239.00	7,789.01
6871	96086026		UNIQUE CHANGE ORDER ITEM 26 0678-6001:PAV SURF PREP FOR MRK (4") / ITEM 678-6001	DOL	0.110	0.000	119,420.000	119,420.00	13,136.20
6872	96086027		UNIQUE CHANGE ORDER ITEM 27 0678-6002:PAV SURF PREP FOR MRK (6")/ ITEM 678-6002	DOL	0.140	0.000	27,468.000	27,468.00	3,845.52
6873	96086028		UNIQUE CHANGE ORDER ITEM 28 9608-6028:PAV SURF PREP FOR MRK (8")/ ITEM 678-6004	DOL	0.170	0.000	16,826.000	16,826.00	2,860.42
6874	96086029		UNIQUE CHANGE ORDER ITEM 29 0678-6005:PAV SURF PREP FOR MRK (10")/ ITEM 678-6005	DOL	0.200	0.000	27,468.000	27,468.00	5,493.60
6876	96086030		UNIQUE CHANGE ORDER ITEM 30 0678-6006:PAV SURF PREP FOR MRK (12")/ ITEM 678-6006	DOL	0.430	0.000	9,945.000	9,945.00	4,276.35
6877	96086031		UNIQUE CHANGE ORDER ITEM 31 0678-6009:PAV SURF PREP FOR MRK (ARROW)/ ITEM 678-6009	DOL	23.320	0.000	35.000	35.00	816.20
6878	96086032		UNIQUE CHANGE ORDER ITEM 32 0678-6016:PAV SURF PREP FOR MRK (WORD)/ ITEM 678-6016	DOL	27.560	0.000	50.000	50.00	1,378.00
6879	96086033		UNIQUE CHANGE ORDER ITEM 33 0678-6026:PAV SURF PREP FOR MRK (BIKE ARROW)/ ITEM 678-6026	DOL	21.200	0.000	29.000	29.00	614.80
6881	96086034		UNIQUE CHANGE ORDER ITEM 34 RW 38 ADDITIONAL COST FOR DETAILS ADDED IN CO 07	DOL	1.000	0.000	30,570.980	30,570.98	30,570.98

Category Subtotal \$3,459,112.32

CATEGORY 004 DESCRIPTION SBEB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2645	04036001	000	TEMPORARY SPL SHORING	SF	15.000	10,307.000	0.000	3,686.00	55,290.00
2650	04166006	000	DRILL SHAFT (48 IN)	LF	217.950	1,074.000	-140.000	996.52	217,191.53
2655	04166047	000	DRILL SHAFT (96 IN)	LF	866.650	45.000	0.000	45.63	39,545.24
2660	04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	511.000	0.000	511.00	298,827.69
2665	04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	900.200	-91.700	808.50	438,869.96
2670	04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	1,097.600	35.400	1,133.00	562,579.82
2675	04226001	000	REINF CONC SLAB	SF	12.130	60,430.000	0.000	60,430.00	733,015.90
2680	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	4,165.100	0.000	4,165.13	441,503.78
2685	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	82.900	0.000	76.60	22,558.70
2690	04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2695	04346009	000	ELASTOMERIC BEARING (EE7)	EA	2,712.760	4.000	0.000	4.00	10,851.04
2700	04346026	000	ELASTOMERIC BEARING (E7)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2705	04346035	000	ELASTOMERIC BEARING (F7)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2710	04346037	000	ELASTOMERIC BEARING (F9)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2715	04346040	000	SLIDING ELASTOMERIC BEARING (ES 3)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2720	04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,712.690	4.000	0.000	4.00	10,850.76
2725	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	1,757,200.000	0.000	1,757,200.00	2,196,500.00
2730	04506023	000	RAIL (TY SSTR)	LF	43.000	4,028.700	0.000	4,028.70	173,234.10
2735	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	116.000	0.000	116.00	8,913.44
2740	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	113.520	116.000	0.000	116.00	13,168.32
2745	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	9.000	0.000	9.00	21,920.58
2750	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	581.000	0.000	581.00	18,934.79

Category Subtotal \$5,318,009.45

CATEGORY 005 DESCRIPTION WBNB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2830	04036001	000	TEMPORARY SPL SHORING	SF	15.000	11,208.000	0.000	5,270.62	79,059.30
2835	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	140.000	0.000	140.00	26,833.80
2840	04166006	000	DRILL SHAFT (48 IN)	LF	217.950	1,564.000	0.000	1,647.14	358,994.17
2845	04166038	000	DRILL SHAFT (108 IN)	LF	1,101.690	574.000	0.000	621.18	684,347.79
2850	04166051	000	DRILL SHAFT (120 IN)	LF	1,347.760	46.000	0.000	46.60	62,805.62
2855	04206013	000	CL C CONC (ABUT)	CY	839.290	18.100	0.000	18.10	15,191.15
2860	04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	1,680.600	0.000	1,680.60	982,798.08
2865	04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	2,095.100	0.000	2,095.10	1,137,262.18
2870	04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	1,008.000	24.000	1,032.00	512,429.28
2875	04206100	000	CL F CONC (FOOTING)(MASS)	CY	568.870	53.800	0.000	53.80	30,605.21
2880	04226001	000	REINF CONC SLAB	SF	12.130	79,302.000	0.000	79,302.00	961,933.26
2885	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	10,637.500	0.000	10,637.50	1,127,575.00
2890	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	84.000	0.000	84.19	24,793.96
2895	04506023	000	RAIL (TY SSTR)	LF	43.000	4,761.000	0.000	4,761.00	204,723.00
2900	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	346.000	0.000	346.00	26,586.64
2905	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	6.000	0.000	6.00	14,613.72
2910	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	370.000	0.000	370.00	12,058.30

Category Subtotal \$6,262,610.46

CATEGORY 006 DESCRIPTION EBNB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2990	04036001	000	TEMPORARY SPL SHORING	SF	15.000	6,556.000	0.000	1,276.88	19,153.20
2995	04166008	000	DRILL SHAFT (60 IN)	LF	658.580	752.000	0.000	843.95	555,808.60
3000	04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	294.900	0.000	294.90	172,454.57
3005	04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	789.400	0.500	789.90	428,773.52
3010	04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	413.000	0.000	413.00	205,071.02
3015	04206100	000	CL F CONC (FOOTING)(MASS)	CY	568.870	261.200	0.000	261.20	148,588.85
3020	04226001	000	REINF CONC SLAB	SF	12.130	30,198.000	0.000	30,198.00	366,301.74
3025	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	392.200	0.000	392.20	41,573.20
3030	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	37.400	0.000	41.92	12,345.45
3035	04346024	000	ELASTOMERIC BEARING (E5)	EA	2,712.760	8.000	0.000	8.00	21,702.08
3040	04346027	000	ELASTOMERIC BEARING (E8)	EA	2,712.690	4.000	0.000	4.00	10,850.76
3045	04346036	000	ELASTOMERIC BEARING (F8)	EA	2,712.760	8.000	0.000	8.00	21,702.08
3050	04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	2,712.760	8.000	0.000	8.00	21,702.08
3055	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	1,872,933.000	0.000	1,872,933.00	2,341,166.26
3060	04506023	000	RAIL (TY SSTR)	LF	43.000	2,031.400	0.000	2,031.40	87,350.20
3065	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	113.520	58.000	0.000	58.00	6,584.16
3070	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	3.000	0.000	3.00	7,306.86
3075	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	348.000	0.000	348.00	11,341.32

Category Subtotal \$4,479,775.95

CATEGORY 007 DESCRIPTION NB 281 Overpass @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 007 DESCRIPTION NB 281 Overpass @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3160	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	774.000	0.000	793.28	152,047.99
3165	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	210.000	0.000	228.96	38,259.22
3170	04206013	000	CL C CONC (ABUT)	CY	839.290	78.600	0.000	78.60	65,968.20
3175	04206029	000	CL C CONC (CAP)	CY	568.210	207.200	0.000	207.20	117,733.12
3180	04206037	000	CL C CONC (COLUMN)	CY	904.730	83.500	0.000	83.50	75,544.95
3185	04226001	000	REINF CONC SLAB	SF	12.130	24,460.000	0.000	24,460.00	296,699.80
3190	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,690.200	0.000	2,690.20	277,090.60
3195	04506023	000	RAIL (TY SSTR)	LF	43.000	590.000	0.000	590.00	25,370.00
3200	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	164.000	0.000	164.00	12,601.76

Category Subtotal \$1,061,315.64

CATEGORY 008 DESCRIPTION SB 281 Overpass @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3280	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	688.000	0.000	737.52	141,360.46
3285	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	168.000	0.000	187.31	31,299.50
3290	04206013	000	CL C CONC (ABUT)	CY	839.290	70.200	0.000	70.20	58,918.16
3295	04206029	000	CL C CONC (CAP)	CY	568.210	180.100	0.000	180.10	102,334.62
3300	04206037	000	CL C CONC (COLUMN)	CY	904.730	67.500	0.000	67.50	61,069.28
3305	04226001	000	REINF CONC SLAB	SF	12.130	20,920.000	0.000	20,920.00	253,759.60
3310	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,403.000	0.000	2,403.00	247,509.00
3315	04506023	000	RAIL (TY SSTR)	LF	43.000	590.000	0.000	590.00	25,370.00
3320	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	140.000	0.000	140.00	10,757.60

Category Subtotal \$932,378.22

CATEGORY 009 DESCRIPTION NB 281 Overpass @ Encino

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3400	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	774.000	0.000	780.45	149,588.85
3405	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	210.000	0.000	211.39	35,323.27
3410	04206013	000	CL C CONC (ABUT)	CY	839.290	81.600	0.000	81.60	68,486.06
3415	04206029	000	CL C CONC (CAP)	CY	568.210	220.500	0.000	220.50	125,290.30
3420	04206037	000	CL C CONC (COLUMN)	CY	904.730	94.600	0.000	94.60	85,587.46
3425	04226001	000	REINF CONC SLAB	SF	12.130	25,640.000	0.000	25,640.00	311,013.20
3430	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,976.000	0.000	2,976.00	306,528.00
3435	04506023	000	RAIL (TY SSTR)	LF	43.000	590.000	0.000	590.00	25,370.00
3440	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	172.000	0.000	172.00	13,216.48

Category Subtotal \$1,120,403.62

CATEGORY 010 DESCRIPTION SB 281 Overpass @ Encino

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3520	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	774.000	0.000	783.55	150,183.02
3525	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	210.000	0.000	210.72	35,211.31
3530	04206013	000	CL C CONC (ABUT)	CY	839.290	81.600	0.000	81.60	68,486.06

CATEGORY 010 DESCRIPTION SB 281 Overpass @ Encino

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3535	04206029	000	CL C CONC (CAP)	CY	568.210	220.500	0.000	220.50	125,290.31
3540	04206037	000	CL C CONC (COLUMN)	CY	904.730	94.600	0.000	94.60	85,587.46
3545	04226001	000	REINF CONC SLAB	SF	12.130	25,640.000	0.000	25,641.00	311,025.33
3550	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,976.000	0.000	2,976.00	306,528.00
3555	04506023	000	RAIL (TY SSTR)	LF	43.000	590.000	0.000	590.00	25,370.00
3560	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	172.000	0.000	172.00	13,216.48

Category Subtotal \$1,120,897.97

CATEGORY 011 DESCRIPTION NB 281 Overpass @ Evans

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3640	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	774.000	0.000	783.32	150,138.94
3645	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	210.000	0.000	210.00	35,091.00
3650	04206013	000	CL C CONC (ABUT)	CY	839.290	81.400	0.000	81.40	68,318.20
3655	04206029	000	CL C CONC (CAP)	CY	568.210	220.400	0.000	220.40	125,233.48
3660	04206037	000	CL C CONC (COLUMN)	CY	904.730	92.400	0.000	92.40	83,597.05
3665	04226001	000	REINF CONC SLAB	SF	12.130	25,641.000	0.000	25,641.00	311,025.33
3670	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,976.000	0.000	2,976.00	306,528.00
3675	04506023	000	RAIL (TY SSTR)	LF	43.000	590.000	0.000	590.00	25,370.00
3680	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	172.000	0.000	172.00	13,216.48

Category Subtotal \$1,118,518.48

CATEGORY 012 DESCRIPTION SB 281 Overpass @ Evans

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3760	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	774.000	0.000	774.00	148,352.57
3765	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	210.000	0.000	168.00	28,072.80
3770	04206013	000	CL C CONC (ABUT)	CY	839.290	70.100	0.000	70.10	58,834.23
3775	04206029	000	CL C CONC (CAP)	CY	568.210	187.700	0.000	187.70	106,653.02
3780	04206037	000	CL C CONC (COLUMN)	CY	904.730	92.400	0.000	92.40	83,597.05
3785	04226001	000	REINF CONC SLAB	SF	12.130	22,101.000	0.000	22,101.00	268,085.13
3790	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,403.000	0.000	2,403.00	247,509.00
3795	04506023	000	RAIL (TY SSTR)	LF	43.000	590.000	0.000	590.00	25,370.00
3800	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	148.000	0.000	148.00	11,372.32

Category Subtotal \$977,846.12

CATEGORY 013 DESCRIPTION SB 281 Underpass @ Park & Ride

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3880	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	270.000	0.000	276.77	46,248.27
3885	04166006	000	DRILL SHAFT (48 IN)	LF	217.950	300.000	0.000	303.99	66,254.62
3890	04206029	000	CL C CONC (CAP)	CY	568.210	56.400	0.000	56.40	32,047.04
3895	04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	247.000	0.000	247.00	144,443.13
3900	04206037	000	CL C CONC (COLUMN)	CY	904.730	84.600	0.000	84.60	76,540.16
3905	04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	296.200	0.000	296.20	160,783.29

CATEGORY 013 DESCRIPTION SB 281 Underpass @ Park & Ride

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3910	04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	144.000	0.000	144.00	71,501.76
3915	04226001	000	REINF CONC SLAB	SF	12.130	17,939.000	0.000	17,939.00	217,600.07
3920	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	2,096.800	0.000	2,096.80	215,970.40
3925	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	16.300	0.000	14.40	4,240.80
3930	04506023	000	RAIL (TY SSTR)	LF	43.000	449.500	0.000	449.50	19,328.50
3940	04546011	000	ARMOR JOINT (MOD)	LF	138.830	127.000	0.000	127.00	17,631.41
3945	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	2.000	0.000	2.00	4,871.24
3950	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	90.000	0.000	90.00	2,933.10

Category Subtotal \$1,080,393.79

CATEGORY 014 DESCRIPTION Park & Ride Overpass

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4030	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	420.000	0.000	430.95	82,600.19
4035	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	2,300.000	0.000	2,224.06	371,640.43
4040	04206013	000	CL C CONC (ABUT)	CY	839.290	83.600	0.000	83.60	70,164.64
4045	04206029	000	CL C CONC (CAP)	CY	568.210	1,253.600	0.000	1,253.60	712,308.06
4050	04206037	000	CL C CONC (COLUMN)	CY	904.730	678.500	14.700	693.20	627,158.82
4055	04226001	000	REINF CONC SLAB	SF	12.130	102,371.000	0.000	102,371.00	1,241,760.23
4060	04226011	000	BRIDGE MEDIAN	SF	15.520	239.000	0.000	239.00	3,709.28
4065	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	12,225.200	0.000	12,225.20	1,295,871.20
4070	04506023	000	RAIL (TY SSTR)	LF	43.000	3,416.000	-900.000	2,516.00	108,188.00
4075	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	456.000	0.000	456.00	35,039.04
4080	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	10.000	0.000	10.00	24,356.20
4095	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	44.850	1,614.000	0.000	1,614.00	72,387.90
6910	96086015		UNIQUE CHANGE ORDER ITEM 15 VIA Park & Ride Span-\$826,744.79 3rd PARTY FUNDED	DOL	1,065,192.660	0.000	1.000	1.00	1,065,192.66

Category Subtotal \$5,710,376.65

CATEGORY 015 DESCRIPTION NB 281 Overpass @ Stone Oak

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4180	04166001	000	DRILL SHAFT (18 IN)	LF	104.840	30.000	0.000	30.65	3,213.35
4185	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	648.000	0.000	656.30	125,793.02
4190	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	250.000	0.000	256.25	42,819.38
4195	04206013	000	CL C CONC (ABUT)	CY	839.290	90.800	0.000	90.80	76,207.53
4200	04206029	000	CL C CONC (CAP)	CY	568.210	194.100	0.000	194.10	110,289.56
4205	04206037	000	CL C CONC (COLUMN)	CY	904.730	91.100	0.000	91.10	82,420.90
4210	04226001	000	REINF CONC SLAB	SF	12.130	21,560.000	0.000	21,560.00	261,522.80
4215	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	2,520.200	0.000	2,520.20	267,141.20
4220	04506023	000	RAIL (TY SSTR)	LF	43.000	616.000	0.000	616.00	26,488.00
4225	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	138.000	0.000	138.00	10,603.92

Category Subtotal \$1,006,499.66

CATEGORY 016 DESCRIPTION SB 281 Overpass @ Stone Oak

CATEGORY 016 DESCRIPTION SB 281 Overpass @ Stone Oak

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4305	04166001	000	DRILL SHAFT (18 IN)	LF	104.840	60.000	0.000	61.81	6,480.16
4310	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	648.000	0.000	681.54	130,630.77
4315	04166005	000	DRILL SHAFT (42 IN)	LF	167.100	250.000	0.000	254.72	42,563.71
4320	04206013	000	CL C CONC (ABUT)	CY	839.290	94.800	0.000	94.80	79,564.69
4325	04206029	000	CL C CONC (CAP)	CY	568.210	194.100	0.100	194.20	110,346.38
4330	04206037	000	CL C CONC (COLUMN)	CY	904.730	82.200	-0.200	82.00	74,187.86
4335	04226001	000	REINF CONC SLAB	SF	12.130	21,560.000	0.000	21,560.00	261,522.80
4340	04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	2,520.000	0.000	2,520.00	267,120.00
4345	04506023	000	RAIL (TY SSTR)	LF	43.000	616.000	0.000	616.00	26,488.00
4350	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	138.000	0.000	138.00	10,603.92
Category Subtotal									\$1,009,508.29

CATEGORY 017 DESCRIPTION NB US 281 Ent Ramp @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4435	04166004	000	DRILL SHAFT (36 IN)	LF	191.670	280.000	0.000	296.78	56,883.82
4440	04166006	000	DRILL SHAFT (48 IN)	LF	217.950	100.000	0.000	110.13	24,002.83
4445	04206013	000	CL C CONC (ABUT)	CY	839.290	33.000	0.000	33.00	27,696.57
4450	04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	107.300	0.000	107.40	62,806.45
4455	04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	64.700	0.000	64.70	35,120.45
4460	04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	48.000	0.000	48.00	23,833.92
4465	04226001	000	REINF CONC SLAB	SF	12.130	9,567.000	0.000	9,567.00	116,047.71
4470	04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	1,221.400	0.000	1,221.40	125,804.20
4475	04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	5.400	0.000	5.20	1,531.40
4480	04506023	000	RAIL (TY SSTR)	LF	43.000	591.000	0.000	591.00	25,413.00
4485	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	65.000	0.000	65.00	4,994.60
Category Subtotal									\$504,134.95

CATEGORY 018 DESCRIPTION NB 281 Overpass @ Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4565	04166002	000	DRILL SHAFT (24 IN)	LF	78.840	371.000	0.000	389.61	30,716.85
4570	04166003	000	DRILL SHAFT (30 IN)	LF	87.900	378.000	0.000	475.93	41,834.25
4575	04206013	000	CL C CONC (ABUT)	CY	839.290	47.200	0.000	47.20	39,614.48
4580	04206029	000	CL C CONC (CAP)	CY	568.210	79.200	0.000	79.20	45,002.24
4585	04206037	000	CL C CONC (COLUMN)	CY	904.730	49.000	0.000	49.00	44,331.78
4590	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	6.810	17,412.000	0.000	17,412.00	118,575.72
4595	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	105.000	622.600	0.000	622.60	65,373.00
4600	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	115.000	2,905.200	0.000	2,905.20	334,098.00
4605	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	113.400	0.000	102.01	40,804.00
4610	04506023	000	RAIL (TY SSTR)	LF	43.000	432.000	0.000	432.00	18,576.00
4615	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	166.000	0.000	166.00	12,755.44
Category Subtotal									\$791,681.76

CATEGORY 019 DESCRIPTION SB 281 Overpass @ Mud Creek

CATEGORY 019 DESCRIPTION SB 281 Overpass @ Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4695	04166002	000	DRILL SHAFT (24 IN)	LF	78.840	210.000	0.000	225.93	17,812.32
4700	04166003	000	DRILL SHAFT (30 IN)	LF	87.900	228.000	0.000	312.64	27,481.06
4705	04206013	000	CL C CONC (ABUT)	CY	839.290	39.500	-0.100	39.40	33,068.03
4710	04206029	000	CL C CONC (CAP)	CY	568.210	67.900	0.000	67.90	38,581.46
4715	04206037	000	CL C CONC (COLUMN)	CY	904.730	40.500	0.000	40.50	36,641.57
4720	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	6.810	14,892.000	0.000	14,892.00	101,414.52
4725	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	105.000	3,112.800	0.000	3,112.80	326,844.00
4730	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	115.000	415.000	0.000	415.00	47,725.00
4735	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	96.500	0.000	87.47	34,988.00
4740	04506023	000	RAIL (TY SSTR)	LF	43.000	432.000	0.000	432.00	18,576.00
4745	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	142.000	0.000	142.00	10,911.28
Category Subtotal									\$694,043.24

CATEGORY 020 DESCRIPTION NB 281 FRT RD over Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4821	04006005		CEM STABIL BKFL CEM STABIL BKFL added @ new rate per Item 4	CY	36.800	0.000	118.540	118.54	4,362.27
4825	04166002	000	DRILL SHAFT (24 IN)	LF	78.840	235.000	0.000	236.30	18,629.89
4830	04166003	000	DRILL SHAFT (30 IN)	LF	87.900	320.000	0.000	345.50	30,369.45
4835	04206013	000	CL C CONC (ABUT)	CY	839.290	30.700	0.000	30.70	25,766.20
4840	04206029	000	CL C CONC (CAP)	CY	568.210	49.100	0.100	49.20	27,955.93
4845	04206037	000	CL C CONC (COLUMN)	CY	904.730	28.500	0.000	28.50	25,784.81
4850	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	6.810	10,463.000	0.000	10,463.00	71,253.03
4855	04226013	000	BRIDGE SIDEWALK	SF	9.370	1,643.000	0.000	1,643.00	15,394.91
4860	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	105.000	1,245.000	0.000	1,245.00	130,725.00
4865	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	115.000	1,037.500	0.000	1,037.50	119,312.50
4870	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	109.800	0.000	109.62	43,848.00
4875	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	14.720	180.000	0.000	180.00	2,649.60
4880	04506023	000	RAIL (TY SSTR)	LF	43.000	222.000	0.000	222.00	9,546.00
4885	04506030	000	RAIL (TY C221)	LF	75.480	222.000	0.000	222.00	16,756.56
4890	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	86.000	0.000	86.00	6,608.24
Category Subtotal									\$548,962.39

CATEGORY 021 DESCRIPTION SB 281 FRT RD over Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4966	04006005		CEM STABIL BKFL CEM STABIL BKFL added @ new rate per Item 4	CY	36.800	0.000	155.320	155.32	5,715.78
4970	04166002	000	DRILL SHAFT (24 IN)	LF	78.840	165.000	0.000	177.45	13,990.16
4975	04166003	000	DRILL SHAFT (30 IN)	LF	87.900	245.000	0.000	328.60	28,883.95
4980	04206013	000	CL C CONC (ABUT)	CY	839.290	30.700	0.000	30.70	25,766.21
4985	04206029	000	CL C CONC (CAP)	CY	568.210	49.100	0.100	49.20	27,955.93
4990	04206037	000	CL C CONC (COLUMN)	CY	904.730	20.400	0.000	20.40	18,456.50
4995	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	6.810	10,463.000	0.000	10,463.00	71,253.03
5000	04226013	000	BRIDGE SIDEWALK	SF	9.370	1,645.000	0.000	1,645.00	15,413.65

CATEGORY 021 DESCRIPTION SB 281 FRT RD over Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5005	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	105.000	1,245.000	0.000	1,245.00	130,725.00
5010	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	115.000	1,037.500	0.000	1,037.50	119,312.50
5015	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	79.900	0.000	40.70	16,280.00
5020	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	14.720	180.000	0.000	180.00	2,649.60
5025	04506023	000	RAIL (TY SSTR)	LF	43.000	222.000	0.000	222.00	9,546.00
5030	04506030	000	RAIL (TY C221)	LF	75.480	222.000	0.000	222.00	16,756.56
5035	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	86.000	0.000	86.00	6,608.24
Category Subtotal									\$509,313.11

CATEGORY 022 DESCRIPTION Sonterra BLVD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5110	04206049	000	CL C CONC (CRASHWALL)	CY	800.000	40.400	0.000	40.40	32,320.00
Category Subtotal									\$32,320.00

CATEGORY 023 DESCRIPTION BRIDGE CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5117	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 24" Item 416.5.1.1 Pay by the LF	DOL	90.670	1.000	0.000	7.01	635.60
5119	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 30"Item 416.5.1.1 Pay by the LF	DOL	101.090	1.000	0.000	49.36	4,989.80
5120	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 30"Item 416.5.1.1 Pay by the LF	DOL	109.880	1.000	0.000	0.84	92.30
5121	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36"Item 416.5.1.1 Pay by the LF	DOL	220.420	1.000	0.000	56.46	12,444.91
5122	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36"Item 416.5.1.1 Pay by the LF	DOL	239.590	1.000	0.000	51.15	12,255.03
5127	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 60"Item 416.5.1.1 Pay by the LF	DOL	757.370	1.000	0.000	16.58	12,557.20
5128	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 60"Item 416.5.1.1 Pay by the LF	DOL	823.230	1.000	0.000	15.07	12,406.08
5133	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 120"Item 416.5.1.1 Pay by the LF	DOL	1,549.920	1.000	0.000	2.26	3,502.82
5135	96046003		CONTRACTOR FORCE ACCOUNT 3 Core Holes for Drill Shafts	DOL	200.000	1.000	0.000	996.00	199,200.00
Category Subtotal									\$258,083.74

CATEGORY 024 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7015	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	749,016.15	749,016.15
7030	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	1,000.000	0.000	1,438.00	1,438.00
7031	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.000	0.000	-264,762.00	-264,762.00
7035	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	4,374,366.12	4,374,366.12

CATEGORY 024 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
7145	96056005		CALD CREDIT FOR EARLY COMPLETION Substantial Completion Milestone GN Sheet M; Pay by the day	DOL	30,000.000	1.000	0.000	100.00	3,000,000.00
								Category Subtotal	\$7,860,058.27

CATEGORY 026 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6660	96066001		FORCE ACCOUNT ID 1 FA01 Added Cost of Upsizing H Piles per EOR for RWs 13,14&26	DOL	12,050.560	0.000	1.000	1.00	12,050.56
6665	96066002		FORCE ACCOUNT ID 2 FA02 Additional Improved Subgrade Work & Material to MSE RW8	DOL	17,472.810	0.000	1.000	1.00	17,472.81
6670	96066003		FORCE ACCOUNT ID 3 FA03 WL/03 Adjustment due to conflict with existing 36in RCP	DOL	21,970.230	0.000	1.000	1.00	21,970.23
6710	96066004		FORCE ACCOUNT ID 4 FA04 REMOVAL OF UNSTABLE MATERIAL AT GAS LINE TRENCH	DOL	24,101.950	0.000	1.000	1.00	24,101.95
6715	96066005		FORCE ACCOUNT ID 5 FA05 ADTL REBAR REQ @MUDCRK FRBENTS NOTSHOWN ONPLANS-EOR DIR	DOL	8,281.870	0.000	1.000	1.00	8,281.87
6720	96066006		FORCE ACCOUNT ID 6 FA06 MSE RWS 6 & 7 FOUNDATION IMPROVEMENTS DIRECTED BY EOR	DOL	30,068.840	0.000	1.000	1.00	30,068.84
6725	96066007		FORCE ACCOUNT ID 7 FA07 MSE RW 12 FOUNDATION IMPROVEMENTS DIRECTED BY EOR	DOL	4,371.440	0.000	1.000	1.00	4,371.44
6730	96066008		FORCE ACCOUNT ID 8 FA08 GRADING & PLACING ADDED TACARA DVLPMNT TEMP HMA DRIVEWAY	DOL	19,716.120	0.000	1.000	1.00	19,716.12
6735	96066009		FORCE ACCOUNT ID 9 FA09 ADDTL REBAR REQ @ SBWB DC BENTS 7&8 CAPS-DIRECTD BY EOR	DOL	2,558.220	0.000	1.000	1.00	2,558.22
6740	96066010		FORCE ACCOUNT ID 10 FA10 MSE RW 27 FOUNDATION IMPROVEMENTS DIRECTED BY EOR	DOL	11,616.340	0.000	1.000	1.00	11,616.34
6745	96066011		FORCE ACCOUNT ID 11 FA11 MSE RW40 REROUT INSTLD UNDRDRAIN 2MEET FIELD COND ELEVA	DOL	2,914.700	0.000	1.000	1.00	2,914.70
6750	96066012		FORCE ACCOUNT ID 12 FA12 MSE RW7 ADDITIONAL FOUNDATION IMPRVMENTS DIRECTED BY EOR	DOL	20,183.330	0.000	1.000	1.00	20,183.33
6755	96066013		FORCE ACCOUNT ID 13 FA13 WBNB DC BENT8 DS108 DIAMTR STEEL CSNG DUE 2 UNSTBL MATE	DOL	8,175.800	0.000	1.000	1.00	8,175.80
6775	96066016		FORCE ACCOUNT ID 16 FA16 EXISTING 12IN WL AT MSE RW 42	DOL	5,593.580	0.000	1.000	1.00	5,593.58
6780	96066017		FORCE ACCOUNT ID 17 FA17 RW 12 IMPROVED SUBGRADE CONFLICT W EXISTING WATERLINE	DOL	1,089.370	0.000	1.000	1.00	1,089.37
6785	96066018		FORCE ACCOUNT ID 18 FA18 EBNB DC BENT 4 DS CONFLICT W EXISTING OVERHEAD SIGN DS	DOL	2,198.210	0.000	1.000	1.00	2,198.21
6790	96066019		FORCE ACCOUNT ID 19 FA19 WBNB DC ABUTMENT CONFLICT WITH ILLUMINATION BOX	DOL	364.980	0.000	1.000	1.00	364.98
6795	96066020		FORCE ACCOUNT ID 20 FA20 WBNB DC BENT 12 CONFLICT W EXISTING TRF SIG POWER RUN	DOL	17,366.550	0.000	1.000	1.00	17,366.55

CATEGORY 026 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6800	96066021		FORCE ACCOUNT ID 21 FA21 WBNB DC BENTS 17 ,18 & 19 ADDITIONAL EXCAVATION	DOL	22,214.000	0.000	1.000	1.00	22,214.00
6805	96066022		FORCE ACCOUNT ID 22 FA22 WBNB DC BENT 1 CONFLICT W EXISTING ABANDONED DRILL SHAFT	DOL	26,578.060	0.000	1.000	1.00	26,578.06
6810	96066023		FORCE ACCOUNT ID 23 FA23 EXTEND PLANNED CMP CASING FOR DS 1&4 TO MEET SOIL COND	DOL	16,775.160	0.000	1.000	1.00	16,775.16
6820	96066024		FORCE ACCOUNT ID 24 FA24 GEOTECHNICAL INVESTIGATION & EXPLORATION	DOL	121,006.720	0.000	1.000	1.00	121,006.72
6825	96066025		FORCE ACCOUNT ID 25 FA25 60IN DRILL SHAFTS (4 EA BY 82IN)	DOL	352,128.620	0.000	1.000	1.00	352,128.62

Category Subtotal \$748,797.46

PROJECT STP 1602(378) CONTROL 025304151
 CATEGORY 001 DESCRIPTION U-NUMBER 14895 ATT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5565	04016001	000	FLOWABLE BACKFILL	CY	119.100	112.000	0.000	730.44	86,995.42
5570	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.160	2,226.000	0.000	2,246.00	4,851.36
5575	05006001	000	MOBILIZATION	LS	11,150,000.000	0.006	0.000	0.01	66,900.00
5580	61656048	000	(2) DUCT TRENCH 4" PVC (TELE)	LF	90.000	801.000	0.000	591.00	53,190.00
5585	61656049	000	(4) DUCT TRENCH 4" PVC (TELE)	LF	140.000	196.000	0.000	383.00	53,620.00
5590	61656050	000	(8) DUCT TRENCH 4" PVC (TELE)	LF	280.000	2,756.000	0.000	2,678.00	749,840.00
5595	61656051	000	(10) DUCT TRENCH 4" PVC (TELE)	LF	350.000	545.000	0.000	596.00	208,600.00
5600	61656052	000	12'X6'X7' PRECAST MH (TELE)	EA	30,000.000	2.000	0.000	7.00	210,000.00
5615	61656055	000	3'X5'X3' PRECAST HH (TELE)	EA	11,000.000	1.000	0.000	1.00	11,000.00
5620	61656056	000	ADJUST F&C EX MH (TELE)	EA	1,800.000	4.000	0.000	4.00	7,200.00
5625	61656057	000	REMOVE EX MH (TELE)	EA	11,000.000	4.000	0.000	4.00	44,000.00
5630	61656058	000	DIRECTION BORE 8-4" HDPE SDR 11(TELE)	LF	920.000	1,124.000	0.000	1,122.00	1,032,240.00
5635	61656059	000	ADJUST EXIST DUCTS & CABLES (TELE)	LF	340.000	250.000	0.000	360.00	122,400.00

Category Subtotal \$2,650,836.78

CATEGORY 002 DESCRIPTION U-NUMBER 14853 CPS GAS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5711	04006006		CUT & RESTORING PAV CO 08-Add 8in Cut & Restore Depth of HMA @ new price	SY	153.480	0.000	333.000	186.00	28,547.28
5715	04016001	000	FLOWABLE BACKFILL	CY	119.100	422.000	0.000	593.72	70,712.05
5720	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.160	1,900.000	0.000	1,900.00	4,104.00
5725	05006001	000	MOBILIZATION	LS	11,150,000.000	0.008	0.000	0.01	89,200.00
5730	70276002	000	NGP(MAIN)(PLASTIC W/TRACER WIRE)(6 IN)	LF	100.000	5,381.000	655.000	6,940.00	694,000.00
5735	70276003	000	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	120.000	202.000	0.000	210.00	25,200.00
5740	70276006	000	NGP BORING (12" STEEL BORE)	LF	317.000	350.000	0.000	380.00	120,460.00
5745	70276009	000	NGP (MAIN)(PLASTIC W/TRACER WIRE)(4")	LF	500.000	36.000	0.000	36.00	18,000.00
5750	70276011	000	NGP (MAIN)(2" PLASTIC W/TW)	LF	60.000	121.000	0.000	121.00	7,260.00
5755	70276013	000	NGP BORING (6" PLASTIC W/TW)	LF	60.000	390.000	0.000	750.00	45,000.00

CATEGORY 002 DESCRIPTION U-NUMBER 14853 CPS GAS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5760	70276015	000	NGP (CASING)(8" STEEL)	LF	150.000	22.000	0.000	22.00	3,300.00
5765	70276016	000	NGP (INSERT)(6" PLASTIC W/TW)	LF	200.000	22.000	0.000	22.00	4,400.00
5770	70276012	000	NGP (MAIN)(8" PLASTIC W/TW)	LF	75.000	2,133.000	0.000	1,954.00	146,550.00
5775	70276014	000	NGP BORING (8" PLASTIC W/TW)	LF	200.000	390.000	0.000	1,412.00	282,400.00
5780	70276017	000	NGP(JNT TRNCH)12" STEEL W/6" PLSTC W/TW	LF	100.000	233.000	0.000	233.00	23,300.00
5785	70276018	000	NGP (SERVICE)(SHORTEN TO NEW MAIN)	EA	2,500.000	1.000	0.000	2.00	5,000.00
5790	70276019	000	NGP STOPPLE(12" THREE-WAY TEE & BYPASS)	EA	2,500.000	12.000	0.000	4.00	10,000.00
5795	70926002	000	GROUT ABANDONMENT GAS MAIN (12" STEEL)	LF	60.000	363.000	0.000	363.00	21,780.00
5800	70926003	000	GROUT ABANDONMENT GAS MAIN (6)	LF	40.000	4,890.000	0.000	4,890.00	195,600.00

Category Subtotal \$1,794,813.33

CATEGORY 003 DESCRIPTION U-NUMBER 14898 MCI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5880	05006001	000	MOBILIZATION	LS	11,150,000.000	0.001	0.000	0.00	11,150.00
6710	96086010		UNIQUE CHANGE ORDER ITEM 10 0618-6024 CONDT (PVC)(SCH 40) (BORE)MCI CONFIG-3-2IN CONDUIT	DOL	34.840	0.000	5,940.000	5,940.00	206,949.60

Category Subtotal \$218,099.60

CATEGORY 004 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5970	05006001	000	MOBILIZATION	LS	11,150,000.000	0.027	0.000	0.03	301,050.00
5975	70586001	000	WTR TRENCH EXCAVATION PROTECTION	LF	5.000	11,261.000	32.000	10,899.10	54,495.50
5980	70586002	000	6" DUCTILE IRON PIPE	LF	75.000	273.000	0.000	307.00	23,025.00
5985	70586003	000	8" DUCTILE IRON PIPE	LF	85.000	80.000	0.000	80.00	6,800.00
5990	70586004	000	12" DUCTILE IRON PIPE	LF	115.000	3,941.000	0.000	4,022.60	462,599.00
5995	70586005	000	16" DUCTILE IRON PIPE	LF	145.000	1,596.000	-21.000	1,622.00	235,190.00
6000	70586006	000	16" HDPE PIPE (TEMP)	LF	135.000	596.000	0.000	655.50	88,492.50
6005	70586007	000	24" DUCTILE IRON PIPE	LF	195.000	4,311.000	-11.000	4,197.50	818,512.50
6010	70586008	000	30" DUCTILE IRON PIPE	LF	265.000	612.000	0.000	656.00	173,840.00
6015	70586009	000	36" DUCTILE IRON PIPE	LF	295.000	5.000	0.000	5.00	1,475.00
6020	70586010	000	8" HDPE PIPE (TEMP)	LF	65.000	212.000	500.000	212.00	13,780.00
6025	70586012	000	RELAY 1" LONG SERVICE	EA	1,650.000	3.000	0.000	1.00	1,650.00
6030	70586013	000	RELAY 1" SHORT SERVICE	EA	1,300.000	8.000	0.000	5.00	6,500.00
6035	70586014	000	RELAY 1 1/2" SHORT SERVICE	EA	1,600.000	12.000	0.000	6.00	9,600.00
6040	70586016	000	RELAY 2" SHORT SERVICE	EA	2,500.000	5.000	0.000	3.00	7,500.00
6045	70586017	000	RELAY 4" SHORT SERVICE	EA	4,750.000	2.000	0.000	2.00	9,500.00
6050	70586018	000	RELOCATE 2" SHORT SERVICE	EA	2,500.000	1.000	0.000	1.00	2,500.00
6055	70586019	000	GATE VALVE & BOX (COMPLETE)(6 IN)	EA	1,150.000	6.000	0.000	6.00	6,900.00
6060	70586020	000	GATE VALVE & BOX (COMPLETE)(8 IN)	EA	1,400.000	2.000	0.000	2.00	2,800.00
6065	70586021	000	DIVISION VALVE & BOX (COMPLETE)(12 IN)	EA	2,750.000	1.000	0.000	1.00	2,750.00
6070	70586022	000	GATE VALVE & BOX (COMPLETE)(12 IN)	EA	2,750.000	17.000	0.000	18.00	49,500.00
6075	70586023	000	GATE VALVE & BOX (COMPLETE)(16 IN)	EA	8,400.000	9.000	0.000	9.00	75,600.00
6080	70586024	000	BUTTERFLY VALVE AND BOX (COMPL) (30 IN)	EA	37,000.000	4.000	0.000	4.00	148,000.00
6085	70586025	000	BUTTERFLY VLV & BOX (DIV)(COMPL)(24 IN)	EA	18,500.000	1.000	0.000	1.00	18,500.00

CATEGORY 004 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6090	70586026	000	BUTTERFLY VALVE AND BOX (COMPL) (24 IN)	EA	18,500.000	12.000	0.000	12.00	222,000.00
6095	70586028	000	12" PRESSURE REDUCING VALVE	EA	125,000.000	1.000	0.000	1.00	125,000.00
6100	70586029	000	FIRE HYDRANT ASSEMBLY	EA	4,750.000	13.000	0.000	13.00	61,750.00
6105	70586030	000	FIRE HYDRANT ADJUSTMENT	EA	900.000	10.000	0.000	3.00	2,700.00
6110	70586046	000	WTR (JACK, BORE OR TUNNEL) (42 IN)	LF	550.000	490.000	-115.000	375.00	206,250.00
6115	70586047	000	CARRIER PIPE (IN CASING) (DI) (12 IN)	LF	125.000	303.000	0.000	303.00	37,875.00
6120	70586048	000	CARRIER PIPE (IN CASING) (DI) (16 IN)	LF	145.000	439.000	-178.000	491.00	71,195.00
6125	70586049	000	CARRIER PIPE (IN CASING) (DI) (24 IN)	LF	195.000	857.000	5.000	862.00	168,090.00
6130	70586050	000	ADJUST AND/OR RELOCATE WATER METER BOX	EA	1,450.000	14.000	0.000	4.00	5,800.00
6135	70586051	000	ADJUST VALVE BOX TO GRADE	EA	450.000	46.000	0.000	43.00	19,350.00
6140	70586052	000	FLOWABLE FILL	CY	135.000	3,550.000	-220.000	3,498.00	472,230.00
6145	70586053	000	STEEL CASING (24 IN) (BORE)	LF	125.000	228.000	0.000	228.00	28,500.00
6150	70586054	000	STEEL CASING (24 IN) (OPEN CUT)	LF	125.000	75.000	0.000	384.00	48,000.00
6155	70586055	000	STEEL CASING (30 IN) (BORE)	LF	165.000	439.000	-130.000	172.00	28,380.00
6160	70586056	000	STEEL CASING (42 IN) (BORE)	LF	195.000	490.000	-115.000	375.00	73,125.00
6165	70586057	000	STEEL CASING (42 IN) (OPEN CUT)	LF	195.000	367.000	115.000	482.00	93,990.00
6170	70586058	000	STEEL CASING (42 IN) (OPEN CUT)(SPLIT)	LF	295.000	50.000	0.000	50.00	14,750.00
6185	70586062	000	REMOVAL, TRANSPORT AND DISPOSAL OF AC	LF	33.000	637.000	-637.000	511.00	16,863.00
6190	70586063	000	20X8 TAPPING SLEEVE AND VALVE	EA	11,000.000	1.000	0.000	2.00	22,000.00
6195	70586064	000	24X12 TAPPING SLEEVE AND VALVE	EA	19,000.000	1.000	0.000	2.00	38,000.00
6200	70586065	000	30X16 TAPPING SLEEVE AND VALVE	EA	29,500.000	2.000	0.000	2.00	59,000.00
6205	70586066	000	16X12 TEE CUT IN	EA	25,000.000	1.000	0.000	2.00	50,000.00
6215	70586068	000	GROUT ABANDONMENT WATER MAIN (8 IN)	LF	15.000	50.000	0.000	630.00	9,450.00
6220	70586069	000	GROUT ABANDONMENT WATER MAIN (12 IN)	LF	20.000	856.000	0.000	557.00	11,140.00
6225	70586070	000	GROUT ABANDONMENT WATER MAIN (16 IN)	LF	23.000	382.000	0.000	620.00	14,260.00
6230	70586071	000	GROUT ABANDONMENT WATER MAIN (20 IN)	LF	35.000	3,150.000	0.000	3,150.00	110,250.00
6235	70586072	000	GROUT ABANDONMENT WATER MAIN (24 IN)	LF	50.000	77.000	43.000	120.00	6,000.00
6240	70586073	000	GROUT ABANDONMENT WATER MAIN (30 IN)	LF	80.000	136.000	0.000	136.00	10,880.00
6245	70586074	000	RELAY 3/4" SHORT SERVICE	EA	1,050.000	8.000	0.000	3.00	3,150.00
6250	70586075	000	DUCTILE IRON FITTINGS	TON	8,500.000	53.850	2.200	55.35	470,475.00
6255	70586076	000	TIE-IN (COMPLETE)(6 IN)	EA	2,000.000	3.000	0.000	3.00	6,000.00
6260	70586077	000	TIE-IN (COMPLETE)(8 IN)	EA	2,750.000	1.000	0.000	1.00	2,750.00
6265	70586078	000	TIE-IN (COMPLETE)(12 IN)	EA	3,700.000	12.000	0.000	14.00	51,800.00
6270	70586079	000	TIE-IN (COMPLETE)(16 IN)	EA	8,500.000	2.000	0.000	5.00	42,500.00
6275	70586080	000	TIE-IN (COMPLETE)(20 IN)	EA	16,500.000	6.000	-1.000	6.00	99,000.00
6280	70586081	000	TIE-IN (COMPLETE)(24 IN)	EA	19,000.000	4.000	1.000	5.00	95,000.00
6285	70586082	000	TIE-IN (COMPLETE)(30 IN)	EA	23,000.000	5.000	0.000	5.00	115,000.00
6290	70586083	000	TIE-IN (COMPLETE)(36 IN)	EA	31,000.000	1.000	0.000	1.00	31,000.00
6295	70586084	000	HYDROSTATIC TEST	EA	3,000.000	29.000	0.000	30.00	90,000.00
6300	70586085	000	TEMPORARY BLOW-OFF (COMPLETE)(2 IN)	EA	1,900.000	20.000	0.000	24.00	45,600.00
6305	70586086	000	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	3,850.000	16.000	0.000	16.00	61,600.00
6310	70586087	000	AIR RELEASE VALVE (COMPLETE) (1 IN)	EA	2,100.000	4.000	0.000	5.00	10,500.00
6315	70586088	000	AIR RELEASE VALVE (COMPLETE) (2 IN)	EA	3,750.000	11.000	0.000	12.00	45,000.00
6320	70586089	000	WTR (JACK, BORE OR TUNNEL) (24 IN)	LF	485.000	228.000	0.000	228.00	110,580.00
6325	70586090	000	WTR (JACK, BORE OR TUNNEL) (30 IN)	LF	515.000	439.000	-80.000	439.00	226,085.00
6330	70586091	000	PERMANENT BLOW-OFF (COMPLETE)(2 IN)	EA	3,150.000	1.000	0.000	1.00	3,150.00
6335	70586092	000	HMAP - TYPE D (2" COMPACTED DEPTH)	SY	125.000	260.000	0.000	295.00	36,875.00
6340	70586093	000	ATB (10" COMPACTED DEPTH)	SY	360.000	260.000	0.000	295.00	106,200.00

CATEGORY 004 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6345	70586094	000	CUT AND REPLACE CONCRETE DRIVEWAY (6")	SY	100.000	25.000	0.000	25.00	2,500.00
6760	96066014		FORCE ACCOUNT ID 14	DOL	150,657.590	0.000	1.000	1.00	150,657.59
			FA14-ADDED WORK FOR WATERSTOPS FOR WL8 TIE-IN VIA CO 14						
6830	96086014		UNIQUE CHANGE ORDER ITEM 14 WL-18 INSTALLATION	DOL	511,688.060	0.000	1.000	1.00	511,688.06
7415	96086095		UNIQUE CHANGE ORDER ITEM 95 FA ID 54-Pts 1&2-Standby time for RVI	DOL	47,828.600	0.000	1.000	1.00	47,828.60
7420	96086096		UNIQUE CHANGE ORDER ITEM 96 FA ID 55-Boring Inefficiencies	DOL	92,386.560	0.000	1.000	1.00	92,386.56
7425	96086097		UNIQUE CHANGE ORDER ITEM 97 FA ID 121-Added work for relaying WL4	DOL	22,889.380	0.000	1.000	1.00	22,889.38
								Category Subtotal	\$7,027,602.69

CATEGORY 005 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6420	05006001	000	MOBILIZATION	LS	11,150,000.000	0.011	0.000	0.01	122,650.00
6425	70596001	000	SAN SWR (4 IN)(HDPE)(DR 11)(6-10')	LF	50.000	15.000	0.000	15.00	750.00
6430	70596002	000	SAN SWR (4 IN)(HDPE)(DR 11)(10-14')	LF	60.000	19.000	0.000	44.00	2,640.00
6435	70596003	000	SAN SWR (4 IN)(HDPE)(DR 11)(>14')	LF	70.000	3.000	0.000	3.00	210.00
6440	70596004	000	SAN SWR (8 IN)(PVC)(ASTM D2241)(10-14')	LF	80.000	169.000	311.000	480.00	38,400.00
6445	70596005	000	SAN SWR (8 IN)(PVC)(ASTM D2241)(>14')	LF	90.000	638.000	0.000	575.50	51,795.00
6450	70596006	000	SAN SWR (12 IN)(PVC)(ASTM D2241)(6-10')	LF	90.000	340.000	0.000	250.00	22,500.00
6455	70596007	000	SAN SWR(12 IN)(PVC)(ASTM D2241)(10-14')	LF	100.000	355.000	0.000	444.91	44,491.00
6460	70596008	000	SAN SWR (12 IN)(PVC)(ASTM D2241)(>14')	LF	115.000	2,078.000	0.000	2,078.00	238,970.00
6465	70596009	000	SAN SWR (24 IN)(PVC)(F679)(6-10')	LF	195.000	22.000	0.000	138.00	26,910.00
6470	70596010	000	SAN SWR (30 IN)(PVC)(F679)(6-10')	LF	260.000	50.000	0.000	14.00	3,640.00
6475	70596011	000	SAN SWR (JACK, BORE OR TUNNEL)(12 IN)	LF	485.000	180.000	0.000	180.00	87,300.00
6480	70596012	000	SAN SWR (JACK, BORE OR TUNNEL)(24 IN)	LF	485.000	495.000	0.000	495.00	240,075.00
6485	70596013	000	SAN SWR (JACK, BORE OR TUNNEL)(42 IN)	LF	550.000	150.000	0.000	60.00	33,000.00
6490	70596014	000	SAN SWR MH (TY1)(48" DIA)(DROP)	EA	7,500.000	4.000	0.000	4.00	30,000.00
6495	70596015	000	SAN SWR MH (TY1)(48" DIA)	EA	6,150.000	9.000	0.000	9.00	55,350.00
6500	70596016	000	SAN SWR MH (TY1)(48" DIA)(DOGHOUSE)	EA	6,150.000	1.000	0.000	1.00	6,150.00
6505	70596017	000	SAN SWR MH(TY1)(48" DIA)(DOGHOUSE DROP)	EA	6,700.000	6.000	0.000	6.00	40,200.00
6510	70596018	000	SAN SWR STRUCTURE (72" DIA)	EA	8,250.000	6.000	0.000	6.00	49,500.00
6515	70596019	000	SAN SWR PRECAST MH (EXT DEPTH)(48" DIA)	LF	350.000	186.600	0.000	186.60	65,310.00
6520	70596020	000	SAN SWR STRUCTURE (EXT DEPTH)(72" DIA)	LF	550.000	40.700	0.000	37.80	20,790.00
6525	70596021	000	SAN SWR CARRIER PIPE IN CAS(HDPE)(4 IN)	LF	65.000	373.000	0.000	373.00	24,245.00
6530	70596022	000	SAN SWR CARRIER PIPE IN CAS(PVC)(8 IN)	LF	85.000	141.000	0.000	141.00	11,985.00
6535	70596023	000	SAN SWR CARRIER PIPE IN CAS(PVC)(12 IN)	LF	95.000	598.000	0.000	598.00	56,810.00
6540	70596024	000	SAN SWR CARRIER PIPE IN CAS(PVC)(30 IN)	LF	165.000	365.000	0.000	331.00	54,615.00
6545	70596025	000	SAN SWR JK BOR TUN PIPE (12 IN)(STEEL)	LF	90.000	180.000	0.000	180.00	16,200.00
6550	70596026	000	SAN SWR JK BOR TUN PIPE (24 IN)(STEEL)	LF	125.000	495.000	0.000	495.00	61,875.00
6555	70596027	000	SAN SWR JK BOR TUN PIPE (42 IN)(STEEL)	LF	195.000	159.000	0.000	120.00	23,400.00
6560	70596028	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	10.000	4,305.000	311.000	4,312.50	43,125.00
6565	70596029	000	SAN SWR POST TELEVISION INSP (8"-12")	LF	5.000	4,300.000	311.000	4,544.00	22,720.00

CATEGORY 005 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6570	70596030	000	SAN SWR POST TELEVISION INSP (24"-30")	LF	8.000	437.000	0.000	435.00	3,480.00
6575	70596031	000	SAN SWR CASING OP CUT (STEEL)(12")	LF	105.000	193.000	0.000	193.00	20,265.00
6580	70596032	000	SAN SWR CASING OP CUT (STEEL)(24")	LF	125.000	244.000	0.000	246.00	30,750.00
6585	70596033	000	SAN SWR CASING OP CUT (STEEL)(42")	LF	195.000	206.000	0.000	287.00	55,965.00
6590	70596034	000	SAN SWR FLOWABLE FILL	CY	135.000	2,540.000	150.000	1,700.00	229,500.00
6595	70596035	000	SAN SWR RECONSTRUCT EXISTING MANHOLE	EA	6,500.000	16.000	1.000	17.00	110,500.00
6605	70596037	000	SAN SWR BYPASS PUMPING	LS	140,000.000	1.000	0.000	0.35	49,000.00
6610	70596038	000	SAN SWR ADJUST EXISTING MANHOLE	EA	3,150.000	6.000	0.000	4.00	12,600.00
6615	70596039	000	TIE-IN (COMPLETE)(4 IN)	EA	2,500.000	2.000	0.000	2.00	5,000.00
6620	70596040	000	CONCRETE ENCASEMENT	CY	300.000	23.000	0.000	18.07	5,421.00
6625	70596046	000	GROUT ABANDONMENT SEWER MAIN (8 IN)	LF	15.000	1,077.000	0.000	1,107.00	16,605.00
6630	70596047	000	GROUT ABANDONMENT SEWER MAIN (10 IN)	LF	18.000	2,262.000	0.000	2,347.00	42,246.00
6635	70596048	000	GROUT ABANDONMENT SEWER MAIN (12 IN)	LF	20.000	252.000	0.000	534.00	10,680.00
6640	70596049	000	GROUT ABANDONMENT SEWER MAIN (18 IN)	LF	30.000	397.000	0.000	397.00	11,910.00
6645	70596050	000	GROUT ABANDONMENT SEWER MAIN (24 IN)	LF	50.000	37.000	0.000	37.00	1,850.00
6815	96086013		UNIQUE CHANGE ORDER ITEM 13 RPLCMNT 3 SECTNS- WL ADJ TO NBFR N of TPC PKWY-DUE2 CONFLICT	DOL	550,753.110	0.000	1.000	1.00	550,753.11
6835	96066026		FORCE ACCOUNT ID 26 FA26 MODIFIED SS LINE B BYPASS-ADDITIONAL COST	DOL	1.000	0.000	100,669.420	100,669.42	100,669.42
6840	96066027		FORCE ACCOUNT ID 27 FA27 EXISTING VIA MH REMOVE & REPLACE WITH PLANNED MH	DOL	1.000	0.000	6,781.930	6,781.93	6,781.93

Category Subtotal \$2,759,582.46

PROJECT NH 2017(592) CONTROL 025304146

CATEGORY 001 DESCRIPTION ROADWAY ITEMS (FEDERAL PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0085	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.980	140.000	0.000	0.000	0.00
0115	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.180	137,727.000	0.000	0.000	0.00
0130	01696007	000	SOIL RETENTION BLANKETS (CL 2) (TY G)	SY	5.950	7,985.000	0.000	0.000	0.00
0135	02476053	000	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	32.210	87,115.000	-87,115.000	0.000	0.00
0140	02606002	000	LIME (HYDRATED LIME (SLURRY))	TON	140.000	798.000	0.000	0.000	0.00
0145	02606027	000	LIME TRT (EXST MATL)(8")	SY	2.000	53,217.000	0.000	0.000	0.00
0165	03166193	000	AGGR(TY-D GR-5 SAC-B)	CY	150.000	88.000	-88.000	0.000	0.00
0175	03406138	000	D-GR HMA(SQ) TY-D PG76-22	TON	90.000	379.000	0.000	0.000	0.00
0187	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C PG64-22 Penalty	DOL	-1.000	1,000.000	0.000	0.000	0.00
0191	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 (Level-Up) Bonus	DOL	1.000	1,000.000	0.000	0.000	0.00
0192	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 (Level-Up) Penalty	DOL	-1.000	1,000.000	0.000	0.000	0.00
0193	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 (Level-Up) Bonus	DOL	1.000	1,000.000	0.000	0.000	0.00
0194	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-D PG64-22 (Level-Up) Penalty	DOL	-1.000	1,000.000	0.000	0.000	0.00

0200	03516015	000	FLEXIBLE PAVEMENT STRUCTURE REPAIR(24")	SY	135.000	500.000	0.000	0.000	0.00
0235	04006006	000	CUT & RESTORING PAV	SY	107.040	3,296.000	-3,296.000	0.000	0.00
0255	04166002	000	DRILL SHAFT (24 IN)	LF	78.840	1,335.000	-1,335.000	0.000	0.00
0320	04206007	000	CL A CONC (FLUME)	CY	1,679.500	2.000	-2.000	0.000	0.00
0350	04236003	000	RETAINING WALL (TEMP WALL)	SF	13.290	21,189.000	-21,189.000	0.000	0.00
0375	04326006	000	RIPRAP (CONC)(CL B)	CY	315.000	2.500	0.000	0.000	0.00
0390	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	125.000	165.000	0.000	0.000	0.00
0395	04326043	000	RIPRAP(CONC)(SIGN MOUNTS)(CL B)	CY	450.000	73.700	3.000	0.000	0.00
0405	04426004	000	STR STEEL (ROLLED BEAM)	LB	1.000	151,175.000	-151,175.000	0.000	0.00
0425	04506042	000	RAIL (TY PR1)	LF	58.500	2,193.000	-2,193.000	0.000	0.00
0635	04656075	000	INLET (COMPL)(PSL)(RC)(5FTX6FT)	EA	4,870.230	1.000	-1.000	0.000	0.00
0770	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	914.240	1.000	0.000	0.000	0.00
0810	04796001	000	ADJUSTING MANHOLES	EA	1,478.770	1.000	0.000	0.000	0.00
0815	04796002	000	ADJUSTING INLETS	EA	1,764.750	2.000	0.000	0.000	0.00
0890	05066006	003	ROCK FILTER DAMS (INSTALL) (TY 1)	CY	21.000	200.000	0.000	0.000	0.00
0915	05066036	003	SANDBAGS FOR EROSION CONTROL (6")	LF	5.000	2,150.000	0.000	0.000	0.00
1100	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	915.000	12.000	-12.000	0.000	0.00
1116	05456001		CRASH CUSH ATTEN (INSTL)	EA	7,580.060	0.000	1.000	0.000	0.00
			CO 007 Reference Summary of Traffic Control Sheet 62						
1117	05456001		CRASH CUSH ATTEN (INSTL)	EA	23,176.900	0.000	2.000	0.000	0.00
			CO 007 Reference Summary of Traffic Control Sheet 62						
1170	06106116	000	IN RD IL (TY SA) 20S-4 (150W EQ) LED	EA	2,200.000	1.000	-1.000	0.000	0.00
1181	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	6,829.620	0.000	1.000	0.000	0.00
			610-6136 IN Rd IL (TY SP) 28S-4 (250W EQ LED)-Added Cost						
1215	06106284	000	IN RD IL (TY SA) 50T-4 (400W EQ) LED	EA	2,600.000	2.000	-2.000	0.000	0.00
1225	06106327	000	IN RD IL (TY SA) 16S-4 (150W EQ) LED	EA	2,400.000	1.000	-1.000	0.000	0.00
1401	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	811.320	0.000	3.000	0.000	0.00
			CO 007 Reference Summary of Small Signs Sheet 131						
1411	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	825.410	0.000	2.000	0.000	0.00
			CO 007 Reference Summary of Small Signs Sheet 131						
1525	06506079	000	INS OH SN SUP(70 FT BRDG)	EA	32,100.000	2.000	-2.000	0.000	0.00
1575	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	46.000	34.000	-1.000	0.000	0.00
1585	06586042	000	INSTL DEL ASSM (D-DY)SZ 1(F LX)SRF	EA	65.000	34.000	0.000	0.000	0.00
1595	06586058	000	INSTL OM ASSM (OM-3C)(FLX)SRF	EA	238.000	5.000	0.000	0.000	0.00
1695	06626110	000	WK ZN PAV MRK SHT TERM (TAB)TY Y	EA	1.000	1,633.000	0.000	0.000	0.00
1700	06626111	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	0.500	2,912.000	0.000	0.000	0.00
2010	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.300	9,090.000	0.000	0.000	0.00
2105	30006003	000	CAM (ASPHALT) PG(76-22)	TON	113.000	61.000	-8.000	0.000	0.00
2110	30006004	000	CAM (AGGREGATE)	TON	113.000	697.000	-109.000	0.000	0.00
2115	40516001	000	SOUND WALL	SF	32.470	31,227.000	-31,277.000	0.000	0.00
2195	60196003	000	PREFB PV MK W/WNTY TY B(W)4"(BRK)CNTST	LF	10.000	188.000	0.000	0.000	0.00
2265	61206001	000	DEAD END ROADWAY BARRICADE	LF	150.000	100.000	0.000	0.000	0.00
6685	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	3,135.000	0.000	4.000	0.000	0.00
			0688-6003 PED DETECTOR CONTROLLER UNIT						
6890	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	17,000.000	0.000	1.000	0.000	0.00
			CO 007						
6895	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	4,411.480	0.000	0.000	0.000	0.00
			ITS POLE (8FT) (COSS/OSB)						

CATEGORY 002 DESCRIPTION ROADWAY ITEMS (FEDERAL NON-PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2340	07306106	000	STRIP MOWING	CYC	800.000	12.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION SBWB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2470	04006005	000	CEM STABIL BKFL	CY	32.000	5.600	-5.600	0.000	0.00
2570	05456001	000	CRASH CUSH ATTEN (IN STL)	EA	11,357.450	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION WBNB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2825	04006005	000	CEM STABIL BKFL	CY	32.000	58.200	-58.200	0.000	0.00
2915	05456001	000	CRASH CUSH ATTEN (IN STL)	EA	11,357.450	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION EBNB Direct Connector

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3080	05456001	000	CRASH CUSH ATTEN (IN STL)	EA	11,357.450	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION NB 281 Overpass @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3155	04006005	000	CEM STABIL BKFL	CY	32.000	241.900	-241.900	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION SB 281 Overpass @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3275	04006005	000	CEM STABIL BKFL	CY	32.000	196.800	-196.800	0.000	0.00
Category Subtotal									0.00

CATEGORY 009 DESCRIPTION NB 281 Overpass @ Encino

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

3395	04006005	000	CEM STABIL BKFL	CY	32.000	253.200	-253.200	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 010 DESCRIPTION SB 281 Overpass @ Encino

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3515	04006005	000	CEM STABIL BKFL	CY	32.000	253.100	-253.100	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 011 DESCRIPTION NB 281 Overpass @ Evans

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3635	04006005	000	CEM STABIL BKFL	CY	32.000	257.900	-257.900	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 012 DESCRIPTION SB 281 Overpass @ Evans

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3755	04006005	000	CEM STABIL BKFL	CY	32.000	213.200	-213.200	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 013 DESCRIPTION SB 281 Underpass @ Park & Ride

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3875	04036001	000	TEMPORARY SPL SHORING	SF	15.000	4,551.000	0.000	0.000	0.00
3935	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	69.000	-69.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 014 DESCRIPTION Park & Ride Overpass

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4025	04006005	000	CEM STABIL BKFL	CY	32.000	260.700	-260.700	0.000	0.00
4026	04006005		CEM STABIL BKFL	CY	36.800	0.000	44.780	0.000	0.00
			CEM STABIL BKFL added @ new rate per Item 4						
4085	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	315.000	0.000	0.000	0.00
4090	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	60.000	0.000	0.000	0.00
4100	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	11,357.450	2.000	0.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 015 DESCRIPTION NB 281 Overpass @ Stone Oak

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4175	04006005	000	CEM STABIL BKFL	CY	32.000	271.500	-271.500	0.000	0.00

CATEGORY 016 DESCRIPTION SB 281 Overpass @ Stone Oak Category Subtotal 0.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4300	04006005	000	CEM STABIL BKFL	CY	32.000	271.500	-271.500	0.000	0.00

Category Subtotal 0.00

CATEGORY 017 DESCRIPTION NB US 281 Ent Ramp @ Redland

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4425	04006005	000	CEM STABIL BKFL	CY	32.000	88.200	-88.200	0.000	0.00
4430	04036001	000	TEMPORARY SPL SHORING	SF	15.000	1,070.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 018 DESCRIPTION NB 281 Overpass @ Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4560	04006005	000	CEM STABIL BKFL	CY	32.000	70.000	-70.000	0.000	0.00
4561	04006005		CEM STABIL BKFL CEM STABIL BKFL added @ New Rate per Item 4	CY	36.800	0.000	225.160	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION SB 281 Overpass @ Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4690	04006005	000	CEM STABIL BKFL	CY	32.000	61.000	-61.000	0.000	0.00
4691	04006005		CEM STABIL BKFL CEM STABIL BKFL added @ new rate per Item 4	CY	36.800	0.000	187.080	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION NB 281 FRT RD over Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4820	04006005	000	CEM STABIL BKFL	CY	32.000	31.000	-31.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION SB 281 FRT RD over Mud Creek

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4965	04006005	000	CEM STABIL BKFL	CY	32.000	44.000	-44.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 DESCRIPTION BRIDGE CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5115	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18" Item 416.5.1.1 Pay by the LF	DOL	120.570	1.000	0.000	0.000	0.00
5116	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18" Item 416.5.1.1 Pay by the LF	DOL	131.050	1.000	0.000	0.000	0.00
5118	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 24"Item 416.5.1.1 Pay by the LF	DOL	98.550	1.000	0.000	0.000	0.00
5123	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 42"Item 416.5.1.1 Pay by the LF	DOL	192.170	1.000	0.000	0.000	0.00
5124	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 42"Item 416.5.1.1 Pay by the LF	DOL	208.880	1.000	0.000	0.000	0.00
5125	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48"Item 416.5.1.1 Pay by the LF	DOL	250.640	1.000	0.000	0.000	0.00
5126	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48"Item 416.5.1.1 Pay by the LF	DOL	272.440	1.000	0.000	0.000	0.00
5129	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 96"Item 416.5.1.1 Pay by the LF	DOL	996.650	1.000	0.000	0.000	0.00
5130	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 96"Item 416.5.1.1 Pay by the LF	DOL	1,083.310	1.000	0.000	0.000	0.00
5131	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 108"Item 416.5.1.1 Pay by the LF	DOL	1,266.940	1.000	0.000	0.000	0.00
5132	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 108"Item 416.5.1.1 Pay by the LF	DOL	1,377.110	1.000	0.000	0.000	0.00
5134	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 120"Item 416.5.1.1 Pay by the LF	DOL	1,684.700	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 024 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7000	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
7005	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
7010	96026002		PAYMENT ADJUSTMENT-NEG	DOL	1.000	246,124.830	0.000	0.000	0.00
7025	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
7040	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
7045	95016003		RUC DAMAGE ONLY Phase 1 NB "A" pay by the hour	DOL	-12,300.000	1.000	0.000	0.000	0.00
7050	95016003		RUC DAMAGE ONLY Phase 1 NB "B" pay by the hour	DOL	-1,600.000	1.000	0.000	0.000	0.00
7055	95016003		RUC DAMAGE ONLY Phase 1 SB "A" pay by the hour	DOL	-19,000.000	1.000	0.000	0.000	0.00
7060	95016003		RUC DAMAGE ONLY Phase 1 SB "B" pay by the hour	DOL	-3,200.000	1.000	0.000	0.000	0.00
7065	95016003		RUC DAMAGE ONLY Phase 2 NB "A" pay by the hour	DOL	-10,400.000	1.000	0.000	0.000	0.00
7070	95016003		RUC DAMAGE ONLY Phase 2 NB "B" pay by the hour	DOL	-3,100.000	1.000	0.000	0.000	0.00

7075	95016003	RUC DAMAGE ONLY Phase 2 SB "A" pay by the hour	DOL	-14,700.000	1.000	0.000	0.000	0.00
7080	95016003	RUC DAMAGE ONLY Phase 2 SB "B" pay by the hour	DOL	-4,500.000	1.000	0.000	0.000	0.00
7085	95016003	RUC DAMAGE ONLY LP 1604 WB & EB One Lane Closed "A & B" pay by the hour	DOL	-10,700.000	1.000	0.000	0.000	0.00
7090	95016003	RUC DAMAGE ONLY LP 1604 WB & EB One Lane Closed "C" pay by the hour	DOL	-1,100.000	1.000	0.000	0.000	0.00
7095	95016003	RUC DAMAGE ONLY LP 1604 WB "A" & EB "B" Full Closure pay by the hour	DOL	-64,600.000	1.000	0.000	0.000	0.00
7100	95016003	RUC DAMAGE ONLY LP 1604 WB "B" & EB "A" Full Closure pay by the hour	DOL	-25,900.000	1.000	0.000	0.000	0.00
7105	95016003	RUC DAMAGE ONLY LP 1604 WB "C" Full Closure pay by the hour	DOL	-2,600.000	1.000	0.000	0.000	0.00
7110	95016003	RUC DAMAGE ONLY LP 1604 EB "C" Full Closure pay by the hour	DOL	-6,500.000	1.000	0.000	0.000	0.00
7115	95016003	RUC DAMAGE ONLY US 281 NB "A" & SB "B" Full Closure pay by the hour	DOL	-42,100.000	1.000	0.000	0.000	0.00
7120	95016003	RUC DAMAGE ONLY US 281 NB "B" & SB "A" Full Closure pay by the hour	DOL	-67,600.000	1.000	0.000	0.000	0.00
7130	95016003	RUC DAMAGE ONLY US 281 NB "C" Full Closure pay by the hour	DOL	-6,800.000	1.000	0.000	0.000	0.00
7135	95016003	RUC DAMAGE ONLY US 281 SB "C" Full Closure pay by the hour	DOL	-4,200.000	1.000	0.000	0.000	0.00
7140	96046002	CONTRACTOR FORCE ACCOUNT 2 Utility Pole Bracing	DOL	1.000	1,000.000	0.000	0.000	0.00
7141	96046003	CONTRACTOR FORCE ACCOUNT 3 CPS De-Energizing Electric Lines	DOL	1.000	1,000.000	0.000	0.000	0.00
7150	96046003	CONTRACTOR FORCE ACCOUNT 3 Void Mitigation Notes PS 2599	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 1602(378) CONTROL 025304151
 CATEGORY 001 DESCRIPTION U-NUMBER 14895 ATT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5605	61656053	000	12'X6'X7' PRECAST SLOTTED MH (TELE)	EA	30,000.000	2.000	0.000	0.000	0.00
5610	61656054	000	12'X6'X7' CAST-IN-PLACE MH (TELE)	EA	30,000.000	3.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION U-NUMBER 14853 CPS GAS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5710	04006006	000	CUT & RESTORING PAV	SY	107.040	333.000	-333.000	0.000	0.00
5805	70926004	000	GROUT ABANDONMENT GAS MAIN (8)	LF	50.000	506.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION U-NUMBER 14898 MCI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5885	62286001	000	PLACE CONDUIT 2" HDPE WITH BACKFILL	LF	90.000	2,383.000	-2,383.000	0.000	0.00
5890	62286002	000	PLACE MANHOLE CONCRETE 4'X4'X4'	EA	3,900.000	2.000	-2.000	0.000	0.00
5895	62286003	000	PROVIDE CONCRETE MANHOLE(MCI) 4'X4'X4'	EA	7,200.000	2.000	-2.000	0.000	0.00
6655	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	10,510.500	0.000	1.000	0.000	0.00
NON-FEDERAL PARTICIPATING-CO002-SAWS CONTINGENCY									

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6175	70586060	000	WATER MAIN BREAKS LEAK REPAIR	EA	8,000.000	2.000	0.000	0.000	0.00
6180	70586061	000	WATER SERVICE LINE BREAKS LEAK REPAIR	EA	2,500.000	2.000	0.000	0.000	0.00
6210	70586067	000	30X24 TEE CUT IN	EA	35,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION U-NUMBER 14851 SAWS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6600	70596036	000	SAN SWR PT REPAIRS AND OBSTRUCT REMOV	EA	7,500.000	2.000	0.000	0.000	0.00
6650	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	10,510.500	0.000	1.000	0.000	0.00
FEDERAL PARTICIPATING -CO002-SAWS CONTINGENCY									

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$215,515,816.37

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	75,000.000	200.71	205.910	15,443,250.00
01056048	000	REMOVING STAB BASE & ASPH PAV (4"-11")	SY	2.680	207,585.00	195,039.200	522,705.06
01106001	000	EXCAVATION (ROADWAY)	CY	12.470	486,324.00	494,595.920	6,167,611.15
01106001		EXCAVATION (ROADWAY)	CY	17.580	486,324.00	42,036.000	738,992.88
		CO 007 Reference Summary of Earthwork Sheet 79 & 80					
01106002	000	EXCAVATION (CHANNEL)	CY	13.350	2,021.00	2,021.000	26,980.35
01106003	000	EXCAVATION (SPECIAL)	CY	14.200	1,236.00	1,236.000	17,551.20
01326004	000	EMBANKMENT (FINAL)(DENS CONT)(TY B)	CY	9.000	1,005,190.00	996,660.920	8,969,948.28
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	16.000	240,232.00	281,539.000	4,504,624.00
01606008	000	FURNISHING AND PLACING TOPSOIL (12")	SY	4.190	1,809.00	1,809.000	7,579.71
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.980	234,015.00	186,857.100	369,977.06
01616017		COMPOST MANUF TOPSOIL (4")	SY	3.150	234,015.00	20,177.000	63,557.55
		CO 007 Revised Price Justified					
01626002	000	BLOCK SODDING	SY	3.500	234,015.00	115,687.740	404,907.10
01626002		BLOCK SODDING	SY	3.550	234,015.00	13,232.330	46,974.77
		CO 007 Reference Summary of Hardscape Sheet 81					
01646011	000	BROADCAST SEED (TEMP) (COOL)	SY	0.180	137,727.00	7,362.040	1,325.17
01686001	000	VEGETATIVE WATERING	MG	18.000	5,082.00	9,492.880	170,871.84
02476053	000	FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	32.210	0.00	0.000	0.01
02476053		FL BS (CMP IN PLC)(TYD GR1-2)(FNAL POS)	CY	33.820	0.00	45,083.990	1,524,740.54
		FL BS (CMP IN PLC)(TY D GR 1-2)-CO 41 MATERIAL COST INCREASE					
02756001	000	CEMENT	TON	134.610	3,051.00	201.790	27,162.95
02756003	000	CEMENT TREAT (NEW BASE) (6")	SY	2.550	269,576.00	4,762.000	12,143.10
03106009	000	PRIME COAT (MC-30)	GAL	3.800	146,443.00	52,581.000	199,807.80
03166191		AGGR(TY-D GR-4 SAC-B)	CY	150.000	0.00	102.630	15,394.50
		CO 36, VRX RFI 459					
03166413	000	ASPH(AC-15P, HFRS-2P OR CRS-2P)	GAL	3.300	3,080.00	3,720.000	12,276.00
03416008	000	D-GR HMA TY-B PG64-22	TON	65.000	54,745.00	66,700.340	4,335,522.10
03416008		D-GR HMA TY-B PG64-22	TON	72.110	54,745.00	60,335.110	4,350,764.78
03416022	000	D-GR HMA TY-C PG64-22	TON	68.000	24,385.00	30,461.070	2,071,352.76
03416022		D-GR HMA TY-C PG64-22	TON	78.750	24,385.00	840.180	66,164.17
		CO 007 New Justified Price Increase					
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	3,000.00	2,310.910	-2,310.91
		D-GR HMA TY-B PG64-22 Penalty					
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	3,000.00	30,963.580	30,963.58
		D-GR HMA TY-B PG64-22 Bonus					
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	4,000.00	48,330.200	-48,330.20
		D-GR HMA TY-B PG64-22 Penalty					
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,000.00	21,797.960	21,797.96
		D-GR HMA TY-B PG64-22 Bonus					
03416062	000	D-GR HMA TY-D PG64-22(LEVEL-UP)	TON	73.000	14,946.00	289.920	21,164.16
03466014	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	106.000	36,177.00	35,456.802	3,758,421.01
03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	13,438.160	-13,438.16

03466043		Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Penalty PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	86,278.150	86,278.15
03466044		Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Bonus PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	124,245.490	-124,245.49
03466044		Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Penalty PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	68,305.920	68,305.92
03546045	000	Stone-MTRX-ASPH SMA-D SAC-A PG 76-22 Bonus PLANE ASPH CONC PAV (2")	SY	0.800	122,707.00	99,657.420	79,725.94
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	48.000	266,907.00	265,135.360	12,726,497.28
03606006		CONC PVMT (CONT REINF - CRCP) (12")	SY	60.010	266,907.00	12,674.000	760,566.74
04006005	000	CO 007 Revised Price due to material cost increase CEM STABIL BKFL	CY	32.000	40,149.00	425.360	13,611.51
04006005		CEM STABIL BKFL	CY	36.800	40,149.00	23,871.894	878,485.69
04006006	000	CEM STABIL BKFL added @ New Rate per Item 4 CUT & RESTORING PAV	SY	107.040	0.00	0.000	0.00
04006006		CUT & RESTORING PAV	SY	153.480	0.00	2,776.170	426,086.57
04016001	000	CO 08-Add 8in Cut & Restore Depth of HMA @ new price FLOWABLE BACKFILL	CY	119.100	534.00	1,324.160	157,707.47
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.160	28,906.00	29,096.500	62,848.44
04036001	000	TEMPORARY SPL SHORING	SF	15.000	121,156.00	109,349.590	1,640,243.85
04116001	000	ROCK NAIL ANCHORS	LF	14.030	17,066.00	16,521.000	231,789.63
04166001	000	DRILL SHAFT (18 IN)	LF	104.840	90.00	92.460	9,693.51
04166002	000	DRILL SHAFT (24 IN)	LF	78.840	981.00	1,029.290	81,149.21
04166003	000	DRILL SHAFT (30 IN)	LF	87.900	1,171.00	1,462.670	128,568.71
04166004	000	DRILL SHAFT (36 IN)	LF	191.670	8,710.00	8,931.630	1,711,925.52
04166004		DRILL SHAFT (36 IN)	LF	439.620	8,710.00	75.000	32,971.50
04166005	000	CO 007 Revised Price Increase DRILL SHAFT (42 IN)	LF	167.100	4,288.00	4,228.180	706,528.89
04166006	000	DRILL SHAFT (48 IN)	LF	217.950	3,492.50	3,507.090	764,370.27
04166008	000	DRILL SHAFT (60 IN)	LF	658.580	1,394.00	1,550.300	1,020,996.59
04166008		DRILL SHAFT (60 IN)	LF	1,380.850	1,394.00	45.000	62,138.25
04166015	000	CO 007 Reference Summary of Overhead Signs Sheet 132 DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	130.000	182.00	168.000	21,840.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	240.000	91.50	17.000	4,080.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	570.000	78.00	97.500	55,575.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	320.000	571.00	529.000	169,280.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	360.000	16.00	16.000	5,760.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	430.000	95.00	95.000	40,850.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	490.000	119.00	140.000	68,600.00
04166038	000	DRILL SHAFT (108 IN)	LF	1,101.690	574.00	621.180	684,347.79
04166047	000	DRILL SHAFT (96 IN)	LF	866.650	245.00	254.550	220,605.76
04166051	000	DRILL SHAFT (120 IN)	LF	1,347.760	138.00	147.160	198,336.37
04206002	000	CL A CONC (MISC)	CY	400.000	100.00	3.000	1,200.00
04206003	000	CL A CONC (MISC)	SY	72.000	1,499.00	382.090	27,510.48
04206012	000	CL B CONC (MISC)	CY	500.000	27.00	73.000	36,500.00
04206013	000	CL C CONC (ABUT)	CY	839.290	950.00	967.200	811,761.28
04206029	000	CL C CONC (CAP)	CY	568.210	3,179.90	3,180.200	1,807,021.45
04206031	000	CL C CONC (CAP)(MASS)	CY	584.790	3,785.40	3,785.500	2,213,722.55
04206037	000	CL C CONC (COLUMN)	CY	904.730	1,599.80	1,614.300	1,460,505.65

CONTRACT ID	025304146	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
04206039	000	CL C CONC (COLUMN)(MASS)	CY	542.820	5,134.50	4,798.200	2,604,558.92
04206045	000	CL C CONC (FOOTING)(MASS)	CY	496.540	3,070.60	3,130.000	1,554,170.20
04206049	000	CL C CONC (CRASHWALL)	CY	800.000	40.40	40.400	32,320.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	299.600	1,044.00	1,604.010	480,561.40
04206068	000	CL C CONC (SIGN COLUMN)	CY	951.810	905.70	991.800	944,005.17
04206074	000	CL C CONC (MISC)	CY	760.270	3,377.00	3,302.430	2,510,738.49
04206100	000	CL F CONC (FOOTING)(MASS)	CY	568.870	315.00	315.000	179,194.06
04226001	000	REINF CONC SLAB	SF	12.130	537,221.00	537,222.000	6,516,502.86
04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	6.810	53,230.00	53,230.000	362,496.30
04226011	000	BRIDGE MEDIAN	SF	15.520	239.00	239.000	3,709.28
04226013	000	BRIDGE SIDEWALK	SF	9.370	3,288.00	3,288.000	30,808.56
04226015	000	APPROACH SLAB	CY	369.050	2,098.00	2,110.340	778,820.98
04236001	000	RETAINING WALL (MSE)	SF	32.450	437,204.00	461,042.000	14,960,812.91
04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	55.680	20,339.00	15,831.760	881,512.41
04236015	000	RETAINING WALL (SPECIAL)	SF	76.700	23,176.00	23,176.000	1,777,599.21
04236023	000	RETAINING WALL (ROCK NAILED)(FACIA)	SF	35.430	20,844.00	20,844.000	738,502.91
04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	105.000	6,225.40	6,225.400	653,667.00
04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	115.000	5,395.20	5,395.200	620,448.00
04256038	000	PRESTR CONC GIRDER (TX46)	LF	103.000	19,742.40	19,742.400	2,033,467.20
04256039	000	PRESTR CONC GIRDER (TX54)	LF	106.000	38,244.20	38,244.230	4,053,888.38
04326001	000	RIPRAP (CONC)(4 IN)	CY	294.500	1,803.90	1,214.340	357,623.18
04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	399.60	339.800	135,920.00
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	315.000	943.00	287.070	90,427.05
04326023	000	RIPRAP (STONE COMMON)(DRY)(8 IN)	CY	95.000	2,359.00	2,264.350	215,113.25
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	328.750	1,241.20	971.940	319,525.29
04346007	000	ELASTOMERIC BEARING (EE5)	EA	2,712.690	4.00	4.000	10,850.76
04346009	000	ELASTOMERIC BEARING (EE7)	EA	2,712.760	8.00	8.000	21,702.08
04346017	000	ELASTOMERIC BEARING (EF7)	EA	2,712.690	4.00	4.000	10,850.76
04346024	000	ELASTOMERIC BEARING (E5)	EA	2,712.760	8.00	8.000	21,702.08
04346026	000	ELASTOMERIC BEARING (E7)	EA	2,712.690	4.00	4.000	10,850.76
04346027	000	ELASTOMERIC BEARING (E8)	EA	2,712.690	4.00	4.000	10,850.76
04346035	000	ELASTOMERIC BEARING (F7)	EA	2,712.690	4.00	4.000	10,850.76
04346036	000	ELASTOMERIC BEARING (F8)	EA	2,712.760	8.00	8.000	21,702.08
04346037	000	ELASTOMERIC BEARING (F9)	EA	2,712.690	4.00	4.000	10,850.76
04346040	000	SLIDING ELASTOMERIC BEARING (ES 3)	EA	2,712.690	4.00	4.000	10,850.76
04346043	000	SLIDING ELASTOMERIC BEARING (ES 6)	EA	2,712.760	8.00	8.000	21,702.08
04346111	000	ELASTOMERIC BEARING(EE4)	EA	2,712.690	4.00	4.000	10,850.76
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	3,944,133.00	3,944,133.000	4,930,166.26
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	14.720	360.00	360.000	5,299.20
04506014	000	RAIL (TY T551)	LF	44.580	2,280.00	1,075.750	47,956.94
04506023	000	RAIL (TY SSTR)	LF	43.000	67,989.00	71,156.080	3,059,711.44
04506030	000	RAIL (TY C221)	LF	75.480	1,172.00	830.000	62,648.40
04506043	000	RAIL (TY PR2)	LF	73.240	2,125.00	1,736.000	127,144.64
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.340	280.00	340.000	15,755.60
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	76.840	2,964.00	2,964.000	227,753.76
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	113.520	174.00	174.000	19,752.48
04546011	000	ARMOR JOINT (MOD)	LF	138.830	127.00	127.000	17,631.41
04606002	000	CMP (GAL STL 18 IN)	LF	58.330	3,236.00	4,090.000	238,569.70
04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	251.460	444.00	444.000	111,648.24

CONTRACT ID	025304146	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	284.230	330.00	330.000	93,795.90
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	292.400	77.00	77.000	22,514.80
04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	338.950	960.00	960.000	325,392.00
04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	695.160	1,248.00	1,248.000	867,559.68
04626018	000	CONC BOX CULV (7 FT X 7 FT)	LF	714.680	1,856.00	1,856.000	1,326,446.08
04626019	000	CONC BOX CULV (8 FT X 4 FT)	LF	414.170	365.00	365.000	151,172.05
04626022	000	CONC BOX CULV (8 FT X 7 FT)	LF	504.600	2,688.00	2,688.000	1,356,364.80
04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	611.670	12.00	12.000	7,340.04
04626030	000	CONC BOX CULV (10 FT X 6 FT)	LF	765.350	400.00	400.000	306,140.00
04626031	000	CONC BOX CULV (10 FT X 7 FT)	LF	1,093.320	162.00	162.000	177,117.84
04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	654.050	1,303.00	1,331.000	870,540.55
04626034	000	CONC BOX CULV (10 FT X 10 FT)	LF	730.960	228.00	228.000	166,658.88
04646003	000	RC PIPE (CL III)(18 IN)	LF	58.700	13,970.00	14,442.300	847,763.01
04646005	000	RC PIPE (CL III)(24 IN)	LF	76.540	13,872.00	14,715.000	1,126,286.10
04646007	000	RC PIPE (CL III)(30 IN)	LF	90.940	4,866.00	5,241.500	476,662.01
04646008	000	RC PIPE (CL III)(36 IN)	LF	115.800	3,550.00	3,723.000	431,123.40
04646009	000	RC PIPE (CL III)(42 IN)	LF	157.440	1,059.00	1,064.000	167,516.16
04646010	000	RC PIPE (CL III)(48 IN)	LF	197.010	645.00	650.000	128,056.50
04646011	000	RC PIPE (CL III)(54 IN)	LF	390.340	73.00	73.000	28,494.82
04646028	000	RC PIPE (CL V)(42 IN)	LF	219.760	555.00	555.000	121,966.80
04646029	000	RC PIPE (CL V)(48 IN)	LF	288.650	335.00	335.000	96,697.75
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,086.020	60.00	60.000	185,161.20
04656003	000	MANH (COMPL)(PRM)(60IN)	EA	3,666.020	43.00	44.000	161,304.88
04656004	000	MANH (COMPL)(PRM)(72IN)	EA	4,531.230	17.00	19.000	86,093.37
04656005	000	JCTBOX(COMPL)(PJB)(3FTX3FT)	EA	2,489.530	1.00	2.000	4,979.06
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	3,581.380	9.00	13.000	46,557.94
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,045.250	7.00	6.000	24,271.50
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	3,765.070	5.00	5.000	18,825.35
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,457.900	16.00	22.000	98,073.80
04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	5,689.430	2.00	3.000	17,068.29
04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	3,438.780	8.00	8.000	27,510.24
04656030	000	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	3,978.790	2.00	2.000	7,957.58
04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	4,378.780	12.00	10.000	43,787.80
04656045	000	INLET (COMPL)(PMBD)(4FT)	EA	3,668.780	144.00	165.000	605,348.70
04656048	000	INLET (COMPL)(POD)(FG)(3FTX3FT)	EA	3,549.430	2.00	1.000	3,549.43
04656053	000	INLET (COMPL)(POD)(SFG)(3FTX5FT)	EA	4,020.230	1.00	1.000	4,020.23
04656074	000	INLET (COMPL)(PSL)(RC)(5FTX5FT)	EA	4,769.430	2.00	2.000	9,538.86
04656076	000	INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	5,769.830	4.00	3.000	17,309.49
04656077	000	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	8,301.550	1.00	2.000	16,603.10
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,884.700	73.00	66.000	256,390.20
04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	4,479.740	13.00	15.000	67,196.10
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,494.700	27.00	25.000	112,367.50
04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	4,759.700	33.00	19.000	90,434.30
04656134	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	4,889.780	7.00	8.000	39,118.24
04656140	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	6,409.430	2.00	2.000	12,818.86
04656143	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	8,619.430	2.00	3.000	25,858.29
04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	4,504.780	7.00	6.000	27,028.68
04656148	000	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,198.780	10.00	19.000	79,776.82
04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	5,034.780	7.00	10.000	50,347.80

04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	5,709.750	10.00	7.000	39,968.25
04656235	000	INLET (COMPL)(RWI)(TY I)	EA	4,369.690	98.00	99.000	432,599.31
04656284	000	MANHOLE (COMPL)(SPECIAL)	EA	4,991.970	1.00	1.000	4,991.97
04666055	000	HEADWALL (CH - FW - 45) (DIA= 42 IN)	EA	6,452.230	1.00	1.000	6,452.23
04666099	000	HEADWALL (CH - PW - 0) (DIA= 30 IN)	EA	4,024.940	1.00	1.000	4,024.94
04666102	000	HEADWALL (CH - PW - 0) (DIA= 42 IN)	EA	6,975.770	1.00	1.000	6,975.77
04666169	000	WINGWALL (FW - S) (HW=8 FT)	EA	9,594.960	1.00	1.000	9,594.96
04666170	000	WINGWALL (FW - S) (HW=9 FT)	EA	12,176.890	1.00	1.000	12,176.89
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	37,993.140	2.00	2.000	75,986.28
04666173	000	WINGWALL (PW - 1) (HW=12 FT)	EA	32,871.490	1.00	1.000	32,871.49
04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	58,758.450	1.00	1.000	58,758.46
04666182	000	WINGWALL (PW - 1) (HW=7 FT)	EA	8,807.870	1.00	1.000	8,807.87
04666183	000	WINGWALL (PW - 1) (HW=8 FT)	EA	12,461.670	2.00	2.000	24,923.34
04676150	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (C)	EA	5,478.660	2.00	2.000	10,957.32
04676345	000	SET (TY II) (18 IN) (CMP) (4: 1) (C)	EA	913.680	7.00	8.000	7,309.44
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	913.680	7.00	7.000	6,395.76
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,088.650	5.00	3.000	3,265.95
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,252.270	2.00	3.000	3,756.81
04676418	000	SET (TY II) (30 IN) (RCP) (3: 1) (P)	EA	1,274.020	2.00	2.000	2,548.04
04676462	000	SET (TY II) (42 IN) (RCP) (3: 1) (P)	EA	2,975.340	1.00	1.000	2,975.34
04716003	000	GRATE & FRAME	EA	1,120.980	15.00	7.000	7,846.86
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,435.620	34.00	34.000	82,811.08
04746005	000	SLOT DRAIN (GAL STL) (18 IN)	LF	303.210	30.00	30.000	9,096.30
04796006	000	ADJUSTING INLET (CAP)	EA	1,509.830	6.00	5.000	7,549.15
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	32.590	1,628.00	1,628.000	53,056.52
04816026	000	PIPE (PVC) (SCH 80) (12 IN)	LF	41.720	62.00	72.900	3,041.40
04966002	000	REMOV STR (INLET)	EA	637.000	24.00	16.000	10,192.00
04966004	000	REMOV STR (SET)	EA	252.800	32.00	22.000	5,561.60
04966005	000	REMOV STR (WINGWALL)	EA	1,757.210	19.00	16.000	28,115.36
04966006	000	REMOV STR (HEADWALL)	EA	1,757.220	46.00	36.000	63,259.92
04966007	000	REMOV STR (PIPE)	LF	17.170	4,475.00	2,664.000	45,740.88
04966008	000	REMOV STR (BOX CULVERT)	LF	43.230	3,033.00	2,884.000	124,675.32
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	55,160.960	2.00	2.000	110,321.92
05006001	000	MOBILIZATION	LS	11,150,000.000	1.00	1.000	11,150,000.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	75,000.000	43.00	47.000	3,525,000.00
05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.500	1,088.00	1,185.000	26,662.50
05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	41.000	726.00	548.000	22,468.00
05066004	003	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	26.500	396.00	496.000	13,144.00
05066011	003	ROCK FILTER DAMS (REMOVE)	LF	12.000	1,145.00	2,229.000	26,748.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	10.500	2,172.00	2,493.434	26,181.08
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	8.500	1,470.00	2,493.434	21,194.19
05066030	003	BACKHOE WORK (EROSION & SEDMT CONT)	HR	71.740	260.00	54.000	3,873.96
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.050	19,714.00	25,979.000	53,256.95
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	6,741.00	25,979.000	12,989.50
05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	3.500	9,639.00	5,974.000	20,909.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	3,031.00	5,974.000	2,987.00
05086001	000	CONSTRUCTING DETOURS	SY	42.910	33,771.00	36,268.150	1,556,266.32
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	10.000	24,000.00	23,970.000	239,700.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	47.260	20,757.00	19,444.000	918,923.44

05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	47.140	1,140.00	1,490.000	70,238.60
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.680	18,968.00	39,800.000	146,464.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.440	20,583.00	10,860.000	69,938.40
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.380	1,220.00	760.000	5,608.80
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	3.330	22,350.00	23,760.000	79,120.80
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.660	24,492.00	19,380.000	109,690.80
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	7.260	1,160.00	1,460.000	10,599.60
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	44.850	14,844.00	14,568.000	653,374.81
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	62.940	1,195.00	2,086.000	131,292.84
05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	75.000	400.00	420.000	31,500.00
05146041	000	PERM CTB (F-SHAPE)(SPL)	LF	80.000	202.00	400.000	32,000.00
05146044	000	PERM CTB (SGL SLOPE) (TY 1) SPECIAL	LF	100.000	192.00	343.000	34,300.00
05286001	000	COLORED TEXTURED CONC (4")	SY	51.380	17,056.00	17,335.890	890,718.02
05286004	000	LANDSCAPE PAVERS	SY	55.000	331.00	1,661.000	91,355.00
05296001	000	CONC CURB (TY I)	LF	6.220	53,994.00	54,826.500	341,020.84
05296015	000	CONC CURB (TY C1)	LF	55.000	1,083.00	1,444.750	79,461.25
05296016	000	CONC CURB (TY F1)	LF	88.000	87.00	224.250	19,734.00
05296017	000	CONC CURB (TY F2)	LF	89.000	84.00	145.750	12,971.75
05296018	000	CONC CURB (TY F3)	LF	130.000	103.00	274.250	35,652.50
05296027	000	CONC CURB (TY C2)	LF	89.000	656.00	1,329.000	118,281.00
05306004	000	DRIVEWAYS (CONC)	SY	48.760	4,943.00	5,949.612	290,103.10
05316001	000	CONC SIDEWALKS (4")	SY	37.100	23,812.00	23,436.290	869,486.37
05316004	000	CURB RAMPS (TY 1)	EA	1,050.000	20.00	20.000	21,000.00
05316005	000	CURB RAMPS (TY 2)	EA	1,050.000	18.00	17.000	17,850.00
05316010	000	CURB RAMPS (TY 7)	EA	1,200.000	1.00	3.000	3,600.00
05316013	000	CURB RAMPS (TY 10)	EA	1,200.000	5.00	5.000	6,000.00
05316016	000	CURB RAMPS (TY 21)	EA	2,400.000	15.00	16.000	38,400.00
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	18.950	9,551.00	1,810.000	34,299.50
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,452.000	34.00	6.000	8,712.00
05406018	000	MTL BM GD FEN TRANS (NON - SYM)	EA	695.000	6.00	2.000	1,390.00
05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	2,231.000	40.00	3.000	6,693.00
05456001		CRASH CUSH ATTEN (INSTL)	EA	7,580.060	39.00	0.000	0.00
		CO 007 Reference Summary of Traffic Control Sheet 62					
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	11,357.450	39.00	33.000	374,795.85
05456001		CRASH CUSH ATTEN (INSTL)	EA	23,176.900	39.00	0.000	0.00
		CO 007 Reference Summary of Traffic Control Sheet 62					
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,950.000	13.00	22.000	42,900.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	800.000	29.00	28.000	22,400.00
05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	25.000	2,155.00	2,442.000	61,050.00
05506025	000	CHN LNK FNCE(PVC-COATD)(4' MESH)(INSTL)	LF	22.000	529.00	467.000	10,274.00
05506027	000	CHN LINK FNC GATE(PVC CTD)(INSTL)4'X14'	EA	1,000.000	12.00	11.000	11,000.00
05566006	000	PIPE UNDERDRAINS (TY 6) (6")	LF	18.530	27,492.00	28,554.000	529,105.63
05566008	000	PIPE UNDERDRAINS (TY 8) (6")	LF	21.050	2,687.00	2,482.000	52,246.10
05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	1,000.00	1,438.000	1,438.00
05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1,000.00	-264,762.000	-264,762.00
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	230.000	7.00	24.000	5,520.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,800.000	34.00	34.000	61,200.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,300.000	9.00	9.000	11,700.00
06106130	000	IN RD IL (TY SA) 20T-8 (250W EQ) LED	EA	1,900.000	1.00	1.000	1,900.00

06106136	000	IN RD IL (TY SP) 28S-4 (250W EQ) LED	EA	2,500.000	49.00	49.000	122,500.00
06106137	000	IN RD IL (TY SP) 28S-4-4 (250W EQ) LED	EA	3,100.000	7.00	7.000	21,700.00
06106138	000	IN RD IL (TY SP) 28S-8 (250W EQ) LED	EA	2,600.000	12.00	16.000	41,600.00
06106139	000	IN RD IL (TY SP) 28S-8-8 (250W EQ) LED	EA	3,200.000	6.00	6.000	19,200.00
06106162	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	2,000.000	9.00	9.000	18,000.00
06106262	000	IN RD IL (TY SP) 48S-8 (400W EQ) LED	EA	3,100.000	35.00	34.000	105,400.00
06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	4,300.000	50.00	51.000	219,300.00
06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	2,700.000	48.00	46.000	124,200.00
06186016	000	CONDT (PVC) (SCH 40) (1")	LF	16.000	660.00	1,794.000	28,704.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	8.140	60,076.00	66,236.000	539,161.04
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	55.000	4,310.00	4,045.000	222,475.00
06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	20.000	4,575.00	4,545.000	90,900.00
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	21.000	3,425.00	4,248.000	89,208.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	52.000	6,605.00	2,105.000	109,460.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	23.000	29,775.00	29,840.000	686,320.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	13.000	4,801.00	7,624.000	99,112.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	62.000	2,135.00	2,300.000	142,600.00
06186062	000	CONDT (RM) (3/4")	LF	20.000	1,100.00	1,145.000	22,900.00
06186064	000	CONDT (RM) (1")	LF	23.000	475.00	475.000	10,925.00
06186068	000	CONDT (RM) (1 1/2")	LF	35.000	185.00	195.000	6,825.00
06186070	000	CONDT (RM) (2")	LF	29.000	1,245.00	1,305.000	37,845.00
06186071	000	CONDT (RM) (2") (BORE)	LF	68.000	570.00	615.000	41,820.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.750	18,170.00	18,170.000	13,627.50
06206003	000	ELEC CONDR (NO.12) BARE	LF	1.200	1,100.00	1,100.000	1,320.00
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.150	2,200.00	2,200.000	2,530.00
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.090	62,500.00	61,050.000	66,544.50
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.050	122,890.00	119,550.000	125,527.50
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.300	5,560.00	5,655.000	7,351.50
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	25,395.00	22,725.000	28,406.25
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.700	10,295.00	10,130.000	17,221.00
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	2.450	3,860.00	3,740.000	9,163.00
06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.750	7,430.00	7,430.000	13,002.50
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	900.000	141.00	126.000	113,400.00
06246004	000	GROUND BOX TY B (122322)W/APRON	EA	970.000	40.00	42.000	40,740.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,100.000	19.00	37.000	40,700.00
06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	5,800.000	6.00	6.000	34,800.00
06286147	000	ELC SRV TY D 120/240 060(NS)SS(E)TP(O)	EA	4,900.000	5.00	5.000	24,500.00
06286252	000	ELC SRV TY D 120/240 100(NS)SS(N)TP(O)	EA	4,300.000	12.00	12.000	51,600.00
06366001	000	ALUMINUM SIGNS (TY A)	SF	13.000	207.00	189.000	2,457.00
06366002	000	ALUMINUM SIGNS (TY G)	SF	18.250	1,770.50	1,053.500	19,226.38
06366003	000	ALUMINUM SIGNS (TY O)	SF	18.000	10,226.00	9,881.900	177,874.20
06366008	000	REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	23.500	108.50	108.500	2,549.75
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	400.000	101.00	69.000	27,600.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	520.000	153.00	125.000	65,000.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	811.320	153.00	0.000	0.00
		CO 007 Reference Summary of Small Signs Sheet 131					
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	630.000	2.00	1.000	630.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	700.000	7.00	2.000	1,400.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	825.410	7.00	0.000	0.00

CO 007 Reference Summary of Small Signs Sheet 131

06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	740.000	10.00	8.000	5,920.00
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	890.000	2.00	2.000	1,780.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,370.000	38.00	38.000	52,060.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,435.000	3.00	3.000	4,305.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,480.000	97.00	95.000	140,600.00
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,749.820	97.00	16.000	27,997.12
		IN SM RD SN SUP&AM (RAIL MOUNT)-DIFF COST					
06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	410.000	10.00	3.000	1,230.00
06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	3.00	1.000	550.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	50.000	267.00	161.000	8,050.00
06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	295.000	2.00	2.000	590.00
06446078	000	REMOVE SM RD SN SUP&AM (SIGN ONLY)	EA	50.000	2.00	2.000	100.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.400	9,370.00	6,333.000	21,532.20
06476002	000	RELOCATE LRSA	EA	7,500.000	10.00	1.000	7,500.00
06476003	000	REMOVE LRSA	EA	520.000	12.00	9.000	4,680.00
06506027	000	INS OH SN SUP(25 FT CANT)(SPAN ONLY)	EA	10,100.000	1.00	1.000	10,100.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	29,800.000	2.00	2.000	59,600.00
06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	11,400.000	2.00	2.000	22,800.00
06506038	000	INS OH SN SUP(35 FT CANT)	EA	21,300.000	2.00	1.000	21,300.00
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	12,900.000	2.00	2.000	25,800.00
06506045	000	INS OH SN SUP(40 FT CANT)	EA	23,900.000	3.00	3.000	71,700.00
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	14,800.000	7.00	8.000	118,400.00
06506056	000	INS OH SN SUP(45 FT BRDG)(SPAN ONLY)	EA	21,100.000	2.00	2.000	42,200.00
06506066	000	INS OH SN SUP(55 FT BRDG)(SPAN ONLY)	EA	22,800.000	1.00	1.000	22,800.00
06506086	000	INS OH SN SUP(75 FT BRDG)(SPAN ONLY)	EA	28,800.000	1.00	1.000	28,800.00
06506091	000	INS OH SN SUP(80 FT BRDG)(SPAN ONLY)	EA	31,000.000	4.00	3.000	93,000.00
06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	34,800.000	3.00	3.000	104,400.00
06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	36,000.000	2.00	2.000	72,000.00
06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	38,500.000	2.00	2.000	77,000.00
06506116	000	INS OH SN SUP(105 FT BRDG)(SPAN ONLY)	EA	42,500.000	1.00	1.000	42,500.00
06506136	000	INS OH SN SUP(125 FT BRDG)(SPAN ONLY)	EA	52,100.000	1.00	2.000	104,200.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	3,800.000	3.00	3.000	11,400.00
06506205	000	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	540.000	15.00	16.000	8,640.00
06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FX)SRF	EA	65.000	40.00	40.000	2,600.00
06586050	000	INSTL OM ASSM (OM-2Z)(FX)SRF	EA	68.000	51.00	44.000	2,992.00
06586063	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2(BR)	EA	19.000	61.00	49.000	931.00
06586065	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2(BR)	EA	19.000	90.00	65.000	1,235.00
06586069	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BR)	EA	19.000	216.00	175.000	3,325.00
06586070	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BR)	EA	19.000	130.00	94.000	1,786.00
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	1.000	500.00	15,154.000	15,154.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	1.000	500.00	52,489.000	52,489.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	1.000	500.00	45,385.000	45,385.00
06626046	000	WK ZN PAV MRK REMOV (REFL) TY I-A	EA	2.480	7,149.00	5,044.000	12,509.12
06626048	000	WK ZN PAV MRK REMOV (REFL) TY I-C	EA	2.480	11,398.00	4,104.000	10,177.92
06626052	000	WK ZN PAV MRK REMOV (REFL) TY II-C-R	EA	2.480	1,427.00	6,428.000	15,941.44
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.570	34,283.00	46,082.000	26,266.74
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.770	3,964.00	3,251.000	2,503.27
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.480	170,160.00	200,250.000	96,120.00

06626070	000	WK ZN PAV MRK REMOV (W)8"(LNDP)	LF	2.000	269.00	235.000	470.00
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.930	18,581.00	41,351.000	38,456.43
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	5.000	1,687.00	3,328.000	16,640.00
06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.000	612.00	1,141.000	1,141.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.480	146,044.00	183,816.000	88,231.68
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.000	20,022.00	2,340.000	2,340.00
06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.400	4,432.00	2,083.000	833.20
06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.700	1,015.00	518.000	362.60
06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.670	67,174.00	81,433.000	54,560.11
06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.100	1,903.20	1,461.000	3,068.10
06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.100	7,498.00	6,843.000	14,370.30
06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.400	6,674.00	4,043.000	21,832.20
06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	83.000	123.00	140.000	11,620.00
06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	157.000	51.00	61.000	9,577.00
06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	198.000	20.00	26.000	5,148.00
06666072	000	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	244.000	16.00	12.000	2,928.00
06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	91.000	157.00	171.000	15,561.00
06666096	000	REFL PAV MRK TY I (W)(SYMBOL)(100MIL)	EA	344.000	24.00	20.000	6,880.00
06666102	000	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	41.000	20.00	32.000	1,312.00
06666138	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.800	825.00	2,101.000	1,680.80
06666147	000	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	5.400	4,377.00	754.000	4,071.60
06666156	000	REFL PAV MRK TY I(Y)(MED NOSE)(100MIL)	EA	344.000	8.00	19.000	6,536.00
06666224	000	PAVEMENT SEALER 4"	LF	0.110	207,627.00	164,598.000	18,105.78
06666225	000	PAVEMENT SEALER 6"	LF	0.180	31,151.00	33,761.000	6,076.98
06666226	000	PAVEMENT SEALER 8"	LF	0.370	52,839.00	47,319.000	17,508.03
06666228	000	PAVEMENT SEALER 12"	LF	1.140	9,401.00	4,820.000	5,494.80
06666230	000	PAVEMENT SEALER 24"	LF	2.440	5,705.00	4,415.000	10,772.60
06666231	000	PAVEMENT SEALER (ARROW)	EA	55.000	123.00	118.000	6,490.00
06666232	000	PAVEMENT SEALER (WORD)	EA	55.000	157.00	151.000	8,305.00
06666233	000	PAVEMENT SEALER (MED NOSE)	EA	188.000	8.00	8.000	1,504.00
06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	75.000	51.00	52.000	3,900.00
06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	90.000	20.00	16.000	1,440.00
06666237	000	PAVEMENT SEALER (LNDP ARROW)	EA	90.000	16.00	12.000	1,080.00
06666243	000	PAVEMENT SEALER (YLD TRI)	EA	20.000	20.00	32.000	640.00
06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.360	14,154.00	17,050.000	6,138.00
06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	4,825.00	10,223.000	3,475.82
06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.480	16,985.00	28,250.000	13,560.00
06666309	000	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.480	30,715.00	63,259.000	30,364.32
06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.340	53,433.00	84,723.000	28,805.82
06666321	000	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	0.480	31,395.00	35,793.000	17,180.64
06666342	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.700	71,945.00	53,243.000	37,270.10
06666343	000	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.130	26,846.00	16,538.000	18,687.94
06666345	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.700	62,223.00	54,514.000	38,159.80
06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,200.000	35.00	35.000	77,000.00
06726008	000	REFL PAV MRKR TY I-R	EA	6.000	224.00	196.000	1,176.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	437.00	400.000	1,600.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	2.800	4,404.00	1,933.000	5,412.40
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	133,490.00	60,611.500	18,183.45
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	2,378.00	12,958.000	7,774.80

06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	565.00	878.000	1,756.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	3.000	881.00	890.000	2,670.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	4.00	73.000	4,015.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	4.00	42.000	2,310.00
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	29,400.000	5.00	5.000	147,000.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	6,400.000	9.00	9.000	57,600.00
06816001	000	TEMP TRAF SIGNALS	EA	101,000.000	10.00	10.000	1,010,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	260.000	43.00	48.000	12,480.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	260.000	35.00	30.000	7,800.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	260.000	43.00	48.000	12,480.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	260.000	28.00	28.000	7,280.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	260.000	43.00	48.000	12,480.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	260.000	19.00	17.000	4,420.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	690.000	44.00	33.000	22,770.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	88.000	46.00	47.000	4,136.00
06826024	000	BACK PLATE (12")(4 SEC)	EA	100.000	12.00	12.000	1,200.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	110.000	11.00	6.000	660.00
06826047	000	LOUVER (12") (ADJUSTABLE)	EA	230.000	12.00	12.000	2,760.00
06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.850	20,861.00	25,685.000	47,517.25
06856001	000	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	1,500.000	8.00	10.000	15,000.00
06856006	000	REMOV RDSB FLSH BCN AM (SOLAR PWRD)	EA	200.000	2.00	4.000	800.00
06866035	000	INS TRF SIG PL AM(S)1 ARM(32")LUM	EA	5,100.000	1.00	1.000	5,100.00
06866047	000	INS TRF SIG PL AM(S)1 ARM(44")LUM	EA	6,500.000	1.00	1.000	6,500.00
06866051	000	INS TRF SIG PL AM(S)1 ARM(48")LUM	EA	7,300.000	4.00	4.000	29,200.00
06866055	000	INS TRF SIG PL AM(S)1 ARM(50")LUM	EA	14,800.000	1.00	1.000	14,800.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55")LUM	EA	15,100.000	1.00	1.000	15,100.00
06866063	000	INS TRF SIG PL AM(S)1 ARM(60")LUM	EA	15,500.000	1.00	1.000	15,500.00
06866167	000	INS TRF SIG PL AM(S)2 ARM(44-36")LUM	EA	9,800.000	2.00	2.000	19,600.00
06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32")LUM	EA	17,300.000	1.00	1.000	17,300.00
06866187	000	INS TRF SIG PL AM(S)2 ARM(50-36")LUM	EA	17,600.000	1.00	1.000	17,600.00
06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40")LUM	EA	17,000.000	1.00	1.000	17,000.00
06866215	000	INS TRF SIG PL AM(S)2 ARM(55-36")LUM	EA	16,800.000	2.00	2.000	33,600.00
06866295	000	INS TRF SIG PL AM(S)1 ARM(32")LUM(SPCL)	EA	5,100.000	1.00	1.000	5,100.00
06876001	000	PED POLE ASSEMBLY	EA	2,300.000	37.00	37.000	85,100.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	760.000	45.00	44.000	33,440.00
06906051	000	REMOVAL OF SIGNAL POLE ASSM	EA	540.000	4.00	7.000	3,780.00
07346002	000	LITTER REMOVAL	CYC	2,647.420	12.00	3.000	7,942.26
50556001	000	WQ RISER STRUCTURE	EA	22,830.950	13.00	12.000	273,971.40
50566001	000	IMPERMEABLE LINER	SY	35.070	368.00	1,195.520	41,926.89
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	15,000.000	6.00	6.000	90,000.00
60026001	000	VIVDS PROCESSOR SYSTEM	EA	5,400.000	1.00	1.000	5,400.00
60026002	000	VIVDS CAMERA ASSEMBLY	EA	1,800.000	2.00	3.000	5,400.00
60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	2.150	165.00	165.000	354.75
60046031	000	ITS COM CBL (ETHERNET)	LF	2.100	1,110.00	530.000	1,113.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.950	8,335.00	8,335.000	16,253.25
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.000	19,885.00	19,885.000	39,770.00
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.250	17,795.00	17,795.000	57,833.75
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	2,000.000	5.00	5.000	10,000.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,100.000	13.00	13.000	14,300.00

CONTRACT ID	025304146	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	8,700.000	2.00	2,000	17,400.00
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	18,400.000	2.00	2,000	36,800.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	13,700.000	7.00	7,000	95,900.00
60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	9.000	17,914.00	16,540.000	148,860.00
60256001	000	RADAR PRESENCE DETECTOR	EA	7,300.000	22.00	22,000	160,600.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.300	9,665.00	9,665.000	31,894.50
60276004	000	JUNCTION BOX (INSTALL)	EA	830.000	14.00	14,000	11,620.00
60296001	002	RADAR VEHICLE SENSING DEVICE	EA	10,900.000	7.00	6,000	65,400.00
60536001	000	SHIFT OVERHEAD SIGN PANELS	EA	1,000.000	1.00	1,000	1,000.00
60556001	000	TMSP RADAR SPEED CONTROL MONITOR	EA	18,000.000	6.00	6,000	108,000.00
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,300.000	12.00	12,000	87,600.00
60626018	000	ITS RADIO (SNGL)(5 GHZ)-I-U	EA	5,800.000	3.00	3,000	17,400.00
60626019	000	ITS RADIO (SNGL)(5 GHZ)-I-S	EA	8,300.000	2.00	2,000	16,600.00
60646049	000	ITS POLE (55 FT)(90 MPH)(W/STIFF)	EA	14,700.000	1.00	1,000	14,700.00
60646058	000	ITS POLE (60 FT)(90 MPH)(W/STIFF)	EA	12,700.000	3.00	4,000	50,800.00
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	7,800.000	8.00	9,000	70,200.00
61656048	000	(2) DUCT TRENCH 4" PVC (TELE)	LF	90.000	801.00	591.000	53,190.00
61656049	000	(4) DUCT TRENCH 4" PVC (TELE)	LF	140.000	196.00	383.000	53,620.00
61656050	000	(8) DUCT TRENCH 4" PVC (TELE)	LF	280.000	2,756.00	2,678.000	749,840.00
61656051	000	(10) DUCT TRENCH 4" PVC (TELE)	LF	350.000	545.00	596.000	208,600.00
61656052	000	12'X6'X7' PRECAST MH (TELE)	EA	30,000.000	2.00	7,000	210,000.00
61656055	000	3'X5'X3' PRECAST HH (TELE)	EA	11,000.000	1.00	1,000	11,000.00
61656056	000	ADJUST F&C EX MH (TELE)	EA	1,800.000	4.00	4,000	7,200.00
61656057	000	REMOVE EX MH (TELE)	EA	11,000.000	4.00	4,000	44,000.00
61656058	000	DIRECTION BORE 8-4" HDPE SDR 11(TELE)	LF	920.000	1,124.00	1,122.000	1,032,240.00
61656059	000	ADJUST EXIST DUCTS & CABLES (TELE)	LF	340.000	250.00	360.000	122,400.00
61866004	000	ITS GND BOX(PCAST) TY 1 (243648)W/APRN	EA	4,400.000	36.00	36,000	158,400.00
61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	6,200.000	5.00	5,000	31,000.00
70116005	000	STRMWTR TREAT UNIT (120IN)(15 CRTRDG)	EA	156,245.740	4.00	4,000	624,982.96
70116006	000	STRMWTR TREAT UNIT (120IN)(23 CRTRDG)	EA	193,444.610	7.00	7,000	1,354,112.27
70276002	000	NGP(MAIN)(PLASTIC W/TRACER WIRE)(6 IN)	LF	100.000	5,381.00	6,940.000	694,000.00
70276003	000	NGP (MAIN) (12" STEEL) (OPEN CUT)	LF	120.000	202.00	210.000	25,200.00
70276006	000	NGP BORING (12" STEEL BORE)	LF	317.000	350.00	380.000	120,460.00
70276009	000	NGP (MAIN)(PLASTIC W/TRACER WIRE)(4")	LF	500.000	36.00	36,000	18,000.00
70276011	000	NGP (MAIN)(2" PLASTIC W/TW)	LF	60.000	121.00	121.000	7,260.00
70276012	000	NGP (MAIN)(8" PLASTIC W/TW)	LF	75.000	2,133.00	1,954.000	146,550.00
70276013	000	NGP BORING (6" PLASTIC W/TW)	LF	60.000	390.00	750.000	45,000.00
70276014	000	NGP BORING (8" PLASTIC W/TW)	LF	200.000	390.00	1,412.000	282,400.00
70276015	000	NGP (CASING)(8" STEEL)	LF	150.000	22.00	22,000	3,300.00
70276016	000	NGP (INSERT)(6" PLASTIC W/TW)	LF	200.000	22.00	22,000	4,400.00
70276017	000	NGP(JNT TRNCH)12" STEEL W/6" PLSTC W/TW	LF	100.000	233.00	233.000	23,300.00
70276018	000	NGP (SERVICE)(SHORTEN TO NEW MAIN)	EA	2,500.000	1.00	2,000	5,000.00
70276019	000	NGP STOPPLE(12" THREE-WAY TEE & BYPASS)	EA	2,500.000	12.00	4,000	10,000.00
70586001	000	WTR TRENCH EXCAVATION PROTECTION	LF	5.000	11,261.00	10,899.100	54,495.50
70586002	000	6" DUCTILE IRON PIPE	LF	75.000	273.00	307.000	23,025.00
70586003	000	8" DUCTILE IRON PIPE	LF	85.000	80.00	80.000	6,800.00
70586004	000	12" DUCTILE IRON PIPE	LF	115.000	3,941.00	4,022.600	462,599.00
70586005	000	16" DUCTILE IRON PIPE	LF	145.000	1,596.00	1,622.000	235,190.00
70586006	000	16" HDPE PIPE (TEMP)	LF	135.000	596.00	655.500	88,492.50

CONTRACT ID	025304146	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
70586007	000	24" DUCTILE IRON PIPE	LF	195.000	4,311.00	4,197.500	818,512.50
70586008	000	30" DUCTILE IRON PIPE	LF	265.000	612.00	656.000	173,840.00
70586009	000	36" DUCTILE IRON PIPE	LF	295.000	5.00	5.000	1,475.00
70586010	000	8" HDPE PIPE (TEMP)	LF	65.000	212.00	212.000	13,780.00
70586012	000	RELAY 1" LONG SERVICE	EA	1,650.000	3.00	1.000	1,650.00
70586013	000	RELAY 1" SHORT SERVICE	EA	1,300.000	8.00	5.000	6,500.00
70586014	000	RELAY 1 1/2" SHORT SERVICE	EA	1,600.000	12.00	6.000	9,600.00
70586016	000	RELAY 2" SHORT SERVICE	EA	2,500.000	5.00	3.000	7,500.00
70586017	000	RELAY 4" SHORT SERVICE	EA	4,750.000	2.00	2.000	9,500.00
70586018	000	RELOCATE 2" SHORT SERVICE	EA	2,500.000	1.00	1.000	2,500.00
70586019	000	GATE VALVE & BOX (COMPLETE)(6 IN)	EA	1,150.000	6.00	6.000	6,900.00
70586020	000	GATE VALVE & BOX (COMPLETE)(8 IN)	EA	1,400.000	2.00	2.000	2,800.00
70586021	000	DIVISION VALVE & BOX (COMPLETE)(12 IN)	EA	2,750.000	1.00	1.000	2,750.00
70586022	000	GATE VALVE & BOX (COMPLETE)(12 IN)	EA	2,750.000	17.00	18.000	49,500.00
70586023	000	GATE VALVE & BOX (COMPLETE)(16 IN)	EA	8,400.000	9.00	9.000	75,600.00
70586024	000	BUTTERFLY VALVE AND BOX (COMPL) (30 IN)	EA	37,000.000	4.00	4.000	148,000.00
70586025	000	BUTTERFLY VLV & BOX (DIV)(COMPL)(24 IN)	EA	18,500.000	1.00	1.000	18,500.00
70586026	000	BUTTERFLY VALVE AND BOX (COMPL) (24 IN)	EA	18,500.000	12.00	12.000	222,000.00
70586028	000	12" PRESSURE REDUCING VALVE	EA	125,000.000	1.00	1.000	125,000.00
70586029	000	FIRE HYDRANT ASSEMBLY	EA	4,750.000	13.00	13.000	61,750.00
70586030	000	FIRE HYDRANT ADJUSTMENT	EA	900.000	10.00	3.000	2,700.00
70586046	000	WTR (JACK, BORE OR TUNNEL) (42 IN)	LF	550.000	490.00	375.000	206,250.00
70586047	000	CARRIER PIPE (IN CASING) (DI) (12 IN)	LF	125.000	303.00	303.000	37,875.00
70586048	000	CARRIER PIPE (IN CASING) (DI) (16 IN)	LF	145.000	439.00	491.000	71,195.00
70586049	000	CARRIER PIPE (IN CASING) (DI) (24 IN)	LF	195.000	857.00	862.000	168,090.00
70586050	000	ADJUST AND/OR RELOCATE WATER METER BOX	EA	1,450.000	14.00	4.000	5,800.00
70586051	000	ADJUST VALVE BOX TO GRADE	EA	450.000	46.00	43.000	19,350.00
70586052	000	FLOWABLE FILL	CY	135.000	3,550.00	3,498.000	472,230.00
70586053	000	STEEL CASING (24 IN) (BORE)	LF	125.000	228.00	228.000	28,500.00
70586054	000	STEEL CASING (24 IN) (OPEN CUT)	LF	125.000	75.00	384.000	48,000.00
70586055	000	STEEL CASING (30 IN) (BORE)	LF	165.000	439.00	172.000	28,380.00
70586056	000	STEEL CASING (42 IN) (BORE)	LF	195.000	490.00	375.000	73,125.00
70586057	000	STEEL CASING (42 IN) (OPEN CUT)	LF	195.000	367.00	482.000	93,990.00
70586058	000	STEEL CASING (42 IN) (OPEN CUT)(SPLIT)	LF	295.000	50.00	50.000	14,750.00
70586062	000	REMOVAL, TRANSPORT AND DISPOSAL OF AC	LF	33.000	637.00	511.000	16,863.00
70586063	000	20X8 TAPPING SLEEVE AND VALVE	EA	11,000.000	1.00	2.000	22,000.00
70586064	000	24X12 TAPPING SLEEVE AND VALVE	EA	19,000.000	1.00	2.000	38,000.00
70586065	000	30X16 TAPPING SLEEVE AND VALVE	EA	29,500.000	2.00	2.000	59,000.00
70586066	000	16X12 TEE CUT IN	EA	25,000.000	1.00	2.000	50,000.00
70586068	000	GROUT ABANDONMENT WATER MAIN (8 IN)	LF	15.000	50.00	630.000	9,450.00
70586069	000	GROUT ABANDONMENT WATER MAIN (12 IN)	LF	20.000	856.00	557.000	11,140.00
70586070	000	GROUT ABANDONMENT WATER MAIN (16 IN)	LF	23.000	382.00	620.000	14,260.00
70586071	000	GROUT ABANDONMENT WATER MAIN (20 IN)	LF	35.000	3,150.00	3,150.000	110,250.00
70586072	000	GROUT ABANDONMENT WATER MAIN (24 IN)	LF	50.000	77.00	120.000	6,000.00
70586073	000	GROUT ABANDONMENT WATER MAIN (30 IN)	LF	80.000	136.00	136.000	10,880.00
70586074	000	RELAY 3/4" SHORT SERVICE	EA	1,050.000	8.00	3.000	3,150.00
70586075	000	DUCTILE IRON FITTINGS	TON	8,500.000	53.85	55.350	470,475.00
70586076	000	TIE-IN (COMPLETE)(6 IN)	EA	2,000.000	3.00	3.000	6,000.00
70586077	000	TIE-IN (COMPLETE)(8 IN)	EA	2,750.000	1.00	1.000	2,750.00

CONTRACT ID	025304146	ESTIMATE	0069	CONTRACTOR'S ESTIMATE PACKAGE			
70586078	000	TIE-IN (COMPLETE)(12 IN)	EA	3,700.000	12.00	14.000	51,800.00
70586079	000	TIE-IN (COMPLETE)(16 IN)	EA	8,500.000	2.00	5.000	42,500.00
70586080	000	TIE-IN (COMPLETE)(20 IN)	EA	16,500.000	6.00	6.000	99,000.00
70586081	000	TIE-IN (COMPLETE)(24 IN)	EA	19,000.000	4.00	5.000	95,000.00
70586082	000	TIE-IN (COMPLETE)(30 IN)	EA	23,000.000	5.00	5.000	115,000.00
70586083	000	TIE-IN (COMPLETE)(36 IN)	EA	31,000.000	1.00	1.000	31,000.00
70586084	000	HYDROSTATIC TEST	EA	3,000.000	29.00	30.000	90,000.00
70586085	000	TEMPORARY BLOW-OFF (COMPLETE)(2 IN)	EA	1,900.000	20.00	24.000	45,600.00
70586086	000	TEMPORARY BLOW-OFF (COMPLETE)(4 IN)	EA	3,850.000	16.00	16.000	61,600.00
70586087	000	AIR RELEASE VALVE (COMPLETE) (1 IN)	EA	2,100.000	4.00	5.000	10,500.00
70586088	000	AIR RELEASE VALVE (COMPLETE) (2 IN)	EA	3,750.000	11.00	12.000	45,000.00
70586089	000	WTR (JACK, BORE OR TUNNEL) (24 IN)	LF	485.000	228.00	228.000	110,580.00
70586090	000	WTR (JACK, BORE OR TUNNEL) (30 IN)	LF	515.000	439.00	439.000	226,085.00
70586091	000	PERMANENT BLOW-OFF (COMPLETE)(2 IN)	EA	3,150.000	1.00	1.000	3,150.00
70586092	000	HMAP - TYPE D (2" COMPACTED DEPTH)	SY	125.000	260.00	295.000	36,875.00
70586093	000	ATB (10" COMPACTED DEPTH)	SY	360.000	260.00	295.000	106,200.00
70586094	000	CUT AND REPLACE CONCRETE DRIVEWAY (6")	SY	100.000	25.00	25.000	2,500.00
70596001	000	SAN SWR (4 IN)(HDPE)(DR 11)(6-10')	LF	50.000	15.00	15.000	750.00
70596002	000	SAN SWR (4 IN)(HDPE)(DR 11)(10-14')	LF	60.000	19.00	44.000	2,640.00
70596003	000	SAN SWR (4 IN)(HDPE)(DR 11>(>14')	LF	70.000	3.00	3.000	210.00
70596004	000	SAN SWR (8 IN)(PVC)(ASTM D2241)(10-14')	LF	80.000	169.00	480.000	38,400.00
70596005	000	SAN SWR (8 IN)(PVC)(ASTM D2241>(>14')	LF	90.000	638.00	575.500	51,795.00
70596006	000	SAN SWR (12 IN)(PVC)(ASTM D2241)(6-10')	LF	90.000	340.00	250.000	22,500.00
70596007	000	SAN SWR(12 IN)(PVC)(ASTM D2241)(10-14')	LF	100.000	355.00	444.910	44,491.00
70596008	000	SAN SWR (12 IN)(PVC)(ASTM D2241>(>14')	LF	115.000	2,078.00	2,078.000	238,970.00
70596009	000	SAN SWR (24 IN)(PVC)(F679)(6-10')	LF	195.000	22.00	138.000	26,910.00
70596010	000	SAN SWR (30 IN)(PVC)(F679)(6-10')	LF	260.000	50.00	14.000	3,640.00
70596011	000	SAN SWR (JACK, BORE OR TUNNEL)(12 IN)	LF	485.000	180.00	180.000	87,300.00
70596012	000	SAN SWR (JACK, BORE OR TUNNEL)(24 IN)	LF	485.000	495.00	495.000	240,075.00
70596013	000	SAN SWR (JACK, BORE OR TUNNEL)(42 IN)	LF	550.000	150.00	60.000	33,000.00
70596014	000	SAN SWR MH (TY1)(48" DIA)(DROP)	EA	7,500.000	4.00	4.000	30,000.00
70596015	000	SAN SWR MH (TY1)(48" DIA)	EA	6,150.000	9.00	9.000	55,350.00
70596016	000	SAN SWR MH (TY1)(48" DIA)(DOGHOUSE)	EA	6,150.000	1.00	1.000	6,150.00
70596017	000	SAN SWR MH(TY1)(48" DIA)(DOGHOUSE DROP)	EA	6,700.000	6.00	6.000	40,200.00
70596018	000	SAN SWR STRUCTURE (72" DIA)	EA	8,250.000	6.00	6.000	49,500.00
70596019	000	SAN SWR PRECAST MH (EXT DEPTH)(48" DIA)	LF	350.000	186.60	186.600	65,310.00
70596020	000	SAN SWR STRUCTURE (EXT DEPTH)(72" DIA)	LF	550.000	40.70	37.800	20,790.00
70596021	000	SAN SWR CARRIER PIPE IN CAS(HDPE)(4 IN)	LF	65.000	373.00	373.000	24,245.00
70596022	000	SAN SWR CARRIER PIPE IN CAS(PVC)(8 IN)	LF	85.000	141.00	141.000	11,985.00
70596023	000	SAN SWR CARRIER PIPE IN CAS(PVC)(12 IN)	LF	95.000	598.00	598.000	56,810.00
70596024	000	SAN SWR CARRIER PIPE IN CAS(PVC)(30 IN)	LF	165.000	365.00	331.000	54,615.00
70596025	000	SAN SWR JK BOR TUN PIPE (12 IN)(STEEL)	LF	90.000	180.00	180.000	16,200.00
70596026	000	SAN SWR JK BOR TUN PIPE (24 IN)(STEEL)	LF	125.000	495.00	495.000	61,875.00
70596027	000	SAN SWR JK BOR TUN PIPE (42 IN)(STEEL)	LF	195.000	159.00	120.000	23,400.00
70596028	000	SAN SWR TRENCH EXCAVATION PROTECTION	LF	10.000	4,305.00	4,312.500	43,125.00
70596029	000	SAN SWR POST TELEVISION INSP (8"-12")	LF	5.000	4,300.00	4,544.000	22,720.00
70596030	000	SAN SWR POST TELEVISION INSP (24"-30")	LF	8.000	437.00	435.000	3,480.00
70596031	000	SAN SWR CASING OP CUT (STEEL)(12")	LF	105.000	193.00	193.000	20,265.00
70596032	000	SAN SWR CASING OP CUT (STEEL)(24")	LF	125.000	244.00	246.000	30,750.00

70596033	000	SAN SWR CASING OP CUT (STEEL)(42")	LF	195.000	206.00	287.000	55,965.00
70596034	000	SAN SWR FLOWABLE FILL	CY	135.000	2,540.00	1,700.000	229,500.00
70596035	000	SAN SWR RECONSTRUCT EXISTING MANHOLE	EA	6,500.000	16.00	17.000	110,500.00
70596037	000	SAN SWR BYPASS PUMPING	LS	140,000.000	1.00	0.350	49,000.00
70596038	000	SAN SWR ADJUST EXISTING MANHOLE	EA	3,150.000	6.00	4.000	12,600.00
70596039	000	TIE-IN (COMPLETE)(4 IN)	EA	2,500.000	2.00	2.000	5,000.00
70596040	000	CONCRETE ENCASEMENT	CY	300.000	23.00	18.070	5,421.00
70596046	000	GROUT ABANDONMENT SEWER MAIN (8 IN)	LF	15.000	1,077.00	1,107.000	16,605.00
70596047	000	GROUT ABANDONMENT SEWER MAIN (10 IN)	LF	18.000	2,262.00	2,347.000	42,246.00
70596048	000	GROUT ABANDONMENT SEWER MAIN (12 IN)	LF	20.000	252.00	534.000	10,680.00
70596049	000	GROUT ABANDONMENT SEWER MAIN (18 IN)	LF	30.000	397.00	397.000	11,910.00
70596050	000	GROUT ABANDONMENT SEWER MAIN (24 IN)	LF	50.000	37.00	37.000	1,850.00
70926002	000	GROUT ABANDONMENT GAS MAIN (12" STEEL)	LF	60.000	363.00	363.000	21,780.00
70926003	000	GROUT ABANDONMENT GAS MAIN (6)	LF	40.000	4,890.00	4,890.000	195,600.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 24" Item 416.5.1.1 Pay by the LF	DOL	90.670	5.00	7.010	635.60
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 30"Item 416.5.1.1 Pay by the LF	DOL	101.090	5.00	49.360	4,989.80
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 18" Item 416.5.1.1 Pay by the LF	DOL	120.570	5.00	0.000	0.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 42"Item 416.5.1.1 Pay by the LF	DOL	192.170	5.00	0.000	0.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36"Item 416.5.1.1 Pay by the LF	DOL	220.420	5.00	56.460	12,444.91
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48"Item 416.5.1.1 Pay by the LF	DOL	250.640	5.00	0.000	0.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 60"Item 416.5.1.1 Pay by the LF	DOL	757.370	5.00	16.580	12,557.20
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 96"Item 416.5.1.1 Pay by the LF	DOL	996.650	5.00	0.000	0.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 108"Item 416.5.1.1 Pay by the LF	DOL	1,266.940	5.00	0.000	0.00
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 120"Item 416.5.1.1 Pay by the LF	DOL	1,549.920	5.00	2.260	3,502.82
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 24"Item 416.5.1.1 Pay by the LF	DOL	98.550	3.00	0.000	0.00
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 30"Item 416.5.1.1 Pay by the LF	DOL	109.880	3.00	0.840	92.30
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 18" Item 416.5.1.1 Pay by the LF	DOL	131.050	3.00	0.000	0.00
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 42"Item 416.5.1.1 Pay by the LF	DOL	208.880	3.00	0.000	0.00
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36"Item 416.5.1.1 Pay by the LF	DOL	239.590	3.00	51.150	12,255.03
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48"Item 416.5.1.1 Pay by the LF	DOL	272.440	3.00	0.000	0.00
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 60"Item 416.5.1.1 Pay by the LF	DOL	823.230	3.00	15.070	12,406.08
96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 96"Item 416.5.1.1 Pay by the LF	DOL	1,083.310	3.00	0.000	0.00

96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 108"Item 416.5.1.1 Pay by the LF	DOL	1,377.110	3.00	0.000	0.00
96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 120"Item 416.5.1.1 Pay by the LF	DOL	1,684.700	3.00	0.000	0.00
96046001	CONTRACTOR FORCE ACCOUNT 1 Item 628.5	DOL	1.000	1,000.00	31,538.590	31,538.59
96046003	CONTRACTOR FORCE ACCOUNT 3 Void Mitigation Notes PS 2599	DOL	1.000	1.00	0.000	0.00
96046003	CONTRACTOR FORCE ACCOUNT 3 Core Holes for Drill Shafts	DOL	200.000	1.00	996.000	199,200.00
96056005	CALD CREDIT FOR EARLY COMPLETION Substantial Completion Milestone GN Sheet M; Pay by the day	DOL	30,000.000	1.00	100.000	3,000,000.00
96066001	FORCE ACCOUNT ID 1 FA01 Added Cost of Upsizing H Piles per EOR for RWs 13,14&26	DOL	12,050.560	0.00	1.000	12,050.56
96066002	FORCE ACCOUNT ID 2 FA02 Additional Improved Subgrade Work & Material to MSE RW8	DOL	17,472.810	0.00	1.000	17,472.81
96066003	FORCE ACCOUNT ID 3 FA03 WL/03 Adjustment due to conflict with existing 36in RCP	DOL	21,970.230	0.00	1.000	21,970.23
96066004	FORCE ACCOUNT ID 4 FA04 REMOVAL OF UNSTABLE MATERIAL AT GAS LINE TRENCH	DOL	24,101.950	0.00	1.000	24,101.95
96066005	FORCE ACCOUNT ID 5 FA05 ADTL REBAR REQ @MUDCRK FRBENTS NOTSHOWN ONPLANS-EOR DIR	DOL	8,281.870	0.00	1.000	8,281.87
96066006	FORCE ACCOUNT ID 6 FA06 MSE RWS 6 & 7 FOUNDATION IMPROVEMENTS DIRECTED BY EOR	DOL	30,068.840	0.00	1.000	30,068.84
96066007	FORCE ACCOUNT ID 7 FA07 MSE RW 12 FOUNDATION IMPROVEMENTS DIRECTED BY EOR	DOL	4,371.440	0.00	1.000	4,371.44
96066008	FORCE ACCOUNT ID 8 FA08 GRADING &PLACING ADDED TACARA DVLPMNT TEMP HMA DRIVEWAY	DOL	19,716.120	0.00	1.000	19,716.12
96066009	FORCE ACCOUNT ID 9 FA09 ADDTL REBAR REQ @ SBWB DC BENTS 7&8 CAPS- DIRECTD BY EOR	DOL	2,558.220	0.00	1.000	2,558.22
96066010	FORCE ACCOUNT ID 10 FA10 MSE RW 27 FOUNDATION IMPROVEMENTS DIRECTED BY EOR	DOL	11,616.340	0.00	1.000	11,616.34
96066011	FORCE ACCOUNT ID 11 FA11 MSE RW40 REROUT INSTLD UNDRDRAIN 2MEET FIELD COND ELEVA	DOL	2,914.700	0.00	1.000	2,914.70
96066012	FORCE ACCOUNT ID 12 FA12 MSE RW7 ADDITIONAL FOUNDATION IMPRVMNTS DIRECTED BY EOR	DOL	20,183.330	0.00	1.000	20,183.33
96066013	FORCE ACCOUNT ID 13 FA13 WBNB DC BENT8 DS108 DIAMTR STEEL CSNG DUE 2 UNSTBL MATE	DOL	8,175.800	0.00	1.000	8,175.80
96066014	FORCE ACCOUNT ID 14	DOL	150,657.590	0.00	1.000	150,657.59

	FA14-ADDED WORK FOR WATERSTOPS FOR WL8 TIE-IN VIA CO 14						
96066015	FORCE ACCOUNT ID 15	DOL	56,086.300	0.00	1.000		56,086.30
	ADDITIONAL SUBSIDIARY ITEMS FOR RWs 13 & 14						
96066016	FORCE ACCOUNT ID 16	DOL	5,593.580	0.00	1.000		5,593.58
	FA16 EXISTING 12IN WL AT MSE RW 42						
96066017	FORCE ACCOUNT ID 17	DOL	1,089.370	0.00	1.000		1,089.37
	FA17 RW 12 IMPROVED SUBGRADE CONFLICT W EXISTING WATERLINE						
96066018	FORCE ACCOUNT ID 18	DOL	2,198.210	0.00	1.000		2,198.21
	FA18 EBNB DC BENT 4 DS CONFLICT W EXISTING OVERHEAD SIGN DS						
96066019	FORCE ACCOUNT ID 19	DOL	364.980	0.00	1.000		364.98
	FA19 WBNB DC ABUTMENT CONFLICT WITH ILLUMINATION BOX						
96066020	FORCE ACCOUNT ID 20	DOL	17,366.550	0.00	1.000		17,366.55
	FA20 WBNB DC BENT 12 CONFLICT W EXISTING TRF SIG POWER RUN						
96066021	FORCE ACCOUNT ID 21	DOL	22,214.000	0.00	1.000		22,214.00
	FA21 WBNB DC BENTS 17 ,18 & 19 ADDITIONAL EXCAVATION						
96066022	FORCE ACCOUNT ID 22	DOL	26,578.060	0.00	1.000		26,578.06
	FA22 WBNB DC BENT 1 CONFICT W EXISTING ABANDONED DRILL SHAFT						
96066023	FORCE ACCOUNT ID 23	DOL	16,775.160	0.00	1.000		16,775.16
	FA23 EXTEND PLANNED CMP CASING FOR DS 1&4 TO MEET SOIL COND						
96066024	FORCE ACCOUNT ID 24	DOL	121,006.720	0.00	1.000		121,006.72
	FA24 GEOTECHNICAL INVESTIGATION & EXPLORATION						
96066025	FORCE ACCOUNT ID 25	DOL	352,128.620	0.00	1.000		352,128.62
	FA25 60IN DRILL SHAFTS (4 EA BY 82IN)						
96066026	FORCE ACCOUNT ID 26	DOL	1.000	0.00	100,669.420		100,669.42
	FA26 MODIFIED SS LINE B BYPASS-ADDITIONAL COST						
96066027	FORCE ACCOUNT ID 27	DOL	1.000	0.00	6,781.930		6,781.93
	FA27 EXISTING VIA MH REMOVE & REPLACE WITH PLANNED MH						
96066028	FORCE ACCOUNT ID 28	DOL	12,251.220	0.00	1.000		12,251.22
	FAcct 028-DRAINAGE LINE B-3.21.1 ADJUSTMENT						
96066028	FORCE ACCOUNT ID 28	DOL	77,759.480	0.00	1.000		77,759.48
	FACCT ID 28-SBFR @ AGORA PALMS INTERSECTION SBGRADE IMPRVMT						
96066029	FORCE ACCOUNT ID 29	DOL	8,204.400	0.00	1.000		8,204.40
	FAcct 029-HYDROMULCH SLOPE BETWEEN MAINLANES & NBFR						
96066030	FORCE ACCOUNT ID 30	DOL	76,320.800	0.00	1.000		76,320.80
	FAcct 030-MSE RW 10 FOUNDATION IMPROVEMENTS						
96066032	FORCE ACCOUNT ID 32	DOL	1,110.140	0.00	1.000		1,110.14
	FAcct 032-EXISTING WL CONFLICT AT EVANS ROAD						
96066033	FORCE ACCOUNT ID 33	DOL	22,518.280	0.00	1.000		22,518.28
	FAcct 033-Extra Work on Temp Signals-Pt 1 & Pt2						
96066034	FORCE ACCOUNT ID 34	DOL	47,157.840	0.00	1.000		47,157.84
	FAcct 034-Foundation Improvement-RW 4, 5						
96066035	FORCE ACCOUNT ID 35	DOL	3,507.590	0.00	1.000		3,507.59

96066036	FAcct 035-Constructability issues with RW 26 Drill Shafts FORCE ACCOUNT ID 36	DOL	17,600.680	0.00	1.000	17,600.68
96066037	FAcct-036-CIP 39 Degree Culvert Bend FORCE ACCOUNT ID 37	DOL	742.750	0.00	1.000	742.75
96066038	FAcct 037-Exposed sand filter basin outfall FORCE ACCOUNT ID 38	DOL	8,111.360	0.00	1.000	8,111.36
96066039	FAcct-038-Adjustment of manhole FORCE ACCOUNT ID 39	DOL	40,419.940	0.00	1.000	40,419.94
96066040	FAcct 039-Installed System N-3 for positive drainage FORCE ACCOUNT ID 40	DOL	54,030.950	0.00	1.000	54,030.95
96066041	FAcct 040-Temporary solution prior to install of Perm Line FORCE ACCOUNT ID 41	DOL	4,496.850	0.00	1.000	4,496.85
96066042	FAcct 041-Tying Existing WQ outfall to System M FORCE ACCOUNT ID 42	DOL	3,189.410	0.00	1.000	3,189.41
96066042	CO 17, Webber 021 Letter FORCE ACCOUNT ID 42	DOL	23,623.180	0.00	1.000	23,623.18
96066043	FAcct 042-Replac Exstng Drainge System in conflict w/bore pit FORCE ACCOUNT ID 43	DOL	9,735.840	0.00	1.000	9,735.84
96066044	FAcct 043-Added 40LF Split Rail at end of RW17 FORCE ACCOUNT ID 44	DOL	3,905.320	0.00	1.000	3,905.32
96066045	FAcct 044-Addtl compensation for refab of the saddles at 8" FORCE ACCOUNT ID 45	DOL	4,316.560	0.00	1.000	4,316.56
96066046	FAcct 045-Drill shafts needed in front of new development FORCE ACCOUNT ID 46	DOL	1.000	0.00	27,042.980	27,042.98
96066047	FACCT 046-Force Account 7005_NO 076 FORCE ACCOUNT ID 47	DOL	1.000	0.00	92,458.140	92,458.14
96066048	FACCT 47- Pesado Proposal 1522-CP010 FORCE ACCOUNT ID 48	DOL	9,664.210	0.00	1.000	9,664.21
96066049	FACCT 48-Flex Base FORCE ACCOUNT ID 49	DOL	1.000	0.00	152,511.260	152,511.26
96066049	FAcct 49-Detour between US 281 Seg2 and Seg 1 Force Account FORCE ACCOUNT ID 49	DOL	128,333.820	0.00	1.000	128,333.82
96066050	Addtl concrete added for widened closure pour Rock Nail RW FORCE ACCOUNT ID 50	DOL	70,427.390	0.00	1.000	70,427.39
96066051	Pt1-Extension of Rock Nails, Labor/Equip for Rock Nail RW FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1,000.00	4,300.790	4,300.79
96066053	Item 161.2 LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	4,374,366.120	4,374,366.12
96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.00	8,795.420	8,795.42
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	749,016.150	749,016.15
96066063	FORCE ACCOUNT - CRASH CUSHION REPAIR #1 Repair of MBGF and Crash Cushions	DOL	1.000	1,000.00	618,892.082	618,892.08
96082075	UNIQUE CHANGE ORDER ITEM 75	DOL	1.000	0.00	18,723.130	18,723.13
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	2,400.000	0.00	1.000	2,400.00
96086004	9608-6003 IN RD IL (TY SP) 16S-4 (150 W EQ) LED UNIQUE CHANGE ORDER ITEM 4	DOL	2,200.000	0.00	1.000	2,200.00
96086006	9608-6004 IN RD IL (TY SP) 20S-4 (150 W EQ) LED UNIQUE CHANGE ORDER ITEM 6	DOL	12,726.000	0.00	2.000	25,452.00
	6028-6001 INSTALL DMS (POLE MTD CABINET)					

96086007	UNIQUE CHANGE ORDER ITEM 7 6028-6002 INSTALL DMS (FOUNDATION MTD CABINET)	DOL	14,740.950	0.00	2.000	29,481.90
96086008	UNIQUE CHANGE ORDER ITEM 8 6096-6002 INS LED WW SGN W/BASIC SOL PWR KIT	DOL	1,516.520	0.00	12.000	18,198.24
96086009	UNIQUE CHANGE ORDER ITEM 9 0618-6054 CONDT (PVC) (SCH 80) 3" BORE	DOL	52.690	0.00	3,470.000	182,834.30
96086010	UNIQUE CHANGE ORDER ITEM 10 0618-6024 CONDT (PVC)(SCH 40) (BORE)MCI CONFIG-3-2IN CONDUIT	DOL	34.840	0.00	5,940.000	206,949.60
96086010	UNIQUE CHANGE ORDER ITEM 10 Non-Standard Junction Box B-2-35 Drainage	DOL	9,137.330	0.00	1.000	9,137.33
96086011	UNIQUE CHANGE ORDER ITEM 11 ADDING FLOWABLE FILL TO ROADWAY AS PER RFI 107	DOL	119.100	0.00	2,243.630	267,216.32
96086013	UNIQUE CHANGE ORDER ITEM 13 ADD 610-6287 IN RD IL (TY SA) 50T-8-8 (400W EQ) LED	DOL	4,595.340	0.00	2.000	9,190.68
96086013	UNIQUE CHANGE ORDER ITEM 13 RPLCMNT 3 SECTNS- WL ADJ TO NBFR N of TPC PKWY-DUE2 CONFLICT	DOL	550,753.110	0.00	1.000	550,753.11
96086014	UNIQUE CHANGE ORDER ITEM 14 WL-18 INSTALLATION	DOL	511,688.060	0.00	1.000	511,688.06
96086015	UNIQUE CHANGE ORDER ITEM 15 VIA Park & Ride Span-\$826,744.79 3rd PARTY FUNDED	DOL	1,065,192.660	0.00	1.000	1,065,192.66
96086016	UNIQUE CHANGE ORDER ITEM 16 Sub Mobilizations	DOL	1.000	0.00	51,703.400	51,703.40
96086017	UNIQUE CHANGE ORDER ITEM 17 CO 007 Reference Barrier Mounted Details	DOL	6,866.280	0.00	39.000	267,784.92
96086019	UNIQUE CHANGE ORDER ITEM 19 CO 007 Reference Summary of Drainage Sheet 90	DOL	416,221.080	0.00	3.000	1,248,663.24
96086020	UNIQUE CHANGE ORDER ITEM 20 CO 007	DOL	15,905.000	0.00	1.000	15,905.00
96086021	UNIQUE CHANGE ORDER ITEM 21 Signs that were fabricated but Deleted by CO 7	DOL	1.000	0.00	760.970	760.97
96086024	UNIQUE CHANGE ORDER ITEM 24 ADD BOTTOMS TO ITS BOXES	DOL	1.000	0.00	48,667.500	48,667.50
96086025	UNIQUE CHANGE ORDER ITEM 25 Modified Precast Sound Wall	DOL	1,275,349.590	0.00	1.000	1,275,349.59
96086026	UNIQUE CHANGE ORDER ITEM 26 0678-6001:PAV SURF PREP FOR MRK (4") / ITEM 678-6001	DOL	0.110	0.00	119,420.000	13,136.20
96086027	UNIQUE CHANGE ORDER ITEM 27 0678-6002:PAV SURF PREP FOR MRK (6")/ ITEM 678-6002	DOL	0.140	0.00	27,468.000	3,845.52
96086028	UNIQUE CHANGE ORDER ITEM 28 9608-6028:PAV SURF PREP FOR MRK (8")/ ITEM 678-6004	DOL	0.170	0.00	16,826.000	2,860.42
96086029	UNIQUE CHANGE ORDER ITEM 29 0678-6005:PAV SURF PREP FOR MRK (10")/ ITEM 678-6005	DOL	0.200	0.00	27,468.000	5,493.60
96086030	UNIQUE CHANGE ORDER ITEM 30 0678-6006:PAV SURF PREP FOR MRK (12")/ ITEM 678-6006	DOL	0.430	0.00	9,945.000	4,276.35
96086031	UNIQUE CHANGE ORDER ITEM 31 0678-6009:PAV SURF PREP FOR MRK (ARROW)/ ITEM 678-6009	DOL	23.320	0.00	35.000	816.20
96086032	UNIQUE CHANGE ORDER ITEM 32 0678-6016:PAV SURF PREP FOR MRK (WORD)/ ITEM 678-6016	DOL	27.560	0.00	50.000	1,378.00

96086033	UNIQUE CHANGE ORDER ITEM 33 0678-6026:PAV SURF PREP FOR MRK (BIKE ARROW)/ ITEM 678-6026	DOL	21.200	0.00	29.000	614.80
96086034	UNIQUE CHANGE ORDER ITEM 34 RW 38 ADDITIONAL COST FOR DETAILS ADDED IN CO 07	DOL	1.000	0.00	30,570.980	30,570.98
96086035	UNIQUE CHANGE ORDER ITEM 35 CONC SIDEWALKS (6")	DOL	52.850	0.00	1,996.370	105,508.15
96086036	UNIQUE CHANGE ORDER ITEM 36 0416-6006:DRILL SHAFT (48IN)-ITS POLE FND	DOL	520.000	0.00	21.000	10,920.00
96086038	UNIQUE CHANGE ORDER ITEM 38 ITS POLE (8FT)(COSS/OSB)-MODIFIED	DOL	1.000	0.00	10,591.500	10,591.50
96086039	UNIQUE CHANGE ORDER ITEM 39 ADDITIONAL COST TO PURCHASE 60' ITS POLE	DOL	1.000	0.00	4,570.090	4,570.09
96086040	UNIQUE CHANGE ORDER ITEM 40 TORO BRAVO MOBILIZATION FOR CO 07-CRCP STEEL TYING	DOL	1.000	0.00	10,402.760	10,402.76
96086040	UNIQUE CHANGE ORDER ITEM 40 RTS (40% Orig Cost)+3180 Expediting Fees+1590 Frt to Return	DOL	19,216.680	0.00	1.000	19,216.68
96086041	UNIQUE CHANGE ORDER ITEM 41 CCA Install REACT (L) (120" Wide)TL3 Concrete Anchor, No Pad	DOL	59,114.080	0.00	1.000	59,114.08
96086042	UNIQUE CHANGE ORDER ITEM 42 MTL W-BEAM GUARD FENCE (Timber Post)	DOL	24.120	0.00	2,668.750	64,370.25
96086043	UNIQUE CHANGE ORDER ITEM 43 MTL W-BEAM GUARD FENCE (Steel Post)	DOL	27.560	0.00	4,490.250	123,751.29
96086044	UNIQUE CHANGE ORDER ITEM 44 MTL BEAM GD FENC TRANS THRIE BEAM (TIMBER POST)	DOL	2,098.800	0.00	10.000	20,988.00
96086045	UNIQUE CHANGE ORDER ITEM 45 MTL BEAM GD FENC TRANS THRIE BEAM (STEEL POST)	DOL	2,422.100	0.00	18.000	43,597.80
96086046	UNIQUE CHANGE ORDER ITEM 46 DOWNSTREAM ANCHOR TERM SECTION (TIMBER POST)	DOL	1,038.800	0.00	15.000	15,582.00
96086047	UNIQUE CHANGE ORDER ITEM 47 MTL BEAM GRD FENC TRANS (NON-SYM) (TIMBER POST)	DOL	780.900	0.00	2.000	1,561.80
96086048	UNIQUE CHANGE ORDER ITEM 48 MTL BEAM GRD FENC TRANS (NON-SYM) (STEEL POST)	DOL	780.900	0.00	2.000	1,561.80
96086049	UNIQUE CHANGE ORDER ITEM 49 GRD RAIL END TREATMENT INST (STEEL POST)	DOL	4,520.900	0.00	36.000	162,752.40
96086050	UNIQUE CHANGE ORDER ITEM 50 CCA Install REACT (L)(69" Wide) TL3 Concrete Anchor, No Pad	DOL	47,666.080	0.00	1.000	47,666.08
96086051	UNIQUE CHANGE ORDER ITEM 51 CCA Install REACT (L) (60" Wide) TL3 Concrete Anchor, No Pad	DOL	43,767.400	0.00	1.000	43,767.40
96086052	UNIQUE CHANGE ORDER ITEM 52 Dispute Resolution-CO07 OH Comp,Utility Delays,Mtrl Escalati	DOL	2,114,157.000	0.00	1.000	2,114,157.00
96086053	UNIQUE CHANGE ORDER ITEM 53 General Notes	DOL	0.000	0.00	1.000	0.00
96086055	UNIQUE CHANGE ORDER ITEM 55 CO 35, FAcct ID 108-Profile Milling and Level Up	DOL	1.000	0.00	233,617.630	233,617.63
96086056	UNIQUE CHANGE ORDER ITEM 56 CO 35, FA ID 110-For Full Dpth Repairs at SBFR Sta 345 & 450	DOL	1.000	0.00	58,090.030	58,090.03
96086061	UNIQUE CHANGE ORDER ITEM 61 FAcct 093 LSPaving Stone Oak HMA due 2 inefficiencies	DOL	1.000	0.00	29,826.860	29,826.86
96086062	UNIQUE CHANGE ORDER ITEM 62	DOL	1.000	0.00	10,565.410	10,565.41

96086063	FAcct 112 Milling inefficiencies due 2 Verizon MH Conflict UNIQUE CHANGE ORDER ITEM 63	DOL	1.000	0.00	33,646.450	33,646.45
96086064	FAcct 113 TMA due to Verizon MH Conflict UNIQUE CHANGE ORDER ITEM 64	DOL	1.000	0.00	19,185.540	19,185.54
96086065	FAcct 94 TPC Verizon MH-Excavate Exstng Ln, Backfill of RCP UNIQUE CHANGE ORDER ITEM 65	DOL	1.000	0.00	13,720.930	13,720.93
96086066	FAcct 93 LSPaving-TPC HMA overuns 4 repairs at Excavtion RCP UNIQUE CHANGE ORDER ITEM 66	DOL	1.000	0.00	3,654.760	3,654.76
96086067	Color textrd conc 4in, ConcCurb TY1 & Curb Ramps TY21 UNIQUE CHANGE ORDER ITEM 67	DOL	1.000	0.00	5,415.320	5,415.32
96086068	FAcct ID 84- Winter Weather Disaster Assistance UNIQUE CHANGE ORDER ITEM 68	DOL	1.000	0.00	31,758.740	31,758.74
96086069	FAcct ID 05-Exploratory SBEB DC Bent 2,3 and 6 UNIQUE CHANGE ORDER ITEM 69	DOL	1.000	0.00	59,922.340	59,922.34
96086070	FAcct 080-Landscaping/Hardscaping along 1604 EBFR/WBFR UNIQUE CHANGE ORDER ITEM 70	DOL	1.000	0.00	1,006.520	1,006.52
96086071	FAcct-089-Removal of Illum Pole Fndtn in conflict w sidewlks UNIQUE CHANGE ORDER ITEM 71	DOL	1.000	0.00	49,593.500	49,593.50
96086072	FAcct-091-Extending SSTR South over Conflict with BTR UNIQUE CHANGE ORDER ITEM 72	DOL	1.000	0.00	34,508.540	34,508.54
96086073	Water Quality Pond Pipe Fittings-Mtrl added by CO 07 UNIQUE CHANGE ORDER ITEM 73	DOL	1.000	0.00	14,490.200	14,490.20
96086074	FAcct-095-Illum Pole in Conflict w OH Powerlines-281 MLs UNIQUE CHANGE ORDER ITEM 74	DOL	1.000	0.00	34,377.450	34,377.45
96086075	FAcct-096-Grading NW Quadrant of 1604 WBFR/281NBFR UNIQUE CHANGE ORDER ITEM 75	DOL	1.000	0.00	23,880.940	23,880.94
96086076	FAcct-097 281 SBFR DW South VIA UNIQUE CHANGE ORDER ITEM 76	DOL	1.000	0.00	51,012.430	51,012.43
96086077	FAcct-098-Ramp RB/RC Coping Retrofit UNIQUE CHANGE ORDER ITEM 77	DOL	1.000	0.00	26,940.960	26,940.96
96086078	FAcct-099- Removal of Landscape Pavers 1604/281 Interchange UNIQUE CHANGE ORDER ITEM 78	DOL	1.000	0.00	84,587.100	84,587.10
96086079	FAcct-100-Drill Seed and Soil Retention Blankets UNIQUE CHANGE ORDER ITEM 79	DOL	1.000	0.00	18,800.180	18,800.18
96086080	FAcct-101-Drill and Epoxy SBWB DC Bent 4 for OSB UNIQUE CHANGE ORDER ITEM 80	DOL	1.000	0.00	14,751.250	14,751.25
96086081	FAcct 102-Pedestal Fountain Removal OSB 19-1 and 21-1 UNIQUE CHANGE ORDER ITEM 81	DOL	1.000	0.00	17,361.000	17,361.00
96086082	FAcct 102-Price Incr REQ-BlockSod-Sod Instld Afr Jun22-2021 UNIQUE CHANGE ORDER ITEM 82	DOL	1.000	0.00	7,520.300	7,520.30
96086083	FAcct-106-TxDOT Aprvd Price Incr for BlockSod Instld to Date UNIQUE CHANGE ORDER ITEM 83	DOL	1.000	0.00	46,107.540	46,107.54
96086084	FAcct-111-Drainge System K Inefficncs due to Utlity Conflict UNIQUE CHANGE ORDER ITEM 84	DOL	1.000	0.00	59,276.240	59,276.24
96086085	FAcct-114-Excavation Inefficiencies due to conflicts w NJB UNIQUE CHANGE ORDER ITEM 85	DOL	1.000	0.00	529,838.050	529,838.05
96086085	CO 35, FAcct ID 107-Loop 1604 Prep ROW UNIQUE CHANGE ORDER ITEM 85	DOL	86,498.310	0.00	1.000	86,498.31
	FAcct 116-Unsuitable Material along US 281 SBFR					

96086086	UNIQUE CHANGE ORDER ITEM 86 FAcct 117-Erosion along outside of US 281 SBFR/RckFilterDam	DOL	3,507.710	0.00	1.000	3,507.71
96086087	UNIQUE CHANGE ORDER ITEM 87 FAcct 118-Erosion along outside US 281 SBFR/Rock Riprap	DOL	16,146.910	0.00	1.000	16,146.91
96086088	UNIQUE CHANGE ORDER ITEM 88 FAcct 120-Wall along NBFR Existing WL North of Sontera	DOL	42,609.640	0.00	1.000	42,609.64
96086089	UNIQUE CHANGE ORDER ITEM 89 FAcct 122-Added Rip Rap along SBML	DOL	8,466.920	0.00	1.000	8,466.92
96086090	UNIQUE CHANGE ORDER ITEM 90 FAcct 109 and 115- 2012.4 LF of Handrail Ty B @ \$74.13 LF	DOL	149,179.210	0.00	1.000	149,179.21
96086091	UNIQUE CHANGE ORDER ITEM 91 FAcct 119-Extending Lmts of Handrail-NBFR btwn WBFR&Sonterra	DOL	4,112.370	0.00	1.000	4,112.37
96086092	UNIQUE CHANGE ORDER ITEM 92 305 LF of Handrail Ty B at \$74.13 LF	DOL	22,609.650	0.00	1.000	22,609.65
96086093	UNIQUE CHANGE ORDER ITEM 93 FAcct 123-Regrading and Added Apron at MME-1	DOL	15,334.520	0.00	1.000	15,334.52
96086094	UNIQUE CHANGE ORDER ITEM 94 FAcct ID 124-Modification of Rail Mounted Signs	DOL	30,887.940	0.00	1.000	30,887.94
96086095	UNIQUE CHANGE ORDER ITEM 95 FA ID 54-Pts 1&2-Standby time for RVI	DOL	47,828.600	0.00	1.000	47,828.60
96086096	UNIQUE CHANGE ORDER ITEM 96 FA ID 55-Boring Inefficiencies	DOL	92,386.560	0.00	1.000	92,386.56
96086097	UNIQUE CHANGE ORDER ITEM 97 FA ID 121-Added work for relaying WL4	DOL	22,889.380	0.00	1.000	22,889.38
96086098	UNIQUE CHANGE ORDER ITEM 98 CO 41-VRX RFI 433-Added Cost 6in Sidewalks at C-Curb Walls	DOL	52.850	0.00	1,663.370	87,909.10

TOTAL ITEM EARNINGS TO DATE

\$215,515,816.36