



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **025507140**
 PROJECT: **F 2025(303)**
 CONTRACT: **01253001**
 AWARD AMOUNT: **\$165,009,688.86**
 PROJECTED AMOUNT: **\$169,156,688.84**
 ADJ. PROJECTED AMOUNT: **\$169,156,688.84**
 CONTRACTOR: **IOC COMPANY LLC**

HIGHWAY: **US 281**
 DISTRICT NAME: **PHARR**
 COUNTY: **HIDALGO**
 AREA ENGINEER: **Jesus A. Noriega, P.E.**
 AREA NUMBER: **053**

ESTIMATE NUMBER: **0015**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/29/2026** to **05/28/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **24.16**
 % TIME USED: **35.74**
 % RETAINAGE: **0.00**

LETTING DATE: **01/07/2025**
 AWARD DATE: **01/30/2025**
 NOTICE TO PROCEED DATE: **02/26/2025**
 WORK BEGIN DATE: **06/02/2025**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$40,871,959.99	\$38,543,788.28	\$2,328,171.71
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$40,871,959.99	\$38,543,788.28	\$2,328,171.71
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$40,871,959.99	\$38,543,788.28	\$2,328,171.71

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 06/02/2025
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 638
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 638
DAYS CHARGED TO DATE: 228
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$5,093.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$5,093.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
04/29/2026	1	
04/30/2026	1	
05/01/2026	1	
05/02/2026		1 SATURDAY
05/03/2026		1 SUNDAY
05/04/2026	1	
05/05/2026	1	
05/06/2026	1	
05/07/2026	1	
05/08/2026		1 RAIN
05/09/2026		1 SATURDAY
05/10/2026		1 SUNDAY
05/11/2026		1 TOO WET
05/12/2026	1	
05/13/2026	1	
05/14/2026	1	
05/15/2026	1	
05/16/2026	1	
05/17/2026		1 SUNDAY
05/18/2026	1	
05/19/2026	1	
05/20/2026	1	
05/21/2026		1 RAIN
05/22/2026		1 TOO WET
05/23/2026		1 SATURDAY
05/24/2026		1 SUNDAY
05/25/2026		1 HOLIDAY
05/26/2026		1 RAIN
05/27/2026		1 TOO WET
05/28/2026		1 TOO WET

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	15	15
		<hr/>
		1
		3
		3
		4
		4

WORK PERFORMED THIS PERIOD

PROJECT F 2025(303) **CONTROL** 025507140
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0080	01057091	000	RMV (12") TRT/UNTRT BASE & ASPH PAV	CY	10.000	714.450	\$7,144.50	19,445.90	714.45
0085	01107001	000	EXCAV (ROADWAY)	CY	2.000	5,097.560	\$10,195.12	355,076.00	156,573.89
0100	01327006	000	EMBANK (FNL)(DC)(TY C)	CY	13.620	9,988.510	\$136,043.51	749,853.00	152,444.37
0145	01937027	000	VEGETATIVE WATERING	TGL	10.000	19.500	\$195.00	80.00	21.50
0150	02047001	000	SPRINKLING (DUST CONTROL)	TGL	1.000	352.000	\$352.00	3,254.10	1,468.00
0215	03057015	000	SALV, HAUL & STKPL RCLAPH PV (1 1/2")	SY	2.000	-650.000	-\$1,300.00	29,763.20	0.00
0285	04007010	000	CEM STABIL BKFL	CY	70.000	19.680	\$1,377.60	1,731.00	560.00
0325	04167037	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	950.730	94.000	\$89,368.62	404.00	94.00
0345	04237001	000	RETAINING WALL (MSE)	SF	100.000	1,793.000	\$179,300.00	248,133.00	1,793.00
0395	04627003	000	CONC BOX CULV (4 FT X 2 FT)	LF	390.000	112.000	\$43,680.00	3,335.00	793.00
0520	04687002	000	THERMOPLASTIC PIPE (PP) (24")	LF	80.000	40.000	\$3,200.00	7,256.00	1,104.00
0540	04967004	000	REMOV STR (SET)	EA	225.000	6.000	\$1,350.00	130.00	34.00
0550	04967007	000	REMOV STR (PIPE)	LF	8.500	240.000	\$2,040.00	5,470.00	1,335.00
0560	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	1.000	\$5,000.00	40.00	12.00
0575	05057003	000	TMA (MOBILE OPERATION)	DAY	1.000	22.000	\$22.00	576.00	135.00
0590	05067039	000	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.250	70.000	\$297.50	18,984.00	11,907.00
0595	05067041	000	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	1,271.000	\$1,588.75	18,984.00	1,351.00
0770	05457004	000	CRASH CUSH ATTEN (REMOVE)	EA	749.210	2.000	\$1,498.42	32.00	13.00
0780	05457014	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,149.210	2.000	\$18,298.42	32.00	44.00
1145	06627072	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.480	345.000	\$165.60	16,747.40	345.00
1155	06627097	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.380	849.000	\$322.62	150,272.90	9,937.00
1320	06777004	000	ELIM EXT PM & MRKS (8")	LF	0.650	281.000	\$182.65	2,725.00	3,021.00
2065	96017001		MATERIAL ON HAND	DOL	1.000	1,663,865.390	\$1,663,865.39	1,000.00	15,099,314.59

CATEGORY 008 **DESCRIPTION** FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2170	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	558.210	\$558.21	100,000.00	1,999.44

PROJECT NH 2020(728) **CONTROL** 025507142

CATEGORY 002 **DESCRIPTION** WATER: U00003328 [CITY OF EDINBURG]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2285	04027001	000	TRENCH EXCAVATION PROTECTION	LF	0.100	2,333.000	\$233.30	63,335.00	23,040.00
2295	70257001	000	16IN STEEL CASING (OPEN CUT)	LF	175.000	18.000	\$3,150.00	310.00	74.00
2305	70257003	000	BLOW OFF VALVE (2IN)	EA	3,000.000	2.000	\$6,000.00	33.00	10.00
2320	70257006	000	FIRE HYDRANT ASSEMBLY	EA	8,500.000	2.000	\$17,000.00	37.00	7.00
2325	70257007	000	GATE VALVE WBOX (8IN)	EA	2,900.000	2.000	\$5,800.00	52.00	13.00
2345	70257011	000	SERVICE LINE (SHRT SIDE) (1-1/2IN TO 2)	EA	2,500.000	1.000	\$2,500.00	77.00	5.00
2350	70257012	000	WATER MAIN PIPE (PVC)(8IN)(DR18)(C900)	LF	37.000	2,415.000	\$89,355.00	47,237.00	17,642.00
2370	70257016	000	REMOV & RELOCATE WATER METER AND VAULT	EA	3,500.000	1.000	\$3,500.00	63.00	5.00
2375	70257017	000	REMOV ASBESTOS CEMENT WATERLINE	LF	15.950	2,250.000	\$35,887.50	15,053.00	5,440.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$2,328,171.71

CONTRACT LINE ITEMS

PROJECT F 2025(303) CONTROL 025507140
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01007002	000	PREPARING ROW	STA	12,060.000	410.800	0.000	402.50	4,854,150.00
0065	01047006	000	REMOV CONC (RIPRAP)	SY	18.000	2,562.000	0.000	44.64	803.52
0070	01047011	000	REMOV CONC (DRIVEWAYS)	SY	45.000	209.000	0.000	53.33	2,399.85
0080	01057091	000	RMV (12") TRT/UNTRT BASE & ASPH PAV	CY	10.000	19,445.900	0.000	714.45	7,144.50
0085	01107001	000	EXCAV (ROADWAY)	CY	2.000	355,076.000	0.000	156,573.89	313,147.78
0090	01107003	000	EXCAV (SPECIAL)	CY	5.000	80,700.000	0.000	5,925.00	29,625.00
0095	01327001	000	EMBANK (FNL)(OC)(TY A)	CY	10.000	4,200.000	0.000	1,100.00	11,000.00
0100	01327006	000	EMBANK (FNL)(DC)(TY C)	CY	13.620	749,853.000	0.000	152,444.37	2,076,292.32
0140	01927072	000	TRANS PLANT MATERIAL (TY I)	EA	85.000	117.000	0.000	37.00	3,145.00
0145	01937027	000	VEGETATIVE WATERING	TGL	10.000	80.000	0.000	21.50	215.00
0150	02047001	000	SPRINKLING (DUST CONTROL)	TGL	1.000	3,254.100	0.000	1,468.00	1,468.00
0285	04007010	000	CEM STABIL BKFL	CY	70.000	1,731.000	0.000	560.00	39,200.00
0290	04027001	000	TRENCH EXCAVATION PROTECTION	LF	0.100	3,396.000	0.000	976.50	97.65
0325	04167037	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	950.730	404.000	0.000	94.00	89,368.62
0345	04237001	000	RETAINING WALL (MSE)	SF	100.000	248,133.000	0.000	1,793.00	179,300.00
0395	04627003	000	CONC BOX CULV (4 FT X 2 FT)	LF	390.000	3,335.000	0.000	793.00	309,270.00
0400	04627006	000	CONC BOX CULV (5 FT X 2 FT)	LF	500.000	1,235.000	0.000	751.00	375,500.00
0405	04627010	000	CONC BOX CULV (6 FT X 2 FT)	LF	575.000	598.000	0.000	224.00	128,800.00
0495	04677326	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,500.000	23.000	0.000	4.00	6,000.00
0500	04677328	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,350.000	158.000	0.000	10.00	13,500.00
0515	04687001	000	THERMOPLASTIC PIPE (PP) (18")	LF	85.000	2,466.000	0.000	96.00	8,160.00
0520	04687002	000	THERMOPLASTIC PIPE (PP) (24")	LF	80.000	7,256.000	0.000	1,104.00	88,320.00
0525	04687003	000	THERMOPLASTIC PIPE (PP) (30")	LF	105.000	561.000	0.000	60.00	6,300.00
0540	04967004	000	REMOV STR (SET)	EA	225.000	130.000	0.000	34.00	7,650.00
0545	04967005	000	REMOV STR (WINGWALL)	EA	1,500.000	32.000	0.000	4.00	6,000.00
0550	04967007	000	REMOV STR (PIPE)	LF	8.500	5,470.000	0.000	1,335.00	11,347.50
0555	05007001	000	MOBILIZATION	LS	16,900,000.000	1.000	0.000	0.75	12,675,000.00
0560	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	40.000	0.000	12.00	60,000.00
0565	05037002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	6.000	0.000	1.00	17,500.00
0575	05057003	000	TMA (MOBILE OPERATION)	DAY	1.000	576.000	0.000	135.00	135.00
0580	05067021	000	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	15.000	15,988.000	0.000	225.56	3,383.40
0590	05067039	000	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.250	18,984.000	0.000	11,907.00	50,604.75
0595	05067041	000	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	18,984.000	0.000	1,351.00	1,688.75
0615	05127009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	50.000	34,700.000	0.000	3,060.00	153,000.00
0620	05127010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	2,640.000	0.000	100.00	6,000.00
0625	05127033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	36,600.000	0.000	80.00	560.00
0645	05127089	000	PCTB (FUR&INST)(F-SHAPE OR SNGL SLP)TY1	LF	38.000	44,160.000	0.000	38,957.00	1,480,366.00
0650	05127090	000	PCTB (MOVE)(F-SHAPE OR SNGL SLP)TY1	LF	7.000	44,700.000	0.000	1,350.00	9,450.00
0655	05127092	000	PCTB (REMOVE)(F-SHAPE OR SNGL SLP)TY1	LF	7.000	44,160.000	0.000	30.00	210.00
0730	05427001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.490	1,552.000	0.000	312.00	776.88
0735	05427002	000	REMOVE TERMINAL ANCHOR SECTION	EA	195.490	2.000	0.000	4.00	781.96
0740	05427003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	195.490	2.000	0.000	4.00	781.96
0765	05457002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,949.210	23.000	0.000	5.00	9,746.05
0770	05457004	000	CRASH CUSH ATTEN (REMOVE)	EA	749.210	32.000	0.000	13.00	9,739.73

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0780	05457014	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,149.210	32.000	0.000	44.00	402,565.24
0785	05507007	000	CHAIN LINK FENCE (REMOVE)	LF	5.490	4,169.000	0.000	1,719.00	9,437.31
0790	05527011	000	WIRE FENCE (REMOVE)	LF	1.000	23,450.000	0.000	14,961.00	14,961.00
0810	06107009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	892.950	47.000	0.000	39.00	34,825.05
0850	06177001	000	TEMP RD IL SETUP AND REMOVE	EA	11,030.600	8.000	0.000	3.00	33,091.80
0855	06187030	000	CONDT (PVC) (SCH 40) (2")	LF	10.510	22,240.000	0.000	57.00	599.07
0875	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	24.160	2,888.000	0.000	58.00	1,401.28
1040	06447073	000	REMOVE SM RD SN SUP&AM	EA	49.210	234.000	0.000	42.00	2,066.82
1050	06477003	000	REMOVE LRSA	EA	631.310	7.000	0.000	5.00	3,156.55
1135	06627061	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.720	17,472.800	0.000	150.00	108.00
1140	06627064	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.380	161,358.100	0.000	3,608.00	1,371.04
1145	06627072	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.480	16,747.400	0.000	345.00	165.60
1155	06627097	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.380	150,272.900	0.000	9,937.00	3,776.06
1160	06627112	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.340	20,688.000	0.000	234.00	313.56
1315	06777001	000	ELIM EXT PM & MRKS (4")	LF	0.350	73,302.100	0.000	2,227.00	779.45
1320	06777004	000	ELIM EXT PM & MRKS (8")	LF	0.650	2,725.000	0.000	3,021.00	1,963.65
1420	07307022	000	FULL - WIDTH MOWING	AC	350.000	72.000	0.000	21.25	7,437.50
1480	60197001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	22,586.480	1.000	0.000	1.00	22,586.48
2065	96017001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	15,099,314.59	15,099,314.59

Category Subtotal \$38,687,849.27

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2155	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	100,000.000	0.000	2,481.58	2,481.58
2170	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.000	0.000	1,999.44	1,999.44

Category Subtotal \$4,481.02

PROJECT NH 2020(728) CONTROL 025507142
 CATEGORY 001 DESCRIPTION GAS: U00003324 [TENNESSEE GAS PIPELINE COMPAN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2215	01587002	000	SPEC EXCAV WORK (HYD EXCAVATOR)	HR	100.000	380.000	0.000	66.50	6,650.00
2225	04007010	000	CEM STABIL BKFL	CY	70.000	63.000	0.000	8.06	564.20
2230	04207011	000	CL B CONC (MISC)	CY	800.000	63.000	0.000	8.06	6,448.00

Category Subtotal \$13,662.20

CATEGORY 002 DESCRIPTION WATER: U00003328 [CITY OF EDINBURG]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2285	04027001	000	TRENCH EXCAVATION PROTECTION	LF	0.100	63,335.000	0.000	23,040.00	2,304.00
2290	04967007	000	REMOV STR (PIPE)	LF	8.500	45,503.000	0.000	129.00	1,096.50
2295	70257001	000	16IN STEEL CASING (OPEN CUT)	LF	175.000	310.000	0.000	74.00	12,950.00
2300	70257002	000	24IN STEEL CASING (OPEN CUT)	LF	275.000	72.000	0.000	18.00	4,950.00
2305	70257003	000	BLOW OFF VALVE (2IN)	EA	3,000.000	33.000	0.000	10.00	30,000.00

CATEGORY 002 DESCRIPTION WATER: U00003328 [CITY OF EDINBURG]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2320	70257006	000	FIRE HYDRANT ASSEMBLY	EA	8,500.000	37.000	0.000	7.00	59,500.00
2325	70257007	000	GATE VALVE WBOX (8IN)	EA	2,900.000	52.000	0.000	13.00	37,700.00
2330	70257008	000	GATE VALVE WBOX (12IN)	EA	5,500.000	24.000	0.000	13.00	71,500.00
2335	70257009	000	JCK TUN BOR OR AUG CSG (STL) (24IN)	LF	375.000	1,786.000	0.000	1,786.00	669,750.00
2345	70257011	000	SERVICE LINE (SHRT SIDE) (1-1/2IN TO 2)	EA	2,500.000	77.000	0.000	5.00	12,500.00
2350	70257012	000	WATER MAIN PIPE (PVC)(8IN)(DR18)(C900)	LF	37.000	47,237.000	0.000	17,642.00	652,754.00
2355	70257013	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	65.000	16,072.000	0.000	7,403.00	481,195.00
2360	70257014	000	WET CONNECTION	EA	8,500.000	3.000	0.000	3.00	25,500.00
2370	70257016	000	REMOV & RELOCATE WATER METER AND VAULT	EA	3,500.000	63.000	0.000	5.00	17,500.00
2375	70257017	000	REMOV ASBESTOS CEMENT WATERLINE	LF	15.950	15,053.000	0.000	5,440.00	86,768.00

Category Subtotal \$2,165,967.50

PROJECT F 2025(303) CONTROL 025507140

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	01047016	000	REMOV CONC (CURB)	LF	30.000	80.000	0.000	0.000	0.00
0105	01347001	000	BACKFILL (TY A)	STA	275.000	54.000	0.000	0.000	0.00
0110	01527001	000	ROAD GRADER WORK (ORD COMP)	STA	100.000	1,193.200	0.000	0.000	0.00
0115	01607002	000	FURN & PLACE TOPSOIL (4")	SY	4.000	7,669.620	0.000	0.000	0.00
0120	01647010	000	DRILL SEED (PERM_RURAL_CLAY)	SY	0.350	766,962.000	0.000	0.000	0.00
0125	01647013	000	DRILL SEED (TEMP_WARM)	SY	0.310	766,962.000	0.000	0.000	0.00
0130	01687001	000	VEGETATIVE WATERING	TGL	10.000	14,021.000	0.000	0.000	0.00
0135	01697018	000	SOIL RET BLKT(SL_MOD_CLAY_LONG_SPRY)	SY	2.250	111,623.000	0.000	0.000	0.00
0155	02167001	000	PROOF ROLLING	HR	50.000	481.900	0.000	0.000	0.00
0160	02477277	000	FL BS (RDWY DEL)(TY E GR 4)(FNL POS)	CY	25.000	205,154.500	0.000	0.000	0.00
0165	02507002	000	GEOGRID BASE REINFORCEMENT (TYPE 2)	SY	1.250	48,003.000	0.000	0.000	0.00
0170	02517025	000	REWORK BS MTL (TY B)(6")(ORD COMP)	SY	2.500	77,202.400	0.000	0.000	0.00
0175	02517030	000	REWORK BS MTL (TY B)(10")(DENS CONT)	SY	3.400	77,309.400	0.000	0.000	0.00
0180	02517032	000	REWORK BS MTL (TY B)(12")(DENS CONT)	SY	3.750	141,650.100	0.000	0.000	0.00
0185	02517084	000	REWORK BS MTL (TY B)(18")(DENS CONT)	SY	5.750	100,264.200	0.000	0.000	0.00
0190	02607005	000	LIME (COM OR QK)(SLURRY)	TON	215.000	15,850.000	0.000	0.000	0.00
0195	02607009	000	LIME TRT (EXIST MATL)(12")	SY	2.500	801,045.000	0.000	0.000	0.00
0200	02757001	000	CEMENT	TON	188.000	9,910.000	0.000	0.000	0.00
0205	02757013	000	CEMENT TRT (NEW BASE)(12")	SY	2.500	368,460.000	0.000	0.000	0.00
0210	02757021	000	CEMENT TREAT (MX EXST MTL & NW BS)(17")	SY	2.750	401,980.000	0.000	0.000	0.00
0215	03057015	000	SALV, HAUL & STKPL RCL APH PV (1 1/2")	SY	2.000	29,763.200	0.000	0.000	0.00
0220	03057017	000	SALV, HAUL & STKPL RCL APH PV (3 1/2")	SY	2.250	77,202.400	0.000	0.000	0.00
0225	03057022	000	SALV, HAUL & STKPL RCL APH PV (4")	SY	2.500	57,952.000	0.000	0.000	0.00
0230	03057055	000	SALV, HAUL & STKPL RCL APH PAV (4"-14")	SY	7.000	231,509.000	0.000	0.000	0.00
0235	03107004	000	PRIME COAT (MC-30)	GAL	4.500	155,679.000	0.000	0.000	0.00
0240	03447002	000	SP MIXES SP-B SAC-B PG64-22	TON	110.000	114,543.000	0.000	0.000	0.00
0245	03447008	000	SP MIXES SP-B SAC-B PG76-22	TON	120.000	61,597.000	0.000	0.000	0.00
0250	03447064	000	SP MIXES SP-D SAC-A PG76-22	TON	120.000	61,597.000	0.000	0.000	0.00
0255	03447065	000	SP MIXES SP-D SAC-B PG76-22	TON	115.000	45,813.000	0.000	0.000	0.00

0260	03467009	000	STONE-MTRX-ASPH SMA-D SAC-A PG76-22	TON	146.000	48,026.000	0.000	0.000	0.00
0265	03547050	000	PLANE ASPH CONC PAV(1")	SY	1.000	6,602.000	0.000	0.000	0.00
0270	03547051	000	PLANE ASPH CONC PAV(2")	SY	1.500	20,505.000	0.000	0.000	0.00
0275	03617003	000	FULL - DEPTH REPAIR CRCP (8")	CY	950.000	95.000	0.000	0.000	0.00
0280	04007009	000	CUT AND RESTORE PAV (FLEX BASE)	SY	45.000	1,959.000	0.000	0.000	0.00
0295	04167005	000	DRILL SHAFT (30 IN)	LF	288.900	160.000	0.000	0.000	0.00
0300	04167007	000	DRILL SHAFT (42 IN)	LF	698.600	25.000	0.000	0.000	0.00
0305	04167008	000	DRILL SHAFT (48 IN)	LF	761.640	26.000	0.000	0.000	0.00
0310	04167027	000	DRILL SHAFT (SIGN MTS) (12 IN)	LF	463.310	64.000	0.000	0.000	0.00
0315	04167028	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	567.180	320.000	0.000	0.000	0.00
0320	04167033	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	861.440	401.000	0.000	0.000	0.00
0330	04167044	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	393.950	168.000	0.000	0.000	0.00
0335	04207009	000	CL A CONC (PLUG)	EA	5,000.000	6.000	0.000	0.000	0.00
0340	04207052	000	CL C CONC (RAIL FOUNDATION)	CY	750.000	373.000	0.000	0.000	0.00
0350	04327001	000	RIPRAP (CONC)(4 IN)	CY	379.000	1,232.000	0.000	0.000	0.00
0355	04327002	000	RIPRAP (CONC)(5 IN)	CY	389.000	36.000	0.000	0.000	0.00
0360	04327005	000	RIPRAP (CONC)(CL B)	CY	389.000	138.000	0.000	0.000	0.00
0365	04327007	000	RIPRAP (CONC) (CL B) (4 IN)	CY	399.000	8.000	0.000	0.000	0.00
0370	04327013	000	RIPRAP (MOW STRIP)(4 IN)	CY	384.000	485.500	0.000	0.000	0.00
0375	04327014	000	RIPRAP (MOW STRIP)(5 IN)	CY	391.000	452.000	0.000	0.000	0.00
0380	04327041	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	150.000	5,981.000	0.000	0.000	0.00
0385	04387001	000	CLEANING AND SEALING EXISTING JOINTS	LF	90.000	336.000	0.000	0.000	0.00
0390	04507024	000	RAIL (TY SSTR)	LF	45.000	17,066.000	0.000	0.000	0.00
0410	04657071	000	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	5,500.000	1.000	0.000	0.000	0.00
0415	04657126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	4,800.000	2.000	0.000	0.000	0.00
0420	04657163	000	INL(CMP)(PAZD-CZ)(FG)(3FTX3FT-3FTX3FT)	EA	4,750.000	32.000	0.000	0.000	0.00
0425	04657165	000	INL(CMP)(PAZD-CZ)(FG)(4FTX4FT-4FTX4FT)	EA	5,250.000	2.000	0.000	0.000	0.00
0430	04657352	000	INLET (COMPL) (TY MSE2)	EA	7,500.000	55.000	0.000	0.000	0.00
0435	04667005	000	HEADWALL (CH - FW - 0) (DIA= 24 IN)	EA	15,000.000	3.000	0.000	0.000	0.00
0440	04667007	000	HEADWALL (CH - FW - 0) (DIA= 30 IN)	EA	15,000.000	1.000	0.000	0.000	0.00
0445	04667050	000	HEADWALL (CH - FW - 45) (DIA= 24 IN)	EA	15,000.000	5.000	0.000	0.000	0.00
0450	04667099	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	15,000.000	2.000	0.000	0.000	0.00
0455	04667101	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	15,000.000	1.000	0.000	0.000	0.00
0460	04667173	000	WINGWALL (PW - 1) (HW=3 FT)	EA	16,000.000	5.000	0.000	0.000	0.00
0465	04667174	000	WINGWALL (PW - 1) (HW=4 FT)	EA	17,000.000	1.000	0.000	0.000	0.00
0470	04667202	000	WINGWALL (SW - 0) (HW=3 FT)	EA	16,000.000	15.000	0.000	0.000	0.00
0475	04677067	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(3:1)(C)	EA	16,000.000	2.000	0.000	0.000	0.00
0480	04677307	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	2,000.000	1.000	0.000	0.000	0.00
0485	04677308	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,000.000	104.000	0.000	0.000	0.00
0490	04677325	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	1,500.000	3.000	0.000	0.000	0.00
0505	04677348	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3,500.000	8.000	0.000	0.000	0.00
0510	04677368	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	8,500.000	4.000	0.000	0.000	0.00
0530	04687004	000	THERMOPLASTIC PIPE (PP) (36")	LF	200.000	72.000	0.000	0.000	0.00
0535	04967001	000	REMOV STR (BOX CULVERT)	EA	100.000	80.000	0.000	0.000	0.00
0570	05057001	000	TMA (STATIONARY)	DAY	0.100	576.000	0.000	0.000	0.00
0585	05067024	000	CONSTRUCTION EXITS (REMOVE)	SY	1.000	15,988.000	0.000	0.000	0.00
0600	05067044	000	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	5.250	19,844.000	0.000	0.000	0.00
0605	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.250	19,844.000	0.000	0.000	0.00
0610	05087001	000	CONSTRUCTING DETOURS	SY	45.000	62,446.000	0.000	0.000	0.00
0630	05127034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	7.000	700.000	0.000	0.000	0.00
0635	05127057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	8.000	34,700.000	0.000	0.000	0.00
0640	05127058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	8.000	2,640.000	0.000	0.000	0.00

0660	05147001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	60.000	35,801.100	0.000	0.000	0.00
0665	05147038	000	PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	250.000	40.000	0.000	0.000	0.00
0670	05287001	000	LANDSCAPE PAVERS	SY	95.500	9,042.000	0.000	0.000	0.00
0675	05297002	000	CONC CURB (TY II)	LF	15.500	1,962.000	0.000	0.000	0.00
0680	05297009	000	CONC CURB & GUTTER (TY II)	LF	15.500	2,685.000	0.000	0.000	0.00
0685	05297012	000	CONC CURB (DOWELED)	LF	17.000	80.000	0.000	0.000	0.00
0690	05307002	000	INTERSECTIONS (ACP)	SY	95.000	2,329.000	0.000	0.000	0.00
0695	05307006	000	DRIVEWAYS (CONC)	SY	100.000	334.200	0.000	0.000	0.00
0700	05307010	000	DRIVEWAYS (ACP)	SY	57.000	28,929.000	0.000	0.000	0.00
0705	05337001	000	MILL RUMBLE STRIPS (ASPHALT) (SHLDR)	LF	0.100	331,340.000	0.000	0.000	0.00
0710	05407001	000	MTL W-BEAM GD FEN (TIM POST)	LF	29.490	7,937.500	0.000	0.000	0.00
0715	05407005	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,249.210	7.000	0.000	0.000	0.00
0720	05407015	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	2,149.210	39.000	0.000	0.000	0.00
0725	05407027	000	MTL BM GD FEN (LONG SPAN SYSTEM)	EA	1,749.210	100.000	0.000	0.000	0.00
0745	05427004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	249.210	5.000	0.000	0.000	0.00
0750	05437037	000	CABLE BARRIER (REMOVE)	LF	5.490	2,370.000	0.000	0.000	0.00
0755	05437038	000	CABLE BARRIER TERMINAL SECTION (REMOVE)	EA	549.210	2.000	0.000	0.000	0.00
0760	05447001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,549.210	40.000	0.000	0.000	0.00
0775	05457006	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	32,749.210	6.000	0.000	0.000	0.00
0795	05607008	000	MAILBOX INSTALL-S (TWW-POST) TY 4	EA	249.210	43.000	0.000	0.000	0.00
0800	05607009	000	MAILBOX INSTALL-D (TWW-POST) TY 4	EA	349.210	10.000	0.000	0.000	0.00
0805	05607010	000	MAILBOX INSTALL-M (TWW-POST) TY 4	EA	749.210	2.000	0.000	0.000	0.00
0815	06107014	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,423.470	24.000	0.000	0.000	0.00
0820	06107105	000	IN RD IL (TY SP) 38S-12-12(250W EQ)LED	EA	6,775.940	7.000	0.000	0.000	0.00
0825	06107124	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,853.470	4.000	0.000	0.000	0.00
0830	06107128	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	4,911.250	16.000	0.000	0.000	0.00
0835	06137006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	82,099.210	16.000	0.000	0.000	0.00
0840	06147003	000	LED HI MST IL ASM (6 FIXT) (TY B)	EA	46,948.350	16.000	0.000	0.000	0.00
0845	06147007	000	REPLC LED HI MST IL(6 FIXT) (TY B)	EA	8,982.070	2.000	0.000	0.000	0.00
0860	06187040	000	CONDT (PVC) (SCH 40) (4")	LF	22.060	37,962.000	0.000	0.000	0.00
0865	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	10.510	1,485.000	0.000	0.000	0.00
0870	06187055	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	27.310	1,445.000	0.000	0.000	0.00
0880	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	47.270	1,170.000	0.000	0.000	0.00
0885	06197013	000	FIBER OPTIC CABLE ROAD MARKER	LF	31.520	123.000	0.000	0.000	0.00
0890	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.470	42,100.000	0.000	0.000	0.00
0895	06207006	000	ELEC CONDR (NO.10) INSULATED	LF	2.000	324.000	0.000	0.000	0.00
0900	06207007	000	ELEC CONDR (NO.8) BARE	LF	2.100	775.000	0.000	0.000	0.00
0905	06207008	000	ELEC CONDR (NO.8) INSULATED	LF	1.680	39,624.000	0.000	0.000	0.00
0910	06207009	000	ELEC CONDR (NO.6) BARE	LF	2.210	90.000	0.000	0.000	0.00
0915	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.310	120.000	0.000	0.000	0.00
0920	06207011	000	ELEC CONDR (NO.4) BARE	LF	3.050	495.000	0.000	0.000	0.00
0925	06207012	000	ELEC CONDR (NO.4) INSULATED	LF	3.260	990.000	0.000	0.000	0.00
0930	06207015	000	ELEC CONDR (NO.2) BARE	LF	3.680	1,365.000	0.000	0.000	0.00
0935	06207016	000	ELEC CONDR (NO.2) INSULATED	LF	4.100	3,235.000	0.000	0.000	0.00
0940	06217006	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.730	637.000	0.000	0.000	0.00
0945	06237004	000	ITS GND BOX(PCAST) TY 1 (243648)W/APRN	EA	6,565.840	123.000	0.000	0.000	0.00
0950	06237010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	9,706.930	5.000	0.000	0.000	0.00
0955	06247002	000	GROUND BOX TY A (122311)W/APRON	EA	1,418.220	128.000	0.000	0.000	0.00
0960	06247013	000	REMOVE GROUND BOX	EA	682.850	18.000	0.000	0.000	0.00
0965	06287002	000	REMOVE ELECTRICAL SERVICES	EA	325.670	3.000	0.000	0.000	0.00
0970	06287059	000	ELC SRV TY A 240/480 060(SS)SS(E)TP(O)	EA	6,581.590	18.000	0.000	0.000	0.00
0975	06287157	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	4,491.030	4.000	0.000	0.000	0.00

0980	06287322	000	ELC SRV TY T 120/240 000(NS)GS(L)TS(O)	EA	1,943.490	1.000	0.000	0.000	0.00
0985	06287328	000	ELC SRV TY T 120/240 000(NS)GS(N)TP(O)	EA	2,258.650	2.000	0.000	0.000	0.00
0990	06367001	000	ALUMINUM SIGNS (TY A)	SF	35.490	81.000	0.000	0.000	0.00
0995	06367002	000	ALUMINUM SIGNS (TY G)	SF	28.280	2,739.000	0.000	0.000	0.00
1000	06367003	000	ALUMINUM SIGNS (TY O)	SF	46.190	1,759.000	0.000	0.000	0.00
1005	06447025	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	775.490	118.000	0.000	0.000	0.00
1010	06447028	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	879.490	109.000	0.000	0.000	0.00
1015	06447032	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,335.000	1.000	0.000	0.000	0.00
1020	06447033	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	1,192.490	2.000	0.000	0.000	0.00
1025	06447037	000	IN SM RD SN SUP&AM TYS80(1)SB(P)	EA	898.490	3.000	0.000	0.000	0.00
1030	06447040	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	1,398.490	4.000	0.000	0.000	0.00
1035	06447061	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,211.490	12.000	0.000	0.000	0.00
1045	06477001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.560	20,480.000	0.000	0.000	0.00
1055	06507035	000	INS OH SN SUP(35 FT BAL TEE)	EA	76,531.390	2.000	0.000	0.000	0.00
1060	06507038	000	INS OH SN SUP(35 FT CANT)	EA	79,262.770	13.000	0.000	0.000	0.00
1065	06587003	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	49.210	13.000	0.000	0.000	0.00
1070	06587012	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)CTB	EA	19.490	30.000	0.000	0.000	0.00
1075	06587023	000	INSTL DEL ASSM (D-SY)SZ 1(YFLX)GND	EA	49.210	36.000	0.000	0.000	0.00
1080	06587031	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)CTB	EA	19.490	14.000	0.000	0.000	0.00
1085	06587032	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)CTB (BI)	EA	19.490	350.000	0.000	0.000	0.00
1090	06587045	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	49.210	54.000	0.000	0.000	0.00
1095	06587048	000	INSTL DEL ASSM (D-DW)SZ 1(BRF)GF2	EA	24.490	138.000	0.000	0.000	0.00
1100	06587056	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	49.210	46.000	0.000	0.000	0.00
1105	06587078	000	REMOVE DELIN & OBJECT MARKER ASSMS	EA	9.490	103.000	0.000	0.000	0.00
1110	06627001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.380	22,624.000	0.000	0.000	0.00
1115	06627002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.380	1,220.000	0.000	0.000	0.00
1120	06627004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.380	125,425.000	0.000	0.000	0.00
1125	06627012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.580	27,264.600	0.000	0.000	0.00
1130	06627035	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.380	141,014.200	0.000	0.000	0.00
1150	06627073	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	3.500	570.000	0.000	0.000	0.00
1165	06627114	000	WK ZN PAV MRK SHT TERM (TAB)TY Y-2	EA	1.440	8,546.000	0.000	0.000	0.00
1170	06667009	000	REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	0.680	361.000	0.000	0.000	0.00
1175	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.880	6,818.000	0.000	0.000	0.00
1180	06667027	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	1.100	1,388.000	0.000	0.000	0.00
1185	06667030	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	1.100	2,400.000	0.000	0.000	0.00
1190	06667069	000	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	1,500.000	16.000	0.000	0.000	0.00
1195	06667072	000	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	1,500.000	16.000	0.000	0.000	0.00
1200	06667114	000	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.940	5,433.000	0.000	0.000	0.00
1205	06667117	000	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	1.100	698.000	0.000	0.000	0.00
1210	06667144	000	RE PM TY I (W)6"(BRK)(090MIL)(CALLOUT)	LF	0.880	35,646.000	0.000	0.000	0.00
1215	06667266	000	RE PROFILE PM TY I(W)6"(SLD)(100MIL)	LF	0.920	166,569.000	0.000	0.000	0.00
1220	06667270	000	RE PROFILE PM TY I(Y)6"(SLD)(100MIL)	LF	0.920	164,771.000	0.000	0.000	0.00
1225	06667347	000	PAVEMENT SLER 6"	LF	0.420	38,807.000	0.000	0.000	0.00
1230	06667348	000	PAVEMENT SLER 8"	LF	1.100	2,724.000	0.000	0.000	0.00
1235	06667350	000	PAVEMENT SLER 12"	LF	2.000	698.000	0.000	0.000	0.00
1240	06667352	000	PAVEMENT SLER 24"	LF	2.500	457.000	0.000	0.000	0.00
1245	06667353	000	PAVEMENT SLER (ARROW)	EA	20.000	14.000	0.000	0.000	0.00
1250	06667354	000	PAVEMENT SLER (WORD)	EA	25.000	8.000	0.000	0.000	0.00
1255	06667358	000	PAVEMENT SLER (UTURN ARROW)	EA	25.000	22.000	0.000	0.000	0.00
1260	06687012	000	PREFAB PM TY B (W)(6")(BRK)CONTRAST	LF	20.000	1,110.000	0.000	0.000	0.00
1265	06687089	000	PREFAB PM TY C (W)(24")(SLD)	LF	16.000	726.000	0.000	0.000	0.00
1270	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	185.000	35.000	0.000	0.000	0.00

1275	06687096	000	PREFAB PM TY C (W)(UTURN ARROW)	EA	325.000	21.000	0.000	0.000	0.00
1280	06687102	000	PREFAB PM TY C (W)(NUMBER)	EA	325.000	8.000	0.000	0.000	0.00
1285	06687103	000	PREFAB PM TY C (W)(WORD)	EA	275.000	54.000	0.000	0.000	0.00
1290	06687111	000	PREFAB PM TY C (W)(36")(YLD TRI)	EA	35.000	54.000	0.000	0.000	0.00
1295	06727001	000	REFL PAV MRKR TY I-A	EA	7.500	276.000	0.000	0.000	0.00
1300	06727002	000	REFL PAV MRKR TY I-C	EA	7.500	102.000	0.000	0.000	0.00
1305	06727004	000	REFL PAV MRKR TY II-A-A	EA	7.500	441.000	0.000	0.000	0.00
1310	06727006	000	REFL PAV MRKR TY II-C-R	EA	5.000	4,495.000	0.000	0.000	0.00
1325	06777006	000	ELIM EXT PM & MRKS (12")	LF	0.850	1,250.000	0.000	0.000	0.00
1330	06777008	000	ELIM EXT PM & MRKS (24")	LF	5.000	695.000	0.000	0.000	0.00
1335	06777009	000	ELIM EXT PM & MRKS (ARROW)	EA	50.000	25.000	0.000	0.000	0.00
1340	06777015	000	ELIM EXT PM & MRKS (WORD)	EA	50.000	15.000	0.000	0.000	0.00
1345	06787002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	38,807.000	0.000	0.000	0.00
1350	06787004	000	PAV SURF PREP FOR MRK (8")	LF	0.300	2,724.000	0.000	0.000	0.00
1355	06787006	000	PAV SURF PREP FOR MRK (12")	LF	0.600	698.000	0.000	0.000	0.00
1360	06787008	000	PAV SURF PREP FOR MRK (24")	LF	1.000	457.000	0.000	0.000	0.00
1365	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	50.000	14.000	0.000	0.000	0.00
1370	06787012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	50.000	8.000	0.000	0.000	0.00
1375	06787016	000	PAV SURF PREP FOR MRK (WORD)	EA	50.000	22.000	0.000	0.000	0.00
1380	06807001	000	INSTALL HWY TRF SIG (FLASH BEACON)	EA	2,573.810	3.000	0.000	0.000	0.00
1385	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	330.920	12.000	0.000	0.000	0.00
1390	06827005	000	VEH SIG SEC (12")LED(RED)	EA	330.920	18.000	0.000	0.000	0.00
1395	06847010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	2.890	1,515.000	0.000	0.000	0.00
1400	06857003	000	REMOVE RDS FLASH BEACON ASSEMBLY	EA	1,575.800	1.000	0.000	0.000	0.00
1405	06867019	000	INS TRF SIG PL AM (S)STR(TY D)	EA	8,824.480	8.000	0.000	0.000	0.00
1410	06867020	000	INS TRF SIG PL AM (S)STR(TY D)LUM	EA	12,448.830	4.000	0.000	0.000	0.00
1415	06907150	000	REMOVE CONDUCTOR	LF	1.890	8,449.000	0.000	0.000	0.00
1425	07347002	000	LITTER REMOVAL	CYC	3,000.000	6.000	0.000	0.000	0.00
1430	07857004	000	BRIDGE JOINT REPAIR (ARMOR)	LF	150.000	336.000	0.000	0.000	0.00
1435	30077001	000	BONDING COURSE	GAL	3.000	135,750.000	0.000	0.000	0.00
1440	50297001	000	BIRD EXCLUSION METHOD	SF	1.000	155,250.000	0.000	0.000	0.00
1445	60047001	000	INSTALL DMS (POLE MTD CABINET)	EA	1,943.490	2.000	0.000	0.000	0.00
1450	60117011	000	ITS POLE MNT CAB (TY 2) (CONF 2)	EA	5,840.970	2.000	0.000	0.000	0.00
1455	60117015	000	ITS POLE(40 FT)(110 MPH)(W/STIFF)	EA	13,289.250	1.000	0.000	0.000	0.00
1460	60117016	000	ITS POLE(55 FT)(140 MPH)(W/STIFF)	EA	24,004.700	1.000	0.000	0.000	0.00
1465	60157001	000	INSTALLATION OF CELLULAR MODEM	EA	787.900	4.000	0.000	0.000	0.00
1470	60187002	000	CCTV FIELD EQUIPMENT (DIGITAL)	EA	8,714.180	2.000	0.000	0.000	0.00
1475	60187004	000	ITS COM CBL (ETHERNET)	LF	3.360	155.000	0.000	0.000	0.00
1485	60277003	000	FO SPLICE ENCLOSURE (TYPE 2)	EA	2,468.750	5.000	0.000	0.000	0.00
1490	60377001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	19,434.870	1.000	0.000	0.000	0.00
2070	96027001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
2075	96027002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	15,000.000	0.000	0.000	0.00
2080	96067014		FORCE ACCOUNT	DOL	1.000	1,000.000	0.000	0.000	0.00
2085	96097002		DBE GOAL SHORTFALL	DOL	1.000	1,000.000	0.000	0.000	0.00
2090	96107001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
2095	03447075		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	567,000.000	0.000	0.000	0.00
			SP MIXES SP-B SAC B PG 64-22						
2100	03447076		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	567,000.000	0.000	0.000	0.00
			SP MIXES SP-B SAC B PG 64-22						
2105	03447075		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	333,000.000	0.000	0.000	0.00
			SP MIXES SP-B SAC B PG 76-22						
2110	03447076		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	333,000.000	0.000	0.000	0.00

2115	03447075	SP MIXES SP-B SAC B PG 76-22 PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	300,000.000	0.000	0.000	0.00
2120	03447076	SP MIXES SP-D SAC A PG 76-22 PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	300,000.000	0.000	0.000	0.00
2125	05857003	SP MIXES SP-D SAC A PG 76-22 RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	60,000.000	0.000	0.000	0.00
2130	03447075	SP MIXES SP-D SAC B PG 76-22 PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	333,000.000	0.000	0.000	0.00
2135	03447076	SP MIXES SP-D SAC B PG 76-22 PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	333,000.000	0.000	0.000	0.00
2140	03467026	SP MIXES SP-D SAC B PG 76-22 PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	284,000.000	0.000	0.000	0.00
2145	03467027	STONE-MTRX-ASPH SMA-D SAC-A PG76-22 PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	284,000.000	0.000	0.000	0.00
2150	05857004	STONE-MTRX-ASPH SMA-D SAC-A PG76-22 RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	63,000.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 211090025507317 [US 281 NB @ LAGUNA SECA]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1540	04007010	000	CEM STABIL BKFL	CY	70.000	134.000	0.000	0.000	0.00
1545	04167006	000	DRILL SHAFT (36 IN)	LF	265.000	594.000	0.000	0.000	0.00
1550	04167009	000	DRILL SHAFT (54 IN)	LF	550.000	258.000	0.000	0.000	0.00
1555	04207012	000	CL C CONC (ABUT)	CY	1,000.000	59.400	0.000	0.000	0.00
1560	04207022	000	CL C CONC (CAP)	CY	1,750.000	128.400	0.000	0.000	0.00
1565	04207038	000	CL C CONC (COLUMN)	CY	2,300.000	58.300	0.000	0.000	0.00
1570	04227001	000	REINF CONC SLAB	SF	19.300	17,295.000	0.000	0.000	0.00
1575	04257004	000	PRESTR CONC GIRDER (TX46)	LF	221.000	2,038.750	0.000	0.000	0.00
1580	04507024	000	RAIL (TY SSTR)	LF	45.000	298.500	0.000	0.000	0.00
1585	04547004	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.000	115.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 211090025507318 [US 281 SB @ LAGUNA SECA]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1635	04007010	000	CEM STABIL BKFL	CY	70.000	134.000	0.000	0.000	0.00
1640	04167006	000	DRILL SHAFT (36 IN)	LF	265.000	594.000	0.000	0.000	0.00
1645	04167009	000	DRILL SHAFT (54 IN)	LF	550.000	258.000	0.000	0.000	0.00
1650	04207012	000	CL C CONC (ABUT)	CY	1,000.000	59.400	0.000	0.000	0.00
1655	04207022	000	CL C CONC (CAP)	CY	1,750.000	133.000	0.000	0.000	0.00
1660	04207038	000	CL C CONC (COLUMN)	CY	2,300.000	58.300	0.000	0.000	0.00
1665	04227001	000	REINF CONC SLAB	SF	19.300	18,081.000	0.000	0.000	0.00
1670	04257004	000	PRESTR CONC GIRDER (TX46)	LF	221.000	2,049.080	0.000	0.000	0.00
1675	04507024	000	RAIL (TY SSTR)	LF	45.000	301.500	0.000	0.000	0.00
1680	04547004	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.000	117.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 211090025507319 [US 281 NB @ RED GATE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1730	04007010	000	CEM STABIL BKFL	CY	70.000	134.000	0.000	0.000	0.00
1735	04167006	000	DRILL SHAFT (36 IN)	LF	265.000	426.000	0.000	0.000	0.00
1740	04167009	000	DRILL SHAFT (54 IN)	LF	550.000	222.000	0.000	0.000	0.00
1745	04207012	000	CL C CONC (ABUT)	CY	1,000.000	59.400	0.000	0.000	0.00
1750	04207022	000	CL C CONC (CAP)	CY	1,750.000	128.400	0.000	0.000	0.00
1755	04207038	000	CL C CONC (COLUMN)	CY	2,300.000	65.000	0.000	0.000	0.00
1760	04227001	000	REINF CONC SLAB	SF	19.300	17,337.000	0.000	0.000	0.00
1765	04257004	000	PRESTR CONC GIRDER (TX46)	LF	221.000	2,044.010	0.000	0.000	0.00
1770	04507024	000	RAIL (TY SSTR)	LF	45.000	300.000	0.000	0.000	0.00
1775	04547004	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.000	115.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE: 211090025507320 [US 281 SB @ RED GATE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1825	04007010	000	CEM STABIL BKFL	CY	70.000	131.000	0.000	0.000	0.00
1830	04167006	000	DRILL SHAFT (36 IN)	LF	265.000	426.000	0.000	0.000	0.00
1835	04167009	000	DRILL SHAFT (54 IN)	LF	550.000	222.000	0.000	0.000	0.00
1840	04207012	000	CL C CONC (ABUT)	CY	1,000.000	59.400	0.000	0.000	0.00
1845	04207022	000	CL C CONC (CAP)	CY	1,750.000	133.000	0.000	0.000	0.00
1850	04207038	000	CL C CONC (COLUMN)	CY	2,300.000	65.000	0.000	0.000	0.00
1855	04227001	000	REINF CONC SLAB	SF	19.300	18,039.000	0.000	0.000	0.00
1860	04257004	000	PRESTR CONC GIRDER (TX46)	LF	221.000	2,044.010	0.000	0.000	0.00
1865	04507024	000	RAIL (TY SSTR)	LF	45.000	300.000	0.000	0.000	0.00
1870	04547004	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.000	117.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE: 211090025507321 [US 281 NB @ LOS VENADOS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1920	04007010	000	CEM STABIL BKFL	CY	70.000	134.000	0.000	0.000	0.00
1925	04167006	000	DRILL SHAFT (36 IN)	LF	265.000	450.000	0.000	0.000	0.00
1930	04167009	000	DRILL SHAFT (54 IN)	LF	550.000	192.000	0.000	0.000	0.00
1935	04207012	000	CL C CONC (ABUT)	CY	1,000.000	59.400	0.000	0.000	0.00
1940	04207022	000	CL C CONC (CAP)	CY	1,750.000	128.400	0.000	0.000	0.00
1945	04207038	000	CL C CONC (COLUMN)	CY	2,300.000	71.700	0.000	0.000	0.00
1950	04227001	000	REINF CONC SLAB	SF	19.300	17,337.000	0.000	0.000	0.00
1955	04257004	000	PRESTR CONC GIRDER (TX46)	LF	221.000	2,044.010	0.000	0.000	0.00
1960	04507024	000	RAIL (TY SSTR)	LF	45.000	300.000	0.000	0.000	0.00
1965	04547004	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.000	115.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE: 211090025507322 [US 281 SB @ LOS VENADOS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2015	04007010	000	CEM STABIL BKFL	CY	70.000	134.000	0.000	0.000	0.00
2020	04167006	000	DRILL SHAFT (36 IN)	LF	265.000	450.000	0.000	0.000	0.00
2025	04167009	000	DRILL SHAFT (54 IN)	LF	550.000	192.000	0.000	0.000	0.00
2030	04207012	000	CL C CONC (ABUT)	CY	1,000.000	59.400	0.000	0.000	0.00
2035	04207022	000	CL C CONC (CAP)	CY	1,750.000	133.000	0.000	0.000	0.00
2040	04207038	000	CL C CONC (COLUMN)	CY	2,300.000	71.700	0.000	0.000	0.00
2045	04227001	000	REINF CONC SLAB	SF	19.300	18,039.000	0.000	0.000	0.00
2050	04257004	000	PRESTR CONC GIRDER (TX46)	LF	221.000	2,044.010	0.000	0.000	0.00
2055	04507024	000	RAIL (TY SSTR)	LF	45.000	300.000	0.000	0.000	0.00
2060	04547004	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	200.000	117.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2160	96067018		FORCE ACCT ITS EQUIPMENT	DOL	1.000	100,000.000	0.000	0.000	0.00
2165	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	100,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2020(728) CONTROL 025507142

CATEGORY 001 DESCRIPTION GAS: U00003324 [TENNESSEE GAS PIPELINE COMPANY, LLC]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2220	04007006	000	CUT & RESTORING PAV	SY	75.000	409.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION WATER: U00003328 [CITY OF EDINBURG]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2280	04007008	000	CUT & RESTORE ASPH PAVING	SY	75.000	1,466.000	0.000	0.000	0.00
2310	70257004	000	CONNECT TO EXISTING WATER LINE	EA	2,500.000	15.000	0.000	0.000	0.00
2315	70257005	000	CUTTING AND CAPPING ABANDONED WATERLINE	EA	1,500.000	15.000	0.000	0.000	0.00
2340	70257010	000	SERVICE LINE (LONG SIDE) (1-1/2IN TO 2)	EA	17,000.000	1.000	0.000	0.000	0.00
2365	70257015	000	CONNECT TO EXIST. WATER METER	EA	1,500.000	20.000	0.000	0.000	0.00
2380	70257018	000	WATER MAIN PIPE (PVC)(2IN)(DR18)(C900)	LF	225.000	26.000	0.000	0.000	0.00
Category Subtotal									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$40,871,959.99

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01007002	000	PREPARING ROW	STA	12,060.000	410.80	402.500	4,854,150.00
01047006	000	REMOV CONC (RIPRAP)	SY	18.000	2,562.00	44.640	803.52
01047011	000	REMOV CONC (DRIVEWAYS)	SY	45.000	209.00	53.330	2,399.85
01057091	000	RMV (12") TRT/UNTRT BASE & ASPH PAV	CY	10.000	19,445.90	714.450	7,144.50
01107001	000	EXCAV (ROADWAY)	CY	2.000	355,076.00	156,573.890	313,147.78
01107003	000	EXCAV (SPECIAL)	CY	5.000	80,700.00	5,925.000	29,625.00
01327001	000	EMBANK (FNL)(OC)(TY A)	CY	10.000	4,200.00	1,100.000	11,000.00
01327006	000	EMBANK (FNL)(DC)(TY C)	CY	13.620	749,853.00	152,444.370	2,076,292.32
01587002	000	SPEC EXCAV WORK (HYD EXCAVATOR)	HR	100.000	380.00	66.500	6,650.00
01927072	000	TRANS PLANT MATERIAL (TY I)	EA	85.000	117.00	37.000	3,145.00
01937027	000	VEGETATIVE WATERING	TGL	10.000	80.00	21.500	215.00
02047001	000	SPRINKLING (DUST CONTROL)	TGL	1.000	3,254.10	1,468.000	1,468.00
04007010	000	CEM STABIL BKFL	CY	70.000	1,794.00	568.060	39,764.20
04027001	000	TRENCH EXCAVATION PROTECTION	LF	0.100	66,731.00	24,016.500	2,401.65
04167037	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	950.730	404.00	94.000	89,368.62
04207011	000	CL B CONC (MISC)	CY	800.000	63.00	8.060	6,448.00
04237001	000	RETAINING WALL (MSE)	SF	100.000	248,133.00	1,793.000	179,300.00
04627003	000	CONC BOX CULV (4 FT X 2 FT)	LF	390.000	3,335.00	793.000	309,270.00
04627006	000	CONC BOX CULV (5 FT X 2 FT)	LF	500.000	1,235.00	751.000	375,500.00
04627010	000	CONC BOX CULV (6 FT X 2 FT)	LF	575.000	598.00	224.000	128,800.00
04677326	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,500.000	23.00	4.000	6,000.00
04677328	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,350.000	158.00	10.000	13,500.00
04687001	000	THERMOPLASTIC PIPE (PP) (18")	LF	85.000	2,466.00	96.000	8,160.00
04687002	000	THERMOPLASTIC PIPE (PP) (24")	LF	80.000	7,256.00	1,104.000	88,320.00
04687003	000	THERMOPLASTIC PIPE (PP) (30")	LF	105.000	561.00	60.000	6,300.00
04967004	000	REMOV STR (SET)	EA	225.000	130.00	34.000	7,650.00
04967005	000	REMOV STR (WINGWALL)	EA	1,500.000	32.00	4.000	6,000.00
04967007	000	REMOV STR (PIPE)	LF	8.500	50,973.00	1,464.000	12,444.00
05007001	000	MOBILIZATION	LS	16,900,000.000	1.00	0.750	12,675,000.00
05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	5,000.000	40.00	12.000	60,000.00
05037002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	17,500.000	6.00	1.000	17,500.00
05057003	000	TMA (MOBILE OPERATION)	DAY	1.000	576.00	135.000	135.00
05067021	000	CONSTRUCTION EXITS (INSTALL) (TY 2)	SY	15.000	15,988.00	225.560	3,383.40
05067039	000	TEMP SEDMT CONT FENCE (INSTALL)	LF	4.250	18,984.00	11,907.000	50,604.75
05067041	000	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.250	18,984.00	1,351.000	1,688.75
05127009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	50.000	34,700.00	3,060.000	153,000.00
05127010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	60.000	2,640.00	100.000	6,000.00
05127033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	7.000	36,600.00	80.000	560.00
05127089	000	PCTB (FUR&INST)(F-SHAPE OR SNGL SLP)TY1	LF	38.000	44,160.00	38,957.000	1,480,366.00
05127090	000	PCTB (MOVE)(F-SHAPE OR SNGL SLP)TY1	LF	7.000	44,700.00	1,350.000	9,450.00
05127092	000	PCTB (REMOVE)(F-SHAPE OR SNGL SLP)TY1	LF	7.000	44,160.00	30.000	210.00
05427001	000	REMOVE METAL BEAM GUARD FENCE	LF	2.490	1,552.00	312.000	776.88
05427002	000	REMOVE TERMINAL ANCHOR SECTION	EA	195.490	2.00	4.000	781.96

05427003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	195.490	2.00	4.000	781.96
05457002	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,949.210	23.00	5.000	9,746.05
05457004	000	CRASH CUSH ATTEN (REMOVE)	EA	749.210	32.00	13.000	9,739.73
05457014	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,149.210	32.00	44.000	402,565.24
05507007	000	CHAIN LINK FENCE (REMOVE)	LF	5.490	4,169.00	1,719.000	9,437.31
05527011	000	WIRE FENCE (REMOVE)	LF	1.000	23,450.00	14,961.000	14,961.00
06107009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	892.950	47.00	39.000	34,825.05
06177001	000	TEMP RD IL SETUP AND REMOVE	EA	11,030.600	8.00	3.000	33,091.80
06187030	000	CONDT (PVC) (SCH 40) (2")	LF	10.510	22,240.00	57.000	599.07
06187064	000	CONDT (PVC) (SCH 80) (4")	LF	24.160	2,888.00	58.000	1,401.28
06447073	000	REMOVE SM RD SN SUP&AM	EA	49.210	234.00	42.000	2,066.82
06477003	000	REMOVE LRSA	EA	631.310	7.00	5.000	3,156.55
06627061	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.720	17,472.80	150.000	108.00
06627064	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.380	161,358.10	3,608.000	1,371.04
06627072	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	0.480	16,747.40	345.000	165.60
06627097	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.380	150,272.90	9,937.000	3,776.06
06627112	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.340	20,688.00	234.000	313.56
06777001	000	ELIM EXT PM & MRKS (4")	LF	0.350	73,302.10	2,227.000	779.45
06777004	000	ELIM EXT PM & MRKS (8")	LF	0.650	2,725.00	3,021.000	1,963.65
07307022	000	FULL - WIDTH MOWING	AC	350.000	72.00	21.250	7,437.50
60197001	000	REMOVE HIGH MAST LIGHTING ASSEMBLY	EA	22,586.480	1.00	1.000	22,586.48
70257001	000	16IN STEEL CASING (OPEN CUT)	LF	175.000	310.00	74.000	12,950.00
70257002	000	24IN STEEL CASING (OPEN CUT)	LF	275.000	72.00	18.000	4,950.00
70257003	000	BLOW OFF VALVE (2IN)	EA	3,000.000	33.00	10.000	30,000.00
70257006	000	FIRE HYDRANT ASSEMBLY	EA	8,500.000	37.00	7.000	59,500.00
70257007	000	GATE VALVE WBOX (8IN)	EA	2,900.000	52.00	13.000	37,700.00
70257008	000	GATE VALVE WBOX (12IN)	EA	5,500.000	24.00	13.000	71,500.00
70257009	000	JCK TUN BOR OR AUG CSG (STL) (24IN)	LF	375.000	1,786.00	1,786.000	669,750.00
70257011	000	SERVICE LINE (SHRT SIDE) (1-1/2IN TO 2)	EA	2,500.000	77.00	5.000	12,500.00
70257012	000	WATER MAIN PIPE (PVC)(8IN)(DR18)(C900)	LF	37.000	47,237.00	17,642.000	652,754.00
70257013	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	65.000	16,072.00	7,403.000	481,195.00
70257014	000	WET CONNECTION	EA	8,500.000	3.00	3.000	25,500.00
70257016	000	REMOV & RELOCATE WATER METER AND VAULT	EA	3,500.000	63.00	5.000	17,500.00
70257017	000	REMOV ASBESTOS CEMENT WATERLINE	LF	15.950	15,053.00	5,440.000	86,768.00
96017001		MATERIAL ON HAND	DOL	1.000	1,000.00	15,099,314.590	15,099,314.59
96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	100,000.00	2,481.580	2,481.58
96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	100,000.00	1,999.440	1,999.44

TOTAL ITEM EARNINGS TO DATE

\$40,871,959.99