



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **11/08/23**

CONTRACT ID: **026504062**  
 PROJECT: **NH 2019(613)**  
 CONTRACT: **05193201**  
 AWARD AMOUNT: **\$50,359,853.46**  
 PROJECTED AMOUNT: **\$51,270,304.44**  
 ADJ. PROJECTED AMOUNT: **\$53,034,679.30**  
 CONTRACTOR: **CAPITAL EXCAVATION COMPANY**

HIGHWAY: **SH 21**  
 DISTRICT NAME: **AUSTIN**  
 COUNTY: **BASTROP**  
 AREA ENGINEER: **Diana Schulze, P.E.**  
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0056**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **100.00**  
 % TIME USED: **100.00**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/08/2019**  
 AWARD DATE: **05/30/2019**  
 NOTICE TO PROCEED DATE: **08/15/2019**  
 WORK BEGIN DATE: **08/20/2019**  
 ACCEPTED DATE: **10/25/2023**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$53,315,213.14	\$52,948,423.69	\$366,789.45
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$53,315,213.14	\$52,948,423.69	\$366,789.45
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$53,315,213.14</b>	<b>\$52,948,423.69</b>	<b>\$366,789.45</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>08/20/2019</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>08/20/2019</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$2,590.00</b>
<u>BID DAYS:</u>	<b>785</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>128</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>913</b>	<b>PER DAY</b>	<b>\$2,590.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>913</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/26/2023		1	PERFORM PERIOD
09/27/2023		1	PERFORM PERIOD
09/28/2023		1	PERFORM PERIOD
09/29/2023		1	PERFORM PERIOD
09/30/2023		1	SATURDAY
10/01/2023		1	SUNDAY
10/02/2023		1	WORKING ON PUNCH LIST ITEMS
10/03/2023		1	WORKING ON PUNCH LIST ITEMS
10/04/2023		1	WORKING ON PUNCH LIST ITEMS
10/05/2023		1	WORKING ON PUNCH LIST ITEMS
10/06/2023		1	WORKING ON PUNCH LIST ITEMS
10/07/2023		1	SATURDAY
10/08/2023		1	SUNDAY
10/09/2023		1	WORKING ON PUNCH LIST ITEMS
10/10/2023		1	WORKING ON PUNCH LIST ITEMS
10/11/2023		1	WORKING ON PUNCH LIST ITEMS
10/12/2023		1	WORKING ON PUNCH LIST ITEMS
10/13/2023		1	WORKING ON PUNCH LIST ITEMS
10/14/2023		1	SATURDAY
10/15/2023		1	SUNDAY
10/16/2023		1	WORKING ON PUNCH LIST ITEMS
10/17/2023		1	WORKING ON PUNCH LIST ITEMS
10/18/2023		1	WORKING ON PUNCH LIST ITEMS
10/19/2023		1	WORKING ON PUNCH LIST ITEMS
10/20/2023		1	WORKING ON PUNCH LIST ITEMS
10/21/2023		1	SATURDAY
10/22/2023		1	SUNDAY
10/23/2023		1	WORKING ON PUNCH LIST ITEMS
10/24/2023		1	WORKING ON PUNCH LIST ITEMS
10/25/2023		1	WORK COMPL & ACCEP

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	0	30
		<hr/>
		OTHER - SEE RMRKS 17
		PERFORM PERIOD 4
		SATURDAY 4
		SUNDAY 4
		WORK COMPL & ACCE 1

WORK PERFORMED THIS PERIOD

PROJECT NH 2019(613) CONTROL 026504062  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0330	05006001	000	MOBILIZATION	LS	4,950,000.000	0.070	\$346,500.00	1.00	0.97
0595	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	477.910	2.000	\$955.82	6.00	10.00
0786	60496001		LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	83.200	130.000	\$10,816.00	130.00	130.00
			SUPP DESCR Shur-Curb Traffic Channelizer						

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1505	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	413.590	\$413.59	500,000.00	320,384.79
1515	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	7,582.280	\$7,582.28	1,000.00	45,101.52

PROJECT NH 2019(613) CONTROL 026505076  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3375	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	446.760	1.000	\$446.76	31.00	36.00
3410	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	1.000	\$75.00	50.00	53.00

TOTAL ITEM EARNINGS THIS ESTIMATE **\$366,789.45**

CONTRACT LINE ITEMS

PROJECT NH 2019(613) CONTROL 026504062  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	2,000.000	28.000	0.000	28.00	56,000.00
0065	01046009	000	REMOVING CONC (RIPRAP)	SY	1.970	444.000	0.000	444.56	875.79
0070	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	9.230	3,886.000	0.000	3,886.00	35,867.78
0080	01046037	000	REMOVE CONC (RAIL)	LF	38.170	310.000	0.000	355.00	13,550.35
0085	01056024	000	REMOVING STAB BASE AND ASPH PAV (21")	SY	5.590	6,207.000	0.000	6,205.07	34,686.33
0090	01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	5.990	4,065.000	0.000	4,357.15	26,099.33
0095	01106001	000	EXCAVATION (ROADWAY)	CY	4.250	7,309.000	0.000	7,309.00	31,063.26
0100	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	10.000	13,439.000	0.000	13,439.00	134,390.00
0105	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	3.560	6,368.000	0.000	8,800.22	31,328.78
0110	01626008	000	ROLL SODDING	SY	5.000	5,307.000	0.000	8,099.61	40,498.05
0115	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.180	1,592.000	0.000	10,924.49	1,966.41
0120	01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.210	1,592.000	0.000	11,642.88	2,445.00
0125	01686001	000	VEGETATIVE WATERING	MG	21.580	265.000	0.000	540.53	11,664.64
0130	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.930	2,335.000	0.000	2,809.72	2,613.04
0131	01696001		SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	3.450	0.000	3,000.000	2,328.11	8,031.98
			Pricing for the east side of Colorado River						
0135	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	60.000	3,297.000	0.000	2,382.40	142,944.00
0140	02756001	000	CEMENT	TON	158.650	238.000	0.000	72.30	11,470.40
0145	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	2.960	11,907.000	0.000	9,063.27	26,827.28
0150	03106009	000	PRIME COAT (MC-30)	GAL	5.300	3,268.000	0.000	1,825.00	9,672.50
0155	03416008	001	D-GR HMA TY-B PG64-22	TON	93.000	6,321.000	0.000	7,914.77	736,073.61
0160	03416049	001	D-GR HMA TY-D PG76-22	TON	122.000	1,392.000	0.000	1,907.68	232,736.96
0165	03426002	003	PFC (ASPHALT) PG76-22	TON	165.000	37.000	0.000	66.50	10,972.50
0170	03426016	003	PFC-F (AGGREGATE) (PG76 MIX) SAC-A	TON	165.000	575.000	0.000	988.91	163,170.15
0181	03546022		PLANE ASPH CONC PAV(0" TO 3")	SY	3.840	0.000	17,147.440	17,147.44	65,846.17
			CO 22 adds this item						
0182	96086037		UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.000	27,045.750	27,045.75	27,045.75
			Slow Production PFC Paving Shifts						
0185	04006005	000	CEM STABIL BKFL	CY	140.000	280.000	0.000	227.80	31,892.00
0200	04016001	000	FLOWABLE BACKFILL	CY	136.140	26.000	0.000	346.43	47,162.98
0205	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.670	1,231.000	0.000	1,176.00	5,491.92
0210	04036001	000	TEMPORARY SPL SHORING	SF	12.000	16,858.450	0.000	15,957.50	191,490.00
0215	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	380.000	13.000	0.000	13.00	4,940.00
0220	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	470.000	23.000	5.000	28.00	13,160.00
0221	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1.000	0.000	1,250.000	1,432.25	1,432.25
			Permanent casing force account						
0225	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	209.500	80.000	0.000	72.00	15,084.00
0230	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	502.670	57.000	43.890	92.05	46,270.76
0235	04236001	000	RETAINING WALL (MSE)	SF	58.500	18,275.970	0.000	18,275.97	1,069,144.25
0240	04326001	000	RIPRAP (CONC)(4 IN)	CY	381.380	102.600	0.000	242.79	92,595.26
0250	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	430.000	44.000	0.000	74.22	31,914.60
0255	04506004	000	RAIL (TY T221)	LF	70.700	23.000	0.000	144.00	10,180.80
0260	04506023	000	RAIL (TY SSTR)	LF	82.070	236.000	0.000	236.00	19,368.52

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0265	04506030	000	RAIL (TY C221)	LF	80.000	162.000	1,749.320	1,560.36	124,828.80
0269	04596009		GABIONS (3' X 3')(GALV)	CY	363.900	0.000	164.000	164.00	59,679.60
			West side of Colorado River pricing						
0275	04646003	000	RC PIPE (CL III)(18 IN)	LF	75.030	1,087.000	0.000	1,054.00	79,081.62
0280	04646005	000	RC PIPE (CL III)(24 IN)	LF	86.810	812.000	0.000	812.00	70,489.72
0285	04646025	000	RC PIPE (CL V)(18 IN)	LF	82.530	89.000	0.000	89.00	7,345.17
0290	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,042.280	3.000	0.000	2.00	10,084.56
0295	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,202.090	4.000	0.000	3.00	18,606.27
0300	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,202.400	10.000	0.000	10.00	52,024.00
0305	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,268.710	3.000	0.000	3.00	15,806.13
0310	04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	4,285.610	1.000	0.000	1.00	4,285.61
0315	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,533.620	1.000	0.000	1.00	4,533.62
0320	04796002	000	ADJUSTING INLETS	EA	626.970	4.000	0.000	1.00	626.97
0325	04966007	000	REMOV STR (PIPE)	LF	11.060	101.000	0.000	40.00	442.40
0330	05006001	000	MOBILIZATION	LS	4,950,000.000	1.000	0.000	0.97	4,801,500.00
0335	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	40.000	7.000	47.00	470,000.00
0340	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	71.000	48.000	0.000	398.00	28,258.00
0350	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	28.500	140.000	0.000	445.54	12,697.90
0355	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.710	140.000	0.000	197.81	1,722.93
0360	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	3,779.000	0.000	7,519.00	15,038.00
0365	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.440	3,779.000	0.000	3,226.00	1,419.44
0370	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.710	618.000	0.000	660.00	1,788.60
0375	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.710	618.000	0.000	176.00	124.96
0380	05086001	000	CONSTRUCTING DETOURS	SY	90.700	1,153.000	0.000	1,614.24	146,411.56
0385	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	74.460	80.000	0.000	320.00	23,827.20
0395	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	10.040	120.000	0.000	660.00	6,626.40
0400	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	10.040	1,040.000	0.000	1,160.00	11,646.40
0401	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	10.040	0.000	200.000	120.00	1,204.80
			CO #2 adds this item						
0405	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.830	2,370.000	0.000	1,800.00	12,294.00
0410	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.830	560.000	0.000	280.00	1,912.40
0415	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.830	80.000	0.000	60.00	409.80
0420	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	10.040	100.000	0.000	1,260.00	12,650.40
0425	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	39.170	80.000	0.000	40.00	1,566.80
0430	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	68.820	230.000	0.000	230.56	15,867.14
0435	05296007	000	CONC CURB & GUTTER (TY I)	LF	13.680	2,385.000	0.000	2,487.00	34,022.16
0440	05296008	000	CONC CURB & GUTTER (TY II)	LF	13.800	4,005.000	0.000	5,462.50	75,382.50
0445	05306005	000	DRIVEWAYS (ACP)	SY	54.910	222.000	0.000	94.12	5,168.13
0450	05316002	000	CONC SIDEWALKS (5")	SY	37.470	2,030.000	0.000	1,738.92	65,157.34
0455	05316008	000	CURB RAMPS (TY 5)	EA	1,254.220	2.000	0.000	2.00	2,508.44
0460	05316010	000	CURB RAMPS (TY 7)	EA	1,187.730	1.000	0.000	1.00	1,187.73
0465	05316013	000	CURB RAMPS (TY 10)	EA	3,006.410	3.000	0.000	1.00	3,006.41
0470	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.800	550.000	0.000	550.00	10,890.00
0475	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,430.000	8.000	0.000	8.00	11,440.00
0480	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,090.000	3.000	0.000	3.00	3,270.00
0485	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	175.000	150.000	495.00	495.00
0490	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,730.000	3.000	0.000	3.00	8,190.00
0495	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	1.000	0.000	1.00	100.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0500	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,250.000	2.000	0.000	4.00	5,000.00
0505	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	2.000	0.000	1.00	500.00
0511	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) MASH Compliant	EA	23,702.180	0.000	2.000	2.00	47,404.36
0515	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,151.000	3.000	-2.000	2.00	18,302.00
0516	05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3) MASH Compliant	EA	9,151.000	0.000	2.000	2.00	18,302.00
0520	06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	680.880	1.000	0.000	1.00	680.88
0525	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	523.750	8.000	0.000	11.00	5,761.25
0526	06106106		IN RD IL (U/P) (TY 2) (150W EQ) LED ML underpass lighting pricing	EA	2,017.740	0.000	2.000	2.00	4,035.48
0530	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	3,666.280	15.000	0.000	15.00	54,994.20
0535	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,190.040	9.000	0.000	9.00	37,710.36
0540	06106218	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	4,713.790	1.000	0.000	1.00	4,713.79
0541	96086038		UNIQUE CHANGE ORDER ITEM 38 Repair work on lumanaires	DOL	1.000	0.000	4,085.680	4,085.68	4,085.68
0545	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.480	4,137.000	0.000	4,137.00	43,355.76
0546	06186023		CONDT (PVC) (SCH 40) (2") ML underpass lighting pricing	LF	25.350	0.000	375.000	375.00	9,506.25
0550	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	20.950	707.000	0.000	688.00	14,413.60
0551	06186062		CONDT (RM) (3/4") ML underpass lighting pricing	LF	38.020	0.000	40.000	40.00	1,520.80
0555	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.310	5,016.000	0.000	5,016.00	6,570.96
0556	06206007		ELEC CONDR (NO.8) BARE ML underpass lighting pricing	LF	2.330	0.000	1,140.000	1,140.00	2,656.20
0560	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.310	10,032.000	0.000	10,032.00	13,141.92
0561	06206008		ELEC CONDR (NO.8) INSULATED ML underpass lighting pricing	LF	2.390	0.000	2,280.000	2,280.00	5,449.20
0562	60006098		INSTALL CIRCUIT BREAKER ML underpass lighting pricing	EA	609.790	0.000	1.000	1.00	609.79
0563	60276003		CONDUIT (PREPARE) ML underpass lighting pricing	LF	3.180	0.000	725.000	725.00	2,305.50
0564	60276008		GROUND BOX (PREPARE) ML underpass lighting pricing	EA	371.180	0.000	7.000	7.00	2,598.26
0565	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.630	6.000	0.000	5.00	3,928.15
0570	06246028	000	REMOVE GROUND BOX	EA	188.550	1.000	0.000	1.00	188.55
0575	06286002	000	REMOVE ELECTRICAL SERVICES	EA	733.260	1.000	0.000	1.00	733.26
0581	06286042		ELC SRV TY A 240/480 060(NS)SS(E)GC(U) CO #4 adds this item	EA	6,808.810	0.000	1.000	1.00	6,808.81
0585	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	280.000	0.000	280.00	6,720.00
0590	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	446.760	24.000	0.000	24.00	10,722.24
0595	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	477.910	6.000	0.000	10.00	4,779.10
0600	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	861.000	1.000	0.000	1.00	861.00
0605	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,734.830	2.000	0.000	2.00	7,469.66
0610	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,744.830	1.000	0.000	1.00	3,744.83
0615	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,325.630	2.000	0.000	5.00	11,628.15

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0620	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	29.000	0.000	32.00	2,400.00
0625	06506032	000	INS OH SN SUP(30 FT CANT)	EA	28,800.000	2.000	0.000	2.00	57,600.00
0630	06506204	000	REMOVE OVERHD SIGN SUP	EA	2,100.000	2.000	0.000	2.00	4,200.00
0635	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	11.500	5.000	0.000	109.00	1,253.50
0640	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	11.500	30.000	0.000	61.00	701.50
0645	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	14.250	16.000	0.000	11.00	156.75
0650	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	14.250	5.000	0.000	5.00	71.25
0655	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	732.000	0.000	3,370.00	1,011.00
0660	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	7,919.000	0.000	7,881.00	2,364.30
0665	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.700	121.000	0.000	5,191.00	3,633.70
0670	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	4,607.000	0.000	7,504.00	2,251.20
0675	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.750	2,253.000	0.000	3,143.00	2,357.25
0680	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	9,552.000	0.000	17,168.00	12,017.60
0685	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	13,616.000	0.000	18,033.00	12,623.10
0690	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.740	2,845.000	0.000	3,570.00	2,641.80
0695	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	4.440	163.000	0.000	163.00	723.72
0700	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.770	32.000	0.000	72.00	487.44
0705	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	3,715.000	0.000	1,110.00	222.00
0710	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.200	7,950.000	0.000	4,804.00	960.80
0715	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.500	2,845.000	0.000	2,404.00	1,202.00
0720	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.200	163.000	0.000	163.00	358.60
0725	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.440	32.000	0.000	72.00	247.68
0730	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	8,790.000	0.000	5,296.00	1,059.20
0735	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.450	3,363.000	0.000	4,130.00	1,858.50
0740	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.450	4,393.000	0.000	3,137.00	1,411.65
0745	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.450	3,245.000	0.000	3,707.00	1,668.15
0750	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	1.500	3,524.000	0.000	5,038.00	7,557.00
0755	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	1.500	5,545.000	0.000	6,815.00	10,222.50
0760	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.440	310.000	0.000	437.00	1,503.28
0765	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.570	8,919.000	0.000	4,784.00	2,726.88
0775	30676001	000	UNDERSEAL COURSE	GAL	3.380	2,716.000	0.000	3,250.00	10,985.00
0780	40276001	000	TEMP CONSTRUCTION ACCESS	LS	159,626.130	1.000	0.000	1.00	159,626.13
0785	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,664.570	2.000	0.000	2.00	37,329.14
0786	60496001		LONG CHANNEL MOUNT CURB SYS (INSTALL) Shur-Curb Traffic Channelizer	LF	83.200	0.000	130.000	130.00	10,816.00
0790	61856001	000	TMA (STATIONARY)	EA	69,992.120	2.000	0.000	2.00	139,984.24
0800	61856003	000	TMA (MOBILE OPERATION)	HR	185.670	200.000	0.000	46.00	8,540.82
0805	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	170,000.000	0.000	20,184.91	20,184.91
0810	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	170,000.000	0.000	20,746.62	20,746.62
0831	96086036		UNIQUE CHANGE ORDER ITEM 36 Saw cut rail for Ramp AC	DOL	1.000	0.000	4,351.700	4,351.70	4,351.70
0835	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	15,177.56	15,177.56
0841	96086001		UNIQUE CHANGE ORDER ITEM 1 Gabion removal/replacement	DOL	1.000	0.000	3,998.090	3,998.09	3,998.09
0842	96086025		UNIQUE CHANGE ORDER ITEM 25 Remove/store/reinstall illumination pole	DOL	1.000	0.000	4,927.870	4,927.87	4,927.87

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0844	96086027		UNIQUE CHANGE ORDER ITEM 27 Graffiti Removal	DOL	1.000	0.000	675.000	675.00	675.00
0854	96086016		UNIQUE CHANGE ORDER ITEM 16 pothole repair at Hasler Overpass	DOL	1.000	0.000	3,340.710	3,340.71	3,340.71
3171	05296027		CONC CURB (TY C2) Added by CO #10	LF	161.700	0.000	200.000	108.00	17,463.60

Category Subtotal \$10,630,428.04

CATEGORY 002 DESCRIPTION WBFR OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0860	04006005	000	CEM STABIL BKFL	CY	140.000	72.000	0.000	129.60	18,144.00
0870	04166001	000	DRILL SHAFT (18 IN)	LF	137.910	78.000	0.000	78.00	10,756.98
0875	04166005	000	DRILL SHAFT (42 IN)	LF	261.440	545.000	0.000	545.00	142,484.80
0880	04166006	000	DRILL SHAFT (48 IN)	LF	436.470	994.000	-304.000	690.00	301,164.30
0885	04166008	000	DRILL SHAFT (60 IN)	LF	448.590	694.000	0.000	747.46	335,303.08
0890	04166010	000	DRILL SHAFT (72 IN)	LF	806.350	232.000	162.000	416.00	335,441.60
0895	04206013	000	CL C CONC (ABUT)	CY	807.060	58.500	0.000	58.50	47,213.00
0900	04206029	000	CL C CONC (CAP)	CY	842.780	245.200	0.000	245.20	206,649.65
0905	04206031	000	CL C CONC (CAP)(MASS)	CY	873.020	112.400	0.000	112.40	98,127.45
0910	04206037	000	CL C CONC (COLUMN)	CY	815.600	172.800	0.000	172.80	140,935.68
0915	04206039	000	CL C CONC (COLUMN)(MASS)	CY	787.390	296.000	-26.200	269.80	212,437.82
0925	04206156	000	CL C CONC (WEBWALL)	CY	692.150	288.100	-23.000	265.10	183,488.98
0930	04226001	000	REINF CONC SLAB	SF	14.000	57,591.000	0.000	57,591.00	806,274.00
0935	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	8.800	2,389.000	0.000	2,389.00	21,023.20
0940	04226015	000	APPROACH SLAB	CY	508.690	71.600	0.000	71.60	36,422.20
0945	04226023	000	SHEAR KEY	CY	579.960	12.000	0.000	12.00	6,959.52
0950	04256001	000	PRESTR CONC BOX BEAM (4B20)	LF	141.300	363.000	0.000	363.00	51,291.90
0955	04256002	000	PRESTR CONC BOX BEAM (5B20)	LF	145.510	181.500	0.000	181.50	26,410.07
0960	04256040	000	PRESTR CONC GIRDER (TX62)	LF	149.950	2,392.530	0.000	2,392.53	358,759.87
0965	04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	39.600	0.000	24.49	11,462.30
0966	04326008		RIPRAP (CONC)(CL B)(RR8&RR9) CO #2 adds this item	CY	519.220	0.000	314.420	314.42	163,253.15
0970	04346034	000	ELASTOMERIC BEARING (F6)	EA	2,423.680	7.000	0.000	7.00	16,965.76
0975	04346035	000	ELASTOMERIC BEARING (F7)	EA	3,295.610	4.000	0.000	4.00	13,182.44
0980	04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,612.170	22.000	0.000	22.00	35,467.74
0985	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	1,652,000.000	0.000	1,652,000.00	2,065,000.00
0990	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	11.010	462.000	0.000	462.00	5,086.62
0995	04506004	000	RAIL (TY T221)	LF	70.700	2,427.000	0.000	2,431.50	171,907.05
1000	04506030	000	RAIL (TY C221)	LF	80.000	1,218.000	0.000	1,218.00	97,440.00
1001	96086014		UNIQUE CHANGE ORDER ITEM 14 Repair 110 LF of C221 metal ped rail WBFR/EBFR over Colorado	DOL	1.000	0.000	5,856.000	5,856.00	5,856.00
1005	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	295.000	0.000	295.00	25,718.10

Category Subtotal \$5,950,627.26

CATEGORY 003 DESCRIPTION WB EXIT RAMP OVER COLORADO



CATEGORY 003

DESCRIPTION

WB EXIT RAMP OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1070	04006005	000	CEM STABIL BKFL	CY	140.000	20.500	0.000	15.19	2,126.60
1080	04166005	000	DRILL SHAFT (42 IN)	LF	261.440	147.000	0.000	147.00	38,431.68
1090	04166008	000	DRILL SHAFT (60 IN)	LF	448.590	100.000	0.000	100.00	44,859.00
1091	04166010		DRILL SHAFT (72 IN)	LF	806.350	0.000	108.000	108.00	87,085.80
			CO #5 adds this item						
1095	04206013	000	CL C CONC (ABUT)	CY	807.060	16.600	0.000	16.60	13,397.20
1100	04206029	000	CL C CONC (CAP)	CY	842.780	31.200	0.000	31.20	26,294.74
1105	04206031	000	CL C CONC (CAP)(MASS)	CY	873.020	25.600	0.000	25.60	22,349.31
1110	04206037	000	CL C CONC (COLUMN)	CY	815.600	10.200	0.000	10.20	8,319.12
1115	04206039	000	CL C CONC (COLUMN)(MASS)	CY	787.390	87.300	-17.500	69.80	54,959.82
1125	04206156	000	CL C CONC (WEBWALL)	CY	692.150	59.600	-12.400	47.20	32,669.49
1130	04226001	000	REINF CONC SLAB	SF	14.000	8,583.000	0.000	8,583.00	120,162.00
1135	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	8.800	1,597.000	0.000	1,597.00	14,053.60
1140	04226015	000	APPROACH SLAB	CY	508.690	19.300	0.000	19.30	9,817.72
1145	04226023	000	SHEAR KEY	CY	579.960	17.700	-9.700	8.00	4,639.68
1150	04256001	000	PRESTR CONC BOX BEAM (4B20)	LF	141.300	242.000	0.000	242.00	34,194.60
1155	04256002	000	PRESTR CONC BOX BEAM (5B20)	LF	145.510	121.000	0.000	121.00	17,606.71
1160	04346035	000	ELASTOMERIC BEARING (F7)	EA	3,295.610	3.000	0.000	3.00	9,886.83
1165	04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,612.170	6.000	0.000	6.00	9,673.02
1170	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	498,000.000	0.000	498,000.00	622,500.00
1175	04506004	000	RAIL (TY T221)	LF	70.700	802.000	0.000	802.00	56,701.40
1180	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	53.000	0.000	53.00	4,620.54

Category Subtotal \$1,234,348.86

CATEGORY 004

DESCRIPTION

EBFR OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1240	04006005	000	CEM STABIL BKFL	CY	140.000	222.000	0.000	174.29	24,400.60
1250	04166001	000	DRILL SHAFT (18 IN)	LF	137.910	56.000	0.000	56.00	7,722.96
1255	04166005	000	DRILL SHAFT (42 IN)	LF	261.440	480.000	0.000	480.00	125,491.20
1260	04166006	000	DRILL SHAFT (48 IN)	LF	436.470	1,118.000	-440.000	599.00	261,445.53
1265	04166008	000	DRILL SHAFT (60 IN)	LF	448.590	698.000	0.000	698.00	313,115.82
1270	04166010	000	DRILL SHAFT (72 IN)	LF	806.350	240.000	204.000	444.00	358,019.40
1275	04206013	000	CL C CONC (ABUT)	CY	807.060	61.200	0.000	61.20	49,392.07
1280	04206029	000	CL C CONC (CAP)	CY	842.780	250.500	0.000	250.50	211,116.39
1285	04206031	000	CL C CONC (CAP)(MASS)	CY	873.020	112.200	0.000	112.20	97,952.84
1290	04206037	000	CL C CONC (COLUMN)	CY	815.600	177.700	0.000	177.70	144,932.12
1295	04206039	000	CL C CONC (COLUMN)(MASS)	CY	787.390	314.100	-34.900	279.20	219,839.28
1299	04206043		CL C CONC (FOOTING)	CY	755.000	0.000	9.000	9.00	6,795.00
			CO #2 adds item						
1305	04206156	000	CL C CONC (WEBWALL)	CY	692.150	233.400	-15.900	217.50	150,542.63
1310	04226001	000	REINF CONC SLAB	SF	14.000	58,192.000	0.000	58,192.00	814,688.00
1315	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	8.800	3,111.000	0.000	3,111.00	27,376.80
1320	04226015	000	APPROACH SLAB	CY	508.690	79.800	0.000	79.80	40,593.46
1325	04226023	000	SHEAR KEY	CY	579.960	18.900	-2.100	16.80	9,743.32
1330	04256001	000	PRESTR CONC BOX BEAM (4B20)	LF	141.300	302.500	0.000	302.50	42,743.25
1335	04256002	000	PRESTR CONC BOX BEAM (5B20)	LF	145.510	363.000	0.000	363.00	52,820.13

CATEGORY 004 DESCRIPTION EBFR OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1340	04256040	000	PRESTR CONC GIRDER (TX62)	LF	149.950	2,392.500	0.000	2,392.50	358,755.38
1350	04346034	000	ELASTOMERIC BEARING (F6)	EA	2,423.680	15.000	0.000	15.00	36,355.20
1355	04346042	000	SLIDING ELASTOMERIC BEARING (ES 5)	EA	2,542.880	10.000	0.000	10.00	25,428.80
1360	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	1,618,000.000	0.000	1,618,000.00	2,022,500.00
1365	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	11.010	385.000	0.000	385.00	4,238.85
1370	04506004	000	RAIL (TY T221)	LF	70.700	2,453.000	0.000	2,453.00	173,427.10
1375	04506030	000	RAIL (TY C221)	LF	80.000	1,205.000	0.000	1,205.00	96,400.00
1380	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	150.000	0.000	150.00	13,077.00
1385	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	118.680	101.000	0.000	101.00	11,986.68
1406	96086003		UNIQUE CHANGE ORDER ITEM 3 CL A concrete for abandoned shaft	DOL	1.000	0.000	4,004.050	4,004.05	4,004.05
1407	96086006		UNIQUE CHANGE ORDER ITEM 6 AquaDam barrier costs	DOL	1.000	0.000	109,577.860	109,577.86	109,577.86
1408	96086008		UNIQUE CHANGE ORDER ITEM 8 River Rock Work Platform	DOL	1.000	0.000	106,870.000	106,870.00	106,870.00
1409	96086009		UNIQUE CHANGE ORDER ITEM 9 80 LF Permanent Casing	DOL	1.000	0.000	23,392.080	23,392.80	23,392.80
1410	96086032		UNIQUE CHANGE ORDER ITEM 32 Additional Rock for River Rock Work Platform	DOL	1.000	0.000	342,088.470	342,088.47	342,088.47
1411	96086033		UNIQUE CHANGE ORDER ITEM 33 Removal River Rock Pad	DOL	1.000	0.000	22,756.320	22,756.32	22,756.32

Category Subtotal \$6,309,589.31

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1505	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500,000.000	0.000	320,384.79	320,384.79
1515	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	45,101.52	45,101.52
1521	96046002		CONTRACTOR FORCE ACCOUNT 2 Force Account for 3rd Party Damages	DOL	1.000	0.000	14,763.930	67,764.74	67,764.74

Category Subtotal \$433,251.05

PROJECT BR 2019(617) CONTROL 026504067

CATEGORY 001 DESCRIPTION AT COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1765	04966058	000	REMOV STR (BRIDGE SLAB)	LF	718.110	662.000	0.000	662.00	475,388.82
1770	04966084	000	REMOV STR (CONC GIRDER SPAN)	EA	9,965.000	1.000	0.000	1.00	9,965.00
1771	96086028		UNIQUE CHANGE ORDER ITEM 28 Force account work for steel girder repairs	DOL	1.000	0.000	154,178.090	154,178.09	154,178.09

Category Subtotal \$639,531.91

CATEGORY 002 DESCRIPTION AT COLORADO

CATEGORY 002			DESCRIPTION	AT COLORADO						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1850	04006005	000	CEM STABIL BKFL	CY	140.000	175.000	0.000	158.24	22,153.60	
1860	04166004	000	DRILL SHAFT (36 IN)	LF	227.620	222.000	0.000	371.00	84,447.02	
1865	04166005	000	DRILL SHAFT (42 IN)	LF	261.440	1,080.000	0.000	1,080.00	282,355.20	
1875	04166007	000	DRILL SHAFT (54 IN)	LF	424.610	240.000	0.000	257.00	109,124.77	
1880	04166010	000	DRILL SHAFT (72 IN)	LF	806.350	238.000	100.000	369.50	297,946.33	
1885	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,248.460	60.100	0.000	60.10	75,032.45	
1890	04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,223.360	92.500	0.000	107.64	131,682.47	
1895	04206035	000	CL C CONC (CAP)(MASS)(EXTEND)	CY	781.890	67.200	0.000	67.20	52,543.01	
1900	04206037	000	CL C CONC (COLUMN)	CY	815.600	104.600	0.000	104.60	85,311.76	
1905	04206039	000	CL C CONC (COLUMN)(MASS)	CY	787.390	200.700	-21.900	178.80	140,785.33	
1915	04206156	000	CL C CONC (WEBWALL)	CY	692.150	142.800	-11.100	131.70	91,156.16	
1920	04226001	000	REINF CONC SLAB	SF	14.000	59,187.000	0.000	59,187.00	828,618.00	
1925	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	32.660	13,176.000	0.000	13,176.00	430,328.16	
1930	04226015	000	APPROACH SLAB	CY	508.690	64.200	0.000	128.20	65,214.06	
1935	04226026	000	SLAB SPAN (EXTEND)	CY	1,801.770	7.300	0.000	7.30	13,152.92	
1945	04256037	000	PRESTR CONC GIRDER (TX40)	LF	143.100	1,493.440	0.000	1,493.44	213,711.27	
1960	04346024	000	ELASTOMERIC BEARING (E5)	EA	3,080.070	2.000	0.000	2.00	6,160.14	
1965	04346033	000	ELASTOMERIC BEARING (F5)	EA	2,748.610	4.000	0.000	4.00	10,994.44	
1970	04346042	000	SLIDING ELASTOMERIC BEARING (ES 5)	EA	2,542.880	4.000	0.000	4.00	10,171.52	
1981	41066001		POLYESTER POLYMER CONC OVERLAY (3/4")	SY	118.000	0.000	2,895.000	2,836.96	334,761.28	
			CO #17 add this item							
1982	41066003		POLYESTER POLYMER CONC OVERLAY (2")	SY	428.000	0.000	417.000	408.38	174,786.64	
			depths will vary-using 2" average							
1983	41066008		POLYESTER POLYMER CONC OVERLAY	CY	2,433.780	0.000	10.000	4.31	10,489.59	
			CO 17 add this item							
1984	96086035		UNIQUE CHANGE ORDER ITEM 35	DOL	1.000	0.000	10,000.000	10,000.00	10,000.00	
			Early MOB for PPC Overlay \$7,000							
1985	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	746,000.000	0.000	746,000.00	932,500.00	
1990	04426009	000	STR STEEL (DIAPHRAGM & STIFFENER)	LB	5.760	14,636.000	0.000	14,636.00	84,303.36	
1995	04426010	000	STR STEEL (SHEAR CONNECTOR)	LB	4.600	12,618.000	0.000	12,618.00	58,042.80	
2000	04426011	000	STR STEEL (PEDESTAL)	LB	5.050	61,968.000	0.000	61,968.00	312,938.40	
2005	04466002	005	CLEAN & PAINT EXIST STR (SYSTEM II)	LS	2,793,387.000	1.000	0.000	1.00	2,793,387.01	
2010	04506004	000	RAIL (TY T221)	LF	70.700	2,453.200	0.000	2,453.20	173,441.24	
2015	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	81.000	0.000	81.00	7,061.58	
2020	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	118.680	162.000	0.000	162.00	19,226.16	
2025	04546004	000	ARMOR JOINT (SEALED)	LF	82.520	120.000	0.000	120.00	9,902.40	
2030	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,552.490	28.000	-24.000	4.00	6,209.96	
2031	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.000	27,480.000	27,480.00	27,480.00	
			Cost for bridge drains removed from contract							
2035	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	7.640	188.000	-158.000	30.00	229.20	
2036	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.000	70,672.860	70,672.86	70,672.86	
			180 LF PVC pipe with hangers							
2040	04836001	000	MILLING CONCRETE SLAB (1/2 IN)	SY	4.500	3,240.000	0.000	7,578.42	34,102.90	
2045	04836013	000	SHOT BLASTING	SY	3.610	2,919.000	0.000	3,245.34	11,715.68	
2050	04956001	000	RAISING EXIST STRUCT	LS	143,407.800	1.000	0.000	1.00	143,407.80	
2055	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	68.820	1,242.600	0.000	1,242.60	85,515.73	
2060	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	3,393.92	3,393.92	

CATEGORY 002 DESCRIPTION AT COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2071	96086010		UNIQUE CHANGE ORDER ITEM 10 16 LF Permanent Casing	DOL	1.000	0.000	4,678.420	4,678.42	4,678.42

Category Subtotal \$8,259,135.54

PROJECT BR 2019(617) CONTROL 026505063

CATEGORY 001 DESCRIPTION WBML OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2210	04006005	000	CEM STABIL BKFL	CY	140.000	147.000	0.000	107.96	15,114.40
2215	04166004	000	DRILL SHAFT (36 IN)	LF	227.620	1,280.000	0.000	1,280.00	291,353.60
2220	04206013	000	CL C CONC (ABUT)	CY	807.060	57.200	0.000	54.83	44,251.10
2225	04206029	000	CL C CONC (CAP)	CY	842.780	72.300	0.000	72.30	60,932.99
2230	04206037	000	CL C CONC (COLUMN)	CY	815.600	74.600	0.000	74.60	60,843.76
2235	04206049	000	CL C CONC (CRASHWALL)	CY	770.870	53.600	0.000	53.60	41,318.63
2240	04226001	000	REINF CONC SLAB	SF	14.000	19,600.000	0.000	19,600.00	274,400.00
2245	04226015	000	APPROACH SLAB	CY	508.690	61.000	0.000	61.00	31,030.09
2250	04256037	000	PRESTR CONC GIRDER (TX40)	LF	143.100	670.600	0.000	670.60	95,962.86
2255	04256039	000	PRESTR CONC GIRDER (TX54)	LF	148.350	1,601.200	0.000	1,601.20	237,538.02
2260	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.220	105.800	0.000	113.89	59,133.97
2265	04506023	000	RAIL (TY SSTR)	LF	82.070	1,028.000	0.000	1,028.00	84,367.96
2270	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	108.000	0.000	108.00	9,415.44
2275	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	20.000	174.000	0.000	174.00	3,480.00
2291	96086002		UNIQUE CHANGE ORDER ITEM 2 Potholing existing utility lines	DOL	1.000	0.000	1,200.000	1,200.00	1,200.00
2292	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS CO #4 adds item	DOL	1.000	0.000	50,000.000	902,453.53	902,453.53
2293	96086034		UNIQUE CHANGE ORDER ITEM 34 \$10,000 UPRR License Fee	DOL	1.000	0.000	11,045.000	11,045.00	11,045.00

Category Subtotal \$2,223,841.35

PROJECT BR 2019(617) CONTROL 026505069

CATEGORY 001 DESCRIPTION WBFR OVER GILLS BRANCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2430	04006005	000	CEM STABIL BKFL	CY	140.000	183.200	0.000	139.84	19,577.60
2440	04166004	000	DRILL SHAFT (36 IN)	LF	227.620	907.000	0.000	909.00	206,906.58
2445	04206013	000	CL C CONC (ABUT)	CY	807.060	82.500	0.000	82.50	66,582.45
2450	04226001	000	REINF CONC SLAB	SF	14.000	6,640.000	0.000	6,640.00	92,960.00
2455	04226011	000	BRIDGE MEDIAN	SF	12.200	827.000	0.000	827.00	10,089.40
2460	04226013	000	BRIDGE SIDEWALK	SF	8.620	1,227.000	0.000	1,227.00	10,576.74
2465	04226015	000	APPROACH SLAB	CY	508.690	155.000	0.000	155.00	78,846.95
2470	04256036	000	PRESTR CONC GIRDER (TX34)	LF	151.270	954.000	0.000	954.00	144,311.58
2480	04506030	000	RAIL (TY C221)	LF	80.000	190.000	0.000	190.00	15,200.00
2485	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	138.000	0.000	138.00	12,030.84

Category Subtotal \$657,082.14

PROJECT NH 2019(613) CONTROL 026505076  
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2645	01006002	000	PREPARING ROW	STA	2,000.000	31.000	0.000	31.00	62,000.00
2650	01046009	000	REMOVING CONC (RIPRAP)	SY	1.970	10,603.000	0.000	10,048.82	19,796.18
2655	01046011	000	REMOVING CONC (MEDIANS)	SY	25.120	239.000	0.000	250.29	6,287.28
2660	01046015	000	REMOVING CONC (SIDEWALKS)	SY	13.030	3,332.000	0.000	3,394.26	44,227.19
2665	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	30.440	785.000	0.000	999.44	30,422.96
2670	01046021	000	REMOVING CONC (CURB)	LF	9.340	2,494.000	0.000	2,494.00	23,293.96
2675	01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	9.230	10,638.000	0.000	10,638.00	98,188.74
2690	01056024	000	REMOVING STAB BASE AND ASPH PAV (21")	SY	5.590	17,708.000	0.000	16,532.31	92,415.60
2695	01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	5.990	20,330.000	0.000	17,506.22	104,862.26
2700	01106001	000	EXCAVATION (ROADWAY)	CY	4.250	34,552.000	4,241.000	39,163.00	166,442.76
2701	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.000	19,084.500	19,084.50	19,084.50
			Over excavation trucking costs for unsuitable materials						
2705	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	10.000	39,137.000	0.000	39,137.00	391,370.00
2706	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.000	104,243.780	104,243.78	104,243.78
			Embankment Suitable Backfill						
2710	01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	37.090	800.000	0.000	1,300.00	48,217.00
2711	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	1.000	0.000	7,364.900	11,283.97	11,283.97
			Backfill between RW BH and SSTR on Ramp BB						
2715	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	3.560	13,096.000	0.000	21,920.31	78,036.30
2720	01626008	000	ROLL SODDING	SY	5.000	10,180.000	0.000	5,061.11	25,305.55
2725	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.180	3,274.000	0.000	23,843.96	4,291.91
2740	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.930	4,655.200	0.000	13,338.05	12,404.38
2745	02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	60.000	9,593.000	-687.400	5,828.82	349,729.20
2750	02756001	000	CEMENT	TON	158.650	466.000	-34.800	109.50	17,372.18
2755	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	2.960	23,318.000	-4,124.400	13,142.76	38,902.57
2760	03106009	000	PRIME COAT (MC-30)	GAL	5.300	8,838.000	0.000	4,375.00	23,187.50
2765	03416008	001	D-GR HMA TY-B PG64-22	TON	93.000	22,301.000	552.000	25,663.91	2,386,743.63
2770	03416049	001	D-GR HMA TY-D PG76-22	TON	122.000	4,642.000	0.000	6,224.53	759,392.66
2775	03426002	003	PFC (ASPHALT) PG76-22	TON	165.000	56.000	0.000	69.85	11,525.25
2780	03426016	003	PFC-F (AGGREGATE) (PG76 MIX) SAC-A	TON	165.000	881.000	0.000	1,038.92	171,421.80
2795	04006005	000	CEM STABIL BKFL	CY	140.000	893.000	0.000	452.26	63,316.40
2800	04006006	000	CUT & RESTORING PAV	SY	174.970	94.000	0.000	57.39	10,041.53
2805	04016001	000	FLOWABLE BACKFILL	CY	136.140	86.000	0.000	17.00	2,314.38
2806	96086022		UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.000	10,427.340	10,427.34	10,427.34
			CL C CONC BACKFILL 38.5 CY						
2810	04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.670	3,742.000	0.000	3,583.00	16,732.61
2815	04036001	000	TEMPORARY SPL SHORING	SF	12.000	20,080.680	500.000	16,383.00	196,596.00
2820	04106001	000	SOIL NAIL ANCHORS	LF	12.910	29,848.000	0.000	30,458.00	393,212.78
2821	04106001	000	SOIL NAIL ANCHORS	LF	40.710	0.000	1,040.000	1,040.00	42,338.40
			Wall AF Redesign pricing						
2830	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	380.000	12.000	0.000	12.00	4,560.00
2835	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	470.000	16.000	5.000	21.00	9,870.00
2836	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	1,250.000	2,032.42	2,032.42
			Permanent casing force account						

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2840	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	209.500	160.000	0.000	176.00	36,872.00	
2845	04206011	000	CL B CONC (FLUME)	CY	569.770	129.120	0.000	113.10	64,440.99	
2850	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	502.670	428.000	0.000	367.63	184,796.56	
2855	04236001	000	RETAINING WALL (MSE)	SF	58.500	27,369.620	-796.230	26,573.39	1,554,543.34	
2860	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	45.430	16,150.000	0.000	16,150.00	733,694.50	
2861	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.000	36,266.900	36,266.90	36,266.90	
			Addtl costs for alternate design of wingwall area at Wall BB							
2862	04236022		RETAINING WALL (SOIL NAIL)(FACIA)	SF	75.750	0.000	750.000	750.00	56,812.50	
			Wall AF Redesign pricing							
2865	04326001	000	RIPRAP (CONC)(4 IN)	CY	381.380	782.450	0.000	444.66	169,584.43	
2870	04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	273.000	0.000	402.27	188,278.45	
2880	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	113.800	3,645.000	3.000	2,667.34	303,543.30	
2890	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	430.000	213.050	0.000	169.73	72,983.90	
2895	04506004	000	RAIL (TY T221)	LF	70.700	23.000	0.000	23.00	1,626.10	
2900	04506023	000	RAIL (TY SSTR)	LF	82.070	4,685.610	0.000	4,685.61	384,548.01	
2905	04506030	000	RAIL (TY C221)	LF	80.000	525.400	0.000	525.40	42,032.00	
2910	04506048	000	RAIL (HANDRAIL)(TY B)	LF	59.250	141.000	0.000	326.00	19,315.50	
2915	04506052	000	RAIL (HANDRAIL)(TY F)	LF	87.800	776.000	0.000	776.00	68,132.80	
2920	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	56.080	847.000	0.000	696.00	39,031.68	
2935	04626054	000	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	351.590	20.000	0.000	20.00	7,031.80	
2940	04646003	000	RC PIPE (CL III)(18 IN)	LF	75.030	1,736.000	0.000	1,766.50	132,540.50	
2945	04646005	000	RC PIPE (CL III)(24 IN)	LF	86.810	1,821.000	0.000	1,821.00	158,081.01	
2950	04646007	000	RC PIPE (CL III)(30 IN)	LF	105.300	760.000	0.000	760.00	80,028.00	
2955	04646008	000	RC PIPE (CL III)(36 IN)	LF	161.440	85.000	0.000	85.00	13,722.40	
2960	04646009	000	RC PIPE (CL III)(42 IN)	LF	242.290	50.000	0.000	50.00	12,114.50	
2965	04646025	000	RC PIPE (CL V)(18 IN)	LF	82.530	629.000	0.000	584.00	48,197.52	
2970	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,042.280	5.000	0.000	5.00	25,211.40	
2975	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,202.090	4.000	0.000	3.00	18,606.29	
2980	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,202.400	9.000	0.000	9.00	46,821.60	
2985	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,268.710	8.000	0.000	7.00	36,880.99	
2990	04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	5,786.410	4.000	0.000	4.00	23,145.64	
2995	04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,433.960	6.000	0.000	5.00	27,169.80	
3000	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,739.560	2.000	0.000	2.00	11,479.12	
3005	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,548.610	3.000	0.000	3.00	10,645.83	
3010	04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	4,285.610	1.000	0.000	1.00	4,285.61	
3015	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,533.620	6.000	0.000	5.00	22,668.10	
3020	04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,483.420	12.000	0.000	12.00	65,801.04	
3025	04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	6,517.930	8.000	0.000	7.00	45,625.52	
3030	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	7,756.200	1.000	0.000	1.00	7,756.20	
3035	04676485	000	SET (TY II) (54 IN) (RCP) (3: 1) (C)	EA	4,114.810	2.000	0.000	2.00	8,229.62	
3041	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.000	10,020.460	10,020.46	10,020.46	
			Soil Stability Testing for UPRR bore							
3042	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.000	172,123.320	172,123.32	172,123.32	
			AR Daniels UPRR Jack and Bore Work							
3043	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.000	70,034.430	70,034.43	70,034.43	
			UPRR Bore Support & Survey							

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3044	96086031		UNIQUE CHANGE ORDER ITEM 31 TEMP SHORING for Jack and Bore work	DOL	1.000	0.000	79,163.200	79,163.20	79,163.20	
3045	04796002	000	ADJUSTING INLETS	EA	626.970	6.000	0.000	2.00	1,253.94	
3050	04966002	000	REMOV STR (INLET)	EA	1,375.310	24.000	0.000	17.00	23,380.27	
3055	04966005	000	REMOV STR (WINGWALL)	EA	1,332.790	2.000	0.000	2.00	2,665.58	
3056	04966006		REMOV STR (HEADWALL) CO 12 adds this item	EA	2,015.550	0.000	1.000	1.00	2,015.55	
3060	04966007	000	REMOV STR (PIPE)	LF	11.060	2,173.000	0.000	954.00	10,551.24	
3061	04966008		REMOV STR (BOX CULVERT) CO 12 adds this item	LF	154.290	0.000	14.000	14.00	2,160.06	
3065	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,806.000	1.000	0.000	1.00	10,806.00	
3070	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	101,503.000	2.000	0.000	2.00	203,006.00	
3071	96086015		UNIQUE CHANGE ORDER ITEM 15 Crane for UPRR bridge slab demo	DOL	1.000	0.000	39,916.690	39,916.69	39,916.69	
3075	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	71.000	160.000	0.000	168.00	11,928.00	
3080	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.710	160.000	0.000	105.00	914.55	
3095	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	6,853.000	0.000	7,075.50	14,151.00	
3100	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.440	6,853.000	0.000	3,144.00	1,383.36	
3105	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.710	1,254.000	0.000	440.00	1,192.40	
3115	05086001	000	CONSTRUCTING DETOURS	SY	90.700	3,561.000	337.000	2,825.51	256,273.75	
3120	05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	10.040	3,510.000	0.000	3,600.00	36,144.00	
3125	05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.830	4,470.000	0.000	7,500.00	51,225.00	
3130	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.830	1,300.000	0.000	1,520.00	10,381.60	
3135	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.830	120.000	0.000	140.00	956.20	
3140	05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	10.040	3,630.000	0.000	3,798.00	38,131.92	
3145	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	10.040	940.000	0.000	900.00	9,036.00	
3150	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	39.170	80.000	0.000	60.00	2,350.20	
3155	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	68.820	240.000	0.000	265.57	18,276.53	
3160	05286001	000	COLORLED TEXTURED CONC (4")	SY	60.480	1,561.000	0.000	1,562.30	94,487.90	
3165	05296005	000	CONC CURB (MONO) (TY II)	LF	10.400	289.000	0.000	47.00	488.80	
3170	05296008	000	CONC CURB & GUTTER (TY II)	LF	13.800	9,877.000	0.000	7,778.18	107,338.88	
3175	05306004	000	DRIVEWAYS (CONC)	SY	100.050	541.000	0.000	412.60	41,280.64	
3180	05306005	000	DRIVEWAYS (ACP)	SY	54.910	476.000	0.000	433.60	23,808.98	
3185	05316002	000	CONC SIDEWALKS (5")	SY	37.470	3,410.000	0.000	3,015.50	112,990.78	
3190	05316004	000	CURB RAMPS (TY 1)	EA	1,257.550	1.000	0.000	3.00	3,772.65	
3195	05316008	000	CURB RAMPS (TY 5)	EA	1,254.220	3.000	0.000	3.00	3,762.66	
3200	05316010	000	CURB RAMPS (TY 7)	EA	1,187.730	8.000	0.000	8.00	9,501.84	
3205	05316013	000	CURB RAMPS (TY 10)	EA	3,006.410	3.000	0.000	3.00	9,019.23	
3210	05316016	000	CURB RAMPS (TY 21)	EA	3,225.990	1.000	0.000	1.00	3,225.99	
3215	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.800	2,225.000	0.000	2,187.50	43,312.50	
3220	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,430.000	18.000	0.000	16.00	22,880.00	
3225	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,090.000	9.000	0.000	8.00	8,720.00	
3230	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	3,936.000	0.000	3,651.00	3,651.00	
3235	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	100.000	4.000	1.000	7.00	700.00	
3240	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	100.000	3.000	0.000	2.00	200.00	
3245	05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	35.080	1,563.000	0.000	1,445.00	50,690.60	
3250	05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,080.000	3.000	0.000	4.00	12,320.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3260	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,730.000	8.000	0.000	8.00	21,840.00
3265	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	1.000	0.000	3.00	300.00
3270	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,250.000	8.000	0.000	10.50	13,125.00
3275	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,000.000	5.000	0.000	2.00	2,000.00
3280	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	1.000	0.000	6.00	3,000.00
3286	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) MASH Compliant	EA	23,702.180	0.000	3.000	3.00	71,106.54
3291	05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3) MASH Compliant	EA	33,882.980	0.000	2.000	2.00	67,765.96
3300	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,151.000	3.000	0.000	5.00	45,755.00
3301	05606011		MAILBOX INSTALL-S (TWW-POST) TY 4 CO #8 adds this item	EA	247.970	0.000	5.000	3.00	743.91
3302	05606012		MAILBOX INSTALL-D (TWW-POST) TY 4 CO #8 adds this item	EA	288.000	0.000	1.000	1.00	288.00
3303	05606013		MAILBOX INSTALL-M (TWW-POST) TY 4 CO #8 adds this item	EA	593.230	0.000	1.000	1.00	593.23
3305	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	523.750	14.000	0.000	14.00	7,332.50
3310	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,152.260	4.000	0.000	4.00	4,609.04
3315	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,190.040	20.000	0.000	20.00	83,800.80
3316	96086013		UNIQUE CHANGE ORDER ITEM 13 Illumination Anchor Bolts	DOL	1.000	0.000	420.000	420.00	420.00
3320	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.480	2,593.000	896.000	3,489.00	36,564.72
3325	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	20.950	1,443.000	-918.000	1,543.00	32,325.85
3330	06186062	000	CONDT (RM) (3/4")	LF	15.710	403.000	0.000	403.00	6,331.13
3335	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.310	409.000	0.000	409.00	535.79
3340	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.310	818.000	0.000	818.00	1,071.58
3345	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.310	4,920.000	54.000	4,974.00	6,515.94
3350	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.310	9,840.000	108.000	9,948.00	13,031.88
3355	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.630	4.000	2.000	5.00	3,928.15
3360	06286002	000	REMOVE ELECTRICAL SERVICES	EA	733.260	1.000	0.000	1.00	733.26
3366	06286042		ELC SRV TY A 240/480 060(NS)SS(E)GC(U) CO #4 adds this item	EA	6,808.810	0.000	2.000	2.00	13,617.62
3367	96086011		UNIQUE CHANGE ORDER ITEM 11 electrical service connection fee	DOL	1.000	0.000	9,863.540	9,863.54	9,863.54
3370	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	369.000	0.000	369.00	8,856.00
3375	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	446.760	31.000	0.000	36.00	16,083.36
3380	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	477.910	19.000	0.000	21.00	10,036.11
3385	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	615.500	3.000	0.000	3.00	1,846.50
3390	06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	861.000	2.000	0.000	1.00	861.00
3395	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,006.000	1.000	0.000	1.00	2,006.00
3400	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,744.830	1.000	0.000	1.00	3,744.83
3405	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,325.630	2.000	0.000	2.00	4,651.26
3410	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	50.000	0.000	53.00	3,975.00
3420	06476003	000	REMOVE LRSA	EA	640.000	2.000	0.000	2.00	1,280.00
3425	06506032	000	INS OH SN SUP(30 FT CANT)	EA	28,800.000	2.000	0.000	2.00	57,600.00
3430	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	11.500	15.000	0.000	151.00	1,736.50
3435	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	11.500	18.000	0.000	84.00	966.00



CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3440	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	14.250	27.000	0.000	19.00	270.75
3445	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	14.250	20.000	0.000	24.00	342.00
3450	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	2,671.000	0.000	6,020.00	1,806.00
3455	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	13,929.000	0.000	9,451.00	2,835.30
3460	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.700	103.000	0.000	5,345.00	3,741.50
3465	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.000	94.000	0.000	237.00	1,422.00
3470	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	13,259.000	0.000	12,997.00	3,899.10
3475	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.750	1,297.000	0.000	4,580.00	3,435.00
3480	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	9,441.000	0.000	19,955.00	13,968.50
3485	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	12,235.000	1,386.000	20,477.00	14,333.90
3490	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.740	3,495.000	0.000	4,461.00	3,301.14
3495	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.770	110.000	0.000	110.00	304.70
3500	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.770	1,124.000	0.000	1,124.00	3,113.48
3505	06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	4.440	712.000	0.000	712.00	3,161.28
3510	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.770	396.000	0.000	396.00	2,680.92
3515	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	75.000	6.000	0.000	8.00	600.00
3520	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	75.000	6.000	0.000	8.00	600.00
3525	06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	544.000	3.000	0.000	3.00	1,632.00
3530	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.770	121.000	0.000	121.00	335.17
3535	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	4,205.000	0.000	1,030.00	206.00
3540	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.200	7,611.000	0.000	4,430.00	886.00
3545	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.500	3,495.000	0.000	2,299.00	1,149.50
3550	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.330	110.000	0.000	110.00	146.30
3555	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.330	1,124.000	0.000	1,124.00	1,494.92
3560	06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.200	712.000	0.000	712.00	1,566.40
3565	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.440	396.000	0.000	396.00	1,362.24
3570	06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	67.000	6.000	0.000	8.00	536.00
3575	06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	67.000	6.000	0.000	8.00	536.00
3580	06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	244.000	3.000	0.000	3.00	732.00
3585	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	9,625.000	0.000	5,100.00	1,020.00
3590	06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	2.000	121.000	0.000	121.00	242.00
3595	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.450	3,742.000	0.000	4,610.00	2,074.50
3600	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.450	1,049.000	0.000	823.00	370.35
3605	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.450	3,470.000	0.000	4,178.00	1,880.10
3610	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	1.500	6,202.000	0.000	8,956.00	13,434.00
3615	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	1.500	5,688.000	0.000	6,980.00	10,470.00
3620	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.440	436.300	0.000	582.00	2,002.08
3625	06726013	000	TRAFFIC BUTTON TY II-A-A	EA	5.000	50.000	0.000	50.00	250.00
3630	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.570	7,812.000	0.000	6,703.00	3,820.71
3631	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	78.480	0.000	2.000	4.00	313.92
			CO #12 add this item						
3632	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	84.840	0.000	2.000	4.00	339.36
			CO #12 add this item						
3635	30676001	000	UNDERSEAL COURSE	GAL	3.380	4,156.000	0.000	5,125.00	17,322.50
3640	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,664.570	2.000	0.000	2.00	37,329.14
3641	96086023	000	UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.000	7,813.620	7,813.62	7,813.62
			CMP/MOB for median crossover						

Category Subtotal \$12,975,952.50

CATEGORY 002 DESCRIPTION EB EXIT RAMP OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3695	04006005	000	CEM STABIL BKFL	CY	140.000	134.300	0.000	103.77	14,527.80
3700	04166004	000	DRILL SHAFT (36 IN)	LF	227.620	1,451.000	0.000	1,453.00	330,731.86
3705	04206013	000	CL C CONC (ABUT)	CY	807.060	60.000	0.000	60.00	48,423.60
3710	04206029	000	CL C CONC (CAP)	CY	842.780	52.400	0.000	52.40	44,161.68
3715	04206037	000	CL C CONC (COLUMN)	CY	815.600	78.600	0.000	78.60	64,106.16
3720	04206049	000	CL C CONC (CRASHWALL)	CY	770.870	55.400	0.000	55.40	42,706.20
3725	04226001	000	REINF CONC SLAB	SF	14.000	13,717.000	0.000	13,717.00	192,038.00
3730	04226015	000	APPROACH SLAB	CY	508.690	88.000	0.000	88.00	44,764.72
3735	04256037	000	PRESTR CONC GIRDER (TX40)	LF	143.100	584.000	0.000	584.00	83,570.40
3740	04256039	000	PRESTR CONC GIRDER (TX54)	LF	148.350	1,366.000	0.000	1,366.00	202,646.10
3750	04506023	000	RAIL (TY SSTR)	LF	82.070	1,014.000	0.000	1,014.00	83,218.98
3755	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	82.000	0.000	82.00	7,148.76
3760	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	20.000	174.000	0.000	174.00	3,480.00

Category Subtotal \$1,161,524.26

CATEGORY 003 DESCRIPTION EBFR OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3815	04006005	000	CEM STABIL BKFL	CY	140.000	166.000	0.000	109.61	15,345.40
3820	04166004	000	DRILL SHAFT (36 IN)	LF	227.620	1,699.000	0.000	1,696.00	386,043.52
3825	04206013	000	CL C CONC (ABUT)	CY	807.060	53.000	0.000	53.00	42,774.19
3830	04206029	000	CL C CONC (CAP)	CY	842.780	82.400	0.000	82.40	69,445.07
3835	04206037	000	CL C CONC (COLUMN)	CY	815.600	101.500	0.000	101.50	82,783.40
3840	04206049	000	CL C CONC (CRASHWALL)	CY	770.870	104.600	0.000	104.60	80,633.00
3845	04226001	000	REINF CONC SLAB	SF	14.000	22,117.000	0.000	22,117.00	309,638.00
3850	04226015	000	APPROACH SLAB	CY	508.690	97.500	0.000	97.50	49,597.28
3855	04256037	000	PRESTR CONC GIRDER (TX40)	LF	143.100	782.000	0.000	782.00	111,904.20
3860	04256039	000	PRESTR CONC GIRDER (TX54)	LF	148.350	2,298.000	0.000	2,298.00	340,908.30
3870	04506023	000	RAIL (TY SSTR)	LF	82.070	1,030.000	0.000	1,030.00	84,532.10
3875	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	132.000	0.000	132.00	11,507.76
3880	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	20.000	174.000	0.000	174.00	3,480.00

Category Subtotal \$1,588,592.22

PROJECT BR 2019(924) CONTROL 026505085

CATEGORY 001 DESCRIPTION EBML OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4035	04006005	000	CEM STABIL BKFL	CY	140.000	147.000	0.000	118.98	16,657.20
4040	04166004	000	DRILL SHAFT (36 IN)	LF	227.620	1,124.000	0.000	1,124.00	255,844.88
4045	04206013	000	CL C CONC (ABUT)	CY	807.060	28.600	0.000	28.60	23,081.92
4050	04206029	000	CL C CONC (CAP)	CY	842.780	72.300	0.000	72.30	60,932.99
4055	04206037	000	CL C CONC (COLUMN)	CY	815.600	74.600	0.000	74.60	60,843.76
4060	04206049	000	CL C CONC (CRASHWALL)	CY	770.870	53.600	0.000	53.60	41,318.63
4065	04226001	000	REINF CONC SLAB	SF	14.000	19,600.000	0.000	19,600.00	274,400.00

CATEGORY 001 DESCRIPTION EBML OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4070	04226015	000	APPROACH SLAB	CY	508.690	30.500	0.000	30.50	15,515.05
4075	04256037	000	PRESTR CONC GIRDER (TX40)	LF	143.100	670.600	0.000	670.60	95,962.86
4080	04256039	000	PRESTR CONC GIRDER (TX54)	LF	148.350	1,601.200	0.000	1,601.20	237,538.02
4085	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.220	102.900	37.570	140.47	72,934.83
4090	04506023	000	RAIL (TY SSTR)	LF	82.070	1,016.000	0.000	1,016.00	83,383.12
4095	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	72.000	0.000	108.00	9,415.44
4100	05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	20.000	174.000	0.000	174.00	3,480.00
<b>Category Subtotal</b>									<b>\$1,251,308.70</b>

PROJECT NH 2019(613) CONTROL 026504062

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0075	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	70.130	80.000	0.000	0.000	0.00
0175	03476001	001	TOM (ASPHALT) PG 76-22	TON	240.000	3.000	-3.000	0.000	0.00
0180	03476006	001	TOM - C (AGGREGATE) SAC - B	TON	240.000	46.000	-46.000	0.000	0.00
0190	04006006	000	CUT & RESTORING PAV	SY	174.970	63.000	0.000	0.000	0.00
0195	04006012	000	CUT AND RESTORE PAV (FLEX BASE)	SY	170.830	14.000	0.000	0.000	0.00
0245	04326041	000	RIPRAP (SPECIAL)	CY	436.640	93.900	-93.900	0.000	0.00
0270	04606002	000	CMP (GAL STL 18 IN)	LF	65.620	101.000	0.000	0.000	0.00
0345	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.710	48.000	0.000	0.000	0.00
0390	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	39.780	160.000	0.000	0.000	0.00
0510	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	11,347.600	2.000	-2.000	0.000	0.00
0580	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	6,808.810	1.000	-1.000	0.000	0.00
0770	06906006	000	REMOVAL OF GROUND BOXES	EA	209.500	1.000	0.000	0.000	0.00
0795	61856002	000	TMA (STATIONARY)	DAY	200.000	210.000	0.000	0.000	0.00
0815	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	34,000.000	0.000	0.000	0.00
0820	05856003		RIDE PAYMENT ADJUSTMENT (ITEM 342)	DOL	1.000	2,600.000	0.000	0.000	0.00
0825	05856009		RIDE PAYMENT ADJUSTMENT (ITEM 347)	DOL	1.000	1,300.000	0.000	0.000	0.00
0830	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	0.000	0.00
0840	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
0843	96086026		UNIQUE CHANGE ORDER ITEM 26 Shur-Curb Traffic Channelizer	DOL	1.000	0.000	0.000	0.000	0.00
<b>Category Subtotal</b>									<b>0.00</b>

CATEGORY 002 DESCRIPTION WBFR OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0855	04006004	000	STRUCT EXCAV (BRIDGE)	CY	23.690	270.700	-270.700	0.000	0.00
0865	04036006	000	TEMPORARY SPL SHORING (COFFERDAM)	SF	25.000	1,896.000	-1,896.000	0.000	0.00
0920	04206045	000	CL C CONC (FOOTING)(MASS)	CY	585.100	136.700	-136.700	0.000	0.00
1010	04816011	000	PIPE (PVC) (SCH 40) (4 IN)	LF	5.330	390.000	-390.000	0.000	0.00
1015	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1020	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00

1025 96026603 DRILL SHAFT CORE HOLE PAYMENT DOL 200.000 10.000 0.000 0.000 0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION WB EXIT RAMP OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1065	04006004	000	STRUCT EXCAV (BRIDGE)	CY	23.690	207.400	-207.400	0.000	0.00
1075	04036006	000	TEMPORARY SPL SHORING (COFFERDAM)	SF	25.000	1,704.000	-1,704.000	0.000	0.00
1085	04166006	000	DRILL SHAFT (48 IN)	LF	436.470	216.000	-216.000	0.000	0.00
1120	04206045	000	CL C CONC (FOOTING)(MASS)	CY	585.100	110.000	-110.000	0.000	0.00
1185	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1190	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1195	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION EBFR OVER COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1235	04006004	000	STRUCT EXCAV (BRIDGE)	CY	23.690	277.300	-277.300	0.000	0.00
1245	04036006	000	TEMPORARY SPL SHORING (COFFERDAM)	SF	25.000	2,160.000	-2,160.000	0.000	0.00
1300	04206045	000	CL C CONC (FOOTING)(MASS)	CY	585.100	173.300	-173.300	0.000	0.00
1345	04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	28.500	0.000	0.000	0.00
1390	04816011	000	PIPE (PVC) (SCH 40) (4 IN)	LF	5.330	410.000	-410.000	0.000	0.00
1395	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
1400	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
1405	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	10.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1500	96046001		CONTRACTOR FORCE ACCOUNT 1 Electrical Services	DOL	1.000	1,000.000	0.000	0.000	0.00
1510	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
1520	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	1,000.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2019(617) CONTROL 026504067

CATEGORY 002 DESCRIPTION AT COLORADO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1845	04006004	000	STRUCT EXCAV (BRIDGE)	CY	23.690	175.000	-175.000	0.000	0.00
1855	04036006	000	TEMPORARY SPL SHORING (COFFERDAM)	SF	25.000	3,240.000	-3,240.000	0.000	0.00
1870	04166006	000	DRILL SHAFT (48 IN)	LF	436.470	168.000	-168.000	0.000	0.00
1910	04206045	000	CL C CONC (FOOTING)(MASS)	CY	585.100	60.700	-60.700	0.000	0.00

1940	04226035	000	APPROACH SLAB (EXTEND)	CY	650.060	21.000	0.000	0.000	0.00
1950	04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	19.400	0.000	0.000	0.00
1955	04346002	000	ELASTOMERIC BEARING (LAMINATED)	EA	728.810	10.000	0.000	0.000	0.00
1975	04386001	000	CLEANING AND SEALING EXISTING JOINTS	LF	38.000	275.000	0.000	0.000	0.00
1980	04396013	000	MULTI-LAYER POLYMER OVERLAY	SY	35.950	4,340.000	-4,340.000	0.000	0.00
2065	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2070	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	14.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2019(617) CONTROL 026505063

CATEGORY 001 DESCRIPTION WBML OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2280	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2285	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2290	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2019(617) CONTROL 026505069

CATEGORY 001 DESCRIPTION WBFR OVER GILLS BRANCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2435	04036001	000	TEMPORARY SPL SHORING	SF	12.000	200.000	0.000	0.000	0.00
2475	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	11.010	336.000	0.000	0.000	0.00
2490	04816011	000	PIPE (PVC) (SCH 40) (4 IN)	LF	5.330	40.000	0.000	0.000	0.00
2495	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
2500	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
2505	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2019(613) CONTROL 026505076

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2680	01046025	000	REMOVE CONC (WINGWALL)	CY	761.250	5.400	0.000	0.000	0.00
2685	01046037	000	REMOVE CONC (RAIL)	LF	38.170	12.000	0.000	0.000	0.00
2730	01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.210	2,545.000	0.000	0.000	0.00
2735	01686001	000	VEGETATIVE WATERING	MG	21.580	524.000	0.000	0.000	0.00
2785	03476001	001	TOM (ASPHALT) PG 76-22	TON	240.000	31.000	-31.000	0.000	0.00
2790	03476006	001	TOM - C (AGGREGATE) SAC - B	TON	240.000	464.000	-464.000	0.000	0.00
2825	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	205.000	50.000	0.000	0.000	0.00
2875	04326003	000	RIPRAP (CONC)(6 IN)	CY	527.990	15.000	0.000	0.000	0.00
2881	96086039		UNIQUE CHANGE ORDER ITEM 39	DOL	1.000	0.000	0.000	0.000	0.00

Item 432-6026 paid to 73.12% of contract. 2667.34 CY x \$5.69

2885	04326041	000	RIPRAP (SPECIAL)	CY	436.640	20.600	-20.600	0.000	0.00
2925	04606002	000	CMP (GAL STL 18 IN)	LF	65.620	162.000	0.000	0.000	0.00
2930	04606003	000	CMP (GAL STL 24 IN)	LF	121.760	27.000	0.000	0.000	0.00
3040	04766041	000	JACK BOR OR TUN PIPE(54 IN)(RC)(CL V)	LF	2,218.070	32.000	-32.000	0.000	0.00
3085	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	28.500	140.000	0.000	0.000	0.00
3090	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.710	140.000	0.000	0.000	0.00
3110	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.710	1,254.000	0.000	0.000	0.00
3255	05436022	003	REMOVE CABLE BARRIER TERMINAL SECTION	EA	850.000	1.000	0.000	0.000	0.00
3285	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	11,347.600	3.000	-3.000	0.000	0.00
3290	05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	20,925.000	2.000	-2.000	0.000	0.00
3295	05456018	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL2)	EA	8,750.000	1.000	0.000	0.000	0.00
3365	06286041	000	ELC SRV TY A 240/480 060(NS)SS(E)GC(O)	EA	6,808.810	2.000	-2.000	0.000	0.00
3415	06476002	000	RELOCATE LRSA	EA	3,700.000	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION EB EXIT RAMP OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3745	04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	40.600	-40.600	0.000	0.00
3765	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
3770	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
3775	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION EBFR OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3865	04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	49.900	-49.900	0.000	0.00
3885	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
3890	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
3895	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT BR 2019(924) CONTROL 026505085

CATEGORY 001 DESCRIPTION EBML OVER UPRR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4105	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.000	0.000	0.000	0.00
4110	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00
4115	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	200.000	6.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$53,315,213.14

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	2,000.000	59.00	59.000	118,000.00
01046009	000	REMOVING CONC (RIPRAP)	SY	1.970	11,047.00	10,493.380	20,671.97
01046011	000	REMOVING CONC (MEDIANS)	SY	25.120	239.00	250.290	6,287.28
01046015	000	REMOVING CONC (SIDEWALKS)	SY	13.030	3,332.00	3,394.260	44,227.19
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	30.440	785.00	999.440	30,422.96
01046021	000	REMOVING CONC (CURB)	LF	9.340	2,494.00	2,494.000	23,293.96
01046022	000	REMOVING CONC (CURB AND GUTTER)	LF	9.230	14,524.00	14,524.000	134,056.52
01046037	000	REMOVE CONC (RAIL)	LF	38.170	310.00	355.000	13,550.35
01056024	000	REMOVING STAB BASE AND ASPH PAV (21")	SY	5.590	23,915.00	22,737.380	127,101.93
01056026	000	REMOVE STAB BASE & ASPH PAV (13"-18")	SY	5.990	24,395.00	21,863.370	130,961.59
01106001	000	EXCAVATION (ROADWAY)	CY	4.250	41,861.00	46,472.000	197,506.02
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	10.000	52,576.00	52,576.000	525,760.00
01326005	000	EMBANKMENT (FINAL)(ORD COMP)(TY C)	CY	37.090	800.00	1,300.000	48,217.00
01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	3.560	19,464.00	30,720.530	109,365.08
01626008	000	ROLL SODDING	SY	5.000	15,487.00	13,160.720	65,803.60
01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.180	4,866.00	34,768.450	6,258.32
01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.210	1,592.00	11,642.880	2,445.00
01686001	000	VEGETATIVE WATERING	MG	21.580	265.00	540.530	11,664.64
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.930	6,990.20	16,147.770	15,017.42
01696001		SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	3.450	6,990.20	2,328.110	8,031.98
		Pricing for the east side of Colorado River					
02476366	003	FL BS (CMP IN PLC)(TY A GR 5)(FNAL POS)	CY	60.000	12,890.00	8,211.220	492,673.20
02756001	000	CEMENT	TON	158.650	704.00	181.800	28,842.58
02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	2.960	35,225.00	22,206.030	65,729.85
03106009	000	PRIME COAT (MC-30)	GAL	5.300	12,106.00	6,200.000	32,860.00
03416008	001	D-GR HMA TY-B PG64-22	TON	93.000	28,622.00	33,578.680	3,122,817.24
03416049	001	D-GR HMA TY-D PG76-22	TON	122.000	6,034.00	8,132.210	992,129.62
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	170,000.00	20,184.910	20,184.91
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	170,000.00	20,746.620	20,746.62
03426002	003	PFC (ASPHALT) PG76-22	TON	165.000	93.00	136.350	22,497.75
03426016	003	PFC-F (AGGREGATE) (PG76 MIX) SAC-A	TON	165.000	1,456.00	2,027.830	334,591.95
03546022		PLANE ASPH CONC PAV(0" TO 3")	SY	3.840	0.00	17,147.440	65,846.17
04006005	000	CEM STABIL BKFL	CY	140.000	2,440.00	1,737.540	243,255.60
04006006	000	CUT & RESTORING PAV	SY	174.970	94.00	57.390	10,041.53
04016001	000	FLOWABLE BACKFILL	CY	136.140	112.00	363.430	49,477.36
04026001	000	TRENCH EXCAVATION PROTECTION	LF	4.670	4,973.00	4,759.000	22,224.53
04036001	000	TEMPORARY SPL SHORING	SF	12.000	36,939.13	32,340.500	388,086.00
04106001	000	SOIL NAIL ANCHORS	LF	12.910	29,848.00	30,458.000	393,212.78
04106001		SOIL NAIL ANCHORS	LF	40.710	29,848.00	1,040.000	42,338.40
		Wall AF Redesign pricing					
04166001	000	DRILL SHAFT (18 IN)	LF	137.910	134.00	134.000	18,479.94
04166004	000	DRILL SHAFT (36 IN)	LF	227.620	6,683.00	6,833.000	1,555,327.46
04166005	000	DRILL SHAFT (42 IN)	LF	261.440	2,252.00	2,252.000	588,762.88



CONTRACT ID	026504062	ESTIMATE	0056	CONTRACTOR'S ESTIMATE PACKAGE			
04166006	000	DRILL SHAFT (48 IN)	LF	436.470	2,112.00	1,289.000	562,609.83
04166007	000	DRILL SHAFT (54 IN)	LF	424.610	240.00	257.000	109,124.77
04166008	000	DRILL SHAFT (60 IN)	LF	448.590	1,492.00	1,545.460	693,277.90
04166010	000	DRILL SHAFT (72 IN)	LF	806.350	710.00	1,337.500	1,078,493.13
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	380.000	25.00	25.000	9,500.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	470.000	39.00	49.000	23,030.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	209.500	240.00	248.000	51,956.00
04206011	000	CL B CONC (FLUME)	CY	569.770	129.12	113.100	64,440.99
04206013	000	CL C CONC (ABUT)	CY	807.060	417.60	415.230	335,115.53
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,248.460	60.10	60.100	75,032.45
04206029	000	CL C CONC (CAP)	CY	842.780	806.30	806.300	679,533.51
04206031	000	CL C CONC (CAP)(MASS)	CY	873.020	250.20	250.200	218,429.60
04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,223.360	92.50	107.640	131,682.47
04206035	000	CL C CONC (CAP)(MASS)(EXTEND)	CY	781.890	67.20	67.200	52,543.01
04206037	000	CL C CONC (COLUMN)	CY	815.600	794.60	794.600	648,075.76
04206039	000	CL C CONC (COLUMN)(MASS)	CY	787.390	898.10	797.600	628,022.25
04206043		CL C CONC (FOOTING)	CY	755.000	0.00	9.000	6,795.00
04206049	000	CL C CONC (CRASHWALL)	CY	770.870	267.20	267.200	205,976.46
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	502.670	485.00	459.680	231,067.32
04206156	000	CL C CONC (WEBWALL)	CY	692.150	723.90	661.500	457,857.26
04226001	000	REINF CONC SLAB	SF	14.000	265,227.00	265,227.000	3,713,178.00
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	32.660	13,176.00	13,176.000	430,328.16
04226005	000	REINF CONC SLAB (BOX BEAM)	SF	8.800	7,097.00	7,097.000	62,453.60
04226011	000	BRIDGE MEDIAN	SF	12.200	827.00	827.000	10,089.40
04226013	000	BRIDGE SIDEWALK	SF	8.620	1,227.00	1,227.000	10,576.74
04226015	000	APPROACH SLAB	CY	508.690	666.90	730.900	371,801.53
04226023	000	SHEAR KEY	CY	579.960	48.60	36.800	21,342.52
04226026	000	SLAB SPAN (EXTEND)	CY	1,801.770	7.30	7.300	13,152.92
04236001	000	RETAINING WALL (MSE)	SF	58.500	45,645.59	44,849.360	2,623,687.59
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	45.430	16,150.00	16,150.000	733,694.50
04236022		RETAINING WALL (SOIL NAIL)(FACIA)	SF	75.750	16,150.00	750.000	56,812.50
		Wall AF Redesign pricing					
04256001	000	PRESTR CONC BOX BEAM (4B20)	LF	141.300	907.50	907.500	128,229.75
04256002	000	PRESTR CONC BOX BEAM (5B20)	LF	145.510	665.50	665.500	96,836.91
04256036	000	PRESTR CONC GIRDER (TX34)	LF	151.270	954.00	954.000	144,311.58
04256037	000	PRESTR CONC GIRDER (TX40)	LF	143.100	4,200.64	4,200.640	601,111.59
04256039	000	PRESTR CONC GIRDER (TX54)	LF	148.350	6,866.40	6,866.400	1,018,630.44
04256040	000	PRESTR CONC GIRDER (TX62)	LF	149.950	4,785.03	4,785.030	717,515.25
04326001	000	RIPRAP (CONC)(4 IN)	CY	381.380	885.05	687.450	262,179.69
04326002	000	RIPRAP (CONC)(5 IN)	CY	468.040	312.60	426.760	199,740.75
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.220	208.70	568.780	295,321.95
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	113.800	3,645.00	2,667.340	303,543.30
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	430.000	257.05	243.950	104,898.50
04346024	000	ELASTOMERIC BEARING (E5)	EA	3,080.070	2.00	2.000	6,160.14
04346033	000	ELASTOMERIC BEARING (F5)	EA	2,748.610	4.00	4.000	10,994.44
04346034	000	ELASTOMERIC BEARING (F6)	EA	2,423.680	22.00	22.000	53,320.96
04346035	000	ELASTOMERIC BEARING (F7)	EA	3,295.610	7.00	7.000	23,069.27
04346042	000	SLIDING ELASTOMERIC BEARING (ES 5)	EA	2,542.880	14.00	14.000	35,600.32
04346111	000	ELASTOMERIC BEARING(EE4)	EA	1,612.170	28.00	28.000	45,140.76

CONTRACT ID	026504062	ESTIMATE	0056	CONTRACTOR'S ESTIMATE PACKAGE			
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.250	1,514,000.00	4,514,000.000	5,642,500.00
04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	11.010	847.00	847.000	9,325.47
04426009	000	STR STEEL (DIAPHRAGM & STIFFENER)	LB	5.760	14,636.00	14,636.000	84,303.36
04426010	000	STR STEEL (SHEAR CONNECTOR)	LB	4.600	12,618.00	12,618.000	58,042.80
04426011	000	STR STEEL (PEDESTAL)	LB	5.050	61,968.00	61,968.000	312,938.40
04466002	005	CLEAN & PAINT EXIST STR (SYSTEM II)	LS	2,793,387.000	1.00	1.000	2,793,387.01
04506004	000	RAIL (TY T221)	LF	70.700	8,181.20	8,306.700	587,283.69
04506023	000	RAIL (TY SSTR)	LF	82.070	9,009.61	9,009.610	739,418.69
04506030	000	RAIL (TY C221)	LF	80.000	3,300.40	4,698.760	375,900.80
04506048	000	RAIL (HANDRAIL)(TY B)	LF	59.250	141.00	326.000	19,315.50
04506052	000	RAIL (HANDRAIL)(TY F)	LF	87.800	776.00	776.000	68,132.80
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	56.080	847.00	696.000	39,031.68
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	87.180	1,111.00	1,147.000	99,995.46
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	118.680	263.00	263.000	31,212.84
04546004	000	ARMOR JOINT (SEALED)	LF	82.520	120.00	120.000	9,902.40
04596009		GABIONS (3' X 3')(GALV)	CY	363.900	0.00	164.000	59,679.60
		West side of Colorado River pricing					
04626054	000	CONC BOX CULV (6 FT X 3 FT)(EXTEND)	LF	351.590	20.00	20.000	7,031.80
04646003	000	RC PIPE (CL III)(18 IN)	LF	75.030	2,823.00	2,820.500	211,622.12
04646005	000	RC PIPE (CL III)(24 IN)	LF	86.810	2,633.00	2,633.000	228,570.73
04646007	000	RC PIPE (CL III)(30 IN)	LF	105.300	760.00	760.000	80,028.00
04646008	000	RC PIPE (CL III)(36 IN)	LF	161.440	85.00	85.000	13,722.40
04646009	000	RC PIPE (CL III)(42 IN)	LF	242.290	50.00	50.000	12,114.50
04646025	000	RC PIPE (CL V)(18 IN)	LF	82.530	718.00	673.000	55,542.69
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,042.280	8.00	7.000	35,295.96
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	6,202.090	8.00	6.000	37,212.56
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	5,202.400	19.00	19.000	98,845.60
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,268.710	11.00	10.000	52,687.12
04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	5,786.410	4.00	4.000	23,145.64
04656019	000	INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,433.960	6.00	5.000	27,169.80
04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,739.560	2.00	2.000	11,479.12
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,548.610	3.00	3.000	10,645.83
04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	4,285.610	2.00	2.000	8,571.22
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,533.620	7.00	6.000	27,201.72
04656146	000	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	5,483.420	12.00	12.000	65,801.04
04656147	000	INLET(COMPL)(PSL)(SFG)(4FTX4FT-4FTX4FT)	EA	6,517.930	8.00	7.000	45,625.52
04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	7,756.200	1.00	1.000	7,756.20
04676485	000	SET (TY II) (54 IN) (RCP) (3: 1) (C)	EA	4,114.810	2.00	2.000	8,229.62
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	1,552.490	28.00	4.000	6,209.96
04796002	000	ADJUSTING INLETS	EA	626.970	10.00	3.000	1,880.91
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	7.640	188.00	30.000	229.20
04836001	000	MILLING CONCRETE SLAB (1/2 IN)	SY	4.500	3,240.00	7,578.420	34,102.90
04836013	000	SHOT BLASTING	SY	3.610	2,919.00	3,245.340	11,715.68
04956001	000	RAISING EXIST STRUCT	LS	143,407.800	1.00	1.000	143,407.80
04966002	000	REMOV STR (INLET)	EA	1,375.310	24.00	17.000	23,380.27
04966005	000	REMOV STR (WINGWALL)	EA	1,332.790	2.00	2.000	2,665.58
04966006		REMOV STR (HEADWALL)	EA	2,015.550	0.00	1.000	2,015.55
04966007	000	REMOV STR (PIPE)	LF	11.060	2,274.00	994.000	10,993.64
04966008		REMOV STR (BOX CULVERT)	LF	154.290	0.00	14.000	2,160.06

04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,806.000	1.00	1.000	10,806.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	101,503.000	2.00	2.000	203,006.00
04966058	000	REMOV STR (BRIDGE SLAB)	LF	718.110	662.00	662.000	475,388.82
04966084	000	REMOV STR (CONC GIRDER SPAN)	EA	9,965.000	1.00	1.000	9,965.00
05006001	000	MOBILIZATION	LS	4,950,000.000	1.00	0.970	4,801,500.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	40.00	47.000	470,000.00
05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	71.000	208.00	566.000	40,186.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	8.710	160.00	105.000	914.55
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	28.500	140.00	445.540	12,697.90
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	8.710	140.00	197.810	1,722.93
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	10,632.00	14,594.500	29,189.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.440	10,632.00	6,370.000	2,802.80
05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	2.710	1,872.00	1,100.000	2,981.00
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.710	618.00	176.000	124.96
05086001	000	CONSTRUCTING DETOURS	SY	90.700	4,714.00	4,439.750	402,685.31
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	74.460	80.00	320.000	23,827.20
05126017	000	PORT CTB (DES SOURCE)(F-SHAPE)(TY 1)	LF	10.040	3,630.00	4,260.000	42,770.40
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	10.040	1,040.00	1,160.000	11,646.40
05126022		PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	10.040	0.00	120.000	1,204.80
05126029	000	PORT CTB (MOVE)(F-SHAPE)(TY 1)	LF	6.830	6,840.00	9,300.000	63,519.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	6.830	1,860.00	1,800.000	12,294.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.830	200.00	200.000	1,366.00
05126053	000	PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	10.040	3,630.00	3,798.000	38,131.92
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	10.040	1,040.00	2,160.000	21,686.40
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	39.170	160.00	100.000	3,917.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	68.820	1,712.60	1,738.730	119,659.40
05286001	000	COLORED TEXTURED CONC (4")	SY	60.480	1,561.00	1,562.300	94,487.90
05296005	000	CONC CURB (MONO) (TY II)	LF	10.400	289.00	47.000	488.80
05296007	000	CONC CURB & GUTTER (TY I)	LF	13.680	2,385.00	2,487.000	34,022.16
05296008	000	CONC CURB & GUTTER (TY II)	LF	13.800	13,882.00	13,240.680	182,721.38
05296027		CONC CURB (TY C2)	LF	161.700	0.00	108.000	17,463.60
05306004	000	DRIVEWAYS (CONC)	SY	100.050	541.00	412.600	41,280.64
05306005	000	DRIVEWAYS (ACP)	SY	54.910	698.00	527.720	28,977.11
05316002	000	CONC SIDEWALKS (5")	SY	37.470	5,440.00	4,754.420	178,148.12
05316004	000	CURB RAMPS (TY 1)	EA	1,257.550	1.00	3.000	3,772.65
05316008	000	CURB RAMPS (TY 5)	EA	1,254.220	5.00	5.000	6,271.10
05316010	000	CURB RAMPS (TY 7)	EA	1,187.730	9.00	9.000	10,689.57
05316013	000	CURB RAMPS (TY 10)	EA	3,006.410	6.00	4.000	12,025.64
05316016	000	CURB RAMPS (TY 21)	EA	3,225.990	1.00	1.000	3,225.99
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	19.800	2,775.00	2,737.500	54,202.50
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,430.000	26.00	24.000	34,320.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,090.000	12.00	11.000	11,990.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.000	4,111.00	4,146.000	4,146.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	100.000	4.00	7.000	700.00
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	100.000	3.00	2.000	200.00
05436002	003	CABLE BARRIER SYSTEM (TL-4)	LF	35.080	1,563.00	1,445.000	50,690.60
05436020	003	CABLE BARRIER TERMINAL SECTION (TL-4)	EA	3,080.000	3.00	4.000	12,320.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,730.000	11.00	11.000	30,030.00
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	100.000	2.00	4.000	400.00

05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,250.000	10.00	14.500	18,125.00
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,000.000	5.00	2.000	2,000.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	500.000	3.00	7.000	3,500.00
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	11,347.600	0.00	0.000	0.00
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) MASH Compliant	EA	23,702.180	0.00	5.000	118,510.90
05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	20,925.000	0.00	0.000	0.00
05456016		CRASH CUSH ATTEN (INSTL)(R)(W)(TL3) MASH Compliant	EA	33,882.980	0.00	2.000	67,765.96
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,151.000	6.00	9.000	82,359.00
05506008	000	CHAIN LINK FENCE (INSTALL) (8')	LF	20.000	696.00	696.000	13,920.00
05606011		MAILBOX INSTALL-S (TWW-POST) TY 4	EA	247.970	0.00	3.000	743.91
05606012		MAILBOX INSTALL-D (TWW-POST) TY 4	EA	288.000	0.00	1.000	288.00
05606013		MAILBOX INSTALL-M (TWW-POST) TY 4	EA	593.230	0.00	1.000	593.23
06106004	000	RELOCATE RD IL ASM (TRANS-BASE)	EA	680.880	1.00	1.000	680.88
06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	523.750	22.00	25.000	13,093.75
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,152.260	4.00	4.000	4,609.04
06106106		IN RD IL (U/P) (TY 2) (150W EQ) LED ML underpass lighting pricing	EA	2,017.740	0.00	2.000	4,035.48
06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	3,666.280	15.00	15.000	54,994.20
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,190.040	29.00	29.000	121,511.16
06106218	000	IN RD IL (TY SA) 40T-12 (250W EQ) LED	EA	4,713.790	1.00	1.000	4,713.79
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.480	6,730.00	7,626.000	79,920.48
06186023		CONDT (PVC) (SCH 40) (2") ML underpass lighting pricing	LF	25.350	6,730.00	375.000	9,506.25
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	20.950	2,150.00	2,231.000	46,739.45
06186062	000	CONDT (RM) (3/4")	LF	15.710	403.00	403.000	6,331.13
06186062		CONDT (RM) (3/4") ML underpass lighting pricing	LF	38.020	403.00	40.000	1,520.80
06206003	000	ELEC CONDR (NO.12) BARE	LF	1.310	409.00	409.000	535.79
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.310	818.00	818.000	1,071.58
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.310	9,936.00	9,990.000	13,086.90
06206007		ELEC CONDR (NO.8) BARE ML underpass lighting pricing	LF	2.330	9,936.00	1,140.000	2,656.20
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.310	19,872.00	19,980.000	26,173.80
06206008		ELEC CONDR (NO.8) INSULATED ML underpass lighting pricing	LF	2.390	19,872.00	2,280.000	5,449.20
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	785.630	10.00	10.000	7,856.30
06246028	000	REMOVE GROUND BOX	EA	188.550	1.00	1.000	188.55
06286002	000	REMOVE ELECTRICAL SERVICES	EA	733.260	2.00	2.000	1,466.52
06286042		ELC SRV TY A 240/480 060(NS)SS(E)GC(U)	EA	6,808.810	0.00	3.000	20,426.43
06366003	001	ALUMINUM SIGNS (TY O)	SF	24.000	649.00	649.000	15,576.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	446.760	55.00	60.000	26,805.60
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	477.910	25.00	31.000	14,815.21
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	615.500	3.00	3.000	1,846.50
06446038	000	IN SM RD SN SUP&AM TYS80(1)SA(U-EXAL)	EA	861.000	3.00	2.000	1,722.00
06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	2,006.000	1.00	1.000	2,006.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	3,734.830	2.00	2.000	7,469.66
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	3,744.830	2.00	2.000	7,489.66

06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,325.630	4.00	7.000	16,279.41
06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	79.00	85.000	6,375.00
06476003	000	REMOVE LRSA	EA	640.000	2.00	2.000	1,280.00
06506032	000	INS OH SN SUP(30 FT CANT)	EA	28,800.000	4.00	4.000	115,200.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	2,100.000	2.00	2.000	4,200.00
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	11.500	20.00	260.000	2,990.00
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	11.500	48.00	145.000	1,667.50
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	14.250	43.00	30.000	427.50
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	14.250	25.00	29.000	413.25
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.300	3,403.00	9,390.000	2,817.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.300	21,848.00	17,332.000	5,199.60
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.700	224.00	10,536.000	7,375.20
06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	6.000	94.00	237.000	1,422.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	17,866.00	20,501.000	6,150.30
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.750	3,550.00	7,723.000	5,792.25
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.700	18,993.00	37,123.000	25,986.10
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.700	25,851.00	38,510.000	26,957.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.740	6,340.00	8,031.000	5,942.94
06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.770	110.00	110.000	304.70
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.770	1,124.00	1,124.000	3,113.48
06666045	007	REFL PAV MRK TY I (W)18"(SLD)(100MIL)	LF	4.440	875.00	875.000	3,885.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	6.770	428.00	468.000	3,168.36
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	75.000	6.00	8.000	600.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	75.000	6.00	8.000	600.00
06666093	007	REFL PAV MRK TY I (W)(RR XING)(100MIL)	EA	544.000	3.00	3.000	1,632.00
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.770	121.00	121.000	335.17
06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.200	7,920.00	2,140.000	428.00
06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.200	15,561.00	9,234.000	1,846.80
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.500	6,340.00	4,703.000	2,351.50
06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.330	110.00	110.000	146.30
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.330	1,124.00	1,124.000	1,494.92
06666181	007	REFL PAV MRK TY II (W) 18" (SLD)	LF	2.200	875.00	875.000	1,925.00
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	3.440	428.00	468.000	1,609.92
06666184	007	REFL PAV MRK TY II (W) (ARROW)	EA	67.000	6.00	8.000	536.00
06666192	007	REFL PAV MRK TY II (W) (WORD)	EA	67.000	6.00	8.000	536.00
06666196	007	REFL PAV MRK TY II (W) (RR XING)	EA	244.000	3.00	3.000	732.00
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.200	18,415.00	10,396.000	2,079.20
06666212	007	REFL PAV MRK TY II (Y) 12" (SLD)	LF	2.000	121.00	121.000	242.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.450	7,105.00	8,740.000	3,933.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.450	5,442.00	3,960.000	1,782.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.450	6,715.00	7,885.000	3,548.25
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	1.500	9,726.00	13,994.000	20,991.00
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	1.500	11,233.00	13,795.000	20,692.50
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.440	746.30	1,019.000	3,505.36
06726013	000	TRAFFIC BUTTON TY II-A-A	EA	5.000	50.00	50.000	250.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.570	16,731.00	11,487.000	6,547.59
06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	78.480	0.00	4.000	313.92
06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	84.840	0.00	4.000	339.36
30676001	000	UNDERSEAL COURSE	GAL	3.380	6,872.00	8,375.000	28,307.50

40276001	000	TEMP CONSTRUCTION ACCESS	LS	159,626.130	1.00	1.000	159,626.13
41066001		POLYESTER POLYMER CONC OVERLAY (3/4")	SY	118.000	0.00	2,836.960	334,761.28
41066003		POLYESTER POLYMER CONC OVERLAY (2") depths will vary-using 2" average	SY	428.000	0.00	408.380	174,786.64
41066008		POLYESTER POLYMER CONC OVERLAY	CY	2,433.780	0.00	4.310	10,489.59
60006098		INSTALL CIRCUIT BREAKER ML underpass lighting pricing	EA	609.790	0.00	1.000	609.79
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	18,664.570	4.00	4.000	74,658.28
60276003		CONDUIT (PREPARE) ML underpass lighting pricing	LF	3.180	0.00	725.000	2,305.50
60276008		GROUND BOX (PREPARE) ML underpass lighting pricing	EA	371.180	0.00	7.000	2,598.26
60496001		LONG CHANNEL MOUNT CURB SYS (INSTALL) Shur-Curb Traffic Channelizer	LF	83.200	0.00	130.000	10,816.00
61856001	000	TMA (STATIONARY)	EA	69,992.120	2.00	2.000	139,984.24
61856003	000	TMA (MOBILE OPERATION)	HR	185.670	200.00	46.000	8,540.82
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	15,177.560	15,177.56
96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	750.00	3,393.920	3,393.92
96046002		CONTRACTOR FORCE ACCOUNT 2 Force Account for 3rd Party Damages	DOL	1.000	0.00	67,764.740	67,764.74
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	500,000.00	320,384.790	320,384.79
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	45,101.520	45,101.52
96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	0.00	902,453.530	902,453.53
96086001		UNIQUE CHANGE ORDER ITEM 1 Gabion removal/replacement	DOL	1.000	0.00	3,998.090	3,998.09
96086002		UNIQUE CHANGE ORDER ITEM 2 Potholing existing utility lines	DOL	1.000	0.00	1,200.000	1,200.00
96086003		UNIQUE CHANGE ORDER ITEM 3 CL A concrete for abandoned shaft	DOL	1.000	0.00	4,004.050	4,004.05
96086004		UNIQUE CHANGE ORDER ITEM 4 Permanent casing force account	DOL	1.000	0.00	1,432.250	1,432.25
96086005		UNIQUE CHANGE ORDER ITEM 5 Permanent casing force account	DOL	1.000	0.00	2,032.420	2,032.42
96086006		UNIQUE CHANGE ORDER ITEM 6 AquaDam barrier costs	DOL	1.000	0.00	109,577.860	109,577.86
96086008		UNIQUE CHANGE ORDER ITEM 8 River Rock Work Platform	DOL	1.000	0.00	106,870.000	106,870.00
96086009		UNIQUE CHANGE ORDER ITEM 9 80 LF Permanent Casing	DOL	1.000	0.00	23,392.800	23,392.80
96086010		UNIQUE CHANGE ORDER ITEM 10 16 LF Permanent Casing	DOL	1.000	0.00	4,678.420	4,678.42
96086011		UNIQUE CHANGE ORDER ITEM 11 electrical service connection fee	DOL	1.000	0.00	9,863.540	9,863.54
96086012		UNIQUE CHANGE ORDER ITEM 12 Backfill between RW BH and SSTR on Ramp BB	DOL	1.000	0.00	11,283.970	11,283.97
96086013		UNIQUE CHANGE ORDER ITEM 13 Illumination Anchor Bolts	DOL	1.000	0.00	420.000	420.00
96086014		UNIQUE CHANGE ORDER ITEM 14 Repair 110 LF of C221 metal ped rail WBFR/EBFR over Colorado	DOL	1.000	0.00	5,856.000	5,856.00
96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1.000	0.00	39,916.690	39,916.69

96086016	Crane for UPRR bridge slab demo UNIQUE CHANGE ORDER ITEM 16	DOL	1.000	0.00	3,340.710	3,340.71
96086017	pothole repair at Hasler Overpass UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.00	10,020.460	10,020.46
96086018	Soil Stability Testing for UPRR bore UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.00	19,084.500	19,084.50
96086019	Over excavation trucking costs for unsuitable materials UNIQUE CHANGE ORDER ITEM 19	DOL	1.000	0.00	104,243.780	104,243.78
96086020	Embankment Suitable Backfill UNIQUE CHANGE ORDER ITEM 20	DOL	1.000	0.00	27,480.000	27,480.00
96086021	Cost for bridge drains removed from contract UNIQUE CHANGE ORDER ITEM 21	DOL	1.000	0.00	36,266.900	36,266.90
96086022	Addtl costs for alternate design of wingwall area at Wall BB UNIQUE CHANGE ORDER ITEM 22	DOL	1.000	0.00	10,427.340	10,427.34
96086023	CL C CONC BACKFILL 38.5 CY UNIQUE CHANGE ORDER ITEM 23	DOL	1.000	0.00	7,813.620	7,813.62
96086024	CMP/MOB for median crossover UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	70,672.860	70,672.86
96086025	180 LF PVC pipe with hangers UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	4,927.870	4,927.87
96086027	Remove/store/reinstall illumination pole UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.00	675.000	675.00
96086028	Graffiti Removal UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.00	154,178.090	154,178.09
96086029	Force account work for steel girder repairs UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.00	172,123.320	172,123.32
96086030	AR Daniels UPRR Jack and Bore Work UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.00	70,034.430	70,034.43
96086031	UPRR Bore Support & Survey UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.00	79,163.200	79,163.20
96086032	TEMP SHORING for Jack and Bore work UNIQUE CHANGE ORDER ITEM 32	DOL	1.000	0.00	342,088.470	342,088.47
96086033	Additional Rock for River Rock Work Platform UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.00	22,756.320	22,756.32
96086034	Removal River Rock Pad UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.00	11,045.000	11,045.00
96086035	\$10,000 UPRR License Fee UNIQUE CHANGE ORDER ITEM 35	DOL	1.000	0.00	10,000.000	10,000.00
96086036	Early MOB for PPC Overlay \$7,000 UNIQUE CHANGE ORDER ITEM 36	DOL	1.000	0.00	4,351.700	4,351.70
96086037	Saw cut rail for Ramp AC UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.00	27,045.750	27,045.75
96086038	Slow Production PFC Paving Shifts UNIQUE CHANGE ORDER ITEM 38	DOL	1.000	0.00	4,085.680	4,085.68
	Repair work on lumanaires					

TOTAL ITEM EARNINGS TO DATE \$53,315,213.14