



**CONTRACTOR'S ESTIMATE PACKAGE**

REPORT DATE: **02/08/25**

CONTRACT ID: **027101083**  
 PROJECT: **F 2B24(075)**  
 CONTRACT: **05243201**  
 AWARD AMOUNT: **\$404,972,360.53**  
 PROJECTED AMOUNT: **\$409,843,173.63**  
 ADJ. PROJECTED AMOUNT: **\$409,843,173.63**  
 CONTRACTOR: **PULICE CONSTRUCTION, INC.**

HIGHWAY: **IH 10**  
 DISTRICT NAME: **YOAKUM**  
 COUNTY: **COLORADO**  
 AREA ENGINEER: **Ryan Simper, P.E.**  
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0006**  
 ESTIMATE PAID:   
 ESTIMATE PERIOD: **12/26/2024** to **01/25/2025**  
 ESTIMATE TYPE: **PROG**  
 % COMPLETE: **19.44**  
 % TIME USED: **2.63**  
 % RETAINAGE: **0.00**

LETTING DATE: **05/03/2024**  
 AWARD DATE: **05/23/2024**  
 NOTICE TO PROCEED DATE: **06/19/2024**  
 WORK BEGIN DATE: **10/14/2024**  
 ACCEPTED DATE: **00/00/0000**  
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

**RECAPITULATION**

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$79,693,718.28	\$76,760,763.30	\$2,932,954.98
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$79,693,718.28	\$76,760,763.30	\$2,932,954.98
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
<b>PAID TO CONTRACTOR</b>	<b>\$79,693,718.28</b>	<b>\$76,760,763.30</b>	<b>\$2,932,954.98</b>

**CONTRACT ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Contract Adjustments for this estimate\*\*\*

**LINE ITEM ADJUSTMENTS THIS ESTIMATE**

ADJUSTMENT DESCRIPTION:  
 ADJUSTMENT AMOUNT:  
 REMARKS:

\*\*\*There are no Line Item Adjustments for this estimate\*\*\*

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

\_\_\_\_\_  
 AREA/PROJECT ENGINEER

\_\_\_\_\_  
 DATE

**CONTRACT TIME STATEMENT**

<u>WORK BEGIN DATE:</u>	<b>10/14/2024</b>	<u>ASSESSED LIQ DAMAGES:</u>	<b>0</b>
<u>TIME CHARGES BEGIN:</u>	<b>10/14/2024</b>	<u>LIQ DAMAGE RATE:</u>	<b>\$4,265.00</b>
<u>BID DAYS:</u>	<b>988</b>	<u>LIQUIDATED DAMAGES:</u>	<b>0</b>
<u>C. O. ADJUSTED DAYS:</u>	<b>0</b>	<b>DAYS AT</b>	
<u>CURRENT DAYS:</u>	<b>988</b>	<b>PER DAY</b>	<b>\$4,265.00</b>
<u>DAYS CHARGED TO DATE:</u>	<b>26</b>	<b>TOTAL:</b>	<b>\$0.00</b>
<u>PHYSICAL WORK COMPLETE:</u>	<b>00/00/0000</b>		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
12/26/2024		1	TIME SUSPENDED
12/27/2024		1	TIME SUSPENDED
12/28/2024		1	TIME SUSPENDED
12/29/2024		1	TIME SUSPENDED
12/30/2024		1	TIME SUSPENDED
12/31/2024		1	TIME SUSPENDED
01/01/2025		1	HOLIDAY
01/02/2025		1	TIME SUSPENDED
01/03/2025		1	TIME SUSPENDED
01/04/2025		1	TIME SUSPENDED
01/05/2025		1	TIME SUSPENDED
01/06/2025	1		
01/07/2025	1		
01/08/2025	1		
01/09/2025	1		
01/10/2025	1		
01/11/2025	1		
01/12/2025		1	FLOATING HOLIDAY
01/13/2025	1		
01/14/2025	1		
01/15/2025	1		
01/16/2025	1		
01/17/2025	1		
01/18/2025		1	FLOATING HOLIDAY
01/19/2025		1	FLOATING HOLIDAY
01/20/2025	1		
01/21/2025	1		
01/22/2025	1		
01/23/2025	1		
01/24/2025	1		
01/25/2025		1	FLOATING HOLIDAY

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
31	16	15
		<hr/>
		4
		1
		10

WORK PERFORMED THIS PERIOD

PROJECT F 2B24(075) CONTROL 027101083  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0120	01106001	000	EXCAVATION (ROADWAY)	CY	4.130	28,290.000	\$116,837.70	981,703.00	28,290.00
0125	01106002	000	EXCAVATION (CHANNEL)	CY	6.180	101,490.000	\$627,208.20	259,191.00	101,490.00
0130	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	9.520	129,780.000	\$1,235,505.60	1,726,683.00	129,780.00
0930	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24,578.480	1.000	\$24,578.48	54.00	4.00
0975	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.500	324.000	\$486.00	15,675.00	324.00
6996	96016001		MATERIAL ON HAND	DOL	1.000	928,339.000	\$928,339.00	1.00	982,237.00

TOTAL ITEM EARNINGS THIS ESTIMATE

**\$2,932,954.98**

CONTRACT LINE ITEMS

PROJECT BR 2B24(090) CONTROL 002701045  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5865	01006002	000	PREPARING ROW	STA	104,384.630	44.000	0.000	44.00	4,592,923.72
<b>Category Subtotal</b>									\$4,592,923.72

PROJECT F 2B24(075) CONTROL 027101083  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	104,384.630	344.000	0.000	344.00	35,908,312.72
0120	01106001	000	EXCAVATION (ROADWAY)	CY	4.130	981,703.000	0.000	28,290.00	116,837.70
0125	01106002	000	EXCAVATION (CHANNEL)	CY	6.180	259,191.000	0.000	101,490.00	627,208.20
0130	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	9.520	1,726,683.000	0.000	129,780.00	1,235,505.60
0925	05006001	008	MOBILIZATION	LS	40,141,236.020	1.000	0.000	0.90	36,127,112.42
0930	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24,578.480	54.000	0.000	4.00	98,313.92
0970	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	15,675.000	0.000	1,366.00	4,781.00
0975	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.500	15,675.000	0.000	324.00	486.00
6996	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	982,237.00	982,237.00
<b>Category Subtotal</b>									\$75,100,794.56

PROJECT BR 2B24(090) CONTROL 002701045  
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5870	01046001	000	REMOVING CONC (PAV)	SY	8.670	7,897.000	0.000	0.000	0.00
5875	01056138	000	REMOVE TRT BASE & ASPH PAV (6"-16")	SY	6.230	4,560.000	0.000	0.000	0.00
5880	01106001	000	EXCAVATION (ROADWAY)	CY	4.130	39,063.000	0.000	0.000	0.00
5885	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	9.520	104,602.000	0.000	0.000	0.00
5890	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	3.000	12,895.000	0.000	0.000	0.00
5895	01646024	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	AC	1,800.000	28.640	0.000	0.000	0.00
5900	01646030	000	CELL FBR MLCH SEED(TEMP)(WARM)	AC	1,750.000	7.200	0.000	0.000	0.00
5905	01646032	000	CELL FBR MLCH SEED(TEMP)(COOL)	AC	1,750.000	7.200	0.000	0.000	0.00
5910	01686001	000	VEGETATIVE WATERING	MG	48.240	1,167.800	0.000	0.000	0.00
5915	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.250	12,895.000	0.000	0.000	0.00
5920	02476370	005	FL BS (CMP IN PLC)(TY E GR 5)(FNL POS)	CY	68.250	3,492.000	0.000	0.000	0.00
5925	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.850	10,680.000	0.000	0.000	0.00
5930	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	312.180	132.000	0.000	0.000	0.00
5935	02756001	000	CEMENT	TON	215.760	132.000	0.000	0.000	0.00
5940	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	1.500	10,680.000	0.000	0.000	0.00
5945	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	16.410	5,320.000	0.000	0.000	0.00
5950	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	114.770	199.000	0.000	0.000	0.00
5955	03056011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	2.310	12,457.000	0.000	0.000	0.00

CONTRACT ID	027101083	ESTIMATE	0006	CONTRACTOR'S ESTIMATE PACKAGE				Page 5 of 30		
5960	03106009	000	PRIME COAT (MC-30)	GAL	5.500	3,076.000	0.000	0.000	0.00	
5965	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	251.690	119.000	0.000	0.000	0.00	
5970	03166542	002	ASPH (AC 20-5TR OR AC-20XP OR CRS-2P)	GAL	5.030	5,229.000	0.000	0.000	0.00	
5975	03516028	000	FLEX PAVE STRUCTURE REPAIR (8"-10")	SY	124.480	50.000	0.000	0.000	0.00	
5980	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	83.510	4,777.000	0.000	0.000	0.00	
5985	03606080	000	CONC PVMT(CRCP)(TRANSITION SLAB)	SY	207.300	78.000	0.000	0.000	0.00	
5990	04006005	000	CEM STABIL BKFL	CY	68.850	111.000	0.000	0.000	0.00	
5995	04016001	000	FLOWABLE BACKFILL	CY	270.650	50.000	0.000	0.000	0.00	
6000	04036001	000	TEMPORARY SPL SHORING	SF	31.590	2,903.000	0.000	0.000	0.00	
6005	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	560.000	91.000	0.000	0.000	0.00	
6010	04646005	001	RC PIPE (CL III)(24 IN)	LF	126.410	583.000	0.000	0.000	0.00	
6015	04646007	001	RC PIPE (CL III)(30 IN)	LF	150.600	120.000	0.000	0.000	0.00	
6020	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	4,337.920	2.000	0.000	0.000	0.00	
6025	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	5,431.220	4.000	0.000	0.000	0.00	
6030	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	4,842.550	2.000	0.000	0.000	0.00	
6035	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	118,865.560	3.000	0.000	0.000	0.00	
6040	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	30.000	40.000	0.000	0.000	0.00	
6045	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	20.000	40.000	0.000	0.000	0.00	
6050	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	312.000	0.000	0.000	0.00	
6055	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	20.000	312.000	0.000	0.000	0.00	
6060	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	1,625.000	0.000	0.000	0.00	
6065	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.500	1,625.000	0.000	0.000	0.00	
6070	05086001	000	CONSTRUCTING DETOURS	SY	85.120	5,413.000	0.000	0.000	0.00	
6075	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	21.540	780.000	0.000	0.000	0.00	
6080	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	8.260	2,580.000	0.000	0.000	0.00	
6085	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.430	3,000.000	0.000	0.000	0.00	
6090	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	8.260	2,580.000	0.000	0.000	0.00	
6095	05306019	000	DRIVEWAYS (ACP)(TYPE 1)	SY	22.150	607.000	0.000	0.000	0.00	
6100	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	22.150	3,722.000	0.000	0.000	0.00	
6105	05306028	000	DRIVEWAYS (CONC)(TYPE 2)	SY	105.760	4,327.000	0.000	0.000	0.00	
6110	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.800	1,050.000	0.000	0.000	0.00	
6115	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,085.350	12.000	0.000	0.000	0.00	
6120	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,309.140	6.000	0.000	0.000	0.00	
6125	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.090	1,592.000	0.000	0.000	0.00	
6130	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	226.780	2.000	0.000	0.000	0.00	
6135	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	257.710	12.000	0.000	0.000	0.00	
6140	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,984.230	6.000	0.000	0.000	0.00	
6145	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	412.330	10.000	0.000	0.000	0.00	
6150	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,685.390	9.000	0.000	0.000	0.00	
6155	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	824.660	5.000	0.000	0.000	0.00	
6160	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,128.030	5.000	0.000	0.000	0.00	
6165	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,496.650	4.000	0.000	0.000	0.00	
6170	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	16.240	110.000	0.000	0.000	0.00	
6175	06186064	000	CONDT (RM) (1")	LF	31.350	345.000	0.000	0.000	0.00	
6180	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.400	490.000	0.000	0.000	0.00	
6185	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.450	1,130.000	0.000	0.000	0.00	
6190	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,160.710	1.000	0.000	0.000	0.00	
6195	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	682.110	3.000	0.000	0.000	0.00	
6200	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	837.590	1.000	0.000	0.000	0.00	
6205	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,083.350	1.000	0.000	0.000	0.00	
6210	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,178.640	1.000	0.000	0.000	0.00	
6215	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	471.460	3.000	0.000	0.000	0.00	

6220	06446076	000	REMOVE SM RD SN SUP&AM	EA	90.280	6.000	0.000	0.000	0.00
6225	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	12.180	53.000	0.000	0.000	0.00
6230	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.450	5,545.000	0.000	0.000	0.00
6235	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.450	9,428.000	0.000	0.000	0.00
6240	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.600	29,815.000	0.000	0.000	0.00
6245	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.500	99.000	0.000	0.000	0.00
6250	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.600	26,778.000	0.000	0.000	0.00
6255	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.750	205.000	0.000	0.000	0.00
6260	06666225	007	PAVEMENT SEALER 6"	LF	0.240	18,260.000	0.000	0.000	0.00
6265	06666226	007	PAVEMENT SEALER 8"	LF	0.320	205.000	0.000	0.000	0.00
6270	06666230	007	PAVEMENT SEALER 24"	LF	0.960	86.000	0.000	0.000	0.00
6275	06666231	007	PAVEMENT SEALER (ARROW)	EA	10.000	3.000	0.000	0.000	0.00
6280	06666232	007	PAVEMENT SEALER (WORD)	EA	10.000	3.000	0.000	0.000	0.00
6285	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.100	86.000	0.000	0.000	0.00
6290	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	388.520	3.000	0.000	0.000	0.00
6295	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	376.960	3.000	0.000	0.000	0.00
6300	06726007	000	REFL PAV MRKR TY I-C	EA	7.500	20.000	0.000	0.000	0.00
6305	06726009	000	REFL PAV MRKR TY II-A-A	EA	7.500	411.000	0.000	0.000	0.00
6310	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.500	2.000	0.000	0.000	0.00
6315	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.420	14,973.000	0.000	0.000	0.00
6320	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	18,260.000	0.000	0.000	0.00
6325	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	205.000	0.000	0.000	0.00
6330	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	86.000	0.000	0.000	0.00
6335	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	3.000	0.000	0.000	0.00
6340	30766001	000	D-GR HMA TY-B PG64-22	TON	118.800	5,887.000	0.000	0.000	0.00
6345	30766041	000	D-GR HMA TY-D SAC-A PG70-22	TON	142.710	2,781.000	0.000	0.000	0.00
6350	30766066	000	TACK COAT	GAL	4.280	6,094.000	0.000	0.000	0.00
6355	64396006	000	HPPM-RIB W/RET REQ TYI(W)6"(BRK)100MIL	LF	1.100	50.000	0.000	0.000	0.00
6360	64396008	000	HPPM-RIB W/RET REQ TYI(W)6"(SLD)100MIL	LF	1.100	11,692.000	0.000	0.000	0.00
6365	64396016	000	HPPM-RIB W/RET REQ TYI(Y)6"(SLD)100MIL	LF	1.100	9,752.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 130450002701605 [US 90 @ COLORADO RIVER REL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6415	04006005	000	CEM STABIL BKFL	CY	68.850	128.000	0.000	0.000	0.00
6420	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
6425	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,756.000	0.000	0.000	0.00
6430	04206013	000	CL C CONC (ABUT)	CY	978.960	55.600	0.000	0.000	0.00
6435	04206029	000	CL C CONC (CAP)	CY	1,238.620	82.800	0.000	0.000	0.00
6440	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	47.700	0.000	0.000	0.00
6445	04226001	000	REINF CONC SLAB	SF	17.170	18,630.000	0.000	0.000	0.00
6450	04256036	000	PRESTR CONC GIRDER (TX34)	LF	265.590	2,415.000	0.000	0.000	0.00
6455	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	386.000	0.000	0.000	0.00
6460	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	846.000	0.000	0.000	0.00
6465	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	143.000	0.000	0.000	0.00
6470	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 130450002701606 [US 90 @ COLORADO RIVER REL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6520	04006005	000	CEM STABIL BKFL	CY	68.850	120.000	0.000	0.000	0.00
6525	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
6530	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,323.000	0.000	0.000	0.00
6535	04206013	000	CL C CONC (ABUT)	CY	978.960	50.800	0.000	0.000	0.00
6540	04206029	000	CL C CONC (CAP)	CY	1,238.620	79.600	0.000	0.000	0.00
6545	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	63.600	0.000	0.000	0.00
6550	04226001	000	REINF CONC SLAB	SF	17.170	19,550.000	0.000	0.000	0.00
6555	04256036	000	PRESTR CONC GIRDER (TX34)	LF	265.590	2,535.000	0.000	0.000	0.00
6560	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,357.000	0.000	0.000	0.00
6565	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	886.000	0.000	0.000	0.00
6570	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	138.000	0.000	0.000	0.00
6575	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 004 DESCRIPTION BRIDGE: 130450002701607 [US 90 @ COLORADO RIVER REL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6625	04006005	000	CEM STABIL BKFL	CY	68.850	138.000	0.000	0.000	0.00
6630	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
6635	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	724.000	0.000	0.000	0.00
6640	04206013	000	CL C CONC (ABUT)	CY	978.960	60.400	0.000	0.000	0.00
6645	04206029	000	CL C CONC (CAP)	CY	1,238.620	21.400	0.000	0.000	0.00
6650	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	10.800	0.000	0.000	0.00
6655	04226001	000	REINF CONC SLAB	SF	17.170	7,820.000	0.000	0.000	0.00
6660	04256036	000	PRESTR CONC GIRDER (TX34)	LF	265.590	1,183.170	0.000	0.000	0.00
6665	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,467.000	0.000	0.000	0.00
6670	04506023	001	RAIL (TY SSTR)	LF	62.960	189.800	0.000	0.000	0.00
6675	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	186.200	0.000	0.000	0.00
6680	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	92.000	0.000	0.000	0.00
6685	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

PROJECT F 2B24(075) CONTROL 027101083

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	8.670	248,841.000	0.000	0.000	0.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	6.030	33,437.000	0.000	0.000	0.00
0075	01046011	000	REMOVING CONC (MEDIANS)	SY	9.360	931.000	0.000	0.000	0.00
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	17.200	306.000	0.000	0.000	0.00
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	17.520	4,080.000	0.000	0.000	0.00
0090	01046021	000	REMOVING CONC (CURB)	LF	26.780	5,688.000	0.000	0.000	0.00
0095	01046023	000	REMOVING CONC (CTB)	LF	55.490	1,226.000	0.000	0.000	0.00

CONTRACT ID	027101083	ESTIMATE	0006	CONTRACTOR'S ESTIMATE PACKAGE				Page 8 of 30	
0100	01046040	000	REMOVING CONC (PAVERS)	SY	9.560	1,138.000	0.000	0.000	0.00
0105	01056011	000	REMOVING STAB BASE AND ASPH PAV (2"-6")	SY	3.730	23,217.000	0.000	0.000	0.00
0110	01056106	000	REMOVING STAB BASE AND ASPH PAV(6"-9")	SY	4.270	112,502.000	0.000	0.000	0.00
0115	01056138	000	REMOVE TRT BASE & ASPH PAV (6"-16")	SY	6.230	209,081.000	0.000	0.000	0.00
0135	01326035	000	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	77.510	2,312.000	0.000	0.000	0.00
0140	01606003	000	FURNISHING AND PLACING TOPSOIL (4")	SY	3.000	35,879.000	0.000	0.000	0.00
0145	01646004	000	BROADCAST SEED (PERM) (RURAL) (CLAY)	AC	675.000	12.730	0.000	0.000	0.00
0150	01646024	000	CELL FBR MLCH SEED(PERM)(RURAL)(CLAY)	AC	1,800.000	93.780	0.000	0.000	0.00
0155	01646030	000	CELL FBR MLCH SEED(TEMP)(WARM)	AC	1,750.000	52.460	0.000	0.000	0.00
0160	01646032	000	CELL FBR MLCH SEED(TEMP)(COOL)	AC	1,750.000	52.460	0.000	0.000	0.00
0165	01646036	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	AC	850.000	101.400	0.000	0.000	0.00
0170	01686001	000	VEGETATIVE WATERING	MG	48.240	8,457.000	0.000	0.000	0.00
0175	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	1.250	35,879.000	0.000	0.000	0.00
0180	02476370	005	FL BS (CMP IN PLC)(TY E GR 5)(FNL POS)	CY	68.250	46,866.000	0.000	0.000	0.00
0185	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.850	356,334.000	0.000	0.000	0.00
0190	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	312.180	4,246.000	0.000	0.000	0.00
0195	02756001	000	CEMENT	TON	215.760	4,247.000	0.000	0.000	0.00
0200	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	1.500	356,334.000	0.000	0.000	0.00
0205	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	16.410	496,920.000	0.000	0.000	0.00
0210	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	114.770	25,589.000	0.000	0.000	0.00
0215	03056011	000	SALV, HAUL & STKPL RCL APH PV (0 TO 6")	SY	2.310	375,732.000	0.000	0.000	0.00
0220	03056030	000	SALV, HAUL & STKPL RCL ASH PV (12")	SY	1.030	5,206.000	0.000	0.000	0.00
0225	03106009	000	PRIME COAT (MC-30)	GAL	5.500	40,899.000	0.000	0.000	0.00
0230	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	251.690	1,533.000	0.000	0.000	0.00
0235	03166542	002	ASPH (AC 20-5TR OR AC-20XP OR CRS-2P)	GAL	5.030	70,022.000	0.000	0.000	0.00
0240	03516028	000	FLEX PAVE STRUCTURE REPAIR (8"-10")	SY	124.480	550.000	0.000	0.000	0.00
0245	03546021	000	PLANE ASPH CONC PAV(0" TO 2")	SY	3.560	2,531.000	0.000	0.000	0.00
0250	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	83.510	25,642.000	0.000	0.000	0.00
0255	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	108.510	452,418.000	0.000	0.000	0.00
0260	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	108.280	17,790.000	0.000	0.000	0.00
0265	03606080	000	CONC PVMT(CRCP)(TRANSITION SLAB)	SY	207.300	806.000	0.000	0.000	0.00
0270	04006005	000	CEM STABIL BKFL	CY	68.850	7,935.000	0.000	0.000	0.00
0275	04006006	000	CUT & RESTORING PAV	SY	95.030	2,534.000	0.000	0.000	0.00
0280	04016001	000	FLOWABLE BACKFILL	CY	270.650	250.000	0.000	0.000	0.00
0285	04026001	000	TRENCH EXCAVATION PROTECTION	LF	24.620	4,478.000	0.000	0.000	0.00
0290	04036001	000	TEMPORARY SPL SHORING	SF	31.590	27,128.000	0.000	0.000	0.00
0295	04106001	000	SOIL NAIL ANCHORS	LF	28.440	4,770.000	0.000	0.000	0.00
0300	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	83.260	63.000	0.000	0.000	0.00
0305	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	156.480	32.000	0.000	0.000	0.00
0310	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	500.130	1,412.000	0.000	0.000	0.00
0315	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	646.520	67.000	0.000	0.000	0.00
0320	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	849.820	720.000	0.000	0.000	0.00
0325	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	310.300	97.000	0.000	0.000	0.00
0330	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	515.550	66.000	0.000	0.000	0.00
0335	04206068	000	CL C CONC (SIGN COLUMN)	CY	1,277.190	614.300	0.000	0.000	0.00
0340	04206074	000	CL C CONC (MISC)	CY	1,002.540	38.000	0.000	0.000	0.00
0345	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,236.460	225.400	0.000	0.000	0.00
0350	04236003	005	RETAINING WALL (TEMP WALL)	SF	13.090	89,858.000	0.000	0.000	0.00
0355	04236014	005	RETAINING WALL (MSE)(HORIZONTAL SCHEME)	SF	103.290	57,320.000	0.000	0.000	0.00
0360	04236022	005	RETAINING WALL (SOIL NAIL)(FACIA)	SF	99.050	3,239.000	0.000	0.000	0.00
0365	04326001	000	RIPRAP (CONC)(4 IN)	CY	694.000	36.000	0.000	0.000	0.00
0370	04326002	000	RIPRAP (CONC)(5 IN)	CY	548.300	236.000	0.000	0.000	0.00



CONTRACT ID	027101083	ESTIMATE	0006	CONTRACTOR'S ESTIMATE PACKAGE				Page 9 of 30	
0375	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	699.900	70.000	0.000	0.000	0.00
0380	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	498.910	798.000	0.000	0.000	0.00
0385	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	428.000	0.000	0.000	0.00
0390	04326044	000	RIPRAP (CONC)(FLUME)	CY	568.000	252.000	0.000	0.000	0.00
0395	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	560.000	656.000	0.000	0.000	0.00
0400	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	14.300	499.000	0.000	0.000	0.00
0405	04506023	001	RAIL (TY SSTR)	LF	62.960	3,139.000	0.000	0.000	0.00
0410	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	12,692.000	0.000	0.000	0.00
0415	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	378.260	660.000	0.000	0.000	0.00
0420	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	433.210	464.000	0.000	0.000	0.00
0425	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	485.380	192.000	0.000	0.000	0.00
0430	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	383.280	1,756.000	0.000	0.000	0.00
0435	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	608.160	648.000	0.000	0.000	0.00
0440	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	435.760	56.000	0.000	0.000	0.00
0445	04626009	002	CONC BOX CULV (5 FT X 5 FT)	LF	757.300	162.000	0.000	0.000	0.00
0450	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	752.730	284.000	0.000	0.000	0.00
0455	04626011	002	CONC BOX CULV (6 FT X 4 FT)	LF	818.000	596.000	0.000	0.000	0.00
0460	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	882.690	377.000	0.000	0.000	0.00
0465	04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	720.260	916.000	0.000	0.000	0.00
0470	04626020	002	CONC BOX CULV (8 FT X 5 FT)	LF	1,205.240	150.000	0.000	0.000	0.00
0475	04626030	002	CONC BOX CULV (10 FT X 6 FT)	LF	1,148.290	304.000	0.000	0.000	0.00
0480	04626045	002	CONC BOX CULV (3 FT X 2 FT)(EXTEND)	LF	531.330	55.000	0.000	0.000	0.00
0485	04626047	002	CONC BOX CULV (4 FT X 2 FT)(EXTEND)	LF	891.960	20.000	0.000	0.000	0.00
0490	04626050	002	CONC BOX CULV (5 FT X 2 FT)(EXTEND)	LF	758.770	78.000	0.000	0.000	0.00
0495	04626099	002	CONC BOX CULV (6 FT X 2 FT)	LF	626.370	44.000	0.000	0.000	0.00
0500	04646003	001	RC PIPE (CL III)(18 IN)	LF	73.820	7,090.000	0.000	0.000	0.00
0505	04646005	001	RC PIPE (CL III)(24 IN)	LF	126.410	2,773.000	0.000	0.000	0.00
0510	04646007	001	RC PIPE (CL III)(30 IN)	LF	150.600	1,519.000	0.000	0.000	0.00
0515	04646008	001	RC PIPE (CL III)(36 IN)	LF	194.420	546.000	0.000	0.000	0.00
0520	04646009	001	RC PIPE (CL III)(42 IN)	LF	262.270	1,159.000	0.000	0.000	0.00
0525	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	10,403.670	1.000	0.000	0.000	0.00
0530	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	11,534.010	4.000	0.000	0.000	0.00
0535	04656013	001	INLET (COMPL)(PCO)(3FT)(NONE)	EA	8,953.390	7.000	0.000	0.000	0.00
0540	04656014	001	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	8,498.770	3.000	0.000	0.000	0.00
0545	04656015	001	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	8,703.110	4.000	0.000	0.000	0.00
0550	04656029	001	INLET (COMPL)(PCU)(3FT)(NONE)	EA	6,967.050	1.000	0.000	0.000	0.00
0555	04656031	001	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	7,077.240	5.000	0.000	0.000	0.00
0560	04656062	001	INLET (COMPL)(PSL)(RH)(3FTX3FT)	EA	6,138.130	2.000	0.000	0.000	0.00
0565	04656063	001	INLET (COMPL)(PSL)(RH)(4FTX4FT)	EA	8,381.500	7.000	0.000	0.000	0.00
0570	04656066	001	INLET (COMPL)(PSL)(RH)(5FTX5FT)	EA	11,509.300	7.000	0.000	0.000	0.00
0575	04656071	001	INLET (COMPL)(PSL)(RC)(4FTX4FT)	EA	9,031.170	2.000	0.000	0.000	0.00
0580	04656130	001	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	15,165.360	2.000	0.000	0.000	0.00
0585	04656146	001	INLET(COMPL)(PSL)(SFG)(3FTX3FT-3FTX3FT)	EA	6,743.580	2.000	0.000	0.000	0.00
0590	04656155	001	INLET (COMPL)(PAZD)(RG)(3FTX3FT)	EA	12,157.360	2.000	0.000	0.000	0.00
0595	04656156	001	INLET (COMPL)(PAZD)(RG)(4FTX4FT)	EA	15,499.230	1.000	0.000	0.000	0.00
0600	04656158	001	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	9,819.900	2.000	0.000	0.000	0.00
0605	04656159	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-3FTX3FT)	EA	9,738.930	2.000	0.000	0.000	0.00
0610	04656160	001	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	13,663.340	1.000	0.000	0.000	0.00
0615	04656166	001	INLET (COMPL)(TY AAD)	EA	15,320.000	5.000	0.000	0.000	0.00
0620	04656167	001	INLET (COMPL)(TY AD)	EA	10,079.750	18.000	0.000	0.000	0.00
0625	04656172	001	INLET (COMPL)(TY AZR2G)	EA	14,041.930	3.000	0.000	0.000	0.00
0630	04656177	001	INLET (COMPL)(TY AZZ2G)	EA	10,275.240	40.000	0.000	0.000	0.00

0635	04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	9,379.100	2.000	0.000	0.000	0.00
0640	04666102	000	HEADWALL (CH - PW - 0) (DIA= 42 IN)	EA	9,516.050	1.000	0.000	0.000	0.00
0645	04666152	000	WINGWALL (FW - 0) (HW=5 FT)	EA	9,224.970	1.000	0.000	0.000	0.00
0650	04666208	000	WINGWALL (SW - 0) (HW=5 FT)	EA	20,267.460	1.000	0.000	0.000	0.00
0655	04676019	000	SET (TY I) (42 IN) (4: 1) (C)	EA	15,202.310	1.000	0.000	0.000	0.00
0660	04676060	000	SET (TY I)(S=10 FT)(HW=7FT)(3:1)(C)	EA	34,956.030	1.000	0.000	0.000	0.00
0665	04676101	000	SET (TY I)(S=3 FT)(HW=2FT)(4:1)(C)	EA	7,608.950	6.000	0.000	0.000	0.00
0670	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	5,034.510	8.000	0.000	0.000	0.00
0675	04676136	000	SET (TY I) (S= 4 FT) (HW= 2FT) (6: 1) C	EA	9,321.400	1.000	0.000	0.000	0.00
0680	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	6,805.940	2.000	0.000	0.000	0.00
0685	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	6,408.330	8.000	0.000	0.000	0.00
0690	04676144	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (C)	EA	13,970.590	2.000	0.000	0.000	0.00
0695	04676147	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(6:1) (P)	EA	7,725.840	4.000	0.000	0.000	0.00
0700	04676167	000	SET (TY I)(S= 5 FT)(HW= 2 FT)(6:1) (C)	EA	10,828.600	1.000	0.000	0.000	0.00
0705	04676171	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(3:1) (C)	EA	7,618.760	2.000	0.000	0.000	0.00
0710	04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	9,537.260	4.000	0.000	0.000	0.00
0715	04676174	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(6:1) (P)	EA	6,650.600	20.000	0.000	0.000	0.00
0720	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	12,311.020	9.000	0.000	0.000	0.00
0725	04676179	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(6:1) (C)	EA	11,443.070	1.000	0.000	0.000	0.00
0730	04676184	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(6:1) (P)	EA	13,044.050	2.000	0.000	0.000	0.00
0735	04676185	000	SET (TY I)(S= 5 FT)(HW= 6 FT)(3:1) (C)	EA	13,439.070	4.000	0.000	0.000	0.00
0740	04676207	000	SET (TY I)(S= 6 FT)(HW= 3 FT)(6:1) (C)	EA	7,344.600	2.000	0.000	0.000	0.00
0745	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	8,549.000	4.000	0.000	0.000	0.00
0750	04676215	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(6:1) (P)	EA	8,549.050	4.000	0.000	0.000	0.00
0755	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	18,234.190	3.000	0.000	0.000	0.00
0760	04676254	000	SET (TY I)(S= 7 FT)(HW= 6 FT)(4:1) (C)	EA	17,611.760	2.000	0.000	0.000	0.00
0765	04676255	000	SET (TY I)(S= 7 FT)(HW= 6 FT)(6:1) (P)	EA	42,935.580	2.000	0.000	0.000	0.00
0770	04676279	000	SET (TY I)(S= 8 FT)(HW= 6 FT)(3:1) (C)	EA	16,675.850	2.000	0.000	0.000	0.00
0775	04676280	000	SET (TY I)(S= 8 FT)(HW= 6 FT)(4:1) (C)	EA	18,146.610	2.000	0.000	0.000	0.00
0780	04676354	000	SET (TY II) (18 IN) (RCP) (2: 1) (C)	EA	2,208.460	2.000	0.000	0.000	0.00
0785	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	3,198.790	16.000	0.000	0.000	0.00
0790	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	2,723.720	22.000	0.000	0.000	0.00
0795	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	2,647.890	8.000	0.000	0.000	0.00
0800	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	3,182.160	30.000	0.000	0.000	0.00
0805	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	3,204.190	5.000	0.000	0.000	0.00
0810	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	4,337.920	21.000	0.000	0.000	0.00
0815	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	2,863.750	3.000	0.000	0.000	0.00
0820	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,930.280	15.000	0.000	0.000	0.00
0825	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	5,431.220	9.000	0.000	0.000	0.00
0830	04676417	000	SET (TY II) (30 IN) (RCP) (3: 1) (C)	EA	5,674.810	2.000	0.000	0.000	0.00
0835	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	4,842.550	10.000	0.000	0.000	0.00
0840	04676422	000	SET (TY II) (30 IN) (RCP) (6: 1) (C)	EA	5,552.840	2.000	0.000	0.000	0.00
0845	04676423	000	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	5,552.840	2.000	0.000	0.000	0.00
0850	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	7,815.000	8.000	0.000	0.000	0.00
0855	04676464	000	SET (TY II) (42 IN) (RCP) (4: 1) (P)	EA	10,658.510	2.000	0.000	0.000	0.00
0860	04766006	000	JACK BOR OR TUN PIPE(18 IN)(RC)(CL III)	LF	1,712.210	91.000	0.000	0.000	0.00
0865	04766019	000	JACK BOR OR TUN PIPE(30 IN)(RC)(CL III)	LF	1,561.570	121.000	0.000	0.000	0.00
0870	04766029	000	JACK BOR OR TUN PIPE(42 IN)(RC)(CL III)	LF	2,343.850	169.000	0.000	0.000	0.00
0875	04966002	000	REMOV STR (INLET)	EA	1,625.850	13.000	0.000	0.000	0.00
0880	04966004	000	REMOV STR (SET)	EA	1,234.510	29.000	0.000	0.000	0.00
0885	04966007	000	REMOV STR (PIPE)	LF	25.470	871.000	0.000	0.000	0.00
0890	04966008	000	REMOV STR (BOX CULVERT)	LF	81.870	153.000	0.000	0.000	0.00

0895	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	118,865.560	16.000	0.000	0.000	0.00
0900	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	382,089.660	4.000	0.000	0.000	0.00
0905	04966012	000	REMOV STR (BRIDGE 1000 FT OR GREATER)	EA	547,386.060	2.000	0.000	0.000	0.00
0910	04966040	000	REMOV STR (RET WALL)	LF	106.550	500.000	0.000	0.000	0.00
0915	04966041	000	REMOV STR (LARGE)	EA	46,584.270	1.000	0.000	0.000	0.00
0920	04966042	000	REMOV STR (SMALL)	EA	2,282.730	119.000	0.000	0.000	0.00
0935	05066001	005	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	30.000	1,098.000	0.000	0.000	0.00
0940	05066003	005	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	45.000	225.000	0.000	0.000	0.00
0945	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	20.000	1,323.000	0.000	0.000	0.00
0950	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	30.000	3,042.000	0.000	0.000	0.00
0955	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	20.000	3,042.000	0.000	0.000	0.00
0960	05066034	005	CONSTRUCTION PERIMETER FENCE	LF	1.500	3,435.000	0.000	0.000	0.00
0965	05066035	005	SANDBAGS FOR EROSION CONTROL	EA	5.000	57.000	0.000	0.000	0.00
0980	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	6.500	380.000	0.000	0.000	0.00
0985	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	380.000	0.000	0.000	0.00
0990	05086001	000	CONSTRUCTING DETOURS	SY	85.120	85,382.000	0.000	0.000	0.00
0995	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	21.540	18,761.000	0.000	0.000	0.00
1000	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	79.960	1,760.000	0.000	0.000	0.00
1005	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	98.340	40.000	0.000	0.000	0.00
1010	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	8.260	79,830.000	0.000	0.000	0.00
1015	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.430	119,520.000	0.000	0.000	0.00
1020	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	8.530	4,380.000	0.000	0.000	0.00
1025	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	25.690	160.000	0.000	0.000	0.00
1030	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	8.260	79,830.000	0.000	0.000	0.00
1035	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	5.250	1,760.000	0.000	0.000	0.00
1040	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	9.190	40.000	0.000	0.000	0.00
1045	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42 )	LF	81.150	23,198.000	0.000	0.000	0.00
1050	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42 )	LF	442.640	385.000	0.000	0.000	0.00
1055	05146017	000	PERM CONC TRF BARR (SGL SLP) (TY 1 SPL)	LF	117.670	3,630.000	0.000	0.000	0.00
1060	05296005	000	CONC CURB (MONO) (TY II)	LF	11.000	8,056.000	0.000	0.000	0.00
1065	05306019	000	DRIVEWAYS (ACP)(TYPE 1)	SY	22.150	953.000	0.000	0.000	0.00
1070	05306020	000	DRIVEWAYS (CONC)(TYPE 1)	SY	105.180	3,135.000	0.000	0.000	0.00
1075	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	22.150	3,841.000	0.000	0.000	0.00
1080	05306028	000	DRIVEWAYS (CONC)(TYPE 2)	SY	105.760	3,710.000	0.000	0.000	0.00
1085	05316002	000	CONC SIDEWALKS (5")	SY	83.000	2,969.000	0.000	0.000	0.00
1090	05316022	000	CURB RAMPS (TY 5)	SY	230.000	20.000	0.000	0.000	0.00
1095	05316024	000	CURB RAMPS (TY 7)	SY	230.000	100.000	0.000	0.000	0.00
1100	05316027	000	CURB RAMPS (TY 10)	SY	230.000	25.000	0.000	0.000	0.00
1105	05316030	000	CURB RAMPS (TY 21)	SY	230.000	12.000	0.000	0.000	0.00
1110	05316031	000	CURB RAMPS (TY 22)	SY	230.000	27.000	0.000	0.000	0.00
1115	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.160	77,025.000	0.000	0.000	0.00
1120	05366002	000	CONC MEDIAN	SY	127.980	5,170.000	0.000	0.000	0.00
1125	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	26.800	5,125.000	0.000	0.000	0.00
1130	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,085.350	13.000	0.000	0.000	0.00
1135	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,309.140	12.000	0.000	0.000	0.00
1140	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.090	11,115.000	0.000	0.000	0.00
1145	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	226.780	9.000	0.000	0.000	0.00
1150	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	257.710	41.000	0.000	0.000	0.00
1155	05426005	000	RM MTL BM GD FEN TRANS (T101)	EA	257.710	7.000	0.000	0.000	0.00
1160	05436021	000	REMOVE CABLE BARRIER	LF	4.020	26,340.000	0.000	0.000	0.00
1165	05436022	000	REMOVE CABLE BARRIER TERMINAL SECTION	EA	386.560	22.000	0.000	0.000	0.00
1170	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,984.230	21.000	0.000	0.000	0.00

1175	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	412.330	51.000	0.000	0.000	0.00
1180	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,685.390	57.000	0.000	0.000	0.00
1185	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	824.660	29.000	0.000	0.000	0.00
1190	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	25,770.530	40.000	0.000	0.000	0.00
1195	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	68,755.780	1.000	0.000	0.000	0.00
1200	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	8,128.030	23.000	0.000	0.000	0.00
1205	05526001	000	WIRE FENCE (TY A)	LF	23.190	1,365.000	0.000	0.000	0.00
1210	05606003	000	MAILBOX INSTALL-M (TWG-POST) TY 1	EA	964.710	2.000	0.000	0.000	0.00
1215	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	284.670	10.000	0.000	0.000	0.00
1220	05606008	000	MAILBOX INSTALL-D (WC-POST) TY 3	EA	347.930	1.000	0.000	0.000	0.00
1225	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	558.030	34.000	0.000	0.000	0.00
1230	06106103	000	REPLACE LUMINAIRE W/LED (400W EQ)	EA	873.270	3.000	0.000	0.000	0.00
1235	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,496.650	31.000	0.000	0.000	0.00
1240	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,517.860	2.000	0.000	0.000	0.00
1245	06136005	000	HI MST IL POLE (150 FT)( 80 MPH)	EA	56,142.760	24.000	0.000	0.000	0.00
1250	06146006	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	40,718.680	4.000	0.000	0.000	0.00
1255	06146007	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	39,534.530	13.000	0.000	0.000	0.00
1260	06146009	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY C)	EA	39,534.530	7.000	0.000	0.000	0.00
1265	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	10.590	14,215.000	0.000	0.000	0.00
1270	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	20.110	75,875.000	0.000	0.000	0.00
1275	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	11.350	6,810.000	0.000	0.000	0.00
1280	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	16.240	7,475.000	0.000	0.000	0.00
1285	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.720	280.000	0.000	0.000	0.00
1290	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	39.400	15,980.000	0.000	0.000	0.00
1295	06186062	000	CONDT (RM) (3/4")	LF	16.020	35.000	0.000	0.000	0.00
1300	06186064	000	CONDT (RM) (1")	LF	31.350	1,580.000	0.000	0.000	0.00
1305	06186070	000	CONDT (RM) (2")	LF	30.080	965.000	0.000	0.000	0.00
1310	06186074	000	CONDT (RM) (3")	LF	66.210	32,750.000	0.000	0.000	0.00
1315	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.440	44,055.000	0.000	0.000	0.00
1320	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.400	2,415.000	0.000	0.000	0.00
1325	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	1.450	6,570.000	0.000	0.000	0.00
1330	06206007	000	ELEC CONDR (NO.8) BARE	LF	2.170	11,065.000	0.000	0.000	0.00
1335	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	2.260	34,100.000	0.000	0.000	0.00
1340	06206009	000	ELEC CONDR (NO.6) BARE	LF	2.370	11,475.000	0.000	0.000	0.00
1345	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	2.670	16,970.000	0.000	0.000	0.00
1350	06206011	000	ELEC CONDR (NO.4) BARE	LF	3.160	4,570.000	0.000	0.000	0.00
1355	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	3.670	11,290.000	0.000	0.000	0.00
1360	06206015	000	ELEC CONDR (NO.2) BARE	LF	5.390	2,440.000	0.000	0.000	0.00
1365	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	5.090	6,800.000	0.000	0.000	0.00
1370	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	3.940	2,060.000	0.000	0.000	0.00
1375	06246001	000	GROUND BOX TY A (122311)	EA	837.050	27.000	0.000	0.000	0.00
1380	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,160.710	104.000	0.000	0.000	0.00
1385	06246009	000	GROUND BOX TY D (162922)	EA	948.660	3.000	0.000	0.000	0.00
1390	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,277.900	15.000	0.000	0.000	0.00
1395	06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	8,593.730	1.000	0.000	0.000	0.00
1400	06286045	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(O)	EA	8,984.360	11.000	0.000	0.000	0.00
1405	06286144	000	ELC SRV TY D 120/240 060(NS)SS(E)PS(U)	EA	10,385.030	2.000	0.000	0.000	0.00
1410	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	7,946.420	4.000	0.000	0.000	0.00
1415	06286153	000	ELC SRV TY D 120/240 060(NS)SS(N)TP(O)	EA	7,728.790	1.000	0.000	0.000	0.00
1420	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	8,108.250	4.000	0.000	0.000	0.00
1425	06366001	001	ALUMINUM SIGNS (TY A)	SF	22.570	40.000	0.000	0.000	0.00
1430	06366002	001	ALUMINUM SIGNS (TY G)	SF	28.090	420.000	0.000	0.000	0.00

1435	06366003	001	ALUMINUM SIGNS (TY O)	SF	24.510	4,697.000	0.000	0.000	0.00
1440	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	644.990	38.000	0.000	0.000	0.00
1445	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	682.110	8.000	0.000	0.000	0.00
1450	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	837.590	47.000	0.000	0.000	0.00
1455	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	912.820	18.000	0.000	0.000	0.00
1460	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	1,028.180	1.000	0.000	0.000	0.00
1465	06446029	000	IN SM RD SN SUP&AM TYS80(1)SA(P-EXAL)	EA	957.960	1.000	0.000	0.000	0.00
1470	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,083.350	17.000	0.000	0.000	0.00
1475	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,003.100	4.000	0.000	0.000	0.00
1480	06446034	000	IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT)	EA	1,178.640	7.000	0.000	0.000	0.00
1485	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	471.460	88.000	0.000	0.000	0.00
1490	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	591.830	22.000	0.000	0.000	0.00
1495	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,981.120	14.000	0.000	0.000	0.00
1500	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,046.330	2.000	0.000	0.000	0.00
1505	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,681.380	14.000	0.000	0.000	0.00
1510	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	596.840	7.000	0.000	0.000	0.00
1515	06446076	000	REMOVE SM RD SN SUP&AM	EA	90.280	254.000	0.000	0.000	0.00
1520	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	952.950	2.000	0.000	0.000	0.00
1525	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.720	4,276.100	0.000	0.000	0.00
1530	06476002	000	RELOCATE LRSA	EA	3,571.040	49.000	0.000	0.000	0.00
1535	06476003	000	REMOVE LRSA	EA	727.250	16.000	0.000	0.000	0.00
1540	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	50,892.770	2.000	0.000	0.000	0.00
1545	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	31,881.640	9.000	0.000	0.000	0.00
1550	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	33,426.280	5.000	0.000	0.000	0.00
1555	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	34,598.150	5.000	0.000	0.000	0.00
1560	06506111	000	INS OH SN SUP(100 FT BRDG)(SPAN ONLY)	EA	12,639.370	2.000	0.000	0.000	0.00
1565	06506204	000	REMOVE OVERHD SIGN SUP	EA	6,138.380	7.000	0.000	0.000	0.00
1570	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	446.150	61.000	0.000	0.000	0.00
1575	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	12.180	440.000	0.000	0.000	0.00
1580	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	12.180	66.000	0.000	0.000	0.00
1585	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	12.700	384.000	0.000	0.000	0.00
1590	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	53.070	129.000	0.000	0.000	0.00
1595	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	20.070	17.000	0.000	0.000	0.00
1600	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	20.090	31.000	0.000	0.000	0.00
1605	06586080	000	INSTL DEL ASSM (D-SW)SZ 1(WFLX)GND	EA	70.160	54.000	0.000	0.000	0.00
1610	06586092	000	INSTL DEL ASSM (D-DW)SZ 1(WFLX)GND	EA	70.740	2.000	0.000	0.000	0.00
1615	06626005	000	WK ZN PAV MRK NON-REMOV (W)6"(BRK)	LF	0.450	18,555.000	0.000	0.000	0.00
1620	06626008	000	WK ZN PAV MRK NON-REMOV (W)6"(SLD)	LF	0.450	187,220.000	0.000	0.000	0.00
1625	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.800	21,867.000	0.000	0.000	0.00
1630	06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	4.000	117.000	0.000	0.000	0.00
1635	06626016	000	WK ZN PAV MRK NON-REMOV (W)24"(SLD)	LF	8.000	168.000	0.000	0.000	0.00
1640	06626037	000	WK ZN PAV MRK NON-REMOV (Y)6"(SLD)	LF	0.450	301,110.000	0.000	0.000	0.00
1645	06626064	000	WK ZN PAV MRK REMOV (W)6"(BRK)	LF	2.450	46,581.000	0.000	0.000	0.00
1650	06626065	000	WK ZN PAV MRK REMOV (W)6"(DOT)	LF	3.450	872.000	0.000	0.000	0.00
1655	06626067	000	WK ZN PAV MRK REMOV (W)6"(SLD)	LF	1.600	308,998.000	0.000	0.000	0.00
1660	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	3.000	41,169.000	0.000	0.000	0.00
1665	06626072	000	WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	6.000	2,406.000	0.000	0.000	0.00
1670	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	9.000	353.000	0.000	0.000	0.00
1675	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	12.500	199.000	0.000	0.000	0.00
1680	06626092	000	WK ZN PAV MRK REMOV (W)36"(YLD TRI)	EA	100.000	70.000	0.000	0.000	0.00
1685	06626098	000	WK ZN PAV MRK REMOV (Y)6"(SLD)	LF	1.600	212,692.000	0.000	0.000	0.00
1690	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.830	7,993.000	0.000	0.000	0.00

1695	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.400	4,729.000	0.000	0.000	0.00
1700	06666020	007	REFL PAV MRK TY I (W)6"(LNDP)(090MIL)	LF	1.400	66.000	0.000	0.000	0.00
1705	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.950	1,296.000	0.000	0.000	0.00
1710	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.750	28,713.000	0.000	0.000	0.00
1715	06666038	007	REFL PAV MRK TY I (W)12"(LNDP)(090MIL)	LF	4.000	3,448.000	0.000	0.000	0.00
1720	06666041	007	REFL PAV MRK TY I (W)12"(SLD)(090MIL)	LF	4.000	7,689.000	0.000	0.000	0.00
1725	06666137	007	REFL PAV MRK TY I (Y)8"(SLD)(090MIL)	LF	1.750	2,603.000	0.000	0.000	0.00
1730	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	4.000	863.000	0.000	0.000	0.00
1735	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.920	34,390.000	0.000	0.000	0.00
1740	06666225	007	PAVEMENT SEALER 6"	LF	0.240	414,468.000	0.000	0.000	0.00
1745	06666226	007	PAVEMENT SEALER 8"	LF	0.320	32,612.000	0.000	0.000	0.00
1750	06666228	007	PAVEMENT SEALER 12"	LF	0.480	12,025.000	0.000	0.000	0.00
1755	06666230	007	PAVEMENT SEALER 24"	LF	0.960	1,400.000	0.000	0.000	0.00
1760	06666231	007	PAVEMENT SEALER (ARROW)	EA	10.000	32.000	0.000	0.000	0.00
1765	06666232	007	PAVEMENT SEALER (WORD)	EA	10.000	25.000	0.000	0.000	0.00
1770	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	10.000	9.000	0.000	0.000	0.00
1775	06666238	007	PAVEMENT SEALER (U-L ARROW)	EA	10.000	6.000	0.000	0.000	0.00
1780	06666241	007	PAVEMENT SEALER (SYMBOL)	EA	10.000	4.000	0.000	0.000	0.00
1785	06666248	007	PAVEMENT SEALER (NUMBER)	EA	10.000	7.000	0.000	0.000	0.00
1790	06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	1.350	96,255.000	0.000	0.000	0.00
1795	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.100	25.000	0.000	0.000	0.00
1800	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	20.100	1,400.000	0.000	0.000	0.00
1805	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	388.520	34.000	0.000	0.000	0.00
1810	06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	502.370	6.000	0.000	0.000	0.00
1815	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	609.950	10.000	0.000	0.000	0.00
1820	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	344.890	8.000	0.000	0.000	0.00
1825	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	376.960	27.000	0.000	0.000	0.00
1830	06686116	000	PREFAB PAV MRK TY C(EVAC SYM, BLUE/WHT)	EA	732.960	5.000	0.000	0.000	0.00
1835	06726007	000	REFL PAV MRKR TY I-C	EA	7.500	229.000	0.000	0.000	0.00
1840	06726009	000	REFL PAV MRKR TY II-A-A	EA	7.500	631.000	0.000	0.000	0.00
1845	06726010	000	REFL PAV MRKR TY II-C-R	EA	7.500	12,533.000	0.000	0.000	0.00
1850	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.420	513,348.000	0.000	0.000	0.00
1855	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.630	62,313.000	0.000	0.000	0.00
1860	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	4.000	1,031.000	0.000	0.000	0.00
1865	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	8.000	168.000	0.000	0.000	0.00
1870	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	411,585.000	0.000	0.000	0.00
1875	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	32,612.000	0.000	0.000	0.00
1880	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	12,025.000	0.000	0.000	0.00
1885	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	1,400.000	0.000	0.000	0.00
1890	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	32.000	0.000	0.000	0.00
1895	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	5.000	6.000	0.000	0.000	0.00
1900	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	5.000	7.000	0.000	0.000	0.00
1905	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	5.000	4.000	0.000	0.000	0.00
1910	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	13,749.980	2.000	0.000	0.000	0.00
1915	06806004	006	REMOVING TRAFFIC SIGNALS	EA	4,464.280	2.000	0.000	0.000	0.00
1920	06816001	000	TEMP TRAF SIGNALS	EA	72,088.320	2.000	0.000	0.000	0.00
1925	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	306.920	23.000	0.000	0.000	0.00
1930	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	306.920	7.000	0.000	0.000	0.00
1935	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	306.920	23.000	0.000	0.000	0.00
1940	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	306.930	6.000	0.000	0.000	0.00
1945	06826005	000	VEH SIG SEC (12")LED(RED)	EA	306.920	23.000	0.000	0.000	0.00
1950	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	306.920	8.000	0.000	0.000	0.00

1955	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	820.320	16.000	0.000	0.000	0.00
1960	06826049	000	BACKPLATE W/REFL BRDR(4 SEC)	EA	234.380	6.000	0.000	0.000	0.00
1965	06826060	000	BACKPLATE W/REFL BRDR(3 SEC)	EA	187.500	22.000	0.000	0.000	0.00
1970	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	2.040	4,370.000	0.000	0.000	0.00
1975	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.600	4,380.000	0.000	0.000	0.00
1980	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	4.100	5,930.000	0.000	0.000	0.00
1985	06856001	000	INSTALL RDSB FLASH BEACON ASSEMBLY	EA	4,475.440	1.000	0.000	0.000	0.00
1990	06866031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	12,954.220	1.000	0.000	0.000	0.00
1995	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	11,410.700	2.000	0.000	0.000	0.00
2000	06866035	000	INS TRF SIG PL AM(S)1 ARM(32')LUM	EA	13,901.760	1.000	0.000	0.000	0.00
2005	06866043	000	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	15,305.780	3.000	0.000	0.000	0.00
2010	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	32,982.080	1.000	0.000	0.000	0.00
2015	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	36,833.650	2.000	0.000	0.000	0.00
2020	06876001	000	PED POLE ASSEMBLY	EA	2,371.650	12.000	0.000	0.000	0.00
2025	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	772.320	16.000	0.000	0.000	0.00
2030	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,174.100	16.000	0.000	0.000	0.00
2035	07306107	000	FULL - WIDTH MOWING	CYC	6,674.610	19.000	0.000	0.000	0.00
2040	07346002	000	LITTER REMOVAL	CYC	6,798.110	56.000	0.000	0.000	0.00
2045	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	6,798.110	56.000	0.000	0.000	0.00
2050	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	3,832.920	56.000	0.000	0.000	0.00
2055	07716001	000	REPLACE POSTS (TL-3)	EA	283.480	2,100.000	0.000	0.000	0.00
2060	07716002	000	REPLACE POSTS (TL-4)	EA	405.110	600.000	0.000	0.000	0.00
2065	07716003	000	CABLE SPLICE / TURNBUCKLE (TL-3)	EA	448.410	6.000	0.000	0.000	0.00
2070	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	448.410	6.000	0.000	0.000	0.00
2075	07716005	000	REPAIR CONCRETE FOUNDATION (TL-3)	EA	84.530	6.000	0.000	0.000	0.00
2080	07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	84.530	6.000	0.000	0.000	0.00
2085	07716007	000	REPR OR REPLC CABLE BARR TERM SEC(TL-3)	EA	8,313.570	21.000	0.000	0.000	0.00
2090	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	8,313.570	18.000	0.000	0.000	0.00
2095	07716009	000	REPLACE CABLE (TL-3)	LF	8.250	2,180.000	0.000	0.000	0.00
2100	07716010	000	REPLACE CABLE (TL-4)	LF	8.250	1,200.000	0.000	0.000	0.00
2105	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	464.030	2,654.000	0.000	0.000	0.00
2110	30726001	000	RUBBILIZING EXISTING CONCRETE PAVEMENT	SY	3.600	19,233.000	0.000	0.000	0.00
2115	30766001	000	D-GR HMA TY-B PG64-22	TON	118.800	75,741.000	0.000	0.000	0.00
2120	30766041	000	D-GR HMA TY-D SAC-A PG70-22	TON	142.710	36,302.000	0.000	0.000	0.00
2125	30766043	000	D-GR HMA TY-D PG70-22 (LEVEL-UP)	TON	130.880	593.000	0.000	0.000	0.00
2130	30766066	000	TACK COAT	GAL	4.280	78,119.000	0.000	0.000	0.00
2135	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	23,388.750	10.000	0.000	0.000	0.00
2140	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.080	74,755.000	0.000	0.000	0.00
2145	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.770	32,995.000	0.000	0.000	0.00
2150	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,339.280	25.000	0.000	0.000	0.00
2155	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	2,159.600	4.000	0.000	0.000	0.00
2160	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	1,986.610	2.000	0.000	0.000	0.00
2165	60076094	000	FIBER OPTIC FUSION SPLICE	EA	70.420	864.000	0.000	0.000	0.00
2170	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	13,504.440	2.000	0.000	0.000	0.00
2175	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	9,720.970	10.000	0.000	0.000	0.00
2180	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	22.160	37,630.000	0.000	0.000	0.00
2185	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	40.230	8,010.000	0.000	0.000	0.00
2190	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	114.030	16,770.000	0.000	0.000	0.00
2195	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	15,903.990	2.000	0.000	0.000	0.00
2200	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	2,388.390	10.000	0.000	0.000	0.00
2205	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	4,426.870	10.000	0.000	0.000	0.00
2210	60646056	001	ITS POLE (60 FT)(110 MPH)	EA	23,209.130	10.000	0.000	0.000	0.00

2215	60646084	001	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	7,198.650	10.000	0.000	0.000	0.00
2220	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	558.040	4.000	0.000	0.000	0.00
2225	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	558.030	9.000	0.000	0.000	0.00
2230	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	558.040	8.000	0.000	0.000	0.00
2235	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	7,935.260	4.000	0.000	0.000	0.00
2240	61856002	002	TMA (STATIONARY)	DAY	168.370	960.000	0.000	0.000	0.00
2245	61856005	002	TMA (MOBILE OPERATION)	DAY	500.000	144.000	0.000	0.000	0.00
2250	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	6,189.720	109.000	0.000	0.000	0.00
2255	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	9,167.400	6.000	0.000	0.000	0.00
2260	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	6,852.670	10.000	0.000	0.000	0.00
2265	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	7,856.020	6.000	0.000	0.000	0.00
2270	63026001	000	TEMP Q-DETECT (TY1) (1 SYS)	DAY	20.500	2,290.000	0.000	0.000	0.00
2275	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	16,104.880	9.000	0.000	0.000	0.00
2280	63066006	000	VIVDS TEMPORARY	EA	30,385.000	2.000	0.000	0.000	0.00
2285	63066007	000	VIVDS CABLING	LF	2.780	4,415.000	0.000	0.000	0.00
2290	63066019	000	VIVDS TEMPORARY (REMOVE)	EA	558.040	2.000	0.000	0.000	0.00
2295	63066020	000	VIVDS CABLING (REMOVE)	LF	0.110	4,415.000	0.000	0.000	0.00
2300	63076001	000	EMP SPEED MONITOR (1 SYS)	DAY	35.750	4,580.000	0.000	0.000	0.00
2305	63096001	000	TEMP CON EQUIP ALERT (1 SYS)	DAY	13.500	3,430.000	0.000	0.000	0.00
2310	63276002	000	INSTALL OF TRANSCEIVER	EA	558.040	9.000	0.000	0.000	0.00
2315	63486003	000	TEMP INCIDENT DETECT & SURVEIL SYS	DAY	43.750	4,580.000	0.000	0.000	0.00
2320	64126001	000	PORTABLE ROADWAY ILLUMINATION	DAY	308.450	300.000	0.000	0.000	0.00
2325	64396006	000	HPPM-RIB W/RET REQ TYI(W)6"(BRK)100MIL	LF	1.100	47,487.000	0.000	0.000	0.00
2330	64396008	000	HPPM-RIB W/RET REQ TYI(W)6"(SLD)100MIL	LF	1.100	82,169.000	0.000	0.000	0.00
2335	64396016	000	HPPM-RIB W/RET REQ TYI(Y)6"(SLD)100MIL	LF	1.100	154,584.000	0.000	0.000	0.00
6997	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
6998	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
6999	30766064		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	471,000.000	0.000	0.000	0.00
7001	30766065		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	471,000.000	0.000	0.000	0.00
7002	05856011		RIDE PAYMENT ADJUSTMENT (ITEM 3076)	DOL	1.000	471,000.000	0.000	0.000	0.00
7003	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	751,000.000	0.000	0.000	0.00
7004	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	751,000.000	0.000	0.000	0.00
7006	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000,000.000	0.000	0.000	0.00
7007	96096002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
7008	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 130450026602195 [SH 71 SB OVERPASS AT CR 140]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2385	04006005	000	CEM STABIL BKFL	CY	68.850	180.000	0.000	0.000	0.00
2390	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
2395	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	856.000	0.000	0.000	0.00
2400	04206013	000	CL C CONC (ABUT)	CY	978.960	52.300	0.000	0.000	0.00
2405	04206029	000	CL C CONC (CAP)	CY	1,238.620	34.600	0.000	0.000	0.00
2410	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	27.300	0.000	0.000	0.00
2415	04226001	000	REINF CONC SLAB	SF	17.170	9,400.000	0.000	0.000	0.00
2420	04256037	000	PRESTR CONC GIRDER (TX40)	LF	267.140	1,167.550	0.000	0.000	0.00
2425	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	38.000	0.000	0.000	0.00
2430	04506023	001	RAIL (TY SSTR)	LF	62.960	510.000	0.000	0.000	0.00



2435	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	79.000	0.000	0.000	0.00
2440	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRIDGE: 130450026602196 [SH 71 NB OVERPASS AT CR 140]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2490	04006005	000	CEM STABIL BKFL	CY	68.850	183.000	0.000	0.000	0.00
2495	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
2500	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	903.000	0.000	0.000	0.00
2505	04206013	000	CL C CONC (ABUT)	CY	978.960	52.800	0.000	0.000	0.00
2510	04206029	000	CL C CONC (CAP)	CY	1,238.620	36.400	0.000	0.000	0.00
2515	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	28.100	0.000	0.000	0.00
2520	04226001	000	REINF CONC SLAB	SF	17.170	9,362.000	0.000	0.000	0.00
2525	04256037	000	PRESTR CONC GIRDER (TX40)	LF	267.140	1,256.830	0.000	0.000	0.00
2530	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	42.000	0.000	0.000	0.00
2535	04506023	001	RAIL (TY SSTR)	LF	62.960	508.000	0.000	0.000	0.00
2540	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	80.000	0.000	0.000	0.00
2545	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION BRIDGE: 130450026602197 [SH 71 SB EXIT RAMP OVERPASS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2595	04006005	000	CEM STABIL BKFL	CY	68.850	323.000	0.000	0.000	0.00
2600	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
2605	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	360.000	0.000	0.000	0.00
2610	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	826.000	0.000	0.000	0.00
2615	04206013	000	CL C CONC (ABUT)	CY	978.960	77.700	0.000	0.000	0.00
2620	04206029	000	CL C CONC (CAP)	CY	1,238.620	42.200	0.000	0.000	0.00
2625	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	29.100	0.000	0.000	0.00
2630	04226001	000	REINF CONC SLAB	SF	17.170	7,555.000	0.000	0.000	0.00
2635	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	1,154.480	0.000	0.000	0.00
2640	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	352.000	0.000	0.000	0.00
2645	04506023	001	RAIL (TY SSTR)	LF	62.960	673.100	0.000	0.000	0.00
2650	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	87.000	0.000	0.000	0.00
2655	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 005 DESCRIPTION BRIDGE: 130450026602198 [SH 71 SB ENT RAMP CULVERT]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2705	04006005	000	CEM STABIL BKFL	CY	68.850	105.000	0.000	0.000	0.00
2710	04626008	002	CONC BOX CULV (5 FT X 4 FT)	LF	435.760	795.000	0.000	0.000	0.00
2715	04676182	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(4:1) (C)	EA	7,747.980	3.000	0.000	0.000	0.00
2720	04676184	000	SET (TY I)(S= 5 FT)(HW= 5 FT)(6:1) (P)	EA	13,044.050	3.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 006

DESCRIPTION

BRIDGE: 130450027101864 [IH 10 WB COLORADO RIVER EAS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2770	04006005	000	CEM STABIL BKFL	CY	68.850	122.000	0.000	0.000	0.00
2775	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	6.000	0.000	0.000	0.00
2780	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	90.000	0.000	0.000	0.00
2785	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	4,734.000	0.000	0.000	0.00
2790	04206013	000	CL C CONC (ABUT)	CY	978.960	92.100	0.000	0.000	0.00
2795	04206029	000	CL C CONC (CAP)	CY	1,238.620	212.400	0.000	0.000	0.00
2800	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	181.900	0.000	0.000	0.00
2805	04226001	000	REINF CONC SLAB	SF	17.170	55,814.000	0.000	0.000	0.00
2810	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	6,553.250	0.000	0.000	0.00
2815	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,258.000	0.000	0.000	0.00
2820	04506023	001	RAIL (TY SSTR)	LF	62.960	99.700	0.000	0.000	0.00
2825	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	629.500	0.000	0.000	0.00
2830	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	243.000	0.000	0.000	0.00
2835	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	700.000	0.000	0.000	0.00
2840	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	6.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 007

DESCRIPTION

BRIDGE: 130450027101865 [IH 10 EB COLORADO RIVER EAS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2890	04006005	000	CEM STABIL BKFL	CY	68.850	116.000	0.000	0.000	0.00
2895	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	6.000	0.000	0.000	0.00
2900	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	90.000	0.000	0.000	0.00
2905	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	4,674.000	0.000	0.000	0.00
2910	04206013	000	CL C CONC (ABUT)	CY	978.960	88.300	0.000	0.000	0.00
2915	04206029	000	CL C CONC (CAP)	CY	1,238.620	202.600	0.000	0.000	0.00
2920	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	180.000	0.000	0.000	0.00
2925	04226001	000	REINF CONC SLAB	SF	17.170	53,373.000	0.000	0.000	0.00
2930	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	6,383.920	0.000	0.000	0.00
2935	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,231.000	0.000	0.000	0.00
2940	04506023	001	RAIL (TY SSTR)	LF	62.960	100.700	0.000	0.000	0.00
2945	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	634.800	0.000	0.000	0.00
2950	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	235.000	0.000	0.000	0.00
2955	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	6.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 008

DESCRIPTION

BRIDGE: 130450027101866 [IH 10 @ US 90 AND UPRR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3005	04006005	000	CEM STABIL BKFL	CY	68.850	228.000	0.000	0.000	0.00
3010	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	6.000	0.000	0.000	0.00
3015	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	270.000	0.000	0.000	0.00

3020	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	2,064.000	0.000	0.000	0.00
3025	04166006	000	DRILL SHAFT (48 IN)	LF	323.570	7,062.000	0.000	0.000	0.00
3030	04166007	000	DRILL SHAFT (54 IN)	LF	445.420	4,324.000	0.000	0.000	0.00
3035	04166008	000	DRILL SHAFT (60 IN)	LF	625.870	2,688.000	0.000	0.000	0.00
3040	04206013	000	CL C CONC (ABUT)	CY	978.960	175.900	0.000	0.000	0.00
3045	04206029	000	CL C CONC (CAP)	CY	1,238.620	972.400	0.000	0.000	0.00
3050	04206031	000	CL C CONC (CAP)(MASS)	CY	910.320	1,365.600	0.000	0.000	0.00
3055	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	1,852.900	0.000	0.000	0.00
3060	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,017.160	1,351.800	0.000	0.000	0.00
3065	04226001	000	REINF CONC SLAB	SF	17.170	287,612.000	0.000	0.000	0.00
3070	04226033	000	CIP CONC SPLICES AND DIAPH	CY	2,605.100	294.400	0.000	0.000	0.00
3075	04226042	000	CIP CLOSURE	CY	1,236.230	216.000	0.000	0.000	0.00
3080	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	7,056.900	0.000	0.000	0.00
3085	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	21,037.800	0.000	0.000	0.00
3090	04256044	000	PRESTR CONC GIRDER (STX8)	LF	255.400	7,946.410	0.000	0.000	0.00
3095	04266001	005	PT FOR SPLICE GIRDER(3 IN)	LF	50.920	5,080.000	0.000	0.000	0.00
3100	04266002	005	PT FOR SPLICE GIRDER(4 IN)	LF	28.770	16,176.000	0.000	0.000	0.00
3105	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	331.000	0.000	0.000	0.00
3110	04346053	004	HLMR BEARING (F - 1100)	EA	9,716.540	16.000	0.000	0.000	0.00
3115	04346089	004	HLMR BEARING (GE - 500)	EA	7,907.340	32.000	0.000	0.000	0.00
3120	04346095	004	HLMR BEARING (GE - 1100)	EA	13,707.510	16.000	0.000	0.000	0.00
3125	04506023	001	RAIL (TY SSTR)	LF	62.960	1,518.800	0.000	0.000	0.00
3130	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	3,097.000	0.000	0.000	0.00
3135	04506119	001	RAIL (CLF-RO)	LF	109.580	410.000	0.000	0.000	0.00
3140	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	1,239.000	0.000	0.000	0.00
3145	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	318.340	174.000	0.000	0.000	0.00
3150	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	6,093.140	6.000	0.000	0.000	0.00
3155	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	157.590	44.000	0.000	0.000	0.00
3160	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	2,268.000	0.000	0.000	0.00
3165	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE: 130450027101867 [IH 10 WBFR @ UPRR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3215	04006005	000	CEM STABIL BKFL	CY	68.850	410.000	0.000	0.000	0.00
3220	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
3225	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	360.000	0.000	0.000	0.00
3230	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	720.000	0.000	0.000	0.00
3235	04166007	000	DRILL SHAFT (54 IN)	LF	445.420	940.000	0.000	0.000	0.00
3240	04206013	000	CL C CONC (ABUT)	CY	978.960	89.800	0.000	0.000	0.00
3245	04206029	000	CL C CONC (CAP)	CY	1,238.620	24.900	0.000	0.000	0.00
3250	04206031	000	CL C CONC (CAP)(MASS)	CY	910.320	277.400	0.000	0.000	0.00
3255	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	150.900	0.000	0.000	0.00
3260	04226001	000	REINF CONC SLAB	SF	17.170	32,406.000	0.000	0.000	0.00
3265	04226033	000	CIP CONC SPLICES AND DIAPH	CY	2,605.100	78.500	0.000	0.000	0.00
3270	04226042	000	CIP CLOSURE	CY	1,236.230	66.600	0.000	0.000	0.00
3275	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	1,540.650	0.000	0.000	0.00
3280	04256044	000	PRESTR CONC GIRDER (STX8)	LF	255.400	2,979.530	0.000	0.000	0.00
3285	04266001	005	PT FOR SPLICE GIRDER(3 IN)	LF	50.920	1,905.000	0.000	0.000	0.00

3290	04266002	005	PT FOR SPLICE GIRDER(4 IN)	LF	28.770	6,066.000	0.000	0.000	0.00
3295	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	165.000	0.000	0.000	0.00
3300	04346053	004	HLMR BEARING (F - 1100)	EA	9,716.540	6.000	0.000	0.000	0.00
3305	04346089	004	HLMR BEARING (GE - 500)	EA	7,907.340	12.000	0.000	0.000	0.00
3310	04346095	004	HLMR BEARING (GE - 1100)	EA	13,707.510	6.000	0.000	0.000	0.00
3315	04506023	001	RAIL (TY SSTR)	LF	62.960	1,517.900	0.000	0.000	0.00
3320	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	208.000	0.000	0.000	0.00
3325	04506119	001	RAIL (CLF-RO)	LF	109.580	417.000	0.000	0.000	0.00
3330	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	159.000	0.000	0.000	0.00
3335	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	318.340	56.000	0.000	0.000	0.00
3340	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	6,093.140	2.000	0.000	0.000	0.00
3345	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	157.590	16.000	0.000	0.000	0.00
3350	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE: 130450027101868 [IH 10 EBFR @ UPRR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3400	04006005	000	CEM STABIL BKFL	CY	68.850	317.000	0.000	0.000	0.00
3405	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
3410	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	180.000	0.000	0.000	0.00
3415	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,817.000	0.000	0.000	0.00
3420	04166007	000	DRILL SHAFT (54 IN)	LF	445.420	1,068.000	0.000	0.000	0.00
3425	04206013	000	CL C CONC (ABUT)	CY	978.960	68.000	0.000	0.000	0.00
3430	04206029	000	CL C CONC (CAP)	CY	1,238.620	105.300	0.000	0.000	0.00
3435	04206031	000	CL C CONC (CAP)(MASS)	CY	910.320	255.300	0.000	0.000	0.00
3440	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	302.900	0.000	0.000	0.00
3445	04226001	000	REINF CONC SLAB	SF	17.170	55,732.000	0.000	0.000	0.00
3450	04226033	000	CIP CONC SPLICES AND DIAPH	CY	2,605.100	76.000	0.000	0.000	0.00
3455	04226042	000	CIP CLOSURE	CY	1,236.230	64.600	0.000	0.000	0.00
3460	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	451.800	0.000	0.000	0.00
3465	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	4,169.490	0.000	0.000	0.00
3470	04256044	000	PRESTR CONC GIRDER (STX8)	LF	255.400	2,956.890	0.000	0.000	0.00
3475	04266001	005	PT FOR SPLICE GIRDER(3 IN)	LF	50.920	1,899.000	0.000	0.000	0.00
3480	04266002	005	PT FOR SPLICE GIRDER(4 IN)	LF	28.770	6,018.000	0.000	0.000	0.00
3485	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	158.000	0.000	0.000	0.00
3490	04346053	004	HLMR BEARING (F - 1100)	EA	9,716.540	6.000	0.000	0.000	0.00
3495	04346089	004	HLMR BEARING (GE - 500)	EA	7,907.340	12.000	0.000	0.000	0.00
3500	04346095	004	HLMR BEARING (GE - 1100)	EA	13,707.510	6.000	0.000	0.000	0.00
3505	04506023	001	RAIL (TY SSTR)	LF	62.960	2,058.900	0.000	0.000	0.00
3510	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	854.000	0.000	0.000	0.00
3515	04506119	001	RAIL (CLF-RO)	LF	109.580	408.000	0.000	0.000	0.00
3520	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	216.000	0.000	0.000	0.00
3525	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	318.340	53.000	0.000	0.000	0.00
3530	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	6,093.140	1.000	0.000	0.000	0.00
3535	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	157.590	8.000	0.000	0.000	0.00
3540	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 011 DESCRIPTION BRIDGE: 130450027101869 [IH 10 @ CR 268]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3590	04006005	000	CEM STABIL BKFL	CY	68.850	224.000	0.000	0.000	0.00
3595	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
3600	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	135.000	0.000	0.000	0.00
3605	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	3,935.000	0.000	0.000	0.00
3610	04206013	000	CL C CONC (ABUT)	CY	978.960	147.700	0.000	0.000	0.00
3615	04206029	000	CL C CONC (CAP)	CY	1,238.620	170.100	0.000	0.000	0.00
3620	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	133.500	0.000	0.000	0.00
3625	04226001	000	REINF CONC SLAB	SF	17.170	55,444.000	0.000	0.000	0.00
3630	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	6,171.320	0.000	0.000	0.00
3635	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	1,257.000	0.000	0.000	0.00
3640	04506023	001	RAIL (TY SSTR)	LF	62.960	934.000	0.000	0.000	0.00
3645	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	378.000	0.000	0.000	0.00
3650	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	440.000	0.000	0.000	0.00
3655	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 012 DESCRIPTION BRIDGE: 130450053508204 [FM 806 @ IH 10]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3705	04206013	000	CL C CONC (ABUT)	CY	978.960	24.200	0.000	0.000	0.00
3710	04206029	000	CL C CONC (CAP)	CY	1,238.620	39.600	0.000	0.000	0.00
3715	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	230.000	0.000	0.000	0.00
3720	04506090	001	RAIL (TY T551)(MOD)	LF	317.210	32.000	0.000	0.000	0.00
3725	04956001	000	RAISING EXIST STRUCT	LS	436,013.470	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 013 DESCRIPTION BRIDGE: 130450053508223 [SH 71 SB DIRECT CONNECTOR]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3775	04006005	000	CEM STABIL BKFL	CY	68.850	550.000	0.000	0.000	0.00
3780	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	4.000	0.000	0.000	0.00
3785	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	360.000	0.000	0.000	0.00
3790	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	930.000	0.000	0.000	0.00
3795	04166011	000	DRILL SHAFT (78 IN)	LF	892.800	759.000	0.000	0.000	0.00
3800	04206013	000	CL C CONC (ABUT)	CY	978.960	98.600	0.000	0.000	0.00
3805	04206082	000	CL F CONC (CAP)	CY	1,163.920	214.800	0.000	0.000	0.00
3810	04206090	000	CL F CONC (COLUMN)	CY	1,629.080	294.900	0.000	0.000	0.00
3815	04226001	000	REINF CONC SLAB	SF	17.170	27,490.000	0.000	0.000	0.00
3820	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	2,988.400	0.000	0.000	0.00
3825	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	140.000	0.000	0.000	0.00
3830	04346111	004	ELASTOMERIC BEARING(EE4)	EA	4,398.410	6.000	0.000	0.000	0.00
3835	04346128	004	ELASTOMERIC BEARING (EF4)	EA	4,398.410	6.000	0.000	0.000	0.00
3840	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.300	442,800.000	0.000	0.000	0.00
3845	04506023	001	RAIL (TY SSTR)	LF	62.960	1,093.300	0.000	0.000	0.00

3850	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	348.000	0.000	0.000	0.00
3855	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	262.000	0.000	0.000	0.00
3860	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	44.000	0.000	0.000	0.00
3865	05146042	000	PERM CTB (TRAN SSCB TO PARAPET)	LF	350.360	50.000	0.000	0.000	0.00
3870	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	4.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE: 130450053508224 [IH 10 COLORADO RIVER WEST F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3920	04006005	000	CEM STABIL BKFL	CY	68.850	288.000	0.000	0.000	0.00
3925	04036001	000	TEMPORARY SPL SHORING	SF	31.590	2,715.000	0.000	0.000	0.00
3930	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
3935	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	5,025.000	0.000	0.000	0.00
3940	04206013	000	CL C CONC (ABUT)	CY	978.960	179.200	0.000	0.000	0.00
3945	04206029	000	CL C CONC (CAP)	CY	1,238.620	279.200	0.000	0.000	0.00
3950	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	238.200	0.000	0.000	0.00
3955	04226001	000	REINF CONC SLAB	SF	17.170	97,200.000	0.000	0.000	0.00
3960	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	13,145.000	0.000	0.000	0.00
3965	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,472.000	0.000	0.000	0.00
3970	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	1,248.000	0.000	0.000	0.00
3975	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	486.000	0.000	0.000	0.00
3980	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	600.000	0.000	0.000	0.00
3985	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE: 130450053508225 [IH 10 COLORADO RIVER WEST F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4035	04006005	000	CEM STABIL BKFL	CY	68.850	216.000	0.000	0.000	0.00
4040	04036001	000	TEMPORARY SPL SHORING	SF	31.590	9,664.000	0.000	0.000	0.00
4045	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4050	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	4,120.000	0.000	0.000	0.00
4055	04206013	000	CL C CONC (ABUT)	CY	978.960	158.900	0.000	0.000	0.00
4060	04206029	000	CL C CONC (CAP)	CY	1,238.620	194.700	0.000	0.000	0.00
4065	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	113.200	0.000	0.000	0.00
4070	04226001	000	REINF CONC SLAB	SF	17.170	63,000.000	0.000	0.000	0.00
4075	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	9,007.000	0.000	0.000	0.00
4080	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,799.000	0.000	0.000	0.00
4085	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	884.000	0.000	0.000	0.00
4090	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	450.000	0.000	0.000	0.00
4095	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	420.000	0.000	0.000	0.00
4100	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 016 DESCRIPTION BRIDGE: 130450053508226 [IH 10 WBFR COLORADO RIVER V

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4150	04006005	000	CEM STABIL BKFL	CY	68.850	59.000	0.000	0.000	0.00
4155	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4160	04166002	000	DRILL SHAFT (24 IN)	LF	225.070	309.000	0.000	0.000	0.00
4165	04206013	000	CL C CONC (ABUT)	CY	978.960	21.200	0.000	0.000	0.00
4170	04206029	000	CL C CONC (CAP)	CY	1,238.620	7.900	0.000	0.000	0.00
4175	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	2.500	0.000	0.000	0.00
4180	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	41.810	3,008.000	0.000	0.000	0.00
4185	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	394.510	593.900	0.000	0.000	0.00
4190	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	141.000	0.000	0.000	0.00
4195	04506023	001	RAIL (TY SSTR)	LF	62.960	112.000	0.000	0.000	0.00
4200	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	112.000	0.000	0.000	0.00
4205	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	62.000	0.000	0.000	0.00
4210	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 017 DESCRIPTION BRIDGE: 130450053508227 [IH 10 WB COLORADO RIVER WE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4260	04006005	000	CEM STABIL BKFL	CY	68.850	68.000	0.000	0.000	0.00
4265	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4270	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,495.000	0.000	0.000	0.00
4275	04206013	000	CL C CONC (ABUT)	CY	978.960	79.800	0.000	0.000	0.00
4280	04206029	000	CL C CONC (CAP)	CY	1,238.620	79.400	0.000	0.000	0.00
4285	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	43.600	0.000	0.000	0.00
4290	04226001	000	REINF CONC SLAB	SF	17.170	18,927.000	0.000	0.000	0.00
4295	04256035	000	PRESTR CONC GIRDER (TX28)	LF	268.180	2,799.000	0.000	0.000	0.00
4300	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	749.000	0.000	0.000	0.00
4305	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	231.400	0.000	0.000	0.00
4310	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	177.000	0.000	0.000	0.00
4315	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 018 DESCRIPTION BRIDGE: 130450053508228 [IH 10 EB COLORADO RIVER WE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4365	04006005	000	CEM STABIL BKFL	CY	68.850	50.000	0.000	0.000	0.00
4370	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4375	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,270.000	0.000	0.000	0.00
4380	04206013	000	CL C CONC (ABUT)	CY	978.960	57.700	0.000	0.000	0.00
4385	04206029	000	CL C CONC (CAP)	CY	1,238.620	55.800	0.000	0.000	0.00
4390	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	34.200	0.000	0.000	0.00
4395	04226001	000	REINF CONC SLAB	SF	17.170	13,330.000	0.000	0.000	0.00
4400	04256035	000	PRESTR CONC GIRDER (TX28)	LF	268.180	2,214.500	0.000	0.000	0.00
4405	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	299.000	0.000	0.000	0.00

4410	04506023	001	RAIL (TY SSTR)	LF	62.960	231.000	0.000	0.000	0.00
4415	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	124.000	0.000	0.000	0.00
4420	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 019 DESCRIPTION BRIDGE: 130450053508229 [IH 10 EBFR COLORADO RIVER V

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4470	04006005	000	CEM STABIL BKFL	CY	68.850	59.000	0.000	0.000	0.00
4475	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4480	04166002	000	DRILL SHAFT (24 IN)	LF	225.070	426.000	0.000	0.000	0.00
4485	04206013	000	CL C CONC (ABUT)	CY	978.960	20.600	0.000	0.000	0.00
4490	04206029	000	CL C CONC (CAP)	CY	1,238.620	7.600	0.000	0.000	0.00
4495	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	1.800	0.000	0.000	0.00
4500	04226007	000	REINF CONC SLAB (SLAB BEAM)	SF	41.810	3,008.000	0.000	0.000	0.00
4505	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	394.510	594.000	0.000	0.000	0.00
4510	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	111.000	0.000	0.000	0.00
4515	04506023	001	RAIL (TY SSTR)	LF	62.960	112.000	0.000	0.000	0.00
4520	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	112.000	0.000	0.000	0.00
4525	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	60.000	0.000	0.000	0.00
4530	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 020 DESCRIPTION BRIDGE: 130450053508230 [IH 10 EB EXIT COLORADO RIVER F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4580	04006005	000	CEM STABIL BKFL	CY	68.850	23.000	0.000	0.000	0.00
4585	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4590	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	585.000	0.000	0.000	0.00
4595	04206013	000	CL C CONC (ABUT)	CY	978.960	34.700	0.000	0.000	0.00
4600	04206029	000	CL C CONC (CAP)	CY	1,238.620	22.200	0.000	0.000	0.00
4605	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	18.600	0.000	0.000	0.00
4610	04226001	000	REINF CONC SLAB	SF	17.170	5,643.000	0.000	0.000	0.00
4615	04256035	000	PRESTR CONC GIRDER (TX28)	LF	268.180	862.110	0.000	0.000	0.00
4620	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	441.000	0.000	0.000	0.00
4625	04506023	001	RAIL (TY SSTR)	LF	62.960	237.000	0.000	0.000	0.00
4630	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	237.000	0.000	0.000	0.00
4635	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	52.000	0.000	0.000	0.00
4640	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 021 DESCRIPTION BRIDGE: 130450053508231 [IH 10 WB @ BUS 71]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4690	04006005	000	CEM STABIL BKFL	CY	68.850	112.000	0.000	0.000	0.00
4695	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	2.000	0.000	0.000	0.00
4700	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	90.000	0.000	0.000	0.00



4705	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,043.000	0.000	0.000	0.00
4710	04166011	000	DRILL SHAFT (78 IN)	LF	892.800	489.000	0.000	0.000	0.00
4715	04206013	000	CL C CONC (ABUT)	CY	978.960	78.400	0.000	0.000	0.00
4720	04206082	000	CL F CONC (CAP)	CY	1,163.920	90.500	0.000	0.000	0.00
4725	04206090	000	CL F CONC (COLUMN)	CY	1,629.080	118.000	0.000	0.000	0.00
4730	04226001	000	REINF CONC SLAB	SF	17.170	21,205.000	0.000	0.000	0.00
4735	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	2,723.990	0.000	0.000	0.00
4740	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	17.000	0.000	0.000	0.00
4745	04506023	001	RAIL (TY SSTR)	LF	62.960	378.200	0.000	0.000	0.00
4750	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	124.000	0.000	0.000	0.00
4755	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 022 DESCRIPTION BRIDGE: 130450053508232 [IH 10 EB @ BUS 71]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4805	04006005	000	CEM STABIL BKFL	CY	68.850	113.000	0.000	0.000	0.00
4810	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	2.000	0.000	0.000	0.00
4815	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,078.000	0.000	0.000	0.00
4820	04166011	000	DRILL SHAFT (78 IN)	LF	892.800	486.000	0.000	0.000	0.00
4825	04206013	000	CL C CONC (ABUT)	CY	978.960	65.300	0.000	0.000	0.00
4830	04206082	000	CL F CONC (CAP)	CY	1,163.920	92.100	0.000	0.000	0.00
4835	04206090	000	CL F CONC (COLUMN)	CY	1,629.080	120.200	0.000	0.000	0.00
4840	04226001	000	REINF CONC SLAB	SF	17.170	21,204.000	0.000	0.000	0.00
4845	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	2,723.920	0.000	0.000	0.00
4850	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	519.980	17.000	0.000	0.000	0.00
4855	04506023	001	RAIL (TY SSTR)	LF	62.960	342.000	0.000	0.000	0.00
4860	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	126.000	0.000	0.000	0.00
4865	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 023 DESCRIPTION BRIDGE: 130450053508233 [IH 10 WB RATLIFF CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4915	04006005	000	CEM STABIL BKFL	CY	68.850	88.000	0.000	0.000	0.00
4920	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
4925	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,706.000	0.000	0.000	0.00
4930	04206013	000	CL C CONC (ABUT)	CY	978.960	67.400	0.000	0.000	0.00
4935	04206029	000	CL C CONC (CAP)	CY	1,238.620	61.100	0.000	0.000	0.00
4940	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	47.200	0.000	0.000	0.00
4945	04226001	000	REINF CONC SLAB	SF	17.170	17,267.000	0.000	0.000	0.00
4950	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	1,273.320	0.000	0.000	0.00
4955	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	943.050	0.000	0.000	0.00
4960	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	826.000	0.000	0.000	0.00
4965	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	299.100	0.000	0.000	0.00
4970	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	124.000	0.000	0.000	0.00
4975	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 024 DESCRIPTION BRIDGE: 130450053508234 [IH 10 EB RATLIFF CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5025	04006005	000	CEM STABIL BKFL	CY	68.850	88.000	0.000	0.000	0.00
5030	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
5035	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,675.000	0.000	0.000	0.00
5040	04206013	000	CL C CONC (ABUT)	CY	978.960	67.500	0.000	0.000	0.00
5045	04206029	000	CL C CONC (CAP)	CY	1,238.620	61.200	0.000	0.000	0.00
5050	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	50.800	0.000	0.000	0.00
5055	04226001	000	REINF CONC SLAB	SF	17.170	17,453.000	0.000	0.000	0.00
5060	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	1,287.010	0.000	0.000	0.00
5065	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	953.190	0.000	0.000	0.00
5070	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	674.000	0.000	0.000	0.00
5075	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	304.900	0.000	0.000	0.00
5080	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	124.000	0.000	0.000	0.00
5085	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 025 DESCRIPTION BRIDGE: 130450053508235 [IH 10 WBFR RATLIFF CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5135	04006005	000	CEM STABIL BKFL	CY	68.850	152.000	0.000	0.000	0.00
5140	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
5145	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,019.000	0.000	0.000	0.00
5150	04206013	000	CL C CONC (ABUT)	CY	978.960	56.200	0.000	0.000	0.00
5155	04206029	000	CL C CONC (CAP)	CY	1,238.620	35.200	0.000	0.000	0.00
5160	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	23.300	0.000	0.000	0.00
5165	04226001	000	REINF CONC SLAB	SF	17.170	11,202.000	0.000	0.000	0.00
5170	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	1,392.480	0.000	0.000	0.00
5175	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	520.000	0.000	0.000	0.00
5180	04506023	001	RAIL (TY SSTR)	LF	62.960	302.000	0.000	0.000	0.00
5185	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	302.000	0.000	0.000	0.00
5190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	81.000	0.000	0.000	0.00
5195	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00
<b>Category Subtotal</b>									0.00

CATEGORY 026 DESCRIPTION BRIDGE: 130450053508236 [IH 10 EBFR RATLIFF CREEK]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5245	04006005	000	CEM STABIL BKFL	CY	68.850	147.000	0.000	0.000	0.00
5250	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	1.000	0.000	0.000	0.00
5255	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	1,000.000	0.000	0.000	0.00
5260	04206013	000	CL C CONC (ABUT)	CY	978.960	56.200	0.000	0.000	0.00
5265	04206029	000	CL C CONC (CAP)	CY	1,238.620	39.400	0.000	0.000	0.00
5270	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	25.300	0.000	0.000	0.00
5275	04226001	000	REINF CONC SLAB	SF	17.170	11,207.000	0.000	0.000	0.00
5280	04256038	000	PRESTR CONC GIRDER (TX46)	LF	261.290	795.630	0.000	0.000	0.00

5285	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	597.970	0.000	0.000	0.00
5290	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	567.000	0.000	0.000	0.00
5295	04506023	001	RAIL (TY SSTR)	LF	62.960	303.100	0.000	0.000	0.00
5300	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	301.300	0.000	0.000	0.00
5305	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	80.000	0.000	0.000	0.00
5310	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 027 DESCRIPTION BRIDGE: 130450053508237 [IH 10 WB COLORADO RIVER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5360	04006005	000	CEM STABIL BKFL	CY	68.850	184.000	0.000	0.000	0.00
5365	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	7.000	0.000	0.000	0.00
5370	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	90.000	0.000	0.000	0.00
5375	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	3,597.000	0.000	0.000	0.00
5380	04166008	000	DRILL SHAFT (60 IN)	LF	625.870	1,720.000	0.000	0.000	0.00
5385	04206013	000	CL C CONC (ABUT)	CY	978.960	118.100	0.000	0.000	0.00
5390	04206029	000	CL C CONC (CAP)	CY	1,238.620	111.400	0.000	0.000	0.00
5395	04206031	000	CL C CONC (CAP)(MASS)	CY	910.320	396.600	0.000	0.000	0.00
5400	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	113.800	0.000	0.000	0.00
5405	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,017.160	418.600	0.000	0.000	0.00
5410	04226001	000	REINF CONC SLAB	SF	17.170	107,999.000	0.000	0.000	0.00
5415	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	5,973.670	0.000	0.000	0.00
5420	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,412.000	0.000	0.000	0.00
5425	04346037	004	ELASTOMERIC BEARING (F9)	EA	7,020.790	18.000	0.000	0.000	0.00
5430	04346041	004	SLIDING ELASTOMERIC BEARING (ES 4)	EA	5,807.410	18.000	0.000	0.000	0.00
5435	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.300	4,530,000.000	0.000	0.000	0.00
5440	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	1,458.000	0.000	0.000	0.00
5445	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	159.000	0.000	0.000	0.00
5450	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	318.340	158.000	0.000	0.000	0.00
5455	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	142.090	1,418.000	0.000	0.000	0.00
5460	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	23.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 028 DESCRIPTION BRIDGE: 130450053508238 [IH 10 EB COLORADO RIVER]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5510	04006005	000	CEM STABIL BKFL	CY	68.850	177.000	0.000	0.000	0.00
5515	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	35,682.410	7.000	0.000	0.000	0.00
5520	04166001	000	DRILL SHAFT (18 IN)	LF	232.900	90.000	0.000	0.000	0.00
5525	04166004	000	DRILL SHAFT (36 IN)	LF	237.200	3,583.000	0.000	0.000	0.00
5530	04166008	000	DRILL SHAFT (60 IN)	LF	625.870	1,740.000	0.000	0.000	0.00
5535	04206013	000	CL C CONC (ABUT)	CY	978.960	114.900	0.000	0.000	0.00
5540	04206029	000	CL C CONC (CAP)	CY	1,238.620	107.800	0.000	0.000	0.00
5545	04206031	000	CL C CONC (CAP)(MASS)	CY	910.320	383.400	0.000	0.000	0.00
5550	04206037	000	CL C CONC (COLUMN)	CY	1,029.850	117.500	0.000	0.000	0.00
5555	04206039	000	CL C CONC (COLUMN)(MASS)	CY	1,017.160	413.400	0.000	0.000	0.00
5560	04226001	000	REINF CONC SLAB	SF	17.170	104,586.000	0.000	0.000	0.00
5565	04256039	000	PRESTR CONC GIRDER (TX54)	LF	256.520	5,378.030	0.000	0.000	0.00

5570	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	172.350	1,428.000	0.000	0.000	0.00
5575	04346037	004	ELASTOMERIC BEARING (F9)	EA	7,020.790	18.000	0.000	0.000	0.00
5580	04346041	004	SLIDING ELASTOMERIC BEARING (ES 4)	EA	5,807.410	18.000	0.000	0.000	0.00
5585	04426001	001	STR STEEL (PLATE GIRDER)	LB	2.300	4,507,000.000	0.000	0.000	0.00
5590	04506054	001	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	69.000	1,458.200	0.000	0.000	0.00
5595	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	224.580	156.000	0.000	0.000	0.00
5600	04546019	000	SEALED EXPANSION JOINT (5 IN) (SEJ - M)	LF	318.340	156.000	0.000	0.000	0.00
5605	40216001	000	TIP TESTING(DRILL SHAFT)	EA	3,963.940	23.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 029 DESCRIPTION BRIDGE: 130450053508239 [IH 10 CULVERT @ SH 71]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5655	04006005	000	CEM STABIL BKFL	CY	68.850	519.000	0.000	0.000	0.00
5660	04026001	000	TRENCH EXCAVATION PROTECTION	LF	24.620	277.000	0.000	0.000	0.00
5665	04326002	000	RIPRAP (CONC)(5 IN)	CY	548.300	12.000	0.000	0.000	0.00
5670	04326035	000	RIPRAP (STONE PROTECTION)(24 IN)	CY	532.680	238.000	0.000	0.000	0.00
5675	04626005	002	CONC BOX CULV (4 FT X 4 FT)	LF	920.950	16.000	0.000	0.000	0.00
5680	04626012	002	CONC BOX CULV (6 FT X 5 FT)	LF	596.470	1,110.000	0.000	0.000	0.00
5685	04666208	000	WINGWALL (SW - 0) (HW=5 FT)	EA	20,267.460	1.000	0.000	0.000	0.00
5690	04676223	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(3:1) (C)	EA	9,842.810	6.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 030 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
7009	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	345,900.000	0.000	0.000	0.00
7011	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	409,900.000	0.000	0.000	0.00
7012	96066068		FORCE ACCOUNT - RAILROAD FLAGGERS	DOL	1.000	200,000.000	0.000	0.000	0.00
7013	96056001		A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
7014	96066069		FORCE ACCT-3RD PARTY DAMAGE REPAIR	DOL	1.000	1.000	0.000	0.000	0.00
7016	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
7017	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
7018	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00
7019	96046004		CONTRACTOR FORCE ACCOUNT 4	DOL	1.000	1.000	0.000	0.000	0.00
7021	96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	1.000	0.000	0.000	0.00
7022	96046006		CONTRACTOR FORCE ACCOUNT 6	DOL	1.000	1.000	0.000	0.000	0.00
7023	96046007		CONTRACTOR FORCE ACCOUNT 7	DOL	1.000	1.000	0.000	0.000	0.00
7024	96046008		CONTRACTOR FORCE ACCOUNT 8	DOL	1.000	1.000	0.000	0.000	0.00
7026	96046009		CONTRACTOR FORCE ACCOUNT 9	DOL	1.000	1.000	0.000	0.000	0.00
7027	96046010		CONTRACTOR FORCE ACCOUNT 10	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 001 DESCRIPTION GAS: U00016392 [CITY OF COLUMBUS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6785	04026001	000	TRENCH EXCAVATION PROTECTION	LF	24.620	242.000	0.000	0.000	0.00
6790	73526001	000	NGP (CASING)(BORING)(8" STEEL)	LF	252.530	375.000	0.000	0.000	0.00
6795	73526002	000	NGP (MAIN)(4" PLASTIC)(OPEN CUT)	LF	61.910	1,208.000	0.000	0.000	0.00
6800	73526003	000	NGP (INSERT)(4" PLASTIC)	LF	33.090	375.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION WATER & SEWER: U00014443 [GLIDDEN FRESH WATER SUF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6850	04966007	000	REMOV STR (PIPE)	LF	25.470	992.000	0.000	0.000	0.00
6855	70496004	000	WATER MAIN PIPE (PVC) (6IN)	LF	92.310	995.000	0.000	0.000	0.00
6860	70496045	000	CASING STEEL (18IN)	LF	211.240	30.000	0.000	0.000	0.00
6865	70496080	000	TAPPING VALVE AND VALVE (6IN X 6IN)	EA	14,974.440	2.000	0.000	0.000	0.00
6870	70496126	000	CUT AND PLUG WATER MAIN (6IN)	EA	3,273.850	4.000	0.000	0.000	0.00
6875	70496221	000	AIR RELEASE/VACUUM RELEASE (1IN)	EA	7,967.770	1.000	0.000	0.000	0.00
6880	70496404	000	TAPPING SLEEVE AND VALVE(6IN X 3IN)	EA	11,311.090	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION WATER & SEWER: U00016393 [CITY OF COLUMBUS]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6930	04026001	000	TRENCH EXCAVATION PROTECTION	LF	24.620	433.000	0.000	0.000	0.00
6935	70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	15,500.780	1.000	0.000	0.000	0.00
6940	70176116	000	SAN SEWER (FM)(PVC)(C900)(6 IN)(RJ)	LF	86.280	500.000	0.000	0.000	0.00
6945	70176166	000	SAN SWR FORCE MAIN CONNECTION (6 IN)	EA	7,010.880	1.000	0.000	0.000	0.00
6950	70176207	000	CK BOR OR TUN CSNG(STL)(SAN SWR)(10IN)	LF	553.720	485.000	0.000	0.000	0.00
6955	70496012	000	WATER MAIN PIPE (PVC) (8IN) (C-900)	LF	99.570	1,664.000	0.000	0.000	0.00
6960	70496042	000	CASING STEEL (12IN)	LF	167.930	136.000	0.000	0.000	0.00
6965	70496066	000	JCK TUN BOR OR AUG CSG (STL) (12IN)	LF	552.890	375.000	0.000	0.000	0.00
6970	70496083	000	TAPPING SLEEVE AND VALVE (8IN X 8IN)	EA	15,842.900	1.000	0.000	0.000	0.00
6975	70496104	000	FIRE HYDRANT ASSEMBLY	EA	7,991.190	4.000	0.000	0.000	0.00
6980	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	3,431.750	6.000	0.000	0.000	0.00
6985	70496140	000	WET CONNECTION (8IN)	EA	6,810.870	3.000	0.000	0.000	0.00
6990	70496173	000	8-INCH DUCTILE IRON FITTINGS	TON	15,391.520	0.330	0.000	0.000	0.00
6995	70496236	000	GATE VALVE (8IN)	EA	3,251.740	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT

**\$79,693,718.28**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	104,384.630	388.00	388.000	40,501,236.44
01106001	000	EXCAVATION (ROADWAY)	CY	4.130	981,703.00	28,290.000	116,837.70
01106002	000	EXCAVATION (CHANNEL)	CY	6.180	259,191.00	101,490.000	627,208.20
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	9.520	1,726,683.00	129,780.000	1,235,505.60
05006001	008	MOBILIZATION	LS	40,141,236.020	1.00	0.900	36,127,112.42
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24,578.480	54.00	4.000	98,313.92
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	3.500	15,675.00	1,366.000	4,781.00
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.500	15,675.00	324.000	486.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	982,237.000	982,237.00
<b>TOTAL ITEM EARNINGS TO DATE</b>							<b>\$79,693,718.28</b>