



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **027102049**
 PROJECT: **NH 2020(115)**
 CONTRACT: **11193001**
 AWARD AMOUNT: **\$151,401,690.07**
 PROJECTED AMOUNT: **\$153,937,101.07**
 ADJ. PROJECTED AMOUNT: **\$156,449,578.94**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **IH 10**
 DISTRICT NAME: **YOAKUM**
 COUNTY: **AUSTIN**
 AREA ENGINEER: **Ryan Simper, P.E.**
 AREA NUMBER: **057**

ESTIMATE NUMBER: **0045**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **95.70**
 % TIME USED: **100.00**
 % RETAINAGE: **0.00**

LETTING DATE: **11/05/2019**
 AWARD DATE: **11/14/2019**
 NOTICE TO PROCEED DATE: **12/18/2019**
 WORK BEGIN DATE: **05/04/2020**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$149,716,856.40	\$149,685,095.98	\$31,760.42
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$149,716,856.40	\$149,685,095.98	\$31,760.42
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$268,000.00	\$268,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$149,984,856.40	\$149,953,095.98	\$31,760.42

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/04/2020	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	03/17/2020	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	880	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	94	DAYS AT	
<u>CURRENT DAYS:</u>	974	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	974	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
09/26/2023	1		
09/27/2023	1		
09/28/2023	1		
09/29/2023	1		
09/30/2023	1		
10/01/2023		1	FLOATING HOLIDAY
10/02/2023	1		
10/03/2023	1		
10/04/2023	1		
10/05/2023	1		
10/06/2023		1	Project complete.
10/07/2023		1	CORRECTIVE WORK
10/08/2023		1	FLOATING HOLIDAY
10/09/2023		1	CORRECTIVE WORK
10/10/2023		1	CORRECTIVE WORK
10/11/2023		1	CORRECTIVE WORK
10/12/2023		1	CORRECTIVE WORK
10/13/2023		1	CORRECTIVE WORK
10/14/2023		1	CORRECTIVE WORK
10/15/2023		1	FLOATING HOLIDAY
10/16/2023		1	CORRECTIVE WORK
10/17/2023		1	CORRECTIVE WORK
10/18/2023		1	CORRECTIVE WORK
10/19/2023		1	CORRECTIVE WORK
10/20/2023		1	CORRECTIVE WORK
10/21/2023		1	CORRECTIVE WORK
10/22/2023		1	FLOATING HOLIDAY
10/23/2023		1	CORRECTIVE WORK
10/24/2023		1	CORRECTIVE WORK
10/25/2023		1	CORRECTIVE WORK

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
30	9	21
		<hr/>
FLOATING HOLIDAY		4
OTHER - SEE RMRKS		17

WORK PERFORMED THIS PERIOD

PROJECT NH 2020(115) CONTROL 027102049
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
0340	04326002	000	RIPRAP (CONC)(5 IN)	CY	356.000	3.810	\$1,356.36
0585	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	1.000	\$30,000.00
1615	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,865.680	2.000	\$5,731.36
4236	96016001		MATERIAL ON HAND	DOL	1.000	-9,721.020	-\$9,721.02

Total Bid Quantity	QTY Paid To Date
247.00	871.96
42.00	42.00
97.00	77.00
1.00	47,508.22

CATEGORY 017 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
4251	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	4,393.720	\$4,393.72

Total Bid Quantity	QTY Paid To Date
301,800.00	98,362.73

TOTAL ITEM EARNINGS THIS ESTIMATE

\$31,760.42

CONTRACT LINE ITEMS

PROJECT NH 2020(115) CONTROL 027102049
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0058	01006001		PREPARING ROW CO #2	AC	6,828.440	0.000	16.630	16.63	113,556.96
0060	01006002	000	PREPARING ROW	STA	14,000.000	389.700	0.000	389.70	5,455,800.00
0065	01046001	000	REMOVING CONC (PAV)	SY	3.950	271,415.000	-149,000.000	174,803.24	690,472.81
0066	30726001		RUBBILIZING EXISTING CONCRETE PAVEMENT CO #4	SY	1.970	0.000	120,000.000	81,703.49	160,955.87
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	3.260	19,300.000	0.000	20,619.21	67,218.63
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	50.000	332.000	0.000	1,181.65	59,082.50
0080	01056008	000	REMOVING STAB BASE AND ASPH PAV (6")	SY	2.160	320,650.000	0.000	144,335.46	311,764.59
0085	01056020	000	REMOVING STAB BASE & ASPH PAV (12")	SY	3.680	142,333.000	0.000	193,863.65	713,418.23
0090	01106001	000	EXCAVATION (ROADWAY)	CY	2.500	278,480.000	-74,662.000	203,818.00	509,545.06
0091	01102003		EXCAVATION (SPECIAL)	CY	6.330	0.000	165,400.000	145,000.00	917,850.00
			Added by CO2						
0095	01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	354,835.000	90,788.000	445,035.37	4,450,353.70
0100	01506002	000	BLADING	HR	135.000	200.000	0.000	74.00	9,990.00
0105	01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.140	626,565.000	0.000	508,318.57	71,164.59
0110	01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.080	152,116.000	0.000	143,303.94	11,464.32
0115	01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.080	152,116.000	0.000	113,770.25	9,101.63
0120	01686001	000	VEGETATIVE WATERING	MG	10.000	5,281.800	0.000	10,109.90	101,099.00
0125	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.820	20,524.000	0.000	13,933.08	11,425.12
0145	02756001	000	CEMENT	TON	155.000	3,373.000	-1,220.000	5,232.24	810,997.05
0155	02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	2.000	254,824.000	0.000	557,656.81	1,115,313.61
0160	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	9.500	652,602.000	-206,706.000	633,219.88	6,015,588.89
0161	96086001		UNIQUE CHANGE ORDER ITEM 1 Cement Treat Existing Material & New Base	DOL	9.000	0.000	445,896.000	285,538.42	2,569,845.73
0170	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	78.340	28,025.000	21,020.000	48,716.18	3,816,425.84
0175	03056050	000	SALV,HAUL & STKPL RCL ASPH PV(3"TO 6")	SY	2.010	317,537.000	0.000	385,056.53	773,963.63
0179	03106001		PRIME COAT (MULTI OPTION) Added by Change Order #3	GAL	1.950	0.000	178,263.000	155,910.14	304,024.77
0185	03166029	002	ASPH (RC-250)	GAL	4.640	77,427.000	-77,174.000	3,750.00	17,400.00
0190	03166202	002	AGGR(TY-E GR-5 SAC-B)	CY	95.860	2,779.000	-2,768.000	117.00	11,215.62
0195	03166400	002	ASPH (AC-15P OR AC-10-2TR OR CRS-2P)	GAL	4.640	144,951.000	-131,183.000	14,445.00	67,024.80
0200	03166431	002	AGGR (TY-PB GR-4)	CY	92.770	3,284.000	-2,968.000	338.40	31,393.37
0205	03416008	003	D-GR HMA TY-B PG64-22	TON	75.250	113,515.000	-62,234.000	39,573.58	2,977,911.92
0210	03416041	003	D-GR HMA TY-D SAC-A PG70-22	TON	87.620	69,535.000	-58,871.000	9,829.62	861,271.31
0215	03416281	003	TACK COAT	GAL	2.580	156,666.000	-147,185.000	3,969.61	10,241.60
0219	03606003		CONC PVMT (CONT REINF - CRCP) (9") Added by Change Order #3	SY	42.700	0.000	344,707.000	346,085.13	14,777,835.09
0220	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	61.000	2,652.000	0.000	2,643.55	161,256.80
0240	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	62.500	489,209.000	0.000	487,273.93	30,454,620.66
0260	04006005	000	CEM STABIL BKFL	CY	40.000	3,304.000	0.000	3,518.46	140,738.28
0265	04006006	000	CUT & RESTORING PAV	SY	160.000	1,424.000	0.000	805.26	128,842.24
0270	04026001	000	TRENCH EXCAVATION PROTECTION	LF	10.000	940.000	0.000	340.00	3,400.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0280	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	144.000	0.000	144.00	37,008.00
0285	04166006	000	DRILL SHAFT (48 IN)	LF	300.000	40.000	0.000	40.00	12,000.00
0290	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	108.000	38.000	0.000	38.00	4,104.00
0295	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	103.000	32.000	0.000	42.00	4,326.00
0300	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	369.000	600.000	0.000	604.00	222,876.00
0305	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	127.000	792.000	-124.000	668.00	84,836.00
0310	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	170.000	73.500	0.000	73.50	12,495.00
0315	04206068	000	CL C CONC (SIGN COLUMN)	CY	1,350.000	302.100	0.000	302.10	407,835.00
0320	04206074	000	CL C CONC (MISC)	CY	500.000	14.000	0.000	3.70	1,850.00
0325	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,350.000	117.600	0.000	117.60	158,760.00
0335	04326001	000	RIPRAP (CONC)(4 IN)	CY	1,000.000	40.000	-3.800	80.16	80,161.00
0340	04326002	000	RIPRAP (CONC)(5 IN)	CY	356.000	247.000	0.000	871.96	310,418.83
0345	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	250.000	110.000	0.000	152.92	38,229.75
0350	04326044	000	RIPRAP (CONC)(FLUME)	CY	490.000	328.000	0.000	297.24	145,649.56
0355	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	503.000	366.000	0.000	301.91	151,862.74
0360	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	3,119.000	0.000	3,064.00	140,944.00
0365	04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	235.000	248.000	0.000	244.00	57,340.00
0370	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	239.000	192.000	0.000	192.00	45,888.00
0375	04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	270.000	833.000	0.000	833.00	224,910.00
0380	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	466.000	363.000	0.000	363.00	169,158.00
0385	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	572.000	917.000	0.000	917.00	524,524.00
0390	04646003	001	RC PIPE (CL III)(18 IN)	LF	50.000	2,204.000	0.000	2,329.00	116,450.00
0395	04646005	001	RC PIPE (CL III)(24 IN)	LF	64.000	1,418.000	0.000	1,441.00	92,224.00
0400	04646007	001	RC PIPE (CL III)(30 IN)	LF	88.000	396.000	0.000	422.00	37,136.00
0405	04646008	001	RC PIPE (CL III)(36 IN)	LF	143.000	26.000	0.000	26.00	3,718.00
0410	04646030	001	RC PIPE (ARCH)(CL III)(DES 1)	LF	129.000	656.000	0.000	656.00	84,624.00
0415	04646032	001	RC PIPE (ARCH)(CL III)(DES 3)	LF	140.000	548.000	0.000	524.00	73,360.00
0420	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,000.000	1.000	0.000	1.00	5,000.00
0425	04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	7,500.000	2.000	0.000	2.00	15,000.00
0430	04656166	001	INLET (COMPL)(TY AAD)	EA	7,500.000	3.000	0.000	5.00	37,500.00
0435	04656167	001	INLET (COMPL)(TY AD)	EA	4,250.000	4.000	0.000	4.00	17,000.00
0440	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,500.000	1.000	0.000	1.00	6,500.00
0445	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	12,000.000	1.000	0.000	1.00	12,000.00
0450	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	18,000.000	2.000	0.000	2.00	36,000.00
0455	04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	6,000.000	6.000	0.000	6.00	36,000.00
0460	04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	6,000.000	1.000	0.000	1.00	6,000.00
0465	04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	6,000.000	4.000	0.000	4.00	24,000.00
0470	04676134	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P)	EA	10,000.000	2.000	0.000	2.00	20,000.00
0475	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	10,000.000	4.000	0.000	4.00	40,000.00
0480	04676141	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (C)	EA	10,000.000	1.000	0.000	1.00	10,000.00
0485	04676144	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (C)	EA	10,000.000	4.000	2.000	6.00	60,000.00
0490	04676243	000	SET (TY I)(S= 7 FT)(HW= 3 FT)(6:1) (P)	EA	20,000.000	4.000	0.000	4.00	80,000.00
0495	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	20,000.000	1.000	0.000	1.00	20,000.00
0500	04676276	000	SET (TY I)(S= 8 FT)(HW= 5 FT)(4:1) (C)	EA	30,000.000	2.000	1.000	3.00	90,000.00
0505	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,200.000	8.000	0.000	8.00	9,600.00
0510	04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,200.000	2.000	0.000	4.00	4,800.00
0515	04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,200.000	62.000	0.000	78.00	93,600.00
0520	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,400.000	22.000	0.000	21.00	29,400.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0525	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,400.000	37.000	0.000	39.00	54,600.00
0530	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	15.000	0.000	17.00	25,500.00
0535	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,000.000	2.000	0.000	2.00	8,000.00
0540	04676516	000	SET (TY II) (DES 1) (RCP) (4: 1) (C)	EA	1,500.000	20.000	0.000	20.00	30,000.00
0545	04676518	000	SET (TY II) (DES 1) (RCP) (6: 1) (C)	EA	1,500.000	6.000	0.000	6.00	9,000.00
0550	04676542	000	SET (TY II) (DES 3) (RCP) (4: 1) (C)	EA	1,750.000	8.000	0.000	8.00	14,000.00
0555	04676545	000	SET (TY II) (DES 3) (RCP) (6: 1) (P)	EA	1,750.000	6.000	0.000	6.00	10,500.00
0560	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	10.000	0.000	10.00	1,000,000.00
0565	04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	250,000.000	3.000	0.000	3.00	750,000.00
0570	04966016	000	REMOV STR (PIPE)	EA	2,925.000	34.000	22.000	44.74	130,852.80
0575	04966042	000	REMOV STR (SMALL)	EA	17,000.000	11.000	10.000	20.33	345,661.00
0580	05006001	000	MOBILIZATION	LS	14,000,000.000	1.000	0.000	0.90	12,600,000.00
0585	05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	42.000	0.000	42.00	1,260,000.00
0590	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	50.000	1,635.000	0.000	729.50	36,475.00
0595	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	15.000	1,635.000	0.000	729.50	10,942.50
0600	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	2,184.000	0.000	2,423.94	96,957.60
0605	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	15.000	2,184.000	0.000	1,947.94	29,219.10
0610	05066035	004	SANDBAGS FOR EROSION CONTROL	EA	500.000	3.000	0.000	5.00	2,500.00
0615	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	10.000	7,154.000	0.000	15,645.00	156,450.00
0620	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	5.000	7,154.000	0.000	15,645.00	78,225.00
0625	05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	50.000	31.000	0.000	71.00	3,550.00
0630	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	25.000	31.000	0.000	71.00	1,775.00
0635	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	55.000	123,390.000	-10,410.000	112,980.00	6,213,900.00
0640	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	100.000	320.000	0.000	300.00	30,000.00
0645	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	100.000	40.000	0.000	80.00	8,000.00
0650	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.000	126,000.000	0.000	179,150.00	358,300.00
0655	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.250	123,390.000	-10,410.000	111,840.00	587,160.00
0660	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	15.000	320.000	0.000	300.00	4,500.00
0665	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	15.000	40.000	0.000	80.00	1,200.00
0675	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	34,764.000	0.000	34,535.45	1,726,772.50
0685	05296005	000	CONC CURB (MONO) (TY II)	LF	4.500	1,398.000	0.000	1,313.00	5,908.50
0695	05306004	000	DRIVEWAYS (CONC)	SY	70.000	1,605.000	0.000	1,485.20	103,963.72
0700	05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	35.000	4,552.000	0.000	4,682.51	163,887.85
0710	05316010	000	CURB RAMPS (TY 7)	EA	5,000.000	2.000	0.000	2.00	10,000.00
0715	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	20.600	1,975.000	0.000	1,875.00	38,625.00
0720	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,512.000	20.000	0.000	20.00	30,240.00
0725	05406020	000	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	67.400	25.000	0.000	25.00	1,685.00
0730	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	6,823.000	0.000	6,111.00	9,166.50
0735	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	42.000	0.000	5.00	625.00
0740	05436021	000	REMOVE CABLE BARRIER	LF	5.000	35,505.000	0.000	35,097.00	175,485.00
0745	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,845.000	24.000	0.000	24.00	68,280.00
0750	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,750.000	19.000	0.000	67.00	117,250.00
0755	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	70.000	0.000	83.00	83,000.00
0760	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	22,800.000	25.000	0.000	25.00	570,000.00
0765	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,500.000	61.000	0.000	65.00	487,500.00
0775	05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	199.500	27.000	0.000	24.00	4,788.00
0780	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	292.220	2.000	0.000	3.00	876.66
0785	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,814.800	2.000	0.000	2.00	3,629.60

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0795	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,576.410	59.000	13.000	72.00	257,501.52
0800	06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	4,119.710	50.000	3.000	53.00	218,344.63
0810	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.260	34,630.000	-4,580.000	35,835.00	188,492.10
0815	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	6.850	735.000	0.000	300.00	2,055.00
0820	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.290	125,250.000	0.000	43,636.00	318,106.44
0825	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.070	6,300.000	-2,660.000	5,680.00	62,877.60
0830	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.530	11,225.000	0.000	4,280.50	134,964.17
0835	06186074	000	CONDT (RM) (3")	LF	28.310	5,210.000	0.000	492.00	13,928.52
0840	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.470	71,235.000	0.000	50,550.00	23,758.50
0845	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.700	19,930.000	-3,990.000	15,305.00	10,713.50
0850	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.660	44,045.000	-8,190.000	34,675.00	22,885.50
0855	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	4,400.000	-1,845.000	1,130.00	960.50
0860	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.940	11,660.000	-3,690.000	2,870.00	2,697.80
0865	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	14,170.000	540.000	13,900.00	13,900.00
0870	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.110	30,000.000	1,080.000	29,350.00	32,578.50
0875	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.390	1,370.000	0.000	1,250.00	1,737.50
0880	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.510	970.000	0.000	910.00	1,374.10
0885	06206015	000	ELEC CONDR (NO.2) BARE	LF	1.750	1,405.000	0.000	3,690.00	6,457.50
0890	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	1.930	4,860.000	0.000	9,475.00	18,286.75
0895	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	573.000	58.000	-6.000	50.00	28,650.00
0900	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	737.970	1.000	0.000	1.00	737.97
0905	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	805.660	18.000	0.000	17.00	13,696.23
0915	06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	4,989.430	5.000	0.000	5.00	24,947.16
0920	06286049	000	ELC SRV TY A 240/480 060(NS)SS(T)SP(O)	EA	5,867.400	10.000	0.000	10.00	58,674.00
0925	06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,709.660	1.000	0.000	1.00	4,709.66
0930	06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	4,090.620	4.000	0.000	4.00	16,362.48
0935	06286257	000	ELC SRV TY D 120/240 100(SS)SS(N)SP(O)	EA	4,156.090	4.000	0.000	4.00	16,624.36
0940	06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	280.000	0.000	280.00	8,400.00
0945	06366002	001	ALUMINUM SIGNS (TY G)	SF	29.400	578.000	0.000	578.00	16,993.20
0950	06366003	001	ALUMINUM SIGNS (TY O)	SF	20.260	1,081.000	0.000	1,081.00	21,901.06
0955	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	453.810	26.000	0.000	25.00	11,345.25
0960	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	708.450	13.000	0.000	12.00	8,501.40
0965	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	546.930	33.000	0.000	34.00	18,595.62
0970	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	539.920	2.000	0.000	2.00	1,079.84
0975	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	639.240	8.000	0.000	8.00	5,113.92
0980	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	744.310	2.000	0.000	2.00	1,488.62
0985	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	641.380	4.000	0.000	4.00	2,565.52
0990	06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	803.160	3.000	0.000	3.00	2,409.48
1000	06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	337.980	165.000	0.000	158.00	53,400.84
1005	06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	383.810	16.000	0.000	14.00	5,373.34
1010	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,594.190	9.000	0.000	4.00	10,376.76
1015	06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	197.000	0.000	180.00	13,500.00
1020	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	750.000	4.000	0.000	4.00	3,000.00
1025	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.730	2,834.200	0.000	2,834.20	10,571.57
1030	06476003	000	REMOVE LRSA	EA	663.980	16.000	0.000	18.00	11,951.64
1035	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	28,493.380	1.000	0.000	1.00	28,493.38
1040	06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	9,753.570	8.000	0.000	8.00	78,028.56
1045	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	11,446.420	3.000	0.000	3.00	34,339.26

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1050	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	13,453.570	1.000	0.000	1.00	13,453.57
1055	06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	145.640	30.000	0.000	30.00	4,369.20
1060	06586001	000	INSTL DEL ASSM (D-SW)SZ 1(FLX)GND	EA	42.290	14.000	0.000	7.00	296.03
1065	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.760	160.000	0.000	130.00	2,178.80
1070	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	16.760	45.000	0.000	45.00	754.20
1075	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	16.760	432.000	0.000	432.00	7,240.32
1080	06586036	000	INSTL DEL ASSM (D-DW)SZ 1(FLX)GND	EA	42.950	5.000	0.000	5.00	214.75
1085	06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	49.950	100.000	0.000	80.00	3,996.00
1090	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.950	20.000	0.000	20.00	379.00
1095	06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	18.950	17.000	0.000	25.00	473.75
1100	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.450	12,538.000	0.000	14,380.00	6,471.00
1105	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.400	52,794.000	0.000	31,167.00	12,466.80
1110	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.450	55,624.000	0.000	50,918.00	22,913.10
1115	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.790	41,499.000	0.000	65,146.50	51,465.74
1120	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	390,603.000	0.000	348,937.00	261,702.75
1125	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	589.000	0.000	19,850.00	29,775.00
1130	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	92.000	0.000	285.00	1,710.00
1145	06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	0.790	2,748.000	0.000	6,052.00	4,781.08
1150	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	380,357.000	0.000	344,894.00	258,670.50
1155	06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.500	2,381.000	0.000	348.00	522.00
1160	06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.400	1,296.000	0.000	1,147.00	1,605.80
1165	06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.600	875.000	0.000	770.00	1,232.00
1170	06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.250	17,571.000	0.000	16,399.00	20,498.75
1175	06666131	007	REFL PAV MRK TY I (Y)6"(DOT)(090MIL)	LF	1.500	39.000	0.000	42.00	63.00
1180	06666137	007	REFL PAV MRK TY I (Y)8"(SLD)(090MIL)	LF	1.250	706.000	0.000	706.00	882.50
1185	06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	3.500	260.000	0.000	260.00	910.00
1190	06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.750	36,507.000	0.000	53,000.00	39,750.00
1195	06666224	007	PAVEMENT SEALER 4"	LF	0.100	4,548.000	0.000	16,011.00	1,601.10
1200	06666225	007	PAVEMENT SEALER 6"	LF	0.150	287,758.000	0.000	414,736.00	62,210.40
1205	06666226	007	PAVEMENT SEALER 8"	LF	20.000	15,342.000	0.000	16,249.00	324,980.00
1210	06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	0.750	74,604.000	0.000	70,168.00	52,626.00
1220	06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.400	10,042.000	0.000	27,998.00	11,199.20
1225	06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.600	59,025.000	0.000	56,910.00	34,146.00
1230	06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.550	85,898.000	0.000	85,898.00	47,243.90
1235	06666311	007	RE PM W/RET REQ TY I (Y)4"(BRK)(090MIL)	LF	0.750	942.000	0.000	580.00	435.00
1240	06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.400	90,512.000	0.000	26,383.00	10,553.20
1245	06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.550	121,078.000	0.000	156,853.00	86,269.15
1250	06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.000	470.000	0.000	60.00	600.00
1255	06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.000	362.000	0.000	226.00	4,068.00
1260	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	185.000	14.000	0.000	16.00	2,960.00
1265	06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	185.000	4.000	0.000	10.00	1,850.00
1270	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	130.000	4.000	0.000	4.00	520.00
1275	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	16.000	0.000	20.00	5,000.00
1280	06726007	000	REFL PAV MRKR TY I-C	EA	4.000	55.000	0.000	55.00	220.00
1285	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	428.000	0.000	248.00	992.00
1290	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	3,645.000	0.000	3,645.00	14,580.00
1295	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	168,298.000	0.000	49,868.00	14,960.40
1300	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.380	2,400.000	0.000	1,013.00	384.94

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1305	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	1,545.000	0.000	180.00	108.00
1320	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.000	5.000	0.000	3.00	105.00
1330	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.020	4,548.000	0.000	16,011.00	320.22
1335	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.030	277,485.000	0.000	414,736.00	12,442.08
1340	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	15,342.000	0.000	16,249.00	649.96
1345	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	3.000	0.000	4.00	12.00
1350	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	7,837.030	1.000	0.000	1.00	7,837.04
1355	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	238.900	12.000	0.000	12.00	2,866.80
1360	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	255.570	4.000	0.000	4.00	1,022.28
1365	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	242.470	12.000	0.000	12.00	2,909.64
1370	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	246.050	4.000	0.000	4.00	984.20
1375	06826005	000	VEH SIG SEC (12")LED(RED)	EA	238.900	12.000	0.000	12.00	2,866.80
1380	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	246.050	2.000	0.000	2.00	492.10
1385	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	425.130	12.000	0.000	12.00	5,101.56
1390	06826023	000	BACK PLATE (12")(3 SEC)	EA	97.750	12.000	0.000	12.00	1,173.00
1395	06826025	000	BACK PLATE (12")(5 SEC)	EA	132.170	2.000	0.000	2.00	264.34
1400	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.550	4,500.000	0.000	4,500.00	6,975.00
1405	06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.930	3,095.000	0.000	3,095.00	5,973.35
1410	06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.890	4,470.000	0.000	4,470.00	3,978.30
1420	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	7,386.320	1.000	0.000	1.00	7,386.32
1425	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	7,743.460	1.000	0.000	1.00	7,743.46
1430	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,779.180	2.000	0.000	2.00	19,558.36
1435	06866121	000	INS TRF SIG PL AM(S)2 ARM(36-32')	EA	12,035.650	1.000	0.000	1.00	12,035.65
1440	06876001	000	PED POLE ASSEMBLY	EA	1,975.980	8.000	0.000	8.00	15,807.84
1445	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	780.200	12.000	0.000	12.00	9,362.40
1450	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,030.200	1.000	0.000	1.00	1,030.20
1470	07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	215.000	10.000	0.000	1.00	215.00
1490	07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	3,035.000	30.000	0.000	1.00	3,035.00
1505	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	483.980	750.000	0.000	750.00	362,985.01
1510	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	21,650.000	8.000	0.000	8.00	173,200.00
1515	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.910	25,625.000	0.000	24,000.00	45,840.00
1520	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.100	37,485.000	0.000	43,316.00	90,963.60
1525	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,117.270	13.000	0.000	13.00	14,524.52
1530	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	147.630	72.000	0.000	72.00	10,629.36
1535	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	3,362.080	6.000	0.000	5.00	16,810.40
1540	60076094	000	FIBER OPTIC FUSION SPLICE	EA	17.300	396.000	0.000	396.00	6,850.80
1545	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	10,611.210	3.000	0.000	3.00	31,833.64
1550	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,275.020	6.000	0.000	6.00	43,650.12
1555	60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	8.860	63,090.000	0.000	41,077.00	363,942.22
1560	60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	28.020	4,020.000	0.000	1,824.00	51,108.48
1565	60166013	000	ITS MULTI-DUCT CND (RMC)	LF	32.770	2,610.000	0.000	1,387.00	45,451.99
1580	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	5,351.780	1.000	0.000	1.00	5,351.78
1585	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,050.390	1.000	0.000	1.00	6,050.39
1590	60646047	000	ITS POLE (55 FT)(110 MPH)	EA	11,063.410	6.000	0.000	6.00	66,380.46
1595	60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	6,007.220	6.000	0.000	6.00	36,043.32
1605	61856002	002	TMA (STATIONARY)	DAY	200.000	400.000	0.000	400.00	80,000.00
1610	61856005	002	TMA (MOBILE OPERATION)	DAY	1,200.000	200.000	0.000	43.00	51,600.00
1615	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,865.680	97.000	0.000	77.00	220,657.36

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1620	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	6,550.330	6.000	0.000	6.00	39,301.98
1625	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	6,840.080	2.000	0.000	2.00	13,680.16
1640	63076001	000	EMP SPEED MONITOR (1 SYS)	DAY	18.250	4,460.000	0.000	4,696.00	85,702.00
1645	63096001	000	TEMP CON EQUIP ALERT (1 SYS)	DAY	23.050	3,345.000	0.000	228.00	5,255.40
1650	63166001	000	TEMPORARY QUEUE DETECTION SYSTEM	DAY	146.500	2,230.000	0.000	2,384.00	349,256.00
1655	63486003	000	TEMP INCIDENT DETECT & SURVEIL SYS	DAY	50.050	4,460.000	0.000	4,640.00	232,232.00
1660	07306107	003	FULL - WIDTH MOWING	CYC	3,000.000	10.000	0.000	1.00	3,000.00
1665	07346002	000	LITTER REMOVAL	CYC	3,000.000	42.000	0.000	2.00	6,000.00
1670	07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,500.000	42.000	0.000	16.00	24,000.00
1675	07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,500.000	42.000	0.000	19.00	47,500.00
1680	03056030	000	SALV. HAUL & STKPL RCL ASH PV (12")	SY	5.920	83,045.000	0.000	55,081.46	326,082.24
4236	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	47,508.22	47,508.22
4237	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	410,794.67	410,794.67
4242	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	451,000.000	0.000	-60,698.00	-60,698.00
4246	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	300,000.000	0.000	408,433.37	408,433.37
4264	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	29.750	0.000	2,784.000	2,784.00	82,824.00

Recycled Asphalt Pavement for Pavement Repairs

Category Subtotal \$117,214,241.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1760	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	18,770.000	0.000	18,770.00	150,160.00
1765	04006005	000	CEM STABIL BKFL	CY	40.000	313.000	0.000	313.00	12,520.00
1770	04036001	000	TEMPORARY SPL SHORING	SF	2.500	8,256.000	0.000	1,603.00	4,007.50
1780	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	2,044.000	0.000	2,044.00	374,052.00
1785	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	7,546.000	0.000	7,546.00	1,939,322.00
1790	04206013	000	CL C CONC (ABUT)	CY	1,000.000	119.800	0.000	119.80	119,800.00
1795	04206029	000	CL C CONC (CAP)	CY	1,000.000	409.500	0.000	409.50	409,500.00
1800	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	352.000	0.000	352.00	352,000.00
1805	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	10.000	95,758.000	0.000	95,758.00	957,580.00
1810	04226023	000	SHEAR KEY	CY	200.000	1,025.800	0.000	1,025.80	205,160.00
1815	04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	190.000	8,316.000	0.000	8,316.00	1,580,040.00
1820	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	190.000	12,096.000	0.000	12,096.00	2,298,240.00
1825	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	874.000	0.000	837.88	128,614.58
1830	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	1,564.000	0.000	1,564.00	71,944.00
1835	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	506.000	0.000	506.00	68,310.00
1840	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	70.000	760.000	0.000	760.00	53,200.00
1845	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	2.000	0.000	1.00	7,656.25

Category Subtotal \$8,732,106.33

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1925	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	17,260.000	0.000	17,260.00	138,080.00
1930	04006005	000	CEM STABIL BKFL	CY	40.000	122.000	0.000	89.11	3,564.48

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1940	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	496.000	0.000	496.00	90,768.00
1945	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	1,960.000	0.000	1,960.00	503,720.00
1950	04206013	000	CL C CONC (ABUT)	CY	1,000.000	51.200	-3.200	48.00	48,000.00
1955	04206029	000	CL C CONC (CAP)	CY	1,000.000	137.200	0.000	137.20	137,200.00
1960	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	111.600	0.000	111.60	111,600.00
1965	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	10.000	30,717.000	0.000	30,717.00	307,170.00
1967	04226015		APPROACH SLAB	CY	515.700	0.000	75.700	75.70	39,038.49
			Added in CO4						
1970	04226023	000	SHEAR KEY	CY	200.000	318.400	0.000	318.40	63,680.00
1975	04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	190.000	3,780.000	0.000	3,780.00	718,200.00
1980	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	190.000	3,024.000	0.000	3,024.00	574,560.00
1985	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	494.000	0.000	542.15	83,220.64
1990	04506023	000	RAIL (TY SSTR)	LF	44.000	782.000	0.000	782.00	34,408.00
1995	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	782.000	0.000	782.00	35,972.00
2000	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	162.000	0.000	162.00	21,870.00
2005	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25

Category Subtotal \$2,918,707.86

CATEGORY 004 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2085	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	15,050.000	0.000	15,050.00	120,400.00
2090	04006005	000	CEM STABIL BKFL	CY	40.000	122.000	0.000	122.00	4,880.00
2100	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	536.000	0.000	536.00	98,088.00
2105	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	2,168.000	0.000	2,168.00	557,176.00
2110	04206013	000	CL C CONC (ABUT)	CY	1,000.000	51.200	-3.200	48.00	48,000.00
2115	04206029	000	CL C CONC (CAP)	CY	1,000.000	137.200	0.000	137.20	137,200.00
2120	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	111.700	0.000	111.70	111,700.00
2125	04226005	000	REINF CONC SLAB (BOX BEAM)	SF	10.000	30,717.000	0.000	30,717.00	307,170.00
2127	04226015		APPROACH SLAB	CY	515.700	0.000	75.700	75.70	39,038.49
			Added in CO4						
2130	04226023	000	SHEAR KEY	CY	200.000	318.400	0.000	318.40	63,680.00
2135	04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	190.000	3,780.000	0.000	3,780.00	718,200.00
2140	04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	190.000	3,024.000	0.000	3,024.00	574,560.00
2145	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	544.000	0.000	431.97	66,307.40
2150	04506023	000	RAIL (TY SSTR)	LF	44.000	782.000	0.000	782.00	34,408.00
2155	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	782.000	0.000	782.00	35,972.00
2160	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	162.000	0.000	162.00	21,870.00
2165	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25
2326	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.000	49,568.000	49,568.00	49,568.00

Lead Remediation for Beckendorff Bridge

Category Subtotal \$2,995,874.14

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2245	04006005	000	CEM STABIL BKFL	CY	40.000	277.000	0.000	277.00	11,080.00
2250	04036001	000	TEMPORARY SPL SHORING	SF	2.500	346.000	0.000	315.00	787.50
2260	04166001	000	DRILL SHAFT (18 IN)	LF	60.000	148.000	0.000	148.00	8,880.00
2265	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	658.000	0.000	658.00	120,414.00
2270	04166011	000	DRILL SHAFT (78 IN)	LF	924.000	522.000	0.000	522.00	482,328.00
2275	04206013	000	CL C CONC (ABUT)	CY	1,000.000	96.900	-6.600	90.30	90,300.00
2280	04206074	000	CL C CONC (MISC)	CY	500.000	83.700	0.000	95.74	47,870.00
2285	04206078	000	CL F CONC (BENT)	CY	1,000.000	165.000	0.000	165.00	165,000.00
2290	04206090	000	CL F CONC (COLUMN)	CY	1,000.000	116.100	0.000	116.10	116,100.00
2295	04226001	000	REINF CONC SLAB	SF	15.000	24,360.000	0.000	24,360.00	365,400.00
2297	04226015		APPROACH SLAB	CY	515.700	0.000	208.800	208.80	107,678.16
Added in CO4									
2300	04256038	000	PRESTR CONC GIRDER (TX46)	LF	138.000	2,925.640	0.000	2,925.64	403,738.32
2305	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	432.000	298.000	0.000	307.07	132,655.11
2310	04506023	000	RAIL (TY SSTR)	LF	44.000	720.000	0.000	720.00	31,680.00
2315	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	180.000	0.000	180.00	8,280.00
2320	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	214.000	0.000	214.00	28,890.00
2325	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	3.000	0.000	3.00	22,968.75

Category Subtotal \$2,144,049.84

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2405	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	5,086.000	0.000	5,086.00	40,688.00
2410	04006005	000	CEM STABIL BKFL	CY	40.000	631.000	0.000	517.50	20,700.00
2425	04166001	000	DRILL SHAFT (18 IN)	LF	60.000	232.000	0.000	232.00	13,920.00
2430	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	1,904.000	0.000	1,904.00	348,432.00
2435	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	2,002.000	0.000	2,002.00	514,514.00
2440	04206013	000	CL C CONC (ABUT)	CY	1,000.000	185.300	0.000	165.41	165,410.00
2445	04206029	000	CL C CONC (CAP)	CY	1,000.000	129.200	0.000	129.20	129,200.00
2450	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	68.900	0.000	68.90	68,900.00
2455	04226001	000	REINF CONC SLAB	SF	15.000	37,800.000	0.000	37,800.00	567,000.00
2460	04256039	000	PRESTR CONC GIRDER (TX54)	LF	138.000	4,774.750	0.000	4,774.75	658,915.50
2465	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	153.500	835.000	0.000	867.63	133,180.90
2470	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	660.000	0.000	660.00	30,360.00
2475	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	291.000	0.000	291.00	39,285.00
2480	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	300.000	0.000	300.00	15,000.00
2485	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25

Category Subtotal \$2,753,161.65

CATEGORY 007 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2565	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	4,418.000	0.000	4,418.00	35,344.00
2570	04006005	000	CEM STABIL BKFL	CY	40.000	203.000	0.000	203.00	8,120.00
2580	04166001	000	DRILL SHAFT (18 IN)	LF	60.000	208.000	0.000	208.00	12,480.00

CATEGORY 007 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2585	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	620.000	0.000	620.00	113,460.00
2590	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	522.000	0.000	522.00	134,154.00
2595	04206013	000	CL C CONC (ABUT)	CY	1,000.000	68.600	-1.000	67.60	67,600.00
2600	04206029	000	CL C CONC (CAP)	CY	1,000.000	42.800	0.000	42.80	42,800.00
2605	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	16.800	0.000	16.80	16,800.00
2610	04226001	000	REINF CONC SLAB	SF	15.000	12,000.000	0.000	12,000.00	180,000.00
2612	04226015		APPROACH SLAB	CY	515.700	0.000	108.200	108.20	55,798.74
			Added in CO4						
2615	04256039	000	PRESTR CONC GIRDER (TX54)	LF	138.000	1,491.930	0.000	1,491.93	205,886.34
2620	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	153.500	533.000	0.000	392.12	60,189.66
2625	04506023	000	RAIL (TY SSTR)	LF	44.000	330.000	0.000	330.00	14,520.00
2630	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	330.000	0.000	330.00	15,180.00
2635	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	91.000	0.000	91.00	12,285.00
2640	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25

Category Subtotal \$982,273.99

CATEGORY 008 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2720	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	7,300.000	0.000	7,300.00	58,400.00
2725	04006005	000	CEM STABIL BKFL	CY	40.000	203.000	0.000	203.00	8,120.00
2735	04166001	000	DRILL SHAFT (18 IN)	LF	60.000	208.000	0.000	208.00	12,480.00
2740	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	620.000	0.000	620.00	113,460.00
2745	04166005	000	DRILL SHAFT (42 IN)	LF	257.000	522.000	0.000	522.00	134,154.00
2750	04206013	000	CL C CONC (ABUT)	CY	1,000.000	67.600	0.000	67.60	67,600.00
2755	04206029	000	CL C CONC (CAP)	CY	1,000.000	42.200	0.000	42.20	42,200.00
2760	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	19.200	0.000	19.20	19,200.00
2765	04226001	000	REINF CONC SLAB	SF	15.000	12,000.000	0.000	12,000.00	180,000.00
2767	04226015		APPROACH SLAB	CY	515.700	0.000	108.200	108.20	55,798.74
			Added in CO4						
2770	04256039	000	PRESTR CONC GIRDER (TX54)	LF	138.000	1,491.930	0.000	1,491.93	205,886.34
2775	04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	153.500	515.000	0.000	597.48	91,712.73
2780	04506023	000	RAIL (TY SSTR)	LF	44.000	330.000	0.000	330.00	14,520.00
2785	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	330.000	0.000	330.00	15,180.00
2790	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	91.000	0.000	91.00	12,285.00
2795	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25

Category Subtotal \$1,038,653.06

CATEGORY 009 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2875	04006004	000	STRUCT EXCAV (BRIDGE)	CY	100.000	292.000	0.000	292.00	29,200.00
2880	04006005	000	CEM STABIL BKFL	CY	40.000	136.000	0.000	136.00	5,440.00
2885	04036001	000	TEMPORARY SPL SHORING	SF	2.500	2,100.000	0.000	256.00	640.00
2895	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	2,738.000	0.000	2,738.00	501,054.00
2900	04206013	000	CL C CONC (ABUT)	CY	1,000.000	71.000	-4.400	66.60	66,600.00

CATEGORY 009 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2905	04206043	000	CL C CONC (FOOTING)	CY	1,000.000	150.000	0.000	150.00	150,000.00
2910	04206074	000	CL C CONC (MISC)	CY	500.000	62.100	0.000	71.08	35,540.00
2915	04206075	000	CL E CONC (SEAL)	CY	500.000	16.800	0.000	16.80	8,400.00
2920	04206082	000	CL F CONC (CAP)	CY	1,000.000	129.900	0.000	129.90	129,900.00
2925	04206090	000	CL F CONC (COLUMN)	CY	1,000.000	115.400	0.000	115.40	115,400.00
2930	04226001	000	REINF CONC SLAB	SF	15.000	20,532.000	0.000	20,532.00	307,980.00
2932	04226015		APPROACH SLAB	CY	515.700	0.000	112.000	133.84	69,021.29
			Added in CO4						
2935	04256037	000	PRESTR CONC GIRDER (TX40)	LF	138.000	2,464.530	0.000	2,464.53	340,105.14
2940	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	432.000	190.000	0.000	250.72	108,310.18
2945	04506023	000	RAIL (TY SSTR)	LF	44.000	628.000	0.000	628.00	27,632.00
2950	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	120.000	0.000	120.00	5,520.00
2955	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	116.000	0.000	116.00	15,660.00
2960	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25

Category Subtotal \$1,924,058.86

CATEGORY 010 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3040	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	3,423.000	0.000	3,423.00	27,384.00
3045	04006005	000	CEM STABIL BKFL	CY	40.000	339.000	0.000	339.00	13,560.00
3060	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	2,904.000	0.000	2,910.00	532,530.00
3065	04206013	000	CL C CONC (ABUT)	CY	1,000.000	137.600	0.000	137.60	137,600.00
3070	04206029	000	CL C CONC (CAP)	CY	1,000.000	125.400	0.000	125.40	125,400.00
3075	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	80.800	0.000	80.80	80,800.00
3080	04226001	000	REINF CONC SLAB	SF	15.000	29,612.000	0.000	29,612.00	444,180.00
3085	04256036	000	PRESTR CONC GIRDER (TX34)	LF	138.000	3,268.160	0.000	3,268.16	451,006.08
3090	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	661.000	0.000	629.07	96,561.94
3095	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	514.000	0.000	514.00	23,644.00
3100	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	278.000	0.000	278.00	37,530.00
3105	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	235.000	0.000	235.00	11,750.00
3110	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	1.000	0.000	1.00	7,656.25

Category Subtotal \$1,989,602.27

CATEGORY 011 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3190	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	1,568.000	0.000	1,568.00	12,544.00
3195	04006005	000	CEM STABIL BKFL	CY	40.000	101.000	0.000	101.00	4,040.00
3200	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	858.000	0.000	858.00	157,014.00
3205	04206013	000	CL C CONC (ABUT)	CY	1,000.000	56.200	-3.400	52.80	52,800.00
3210	04206029	000	CL C CONC (CAP)	CY	1,000.000	42.200	0.000	42.20	42,200.00
3215	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	20.400	0.000	20.40	20,400.00
3220	04226001	000	REINF CONC SLAB	SF	15.000	9,400.000	0.000	9,400.00	141,000.00
3222	04226015		APPROACH SLAB	CY	515.700	0.000	88.400	99.84	51,487.49

Added in CO4

CATEGORY 011 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3225	04256036	000	PRESTR CONC GIRDER (TX34)	LF	138.000	1,167.200	0.000	1,167.20	161,073.60
3230	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	405.000	0.000	419.59	64,407.68
3235	04506023	000	RAIL (TY SSTR)	LF	44.000	257.000	0.000	257.00	11,308.00
3240	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	257.000	0.000	257.00	11,822.00
3245	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	87.000	0.000	87.00	11,745.00
Category Subtotal									\$741,841.77

CATEGORY 012 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3325	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	2,881.000	0.000	2,881.00	23,048.00
3330	04006005	000	CEM STABIL BKFL	CY	40.000	101.000	0.000	101.00	4,040.00
3335	04166004	000	DRILL SHAFT (36 IN)	LF	183.000	876.000	0.000	876.00	160,308.00
3340	04206013	000	CL C CONC (ABUT)	CY	1,000.000	56.200	-3.400	52.80	52,800.00
3345	04206029	000	CL C CONC (CAP)	CY	1,000.000	42.200	0.000	42.20	42,200.00
3350	04206037	000	CL C CONC (COLUMN)	CY	1,000.000	23.600	0.000	23.60	23,600.00
3355	04226001	000	REINF CONC SLAB	SF	15.000	9,400.000	0.000	9,400.00	141,000.00
3357	04226015		APPROACH SLAB	CY	515.700	0.000	88.400	99.84	51,487.49
			Added in CO4						
3360	04256036	000	PRESTR CONC GIRDER (TX34)	LF	138.000	1,167.200	0.000	1,167.20	161,073.60
3365	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	432.000	30.000	0.000	43.94	18,980.35
3370	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	324.000	0.000	289.80	44,484.31
3375	04506023	000	RAIL (TY SSTR)	LF	44.000	257.000	0.000	257.00	11,308.00
3380	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	257.000	0.000	257.00	11,822.00
3385	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	87.000	0.000	87.00	11,745.00
Category Subtotal									\$757,896.75

CATEGORY 013 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3465	04006005	000	CEM STABIL BKFL	CY	40.000	778.000	0.000	778.00	31,120.00
3475	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	158.000	47.000	0.000	34.38	5,431.25
3480	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	239.000	20.000	0.000	20.00	4,780.00
3485	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	466.000	1,605.000	0.000	1,605.00	747,930.00
3490	04646005	001	RC PIPE (CL III)(24 IN)	LF	64.000	20.000	0.000	20.00	1,280.00
3495	04646007	001	RC PIPE (CL III)(30 IN)	LF	88.000	20.000	0.000	20.00	1,760.00
3500	04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	10,000.000	1.000	0.000	1.00	10,000.00
3505	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	20,000.000	2.000	8.000	10.00	200,000.00
3510	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,400.000	1.000	0.000	1.00	1,400.00
3515	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	1.000	0.000	1.00	1,500.00
Category Subtotal									\$1,005,201.25

CATEGORY 014 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 014 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3595	04006005	000	CEM STABIL BKFL	CY	40.000	805.000	0.000	805.00	32,200.00
3605	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	158.000	134.000	0.000	134.00	21,172.00
3610	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	466.000	1,740.000	0.000	1,740.00	810,840.00
3615	04646007	001	RC PIPE (CL III)(30 IN)	LF	88.000	20.000	0.000	20.00	1,760.00
3620	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	20,000.000	2.000	10.000	12.00	240,000.00
3625	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	1.000	0.000	1.00	1,500.00

Category Subtotal \$1,107,472.00

CATEGORY 015 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3705	04006005	000	CEM STABIL BKFL	CY	40.000	670.000	0.000	670.00	26,800.00
3715	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	158.000	75.000	0.000	68.75	10,862.50
3720	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	466.000	1,423.000	0.000	1,423.00	663,118.00
3725	04646005	001	RC PIPE (CL III)(24 IN)	LF	64.000	40.000	0.000	20.00	1,280.00
3730	04646007	001	RC PIPE (CL III)(30 IN)	LF	88.000	40.000	0.000	40.00	3,520.00
3735	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	20,000.000	2.000	8.000	10.00	200,000.00
3740	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,400.000	2.000	0.000	1.00	1,400.00
3745	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	2.000	0.000	2.00	3,000.00

Category Subtotal \$909,980.50

CATEGORY 016 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3825	04006005	000	CEM STABIL BKFL	CY	40.000	697.000	0.000	759.86	30,394.40
3835	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	158.000	50.000	0.000	50.00	7,900.00
3840	04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	548.000	1,506.000	0.000	1,506.00	825,288.00
3845	04646007	001	RC PIPE (CL III)(30 IN)	LF	88.000	80.000	0.000	80.00	7,040.00
3850	04676254	000	SET (TY I)(S= 7 FT)(HW= 6 FT)(4:1) (C)	EA	20,000.000	2.000	8.000	10.00	200,000.00
3855	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	4.000	0.000	4.00	6,000.00

Category Subtotal \$1,076,622.40

CATEGORY 017 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4249	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	142,600.000	0.000	46,548.80	46,548.80
4251	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	301,800.000	0.000	98,362.73	98,362.73

Category Subtotal \$144,911.53

PROJECT NH 1902(082) CONTROL 027102063

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4180	04796004	000	ADJUSTING MANHOLES (SANITARY)	EA	2,000.000	1.000	0.000	1.00	2,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4185	70496014	000	WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	125.000	8,360.000	-293.000	8,067.00	1,008,375.00
4190	70496046	000	CASING STEEL (20IN)	LF	180.000	499.000	-409.000	90.00	16,200.00
4192	96086002		UNIQUE CHANGE ORDER ITEM 2 Added by Change Order #5 (LF replaced DOL)	DOL	45.000	0.000	90.000	90.00	4,050.00
4195	70496053	000	SPLIT STEEL CASING (20IN)	LF	180.000	550.000	0.000	155.00	27,900.00
4200	70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,000.000	9.000	0.000	9.00	45,000.00
4205	70496114	000	REMOVING FIRE HYDRANT	EA	500.000	4.000	0.000	5.00	2,500.00
4210	70496116	000	REMOVING AND RELOCATING METER AND BOX	EA	350.000	3.000	0.000	3.00	1,050.00
4215	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,200.000	2.000	2.000	4.00	4,800.00
4220	70496142	000	WET CONNECTION (12IN)	EA	1,400.000	2.000	2.000	4.00	5,600.00
4225	70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	500.000	499.000	-409.000	90.00	45,000.00
4227	96086003		UNIQUE CHANGE ORDER ITEM 3 Added by Change Order #5 (LF replaced by DOL)	DOL	125.000	0.000	90.000	90.00	11,250.00
4230	70496162	000	GATE VALVE (12 IN)	EA	2,600.000	4.000	0.000	2.00	5,200.00
4231	70496174		ABAN/REM/DIS EXIST LINE (ALL TY/SIZ)	LF	8.760	0.000	6,995.000	6,995.00	61,276.20
4235	72166001	000	12" INSERTION VALVE	EA	10,000.000	2.000	2.000	4.00	40,000.00

Category Subtotal \$1,280,201.20

PROJECT NH 2020(115) CONTROL 027102049

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0104	01626002		BLOCK SODDING Bermuda	SY	6.200	0.000	0.000	0.000	0.00
0130	02476137	003	FL BS (RDWY DEL) (TY E GR 1-2)	TON	29.000	14,346.000	-14,346.000	0.000	0.00
0135	02606006	000	LIME TRT (EXST MATL) (6")	SY	2.250	254,824.000	0.000	0.000	0.00
0140	02606016	000	LIME (HYD, COM, OR QK(SLURRY))	TON	165.000	3,008.000	0.000	0.000	0.00
0141	02656006		FLY ASH (CLASS CS) CO12	TON	115.010	0.000	0.000	0.000	0.00
0150	02756004	000	CEMENT TREAT (MX EXST MTL & NW BS) (6")	SY	2.000	146,471.000	-146,471.000	0.000	0.00
0165	02766308	000	CEMTRT(PLNT MX)(CL N)(TY E)(GR1-2)(12")	SY	21.000	248,957.000	-248,223.000	0.000	0.00
0180	03106009	000	PRIME COAT (MC-30)	GAL	4.640	101,924.000	-101,924.000	0.000	0.00
0221	03606044		CONC PVMT (CONT REINF)(FAST TRK)(12") CO14: Fast Track Paving Intersections	SY	75.000	0.000	0.000	0.000	0.00
0275	04036001	000	TEMPORARY SPL SHORING	SF	2.500	25,565.000	0.000	0.000	0.00
0316	04206071		CL C CONC (COLLAR) Added by Change Order #1	EA	3,579.190	0.000	7.000	0.000	0.00
0330	04236003	000	RETAINING WALL (TEMP WALL)	SF	12.000	8,952.000	0.000	0.000	0.00
0670	05126072	000	PTB (FRN&INSTL)(SGL SLP)(TY 1) OR (STL)	LF	66.000	850.000	0.000	0.000	0.00
0680	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	195.000	510.000	0.000	0.000	0.00
0690	05296024	000	CONC CURB (MOUNTABLE)	LF	11.000	230.000	0.000	0.000	0.00
0705	05316004	000	CURB RAMPS (TY 1)	EA	5,000.000	1.000	0.000	0.000	0.00
0746	05446003		GUARDRAIL END TREATMENT (REMOVE) CO #7	EA	318.020	0.000	0.000	0.000	0.00
0770	05456022	000	CRASH CUSH ATTEN (INSTL)(S)(W)(TL3)	EA	7,500.000	5.000	0.000	0.000	0.00

0790	06106191	000	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	4,104.060	12.000	-12.000	0.000	0.00
0805	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	3,826.260	24.000	-24.000	0.000	0.00
0910	06286002	000	REMOVE ELECTRICAL SERVICES	EA	441.180	1.000	0.000	0.000	0.00
0936	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1.000	0.000	0.000	0.000	0.00
			Relocate Electrical Service Pole No. 1.						
0995	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	722.000	1.000	0.000	0.000	0.00
1011	06446064		IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) CO18	EA	2,907.030	0.000	0.000	0.000	0.00
1135	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	160.000	4.000	0.000	0.000	0.00
1140	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	175.000	4.000	0.000	0.000	0.00
1215	06666299	007	RE PM WRET REQ TY I (W)4*(BRK)(090MIL)	LF	0.750	50.000	0.000	0.000	0.00
1310	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	1.000	415.000	0.000	0.000	0.00
1315	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	12.000	0.000	0.000	0.00
1325	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	50.000	3.000	0.000	0.000	0.00
1415	06856005	000	RELOCT RDSO FLSH BCN AM (SOLAR PWRD)	EA	2,556.950	1.000	0.000	0.000	0.00
1455	07716001	000	REPLACE POSTS (TL-3)	EA	135.000	3,500.000	0.000	0.000	0.00
1460	07716002	000	REPLACE POSTS (TL-4)	EA	146.000	1,000.000	0.000	0.000	0.00
1465	07716003	000	CABLE SPLICE / TURNBUCKLE (TL-3)	EA	200.000	10.000	0.000	0.000	0.00
1475	07716005	000	REPAIR CONCRETE FOUNDATION (TL-3)	EA	500.000	10.000	0.000	0.000	0.00
1480	07716006	000	REPAIR CONCRETE FOUNDATION (TL-4)	EA	500.000	10.000	0.000	0.000	0.00
1485	07716007	000	REPR OR REPLC CABLE BARR TERM SEC(TL-3)	EA	3,020.000	30.000	0.000	0.000	0.00
1495	07716009	000	REPLACE CABLE (TL-3)	LF	6.000	2,000.000	0.000	0.000	0.00
1500	07716010	000	REPLACE CABLE (TL-4)	LF	6.000	2,000.000	0.000	0.000	0.00
1506	41716001		INSTALL BRIDGE IDENTIFICATION NUMBERS 15 Bridge Class Structures. Paid per structure.	EA	265.130	0.000	0.000	0.000	0.00
1570	60276003	000	CONDUIT (PREPARE)	LF	1.110	4,325.000	0.000	0.000	0.00
1575	60276008	000	GROUND BOX (PREPARE)	EA	411.070	9.000	0.000	0.000	0.00
1600	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	316.310	4.000	0.000	0.000	0.00
1630	63046001	000	ITS RVSD (DATA COLLECT ONLY) SYS	EA	7,943.430	5.000	0.000	0.000	0.00
1635	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	244.120	1.000	0.000	0.000	0.00
4234	96086001		UNIQUE CHANGE ORDER ITEM 1 Restocking Cost for Waterline and Steel Casing	DOL	1.000	0.000	0.000	0.000	0.00
4238	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
4239	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	451,000.000	0.000	0.000	0.00
4241	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	451,000.000	0.000	0.000	0.00
4243	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	219,000.000	0.000	0.000	0.00
4244	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	219,000.000	0.000	0.000	0.00
4247	96092002		DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
4248	96106001		ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
4265	96086006		UNIQUE CHANGE ORDER ITEM 6 Gasline Adjustment - FM 3538	DOL	1.000	0.000	0.000	0.000	0.00
4266	08006001		NO. OF WORKING DAYS Substantial Completion Daily Road User Cost	\$/D	39,000.000	0.000	0.000	0.000	0.00
4269	96086011		UNIQUE CHANGE ORDER ITEM 11 Install additional circuits for city of Sealy Lights	DOL	1.000	0.000	0.000	0.000	0.00
801	96086010		UNIQUE CHANGE ORDER ITEM 10 SSCB Illumination Junction Boxes	DOL	29,779.110	0.000	0.000	0.000	0.00
936	96086008		UNIQUE CHANGE ORDER ITEM 8 ELEC SRV SAFETY DISCONNECT SWITCHES	DOL	26,666.990	0.000	0.000	0.000	0.00

CATEGORY 002 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1775	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	2.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 003 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1935	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2095	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2255	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	3.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 006 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2415	04036001	000	TEMPORARY SPL SHORING	SF	2.500	2,672.000	0.000	0.000	0.00
2420	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 007 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2575	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 008 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2730	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00

2796	08006001		NO. OF WORKING DAYS	\$/D	2,000.000	0.000	0.000	0.000	0.00
			Max Credit for Milestone						

Category Subtotal 0.00

CATEGORY 009 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2874	96086009		UNIQUE CHANGE ORDER ITEM 9 Additional HB Farmer Mobilization	DOL	17,142.000	0.000	0.000	0.000	0.00
2890	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 010 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3050	04036001	000	TEMPORARY SPL SHORING	SF	2.500	1,680.000	0.000	0.000	0.00
3055	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	7,531.250	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 012 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3386	08006001		NO. OF WORKING DAYS	\$/D	2,000.000	0.000	0.000	0.000	0.00
			Max Credit for Milestone						

Category Subtotal 0.00

CATEGORY 013 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3470	04036001	000	TEMPORARY SPL SHORING	SF	2.500	792.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 014 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3600	04036001	000	TEMPORARY SPL SHORING	SF	2.500	2,532.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 015 DESCRIPTION BRIDGE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3710	04036001	000	TEMPORARY SPL SHORING	SF	2.500	2,005.000	0.000	0.000	0.00

CATEGORY 016			DESCRIPTION	BRIDGE	Category Subtotal				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3830	04036001	000	TEMPORARY SPL SHORING	SF	2.500	4,094.000	0.000	0.000	0.00
									0.00
CATEGORY 017			DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4252	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1.000	0.000	0.000	0.00
4253	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1.000	0.000	0.000	0.00
4254	96046003		CONTRACTOR FORCE ACCOUNT 3	DOL	1.000	1.000	0.000	0.000	0.00
4256	96046004		CONTRACTOR FORCE ACCOUNT 4	DOL	1.000	1.000	0.000	0.000	0.00
4257	96046005		CONTRACTOR FORCE ACCOUNT 5	DOL	1.000	1.000	0.000	0.000	0.00
4258	96046006		CONTRACTOR FORCE ACCOUNT 6	DOL	1.000	1.000	0.000	0.000	0.00
4259	96046007		CONTRACTOR FORCE ACCOUNT 7	DOL	1.000	1.000	0.000	0.000	0.00
4261	96046008		CONTRACTOR FORCE ACCOUNT 8	DOL	1.000	1.000	0.000	0.000	0.00
4262	96046009		CONTRACTOR FORCE ACCOUNT 9	DOL	1.000	1.000	0.000	0.000	0.00
4263	96046010		CONTRACTOR FORCE ACCOUNT 10	DOL	1.000	1.000	0.000	0.000	0.00
									0.00
CATEGORY 019			DESCRIPTION	CONTRACTOR FORCE ACCOUNT WORK					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4267	96056001		A+B CREDIT OR DAMAGE Added by CO 8 -- Incentive	DOL	39,000.000	0.000	0.000	0.000	0.00
4268	96056001		A+B CREDIT OR DAMAGE Added by CO 8 -- Disincentive	DOL	-39,000.000	0.000	0.000	0.000	0.00
									0.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$149,716,856.40

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001		PREPARING ROW	AC	6,828.440	0.00	16.630	113,556.96
01006002	000	PREPARING ROW	STA	14,000.000	389.70	389.700	5,455,800.00
01046001	000	REMOVING CONC (PAV)	SY	3.950	271,415.00	174,803.241	690,472.81
01046009	000	REMOVING CONC (RIPRAP)	SY	3.260	19,300.00	20,619.210	67,218.63
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	50.000	332.00	1,181.650	59,082.50
01056008	000	REMOVING STAB BASE AND ASPH PAV (6")	SY	2.160	320,650.00	144,335.455	311,764.59
01056020	000	REMOVING STAB BASE & ASPH PAV (12")	SY	3.680	142,333.00	193,863.649	713,418.23
01102003		EXCAVATION (SPECIAL)	CY	6.330	0.00	145,000.000	917,850.00
01106001	000	EXCAVATION (ROADWAY)	CY	2.500	278,480.00	203,818.000	509,545.06
01106002	000	EXCAVATION (CHANNEL)	CY	8.000	75,756.00	75,756.000	606,048.00
01326006	000	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	10.000	354,835.00	445,035.370	4,450,353.70
01506002	000	BLADING	HR	135.000	200.00	74.000	9,990.00
01646035	000	DRILL SEEDING (PERM) (RURAL) (CLAY)	SY	0.140	626,565.00	508,318.574	71,164.59
01646041	000	DRILL SEEDING (TEMP) (WARM)	SY	0.080	152,116.00	143,303.940	11,464.32
01646043	000	DRILL SEEDING (TEMP) (COOL)	SY	0.080	152,116.00	113,770.250	9,101.63
01686001	000	VEGETATIVE WATERING	MG	10.000	5,281.80	10,109.900	101,099.00
01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	0.820	20,524.00	13,933.079	11,425.12
02756001	000	CEMENT	TON	155.000	3,373.00	5,232.239	810,997.05
02756019	000	CEMENT TREAT (SUBGRADE)(6")	SY	2.000	254,824.00	557,656.807	1,115,313.61
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	9.500	652,602.00	633,219.879	6,015,588.89
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	78.340	28,025.00	48,716.184	3,816,425.84
03056030	000	SALV, HAUL & STKPL RCL ASH PV (12")	SY	5.920	83,045.00	55,081.460	326,082.24
03056050	000	SALV,HAUL & STKPL RCL ASPH PV(3"TO 6")	SY	2.010	317,537.00	385,056.533	773,963.63
03106001		PRIME COAT (MULTI OPTION)	GAL	1.950	0.00	155,910.144	304,024.77
03166029	002	ASPH (RC-250)	GAL	4.640	77,427.00	3,750.000	17,400.00
03166202	002	AGGR(TY-E GR-5 SAC-B)	CY	95.860	2,779.00	117.000	11,215.62
03166400	002	ASPH (AC-15P OR AC-10-2TR OR CRS-2P)	GAL	4.640	144,951.00	14,445.000	67,024.80
03166431	002	AGGR (TY-PB GR-4)	CY	92.770	3,284.00	338.400	31,393.37
03416008	003	D-GR HMA TY-B PG64-22	TON	75.250	113,515.00	39,573.580	2,977,911.92
03416041	003	D-GR HMA TY-D SAC-A PG70-22	TON	87.620	69,535.00	9,829.620	861,271.31
03416281	003	TACK COAT	GAL	2.580	156,666.00	3,969.612	10,241.60
03606003		CONC PVMT (CONT REINF - CRCP) (9")	SY	42.700	0.00	346,085.131	14,777,835.09
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	61.000	2,652.00	2,643.554	161,256.80
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	62.500	489,209.00	487,273.930	30,454,620.66
04006004	000	STRUCT EXCAV (BRIDGE)	CY	100.000	292.00	292.000	29,200.00
04006005	000	CEM STABIL BKFL	CY	40.000	8,802.00	8,932.929	357,317.16
04006006	000	CUT & RESTORING PAV	SY	160.000	1,424.00	805.264	128,842.24
04026001	000	TRENCH EXCAVATION PROTECTION	LF	10.000	940.00	340.000	3,400.00
04036001	000	TEMPORARY SPL SHORING	SF	2.500	10,702.00	2,174.000	5,435.00
04166001	000	DRILL SHAFT (18 IN)	LF	60.000	796.00	796.000	47,760.00
04166004	000	DRILL SHAFT (36 IN)	LF	183.000	14,254.00	14,260.000	2,609,580.00
04166005	000	DRILL SHAFT (42 IN)	LF	257.000	14,864.00	14,864.000	3,820,048.00
04166006	000	DRILL SHAFT (48 IN)	LF	300.000	40.00	40.000	12,000.00

04166011	000	DRILL SHAFT (78 IN)	LF	924.000	522.00	522.000	482,328.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	108.000	38.00	38.000	4,104.00
04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	103.000	32.00	42.000	4,326.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	369.000	600.00	604.000	222,876.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	127.000	792.00	668.000	84,836.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	170.000	73.50	73.500	12,495.00
04206013	000	CL C CONC (ABUT)	CY	1,000.000	961.60	916.510	916,510.00
04206029	000	CL C CONC (CAP)	CY	1,000.000	1,107.90	1,107.900	1,107,900.00
04206037	000	CL C CONC (COLUMN)	CY	1,000.000	805.00	805.000	805,000.00
04206043	000	CL C CONC (FOOTING)	CY	1,000.000	150.00	150.000	150,000.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	1,350.000	302.10	302.100	407,835.00
04206074	000	CL C CONC (MISC)	CY	500.000	159.80	170.520	85,260.00
04206075	000	CL E CONC (SEAL)	CY	500.000	16.80	16.800	8,400.00
04206078	000	CL F CONC (BENT)	CY	1,000.000	165.00	165.000	165,000.00
04206082	000	CL F CONC (CAP)	CY	1,000.000	129.90	129.900	129,900.00
04206090	000	CL F CONC (COLUMN)	CY	1,000.000	231.50	231.500	231,500.00
04206134	000	CL C CONC (SIGN FOOTING)	CY	1,350.000	117.60	117.600	158,760.00
04226001	000	REINF CONC SLAB	SF	15.000	155,104.00	155,104.000	2,326,560.00
04226005	000	REINF CONC SLAB (BOX BEAM)	SF	10.000	157,192.00	157,192.000	1,571,920.00
04226015		APPROACH SLAB	CY	515.700	0.00	910.120	469,348.89
04226023	000	SHEAR KEY	CY	200.000	1,662.60	1,662.600	332,520.00
04256005	000	PRESTR CONC BOX BEAM (4B34)	LF	190.000	15,876.00	15,876.000	3,016,440.00
04256006	000	PRESTR CONC BOX BEAM (5B34)	LF	190.000	18,144.00	18,144.000	3,447,360.00
04256036	000	PRESTR CONC GIRDER (TX34)	LF	138.000	5,602.56	5,602.560	773,153.28
04256037	000	PRESTR CONC GIRDER (TX40)	LF	138.000	2,464.53	2,464.530	340,105.14
04256038	000	PRESTR CONC GIRDER (TX46)	LF	138.000	2,925.64	2,925.640	403,738.32
04256039	000	PRESTR CONC GIRDER (TX54)	LF	138.000	7,758.61	7,758.610	1,070,688.18
04326001	000	RIPRAP (CONC)(4 IN)	CY	1,000.000	40.00	80.161	80,161.00
04326002	000	RIPRAP (CONC)(5 IN)	CY	356.000	247.00	871.963	310,418.83
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	432.000	518.00	601.726	259,945.64
04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	250.000	110.00	152.919	38,229.75
04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	153.500	3,302.00	3,150.466	483,596.55
04326032	000	RIPRAP (STONE PROTECTION)(15 IN)	CY	153.500	1,883.00	1,857.220	285,083.29
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	158.000	306.00	287.125	45,365.75
04326044	000	RIPRAP (CONC)(FLUME)	CY	490.000	328.00	297.244	145,649.56
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	503.000	366.00	301.914	151,862.74
04506023	000	RAIL (TY SSTR)	LF	44.000	4,086.00	4,086.000	179,784.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	46.000	8,895.00	8,840.000	406,640.00
04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	135.000	2,085.00	2,085.000	281,475.00
04626001	002	CONC BOX CULV (3 FT X 2 FT)	LF	235.000	248.00	244.000	57,340.00
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	239.000	212.00	212.000	50,668.00
04626004	002	CONC BOX CULV (4 FT X 3 FT)	LF	270.000	833.00	833.000	224,910.00
04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	466.000	5,131.00	5,131.000	2,391,046.00
04626016	002	CONC BOX CULV (7 FT X 5 FT)	LF	548.000	1,506.00	1,506.000	825,288.00
04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	572.000	917.00	917.000	524,524.00
04646003	001	RC PIPE (CL III)(18 IN)	LF	50.000	2,204.00	2,329.000	116,450.00
04646005	001	RC PIPE (CL III)(24 IN)	LF	64.000	1,478.00	1,481.000	94,784.00
04646007	001	RC PIPE (CL III)(30 IN)	LF	88.000	556.00	582.000	51,216.00
04646008	001	RC PIPE (CL III)(36 IN)	LF	143.000	26.00	26.000	3,718.00

04646030	001	RC PIPE (ARCH)(CL III)(DES 1)	LF	129.000	656.00	656.000	84,624.00
04646032	001	RC PIPE (ARCH)(CL III)(DES 3)	LF	140.000	548.00	524.000	73,360.00
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,000.000	1.00	1.000	5,000.00
04656011	001	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	7,500.000	2.00	2.000	15,000.00
04656166	001	INLET (COMPL)(TY AAD)	EA	7,500.000	3.00	5.000	37,500.00
04656167	001	INLET (COMPL)(TY AD)	EA	4,250.000	4.00	4.000	17,000.00
04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,500.000	1.00	1.000	6,500.00
04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	12,000.000	1.00	1.000	12,000.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	18,000.000	2.00	2.000	36,000.00
04676103	000	SET (TY I)(S=3 FT)(HW=2FT)(6:1)(P)	EA	6,000.000	6.00	6.000	36,000.00
04676106	000	SET (TY I)(S=3 FT)(HW=3FT)(4:1)(C)	EA	6,000.000	1.00	1.000	6,000.00
04676110	000	SET (TY I)(S=3 FT)(HW= 3 FT)(6:1)(P)	EA	6,000.000	4.00	4.000	24,000.00
04676134	000	SET (TY I)(S= 4 FT)(HW= 2 FT)(6:1) (P)	EA	10,000.000	2.00	2.000	20,000.00
04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	10,000.000	4.00	4.000	40,000.00
04676141	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (C)	EA	10,000.000	1.00	1.000	10,000.00
04676142	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (P)	EA	10,000.000	1.00	1.000	10,000.00
04676144	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (C)	EA	10,000.000	4.00	6.000	60,000.00
04676243	000	SET (TY I)(S= 7 FT)(HW= 3 FT)(6:1) (P)	EA	20,000.000	4.00	4.000	80,000.00
04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	20,000.000	7.00	33.000	660,000.00
04676254	000	SET (TY I)(S= 7 FT)(HW= 6 FT)(4:1) (C)	EA	20,000.000	2.00	10.000	200,000.00
04676276	000	SET (TY I)(S= 8 FT)(HW= 5 FT)(4:1) (C)	EA	30,000.000	2.00	3.000	90,000.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,200.000	8.00	8.000	9,600.00
04676362	000	SET (TY II) (18 IN) (RCP) (6: 1) (C)	EA	1,200.000	2.00	4.000	4,800.00
04676363	000	SET (TY II) (18 IN) (RCP) (6: 1) (P)	EA	1,200.000	62.00	78.000	93,600.00
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,400.000	25.00	23.000	32,200.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,400.000	37.00	39.000	54,600.00
04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,500.000	23.00	25.000	37,500.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	4,000.000	2.00	2.000	8,000.00
04676516	000	SET (TY II) (DES 1) (RCP) (4: 1) (C)	EA	1,500.000	20.00	20.000	30,000.00
04676518	000	SET (TY II) (DES 1) (RCP) (6: 1) (C)	EA	1,500.000	6.00	6.000	9,000.00
04676542	000	SET (TY II) (DES 3) (RCP) (4: 1) (C)	EA	1,750.000	8.00	8.000	14,000.00
04676545	000	SET (TY II) (DES 3) (RCP) (6: 1) (P)	EA	1,750.000	6.00	6.000	10,500.00
04796004	000	ADJUSTING MANHOLES (SANITARY)	EA	2,000.000	1.00	1.000	2,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	100,000.000	10.00	10.000	1,000,000.00
04966011	000	REMOV STR (BRIDGE 500 - 999 FT LENGTH)	EA	250,000.000	3.00	3.000	750,000.00
04966016	000	REMOV STR (PIPE)	EA	2,925.000	34.00	44.736	130,852.80
04966042	000	REMOV STR (SMALL)	EA	17,000.000	11.00	20.333	345,661.00
05006001	000	MOBILIZATION	LS	14,000,000.000	1.00	0.900	12,600,000.00
05026001	007	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	30,000.000	42.00	42.000	1,260,000.00
05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	50.000	1,635.00	729.500	36,475.00
05066011	004	ROCK FILTER DAMS (REMOVE)	LF	15.000	1,635.00	729.500	10,942.50
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	40.000	2,184.00	2,423.940	96,957.60
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	15.000	2,184.00	1,947.940	29,219.10
05066035	004	SANDBAGS FOR EROSION CONTROL	EA	500.000	3.00	5.000	2,500.00
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	10.000	7,154.00	15,645.000	156,450.00
05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	5.000	7,154.00	15,645.000	78,225.00
05066040	004	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	50.000	31.00	71.000	3,550.00
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	25.000	31.00	71.000	1,775.00
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	55.000	123,390.00	112,980.000	6,213,900.00

05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	100.000	320.00	300.000	30,000.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	100.000	40.00	80.000	8,000.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.000	126,000.00	179,150.000	358,300.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.250	123,390.00	111,840.000	587,160.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	15.000	320.00	300.000	4,500.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	15.000	40.00	80.000	1,200.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	50.000	35,299.00	35,070.450	1,753,522.50
05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	70.000	760.00	760.000	53,200.00
05296005	000	CONC CURB (MONO) (TY II)	LF	4.500	1,398.00	1,313.000	5,908.50
05306004	000	DRIVEWAYS (CONC)	SY	70.000	1,605.00	1,485.196	103,963.72
05306021	000	DRIVEWAYS (ACP) (TYPE 2)	SY	35.000	4,552.00	4,682.510	163,887.85
05316010	000	CURB RAMPS (TY 7)	EA	5,000.000	2.00	2.000	10,000.00
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	20.600	1,975.00	1,875.000	38,625.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,512.000	20.00	20.000	30,240.00
05406020	000	MTL W - BEAM GD FEN (LOW FILL CULVERT)	LF	67.400	25.00	25.000	1,685.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	1.500	6,823.00	6,111.000	9,166.50
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	125.000	42.00	5.000	625.00
05436021	000	REMOVE CABLE BARRIER	LF	5.000	35,505.00	35,097.000	175,485.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	2,845.000	24.00	24.000	68,280.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,750.000	19.00	67.000	117,250.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,000.000	70.00	83.000	83,000.00
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	22,800.000	25.00	25.000	570,000.00
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,500.000	61.00	65.000	487,500.00
05606007	000	MAILBOX INSTALL-S (WC-POST) TY 3	EA	199.500	27.00	24.000	4,788.00
05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	451,000.00	-60,698.000	-60,698.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	292.220	2.00	3.000	876.66
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,814.800	2.00	2.000	3,629.60
06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	3,576.410	59.00	72.000	257,501.52
06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	4,119.710	50.00	53.000	218,344.63
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	5.260	34,630.00	35,835.000	188,492.10
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	6.850	735.00	300.000	2,055.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.290	125,250.00	43,636.000	318,106.44
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.070	6,300.00	5,680.000	62,877.60
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.530	11,225.00	4,280.500	134,964.17
06186074	000	CONDT (RM) (3")	LF	28.310	5,210.00	492.000	13,928.52
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.470	71,235.00	50,550.000	23,758.50
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.700	19,930.00	15,305.000	10,713.50
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.660	44,045.00	34,675.000	22,885.50
06206007	000	ELEC CONDR (NO.8) BARE	LF	0.850	4,400.00	1,130.000	960.50
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.940	11,660.00	2,870.000	2,697.80
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.000	14,170.00	13,900.000	13,900.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.110	30,000.00	29,350.000	32,578.50
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.390	1,370.00	1,250.000	1,737.50
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.510	970.00	910.000	1,374.10
06206015	000	ELEC CONDR (NO.2) BARE	LF	1.750	1,405.00	3,690.000	6,457.50
06206016	000	ELEC CONDR (NO.2) INSULATED	LF	1.930	4,860.00	9,475.000	18,286.75
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	573.000	58.00	50.000	28,650.00
06246008	000	GROUND BOX TY C (162911)W/APRON	EA	737.970	1.00	1.000	737.97
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	805.660	18.00	17.000	13,696.23

06286009	000	ELC SRV TY A 120/240 060(NS)SS(E)SP(O)	EA	4,989.430	5.00	5.000	24,947.16
06286049	000	ELC SRV TY A 240/480 060(NS)SS(T)SP(O)	EA	5,867.400	10.00	10.000	58,674.00
06286145	000	ELC SRV TY D 120/240 060(NS)SS(E)SP(O)	EA	4,709.660	1.00	1.000	4,709.66
06286152	000	ELC SRV TY D 120/240 060(NS)SS(N)SP(O)	EA	4,090.620	4.00	4.000	16,362.48
06286257	000	ELC SRV TY D 120/240 100(SS)SS(N)SP(O)	EA	4,156.090	4.00	4.000	16,624.36
06366001	001	ALUMINUM SIGNS (TY A)	SF	30.000	280.00	280.000	8,400.00
06366002	001	ALUMINUM SIGNS (TY G)	SF	29.400	578.00	578.000	16,993.20
06366003	001	ALUMINUM SIGNS (TY O)	SF	20.260	1,081.00	1,081.000	21,901.06
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	453.810	26.00	25.000	11,345.25
06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	708.450	13.00	12.000	8,501.40
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	546.930	33.00	34.000	18,595.62
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	539.920	2.00	2.000	1,079.84
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	639.240	8.00	8.000	5,113.92
06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	744.310	2.00	2.000	1,488.62
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	641.380	4.00	4.000	2,565.52
06446035	000	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	803.160	3.00	3.000	2,409.48
06446060	000	IN SM RD SN SUP&AM TYTWT(1)WS(P)	EA	337.980	165.00	158.000	53,400.84
06446061	000	IN SM RD SN SUP&AM TYTWT(1)WS(T)	EA	383.810	16.00	14.000	5,373.34
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	2,594.190	9.00	4.000	10,376.76
06446076	000	REMOVE SM RD SN SUP&AM	EA	75.000	197.00	180.000	13,500.00
06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	750.000	4.00	4.000	3,000.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.730	2,834.20	2,834.200	10,571.57
06476003	000	REMOVE LRSA	EA	663.980	16.00	18.000	11,951.64
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	28,493.380	1.00	1.000	28,493.38
06506034	000	INS OH SN SUP(30 FT CANT)(SPAN ONLY)	EA	9,753.570	8.00	8.000	78,028.56
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	11,446.420	3.00	3.000	34,339.26
06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	13,453.570	1.00	1.000	13,453.57
06546004	001	SIGN WALKWAY (36 IN) WITH HNDRL	LF	145.640	30.00	30.000	4,369.20
06586001	000	INSTL DEL ASSM (D-SW)SZ 1(F LX)GND	EA	42.290	14.00	7.000	296.03
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.760	160.00	130.000	2,178.80
06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	16.760	45.00	45.000	754.20
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	16.760	432.00	432.000	7,240.32
06586036	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)GND	EA	42.950	5.00	5.000	214.75
06586047	000	INSTL OM ASSM (OM-2Y)(WC)GND	EA	49.950	100.00	80.000	3,996.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.950	20.00	20.000	379.00
06586064	000	INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	18.950	17.00	25.000	473.75
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.450	12,538.00	14,380.000	6,471.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.400	52,794.00	31,167.000	12,466.80
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.450	55,624.00	50,918.000	22,913.10
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.790	41,499.00	65,146.500	51,465.74
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.750	390,603.00	348,937.000	261,702.75
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.500	589.00	19,850.000	29,775.00
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	6.000	92.00	285.000	1,710.00
06626093	000	WK ZN PAV MRK REMOV (Y)4"(BRK)	LF	0.790	2,748.00	6,052.000	4,781.08
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.750	380,357.00	344,894.000	258,670.50
06626109	000	WK ZN PAV MRK SHT TERM (TAB)TY W	EA	1.500	2,381.00	348.000	522.00
06666017	007	REFL PAV MRK TY I (W)6"(DOT)(090MIL)	LF	1.400	1,296.00	1,147.000	1,605.80
06666029	007	REFL PAV MRK TY I (W)8"(DOT)(090MIL)	LF	1.600	875.00	770.000	1,232.00
06666035	007	REFL PAV MRK TY I (W)8"(SLD)(090MIL)	LF	1.250	17,571.00	16,399.000	20,498.75

06666131	007	REFL PAV MRK TY I (Y)6"(DOT)(090MIL)	LF	1.500	39.00	42.000	63.00
06666137	007	REFL PAV MRK TY I (Y)8"(SLD)(090MIL)	LF	1.250	706.00	706.000	882.50
06666140	007	REFL PAV MRK TY I (Y)12"(SLD)(090MIL)	LF	3.500	260.00	260.000	910.00
06666161	007	RE PV MRK TY I(BLACK)6"(SHADOW)(090MIL)	LF	0.750	36,507.00	53,000.000	39,750.00
06666224	007	PAVEMENT SEALER 4"	LF	0.100	4,548.00	16,011.000	1,601.10
06666225	007	PAVEMENT SEALER 6"	LF	0.150	287,758.00	414,736.000	62,210.40
06666226	007	PAVEMENT SEALER 8"	LF	20.000	15,342.00	16,249.000	324,980.00
06666285	007	REF PROF PAV MRK TY I(W)6"(SLD)(090MIL)	LF	0.750	74,604.00	70,168.000	52,626.00
06666302	007	RE PM W/RET REQ TY I (W)4"(SLD)(090MIL)	LF	0.400	10,042.00	27,998.000	11,199.20
06666305	007	RE PM W/RET REQ TY I (W)6"(BRK)(090MIL)	LF	0.600	59,025.00	56,910.000	34,146.00
06666308	007	RE PM W/RET REQ TY I (W)6"(SLD)(090MIL)	LF	0.550	85,898.00	85,898.000	47,243.90
06666311	007	RE PM W/RET REQ TY I (Y)4"(BRK)(090MIL)	LF	0.750	942.00	580.000	435.00
06666314	007	RE PM W/RET REQ TY I (Y)4"(SLD)(090MIL)	LF	0.400	90,512.00	26,383.000	10,553.20
06666320	007	RE PM W/RET REQ TY I (Y)6"(SLD)(090MIL)	LF	0.550	121,078.00	156,853.000	86,269.15
06686074	000	PREFAB PAV MRK TY C (W) (12") (SLD)	LF	10.000	470.00	60.000	600.00
06686076	000	PREFAB PAV MRK TY C (W) (24") (SLD)	LF	18.000	362.00	226.000	4,068.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	185.000	14.00	16.000	2,960.00
06686083	000	PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	185.000	4.00	10.000	1,850.00
06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	130.000	4.00	4.000	520.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	16.00	20.000	5,000.00
06726007	000	REFL PAV MRKR TY I-C	EA	4.000	55.00	55.000	220.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	428.00	248.000	992.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	3,645.00	3,645.000	14,580.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.300	168,298.00	49,868.000	14,960.40
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.380	2,400.00	1,013.000	384.94
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.600	1,545.00	180.000	108.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.000	5.00	3.000	105.00
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.020	4,548.00	16,011.000	320.22
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.030	277,485.00	414,736.000	12,442.08
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	15,342.00	16,249.000	649.96
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	3.00	4.000	12.00
06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	7,837.030	1.00	1.000	7,837.04
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	238.900	12.00	12.000	2,866.80
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	255.570	4.00	4.000	1,022.28
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	242.470	12.00	12.000	2,909.64
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	246.050	4.00	4.000	984.20
06826005	000	VEH SIG SEC (12")LED(RED)	EA	238.900	12.00	12.000	2,866.80
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	246.050	2.00	2.000	492.10
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	425.130	12.00	12.000	5,101.56
06826023	000	BACK PLATE (12")(3 SEC)	EA	97.750	12.00	12.000	1,173.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	132.170	2.00	2.000	264.34
06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.550	4,500.00	4,500.000	6,975.00
06846033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	1.930	3,095.00	3,095.000	5,973.35
06846080	000	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	0.890	4,470.00	4,470.000	3,978.30
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	7,386.320	1.00	1.000	7,386.32
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	7,743.460	1.00	1.000	7,743.46
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	9,779.180	2.00	2.000	19,558.36
06866121	000	INS TRF SIG PL AM(S)2 ARM(36-32')	EA	12,035.650	1.00	1.000	12,035.65
06876001	000	PED POLE ASSEMBLY	EA	1,975.980	8.00	8.000	15,807.84

06886001	000	PED DETECT PUSH BUTTON (APS)	EA	780.200	12.00	12.000	9,362.40
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,030.200	1.00	1.000	1,030.20
07306107	003	FULL - WIDTH MOWING	CYC	3,000.000	10.00	1.000	3,000.00
07346002	000	LITTER REMOVAL	CYC	3,000.000	42.00	2.000	6,000.00
07356001	000	DEBRIS REMOVAL (CNTR MEDIANS/MAINLANES)	CYC	1,500.000	42.00	16.000	24,000.00
07386001	000	CLEANING / SWEEPING (CENTER MEDIAN)	CYC	2,500.000	42.00	19.000	47,500.00
07716004	000	CABLE SPLICE / TURNBUCKLE (TL-4)	EA	215.000	10.00	1.000	215.00
07716008	000	REPR OR REPLC CABLE BARR TERM SEC(TL-4)	EA	3,035.000	30.00	1.000	3,035.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	483.980	750.00	750.000	362,985.01
30726001		RUBBILIZING EXISTING CONCRETE PAVEMENT	SY	1.970	0.00	81,703.486	160,955.87
40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,656.250	12.00	11.000	84,218.75
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	21,650.000	8.00	8.000	173,200.00
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	1.910	25,625.00	24,000.000	45,840.00
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	2.100	37,485.00	43,316.000	90,963.60
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,117.270	13.00	13.000	14,524.52
60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	147.630	72.00	72.000	10,629.36
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	3,362.080	6.00	5.000	16,810.40
60076094	000	FIBER OPTIC FUSION SPLICE	EA	17.300	396.00	396.000	6,850.80
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	10,611.210	3.00	3.000	31,833.64
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,275.020	6.00	6.000	43,650.12
60166008	000	ITS MULTI-DUCT CND (PVC-40)(CONC ENCSE)	LF	8.860	63,090.00	41,077.000	363,942.22
60166011	000	ITS MULTI-DUCT CND (PVC-80)(BORE)	LF	28.020	4,020.00	1,824.000	51,108.48
60166013	000	ITS MULTI-DUCT CND (RMC)	LF	32.770	2,610.00	1,387.000	45,451.99
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	5,351.780	1.00	1.000	5,351.78
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,050.390	1.00	1.000	6,050.39
60646047	000	ITS POLE (55 FT)(110 MPH)	EA	11,063.410	6.00	6.000	66,380.46
60646080	000	ITS POLE MNT CAB (TY 2)(CONF 1)	EA	6,007.220	6.00	6.000	36,043.32
61856002	002	TMA (STATIONARY)	DAY	200.000	400.00	400.000	80,000.00
61856005	002	TMA (MOBILE OPERATION)	DAY	1,200.000	200.00	43.000	51,600.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,865.680	97.00	77.000	220,657.36
62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	6,550.330	6.00	6.000	39,301.98
62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	6,840.080	2.00	2.000	13,680.16
63076001	000	EMP SPEED MONITOR (1 SYS)	DAY	18.250	4,460.00	4,696.000	85,702.00
63096001	000	TEMP CON EQUIP ALERT (1 SYS)	DAY	23.050	3,345.00	228.000	5,255.40
63166001	000	TEMPORARY QUEUE DETECTION SYSTEM	DAY	146.500	2,230.00	2,384.000	349,256.00
63486003	000	TEMP INCIDENT DETECT & SURVEIL SYS	DAY	50.050	4,460.00	4,640.000	232,232.00
70496014	000	WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	125.000	8,360.00	8,067.000	1,008,375.00
70496046	000	CASING STEEL (20IN)	LF	180.000	499.00	90.000	16,200.00
70496053	000	SPLIT STEEL CASING (20IN)	LF	180.000	550.00	155.000	27,900.00
70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,000.000	9.00	9.000	45,000.00
70496114	000	REMOVING FIRE HYDRANT	EA	500.000	4.00	5.000	2,500.00
70496116	000	REMOVING AND RELOCATING METER AND BOX	EA	350.000	3.00	3.000	1,050.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,200.000	2.00	4.000	4,800.00
70496142	000	WET CONNECTION (12IN)	EA	1,400.000	2.00	4.000	5,600.00
70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	500.000	499.00	90.000	45,000.00
70496162	000	GATE VALVE (12 IN)	EA	2,600.000	4.00	2.000	5,200.00
70496174		ABAN/REM/DIS EXIST LINE (ALL TY/SIZ)	LF	8.760	0.00	6,995.000	61,276.20
72166001	000	12" INSERTION VALVE	EA	10,000.000	2.00	4.000	40,000.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	47,508.220	47,508.22

96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.00	410,794.670	410,794.67
96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	300,000.00	408,433.370	408,433.37
96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	142,600.00	46,548.800	46,548.80
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	301,800.00	98,362.730	98,362.73
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	9.000	0.00	285,538.415	2,569,845.73
	Cement Treat Existing Material & New Base					
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	45.000	0.00	90.000	4,050.00
	Added by Change Order #5 (LF replaced DOL)					
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	125.000	0.00	90.000	11,250.00
	Added by Change Order #5 (LF replaced by DOL)					
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	29.750	0.00	2,784.000	82,824.00
	Recycled Asphalt Pavement for Pavement Repairs					
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1.000	0.00	49,568.000	49,568.00
	Lead Remediation for Beckendorff Bridge					

TOTAL ITEM EARNINGS TO DATE \$149,716,856.40