



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/11/21**

CONTRACT ID: **032708097**
 PROJECT: **STP 2019(399)HES**
 CONTRACT: **01193017**
 AWARD AMOUNT: **\$1,440,767.43**
 PROJECTED AMOUNT: **\$1,483,267.43**
 ADJ. PROJECTED AMOUNT: **\$1,483,267.43**
 CONTRACTOR: **PAVEMENT MARKINGS INC.**

HIGHWAY: **BU 77-X**
 DISTRICT NAME: **PHARR**
 COUNTY: **CAMERON**
 AREA ENGINEER: **Andres A. Espinoza, P.E.**
 AREA NUMBER: **055**

ESTIMATE NUMBER: **0026**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2021** to **03/26/2021**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **76.55**
 % RETAINAGE: **0.00**

LETTING DATE: **01/08/2019**
 AWARD DATE: **01/31/2019**
 NOTICE TO PROCEED DATE: **03/08/2019**
 WORK BEGIN DATE: **05/28/2019**
 ACCEPTED DATE: **03/25/2021**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$1,309,500.48	\$1,309,402.48	\$98.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$1,309,500.48	\$1,309,402.48	\$98.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$1,309,500.48	\$1,309,402.48	\$98.00

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/28/2019	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	04/08/2019	<u>LIQ DAMAGE RATE:</u>	\$685.00	
<u>BID DAYS:</u>	354	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	0		DAYS AT	
<u>CURRENT DAYS:</u>	354		PER DAY	\$685.00
<u>DAYS CHARGED TO DATE:</u>	271	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000			

WORK PERFORMED THIS PERIOD

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
PROJECT STP 2019(398)HES				CONTROL 022004052					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._29					
0420	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03
PROJECT STP 2019(399)HES				CONTROL 025509098					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._30					
0890	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03
PROJECT STP 2019(399)HES				CONTROL 032708097					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._01					
0060	05006001	000	MOBILIZATION	LS	3,500.000	0.002	\$7.00	0.08	0.08
PROJECT STP 2019(399)HES				CONTROL 033102054					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._25					
1125	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03
PROJECT STP 2019(398)HES				CONTROL 034204034					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._08					
1610	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03
PROJECT STP 2019(398)HES				CONTROL 066903026					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._18					
1840	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03
PROJECT STP 2019(398)HES				CONTROL 068402028					
CATEGORY 001				DESCRIPTION ROADWAY, PROJECT LOCATION NO._10					
2080	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 081801017

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._02

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2290	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 086105024

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._04

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2500	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 086201058

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._05

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2715	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 086301068

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._06

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2930	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 086401075

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._07

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3170	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 106501016

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._09

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3420	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 106502036

CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._13

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3650	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES **CONTROL** 122803042

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3890	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 149001016

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4125	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(399)HES CONTROL 180202015

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4330	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 180302042

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4565	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(399)HES CONTROL 193901058

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4810	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(399)HES CONTROL 193902039

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5045	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(399)HES CONTROL 209401065

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5280	05006001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 215101012

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5515	001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 235601025

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5720	001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 253001014

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5950	001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 296601015

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6155	001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 304401013

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6385	001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 309301003

LINE NBR	CATEGORY	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
6615	001	000	MOBILIZATION	LS	3,500.000	0.001	\$3.50	0.03	0.03

PROJECT STP 2019(398)HES CONTROL 309301003

TOTAL ITEM EARNINGS THIS ESTIMATE \$98.00

CONTRACT LINE ITEMS

PROJECT STP 2019(398)HES CONTROL 022004052
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._29

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0420	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
0450	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	11,895.000	0.000	11,895.00	2,854.80
0455	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	10,840.000	0.000	10,840.00	3,143.60
0460	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	27,975.000	0.000	24,700.00	12,103.00
0475	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	6.000	0.000	6.00	16.80
0480	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	409.000	0.000	300.00	720.00
0485	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	2,001.000	0.000	230.00	506.00
0490	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	3,712.000	0.000	1,140.00	1,710.00
0495	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$21,649.70

PROJECT STP 2019(399)HES CONTROL 025509098
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._30

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0890	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
0905	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	1,600.000	0.000	1,600.00	1,440.00
0910	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	520.000	0.000	520.00	1,456.00
0915	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	1,800.000	0.000	1,800.00	5,760.00
0920	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	800.000	0.000	800.00	2,240.00
0925	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	44,380.000	0.000	44,380.00	10,651.20
0930	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	43,670.000	0.000	43,670.00	21,398.30
0935	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	31,460.000	0.000	31,460.00	14,471.60
0940	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	43,630.000	0.000	43,630.00	23,560.20
0945	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	41.000	0.000	41.00	7,790.00
0950	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	13.000	0.000	13.00	2,730.00
0955	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	635.000	0.000	635.00	1,778.00
0960	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	1,395.000	0.000	1,395.00	3,348.00
0965	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$97,218.80

PROJECT STP 2019(399)HES CONTROL 032708097
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._01

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	05006001	000	MOBILIZATION	LS	3,500.000	0.076	0.000	0.08	266.00
0065	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	50.000	18.000	0.000	18.00	900.00
0080	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	295.000	0.000	295.00	265.50
0085	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	60.000	0.000	60.00	168.00
0090	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	180.000	0.000	180.00	576.00
0095	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	255.000	0.000	255.00	714.00

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._01

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0100	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	5,620.000	0.000	5,620.00	1,348.80
0105	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	5,460.000	0.000	5,460.00	1,583.40
0110	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	14,873.000	0.000	14,873.00	7,287.77
0115	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	4.000	0.000	4.00	760.00
0120	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	2.000	0.000	2.00	420.00
0125	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	5.000	0.000	5.00	14.00
0130	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	254.000	0.000	254.00	609.60
0135	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.800	69.000	0.000	69.00	400.20
0140	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	938.000	0.000	938.00	2,063.60
0145	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	1,848.000	0.000	1,848.00	2,772.00

Category Subtotal \$20,148.87

CATEGORY 003 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0260	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$480.00

PROJECT STP 2019(399)HES CONTROL 033102054

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._25

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1125	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
1140	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	2.200	2,315.000	0.000	2,315.00	5,093.00
1145	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	7,280.000	0.000	7,280.00	6,552.00
1150	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	620.000	0.000	620.00	1,736.00
1155	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	250.000	0.000	250.00	800.00
1160	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	260.000	0.000	260.00	728.00
1165	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	41,110.000	0.000	41,110.00	9,866.40
1170	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	13,260.000	0.000	13,260.00	4,508.40
1175	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	17,345.000	0.000	17,345.00	8,499.05
1180	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	37,740.000	0.000	37,740.00	17,360.40
1185	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	39,640.000	0.000	39,640.00	21,405.60
1190	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	10.000	0.000	10.00	1,900.00
1195	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	3.000	0.000	3.00	630.00
1200	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	539.000	0.000	539.00	1,509.20
1205	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	1,039.000	0.000	1,039.00	2,493.60
1210	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$83,677.15

PROJECT STP 2019(398)HES CONTROL 034204034

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._08

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1610	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._08

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1625	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	135.000	0.000	135.00	121.50
1630	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	25.000	0.000	25.00	80.00
1635	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	18,060.000	0.000	18,060.00	4,334.40
1640	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	3,065.000	0.000	3,065.00	888.85
1645	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	36,950.000	0.000	36,950.00	18,105.50
1650	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	2.000	0.000	2.00	380.00
1655	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	1.000	0.000	1.00	210.00
1660	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	7.000	0.000	7.00	19.60
1665	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	346.000	0.000	346.00	830.40
1670	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	504.000	0.000	504.00	1,108.80
1675	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	7,047.000	0.000	7,047.00	10,570.50
1680	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$37,245.05

PROJECT STP 2019(398)HES CONTROL 066903026
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._18

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1840	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
1855	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	2,720.000	0.000	2,720.00	2,448.00
1860	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	350.000	0.000	350.00	980.00
1865	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	170.000	0.000	170.00	544.00
1870	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	840.000	0.000	840.00	2,352.00
1875	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	15,010.000	0.000	15,010.00	3,602.40
1880	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	18,740.000	0.000	18,740.00	5,434.60
1885	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	40,005.000	0.000	40,005.00	19,602.45
1890	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	22.000	0.000	22.00	4,180.00
1895	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	10.000	0.000	10.00	2,100.00
1900	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	136.000	0.000	136.00	380.80
1905	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	972.000	0.000	972.00	2,332.80
1910	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	3,013.000	0.000	3,013.00	6,628.60
1915	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	5,228.000	0.000	5,228.00	7,842.00
1920	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$59,023.15

PROJECT STP 2019(398)HES CONTROL 068402028
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2080	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
2095	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	65.000	0.000	65.00	208.00
2100	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	6,415.000	0.000	6,415.00	1,539.60
2105	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	9,585.000	0.000	9,585.00	2,779.65
2110	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	20,450.000	0.000	20,450.00	10,020.50
2115	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	200.000	0.000	200.00	480.00

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2120	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	1,917.000	0.000	1,390.00	3,058.00
2125	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	2,149.000	0.000	2,149.00	3,223.50
2130	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$21,904.75

PROJECT STP 2019(398)HES CONTROL 081801017
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._02

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2290	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
2305	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	8,755.000	0.000	8,755.00	2,101.20
2310	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	2,145.000	0.000	2,145.00	622.05
2315	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	18,535.000	0.000	18,535.00	9,082.15
2320	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	205.000	0.000	205.00	574.00
2325	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	324.000	0.000	324.00	777.60
2330	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	429.000	0.000	429.00	943.80
2335	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	3,261.000	0.000	3,261.00	4,891.50
2340	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$19,587.80

PROJECT STP 2019(398)HES CONTROL 086105024
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._04

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2500	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
2515	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	430.000	0.000	430.00	103.20
2520	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	2,760.000	0.000	2,760.00	662.40
2525	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	8,980.000	0.000	8,980.00	2,604.20
2530	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	9,445.000	0.000	9,445.00	4,628.05
2535	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	5.000	0.000	5.00	14.00
2540	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	298.000	0.000	298.00	715.20
2545	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	1,595.000	0.000	1,595.00	3,509.00
2550	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	656.000	0.000	656.00	984.00
2555	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$13,815.55

PROJECT STP 2019(398)HES CONTROL 086201058
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._05

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2715	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
2730	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	60.000	0.000	60.00	168.00
2735	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	30.000	0.000	30.00	96.00
2740	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	10,475.000	0.000	10,475.00	2,514.00

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._05

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2745	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	1,600.000	0.000	1,600.00	464.00
2750	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	20,950.000	0.000	20,950.00	10,265.50
2755	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	151.000	0.000	151.00	362.40
2760	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	320.000	0.000	320.00	704.00
2765	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	3,870.000	0.000	3,870.00	5,805.00
2770	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$20,974.40

PROJECT STP 2019(398)HES CONTROL 086301068

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._06

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2930	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
2945	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	130.000	0.000	130.00	117.00
2950	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	210.000	0.000	210.00	588.00
2955	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	60.000	0.000	60.00	192.00
2960	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	210.000	0.000	210.00	588.00
2965	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	20,570.000	0.000	20,570.00	4,936.80
2970	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	2,775.000	0.000	2,775.00	804.75
2975	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	40,685.000	0.000	40,685.00	19,935.65
2980	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	2.000	0.000	2.00	380.00
2985	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	2.000	0.000	2.00	420.00
2990	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	7.000	0.000	7.00	19.60
2995	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	351.000	0.000	351.00	842.40
3000	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	476.000	0.000	476.00	1,047.20
3005	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	7,989.000	0.000	7,989.00	11,983.50
3010	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$42,450.40

PROJECT STP 2019(398)HES CONTROL 086401075

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._07

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3170	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
3185	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	305.000	0.000	305.00	274.50
3190	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	200.000	0.000	200.00	560.00
3195	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	140.000	0.000	140.00	448.00
3200	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	400.000	0.000	400.00	1,120.00
3205	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	1,040.000	0.000	1,040.00	249.60
3210	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	5,125.000	0.000	5,125.00	1,230.00
3215	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	7,880.000	0.000	7,880.00	2,285.20
3220	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	15,615.000	0.000	15,615.00	7,651.35
3225	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	2.000	0.000	2.00	380.00
3230	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	2.000	0.000	2.00	420.00
3235	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	480.000	2.000	0.000	2.00	960.00

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._07

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3240	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	28.000	0.000	28.00	78.40
3245	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	284.000	0.000	284.00	681.60
3250	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	1,414.000	0.000	1,414.00	3,110.80
3255	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	1,744.000	0.000	1,744.00	2,616.00
3260	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$22,660.95

PROJECT STP 2019(398)HES CONTROL 106501016

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._09

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3420	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
3435	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	215.000	0.000	215.00	193.50
3440	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	240.000	0.000	240.00	672.00
3445	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	15,210.000	0.000	15,210.00	3,650.40
3450	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	15,100.000	0.000	15,100.00	4,379.00
3455	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	35,725.000	0.000	35,725.00	17,505.25
3460	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	4.000	0.000	4.00	760.00
3465	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	2.000	0.000	2.00	420.00
3470	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	11.000	0.000	11.00	30.80
3475	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	535.000	0.000	535.00	1,284.00
3480	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	2,812.000	0.000	2,812.00	6,186.40
3485	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	4,434.000	0.000	4,434.00	6,651.00
3490	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$42,327.85

PROJECT STP 2019(398)HES CONTROL 106502036

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._13

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3650	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
3665	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	680.000	0.000	680.00	612.00
3670	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	100.000	0.000	100.00	320.00
3675	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	1,605.000	0.000	1,605.00	4,494.00
3680	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	1,625.000	0.000	1,625.00	390.00
3685	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	17,600.000	0.000	17,600.00	4,224.00
3690	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	20,960.000	0.000	20,960.00	6,078.40
3695	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	43,590.000	0.000	43,590.00	21,359.10
3700	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	14.000	0.000	14.00	2,660.00
3705	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	7.000	0.000	7.00	1,470.00
3710	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	54.000	0.000	54.00	151.20
3715	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	934.000	0.000	934.00	2,241.60
3720	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	3,588.000	0.000	3,588.00	7,893.60
3725	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	5,882.000	0.000	5,882.00	8,823.00
3730	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$61,312.40

PROJECT STP 2019(398)HES CONTROL 122803042
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3890	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
3905	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	2,635.000	0.000	2,635.00	2,371.50
3910	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	320.000	0.000	320.00	896.00
3915	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	2,142.000	0.000	2,142.00	6,854.40
3920	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	940.000	0.000	940.00	2,632.00
3925	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	48,065.000	0.000	48,065.00	11,535.60
3930	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	31,770.000	0.000	31,770.00	15,567.30
3935	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	39,410.000	0.000	39,410.00	18,128.60
3940	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	45,610.000	0.000	45,610.00	24,629.40
3945	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	72.000	0.000	72.00	13,680.00
3950	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	19.000	0.000	19.00	3,990.00
3955	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	733.000	0.000	733.00	2,052.40
3960	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	1,295.000	0.000	1,295.00	3,108.00
3965	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$106,040.70

PROJECT STP 2019(398)HES CONTROL 149001016
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._03

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4125	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
4140	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	25,190.000	0.000	25,190.00	6,045.60
4145	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	8,235.000	0.000	8,235.00	2,388.15
4150	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	51,425.000	0.000	51,425.00	25,198.25
4155	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	418.000	0.000	418.00	1,003.20
4160	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	1,647.000	0.000	1,647.00	3,623.40
4165	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	8,675.000	0.000	8,675.00	13,012.50
4170	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$51,866.60

PROJECT STP 2019(399)HES CONTROL 180202015
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._24

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4330	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
4345	06666033	007	REFL PAV MRK TY I (W)8"(LNDR)(100MIL)	LF	2.200	200.000	0.000	400.00	880.00
4350	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	2,440.000	0.000	2,440.00	2,196.00
4355	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	1,075.000	0.000	1,075.00	3,010.00
4360	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	420.000	0.000	420.00	1,344.00
4365	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	200.000	0.000	200.00	560.00
4370	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	18,040.000	0.000	18,040.00	4,329.60
4375	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	15,270.000	0.000	15,270.00	7,024.20

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._24

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4380	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	17,880.000	0.000	17,880.00	9,655.20
4385	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	17.000	0.000	17.00	3,230.00
4390	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	15.000	0.000	15.00	3,150.00
4395	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	358.000	0.000	358.00	1,002.40
4400	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	512.000	0.000	512.00	1,228.80
4405	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$38,205.70

PROJECT STP 2019(398)HES CONTROL 180302042

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._14

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4565	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
4580	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	515.000	0.000	515.00	463.50
4585	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	200.000	0.000	200.00	560.00
4590	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	100.000	0.000	100.00	320.00
4595	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	740.000	0.000	740.00	2,072.00
4600	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	1,425.000	0.000	1,425.00	342.00
4605	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	8,255.000	0.000	8,255.00	1,981.20
4610	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	14,610.000	0.000	14,610.00	4,236.90
4615	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	26,725.000	0.000	26,725.00	13,095.25
4620	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	4.000	0.000	4.00	760.00
4625	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	3.000	0.000	3.00	630.00
4630	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	44.000	0.000	44.00	123.20
4635	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	566.000	0.000	566.00	1,358.40
4640	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	2,548.000	0.000	234.00	514.80
4645	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	3,008.000	0.000	3,008.00	4,512.00
4650	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$31,564.75

PROJECT STP 2019(399)HES CONTROL 193901058

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._16

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4810	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
4825	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	2.200	145.000	0.000	145.00	319.00
4830	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	3,755.000	0.000	3,755.00	3,379.50
4835	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	2,195.000	0.000	2,195.00	7,024.00
4840	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	400.000	0.000	400.00	1,120.00
4845	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	31,345.000	0.000	31,345.00	7,522.80
4850	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	26,430.000	0.000	26,430.00	12,157.80
4855	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	32,190.000	0.000	32,190.00	17,382.60
4860	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	45.000	0.000	38.00	7,220.00
4865	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	20.000	0.000	20.00	4,200.00
4870	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	480.000	6.000	0.000	6.00	2,880.00

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._16

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4875	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	587.000	0.000	587.00	1,643.60
4880	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	949.000	0.000	949.00	2,277.60
4885	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$67,722.40

PROJECT STP 2019(399)HES CONTROL 193902039

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._15

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5045	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
5060	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	1,000.000	0.000	1,000.00	900.00
5065	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	1,280.000	0.000	1,280.00	3,584.00
5070	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	420.000	0.000	420.00	1,344.00
5075	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	160.000	0.000	160.00	448.00
5080	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	41,125.000	0.000	41,125.00	9,870.00
5085	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	22,475.000	0.000	22,475.00	11,012.75
5090	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	35,880.000	0.000	35,880.00	16,504.80
5095	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	40,150.000	0.000	40,150.00	21,681.00
5100	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	59.000	0.000	59.00	11,210.00
5105	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	10.000	0.000	10.00	2,100.00
5110	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	564.000	0.000	564.00	1,579.20
5115	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	1,111.000	0.000	1,111.00	2,666.40
5120	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$83,495.65

PROJECT STP 2019(399)HES CONTROL 209401065

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._17

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5280	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
5295	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	180.000	0.000	180.00	162.00
5300	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	225.000	0.000	225.00	720.00
5305	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	720.000	0.000	720.00	2,016.00
5310	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	7,950.000	0.000	7,950.00	1,908.00
5315	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	13,905.000	0.000	13,905.00	4,032.45
5320	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	26,480.000	0.000	26,480.00	12,975.20
5325	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	4.000	0.000	4.00	760.00
5330	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	2.000	0.000	2.00	420.00
5335	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	9.000	0.000	9.00	25.20
5340	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	418.000	0.000	418.00	1,003.20
5345	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	2,588.000	0.000	2,588.00	5,693.60
5350	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	2,789.000	0.000	2,789.00	4,183.50
5355	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$34,494.65

PROJECT STP 2019(398)HES CONTROL 215101012

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._19

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5515	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
5530	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	36,690.000	0.000	36,960.00	8,870.40
5535	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	9,060.000	0.000	9,060.00	2,627.40
5540	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	78,455.000	0.000	78,455.00	38,442.95
5545	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	572.000	0.000	572.00	1,372.80
5550	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	1,812.000	0.000	1,812.00	3,986.40
5555	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	13,836.000	0.000	13,836.00	20,754.00
5560	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$76,649.45

PROJECT STP 2019(398)HES CONTROL 235601025

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._20

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5720	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
5735	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	745.000	0.000	745.00	670.50
5740	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	80.000	0.000	80.00	256.00
5745	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	5,570.000	0.000	5,570.00	1,336.80
5750	06666310	007	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.280	31,795.000	0.000	31,795.00	8,902.60
5755	06666313	007	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.240	17,750.000	0.000	17,750.00	4,260.00
5760	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	62,620.000	0.000	62,620.00	30,683.80
5765	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	2.000	0.000	2.00	380.00
5770	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	2.000	0.000	2.00	420.00
5775	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	107.000	0.000	107.00	299.60
5780	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	805.000	0.000	805.00	1,932.00
5785	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	2,395.000	0.000	2,395.00	3,592.50
5790	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$53,329.30

PROJECT STP 2019(398)HES CONTROL 253001014

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._21

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5950	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
5965	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	37,105.000	0.000	37,105.00	8,905.20
5970	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	17,315.000	0.000	17,315.00	5,021.35
5975	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	78,850.000	0.000	78,850.00	38,636.50
5980	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	680.000	0.000	680.00	1,632.00
5985	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	3,463.000	0.000	3,463.00	7,618.60
5990	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	12,307.000	0.000	12,307.00	18,460.50
5995	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00

Category Subtotal \$80,869.65

PROJECT STP 2019(398)HES CONTROL 296601015

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._27

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._27

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6155	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
6170	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	810.000	0.000	810.00	729.00
6175	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	680.000	0.000	680.00	1,904.00
6180	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	80.000	0.000	80.00	256.00
6185	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	60.000	0.000	60.00	168.00
6190	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	20,570.000	0.000	20,570.00	4,936.80
6195	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	17,420.000	0.000	17,420.00	8,013.20
6200	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	19,660.000	0.000	19,660.00	10,616.40
6205	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	18.000	0.000	18.00	3,420.00
6210	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	10.000	0.000	10.00	2,100.00
6215	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	298.000	0.000	298.00	834.40
6220	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	548.000	0.000	548.00	1,315.20
6225	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$34,888.50

PROJECT STP 2019(398)HES CONTROL 304401013

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._22

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6385	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
6400	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	1,440.000	0.000	1,440.00	1,296.00
6405	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	280.000	0.000	280.00	784.00
6410	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	280.000	0.000	280.00	896.00
6415	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	23,705.000	0.000	23,705.00	5,689.20
6420	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	21,395.000	0.000	21,395.00	10,483.55
6425	06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	20,240.000	0.000	20,240.00	9,310.40
6430	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	21,500.000	0.000	21,500.00	11,610.00
6435	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	15.000	0.000	30.00	5,700.00
6440	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	9.000	0.000	18.00	3,780.00
6445	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	368.000	0.000	368.00	1,030.40
6450	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	569.000	0.000	569.00	1,365.60
6455	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$52,540.65

PROJECT STP 2019(398)HES CONTROL 309301003

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._23

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6615	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.03	115.50
6630	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	40.000	0.000	40.00	128.00
6635	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	13,855.000	0.000	13,855.00	3,325.20
6640	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	8,060.000	0.000	8,060.00	2,337.40
6645	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	31,944.000	0.000	31,944.00	15,652.56
6650	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	274.000	0.000	274.00	657.60
6655	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	1,612.000	0.000	1,612.00	3,546.40
6660	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	4,742.000	0.000	4,742.00	7,113.00

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._23

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6665	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	2.00	480.00
Category Subtotal									\$33,355.66

PROJECT STP 2019(398)HES CONTROL 022004052

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._29

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0425	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
0430	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
0435	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	110.000	0.000	0.000	0.00
0440	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	125.000	0.000	0.000	0.00
0445	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	640.000	0.000	0.000	0.00
0465	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	2.000	0.000	0.000	0.00
0470	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	1.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(399)HES CONTROL 025504097

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._28

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0655	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.000	0.00
0660	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
0665	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
0670	05336001	000	RUMBLE STRIPS (SHOULDER)	LF	0.200	17,660.000	0.000	0.000	0.00
0675	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	2,245.000	0.000	0.000	0.00
0680	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	3.800	1,030.000	0.000	0.000	0.00
0685	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	755.000	0.000	0.000	0.00
0690	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	17,665.000	0.000	0.000	0.00
0695	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	12,860.000	0.000	0.000	0.00
0700	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	12,355.000	0.000	0.000	0.00
0705	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	4.000	0.000	0.000	0.00
0710	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	380.000	2.000	0.000	0.000	0.00
0715	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	380.000	2.000	0.000	0.000	0.00
0720	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	4.000	0.000	0.000	0.00
0725	06726010	000	REFL PAV MRKR TY II-C-R	EA	5.800	307.000	0.000	0.000	0.00
0730	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	3.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(399)HES CONTROL 025509098

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._30

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0895	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
0900	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(399)HES CONTROL 032708097

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._01

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0070	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
0075	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
0150	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
0151	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0152	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	4,000.000	0.000	0.000	0.00
0153	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
0154	96046002		CONTRACTOR FORCE ACCOUNT 2	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0160	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	2,500.000	0.000	0.000	0.00
0165	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	40,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(399)HES CONTROL 033102054

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._25

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1130	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
1135	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(399)HES CONTROL 034203039

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._26

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1370	05006001	000	MOBILIZATION	LS	3,500.000	0.033	0.000	0.000	0.00
1375	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00

1380	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
1385	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	150.000	0.000	0.000	0.00
1390	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	270.000	0.000	0.000	0.00
1395	06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	650.000	0.000	0.000	0.00
1400	06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	49,605.000	0.000	0.000	0.00
1405	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	10,205.000	0.000	0.000	0.00
1410	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	58,740.000	0.000	0.000	0.00
1415	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	2.000	0.000	0.000	0.00
1420	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	1.000	0.000	0.000	0.00
1425	06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	480.000	3.000	0.000	0.000	0.00
1430	06726007	000	REFL PAV MRKR TY I-C	EA	2.800	8.000	0.000	0.000	0.00
1435	06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	1,034.000	0.000	0.000	0.00
1440	06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	2,036.000	0.000	0.000	0.00
1445	06726018	000	TRAFFIC BUTTON TY B	EA	1.500	18,629.000	0.000	0.000	0.00
1450	61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(398)HES CONTROL 034204034
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._08

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1615	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
1620	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(398)HES CONTROL 066903026
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._18

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1845	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
1850	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(398)HES CONTROL 068402028
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._10

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2085	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
2090	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(398)HES CONTROL 081801017

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._02

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2295	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	0.500	100.000	0.000	0.000	0.00
2300	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 086105024

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._04

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2505	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	0.500	100.000	0.000	0.000	0.00
2510	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 086201058

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._05

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2720	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	0.500	100.000	0.000	0.000	0.00
2725	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 086301068

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._06

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2935	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	0.500	100.000	0.000	0.000	0.00
2940	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 086401075

CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._07

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3175	05066041	002	BIODEG EROSN CONT LOGS (INSL) (12")	LF	0.500	100.000	0.000	0.000	0.00
3180	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 106501016
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._09

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3425	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
3430	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 106502036
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._13

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3655	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
3660	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 122803042
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._11

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3895	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
3900	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES CONTROL 149001016
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._03

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4130	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
4135	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(399)HES CONTROL 180202015
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._24

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4335	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
4340	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(398)HES CONTROL 180302042
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._14

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4570	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
4575	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(399)HES CONTROL 193901058
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._16

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4815	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
4820	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(399)HES CONTROL 193902039
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._15

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5050	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
5055	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(399)HES CONTROL 209401065
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._17

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5285	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
5290	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2019(398)HES CONTROL 215101012
 CATEGORY 001 DESCRIPTION ROADWAY, PROJECT LOCATION NO._19

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5520	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00

5525	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
									0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES **CONTROL** 235601025
CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._20

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5725	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
5730	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES **CONTROL** 253001014
CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._21

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5955	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
5960	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES **CONTROL** 296601015
CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._27

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6160	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
6165	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES **CONTROL** 304401013
CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._22

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
6390	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
6395	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT STP 2019(398)HES **CONTROL** 309301003
CATEGORY 001 **DESCRIPTION** ROADWAY, PROJECT LOCATION NO._23

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-------------

6620	05066041	002	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	0.500	100.000	0.000	0.000	0.00
6625	05066043	002	BIODEG EROSN CONT LOGS (REMOVE)	LF	0.500	100.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$1,309,500.48

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05006001	000	MOBILIZATION	LS	3,500.000	0.93	0.934	3,269.00
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	50.000	18.00	18.000	900.00
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	2.200	145.00	145.000	319.00
06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	2.200	2,515.00	2,715.000	5,973.00
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.900	26,880.00	26,880.000	24,192.00
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.800	6,095.00	6,095.000	17,066.00
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	3.200	8,802.00	8,802.000	28,166.40
06666141	007	REFL PAV MRK TY I (Y)12"(SLD)(100MIL)	LF	2.800	7,590.00	7,590.000	21,252.00
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.240	278,430.00	278,430.000	66,823.20
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.340	13,260.00	13,260.000	4,508.40
06666310	007	RE PM W/RET REQ TY I (Y)4"(BRK)(060MIL)	LF	0.280	31,795.00	31,795.000	8,902.60
06666312	007	RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL)	LF	0.240	266,540.00	266,810.000	64,034.40
06666313	007	RE PM W/RET REQ TY I (Y)4"(SLD)(060MIL)	LF	0.240	17,750.00	17,750.000	4,260.00
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.290	178,315.00	178,315.000	51,711.35
06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.490	817,952.00	814,677.000	399,191.73
06666344	007	REF PROF PAV MRK TY I(Y)4"(BRK)(100MIL)	LF	0.460	223,850.00	223,850.000	102,971.00
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.540	260,260.00	260,260.000	140,540.40
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	190.000	337.00	345.000	65,550.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	210.000	132.00	141.000	29,610.00
06686089	000	PREFAB PAV MRK TY C (W) (RR XING)	EA	480.000	8.00	8.000	3,840.00
06726007	000	REFL PAV MRKR TY I-C	EA	2.800	4,706.00	4,706.000	13,176.80
06726009	000	REFL PAV MRKR TY II-A-A	EA	2.400	16,209.00	16,100.000	38,640.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	5.800	69.00	69.000	400.20
06726017	000	TRAFFIC BUTTON TY Y	EA	2.200	32,677.00	28,065.000	61,743.00
06726018	000	TRAFFIC BUTTON TY B	EA	1.500	95,572.00	93,000.000	139,500.00
61856005	000	TMA (MOBILE OPERATION)	DAY	240.000	54.00	54.000	12,960.00
TOTAL ITEM EARNINGS TO DATE							\$1,309,500.48