



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **06/08/26**

CONTRACT ID: **037402097**
 PROJECT: **NH 2019(063)**
 CONTRACT: **10183227**
 AWARD AMOUNT: **\$144,207,910.65**
 PROJECTED AMOUNT: **\$145,265,332.91**
 ADJ. PROJECTED AMOUNT: **\$272,130,291.25**
 CONTRACTOR: **JORDAN FOSTER CONSTRUCTION, LLC**

HIGHWAY: **US 62**
 DISTRICT NAME: **EL PASO**
 COUNTY: **EL PASO**
 AREA ENGINEER: **Rene Romero, P.E.**
 AREA NUMBER: **051**

ESTIMATE NUMBER: **0089**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **04/28/2026** to **05/27/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **87.71**
 % TIME USED: **89.31**
 % RETAINAGE: **0.00**

LETTING DATE: **10/03/2018**
 AWARD DATE: **10/25/2018**
 NOTICE TO PROCEED DATE: **12/17/2018**
 WORK BEGIN DATE: **04/22/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$238,694,418.30	\$236,709,818.39	\$1,984,599.91
PARTICIPATING	\$183,948,695.85	\$182,139,202.60	\$1,809,493.25
NON-PARTICIPATING	\$54,745,722.45	\$54,570,615.79	\$175,106.66
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$238,694,418.30	\$236,709,818.39	\$1,984,599.91

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 04/22/2019
TIME CHARGES BEGIN: 00/00/0000
BID DAYS: 811
C. O. ADJUSTED DAYS: 1,500
CURRENT DAYS: 2,311
DAYS CHARGED TO DATE: 2,064
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
04/28/2026	1		
04/29/2026	1		
04/30/2026	1		
05/01/2026	1		
05/02/2026	1		
05/03/2026		1	SUNDAY
05/04/2026	1		
05/05/2026	1		
05/06/2026	1		
05/07/2026	1		
05/08/2026	1		
05/09/2026	1		
05/10/2026		1	SUNDAY
05/11/2026	1		
05/12/2026	1		
05/13/2026	1		
05/14/2026	1		
05/15/2026	1		
05/16/2026	1		
05/17/2026		1	SUNDAY
05/18/2026	1		
05/19/2026	1		
05/20/2026	1		
05/21/2026	1		
05/22/2026	1		
05/23/2026		1	TIME SUSPENDED
05/24/2026		1	SUNDAY
05/25/2026		1	HOLIDAY
05/26/2026	1		
05/27/2026	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	24	6
		<hr/>
HOLIDAY		1
SUNDAY		4
TIME SUSPENDED		1

WORK PERFORMED THIS PERIOD

PROJECT NH 2019(063) CONTROL 037402097
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0085	01046028	000	REMOVING CONC (MISC)	SY	10.000	19.830	\$198.30	852.00	1,944.42
0147	01936001		PLANT MAINTENANCE	MO	3,782.000	1.000	\$3,782.00	34.00	13.00
		SUPP DESCR	Added by CO #64 - Landscape and Irrigation Maintenance						
0151	01936007		IRRIGATION SYSTEM OPER AND MAINT	MO	3,264.160	1.000	\$3,264.16	34.00	16.00
		SUPP DESCR	Added by CO #64 - Landscape and Irrigation Maintenance						
0176	03416028		D-GR HMA TY-C PG70-22	TON	70.000	4,061.450	\$284,301.50	4,061.45	4,061.45
		SUPP DESCR	Added By CO#88 - HMA TY-C - Payment Correction						
0215	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	57.000	7,685.170	\$438,054.69	291,792.00	246,518.02
0240	04006003	000	STRUCT EXCAV (PIPE)	CY	5.000	1,169.160	\$5,845.80	105,336.69	91,437.15
0245	04016001	000	FLOWABLE BACKFILL	CY	100.000	316.910	\$31,691.00	21,688.45	19,796.26
0250	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	1,174.370	\$2,348.74	74,162.12	63,688.24
0259	40486001		PRESTRESSED GROUND ANCHORS	LF	292.500	62.400	\$18,252.00	39,580.00	39,300.20
		SUPP DESCR	Added by CO #63 - Redesign of RW 35 & RW 36						
0336	04236007		RETAINING WALL (DRILL SHAFT) (FACIA)	SF	108.900	3,055.790	\$332,775.53	90,596.00	6,137.16
		SUPP DESCR	Added by CO #63 - Redesign of RW 35 & RW 36						
0338	96086062		UNIQUE CHANGE ORDER ITEM 62	DOL	10,668.900	24.000	\$256,053.60	432.00	184.00
		SUPP DESCR	Added by CO #63 - Time & OH due to Redesign of RW 35 & RW 36						
0400	04646007	000	RC PIPE (CL III)(30 IN)	LF	101.000	589.990	\$59,588.99	8,758.28	7,776.91
0405	04646008	000	RC PIPE (CL III)(36 IN)	LF	137.000	584.380	\$80,060.06	7,349.37	8,647.08
0510	04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	6,000.000	1.000	\$6,000.00	7.00	8.00
0513	04656040		INLET (COMPL)(PCU)(5FT)(BOTH)	EA	8,470.790	2.000	\$16,941.58	2.00	2.00
0520	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,900.000	1.000	\$3,900.00	4.00	5.00
0586	96016001		MATERIAL ON HAND	DOL	1.000	-382,230.520	-\$382,230.52	1,000.00	4,119,114.51
0592	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	16,500.000	1.000	\$16,500.00	12.00	4.00
		SUPP DESCR	Added by CO#56 - Time and OH due to Redesign of Walls 31&32						
0865	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.000	270.000	\$3,510.00	33,882.00	30,117.00
0870	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	265.000	\$7,950.00	2,125.00	2,253.00
1511	60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	150.000	128.000	\$19,200.00	10.00	1,285.00
		SUPP DESCR	Added by CO #69 - Additional Traffic Control Bid Items						
1736	61856002		TMA (STATIONARY)	DAY	250.000	3.000	\$750.00	10.00	102.00
		SUPP DESCR	Added by CO #69 - Additional Traffic Control Bid Items						
1758	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	121.450	\$121.45	20,559.56	57,228.09
		SUPP DESCR	Added by CO#24-Deck Panels JOBE Plant Storage Fee(2/22-3/23)						
4001	01046028		REMOVING CONC (MISC)	SY	10.000	19.830	\$198.30	302.27	1,404.69
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4041	03606006		CONC PVMT (CONT REINF - CRCP) (12")	SY	74.000	7,685.170	\$568,702.58	85,955.15	40,681.17
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4043	04006003		STRUCT EXCAV (PIPE)	CY	2.000	1,169.160	\$2,338.32	26,075.74	12,176.20
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4045	04006005		CEM STABIL BKFL	CY	171.270	308.650	\$52,862.49	1,018.70	1,018.70
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4047	04016001		FLOWABLE BACKFILL	CY	112.500	316.910	\$35,652.38	4,954.29	3,089.10
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4049	04026001		TRENCH EXCAVATION PROTECTION	LF	1.750	1,174.370	\$2,055.15	10,817.91	14,315.86
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4067	04256041		PRESTR CONC GIRDER (TX70)	LF	48.590	1,115.480	\$54,201.17	6,852.50	6,852.50
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4081	04646007		RC PIPE (CL III)(30 IN)	LF	57.500	589.990	\$33,924.43	2,180.35	1,198.98
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4083	04646008		RC PIPE (CL III)(36 IN)	LF	63.000	584.380	\$36,815.94	915.56	1,941.27
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4131	04656036		INLET (COMPL)(PCU)(4FT)(BOTH)	EA	3,277.270	1.000	\$3,277.27	7.00	8.00
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4133	04656040		INLET (COMPL)(PCU)(5FT)(BOTH)	EA	2,629.210	2.000	\$5,258.42	3.00	2.00
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4229	06186023		CONDT (PVC) (SCH 40) (2")	LF	15.070	270.000	\$4,068.90	4,415.00	843.00
		SUPP DESCR	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						

CATEGORY 008 DESCRIPTION NBI#240720037402121 US62 ML UNDERPASS WB U-TURN @ LP

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2220	04006005	000	CEM STABIL BKFL	CY	99.000	151.450	\$14,993.55	295.40	295.40
2245	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	544.680	\$108,936.00	544.68	544.68

CATEGORY 010 DESCRIPTION NBI#240720037402120 US 62 ML UNDERPASS EB U-TURN @ LF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2340	04006005	000	CEM STABIL BKFL	CY	99.000	157.200	\$15,562.80	256.20	256.20
2365	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	570.800	\$114,160.00	570.80	570.80

PROJECT ROW 374-2-103 CONTROL 037402103

CATEGORY 001 DESCRIPTION SUMMARY OF ARMORY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2835	03416028	001	D-GR HMA TY-C PG70-22	TON	70.000	-4,061.450	-\$284,301.50	3,595.00	3,903.49
2836	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,950.320	\$2,950.32	6,291.25	2,950.32
		SUPP DESCR	PRODUCTION ADJUSTMENT ITEM 341-6028 TY C						
2837	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	4,084.510	\$4,084.51	6,291.25	4,084.51
		SUPP DESCR	PLACEMENT ADJUSTMENT ITEM 341 6028-TY C						

TOTAL ITEM EARNINGS THIS ESTIMATE

\$1,984,599.91

CONTRACT LINE ITEMS

PROJECT NH 2019(063) CONTROL 037402097
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	400.000	258.000	0.000	258.00	103,200.00
0061	96086068		UNIQUE CHANGE ORDER ITEM 68 Added by CO #54 - Dispute Res - Reimbursement of Equipment	DOL	1.000	0.000	6,350,000.000	6,350,000.00	6,350,000.00
0065	01046001	000	REMOVING CONC (PAV)	SY	10.000	20,997.000	0.000	18,867.39	188,673.90
0066	01046001		REMOVING CONC (PAV) Item added by CO#26 CRCP Removal @ Global Reach	SY	17.140	0.000	1,408.670	2,660.98	45,609.20
0070	01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	2,335.000	0.000	2,049.19	18,442.71
0075	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	9.000	8,205.000	0.000	11,924.41	107,319.69
0076	01046017		REMOVING CONC (DRIVEWAYS) Added by CO#35 Unexpected Concrete Driveways	SY	22.000	0.000	306.000	568.41	12,505.02
0080	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	13.000	587.000	0.000	647.44	8,416.72
0085	01046028	000	REMOVING CONC (MISC)	SY	10.000	852.000	0.000	1,944.42	19,444.20
0090	01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	4.000	28,890.000	6.000	24,575.66	98,302.64
0094	01056021		REMOVING STAB BASE AND ASPH PAV (0-4") Added by CO #82 - Bond Breaker Removal at Loop 375	SY	14.380	0.000	1,206.000	1,985.83	28,556.23
0095	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	9.000	2,197.000	0.000	3,641.70	32,775.30
0096	01046064		REMOVING CONC (MISC) Item added by CO#26 CRCP Removal @ Global Reach	CY	135.370	0.000	29.780	29.78	4,031.32
0097	01056013		REMOVING STAB BASE & ASPH PAV (9") Item added by CO#16 Mill & Overlay of EBFR Gaps	SY	2.000	0.000	716.670	6,872.78	13,745.56
0098	01056021		REMOVING STAB BASE AND ASPH PAV (0-4") Item added by CO#26 CRCP Removal @ Global Reach	SY	2.480	0.000	1,408.670	2,422.44	6,007.64
0100	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	1,288,399.000	-3,934.000	1,241,509.23	6,207,546.15
0101	01106002		EXCAVATION (CHANNEL) Item added by CO#46 High Mst Lighting #13 Slope Protection	CY	12.000	0.000	183.210	183.21	2,198.52
0102	01106001		EXCAVATION (ROADWAY) New Unit Price with CO #50 - Temporary Drainage Relief	CY	44.260	0.000	265.000	265.00	11,728.90
0103	96086066		UNIQUE CHANGE ORDER ITEM 66 Added by CO #78 - Reverse Rdwy Exc Escalation from CO #61	DOL	1.000	0.000	-1,167,856.010	-1,167,856.01	-1,167,856.01
0104	01106001		EXCAVATION (ROADWAY) Added by CO #78 - Price Escalation for Excav Rdwy (RWs31-36)	CY	13.000	0.000	355,369.000	282,668.20	3,674,686.60
0105	01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	2,483.000	0.000	2,483.00	24,830.00
0106	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Item added by CO#46 High Mst Lighting #13 Slope Protection	CY	20.000	0.000	274.000	274.00	5,480.00
0107	96086066		UNIQUE CHANGE ORDER ITEM 66 Added by CO #76 - Electr Duct Bank Conflict at Global Reach	DOL	1.000	0.000	3,721.520	3,721.52	3,721.52
0110	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	6.000	846,087.000	18,000.000	826,086.92	4,956,521.52
0113	01526001		ROAD GRADER WORK (ORD COMP) Chain Link Fence	STA	822.630	0.000	41.000	4.00	3,290.52
0115	01706001	000	IRRIGATION SYSTEM	LS	400,000.000	1.000	0.000	0.96	384,400.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0116	96086041		UNIQUE CHANGE ORDER ITEM 41 Item added by CO #45 - Re-establish exist irrigation system	DOL	1.000	0.000	9,394.350	9,394.35	9,394.35
0120	01926004	000	PLANT MATERIAL (5-GAL)	EA	25.000	316.000	0.000	7.00	175.00
0125	01926015	000	LANDSCAPE EDGE	LF	6.000	69,197.000	0.000	55,107.00	330,642.00
0130	01926017	000	VEGETATION BARRIER	SY	1.000	278,123.000	0.000	234,284.27	234,284.27
0131	01926017		VEGETATION BARRIER Item added by CO #45 - Median Landscape at Yarbrough	SY	2.100	0.000	411.000	411.00	863.10
0132	96086042		UNIQUE CHANGE ORDER ITEM 42 Item added by CO #45 - Import mat'l and prep for landscape	DOL	1.000	0.000	17,229.970	17,229.97	17,229.97
0135	01926044	000	PLANT MATERIAL (MIN 2" CAL) (B&B)	EA	324.000	680.000	0.000	591.58	191,671.92
0140	01926046	000	PLANT MATERIAL (MIN 3" CAL) (B&B)	EA	430.000	504.000	0.000	405.40	174,322.00
0145	01936001	000	PLANT MAINTENANCE	MO	1,000.000	12.000	0.000	12.00	12,000.00
0146	96086036		UNIQUE CHANGE ORDER ITEM 36 Item added by CO #45 - 2" Palo Verde	DOL	525.000	0.000	6.000	6.00	3,150.00
0147	01936001		PLANT MAINTENANCE Added by CO #64 - Landscape and Irrigation Maintenance	MO	3,782.000	0.000	34.000	13.00	49,166.00
0148	96086063		UNIQUE CHANGE ORDER ITEM 63 Added by CO #74 - One Time Landscape Cleanup (Force Account)	DOL	1.000	0.000	44,799.000	76,093.03	76,093.03
0151	01936007		IRRIGATION SYSTEM OPER AND MAINT Added by CO #64 - Landscape and Irrigation Maintenance	MO	3,264.160	0.000	34.000	16.00	52,226.56
0155	01936007	000	IRRIGATION SYSTEM OPER AND MAINT	MO	1,080.000	12.000	0.000	12.00	12,960.00
0159	01936005		PLANT REPLACEMENT (5-GAL) Item added by CO #45 - Median Landscape at Yarbrough	EA	63.000	0.000	66.000	66.00	4,158.00
0160	01936010	000	PLANT REPLACEMENT (30 GAL)	EA	200.000	71.000	0.000	112.00	22,400.00
0165	01936016	000	PLANT REPLACEMENT (45 GAL)	EA	400.000	54.000	0.000	48.00	19,200.00
0170	02476481	003	FL BS (CMP IN PLC)(TY A GR 5)	TON	17.000	1,156.000	3,885.000	3,414.32	58,043.44
0171	02756001		CEMENT CO 085 - Cement Treated Soil Stabilization	TON	270.000	0.000	367.700	352.79	95,253.30
0172	02756019		CEMENT TREAT (SUBGRADE)(6") CO 085 - Cement Treated Soil Stabilization	SY	6.500	0.000	43,119.380	43,118.46	280,269.99
0175	03106006	000	PRIME COAT (CSS-1H)	GAL	4.000	124,411.000	-477.000	81,826.81	327,307.24
0176	03416028		D-GR HMA TY-C PG70-22 Added By CO#88 - HMA TY-C - Payment Correction	TON	70.000	0.000	4,061.450	4,061.45	284,301.50
0180	03416040	001	D-GR HMA TY-D PG64-22	TON	65.000	136,267.000	-4,061.450	128,782.63	8,370,870.95
0181	03416059		PRODUCTION PAYMENT ADJUSTMENT PRODUCTION ADJ ITEM 341-6040 D-GR HMA TY -D PG 64-22	DOL	1.000	221,433.880	0.000	130,857.06	130,857.06
0182	03416060		PLACEMENT PAYMENT ADJUSTMENT PLACEMENT ADJ ITEM 341 6040 D-GR HMA TY -D PG 64-22	DOL	1.000	221,433.880	0.000	111,664.13	111,664.13
0184	03416043		D-GR HMA TY-D PG70-22 Added Item by CO#7 - Shared Used Path	TON	92.000	0.000	2,739.000	2,192.56	201,715.52
0189	03516002		FLEXIBLE PAVEMENT STRUCTURE REPAIR(6") Item added by CO#16 Mill & Overlay of EBFR Gaps	SY	75.000	0.000	3,250.000	11,585.99	868,949.25
0190	03546025	000	PLANE ASPH CONC PAV(4" TO 6")	SY	1.100	274,596.000	-54,858.670	180,957.22	199,052.95
0192	03546026		PLANE ASPH CONC PAV(6" TO 8")	SY	2.600	0.000	52,244.000	106,585.19	277,121.50
0193	03546043		PLANE ASPH CONC PAV (1") Item added by CO#16 Mill & Overlay of EBRF Gaps	SY	1.750	0.000	20,966.820	16,120.31	28,210.55

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0195	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	45.000	287,225.000	0.000	286,065.92	12,872,966.36
0196	03606003		CONC PVMT (CONT REINF - CRCP) (9") Item added by CO#16 Mill & Overlay EBFR Gaps	SY	80.000	0.000	376.250	374.51	29,960.80
0215	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	57.000	291,792.000	0.000	246,518.02	14,051,527.14
0216	96086061		UNIQUE CHANGE ORDER ITEM 61 Added by CO 060 - Reimbursement for Jobe Batch Plant	DOL	1.000	0.000	118,675.000	118,675.00	118,675.00
0236	04006002		STRUCT EXCAV (BOX) Item added by CO#12 Storm Sewer Sys Modifications	CY	6.300	0.000	22,219.310	22,219.31	139,981.65
0240	04006003	000	STRUCT EXCAV (PIPE)	CY	5.000	124,170.000	-18,833.310	91,437.15	457,185.75
0245	04016001	000	FLOWABLE BACKFILL	CY	100.000	24,724.000	-3,035.550	19,796.26	1,979,626.10
0250	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	53,754.000	20,408.120	63,688.24	127,376.48
0254	04036001		TEMPORARY SPL SHORING Added by CO#30 Des Changes to RW31-32 (Curtain Wall)	SF	42.630	0.000	84,930.000	84,929.63	3,620,550.13
0259	40486001		PRESTRESSED GROUND ANCHORS Added by CO #63 - Redesign of RW 35 & RW 36	LF	292.500	0.000	39,580.000	39,300.20	11,495,308.50
0261	04106001		SOIL NAIL ANCHORS Added by CO#30 Des Changes to RW31-32	LF	66.220	0.000	123,405.000	124,840.00	8,266,904.80
0262	96086058		UNIQUE CHANGE ORDER ITEM 58 Added by CO #52 - Thorcon Eng Design & Local Equip Storage	DOL	44,403.140	0.000	1.000	1.00	44,403.14
0263	96086060		UNIQUE CHANGE ORDER ITEM 60 Added by CO#56 - Time & OH due to Redesign of Walls 31&32	DOL	10,668.900	0.000	290.000	290.00	3,093,981.00
0264	04106001		SOIL NAIL ANCHORS Added by CO 062 - "Wet Set" Soil Nails (No Casing)	LF	60.120	0.000	17,873.000	13,863.00	833,443.56
0265	04166003	000	DRILL SHAFT (30 IN)	LF	360.000	250.000	0.000	210.00	75,600.00
0266	04166003		DRILL SHAFT (30 IN) Item added by CO #45 - Median Landscape at Yarbrough	LF	352.280	0.000	16.000	16.00	5,636.48
0267	04166002		DRILL SHAFT (24 IN) Added by CO #63 - Redesign of RW 35 & RW 36	LF	400.000	0.000	100.000	159.58	63,830.80
0268	04166004		DRILL SHAFT (36 IN) Added by CO #63 - Redesign of RW 35 & RW 36	LF	515.000	0.000	38,695.000	36,573.71	18,835,458.09
0269	96086010		UNIQUE CHANGE ORDER ITEM 10 Added by CO 86, Drill Shaft Mechanical Couplers, Walls 35&36	DOL	82,166.100	0.000	1.000	1.00	82,166.10
0270	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	147.000	0.000	147.00	29,400.00
0275	04166006	000	DRILL SHAFT (48 IN)	LF	425.000	612.000	0.000	591.60	251,430.00
0280	04166008	000	DRILL SHAFT (60 IN)	LF	525.000	310.000	0.000	305.00	160,125.00
0285	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	145.000	56.000	0.000	28.00	4,060.00
0290	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	535.000	570.000	0.000	570.00	304,950.00
0295	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	335.000	45.000	0.000	67.20	22,512.00
0300	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	396.000	185.000	0.000	184.60	73,101.60
0301	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN) Added by CO #068 - Relocate Signal Pole 'G' at George Dieter	LF	489.000	0.000	13.200	13.20	6,454.80
0305	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	434.000	153.000	0.000	241.10	104,637.40
0310	04166095	000	DRILL SHAFT (HIGH MAST POLE) (48")	LF	456.000	229.000	0.000	229.00	104,424.00
0315	04206002	000	CLA CONC (MISC)	CY	495.000	18.570	0.000	8.35	4,133.25
0316	04206014		CL C CONC (ABUT)(HPC) Added by CO #63 - Redesign of RW 35 & RW 36	CY	1,600.000	0.000	1,766.200	1,844.51	2,951,216.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0320	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,300.000	77.300	0.000	72.34	94,042.00
0325	04206050	000	CL C CONC (CRASHWALL)(HPC)	CY	940.000	574.000	0.000	778.75	732,025.00
0330	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	390.000	36.000	0.000	9.84	3,837.60
0333	96076001		STOCK ACCOUNT MATERIAL PURCHASE District + Account: 240004-7397	DOL	1.000	0.000	144,117.390	144,117.39	144,117.39
0335	04236001	000	RETAINING WALL (MSE)	SF	44.000	245,425.000	826.000	241,745.50	10,636,802.00
0336	04236007		RETAINING WALL (DRILL SHAFT) (FACIA) Added by CO #63 - Redesign of RW 35 & RW 36	SF	108.900	0.000	90,596.000	6,137.16	668,336.73
0337	04236022		RETAINING WALL (SOIL NAIL)(FACIA) Added by CO#30 Des Changes to RW31-32	SF	63.550	0.000	84,930.000	72,190.50	4,587,706.41
0338	96086062		UNIQUE CHANGE ORDER ITEM 62 Added by CO #63 - Time & OH due to Redesign of RW 35 & RW 36	DOL	10,668.900	0.000	432.000	184.00	1,963,077.60
0339	96086066		UNIQUE CHANGE ORDER ITEM 66 Added by CO #79 - RW 35 & 36 Shop Drawing Reimbursement	DOL	1.000	0.000	10,605.000	10,605.00	10,605.00
0341	04276002		CONCRETE PAINT FINISH Item added by CO#25 - Paint Center Barrier & Outside Beams	SF	0.510	0.000	16,966.000	98,518.04	50,244.20
0345	04326001	000	RIPRAP (CONC)(4 IN)	CY	410.000	460.120	0.000	541.63	222,067.89
0346	04326001		RIPRAP (CONC)(4 IN) Added by CO#8 w/Intermediate Toe Wall	CY	2,185.700	0.000	22.000	22.00	48,085.40
0347	04326001		RIPRAP (CONC)(4 IN) Item added by CO#27 WBFR Curb, Sidewalk & Riprap	CY	1,011.910	0.000	8.000	12.25	12,395.90
0348	04326001		RIPRAP (CONC)(4 IN) Item added by CO#46 High Mst Lighting #13 Slope Protection	CY	689.530	0.000	18.720	41.72	28,767.19
0360	04506014	000	RAIL (TY T551)	LF	44.000	53,120.000	650.000	38,636.15	1,699,990.60
0361	96086009		UNIQUE CHANGE ORDER ITEM 9 Added by CO#8 T551 Rail cost for drilling & epoxying dowels	DOL	3,511.970	0.000	1.000	1.00	3,511.97
0363	04506014		RAIL (TY T551) Added by CO#11 - Rail T551 - w/drilling & epoxying	LF	51.670	0.000	934.000	931.00	48,104.77
0364	04506014		RAIL (TY T551) Added by CO #059 - T551 Barrier Extensions for CCA	LF	222.000	0.000	60.000	142.00	31,524.00
0371	04626008		CONC BOX CULV (5 FT X 4 FT) Item added by CO#12 Storm Sewer Sys Modifications	LF	328.650	0.000	880.920	880.92	289,514.36
0375	04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	332.000	1,852.000	463.000	2,315.00	768,580.00
0376	04626009		CONC BOX CULV (5 FT X 5 FT) Item added by CO#12 Storm Sewer Sys Modifications	LF	348.600	0.000	278.490	278.49	97,081.61
0383	04626013		CONC BOX CULV (6 FT X 6 FT)	LF	465.490	0.000	708.990	708.99	330,027.75
0395	04646005	000	RC PIPE (CL III)(24 IN)	LF	59.000	42,561.000	-3,482.930	36,268.55	2,139,844.45
0400	04646007	000	RC PIPE (CL III)(30 IN)	LF	101.000	8,271.000	487.280	7,776.91	785,467.91
0405	04646008	000	RC PIPE (CL III)(36 IN)	LF	137.000	6,779.000	570.370	8,647.08	1,184,649.96
0410	04646009	000	RC PIPE (CL III)(42 IN)	LF	165.000	2,033.000	508.250	2,470.52	407,635.80
0411	04646009		RC PIPE (CL III)(42 IN) Item added by CO#12 Storm Sewer Sys Modifications	LF	173.250	0.000	672.780	672.78	116,559.14
0415	04646010	000	RC PIPE (CL III)(48 IN)	LF	203.000	3,839.000	1,074.620	4,316.84	876,318.52
0420	04646011	000	RC PIPE (CL III)(54 IN)	LF	260.000	6,664.000	1,853.690	6,649.63	1,728,903.80
0421	04646012		RC PIPE (CL III)(60 IN)	LF	351.010	0.000	572.000	572.00	200,777.72

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0426	04656002		MANH (COMPL)(PRM)(48IN) Item added by CO#12 Storm Sewer Sys Modifications	EA	3,795.000	0.000	20.000	21.00	79,695.00
0430	04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,500.000	5.000	1.000	13.00	84,500.00
0435	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	10,500.000	3.000	4.000	12.00	126,000.00
0439	04656006		JCTBOX(COMPL)(PJB)(4FTX4FT) Item added by CO#12 Storm Sewer Sys Modifications	EA	5,375.000	0.000	2.000	2.00	10,750.00
0442	04656009		JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	7,305.360	0.000	5.000	3.00	21,916.08
0443	04656011		JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	9,637.260	0.000	20.000	11.00	106,009.86
0444	04656012		JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	17,310.310	0.000	20.000	15.00	259,654.65
0445	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,000.000	22.000	-5.000	15.00	60,000.00
0446	04656010		JCTBOX(COMPL)(PJB)(5FTX6FT) Item added by CO#12 Storm Sewer Sys Modifications	EA	8,543.880	0.000	1.000	1.00	8,543.88
0451	04656014		INLET (COMPL)(PCO)(3FT)(LEFT) Item added by CO#12 Storm Sewer Sys Modifications	EA	5,060.000	0.000	11.000	9.00	45,540.00
0455	04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,200.000	19.000	-13.000	4.00	16,800.00
0460	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,400.000	5.000	-2.000	2.00	10,800.00
0465	04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,800.000	2.000	0.000	4.00	23,200.00
0470	04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	4,800.000	5.000	1.000	6.00	28,800.00
0474	04656019		INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,381.530	0.000	2.000	3.00	16,144.59
0475	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,600.000	1.000	1.000	2.00	11,200.00
0480	04656021	000	INLET (COMPL)(PCO)(5FT)(NONE)	EA	6,900.000	1.000	3.000	4.00	27,600.00
0485	04656022	000	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	6,600.000	11.000	-5.000	1.00	6,600.00
0488	04656023		INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	7,259.100	0.000	6.000	5.00	36,295.50
0490	04656024	000	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	7,600.000	5.000	-1.000	2.00	15,200.00
0491	04656025		INLET (COMPL)(PCO)(6FT)(NONE)	EA	6,455.230	0.000	3.000	3.00	19,365.69
0495	04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	6,800.000	3.000	1.000	4.00	27,200.00
0496	04656026		INLET (COMPL)(PCO)(6FT)(LEFT) Item added by CO#12 Storm Sewer Sys Modifications	EA	8,500.000	0.000	9.000	7.00	59,500.00
0501	04656028		INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,480.730	0.000	2.000	4.00	29,922.92
0505	04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,700.000	38.000	-6.000	39.00	222,300.00
0510	04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	6,000.000	6.000	1.000	8.00	48,000.00
0513	04656040		INLET (COMPL)(PCU)(5FT)(BOTH)	EA	8,470.790	0.000	2.000	2.00	16,941.58
0515	04656050	000	INLET (COMPL)(POD)(FG)(3FTX5FT)	EA	4,400.000	31.000	0.000	25.00	110,000.00
0518	04656076		INLET (COMPL)(PSL)(RC)(6FTX6FT) Item added by CO#12 Storm Sewer Sys Modifications	EA	9,656.490	0.000	2.000	2.00	19,312.98
0520	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,900.000	8.000	-4.000	5.00	19,500.00
0524	04656128		INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT) Item added by CO#12 Storm Sewer Sys Modifications	EA	5,985.000	0.000	17.000	18.00	107,730.00
0525	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,700.000	33.000	8.000	43.00	245,100.00
0527	04656135		INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	8,024.140	0.000	11.000	11.00	88,265.54
0528	04656141		INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	10,579.310	0.000	8.000	7.00	74,055.17
0530	04656148	000	INLET (COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,400.000	38.000	0.000	20.00	88,000.00
0532	96086012		UNIQUE CHANGE ORDER ITEM 12 Item added by CO#12-Inlet(Compl)(PSL)(SFG)(5ftX5ft-4ftX4ft)	DOL	9,992.430	0.000	3.000	1.00	9,992.43
0535	04656158	000	INLET (COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	4,400.000	16.000	0.000	15.00	66,000.00
0540	04656160	000	INLET (COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	6,300.000	49.000	3.000	41.00	258,300.00
0545	04656162	000	INLET (COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	6,800.000	6.000	1.000	8.00	54,400.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0546	96086013		UNIQUE CHANGE ORDER ITEM 13 Item added by CO#12-INLET(COMPL)(PCO)(8FT)(LEFT)	DOL	13,856.740	0.000	2.000	2.00	27,713.48
0550	04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	6,900.000	1.000	0.000	1.00	6,900.00
0555	04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	8,700.000	1.000	0.000	1.00	8,700.00
0560	04666012	000	HEADWALL (CH - FW - 0) (DIA= 54 IN)	EA	9,300.000	2.000	0.000	2.00	18,600.00
0561	04666012		HEADWALL (CH - FW - 0) (DIA= 54 IN) Item added by CO#46 High Mst Lighting #13 Slope Protection	EA	7,000.000	0.000	1.000	1.00	7,000.00
0565	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	7,000.000	1.000	0.000	2.00	14,000.00
0570	04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	10,000.000	1.000	0.000	1.00	10,000.00
0580	04966016	000	REMOV STR (PIPE)	EA	37.000	38.000	0.000	30.00	1,110.00
0585	05006001	000	MOBILIZATION	LS	4,728,000.000	0.944	0.000	0.90	4,255,200.00
0586	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	4,119,114.51	4,119,114.51
0590	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	13,000.000	34.000	15.000	49.00	637,000.00
0591	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by CO#10 -Time Delay, Ext OH Cost due to Utility Reloc	MO	13,000.000	0.000	15.000	15.00	195,000.00
0592	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by CO#56 - Time and OH due to Redesign of Walls 31&32	MO	16,500.000	0.000	12.000	4.00	66,000.00
0593	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING Added by CO #63 - Redesign of RW 35 & RW 36	MO	16,000.000	0.000	18.000	18.00	288,000.00
0596	96086035		UNIQUE CHANGE ORDER ITEM 35 Item added by CO#44 Montana EB Main Lane Traffic Switch	DOL	1,786.130	0.000	17.000	25.00	44,653.25
0615	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,120.000	0.000	4,551.34	86,475.46
0620	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	7.000	1,120.000	0.000	3,812.22	26,685.54
0630	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	43,424.000	0.000	4,651.00	11,627.50
0640	05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.000	6,425.000	0.000	80.00	400.00
0649	05086001		CONSTRUCTING DETOURS Access Road Along 8' Chain Link Fence	SY	6.650	0.000	8,975.000	8,975.00	59,683.75
0650	05086001	000	CONSTRUCTING DETOURS	SY	14.000	48,410.000	-48,410.000	24.44	342.16
0651	05086001		CONSTRUCTING DETOURS Added Item by CO#09 - TCP Detours	SY	4.250	0.000	14,878.000	14,474.33	61,515.90
0652	05086001		CONSTRUCTING DETOURS Added Item by CO#09 - TCP Detours	SY	30.000	0.000	25,103.000	30,490.12	914,703.45
0655	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	53.000	1,300.000	0.000	1,530.00	81,090.00
0660	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	49.000	33,740.000	0.000	33,740.00	1,653,260.00
0665	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	51.000	2,040.000	0.000	1,620.00	82,620.00
0670	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	51,390.000	1,470.000	93,180.00	465,900.00
0675	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	3,240.000	-60.000	5,225.00	31,350.00
0680	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	5.000	33,740.000	0.000	32,460.00	162,300.00
0685	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	5.000	2,040.000	0.000	920.00	4,600.00
0690	05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	56.000	19,605.000	0.000	13,224.00	740,544.00
0700	05286001	000	COLORED TEXTURED CONC (4")	SY	39.000	43,515.000	0.000	13,866.92	540,809.78
0701	05286001		COLORED TEXTURED CONC (4") Added by CO#37 Global Reach Turnaround Concrete	SY	132.370	0.000	776.000	1,551.21	205,334.07
0705	05296004	000	CONC CURB (MONO) (TY I)	LF	5.000	13,425.000	0.000	7,896.00	39,480.00
0710	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	77,357.000	0.000	74,091.02	370,455.10

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0711	05296008		CONC CURB & GUTTER (TY II) Item added by CO #45 - Median Landscape at Yarbrough	LF	26.250	0.000	450.000	557.00	14,621.25
0713	05296022		CONC CURB (DOWEL) (TY II) Item added by CO#27 WBFR Curb, Sidewalk & Riprap	LF	15.610	0.000	1,755.000	2,553.00	39,852.33
0715	05306004	000	DRIVEWAYS (CONC)	SY	40.000	5,854.000	0.000	5,772.63	230,905.24
0716	05306004		DRIVEWAYS (CONC) Added by CO#35 Unexpected Concrete Driveways	SY	115.870	0.000	200.000	700.92	81,215.60
0720	05316002	000	CONC SIDEWALKS (5")	SY	35.000	2,405.000	-427.000	3,933.11	137,658.83
0721	05316002		CONC SIDEWALKS (5") Item added by CO#27 WBFR Curb, Sidewalk & Riprap	SY	84.210	0.000	2,092.000	2,121.02	178,610.84
0725	05316004	000	CURB RAMPS (TY 1)	EA	1,000.000	22.000	0.000	11.00	11,000.00
0730	05316005	000	CURB RAMPS (TY 2)	EA	1,100.000	13.000	0.000	14.00	15,400.00
0735	05316008	000	CURB RAMPS (TY 5)	EA	2,600.000	7.000	0.000	9.00	23,400.00
0740	05316010	000	CURB RAMPS (TY 7)	EA	920.000	2.000	2.000	14.00	12,880.00
0745	05316013	000	CURB RAMPS (TY 10)	EA	1,100.000	5.000	0.000	1.00	1,100.00
0750	05316014	000	CURB RAMPS (TY 11)	EA	1,400.000	2.000	0.000	2.00	2,800.00
0755	05316016	000	CURB RAMPS (TY 21)	EA	1,300.000	6.000	0.000	7.00	9,100.00
0760	05316017	000	CURB RAMPS (TY 22)	EA	1,900.000	5.000	0.000	6.00	11,400.00
0765	05366002	000	CONC MEDIAN	SY	43.000	5,785.000	0.000	1,667.77	71,714.11
0770	05366004	000	CONC DIRECTIONAL ISLAND	SY	50.000	977.000	0.000	207.67	10,383.50
0775	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	10.000	400.000	0.000	1,226.00	12,260.00
0777	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) Added by CO #53 - Guardrail Treatment for Blunt Ends	EA	3,131.000	0.000	7.000	5.00	15,655.00
0780	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,200.000	4.000	0.000	2.00	2,400.00
0785	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,300.000	4.000	0.000	5.00	16,500.00
0790	05436021	000	REMOVE CABLE BARRIER	LF	4.000	18,206.000	1,197.000	16,310.00	65,240.00
0795	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	12,000.000	38.000	-38.000	1.00	12,000.00
0796	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) REACT 350 II (N)	EA	18,790.000	0.000	12.000	3.00	56,370.00
0797	05456010		CRASH CUSH ATTEN (INSTL)(L)(W)(TL3) REACT 350 II (W)	EA	29,150.000	0.000	8.000	4.00	116,600.00
0800	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	24.000	3,614.000	6,753.000	8,480.00	203,520.00
0805	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	2.000	14,582.000	1,022.000	14,256.00	28,512.00
0807	05506008		CHAIN LINK FENCE (INSTALL) (8') Added Item, Change Order 1, Barbed Wire Top	LF	48.150	0.000	3,451.000	3,101.00	149,313.15
0808	05506009		CHAIN LINK FENCE(INSTALL)(6)(BARB TOP) Added Item, Replaced Chain Link Fence no Barbed Wire Top	LF	39.590	0.000	1,590.000	1,382.00	54,713.38
0820	05526009	000	GATE (SPECIAL)	EA	4,800.000	5.000	1.000	5.00	24,000.00
0824	06106004		RELOCATE RD IL ASM (TRANS-BASE) Item added by CO #45 - Median Landscape at Yarbrough	EA	2,622.650	0.000	2.000	2.00	5,245.30
0825	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,050.000	118.000	0.000	109.00	114,450.00
0828	06106102		REPLACE LUMINAIRE W/LED (250W EQ) Added by CO #84 - Upgrade Underpass Lighting at Loop 375	EA	1,337.690	0.000	18.000	12.00	16,052.28
0830	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	3,000.000	39.000	0.000	25.00	75,000.00
0835	06106278	000	IN RD IL (TY SA) 50S-8 (400W EQ) LED	EA	5,500.000	10.000	0.000	10.00	55,000.00
0840	06106279	000	IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	6,100.000	4.000	0.000	4.00	24,400.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0845	06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	5,900.000	7.000	0.000	7.00	41,300.00	
0855	06136001	000	HI MST IL POLE (100 FT)(80 MPH)	EA	34,000.000	8.000	0.000	8.00	272,000.00	
0856	96086064		UNIQUE CHANGE ORDER ITEM 64	DOL	1.000	0.000	93,991.970	93,991.97	93,991.97	
Added by CO #67 - FAA High Mast Lighting										
0860	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	39,000.000	23.000	0.000	23.00	897,000.00	
0865	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.000	33,882.000	0.000	30,117.00	391,521.00	
0866	06186023		CONDT (PVC) (SCH 40) (2")	LF	14.000	0.000	200.000	201.00	2,814.00	
Item added by CO #45 - Median Landscape at Yarbrough										
0870	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	2,125.000	0.000	2,253.00	67,590.00	
0875	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	16.000	5,130.000	0.000	5,233.00	83,728.00	
0880	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	4,210.000	0.000	2,938.00	102,830.00	
0885	06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.000	49,444.000	0.000	49,805.00	996,100.00	
0890	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.000	4,428.000	0.000	3,664.00	51,296.00	
0895	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	31.000	395.000	0.000	995.00	30,845.00	
0900	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	19.000	2,689.000	0.000	1,956.00	37,164.00	
0905	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	45.000	680.000	0.000	1,238.00	55,710.00	
0910	06186062	000	CONDT (RM) (3/4")	LF	14.000	2,778.000	0.000	1,538.00	21,532.00	
0920	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.250	56,298.000	0.000	61,947.00	77,433.75	
0925	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.600	7,799.000	0.000	5,640.00	9,024.00	
0930	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.400	93,897.000	0.000	84,060.00	285,804.00	
0931	06206008		ELEC CONDR (NO.8) INSULATED	LF	4.120	0.000	1,180.000	1,053.00	4,338.36	
Item added by CO #45 - Median Landscape at Yarbrough										
0935	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	34,777.000	0.000	31,437.00	125,748.00	
0940	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.250	6,427.000	0.000	4,708.00	20,009.00	
0945	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	110.000	0.000	115.00	143,750.00	
0946	06246002		GROUND BOX TY A (122311)W/APRON	EA	1,357.650	0.000	2.000	2.00	2,715.30	
Item added by CO #45 - Median Landscape at Yarbrough										
0950	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,600.000	66.000	0.000	58.00	92,800.00	
0955	06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,200.000	141.000	0.000	144.00	748,800.00	
0960	06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	6,900.000	14.000	0.000	17.00	117,300.00	
0965	06246028	000	REMOVE GROUND BOX	EA	125.000	40.000	0.000	32.00	4,000.00	
0970	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	2.000	0.000	9.00	11,250.00	
0975	06286048	000	ELC SRV TY A 240/480 060(NS)SS(T)GC(O)	EA	8,000.000	10.000	0.000	10.00	80,000.00	
0980	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,400.000	10.000	0.000	10.00	74,000.00	
0990	06286259	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(O)	EA	8,400.000	6.000	0.000	6.00	50,400.00	
0995	06366001	001	ALUMINUM SIGNS (TY A)	SF	36.000	489.000	0.000	230.13	8,284.50	
1000	06366002	001	ALUMINUM SIGNS (TY G)	SF	41.000	304.000	0.000	152.00	6,232.00	
1005	06366003	001	ALUMINUM SIGNS (TY O)	SF	47.000	3,559.000	0.000	3,353.15	157,598.05	
1010	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	700.000	82.000	0.000	61.00	42,700.00	
1015	06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	901.000	170.000	-9.000	99.00	89,199.00	
1020	06446039	000	IN SM RD SN SUP&AM TYS80(1)SB(P)	EA	912.000	21.000	0.000	13.00	11,856.00	
1025	06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	940.000	37.000	-7.000	15.00	14,100.00	
1030	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,000.000	4.000	0.000	1.00	1,000.00	
1035	06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	1,024.000	5.000	0.000	2.00	2,048.00	
1039	06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,109.030	0.000	9.000	5.00	20,545.16	
Item added by CO#14 - Add Bridge Mnt Signs Ty S inst of Ty N										
1040	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,265.000	19.000	-9.000	6.00	13,590.00	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1041	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) Item added by CO#13 Adding rail mnt sgn in lieu of gnd mt	EA	5,847.980	0.000	16.000	8.00	46,783.84
1045	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	206.000	0.000	167.00	20,875.00
1050	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.400	1,584.000	0.000	790.00	5,846.00
1055	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	27,000.000	6.000	0.000	6.00	162,000.00
1060	06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	94,000.000	1.000	0.000	1.00	94,000.00
1065	06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	99,000.000	9.000	0.000	9.00	891,000.00
1070	06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	137,000.000	3.000	0.000	2.00	274,000.00
1075	06506140	000	INS OH SN SUP(130 FT BRDG)(CIRC TUBE)	EA	297,000.000	1.000	0.000	1.00	297,000.00
1080	06506155	000	INS OH SN SUP(145 FT BRDG (CIRC TUBE)	EA	324,000.000	1.000	0.000	1.00	324,000.00
1085	06506160	000	INS OH SN SUP(150 FT BRDG)(CIRC TUBE)	EA	357,000.000	1.000	0.000	1.00	357,000.00
1090	06506213	000	INS OH SN SUP(165FT BRDG)(CIRC TUBE)	EA	370,000.000	2.000	0.000	2.00	740,000.00
1100	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.250	156,646.000	0.000	15,972.00	19,965.00
1105	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.250	11,096.000	0.000	168.00	210.00
1110	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.250	115,436.000	-115,436.000	1,288.00	1,610.00
1111	06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.560	0.000	15,436.000	16,795.00	26,200.20
1115	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.350	3,000.000	0.000	1,070.66	2,516.05
1120	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	9.000	2,659.000	0.000	310.00	2,790.00
1125	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	180.000	94.000	0.000	44.00	7,920.00
1135	06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.250	3,034.000	0.000	66.00	82.50
1141	06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.560	0.000	23,914.000	28,304.00	44,154.24
1145	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.450	2,690.000	0.000	929.00	418.05
1146	06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL) Added by CO#58 New Striping Stands & Missing Barrier Refl	LF	2.550	0.000	3,140.000	2,669.00	6,805.95
1150	06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.850	2,742.000	0.000	93.00	79.05
1155	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	39,761.000	0.000	20,233.00	16,186.40
1160	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.050	6,257.000	0.000	1,395.00	2,859.75
1165	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.150	6,999.000	0.000	2,777.00	11,524.55
1170	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	65.000	305.000	0.000	158.00	10,270.00
1175	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	80.000	42.000	0.000	40.00	3,200.00
1180	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	35.000	0.000	21.00	1,995.00
1190	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	65.000	201.000	0.000	110.00	7,150.00
1210	06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.100	682.000	0.000	381.00	1,562.10
1215	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	180.000	0.000	7,750.00	775.00
1220	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.100	2,690.000	0.000	3,010.00	301.00
1225	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	153,276.000	-143,802.820	9,537.18	953.72
1226	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.170	0.000	7,598.000	8,867.00	1,507.39
1230	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.150	43,070.000	0.000	20,972.00	3,145.80
1232	06666172		REFL PAV MRK TY II (W) 6" (DOT) Added by CO#58 New Striping Stands & Missing Barrier Refl	LF	0.900	0.000	3,140.000	844.00	759.60
1233	06666174		REFL PAV MRK TY II (W) 6" (SLD) Added by CO#58 New Striping Stands & Missing Barrier Refl	LF	0.310	0.000	75,947.000	29,482.00	9,139.42
1235	06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.200	2,742.000	0.000	715.00	143.00
1240	06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.200	39,761.000	0.000	33,533.00	6,706.60
1241	06666179		REFL PAV MRK TY II (W) 12" (LNDP) Added by CO#58 New Striping Stands & Missing Barrier Refl	LF	1.790	0.000	1,561.000	576.00	1,031.04
1245	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.000	6,257.000	0.000	1,355.00	1,355.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1246	06666184		REFL PAV MRK TY II (W) (ARROW)	EA	63.000	0.000	305.000	226.00	14,238.00	
1247	06666185		REFL PAV MRK TY II (W) (DBL ARROW)	EA	78.750	0.000	42.000	60.00	4,725.00	
1248	06666187		REFL PAV MRK TY II (W) (UTURN ARROW)	EA	94.500	0.000	35.000	18.00	1,701.00	
1250	06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.450	7,001.000	0.000	3,841.00	9,410.45	
1251	06666192		REFL PAV MRK TY II (W) (WORD)	EA	63.000	0.000	201.000	101.00	6,363.00	
1255	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	126,822.000	-109,106.000	17,716.00	1,771.60	
1256	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.170	0.000	4,569.800	9,842.80	1,673.28	
1258	06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.320	0.000	98,162.000	35,610.00	11,395.20	
Added by CO#58 New Striping Stands & Missing Barrier Refl										
1260	06666214	007	REFL PAV MRK TY II (Y) 24" (SLD)	LF	2.450	682.000	0.000	985.00	2,413.25	
1265	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	180.000	0.000	3,060.00	1,530.00	
1270	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	82,963.000	-78,058.000	4,905.00	2,452.50	
1275	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	43,070.000	0.000	17,880.00	14,304.00	
1277	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.130	0.000	26,457.000	11,593.00	13,100.09	
Added by CO#58 New Striping Stands & Missing Barrier Refl										
1280	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,378.000	0.000	6,219.00	3,109.50	
1284	06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.190	0.000	860.000	17,301.00	20,588.19	
Added by CO#58 New Striping Stands & Missing Barrier Refl										
1286	06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.410	0.000	49,490.000	12,562.00	17,712.42	
Added by CO#58 New Striping Stands & Missing Barrier Refl										
1290	06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	125,444.000	-115,894.000	9,550.00	4,775.00	
1292	06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.400	0.000	97,302.000	18,162.00	25,426.80	
Added by CO#58 New Striping Stands & Missing Barrier Refl										
1293	06666350		REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	5.410	0.000	93.000	915.00	4,950.15	
Added by CO#58 New Striping Stands & Missing Barrier Refl										
1295	06726007	000	REFL PAV MRKR TY I-C	EA	3.000	193.000	0.000	257.00	771.00	
1300	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	75.000	0.000	180.00	540.00	
1305	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	3,192.000	0.000	2,419.00	7,257.00	
1310	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.550	7,315.000	200,000.000	53,585.00	29,471.75	
1315	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.800	90.000	0.000	6,370.00	5,096.00	
1320	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.100	415.000	0.000	3,461.00	3,807.10	
1325	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	13.500	120.000	0.000	608.00	8,208.00	
1330	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	20.000	90.000	0.000	419.00	8,380.00	
1334	06786001		PAV SURF PREP FOR MRK (4")	LF	0.130	0.000	282,968.000	60,229.00	7,829.77	
1335	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	170.000	19.000	0.000	137.00	23,290.00	
1336	06786002		PAV SURF PREP FOR MRK (6")	LF	0.170	0.000	43,070.000	104,281.00	17,727.77	
1337	06786004		PAV SURF PREP FOR MRK (8")	LF	0.210	0.000	42,503.000	19,603.00	4,116.63	
1338	06786006		PAV SURF PREP FOR MRK (12")	LF	0.350	0.000	6,257.000	4,248.00	1,486.80	
1339	06786008		PAV SURF PREP FOR MRK (24")	LF	0.950	0.000	7,683.000	3,161.00	3,002.95	
1340	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	255.000	4.000	0.000	17.00	4,335.00	
1341	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	24.150	0.000	305.000	147.00	3,550.05	
1342	06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	40.950	0.000	42.000	48.00	1,965.60	
1343	06786012		PAV SURF PREP FOR MRK (UTURN ARR)	EA	40.950	0.000	35.000	17.00	696.15	
1345	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	170.000	9.000	0.000	35.00	5,950.00	
1346	06786016		PAV SURF PREP FOR MRK (WORD)	EA	27.300	0.000	201.000	98.00	2,675.40	
1350	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	33,000.000	5.000	0.000	4.00	132,000.00	
1355	06806004	006	REMOVING TRAFFIC SIGNALS	EA	7,600.000	6.000	0.000	6.00	45,600.00	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1360	06816001	000	TEMP TRAF SIGNALS	EA	126,000.000	5.000	0.000	4.00	504,000.00
1365	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	506.000	80.000	0.000	70.00	35,420.00
1370	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	489.000	47.000	0.000	42.00	20,538.00
1375	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	445.000	80.000	0.000	70.00	31,150.00
1380	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	428.000	37.000	0.000	34.00	14,552.00
1385	06826005	000	VEH SIG SEC (12")LED(RED)	EA	432.000	89.000	0.000	78.00	33,696.00
1390	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	408.000	16.000	0.000	14.00	5,712.00
1395	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,450.000	62.000	0.000	45.00	65,250.00
1400	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	3.400	20,037.000	0.000	12,975.00	44,115.00
1405	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	4.250	20,445.000	0.000	13,299.00	56,520.75
1410	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.700	4,802.000	0.000	6,317.00	36,006.90
1415	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	7.000	9,740.000	0.000	5,981.00	41,867.00
1425	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	5,400.000	1.000	0.000	1.00	5,400.00
1430	06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	5,750.000	3.000	0.000	3.00	17,250.00
1435	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	7,000.000	1.000	0.000	1.00	7,000.00
1440	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,100.000	7.000	0.000	6.00	48,600.00
1445	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	9,200.000	5.000	0.000	3.00	27,600.00
1450	06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	19,000.000	5.000	0.000	5.00	95,000.00
1455	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	21,000.000	3.000	0.000	3.00	63,000.00
1456	06866282		RELOC TRF SG PL AM(S)SNGL MST ARM POLE	EA	4,276.580	0.000	1.000	3.00	12,829.74
			Added by CO #068 - Relocate Signal Pole 'G' at George Dieter						
1460	06876001	000	PED POLE ASSEMBLY	EA	3,200.000	37.000	0.000	33.00	105,600.00
1465	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	900.000	57.000	0.000	38.00	34,200.00
1470	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	8,900.000	5.000	0.000	2.00	17,800.00
1471	07406002		GRAFFITI REMOVAL (PAINTING)	SF	1.500	0.000	1,336.270	1,336.27	2,004.41
			Item added by CO#21 - Graffiti Removal at Ret Wall #21						
1475	10026001	000	LANDSCAPE AMENITY	EA	400.000	11.000	0.000	10.00	4,000.00
1480	10026025	000	LANDSCAPE AMENITY (TRASH/RECYCLE BIN)	EA	900.000	11.000	0.000	10.00	9,000.00
1485	10026026	000	LANDSCAPE AMENITY (BENCH)	EA	1,300.000	13.000	0.000	5.00	6,500.00
1486	96086038		UNIQUE CHANGE ORDER ITEM 38	DOL	210.000	0.000	5.000	5.00	1,050.00
			Item added by CO #45 - 2' x 2' Padre Canyon Red Boulder						
1487	96086039		UNIQUE CHANGE ORDER ITEM 39	DOL	236.250	0.000	18.000	18.00	4,252.50
			Item added by CO #45 - Cobble Stone Blend						
1488	96086040		UNIQUE CHANGE ORDER ITEM 40	DOL	157.500	0.000	18.000	18.00	2,835.00
			Item added by CO #45 - 3/4 in Padre Canyon Red Agg						
1490	10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	63.000	16,220.000	0.000	12,690.26	799,486.32
1491	10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	151.260	0.000	733.000	1,355.12	204,975.46
			Item added by CO #47 - Loose Aggr for Groundcover (Type 1)						
1495	10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	61.000	5,600.000	0.000	5,603.49	341,812.70
1497	10056004		LOOSE AGGR FOR GROUNDCOVER (TYPE IV)	CY	150.000	0.000	8.000	8.00	1,200.00
			Item added with CO #50 - Temporary Drainage Relief						
1503	30776022		SP MIXES SP-C SAC-A PG70-22	TON	133.600	0.000	2,448.250	3,419.96	456,906.66
			Item added by CO#16 Mill & Overlay EBFR Gaps						
1504	30776075		TACK COAT	GAL	9.000	0.000	3,274.000	3,145.00	28,305.00
			Item added by CO#16 Mill & Overlay EBFR Gaps						
1505	50096002	000	STONE MASONRY (ROCK WALL)	SF	9.750	48,276.000	0.000	47,841.66	466,456.20

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1511	60016001		PORTABLE CHANGEABLE MESSAGE SIGN Added by CO #69 - Additional Traffic Control Bid Items	DAY	150.000	0.000	10.000	1,285.00	192,750.00
1515	60026001	000	VIVDS PROCESSOR SYSTEM	EA	9,000.000	5.000	0.000	3.00	27,000.00
1520	60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,500.000	25.000	0.000	22.00	55,000.00
1530	60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	6.000	11,253.000	0.000	6,695.00	40,170.00
1535	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	145,000.000	1.000	0.000	1.00	145,000.00
1540	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	9.100	69,438.000	0.000	71,080.00	646,828.00
1545	60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	9.750	23,431.000	0.000	21,534.00	209,956.50
1550	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,100.000	11.000	0.000	8.00	32,800.00
1555	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,000.000	39.000	0.000	21.00	63,000.00
1560	60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	326.000	75.000	0.000	68.00	22,168.00
1565	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,500.000	12.000	0.000	9.00	49,500.00
1570	60076094	000	FIBER OPTIC FUSION SPLICE	EA	75.000	220.000	0.000	124.00	9,300.00
1575	60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.250	24,458.000	0.000	17,452.00	39,267.00
1580	60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	15,000.000	11.000	0.000	11.00	165,000.00
1581	60086043		ITS GRND MNT CAB (TY 6) (CONF 2) Added by CO#65 - HUB Cabinet #5 Replacement	EA	17,631.350	0.000	1.000	1.00	17,631.35
1585	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	12,200.000	7.000	0.000	6.00	73,200.00
1595	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,200.000	3.000	0.000	3.00	3,600.00
1600	60276003	000	CONDUIT (PREPARE)	LF	15.000	479.000	0.000	5,836.00	87,540.00
1601	60276003		CONDUIT (PREPARE) Item added by CO #45 - Median Landscape at Yarbrough	LF	15.750	0.000	20.000	20.00	315.00
1605	60276008	000	GROUND BOX (PREPARE)	EA	1,250.000	4.000	0.000	12.00	15,000.00
1606	60276008		GROUND BOX (PREPARE) Item added by CO #45 - Median Landscape at Yarbrough	EA	525.000	0.000	1.000	1.00	525.00
1610	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	16,000.000	6.000	0.000	6.00	96,000.00
1615	60296001	000	RADAR VEHICLE SENSING DEVICE	EA	11,000.000	7.000	0.000	6.00	66,000.00
1617	60496001		LONG CHANNEL MOUNT CURB SYS (INSTALL) Added by CO#58 New Striping Stands & Missing Barrier Refl	LF	86.940	0.000	400.000	910.00	79,115.40
1620	60626042	000	RELOCATE ITS RADIO	EA	1,600.000	1.000	0.000	1.00	1,600.00
1630	60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	7.000	0.000	7.00	105,000.00
1635	60646054	000	ITS POLE (55 FT)(REM)	EA	1,200.000	3.000	0.000	3.00	3,600.00
1640	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,655.000	7.000	0.000	7.00	46,585.00
1645	60646087	000	ITS POLE MNT CAB (TY 2)(CONF 2)(REM)	EA	1,500.000	3.000	0.000	3.00	4,500.00
1655	61346001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	10,500.000	1.000	0.000	1.00	10,500.00
1660	61376001	000	INSTALLATION OF VE	EA	2,400.000	7.000	0.000	7.00	16,800.00
1675	61376004	000	INSTALLATION OF FES	EA	2,400.000	31.000	0.000	19.00	45,600.00
1680	61426001	000	BLUETOOTH DETECTION SYSTEM	EA	13,000.000	7.000	0.000	6.00	78,000.00
1685	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	34,000.000	31.000	0.000	31.00	1,054,000.00
1690	61686001	000	ADD/DROP MULTIPLEXOR CHASSIS	EA	4,800.000	8.000	0.000	8.00	38,400.00
1695	61686002	000	ADD/DROP MULTIPLEXOR CHASSIS LICENSE	EA	7,500.000	8.000	0.000	8.00	60,000.00
1700	61686003	000	ADD/DROP MULTIPLEXOR CHASSIS POWER SUPP	EA	2,300.000	16.000	0.000	16.00	36,800.00
1705	61686004	000	BORA WITH ULM	EA	40,000.000	8.000	0.000	8.00	320,000.00
1710	61686007	000	H264 VIDEO CARD	EA	7,000.000	8.000	0.000	8.00	56,000.00
1715	61686008	000	H264 CARD FANOUT CABLE	EA	900.000	8.000	0.000	8.00	7,200.00
1720	61686010	000	RS-232 INTERFACE CARD	EA	3,500.000	8.000	0.000	8.00	28,000.00
1725	61686011	000	ETHERNET INTERFACE CARD	EA	5,500.000	8.000	0.000	8.00	44,000.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1730	61686012	000	H264 BNC 16 PORT PATCH PANEL	EA	1,500.000	8.000	0.000	8.00	12,000.00
1736	61856002		TMA (STATIONARY)	DAY	250.000	0.000	10.000	102.00	25,500.00
			Added by CO #69 - Additional Traffic Control Bid Items						
1740	63226001	000	COLOR DMS (POLE MNT CABINET)	EA	180,000.000	6.000	0.000	6.00	1,080,000.00
1746	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	10,668.900	0.000	353.000	353.00	3,766,121.70
			Added by CO#10 -Time Delay, Ext OH Cost due to Utility Reloc						
1747	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	1.000	0.000	3,333,366.070	3,907,601.87	3,907,601.87
			Item added by CO#15 - Material Price Escalation (2/22-2/23)						
1748	96086018		UNIQUE CHANGE ORDER ITEM 18	DOL	1.000	0.000	6,025.570	9,936.85	9,936.85
			Item added by CO#17 Water Meter Bills for Lanscaping						
1751	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	10,668.900	0.000	11.000	11.00	117,357.90
			Added by CO#29 Time Delay TIA3, Ext OH Cost to Utility Reloc						
1752	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.000	50,519.650	50,519.65	50,519.65
			Added by CO#33 Hauling Cost for Stockpile Materials						
1753	96086024		UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.000	14,000.000	40,287.85	40,287.85
			Item added by CO#28 Readjust Utility Installation Mltp Loc						
1755	96086023		UNIQUE CHANGE ORDER ITEM 23	DOL	10,668.900	0.000	390.000	390.00	4,160,871.00
			Added by CO#30 Des Changes RW31-32 (Ext OH Cost/day)						
1756	96086029		UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.000	20,528.250	21,228.25	21,228.25
			Added by CO#38 Design Survey Services						
1757	96086027		UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.000	48,440.670	132,233.38	132,233.38
			Added by CO#24-Girders JOBE Plant Storage Fee (2/22-3/23)						
1758	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.000	20,559.560	57,228.09	57,228.09
			Added by CO#24-Deck Panels JOBE Plant Storage Fee(2/22-3/23)						
1759	96086030		UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.000	59,580.590	180,995.40	180,995.40
			Added by CO#24-RW Panels JOBE Plant Storage Fee(2/22-3/23)						
1760	96086034		UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.000	2,704.280	2,704.28	2,704.28
			Item added by CO#42 - Retaining Walls Mod at Ramp W3X						
1761	96086066		UNIQUE CHANGE ORDER ITEM 66	DOL	1.000	0.000	3,812,796.000	3,812,796.00	3,812,796.00
			Added by CO 72 - Labor Inefficiencies 4/22/19 - 8/13/22						
1762	96086037		UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.000	292,213.750	292,213.75	292,213.75
			Added by CO#49 Mtl Price Esc due to TxDOT Delay (prior 2/22)						
1763	96086059		UNIQUE CHANGE ORDER ITEM 59	DOL	1.000	0.000	808,847.630	808,847.63	808,847.63
			Added by CO#55 Mtl Price Escalation (9/2020 - 2/2022) Steel						
1764	96086067		UNIQUE CHANGE ORDER ITEM 67	DOL	18,003.550	0.000	1.000	1.00	18,003.55
			Added Item, CO 73, Increased Material Cost fot TY C HMAc						
3157	96086021		UNIQUE CHANGE ORDER ITEM 21	DOL	8,829.400	0.000	1.000	3.00	26,488.20
			Item added by CO#22 - Unknown Manhole at Joe Battle Blvd						
3158	96086033		UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.000	12,766.050	12,766.05	12,766.05
			Added by CO#41 - Removal of Exist Business Sign at Yarbrough						
4000	96086061		UNIQUE CHANGE ORDER ITEM 61	DOL	1.000	0.000	4,230,715.600	4,230,715.60	4,230,715.60
			Added by CO #61 - U/P Adjustment - Feb 2022 thru Aug 2023						
4001	01046028		REMOVING CONC (MISC)	SY	10.000	0.000	302.270	1,404.69	14,046.90
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4003	01046001		REMOVING CONC (PAV) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	28.820	0.000	18,496.180	16,366.54	471,683.68
4005	01046011		REMOVING CONC (MEDIANS) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	13.220	0.000	684.260	397.45	5,254.29
4007	01046017		REMOVING CONC (DRIVEWAYS) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	9.130	0.000	1,724.690	5,444.09	49,704.55
4009	01046029		REMOVING CONC (CURB OR CURB & GUTTER) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	2.080	0.000	12,100.340	7,786.00	16,194.88
4011	01046036		REMOVING CONC (SIDEWALK OR RAMP) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	6.650	0.000	117.070	1,364.16	9,071.68
4015	01326002		EMBANKMENT (FINAL)(DENS CONT)(TY A) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	14.500	0.000	80,862.080	57,808.00	838,216.00
4017	01926004		PLANT MATERIAL (5-GAL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	13.630	0.000	316.000	7.00	95.41
4019	01926015		LANDSCAPE EDGE Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	11.460	0.000	23,705.000	9,615.00	110,187.90
4021	01926017		VEGETATION BARRIER Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	1.980	0.000	101,638.580	57,799.85	114,443.70
4027	03106006		PRIME COAT (CSS-1H) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	GAL	2.580	0.000	55,756.710	13,462.02	34,732.01
4033	03416040		D-GR HMA TY-D PG64-22 Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	TON	82.330	0.000	37,048.320	29,560.58	2,433,722.55
4037	03546025		PLANE ASPH CONC PAV(4" TO 6") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	2.330	0.000	103,102.470	63,116.36	147,061.11
4038	03546026		PLANE ASPH CONC PAV(6" TO 8") Added by CO #83 - Re-Pricing Plane Asph Conc Pav (6" to 8")	SY	2.200	0.000	6,856.780	11,548.99	25,407.78
4039	03606003		CONC PVMT (CONT REINF - CRCP) (9") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	46.810	0.000	82,377.850	81,218.77	3,801,850.66
4041	03606006		CONC PVMT (CONT REINF - CRCP) (12") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	74.000	0.000	85,955.150	40,681.17	3,010,406.58
4043	04006003		STRUCT EXCAV (PIPE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	2.000	0.000	26,075.740	12,176.20	24,352.40
4045	04006005		CEM STABIL BKFL Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	171.270	0.000	1,018.700	1,018.70	174,472.76
4047	04016001		FLOWABLE BACKFILL Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	112.500	0.000	4,954.290	3,089.10	347,523.89
4049	04026001		TRENCH EXCAVATION PROTECTION Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.750	0.000	10,817.910	14,315.86	25,052.78
4053	04166006		DRILL SHAFT (48 IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	213.410	0.000	101.200	34.00	7,255.94
4057	04166032		DRILL SHAFT (TRF SIG POLE) (36 IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	93.000	0.000	106.400	66.00	6,138.00
4061	04206066		CL C CONC (RAIL FOUNDATION) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	110.000	0.000	36.000	9.84	1,082.40

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4063	04226002		REINF CONC SLAB (HPC) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SF	16.500	0.000	51,336.000	41,169.00	679,288.51
4065	04226016		APPROACH SLAB (HPC) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	526.110	0.000	683.300	472.98	248,839.51
4067	04256041		PRESTR CONC GIRDER (TX70) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	48.590	0.000	6,852.500	6,852.50	332,962.98
4073	04506014		RAIL (TY T551) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	16.000	0.000	20,822.850	5,689.00	91,024.00
4075	04506015		RAIL (TY T551)(HPC) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	22.000	0.000	1,474.350	863.83	19,004.26
4079	04646005		RC PIPE (CL III)(24 IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	66.000	0.000	13,805.490	10,995.97	725,734.02
4081	04646007		RC PIPE (CL III)(30 IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	57.500	0.000	2,180.350	1,198.98	68,941.36
4083	04646008		RC PIPE (CL III)(36 IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	63.000	0.000	915.560	1,941.27	122,300.01
4085	04646009		RC PIPE (CL III)(42 IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	51.400	0.000	323.050	524.32	26,950.05
4091	04656002		MANH (COMPL)(PRM)(48IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	3,055.000	0.000	7.000	8.00	24,440.00
4093	04656003		MANH (COMPL)(PRM)(60IN) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,800.000	0.000	1.000	2.00	5,600.00
4103	04656011		JCTBOX(COMPL)(PJB)(6FTX6FT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	3,951.320	0.000	15.000	1.00	3,951.32
4107	04656013		INLET (COMPL)(PCO)(3FT)(NONE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,843.000	0.000	4.000	1.00	1,843.00
4111	04656015		INLET (COMPL)(PCO)(3FT)(RIGHT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,972.880	0.000	1.000	1.00	2,972.88
4113	04656017		INLET (COMPL)(PCO)(4FT)(NONE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	3,484.250	0.000	1.000	1.00	3,484.25
4117	04656019		INLET (COMPL)(PCO)(4FT)(RIGHT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,965.940	0.000	1.000	2.00	3,931.88
4127	04656032		INLET (COMPL)(PCU)(3FT)(BOTH) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	4,211.020	0.000	23.000	31.00	130,541.62
4129	04656032		INLET (COMPL)(PCU)(3FT)(BOTH) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,271.350	0.000	6.000	7.00	15,899.45
4131	04656036		INLET (COMPL)(PCU)(4FT)(BOTH) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	3,277.270	0.000	7.000	8.00	26,218.16
4133	04656040		INLET (COMPL)(PCU)(5FT)(BOTH) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,629.210	0.000	3.000	2.00	5,258.42
4141	04656148		INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,699.560	0.000	24.000	19.00	51,291.64
4143	04656158		INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,600.000	0.000	11.000	2.00	5,200.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4145	04656158		INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2,183.940	0.000	7.000	2.00	4,367.88
4155	04966016		REMOV STR (PIPE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	638.000	0.000	22.000	14.00	8,932.00
4165	05066020		CONSTRUCTION EXITS (INSTALL) (TY 1) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	5.750	0.000	208.340	551.12	3,168.95
4167	05066024		CONSTRUCTION EXITS (REMOVE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	3.500	0.000	4,166.890	3,812.22	13,342.77
4169	05066038		TEMP SEDMT CONT FENCE (INSTALL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.040	0.000	39,785.000	1,012.00	1,052.48
4177	05086001		CONSTRUCTING DETOURS Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	33.000	0.000	4,828.810	10,236.81	337,814.73
4179	05126033		PORT CTB (MOVE)(LOW PROF)(TY 1) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.750	0.000	7,360.000	47,680.00	83,440.00
4181	05126034		PORT CTB (MOVE)(LOW PROF)(TY 2) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.220	0.000	495.000	2,540.00	3,098.80
4183	05126045		PORT CTB (STKPL)(LOW PROF)(TY 1) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	6.500	0.000	33,740.000	32,460.00	210,990.00
4185	05126046		PORT CTB (STKPL)(LOW PROF)(TY 2) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	7.260	0.000	2,040.000	920.00	6,679.20
4189	05286001		COLORED TEXTURED CONC (4") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	90.000	0.000	33,004.570	3,371.64	303,447.60
4191	05296004		CONC CURB (MONO) (TY I) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	10.710	0.000	5,874.000	345.00	3,694.95
4193	05296005		CONC CURB (MONO) (TY II) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	10.710	0.000	21,697.860	18,431.68	197,403.30
4195	05306004		DRIVEWAYS (CONC) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	31.000	0.000	2,890.860	2,809.49	87,094.19
4197	05316002		CONC SIDEWALKS (5") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	17.000	0.000	611.120	2,565.18	43,608.11
4199	05316004		CURB RAMPS (TY 1) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	350.000	0.000	20.000	9.00	3,150.00
4201	05316005		CURB RAMPS (TY 2) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	878.680	0.000	17.000	6.00	5,272.08
4203	05316010		CURB RAMPS (TY 7) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	580.000	0.000	1.000	8.00	4,640.00
4207	05316016		CURB RAMPS (TY 21) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,260.640	0.000	1.000	1.00	1,260.64
4209	05316017		CURB RAMPS (TY 22) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,009.820	0.000	1.000	2.00	2,019.64
4211	05366002		CONC MEDIAN Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SY	74.500	0.000	5,396.000	1,278.77	95,268.37
4215	05406001		MTL W-BEAM GD FEN (TIM POST) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	25.000	0.000	400.000	1,226.00	30,650.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4217	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	895.070	0.000	4.000	2.00	1,790.14
4219	05436021		REMOVE CABLE BARRIER Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.000	0.000	3,535.000	442.00	442.00
4221	05446001		GUARDRAIL END TREATMENT (INSTALL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,006.540	0.000	4.000	5.00	5,032.70
4223	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	3,531.180	0.000	12.000	3.00	10,593.54
4225	05456010		CRASH CUSH ATTEN (INSTL)(L)(W)(TL3) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	5,229.470	0.000	8.000	4.00	20,917.88
4229	06186023		CONDT (PVC) (SCH 40) (2") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	15.070	0.000	4,415.000	843.00	12,704.01
4231	06186029		CONDT (PVC) (SCH 40) (3") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	13.000	0.000	425.000	641.00	8,333.00
4239	06186062		CONDT (RM) (3/4") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	15.000	0.000	1,825.000	585.00	8,775.00
4241	06206006		ELEC CONDR (NO.10) INSULATED Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.400	0.000	4,340.000	2,181.00	872.40
4243	06246010		GROUND BOX TY D (162922)W/APRON Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	270.430	0.000	22.000	17.00	4,597.31
4245	06246028		REMOVE GROUND BOX Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	301.250	0.000	9.000	1.00	301.25
4247	06366001		ALUMINUM SIGNS (TY A) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	SF	9.000	0.000	489.000	230.13	2,071.13
4249	06446009		IN SM RD SN SUP&AM TY10BWG(1)SB(P) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	228.810	0.000	40.000	19.00	4,347.39
4251	06446012		IN SM RD SN SUP&AM TY10BWG(1)SB(T) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	141.880	0.000	93.000	31.00	4,398.28
4253	06446039		IN SM RD SN SUP&AM TYS80(1)SB(P) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	388.000	0.000	9.000	1.00	388.00
4257	06446076		REMOVE SM RD SN SUP&AM Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	55.000	0.000	42.000	3.00	165.00
4259	06476001		INSTALL LRSS (STRUCT STEEL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LB	1.310	0.000	1,584.000	790.00	1,034.90
4261	06506040		INS OH SN SUP(35 FT CANT)(CIRC TUBE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	21,052.190	0.000	1.000	1.00	21,052.19
4263	06506047		INS OH SN SUP(40 FT CANT)(CIRC TUBE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	25,949.930	0.000	2.000	1.00	25,949.93
4265	06506213		INS OH SN SUP(165FT BRDG)(CIRC TUBE) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	80,026.960	0.000	0.750	0.75	60,020.22
4267	06626060		WK ZN PAV MRK REMOV (W)4"(BRK) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.100	0.000	142,194.000	1,520.00	152.00
4271	06626063		WK ZN PAV MRK REMOV (W)4"(SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.260	0.000	12,818.000	9,300.00	2,418.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4273	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.260	0.000	3,000.000	1,070.66	1,349.03
4275	06626075		WK ZN PAV MRK REMOV (W)24"(SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	4.290	0.000	2,659.000	310.00	1,329.90
4277	06626080		WK ZN PAV MRK REMOV (W)(ARROW) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	128.440	0.000	57.000	7.00	899.08
4283	06626095		WK ZN PAV MRK REMOV (Y)4"(SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.260	0.000	21,210.000	12,749.00	3,314.74
4285	06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	2.580	0.000	2,691.000	42.00	108.36
4287	06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.400	0.000	38,567.000	19,039.00	26,654.60
4289	06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	2.450	0.000	6,257.000	1,395.00	3,417.75
4291	06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	4.400	0.000	6,639.000	2,417.00	10,634.80
4293	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	109.590	0.000	249.000	102.00	11,178.18
4295	06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	117.870	0.000	33.000	31.00	3,653.97
4297	06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	166.880	0.000	28.000	14.00	2,336.32
4299	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	176.120	0.000	164.000	73.00	12,856.76
4307	06666167		REFL PAV MRK TY II (W) 4" (BRK) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.100	0.000	381.500	120.00	12.00
4309	06666168		REFL PAV MRK TY II (W) 4" (DOT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.100	0.000	2,556.000	2,876.00	287.60
4311	06666170		REFL PAV MRK TY II (W) 4" (SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.080	0.000	105,012.000	2,241.18	179.29
4313	06666171		REFL PAV MRK TY II (W) 6" (BRK) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.130	0.000	36,029.000	13,931.00	1,811.03
4315	06666176		REFL PAV MRK TY II (W) 8" (DOT) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.740	0.000	2,691.000	664.00	491.36
4317	06666178		REFL PAV MRK TY II (W) 8" (SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.390	0.000	33,168.000	26,940.00	10,506.60
4319	06666180		REFL PAV MRK TY II (W) 12" (SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.570	0.000	6,009.000	1,107.00	630.99
4321	06666182		REFL PAV MRK TY II (W) 24" (SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	1.370	0.000	5,829.000	2,669.00	3,656.53
4323	06666184		REFL PAV MRK TY II (W) (ARROW) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	32.440	0.000	223.000	144.00	4,671.36
4325	06666185		REFL PAV MRK TY II (W) (DBL ARROW) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	31.820	0.000	22.000	40.00	1,272.80

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4327	06666187		REFL PAV MRK TY II (W) (UTURN ARROW) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	33.530	0.000	33.000	16.00	536.48
4329	06666192		REFL PAV MRK TY II (W) (WORD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	32.440	0.000	177.000	77.00	2,497.88
4337	06666207		REFL PAV MRK TY II (Y) 4" (SLD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.080	0.000	109,106.000	8,469.80	677.58
4339	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.470	0.000	41,790.000	16,600.00	7,802.00
4349	06726010		REFL PAV MRKR TY II-C-R Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	2.350	0.000	1,937.000	1,164.00	2,735.40
4351	06776001		ELIM EXT PAV MRK & MRKS (4") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.320	0.000	174,878.000	21,148.00	6,767.36
4353	06776002		ELIM EXT PAV MRK & MRKS (6") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.730	0.000	88.000	4,467.00	3,260.91
4355	06776003		ELIM EXT PAV MRK & MRKS (8") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.200	0.000	29.000	2,877.00	575.40
4357	06786001		PAV SURF PREP FOR MRK (4") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.010	0.000	225,318.000	2,579.00	25.79
4359	06786006		PAV SURF PREP FOR MRK (12") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.810	0.000	6,009.000	4,000.00	3,240.00
4361	06786008		PAV SURF PREP FOR MRK (24") Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	0.500	0.000	6,963.000	2,441.00	1,220.50
4363	06786009		PAV SURF PREP FOR MRK (ARROW) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)A	EA	39.870	0.000	238.000	80.00	3,189.60
4365	06786010		PAV SURF PREP FOR MRK (DBL ARROW) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	23.070	0.000	25.000	31.00	715.17
4367	06786016		PAV SURF PREP FOR MRK (WORD) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	36.720	0.000	158.000	55.00	2,019.60
4375	06826003		VEH SIG SEC (12")LED(YEL) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	33.000	0.000	54.000	32.00	1,056.00
4377	06826005		VEH SIG SEC (12")LED(RED) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	118.000	0.000	58.000	35.00	4,130.00
4379	06866033		INS TRF SIG PL AM(S)1 ARM(32') Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,233.570	0.000	1.000	1.00	1,233.57
4381	06866041		INS TRF SIG PL AM(S)1 ARM(40') Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,645.570	0.000	4.000	1.00	1,645.57
4383	06866049		INS TRF SIG PL AM(S)1 ARM(48') Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,839.860	0.000	3.000	1.00	1,839.86
4387	10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	37.000	0.000	6,445.840	2,916.10	107,895.70
4389	10056002		LOOSE AGGR FOR GROUNDCOVER (TYPE II) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	84.490	0.000	1,192.550	1,196.04	101,053.42
4391	30776022		SP MIXES SP-C SAC-A PG70-22 Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	TON	78.010	0.000	982.120	1,953.83	152,418.28

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4397	60076020		FIBER OPTIC PIGTAIL (12 FIBER) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	3.750	0.000	2,567.000	670.00	2,512.50
4399	60076023		FIBER OPTIC PATCH PANEL (12 POSITION) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	800.000	0.000	20.000	2.00	1,600.00
4409	61346001		REMOVE DYNAMIC MESSAGE SIGN SYSTEM Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,167.960	0.000	1.000	1.00	1,167.96
4411	61686001		ADD/DROP MULTIPLEXOR CHASSIS Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	637.870	0.000	5.000	5.00	3,189.35
4413	61686002		ADD/DROP MULTIPLEXOR CHASSIS LICENSE Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	1,171.260	0.000	5.000	5.00	5,856.30
4415	61686004		BORA WITH ULM Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	4,054.680	0.000	5.000	5.00	20,273.40
4417	61686007		H264 VIDEO CARD Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	891.430	0.000	5.000	5.00	4,457.15
4419	61686008		H264 CARD FANOUT CABLE Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	138.220	0.000	5.000	5.00	691.10
4421	61686010		RS-232 INTERFACE CARD Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	329.320	0.000	5.000	5.00	1,646.60
4423	61686011		ETHERNET INTERFACE CARD Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	983.080	0.000	5.000	5.00	4,915.40
4425	61686012		H264 BNC 16 PORT PATCH PANEL Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	274.990	0.000	5.000	5.00	1,374.95

Category Subtotal \$219,627,922.25

CATEGORY 002 DESCRIPTION NBI#240720037402115 - US 62 ML OVERPASS @ N. LEE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1820	04006005	000	CEM STABIL BKFL	CY	99.000	378.000	0.000	378.00	37,422.00
1825	04166004	000	DRILL SHAFT (36 IN)	LF	165.000	2,328.000	0.000	2,328.00	384,120.00
1830	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	132.100	0.000	132.10	125,495.00
1835	04206030	000	CL C CONC (CAP)(HPC)	CY	1,060.000	201.000	0.000	150.75	159,795.00
1840	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,300.000	80.000	0.000	70.90	92,170.00
1845	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	36,196.000	0.000	36,196.00	615,332.00
1850	04226016	000	APPROACH SLAB (HPC)	CY	350.000	271.600	0.000	271.60	95,060.00
1855	04256038	000	PRESTR CONC GIRDER (TX46)	LF	203.000	4,056.190	0.000	4,056.19	823,406.57
1860	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	510.000	0.000	510.00	25,500.00
1865	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	281.000	0.000	281.00	19,389.00

Category Subtotal \$2,377,689.57

CATEGORY 003 DESCRIPTION NBI# 240720037402113 - RAMP W3X

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1895	04166004	000	DRILL SHAFT (36 IN)	LF	165.000	276.000	0.000	276.00	45,540.00
1900	04166010	000	DRILL SHAFT (72 IN)	LF	813.000	188.000	0.000	188.00	152,844.00

CATEGORY 003 DESCRIPTION NBI# 240720037402113 - RAMP W3X

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1905	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	24.100	0.000	24.10	22,895.00
1910	04206083	000	CL F CONC (CAP)(HPC)	CY	1,150.000	120.800	0.000	120.80	138,920.00
1915	04206091	000	CL F CONC (COLUMN)(HPC)	CY	1,380.000	52.000	0.000	52.00	71,760.00
1920	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	12,377.000	0.000	12,377.00	210,409.00
1925	04226016	000	APPROACH SLAB (HPC)	CY	350.000	38.600	0.000	38.60	13,510.00
1930	04256039	000	PRESTR CONC GIRDER (TX54)	LF	198.000	1,854.310	0.000	1,854.31	367,153.38
1935	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	952.000	0.000	952.00	47,600.00
1940	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	75.000	0.000	88.00	6,072.00
1945	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,800.000	4.000	0.000	4.00	31,200.00

Category Subtotal \$1,107,903.38

CATEGORY 004 DESCRIPTION NBI# 240720037402117 - US 62 ML OVERPASS @ WOOE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1970	04006005	000	CEM STABIL BKFL	CY	99.000	378.000	0.000	378.00	37,422.00
1975	04166004	000	DRILL SHAFT (36 IN)	LF	165.000	1,260.000	0.000	1,260.00	207,900.00
1980	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	132.000	0.000	132.00	125,400.00
1985	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	10,792.000	0.000	10,792.00	183,464.00
1990	04226016	000	APPROACH SLAB (HPC)	CY	350.000	268.000	0.000	268.00	93,800.00
1995	04256038	000	PRESTR CONC GIRDER (TX46)	LF	203.000	1,208.000	0.000	1,208.00	245,224.00
2000	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	152.000	0.000	152.00	7,600.00
2005	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	282.000	0.000	282.00	19,458.00

Category Subtotal \$920,268.00

CATEGORY 005 DESCRIPTION NBI# 240720037402116 - US 62 ML OVERPASS @ GEOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2030	04006005	000	CEM STABIL BKFL	CY	99.000	350.000	0.000	350.00	34,650.00
2035	04166004	000	DRILL SHAFT (36 IN)	LF	165.000	1,652.000	0.000	1,652.00	272,580.00
2040	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	122.000	0.000	122.00	115,900.00
2045	04206030	000	CL C CONC (CAP)(HPC)	CY	1,060.000	181.200	0.000	181.20	192,072.00
2050	04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,300.000	68.900	0.000	61.00	79,300.00
2055	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	29,510.000	0.000	29,510.00	501,670.00
2060	04226016	000	APPROACH SLAB (HPC)	CY	350.000	346.000	0.000	346.00	121,100.00
2065	04256038	000	PRESTR CONC GIRDER (TX46)	LF	203.000	3,382.500	0.000	3,382.50	686,647.50
2070	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	454.000	0.000	454.00	22,700.00
2075	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	260.000	0.000	260.00	17,940.00

Category Subtotal \$2,044,559.50

CATEGORY 006 DESCRIPTION NBI#240720037402114 US 62 ML UNDERPASS @ SAUL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2100	04006005	000	CEM STABIL BKFL	CY	99.000	767.500	0.000	767.50	75,982.50
2105	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	1,254.000	0.000	1,254.00	250,800.00
2110	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	209.500	0.000	209.50	199,025.00

CATEGORY 006 DESCRIPTION NBI#240720037402114 US 62 ML UNDERPASS @ SAUL

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2115	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	26,322.000	0.000	26,322.00	447,474.00
2120	04226016	000	APPROACH SLAB (HPC)	CY	350.000	301.600	0.000	301.88	105,658.00
2125	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	3,802.010	0.000	3,802.01	760,402.00
2130	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	309.040	0.000	309.00	15,450.00
2136	96086019		UNIQUE CHANGE ORDER ITEM 19 Item added by CO#19 Matls Soil Nail W#31 Verification Tests	DOL	1.000	0.000	12,375.890	12,375.89	12,375.89
2137	96086032		UNIQUE CHANGE ORDER ITEM 32 Item added by CO#40 - Soil Nail Wall #31 Addtl Work	DOL	1.000	0.000	135,552.290	135,552.29	135,552.29

Category Subtotal \$2,002,719.68

CATEGORY 007 DESCRIPTION NBI# 240720037402118 US 62 MAINLANES UNDERPASS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2160	04006005	000	CEM STABIL BKFL	CY	99.000	229.500	0.000	229.50	22,720.50
2175	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	7,244.000	0.000	7,244.00	123,148.00
2180	04226016	000	APPROACH SLAB (HPC)	CY	350.000	88.300	0.000	88.30	30,905.00
2185	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	953.190	0.000	953.19	190,638.00
2190	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	273.340	0.000	273.34	13,667.00

Category Subtotal \$381,078.50

CATEGORY 008 DESCRIPTION NBI#240720037402121 US62 ML UNDERPASS WB U-TUI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2220	04006005	000	CEM STABIL BKFL	CY	99.000	295.400	0.000	295.40	29,244.60
2245	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	544.680	0.000	544.68	108,936.00

Category Subtotal \$138,180.60

CATEGORY 009 DESCRIPTION NBI#240720037402119 US 62 ML UNDERPASS @ LP375

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2280	04006005	000	CEM STABIL BKFL	CY	99.000	237.600	0.000	237.60	23,522.40
2295	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	7,603.000	0.000	7,603.00	129,251.00
2300	04226016	000	APPROACH SLAB (HPC)	CY	350.000	82.800	0.000	82.80	28,980.00
2305	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	981.820	0.000	981.82	196,364.00
2310	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	281.490	0.000	281.49	14,074.50

Category Subtotal \$392,191.90

CATEGORY 010 DESCRIPTION NBI#240720037402120 US 62 ML UNDERPASS EB U-TU

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2340	04006005	000	CEM STABIL BKFL	CY	99.000	256.200	0.000	256.20	25,363.80
2365	04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	570.800	0.000	570.80	114,160.00

Category Subtotal \$139,523.80

CATEGORY		11		DESCRIPTION	SAFETY CONTINGENCY				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2380	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	300,000.000	0.000	34,541.04	34,541.04
Category Subtotal									\$34,541.04

CATEGORY		13		DESCRIPTION	LAW ENFORCEMENT				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2390	96066053		LAW ENFORCEMENT PERSONNEL LAW ENFORCEMENT	DOL	1.000	20,000.000	0.000	378,335.76	378,335.76
Category Subtotal									\$378,335.76

PROJECT ROW 374-2-103 CONTROL 037402103

CATEGORY		001		DESCRIPTION	SUMMARY OF ARMORY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2810	01006001	000	PREPARING ROW	AC	5,000.000	4.740	0.000	4.74	23,700.00
2820	01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	6.000	29,835.000	0.000	29,835.00	179,010.00
2825	02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	30.000	2,885.000	0.000	3,740.33	112,209.90
2830	03106018	000	PRIME COAT & BLOTTER (CSS-1H)	GAL	3.000	3,525.000	0.000	5,940.00	17,820.00
2835	03416028	001	D-GR HMA TY-C PG70-22	TON	70.000	3,595.000	0.000	3,903.49	273,244.30
2836	03416059		PRODUCTION PAYMENT ADJUSTMENT PRODUCTION ADJUSTMENT ITEM 341-6028 TY C	DOL	1.000	6,291.250	0.000	2,950.32	2,950.32
2837	03416060		PLACEMENT PAYMENT ADJUSTMENT PLACEMENT ADJUSTMENT ITEM 341 6028-TY C	DOL	1.000	6,291.250	0.000	4,084.51	4,084.51
2845	05296008	000	CONC CURB & GUTTER (TY II)	LF	12.000	3,590.000	0.000	3,816.00	45,792.00
2850	05296036	000	CONCRETE CURB (SPECIAL)	LF	25.000	175.000	0.000	163.00	4,075.00
2855	05316001	000	CONC SIDEWALKS (4")	SY	32.000	925.000	0.000	1,182.39	37,836.51
2860	06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	8,500.000	0.000	48,199.00	4,819.90
2870	06686056	000	PRE PM TY B(ACC PRK)(BL&WH)(W/BORDR)SM	EA	440.000	17.000	0.000	26.00	11,440.00
2880	10026027	000	LANDSCAPE AMENITY (ADA PARKING SIGN)	EA	540.000	17.000	0.000	17.00	9,180.00
2885	50676001	000	PRECAST CONCRETE WHEEL STOPS	EA	120.000	17.000	0.000	15.00	1,800.00
2890	50846001	000	FIXED BOLLARD	EA	610.000	17.000	0.000	9.00	5,490.00
2891	04006010		STRUCT EXCAV (SPECIAL)	CY	30.660	0.000	6,000.000	6,000.00	183,960.00
2897	06206031		ELEC CONDR (600 KCMIL) INSULATED	LF	17.270	0.000	3,400.000	3,400.00	58,718.00
2899	06206026		ELEC CONDR (NO.4/0) INSULATED	LF	11.080	0.000	340.000	340.00	3,767.20
2902	06906001		REMOVAL OF CONDUIT	LF	15.160	0.000	26,238.000	335.00	5,078.60
2904	60076017		FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	27.470	0.000	4,255.000	4,255.00	116,884.85
2906	60076103		REMOVE FIBER OPTIC CABLE	LF	2.600	0.000	4,373.000	4,373.00	11,369.80
2911	61296001		CONCRETE ENCASED DUCT BANK	LF	123.420	0.000	4,510.000	4,510.00	556,624.20
2912	61306001		UNDERGROUND CABLE VAULT	EA	6,960.450	0.000	7.000	7.00	48,723.15
2913	61306002		UNDERGROUND CABLE VAULT (REMOVE)	EA	2,379.300	0.000	8.000	8.00	19,034.40
2914	96086001		UNIQUE CHANGE ORDER ITEM 1 REMOV COPPER CABLE (Paid by the LF)	DOL	10.140	0.000	4,373.000	4,373.00	44,342.22
2916	96086002		UNIQUE CHANGE ORDER ITEM 2 COPPER CABLE (1200 PR) INSTALL (Paid by the LF)	DOL	92.530	0.000	4,255.000	4,255.00	393,715.15
2921	70166002		WATER MAIN (PVC)(C-900)(4")	LF	62.390	0.000	1,015.000	1,015.00	63,325.85

CATEGORY 001 DESCRIPTION SUMMARY OF ARMORY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2923	70496013		WATER MAIN PIPE (PVC) (10IN) (C-900)	LF	78.390	0.000	1,680.000	1,680.00	131,695.20
2928	70566100		BACKFLOW PREVENTER FOR FIRE LINE	EA	38,805.900	0.000	1.000	1.00	38,805.90
2931	72146043		CASING (STEEL) (BY OPEN CUT) (6")	LF	169.110	0.000	381.000	381.00	64,430.91
2932	62406007		CASING 16" STEEL (COMM)	LF	231.440	0.000	89.000	89.00	20,598.16
2933	96086003		UNIQUE CHANGE ORDER ITEM 3 FORCE MAIN (PVC)(3")	DOL	1.000	0.000	39,522.740	39,552.74	39,552.74
2934	96086004		UNIQUE CHANGE ORDER ITEM 4 REMOV EXIST FORCE MAIN (3)	DOL	1.000	0.000	11,711.940	11,711.94	11,711.94
2936	96086005		UNIQUE CHANGE ORDER ITEM 5 Additional Bond Cost	DOL	28,210.060	0.000	1.000	1.00	28,210.06
2937	96086006		UNIQUE CHANGE ORDER ITEM 6 Remove/Replace Building Electrical Service and Connection	DOL	170,142.070	0.000	1.000	1.00	170,142.07
2938	96086007		UNIQUE CHANGE ORDER ITEM 7 4' X 7' X 12' Communication Manholes	DOL	57,070.820	0.000	7.000	7.00	399,495.74
2939	96086008		UNIQUE CHANGE ORDER ITEM 8 Texas Army National Guard Parking Lot Illumination	DOL	5,121.070	0.000	14.000	14.00	71,694.98
2941	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,481.410	0.000	3.000	3.00	10,444.23
Category Subtotal									\$3,225,777.79

CATEGORY 002 DESCRIPTION WATER AND SANITARY JOINT BID

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2945	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	13,154.000	313.000	13,971.83	27,943.66
2955	70166004	000	WATER MAIN (PVC)(C-900)(8")	LF	46.000	2,327.000	-2,327.000	13.00	598.00
2956	70166004		WATER MAIN (PVC)(C-900)(8") Added by CO#57 EPWU Sanitary & Sewer Dsg Chg 100% Part	LF	52.900	0.000	845.000	845.00	44,700.50
2960	70166005	000	WATER MAIN (PVC)(C-900)(12")	LF	57.000	4,788.000	232.000	5,051.00	287,907.00
2965	70166010	000	WATER MAIN(DIP)(PC 350)(12")	LF	96.000	813.000	28.000	841.00	80,736.00
2972	70166137		WATER MAIN (DIP)(PC 350)(36")	LF	545.000	0.000	368.000	368.00	200,560.00
2985	70166029	000	REMOVE EXIST WATER PIPE (8")	LF	13.000	2,132.000	-832.000	1,300.00	16,900.00
2990	70166031	000	REMOVE EXIST WATER PIPE (12")	LF	14.000	4,820.000	-3,725.000	1,095.00	15,330.00
2995	70166033	000	ADDITIONAL FITTINGS	LB	3.000	10,000.000	0.000	10,000.00	30,000.00
3005	70166047	000	FIRE HYDRANT (NEW)	EA	5,100.000	1.000	2.000	3.00	15,300.00
3013	70166061		SAN SEWER MANHOLE (48 IN)(6 FT)	EA	4,821.180	0.000	10.000	10.00	48,211.80
3015	70166066	000	REMOVE EXISTING MANHOLE	EA	1,040.000	5.000	-4.000	3.00	3,120.00
3020	70166083	000	CASING (STEEL) (8 IN) (BORED)	LF	113.000	381.000	0.000	381.00	43,053.00
3025	70166085	000	CASING (STEEL) (12 IN) (BORED)	LF	180.000	209.000	183.000	392.00	70,560.00
3030	70166087	000	CASING (STEEL) (16 IN) (BORED)	LF	200.000	380.000	8.000	388.00	77,600.00
3036	70166091		CASING (STEEL) (24 IN) (BORED) Added by CO#57 EPWU Sanitary & Sewer Dsg Chg 100% Part	LF	322.000	0.000	380.000	380.00	122,360.00
3042	70166098		CASING (STEEL) (48 IN) (BORED)	LF	725.360	0.000	1,168.000	1,168.00	847,220.48
3044	70166115		CASING (STEEL)(60")(BORED)	LF	848.750	0.000	277.000	277.00	235,103.75
3046	70166115		CASING (STEEL)(60")(BORED) Added by CO#43 EPWU 60" Case boring	LF	1,239.170	0.000	276.000	276.00	342,010.92
3049	70166110		BLOW OFF VALVE 6-INCH WITH MANHOLE Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	10,200.860	0.000	6.000	4.00	40,803.44

CATEGORY 002 DESCRIPTION WATER AND SANITARY JOINT BID

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3051	70166111		WATER MAIN (STEEL)(C-200)(48") Added by CO#57 EPWU Sanitary & Sewer Dsgn Chg 100% Part	LF	498.750	0.000	1,002.000	1,002.00	499,747.50
3055	70166112	000	REMOVE EXIST WATER PIPE (24")	LF	13.000	7,171.000	-4,496.000	2,691.00	34,983.00
3060	70166113	000	REMOVE EXIST WATER PIPE (36")	LF	14.000	543.000	-430.000	113.00	1,582.00
3065	70166114	000	REMOVE EXIST WATER PIPE (48")	LF	15.000	556.000	-291.000	561.00	8,415.00
3075	70166118	000	30"X30" TAPPING SLEEVE & VALVE	EA	76,000.000	1.000	0.000	1.00	76,000.00
3080	70166119	000	30"X24" TAPPING SLEEVE & VALVE	EA	27,000.000	2.000	-1.000	1.00	27,000.00
3086	70166120		24"X24" TAPPING SLEEVE & VALVE Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	33,750.000	0.000	1.000	1.00	33,750.00
3100	70166124	000	8"X8" TAPPING SLEEVE & VALVE	EA	4,000.000	2.000	-1.000	1.00	4,000.00
3126	96086069		UNIQUE CHANGE ORDER ITEM 69 Added by CO #087 - Water Meter & Cover at George Dieter (EA)	DOL	1.000	0.000	29,547.100	29,547.10	29,547.10
3130	70166132	000	REMOVE EXIST WATER PIPE (30")	LF	13.000	361.000	-331.000	30.00	390.00
3140	70176003	000	SANITARY SEWER (4IN) (PVC) (C900)	LF	41.000	480.000	0.000	480.00	19,680.00
3142	70166051		SAN SEWER PIPE (PVC)(SDR-35)(8")	LF	46.910	0.000	2,869.000	2,869.00	134,584.79
3145	70176114	000	REMOVE EXIST SAN SWR PIPE (12")	LF	14.000	2,562.000	-2,442.000	120.00	1,680.00
3150	70496039	000	WATER MAIN PIPE (DI) (24IN) LF	LF	130.000	6,595.000	-466.000	6,129.00	796,770.00
3156	04656004		MANH (COMPL)(PRM)(72IN) Item added by CO#21 - 72" Manhole for Mainways at 48" WM	EA	14,526.430	0.000	2.000	2.00	29,052.86
3158	96086022		UNIQUE CHANGE ORDER ITEM 22 Item added by CO#24 - EPWU Brick Manhole at Yarbrough	DOL	3,259.190	0.000	1.000	1.00	3,259.19
3159	70496161		REMOVE AND RELOCATE FIRE HYDRANT Added by CO#32 Fire Hydrant Relocation	EA	3,183.760	0.000	1.000	1.00	3,183.76
3161	96086026		UNIQUE CHANGE ORDER ITEM 26 Item added by CO#39 - Add 72" Manways access 48" Waterline	DOL	1.000	0.000	40,631.160	40,631.16	40,631.16
3162	70166111		WATER MAIN (STEEL)(C-200)(48") Added by CO#43 EPWU 60" Case boring	LF	1,761.270	0.000	70.000	70.00	123,288.90
3163	71676015		4" GATE VALVE Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	1,500.000	0.000	3.000	3.00	4,500.00
3165	71676017		8" GATE VALVE Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	2,366.660	0.000	1.000	1.00	2,366.66
3166	96086044		UNIQUE CHANGE ORDER ITEM 44 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	3,684.410	0.000	1.000	1.00	3,684.41
3167	96086045		UNIQUE CHANGE ORDER ITEM 45 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	4,226.500	0.000	16.000	11.00	46,491.50
3168	96086046		UNIQUE CHANGE ORDER ITEM 46 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	24,412.270	0.000	6.000	5.00	122,061.35
3169	96086047		UNIQUE CHANGE ORDER ITEM 47 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	69,713.000	0.000	1.000	1.00	69,713.00
3170	96086048		UNIQUE CHANGE ORDER ITEM 48 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	116,879.780	0.000	2.000	2.00	233,759.56
3171	71816036		AIR RELEASE VALVE (COMPLETE) (1 IN) Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	3,000.000	0.000	1.000	1.00	3,000.00
3172	71816037		AIR RELEASE VALVE (COMPLETE) (2 IN) Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	6,713.000	0.000	6.000	6.00	40,278.00

CATEGORY 002 DESCRIPTION WATER AND SANITARY JOINT BID

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3173	96086049		UNIQUE CHANGE ORDER ITEM 49 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	16,528.340	0.000	3.000	3.00	49,585.02
3174	96086051		UNIQUE CHANGE ORDER ITEM 51 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.000	6,451.920	6,451.92	6,451.92
3176	96086052		UNIQUE CHANGE ORDER ITEM 52 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.000	17,322.810	17,322.81	17,322.81
3177	96086053		UNIQUE CHANGE ORDER ITEM 53 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.000	22,195.900	22,195.90	22,195.90
3178	96086054		UNIQUE CHANGE ORDER ITEM 54 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.000	22,251.830	22,251.83	22,251.83
3179	96086055		UNIQUE CHANGE ORDER ITEM 55 Added by CO#20 EPWU Additional work @ various loc	DOL	1.000	0.000	60,176.930	60,176.93	60,176.93
3181	96086056		UNIQUE CHANGE ORDER ITEM 56 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.000	142,561.510	142,561.51	142,561.51
3182	96086057		UNIQUE CHANGE ORDER ITEM 57 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.000	39,979.690	39,979.69	39,979.69
3183	96086065		UNIQUE CHANGE ORDER ITEM 65 Added by CO#70 - EPWU Material Surplus Purchase	DOL	1.000	0.000	269,668.320	269,668.32	269,668.32
3184	96086067		UNIQUE CHANGE ORDER ITEM 67 Added by CO#80 - EPWU Surplus Materials	DOL	1.000	0.000	37,349.600	37,349.60	37,349.60

Category Subtotal \$5,610,961.82

PROJECT STP 2019(064)HES CONTROL 037402111

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3330	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	9.000	144.000	0.000	63.89	575.01
3355	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.000	385.000	0.000	578.00	7,514.00
3360	06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	335.000	0.000	335.00	10,050.00
3365	06186029	000	CONDT (PVC) (SCH 40) (3")	LF	16.000	460.000	0.000	573.00	9,168.00
3370	06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	670.000	0.000	670.00	23,450.00
3375	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	1,880.000	0.000	2,385.00	9,540.00
3380	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,600.000	13.000	0.000	16.00	25,600.00
3385	06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,400.000	1.000	0.000	1.00	7,400.00
3390	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	33,000.000	1.000	0.000	1.00	33,000.00
3395	06806004	006	REMOVING TRAFFIC SIGNALS	EA	7,600.000	1.000	0.000	1.00	7,600.00
3405	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	506.000	12.000	0.000	12.00	6,072.00
3410	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	489.000	4.000	0.000	4.00	1,956.00
3415	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	445.000	12.000	0.000	12.00	5,340.00
3420	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	428.000	2.000	0.000	2.00	856.00
3425	06826005	000	VEH SIG SEC (12")LED(RED)	EA	432.000	12.000	0.000	12.00	5,184.00
3430	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	408.000	2.000	0.000	2.00	816.00
3435	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,450.000	12.000	0.000	12.00	17,400.00
3440	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	3.400	2,278.000	0.000	2,832.00	9,628.80
3445	06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	4.250	2,350.000	0.000	2,904.00	12,342.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3450	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.700	567.000	0.000	567.00	3,231.90
3455	06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	7.000	760.000	0.000	957.00	6,699.00
3460	06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	5,400.000	1.000	0.000	1.00	5,400.00
3465	06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	7,000.000	1.000	0.000	1.00	7,000.00
3470	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,100.000	1.000	0.000	1.00	8,100.00
3475	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	9,200.000	1.000	0.000	1.00	9,200.00
3480	06876001	000	PED POLE ASSEMBLY	EA	3,200.000	10.000	0.000	11.00	35,200.00
3485	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	900.000	12.000	0.000	12.00	10,800.00
3490	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	8,900.000	1.000	0.000	1.00	8,900.00
3495	60026001	000	VIVDS PROCESSOR SYSTEM	EA	9,000.000	1.000	0.000	1.00	9,000.00
3500	60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,500.000	4.000	0.000	4.00	10,000.00
3510	60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	6.000	932.000	0.000	957.00	5,742.00
Category Subtotal									\$312,764.71

PROJECT NH 2019(063) CONTROL 037402097
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0099	01056020		REMOVING STAB BASE & ASPH PAV (12") Item added by CO#44 Montana EB Main Lanes Traffic Switch	SY	15.000	0.000	500.740	0.000	0.00
0108	01106003		EXCAVATION (SPECIAL) Added by CO 089 - Remove Asbestos Water Line	CY	18.950	0.000	0.000	0.000	0.00
0111	01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A) Item added by CO#44 Montana EB Main Lanes Traffic Switch	CY	4.667	0.000	1,168.000	0.000	0.00
0112	01326002		EMBANKMENT (FINAL)(DENS CONT)(TY A) Added by CO 089 - Remove Asbestos Water Line	CY	20.500	0.000	0.000	0.000	0.00
0150	01936005	000	PLANT REPLACEMENT (5-GAL)	EA	26.000	36.000	0.000	0.000	0.00
0185	03416043	001	D-GR HMA TY-D PG70-22	TON	80.000	5,968.000	-5,968.000	0.000	0.00
0186	03416059		PRODUCTION PAYMENT ADJUSTMENT PRODUCTION ADJ D-GR HMA TY-D PG 70-22	DOL	1.000	11,936.000	0.000	0.000	0.00
0187	03416060		PLACEMENT PAYMENT ADJUSTMENT PLACEMENT ADJ ITEM 341- 6043 D-GR HMA TY-D PG 70-22	DOL	1.000	11,936.000	0.000	0.000	0.00
0188	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341) ITEM 585 RIDE QUALITY ADJUSTMENT	DOL	1.000	38,100.000	0.000	0.000	0.00
0235	04006002	000	STRUCT EXCAV (BOX)	CY	6.000	31,548.000	-31,548.000	0.000	0.00
0237	04006005		CEM STABIL BKFL Added by CO #63 - Redesign of RW 35 & RW 36	CY	260.000	0.000	291.000	0.000	0.00
0255	04036002	000	TEMPORARY SPL SHORING (SOIL NAIL)	SF	9.000	10,384.000	0.000	0.000	0.00
0260	04106001	000	SOIL NAIL ANCHORS	LF	19.000	257,779.000	-257,779.000	0.000	0.00
0340	04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	38.000	175,186.000	-175,186.000	0.000	0.00
0342	04276002		CONCRETE PAINT FINISH Added by CO #77 - Elimination of Center Barrier Stripe	SF	0.400	0.000	125,112.000	0.000	0.00
0350	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	370.000	361.000	0.000	0.000	0.00
0355	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	6.000	11,764.000	0.000	0.000	0.00
0365	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	262.000	2,105.000	-2,105.000	0.000	0.00

0370	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	313.000	1,427.000	-1,427.000	0.000	0.00
0380	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	357.000	357.000	-357.000	0.000	0.00
0385	04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	470.000	375.000	-375.000	0.000	0.00
0390	04646003	000	RC PIPE (CL III)(18 IN)	LF	52.000	190.000	-180.990	0.000	0.00
0396	04646005		RC PIPE (CL III)(24 IN)	LF	62.710	0.000	36.000	0.000	0.00
			Item added by CO#44 Montana EB Main Lanes Traffic Switch						
0425	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,300.000	68.000	-68.000	0.000	0.00
0440	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	4,300.000	43.000	-43.000	0.000	0.00
0441	04656007		JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	5,902.340	0.000	6.000	0.000	0.00
0450	04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,400.000	32.000	-32.000	0.000	0.00
0500	04656027	000	INLET (COMPL)(PCO)(6FT)(RIGHT)	EA	6,000.000	1.000	0.000	0.000	0.00
0502	04656029		INLET (COMPL)(PCU)(3FT)(NONE)	EA	5,202.750	0.000	1.000	0.000	0.00
			Item added by CO#12 Storm Sewer Sys Modifications						
0503	04656030		INLET (COMPL)(PCU)(3FT)(LEFT)	EA	5,877.480	0.000	1.000	0.000	0.00
			Item added by CO#12 Storm Sewer Sys Modifications						
0504	04656031		INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	5,877.480	0.000	2.000	0.000	0.00
			Item added by CO#12 Storm Sewer Sys Modifications						
0514	04656049		INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	5,578.930	0.000	1.000	0.000	0.00
			Item added by CO#12 Storm Sewer Sys Modifications						
0523	04656132		INLET (COMPL)(PSL)(FG)(4FTX5FT-4FTX4FT)	EA	7,620.690	0.000	2.000	0.000	0.00
			Item added by CO#12 Storm Sewer Sys Modifications						
0526	04656134		INLET (COMPL)(PSL)(FG)(5FTX5FT-3FTX3FT)	EA	8,024.140	0.000	5.000	0.000	0.00
0529	04656142		INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	10,776.550	0.000	1.000	0.000	0.00
0531	04656139		INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX5FT)	EA	9,252.410	0.000	2.000	0.000	0.00
			Item added by CO#12 Storm Sewer Sys Modifications						
0541	04656160		INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	6,500.000	0.000	1.000	0.000	0.00
			Item added by CO#44 Montana EB Main Lanes Traffic Switch						
0547	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	7,557.250	0.000	2.000	0.000	0.00
			Item added by CO#12-INLET(COMPL)(POD)(FG)(4FTX5FT)						
0548	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	9,047.030	0.000	1.000	0.000	0.00
			Item added by CO#12-INLET(COMPL)(PCU)(3FT)(BOTH)(SPECIAL)						
0549	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	12,095.920	0.000	1.000	0.000	0.00
			Item added by CO#12-INLET(COMPL)(PAZD)(FG)(6FTX6FT-4FTX4FT)						
0573	04676423		SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	2,473.920	0.000	1.000	0.000	0.00
0575	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,100.000	27.000	0.000	0.000	0.00
0587	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
0588	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	2,000.000	0.000	0.000	0.00
0595	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	29.000	1,245.000	0.000	0.000	0.00
0600	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	28.000	155.000	0.000	0.000	0.00
0605	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	58.000	105.000	0.000	0.000	0.00
0610	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	9.000	1,505.000	0.000	0.000	0.00
0625	05066037	004	SANDBAGS FOR EROSION CONTROL (12")	LF	8.000	2,460.000	0.000	0.000	0.00
0635	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.600	43,424.000	0.000	0.000	0.00
0645	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	6,425.000	0.000	0.000	0.00
0666	05126021		PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	20.000	0.000	3,580.000	0.000	0.00
			Item added by CO#44 Montana EB Main Lanes Traffic Switch						
0695	05146015	000	PERM CTB (F-SHAPE) (TY 3)	LF	260.000	160.000	0.000	0.000	0.00
0776	05406001		MTL W-BEAM GD FEN (TIM POST)	LF	30.300	0.000	125.000	0.000	0.00
			Added by CO #53 - Guardrail Treatment for Blunt Ends						
0786	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	3,434.000	0.000	7.000	0.000	0.00
			Added by CO #53 - Guardrail Treatment for Blunt Ends						
0810	05526003	000	WIRE FENCE (TY C)	LF	10.000	7,437.000	-7,437.000	0.000	0.00

0815	05526005	000	GATE (TY 1)	EA	2,200.000	5.000	-5.000	0.000	0.00
0850	06106291	000	IN RD IL (TY SA) 50T-12-12(400W EQ)LED	EA	6,400.000	5.000	0.000	0.000	0.00
0915	06186074	000	CONDT (RM) (3")	LF	66.000	765.000	0.000	0.000	0.00
0985	06286225	000	ELC SRV TY D 120/240 100(NS)GS(N)GC(O)	EA	8,060.000	1.000	0.000	0.000	0.00
1095	06586051	000	INSTL OM ASSM (OM-3L)(FLX)SRF	EA	300.000	48.000	0.000	0.000	0.00
1096	06586013		INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	23.990	0.000	461.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missing Barrier Refl						
1097	06586026		INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	20.400	0.000	217.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missign Barrier Refl						
1098	06586027		INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	29.260	0.000	226.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missing Barrier Refl						
1099	06586095		INSTL DEL ASSM (D-DY)SZ 1(YFLX)GND	EA	100.980	0.000	1.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missing Barrier Refl						
1130	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	260.000	76.000	0.000	0.000	0.00
1140	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.250	123,914.000	-123,914.000	0.000	0.00
1142	06666006		REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	3.130	0.000	475.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1156	06666039		REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	6.960	0.000	1,561.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missing Barrier Refl						
1171	06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	141.050	0.000	10.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1184	06666072		REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	329.770	0.000	4.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missing Barrier Refl						
1185	06666075	007	REFL PAV MRK TY I (W)(NUMBER)(100MIL)	EA	65.000	8.000	0.000	0.000	0.00
1191	06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	167.560	0.000	5.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1192	06666105		REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	116.660	0.000	7.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1193	06666111		REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	228.010	0.000	7.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1195	06666102	007	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	10.000	61.000	0.000	0.000	0.00
1200	06666105	007	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	65.000	24.000	0.000	0.000	0.00
1205	06666111	007	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	185.000	28.000	0.000	0.000	0.00
1221	06666168		REFL PAV MRK TY II (W) 4" (DOT)	LF	1.410	0.000	475.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1227	06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1231	06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.480	0.000	2,211.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1249	06666191		REFL PAV MRK TY II (W) (NUMBER)	EA	68.250	0.000	8.000	0.000	0.00
1252	06666199		REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	21.000	0.000	61.000	0.000	0.00
1253	06666200		REFL PAV MRK TY II (W) (BIKE ARROW)	EA	63.000	0.000	24.000	0.000	0.00
1254	06666202		REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	68.250	0.000	28.000	0.000	0.00
1257	06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.370	0.000	0.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1271	06666303		RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.990	0.000	0.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1276	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	1.340	0.000	2,211.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1285	06666342	007	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.500	70,348.000	-70,348.000	0.000	0.00
1291	06666345		REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	1.220	0.000	0.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						

1294	06666351		REFL PAV MRK TY II (W)12"(DOT)	LF	1.670	0.000	93.000	0.000	0.00
			Added by CO#58 New Striping Stands & Missing Barrier Refl						
1306	06726010		REFL PAV MRKR TY II-C-R	EA	5.090	0.000	110.000	0.000	0.00
			Added by CO#31 Pavement Markings EBFR Gaps						
1344	06786015		PAV SURF PREP FOR MRK (NUMBER)	EA	54.600	0.000	8.000	0.000	0.00
1347	06786023		PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	6.670	0.000	61.000	0.000	0.00
1348	06786026		PAV SURF PREP FOR MRK (BIKE ARROW)	EA	27.300	0.000	24.000	0.000	0.00
1349	06786028		PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	27.300	0.000	28.000	0.000	0.00
1420	06856003	000	REMOVE RDSF FLASH BEACON ASSEMBLY	EA	1,250.000	1.000	0.000	0.000	0.00
1492	10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	100.360	0.000	61.150	0.000	0.00
			Item added by CO#46 High Mst Lighting #13 Slope Protection						
1500	10056003	000	LOOSE AGGR FOR GROUNDCOVER (TYPE III)	CY	107.000	2,733.000	0.000	0.000	0.00
1510	50186001	000	AESTHETIC FENCE	LF	180.000	310.000	0.000	0.000	0.00
1525	60026003	000	VIVDS SET-UP SYSTEM	EA	500.000	5.000	0.000	0.000	0.00
1590	60106003	000	CCTV FIELD CONTROLLER	EA	3,500.000	7.000	0.000	0.000	0.00
1625	60646019	000	ITS POLE (40 FT)(90 MPH)	EA	11,000.000	1.000	0.000	0.000	0.00
1650	61206001	000	DEAD END ROADWAY BARRICADE	LF	50.000	255.000	0.000	0.000	0.00
1665	61376002	000	INSTALLATION OF VD	EA	2,400.000	3.000	0.000	0.000	0.00
1670	61376003	000	INSTALLATION OF TS	EA	2,400.000	1.000	0.000	0.000	0.00
1731	61856005		TMA (MOBILE OPERATION)	DAY	262.500	0.000	60.000	0.000	0.00
			Added by CO #64 - Landscape and Irrigation Maintenance						
1735	62116001	000	TIS/HAR (RELOCATE)	EA	29,000.000	1.000	0.000	0.000	0.00
1741	70526046		LANE CLOSURE (SETUP AND REMOV)(TY 5)	EA	447.500	0.000	10.000	0.000	0.00
			Added by CO #69 - Additional Traffic Control Bid Items						
1742	70526053		LANE CLOSURE (SETUP AND REMOV)(TY 12)	EA	462.500	0.000	10.000	0.000	0.00
			Added by CO #69 - Additional Traffic Control Bid Items						
1745	63236001	000	SYSTEM INTEGRATION	LS	98,000.000	1.000	0.000	0.000	0.00
4013	01106001		EXCAVATION (ROADWAY)	CY	20.120	0.000	0.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4025	02476481		FL BS (CMP IN PLC)(TY A GR 5)	TON	26.410	0.000	1,626.680	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4035	03416043		D-GR HMA TY-D PG70-22	TON	42.170	0.000	546.440	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4051	04166005		DRILL SHAFT (42 IN)	LF	330.000	0.000	2,148.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4055	04166015		DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	105.000	0.000	28.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4059	04206014		CL C CONC (ABUT)(HPC)	CY	550.000	0.000	446.700	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4069	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	394.700	0.000	361.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4071	04426007		STR STEEL (MISC NON - BRIDGE)	LB	9.130	0.000	11,764.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4077	04546001		SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	29.910	0.000	581.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4087	04646010		RC PIPE (CL III)(48 IN)	LF	59.000	0.000	596.780	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4089	04646011		RC PIPE (CL III)(54 IN)	LF	60.000	0.000	1,868.060	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4095	04656004		MANH (COMPL)(PRM)(72IN)	EA	1,050.000	0.000	3.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4097	04656007		JCTBOX(COMPL)(PJB)(3FTX5FT)	EA	253.760	0.000	6.000	0.000	0.00

		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4099	04656009	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	1,732.140	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4101	04656009	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	536.780	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4105	04656012	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	5,689.690	0.000	3.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4109	04656014	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	2,266.530	0.000	2.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4115	04656018	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	3,072.400	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4119	04656026	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	1,827.140	0.000	2.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4121	04656029	INLET (COMPL)(PCU)(3FT)(NONE)	EA	3,497.200	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4123	04656030	INLET (COMPL)(PCU)(3FT)(LEFT)	EA	3,503.380	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4125	04656031	INLET (COMPL)(PCU)(3FT)(RIGHT)	EA	3,503.390	0.000	2.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4135	04656050	INLET (COMPL)(POD)(FG)(3FTX5FT)	EA	2,927.690	0.000	4.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4137	04656139	INLET (COMPL)(PSL)(FG)(5FTX6FT-3FTX5FT)	EA	1,720.710	0.000	2.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4139	04656142	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX5FT)	EA	1,569.990	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4147	04656160	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	2,463.310	0.000	2.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4149	04656162	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	1,927.960	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4151	04656162	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	2,004.710	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4153	04716007	GRATE AND FRAME (BRIDGE DRAIN)	EA	2,011.610	0.000	27.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4157	05066001	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	21.000	0.000	1,245.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4159	05066002	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	22.050	0.000	155.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4161	05066003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	49.080	0.000	105.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4163	05066011	ROCK FILTER DAMS (REMOVE)	LF	8.460	0.000	1,505.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4171	05066039	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.900	0.000	43,424.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4173	05066042	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.880	0.000	6,345.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4175	05066043	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.180	0.000	6,425.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4187	05146013	PERM CTB (F-SHAPE) (TY 1)	LF	69.000	0.000	6,895.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4205	05316013	CURB RAMPS (TY 10)	EA	645.890	0.000	4.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4213	05366004	CONC DIRECTIONAL ISLAND	SY	36.000	0.000	769.330	0.000	0.00	

		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4227	06106291	IN RD IL (TY SA) 50T-12-12(400W EQ)LED	EA	1,435.560	0.000	5.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4233	06186033	CONDT (PVC) (SCH 40) (4")	LF	8.400	0.000	249.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4235	06186046	CONDT (PVC) (SCH 80) (2")	LF	8.060	0.000	764.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4237	06186058	CONDT (PVC) (SCH 80) (4")	LF	16.310	0.000	733.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4255	06446042	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	212.290	0.000	15.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4269	06626061	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	0.450	0.000	10,928.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4279	06626090	WK ZN PAV MRK REMOV (W)(WORD)	EA	188.110	0.000	76.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4281	06626094	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	0.680	0.000	2,968.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4301	06666102	REF PAV MRK TY I(W)36"(YLD TRI)(100MIL)	EA	55.000	0.000	61.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4303	06666105	REFL PAV MRK TY I (W)(BIKE ARW)(100MIL)	EA	86.310	0.000	24.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4305	06666111	REFL PAV MRK TY I(W)(BIKE SYML)(100MIL)	EA	47.790	0.000	28.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4331	06666199	REFL PAV MRK TY II (W) 36" (YLD TRI)	EA	19.740	0.000	61.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4333	06666200	REFL PAV MRK TY II (W) (BIKE ARROW)	EA	32.440	0.000	24.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)A							
4335	06666202	REFL PAV MRK TY II (W) (BIKE SYMBOL)	EA	27.190	0.000	28.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4341	06666342	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.670	0.000	70,348.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4343	06666345	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	2.120	0.000	115,894.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4345	06726007	REFL PAV MRKR TY I-C	EA	2.550	0.000	25.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4347	06726009	REFL PAV MRKR TY II-A-A	EA	2.760	0.000	25.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
436	06786023	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	39.890	0.000	0.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4369	06786023	PAV SURF PREP FOR MRK (36")(YLD TRI)	EA	39.890	0.000	61.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4371	06786026	PAV SURF PREP FOR MRK (BIKE ARROW)	EA	28.570	0.000	24.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4373	06786028	PAV SURF PREP FOR MRK (BIKE SYMBOL)	EA	28.570	0.000	28.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4385	06866053	INS TRF SIG PL AM(S)1 ARM(50')	EA	3,696.600	0.000	1.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4393	50186001	AESTHETIC FENCE	LF	169.180	0.000	310.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4395	60076017	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.900	0.000	3,554.000	0.000	0.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)							
4401	60076026	FIBER OPTIC CABLE ROAD MARKER	EA	424.000	0.000	7.000	0.000	0.00	

			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4403	60076027		FIBER OPTIC PATCH PANEL (144 POSITION)	EA	1,000.000	0.000	3.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4405	60076094		FIBER OPTIC FUSION SPLICE	EA	58.850	0.000	96.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4407	61206001		DEAD END ROADWAY BARRICADE	LF	8.200	0.000	255.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4427	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	546.790	0.000	2.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
4429	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	1,323.160	0.000	1.000	0.000	0.00
			Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION NBI#240720037402115 - US 62 ML OVERPASS @ N. LEE TREV

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2991	70166031		REMOVE EXIST WATER PIPE (12")	LF	80.480	0.000	0.000	0.000	0.00
			Added by CO 089 - Remove Asbestos Water Line						
3126	96086069		UNIQUE CHANGE ORDER ITEM 69	DOL	1.000	0.000	0.000	0.000	0.00
			Added by CO #087 - Water Meter & Cover at George Dieter (EA)						

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION NBI# 240720037402113 - RAMP W3X

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1890	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	50,000.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION NBI#240720037402114 US 62 ML UNDERPASS @ SAUL KLEIN

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2135	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	308.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION NBI# 240720037402118 US 62 MAINLANES UNDERPASS @ LI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2165	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	400.000	-400.000	0.000	0.00
2170	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	68.600	-68.600	0.000	0.00
2195	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	91.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION NBI#240720037402121 US62 ML UNDERPASS WB U-TURN @

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2225	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	654.000	-654.000	0.000	0.00
2230	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	173.700	-173.700	0.000	0.00
2235	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	5,146.000	0.000	0.000	0.00
2240	04226016	000	APPROACH SLAB (HPC)	CY	350.000	125.800	0.000	0.000	0.00
2250	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	303.010	0.000	0.000	0.00
2255	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	49.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 009 DESCRIPTION NBI#240720037402119 US 62 ML UNDERPASS @ LP375 NBFF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2285	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	480.000	-480.000	0.000	0.00
2290	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	70.500	-70.500	0.000	0.00
2315	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	96.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 010 DESCRIPTION NBI#240720037402120 US 62 ML UNDERPASS EB U-TURN @

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2345	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	614.000	-614.000	0.000	0.00
2350	04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	133.900	-133.900	0.000	0.00
2355	04226002	000	REINF CONC SLAB (HPC)	SF	17.000	5,021.000	0.000	0.000	0.00
2360	04226016	000	APPROACH SLAB (HPC)	CY	350.000	84.800	0.000	0.000	0.00
2370	04506015	000	RAIL (TY T551)(HPC)	LF	50.000	307.470	0.000	0.000	0.00
2375	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	50.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 12 DESCRIPTION EROSION CONTROL MAINTENANCE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2385	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE EROSION CONTROL MAINTENANCE	DOL	1.000	20,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 14 DESCRIPTION MAINTENANCE OF EXISTING ITS EQUIPMENT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2395	96066004		FORCE ACCOUNT ID 4 MAINTENANCE OF EXISTING ITS EQUIPMENT	DOL	1.000	100,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 15 DESCRIPTION ELECTRIC SERVICE DROPS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2400	96066005		FORCE ACCOUNT ID 5 ELECTRIC SERVICE DROPS	DOL	1.000	100,000.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT ROW 374-2-103 CONTROL 037402103
 CATEGORY 001 DESCRIPTION SUMMARY OF ARMORY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2815	01106001	000	EXCAVATION (ROADWAY)	CY	5.000	274.000	0.000	0.000	0.00
2840	05006001	000	MOBILIZATION	LS	4,728,000.000	0.056	0.000	0.000	0.00
2865	06666195	007	REFL PAV MRK TY II (W) (ISLAND)	SF	1.300	7,600.000	0.000	0.000	0.00
2875	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.800	220.000	0.000	0.000	0.00
2893	06206002		ELEC CONDR (NO.14) INSULATED	LF	1.310	0.000	85.000	0.000	0.00
2924	70166027		REMOVE EXIST WATER PIPE (4")	LF	18.790	0.000	0.000	0.000	0.00
2926	70166030		REMOVE EXIST WATER PIPE (10")	LF	20.950	0.000	0.000	0.000	0.00
2927	70166038		WATER SERVICE RPL & RECON (4")	EA	11,005.590	0.000	0.000	0.000	0.00
2929	70326221		TAPPING SLEEVE AND VALVE (10IN X 10IN)	EA	11,068.910	0.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 002 DESCRIPTION WATER AND SANITARY JOINT BID

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2950	70166003	000	WATER MAIN (PVC)(C-900)(6")	LF	42.000	421.000	-421.000	0.000	0.00
2970	70166013	000	WATER MAIN(DIP)(PC 350)(30")	LF	260.000	369.000	-369.000	0.000	0.00
2975	70166015	000	WATER MAIN(STEEL)(C-200)(36")	LF	545.000	366.000	-366.000	0.000	0.00
2980	70166028	000	REMOVE EXIST WATER PIPE (6")	LF	12.000	392.000	-392.000	0.000	0.00
3000	70166039	000	WATER SERVICE RPL & RECON (6")	EA	3,900.000	2.000	-2.000	0.000	0.00
3010	70166048	000	FIRE HYDRANT (REMOVE & SALVAGE)	EA	1,600.000	2.000	-2.000	0.000	0.00
3014	70166063		SAN SEWER MANHOLE (48 IN)(EXTRA DEPTH)	LF	213.590	0.000	0.000	0.000	0.00
3035	70166091	000	CASING (STEEL) (24 IN) (BORED)	LF	280.000	767.000	-767.000	0.000	0.00
3040	70166095	000	CASING (STEEL) (36 IN) (BORED)	LF	410.000	772.000	-772.000	0.000	0.00
3045	70166100	000	CASING (STEEL) (72 IN) (BORED)	LF	940.000	389.000	-389.000	0.000	0.00
3050	70166111	000	WATER MAIN (STEEL)(C-200)(48")	LF	475.000	1,732.000	-1,732.000	0.000	0.00
3070	70166115	000	CASING (STEEL)(60")(BORED)	LF	730.000	187.000	-187.000	0.000	0.00
3071	70166116		WATER SERVICE RPL & RECON (10") Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	6,500.000	0.000	1.000	0.000	0.00
3085	70166120	000	24"X24" TAPPING SLEEVE & VALVE	EA	27,000.000	5.000	-5.000	0.000	0.00
3090	70166121	000	24"X6" TAPPING SLEEVE & VALVE	EA	4,000.000	1.000	0.000	0.000	0.00
3095	70166122	000	12"X12" TAPPING SLEEVE & VALVE	EA	6,000.000	3.000	-3.000	0.000	0.00
3105	70166125	000	48" BUTTERFLY VALVE IN MANHOLE	EA	43,000.000	4.000	-4.000	0.000	0.00
3106	70166125		48" BUTTERFLY VALVE IN MANHOLE Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	45,150.000	0.000	2.000	0.000	0.00
3110	70166126	000	24" BUTTERFLY VALVE IN MANHOLE	EA	29,000.000	4.000	1.000	0.000	0.00

3115	70166129	000	REMOVE EXIST FORCE MAIN (4")	LF	11.000	445.000	-445.000	0.000	0.00
3120	70166130	000	WATER METER (6")	EA	4,900.000	2.000	-2.000	0.000	0.00
3125	70166131	000	WATER METER (12")	EA	9,600.000	1.000	-1.000	0.000	0.00
3135	70166133	000	WATER SERVICE RPL & RECON (4")	EA	3,300.000	1.000	-1.000	0.000	0.00
3155	71546130	000	36" AWWA BUTTERFLY VALVE W/ VAULT	EA	30,000.000	2.000	-1.000	0.000	0.00
3164	71676016		6" GATE VALVE	EA	1,750.000	0.000	3.000	0.000	0.00

Added by CO#51 EPWU Sanitary & Sewer Desgn Changes

Category Subtotal 0.00

PROJECT STP 2019(064)HES **CONTROL** 037402111
CATEGORY 001 **DESCRIPTION** ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3335	04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	335.000	11.000	0.000	0.000	0.00
3340	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	396.000	40.000	0.000	0.000	0.00
3345	05316001	000	CONC SIDEWALKS (4")	SY	32.000	33.000	0.000	0.000	0.00
3350	05316005	000	CURB RAMPS (TY 2)	EA	1,100.000	12.000	0.000	0.000	0.00
3400	06816001	000	TEMP TRAF SIGNALS	EA	126,000.000	1.000	0.000	0.000	0.00
3505	60026003	000	VIVDS SET-UP SYSTEM	EA	500.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$238,694,418.30

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006001	000	PREPARING ROW	AC	5,000.000	4.74	4.740	23,700.00
01006002	000	PREPARING ROW	STA	400.000	258.00	258.000	103,200.00
01046001	000	REMOVING CONC (PAV)	SY	10.000	20,997.00	18,867.390	188,673.90
01046001		REMOVING CONC (PAV)	SY	17.140	20,997.00	2,660.980	45,609.20
01046001		Item added by CO#26 CRCP Removal @ Global Reach					
01046001		REMOVING CONC (PAV)	SY	28.820	20,997.00	16,366.540	471,683.68
01046011	000	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
01046011	000	REMOVING CONC (MEDIANS)	SY	9.000	2,335.00	2,049.190	18,442.71
01046011		REMOVING CONC (MEDIANS)	SY	13.220	2,335.00	397.450	5,254.29
01046017	000	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	9.000	8,205.00	11,924.410	107,319.69
01046017		REMOVING CONC (DRIVEWAYS)	SY	9.130	8,205.00	5,444.090	49,704.55
01046017		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
01046017		REMOVING CONC (DRIVEWAYS)	SY	22.000	8,205.00	568.410	12,505.02
01046024	000	Added by CO#35 Unexpected Concrete Driveways					
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	13.000	587.00	647.440	8,416.72
01046028	000	REMOVING CONC (MISC)	SY	10.000	852.00	3,349.110	33,491.10
01046029		REMOVING CONC (CURB OR CURB & GUTTER)	LF	2.080	28,890.00	7,786.000	16,194.88
01046029		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
01046029	000	REMOVING CONC (CURB OR CURB & GUTTER)	LF	4.000	28,890.00	24,575.660	98,302.64
01046036		REMOVING CONC (SIDEWALK OR RAMP)	SY	6.650	2,341.00	1,364.160	9,071.68
01046036		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	9.000	2,341.00	3,705.590	33,350.31
01046064		REMOVING CONC (MISC)	CY	135.370	0.00	29.780	4,031.32
01056013		Item added by CO#26 CRCP Removal @ Global Reach					
01056013		REMOVING STAB BASE & ASPH PAV (9")	SY	2.000	0.00	6,872.780	13,745.56
01056021		Item added by CO#16 Mill & Overlay of EBFR Gaps					
01056021		REMOVING STAB BASE AND ASPH PAV (0-4")	SY	2.480	0.00	2,422.440	6,007.64
01056021		Item added by CO#26 CRCP Removal @ Global Reach					
01056021		REMOVING STAB BASE AND ASPH PAV (0-4")	SY	14.380	0.00	1,985.830	28,556.23
01106001	000	Added by CO #82 - Bond Breaker Removal at Loop 375					
01106001	000	EXCAVATION (ROADWAY)	CY	5.000	1,288,399.00	1,241,509.230	6,207,546.15
01106001		EXCAVATION (ROADWAY)	CY	13.000	1,288,399.00	282,668.200	3,674,686.60
01106001		Added by CO #78 - Price Escalation for Excav Rdwy (RWs31-36)					
01106001		EXCAVATION (ROADWAY)	CY	44.260	1,288,399.00	265.000	11,728.90
01106002		New Unit Price with CO #50 - Temporary Drainage Relief					
01106002		EXCAVATION (CHANNEL)	CY	12.000	0.00	183.210	2,198.52
01326001	000	Item added by CO#46 High Mst Lighting #13 Slope Protection					
01326001	000	EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	10.000	2,483.00	2,483.000	24,830.00
01326001		EMBANKMENT (FINAL)(ORD COMP)(TY A)	CY	20.000	2,483.00	274.000	5,480.00
01326002	000	Item added by CO#46 High Mst Lighting #13 Slope Protection					
01326002	000	EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	6.000	875,922.00	855,921.920	5,135,531.52
01326002		EMBANKMENT (FINAL)(DENS CONT)(TY A)	CY	14.500	875,922.00	57,808.000	838,216.00

01526001		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project) ROAD GRADER WORK (ORD COMP)	STA	822.630	0.00	4.000	3,290.52
01706001	000	Chain Link Fence IRRIGATION SYSTEM	LS	400,000.000	1.00	0.961	384,400.00
01926004		PLANT MATERIAL (5-GAL)	EA	13.630	316.00	7.000	95.41
01926004	000	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project) PLANT MATERIAL (5-GAL)	EA	25.000	316.00	7.000	175.00
01926015	000	LANDSCAPE EDGE	LF	6.000	69,197.00	55,107.000	330,642.00
01926015		LANDSCAPE EDGE	LF	11.460	69,197.00	9,615.000	110,187.90
01926017	000	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project) VEGETATION BARRIER	SY	1.000	278,123.00	234,284.273	234,284.27
01926017		VEGETATION BARRIER	SY	1.980	278,123.00	57,799.850	114,443.70
01926017		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project) VEGETATION BARRIER	SY	2.100	278,123.00	411.000	863.10
01926044	000	Item added by CO #45 - Median Landscape at Yarbrough PLANT MATERIAL (MIN 2" CAL) (B&B)	EA	324.000	680.00	591.580	191,671.92
01926046	000	PLANT MATERIAL (MIN 3" CAL) (B&B)	EA	430.000	504.00	405.400	174,322.00
01936001	000	PLANT MAINTENANCE	MO	1,000.000	12.00	12.000	12,000.00
01936001		PLANT MAINTENANCE	MO	3,782.000	12.00	13.000	49,166.00
01936005		Added by CO #64 - Landscape and Irrigation Maintenance PLANT REPLACEMENT (5-GAL)	EA	63.000	0.00	66.000	4,158.00
01936007	000	Item added by CO #45 - Median Landscape at Yarbrough IRRIGATION SYSTEM OPER AND MAINT	MO	1,080.000	12.00	12.000	12,960.00
01936007		IRRIGATION SYSTEM OPER AND MAINT	MO	3,264.160	12.00	16.000	52,226.56
01936010	000	Added by CO #64 - Landscape and Irrigation Maintenance PLANT REPLACEMENT (30 GAL)	EA	200.000	71.00	112.000	22,400.00
01936016	000	PLANT REPLACEMENT (45 GAL)	EA	400.000	54.00	48.000	19,200.00
02476041	003	FL BS (CMP IN PLC)(TYA GR1-2)(FNAL POS)	CY	30.000	2,885.00	3,740.330	112,209.90
02476481	003	FL BS (CMP IN PLC)(TY A GR 5)	TON	17.000	1,156.00	3,414.320	58,043.44
02756001		CEMENT	TON	270.000	0.00	352.790	95,253.30
02756019		CO 085 - Cement Treated Soil Stabilization CEMENT TREAT (SUBGRADE)(6")	SY	6.500	0.00	43,118.460	280,269.99
03106006		CO 085 - Cement Treated Soil Stabilization PRIME COAT (CSS-1H)	GAL	2.580	124,411.00	13,462.020	34,732.01
03106006	000	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project) PRIME COAT (CSS-1H)	GAL	4.000	124,411.00	81,826.810	327,307.24
03106018	000	PRIME COAT & BLOTTER (CSS-1H)	GAL	3.000	3,525.00	5,940.000	17,820.00
03416028	001	D-GR HMA TY-C PG70-22	TON	70.000	3,595.00	7,964.940	557,545.80
03416040	001	D-GR HMA TY-D PG64-22	TON	65.000	136,267.00	128,782.630	8,370,870.95
03416040		D-GR HMA TY-D PG64-22	TON	82.330	136,267.00	29,560.580	2,433,722.55
03416043	001	Added by CO #65 - U/P Adjustment (Sept 2023-End of Project) D-GR HMA TY-D PG70-22	TON	80.000	0.00	0.000	0.00
03416043		D-GR HMA TY-D PG70-22	TON	92.000	0.00	2,192.560	201,715.52
03416059		Added Item by CO#7 - Shared Used Path PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	227,725.13	133,807.380	133,807.38
03416060		PRODUCTION ADJ ITEM 341-6040 D-GR HMA TY -D PG 64-22 PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	227,725.13	115,748.640	115,748.64
03516002		PLACEMENT ADJUSTMENT ITEM 341 6028-TY C FLEXIBLE PAVEMENT STRUCTURE REPAIR(6")	SY	75.000	0.00	11,585.990	868,949.25
		Item added by CO#16 Mill & Overlay of EBFR Gaps					

03546025	000	PLANE ASPH CONC PAV(4" TO 6")	SY	1.100	274,596.00	180,957.220	199,052.95
03546025		PLANE ASPH CONC PAV(4" TO 6")	SY	2.330	274,596.00	63,116.360	147,061.11
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
03546026		PLANE ASPH CONC PAV(6" TO 8")	SY	2.200	0.00	11,548.990	25,407.78
		Added by CO #83 - Re-Pricing Plane Asph Conc Pav (6" to 8")					
03546026		PLANE ASPH CONC PAV(6" TO 8")	SY	2.600	0.00	106,585.190	277,121.50
03546043		PLANE ASPH CONC PAV (1")	SY	1.750	0.00	16,120.310	28,210.55
		Item added by CO#16 Mill & Overlay of EBRF Gaps					
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	45.000	287,225.00	286,065.919	12,872,966.36
03606003		CONC PVMT (CONT REINF - CRCP) (9")	SY	46.810	287,225.00	81,218.771	3,801,850.66
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
03606003		CONC PVMT (CONT REINF - CRCP) (9")	SY	80.000	287,225.00	374.510	29,960.80
		Item added by CO#16 Mill & Overlay EBFR Gaps					
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	57.000	291,792.00	246,518.020	14,051,527.14
03606006		CONC PVMT (CONT REINF - CRCP) (12")	SY	74.000	291,792.00	40,681.170	3,010,406.58
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04006002	000	STRUCT EXCAV (BOX)	CY	6.000	0.00	0.000	0.00
04006002		STRUCT EXCAV (BOX)	CY	6.300	0.00	22,219.310	139,981.65
		Item added by CO#12 Storm Sewer Sys Modifications					
04006003		STRUCT EXCAV (PIPE)	CY	2.000	124,170.00	12,176.200	24,352.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04006003	000	STRUCT EXCAV (PIPE)	CY	5.000	124,170.00	91,437.150	457,185.75
04006005	000	CEM STABIL BKFL	CY	99.000	2,892.20	2,892.200	286,327.80
04006005		CEM STABIL BKFL	CY	171.270	2,892.20	1,018.700	174,472.76
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04006010		STRUCT EXCAV (SPECIAL)	CY	30.660	0.00	6,000.000	183,960.00
04016001	000	FLOWABLE BACKFILL	CY	100.000	24,724.00	19,796.261	1,979,626.10
04016001		FLOWABLE BACKFILL	CY	112.500	24,724.00	3,089.101	347,523.89
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04026001		TRENCH EXCAVATION PROTECTION	LF	1.750	66,908.00	14,315.860	25,052.78
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.000	66,908.00	77,660.070	155,320.14
04036001		TEMPORARY SPL SHORING	SF	42.630	0.00	84,929.630	3,620,550.13
		Added by CO#30 Des Changes to RW31-32 (Curtain Wall)					
04106001	000	SOIL NAIL ANCHORS	LF	19.000	0.00	0.000	0.00
04106001		SOIL NAIL ANCHORS	LF	60.120	0.00	13,863.000	833,443.56
		Added by CO 062 - "Wet Set" Soil Nails (No Casing)					
04106001		SOIL NAIL ANCHORS	LF	66.220	0.00	124,840.000	8,266,904.80
		Added by CO#30 Des Changes to RW31-32					
04166002		DRILL SHAFT (24 IN)	LF	400.000	0.00	159.577	63,830.80
		Added by CO #63 - Redesign of RW 35 & RW 36					
04166003		DRILL SHAFT (30 IN)	LF	352.280	250.00	16.000	5,636.48
		Item added by CO #45 - Median Landscape at Yarbrough					
04166003	000	DRILL SHAFT (30 IN)	LF	360.000	250.00	210.000	75,600.00
04166004	000	DRILL SHAFT (36 IN)	LF	165.000	5,516.00	5,516.000	910,140.00
04166004		DRILL SHAFT (36 IN)	LF	515.000	5,516.00	36,573.705	18,835,458.09
		Added by CO #63 - Redesign of RW 35 & RW 36					
04166005	000	DRILL SHAFT (42 IN)	LF	200.000	1,401.00	1,401.000	280,200.00
04166006		DRILL SHAFT (48 IN)	LF	213.410	612.00	34.000	7,255.94
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					

04166006	000	DRILL SHAFT (48 IN)	LF	425.000	612.00	591.600	251,430.00
04166008	000	DRILL SHAFT (60 IN)	LF	525.000	310.00	305.000	160,125.00
04166010	000	DRILL SHAFT (72 IN)	LF	813.000	188.00	188.000	152,844.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	145.000	56.00	28.000	4,060.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	535.000	570.00	570.000	304,950.00
04166031	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	335.000	45.00	67.200	22,512.00
04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	93.000	185.00	66.000	6,138.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	396.000	185.00	184.600	73,101.60
04166032		DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	489.000	185.00	13.200	6,454.80
		Added by CO #068 - Relocate Signal Pole 'G' at George Dieter					
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	434.000	153.00	241.100	104,637.40
04166095	000	DRILL SHAFT (HIGH MAST POLE) (48")	LF	456.000	229.00	229.000	104,424.00
04206002	000	CL A CONC (MISC)	CY	495.000	18.57	8.350	4,133.25
04206014		CL C CONC (ABUT)(HPC)	CY	550.000	619.70	0.000	0.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04206014	000	CL C CONC (ABUT)(HPC)	CY	950.000	619.70	619.700	588,715.00
04206014		CL C CONC (ABUT)(HPC)	CY	1,600.000	619.70	1,844.510	2,951,216.00
		Added by CO #63 - Redesign of RW 35 & RW 36					
04206030	000	CL C CONC (CAP)(HPC)	CY	1,060.000	382.20	331.950	351,867.00
04206038	000	CL C CONC (COLUMN)(HPC)	CY	1,300.000	226.20	204.240	265,512.00
04206050	000	CL C CONC (CRASHWALL)(HPC)	CY	940.000	574.00	778.750	732,025.00
04206066		CL C CONC (RAIL FOUNDATION)	CY	110.000	36.00	9.840	1,082.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	390.000	36.00	9.840	3,837.60
04206083	000	CL F CONC (CAP)(HPC)	CY	1,150.000	120.80	120.800	138,920.00
04206091	000	CL F CONC (COLUMN)(HPC)	CY	1,380.000	52.00	52.000	71,760.00
04226002		REINF CONC SLAB (HPC)	SF	16.500	130,044.00	41,169.000	679,288.51
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04226002	000	REINF CONC SLAB (HPC)	SF	17.000	130,044.00	130,044.000	2,210,748.00
04226016	000	APPROACH SLAB (HPC)	CY	350.000	1,396.90	1,397.180	489,013.00
04226016		APPROACH SLAB (HPC)	CY	526.110	1,396.90	472.980	248,839.51
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04236001	000	RETAINING WALL (MSE)	SF	44.000	245,425.00	241,745.500	10,636,802.00
04236007		RETAINING WALL (DRILL SHAFT) (FACIA)	SF	108.900	0.00	6,137.160	668,336.73
		Added by CO #63 - Redesign of RW 35 & RW 36					
04236022	000	RETAINING WALL (SOIL NAIL)(FACIA)	SF	38.000	0.00	0.000	0.00
04236022		RETAINING WALL (SOIL NAIL)(FACIA)	SF	63.550	0.00	72,190.502	4,587,706.41
		Added by CO#30 Des Changes to RW31-32					
04256038	000	PRESTR CONC GIRDER (TX46)	LF	203.000	8,646.69	8,646.690	1,755,278.07
04256039	000	PRESTR CONC GIRDER (TX54)	LF	198.000	1,854.31	1,854.310	367,153.38
04256041		PRESTR CONC GIRDER (TX70)	LF	48.590	6,852.50	6,852.500	332,962.98
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04256041	000	PRESTR CONC GIRDER (TX70)	LF	200.000	6,852.50	6,852.500	1,370,500.00
04276002		CONCRETE PAINT FINISH	SF	0.510	0.00	98,518.040	50,244.20
		Item added by CO#25 - Paint Center Barrier & Outside Beams					
04326001	000	RIPRAP (CONC)(4 IN)	CY	410.000	460.12	541.629	222,067.89
04326001		RIPRAP (CONC)(4 IN)	CY	689.530	460.12	41.720	28,767.19
		Item added by CO#46 High Mst Lighting #13 Slope Protection					

04326001		RIPRAP (CONC)(4 IN)	CY	1,011.910	460.12	12.250	12,395.90
		Item added by CO#27 WBFR Curb, Sidewalk & Riprap					
04326001		RIPRAP (CONC)(4 IN)	CY	2,185.700	460.12	22.000	48,085.40
		Added by CO#8 w/Intermediate Toe Wall					
04506014		RAIL (TY T551)	LF	16.000	53,120.00	5,689.000	91,024.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04506014	000	RAIL (TY T551)	LF	44.000	53,120.00	38,636.150	1,699,990.60
04506014		RAIL (TY T551)	LF	51.670	53,120.00	931.000	48,104.77
		Added by CO#11 - Rail T551 - w/drilling & epoxying					
04506014		RAIL (TY T551)	LF	222.000	53,120.00	142.000	31,524.00
		Added by CO #059 - T551 Barrier Extensions for CCA					
04506015		RAIL (TY T551)(HPC)	LF	22.000	2,931.87	863.830	19,004.26
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04506015	000	RAIL (TY T551)(HPC)	LF	50.000	2,931.87	2,931.830	146,591.50
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	69.000	898.00	911.000	62,859.00
04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	313.000	0.00	0.000	0.00
04626008		CONC BOX CULV (5 FT X 4 FT)	LF	328.650	0.00	880.920	289,514.36
		Item added by CO#12 Storm Sewer Sys Modifications					
04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	332.000	1,852.00	2,315.000	768,580.00
04626009		CONC BOX CULV (5 FT X 5 FT)	LF	348.600	1,852.00	278.490	97,081.61
		Item added by CO#12 Storm Sewer Sys Modifications					
04626013		CONC BOX CULV (6 FT X 6 FT)	LF	465.490	0.00	708.990	330,027.75
04646005	000	RC PIPE (CL III)(24 IN)	LF	59.000	42,561.00	36,268.550	2,139,844.45
04646005		RC PIPE (CL III)(24 IN)	LF	66.000	42,561.00	10,995.970	725,734.02
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04646007		RC PIPE (CL III)(30 IN)	LF	57.500	8,271.00	1,198.980	68,941.36
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04646007	000	RC PIPE (CL III)(30 IN)	LF	101.000	8,271.00	7,776.910	785,467.91
04646008		RC PIPE (CL III)(36 IN)	LF	63.000	6,779.00	1,941.270	122,300.01
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04646008	000	RC PIPE (CL III)(36 IN)	LF	137.000	6,779.00	8,647.080	1,184,649.96
04646009		RC PIPE (CL III)(42 IN)	LF	51.400	2,033.00	524.320	26,950.05
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04646009	000	RC PIPE (CL III)(42 IN)	LF	165.000	2,033.00	2,470.520	407,635.80
04646009		RC PIPE (CL III)(42 IN)	LF	173.250	2,033.00	672.780	116,559.14
		Item added by CO#12 Storm Sewer Sys Modifications					
04646010	000	RC PIPE (CL III)(48 IN)	LF	203.000	3,839.00	4,316.840	876,318.52
04646011	000	RC PIPE (CL III)(54 IN)	LF	260.000	6,664.00	6,649.630	1,728,903.80
04646012		RC PIPE (CL III)(60 IN)	LF	351.010	0.00	572.000	200,777.72
04656002		MANH (COMPL)(PRM)(48IN)	EA	3,055.000	0.00	8.000	24,440.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,300.000	0.00	0.000	0.00
04656002		MANH (COMPL)(PRM)(48IN)	EA	3,795.000	0.00	21.000	79,695.00
		Item added by CO#12 Storm Sewer Sys Modifications					
04656003		MANH (COMPL)(PRM)(60IN)	EA	2,800.000	5.00	2.000	5,600.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656003	000	MANH (COMPL)(PRM)(60IN)	EA	6,500.000	5.00	13.000	84,500.00
04656004	000	MANH (COMPL)(PRM)(72IN)	EA	10,500.000	3.00	12.000	126,000.00
04656004		MANH (COMPL)(PRM)(72IN)	EA	14,526.430	3.00	2.000	29,052.86
		Item added by CO#21 - 72" Manhole for Mainways at 48" WM					

04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	4,300.000	0.00	0.000	0.00
04656006		JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	5,375.000	0.00	2.000	10,750.00
		Item added by CO#12 Storm Sewer Sys Modifications					
04656009		JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	7,305.360	0.00	3.000	21,916.08
04656010		JCTBOX(COMPL)(PJB)(5FTX6FT)	EA	8,543.880	0.00	1.000	8,543.88
		Item added by CO#12 Storm Sewer Sys Modifications					
04656011		JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	3,951.320	0.00	1.000	3,951.32
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656011		JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	9,637.260	0.00	11.000	106,009.86
04656012		JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	17,310.310	0.00	15.000	259,654.65
04656013		INLET (COMPL)(PCO)(3FT)(NONE)	EA	1,843.000	22.00	1.000	1,843.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	4,000.000	22.00	15.000	60,000.00
04656014	000	INLET (COMPL)(PCO)(3FT)(LEFT)	EA	4,400.000	0.00	0.000	0.00
04656014		INLET (COMPL)(PCO)(3FT)(LEFT)	EA	5,060.000	0.00	9.000	45,540.00
		Item added by CO#12 Storm Sewer Sys Modifications					
04656015		INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	2,972.880	19.00	1.000	2,972.88
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656015	000	INLET (COMPL)(PCO)(3FT)(RIGHT)	EA	4,200.000	19.00	4.000	16,800.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	5,400.000	5.00	2.000	10,800.00
04656017		INLET (COMPL)(PCO)(4FT)(NONE)	EA	3,484.250	2.00	1.000	3,484.25
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	5,800.000	2.00	4.000	23,200.00
04656018	000	INLET (COMPL)(PCO)(4FT)(LEFT)	EA	4,800.000	5.00	6.000	28,800.00
04656019		INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	1,965.940	0.00	2.000	3,931.88
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656019		INLET (COMPL)(PCO)(4FT)(RIGHT)	EA	5,381.530	0.00	3.000	16,144.59
04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,600.000	1.00	2.000	11,200.00
04656021	000	INLET (COMPL)(PCO)(5FT)(NONE)	EA	6,900.000	1.00	4.000	27,600.00
04656022	000	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	6,600.000	11.00	1.000	6,600.00
04656023		INLET (COMPL)(PCO)(5FT)(RIGHT)	EA	7,259.100	0.00	5.000	36,295.50
04656024	000	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	7,600.000	5.00	2.000	15,200.00
04656025		INLET (COMPL)(PCO)(6FT)(NONE)	EA	6,455.230	0.00	3.000	19,365.69
04656026	000	INLET (COMPL)(PCO)(6FT)(LEFT)	EA	6,800.000	3.00	4.000	27,200.00
04656026		INLET (COMPL)(PCO)(6FT)(LEFT)	EA	8,500.000	3.00	7.000	59,500.00
		Item added by CO#12 Storm Sewer Sys Modifications					
04656028		INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,480.730	0.00	4.000	29,922.92
04656032		INLET (COMPL)(PCU)(3FT)(BOTH)	EA	2,271.350	38.00	7.000	15,899.45
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656032		INLET (COMPL)(PCU)(3FT)(BOTH)	EA	4,211.020	38.00	31.000	130,541.62
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656032	000	INLET (COMPL)(PCU)(3FT)(BOTH)	EA	5,700.000	38.00	39.000	222,300.00
04656036		INLET (COMPL)(PCU)(4FT)(BOTH)	EA	3,277.270	6.00	8.000	26,218.16
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656036	000	INLET (COMPL)(PCU)(4FT)(BOTH)	EA	6,000.000	6.00	8.000	48,000.00
04656040		INLET (COMPL)(PCU)(5FT)(BOTH)	EA	2,629.210	0.00	2.000	5,258.42
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
04656040		INLET (COMPL)(PCU)(5FT)(BOTH)	EA	8,470.790	0.00	2.000	16,941.58
04656050	000	INLET (COMPL)(POD)(FG)(3FTX5FT)	EA	4,400.000	31.00	25.000	110,000.00
04656076		INLET (COMPL)(PSL)(RC)(6FTX6FT)	EA	9,656.490	0.00	2.000	19,312.98

		Item added by CO#12 Storm Sewer Sys Modifications						
04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,900.000	8.00	5.000	19,500.00	
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,700.000	33.00	43.000	245,100.00	
04656128		INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	5,985.000	33.00	18.000	107,730.00	
		Item added by CO#12 Storm Sewer Sys Modifications						
04656135		INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	8,024.140	0.00	11.000	88,265.54	
04656141		INLET (COMPL)(PSL)(FG)(6FTX6FT-4FTX4FT)	EA	10,579.310	0.00	7.000	74,055.17	
04656148		INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	2,699.560	38.00	19.000	51,291.64	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
04656148	000	INLET(COMPL)(PSL)(SFG)(3FTX5FT-3FTX5FT)	EA	4,400.000	38.00	20.000	88,000.00	
04656158		INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	2,183.940	16.00	2.000	4,367.88	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
04656158		INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	2,600.000	16.00	2.000	5,200.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	4,400.000	16.00	15.000	66,000.00	
04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	6,300.000	49.00	41.000	258,300.00	
04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	6,800.000	6.00	8.000	54,400.00	
04666010	000	HEADWALL (CH - FW - 0) (DIA= 42 IN)	EA	6,900.000	1.00	1.000	6,900.00	
04666011	000	HEADWALL (CH - FW - 0) (DIA= 48 IN)	EA	8,700.000	1.00	1.000	8,700.00	
04666012		HEADWALL (CH - FW - 0) (DIA= 54 IN)	EA	7,000.000	2.00	1.000	7,000.00	
		Item added by CO#46 High Mst Lighting #13 Slope Protection						
04666012	000	HEADWALL (CH - FW - 0) (DIA= 54 IN)	EA	9,300.000	2.00	2.000	18,600.00	
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	7,000.000	1.00	2.000	14,000.00	
04666153	000	WINGWALL (FW - 0) (HW=6 FT)	EA	10,000.000	1.00	1.000	10,000.00	
04966016	000	REMOV STR (PIPE)	EA	37.000	38.00	30.000	1,110.00	
04966016		REMOV STR (PIPE)	EA	638.000	38.00	14.000	8,932.00	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
05006001	000	MOBILIZATION	LS	4,728,000.000	0.94	0.900	4,255,200.00	
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	3,481.410	34.00	3.000	10,444.23	
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	13,000.000	34.00	64.000	832,000.00	
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	16,000.000	34.00	18.000	288,000.00	
		Added by CO #63 - Redesign of RW 35 & RW 36						
05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	16,500.000	34.00	4.000	66,000.00	
		Added by CO#56 - Time and OH due to Redesign of Walls 31&32						
05066020		CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	5.750	1,120.00	551.120	3,168.95	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	19.000	1,120.00	4,551.340	86,475.46	
05066024		CONSTRUCTION EXITS (REMOVE)	SY	3.500	1,120.00	3,812.220	13,342.77	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	7.000	1,120.00	3,812.220	26,685.54	
05066038		TEMP SEDMT CONT FENCE (INSTALL)	LF	1.040	43,424.00	1,012.000	1,052.48	
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)						
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	43,424.00	4,651.000	11,627.50	
05066042	004	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	5.000	6,425.00	80.000	400.00	
05086001		CONSTRUCTING DETOURS	SY	4.250	48,410.00	14,474.330	61,515.90	
		Added Item by CO#09 - TCP Detours						
05086001		CONSTRUCTING DETOURS	SY	6.650	48,410.00	8,975.000	59,683.75	
		Access Road Along 8' Chain Link Fence						
05086001	000	CONSTRUCTING DETOURS	SY	14.000	48,410.00	24.440	342.16	

05086001		CONSTRUCTING DETOURS	SY	30.000	48,410.00	30,490.115	914,703.45
		Added Item by CO#09 - TCP Detours					
05086001		CONSTRUCTING DETOURS	SY	33.000	48,410.00	10,236.810	337,814.73
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	53.000	1,300.00	1,530.000	81,090.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	49.000	33,740.00	33,740.000	1,653,260.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	51.000	2,040.00	1,620.000	82,620.00
05126033		PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	1.750	51,390.00	47,680.000	83,440.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	5.000	51,390.00	93,180.000	465,900.00
05126034		PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	1.220	3,240.00	2,540.000	3,098.80
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	6.000	3,240.00	5,225.000	31,350.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	5.000	33,740.00	32,460.000	162,300.00
05126045		PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	6.500	33,740.00	32,460.000	210,990.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	5.000	2,040.00	920.000	4,600.00
05126046		PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	7.260	2,040.00	920.000	6,679.20
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05146013	000	PERM CTB (F-SHAPE) (TY 1)	LF	56.000	19,605.00	13,224.000	740,544.00
05286001	000	COLORED TEXTURED CONC (4")	SY	39.000	43,515.00	13,866.917	540,809.78
05286001		COLORED TEXTURED CONC (4")	SY	90.000	43,515.00	3,371.640	303,447.60
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05286001		COLORED TEXTURED CONC (4")	SY	132.370	43,515.00	1,551.213	205,334.07
		Added by CO#37 Global Reach Turnaround Concrete					
05296004	000	CONC CURB (MONO) (TY I)	LF	5.000	13,425.00	7,896.000	39,480.00
05296004		CONC CURB (MONO) (TY I)	LF	10.710	13,425.00	345.000	3,694.95
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	77,357.00	74,091.020	370,455.10
05296005		CONC CURB (MONO) (TY II)	LF	10.710	77,357.00	18,431.680	197,403.30
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05296008	000	CONC CURB & GUTTER (TY II)	LF	12.000	3,590.00	3,816.000	45,792.00
05296008		CONC CURB & GUTTER (TY II)	LF	26.250	3,590.00	557.000	14,621.25
		Item added by CO #45 - Median Landscape at Yarbrough					
05296022		CONC CURB (DOWEL) (TY II)	LF	15.610	0.00	2,553.000	39,852.33
		Item added by CO#27 WBFR Curb, Sidewalk & Riprap					
05296036	000	CONCRETE CURB (SPECIAL)	LF	25.000	175.00	163.000	4,075.00
05306004		DRIVEWAYS (CONC)	SY	31.000	5,854.00	2,809.490	87,094.19
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05306004	000	DRIVEWAYS (CONC)	SY	40.000	5,854.00	5,772.631	230,905.24
05306004		DRIVEWAYS (CONC)	SY	115.870	5,854.00	700.920	81,215.60
		Added by CO#35 Unexpected Concrete Driveways					
05316001	000	CONC SIDEWALKS (4")	SY	32.000	925.00	1,182.391	37,836.51
05316002		CONC SIDEWALKS (5")	SY	17.000	2,405.00	2,565.183	43,608.11
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05316002	000	CONC SIDEWALKS (5")	SY	35.000	2,405.00	3,933.109	137,658.83
05316002		CONC SIDEWALKS (5")	SY	84.210	2,405.00	2,121.017	178,610.84
		Item added by CO#27 WBFR Curb, Sidewalk & Riprap					
05316004		CURB RAMPS (TY 1)	EA	350.000	22.00	9.000	3,150.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					

05316004	000	CURB RAMPS (TY 1)	EA	1,000.000	22.00	11.000	11,000.00
05316005		CURB RAMPS (TY 2)	EA	878.680	13.00	6.000	5,272.08
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05316005	000	CURB RAMPS (TY 2)	EA	1,100.000	13.00	14.000	15,400.00
05316008	000	CURB RAMPS (TY 5)	EA	2,600.000	7.00	9.000	23,400.00
05316010		CURB RAMPS (TY 7)	EA	580.000	2.00	8.000	4,640.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05316010	000	CURB RAMPS (TY 7)	EA	920.000	2.00	14.000	12,880.00
05316013	000	CURB RAMPS (TY 10)	EA	1,100.000	5.00	1.000	1,100.00
05316014	000	CURB RAMPS (TY 11)	EA	1,400.000	2.00	2.000	2,800.00
05316016		CURB RAMPS (TY 21)	EA	1,260.640	6.00	1.000	1,260.64
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05316016	000	CURB RAMPS (TY 21)	EA	1,300.000	6.00	7.000	9,100.00
05316017		CURB RAMPS (TY 22)	EA	1,009.820	5.00	2.000	2,019.64
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05316017	000	CURB RAMPS (TY 22)	EA	1,900.000	5.00	6.000	11,400.00
05366002	000	CONC MEDIAN	SY	43.000	5,785.00	1,667.770	71,714.11
05366002		CONC MEDIAN	SY	74.500	5,785.00	1,278.770	95,268.37
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05366004	000	CONC DIRECTIONAL ISLAND	SY	50.000	977.00	207.670	10,383.50
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	10.000	400.00	1,226.000	12,260.00
05406001		MTL W-BEAM GD FEN (TIM POST)	LF	25.000	400.00	1,226.000	30,650.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	3,131.000	0.00	5.000	15,655.00
		Added by CO #53 - Guardrail Treatment for Blunt Ends					
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	895.070	4.00	2.000	1,790.14
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,200.000	4.00	2.000	2,400.00
05436021		REMOVE CABLE BARRIER	LF	1.000	18,206.00	442.000	442.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05436021	000	REMOVE CABLE BARRIER	LF	4.000	18,206.00	16,310.000	65,240.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	1,006.540	4.00	5.000	5,032.70
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,300.000	4.00	5.000	16,500.00
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	12,000.000	38.00	1.000	12,000.00
05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	3,531.180	0.00	3.000	10,593.54
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	18,790.000	0.00	3.000	56,370.00
		REACT 350 II (N)					
05456010		CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	5,229.470	0.00	4.000	20,917.88
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
05456010		CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	29,150.000	0.00	4.000	116,600.00
05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	24.000	3,614.00	8,480.000	203,520.00
05506003	000	CHAIN LINK FENCE (REMOVE)	LF	2.000	14,582.00	14,256.000	28,512.00
05506008		CHAIN LINK FENCE (INSTALL) (8')	LF	48.150	0.00	3,101.000	149,313.15
05506009		CHAIN LINK FENCE(INSTALL)(6)(BARB TOP)	LF	39.590	0.00	1,382.000	54,713.38
05526009	000	GATE (SPECIAL)	EA	4,800.000	5.00	5.000	24,000.00
06106004		RELOCATE RD IL ASM (TRANS-BASE)	EA	2,622.650	0.00	2.000	5,245.30
		Item added by CO #45 - Median Landscape at Yarbrough					
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	1,050.000	118.00	109.000	114,450.00

06106102		REPLACE LUMINAIRE W/LED (250W EQ)	EA	1,337.690	0.00	12.000	16,052.28
		Added by CO #84 - Upgrade Underpass Lighting at Loop 375					
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	3,000.000	39.00	25.000	75,000.00
06106278	000	IN RD IL (TY SA) 50S-8 (400W EQ) LED	EA	5,500.000	10.00	10.000	55,000.00
06106279	000	IN RD IL (TY SA) 50S-8-8 (400W EQ) LED	EA	6,100.000	4.00	4.000	24,400.00
06106290	000	IN RD IL (TY SA) 50T-12 (400W EQ) LED	EA	5,900.000	7.00	7.000	41,300.00
06136001	000	HI MST IL POLE (100 FT)(80 MPH)	EA	34,000.000	8.00	8.000	272,000.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	39,000.000	23.00	23.000	897,000.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	13.000	34,267.00	30,695.000	399,035.00
06186023		CONDT (PVC) (SCH 40) (2")	LF	14.000	34,267.00	201.000	2,814.00
		Item added by CO #45 - Median Landscape at Yarbrough					
06186023		CONDT (PVC) (SCH 40) (2")	LF	15.070	34,267.00	843.000	12,704.01
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06186024	000	CONDT (PVC) (SCH 40) (2") (BORE)	LF	30.000	2,460.00	2,588.000	77,640.00
06186029		CONDT (PVC) (SCH 40) (3")	LF	13.000	5,590.00	641.000	8,333.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06186029	000	CONDT (PVC) (SCH 40) (3")	LF	16.000	5,590.00	5,806.000	92,896.00
06186030	000	CONDT (PVC) (SCH 40) (3") (BORE)	LF	35.000	4,880.00	3,608.000	126,280.00
06186033	000	CONDT (PVC) (SCH 40) (4")	LF	20.000	49,444.00	49,805.000	996,100.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	14.000	4,428.00	3,664.000	51,296.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	31.000	395.00	995.000	30,845.00
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	19.000	2,689.00	1,956.000	37,164.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	45.000	680.00	1,238.000	55,710.00
06186062	000	CONDT (RM) (3/4")	LF	14.000	2,778.00	1,538.000	21,532.00
06186062		CONDT (RM) (3/4")	LF	15.000	2,778.00	585.000	8,775.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	1.250	56,298.00	61,947.000	77,433.75
06206006		ELEC CONDR (NO.10) INSULATED	LF	0.400	7,799.00	2,181.000	872.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	1.600	7,799.00	5,640.000	9,024.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	3.400	93,897.00	84,060.000	285,804.00
06206008		ELEC CONDR (NO.8) INSULATED	LF	4.120	93,897.00	1,053.000	4,338.36
		Item added by CO #45 - Median Landscape at Yarbrough					
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	4.000	36,657.00	33,822.000	135,288.00
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	4.250	6,427.00	4,708.000	20,009.00
06206026		ELEC CONDR (NO.4/0) INSULATED	LF	11.080	0.00	340.000	3,767.20
06206031		ELEC CONDR (600 KCML) INSULATED	LF	17.270	0.00	3,400.000	58,718.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	1,250.000	110.00	115.000	143,750.00
06246002		GROUND BOX TY A (122311)W/APRON	EA	1,357.650	110.00	2.000	2,715.30
		Item added by CO #45 - Median Landscape at Yarbrough					
06246010		GROUND BOX TY D (162922)W/APRON	EA	270.430	79.00	17.000	4,597.31
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,600.000	79.00	74.000	118,400.00
06246014	000	GROUND BOX TY 1 (122422)W/APRON	EA	5,200.000	141.00	144.000	748,800.00
06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	6,900.000	14.00	17.000	117,300.00
06246028	000	REMOVE GROUND BOX	EA	125.000	40.00	32.000	4,000.00
06246028		REMOVE GROUND BOX	EA	301.250	40.00	1.000	301.25
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,250.000	2.00	9.000	11,250.00

06286048	000	ELC SRV TY A 240/480 060(NS)SS(T)GC(O)	EA	8,000.000	10.00	10.000	80,000.00
06286128	000	ELC SRV TY D 120/240 060(NS)GS(N)GC(O)	EA	7,400.000	11.00	11.000	81,400.00
06286259	000	ELC SRV TY D 120/240 125(NS)GS(N)GC(O)	EA	8,400.000	6.00	6.000	50,400.00
06366001		ALUMINUM SIGNS (TY A)	SF	9.000	489.00	230.125	2,071.13
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06366001	001	ALUMINUM SIGNS (TY A)	SF	36.000	489.00	230.125	8,284.50
06366002	001	ALUMINUM SIGNS (TY G)	SF	41.000	304.00	152.000	6,232.00
06366003	001	ALUMINUM SIGNS (TY O)	SF	47.000	3,559.00	3,353.150	157,598.05
06446009		IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	228.810	82.00	19.000	4,347.39
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	700.000	82.00	61.000	42,700.00
06446012		IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	141.880	170.00	31.000	4,398.28
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06446012	000	IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	901.000	170.00	99.000	89,199.00
06446039		IN SM RD SN SUP&AM TYS80(1)SB(P)	EA	388.000	21.00	1.000	388.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06446039	000	IN SM RD SN SUP&AM TYS80(1)SB(P)	EA	912.000	21.00	13.000	11,856.00
06446042	000	IN SM RD SN SUP&AM TYS80(1)SB(T)	EA	940.000	37.00	15.000	14,100.00
06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	1,000.000	4.00	1.000	1,000.00
06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	1,024.000	5.00	2.000	2,048.00
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,265.000	19.00	6.000	13,590.00
06446065		IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	4,109.030	0.00	5.000	20,545.16
		Item added by CO#14 - Add Bridge Mnt Signs Ty S inst of Ty N					
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	5,847.980	0.00	8.000	46,783.84
		Item added by CO#13 Adding rail mnt sgn in lieu of gnd mt					
06446076		REMOVE SM RD SN SUP&AM	EA	55.000	206.00	3.000	165.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	206.00	167.000	20,875.00
06476001		INSTALL LRSS (STRUCT STEEL)	LB	1.310	1,584.00	790.000	1,034.90
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	7.400	1,584.00	790.000	5,846.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	27,000.000	6.00	6.000	162,000.00
06506030	000	INS OH SN SUP(30 FT CANT)(CIRC TUBE)	EA	94,000.000	1.00	1.000	94,000.00
06506040		INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	21,052.190	9.00	1.000	21,052.19
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06506040	000	INS OH SN SUP(35 FT CANT)(CIRC TUBE)	EA	99,000.000	9.00	9.000	891,000.00
06506047		INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	25,949.930	3.00	1.000	25,949.93
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06506047	000	INS OH SN SUP(40 FT CANT)(CIRC TUBE)	EA	137,000.000	3.00	2.000	274,000.00
06506140	000	INS OH SN SUP(130 FT BRDG)(CIRC TUBE)	EA	297,000.000	1.00	1.000	297,000.00
06506155	000	INS OH SN SUP(145 FT BRDG (CIRC TUBE)	EA	324,000.000	1.00	1.000	324,000.00
06506160	000	INS OH SN SUP(150 FT BRDG)(CIRC TUBE)	EA	357,000.000	1.00	1.000	357,000.00
06506213		INS OH SN SUP(165FT BRDG)(CIRC TUBE)	EA	80,026.960	2.00	0.750	60,020.22
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06506213	000	INS OH SN SUP(165FT BRDG)(CIRC TUBE)	EA	370,000.000	2.00	2.000	740,000.00
06626060		WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.100	156,646.00	1,520.000	152.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.250	156,646.00	15,972.000	19,965.00
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.250	11,096.00	168.000	210.00

06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.260	115,436.00	9,300.000	2,418.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.250	115,436.00	1,288.000	1,610.00
06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.560	115,436.00	16,795.000	26,200.20
06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.260	3,000.00	1,070.660	1,349.03
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.350	3,000.00	1,070.660	2,516.05
06626075		WK ZN PAV MRK REMOV (W)24"(SLD)	LF	4.290	2,659.00	310.000	1,329.90
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	9.000	2,659.00	310.000	2,790.00
06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	128.440	94.00	7.000	899.08
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	180.000	94.00	44.000	7,920.00
06626094	000	WK ZN PAV MRK REMOV (Y)4"(DOT)	LF	1.250	3,034.00	66.000	82.50
06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.260	0.00	12,749.000	3,314.74
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.250	0.00	0.000	0.00
06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	1.560	0.00	28,304.000	44,154.24
06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.450	2,690.00	929.000	418.05
06666018		REFL PAV MRK TY I (W)6"(DOT)(100MIL)	LF	2.550	0.00	2,669.000	6,805.95
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666030	007	REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	0.850	2,742.00	93.000	79.05
06666030		REFL PAV MRK TY I (W)8"(DOT)(100MIL)	LF	2.580	2,742.00	42.000	108.36
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.800	39,761.00	20,233.000	16,186.40
06666036		REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	1.400	39,761.00	19,039.000	26,654.60
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.050	6,257.00	1,395.000	2,859.75
06666042		REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.450	6,257.00	1,395.000	3,417.75
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.150	6,999.00	2,777.000	11,524.55
06666048		REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	4.400	6,999.00	2,417.000	10,634.80
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	65.000	305.00	158.000	10,270.00
06666054		REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	109.590	305.00	102.000	11,178.18
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	80.000	42.00	40.000	3,200.00
06666057		REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	117.870	42.00	31.000	3,653.97
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	95.000	35.00	21.000	1,995.00
06666063		REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	166.880	35.00	14.000	2,336.32
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	65.000	201.00	110.000	7,150.00
06666078		REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	176.120	201.00	73.000	12,856.76
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666147	007	REFL PAV MRK TY I (Y)24"(SLD)(100MIL)	LF	4.100	682.00	381.000	1,562.10
06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.100	180.00	7,870.000	787.00
06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.100	2,690.00	5,886.000	588.60
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.080	161,776.00	2,241.180	179.29
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					

06666170	007	REFL PAV MRK TY II (W) 4" (SLD)	LF	0.100	161,776.00	57,736.180	5,773.62
06666170		REFL PAV MRK TY II (W) 4" (SLD)	LF	0.170	161,776.00	8,867.000	1,507.39
06666171		REFL PAV MRK TY II (W) 6" (BRK)	LF	0.130	43,070.00	13,931.000	1,811.03
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.150	43,070.00	20,972.000	3,145.80
06666172		REFL PAV MRK TY II (W) 6" (DOT)	LF	0.900	0.00	844.000	759.60
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666174		REFL PAV MRK TY II (W) 6" (SLD)	LF	0.310	0.00	29,482.000	9,139.42
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666176	007	REFL PAV MRK TY II (W) 8" (DOT)	LF	0.200	2,742.00	715.000	143.00
06666176		REFL PAV MRK TY II (W) 8" (DOT)	LF	0.740	2,742.00	664.000	491.36
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666178	007	REFL PAV MRK TY II (W) 8" (SLD)	LF	0.200	39,761.00	33,533.000	6,706.60
06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.390	39,761.00	26,940.000	10,506.60
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666179		REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.790	0.00	576.000	1,031.04
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666180		REFL PAV MRK TY II (W) 12" (SLD)	LF	0.570	6,257.00	1,107.000	630.99
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.000	6,257.00	1,355.000	1,355.00
06666182		REFL PAV MRK TY II (W) 24" (SLD)	LF	1.370	7,001.00	2,669.000	3,656.53
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666182	007	REFL PAV MRK TY II (W) 24" (SLD)	LF	2.450	7,001.00	3,841.000	9,410.45
06666184		REFL PAV MRK TY II (W) (ARROW)	EA	32.440	0.00	144.000	4,671.36
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666184		REFL PAV MRK TY II (W) (ARROW)	EA	63.000	0.00	226.000	14,238.00
06666185		REFL PAV MRK TY II (W) (DBL ARROW)	EA	31.820	0.00	40.000	1,272.80
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666185		REFL PAV MRK TY II (W) (DBL ARROW)	EA	78.750	0.00	60.000	4,725.00
06666187		REFL PAV MRK TY II (W) (UTURN ARROW)	EA	33.530	0.00	16.000	536.48
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666187		REFL PAV MRK TY II (W) (UTURN ARROW)	EA	94.500	0.00	18.000	1,701.00
06666192		REFL PAV MRK TY II (W) (WORD)	EA	32.440	0.00	77.000	2,497.88
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666192		REFL PAV MRK TY II (W) (WORD)	EA	63.000	0.00	101.000	6,363.00
06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.080	126,822.00	8,469.800	677.58
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.100	126,822.00	17,716.000	1,771.60
06666207		REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.170	126,822.00	9,842.800	1,673.28
06666210		REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.320	0.00	35,610.000	11,395.20
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666214	007	REFL PAV MRK TY II (Y) 24" (SLD)	LF	2.450	682.00	985.000	2,413.25
06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.500	180.00	3,060.000	1,530.00
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.500	82,963.00	4,905.000	2,452.50
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.470	43,070.00	16,600.000	7,802.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.800	43,070.00	17,880.000	14,304.00
06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	1.130	0.00	11,593.000	13,100.09
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.500	1,378.00	6,219.000	3,109.50

06666321		RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	1.190	0.00	17,301.000	20,588.19
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666343		REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.410	0.00	12,562.000	17,712.42
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666345	007	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.500	125,444.00	9,550.000	4,775.00
06666347		REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.400	0.00	18,162.000	25,426.80
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06666350		REFL PAV MRK TY I (W)12"(DOT)(100MIL)	LF	5.410	0.00	915.000	4,950.15
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
06686056	000	PRE PM TY B(ACC PRK)(BL&WH)(W/BORDR)SM	EA	440.000	17.00	26.000	11,440.00
06726007	000	REFL PAV MRKR TY I-C	EA	3.000	193.00	257.000	771.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	3.000	75.00	180.000	540.00
06726010		REFL PAV MRKR TY II-C-R	EA	2.350	3,192.00	1,164.000	2,735.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	3,192.00	2,419.000	7,257.00
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.320	7,315.00	21,148.000	6,767.36
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.550	7,315.00	53,585.000	29,471.75
06776002		ELIM EXT PAV MRK & MRKS (6")	LF	0.730	90.00	4,467.000	3,260.91
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.800	90.00	6,370.000	5,096.00
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.200	415.00	2,877.000	575.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.100	415.00	3,461.000	3,807.10
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	13.500	120.00	608.000	8,208.00
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	20.000	90.00	419.000	8,380.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	170.000	19.00	137.000	23,290.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	255.000	4.00	17.000	4,335.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	170.000	9.00	35.000	5,950.00
06786001		PAV SURF PREP FOR MRK (4")	LF	0.010	0.00	2,579.000	25.79
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06786001		PAV SURF PREP FOR MRK (4")	LF	0.130	0.00	60,229.000	7,829.77
06786002		PAV SURF PREP FOR MRK (6")	LF	0.170	0.00	104,281.000	17,727.77
06786004		PAV SURF PREP FOR MRK (8")	LF	0.210	0.00	19,603.000	4,116.63
06786006		PAV SURF PREP FOR MRK (12")	LF	0.350	0.00	4,248.000	1,486.80
06786006		PAV SURF PREP FOR MRK (12")	LF	0.810	0.00	4,000.000	3,240.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06786008		PAV SURF PREP FOR MRK (24")	LF	0.500	0.00	2,441.000	1,220.50
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06786008		PAV SURF PREP FOR MRK (24")	LF	0.950	0.00	3,161.000	3,002.95
06786009		PAV SURF PREP FOR MRK (ARROW)	EA	24.150	0.00	147.000	3,550.05
06786009		PAV SURF PREP FOR MRK (ARROW)	EA	39.870	0.00	80.000	3,189.60
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)A					
06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	23.070	0.00	31.000	715.17
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06786010		PAV SURF PREP FOR MRK (DBL ARROW)	EA	40.950	0.00	48.000	1,965.60
06786012		PAV SURF PREP FOR MRK (UTURN ARR)	EA	40.950	0.00	17.000	696.15
06786016		PAV SURF PREP FOR MRK (WORD)	EA	27.300	0.00	98.000	2,675.40
06786016		PAV SURF PREP FOR MRK (WORD)	EA	36.720	0.00	55.000	2,019.60
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					

06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	33,000.000	6.00	5.000	165,000.00
06806004	006	REMOVING TRAFFIC SIGNALS	EA	7,600.000	7.00	7.000	53,200.00
06816001	000	TEMP TRAF SIGNALS	EA	126,000.000	5.00	4.000	504,000.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	506.000	92.00	82.000	41,492.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	489.000	51.00	46.000	22,494.00
06826003		VEH SIG SEC (12")LED(YEL)	EA	33.000	92.00	32.000	1,056.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	445.000	92.00	82.000	36,490.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	428.000	39.00	36.000	15,408.00
06826005		VEH SIG SEC (12")LED(RED)	EA	118.000	101.00	35.000	4,130.00
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06826005	000	VEH SIG SEC (12")LED(RED)	EA	432.000	101.00	90.000	38,880.00
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	408.000	18.00	16.000	6,528.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	1,450.000	74.00	57.000	82,650.00
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	3.400	22,315.00	15,807.000	53,743.80
06846010	000	TRF SIG CBL (TY A)(12 AWG)(5 CONDR)	LF	4.250	22,795.00	16,203.000	68,862.75
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	5.700	5,369.00	6,884.000	39,238.80
06846017	000	TRF SIG CBL (TY A)(12 AWG)(12 CONDR)	LF	7.000	10,500.00	6,938.000	48,566.00
06866029	000	INS TRF SIG PL AM (S)1 ARM(28')	EA	5,400.000	2.00	2.000	10,800.00
06866033		INS TRF SIG PL AM(S)1 ARM(32')	EA	1,233.570	3.00	1.000	1,233.57
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06866033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	5,750.000	3.00	3.000	17,250.00
06866037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	7,000.000	2.00	2.000	14,000.00
06866041		INS TRF SIG PL AM(S)1 ARM(40')	EA	1,645.570	8.00	1.000	1,645.57
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	8,100.000	8.00	7.000	56,700.00
06866049		INS TRF SIG PL AM(S)1 ARM(48')	EA	1,839.860	6.00	1.000	1,839.86
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	9,200.000	6.00	4.000	36,800.00
06866053	000	INS TRF SIG PL AM(S)1 ARM(50')	EA	19,000.000	5.00	5.000	95,000.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	21,000.000	3.00	3.000	63,000.00
06866282		RELOC TRF SG PL AM(S)SNGL MST ARM POLE	EA	4,276.580	0.00	3.000	12,829.74
		Added by CO #068 - Relocate Signal Pole 'G' at George Dieter					
06876001	000	PED POLE ASSEMBLY	EA	3,200.000	47.00	44.000	140,800.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	900.000	69.00	50.000	45,000.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	8,900.000	6.00	3.000	26,700.00
06906001		REMOVAL OF CONDUIT	LF	15.160	0.00	335.000	5,078.60
07406002		GRAFFITI REMOVAL (PAINTING)	SF	1.500	0.00	1,336.270	2,004.41
		Item added by CO#21 - Graffiti Removal at Ret Wall #21					
10026001	000	LANDSCAPE AMENITY	EA	400.000	11.00	10.000	4,000.00
10026025	000	LANDSCAPE AMENITY (TRASH/RECYCLE BIN)	EA	900.000	11.00	10.000	9,000.00
10026026	000	LANDSCAPE AMENITY (BENCH)	EA	1,300.000	13.00	5.000	6,500.00
10026027	000	LANDSCAPE AMENITY (ADA PARKING SIGN)	EA	540.000	17.00	17.000	9,180.00
10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	37.000	16,220.00	2,916.100	107,895.70
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
10056001	000	LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	63.000	16,220.00	12,690.259	799,486.32
10056001		LOOSE AGGR FOR GROUNDCOVER (TYPE I)	CY	151.260	16,220.00	1,355.120	204,975.46
		Item added by CO #47 - Loose Aggr for Groundcover (Type 1)					
10056002	000	LOOSE AGGR FOR GROUNDCOVER (TYPE II)	CY	61.000	5,600.00	5,603.487	341,812.70

10056002		LOOSE AGGR FOR GROUNDCOVER (TYPE II) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	CY	84.490	5,600.00	1,196.040	101,053.42
10056004		LOOSE AGGR FOR GROUNDCOVER (TYPE IV) Item added with CO #50 - Temporary Drainage Relief	CY	150.000	0.00	8.000	1,200.00
30776022		SP MIXES SP-C SAC-A PG70-22 Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	TON	78.010	0.00	1,953.830	152,418.28
30776022		SP MIXES SP-C SAC-A PG70-22 Item added by CO#16 Mill & Overlay EBFR Gaps	TON	133.600	0.00	3,419.960	456,906.66
30776075		TACK COAT Item added by CO#16 Mill & Overlay EBFR Gaps	GAL	9.000	0.00	3,145.000	28,305.00
40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,800.000	4.00	4.000	31,200.00
40486001		PRESTRESSED GROUND ANCHORS Added by CO #63 - Redesign of RW 35 & RW 36	LF	292.500	0.00	39,300.200	11,495,308.50
50096002	000	STONE MASONRY (ROCK WALL)	SF	9.750	48,276.00	47,841.660	466,456.20
50676001	000	PRECAST CONCRETE WHEEL STOPS	EA	120.000	17.00	15.000	1,800.00
50846001	000	FIXED BOLLARD	EA	610.000	17.00	9.000	5,490.00
60016001		PORTABLE CHANGEABLE MESSAGE SIGN Added by CO #69 - Additional Traffic Control Bid Items	DAY	150.000	0.00	1,285.000	192,750.00
60026001	000	VIVDS PROCESSOR SYSTEM	EA	9,000.000	6.00	4.000	36,000.00
60026002	000	VIVDS CAMERA ASSEMBLY	EA	2,500.000	29.00	26.000	65,000.00
60026005	000	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	6.000	12,185.00	7,652.000	45,912.00
60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	145,000.000	1.00	1.000	145,000.00
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	9.100	69,438.00	71,080.000	646,828.00
60076017		FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	27.470	69,438.00	4,255.000	116,884.85
60076020		FIBER OPTIC PIGTAIL (12 FIBER) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	LF	3.750	23,431.00	670.000	2,512.50
60076020	000	FIBER OPTIC PIGTAIL (12 FIBER)	LF	9.750	23,431.00	21,534.000	209,956.50
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	4,100.000	11.00	8.000	32,800.00
60076023		FIBER OPTIC PATCH PANEL (12 POSITION) Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)	EA	800.000	39.00	2.000	1,600.00
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	3,000.000	39.00	21.000	63,000.00
60076026	000	FIBER OPTIC CABLE ROAD MARKER	EA	326.000	75.00	68.000	22,168.00
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,500.000	12.00	9.000	49,500.00
60076094	000	FIBER OPTIC FUSION SPLICE	EA	75.000	220.00	124.000	9,300.00
60076103	000	REMOVE FIBER OPTIC CABLE	LF	2.250	24,458.00	17,452.000	39,267.00
60076103		REMOVE FIBER OPTIC CABLE	LF	2.600	24,458.00	4,373.000	11,369.80
60086043	000	ITS GRND MNT CAB (TY 6) (CONF 2)	EA	15,000.000	11.00	11.000	165,000.00
60086043		ITS GRND MNT CAB (TY 6) (CONF 2) Added by CO#65 - HUB Cabinet #5 Replacement	EA	17,631.350	11.00	1.000	17,631.35
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	12,200.000	7.00	6.000	73,200.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,200.000	3.00	3.000	3,600.00
60276003	000	CONDUIT (PREPARE)	LF	15.000	479.00	5,836.000	87,540.00
60276003		CONDUIT (PREPARE) Item added by CO #45 - Median Landscape at Yarbrough	LF	15.750	479.00	20.000	315.00
60276008		GROUND BOX (PREPARE) Item added by CO #45 - Median Landscape at Yarbrough	EA	525.000	4.00	1.000	525.00
60276008	000	GROUND BOX (PREPARE)	EA	1,250.000	4.00	12.000	15,000.00
60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	16,000.000	6.00	6.000	96,000.00
60296001	000	RADAR VEHICLE SENSING DEVICE	EA	11,000.000	7.00	6.000	66,000.00

60496001		LONG CHANNEL MOUNT CURB SYS (INSTALL)	LF	86.940	0.00	910.000	79,115.40
		Added by CO#58 New Striping Stands & Missing Barrier Refl					
60626042	000	RELOCATE ITS RADIO	EA	1,600.000	1.00	1.000	1,600.00
60646046	000	ITS POLE (55 FT)(90 MPH)	EA	15,000.000	7.00	7.000	105,000.00
60646054	000	ITS POLE (55 FT)(REM)	EA	1,200.000	3.00	3.000	3,600.00
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	6,655.000	7.00	7.000	46,585.00
60646087	000	ITS POLE MNT CAB (TY 2)(CONF 2)(REM)	EA	1,500.000	3.00	3.000	4,500.00
61296001		CONCRETE ENCASED DUCT BANK	LF	123.420	0.00	4,510.000	556,624.20
61306001		UNDERGROUND CABLE VAULT	EA	6,960.450	0.00	7.000	48,723.15
61306002		UNDERGROUND CABLE VAULT (REMOVE)	EA	2,379.300	0.00	8.000	19,034.40
61346001		REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	1,167.960	1.00	1.000	1,167.96
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61346001	000	REMOVE DYNAMIC MESSAGE SIGN SYSTEM	EA	10,500.000	1.00	1.000	10,500.00
61376001	000	INSTALLATION OF VE	EA	2,400.000	7.00	7.000	16,800.00
61376004	000	INSTALLATION OF FES	EA	2,400.000	31.00	19.000	45,600.00
61426001	000	BLUETOOTH DETECTION SYSTEM	EA	13,000.000	7.00	6.000	78,000.00
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	34,000.000	31.00	31.000	1,054,000.00
61686001		ADD/DROP MULTIPLEXOR CHASSIS	EA	637.870	8.00	5.000	3,189.35
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686001	000	ADD/DROP MULTIPLEXOR CHASSIS	EA	4,800.000	8.00	8.000	38,400.00
61686002		ADD/DROP MULTIPLEXOR CHASSIS LICENSE	EA	1,171.260	8.00	5.000	5,856.30
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686002	000	ADD/DROP MULTIPLEXOR CHASSIS LICENSE	EA	7,500.000	8.00	8.000	60,000.00
61686003	000	ADD/DROP MULTIPLEXOR CHASSIS POWER SUPP	EA	2,300.000	16.00	16.000	36,800.00
61686004		BORA WITH ULM	EA	4,054.680	8.00	5.000	20,273.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686004	000	BORA WITH ULM	EA	40,000.000	8.00	8.000	320,000.00
61686007		H264 VIDEO CARD	EA	891.430	8.00	5.000	4,457.15
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686007	000	H264 VIDEO CARD	EA	7,000.000	8.00	8.000	56,000.00
61686008		H264 CARD FANOUT CABLE	EA	138.220	8.00	5.000	691.10
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686008	000	H264 CARD FANOUT CABLE	EA	900.000	8.00	8.000	7,200.00
61686010		RS-232 INTERFACE CARD	EA	329.320	8.00	5.000	1,646.60
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686010	000	RS-232 INTERFACE CARD	EA	3,500.000	8.00	8.000	28,000.00
61686011		ETHERNET INTERFACE CARD	EA	983.080	8.00	5.000	4,915.40
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686011	000	ETHERNET INTERFACE CARD	EA	5,500.000	8.00	8.000	44,000.00
61686012		H264 BNC 16 PORT PATCH PANEL	EA	274.990	8.00	5.000	1,374.95
		Added by CO #65 - U/P Adjustment (Sept 2023-End of Project)					
61686012	000	H264 BNC 16 PORT PATCH PANEL	EA	1,500.000	8.00	8.000	12,000.00
61856002		TMA (STATIONARY)	DAY	250.000	0.00	102.000	25,500.00
		Added by CO #69 - Additional Traffic Control Bid Items					
62406007		CASING 16" STEEL (COMM)	LF	231.440	0.00	89.000	20,598.16
63226001	000	COLOR DMS (POLE MNT CABINET)	EA	180,000.000	6.00	6.000	1,080,000.00
70166002		WATER MAIN (PVC)(C-900)(4")	LF	62.390	0.00	1,015.000	63,325.85
70166004	000	WATER MAIN (PVC)(C-900)(8")	LF	46.000	2,327.00	13.000	598.00
70166004		WATER MAIN (PVC)(C-900)(8")	LF	52.900	2,327.00	845.000	44,700.50

Added by CO#57 EPWU Sanitary & Sewer Dsg Chg 100% Part

70166005	000	WATER MAIN (PVC)(C-900)(12")	LF	57.000	4,788.00	5,051.000	287,907.00
70166010	000	WATER MAIN(DIP)(PC 350)(12")	LF	96.000	813.00	841.000	80,736.00
70166029	000	REMOVE EXIST WATER PIPE (8")	LF	13.000	2,132.00	1,300.000	16,900.00
70166031	000	REMOVE EXIST WATER PIPE (12")	LF	14.000	4,820.00	1,095.000	15,330.00
70166033	000	ADDITIONAL FITTINGS	LB	3.000	10,000.00	10,000.000	30,000.00
70166047	000	FIRE HYDRANT (NEW)	EA	5,100.000	1.00	3.000	15,300.00
70166051		SAN SEWER PIPE (PVC)(SDR-35)(8")	LF	46.910	0.00	2,869.000	134,584.79
70166061		SAN SEWER MANHOLE (48 IN)(6 FT)	EA	4,821.180	0.00	10.000	48,211.80
70166066	000	REMOVE EXISTING MANHOLE	EA	1,040.000	5.00	3.000	3,120.00
70166083	000	CASING (STEEL) (8 IN) (BORED)	LF	113.000	381.00	381.000	43,053.00
70166085	000	CASING (STEEL) (12 IN) (BORED)	LF	180.000	209.00	392.000	70,560.00
70166087	000	CASING (STEEL) (16 IN) (BORED)	LF	200.000	380.00	388.000	77,600.00
70166091	000	CASING (STEEL) (24 IN) (BORED)	LF	280.000	0.00	0.000	0.00
70166091		CASING (STEEL) (24 IN) (BORED)	LF	322.000	0.00	380.000	122,360.00

Added by CO#57 EPWU Sanitary & Sewer Dsg Chg 100% Part

70166098		CASING (STEEL) (48 IN) (BORED)	LF	725.360	0.00	1,168.000	847,220.48
70166110		BLOW OFF VALVE 6-INCH WITH MANHOLE	EA	10,200.860	0.00	4.000	40,803.44

Added by CO#51 EPWU Sanitary & Sewer Desgn Changes

70166111	000	WATER MAIN (STEEL)(C-200)(48")	LF	475.000	0.00	0.000	0.00
70166111		WATER MAIN (STEEL)(C-200)(48")	LF	498.750	0.00	1,002.000	499,747.50

Added by CO#57 EPWU Sanitary & Sewer Dsgn Chg 100% Part

70166111		WATER MAIN (STEEL)(C-200)(48")	LF	1,761.270	0.00	70.000	123,288.90
----------	--	--------------------------------	----	-----------	------	--------	------------

Added by CO#43 EPWU 60" Case boring

70166112	000	REMOVE EXIST WATER PIPE (24")	LF	13.000	7,171.00	2,691.000	34,983.00
70166113	000	REMOVE EXIST WATER PIPE (36")	LF	14.000	543.00	113.000	1,582.00
70166114	000	REMOVE EXIST WATER PIPE (48")	LF	15.000	556.00	561.000	8,415.00
70166115		CASING (STEEL)(60")(BORED)	LF	848.750	0.00	277.000	235,103.75
70166115		CASING (STEEL)(60")(BORED)	LF	1,239.170	0.00	276.000	342,010.92

Added by CO#43 EPWU 60" Case boring

70166118	000	30"X30" TAPPING SLEEVE & VALVE	EA	76,000.000	1.00	1.000	76,000.00
70166119	000	30"X24" TAPPING SLEEVE & VALVE	EA	27,000.000	2.00	1.000	27,000.00
70166120	000	24"X24" TAPPING SLEEVE & VALVE	EA	27,000.000	0.00	0.000	0.00
70166120		24"X24" TAPPING SLEEVE & VALVE	EA	33,750.000	0.00	1.000	33,750.00

Added by CO#51 EPWU Sanitary & Sewer Desgn Changes

70166124	000	8"X8" TAPPING SLEEVE & VALVE	EA	4,000.000	2.00	1.000	4,000.00
70166132	000	REMOVE EXIST WATER PIPE (30")	LF	13.000	361.00	30.000	390.00
70166137		WATER MAIN (DIP)(PC 350)(36")	LF	545.000	0.00	368.000	200,560.00
70176003	000	SANITARY SEWER (4IN) (PVC) (C900)	LF	41.000	480.00	480.000	19,680.00
70176114	000	REMOVE EXIST SAN SWR PIPE (12")	LF	14.000	2,562.00	120.000	1,680.00
70496013		WATER MAIN PIPE (PVC) (10IN) (C-900)	LF	78.390	0.00	1,680.000	131,695.20
70496039	000	WATER MAIN PIPE (DI) (24IN) LF	LF	130.000	6,595.00	6,129.000	796,770.00
70496161		REMOVE AND RELOCATE FIRE HYDRANT	EA	3,183.760	0.00	1.000	3,183.76

Added by CO#32 Fire Hydrant Relocation

70566100		BACKFLOW PREVENTER FOR FIRE LINE	EA	38,805.900	0.00	1.000	38,805.90
71676015		4" GATE VALVE	EA	1,500.000	0.00	3.000	4,500.00

Added by CO#51 EPWU Sanitary & Sewer Desgn Changes

71676017		8" GATE VALVE	EA	2,366.660	0.00	1.000	2,366.66
----------	--	---------------	----	-----------	------	-------	----------

Added by CO#51 EPWU Sanitary & Sewer Desgn Changes

71816036	AIR RELEASE VALVE (COMPLETE) (1 IN) Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	3,000.000	0.00	1.000	3,000.00
71816037	AIR RELEASE VALVE (COMPLETE) (2 IN) Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	EA	6,713.000	0.00	6.000	40,278.00
72146043	CASING (STEEL) (BY OPEN CUT) (6")	LF	169.110	0.00	381.000	64,430.91
96016001	MATERIAL ON HAND	DOL	1.000	1,000.00	4,119,114.510	4,119,114.51
96066053	LAW ENFORCEMENT PERSONNEL LAW ENFORCEMENT	DOL	1.000	20,000.00	378,335.760	378,335.76
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY SAFETY CONTINGENCY	DOL	1.000	300,000.00	34,541.040	34,541.04
96076001	STOCK ACCOUNT MATERIAL PURCHASE District + Account: 240004-7397	DOL	1.000	0.00	144,117.390	144,117.39
96086001	UNIQUE CHANGE ORDER ITEM 1 REMOV COPPER CABLE (Paid by the LF)	DOL	10.140	0.00	4,373.000	44,342.22
96086002	UNIQUE CHANGE ORDER ITEM 2 COPPER CABLE (1200 PR) INSTALL (Paid by the LF)	DOL	92.530	0.00	4,255.000	393,715.15
96086003	UNIQUE CHANGE ORDER ITEM 3 FORCE MAIN (PVC)(3")	DOL	1.000	0.00	39,552.740	39,552.74
96086004	UNIQUE CHANGE ORDER ITEM 4 REMOV EXIST FORCE MAIN (3)	DOL	1.000	0.00	11,711.940	11,711.94
96086005	UNIQUE CHANGE ORDER ITEM 5 Additional Bond Cost	DOL	28,210.060	0.00	1.000	28,210.06
96086006	UNIQUE CHANGE ORDER ITEM 6 Remove/Replace Building Electrical Service and Connection	DOL	170,142.070	0.00	1.000	170,142.07
96086007	UNIQUE CHANGE ORDER ITEM 7 4' X 7' X 12' Communication Manholes	DOL	57,070.820	0.00	7.000	399,495.74
96086008	UNIQUE CHANGE ORDER ITEM 8 Texas Army National Guard Parking Lot Illumination	DOL	5,121.070	0.00	14.000	71,694.98
96086009	UNIQUE CHANGE ORDER ITEM 9 Added by CO#8 T551 Rail cost for drilling & epoxying dowels	DOL	3,511.970	0.00	1.000	3,511.97
96086010	UNIQUE CHANGE ORDER ITEM 10 Added by CO 86, Drill Shaft Mechanical Couplers, Walls 35&36	DOL	82,166.100	0.00	1.000	82,166.10
96086011	UNIQUE CHANGE ORDER ITEM 11 Added by CO#10 -Time Delay, Ext OH Cost due to Utility Reloc	DOL	10,668.900	0.00	353.000	3,766,121.70
96086012	UNIQUE CHANGE ORDER ITEM 12 Item added by CO#12-Inlet(Compl)(PSL)(SFG)(5ftX5ft-4ftX4ft)	DOL	9,992.430	0.00	1.000	9,992.43
96086013	UNIQUE CHANGE ORDER ITEM 13 Item added by CO#12-INLET(COMPL)(PCO)(8FT)(LEFT)	DOL	13,856.740	0.00	2.000	27,713.48
96086017	UNIQUE CHANGE ORDER ITEM 17 Item added by CO#15 - Material Price Escalation (2/22-2/23)	DOL	1.000	0.00	3,907,601.870	3,907,601.87
96086018	UNIQUE CHANGE ORDER ITEM 18 Item added by CO#17 Water Meter Bills for Lanscaping	DOL	1.000	0.00	9,936.850	9,936.85
96086019	UNIQUE CHANGE ORDER ITEM 19 Item added by CO#19 Matls Soil Nail W#31 Verification Tests	DOL	1.000	0.00	12,375.890	12,375.89
96086021	UNIQUE CHANGE ORDER ITEM 21 Item added by CO#22 - Unknown Manhole at Joe Battle Blvd	DOL	8,829.400	0.00	3.000	26,488.20
96086022	UNIQUE CHANGE ORDER ITEM 22 Item added by CO#24 - EPWU Brick Manhole at Yarbrough	DOL	3,259.190	0.00	1.000	3,259.19
96086023	UNIQUE CHANGE ORDER ITEM 23 Added by CO#30 Des Changes RW31-32 (Ext OH Cost/day)	DOL	10,668.900	0.00	390.000	4,160,871.00

96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	1.000	0.00	40,287.850	40,287.85
	Item added by CO#28 Readjust Utility Installation Mltip Loc					
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	1.000	0.00	50,519.650	50,519.65
	Added by CO#33 Hauling Cost for Stockpile Materials					
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.00	40,631.160	40,631.16
	Item added by CO#39 - Add 72" Manways access 48" Waterline					
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.00	132,233.380	132,233.38
	Added by CO#24-Girders JOBE Plant Storage Fee (2/22-3/23)					
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.00	57,228.090	57,228.09
	Added by CO#24-Deck Panels JOBE Plant Storage Fee(2/22-3/23)					
96086029	UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.00	21,228.250	21,228.25
	Added by CO#38 Design Survey Services					
96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.00	180,995.400	180,995.40
	Added by CO#24-RW Panels JOBE Plant Storage Fee(2/22-3/23)					
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	10,668.900	0.00	11.000	117,357.90
	Added by CO#29 Time Delay TIA3, Ext OH Cost to Utility Reloc					
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	1.000	0.00	135,552.290	135,552.29
	Item added by CO#40 - Soil Nail Wall #31 Addtl Work					
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	1.000	0.00	12,766.050	12,766.05
	Added by CO#41 - Removal of Exist Business Sign at Yarbrough					
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	1.000	0.00	2,704.280	2,704.28
	Item added by CO#42 - Retaining Walls Mod at Ramp W3X					
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	1,786.130	0.00	25.000	44,653.25
	Item added by CO#44 Montana EB Main Lane Traffic Switch					
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	525.000	0.00	6.000	3,150.00
	Item added by CO #45 - 2" Palo Verde					
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	1.000	0.00	292,213.750	292,213.75
	Added by CO#49 Mtl Price Esc due to TxDOT Delay (prior 2/22)					
96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	210.000	0.00	5.000	1,050.00
	Item added by CO #45 - 2' x 2' Padre Canyon Red Boulder					
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	236.250	0.00	18.000	4,252.50
	Item added by CO #45 - Cobble Stone Blend					
96086040	UNIQUE CHANGE ORDER ITEM 40	DOL	157.500	0.00	18.000	2,835.00
	Item added by CO #45 - 3/4 in Padre Canyon Red Agg					
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.00	9,394.350	9,394.35
	Item added by CO #45 - Re-establish exist irrigation system					
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	1.000	0.00	17,229.970	17,229.97
	Item added by CO #45 - Import mat'l and prep for landscape					
96086044	UNIQUE CHANGE ORDER ITEM 44	DOL	3,684.410	0.00	1.000	3,684.41
	Added by CO#51 EPWU Sanitary & Sewer Desgn Changes					
96086045	UNIQUE CHANGE ORDER ITEM 45	DOL	4,226.500	0.00	11.000	46,491.50
	Added by CO#51 EPWU Sanitary & Sewer Desgn Changes					
96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	24,412.270	0.00	5.000	122,061.35
	Added by CO#51 EPWU Sanitary & Sewer Desgn Changes					
96086047	UNIQUE CHANGE ORDER ITEM 47	DOL	69,713.000	0.00	1.000	69,713.00
	Added by CO#51 EPWU Sanitary & Sewer Desgn Changes					
96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	116,879.780	0.00	2.000	233,759.56
	Added by CO#51 EPWU Sanitary & Sewer Desgn Changes					

96086049	UNIQUE CHANGE ORDER ITEM 49 Added by CO#51 EPWU Sanitary & Sewer Desgn Changes	DOL	16,528.340	0.00	3.000	49,585.02
96086051	UNIQUE CHANGE ORDER ITEM 51 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.00	6,451.920	6,451.92
96086052	UNIQUE CHANGE ORDER ITEM 52 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.00	17,322.810	17,322.81
96086053	UNIQUE CHANGE ORDER ITEM 53 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.00	22,195.900	22,195.90
96086054	UNIQUE CHANGE ORDER ITEM 54 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.00	22,251.830	22,251.83
96086055	UNIQUE CHANGE ORDER ITEM 55 Added by CO#20 EPWU Additional work @ various loc	DOL	1.000	0.00	60,176.930	60,176.93
96086056	UNIQUE CHANGE ORDER ITEM 56 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.00	142,561.510	142,561.51
96086057	UNIQUE CHANGE ORDER ITEM 57 Added by CO#20 EPWU Additional work needed @ various loc	DOL	1.000	0.00	39,979.690	39,979.69
96086058	UNIQUE CHANGE ORDER ITEM 58 Added by CO #52 - Thorcon Eng Design & Local Equip Storage	DOL	44,403.140	0.00	1.000	44,403.14
96086059	UNIQUE CHANGE ORDER ITEM 59 Added by CO#55 Mil Price Escalation (9/2020 - 2/2022) Steel	DOL	1.000	0.00	808,847.630	808,847.63
96086060	UNIQUE CHANGE ORDER ITEM 60 Added by CO#56 - Time & OH due to Redesign of Walls 31&32	DOL	10,668.900	0.00	290.000	3,093,981.00
96086061	UNIQUE CHANGE ORDER ITEM 61 Added by CO 060 - Reimbursement for Jobe Batch Plant	DOL	1.000	0.00	4,349,390.600	4,349,390.60
96086062	UNIQUE CHANGE ORDER ITEM 62 Added by CO #63 - Time & OH due to Redesign of RW 35 & RW 36	DOL	10,668.900	0.00	184.000	1,963,077.60
96086063	UNIQUE CHANGE ORDER ITEM 63 Added by CO #74 - One Time Landscape Cleanup (Force Account)	DOL	1.000	0.00	76,093.030	76,093.03
96086064	UNIQUE CHANGE ORDER ITEM 64 Added by CO #67 - FAA High Mast Lighting	DOL	1.000	0.00	93,991.970	93,991.97
96086065	UNIQUE CHANGE ORDER ITEM 65 Added by CO#70 - EPWU Material Surplus Purchase	DOL	1.000	0.00	269,668.320	269,668.32
96086066	UNIQUE CHANGE ORDER ITEM 66 Added by CO 72 - Labor Inefficiencies 4/22/19 - 8/13/22	DOL	1.000	0.00	2,659,266.510	2,659,266.51
96086067	UNIQUE CHANGE ORDER ITEM 67 Added by CO#80 - EPWU Surplus Materials	DOL	1.000	0.00	37,349.600	37,349.60
96086067	UNIQUE CHANGE ORDER ITEM 67 Added Item, CO 73, Increased Material Cost fot TY C HMAC	DOL	18,003.550	0.00	1.000	18,003.55
96086068	UNIQUE CHANGE ORDER ITEM 68 Added by CO #54 - Dispute Res - Reimbursement of Equipment	DOL	1.000	0.00	6,350,000.000	6,350,000.00
96086069	UNIQUE CHANGE ORDER ITEM 69 Added by CO #087 - Water Meter & Cover at George Dieter (EA)	DOL	1.000	0.00	29,547.100	29,547.10

TOTAL ITEM EARNINGS TO DATE **\$238,694,418.30**