



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/10/23**

CONTRACT ID: **050003107**
 PROJECT: **NH 2017(906)**
 CONTRACT: **04173001**
 AWARD AMOUNT: **\$99,783,476.69**
 PROJECTED AMOUNT: **\$99,783,495.68**
 ADJ. PROJECTED AMOUNT: **\$102,063,666.38**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **HARRIS**
 AREA ENGINEER: **Jamal Elahi, P.E.**
 AREA NUMBER: **064**

ESTIMATE NUMBER: **0075**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **01/31/2023** to **02/27/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **91.78**
 % TIME USED: **101.10**
 % RETAINAGE: **0.00**

LETTING DATE: **04/04/2017**
 AWARD DATE: **04/27/2017**
 NOTICE TO PROCEED DATE: **05/02/2017**
 WORK BEGIN DATE: **05/15/2017**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$93,672,961.83	\$91,811,059.88	\$1,861,901.95
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$93,672,961.83	\$91,811,059.88	\$1,861,901.95
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	(\$46,620.00)	(\$46,620.00)	\$0.00
INCENTIVE	\$664,700.00	\$664,700.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$94,291,041.83	\$92,429,139.88	\$1,861,901.95

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR
_____ AREA/PROJECT ENGINEER
_____ DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	05/15/2017	<u>ASSESSED LIQ DAMAGES:</u>	18
<u>TIME CHARGES BEGIN:</u>	05/15/2017	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	1,427	<u>LIQUIDATED DAMAGES:</u>	18
<u>C. O. ADJUSTED DAYS:</u>	210	DAYS AT	
<u>CURRENT DAYS:</u>	1,637	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,655	TOTAL:	\$46,620.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
01/31/2023		1	TIME SUSPENDED
02/01/2023		1	TIME SUSPENDED
02/02/2023		1	TIME SUSPENDED
02/03/2023		1	TIME SUSPENDED
02/04/2023		1	TIME SUSPENDED
02/05/2023		1	TIME SUSPENDED
02/06/2023		1	TIME SUSPENDED
02/07/2023		1	TIME SUSPENDED
02/08/2023		1	TIME SUSPENDED
02/09/2023		1	TIME SUSPENDED
02/10/2023		1	TIME SUSPENDED
02/11/2023		1	TIME SUSPENDED
02/12/2023		1	TIME SUSPENDED
02/13/2023		1	TIME SUSPENDED
02/14/2023		1	TIME SUSPENDED
02/15/2023		1	TIME SUSPENDED
02/16/2023		1	TIME SUSPENDED
02/17/2023		1	TIME SUSPENDED
02/18/2023		1	TIME SUSPENDED
02/19/2023		1	TIME SUSPENDED
02/20/2023		1	TIME SUSPENDED
02/21/2023		1	TIME SUSPENDED
02/22/2023		1	TIME SUSPENDED
02/23/2023		1	TIME SUSPENDED
02/24/2023		1	TIME SUSPENDED
02/25/2023		1	TIME SUSPENDED
02/26/2023		1	TIME SUSPENDED
02/27/2023		1	TIME SUSPENDED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
28	0	28
TIME SUSPENDED		28

WORK PERFORMED THIS PERIOD

PROJECT NH 2017(906) CONTROL 050003107
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0070	01046001	000	REMOVING CONC (PAV)	SY	7.000	5,244.556	\$36,711.89	228,555.00	197,049.96
0100	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	5,244.556	\$15,733.67	119,782.00	141,106.52
0170	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	17,902.667	\$26,854.00	278,330.00	228,127.16
0175	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	237.530	\$38,004.80	3,759.00	3,117.12
0180	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	5.000	27,453.055	\$137,265.28	278,329.00	246,689.04
0185	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	56.000	92.990	\$5,207.44	34,469.00	36,335.45
0190	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	68.000	863.060	\$58,688.08	15,332.00	13,065.54
0205	03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	67.000	83.360	\$5,585.12	5,582.00	7,867.06
0210	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	25.000	1,233.851	\$30,846.28	86,803.00	66,245.89
0230	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	37.000	614.134	\$22,722.96	182,320.00	151,792.27
0250	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	4,973.617	\$397,889.36	23,569.00	25,151.01
0350	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	162.000	\$32,400.00	74.00	236.00
0400	04206043	000	CL C CONC (FOOTING)	CY	900.000	-44.100	-\$39,690.00	519.80	520.80
0415	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	72.700	\$72,700.00	109.40	72.70
0420	04226001	000	REINF CONC SLAB	SF	12.000	61,781.280	\$741,375.36	384,748.00	384,748.00
0465	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	1.118	\$503.10	420.00	119.38
0490	04506023	000	RAIL (TY SSTR)	LF	25.000	1,560.000	\$39,000.00	18,797.10	14,869.00
0495	04506032	000	RAIL (TY C223)	LF	80.000	76.000	\$6,080.00	5,099.10	4,953.00
0500	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	25.000	820.000	\$20,500.00	7,363.20	6,963.00
0770	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	2,160.000	\$8,640.00	35,080.00	56,740.00
0775	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	200.000	\$800.00	1,440.00	3,020.00
0800	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	2,280.000	\$68,400.00	11,076.00	3,810.00
0810	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	1,767.000	\$8,835.00	33,161.00	19,761.00
0825	05306004	000	DRIVEWAYS (CONC)	SY	60.000	1,096.380	\$65,782.80	4,554.00	4,118.41
0830	05316001	000	CONC SIDEWALKS (4")	SY	55.000	1,258.060	\$69,193.30	9,812.00	7,386.12
0912	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	17,720.560	1.000	\$17,720.56	1.00	2.00
	SUPP DESCR		CO 9 ADDS ITEM 0545-6013 CCA TRACC(N)--16 BY 1 EA						
1245	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	200.000	\$130.00	66,982.00	57,124.75
1250	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	7,363.000	\$4,049.65	203,191.00	209,539.00
1251	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.490	963.000	\$1,434.87	1,270.00	17,247.00
	SUPP DESCR		CO 2 ADDS 0662-6071 FOR STRIPING MILL & OVLAY						
1252	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	212.100	2.000	\$424.20	3.00	37.00
	SUPP DESCR		CO 17 ADDS 662-6080 BY EA @ \$212.10 EA						
1255	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	6,223.000	\$3,422.65	211,578.00	209,597.00
1258	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	232.500	2.000	\$465.00	2.00	14.00
	SUPP DESCR		CO 2 ADDS 0662-6081 FOR STRIPING MILL & OVLAY						
1430	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,750.000	1.000	\$5,750.00	2.00	1.00
1435	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	1.000	\$14,150.00	2.00	1.00
1475	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	1.000	\$2,000.00	53.00	40.00
1480	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	1.000	\$2,000.00	53.00	39.00
1485	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,300.000	1.000	\$1,300.00	53.00	40.00
1490	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	700.000	138.180	\$96,726.00	447.00	773.18
1505	40736001	000	FENDER SYSTEM	LS	500,000.000	0.500	\$250,000.00	1.00	1.00
1545	60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.100	1,280.000	\$14,208.00	22,310.00	17,591.00

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5010	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	18,549.720	\$18,549.72	1.00	413,293.53
5075	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	3,835.740	\$3,835.74	60,000.00	178,443.33
		SUPP DESCR	CO 1 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRTY MOTORIST MATERIAL ON HAND						
6020	96016001			DOL	1.000	-444,914.880	-\$444,914.88	1.00	2,260,721.86

PROJECT STP 2017(969)HES **CONTROL** 097603102
CATEGORY 001 **DESCRIPTION** ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2550	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	40.000	\$622.00	50.00	596.00

TOTAL ITEM EARNINGS THIS ESTIMATE \$1,861,901.95

CONTRACT LINE ITEMS

PROJECT NH 2017(906) CONTROL 050003107
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0065	01006002	000	PREPARING ROW	STA	88,900.000	112.120	0.000	112.12	9,967,468.00
0070	01046001	000	REMOVING CONC (PAV)	SY	7.000	228,555.000	0.000	197,049.96	1,379,349.72
0075	01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	7,363.000	0.000	9,472.11	47,360.56
0080	01046015	000	REMOVING CONC (SIDEWALKS)	SY	7.000	2,816.000	0.000	1,640.89	11,486.23
0085	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	10,680.000	0.000	6,177.58	43,243.05
0090	01046023	000	REMOVING CONC (CTB)	LF	4.000	12,510.000	0.000	2,801.00	11,204.00
0095	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	50.000	3,744.000	0.000	3,337.73	166,886.45
0098	01056005		REMOVING STAB BASE AND ASPH PAV (3")	SY	6.500	0.000	21,668.000	22,413.78	145,689.60
CO 2 ADDS 105-6005 BY SY FOR MILL & OVRLY MAINLANES									
0100	01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	119,782.000	0.000	141,106.52	423,319.56
0105	01106001	000	EXCAVATION (ROADWAY)	CY	14.410	63,844.000	0.000	72,570.32	1,045,738.28
0110	01106002	000	EXCAVATION (CHANNEL)	CY	14.410	44,048.000	0.000	27,806.00	400,684.46
0111	01106002	900	EXCAVATION (CHANNEL)	CY	3.000	0.000	36,782.000	20,435.00	61,305.00
CO 21, ADD DETENTION PONDS A2 & B2									
0115	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.410	225,230.000	37,746.630	257,858.71	3,715,743.91
0120	01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	14.410	2,957.000	0.000	516.00	7,435.56
0125	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	12,781.000	0.000	11,284.86	394,970.10
0130	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	35.000	6,152.000	91.000	4,382.34	153,381.88
0135	01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	35.000	1,440.000	43.000	804.60	28,161.00
0138	01616017	909	COMPOST MANUF TOPSOIL (4")	SY	1.090	0.000	30,086.000	2,698.00	2,940.82
CO 21, ADD DETENTION PONDS A2 & B2									
0140	01626002	000	BLOCK SODDING	SY	3.000	38,610.000	0.000	1,821.29	5,463.86
0146	01626003	911	STRAW OR HAY MULCH	SY	0.150	0.000	30,086.000	2,698.00	404.70
CO 21, ADD DETENTION PONDS A2 & B2									
0150	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	19,306.000	0.000	4,258.22	638.73
0155	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	19,306.000	0.000	5,888.00	883.20
0156	01646052	912	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.210	0.000	30,086.000	2,698.00	566.58
CO 21, ADD DETENTION PONDS A2 & B2									
0161	01666001	913	FERTILIZER	AC	451.450	0.000	6.900	0.56	251.46
CO 21, ADD DETENTION PONDS A2 & B2									
0170	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	278,330.000	0.000	228,127.16	342,190.78
0175	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	3,759.000	0.000	3,117.12	498,739.84
0180	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	5.000	278,329.000	0.000	246,689.04	1,233,445.24
0185	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	56.000	34,469.000	0.000	36,335.45	2,034,785.20
0190	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	68.000	15,332.000	0.000	13,065.54	888,456.72
0195	03056012	000	SLV, HAUL & STKPL RCL APH PV (6 TO 12")	SY	3.000	99,693.000	0.000	102,936.74	308,810.23
0200	03056044	000	SALV, HAUL & STKPL RCL APH PV (0-14")	SY	7.000	50,734.000	0.000	22,801.79	159,612.53
0205	03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	67.000	5,582.000	0.000	7,867.06	527,092.82
0208	03416026		D-GR HMA TY-C SAC-A PG70-22	TON	101.070	0.000	3,575.000	3,602.09	364,063.24
CO 2 ADDS 0341-6026 BY TON FOR MILL & OVERLAY MAINLANES									
0210	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	25.000	86,803.000	0.000	66,245.89	1,656,147.38
0230	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	37.000	182,320.000	0.000	151,792.27	5,616,313.86

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0250	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	23,569.000	0.000	25,151.01	2,012,080.64
0270	04006001	000	STRUCT EXCAV	CY	5.000	7,726.000	0.000	4,202.82	21,014.12
0275	04006005	000	CEM STABIL BKFL	CY	37.550	26,978.000	179.676	27,952.59	1,049,619.81
0276	04006005	902	CEM STABIL BKFL	CY	22.550	0.000	272.810	147.67	3,329.96
CO 21, ADD DETENTION PONDS A2 & B2									
0280	04006007	000	CUT & RESTORE CONC PAVING	SY	187.500	3,859.000	0.000	2,007.49	376,404.56
0285	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	37.550	3,952.000	0.000	2,910.75	109,298.70
0287	04016001		FLOWABLE BACKFILL	CY	258.950	0.000	7.000	79.00	20,457.05
CO 40 ADDS ITEM FLOW FILL BACKF FOR THE BENT 4-RAMP E BY CY									
0290	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.250	30,884.000	72.000	30,547.00	38,183.76
0291	04026001	903	TRENCH EXCAVATION PROTECTION	LF	1.000	0.000	226.000	252.00	252.00
CO 21, ADD DETENTION PONDS A2 & B2									
0295	04036001	000	TEMPORARY SPL SHORING	SF	15.000	106,096.000	-1,464.000	57,041.55	855,623.25
0300	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	70.000	3,546.000	0.000	3,566.00	249,620.00
0305	04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	70.000	3,929.000	0.000	3,929.00	275,030.00
0310	04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	70.000	13,669.000	952.000	14,491.00	1,014,370.00
0316	04106001		SOIL NAIL ANCHORS	LF	18.000	0.000	10,500.000	10,500.00	189,000.00
CO 16 ADDS ITEM 0410-6001-900 FOR DESIGN CHANGE ON 4 RW									
0320	04166003	000	DRILL SHAFT (30 IN)	LF	125.000	124.000	0.000	124.00	15,500.00
0325	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,514.000	0.000	2,484.00	372,600.00
0330	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	7,052.000	-640.000	6,412.00	1,282,400.00
0335	04166012	000	DRILL SHAFT (84 IN)	LF	650.000	228.000	0.000	228.00	148,200.00
0350	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	74.000	0.000	236.00	47,200.00
0355	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	304.000	0.000	152.00	38,000.00
0365	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	630.000	480.000	0.000	288.00	181,440.00
0370	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	146.000	31.000	0.000	15.00	2,190.00
0375	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	320.000	88.000	0.000	22.00	7,040.00
0380	04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	325.000	328.000	0.000	360.00	117,000.00
0385	04206013	000	CL C CONC (ABUT)	CY	800.000	527.000	5.040	529.14	423,312.00
0390	04206029	000	CL C CONC (CAP)	CY	1,500.000	895.400	0.000	895.40	1,343,100.00
0395	04206037	000	CL C CONC (COLUMN)	CY	900.000	872.800	-18.100	854.70	769,230.00
0400	04206043	000	CL C CONC (FOOTING)	CY	900.000	573.800	-54.000	520.80	468,720.00
0405	04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	269.940	0.000	67.35	60,615.00
0410	04206082	000	CL F CONC (CAP)	CY	800.000	1,423.100	3.000	1,462.60	1,170,080.00
0415	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	109.400	0.000	72.70	72,700.00
0420	04226001	000	REINF CONC SLAB	SF	12.000	384,748.000	0.000	384,748.00	4,616,976.00
0425	04236003	000	RETAINING WALL (TEMP WALL)	SF	10.000	43,942.000	1,872.000	45,037.00	450,370.00
0430	04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	35.000	87,437.000	96,941.000	167,640.94	5,867,432.90
0436	04236028		RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	49.000	0.000	6,724.000	6,724.00	329,476.00
O 16 ADDS ITEM 0423-6028 FOR DESIGN CHANGE ON 4 RW									
0440	04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	45,824.180	0.000	45,785.98	5,952,177.40
0445	04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	3,323.270	0.000	3,276.86	425,991.80
0450	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	114.700	-7.600	84.52	38,035.35
0455	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	511.000	0.000	10.41	4,683.15
0456	04326002	904	RIPRAP (CONC)(5 IN)	CY	300.000	0.000	397.220	135.88	40,763.70
CO 21, ADD DETENTION PONDS A2 & B2									
0465	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	420.000	0.000	119.38	53,718.75

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0470	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	75.000	0.000	11.00	1,650.00
0475	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	322.000	0.000	55.14	24,814.80
0485	04506006	000	RAIL (TY T223)	LF	40.000	9,362.100	0.000	8,529.00	341,160.00
0490	04506023	000	RAIL (TY SSTR)	LF	25.000	18,797.100	0.000	14,869.00	371,725.00
0495	04506032	000	RAIL (TY C223)	LF	80.000	5,099.100	0.000	4,953.00	396,240.00
0500	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	25.000	7,363.200	0.000	6,963.00	174,075.00
0505	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,730.000	0.000	1,389.00	138,900.00
0508	04606004	905	CMP (GAL STL 30 IN)	LF	48.100	0.000	462.000	252.00	12,121.20
CO 21, ADD DETENTION PONDS A2 & B2									
0510	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	116.450	451.000	0.000	374.00	43,552.30
0515	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	139.350	3,332.000	0.000	3,395.00	473,093.25
0520	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	156.700	5,378.000	0.000	5,363.00	840,382.10
0525	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	178.800	723.000	0.000	764.00	136,603.20
0530	04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	243.450	295.000	0.000	290.00	70,600.50
0535	04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	361.900	5,530.000	0.000	5,509.00	1,993,707.10
0540	04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	456.800	922.000	0.000	507.00	231,597.60
0545	04626044	000	CONC BOX CULV (12 FT X 12 FT)	LF	698.150	600.000	0.000	600.00	418,890.00
0550	04646003	000	RC PIPE (CL III)(18 IN)	LF	65.950	80.000	559.000	714.00	47,088.31
0555	04646005	000	RC PIPE (CL III)(24 IN)	LF	70.850	9,904.000	13.000	9,358.50	663,049.73
0560	04646007	000	RC PIPE (CL III)(30 IN)	LF	63.600	1,072.000	0.000	997.00	63,409.20
0565	04646008	000	RC PIPE (CL III)(36 IN)	LF	82.200	1,061.000	41.000	1,075.00	88,365.00
0570	04646010	000	RC PIPE (CL III)(48 IN)	LF	103.750	1,462.000	0.000	790.00	81,962.50
0575	04656167	000	INLET (COMPL)(TY AD)	EA	2,606.000	20.000	0.000	22.00	57,332.00
0580	04656170	000	INLET (COMPL)(TY AZ)	EA	4,059.000	4.000	1.000	5.00	20,295.00
0585	04656171	000	INLET (COMPL)(TY AZR)	EA	3,490.000	92.000	0.000	81.00	282,690.00
0590	04656172	000	INLET (COMPL)(TY AZR2G)	EA	4,505.000	27.000	0.000	19.00	85,595.00
0595	04656173	000	MANH (COMPL)(TY A)	EA	2,521.000	66.000	0.000	51.00	128,571.00
0600	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	3,205.000	158.000	-1.000	143.00	458,315.00
0601	04656177	000	INLET (COMPL)(TY AZ2G)	EA	6,698.630	0.000	1.000	1.00	6,698.63
CO 17 ADDS 465-6177 BY EA AT FORCE ACCT STYLE PRICING									
0605	04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,347.000	5.000	1.000	2.00	4,694.00
0610	04656259	000	INLET (COMPL)(EXT TY C)	EA	991.000	68.000	0.000	35.00	34,685.00
0614	04666020	908	HEADWALL (CH - FW - 15) (DIA= 24 IN)	EA	5,395.000	0.000	2.000	1.00	5,395.00
CO 21, ADD DETENTION PONDS A2 & B2									
0615	04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	48,946.000	2.000	0.000	2.00	97,892.00
0620	04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	86,244.000	2.000	0.000	2.00	172,488.00
0630	04676143	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(3:1) (C)	EA	8,409.000	2.000	0.000	2.00	16,818.00
0635	04676157	000	SET (TY I)(S= 4 FT)(HW= 7 FT)(3:1) (C)	EA	9,087.000	1.000	0.000	1.00	9,087.00
0640	04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	952.000	4.000	0.000	2.00	1,904.00
0645	04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	3,438.000	1.000	0.000	1.00	3,438.00
0650	04966001	000	REMOV STR (BOX CULVERT)	EA	30,773.000	5.000	0.000	0.10	2,923.44
0655	04966002	000	REMOV STR (INLET)	EA	1,573.000	57.000	0.000	47.00	73,931.00
0660	04966003	000	REMOV STR (MANHOLE)	EA	674.000	37.000	0.000	18.00	12,132.00
0670	04966007	000	REMOV STR (PIPE)	LF	29.500	19,542.000	0.000	12,286.00	362,437.00
0680	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,000.000	2.000	0.000	2.00	20,000.00
0685	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	4.000	0.000	4.00	320,000.00
0690	04966041	000	REMOV STR (LARGE)	EA	10,000.000	2.000	0.000	1.00	10,000.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0695	05006001	000	MOBILIZATION	LS	10,950,000.000	1.000	0.000	0.90	9,855,000.00
0700	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	48.000	0.000	48.00	720,000.00
0701	05026001		BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	0.000	9.000	9.00	135,000.00
			CO 44 ADDS NON-PARTIC - ITEM FOR DESIGN REV MSE EXTRA WORK						
0710	05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	140.000	0.000	85.00	8,500.00
0720	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	2,778.000	0.000	2,527.83	78,362.74
0730	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	15,219.000	0.000	7,354.00	18,385.00
0740	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.250	5,112.000	0.000	1,464.00	7,686.00
0745	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	5,112.000	0.000	40.00	40.00
0749	05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	48.620	0.000	3,300.000	3,570.00	173,573.40
			CO 3 ADDS 0512-6001 BY LF FOR 3,300.00 LF						
0750	05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	11,670.000	0.000	37,230.00	148,920.00
0755	05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	6,821.000	0.000	12,340.00	49,360.00
0760	05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	220.000	0.000	300.00	1,200.00
0765	05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	43,260.000	4,590.000	85,920.00	343,680.00
0770	05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	35,080.000	0.000	56,740.00	226,960.00
0775	05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,440.000	0.000	3,020.00	12,080.00
0780	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	11,670.000	0.000	10,710.00	42,840.00
0792	05126053		PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	21.650	0.000	300.000	3,990.00	86,383.50
			CO 28 ADDS 0512-6053 BY LF TO REMOVE CTB F-SHAPE						
0800	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	11,076.000	0.000	3,810.00	114,300.00
0810	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	33,161.000	0.000	19,761.00	98,805.00
0815	05296010	000	CONC CURB (U-TURN)	LF	43.000	846.000	0.000	300.00	12,900.00
0825	05306004	000	DRIVEWAYS (CONC)	SY	60.000	4,483.000	71.000	4,118.41	247,104.66
0830	05316001	000	CONC SIDEWALKS (4")	SY	55.000	9,812.000	0.000	7,386.12	406,236.62
0835	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	5.000	0.000	1.00	2,300.00
0845	05316013	000	CURB RAMPS (TY 10)	EA	1,400.000	5.000	0.000	1.00	1,400.00
0860	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	10.000	-2.000	3.00	5,100.00
0865	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,112.000	1.000	5.000	1.00	1,112.00
0870	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.750	8,298.000	0.000	7,624.50	28,591.88
0875	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.000	19.000	0.000	14.00	2,968.00
0880	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	137.000	14.000	0.000	5.00	685.00
0885	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,030.000	12.000	-6.000	1.00	3,030.00
0887	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	299.120	0.000	16.000	12.00	3,589.44
			CO 11 ADDS 544-6003 OMITTED FROM PROJ WHEN LET						
0892	05456001	001	CRASH CUSH ATTEN (INSTL)	EA	27,836.160	0.000	1.000	1.00	27,836.16
			CO 28 ADDS 0545-6001 BY EA TO INSTALL CRASH CUSH ATTEN						
0895	05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	2,425.000	3.000	0.000	3.00	7,275.00
0900	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	22.000	0.000	28.00	61,600.00
0905	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,085.000	3.000	0.000	4.00	4,340.00
0907	05456005		CRASH CUSH ATTEN (REMOVE)	EA	1,467.910	0.000	1.000	3.00	4,403.73
			CO 28 ADDS 0545-6005 BY EA TO REMOVE CRASH CUSH ATTEN						
0910	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,000.000	7.000	0.000	9.00	171,000.00
0912	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	17,720.560	0.000	1.000	2.00	35,441.12
			CO 9 ADDS ITEM 0545-6013 CCA TRACC(N)--16 BY 1 EA						
0925	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	755.000	17.000	0.000	15.00	11,325.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0934	06106104		IN RD IL (U/P) (TY 1) (150W EQ) LED CO 39 ADDS ITEM FOR BRACKET-IH-45 OVERPASS @ FM 518	EA	969.810	0.000	16.000	16.00	15,516.96
0940	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	38,250.000	10.000	0.000	5.00	191,250.00
0945	06186012	000	CONDT (HDPE) (4") BORE	LF	42.000	626.000	0.000	626.00	26,292.00
0950	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.900	12,150.000	0.000	8,760.00	69,204.00
0955	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.300	6,750.000	0.000	7,001.00	65,109.30
0960	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.200	2,990.000	0.000	515.00	5,768.00
0965	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	360.000	0.000	85.00	1,321.75
0970	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	13.050	4,640.000	0.000	792.00	10,335.60
0975	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	23.550	15.000	0.000	88.00	2,072.40
0985	06186066	000	CONDT (RM) (1 1/4")	LF	10.750	980.000	0.000	820.00	8,815.00
0990	06186074	000	CONDT (RM) (3")	LF	49.400	4,920.000	0.000	4,585.00	226,499.00
0995	06186082	000	CONDT (HDPE) (1 1/4")	LF	1.510	6,354.000	0.000	6,354.00	9,594.54
1005	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.800	750.000	0.000	725.00	580.00
1010	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.850	1,500.000	0.000	1,450.00	1,232.50
1040	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	500.000	0.000	525.00	787.50
1065	06246001	000	GROUND BOX TY A (122311)	EA	500.000	8.000	0.000	1.00	500.00
1075	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	50.000	0.000	20.00	12,000.00
1085	06276001	000	TIMBER POLE (CL 2) 30 FT	EA	1,430.000	4.000	0.000	32.00	45,760.00
1090	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,755.000	8.000	0.000	1.00	1,755.00
1095	06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,175.000	3.000	0.000	1.00	1,175.00
1100	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	6,735.000	2.000	0.000	2.00	13,470.00
1105	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	6,215.000	1.000	0.000	1.00	6,215.00
1110	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,550.000	1.000	0.000	1.00	3,550.00
1140	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	610.000	28.000	0.000	1.00	610.00
1150	06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	945.000	4.000	-3.000	2.00	1,890.00
1160	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,075.000	10.000	-1.000	1.00	1,075.00
1225	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,400.000	4.000	0.000	4.00	29,600.00
1241	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) CO 2 ADDS 0662-6001 FOR STRIPING MILL & OVLAY	LF	0.540	0.000	3,770.000	900.00	486.00
1242	06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD) CO 2 ADDS 0662-6004 FOR STRIPING MILL & OVLAY	LF	0.290	0.000	4,834.000	2,364.00	685.56
1243	06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD) CO 2 ADDS 0662-6034 FOR STRIPING MILL & OVLAY	LF	0.300	0.000	8,474.000	3,080.00	924.00
1245	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	65,412.000	1,570.000	57,124.75	37,131.09
1246	06626061		WK ZN PAV MRK REMOV (W)4"(DOT) CO 17 ADDS 662-6061 BY LF @ \$1.59 PER LF	LF	1.590	0.000	66.000	2,579.00	4,100.61
1250	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	199,526.000	3,665.000	209,539.00	115,246.45
1251	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) CO 2 ADDS 0662-6071 FOR STRIPING MILL & OVLAY	LF	1.490	0.000	1,270.000	17,247.00	25,698.03
1252	06626080		WK ZN PAV MRK REMOV (W)(ARROW) CO 17 ADDS 662-6080 BY EA @ \$212.10 EA	EA	212.100	0.000	3.000	37.00	7,847.70
1253	06626090		WK ZN PAV MRK REMOV (W)(WORD) CO 17 ADDS 662-6090 BY EA @ \$265.13 EA	EA	265.130	0.000	2.000	19.00	5,037.47
1255	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	208,593.000	2,985.000	209,597.00	115,278.35
1258	06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW) CO 2 ADDS 0662-6081 FOR STRIPING MILL & OVLAY	EA	232.500	0.000	2.000	14.00	3,255.00

CATEGORY	001		DESCRIPTION	ALL ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1259	06626083		WK ZN PAV MRK REMOV (W)(EXIT GORE) CO 2 ADDS 0662-6083 FOR STRIPING MILL & OVLAY	EA	785.000	0.000	1.000	1.00	785.00
1265	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	42.000	0.000	4.00	780.00
1270	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	11.000	0.000	2.00	900.00
1277	06686083		PREFAB PAV MRK TY C (W) (LNDP ARROW) CO 28 ADDS 0668-6083 BY EA TO STRIPE METRO SLIP RAMP	EA	509.040	0.000	3.000	3.00	1,527.12
1286	06686085		PREFAB PAV MRK TY C (W) (WORD) CO 28 ADDS ITEM 0668-6085 BY EA TO STRIPE METRO SLIP RAMP	EA	250.000	0.000	3.000	3.00	750.00
1294	06726010		REFL PAV MRKR TY II-C-R CO 28 ADDS ITEM 0672-6010 BY EA TO STRIPE METRO SLIP RAMP	EA	3.500	0.000	82.000	221.00	773.50
1296	06776001		ELIM EXT PAV MRK & MRKS (4") CO 28 ADDS 0677-6001 BY LF TO STRIPE METRO SLIP RAMP	LF	0.370	0.000	7,500.000	4,994.00	1,847.78
1297	06776021		ELIM EXT PAV MRK & MRKS (JIGGLE) CO 6 ADDS 677-6021 BY EA @ \$2.39/EA TO REMOV JIGGLE BARS	EA	2.390	0.000	660.000	660.00	1,577.40
1300	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	473,531.000	0.000	111,183.25	1,111.83
1306	06786002		PAV SURF PREP FOR MRK (6") CO 28 ADDS ITEM 0678-6002 BY LF TO STRIPE METRO SLIP RAMP	LF	0.020	0.000	5,713.000	4,400.00	88.00
1310	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	14,752.000	0.000	2,942.00	117.68
1311	06786004		PAV SURF PREP FOR MRK (8") CO 28 ADDS ITEM 0678-6004 BY LF TO STRIPE METRO SLIP RAMP	LF	0.040	0.000	6,800.000	3,390.00	135.60
1321	06786006		PAV SURF PREP FOR MRK (12") CO 28 ADDS ITEM 0678-6006 BY LF TO STRIPE METRO SLIP RAMP	LF	0.060	0.000	2,025.000	900.00	54.00
1330	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	42.000	0.000	7.00	21.00
1335	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	10.000	0.000	2.00	10.00
1350	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	3.000	37.000	0.000	5.00	15.00
1360	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.000	0.000	1.00	5,250.00
1365	06816001	000	TEMP TRAF SIGNALS	EA	56,530.000	1.000	0.000	1.00	56,530.00
1430	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,750.000	2.000	0.000	1.00	5,750.00
1435	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	2.000	0.000	1.00	14,150.00
1460	06906008	000	INSTALL OF GROUND BOXES	EA	3,370.000	2.000	0.000	2.00	6,740.00
1470	07346002	000	LITTER REMOVAL	CYC	1,800.000	53.000	0.000	1.00	1,800.00
1475	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	53.000	0.000	40.00	80,000.00
1480	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	53.000	0.000	39.00	78,000.00
1485	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,300.000	53.000	0.000	40.00	52,000.00
1490	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	700.000	447.000	0.000	773.18	541,226.00
1495	40086001	000	TRENCH DRAIN	LF	237.350	680.000	0.000	433.00	102,772.55
1500	40646001	000	STONE COLUMNS (36")	LF	47.000	7,560.000	660.000	8,052.00	378,444.00
1505	40736001	000	FENDER SYSTEM	LS	500,000.000	1.000	0.000	1.00	500,000.00
1508	60016001		PORTABLE CHANGEABLE MESSAGE SIGN CO 2 ADDS 6001-6001 BY DAY FOR MILL & OVERLAY	DAY	134.000	0.000	22.000	22.00	2,948.00
1510	60026007	000	VIVDS TEMPORARY	EA	15,680.000	1.000	0.000	1.00	15,680.00
1525	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.800	17,410.000	0.000	12,000.00	33,600.00
1530	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.900	11,345.000	0.000	2,500.00	12,250.00
1535	60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	4,655.000	1.000	0.000	1.00	4,655.00
1545	60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.100	22,310.000	0.000	17,591.00	195,260.10
1550	60166002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	21.750	6,420.000	0.000	2,688.00	58,464.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1555	60166003	000	MULTI-DUCT CONDUIT (RMC)	LF	59.850	7,220.000	0.000	6,923.00	414,341.55
1580	60336001	000	CTMS RELOCATION (CCTV)	EA	8,060.000	2.000	0.000	1.00	8,060.00
1585	60336002	000	CTMS RELOCATION (HUB BLDG)	EA	15,160.000	1.000	0.000	0.50	7,580.00
1590	60336003	000	CTMS RELOCATION (ELEC CONDUCTOR CABLE)	LF	0.800	6,180.000	0.000	750.00	600.00
1595	60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	3.000	6,190.000	0.000	7,550.00	22,650.00
1631	60386007		MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	0.000	6,800.000	3,956.00	2,967.00
			CO 28 ADDS ITEM 6038-6007 BY LF TO STRIPE METRO SLIP RAMP						
1641	60386012		MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	0.000	1,400.000	900.00	1,800.00
			CO 28 ADDS ITEM 6038-6012 BY LF TO STRIPE METRO SLIP RAMP						
1651	60386017		MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	0.000	5,350.000	4,400.00	2,200.00
			CO 28 ADDS ITEM 6038-6017 BY LF TO STRIPE METRO SLIP RAMP						
1655	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	11,091.000	0.000	15,484.00	8,516.20
1680	61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,385.000	10.000	0.000	5.00	191,925.00
1685	61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	4,840.000	1.000	0.000	1.00	4,840.00
1690	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,250.000	60.000	0.000	24.00	54,000.00
1695	62366001	000	HANDHOLE (TELE) 40"	EA	1,430.000	3.000	0.000	3.00	4,290.00
1700	62366002	000	RNC FOR HDD (TELE) (4")	LF	71.160	1,492.000	0.000	1,492.00	106,170.72
1705	70176005	000	SANITARY SEWER (8IN) (PVC) (C900)	LF	60.000	203.000	0.000	327.00	19,620.00
1710	70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	5,000.000	2.000	0.000	2.00	10,000.00
1715	70176074	000	ABANDON SANITARY SEWER (2 IN)	EA	500.000	1.000	0.000	1.00	500.00
1720	70176077	000	ABANDON SANITARY SEWER (8IN)	EA	400.000	1.000	0.000	1.00	400.00
1725	70176091	000	FM CONNECTION (FORCE MAIN)	EA	1,200.000	2.000	0.000	2.00	2,400.00
1730	70176096	000	SAN SWR (FM) PVC (RESTRAINED JT) 2IN	LF	8.000	232.000	0.000	210.00	1,680.00
1735	70176097	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(8 IN)	LF	95.000	67.000	0.000	67.00	6,365.00
1740	70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	2,400.000	1.000	0.000	1.00	2,400.00
1745	70176099	000	CONNECT EXIST SAN SWR TO MANHOLE	EA	2,400.000	2.000	0.000	2.00	4,800.00
1750	70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	70.000	1,411.000	0.000	1,453.00	101,710.00
1755	70496020	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 8IN	LF	70.000	628.000	150.000	598.00	41,860.00
1760	70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	75.000	1,944.000	0.000	1,903.00	142,725.00
1765	70496047	000	CASING STEEL (22IN)	LF	180.000	571.000	0.000	100.00	18,000.00
1770	70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	10.000	45.000	0.000	60.00	600.00
1775	70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	450.000	377.000	0.000	377.00	169,650.00
1780	70496069	000	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	450.000	356.000	0.000	320.00	144,000.00
1785	70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	500.000	455.000	0.000	440.00	220,000.00
1790	70496076	000	SERVICE LINE (SHORT SIDE) (1-1/2"TO 2")	EA	1,600.000	10.000	0.000	12.00	19,200.00
1795	70496083	000	TAPPING SLEEVE AND VALVE (8IN X 8IN)	EA	5,000.000	1.000	0.000	1.00	5,000.00
1800	70496104	000	FIRE HYDRANT ASSEMBLY	EA	3,400.000	13.000	0.000	16.00	54,400.00
1805	70496119	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	50.000	6.000	0.000	10.00	500.00
1810	70496124	000	CUT AND PLUG WATER MAIN (2IN)	EA	50.000	1.000	0.000	1.00	50.00
1815	70496126	000	CUT AND PLUG WATER MAIN (6IN)	EA	350.000	2.000	0.000	1.00	350.00
1820	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	450.000	5.000	0.000	7.00	3,150.00
1825	70496128	000	CUT AND PLUG WATER MAIN (10IN)	EA	500.000	4.000	0.000	2.00	1,000.00
1830	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	500.000	2.000	0.000	1.00	500.00
1840	70496139	000	WET CONNECTION (6IN)	EA	1,200.000	2.000	0.000	1.00	1,200.00
1845	70496140	000	WET CONNECTION (8IN)	EA	1,200.000	8.000	0.000	6.00	7,200.00
1850	70496141	000	WET CONNECTION (10IN)	EA	1,300.000	4.000	0.000	2.00	2,600.00
1855	70496142	000	WET CONNECTION (12IN)	EA	1,600.000	5.000	0.000	11.00	17,600.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1860	70496157	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 2IN	LF	8.000	103.000	0.000	100.00	800.00
1865	70496158	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 6IN	LF	65.000	747.000	0.000	726.00	47,190.00
1870	70496159	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 10IN	LF	70.000	1,303.000	0.000	1,285.00	89,950.00
1875	70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	190.000	367.000	0.000	390.00	74,100.00
1880	70496161	000	REMOVE AND RELOCATE FIRE HYDRANT	EA	1,000.000	3.000	0.000	1.00	1,000.00
1885	70496162	000	GATE VALVE (12 IN)	EA	2,800.000	8.000	0.000	7.00	19,600.00
1890	70496163	000	PLUG AND CLAMP 2 - INCH BLOWOFF	EA	300.000	3.000	0.000	3.00	900.00
2236	06686090		PREFAB PAV MRK TY C (W) (SYMBOL)	EA	450.000	0.000	16.000	7.00	3,150.00
CO 28 ADDS ITEM 0668-6090 BY EA TO STRIPE METRO SLIP RAMP									
3030	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	78,486.61	78,486.61
3080	96026610		PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.000	0.000	15,228.70	15,228.70
3090	96026611		PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.000	0.000	5,040.00	5,040.00
5010	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.000	0.000	413,293.53	413,293.53
5075	96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.000	60,000.000	178,443.33	178,443.33
CO 1 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRY MOTORIST									
6020	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	2,260,721.86	2,260,721.86
6025	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	197,442.440	0.000	1.000	1.00	197,442.44
CO 4 ADDS 9608-6002 BY LS TO CLOS OPEN JOINT NB & SB BRIDGES									
6030	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	1,568.960	0.000	1.000	1.00	1,568.96
CO 5 ADDS 9608-6003 BY LS FOR HURRICANE HARVEY CLEANUP									
6035	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	1,916.000	0.000	1.000	1.00	1,916.00
CO 6 ADDS 9608-6004 LANE CLOSURE FOR JIGGLE BAR REMOVAL									
6036	96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	1,748.040	0.000	4.000	4.00	6,992.16
CO 7 ADDS 9608-6005 BY EA FOR 4 EA - 24" RCP COLLARS									
6037	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,341.840	0.000	1.000	1.00	3,341.84
CO 7 ADDS 9608-6006 BY LS FOR 24 IN RCP TIE-IN TO BOX CULV									
6038	96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	2,410.960	0.000	1.000	1.00	2,410.96
CO 12 ADDS 9608-6007 BY LS FOR DE-WATERING BORE PIT									
6039	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	5,669.190	0.000	1.000	1.00	5,669.19
CO 7 ADDS 9608-6008 BY LS TO TIE=IN TEMP DRAINAGE									
6040	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	193,892.400	0.000	1.000	0.90	175,084.84
CO 13 ADD NEW ITEM 9608-6009 BY LS									
6043	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	8,576.720	0.000	1.000	1.00	8,576.72
RELOCATE CONDUIT & FIBER OPTIC CABLE									
6045	96086014		UNIQUE CHANGE ORDER ITEM 14	DOL	3,485.910	0.000	1.000	1.00	3,485.91
CO 20 ADDS ITEM 9608-6014 BY LS FOR 6IN X 6IN TS&V									
6046	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	2,414.120	0.000	1.000	1.00	2,414.12
CO 24 ADDS 9608-6015 BY LS TO INSTALL FIRE HYDRANT									
6047	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	189,770.650	0.000	1.000	1.00	189,770.65
CO 26 ADDS 9608-6016 BY LS FOR EMERGENCY BRIDGE REPAIR									
6048	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	2,477.790	0.000	2.000	1.00	2,477.79
CO 28 ADDS 9608-6017 BY EA FOR LANE/RAMP CLOSURE									
6050	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	2,411.540	0.000	2.000	2.00	4,823.08
CO 2 ADDS 9608-6019 BY EA FOR CLOSURE FRWY SINGLE LANE									

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
6051	96086020		UNIQUE CHANGE ORDER ITEM 20 CO 2 ADDS 9608-6020 BY EA FOR CLOSURE SB ENTRANCE RAMP	DOL	1,726.700	0.000	1.000	1.00	1,726.70
6052	96086021		UNIQUE CHANGE ORDER ITEM 21 CO 2 ADDS 9608-6021 BY EA FOR CLOSURE FRWY TWO LANE	DOL	3,091.620	0.000	8.000	8.00	24,732.96
6053	96086022		UNIQUE CHANGE ORDER ITEM 22 O 2 ADDS 9608-6022 BY EA TO MOBILIZE STRIPING CREW	DOL	800.000	0.000	8.000	8.00	6,400.00
6054	96086023		UNIQUE CHANGE ORDER ITEM 23 CO 31 ADDS ITEM 9608-6023 BY LS TO MODIFY INLET K-112	DOL	2,641.900	0.000	1.000	1.00	2,641.90
6055	96086024		UNIQUE CHANGE ORDER ITEM 24 CO 32 ADDS ITEM 9608-6024 FOR EMERGENCY REPAIRS WBML SAN JAC	DOL	142,135.230	0.000	1.000	1.00	142,135.23
6057	96086026		UNIQUE CHANGE ORDER ITEM 26 CO 34 ADDS ITEM 9608-6026 BY EA TO DRILL & GROUT T223 UBARS	DOL	26.600	0.000	592.000	690.00	18,354.00
6058	96086027		UNIQUE CHANGE ORDER ITEM 27 CO 30 ADDS 96086027 FOR ADDL CLS A CONC SIDWLK @ RWALL BY CY	DOL	106.910	0.000	189.310	189.31	20,239.13
6059	96086028		UNIQUE CHANGE ORDER ITEM 28 CO 36 ADDS ITEM FOR DRILL SOIL-NAIL TH CONCRET-LAYERS BY LS	DOL	119,176.500	0.000	1.000	1.00	119,176.50
6060	96086029		UNIQUE CHANGE ORDER ITEM 29 CO 16 ADDS ITEM FOR EXTRA ENGINEERING COSTS BY LS	DOL	67,877.300	0.000	1.000	1.00	67,877.30
6061	96086030		UNIQUE CHANGE ORDER ITEM 30 CO 16 ADDS ITEM FOR EXTRA SURVEY COSTS BY LS	DOL	48,700.810	0.000	1.000	1.00	48,700.81
6062	96086031		UNIQUE CHANGE ORDER ITEM 31 CO 16 ADDS ITEM FOR MATERIAL COSTS DIFFERENTIAL BY LS	DOL	74,715.090	0.000	1.000	1.00	74,715.09
6063	96086032		UNIQUE CHANGE ORDER ITEM 32 CO 41 ADDS 9608-6032 FOR MODIFYING CURB INLET L320 BY LS	DOL	1,761.120	0.000	1.000	1.00	1,761.12
6064	96086033		UNIQUE CHANGE ORDER ITEM 33 CO 37 ADDS ITEM FOR ADDED PHASE 4-1 BARRICADES BY EA	DOL	2,224.000	0.000	1.000	1.00	2,224.00
6065	96086034		UNIQUE CHANGE ORDER ITEM 34 CO 37 ADDS ITEM FOR LANE CLOSURES TO SET LPCB BY LS	DOL	1,415.000	0.000	2.000	2.00	2,830.00
6066	96086035		UNIQUE CHANGE ORDER ITEM 35 CO 37 ADDS ITEM FOR STRIPING MINIMUM CALL-OUT BY LS	DOL	706.190	0.000	1.000	1.00	706.19
6067	96086036		UNIQUE CHANGE ORDER ITEM 36 CO 43 ADDS ITEM FOR SIGN 9-8 SURPLUS MATERIAL INVOICE BY LS	DOL	880.520	0.000	1.000	1.00	880.52
6068	96086037		UNIQUE CHANGE ORDER ITEM 37 CO 43 ADDS ITEM FOR SIGN 9-8 DELIVERY & MARKUPS BY LS	DOL	735.820	0.000	1.000	1.00	735.82
6069	96086038		UNIQUE CHANGE ORDER ITEM 38 CO 43 ADDS ITEM FOR TY 2 BRACKETS SURPLUS MAT- INVOICE BY LS	DOL	4,243.200	0.000	1.000	1.00	4,243.20
6070	96086039		UNIQUE CHANGE ORDER ITEM 39 CO 43 ADDS ITEM FOR TY 2 BRACKETS DELIVERY & MARKUPS BY LS	DOL	867.300	0.000	1.000	1.00	867.30

Category Subtotal \$93,505,001.86

PROJECT NH 2017(906) CONTROL 050003578
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	---------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2140	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	2.000	0.000	2.00	30,000.00
2245	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.350	8,165.000	0.000	55,452.00	19,408.20
2250	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	8,244.000	2,090.000	10,561.00	5,280.50
2255	06776004	000	ELIM EXT PAV MRK & MRKS (10")	LF	0.700	3,900.000	0.000	920.00	644.00
2260	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.750	653.000	0.000	945.00	708.75
2265	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	3.000	0.000	9.00	225.00
2270	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	3.000	0.000	12.00	420.00
2310	06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	5.000	6.000	0.000	7.00	35.00

Category Subtotal \$56,721.45

PROJECT STP 2017(969)HES CONTROL 097603102

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2520	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	3.000	0.000	3.00	45,000.00
2540	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.300	215.000	0.000	348.00	3,236.40
2550	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	50.000	0.000	596.00	9,267.80
2555	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	13.050	120.000	0.000	340.00	4,437.00
2560	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	23.550	30.000	0.000	203.00	4,780.65
2565	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.350	90.000	0.000	70.00	1,074.50
2630	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.350	470.000	0.000	285.00	99.75
2635	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	120.000	0.000	234.00	117.00
2640	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.750	545.000	0.000	144.00	108.00
2650	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	3.000	0.000	3.00	75.00
2655	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	58.000	2.000	0.000	5.00	290.00
2660	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	3.000	0.000	2.00	70.00
6056	96086025		UNIQUE CHANGE ORDER ITEM 25	DOL	42,682.420	0.000	1.000	1.00	42,682.42

CO 33 ADDS 9608-6025 BY LS TO POWDER COAT TRAF SIG POLES

Category Subtotal \$111,238.52

PROJECT NH 2017(906) CONTROL 050003107

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0096	01046037		REMOVE CONC (RAIL)	LF	7.510	0.000	0.000	0.000	0.00
			ADDED BY CO 56 - CONCRETE MEDIAN RECONSTRUCTION						
0097	01046067		REMOVING CONC (SAWCUT)	LF	15.000	0.000	0.000	0.000	0.00
			ADDED BY CO56 - CONCRETE MEDIAN RECONSTRUCTION						
0116	01326006	901	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	2.000	0.000	253.000	0.000	0.00
			CO 21, ADD DETENTION PONDS A2 & B2						
0139	01626002	910	BLOCK SODDING	SY	2.570	0.000	3,319.000	0.000	0.00
			CO 21, ADD DETENTION PONDS A2 & B2						
0145	01626003	000	STRAW OR HAY MULCH	SY	0.200	38,610.000	0.000	0.000	0.00
0160	01666001	000	FERTILIZER	AC	650.000	13.922	0.000	0.000	0.00

0165	01686001	000	VEGETATIVE WATERING	MG	20.000	1,671.000	0.000	0.000	0.00
0166	01686001	914	VEGETATIVE WATERING	MG	13.380	0.000	1,000.000	0.000	0.00
			CO 21, ADD DETENTION PONDS A2 & B2						
0231	03606008		CONC PVMT (CONT REINF - CRCP) (14")	SY	125.100	0.000	0.000	0.000	0.00
			CO 56 ADD ITEM 0360-6008-900 FOR CONCRETE MEDIAN RECONSTRUCT						
0315	04106001	000	SOIL NAIL ANCHORS	LF	14.000	125,008.000	-125,008.000	0.000	0.00
0340	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	59.000	24.000	0.000	0.000	0.00
0345	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	135.000	32.000	0.000	0.000	0.00
0360	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	275.000	312.000	0.000	0.000	0.00
0435	04236028	000	RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	30.000	100,484.000	-100,484.000	0.000	0.00
0460	04326003	000	RIPRAP (CONC)(6 IN)	CY	450.000	127.000	0.000	0.000	0.00
0480	04426007	000	STR STEEL (MISC NON - BRIDGE)	LB	2.000	7,430.000	0.000	0.000	0.00
0509	04626002	906	CONC BOX CULV (3 FT X 3 FT)	LF	94.850	0.000	38.000	0.000	0.00
			CO 21, ADD DETENTION PONDS A2 & B2						
0526	04626010	907	CONC BOX CULV (6 FT X 3 FT)	LF	164.200	0.000	44.000	0.000	0.00
			CO 21, ADD DETENTION PONDS A2 & B2						
0574	04656029		INLET (COMPL)(PCU)(3FT)(NONE)	EA	7,059.430	0.000	0.000	0.000	0.00
0606	04656168		INLET (COMPL)(TY A)	EA	5,216.250	0.000	0.000	0.000	0.00
0625	04676117	000	SET (TY I)(S=3 FT)(HW= 5 FT)(3:1)(C)	EA	7,470.000	1.000	0.000	0.000	0.00
0665	04966006	000	REMOV STR (HEADWALL)	EA	1,180.000	1.000	0.000	0.000	0.00
0675	04966008	000	REMOV STR (BOX CULVERT)	LF	35.950	253.000	0.000	0.000	0.00
0705	05066002	003	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	38.000	200.000	0.000	0.000	0.00
0715	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	340.000	0.000	0.000	0.00
0725	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	2,778.000	0.000	0.000	0.00
0735	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	15,219.000	0.000	0.000	0.00
0785	05126045	001	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.000	6,820.000	0.000	0.000	0.00
0790	05126046	001	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	4.000	220.000	0.000	0.000	0.00
0795	05126080	001	PORT CTB CONNECT HARDWARE	EA	50.000	1,050.000	0.000	0.000	0.00
0805	05286004	000	LANDSCAPE PAVERS	SY	50.000	9,021.000	0.000	0.000	0.00
0820	05296011	000	CONC CURB (DOWEL)	LF	7.000	4,658.000	0.000	0.000	0.00
0840	05316008	000	CURB RAMPS (TY 5)	EA	2,200.000	4.000	0.000	0.000	0.00
0850	05316016	000	CURB RAMPS (TY 21)	EA	2,700.000	2.000	0.000	0.000	0.00
0855	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	37.000	585.000	125.000	0.000	0.00
0890	05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)	EA	3,050.000	1.000	0.000	0.000	0.00
0915	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	32.250	3,006.000	0.000	0.000	0.00
0920	05506004	000	GATE (INSTALL) (DOUBLE) (6' X 14')	EA	1,380.000	2.000	0.000	0.000	0.00
0930	06106010	000	REMOVE RD IL ASM (U/P)	EA	155.000	10.000	0.000	0.000	0.00
0935	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	845.000	16.000	-16.000	0.000	0.00
0980	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.350	235.000	0.000	0.000	0.00
1000	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.570	19,085.000	0.000	0.000	0.00
1015	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	24,830.000	0.000	0.000	0.00
1020	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.100	9,410.000	0.000	0.000	0.00
1025	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	5,010.000	0.000	0.000	0.00
1030	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.200	7,410.000	0.000	0.000	0.00
1035	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	250.000	0.000	0.000	0.00
1045	06206015	000	ELEC CONDR (NO.2) BARE	LF	2.500	305.000	0.000	0.000	0.00
1050	06206016	000	ELEC CONDR (NO.2) INSULATED	LF	3.350	915.000	0.000	0.000	0.00
1055	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.550	70.000	0.000	0.000	0.00
1060	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.950	1,755.000	0.000	0.000	0.00
1070	06246009	000	GROUND BOX TY D (162922)	EA	505.000	4.000	0.000	0.000	0.00
1080	06246028	000	REMOVE GROUND BOX	EA	215.000	12.000	0.000	0.000	0.00
1115	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	2,605.000	3.000	0.000	0.000	0.00

1120	06366001	000	ALUMINUM SIGNS (TY A)	SF	14.000	28.000	0.000	0.000	0.00
1125	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.350	348.500	42.500	0.000	0.00
1130	06366003	000	ALUMINUM SIGNS (TY O)	SF	16.900	2,744.500	0.000	0.000	0.00
1135	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	420.000	81.000	0.000	0.000	0.00
1145	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	680.000	3.000	0.000	0.000	0.00
1155	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	765.000	2.000	0.000	0.000	0.00
1161	06446030	900	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,297.617	0.000	3.000	0.000	0.00
			CO 23 ADDS 0644-6030-900 FOR TRAFFIC DESIGN REVISIONS						
1165	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	800.000	3.000	0.000	0.000	0.00
1170	06446044	000	IN SM RD SN SUP&AM TYS80(1)SB(U)	EA	820.000	1.000	0.000	0.000	0.00
1175	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,490.000	2.000	0.000	0.000	0.00
1180	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,525.000	3.000	0.000	0.000	0.00
1185	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	2.000	0.000	0.000	0.00
1190	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	3.000	0.000	0.000	0.00
1195	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.200	2,471.200	0.000	0.000	0.00
1200	06476002	000	RELOCATE LRSA	EA	3,130.000	1.000	0.000	0.000	0.00
1205	06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	8,855.000	1.000	0.000	0.000	0.00
1210	06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	88,935.000	1.000	0.000	0.000	0.00
1215	06506180	000	INS OH SN SUP(185 FT BRDG)(SPAN ONLY)	EA	90,645.000	1.000	0.000	0.000	0.00
1220	06506200	000	INS OH SN SUP(235 FT BRDG)(SPAN ONLY)	EA	190,450.000	1.000	0.000	0.000	0.00
1230	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.000	285.000	0.000	0.000	0.00
1235	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	78.000	0.000	0.000	0.00
1240	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	115.000	0.000	0.000	0.00
1256	06626083		WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	424.200	0.000	0.000	0.000	0.00
			CO 23 ADDS 662-6083 BY EA						
1257	06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	424.200	0.000	0.000	0.000	0.00
			CO 23 ADDS 662-6081 BY EA						
1260	06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	1.000	165.000	0.000	0.000	0.00
1275	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	450.000	4.000	0.000	0.000	0.00
1280	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	450.000	2.000	0.000	0.000	0.00
1285	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	33.000	0.000	0.000	0.00
1290	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	20.000	0.000	0.000	0.00
1295	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	2,766.000	0.000	0.000	0.00
1305	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	74,853.000	0.000	0.000	0.00
1315	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	15,430.000	0.000	0.000	0.00
1320	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	16,022.000	0.000	0.000	0.00
1325	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	450.000	0.000	0.000	0.00
1340	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	5.000	4.000	0.000	0.000	0.00
1345	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	2.000	0.000	0.000	0.00
1355	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	46,130.000	1.000	0.000	0.000	0.00
1370	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	180.000	22.000	0.000	0.000	0.00
1375	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	180.000	10.000	0.000	0.000	0.00
1380	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	180.000	22.000	0.000	0.000	0.00
1385	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	180.000	10.000	0.000	0.000	0.00
1390	06826005	000	VEH SIG SEC (12")LED(RED)	EA	180.000	22.000	0.000	0.000	0.00
1395	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	180.000	20.000	0.000	0.000	0.00
1400	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	0.000	0.00
1405	06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	22.000	0.000	0.000	0.00
1410	06826024	000	BACK PLATE (12")(4 SEC)	EA	110.000	10.000	0.000	0.000	0.00
1415	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	4,905.000	0.000	0.000	0.00
1420	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	4,905.000	0.000	0.000	0.00
1425	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.950	7,530.000	0.000	0.000	0.00

1440	06866067	000	INS TRF SIG PL AM(S)1 ARM(65")LUM	EA	15,650.000	2.000	0.000	0.000	0.00	
1445	06876001	000	PED POLE ASSEMBLY	EA	1,320.000	16.000	0.000	0.000	0.00	
1450	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	590.000	16.000	0.000	0.000	0.00	
1455	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,660.000	2.000	0.000	0.000	0.00	
1465	07306107	003	FULL - WIDTH MOWING	CYC	2,200.000	18.000	0.000	0.000	0.00	
1515	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.450	9,335.000	0.000	0.000	0.00	
1520	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	30.750	40.000	0.000	0.000	0.00	
1540	60156001	000	FIBER OPTIC RS-232 DATA MODEM(S/M)	EA	1,265.000	2.000	0.000	0.000	0.00	
1560	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.500	15,430.000	0.000	0.000	0.00	
1565	60256001	000	RADAR PRESENCE DETECTOR	EA	6,540.000	6.000	0.000	0.000	0.00	
1570	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.850	2,125.000	0.000	0.000	0.00	
1575	60276003	000	CONDUIT (PREPARE)	LF	0.600	18,750.000	0.000	0.000	0.00	
1600	60336006	000	CTMS RELOCATION (MVD)	EA	3,480.000	1.000	0.000	0.000	0.00	
1605	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,345.000	4.000	0.000	0.000	0.00	
1610	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,345.000	2.000	0.000	0.000	0.00	
1615	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	24,593.000	0.000	0.000	0.00	
1620	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	11,803.000	0.000	0.000	0.00	
1621	60386005		MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.550	0.000	363.000	0.000	0.00	
			CO 28 ADDS ITEM 6038-6005 BY LF TO STRIPE METRO SLIP RAMP							
1625	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	0.550	375.000	0.000	0.000	0.00	
1630	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	15,402.000	0.000	0.000	0.00	
1635	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	11,652.000	0.000	0.000	0.00	
1636	60386011		MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	0.000	625.000	0.000	0.00	
			CO 28 ADDS ITEM 6038-6011 BY LF TO STRIPE METRO SLIP RAMP							
1640	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	3,545.000	0.000	0.000	0.00	
1645	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	450.000	0.000	0.000	0.00	
1650	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	22,081.000	0.000	0.000	0.00	
1660	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,818.000	4.000	0.000	0.000	0.00	
1665	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,950.000	1.000	0.000	0.000	0.00	
1670	60616001	000	GPS COMMUNICATIONS UNIT	EA	790.000	1.000	0.000	0.000	0.00	
1675	60936019	000	RELOC EXIST WIRELESS ETHRNET RADIO LNK	EA	235.000	1.000	0.000	0.000	0.00	
1835	70496137	000	WET CONNECTION (2IN)	EA	1,600.000	2.000	0.000	0.000	0.00	
2860	96082001		UNIQUE CHANGE ORDER ITEM 1	DOL	199,819.020	0.000	0.000	0.000	0.00	
			CO 4 - ADDS FOR AN EXISTING OPEN DECK REPAIR CLOSURE							
3020	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	1.000	0.000	0.000	0.00	
3040	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00	
3050	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00	
3060	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00	
3070	96026603		DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00	
4000	96036001		CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	1.000	0.000	0.000	0.00	
4010	96036003		PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00	
4020	96036004		CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	1.000	1.000	0.000	0.000	0.00	
4030	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00	
			(lane closure assessment fee)							
4040	96056001		A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00	
4050	96056002		RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00	
4060	96056003		RUC DAMAGE ONLY	DOL	1.000	1.000	0.000	0.000	0.00	
4070	96056004		RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00	
4080	96056005		CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1.000	0.000	0.000	0.00	
4090	96056006		WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00	
			(non-site specific jobs)							
5000	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00	

5020	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
5030	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1.000	0.000	0.000	0.00
5040	96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1.000	0.000	0.000	0.00
5050	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
5060	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
5070	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
5080	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
5090	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
6000	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
6010	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00
6041	96086010	UNIQUE CHANGE ORDER ITEM 10 CO 14 ADDS 9608-6007 BY LS FOR INSTALLING FIRE HYDRANTS	DOL	26,834.270	0.000	0.000	0.000	0.00
6042	96086011	UNIQUE CHANGE ORDER ITEM 11 CO 18 ADDS ITEM 9608-6011 BY LS FOR MAT'L PRICE ESCALATION	DOL	375.420	0.000	1.000	0.000	0.00
6044	96086013	UNIQUE CHANGE ORDER ITEM 13 CO 8 ADDS 9608-6013 BY LS FOR IT CAP REV BENTS 2 & 3	DOL	5,300.400	0.000	1.000	0.000	0.00
6049	96086018	UNIQUE CHANGE ORDER ITEM 18 CO29 ADD PILE MATERIAL FURNISHED BY TXDOT CSJ 3187-01-005	DOL	-15,580.000	0.000	0.000	0.000	0.00
6071	96086040	UNIQUE CHANGE ORDER ITEM 40 CO 54 ADDS ITEM FOR SLABTOP FOR INLET	DOL	1,761.120	0.000	1.000	0.000	0.00
6072	96086041	UNIQUE CHANGE ORDER ITEM 41 CO 54 ADD ITEM TIE 18IN TO EXISTING INLET	DOL	957.100	0.000	1.000	0.000	0.00
6073	96086042	UNIQUE CHANGE ORDER ITEM 42 CO 57 ADD ITEM Remove BMW Sign Structures	DOL	1,885.760	0.000	0.000	0.000	0.00
6074	96086043	UNIQUE CHANGE ORDER ITEM 43 CORE DRILLING 8 HOLES	DOL	1,145.340	0.000	0.000	0.000	0.00
6075	96086044	UNIQUE CHANGE ORDER ITEM 44 MBGF-CTB CONNECTORS	DOL	2,100.390	0.000	0.000	0.000	0.00
6076	96086045	UNIQUE CHANGE ORDER ITEM 45 CO 49 ADDS ITEM MOBILIZATION	DOL	1,887.550	0.000	0.000	0.000	0.00
6077	96086046	UNIQUE CHANGE ORDER ITEM 46 CO 56 ADDS ITEM - DRILL AND EPOXY TIE BARS	DOL	7.820	0.000	0.000	0.000	0.00
6078	96086047	UNIQUE CHANGE ORDER ITEM 47 ADDED BY CO58 - RELOCATE SIGNALS	DOL	2,350.350	0.000	1.000	0.000	0.00
936	06106104	IN RD IL (U/P) (TY 1) (150W EQ) LED CO 37 ADDS 610-6104 FOR FM 518 OVERPASS LIGHTING	EA	969.810	0.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 2017(906) CONTROL 050003578
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2110	04036001	000	TEMPORARY SPL SHORING	SF	15.000	269.000	0.000	0.000	0.00
2115	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	59.000	8.000	0.000	0.000	0.00
2120	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	130.000	0.000	0.000	0.00
2125	04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	34.800	0.000	0.000	0.00
2130	04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	9.800	0.000	0.000	0.00
2135	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	1.000	0.000	0.000	0.00
2145	05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	11,670.000	0.000	0.000	0.00

2150	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	2.000	0.000	0.000	0.00
2155	05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,085.000	3.000	0.000	0.000	0.00
2160	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.350	37.500	0.000	0.000	0.00
2165	06366003	000	ALUMINUM SIGNS (TY O)	SF	16.900	237.500	0.000	0.000	0.00
2170	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	420.000	2.000	0.000	0.000	0.00
2175	06446028	000	IN SM RD SN SUP&AM TYS80(1)SA(P-BM)	EA	765.000	1.000	0.000	0.000	0.00
2180	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	550.000	2.000	0.000	0.000	0.00
2185	06446075	000	RELOCATE SM RD SN SUP&AM(SIGN ONLY)	EA	165.000	3.000	0.000	0.000	0.00
2190	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	4.200	616.000	0.000	0.000	0.00
2195	06476002	000	RELOCATE LRSA	EA	3,130.000	1.000	0.000	0.000	0.00
2200	06506048	000	INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	15,845.000	1.000	0.000	0.000	0.00
2205	06506204	000	REMOVE OVERHD SIGN SUP	EA	7,400.000	1.000	0.000	0.000	0.00
2210	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	16.000	56.000	0.000	0.000	0.00
2215	06586026	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB	EA	18.000	64.000	0.000	0.000	0.00
2220	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	5.000	0.000	0.000	0.00
2225	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	450.000	1.000	0.000	0.000	0.00
2230	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	5.000	0.000	0.000	0.00
2235	06686090	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	450.000	12.000	0.000	0.000	0.00
2240	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	537.000	0.000	0.000	0.00
2275	06776017	000	ELIM EXT PAV MRK & MRKS (SYMBOL)	EA	58.000	9.000	0.000	0.000	0.00
2280	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	13,198.000	0.000	0.000	0.00
2285	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	14,667.000	0.000	0.000	0.00
2290	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	6,945.000	0.000	0.000	0.00
2295	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	928.000	0.000	0.000	0.00
2300	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	5.000	0.000	0.000	0.00
2305	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	3.000	1.000	0.000	0.000	0.00
2315	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.500	6,945.000	0.000	0.000	0.00
2320	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	6,810.000	0.000	0.000	0.00
2325	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	14,667.000	0.000	0.000	0.00
2330	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	600.000	0.000	0.000	0.00
2335	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	328.000	0.000	0.000	0.00
2340	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	6,388.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT STP 2017(969)HES CONTROL 097603102
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0971	06186054		CONDT (PVC) (SCH 80) (3") (BORE)	LF	34.890	0.000	1,772.000	0.000	0.00
			CO 48 ADDS ITEM 0618-6054 BY LF						
1066	06246001		GROUND BOX TY A (122311)	EA	777.950	0.000	6.000	0.000	0.00
			CO 48 ADDS ITEM 0624-6001 BY EA						
2500	01046021	000	REMOVING CONC (CURB)	LF	2.000	60.000	0.000	0.000	0.00
2505	01046036	000	REMOVING CONC (SIDEWALK OR RAMP)	SY	7.000	65.000	0.000	0.000	0.00
2510	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	146.000	27.000	0.000	0.000	0.00
2515	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	320.000	44.000	0.000	0.000	0.00
2525	05296002	000	CONC CURB (TY II)	LF	7.000	60.000	0.000	0.000	0.00
2530	05316001	000	CONC SIDEWALKS (4")	SY	55.000	50.000	0.000	0.000	0.00
2535	05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	8.000	0.000	0.000	0.00

2545	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.200	105.000	0.000	0.000	0.00
2570	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.100	420.000	0.000	0.000	0.00
2575	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.350	190.000	0.000	0.000	0.00
2580	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	380.000	0.000	0.000	0.00
2585	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.950	655.000	0.000	0.000	0.00
2590	06246009	000	GROUND BOX TY D (162922)	EA	505.000	5.000	0.000	0.000	0.00
2595	06246028	000	REMOVE GROUND BOX	EA	215.000	3.000	0.000	0.000	0.00
2600	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,550.000	1.000	0.000	0.000	0.00
2605	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	3.000	0.000	0.000	0.00
2610	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	2.000	0.000	0.000	0.00
2615	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	3.000	0.000	0.000	0.00
2620	06726009	000	REFL PAV MRKR TY II-A-A	EA	3.950	22.000	0.000	0.000	0.00
2625	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	7.000	0.000	0.000	0.00
2645	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	130.000	0.000	0.000	0.00
2665	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	470.000	0.000	0.000	0.00
2670	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	120.000	0.000	0.000	0.00
2675	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	545.000	0.000	0.000	0.00
2680	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	130.000	0.000	0.000	0.00
2685	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	3.000	0.000	0.000	0.00
2690	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	2.000	0.000	0.000	0.00
2695	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	3.000	3.000	0.000	0.000	0.00
2700	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	46,130.000	1.000	0.000	0.000	0.00
2705	06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.000	0.000	0.000	0.00
2710	06816001	000	TEMP TRAF SIGNALS	EA	56,530.000	1.000	0.000	0.000	0.00
2715	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	180.000	9.000	0.000	0.000	0.00
2720	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	180.000	4.000	0.000	0.000	0.00
2725	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	180.000	9.000	0.000	0.000	0.00
2730	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	180.000	5.000	0.000	0.000	0.00
2735	06826005	000	VEH SIG SEC (12")LED(RED)	EA	180.000	9.000	0.000	0.000	0.00
2740	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	180.000	4.000	0.000	0.000	0.00
2745	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	430.000	8.000	0.000	0.000	0.00
2750	06826023	000	BACK PLATE (12")(3 SEC)	EA	100.000	8.000	0.000	0.000	0.00
2755	06826024	000	BACK PLATE (12")(4 SEC)	EA	110.000	4.000	0.000	0.000	0.00
2760	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.000	1,000.000	0.000	0.000	0.00
2765	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	1,000.000	0.000	0.000	0.00
2770	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.950	1,220.000	0.000	0.000	0.00
2775	06866025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	4,980.000	2.000	0.000	0.000	0.00
2780	06866055	000	INS TRF SIG PL AM(S)1 ARM(50')LUM	EA	13,890.000	1.000	0.000	0.000	0.00
2785	06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	1.000	0.000	0.000	0.00
2790	06876001	000	PED POLE ASSEMBLY	EA	1,320.000	7.000	0.000	0.000	0.00
2795	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	590.000	8.000	0.000	0.000	0.00
2800	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,660.000	1.000	0.000	0.000	0.00
2805	60256001	000	RADAR PRESENCE DETECTOR	EA	6,540.000	4.000	0.000	0.000	0.00
2810	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.850	500.000	0.000	0.000	0.00
2815	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.500	40.000	0.000	0.000	0.00
2820	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	120.000	0.000	0.000	0.00
2825	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	545.000	0.000	0.000	0.00
2830	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	5.000	130.000	0.000	0.000	0.00
2835	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	430.000	0.000	0.000	0.00
2840	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,818.000	2.000	0.000	0.000	0.00
2845	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,950.000	1.000	0.000	0.000	0.00
2850	60616001	000	GPS COMMUNICATIONS UNIT	EA	790.000	1.000	0.000	0.000	0.00

2855 60936019 000 RELOC EXIST WIRELESS ETHRNET RADIO LNK EA 235.000 1.000 0.000 0.000 0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$93,672,961.83

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	88,900.000	112.12	112.120	9,967,468.00
01046001	000	REMOVING CONC (PAV)	SY	7.000	228,555.00	197,049.958	1,379,349.72
01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	7,363.00	9,472.110	47,360.56
01046015	000	REMOVING CONC (SIDEWALKS)	SY	7.000	2,816.00	1,640.889	11,486.23
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	7.000	10,680.00	6,177.577	43,243.05
01046023	000	REMOVING CONC (CTB)	LF	4.000	12,510.00	2,801.000	11,204.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	50.000	3,744.00	3,337.729	166,886.45
01056005		REMOVING STAB BASE AND ASPH PAV (3")	SY	6.500	0.00	22,413.784	145,689.60
		CO 2 ADDS 105-6005 BY SY FOR MILL & OVRLY MAINLANES					
01056018	000	REMOVING STAB BASE AND ASPH PAV (7")	SY	3.000	119,782.00	141,106.519	423,319.56
01106001	000	EXCAVATION (ROADWAY)	CY	14.410	63,844.00	72,570.318	1,045,738.28
01106002	900	EXCAVATION (CHANNEL)	CY	3.000	44,048.00	20,435.000	61,305.00
		CO 21, ADD DETENTION PONDS A2 & B2					
01106002	000	EXCAVATION (CHANNEL)	CY	14.410	44,048.00	27,806.000	400,684.46
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	14.410	225,230.00	257,858.705	3,715,743.91
01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	14.410	2,957.00	516.000	7,435.56
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	35.000	12,781.00	11,284.860	394,970.10
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	35.000	6,152.00	4,382.339	153,381.88
01326037	001	EMB(FINAL)(DC)(TYE)(CSBE)(EMB FND IMPR)	CY	35.000	1,440.00	804.600	28,161.00
01616017	909	COMPOST MANUF TOPSOIL (4")	SY	1.090	0.00	2,698.000	2,940.82
		CO 21, ADD DETENTION PONDS A2 & B2					
01626002	000	BLOCK SODDING	SY	3.000	38,610.00	1,821.287	5,463.86
01626003	911	STRAW OR HAY MULCH	SY	0.150	0.00	2,698.000	404.70
		CO 21, ADD DETENTION PONDS A2 & B2					
01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.150	19,306.00	4,258.223	638.73
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	19,306.00	5,888.000	883.20
01646052	912	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.210	0.00	2,698.000	566.58
		CO 21, ADD DETENTION PONDS A2 & B2					
01666001	913	FERTILIZER	AC	451.450	0.00	0.557	251.46
		CO 21, ADD DETENTION PONDS A2 & B2					
02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	278,330.00	228,127.159	342,190.78
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	3,759.00	3,117.124	498,739.84
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	5.000	278,329.00	246,689.036	1,233,445.24
02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	56.000	34,469.00	36,335.450	2,034,785.20
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	68.000	15,332.00	13,065.540	888,456.72
03056012	000	SLV, HAUL & STKPL RCL APH PV (6 TO 12")	SY	3.000	99,693.00	102,936.743	308,810.23
03056044	000	SALV, HAUL & STKPL RCL APH PV (0-14")	SY	7.000	50,734.00	22,801.790	159,612.53
03406120	000	D-GR HMA(SQ) TY-D SAC-B PG70-22	TON	67.000	5,582.00	7,867.057	527,092.82
03416026		D-GR HMA TY-C SAC-A PG70-22	TON	101.070	0.00	3,602.090	364,063.24
		CO 2 ADDS 0341-6026 BY TON FOR MILL & OVERLAY MAINLANES					
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	25.000	86,803.00	66,245.893	1,656,147.38
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	37.000	182,320.00	151,792.266	5,616,313.86
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	80.000	23,569.00	25,151.008	2,012,080.64

04006001	000	STRUCT EXCAV	CY	5.000	7,726.00	4,202.823	21,014.12
04006005	902	CEM STABIL BKFL	CY	22.550	26,978.00	147.670	3,329.96
		CO 21, ADD DETENTION PONDS A2 & B2					
04006005	000	CEM STABIL BKFL	CY	37.550	26,978.00	27,952.591	1,049,619.81
04006007	000	CUT & RESTORE CONC PAVING	SY	187.500	3,859.00	2,007.491	376,404.56
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	37.550	3,952.00	2,910.750	109,298.70
04016001		FLOWABLE BACKFILL	CY	258.950	0.00	79.000	20,457.05
		CO 40 ADDS ITEM FLOW FILL BACKF FOR THE BENT 4-RAMP E BY CY					
04026001	903	TRENCH EXCAVATION PROTECTION	LF	1.000	30,884.00	252.000	252.00
		CO 21, ADD DETENTION PONDS A2 & B2					
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.250	30,884.00	30,547.000	38,183.76
04036001	000	TEMPORARY SPL SHORING	SF	15.000	106,096.00	57,041.550	855,623.25
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	70.000	3,546.00	3,566.000	249,620.00
04096003	000	PRESTR CONC PIL (20 IN SQ)	LF	70.000	3,929.00	3,929.000	275,030.00
04096004	000	PRESTR CONC PIL (24 IN SQ)	LF	70.000	13,669.00	14,491.000	1,014,370.00
04106001	000	SOIL NAIL ANCHORS	LF	14.000	0.00	0.000	0.00
04106001		SOIL NAIL ANCHORS	LF	18.000	0.00	10,500.000	189,000.00
		CO 16 ADDS ITEM 0410-6001-900 FOR DESIGN CHANGE ON 4 RW					
04166003	000	DRILL SHAFT (30 IN)	LF	125.000	124.00	124.000	15,500.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,514.00	2,484.000	372,600.00
04166005	000	DRILL SHAFT (42 IN)	LF	200.000	7,052.00	6,412.000	1,282,400.00
04166012	000	DRILL SHAFT (84 IN)	LF	650.000	228.00	228.000	148,200.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	74.00	236.000	47,200.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	304.00	152.000	38,000.00
04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	630.000	480.00	288.000	181,440.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	146.000	31.00	15.000	2,190.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	320.000	88.00	22.000	7,040.00
04166068	000	DRILL SHAFT (SIGN MTS) (60 IN)	LF	325.000	328.00	360.000	117,000.00
04206013	000	CL C CONC (ABUT)	CY	800.000	527.00	529.140	423,312.00
04206029	000	CL C CONC (CAP)	CY	1,500.000	895.40	895.400	1,343,100.00
04206037	000	CL C CONC (COLUMN)	CY	900.000	872.80	854.700	769,230.00
04206043	000	CL C CONC (FOOTING)	CY	900.000	573.80	520.800	468,720.00
04206068	000	CL C CONC (SIGN COLUMN)	CY	900.000	269.94	67.350	60,615.00
04206082	000	CL F CONC (CAP)	CY	800.000	1,423.10	1,462.600	1,170,080.00
04206134	000	CL C CONC (SIGN FOOTING)	CY	1,000.000	109.40	72.700	72,700.00
04226001	000	REINF CONC SLAB	SF	12.000	384,748.00	384,748.000	4,616,976.00
04236003	000	RETAINING WALL (TEMP WALL)	SF	10.000	43,942.00	45,037.000	450,370.00
04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	35.000	87,437.00	167,640.940	5,867,432.90
04236028	000	RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	30.000	0.00	0.000	0.00
04236028		RET WALL (SOIL NAIL)(FASCIA)(WAVE SCH)	SF	49.000	0.00	6,724.000	329,476.00
		O 16 ADDS ITEM 0423-6028 FOR DESIGN CHANGE ON 4 RW					
04256039	000	PRESTR CONC GIRDER (TX54)	LF	130.000	45,824.18	45,785.980	5,952,177.40
04256040	000	PRESTR CONC GIRDER (TX62)	LF	130.000	3,323.27	3,276.860	425,991.80
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	114.70	84.523	38,035.35
04326002	904	RIPRAP (CONC)(5 IN)	CY	300.000	511.00	135.879	40,763.70
		CO 21, ADD DETENTION PONDS A2 & B2					
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	511.00	10.407	4,683.15

04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	420.00	119.375	53,718.75
04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	150.000	75.00	11.000	1,650.00
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	322.00	55.144	24,814.80
04506006	000	RAIL (TY T223)	LF	40.000	9,362.10	8,529.000	341,160.00
04506023	000	RAIL (TY SSTR)	LF	25.000	18,797.10	14,869.000	371,725.00
04506032	000	RAIL (TY C223)	LF	80.000	5,099.10	4,953.000	396,240.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	25.000	7,363.20	6,963.000	174,075.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,730.00	1,389.000	138,900.00
04606004	905	CMP (GAL STL 30 IN)	LF	48.100	0.00	252.000	12,121.20
CO 21, ADD DETENTION PONDS A2 & B2							
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	116.450	451.00	374.000	43,552.30
04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	139.350	3,332.00	3,395.000	473,093.25
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	156.700	5,378.00	5,363.000	840,382.10
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	178.800	723.00	764.000	136,603.20
04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	243.450	295.00	290.000	70,600.50
04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	361.900	5,530.00	5,509.000	1,993,707.10
04626032	000	CONC BOX CULV (10 FT X 8 FT)	LF	456.800	922.00	507.000	231,597.60
04626044	000	CONC BOX CULV (12 FT X 12 FT)	LF	698.150	600.00	600.000	418,890.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	65.950	80.00	714.000	47,088.31
04646005	000	RC PIPE (CL III)(24 IN)	LF	70.850	9,904.00	9,358.500	663,049.73
04646007	000	RC PIPE (CL III)(30 IN)	LF	63.600	1,072.00	997.000	63,409.20
04646008	000	RC PIPE (CL III)(36 IN)	LF	82.200	1,061.00	1,075.000	88,365.00
04646010	000	RC PIPE (CL III)(48 IN)	LF	103.750	1,462.00	790.000	81,962.50
04656167	000	INLET (COMPL)(TY AD)	EA	2,606.000	20.00	22.000	57,332.00
04656170	000	INLET (COMPL)(TY AZ)	EA	4,059.000	4.00	5.000	20,295.00
04656171	000	INLET (COMPL)(TY AZR)	EA	3,490.000	92.00	81.000	282,690.00
04656172	000	INLET (COMPL)(TY AZR2G)	EA	4,505.000	27.00	19.000	85,595.00
04656173	000	MANH (COMPL)(TY A)	EA	2,521.000	66.00	51.000	128,571.00
04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	3,205.000	158.00	143.000	458,315.00
04656177		INLET (COMPL)(TY AZ2G)	EA	6,698.630	0.00	1.000	6,698.63
CO 17 ADDS 465-6177 BY EA AT FORCE ACCT STYLE PRICING							
04656196	000	INLET (COMPL)(TY A)(SPL)	EA	2,347.000	5.00	2.000	4,694.00
04656259	000	INLET (COMPL)(EXT TY C)	EA	991.000	68.00	35.000	34,685.00
04666020	908	HEADWALL (CH - FW - 15) (DIA= 24 IN)	EA	5,395.000	0.00	1.000	5,395.00
CO 21, ADD DETENTION PONDS A2 & B2							
04666172	000	WINGWALL (PW - 1) (HW=11 FT)	EA	48,946.000	2.00	2.000	97,892.00
04666176	000	WINGWALL (PW - 1) (HW=15 FT)	EA	86,244.000	2.00	2.000	172,488.00
04676143	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(3:1) (C)	EA	8,409.000	2.00	2.000	16,818.00
04676157	000	SET (TY I)(S= 4 FT)(HW= 7 FT)(3:1) (C)	EA	9,087.000	1.00	1.000	9,087.00
04676388	000	SET (TY II) (24 IN) (RCP) (3: 1) (C)	EA	952.000	4.00	2.000	1,904.00
04676474	000	SET (TY II) (48 IN) (RCP) (3: 1) (C)	EA	3,438.000	1.00	1.000	3,438.00
04966001	000	REMOV STR (BOX CULVERT)	EA	30,773.000	5.00	0.095	2,923.44
04966002	000	REMOV STR (INLET)	EA	1,573.000	57.00	47.000	73,931.00
04966003	000	REMOV STR (MANHOLE)	EA	674.000	37.00	18.000	12,132.00
04966007	000	REMOV STR (PIPE)	LF	29.500	19,542.00	12,286.000	362,437.00
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	10,000.000	2.00	2.000	20,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	80,000.000	4.00	4.000	320,000.00
04966041	000	REMOV STR (LARGE)	EA	10,000.000	2.00	1.000	10,000.00
05006001	000	MOBILIZATION	LS	10,950,000.000	1.00	0.900	9,855,000.00

05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	15,000.000	53.00	62.000	930,000.00
05066003	003	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	100.000	140.00	85.000	8,500.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	31.000	2,778.00	2,527.830	78,362.74
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	15,219.00	7,354.000	18,385.00
05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.250	5,112.00	1,464.000	7,686.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	5,112.00	40.000	40.00
05126001		PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	48.620	0.00	3,570.000	173,573.40
		CO 3 ADDS 0512-6001 BY LF FOR 3,300.00 LF					
05126013	001	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4.000	11,670.00	37,230.000	148,920.00
05126021	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	6,821.00	12,340.000	49,360.00
05126022	001	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.000	220.00	300.000	1,200.00
05126025	001	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	43,260.00	85,920.000	343,680.00
05126033	001	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	35,080.00	56,740.000	226,960.00
05126034	001	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,440.00	3,020.000	12,080.00
05126037	001	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4.000	11,670.00	10,710.000	42,840.00
05126053		PORT CTB (REMOVE)(F-SHAPE)(TY 1)	LF	21.650	0.00	3,990.000	86,383.50
		CO 28 ADDS 0512-6053 BY LF TO REMOVE CTB F-SHAPE					
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	11,076.00	3,810.000	114,300.00
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	33,161.00	19,761.000	98,805.00
05296010	000	CONC CURB (U-TURN)	LF	43.000	846.00	300.000	12,900.00
05306004	000	DRIVEWAYS (CONC)	SY	60.000	4,483.00	4,118.411	247,104.66
05316001	000	CONC SIDEWALKS (4")	SY	55.000	9,812.00	7,386.120	406,236.62
05316004	000	CURB RAMPS (TY 1)	EA	2,300.000	5.00	1.000	2,300.00
05316013	000	CURB RAMPS (TY 10)	EA	1,400.000	5.00	1.000	1,400.00
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,700.000	10.00	3.000	5,100.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,112.000	1.00	1.000	1,112.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.750	8,298.00	7,624.500	28,591.88
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	212.000	19.00	14.000	2,968.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	137.000	14.00	5.000	685.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,030.000	12.00	1.000	3,030.00
05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	299.120	0.00	12.000	3,589.44
		CO 11 ADDS 544-6003 OMITTED FROM PROJ WHEN LET					
05456001	001	CRASH CUSH ATTEN (INSTL)	EA	27,836.160	0.00	1.000	27,836.16
		CO 28 ADDS 0545-6001 BY EA TO INSTALL CRASH CUSH ATTEN					
05456002	000	CRASH CUSH ATTEN (DES SOURCE)	EA	2,425.000	3.00	3.000	7,275.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,200.000	22.00	28.000	61,600.00
05456004	000	CRASH CUSH ATTEN (STKPL)	EA	1,085.000	3.00	4.000	4,340.00
05456005		CRASH CUSH ATTEN (REMOVE)	EA	1,467.910	0.00	3.000	4,403.73
		CO 28 ADDS 0545-6005 BY EA TO REMOVE CRASH CUSH ATTEN					
05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	19,000.000	7.00	9.000	171,000.00
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	17,720.560	0.00	2.000	35,441.12
		CO 9 ADDS ITEM 0545-6013 CCA TRACC(N)--16 BY 1 EA					
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	755.000	17.00	15.000	11,325.00
06106104		IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	969.810	0.00	16.000	15,516.96
		CO 39 ADDS ITEM FOR BRACKET-IH-45 OVERPASS @ FM 518					
06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	38,250.000	10.00	5.000	191,250.00
06186012	000	CONDT (HDPE) (4") BORE	LF	42.000	626.00	626.000	26,292.00

CONTRACT ID	050003107	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE			
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.900	12,150.00	8,760.000	69,204.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	9.300	6,965.00	7,349.000	68,345.70
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	11.200	2,990.00	515.000	5,768.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	15.550	410.00	681.000	10,589.55
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	13.050	4,760.00	1,132.000	14,772.60
06186058	000	CONDT (PVC) (SCH 80) (4")	LF	23.550	45.00	291.000	6,853.05
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.350	90.00	70.000	1,074.50
06186066	000	CONDT (RM) (1 1/4")	LF	10.750	980.00	820.000	8,815.00
06186074	000	CONDT (RM) (3")	LF	49.400	4,920.00	4,585.000	226,499.00
06186082	000	CONDT (HDPE) (1 1/4")	LF	1.510	6,354.00	6,354.000	9,594.54
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.800	750.00	725.000	580.00
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.850	1,500.00	1,450.000	1,232.50
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	500.00	525.000	787.50
06246001	000	GROUND BOX TY A (122311)	EA	500.000	8.00	1.000	500.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	600.000	50.00	20.000	12,000.00
06276001	000	TIMBER POLE (CL 2) 30 FT	EA	1,430.000	4.00	32.000	45,760.00
06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,755.000	8.00	1.000	1,755.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	1,175.000	3.00	1.000	1,175.00
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	6,735.000	2.00	2.000	13,470.00
06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	6,215.000	1.00	1.000	6,215.00
06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	3,550.000	1.00	1.000	3,550.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	610.000	28.00	1.000	610.00
06446009	000	IN SM RD SN SUP&AM TY10BWG(1)SB(P)	EA	945.000	4.00	2.000	1,890.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	1,075.000	10.00	1.000	1,075.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	7,400.000	4.00	4.000	29,600.00
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.540	0.00	900.000	486.00
		CO 2 ADDS 0662-6001 FOR STRIPING MILL & OVLAY					
06626004		WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.290	0.00	2,364.000	685.56
		CO 2 ADDS 0662-6004 FOR STRIPING MILL & OVLAY					
06626034		WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.300	0.00	3,080.000	924.00
		CO 2 ADDS 0662-6034 FOR STRIPING MILL & OVLAY					
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.650	65,412.00	57,124.750	37,131.09
06626061		WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.590	0.00	2,579.000	4,100.61
		CO 17 ADDS 662-6061 BY LF @ \$1.59 PER LF					
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.550	199,526.00	209,539.000	115,246.45
06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.490	0.00	17,247.000	25,698.03
		CO 2 ADDS 0662-6071 FOR STRIPING MILL & OVLAY					
06626080		WK ZN PAV MRK REMOV (W)(ARROW)	EA	212.100	0.00	37.000	7,847.70
		CO 17 ADDS 662-6080 BY EA @ \$212.10 EA					
06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	232.500	0.00	14.000	3,255.00
		CO 2 ADDS 0662-6081 FOR STRIPING MILL & OVLAY					
06626083		WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	785.000	0.00	1.000	785.00
		CO 2 ADDS 0662-6083 FOR STRIPING MILL & OVLAY					
06626090		WK ZN PAV MRK REMOV (W)(WORD)	EA	265.130	0.00	19.000	5,037.47
		CO 17 ADDS 662-6090 BY EA @ \$265.13 EA					
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.550	208,593.00	209,597.000	115,278.35
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	195.000	42.00	4.000	780.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	450.000	11.00	2.000	900.00
06686083		PREFAB PAV MRK TY C (W) (LNDP ARROW)	EA	509.040	0.00	3.000	1,527.12

CONTRACT ID	050003107	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE			
CO 28 ADDS 0668-6083 BY EA TO STRIPE METRO SLIP RAMP							
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	250.000	0.00	3.000	750.00
06686090	000	PREFAB PAV MRK TY C (W) (SYMBOL)	EA	450.000	0.00	7.000	3,150.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.500	0.00	221.000	773.50
06776001		ELIM EXT PAV MRK & MRKS (4")	LF	0.370	0.00	4,994.000	1,847.78
CO 28 ADDS 0677-6001 BY LF TO STRIPE METRO SLIP RAMP							
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.350	8,635.00	55,737.000	19,507.95
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.500	8,364.00	10,795.000	5,397.50
06776004	000	ELIM EXT PAV MRK & MRKS (10")	LF	0.700	3,900.00	920.000	644.00
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	0.750	1,198.00	1,089.000	816.75
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	25.000	6.00	12.000	300.00
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	58.000	2.00	5.000	290.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	35.000	6.00	14.000	490.00
06776021		ELIM EXT PAV MRK & MRKS (JIGGLE)	EA	2.390	0.00	660.000	1,577.40
CO 6 ADDS 677-6021 BY EA @ \$2.39/EA TO REMOV JIGGLE BARS							
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	473,531.00	111,183.250	1,111.83
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	0.00	4,400.000	88.00
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.040	14,752.00	6,332.000	253.28
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.060	0.00	900.000	54.00
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	3.000	42.00	7.000	21.00
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	5.000	10.00	2.000	10.00
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	3.000	37.00	5.000	15.00
06786021	000	PAV SURF PREP FOR MRK (SYMBOL)	EA	5.000	6.00	7.000	35.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	5,250.000	1.00	1.000	5,250.00
06816001	000	TEMP TRAF SIGNALS	EA	56,530.000	1.00	1.000	56,530.00
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,750.000	2.00	1.000	5,750.00
06866059	000	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	14,150.000	2.00	1.000	14,150.00
06906008	000	INSTALL OF GROUND BOXES	EA	3,370.000	2.00	2.000	6,740.00
07346002	000	LITTER REMOVAL	CYC	1,800.000	53.00	1.000	1,800.00
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	53.00	40.000	80,000.00
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	53.00	39.000	78,000.00
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,300.000	53.00	40.000	52,000.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	700.000	447.00	773.180	541,226.00
40086001	000	TRENCH DRAIN	LF	237.350	680.00	433.000	102,772.55
40646001	000	STONE COLUMNS (36")	LF	47.000	7,560.00	8,052.000	378,444.00
40736001	000	FENDER SYSTEM	LS	500,000.000	1.00	1.000	500,000.00
60016001		PORTABLE CHANGEABLE MESSAGE SIGN	DAY	134.000	0.00	22.000	2,948.00
CO 2 ADDS 6001-6001 BY DAY FOR MILL & OVERLAY							
60026007	000	VIVDS TEMPORARY	EA	15,680.000	1.00	1.000	15,680.00
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	2.800	17,410.00	12,000.000	33,600.00
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	4.900	11,345.00	2,500.000	12,250.00
60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	4,655.000	1.00	1.000	4,655.00
60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.100	22,310.00	17,591.000	195,260.10
60166002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	21.750	6,420.00	2,688.000	58,464.00
60166003	000	MULTI-DUCT CONDUIT (RMC)	LF	59.850	7,220.00	6,923.000	414,341.55
60336001	000	CTMS RELOCATION (CCTV)	EA	8,060.000	2.00	1.000	8,060.00
60336002	000	CTMS RELOCATION (HUB BLDG)	EA	15,160.000	1.00	0.500	7,580.00
60336003	000	CTMS RELOCATION (ELEC CONDUCTOR CABLE)	LF	0.800	6,180.00	750.000	600.00

CONTRACT ID	050003107	ESTIMATE	0075	CONTRACTOR'S ESTIMATE PACKAGE			
60336004	000	CTMS RELOCATION (FIBER OPTIC CABLE)	LF	3.000	6,190.00	7,550.000	22,650.00
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.750	0.00	3,956.000	2,967.00
60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	0.00	900.000	1,800.00
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.500	0.00	4,400.000	2,200.00
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.550	11,091.00	15,484.000	8,516.20
61566002	000	LED HI MST IL ASM (6 FIXT)(ASYM)(TY A)	EA	38,385.000	10.00	5.000	191,925.00
61626004	000	REMOVE HIGH MAST LIGHTING (175 FT)	EA	4,840.000	1.00	1.000	4,840.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	2,250.000	60.00	24.000	54,000.00
62366001	000	HANDHOLE (TELE) 40"	EA	1,430.000	3.00	3.000	4,290.00
62366002	000	RNC FOR HDD (TELE) (4")	LF	71.160	1,492.00	1,492.000	106,170.72
70176005	000	SANITARY SEWER (8IN) (PVC) (C900)	LF	60.000	203.00	327.000	19,620.00
70176051	000	MANHOLE (SAN SEWER) (4' DIA)	EA	5,000.000	2.00	2.000	10,000.00
70176074	000	ABANDON SANITARY SEWER (2 IN)	EA	500.000	1.00	1.000	500.00
70176077	000	ABANDON SANITARY SEWER (8IN)	EA	400.000	1.00	1.000	400.00
70176091	000	FM CONNECTION (FORCE MAIN)	EA	1,200.000	2.00	2.000	2,400.00
70176096	000	SAN SWR (FM) PVC (RESTRAINED JT) 2IN	LF	8.000	232.00	210.000	1,680.00
70176097	000	JCK BOR OR TUN CSNG(STL)(SAN SWR)(8 IN)	LF	95.000	67.00	67.000	6,365.00
70176098	000	CONNECTION TO EXIST MANHOLE (SAN SWR)	EA	2,400.000	1.00	1.000	2,400.00
70176099	000	CONNECT EXIST SAN SWR TO MANHOLE	EA	2,400.000	2.00	2.000	4,800.00
70496017	000	WATER MAIN PIPE (PVC)(12IN)(DR18)(C900)	LF	70.000	1,411.00	1,453.000	101,710.00
70496020	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 8IN	LF	70.000	628.00	598.000	41,860.00
70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	75.000	1,944.00	1,903.000	142,725.00
70496047	000	CASING STEEL (22IN)	LF	180.000	571.00	100.000	18,000.00
70496052	000	FIRE HYDRANT BRANCH (LEAD) (6IN)	LF	10.000	45.00	60.000	600.00
70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	450.000	377.00	377.000	169,650.00
70496069	000	JCK TUN BOR OR AUG CSG (STL) (18IN)	LF	450.000	356.00	320.000	144,000.00
70496070	000	JCK TUN BOR OR AUG CSG (STL) (22IN)	LF	500.000	455.00	440.000	220,000.00
70496076	000	SERVICE LINE (SHORT SIDE) (1-1/2"TO 2")	EA	1,600.000	10.00	12.000	19,200.00
70496083	000	TAPPING SLEEVE AND VALVE (8IN X 8IN)	EA	5,000.000	1.00	1.000	5,000.00
70496104	000	FIRE HYDRANT ASSEMBLY	EA	3,400.000	13.00	16.000	54,400.00
70496119	000	REMOVING AND SALVAGING FIRE HYDRANT	EA	50.000	6.00	10.000	500.00
70496124	000	CUT AND PLUG WATER MAIN (2IN)	EA	50.000	1.00	1.000	50.00
70496126	000	CUT AND PLUG WATER MAIN (6IN)	EA	350.000	2.00	1.000	350.00
70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	450.000	5.00	7.000	3,150.00
70496128	000	CUT AND PLUG WATER MAIN (10IN)	EA	500.000	4.00	2.000	1,000.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	500.000	2.00	1.000	500.00
70496139	000	WET CONNECTION (6IN)	EA	1,200.000	2.00	1.000	1,200.00
70496140	000	WET CONNECTION (8IN)	EA	1,200.000	8.00	6.000	7,200.00
70496141	000	WET CONNECTION (10IN)	EA	1,300.000	4.00	2.000	2,600.00
70496142	000	WET CONNECTION (12IN)	EA	1,600.000	5.00	11.000	17,600.00
70496157	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 2IN	LF	8.000	103.00	100.000	800.00
70496158	000	WTR MAIN PIPE (PVC) (RESTRAINED JT) 6IN	LF	65.000	747.00	726.000	47,190.00
70496159	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 10IN	LF	70.000	1,303.00	1,285.000	89,950.00
70496160	000	JCK TUN BOR OR AUG CSG (STL) (20IN)	LF	190.000	367.00	390.000	74,100.00
70496161	000	REMOVE AND RELOCATE FIRE HYDRANT	EA	1,000.000	3.00	1.000	1,000.00
70496162	000	GATE VALVE (12 IN)	EA	2,800.000	8.00	7.000	19,600.00
70496163	000	PLUG AND CLAMP 2 - INCH BLOWOFF	EA	300.000	3.00	3.000	900.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	2,260,721.860	2,260,721.86
96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.00	78,486.610	78,486.61

96026610	PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.00	15,228.700	15,228.70
96026611	PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.00	5,040.000	5,040.00
96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1.00	413,293.530	413,293.53
96086001	UNIQUE CHANGE ORDER ITEM 1	DOL	1.000	0.00	178,443.330	178,443.33
	CO 1 REPAIR FACILITY DAMAGES FROM UNKNOWN 3RD PRTY MOTORIST					
96086002	UNIQUE CHANGE ORDER ITEM 2	DOL	197,442.440	0.00	1.000	197,442.44
	CO 4 ADDS 9608-6002 BY LS TO CLOS OPEN JOINT NB & SB BRIDGES					
96086003	UNIQUE CHANGE ORDER ITEM 3	DOL	1,568.960	0.00	1.000	1,568.96
	CO 5 ADDS 9608-6003 BY LS FOR HURRICANE HARVEY CLEANUP					
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	1,916.000	0.00	1.000	1,916.00
	CO 6 ADDS 9608-6004 LANE CLOSURE FOR JIGGLE BAR REMOVAL					
96086005	UNIQUE CHANGE ORDER ITEM 5	DOL	1,748.040	0.00	4.000	6,992.16
	CO 7 ADDS 9608-6005 BY EA FOR 4 EA - 24" RCP COLLARS					
96086006	UNIQUE CHANGE ORDER ITEM 6	DOL	3,341.840	0.00	1.000	3,341.84
	CO 7 ADDS 9608-6006 BY LS FOR 24 IN RCP TIE-IN TO BOX CULV					
96086007	UNIQUE CHANGE ORDER ITEM 7	DOL	2,410.960	0.00	1.000	2,410.96
	CO 12 ADDS 9608-6007 BY LS FOR DE-WATERING BORE PIT					
96086008	UNIQUE CHANGE ORDER ITEM 8	DOL	5,669.190	0.00	1.000	5,669.19
	CO 7 ADDS 9608-6008 BY LS TO TIE=IN TEMP DRAINAGE					
96086009	UNIQUE CHANGE ORDER ITEM 9	DOL	193,892.400	0.00	0.903	175,084.84
	CO 13 ADD NEW ITEM 9608-6009 BY LS					
96086012	UNIQUE CHANGE ORDER ITEM 12	DOL	8,576.720	0.00	1.000	8,576.72
	RELOCATE CONDUIT & FIBER OPTIC CABLE					
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	3,485.910	0.00	1.000	3,485.91
	CO 20 ADDS ITEM 9608-6014 BY LS FOR 6IN X 6IN TS&V					
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	2,414.120	0.00	1.000	2,414.12
	CO 24 ADDS 9608-6015 BY LS TO INSTALL FIRE HYDRANT					
96086016	UNIQUE CHANGE ORDER ITEM 16	DOL	189,770.650	0.00	1.000	189,770.65
	CO 26 ADDS 9608-6016 BY LS FOR EMERGENCY BRIDGE REPAIR					
96086017	UNIQUE CHANGE ORDER ITEM 17	DOL	2,477.790	0.00	1.000	2,477.79
	CO 28 ADDS 9608-6017 BY EA FOR LANE/RAMP CLOSURE					
96086019	UNIQUE CHANGE ORDER ITEM 19	DOL	2,411.540	0.00	2.000	4,823.08
	CO 2 ADDS 9608-6019 BY EA FOR CLOSURE FRWY SINGLE LANE					
96086020	UNIQUE CHANGE ORDER ITEM 20	DOL	1,726.700	0.00	1.000	1,726.70
	CO 2 ADDS 9608-6020 BY EA FOR CLOSURE SB ENTRANCE RAMP					
96086021	UNIQUE CHANGE ORDER ITEM 21	DOL	3,091.620	0.00	8.000	24,732.96
	CO 2 ADDS 9608-6021 BY EA FOR CLOSURE FRWY TWO LANE					
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	800.000	0.00	8.000	6,400.00
	O 2 ADDS 9608-6022 BY EA TO MOBILIZE STRIPING CREW					
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	2,641.900	0.00	1.000	2,641.90
	CO 31 ADDS ITEM 9608-6023 BY LS TO MODIFY INLET K-112					
96086024	UNIQUE CHANGE ORDER ITEM 24	DOL	142,135.230	0.00	1.000	142,135.23

	CO 32 ADDS ITEM 9608-6024 FOR EMERGENCY REPAIRS WBML SAN JAC						
96086025	UNIQUE CHANGE ORDER ITEM 25	DOL	42,682.420	0.00	1.000	42,682.42	
	CO 33 ADDS 9608-6025 BY LS TO POWDER COAT TRAF SIG POLES						
96086026	UNIQUE CHANGE ORDER ITEM 26	DOL	26.600	0.00	690.000	18,354.00	
	CO 34 ADDS ITEM 9608-6026 BY EA TO DRILL & GROUT T223 UBARS						
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	106.910	0.00	189.310	20,239.13	
	CO 30 ADDS 96086027 FOR ADDL CLS A CONC SIDWLK @ RWALL BY CY						
96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	119,176.500	0.00	1.000	119,176.50	
	CO 36 ADDS ITEM FOR DRILL SOIL-NAIL TH CONCRET- LAYERS BY LS						
96086029	UNIQUE CHANGE ORDER ITEM 29	DOL	67,877.300	0.00	1.000	67,877.30	
	CO 16 ADDS ITEM FOR EXTRA ENGINEERING COSTS BY LS						
96086030	UNIQUE CHANGE ORDER ITEM 30	DOL	48,700.810	0.00	1.000	48,700.81	
	CO 16 ADDS ITEM FOR EXTRA SURVEY COSTS BY LS						
96086031	UNIQUE CHANGE ORDER ITEM 31	DOL	74,715.090	0.00	1.000	74,715.09	
	CO 16 ADDS ITEM FOR MATERIAL COSTS DIFFERENTIAL BY LS						
96086032	UNIQUE CHANGE ORDER ITEM 32	DOL	1,761.120	0.00	1.000	1,761.12	
	CO 41 ADDS 9608-6032 FOR MODIFYING CURB INLET L320 BY LS						
96086033	UNIQUE CHANGE ORDER ITEM 33	DOL	2,224.000	0.00	1.000	2,224.00	
	CO 37 ADDS ITEM FOR ADDED PHASE 4-1 BARRICADES BY EA						
96086034	UNIQUE CHANGE ORDER ITEM 34	DOL	1,415.000	0.00	2.000	2,830.00	
	CO 37 ADDS ITEM FOR LANE CLOSURES TO SET LPCB BY LS						
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	706.190	0.00	1.000	706.19	
	CO 37 ADDS ITEM FOR STRIPING MINIMUM CALL-OUT BY LS						
96086036	UNIQUE CHANGE ORDER ITEM 36	DOL	880.520	0.00	1.000	880.52	
	CO 43 ADDS ITEM FOR SIGN 9-8 SURPLUS MATERIAL INVOICE BY LS						
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	735.820	0.00	1.000	735.82	
	CO 43 ADDS ITEM FOR SIGN 9-8 DELIVERY & MARKUPS BY LS						
96086038	UNIQUE CHANGE ORDER ITEM 38	DOL	4,243.200	0.00	1.000	4,243.20	
	CO 43 ADDS ITEM FOR TY 2 BRACKETS SURPLUS MAT- INVOICE BY LS						
96086039	UNIQUE CHANGE ORDER ITEM 39	DOL	867.300	0.00	1.000	867.30	
	CO 43 ADDS ITEM FOR TY 2 BRACKETS DELIVERY & MARKUPS BY LS						

TOTAL ITEM EARNINGS TO DATE

\$93,672,961.83