



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/10/23**

CONTRACT ID: **050004096**
 PROJECT: **C 500-4-96**
 CONTRACT: **10163201**
 AWARD AMOUNT: **\$121,744,991.34**
 PROJECTED AMOUNT: **\$122,398,989.34**
 ADJ. PROJECTED AMOUNT: **\$125,602,268.34**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 45**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **GALVESTON**
 AREA ENGINEER: **David R. Lazaro, P.E.**
 AREA NUMBER: **060**

ESTIMATE NUMBER: **0083**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/01/2023** to **02/28/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **96.38**
 % TIME USED: **96.35**
 % RETAINAGE: **0.00**

LETTING DATE: **10/06/2016**
 AWARD DATE: **10/27/2016**
 NOTICE TO PROCEED DATE: **10/28/2016**
 WORK BEGIN DATE: **11/14/2016**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$121,049,441.83	\$120,817,909.68	\$231,532.15
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$121,049,441.83	\$120,817,909.68	\$231,532.15
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$2,295,000.00	\$2,295,000.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$123,344,441.83	\$123,112,909.68	\$231,532.15

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/14/2016
TIME CHARGES BEGIN: 11/27/2016
BID DAYS: 1,234
C. O. ADJUSTED DAYS: 329
CURRENT DAYS: 1,563
DAYS CHARGED TO DATE: 1,506
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
02/01/2023	1	
02/02/2023	1	
02/03/2023	1	
02/04/2023	1	
02/05/2023		1 SUNDAY
02/06/2023	1	
02/07/2023	1	
02/08/2023	1	
02/09/2023	1	
02/10/2023	1	
02/11/2023	1	
02/12/2023		1 SUNDAY
02/13/2023	1	
02/14/2023	1	
02/15/2023	1	
02/16/2023	1	
02/17/2023	1	
02/18/2023	1	
02/19/2023		1 SUNDAY
02/20/2023	1	
02/21/2023	1	
02/22/2023	1	
02/23/2023	1	
02/24/2023	1	
02/25/2023	1	
02/26/2023		1 SUNDAY
02/27/2023	1	
02/28/2023	1	

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
28	24	4
SUNDAY		4

WORK PERFORMED THIS PERIOD

PROJECT C 500-4-96 CONTROL 050004096
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0100	01046037	000	REMOVE CONC (RAIL)	LF	11.000	-865.000	-\$9,515.00	4,400.00	4,400.00
0130	01106002	000	EXCAVATION (CHANNEL)	CY	7.000	-1,200.880	-\$8,406.16	95,452.00	95,452.00
0140	01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	10.000	4,763.000	\$47,630.00	4,763.00	4,763.00
0175	01626002	000	BLOCK SODDING	SY	2.500	3,661.416	\$9,153.54	156,097.00	55,274.26
0195	01666001	000	FERTILIZER	AC	650.000	0.756	\$491.40	67.35	15.08
0560	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	56.990	\$22,796.00	971.26	1,202.38
0595	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	56.141	\$25,263.45	257.80	601.68
0940	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	3,065.060	\$33,715.66	1,040.00	7,845.37
1070	05316001	000	CONC SIDEWALKS (4")	SY	60.000	65.450	\$3,927.00	25,025.00	22,514.57
1085	05316013	000	CURB RAMPS (TY 10)	EA	1,300.000	2.000	\$2,600.00	28.00	29.00
1350	06286002	000	REMOVE ELECTRICAL SERVICES	EA	695.000	3.000	\$2,085.00	7.00	7.00
1365	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	5,815.000	0.500	\$2,907.50	5.00	5.00
1370	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	4,950.000	1.500	\$7,425.00	2.00	2.00
1375	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	4,385.000	2.500	\$10,962.50	6.00	5.50
1390	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	410.000	100.000	\$41,000.00	234.00	197.00
1400	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	545.000	9.000	\$4,905.00	40.00	33.00
1420	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	640.000	2.000	\$1,280.00	3.00	3.00
1425	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	760.000	1.000	\$760.00	3.00	1.00
1496	06626060	900	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.330	123.000	\$163.59	35,017.00	33,063.00
	SUPP DESCR		Added by CO #49						
1505	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.690	1,562.000	\$1,077.78	316,828.00	356,288.58
1560	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	4.000	\$800.00	86.00	96.00
1580	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	4.000	\$1,200.00	80.00	93.00
1600	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	627.000	\$2,508.00	3,898.00	3,380.00
1645	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	2,972.000	\$59.44	121,413.00	182,972.57
1650	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	3,697.000	\$110.91	25,933.00	31,873.00
1655	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	5,480.000	\$274.00	26,820.00	27,873.00
1660	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	1,983.000	\$198.30	10,525.00	11,725.50
1670	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	4.000	\$20.00	175.00	160.00
1690	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	5.000	2.000	\$10.00	5.00	4.00
1695	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	4.000	\$40.00	108.00	176.00
1850	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	1.000	\$2,000.00	50.00	43.00
1855	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	1.000	\$2,000.00	50.00	44.00
1860	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,100.000	1.000	\$1,100.00	50.00	41.00
1965	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.100	5,480.000	\$33,428.00	26,820.00	29,810.57
2015	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.590	2,972.000	\$1,753.48	37,794.00	59,302.00
2030	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.850	3,607.000	\$3,065.95	25,506.00	23,828.00
2035	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	1,219.000	\$2,438.00	5,427.00	4,497.00
2040	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	764.000	\$1,528.00	1,666.00	1,508.00
2253	96086002	900	UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	5,976.960	\$5,976.96	300,000.00	757,658.66
	SUPP DESCR		Rep CCA Incl Traff Cntrl Pd by Inv. Added by CO #2						
2630	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	14,756.640	\$14,756.64	550,000.00	765,339.20
2740	96016001		MATERIAL ON HAND	DOL	1.000	-42,657.790	-\$42,657.79	1.00	185,731.95

ITEMS WITH NO CATEGORY

PROJECT C 500-4-96 CONTROL 050004096
 CATEGORY NO CATEGORY DESCRIPTION MISC ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE
1506	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) ADDED BY CO #5	LF	1.400	500.000	\$700.00

Total Bid Quantity	QTY Paid To
--------------------	-------------

80.00 16,130.00

TOTAL ITEM EARNINGS THIS ESTIMATE

\$231,532.15

CONTRACT LINE ITEMS

PROJECT C 500-4-96 CONTROL 050004096
 CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0070	01006002	000	PREPARING ROW	STA	91,000.000	135.000	0.000	135.00	12,285,000.00
0075	01046001	000	REMOVING CONC (PAV)	SY	5.000	349,689.880	1,825.000	319,371.49	1,596,857.47
0080	01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	11,106.000	0.000	7,754.73	38,773.65
0085	01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.000	1,592.000	0.000	1,993.06	9,965.28
0090	01046023	000	REMOVING CONC (CTB)	LF	5.000	14,240.000	0.000	18,456.00	92,280.00
0095	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	2,188.000	0.000	2,188.00	54,700.00
0100	01046037	000	REMOVE CONC (RAIL)	LF	11.000	4,400.000	0.000	4,400.00	48,400.00
0105	01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	6.000	207,627.000	0.000	179,749.52	1,078,497.12
0110	01056078	000	REMOVE STAB BASE & ASPH PAV (24"-38")	SY	12.000	2,477.000	0.000	2,477.00	29,724.00
0115	01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	6.000	21,418.000	0.000	52,097.22	312,583.34
0120	01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	2.000	299,976.000	1,825.000	212,037.72	424,075.44
0125	01106001	000	EXCAVATION (ROADWAY)	CY	9.000	133,078.000	0.000	179,574.98	1,616,174.82
0130	01106002	000	EXCAVATION (CHANNEL)	CY	7.000	95,452.000	0.000	95,452.00	668,164.00
0135	01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.000	389,072.000	0.000	424,374.16	2,546,244.96
0140	01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	10.000	4,763.000	0.000	4,763.00	47,630.00
0145	01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	30.000	21,750.000	0.000	21,750.00	652,500.00
0150	01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	30.000	205.000	0.000	205.00	6,150.00
0155	01326044	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR)	CY	30.000	4,211.000	0.000	92.04	2,761.20
0160	01616009	000	EROSION CONTROL COMPOST	CY	25.000	4,016.000	0.000	2,818.40	70,460.00
0165	01616012	000	GENERAL USE COMPOST	CY	35.000	2,007.000	0.000	1,233.20	43,162.00
0175	01626002	000	BLOCK SODDING	SY	2.500	156,097.000	0.000	55,274.26	138,185.67
0180	01626003	000	STRAW OR HAY MULCH	SY	0.150	169,936.000	0.000	41,235.00	6,185.25
0184	01646031		CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.610	0.000	43,808.750	55,842.09	34,063.67
0190	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.150	37,850.000	0.000	3,206.67	481.00
0195	01666001	000	FERTILIZER	AC	650.000	67.350	0.000	15.08	9,803.30
0200	01686001	000	VEGETATIVE WATERING	MG	15.000	2,658.000	0.000	746.01	11,190.13
0205	01706004	000	IRRIGATION SYSTEM (TY III)	LS	100,000.000	1.000	0.000	0.50	50,000.00
0215	01926020	001	PLANT MATERIAL (1 GAL) (TREE)	EA	12.310	3,508.000	0.000	1,903.03	23,426.32
0220	01926021	001	PLANT MATERIAL (5 GAL) (TREE)	EA	16.210	3,508.000	0.000	1,704.97	27,637.60
0225	01926023	001	PLANT MATERIAL (15 GAL) (TREE)	EA	81.670	1,291.000	0.000	574.00	46,878.59
0230	01926024	001	PLANT MATERIAL (30 GAL) (TREE)	EA	212.670	439.000	0.000	242.00	51,466.09
0235	01926030	001	PLANT MATERIAL (3 GAL) (SHRUB)	EA	13.860	1,414.000	0.000	787.03	10,908.23
0240	01926064	001	PLANT BED PREP (TYPE II)	SY	9.310	36,012.000	0.000	26,104.11	243,029.26
0255	01936013	000	PLANT MAINTENANCE (SCH B)	MO	868.820	24.000	0.000	24.00	20,851.68
0260	01936015	000	IRRIG SYS OPER AND MAINT (SCH B)	MO	868.820	48.000	0.000	48.00	41,703.36
0265	01936021	000	PLANT MAINTENANCE LOCATION A	MO	2,054.160	12.000	0.000	12.00	24,649.92
0275	01936023	000	IRRIG SYS OPER AND MAINT LOCATION A	MO	1,033.330	24.000	0.000	24.00	24,799.92
0285	02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	430,169.000	-11,455.760	450,385.03	675,577.59
0290	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	5,988.000	-154.660	6,658.12	1,065,298.56
0295	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	443,553.000	-11,455.760	446,013.78	1,784,055.10
0300	02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	57.000	9,792.400	0.000	2,578.18	146,956.26
0305	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	51.000	24,395.000	-630.060	23,547.16	1,200,905.16
0310	03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	3.000	227,769.000	0.000	198,665.36	595,996.08
0315	03416043	000	D-GR HMA TY-D PG70-22	TON	85.000	2,311.200	0.000	344.90	29,316.50

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0320	03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	30.000	154,471.000	-15,022.760	140,400.81	4,212,024.21
0340	03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	35.000	269,194.000	0.000	272,748.85	9,546,209.69
0360	03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	62.760	48,633.000	12,759.600	74,505.77	4,675,981.82
0380	04006005	000	CEM STABIL BKFL	CY	35.100	41,112.000	503.000	41,940.01	1,472,094.22
0381	04006006		CUT & RESTORING PAV Added by CO 13	SY	198.290	0.000	196.680	4,473.90	887,129.64
0385	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	35.100	3,929.000	95.500	4,200.15	147,425.19
0390	04016001	000	FLOWABLE BACKFILL	CY	186.000	307.000	0.000	19.00	3,534.19
0395	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.550	50,791.000	781.000	53,009.97	82,165.49
0400	04036001	000	TEMPORARY SPL SHORING	SF	1.000	23,035.000	0.000	3,522.96	3,522.96
0405	04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	100.000	11,827.000	-860.000	10,979.00	1,097,900.00
0408	04166002		DRILL SHAFT (24 IN) Added by CO #34	LF	145.000	0.000	588.000	588.00	85,260.00
0410	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	6,770.000	1,851.000	8,714.00	1,307,100.00
0411	96086032		UNIQUE CHANGE ORDER ITEM 32 36" PERM STEEL CASING FOR DRILLED SHAFTS	DOL	88.380	0.000	100.000	100.00	8,838.00
0415	04166006	000	DRILL SHAFT (48 IN)	LF	200.000	634.000	0.000	634.00	126,800.00
0430	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	128.000	0.000	140.00	28,000.00
0435	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	876.000	0.000	876.00	219,000.00
0440	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	300.000	592.000	0.000	312.00	93,600.00
0445	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	475.000	663.000	0.000	663.00	314,925.00
0450	04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	550.000	288.000	0.000	288.00	158,400.00
0455	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	210.000	54.000	0.000	54.00	11,340.00
0460	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	300.000	88.000	0.000	88.00	26,400.00
0461	04166068		DRILL SHAFT (SIGN MTS) (60 IN)	LF	475.000	0.000	312.000	312.00	148,200.00
0465	04206013	000	CL C CONC (ABUT)	CY	900.000	481.500	0.000	481.50	433,350.00
0470	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,400.000	51.800	0.000	51.80	72,520.00
0475	04206025	000	CL C CONC (BENT)	CY	1,500.000	250.200	0.000	254.20	381,300.00
0480	04206037	000	CL C CONC (COLUMN)	CY	800.000	247.200	5.800	260.20	208,160.00
0485	04206043	000	CL C CONC (FOOTING)	CY	600.000	334.400	0.000	334.57	200,739.00
0490	04206068	000	CL C CONC (SIGN COLUMN)	CY	650.000	460.580	0.000	460.58	299,377.00
0495	04206082	000	CL F CONC (CAP)	CY	700.000	573.000	0.000	573.00	401,100.00
0500	04206134	000	CL C CONC (SIGN FOOTING)	CY	400.000	163.200	0.000	163.29	65,317.20
0505	04206153	000	CL A CONC (DITCH INTERCEPTOR STRUCTURE)	EA	4,500.000	12.000	0.000	12.00	54,000.00
0510	04226001	000	REINF CONC SLAB	SF	10.000	116,034.000	0.000	116,034.20	1,160,342.00
0515	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	20.000	20,170.000	0.000	20,170.00	403,400.00
0520	04236003	000	RETAINING WALL (TEMP WALL)	SF	9.000	37,942.000	0.000	45,811.95	412,307.55
0525	04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	70.000	3,680.080	0.000	3,680.08	257,605.53
0530	04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	25.000	155,570.000	0.000	155,570.00	3,889,250.00
0535	04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	90.000	6,780.600	0.000	6,780.60	610,254.00
0540	04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	90.000	5,370.120	0.000	5,370.12	483,310.80
0545	04256028	000	PRESTR CONC U - BEAM (U54)	LF	200.000	1,508.960	0.000	1,508.96	301,792.00
0550	04256039	000	PRESTR CONC GIRDER (TX54)	LF	110.000	6,599.190	0.000	6,599.19	725,910.90
0555	04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	342.200	0.000	465.47	186,188.00
0560	04326002	000	RIPRAP (CONC)(5 IN)	CY	400.000	971.260	0.000	1,202.38	480,952.40
0565	04326003	000	RIPRAP (CONC)(6 IN)	CY	400.000	178.000	0.000	186.48	74,590.00
0570	04326006	000	RIPRAP (CONC)(CL B)	CY	400.000	818.000	0.000	311.66	124,662.00
0575	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	400.000	796.300	0.000	383.68	153,473.60

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0595	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	450.000	257.800	0.000	601.68	270,753.75
0600	04506006	000	RAIL (TY T223)	LF	55.000	492.000	0.000	492.00	27,060.00
0605	04506023	000	RAIL (TY SSTR)	LF	30.000	16,217.560	0.000	15,394.78	461,843.40
0610	04506032	000	RAIL (TY C223)	LF	60.000	1,135.000	0.000	1,088.90	65,334.00
0615	04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	30.000	21,255.000	0.000	21,637.11	649,113.30
0620	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,451.080	0.000	1,444.44	144,444.00
0625	04606003	000	CMP (GAL STL 24 IN)	LF	65.650	562.000	0.000	588.00	38,602.20
0630	04606007	000	CMP (GAL STL 48 IN)	LF	108.500	120.000	0.000	120.00	13,020.00
0635	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	121.110	102.000	0.000	103.00	12,474.33
0640	04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	103.560	451.000	0.000	494.00	51,158.64
0645	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	113.260	142.000	0.000	142.00	16,082.92
0650	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	122.110	631.000	0.000	631.00	77,051.41
0655	04626005	000	CONC BOX CULV (4 FT X 4 FT)	LF	133.910	5,550.000	0.000	4,975.00	666,202.25
0660	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	149.010	1,776.000	0.000	1,846.50	275,146.97
0665	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	153.160	656.000	0.000	660.00	101,085.60
0670	04626008	000	CONC BOX CULV (5 FT X 4 FT)	LF	163.760	5,141.000	0.000	4,935.50	808,237.48
0680	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	284.610	346.000	0.000	331.50	94,348.23
0685	04626011	000	CONC BOX CULV (6 FT X 4 FT)	LF	174.660	2,329.000	0.000	2,855.50	498,741.63
0690	04626012	000	CONC BOX CULV (6 FT X 5 FT)	LF	198.910	1,537.000	0.000	1,658.00	329,792.78
0695	04626013	000	CONC BOX CULV (6 FT X 6 FT)	LF	212.360	1,122.000	15.000	1,373.00	291,570.28
0700	04626015	000	CONC BOX CULV (7 FT X 4 FT)	LF	321.010	656.000	0.000	656.00	210,582.56
0705	04626016	000	CONC BOX CULV (7 FT X 5 FT)	LF	244.910	1,470.000	0.000	1,320.00	323,281.20
0710	04626017	000	CONC BOX CULV (7 FT X 6 FT)	LF	254.060	1,373.000	0.000	1,332.00	338,407.92
0715	04626021	000	CONC BOX CULV (8 FT X 6 FT)	LF	466.910	126.000	0.000	126.00	58,830.67
0725	04646003	000	RC PIPE (CL III)(18 IN)	LF	53.860	2,382.000	687.000	3,525.50	189,883.43
0730	04646005	000	RC PIPE (CL III)(24 IN)	LF	36.360	19,917.000	255.000	18,043.00	656,043.48
0735	04646007	000	RC PIPE (CL III)(30 IN)	LF	47.360	2,517.000	14.000	2,448.00	115,937.28
0740	04646008	000	RC PIPE (CL III)(36 IN)	LF	57.310	4,858.000	0.000	5,157.00	295,547.67
0745	04646009	000	RC PIPE (CL III)(42 IN)	LF	99.360	214.000	164.000	288.00	28,615.68
0750	04646010	000	RC PIPE (CL III)(48 IN)	LF	78.010	3,647.000	0.000	3,794.00	295,969.94
0755	04646011	000	RC PIPE (CL III)(54 IN)	LF	111.910	1,189.000	0.000	1,122.00	125,563.02
0760	04646012	000	RC PIPE (CL III)(60 IN)	LF	169.560	153.000	0.000	113.00	19,160.28
0765	04656004	000	MANH (COMPL)(PRM)(72IN)	EA	5,223.000	1.000	0.000	1.00	5,223.00
0770	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	10,670.000	5.000	1.000	1.00	10,670.00
0775	04656166	000	INLET (COMPL)(TY AAD)	EA	4,127.000	111.000	0.000	119.50	493,176.50
0780	04656168	000	INLET (COMPL)(TY A)	EA	2,019.000	79.000	-4.000	38.00	76,722.00
0785	04656170	000	INLET (COMPL)(TY AZ)	EA	4,058.000	1.000	7.000	8.00	32,464.00
0790	04656171	000	INLET (COMPL)(TY AZR)	EA	5,455.000	3.000	0.000	3.00	16,365.00
0795	04656172	000	INLET (COMPL)(TY AZR2G)	EA	7,598.000	55.000	0.000	51.50	391,297.00
0800	04656173	000	MANH (COMPL)(TY A)	EA	3,998.000	8.000	3.000	18.00	71,964.00
0805	04656174	000	MANH (COMPL)(TY B)	EA	5,053.000	5.000	0.000	17.00	85,901.00
0810	04656176	000	INLET (COMPL)(CURB)(TY C1)	EA	4,676.000	154.000	-9.000	241.50	1,129,254.00
0815	04656177	000	INLET (COMPL)(TY AZ2G)	EA	6,820.000	31.000	0.000	32.00	218,240.00
0820	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	19,177.000	1.000	0.000	1.00	19,177.00
0825	04666179	000	WINGWALL (PW - 1) (HW=4 FT)	EA	17,134.000	1.000	0.000	1.00	17,134.00
0830	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	25,072.000	2.000	0.000	2.00	50,144.00
0835	04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	1,025.000	16.000	0.000	15.00	15,375.00
0840	04676009	000	SET (TY I) (30 IN) (4: 1) (C)	EA	1,611.000	4.000	0.000	3.00	4,833.00

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0845	04676151	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (P)	EA	5,859.000	1.000	0.000	1.00	5,859.00
0850	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	5,483.000	1.000	0.000	1.00	5,483.00
0855	04676219	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1) (C)	EA	7,522.000	3.000	0.000	3.00	22,566.00
0860	04676224	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(4:1) (C)	EA	12,135.000	1.000	0.000	1.00	12,135.00
0865	04676228	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(4:1) (C)	EA	15,311.000	1.000	0.000	1.00	15,311.00
0870	04676257	000	SET (TY I)(S= 7 FT)(HW= 7 FT)(4:1) (C)	EA	20,759.000	2.000	0.000	2.00	41,518.00
0880	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	2,881.000	1.000	0.000	1.00	2,881.00
0885	04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	4,998.000	1.000	0.000	1.00	4,998.00
0890	04676487	000	SET (TY II) (54 IN) (RCP) (4: 1) (C)	EA	6,209.000	1.000	0.000	1.00	6,209.00
0895	04676496	000	SET (TY II) (60 IN) (RCP) (4: 1) (C)	EA	8,426.000	1.000	0.000	1.00	8,426.00
0896	04796006		ADJUSTING INLET (CAP)	EA	1,063.450	0.000	3.000	3.00	3,190.35
ADDED BY CO #10									
0897	04746021		CAST-IN-PLACE TRENCH DRAIN	LF	416.410	0.000	46.000	76.00	31,647.16
0898	04816013		PIPE (PVC) (SCH 40) (6 IN)	LF	31.940	0.000	115.000	140.00	4,471.60
0900	04966002	000	REMOV STR (INLET)	EA	136.000	79.000	1.000	45.00	6,120.00
0905	04966007	000	REMOV STR (PIPE)	LF	38.850	31,132.000	522.000	34,316.00	1,333,176.60
0910	04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	15,000.000	3.000	0.000	3.00	45,000.00
0915	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	20,000.000	5.000	0.000	5.00	100,000.00
0920	05006001	000	MOBILIZATION	LS	12,974,819.000	1.000	0.000	0.90	11,677,337.10
0921	05006001	900	MOBILIZATION	LS	10,818.710	0.000	1.000	1.00	10,818.71
For Drilled Shaft Crew at Bordens Gully SBFR									
0925	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	54.000	13.000	67.00	670,000.00
0930	05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	32.000	216.000	0.000	870.00	27,840.00
0935	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.000	1,040.000	0.000	7,845.37	251,051.84
0940	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	1,040.000	0.000	7,845.37	86,299.07
0945	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	1,406.000	0.000	8,236.00	20,590.00
0950	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	1,406.000	0.000	1,981.00	1,981.00
0955	05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	9,709.000	0.000	5,576.00	39,032.00
0960	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.250	17,858.000	0.000	560.00	700.00
0965	05086001	000	CONSTRUCTING DETOURS	SY	60.000	237,835.000	0.000	212,783.52	12,767,011.38
0970	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	30.000	55,636.000	0.000	50,211.00	1,506,330.00
0975	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	30.000	5,794.000	0.000	120.00	3,600.00
0980	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	100.000	0.000	60.00	1,800.00
0985	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	3.000	25,000.000	0.000	38,470.00	115,410.00
0990	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.000	71,981.000	0.000	42,740.00	128,220.00
0995	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	3.000	3,840.000	0.000	2,000.00	6,000.00
1000	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	297,891.000	0.000	175,200.00	525,600.00
1005	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	315,427.000	0.000	110,625.00	331,875.00
1010	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	3.000	77,812.000	0.000	46,320.00	138,960.00
1015	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	76,815.000	0.000	27,840.00	83,520.00
1020	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	3,840.000	0.000	800.00	2,400.00
1025	05126080	000	PORT CTB CONNECT HARDWARE	EA	50.000	2,550.000	0.000	481.00	24,050.00
1030	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	15,496.000	0.000	15,035.00	601,400.00
1040	05286004	000	LANDSCAPE PAVERS	SY	50.000	7,565.000	0.000	12,536.34	626,816.75
1045	05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	33,704.560	20.000	68,875.00	344,375.00
1050	05296010	000	CONC CURB (U-TURN)	LF	35.000	1,723.000	0.000	1,641.50	57,452.50
1055	05296011	000	CONC CURB (DOWEL)	LF	10.000	44,726.000	0.000	12,267.50	122,675.00
1056	05296015		CONC CURB (TY C1)	LF	148.370	0.000	575.000	586.25	86,981.91

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1060	05306004	000	DRIVEWAYS (CONC)	SY	65.000	1,050.020	0.000	1,701.78	110,615.72
1065	05306025	000	DRIVEWAYS (CONC) (FAST TRACK)	SY	70.000	6,360.600	0.000	6,265.97	438,617.90
1070	05316001	000	CONC SIDEWALKS (4")	SY	60.000	25,012.000	13.000	22,514.57	1,350,874.38
1075	05316004	000	CURB RAMPS (TY 1)	EA	2,600.000	19.000	0.000	19.00	49,400.00
1080	05316008	000	CURB RAMPS (TY 5)	EA	2,100.000	7.000	0.000	7.00	14,700.00
1085	05316013	000	CURB RAMPS (TY 10)	EA	1,300.000	28.000	0.000	29.00	37,700.00
1090	05316015	000	CURB RAMPS (TY 20)	EA	3,400.000	4.000	0.000	4.00	13,600.00
1095	05316016	000	CURB RAMPS (TY 21)	EA	3,400.000	8.000	0.000	6.00	20,400.00
1105	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	35.500	3,207.500	0.000	2,525.00	89,637.50
1110	05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,770.000	5.000	0.000	8.00	14,160.00
1115	05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,112.000	40.000	0.000	22.00	24,464.00
1120	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.000	7,045.000	0.000	8,914.00	35,656.00
1125	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,305.000	3.000	0.000	5.00	16,525.00
1130	05446006	000	GDRAIL END TRT(INSTL)(WOOD POST)(TY III)	EA	3,305.000	29.000	0.000	15.00	49,575.00
1135	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,985.000	18.000	0.000	35.00	69,475.00
1140	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,040.000	9.000	0.000	23.00	23,920.00
1145	05456008	000	CRASH CUSH ATTEN (INSTL)(L)(N)(70)	EA	19,200.000	10.000	0.000	10.00	192,000.00
1146	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	33,058.430	0.000	10.000	9.00	297,525.87
			CO 72 ADDS ITEM FOR TL-3 MASH CCAs						
1150	05456014	000	CRASH CUSH ATTEN (INSTL)(R)(N)(70)	EA	15,900.000	4.000	0.000	5.00	79,500.00
1155	05456017	000	CRASH CUSH ATTEN (INSTL)(R)(W)(70)	EA	31,900.000	5.000	0.000	5.00	159,500.00
1165	05506003	000	CHAIN LINK FENCE (REMOVE)	LF	5.000	364.000	0.000	264.00	1,320.00
1170	06106007	000	REMOVE RD IL ASM (SHOE-BASE)	EA	795.000	12.000	0.000	12.00	9,540.00
1175	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	825.000	6.000	0.000	6.00	4,950.00
1180	06106010	000	REMOVE RD IL ASM (U/P)	EA	195.000	12.000	0.000	12.00	2,340.00
1185	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	850.000	24.000	0.000	24.00	20,400.00
1190	06136006	000	HI MST IL POLE (150 FT)(100 MPH)	EA	27,145.000	17.000	0.000	17.00	461,465.00
1195	06136008	000	HI MST IL POLE (175 FT)(100 MPH)	EA	34,885.000	3.000	0.000	3.00	104,655.00
1196	06136008	900	HI MST IL POLE (175 FT)(100 MPH)	EA	29,473.330	0.000	3.000	3.00	88,419.99
			Added by CO #9						
1200	06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	27,545.000	20.000	0.000	20.00	550,900.00
1201	06146001	900	HI MST IL ASM (12-400W)(ASYM)(TY A)	EA	22,033.280	0.000	3.000	3.00	66,099.84
			Added by CO #9						
1205	06186012	000	CONDT (HDPE) (4") BORE	LF	29.300	320.000	0.000	320.00	9,376.00
1215	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	7.550	35,770.000	0.000	33,031.00	249,384.05
1220	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	5.450	15,784.000	0.000	14,053.00	76,588.85
1225	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	8.450	2,705.000	0.000	5,136.00	43,399.20
1230	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	12.700	245.000	0.000	290.00	3,683.00
1235	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	25.400	7,465.000	0.000	5,087.00	129,209.80
1240	06186056	000	CONDT (PVC) (SCH 80) (3") (CONC ENCSE)	LF	13.350	3,350.000	0.000	1,671.00	22,307.85
1245	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	12.000	640.000	0.000	340.00	4,080.00
1250	06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	15.450	330.000	0.000	200.00	3,090.00
1255	06186062	000	CONDT (RM) (3/4")	LF	16.000	1,056.000	0.000	1,050.00	16,800.00
1260	06186070	000	CONDT (RM) (2")	LF	18.000	310.000	0.000	280.00	5,040.00
1265	06186074	000	CONDT (RM) (3")	LF	28.000	520.000	0.000	720.00	20,160.00
1270	06186082	000	CONDT (HDPE) (1 1/4")	LF	8.600	3,165.000	0.000	3,165.00	27,219.00
1275	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.850	51,200.000	0.000	33,394.00	28,384.90
1280	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.900	1,402.000	0.000	865.00	778.50

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1285	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	2,804.000	0.000	1,730.00	1,643.50
1290	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	41,655.000	0.000	39,319.00	39,319.00
1295	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.050	5,740.000	0.000	7,354.00	7,721.70
1300	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	13,085.000	0.000	12,380.00	14,856.00
1305	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	16,675.000	0.000	16,335.00	20,418.75
1310	06206011	000	ELEC CONDR (NO.4) BARE	LF	1.450	13,035.000	0.000	10,932.00	15,851.40
1315	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	18,220.000	0.000	22,684.00	34,026.00
1320	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.750	135.000	0.000	490.00	857.50
1325	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.750	3,200.000	0.000	1,565.00	2,738.75
1330	06246009	000	GROUND BOX TY D (162922)	EA	595.000	23.000	0.000	17.00	10,115.00
1335	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	670.000	72.000	0.000	55.00	36,850.00
1340	06246013	000	GROUND BOX TY 1 (122422)	EA	1,390.000	8.000	0.000	10.00	13,900.00
1345	06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	1,565.000	90.000	0.000	82.00	128,330.00
1350	06286002	000	REMOVE ELECTRICAL SERVICES	EA	695.000	7.000	0.000	7.00	4,865.00
1355	06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	5,325.000	1.000	0.000	1.00	5,325.00
1360	06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,375.000	1.000	0.000	0.50	2,687.50
1365	06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	5,815.000	5.000	0.000	5.00	29,075.00
1370	06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	4,950.000	2.000	0.000	2.00	9,900.00
1375	06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	4,385.000	6.000	0.000	5.50	24,117.50
1380	06366002	000	ALUMINUM SIGNS (TY G)	SF	18.650	150.000	-120.000	30.00	559.50
1385	06366003	000	ALUMINUM SIGNS (TY O)	SF	17.500	3,392.500	0.000	3,470.50	60,733.75
1386	06366003	900	ALUMINUM SIGNS (TY O)	SF	18.560	0.000	98.500	98.50	1,828.16
1390	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	410.000	261.000	-27.000	197.00	80,770.00
1391	06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.900	0.000	1.000	1.00	685.90
			Subcontractor Material Price Increase						
1400	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	545.000	40.000	0.000	33.00	17,985.00
1405	06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	775.000	1.000	0.000	1.00	775.00
1410	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	700.000	1.000	0.000	1.00	700.00
1420	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	640.000	8.000	-5.000	3.00	1,920.00
1425	06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	760.000	3.000	0.000	1.00	760.00
1430	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	740.000	8.000	0.000	5.00	3,700.00
1437	06446054		IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	2,729.320	0.000	4.000	3.00	8,187.96
			CO 63 ADDS ITEM FOR FOUNDATIONS SIGNS						
1440	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,500.000	4.000	0.000	4.00	6,000.00
1445	06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,560.000	4.000	0.000	4.00	6,240.00
1450	06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	16.000	0.000	1.00	100.00
1455	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.600	1,274.400	-1,019.200	254.80	917.28
1460	06476003	000	REMOVE LRSA	EA	810.000	11.000	-3.000	7.00	5,670.00
1465	06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	9,515.000	1.000	0.000	1.00	9,515.00
1470	06506010	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	9,860.000	1.000	0.000	1.00	9,860.00
1475	06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	117,185.000	5.000	0.000	5.00	585,925.00
1476	06506204	900	REMOVE OVERHD SIGN SUP	EA	9,537.000	0.000	5.000	5.00	47,685.00
			Added CO #1						
1480	06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.000	473.000	0.000	220.00	3,960.00
1490	06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.000	72.000	0.000	24.00	432.00
1491	06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	19.000	0.000	12.000	12.00	228.00
			Added By CO #66						

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1492	06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD) ADDED BY CO #5	LF	0.290	0.000	752.000	6,696.00	1,941.84
1493	06626038		WK ZN PAV MRK NON-REMOV (Y)8"(SLD) ADDED BY CO #5	LF	0.290	0.000	382.000	463.00	134.27
1494	06626039		WK ZN PAV MRK NON-REMOV (Y)12"(SLD) ADDED BY CO #5	LF	1.110	0.000	202.000	202.00	224.22
1495	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.750	118,208.000	-35,017.000	84,341.40	63,256.05
1496	06626060	900	WK ZN PAV MRK REMOV (W)4"(BRK) Added by CO #49	LF	1.330	0.000	35,017.000	33,063.00	43,973.79
1500	06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	23,189.000	0.000	6,390.00	6,390.00
1505	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.690	316,828.000	0.000	356,288.58	245,839.12
1507	06626069		WK ZN PAV MRK REMOV (W)8"(DOT)	LF	2.120	0.000	2,260.000	2,780.00	5,893.60
1508	06626073		WK ZN PAV MRK REMOV (W)12"(SLD) Added by CO #5	LF	3.180	0.000	117.000	540.00	1,717.20
1510	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	3,772.000	0.000	3,375.00	50,625.00
1515	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	200.000	122.000	0.000	123.00	24,600.00
1520	06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	350.000	58.000	0.000	56.00	19,600.00
1525	06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	350.000	59.000	0.000	45.00	15,750.00
1530	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	300.000	24.000	0.000	121.00	36,300.00
1535	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.690	421,437.000	0.000	404,521.72	279,119.99
1540	06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.650	15,147.000	0.000	48,025.00	31,216.25
1545	06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.000	295.000	0.000	396.00	792.00
1550	06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	2.000	2,535.000	0.000	3,889.50	7,779.00
1560	06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	86.000	0.000	96.00	19,200.00
1565	06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	300.000	12.000	0.000	12.00	3,600.00
1570	06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	200.000	10.000	0.000	9.00	1,800.00
1575	06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	200.000	4.000	0.000	4.00	800.00
1580	06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	80.000	0.000	93.00	27,900.00
1585	06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	32.000	152.000	0.000	101.00	3,232.00
1590	06726007	000	REFL PAV MRKR TY I-C	EA	5.000	76.000	0.000	41.00	205.00
1595	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	291.000	0.000	150.00	600.00
1600	06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	3,898.000	0.000	3,380.00	13,520.00
1605	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	1,233,375.000	0.000	690.00	241.50
1610	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.450	17,634.000	0.000	66,424.00	29,890.80
1611	06776003		ELIM EXT PAV MRK & MRKS (8") Added by CO #5	LF	0.590	0.000	943.000	3,340.00	1,970.60
1613	06776005		ELIM EXT PAV MRK & MRKS (12") Added by CO #5	LF	1.460	0.000	117.000	204.00	297.84
1615	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	5,459.000	0.000	1,039.00	2,078.00
1620	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	2.000	0.000	98.00	5,390.00
1625	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	24.000	0.000	77.00	4,235.00
1630	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	250.000	58.000	0.000	5.00	1,250.00
1635	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	250.000	59.000	0.000	4.00	1,000.00
1637	06776036		ELIM EXT PAV MRK & MRKS (UTURN ARROW) ADDED BY CO #5	EA	40.830	0.000	2.000	4.00	163.32
1640	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	1,304,766.000	0.000	469,573.56	4,695.74
1645	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	121,413.000	0.000	182,972.57	3,659.45

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1650	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	25,933.000	0.000	31,873.00	956.19
1655	06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	26,820.000	0.000	27,873.00	1,393.65
1660	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	10,525.000	0.000	11,725.50	1,172.55
1665	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.200	11,013.000	0.000	2,508.00	501.60
1670	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	175.000	0.000	160.00	800.00
1675	06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.000	12.000	0.000	32.00	320.00
1680	06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	10.000	0.000	11.00	110.00
1685	06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	10.000	4.000	0.000	4.00	40.00
1690	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	5.000	5.000	0.000	4.00	20.00
1695	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	108.000	0.000	176.00	1,760.00
1700	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	25.000	58.000	0.000	24.00	600.00
1705	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	25.000	59.000	0.000	19.00	475.00
1710	06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	5.000	152.000	0.000	96.00	480.00
1715	06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	22,650.000	2.000	0.000	2.00	45,300.00
1720	06806004	000	REMOVING TRAFFIC SIGNALS	EA	2,845.000	3.000	0.000	3.00	8,535.00
1725	06816001	000	TEMP TRAF SIGNALS	EA	35,000.000	3.000	0.000	3.00	105,000.00
1730	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	185.000	35.000	0.000	35.00	6,475.00
1735	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	185.000	8.000	0.000	8.00	1,480.00
1740	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	185.000	35.000	0.000	35.00	6,475.00
1745	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	185.000	8.000	0.000	8.00	1,480.00
1750	06826005	000	VEH SIG SEC (12")LED(RED)	EA	185.000	35.000	0.000	35.00	6,475.00
1755	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	185.000	16.000	0.000	16.00	2,960.00
1760	06826017	000	PED SIG SEC (LED)(2 INDICATIONS)	EA	220.000	32.000	0.000	32.00	7,040.00
1765	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	215.000	32.000	0.000	32.00	6,880.00
1770	06826023	000	BACK PLATE (12")(3 SEC)	EA	105.000	35.000	0.000	35.00	3,675.00
1775	06826024	000	BACK PLATE (12")(4 SEC)	EA	115.000	8.000	0.000	8.00	920.00
1780	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.050	6,120.000	0.000	6,120.00	6,426.00
1785	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	6,100.000	0.000	6,100.00	8,540.00
1790	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	6,205.000	0.000	6,205.00	10,858.75
1795	06866039	000	INS TRF SIG PL AM(S)1 ARM(36")LUM	EA	8,980.000	4.000	0.000	4.00	35,920.00
1800	06866179	000	INS TRF SIG PL AM(S)2 ARM(50-28")LUM	EA	18,475.000	2.000	0.000	2.00	36,950.00
1805	06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32")LUM	EA	18,800.000	1.000	0.000	1.00	18,800.00
1810	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40")LUM	EA	19,385.000	1.000	0.000	1.00	19,385.00
1815	06876001	000	PED POLE ASSEMBLY	EA	1,375.000	29.000	0.000	29.00	39,875.00
1821	06886001	900	PED DETECT PUSH BUTTON (APS) Added by CO #62	EA	710.520	0.000	32.000	32.00	22,736.64
1826	06886003	900	PED DETECTOR CONTROLLER UNIT Added by CO #62	EA	3,166.640	0.000	4.000	4.00	12,666.56
1827	06906001		REMOVAL OF CONDUIT Added by CO #16	LF	5.470	0.000	635.000	635.00	3,473.23
1830	06906006	000	REMOVAL OF GROUND BOXES	EA	295.000	4.000	0.000	4.00	1,180.00
1835	06906008	000	INSTALL OF GROUND BOXES	EA	1,875.000	5.000	0.000	5.00	9,375.00
1840	07306107	000	FULL - WIDTH MOWING	CYC	2,300.000	12.000	0.000	1.00	2,300.00
1850	07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	50.000	0.000	43.00	86,000.00
1855	07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	50.000	0.000	44.00	88,000.00
1860	07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,100.000	50.000	0.000	41.00	45,100.00
1870	10066001	000	LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	0.500	36,282.000	0.000	18,413.11	9,206.56
1875	10066002	000	LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	0.550	36,282.000	0.000	18,413.11	10,127.21

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1880	10066003	000	LANDSCAPE SOIL AMENDMENT (TYPE III)	SY	1.900	9,825.000	0.000	5,525.00	10,497.50
1885	10066004	000	LANDSCAPE SOIL AMENDMENT (TYPE IV)	SY	0.450	29,475.000	0.000	16,575.00	7,458.75
1890	10066005	000	LANDSCAPE SOIL AMENDMENT (TYPE V)	SY	1.000	9,825.000	0.000	5,525.00	5,525.00
1895	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	1,456.000	0.000	1,361.55	272,310.00
1900	40646001	000	STONE COLUMNS (36")	LF	30.000	39,768.000	0.000	39,948.00	1,198,440.00
1905	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	4.000	0.000	4.00	4,000.00
1910	60026007	000	VIVDS TEMPORARY	EA	11,125.000	3.000	0.000	3.00	33,375.00
1915	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.400	20,755.000	0.000	18,953.00	26,534.20
1920	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	33.250	210.000	0.000	210.00	6,982.50
1925	60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	1.850	23,935.000	0.000	41,169.00	76,162.65
1930	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.050	27,385.000	0.000	14,220.00	71,811.00
1935	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,260.000	4.000	0.000	2.00	2,520.00
1940	60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	13,300.000	1.000	0.000	1.00	13,300.00
1950	60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.650	50,460.000	0.000	51,867.00	604,250.55
1955	60166002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	31.250	9,490.000	0.000	5,398.00	168,687.50
1960	60166003	000	MULTI-DUCT CONDUIT (RMC)	LF	63.750	845.000	0.000	1,056.00	67,320.00
1965	60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.100	26,820.000	0.000	29,810.57	181,844.48
1970	60256001	000	RADAR PRESENCE DETECTOR	EA	6,020.000	12.000	0.000	12.00	72,240.00
1975	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.950	4,350.000	0.000	4,350.00	12,832.50
1980	60276003	000	CONDUIT (PREPARE)	LF	1.000	7,705.000	0.000	2,000.00	2,000.00
1985	60336001	000	CTMS RELOCATION (CCTV)	EA	5,385.000	4.000	0.000	4.00	21,540.00
1990	60336002	000	CTMS RELOCATION (HUB BLDG)	EA	15,895.000	1.000	0.000	1.00	15,895.00
2000	60336008	000	CTMS RELOCATION (DMS)	EA	11,340.000	1.000	0.000	0.75	8,505.00
2015	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.590	37,794.000	0.000	59,302.00	34,988.18
2020	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.650	1,220.000	0.000	12,760.00	8,294.00
2025	60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	2.000	1,869.000	0.000	889.00	1,778.00
2030	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.850	25,506.000	0.000	23,828.00	20,253.80
2035	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	5,427.000	0.000	4,497.00	8,994.00
2040	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	1,666.000	0.000	1,508.00	3,016.00
2045	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	4.000	870.000	0.000	722.00	2,888.00
2050	60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	1.000	935.000	0.000	1,445.00	1,445.00
2055	60386015	000	MULTIPOLYMER PAV MRK (Y)(4")(BRK)	LF	1.000	535.000	0.000	535.00	535.00
2060	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	47,736.000	0.000	41,863.00	27,210.95
2065	60386018	000	MULTIPOLYMER PAV MRK (Y)(6")(BRK)	LF	0.650	1,280.000	0.000	1,020.00	663.00
2080	60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	1,220.000	0.000	12,760.00	8,294.00
2085	60546001	000	SPREAD SPECTRUM RADIO	EA	2,985.000	2.000	0.000	2.00	5,970.00
2090	60546003	000	HELIX CABLE	LF	3.850	1,105.000	0.000	1,105.00	4,254.25
2095	60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	675.000	2.000	0.000	2.00	1,350.00
2100	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,415.000	4.000	0.000	4.00	25,660.00
2105	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,575.000	2.000	0.000	2.00	13,150.00
2107	60586002	000	BBU SYSTEM (STAND-ALONE BATT CABINET)	EA	7,578.920	0.000	2.000	2.00	15,157.84
Add 2 BBU Systems to the Temp Signals at SH 96 & IH 45									
2110	60616001	000	GPS COMMUNICATIONS UNIT	EA	450.000	2.000	0.000	2.00	900.00
2115	60936018	000	REMOV EXIST WIRELESS ETHRNET RADIO LNK	EA	780.000	1.000	0.000	1.00	780.00
2120	61626001	000	REMOVE HIGH MAST LIGHTING (100 FT)	EA	13,250.000	3.000	0.000	3.00	39,750.00
2125	70176079	000	ABANDON SANITARY SEWER (12IN)	EA	4,162.000	1.000	0.000	2.50	10,405.00
2130	70176091	000	FM CONNECTION (FORCE MAIN)	EA	2,944.000	2.000	0.000	2.00	5,888.00
2135	70176092	000	SAN SWR(FM)PVC(RESTRAINED JT) 12IN	LF	92.700	456.000	0.000	402.00	37,265.40

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2140	70496011	000	WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	250.500	13.000	0.000	6.00	1,503.00
2145	70496014	000	WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	127.350	609.000	0.000	583.00	74,245.05
2150	70496020	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 8IN	LF	90.100	1,005.000	-912.000	60.00	5,406.00
2155	70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	92.950	567.000	0.000	571.00	53,074.45
2165	70496071	000	JCK TUN BOR OR AUG CSG (STL) (24IN)	LF	464.550	740.000	0.000	760.00	353,058.00
2170	70496073	000	JCK TUN BOR OR AUG CSG (STL) (36IN)	LF	554.000	680.000	0.000	738.25	408,990.50
2175	70496078	000	GATE VALVE (24IN)	EA	24,832.000	4.000	0.000	4.00	99,328.00
2180	70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,337.000	8.000	0.000	10.00	53,370.00
2185	70496114	000	REMOVING FIRE HYDRANT	EA	326.000	6.000	0.000	8.00	2,608.00
2190	70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	794.000	4.000	0.000	1.00	794.00
2195	70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,736.000	14.000	0.000	9.00	15,624.00
2200	70496134	000	CUT AND PLUG WATER MAIN (24IN)	EA	2,800.000	8.000	0.000	4.00	11,200.00
2210	70496140	000	WET CONNECTION (8IN)	EA	2,226.000	4.000	1.000	3.00	6,678.00
2215	70496142	000	WET CONNECTION (12IN)	EA	3,142.000	15.000	0.000	11.00	34,562.00
2220	70496146	000	WET CONNECTION (24IN)	EA	16,636.000	9.000	-1.000	4.00	66,544.00
2230	70496152	000	WTR MAIN PIPE(PVC)(RESTRAINED JT)(24")	LF	229.000	521.000	0.000	501.00	114,729.00
2235	70496153	000	WATER MAIN PIPE (PVC)(24 IN)(C-900)	LF	146.350	1,582.000	0.000	1,454.00	212,792.90
2240	70496154	000	TAPPING SLEEVE AND VALVE (24INX24IN)	EA	53,283.000	1.000	0.000	1.00	53,283.00
2252	96086001	900	UNIQUE CHANGE ORDER ITEM 1 Ln Closure OHSS Removal Added CO #1	DOL	2,540.000	0.000	5.000	1.00	2,540.00
2253	96086002	900	UNIQUE CHANGE ORDER ITEM 2 Rep CCA Incl Traff Cntrl Pd by Inv. Added by CO #2	DOL	1.000	0.000	300,000.000	757,658.66	757,658.66
2254	96086003		UNIQUE CHANGE ORDER ITEM 3 Existing Bridge Deck Repair to be paid by SF	DOL	184.200	0.000	394.000	394.00	72,574.80
2256	96086004		UNIQUE CHANGE ORDER ITEM 4 Hole Exploration Added by CO #6	DOL	418.900	0.000	1.000	1.00	418.90
2257	96086005		UNIQUE CHANGE ORDER ITEM 5 TY A JUNCTION BOX Paid by Ea. Added by CO #7	DOL	2,540.330	0.000	8.000	5.00	12,701.65
2258	96086006		UNIQUE CHANGE ORDER ITEM 6 Locate Existing Pipe. Paid as LS. Added by CO #7	DOL	6,409.620	0.000	1.000	1.00	6,409.62
2259	96086007		UNIQUE CHANGE ORDER ITEM 7 Tie-ins to Existing Inlets Added by CO 7	DOL	1,219.420	0.000	23.000	21.00	25,607.82
2261	96086008		UNIQUE CHANGE ORDER ITEM 8 Modify Exist Traffic Signals Paid as LS - Added by CO 8	DOL	13,584.050	0.000	1.000	1.25	16,980.06
2264	96086011		UNIQUE CHANGE ORDER ITEM 11 ADDED BY CO #10	DOL	2,224.070	0.000	1.000	1.00	2,224.07
2265	96086012		UNIQUE CHANGE ORDER ITEM 12 ADDED BY CO #11	DOL	0.434	0.000	1,208.000	1,208.00	524.27
2266	96086013		UNIQUE CHANGE ORDER ITEM 13 ADDED BY CO #11	DOL	9,171.530	0.000	1.000	1.00	9,171.53
2267	96086014		UNIQUE CHANGE ORDER ITEM 14 ADDED BY CO #12	DOL	2,926.320	0.000	1.000	1.00	2,926.32
2268	96086015		UNIQUE CHANGE ORDER ITEM 15 Frontage Rd Lane Closures Paid By Invoice	DOL	1.000	0.000	50,000.000	7,973.78	7,973.78
2269	96086016		UNIQUE CHANGE ORDER ITEM 16 Fire Hydrant Fittings Paid Per Set	DOL	6,066.970	0.000	2.000	2.00	12,133.94

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2271	96086017		UNIQUE CHANGE ORDER ITEM 17 Utility Potholing Paid By Invoice	DOL	1.000	0.000	5,000.000	5,000.00	5,000.00
2272	96086018		UNIQUE CHANGE ORDER ITEM 18 Demolition of Sign Parcel 218 (Dixie Diner) Paid by LS	DOL	7,872.390	0.000	1.000	1.00	7,872.39
2274	96086020		UNIQUE CHANGE ORDER ITEM 20 Demolition of Sign Parcel 201 Paid by LS	DOL	7,485.010	0.000	1.000	1.00	7,485.01
2276	96086021		UNIQUE CHANGE ORDER ITEM 21 Demolition of Sign Parcel 211 Paid by LS	DOL	1,871.780	0.000	1.000	1.00	1,871.78
2277	96086022		UNIQUE CHANGE ORDER ITEM 22 Demolition of Sign Parcel 213 Paid by LS	DOL	954.450	0.000	1.000	1.00	954.45
2278	96086023		UNIQUE CHANGE ORDER ITEM 23 Demolition of Sign Parcel 217 Paid by LS	DOL	3,118.930	0.000	1.000	1.00	3,118.93
2280	96086025		UNIQUE CHANGE ORDER ITEM 25 Relocate Ground Box - Added By CO #16	DOL	11,830.090	0.000	1.000	1.00	11,830.09
2281	96082026		UNIQUE CHANGE ORDER ITEM 26 MBGF-CTB CONNECTOR	DOL	1.000	0.000	1,325.560	1,325.56	1,325.56
2282	96086027		UNIQUE CHANGE ORDER ITEM 27 PUMPING WATER FOR STORM SEWER INSTALLATION	DOL	44.320	0.000	750.000	566.50	25,107.28
2284	96086029		UNIQUE CHANGE ORDER ITEM 29 REMOVE & PLUG 39IN WATERLINE (SBFR)	DOL	8,650.010	0.000	1.000	1.00	8,650.01
2286	96086030		UNIQUE CHANGE ORDER ITEM 30 REMOVE & PLUG 39IN WATERLINE (NBFR)	DOL	2,604.470	0.000	1.000	1.00	2,604.47
2287	96086031		UNIQUE CHANGE ORDER ITEM 31 REMOVE 24IN ABANDONED FORCE MAIN	DOL	7,212.790	0.000	1.000	1.00	7,212.79
2288	96086033		UNIQUE CHANGE ORDER ITEM 33 CUT AND RESTORE CONC PAV	DOL	2,802.540	0.000	14.000	14.00	39,235.56
2289	96086034		UNIQUE CHANGE ORDER ITEM 34 REMOVE TIMBER POLE AND CABINET	DOL	7,349.960	0.000	1.000	1.00	7,349.96
2290	96086035		UNIQUE CHANGE ORDER ITEM 35 JACK IN THE BOX STORM SEWER CONNECTION	DOL	6,346.040	0.000	1.000	1.00	6,346.04
2291	96086036		UNIQUE CHANGE ORDER ITEM 36 8-IN WATER LINE REPAIR NBFR STA 1013+34	DOL	3,168.510	0.000	1.000	1.00	3,168.51
2292	96086037		UNIQUE CHANGE ORDER ITEM 37 MODIFICATION OF INLET GI-E550	DOL	6,195.540	0.000	1.000	1.00	6,195.54
2293	96086038		UNIQUE CHANGE ORDER ITEM 38 REMOVE CULVERT STA 1013+67	DOL	1.000	0.000	15,000.000	5,603.07	5,603.07
2294	96086039		UNIQUE CHANGE ORDER ITEM 39 PLUG 24-IN RCP OPENING IN DRAINAGE STRUCTURE	DOL	506.160	0.000	4.000	4.00	2,024.64
2295	96086041		UNIQUE CHANGE ORDER ITEM 41 PLUG 30-IN RCP OPENING IN DRAINAGE STRUCTURE	DOL	744.030	0.000	1.000	1.00	744.03
2296	96086042		UNIQUE CHANGE ORDER ITEM 42 CURB INLET REPAIR SBFR AT SH 96	DOL	4,181.370	0.000	1.000	1.00	4,181.37
2300	96082040		UNIQUE CHANGE ORDER ITEM 40 Sportsplex Drive Light Removal	DOL	2,524.940	0.000	1.000	1.00	2,524.94
2301	96086043		UNIQUE CHANGE ORDER ITEM 43 ADJUST EXISTING HYDRANTS NBFR	DOL	841.670	0.000	2.000	2.00	1,683.34

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2312	96086051		UNIQUE CHANGE ORDER ITEM 51 Repair Small Signs Added by CO #64	DOL	1.000	0.000	10,000.000	3,707.27	3,707.27
2320	96086059		UNIQUE CHANGE ORDER ITEM 59 CO 69 ADDS ITEM FOR TAP-SLEEVE&VALVE HYDRANT(6INX6IN) BY EA	DOL	6,578.090	0.000	1.000	1.00	6,578.09
2321	96086060		UNIQUE CHANGE ORDER ITEM 60 CO 69 ADDS ITEM FOR FIRE HYDRANT AT TRUGREEN BY EA	DOL	5,179.350	0.000	1.000	1.00	5,179.35
2322	96086061		UNIQUE CHANGE ORDER ITEM 61 CO 70 ADDS ITEM FOR STORM SEW CONFLICT REMOV AT ACURA BY LS	DOL	3,025.200	0.000	1.000	1.00	3,025.20
2323	96086062		UNIQUE CHANGE ORDER ITEM 62 CO 71 ADDS ITEM FOR REMOV EXIST CULVERT & HEADW NBML BY LS	DOL	9,816.190	0.000	1.000	1.00	9,816.19
2630	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	550,000.000	0.000	765,339.20	765,339.20
2660	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	10,000.000	0.000	2,951.42	2,951.42
2740	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	185,731.95	185,731.95
375	04006001		STRUCT EXCAV ADDED BY CO #11	CY	9.000	0.000	76.000	76.00	684.00
486	04206043		CL C CONC (FOOTING) ADDED BY CO #11	CY	750.000	0.000	53.900	53.90	40,425.00
541	04226013		BRIDGE SIDEWALK Added By Change Order #18	SF	10.000	0.000	3,236.760	3,236.76	32,367.60
894	04796003		ADJUSTING MANHOLES & INLETS Added by CO #58	EA	1,119.590	0.000	1.000	1.00	1,119.59

Category Subtotal \$120,834,035.69

CATEGORY 002 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2302	96086044		UNIQUE CHANGE ORDER ITEM 44 Modify CI-B5	DOL	5,640.240	0.000	1.000	1.00	5,640.24
2614	96082035		UNIQUE CHANGE ORDER ITEM 35 PIN CTB ON I-45 NBML BRIDGE AT MAGNOLIA BAYOU	DOL	1.000	0.000	2,443.440	2,443.44	2,443.44

Category Subtotal \$8,083.68

PROJECT C 500-4-96 CONTROL 050004096

CATEGORY 001 DESCRIPTION ALL ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0170	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	37,850.000	0.000	0.000	0.00
0185	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.150	132,086.000	-82,086.000	0.000	0.00
0210	01806002	000	WILDFLOWER SEEDING (MIX 1)	AC	1,502.240	7.360	0.000	0.000	0.00
0245	01936001	000	PLANT MAINTENANCE	MO	3,728.230	12.000	0.000	0.000	0.00
0250	01936007	000	IRRIGATION SYSTEM OPER AND MAINT	MO	868.820	24.000	0.000	0.000	0.00
0270	01936022	000	PLANT MAINTENANCE LOCATION B	MO	1,070.830	12.000	0.000	0.000	0.00
0280	01936024	000	IRRIG SYS OPER AND MAINT LOCATION B	MO	516.670	24.000	0.000	0.000	0.00

0361	03606044		CONC PVMT (CONT REINF)(FAST TRK)(12") CO 36 ADDS ITEM FOR 12" FAST TRACK FOR SH 96	SY	84.160	0.000	5,220.000	0.000	0.00
0420	04166008	000	DRILL SHAFT (60 IN)	LF	350.000	312.000	-312.000	0.000	0.00
0425	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	50.000	50.000	0.000	0.000	0.00
0580	04326016	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	130.000	8.000	0.000	0.000	0.00
0585	04326017	000	RIPRAP (STONE TY R)(DRY)(18 IN)	CY	130.000	652.140	0.000	0.000	0.00
0590	04326026	000	RIPRAP (STONE COMMON)(DRY)(18 IN)	CY	130.000	72.000	0.000	0.000	0.00
0597	04426007		STR STEEL (MISC NON - BRIDGE) Added By CO #16	LB	15.000	0.000	0.000	0.000	0.00
0675	04626009	000	CONC BOX CULV (5 FT X 5 FT)	LF	173.310	144.000	0.000	0.000	0.00
0720	04626022	000	CONC BOX CULV (8 FT X 7 FT)	LF	276.610	64.000	0.000	0.000	0.00
0811	04656176		INLET (COMPL)(CURB)(TY C1) CO 52 ADDS ITEM FOR INLET TYC1	EA	7,911.480	0.000	9.000	0.000	0.00
0875	04676419	000	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	1,611.000	2.000	0.000	0.000	0.00
1035	05146035	000	PERM CTB (TRAN SSCB TO CTB) (MOD)	LF	150.000	30.000	0.000	0.000	0.00
1100	05316017	000	CURB RAMPS (TY 22)	EA	5,600.000	1.000	0.000	0.000	0.00
1160	05506001	000	CHAIN LINK FENCE (INSTALL) (6')	LF	21.000	1,022.000	0.000	0.000	0.00
1210	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.550	120.000	0.000	0.000	0.00
1395	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	620.000	13.000	-5.000	0.000	0.00
1401	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) Subcontractor Material Price Increase	EA	786.840	0.000	7.000	0.000	0.00
1402	06446004		IN SM RD SN SUP&AM TY10BWG(1)SA(T) Subcontractor Material Price Increase	EA	730.790	0.000	27.000	0.000	0.00
1415	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	625.000	5.000	-1.000	0.000	0.00
1421	06446030		IN SM RD SN SUP&AM TYS80(1)SA(T) Subcontractor Material Price Increase	EA	880.640	0.000	1.000	0.000	0.00
1435	06446051	000	IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL)	EA	1,690.000	4.000	0.000	0.000	0.00
1436	06446051		IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL) Subcontractor Material Price Increase	EA	1,577.160	0.000	7.000	0.000	0.00
1446	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) Subcontractor Material Price Increase	EA	3,765.000	0.000	3.000	0.000	0.00
1485	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	18.000	225.000	0.000	0.000	0.00
1555	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.450	15,147.000	0.000	0.000	0.00
1820	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	570.000	32.000	-32.000	0.000	0.00
1825	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,875.000	4.000	-4.000	0.000	0.00
1845	07346002	000	LITTER REMOVAL	CYC	1,800.000	12.000	0.000	0.000	0.00
1865	07606001	000	DITCH CLEANING AND RESHAPING (FOOT)	LF	5.000	1,700.000	0.000	0.000	0.00
1945	60156001	000	FIBER OPTIC RS-232 DATA MODEM(S/M)	EA	2,300.000	5.000	0.000	0.000	0.00
1995	60336006	000	CTMS RELOCATION (MVD)	EA	5,725.000	2.000	-2.000	0.000	0.00
2005	60356001	000	FIBER OPTIC VIDEO DATA TRANSMITTER	EA	1,425.000	6.000	0.000	0.000	0.00
2010	60356002	000	FIBER OPTIC VIDEO DATA RECEIVER	EA	1,425.000	6.000	0.000	0.000	0.00
2070	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	0.850	427.000	0.000	0.000	0.00
2075	60386021	000	MULTIPOLYMER PAV MRK (Y)(12")(SLD)	LF	3.000	602.000	0.000	0.000	0.00
2160	70496068	000	JCK TUN BOR OR AUG CSG (STL) (16IN)	LF	418.200	50.000	-25.000	0.000	0.00
2205	70496139	000	WET CONNECTION (6IN)	EA	1,510.000	2.000	-1.000	0.000	0.00
2225	70496151	000	WATER MAIN PIPE (CCP)(39IN)(C-303)	LF	641.700	153.000	0.000	0.000	0.00
2245	70496155	000	CUT AND PLUG WATER MAIN (39IN)	EA	4,440.000	2.000	0.000	0.000	0.00
2250	70496156	000	WET CONNECTION (39IN)	EA	19,755.000	2.000	0.000	0.000	0.00
2273	96086019		UNIQUE CHANGE ORDER ITEM 19 Demolition of Sign Parcel 106 Paid by LS	DOL	3,118.930	0.000	1.000	0.000	0.00
2279	96086024		UNIQUE CHANGE ORDER ITEM 24 Demolition of Sign Parcel 223 Paid by LS	DOL	1,246.090	0.000	1.000	0.000	0.00

CONTRACT ID	050004096	ESTIMATE	0083	CONTRACTOR'S ESTIMATE PACKAGE				Page 18 of 31	
2283	96086028	UNIQUE CHANGE ORDER ITEM 28	DOL	355.380	0.000	3.000	0.000	0.00	
		MOUNTS FOR RAIL MOUNTED SIGNS							
2303	96086045	UNIQUE CHANGE ORDER ITEM 45	DOL	11,020.920	0.000	1.000	0.000	0.00	
		REMOVE AND REPLACE TYPE O SIGN							
2304	96086046	UNIQUE CHANGE ORDER ITEM 46	DOL	2,496.000	0.000	1.000	0.000	0.00	
		TRAFFIC CONTROL 2-LANE CLOSURE							
2305	96086047	UNIQUE CHANGE ORDER ITEM 47	DOL	7,897.000	0.000	1.000	0.000	0.00	
		Surplus Sign Material							
2306	96086048	UNIQUE CHANGE ORDER ITEM 48	DOL	1,204.000	0.000	1.000	0.000	0.00	
		Surplus Sign Material Delivery							
2310	96086049	UNIQUE CHANGE ORDER ITEM 49	DOL	627.270	0.000	1.000	0.000	0.00	
		CO 63 ADDS ITEM FOR SURPLUS SIGN STEEL BY LS							
2311	96086050	UNIQUE CHANGE ORDER ITEM 50	DOL	303.100	0.000	1.000	0.000	0.00	
		CO 63 ADDS ITEM FOR SURPLUS SIGN STEEL DELIVERY BY LS							
2314	96086053	UNIQUE CHANGE ORDER ITEM 53	DOL	4,732.620	0.000	1.000	0.000	0.00	
		Repair Damaged Pond Landscaping							
2315	96086054	UNIQUE CHANGE ORDER ITEM 54	DOL	1,527.396	0.000	9.000	0.000	0.00	
		CO 52 ADDS ITEM FOR PCAP OPENING TOP OF RCB BY EA							
2316	96086055	UNIQUE CHANGE ORDER ITEM 55	DOL	3,129.801	0.000	9.000	0.000	0.00	
		CO 52 ADDS ITEM FOR TIE-IN 24-INCH RCP TO RCB BY EA							
2317	96086056	UNIQUE CHANGE ORDER ITEM 56	DOL	4,578.868	0.000	4.000	0.000	0.00	
		CO 52 ADDS ITEM FOR CAST-IN-PLACE COLLAR RCB BY EA							
2318	96086057	UNIQUE CHANGE ORDER ITEM 57	DOL	5.930	0.000	1,825.000	0.000	0.00	
		CO 52 ADDS ADDITIONAL GRADING SBFR RIGHT TURN LANE BY SY							
2319	96086058	UNIQUE CHANGE ORDER ITEM 58	DOL	187.260	0.000	50.000	0.000	0.00	
		CO 52 ADDS ADDITIONAL SURVEY SBFR RIGHT TURN LANE BY HR							
2324	96086063	UNIQUE CHANGE ORDER ITEM 63	DOL	242.986	0.000	154.000	0.000	0.00	
		CO 76 ADDS ITEM FOR CUT AND RESTORE AT PINNACLE PKWY BY SY							
2325	96086064	UNIQUE CHANGE ORDER ITEM 64	DOL	6,066.970	0.000	2.000	0.000	0.00	
		CO 76 ADDS ITEM FOR EXISTING FIRE HYDRANT CONNECTIONS BY EA							
2326	96086065	UNIQUE CHANGE ORDER ITEM 65	DOL	8,650.030	0.000	1.000	0.000	0.00	
		CO 79 ADDS ITEM TO REMOVE & PLUG 39IN WATER LINE BY LS							
2500	03416059	PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	10,000.000	0.000	0.000	0.00	
2510	03416060	PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	10,000.000	0.000	0.000	0.00	
2520	05856006	RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	10,000.000	0.000	0.000	0.00	
2530	96026001	PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00	
2540	96026002	PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00	
2550	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00	
2560	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1,000.000	0.000	0.000	0.00	
2570	96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1,000.000	0.000	0.000	0.00	
2580	96036001	CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	50,000.000	0.000	0.000	0.00	
2590	96036003	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	-1.000	1.000	0.000	0.000	0.00	
2600	96036004	CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	-1.000	1.000	0.000	0.000	0.00	
2610	96046001	CONTRACTOR FORCE ACCOUNT 1	DOL	-1.000	1.000	0.000	0.000	0.00	
		(Lane closure assessment fee)							
2620	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00	
2640	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00	
2650	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	10,000.000	0.000	0.000	0.00	
2670	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00	
2680	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00	
2690	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00	
2700	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00	

2710	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
2720	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
2730	96106001	ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
380	04006005	CEM STABIL BKFL	CY	35.100	0.000	41.980	0.000	0.00
390	04026001	TRENCH EXCAVATION PROTECTION	LF	1.550	0.000	64.000	0.000	0.00
597	04426007	STR STEEL (MISC NON - BRIDGE)	LB	15.000	0.000	712.000	0.000	0.00

Added by change order #18

Category Subtotal 0.00

PROJECT C 500-4-96 CONTROL 050004096

CATEGORY NO CATEGORY DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1506	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) ADDED BY CO #5	LF	1.400	0.000	80.000	16,130.00	22,582.00
1519	06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW) ADDED BY CO #5	EA	223.770	0.000	1.000	24.00	5,370.48
2156	70496056		JCK TUN BOR OR AUG WTR MAIN (PVC) (8IN)	LF	203.230	0.000	766.000	766.00	155,674.18
2262	96086026		UNIQUE CHANGE ORDER ITEM 26 ADDED BY CO #20	DOL	9,700.710	0.000	1.000	1.00	9,700.71
2307	96086049		UNIQUE CHANGE ORDER ITEM 49 Relocate RVSD Unit Per CTMS Plans Paid by EA	DOL	5,519.210	0.000	2.000	0.50	2,759.60
2313	96086052		UNIQUE CHANGE ORDER ITEM 52 CO 65 ADDS ITEM TO REPAIR/REPLACE PED POLE&CTMS FACILITY DAM	DOL	1.000	0.000	15,000.000	11,235.49	11,235.49

Category Subtotal 207,322.46

TOTAL ITEM EARNINGS THIS CONTRACT \$121,049,441.83

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	91,000.000	135.00	135.000	12,285,000.00
01046001	000	REMOVING CONC (PAV)	SY	5.000	349,689.88	319,371.486	1,596,857.47
01046009	000	REMOVING CONC (RIPRAP)	SY	5.000	11,106.00	7,754.730	38,773.65
01046015	000	REMOVING CONC (SIDEWALKS)	SY	5.000	1,592.00	1,993.055	9,965.28
01046023	000	REMOVING CONC (CTB)	LF	5.000	14,240.00	18,456.000	92,280.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	25.000	2,188.00	2,188.000	54,700.00
01046037	000	REMOVE CONC (RAIL)	LF	11.000	4,400.00	4,400.000	48,400.00
01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	6.000	207,627.00	179,749.520	1,078,497.12
01056078	000	REMOVE STAB BASE & ASPH PAV (24"-38")	SY	12.000	2,477.00	2,477.000	29,724.00
01056094	000	REMOVING STAB BASE & ASPH PAV(12"-27")	SY	6.000	21,418.00	52,097.223	312,583.34
01056096	000	REMOV STAB BASE AND ASPH PAV (0"-12")	SY	2.000	299,976.00	212,037.723	424,075.44
01106001	000	EXCAVATION (ROADWAY)	CY	9.000	133,078.00	179,574.980	1,616,174.82
01106002	000	EXCAVATION (CHANNEL)	CY	7.000	95,452.00	95,452.000	668,164.00
01326006	001	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	6.000	389,072.00	424,374.160	2,546,244.96
01326008	001	EMBANKMENT (FINAL)(DENS CONT)(TY D)	CY	10.000	4,763.00	4,763.000	47,630.00
01326035	001	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	30.000	21,750.00	21,750.000	652,500.00
01326036	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR	CY	30.000	205.00	205.000	6,150.00
01326044	001	EMB(FNL)(DC)(TYE)(CSBE)(RWALL FND IMPR)	CY	30.000	4,211.00	92.040	2,761.20
01616009	000	EROSION CONTROL COMPOST	CY	25.000	4,016.00	2,818.400	70,460.00
01616012	000	GENERAL USE COMPOST	CY	35.000	2,007.00	1,233.200	43,162.00
01626002	000	BLOCK SODDING	SY	2.500	156,097.00	55,274.263	138,185.67
01626003	000	STRAW OR HAY MULCH	SY	0.150	169,936.00	41,234.997	6,185.25
01646031		CELL FBR MLCH SEED(TEMP)(COOL)	SY	0.610	0.00	55,842.085	34,063.67
01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.150	37,850.00	3,206.667	481.00
01666001	000	FERTILIZER	AC	650.000	67.35	15.082	9,803.30
01686001	000	VEGETATIVE WATERING	MG	15.000	2,658.00	746.008	11,190.13
01706004	000	IRRIGATION SYSTEM (TY III)	LS	100,000.000	1.00	0.500	50,000.00
01926020	001	PLANT MATERIAL (1 GAL) (TREE)	EA	12.310	3,508.00	1,903.028	23,426.32
01926021	001	PLANT MATERIAL (5 GAL) (TREE)	EA	16.210	3,508.00	1,704.973	27,637.60
01926023	001	PLANT MATERIAL (15 GAL) (TREE)	EA	81.670	1,291.00	574.000	46,878.59
01926024	001	PLANT MATERIAL (30 GAL) (TREE)	EA	212.670	439.00	242.000	51,466.09
01926030	001	PLANT MATERIAL (3 GAL) (SHRUB)	EA	13.860	1,414.00	787.028	10,908.23
01926064	001	PLANT BED PREP (TYPE II)	SY	9.310	36,012.00	26,104.110	243,029.26
01936013	000	PLANT MAINTENANCE (SCH B)	MO	868.820	24.00	24.000	20,851.68
01936015	000	IRRIG SYS OPER AND MAINT (SCH B)	MO	868.820	48.00	48.000	41,703.36
01936021	000	PLANT MAINTENANCE LOCATION A	MO	2,054.160	12.00	12.000	24,649.92
01936023	000	IRRIG SYS OPER AND MAINT LOCATION A	MO	1,033.330	24.00	24.000	24,799.92
02606006	000	LIME TRT (EXST MATL) (6")	SY	1.500	430,169.00	450,385.025	675,577.59
02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	160.000	5,988.00	6,658.116	1,065,298.56
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	4.000	443,553.00	446,013.775	1,784,055.10
02926002	000	ASPHALT STAB BASE (GR 2)(PG 64)	TON	57.000	9,792.40	2,578.180	146,956.26
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	51.000	24,395.00	23,547.160	1,200,905.16
03056014	000	SALV,HAUL& STKPL RCL APH PV(VAR DEPTH)	SY	3.000	227,769.00	198,665.360	595,996.08

CONTRACT ID	050004096	ESTIMATE	0083	CONTRACTOR'S ESTIMATE PACKAGE			
03416043	000	D-GR HMA TY-D PG70-22	TON	85.000	2,311.20	344.900	29,316.50
03606003	000	CONC PVMT (CONT REINF - CRCP) (9")	SY	30.000	154,471.00	140,400.807	4,212,024.21
03606008	000	CONC PVMT (CONT REINF - CRCP) (14")	SY	35.000	269,194.00	272,748.848	9,546,209.69
03606044	000	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	62.760	48,633.00	74,505.765	4,675,981.82
04006001		STRUCT EXCAV	CY	9.000	0.00	76.000	684.00
		ADDED BY CO #11					
04006005	000	CEM STABIL BKFL	CY	35.100	41,112.00	41,940.006	1,472,094.22
04006006		CUT & RESTORING PAV	SY	198.290	0.00	4,473.900	887,129.64
		Added by CO 13					
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	35.100	3,929.00	4,200.145	147,425.19
04016001	000	FLOWABLE BACKFILL	CY	186.000	307.00	19.001	3,534.19
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.550	50,791.00	53,009.970	82,165.49
04036001	000	TEMPORARY SPL SHORING	SF	1.000	23,035.00	3,522.960	3,522.96
04096002	000	PRESTR CONC PIL (18 IN SQ)	LF	100.000	11,827.00	10,979.000	1,097,900.00
04166002		DRILL SHAFT (24 IN)	LF	145.000	0.00	588.000	85,260.00
		Added by CO #34					
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	6,770.00	8,714.000	1,307,100.00
04166006	000	DRILL SHAFT (48 IN)	LF	200.000	634.00	634.000	126,800.00
04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	200.000	128.00	140.000	28,000.00
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	250.000	876.00	876.000	219,000.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	300.000	592.00	312.000	93,600.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	475.000	663.00	663.000	314,925.00
04166027	000	DRILL SHAFT (HIGH MAST POLE) (66 IN)	LF	550.000	288.00	288.000	158,400.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	210.000	54.00	54.000	11,340.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	300.000	88.00	88.000	26,400.00
04166068		DRILL SHAFT (SIGN MTS) (60 IN)	LF	475.000	0.00	312.000	148,200.00
04206013	000	CL C CONC (ABUT)	CY	900.000	481.50	481.500	433,350.00
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,400.000	51.80	51.800	72,520.00
04206025	000	CL C CONC (BENT)	CY	1,500.000	250.20	254.200	381,300.00
04206037	000	CL C CONC (COLUMN)	CY	800.000	247.20	260.200	208,160.00
04206043	000	CL C CONC (FOOTING)	CY	600.000	334.40	334.565	200,739.00
04206043		CL C CONC (FOOTING)	CY	750.000	334.40	53.900	40,425.00
		ADDED BY CO #11					
04206068	000	CL C CONC (SIGN COLUMN)	CY	650.000	460.58	460.580	299,377.00
04206082	000	CL F CONC (CAP)	CY	700.000	573.00	573.000	401,100.00
04206134	000	CL C CONC (SIGN FOOTING)	CY	400.000	163.20	163.293	65,317.20
04206153	000	CL A CONC (DITCH INTERCEPTOR STRUCTURE)	EA	4,500.000	12.00	12.000	54,000.00
04226001	000	REINF CONC SLAB	SF	10.000	116,034.00	116,034.200	1,160,342.00
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	20.000	20,170.00	20,170.000	403,400.00
04226013		BRIDGE SIDEWALK	SF	10.000	0.00	3,236.760	32,367.60
		Added By Change Order #18					
04236003	000	RETAINING WALL (TEMP WALL)	SF	9.000	37,942.00	45,811.950	412,307.55
04236008	000	RETAINING WALL (CAST - IN - PLACE)	SF	70.000	3,680.08	3,680.079	257,605.53
04236012	000	RETAINING WALL (MSE) (WAVE SCHEME)	SF	25.000	155,570.00	155,570.000	3,889,250.00
04256011	000	PRESTR CONC SLAB BEAM (4SB15)	LF	90.000	6,780.60	6,780.600	610,254.00
04256012	000	PRESTR CONC SLAB BEAM (5SB15)	LF	90.000	5,370.12	5,370.120	483,310.80
04256028	000	PRESTR CONC U - BEAM (U54)	LF	200.000	1,508.96	1,508.960	301,792.00
04256039	000	PRESTR CONC GIRDER (TX54)	LF	110.000	6,599.19	6,599.190	725,910.90
04326001	000	RIPRAP (CONC)(4 IN)	CY	400.000	342.20	465.470	186,188.00

CONTRACT ID	050004096	ESTIMATE	0083	CONTRACTOR'S ESTIMATE PACKAGE				
04326002	000	RIPRAP (CONC)(5 IN)		CY	400.000	971.26	1,202.381	480,952.40
04326003	000	RIPRAP (CONC)(6 IN)		CY	400.000	178.00	186.475	74,590.00
04326006	000	RIPRAP (CONC)(CL B)		CY	400.000	818.00	311.655	124,662.00
04326009	000	RIPRAP (CONC) (CL B) (4")		CY	400.000	796.30	383.684	153,473.60
04326045	000	RIPRAP (MOW STRIP)(4 IN)		CY	450.000	257.80	601.675	270,753.75
04506006	000	RAIL (TY T223)		LF	55.000	492.00	492.000	27,060.00
04506023	000	RAIL (TY SSTR)		LF	30.000	16,217.56	15,394.780	461,843.40
04506032	000	RAIL (TY C223)		LF	60.000	1,135.00	1,088.900	65,334.00
04506054	000	RAIL (TY SSTR) (W/DRAIN SLOTS)		LF	30.000	21,255.00	21,637.110	649,113.30
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)		LF	100.000	1,451.08	1,444.440	144,444.00
04606003	000	CMP (GAL STL 24 IN)		LF	65.650	562.00	588.000	38,602.20
04606007	000	CMP (GAL STL 48 IN)		LF	108.500	120.00	120.000	13,020.00
04626001	000	CONC BOX CULV (3 FT X 2 FT)		LF	121.110	102.00	103.000	12,474.33
04626002	000	CONC BOX CULV (3 FT X 3 FT)		LF	103.560	451.00	494.000	51,158.64
04626003	000	CONC BOX CULV (4 FT X 2 FT)		LF	113.260	142.00	142.000	16,082.92
04626004	000	CONC BOX CULV (4 FT X 3 FT)		LF	122.110	631.00	631.000	77,051.41
04626005	000	CONC BOX CULV (4 FT X 4 FT)		LF	133.910	5,550.00	4,975.000	666,202.25
04626006	000	CONC BOX CULV (5 FT X 2 FT)		LF	149.010	1,776.00	1,846.500	275,146.97
04626007	000	CONC BOX CULV (5 FT X 3 FT)		LF	153.160	656.00	660.000	101,085.60
04626008	000	CONC BOX CULV (5 FT X 4 FT)		LF	163.760	5,141.00	4,935.500	808,237.48
04626010	000	CONC BOX CULV (6 FT X 3 FT)		LF	284.610	346.00	331.500	94,348.23
04626011	000	CONC BOX CULV (6 FT X 4 FT)		LF	174.660	2,329.00	2,855.500	498,741.63
04626012	000	CONC BOX CULV (6 FT X 5 FT)		LF	198.910	1,537.00	1,658.000	329,792.78
04626013	000	CONC BOX CULV (6 FT X 6 FT)		LF	212.360	1,122.00	1,373.000	291,570.28
04626015	000	CONC BOX CULV (7 FT X 4 FT)		LF	321.010	656.00	656.000	210,582.56
04626016	000	CONC BOX CULV (7 FT X 5 FT)		LF	244.910	1,470.00	1,320.000	323,281.20
04626017	000	CONC BOX CULV (7 FT X 6 FT)		LF	254.060	1,373.00	1,332.000	338,407.92
04626021	000	CONC BOX CULV (8 FT X 6 FT)		LF	466.910	126.00	126.000	58,830.67
04646003	000	RC PIPE (CL III)(18 IN)		LF	53.860	2,382.00	3,525.500	189,883.43
04646005	000	RC PIPE (CL III)(24 IN)		LF	36.360	19,917.00	18,043.000	656,043.48
04646007	000	RC PIPE (CL III)(30 IN)		LF	47.360	2,517.00	2,448.000	115,937.28
04646008	000	RC PIPE (CL III)(36 IN)		LF	57.310	4,858.00	5,157.000	295,547.67
04646009	000	RC PIPE (CL III)(42 IN)		LF	99.360	214.00	288.000	28,615.68
04646010	000	RC PIPE (CL III)(48 IN)		LF	78.010	3,647.00	3,794.000	295,969.94
04646011	000	RC PIPE (CL III)(54 IN)		LF	111.910	1,189.00	1,122.000	125,563.02
04646012	000	RC PIPE (CL III)(60 IN)		LF	169.560	153.00	113.000	19,160.28
04656004	000	MANH (COMPL)(PRM)(72IN)		EA	5,223.000	1.00	1.000	5,223.00
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)		EA	10,670.000	5.00	1.000	10,670.00
04656166	000	INLET (COMPL)(TY AAD)		EA	4,127.000	111.00	119.500	493,176.50
04656168	000	INLET (COMPL)(TY A)		EA	2,019.000	79.00	38.000	76,722.00
04656170	000	INLET (COMPL)(TY AZ)		EA	4,058.000	1.00	8.000	32,464.00
04656171	000	INLET (COMPL)(TY AZR)		EA	5,455.000	3.00	3.000	16,365.00
04656172	000	INLET (COMPL)(TY AZR2G)		EA	7,598.000	55.00	51.500	391,297.00
04656173	000	MANH (COMPL)(TY A)		EA	3,998.000	8.00	18.000	71,964.00
04656174	000	MANH (COMPL)(TY B)		EA	5,053.000	5.00	17.000	85,901.00
04656176	000	INLET (COMPL)(CURB)(TY C1)		EA	4,676.000	154.00	241.500	1,129,254.00
04656177	000	INLET (COMPL)(TY AZ2G)		EA	6,820.000	31.00	32.000	218,240.00
04666151	000	WINGWALL (FW - 0) (HW=4 FT)		EA	19,177.000	1.00	1.000	19,177.00
04666179	000	WINGWALL (PW - 1) (HW=4 FT)		EA	17,134.000	1.00	1.000	17,134.00

04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	25,072.000	2.00	2.000	50,144.00
04676006	000	SET (TY I) (24 IN) (4: 1) (C)	EA	1,025.000	16.00	15.000	15,375.00
04676009	000	SET (TY I) (30 IN) (4: 1) (C)	EA	1,611.000	4.00	3.000	4,833.00
04676151	000	SET (TY I)(S= 4 FT)(HW= 5 FT)(4:1) (P)	EA	5,859.000	1.00	1.000	5,859.00
04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	5,483.000	1.00	1.000	5,483.00
04676219	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(4:1) (C)	EA	7,522.000	3.00	3.000	22,566.00
04676224	000	SET (TY I)(S= 6 FT)(HW= 6 FT)(4:1) (C)	EA	12,135.000	1.00	1.000	12,135.00
04676228	000	SET (TY I)(S= 6 FT)(HW= 7 FT)(4:1) (C)	EA	15,311.000	1.00	1.000	15,311.00
04676257	000	SET (TY I)(S= 7 FT)(HW= 7 FT)(4:1) (C)	EA	20,759.000	2.00	2.000	41,518.00
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	2,881.000	1.00	1.000	2,881.00
04676477	000	SET (TY II) (48 IN) (RCP) (4: 1) (C)	EA	4,998.000	1.00	1.000	4,998.00
04676487	000	SET (TY II) (54 IN) (RCP) (4: 1) (C)	EA	6,209.000	1.00	1.000	6,209.00
04676496	000	SET (TY II) (60 IN) (RCP) (4: 1) (C)	EA	8,426.000	1.00	1.000	8,426.00
04746021		CAST-IN-PLACE TRENCH DRAIN	LF	416.410	0.00	76.000	31,647.16
04796003		ADJUSTING MANHOLES & INLETS	EA	1,119.590	0.00	1.000	1,119.59
		Added by CO #58					
04796006		ADJUSTING INLET (CAP)	EA	1,063.450	0.00	3.000	3,190.35
04816013		PIPE (PVC) (SCH 40) (6 IN)	LF	31.940	0.00	140.000	4,471.60
04966002	000	REMOV STR (INLET)	EA	136.000	79.00	45.000	6,120.00
04966007	000	REMOV STR (PIPE)	LF	38.850	31,132.00	34,316.000	1,333,176.60
04966009	000	REMOV STR (BRIDGE 0 - 99 FT LENGTH)	EA	15,000.000	3.00	3.000	45,000.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	20,000.000	5.00	5.000	100,000.00
05006001	900	MOBILIZATION	LS	10,818.710	1.00	1.000	10,818.71
		For Drilled Shaft Crew at Bordens Gully SBFR					
05006001	000	MOBILIZATION	LS	12,974,819.000	1.00	0.900	11,677,337.10
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	54.00	67.000	670,000.00
05066001	003	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	32.000	216.00	870.000	27,840.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	32.000	1,040.00	7,845.370	251,051.84
05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	1,040.00	7,845.370	86,299.07
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.500	1,406.00	8,236.000	20,590.00
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	1.000	1,406.00	1,981.000	1,981.00
05066041	003	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	7.000	9,709.00	5,576.000	39,032.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.250	17,858.00	560.000	700.00
05086001	000	CONSTRUCTING DETOURS	SY	60.000	237,835.00	212,783.523	12,767,011.38
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	30.000	55,636.00	50,211.000	1,506,330.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	30.000	5,794.00	120.000	3,600.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	30.000	100.00	60.000	1,800.00
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	3.000	25,000.00	38,470.000	115,410.00
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	3.000	71,981.00	42,740.000	128,220.00
05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	3.000	3,840.00	2,000.000	6,000.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	3.000	297,891.00	175,200.000	525,600.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	3.000	315,427.00	110,625.000	331,875.00
05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	3.000	77,812.00	46,320.000	138,960.00
05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	3.000	76,815.00	27,840.000	83,520.00
05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	3.000	3,840.00	800.000	2,400.00
05126080	000	PORT CTB CONNECT HARDWARE	EA	50.000	2,550.00	481.000	24,050.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	15,496.00	15,035.000	601,400.00
05286004	000	LANDSCAPE PAVERS	SY	50.000	7,565.00	12,536.335	626,816.75
05296005	000	CONC CURB (MONO) (TY II)	LF	5.000	33,704.56	68,875.000	344,375.00

CONTRACT ID	050004096	ESTIMATE	0083	CONTRACTOR'S ESTIMATE PACKAGE				
05296010	000	CONC CURB (U-TURN)		LF	35.000	1,723.00	1,641.500	57,452.50
05296011	000	CONC CURB (DOWEL)		LF	10.000	44,726.00	12,267.500	122,675.00
05296015		CONC CURB (TY C1)		LF	148.370	0.00	586.250	86,981.91
05306004	000	DRIVEWAYS (CONC)		SY	65.000	1,050.02	1,701.780	110,615.72
05306025	000	DRIVEWAYS (CONC) (FAST TRACK)		SY	70.000	6,360.60	6,265.970	438,617.90
05316001	000	CONC SIDEWALKS (4")		SY	60.000	25,012.00	22,514.573	1,350,874.38
05316004	000	CURB RAMPS (TY 1)		EA	2,600.000	19.00	19.000	49,400.00
05316008	000	CURB RAMPS (TY 5)		EA	2,100.000	7.00	7.000	14,700.00
05316013	000	CURB RAMPS (TY 10)		EA	1,300.000	28.00	29.000	37,700.00
05316015	000	CURB RAMPS (TY 20)		EA	3,400.000	4.00	4.000	13,600.00
05316016	000	CURB RAMPS (TY 21)		EA	3,400.000	8.00	6.000	20,400.00
05406001	000	MTL W-BEAM GD FEN (TIM POST)		LF	35.500	3,207.50	2,525.000	89,637.50
05406006	000	MTL BEAM GD FEN TRANS (THRIE-BEAM)		EA	1,770.000	5.00	8.000	14,160.00
05406016	000	DOWNSTREAM ANCHOR TERMINAL SECTION		EA	1,112.000	40.00	22.000	24,464.00
05426001	000	REMOVE METAL BEAM GUARD FENCE		LF	4.000	7,045.00	8,914.000	35,656.00
05446001	000	GUARDRAIL END TREATMENT (INSTALL)		EA	3,305.000	3.00	5.000	16,525.00
05446006	000	GDRAIL END TRT(INST)(WOOD POST)(TY III)		EA	3,305.000	29.00	15.000	49,575.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)		EA	1,985.000	18.00	35.000	69,475.00
05456005	000	CRASH CUSH ATTEN (REMOVE)		EA	1,040.000	9.00	23.000	23,920.00
05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)		EA	33,058.430	0.00	9.000	297,525.87
		CO 72 ADDS ITEM FOR TL-3 MASH CCAs						
05456008	000	CRASH CUSH ATTEN (INSTL)(L)(N)(70)		EA	19,200.000	10.00	10.000	192,000.00
05456014	000	CRASH CUSH ATTEN (INSTL)(R)(N)(70)		EA	15,900.000	4.00	5.000	79,500.00
05456017	000	CRASH CUSH ATTEN (INSTL)(R)(W)(70)		EA	31,900.000	5.00	5.000	159,500.00
05506003	000	CHAIN LINK FENCE (REMOVE)		LF	5.000	364.00	264.000	1,320.00
06106007	000	REMOVE RD IL ASM (SHOE-BASE)		EA	795.000	12.00	12.000	9,540.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)		EA	825.000	6.00	6.000	4,950.00
06106010	000	REMOVE RD IL ASM (U/P)		EA	195.000	12.00	12.000	2,340.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED		EA	850.000	24.00	24.000	20,400.00
06136006	000	HI MST IL POLE (150 FT)(100 MPH)		EA	27,145.000	17.00	17.000	461,465.00
06136008	900	HI MST IL POLE (175 FT)(100 MPH)		EA	29,473.330	3.00	3.000	88,419.99
		Added by CO #9						
06136008	000	HI MST IL POLE (175 FT)(100 MPH)		EA	34,885.000	3.00	3.000	104,655.00
06146001	900	HI MST IL ASM (12-400W)(ASYM)(TY A)		EA	22,033.280	20.00	3.000	66,099.84
		Added by CO #9						
06146001	000	HI MST IL ASM (12-400W)(ASYM)(TY A)		EA	27,545.000	20.00	20.000	550,900.00
06186012	000	CONDT (HDPE) (4") BORE		LF	29.300	320.00	320.000	9,376.00
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)		LF	7.550	35,770.00	33,031.000	249,384.05
06186046	000	CONDT (PVC) (SCH 80) (2")		LF	5.450	15,784.00	14,053.000	76,588.85
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)		LF	8.450	2,705.00	5,136.000	43,399.20
06186053	000	CONDT (PVC) (SCH 80) (3")		LF	12.700	245.00	290.000	3,683.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)		LF	25.400	7,465.00	5,087.000	129,209.80
06186056	000	CONDT (PVC) (SCH 80) (3") (CONC ENCSE)		LF	13.350	3,350.00	1,671.000	22,307.85
06186058	000	CONDT (PVC) (SCH 80) (4")		LF	12.000	640.00	340.000	4,080.00
06186059	000	CONDT (PVC) (SCH 80) (4") (BORE)		LF	15.450	330.00	200.000	3,090.00
06186062	000	CONDT (RM) (3/4")		LF	16.000	1,056.00	1,050.000	16,800.00
06186070	000	CONDT (RM) (2")		LF	18.000	310.00	280.000	5,040.00
06186074	000	CONDT (RM) (3")		LF	28.000	520.00	720.000	20,160.00
06186082	000	CONDT (HDPE) (1 1/4")		LF	8.600	3,165.00	3,165.000	27,219.00

06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.850	51,200.00	33,394.000	28,384.90
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.900	1,402.00	865.000	778.50
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.950	2,804.00	1,730.000	1,643.50
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	41,655.00	39,319.000	39,319.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.050	5,740.00	7,354.000	7,721.70
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.200	13,085.00	12,380.000	14,856.00
06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.250	16,675.00	16,335.000	20,418.75
06206011	000	ELEC CONDR (NO.4) BARE	LF	1.450	13,035.00	10,932.000	15,851.40
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.500	18,220.00	22,684.000	34,026.00
06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.750	135.00	490.000	857.50
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.750	3,200.00	1,565.000	2,738.75
06246009	000	GROUND BOX TY D (162922)	EA	595.000	23.00	17.000	10,115.00
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	670.000	72.00	55.000	36,850.00
06246013	000	GROUND BOX TY 1 (122422)	EA	1,390.000	8.00	10.000	13,900.00
06246021	000	GROUND BOX TY 2 (243636)W/APRON	EA	1,565.000	90.00	82.000	128,330.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	695.000	7.00	7.000	4,865.00
06286008	000	ELC SRV TY A 120/240 060(NS)SS(E)PS(U)	EA	5,325.000	1.00	1.000	5,325.00
06286052	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(U)	EA	5,375.000	1.00	0.500	2,687.50
06286083	000	ELC SRV TY A 240/480 100(SS)SS(E)GC(U)	EA	5,815.000	5.00	5.000	29,075.00
06286188	000	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	4,950.000	2.00	2.000	9,900.00
06286250	000	ELC SRV TY D 120/240 100(NS)SS(N)SP(O)	EA	4,385.000	6.00	5.500	24,117.50
06366002	000	ALUMINUM SIGNS (TY G)	SF	18.650	150.00	30.000	559.50
06366003	000	ALUMINUM SIGNS (TY O)	SF	17.500	3,392.50	3,470.500	60,733.75
06366003	900	ALUMINUM SIGNS (TY O)	SF	18.560	3,392.50	98.500	1,828.16
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	410.000	261.00	197.000	80,770.00
06446001		IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	685.900	261.00	1.000	685.90
		Subcontractor Material Price Increase					
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	545.000	40.00	33.000	17,985.00
06446005	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	775.000	1.00	1.000	775.00
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	700.000	1.00	1.000	700.00
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	640.000	8.00	3.000	1,920.00
06446031	000	IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT)	EA	760.000	3.00	1.000	760.00
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	740.000	8.00	5.000	3,700.00
06446054		IN SM RD SN SUP&AM TYS80(2)SB(P-EXAL)	EA	2,729.320	0.00	3.000	8,187.96
		CO 63 ADDS ITEM FOR FOUNDATIONS SIGNS					
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,500.000	4.00	4.000	6,000.00
06446065	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY S)	EA	1,560.000	4.00	4.000	6,240.00
06446076	000	REMOVE SM RD SN SUP&AM	EA	100.000	16.00	1.000	100.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.600	1,274.40	254.800	917.28
06476003	000	REMOVE LRSA	EA	810.000	11.00	7.000	5,670.00
06506003	000	INS OH SN SUP(10 FT BAL TEE)(SPAN ONLY)	EA	9,515.000	1.00	1.000	9,515.00
06506010	000	INS OH SN SUP(15 FT BAL TEE)(SPAN ONLY)	EA	9,860.000	1.00	1.000	9,860.00
06506178	000	INS OH SN SUP(180 FT BRDG)(SPAN ONLY)	EA	117,185.000	5.00	5.000	585,925.00
06506204	900	REMOVE OVERHD SIGN SUP	EA	9,537.000	0.00	5.000	47,685.00
		Added CO #1					
06586013	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB	EA	18.000	473.00	220.000	3,960.00
06586061	000	INSTL DEL ASSM (D-SW)SZ 1(BRF)GF2	EA	18.000	72.00	24.000	432.00
06586064		INSTL DEL ASSM (D-SY)SZ 1(BRF)GF2	EA	19.000	0.00	12.000	228.00
		Added By CO #66					

06626012		WK ZN PAV MRK NON-REMOV (W)8"(SLD) ADDED BY CO #5	LF	0.290	0.00	6,696.000	1,941.84
06626038		WK ZN PAV MRK NON-REMOV (Y)8"(SLD) ADDED BY CO #5	LF	0.290	0.00	463.000	134.27
06626039		WK ZN PAV MRK NON-REMOV (Y)12"(SLD) ADDED BY CO #5	LF	1.110	0.00	202.000	224.22
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.750	118,208.00	84,341.400	63,256.05
06626060	900	WK ZN PAV MRK REMOV (W)4"(BRK) Added by CO #49	LF	1.330	118,208.00	33,063.000	43,973.79
06626061	000	WK ZN PAV MRK REMOV (W)4"(DOT)	LF	1.000	23,189.00	6,390.000	6,390.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.690	316,828.00	356,288.580	245,839.12
06626069		WK ZN PAV MRK REMOV (W)8"(DOT)	LF	2.120	0.00	2,780.000	5,893.60
06626071		WK ZN PAV MRK REMOV (W)8"(SLD) ADDED BY CO #5	LF	1.400	0.00	16,130.000	22,582.00
06626073		WK ZN PAV MRK REMOV (W)12"(SLD) Added by CO #5	LF	3.180	0.00	540.000	1,717.20
06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	15.000	3,772.00	3,375.000	50,625.00
06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	200.000	122.00	123.000	24,600.00
06626081		WK ZN PAV MRK REMOV (W)(DBL ARROW) ADDED BY CO #5	EA	223.770	0.00	24.000	5,370.48
06626082	000	WK ZN PAV MRK REMOV (W)(ENTR GORE)	EA	350.000	58.00	56.000	19,600.00
06626083	000	WK ZN PAV MRK REMOV (W)(EXIT GORE)	EA	350.000	59.00	45.000	15,750.00
06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	300.000	24.00	121.000	36,300.00
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.690	421,437.00	404,521.720	279,119.99
06666162	000	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.650	15,147.00	48,025.000	31,216.25
06666180	000	REFL PAV MRK TY II (W) 12" (SLD)	LF	2.000	295.00	396.000	792.00
06666212	000	REFL PAV MRK TY II (Y) 12" (SLD)	LF	2.000	2,535.00	3,889.500	7,779.00
06686077	000	PREFAB PAV MRK TY C (W) (ARROW)	EA	200.000	86.00	96.000	19,200.00
06686078	000	PREFAB PAV MRK TY C (W) (DBL ARROW)	EA	300.000	12.00	12.000	3,600.00
06686080	000	PREFAB PAV MRK TY C (W) (UTURN ARROW)	EA	200.000	10.00	9.000	1,800.00
06686081	000	PREFAB PAV MRK TY C (W) (U-LT ARROW)	EA	200.000	4.00	4.000	800.00
06686085	000	PREFAB PAV MRK TY C (W) (WORD)	EA	300.000	80.00	93.000	27,900.00
06686091	000	PREFAB PAV MRK TY C (W) (18")(YLD TRI)	EA	32.000	152.00	101.000	3,232.00
06726007	000	REFL PAV MRKR TY I-C	EA	5.000	76.00	41.000	205.00
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	291.00	150.000	600.00
06726010	000	REFL PAV MRKR TY II-C-R	EA	4.000	3,898.00	3,380.000	13,520.00
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.350	1,233,375.00	690.000	241.50
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.450	17,634.00	66,424.000	29,890.80
06776003		ELIM EXT PAV MRK & MRKS (8") Added by CO #5	LF	0.590	0.00	3,340.000	1,970.60
06776005		ELIM EXT PAV MRK & MRKS (12") Added by CO #5	LF	1.460	0.00	204.000	297.84
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	2.000	5,459.00	1,039.000	2,078.00
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	55.000	2.00	98.000	5,390.00
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	55.000	24.00	77.000	4,235.00
06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	250.000	58.00	5.000	1,250.00
06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	250.000	59.00	4.000	1,000.00
06776036		ELIM EXT PAV MRK & MRKS (UTURN ARROW) ADDED BY CO #5	EA	40.830	0.00	4.000	163.32

CONTRACT ID	050004096	ESTIMATE	0083	CONTRACTOR'S ESTIMATE PACKAGE				
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.010	1,304,766.00	469,573.560	4,695.74	
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.020	121,413.00	182,972.570	3,659.45	
06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.030	25,933.00	31,873.000	956.19	
06786005	000	PAV SURF PREP FOR MRK (10")	LF	0.050	26,820.00	27,873.000	1,393.65	
06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.100	10,525.00	11,725.500	1,172.55	
06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.200	11,013.00	2,508.000	501.60	
06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.000	175.00	160.000	800.00	
06786010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	10.000	12.00	32.000	320.00	
06786012	000	PAV SURF PREP FOR MRK (UTURN ARR)	EA	10.000	10.00	11.000	110.00	
06786013	000	PAV SURF PREP FOR MRK (U/LT ARROW)	EA	10.000	4.00	4.000	40.00	
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	5.000	5.00	4.000	20.00	
06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	10.000	108.00	176.000	1,760.00	
06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	25.000	58.00	24.000	600.00	
06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	25.000	59.00	19.000	475.00	
06786022	000	PAV SURF PREP FOR MRK (18")(YLD TRI)	EA	5.000	152.00	96.000	480.00	
06806003	000	INSTALL HWY TRF SIG (SYSTEM)	EA	22,650.000	2.00	2.000	45,300.00	
06806004	000	REMOVING TRAFFIC SIGNALS	EA	2,845.000	3.00	3.000	8,535.00	
06816001	000	TEMP TRAF SIGNALS	EA	35,000.000	3.00	3.000	105,000.00	
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	185.000	35.00	35.000	6,475.00	
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	185.000	8.00	8.000	1,480.00	
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	185.000	35.00	35.000	6,475.00	
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	185.000	8.00	8.000	1,480.00	
06826005	000	VEH SIG SEC (12")LED(RED)	EA	185.000	35.00	35.000	6,475.00	
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	185.000	16.00	16.000	2,960.00	
06826017	000	PED SIG SEC (LED)(2 INDICATIONS)	EA	220.000	32.00	32.000	7,040.00	
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	215.000	32.00	32.000	6,880.00	
06826023	000	BACK PLATE (12")(3 SEC)	EA	105.000	35.00	35.000	3,675.00	
06826024	000	BACK PLATE (12")(4 SEC)	EA	115.000	8.00	8.000	920.00	
06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.050	6,120.00	6,120.000	6,426.00	
06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	1.400	6,100.00	6,100.000	8,540.00	
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.750	6,205.00	6,205.000	10,858.75	
06866039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	8,980.000	4.00	4.000	35,920.00	
06866179	000	INS TRF SIG PL AM(S)2 ARM(50-28')LUM	EA	18,475.000	2.00	2.000	36,950.00	
06866183	000	INS TRF SIG PL AM(S)2 ARM(50-32')LUM	EA	18,800.000	1.00	1.000	18,800.00	
06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	19,385.000	1.00	1.000	19,385.00	
06876001	000	PED POLE ASSEMBLY	EA	1,375.000	29.00	29.000	39,875.00	
06886001	900	PED DETECT PUSH BUTTON (APS)	EA	710.520	0.00	32.000	22,736.64	
		Added by CO #62						
06886003	900	PED DETECTOR CONTROLLER UNIT	EA	3,166.640	0.00	4.000	12,666.56	
		Added by CO #62						
06906001		REMOVAL OF CONDUIT	LF	5.470	0.00	635.000	3,473.23	
		Added by CO #16						
06906006	000	REMOVAL OF GROUND BOXES	EA	295.000	4.00	4.000	1,180.00	
06906008	000	INSTALL OF GROUND BOXES	EA	1,875.000	5.00	5.000	9,375.00	
07306107	000	FULL - WIDTH MOWING	CYC	2,300.000	12.00	1.000	2,300.00	
07386003	000	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	2,000.000	50.00	43.000	86,000.00	
07386005	000	CLEANING / SWEEPING (FRONTAGE ROAD)	CYC	2,000.000	50.00	44.000	88,000.00	
07386007	000	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	1,100.000	50.00	41.000	45,100.00	
10066001	000	LANDSCAPE SOIL AMENDMENT (TYPE I)	SY	0.500	36,282.00	18,413.110	9,206.56	

10066002	000	LANDSCAPE SOIL AMENDMENT (TYPE II)	SY	0.550	36,282.00	18,413.110	10,127.21
10066003	000	LANDSCAPE SOIL AMENDMENT (TYPE III)	SY	1.900	9,825.00	5,525.000	10,497.50
10066004	000	LANDSCAPE SOIL AMENDMENT (TYPE IV)	SY	0.450	29,475.00	16,575.000	7,458.75
10066005	000	LANDSCAPE SOIL AMENDMENT (TYPE V)	SY	1.000	9,825.00	5,525.000	5,525.00
30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	200.000	1,456.00	1,361.550	272,310.00
40646001	000	STONE COLUMNS (36")	LF	30.000	39,768.00	39,948.000	1,198,440.00
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	1,000.000	4.00	4.000	4,000.00
60026007	000	VIVDS TEMPORARY	EA	11,125.000	3.00	3.000	33,375.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	1.400	20,755.00	18,953.000	26,534.20
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	33.250	210.00	210.000	6,982.50
60076013	000	FIBER OPTIC CBL (SNGLE-MODE)(36 FIBER)	LF	1.850	23,935.00	41,169.000	76,162.65
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	5.050	27,385.00	14,220.000	71,811.00
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,260.000	4.00	2.000	2,520.00
60086035	000	ITS GRND MNT CAB (TY 5) (CONF 2)	EA	13,300.000	1.00	1.000	13,300.00
60166001	000	MULTI-DUCT CONDUIT (PVC)	LF	11.650	50,460.00	51,867.000	604,250.55
60166002	000	MULTI-DUCT CONDUIT (PVC)(BORED)	LF	31.250	9,490.00	5,398.000	168,687.50
60166003	000	MULTI-DUCT CONDUIT (RMC)	LF	63.750	845.00	1,056.000	67,320.00
60196007	000	PREFB PV MK W/WNTY TY B(W)6"(BRK)CNTST	LF	6.100	26,820.00	29,810.570	181,844.48
60256001	000	RADAR PRESENCE DETECTOR	EA	6,020.000	12.00	12.000	72,240.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	2.950	4,350.00	4,350.000	12,832.50
60276003	000	CONDUIT (PREPARE)	LF	1.000	7,705.00	2,000.000	2,000.00
60336001	000	CTMS RELOCATION (CCTV)	EA	5,385.000	4.00	4.000	21,540.00
60336002	000	CTMS RELOCATION (HUB BLDG)	EA	15,895.000	1.00	1.000	15,895.00
60336008	000	CTMS RELOCATION (DMS)	EA	11,340.000	1.00	0.750	8,505.00
60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.590	37,794.00	59,302.000	34,988.18
60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.650	1,220.00	12,760.000	8,294.00
60386006	000	MULTIPOLYMER PAV MRK (W)(6")(DOT)	LF	2.000	1,869.00	889.000	1,778.00
60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	0.850	25,506.00	23,828.000	20,253.80
60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	2.000	5,427.00	4,497.000	8,994.00
60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	2.000	1,666.00	1,508.000	3,016.00
60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	4.000	870.00	722.000	2,888.00
60386014	000	MULTIPOLYMER PAV MRK (Y)(4")(SLD)	LF	1.000	935.00	1,445.000	1,445.00
60386015	000	MULTIPOLYMER PAV MRK (Y)(4")(BRK)	LF	1.000	535.00	535.000	535.00
60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.650	47,736.00	41,863.000	27,210.95
60386018	000	MULTIPOLYMER PAV MRK (Y)(6")(BRK)	LF	0.650	1,280.00	1,020.000	663.00
60386024	000	MULTIPOLYMER PAV MRK (BLK)(6")(BRK)	LF	0.650	1,220.00	12,760.000	8,294.00
60546001	000	SPREAD SPECTRUM RADIO	EA	2,985.000	2.00	2.000	5,970.00
60546003	000	HELIAX CABLE	LF	3.850	1,105.00	1,105.000	4,254.25
60546005	000	ANTENNA (UNI-DIRECTIONAL)	EA	675.000	2.00	2.000	1,350.00
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	6,415.000	4.00	4.000	25,660.00
60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	6,575.000	2.00	2.000	13,150.00
60586002	000	BBU SYSTEM (STAND-ALONE BATT CABINET)	EA	7,578.920	0.00	2.000	15,157.84
		Add 2 BBU Systems to the Temp Signals at SH 96 & IH 45					
60616001	000	GPS COMMUNICATIONS UNIT	EA	450.000	2.00	2.000	900.00
60936018	000	REMOV EXIST WIRELESS ETHRNET RADIO LNK	EA	780.000	1.00	1.000	780.00
61626001	000	REMOVE HIGH MAST LIGHTING (100 FT)	EA	13,250.000	3.00	3.000	39,750.00
70176079	000	ABANDON SANITARY SEWER (12IN)	EA	4,162.000	1.00	2.500	10,405.00
70176091	000	FM CONNECTION (FORCE MAIN)	EA	2,944.000	2.00	2.000	5,888.00
70176092	000	SAN SWR(FM)PVC(RESTRAINED JT) 12IN	LF	92.700	456.00	402.000	37,265.40

CONTRACT ID	050004096	ESTIMATE	0083	CONTRACTOR'S ESTIMATE PACKAGE			
70496011	000	WATER MAIN PIPE (PVC) (6IN) (C-900)	LF	250.500	13.00	6.000	1,503.00
70496014	000	WATER MAIN PIPE (PVC) (12IN) (C-900)	LF	127.350	609.00	583.000	74,245.05
70496020	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 8IN	LF	90.100	1,005.00	60.000	5,406.00
70496021	000	WTR MAIN PIPE (PVC)(RESTRAINED JT) 12IN	LF	92.950	567.00	571.000	53,074.45
70496056		JCK TUN BOR OR AUG WTR MAIN (PVC) (8IN)	LF	203.230	0.00	766.000	155,674.18
70496071	000	JCK TUN BOR OR AUG CSG (STL) (24IN)	LF	464.550	740.00	760.000	353,058.00
70496073	000	JCK TUN BOR OR AUG CSG (STL) (36IN)	LF	554.000	680.00	738.250	408,990.50
70496078	000	GATE VALVE (24IN)	EA	24,832.000	4.00	4.000	99,328.00
70496104	000	FIRE HYDRANT ASSEMBLY	EA	5,337.000	8.00	10.000	53,370.00
70496114	000	REMOVING FIRE HYDRANT	EA	326.000	6.00	8.000	2,608.00
70496127	000	CUT AND PLUG WATER MAIN (8IN)	EA	794.000	4.00	1.000	794.00
70496129	000	CUT AND PLUG WATER MAIN (12IN)	EA	1,736.000	14.00	9.000	15,624.00
70496134	000	CUT AND PLUG WATER MAIN (24IN)	EA	2,800.000	8.00	4.000	11,200.00
70496140	000	WET CONNECTION (8IN)	EA	2,226.000	4.00	3.000	6,678.00
70496142	000	WET CONNECTION (12IN)	EA	3,142.000	15.00	11.000	34,562.00
70496146	000	WET CONNECTION (24IN)	EA	16,636.000	9.00	4.000	66,544.00
70496152	000	WTR MAIN PIPE(PVC)(RESTRAINED JT)(24")	LF	229.000	521.00	501.000	114,729.00
70496153	000	WATER MAIN PIPE (PVC)(24 IN)(C-900)	LF	146.350	1,582.00	1,454.000	212,792.90
70496154	000	TAPPING SLEEVE AND VALVE (24INX24IN)	EA	53,283.000	1.00	1.000	53,283.00
96016001		MATERIAL ON HAND	DOL	1.000	1.00	185,731.950	185,731.95
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	550,000.00	765,339.200	765,339.20
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	10,000.00	2,951.420	2,951.42
96082026		UNIQUE CHANGE ORDER ITEM 26	DOL	1.000	0.00	1,325.560	1,325.56
		MBGF-CTB CONNECTOR					
96082035		UNIQUE CHANGE ORDER ITEM 35	DOL	1.000	0.00	2,443.440	2,443.44
		PIN CTB ON I-45 NBML BRIDGE AT MAGNOLIA BAYOU					
96082040		UNIQUE CHANGE ORDER ITEM 40	DOL	2,524.940	0.00	1.000	2,524.94
		Sportsplex Drive Light Removal					
96086001	900	UNIQUE CHANGE ORDER ITEM 1	DOL	2,540.000	0.00	1.000	2,540.00
		Ln Closure OHSS Removal Added CO #1					
96086002	900	UNIQUE CHANGE ORDER ITEM 2	DOL	1.000	0.00	757,658.660	757,658.66
		Rep CCA Incl Traff Cntrl Pd by Inv. Added by CO #2					
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	184.200	0.00	394.000	72,574.80
		Existing Bridge Deck Repair to be paid by SF					
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	418.900	0.00	1.000	418.90
		Hole Exploration Added by CO #6					
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	2,540.330	0.00	5.000	12,701.65
		TY A JUNCTION BOX Paid by Ea. Added by CO #7					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	6,409.620	0.00	1.000	6,409.62
		Locate Existing Pipe. Paid as LS. Added by CO #7					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	1,219.420	0.00	21.000	25,607.82
		Tie-ins to Existing Inlets Added by CO 7					
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	13,584.050	0.00	1.250	16,980.06
		Modify Exist Traffic Signals Paid as LS - Added by CO 8					
96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	2,224.070	0.00	1.000	2,224.07
		ADDED BY CO #10					
96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	0.430	0.00	1,208.000	524.27
		ADDED BY CO #11					
96086013		UNIQUE CHANGE ORDER ITEM 13	DOL	9,171.530	0.00	1.000	9,171.53
		ADDED BY CO #11					

96086014	UNIQUE CHANGE ORDER ITEM 14 ADDED BY CO #12	DOL	2,926.320	0.00	1.000	2,926.32
96086015	UNIQUE CHANGE ORDER ITEM 15 Frontage Rd Lane Closures Paid By Invoice	DOL	1.000	0.00	7,973.780	7,973.78
96086016	UNIQUE CHANGE ORDER ITEM 16 Fire Hydrant Fittings Paid Per Set	DOL	6,066.970	0.00	2.000	12,133.94
96086017	UNIQUE CHANGE ORDER ITEM 17 Utility Potholing Paid By Invoice	DOL	1.000	0.00	5,000.000	5,000.00
96086018	UNIQUE CHANGE ORDER ITEM 18 Demolition of Sign Parcel 218 (Dixie Diner) Paid by LS	DOL	7,872.390	0.00	1.000	7,872.39
96086020	UNIQUE CHANGE ORDER ITEM 20 Demolition of Sign Parcel 201 Paid by LS	DOL	7,485.010	0.00	1.000	7,485.01
96086021	UNIQUE CHANGE ORDER ITEM 21 Demolition of Sign Parcel 211 Paid by LS	DOL	1,871.780	0.00	1.000	1,871.78
96086022	UNIQUE CHANGE ORDER ITEM 22 Demolition of Sign Parcel 213 Paid by LS	DOL	954.450	0.00	1.000	954.45
96086023	UNIQUE CHANGE ORDER ITEM 23 Demolition of Sign Parcel 217 Paid by LS	DOL	3,118.930	0.00	1.000	3,118.93
96086025	UNIQUE CHANGE ORDER ITEM 25 Relocate Ground Box - Added By CO #16	DOL	11,830.090	0.00	1.000	11,830.09
96086026	UNIQUE CHANGE ORDER ITEM 26 ADDED BY CO #20	DOL	9,700.710	0.00	1.000	9,700.71
96086027	UNIQUE CHANGE ORDER ITEM 27 PUMPING WATER FOR STORM SEWER INSTALLATION	DOL	44.320	0.00	566.500	25,107.28
96086029	UNIQUE CHANGE ORDER ITEM 29 REMOVE & PLUG 39IN WATERLINE (SBFR)	DOL	8,650.010	0.00	1.000	8,650.01
96086030	UNIQUE CHANGE ORDER ITEM 30 REMOVE & PLUG 39IN WATERLINE (NBFR)	DOL	2,604.470	0.00	1.000	2,604.47
96086031	UNIQUE CHANGE ORDER ITEM 31 REMOVE 24IN ABANDONED FORCE MAIN	DOL	7,212.790	0.00	1.000	7,212.79
96086032	UNIQUE CHANGE ORDER ITEM 32 36" PERM STEEL CASING FOR DRILLED SHAFTS	DOL	88.380	0.00	100.000	8,838.00
96086033	UNIQUE CHANGE ORDER ITEM 33 CUT AND RESTORE CONC PAV	DOL	2,802.540	0.00	14.000	39,235.56
96086034	UNIQUE CHANGE ORDER ITEM 34 REMOVE TIMBER POLE AND CABINET	DOL	7,349.960	0.00	1.000	7,349.96
96086035	UNIQUE CHANGE ORDER ITEM 35 JACK IN THE BOX STORM SEWER CONNECTION	DOL	6,346.040	0.00	1.000	6,346.04
96086036	UNIQUE CHANGE ORDER ITEM 36 8-IN WATER LINE REPAIR NBFR STA 1013+34	DOL	3,168.510	0.00	1.000	3,168.51
96086037	UNIQUE CHANGE ORDER ITEM 37 MODIFICATION OF INLET GI-E550	DOL	6,195.540	0.00	1.000	6,195.54
96086038	UNIQUE CHANGE ORDER ITEM 38 REMOVE CULVERT STA 1013+67	DOL	1.000	0.00	5,603.070	5,603.07
96086039	UNIQUE CHANGE ORDER ITEM 39 PLUG 24-IN RCP OPENING IN DRAINAGE STRUCTURE	DOL	506.160	0.00	4.000	2,024.64
96086041	UNIQUE CHANGE ORDER ITEM 41 PLUG 30-IN RCP OPENING IN DRAINAGE STRUCTURE	DOL	744.030	0.00	1.000	744.03
96086042	UNIQUE CHANGE ORDER ITEM 42 CURB INLET REPAIR SBFR AT SH 96	DOL	4,181.370	0.00	1.000	4,181.37

96086043	UNIQUE CHANGE ORDER ITEM 43 ADJUST EXISTING HYDRANTS NBFR	DOL	841.670	0.00	2.000	1,683.34
96086044	UNIQUE CHANGE ORDER ITEM 44 Modify CI-B5	DOL	5,640.240	0.00	1.000	5,640.24
96086049	UNIQUE CHANGE ORDER ITEM 49 Relocate RVSD Unit Per CTMS Plans Paid by EA	DOL	5,519.210	0.00	0.500	2,759.60
96086051	UNIQUE CHANGE ORDER ITEM 51 Repair Small Signs Added by CO #64	DOL	1.000	0.00	3,707.270	3,707.27
96086052	UNIQUE CHANGE ORDER ITEM 52 CO 65 ADDS ITEM TO REPAIR/REPLACE PED POLE&CTMS FACILITY DAM	DOL	1.000	0.00	11,235.490	11,235.49
96086059	UNIQUE CHANGE ORDER ITEM 59 CO 69 ADDS ITEM FOR TAP-SLEEVE&VALVE HYDRANT (6INX6IN) BY EA	DOL	6,578.090	0.00	1.000	6,578.09
96086060	UNIQUE CHANGE ORDER ITEM 60 CO 69 ADDS ITEM FOR FIRE HYDRANT AT TRUGREEN BY EA	DOL	5,179.350	0.00	1.000	5,179.35
96086061	UNIQUE CHANGE ORDER ITEM 61 CO 70 ADDS ITEM FOR STORM SEW CONFLICT REMOV AT ACURA BY LS	DOL	3,025.200	0.00	1.000	3,025.20
96086062	UNIQUE CHANGE ORDER ITEM 62 CO 71 ADDS ITEM FOR REMOV EXIST CULVERT & HEADW NBML BY LS	DOL	9,816.190	0.00	1.000	9,816.19

TOTAL ITEM EARNINGS TO DATE \$121,049,441.83