



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **052104204**
 PROJECT: **NH 1902(215)**
 CONTRACT: **07193001**
 AWARD AMOUNT: **\$77,332,883.27**
 PROJECTED AMOUNT: **\$77,332,883.27**
 ADJ. PROJECTED AMOUNT: **\$79,504,902.86**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 410**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0061**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **10/01/2023** to **10/31/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **100.00**
 % TIME USED: **99.80**
 % RETAINAGE: **0.00**

LETTING DATE: **07/09/2019**
 AWARD DATE: **07/25/2019**
 NOTICE TO PROCEED DATE: **07/30/2019**
 WORK BEGIN DATE: **08/29/2019**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$79,702,629.07	\$79,610,333.51	\$92,295.56
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$79,702,629.07	\$79,610,333.51	\$92,295.56
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$436,900.00	\$436,900.00	\$0.00
DISINCENTIVE	(\$26,100.00)	(\$26,100.00)	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$80,113,429.07	\$80,021,133.51	\$92,295.56

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	08/29/2019	<u>ASSESSED LIQ DAMAGES:</u>	0
<u>TIME CHARGES BEGIN:</u>	08/29/2019	<u>LIQ DAMAGE RATE:</u>	\$2,590.00
<u>BID DAYS:</u>	805	<u>LIQUIDATED DAMAGES:</u>	0
<u>C. O. ADJUSTED DAYS:</u>	177	DAYS AT	
<u>CURRENT DAYS:</u>	982	PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	980	TOTAL:	\$0.00
<u>PHYSICAL WORK COMPLETE:</u>	00/00/0000		

DAILY BREAKDOWN

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>	<u>Diary Adjustment</u>
10/01/2023		1	SUNDAY
10/02/2023		1	TIME SUSPENDED
10/03/2023		1	TIME SUSPENDED
10/04/2023		1	TIME SUSPENDED
10/05/2023		1	TIME SUSPENDED
10/06/2023		1	TIME SUSPENDED
10/07/2023		1	TIME SUSPENDED
10/08/2023		1	SUNDAY
10/09/2023		1	TIME SUSPENDED
10/10/2023		1	TIME SUSPENDED
10/11/2023		1	TIME SUSPENDED
10/12/2023		1	TIME SUSPENDED
10/13/2023		1	TIME SUSPENDED
10/14/2023		1	TIME SUSPENDED
10/15/2023		1	SUNDAY
10/16/2023		1	TIME SUSPENDED
10/17/2023		1	TIME SUSPENDED
10/18/2023		1	TIME SUSPENDED
10/19/2023		1	TIME SUSPENDED
10/20/2023		1	TIME SUSPENDED
10/21/2023		1	TIME SUSPENDED
10/22/2023		1	SUNDAY
10/23/2023		1	TIME SUSPENDED
10/24/2023		1	TIME SUSPENDED
10/25/2023		1	TIME SUSPENDED
10/26/2023		1	TIME SUSPENDED
10/27/2023		1	TIME SUSPENDED
10/28/2023		1	TIME SUSPENDED
10/29/2023		1	SUNDAY
10/30/2023		1	TIME SUSPENDED
10/31/2023		1	TIME SUSPENDED

PERIOD SUMMARY

<u>Date or Days</u>	<u>Days Charged</u>	<u>Days Credited</u>
31	0	31
		<hr/>
SUNDAY		5
TIME SUSPENDED		26

WORK PERFORMED THIS PERIOD

PROJECT NH 1902(215) CONTROL 052104204
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0250	61856002	001	TMA (STATIONARY)	DAY	460.000	1.000	\$460.00	137.00	691.00
0415	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	187.500	1.000	\$187.50	10.00	17.00
0420	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	195.000	2.000	\$390.00	20.00	29.00
1650	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	605.360	2.000	\$1,210.72	12.00	7.00
1660	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	697.340	1.000	\$697.34	16.00	12.00
1769	06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,575.420	2.000	\$7,150.84	13.00	13.00
			SUPP DESCR CO #14 rail mount for Chevrons						
1825	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.620	516.000	\$319.92	1,551.00	996.00
1835	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.740	166.000	\$122.84	29,538.00	26,304.00
1850	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.770	214.000	\$1,234.78	3,846.00	2,052.00
1855	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	124.000	60.000	\$7,440.00	199.00	129.00
1860	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	188.000	9.000	\$1,692.00	67.00	43.00
1865	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	233.000	1.000	\$233.00	21.00	16.00
1870	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	267.000	12.000	\$3,204.00	22.00	12.00
1875	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	137.000	66.000	\$9,042.00	240.00	150.00
1910	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	99.000	\$49.50	144.00	579.00
1960	06666231	007	PAVEMENT SEALER (ARROW)	EA	53.000	60.000	\$3,180.00	19.00	134.00
1965	06666232	007	PAVEMENT SEALER (WORD)	EA	53.000	63.000	\$3,339.00	29.00	140.00
1970	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	87.000	9.000	\$783.00	1.00	39.00
1975	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	94.000	12.000	\$1,128.00	5.00	12.00
2025	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	211.000	11.000	\$2,321.00	12.00	11.00
2030	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,200.000	11.000	\$24,200.00	20.00	11.00
2045	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.470	1,383.000	\$4,799.01	9,149.00	11,496.00
2120	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	55.000	11.000	\$605.00	12.00	11.00
2215	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.700	1,300.000	\$2,210.00	3,715.00	5,590.00
2260	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.400	1,084.000	\$2,601.60	4,640.00	2,353.59
2275	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,800.000	2.000	\$3,600.00	7.00	7.00
2335	60276007	000	MANHOLE (PREPARE)	EA	300.000	15.000	\$4,500.00	44.00	38.00
2390	60646076	000	ITS POLE MNT CAB (TY 1)(CONF 2)	EA	5,200.000	1.000	\$5,200.00	3.00	3.00
2425	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	500.000	1.000	\$500.00	8.00	8.00

CATEGORY 015 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
4500	96016001		MATERIAL ON HAND	DOL	1.000	-1,113.060	-\$1,113.06	1,000.00	256,445.35
4515	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,007.570	\$1,007.57	1,000.00	1,904,595.02

TOTAL ITEM EARNINGS THIS ESTIMATE

\$92,295.56

CONTRACT LINE ITEMS

PROJECT NH 1902(215) CONTROL 052104204
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	04006005	000	CEM STABIL BKFL	CY	117.200	2,231.000	0.000	9,072.70	1,063,320.44
0085	04006006	000	CUT & RESTORING PAV	SY	93.000	2,885.000	7.170	9,539.50	887,173.50
0090	04016001	000	FLOWABLE BACKFILL	CY	117.200	6,250.000	0.000	4,163.50	487,962.20
0095	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	2,558.000	480.000	570.80	1,427.01
0100	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	32.000	6.000	38.00	380,000.00
0105	05086001	000	CONSTRUCTING DETOURS	SY	65.000	1,733.000	0.000	956.26	62,156.90
0110	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	4.000	27,390.000	0.000	35,071.00	140,284.00
0115	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	4.000	12,160.000	160.000	9,740.00	38,960.00
0120	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	4.000	800.000	20.000	1,160.00	4,640.00
0125	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	57,920.000	0.000	47,548.97	190,195.88
0130	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	19,080.000	160.000	7,600.00	30,400.00
0135	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,320.000	20.000	740.00	2,960.00
0140	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	27,390.000	0.000	35,431.00	141,724.00
0145	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	12,160.000	0.000	9,840.00	39,360.00
0150	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	800.000	0.000	1,000.00	4,000.00
0151	05406001		MTL W-BEAM GD FEN (TIM POST) MBGF	LF	36.270	0.000	25.000	25.00	906.75
0153	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) THRIE BEAM	EA	1,919.510	0.000	1.000	1.00	1,919.51
0154	05446001		GUARDRAIL END TREATMENT (INSTALL) Guardrail end Treatment	EA	2,942.890	0.000	1.000	1.00	2,942.89
0155	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	23.000	0.000	12.00	14,400.00
0160	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	15.000	0.000	35.00	26,250.00
0165	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,750.000	15.000	-1.000	31.00	240,250.00
0169	06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK) 4" White broken	LF	0.250	0.000	28,480.000	55,467.50	13,866.88
0170	06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.500	66.000	0.000	208.00	104.00
0175	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	211,542.000	0.000	133,650.00	37,422.00
0180	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.630	36,418.000	0.000	53,624.00	33,783.12
0185	06626013	000	WK ZN PAV MRK NON-REMOV (W)12"(LNDFP)	LF	2.330	41,444.000	0.000	6,921.00	16,125.93
0190	06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	2.330	14,198.000	0.000	10,924.00	25,452.92
0195	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	120.000	41.000	0.000	72.00	8,640.00
0196	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW) White Double Arrow	EA	173.920	0.000	5.000	5.00	869.60
0200	06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	120.000	17.000	0.000	44.00	5,280.00
0210	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	150,924.000	0.000	117,210.00	32,818.80
0212	06626063		WK ZN PAV MRK REMOV (W)4"(SLD) C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	LF	0.640	0.000	204.000	16,903.00	10,817.92
0214	06626071		WK ZN PAV MRK REMOV (W)8"(SLD) C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	LF	1.440	0.000	240.000	4,143.00	5,965.92
0215	06626076	000	WK ZN PAV MRK REMOV (W)4"(BKN W/MRKR)	LF	1.230	176,569.000	0.000	30,187.00	37,130.01

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0217	06626095		WK ZN PAV MRK REMOV (Y)4"(SLD) C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	LF	0.640	0.000	1,534.000	16,902.00	10,817.28
0218	96086025		UNIQUE CHANGE ORDER ITEM 25 No pedestrian crossing painting	DOL	424.200	0.000	51.000	51.00	21,634.20
0219	96086024		UNIQUE CHANGE ORDER ITEM 24 WK ZN White lane drop	DOL	341.480	0.000	3.000	3.00	1,024.44
0220	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.470	160,894.000	0.000	218,551.00	102,718.97
0222	06776003		ELIM EXT PAV MRK & MRKS (8") C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	LF	0.700	0.000	1,598.000	22,502.00	15,751.40
0224	06776007		ELIM EXT PAV MRK & MRKS (24") C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	LF	3.390	0.000	103.000	742.00	2,515.38
0225	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.000	69.000	0.000	10.00	630.00
0230	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	101.000	15.000	0.000	9.00	909.00
0235	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	17.000	0.000	14.00	910.00
0245	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	507.000	0.000	410.00	4,100.00
0250	61856002	001	TMA (STATIONARY)	DAY	460.000	137.000	0.000	691.00	317,860.00
0255	61856005	001	TMA (MOBILE OPERATION)	DAY	675.000	207.000	0.000	38.00	25,650.00
0261	63026005		TEMP Q-DETECT SYS C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	EA	279,000.000	0.000	2.000	2.00	558,000.00
0275	63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	85,350.000	2.000	0.000	2.00	170,700.00
0300	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	14,883.000	0.000	13,198.22	131,982.20
0305	01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	677.000	0.000	2,133.37	21,333.70
0310	01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	718.000	0.000	484.72	4,847.20
0315	01046021	000	REMOVING CONC (CURB)	LF	2.000	7,557.000	0.000	5,205.08	10,410.16
0320	01046023	000	REMOVING CONC (CTB)	LF	2.000	11,662.000	380.000	9,965.00	19,930.00
0325	01046024	000	REMOVING CONC (RETAINING WALLS)	SY	50.000	2,606.000	0.000	2,553.01	127,650.50
0330	01046027	000	REMOVING CONC (APPR SLAB)	SY	10.000	8.000	0.000	8.00	80.00
0335	01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	10.000	34.000	0.000	35.00	350.00
0340	01046037	000	REMOVE CONC (RAIL)	LF	10.000	3,851.000	0.000	3,903.00	39,030.00
0341	01046037		REMOVE CONC (RAIL) CO #12 remove rail for parapet wall	LF	102.540	0.000	48.000	48.00	4,921.92
0345	01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.000	7,677.000	0.000	6,730.58	20,191.74
0350	01056019	000	REMOVING STAB BASE & ASPH PAV(14")	SY	11.000	1,616.000	0.000	1,792.72	19,719.92
0360	01056054	000	REMOVING STAB BASE & ASPH PAV (18")	SY	12.000	20,938.000	0.000	14,862.15	178,345.82
0365	01056127	000	RMV TRT BASE & ASPH PAV(7.5")	SY	7.000	69,565.000	-68,845.000	719.74	5,038.18
0370	01066002	000	OBLITERATING ABANDONED ROAD	SY	2.000	3,290.000	0.000	1,607.22	3,214.44
0380	03546043	000	PLANE ASPH CONC PAV (1")	SY	1.000	432,981.000	0.000	448,066.19	448,066.19
0385	03546045	000	PLANE ASPH CONC PAV (2")	SY	1.500	274,416.000	0.000	219,470.20	329,205.31
0390	03546057	000	PLANE ASPH CONC PAV (4")	SY	3.000	6,279.000	0.000	17,001.34	51,004.02
0391	03546057		PLANE ASPH CONC PAV (4") Added by CO #28	SY	5.480	0.000	68,845.000	68,845.00	377,270.60
0395	04966005	000	REMOV STR (WINGWALL)	EA	1,600.000	20.000	0.000	17.00	27,200.00
0400	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	50,000.000	7.000	0.000	8.00	400,000.00
0405	04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	30.000	224.000	0.000	141.00	4,230.00
0410	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	8,267.000	0.000	9,340.00	42,030.00
0415	05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	187.500	10.000	0.000	17.00	3,187.50
0420	05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	195.000	20.000	0.000	29.00	5,655.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0425	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	275.000	11.000	0.000	14.00	3,850.00
0430	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	7.000	6.000	6.00	4,500.00
0435	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	167.000	0.000	50.00	6,250.00
0440	06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	1,000.000	4.000	0.000	2.00	2,000.00
0445	06476003	000	REMOVE LRSA	EA	1,065.000	15.000	0.000	1.00	1,065.00
0450	06506204	000	REMOVE OVERHD SIGN SUP	EA	33,000.000	5.000	1.000	7.00	231,000.00
0475	01106001	000	EXCAVATION (ROADWAY)	CY	15.000	37,825.000	0.000	35,202.00	528,030.00
0480	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	8.000	38,612.000	0.000	38,612.00	308,896.00
0485	01706001	000	IRRIGATION SYSTEM	LS	15,000.000	1.000	0.000	1.00	15,000.00
0490	01926002	000	PLANT MATERIAL (1-GAL)	EA	15.000	78.000	0.000	78.00	1,170.00
0495	01926005	000	PLANT MATERIAL (15-GAL)	EA	150.000	1.000	0.000	1.00	150.00
0500	02476073	003	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	4.000	49,267.000	0.000	19,193.89	76,775.56
0505	03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.000	9,854.000	0.000	7,330.74	21,992.22
0510	03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	69.000	525.000	0.000	479.46	33,082.74
0515	03416008	001	D-GR HMA TY-B PG64-22	TON	51.000	50,920.000	-21,241.000	29,678.91	1,513,624.41
0520	03416027	001	D-GR HMA TY-C SAC-B PG70-22	TON	58.000	11,022.000	0.000	14,591.03	846,279.74
0525	03446064	001	SUPERPAVE MIXTURES SP-C SAC-B PG76-22	TON	60.000	32,458.000	9,973.000	43,055.91	2,583,354.60
0526	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	55,553.62	55,553.62
			SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - BONUS						
0527	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	4,640.39	-4,640.39
			SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - PENALTY						
0528	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	33,865.58	33,865.58
			SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - BONUS						
0529	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	12,762.11	-12,762.11
			SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - PENALTY						
0530	03476001	001	TOM (ASPHALT) PG 76-22	TON	96.000	2,200.000	0.000	1,797.85	172,593.60
0535	03476002	001	TOM-C (AGGREGATE) SAC-A	TON	96.000	31,364.000	0.000	25,874.39	2,483,941.44
0536	96086040		UNIQUE CHANGE ORDER ITEM 40	DOL	1.000	0.000	18,214.350	18,214.35	18,214.35
			Mobilization for ML repair						
0537	96086041		UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.000	175,116.080	175,116.08	175,116.08
			Compensation for milling, TY B, and SP for ML repair						
0540	03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	150.000	2,387.000	0.000	1,936.41	290,461.50
0560	04206003	000	CL A CONC (MISC)	SY	150.000	475.000	20.000	266.80	40,020.00
0561	04206074		CL C CONC (MISC)	CY	225.000	0.000	153.000	153.00	34,425.00
			Class C leveling pad for 48" SSCB						
0564	04206066		CL C CONC (RAIL FOUNDATION)	CY	715.840	0.000	5.000	5.00	3,579.20
			Added by co #31 for Marbach Entrance Ramp added TRF						
0565	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	3,062.000	-22.000	3,388.61	677,722.00
0566	04206066		CL C CONC (RAIL FOUNDATION)	CY	556.760	0.000	32.940	32.94	18,339.67
			New T.R.F. Detail Sheet with a Moment Slab						
0567	04206066		CL C CONC (RAIL FOUNDATION)	CY	448.880	0.000	28.000	22.97	10,310.78
			CO#20 Traffic Rail for Column Protection						
0568	04206066		CL C CONC (RAIL FOUNDATION)	CY	556.760	0.000	80.000	80.00	44,540.80
0569	96086031		UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.000	20,283.730	20,283.73	20,283.73
			Drill & Epoxy for SSTR (Culebra Exit)						
0570	04206074	000	CL C CONC (MISC)	CY	1,400.000	518.000	1.000	416.10	582,540.00

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0572	96086034		UNIQUE CHANGE ORDER ITEM 34	DOL	986.270	0.000	43.000	47.00	46,354.69
			Added by CO #31 for the sidewalk Repairs at 26 locations						
0575	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	3,116.000	10.500	3,300.02	1,485,009.00
0580	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	40.000	0.000	45.32	20,394.00
0585	04326016	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	150.000	722.000	0.000	455.79	68,368.50
0594	04506023		RAIL (TY SSTR)	LF	752.960	0.000	20.000	20.00	15,059.20
			Added by CO #31 for Marbach Entrance Ramp added SSTR						
0595	04506023	000	RAIL (TY SSTR)	LF	40.000	761.000	0.000	820.83	32,833.20
0596	04506004		RAIL (TY T221)	LF	381.780	0.000	178.000	112.00	42,759.36
			CO#20 Traffic Rail for Column Protection						
0597	04506023		RAIL (TY SSTR)	LF	143.170	0.000	588.000	598.00	85,615.66
0598	04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	153.770	0.000	90.000	90.00	13,839.30
0600	04506052	000	RAIL (HANDRAIL)(TY F)	LF	100.000	597.000	0.000	601.83	60,183.00
0601	96086028		UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.000	8,630.760	8,630.76	8,630.76
			Handrail TY (F)						
0605	04506062	000	RAIL (TY SSTR)(MOD)	LF	40.000	23,093.000	-162.000	21,173.08	846,923.20
0610	04506064	000	RAIL (TY SSTR) (W/DRAIN SLOTS) (MOD)	LF	50.000	7,271.000	0.000	9,373.00	468,650.00
0615	05006001	000	MOBILIZATION	LS	8,278,453.000	1.000	0.000	0.90	7,450,607.70
0620	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	7,890.000	-2,447.000	7,794.50	311,780.00
0625	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	170.000	923.000	0.000	1,311.50	222,955.00
0630	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	170.000	100.000	0.000	246.00	41,820.00
0631	05146005		PERM CTB (SGL SLOPE) (TY 1) (48)	LF	67.030	0.000	2,712.000	2,712.00	181,785.36
			48" SSCB						
0635	05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	300.000	2,344.000	0.000	2,431.91	729,573.00
0640	05296001	000	CONC CURB (TY I)	LF	10.000	11,336.000	175.000	17,327.50	173,275.00
0641	05296015		CONC CURB (TY C1)	LF	120.100	0.000	32.000	32.00	3,843.20
0645	05306004	000	DRIVEWAYS (CONC)	SY	70.000	797.000	0.000	768.58	53,800.60
0650	05316001	000	CONC SIDEWALKS (4")	SY	70.000	2,043.000	0.000	2,171.76	152,023.20
0651	05316003		CONC SIDEWALKS (6")	SY	80.730	0.000	78.000	78.00	6,296.94
			6 in sidewalk for C1 curb						
0655	05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	4.000	0.000	4.00	6,000.00
0656	05316013		CURB RAMPS (TY 10)	EA	2,175.770	0.000	10.000	10.00	21,757.70
0657	05316030		CURB RAMPS (TY 21)	SY	255.580	0.000	7.000	7.00	1,789.06
0660	05316010	000	CURB RAMPS (TY 7)	EA	1,900.000	3.000	0.000	3.00	5,700.00
0665	05316030	000	CURB RAMPS (TY 21)	SY	135.000	65.000	0.000	95.00	12,825.00
0670	05366002	000	CONC MEDIAN	SY	135.000	58.000	0.000	58.00	7,830.00
0674	05456010		CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	62,730.770	0.000	1.000	1.00	62,730.77
			TAU II for DC						
0675	05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	12,150.000	7.000	-7.000	4.00	48,600.00
0676	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	23,702.180	0.000	14.000	11.00	260,723.98
			Quadguard						
0677	05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	26,560.220	0.000	3.000	4.00	106,240.88
			SMTC(SMART)						
0681	05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N)	EA	29,040.450	0.000	4.000	4.00	116,161.80
			Replacing existing VIA barrels						

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0682	05456025		CRASH CUSHION ATTEN (INSTALL)(REACT)(N) Replacing existing VIA barrels	EA	29,798.700	0.000	2.000	2.00	59,597.40
0686	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 MBGR and CRASH CUSION REPAIR	DOL	1.000	1,000.000	0.000	372,736.49	372,736.49
0690	30716001	000	UNDERSEAL COURSE	GAL	3.000	56,448.000	0.000	45,099.00	135,297.00
0695	30736001	000	BONDING COURSE	GAL	3.000	56,485.000	0.000	88,021.91	264,065.73
0720	04036001	000	TEMPORARY SPL SHORING	SF	25.000	27,707.000	371.000	22,773.71	569,342.63
0725	04106001	000	SOIL NAIL ANCHORS	LF	15.000	52,451.000	0.000	52,451.00	786,765.00
0735	04236001	000	RETAINING WALL (MSE)	SF	35.000	101,602.000	-166.000	101,436.00	3,550,260.00
0740	04236020	000	RET. WALL (SOIL NAILED) (GUNNITE FACIA)	SF	35.000	32,778.000	0.000	32,778.00	1,147,230.00
0746	96086030		UNIQUE CHANGE ORDER ITEM 30 Graffiti removal	DOL	1.000	0.000	2,917.440	2,917.44	2,917.44
0755	04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	179.000	0.000	153.09	76,545.00
0761	04236004		RETAINING WALL (CONC BLOCK) CONC BLOCK WALL	SF	102.920	0.000	3,413.000	3,413.00	351,265.96
0785	01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	885.000	0.000	97.03	970.30
0790	04006005	000	CEM STABIL BKFL	CY	117.200	2,243.000	0.000	234.92	27,532.62
0795	04006006	000	CUT & RESTORING PAV	SY	93.000	1,479.000	0.000	335.28	31,181.04
0800	04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	18,307.000	0.000	17,069.35	42,673.42
0805	04206010	000	CL A CONC (PLUG)	EA	500.000	18.000	0.000	20.00	10,000.00
0830	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	176.800	3,573.000	0.000	3,571.00	631,352.80
0835	04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	190.650	780.000	0.000	779.28	148,569.74
0840	04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	210.950	3,075.000	0.000	3,070.70	647,764.17
0845	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	252.700	985.000	0.000	985.00	248,909.50
0850	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	372.250	2,011.000	0.000	2,005.73	746,633.00
0855	04646003	000	RC PIPE (CL III)(18 IN)	LF	85.000	270.000	0.000	292.78	24,886.30
0860	04646005	000	RC PIPE (CL III)(24 IN)	LF	66.650	10,190.000	0.000	10,158.64	677,073.34
0870	04646007	000	RC PIPE (CL III)(30 IN)	LF	88.750	309.000	0.000	464.65	41,237.69
0875	04646008	000	RC PIPE (CL III)(36 IN)	LF	105.600	1,578.000	0.000	1,575.63	166,386.52
0880	04646025	000	RC PIPE (CL V)(18 IN)	LF	93.200	615.000	0.000	203.80	18,994.16
0885	04646026	000	RC PIPE (CL V)(24 IN)	LF	131.500	163.000	0.000	161.60	21,250.40
0890	04646059	000	RC PIPE (CL V)(30 IN)	LF	170.300	17.000	0.000	17.00	2,895.10
0895	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,137.000	28.000	0.000	28.00	87,836.00
0900	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,742.000	22.000	0.000	22.00	60,324.00
0905	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,357.000	3.000	0.000	3.00	10,071.00
0910	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,719.000	24.000	0.000	24.00	281,256.00
0920	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,891.000	8.000	0.000	9.00	35,019.00
0925	04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	3,441.000	4.000	0.000	4.00	13,764.00
0930	04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	3,042.000	15.000	0.000	15.00	45,630.00
0935	04656045	000	INLET (COMPL)(PMBD)(4FT)	EA	3,596.000	98.000	0.000	98.00	352,408.00
0940	04656046	000	INLET (COMPL)(PMBD)(5FT)	EA	4,421.000	13.000	0.000	12.00	53,052.00
0945	04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	4,950.000	53.000	0.000	51.00	252,450.00
0950	04656077	000	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	12,265.000	6.000	0.000	4.00	49,060.00
0955	04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	3,870.000	1.000	0.000	1.00	3,870.00
0960	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,873.000	8.000	0.000	7.00	34,111.00
0965	04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	4,110.000	6.000	0.000	8.00	32,880.00
0970	04656140	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	6,317.000	4.000	0.000	3.00	18,951.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0975	04656143	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	12,526.000	6.000	0.000	6.00	75,156.00
0980	04656145	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	12,631.000	6.000	0.000	6.00	75,786.00
0985	04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	3,215.000	1.000	0.000	1.00	3,215.00
0990	04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	3,925.000	4.000	0.000	4.00	15,700.00
0995	04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,645.000	3.000	0.000	3.00	13,935.00
1000	04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	4,455.000	37.000	0.000	36.00	160,380.00
1005	04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	9,470.000	1.000	0.000	1.00	9,470.00
1010	04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	10,067.000	1.000	0.000	1.00	10,067.00
1015	04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	36.000	0.000	36.00	144,000.00
1025	04966002	000	REMOV STR (INLET)	EA	650.000	40.000	0.000	41.00	26,650.00
1030	04966003	000	REMOV STR (MANHOLE)	EA	650.000	9.000	0.000	9.00	5,850.00
1035	04966004	000	REMOV STR (SET)	EA	650.000	1.000	0.000	1.00	650.00
1040	04966007	000	REMOV STR (PIPE)	LF	24.050	6,701.000	0.000	7,001.00	168,374.05
1041	05406001		MTL W-BEAM GD FEN (TIM POST) SH 151 DC column protection	LF	29.490	0.000	1,091.250	1,093.75	32,254.69
1042	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM) SH 151 DC column protection	EA	2,148.460	0.000	4.000	4.00	8,593.84
1043	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION SH 151 DC column protection	EA	1,549.750	0.000	2.000	2.00	3,099.50
1044	05446001		GUARDRAIL END TREATMENT (INSTALL) SH 151 DC column protection	EA	3,985.230	0.000	2.000	2.00	7,970.46
1045	07646019	000	STORM SEWER CLEAN (BOX CULV)(48-<96 SF)	LF	254.000	300.000	0.000	300.00	76,200.00
1070	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	260.000	156.000	0.000	153.00	39,780.00
1075	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	350.000	110.000	0.000	110.00	38,500.00
1080	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.000	2,080.000	0.000	2,254.00	15,778.00
1085	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.000	2,637.000	0.000	2,052.00	51,300.00
1090	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	8.000	3,092.000	0.000	14.00	112.00
1095	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	25.000	3,190.000	0.000	4,259.00	106,475.00
1100	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.150	10,875.000	0.000	5,375.00	6,181.25
1105	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	2,308.000	0.000	1,405.00	1,615.75
1115	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	5,813.000	0.000	1,950.00	3,315.00
1120	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	34.000	0.000	10.00	9,500.00
1130	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,945.000	2.000	0.000	2.00	7,890.00
1135	06286213	000	ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	5,025.000	3.000	0.000	2.00	10,050.00
1140	06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	31,500.000	4.000	0.000	4.00	126,000.00
1141	06816001		TEMP TRAF SIGNALS Associated with Temp signals at IH410 SBFR & SH151 EBFR	EA	10,050.750	0.000	1.000	1.00	10,050.75
1145	06806004	006	REMOVING TRAFFIC SIGNALS	EA	3,255.000	5.000	0.000	5.00	16,275.00
1150	06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	4,200.000	1.000	0.000	1.00	4,200.00
1155	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	190.000	53.000	0.000	46.00	8,740.00
1156	06826001		VEH SIG SEC (12")LED(GRN) CO #18 Add Traffic Signal Heads	EA	302.240	0.000	2.000	2.00	604.48
1160	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	190.000	40.000	0.000	36.00	6,840.00
1165	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	190.000	61.000	0.000	54.00	10,260.00
1166	06826003		VEH SIG SEC (12")LED(YEL) CO #18 Add Traffic Signal Heads	EA	302.240	0.000	2.000	2.00	604.48
1170	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	190.000	29.000	0.000	24.00	4,560.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1175	06826005	000	VEH SIG SEC (12")LED(RED)	EA	190.000	61.000	0.000	54.00	10,260.00
1176	06826005		VEH SIG SEC (12")LED(RED) CO #18 Add Traffic Signal Heads	EA	302.240	0.000	2.000	2.00	604.48
1180	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	190.000	17.000	0.000	15.00	2,850.00
1185	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	615.000	12.000	0.000	12.00	7,380.00
1190	06826023	000	BACK PLATE (12")(3 SEC)	EA	75.000	56.000	1.000	49.00	3,675.00
1191	61196025		BACK PLATE (12 IN) (3 SEC) CO #18 Add Traffic Signal Heads	EA	180.290	0.000	3.000	3.00	540.87
1195	06826024	000	BACK PLATE (12")(4 SEC)	EA	85.000	15.000	0.000	13.00	1,105.00
1200	06826025	000	BACK PLATE (12")(5 SEC)	EA	120.000	6.000	0.000	5.00	600.00
1205	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.850	5,376.000	0.000	3,080.00	5,698.00
1206	06846012		TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.180	0.000	75.000	75.00	238.50
1215	06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.700	14,267.000	0.000	5,185.00	8,814.50
1216	06846035		TRF SIG CBL (TY A)(14 AWG)(9 CONDR) CO #18 Add Traffic Signal Heads	LF	2.970	0.000	24.000	24.00	71.28
1225	06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	8,785.000	1.000	0.000	1.00	8,785.00
1230	06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	9,565.000	3.000	0.000	3.00	28,695.00
1235	06866048	000	INS TRF SIG PL AM(S)1 ARM(44')LUM&ILSN	EA	9,685.000	1.000	0.000	1.00	9,685.00
1240	06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	9,925.000	8.000	0.000	8.00	79,400.00
1245	06866056	000	INS TRF SIG PL AM(S)1 ARM(50')LUM&ILSN	EA	25,625.000	1.000	0.000	1.00	25,625.00
1250	06866168	000	IN TRF SG PL AM(S)2ARM(44-36')LUM&ILSN	EA	12,425.000	2.000	0.000	2.00	24,850.00
1255	06866196	000	IN TRF SG PL AM(S)2ARM(50-44')LUM&ILSN	EA	29,465.000	2.000	0.000	2.00	58,930.00
1260	06866220	000	IN TRF SG PL AM(S)2ARM(55-40')LUM&ILSN	EA	30,305.000	1.000	0.000	1.00	30,305.00
1265	06866252	000	IN TRF SG PL AM(S)2ARM(60-44')LUM&ILSN	EA	31,265.000	1.000	0.000	1.00	31,265.00
1270	06876001	000	PED POLE ASSEMBLY	EA	1,500.000	13.000	0.000	22.00	33,000.00
1275	06876002	000	PEDESTRIAN PUSH BUTTON POLE	EA	915.000	1.000	0.000	1.00	915.00
1280	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	675.000	13.000	0.000	14.00	9,450.00
1285	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,105.000	2.000	0.000	2.00	6,210.00
1295	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,700.000	5.000	0.000	4.00	30,800.00
1315	60626026	000	ITS RADIO (DUAL)(2.4 GHZ/5 GHZ)-I-U	EA	4,900.000	2.000	0.000	1.00	4,900.00
1320	60906002	000	ILSN (LED) (8 D)	EA	3,600.000	18.000	0.000	18.00	64,800.00
1321	96086027		UNIQUE CHANGE ORDER ITEM 27 ILSN Increased material cost	DOL	1.000	0.000	11,700.000	11,700.00	11,700.00
1325	62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,625.000	14.000	0.000	14.00	78,750.00
1330	62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	6,225.000	12.000	0.000	12.00	74,700.00
1335	62926007	000	RELOCATE RVDS	EA	750.000	20.000	0.000	20.00	15,000.00
1360	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	550.000	231.000	0.000	231.00	127,050.00
1365	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	185.000	10.000	0.000	10.00	1,850.00
1375	06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	350.000	19.000	0.000	10.00	3,500.00
1380	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	650.000	34.000	0.000	32.00	20,800.00
1385	06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	600.000	52.000	0.000	48.00	28,800.00
1390	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,400.000	22.000	0.000	22.00	30,800.00
1395	06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	1,425.000	5.000	0.000	4.00	5,700.00
1400	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,365.000	2.000	0.000	2.00	2,730.00
1405	06106260	000	IN RD IL (TY SP) 48S-4 (400W EQ) LED	EA	3,825.000	9.000	0.000	9.00	34,425.00
1410	06106267	000	IN RD IL (TY SP) 48S-12-12(400W EQ)LED	EA	4,665.000	10.000	0.000	10.00	46,650.00
1415	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	31,400.000	8.000	0.000	8.00	251,200.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1420	06186006	000	CONDT (HDPE) (2") BORE	LF	25.000	2,314.000	1.000	1,946.00	48,650.00
1430	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	6,333.000	35.000	5,671.00	39,697.00
1435	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.000	4,578.000	195.000	1,654.00	11,578.00
1440	06186064	000	CONDT (RM) (1")	LF	13.000	295.000	747.000	360.00	4,680.00
1445	06186066	000	CONDT (RM) (1 1/4")	LF	18.000	623.000	0.000	390.00	7,020.00
1450	06206003	000	ELEC CONDR (NO.12) BARE	LF	0.850	10,152.000	0.000	8,565.00	7,280.25
1455	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.900	20,304.000	190.000	22,797.00	20,517.30
1460	06206005	000	ELEC CONDR (NO.10) BARE	LF	0.950	4,567.000	190.000	2,205.00	2,094.75
1465	06206006	000	ELEC CONDR (NO.10) INSULATED	LF	0.950	9,134.000	0.000	6,644.00	6,311.80
1470	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	4,780.000	0.000	5,302.00	5,302.00
1475	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	9,560.000	0.000	13,126.00	13,126.00
1485	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	20.000	0.000	11.00	9,075.00
1490	06246008	000	GROUND BOX TY C (162911)W/APRON	EA	935.000	1.000	0.000	6.00	5,610.00
1491	06246008		GROUND BOX TY C (162911)W/APRON Replacing fiber across IH 410	EA	1,067.560	0.000	3.000	3.00	3,202.68
1495	06246028	000	REMOVE GROUND BOX	EA	180.000	64.000	0.000	24.00	4,320.00
1500	06286002	000	REMOVE ELECTRICAL SERVICES	EA	700.000	10.000	0.000	1.00	700.00
1505	06286040	000	ELC SRV TY A 240/480 060(NS)SS(E)EX(O)	EA	4,185.000	7.000	0.000	3.00	12,555.00
1510	06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	4,205.000	3.000	0.000	3.00	12,615.00
1515	06286339	000	ELC SRV TY A 240/480 060(NS)SS(E)EX(U)	EA	3,785.000	2.000	0.000	2.00	7,570.00
1520	60006008	000	REMOVE CONDUCTOR	LF	1.000	14,406.000	0.000	6,337.00	6,337.00
1530	60006037	000	REMOVE LUMINAIRE FIXTURE (HPS)	EA	135.000	12.000	0.000	12.00	1,620.00
1545	61216001	000	RELOCATE HIGH MAST LIGHTING	EA	11,300.000	3.000	0.000	3.00	33,900.00
1550	61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	25,500.000	1.000	0.000	1.00	25,500.00
1555	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	25,500.000	2.000	5.000	3.00	76,500.00
1560	61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,700.000	2.000	0.000	2.00	17,400.00
1565	61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	8,600.000	17.000	0.000	3.00	25,800.00
1595	06176001	000	TEMP RD IL (RD IL ASM)	EA	1,000.000	20.000	0.000	11.00	11,000.00
1605	60006048	000	MAINTAIN UNDERPASS FIXTURE	EA	315.000	8.000	0.000	8.00	2,520.00
1635	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.990	10.000	0.000	10.00	4,659.90
1640	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	534.730	79.000	0.000	63.00	33,687.99
1645	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	595.660	1.000	0.000	1.00	595.66
1650	06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	605.360	12.000	0.000	7.00	4,237.52
1655	06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	669.710	23.000	0.000	23.00	15,403.33
1660	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	697.340	16.000	0.000	12.00	8,368.08
1665	06446058	000	IN SM RD SN SUP&AM TYTWT(1)UB(P)	EA	379.330	3.000	0.000	3.00	1,137.99
1670	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,427.670	5.000	0.000	5.00	12,138.35
1675	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,715.710	15.000	0.000	15.00	40,735.65
1690	06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	3,332.410	5.000	0.000	1.00	3,332.41
1714	04166001		DRILL SHAFT (18 IN) 18" drill shaft 48" SSCB	LF	102.130	0.000	100.000	100.00	10,213.00
1715	04166005	000	DRILL SHAFT (42 IN)	LF	200.000	980.000	0.000	1,012.00	202,400.00
1725	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	333.000	29.770	398.00	437,800.00
1730	04206043	000	CL C CONC (FOOTING)	CY	1,100.000	102.000	16.200	118.20	130,020.00
1735	06186040	000	CONDT (PVC) (SCH 80) (1")	LF	5.000	320.000	50.000	50.00	250.00
1740	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	8.000	960.000	150.000	150.00	1,200.00
1750	06366001	001	ALUMINUM SIGNS (TY A)	SF	33.460	45.000	18.000	45.00	1,505.70
1760	06366003	001	ALUMINUM SIGNS (TY O)	SF	21.000	3,165.000	0.000	4,078.79	85,654.59

CATEGORY		001	DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1762	06366003		ALUMINUM SIGNS (TY O) CO #14 Large road signs	SF	26.000	0.000	247.000	77.00	2,002.00
1765	06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	21.000	1,214.000	0.000	1,848.01	38,808.21
1767	06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O) CO #14 OSB sign upgrade	SF	26.000	0.000	877.000	170.00	4,420.00
1768	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #12 rail mount for Chevrons	EA	3,575.420	0.000	20.000	20.00	71,508.40
1769	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO #14 rail mount for Chevrons	EA	3,575.420	0.000	13.000	13.00	46,480.46
1770	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.000	3,442.000	0.000	2,113.85	10,569.25
1775	06506054	000	INS OH SN SUP(45 FT BRDG)	EA	27,000.000	1.000	0.000	1.00	27,000.00
1780	06506059	000	INS OH SN SUP(50 FT BRDG)	EA	28,800.000	1.000	0.000	1.00	28,800.00
1785	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	45,000.000	1.000	0.000	1.00	45,000.00
1790	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	48,100.000	1.000	0.000	1.00	48,100.00
1795	06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	51,000.000	3.000	0.000	3.00	153,000.00
1800	06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	57,500.000	1.000	1.000	3.00	172,500.00
1825	06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.620	1,551.000	0.000	996.00	617.52
1830	06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.740	597.000	0.000	915.00	677.10
1835	06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.740	29,538.000	0.000	26,304.00	19,464.96
1840	06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.470	6,024.000	0.000	2,526.00	6,239.22
1845	06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.470	10,601.000	0.000	6,562.00	16,208.14
1850	06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.770	3,846.000	0.000	2,052.00	11,840.04
1855	06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	124.000	199.000	0.000	129.00	15,996.00
1860	06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	188.000	67.000	0.000	43.00	8,084.00
1865	06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	233.000	21.000	0.000	16.00	3,728.00
1870	06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	267.000	22.000	0.000	12.00	3,204.00
1875	06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	137.000	240.000	0.000	150.00	20,550.00
1880	06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	811.000	24.000	0.000	21.00	17,031.00
1885	06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	811.000	30.000	0.000	20.00	16,220.00
1900	06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.700	7,530.000	0.000	6,060.00	4,242.00
1905	06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.500	620.000	0.000	21,220.00	10,610.00
1910	06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	144.000	0.000	579.00	289.50
1915	06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.200	7,650.000	0.000	46,395.00	9,279.00
1920	06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.200	22,760.000	0.000	85,987.10	17,197.42
1925	06666177	007	REFL PAV MRK TY II (W) 8" (LNDP)	LF	0.500	63.000	0.000	969.00	484.50
1926	06666178		REFL PAV MRK TY II (W) 8" (SLD) Added by CO #34	LF	0.580	0.000	5,699.000	15,389.00	8,925.62
1930	06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.330	1,326.000	0.000	4,131.00	5,494.23
1935	06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.330	1,028.000	0.000	6,205.00	8,252.65
1940	06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.500	1,785.000	0.000	22,189.00	11,094.50
1945	06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.200	22,689.000	0.000	63,690.00	12,738.00
1955	06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.300	7,650.000	0.000	1,490.00	447.00
1960	06666231	007	PAVEMENT SEALER (ARROW)	EA	53.000	19.000	0.000	134.00	7,102.00
1965	06666232	007	PAVEMENT SEALER (WORD)	EA	53.000	29.000	0.000	140.00	7,420.00
1970	06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	87.000	1.000	0.000	39.00	3,393.00
1975	06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	94.000	5.000	0.000	12.00	1,128.00
1980	06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	450.000	1.000	0.000	14.00	6,300.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1985	06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	450.000	3.000	0.000	19.00	8,550.00
1995	06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	28,280.000	0.000	2,550.00	1,020.00
2000	06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.360	12,273.000	0.000	25,409.00	9,147.24
2005	06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.550	53,120.000	0.000	40,290.00	22,159.50
2006	06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.810	0.000	28,280.000	11,330.00	9,177.30
			Added by CO #31 for FR striping						
2007	06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.730	0.000	12,273.000	14,135.00	10,318.55
			Added by CO #31 for FR striping						
2009	06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.530	0.000	44,901.000	35,598.00	54,464.94
			Added by CO #31 for FR striping						
2010	06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.360	44,901.000	0.000	9,826.00	3,537.36
2015	06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.130	81,193.000	0.000	69,450.00	78,478.50
2020	06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.130	90,942.000	0.000	64,239.00	72,590.07
2025	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	211.000	12.000	0.000	11.00	2,321.00
2030	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,200.000	20.000	0.000	11.00	24,200.00
2040	06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	388.000	0.000	77.00	308.00
2045	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.470	9,149.000	0.000	11,496.00	39,891.12
2050	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.470	4,587.000	0.000	7,265.00	3,414.55
2055	06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.870	50,039.000	0.000	4,700.00	4,089.00
2060	06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	10,748.000	0.000	8,466.00	16,932.00
2065	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.000	11.000	0.000	12.00	756.00
2070	06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	101.000	3.000	0.000	1.00	101.00
2075	06776011	000	ELIM EXT PAV MRK & MRKS (NUMBER)	EA	65.000	1.000	0.000	1.00	65.00
2080	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	13.000	0.000	6.00	390.00
2085	06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	450.000	2.000	0.000	7.00	3,150.00
2090	06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	450.000	1.000	0.000	5.00	2,250.00
2095	06776022	000	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	750.000	7.000	0.000	3.00	2,250.00
2100	06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	3,169.000	0.000	1,510.00	151.00
2105	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	59,917.000	0.000	73,870.00	14,774.00
2110	06786004	000	PAV SURF PREP FOR MRK (8")	LF	1.000	63.000	0.000	5.00	5.00
2115	06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.000	2,354.000	0.000	6,781.00	6,781.00
2120	06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	55.000	12.000	0.000	11.00	605.00
2125	06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	350.000	1.000	0.000	8.00	2,800.00
2130	06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	350.000	3.000	0.000	9.00	3,150.00
2160	04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	350.000	40.000	0.000	60.00	21,000.00
2165	04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	400.000	28.000	0.000	56.00	22,400.00
2175	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	1,695.000	0.000	922.00	6,454.00
2180	06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	12.000	540.000	1,480.000	740.00	8,880.00
2181	06186025		CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	25.790	0.000	700.000	340.00	8,768.60
			Replacing fiber across IH 410						
2185	06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	14.000	14,250.000	0.000	17,247.00	241,458.00
2190	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.000	645.000	0.000	1,251.00	31,275.00
2195	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	25.000	2,930.000	0.000	2,838.00	70,950.00
2200	06186070	000	CONDT (RM) (2")	LF	20.000	545.000	0.000	465.00	9,300.00
2205	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.800	12,160.000	800.000	8,725.00	6,980.00
2210	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	560.000	0.000	350.00	402.50
2215	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.700	3,715.000	0.000	5,590.00	9,503.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2220	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	13.000	0.000	12.00	9,900.00
2225	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	4.000	1.000	7.00	6,650.00
2230	06276002	000	TIMBER POLE (CL 2) 40 FT	EA	1,185.000	24.000	0.000	25.00	29,625.00
2245	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	3,000.000	3.000	0.000	3.00	9,000.00
2250	06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	20,500.000	1.000	0.000	1.00	20,500.00
2255	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	27.000	50.000	0.000	95.00	2,565.00
2260	60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.400	4,640.000	0.000	2,353.59	5,648.62
2265	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.750	11,720.000	0.000	15,005.00	56,268.75
2270	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,200.000	1.000	0.000	2.00	2,400.00
2275	60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,800.000	7.000	0.000	7.00	12,600.00
2280	60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,800.000	1.000	0.000	3.00	17,400.00
2281	60076075		FO CBL (144 SMF)(INS ONLY)	LF	2.040	0.000	2,365.000	2,365.00	4,824.60
			Associated with Fiber Line bypass at Drainage line C						
2285	60076076	000	FO CBL (144 SMF)(AERIAL)	LF	18.200	4,425.000	0.000	6,210.00	113,022.00
2290	60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	2,185.000	1.000	0.000	1.00	2,185.00
2295	60076094	000	FIBER OPTIC FUSION SPLICE	EA	45.000	340.000	50.000	776.00	34,920.00
2300	60076102	000	RELOCATE FIBER OPTIC CABLE	LF	3.000	4,550.000	0.000	630.00	1,890.00
2305	60076103	000	REMOVE FIBER OPTIC CABLE	LF	1.750	22,175.000	2,365.000	7,984.00	13,972.00
2310	60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	8,900.000	1.000	0.000	1.00	8,900.00
2315	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,700.000	4.000	0.000	6.00	46,200.00
2320	60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	3,500.000	2.000	0.000	2.00	7,000.00
2325	60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,800.000	3.000	0.000	3.00	5,400.00
2330	60276003	000	CONDUIT (PREPARE)	LF	1.500	11,910.000	2,115.000	8,400.00	12,600.00
2335	60276007	000	MANHOLE (PREPARE)	EA	300.000	37.000	7.000	38.00	11,400.00
2340	60276008	000	GROUND BOX (PREPARE)	EA	150.000	3.000	1.000	6.00	900.00
2345	60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	900.000	1.000	0.000	1.00	900.00
2350	60626041	000	ITS RADIO (INSTALL ONLY)	EA	1,800.000	1.000	0.000	1.00	1,800.00
2360	60626043	000	REMOVE ITS RADIO	EA	1,800.000	1.000	0.000	1.00	1,800.00
2365	60646013	000	ITS POLE (30 FT)(90 MPH)(W/STIFF)	EA	9,100.000	1.000	0.000	1.00	9,100.00
2370	60646053	000	ITS POLE (55 FT)(REL)	EA	3,015.000	1.000	0.000	1.00	3,015.00
2375	60646054	000	ITS POLE (55 FT)(REM)	EA	4,000.000	2.000	0.000	1.00	4,000.00
2380	60646062	000	ITS POLE (60 FT)(REL)	EA	3,045.000	1.000	0.000	1.00	3,045.00
2385	60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	3,925.000	1.000	0.000	1.00	3,925.00
2390	60646076	000	ITS POLE MNT CAB (TY 1)(CONF 2)	EA	5,200.000	3.000	0.000	3.00	15,600.00
2395	60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	2,500.000	1.000	0.000	1.00	2,500.00
2400	60936009	000	REMOVE EXIST FIBER HUB	EA	3,100.000	4.000	0.000	4.00	12,400.00
2405	60936011	000	REMOVE EXIST FIB OPT DMS SYS(TY-3)	EA	5,000.000	2.000	0.000	2.00	10,000.00
2410	60936013	000	RELOCATE EXIST FIB OPT DMS SYS(TY-2)	EA	12,000.000	2.000	0.000	2.00	24,000.00
2415	60936015	000	RELOCATE EXIST CCTV FIELD EQUIPMENT	EA	3,500.000	2.000	0.000	2.00	7,000.00
2425	61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	500.000	8.000	0.000	8.00	4,000.00
2430	61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	500.000	5.000	0.000	5.00	2,500.00
2435	61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	500.000	6.000	0.000	6.00	3,000.00
2440	61466001	000	INSTALLATION OF BLUETOOTH READER	EA	850.000	2.000	0.000	2.00	1,700.00
2445	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,650.000	10.000	0.000	16.00	58,400.00
2450	63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	850.000	2.000	0.000	1.00	850.00
2455	63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	1,250.000	2.000	0.000	2.00	2,500.00
2460	63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	300.000	5.000	0.000	5.00	1,500.00
2465	63046008	000	ITS RVSD (DC & WWA) (REMOVE)	EA	300.000	2.000	0.000	2.00	600.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2470	63056007	000	LCS SYSTEM (REMOVE)	EA	1,300.000	5.000	0.000	6.00	7,800.00	
2494	01616017		COMPOST MANUF TOPSOIL (4") C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl	SY	3.630	0.000	50,674.000	54,800.43	198,925.56	
2500	01646007	000	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.100	50,674.000	0.000	47,973.65	4,797.37	
2510	01666001	000	FERTILIZER	AC	500.000	18.000	0.000	9.45	4,723.50	
2520	01696003	000	SOIL RETENTION BLANKETS (CL 1) (TY C)	SY	1.000	50,674.000	0.000	56,735.00	56,735.00	
2525	05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.000	795.000	0.000	163.91	3,933.84	
2530	05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	343.000	0.000	263.50	6,587.50	
2535	05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	60.000	284.000	0.000	166.00	9,960.00	
2565	05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	12.000	657.000	0.000	1,023.88	12,286.56	
2595	05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	11,605.000	0.000	6,302.85	12,605.70	
2600	05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	11,605.000	0.000	865.52	432.76	
2605	05066041	004	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	4.000	6,066.000	0.000	2,512.00	10,048.00	
2610	05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	6,066.000	0.000	19.00	19.00	
2615	05066044	004	SANDBAGS FOR EROSION CONTROL (8")	LF	10.000	2,384.000	0.000	737.44	7,374.35	
2616	96086001		UNIQUE CHANGE ORDER ITEM 1 CO #02: Temporary Installation of Large Sign	DOL	2,054.150	0.000	1.000	1.00	2,054.15	
2617	96086002		UNIQUE CHANGE ORDER ITEM 2 Milestone 4 Incentive	DOL	90,000.000	0.000	1.000	1.00	90,000.00	
2618	96086003		UNIQUE CHANGE ORDER ITEM 3 Milestone 11 Incentive	DOL	193,500.000	0.000	1.000	1.00	193,500.00	
2619	96086004		UNIQUE CHANGE ORDER ITEM 4 CO #03: Temporary Pedestal at Bent 14	DOL	21,134.700	0.000	1.000	1.00	21,134.70	
2620	96086005		UNIQUE CHANGE ORDER ITEM 5 CO #5: RW9 Anchor Slab	DOL	94.720	0.000	1,678.180	1,647.00	156,003.84	
2622	96086007		UNIQUE CHANGE ORDER ITEM 7 CO #09: Mobilization & Demob	DOL	22,897.380	0.000	1.000	1.00	22,897.38	
2623	96086008		UNIQUE CHANGE ORDER ITEM 8 CO #09: Surveying(Construction Modeling)	DOL	2,072.440	0.000	1.000	1.00	2,072.44	
2624	96086009		UNIQUE CHANGE ORDER ITEM 9 CO #09: Lane Closure for OSB	DOL	3,603.000	0.000	2.000	2.00	7,206.00	
2626	96086011		UNIQUE CHANGE ORDER ITEM 11 FA: Conduit re-route at Bent 2	DOL	3,243.840	0.000	1.000	1.00	3,243.84	
2630	96086015		UNIQUE CHANGE ORDER ITEM 15 CO #14 (Closure at 410NB-151WB Connector Installing Chevron)	DOL	3,166.000	0.000	1.000	1.00	3,166.00	
2631	96086016		UNIQUE CHANGE ORDER ITEM 16 CO #12 (Closure at 410SB-151WB Connector Installing Chevron)	DOL	3,166.000	0.000	1.000	1.00	3,166.00	
2633	96086018		UNIQUE CHANGE ORDER ITEM 18 CO #12 (Total weekend closure 151EB-410NB&SB DC chevrons)	DOL	6,333.000	0.000	1.000	1.00	6,333.00	
2636	96086021		UNIQUE CHANGE ORDER ITEM 21 Lane closures for replacement of VIA barrels	DOL	2,212.000	0.000	6.000	6.00	13,272.00	
2637	96086022		UNIQUE CHANGE ORDER ITEM 22 Lane/ramp closure for ITS reroute (Military SBFR)	DOL	1,690.000	0.000	5.000	5.00	8,450.00	
2638	96086023		UNIQUE CHANGE ORDER ITEM 23 ITS repair for DMS	DOL	3,928.760	0.000	1.000	1.00	3,928.76	

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2639	96086026		UNIQUE CHANGE ORDER ITEM 26 CO #18 Add Traffic Signal Heads(FRONT RD/UTURN LANE CLOSURE)	DOL	1,650.000	0.000	2.000	2.00	3,300.00	
2640	96086029		UNIQUE CHANGE ORDER ITEM 29 Ramp closure at Ingram/Culebra exit	DOL	1.000	0.000	8,713.880	8,713.88	8,713.88	
2646	96086037		UNIQUE CHANGE ORDER ITEM 37 Compensation for steel revisions on Bent 22 and Bent 26 caps	DOL	1.029	0.000	1,147.000	1,147.00	1,180.38	
2647	96086038		UNIQUE CHANGE ORDER ITEM 38 Compensation for steel rev on Anchor Blocks and footings	DOL	0.850	0.000	15,399.000	15,399.00	13,086.07	
2648	96086039		UNIQUE CHANGE ORDER ITEM 39 Compensation for Cable Barrier Repair on 410/151 median	DOL	86.150	0.000	90.000	90.00	7,753.50	
2649	96086042		UNIQUE CHANGE ORDER ITEM 42 Compensation for Backwall Repair on	DOL	1,179.180	0.000	1.000	1.00	1,179.18	
2651	96086043		UNIQUE CHANGE ORDER ITEM 43 Compensation for Electrical Upgrade on IH 410 and Ingram	DOL	1.000	0.000	636.300	636.30	636.30	
2652	96086043		UNIQUE CHANGE ORDER ITEM 43 Compensation for Rerouting 18 in RCP	DOL	1.000	0.000	16,016.130	16,016.13	16,016.13	
2921	04006001		STRUCT EXCAV CO #09: OSB at Sta 2085+00	CY	105.700	0.000	35.400	35.40	3,741.78	
								Category Subtotal	\$50,857,231.40	

CATEGORY		002		DESCRIPTION	BRDG ITEMS (FED PART) IH 410 EBSB CONNECTOR					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
2627	96086012		UNIQUE CHANGE ORDER ITEM 12 #12 Drill & Epoxy Dowels (Parapet wall)	DOL	55.900	0.000	17.000	17.00	950.30	
2695	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	135.000	0.000	146.75	22,012.50	
2700	04166007	000	DRILL SHAFT (54 IN)	LF	300.000	460.000	0.000	511.54	153,462.00	
2705	04166008	000	DRILL SHAFT (60 IN)	LF	350.000	1,520.000	0.000	1,530.87	535,804.50	
2710	04166051	000	DRILL SHAFT (120 IN)	LF	1,300.000	710.000	0.000	724.58	941,954.00	
2715	04206013	000	CL C CONC (ABUT)	CY	1,400.000	13.100	0.000	13.10	18,340.00	
2720	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	1,285.100	0.000	1,285.10	1,028,080.00	
2725	04206039	000	CL C CONC (COLUMN)(MASS)	CY	550.000	2,226.300	0.000	2,237.90	1,230,845.00	
2735	04206088	000	CL F CONC (PT CAP)(MASS)	CY	800.000	545.300	0.000	545.30	436,240.00	
2740	04206096	000	CL F CONC (PT COLUMN)(MASS)	CY	600.000	383.400	0.000	383.40	230,040.00	
2745	04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	495.100	0.000	678.70	339,350.00	
2750	04206104	000	CL F CONC (PT FOOTING)(MASS)	CY	400.000	381.400	0.000	381.40	152,560.00	
2755	04206128	000	CL K CONC (MISC)	CY	2,000.000	18.600	0.000	18.60	37,200.00	
2760	04206174	000	CL F CONC (PT BLOCK)(MASS)	CY	1,800.000	18.400	0.000	18.40	33,120.00	
2765	04226001	000	REINF CONC SLAB	SF	12.000	100,929.000	0.000	100,929.00	1,211,148.00	
2770	04226015	000	APPROACH SLAB	CY	200.000	24.900	0.000	24.90	4,980.00	
2775	04256038	000	PRESTR CONC GIRDER (TX46)	LF	90.000	388.040	0.000	388.04	34,923.60	
2780	04256039	000	PRESTR CONC GIRDER (TX54)	LF	90.000	13,631.020	0.000	13,631.02	1,226,791.80	
2785	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	1.470	0.000	24.63	11,083.50	
2790	04506062	000	RAIL (TY SSTR)(MOD)	LF	40.000	6,249.800	0.000	6,212.00	248,480.00	
2795	04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	235.000	30.000	0.000	40.00	9,400.00	
2800	04506083	000	(PARAPET)	LF	150.000	15.000	8.230	22.80	3,420.00	

CATEGORY 002 DESCRIPTION BRDG ITEMS (FED PART) IH 410 EBSB CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2805	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	494.000	0.000	494.00	49,400.00
2810	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	1,290.000	0.000	1,208.00	60,400.00
2815	05126002	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 2)	LF	4.000	180.000	0.000	180.00	720.00
2820	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,500.000	6.000	0.000	8.00	60,000.00
Category Subtotal									\$8,080,705.20

CATEGORY 003 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBWB CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2895	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	6.000	-2.000	1.00	20,000.00
2900	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	135.000	0.000	151.52	22,728.00
2905	04166007	000	DRILL SHAFT (54 IN)	LF	300.000	1,820.000	0.000	1,835.31	550,593.00
2910	04166008	000	DRILL SHAFT (60 IN)	LF	350.000	800.000	0.000	808.08	282,828.00
2915	04166051	000	DRILL SHAFT (120 IN)	LF	1,300.000	705.000	0.000	718.89	934,557.00
2920	04206013	000	CL C CONC (ABUT)	CY	1,400.000	13.100	0.000	13.10	18,340.00
2925	04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	1,240.700	0.000	1,153.40	922,720.00
2930	04206039	000	CL C CONC (COLUMN)(MASS)	CY	550.000	1,277.900	0.000	1,289.10	709,005.00
2940	04206084	000	CL F CONC (CAP)(MASS)	CY	900.000	75.400	0.000	75.40	67,860.00
2945	04206088	000	CL F CONC (PT CAP)(MASS)	CY	800.000	737.500	0.000	737.60	590,080.00
2950	04206096	000	CL F CONC (PT COLUMN)(MASS)	CY	600.000	665.700	0.000	665.70	399,420.00
2955	04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	326.900	0.000	326.90	163,450.00
2960	04206104	000	CL F CONC (PT FOOTING)(MASS)	CY	400.000	1,246.800	0.000	1,246.80	498,720.00
2965	04206128	000	CL K CONC (MISC)	CY	2,000.000	34.200	0.000	34.20	68,400.00
2970	04206174	000	CL F CONC (PT BLOCK)(MASS)	CY	1,800.000	61.200	0.000	61.20	110,160.00
2975	04226001	000	REINF CONC SLAB	SF	12.000	119,694.000	0.000	119,694.00	1,436,328.00
2980	04226015	000	APPROACH SLAB	CY	200.000	24.900	0.000	24.90	4,980.00
2985	04256038	000	PRESTR CONC GIRDER (TX46)	LF	90.000	330.060	0.000	330.06	29,705.40
2990	04256039	000	PRESTR CONC GIRDER (TX54)	LF	90.000	12,113.760	0.000	12,113.76	1,090,238.40
3000	04346009	000	ELASTOMERIC BEARING (EE7)	EA	3,000.000	8.000	0.000	8.00	24,000.00
3005	04346037	000	ELASTOMERIC BEARING (F9)	EA	3,000.000	8.000	0.000	8.00	24,000.00
3010	04346111	000	ELASTOMERIC BEARING(EE4)	EA	3,000.000	8.000	0.000	8.00	24,000.00
3015	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.500	2,000,400.000	0.000	2,000,400.00	3,000,600.00
3020	04506062	000	RAIL (TY SSTR)(MOD)	LF	40.000	7,045.800	0.000	7,054.41	282,176.40
3025	04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	235.000	30.000	0.000	50.00	11,750.00
3030	04506083	000	(PARAPET)	LF	150.000	15.000	0.000	15.00	2,250.00
3035	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	451.000	0.000	451.00	45,100.00
3040	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	100.000	235.000	0.000	235.00	23,500.00
3045	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	964.000	0.000	893.00	44,650.00
3050	05126002	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 2)	LF	4.000	180.000	0.000	180.00	720.00
3055	05146036	000	PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	500.000	6.500	19.500	32.50	16,250.00
3060	40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,500.000	6.000	0.000	5.00	37,500.00
Category Subtotal									\$11,456,609.20

CATEGORY 004 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER SH 151 EI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
----------	-----------	--------	------------------------------	------	------------	--------------	-----------------	------------------	-----------

CATEGORY 004 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER SH 151 EI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3135	04006013	000	STRUCT EXCAV (HYDROVAC)	CY	250.000	42.000	0.000	42.00	10,500.00
3145	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	108.000	0.000	109.86	16,479.00
3150	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	58.000	0.000	60.49	15,122.50
3155	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	38.900	0.000	30.90	52,530.00
3160	04206029	000	CL C CONC (CAP)	CY	1,250.000	33.600	0.000	33.60	42,000.00
3165	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	41.600	0.000	41.60	45,760.00
3170	04226001	000	REINF CONC SLAB	SF	12.000	3,185.000	0.000	3,185.00	38,220.00
3175	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	415.460	0.000	415.46	33,236.80
3180	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	228.000	0.000	153.00	1,147.50
3185	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	160.000	0.000	140.00	7,000.00
3190	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	140.000	0.000	140.00	15,400.00
3195	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	90.000	0.000	90.00	6,750.00
3201	04546009		JOINT SEALANT	LF	19.090	0.000	400.000	268.00	5,116.12
			IH 410 at SH 151 EBF						
3205	04546009	000	JOINT SEALANT	LF	15.000	308.000	0.000	706.00	10,590.00
Category Subtotal									\$299,851.92

CATEGORY 005 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBML OVER SH 151 EI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3280	04006013	000	STRUCT EXCAV (HYDROVAC)	CY	250.000	25.000	0.000	25.00	6,250.00
3290	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	54.000	0.000	54.77	8,215.50
3295	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	60.000	0.000	59.68	14,920.00
3300	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	17.200	0.000	21.80	37,060.00
3305	04206029	000	CL C CONC (CAP)	CY	1,250.000	21.400	0.000	21.40	26,750.00
3310	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	41.600	0.000	44.00	48,400.00
3315	04226001	000	REINF CONC SLAB	SF	12.000	1,645.000	0.000	1,645.00	19,740.00
3320	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	276.980	0.000	276.98	22,158.40
3330	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	160.000	0.000	140.00	7,000.00
3340	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	46.000	0.000	46.00	3,450.00
Category Subtotal									\$193,943.90

CATEGORY 006 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER SH 151 W

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3420	04006013	000	STRUCT EXCAV (HYDROVAC)	CY	250.000	20.000	0.000	20.00	5,000.00
3430	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	50.000	0.000	50.50	7,575.00
3435	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	82.000	0.000	84.84	21,210.00
3440	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	20.000	0.000	20.00	34,000.00
3445	04206029	000	CL C CONC (CAP)	CY	1,250.000	21.200	0.000	21.20	26,500.00
3450	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	39.200	0.000	39.20	43,120.00
3455	04226001	000	REINF CONC SLAB	SF	12.000	1,645.000	0.000	1,645.00	19,740.00
3460	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	276.980	0.000	276.99	22,159.04
3465	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	228.000	0.000	220.00	1,650.00
3470	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	160.000	0.000	140.00	7,000.00
3480	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	46.000	0.000	46.00	3,450.00

CATEGORY 006 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER SH 151 W

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3485	04546008	000	HEADER TYPE EXPANSION JOINT	CF	350.000	45.000	-45.000	27.00	9,450.00
3486	04546009		JOINT SEALANT WBFR SH 151	LF	19.090	0.000	300.000	288.00	5,497.92
3490	04546009	000	JOINT SEALANT	LF	15.000	268.000	0.000	519.00	7,785.00
Category Subtotal									\$214,136.96

CATEGORY 007 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBML OVER SH 151 W

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3565	04006013	000	STRUCT EXCAV (HYDROVAC)	CY	250.000	23.000	0.000	23.00	5,750.00
3575	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	50.000	0.000	50.76	7,614.00
3580	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	82.000	0.000	84.16	21,040.00
3585	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	21.500	0.000	21.50	36,550.00
3590	04206029	000	CL C CONC (CAP)	CY	1,250.000	21.200	0.000	21.20	26,500.00
3595	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	39.200	0.000	39.20	43,120.00
3600	04226001	000	REINF CONC SLAB	SF	12.000	1,645.000	0.000	1,645.00	19,740.00
3605	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	276.980	0.000	276.99	22,159.04
3615	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	160.000	0.000	140.00	7,000.00
3625	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	46.000	0.000	46.00	3,450.00
Category Subtotal									\$192,923.04

CATEGORY 008 DESCRIPTION BRDG ITEMS (FED PART) IH 410 BRIDGE SLICK RANCH

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3710	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	616.000	0.000	628.52	62,852.00
3715	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	21.800	0.000	21.80	37,060.00
3720	04206029	000	CL C CONC (CAP)	CY	1,250.000	34.200	0.000	34.20	42,750.00
3725	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	26.400	0.000	26.40	29,040.00
3730	04226039	000	REINF CONC SLAB (SLAB BEAM)(EXT SLAB)	SF	35.000	3,745.000	0.000	3,745.00	131,075.00
3735	04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	100.000	357.000	0.000	357.00	35,700.00
3740	04256010	000	PRESTR CONC SLAB BEAM (5SB12)	LF	100.000	357.000	0.000	357.00	35,700.00
3745	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	1,056.000	0.000	1,075.00	8,062.50
3750	04506078	000	RAIL (TY T224)	LF	90.000	397.000	0.000	351.50	31,635.00
3756	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) SSCB at Slick Ranch Creek	LF	40.000	0.000	179.000	179.00	7,160.00
3760	04546009	000	JOINT SEALANT	LF	15.000	1,296.000	0.000	1,321.00	19,815.00
3765	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	176.000	0.000	176.00	13,200.00
Category Subtotal									\$454,049.50

CATEGORY 009 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER W MILITA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3840	04006005	000	CEM STABIL BKFL	CY	117.200	32.000	0.000	14.52	1,701.74
3845	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	88.000	0.000	88.76	13,314.00
3850	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	69.000	0.000	70.74	17,685.00

CATEGORY 009 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER W MILITA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3855	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	18.800	0.000	18.80	31,960.00
3860	04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,100.000	30.000	0.000	30.00	33,000.00
3865	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	26.700	0.000	26.70	29,370.00
3870	04226001	000	REINF CONC SLAB	SF	12.000	3,988.000	0.000	3,988.00	47,856.00
3875	04256036	000	PRESTR CONC GIRDER (TX34)	LF	85.000	576.000	0.000	576.00	48,960.00
3885	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	310.000	0.000	432.00	21,600.00
3890	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	290.000	0.000	290.00	31,900.00
3895	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	27.000	0.000	27.00	2,025.00

Category Subtotal \$279,371.74

CATEGORY 010 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBML OVER W MILITA

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3980	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	88.000	0.000	88.01	13,201.50
3985	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	69.000	0.000	71.04	17,760.00
3990	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	11.000	0.000	11.00	18,700.00
3995	04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,100.000	30.000	0.000	30.00	33,000.00
4000	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	26.700	0.000	26.70	29,370.00
4005	04226001	000	REINF CONC SLAB	SF	12.000	3,988.000	0.000	3,988.00	47,856.00
4010	04256036	000	PRESTR CONC GIRDER (TX34)	LF	85.000	576.000	0.000	576.00	48,960.00
4020	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	290.000	0.000	146.00	7,300.00
4030	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	27.000	0.000	27.00	2,025.00

Category Subtotal \$218,172.50

CATEGORY 012 DESCRIPTION BRDG ITEMS (FED PART) IH 410 OVERPASS AT CULBE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2621	96086006		UNIQUE CHANGE ORDER ITEM 6 Modified Abutment Couplers at Culebra for all Bridge Abutmen	DOL	2,666.400	0.000	1.000	1.00	2,666.40
4190	04006005	000	CEM STABIL BKFL	CY	117.200	100.000	0.000	78.10	9,153.32
4195	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	232.000	0.000	233.49	35,023.50
4200	04166006	000	DRILL SHAFT (48 IN)	LF	250.000	252.000	0.000	258.54	64,635.00
4205	04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	42.800	0.000	40.80	69,360.00
4210	04206029	000	CL C CONC (CAP)	CY	1,250.000	97.200	0.000	97.20	121,500.00
4215	04206037	000	CL C CONC (COLUMN)	CY	1,100.000	99.600	0.000	99.60	109,560.00
4220	04226001	000	REINF CONC SLAB	SF	12.000	8,800.000	0.000	8,800.00	105,600.00
4225	04226015	000	APPROACH SLAB	CY	200.000	78.400	0.000	106.00	21,200.00
4230	04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	1,596.030	0.000	1,596.03	127,682.40
4235	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	680.000	0.000	680.00	5,100.00
4240	04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	403.000	0.000	403.00	20,150.00
4246	05146001		PERM CTB (SGL SLOPE) (TY 1) (42) SSCB at overpass for Culebra Rd.	LF	40.000	0.000	201.000	201.00	8,040.00
4250	04546004	000	ARMOR JOINT (SEALED)	LF	75.000	85.000	0.000	85.00	6,375.00
4255	04546008	000	HEADER TYPE EXPANSION JOINT	CF	350.000	147.000	-35.000	81.40	28,490.00
4260	04546009	000	JOINT SEALANT	LF	15.000	880.000	0.000	880.00	13,200.00

Category Subtotal \$747,735.62

CATEGORY 015 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4500	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	256,445.35	256,445.35
4515	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	1,904,595.02	1,904,595.02
4525	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	25,100.72	25,100.72
4531	96066001		FORCE ACCOUNT ID 1 Lane Assesment Fees	DOL	1.000	0.000	1,000.000	-6,283.00	-6,283.00

Category Subtotal \$2,179,858.09

CATEGORY 018 DESCRIPTION ROADWAY ITEMS (FED NON-PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4640	07306107	000	FULL - WIDTH MOWING	CYC	2,800.000	11.000	0.000	1.00	2,800.00
4645	07346002	000	LITTER REMOVAL	CYC	3,900.000	32.000	0.000	32.00	124,800.00
4650	07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	400,000.000	6.000	0.000	6.00	2,400,000.00
4655	07526015	000	TREE AND BRUSH REMOVAL	AC	650,000.000	3.000	0.000	3.00	1,950,000.00

Category Subtotal \$4,477,600.00

PROJECT NH 1902(215) CONTROL 052104204

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0205	06626031	000	WK ZN PAV MRK NON-REMOV(W)36"(YLD TRI)	EA	40.000	47.000	0.000	0.000	0.00
0240	06776019	000	ELIM EXT PAV MRK & MRKS (36")(YLD TRI)	EA	22.000	20.000	0.000	0.000	0.00
0260	63026005	000	TEMP Q-DETECT SYS	EA	328,850.000	2.000	-2.000	0.000	0.00
0265	63026006	000	TEMP Q-DETECT SYS (RELOCATE)	EA	1,000.000	2.000	0.000	0.000	0.00
0270	63096003	000	TEMP CON EQUIP ALERT SYS	EA	50,980.000	2.000	0.000	0.000	0.00
0355	01056022	000	REMOVING STAB BASE AND ASPH PAV (13")	SY	50.000	218.000	0.000	0.000	0.00
0375	03546022	000	PLANE ASPH CONC PAV(0" TO 3")	SY	2.000	33,464.000	0.000	0.000	0.00
0446	06476003		REMOVE LRSA CO #14 OSB sign upgrade	EA	1,065.000	0.000	2.000	0.000	0.00
0451	06506205		REMOVE OVERHD SIGN SUP (SIGN ONLY) CO #14 OSB sign upgrade	EA	810.220	0.000	3.000	0.000	0.00
0516	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0517	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0518	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0519	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 - PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0521	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-B PG70-22 - BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0522	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-C SAC-B PG70-22 - PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00

0523	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG70-22 - BONUS						
0524	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-C SAC-B PG70-22 - PENALTY						
0590	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	150.000	6.000	0.000	0.000	0.00
0680	05456016	000	CRASH CUSH ATTEN (INSTL)(R)(W)(TL3)	EA	21,850.000	2.000	-2.000	0.000	0.00
0685	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,750.000	8.000	-8.000	0.000	0.00
0730	04206011	000	CL B CONC (FLUME)	CY	500.000	3.000	0.000	0.000	0.00
0745	04276002	000	CONCRETE PAINT FINISH	SF	0.300	24,758.000	0.000	0.000	0.00
0750	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	35.000	0.000	0.000	0.00
0756	04326045		RIPRAP (MOW STRIP)(4 IN)	CY	537.940	0.000	43.000	0.000	0.00
			SH 151 DC column protection						
0760	41416001	000	STACKED STONE-BLOCK RETAINING WALL(DRY)	SF	40.000	3,230.000	-3,230.000	0.000	0.00
0810	04206074	000	CL C CONC (MISC)	CY	1,400.000	3.000	0.000	0.000	0.00
0815	04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	129.000	0.000	0.000	0.00
0820	04326031	000	RIPRAP (STONE PROTECTION)(12 IN)	CY	150.000	10.000	0.000	0.000	0.00
0825	04596008	000	GABION MATTRESSES (GALV)(18 IN)	SY	100.000	135.000	0.000	0.000	0.00
0865	04646006	000	RC PIPE (CL III)(27 IN)	LF	77.750	502.000	0.000	0.000	0.00
0915	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	2,732.000	1.000	0.000	0.000	0.00
1020	04796006	000	ADJUSTING INLET (CAP)	EA	1,350.000	2.000	0.000	0.000	0.00
1086	06186047		CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.610	0.000	640.000	0.000	0.00
			Replacing fiber across IH 410						
1110	06216002	000	TRAY CABLE (3 CONDR) (12 AWG)	LF	1.500	4,516.000	0.000	0.000	0.00
1125	06286002	000	REMOVE ELECTRICAL SERVICES	EA	700.000	2.000	0.000	0.000	0.00
1210	06846030	000	TRF SIG CBL (TY A)(14 AWG)(4 CONDR)	LF	1.300	1,803.000	0.000	0.000	0.00
1220	06846049	000	TRF SIG CBL (TY A)(16 AWG)(3 CONDR)	LF	1.100	7,978.000	0.000	0.000	0.00
1290	60046031	000	ITS COM CBL (ETHERNET)	LF	1.600	1,735.000	0.000	0.000	0.00
1300	60106003	000	CCTV FIELD CONTROLLER	EA	7,900.000	5.000	0.000	0.000	0.00
1305	60106004	000	CCTV MOUNT (POLE)	EA	845.000	5.000	0.000	0.000	0.00
1310	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	7,500.000	2.000	0.000	0.000	0.00
1361	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	632.500	1.000	0.000	0.000	0.00
			60IN HIGH MAST POLE DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1362	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	687.500	1.000	0.000	0.000	0.00
			60IN HIGH MAST POLE DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1366	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	212.750	1.000	0.000	0.000	0.00
			30 IN RDWY ILL POLE DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1367	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	231.250	1.000	0.000	0.000	0.00
			30 IN RDWY ILL POLE DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1370	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	450.000	22.000	0.000	0.000	0.00
1425	06186019	000	CONDT (PVC) (SCH 40) (1 1/4")	LF	5.000	25.000	0.000	0.000	0.00
1471	06206007		ELEC CONDR (NO.8) BARE	LF	1.750	0.000	1,000.000	0.000	0.00
			Replacement of stolen wire						
1476	06206008		ELEC CONDR (NO.8) INSULATED	LF	2.010	0.000	2,000.000	0.000	0.00
			Replacement of stolen wire						
1477	06206009		ELEC CONDR (NO.6) BARE	LF	2.030	0.000	1,000.000	0.000	0.00
			Replacement of stolen wire						
1478	06206010		ELEC CONDR (NO.6) INSULATED	LF	2.070	0.000	2,000.000	0.000	0.00
			Replacement of stolen wire						
1480	06246001	000	GROUND BOX TY A (122311)	EA	825.000	11.000	0.000	0.000	0.00
1525	60006009	000	REPLACE CONDUCTOR	LF	4.400	170.000	0.000	0.000	0.00
1535	60006044	000	REPLACE LUMINAIRE ARMS	EA	800.000	26.000	0.000	0.000	0.00
1540	60006148	000	REPLACE 3/8" WIRE ROPE	EA	3,000.000	3.000	0.000	0.000	0.00

1570	61566010	000	LED HI MST IL AM(6 FIXT)ASYM(TY B)SHLD	EA	9,500.000	1.000	0.000	0.000	0.00
1600	60006045	000	MAINTAIN ROADWAY ILLUMINATION	EA	465.000	31.000	0.000	0.000	0.00
1630	04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	70.000	0.000	0.000	0.00
1680	06446068	000	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	523.000	1.000	0.000	0.000	0.00
1685	06446074	000	RELOCATE SM RD SN SUP&AM(RAIL MOUNT)	EA	3,645.000	1.000	0.000	0.000	0.00
1716	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	230.000	1.000	0.000	0.000	0.00
			42 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1717	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	250.000	1.000	0.000	0.000	0.00
			42 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1720	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	100.000	98.000	0.000	0.000	0.00
1721	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
			12IN NON-REINFORCED DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1722	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00
			12IN NON-REINFORCED DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
1745	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	6.000	0.000	0.000	0.00
1755	06366002	001	ALUMINUM SIGNS (TY G)	SF	21.000	577.000	0.000	0.000	0.00
1756	06366008		REPLACE EXISTING ALUMINUM SIGNS(TY G)	SF	31.820	0.000	38.000	0.000	0.00
			CO #14 OSB sign upgrade						
1761	06366003		ALUMINUM SIGNS (TY O)	SF	26.900	0.000	115.000	0.000	0.00
			CO #09: OSB at Sta 2085+00						
1766	06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	28.190	0.000	163.000	0.000	0.00
			CO 309: OSB at STA 2085+00						
1890	06666138	007	REFL PAV MRK TY I (Y)8"(SLD)(100MIL)	LF	0.740	1,142.000	0.000	0.000	0.00
1895	06666159	007	RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL)	LF	2.000	620.000	0.000	0.000	0.00
1950	06666218	007	REFL PAV MRK TY II (BLACK) 4"(SHADOW)	LF	0.500	620.000	0.000	0.000	0.00
1990	06666248	007	PAVEMENT SEALER (NUMBER)	EA	88.000	12.000	0.000	0.000	0.00
2035	06726008	000	REFL PAV MRKR TY I-R	EA	6.000	336.000	0.000	0.000	0.00
2135	06786033	000	PAV SURF PREP FOR MRK (RPM)	EA	1.000	820.000	0.000	0.000	0.00
2159	04166021		DRILL SHAFT (SIGN MTS) (42 IN)	LF	281.930	0.000	32.000	0.000	0.00
			CO #09: OSB at STA 2085+00						
2161	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	402.500	1.000	0.000	0.000	0.00
			48 IN SIGN MTS DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
2162	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	437.500	1.000	0.000	0.000	0.00
			48 IN SIGN MTS DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
2166	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	460.000	1.000	0.000	0.000	0.00
			54 IN SIGN MTS DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
2167	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	500.000	1.000	0.000	0.000	0.00
			54 IN SIGN MTS DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
2170	04326006	000	RIPRAP (CONC)(CL B)	CY	450.000	5.000	0.000	0.000	0.00
2235	06276003	000	TIMBER POLE (CL 2) 50 FT	EA	1,365.000	3.000	0.000	0.000	0.00
2240	06286002	000	REMOVE ELECTRICAL SERVICES	EA	700.000	4.000	0.000	0.000	0.00
2246	96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	1,000.000	0.000	0.000	0.00
			Item 628.5.1						
2355	60626042	000	RELOCATE ITS RADIO	EA	1,800.000	1.000	0.000	0.000	0.00
2420	60936020	000	RELOCATE EXIST RADAR VEH SENSING DEVICE	EA	1,500.000	1.000	0.000	0.000	0.00
2495	01616023	000	EROSION CONTROL COMPOST (4")	SY	5.000	50,674.000	-33,149.320	0.000	0.00
2496	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1,000.000	0.000	0.000	0.00
			Item 161.2						
2505	01646071	000	BROADCAST SEED (TEMP)(WARM OR COOL)	SY	0.100	50,674.000	0.000	0.000	0.00
2515	01686001	000	VEGETATIVE WATERING	MG	30.000	933.000	0.000	0.000	0.00
2540	05066004	004	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	35.000	550.000	0.000	0.000	0.00
2545	05066011	004	ROCK FILTER DAMS (REMOVE)	LF	10.000	1,972.000	0.000	0.000	0.00

2550	05066013	004	TPSD (12)	LF	25.000	847.000	0.000	0.000	0.00
2555	05066018	004	TEMP PAVED FLUME (INSTALL)	SY	50.000	144.000	0.000	0.000	0.00
2560	05066019	004	TEMP PAVED FLUME (REMOVE)	SY	50.000	144.000	0.000	0.000	0.00
2570	05066022	004	CONSTRUCTION EXITS (INSTALL) (TY 3)	SY	25.000	1,299.000	0.000	0.000	0.00
2575	05066024	004	CONSTRUCTION EXITS (REMOVE)	SY	5.000	1,957.000	0.000	0.000	0.00
2580	05066029	004	EARTHWORK (EROSN & SEDMT CONT, IN VEH)	CY	50.000	80.000	0.000	0.000	0.00
2585	05066030	004	BACKHOE WORK (EROSION & SEDMT CONT)	HR	135.000	16.000	0.000	0.000	0.00
2590	05066033	004	BULLDOZER WORK (EROSION & SEDMT CONT)	HR	135.000	32.000	0.000	0.000	0.00
2625	96086010		UNIQUE CHANGE ORDER ITEM 10 CO #10 Culebra force account overhead lines	DOL	38,127.810	0.000	1.000	0.000	0.00
2628	96086013		UNIQUE CHANGE ORDER ITEM 13 CO #14 (2-Lane closure-mainlanes OSB sign upgrade)	DOL	2,839.000	0.000	1.000	0.000	0.00
2629	96086014		UNIQUE CHANGE ORDER ITEM 14 CO #14 (1-Lane closure-mainlanes OSB sign upgrade)	DOL	2,296.000	0.000	1.000	0.000	0.00
2632	96086017		UNIQUE CHANGE ORDER ITEM 17 CO #12 (Closure at 90NB-410NB Connector)	DOL	2,688.000	0.000	1.000	0.000	0.00
2634	96086019		UNIQUE CHANGE ORDER ITEM 19 CO #14 (1-Lane Closure-frontage road)	DOL	1,033.000	0.000	1.000	0.000	0.00
2641	96086032		UNIQUE CHANGE ORDER ITEM 32 Mobilization and demo for fiber optic work	DOL	1.000	0.000	2,417.940	0.000	0.00
2642	96086033		UNIQUE CHANGE ORDER ITEM 33 Mobilization cost for TY A Sealer Lane Closure payment/day	DOL	3,919.000	0.000	5.000	0.000	0.00
2644	96086036		UNIQUE CHANGE ORDER ITEM 36 Chain link fence and gates at pumping station	DOL	1.000	0.000	11,966.880	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRDG ITEMS (FED PART) IH 410 EBSB CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2690	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	6.000	0.000	0.000	0.00
2696	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
2697	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
2701	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 54 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	345.000	1.000	0.000	0.000	0.00
2702	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 54 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	375.000	1.000	0.000	0.000	0.00
2706	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 60 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	402.500	1.000	0.000	0.000	0.00
2707	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 60 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	437.500	1.000	0.000	0.000	0.00
2711	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 120 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	1,495.000	1.000	0.000	0.000	0.00
2712	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 120 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	1,625.000	1.000	0.000	0.000	0.00
2730	04206074	000	CL C CONC (MISC)	CY	1,400.000	0.200	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBWB CONNECTOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2901	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
2902	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
2906	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 54 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	345.000	1.000	0.000	0.000	0.00
2907	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 54 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	375.000	1.000	0.000	0.000	0.00
2911	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 60 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	402.500	1.000	0.000	0.000	0.00
2912	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 60 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	437.500	1.000	0.000	0.000	0.00
2916	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 120 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	1,495.000	1.000	0.000	0.000	0.00
2917	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 120 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	1,625.000	1.000	0.000	0.000	0.00
2935	04206074	000	CL C CONC (MISC)	CY	1,400.000	0.200	0.000	0.000	0.00
2995	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	1.470	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 004 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER SH 151 EBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3140	04006005	000	CEM STABIL BKFL	CY	117.200	53.000	0.000	0.000	0.00
3146	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
3147	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
3151	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	287.500	1.000	0.000	0.000	0.00
3152	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	312.500	1.000	0.000	0.000	0.00
3200	04546008	000	HEADER TYPE EXPANSION JOINT	CF	350.000	52.000	-52.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 005 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBML OVER SH 151 EBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3285	04006005	000	CEM STABIL BKFL	CY	117.200	22.000	0.000	0.000	0.00
3291	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
3292	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
3296	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00

3297	96026602		48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
3325	04386009	000	48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF CLEANING EXISTING JOINTS	LF	7.500	228.000	0.000	0.000	0.00
3335	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	140.000	0.000	0.000	0.00
3345	04546009	000	JOINT SEALANT	LF	15.000	268.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 006 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER SH 151 WBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3425	04006005	000	CEM STABIL BKFL	CY	117.200	23.000	0.000	0.000	0.00
3431	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3432	96026602		36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3436	96026601		36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
3437	96026602		48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
3475	04516024	000	48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF RETROFIT RAIL (TY SSTR)	LF	110.000	140.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 007 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBML OVER SH 151 WBFR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3570	04006005	000	CEM STABIL BKFL	CY	117.200	27.000	0.000	0.000	0.00
3576	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	172.500	1.000	0.000	0.000	0.00
3577	96026602		36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	187.500	1.000	0.000	0.000	0.00
3581	96026601		36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	287.500	1.000	0.000	0.000	0.00
3582	96026602		48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	312.500	1.000	0.000	0.000	0.00
3610	04386009	000	48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF CLEANING EXISTING JOINTS	LF	7.500	228.000	0.000	0.000	0.00
3620	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	140.000	0.000	0.000	0.00
3630	04546009	000	JOINT SEALANT	LF	15.000	268.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 008 DESCRIPTION BRDG ITEMS (FED PART) IH 410 BRIDGE SLICK RANCH CRE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3705	04006005	000	CEM STABIL BKFL	CY	117.200	28.000	0.000	0.000	0.00
3711	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	115.000	1.000	0.000	0.000	0.00
3712	96026602		24 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	125.000	1.000	0.000	0.000	0.00

			24 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF						
3755	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	357.000	-357.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 009 DESCRIPTION BRDG ITEMS (FED PART) IH 410 SBML OVER W MILITARY DF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3846	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
3847	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
3851	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	287.500	1.000	0.000	0.000	0.00
3852	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	312.500	1.000	0.000	0.000	0.00
3880	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	330.000	0.000	0.000	0.00
3900	04546009	000	JOINT SEALANT	LF	15.000	385.000	0.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 010 DESCRIPTION BRDG ITEMS (FED PART) IH 410 NBML OVER W MILITARY DF

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3975	04006005	000	CEM STABIL BKFL	CY	117.200	29.000	0.000	0.000	0.00
3981	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
3982	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
3986	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	287.500	1.000	0.000	0.000	0.00
3987	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	312.500	1.000	0.000	0.000	0.00
4015	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	330.000	0.000	0.000	0.00
4025	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	290.000	0.000	0.000	0.00
4035	04546009	000	JOINT SEALANT	LF	15.000	385.000	0.000	0.000	0.00
4037	04546009		JOINT SEALANT MILITARY OVERPASS	LF	19.090	0.000	400.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 011 DESCRIPTION BRDG ITEMS (FED PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4110	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	641.000	0.000	0.000	0.00
4115	04546009	000	JOINT SEALANT	LF	15.000	641.000	0.000	0.000	0.00
									Category Subtotal
									0.00

CATEGORY 012 DESCRIPTION BRDG ITEMS (FED PART) IH 410 OVERPASS AT CULBERA RI

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4196	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
4197	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
4201	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	287.500	1.000	0.000	0.000	0.00
4202	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 48 IN DRILL SHAFT-Item 416.5.1.1 Pay by the LF	DOL	312.500	1.000	0.000	0.000	0.00
4245	04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	403.000	-403.000	0.000	0.00
4256	04546009		JOINT SEALANT Culebra Overpass	LF	19.090	0.000	400.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 013 DESCRIPTION BRDG ITEMS (FED PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4335	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	530.000	0.000	0.000	0.00
4340	04546009	000	JOINT SEALANT	LF	15.000	530.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 014 DESCRIPTION BRDG ITEMS (FED PART)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4415	04386009	000	CLEANING EXISTING JOINTS	LF	7.500	530.000	0.000	0.000	0.00
4420	04546009	000	JOINT SEALANT	LF	15.000	530.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 015 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4505	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
4510	96026002		PAYMENT ADJUSTMENT-NEG DO NOT PAY TO THIS ITEM	DOL	-1.000	30,324.000	0.000	0.000	0.00
4520	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
4530	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
4535	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
4540	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344) Test A	DOL	1.000	1,000.000	0.000	0.000	0.00
Category Subtotal									0.00

CATEGORY 001

DESCRIPTION

SAWS (WATER)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4815	04206074	000	CL C CONC (MISC)	CY	1,400.000	115.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 1902(215)

CONTROL 052104204

CATEGORY NO CATEGORY

DESCRIPTION MISC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0573	96086035		UNIQUE CHANGE ORDER ITEM 35 Added by CO #31 for the sidewalk Repairs at 26 locations	DOL	1,940.000	0.000	26.000	26.00	50,440.00
Category Subtotal									50,440.00

TOTAL ITEM EARNINGS THIS CONTRACT

\$79,702,629.07

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01046009	000	REMOVING CONC (RIPRAP)	SY	10.000	15,768.00	13,295.250	132,952.50
01046015	000	REMOVING CONC (SIDEWALKS)	SY	10.000	677.00	2,133.370	21,333.70
01046017	000	REMOVING CONC (DRIVEWAYS)	SY	10.000	718.00	484.720	4,847.20
01046021	000	REMOVING CONC (CURB)	LF	2.000	7,557.00	5,205.080	10,410.16
01046023	000	REMOVING CONC (CTB)	LF	2.000	11,662.00	9,965.000	19,930.00
01046024	000	REMOVING CONC (RETAINING WALLS)	SY	50.000	2,606.00	2,553.010	127,650.50
01046027	000	REMOVING CONC (APPR SLAB)	SY	10.000	8.00	8.000	80.00
01046032	000	REMOVING CONC (WHEELCHAIR RAMP)	SY	10.000	34.00	35.000	350.00
01046037	000	REMOVE CONC (RAIL)	LF	10.000	3,851.00	3,903.000	39,030.00
01046037		REMOVE CONC (RAIL)	LF	102.540	3,851.00	48.000	4,921.92
		CO #12 remove rail for parapet wall					
01046054	000	REMOVING CONCRETE(MOW STRIP)	LF	3.000	7,677.00	6,730.580	20,191.74
01056019	000	REMOVING STAB BASE & ASPH PAV(14")	SY	11.000	1,616.00	1,792.720	19,719.92
01056054	000	REMOVING STAB BASE & ASPH PAV (18")	SY	12.000	20,938.00	14,862.152	178,345.82
01056127	000	RMV TRT BASE & ASPH PAV(7.5")	SY	7.000	69,565.00	719.740	5,038.18
01066002	000	OBLITERATING ABANDONED ROAD	SY	2.000	3,290.00	1,607.220	3,214.44
01106001	000	EXCAVATION (ROADWAY)	CY	15.000	37,825.00	35,202.000	528,030.00
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	8.000	38,612.00	38,612.000	308,896.00
01616017		COMPOST MANUF TOPSOIL (4")	SY	3.630	0.00	54,800.430	198,925.56
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl					
01646007	000	BROADCAST SEED (PERM) (URBAN) (CLAY)	SY	0.100	50,674.00	47,973.650	4,797.37
01666001	000	FERTILIZER	AC	500.000	18.00	9.447	4,723.50
01696003	000	SOIL RETENTION BLANKETS (CL 1) (TY C)	SY	1.000	50,674.00	56,735.000	56,735.00
01706001	000	IRRIGATION SYSTEM	LS	15,000.000	1.00	1.000	15,000.00
01926002	000	PLANT MATERIAL (1-GAL)	EA	15.000	78.00	78.000	1,170.00
01926005	000	PLANT MATERIAL (15-GAL)	EA	150.000	1.00	1.000	150.00
02476073	003	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	4.000	49,267.00	19,193.890	76,775.56
03106027	000	PRIME COAT(MC-30 OR AE-P)	GAL	3.000	9,854.00	7,330.740	21,992.22
03406011	000	D-GR HMA(SQ) TY-B PG64-22	TON	69.000	525.00	479.460	33,082.74
03416008	001	D-GR HMA TY-B PG64-22	TON	51.000	50,920.00	29,678.910	1,513,624.41
03416027	001	D-GR HMA TY-C SAC-B PG70-22	TON	58.000	11,022.00	14,591.030	846,279.74
03446064	001	SUPERPAVE MIXTURES SP-C SAC-B PG76-22	TON	60.000	32,458.00	43,055.910	2,583,354.60
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	4,640.390	-4,640.39
		SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - PENALTY					
03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	55,553.620	55,553.62
		SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - BONUS					
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	12,762.110	-12,762.11
		SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - PENALTY					
03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	33,865.580	33,865.58
		SUPERPAVE MIXTURES SP-C SAC-B PG76-22 - BONUS					
03476001	001	TOM (ASPHALT) PG 76-22	TON	96.000	2,200.00	1,797.850	172,593.60
03476002	001	TOM-C (AGGREGATE) SAC-A	TON	96.000	31,364.00	25,874.390	2,483,941.44
03546043	000	PLANE ASPH CONC PAV (1")	SY	1.000	432,981.00	448,066.190	448,066.19
03546045	000	PLANE ASPH CONC PAV (2")	SY	1.500	274,416.00	219,470.200	329,205.31

CONTRACT ID	052104204	ESTIMATE	0061	CONTRACTOR'S ESTIMATE PACKAGE			
03546057	000	PLANE ASPH CONC PAV (4")	SY	3.000	6,279.00	17,001.340	51,004.02
03546057		PLANE ASPH CONC PAV (4")	SY	5.480	6,279.00	68,845.000	377,270.60
03606006	000	CONC PVMT (CONT REINF - CRCP) (12")	SY	150.000	2,387.00	1,936.410	290,461.50
04006001		STRUCT EXCAV	CY	105.700	0.00	35.400	3,741.78
04006005	000	CEM STABIL BKFL	CY	117.200	4,606.00	9,400.240	1,101,708.12
04006006	000	CUT & RESTORING PAV	SY	93.000	4,364.00	9,874.780	918,354.54
04006013	000	STRUCT EXCAV (HYDROVAC)	CY	250.000	110.00	110.000	27,500.00
04016001	000	FLOWABLE BACKFILL	CY	117.200	6,250.00	4,163.500	487,962.20
04026001	000	TRENCH EXCAVATION PROTECTION	LF	2.500	20,865.00	17,640.150	44,100.43
04036001	000	TEMPORARY SPL SHORING	SF	25.000	27,707.00	22,773.705	569,342.63
04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	20,000.000	6.00	1.000	20,000.00
04106001	000	SOIL NAIL ANCHORS	LF	15.000	52,451.00	52,451.000	786,765.00
04166001		DRILL SHAFT (18 IN)	LF	102.130	0.00	100.000	10,213.00
		18" drill shaft 48" SSCB					
04166002	000	DRILL SHAFT (24 IN)	LF	100.000	616.00	628.520	62,852.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	940.00	974.420	146,163.00
04166005	000	DRILL SHAFT (42 IN)	LF	200.000	980.00	1,012.000	202,400.00
04166006	000	DRILL SHAFT (48 IN)	LF	250.000	672.00	689.490	172,372.50
04166007	000	DRILL SHAFT (54 IN)	LF	300.000	2,280.00	2,346.850	704,055.00
04166008	000	DRILL SHAFT (60 IN)	LF	350.000	2,320.00	2,338.950	818,632.50
04166022	000	DRILL SHAFT (SIGN MTS) (48 IN)	LF	350.000	40.00	60.000	21,000.00
04166023	000	DRILL SHAFT (SIGN MTS) (54 IN)	LF	400.000	28.00	56.000	22,400.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	550.000	231.00	231.000	127,050.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	185.000	10.00	10.000	1,850.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	260.000	156.00	153.000	39,780.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	350.000	110.00	110.000	38,500.00
04166051	000	DRILL SHAFT (120 IN)	LF	1,300.000	1,415.00	1,443.470	1,876,511.00
04206003	000	CL A CONC (MISC)	SY	150.000	475.00	266.800	40,020.00
04206010	000	CL A CONC (PLUG)	EA	500.000	18.00	20.000	10,000.00
04206013	000	CL C CONC (ABUT)	CY	1,400.000	26.20	26.200	36,680.00
04206019	000	CL C CONC (ABUT)(EXTEND)	CY	1,700.000	192.00	186.600	317,220.00
04206029	000	CL C CONC (CAP)	CY	1,250.000	228.80	228.800	286,000.00
04206031	000	CL C CONC (CAP)(MASS)	CY	800.000	2,525.80	2,438.500	1,950,800.00
04206033	000	CL C CONC (CAP)(EXTEND)	CY	1,100.000	60.00	60.000	66,000.00
04206037	000	CL C CONC (COLUMN)	CY	1,100.000	674.00	741.400	815,540.00
04206039	000	CL C CONC (COLUMN)(MASS)	CY	550.000	3,504.20	3,527.000	1,939,850.00
04206043	000	CL C CONC (FOOTING)	CY	1,100.000	102.00	118.200	130,020.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	3,062.00	3,388.610	677,722.00
04206066		CL C CONC (RAIL FOUNDATION)	CY	448.880	3,062.00	22.970	10,310.78
		CO#20 Traffic Rail for Column Protection					
04206066		CL C CONC (RAIL FOUNDATION)	CY	556.760	3,062.00	112.940	62,880.47
		New T.R.F. Detail Sheet with a Moment Slab					
04206066		CL C CONC (RAIL FOUNDATION)	CY	715.840	3,062.00	5.000	3,579.20
04206074		CL C CONC (MISC)	CY	225.000	518.00	153.000	34,425.00
		Class C leveling pad for 48" SSCB					
04206074	000	CL C CONC (MISC)	CY	1,400.000	518.00	416.100	582,540.00
04206084	000	CL F CONC (CAP)(MASS)	CY	900.000	75.40	75.400	67,860.00
04206088	000	CL F CONC (PT CAP)(MASS)	CY	800.000	1,282.80	1,282.900	1,026,320.00
04206096	000	CL F CONC (PT COLUMN)(MASS)	CY	600.000	1,049.10	1,049.100	629,460.00

04206100	000	CL F CONC (FOOTING)(MASS)	CY	500.000	822.00	1,005.600	502,800.00
04206104	000	CL F CONC (PT FOOTING)(MASS)	CY	400.000	1,628.20	1,628.200	651,280.00
04206128	000	CL K CONC (MISC)	CY	2,000.000	52.80	52.800	105,600.00
04206174	000	CL F CONC (PT BLOCK)(MASS)	CY	1,800.000	79.60	79.600	143,280.00
04226001	000	REINF CONC SLAB	SF	12.000	245,519.00	245,519.000	2,946,228.00
04226015	000	APPROACH SLAB	CY	200.000	128.20	155.800	31,160.00
04226039	000	REINF CONC SLAB (SLAB BEAM)(EXT SLAB)	SF	35.000	3,745.00	3,745.000	131,075.00
04236001	000	RETAINING WALL (MSE)	SF	35.000	101,602.00	101,436.000	3,550,260.00
04236004		RETAINING WALL (CONC BLOCK)	SF	102.920	0.00	3,413.000	351,265.96
		CONC BLOCK WALL					
04236020	000	RET. WALL (SOIL NAILED) (GUNNITE FACIA)	SF	35.000	32,778.00	32,778.000	1,147,230.00
04256009	000	PRESTR CONC SLAB BEAM (4SB12)	LF	100.000	357.00	357.000	35,700.00
04256010	000	PRESTR CONC SLAB BEAM (5SB12)	LF	100.000	357.00	357.000	35,700.00
04256035	000	PRESTR CONC GIRDER (TX28)	LF	80.000	2,842.43	2,842.446	227,395.68
04256036	000	PRESTR CONC GIRDER (TX34)	LF	85.000	1,152.00	1,152.000	97,920.00
04256038	000	PRESTR CONC GIRDER (TX46)	LF	90.000	718.10	718.100	64,629.00
04256039	000	PRESTR CONC GIRDER (TX54)	LF	90.000	25,744.78	25,744.780	2,317,030.20
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	3,117.47	3,324.650	1,496,092.50
04326002	000	RIPRAP (CONC)(5 IN)	CY	450.000	40.00	45.320	20,394.00
04326016	000	RIPRAP (STONE TY R)(DRY)(12 IN)	CY	150.000	722.00	455.790	68,368.50
04326045	000	RIPRAP (MOW STRIP)(4 IN)	CY	500.000	179.00	153.090	76,545.00
04346009	000	ELASTOMERIC BEARING (EE7)	EA	3,000.000	8.00	8.000	24,000.00
04346037	000	ELASTOMERIC BEARING (F9)	EA	3,000.000	8.00	8.000	24,000.00
04346111	000	ELASTOMERIC BEARING(EE4)	EA	3,000.000	8.00	8.000	24,000.00
04386009	000	CLEANING EXISTING JOINTS	LF	7.500	2,192.00	2,128.000	15,960.00
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.500	2,000,400.00	2,000,400.000	3,000,600.00
04506004		RAIL (TY T221)	LF	381.780	0.00	112.000	42,759.36
		CO#20 Traffic Rail for Column Protection					
04506023	000	RAIL (TY SSTR)	LF	40.000	761.00	820.830	32,833.20
04506023		RAIL (TY SSTR)	LF	143.170	761.00	598.000	85,615.66
04506023		RAIL (TY SSTR)	LF	752.960	761.00	20.000	15,059.20
04506052	000	RAIL (HANDRAIL)(TY F)	LF	100.000	597.00	601.830	60,183.00
04506054		RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	153.770	0.00	90.000	13,839.30
04506062	000	RAIL (TY SSTR)(MOD)	LF	40.000	36,388.60	34,439.490	1,377,579.60
04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	235.000	60.00	90.000	21,150.00
04506064	000	RAIL (TY SSTR) (W/DRAIN SLOTS) (MOD)	LF	50.000	7,271.00	9,373.000	468,650.00
04506078	000	RAIL (TY T224)	LF	90.000	397.00	351.500	31,635.00
04506083	000	(PARAPET)	LF	150.000	30.00	37.800	5,670.00
04506093	000	RAIL (TY SSTR)(MOD2)	LF	50.000	1,643.00	1,541.000	77,050.00
04516024	000	RETROFIT RAIL (TY SSTR)	LF	110.000	430.00	430.000	47,300.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	945.00	945.000	94,500.00
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	100.000	235.00	235.000	23,500.00
04546004	000	ARMOR JOINT (SEALED)	LF	75.000	543.00	543.000	40,725.00
04546008	000	HEADER TYPE EXPANSION JOINT	CF	350.000	192.00	108.400	37,940.00
04546009	000	JOINT SEALANT	LF	15.000	2,752.00	3,426.000	51,390.00
04546009		JOINT SEALANT	LF	19.090	2,752.00	556.000	10,614.04
		IH 410 at SH 151 EBFR					
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	176.800	3,573.00	3,571.000	631,352.80
04626002	000	CONC BOX CULV (3 FT X 3 FT)	LF	190.650	780.00	779.280	148,569.74

CONTRACT ID	052104204	ESTIMATE	0061	CONTRACTOR'S ESTIMATE PACKAGE			
04626004	000	CONC BOX CULV (4 FT X 3 FT)	LF	210.950	3,075.00	3,070.700	647,764.17
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	252.700	985.00	985.000	248,909.50
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	372.250	2,011.00	2,005.730	746,633.00
04646003	000	RC PIPE (CL III)(18 IN)	LF	85.000	270.00	292.780	24,886.30
04646005	000	RC PIPE (CL III)(24 IN)	LF	66.650	10,190.00	10,158.640	677,073.34
04646007	000	RC PIPE (CL III)(30 IN)	LF	88.750	309.00	464.650	41,237.69
04646008	000	RC PIPE (CL III)(36 IN)	LF	105.600	1,578.00	1,575.630	166,386.52
04646025	000	RC PIPE (CL V)(18 IN)	LF	93.200	615.00	203.800	18,994.16
04646026	000	RC PIPE (CL V)(24 IN)	LF	131.500	163.00	161.600	21,250.40
04646059	000	RC PIPE (CL V)(30 IN)	LF	170.300	17.00	17.000	2,895.10
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	3,137.000	28.00	28.000	87,836.00
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	2,742.000	22.00	22.000	60,324.00
04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,357.000	3.00	3.000	10,071.00
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,719.000	24.00	24.000	281,256.00
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	3,891.000	8.00	9.000	35,019.00
04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	3,441.000	4.00	4.000	13,764.00
04656029	000	INLET (COMPL)(PCU)(3FT)(NONE)	EA	3,042.000	15.00	15.000	45,630.00
04656045	000	INLET (COMPL)(PMBD)(4FT)	EA	3,596.000	98.00	98.000	352,408.00
04656046	000	INLET (COMPL)(PMBD)(5FT)	EA	4,421.000	13.00	12.000	53,052.00
04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	4,950.000	53.00	51.000	252,450.00
04656077	000	INLET (COMPL)(PSL)(RC)(8FTX8FT)	EA	12,265.000	6.00	4.000	49,060.00
04656127	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-3FTX3FT)	EA	3,870.000	1.00	1.000	3,870.00
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,873.000	8.00	7.000	34,111.00
04656130	000	INLET (COMPL)(PSL)(FG)(3FTX5FT-3FTX5FT)	EA	4,110.000	6.00	8.000	32,880.00
04656140	000	INLET (COMPL)(PSL)(FG)(6FTX6FT-3FTX3FT)	EA	6,317.000	4.00	3.000	18,951.00
04656143	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX3FT)	EA	12,526.000	6.00	6.000	75,156.00
04656145	000	INLET (COMPL)(PSL)(FG)(8FTX8FT-3FTX5FT)	EA	12,631.000	6.00	6.000	75,786.00
04656158	000	INLET(COMPL)(PAZD)(FG)(3FTX3FT-3FTX3FT)	EA	3,215.000	1.00	1.000	3,215.00
04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	3,925.000	4.00	4.000	15,700.00
04656162	000	INLET(COMPL)(PAZD)(FG)(5FTX5FT-4FTX4FT)	EA	4,645.000	3.00	3.000	13,935.00
04656338	000	INLET (COMPL)(ARMOR CURB SLOT)	EA	4,455.000	37.00	36.000	160,380.00
04666151	000	WINGWALL (FW - 0) (HW=4 FT)	EA	9,470.000	1.00	1.000	9,470.00
04666165	000	WINGWALL (FW - S) (HW=4 FT)	EA	10,067.000	1.00	1.000	10,067.00
04716007	000	GRATE AND FRAME (BRIDGE DRAIN)	EA	4,000.000	36.00	36.000	144,000.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	50.000	2,254.00	2,101.000	105,050.00
04966002	000	REMOV STR (INLET)	EA	650.000	40.00	41.000	26,650.00
04966003	000	REMOV STR (MANHOLE)	EA	650.000	9.00	9.000	5,850.00
04966004	000	REMOV STR (SET)	EA	650.000	1.00	1.000	650.00
04966005	000	REMOV STR (WINGWALL)	EA	1,600.000	20.00	17.000	27,200.00
04966007	000	REMOV STR (PIPE)	LF	24.050	6,701.00	7,001.000	168,374.05
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	50,000.000	7.00	8.000	400,000.00
04966069	000	REMOV STR (SLOTTED DRAIN INLET)	LF	30.000	224.00	141.000	4,230.00
05006001	000	MOBILIZATION	LS	8,278,453.000	1.00	0.900	7,450,607.70
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	32.00	38.000	380,000.00
05066001	004	ROCK FILTER DAMS (INSTALL) (TY 1)	LF	24.000	795.00	163.910	3,933.84
05066002	004	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	25.000	343.00	263.500	6,587.50
05066003	004	ROCK FILTER DAMS (INSTALL) (TY 3)	LF	60.000	284.00	166.000	9,960.00
05066020	004	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	12.000	657.00	1,023.880	12,286.56
05066038	004	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	11,605.00	6,302.850	12,605.70

05066039	004	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	11,605.00	865.520	432.76
05066041	004	BIODEG EROSN CONT LOGS (IN STL) (12")	LF	4.000	6,066.00	2,512.000	10,048.00
05066043	004	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.000	6,066.00	19.000	19.00
05066044	004	SANDBAGS FOR EROSION CONTROL (8")	LF	10.000	2,384.00	737.435	7,374.35
05086001	000	CONSTRUCTING DETOURS	SY	65.000	1,733.00	956.260	62,156.90
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	4.000	27,390.00	35,071.000	140,284.00
05126002	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 2)	LF	4.000	360.00	360.000	1,440.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	4.000	12,160.00	9,740.000	38,960.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	4.000	800.00	1,160.000	4,640.00
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	57,920.00	47,548.970	190,195.88
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	19,080.00	7,600.000	30,400.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	1,320.00	740.000	2,960.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	27,390.00	35,431.000	141,724.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	12,160.00	9,840.000	39,360.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	800.00	1,000.000	4,000.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	40.000	7,890.00	8,174.500	326,980.00
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	170.000	923.00	1,311.500	222,955.00
05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	170.000	100.00	246.000	41,820.00
05146005		PERM CTB (SGL SLOPE) (TY 1) (48)	LF	67.030	0.00	2,712.000	181,785.36
		48" SSCB					
05146036	000	PERM CTB (TRAN SSCB TO SSTR) (MOD)	LF	500.000	6.50	32.500	16,250.00
05146038	000	PERM CTB (SSCB)(TY 1)(MOD)	LF	300.000	2,344.00	2,431.910	729,573.00
05296001	000	CONC CURB (TY I)	LF	10.000	11,336.00	17,327.500	173,275.00
05296015		CONC CURB (TY C1)	LF	120.100	0.00	32.000	3,843.20
05306004	000	DRIVEWAYS (CONC)	SY	70.000	797.00	768.580	53,800.60
05316001	000	CONC SIDEWALKS (4")	SY	70.000	2,043.00	2,171.760	152,023.20
05316003		CONC SIDEWALKS (6")	SY	80.730	0.00	78.000	6,296.94
		6 in sidewalk for C1 curb					
05316005	000	CURB RAMPS (TY 2)	EA	1,500.000	4.00	4.000	6,000.00
05316010	000	CURB RAMPS (TY 7)	EA	1,900.000	3.00	3.000	5,700.00
05316013		CURB RAMPS (TY 10)	EA	2,175.770	0.00	10.000	21,757.70
05316030	000	CURB RAMPS (TY 21)	SY	135.000	65.00	95.000	12,825.00
05316030		CURB RAMPS (TY 21)	SY	255.580	65.00	7.000	1,789.06
05366002	000	CONC MEDIAN	SY	135.000	58.00	58.000	7,830.00
05406001		MTL W-BEAM GD FEN (TIM POST)	LF	29.490	0.00	1,093.750	32,254.69
		SH 151 DC column protection					
05406001		MTL W-BEAM GD FEN (TIM POST)	LF	36.270	0.00	25.000	906.75
		MBGF					
05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,919.510	0.00	1.000	1,919.51
		THRIE BEAM					
05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	2,148.460	0.00	4.000	8,593.84
		SH 151 DC column protection					
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,549.750	0.00	2.000	3,099.50
		SH 151 DC column protection					
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	4.500	8,267.00	9,340.000	42,030.00
05426003	000	REMOVE DOWNSTREAM ANCHOR TERMINAL	EA	187.500	10.00	17.000	3,187.50
05426004	000	RM MTL BM GD FENCE TRANS (THRIE-BEAM)	EA	195.000	20.00	29.000	5,655.00
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,942.890	0.00	1.000	2,942.89
		Guardrail end Treatment					

05446001		GUARDRAIL END TREATMENT (INSTALL) SH 151 DC column protection	EA	3,985.230	0.00	2.000	7,970.46
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	275.000	11.00	14.000	3,850.00
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	1,200.000	23.00	12.000	14,400.00
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	750.000	22.00	41.000	30,750.00
05456010		CRASH CUSH ATTEN (INSTL)(L)(W)(TL3) TAU II for DC	EA	62,730.770	0.00	1.000	62,730.77
05456013	000	CRASH CUSH ATTEN (INSTL)(R)(N)(TL3)	EA	12,150.000	7.00	4.000	48,600.00
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) Quadguard	EA	23,702.180	7.00	11.000	260,723.98
05456013		CRASH CUSH ATTEN (INSTL)(R)(N)(TL3) SMTC(SMART)	EA	26,560.220	7.00	4.000	106,240.88
05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,750.000	15.00	31.000	240,250.00
05456025		CRASH CUSHION ATTEN (INSTALL)(REACT)(N) Replacing existing VIA barrels	EA	29,798.700	0.00	2.000	59,597.40
05456026		CRASH CUSHION ATTEN (INSTALL) (QUAD)(N) Replacing existing VIA barrels	EA	29,040.450	0.00	4.000	116,161.80
06106008	000	REMOVE RD IL ASM (CTB MOUNT)	EA	350.000	19.00	10.000	3,500.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	650.000	34.00	32.000	20,800.00
06106101	000	REPLACE LUMINAIRE W/LED (150W EQ)	EA	600.000	52.00	48.000	28,800.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,400.000	22.00	22.000	30,800.00
06106105	000	IN RD IL (U/P) (TY 1) (250W EQ) LED	EA	1,425.000	5.00	4.000	5,700.00
06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,365.000	2.00	2.000	2,730.00
06106260	000	IN RD IL (TY SP) 48S-4 (400W EQ) LED	EA	3,825.000	9.00	9.000	34,425.00
06106267	000	IN RD IL (TY SP) 48S-12-12(400W EQ)LED	EA	4,665.000	10.00	10.000	46,650.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	31,400.000	8.00	8.000	251,200.00
06176001	000	TEMP RD IL (RD IL ASM)	EA	1,000.000	20.00	11.000	11,000.00
06186006	000	CONDT (HDPE) (2") BORE	LF	25.000	2,314.00	1,946.000	48,650.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	7.000	8,028.00	6,593.000	46,151.00
06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	12.000	540.00	740.000	8,880.00
06186025		CONDT (PVC) (SCH 40) (2") (CONC ENCSE) Replacing fiber across IH 410	LF	25.790	540.00	340.000	8,768.60
06186031	000	CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	14.000	14,250.00	17,247.000	241,458.00
06186040	000	CONDT (PVC) (SCH 80) (1")	LF	5.000	320.00	50.000	250.00
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	7.000	6,658.00	3,908.000	27,356.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.000	3,282.00	3,303.000	82,575.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	8.000	4,052.00	164.000	1,312.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	25.000	6,120.00	7,097.000	177,425.00
06186064	000	CONDT (RM) (1")	LF	13.000	295.00	360.000	4,680.00
06186066	000	CONDT (RM) (1 1/4")	LF	18.000	623.00	390.000	7,020.00
06186070	000	CONDT (RM) (2")	LF	20.000	545.00	465.000	9,300.00
06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.800	12,160.00	8,725.000	6,980.00
06206003	000	ELEC CONDR (NO.12) BARE	LF	0.850	10,152.00	8,565.000	7,280.25
06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.900	20,304.00	22,797.000	20,517.30
06206005	000	ELEC CONDR (NO.10) BARE	LF	0.950	4,567.00	2,205.000	2,094.75
06206006	000	ELEC CONDR (NO.10) INSULATED	LF	0.950	9,134.00	6,644.000	6,311.80
06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	4,780.00	5,302.000	5,302.00
06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.000	9,560.00	13,126.000	13,126.00
06206009	000	ELEC CONDR (NO.6) BARE	LF	1.150	10,875.00	5,375.000	6,181.25

06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	2,868.00	1,755.000	2,018.25
06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.700	3,715.00	5,590.000	9,503.00
06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	1.700	5,813.00	1,950.000	3,315.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	825.000	33.00	23.000	18,975.00
06246008	000	GROUND BOX TY C (162911)W/APRON	EA	935.000	1.00	6.000	5,610.00
06246008		GROUND BOX TY C (162911)W/APRON	EA	1,067.560	1.00	3.000	3,202.68
		Replacing fiber across IH 410					
06246010	000	GROUND BOX TY D (162922)W/APRON	EA	950.000	38.00	17.000	16,150.00
06246028	000	REMOVE GROUND BOX	EA	180.000	64.00	24.000	4,320.00
06276002	000	TIMBER POLE (CL 2) 40 FT	EA	1,185.000	24.00	25.000	29,625.00
06286002	000	REMOVE ELECTRICAL SERVICES	EA	700.000	10.00	1.000	700.00
06286040	000	ELC SRV TY A 240/480 060(NS)SS(E)EX(O)	EA	4,185.000	7.00	3.000	12,555.00
06286046	000	ELC SRV TY A 240/480 060(NS)SS(E)SP(U)	EA	4,205.000	3.00	3.000	12,615.00
06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	3,000.000	3.00	3.000	9,000.00
06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	3,945.000	2.00	2.000	7,890.00
06286213	000	ELC SRV TY D 120/240 100(NS)AL(E)PS(U)	EA	5,025.000	3.00	2.000	10,050.00
06286339	000	ELC SRV TY A 240/480 060(NS)SS(E)EX(U)	EA	3,785.000	2.00	2.000	7,570.00
06366001	001	ALUMINUM SIGNS (TY A)	SF	33.460	45.00	45.000	1,505.70
06366003	001	ALUMINUM SIGNS (TY O)	SF	21.000	3,165.00	4,078.790	85,654.59
06366003		ALUMINUM SIGNS (TY O)	SF	26.000	3,165.00	77.000	2,002.00
		CO #14 Large road signs					
06366009	001	REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	21.000	1,214.00	1,848.010	38,808.21
06366009		REPLACE EXISTING ALUMINUM SIGNS(TY O)	SF	26.000	1,214.00	170.000	4,420.00
		CO #14 OSB sign upgrade					
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	465.990	10.00	10.000	4,659.90
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	534.730	79.00	63.000	33,687.99
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	595.660	1.00	1.000	595.66
06446027	000	IN SM RD SN SUP&AM TYS80(1)SA(P)	EA	605.360	12.00	7.000	4,237.52
06446030	000	IN SM RD SN SUP&AM TYS80(1)SA(T)	EA	669.710	23.00	23.000	15,403.33
06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	697.340	16.00	12.000	8,368.08
06446058	000	IN SM RD SN SUP&AM TYTWT(1)UB(P)	EA	379.330	3.00	3.000	1,137.99
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,427.670	5.00	5.000	12,138.35
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,715.710	15.00	15.000	40,735.65
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	3,575.420	15.00	33.000	117,988.86
		CO #12 rail mount for Chevrons					
06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	167.00	50.000	6,250.00
06446077	000	REMOVE BRDG MNT CLEARANCE SIGN ASSM	EA	1,000.000	4.00	2.000	2,000.00
06446084	000	IN SRSS & AM (RAIL)(90 MPH)(T MOUNT)	EA	3,332.410	5.00	1.000	3,332.41
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	5.000	3,442.00	2,113.850	10,569.25
06476003	000	REMOVE LRSA	EA	1,065.000	15.00	1.000	1,065.00
06506028	000	INS OH SN SUP(30 FT BAL TEE)	EA	20,500.000	1.00	1.000	20,500.00
06506054	000	INS OH SN SUP(45 FT BRDG)	EA	27,000.000	1.00	1.000	27,000.00
06506059	000	INS OH SN SUP(50 FT BRDG)	EA	28,800.000	1.00	1.000	28,800.00
06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	45,000.000	1.00	1.000	45,000.00
06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	48,100.000	1.00	1.000	48,100.00
06506106	000	INS OH SN SUP(95 FT BRDG)(SPAN ONLY)	EA	51,000.000	3.00	3.000	153,000.00
06506121	000	INS OH SN SUP(110 FT BRDG)(SPAN ONLY)	EA	57,500.000	1.00	3.000	172,500.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	33,000.000	5.00	7.000	231,000.00
06626001		WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.250	0.00	55,467.500	13,866.88

CONTRACT ID	052104204	ESTIMATE	0061	CONTRACTOR'S ESTIMATE PACKAGE			
		4" White broken					
06626002	000	WK ZN PAV MRK NON-REMOV (W)4"(DOT)	LF	0.500	66.00	208.000	104.00
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.280	211,542.00	133,650.000	37,422.00
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.630	36,418.00	53,624.000	33,783.12
06626013	000	WK ZN PAV MRK NON-REMOV (W)12"(LNDP)	LF	2.330	41,444.00	6,921.000	16,125.93
06626014	000	WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	2.330	14,198.00	10,924.000	25,452.92
06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	120.000	41.00	72.000	8,640.00
06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	173.920	0.00	5.000	869.60
		White Double Arrow					
06626029	000	WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	120.000	17.00	44.000	5,280.00
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.280	150,924.00	117,210.000	32,818.80
06626063		WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.640	0.00	16,903.000	10,817.92
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl					
06626071		WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.440	0.00	4,143.000	5,965.92
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl					
06626076	000	WK ZN PAV MRK REMOV (W)4"(BKN W/MRKR)	LF	1.230	176,569.00	30,187.000	37,130.01
06626095		WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.640	0.00	16,902.000	10,817.28
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl					
06666006	007	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	0.620	1,551.00	996.000	617.52
06666033	007	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	0.740	597.00	915.000	677.10
06666036	007	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.740	29,538.00	26,304.000	19,464.96
06666039	007	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.470	6,024.00	2,526.000	6,239.22
06666042	007	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.470	10,601.00	6,562.000	16,208.14
06666048	007	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.770	3,846.00	2,052.000	11,840.04
06666054	007	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	124.000	199.00	129.000	15,996.00
06666057	007	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	188.000	67.00	43.000	8,084.00
06666063	007	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	233.000	21.00	16.000	3,728.00
06666072	007	REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	267.000	22.00	12.000	3,204.00
06666078	007	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	137.000	240.00	150.000	20,550.00
06666081	007	REFL PAV MRK TY I(W)(ENTR GORE)(100MIL)	EA	811.000	24.00	21.000	17,031.00
06666084	007	REFL PAV MRK TY I(W)(EXIT GORE)(100MIL)	EA	811.000	30.00	20.000	16,220.00
06666162	007	RE PV MRK TY I(BLACK)6"(SHADOW)(100MIL)	LF	0.700	7,530.00	6,060.000	4,242.00
06666167	007	REFL PAV MRK TY II (W) 4" (BRK)	LF	0.500	620.00	21,220.000	10,610.00
06666168	007	REFL PAV MRK TY II (W) 4" (DOT)	LF	0.500	144.00	579.000	289.50
06666171	007	REFL PAV MRK TY II (W) 6" (BRK)	LF	0.200	7,650.00	46,395.000	9,279.00
06666174	007	REFL PAV MRK TY II (W) 6" (SLD)	LF	0.200	22,760.00	85,987.100	17,197.42
06666177	007	REFL PAV MRK TY II (W) 8" (LNDP)	LF	0.500	63.00	969.000	484.50
06666178		REFL PAV MRK TY II (W) 8" (SLD)	LF	0.580	0.00	15,389.000	8,925.62
06666179	007	REFL PAV MRK TY II (W) 12" (LNDP)	LF	1.330	1,326.00	4,131.000	5,494.23
06666180	007	REFL PAV MRK TY II (W) 12" (SLD)	LF	1.330	1,028.00	6,205.000	8,252.65
06666207	007	REFL PAV MRK TY II (Y) 4" (SLD)	LF	0.500	1,785.00	22,189.000	11,094.50
06666210	007	REFL PAV MRK TY II (Y) 6" (SLD)	LF	0.200	22,689.00	63,690.000	12,738.00
06666219	007	REFL PAV MRK TY II (BLACK) 6"(SHADOW)	LF	0.300	7,650.00	1,490.000	447.00
06666231	007	PAVEMENT SEALER (ARROW)	EA	53.000	19.00	134.000	7,102.00
06666232	007	PAVEMENT SEALER (WORD)	EA	53.000	29.00	140.000	7,420.00
06666234	007	PAVEMENT SEALER (DBL ARROW)	EA	87.000	1.00	39.000	3,393.00
06666237	007	PAVEMENT SEALER (LNDP ARROW)	EA	94.000	5.00	12.000	1,128.00
06666239	007	PAVEMENT SEALER (ENTR GORE)	EA	450.000	1.00	14.000	6,300.00
06666240	007	PAVEMENT SEALER (EXIT GORE)	EA	450.000	3.00	19.000	8,550.00

06666300	007	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.400	28,280.00	2,550.000	1,020.00	
06666303	007	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.360	12,273.00	25,409.000	9,147.24	
06666306	007	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.550	53,120.00	40,290.000	22,159.50	
06666306		RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.810	53,120.00	11,330.000	9,177.30	
06666309		RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	0.730	0.00	14,135.000	10,318.55	
06666315	007	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.360	44,901.00	9,826.000	3,537.36	
06666315		RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	1.530	44,901.00	35,598.000	54,464.94	
06666343	007	REF PROF PAV MRK TY I(W)6"(SLD)(100MIL)	LF	1.130	81,193.00	69,450.000	78,478.50	
06666347	007	REF PROF PAV MRK TY I(Y)6"(SLD)(100MIL)	LF	1.130	90,942.00	64,239.000	72,590.07	
06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	211.000	12.00	11.000	2,321.00	
06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	2,200.000	20.00	11.000	24,200.00	
06726009	000	REFL PAV MRKR TY II-A-A	EA	4.000	388.00	77.000	308.00	
06726010	000	REFL PAV MRKR TY II-C-R	EA	3.470	9,149.00	11,496.000	39,891.12	
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.470	165,481.00	225,816.000	106,133.52	
06776002	000	ELIM EXT PAV MRK & MRKS (6")	LF	0.870	50,039.00	4,700.000	4,089.00	
06776003		ELIM EXT PAV MRK & MRKS (8")	LF	0.700	0.00	22,502.000	15,751.40	
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl						
06776005	000	ELIM EXT PAV MRK & MRKS (12")	LF	2.000	10,748.00	8,466.000	16,932.00	
06776007		ELIM EXT PAV MRK & MRKS (24")	LF	3.390	0.00	742.000	2,515.38	
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl						
06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	63.000	80.00	22.000	1,386.00	
06776009	000	ELIM EXT PAV MRK & MRKS (DBL ARROW)	EA	101.000	18.00	10.000	1,010.00	
06776011	000	ELIM EXT PAV MRK & MRKS (NUMBER)	EA	65.000	1.00	1.000	65.00	
06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	65.000	30.00	20.000	1,300.00	
06776013	000	ELIM EXT PAV MRK & MRKS (ENTR GORE)	EA	450.000	2.00	7.000	3,150.00	
06776014	000	ELIM EXT PAV MRK & MRKS (EXIT GORE)	EA	450.000	1.00	5.000	2,250.00	
06776022	000	ELIM EXT PAV MRK & MRKS (SHEILD)	EA	750.000	7.00	3.000	2,250.00	
06786001	000	PAV SURF PREP FOR MRK (4")	LF	0.100	3,169.00	1,510.000	151.00	
06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.200	59,917.00	73,870.000	14,774.00	
06786004	000	PAV SURF PREP FOR MRK (8")	LF	1.000	63.00	5.000	5.00	
06786006	000	PAV SURF PREP FOR MRK (12")	LF	1.000	2,354.00	6,781.000	6,781.00	
06786015	000	PAV SURF PREP FOR MRK (NUMBER)	EA	55.000	12.00	11.000	605.00	
06786017	000	PAV SURF PREP FOR MRK (ENTR GORE)	EA	350.000	1.00	8.000	2,800.00	
06786018	000	PAV SURF PREP FOR MRK (EXIT GORE)	EA	350.000	3.00	9.000	3,150.00	
06806002	006	INSTALL HWY TRF SIG (ISOLATED)	EA	31,500.000	4.00	4.000	126,000.00	
06806004	006	REMOVING TRAFFIC SIGNALS	EA	3,255.000	5.00	5.000	16,275.00	
06806011	006	INSTALL HWY TRF SIG (UPGRADE)	EA	4,200.000	1.00	1.000	4,200.00	
06816001		TEMP TRAF SIGNALS	EA	10,050.750	0.00	1.000	10,050.75	
		Associated with Temp signals at IH410 SBFR & SH151 EBFR						
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	190.000	53.00	46.000	8,740.00	
06826001		VEH SIG SEC (12")LED(GRN)	EA	302.240	53.00	2.000	604.48	
		CO #18 Add Traffic Signal Heads						
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	190.000	40.00	36.000	6,840.00	
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	190.000	61.00	54.000	10,260.00	
06826003		VEH SIG SEC (12")LED(YEL)	EA	302.240	61.00	2.000	604.48	
		CO #18 Add Traffic Signal Heads						
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	190.000	29.00	24.000	4,560.00	
06826005	000	VEH SIG SEC (12")LED(RED)	EA	190.000	61.00	54.000	10,260.00	
06826005		VEH SIG SEC (12")LED(RED)	EA	302.240	61.00	2.000	604.48	

CONTRACT ID	052104204	ESTIMATE	0061	CONTRACTOR'S ESTIMATE PACKAGE				
		CO #18 Add Traffic Signal Heads						
06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	190.000	17.00	15.000	2,850.00	
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	615.000	12.00	12.000	7,380.00	
06826023	000	BACK PLATE (12")(3 SEC)	EA	75.000	56.00	49.000	3,675.00	
06826024	000	BACK PLATE (12")(4 SEC)	EA	85.000	15.00	13.000	1,105.00	
06826025	000	BACK PLATE (12")(5 SEC)	EA	120.000	6.00	5.000	600.00	
06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	1.850	5,376.00	3,080.000	5,698.00	
06846012		TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.180	5,376.00	75.000	238.50	
06846035	000	TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	1.700	14,267.00	5,185.000	8,814.50	
06846035		TRF SIG CBL (TY A)(14 AWG)(9 CONDR)	LF	2.970	14,267.00	24.000	71.28	
		CO #18 Add Traffic Signal Heads						
06866040	000	INS TRF SIG PL AM(S)1 ARM(36')LUM&ILSN	EA	8,785.000	1.00	1.000	8,785.00	
06866044	000	INS TRF SIG PL AM(S)1 ARM(40')LUM&ILSN	EA	9,565.000	3.00	3.000	28,695.00	
06866048	000	INS TRF SIG PL AM(S)1 ARM(44')LUM&ILSN	EA	9,685.000	1.00	1.000	9,685.00	
06866051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	9,925.000	8.00	8.000	79,400.00	
06866056	000	INS TRF SIG PL AM(S)1 ARM(50')LUM&ILSN	EA	25,625.000	1.00	1.000	25,625.00	
06866168	000	IN TRF SG PL AM(S)2ARM(44-36')LUM&ILSN	EA	12,425.000	2.00	2.000	24,850.00	
06866196	000	IN TRF SG PL AM(S)2ARM(50-44')LUM&ILSN	EA	29,465.000	2.00	2.000	58,930.00	
06866220	000	IN TRF SG PL AM(S)2ARM(55-40')LUM&ILSN	EA	30,305.000	1.00	1.000	30,305.00	
06866252	000	IN TRF SG PL AM(S)2ARM(60-44')LUM&ILSN	EA	31,265.000	1.00	1.000	31,265.00	
06876001	000	PED POLE ASSEMBLY	EA	1,500.000	13.00	22.000	33,000.00	
06876002	000	PEDESTRIAN PUSH BUTTON POLE	EA	915.000	1.00	1.000	915.00	
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	675.000	13.00	14.000	9,450.00	
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	3,105.000	2.00	2.000	6,210.00	
07306107	000	FULL - WIDTH MOWING	CYC	2,800.000	11.00	1.000	2,800.00	
07346002	000	LITTER REMOVAL	CYC	3,900.000	32.00	32.000	124,800.00	
07526005	000	TREE REMOVAL (4" - 12" DIA)	EA	400,000.000	6.00	6.000	2,400,000.00	
07526015	000	TREE AND BRUSH REMOVAL	AC	650,000.000	3.00	3.000	1,950,000.00	
07646019	000	STORM SEWER CLEAN (BOX CULV)(48-<96 SF)	LF	254.000	300.00	300.000	76,200.00	
30716001	000	UNDERSEAL COURSE	GAL	3.000	56,448.00	45,099.000	135,297.00	
30736001	000	BONDING COURSE	GAL	3.000	56,485.00	88,021.910	264,065.73	
40216001	000	TIP TESTING(DRILL SHAFT)	EA	7,500.000	12.00	13.000	97,500.00	
60006008	000	REMOVE CONDUCTOR	LF	1.000	14,406.00	6,337.000	6,337.00	
60006037	000	REMOVE LUMINAIRE FIXTURE (HPS)	EA	135.000	12.00	12.000	1,620.00	
60006048	000	MAINTAIN UNDERPASS FIXTURE	EA	315.000	8.00	8.000	2,520.00	
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	10.000	507.00	410.000	4,100.00	
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	27.000	50.00	95.000	2,565.00	
60076011	000	FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER)	LF	2.400	4,640.00	2,353.590	5,648.62	
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.750	11,720.00	15,005.000	56,268.75	
60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	1,200.000	1.00	2.000	2,400.00	
60076023	000	FIBER OPTIC PATCH PANEL (12 POSITION)	EA	1,800.000	7.00	7.000	12,600.00	
60076027	000	FIBER OPTIC PATCH PANEL (144 POSITION)	EA	5,800.000	1.00	3.000	17,400.00	
60076075		FO CBL (144 SMF)(INS ONLY)	LF	2.040	0.00	2,365.000	4,824.60	
		Associated with Fiber Line bypass at Drainage line C						
60076076	000	FO CBL (144 SMF)(AERIAL)	LF	18.200	4,425.00	6,210.000	113,022.00	
60076087	000	FO SPLICE ENCLOSURE (TYPE 1)	EA	2,185.000	1.00	1.000	2,185.00	
60076094	000	FIBER OPTIC FUSION SPLICE	EA	45.000	340.00	776.000	34,920.00	
60076102	000	RELOCATE FIBER OPTIC CABLE	LF	3.000	4,550.00	630.000	1,890.00	
60076103	000	REMOVE FIBER OPTIC CABLE	LF	1.750	22,175.00	7,984.000	13,972.00	

CONTRACT ID	052104204	ESTIMATE	0061	CONTRACTOR'S ESTIMATE PACKAGE			
60086027	000	ITS GRND MNT CAB (TY 4) (CONF 2)	EA	8,900.000	1.00	1.000	8,900.00
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	7,700.000	9.00	10.000	77,000.00
60106012	000	RELOCATE CCTV FIELD EQUIPMENT	EA	3,500.000	2.00	2.000	7,000.00
60106013	000	REMOVE CCTV FIELD EQUIPMENT	EA	1,800.000	3.00	3.000	5,400.00
60276003	000	CONDUIT (PREPARE)	LF	1.500	11,910.00	8,400.000	12,600.00
60276007	000	MANHOLE (PREPARE)	EA	300.000	37.00	38.000	11,400.00
60276008	000	GROUND BOX (PREPARE)	EA	150.000	3.00	6.000	900.00
60286001	000	INSTALL DMS (POLE MTD CABINET)	EA	900.000	1.00	1.000	900.00
60626026	000	ITS RADIO (DUAL)(2.4 GHZ/5 GHZ)-I-U	EA	4,900.000	2.00	1.000	4,900.00
60626041	000	ITS RADIO (INSTALL ONLY)	EA	1,800.000	1.00	1.000	1,800.00
60626043	000	REMOVE ITS RADIO	EA	1,800.000	1.00	1.000	1,800.00
60646013	000	ITS POLE (30 FT)(90 MPH)(W/STIFF)	EA	9,100.000	1.00	1.000	9,100.00
60646053	000	ITS POLE (55 FT)(REL)	EA	3,015.000	1.00	1.000	3,015.00
60646054	000	ITS POLE (55 FT)(REM)	EA	4,000.000	2.00	1.000	4,000.00
60646062	000	ITS POLE (60 FT)(REL)	EA	3,045.000	1.00	1.000	3,045.00
60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	3,925.000	1.00	1.000	3,925.00
60646076	000	ITS POLE MNT CAB (TY 1)(CONF 2)	EA	5,200.000	3.00	3.000	15,600.00
60906002	000	ILSN (LED) (8 D)	EA	3,600.000	18.00	18.000	64,800.00
60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	2,500.000	1.00	1.000	2,500.00
60936009	000	REMOVE EXIST FIBER HUB	EA	3,100.000	4.00	4.000	12,400.00
60936011	000	REMOVE EXIST FIB OPT DMS SYS(TY-3)	EA	5,000.000	2.00	2.000	10,000.00
60936013	000	RELOCATE EXIST FIB OPT DMS SYS(TY-2)	EA	12,000.000	2.00	2.000	24,000.00
60936015	000	RELOCATE EXIST CCTV FIELD EQUIPMENT	EA	3,500.000	2.00	2.000	7,000.00
61196025		BACK PLATE (12 IN) (3 SEC)	EA	180.290	0.00	3.000	540.87
		CO #18 Add Traffic Signal Heads					
61216001	000	RELOCATE HIGH MAST LIGHTING	EA	11,300.000	3.00	3.000	33,900.00
61236001	000	ETHERNET SWITCH (INSTALL ONLY)	EA	500.000	8.00	8.000	4,000.00
61246001	000	MPEG 4 VIDEO ENCODER (INSTALL ONLY)	EA	500.000	5.00	5.000	2,500.00
61256001	000	TERMINAL SERVER (INSTALL ONLY)	EA	500.000	6.00	6.000	3,000.00
61466001	000	INSTALLATION OF BLUETOOTH READER	EA	850.000	2.00	2.000	1,700.00
61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	25,500.000	1.00	1.000	25,500.00
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	25,500.000	2.00	3.000	76,500.00
61566005	000	REPLC LED HI MST IL(6 FIXT)(SYM)(TY S)	EA	8,700.000	2.00	2.000	17,400.00
61566007	000	REPLC LED HI MST IL(6 FIXT)(ASYM)(TY B)	EA	8,600.000	17.00	3.000	25,800.00
61856002	001	TMA (STATIONARY)	DAY	460.000	137.00	691.000	317,860.00
61856005	001	TMA (MOBILE OPERATION)	DAY	675.000	207.00	38.000	25,650.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	3,650.000	10.00	16.000	58,400.00
62926001	000	RVDS(PRESENCE DETECTION ONLY)	EA	5,625.000	14.00	14.000	78,750.00
62926002	000	RVDS(ADVANCE DETECTION ONLY)	EA	6,225.000	12.00	12.000	74,700.00
62926007	000	RELOCATE RVDS	EA	750.000	20.00	20.000	15,000.00
63026005		TEMP Q-DETECT SYS	EA	279,000.000	0.00	2.000	558,000.00
		C.O.#01: E.C.C. to C.M.T.4", Trench Excavat,High Mast,bkpl					
63026005	000	TEMP Q-DETECT SYS	EA	328,850.000	0.00	0.000	0.00
63046002	000	ITS RVSD (DATA COLLECT & WWA) SYS	EA	850.000	2.00	1.000	850.00
63046006	000	ITS RVSD (DC & WWA) (RELOCATE)	EA	1,250.000	2.00	2.000	2,500.00
63046007	000	ITS RVSD (DC ONLY) (REMOVE)	EA	300.000	5.00	5.000	1,500.00
63046008	000	ITS RVSD (DC & WWA) (REMOVE)	EA	300.000	2.00	2.000	600.00
63056007	000	LCS SYSTEM (REMOVE)	EA	1,300.000	5.00	6.000	7,800.00
63486002	000	TEMP INCIDENT DETECT & SURVEIL SYS	EA	85,350.000	2.00	2.000	170,700.00

96016001	MATERIAL ON HAND	DOL	1.000	1,000.00	256,445.350	256,445.35
96066001	FORCE ACCOUNT ID 1 Lane Assesment Fees	DOL	1.000	0.00	-6,283.000	-6,283.00
96066053	LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	1,904,595.020	1,904,595.02
96066056	FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	25,100.720	25,100.72
96066063	FORCE ACCOUNT - CRASH CUSHION REPAIR #1 MBGR and CRASH CUSION REPAIR	DOL	1.000	1,000.00	372,736.490	372,736.49
96086001	UNIQUE CHANGE ORDER ITEM 1 CO #02: Temporary Installation of Large Sign	DOL	2,054.150	0.00	1.000	2,054.15
96086002	UNIQUE CHANGE ORDER ITEM 2 Milestone 4 Incentive	DOL	90,000.000	0.00	1.000	90,000.00
96086003	UNIQUE CHANGE ORDER ITEM 3 Milestone 11 Incentive	DOL	193,500.000	0.00	1.000	193,500.00
96086004	UNIQUE CHANGE ORDER ITEM 4	DOL	21,134.700	0.00	1.000	21,134.70
96086005	UNIQUE CHANGE ORDER ITEM 5 CO #5: RW9 Anchor Slab	DOL	94.720	0.00	1,647.000	156,003.84
96086006	UNIQUE CHANGE ORDER ITEM 6 Modified Abutment Couplers at Culebra for all Bridge Abutmen	DOL	2,666.400	0.00	1.000	2,666.40
96086007	UNIQUE CHANGE ORDER ITEM 7 CO #09: Mobilization & Demob	DOL	22,897.380	0.00	1.000	22,897.38
96086008	UNIQUE CHANGE ORDER ITEM 8 CO #09: Surveying(Construction Modeling)	DOL	2,072.440	0.00	1.000	2,072.44
96086009	UNIQUE CHANGE ORDER ITEM 9 CO #09: Lane Closure for OSB	DOL	3,603.000	0.00	2.000	7,206.00
96086011	UNIQUE CHANGE ORDER ITEM 11 FA: Conduit re-route at Bent 2	DOL	3,243.840	0.00	1.000	3,243.84
96086012	UNIQUE CHANGE ORDER ITEM 12 #12 Drill & Epoxy Dowels (Parapet wall)	DOL	55.900	0.00	17.000	950.30
96086015	UNIQUE CHANGE ORDER ITEM 15 CO #14 (Closure at 410NB-151WB Connector Installing Chevron)	DOL	3,166.000	0.00	1.000	3,166.00
96086016	UNIQUE CHANGE ORDER ITEM 16 CO #12 (Closure at 410SB-151WB Connector Installing Chevron)	DOL	3,166.000	0.00	1.000	3,166.00
96086018	UNIQUE CHANGE ORDER ITEM 18 CO #12 (Total weekend closure 151EB-410NB&SB DC chevrons)	DOL	6,333.000	0.00	1.000	6,333.00
96086021	UNIQUE CHANGE ORDER ITEM 21 Lane closures for replacement of VIA barrels	DOL	2,212.000	0.00	6.000	13,272.00
96086022	UNIQUE CHANGE ORDER ITEM 22 Lane/ramp closure for ITS reroute (Military SBFR)	DOL	1,690.000	0.00	5.000	8,450.00
96086023	UNIQUE CHANGE ORDER ITEM 23 ITS repair for DMS	DOL	3,928.760	0.00	1.000	3,928.76
96086024	UNIQUE CHANGE ORDER ITEM 24 WK ZN White lane drop	DOL	341.480	0.00	3.000	1,024.44
96086025	UNIQUE CHANGE ORDER ITEM 25 No pedestrian crossing painting	DOL	424.200	0.00	51.000	21,634.20
96086026	UNIQUE CHANGE ORDER ITEM 26 CO #18 Add Traffic Signal Heads(FRONT RD/UTURN LANE CLOSURE)	DOL	1,650.000	0.00	2.000	3,300.00
96086027	UNIQUE CHANGE ORDER ITEM 27	DOL	1.000	0.00	11,700.000	11,700.00

96086028	ILSN Increased material cost UNIQUE CHANGE ORDER ITEM 28	DOL	1.000	0.00	8,630.760	8,630.76
96086029	Handrail TY (F) UNIQUE CHANGE ORDER ITEM 29	DOL	1.000	0.00	8,713.880	8,713.88
96086030	Ramp closure at Ingram/Culebra exit UNIQUE CHANGE ORDER ITEM 30	DOL	1.000	0.00	2,917.440	2,917.44
96086031	Graffiti removal UNIQUE CHANGE ORDER ITEM 31	DOL	1.000	0.00	20,283.730	20,283.73
96086034	Drill & Epoxy for SSTR (Culebra Exit) UNIQUE CHANGE ORDER ITEM 34	DOL	986.270	0.00	47.000	46,354.69
96086035	UNIQUE CHANGE ORDER ITEM 35	DOL	1,940.000	0.00	26.000	50,440.00
96086037	UNIQUE CHANGE ORDER ITEM 37	DOL	1.030	0.00	1,147.000	1,180.38
96086038	Compensation for steel revisions on Bent 22 and Bent 26 caps UNIQUE CHANGE ORDER ITEM 38	DOL	0.850	0.00	15,399.000	13,086.07
96086039	Compensation for steel rev on Anchor Blocks and footings UNIQUE CHANGE ORDER ITEM 39	DOL	86.150	0.00	90.000	7,753.50
96086040	Compensation for Cable Barrier Repair on 410/151 median UNIQUE CHANGE ORDER ITEM 40	DOL	1.000	0.00	18,214.350	18,214.35
96086041	UNIQUE CHANGE ORDER ITEM 41	DOL	1.000	0.00	175,116.080	175,116.08
96086042	UNIQUE CHANGE ORDER ITEM 42	DOL	1,179.180	0.00	1.000	1,179.18
96086043	Compensation for Backwall Repair on UNIQUE CHANGE ORDER ITEM 43	DOL	1.000	0.00	16,652.430	16,652.43
	Compensation for Electrical Upgrade on IH 410 and Ingram					

TOTAL ITEM EARNINGS TO DATE \$79,702,629.07