



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **10/08/23**

CONTRACT ID: **052105118**
 PROJECT: **NH 1602(247)**
 CONTRACT: **12163001**
 AWARD AMOUNT: **\$73,929,401.71**
 PROJECTED AMOUNT: **\$73,929,401.71**
 ADJ. PROJECTED AMOUNT: **\$79,226,377.15**
 CONTRACTOR: **WILLIAMS BROTHERS CONSTRUCTION CO., INC.**

HIGHWAY: **IH 410**
 DISTRICT NAME: **SAN ANTONIO**
 COUNTY: **BEXAR**
 AREA ENGINEER: **Carlos Arcila, P.E.**
 AREA NUMBER: **056**

ESTIMATE NUMBER: **0074**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **02/28/2023** to **04/24/2023**
 ESTIMATE TYPE: **SUPP**
 % COMPLETE: **100.00**
 % TIME USED: **98.64**
 % RETAINAGE: **0.00**

LETTING DATE: **12/01/2016**
 AWARD DATE: **12/15/2016**
 NOTICE TO PROCEED DATE: **12/27/2016**
 WORK BEGIN DATE: **01/16/2017**
 ACCEPTED DATE: **09/29/2021**
 PHYSICAL WORK COMPLETION DATE: **09/29/2021**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$79,313,296.17	\$79,313,296.17	\$0.00
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$79,313,296.17	\$79,313,296.17	\$0.00
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$133,078.69	\$0.00	\$133,078.69
	<hr/> <hr/>	<hr/> <hr/>	\$133,078.69
PAID TO CONTRACTOR	\$79,446,374.86	\$79,313,296.17	

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

<u>WORK BEGIN DATE:</u>	01/16/2017	<u>ASSESSED LIQ DAMAGES:</u>	0	
<u>TIME CHARGES BEGIN:</u>	01/16/2017	<u>LIQ DAMAGE RATE:</u>	\$2,590.00	
<u>BID DAYS:</u>	1,000	<u>LIQUIDATED DAMAGES:</u>	0	
<u>C. O. ADJUSTED DAYS:</u>	179		DAYS AT	
<u>CURRENT DAYS:</u>	1,179		PER DAY	\$2,590.00
<u>DAYS CHARGED TO DATE:</u>	1,163	<u>TOTAL:</u>	\$0.00	
<u>PHYSICAL WORK COMPLETE:</u>	09/29/2021			

WORK PERFORMED THIS PERIOD

*** NO ITEM EARNINGS THIS ESTIMATE***

CONTRACT LINE ITEMS

PROJECT NH 1602(247) CONTROL 052104277
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1765	04006006	000	CUT & RESTORING PAV	SY	63.000	134.000	0.000	23.30	1,467.90
1770	04036001	000	TEMPORARY SPL SHORING	SF	1.000	6,724.000	0.000	2,738.00	2,738.00
1775	04236003	000	RETAINING WALL (TEMP WALL)	SF	15.000	25,407.000	0.000	25,407.00	381,105.00
1780	05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	39.000	0.000	39.00	390,000.00
1785	05086001	000	CONSTRUCTING DETOURS	SY	49.850	3,099.000	0.000	1,140.06	56,832.19
1790	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	11.000	11,430.000	0.000	25,680.00	282,480.00
1795	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	8.000	15,100.000	0.000	12,525.00	100,200.00
1800	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	8.000	2,740.000	0.000	6,024.00	48,192.00
1805	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	56,030.000	0.000	28,060.00	112,240.00
1810	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	43,820.000	0.000	12,550.00	50,200.00
1815	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	3,480.000	0.000	300.00	1,200.00
1820	05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	26,220.000	0.000	31,220.00	124,880.00
1825	05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	22,860.000	0.000	14,928.00	59,712.00
1830	05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	2,880.000	0.000	1,162.00	4,648.00
1840	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	895.590	25.000	-20.000	6.00	5,373.54
1845	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	517.670	20.000	0.000	5.00	2,588.35
1847	05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,794.680	0.000	17.000	21.00	163,688.28
			CO#1						
1850	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.240	21,322.000	0.000	56,627.00	13,590.48
1855	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.240	69,566.000	0.000	106,981.00	25,675.44
1860	06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.700	268.000	0.000	732.00	512.40
1865	06626011	000	WK ZN PAV MRK NON-REMOV (W)8"(LNDP)	LF	0.630	1,112.000	0.000	1,263.00	795.69
1866	06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	172.860	0.000	10.000	2.00	345.72
			CO#1						
1870	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.670	11,881.000	-4,526.000	48,667.00	32,606.89
1871	06626013		WK ZN PAV MRK NON-REMOV (W)12"(LNDP)	LF	2.340	0.000	1,692.000	1,692.00	3,959.28
			CO#16 Flasher Pvmt Markings						
1872	06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	1.510	0.000	4,526.000	4,526.00	6,834.26
			CO#16 Flasher Pvmt Markings						
1875	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	100.000	3.000	0.000	25.00	2,500.00
1878	06626029		WK ZN PAV MRK NON-REMOV(W)(WORD)	EA	116.660	0.000	10.000	14.00	1,633.24
			CO#1						
1880	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.240	66,053.000	0.000	127,332.00	30,559.68
1885	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.570	8,910.000	0.000	4,900.00	2,793.00
1890	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.480	17,213.000	0.000	10,315.00	4,951.20
1895	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	5,236.000	-639.000	2,887.00	3,464.40
1896	06626072		WK ZN PAV MRK REMOV (W)12"(LNDP)	LF	3.570	0.000	1,686.000	1,686.00	6,019.02
			CO#16 Flasher Pvmt Markings						
1897	06626075		WK ZN PAV MRK REMOV (W)24"(SLD)	LF	8.910	0.000	50.000	15.00	133.65
			CO#1						
1898	06626073		WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.470	0.000	639.000	639.00	2,217.33
			CO#16 Flasher Pvmt Markings						
1900	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.480	22,114.000	0.000	21,690.00	10,411.20

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1905	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.370	62,898.000	0.000	119,213.50	44,109.00	
1906	06776007		ELIM EXT PAV MRK & MRKS (24")	LF	2.920	0.000	20.000	462.00	1,349.04	
			CO#1							
1907	06776008		ELIM EXT PAV MRK & MRKS (ARROW)	EA	48.710	0.000	10.000	14.00	681.94	
			CO#1							
1908	06776012		ELIM EXT PAV MRK & MRKS (WORD)	EA	110.740	0.000	0.000	16.00	1,771.84	
			CO#1							
1910	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	900.000	0.000	24,881.00	24,881.00	
1915	60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	100.000	12.000	0.000	6.00	600.00	
1920	06586038	000	INSTL DEL ASSM (D-DW)SZ 1(FX)SRF	EA	72.500	94.000	0.000	9.00	652.50	
1945	01006002	000	PREPARING ROW	STA	36,700.000	141.000	0.000	141.00	5,174,700.00	
1950	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	60,264.000	0.000	55,171.98	441,375.84	
1955	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	2.000	84,274.000	-3,415.000	79,209.00	158,418.00	
1960	02476073	000	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	5.000	45,519.000	275.000	37,391.52	186,957.62	
1965	02476255	000	FL BS (CMP IN PLC)(TY-D GR-1-2)(7")	SY	6.000	38,928.000	-30,488.000	6,330.33	37,981.98	
1975	03166015	000	ASPH (AC-15P)	GAL	3.000	52,119.000	55.000	39,585.54	118,756.62	
1980	03166177	000	AGGR(TY-B GR-5 SAC-B)	CY	109.400	2,191.000	2.000	1,315.01	143,862.09	
1985	03416008	000	D-GR HMA TY-B PG64-22	TON	44.600	41,395.000	15,467.000	64,588.79	2,880,660.02	
1990	03416022	000	D-GR HMA TY-C PG64-22	TON	50.050	34,233.000	30.000	39,821.85	1,993,083.61	
1991	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	5,859.10	5,859.10	
			D-GR HMA TY-C PG64-22 BONUS							
1992	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	7,904.41	-7,904.41	
			D-GR HMA TY-C PG64-22 PENALTY							
1993	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	6,611.13	6,611.13	
			D-GR HMA TY-C PG64-22 BONUS							
1994	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	310.48	-310.48	
			D-GR HMA TY-C PG64-22 PENALTY							
1995	03476001	000	TOM (ASPHALT) PG 76-22	TON	97.200	989.000	1.000	911.58	88,605.58	
2000	03476002	000	TOM-C (AGGREGATE) SAC-A	TON	97.200	14,024.000	15.000	12,980.80	1,261,733.77	
2005	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	25.000	63,737.000	12.000	62,759.74	1,568,993.50	
2025	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	769.000	138.000	3,103.87	620,774.00	
2026	04206066		CL C CONC (RAIL FOUNDATION)	CY	556.760	0.000	26.000	66.75	37,163.73	
			CO#08 - Alternate TRF for SSTR (IH 410 SBFR)							
2030	04206074	000	CL C CONC (MISC)	CY	350.000	787.000	37.000	788.91	276,118.50	
2035	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	1,819.000	0.000	1,760.09	792,039.60	
2040	04506023	000	RAIL (TY SSTR)	LF	30.000	22,605.000	1,457.000	25,088.13	752,643.90	
2045	04506051	000	RAIL (HANDRAIL)(TY E)	LF	125.000	216.000	0.000	200.00	25,000.00	
2050	05006001	000	MOBILIZATION	LS	8,012,855.000	0.529	0.000	0.53	4,238,800.31	
2055	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	4,099.000	0.000	3,731.15	111,934.50	
2060	05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	135.000	1,018.000	0.000	1,460.20	197,127.00	
2065	05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	160.000	60.000	0.000	60.00	9,600.00	
2070	05286001	000	COLORED TEXTURED CONC (4")	SY	60.000	8,075.000	0.000	3,494.82	209,689.20	
2075	05296001	000	CONC CURB (TY I)	LF	7.000	33,251.000	-1,431.000	27,783.18	194,482.26	
2080	05296014	000	CONC CURB (MOD) (TYPE I)	LF	7.000	150.000	0.000	70.00	490.00	
2085	05296018	000	CONC CURB (TY F3)	LF	100.000	216.000	0.000	198.33	19,833.00	
2090	05306005	000	DRIVEWAYS (ACP)	SY	45.850	2,511.000	282.000	161.73	7,415.32	
2095	05306017	000	DRIVEWAYS (CONC) (HES)	SY	75.000	3,799.000	0.000	4,558.25	341,868.75	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2100	05316001	000	CONC SIDEWALKS (4")	SY	40.000	9,320.000	0.000	9,551.41	382,056.40
2105	05316004	000	CURB RAMPS (TY 1)	EA	1,800.000	4.000	0.000	3.00	5,400.00
2110	05316005	000	CURB RAMPS (TY 2)	EA	1,200.000	42.000	4.000	45.00	54,000.00
2115	05316031	000	CURB RAMPS (TY 22)	SY	3,000.000	4.000	0.000	4.00	12,000.00
2120	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,629.980	15.000	-7.000	8.00	125,039.84
2121	05456001		CRASH CUSH ATTEN (INSTL)	EA	26,416.100	0.000	9.000	7.00	184,912.70
CO#15: NEW MASH CCA INSTALL @ IH 410									
2125	30026001	000	MEMBRANE UNDERSEAL	GAL	2.150	65,134.000	69.000	31,500.85	67,726.81
2130	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	97,704.000	-35,147.000	10,435.28	10,435.28
2155	01056013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	6.000	15,671.000	0.000	2,886.89	17,321.34
2160	01056016	000	REMOVING STAB BASE & ASPH PAV(16")	SY	9.000	39,096.000	0.000	40,097.10	360,873.90
2165	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	9,197.000	0.000	9,046.44	45,232.20
2170	03546048	000	PLANE ASPH CONC PAV (3")	SY	2.000	178,309.000	0.000	125,108.60	250,217.20
2175	04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	35,000.000	2.000	0.000	2.00	70,000.00
2180	04966035	000	REMOV STR (DRILL SHAFT)	EA	100.000	115.000	0.000	115.00	11,500.00
2185	04966040	000	REMOV STR (RET WALL)	LF	50.000	476.000	0.000	476.00	23,800.00
2210	04036001	000	TEMPORARY SPL SHORING	SF	1.000	31,437.000	0.000	10,588.00	10,588.00
2215	04166002	000	DRILL SHAFT (24 IN)	LF	100.000	1,411.000	0.000	13.00	1,300.00
2225	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	466.000	0.000	93.66	18,732.00
2230	04236001	000	RETAINING WALL (MSE)	SF	30.000	85,354.000	0.000	85,354.00	2,560,620.00
2235	04236003	000	RETAINING WALL (TEMP WALL)	SF	15.000	2,542.000	0.000	2,542.00	38,130.00
2240	04506023	000	RAIL (TY SSTR)	LF	30.000	2,556.000	0.000	5,146.00	154,380.00
2241	04506023		RAIL (TY SSTR)	LF	42.500	0.000	2,008.000	2,488.50	105,761.25
CO#1									
2245	04506062	000	RAIL (TY SSTR)(MOD)	LF	140.000	3,662.000	0.000	1,950.00	273,000.00
2250	04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	200.000	30.000	0.000	70.00	14,000.00
2260	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.500	96,991.000	0.000	96,991.00	48,495.50
2295	01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	172.000	0.000	172.00	1,032.00
2305	04006006	000	CUT & RESTORING PAV	SY	63.000	2,162.000	0.000	359.12	22,624.56
2310	04016001	000	FLOWABLE BACKFILL	CY	106.000	3,740.000	0.000	3,885.20	411,831.20
2315	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	4,204.000	0.000	1,758.98	1,758.98
2325	04206029	000	CL C CONC (CAP)	CY	450.000	11.000	0.000	9.26	4,167.00
2330	04206051	000	CL C CONC (CULV)	CY	696.000	18.000	0.000	18.00	12,528.00
2335	04206054	000	CL C CONC (HEADWALL)	CY	804.000	28.000	0.000	28.00	22,512.00
2340	04206071	000	CL C CONC (COLLAR)	EA	2,713.000	22.000	0.000	40.00	108,520.00
2345	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	119.000	7.000	178.45	80,302.50
2346	04326007		RIPRAP (CONC)(CL C)	CY	619.340	0.000	300.000	288.58	178,726.04
CO#013 - Drainage Modifications Ditch "O1" & "O2"									
2350	04506036	000	RAIL (TY C411)	LF	400.000	227.000	0.000	217.83	87,132.00
2355	04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	100.000	132.000	0.000	130.44	13,044.00
2360	04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	120.000	378.000	0.000	349.05	41,886.00
2365	04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	144.000	622.000	0.000	650.00	93,600.00
2370	04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	273.000	67.000	0.000	66.00	18,018.00
2371	04626007		CONC BOX CULV (5 FT X 3 FT)	LF	472.200	0.000	230.000	230.00	108,606.00
CO#013 - Drainage Modifications Ditch "O1" & "O2"									
2375	04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	189.000	1,367.000	0.000	1,211.57	228,986.73
2380	04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	235.000	957.000	0.000	725.02	170,379.70
2385	04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	388.000	1,042.000	0.000	855.98	332,120.24

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2390	04646003	000	RC PIPE (CL III)(18 IN)	LF	37.000	2,229.000	0.000	2,007.31	74,270.47
2395	04646004	000	RC PIPE (CL III)(21 IN)	LF	57.000	56.000	0.000	56.00	3,192.00
2400	04646005	000	RC PIPE (CL III)(24 IN)	LF	42.000	2,511.000	2.000	3,422.73	143,754.66
2405	04646007	000	RC PIPE (CL III)(30 IN)	LF	59.000	167.000	0.000	151.96	8,965.64
2410	04646008	000	RC PIPE (CL III)(36 IN)	LF	72.000	766.000	0.000	809.57	58,289.04
2415	04646009	000	RC PIPE (CL III)(42 IN)	LF	97.000	649.000	0.000	769.58	74,649.26
2420	04656002	000	MANH (COMPL)(PRM)(48IN)	EA	1,550.000	5.000	0.000	4.00	6,200.00
2430	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,660.000	3.000	0.000	3.00	10,980.00
2435	04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	5,920.000	1.000	0.000	1.00	5,920.00
2440	04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,659.000	2.000	0.000	2.00	23,318.00
2445	04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	2,963.000	1.000	0.000	1.00	2,963.00
2450	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,394.000	2.000	0.000	2.00	8,788.00
2455	04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	3,950.000	3.000	0.000	3.00	11,850.00
2460	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,287.150	7.000	-1.000	5.00	26,435.75
2475	04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,525.000	1.000	0.000	1.00	7,525.00
2480	04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,035.000	2.000	1.000	1.00	5,035.00
2485	04656035	000	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	5,036.000	1.000	0.000	1.00	5,036.00
2490	04656045	000	INLET (COMPL)(PMBD)(4FT)	EA	3,572.000	31.000	-1.000	10.00	35,720.00
2495	04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	6,557.000	6.000	-5.000	9.00	59,013.00
2505	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,027.000	54.000	-23.000	56.00	225,512.00
2510	04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	2,840.000	3.000	0.000	2.00	5,680.00
2515	04656154	000	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	3,758.000	5.000	0.000	3.00	11,274.00
2516	04656172		INLET (COMPL)(TY AZR2G)	EA	6,919.660	0.000	11.000	11.00	76,116.26
			CO#012 - Drainage Inlet Modifications						
2517	96086015		UNIQUE CHANGE ORDER ITEM 15	DOL	8,824.780	0.000	18.000	18.00	158,846.04
			CO#012 - Drainage Inlet Modifications						
2525	04656332	000	INLET (COMPL) (TRAFFIC) (TY W-5)	EA	28,392.000	1.000	0.000	1.00	28,392.00
2530	04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,488.000	1.000	0.000	1.00	4,488.00
2535	04666095	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	5,746.000	2.000	0.000	4.00	22,984.00
2540	04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	5,729.000	1.000	0.000	1.00	5,729.00
2545	04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	6,933.000	3.000	0.000	2.00	13,866.00
2550	04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	10,075.000	1.000	0.000	1.00	10,075.00
2555	04666210	000	WINGWALL (SW - 0) (HW=7 FT)	EA	12,813.000	1.000	0.000	1.00	12,813.00
2570	04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	900.000	2.000	0.000	2.00	1,800.00
2575	04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,000.000	3.000	0.000	4.00	4,000.00
2585	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,100.000	1.000	0.000	1.00	1,100.00
2590	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,225.000	2.000	0.000	2.00	2,450.00
2595	04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	1,950.000	2.000	0.000	2.00	3,900.00
2605	04966006	000	REMOV STR (HEADWALL)	EA	570.000	2.000	0.000	2.00	1,140.00
2610	04966008	000	REMOV STR (BOX CULVERT)	LF	52.000	897.000	0.000	476.00	24,752.00
2615	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	6,060.000	0.000	210.00	840.00
2620	05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	125.000	238.000	-42.000	170.00	21,250.00
2625	05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	55.500	25.000	430.000	525.00	29,137.50
2626	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,622.570	0.000	1.000	1.00	1,622.57
			CO#014 - Install Thrie Beam						
2627	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,064.740	0.000	3.000	4.00	4,258.96
			CO#014 - Install DAT						

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2628	05446001		GUARDRAIL END TREATMENT (INSTALL) CO#014 - Install SGT	EA	2,369.160	0.000	2.000	2.00	4,738.32
2630	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.610	25.000	615.000	625.00	2,256.25
2631	05426002		REMOVE TERMINAL ANCHOR SECTION CO#014 - Remove DAT	EA	132.560	0.000	3.000	2.00	265.12
2632	05446003		GUARDRAIL END TREATMENT (REMOVE) CO#014 - Remove SGT	EA	265.130	0.000	2.000	2.00	530.26
2635	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.480	6,110.000	0.000	3,580.00	1,718.40
2640	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.370	1,540.000	0.000	85,253.00	31,543.61
2665	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	300.000	65.000	0.000	65.00	19,500.00
2670	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	340.000	22.000	0.000	22.00	7,480.00
2675	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	1,087.000	0.000	975.00	9,750.00
2680	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	760.000	0.000	1,416.00	49,560.00
2685	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	1,068.000	0.000	1,897.00	37,940.00
2690	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	37.000	1,022.000	0.000	644.00	23,828.00
2695	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.150	3,302.000	0.000	1,641.00	1,887.15
2700	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	225.000	0.000	580.00	667.00
2705	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	1.000	0.000	8.00	5,920.00
2710	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	910.000	9.000	0.000	14.00	12,740.00
2715	06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	4,100.000	1.000	0.000	1.00	4,100.00
2720	06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	26,500.000	1.000	0.000	1.00	26,500.00
2725	06806004	000	REMOVING TRAFFIC SIGNALS	EA	9,300.000	1.000	0.000	1.00	9,300.00
2730	06816001	000	TEMP TRAF SIGNALS	EA	181,000.000	1.000	0.000	0.30	54,300.00
2735	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	12.000	0.000	12.00	2,760.00
2740	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	2.000	0.000	2.00	460.00
2745	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	12.000	0.000	12.00	2,760.00
2750	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	2.000	0.000	2.00	460.00
2755	06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	12.000	0.000	12.00	2,760.00
2760	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	610.000	12.000	0.000	12.00	7,320.00
2765	06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	10.000	0.000	10.00	700.00
2770	06826025	000	BACK PLATE (12")(5 SEC)	EA	81.000	2.000	0.000	2.00	162.00
2775	06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	1.850	3,724.000	0.000	4,101.00	7,586.85
2780	06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,100.000	1.000	0.000	1.00	5,100.00
2785	06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	5,100.000	1.000	0.000	1.00	5,100.00
2790	06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	3.000	0.000	3.00	17,400.00
2795	06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	13,000.000	1.000	0.000	1.00	13,000.00
2800	06876001	000	PED POLE ASSEMBLY	EA	2,400.000	4.000	0.000	4.00	9,600.00
2805	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	12.000	0.000	12.00	8,280.00
2810	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,700.000	1.000	0.000	1.00	2,700.00
2815	60256001	000	RADAR PRESENCE DETECTOR	EA	6,900.000	6.000	0.000	6.00	41,400.00
2820	60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.200	1,304.000	0.000	2,844.00	9,100.80
2825	60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,800.000	2.000	0.000	2.00	15,600.00
2850	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	200.000	12.000	0.000	18.00	3,600.00
2855	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	510.000	1.000	0.000	6.00	3,060.00
2860	06106050	000	IN RD IL AM (TY SA) 40T-8 (250W) S	EA	2,800.000	2.000	0.000	2.00	5,600.00
2865	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	380.000	0.000	385.00	2,502.50
2875	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	1,832.000	0.000	2,660.00	2,660.00
2880	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	3,664.000	0.000	1,280.00	1,216.00

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2915	06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,400.000	16.000	0.000	16.00	22,400.00
2920	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	107.000	0.000	274.00	1,781.00
2925	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	387.000	0.000	250.00	8,750.00
2930	06186062	000	CONDT (RM) (3/4")	LF	18.000	869.000	0.000	886.00	15,948.00
2945	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	6.000	0.000	10.00	7,400.00
2955	06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,800.000	1.000	0.000	1.00	4,800.00
2980	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	460.000	364.000	0.000	286.00	131,560.00
2985	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	510.000	55.000	0.000	33.00	16,830.00
2990	06106190	000	IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	2,700.000	6.000	0.000	6.00	16,200.00
2995	06106191	000	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	3,400.000	1.000	0.000	1.00	3,400.00
3000	06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,700.000	8.000	0.000	8.00	21,600.00
3005	06106199	000	IN RD IL (TY SA) 40B-8-8 (250W EQ) LED	EA	3,500.000	5.000	0.000	5.00	17,500.00
3010	06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	5,100.000	6.000	0.000	6.00	30,600.00
3015	06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	3,000.000	1.000	0.000	1.00	3,000.00
3020	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	21,600.000	14.000	0.000	12.00	259,200.00
3025	61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	26,100.000	2.000	0.000	2.00	52,200.00
3030	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	26,500.000	12.000	0.000	10.00	265,000.00
3035	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	15,674.000	0.000	12,516.00	81,354.00
3040	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	918.000	0.000	696.00	24,360.00
3045	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	13,623.000	0.000	2,178.00	2,178.00
3050	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	27,360.000	0.000	36,103.00	34,297.85
3055	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.150	3,042.000	0.000	1,180.00	1,357.00
3060	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	7,466.000	0.000	17,479.00	20,100.85
3065	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	25.000	0.000	11.00	8,140.00
3075	06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	2.000	0.000	2.00	980.00
3080	06286035	000	ELC SRV TY A 240/480 060(NS)AL(E)TP(O)	EA	4,800.000	7.000	0.000	9.00	43,200.00
3085	61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	11,400.000	1.000	0.000	1.00	11,400.00
3110	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	77.000	0.000	35.00	4,200.00
3115	06366002	000	ALUMINUM SIGNS (TY G)	SF	22.000	553.000	0.000	640.00	14,080.00
3120	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	421.420	42.000	0.000	50.00	21,071.00
3125	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	491.810	110.000	0.000	112.00	55,082.72
3130	06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	534.900	8.000	0.000	9.00	4,814.10
3135	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,800.000	2.000	0.000	2.00	3,600.00
3140	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,949.410	7.000	-2.000	8.00	15,595.28
3150	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	150.000	0.000	105.00	13,125.00
3155	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.350	2,532.300	0.000	917.98	3,075.23
3160	06476003	000	REMOVE LRSA	EA	970.000	16.000	0.000	10.00	9,700.00
3185	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	450.000	1,620.000	0.000	1,405.00	632,250.00
3190	04206068	000	CL C CONC (SIGN COLUMN)	CY	400.000	779.800	0.000	803.03	321,212.00
3195	06366001	000	ALUMINUM SIGNS (TY A)	SF	26.000	70.200	0.000	111.00	2,886.00
3200	06366003	000	ALUMINUM SIGNS (TY O)	SF	20.000	2,637.500	0.000	2,496.60	49,932.00
3205	06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	16,900.000	1.000	0.000	1.00	16,900.00
3210	06506081	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	34,900.000	1.000	0.000	1.00	34,900.00
3215	06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	53,800.000	1.000	0.000	1.00	53,800.00
3220	06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	42,200.000	2.000	0.000	2.00	84,400.00
3225	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	43,700.000	5.000	0.000	5.00	218,500.00
3230	06506204	000	REMOVE OVERHD SIGN SUP	EA	4,600.000	3.000	0.000	3.00	13,800.00
3270	06666006	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	236.000	0.000	192.00	192.00

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3275	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.670	14,773.000	0.000	16,006.00	10,724.02	
3280	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.300	3,850.000	0.000	1,368.00	3,146.40	
3285	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.300	2,114.000	0.000	3,408.00	7,838.40	
3290	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.400	1,635.000	0.000	944.00	5,097.60	
3295	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	78.000	40.000	0.000	34.00	2,652.00	
3300	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	14.000	0.000	16.00	2,640.00	
3305	06666063	000	REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	220.000	5.000	0.000	4.00	880.00	
3308	06666072		REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	364.810	0.000	4.000	4.00	1,459.24	
			CO#16 Flasher Pvmt Markings							
3310	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	97.000	40.000	0.000	52.00	5,044.00	
3312	06666224		PAVEMENT SEALER 4"	LF	0.110	0.000	22,404.000	67,988.00	7,478.68	
			CO#16 Flasher Pvmt Markings							
3313	06666225		PAVEMENT SEALER 6"	LF	0.190	0.000	13,460.000	3,460.00	657.40	
			CO#16 Flasher Pvmt Markings							
3314	06666228		PAVEMENT SEALER 12"	LF	1.300	0.000	1,208.000	3,014.00	3,918.20	
			CO#16 Flasher Pvmt Markings							
3315	06666226	000	PAVEMENT SEALER 8"	LF	0.340	14,773.000	0.000	13,139.00	4,467.26	
3320	06666230	000	PAVEMENT SEALER 24"	LF	2.400	1,635.000	0.000	944.00	2,265.60	
3325	06666231	000	PAVEMENT SEALER (ARROW)	EA	47.000	40.000	0.000	31.00	1,457.00	
3330	06666232	000	PAVEMENT SEALER (WORD)	EA	53.000	40.000	0.000	45.00	2,385.00	
3335	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	81.000	14.000	0.000	13.00	1,053.00	
3340	06666236	000	PAVEMENT SEALER (UTURN ARROW)	EA	87.000	5.000	0.000	4.00	348.00	
3341	06666237		PAVEMENT SEALER (LNDP ARROW)	EA	148.470	0.000	4.000	4.00	593.88	
			CO#16 Flasher Pvmt Markings							
3349	06786016		PAV SURF PREP FOR MRK (WORD)	EA	19.710	0.000	1.000	1.00	19.71	
			CO#16 Flasher Pvmt Markings							
3350	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.360	8,420.000	0.000	6,010.00	2,163.60	
3355	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	5,456.000	0.000	1,973.00	631.36	
3360	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.320	21,275.000	0.000	2,708.00	866.56	
3365	06666342	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.700	14,505.000	0.000	13,188.00	9,231.60	
3370	06666345	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.700	20,298.000	0.000	13,298.00	9,308.60	
3375	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	8.430	10,200.000	0.000	1,120.00	9,441.60	
3385	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,800.000	13.000	0.000	9.00	16,200.00	
3395	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	2,628.000	0.000	4,558.00	13,674.00	
3400	06786001		PAV SURF PREP FOR MRK (4")	LF	0.110	0.000	24,321.000	33,681.00	3,704.91	
3403	06786006		PAV SURF PREP FOR MRK (12")	LF	0.430	0.000	2,325.000	2,325.00	999.75	
			CO#16 Flasher Pvmt Markings							
3405	06786009		PAV SURF PREP FOR MRK (ARROW)	EA	21.930	0.000	5.000	5.00	109.65	
			CO#16 Flasher Pvmt Markings							
3408	96086016		UNIQUE CHANGE ORDER ITEM 16	DOL	31.820	0.000	2.000	2.00	63.64	
			CO#16 Flasher Pvmt Markings							
3409	96086019		UNIQUE CHANGE ORDER ITEM 19	DOL	1,590.750	0.000	1.000	1.00	1,590.75	
			CO#16 Flasher Pvmt Markings							
3420	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	11.000	210.000	0.000	653.00	7,183.00	
3425	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	210.000	0.000	763.00	4,959.50	
3430	06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	13.000	15,450.000	0.000	18,611.00	241,943.00	
3445	06186071	000	CONDT (RM) (2") (BORE)	LF	41.000	3,125.000	0.000	2,275.00	93,275.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3450	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.700	8,985.000	0.000	12,355.00	8,648.50	
3455	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	945.000	0.000	2,750.00	2,612.50	
3465	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	8.000	0.000	5.00	3,700.00	
3485	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	3,200.000	4.000	0.000	5.00	16,000.00	
3490	60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	29,200.000	1.000	0.000	1.00	29,200.00	
3495	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.850	2,890.000	0.000	3,485.00	9,932.25	
3500	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.350	10,370.000	0.000	11,720.00	39,262.00	
3505	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,100.000	4.000	0.000	4.00	4,400.00	
3510	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	610.000	4.000	0.000	4.00	2,440.00	
3515	60076076	000	FO CBL (144 SMF)(AERIAL)	LF	9.250	4,125.000	0.000	4,125.00	38,156.25	
3520	60076094	000	FIBER OPTIC FUSION SPLICE	EA	240.000	24.000	0.000	7.00	1,680.00	
3525	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,500.000	1.000	0.000	1.00	10,500.00	
3535	60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	25,200.000	2.000	0.000	2.00	50,400.00	
3540	60296001	002	RADAR VEHICLE SENSING DEVICE	EA	9,600.000	2.000	0.000	2.00	19,200.00	
3545	60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	5,100.000	1.000	0.000	1.00	5,100.00	
3550	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	7,300.000	2.000	0.000	2.00	14,600.00	
3555	60936001	000	REMOVE EXISTING VIVIDS	EA	1,400.000	1.000	0.000	1.00	1,400.00	
3560	60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	930.000	8.000	0.000	8.00	7,440.00	
3565	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,700.000	3.000	0.000	4.00	18,800.00	
3570	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	8,300.000	16.000	0.000	16.00	132,800.00	
3575	61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	8,500.000	1.000	0.000	1.00	8,500.00	
3600	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	50,764.000	-665.000	29,103.51	29,103.51	
3605	01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.250	34,652.000	-665.000	29,104.01	7,276.01	
3610	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.250	50,764.000	-665.000	29,104.01	7,276.01	
3615	01686001	000	VEGETATIVE WATERING	MG	20.000	791.500	-10.400	49.20	984.00	
3620	05066004	003	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	34.000	225.000	0.000	103.00	3,502.00	
3630	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	17,682.000	0.000	16,035.00	32,070.00	
3635	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	17,682.000	0.000	1,455.00	727.50	
3640	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.000	4,835.000	0.000	866.00	3,464.00	
3645	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	4,835.000	0.000	60.00	120.00	
3646	07726001		POST AND CABLE FENCE (REMOVAL)	LF	4.240	0.000	800.000	800.00	3,392.00	
			CO#019							
3651	96086005		UNIQUE CHANGE ORDER ITEM 5 CO#006 - CMP Replacement Work	DOL	291,935.710	0.000	1.000	1.00	291,935.71	
3652	96086006		UNIQUE CHANGE ORDER ITEM 6 CO#006 - CMP Cleanout Work	DOL	29,640.980	0.000	1.000	1.00	29,640.98	
3653	96086007		UNIQUE CHANGE ORDER ITEM 7 CO#07 - Groundcover under Direct Connectors	DOL	16.290	0.000	20,476.000	20,678.45	336,851.96	
3654	96086014		UNIQUE CHANGE ORDER ITEM 14 CO#08 - Core and Pin CTB	DOL	97.570	0.000	856.000	856.00	83,519.92	
3655	96086021		UNIQUE CHANGE ORDER ITEM 21 CO#019 - Pedestrian Rail	DOL	18,609.080	0.000	1.000	1.00	18,609.08	
3656	96086022		UNIQUE CHANGE ORDER ITEM 22 CO#019 - Fiber Work	DOL	5,425.090	0.000	1.000	1.00	5,425.09	

Category Subtotal \$36,844,391.49

CATEGORY 002 DESCRIPTION IH 410 Over Marbach Rd PS 747 - 765

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3720	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	1,728.000	0.000	1,950.22	292,533.00
3725	04166005	000	DRILL SHAFT (42 IN)	LF	175.000	1,152.000	0.000	1,202.10	210,367.50
3730	04206013	000	CL C CONC (ABUT)	CY	700.000	165.800	0.000	164.70	115,290.00
3735	04206025	000	CL C CONC (BENT)	CY	800.000	413.600	0.000	427.60	342,080.00
3740	04226001	000	REINF CONC SLAB	SF	10.000	53,598.200	0.000	53,598.00	535,980.00
3745	04226015	000	APPROACH SLAB	CY	200.000	312.400	0.000	320.54	64,108.00
3750	04256039	000	PRESTR CONC GIRDER (TX54)	LF	95.000	7,735.000	0.000	7,735.00	734,825.00
3755	04506062	000	RAIL (TY SSTR)(MOD)	LF	140.000	650.000	0.000	650.00	91,000.00
3760	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	325.200	0.000	325.20	32,520.00
3766	96086001		UNIQUE CHANGE ORDER ITEM 1 CO#005 - Crack Seal	DOL	3.180	0.000	2,323.000	2,323.00	7,387.14

Category Subtotal \$2,426,090.64

PROJECT NH 2017(417) CONTROL 052104284

CATEGORY 001 DESCRIPTION SAWS (WATER)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1652	96086064		UNIQUE CHANGE ORDER ITEM 64 CO#029 - Remove Existing ACP	DOL	18,465.900	0.000	1.000	1.00	18,465.90
3930	05006001	000	MOBILIZATION	LS	8,012,855.000	0.016	0.000	0.02	128,205.68
3935	70876002	000	PIPE WATER MAIN (PVC)(6")	LF	100.000	72.000	0.000	36.00	3,600.00
3940	70876055	000	PIPE WATER MAIN (PVC) (8")	LF	100.000	42.000	0.000	36.00	3,600.00
3945	70876056	000	PIPE WATER MAIN (PVC) (12")	LF	125.000	187.000	0.000	187.00	23,375.00
3955	70876057	000	CASING FOR OPEN CUT TRENCH (24")	LF	163.000	138.000	0.000	138.00	22,494.00
3965	70876058	000	CARRIER PIPE FOR OPEN CUT TRENCH (12")	LF	122.000	138.000	0.000	138.00	16,836.00
3975	70876059	000	GATE VALVE AND BOX (COMP) (8")	EA	1,900.000	2.000	0.000	2.00	3,800.00
3980	70876060	000	CUT - IN TEE (COMP) (12"X8")	EA	2,200.000	2.000	0.000	2.00	4,400.00
3985	70876061	000	CUT - IN GATE VALVE AND BOX (COMP)(12")	EA	3,450.000	4.000	0.000	4.00	13,800.00
3990	70876027	000	ADJUST EXISTING VALVE BOX	EA	740.000	45.000	0.000	56.00	41,440.00
3995	70876028	000	CONCRETE ENCASEMENT AND SADDLES	CY	264.000	1,496.000	0.000	1,293.11	341,379.72
4000	70876030	000	ADJUST FIRE HYDRANT	EA	2,200.000	1.000	0.000	1.00	2,200.00
4005	70876046	000	FIRE HYDRANT WITH 6IN VALVE AND BOX	EA	4,860.000	13.000	0.000	14.00	68,040.00
4010	70876015	000	TEMPORARY BLOW-OFF (COMP)(2")	EA	1,000.000	16.000	0.000	16.00	16,000.00
4015	70876016	000	AUTOMATIC AIR RELEASE VALVE (COMP)(1")	EA	3,500.000	4.000	0.000	3.00	10,500.00
4020	70876011	000	DUCTILE IRON FITTINGS	TON	7,500.000	4.880	0.000	3.73	27,975.00
4025	70876001	000	TRENCH EXCAVATION PROTECTION	LF	5.000	499.000	0.000	340.00	1,700.00
4030	70876012	000	TIE-IN (COMP)(6")	EA	1,000.000	4.000	0.000	4.00	4,000.00
4035	70876062	000	TIE - IN (COMP) (8")	EA	1,100.000	2.000	0.000	2.00	2,200.00
4040	70876048	000	TIE IN (COMP)(12")	EA	1,206.000	8.000	0.000	7.00	8,442.00
4050	70876064	000	RELAY SHORT SERVICE (ALL SIZES)	EA	1,535.000	2.000	0.000	2.00	3,070.00
4055	70876054	000	RELOCATE EXIST METER AND NEW METER BOX	EA	850.000	7.000	0.000	7.00	5,950.00
4060	70876014	000	HYDROSTATIC PRESSURE TEST	EA	1,675.000	9.000	0.000	9.00	15,075.00
4065	70876050	000	FLOWABLE BACKFILL	CY	90.000	3,079.000	0.000	2,686.52	241,786.80
4075	70876063	000	WATER MAIN BREAK/LEAK REPAIR(ALL SIZES)	EA	5,000.000	10.000	0.000	2.00	10,000.00
4080	71136001	000	TEMPORARY WATER MAIN	LS	44,500.000	1.000	0.000	1.00	44,500.00

Category Subtotal \$1,082,835.10

CATEGORY		003		DESCRIPTION	CPS (GAS)				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4190	05006001	000	MOBILIZATION	LS	8,012,855.000	0.003	0.000	0.00	24,038.57
4195	70276009	000	NGP (MAIN)(PLASTIC W/TRACER WIRE)(4")	LF	662.100	197.000	0.000	197.00	130,433.70
4200	70276010	000	NGP (MAIN) (4" STEEL) (OPEN CUT)	LF	610.400	20.000	0.000	20.00	12,208.00
4210	04016001	000	FLOWABLE BACKFILL	CY	106.000	415.000	0.000	34.00	3,604.00
4215	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	217.000	0.000	391.00	391.00
4225	04206003	000	CL A CONC (MISC)	SY	112.900	566.000	0.000	542.11	61,204.22

Category Subtotal \$231,879.49

CATEGORY		004		DESCRIPTION	CPS(ELECTRIC)				
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3770	04016001		FLOWABLE BACKFILL	CY	140.590	0.000	120.000	120.00	16,870.80
			CO#04 - CPS Work at Marbach & IH410						
3771	04026001		TRENCH EXCAVATION PROTECTION	LF	5.300	0.000	642.000	642.00	3,402.60
			CO#04 - CPS Work at Marbach & IH410						
3772	04206012		CL B CONC (MISC)	CY	286.460	0.000	9.000	9.00	2,578.14
			CO#04 - CPS Work at Marbach & IH410						
3773	04656284		MANHOLE (COMPL)(SPECIAL)	EA	34,707.900	0.000	2.000	2.00	69,415.80
			CO#04 - CPS Work at Marbach & IH410						
3774	06186031		CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	71.910	0.000	428.000	428.00	30,777.48
			CO#04 - CPS Work at Marbach & IH410						
3775	06186034		CONDT (PVC) (SCH 40) (4") (BORE)	LF	30.360	0.000	480.000	480.00	14,572.80
			CO#04 - CPS Work at Marbach & IH410						
3776	06186035		CONDT (PVC) (SCH 40) (4") (CONC ENCSE)	LF	37.280	0.000	1,670.000	1,670.00	62,257.60
			CO#04 - CPS Work at Marbach & IH410						
3777	96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	868.060	0.000	160.000	160.00	138,889.60
			Installation of the 36 inch casing through jack and bore.						
3778	96086009		UNIQUE CHANGE ORDER ITEM 9	DOL	276.130	0.000	30.000	30.00	8,283.90
			Installation of the grout inside of the bore casing.						
3779	96086010		UNIQUE CHANGE ORDER ITEM 10	DOL	16,730.270	0.000	1.000	1.00	16,730.27
			Additional trench protection						
3780	96086011		UNIQUE CHANGE ORDER ITEM 11	DOL	62.820	0.000	880.000	880.00	55,281.60
			Backfill needed due to the significant depth of the bore pit						
3781	96086012		UNIQUE CHANGE ORDER ITEM 12	DOL	178.500	0.000	50.000	50.00	8,925.00
			Cost of surveying by the Prime contractor.						
3800	04006006		CUT & RESTORING PAV	SY	74.240	0.000	32.000	32.00	2,375.68
			CO#04 - CPS Work at Marbach & IH410						
3801	04016001		FLOWABLE BACKFILL	CY	141.050	0.000	533.640	533.64	75,269.92
			CO#04 - CPS Work at Marbach & IH410						
3802	04026001		TRENCH EXCAVATION PROTECTION	LF	21.230	0.000	543.000	543.00	11,527.89
			CO#04 - CPS Work at Marbach & IH410						
3803	04656284		MANHOLE (COMPL)(SPECIAL)	EA	26,194.350	0.000	2.000	2.00	52,388.70
			CO#04 - CPS Work at Marbach & IH410						
3804	06186031		CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	47.930	0.000	1,086.000	1,086.00	52,051.98
			CO#04 - CPS Work at Marbach & IH410						

CATEGORY	004		DESCRIPTION	CPS(ELECTRIC)					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3805	06186035		CONDT (PVC) (SCH 40) (4") (CONC ENCSE) CO#04 - CPS Work at Marbach & IH410	LF	24.390	0.000	5,430.000	5,430.00	132,437.70
3806	96086013		UNIQUE CHANGE ORDER ITEM 13 CO#04 - CPS Work MOB Charges	DOL	15,945.620	0.000	1.000	1.00	15,945.62
Category Subtotal									\$769,983.08

PROJECT NH 1602(247) CONTROL 052105118
 CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	11.000	14,790.000	0.000	10,411.00	114,521.00
0085	05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	8.000	7,760.000	5,870.000	7,580.00	60,640.00
0090	05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	8.000	140.000	180.000	630.05	5,040.40
0095	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	840.000	0.000	1,020.00	4,080.00
0103	05456019		CRASH CUSH ATTEN (IN STL)(S)(N)(TL3) CO #1	EA	7,794.680	0.000	5.000	6.00	46,768.08
0110	06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.240	3,730.000	490.000	2,634.00	632.16
0115	06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.240	11,998.000	3,178.000	29,125.00	6,990.00
0120	06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.670	2,093.000	2,312.000	8,397.00	5,625.99
0125	06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	100.000	1.000	3.000	19.00	1,900.00
0130	06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.240	14,412.000	2,793.000	12,422.00	2,981.28
0135	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.370	17,057.000	2,571.000	16,913.00	6,257.81
0140	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	1.000	408.000	800.000	3,390.00	3,390.00
0165	01006002	000	PREPARING ROW	STA	36,700.000	60.000	0.000	60.00	2,202,000.00
0170	01106001	000	EXCAVATION (ROADWAY)	CY	8.000	2,931.000	1,671.000	6,554.24	52,433.92
0175	01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	2.000	30,647.000	403.000	30,647.00	61,294.00
0180	02476073	000	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	5.000	9,012.000	0.000	5,444.44	27,222.20
0190	03166015	000	ASPH (AC-15P)	GAL	3.000	9,137.000	2,352.000	3,919.00	11,757.00
0195	03166177	000	AGGR(TY-B GR-5 SAC-B)	CY	109.400	385.000	99.000	150.48	16,462.51
0200	03416008	000	D-GR HMA TY-B PG64-22	TON	44.600	5,189.000	2,057.000	10,979.46	489,683.92
0205	03416022	000	D-GR HMA TY-C PG64-22	TON	50.050	5,027.000	1,699.000	5,066.76	253,591.33
0210	03476001	000	TOM (ASPHALT) PG 76-22	TON	97.200	221.000	45.000	210.13	20,424.64
0215	03476002	000	TOM-C (AGGREGATE) SAC-A	TON	97.200	3,100.000	632.000	3,022.52	293,788.94
0220	03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	25.000	8,072.000	0.000	8,016.36	200,409.00
0240	04206049	000	CL C CONC (CRASHWALL)	CY	300.000	30.000	0.000	30.00	9,000.00
0245	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	264.000	-131.000	1,238.93	247,786.00
0246	04206066	000	CL C CONC (RAIL FOUNDATION) CO#08 - Alternate TRF for SSTR (US 90 WBFR)	CY	556.760	0.000	131.000	110.93	61,761.39
0250	04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	8.000	0.000	122.70	55,215.00
0251	04326045	000	RIPRAP (MOW STRIP)(4 IN) CO#019	CY	489.480	0.000	38.750	38.75	18,967.35
0255	04506023	000	RAIL (TY SSTR)	LF	30.000	7,731.000	0.000	6,462.00	193,860.00
0260	05006001	000	MOBILIZATION	LS	8,012,855.000	0.452	0.000	0.45	3,621,810.47
0270	05296001	000	CONC CURB (TY I)	LF	7.000	410.000	4,524.000	4,840.00	33,880.00
0275	05306017	000	DRIVEWAYS (CONC) (HES)	SY	75.000	209.000	0.000	122.79	9,209.25
0280	05316001	000	CONC SIDEWALKS (4")	SY	40.000	304.000	999.000	1,187.37	47,494.80

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0285	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,629.980	8.000	-4.000	4.00	62,519.92	
0286	05456001		CRASH CUSH ATTEN (INSTL)	EA	26,416.100	0.000	2.000	2.00	52,832.20	
			CO#15: NEW MASH CCA INSTALL @ US 90							
0290	30026001	000	MEMBRANE UNDERSEAL	GAL	2.150	14,393.000	2,939.000	8,061.06	17,331.28	
0295	50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	9,062.000	0.000	2,666.66	2,666.66	
0325	03546048	000	PLANE ASPH CONC PAV (3")	SY	2.000	20,464.000	8,622.000	29,630.89	59,261.78	
0355	04236001	000	RETAINING WALL (MSE)	SF	30.000	54,193.000	0.000	54,193.00	1,625,790.00	
0360	04506023	000	RAIL (TY SSTR)	LF	30.000	4,106.000	637.000	3,204.00	96,120.00	
0395	04006006	000	CUT & RESTORING PAV	SY	63.000	112.000	0.000	155.23	9,779.49	
0400	04016001	000	FLOWABLE BACKFILL	CY	106.000	1,376.000	201.000	2,415.83	256,077.98	
0405	04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	2,723.000	1,116.000	3,839.00	3,839.00	
0410	04206071	000	CL C CONC (COLLAR)	EA	2,713.000	13.000	0.000	85.00	230,605.00	
0415	04646005	000	RC PIPE (CL III)(24 IN)	LF	42.000	3,421.000	202.000	4,165.95	174,969.90	
0420	04646007	000	RC PIPE (CL III)(30 IN)	LF	59.000	388.000	0.000	468.28	27,628.52	
0425	04646008	000	RC PIPE (CL III)(36 IN)	LF	72.000	1,189.000	1,203.000	2,392.00	172,224.00	
0430	04646009	000	RC PIPE (CL III)(42 IN)	LF	97.000	723.000	0.000	511.46	49,611.62	
0435	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,225.000	7.000	2.000	9.00	29,025.00	
0436	04656008		JCTBOX(COMPL)(PJB)(4FTX5FT)	EA	8,540.410	0.000	1.000	1.00	8,540.41	
			CO#3 US 90 EBFR							
0440	04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,660.000	2.000	9.000	11.00	40,260.00	
0444	04656014		INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,485.730	0.000	2.000	2.00	14,971.46	
			CO#3 US 90 EBFR							
0445	04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,394.000	2.000	0.000	2.00	8,788.00	
0450	04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,287.150	1.000	0.000	1.00	5,287.15	
0455	04656024	000	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	5,877.000	5.000	0.000	8.00	47,016.00	
0460	04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,525.000	2.000	0.000	2.00	15,050.00	
0465	04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	6,557.000	8.000	0.000	9.00	59,013.00	
0470	04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,027.000	34.000	0.000	30.00	120,810.00	
0475	04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	5,776.000	2.000	2.000	4.00	23,104.00	
0480	04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	2,840.000	7.000	2.000	9.00	25,560.00	
0485	04656154	000	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	3,758.000	7.000	0.000	7.00	26,306.00	
0490	04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,225.000	3.000	0.000	3.00	3,675.00	
0492	04966002		REMOV STR (INLET)	EA	809.330	0.000	4.000	3.00	2,427.99	
			CO#3 US 90 EBFR							
0493	04966004		REMOV STR (SET)	EA	510.000	0.000	1.000	1.00	510.00	
			CO#3 US 90 EBFR							
0520	04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	460.000	104.000	0.000	130.00	59,800.00	
0525	06106190	000	IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	2,700.000	14.000	0.000	14.00	37,800.00	
0530	06106287	000	IN RD IL (TY SA) 50T-8-8 (400W EQ) LED	EA	3,900.000	1.000	0.000	1.00	3,900.00	
0535	06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	21,600.000	4.000	0.000	4.00	86,400.00	
0540	61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	26,100.000	2.000	0.000	2.00	52,200.00	
0545	61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	26,500.000	2.000	0.000	2.00	53,000.00	
0550	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	4,371.000	0.000	6,441.00	41,866.50	
0555	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	494.000	0.000	1,479.00	51,765.00	
0560	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	4,620.000	0.000	1,627.00	1,627.00	
0565	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	9,240.000	0.000	10,849.00	10,306.55	
0570	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	10.000	0.000	16.00	11,840.00	

CATEGORY	001		DESCRIPTION	ROADWAY ITEMS						
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
0575	06286035	000	ELC SRV TY A 240/480 060(NS)AL(E)TP(O)	EA	4,800.000	2.000	0.000	2.00	9,600.00	
0610	06366002	000	ALUMINUM SIGNS (TY G)	SF	22.000	174.000	0.000	62.00	1,364.00	
0615	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	491.810	6.000	0.000	6.00	2,950.86	
0620	06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,949.410	3.000	0.000	1.00	1,949.41	
0625	06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	4.000	0.000	2.00	250.00	
0630	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.350	659.900	0.000	73.36	245.75	
0655	04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	450.000	360.000	0.000	360.00	162,000.00	
0660	04206068	000	CL C CONC (SIGN COLUMN)	CY	400.000	222.600	0.000	214.45	85,780.00	
0665	06366001	000	ALUMINUM SIGNS (TY A)	SF	26.000	223.200	0.000	84.60	2,199.60	
0670	06366003	000	ALUMINUM SIGNS (TY O)	SF	20.000	1,692.500	0.000	1,692.50	33,850.00	
0675	06506056	000	INS OH SN SUP(45 FT BRDG)(SPAN ONLY)	EA	26,600.000	1.000	0.000	1.00	26,600.00	
0680	06506070	000	INS OH SN SUP(60 FT BRDG)(CIRC TUBE)	EA	41,400.000	1.000	0.000	1.00	41,400.00	
0685	06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	43,700.000	1.000	0.000	1.00	43,700.00	
0710	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	15.850	112.000	0.000	158.00	2,504.30	
0715	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	15.850	112.000	0.000	220.00	3,487.00	
0745	06666054	000	REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	78.000	5.000	0.000	8.00	624.00	
0750	06666057	000	REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	2.000	0.000	3.00	495.00	
0755	06666078	000	REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	97.000	7.000	0.000	9.00	873.00	
0758	06666224		PAVEMENT SEALER 4"	LF	0.110	0.000	11,667.000	19,046.00	2,095.06	
			CO#16 Flasher Pvmt Markings							
0760	06666226	000	PAVEMENT SEALER 8"	LF	0.340	5,040.000	0.000	3,852.00	1,309.68	
0761	06666228		PAVEMENT SEALER 12"	LF	1.300	0.000	2,057.000	2,057.00	2,674.10	
			CO#16 Flasher Pvmt Markings							
0770	06666231	000	PAVEMENT SEALER (ARROW)	EA	47.000	5.000	0.000	5.00	235.00	
0775	06666232	000	PAVEMENT SEALER (WORD)	EA	53.000	7.000	0.000	5.00	265.00	
0780	06666234	000	PAVEMENT SEALER (DBL ARROW)	EA	81.000	2.000	0.000	1.00	81.00	
0785	06666248	000	PAVEMENT SEALER (NUMBER)	EA	30.000	1.000	0.000	2.00	60.00	
0795	06666303	000	RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	15,191.000	0.000	11,473.00	3,671.36	
0800	06666306	000	RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.550	2,200.000	0.000	6,920.00	3,806.00	
0805	06666315	000	RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.320	17,263.000	0.000	10,885.00	3,483.20	
0810	06666342	000	REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.700	4,802.000	0.000	10,717.00	7,501.90	
0815	06666345	000	REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.700	6,500.000	0.000	10,704.00	7,492.80	
0820	06686010	000	PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	8.430	3,480.000	0.000	1,530.00	12,897.90	
0825	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	150.000	1.000	0.000	4.00	600.00	
0830	06686115	000	PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,800.000	5.000	0.000	12.00	21,600.00	
0835	06726008	000	REFL PAV MRKR TY I-R	EA	8.000	28.000	0.000	196.00	1,568.00	
0840	06726010	000	REFL PAV MRKR TY II-C-R	EA	3.000	922.000	0.000	1,567.00	4,701.00	
0850	96086017		UNIQUE CHANGE ORDER ITEM 17	DOL	31.820	0.000	2.000	2.00	63.64	
			CO#16 Flasher Pvmt Markings							
0865	06186016	000	CONDT (PVC) (SCH 40) (1")	LF	11.000	345.000	0.000	348.00	3,828.00	
0870	06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	345.000	0.000	315.00	2,047.50	
0875	06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	13.000	5,720.000	0.000	5,825.00	75,725.00	
0885	06186070	000	CONDT (RM) (2")	LF	30.000	75.000	0.000	55.00	1,650.00	
0890	06186071	000	CONDT (RM) (2") (BORE)	LF	41.000	620.000	0.000	455.00	18,655.00	
0900	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	1.600	1,440.000	0.000	2,265.00	3,624.00	
0905	06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	3.000	0.000	3.00	2,220.00	
0910	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	910.000	4.000	0.000	5.00	4,550.00	
0915	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	1.150	2,590.000	0.000	2,590.00	2,978.50	

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0925	06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	3,200.000	1.000	0.000	1.00	3,200.00
0935	60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.350	1,350.000	0.000	9,200.00	30,820.00
0940	60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,100.000	1.000	0.000	1.00	1,100.00
0945	60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	610.000	1.000	0.000	1.00	610.00
0950	60076094	000	FIBER OPTIC FUSION SPLICE	EA	240.000	24.000	0.000	7.00	1,680.00
0955	60076102	000	RELOCATE FIBER OPTIC CABLE	LF	4.300	6,550.000	0.000	5,391.00	23,181.30
0965	60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,500.000	1.000	0.000	1.00	10,500.00
0975	60646049	000	ITS POLE (55 FT)(90 MPH)(W/STIFF)	EA	16,000.000	1.000	0.000	1.00	16,000.00
0980	60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	7,300.000	1.000	0.000	1.00	7,300.00
0985	60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	4,800.000	1.000	0.000	1.00	4,800.00
0990	60936009	000	REMOVE EXIST FIBER HUB	EA	3,100.000	1.000	0.000	1.00	3,100.00
1005	61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	8,300.000	2.000	0.000	1.60	13,280.00
1030	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	29,740.000	0.000	6,321.56	6,321.56
1035	01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.250	29,740.000	0.000	6,321.56	1,580.39
1040	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.250	29,740.000	0.000	6,321.56	1,580.39
1055	05066004	003	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	34.000	153.000	0.000	108.00	3,672.00
1065	05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.000	936.000	0.000	300.89	10,230.26
1075	05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	7,618.000	0.000	5,188.50	10,377.00
1080	05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	7,618.000	0.000	1,450.00	725.00
1085	05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.000	1,984.000	0.000	350.00	1,400.00
1095	05406001		MTL W-BEAM GD FEN (TIM POST)	LF	55.500	0.000	775.000	1,225.00	67,987.50
			CO#014 - Install MBGF						
1096	05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,622.570	0.000	3.000	3.00	4,867.71
			CO#014 - Install Thrie Beam						
1097	05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,064.740	0.000	2.000	5.00	5,323.70
			CO#014 - Install DAT						
1098	05426001		REMOVE METAL BEAM GUARD FENCE	LF	3.610	0.000	140.000	137.60	496.74
			CO#014 - Remove MBGF						
1099	05426002		REMOVE TERMINAL ANCHOR SECTION	EA	132.560	0.000	2.000	2.00	265.12
			CO#014 - Remove DAT						
1100	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,369.160	0.000	2.000	3.00	7,107.48
			CO#014 - Install SGT						
1101	05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,894.110	0.000	2.000	4.00	11,576.44
			CO#014 - Install SGT						
1102	05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	265.130	0.000	1.000	2.00	530.26
			CO#014 - Remove SGT						
2166	03546020		PLANE ASPH CONC PAV(0" TO 1")	SY	1.900	0.000	96,314.000	96,314.00	182,996.60
			CO#27: 1" Mill & Inlay on Frontage Roads						
2242	01046037		REMOVE CONC (RAIL)	LF	44.380	0.000	2,008.000	2,488.50	110,439.63
			CO#1						
3021	96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	8,695.270	0.000	1.000	1.00	8,695.27
			CO#005 - Temporary Illumination Revisions						
3191	96086020		UNIQUE CHANGE ORDER ITEM 20	DOL	119,219.140	0.000	1.000	1.00	119,219.14
			CO#018 - Truss Column Modification						
3576	96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	6,895.250	0.000	1.000	1.00	6,895.25
			CO#005 - Temporary Fiber Wood Pole Repair						

CATEGORY		001		DESCRIPTION	ROADWAY ITEMS					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
3650	96086003		UNIQUE CHANGE ORDER ITEM 3 CO#005 - Removal of Asbestos Pipe	DOL	10,660.340	0.000	1.000	1.00	10,660.34	
								Category Subtotal	\$13,166,760.49	

CATEGORY		002		DESCRIPTION	EBNB DIRECT CONNECTOR PS 644-746					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1155	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	364.000	0.000	364.00	54,600.00	
1160	04166008	000	DRILL SHAFT (60 IN)	LF	300.000	670.000	0.000	670.05	201,015.00	
1165	04166047	000	DRILL SHAFT (96 IN)	LF	700.000	1,031.000	0.000	1,052.47	736,729.00	
1170	04166051	000	DRILL SHAFT (120 IN)	LF	1,100.000	684.000	0.000	679.83	747,813.00	
1175	04206013	000	CL C CONC (ABUT)	CY	700.000	36.200	0.000	36.20	25,340.00	
1180	04206029	000	CL C CONC (CAP)	CY	450.000	737.800	0.000	737.80	332,010.00	
1185	04206031	000	CL C CONC (CAP)(MASS)	CY	500.000	1,225.800	0.000	1,225.80	612,900.00	
1190	04206037	000	CL C CONC (COLUMN)	CY	450.000	653.200	0.000	632.90	284,805.00	
1195	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	612.400	0.000	612.40	306,200.00	
1200	04226001	000	REINF CONC SLAB	SF	10.000	177,311.000	0.000	177,311.00	1,773,110.00	
1205	04226015	000	APPROACH SLAB	CY	200.000	57.800	0.000	57.80	11,560.00	
1210	04256039	000	PRESTR CONC GIRDER (TX54)	LF	95.000	14,511.090	0.000	14,511.09	1,378,553.55	
1215	04346045	000	SLIDING ELASTOMERIC BEARING (ES 8)	EA	3,000.000	16.000	0.000	16.00	48,000.00	
1220	04346110	000	ELASTOMERIC BEARING(F10)	EA	3,000.000	8.000	0.000	8.00	24,000.00	
1225	04346112	000	ELASTOMERIC BEARING(E10)	EA	3,000.000	4.000	0.000	4.00	12,000.00	
1230	04426001	000	STR STEEL (PLATE GIRDER)	LB	1.150	3,634,000.000	0.000	3,634,000.00	4,179,100.00	
1235	04506023	000	RAIL (TY SSTR)	LF	30.000	8,563.400	0.000	10,028.55	300,856.50	
1240	04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	200.000	70.000	0.000	60.00	12,000.00	
1245	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	459.000	0.000	459.00	45,900.00	
1250	04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	100.000	114.000	0.000	114.00	11,400.00	
1255	04716003	000	GRATE & FRAME	EA	3,000.000	21.000	0.000	21.00	63,000.00	
1260	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	1,099.000	0.000	1,099.00	43,960.00	
1271	06446066		IN SM RD SN SUP&AM (RAIL MOUNT) CO#005 - EBNB Connector Chevrons	EA	2,334.870	0.000	9.000	9.00	21,013.83	
1275	40216001	000	TIP TESTING(DRILL SHAFT)	EA	15,000.000	5.000	0.000	5.00	75,000.00	
								Category Subtotal	\$11,300,865.88	

CATEGORY		003		DESCRIPTION	SBWB DIRECT CONNECTOR PS 769-871					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$	
1330	04166004	000	DRILL SHAFT (36 IN)	LF	150.000	536.000	0.000	536.68	80,502.00	
1335	04166008	000	DRILL SHAFT (60 IN)	LF	300.000	935.000	0.000	936.51	280,953.00	
1340	04166047	000	DRILL SHAFT (96 IN)	LF	700.000	330.000	0.000	330.46	231,322.00	
1345	04166051	000	DRILL SHAFT (120 IN)	LF	1,100.000	1,346.000	0.000	1,345.33	1,479,863.00	
1350	04206013	000	CL C CONC (ABUT)	CY	700.000	39.000	0.000	39.30	27,510.00	
1355	04206029	000	CL C CONC (CAP)	CY	450.000	262.000	0.000	262.00	117,900.00	
1360	04206031	000	CL C CONC (CAP)(MASS)	CY	500.000	2,600.000	0.000	2,638.90	1,319,450.00	
1365	04206037	000	CL C CONC (COLUMN)	CY	450.000	811.000	0.000	811.40	365,130.00	
1370	04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	2,754.000	0.000	2,740.10	1,370,050.00	

CATEGORY 003 DESCRIPTION SBWB DIRECT CONNECTOR PS 769-871

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1375	04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,600.000	62.000	0.000	124.42	199,072.00
1380	04226001	000	REINF CONC SLAB	SF	10.000	187,244.000	0.000	187,244.00	1,872,440.00
1385	04226015	000	APPROACH SLAB	CY	200.000	63.000	0.000	63.00	12,600.00
1390	04256039	000	PRESTR CONC GIRDER (TX54)	LF	95.000	23,713.000	0.000	23,713.00	2,252,735.00
1395	04506023	000	RAIL (TY SSTR)	LF	30.000	7,466.000	0.000	7,528.00	225,840.00
1400	04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	200.000	70.000	0.000	80.00	16,000.00
1405	04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	689.000	0.000	689.00	68,900.00
1410	04716003	000	GRATE & FRAME	EA	3,000.000	21.000	0.000	21.00	63,000.00
1415	04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	1,500.000	0.000	1,500.00	60,000.00
1425	06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,334.870	0.000	7.000	7.00	16,344.09
CO#005 - SBWB Connector Chevrons									

Category Subtotal \$10,059,611.09

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1475	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 628.5	DOL	1.000	1,000.000	0.000	13,760.18	13,760.18
1480	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	1,002,501.78	1,002,501.78
1495	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	29,572.26	29,572.26
1496	96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1 CO#011 - MBFR and CRASH CUSHION REPAIR	DOL	1.000	0.000	223,635.160	427,145.81	427,145.81
1497	96086018		UNIQUE CHANGE ORDER ITEM 18 CO#017 - CCA Surplus Materials	DOL	121,841.360	0.000	1.000	1.00	121,841.36
1500	05856009		RIDE PAYMENT ADJUSTMENT (ITEM 347)	DOL	1.000	1,000.000	0.000	-66,355.00	-66,355.00
1505	96046001		CONTRACTOR FORCE ACCOUNT 1 Item 8 Gen Notes Substantial Completion of Work	DOL	1.000	1,000.000	0.000	1,000,000.00	1,000,000.00
1611	96086024		UNIQUE CHANGE ORDER ITEM 24 CO#020 - Inlet tops Adj. for System SQ	DOL	26,395.090	0.000	1.000	1.00	26,395.09
1612	96086025		UNIQUE CHANGE ORDER ITEM 25 CO#020 - Culvert 1A Overrun	DOL	6,598.350	0.000	1.000	1.00	6,598.35
1613	96086026		UNIQUE CHANGE ORDER ITEM 26 CO#020 - Engineering Fees for Culvert 2A	DOL	5,302.500	0.000	1.000	1.00	5,302.50
1614	96086027		UNIQUE CHANGE ORDER ITEM 27 CO#020 - Added MBGF to Protect HM#11	DOL	13,284.800	0.000	1.000	1.00	13,284.80
1616	96086028		UNIQUE CHANGE ORDER ITEM 28 CO#021 - Soundwall	DOL	215,336.730	0.000	1.000	1.00	215,336.73
1617	96086029		UNIQUE CHANGE ORDER ITEM 29 CO#022 - Pothole at soundwall	DOL	16,681.320	0.000	1.000	1.00	16,681.32
1618	96086030		UNIQUE CHANGE ORDER ITEM 30 CO#022 - Culvert 1 Repair	DOL	9,408.000	0.000	1.000	1.00	9,408.00
1619	96086031		UNIQUE CHANGE ORDER ITEM 31 CO#022 - TY C-1 Curb	DOL	3,400.000	0.000	1.000	1.00	3,400.00
1620	96086032		UNIQUE CHANGE ORDER ITEM 32 CO#022 - Class P Concrete	DOL	14,175.000	0.000	1.000	1.00	14,175.00

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1621	96086033		UNIQUE CHANGE ORDER ITEM 33 CO#023 - Temporary Drainage Adjustment	DOL	35,688.420	0.000	1.000	1.00	35,688.42
1622	96086034		UNIQUE CHANGE ORDER ITEM 34 CO#023 - Adjustment of Inlets SG-08 & SG-09	DOL	5,808.020	0.000	1.000	1.00	5,808.02
1623	96086035		UNIQUE CHANGE ORDER ITEM 35 CO#023 - Mill & Pave Storm Crossings	DOL	14,811.710	0.000	1.000	1.00	14,811.71
1624	96086036		UNIQUE CHANGE ORDER ITEM 36 CO#023 - Remove & Relay Temporary Drainage	DOL	14,975.850	0.000	1.000	1.00	14,975.85
1625	96086037		UNIQUE CHANGE ORDER ITEM 37 CO#023 - IH 410 NBML Temporary Drainage	DOL	53,994.300	0.000	1.000	1.00	53,994.30
1626	96086038		UNIQUE CHANGE ORDER ITEM 38 CO#023 - Inlet Adjustments on US 90 WBFR	DOL	19,861.380	0.000	1.000	1.00	19,861.38
1627	96086039		UNIQUE CHANGE ORDER ITEM 39 CO#023 - 3x3 POD Inlet	DOL	4,158.430	0.000	1.000	1.00	4,158.43
1628	96086040		UNIQUE CHANGE ORDER ITEM 40 CO#023 - Temporary Drainage NB Marbach	DOL	27,014.980	0.000	1.000	1.00	27,014.98
1629	96086041		UNIQUE CHANGE ORDER ITEM 41 CO#023 - Temporary Drainage SB Marbach	DOL	59,216.440	0.000	1.000	1.00	59,216.44
1630	96086042		UNIQUE CHANGE ORDER ITEM 42 CO#023 - Adjusting Inlet Work on US 90	DOL	20,933.430	0.000	1.000	1.00	20,933.43
1631	96086043		UNIQUE CHANGE ORDER ITEM 43 CO#023 - Adjusting Inlet Tops	DOL	1,770.970	0.000	1.000	1.00	1,770.97
1632	96086044		UNIQUE CHANGE ORDER ITEM 44 CO#023 - Location Adjustment for SL-53 Inlet	DOL	1,929.360	0.000	1.000	1.00	1,929.36
1633	96086045		UNIQUE CHANGE ORDER ITEM 45 CO#023 - Inlet Removal @ Waters Edge	DOL	2,850.370	0.000	1.000	1.00	2,850.37
1634	96086046		UNIQUE CHANGE ORDER ITEM 46 CO#024 - Levy Radar Cable Repair	DOL	4,512.410	0.000	1.000	1.00	4,512.41
1635	96086047		UNIQUE CHANGE ORDER ITEM 47 CO#024 - Levy Service Repair	DOL	2,481.930	0.000	1.000	1.00	2,481.93
1636	96086048		UNIQUE CHANGE ORDER ITEM 48 CO#024 - Project Wide Base Repair	DOL	16,076.600	0.000	1.000	1.00	16,076.60
1637	96086049		UNIQUE CHANGE ORDER ITEM 49 CO#024 - Project Wide Base Repair	DOL	15,825.820	0.000	1.000	1.00	15,825.82
1638	96086050		UNIQUE CHANGE ORDER ITEM 50 CO#024 - Project Wide Base Repair	DOL	36,804.100	0.000	1.000	1.00	36,804.10
1639	96086051		UNIQUE CHANGE ORDER ITEM 51 CO#024 - Project Wide Base Repair	DOL	6,815.760	0.000	1.000	1.00	6,815.76
1640	96086052		UNIQUE CHANGE ORDER ITEM 52 CO#024 - Project Wide Base Repair	DOL	24,537.390	0.000	1.000	1.00	24,537.39
1641	96086053		UNIQUE CHANGE ORDER ITEM 53 CO#026 - Graffiti Removal	DOL	6,679.030	0.000	1.000	1.00	6,679.03
1642	96086054		UNIQUE CHANGE ORDER ITEM 54 CO#024 - Cut & Restore Milling	DOL	12,507.610	0.000	1.000	1.00	12,507.61
1643	96086055		UNIQUE CHANGE ORDER ITEM 55 CO#024 - Removal of Existing Sign & Camera Pole	DOL	5,471.950	0.000	1.000	1.00	5,471.95

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1644	96086056		UNIQUE CHANGE ORDER ITEM 56 CO#025 - Removal of Inlet CI-7E on US 90 EBFR	DOL	809.330	0.000	1.000	1.00	809.33
1645	96086056		UNIQUE CHANGE ORDER ITEM 56 CO#025 - Addition of PCU Inlets CI-7S, CI-7Y, CI-7Z, CI-7V	DOL	6,792.220	0.000	4.000	4.00	27,168.88
1646	96086058		UNIQUE CHANGE ORDER ITEM 58 CO#025 - Addition of PCU Inlets CI-7Q, CI-7R, CI-7A	DOL	8,279.940	0.000	3.000	3.00	24,839.82
1648	96086060		UNIQUE CHANGE ORDER ITEM 60 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	39,790.510	0.000	1.000	1.00	39,790.51
1649	96086061		UNIQUE CHANGE ORDER ITEM 61 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	8,427.410	0.000	1.000	1.00	8,427.41
1650	96086062		UNIQUE CHANGE ORDER ITEM 62 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	4,316.340	0.000	1.000	1.00	4,316.34
1651	96086063		UNIQUE CHANGE ORDER ITEM 63 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	9,799.740	0.000	1.000	1.00	9,799.74
1656	96086068		UNIQUE CHANGE ORDER ITEM 68 CO#27 - OHSS Erection	DOL	21,428.000	0.000	1.000	1.00	21,428.00
2551	04666182		WINGWALL (PW - 1) (HW=7 FT) CO#020 - Wingwall at STA 404+01	EA	26,785.630	0.000	1.000	1.00	26,785.63

Category Subtotal \$3,397,140.10

PROJECT ROW 521-5-142 CONTROL 052105142

CATEGORY 001 DESCRIPTION SAWS (WATER)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
4395	70876030	000	ADJUST FIRE HYDRANT	EA	2,200.000	1.000	0.000	1.00	2,200.00
4400	70876050	000	FLOWABLE BACKFILL	CY	90.000	41.000	0.000	174.22	15,679.80
4405	96086023		UNIQUE CHANGE ORDER ITEM 23 CO#020 - SAWS Waterline Adjustment #4	DOL	15,859.010	0.000	1.000	1.00	15,859.01

Category Subtotal \$33,738.81

PROJECT NH 1602(247) CONTROL 052104277

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1835	05456001	000	CRASH CUSH ATTEN (IN STL)	EA	15,629.980	7.000	-7.000	0.000	0.00
1909	06776012		ELIM EXT PAV MRK & MRKS (WORD) CO#01 - Transferred to CO#16	EA	55.370	0.000	16.000	0.000	0.00
1970	03106009	000	PRIME COAT (MC-30)	GAL	3.350	21,140.000	83.000	0.000	0.00
1986	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
1987	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
1988	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00

1989	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
			D-GR HMA TY-B PG64-22 PENALTY						
2220	04166003	000	DRILL SHAFT (30 IN)	LF	125.000	249.000	0.000	0.000	0.00
2255	04746023	000	PRE-CAST TRNCH DRAIN(W/OUT CONC PVMNT)	LF	350.000	402.000	0.000	0.000	0.00
2265	40516001	000	SOUND WALL	SF	40.000	7,972.000	0.000	0.000	0.00
2270	40526001	000	FIBERGLASS SOUND WALL	SF	165.000	528.000	0.000	0.000	0.00
2300	01106002	000	EXCAVATION (CHANNEL)	CY	8.000	97.000	0.000	0.000	0.00
2320	04036001	000	TEMPORARY SPL SHORING	SF	1.000	4,250.000	0.000	0.000	0.00
2425	04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,225.000	2.000	0.000	0.000	0.00
2465	04656022	000	INLET (COMPL)(PCO)(5FT)(LEFT)	EA	5,311.000	1.000	0.000	0.000	0.00
2470	04656025	000	INLET (COMPL)(PCO)(6FT)(NONE)	EA	5,550.000	1.000	0.000	0.000	0.00
2500	04656126	000	INLET (COMPL)(PSL)(FG)(3FTX3FT-3FTX3FT)	EA	3,919.170	1.000	0.000	0.000	0.00
2520	04656331	000	INLET (COMPL) (TRAFFIC) (TY W-3)	EA	17,170.000	1.000	0.000	0.000	0.00
2560	04676144	000	SET (TY I)(S= 4 FT)(HW= 4 FT)(4:1) (C)	EA	7,379.000	2.000	0.000	0.000	0.00
2565	04676221	000	SET (TY I)(S= 6 FT)(HW= 5 FT)(6:1) (P)	EA	10,527.000	1.000	0.000	0.000	0.00
2580	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	1,100.000	5.000	0.000	0.000	0.00
2600	04796006	000	ADJUSTING INLET (CAP)	EA	1,500.000	1.000	0.000	0.000	0.00
2870	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	250.000	0.000	0.000	0.00
2885	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.150	135.000	0.000	0.000	0.00
2890	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	270.000	0.000	0.000	0.00
2935	06206007	000	ELEC CONDR (NO.8) BARE	LF	1.000	1,380.000	0.000	0.000	0.00
2940	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	0.950	3,092.000	0.000	0.000	0.00
2950	06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	1.000	0.000	0.000	0.00
3070	06246028	000	REMOVE GROUND BOX	EA	100.000	3.000	0.000	0.000	0.00
3141	06446012		IN SM RD SN SUP&AM TY10BWG(1)SB(T)	EA	1,949.410	0.000	1.000	0.000	0.00
			CO#031 - ADDITIONAL REBAR						
3145	06446070	000	RELOCATE SM RD SN SUP&AM TY S80	EA	484.110	1.000	0.000	0.000	0.00
3255	06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	15.850	3.000	0.000	0.000	0.00
3260	06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	15.850	3.000	0.000	0.000	0.00
3265	06586050	000	INSTL OM ASSM (OM-2Z)(FLX)SRF	EA	72.500	7.000	0.000	0.000	0.00
3345	06666248	000	PAVEMENT SEALER (NUMBER)	EA	30.000	4.000	0.000	0.000	0.00
3380	06686084	000	PREFAB PAV MRK TY C (W) (NUMBER)	EA	150.000	4.000	0.000	0.000	0.00
3383	06686092		PREFAB PAV MRK TY C (W) (36")(YLD TRI)	EA	33.490	0.000	20.000	0.000	0.00
			CO#1						
3390	06726009	000	REFL PAV MRKR TY II-A-A	EA	8.000	48.000	0.000	0.000	0.00
3435	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	585.000	0.000	0.000	0.00
3440	06186070	000	CONDT (RM) (2")	LF	30.000	100.000	0.000	0.000	0.00
3460	06206010	000	ELEC CONDR (NO.6) INSULATED	LF	1.150	965.000	0.000	0.000	0.00
3470	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	910.000	6.000	0.000	0.000	0.00
3475	06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	1.150	4,115.000	0.000	0.000	0.00
3480	06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	1.000	0.000	0.000	0.00
3530	60276003	000	CONDUIT (PREPARE)	LF	1.200	390.000	0.000	0.000	0.00
3625	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	225.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION IH 410 Over Marbach Rd PS 747 - 765

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3765	05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	325.000	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT NH 2017(417) CONTROL 052104284

CATEGORY 001 DESCRIPTION SAWS (WATER)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3925	04036001	000	TEMPORARY SPL SHORING	SF	1.000	2,920.000	0.000	0.000	0.00
3950	70876003	000	PIPE WATER MAIN (PVC)(16")	LF	150.000	38.000	0.000	0.000	0.00
3960	70876019	000	CASING FOR OPEN CUT TRENCH (30")	LF	225.000	22.000	0.000	0.000	0.00
3970	70876025	000	CARRIER PIPE FOR BORING (16")	LF	1,065.000	22.000	0.000	0.000	0.00
4045	70876013	000	TIE-IN (COMP)(16")	EA	3,500.000	2.000	0.000	0.000	0.00
4070	70876051	000	SERV LINE BRK/LEAK REPAIR(ALL SIZES)	EA	2,000.000	10.000	0.000	0.000	0.00
4085	96086060		UNIQUE CHANGE ORDER ITEM 60	DOL	4,577.000	0.000	0.000	0.000	0.00

CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION SAWS (SEWER)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4135	70886003	000	SANITARY SEWER (ADJUST MANHOLE)	EA	1,100.000	2.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION CPS (GAS)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4205	04006008	000	CUT & RESTORE ASPH PAVING	SY	147.550	118.000	0.000	0.000	0.00
4220	04036001	000	TEMPORARY SPL SHORING	SF	1.000	8,960.000	0.000	0.000	0.00

Category Subtotal 0.00

PROJECT NH 1602(247) CONTROL 052105118

CATEGORY 001 DESCRIPTION ROADWAY ITEMS

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0100	05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,629.980	11.000	-11.000	0.000	0.00
0105	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	895.590	3.000	-2.000	0.000	0.00
0185	03106009	000	PRIME COAT (MC-30)	GAL	3.350	2,255.000	917.000	0.000	0.00
0201	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0202	03416059		PRODUCTION PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0203	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 BONUS	DOL	1.000	1,000.000	0.000	0.000	0.00
0204	03416060		PLACEMENT PAYMENT ADJUSTMENT D-GR HMA TY-B PG64-22 PENALTY	DOL	-1.000	1,000.000	0.000	0.000	0.00
0206	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00

0207	03416059		D-GR HMA TY-C PG64-22 BONUS PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
0208	03416060		D-GR HMA TY-C PG64-22 PENALTY PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1,000.000	0.000	0.000	0.00
0209	03416060		D-GR HMA TY-C PG64-22 BONUS PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	1,000.000	0.000	0.000	0.00
0265	05146003	000	D-GR HMA TY-C PG64-22 PENALTY PERM CTB (SGL SLOPE) (TY 3) (42)	LF	135.000	39.000	0.000	0.000	0.00
0320	01056016	000	REMOVING STAB BASE & ASPH PAV(16")	SY	9.000	3,442.000	0.000	0.000	0.00
0350	04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	411.000	89.000	0.000	0.00
0365	04746023	000	PRE-CAST TRNCH DRAIN(W/OUT CONC PVMNT)	LF	350.000	74.000	0.000	0.000	0.00
0370	07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.500	44,700.000	0.000	0.000	0.00
0462	04656030		INLET (COMPL)(PCU)(3FT)(LEFT)	EA	6,792.220	0.000	4.000	0.000	0.00
0464	04656034		CO#3 US 90 EBFR INLET (COMPL)(PCU)(4FT)(LEFT)	EA	8,279.940	0.000	1.000	0.000	0.00
0495	04796006	000	CO#3 US 90 EBFR ADJUSTING INLET (CAP)	EA	1,500.000	1.000	0.000	0.000	0.00
0600	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	7.000	0.000	0.000	0.00
0605	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	170.000	13.000	0.000	0.000	0.00
0720	06666033	000	REFL PAV MRK TY I (W)8"(LNDP)(100MIL)	LF	1.000	340.000	0.000	0.000	0.00
0725	06666036	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.670	5,040.000	0.000	0.000	0.00
0730	06666039	000	REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.300	680.000	0.000	0.000	0.00
0735	06666042	000	REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.300	3,057.000	0.000	0.000	0.00
0740	06666048	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.400	484.000	0.000	0.000	0.00
0765	06666230	000	PAVEMENT SEALER 24"	LF	2.400	484.000	0.000	0.000	0.00
0790	06666300	000	RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.360	2,620.000	0.000	0.000	0.00
0880	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	440.000	0.000	0.000	0.00
0895	06206002	000	ELEC CONDR (NO.14) INSULATED	LF	0.700	3,370.000	0.000	0.000	0.00
0920	06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	1.000	0.000	0.000	0.00
0930	60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.850	595.000	0.000	0.000	0.00
0960	60076103	000	REMOVE FIBER OPTIC CABLE	LF	1.500	6,560.000	0.000	0.000	0.00
0970	60276003	000	CONDUIT (PREPARE)	LF	1.200	1,450.000	0.000	0.000	0.00
0995	60936018	000	REMOV EXIST WIRELESS ETHRNET RADIO LNK	EA	1,700.000	1.000	0.000	0.000	0.00
1000	61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,700.000	1.000	0.000	0.000	0.00
1045	01686001	000	VEGETATIVE WATERING	MG	20.000	463.800	0.000	0.000	0.00
1050	01696001	000	SOIL RETENTION BLANKETS (CL 1) (TY A)	SY	2.700	4,075.000	0.000	0.000	0.00
1060	05066011	003	ROCK FILTER DAMS (REMOVE)	LF	11.000	153.000	0.000	0.000	0.00
1070	05066024	003	CONSTRUCTION EXITS (REMOVE)	SY	11.000	936.000	0.000	0.000	0.00
1090	05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	1,984.000	0.000	0.000	0.00
1956	96086076		UNIQUE CHANGE ORDER ITEM 76	DOL	45,843.340	0.000	0.000	0.000	0.00
			CO #36: TY DS Material						

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION EBNB DIRECT CONNECTOR PS 644-746

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1145	04006005	000	CEM STABIL BKFL	CY	77.900	80.000	0.000	0.000	0.00
1150	04056003	000	FOUNDATON LOADTEST(D4945)(DRILLD SHAFT)	EA	30,000.000	5.000	0.000	0.000	0.00
1265	05126002	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 2)	LF	42.000	240.000	0.000	0.000	0.00
1270	06446045	000	IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT)	EA	792.970	1.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION SBWB DIRECT CONNECTOR PS 769-871

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1420	05126002	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 2)	LF	42.000	515.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 004 DESCRIPTION CONTRACTOR FORCE ACCOUNT WORK

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1450	96016001		MATERIAL ON HAND	DOL	1.000	1,000.000	0.000	0.000	0.00
1455	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
1460	96026002		PAYMENT ADJUSTMENT-NEG	DOL	1.000	146,377.020	0.000	0.000	0.00
1465	96066051		FORCE ACCT-SOIL AND GNDWTR MGT PLAN Item 161.2	DOL	1.000	1,000.000	0.000	0.000	0.00
1470	96066055		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
1485	96106001		ON THE JOB TRAINING	DOL	1.000	1,000.000	0.000	0.000	0.00
1490	96066057		FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1,000.000	0.000	0.000	0.00
1510	95016003		RUC DAMAGE ONLY IH 410 1 lane closed Pay by the Hour	DOL	-4,160.000	1.000	0.000	0.000	0.00
1515	95016003		RUC DAMAGE ONLY IH 410 2 lane closed Pay by the Hour	DOL	-21,020.000	1.000	0.000	0.000	0.00
1520	95016003		RUC DAMAGE ONLY IH 410 3 lane closed Pay by the Hour	DOL	-56,840.000	1.000	0.000	0.000	0.00
1525	95016003		RUC DAMAGE ONLY US 90 1 lane closed Pay by the Hour	DOL	-9,009.000	1.000	0.000	0.000	0.00
1530	95016003		RUC DAMAGE ONLY US 90 2 lane closed Pay by the Hour	DOL	-60,776.000	1.000	0.000	0.000	0.00
1535	95016003		RUC DAMAGE ONLY IH 410 FRT RD 1 lane closed Pay by the Hour	DOL	-3,004.000	1.000	0.000	0.000	0.00
1540	95016003		RUC DAMAGE ONLY IH 410 FRT RD 2 lane closed Pay by the Hour	DOL	-6,508.000	1.000	0.000	0.000	0.00
1545	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 24" Item 416.5.1.1 Pay by the LF	DOL	115.000	1.000	0.000	0.000	0.00
1550	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 24" Item 416.5.1.1 Pay by the LF	DOL	125.000	1.000	0.000	0.000	0.00
1555	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 30" Item 416.5.1.1 Pay by the LF	DOL	143.750	1.000	0.000	0.000	0.00
1560	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 30" Item 416.5.1.1 Pay by the LF	DOL	156.250	1.000	0.000	0.000	0.00
1565	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 36" Item 416.5.1.1 Pay by the LF	DOL	172.500	1.000	0.000	0.000	0.00
1570	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 36" Item 416.5.1.1 Pay by the LF	DOL	187.500	1.000	0.000	0.000	0.00
1575	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 60" Item 416.5.1.1 Pay by the LF	DOL	345.000	1.000	0.000	0.000	0.00
1580	96026602		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 60" Item 416.5.1.1 Pay by the LF	DOL	375.000	1.000	0.000	0.000	0.00

1585	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 96" Item 416.5.1.1 Pay by the LF	DOL	805.000	1.000	0.000	0.000	0.00
1590	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 96" Item 416.5.1.1 Pay by the LF	DOL	875.000	1.000	0.000	0.000	0.00
1595	96026601	EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT 120" Item 416.5.1.1 Pay by the LF	DOL	1,265.000	1.000	0.000	0.000	0.00
1600	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT 120" Item 416.5.1.1 Pay by the LF	DOL	1,375.000	1.000	0.000	0.000	0.00
1657	96086059	UNIQUE CHANGE ORDER ITEM 59 CO#030 - Missing Inlet Items	DOL	25,919.960	0.000	1.000	0.000	0.00
1658	04966007	REMOV STR (PIPE) CO#030 - Remove Existing 24" RCP	LF	16.040	0.000	750.000	0.000	0.00
1659	96086065	UNIQUE CHANGE ORDER ITEM 65 CO#030 - Clean 3x2 Culvert Box	DOL	9,182.770	0.000	1.000	0.000	0.00
1660	96086066	UNIQUE CHANGE ORDER ITEM 66 CO#030 - Reform POD Inlets	DOL	19,638.510	0.000	1.000	0.000	0.00
1661	96086067	UNIQUE CHANGE ORDER ITEM 67 CO#031 - Additional Reinforcing Steel Bents 20&21	DOL	142.910	0.000	1.000	0.000	0.00
1662	96086069	UNIQUE CHANGE ORDER ITEM 69 CO#031 - Additional Work Bent 20&21	DOL	1,484.800	0.000	1.000	0.000	0.00
1663	96086070	UNIQUE CHANGE ORDER ITEM 70 CO#034 - DS Delays and Obstructions	DOL	6,324.540	0.000	1.000	0.000	0.00
1664	96086071	UNIQUE CHANGE ORDER ITEM 71 CO#032 - Miscellaneous Electrical Repairs Needed	DOL	7,647.570	0.000	1.000	0.000	0.00
1665	96086072	UNIQUE CHANGE ORDER ITEM 72 CO#033 - Marbach Potholing	DOL	10,646.290	0.000	1.000	0.000	0.00
1666	96086073	UNIQUE CHANGE ORDER ITEM 73 CO#032 - Repair/Replace Vandalized Wire	DOL	1,858.130	0.000	1.000	0.000	0.00
1667	96086074	UNIQUE CHANGE ORDER ITEM 74 CO#033 - Relocate ARV	DOL	4,221.360	0.000	1.000	0.000	0.00
1668	96086075	UNIQUE CHANGE ORDER ITEM 75 CO#034 - Surplus Rail Mount Assemblies Markups and Delivery	DOL	377.630	0.000	1.000	0.000	0.00
1669	96076001	STOCK ACCOUNT MATERIAL PURCHASE District + Account: 150010-D7000	DOL	1.000	0.000	1,470.000	0.000	0.00

Category Subtotal 0.00

PROJECT ROW 521-5-142 **CONTROL** 052105142
CATEGORY 001 **DESCRIPTION** SAWS (WATER)

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
4385	70876027	000	ADJUST EXISTING VALVE BOX	EA	740.000	2.000	0.000	0.000	0.00
4390	70876028	000	CONCRETE ENCASEMENT AND SADDLES	CY	264.000	24.000	0.000	0.000	0.00

Category Subtotal 0.00

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	36,700.000	201.00	201.000	7,376,700.00
01046009	000	REMOVING CONC (RIPRAP)	SY	6.000	172.00	172.000	1,032.00
01046037		REMOVE CONC (RAIL)	LF	44.380	0.00	2,488.500	110,439.63
01056013	000	REMOVING STAB BASE & ASPH PAV (9")	SY	6.000	15,671.00	2,886.890	17,321.34
01056016	000	REMOVING STAB BASE & ASPH PAV(16")	SY	9.000	39,096.00	40,097.100	360,873.90
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	9,197.00	9,046.440	45,232.20
01106001	000	EXCAVATION (ROADWAY)	CY	8.000	63,195.00	61,726.220	493,809.76
01326003	000	EMBANKMENT (FINAL)(ORD COMP)(TY B)	CY	2.000	114,921.00	109,856.000	219,712.00
01616017	000	COMPOST MANUF TOPSOIL (4")	SY	1.000	80,504.00	35,425.063	35,425.07
01646027	000	CELL FBR MLCH SEED(PERM)(URBAN)(CLAY)	SY	0.250	64,392.00	35,425.563	8,856.40
01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.250	80,504.00	35,425.563	8,856.40
01686001	000	VEGETATIVE WATERING	MG	20.000	791.50	49.200	984.00
02476073	000	FL BS (CMP IN PLC)(TY D GR 1-2) (6")	SY	5.000	54,531.00	42,835.964	214,179.82
02476255	000	FL BS (CMP IN PLC)(TY-D GR-1-2)(7")	SY	6.000	38,928.00	6,330.330	37,981.98
03166015	000	ASPH (AC-15P)	GAL	3.000	61,256.00	43,504.540	130,513.62
03166177	000	AGGR(TY-B GR-5 SAC-B)	CY	109.400	2,576.00	1,465.490	160,324.60
03416008	000	D-GR HMA TY-B PG64-22	TON	44.600	46,584.00	75,568.250	3,370,343.94
03416022	000	D-GR HMA TY-C PG64-22	TON	50.050	39,260.00	44,888.610	2,246,674.94
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	7,904.410	-7,904.41
		D-GR HMA TY-C PG64-22 PENALTY					
03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	5,859.100	5,859.10
		D-GR HMA TY-C PG64-22 BONUS					
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	-1.000	2,000.00	310.480	-310.48
		D-GR HMA TY-C PG64-22 PENALTY					
03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	2,000.00	6,611.130	6,611.13
		D-GR HMA TY-C PG64-22 BONUS					
03476001	000	TOM (ASPHALT) PG 76-22	TON	97.200	1,210.00	1,121.710	109,030.22
03476002	000	TOM-C (AGGREGATE) SAC-A	TON	97.200	17,124.00	16,003.320	1,555,522.71
03546020		PLANE ASPH CONC PAV(0" TO 1")	SY	1.900	0.00	96,314.000	182,996.60
		CO#27: 1" Mill & Inlay on Frontage Roads					
03546048	000	PLANE ASPH CONC PAV (3")	SY	2.000	198,773.00	154,739.492	309,478.98
03606005	000	CONC PVMT (CONT REINF - CRCP) (11")	SY	25.000	71,809.00	70,776.100	1,769,402.50
04006006	000	CUT & RESTORING PAV	SY	63.000	2,408.00	537.650	33,871.95
04006006		CUT & RESTORING PAV	SY	74.240	2,408.00	32.000	2,375.68
04016001	000	FLOWABLE BACKFILL	CY	106.000	5,531.00	6,335.030	671,513.18
04016001		FLOWABLE BACKFILL	CY	140.590	5,531.00	120.000	16,870.80
04016001		FLOWABLE BACKFILL	CY	141.050	5,531.00	533.640	75,269.92
04026001	000	TRENCH EXCAVATION PROTECTION	LF	1.000	7,144.00	5,988.980	5,988.98
04026001		TRENCH EXCAVATION PROTECTION	LF	5.300	7,144.00	642.000	3,402.60
04026001		TRENCH EXCAVATION PROTECTION	LF	21.230	7,144.00	543.000	11,527.89
04036001	000	TEMPORARY SPL SHORING	SF	1.000	38,161.00	13,326.000	13,326.00
04166002	000	DRILL SHAFT (24 IN)	LF	100.000	1,411.00	13.000	1,300.00
04166004	000	DRILL SHAFT (36 IN)	LF	150.000	2,628.00	2,850.900	427,635.00
04166005	000	DRILL SHAFT (42 IN)	LF	175.000	1,152.00	1,202.100	210,367.50

04166008	000	DRILL SHAFT (60 IN)	LF	300.000	1,605.00	1,606.560	481,968.00
04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	120.000	77.00	35.000	4,200.00
04166020	000	DRILL SHAFT (SIGN MTS) (36 IN)	LF	450.000	1,980.00	1,765.000	794,250.00
04166026	000	DRILL SHAFT (HIGH MAST POLE) (60 IN)	LF	460.000	468.00	416.000	191,360.00
04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	200.000	12.00	18.000	3,600.00
04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	300.000	65.00	65.000	19,500.00
04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	340.000	22.00	22.000	7,480.00
04166047	000	DRILL SHAFT (96 IN)	LF	700.000	1,361.00	1,382.930	968,051.00
04166051	000	DRILL SHAFT (120 IN)	LF	1,100.000	2,030.00	2,025.160	2,227,676.00
04206003	000	CL A CONC (MISC)	SY	112.900	566.00	542.110	61,204.22
04206012		CL B CONC (MISC)	CY	286.460	0.00	9.000	2,578.14
04206013	000	CL C CONC (ABUT)	CY	700.000	241.00	240.200	168,140.00
04206025	000	CL C CONC (BENT)	CY	800.000	413.60	427.600	342,080.00
04206029	000	CL C CONC (CAP)	CY	450.000	1,010.80	1,009.060	454,077.00
04206031	000	CL C CONC (CAP)(MASS)	CY	500.000	3,825.80	3,864.700	1,932,350.00
04206037	000	CL C CONC (COLUMN)	CY	450.000	1,464.20	1,444.300	649,935.00
04206039	000	CL C CONC (COLUMN)(MASS)	CY	500.000	3,366.40	3,352.500	1,676,250.00
04206045	000	CL C CONC (FOOTING)(MASS)	CY	1,600.000	62.00	124.420	199,072.00
04206049	000	CL C CONC (CRASHWALL)	CY	300.000	30.00	30.000	9,000.00
04206051	000	CL C CONC (CULV)	CY	696.000	18.00	18.000	12,528.00
04206054	000	CL C CONC (HEADWALL)	CY	804.000	28.00	28.000	22,512.00
04206066	000	CL C CONC (RAIL FOUNDATION)	CY	200.000	1,499.00	4,436.460	887,292.00
04206066		CL C CONC (RAIL FOUNDATION)	CY	556.760	1,499.00	177.680	98,925.12
04206068	000	CL C CONC (SIGN COLUMN)	CY	400.000	1,002.40	1,017.480	406,992.00
04206071	000	CL C CONC (COLLAR)	EA	2,713.000	35.00	125.000	339,125.00
04206074	000	CL C CONC (MISC)	CY	350.000	787.00	788.910	276,118.50
04226001	000	REINF CONC SLAB	SF	10.000	418,153.20	418,153.000	4,181,530.00
04226015	000	APPROACH SLAB	CY	200.000	433.20	441.340	88,268.00
04236001	000	RETAINING WALL (MSE)	SF	30.000	139,547.00	139,547.000	4,186,410.00
04236003	000	RETAINING WALL (TEMP WALL)	SF	15.000	27,949.00	27,949.000	419,235.00
04256039	000	PRESTR CONC GIRDER (TX54)	LF	95.000	45,959.09	45,959.090	4,366,113.55
04326001	000	RIPRAP (CONC)(4 IN)	CY	450.000	1,946.00	2,061.238	927,557.10
04326007		RIPRAP (CONC)(CL C)	CY	619.340	0.00	288.575	178,726.04
		CO#013 - Drainage Modifications Ditch "O1" & "O2"					
04326045		RIPRAP (MOW STRIP)(4 IN)	CY	489.480	0.00	38.750	18,967.35
04346045	000	SLIDING ELASTOMERIC BEARING (ES 8)	EA	3,000.000	16.00	16.000	48,000.00
04346110	000	ELASTOMERIC BEARING(F10)	EA	3,000.000	8.00	8.000	24,000.00
04346112	000	ELASTOMERIC BEARING(E10)	EA	3,000.000	4.00	4.000	12,000.00
04426001	000	STR STEEL (PLATE GIRDER)	LB	1.150	3,634,000.00	3,634,000.000	4,179,100.00
04506023	000	RAIL (TY SSTR)	LF	30.000	53,027.40	57,456.680	1,723,700.40
04506023		RAIL (TY SSTR)	LF	42.500	53,027.40	2,488.500	105,761.25
04506036	000	RAIL (TY C411)	LF	400.000	227.00	217.830	87,132.00
04506051	000	RAIL (HANDRAIL)(TY E)	LF	125.000	216.00	200.000	25,000.00
04506062	000	RAIL (TY SSTR)(MOD)	LF	140.000	4,312.00	2,600.000	364,000.00
04506063	000	RAIL (TY SSTR)(MOD)(ILLUM)	LF	200.000	170.00	210.000	42,000.00
04546001	000	SEALED EXPANSION JOINT (4 IN) (SEJ - A)	LF	100.000	1,473.20	1,473.200	147,320.00
04546002	000	SEALED EXPANSION JOINT (5 IN) (SEJ - A)	LF	100.000	114.00	114.000	11,400.00
04626001	000	CONC BOX CULV (3 FT X 2 FT)	LF	100.000	132.00	130.440	13,044.00
04626003	000	CONC BOX CULV (4 FT X 2 FT)	LF	120.000	378.00	349.050	41,886.00

04626006	000	CONC BOX CULV (5 FT X 2 FT)	LF	144.000	622.00	650.000	93,600.00
04626007	000	CONC BOX CULV (5 FT X 3 FT)	LF	273.000	67.00	66.000	18,018.00
04626007		CONC BOX CULV (5 FT X 3 FT)	LF	472.200	67.00	230.000	108,606.00
		CO#013 - Drainage Modifications Ditch "O1" & "O2"					
04626010	000	CONC BOX CULV (6 FT X 3 FT)	LF	189.000	1,367.00	1,211.570	228,986.73
04626014	000	CONC BOX CULV (7 FT X 3 FT)	LF	235.000	957.00	725.020	170,379.70
04626029	000	CONC BOX CULV (10 FT X 5 FT)	LF	388.000	1,042.00	855.980	332,120.24
04646003	000	RC PIPE (CL III)(18 IN)	LF	37.000	2,229.00	2,007.310	74,270.47
04646004	000	RC PIPE (CL III)(21 IN)	LF	57.000	56.00	56.000	3,192.00
04646005	000	RC PIPE (CL III)(24 IN)	LF	42.000	5,932.00	7,588.680	318,724.56
04646007	000	RC PIPE (CL III)(30 IN)	LF	59.000	555.00	620.240	36,594.16
04646008	000	RC PIPE (CL III)(36 IN)	LF	72.000	1,955.00	3,201.570	230,513.04
04646009	000	RC PIPE (CL III)(42 IN)	LF	97.000	1,372.00	1,281.040	124,260.88
04656002	000	MANH (COMPL)(PRM)(48IN)	EA	1,550.000	5.00	4.000	6,200.00
04656006	000	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	3,225.000	7.00	9.000	29,025.00
04656008		JCTBOX(COMPL)(PJB)(4FTX5FT)	EA	8,540.410	0.00	1.000	8,540.41
04656009	000	JCTBOX(COMPL)(PJB)(5FTX5FT)	EA	3,660.000	5.00	14.000	51,240.00
04656011	000	JCTBOX(COMPL)(PJB)(6FTX6FT)	EA	5,920.000	1.00	1.000	5,920.00
04656012	000	JCTBOX(COMPL)(PJB)(8FTX8FT)	EA	11,659.000	2.00	2.000	23,318.00
04656013	000	INLET (COMPL)(PCO)(3FT)(NONE)	EA	2,963.000	1.00	1.000	2,963.00
04656014		INLET (COMPL)(PCO)(3FT)(LEFT)	EA	7,485.730	0.00	2.000	14,971.46
04656016	000	INLET (COMPL)(PCO)(3FT)(BOTH)	EA	4,394.000	4.00	4.000	17,576.00
04656017	000	INLET (COMPL)(PCO)(4FT)(NONE)	EA	3,950.000	3.00	3.000	11,850.00
04656020	000	INLET (COMPL)(PCO)(4FT)(BOTH)	EA	5,287.150	8.00	6.000	31,722.90
04656024	000	INLET (COMPL)(PCO)(5FT)(BOTH)	EA	5,877.000	5.00	8.000	47,016.00
04656028	000	INLET (COMPL)(PCO)(6FT)(BOTH)	EA	7,525.000	3.00	3.000	22,575.00
04656033	000	INLET (COMPL)(PCU)(4FT)(NONE)	EA	5,035.000	2.00	1.000	5,035.00
04656035	000	INLET (COMPL)(PCU)(4FT)(RIGHT)	EA	5,036.000	1.00	1.000	5,036.00
04656045	000	INLET (COMPL)(PMBD)(4FT)	EA	3,572.000	31.00	10.000	35,720.00
04656049	000	INLET (COMPL)(POD)(FG)(4FTX4FT)	EA	6,557.000	14.00	18.000	118,026.00
04656128	000	INLET (COMPL)(PSL)(FG)(4FTX4FT-4FTX4FT)	EA	4,027.000	88.00	86.000	346,322.00
04656135	000	INLET (COMPL)(PSL)(FG)(5FTX5FT-4FTX4FT)	EA	5,776.000	2.00	4.000	23,104.00
04656153	000	INLET (COMPL)(PAZD)(RC)(4FTX4FT)	EA	2,840.000	10.00	11.000	31,240.00
04656154	000	INLET (COMPL)(PAZD)(RC)(5FTX5FT)	EA	3,758.000	12.00	10.000	37,580.00
04656160	000	INLET(COMPL)(PAZD)(FG)(4FTX4FT-4FTX4FT)	EA	4,488.000	1.00	1.000	4,488.00
04656172		INLET (COMPL)(TY AZR2G)	EA	6,919.660	0.00	11.000	76,116.26
		CO#012 - Drainage Inlet Modifications					
04656284		MANHOLE (COMPL)(SPECIAL)	EA	26,194.350	0.00	2.000	52,388.70
04656284		MANHOLE (COMPL)(SPECIAL)	EA	34,707.900	0.00	2.000	69,415.80
04656332	000	INLET (COMPL) (TRAFFIC) (TY W-5)	EA	28,392.000	1.00	1.000	28,392.00
04666095	000	HEADWALL (CH - PW - 0) (DIA= 18 IN)	EA	5,746.000	2.00	4.000	22,984.00
04666097	000	HEADWALL (CH - PW - 0) (DIA= 24 IN)	EA	5,729.000	1.00	1.000	5,729.00
04666180	000	WINGWALL (PW - 1) (HW=5 FT)	EA	6,933.000	3.00	2.000	13,866.00
04666181	000	WINGWALL (PW - 1) (HW=6 FT)	EA	10,075.000	1.00	1.000	10,075.00
04666182		WINGWALL (PW - 1) (HW=7 FT)	EA	26,785.630	0.00	1.000	26,785.63
		CO#020 - Wingwall at STA 404+01					
04666210	000	WINGWALL (SW - 0) (HW=7 FT)	EA	12,813.000	1.00	1.000	12,813.00
04676356	000	SET (TY II) (18 IN) (RCP) (3: 1) (C)	EA	900.000	2.00	2.000	1,800.00
04676358	000	SET (TY II) (18 IN) (RCP) (4: 1) (C)	EA	1,000.000	3.00	4.000	4,000.00

04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	1,100.000	1.00	1.000	1,100.00
04676395	000	SET (TY II) (24 IN) (RCP) (6: 1) (P)	EA	1,225.000	5.00	5.000	6,125.00
04676454	000	SET (TY II) (36 IN) (RCP) (6: 1) (P)	EA	1,950.000	2.00	2.000	3,900.00
04716003	000	GRATE & FRAME	EA	3,000.000	42.00	42.000	126,000.00
04816013	000	PIPE (PVC) (SCH 40) (6 IN)	LF	40.000	2,599.00	2,599.000	103,960.00
04966002		REMOV STR (INLET)	EA	809.330	0.00	3.000	2,427.99
04966004		REMOV STR (SET)	EA	510.000	0.00	1.000	510.00
04966006	000	REMOV STR (HEADWALL)	EA	570.000	2.00	2.000	1,140.00
04966008	000	REMOV STR (BOX CULVERT)	LF	52.000	897.00	476.000	24,752.00
04966010	000	REMOV STR (BRIDGE 100 - 499 FT LENGTH)	EA	35,000.000	2.00	2.000	70,000.00
04966035	000	REMOV STR (DRILL SHAFT)	EA	100.000	115.00	115.000	11,500.00
04966040	000	REMOV STR (RET WALL)	LF	50.000	476.00	476.000	23,800.00
05006001	000	MOBILIZATION	LS	8,012,855.000	1.00	1.000	8,012,855.03
05026001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	10,000.000	39.00	39.000	390,000.00
05066004	003	ROCK FILTER DAMS (INSTALL) (TY 4)	LF	34.000	378.00	211.000	7,174.00
05066020	003	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	34.000	936.00	300.890	10,230.26
05066038	003	TEMP SEDMT CONT FENCE (INSTALL)	LF	2.000	25,300.00	21,223.500	42,447.00
05066039	003	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.500	25,300.00	2,905.000	1,452.50
05066040	003	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	4.000	6,819.00	1,216.000	4,864.00
05066043	003	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.000	4,835.00	60.000	120.00
05086001	000	CONSTRUCTING DETOURS	SY	49.850	3,099.00	1,140.064	56,832.19
05126001	000	PORT CTB (FUR & INST)(SGL SLOPE)(TY 1)	LF	11.000	26,220.00	36,091.000	397,001.00
05126009	000	PORT CTB (FUR & INST)(LOW PROF)(TY 1)	LF	8.000	22,860.00	20,105.000	160,840.00
05126010	000	PORT CTB (FUR & INST)(LOW PROF)(TY 2)	LF	8.000	2,880.00	6,654.050	53,232.40
05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	4.000	62,930.00	29,290.000	117,160.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	4.000	43,820.00	12,550.000	50,200.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	4.000	3,480.00	300.000	1,200.00
05126049	000	PORT CTB (REMOVE)(SGL SLP)(TY 1)	LF	4.000	26,220.00	31,220.000	124,880.00
05126057	000	PORT CTB (REMOVE)(LOW PROF)(TY 1)	LF	4.000	22,860.00	14,928.000	59,712.00
05126058	000	PORT CTB (REMOVE)(LOW PROF)(TY 2)	LF	4.000	2,880.00	1,162.000	4,648.00
05146001	000	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	30.000	4,099.00	3,731.150	111,934.50
05146003	000	PERM CTB (SGL SLOPE) (TY 3) (42)	LF	135.000	1,018.00	1,460.200	197,127.00
05146004	000	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	160.000	60.00	60.000	9,600.00
05286001	000	COLORED TEXTURED CONC (4")	SY	60.000	8,075.00	3,494.820	209,689.20
05296001	000	CONC CURB (TY I)	LF	7.000	33,661.00	32,623.180	228,362.26
05296014	000	CONC CURB (MOD) (TYPE I)	LF	7.000	150.00	70.000	490.00
05296018	000	CONC CURB (TY F3)	LF	100.000	216.00	198.330	19,833.00
05296020	000	CONC CURB & GUTTER (ARMOR CURB)	LF	125.000	238.00	170.000	21,250.00
05306005	000	DRIVEWAYS (ACP)	SY	45.850	2,511.00	161.730	7,415.32
05306017	000	DRIVEWAYS (CONC) (HES)	SY	75.000	4,008.00	4,681.040	351,078.00
05316001	000	CONC SIDEWALKS (4")	SY	40.000	9,624.00	10,738.780	429,551.20
05316004	000	CURB RAMPS (TY 1)	EA	1,800.000	4.00	3.000	5,400.00
05316005	000	CURB RAMPS (TY 2)	EA	1,200.000	42.00	45.000	54,000.00
05316031	000	CURB RAMPS (TY 22)	SY	3,000.000	4.00	4.000	12,000.00
05406001	000	MTL W-BEAM GD FEN (TIM POST)	LF	55.500	25.00	1,750.000	97,125.00
05406006		MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,622.570	0.00	4.000	6,490.28
		CO#014 - Install Thrie Beam					
05406016		DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,064.740	0.00	9.000	9,582.66
		CO#014 - Install DAT					

05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	3.610	25.00	762.600	2,752.99
05426002		REMOVE TERMINAL ANCHOR SECTION	EA	132.560	0.00	4.000	530.24
		CO#014 - Remove DAT					
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,369.160	0.00	5.000	11,845.80
		CO#014 - Install SGT					
05446001		GUARDRAIL END TREATMENT (INSTALL)	EA	2,894.110	0.00	4.000	11,576.44
		CO#014 - Install SGT					
05446003		GUARDRAIL END TREATMENT (REMOVE)	EA	265.130	0.00	4.000	1,060.52
		CO#014 - Remove SGT					
05456001	000	CRASH CUSH ATTEN (INSTL)	EA	15,629.980	23.00	12.000	187,559.76
05456001		CRASH CUSH ATTEN (INSTL)	EA	26,416.100	23.00	9.000	237,744.90
		CO#15: NEW MASH CCA INSTALL @ IH 410					
05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	895.590	25.00	6.000	5,373.54
05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	517.670	20.00	5.000	2,588.35
05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	7,794.680	0.00	27.000	210,456.36
05856009		RIDE PAYMENT ADJUSTMENT (ITEM 347)	DOL	1.000	1,000.00	-66,355.000	-66,355.00
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	510.000	56.00	39.000	19,890.00
06106050	000	IN RD IL AM (TY SA) 40T-8 (250W) S	EA	2,800.000	2.00	2.000	5,600.00
06106104	000	IN RD IL (U/P) (TY 1) (150W EQ) LED	EA	1,400.000	16.00	16.000	22,400.00
06106190	000	IN RD IL (TY SP) 38S-8 (250W EQ) LED	EA	2,700.000	20.00	20.000	54,000.00
06106191	000	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	3,400.000	1.00	1.000	3,400.00
06106198	000	IN RD IL (TY SA) 40B-8 (250W EQ) LED	EA	2,700.000	8.00	8.000	21,600.00
06106199	000	IN RD IL (TY SA) 40B-8-8 (250W EQ) LED	EA	3,500.000	5.00	5.000	17,500.00
06106263	000	IN RD IL (TY SP) 48S-8-8 (400W EQ) LED	EA	5,100.000	6.00	6.000	30,600.00
06106286	000	IN RD IL (TY SA) 50T-8 (400W EQ) LED	EA	3,000.000	1.00	1.000	3,000.00
06106287	000	IN RD IL (TY SA) 50T-8-8 (400W EQ) LED	EA	3,900.000	1.00	1.000	3,900.00
06136005	000	HI MST IL POLE (150 FT)(80 MPH)	EA	21,600.000	18.00	16.000	345,600.00
06186016	000	CONDT (PVC) (SCH 40) (1")	LF	11.000	555.00	1,001.000	11,011.00
06186023	000	CONDT (PVC) (SCH 40) (2")	LF	6.500	21,087.00	20,694.000	134,511.00
06186025	000	CONDT (PVC) (SCH 40) (2") (CONC ENCSE)	LF	13.000	21,170.00	24,436.000	317,668.00
06186031		CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	47.930	0.00	1,086.000	52,051.98
06186031		CONDT (PVC) (SCH 40) (3") (CONC ENCSE)	LF	71.910	0.00	428.000	30,777.48
06186034		CONDT (PVC) (SCH 40) (4") (BORE)	LF	30.360	0.00	480.000	14,572.80
06186035		CONDT (PVC) (SCH 40) (4") (CONC ENCSE)	LF	24.390	0.00	5,430.000	132,437.70
06186035		CONDT (PVC) (SCH 40) (4") (CONC ENCSE)	LF	37.280	0.00	1,670.000	62,257.60
06186046	000	CONDT (PVC) (SCH 80) (2")	LF	10.000	1,087.00	975.000	9,750.00
06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	35.000	2,559.00	3,841.000	134,435.00
06186053	000	CONDT (PVC) (SCH 80) (3")	LF	20.000	1,068.00	1,897.000	37,940.00
06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	37.000	1,022.00	644.000	23,828.00
06186062	000	CONDT (RM) (3/4")	LF	18.000	869.00	886.000	15,948.00
06186070	000	CONDT (RM) (2")	LF	30.000	75.00	55.000	1,650.00
06186071	000	CONDT (RM) (2") (BORE)	LF	41.000	3,745.00	2,730.000	111,930.00
06206002	000	ELEC CONDNR (NO.14) INSULATED	LF	0.700	8,985.00	12,355.000	8,648.50
06206007	000	ELEC CONDNR (NO.8) BARE	LF	1.000	20,075.00	6,465.000	6,465.00
06206008	000	ELEC CONDNR (NO.8) INSULATED	LF	0.950	41,209.00	50,982.000	48,432.90
06206009	000	ELEC CONDNR (NO.6) BARE	LF	1.150	6,344.00	2,821.000	3,244.15
06206010	000	ELEC CONDNR (NO.6) INSULATED	LF	1.150	7,691.00	18,059.000	20,767.85
06206012	000	ELEC CONDNR (NO.4) INSULATED	LF	1.600	1,440.00	2,265.000	3,624.00
06246002	000	GROUND BOX TY A (122311)W/APRON	EA	740.000	53.00	53.000	39,220.00

06246010	000	GROUND BOX TY D (162922)W/APRON	EA	910.000	13.00	19.000	17,290.00
06256002	000	ZINC-COAT STL WIRE STRAND (3/16")	LF	1.150	2,590.00	2,590.000	2,978.50
06286002	000	REMOVE ELECTRICAL SERVICES	EA	490.000	2.00	2.000	980.00
06286035	000	ELC SRV TY A 240/480 060(NS)AL(E)TP(O)	EA	4,800.000	9.00	11.000	52,800.00
06286078	000	ELC SRV TY A 240/480 100(NS)SS(E)TP(O)	EA	4,800.000	1.00	1.000	4,800.00
06286133	000	ELC SRV TY D 120/240 060(NS)GS(N)TP(O)	EA	3,200.000	5.00	6.000	19,200.00
06286167	000	ELC SRV TY D 120/240 070(NS)AL(E)TP(O)	EA	4,100.000	1.00	1.000	4,100.00
06366001	000	ALUMINUM SIGNS (TY A)	SF	26.000	293.40	195.600	5,085.60
06366002	000	ALUMINUM SIGNS (TY G)	SF	22.000	727.00	702.000	15,444.00
06366003	000	ALUMINUM SIGNS (TY O)	SF	20.000	4,330.00	4,189.100	83,782.00
06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	421.420	42.00	50.000	21,071.00
06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	491.810	116.00	118.000	58,033.58
06446007	000	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	534.900	8.00	9.000	4,814.10
06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	1,800.000	2.00	2.000	3,600.00
06446066	000	IN SM RD SN SUP&AM (RAIL MOUNT)	EA	1,949.410	10.00	9.000	17,544.69
06446066		IN SM RD SN SUP&AM (RAIL MOUNT)	EA	2,334.870	10.00	16.000	37,357.92
06446076	000	REMOVE SM RD SN SUP&AM	EA	125.000	154.00	107.000	13,375.00
06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	3.350	3,192.20	991.336	3,320.98
06476003	000	REMOVE LRSA	EA	970.000	16.00	10.000	9,700.00
06506041	000	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	16,900.000	1.00	1.000	16,900.00
06506056	000	INS OH SN SUP(45 FT BRDG)(SPAN ONLY)	EA	26,600.000	1.00	1.000	26,600.00
06506070	000	INS OH SN SUP(60 FT BRDG)(CIRC TUBE)	EA	41,400.000	1.00	1.000	41,400.00
06506081	000	INS OH SN SUP(70 FT BRDG)(SPAN ONLY)	EA	34,900.000	1.00	1.000	34,900.00
06506085	000	INS OH SN SUP(75 FT BRDG)(CIRC TUBE)	EA	53,800.000	1.00	1.000	53,800.00
06506096	000	INS OH SN SUP(85 FT BRDG)(SPAN ONLY)	EA	42,200.000	2.00	2.000	84,400.00
06506101	000	INS OH SN SUP(90 FT BRDG)(SPAN ONLY)	EA	43,700.000	6.00	6.000	262,200.00
06506204	000	REMOVE OVERHD SIGN SUP	EA	4,600.000	3.00	3.000	13,800.00
06586014	000	INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI)	EA	15.850	112.00	158.000	2,504.30
06586027	000	INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI)	EA	15.850	112.00	220.000	3,487.00
06586038	000	INSTL DEL ASSM (D-DW)SZ 1(F LX)SRF	EA	72.500	94.00	9.000	652.50
06626001	000	WK ZN PAV MRK NON-REMOV (W)4"(BRK)	LF	0.240	25,052.00	59,261.000	14,222.64
06626004	000	WK ZN PAV MRK NON-REMOV (W)4"(SLD)	LF	0.240	81,564.00	136,106.000	32,665.44
06626010	000	WK ZN PAV MRK NON-REMOV (W)8"(DOT)	LF	0.700	268.00	732.000	512.40
06626011	000	WK ZN PAV MRK NON-REMOV (W)8"(LN DP)	LF	0.630	1,112.00	1,263.000	795.69
06626012	000	WK ZN PAV MRK NON-REMOV (W)8"(SLD)	LF	0.670	13,974.00	57,064.000	38,232.88
06626013		WK ZN PAV MRK NON-REMOV (W)12"(LN DP)	LF	2.340	0.00	1,692.000	3,959.28
		CO#16 Flasher Pvmt Markings					
06626014		WK ZN PAV MRK NON-REMOV (W)12"(SLD)	LF	1.510	0.00	4,526.000	6,834.26
		CO#16 Flasher Pvmt Markings					
06626017	000	WK ZN PAV MRK NON-REMOV (W)(ARROW)	EA	100.000	4.00	44.000	4,400.00
06626018		WK ZN PAV MRK NON-REMOV (W)(DBL ARW)	EA	172.860	0.00	2.000	345.72
06626029		WK ZN PAV MRK NON-REMOV (W)(WORD)	EA	116.660	0.00	14.000	1,633.24
06626034	000	WK ZN PAV MRK NON-REMOV (Y)4"(SLD)	LF	0.240	80,465.00	139,754.000	33,540.96
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	0.570	8,910.00	4,900.000	2,793.00
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	0.480	23,323.00	13,895.000	6,669.60
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	1.200	5,236.00	2,887.000	3,464.40
06626072		WK ZN PAV MRK REMOV (W)12"(LN DP)	LF	3.570	0.00	1,686.000	6,019.02
		CO#16 Flasher Pvmt Markings					
06626073		WK ZN PAV MRK REMOV (W)12"(SLD)	LF	3.470	0.00	639.000	2,217.33

CONTRACT ID	052105118	ESTIMATE	0074	CONTRACTOR'S ESTIMATE PACKAGE					
				CO#16 Flasher Pvmt Markings					
06626075				WK ZN PAV MRK REMOV (W)24"(SLD)	LF	8.910	0.00	15.000	133.65
06626095	000			WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.480	22,114.00	21,690.000	10,411.20
06666006	000			REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	1.000	236.00	192.000	192.00
06666036	000			REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	0.670	14,773.00	16,006.000	10,724.02
06666039	000			REFL PAV MRK TY I (W)12"(LNDP)(100MIL)	LF	2.300	3,850.00	1,368.000	3,146.40
06666042	000			REFL PAV MRK TY I (W)12"(SLD)(100MIL)	LF	2.300	2,114.00	3,408.000	7,838.40
06666048	000			REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	5.400	1,635.00	944.000	5,097.60
06666054	000			REFL PAV MRK TY I (W)(ARROW)(100MIL)	EA	78.000	45.00	42.000	3,276.00
06666057	000			REFL PAV MRK TY I(W)(DBL ARROW)(100MIL)	EA	165.000	16.00	19.000	3,135.00
06666063	000			REFL PAV MRK TY I(W)(UTURN ARW)(100MIL)	EA	220.000	5.00	4.000	880.00
06666072				REFL PAV MRK TY I(W)(LNDP ARW)(100MIL)	EA	364.810	0.00	4.000	1,459.24
				CO#16 Flasher Pvmt Markings					
06666078	000			REFL PAV MRK TY I (W)(WORD)(100MIL)	EA	97.000	47.00	61.000	5,917.00
06666224				PAVEMENT SEALER 4"	LF	0.110	0.00	87,034.000	9,573.74
				CO#16 Flasher Pvmt Markings					
06666225				PAVEMENT SEALER 6"	LF	0.190	0.00	3,460.000	657.40
				CO#16 Flasher Pvmt Markings					
06666226	000			PAVEMENT SEALER 8"	LF	0.340	19,813.00	16,991.000	5,776.94
06666228				PAVEMENT SEALER 12"	LF	1.300	0.00	5,071.000	6,592.30
				CO#16 Flasher Pvmt Markings					
06666230	000			PAVEMENT SEALER 24"	LF	2.400	1,635.00	944.000	2,265.60
06666231	000			PAVEMENT SEALER (ARROW)	EA	47.000	45.00	36.000	1,692.00
06666232	000			PAVEMENT SEALER (WORD)	EA	53.000	47.00	50.000	2,650.00
06666234	000			PAVEMENT SEALER (DBL ARROW)	EA	81.000	16.00	14.000	1,134.00
06666236	000			PAVEMENT SEALER (UTURN ARROW)	EA	87.000	5.00	4.000	348.00
06666237				PAVEMENT SEALER (LNDP ARROW)	EA	148.470	0.00	4.000	593.88
				CO#16 Flasher Pvmt Markings					
06666248	000			PAVEMENT SEALER (NUMBER)	EA	30.000	1.00	2.000	60.00
06666300	000			RE PM W/RET REQ TY I (W)4"(BRK)(100MIL)	LF	0.360	8,420.00	6,010.000	2,163.60
06666303	000			RE PM W/RET REQ TY I (W)4"(SLD)(100MIL)	LF	0.320	20,647.00	13,446.000	4,302.72
06666306	000			RE PM W/RET REQ TY I (W)6"(BRK)(100MIL)	LF	0.550	2,200.00	6,920.000	3,806.00
06666315	000			RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL)	LF	0.320	38,538.00	13,593.000	4,349.76
06666342	000			REF PROF PAV MRK TY I(W)4"(SLD)(100MIL)	LF	0.700	19,307.00	23,905.000	16,733.50
06666345	000			REF PROF PAV MRK TY I(Y)4"(SLD)(100MIL)	LF	0.700	26,798.00	24,002.000	16,801.40
06686010	000			PREFAB PAV MRK TY B (W)(6")(BRK)CNTST	LF	8.430	13,680.00	2,650.000	22,339.50
06686084	000			PREFAB PAV MRK TY C (W) (NUMBER)	EA	150.000	1.00	4.000	600.00
06686115	000			PREFAB PAV MRK TY C (MULTI) (SHIELD)	EA	1,800.000	18.00	21.000	37,800.00
06726008	000			REFL PAV MRKR TY I-R	EA	8.000	28.00	196.000	1,568.00
06726010	000			REFL PAV MRKR TY II-C-R	EA	3.000	3,550.00	6,125.000	18,375.00
06776001	000			ELIM EXT PAV MRK & MRKS (4")	LF	0.370	81,495.00	221,379.500	81,910.42
06776003	000			ELIM EXT PAV MRK & MRKS (8")	LF	1.000	1,308.00	28,271.000	28,271.00
06776007				ELIM EXT PAV MRK & MRKS (24")	LF	2.920	0.00	462.000	1,349.04
06776008				ELIM EXT PAV MRK & MRKS (ARROW)	EA	48.710	0.00	14.000	681.94
06776012				ELIM EXT PAV MRK & MRKS (WORD)	EA	110.740	0.00	16.000	1,771.84
06786001				PAV SURF PREP FOR MRK (4")	LF	0.110	0.00	33,681.000	3,704.91
06786006				PAV SURF PREP FOR MRK (12")	LF	0.430	0.00	2,325.000	999.75
				CO#16 Flasher Pvmt Markings					
06786009				PAV SURF PREP FOR MRK (ARROW)	EA	21.930	0.00	5.000	109.65

		CO#16 Flasher Pvmt Markings					
06786016		PAV SURF PREP FOR MRK (WORD)	EA	19.710	0.00	1.000	19.71
		CO#16 Flasher Pvmt Markings					
06806002	000	INSTALL HWY TRF SIG (ISOLATED)	EA	26,500.000	1.00	1.000	26,500.00
06806004	000	REMOVING TRAFFIC SIGNALS	EA	9,300.000	1.00	1.000	9,300.00
06816001	000	TEMP TRAF SIGNALS	EA	181,000.000	1.00	0.300	54,300.00
06826001	000	VEH SIG SEC (12")LED(GRN)	EA	230.000	12.00	12.000	2,760.00
06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	230.000	2.00	2.000	460.00
06826003	000	VEH SIG SEC (12")LED(YEL)	EA	230.000	12.00	12.000	2,760.00
06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	230.000	2.00	2.000	460.00
06826005	000	VEH SIG SEC (12")LED(RED)	EA	230.000	12.00	12.000	2,760.00
06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	610.000	12.00	12.000	7,320.00
06826023	000	BACK PLATE (12")(3 SEC)	EA	70.000	10.00	10.000	700.00
06826025	000	BACK PLATE (12")(5 SEC)	EA	81.000	2.00	2.000	162.00
06846014	000	TRF SIG CBL (TY A)(12 AWG)(9 CONDR)	LF	1.850	3,724.00	4,101.000	7,586.85
06866041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	5,100.000	1.00	1.000	5,100.00
06866045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	5,100.000	1.00	1.000	5,100.00
06866049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	5,800.000	3.00	3.000	17,400.00
06866057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	13,000.000	1.00	1.000	13,000.00
06876001	000	PED POLE ASSEMBLY	EA	2,400.000	4.00	4.000	9,600.00
06886001	000	PED DETECT PUSH BUTTON (APS)	EA	690.000	12.00	12.000	8,280.00
06886003	000	PED DETECTOR CONTROLLER UNIT	EA	2,700.000	1.00	1.000	2,700.00
07406005	000	ANTI - GRAFFITI COATNG(PERMNENT-TY III)	SF	0.500	96,991.00	96,991.000	48,495.50
07726001		POST AND CABLE FENCE (REMOVAL)	LF	4.240	0.00	800.000	3,392.00
30026001	000	MEMBRANE UNDERSEAL	GAL	2.150	79,527.00	39,561.905	85,058.09
40216001	000	TIP TESTING(DRILL SHAFT)	EA	15,000.000	5.00	5.000	75,000.00
50016002	000	GEOGRID BASE REINFORCEMENT (TY II)	SY	1.000	106,766.00	13,101.940	13,101.94
60016002	000	PORTABLE CHANGEABLE MESSAGE SIGN	EA	100.000	12.00	6.000	600.00
60036001	000	ITS SYSTEM SUPPORT EQUIPMENT	LS	29,200.000	1.00	1.000	29,200.00
60076010	000	FIBER OPTIC CBL (SNGLE-MODE)(6 FIBER)	LF	2.850	2,890.00	3,485.000	9,932.25
60076017	000	FIBER OPTIC CBL (SNGLE-MODE)(144 FIBER)	LF	3.350	11,720.00	20,920.000	70,082.00
60076021	000	FIBER OPTIC SPLICE ENCLOSURE	EA	1,100.000	5.00	5.000	5,500.00
60076022	000	FIBER OPTIC PATCH PANEL (6 POSITION)	EA	610.000	5.00	5.000	3,050.00
60076076	000	FO CBL (144 SMF)(AERIAL)	LF	9.250	4,125.00	4,125.000	38,156.25
60076094	000	FIBER OPTIC FUSION SPLICE	EA	240.000	48.00	14.000	3,360.00
60076102	000	RELOCATE FIBER OPTIC CABLE	LF	4.300	6,550.00	5,391.000	23,181.30
60106001	000	CCTV FIELD EQUIPMENT (ANALOG)	EA	10,500.000	2.00	2.000	21,000.00
60256001	000	RADAR PRESENCE DETECTOR	EA	6,900.000	6.00	6.000	41,400.00
60256002	000	RADAR PRESENCE DETECTOR COMM CABLE	LF	3.200	1,304.00	2,844.000	9,100.80
60286002	000	INSTALL DMS (FOUNDATION MTD CABINET)	EA	25,200.000	2.00	2.000	50,400.00
60296001	002	RADAR VEHICLE SENSING DEVICE	EA	9,600.000	2.00	2.000	19,200.00
60576001	000	RADAR ADVANCED DETECTION DEVICE	EA	7,800.000	2.00	2.000	15,600.00
60646049	000	ITS POLE (55 FT)(90 MPH)(W/STIFF)	EA	16,000.000	1.00	1.000	16,000.00
60646068	000	ITS POLE (8 FT)(COSS/OSB)	EA	5,100.000	1.00	1.000	5,100.00
60646084	000	ITS POLE MNT CAB (TY 2)(CONF 2)	EA	7,300.000	3.00	3.000	21,900.00
60936001	000	REMOVE EXISTING VIDEOS	EA	1,400.000	1.00	1.000	1,400.00
60936005	000	REMOVE EXISTING CCTV FIELD EQUIPMENT	EA	4,800.000	1.00	1.000	4,800.00
60936009	000	REMOVE EXIST FIBER HUB	EA	3,100.000	1.00	1.000	3,100.00
60966002	000	INS LED WW SGN W/BASIC SOL PWR KIT	EA	930.000	8.00	8.000	7,440.00

CONTRACT ID	052105118	ESTIMATE	0074	CONTRACTOR'S ESTIMATE PACKAGE			
61026001	000	REMOVE HIGH MAST ILLUMINATION	EA	11,400.000	1.00	1.000	11,400.00
61566001	000	LED HI MST IL ASM (6 FIXT)(SYM)(TY S)	EA	26,100.000	4.00	4.000	104,400.00
61566003	000	LED HI MST IL ASM (6 FIXT) (ASYM)(TY B)	EA	26,500.000	14.00	12.000	318,000.00
61866002	000	ITS GND BOX(PCAST) TY 1 (243636)W/APRN	EA	4,700.000	3.00	4.000	18,800.00
61866008	000	ITS GND BOX(PCAST) TY 2 (366036)W/APRN	EA	8,300.000	18.00	17.600	146,080.00
61866010	000	ITS GND BOX(PCAST) TY 2 (366048)W/APRN	EA	8,500.000	1.00	1.000	8,500.00
70276009	000	NGP (MAIN)(PLASTIC W/TRACER WIRE)(4")	LF	662.100	197.00	197.000	130,433.70
70276010	000	NGP (MAIN) (4" STEEL) (OPEN CUT)	LF	610.400	20.00	20.000	12,208.00
70876001	000	TRENCH EXCAVATION PROTECTION	LF	5.000	499.00	340.000	1,700.00
70876002	000	PIPE WATER MAIN (PVC)(6")	LF	100.000	72.00	36.000	3,600.00
70876011	000	DUCTILE IRON FITTINGS	TON	7,500.000	4.88	3.730	27,975.00
70876012	000	TIE-IN (COMP)(6")	EA	1,000.000	4.00	4.000	4,000.00
70876014	000	HYDROSTATIC PRESSURE TEST	EA	1,675.000	9.00	9.000	15,075.00
70876015	000	TEMPORARY BLOW-OFF (COMP)(2")	EA	1,000.000	16.00	16.000	16,000.00
70876016	000	AUTOMATIC AIR RELEASE VALVE (COMP)(1")	EA	3,500.000	4.00	3.000	10,500.00
70876027	000	ADJUST EXISTING VALVE BOX	EA	740.000	45.00	56.000	41,440.00
70876028	000	CONCRETE ENCASEMENT AND SADDLES	CY	264.000	1,496.00	1,293.105	341,379.72
70876030	000	ADJUST FIRE HYDRANT	EA	2,200.000	2.00	2.000	4,400.00
70876046	000	FIRE HYDRANT WITH 6IN VALVE AND BOX	EA	4,860.000	13.00	14.000	68,040.00
70876048	000	TIE IN (COMP)(12")	EA	1,206.000	8.00	7.000	8,442.00
70876050	000	FLOWABLE BACKFILL	CY	90.000	3,120.00	2,860.740	257,466.60
70876054	000	RELOCATE EXIST METER AND NEW METER BOX	EA	850.000	7.00	7.000	5,950.00
70876055	000	PIPE WATER MAIN (PVC) (8")	LF	100.000	42.00	36.000	3,600.00
70876056	000	PIPE WATER MAIN (PVC) (12")	LF	125.000	187.00	187.000	23,375.00
70876057	000	CASING FOR OPEN CUT TRENCH (24")	LF	163.000	138.00	138.000	22,494.00
70876058	000	CARRIER PIPE FOR OPEN CUT TRENCH (12")	LF	122.000	138.00	138.000	16,836.00
70876059	000	GATE VALVE AND BOX (COMP) (8")	EA	1,900.000	2.00	2.000	3,800.00
70876060	000	CUT - IN TEE (COMP) (12"X8")	EA	2,200.000	2.00	2.000	4,400.00
70876061	000	CUT - IN GATE VALVE AND BOX (COMP)(12")	EA	3,450.000	4.00	4.000	13,800.00
70876062	000	TIE - IN (COMP) (8")	EA	1,100.000	2.00	2.000	2,200.00
70876063	000	WATER MAIN BREAK/LEAK REPAIR(ALL SIZES)	EA	5,000.000	10.00	2.000	10,000.00
70876064	000	RELAY SHORT SERVICE (ALL SIZES)	EA	1,535.000	2.00	2.000	3,070.00
71136001	000	TEMPORARY WATER MAIN	LS	44,500.000	1.00	1.000	44,500.00
96046001		CONTRACTOR FORCE ACCOUNT 1	DOL	1.000	2,000.00	1,013,760.180	1,013,760.18
		Item 628.5					
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.00	1,002,501.780	1,002,501.78
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.00	29,572.260	29,572.26
96066063		FORCE ACCOUNT - CRASH CUSHION REPAIR #1	DOL	1.000	0.00	427,145.810	427,145.81
		CO#011 - MBFR and CRASH CUSHION REPAIR					
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	3.180	0.00	2,323.000	7,387.14
96086002		UNIQUE CHANGE ORDER ITEM 2	DOL	8,695.270	0.00	1.000	8,695.27
96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	10,660.340	0.00	1.000	10,660.34
96086004		UNIQUE CHANGE ORDER ITEM 4	DOL	6,895.250	0.00	1.000	6,895.25
96086005		UNIQUE CHANGE ORDER ITEM 5	DOL	291,935.710	0.00	1.000	291,935.71
		CO#006 - CMP Replacement Work					
96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	29,640.980	0.00	1.000	29,640.98
		CO#006 - CMP Cleanout Work					
96086007		UNIQUE CHANGE ORDER ITEM 7	DOL	16.290	0.00	20,678.450	336,851.96
96086008		UNIQUE CHANGE ORDER ITEM 8	DOL	868.060	0.00	160.000	138,889.60

96086009	Installation of the 36 inch casing through jack and bore. UNIQUE CHANGE ORDER ITEM 9	DOL	276.130	0.00	30.000	8,283.90
96086010	Installation of the grout inside of the bore casing. UNIQUE CHANGE ORDER ITEM 10	DOL	16,730.270	0.00	1.000	16,730.27
96086011	Additional trench protection UNIQUE CHANGE ORDER ITEM 11	DOL	62.820	0.00	880.000	55,281.60
96086012	Backfill needed due to the significant depth of the bore pit UNIQUE CHANGE ORDER ITEM 12	DOL	178.500	0.00	50.000	8,925.00
96086013	Cost of surveying by the Prime contractor. UNIQUE CHANGE ORDER ITEM 13	DOL	15,945.620	0.00	1.000	15,945.62
96086014	UNIQUE CHANGE ORDER ITEM 14	DOL	97.570	0.00	856.000	83,519.92
96086015	UNIQUE CHANGE ORDER ITEM 15	DOL	8,824.780	0.00	18.000	158,846.04
96086016	CO#012 - Drainage Inlet Modifications UNIQUE CHANGE ORDER ITEM 16	DOL	31.820	0.00	2.000	63.64
96086017	CO#16 Flasher Pvmt Markings UNIQUE CHANGE ORDER ITEM 17	DOL	31.820	0.00	2.000	63.64
96086018	CO#16 Flasher Pvmt Markings UNIQUE CHANGE ORDER ITEM 18	DOL	121,841.360	0.00	1.000	121,841.36
96086019	CO#017 - CCA Surplus Materials UNIQUE CHANGE ORDER ITEM 19	DOL	1,590.750	0.00	1.000	1,590.75
96086020	CO#16 Flasher Pvmt Markings UNIQUE CHANGE ORDER ITEM 20	DOL	119,219.140	0.00	1.000	119,219.14
96086021	CO#018 - Truss Column Modification UNIQUE CHANGE ORDER ITEM 21	DOL	18,609.080	0.00	1.000	18,609.08
96086022	UNIQUE CHANGE ORDER ITEM 22	DOL	5,425.090	0.00	1.000	5,425.09
96086023	UNIQUE CHANGE ORDER ITEM 23	DOL	15,859.010	0.00	1.000	15,859.01
96086024	CO#020 - SAWS Waterline Adjustment #4 UNIQUE CHANGE ORDER ITEM 24	DOL	26,395.090	0.00	1.000	26,395.09
96086025	CO#020 - Inlet tops Adj. for System SQ UNIQUE CHANGE ORDER ITEM 25	DOL	6,598.350	0.00	1.000	6,598.35
96086026	CO#020 - Culvert 1A Overrun UNIQUE CHANGE ORDER ITEM 26	DOL	5,302.500	0.00	1.000	5,302.50
96086027	CO#020 - Engineering Fees for Culvert 2A UNIQUE CHANGE ORDER ITEM 27	DOL	13,284.800	0.00	1.000	13,284.80
96086028	CO#020 - Added MBGF to Protect HM#11 UNIQUE CHANGE ORDER ITEM 28	DOL	215,336.730	0.00	1.000	215,336.73
96086029	CO#021 - Soundwall UNIQUE CHANGE ORDER ITEM 29	DOL	16,681.320	0.00	1.000	16,681.32
96086030	CO#022 - Pothole at soundwall UNIQUE CHANGE ORDER ITEM 30	DOL	9,408.000	0.00	1.000	9,408.00
96086031	CO#022 - Culvert 1 Repair UNIQUE CHANGE ORDER ITEM 31	DOL	3,400.000	0.00	1.000	3,400.00
96086032	CO#022 - TY C-1 Curb UNIQUE CHANGE ORDER ITEM 32	DOL	14,175.000	0.00	1.000	14,175.00
96086033	CO#022 - Class P Concrete UNIQUE CHANGE ORDER ITEM 33	DOL	35,688.420	0.00	1.000	35,688.42
96086034	CO#023 - Temporary Drainage Adjustment UNIQUE CHANGE ORDER ITEM 34	DOL	5,808.020	0.00	1.000	5,808.02
96086035	CO#023 - Adjustment of Inlets SG-08 & SG-09 UNIQUE CHANGE ORDER ITEM 35	DOL	14,811.710	0.00	1.000	14,811.71

96086036	CO#023 - Mill & Pave Storm Crossings UNIQUE CHANGE ORDER ITEM 36	DOL	14,975.850	0.00	1.000	14,975.85
96086037	CO#023 - Remove & Relay Temporary Drainage UNIQUE CHANGE ORDER ITEM 37	DOL	53,994.300	0.00	1.000	53,994.30
96086038	CO#023 - IH 410 NBML Temporary Drainage UNIQUE CHANGE ORDER ITEM 38	DOL	19,861.380	0.00	1.000	19,861.38
96086039	CO#023 - Inlet Adjustments on US 90 WBFR UNIQUE CHANGE ORDER ITEM 39	DOL	4,158.430	0.00	1.000	4,158.43
96086040	CO#023 - 3x3 POD Inlet UNIQUE CHANGE ORDER ITEM 40	DOL	27,014.980	0.00	1.000	27,014.98
96086041	CO#023 - Temporary Drainage NB Marbach UNIQUE CHANGE ORDER ITEM 41	DOL	59,216.440	0.00	1.000	59,216.44
96086042	CO#023 - Temporary Drainage SB Marbach UNIQUE CHANGE ORDER ITEM 42	DOL	20,933.430	0.00	1.000	20,933.43
96086043	CO#023 - Adjusting Inlet Work on US 90 UNIQUE CHANGE ORDER ITEM 43	DOL	1,770.970	0.00	1.000	1,770.97
96086044	CO#023 - Adjusting Inlet Tops UNIQUE CHANGE ORDER ITEM 44	DOL	1,929.360	0.00	1.000	1,929.36
96086045	CO#023 - Location Adjustment for SL-53 Inlet UNIQUE CHANGE ORDER ITEM 45	DOL	2,850.370	0.00	1.000	2,850.37
96086046	CO#023 - Inlet Removal @ Waters Edge UNIQUE CHANGE ORDER ITEM 46	DOL	4,512.410	0.00	1.000	4,512.41
96086047	CO#024 - Levy Radar Cable Repair UNIQUE CHANGE ORDER ITEM 47	DOL	2,481.930	0.00	1.000	2,481.93
96086048	CO#024 - Levy Service Repair UNIQUE CHANGE ORDER ITEM 48	DOL	16,076.600	0.00	1.000	16,076.60
96086049	CO#024 - Project Wide Base Repair UNIQUE CHANGE ORDER ITEM 49	DOL	15,825.820	0.00	1.000	15,825.82
96086050	CO#024 - Project Wide Base Repair UNIQUE CHANGE ORDER ITEM 50	DOL	36,804.100	0.00	1.000	36,804.10
96086051	CO#024 - Project Wide Base Repair UNIQUE CHANGE ORDER ITEM 51	DOL	6,815.760	0.00	1.000	6,815.76
96086052	CO#024 - Project Wide Base Repair UNIQUE CHANGE ORDER ITEM 52	DOL	24,537.390	0.00	1.000	24,537.39
96086053	CO#024 - Project Wide Base Repair UNIQUE CHANGE ORDER ITEM 53	DOL	6,679.030	0.00	1.000	6,679.03
96086054	CO#026 - Graffiti Removal UNIQUE CHANGE ORDER ITEM 54	DOL	12,507.610	0.00	1.000	12,507.61
96086055	CO#024 - Cut & Restore Milling UNIQUE CHANGE ORDER ITEM 55	DOL	5,471.950	0.00	1.000	5,471.95
96086056	CO#024 - Removal of Existing Sign & Camera Pole UNIQUE CHANGE ORDER ITEM 56	DOL	809.330	0.00	1.000	809.33
96086056	CO#025 - Removal of Inlet CI-7E on US 90 EBFR UNIQUE CHANGE ORDER ITEM 56	DOL	6,792.220	0.00	4.000	27,168.88
96086058	CO#025 - Addition of PCU Inlets CI-7S, CI-7Y, CI-7Z, CI-7V UNIQUE CHANGE ORDER ITEM 58	DOL	8,279.940	0.00	3.000	24,839.82
96086060	CO#025 - Addition of PCU Inlets CI-7Q, CI-7R, CI-7A UNIQUE CHANGE ORDER ITEM 60	DOL	39,790.510	0.00	1.000	39,790.51
	CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS					

96086061	UNIQUE CHANGE ORDER ITEM 61 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	8,427.410	0.00	1.000	8,427.41
96086062	UNIQUE CHANGE ORDER ITEM 62 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	4,316.340	0.00	1.000	4,316.34
96086063	UNIQUE CHANGE ORDER ITEM 63 CO#28 - ADDITIONAL DRAINAGE, ELECTRICAL & ROADWAY ITEMS	DOL	9,799.740	0.00	1.000	9,799.74
96086064	UNIQUE CHANGE ORDER ITEM 64 CO#029 - Remove Existing ACP	DOL	18,465.900	0.00	1.000	18,465.90
96086068	UNIQUE CHANGE ORDER ITEM 68 CO#27 - OHSS Erection	DOL	21,428.000	0.00	1.000	21,428.00

TOTAL ITEM EARNINGS TO DATE **\$79,313,296.17**