



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **05/08/26**

CONTRACT ID: **058101164**
 PROJECT: **STP 2025(182)VRU**
 CONTRACT: **11243021**
 AWARD AMOUNT: **\$3,333,333.33**
 PROJECTED AMOUNT: **\$3,352,333.33**
 ADJ. PROJECTED AMOUNT: **\$3,352,333.33**
 CONTRACTOR: **FLORIDA TRAFFIC CONTROL DEVICES, INC.**

HIGHWAY: **SL 12**
 DISTRICT NAME: **DALLAS**
 COUNTY: **DALLAS**
 AREA ENGINEER: **Christopher Blain, P.E**
 AREA NUMBER: **063**

ESTIMATE NUMBER: **0009**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **03/26/2026** to **04/25/2026**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **20.06**
 % TIME USED: **12.92**
 % RETAINAGE: **0.00**

LETTING DATE: **11/06/2024**
 AWARD DATE: **11/14/2024**
 NOTICE TO PROCEED DATE: **05/27/2025**
 WORK BEGIN DATE: **00/00/0000**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$672,522.15	\$472,420.65	\$200,101.50
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$672,522.15	\$472,420.65	\$200,101.50
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$672,522.15	\$472,420.65	\$200,101.50

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 00/00/0000
TIME CHARGES BEGIN: 08/26/2025
BID DAYS: 240
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 240
DAYS CHARGED TO DATE: 31
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$940.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$940.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited
03/26/2026	1	
03/27/2026	1	
03/28/2026		1 SATURDAY
03/29/2026		1 SUNDAY
03/30/2026	1	
03/31/2026	1	
04/01/2026	1	
04/02/2026		1 RAIN
04/03/2026	1	
04/04/2026		1 SATURDAY
04/05/2026		1 SUNDAY
04/06/2026	1	
04/07/2026	1	
04/08/2026	1	
04/09/2026	1	
04/10/2026	1	
04/11/2026		1 SATURDAY
04/12/2026		1 SUNDAY
04/13/2026		1 TOO WET
04/14/2026	1	
04/15/2026	1	
04/16/2026	1	
04/17/2026	1	
04/18/2026		1 SATURDAY
04/19/2026		1 SUNDAY
04/20/2026	1	
04/21/2026		1 RAIN
04/22/2026		1 RAIN
04/23/2026	1	
04/24/2026	1	
04/25/2026		1 SATURDAY

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
31	18	13
RAIN		3
SATURDAY		5
SUNDAY		4
TOO WET		1

WORK PERFORMED THIS PERIOD

PROJECT STP 2025(182)VRU CONTROL 058101164
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0080	05007001	000	MOBILIZATION	LS	331,000.000	0.085	\$28,135.00	0.17	0.09
0085	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	1.000	\$21,637.50	2.00	1.00
0483	96017001		MATERIAL ON HAND	DOL	-1.000	8,300.000	-\$8,300.00	100,000.00	8,300.00
	SUPP DESCR		USED						

PROJECT STP 2025(181)VRUG CONTROL 091847402
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0605	05007001	000	MOBILIZATION	LS	331,000.000	0.085	\$28,135.00	0.17	0.09
0745	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	\$10,250.00	1.00	1.00

PROJECT STP 2025(181)VRUG CONTROL 091847407
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1125	05007001	000	MOBILIZATION	LS	331,000.000	0.085	\$28,135.00	0.17	0.09
1140	05057001	000	TMA (STATIONARY)	DAY	191.000	4.000	\$764.00	15.00	4.00
1260	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	\$10,250.00	1.00	1.00

PROJECT STP 2025(181)VRUG CONTROL 091847409
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1640	05007001	000	MOBILIZATION	LS	331,000.000	0.085	\$28,135.00	0.17	0.09

PROJECT STP 2025(181)VRUG CONTROL 091847413
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2135	05007001	000	MOBILIZATION	LS	331,000.000	0.080	\$26,480.00	0.16	0.08

PROJECT STP 2025(181)VRUG CONTROL 091847419
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2655	05007001	000	MOBILIZATION	LS	331,000.000	0.080	\$26,480.00	0.16	0.08

TOTAL ITEM EARNINGS THIS ESTIMATE

\$200,101.50

CONTRACT LINE ITEMS

PROJECT STP 2025(182)VRU CONTROL 058101164
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0080	05007001	000	MOBILIZATION	LS	331,000.000	0.170	0.000	0.09	28,135.00
0085	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.000	0.000	1.00	21,637.50
0482	96017001		MATERIAL ON HAND RECEIVED	DOL	1.000	100,000.000	0.000	472,420.65	472,420.65
0483	96017001		MATERIAL ON HAND USED	DOL	-1.000	100,000.000	0.000	8,300.00	-8,300.00
Category Subtotal									\$513,893.15

PROJECT STP 2025(181)VRUG CONTROL 091847402
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0605	05007001	000	MOBILIZATION	LS	331,000.000	0.170	0.000	0.09	28,135.00
0745	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	0.000	1.00	10,250.00
Category Subtotal									\$38,385.00

PROJECT STP 2025(181)VRUG CONTROL 091847407
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1125	05007001	000	MOBILIZATION	LS	331,000.000	0.170	0.000	0.09	28,135.00
1140	05057001	000	TMA (STATIONARY)	DAY	191.000	15.000	0.000	4.00	764.00
1260	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	0.000	1.00	10,250.00
Category Subtotal									\$39,149.00

PROJECT STP 2025(181)VRUG CONTROL 091847409
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1640	05007001	000	MOBILIZATION	LS	331,000.000	0.170	0.000	0.09	28,135.00
Category Subtotal									\$28,135.00

PROJECT STP 2025(181)VRUG CONTROL 091847413
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2135	05007001	000	MOBILIZATION	LS	331,000.000	0.160	0.000	0.08	26,480.00
Category Subtotal									\$26,480.00

PROJECT STP 2025(181)VRUG CONTROL 091847419
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2655	05007001	000	MOBILIZATION	LS	331,000.000	0.160	0.000	0.08	26,480.00
Category Subtotal									\$26,480.00

PROJECT STP 2025(182)VRU CONTROL 058101164
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0060	04167040	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	560.000	24.000	0.000	0.000	0.00
0065	04167043	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	560.000	22.000	0.000	0.000	0.00
0070	04167046	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	930.000	44.000	0.000	0.000	0.00
0075	04327001	000	RIPRAP (CONC)(4 IN)	CY	1,129.000	2.500	0.000	0.000	0.00
0090	05037001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	170.000	10.000	0.000	0.000	0.00
0095	05057001	000	TMA (STATIONARY)	DAY	191.000	15.000	0.000	0.000	0.00
0100	05067045	000	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.150	100.000	0.000	0.000	0.00
0105	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.800	100.000	0.000	0.000	0.00
0110	05297002	000	CONC CURB (TY II)	LF	56.400	176.000	0.000	0.000	0.00
0115	05297009	000	CONC CURB & GUTTER (TY II)	LF	120.000	98.000	0.000	0.000	0.00
0120	05317003	000	CONC SIDEWALKS (6")	SY	170.000	92.000	0.000	0.000	0.00
0125	05317005	000	CURB RAMPS (TY 1)	EA	7,611.000	1.000	0.000	0.000	0.00
0130	05317008	000	CURB RAMPS (TY 5)	EA	8,880.000	2.000	0.000	0.000	0.00
0135	05317010	000	CURB RAMPS (TY 7)	EA	7,750.000	3.000	0.000	0.000	0.00
0140	06107034	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	4,357.000	3.000	0.000	0.000	0.00
0145	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	19.500	95.000	0.000	0.000	0.00
0150	06187060	000	CONDT (PVC) (SCH 80) (3")	LF	23.600	185.000	0.000	0.000	0.00
0155	06187061	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.500	610.000	0.000	0.000	0.00
0160	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	26.500	50.000	0.000	0.000	0.00
0165	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.500	405.000	0.000	0.000	0.00
0170	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.450	225.000	0.000	0.000	0.00
0175	06207004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	225.000	0.000	0.000	0.00
0180	06207009	000	ELEC CONDR (NO.6) BARE	LF	1.900	955.000	0.000	0.000	0.00
0185	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.300	1,030.000	0.000	0.000	0.00
0190	06237014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	5,290.000	2.000	0.000	0.000	0.00
0195	06247001	000	GROUND BOX TY A (122311)	EA	800.000	1.000	0.000	0.000	0.00
0200	06247002	000	GROUND BOX TY A (122311)W/APRON	EA	1,595.000	1.000	0.000	0.000	0.00
0205	06247008	000	GROUND BOX TY D (162922)W/APRON	EA	1,887.000	5.000	0.000	0.000	0.00
0210	06247013	000	REMOVE GROUND BOX	EA	335.000	6.000	0.000	0.000	0.00
0215	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	0.000	0.000	0.00
0220	06367001	000	ALUMINUM SIGNS (TY A)	SF	40.800	76.000	0.000	0.000	0.00
0225	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	6.700	235.000	0.000	0.000	0.00
0230	06667036	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	19.750	595.000	0.000	0.000	0.00
0235	06667347	000	PAVEMENT SLER 6"	LF	0.450	2,753.000	0.000	0.000	0.00
0240	06667348	000	PAVEMENT SLER 8"	LF	0.630	235.000	0.000	0.000	0.00
0245	06667352	000	PAVEMENT SLER 24"	LF	4.250	595.000	0.000	0.000	0.00
0250	06667353	000	PAVEMENT SLER (ARROW)	EA	28.200	4.000	0.000	0.000	0.00

CONTRACT ID	058101164	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 7 of 18	
0255	06667354	000	PAVEMENT SLER (WORD)	EA	35.250	2.000	0.000	0.000	0.00
0260	06667408	000	REFL PAV MRK TY I (W)6"(BRK)(100MIL)	LF	2.750	400.000	0.000	0.000	0.00
0265	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	2.750	1,353.000	0.000	0.000	0.00
0270	06667423	000	REFL PAV MRK TY I (Y)6"(SLD)(100MIL)	LF	4.250	1,000.000	0.000	0.000	0.00
0275	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	422.000	4.000	0.000	0.000	0.00
0280	06687103	000	PREFAB PM TY C (W)(WORD)	EA	635.000	2.000	0.000	0.000	0.00
0285	06727004	000	REFL PAV MRKR TY II-A-A	EA	17.000	8.000	0.000	0.000	0.00
0290	06727006	000	REFL PAV MRKR TY II-C-R	EA	12.700	134.000	0.000	0.000	0.00
0295	06777001	000	ELIM EXT PM & MRKS (4")	LF	1.400	2,000.000	0.000	0.000	0.00
0300	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.100	234.000	0.000	0.000	0.00
0305	06777008	000	ELIM EXT PM & MRKS (24")	LF	6.700	398.000	0.000	0.000	0.00
0310	06777009	000	ELIM EXT PM & MRKS (ARROW)	EA	141.000	4.000	0.000	0.000	0.00
0315	06777015	000	ELIM EXT PM & MRKS (WORD)	EA	176.000	2.000	0.000	0.000	0.00
0320	06787002	000	PAV SURF PREP FOR MRK (6")	LF	1.050	2,753.000	0.000	0.000	0.00
0325	06787004	000	PAV SURF PREP FOR MRK (8")	LF	1.400	235.000	0.000	0.000	0.00
0330	06787008	000	PAV SURF PREP FOR MRK (24")	LF	3.150	595.000	0.000	0.000	0.00
0335	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	85.000	4.000	0.000	0.000	0.00
0340	06787016	000	PAV SURF PREP FOR MRK (WORD)	EA	85.000	2.000	0.000	0.000	0.00
0345	06807004	000	REMOVING TRAFFIC SIGNALS	EA	14,065.000	1.000	0.000	0.000	0.00
0350	06807005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	9,930.000	1.000	0.000	0.000	0.00
0355	06827001	000	VEH SIG SEC (12")LED(GRN)	EA	321.000	13.000	0.000	0.000	0.00
0360	06827002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.000	2.000	0.000	0.000	0.00
0365	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	321.000	13.000	0.000	0.000	0.00
0370	06827004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.000	4.000	0.000	0.000	0.00
0375	06827005	000	VEH SIG SEC (12")LED(RED)	EA	321.000	13.000	0.000	0.000	0.00
0380	06827006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.000	4.000	0.000	0.000	0.00
0385	06827018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	733.000	8.000	0.000	0.000	0.00
0390	06827039	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	301.000	13.000	0.000	0.000	0.00
0395	06827041	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	439.000	2.000	0.000	0.000	0.00
0400	06847031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.300	556.000	0.000	0.000	0.00
0405	06847033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.000	155.000	0.000	0.000	0.00
0410	06847038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.250	705.000	0.000	0.000	0.00
0415	06847046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.350	520.000	0.000	0.000	0.00
0420	06847079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.550	1,100.000	0.000	0.000	0.00
0425	06867025	000	INS TRF SIG PL AM (S)1 ARM(24')	EA	13,125.000	1.000	0.000	0.000	0.00
0430	06867033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	13,980.000	1.000	0.000	0.000	0.00
0435	06867057	000	INS TRF SIG PL AM(S)1 ARM(55')	EA	39,300.000	1.000	0.000	0.000	0.00
0440	06867067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	43,000.000	1.000	0.000	0.000	0.00
0445	06877001	000	PED POLE ASSEMBLY	EA	2,645.000	2.000	0.000	0.000	0.00
0450	06887001	000	PED DETECT PUSH BUTTON (APS)	EA	950.000	8.000	0.000	0.000	0.00
0455	06887003	000	PED DETECTOR CONTROLLER UNIT	EA	4,280.000	1.000	0.000	0.000	0.00
0460	07527002	000	SPOT TREE TRIMMING / BRUSH REMOVAL	LF	258.000	20.000	0.000	0.000	0.00
0465	60087004	000	RVDS (PRESENCE DET)(INSTALL ONLY)	EA	2,485.000	2.000	0.000	0.000	0.00
0470	60087006	000	RVDS (PRES AND ADV)(INSTALL ONLY)	EA	2,485.000	2.000	0.000	0.000	0.00
0480	96027001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1,000.000	0.000	0.000	0.00
			POSITIVE						
0481	96027002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1,000.000	0.000	0.000	0.00
			NEGATIVE						
0484	96027003		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	500.000	0.000	0.000	0.00
0485	96027004		EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	500.000	0.000	0.000	0.00
0486	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0487	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00

0488 96067004 FORCE ACCOUNT - SAFETY CONTINGENCY DOL 1.000 1,000.000 0.000 0.000 0.00

PAID BY INVOICE

Category Subtotal 0.00

PROJECT STP 2025(181)VRUG CONTROL 091847402

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0570	01047008	000	REMOV CONC (MEDIANS)	SY	84.600	55.500	0.000	0.000	0.00
0575	01107001	000	EXCAV (ROADWAY)	CY	113.000	35.000	0.000	0.000	0.00
0580	02517053	000	REWORK BS MTL (TY C)(10")(ORD COMP)	SY	141.000	45.000	0.000	0.000	0.00
0585	03607005	000	CONC PVMT (CRCP) (11")	SY	423.000	45.000	0.000	0.000	0.00
0590	04167040	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	560.000	8.000	0.000	0.000	0.00
0595	04167044	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	752.000	52.000	0.000	0.000	0.00
0600	04327001	000	RIPRAP (CONC)(4 IN)	CY	1,129.000	10.000	0.000	0.000	0.00
0610	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.000	0.000	0.000	0.00
0615	05037001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	170.000	10.000	0.000	0.000	0.00
0620	05057001	000	TMA (STATIONARY)	DAY	191.000	15.000	0.000	0.000	0.00
0625	05067045	000	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.150	100.000	0.000	0.000	0.00
0630	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.800	100.000	0.000	0.000	0.00
0635	05297002	000	CONC CURB (TY II)	LF	56.400	165.000	0.000	0.000	0.00
0640	05297009	000	CONC CURB & GUTTER (TY II)	LF	120.000	157.000	0.000	0.000	0.00
0645	05317003	000	CONC SIDEWALKS (6")	SY	170.000	131.000	0.000	0.000	0.00
0650	05317005	000	CURB RAMPS (TY 1)	EA	7,611.000	2.000	0.000	0.000	0.00
0655	05317008	000	CURB RAMPS (TY 5)	EA	8,880.000	2.000	0.000	0.000	0.00
0660	05317010	000	CURB RAMPS (TY 7)	EA	7,750.000	2.000	0.000	0.000	0.00
0665	05367006	000	CONC MEDIAN (MONO NOSE)	SY	367.000	12.000	0.000	0.000	0.00
0670	06107034	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	4,357.000	1.000	0.000	0.000	0.00
0675	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	19.500	190.000	0.000	0.000	0.00
0680	06187060	000	CONDT (PVC) (SCH 80) (3")	LF	23.600	190.000	0.000	0.000	0.00
0685	06187061	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.500	640.000	0.000	0.000	0.00
0690	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	26.500	60.000	0.000	0.000	0.00
0695	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.500	405.000	0.000	0.000	0.00
0700	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.450	260.000	0.000	0.000	0.00
0705	06207004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	225.000	0.000	0.000	0.00
0710	06207009	000	ELEC CONDR (NO.6) BARE	LF	1.900	1,000.000	0.000	0.000	0.00
0715	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.300	720.000	0.000	0.000	0.00
0720	06237014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	5,290.000	1.000	0.000	0.000	0.00
0725	06247001	000	GROUND BOX TY A (122311)	EA	800.000	2.000	0.000	0.000	0.00
0730	06247007	000	GROUND BOX TY D (162922)	EA	1,155.000	3.000	0.000	0.000	0.00
0735	06247008	000	GROUND BOX TY D (162922)W/APRON	EA	1,887.000	2.000	0.000	0.000	0.00
0740	06247013	000	REMOVE GROUND BOX	EA	335.000	12.000	0.000	0.000	0.00
0750	06367001	000	ALUMINUM SIGNS (TY A)	SF	40.800	83.500	0.000	0.000	0.00
0755	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	6.700	585.000	0.000	0.000	0.00
0760	06667036	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	19.750	738.000	0.000	0.000	0.00
0765	06667346	000	PAVEMENT SLER 4"	LF	0.350	1,180.000	0.000	0.000	0.00
0770	06667347	000	PAVEMENT SLER 6"	LF	0.450	585.000	0.000	0.000	0.00
0775	06667348	000	PAVEMENT SLER 8"	LF	0.630	585.000	0.000	0.000	0.00
0780	06667352	000	PAVEMENT SLER 24"	LF	4.250	738.000	0.000	0.000	0.00

0785	06667353	000	PAVEMENT SLER (ARROW)	EA	28.200	9.000	0.000	0.000	0.00
0790	06667402	000	REFL PAV MRK TY I (W)4"(BRK)(100MIL)	LF	2.500	480.000	0.000	0.000	0.00
0795	06667405	000	REFL PAV MRK TY I (W)4"(SLD)(100MIL)	LF	3.170	300.000	0.000	0.000	0.00
0800	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	2.750	585.000	0.000	0.000	0.00
0805	06667417	000	REFL PAV MRK TY I (Y)4"(SLD)(100MIL)	LF	2.500	400.000	0.000	0.000	0.00
0810	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	422.000	9.000	0.000	0.000	0.00
0815	06727004	000	REFL PAV MRKR TY II-A-A	EA	17.000	5.000	0.000	0.000	0.00
0820	06727006	000	REFL PAV MRKR TY II-C-R	EA	12.700	282.000	0.000	0.000	0.00
0825	06777001	000	ELIM EXT PM & MRKS (4")	LF	1.400	1,260.000	0.000	0.000	0.00
0830	06777002	000	ELIM EXT PM & MRKS (6")	LF	1.750	592.000	0.000	0.000	0.00
0835	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.100	560.000	0.000	0.000	0.00
0840	06777008	000	ELIM EXT PM & MRKS (24")	LF	6.700	156.000	0.000	0.000	0.00
0845	06777009	000	ELIM EXT PM & MRKS (ARROW)	EA	141.000	4.000	0.000	0.000	0.00
0850	06787001	000	PAV SURF PREP FOR MRK (4")	LF	0.700	1,180.000	0.000	0.000	0.00
0855	06787002	000	PAV SURF PREP FOR MRK (6")	LF	1.050	585.000	0.000	0.000	0.00
0860	06787004	000	PAV SURF PREP FOR MRK (8")	LF	1.400	585.000	0.000	0.000	0.00
0865	06787008	000	PAV SURF PREP FOR MRK (24")	LF	3.150	738.000	0.000	0.000	0.00
0870	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	85.000	9.000	0.000	0.000	0.00
0875	06807004	000	REMOVING TRAFFIC SIGNALS	EA	14,065.000	1.000	0.000	0.000	0.00
0880	06807005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	9,930.000	1.000	0.000	0.000	0.00
0885	06827001	000	VEH SIG SEC (12")LED(GRN)	EA	321.000	12.000	0.000	0.000	0.00
0890	06827002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.000	4.000	0.000	0.000	0.00
0895	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	321.000	12.000	0.000	0.000	0.00
0900	06827004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.000	8.000	0.000	0.000	0.00
0905	06827005	000	VEH SIG SEC (12")LED(RED)	EA	321.000	12.000	0.000	0.000	0.00
0910	06827006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.000	8.000	0.000	0.000	0.00
0915	06827018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	733.000	8.000	0.000	0.000	0.00
0920	06827039	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	301.000	12.000	0.000	0.000	0.00
0925	06827041	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	439.000	4.000	0.000	0.000	0.00
0930	06847031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.300	472.000	0.000	0.000	0.00
0935	06847033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.000	260.000	0.000	0.000	0.00
0940	06847038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.250	405.000	0.000	0.000	0.00
0945	06847046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.350	570.000	0.000	0.000	0.00
0950	06847079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.550	1,125.000	0.000	0.000	0.00
0955	06867045	000	INS TRF SIG PL AM(S)1 ARM(44')	EA	16,625.000	1.000	0.000	0.000	0.00
0960	06867047	000	INS TRF SIG PL AM(S)1 ARM(44')LUM	EA	18,250.000	2.000	0.000	0.000	0.00
0965	06867049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	16,250.000	1.000	0.000	0.000	0.00
0970	06877001	000	PED POLE ASSEMBLY	EA	2,645.000	3.000	0.000	0.000	0.00
0975	06887001	000	PED DETECT PUSH BUTTON (APS)	EA	950.000	8.000	0.000	0.000	0.00
0980	06887003	000	PED DETECTOR CONTROLLER UNIT	EA	4,280.000	1.000	0.000	0.000	0.00
0985	60087006	000	RVDS (PRES AND ADV)(INSTALL ONLY)	EA	2,485.000	4.000	0.000	0.000	0.00
0995	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
0996	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
0997	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00

PAID BY INVOICE

Category Subtotal 0.00

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1085	01047008	000	REMOV CONC (MEDIANS)	SY	84.600	17.000	0.000	0.000	0.00
1090	01107001	000	EXCAV (ROADWAY)	CY	113.000	12.000	0.000	0.000	0.00
1095	02517053	000	REWORK BS MTL (TY C)(10")(ORD COMP)	SY	141.000	14.000	0.000	0.000	0.00
1100	03607005	000	CONC PVMT (CRCP) (11")	SY	423.000	14.000	0.000	0.000	0.00
1105	04167040	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	560.000	8.000	0.000	0.000	0.00
1110	04167043	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	560.000	22.000	0.000	0.000	0.00
1115	04167044	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	752.000	26.000	0.000	0.000	0.00
1120	04327001	000	RIPRAP (CONC)(4 IN)	CY	1,129.000	2.000	0.000	0.000	0.00
1130	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.000	0.000	0.000	0.00
1135	05037001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	170.000	10.000	0.000	0.000	0.00
1145	05067045	000	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.150	100.000	0.000	0.000	0.00
1150	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.800	100.000	0.000	0.000	0.00
1155	05297002	000	CONC CURB (TY II)	LF	56.400	152.000	0.000	0.000	0.00
1160	05297009	000	CONC CURB & GUTTER (TY II)	LF	120.000	87.000	0.000	0.000	0.00
1165	05317003	000	CONC SIDEWALKS (6")	SY	170.000	111.000	0.000	0.000	0.00
1170	05317006	000	CURB RAMPS (TY 2)	EA	7,330.000	1.000	0.000	0.000	0.00
1175	05317008	000	CURB RAMPS (TY 5)	EA	8,880.000	4.000	0.000	0.000	0.00
1180	05367006	000	CONC MEDIAN (MONO NOSE)	SY	367.000	4.000	0.000	0.000	0.00
1185	06107034	000	IN RD IL (TY SA) 20T-4 (150W EQ) LED	EA	4,357.000	1.000	0.000	0.000	0.00
1190	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	19.500	115.000	0.000	0.000	0.00
1195	06187055	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	25.000	65.000	0.000	0.000	0.00
1200	06187060	000	CONDT (PVC) (SCH 80) (3")	LF	23.600	150.000	0.000	0.000	0.00
1205	06187061	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.500	590.000	0.000	0.000	0.00
1210	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	26.500	70.000	0.000	0.000	0.00
1215	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.500	375.000	0.000	0.000	0.00
1220	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.450	230.000	0.000	0.000	0.00
1225	06207004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	135.000	0.000	0.000	0.00
1230	06207009	000	ELEC CONDR (NO.6) BARE	LF	1.900	915.000	0.000	0.000	0.00
1235	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.300	950.000	0.000	0.000	0.00
1240	06237014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	5,290.000	1.000	0.000	0.000	0.00
1245	06247002	000	GROUND BOX TY A (122311)W/APRON	EA	1,595.000	2.000	0.000	0.000	0.00
1250	06247008	000	GROUND BOX TY D (162922)W/APRON	EA	1,887.000	6.000	0.000	0.000	0.00
1255	06247013	000	REMOVE GROUND BOX	EA	335.000	3.000	0.000	0.000	0.00
1265	06367001	000	ALUMINUM SIGNS (TY A)	SF	40.800	71.000	0.000	0.000	0.00
1270	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	6.700	335.000	0.000	0.000	0.00
1275	06667036	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	19.750	607.000	0.000	0.000	0.00
1280	06667346	000	PAVEMENT SLER 4"	LF	0.350	880.000	0.000	0.000	0.00
1285	06667347	000	PAVEMENT SLER 6"	LF	0.450	520.000	0.000	0.000	0.00
1290	06667348	000	PAVEMENT SLER 8"	LF	0.630	335.000	0.000	0.000	0.00
1295	06667352	000	PAVEMENT SLER 24"	LF	4.250	607.000	0.000	0.000	0.00
1300	06667353	000	PAVEMENT SLER (ARROW)	EA	28.200	6.000	0.000	0.000	0.00
1305	06667402	000	REFL PAV MRK TY I (W)4"(BRK)(100MIL)	LF	2.500	400.000	0.000	0.000	0.00
1310	06667405	000	REFL PAV MRK TY I (W)4"(SLD)(100MIL)	LF	3.170	200.000	0.000	0.000	0.00
1315	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	2.750	520.000	0.000	0.000	0.00
1320	06667417	000	REFL PAV MRK TY I (Y)4"(SLD)(100MIL)	LF	2.500	280.000	0.000	0.000	0.00
1325	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	422.000	6.000	0.000	0.000	0.00
1330	06727004	000	REFL PAV MRKR TY II-A-A	EA	17.000	4.000	0.000	0.000	0.00

1335	06727006	000	REFL PAV MRKR TY II-C-R	EA	12.700	174.000	0.000	0.000	0.00
1340	06777001	000	ELIM EXT PM & MRKS (4")	LF	1.400	1,185.000	0.000	0.000	0.00
1345	06777002	000	ELIM EXT PM & MRKS (6")	LF	1.750	515.000	0.000	0.000	0.00
1350	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.100	242.000	0.000	0.000	0.00
1355	06777008	000	ELIM EXT PM & MRKS (24")	LF	6.700	563.000	0.000	0.000	0.00
1360	06787001	000	PAV SURF PREP FOR MRK (4")	LF	0.700	880.000	0.000	0.000	0.00
1365	06787002	000	PAV SURF PREP FOR MRK (6")	LF	1.050	520.000	0.000	0.000	0.00
1370	06787004	000	PAV SURF PREP FOR MRK (8")	LF	1.400	335.000	0.000	0.000	0.00
1375	06787008	000	PAV SURF PREP FOR MRK (24")	LF	3.150	607.000	0.000	0.000	0.00
1380	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	85.000	6.000	0.000	0.000	0.00
1385	06807004	000	REMOVING TRAFFIC SIGNALS	EA	14,065.000	1.000	0.000	0.000	0.00
1390	06807005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	9,930.000	1.000	0.000	0.000	0.00
1395	06827001	000	VEH SIG SEC (12")LED(GRN)	EA	321.000	10.000	0.000	0.000	0.00
1400	06827002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.000	4.000	0.000	0.000	0.00
1405	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	321.000	10.000	0.000	0.000	0.00
1410	06827004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.000	8.000	0.000	0.000	0.00
1415	06827005	000	VEH SIG SEC (12")LED(RED)	EA	321.000	12.000	0.000	0.000	0.00
1420	06827006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.000	4.000	0.000	0.000	0.00
1425	06827018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	733.000	8.000	0.000	0.000	0.00
1430	06827039	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	301.000	10.000	0.000	0.000	0.00
1435	06827040	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	467.000	2.000	0.000	0.000	0.00
1440	06827041	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	439.000	2.000	0.000	0.000	0.00
1445	06847031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.300	499.000	0.000	0.000	0.00
1450	06847033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.000	128.000	0.000	0.000	0.00
1455	06847038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.250	550.000	0.000	0.000	0.00
1460	06847046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.350	585.000	0.000	0.000	0.00
1465	06847079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.550	1,145.000	0.000	0.000	0.00
1470	06867033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	13,980.000	1.000	0.000	0.000	0.00
1475	06867041	000	INS TRF SIG PL AM(S)1 ARM(40')	EA	16,300.000	1.000	0.000	0.000	0.00
1480	06867049	000	INS TRF SIG PL AM(S)1 ARM(48')	EA	16,250.000	1.000	0.000	0.000	0.00
1485	06867051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	17,910.000	1.000	0.000	0.000	0.00
1490	06877001	000	PED POLE ASSEMBLY	EA	2,645.000	3.000	0.000	0.000	0.00
1495	06887001	000	PED DETECT PUSH BUTTON (APS)	EA	950.000	8.000	0.000	0.000	0.00
1500	06887003	000	PED DETECTOR CONTROLLER UNIT	EA	4,280.000	1.000	0.000	0.000	0.00
1505	07527002	000	SPOT TREE TRIMMING / BRUSH REMOVAL	LF	258.000	20.000	0.000	0.000	0.00
1510	60087006	000	RVDS (PRES AND ADV)(INSTALL ONLY)	EA	2,485.000	4.000	0.000	0.000	0.00
1520	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
1521	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
1522	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
PAID BY INVOICE									

Category Subtotal 0.00

PROJECT STP 2025(181)VRUG CONTROL 091847409

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1610	01047013	000	REMOV CONC (SIDEWALK, RAMP OR SUP)	SY	70.500	22.000	0.000	0.000	0.00
1615	01627002	000	BLOCK SODDING	SY	17.000	43.000	0.000	0.000	0.00
1620	01687001	000	VEGETATIVE WATERING	TGL	3,526.330	0.500	0.000	0.000	0.00

1625	04167044	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	752.000	26.000	0.000	0.000	0.00
1630	04167046	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	930.000	44.000	0.000	0.000	0.00
1635	04327001	000	RIPRAP (CONC)(4 IN)	CY	1,129.000	1.500	0.000	0.000	0.00
1645	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.000	0.000	0.000	0.00
1650	05037001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	170.000	10.000	0.000	0.000	0.00
1655	05057001	000	TMA (STATIONARY)	DAY	191.000	15.000	0.000	0.000	0.00
1660	05067045	000	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.150	100.000	0.000	0.000	0.00
1665	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.800	100.000	0.000	0.000	0.00
1670	05297002	000	CONC CURB (TY II)	LF	56.400	70.000	0.000	0.000	0.00
1675	05297009	000	CONC CURB & GUTTER (TY II)	LF	120.000	151.000	0.000	0.000	0.00
1680	05317003	000	CONC SIDEWALKS (6")	SY	170.000	91.000	0.000	0.000	0.00
1685	05317008	000	CURB RAMPS (TY 5)	EA	8,880.000	2.000	0.000	0.000	0.00
1690	05317010	000	CURB RAMPS (TY 7)	EA	7,750.000	4.000	0.000	0.000	0.00
1695	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	19.500	155.000	0.000	0.000	0.00
1700	06187060	000	CONDT (PVC) (SCH 80) (3")	LF	23.600	185.000	0.000	0.000	0.00
1705	06187061	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.500	750.000	0.000	0.000	0.00
1710	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	26.500	40.000	0.000	0.000	0.00
1715	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.500	500.000	0.000	0.000	0.00
1720	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.450	280.000	0.000	0.000	0.00
1725	06207004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	360.000	0.000	0.000	0.00
1730	06207009	000	ELEC CONDR (NO.6) BARE	LF	1.900	1,060.000	0.000	0.000	0.00
1735	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.300	1,080.000	0.000	0.000	0.00
1740	06237014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	5,290.000	1.000	0.000	0.000	0.00
1745	06247002	000	GROUND BOX TY A (122311)W/APRON	EA	1,595.000	2.000	0.000	0.000	0.00
1750	06247008	000	GROUND BOX TY D (162922)W/APRON	EA	1,887.000	5.000	0.000	0.000	0.00
1755	06247013	000	REMOVE GROUND BOX	EA	335.000	11.000	0.000	0.000	0.00
1760	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	0.000	0.000	0.00
1765	06367001	000	ALUMINUM SIGNS (TY A)	SF	40.800	99.500	0.000	0.000	0.00
1770	06667003	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	5.650	64.000	0.000	0.000	0.00
1775	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	6.700	797.000	0.000	0.000	0.00
1780	06667036	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	19.750	898.000	0.000	0.000	0.00
1785	06667346	000	PAVEMENT SLER 4"	LF	0.350	1,104.000	0.000	0.000	0.00
1790	06667347	000	PAVEMENT SLER 6"	LF	0.450	732.000	0.000	0.000	0.00
1795	06667348	000	PAVEMENT SLER 8"	LF	0.630	797.000	0.000	0.000	0.00
1800	06667352	000	PAVEMENT SLER 24"	LF	4.250	898.000	0.000	0.000	0.00
1805	06667353	000	PAVEMENT SLER (ARROW)	EA	28.200	10.000	0.000	0.000	0.00
1810	06667402	000	REFL PAV MRK TY I (W)4"(BRK)(100MIL)	LF	2.500	640.000	0.000	0.000	0.00
1815	06667405	000	REFL PAV MRK TY I (W)4"(SLD)(100MIL)	LF	3.170	400.000	0.000	0.000	0.00
1820	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	2.750	732.000	0.000	0.000	0.00
1825	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	422.000	10.000	0.000	0.000	0.00
1830	06727006	000	REFL PAV MRKR TY II-C-R	EA	12.700	423.000	0.000	0.000	0.00
1835	06777001	000	ELIM EXT PM & MRKS (4")	LF	1.400	1,220.000	0.000	0.000	0.00
1840	06777002	000	ELIM EXT PM & MRKS (6")	LF	1.750	726.000	0.000	0.000	0.00
1845	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.100	805.000	0.000	0.000	0.00
1850	06777008	000	ELIM EXT PM & MRKS (24")	LF	6.700	833.000	0.000	0.000	0.00
1855	06777009	000	ELIM EXT PM & MRKS (ARROW)	EA	141.000	1.000	0.000	0.000	0.00
1860	06787001	000	PAV SURF PREP FOR MRK (4")	LF	0.700	1,104.000	0.000	0.000	0.00
1865	06787002	000	PAV SURF PREP FOR MRK (6")	LF	1.050	732.000	0.000	0.000	0.00
1870	06787004	000	PAV SURF PREP FOR MRK (8")	LF	1.400	797.000	0.000	0.000	0.00
1875	06787008	000	PAV SURF PREP FOR MRK (24")	LF	3.150	898.000	0.000	0.000	0.00
1880	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	85.000	10.000	0.000	0.000	0.00
1885	06807004	000	REMOVING TRAFFIC SIGNALS	EA	14,065.000	1.000	0.000	0.000	0.00

1890	06807005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	9,930.000	1.000	0.000	0.000	0.00
1895	06827001	000	VEH SIG SEC (12")LED(GRN)	EA	321.000	12.000	0.000	0.000	0.00
1900	06827002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.000	7.000	0.000	0.000	0.00
1905	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	321.000	12.000	0.000	0.000	0.00
1910	06827004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.000	9.000	0.000	0.000	0.00
1915	06827005	000	VEH SIG SEC (12")LED(RED)	EA	321.000	12.000	0.000	0.000	0.00
1920	06827006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.000	12.000	0.000	0.000	0.00
1925	06827018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	733.000	8.000	0.000	0.000	0.00
1930	06827039	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	301.000	11.000	0.000	0.000	0.00
1935	06827040	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	467.000	4.000	0.000	0.000	0.00
1940	06827041	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	439.000	3.000	0.000	0.000	0.00
1945	06847031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.300	482.000	0.000	0.000	0.00
1950	06847033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.000	428.000	0.000	0.000	0.00
1955	06847038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.250	790.000	0.000	0.000	0.00
1960	06847046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.350	615.000	0.000	0.000	0.00
1965	06847079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.550	1,265.000	0.000	0.000	0.00
1970	06867051	000	INS TRF SIG PL AM(S)1 ARM(48')LUM	EA	17,910.000	2.000	0.000	0.000	0.00
1975	06867063	000	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	42,615.000	2.000	0.000	0.000	0.00
1980	06877001	000	PED POLE ASSEMBLY	EA	2,645.000	6.000	0.000	0.000	0.00
1985	06887001	000	PED DETECT PUSH BUTTON (APS)	EA	950.000	8.000	0.000	0.000	0.00
1990	06887003	000	PED DETECTOR CONTROLLER UNIT	EA	4,280.000	1.000	0.000	0.000	0.00
1995	60087006	000	RVDS (PRES AND ADV)(INSTALL ONLY)	EA	2,485.000	4.000	0.000	0.000	0.00
2005	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
2006	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
2007	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
PAID BY INVOICE									
Category Subtotal									0.00

PROJECT STP 2025(181)VRUG CONTROL 091847413
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2095	01047011	000	REMOV CONC (DRIVEWAYS)	SY	70.500	43.000	0.000	0.000	0.00
2100	01047013	000	REMOV CONC (SIDEWALK, RAMP OR SUP)	SY	70.500	19.000	0.000	0.000	0.00
2105	01627002	000	BLOCK SODDING	SY	17.000	41.000	0.000	0.000	0.00
2110	01687001	000	VEGETATIVE WATERING	TGL	3,526.330	0.500	0.000	0.000	0.00
2115	04167040	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	560.000	8.000	0.000	0.000	0.00
2120	04167043	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	560.000	11.000	0.000	0.000	0.00
2125	04167044	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	752.000	28.000	0.000	0.000	0.00
2130	04327001	000	RIPRAP (CONC)(4 IN)	CY	1,129.000	3.000	0.000	0.000	0.00
2140	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.000	0.000	0.000	0.00
2145	05037001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	170.000	10.000	0.000	0.000	0.00
2150	05057001	000	TMA (STATIONARY)	DAY	191.000	15.000	0.000	0.000	0.00
2155	05067045	000	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.150	100.000	0.000	0.000	0.00
2160	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.800	100.000	0.000	0.000	0.00
2165	05297002	000	CONC CURB (TY II)	LF	56.400	253.000	0.000	0.000	0.00
2170	05297009	000	CONC CURB & GUTTER (TY II)	LF	120.000	176.000	0.000	0.000	0.00
2175	05317003	000	CONC SIDEWALKS (6")	SY	170.000	156.000	0.000	0.000	0.00
2180	05317008	000	CURB RAMPS (TY 5)	EA	8,880.000	2.000	0.000	0.000	0.00

2185	05317010	000	CURB RAMPS (TY 7)	EA	7,750.000	4.000	0.000	0.000	0.00
2190	06107072	000	IN RD IL (TY SA) 30T-8 (250W EQ) LED	EA	4,693.000	1.000	0.000	0.000	0.00
2195	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	19.500	115.000	0.000	0.000	0.00
2200	06187060	000	CONDT (PVC) (SCH 80) (3")	LF	23.600	170.000	0.000	0.000	0.00
2205	06187061	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.500	435.000	0.000	0.000	0.00
2210	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	26.500	100.000	0.000	0.000	0.00
2215	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.500	270.000	0.000	0.000	0.00
2220	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.450	185.000	0.000	0.000	0.00
2225	06207004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	240.000	0.000	0.000	0.00
2230	06207009	000	ELEC CONDR (NO.6) BARE	LF	1.900	515.000	0.000	0.000	0.00
2235	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.300	570.000	0.000	0.000	0.00
2240	06237014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	5,290.000	1.000	0.000	0.000	0.00
2245	06247002	000	GROUND BOX TY A (122311)W/APRON	EA	1,595.000	2.000	0.000	0.000	0.00
2250	06247007	000	GROUND BOX TY D (162922)	EA	1,155.000	3.000	0.000	0.000	0.00
2255	06247008	000	GROUND BOX TY D (162922)W/APRON	EA	1,887.000	3.000	0.000	0.000	0.00
2260	06247013	000	REMOVE GROUND BOX	EA	335.000	1.000	0.000	0.000	0.00
2265	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	0.000	0.000	0.00
2270	06367001	000	ALUMINUM SIGNS (TY A)	SF	40.800	73.000	0.000	0.000	0.00
2275	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	6.700	270.000	0.000	0.000	0.00
2280	06667036	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	19.750	418.000	0.000	0.000	0.00
2285	06667346	000	PAVEMENT SLER 4"	LF	0.350	1,260.000	0.000	0.000	0.00
2290	06667347	000	PAVEMENT SLER 6"	LF	0.450	369.000	0.000	0.000	0.00
2295	06667348	000	PAVEMENT SLER 8"	LF	0.630	270.000	0.000	0.000	0.00
2300	06667352	000	PAVEMENT SLER 24"	LF	4.250	418.000	0.000	0.000	0.00
2305	06667353	000	PAVEMENT SLER (ARROW)	EA	28.200	5.000	0.000	0.000	0.00
2310	06667356	000	PAVEMENT SLER (DBL ARROW)	EA	56.400	1.000	0.000	0.000	0.00
2315	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	2.750	369.000	0.000	0.000	0.00
2320	06667414	000	REFL PAV MRK TY I (Y)4"(BRK)(100MIL)	LF	2.500	20.000	0.000	0.000	0.00
2325	06667417	000	REFL PAV MRK TY I (Y)4"(SLD)(100MIL)	LF	2.500	1,240.000	0.000	0.000	0.00
2330	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	422.000	5.000	0.000	0.000	0.00
2335	06687093	000	PREFAB PM TY C (W)(DBL ARROW)	EA	670.000	1.000	0.000	0.000	0.00
2340	06727004	000	REFL PAV MRKR TY II-A-A	EA	17.000	17.000	0.000	0.000	0.00
2345	06727006	000	REFL PAV MRKR TY II-C-R	EA	12.700	108.000	0.000	0.000	0.00
2350	06777001	000	ELIM EXT PM & MRKS (4")	LF	1.400	1,170.000	0.000	0.000	0.00
2355	06777002	000	ELIM EXT PM & MRKS (6")	LF	1.750	373.000	0.000	0.000	0.00
2360	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.100	173.000	0.000	0.000	0.00
2365	06777008	000	ELIM EXT PM & MRKS (24")	LF	6.700	315.000	0.000	0.000	0.00
2370	06777009	000	ELIM EXT PM & MRKS (ARROW)	EA	141.000	2.000	0.000	0.000	0.00
2375	06777010	000	ELIM EXT PM & MRKS (DBL ARROW)	EA	211.000	1.000	0.000	0.000	0.00
2380	06787001	000	PAV SURF PREP FOR MRK (4")	LF	0.700	1,260.000	0.000	0.000	0.00
2385	06787002	000	PAV SURF PREP FOR MRK (6")	LF	1.050	369.000	0.000	0.000	0.00
2390	06787004	000	PAV SURF PREP FOR MRK (8")	LF	1.400	270.000	0.000	0.000	0.00
2395	06787008	000	PAV SURF PREP FOR MRK (24")	LF	3.150	418.000	0.000	0.000	0.00
2400	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	85.000	5.000	0.000	0.000	0.00
2405	06787010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	105.000	1.000	0.000	0.000	0.00
2410	06807004	000	REMOVING TRAFFIC SIGNALS	EA	14,065.000	1.000	0.000	0.000	0.00
2415	06807005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	9,930.000	1.000	0.000	0.000	0.00
2420	06827001	000	VEH SIG SEC (12")LED(GRN)	EA	321.000	8.000	0.000	0.000	0.00
2425	06827002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.000	4.000	0.000	0.000	0.00
2430	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	321.000	8.000	0.000	0.000	0.00
2435	06827004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.000	8.000	0.000	0.000	0.00
2440	06827005	000	VEH SIG SEC (12")LED(RED)	EA	321.000	8.000	0.000	0.000	0.00

2445	06827006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.000	8.000	0.000	0.000	0.00
2450	06827018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	733.000	8.000	0.000	0.000	0.00
2455	06827039	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	301.000	8.000	0.000	0.000	0.00
2460	06827041	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	439.000	4.000	0.000	0.000	0.00
2465	06847031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.300	343.000	0.000	0.000	0.00
2470	06847033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.000	210.000	0.000	0.000	0.00
2475	06847038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.250	380.000	0.000	0.000	0.00
2480	06847046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.350	270.000	0.000	0.000	0.00
2485	06847079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.550	835.000	0.000	0.000	0.00
2490	06867031	000	INS TRF SIG PL AM(S)1 ARM(28')LUM	EA	15,080.000	1.000	0.000	0.000	0.00
2495	06867037	000	INS TRF SIG PL AM(S)1 ARM(36')	EA	15,165.000	1.000	0.000	0.000	0.00
2500	06867167	000	INS TRF SIG PL AM(S)2 ARM(44-36')LUM	EA	18,720.000	1.000	0.000	0.000	0.00
2505	06877001	000	PED POLE ASSEMBLY	EA	2,645.000	3.000	0.000	0.000	0.00
2510	06887001	000	PED DETECT PUSH BUTTON (APS)	EA	950.000	8.000	0.000	0.000	0.00
2515	06887003	000	PED DETECTOR CONTROLLER UNIT	EA	4,280.000	1.000	0.000	0.000	0.00
2520	60087006	000	RVDS (PRES AND ADV)(INSTALL ONLY)	EA	2,485.000	4.000	0.000	0.000	0.00
2530	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
2531	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
2532	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00
PAID BY INVOICE									

Category Subtotal 0.00

PROJECT STP 2025(181)VRUG CONTROL 091847419
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2620	01047008	000	REMOV CONC (MEDIANS)	SY	84.600	16.000	0.000	0.000	0.00
2625	01047011	000	REMOV CONC (DRIVEWAYS)	SY	70.500	40.500	0.000	0.000	0.00
2630	01107001	000	EXCAV (ROADWAY)	CY	113.000	16.000	0.000	0.000	0.00
2635	02517053	000	REWORK BS MTL (TY C)(10")(ORD COMP)	SY	141.000	14.000	0.000	0.000	0.00
2640	03607005	000	CONC PVMT (CRCP) (11")	SY	423.000	14.000	0.000	0.000	0.00
2645	04167043	000	DRILL SHAFT (TRF SIG POLE) (30 IN)	LF	560.000	33.000	0.000	0.000	0.00
2650	04167044	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	752.000	13.000	0.000	0.000	0.00
2660	05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.000	0.000	0.000	0.00
2665	05037001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	170.000	10.000	0.000	0.000	0.00
2670	05057001	000	TMA (STATIONARY)	DAY	191.000	15.000	0.000	0.000	0.00
2675	05067045	000	BIODEG EROSN CONT LOGS (INSTL) (18")	LF	9.150	100.000	0.000	0.000	0.00
2680	05067046	000	BIODEG EROSN CONT LOGS (REMOVE)	LF	2.800	100.000	0.000	0.000	0.00
2685	05297002	000	CONC CURB (TY II)	LF	56.400	139.000	0.000	0.000	0.00
2690	05297009	000	CONC CURB & GUTTER (TY II)	LF	120.000	128.000	0.000	0.000	0.00
2695	05307007	000	DRIVEWAYS (CONC) (HES)	SY	395.000	41.000	0.000	0.000	0.00
2700	05317003	000	CONC SIDEWALKS (6")	SY	170.000	92.000	0.000	0.000	0.00
2705	05317006	000	CURB RAMPS (TY 2)	EA	7,330.000	1.000	0.000	0.000	0.00
2710	05317008	000	CURB RAMPS (TY 5)	EA	8,880.000	1.000	0.000	0.000	0.00
2715	05317011	000	CURB RAMPS (TY 10)	EA	9,585.000	2.000	0.000	0.000	0.00
2720	05367006	000	CONC MEDIAN (MONO NOSE)	SY	367.000	4.000	0.000	0.000	0.00
2725	06187054	000	CONDT (PVC) (SCH 80) (2")	LF	19.500	120.000	0.000	0.000	0.00
2730	06187060	000	CONDT (PVC) (SCH 80) (3")	LF	23.600	190.000	0.000	0.000	0.00
2735	06187061	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	31.500	475.000	0.000	0.000	0.00

2740	06187064	000	CONDT (PVC) (SCH 80) (4")	LF	26.500	130.000	0.000	0.000	0.00
2745	06187065	000	CONDT (PVC) (SCH 80) (4") (BORE)	LF	36.500	215.000	0.000	0.000	0.00
2750	06207002	000	ELEC CONDR (NO.14) INSULATED	LF	1.450	240.000	0.000	0.000	0.00
2755	06207004	000	ELEC CONDR (NO.12) INSULATED	LF	1.500	90.000	0.000	0.000	0.00
2760	06207009	000	ELEC CONDR (NO.6) BARE	LF	1.900	830.000	0.000	0.000	0.00
2765	06207010	000	ELEC CONDR (NO.6) INSULATED	LF	2.300	210.000	0.000	0.000	0.00
2770	06237014	000	ITS GND BOX (POLY) TY 1 (243624)W/APRN	EA	5,290.000	1.000	0.000	0.000	0.00
2775	06247002	000	GROUND BOX TY A (122311)W/APRON	EA	1,595.000	2.000	0.000	0.000	0.00
2780	06247008	000	GROUND BOX TY D (162922)W/APRON	EA	1,887.000	7.000	0.000	0.000	0.00
2785	06247013	000	REMOVE GROUND BOX	EA	335.000	2.000	0.000	0.000	0.00
2790	06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	1.000	0.000	0.000	0.00
2795	06367001	000	ALUMINUM SIGNS (TY A)	SF	40.800	97.500	0.000	0.000	0.00
2800	06447004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	1,500.000	1.000	0.000	0.000	0.00
2805	06667003	000	REFL PAV MRK TY I (W)4"(DOT)(100MIL)	LF	5.650	40.000	0.000	0.000	0.00
2810	06667024	000	REFL PAV MRK TY I (W)8"(SLD)(100MIL)	LF	6.700	790.000	0.000	0.000	0.00
2815	06667036	000	REFL PAV MRK TY I (W)24"(SLD)(100MIL)	LF	19.750	411.000	0.000	0.000	0.00
2820	06667346	000	PAVEMENT SLER 4"	LF	0.350	660.000	0.000	0.000	0.00
2825	06667347	000	PAVEMENT SLER 6"	LF	0.450	347.000	0.000	0.000	0.00
2830	06667348	000	PAVEMENT SLER 8"	LF	0.630	790.000	0.000	0.000	0.00
2835	06667352	000	PAVEMENT SLER 24"	LF	4.250	411.000	0.000	0.000	0.00
2840	06667353	000	PAVEMENT SLER (ARROW)	EA	28.200	12.000	0.000	0.000	0.00
2845	06667356	000	PAVEMENT SLER (DBL ARROW)	EA	56.400	3.000	0.000	0.000	0.00
2850	06667402	000	REFL PAV MRK TY I (W)4"(BRK)(100MIL)	LF	2.500	420.000	0.000	0.000	0.00
2855	06667405	000	REFL PAV MRK TY I (W)4"(SLD)(100MIL)	LF	3.170	200.000	0.000	0.000	0.00
2860	06667411	000	REFL PAV MRK TY I (W)6"(SLD)(100MIL)	LF	2.750	347.000	0.000	0.000	0.00
2865	06687091	000	PREFAB PM TY C (W)(ARROW)	EA	422.000	12.000	0.000	0.000	0.00
2870	06687093	000	PREFAB PM TY C (W)(DBL ARROW)	EA	670.000	3.000	0.000	0.000	0.00
2875	06727006	000	REFL PAV MRKR TY II-C-R	EA	12.700	347.000	0.000	0.000	0.00
2880	06777001	000	ELIM EXT PM & MRKS (4")	LF	1.400	700.000	0.000	0.000	0.00
2885	06777002	000	ELIM EXT PM & MRKS (6")	LF	1.750	491.000	0.000	0.000	0.00
2890	06777004	000	ELIM EXT PM & MRKS (8")	LF	2.100	767.000	0.000	0.000	0.00
2895	06777008	000	ELIM EXT PM & MRKS (24")	LF	6.700	548.000	0.000	0.000	0.00
2900	06777009	000	ELIM EXT PM & MRKS (ARROW)	EA	141.000	6.000	0.000	0.000	0.00
2905	06777010	000	ELIM EXT PM & MRKS (DBL ARROW)	EA	211.000	2.000	0.000	0.000	0.00
2910	06787001	000	PAV SURF PREP FOR MRK (4")	LF	0.700	660.000	0.000	0.000	0.00
2915	06787002	000	PAV SURF PREP FOR MRK (6")	LF	1.050	347.000	0.000	0.000	0.00
2920	06787004	000	PAV SURF PREP FOR MRK (8")	LF	1.400	790.000	0.000	0.000	0.00
2925	06787008	000	PAV SURF PREP FOR MRK (24")	LF	3.150	411.000	0.000	0.000	0.00
2930	06787009	000	PAV SURF PREP FOR MRK (ARROW)	EA	85.000	12.000	0.000	0.000	0.00
2935	06787010	000	PAV SURF PREP FOR MRK (DBL ARROW)	EA	105.000	3.000	0.000	0.000	0.00
2940	06807004	000	REMOVING TRAFFIC SIGNALS	EA	14,065.000	1.000	0.000	0.000	0.00
2945	06807005	000	INS HY TRF SIG (DPT SUP CNT & CAB)(ISO)	EA	9,930.000	1.000	0.000	0.000	0.00
2950	06827001	000	VEH SIG SEC (12")LED(GRN)	EA	321.000	14.000	0.000	0.000	0.00
2955	06827002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	321.000	4.000	0.000	0.000	0.00
2960	06827003	000	VEH SIG SEC (12")LED(YEL)	EA	321.000	14.000	0.000	0.000	0.00
2965	06827004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	321.000	2.000	0.000	0.000	0.00
2970	06827005	000	VEH SIG SEC (12")LED(RED)	EA	321.000	14.000	0.000	0.000	0.00
2975	06827006	000	VEH SIG SEC (12")LED(RED ARW)	EA	321.000	2.000	0.000	0.000	0.00
2980	06827018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	733.000	4.000	0.000	0.000	0.00
2985	06827039	000	BACKPLATE W/REFL BRDR(3 SEC)ALUM	EA	301.000	11.000	0.000	0.000	0.00
2990	06827040	000	BACKPLATE W/REFL BRDR(4 SEC)ALUM	EA	467.000	3.000	0.000	0.000	0.00
2995	06827041	000	BACKPLATE W/REFL BRDR(5 SEC)ALUM	EA	439.000	1.000	0.000	0.000	0.00

CONTRACT ID	058101164	ESTIMATE	0009	CONTRACTOR'S ESTIMATE PACKAGE				Page 17 of 18	
3000	06847031	000	TRF SIG CBL (TY A)(14 AWG)(5 CONDR)	LF	2.300	421.000	0.000	0.000	0.00
3005	06847033	000	TRF SIG CBL (TY A)(14 AWG)(7 CONDR)	LF	3.000	138.000	0.000	0.000	0.00
3010	06847038	000	TRF SIG CBL (TY A)(14 AWG)(12 CONDR)	LF	4.250	185.000	0.000	0.000	0.00
3015	06847046	000	TRF SIG CBL (TY A)(14 AWG)(20 CONDR)	LF	6.350	550.000	0.000	0.000	0.00
3020	06847079	000	TRF SIG CBL (TY C)(12 AWG)(2 CONDR)	LF	1.550	400.000	0.000	0.000	0.00
3025	06867033	000	INS TRF SIG PL AM(S)1 ARM(32')	EA	13,980.000	3.000	0.000	0.000	0.00
3030	06867039	000	INS TRF SIG PL AM(S)1 ARM(36')LUM	EA	15,955.000	1.000	0.000	0.000	0.00
3035	06877001	000	PED POLE ASSEMBLY	EA	2,645.000	2.000	0.000	0.000	0.00
3040	06877002	000	PEDESTRIAN PUSH BUTTON POLE	EA	2,646.640	1.000	0.000	0.000	0.00
3045	06887001	000	PED DETECT PUSH BUTTON (APS)	EA	950.000	4.000	0.000	0.000	0.00
3050	06887003	000	PED DETECTOR CONTROLLER UNIT	EA	4,280.000	1.000	0.000	0.000	0.00
3055	07527002	000	SPOT TREE TRIMMING / BRUSH REMOVAL	LF	258.000	20.000	0.000	0.000	0.00
3060	60087004	000	RVDS (PRESENCE DET)(INSTALL ONLY)	EA	2,485.000	1.000	0.000	0.000	0.00
3065	60087006	000	RVDS (PRES AND ADV)(INSTALL ONLY)	EA	2,485.000	3.000	0.000	0.000	0.00
3075	96067001		LAW ENFORCEMENT PERSONNEL	DOL	1.000	1,000.000	0.000	0.000	0.00
3076	96067003		FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	1,000.000	0.000	0.000	0.00
3077	96067004		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	1,000.000	0.000	0.000	0.00

PAID BY INVOICE

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT **\$672,522.15**

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
05007001	000	MOBILIZATION	LS	331,000.000	1.00	0.500	165,500.00
05027001	000	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	21,637.500	2.00	1.000	21,637.50
05057001	000	TMA (STATIONARY)	DAY	191.000	15.00	4.000	764.00
06287190	000	ELC SRV TY D 120/240 070(NS)SS(E)PS(U)	EA	10,250.000	2.00	2.000	20,500.00
96017001		MATERIAL ON HAND USED	DOL	-1.000	200,000.00	8,300.000	-8,300.00
96017001		MATERIAL ON HAND RECEIVED	DOL	1.000	200,000.00	472,420.650	472,420.65
TOTAL ITEM EARNINGS TO DATE							\$672,522.15