



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **11/08/23**

CONTRACT ID: **059802125**
 PROJECT: **F 2022(574)**
 CONTRACT: **08223004**
 AWARD AMOUNT: **\$57,486,751.21**
 PROJECTED AMOUNT: **\$57,711,784.28**
 ADJ. PROJECTED AMOUNT: **\$57,721,517.21**
 CONTRACTOR: **GRANITE CONSTRUCTION COMPANY**

HIGHWAY: **SH 288**
 DISTRICT NAME: **HOUSTON**
 COUNTY: **BRAZORIA**
 AREA ENGINEER: **Maria Aponte, P.E.**
 AREA NUMBER: **050**

ESTIMATE NUMBER: **0013**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/26/2023** to **10/25/2023**
 ESTIMATE TYPE: **PROG**
 % COMPLETE: **43.46**
 % TIME USED: **35.80**
 % RETAINAGE: **0.00**

LETTING DATE: **08/03/2022**
 AWARD DATE: **08/30/2022**
 NOTICE TO PROCEED DATE: **09/15/2022**
 WORK BEGIN DATE: **11/14/2022**
 ACCEPTED DATE: **00/00/0000**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

	TOTAL TO DATE	PREV TO DATE	THIS ESTIMATE
ITEM EARNINGS	\$25,083,644.12	\$23,513,013.98	\$1,570,630.14
PARTICIPATING	\$0.00	\$0.00	\$0.00
NON-PARTICIPATING	\$25,083,644.12	\$23,513,013.98	\$1,570,630.14
RETAINAGE	\$0.00	\$0.00	\$0.00
LIQUIDATED DAMAGES	\$0.00	\$0.00	\$0.00
INCENTIVE	\$0.00	\$0.00	\$0.00
DISINCENTIVE	\$0.00	\$0.00	\$0.00
OTHER ADJUSTMENTS	\$0.00	\$0.00	\$0.00
PAID TO CONTRACTOR	\$25,083,644.12	\$23,513,013.98	\$1,570,630.14

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

AREA/PROJECT ENGINEER

DATE

CONTRACT TIME STATEMENT

WORK BEGIN DATE: 11/14/2022
TIME CHARGES BEGIN: 11/14/2022
BID DAYS: 796
C. O. ADJUSTED DAYS: 0
CURRENT DAYS: 796
DAYS CHARGED TO DATE: 285
PHYSICAL WORK COMPLETE: 00/00/0000

ASSESSED LIQ DAMAGES: 0
LIQ DAMAGE RATE: \$2,590.00
LIQUIDATED DAMAGES: 0
 DAYS AT PER DAY \$2,590.00
TOTAL: \$0.00

DAILY BREAKDOWN

Date or Days	Days Charged	Days Credited	Diary Adjustment
09/26/2023	1		
09/27/2023	1		
09/28/2023	1		
09/29/2023	1		
09/30/2023	1		
10/01/2023		1	SUNDAY
10/02/2023	1		
10/03/2023	1		
10/04/2023	1		
10/05/2023	1		
10/06/2023	1		
10/07/2023	1		
10/08/2023		1	SUNDAY
10/09/2023	1		
10/10/2023	1		
10/11/2023	1		
10/12/2023	1		
10/13/2023	1		
10/14/2023		1	TIME SUSPENDED
10/15/2023		1	SUNDAY
10/16/2023	1		
10/17/2023	1		
10/18/2023	1		
10/19/2023	1		
10/20/2023	1		
10/21/2023	1		
10/22/2023		1	SUNDAY
10/23/2023	1		
10/24/2023	1		
10/25/2023	1		

PERIOD SUMMARY

Date or Days	Days Charged	Days Credited
30	25	5
SUNDAY		4
TIME SUSPENDED		1

WORK PERFORMED THIS PERIOD

PROJECT C 598-2-113 **CONTROL** 059802113
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1330	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	1,823.333	\$20,056.66	36,829.00	21,618.00
1345	03166001	002	ASPH (MULTI OPTION)	GAL	6.000	1,987.022	\$11,922.13	3,816.00	1,987.02
1350	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	274.120	47.765	\$13,093.34	95.00	47.77
1900	30766043	000	D-GR HMA TY-D PG70-22 (LEVEL-UP)	TON	219.290	280.990	\$61,618.30	47.00	280.99
1905	30796007	000	PFC-C (PG76 MIX) SAC-A	TON	231.860	235.461	\$54,593.99	618.00	235.46
1910	30796011	000	PFC-C PG76-22 SAC-A	TON	231.860	16.369	\$3,795.32	43.00	16.37

PROJECT C 598-2-114 **CONTROL** 059802114
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
2405	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	6,666.666	\$33,333.33	82,682.00	50,911.70
2410	01326035	002	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	43.000	759.258	\$32,648.09	18,374.00	25,026.37
2495	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	74.000	8,651.500	\$640,211.00	52,714.00	8,651.50
2815	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	1,200.000	\$4,800.00	6,960.00	3,880.00
3365	61856002	002	TMA (STATIONARY)	DAY	650.650	1.000	\$650.65	80.00	28.00

CATEGORY 002 **DESCRIPTION** BRIDGE: 120200059802506 [SH 288 UNDERPASS @ DAVENPOR

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
3450	04206013	001	CL C CONC (ABUT)	CY	962.420	76.100	\$73,240.16	152.20	152.20

PROJECT F 2022(574) **CONTROL** 059802125
CATEGORY 001 **DESCRIPTION** ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
0155	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	1,787.333	\$19,660.66	10,384.00	5,245.56
0195	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	124.070	17.250	\$2,140.21	35.00	17.25
0280	04646003	001	RC PIPE (CL III)(18 IN)	LF	84.080	6.000	\$504.48	6.00	6.00
0295	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,289.470	1.000	\$6,289.47	4.00	1.00
0305	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	6,776.230	2.000	\$13,552.46	2.00	2.00
0355	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	1.000	\$7,500.00	32.00	12.00
0930	61856002	002	TMA (STATIONARY)	DAY	650.650	2.000	\$1,301.30	20.00	72.00

CATEGORY 002 **DESCRIPTION** BRIDGE: 120200059802475 [SH 288 UNDERPASS WIDENING @

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
1055	04256039	001	PRESTR CONC GIRDER (TX54)	LF	272.300	4,859.470	\$1,323,233.68	4,859.47	4,859.47
1060	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	61.000	\$24,400.00	61.00	61.00

CATEGORY 003			DESCRIPTION	FORCE ACCOUNT					
LINE NBR	ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	QTY THIS ESTIMATE	AMOUNT PAID THIS ESTIMATE	Total Bid Quantity	QTY Paid To Date
5170	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	2,502.555	\$2,502.56	75,000.00	46,541.80
5225	96016001		MATERIAL ON HAND	DOL	1.000	-780,417.650	-\$780,417.65	1.00	533,886.22
TOTAL ITEM EARNINGS THIS ESTIMATE							\$1,570,630.14		

CONTRACT LINE ITEMS

PROJECT C 598-2-113 CONTROL 059802113
 CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1240	01006002	000	PREPARING ROW	STA	16,000.000	69.000	0.000	69.00	1,104,000.00
1250	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	16,188.000	0.000	4,665.00	23,325.00
1255	01106001	000	EXCAVATION (ROADWAY)	CY	4.000	50,741.000	0.000	760.00	3,040.00
1260	01106002	000	EXCAVATION (CHANNEL)	CY	5.500	59,053.000	0.000	12,364.00	68,002.01
1265	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	57,497.000	0.000	14,286.84	71,434.18
1320	02606006	000	LIME TRT (EXST MATL) (6")	SY	3.700	47,023.000	0.000	29,990.45	110,964.65
1325	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	280.000	636.000	0.000	460.87	129,043.60
1330	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	36,829.000	0.000	21,618.00	237,798.03
1335	02766230	000	CEM TRT(PLNT MX) (CLN)(TYA)(GR1-2)(10")	SY	21.740	9,868.000	0.000	9,234.23	200,752.20
1340	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	122.210	2,026.000	0.000	1,060.54	129,608.59
1345	03166001	002	ASPH (MULTI OPTION)	GAL	6.000	3,816.000	0.000	1,987.02	11,922.13
1350	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	274.120	95.000	0.000	47.77	13,093.34
1365	04006005	000	CEM STABIL BKFL	CY	63.460	1,602.000	0.000	1,362.13	86,440.52
1375	04026001	000	TRENCH EXCAVATION PROTECTION	LF	5.100	1,177.000	0.000	561.00	2,861.10
1420	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	227.000	0.000	9.00	3,600.00
1455	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	304.270	60.000	0.000	60.00	18,256.20
1460	04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	421.440	34.000	0.000	34.00	14,328.96
1470	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.440	2,332.000	0.000	1,751.00	130,344.44
1475	04646008	001	RC PIPE (CL III)(36 IN)	LF	130.070	26.000	0.000	26.00	3,381.82
1480	04646009	001	RC PIPE (CL III)(42 IN)	LF	193.430	52.000	0.000	52.00	10,058.36
1485	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	6,472.810	6.000	0.000	4.00	25,891.24
1500	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,289.470	7.000	0.000	5.00	31,447.35
1530	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,208.440	11.000	0.000	11.00	24,292.84
1535	04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	2,208.920	2.000	0.000	1.00	2,208.92
1540	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,460.110	17.000	0.000	15.00	36,901.65
1545	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,128.490	1.000	0.000	1.00	4,128.49
1550	04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	4,235.050	1.000	0.000	1.00	4,235.05
1555	04966004	000	REMOV STR (SET)	EA	217.630	5.000	0.000	2.00	435.26
1565	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.730	370.000	0.000	105.00	3,961.65
1585	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.670	2,573.000	0.000	1,304.00	8,697.68
1590	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.770	2,573.000	0.000	620.00	477.40
1605	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	7.000	6,480.000	0.000	4,456.00	31,192.00
1675	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	730.290	6.000	0.000	6.00	4,381.74
1790	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.020	3,070.000	0.000	860.00	877.20
1795	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.020	7,410.000	0.000	2,127.00	2,169.54
1820	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.730	12,271.000	0.000	2,035.00	1,485.55
1835	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.150	17,455.000	0.000	5,892.00	883.80
1890	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,335.000	8.000	0.000	8.00	10,680.00
1900	30766043	000	D-GR HMA TY-D PG70-22 (LEVEL-UP)	TON	219.290	47.000	0.000	280.99	61,618.30
1905	30796007	000	PFC-C (PG76 MIX) SAC-A	TON	231.860	618.000	0.000	235.46	54,593.99
1910	30796011	000	PFC-C PG76-22 SAC-A	TON	231.860	43.000	0.000	16.37	3,795.32
1970	61856002	002	TMA (STATIONARY)	DAY	650.650	50.000	0.000	10.00	6,506.50
1975	61856003	002	TMA (MOBILE OPERATION)	HR	119.650	112.000	0.000	102.00	12,204.30

Category Subtotal \$2,705,320.90

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802507 [SH 288 UNDERPASS @ CE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2025	04036001	000	TEMPORARY SPL SHORING	SF	2.590	11,381.000	0.000	11,381.00	29,476.79
2030	04166001	000	DRILL SHAFT (18 IN)	LF	64.930	140.000	0.000	70.00	4,545.11
2035	04166004	000	DRILL SHAFT (36 IN)	LF	195.760	7,065.000	0.000	6,443.00	1,261,281.68
2045	04206037	001	CL C CONC (COLUMN)	CY	1,253.410	508.100	0.000	508.10	636,857.62
2050	04206043	001	CL C CONC (FOOTING)	CY	850.530	389.200	0.000	389.20	331,026.27
2080	04326001	000	RIPRAP (CONC)(4 IN)	CY	384.210	58.800	0.000	35.70	13,716.29

Category Subtotal \$2,276,903.76

CATEGORY 003 DESCRIPTION BRIDGE: 120200059802508 [RSX57 @ W FORK CHOCLC

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2150	04166004	000	DRILL SHAFT (36 IN)	LF	195.760	799.000	0.000	799.00	156,412.24
2155	04206013	001	CL C CONC (ABUT)	CY	962.420	45.400	0.000	45.40	43,693.87
2160	04206029	001	CL C CONC (CAP)	CY	1,436.430	35.400	0.000	35.40	50,849.62
2165	04206037	001	CL C CONC (COLUMN)	CY	1,253.410	7.000	0.000	7.00	8,773.87
2175	04256035	001	PRESTR CONC GIRDER (TX28)	LF	279.480	1,024.600	0.000	1,024.60	286,355.21
2180	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	16.200	0.000	16.20	6,480.00

Category Subtotal \$552,564.81

CATEGORY 004 DESCRIPTION BRIDGE: 120200059802509 [RNX57 @ W FORK CHOCO

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2240	04166001	000	DRILL SHAFT (18 IN)	LF	64.930	168.000	0.000	168.00	10,908.24
2245	04166004	000	DRILL SHAFT (36 IN)	LF	195.760	756.000	0.000	756.00	147,994.56
2250	04206013	001	CL C CONC (ABUT)	CY	962.420	51.700	0.000	51.70	49,757.11
2255	04206029	001	CL C CONC (CAP)	CY	1,436.430	39.700	0.000	39.70	57,026.27
2260	04206037	001	CL C CONC (COLUMN)	CY	1,253.410	4.000	0.000	4.00	5,013.64
2270	04256035	001	PRESTR CONC GIRDER (TX28)	LF	279.480	1,040.630	0.000	1,040.63	290,835.27
2275	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	14.000	0.000	14.00	5,600.00

Category Subtotal \$567,135.09

PROJECT C 598-2-114 CONTROL 059802114

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2385	01006002	000	PREPARING ROW	STA	16,000.000	73.000	0.000	73.00	1,168,000.00
2400	01106002	000	EXCAVATION (CHANNEL)	CY	5.500	56,009.000	0.000	42,843.10	235,637.05
2405	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	82,682.000	0.000	50,911.70	254,558.48
2410	01326035	002	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	43.000	18,374.000	0.000	25,026.37	1,076,133.95
2460	02606006	000	LIME TRT (EXST MATL) (6")	SY	3.700	72,394.000	0.000	22,222.83	82,224.49
2465	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	280.000	978.000	0.000	269.87	75,563.60
2470	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	59,993.000	0.000	19,800.56	217,806.12
2480	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	122.210	3,300.000	0.000	1,196.36	146,207.16

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
2495	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	74.000	52,714.000	0.000	8,651.50	640,211.00
2505	04006005	000	CEM STABIL BKFL	CY	63.460	4,118.000	0.000	3,845.13	244,011.69
2515	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	124.070	179.000	0.000	143.20	17,766.82
2520	04026001	000	TRENCH EXCAVATION PROTECTION	LF	5.100	4,700.000	0.000	2,313.00	11,796.30
2590	04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	304.270	254.000	0.000	254.00	77,284.58
2595	04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	439.300	488.000	0.000	474.00	208,228.20
2600	04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	535.440	304.000	0.000	304.00	162,773.76
2605	04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	651.320	475.000	0.000	475.00	309,377.00
2610	04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	762.750	1,465.000	0.000	1,465.00	1,117,428.75
2615	04626096	002	CONC BOX CULV (8 FT X 3 FT)	LF	694.190	373.000	0.000	373.00	258,932.87
2620	04646003	001	RC PIPE (CL III)(18 IN)	LF	84.080	68.000	0.000	68.00	5,717.44
2625	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.440	1,859.000	0.000	1,663.00	123,793.72
2630	04646008	001	RC PIPE (CL III)(36 IN)	LF	130.070	48.000	0.000	48.00	6,243.36
2640	04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	6,472.810	8.000	0.000	8.00	51,782.48
2645	04656166	001	INLET (COMPL)(TY AAD)	EA	7,219.970	3.000	0.000	3.00	21,659.91
2650	04656173	001	MANH (COMPL)(TY A)	EA	6,959.580	2.000	0.000	2.00	13,919.16
2655	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,289.470	6.000	0.000	4.00	25,157.88
2660	04656225	001	JCT BOX (COMPL)(SPL)	EA	31,188.780	8.000	0.000	8.00	249,510.24
2665	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	6,776.230	8.000	0.000	6.00	40,657.38
2710	04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,208.440	9.000	0.000	8.00	17,667.52
2715	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,460.110	5.000	0.000	4.00	9,840.44
2730	04966002	000	REMOV STR (INLET)	EA	390.640	4.000	0.000	2.00	781.28
2765	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	37.420	448.000	0.000	224.00	8,382.08
2775	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.670	3,912.000	0.000	4,129.00	27,540.43
2800	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	100.000	1,795.000	0.000	533.33	53,333.00
2810	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	7.000	5,010.000	0.000	5,640.00	39,480.00
2815	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	6,960.000	0.000	3,880.00	15,520.00
2820	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.400	100.000	0.000	100.00	440.00
2830	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	1.500	13,900.000	0.000	400.00	600.00
2835	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	1.800	360.000	0.000	20.00	36.00
3080	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.020	4,300.000	0.000	3,850.00	3,927.00
3085	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.020	40,886.000	0.000	4,457.74	4,546.89
3090	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.040	465.000	0.000	238.00	485.52
3095	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.080	704.000	0.000	36.00	146.88
3125	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.730	52,259.000	0.000	19,833.74	14,478.63
3145	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.150	36,664.000	0.000	32,211.48	4,831.72
3150	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.360	810.000	0.000	238.00	85.68
3210	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,335.000	6.000	0.000	4.50	6,007.50
3295	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	55.600	533.000	0.000	418.00	23,240.80
3365	61856002	002	TMA (STATIONARY)	DAY	650.650	80.000	0.000	28.00	18,218.20
3370	61856003	002	TMA (MOBILE OPERATION)	HR	119.650	168.000	0.000	247.50	29,613.38
								Category Subtotal	\$7,121,586.34

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802506 [SH 288 UNDERPASS @ DA'

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3435	04036001	000	TEMPORARY SPL SHORING	SF	2.590	4,908.000	0.000	4,908.00	12,711.72

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802506 [SH 288 UNDERPASS @ DA'

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
3440	04166001	000	DRILL SHAFT (18 IN)	LF	64.930	152.000	0.000	152.00	9,869.36
3445	04166004	000	DRILL SHAFT (36 IN)	LF	195.760	3,950.000	0.000	3,950.00	773,252.00
3450	04206013	001	CL C CONC (ABUT)	CY	962.420	152.200	0.000	152.20	146,480.32
3455	04206037	001	CL C CONC (COLUMN)	CY	1,253.410	221.400	0.000	221.40	277,504.97
3460	04206043	001	CL C CONC (FOOTING)	CY	850.530	166.800	0.000	166.80	141,868.41
3490	04326001	000	RIPRAP (CONC)(4 IN)	CY	384.210	25.200	0.000	25.20	9,682.08
Category Subtotal									\$1,371,368.86

PROJECT F 2022(574) CONTROL 059802125

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0060	01006002	000	PREPARING ROW	STA	16,000.000	42.000	0.000	42.00	672,000.00
0070	01046009	000	REMOVING CONC (RIPRAP)	SY	7.000	131.000	0.000	131.00	917.00
0075	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	17,137.000	0.000	7,033.00	35,165.00
0090	01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	3,352.000	0.000	677.89	3,389.44
0145	02606006	000	LIME TRT (EXST MATL) (6")	SY	3.700	21,050.000	0.000	12,369.89	45,768.59
0150	02606012	000	LIME(HYD,COM OR QK)(SLRY)OR QK(DRY)	TON	280.000	284.000	0.000	169.84	47,555.20
0155	02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	10,384.000	0.000	5,245.56	57,701.12
0160	02766230	000	CEM TRT(PLNT MX) (CLN)(TYA)(GR1-2)(10")	SY	21.740	10,311.000	0.000	9,433.56	205,085.51
0190	04006005	000	CEM STABIL BKFL	CY	63.460	531.000	0.000	376.00	23,860.96
0195	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	124.070	35.000	0.000	17.25	2,140.21
0280	04646003	001	RC PIPE (CL III)(18 IN)	LF	84.080	6.000	0.000	6.00	504.48
0290	04646011	001	RC PIPE (CL III)(54 IN)	LF	456.940	78.000	0.000	78.00	35,641.32
0295	04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,289.470	4.000	0.000	1.00	6,289.47
0305	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	6,776.230	2.000	0.000	2.00	13,552.46
0335	04966005	000	REMOV STR (WINGWALL)	EA	765.200	2.000	0.000	2.00	1,530.40
0340	04966006	000	REMOV STR (HEADWALL)	EA	1,473.730	2.000	0.000	2.00	2,947.46
0350	05006001	000	MOBILIZATION	LS	5,000,000.000	1.000	0.000	0.90	4,500,000.00
0355	05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	32.000	0.000	12.00	90,000.00
0370	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	37.420	224.000	0.000	250.00	9,355.00
0400	05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	100.000	2,728.000	0.000	1,735.66	173,566.30
0405	05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	7.000	6,810.000	0.000	5,624.00	39,368.00
0410	05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	1,240.000	0.000	960.00	3,840.00
0415	05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.400	80.000	0.000	80.00	352.00
0475	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.560	200.000	0.000	244.00	136.64
0480	05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	151.520	1.000	0.000	1.00	151.52
0490	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	237.380	1.000	0.000	2.00	474.76
0515	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	730.290	13.000	0.000	7.00	5,112.03
0675	06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.020	2,130.000	0.000	620.00	632.40
0680	06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.020	17,333.000	0.000	6,407.26	6,535.41
0685	06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.040	2,535.000	0.000	775.00	1,581.00
0695	06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.730	19,173.000	0.000	6,636.26	4,844.47
0710	06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.150	20,378.000	0.000	8,684.52	1,302.68
0715	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.360	995.000	0.000	960.00	345.60
0720	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.280	301.000	0.000	22.00	28.16
0865	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	55.600	52.000	0.000	56.00	3,113.60

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
0930	61856002	002	TMA (STATIONARY)	DAY	650.650	20.000	0.000	72.00	46,846.80
0935	61856003	002	TMA (MOBILE OPERATION)	HR	119.650	56.000	0.000	340.00	40,681.00
5201	96086001		UNIQUE CHANGE ORDER ITEM 1 STA 2269+50, NBML REPAIR	DOL	9,732.930	0.000	1.000	1.00	9,732.93

Category Subtotal \$6,092,048.92

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802475 [SH 288 UNDERPASS WIDE]

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
1000	04036001	000	TEMPORARY SPL SHORING	SF	2.590	6,888.000	0.000	6,888.00	17,839.92
1005	04166004	000	DRILL SHAFT (36 IN)	LF	195.760	375.000	0.000	375.00	73,410.00
1010	04166007	000	DRILL SHAFT (54 IN)	LF	395.760	1,710.000	0.000	1,710.00	676,749.60
1015	04206019	001	CL C CONC (ABUT)(EXTEND)	CY	1,146.030	99.700	0.000	99.70	114,259.19
1020	04206037	001	CL C CONC (COLUMN)	CY	1,253.410	206.100	0.000	206.10	258,327.81
1025	04206045	001	CL C CONC (FOOTING)(MASS)	CY	718.530	578.600	0.000	578.60	415,741.46
1030	04206082	001	CL F CONC (CAP)	CY	1,336.740	414.600	0.000	414.60	554,212.40
1035	04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	21.000	40,293.000	0.000	5,641.02	118,461.42
1050	04236005	004	RETAINING WALL (SPREAD FOOTING)	SF	96.150	440.000	0.000	440.00	42,306.00
1055	04256039	001	PRESTR CONC GIRDER (TX54)	LF	272.300	4,859.470	0.000	4,859.47	1,323,233.68
1060	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	61.000	0.000	61.00	24,400.00
1065	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	435.260	41.400	0.000	29.14	12,683.48

Category Subtotal \$3,631,624.96

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT \$
5170	96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	75,000.000	0.000	46,541.80	46,541.82
5185	96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	75,000.000	0.000	184,662.44	184,662.44
5225	96016001		MATERIAL ON HAND	DOL	1.000	1.000	0.000	533,886.22	533,886.22

Category Subtotal \$765,090.48

PROJECT C 598-2-113 CONTROL 059802113

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1245	01046009	000	REMOVING CONC (RIPRAP)	SY	7.000	80.000	0.000	0.000	0.00
1270	01326035	002	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	43.000	13,696.000	0.000	0.000	0.00
1275	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.850	37,943.000	0.000	0.000	0.00
1280	01626002	000	BLOCK SODDING	SY	2.750	171,392.000	0.000	0.000	0.00
1285	01626003	000	STRAW OR HAY MULCH	SY	0.180	79,353.000	0.000	0.000	0.00
1290	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.200	1,954.000	0.000	0.000	0.00
1295	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.200	39,077.000	0.000	0.000	0.00
1300	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.250	379.000	0.000	0.000	0.00

1305	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.250	37,943.000	0.000	0.000	0.00
1310	01666001	000	FERTILIZER	AC	510.000	48.920	0.000	0.000	0.00
1315	01686001	000	VEGETATIVE WATERING	MG	24.000	5,870.400	0.000	0.000	0.00
1355	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	74.000	32,322.000	0.000	0.000	0.00
1360	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	104.000	4,097.000	0.000	0.000	0.00
1370	04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	124.070	152.000	0.000	0.000	0.00
1380	04036001	000	TEMPORARY SPL SHORING	SF	2.590	807.000	0.000	0.000	0.00
1385	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	97.980	14.000	0.000	0.000	0.00
1390	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	500.000	144.000	0.000	0.000	0.00
1395	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	142.410	150.000	0.000	0.000	0.00
1400	04206068	001	CL C CONC (SIGN COLUMN)	CY	1,123.490	78.300	0.000	0.000	0.00
1405	04206134	001	CL C CONC (SIGN FOOTING)	CY	879.500	29.400	0.000	0.000	0.00
1410	04226015	000	APPROACH SLAB	CY	606.990	281.500	0.000	0.000	0.00
1415	04326001	000	RIPRAP (CONC)(4 IN)	CY	384.210	22.700	0.000	0.000	0.00
1425	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	435.260	3.000	0.000	0.000	0.00
1430	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	68.510	3,733.000	0.000	0.000	0.00
1435	04326047	000	RIPRAP (MOW STRIP)(6 IN)	CY	343.280	165.700	0.000	0.000	0.00
1440	04606003	000	CMP (GAL STL 24 IN)	LF	84.600	36.000	0.000	0.000	0.00
1445	04606005	000	CMP (GAL STL 36 IN)	LF	130.820	30.000	0.000	0.000	0.00
1450	04606006	000	CMP (GAL STL 42 IN)	LF	100.260	44.000	0.000	0.000	0.00
1465	04646003	001	RC PIPE (CL III)(18 IN)	LF	84.080	47.000	0.000	0.000	0.00
1490	04656166	001	INLET (COMPL)(TY AAD)	EA	7,219.970	1.000	0.000	0.000	0.00
1495	04656173	001	MANH (COMPL)(TY A)	EA	6,959.580	3.000	0.000	0.000	0.00
1505	04656279	001	INLET (COMPL)(TY C)(MOD)	EA	6,776.230	6.000	0.000	0.000	0.00
1510	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	8,430.800	1.000	0.000	0.000	0.00
1515	04656379	001	INLET EXT	EA	871.440	12.000	0.000	0.000	0.00
1520	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	3,002.370	4.000	0.000	0.000	0.00
1525	04676172	000	SET (TY I)(S= 5 FT)(HW= 3 FT)(4:1) (C)	EA	5,788.040	2.000	0.000	0.000	0.00
1560	04966007	000	REMOV STR (PIPE)	LF	15.260	241.000	0.000	0.000	0.00
1570	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.390	370.000	0.000	0.000	0.00
1575	05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	37.420	448.000	0.000	0.000	0.00
1580	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	7.610	448.000	0.000	0.000	0.00
1595	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.330	222.000	0.000	0.000	0.00
1600	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.600	222.000	0.000	0.000	0.00
1610	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.000	6,480.000	0.000	0.000	0.00
1615	05296005	000	CONC CURB (MONO) (TY II)	LF	6.000	6,088.000	0.000	0.000	0.00
1620	05316003	000	CONC SIDEWALKS (6")	SY	79.350	1,141.000	0.000	0.000	0.00
1625	05316013	000	CURB RAMPS (TY 10)	EA	1,642.360	4.000	0.000	0.000	0.00
1630	05366002	000	CONC MEDIAN	SY	68.590	786.000	0.000	0.000	0.00
1635	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.510	1,537.500	0.000	0.000	0.00
1640	05406006	001	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	1,848.490	4.000	0.000	0.000	0.00
1645	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,343.430	3.000	0.000	0.000	0.00
1650	05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.560	50.000	0.000	0.000	0.00
1655	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,131.310	9.000	0.000	0.000	0.00
1660	05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	237.380	1.000	0.000	0.000	0.00
1665	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,262.630	7.000	0.000	0.000	0.00
1670	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,000.000	7.000	0.000	0.000	0.00
1671	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,000.000	0.000	0.000	0.000	0.00
CO 3: LINE ITEMS CREATED AS NON-PARTICIPATING									
1672	05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,725.630	0.000	0.000	0.000	0.00
CO #4: Replace low maintenance CCAs w/ disposable CCAs									
1680	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,478.990	4.000	0.000	0.000	0.00

1685	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,932.690	15.000	0.000	0.000	0.00
1690	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.300	8,930.000	0.000	0.000	0.00
1695	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	17.420	390.000	0.000	0.000	0.00
1700	06186064	000	CONDT (RM) (1")	LF	17.420	525.000	0.000	0.000	0.00
1705	06186070	000	CONDT (RM) (2")	LF	48.350	45.000	0.000	0.000	0.00
1710	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.060	525.000	0.000	0.000	0.00
1715	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.980	1,050.000	0.000	0.000	0.00
1720	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.960	9,320.000	0.000	0.000	0.00
1725	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.090	27,930.000	0.000	0.000	0.00
1730	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,097.240	18.000	0.000	0.000	0.00
1735	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	8,933.280	1.000	0.000	0.000	0.00
1740	06366002	001	ALUMINUM SIGNS (TY G)	SF	30.590	60.000	0.000	0.000	0.00
1745	06366003	001	ALUMINUM SIGNS (TY O)	SF	29.270	458.000	0.000	0.000	0.00
1750	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	583.160	8.000	0.000	0.000	0.00
1755	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	820.780	8.000	0.000	0.000	0.00
1760	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	906.880	14.000	0.000	0.000	0.00
1765	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,044.630	6.000	0.000	0.000	0.00
1770	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,066.300	2.000	0.000	0.000	0.00
1775	06446076	000	REMOVE SM RD SN SUP&AM	EA	57.400	65.000	0.000	0.000	0.00
1780	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.030	394.900	0.000	0.000	0.00
1785	06506041	001	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	21,810.970	3.000	0.000	0.000	0.00
1786	06506048		INS OH SN SUP(40 FT CANT)(SPAN ONLY)	EA	30,220.790	0.000	0.000	0.000	0.00
			COSS #9, STA 2298+00						
1800	06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.080	845.000	0.000	0.000	0.00
1805	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	204.010	2.000	0.000	0.000	0.00
1810	06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	229.510	2.000	0.000	0.000	0.00
1815	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	166.670	4.000	0.000	0.000	0.00
1825	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	4.630	118.000	0.000	0.000	0.00
1830	06726010	001	REFL PAV MRKR TY II-C-R	EA	6.120	343.000	0.000	0.000	0.00
1840	06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.360	951.000	0.000	0.000	0.00
1845	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.700	2.000	0.000	0.000	0.00
1850	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	42.840	4.000	0.000	0.000	0.00
1855	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	40.800	2.000	0.000	0.000	0.00
1860	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	33,720.000	0.000	0.000	0.00
1865	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	3,271.000	0.000	0.000	0.00
1870	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.080	976.000	0.000	0.000	0.00
1875	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	6,375.000	0.000	0.000	0.00
1880	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.100	8.000	0.000	0.000	0.00
1885	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	15.300	8.000	0.000	0.000	0.00
1895	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	582.160	210.000	0.000	0.000	0.00
1915	40756001	000	WICK DRAINS	LF	5.000	79,216.000	0.000	0.000	0.00
1920	60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	55.600	171.000	0.000	0.000	0.00
1925	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.770	17,987.000	0.000	0.000	0.00
1930	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.820	2,144.000	0.000	0.000	0.00
1935	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.070	3,271.000	0.000	0.000	0.00
1940	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.320	1,094.000	0.000	0.000	0.00
1945	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.570	245.000	0.000	0.000	0.00
1950	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.120	6,375.000	0.000	0.000	0.00
1955	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.770	14,939.000	0.000	0.000	0.00
1960	60476039	000	PREFB PAV MK TY C (W)(ARROW)	EA	229.510	9.000	0.000	0.000	0.00
1965	60476047	000	PREFB PAV MK TY C (W)(WORD)	EA	280.510	10.000	0.000	0.000	0.00
1980	62276001		SOLAR POWERED LED WARNING SIGN	EA	7,214.340	0.000	0.000	0.000	0.00

SOLAR-POWERED LED STOP SIGN ASSEMBLY

1981	62276001		SOLAR POWERED LED WARNING SIGN	EA	7,311.850	0.000	0.000	0.000	0.00
			SOLAR-POWERED LED SIDE ROAD SIGN ASSEMBLY						
									0.00

Category Subtotal

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802507 [SH 288 UNDERPASS @ CEDAR F

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2040	04206013	001	CL C CONC (ABUT)	CY	962.420	148.800	0.000	0.000	0.00
2055	04206082	001	CL F CONC (CAP)	CY	1,336.740	1,021.000	0.000	0.000	0.00
2060	04226001	000	REINF CONC SLAB	SF	20.500	96,600.000	0.000	0.000	0.00
2065	04226011	000	BRIDGE MEDIAN	SF	8.220	14,720.000	0.000	0.000	0.00
2070	04226013	000	BRIDGE SIDEWALK	SF	12.710	11,960.000	0.000	0.000	0.00
2075	04256028	001	PRESTR CONC U - BEAM (U54)	LF	277.680	9,787.850	0.000	0.000	0.00
2085	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	95.000	0.000	0.000	0.00
2090	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	17.910	617.100	0.000	0.000	0.00
2095	04506030	001	RAIL (TY C221)	LF	115.570	1,920.000	0.000	0.000	0.00
2100	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	222.610	384.870	0.000	0.000	0.00
5204	96086004		UNIQUE CHANGE ORDER ITEM 4 CO #9 INSTALLATION 114.5' PERMANENT STEEL CASING (36" DIA)	DOL	12,587.470	0.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 003 DESCRIPTION BRIDGE: 120200059802508 [RSX57 @ W FORK CHOCLOLATE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2170	04226001	000	REINF CONC SLAB	SF	20.500	7,962.000	0.000	0.000	0.00
2185	04506006	001	RAIL (TY T223)	LF	188.200	460.700	0.000	0.000	0.00
2190	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	222.610	77.000	0.000	0.000	0.00

Category Subtotal

0.00

CATEGORY 004 DESCRIPTION BRIDGE: 120200059802509 [RNX57 @ W FORK CHOCOLATE

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2265	04226001	000	REINF CONC SLAB	SF	20.500	8,092.000	0.000	0.000	0.00
2280	04506006	001	RAIL (TY T223)	LF	188.200	475.400	0.000	0.000	0.00
2285	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	222.610	84.000	0.000	0.000	0.00

Category Subtotal

0.00

PROJECT C 598-2-114 CONTROL 059802114

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
2390	01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	53,098.000	0.000	0.000	0.00
2395	01106001	000	EXCAVATION (ROADWAY)	CY	4.000	54,807.000	0.000	0.000	0.00
2415	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.850	39,752.000	0.000	0.000	0.00

2420	01626002	000	BLOCK SODDING	SY	2.750	174,663.000	0.000	0.000	0.00
2425	01626003	000	STRAW OR HAY MULCH	SY	0.180	85,177.000	0.000	0.000	0.00
2430	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.200	2,144.000	0.000	0.000	0.00
2435	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.200	42,883.000	0.000	0.000	0.00
2440	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.250	398.000	0.000	0.000	0.00
2445	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.250	39,752.000	0.000	0.000	0.00
2450	01666001	000	FERTILIZER	AC	510.000	53.680	0.000	0.000	0.00
2455	01686001	000	VEGETATIVE WATERING	MG	24.000	6,441.600	0.000	0.000	0.00
2475	02766230	000	CEM TRT(PLNT MX) (CLN)(TYA)(GR1-2)(10")	SY	21.740	11,974.000	0.000	0.000	0.00
2485	03166001	002	ASPH (MULTI OPTION)	GAL	6.000	4,620.000	0.000	0.000	0.00
2490	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	274.120	116.000	0.000	0.000	0.00
2500	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	104.000	6,127.000	0.000	0.000	0.00
2510	04006006	000	CUT & RESTORING PAV	SY	78.160	237.000	0.000	0.000	0.00
2525	04036001	000	TEMPORARY SPL SHORING	SF	2.590	2,924.000	0.000	0.000	0.00
2530	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	97.980	7.000	0.000	0.000	0.00
2535	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	500.000	94.000	0.000	0.000	0.00
2540	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	142.410	140.000	0.000	0.000	0.00
2545	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	300.000	18.000	0.000	0.000	0.00
2550	04166034	000	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	390.890	44.000	0.000	0.000	0.00
2555	04206068	001	CL C CONC (SIGN COLUMN)	CY	1,123.490	104.400	0.000	0.000	0.00
2560	04206134	001	CL C CONC (SIGN FOOTING)	CY	879.500	39.200	0.000	0.000	0.00
2565	04226015	000	APPROACH SLAB	CY	606.990	127.200	0.000	0.000	0.00
2570	04326001	000	RIPRAP (CONC)(4 IN)	CY	384.210	70.000	0.000	0.000	0.00
2575	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	257.000	0.000	0.000	0.00
2580	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	435.260	4.000	0.000	0.000	0.00
2585	04326047	000	RIPRAP (MOW STRIP)(6 IN)	CY	343.280	115.600	0.000	0.000	0.00
2635	04646010	001	RC PIPE (CL III)(48 IN)	LF	805.380	16.000	0.000	0.000	0.00
2670	04656338	001	INLET (COMPL)(ARMOR CURB SLOT)	EA	8,430.800	2.000	0.000	0.000	0.00
2675	04656379	001	INLET EXT	EA	871.440	14.000	0.000	0.000	0.00
2680	04676139	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(4:1) (C)	EA	3,002.370	8.000	0.000	0.000	0.00
2685	04676141	000	SET (TY I)(S= 4 FT)(HW= 3 FT)(6:1) (C)	EA	4,652.350	4.000	0.000	0.000	0.00
2690	04676177	000	SET (TY I)(S= 5 FT)(HW= 4 FT)(4:1) (C)	EA	8,884.460	1.000	0.000	0.000	0.00
2695	04676212	000	SET (TY I)(S= 6 FT)(HW= 4 FT)(4:1) (C)	EA	8,692.500	4.000	0.000	0.000	0.00
2700	04676245	000	SET (TY I)(S= 7 FT)(HW= 4 FT)(4:1) (C)	EA	8,346.870	1.000	0.000	0.000	0.00
2705	04676270	000	SET (TY I)(S= 8 FT)(HW= 4 FT)(4:1) (C)	EA	8,466.630	2.000	0.000	0.000	0.00
2720	04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,128.490	4.000	0.000	0.000	0.00
2725	04796006	000	ADJUSTING INLET (CAP)	EA	584.440	1.000	0.000	0.000	0.00
2735	04966004	000	REMOV STR (SET)	EA	217.630	3.000	0.000	0.000	0.00
2740	04966005	000	REMOV STR (WINGWALL)	EA	765.200	2.000	0.000	0.000	0.00
2745	04966006	000	REMOV STR (HEADWALL)	EA	1,473.730	7.000	0.000	0.000	0.00
2750	04966007	000	REMOV STR (PIPE)	LF	15.260	671.000	0.000	0.000	0.00
2755	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.730	314.000	0.000	0.000	0.00
2760	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.390	314.000	0.000	0.000	0.00
2770	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	7.610	448.000	0.000	0.000	0.00
2780	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.770	3,912.000	0.000	0.000	0.00
2785	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.330	252.000	0.000	0.000	0.00
2790	05066041	005	BIODEG EROSN CONT LOGS (INSTL) (12")	LF	6.800	30.000	0.000	0.000	0.00
2795	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.600	282.000	0.000	0.000	0.00
2805	05086004	000	CONSTRUCTING DETOURS (TY 2)	SY	40.000	889.000	0.000	0.000	0.00
2825	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.250	6,390.000	0.000	0.000	0.00
2840	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.000	5,010.000	0.000	0.000	0.00
2845	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.200	6,960.000	0.000	0.000	0.00

2850	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	5.000	100.000	0.000	0.000	0.00
2855	05296005	000	CONC CURB (MONO) (TY II)	LF	6.000	6,976.000	0.000	0.000	0.00
2860	05316003	000	CONC SIDEWALKS (6")	SY	79.350	1,440.000	0.000	0.000	0.00
2865	05316013	000	CURB RAMPS (TY 10)	EA	1,642.360	4.000	0.000	0.000	0.00
2870	05366002	000	CONC MEDIAN	SY	68.590	648.000	0.000	0.000	0.00
2875	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.510	1,025.000	0.000	0.000	0.00
2880	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,343.430	6.000	0.000	0.000	0.00
2885	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,131.310	6.000	0.000	0.000	0.00
2890	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,094.870	2.000	0.000	0.000	0.00
2895	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,262.630	6.000	0.000	0.000	0.00
2900	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,000.000	6.000	0.000	0.000	0.00
2901	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,000.000	0.000	0.000	0.000	0.00
			CO 3: LINE ITEMS CREATED AS NON-PARTICIPATING						
2902	05456019	000	CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,725.630	0.000	0.000	0.000	0.00
			CO #4: Replace low maintenance CCAs w/ disposable CCAs						
2905	06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	730.290	4.000	0.000	0.000	0.00
2910	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,478.990	4.000	0.000	0.000	0.00
2915	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,932.690	14.000	0.000	0.000	0.00
2920	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.300	13,000.000	0.000	0.000	0.00
2925	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	17.420	320.000	0.000	0.000	0.00
2930	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.770	95.000	0.000	0.000	0.00
2935	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	19.390	745.000	0.000	0.000	0.00
2940	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	26.940	115.000	0.000	0.000	0.00
2945	06186064	000	CONDT (RM) (1")	LF	17.420	585.000	0.000	0.000	0.00
2950	06186070	000	CONDT (RM) (2")	LF	48.350	1,350.000	0.000	0.000	0.00
2955	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.060	585.000	0.000	0.000	0.00
2960	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.980	1,170.000	0.000	0.000	0.00
2965	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.960	10,570.000	0.000	0.000	0.00
2970	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.090	27,940.000	0.000	0.000	0.00
2975	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.230	2,700.000	0.000	0.000	0.00
2980	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.000	40.000	0.000	0.000	0.00
2985	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.320	75.000	0.000	0.000	0.00
2990	06206019	000	ELEC CONDR (NO.1/0) BARE	LF	3.380	2,260.000	0.000	0.000	0.00
2995	06206020	000	ELEC CONDR (NO.1/0) INSULATED	LF	4.440	4,515.000	0.000	0.000	0.00
3000	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.440	5,050.000	0.000	0.000	0.00
3005	06246009	000	GROUND BOX TY D (162922)	EA	858.000	2.000	0.000	0.000	0.00
3010	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,097.240	27.000	0.000	0.000	0.00
3015	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	8,933.280	1.000	0.000	0.000	0.00
3020	06286157	000	ELC SRV TY D 120/240 060(SS)SS(E)SP(O)	EA	7,174.380	1.000	0.000	0.000	0.00
3025	06366002	001	ALUMINUM SIGNS (TY G)	SF	30.590	30.000	0.000	0.000	0.00
3030	06366003	001	ALUMINUM SIGNS (TY O)	SF	29.270	494.000	0.000	0.000	0.00
3035	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	583.160	25.000	0.000	0.000	0.00
3040	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	820.780	13.000	0.000	0.000	0.00
3045	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	906.880	18.000	0.000	0.000	0.00
3050	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,044.630	4.000	0.000	0.000	0.00
3055	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,066.300	2.000	0.000	0.000	0.00
3060	06446076	000	REMOVE SM RD SN SUP&AM	EA	57.400	55.000	0.000	0.000	0.00
3065	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.030	197.500	0.000	0.000	0.00
3070	06476003	000	REMOVE LRSA	EA	860.960	1.000	0.000	0.000	0.00
3075	06506041	001	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	21,810.970	4.000	0.000	0.000	0.00
3100	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	8.160	130.000	0.000	0.000	0.00
3105	06626080	000	WK ZN PAV MRK REMOV (W)(ARROW)	EA	204.010	2.000	0.000	0.000	0.00

3110	06626081	000	WK ZN PAV MRK REMOV (W)(DBL ARROW)	EA	255.010	4.000	0.000	0.000	0.00
3115	06626089	000	WK ZN PAV MRK REMOV (W)(UTURN ARROW)	EA	229.510	2.000	0.000	0.000	0.00
3120	06626090	000	WK ZN PAV MRK REMOV (W)(WORD)	EA	166.670	4.000	0.000	0.000	0.00
3130	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	4.630	107.000	0.000	0.000	0.00
3135	06726006	001	REFL PAV MRKR TY I-A	EA	6.120	32.000	0.000	0.000	0.00
3140	06726010	001	REFL PAV MRKR TY II-C-R	EA	6.120	638.000	0.000	0.000	0.00
3155	06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.280	36.000	0.000	0.000	0.00
3160	06776008	000	ELIM EXT PAV MRK & MRKS (ARROW)	EA	35.700	2.000	0.000	0.000	0.00
3165	06776012	000	ELIM EXT PAV MRK & MRKS (WORD)	EA	42.840	4.000	0.000	0.000	0.00
3170	06776036	000	ELIM EXT PAV MRK & MRKS (UTURN ARROW)	EA	40.800	2.000	0.000	0.000	0.00
3175	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	63,593.000	0.000	0.000	0.00
3180	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	6,820.000	0.000	0.000	0.00
3185	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.080	1,987.000	0.000	0.000	0.00
3190	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	7,148.000	0.000	0.000	0.00
3195	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.100	7.000	0.000	0.000	0.00
3200	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	15.300	7.000	0.000	0.000	0.00
3205	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	52,086.810	1.000	0.000	0.000	0.00
3215	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	296.020	12.000	0.000	0.000	0.00
3220	06826002	000	VEH SIG SEC (12")LED(GRN ARW)	EA	315.280	2.000	0.000	0.000	0.00
3225	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.150	12.000	0.000	0.000	0.00
3230	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	304.270	2.000	0.000	0.000	0.00
3235	06826005	000	VEH SIG SEC (12")LED(RED)	EA	296.020	12.000	0.000	0.000	0.00
3240	06826006	000	VEH SIG SEC (12")LED(RED ARW)	EA	304.270	4.000	0.000	0.000	0.00
3245	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	163.930	12.000	0.000	0.000	0.00
3250	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	251.990	2.000	0.000	0.000	0.00
3255	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.110	2,220.000	0.000	0.000	0.00
3260	06866067	000	INS TRF SIG PL AM(S)1 ARM(65')LUM	EA	38,779.130	2.000	0.000	0.000	0.00
3265	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36')LUM	EA	25,066.140	1.000	0.000	0.000	0.00
3270	06866191	000	INS TRF SIG PL AM(S)2 ARM(50 - 40')LUM	EA	42,927.860	1.000	0.000	0.000	0.00
3275	30216001	000	WIDE FLANGE PAVEMENT TERMINALS	LF	582.160	210.000	0.000	0.000	0.00
3280	30766043	000	D-GR HMA TY-D PG70-22 (LEVEL-UP)	TON	219.290	57.000	0.000	0.000	0.00
3285	30796007	000	PFC-C (PG76 MIX) SAC-A	TON	231.860	746.000	0.000	0.000	0.00
3290	30796011	000	PFC-C PG76-22 SAC-A	TON	231.860	52.000	0.000	0.000	0.00
3300	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.770	32,234.000	0.000	0.000	0.00
3305	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.820	5,707.000	0.000	0.000	0.00
3310	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.070	6,050.000	0.000	0.000	0.00
3315	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.320	990.000	0.000	0.000	0.00
3320	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.570	853.000	0.000	0.000	0.00
3325	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.120	6,610.000	0.000	0.000	0.00
3330	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.770	24,883.000	0.000	0.000	0.00
3335	60386020	000	MULTIPOLYMER PAV MRK (Y)(8")(SLD)	LF	1.070	634.000	0.000	0.000	0.00
3340	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	6.120	538.000	0.000	0.000	0.00
3345	60476039	000	PREFB PAV MK TY C (W)(ARROW)	EA	229.510	7.000	0.000	0.000	0.00
3350	60476047	000	PREFB PAV MK TY C (W)(WORD)	EA	280.510	7.000	0.000	0.000	0.00
3355	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,089.860	2.000	0.000	0.000	0.00
3360	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,818.230	2.000	0.000	0.000	0.00
3375	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	296.110	2.000	0.000	0.000	0.00
3380	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	433.810	6.000	0.000	0.000	0.00
3385	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	0.730	1,525.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802506 [SH 288 UNDERPASS @ DAVENP

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
3465	04206082	001	CL F CONC (CAP)	CY	1,336.740	405.000	0.000	0.000	0.00
3470	04226001	000	REINF CONC SLAB	SF	20.500	54,600.000	0.000	0.000	0.00
3475	04226011	000	BRIDGE MEDIAN	SF	8.220	8,320.000	0.000	0.000	0.00
3480	04226013	000	BRIDGE SIDEWALK	SF	12.710	6,760.000	0.000	0.000	0.00
3485	04256028	001	PRESTR CONC U - BEAM (U54)	LF	277.680	5,583.840	0.000	0.000	0.00
3495	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	30.600	0.000	0.000	0.00
3500	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	17.910	448.000	0.000	0.000	0.00
3505	04506030	001	RAIL (TY C221)	LF	115.570	1,120.000	0.000	0.000	0.00
3510	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	222.610	279.500	0.000	0.000	0.00
Category Subtotal									0.00

PROJECT F 2022(574) CONTROL 059802125

CATEGORY 001 DESCRIPTION ROADWAY

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
0065	01046001	000	REMOVING CONC (PAV)	SY	7.000	1,110.000	0.000	0.000	0.00
0080	01106001	000	EXCAVATION (ROADWAY)	CY	4.000	10,116.000	0.000	0.000	0.00
0085	01106002	000	EXCAVATION (CHANNEL)	CY	5.500	2,209.000	0.000	0.000	0.00
0095	01346008	000	BACKFILL (TY A OR B)	CY	7.000	1,740.000	0.000	0.000	0.00
0100	01616017	000	COMPOST MANUF TOPSOIL (4")	SY	0.850	37,221.000	0.000	0.000	0.00
0105	01626002	000	BLOCK SODDING	SY	2.750	27,769.000	0.000	0.000	0.00
0110	01626003	000	STRAW OR HAY MULCH	SY	0.180	51,240.000	0.000	0.000	0.00
0115	01646009	000	BROADCAST SEED (TEMP) (WARM)	SY	0.200	650.000	0.000	0.000	0.00
0120	01646051	000	DRILL SEED (TEMP)(WARM OR COOL)	SY	0.200	12,997.000	0.000	0.000	0.00
0125	01646052	000	BROADCAST SEED (PERM)(SPECIAL MIX)	SY	0.250	372.000	0.000	0.000	0.00
0130	01646066	000	DRILL SEEDING (PERM)(WARM OR COOL)	SY	0.250	37,221.000	0.000	0.000	0.00
0135	01666001	000	FERTILIZER	AC	510.000	16.330	0.000	0.000	0.00
0140	01686001	000	VEGETATIVE WATERING	MG	24.000	1,959.600	0.000	0.000	0.00
0165	02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	122.210	572.000	0.000	0.000	0.00
0170	03166001	002	ASPH (MULTI OPTION)	GAL	6.000	3,983.000	0.000	0.000	0.00
0175	03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	274.120	99.000	0.000	0.000	0.00
0180	03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	74.000	9,202.000	0.000	0.000	0.00
0185	03606043	000	CONC PVMT (CONT REINF)(FAST TRK)(13")	SY	104.000	1,665.000	0.000	0.000	0.00
0200	04036001	000	TEMPORARY SPL SHORING	SF	2.590	538.000	0.000	0.000	0.00
0205	04166015	000	DRILL SHAFT (NON - REINFORCED) (12 IN)	LF	97.980	7.000	0.000	0.000	0.00
0210	04166018	000	DRILL SHAFT (SIGN MTS) (24 IN)	LF	189.410	12.000	0.000	0.000	0.00
0215	04166021	000	DRILL SHAFT (SIGN MTS) (42 IN)	LF	500.000	94.000	0.000	0.000	0.00
0220	04166029	000	DRILL SHAFT (RDWY ILL POLE) (30 IN)	LF	142.410	90.000	0.000	0.000	0.00
0225	04166032	000	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	233.800	30.000	0.000	0.000	0.00
0230	04166033	000	DRILL SHAFT (TRF SIG POLE) (42 IN)	LF	300.000	18.000	0.000	0.000	0.00
0235	04206068	001	CL C CONC (SIGN COLUMN)	CY	1,123.490	52.200	0.000	0.000	0.00
0240	04206134	001	CL C CONC (SIGN FOOTING)	CY	879.500	19.600	0.000	0.000	0.00
0245	04226015	000	APPROACH SLAB	CY	606.990	89.800	0.000	0.000	0.00
0250	04326001	000	RIPRAP (CONC)(4 IN)	CY	384.210	6.100	0.000	0.000	0.00
0255	04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	39.000	0.000	0.000	0.00

0260	04326009	000	RIPRAP (CONC) (CL B) (4")	CY	435.260	2.000	0.000	0.000	0.00	
0265	04326033	000	RIPRAP (STONE PROTECTION)(18 IN)	CY	68.510	442.000	0.000	0.000	0.00	
0270	04326047	000	RIPRAP (MOW STRIP)(6 IN)	CY	343.280	51.200	0.000	0.000	0.00	
0275	04506052	001	RAIL (HANDRAIL)(TY F)	LF	130.690	205.000	0.000	0.000	0.00	
0285	04646005	001	RC PIPE (CL III)(24 IN)	LF	74.440	64.000	0.000	0.000	0.00	
0300	04656233	001	INLET (COMP) (TY SIDEWALK BRIDGE)	EA	6,779.790	1.000	0.000	0.000	0.00	
0310	04656379	001	INLET EXT	EA	871.440	7.000	0.000	0.000	0.00	
0315	04666104	000	HEADWALL (CH - PW - 0) (DIA= 54 IN)	EA	19,785.790	1.000	0.000	0.000	0.00	
0320	04666137	000	HEADWALL (CH - PW - S) (DIA= 54 IN)	EA	21,192.680	1.000	0.000	0.000	0.00	
0325	04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,460.110	4.000	0.000	0.000	0.00	
0330	04966004	000	REMOV STR (SET)	EA	217.630	2.000	0.000	0.000	0.00	
0345	04966007	000	REMOV STR (PIPE)	LF	15.260	130.000	0.000	0.000	0.00	
0360	05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.730	170.000	0.000	0.000	0.00	
0365	05066011	005	ROCK FILTER DAMS (REMOVE)	LF	9.390	170.000	0.000	0.000	0.00	
0375	05066024	005	CONSTRUCTION EXITS (REMOVE)	SY	7.610	224.000	0.000	0.000	0.00	
0380	05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.670	1,211.000	0.000	0.000	0.00	
0385	05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.770	1,211.000	0.000	0.000	0.00	
0390	05066040	005	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	5.330	78.000	0.000	0.000	0.00	
0395	05066043	005	BIODEG EROSN CONT LOGS (REMOVE)	LF	1.600	78.000	0.000	0.000	0.00	
0420	05126025	000	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	2.250	3,420.000	0.000	0.000	0.00	
0425	05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	1.500	1,180.000	0.000	0.000	0.00	
0430	05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	1.800	140.000	0.000	0.000	0.00	
0435	05126037	000	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	5.000	6,810.000	0.000	0.000	0.00	
0440	05126045	000	PORT CTB (STKPL)(LOW PROF)(TY 1)	LF	4.200	1,240.000	0.000	0.000	0.00	
0445	05126046	000	PORT CTB (STKPL)(LOW PROF)(TY 2)	LF	5.000	80.000	0.000	0.000	0.00	
0450	05296005	000	CONC CURB (MONO) (TY II)	LF	6.000	3,519.000	0.000	0.000	0.00	
0455	05316003	000	CONC SIDEWALKS (6")	SY	79.350	1,070.000	0.000	0.000	0.00	
0460	05316013	000	CURB RAMPS (TY 10)	EA	1,642.360	4.000	0.000	0.000	0.00	
0465	05406001	001	MTL W-BEAM GD FEN (TIM POST)	LF	25.510	425.000	0.000	0.000	0.00	
0470	05406016	001	DOWNSTREAM ANCHOR TERMINAL SECTION	EA	1,343.430	3.000	0.000	0.000	0.00	
0485	05446001	000	GUARDRAIL END TREATMENT (INSTALL)	EA	3,131.310	3.000	0.000	0.000	0.00	
0495	05456003	000	CRASH CUSH ATTEN (MOVE & RESET)	EA	2,094.870	2.000	0.000	0.000	0.00	
0500	05456005	000	CRASH CUSH ATTEN (REMOVE)	EA	1,262.630	6.000	0.000	0.000	0.00	
0505	05456007	000	CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,000.000	5.000	0.000	0.000	0.00	
0506	05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,725.630	0.000	0.000	0.000	0.00	
			CO 2: REPLACE LOW MAINTENANCE CCAs w/ DISPOSABLE CCAs							
0510	05456010	000	CRASH CUSH ATTEN (INSTL)(L)(W)(TL3)	EA	35,862.550	1.000	0.000	0.000	0.00	
0511	05456019		CRASH CUSH ATTEN (INSTL)(S)(N)(TL3)	EA	9,725.630	0.000	0.000	0.000	0.00	
			CO#2							
0520	06106106	000	IN RD IL (U/P) (TY 2) (150W EQ) LED	EA	1,478.990	4.000	0.000	0.000	0.00	
0525	06106214	000	IN RD IL (TY SA) 40T-8 (250W EQ) LED	EA	4,932.690	9.000	0.000	0.000	0.00	
0530	06186046	000	CONDT (PVC) (SCH 80) (2")	LF	8.300	3,880.000	0.000	0.000	0.00	
0535	06186047	000	CONDT (PVC) (SCH 80) (2") (BORE)	LF	17.420	225.000	0.000	0.000	0.00	
0540	06186053	000	CONDT (PVC) (SCH 80) (3")	LF	18.770	75.000	0.000	0.000	0.00	
0545	06186054	000	CONDT (PVC) (SCH 80) (3") (BORE)	LF	19.390	655.000	0.000	0.000	0.00	
0550	06186058	000	CONDT (PVC) (SCH 80) (4")	LF	26.940	55.000	0.000	0.000	0.00	
0555	06186064	000	CONDT (RM) (1")	LF	17.420	515.000	0.000	0.000	0.00	
0560	06186070	000	CONDT (RM) (2")	LF	48.350	70.000	0.000	0.000	0.00	
0565	06206003	000	ELEC CONDR (NO.12) BARE	LF	1.060	1,395.000	0.000	0.000	0.00	
0570	06206004	000	ELEC CONDR (NO.12) INSULATED	LF	0.980	2,790.000	0.000	0.000	0.00	
0575	06206007	000	ELEC CONDR (NO.8) BARE	LF	0.960	2,780.000	0.000	0.000	0.00	
0580	06206008	000	ELEC CONDR (NO.8) INSULATED	LF	1.090	6,460.000	0.000	0.000	0.00	

0585	06206009	000	ELEC CONDR (NO.6) BARE	LF	1.230	1,185.000	0.000	0.000	0.00
0590	06206011	000	ELEC CONDR (NO.4) BARE	LF	2.000	275.000	0.000	0.000	0.00
0595	06206012	000	ELEC CONDR (NO.4) INSULATED	LF	2.320	550.000	0.000	0.000	0.00
0600	06216005	000	TRAY CABLE (4 CONDR) (12 AWG)	LF	2.440	1,105.000	0.000	0.000	0.00
0605	06246010	000	GROUND BOX TY D (162922)W/APRON	EA	1,097.240	18.000	0.000	0.000	0.00
0610	06286051	000	ELC SRV TY A 240/480 060(SS)SS(E)GC(O)	EA	8,933.280	1.000	0.000	0.000	0.00
0615	06286157	000	ELC SRV TY D 120/240 060(SS)SS(E)SP(O)	EA	7,174.380	2.000	0.000	0.000	0.00
0620	06366002	001	ALUMINUM SIGNS (TY G)	SF	30.590	171.000	0.000	0.000	0.00
0625	06366003	001	ALUMINUM SIGNS (TY O)	SF	29.270	340.000	0.000	0.000	0.00
0630	06446001	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	583.160	5.000	0.000	0.000	0.00
0635	06446002	000	IN SM RD SN SUP&AM TY10BWG(1)SA(P-BM)	EA	820.780	3.000	0.000	0.000	0.00
0640	06446004	000	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	906.880	3.000	0.000	0.000	0.00
0645	06446033	000	IN SM RD SN SUP&AM TYS80(1)SA(U)	EA	1,044.630	1.000	0.000	0.000	0.00
0650	06446064	000	IN BRIDGE MNT CLEARANCE SGN ASSM(TY N)	EA	2,066.300	1.000	0.000	0.000	0.00
0655	06446076	000	REMOVE SM RD SN SUP&AM	EA	57.400	24.000	0.000	0.000	0.00
0660	06476001	000	INSTALL LRSS (STRUCT STEEL)	LB	6.030	899.000	0.000	0.000	0.00
0665	06476003	000	REMOVE LRSA	EA	860.960	2.000	0.000	0.000	0.00
0670	06506041	001	INS OH SN SUP(35 FT CANT)(SPAN ONLY)	EA	21,810.970	2.000	0.000	0.000	0.00
0690	06626075	000	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	8.160	33.000	0.000	0.000	0.00
0700	06626123	000	WK ZN PAV MRK REMOV (W)12"(DOT)	LF	4.630	285.000	0.000	0.000	0.00
0705	06726010	001	REFL PAV MRKR TY II-C-R	EA	6.120	291.000	0.000	0.000	0.00
0725	06786002	000	PAV SURF PREP FOR MRK (6")	LF	0.040	27,647.000	0.000	0.000	0.00
0730	06786004	000	PAV SURF PREP FOR MRK (8")	LF	0.060	1,548.000	0.000	0.000	0.00
0735	06786006	000	PAV SURF PREP FOR MRK (12")	LF	0.080	1,502.000	0.000	0.000	0.00
0740	06786008	000	PAV SURF PREP FOR MRK (24")	LF	0.120	3,872.000	0.000	0.000	0.00
0745	06786009	000	PAV SURF PREP FOR MRK (ARROW)	EA	5.100	4.000	0.000	0.000	0.00
0750	06786016	000	PAV SURF PREP FOR MRK (WORD)	EA	15.300	4.000	0.000	0.000	0.00
0755	06806003	006	INSTALL HWY TRF SIG (SYSTEM)	EA	52,086.810	1.000	0.000	0.000	0.00
0760	06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,335.000	1.000	0.000	0.000	0.00
0765	06826001	000	VEH SIG SEC (12")LED(GRN)	EA	296.020	12.000	0.000	0.000	0.00
0770	06826003	000	VEH SIG SEC (12")LED(YEL)	EA	300.150	10.000	0.000	0.000	0.00
0775	06826004	000	VEH SIG SEC (12")LED(YEL ARW)	EA	304.270	2.000	0.000	0.000	0.00
0780	06826005	000	VEH SIG SEC (12")LED(RED)	EA	296.020	14.000	0.000	0.000	0.00
0785	06826018	000	PED SIG SEC (LED)(COUNTDOWN)	EA	686.270	8.000	0.000	0.000	0.00
0790	06826054	000	BACKPLATE W/REF BRDR(3 SEC)(VENT)ALUM	EA	163.930	10.000	0.000	0.000	0.00
0795	06826055	000	BACKPLATE W/REF BRDR(4 SEC)(VENT)ALUM	EA	251.990	2.000	0.000	0.000	0.00
0800	06846007	000	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	1.510	1,320.000	0.000	0.000	0.00
0805	06846009	000	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	2.350	1,375.000	0.000	0.000	0.00
0810	06846012	000	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	3.110	1,830.000	0.000	0.000	0.00
0815	06866035	000	INS TRF SIG PL AM(S)1 ARM(32")LUM	EA	15,195.820	1.000	0.000	0.000	0.00
0820	06866047	000	INS TRF SIG PL AM(S)1 ARM(44")LUM	EA	18,317.260	1.000	0.000	0.000	0.00
0825	06866147	000	INS TRF SIG PL AM(S)2 ARM(40-36")LUM	EA	25,066.140	1.000	0.000	0.000	0.00
0830	06866195	000	INS TRF SIG PL AM(S)2 ARM(50-44")LUM	EA	43,362.620	1.000	0.000	0.000	0.00
0835	06876001	000	PED POLE ASSEMBLY	EA	2,626.640	6.000	0.000	0.000	0.00
0840	06886001	000	PED DETECT PUSH BUTTON (APS)	EA	1,209.080	8.000	0.000	0.000	0.00
0845	06886003	000	PED DETECTOR CONTROLLER UNIT	EA	1,979.550	2.000	0.000	0.000	0.00
0850	30766043	000	D-GR HMA TY-D PG70-22 (LEVEL-UP)	TON	219.290	49.000	0.000	0.000	0.00
0855	30796007	000	PFC-C (PG76 MIX) SAC-A	TON	231.860	644.000	0.000	0.000	0.00
0860	30796011	000	PFC-C PG76-22 SAC-A	TON	231.860	45.000	0.000	0.000	0.00
0870	60386004	000	MULTIPOLYMER PAV MRK (W)(6")(SLD)	LF	0.770	13,637.000	0.000	0.000	0.00
0875	60386005	000	MULTIPOLYMER PAV MRK (W)(6")(BRK)	LF	0.820	3,011.000	0.000	0.000	0.00
0880	60386007	000	MULTIPOLYMER PAV MRK (W)(8")(SLD)	LF	1.070	1,684.000	0.000	0.000	0.00

0885	60386011	000	MULTIPOLYMER PAV MRK (W)(12")(SLD)	LF	3.320	919.000	0.000	0.000	0.00
0890	60386012	000	MULTIPOLYMER PAV MRK (W)(12")(LNDP)	LF	3.570	364.000	0.000	0.000	0.00
0895	60386013	000	MULTIPOLYMER PAV MRK (W)(24")(SLD)	LF	6.120	3,536.000	0.000	0.000	0.00
0900	60386017	000	MULTIPOLYMER PAV MRK (Y)(6")(SLD)	LF	0.770	10,418.000	0.000	0.000	0.00
0905	60386022	000	MULTIPOLYMER PAV MRK (Y)(24")(SLD)	LF	6.120	336.000	0.000	0.000	0.00
0910	60476039	000	PREFB PAV MK TY C (W)(ARROW)	EA	229.510	3.000	0.000	0.000	0.00
0915	60476047	000	PREFB PAV MK TY C (W)(WORD)	EA	280.510	2.000	0.000	0.000	0.00
0920	60586001	000	BBU SYSTEM (EXTERNAL BATT CABINET)	EA	9,089.860	2.000	0.000	0.000	0.00
0925	60626034	000	ITS RADIO (DUAL)(5 GHZ/5 GHZ)-I-U	EA	3,818.230	2.000	0.000	0.000	0.00
0940	63066009	000	VIVDS PROSR SYS (INSTALL ONLY)	EA	296.110	2.000	0.000	0.000	0.00
0945	63066010	000	VIVDS CAM ASSY (INSTALL ONLY)	EA	433.810	6.000	0.000	0.000	0.00
0950	63066012	000	VIVDS CABLING (INSTALL ONLY)	LF	0.730	1,305.000	0.000	0.000	0.00
1671	05456007		CRASH CUSH ATTEN (INSTL)(L)(N)(TL3)	EA	27,000.000	0.000	0.000	0.000	0.00
NOTE: LINE ITEM CREATED TO FUNDED AS NON-PARTICIPATING									
5203	96086003		UNIQUE CHANGE ORDER ITEM 3	DOL	6,999.300	0.000	0.000	0.000	0.00
55 MPH SIGNS, UNEVEN LANE SIGNS AND WRONG WAY SIGNS									
5206	96086006		UNIQUE CHANGE ORDER ITEM 6	DOL	3,116.810	0.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 002 DESCRIPTION BRIDGE: 120200059802475 [SH 288 UNDERPASS WIDENING

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
1040	04226011	000	BRIDGE MEDIAN	SF	8.220	11,520.000	0.000	0.000	0.00
1045	04226013	000	BRIDGE SIDEWALK	SF	12.710	5,253.000	0.000	0.000	0.00
1070	04426007	001	STR STEEL (MISC NON - BRIDGE)	LB	17.910	336.000	0.000	0.000	0.00
1075	04506032	001	RAIL (TY C223)	LF	243.270	760.000	0.000	0.000	0.00
1080	04546018	000	SEALED EXPANSION JOINT (4 IN) (SEJ - M)	LF	222.610	200.000	0.000	0.000	0.00

Category Subtotal 0.00

CATEGORY 003 DESCRIPTION FORCE ACCOUNT

LINE NBR	ITEM CODE	SP NBR	DESCRIPTION SUPP DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	NET CO QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
5000	03416059		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
5005	03416060		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
5010	03446159		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
5015	03446160		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
5020	03466043		PRODUCTION PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
5025	03466044		PLACEMENT PAYMENT ADJUSTMENT	DOL	1.000	1.000	0.000	0.000	0.00
5030	05856001		RIDE PAYMENT ADJUSTMENT (ITEM 340)	DOL	1.000	1.000	0.000	0.000	0.00
5035	05856002		RIDE PAYMENT ADJUSTMENT (ITEM 341)	DOL	1.000	1.000	0.000	0.000	0.00
5040	05856003		RIDE PAYMENT ADJUSTMENT (ITEM 342)	DOL	1.000	1.000	0.000	0.000	0.00
5045	05856004		RIDE PAYMENT ADJUSTMENT (ITEM 344)	DOL	1.000	1.000	0.000	0.000	0.00
5050	05856005		RIDE PAYMENT ADJUSTMENT (ITEM 346)	DOL	1.000	1.000	0.000	0.000	0.00
5055	05856006		RIDE PAYMENT ADJUSTMENT (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
5060	05856007		RIDE PAYMENT ADJUSTMENT (ITEM 3000)	DOL	1.000	1.000	0.000	0.000	0.00
5065	05856008		RIDE PAYMENT ADJUSTMENT (ITEM 3004)	DOL	1.000	1.000	0.000	0.000	0.00
5070	96026001		PAYMENT ADJUSTMENT-POS	DOL	1.000	1.000	0.000	0.000	0.00
5075	96026002		PAYMENT ADJUSTMENT-NEG	DOL	-1.000	1.000	0.000	0.000	0.00
5080	96026601		EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT	DOL	1.000	1.000	0.000	0.000	0.00

5085	96026602	EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT	DOL	1.000	1.000	0.000	0.000	0.00
5090	96026603	DRILL SHAFT CORE HOLE PAYMENT	DOL	1.000	1.000	0.000	0.000	0.00
5095	96026610	PILING PAY ADJUSTMENT (BUILDUPS)	DOL	1.000	1.000	0.000	0.000	0.00
5100	96026611	PILING PAY ADJUSTMENT (CUTOFFS)	DOL	1.000	1.000	0.000	0.000	0.00
5105	96026612	PILING PAY ADJUSTMENT (REINF TIPS)	DOL	1.000	1.000	0.000	0.000	0.00
5110	96026613	PILING PAY ADJUSTMENT (SPLICES)	DOL	1.000	1.000	0.000	0.000	0.00
5115	96036001	CONCRETE PAVEMENT RIDE PAYMENT ADJSTMNT	DOL	1.000	1.000	0.000	0.000	0.00
5120	96036003	PAVEMENT THICKNESS PAY ADJ (ITEM 360)	DOL	1.000	1.000	0.000	0.000	0.00
5125	96036004	CONC CURING COMPOUND FAILURE-PAY ADJMNT	DOL	1.000	1.000	0.000	0.000	0.00
5130	96046001	CONTRACTOR FORCE ACCOUNT 1 (LANE CLOSURE ASSESSMENT FEE) SP008-006	DOL	1.000	1.000	0.000	0.000	0.00
5135	96056001	A+B CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
5140	96056002	RUC CREDIT OR DAMAGE	DOL	1.000	1.000	0.000	0.000	0.00
5145	96056003	RUC DAMAGE ONLY	DOL	1.000	1.000	0.000	0.000	0.00
5150	96056004	RUC/A+B (CREDIT PAID BY THIRD PARTY)	DOL	1.000	1.000	0.000	0.000	0.00
5155	96056005	CALD CREDIT FOR EARLY COMPLETION	DOL	1.000	1.000	0.000	0.000	0.00
5160	96056006	WORK ORDER LIQUIDATED DAMAGES	DOL	1.000	1.000	0.000	0.000	0.00
5165	96066051	FORCE ACCT-SOIL AND GNDWTR MGT PLAN	DOL	1.000	1.000	0.000	0.000	0.00
5175	96066054	PARTNERING	DOL	1.000	1.000	0.000	0.000	0.00
5180	96066055	FORCE ACCT-EROSION CONTROL MAINTENANCE	DOL	1.000	75,000.000	0.000	0.000	0.00
5190	96066057	FORCE ACCOUNT-COMMER LAB USE DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
5195	96066058	SPECIAL DEDUCTION	DOL	-1.000	1.000	0.000	0.000	0.00
5200	96066059	BOND EXPENSE SUP NEGOTIATED CONTRACTS	DOL	1.000	1.000	0.000	0.000	0.00
5205	96096001	DISPUTE SETTLEMENT	DOL	1.000	1.000	0.000	0.000	0.00
5210	96096002	DBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
5215	96096003	SBE GOAL SHORTFALL	DOL	-1.000	1.000	0.000	0.000	0.00
5220	96106001	ON THE JOB TRAINING	DOL	1.000	1.000	0.000	0.000	0.00

Category Subtotal 0.00

TOTAL ITEM EARNINGS THIS CONTRACT \$25,083,644.12

CONSTRUCTION ESTIMATE COMBINED

ITEM CODE	SP NBR	DESCRIPTION	UNIT	UNIT PRICE	BID QUANTITY	QTY PAID TO DATE	AMOUNT (\$)
01006002	000	PREPARING ROW	STA	16,000.000	184.00	184.000	2,944,000.00
01046009	000	REMOVING CONC (RIPRAP)	SY	7.000	131.00	131.000	917.00
01056037	000	REMOVING STAB BASE AND ASPH PAV(0"-16")	SY	5.000	33,325.00	11,698.000	58,490.00
01106001	000	EXCAVATION (ROADWAY)	CY	4.000	50,741.00	760.000	3,040.00
01106002	000	EXCAVATION (CHANNEL)	CY	5.500	115,062.00	55,207.100	303,639.06
01326006	002	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	5.000	143,531.00	65,876.420	329,382.10
01326035	002	EMBANK(FINAL)(DC)(TY E)(CSBE)	CY	43.000	18,374.00	25,026.371	1,076,133.95
02606006	000	LIME TRT (EXST MATL) (6")	SY	3.700	140,467.00	64,583.168	238,957.73
02606012	000	LIME(HYD.COM OR QK)(SLRY)OR QK(DRY)	TON	280.000	1,898.00	900.580	252,162.40
02766224	000	CEM TRT(PLNT MX) (CL N)(TY E)(GR 4)(6")	SY	11.000	107,206.00	46,664.115	513,305.27
02766230	000	CEM TRT(PLNT MX) (CLN)(TYA)(GR1-2)(10")	SY	21.740	20,179.00	18,667.788	405,837.71
02926017	000	ASPHALT STAB BASE (GR 4)(PG 64)	TON	122.210	5,326.00	2,256.900	275,815.75
03166001	002	ASPH (MULTI OPTION)	GAL	6.000	3,816.00	1,987.022	11,922.13
03166224	002	AGGR(TY-PB GR-4 SAC-B)	CY	274.120	95.00	47.765	13,093.34
03606004	000	CONC PVMT (CONT REINF - CRCP) (10")	SY	74.000	52,714.00	8,651.500	640,211.00
04006005	000	CEM STABIL BKFL	CY	63.460	6,251.00	5,583.252	354,313.17
04006009	000	CEMENT STAB BACKFILL (INLET OR MH)	CY	124.070	214.00	160.450	19,907.03
04026001	000	TRENCH EXCAVATION PROTECTION	LF	5.100	5,877.00	2,874.000	14,657.40
04036001	000	TEMPORARY SPL SHORING	SF	2.590	23,177.00	23,177.000	60,028.43
04166001	000	DRILL SHAFT (18 IN)	LF	64.930	460.00	390.000	25,322.71
04166004	000	DRILL SHAFT (36 IN)	LF	195.760	12,945.00	12,323.000	2,412,350.48
04166007	000	DRILL SHAFT (54 IN)	LF	395.760	1,710.00	1,710.000	676,749.60
04206013	001	CL C CONC (ABUT)	CY	962.420	249.30	249.300	239,931.30
04206019	001	CL C CONC (ABUT)(EXTEND)	CY	1,146.030	99.70	99.700	114,259.19
04206029	001	CL C CONC (CAP)	CY	1,436.430	75.10	75.100	107,875.89
04206037	001	CL C CONC (COLUMN)	CY	1,253.410	946.60	946.600	1,186,477.91
04206043	001	CL C CONC (FOOTING)	CY	850.530	556.00	556.000	472,894.68
04206045	001	CL C CONC (FOOTING)(MASS)	CY	718.530	578.60	578.600	415,741.46
04206082	001	CL F CONC (CAP)	CY	1,336.740	414.60	414.600	554,212.40
04226003	000	REINF CONC SLAB (EXTEND SLAB)	SF	21.000	40,293.00	5,641.020	118,461.42
04236005	004	RETAINING WALL (SPREAD FOOTING)	SF	96.150	440.00	440.000	42,306.00
04256035	001	PRESTR CONC GIRDER (TX28)	LF	279.480	2,065.23	2,065.230	577,190.48
04256039	001	PRESTR CONC GIRDER (TX54)	LF	272.300	4,859.47	4,859.470	1,323,233.68
04326001	000	RIPRAP (CONC)(4 IN)	CY	384.210	84.00	60.900	23,398.37
04326008	000	RIPRAP (CONC)(CL B)(RR8&RR9)	CY	400.000	318.20	100.200	40,080.00
04326009	000	RIPRAP (CONC) (CL B) (4")	CY	435.260	41.40	29.140	12,683.48
04626003	002	CONC BOX CULV (4 FT X 2 FT)	LF	304.270	314.00	314.000	95,540.78
04626006	002	CONC BOX CULV (5 FT X 2 FT)	LF	421.440	34.00	34.000	14,328.96
04626007	002	CONC BOX CULV (5 FT X 3 FT)	LF	439.300	488.00	474.000	208,228.20
04626010	002	CONC BOX CULV (6 FT X 3 FT)	LF	535.440	304.00	304.000	162,773.76
04626014	002	CONC BOX CULV (7 FT X 3 FT)	LF	651.320	475.00	475.000	309,377.00
04626019	002	CONC BOX CULV (8 FT X 4 FT)	LF	762.750	1,465.00	1,465.000	1,117,428.75
04626096	002	CONC BOX CULV (8 FT X 3 FT)	LF	694.190	373.00	373.000	258,932.87

04646003	001	RC PIPE (CL III)(18 IN)	LF	84.080	74.00	74.000	6,221.92
04646005	001	RC PIPE (CL III)(24 IN)	LF	74.440	4,191.00	3,414.000	254,138.16
04646008	001	RC PIPE (CL III)(36 IN)	LF	130.070	74.00	74.000	9,625.18
04646009	001	RC PIPE (CL III)(42 IN)	LF	193.430	52.00	52.000	10,058.36
04646011	001	RC PIPE (CL III)(54 IN)	LF	456.940	78.00	78.000	35,641.32
04656006	001	JCTBOX(COMPL)(PJB)(4FTX4FT)	EA	6,472.810	14.00	12.000	77,673.72
04656166	001	INLET (COMPL)(TY AAD)	EA	7,219.970	3.00	3.000	21,659.91
04656173	001	MANH (COMPL)(TY A)	EA	6,959.580	2.00	2.000	13,919.16
04656175	001	INLET (COMPL)(CURB)(TY C)	EA	6,289.470	17.00	10.000	62,894.70
04656225	001	JCT BOX (COMPL)(SPL)	EA	31,188.780	8.00	8.000	249,510.24
04656279	001	INLET (COMPL)(TY C)(MOD)	EA	6,776.230	10.00	8.000	54,209.84
04676390	000	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	2,208.440	20.00	19.000	41,960.36
04676391	000	SET (TY II) (24 IN) (RCP) (4: 1) (P)	EA	2,208.920	2.00	1.000	2,208.92
04676394	000	SET (TY II) (24 IN) (RCP) (6: 1) (C)	EA	2,460.110	22.00	19.000	46,742.09
04676450	000	SET (TY II) (36 IN) (RCP) (4: 1) (C)	EA	4,128.490	1.00	1.000	4,128.49
04676463	000	SET (TY II) (42 IN) (RCP) (4: 1) (C)	EA	4,235.050	1.00	1.000	4,235.05
04966002	000	REMOV STR (INLET)	EA	390.640	4.00	2.000	781.28
04966004	000	REMOV STR (SET)	EA	217.630	5.00	2.000	435.26
04966005	000	REMOV STR (WINGWALL)	EA	765.200	2.00	2.000	1,530.40
04966006	000	REMOV STR (HEADWALL)	EA	1,473.730	2.00	2.000	2,947.46
05006001	000	MOBILIZATION	LS	5,000,000.000	1.00	0.900	4,500,000.00
05026001	008	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	7,500.000	32.00	12.000	90,000.00
05066002	005	ROCK FILTER DAMS (INSTALL) (TY 2)	LF	37.730	370.00	105.000	3,961.65
05066020	005	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	37.420	672.00	474.000	17,737.08
05066038	005	TEMP SEDMT CONT FENCE (INSTALL)	LF	6.670	6,485.00	5,433.000	36,238.11
05066039	005	TEMP SEDMT CONT FENCE (REMOVE)	LF	0.770	2,573.00	620.000	477.40
05086003	000	CONSTRUCTING DETOURS (TY 1)	SY	100.000	4,523.00	2,268.993	226,899.30
05126013	000	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	7.000	18,300.00	15,720.000	110,040.00
05126021	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	4.000	8,200.00	4,840.000	19,360.00
05126022	000	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	4.400	180.00	180.000	792.00
05126033	000	PORT CTB (MOVE)(LOW PROF)(TY 1)	LF	1.500	13,900.00	400.000	600.00
05126034	000	PORT CTB (MOVE)(LOW PROF)(TY 2)	LF	1.800	360.00	20.000	36.00
05426001	000	REMOVE METAL BEAM GUARD FENCE	LF	0.560	200.00	244.000	136.64
05426002	000	REMOVE TERMINAL ANCHOR SECTION	EA	151.520	1.00	1.000	151.52
05446003	000	GUARDRAIL END TREATMENT (REMOVE)	EA	237.380	1.00	2.000	474.76
06106009	000	REMOVE RD IL ASM (TRANS-BASE)	EA	730.290	19.00	13.000	9,493.77
06626060	000	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	1.020	9,500.00	5,330.000	5,436.60
06626063	000	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	1.020	65,629.00	12,992.000	13,251.84
06626071	000	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	2.040	3,000.00	1,013.000	2,066.52
06626073	000	WK ZN PAV MRK REMOV (W)12"(SLD)	LF	4.080	704.00	36.000	146.88
06626095	000	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	0.730	83,703.00	28,505.000	20,808.65
06776001	000	ELIM EXT PAV MRK & MRKS (4")	LF	0.150	74,497.00	46,788.000	7,018.20
06776003	000	ELIM EXT PAV MRK & MRKS (8")	LF	0.360	1,805.00	1,198.000	431.28
06776007	000	ELIM EXT PAV MRK & MRKS (24")	LF	1.280	301.00	22.000	28.16
06806004	006	REMOVING TRAFFIC SIGNALS	EA	1,335.000	14.00	12.500	16,687.50
30766043	000	D-GR HMA TY-D PG70-22 (LEVEL-UP)	TON	219.290	47.00	280.990	61,618.30
30796007	000	PFC-C (PG76 MIX) SAC-A	TON	231.860	618.00	235.461	54,593.99
30796011	000	PFC-C PG76-22 SAC-A	TON	231.860	43.00	16.369	3,795.32
60016001	000	PORTABLE CHANGEABLE MESSAGE SIGN	DAY	55.600	585.00	474.000	26,354.40

61856002	002	TMA (STATIONARY)	DAY	650.650	150.00	110.000	71,571.50
61856003	002	TMA (MOBILE OPERATION)	HR	119.650	336.00	689.500	82,498.68
96016001		MATERIAL ON HAND	DOL	1.000	1.00	533,886.220	533,886.22
96066053		LAW ENFORCEMENT PERSONNEL	DOL	1.000	75,000.00	46,541.800	46,541.82
96066056		FORCE ACCOUNT - SAFETY CONTINGENCY	DOL	1.000	75,000.00	184,662.440	184,662.44
96086001		UNIQUE CHANGE ORDER ITEM 1	DOL	9,732.930	0.00	1.000	9,732.93
		STA 2269+50, NBML REPAIR					

TOTAL ITEM EARNINGS TO DATE \$25,083,644.12