



CONTRACTOR'S ESTIMATE PACKAGE

REPORT DATE: **03/10/23**

CONTRACT ID: **067507096**
 PROJECT: **NH 2017(241)**
 CONTRACT: **01173001**
 AWARD AMOUNT: **\$119,242,718.11**
 PROJECTED AMOUNT: **\$122,308,367.98**
 ADJ. PROJECTED AMOUNT: **\$125,981,479.42**
 CONTRACTOR: **WEBBER, LLC**

HIGHWAY: **IH 45**
 DISTRICT NAME: **BRYAN**
 COUNTY: **WALKER**
 AREA ENGINEER: **Delmy Reyes, P.E.**
 AREA NUMBER: **054**

ESTIMATE NUMBER: **0068**
 ESTIMATE PAID:
 ESTIMATE PERIOD: **09/01/2022** to **09/30/2022**
 ESTIMATE TYPE: **FINL**
 % COMPLETE: **100.00**
 % TIME USED: **82.50**
 % RETAINAGE: **0.00**

LETTING DATE: **01/04/2017**
 AWARD DATE: **01/26/2017**
 NOTICE TO PROCEED DATE: **03/08/2017**
 WORK BEGIN DATE: **05/01/2017**
 ACCEPTED DATE: **08/08/2022**
 PHYSICAL WORK COMPLETION DATE: **00/00/0000**

RECAPITULATION

| | TOTAL TO DATE | PREV TO DATE | THIS ESTIMATE |
|---------------------------|-------------------------|-------------------------|---------------------|
| ITEM EARNINGS | \$125,772,949.35 | \$125,298,794.79 | \$474,154.56 |
| PARTICIPATING | \$0.00 | \$0.00 | \$0.00 |
| NON-PARTICIPATING | \$125,772,949.35 | \$125,298,794.79 | \$474,154.56 |
| RETAINAGE | \$0.00 | \$0.00 | \$0.00 |
| LIQUIDATED DAMAGES | \$0.00 | \$0.00 | \$0.00 |
| INCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| DISINCENTIVE | \$0.00 | \$0.00 | \$0.00 |
| OTHER ADJUSTMENTS | \$0.00 | \$0.00 | \$0.00 |
| PAID TO CONTRACTOR | \$125,772,949.35 | \$125,298,794.79 | \$474,154.56 |

CONTRACT ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Contract Adjustments for this estimate

LINE ITEM ADJUSTMENTS THIS ESTIMATE

ADJUSTMENT DESCRIPTION:
 ADJUSTMENT AMOUNT:
 REMARKS:

There are no Line Item Adjustments for this estimate

CERTIFIED AS CORRECT AND ONE COPY HAS BEEN GIVEN TO THE CONTRACTOR

 AREA/PROJECT ENGINEER

 DATE

CONTRACT TIME STATEMENT

| | | | |
|--------------------------------|------------|------------------------------|------------|
| <u>WORK BEGIN DATE:</u> | 05/01/2017 | <u>ASSESSED LIQ DAMAGES:</u> | 0 |
| <u>TIME CHARGES BEGIN:</u> | 04/07/2017 | <u>LIQ DAMAGE RATE:</u> | \$2,590.00 |
| <u>BID DAYS:</u> | 1,231 | <u>LIQUIDATED DAMAGES:</u> | 0 |
| <u>C. O. ADJUSTED DAYS:</u> | 3 | DAYS AT | |
| <u>CURRENT DAYS:</u> | 1,234 | PER DAY | \$2,590.00 |
| <u>DAYS CHARGED TO DATE:</u> | 1,018 | TOTAL: | \$0.00 |
| <u>PHYSICAL WORK COMPLETE:</u> | 00/00/0000 | | |

DAILY BREAKDOWN

PERIOD SUMMARY

| <u>Date or Days</u> | <u>Days Charged</u> | <u>Days Credited</u> | <u>Diary Adjustment</u> | <u>Date or Days</u> | <u>Days Charged</u> | <u>Days Credited</u> |
|---------------------|---------------------|----------------------|------------------------------|---------------------|---------------------|----------------------|
| 09/01/2022 | | 1 | AWAITING FINAL DOCUMENTATION | 30 | 0 | 30 |
| 09/02/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/03/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/04/2022 | | 1 | SUNDAY | | | |
| 09/05/2022 | | 1 | AWAITING FINAL DOCUMENTATION | AWAITING FINAL DOCU | | 26 |
| 09/06/2022 | | 1 | AWAITING FINAL DOCUMENTATION | SUNDAY | | 4 |
| 09/07/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/08/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/09/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/10/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/11/2022 | | 1 | SUNDAY | | | |
| 09/12/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/13/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/14/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/15/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/16/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/17/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/18/2022 | | 1 | SUNDAY | | | |
| 09/19/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/20/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/21/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/22/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/23/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/24/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/25/2022 | | 1 | SUNDAY | | | |
| 09/26/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/27/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/28/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/29/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |
| 09/30/2022 | | 1 | AWAITING FINAL DOCUMENTATION | | | |

WORK PERFORMED THIS PERIOD

PROJECT NH 2017(241) CONTROL 067507096
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | QTY THIS ESTIMATE | AMOUNT PAID THIS ESTIMATE | Total Bid Quantity | QTY Paid To Date |
|--|-----------|--------|----------------------------|------|----------------|-------------------|---------------------------|--------------------|------------------|
| 0130 | 01616017 | 000 | COMPOST MANUF TOPSOIL (4") | SY | 0.930 | 19,176.000 | \$17,833.68 | 480,270.00 | 449,416.00 |
| 0165 | 01686001 | 000 | VEGETATIVE WATERING | MG | 16.910 | 5,696.090 | \$96,320.88 | 0.00 | 0.00 |
| 0945 | 05006001 | 000 | MOBILIZATION | LS | 12,000,000.000 | 0.030 | \$360,000.00 | 1.00 | 1.00 |
| TOTAL ITEM EARNINGS THIS ESTIMATE | | | | | | | \$474,154.56 | | |

CONTRACT LINE ITEMS

PROJECT NH 2017(241) CONTROL 067507096
 CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|--------------|
| 0070 | 01006002 | 000 | PREPARING ROW | STA | 15,896.000 | 354.000 | 0.000 | 354.00 | 5,627,184.00 |
| 0075 | 01046001 | 000 | REMOVING CONC (PAV) | SY | 3.630 | 187,365.000 | 0.000 | 173,097.90 | 628,345.37 |
| 0077 | 01046011 | | REMOVING CONC (MEDIANS) | SY | 55.386 | 0.000 | 335.590 | 335.59 | 18,586.95 |
| | | | REMOVING ISLAND MEDIANS AT FM 1374, WEST & EAST FR | | | | | | |
| 0080 | 01046023 | 000 | REMOVING CONC (CTB) | LF | 5.250 | 2,361.000 | 0.000 | 2,361.00 | 12,395.25 |
| 0085 | 01046027 | 000 | REMOVING CONC (APPR SLAB) | SY | 12.500 | 556.000 | 0.000 | 556.00 | 6,950.00 |
| 0090 | 01046037 | 000 | REMOVE CONC (RAIL) | LF | 5.250 | 294.000 | 0.000 | 294.00 | 1,543.50 |
| 0095 | 01056069 | 000 | REMOVING STAB BASE & ASPH PAV (4" - 6") | SY | 4.670 | 4,165.000 | 0.000 | 2,877.32 | 13,437.09 |
| 0100 | 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 6.360 | 395,125.000 | 255,767.030 | 650,892.03 | 4,139,673.31 |
| 0102 | 01106003 | | EXCAVATION (SPECIAL) | CY | 48.500 | 0.000 | 840.000 | 237.20 | 11,504.10 |
| | | | Undercut & Backfill with C1 Embankment | | | | | | |
| 0103 | 01106003 | | EXCAVATION (SPECIAL) | CY | 32.330 | 0.000 | 840.000 | 1,684.68 | 54,465.80 |
| | | | Undercut & Backwill with RAP | | | | | | |
| 0105 | 01326025 | 000 | EMBANKMENT (FINAL) (DENS CONT) (TY C1) | CY | 11.340 | 148,637.000 | 103.330 | 148,740.33 | 1,686,715.34 |
| 0106 | 01326025 | 900 | EMBANKMENT (FINAL) (DENS CONT) (TY C1) | CY | 8.500 | 0.000 | 34,861.000 | 34,861.00 | 296,318.51 |
| | | | Added by CO 17 | | | | | | |
| 0110 | 01326026 | 000 | EMBANKMENT (FINAL) (DENS CONT) (TY C2) | CY | 4.500 | 931,814.000 | -120,089.585 | 811,724.42 | 3,652,759.92 |
| 0115 | 01346002 | 000 | BACKFILL (TY B) | STA | 214.350 | 567.000 | 0.000 | 567.00 | 121,536.47 |
| 0125 | 01616012 | 000 | GENERAL USE COMPOST | CY | 23.620 | 2,531.000 | 0.000 | 1,834.27 | 43,325.55 |
| 0130 | 01616017 | 000 | COMPOST MANUF TOPSOIL (4") | SY | 0.930 | 480,270.000 | 0.000 | 449,416.00 | 417,956.87 |
| 0135 | 01626002 | 000 | BLOCK SODDING | SY | 2.700 | 6,500.000 | 0.000 | 8,602.51 | 23,226.78 |
| 0140 | 01646009 | 000 | BROADCAST SEED (TEMP) (WARM) | SY | 0.070 | 120,068.000 | 0.000 | 108,110.90 | 7,567.77 |
| 0145 | 01646011 | 000 | BROADCAST SEED (TEMP) (COOL) | SY | 0.070 | 120,068.000 | 0.000 | 310,957.46 | 21,767.03 |
| 0155 | 01646031 | 000 | CELL FBR MLCH SEED(TEMP)(COOL) | SY | 0.240 | 120,068.000 | 0.000 | 82,399.83 | 19,775.96 |
| 0160 | 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 0.090 | 480,270.000 | 0.000 | 575,167.37 | 51,765.06 |
| 0166 | 01686001 | | VEGETATIVE WATERING | MG | 19.446 | 0.000 | 2,372.910 | 2,372.91 | 46,143.61 |
| | | | Added by CO #63 | | | | | | |
| 0170 | 01696004 | 000 | SOIL RETENTION BLANKETS (CL 1) (TY D) | SY | 0.810 | 22,661.000 | 0.000 | 16,832.72 | 13,634.51 |
| 0175 | 01696005 | 000 | SOIL RETENTION BLANKETS (CL 2) (TY E) | SY | 0.930 | 8,490.000 | 0.000 | 5,170.89 | 4,808.93 |
| 0185 | 01806001 | 000 | WILDFLOWER SEEDING | AC | 1,952.250 | 100.000 | 0.000 | 100.00 | 195,225.00 |
| 0190 | 01926012 | 001 | MULCH | CY | 22.390 | 5,061.000 | -1,403.435 | 3,657.57 | 81,892.88 |
| 0195 | 01926063 | 001 | PLANT BED PREP (TYPE I) | SY | 1.750 | 45,545.000 | 0.000 | 32,951.04 | 57,664.32 |
| 0200 | 01926072 | 001 | PLANT MATERIAL (7-GAL) | EA | 56.500 | 1,825.000 | -463.000 | 1,362.00 | 76,953.00 |
| 0205 | 02476076 | 000 | FL BS (CMP IN PLC)(TY D GR 4) (6") | SY | 8.720 | 424.000 | 0.000 | 424.00 | 3,697.28 |
| 0210 | 02476378 | 000 | FL BS(CMP IN PLC)(TY D GR 4)(15") | SY | 27.940 | 2,405.000 | 0.000 | 164.89 | 4,606.94 |
| 0215 | 02476403 | 000 | FL BS (CMP IN PLC) (TY D GR 4) (7") | SY | 10.220 | 15,386.000 | 0.000 | 15,386.00 | 157,244.92 |
| 0225 | 02606012 | 000 | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) | TON | 158.990 | 3,525.000 | -3,052.150 | 447.42 | 71,135.31 |
| 0230 | 02606027 | 000 | LIME TRT (EXST MATL)(8") | SY | 1.320 | 81,256.000 | -9,634.000 | 70,126.77 | 92,567.35 |
| 0235 | 02756001 | 000 | CEMENT | TON | 115.000 | 8,432.000 | 2,773.714 | 11,435.05 | 1,315,030.75 |
| 0240 | 02756005 | 000 | CEMENT TREAT (EXIST MATL)(12") | SY | 2.340 | 549,721.000 | -7,639.000 | 538,439.47 | 1,259,948.37 |
| 0245 | 02756011 | 000 | CEMENT TREAT(EXIST MATL)(8") | SY | 2.490 | 81,256.000 | -9,634.000 | 68,783.65 | 171,271.28 |
| 0249 | 02766164 | | CEM TRT(PLNT MX) (CL N)(TY D)(GR 4) | TON | 53.930 | 0.000 | 3,849.580 | 4,588.21 | 247,442.39 |
| | | | Added by CO 9 | | | | | | |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|---------------|
| 0250 | 02766220 | 000 | CEM TRT(PLNT MX) (CL N)(TY D)(GR 4)(6") | SY | 10.640 | 586,968.000 | -492,944.543 | 108,442.85 | 1,153,831.89 |
| 0251 | 02766225 | | CEM TRT(PLNT MX) (CL N)(TY D)(GR4)(12") Added by CO 33 | SY | 21.280 | 0.000 | 6,821.000 | 8,062.60 | 171,572.03 |
| 0255 | 02766280 | 000 | CEM TRT(PLNT MX)(CL N)(TY D)(GR 4)(8") | SY | 14.060 | 30,151.000 | 0.000 | 32,471.00 | 456,542.25 |
| 0256 | 02766108 | | CM TRT(PT MX)(CL N)(TY D)(GR 4)(FN POS) Added by CO #06 | CY | 24.470 | 0.000 | 28,897.000 | 28,897.00 | 707,109.59 |
| 0266 | 03106007 | | PRIME COAT (EAP&T) Added by CO #06 | GAL | 3.260 | 0.000 | 117,628.000 | 113,714.34 | 370,708.74 |
| 0270 | 03106009 | 000 | PRIME COAT (MC-30) | GAL | 3.860 | 8,979.000 | 0.000 | 8,990.00 | 34,701.40 |
| 0286 | 03446011 | | SUPERPAVE MIXTURES SP-B PG64-22 SP-B used for Detour Construction | TON | 95.000 | 0.000 | 638.600 | 707.20 | 67,184.00 |
| 0290 | 03446031 | 000 | SUPERPAVE MIXTURES SP-C SAC-A PG64-22 | TON | 91.570 | 4,803.000 | 8,394.000 | 13,491.98 | 1,235,460.61 |
| 0295 | 03446034 | 000 | SUPERPAVE MIXTURES SP-C PG64-22 | TON | 92.390 | 1,831.000 | 0.000 | 1,633.94 | 150,959.72 |
| 0300 | 03446063 | 000 | SUPERPAVE MIXTURES SP-C SAC-A PG76-22 | TON | 93.550 | 522.000 | 241.970 | 430.80 | 40,301.34 |
| 0302 | 03516040 | | FLEX PAVEMNT STRUCT REPAIR (0" TO 12") EAST FRONTAGE ROAD BASE REPAIRS | SY | 90.620 | 0.000 | 658.500 | 658.50 | 59,673.27 |
| 0305 | 03446106 | 000 | SUPERPAVE MIXTURES SP-D PG64-22 | TON | 85.890 | 32,283.000 | -529.870 | 31,988.27 | 2,747,472.76 |
| 0307 | 03546013 | | PLAN & TEXT CONC PAV(0" TO 1/2") EAST & WEST FRONTAGE ROADS | SY | 0.350 | 0.000 | 29,000.000 | 29,000.00 | 10,150.00 |
| 0308 | 03546021 | | PLANE ASPH CONC PAV(0" TO 2") EAST & WEST FRONTAGE ROAD | SY | 11.250 | 0.000 | 3,390.000 | 2,618.33 | 29,456.19 |
| 0315 | 03546100 | 000 | PLANE ASPH CONC PAV (5") | SY | 2.450 | 187,365.000 | 0.000 | 169,048.87 | 414,169.73 |
| 0320 | 03546106 | 000 | PLANE ASPH CONC PAV (1" TO 4") | SY | 1.470 | 64,126.000 | 0.000 | 59,388.59 | 87,301.23 |
| 0325 | 03606002 | 000 | CONC PVMT (CONT REINF - CRCP) (8") | SY | 36.210 | 34,514.000 | -9,634.000 | 21,921.54 | 793,778.83 |
| 0335 | 03606050 | | CONC PAV (CONT REINF)(FAST TRK)(11") Added by CO#5 | SY | 69.970 | 0.000 | 9,634.000 | 13,311.04 | 931,373.20 |
| 0345 | 03606009 | 000 | CONC PVMT (CONT REINF - CRCP) (15") | SY | 58.810 | 529,111.000 | -1,396.000 | 527,263.85 | 31,008,387.11 |
| 0365 | 03606064 | 000 | CONC PVMT (CONT REINF-CRCP)(HES)(15") | SY | 139.800 | 261.000 | 0.000 | 251.56 | 35,167.39 |
| 0385 | 03606065 | 000 | CONC PVMT (CRCP)(JCT TERMINAL)(15") | SY | 69.070 | 746.000 | -562.670 | 135.70 | 9,372.66 |
| 0405 | 04006001 | 000 | STRUCT EXCAV | CY | 8.660 | 9,640.000 | 0.000 | 9,640.00 | 83,482.40 |
| 0410 | 04006005 | 000 | CEM STABIL BKFL | CY | 45.050 | 20,179.000 | 1,768.910 | 19,608.93 | 883,382.40 |
| 0412 | 04006006 | | CUT & RESTORING PAV Added by CO #06 | SY | 105.000 | 0.000 | 2,053.130 | 800.00 | 84,000.00 |
| 0413 | 04016001 | | FLOWABLE BACKFILL Added by CO #06 | CY | 223.990 | 0.000 | 383.180 | 240.09 | 53,777.08 |
| 0415 | 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 296.960 | 6,481.000 | 1,620.250 | 8,101.25 | 2,405,747.20 |
| 0416 | 04026001 | | TRENCH EXCAVATION PROTECTION To be used after Line Item Nbr 0415 meets plans quantity. | LF | 148.480 | 0.000 | 2,468.850 | 4,174.05 | 619,762.94 |
| 0420 | 04036001 | 000 | TEMPORARY SPL SHORING | SF | 109.870 | 586.000 | 0.000 | 586.00 | 64,383.82 |
| 0425 | 04056003 | 000 | FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) | EA | 26,639.200 | 2.000 | 0.000 | 1.00 | 26,639.20 |
| 0430 | 04166001 | 000 | DRILL SHAFT (18 IN) | LF | 36.860 | 720.000 | 0.000 | 720.00 | 26,539.20 |
| 0435 | 04166002 | 000 | DRILL SHAFT (24 IN) | LF | 50.000 | 280.000 | 0.000 | 280.00 | 14,000.00 |
| 0440 | 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 126.490 | 9,680.000 | 0.000 | 9,680.00 | 1,224,423.20 |
| 0445 | 04166007 | 000 | DRILL SHAFT (54 IN) | LF | 377.070 | 390.000 | 0.000 | 390.00 | 147,057.30 |
| 0450 | 04166018 | 000 | DRILL SHAFT (SIGN MTS) (24 IN) | LF | 131.000 | 36.000 | 0.000 | 36.00 | 4,716.00 |
| 0455 | 04166029 | 000 | DRILL SHAFT (RDWY ILL POLE) (30 IN) | LF | 140.000 | 320.000 | 0.000 | 330.00 | 46,200.00 |
| 0460 | 04166032 | 000 | DRILL SHAFT (TRF SIG POLE) (36 IN) | LF | 255.000 | 60.000 | 0.000 | 60.00 | 15,300.00 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|--------------|
| 0465 | 04206011 | 000 | CL B CONC (FLUME) | CY | 450.000 | 62.000 | 5.000 | 67.00 | 30,150.00 |
| 0470 | 04206013 | 000 | CL C CONC (ABUT) | CY | 926.190 | 531.200 | 0.000 | 531.20 | 491,992.13 |
| 0475 | 04206025 | 000 | CL C CONC (BENT) | CY | 713.920 | 192.200 | 0.000 | 192.20 | 137,215.43 |
| 0480 | 04206029 | 000 | CL C CONC (CAP) | CY | 764.490 | 477.600 | 0.000 | 477.60 | 365,120.43 |
| 0485 | 04206037 | 000 | CL C CONC (COLUMN) | CY | 1,092.820 | 404.400 | -14.653 | 385.78 | 421,587.02 |
| 0490 | 04206066 | 000 | CL C CONC (RAIL FOUNDATION) | CY | 353.750 | 160.000 | 0.000 | 160.00 | 56,600.00 |
| 0495 | 04206068 | 000 | CL C CONC (SIGN COLUMN) | CY | 1,094.680 | 190.000 | 0.000 | 190.00 | 207,989.21 |
| 0500 | 04226001 | 000 | REINF CONC SLAB | SF | 13.040 | 140,894.000 | 0.000 | 140,894.00 | 1,837,257.76 |
| 0505 | 04226015 | 000 | APPROACH SLAB | CY | 401.040 | 1,214.000 | 0.000 | 1,214.00 | 486,862.55 |
| 0510 | 04236001 | 000 | RETAINING WALL (MSE) | SF | 49.960 | 57,472.000 | 0.000 | 57,472.00 | 2,871,301.13 |
| 0515 | 04236003 | 000 | RETAINING WALL (TEMP WALL) | SF | 17.410 | 103,228.000 | 20,800.000 | 124,028.00 | 2,159,327.48 |
| 0520 | 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 108.130 | 4,170.000 | 0.000 | 4,170.00 | 450,902.10 |
| 0525 | 04256039 | 000 | PRESTR CONC GIRDER (TX54) | LF | 115.320 | 14,508.600 | 0.000 | 14,508.60 | 1,673,131.75 |
| 0527 | 04276002 | | CONCRETE PAINT FINISH | SF | 0.330 | 0.000 | 294,353.000 | 294,353.00 | 97,136.49 |
| | | | PAINTING BRIDGE STRUCTURES | | | | | | |
| 0530 | 04326001 | 000 | RIPRAP (CONC)(4 IN) | CY | 300.000 | 2,257.000 | 0.100 | 2,215.85 | 664,754.10 |
| 0534 | 04326002 | | RIPRAP (CONC)(5 IN) | CY | 436.340 | 0.000 | 265.700 | 298.85 | 130,401.52 |
| | | | Added by CO 14 | | | | | | |
| 0540 | 04326031 | 000 | RIPRAP (STONE PROTECTION)(12 IN) | CY | 118.710 | 1,480.000 | 0.000 | 1,747.01 | 207,387.21 |
| 0545 | 04326035 | 000 | RIPRAP (STONE PROTECTION)(24 IN) | CY | 124.140 | 2,787.000 | 0.000 | 2,717.35 | 337,331.83 |
| 0550 | 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 350.000 | 500.000 | 226.370 | 726.37 | 254,229.50 |
| 0555 | 04506023 | 000 | RAIL (TY SSTR) | LF | 34.300 | 5,534.000 | 0.000 | 5,534.00 | 189,816.20 |
| 0560 | 04506054 | 000 | RAIL (TY SSTR) (W/DRAIN SLOTS) | LF | 35.120 | 14,574.000 | -840.000 | 14,033.00 | 492,838.96 |
| 0565 | 04506062 | 000 | RAIL (TY SSTR)(MOD) | LF | 140.710 | 1,664.000 | 0.000 | 1,664.00 | 234,141.44 |
| 0570 | 04546001 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - A) | LF | 75.110 | 1,164.000 | 0.000 | 1,164.00 | 87,428.04 |
| 0575 | 04596003 | 000 | GABION MATTRESSES (PVC)(12 IN) | SY | 31.290 | 1,454.000 | 11.000 | 1,484.00 | 46,434.36 |
| 0580 | 04626001 | 000 | CONC BOX CULV (3 FT X 2 FT) | LF | 80.580 | 402.000 | 0.000 | 402.00 | 32,393.16 |
| 0585 | 04626004 | 000 | CONC BOX CULV (4 FT X 3 FT) | LF | 139.630 | 337.000 | 0.000 | 337.00 | 47,055.32 |
| 0590 | 04626005 | 000 | CONC BOX CULV (4 FT X 4 FT) | LF | 149.430 | 348.000 | 0.000 | 279.00 | 41,690.98 |
| 0595 | 04626007 | 000 | CONC BOX CULV (5 FT X 3 FT) | LF | 162.630 | 250.000 | 0.000 | 250.00 | 40,657.50 |
| 0600 | 04626010 | 000 | CONC BOX CULV (6 FT X 3 FT) | LF | 160.950 | 468.000 | 0.000 | 468.00 | 75,324.60 |
| 0605 | 04626011 | 000 | CONC BOX CULV (6 FT X 4 FT) | LF | 170.950 | 744.000 | 0.000 | 744.00 | 127,186.80 |
| 0611 | 96086007 | | UNIQUE CHANGE ORDER ITEM 7 | DOL | 52,689.000 | 0.000 | 1.000 | 1.00 | 52,689.00 |
| | | | 6 x 6 Culvert Repair and Retrofit design. | | | | | | |
| 0615 | 04626020 | 000 | CONC BOX CULV (8 FT X 5 FT) | LF | 257.570 | 282.000 | 0.000 | 282.00 | 72,634.75 |
| 0620 | 04626021 | 000 | CONC BOX CULV (8 FT X 6 FT) | LF | 251.110 | 500.000 | 0.000 | 500.00 | 125,555.00 |
| 0625 | 04626031 | 000 | CONC BOX CULV (10 FT X 7 FT) | LF | 406.840 | 1,544.000 | 0.000 | 1,544.00 | 628,160.96 |
| 0630 | 04626032 | 000 | CONC BOX CULV (10 FT X 8 FT) | LF | 396.480 | 937.000 | 23.000 | 960.00 | 380,620.80 |
| 0635 | 04626034 | 000 | CONC BOX CULV (10 FT X 10 FT) | LF | 448.880 | 1,571.000 | 105.500 | 1,711.70 | 768,347.90 |
| 0636 | 04626034 | 900 | CONC BOX CULV (10 FT X 10 FT) | LF | 1,352.540 | 0.000 | 93.000 | 93.00 | 125,786.22 |
| | | | CO 25 Cast In Place For Culvert ESA04-1 | | | | | | |
| 0640 | 04646002 | 000 | RC PIPE (CL III)(15 IN) | LF | 33.330 | 80.000 | 0.000 | 96.00 | 3,199.68 |
| 0645 | 04646003 | 000 | RC PIPE (CL III)(18 IN) | LF | 34.140 | 192.000 | 0.000 | 283.00 | 9,661.62 |
| 0650 | 04646005 | 000 | RC PIPE (CL III)(24 IN) | LF | 39.260 | 6,542.000 | 162.000 | 6,944.50 | 272,641.07 |
| 0655 | 04646007 | 000 | RC PIPE (CL III)(30 IN) | LF | 55.810 | 2,761.000 | 0.000 | 2,411.00 | 134,557.91 |
| 0660 | 04646008 | 000 | RC PIPE (CL III)(36 IN) | LF | 72.270 | 262.000 | 64.000 | 414.00 | 29,919.78 |
| 0665 | 04646009 | 000 | RC PIPE (CL III)(42 IN) | LF | 79.470 | 521.000 | 54.000 | 575.00 | 45,695.25 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--------------------------------------|------|-------------|--------------|-----------------|------------------|------------|
| 0670 | 04646012 | 000 | RC PIPE (CL III)(60 IN) | LF | 130.750 | 299.000 | 0.000 | 299.00 | 39,094.25 |
| 0675 | 04646025 | 000 | RC PIPE (CL V)(18 IN) | LF | 72.750 | 212.000 | 0.000 | 200.12 | 14,558.73 |
| 0680 | 04646026 | 000 | RC PIPE (CL V)(24 IN) | LF | 86.230 | 310.000 | 0.000 | 350.00 | 30,180.51 |
| 0685 | 04646029 | 000 | RC PIPE (CL V)(48 IN) | LF | 88.490 | 1,311.000 | 0.000 | 1,311.00 | 116,010.39 |
| 0691 | 04656003 | | MANH (COMPL)(PRM)(60IN) | EA | 4,670.000 | 0.000 | 1.000 | 1.00 | 4,670.00 |
| | | | Added by CO#5 | | | | | | |
| 0695 | 04656005 | 000 | JCTBOX(COMPL)(PJB)(3FTX3FT) | EA | 3,422.130 | 19.000 | 0.000 | 19.00 | 65,020.47 |
| 0700 | 04656166 | 000 | INLET (COMPL)(TY AAD) | EA | 3,559.250 | 10.000 | 0.000 | 9.00 | 32,033.25 |
| 0705 | 04656167 | 000 | INLET (COMPL)(TY AD) | EA | 2,909.250 | 13.000 | 0.000 | 13.00 | 37,820.25 |
| 0710 | 04656170 | 000 | INLET (COMPL)(TY AZ) | EA | 3,689.250 | 30.000 | 0.000 | 30.00 | 110,677.50 |
| 0715 | 04656171 | 000 | INLET (COMPL)(TY AZR) | EA | 4,120.630 | 12.000 | 0.000 | 13.00 | 53,568.21 |
| 0720 | 04656172 | 000 | INLET (COMPL)(TY AZR2G) | EA | 5,250.630 | 9.000 | 0.000 | 9.00 | 47,255.67 |
| 0725 | 04656177 | 000 | INLET (COMPL)(TY AZ2G) | EA | 7,160.630 | 6.000 | 0.000 | 6.00 | 42,963.79 |
| 0730 | 04656257 | 000 | INLET(COMPL)(WALL)(SPL) | EA | 4,225.620 | 1.000 | 0.000 | 1.00 | 4,225.62 |
| 0735 | 04666011 | 000 | HEADWALL (CH - FW - 0) (DIA= 48 IN) | EA | 18,419.230 | 3.000 | 0.000 | 3.00 | 55,257.69 |
| 0740 | 04666013 | 000 | HEADWALL (CH - FW - 0) (DIA= 60 IN) | EA | 23,119.760 | 1.000 | 0.000 | 1.00 | 23,119.76 |
| 0745 | 04666025 | 000 | HEADWALL (CH - FW - 15) (DIA= 42 IN) | EA | 10,692.770 | 1.000 | 0.000 | 1.00 | 10,692.77 |
| 0750 | 04666037 | 000 | HEADWALL (CH - FW - 30) (DIA= 30 IN) | EA | 10,101.920 | 2.000 | 0.000 | 2.00 | 20,203.84 |
| 0755 | 04666050 | 000 | HEADWALL (CH - FW - 45) (DIA= 24 IN) | EA | 10,470.800 | 1.000 | 0.000 | 1.00 | 10,470.80 |
| 0760 | 04666097 | 000 | HEADWALL (CH - PW - 0) (DIA= 24 IN) | EA | 8,069.440 | 1.000 | 0.000 | 1.00 | 8,069.44 |
| 0765 | 04666102 | 000 | HEADWALL (CH - PW - 0) (DIA= 42 IN) | EA | 17,602.940 | 1.000 | 0.000 | 1.00 | 17,602.94 |
| 0770 | 04666105 | 000 | HEADWALL (CH - PW - 0) (DIA= 60 IN) | EA | 20,724.990 | 1.000 | 0.000 | 1.00 | 20,724.99 |
| 0775 | 04666132 | 000 | HEADWALL (CH - PW - S) (DIA= 30 IN) | EA | 10,640.890 | 1.000 | 0.000 | 1.00 | 10,640.89 |
| 0780 | 04666152 | 000 | WINGWALL (FW - 0) (HW=5 FT) | EA | 30,877.360 | 1.000 | 0.000 | 1.00 | 30,877.36 |
| 0790 | 04666156 | 000 | WINGWALL (FW - 0) (HW=9 FT) | EA | 54,341.760 | 2.000 | 0.000 | 2.00 | 108,683.52 |
| 0795 | 04666158 | 000 | WINGWALL (FW - S) (HW=11 FT) | EA | 62,429.430 | 1.000 | 0.000 | 1.00 | 62,429.43 |
| 0800 | 04666165 | 000 | WINGWALL (FW - S) (HW=4 FT) | EA | 18,192.570 | 2.000 | 0.000 | 2.00 | 36,385.14 |
| 0805 | 04666166 | 000 | WINGWALL (FW - S) (HW=5 FT) | EA | 18,192.570 | 2.000 | 0.000 | 2.00 | 36,385.14 |
| 0810 | 04666167 | 000 | WINGWALL (FW - S) (HW=6 FT) | EA | 20,348.680 | 3.000 | 0.000 | 3.00 | 61,046.04 |
| 0815 | 04666168 | 000 | WINGWALL (FW - S) (HW=7 FT) | EA | 30,896.730 | 2.000 | 0.000 | 2.00 | 61,793.46 |
| 0820 | 04666170 | 000 | WINGWALL (FW - S) (HW=9 FT) | EA | 33,320.490 | 2.000 | -1.000 | 1.00 | 33,320.49 |
| 0823 | 04666146 | | WINGWALL (FW - 0) (HW=14 FT) | EA | 110,250.000 | 0.000 | 1.000 | 1.00 | 110,250.00 |
| | | | 6 x 6 Culvert at STA 1201+98 | | | | | | |
| 0825 | 04666177 | 000 | WINGWALL (PW - 1) (HW=16 FT) | EA | 110,526.760 | 3.000 | -2.000 | 1.00 | 110,526.76 |
| 0830 | 04666179 | 000 | WINGWALL (PW - 1) (HW=4 FT) | EA | 29,111.130 | 1.000 | 0.000 | 1.00 | 29,111.13 |
| 0835 | 04666180 | 000 | WINGWALL (PW - 1) (HW=5 FT) | EA | 23,300.030 | 1.000 | 0.000 | 1.00 | 23,300.03 |
| 0840 | 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 35,392.110 | 2.000 | 0.000 | 2.00 | 70,784.22 |
| 0845 | 04666183 | 000 | WINGWALL (PW - 1) (HW=8 FT) | EA | 38,672.040 | 5.000 | 0.000 | 5.00 | 193,360.20 |
| 0850 | 04666184 | 000 | WINGWALL (PW - 1) (HW=9 FT) | EA | 53,396.350 | 5.000 | 1.000 | 6.00 | 320,378.10 |
| 0855 | 04666207 | 000 | WINGWALL (SW - 0) (HW=4 FT) | EA | 7,059.310 | 2.000 | 0.000 | 2.00 | 14,118.62 |
| 0860 | 04676064 | 000 | SET (TY I)(S=10 FT)(HW=8FT)(4:1)(C) | EA | 35,808.040 | 1.000 | 1.000 | 2.00 | 71,616.08 |
| 0865 | 04676341 | 000 | SET (TY II) (15 IN) (RCP) (6: 1) (P) | EA | 748.010 | 6.000 | 0.000 | 6.00 | 4,488.06 |
| 0870 | 04676363 | 000 | SET (TY II) (18 IN) (RCP) (6: 1) (P) | EA | 763.000 | 8.000 | 0.000 | 12.00 | 9,156.00 |
| 0875 | 04676390 | 000 | SET (TY II) (24 IN) (RCP) (4: 1) (C) | EA | 833.010 | 2.000 | 1.000 | 3.00 | 2,499.03 |
| 0880 | 04676394 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (C) | EA | 958.010 | 2.000 | 0.000 | 2.00 | 1,916.02 |
| 0885 | 04676395 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | EA | 943.000 | 18.000 | 0.000 | 18.00 | 16,974.00 |
| 0890 | 04676419 | 000 | SET (TY II) (30 IN) (RCP) (4: 1) (C) | EA | 988.010 | 2.000 | 0.000 | 2.00 | 1,976.02 |
| 0895 | 04676423 | 000 | SET (TY II) (30 IN) (RCP) (6: 1) (P) | EA | 1,148.010 | 2.000 | 0.000 | 2.00 | 2,296.02 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------------------------------|-----------|--------|--|------|----------------|--------------|-----------------|------------------|---------------|
| 0900 | 04676450 | 000 | SET (TY II) (36 IN) (RCP) (4: 1) (C) | EA | 1,802.990 | 1.000 | 0.000 | 1.00 | 1,802.99 |
| 0905 | 04676453 | 000 | SET (TY II) (36 IN) (RCP) (6: 1) (C) | EA | 2,042.990 | 1.000 | 4.000 | 5.00 | 10,214.95 |
| 0910 | 04676465 | 000 | SET (TY II) (42 IN) (RCP) (6: 1) (C) | EA | 4,392.990 | 1.000 | 0.000 | 1.00 | 4,392.99 |
| 0912 | 04676466 | | SET (TY II) (42 IN) (RCP) (6: 1) (P) | EA | 4,392.990 | 0.000 | 1.000 | 1.00 | 4,392.99 |
| CULVERT EXTENSION OLD SLATE ROAD | | | | | | | | | |
| 0915 | 04716007 | 000 | GRATE AND FRAME (BRIDGE DRAIN) | EA | 2,332.810 | 21.000 | 0.000 | 21.00 | 48,989.01 |
| 0916 | 04796006 | | ADJUSTING INLET (CAP) Used at STA 1201+98 | EA | 5,250.000 | 0.000 | 1.000 | 1.00 | 5,250.00 |
| 0917 | 04796002 | | ADJUSTING INLETS AD INLETS AT B-9, B-10 AND B-11 | EA | 1,449.810 | 0.000 | 3.000 | 3.00 | 4,349.43 |
| 0918 | 04806001 | | CLEAN EXIST CULVERTS 6 X 6 Culvert at STA 1201+98 | EA | 45,937.500 | 0.000 | 1.000 | 1.00 | 45,937.50 |
| 0920 | 04966002 | 000 | REMOV STR (INLET) | EA | 546.720 | 29.000 | -7.000 | 12.00 | 6,560.64 |
| 0925 | 04966006 | 000 | REMOV STR (HEADWALL) | EA | 1,119.290 | 63.000 | 2.000 | 49.00 | 54,845.21 |
| 0930 | 04966007 | 000 | REMOV STR (PIPE) | LF | 21.340 | 3,847.000 | -1,430.000 | 2,544.50 | 54,299.63 |
| 0935 | 04966008 | 000 | REMOV STR (BOX CULVERT) | LF | 51.420 | 3,315.000 | 1,592.000 | 4,907.00 | 252,317.94 |
| 0940 | 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 4,103.000 | 4.000 | 0.000 | 4.00 | 16,412.00 |
| 0945 | 05006001 | 000 | MOBILIZATION | LS | 12,000,000.000 | 1.000 | 0.000 | 1.00 | 12,000,000.00 |
| 0950 | 05026001 | 000 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 35,378.510 | 54.000 | 0.000 | 54.00 | 1,910,439.54 |
| 0955 | 05066002 | 003 | ROCK FILTER DAMS (INSTALL) (TY 2) | LF | 30.780 | 2,100.000 | 0.000 | 2,931.00 | 90,216.18 |
| 0960 | 05066003 | 003 | ROCK FILTER DAMS (INSTALL) (TY 3) | LF | 97.960 | 720.000 | 0.000 | 153.00 | 14,987.88 |
| 0965 | 05066011 | 003 | ROCK FILTER DAMS (REMOVE) | LF | 9.680 | 2,820.000 | 0.000 | 2,619.00 | 25,351.92 |
| 0970 | 05066020 | 003 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 38.120 | 3,666.000 | 1,625.835 | 5,291.84 | 201,724.76 |
| 0975 | 05066024 | 003 | CONSTRUCTION EXITS (REMOVE) | SY | 7.740 | 3,666.000 | 0.000 | 5,291.84 | 40,958.81 |
| 0980 | 05066038 | 003 | TEMP SEDMT CONT FENCE (INSTALL) | LF | 1.650 | 45,438.000 | 0.000 | 49,477.04 | 81,637.12 |
| 0985 | 05066039 | 003 | TEMP SEDMT CONT FENCE (REMOVE) | LF | 0.370 | 45,438.000 | 0.000 | 49,477.04 | 18,306.51 |
| 0990 | 05066040 | 003 | BIODEG EROSN CONT LOGS (INSTL) (8") | LF | 3.430 | 910.000 | 0.000 | 1,227.00 | 4,208.61 |
| 0995 | 05066043 | 003 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 0.370 | 910.000 | 0.000 | 1,227.00 | 453.99 |
| 1000 | 05086003 | 000 | CONSTRUCTING DETOURS (TY 1) | SY | 69.610 | 144,080.000 | -73,491.680 | 62,636.19 | 4,360,105.05 |
| 1005 | 05086004 | 000 | CONSTRUCTING DETOURS (TY 2) | SY | 13.400 | 1,751.000 | 0.000 | 1,551.00 | 20,783.40 |
| 1007 | 05086005 | | CONSTRUCTING DETOURS (TY 3) Added by CO#02 | SY | 59.000 | 0.000 | 11,726.000 | 18,358.28 | 1,083,138.47 |
| 1008 | 96086008 | | UNIQUE CHANGE ORDER ITEM 8 Temp Detour Embankment | DOL | 215.000 | 0.000 | 5,094.820 | 5,094.82 | 1,095,386.30 |
| 1010 | 05106003 | 000 | ONE-WAY TRAF CONT (PORT TRAF SIG) | MO | 4,221.750 | 12.000 | -4.000 | 8.00 | 33,774.00 |
| 1011 | 96086003 | | UNIQUE CHANGE ORDER ITEM 3 One-way Signal Radar Detector Installation | DOL | 1,142.250 | 0.000 | 6.000 | 6.00 | 6,853.50 |
| 1012 | 96086004 | | UNIQUE CHANGE ORDER ITEM 4 One-Way Signal Mobilization | DOL | 1,549.790 | 0.000 | 1.000 | 1.00 | 1,549.79 |
| 1014 | 05126001 | | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) Added by CO #06 | LF | 55.000 | 0.000 | 15,540.000 | 15,540.00 | 854,700.00 |
| 1015 | 05126009 | 003 | PORT CTB (FUR & INST)(LOW PROF)(TY 1) | LF | 51.890 | 13,140.000 | -11,880.000 | 1,340.00 | 69,532.60 |
| 1016 | 05126021 | | PORT CTB (DES SOURCE)(LOW PROF)(TY 1) Added by CO #01 | LF | 41.890 | 0.000 | 11,880.000 | 11,880.00 | 497,653.20 |
| 1020 | 05126010 | 003 | PORT CTB (FUR & INST)(LOW PROF)(TY 2) | LF | 61.480 | 220.000 | 0.000 | 660.00 | 40,576.80 |
| 1025 | 05126025 | 003 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 2.090 | 271,370.000 | 0.000 | 245,033.00 | 512,118.97 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|--------------|
| 1030 | 05126033 | 003 | PORT CTB (MOVE)(LOW PROF)(TY 1) | LF | 4.130 | 14,940.000 | 360.000 | 30,520.00 | 126,047.60 |
| 1035 | 05126034 | 003 | PORT CTB (MOVE)(LOW PROF)(TY 2) | LF | 5.750 | 440.000 | 120.000 | 1,802.00 | 10,361.50 |
| 1040 | 05126049 | 003 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 6.600 | 48,840.000 | 20,400.000 | 69,240.00 | 456,984.00 |
| 1045 | 05126057 | 003 | PORT CTB (REMOVE)(LOW PROF)(TY 1) | LF | 5.860 | 13,140.000 | 0.000 | 13,060.00 | 76,531.60 |
| 1050 | 05126058 | 003 | PORT CTB (REMOVE)(LOW PROF)(TY 2) | LF | 8.170 | 220.000 | 0.000 | 120.00 | 980.40 |
| 1055 | 05126088 | 003 | PORT CTB (ALT FUR)(SGL SLOPE)(TY 1) | LF | 1.390 | 48,840.000 | 5,160.000 | 59,790.00 | 83,108.10 |
| 1060 | 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 50.790 | 32,898.000 | 0.000 | 34,033.00 | 1,728,536.07 |
| 1065 | 05146003 | 000 | PERM CTB (SGL SLOPE) (TY 3) (42) | LF | 67.760 | 456.000 | 0.000 | 456.00 | 30,898.56 |
| 1066 | 05286004 | | LANDSCAPE PAVERS | SY | 51.940 | 0.000 | 342.000 | 410.44 | 21,318.25 |
| | | | Added by CO #36 | | | | | | |
| 1070 | 05296001 | 000 | CONC CURB (TY I) | LF | 6.000 | 1,204.000 | 0.000 | 1,092.92 | 6,557.50 |
| 1075 | 05306004 | 000 | DRIVEWAYS (CONC) | SY | 52.000 | 978.000 | 0.000 | 1,520.74 | 79,078.59 |
| 1080 | 05306005 | 000 | DRIVEWAYS (ACP) | SY | 20.300 | 2,247.000 | 0.000 | 1,987.13 | 40,338.65 |
| 1085 | 05306008 | 000 | TURNOUTS (ACP) | SY | 44.670 | 144.000 | 0.000 | 75.35 | 3,365.80 |
| 1090 | 05366002 | 000 | CONC MEDIAN | SY | 55.000 | 562.000 | 0.000 | 637.78 | 35,077.70 |
| 1095 | 05406001 | 000 | MTL W-BEAM GD FEN (TIM POST) | LF | 21.300 | 782.000 | 0.000 | 987.50 | 21,033.75 |
| 1100 | 05406002 | 000 | MTL W-BEAM GD FEN (STEEL POST) | LF | 23.300 | 497.500 | 787.000 | 1,749.50 | 40,763.35 |
| 1102 | 05406002 | 900 | MTL W-BEAM GD FEN (STEEL POST) | LF | 25.440 | 0.000 | 400.000 | 400.00 | 10,176.00 |
| | | | VICK SPRINGS RD | | | | | | |
| 1105 | 05406016 | 000 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,050.000 | 1.000 | 0.000 | 1.00 | 1,050.00 |
| 1107 | 05406016 | 900 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,179.810 | 0.000 | 1.000 | 1.00 | 1,179.81 |
| | | | VICK SPRINGS RD | | | | | | |
| 1110 | 05406017 | 000 | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 21.300 | 600.000 | 0.000 | 50.00 | 1,065.00 |
| 1115 | 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.000 | 5,894.000 | 225.000 | 5,935.00 | 17,805.00 |
| 1120 | 05436021 | 002 | REMOVE CABLE BARRIER | LF | 2.750 | 32,045.000 | 0.000 | 34,605.00 | 95,163.75 |
| 1125 | 05436022 | 002 | REMOVE CABLE BARRIER TERMINAL SECTION | EA | 200.000 | 9.000 | 0.000 | 9.00 | 1,800.00 |
| 1135 | 05436024 | 002 | INSTALL SALVAGE CABLE BAR TERM SECTION | EA | 2,340.000 | 2.000 | 0.000 | 1.00 | 2,340.00 |
| 1140 | 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 2,179.000 | 1.000 | 0.000 | 16.00 | 34,864.00 |
| 1142 | 05446001 | | GUARDRAIL END TREATMENT (INSTALL) | EA | 2,842.410 | 0.000 | 3.000 | 3.00 | 8,527.23 |
| | | | VICK SPRINGS RD | | | | | | |
| 1145 | 05446006 | 000 | GDRAIL END TRT(INST)(WOOD POST)(TY III) | EA | 2,179.000 | 4.000 | 0.000 | 1.00 | 2,179.00 |
| 1150 | 05456001 | 000 | CRASH CUSH ATTEN (INSTL) | EA | 8,500.000 | 8.000 | 0.000 | 10.00 | 85,000.00 |
| 1155 | 05456003 | 000 | CRASH CUSH ATTEN (MOVE & RESET) | EA | 2,300.000 | 31.000 | 0.000 | 26.00 | 59,800.00 |
| 1160 | 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 14.000 | 0.000 | 20.00 | 10,000.00 |
| 1165 | 05456014 | 000 | CRASH CUSH ATTEN (INSTL)(R)(N)(70) | EA | 15,100.000 | 21.000 | -1.000 | 20.00 | 302,000.00 |
| 1170 | 05526003 | 000 | WIRE FENCE (TY C) | LF | 9.030 | 3,654.000 | 0.000 | 2,330.00 | 21,039.90 |
| 1171 | 05566008 | | PIPE UNDERDRAINS (TY 8) (6") | LF | 41.220 | 0.000 | 765.000 | 765.00 | 31,533.30 |
| | | | Added by CO 22 | | | | | | |
| 1175 | 05606009 | 000 | MAILBOX INSTALL-S (RR-POST) TY 4 | EA | 300.000 | 8.000 | 0.000 | 8.00 | 2,400.00 |
| 1180 | 05606010 | 000 | MAILBOX INSTALL-D (RR-POST) TY 4 | EA | 360.000 | 1.000 | 0.000 | 1.00 | 360.00 |
| 1185 | 05606013 | 000 | MAILBOX INSTALL-M (TWW-POST) TY 4 | EA | 650.000 | 1.000 | 0.000 | 1.00 | 650.00 |
| 1190 | 06106009 | 000 | REMOVE RD IL ASM (TRANS-BASE) | EA | 250.000 | 18.000 | 0.000 | 14.00 | 3,500.00 |
| 1195 | 06106214 | 000 | IN RD IL (TY SA) 40T-8 (250W EQ) LED | EA | 2,295.000 | 32.000 | 0.000 | 32.00 | 73,440.00 |
| 1199 | 06186016 | | CONDT (PVC) (SCH 40) (1") | LF | 8.650 | 0.000 | 700.000 | 685.00 | 5,925.25 |
| | | | CO 26 Only | | | | | | |
| 1200 | 06186023 | 000 | CONDT (PVC) (SCH 40) (2") | LF | 6.800 | 11,393.000 | 0.000 | 11,393.00 | 77,472.40 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|------------|
| 1201 | 06186023 | 900 | CONDT (PVC) (SCH 40) (2") CO 26 Only | LF | 12.400 | 0.000 | 120.000 | 120.00 | 1,488.00 |
| 1205 | 06186024 | 000 | CONDT (PVC) (SCH 40) (2") (BORE) | LF | 12.780 | 1,492.000 | 0.000 | 1,492.00 | 19,067.76 |
| 1210 | 06206007 | 000 | ELEC CONDR (NO.8) BARE | LF | 0.900 | 10,295.000 | 0.000 | 10,295.00 | 9,265.50 |
| 1215 | 06206008 | 000 | ELEC CONDR (NO.8) INSULATED | LF | 1.000 | 20,590.000 | 0.000 | 23,358.00 | 23,358.00 |
| 1220 | 06206015 | 000 | ELEC CONDR (NO.2) BARE | LF | 2.500 | 1,098.000 | 0.000 | 1,098.00 | 2,745.00 |
| 1225 | 06206016 | 000 | ELEC CONDR (NO.2) INSULATED | LF | 2.800 | 2,983.000 | 0.000 | 3,167.00 | 8,867.60 |
| 1230 | 06216005 | 000 | TRAY CABLE (4 CONDR) (12 AWG) | LF | 1.780 | 368.000 | 0.000 | 436.00 | 776.08 |
| 1235 | 06246002 | 000 | GROUND BOX TY A (122311)W/APRON | EA | 725.000 | 29.000 | 0.000 | 33.00 | 23,925.00 |
| 1240 | 06286002 | 000 | REMOVE ELECTRICAL SERVICES | EA | 200.000 | 2.000 | 0.000 | 2.00 | 400.00 |
| 1245 | 06286049 | 000 | ELC SRV TY A 240/480 060(NS)SS(T)SP(O) | EA | 5,768.000 | 4.000 | 0.000 | 4.00 | 23,072.00 |
| 1250 | 06286145 | 000 | ELC SRV TY D 120/240 060(NS)SS(E)SP(O) | EA | 4,700.000 | 1.000 | 0.000 | 1.00 | 4,700.00 |
| 1255 | 06286148 | 000 | ELC SRV TY D 120/240 060(NS)SS(E)TS(O) | EA | 4,350.000 | 1.000 | 0.000 | 1.00 | 4,350.00 |
| 1260 | 06366002 | 000 | ALUMINUM SIGNS (TY G) | SF | 20.330 | 293.000 | 0.000 | 293.00 | 5,956.70 |
| 1265 | 06366003 | 000 | ALUMINUM SIGNS (TY O) | SF | 17.980 | 1,955.000 | 0.000 | 1,955.00 | 35,150.90 |
| 1270 | 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 315.000 | 95.000 | 0.000 | 95.00 | 29,925.00 |
| 1275 | 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 405.000 | 23.000 | 0.000 | 23.00 | 9,315.00 |
| 1280 | 06446005 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT) | EA | 511.000 | 4.000 | 0.000 | 4.00 | 2,044.00 |
| 1285 | 06446007 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(U) | EA | 441.000 | 4.000 | 0.000 | 4.00 | 1,764.00 |
| 1290 | 06446009 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SB(P) | EA | 291.000 | 10.000 | -1.000 | 10.00 | 2,910.00 |
| 1295 | 06446012 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SB(T) | EA | 431.000 | 2.000 | 0.000 | 2.00 | 862.00 |
| 1300 | 06446027 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(P) | EA | 503.000 | 1.000 | 0.000 | 1.00 | 503.00 |
| 1305 | 06446030 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T) | EA | 551.000 | 12.000 | 0.000 | 12.00 | 6,612.00 |
| 1310 | 06446031 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT) | EA | 640.000 | 2.000 | 0.000 | 2.00 | 1,280.00 |
| 1315 | 06446033 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U) | EA | 537.000 | 6.000 | 0.000 | 6.00 | 3,222.00 |
| 1320 | 06446034 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT) | EA | 623.000 | 2.000 | 0.000 | 2.00 | 1,246.00 |
| 1325 | 06446037 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-WC) | EA | 792.000 | 3.000 | 0.000 | 3.00 | 2,376.00 |
| 1330 | 06446042 | 000 | IN SM RD SN SUP&AM TYS80(1)SB(T) | EA | 601.000 | 1.000 | 0.000 | 1.00 | 601.00 |
| 1335 | 06446045 | 000 | IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT) | EA | 648.000 | 2.000 | 0.000 | 2.00 | 1,296.00 |
| 1340 | 06446050 | 000 | IN SM RD SN SUP&AM TYS80(2)SA(P) | EA | 1,286.000 | 3.000 | 0.000 | 3.00 | 3,858.00 |
| 1345 | 06446051 | 000 | IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL) | EA | 1,284.000 | 2.000 | 0.000 | 2.00 | 2,568.00 |
| 1350 | 06446064 | 000 | IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) | EA | 2,175.000 | 2.000 | 0.000 | 2.00 | 4,350.00 |
| 1355 | 06446065 | 000 | IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) | EA | 2,175.000 | 2.000 | 0.000 | 2.00 | 4,350.00 |
| 1361 | 06446066 | | IN SM RD SN SUP&AM (RAIL MOUNT) DELETE RAIL MOUNT USE CTB MOUNT | EA | 1,573.940 | 0.000 | 4.000 | 4.00 | 6,295.76 |
| 1365 | 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 100.000 | 143.000 | 0.000 | 92.00 | 9,200.00 |
| 1370 | 06476001 | 000 | INSTALL LRSS (STRUCT STEEL) | LB | 4.580 | 1,099.000 | 0.000 | 1,099.00 | 5,033.42 |
| 1375 | 06476003 | 000 | REMOVE LRSA | EA | 500.000 | 13.000 | 0.000 | 12.00 | 6,000.00 |
| 1380 | 06506048 | 000 | INS OH SN SUP(40 FT CANT)(SPAN ONLY) | EA | 17,224.000 | 5.000 | 0.000 | 5.00 | 86,120.00 |
| 1385 | 06506121 | 000 | INS OH SN SUP(110 FT BRDG)(SPAN ONLY) | EA | 53,511.000 | 4.000 | 0.000 | 4.00 | 214,044.00 |
| 1390 | 06506204 | 000 | REMOVE OVERHD SIGN SUP | EA | 5,570.000 | 2.000 | 0.000 | 2.00 | 11,140.00 |
| 1395 | 06586001 | 000 | INSTL DEL ASSM (D-SW)SZ 1(FLX)GND | EA | 42.000 | 55.000 | 0.000 | 55.00 | 2,310.00 |
| 1400 | 06586002 | 000 | INSTL DEL ASSM (D-SW)SZ 1(FLX)GND(BI) | EA | 42.000 | 26.000 | 0.000 | 26.00 | 1,092.00 |
| 1405 | 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 18.000 | 29.000 | 0.000 | 29.00 | 522.00 |
| 1415 | 06586015 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)GF1 | EA | 20.000 | 53.000 | 0.000 | 53.00 | 1,060.00 |
| 1420 | 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 18.000 | 12.000 | 0.000 | 12.00 | 216.00 |
| 1425 | 06586027 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI) | EA | 18.000 | 143.000 | 0.000 | 143.00 | 2,574.00 |
| 1430 | 06586036 | 000 | INSTL DEL ASSM (D-DW)SZ 1(FLX)GND | EA | 42.000 | 44.000 | 0.000 | 44.00 | 1,848.00 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--|-----------|--------|--|------|------------|--------------|-----------------|------------------|------------|
| 1435 | 06586048 | 000 | INSTL OM ASSM (OM-2Z)(FLX)GND | EA | 42.000 | 180.000 | 0.000 | 161.00 | 6,762.00 |
| 1440 | 06626001 | 000 | WK ZN PAV MRK NON-REMOV (W)4"(BRK) | LF | 0.110 | 25,614.000 | 0.000 | 38,618.50 | 4,248.04 |
| 1445 | 06626002 | 000 | WK ZN PAV MRK NON-REMOV (W)4"(DOT) | LF | 0.200 | 720.000 | 0.000 | 1,151.00 | 230.20 |
| 1450 | 06626004 | 000 | WK ZN PAV MRK NON-REMOV (W)4"(SLD) | LF | 0.100 | 111,005.000 | 0.000 | 93,984.00 | 9,398.40 |
| 1455 | 06626019 | 000 | WK ZN PAV MRK NON-REMOV (W)(ENTR GORE) | EA | 100.000 | 4.000 | 0.000 | 3.00 | 300.00 |
| 1460 | 06626020 | 000 | WK ZN PAV MRK NON-REMOV (W)(EXIT GORE) | EA | 100.000 | 3.000 | 0.000 | 1.00 | 100.00 |
| 1465 | 06626034 | 000 | WK ZN PAV MRK NON-REMOV (Y)4"(SLD) | LF | 0.100 | 117,161.000 | 0.000 | 109,354.00 | 10,935.40 |
| 1470 | 06626061 | 000 | WK ZN PAV MRK REMOV (W)4"(DOT) | LF | 1.500 | 1,242.000 | 0.000 | 1,031.00 | 1,546.50 |
| 1475 | 06626063 | 000 | WK ZN PAV MRK REMOV (W)4"(SLD) | LF | 0.500 | 156,086.000 | 0.000 | 202,904.00 | 101,452.00 |
| 1480 | 06626071 | 000 | WK ZN PAV MRK REMOV (W)8"(SLD) | LF | 1.000 | 253.000 | 0.000 | 5,319.00 | 5,319.00 |
| 1485 | 06626075 | 000 | WK ZN PAV MRK REMOV (W)24"(SLD) | LF | 3.000 | 40.000 | 0.000 | 448.00 | 1,344.00 |
| 1490 | 06626076 | 000 | WK ZN PAV MRK REMOV (W)4"(BKN W/MRKR) | LF | 0.650 | 39,465.000 | 0.000 | 45,978.85 | 29,886.25 |
| 1495 | 06626082 | 000 | WK ZN PAV MRK REMOV (W)(ENTR GORE) | EA | 480.000 | 4.000 | 0.000 | 6.00 | 2,880.00 |
| 1500 | 06626083 | 000 | WK ZN PAV MRK REMOV (W)(EXIT GORE) | EA | 480.000 | 9.000 | 0.000 | 4.00 | 1,920.00 |
| 1510 | 06626095 | 000 | WK ZN PAV MRK REMOV (Y)4"(SLD) | LF | 0.500 | 153,488.000 | 0.000 | 206,153.00 | 103,076.50 |
| 1512 | 06626113 | | WK ZN PAV MRK SHT TERM RMV (Y)4" | LF | 2.500 | 0.000 | 2,016.000 | 2,016.00 | 5,040.00 |
| EAST & WEST FRONTAGE ROAD OVERLAY | | | | | | | | | |
| 1520 | 06666036 | 000 | REFL PAV MRK TY I (W)8"(SLD)(100MIL) | LF | 1.000 | 10,468.000 | 102.000 | 10,274.50 | 10,274.50 |
| 1525 | 06666039 | 000 | REFL PAV MRK TY I (W)12"(LNDP)(100MIL) | LF | 3.000 | 227.000 | 0.000 | 227.00 | 681.00 |
| 1530 | 06666042 | 000 | REFL PAV MRK TY I (W)12"(SLD)(100MIL) | LF | 2.500 | 1,080.000 | 2,303.000 | 2,903.00 | 7,257.50 |
| 1540 | 06666048 | 000 | REFL PAV MRK TY I (W)24"(SLD)(100MIL) | LF | 6.000 | 48.000 | 67.000 | 283.00 | 1,698.00 |
| 1545 | 06666054 | 000 | REFL PAV MRK TY I (W)(ARROW)(100MIL) | EA | 100.000 | 4.000 | 0.000 | 4.00 | 400.00 |
| 1555 | 06666078 | 000 | REFL PAV MRK TY I (W)(WORD)(100MIL) | EA | 120.000 | 2.000 | 0.000 | 7.00 | 840.00 |
| 1560 | 06666102 | 000 | REF PAV MRK TY I (W)36"(YLD TRI)(100MIL) | EA | 36.000 | 70.000 | -17.000 | 53.00 | 1,908.00 |
| 1565 | 06666147 | 000 | REFL PAV MRK TY I (Y)24"(SLD)(100MIL) | LF | 5.000 | 655.000 | 0.000 | 92.00 | 460.00 |
| 1567 | 06666159 | | RE PV MRK TY I (BLACK)4"(SHADOW)(100MIL) | LF | 0.887 | 0.000 | 36,466.000 | 32,374.00 | 28,715.74 |
| IH 45 NORTHBOUND & SOUTHBOUND MAIN LANES | | | | | | | | | |
| 1570 | 06666224 | 000 | PAVEMENT SEALER 4" | LF | 0.040 | 259,562.000 | 36,656.000 | 253,250.00 | 10,130.00 |
| 1575 | 06666226 | 000 | PAVEMENT SEALER 8" | LF | 0.080 | 10,485.000 | 102.000 | 10,274.50 | 821.96 |
| 1580 | 06666228 | 000 | PAVEMENT SEALER 12" | LF | 0.120 | 1,307.000 | 2,303.000 | 3,130.00 | 375.60 |
| 1590 | 06666230 | 000 | PAVEMENT SEALER 24" | LF | 0.240 | 48.000 | 67.000 | 375.00 | 90.00 |
| 1595 | 06666231 | 000 | PAVEMENT SEALER (ARROW) | EA | 5.000 | 4.000 | 0.000 | 4.00 | 20.00 |
| 1600 | 06666232 | 000 | PAVEMENT SEALER (WORD) | EA | 5.000 | 2.000 | 0.000 | 7.00 | 35.00 |
| 1610 | 06666243 | 000 | PAVEMENT SEALER (YLD TRI) | EA | 1.000 | 70.000 | 0.000 | 53.00 | 53.00 |
| 1615 | 06666300 | 000 | RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) | LF | 0.260 | 36,466.000 | 0.000 | 32,777.00 | 8,522.02 |
| 1620 | 06666303 | 000 | RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) | LF | 0.250 | 172,282.000 | 60.000 | 128,514.00 | 32,128.50 |
| 1630 | 06666315 | 000 | RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) | LF | 0.250 | 135,773.000 | 130.000 | 134,571.00 | 33,642.75 |
| 1635 | 06726007 | 000 | REFL PAV MRKR TY I-C | EA | 5.000 | 46.000 | 0.000 | 37.00 | 185.00 |
| 1640 | 06726009 | 000 | REFL PAV MRKR TY II-A-A | EA | 4.000 | 849.000 | 0.000 | 1,439.00 | 5,756.00 |
| 1645 | 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 3.950 | 2,869.000 | 0.000 | 1,781.00 | 7,034.95 |
| 1650 | 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 0.250 | 119,195.000 | 0.000 | 155,392.03 | 38,848.01 |
| 1655 | 06786001 | 000 | PAV SURF PREP FOR MRK (4") | LF | 0.010 | 259,562.000 | 36,656.000 | 262,336.00 | 2,623.36 |
| 1660 | 06786004 | 000 | PAV SURF PREP FOR MRK (8") | LF | 0.020 | 10,485.000 | 102.000 | 10,274.50 | 205.49 |
| 1665 | 06786006 | 000 | PAV SURF PREP FOR MRK (12") | LF | 0.030 | 1,307.000 | 2,303.000 | 3,130.00 | 93.90 |
| 1675 | 06786008 | 000 | PAV SURF PREP FOR MRK (24") | LF | 0.050 | 48.000 | 67.000 | 375.00 | 18.75 |
| 1680 | 06786009 | 000 | PAV SURF PREP FOR MRK (ARROW) | EA | 3.000 | 4.000 | 0.000 | 4.00 | 12.00 |
| 1690 | 06786016 | 000 | PAV SURF PREP FOR MRK (WORD) | EA | 3.000 | 2.000 | 0.000 | 7.00 | 21.00 |
| 1695 | 06786023 | 000 | PAV SURF PREP FOR MRK (36")(YLD TRI) | EA | 2.000 | 70.000 | -17.000 | 53.00 | 106.00 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|--|------|------------|--------------|-----------------|------------------|--------------|
| 1700 | 06806001 | 000 | INSTALL HWY TRF SIG (FLASH BEACON) | EA | 5,500.000 | 2.000 | 0.000 | 2.00 | 11,000.00 |
| 1705 | 06806004 | 000 | REMOVING TRAFFIC SIGNALS | EA | 3,000.000 | 2.000 | 0.000 | 2.00 | 6,000.00 |
| 1710 | 06826003 | 000 | VEH SIG SEC (12")LED(YEL) | EA | 398.000 | 8.000 | 0.000 | 8.00 | 3,184.00 |
| 1715 | 06826005 | 000 | VEH SIG SEC (12")LED(RED) | EA | 398.000 | 4.000 | 0.000 | 4.00 | 1,592.00 |
| 1720 | 06846009 | 000 | TRF SIG CBL (TY A)(12 AWG)(4 CONDR) | LF | 2.500 | 201.000 | 0.000 | 201.00 | 502.50 |
| 1725 | 06846080 | 000 | TRF SIG CBL (TY C)(14 AWG)(2 CONDR) | LF | 1.700 | 892.000 | 0.000 | 892.00 | 1,516.40 |
| 1730 | 06846084 | 000 | TRF SIG CBL (TY A)(8 AWG)(4 CONDR) | LF | 3.150 | 1,527.000 | 0.000 | 1,527.00 | 4,810.05 |
| 1735 | 06866008 | 000 | INS TRF SIG PL AM (S)STR(TY B)LUM | EA | 4,108.000 | 2.000 | 0.000 | 2.00 | 8,216.00 |
| 1737 | 06866008 | 900 | INS TRF SIG PL AM (S)STR(TY B)LUM | EA | 6,026.960 | 0.000 | 2.000 | 2.00 | 12,053.92 |
| | | | ADDED BY CO #41 | | | | | | |
| 1740 | 06886004 | 000 | VEH LP DETECT (SAWCUT) | LF | 9.870 | 336.000 | 0.000 | 336.00 | 3,316.32 |
| 1742 | 07406004 | | ANTI - GRAFFITI COATING(PERMNENT-TY II) | SF | 0.360 | 0.000 | 159,577.000 | 159,577.00 | 57,447.72 |
| | | | ADDED BY CO #43 | | | | | | |
| 1750 | 10066001 | 000 | LANDSCAPE SOIL AMENDMENT (TYPE I) | SY | 0.200 | 45,545.000 | 0.000 | 32,951.04 | 6,590.21 |
| 1753 | 30026001 | | MEMBRANE UNDERSEAL | GAL | 4.000 | 0.000 | 13,552.000 | 7,518.00 | 30,072.00 |
| | | | EAST & WEST FRONTAGE RD BASE REPAIR | | | | | | |
| 1755 | 30366001 | 000 | GRINDING CONCRETE PAVEMENT | SY | 15.000 | 830.000 | 0.000 | 830.00 | 12,450.00 |
| 1760 | 40216001 | 000 | TIP TESTING(DRILL SHAFT) | EA | 4,750.000 | 8.000 | 0.000 | 8.00 | 38,000.00 |
| 1765 | 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | EA | 18,163.000 | 8.000 | 0.000 | 8.00 | 145,304.00 |
| 1770 | 60076011 | 000 | FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER) | LF | 8.750 | 1,061.000 | 0.000 | 1,061.00 | 9,283.75 |
| 1775 | 60796001 | 000 | AUTO PORT SMRT TRF MONITOR SYS | DAY | 241.680 | 2,000.000 | 0.000 | 2,298.00 | 555,380.64 |
| 1780 | 61586001 | 000 | TMSP RADAR SPEED CONTROL MONITOR | EA | 7,382.380 | 8.000 | 0.000 | 8.00 | 59,059.04 |
| 1785 | 71146001 | 000 | WATER FILLED BARRIER (350)(TL-3) | LF | 218.770 | 2,100.000 | -626.000 | 1,474.00 | 322,466.99 |
| 1786 | 71146001 | | WATER FILLED BARRIER (350)(TL-3) | LF | 218.770 | 0.000 | 1,600.000 | 5,477.75 | 1,198,367.37 |
| | | | Water barrier used for IRZ locations. | | | | | | |
| 1787 | 96086001 | | UNIQUE CHANGE ORDER ITEM 1 | DOL | 4,552.020 | 0.000 | 14.000 | 19.00 | 86,488.38 |
| | | | Water barrier to concrete barrier transitions | | | | | | |
| 1788 | 96086005 | | UNIQUE CHANGE ORDER ITEM 5 | DOL | 4,170.270 | 0.000 | 20.000 | 7.00 | 29,191.89 |
| | | | Water Filled Barrier Realignment | | | | | | |
| 1789 | 96086006 | | UNIQUE CHANGE ORDER ITEM 6 | DOL | 668.850 | 0.000 | 160.000 | 607.02 | 406,005.33 |
| | | | Damaged Water Filled Barrier Removal | | | | | | |
| 1790 | 60566001 | | PREFORMED IN-LANE(TRANS) RUMBLE STRIP | LF | 7.950 | 0.000 | 800.000 | 560.00 | 4,452.00 |
| | | | Added by CO #01 | | | | | | |
| 1792 | 96086002 | | UNIQUE CHANGE ORDER ITEM 2 | DOL | 21,919.160 | 0.000 | 1.000 | 1.00 | 21,919.16 |
| | | | Payment for Remediation of Void | | | | | | |
| 1793 | 96086009 | | UNIQUE CHANGE ORDER ITEM 9 | DOL | 65,625.000 | 0.000 | 1.000 | 1.00 | 65,625.00 |
| | | | Traffic Control Plan Engineering Design | | | | | | |
| 1801 | 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1,000.000 | 0.000 | 195,440.62 | 195,440.62 |
| 1802 | 96026002 | | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 2,000.000 | 0.000 | 195,440.62 | -195,440.62 |
| 1803 | 03446159 | | PRODUCTION PAYMENT ADJUSTMENT | DOL | 1.000 | 39,580.000 | 0.000 | 10,300.88 | 10,300.88 |
| | | | (Item 344 Production Bonus) | | | | | | |
| 1805 | 03446160 | | PLACEMENT PAYMENT ADJUSTMENT | DOL | 1.000 | 1,000.000 | 0.000 | 7,889.91 | 7,889.91 |
| | | | (Item 344 Placement Bonus) | | | | | | |
| 1810 | 05856006 | | RIDE PAYMENT ADJUSTMENT (ITEM 360) | DOL | -1.000 | 1.000 | 0.000 | 120,192.00 | -120,192.00 |
| | | | (Item 360 Ride Penalty) | | | | | | |
| 1825 | 96056005 | | CALD CREDIT FOR EARLY COMPLETION | DOL | 7,370.000 | 100.000 | 100.000 | 200.00 | 1,474,000.00 |
| | | | (Incentive for early completion - \$7370/day x 100 days max) | | | | | | |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|--------------|
| 1827 | 96066001 | | FORCE ACCOUNT ID 1 Added by CO 7 | DOL | 6,286.680 | 0.000 | 1.000 | 1.00 | 6,286.68 |
| 1828 | 96066002 | | FORCE ACCOUNT ID 2 Added by CO 8 | DOL | 3,129.120 | 0.000 | 1.000 | 1.00 | 3,129.12 |
| 1829 | 96086010 | | UNIQUE CHANGE ORDER ITEM 10 CO 9 Traffic Control by LS | DOL | 3,145.590 | 0.000 | 1.000 | 1.00 | 3,145.59 |
| 1830 | 96066003 | | FORCE ACCOUNT ID 3 Added by CO 10 | DOL | 1,263.240 | 0.000 | 1.000 | 1.00 | 1,263.24 |
| 1831 | 96086011 | | UNIQUE CHANGE ORDER ITEM 11 Added by CO 11 | DOL | 121.960 | 0.000 | 350.000 | 307.00 | 37,441.72 |
| 1832 | 96086012 | | UNIQUE CHANGE ORDER ITEM 12 Added by CO 11 | DOL | 2,648.510 | 0.000 | 7.000 | 4.00 | 10,594.04 |
| 1833 | 96086013 | | UNIQUE CHANGE ORDER ITEM 13 Added by CO 11 | DOL | 7,423.500 | 0.000 | 1.000 | 1.00 | 7,423.50 |
| 1834 | 96086014 | | UNIQUE CHANGE ORDER ITEM 14 Added by CO 11 | DOL | 2,813.550 | 0.000 | 1.000 | 1.00 | 2,813.55 |
| 1835 | 96066004 | | FORCE ACCOUNT ID 4 Added by CO 12 | DOL | 9,832.430 | 0.000 | 1.000 | 1.00 | 9,832.43 |
| 1836 | 96086015 | | UNIQUE CHANGE ORDER ITEM 15 Added by CO 13 | DOL | 7.700 | 0.000 | 3,000.000 | 7,712.50 | 59,386.26 |
| 1837 | 96086016 | | UNIQUE CHANGE ORDER ITEM 16 Added by CO 15 | DOL | 2,203.820 | 0.000 | 7.000 | 7.00 | 15,426.74 |
| 1838 | 96086017 | | UNIQUE CHANGE ORDER ITEM 17 Added by CO 17 | DOL | 1,177.760 | 0.000 | 10.000 | 10.00 | 11,777.60 |
| 1839 | 96086018 | | UNIQUE CHANGE ORDER ITEM 18 Added by CO 19 | DOL | 10.330 | 0.000 | 475,671.543 | 446,944.39 | 4,616,935.50 |
| 1840 | 96086019 | | UNIQUE CHANGE ORDER ITEM 19 Added by CO 21 | DOL | 19,938.370 | 0.000 | 1.000 | 1.00 | 19,938.37 |
| 1841 | 96086020 | | UNIQUE CHANGE ORDER ITEM 20 Added by CO 21 | DOL | 3,128.480 | 0.000 | 1.000 | 1.00 | 3,128.48 |
| 1842 | 96082021 | | UNIQUE CHANGE ORDER ITEM 21 CO 23 Purchase Surplus Reinforcing Steel by LS | DOL | 1,884.700 | 0.000 | 1.000 | 1.00 | 1,884.70 |
| 1843 | 96082022 | | UNIQUE CHANGE ORDER ITEM 22 CO 24 TCP Redesign Cost by LS | DOL | 4,223.060 | 0.000 | 1.000 | 1.00 | 4,223.06 |
| 1844 | 96082023 | | UNIQUE CHANGE ORDER ITEM 23 CO 25 Flow Fill Stabilization by LS | DOL | 92,557.520 | 0.000 | 1.000 | 1.00 | 92,557.52 |
| 1845 | 96082024 | | UNIQUE CHANGE ORDER ITEM 24 CO 26 Electrical Junction Box by EA | DOL | 743.050 | 0.000 | 24.000 | 36.00 | 26,749.80 |
| 1846 | 96082025 | | UNIQUE CHANGE ORDER ITEM 25 CO 26 Fused Disconnect by EA | DOL | 1,011.200 | 0.000 | 4.000 | 4.00 | 4,044.80 |
| 1847 | 96082026 | | UNIQUE CHANGE ORDER ITEM 26 CO 26 Move In & Move Out by EA | DOL | 1,613.850 | 0.000 | 16.000 | 16.00 | 25,821.60 |
| 1848 | 96086027 | | UNIQUE CHANGE ORDER ITEM 27 CO 30 Install & Remove 8" Corrugated Pipe & Inlets by LF | DOL | 18.440 | 0.000 | 1,200.000 | 1,200.00 | 22,128.00 |

CATEGORY 001 DESCRIPTION ALL ITEMS

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|----------|-----------|--------|---|------|------------|--------------|-----------------|------------------|------------|
| 1849 | 96086028 | | UNIQUE CHANGE ORDER ITEM 28 CO 30 Surveying For CO 30 Only by LS | DOL | 1,056.630 | 0.000 | 1.000 | 1.00 | 1,056.63 |
| 1850 | 96066006 | | FORCE ACCOUNT ID 6 Install Inlet Drop Structure, RCP & Concrete & Stone Riprap | DOL | 1.000 | 0.000 | 100,000.000 | 198,643.95 | 198,643.95 |
| 1851 | 96086029 | | UNIQUE CHANGE ORDER ITEM 29 Added by CO 32 | DOL | 402.110 | 0.000 | 21.000 | 21.00 | 8,444.31 |
| 1852 | 96086030 | | UNIQUE CHANGE ORDER ITEM 30 Added by CO 32 | DOL | 412.390 | 0.000 | 21.000 | 21.00 | 8,660.19 |
| 1853 | 96086031 | | UNIQUE CHANGE ORDER ITEM 31 Added by CO 34 | DOL | 27.000 | 0.000 | 3,159.000 | 3,159.00 | 85,293.00 |
| 1854 | 96086032 | | UNIQUE CHANGE ORDER ITEM 32 Added by CO 35 | DOL | 1,198.560 | 0.000 | 8.000 | 8.00 | 9,588.48 |
| 1855 | 96086033 | | UNIQUE CHANGE ORDER ITEM 33 Added by CO 35 | DOL | 1,700.800 | 0.000 | 26.000 | 26.00 | 44,220.80 |
| 1856 | 96066007 | | FORCE ACCOUNT ID 7 Relocate Inlet & Install Aggregate Apron | DOL | 8,370.160 | 0.000 | 1.000 | 1.00 | 8,370.16 |
| 1857 | 96086034 | | UNIQUE CHANGE ORDER ITEM 34 Purchase Surplus Reinforcing Steel by LS | DOL | 14,959.080 | 0.000 | 1.000 | 1.00 | 14,959.08 |
| 1858 | 96086035 | | UNIQUE CHANGE ORDER ITEM 35 SURVEYING & LAYOUT | DOL | 672.500 | 0.000 | 1.000 | 1.00 | 672.50 |
| 1859 | 96086039 | | UNIQUE CHANGE ORDER ITEM 39 DELIVER NEW WATER FILLED BARRIERS TO CSJ 0675-07-101 | DOL | 94.900 | 0.000 | 225.000 | 225.00 | 21,352.50 |
| 1860 | 96086036 | | UNIQUE CHANGE ORDER ITEM 36 GRADING MOW STRIP (SPL) | DOL | 8,926.780 | 0.000 | 1.000 | 1.00 | 8,926.78 |
| 1862 | 96086037 | | UNIQUE CHANGE ORDER ITEM 37 TCP & MTN IH45 & VICK SPRINGS RD | DOL | 11,435.220 | 0.000 | 1.000 | 1.00 | 11,435.22 |
| 1864 | 96086038 | | UNIQUE CHANGE ORDER ITEM 38 LOW FILL STEEL POST | DOL | 753.240 | 0.000 | 6.000 | 11.00 | 8,285.64 |
| 1866 | 96086041 | | UNIQUE CHANGE ORDER ITEM 41 DELIVER USED WATER FILLED BARRIERS TO WEBBER YARD | DOL | 8.040 | 0.000 | 2,312.000 | 2,312.00 | 18,588.48 |
| 1867 | 96086042 | | UNIQUE CHANGE ORDER ITEM 42 ADDITIONAL TREE REMOVAL | DOL | 318.150 | 0.000 | 95.000 | 94.00 | 29,906.10 |
| 1868 | 96086043 | | UNIQUE CHANGE ORDER ITEM 43 ON-SITE EQUIPMENT MOVES | DOL | 530.250 | 0.000 | 9.000 | 16.00 | 8,484.00 |
| 1869 | 96086044 | | UNIQUE CHANGE ORDER ITEM 44 RE-MOBILIZATION FOR TREE REMOVAL | DOL | 2,651.250 | 0.000 | 1.000 | 1.00 | 2,651.25 |
| 1870 | 96086045 | | UNIQUE CHANGE ORDER ITEM 45 DELIVER RE-INFORCING STEEL | DOL | 4,681.670 | 0.000 | 1.000 | 1.00 | 4,681.67 |
| 1871 | 96086046 | | UNIQUE CHANGE ORDER ITEM 46 REMOVE CONC FOUNDATIONS & BACKFILL VOIDS | DOL | 4,082.040 | 0.000 | 1.000 | 1.00 | 4,082.04 |
| 1872 | 96086047 | | UNIQUE CHANGE ORDER ITEM 47 ADDITIONAL SURVEY FOR IH 45 RECONSTRUCTION | DOL | 13,142.740 | 0.000 | 1.000 | 1.00 | 13,142.74 |
| 1873 | 96086048 | | UNIQUE CHANGE ORDER ITEM 48 DELIVER RAIL MOUNTED SIGN ASSEMBLIES | DOL | 10,793.760 | 0.000 | 1.000 | 1.00 | 10,793.76 |

| CATEGORY | | 001 | | DESCRIPTION | ALL ITEMS | | | | | |
|----------|-----------|--------|--|-------------|------------|--------------|-----------------|--------------------------|------------------|--|
| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ | |
| 1895 | 96086040 | | UNIQUE CHANGE ORDER ITEM 40 DELIVER USED WATER FILLED BARRIERS TO CSJ 0675-07-101 | DOL | 7.320 | 0.000 | 1,525.000 | 1,525.00 | 11,163.00 | |
| 1900 | 96086060 | | UNIQUE CHANGE ORDER ITEM 60 SWEEPING AND DEBRIS REMOVAL | DOL | 14,118.650 | 0.000 | 1.000 | 1.00 | 14,118.65 | |
| 1905 | 96076001 | | STOCK ACCOUNT MATERIAL PURCHASE District + Account: 170008-7328 | DOL | 1.000 | 0.000 | 22,256.280 | 22,256.28 | 22,256.28 | |
| 1910 | 30866001 | | SOIL DENS.AND RAISING CONC.SLABS(HDPF) POLYMER INJECTION | LB | 6.360 | 0.000 | 20,000.000 | 21,442.94 | 136,377.07 | |
| 1915 | 96086061 | | UNIQUE CHANGE ORDER ITEM 61 MOB/DE-MOB MESSAGE BOARD | DOL | 127.260 | 0.000 | 2.000 | 2.00 | 254.52 | |
| 1920 | 60016001 | | PORTABLE CHANGEABLE MESSAGE SIGN MESSAGE BOARD DAILY RENTAL FEE | DAY | 90.140 | 0.000 | 17.000 | 16.00 | 1,442.24 | |
| 1925 | 96086062 | | UNIQUE CHANGE ORDER ITEM 62 ONE-LANE CLOSURE | DOL | 3,446.630 | 0.000 | 4.000 | 6.00 | 20,679.78 | |
| 1930 | 96086063 | | UNIQUE CHANGE ORDER ITEM 63 TWO LANE CLOSURE | DOL | 4,188.980 | 0.000 | 6.000 | 6.00 | 25,133.88 | |
| 1935 | 96086064 | | UNIQUE CHANGE ORDER ITEM 64 ELECTRIC UTILITY CHARGES | DOL | 3,070.640 | 0.000 | 1.000 | 1.00 | 3,070.64 | |
| | | | | | | | | Category Subtotal | \$124,370,291.60 | |

| CATEGORY | | 002 | | DESCRIPTION | CONTRACTOR FORCE ACCOUNT WORK | | | | | |
|----------|-----------|--------|--|-------------|-------------------------------|---------------|-----------------|--------------------------|----------------|--|
| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ | |
| 1820 | 96066053 | | LAW ENFORCEMENT PERSONNEL (Amt per DCIS P4 screen) | DOL | 1.000 | 84,000.000 | 0.000 | 974,563.22 | 974,563.23 | |
| 1821 | 96106001 | | ON THE JOB TRAINING | DOL | 0.800 | 1,000.000 | 0.000 | 1,000.00 | 800.00 | |
| 1822 | 96066055 | | FORCE ACCT-EROSION CONTROL MAINTENANCE (Amt per DCIS P4 screen) | DOL | 1.000 | 40,000.000 | 0.000 | 49,660.86 | 49,660.86 | |
| 1823 | 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY (Amt per DCIS P4 screen) | DOL | 1.000 | 1,935,000.000 | 0.000 | 142,121.56 | 142,121.56 | |
| 1826 | 96046001 | | CONTRACTOR FORCE ACCOUNT 1 Attenuator Repair (as needed) | DOL | 1.000 | 189,000.000 | 0.000 | 91,910.02 | 91,910.02 | |
| | | | | | | | | Category Subtotal | \$1,259,055.67 | |

PROJECT NH 2017(241) CONTROL 067507096

| CATEGORY | | 001 | | DESCRIPTION | ALL ITEMS | | | | | |
|----------|-----------|--------|---|-------------|------------|--------------|-----------------|------------------|-------------|--|
| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) | |
| 0120 | 01506002 | 000 | BLADING | HR | 159.550 | 80.000 | 0.000 | 0.000 | 0.00 | |
| 0150 | 01646029 | 000 | CELL FBR MLCH SEED(TEMP)(WARM) | SY | 0.240 | 120,068.000 | 0.000 | 0.000 | 0.00 | |
| 0165 | 01686001 | 000 | VEGETATIVE WATERING | MG | 16.910 | 8,069.000 | -8,069.000 | 0.000 | 0.00 | |
| 0180 | 01696006 | 000 | SOIL RETENTION BLANKETS (CL 2) (TY F) | SY | 8.150 | 109.000 | 0.000 | 0.000 | 0.00 | |
| 0220 | 02606011 | 000 | LIME TRT (EXST MATL) (12") | SY | 0.880 | 301,875.000 | -301,875.000 | 0.000 | 0.00 | |
| 0260 | 03056004 | 000 | SALV, HAUL & STKPL RCL APH PV (4 TO 6") | SY | 2.550 | 286,311.000 | -286,311.000 | 0.000 | 0.00 | |

| | | | | | | | | | |
|------|----------|-----|--|-----|------------|-------------|--------------|-------|------|
| 0265 | 03106001 | 000 | PRIME COAT (MULTI OPTION) | GAL | 3.760 | 117,628.000 | -117,628.000 | 0.000 | 0.00 |
| 0275 | 03166404 | 000 | AGGR (TY-PB GR-4 OR TY-PL GR-4 SAC-A) | CY | 129.440 | 694.000 | -694.000 | 0.000 | 0.00 |
| 0280 | 03166406 | 000 | ASPH (AC-20XP, AC-10-2TR, OR AC-20-5TR) | GAL | 4.060 | 32,950.000 | -32,950.000 | 0.000 | 0.00 |
| 0285 | 03446011 | 000 | SUPERPAVE MIXTURES SP-B PG64-22 | TON | 109.090 | 142.000 | 49.260 | 0.000 | 0.00 |
| 0310 | 03546049 | 000 | PLANE ASPH CONC PAV (6") | SY | 2.860 | 99,126.000 | -99,126.000 | 0.000 | 0.00 |
| 0535 | 04326003 | 000 | RIPRAP (CONC)(6 IN) | CY | 400.000 | 38.000 | 0.000 | 0.000 | 0.00 |
| 0610 | 04626013 | 000 | CONC BOX CULV (6 FT X 6 FT) | LF | 254.460 | 432.000 | -432.000 | 0.000 | 0.00 |
| 0690 | 04656002 | 000 | MANH (COMPL)(PRM)(48IN) | EA | 4,020.620 | 1.000 | -1.000 | 0.000 | 0.00 |
| 0785 | 04666155 | 000 | WINGWALL (FW - 0) (HW=8 FT) | EA | 29,602.340 | 1.000 | -1.000 | 0.000 | 0.00 |
| 1130 | 05436023 | 002 | INSTALL SALVAGE CABLE BARRIER | LF | 7.000 | 3,230.000 | 0.000 | 0.000 | 0.00 |
| 1360 | 06446066 | 000 | IN SM RD SN SUP&AM (RAIL MOUNT) | EA | 1,500.000 | 6.000 | -6.000 | 0.000 | 0.00 |
| 1410 | 06586014 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB (BI) | EA | 18.000 | 4.000 | 0.000 | 0.000 | 0.00 |
| 1505 | 06626090 | 000 | WK ZN PAV MRK REMOV (W)(WORD) | EA | 150.000 | 2.000 | 0.000 | 0.000 | 0.00 |
| 1515 | 06666030 | 000 | REFL PAV MRK TY I (W)8"(DOT)(100MIL) | LF | 1.500 | 17.000 | 0.000 | 0.000 | 0.00 |
| 1535 | 06666045 | 000 | REFL PAV MRK TY I (W)18"(SLD)(100MIL) | LF | 3.000 | 104.000 | 0.000 | 0.000 | 0.00 |
| 1550 | 06666057 | 000 | REFL PAV MRK TY I(W)(DBL ARROW)(100MIL) | EA | 150.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1585 | 06666229 | 000 | PAVEMENT SEALER 18" | LF | 0.180 | 104.000 | 0.000 | 0.000 | 0.00 |
| 1605 | 06666234 | 000 | PAVEMENT SEALER (DBL ARROW) | EA | 7.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1625 | 06666312 | 000 | RE PM W/RET REQ TY I (Y)4"(BRK)(100MIL) | LF | 0.260 | 6,186.000 | 0.000 | 0.000 | 0.00 |
| 1670 | 06786007 | 000 | PAV SURF PREP FOR MRK (18") | LF | 0.040 | 104.000 | 0.000 | 0.000 | 0.00 |
| 1685 | 06786010 | 000 | PAV SURF PREP FOR MRK (DBL ARROW) | EA | 5.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1745 | 10046002 | 000 | TREE PROTECTION | AC | 19,940.190 | 4.750 | 0.000 | 0.000 | 0.00 |
| 1800 | 96016001 | | MATERIAL ON HAND | DOL | 1.000 | 1,000.000 | 0.000 | 0.000 | 0.00 |
| 1804 | 03446159 | | PRODUCTION PAYMENT ADJUSTMENT (Item 344 Production Penalty) | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1806 | 03446160 | | PLACEMENT PAYMENT ADJUSTMENT (Item 344 Placement Penalty) | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1807 | 05856004 | | RIDE PAYMENT ADJUSTMENT (ITEM 344) (Item 344 Ride Bonus) | DOL | 1.000 | 39,580.000 | 0.000 | 0.000 | 0.00 |
| 1808 | 05856004 | | RIDE PAYMENT ADJUSTMENT (ITEM 344) (Item 344 Ride Penalty) | DOL | -1.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1809 | 05856006 | | RIDE PAYMENT ADJUSTMENT (ITEM 360) (Item 360 Ride Bonus) | DOL | 1.000 | 5,647.000 | 0.000 | 0.000 | 0.00 |
| 1811 | 96026601 | | EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT (18" drill shaft extra depth - 115% x \$36.86) | DOL | 42.320 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1812 | 96026602 | | EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT (18" drill shaft extra depth - 125% x \$36.86) | DOL | 46.000 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1813 | 96026601 | | EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT (24" drill shaft extra depth - 115% x \$50.00) | DOL | 57.500 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1814 | 96026602 | | EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT (24" drill shaft extra depth - 125% x \$50.00) | DOL | 62.500 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1815 | 96026601 | | EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT (36" drill shaft extra depth - 115% x \$126.49) | DOL | 145.460 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1816 | 96026602 | | EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT (36" drill shaft extra depth - 125% x \$126.49) | DOL | 158.110 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1817 | 96026601 | | EXTRA DEPTH DRILL SHAFT PAYMENT 115 PCT (54" drill shaft extra depth - 115% x \$377.07) | DOL | 433.630 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1818 | 96026602 | | EXTRA DEPTH DRILL SHAFT PAYMENT 125 PCT (54" drill shaft extra depth - 125% x \$377.07) | DOL | 471.340 | 1.000 | 0.000 | 0.000 | 0.00 |
| 1824 | 96056001 | | A+B CREDIT OR DAMAGE (A + B Disincentive - in addition to liquidated damages) | DOL | -7,370.000 | 1.000 | 0.000 | 0.000 | 0.00 |

Category Subtotal 0.00

PROJECT NH 2017(241) CONTROL 067507096
 CATEGORY NO CATEGORY DESCRIPTION MISC

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT \$ |
|--------------------------|-----------|--------|---|------|------------|--------------|-----------------|------------------|-------------------|
| 0637 | 04626034 | | CONC BOX CULV (10 FT X 10 FT) CAST-IN-PLACE CULVERT ESA04-1 | LF | 1,324.640 | 0.000 | 81.000 | 81.00 | 107,295.84 |
| 1141 | 05446001 | | GUARDRAIL END TREATMENT (INSTALL) GUARDRAIL END TREATMENT (INSTALL) (MSKT) | EA | 2,842.410 | 0.000 | 4.000 | 4.00 | 11,369.64 |
| 1741 | 06906084 | | INSTL VID IMAGE VEH DET SYS (VIVDS) CO57 Adds Weigh Station Loop Detectors | EA | 24,936.600 | 0.000 | 1.000 | 1.00 | 24,936.60 |
| Category Subtotal | | | | | | | | | <u>143,602.08</u> |

PROJECT NH 2017(241) CONTROL 067507096
 CATEGORY NO CATEGORY DESCRIPTION MISC

| LINE NBR | ITEM CODE | SP NBR | DESCRIPTION SUPP DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | NET CO QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|--------------------------|-----------|--------|--|------|------------|--------------|-----------------|------------------|-------------|
| 1111 | 96076001 | | STOCK ACCOUNT MATERIAL PURCHASE District + Account: 170000-XXZZ | DOL | 1.000 | 0.000 | 0.000 | 0.000 | 0.00 |
| Category Subtotal | | | | | | | | | <u>0.00</u> |

TOTAL ITEM EARNINGS THIS CONTRACT \$125,772,949.35

CONSTRUCTION ESTIMATE COMBINED

| ITEM CODE | SP NBR | DESCRIPTION | UNIT | UNIT PRICE | BID QUANTITY | QTY PAID TO DATE | AMOUNT (\$) |
|-----------|--------|--|------|------------|--------------|------------------|--------------|
| 01006002 | 000 | PREPARING ROW | STA | 15,896.000 | 354.00 | 354.000 | 5,627,184.00 |
| 01046001 | 000 | REMOVING CONC (PAV) | SY | 3.630 | 187,365.00 | 173,097.895 | 628,345.37 |
| 01046011 | | REMOVING CONC (MEDIANS) | SY | 55.390 | 0.00 | 335.590 | 18,586.95 |
| | | REMOVING ISLAND MEDIANS AT FM 1374, WEST & EAST FR | | | | | |
| 01046023 | 000 | REMOVING CONC (CTB) | LF | 5.250 | 2,361.00 | 2,361.000 | 12,395.25 |
| 01046027 | 000 | REMOVING CONC (APPR SLAB) | SY | 12.500 | 556.00 | 556.000 | 6,950.00 |
| 01046037 | 000 | REMOVE CONC (RAIL) | LF | 5.250 | 294.00 | 294.000 | 1,543.50 |
| 01056069 | 000 | REMOVING STAB BASE & ASPH PAV (4" - 6") | SY | 4.670 | 4,165.00 | 2,877.319 | 13,437.09 |
| 01106001 | 000 | EXCAVATION (ROADWAY) | CY | 6.360 | 395,125.00 | 650,892.030 | 4,139,673.31 |
| 01106003 | | EXCAVATION (SPECIAL) | CY | 32.330 | 0.00 | 1,684.683 | 54,465.80 |
| | | Undercut & Backwill with RAP | | | | | |
| 01106003 | | EXCAVATION (SPECIAL) | CY | 48.500 | 0.00 | 237.198 | 11,504.10 |
| | | Undercut & Backfill with C1 Embankment | | | | | |
| 01326025 | 900 | EMBANKMENT (FINAL) (DENS CONT) (TY C1) | CY | 8.500 | 148,637.00 | 34,861.000 | 296,318.51 |
| | | Added by CO 17 | | | | | |
| 01326025 | 000 | EMBANKMENT (FINAL) (DENS CONT) (TY C1) | CY | 11.340 | 148,637.00 | 148,740.330 | 1,686,715.34 |
| 01326026 | 000 | EMBANKMENT (FINAL) (DENS CONT) (TY C2) | CY | 4.500 | 931,814.00 | 811,724.415 | 3,652,759.92 |
| 01346002 | 000 | BACKFILL (TY B) | STA | 214.350 | 567.00 | 567.000 | 121,536.47 |
| 01616012 | 000 | GENERAL USE COMPOST | CY | 23.620 | 2,531.00 | 1,834.274 | 43,325.55 |
| 01616017 | 000 | COMPOST MANUF TOPSOIL (4") | SY | 0.930 | 480,270.00 | 449,416.001 | 417,956.87 |
| 01626002 | 000 | BLOCK SODDING | SY | 2.700 | 6,500.00 | 8,602.511 | 23,226.78 |
| 01646009 | 000 | BROADCAST SEED (TEMP) (WARM) | SY | 0.070 | 120,068.00 | 108,110.903 | 7,567.77 |
| 01646011 | 000 | BROADCAST SEED (TEMP) (COOL) | SY | 0.070 | 120,068.00 | 310,957.460 | 21,767.03 |
| 01646031 | 000 | CELL FBR MLCH SEED(TEMP)(COOL) | SY | 0.240 | 120,068.00 | 82,399.833 | 19,775.96 |
| 01646033 | 000 | DRILL SEEDING (PERM) (RURAL) (SANDY) | SY | 0.090 | 480,270.00 | 575,167.371 | 51,765.06 |
| 01686001 | 000 | VEGETATIVE WATERING | MG | 16.910 | 0.00 | 0.000 | 0.00 |
| 01686001 | | VEGETATIVE WATERING | MG | 19.450 | 0.00 | 2,372.910 | 46,143.61 |
| 01696004 | 000 | SOIL RETENTION BLANKETS (CL 1) (TY D) | SY | 0.810 | 22,661.00 | 16,832.723 | 13,634.51 |
| 01696005 | 000 | SOIL RETENTION BLANKETS (CL 2) (TY E) | SY | 0.930 | 8,490.00 | 5,170.889 | 4,808.93 |
| 01806001 | 000 | WILDFLOWER SEEDING | AC | 1,952.250 | 100.00 | 100.000 | 195,225.00 |
| 01926012 | 001 | MULCH | CY | 22.390 | 5,061.00 | 3,657.565 | 81,892.88 |
| 01926063 | 001 | PLANT BED PREP (TYPE I) | SY | 1.750 | 45,545.00 | 32,951.040 | 57,664.32 |
| 01926072 | 001 | PLANT MATERIAL (7-GAL) | EA | 56.500 | 1,825.00 | 1,362.000 | 76,953.00 |
| 02476076 | 000 | FL BS (CMP IN PLC)(TY D GR 4) (6") | SY | 8.720 | 424.00 | 424.000 | 3,697.28 |
| 02476378 | 000 | FL BS(CMP IN PLC)(TY D GR 4)(15") | SY | 27.940 | 2,405.00 | 164.887 | 4,606.94 |
| 02476403 | 000 | FL BS (CMP IN PLC) (TY D GR 4) (7") | SY | 10.220 | 15,386.00 | 15,386.000 | 157,244.92 |
| 02606012 | 000 | LIME(HYD,COM OR QK)(SLRY)OR QK(DRY) | TON | 158.990 | 3,525.00 | 447.420 | 71,135.31 |
| 02606027 | 000 | LIME TRT (EXST MATL)(8") | SY | 1.320 | 81,256.00 | 70,126.774 | 92,567.35 |
| 02756001 | 000 | CEMENT | TON | 115.000 | 8,432.00 | 11,435.050 | 1,315,030.75 |
| 02756005 | 000 | CEMENT TREAT (EXIST MATL)(12") | SY | 2.340 | 549,721.00 | 538,439.466 | 1,259,948.37 |
| 02756011 | 000 | CEMENT TREAT(EXIST MATL)(8") | SY | 2.490 | 81,256.00 | 68,783.646 | 171,271.28 |
| 02766108 | | CM TRT(PT MX)(CL N)(TY D)(GR 4)(FN POS) | CY | 24.470 | 0.00 | 28,897.000 | 707,109.59 |
| 02766164 | | CEM TRT(PLNT MX) (CL N)(TY D)(GR 4) | TON | 53.930 | 0.00 | 4,588.214 | 247,442.39 |
| 02766220 | 000 | CEM TRT(PLNT MX) (CL N)(TY D)(GR 4)(6") | SY | 10.640 | 586,968.00 | 108,442.848 | 1,153,831.89 |

| | | | | | | | |
|----------|-----|---|-----|------------|------------|-------------|---------------|
| 02766225 | | CEM TRT(PLNT MX)(CL N)(TY D)(GR4)(12") | SY | 21.280 | 0.00 | 8,062.595 | 171,572.03 |
| 02766280 | 000 | CEM TRT(PLNT MX)(CL N)(TY D)(GR 4)(8") | SY | 14.060 | 30,151.00 | 32,471.000 | 456,542.25 |
| 03106007 | | PRIME COAT (EAP&T) | GAL | 3.260 | 0.00 | 113,714.339 | 370,708.74 |
| 03106009 | 000 | PRIME COAT (MC-30) | GAL | 3.860 | 8,979.00 | 8,990.000 | 34,701.40 |
| 03446011 | | SUPERPAVE MIXTURES SP-B PG64-22 | TON | 95.000 | 0.00 | 707.200 | 67,184.00 |
| | | SP-B used for Detour Construction | | | | | |
| 03446011 | 000 | SUPERPAVE MIXTURES SP-B PG64-22 | TON | 109.090 | 0.00 | 0.000 | 0.00 |
| 03446031 | 000 | SUPERPAVE MIXTURES SP-C SAC-A PG64-22 | TON | 91.570 | 4,803.00 | 13,491.980 | 1,235,460.61 |
| 03446034 | 000 | SUPERPAVE MIXTURES SP-C PG64-22 | TON | 92.390 | 1,831.00 | 1,633.940 | 150,959.72 |
| 03446063 | 000 | SUPERPAVE MIXTURES SP-C SAC-A PG76-22 | TON | 93.550 | 522.00 | 430.800 | 40,301.34 |
| 03446106 | 000 | SUPERPAVE MIXTURES SP-D PG64-22 | TON | 85.890 | 32,283.00 | 31,988.273 | 2,747,472.76 |
| 03446159 | | PRODUCTION PAYMENT ADJUSTMENT | DOL | 1.000 | 39,580.00 | 10,300.880 | 10,300.88 |
| | | (Item 344 Production Bonus) | | | | | |
| 03446160 | | PLACEMENT PAYMENT ADJUSTMENT | DOL | -1.000 | 1,000.00 | 0.000 | 0.00 |
| | | (Item 344 Placement Penalty) | | | | | |
| 03446160 | | PLACEMENT PAYMENT ADJUSTMENT | DOL | 1.000 | 1,000.00 | 7,889.910 | 7,889.91 |
| | | (Item 344 Placement Bonus) | | | | | |
| 03516040 | | FLEX PAVEMNT STRUCT REPAIR (0" TO 12") | SY | 90.620 | 0.00 | 658.500 | 59,673.27 |
| | | EAST FRONTAGE ROAD BASE REPAIRS | | | | | |
| 03546013 | | PLAN & TEXT CONC PAV(0" TO 1/2") | SY | 0.350 | 0.00 | 29,000.000 | 10,150.00 |
| | | EAST & WEST FRONTAGE ROADS | | | | | |
| 03546021 | | PLANE ASPH CONC PAV(0" TO 2") | SY | 11.250 | 0.00 | 2,618.328 | 29,456.19 |
| | | EAST & WEST FRONTAGE ROAD | | | | | |
| 03546100 | 000 | PLANE ASPH CONC PAV (5") | SY | 2.450 | 187,365.00 | 169,048.866 | 414,169.73 |
| 03546106 | 000 | PLANE ASPH CONC PAV (1" TO 4") | SY | 1.470 | 64,126.00 | 59,388.591 | 87,301.23 |
| 03606002 | 000 | CONC PVMT (CONT REINF - CRCP) (8") | SY | 36.210 | 34,514.00 | 21,921.536 | 793,778.83 |
| 03606009 | 000 | CONC PVMT (CONT REINF - CRCP) (15") | SY | 58.810 | 529,111.00 | 527,263.852 | 31,008,387.11 |
| 03606050 | | CONC PAV (CONT REINF)(FAST TRK)(11") | SY | 69.970 | 0.00 | 13,311.036 | 931,373.20 |
| 03606064 | 000 | CONC PVMT (CONT REINF-CRCP)(HES)(15") | SY | 139.800 | 261.00 | 251.555 | 35,167.39 |
| 03606065 | 000 | CONC PVMT (CRCP)(JCT TERMINAL)(15") | SY | 69.070 | 746.00 | 135.698 | 9,372.66 |
| 04006001 | 000 | STRUCT EXCAV | CY | 8.660 | 9,640.00 | 9,640.000 | 83,482.40 |
| 04006005 | 000 | CEM STABIL BKFL | CY | 45.050 | 20,179.00 | 19,608.933 | 883,382.40 |
| 04006006 | | CUT & RESTORING PAV | SY | 105.000 | 0.00 | 800.000 | 84,000.00 |
| 04016001 | | FLOWABLE BACKFILL | CY | 223.990 | 0.00 | 240.087 | 53,777.08 |
| 04026001 | | TRENCH EXCAVATION PROTECTION | LF | 148.480 | 6,481.00 | 4,174.050 | 619,762.94 |
| | | To be used after Line Item Nbr 0415 meets plans quantity. | | | | | |
| 04026001 | 000 | TRENCH EXCAVATION PROTECTION | LF | 296.960 | 6,481.00 | 8,101.250 | 2,405,747.20 |
| 04036001 | 000 | TEMPORARY SPL SHORING | SF | 109.870 | 586.00 | 586.000 | 64,383.82 |
| 04056003 | 000 | FOUNDATON LOADTEST(D4945)(DRILLD SHAFT) | EA | 26,639.200 | 2.00 | 1.000 | 26,639.20 |
| 04166001 | 000 | DRILL SHAFT (18 IN) | LF | 36.860 | 720.00 | 720.000 | 26,539.20 |
| 04166002 | 000 | DRILL SHAFT (24 IN) | LF | 50.000 | 280.00 | 280.000 | 14,000.00 |
| 04166004 | 000 | DRILL SHAFT (36 IN) | LF | 126.490 | 9,680.00 | 9,680.000 | 1,224,423.20 |
| 04166007 | 000 | DRILL SHAFT (54 IN) | LF | 377.070 | 390.00 | 390.000 | 147,057.30 |
| 04166018 | 000 | DRILL SHAFT (SIGN MTS) (24 IN) | LF | 131.000 | 36.00 | 36.000 | 4,716.00 |
| 04166029 | 000 | DRILL SHAFT (RDWY ILL POLE) (30 IN) | LF | 140.000 | 320.00 | 330.000 | 46,200.00 |
| 04166032 | 000 | DRILL SHAFT (TRF SIG POLE) (36 IN) | LF | 255.000 | 60.00 | 60.000 | 15,300.00 |
| 04206011 | 000 | CL B CONC (FLUME) | CY | 450.000 | 62.00 | 67.000 | 30,150.00 |
| 04206013 | 000 | CL C CONC (ABUT) | CY | 926.190 | 531.20 | 531.200 | 491,992.13 |
| 04206025 | 000 | CL C CONC (BENT) | CY | 713.920 | 192.20 | 192.200 | 137,215.43 |

| CONTRACT ID | 067507096 | ESTIMATE | 0068 | CONTRACTOR'S ESTIMATE PACKAGE | | | |
|-------------|-----------|---|------|-------------------------------|------------|-------------|--------------|
| 04206029 | 000 | CL C CONC (CAP) | CY | 764.490 | 477.60 | 477.600 | 365,120.43 |
| 04206037 | 000 | CL C CONC (COLUMN) | CY | 1,092.820 | 404.40 | 385.779 | 421,587.02 |
| 04206066 | 000 | CL C CONC (RAIL FOUNDATION) | CY | 353.750 | 160.00 | 160.000 | 56,600.00 |
| 04206068 | 000 | CL C CONC (SIGN COLUMN) | CY | 1,094.680 | 190.00 | 190.000 | 207,989.21 |
| 04226001 | 000 | REINF CONC SLAB | SF | 13.040 | 140,894.00 | 140,894.000 | 1,837,257.76 |
| 04226015 | 000 | APPROACH SLAB | CY | 401.040 | 1,214.00 | 1,214.000 | 486,862.55 |
| 04236001 | 000 | RETAINING WALL (MSE) | SF | 49.960 | 57,472.00 | 57,472.000 | 2,871,301.13 |
| 04236003 | 000 | RETAINING WALL (TEMP WALL) | SF | 17.410 | 103,228.00 | 124,028.000 | 2,159,327.48 |
| 04256035 | 000 | PRESTR CONC GIRDER (TX28) | LF | 108.130 | 4,170.00 | 4,170.000 | 450,902.10 |
| 04256039 | 000 | PRESTR CONC GIRDER (TX54) | LF | 115.320 | 14,508.60 | 14,508.600 | 1,673,131.75 |
| 04276002 | | CONCRETE PAINT FINISH | SF | 0.330 | 0.00 | 294,353.000 | 97,136.49 |
| | | PAINTING BRIDGE STRUCTURES | | | | | |
| 04326001 | 000 | RIPRAP (CONC)(4 IN) | CY | 300.000 | 2,257.00 | 2,215.847 | 664,754.10 |
| 04326002 | | RIPRAP (CONC)(5 IN) | CY | 436.340 | 0.00 | 298.853 | 130,401.52 |
| | | Added by CO 14 | | | | | |
| 04326031 | 000 | RIPRAP (STONE PROTECTION)(12 IN) | CY | 118.710 | 1,480.00 | 1,747.007 | 207,387.21 |
| 04326035 | 000 | RIPRAP (STONE PROTECTION)(24 IN) | CY | 124.140 | 2,787.00 | 2,717.350 | 337,331.83 |
| 04326045 | 000 | RIPRAP (MOW STRIP)(4 IN) | CY | 350.000 | 500.00 | 726.370 | 254,229.50 |
| 04506023 | 000 | RAIL (TY SSTR) | LF | 34.300 | 5,534.00 | 5,534.000 | 189,816.20 |
| 04506054 | 000 | RAIL (TY SSTR) (W/DRAIN SLOTS) | LF | 35.120 | 14,574.00 | 14,033.000 | 492,838.96 |
| 04506062 | 000 | RAIL (TY SSTR)(MOD) | LF | 140.710 | 1,664.00 | 1,664.000 | 234,141.44 |
| 04546001 | 000 | SEALED EXPANSION JOINT (4 IN) (SEJ - A) | LF | 75.110 | 1,164.00 | 1,164.000 | 87,428.04 |
| 04596003 | 000 | GABION MATTRESSES (PVC)(12 IN) | SY | 31.290 | 1,454.00 | 1,484.000 | 46,434.36 |
| 04626001 | 000 | CONC BOX CULV (3 FT X 2 FT) | LF | 80.580 | 402.00 | 402.000 | 32,393.16 |
| 04626004 | 000 | CONC BOX CULV (4 FT X 3 FT) | LF | 139.630 | 337.00 | 337.000 | 47,055.32 |
| 04626005 | 000 | CONC BOX CULV (4 FT X 4 FT) | LF | 149.430 | 348.00 | 279.000 | 41,690.98 |
| 04626007 | 000 | CONC BOX CULV (5 FT X 3 FT) | LF | 162.630 | 250.00 | 250.000 | 40,657.50 |
| 04626010 | 000 | CONC BOX CULV (6 FT X 3 FT) | LF | 160.950 | 468.00 | 468.000 | 75,324.60 |
| 04626011 | 000 | CONC BOX CULV (6 FT X 4 FT) | LF | 170.950 | 744.00 | 744.000 | 127,186.80 |
| 04626020 | 000 | CONC BOX CULV (8 FT X 5 FT) | LF | 257.570 | 282.00 | 282.000 | 72,634.75 |
| 04626021 | 000 | CONC BOX CULV (8 FT X 6 FT) | LF | 251.110 | 500.00 | 500.000 | 125,555.00 |
| 04626031 | 000 | CONC BOX CULV (10 FT X 7 FT) | LF | 406.840 | 1,544.00 | 1,544.000 | 628,160.96 |
| 04626032 | 000 | CONC BOX CULV (10 FT X 8 FT) | LF | 396.480 | 937.00 | 960.000 | 380,620.80 |
| 04626034 | 000 | CONC BOX CULV (10 FT X 10 FT) | LF | 448.880 | 1,571.00 | 1,711.700 | 768,347.90 |
| 04626034 | | CONC BOX CULV (10 FT X 10 FT) | LF | 1,324.640 | 1,571.00 | 81.000 | 107,295.84 |
| | | CAST-IN-PLACE CULVERT ESA04-1 | | | | | |
| 04626034 | 900 | CONC BOX CULV (10 FT X 10 FT) | LF | 1,352.540 | 1,571.00 | 93.000 | 125,786.22 |
| | | CO 25 Cast In Place For Culvert ESA04-1 | | | | | |
| 04646002 | 000 | RC PIPE (CL III)(15 IN) | LF | 33.330 | 80.00 | 96.000 | 3,199.68 |
| 04646003 | 000 | RC PIPE (CL III)(18 IN) | LF | 34.140 | 192.00 | 283.000 | 9,661.62 |
| 04646005 | 000 | RC PIPE (CL III)(24 IN) | LF | 39.260 | 6,542.00 | 6,944.500 | 272,641.07 |
| 04646007 | 000 | RC PIPE (CL III)(30 IN) | LF | 55.810 | 2,761.00 | 2,411.000 | 134,557.91 |
| 04646008 | 000 | RC PIPE (CL III)(36 IN) | LF | 72.270 | 262.00 | 414.000 | 29,919.78 |
| 04646009 | 000 | RC PIPE (CL III)(42 IN) | LF | 79.470 | 521.00 | 575.000 | 45,695.25 |
| 04646012 | 000 | RC PIPE (CL III)(60 IN) | LF | 130.750 | 299.00 | 299.000 | 39,094.25 |
| 04646025 | 000 | RC PIPE (CL V)(18 IN) | LF | 72.750 | 212.00 | 200.120 | 14,558.73 |
| 04646026 | 000 | RC PIPE (CL V)(24 IN) | LF | 86.230 | 310.00 | 350.000 | 30,180.51 |
| 04646029 | 000 | RC PIPE (CL V)(48 IN) | LF | 88.490 | 1,311.00 | 1,311.000 | 116,010.39 |
| 04656003 | | MANH (COMPL)(PRM)(60IN) | EA | 4,670.000 | 0.00 | 1.000 | 4,670.00 |

| | | | | | | | |
|----------|-----|--------------------------------------|----|-------------|-------|--------|------------|
| 04656005 | 000 | JCTBOX(COMPL)(PJB)(3FTX3FT) | EA | 3,422.130 | 19.00 | 19.000 | 65,020.47 |
| 04656166 | 000 | INLET (COMPL)(TY AAD) | EA | 3,559.250 | 10.00 | 9.000 | 32,033.25 |
| 04656167 | 000 | INLET (COMPL)(TY AD) | EA | 2,909.250 | 13.00 | 13.000 | 37,820.25 |
| 04656170 | 000 | INLET (COMPL)(TY AZ) | EA | 3,689.250 | 30.00 | 30.000 | 110,677.50 |
| 04656171 | 000 | INLET (COMPL)(TY AZR) | EA | 4,120.630 | 12.00 | 13.000 | 53,568.21 |
| 04656172 | 000 | INLET (COMPL)(TY AZR2G) | EA | 5,250.630 | 9.00 | 9.000 | 47,255.67 |
| 04656177 | 000 | INLET (COMPL)(TY AZ2G) | EA | 7,160.630 | 6.00 | 6.000 | 42,963.79 |
| 04656257 | 000 | INLET(COMPL)(WALL)(SPL) | EA | 4,225.620 | 1.00 | 1.000 | 4,225.62 |
| 04666011 | 000 | HEADWALL (CH - FW - 0) (DIA= 48 IN) | EA | 18,419.230 | 3.00 | 3.000 | 55,257.69 |
| 04666013 | 000 | HEADWALL (CH - FW - 0) (DIA= 60 IN) | EA | 23,119.760 | 1.00 | 1.000 | 23,119.76 |
| 04666025 | 000 | HEADWALL (CH - FW - 15) (DIA= 42 IN) | EA | 10,692.770 | 1.00 | 1.000 | 10,692.77 |
| 04666037 | 000 | HEADWALL (CH - FW - 30) (DIA= 30 IN) | EA | 10,101.920 | 2.00 | 2.000 | 20,203.84 |
| 04666050 | 000 | HEADWALL (CH - FW - 45) (DIA= 24 IN) | EA | 10,470.800 | 1.00 | 1.000 | 10,470.80 |
| 04666097 | 000 | HEADWALL (CH - PW - 0) (DIA= 24 IN) | EA | 8,069.440 | 1.00 | 1.000 | 8,069.44 |
| 04666102 | 000 | HEADWALL (CH - PW - 0) (DIA= 42 IN) | EA | 17,602.940 | 1.00 | 1.000 | 17,602.94 |
| 04666105 | 000 | HEADWALL (CH - PW - 0) (DIA= 60 IN) | EA | 20,724.990 | 1.00 | 1.000 | 20,724.99 |
| 04666132 | 000 | HEADWALL (CH - PW - S) (DIA= 30 IN) | EA | 10,640.890 | 1.00 | 1.000 | 10,640.89 |
| 04666146 | | WINGWALL (FW - 0) (HW=14 FT) | EA | 110,250.000 | 0.00 | 1.000 | 110,250.00 |
| | | 6 x 6 Culvert at STA 1201+98 | | | | | |
| 04666152 | 000 | WINGWALL (FW - 0) (HW=5 FT) | EA | 30,877.360 | 1.00 | 1.000 | 30,877.36 |
| 04666156 | 000 | WINGWALL (FW - 0) (HW=9 FT) | EA | 54,341.760 | 2.00 | 2.000 | 108,683.52 |
| 04666158 | 000 | WINGWALL (FW - S) (HW=11 FT) | EA | 62,429.430 | 1.00 | 1.000 | 62,429.43 |
| 04666165 | 000 | WINGWALL (FW - S) (HW=4 FT) | EA | 18,192.570 | 2.00 | 2.000 | 36,385.14 |
| 04666166 | 000 | WINGWALL (FW - S) (HW=5 FT) | EA | 18,192.570 | 2.00 | 2.000 | 36,385.14 |
| 04666167 | 000 | WINGWALL (FW - S) (HW=6 FT) | EA | 20,348.680 | 3.00 | 3.000 | 61,046.04 |
| 04666168 | 000 | WINGWALL (FW - S) (HW=7 FT) | EA | 30,896.730 | 2.00 | 2.000 | 61,793.46 |
| 04666170 | 000 | WINGWALL (FW - S) (HW=9 FT) | EA | 33,320.490 | 2.00 | 1.000 | 33,320.49 |
| 04666177 | 000 | WINGWALL (PW - 1) (HW=16 FT) | EA | 110,526.760 | 3.00 | 1.000 | 110,526.76 |
| 04666179 | 000 | WINGWALL (PW - 1) (HW=4 FT) | EA | 29,111.130 | 1.00 | 1.000 | 29,111.13 |
| 04666180 | 000 | WINGWALL (PW - 1) (HW=5 FT) | EA | 23,300.030 | 1.00 | 1.000 | 23,300.03 |
| 04666181 | 000 | WINGWALL (PW - 1) (HW=6 FT) | EA | 35,392.110 | 2.00 | 2.000 | 70,784.22 |
| 04666183 | 000 | WINGWALL (PW - 1) (HW=8 FT) | EA | 38,672.040 | 5.00 | 5.000 | 193,360.20 |
| 04666184 | 000 | WINGWALL (PW - 1) (HW=9 FT) | EA | 53,396.350 | 5.00 | 6.000 | 320,378.10 |
| 04666207 | 000 | WINGWALL (SW - 0) (HW=4 FT) | EA | 7,059.310 | 2.00 | 2.000 | 14,118.62 |
| 04676064 | 000 | SET (TY I)(S=10 FT)(HW=8FT)(4:1)(C) | EA | 35,808.040 | 1.00 | 2.000 | 71,616.08 |
| 04676341 | 000 | SET (TY II) (15 IN) (RCP) (6: 1) (P) | EA | 748.010 | 6.00 | 6.000 | 4,488.06 |
| 04676363 | 000 | SET (TY II) (18 IN) (RCP) (6: 1) (P) | EA | 763.000 | 8.00 | 12.000 | 9,156.00 |
| 04676390 | 000 | SET (TY II) (24 IN) (RCP) (4: 1) (C) | EA | 833.010 | 2.00 | 3.000 | 2,499.03 |
| 04676394 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (C) | EA | 958.010 | 2.00 | 2.000 | 1,916.02 |
| 04676395 | 000 | SET (TY II) (24 IN) (RCP) (6: 1) (P) | EA | 943.000 | 18.00 | 18.000 | 16,974.00 |
| 04676419 | 000 | SET (TY II) (30 IN) (RCP) (4: 1) (C) | EA | 988.010 | 2.00 | 2.000 | 1,976.02 |
| 04676423 | 000 | SET (TY II) (30 IN) (RCP) (6: 1) (P) | EA | 1,148.010 | 2.00 | 2.000 | 2,296.02 |
| 04676450 | 000 | SET (TY II) (36 IN) (RCP) (4: 1) (C) | EA | 1,802.990 | 1.00 | 1.000 | 1,802.99 |
| 04676453 | 000 | SET (TY II) (36 IN) (RCP) (6: 1) (C) | EA | 2,042.990 | 1.00 | 5.000 | 10,214.95 |
| 04676465 | 000 | SET (TY II) (42 IN) (RCP) (6: 1) (C) | EA | 4,392.990 | 1.00 | 1.000 | 4,392.99 |
| 04676466 | | SET (TY II) (42 IN) (RCP) (6: 1) (P) | EA | 4,392.990 | 0.00 | 1.000 | 4,392.99 |
| | | CULVERT EXTENSION OLD SLATE ROAD | | | | | |
| 04716007 | 000 | GRATE AND FRAME (BRIDGE DRAIN) | EA | 2,332.810 | 21.00 | 21.000 | 48,989.01 |
| 04796002 | | ADJUSTING INLETS | EA | 1,449.810 | 0.00 | 3.000 | 4,349.43 |

| | | | | | | | |
|----------|-----|--|----|----------------|------------|-------------|---------------|
| 04796006 | | AD INLETS AT B-9, B-10 AND B-11 ADJUSTING INLET (CAP) | EA | 5,250.000 | 0.00 | 1.000 | 5,250.00 |
| | | Used at STA 1201+98 | | | | | |
| 04806001 | | CLEAN EXIST CULVERTS | EA | 45,937.500 | 0.00 | 1.000 | 45,937.50 |
| | | 6 X 6 Culvert at STA 1201+98 | | | | | |
| 04966002 | 000 | REMOV STR (INLET) | EA | 546.720 | 29.00 | 12.000 | 6,560.64 |
| 04966006 | 000 | REMOV STR (HEADWALL) | EA | 1,119.290 | 63.00 | 49.000 | 54,845.21 |
| 04966007 | 000 | REMOV STR (PIPE) | LF | 21.340 | 3,847.00 | 2,544.500 | 54,299.63 |
| 04966008 | 000 | REMOV STR (BOX CULVERT) | LF | 51.420 | 3,315.00 | 4,907.000 | 252,317.94 |
| 04966010 | 000 | REMOV STR (BRIDGE 100 - 499 FT LENGTH) | EA | 4,103.000 | 4.00 | 4.000 | 16,412.00 |
| 05006001 | 000 | MOBILIZATION | LS | 12,000,000.000 | 1.00 | 1.000 | 12,000,000.00 |
| 05026001 | 000 | BARRICADES, SIGNS AND TRAFFIC HANDLING | MO | 35,378.510 | 54.00 | 54.000 | 1,910,439.54 |
| 05066002 | 003 | ROCK FILTER DAMS (INSTALL) (TY 2) | LF | 30.780 | 2,100.00 | 2,931.000 | 90,216.18 |
| 05066003 | 003 | ROCK FILTER DAMS (INSTALL) (TY 3) | LF | 97.960 | 720.00 | 153.000 | 14,987.88 |
| 05066011 | 003 | ROCK FILTER DAMS (REMOVE) | LF | 9.680 | 2,820.00 | 2,619.000 | 25,351.92 |
| 05066020 | 003 | CONSTRUCTION EXITS (INSTALL) (TY 1) | SY | 38.120 | 3,666.00 | 5,291.835 | 201,724.76 |
| 05066024 | 003 | CONSTRUCTION EXITS (REMOVE) | SY | 7.740 | 3,666.00 | 5,291.835 | 40,958.81 |
| 05066038 | 003 | TEMP SEDMT CONT FENCE (INSTALL) | LF | 1.650 | 45,438.00 | 49,477.040 | 81,637.12 |
| 05066039 | 003 | TEMP SEDMT CONT FENCE (REMOVE) | LF | 0.370 | 45,438.00 | 49,477.040 | 18,306.51 |
| 05066040 | 003 | BIODEG EROSN CONT LOGS (INSTL) (8") | LF | 3.430 | 910.00 | 1,227.000 | 4,208.61 |
| 05066043 | 003 | BIODEG EROSN CONT LOGS (REMOVE) | LF | 0.370 | 910.00 | 1,227.000 | 453.99 |
| 05086003 | 000 | CONSTRUCTING DETOURS (TY 1) | SY | 69.610 | 144,080.00 | 62,636.188 | 4,360,105.05 |
| 05086004 | 000 | CONSTRUCTING DETOURS (TY 2) | SY | 13.400 | 1,751.00 | 1,551.000 | 20,783.40 |
| 05086005 | 000 | CONSTRUCTING DETOURS (TY 3) | SY | 59.000 | 0.00 | 18,358.279 | 1,083,138.47 |
| 05106003 | 000 | ONE-WAY TRAF CONT (PORT TRAF SIG) | MO | 4,221.750 | 12.00 | 8.000 | 33,774.00 |
| 05126001 | | PORT CTB (FUR & INST)(SGL SLOPE)(TY 1) | LF | 55.000 | 0.00 | 15,540.000 | 854,700.00 |
| 05126009 | 003 | PORT CTB (FUR & INST)(LOW PROF)(TY 1) | LF | 51.890 | 13,140.00 | 1,340.000 | 69,532.60 |
| 05126010 | 003 | PORT CTB (FUR & INST)(LOW PROF)(TY 2) | LF | 61.480 | 220.00 | 660.000 | 40,576.80 |
| 05126021 | | PORT CTB (DES SOURCE)(LOW PROF)(TY 1) | LF | 41.890 | 0.00 | 11,880.000 | 497,653.20 |
| 05126025 | 003 | PORT CTB (MOVE)(SGL SLP)(TY 1) | LF | 2.090 | 271,370.00 | 245,033.000 | 512,118.97 |
| 05126033 | 003 | PORT CTB (MOVE)(LOW PROF)(TY 1) | LF | 4.130 | 14,940.00 | 30,520.000 | 126,047.60 |
| 05126034 | 003 | PORT CTB (MOVE)(LOW PROF)(TY 2) | LF | 5.750 | 440.00 | 1,802.000 | 10,361.50 |
| 05126049 | 003 | PORT CTB (REMOVE)(SGL SLP)(TY 1) | LF | 6.600 | 48,840.00 | 69,240.000 | 456,984.00 |
| 05126057 | 003 | PORT CTB (REMOVE)(LOW PROF)(TY 1) | LF | 5.860 | 13,140.00 | 13,060.000 | 76,531.60 |
| 05126058 | 003 | PORT CTB (REMOVE)(LOW PROF)(TY 2) | LF | 8.170 | 220.00 | 120.000 | 980.40 |
| 05126088 | 003 | PORT CTB (ALT FUR)(SGL SLOPE)(TY 1) | LF | 1.390 | 48,840.00 | 59,790.000 | 83,108.10 |
| 05146001 | 000 | PERM CTB (SGL SLOPE) (TY 1) (42) | LF | 50.790 | 32,898.00 | 34,033.000 | 1,728,536.07 |
| 05146003 | 000 | PERM CTB (SGL SLOPE) (TY 3) (42) | LF | 67.760 | 456.00 | 456.000 | 30,898.56 |
| 05286004 | | LANDSCAPE PAVERS | SY | 51.940 | 0.00 | 410.440 | 21,318.25 |
| 05296001 | 000 | CONC CURB (TY I) | LF | 6.000 | 1,204.00 | 1,092.916 | 6,557.50 |
| 05306004 | 000 | DRIVEWAYS (CONC) | SY | 52.000 | 978.00 | 1,520.742 | 79,078.59 |
| 05306005 | 000 | DRIVEWAYS (ACP) | SY | 20.300 | 2,247.00 | 1,987.126 | 40,338.65 |
| 05306008 | 000 | TURNOUTS (ACP) | SY | 44.670 | 144.00 | 75.348 | 3,365.80 |
| 05366002 | 000 | CONC MEDIAN | SY | 55.000 | 562.00 | 637.776 | 35,077.70 |
| 05406001 | 000 | MTL W-BEAM GD FEN (TIM POST) | LF | 21.300 | 782.00 | 987.500 | 21,033.75 |
| 05406002 | 000 | MTL W-BEAM GD FEN (STEEL POST) | LF | 23.300 | 497.50 | 1,749.500 | 40,763.35 |
| 05406002 | 900 | MTL W-BEAM GD FEN (STEEL POST) | LF | 25.440 | 497.50 | 400.000 | 10,176.00 |
| | | VICK SPRINGS RD | | | | | |
| 05406016 | 000 | DOWNSTREAM ANCHOR TERMINAL SECTION | EA | 1,050.000 | 1.00 | 1.000 | 1,050.00 |

| | | | | | | | |
|----------|-----|---|-----|------------|-----------|-------------|-------------|
| 05406016 | 900 | DOWNSTREAM ANCHOR TERMINAL SECTION VICK SPRINGS RD | EA | 1,179.810 | 1.00 | 1.000 | 1,179.81 |
| 05406017 | 000 | MTL BM GD FEN (LONG SPAN SYSTEM) | LF | 21.300 | 600.00 | 50.000 | 1,065.00 |
| 05426001 | 000 | REMOVE METAL BEAM GUARD FENCE | LF | 3.000 | 5,894.00 | 5,935.000 | 17,805.00 |
| 05436021 | 002 | REMOVE CABLE BARRIER | LF | 2.750 | 32,045.00 | 34,605.000 | 95,163.75 |
| 05436022 | 002 | REMOVE CABLE BARRIER TERMINAL SECTION | EA | 200.000 | 9.00 | 9.000 | 1,800.00 |
| 05436024 | 002 | INSTALL SALVAGE CABLE BAR TERM SECTION | EA | 2,340.000 | 2.00 | 1.000 | 2,340.00 |
| 05446001 | 000 | GUARDRAIL END TREATMENT (INSTALL) | EA | 2,179.000 | 1.00 | 16.000 | 34,864.00 |
| 05446001 | | GUARDRAIL END TREATMENT (INSTALL) | EA | 2,842.410 | 1.00 | 7.000 | 19,896.87 |
| | | GUARDRAIL END TREATMENT (INSTALL) (MSKT) | | | | | |
| 05446006 | 000 | GDRAIL END TRT(INST)(WOOD POST)(TY III) | EA | 2,179.000 | 4.00 | 1.000 | 2,179.00 |
| 05456001 | 000 | CRASH CUSH ATTEN (INSTL) | EA | 8,500.000 | 8.00 | 10.000 | 85,000.00 |
| 05456003 | 000 | CRASH CUSH ATTEN (MOVE & RESET) | EA | 2,300.000 | 31.00 | 26.000 | 59,800.00 |
| 05456005 | 000 | CRASH CUSH ATTEN (REMOVE) | EA | 500.000 | 14.00 | 20.000 | 10,000.00 |
| 05456014 | 000 | CRASH CUSH ATTEN (INSTL)(R)(N)(70) | EA | 15,100.000 | 21.00 | 20.000 | 302,000.00 |
| 05526003 | 000 | WIRE FENCE (TY C) | LF | 9.030 | 3,654.00 | 2,330.000 | 21,039.90 |
| 05566008 | | PIPE UNDERDRAINS (TY 8) (6") | LF | 41.220 | 0.00 | 765.000 | 31,533.30 |
| | | Added by CO 22 | | | | | |
| 05606009 | 000 | MAILBOX INSTALL-S (RR-POST) TY 4 | EA | 300.000 | 8.00 | 8.000 | 2,400.00 |
| 05606010 | 000 | MAILBOX INSTALL-D (RR-POST) TY 4 | EA | 360.000 | 1.00 | 1.000 | 360.00 |
| 05606013 | 000 | MAILBOX INSTALL-M (TWW-POST) TY 4 | EA | 650.000 | 1.00 | 1.000 | 650.00 |
| 05856006 | | RIDE PAYMENT ADJUSTMENT (ITEM 360) (Item 360 Ride Penalty) | DOL | -1.000 | 1.00 | 120,192.000 | -120,192.00 |
| 06106009 | 000 | REMOVE RD IL ASM (TRANS-BASE) | EA | 250.000 | 18.00 | 14.000 | 3,500.00 |
| 06106214 | 000 | IN RD IL (TY SA) 40T-8 (250W EQ) LED | EA | 2,295.000 | 32.00 | 32.000 | 73,440.00 |
| 06186016 | | CONDT (PVC) (SCH 40) (1") CO 26 Only | LF | 8.650 | 0.00 | 685.000 | 5,925.25 |
| 06186023 | 000 | CONDT (PVC) (SCH 40) (2") | LF | 6.800 | 11,393.00 | 11,393.000 | 77,472.40 |
| 06186023 | 900 | CONDT (PVC) (SCH 40) (2") CO 26 Only | LF | 12.400 | 11,393.00 | 120.000 | 1,488.00 |
| 06186024 | 000 | CONDT (PVC) (SCH 40) (2") (BORE) | LF | 12.780 | 1,492.00 | 1,492.000 | 19,067.76 |
| 06206007 | 000 | ELEC CONDR (NO.8) BARE | LF | 0.900 | 10,295.00 | 10,295.000 | 9,265.50 |
| 06206008 | 000 | ELEC CONDR (NO.8) INSULATED | LF | 1.000 | 20,590.00 | 23,358.000 | 23,358.00 |
| 06206015 | 000 | ELEC CONDR (NO.2) BARE | LF | 2.500 | 1,098.00 | 1,098.000 | 2,745.00 |
| 06206016 | 000 | ELEC CONDR (NO.2) INSULATED | LF | 2.800 | 2,983.00 | 3,167.000 | 8,867.60 |
| 06216005 | 000 | TRAY CABLE (4 CONDR) (12 AWG) | LF | 1.780 | 368.00 | 436.000 | 776.08 |
| 06246002 | 000 | GROUND BOX TY A (122311)W/APRON | EA | 725.000 | 29.00 | 33.000 | 23,925.00 |
| 06286002 | 000 | REMOVE ELECTRICAL SERVICES | EA | 200.000 | 2.00 | 2.000 | 400.00 |
| 06286049 | 000 | ELC SRV TY A 240/480 060(NS)SS(T)SP(O) | EA | 5,768.000 | 4.00 | 4.000 | 23,072.00 |
| 06286145 | 000 | ELC SRV TY D 120/240 060(NS)SS(E)SP(O) | EA | 4,700.000 | 1.00 | 1.000 | 4,700.00 |
| 06286148 | 000 | ELC SRV TY D 120/240 060(NS)SS(E)TS(O) | EA | 4,350.000 | 1.00 | 1.000 | 4,350.00 |
| 06366002 | 000 | ALUMINUM SIGNS (TY G) | SF | 20.330 | 293.00 | 293.000 | 5,956.70 |
| 06366003 | 000 | ALUMINUM SIGNS (TY O) | SF | 17.980 | 1,955.00 | 1,955.000 | 35,150.90 |
| 06446001 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(P) | EA | 315.000 | 95.00 | 95.000 | 29,925.00 |
| 06446004 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T) | EA | 405.000 | 23.00 | 23.000 | 9,315.00 |
| 06446005 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT) | EA | 511.000 | 4.00 | 4.000 | 2,044.00 |
| 06446007 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SA(U) | EA | 441.000 | 4.00 | 4.000 | 1,764.00 |
| 06446009 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SB(P) | EA | 291.000 | 10.00 | 10.000 | 2,910.00 |
| 06446012 | 000 | IN SM RD SN SUP&AM TY10BWG(1)SB(T) | EA | 431.000 | 2.00 | 2.000 | 862.00 |

| | | | | | | | |
|----------|-----|--|----|------------|------------|-------------|------------|
| 06446027 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(P) | EA | 503.000 | 1.00 | 1.000 | 503.00 |
| 06446030 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T) | EA | 551.000 | 12.00 | 12.000 | 6,612.00 |
| 06446031 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(T-2EXT) | EA | 640.000 | 2.00 | 2.000 | 1,280.00 |
| 06446033 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U) | EA | 537.000 | 6.00 | 6.000 | 3,222.00 |
| 06446034 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-1EXT) | EA | 623.000 | 2.00 | 2.000 | 1,246.00 |
| 06446037 | 000 | IN SM RD SN SUP&AM TYS80(1)SA(U-WC) | EA | 792.000 | 3.00 | 3.000 | 2,376.00 |
| 06446042 | 000 | IN SM RD SN SUP&AM TYS80(1)SB(T) | EA | 601.000 | 1.00 | 1.000 | 601.00 |
| 06446045 | 000 | IN SM RD SN SUP&AM TYS80(1)SB(U-1EXT) | EA | 648.000 | 2.00 | 2.000 | 1,296.00 |
| 06446050 | 000 | IN SM RD SN SUP&AM TYS80(2)SA(P) | EA | 1,286.000 | 3.00 | 3.000 | 3,858.00 |
| 06446051 | 000 | IN SM RD SN SUP&AM TYS80(2)SA(P-EXAL) | EA | 1,284.000 | 2.00 | 2.000 | 2,568.00 |
| 06446064 | 000 | IN BRIDGE MNT CLEARANCE SGN ASSM(TY N) | EA | 2,175.000 | 2.00 | 2.000 | 4,350.00 |
| 06446065 | 000 | IN BRIDGE MNT CLEARANCE SGN ASSM(TY S) | EA | 2,175.000 | 2.00 | 2.000 | 4,350.00 |
| 06446066 | | IN SM RD SN SUP&AM (RAIL MOUNT) | EA | 1,573.940 | 0.00 | 4.000 | 6,295.76 |
| | | DELETE RAIL MOUNT USE CTB MOUNT | | | | | |
| 06446076 | 000 | REMOVE SM RD SN SUP&AM | EA | 100.000 | 143.00 | 92.000 | 9,200.00 |
| 06476001 | 000 | INSTALL LRSS (STRUCT STEEL) | LB | 4.580 | 1,099.00 | 1,099.000 | 5,033.42 |
| 06476003 | 000 | REMOVE LRSA | EA | 500.000 | 13.00 | 12.000 | 6,000.00 |
| 06506048 | 000 | INS OH SN SUP(40 FT CANT)(SPAN ONLY) | EA | 17,224.000 | 5.00 | 5.000 | 86,120.00 |
| 06506121 | 000 | INS OH SN SUP(110 FT BRDG)(SPAN ONLY) | EA | 53,511.000 | 4.00 | 4.000 | 214,044.00 |
| 06506204 | 000 | REMOVE OVERHD SIGN SUP | EA | 5,570.000 | 2.00 | 2.000 | 11,140.00 |
| 06586001 | 000 | INSTL DEL ASSM (D-SW)SZ 1(FLX)GND | EA | 42.000 | 55.00 | 55.000 | 2,310.00 |
| 06586002 | 000 | INSTL DEL ASSM (D-SW)SZ 1(FLX)GND(BI) | EA | 42.000 | 26.00 | 26.000 | 1,092.00 |
| 06586013 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)CTB | EA | 18.000 | 29.00 | 29.000 | 522.00 |
| 06586015 | 000 | INSTL DEL ASSM (D-SW)SZ (BRF)GF1 | EA | 20.000 | 53.00 | 53.000 | 1,060.00 |
| 06586026 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB | EA | 18.000 | 12.00 | 12.000 | 216.00 |
| 06586027 | 000 | INSTL DEL ASSM (D-SY)SZ (BRF)CTB (BI) | EA | 18.000 | 143.00 | 143.000 | 2,574.00 |
| 06586036 | 000 | INSTL DEL ASSM (D-DW)SZ 1(FLX)GND | EA | 42.000 | 44.00 | 44.000 | 1,848.00 |
| 06586048 | 000 | INSTL OM ASSM (OM-2Z)(FLX)GND | EA | 42.000 | 180.00 | 161.000 | 6,762.00 |
| 06626001 | 000 | WK ZN PAV MRK NON-REMOV (W)4"(BRK) | LF | 0.110 | 25,614.00 | 38,618.500 | 4,248.04 |
| 06626002 | 000 | WK ZN PAV MRK NON-REMOV (W)4"(DOT) | LF | 0.200 | 720.00 | 1,151.000 | 230.20 |
| 06626004 | 000 | WK ZN PAV MRK NON-REMOV (W)4"(SLD) | LF | 0.100 | 111,005.00 | 93,984.000 | 9,398.40 |
| 06626019 | 000 | WK ZN PAV MRK NON-REMOV (W)(ENTR GORE) | EA | 100.000 | 4.00 | 3.000 | 300.00 |
| 06626020 | 000 | WK ZN PAV MRK NON-REMOV (W)(EXIT GORE) | EA | 100.000 | 3.00 | 1.000 | 100.00 |
| 06626034 | 000 | WK ZN PAV MRK NON-REMOV (Y)4"(SLD) | LF | 0.100 | 117,161.00 | 109,354.000 | 10,935.40 |
| 06626061 | 000 | WK ZN PAV MRK REMOV (W)4"(DOT) | LF | 1.500 | 1,242.00 | 1,031.000 | 1,546.50 |
| 06626063 | 000 | WK ZN PAV MRK REMOV (W)4"(SLD) | LF | 0.500 | 156,086.00 | 202,904.000 | 101,452.00 |
| 06626071 | 000 | WK ZN PAV MRK REMOV (W)8"(SLD) | LF | 1.000 | 253.00 | 5,319.000 | 5,319.00 |
| 06626075 | 000 | WK ZN PAV MRK REMOV (W)24"(SLD) | LF | 3.000 | 40.00 | 448.000 | 1,344.00 |
| 06626076 | 000 | WK ZN PAV MRK REMOV (W)4"(BKN W/MRKR) | LF | 0.650 | 39,465.00 | 45,978.850 | 29,886.25 |
| 06626082 | 000 | WK ZN PAV MRK REMOV (W)(ENTR GORE) | EA | 480.000 | 4.00 | 6.000 | 2,880.00 |
| 06626083 | 000 | WK ZN PAV MRK REMOV (W)(EXIT GORE) | EA | 480.000 | 9.00 | 4.000 | 1,920.00 |
| 06626095 | 000 | WK ZN PAV MRK REMOV (Y)4"(SLD) | LF | 0.500 | 153,488.00 | 206,153.000 | 103,076.50 |
| 06626113 | | WK ZN PAV MRK SHT TERM RMV (Y)(4") | LF | 2.500 | 0.00 | 2,016.000 | 5,040.00 |
| | | EAST & WEST FRONTAGE ROAD OVERLAY | | | | | |
| 06666036 | 000 | REFL PAV MRK TY I (W)8"(SLD)(100MIL) | LF | 1.000 | 10,468.00 | 10,274.500 | 10,274.50 |
| 06666039 | 000 | REFL PAV MRK TY I (W)12"(LNDP)(100MIL) | LF | 3.000 | 227.00 | 227.000 | 681.00 |
| 06666042 | 000 | REFL PAV MRK TY I (W)12"(SLD)(100MIL) | LF | 2.500 | 1,080.00 | 2,903.000 | 7,257.50 |
| 06666048 | 000 | REFL PAV MRK TY I (W)24"(SLD)(100MIL) | LF | 6.000 | 48.00 | 283.000 | 1,698.00 |
| 06666054 | 000 | REFL PAV MRK TY I (W)(ARROW)(100MIL) | EA | 100.000 | 4.00 | 4.000 | 400.00 |

| | | | | | | | |
|----------|-----|--|-----|------------|------------|-------------|------------|
| 06666078 | 000 | REFL PAV MRK TY I (W)(WORD)(100MIL) | EA | 120.000 | 2.00 | 7.000 | 840.00 |
| 06666102 | 000 | REF PAV MRK TY I(W)36"(YLD TRI)(100MIL) | EA | 36.000 | 70.00 | 53.000 | 1,908.00 |
| 06666147 | 000 | REFL PAV MRK TY I (Y)24"(SLD)(100MIL) | LF | 5.000 | 655.00 | 92.000 | 460.00 |
| 06666159 | | RE PV MRK TY I(BLACK)4"(SHADOW)(100MIL) | LF | 0.890 | 0.00 | 32,374.000 | 28,715.74 |
| | | IH 45 NORTHBOUND & SOUTHBOUND MAIN LANES | | | | | |
| 06666224 | 000 | PAVEMENT SEALER 4" | LF | 0.040 | 259,562.00 | 253,250.000 | 10,130.00 |
| 06666226 | 000 | PAVEMENT SEALER 8" | LF | 0.080 | 10,485.00 | 10,274.500 | 821.96 |
| 06666228 | 000 | PAVEMENT SEALER 12" | LF | 0.120 | 1,307.00 | 3,130.000 | 375.60 |
| 06666230 | 000 | PAVEMENT SEALER 24" | LF | 0.240 | 48.00 | 375.000 | 90.00 |
| 06666231 | 000 | PAVEMENT SEALER (ARROW) | EA | 5.000 | 4.00 | 4.000 | 20.00 |
| 06666232 | 000 | PAVEMENT SEALER (WORD) | EA | 5.000 | 2.00 | 7.000 | 35.00 |
| 06666243 | 000 | PAVEMENT SEALER (YLD TRI) | EA | 1.000 | 70.00 | 53.000 | 53.00 |
| 06666300 | 000 | RE PM W/RET REQ TY I (W)4"(BRK)(100MIL) | LF | 0.260 | 36,466.00 | 32,777.000 | 8,522.02 |
| 06666303 | 000 | RE PM W/RET REQ TY I (W)4"(SLD)(100MIL) | LF | 0.250 | 172,282.00 | 128,514.000 | 32,128.50 |
| 06666315 | 000 | RE PM W/RET REQ TY I (Y)4"(SLD)(100MIL) | LF | 0.250 | 135,773.00 | 134,571.000 | 33,642.75 |
| 06726007 | 000 | REFL PAV MRKR TY I-C | EA | 5.000 | 46.00 | 37.000 | 185.00 |
| 06726009 | 000 | REFL PAV MRKR TY II-A-A | EA | 4.000 | 849.00 | 1,439.000 | 5,756.00 |
| 06726010 | 000 | REFL PAV MRKR TY II-C-R | EA | 3.950 | 2,869.00 | 1,781.000 | 7,034.95 |
| 06776001 | 000 | ELIM EXT PAV MRK & MRKS (4") | LF | 0.250 | 119,195.00 | 155,392.030 | 38,848.01 |
| 06786001 | 000 | PAV SURF PREP FOR MRK (4") | LF | 0.010 | 259,562.00 | 262,336.000 | 2,623.36 |
| 06786004 | 000 | PAV SURF PREP FOR MRK (8") | LF | 0.020 | 10,485.00 | 10,274.500 | 205.49 |
| 06786006 | 000 | PAV SURF PREP FOR MRK (12") | LF | 0.030 | 1,307.00 | 3,130.000 | 93.90 |
| 06786008 | 000 | PAV SURF PREP FOR MRK (24") | LF | 0.050 | 48.00 | 375.000 | 18.75 |
| 06786009 | 000 | PAV SURF PREP FOR MRK (ARROW) | EA | 3.000 | 4.00 | 4.000 | 12.00 |
| 06786016 | 000 | PAV SURF PREP FOR MRK (WORD) | EA | 3.000 | 2.00 | 7.000 | 21.00 |
| 06786023 | 000 | PAV SURF PREP FOR MRK (36")(YLD TRI) | EA | 2.000 | 70.00 | 53.000 | 106.00 |
| 06806001 | 000 | INSTALL HWY TRF SIG (FLASH BEACON) | EA | 5,500.000 | 2.00 | 2.000 | 11,000.00 |
| 06806004 | 000 | REMOVING TRAFFIC SIGNALS | EA | 3,000.000 | 2.00 | 2.000 | 6,000.00 |
| 06826003 | 000 | VEH SIG SEC (12")LED(YEL) | EA | 398.000 | 8.00 | 8.000 | 3,184.00 |
| 06826005 | 000 | VEH SIG SEC (12")LED(RED) | EA | 398.000 | 4.00 | 4.000 | 1,592.00 |
| 06846009 | 000 | TRF SIG CBL (TY A)(12 AWG)(4 CONDR) | LF | 2.500 | 201.00 | 201.000 | 502.50 |
| 06846080 | 000 | TRF SIG CBL (TY C)(14 AWG)(2 CONDR) | LF | 1.700 | 892.00 | 892.000 | 1,516.40 |
| 06846084 | 000 | TRF SIG CBL (TY A)(8 AWG)(4 CONDR) | LF | 3.150 | 1,527.00 | 1,527.000 | 4,810.05 |
| 06866008 | 000 | INS TRF SIG PL AM (S)STR(TY B)LUM | EA | 4,108.000 | 2.00 | 2.000 | 8,216.00 |
| 06866008 | 900 | INS TRF SIG PL AM (S)STR(TY B)LUM | EA | 6,026.960 | 2.00 | 2.000 | 12,053.92 |
| 06886004 | 000 | VEH LP DETECT (SAWCUT) | LF | 9.870 | 336.00 | 336.000 | 3,316.32 |
| 06906084 | | INSTL VID IMAGE VEH DET SYS (VIVDS) | EA | 24,936.600 | 0.00 | 1.000 | 24,936.60 |
| | | CO57 Adds Weigh Station Loop Detectors | | | | | |
| 07406004 | | ANTI - GRAFFITI COATING(PERMNENT-TY II) | SF | 0.360 | 0.00 | 159,577.000 | 57,447.72 |
| 10066001 | 000 | LANDSCAPE SOIL AMENDMENT (TYPE I) | SY | 0.200 | 45,545.00 | 32,951.040 | 6,590.21 |
| 30026001 | | MEMBRANE UNDERSEAL | GAL | 4.000 | 0.00 | 7,518.000 | 30,072.00 |
| | | EAST & WEST FRONTAGE RD BASE REPAIR | | | | | |
| 30366001 | 000 | GRINDING CONCRETE PAVEMENT | SY | 15.000 | 830.00 | 830.000 | 12,450.00 |
| 30866001 | | SOIL DENS.AND RAISING CONC.SLABS(HDPF) | LB | 6.360 | 0.00 | 21,442.935 | 136,377.07 |
| | | POLYMER INJECTION | | | | | |
| 40216001 | 000 | TIP TESTING(DRILL SHAFT) | EA | 4,750.000 | 8.00 | 8.000 | 38,000.00 |
| 60016001 | | PORTABLE CHANGEABLE MESSAGE SIGN | DAY | 90.140 | 0.00 | 16.000 | 1,442.24 |
| | | MESSAGE BOARD DAILY RENTAL FEE | | | | | |
| 60016002 | 000 | PORTABLE CHANGEABLE MESSAGE SIGN | EA | 18,163.000 | 8.00 | 8.000 | 145,304.00 |

| | | | | | | | |
|----------|-----|--|-----|------------|--------------|-------------|--------------|
| 60076011 | 000 | FIBER OPTIC CBL (SNGLE-MODE)(12 FIBER) | LF | 8.750 | 1,061.00 | 1,061.000 | 9,283.75 |
| 60566001 | | PREFORMED IN-LANE(TRANS) RUMBLE STRIP | LF | 7.950 | 0.00 | 560.000 | 4,452.00 |
| 60796001 | 000 | AUTO PORT SMRT TRF MONITOR SYS | DAY | 241.680 | 2,000.00 | 2,298.000 | 555,380.64 |
| 61586001 | 000 | TMSP RADAR SPEED CONTROL MONITOR | EA | 7,382.380 | 8.00 | 8.000 | 59,059.04 |
| 71146001 | 000 | WATER FILLED BARRIER (350)(TL-3) | LF | 218.770 | 2,100.00 | 6,951.750 | 1,520,834.36 |
| 96026001 | | PAYMENT ADJUSTMENT-POS | DOL | 1.000 | 1,000.00 | 195,440.620 | 195,440.62 |
| 96026002 | | PAYMENT ADJUSTMENT-NEG | DOL | -1.000 | 2,000.00 | 195,440.620 | -195,440.62 |
| 96046001 | | CONTRACTOR FORCE ACCOUNT 1 | DOL | 1.000 | 189,000.00 | 91,910.020 | 91,910.02 |
| | | Attenuator Repair (as needed) | | | | | |
| 96056005 | | CALD CREDIT FOR EARLY COMPLETION (Incentive for early completion - \$7370/day x 100 days max) | DOL | 7,370.000 | 100.00 | 200.000 | 1,474,000.00 |
| 96066001 | | FORCE ACCOUNT ID 1 Added by CO 7 | DOL | 6,286.680 | 0.00 | 1.000 | 6,286.68 |
| 96066002 | | FORCE ACCOUNT ID 2 Added by CO 8 | DOL | 3,129.120 | 0.00 | 1.000 | 3,129.12 |
| 96066003 | | FORCE ACCOUNT ID 3 Added by CO 10 | DOL | 1,263.240 | 0.00 | 1.000 | 1,263.24 |
| 96066004 | | FORCE ACCOUNT ID 4 Added by CO 12 | DOL | 9,832.430 | 0.00 | 1.000 | 9,832.43 |
| 96066006 | | FORCE ACCOUNT ID 6 Install Inlet Drop Structure, RCP & Concrete & Stone Riprap | DOL | 1.000 | 0.00 | 198,643.950 | 198,643.95 |
| 96066007 | | FORCE ACCOUNT ID 7 | DOL | 8,370.160 | 0.00 | 1.000 | 8,370.16 |
| 96066053 | | LAW ENFORCEMENT PERSONNEL (Amt per DCIS P4 screen) | DOL | 1.000 | 84,000.00 | 974,563.221 | 974,563.23 |
| 96066055 | | FORCE ACCT-EROSION CONTROL MAINTENANCE (Amt per DCIS P4 screen) | DOL | 1.000 | 40,000.00 | 49,660.860 | 49,660.86 |
| 96066056 | | FORCE ACCOUNT - SAFETY CONTINGENCY (Amt per DCIS P4 screen) | DOL | 1.000 | 1,935,000.00 | 142,121.563 | 142,121.56 |
| 96076001 | | STOCK ACCOUNT MATERIAL PURCHASE District + Account: 170008-7328 | DOL | 1.000 | 0.00 | 22,256.280 | 22,256.28 |
| 96082021 | | UNIQUE CHANGE ORDER ITEM 21 CO 23 Purchase Surplus Reinforcing Steel by LS | DOL | 1,884.700 | 0.00 | 1.000 | 1,884.70 |
| 96082022 | | UNIQUE CHANGE ORDER ITEM 22 CO 24 TCP Redesign Cost by LS | DOL | 4,223.060 | 0.00 | 1.000 | 4,223.06 |
| 96082023 | | UNIQUE CHANGE ORDER ITEM 23 CO 25 Flow Fill Stabilization by LS | DOL | 92,557.520 | 0.00 | 1.000 | 92,557.52 |
| 96082024 | | UNIQUE CHANGE ORDER ITEM 24 CO 26 Electrical Junction Box by EA | DOL | 743.050 | 0.00 | 36.000 | 26,749.80 |
| 96082025 | | UNIQUE CHANGE ORDER ITEM 25 CO 26 Fused Disconnect by EA | DOL | 1,011.200 | 0.00 | 4.000 | 4,044.80 |
| 96082026 | | UNIQUE CHANGE ORDER ITEM 26 CO 26 Move In & Move Out by EA | DOL | 1,613.850 | 0.00 | 16.000 | 25,821.60 |
| 96086001 | | UNIQUE CHANGE ORDER ITEM 1 Water barrier to concrete barrier transitions | DOL | 4,552.020 | 0.00 | 19.000 | 86,488.38 |
| 96086002 | | UNIQUE CHANGE ORDER ITEM 2 Payment for Remediation of Void | DOL | 21,919.160 | 0.00 | 1.000 | 21,919.16 |
| 96086003 | | UNIQUE CHANGE ORDER ITEM 3 One-way Signal Radar Detector Installation | DOL | 1,142.250 | 0.00 | 6.000 | 6,853.50 |
| 96086004 | | UNIQUE CHANGE ORDER ITEM 4 One-Way Signal Mobilization | DOL | 1,549.790 | 0.00 | 1.000 | 1,549.79 |

| CONTRACT ID | 067507096 | ESTIMATE | 0068 | CONTRACTOR'S ESTIMATE PACKAGE | | | | Page 27 of 28 |
|-------------|--|----------|------|-------------------------------|------------|------|-------------|---------------|
| 96086005 | UNIQUE CHANGE ORDER ITEM 5 | | | DOL | 4,170.270 | 0.00 | 7.000 | 29,191.89 |
| | Water Filled Barrier Realignment | | | | | | | |
| 96086006 | UNIQUE CHANGE ORDER ITEM 6 | | | DOL | 668.850 | 0.00 | 607.020 | 406,005.33 |
| | Damaged Water Filled Barrier Removal | | | | | | | |
| 96086007 | UNIQUE CHANGE ORDER ITEM 7 | | | DOL | 52,689.000 | 0.00 | 1.000 | 52,689.00 |
| | 6 x 6 Culvert Repair and Retrofit design. | | | | | | | |
| 96086008 | UNIQUE CHANGE ORDER ITEM 8 | | | DOL | 215.000 | 0.00 | 5,094.820 | 1,095,386.30 |
| | Temp Detour Embankment | | | | | | | |
| 96086009 | UNIQUE CHANGE ORDER ITEM 9 | | | DOL | 65,625.000 | 0.00 | 1.000 | 65,625.00 |
| | Traffic Control Plan Engineering Design | | | | | | | |
| 96086010 | UNIQUE CHANGE ORDER ITEM 10 | | | DOL | 3,145.590 | 0.00 | 1.000 | 3,145.59 |
| 96086011 | UNIQUE CHANGE ORDER ITEM 11 | | | DOL | 121.960 | 0.00 | 307.000 | 37,441.72 |
| | Added by CO 11 | | | | | | | |
| 96086012 | UNIQUE CHANGE ORDER ITEM 12 | | | DOL | 2,648.510 | 0.00 | 4.000 | 10,594.04 |
| | Added by CO 11 | | | | | | | |
| 96086013 | UNIQUE CHANGE ORDER ITEM 13 | | | DOL | 7,423.500 | 0.00 | 1.000 | 7,423.50 |
| | Added by CO 11 | | | | | | | |
| 96086014 | UNIQUE CHANGE ORDER ITEM 14 | | | DOL | 2,813.550 | 0.00 | 1.000 | 2,813.55 |
| | Added by CO 11 | | | | | | | |
| 96086015 | UNIQUE CHANGE ORDER ITEM 15 | | | DOL | 7.700 | 0.00 | 7,712.500 | 59,386.26 |
| | Added by CO 13 | | | | | | | |
| 96086016 | UNIQUE CHANGE ORDER ITEM 16 | | | DOL | 2,203.820 | 0.00 | 7.000 | 15,426.74 |
| | Added by CO 15 | | | | | | | |
| 96086017 | UNIQUE CHANGE ORDER ITEM 17 | | | DOL | 1,177.760 | 0.00 | 10.000 | 11,777.60 |
| | Added by CO 17 | | | | | | | |
| 96086018 | UNIQUE CHANGE ORDER ITEM 18 | | | DOL | 10.330 | 0.00 | 446,944.386 | 4,616,935.50 |
| | Added by CO 19 | | | | | | | |
| 96086019 | UNIQUE CHANGE ORDER ITEM 19 | | | DOL | 19,938.370 | 0.00 | 1.000 | 19,938.37 |
| | Added by CO 21 | | | | | | | |
| 96086020 | UNIQUE CHANGE ORDER ITEM 20 | | | DOL | 3,128.480 | 0.00 | 1.000 | 3,128.48 |
| | Added by CO 21 | | | | | | | |
| 96086027 | UNIQUE CHANGE ORDER ITEM 27 | | | DOL | 18.440 | 0.00 | 1,200.000 | 22,128.00 |
| | CO 30 Install & Remove 8" Corrugated Pipe & Inlets by LF | | | | | | | |
| 96086028 | UNIQUE CHANGE ORDER ITEM 28 | | | DOL | 1,056.630 | 0.00 | 1.000 | 1,056.63 |
| | CO 30 Surveying For CO 30 Only by LS | | | | | | | |
| 96086029 | UNIQUE CHANGE ORDER ITEM 29 | | | DOL | 402.110 | 0.00 | 21.000 | 8,444.31 |
| | Added by CO 32 | | | | | | | |
| 96086030 | UNIQUE CHANGE ORDER ITEM 30 | | | DOL | 412.390 | 0.00 | 21.000 | 8,660.19 |
| | Added by CO 32 | | | | | | | |
| 96086031 | UNIQUE CHANGE ORDER ITEM 31 | | | DOL | 27.000 | 0.00 | 3,159.000 | 85,293.00 |
| | Added by CO 34 | | | | | | | |
| 96086032 | UNIQUE CHANGE ORDER ITEM 32 | | | DOL | 1,198.560 | 0.00 | 8.000 | 9,588.48 |
| | Added by CO 35 | | | | | | | |
| 96086033 | UNIQUE CHANGE ORDER ITEM 33 | | | DOL | 1,700.800 | 0.00 | 26.000 | 44,220.80 |
| | Added by CO 35 | | | | | | | |
| 96086034 | UNIQUE CHANGE ORDER ITEM 34 | | | DOL | 14,959.080 | 0.00 | 1.000 | 14,959.08 |
| | Purchase Surplus Reinforcing Steel by LS | | | | | | | |
| 96086035 | UNIQUE CHANGE ORDER ITEM 35 | | | DOL | 672.500 | 0.00 | 1.000 | 672.50 |
| | SURVEYING & LAYOUT | | | | | | | |
| 96086036 | UNIQUE CHANGE ORDER ITEM 36 | | | DOL | 8,926.780 | 0.00 | 1.000 | 8,926.78 |

| | | | | | | | |
|----------|---|-----|------------|----------|-----------|--|-----------|
| | GRADING MOW STRIP (SPL) | | | | | | |
| 96086037 | UNIQUE CHANGE ORDER ITEM 37 | DOL | 11,435.220 | 0.00 | 1.000 | | 11,435.22 |
| | TCP & MTN IH45 & VICK SPRINGS RD | | | | | | |
| 96086038 | UNIQUE CHANGE ORDER ITEM 38 | DOL | 753.240 | 0.00 | 11.000 | | 8,285.64 |
| | LOW FILL STEEL POST | | | | | | |
| 96086039 | UNIQUE CHANGE ORDER ITEM 39 | DOL | 94.900 | 0.00 | 225.000 | | 21,352.50 |
| | DELIVER NEW WATER FILLED BARRIERS TO CSJ 0675-07-101 | | | | | | |
| 96086040 | UNIQUE CHANGE ORDER ITEM 40 | DOL | 7.320 | 0.00 | 1,525.000 | | 11,163.00 |
| | DELIVER USED WATER FILLED BARRIERS TO CSJ 0675-07-101 | | | | | | |
| 96086041 | UNIQUE CHANGE ORDER ITEM 41 | DOL | 8.040 | 0.00 | 2,312.000 | | 18,588.48 |
| | DELIVER USED WATER FILLED BARRIERS TO WEBBER YARD | | | | | | |
| 96086042 | UNIQUE CHANGE ORDER ITEM 42 | DOL | 318.150 | 0.00 | 94.000 | | 29,906.10 |
| | ADDITIONAL TREE REMOVAL | | | | | | |
| 96086043 | UNIQUE CHANGE ORDER ITEM 43 | DOL | 530.250 | 0.00 | 16.000 | | 8,484.00 |
| | ON-SITE EQUIPMENT MOVES | | | | | | |
| 96086044 | UNIQUE CHANGE ORDER ITEM 44 | DOL | 2,651.250 | 0.00 | 1.000 | | 2,651.25 |
| | RE-MOBILIZATION FOR TREE REMOVAL | | | | | | |
| 96086045 | UNIQUE CHANGE ORDER ITEM 45 | DOL | 4,681.670 | 0.00 | 1.000 | | 4,681.67 |
| | DELIVER RE-INFORCING STEEL | | | | | | |
| 96086046 | UNIQUE CHANGE ORDER ITEM 46 | DOL | 4,082.040 | 0.00 | 1.000 | | 4,082.04 |
| | REMOVE CONC FOUNDATIONS & BACKFILL VOIDS | | | | | | |
| 96086047 | UNIQUE CHANGE ORDER ITEM 47 | DOL | 13,142.740 | 0.00 | 1.000 | | 13,142.74 |
| | ADDITIONAL SURVEY FOR IH 45 RECONSTRUCTION | | | | | | |
| 96086048 | UNIQUE CHANGE ORDER ITEM 48 | DOL | 10,793.760 | 0.00 | 1.000 | | 10,793.76 |
| | DELIVER RAIL MOUNTED SIGN ASSEMBLIES | | | | | | |
| 96086060 | UNIQUE CHANGE ORDER ITEM 60 | DOL | 14,118.650 | 0.00 | 1.000 | | 14,118.65 |
| | SWEEPING AND DEBRIS REMOVAL | | | | | | |
| 96086061 | UNIQUE CHANGE ORDER ITEM 61 | DOL | 127.260 | 0.00 | 2.000 | | 254.52 |
| | MOB/DE-MOB MESSAGE BOARD | | | | | | |
| 96086062 | UNIQUE CHANGE ORDER ITEM 62 | DOL | 3,446.630 | 0.00 | 6.000 | | 20,679.78 |
| | ONE-LANE CLOSURE | | | | | | |
| 96086063 | UNIQUE CHANGE ORDER ITEM 63 | DOL | 4,188.980 | 0.00 | 6.000 | | 25,133.88 |
| | TWO LANE CLOSURE | | | | | | |
| 96086064 | UNIQUE CHANGE ORDER ITEM 64 | DOL | 3,070.640 | 0.00 | 1.000 | | 3,070.64 |
| | ELECTRIC UTILITY CHARGES | | | | | | |
| 96106001 | ON THE JOB TRAINING | DOL | 0.800 | 1,000.00 | 1,000.000 | | 800.00 |

TOTAL ITEM EARNINGS TO DATE \$125,772,949.35